General Land Office • Original Field Notes

Book Number

49

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Compared by H. Calhoun & Torry } Platted & Compared

a

R2

Vol. 5 R. 3 E.

No. 215

Field Notes of the Subdivision Lines

in

Township 1st. North

Range 3 East

of the

6th Principal Meridian

in

Nebraska Territory

No 215 date Aug 17 1857

7a

Field Notes of the Subdivision Lines

in

Township 1y. North.

Range 3. East

of the

6th Principal Meridian

in

Nebraska Territory

Michael Mc Mana. Deputy Surveyor

Commenced. 4th. December. 1857.

Completed. 19th. December. 1857.

List of Assistants

Patrick Y. Mc Mana	Compassman
Enos Mc Mana	chainman
John Dowling	chainman
John O'Neill	Axeman
Patrick Mite	Flagman.

(c)

d

Index Diagram

Township 17 N. Range 3 East

6	41	5	32	4	24	3	13	2	8	1
40		40		31		23		15		7
7	39	8	31	9	23	10	14	11	7	12
39		38		30		22		14		6
18	38	17	30	16	22	15	13	14	5	13
37		37		29		21		12		5
19	36	20	29	21	21	22	12	23	4	24
35		35		28		20		11		4
30	34	29	28	28	19	27	10	26	3	25
34		33		26		17		9		2
31	33	32	25	33	16	34	8	35	1	36

Field notes of the Subdivision Lines and Meanders of Platte River in Township 17 North. Range 3 East. of the 6th Principal Meridian.

Chains

To determine the proper adjustment of my Compass for Subdividing this Township. I. Commence at the Corner to Townships 16. and 17 North. Ranges 3. and 4. East. and run North. on Blank line along the East Boundary of Section 36.

Variation. 13°. 05'. East.

40.09 To a point 4 links west of quarter Section Corner.

80.11 To a point 12 links west of Corner to Sections. 25. and 36.

To retrace this line or run parallel thereto, my Compass must be adjusted to a Variation of. 13°. 00'. East.

Subdivision Commenced. December 4th 185[illegible].

From the Corner to Sections. ~~1 2~~ 35. and 36. on the South Boundary of the Township. I. run.

North. between Sections. 35. and 36.

Variation. 13°. 00'. East.

13.10 Indian trail. bears E. and W.

15.20 Enter bottom land. bears. E. and W.

16.00 Enter Swampy ground. bears E & W.

25.00 Leave Swampy ground. bears E. and. W

38.40 Indian trail. bears East. and West.

40.00 Set post in Mound. Charred Stake at Centre point. Trench and

Township. 1N. North. Range. 3. East. of the 6th Principal Meridian.

Chains	
	pits. as per instructions. For quarter Section Corner.
41.50	Creek. 40 links wide. runs N. E.
64.50	South edge of pond. 60 Links in diam. bears S.E. 1.00 chs.
67.90	North edge of same.
71.00	Center timber. bears East. and West.
77.00	Set post. on Right bank of Platte river. for Meander Corner to fractional Sections. 35. and. 36. from which.
	a. Cottonwood. 4in. in diam. bears. N. 3½° E. 10 links distant
(marked. B.T)	a. Cottonwood. 6in. in diam. bears. S. 20° E. 24 links distant
	a. Cottonwood. 3in. in diam. bears. S. 45° W. 24 links. distant
80.00	on Sand bar. Covered at high water. Corner to Sections 25. 26. 35. 36 not established.
	Land. Slightly rolling. Soil 2nd rate. part fit for Cultivation part Swampy. unfit for Cultivation.
	Timber. Cottonwood. and Willow. Undergrowth Same. and vines

The Corner to Sections. 25. 26. 35. 36. falling in Platte river. from West. on true line. between Sections. 25. and 36.

Variation. 13°. 00'. East.

7.00	Set post in mound. Charred Stake at Centre point. Trench and

Township. 1N. North. Range. 3. East. of the 6th Principal Meridian.

Chains	
	pits. as per instructions. on Right bank of Platte river. for Meander Corner to fractional Sections. 25. and 36.
	Land level. bottom prairie. Soil Sandy. 2nd rate. fit for Cultivation.

North. between Sections. 25. and. 26.

Variation. 12°. 40'. East.

From point for Corner to Sections. 25. 26. 35. 36. on Sand bar. from North

6.83 chains on Sand bar. to a point. I now cause a flag to be set on the Left bank of Platte river. and in the line between Sections 25. and 26. From the above point on Sand bar. I run West. 16.00 chains to a point from which the flag on the Left bank. bears N. 29° 30' E. which gives for the distance across the river on the line. 28.28 Chains. to which add 6.83 chains. makes

35.11 To the flag. There set post in mound. Charred Stake at Centre point. Trench and pit. as per instructions. For Meander Corner to fractional Sections. 25. and. 26.

40.00 Set post in mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner

80.00 Set post in mound. Charred Stake at Centre point. Trench

Township 1st North. Range 3. East of the 6th Principal Meridian

Chains	
	with pits. as per instructions. For Corner to Sections 23. 24. 25. 26
	Land level. Bottom prairie. Soil 2nd rate. fit for Cultivation

East. on random line. between Sections 24. and 25

Variation. 12°. 40'. East

40.00	Set post. for temporary quarter Section Corner.
80.11	Intersected the East boundary of the Township. 10 links North of Corner to Sections 24. and 25. from which Corner. Iron

West. on true line. between Sections. 24. and 25.

Variation. 12°. 36'. East.

40.05½	Set post in mound. Charred Stake at centre point. Trench and pits. as per instructions. For quarter Section Corner.
80.11	The Corner to Sections 23. 24. 25. 26.
	Land level. Bottom prairie - Soil Sandy. 2nd. rate.
	Fit for Cultivation.

North. between Sections 23. and 24.

Variation. 12°. 35'. East.

40.00	Set post in mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.

Township 1st North. Range 3. East of the 6th Principal Meridian

Chains	
46.00	Slough 4.00 chains wide - runs S.E.
80.00	Set post in mound. Charred Stake at Centre point. Trench and pits. as per instructions. For Corner to Sections. 13. 14. 23. 24
	Land. Level prairie. Soil Swampy. 3rd rate. part fit for Cultivation.

East. on random line. between Sections. 13. and 24.

Variation. 12°. 35'. East.

40.00	Set post. for temporary quarter Section Corner.
79.62	Intersected the East Boundary of the Township 20 links South of Corner to Sections. 13. and 24. from which Corner. Iron

West. on true line. between Sections. 13. and 24

Variation. 12°. 44'. East.

39.81	Set post in mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.
79.62	The Corner to Sections. 13. 14. 23. and. 24.
	Land. Level prairie - Soil wet. 3rd rate. fit for Cultivation -

December 4th 1857.

North. between Sections. 13. and. 14.

Variation. 12°. 45'. East.

Township 17. North. Range 3. East. of the 6th Principal Meridian.

Chains	
27.00	Military road. bears S.E. and N.W.
40.00	Set post in mound. Chained Stake at centre point. Trench and pits. as per instructions. For quarter Section Corner.
80.00	Set post in mound. Chained Stake at Centre point. Trench and pits. as per instructions. For Corner to Sections. 11. 12. 13. 14. Land. Level prairie - Soil 1st. rate

---

East. on random line. between Sections. 12. and 13

Variation. 12°. 45'. East.

40.00	Set post. for temporary quarter Section Corner.
79.51	Intersected the East boundary of the Township. 5 links North of Corner to Sections. 12. and 13. from which Corner. S. run.

West. on true line. between Sections. 12 & 13

Variation. 12°. 43'. East.

39.75½	Set post in mound. Chained Stake at Centre point. Trench. and pits. as per instructions. For quarter Section Corner.
79.51	The Corner to Sections. 11. 12. 13. 14 Land. Level prairie. Soil. E. and W. part dry. Centre wet. Soil 2nd. rate. Fit for cultivation

---

Township. 17. North. Range. 3. East. of the 6th Principal Meridian

Chains	

North. between Sections 11. and. 12

Variation. 13°. 00. East.

40.00	Set post in mound. Chained Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.
59.00	Enter Swamp (or Slough). bears N.W. and S.E.
72.00	Leave Same - bears. N.W. and S.E.
80.00	Set post in mound. Chained Stake at Centre point Trench and pits. as per instructions. For Corner to Sections. 1. 2. 11. 12. Land. Level prairie Soil. S. part. 1st. rate. N. part wet. Soil 2nd. rate. Fit for Cultivation.

East. on random line. between Sections. 1. and. 12.

Variation. 13°. 00. East

14.00	Shell Creek. 80 links wide. runs S.E.
40.00	Set post. for temporary quarter Section Corner
79.85	Intersected the East Boundary of the Township. 8 links North of Corner to Sections. 1. and. 12. from which Corner. S. run

West. on true line. between Sections. 1. and. 12.

Variation. 12°. 57'. East.

39.92½	Set post in mound. Chained Stake at Centre point. Trench. and pits. as per instructions. For quarter Section Corner -

Township. 1st. North. Range 3. East. of the 6th Principal Meridian.

Chains	
79.85	The corner to Sections. 1. 2. 11. 12. Land. Level prairie - Soil 1st rate.

North. on random line. between Sections. 1. and 2.
Variation. 13° 00. East.

34.00	Shell Creek. 50 links wide. runs S.E
38.40	Shell Creek. 50 links wide. runs S.W.
40.00	Set post. for temporary quarter Section Corner.
79.00	Shell Creek. 60 links wide. runs S.E.
80.08	Intersected the North boundary of the Township. 17 links East of Corner to Sections. 1. and 2. from which Corner. I. run

South. on true line. between Sections. 1. and. 2.
Variation. 13° 0'. East.

40.08	Set post in mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.
80.08	The Corner to Sections. 1. 2. 11. 12. Land level. Bottom prairie - Soil 1st rate

December 5th. 1855.

North. between Sections. 34. and. 35.
Variation. 13° 00. East.

Township. 1st. North. Range. 3. East. of the 6th Principal Meridian.

Chains	
10.00	Enter bottom land. bears E. and W.
32.80	Creek. 20 links wide. runs N. of E.
40.00	Set post in Mound. Charred Stake at centre point. Trench. and pits. as per instructions. For quarter Section Corner.
55.00	Enter timber. bears N. of W. and S. of E
67.50	Head of pond. 60 lks. wide. bears 1.50 ch. S.E.
80.00	Set post. for Corner to Sections. 26. 27. 34. 35. from which a. Cottonwood - 15in. in diam. bears N. 28½° W. 35. Lks. dist. a. Cottonwood - 16in. in diam. bears N. 64° E. 91. Lks. dist. a. Cottonwood. 18in. in diam. bears S. 57½° E. 112 Lks. dist a. Cottonwood - 16in. in diam, bears. S. 74½ W. 78 Lks. dist.

Land. level bottom. Soil Sandy. part wet. 3rd rate -
Part fit for cultivation. Timber. Cottonwood Willow -

The Corner to Sections. 25. 26. 35. 36. falling in Platte River. I. run
East. on true line. between Sections 26. and. 35.
Variation. 13° 00. East.

9.55	Forked Cottonwood. 20in. in diam.
40.00	Set post. for quarter Section Corner. from which a. Cottonwood. 6in. in diam. bears S. 15½° E. 84 links dist. a. Cottonwood. 6in. in diam. bears N. 39¼. E. 63 Links dist.

Township. 17. North. Range. 3. East. of the 6th Principal Meridian.

Chains	
+ 50.00	Cottonwood. 10in in diam.
74.50	Set post. on the right bank of the Platte river. for meander Corner to fractional Sections. 26. and. 35. from which a Cottonwood. 4in in diam. bears S. 40½°. W. 60 LKs. dist a Cottonwood. 4in in diam, bears N. 66½°. W. 72 LKs. dist
—	Land. level, river bottom — Soil Sandy. 3rd rate. not fit for Cultivation. Timber — Cottonwood. and Willow —

North. between Sections 26. and 27.

Variation. 13°. 00' East.

5.33	Set post. on the right bank of the Platte river. for meander Corner to fractional Sections. 26. and. 27. from which a. Cottonwood. 4in in diam, bears N. 43½°. W. 41½ LKs. dist a. Willow. 5in in diam. bears S. 84°. E. 61. LKs. dist. I now Cause a flag to be set on the Left. (and North) bank of the river, and in the line between Sections. 26. and. 27. — and from the Corner on the right bank. run a base East 27.00 chains on Sand bar. to a point from which the flag on the left bank. bears N. 30°. 35'. W. which gives for the distance across the river on the line — 45.68. Chains

Township. 17. North. Range. 3. East. of the 6th Principal Meridian

Chains	
	to which add. 5.33 chains, makes a point — ~~chain~~
51.01	chains =
	= North of Corner to Sections. 26. 27. 34. 35. Causing the quarter Section Corner to fall in Platte river — I. Caused a post to be set in place of flag. on Left bank. for meander Corner to fractional Sections. 26. and 27. from which a. Willow. 8in in diam. bears N. 69°. E. 55 LKs. distant a. Cottonwood. 10in in diam, bears N. 65½. W. 34 LKs. distant
58.00	Leave timber. bears S. W. and N. E.
80.00	Set post in Mound. Chaired Stake at Centre point Trench. and pits. as per instructions. For Corner to Sections. 22. 23. 26. 27 Land level. bottom — Soil Sandy. 3rd rate. fit for Cultn. Timber. Cottonwood. and Willow — no undergrowth —

East. on random line. between Sections 23. and. 26.

Variation. 13°. 00'. East.

40.00	Set post. for temporary quarter Section Corner.
79.98	Intersected the N. and. S. line. 70 links North of Corner to Sections. 23. 24. 25. 26. from which Corner. I. run West. on true line. between Sections. 23. and. 26.

Variation 12°. 30'. East.

Township 1st. North. Range 3. East. of the 6th. Principal Meridian

Chains

0 39.99 Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.

79.98 The Corner to Sections. 22. 23. 26. 27.
Land level. bottom prairie - Soil Sandy. 2nd. rate. fit for cultivation

---

North. between Sections. 22. and. 23
Variation. 12°. 40. East -

40.00 Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.

49.00 Swamp. (or Slough) 3.50 ch. wide. runs S. E.

58.00 Military road. bears E. and W.

80.00 Set post in mound. Charred Stake at Centre point. Trench. and pits. as per instructions. For Corner to Sections - 14. 15. 22. 23.
Land. level prairie - Soil S. part dry. 1st. rate. N. part wet. 3rd. rate. fit for cultivation. -
December 6th 1857.

East. on random line. between Sections. 14. and. 23
Variation. 12°. 40. East.

12.00 Military road. bears N. ~~W~~ E. and S. W

40.00 Set post in mound. for temporary quarter Section Corner,

Township 1st. North. Range 3. East. of the 6th. Principal Meridian

Chains

80.36 Intersected the N. and S. line. 20 links North of Corner to Sections. 13. 14. 23. 24. from which Corner. S. run.
West. on true line. between Sections 14. and. 23.
Variation. 12°. 31. East.

40.18 Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.

80.36 The Corner to Sections. 14. 15. 22. 23
Land. level prairie - Soil 1st. rate -

North. between Sections. 14. and. 15
Variation. 12°. 40. East.

8.00 a Log house. Stands West. about. 6.00 ch. dist.

12.00 a Log house. Stands East. about 11.00 ch. dist.

40.00 Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.

80.00 Set post in mound. Charred Stake at Centre point. Trench and pits. as per instructions. For Corner to Sections 10. 11. 14. 15
Land. Level prairie. Soil 1st. rate

Township 1st. North. Range 3. East of the 6th Principal Meridian

Chains

East. on random line. between Sections. 11. and. 14.

Variation. 12°. 40. East.

40.00 Set post. for temporary quarter Section Corner.

80.26 Intersected the N. and S. line. 33 links North of Corner to Sections. 11. 12. 13. 14. from which Corner. S. Run West. on true line. between Sections. 11. and. 14.

Variation. 12°. 26. East.

40.13 Set post in mounds. Charred Stake at centre point. Trench and pits. as per instructions. For quarter Section Corner.

80.26 The Corner to Sections. 10. 11. 14. 15.

Land. Level prairie - Soil 1st. rate

North. between Sections. 10. and. 11

Variation. 12°. 50. East

40.00 Set post in mounds. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.

80.00 Set post in mounds. Charred Stake at Centre point. Trench. and pits. as per instructions. For Corner to Sections. 2. 3. 10. 11

Land. Level prairie - Soil 1st. rate

Township 1st. North. Range 3. East. of the 6th Principal Meridian

Chains

East. on random line. between Sections. 2. and 11

Variation. 12°. 50. East.

36.00 Enter Slough. bears S. E. & N. W.

40.00 Set post. for temporary quarter Section Corner.

60.00 Leave Slough. bearing S. E. & N. W.

79.87 Intersected the N. and S. line. 48 links North of Corner to Sections. 1. 2. 11. 12. from which Corner. S. runs. West. on true line. between Sections. 2. and. 11.

Variation. 12°. 29. East.

39.93½ Set post in mound. Charred Stake at Centre. Trench. and pits. as per instructions. For quarter Section Corner.

79.87 The Corner to Sections. 2. 3. 10. 11

Land. Level prairie. W. part. Soil 1st. rate - E. part. Soil Wet. not fit for Cultivation —

North. on random line. between Sections. 2. and. 3.

Variation. 12°. 50. East.

8.00 Slough. 3.00 ch. wide. runs S. E.

40.00 Set post. for temporary quarter Section Corner

74.80 begin to ascend Bluff. or rolling prairie - bears. N. E. and. S. W

Township 1st. North. Range 3. East. of the 6th Principal Meridian

Chains

79.66 Intersected the North boundary of the Township. 57 links East of Corner to Sections, 2. and 3. from which Corner. S. runs South. on true line. between Sections. 2 & 3.

Variation. 13°. 14'. East.

39.66 Set post in mound. Charred Stake at centre point. Trench. and pits. as per instructions. For quarter Section Corner.

79.66 The Corner to Sections. 2. 3. 10. 11

Land. Flat prairie - Soil Wet. 1st. rate.

December 1857

\+ North. between Sections. 33. and. 34.

Variation. 13°. 00'. East.

39.00 Set post in Mound. Charred Stake at centre point. Trench. and pits, as per instructions. For Meander Corner to fractional Sections. 33. and. 34. on the Right bank of Platte River - There is an island in the river opposite this Corner. to ascertain the distance on the line between Sections 33. and 34. to the island. I send my flagman across the Channel who sets the flag on the South bank of island. and in the line. between Sections 33. and. 34. from the Corner to said Sections on the right bank of the river. S. run

Township 1st. North. Range 3. East. of the 6th Principal Meridian

Chains

East. 15.00 chains to a point. from which the flag on the island bears N. 24°. 35'. W. which gives for the distance - 32.79. chains to which add 39.00 chains makes to the flag

71.79 Chains. (Quarter Section Corner falling river Cannot be established) Set post in place of flag for Corner to fractional Sections 33. and. 34. from which.

a. Cottonwoods. 12in. in diam. bears N. 5°. E. 27 Links distant

a. Cottonwood. 36in. in diam. bears S. 42°. W. 82 Links distant

80.00 Set post. for Corner to Sections. 27. 28. 33. 34. from which a. Cottonwood. 50in. in diam. bears. N. 62°. W. 30 Lks. dist. a. Cottonwood. 30in. in diam. bears S. 57°. E. 15 Links dist an. ash ~. 6in. in diam. bears. N. 40°. E. 29 Links dist a. Willow. 6in. in diam. bears S. 45. W. 44 Lks. dist

Land Level. Soil Sandy. 3rd. rate. Fit for Cultivation.

Timber. Cottonwood. ash. and. Willow.

East. on random line. between Sections. 27. and. 34.

Variation. 13°. 00'. East.

8.65 Set post on East side of island. for temporary Meander Corner to fractional Sections. 27. and 34.

Township. 1°. North. Range. 3. East of the 6th. Principal Meridian.

Chains

I now cause a flag to be set on the right bank of the river and in the line between Sections 27. and 34. and from said flag on right bank. I run a base South 20.00 chains to a point from which the temporary post on the island. bears N. 65°. 40'. W. which gives for the distance across the Channel. on line. 44.23. chains to which add 8.65 Chains. makes

52.88 to the flag on right bank. I there set post for temporary Meander Corner. to fractional Sections. 27. and. 34.

80.08 Intersected the N. and S. line. 6 Links North of Corner to Sections. 26. 27. 34. 35. from which Corner. I run West. on true line. between Sections 27. and. 34

Variation 12°. 5'. East.

27.20 Set post. on right bank of Platte River. for Meander Corner to fractional Sections 27. and. 34. from which a. Cottonwood. 13in. in diam. bears S. 38°. W. 7 links dist - a. Cottonwood. 12in. in diam. bears N. 60° E. 24 links dist

40.04 Quarter Section Corner falling in river. is not established

mapled a Cottonwood. 20in. diam.

41.43 ~~set post~~ on E. Side of Island. for Meander Corner to fractional Sections. 27. and. 34. from which.

Township. 1°. North. Range. 3. East. of the 6th. Principal Meridian.

Chains

a. Cottonwood. 14in. in diam. bears. S. 6°. W. 26 Lks. dist -

a. Cottonwood. 12in. in diam. bears. N. 44°. E. 27 Lks. dist -

80.08 The Corner to Sections. 27. 28. 33. 34

Land lvd. Soil Sandy. 3rd. rate. part fit for Cultivation -

Timber. Cottonwood. ash. and Willow.

North. between Sections. 27. and. 28.

Variation. 12°. 35. East.

11.75 Set post on North Side of Island. for Meander Corner to fractional Sections. 27. and 28. from which.

a. Cottonwood. 4in. in diam. bears West. 5 Links distant

a. Cottonwood. 3in. in diam. bears. N. 74°. E. 35 Links distant

16.05 Chained across the Channel. Set post in Mound. Charred Stake at Centre point. Trench and pit as per instructions on South Side of Island. for Meander Corner to fractional Sections. 27. and 28.

27.37 Set post on Nth. Side of Island. for meander Corner to fracl. Sections. 27. and 28. from which

a Willow. 3in. in diam. bears S. 10°. W. 19 Links distant

a. Willow. 4in. in diam. bears. N. 50°. E. 36 Links distant -

Township 1st. North. Range 3. East. of the 6th Principal Meridian

Chains

Chained across the Slough.

28.80 Set post. on Left bank of Platte River. for Meander Corner to fractional Sections. 27. and 28. from which.
a. Cottonwood. 6in in diam. bears S. 29 E. 12 LKS. dist
a. Cottonwood. 8in in diam. bears N. 82° W. 54 LKS. dist.

35.00 Leave timber. bearing N. E. and S.W

40.00 Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. for quarter Section Corner -

80.00 Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For Corner to Sections. 21.22.27.28
Land level. Soil Sandy. 3rd rate. fit for Cultivation.
Timber. Cottonwood. Willow & Ash.

December 8th " 1854

East. on random line. between Sections. 22. and 27.
Variation. 12°. 35'. East.

17.9.00 Edge of Slough (or swamp) 8.00 ch. wide. runs N. E

40.00 Set post. for temporary quarter Section Corner.

80.04 Intersected the N. and S. line 8 links North of Corner to Sections. 22.23.26.27. from which Corner. S. run

West. on true line. between Sections. 22. and 27.
Variation. 12°. 32'. East.

Township 1st. North. Range 3. East. of the 6th. Principal Meridian

Chains

40.02 Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.

80.04 The Corner to Sections. 21. 22. 27. 28
Land. Level prairie - N. part. Soil wet. S. part. dry. 1st. rate

---

North. between Sections. 21. and 22.
Variation. 12°. 35'. East.

11.70 Slough. 1.50 ch. wide. runs E.

40.00 Set post in Mound. Charred Stake at Centre point - Trench and pits. as per instructions. For quarter Section Corner -

57.00 Slough. 2.00 ch. wide. runs E.

76.50 Military Road. bears N. W. and S. E.

80.00 Set post in Mound. Charred Stake at Centre point - Trench. and pits. as per instructions. For Corner to Sections. 15. 16. 21. 22
Land. S. part wet. 3rd. rate Soil. N. part Soil dry 1st. rate

---

East. on random line. between Sections. 15. and. 22.
Variation. 12°. 35'. East.

40.00 Set post. for temporary quarter Section Corner.

79.76 Intersected the N. and S. line. 44. links South of Corner to Sections. 14. 15. 22. 23. from which Corner. S. run

Township 17. North. Range 3. East. of the 6th Principal Meridian

Chains

West. on true line. between Sections. 15. and. 22

Variation. 12°. 54'. East

39.88 Set post in Mound, Charred Stake at Centre point. Trench. and pits. as per instructions. For quarter Section Corner.

79.76 The Corner to Sections. 15. 16. 21. 22.

Land. Level prairie - Soil 1st. rate

North. between Sections. 15. and. 16

Variation. 12°. 45'. East.

40.00 Set post in Mounds. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.

80.00 Set post in Mounds. Charred Stake at Centre point. Trench and pits. as per instructions. For Corner to Sections. 9. 10. 15. 16

Land. Level prairie - Soil 1st. rate.

East. on random line. between Sections 10. and. 15

Variation. 12°. 45'. East.

40.00 Set post. for temporary quarter Section Corner.

79.86 Intersected the N. and S. line 39 links South of Corner to Sections. 10. 11. 14. 15. From which Corner S. runs

Township. 17. North. Range. 3. East. of the 6th Principal Meridian.

Chains

West. on true line. between Sections. 10. and. 15.

Variation. 13°. 01'. East.

39.93 Set post in Mound. Charred Stake at centre point. Trench. and pits as per instructions. For quarter Section Corner.

79.86 The Corner to Sections. 9. 10. 15. 16.

Land. Level prairie - Soil 1st. rate

North. between Sections 9. and. 10

Variation. 12°. 55'. East.

40.00 Set post in Mound. Charred Stake at Centre point. Trench. and pits. as per instructions. For quarter Section Corner.

80.00 Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For Corner to Sections. 3. 4. 9. 10

Land. Level prairie - Soil 1st. rate

East. on random line. between Sections. 3. and. 10

Variation. 12°. 55'. East.

40.00 Set post. for temporary quarter Section Corner.

79.67 Intersected the N. and S. line. 6 links South of Corner to Sections. 2. 3. 10. 11. from which Corner - S. runs

Township. 17. North. Range. 3. East of the 6th Principal Meridian.

chains

West. on true line. between Sections 3. and. 10

Variation. 12°. 58'. East.

39.83½ Set post in Mounds. Shaved Stake at Centre point. Trench. and pits. as per instructions. For quarter Section Corner.

79.67 The Corner to Sections. 3. 4. 9. 10

Land. flat. Soil wet. 2d. rate. fit for Cultivation.

North. on random line. between Sections 3. and 4.

Variation. 12°. 55'. East.

25.00 Leave bottom land, bearing N. E. and Lo.

40.00 Set post. for temporary quarter Section Corner.

65.00 Top of bluff. (about 250 feet above bottom land) bears N. 6° W.

79.54 Intersected the N. and S. line. 73 Links East of Corner to Sections. 3. and. 4. from which Corner. I. runs

South. on true line. between Sections. 3. and. 4.

Variation. 13°. 26'. East.

39.54 Set post in Mound. Shaved Stake at Centre point Trench and pits. as per instructions. For quarter Section Corner.

79.54 The Corner to Sections. 3. 4. 9. 10.

Land. principally rolling Prairie. Soil 1st. rate

December 9th. 1857.

Township. 17. North. Range. 3. East. of the 6th Principal Meridian.

chains

The Corner to Sections. 32. and. 33. falling in "Platte river" and not being established. I. Commence at the Corner to Sections. 31. and. 32. on the South boundary of the Township. and run. North. on blank line.

Variation. 12°. 35'. East.

30.00 To a point.

Thence I run. East. on blank line.

Variation. 12°. 35'. East.

80.00 To a point.

Thence South. 50 links. making a point.

29.50 chains. North of point for Corner to Sections. 32. and 33. There Set a post. on the Left bank of Platte River. for Meander Corner to fractional Sections. 32. 33. from which a. Cottonwood. 6in. in diam, bears N. 5°. W. 59. Lks. dist a. Cottonwood, 10in. in diam. bears. N. 89°. E. 64. Lks. dist. Thence North. between Sections. 32. and. 33.

Variation. 12°. 35'. East.

40.00 Set post for quarter Section Corner. from which a. Cottonwood. 40in. in diam. bears. N. 83½°. E. 83 Lks. dist. a. Cottonwood. 26in. in diam. bears S. 13°. W. 90 Lks. dist. Leave timber. bearing N. E. and S. W.

Township 1st North. Range 3. East of the 6th Principal Meridian.

Chains	
80.00	Set post in Mounds. Chaved Stake at centre point. Trench and pits as per instructions. Cor Corner to Sections 28.29.32.33. Land level. Soil Sandy. 2nd rate. fit for Cultivation. Timber - Cottonwood. and Willow.

East. on random line. between Sections. 28. and 33.

Variation. 12°. 35'. East.

28.00	Enter timber. bearing N. Ea. and S. W.
40.00	Set post. for temporary quarter Section Corner.
42.70	Set post for temporary meander Corner to fractional Sections. 28. 33 on Left bank of Platte river.
46.52	Chained across Slough - Set post. for temporary meander Corner on W. Side of Small island. for fract. Sections 28. and 33.
51.47	Set post. on east Side of Small island. for temporary meander Corner to fractional Sections. 28. and. 33.
60.73	Chained across Slough. Set post. on West Side of island for temporary meander Corner to fractional Sections. 28. and 33.
80.27	Intersected the N. and S. line of links South of Corner to Sections. 27. 28. 33. 34. from which Corner. Set run

West. on true line. between Sections. 28. and 33

Variation. 12°. 39'. East

Township 1st North. Range 3 East of the 6th Principal Meridian.

Chains	
19.54	Set post. on W. Side of island. for meander Corner to fractional Sections. 28. and 33. from which. a Cottonwood. 5in in diam. bears N. 84° E. 44 LKs. dist a Cottonwood. 4in in diam. bears S. 9½ E. 33. LKs. dist -
28.80	Set post. for meander Corner to fractional Sections 28. and 33 on E. Side of Small island. from which a Cottonwood. 5in in diam. bears N. 9°. W. 18. LKs. dist a Cottonwood. 4in in diam. bears S. 29. W. 36. LKs. dist.
33.75	Marked a Cottonwood. 5in in diam. ~~Set post~~ to W. Side of Small island. for Meander Corner to fractional Sections. 28. and 33. from which a Cottonwood. 4in in diam. bears N. 49° W. 10 LKs. dist. a Cottonwood. 3in in diam. bears S. 54° W. 12 LKs. dist -
37.57	Set post. on the Left bank of Platte river. for Meander Corner to fractional Sections. 28. and. 33. from which. a Cottonwood. 6in in diam. bears N. 79°. W. 10 LKs. dist. a Cottonwood. 10in in diam. bears S. 76° W. 45 LKs. dist -
40.13½	Set post. for quarter Section Corner. from which a Cottonwood. 10in in diam. bears S. 31° E - 17. links distant - a Cottonwood. 6in in diam. bears N. 9° E. 39 links distant
80.27	The Corner to Sections. 28. 29. 32. 33.

Township 1 North. Range 3. East. of the 6th Principal Meridian.

Chains		
		Land level. Soil Sandy. 3rd rate. ½ part fit for Cultivation.
		Timber. Cottonwood. Willow &c.

North. between Sections. 28. and 29.
Variation. 12°. 45'. East.

40.	00	Set post in Mound. Charred Stake at Centre point. Trench. and pits. as per instructions. For quarter Section Corner.
60.	00	Slough. 50 lks. wide. runs N. E.
80.	00	Set post in mound. Charred Stake at Centre point. Trench. and pits. as per instructions. For Corner to Sections - 20. 21. 28. 29.
		Land. Level prairie - Soil Sandy loam. 1st. rate

East. on random line. between Sections. 21. and 28.
Variation. 12°. 45'. East.

40.	00	Set post. for temporary quarter Section Corner.
53.	40	Slough. 60 Lks. wide. runs. N. E.
80.	30	Intersected the N. and S. line. 20 lks. North of Corner to Sections. 21. 22. 27. 28. from which Corner. S. run.
		West. on true line. between Sections - 21. and 28.
		Variation. 12°. 36'. East.

Township 1 North. Range 3. East of the 6th Principal Meridian.

Chains		
40.	15	Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.
80.	30	The Corner to Sections. 20. 21. 28. 29
		Land. Level prairie - Soil a Sandy loam. 1st. rate

North. between Sections. 20. and 21
Variation. 12°. 35'. East.

30.	00	Military road. bears N. E. and S. W
40.	00	Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.
80.	00	Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For Corner to Sections. 16. 17. 20. 21.
		Land. Level prairie - Soil 1st. rate

December 11th 1857.

East. on random line. between Sections. 16. and 21.
Variation. 12°. 35'. East.

40.	00	Set post. for temporary quarter Section Corner.
59.	00	Military road. bears. N. E. and S. W
64.	00	Slough. 80 links wide. runs S. E.
68.	50	Military road. bears N. W. and S. E.

Township 1 North Range 3 East of the 6th Principal Meridian.

Chains		
80.	02	Intersected the N. and S. line. 36 Lks. South of Corner to Sections 15. 16. 21. 22. from which Corner. Bears West. on true line. between Sections. 16. and. 21. Variation. 12°. 50. East.
40.	01	Set post in Mounds. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.
80.	02	The Corner to Sections. 16. 17. 20. 21 Land. Level prairie - Soil 1st rate

North. between Sections. 16. and. 17.
Variation. 12°. 30. East.

9.	00	Slough. 80 Lks. wide. runs. S.E.
40.	00	Set post in Mounds. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.
80.	00	Set post in Mound. Charred Stake at Centre point. Trench. and pits as per instructions. For Corner to Sections. 8. 9. 16. 17. Land. Level prairie - Soil 1st rate

East. on random line. between Sections. 9. and. 16.
Variation. 12°. 30. East.

Township. 1. North. Range. 3. East. of the 6th Principal Meridian

Chains	
40.	00 Set post. for temporary quarter Section Corner.
79.	68 Intersected the N. and S. line. 66 links South of Corner to Sections. 9. 10. 15. 16. from which Corner. Bears West. on true line. between Sections. 9. and. 16. Variation. 12°. 58. East.
39.	84 Set post in Mounds. Charred Stake at Centre point. Trench. and pits. as per instructions. For quarter Section Corners.
79.	68 The Corner to Sections. 16. 17. 20. 21. Land. Level prairie - Soil 1st rate

North. between Sections. 8. and. 9.
Variation. 12°. 50. East.

40.	00	Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.
80.	00	Set post in Mound. Charred Stake at Centre point. Trench. and pits. as per instructions. For Corner to Sections. 4. 5. 8. 9. Land. Level prairie - Soil 1st rate.

East. on random line. between Sections. 4. and. 9.
Variation. 12°. 50. East.

Township 1st North Range 3 East of the 6th Principal Meridian

Chains	
40.00	Set post. for temporary quarter Section Corner.
79.55	Intersected the N. and S. line. 20 links South of Corner to Sections. 3.4.9.10. from which Corner. S. run. West. on true line. between Sections. 4. and 9. Variation. 12°. 59'. East.
39.77½	Set post in mounds. charred Stake at centre point. Trench. and pits. as per instructions. For quarter Section Corner.
79.55	The Corner to Sections - 4.5.8.9. Land. Level prairie - Soil 1st. rate

North. between Sections. 4. and. 5.
Variation. 12°. 56. East.

17.00	Edge of bluff. (or rolling prairie) bears N.E. and S.W
40.00	Set post. for temporary quarter Section Corner.
55.00	Top of bluff. about. 200 feet above bottom land. bears N.E. 45.W
79.54	Intersected the North boundary of the Township. 1.48 links East. of corner to Sections. 4. and. 5. from which Corner - S. runs. South. on true line. between Sections. 4. and. 5 Variation. 13°. 53'. East
39.54	Set post in mounds. Charred Stake at Centre point. Trench. and

Township 1st North Range 3 East of the 6th Principal Meridian

Chains

pits. as per instructions. For quarter Section Corner.

79.54 The Corner to Sections. 4.5.8.9.
Land. high rolling prairie - Soil 1st. rate
December 11th 1857.

North. between Sections. 31. and. 32.
Variation. 12°. 40. East.

40.00	Set post in mounds. Charred Stake at Centre point Trench and pits. as per instructions. For quarter Section Corner.
80.00	Set post in mounds. Charred Stake at Centre point. Trench and pits. as per instructions. For Corner to Sections. 29.30.31.32

Land level. bottom prairie - Soil Sandy. 2d. rate. fit for Cultivation.

East. on random line. between Sections 29. and. 32.
Variation. 12°. 40. East.

40.00	Set post. for temporary quarter Section Corner.
79.94	Intersected the N. and S. line 14 links North of Corner to Sections. 28.29.32.33. from which Corner. S. run, West. on true line. between Sections. 29. and 32. Variation, 12°. 34'. East.
39.97	Set post in mounds. Charred Stake at centre point. Trench

Township. 17. North. Range 3. East. of the 6th Principal Meridian

Chains	
	and pits. as per instructions. For quarter Section Corner.
79.94	The Corner to Sections. 29. 30. 31. 32.
	Land. Level prairie - Soil 1st rate

West. on random line. between Sections. 30. and. 31

Variation. 12°. 40'. East.

40.00	Set post. for temporary quarter Section Corner.
79.90	Intersected the West boundary of the Township. 28 links South of Corner to Sections. 30. and. 31. from which Corner. I run
	East. on true line. between Sections. 30. and. 31

Variation. 12°. 28'. East.

39.90	Set post in ~~The Corner~~ mound. charred Stake at Centre point - Trench and pits. as per instructions. For quarter Section Corner -
79.90	The Corner to Sections. 29. 30. 31. 32.
	Land. Level prairie - Soil 1st. rate.

North. between Sections. 29. and. 30.

Variation. 12°. 30'. East.

40.00	Set post in Mound. charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner -

Township. 17. North. Range. 3. East. of the 6th Principal Meridian

Chains	
70.00	Military road. bears N. E. and S. W
80.00	Set post in Mound. charred Stake at Centre point. Trench and pits. as per instructions. For Corner to Sections - 19. 20. 29. 30.
	Land. Level prairie - Soil 1st rate.

East. on random line. between Sections. 20. and. 29.

Variation. 12°. 30'. East.

17.40	Military road. bears. N. E. and. S. W
24.00	J. Jeffries house - stands N.W. 8.00 Ch. distant.
40.00	Set post. for temporary quarter Section Corner.
79.80	Intersected the N. and S. line. 50 links South of Corner to Sections. 20. 21. 28. 29. from which Corner. I run.
	West. on true line. between Sections. 20 - 29.

Variation. 12°. 51'. East.

39.90	Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner -
79.80	The Corner to Sections. 19. 20. 29. 30.
	Land - Level prairie. Soil 1st rate -

West. on random line. between Sections. 19. and. 30.

Variation. 12°. 40'. East -

Township 1st North. Range 3. East of the 6th Principal Meridian

Chains	
40.00	Set post. for temporary quarter Section Corner.
79.52	Intersected the West boundary of the Township. 4 links South of Corner to Sections 19. and 30. from which Corner. I run East. on true line. between Sections 19. and 30. Variation. 13°. 38'. East.
39.52	Set post in Mound. Charred Stake at Centre point Trench and pits. as per instructions. For quarter Section Corner.
79.52	The Corner to Sections. 19. 20. 29. 30. Land. Level prairie - Soil 1st rate.

North. between Sections. 19. and 20.
Variation. 12°. 35. East.

8.00	Center Corn field. bears E. and W.
13.40	Leave Same. bears E. and W.
40.00	Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.
80.00	Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For Corner to Sections. 17. 18. 19. 20. Land - Level prairie - Soil 1st rate

Township 1st North. Range 3. East. of the 6th Principal Meridian.

Chains	
	East. on random line. between Sections. 17. and. 20. Variation. 12°. 35'. East.
40.00	Set post. for temporary quarter Section Corner.
79.66	Intersected the N. and S. line. 100 links South of Corner to Sections. 16. 17. 20. 21. from which Corner. I. run West. on true line. between Sections. 17. and. 20. Variations. 13°. 18'. East.
39.83	Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.
79.66	The Corner to Sections. 17. 18. 19. 20. Land. Level prairie - Soil 1st rate.

December 12th. 1857

	West. on random line. between Sections. 18. and. 19. Variation. 12°. 35'. East
40.00	Set post. for temporary quarter Section Corner.
79.88	Intersected the West boundary of the Township. 4 links North of Corner to Sections. 18. and 19. from which Corner. I. run East. on true line. between Sections. 18. and 19. Variation. 12°. 55'. East.
39.88	Set post in Mounds. Charred Stake at Centre point. Trench and pits.

Township. 17. North. Range. 3. East. of the 6th Principal Meridian

Chains	
	as per instructions. For quarter Section Corner.
79.88	The Corner to Sections. 17.18.19.20
	Land level. high bottom prairie - Soil 1st. rate.

North. between Sections. 17. and. 18.
Variation. 12°. 45'. East.

16.90	Slough. 100 lks. wide. runs. N. E.
40.00	Set post in Mound. Charred Stake at centre point. Trench. and pits. as per instructions. For quarter Section Corner.
60.00	Slough. 2.00 chs. wide. runs. N. E.
80.00	Set post in Mound. Charred Stake at Centre point. Trench and pits as per instructions. For Corner to Sections. 7.8.17.18.
	Land. Level prairie - Soil wet in places. 2nd. rate. fit for Cult[n]

East. on random line. between Sections. 8. and 17.
Variation 12°. 45'. East

40.00	Set post. for temporary quarter Section Corner.
79.96	Intersected the N. and S. line 68 links South of Corner to Sections. 8.9.16.17. from which Corner. S. run.
	West. on true line. between Sections 8. and 17.

Township. 1st. North. Range. 3. East. of the 6th Principal Meridian.

Chains	
	Variation 13°. 14'. East.
39.98	Set post in Mound. Charred Stake at Centre point. Trench and pits - as per instructions. For quarter Section Corner -
79.96	The Corner to Sections. 7.8.17.18
	Land. Level prairie - Soil 1st. rate

West. on random line. between Sections. 7. and. 18.
Variation. 12°. 45'. East.

31.00	Heads of Slough. runs S. E.
40.00	Set post. for temporary quarter Section Corner.
79.90	Intersected the West boundary of the Township. 18 links South of Corner to Sections. 7. and. 18. from which Corner. S. run East. on true line. between Sections. 7. and 18.
	Variation. 12°. 3'. East.
39.90	Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.
79.90	The Corner to Sections. 7.8.17.18.
	Land. Level prairie - Soil 1st. rate

North. between Sections. 7. and. 8.
Variation. 12°. 45'. East -

Township. 17. North. Range. 3. East. of the 6th Principal Meridian

Chains	
40.00	Set post in Mound. Charred Stake at Centre point. Trench. and pits as per instructions. For quarter Section Corner -
70.50	Edge of bluff. (or rolling prairie) bears N.E. and S.W
80.00	Set post in Mound. Charred Stake at Centre point. Trench. and pits. as per instructions. For Corner to Sections - 5. 6. 7. 8. Land. principally (level) bottom prairie - Soil 1st rate.

East. on random line. between Sections. 5. and. 8.

Variation. 12°. 45'. East.

35.00	Edge of bluff. (rolling prairie) bears N.E & S.W.
40.00	Set post. for temporary quarter Section Corner.
80.10	Intersected the N. and S. line, 65 links South of Corner to Sections. 4. 5. 8. 9. from which Corner. I. run. West. on true line. between Sections. 5. and. 8. Variation. 13°. 12'. East.
40.05	Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner -
80.10	The Corner to Sections. 5. 6. 7. 8. Land - Level prairie - Soil 1st. rate

West. on random line. between Sections. 6. and. 7.

Variation. 12°. 45'. East.

Township. 17. North. Range. 3. East. of the 6th Principal Meridian.

Chain	
40.00	Set post. for temporary quarter Section Corner.
80.04	Intersected the West boundary of the Township. 12 links North of Corner to Sections. 6. and. 7. from which Corner. I. run East. on true line. between Sections. 6. and. 7. Variation. 12°. 50. East.
40.04	Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner.
80.04	The Corner to Sections. 5. 6. 7. 8. Land. Level prairie - Soil 1st rate

North. on random line. between Sections. 5. and. 6.

Variation. 12°. 45'. East.

29.00	Top of bluff. about 200 feet above bottom land. bears N. 6 W
40.00	Set post. for temporary quarter Section Corner.
80.18	Intersected the North boundary of the Township. 1.40 W. East of the Corner to Sections. 5. and. 6. from which Corner. I. run. South. on true line between Sections - 5. and. 6. Variation. 13°. 45'. East.
40.18	Set post in Mound. Charred Stake at Centre point. Trench and pits. as per instructions. For quarter Section Corner -

Township 1st. North. Range 3. East of the 6th Principal Meridian

chains

80. 18 The Corner to sections. 5.6.7.8.

Land. High rolling prairie - Soil 1st. rate.

December 14th 1857.

Meanders of the ~~Left~~ Right bank of "Platte river". Through the Township.

Begin at the Corner on the South boundary of Section 33. on the right. and South bank of the river. and run thence down Stream with the meanders of the right bank of said river. in fractional Section 33. as follows. "Variation. 13°. 00' East".

Courses	Distances.	
N. 42½. E	4.92	✓
N. 32°. E	9.00	✓
N. 46°. E	4.50	✓
N. 53°. E	15.00	✓
N. 68½. E	16.00	Land level. River bottom - Soil 1st. rate ✓
N. 64½. E	14.00	✓
N. 61½. E	6.00	The Corner to fractional Sections 33. and 34.

N. 69°. E	4.00	"Thence in Section 34. "Center timber bears East" ✓
N. 45°. E	24.00	✓ Variation. 13°. 00' East

Township 1st. North. Range 3. East of the 6th Principal Meridian

Courses	Distances	
N. 27½°. E	6.00	Land level. River bottom. Soil Sandy. 2nd. rate. fit for Cultivation ✓
N. 60°. E	19.00	✓ Timber. Cottonwood.
N. 60½. E	12.18	The Corner to fractional Sections 27. and 34.

N. 75°. E	6.00	"Thence in Section. 27. "Variation 13°. 00' East". ✓
N. 71°. E	8.00	✓
N. 83½. E	7.00	✓
N. 87½. E	6.86	The Corner to fractional Sections 26. and 27

N. 53°. E	3.00	Thence in Section. 26. ✓
N. 77½. E	5.00	✓ Variation. 13°. 00' East.
N. 87½. E	6.00	✓
N. 79°. E	4.00	✓
N. 75°. E	3.00	✓
N. 63½. E	2.00	✓
N. 87°. E	14.00	✓
N. 81½. E	3.00	✗
N. 87½. E	4.00	✗
N. 83½. E	5.00	✗
N. 77°. E	16.00	✗

Township 1st. North. Range 3. East. of the 6th Principal Meridian

Courses	Distances	
		Land level. river bottom. Soil Sandy. 3rd rate. part fit for Cultn.
S. 74½ E	9.00	Timber. Cottonwood - and Willow.
S. 54½ E	3.08	The Corner to fractional Sections. 26. and 35
		Thence in Section 35.
S. 61° E.	6.36	The Corner to fractional Sections. 35. and 36.
S. 74½ E	16.00	Thence in Section 36.
S. 87° E	9.00	Leave timber. bearing S. 20.
S. 74. E	6.00	"Variation. 13°. 00. East".
S. 75. E	7.00	
S. 68½ E	2.00	
N. 85. E	5.00	
N. 70½ E	8.00	
N. 65. E	5.00	Land level. Soil Sandy. 3rd rate. part fit for Cultivation
N. 77°. E	6.00	Timber. Cottonwood. and. Willow.
N. 72½ E	6.00	
N. 64. E	6.68	The Corner to fractional Sections. 25. and 36
N. 60°. E	7.00	Thence in Section 25.
N. 42. E	1.35	The Corner to fractional Sections 25 & 30. in the East boundary of the Township

December 15th 1857.

Township 1st. North. Range 3. East. of the 6th Principal Meridian.

Meanders of the Left bank of "Platte river" through the Township.

Begin at the Corner to fractional Sections. 25. and 30. in the East Boundary of the Township. and on the left. and North bank of the river. and run thence up Stream with the Meanders of the left bank of said river. in fractional Section. 25. as follows.

Courses	Distances	
S. 85½ W	15.00	
S. 74½ W	16.00	Variation. 13°. 00 East.
S. 78. W	16.00	
S. 81½ W	17.00	Land level. river bottom. Soil 2nd rate. fit for Cultivation.
S. 73½ W	21.18	The Corner to fractional Sections. 25. and. 26
S. 83°. W	14.00	Thence in Section. 26.
S. 65½ W	29.00	Variation 12°. 45. East
S. 88. W	16.00	
N. 67. W	21.00	Center timber. bears. N. W. "Timber. Cottonwood. and Willow"
S. 81. W	3.00	Land Level. river bottom. Soil Sandy. 2nd rate. fit for Cultivation.
S. 60. W	2.75	The Corner to fractional Sections 26. and. 27.
S. 79½ W	7.00	Thence in Section. 27.
S. 76. W	9.00	Variation. 12°. 35. East.

Township 1st. North. Range 3. East. of the 6th Principal Meridian.

Courses	Distances	
S. 80½. W.	23.00	✓
S. 70. W.	4.00	✓
S. 86. W.	4.00	✓
S. 63½ W.	5.00	✓
S. 65½ W.	5.00	✓
S. 64. W.	7.00	✓
S. 70½ W.	7.00	✓
S. 79. W.	5.00	✓ Timber. Cottonwood. and. Willow.
S. 72½ W.	5.00	✓ Land level. river bottom - Soil Sandy. 3rd. rate. fit for Cultivation
S. 77. W.	2.32	✓ The Corner to fractional Sections. 27. and. 28.
S. 77. W.	3.70	✓ Thence in Section. 28.
S. 66½ W.	8.00	✓ Variation. 12°. 40. East.
S. 58°. W.	14.00	✓
S. 34. W.	8.00	✓
S. 53°. W.	6.00	✓ Timber - Cottonwood. and Willow.
S. 40. W.	6.00	✓ Land level. Soil Sandy. 3rd. rate. fit for Cultivation
S. 34. W.	4.00	✓ The Corner to fractional Sections. 28. and. 33.

Township. 1st. North. Range. 3. East. of the 6th Principal Meridian.

urses	Distances	
.39. W	5.00	✓ Thence in Section. 33.
.39½ W	2.00	✓ Variation. 12°. 35. East.
.43. W	4.00	✓
.18½ W	6.00	✓
.22. W	5.00	✓
.17. W	3.00	✓
.42½ W	4.00	✓
S. 57. W	4.00	✓
.40. W	4.00	✓
S. 45½ W	5.00	✓ Timber. Cottonwood. and. Willow.
.52½ W	19.00	✓ Land level. Soil Sandy. 3rd. rate. fit for cultivation -
S. 32. W	5.80	✓ The Corner to fractional Sections. 32. and 33.
.55½ W	6.70	✓ Thence in Section. 32.
S. 81½ W	12.00	✓ Variation. 12°. 35. East.
S. 61. W	20.00	✓
S. 60½ W	6.00	✓ Land level. Soil Sandy. 2nd. rate. fit for Cultivation
S. 74½ W.	6.00	✓ Timber. Cottonwood. and. Willow -
S. 55°. W	16.51	✓ The Corner to fractional Section 32. in the South boundary of the Township. December 16th 1857

Township 17. North Range 3. East of the 6th Principal Meridian

~~Chains~~

Field notes of the meanders of an island. lying in Sections. 27. 28. 33. 34.
Begin at the Corner to fract^l. Sections. 28. and 33. on the N. W. Side of island
Thence down Stream on N^th. Side of island. in Section. 28. as follows

Courses	Distances	
N. 52½. E	3.00	✓ Variation. 12°. 35. East.
N. 57. E	10.00	✓
N. 75. E	5.00	✓
N. 50. E	5.18	The corner to fractional Sections 27. and. 28
N. 57. E	5.00	Thence in Section. 27
N. 66. E	6.00	✓ Variation. 12°. 35'. E
N. 42½. E	9.00	✓
N. 59. E	8.00	✓
N. 47. E	7.00	✓
N. 54. E	3.00	✓
N. 71. E	12.00	✓
S. 44½. E	5.50	Foot of island. Thence up Stream on S^th. Side.
S. 15½. W	8.50	✓
S. 19¼. W	8.00	Timber. Cottonwood. and willow
S. 67¼. W	10.00	✓
S. 45¾. W	9.00	Land level. Soil Sandy. 3rd. rate. not fit for Cult^n
S. 57. W	8.50	✓
S. 66½. W	10.08	The Corner to fractional Sections. 27. and 34.

2

Township 17. North Range 3. East of the 6th Principal Meridian.

Courses	Distances	
		Thence in Section. 34.
.32¾. W	6.30	✓
.61¼. W	6.00	The corner to fractional Sections. 33. and 34.
.66½. W	9.80	Thence in Section ~~The Corner to Sections~~ 33.
.50½. W	7.50	✓
.80. W	15.00	Head of island. Thence down Stream on N^th. Side of island.
N. 12½. E	13.00	✓ Timber on island. Cottonwood. and willow.
N. 46½. E	10.00	The Corner to Sections. 28. and 33. and place of beginning.
		Land level. Soil Sandy. 3rd. rate. fit for Cultivation.
		Rarely Subject to inundation.
.30. W	8.50	Field notes of the meanders of an island. lying in Sections. 27. 28. and 33. Begin at the Corner to fractional Sections 28. and 33. on the S. E. Side of island. Thence up Stream on S^th. Side of island. in Section. 33. as follows. Variation. 12°. 35'. East.
.63¾. W	4.00	
N. 37. W	3.00	Head of island. Thence down Stream
N. 35. E	8.20	The Corner to fractional Sections. 28. and 33.
N. 40½. E	6.85	Thence in Section. 28.
N. 51¼. E	7.00	✓
N. 33. E	5.00	✓
N. 50. E	15.00	✓
N. 68. E	10.00	The Corner to fractional Sections. 27. and. 28.

3

4

504

Township 17. North. Range 3. East of the 6th Principal Meridian.

Courses	Distances	
N. 82¾ E	9.80	Thence in Section 27.
S. 36½ E	2.50	✓ foot of Island
S. 33¼ W	8.00	✓
S. 59 W.	7.56	The Corner to Sections 27. and 28.
S. 66¼ W	6.42	~~The Corner to Sections~~. Thence in Section 28.
S. 79 W	5.00	✓ Variation 12° 35' East
S. 56¼ W	12.00	✓ Timber on island. Cottonwood. and Willow
S. 54 W	10.00	The Corner to Sections 28. and 33. and place of beginning
		Land level. Soil Sandy. 3rd rate. fit for Cultivation
		rarely Subject to inundation.
S. 79° E	✓ 6.00	Field notes of the Survey of a Small island ~~lying~~ in Platte river.
N. 88 E	✓ 12.00	lying wholly in Section. 25. 707
N. 78 E	✓ 5.00	From the meander Corner to Sections 25. and 26. on the Left bank of
S. 75½ E	* ✓ 12.00	the river. at a variation of 12° 40' E. I run. N. 78° E. 15.00 chain to a point. from this point I set a flag due South on island.
S. 62 W	✓ 8.00	from said flag the meander Corner between Sections 25 & 26. on left bank. bears. N. 69½° W. I set post in place of flag
S. 81¼ W	✓ 7.50	marked. S. M. C. (Special Meander Corner.) from which a. Cottonwood. 8in in diam. bears. S. 67° W. 41 LKs. dist.
S. 85¼ W	✓ 10.00	a. Cottonwood. 12in in diam. bears. S. 18° E. 30 LKs. dist. bearing trees marked B.T. from said post I proceed to meander
N. 75 W	✓ 10.00	island in Sec. 25. down Stream. on Nth Side — as follows.
N. 52 W	✓ 8.00	Timber on island. Cottonwood. and Willow.
N. 77 E	6.06	Land level. Soil Sandy. 3rd rate. not fit for Cultivation. rarely Subject to inundation.
		The place of beginning. December 17th 1857.

* Foot of island.
† Head of island.

Township 17. North Range 3. East of the 6th Principal Meridian

General Description

The quality of the land in this Township is below the Common average. it is all bottom land (or nearly so) That portion lying South of the Platte river is of a 2nd rate order. North of the Platte a considerable portion is wet. and liable to overflow in wet weather from the Sloughs which intersect it. there is some first rate prairie lying immediately North. and South of the "Military road".

Timber. Chiefly Cottonwood. and willow. with a few Scattering Cedars. Shell Creek has a fringe of timber on its banks. principally. maple. Ash & box alder.

There is no evidence on the Surface of the ground of any rock being in the Township.

There are three Settlements. One on the S.W. ¼ of Section 14. One on the S.E. ¼. of Section 15. and One on the S.W. ¼. of Section. 20.

The Course of the Platte river is a little north of East through the Township. banks averaging from 3 to 10 feet in height. Current rapid. Channel Constantly changing bottom quicksands. average depth of Channel from 3 to 6 feet. river rises and falls rapidly. without any apparent local Cause.

Township 17. North. Range. 3. East. of the 6th Principal Meridian

A List of the names of the individuals employed to assist in running. Measuring. or Marking the lines and Corners described in the foregoing field Notes of Township. No. Seventeen North of the base line. of Range No. Three east of the Sixth Principal Meridian. Shewing the respective Capacities in which they acted.

B.B Babrick J. Mc. Manus Compassman.
Denis Mc. Manus — chainman.
John Dowling. — chainman.
Patrick Mite. Flagman
John O'Neill. Axeman.

We hereby certify that we assisted Michael Mc. Manus. Deputy Surveyor in Subdividing Township number Seventeen North of the base line. of Ranges number Three. Four. Five. Six. Seven. and Eight East of the Sixth Principal Meridian, and that said Township. and Ranges have been in all respects. to the best of our knowledge and belief. well and faithfully Surveyed. and the boundary monuments planted according to the instructions furnished by the Surveyor General

Patrick J McManus Compassman.
Denis Mc Manus Chainman.
John Dowling Chainman.
William his X Phillips mark Chainman.
Patrick X Mite mark Flagman.
John O'Neill Axeman.

Township 17. North. Range. 3. East. of the 6th Principal Meridian.

Subscribed and Sworn to by the above named persons. before me a Notary Public within & for Jackson County in the State of Missouri this 4th day of January A.D. 1858. as witness my hand & official seal

S. W. Bouton
Notary Public

I. Michael Mc. Manus. deputy Surveyor. do Solemnly Swear that. in pursuance of a Contract. with JOHN CALHOUN Surveyor of the public lands of the United States in the Territories of Kansas and Nebraska. bearing date the Seventeenth day of August. A.D. 1857. and in strict Conformity to the laws of the United States. and the instructions furnished by the said Surveyor General, I have faithfully Surveyed the Subdivision lines and Meanders of Platte river. of Township number Seventeen North of the base line. of Ranges number Three. four. five. Six. Seven. and Eight. East of the Sixth principal Meridian, in the Territory of Nebraska. aforesaid. and further Solemnly Swear that the foregoing are the true. and original Notes of Such Survey. — Michael Mc. Manus.
Deputy Surveyor.

Subscribed by said Michael Mc. Manus. deputy Surveyor. and Sworn to before me a Notary Public in & for Jackson County State of Missouri this 4th day of January A.D. 1858.

S. W. Bouton
Notary Public

Surveyor Generals Office
Nebraska City N.T. June 1. 1858

The forgoing field notes of the survey of the Subdivisional lines of Township Numbred Seventeen North of Ranges Numbred Three Four Five. Six. Seven, and Eight East of the Sixth Principal Meridian in the Territory of Nebraska executed by Michael McManus D.S. under his Contract No. 215 dated August 17. 1857. are the Months of September October November and December 1857 having been critically examined the necessary corrections and explanations made the said field notes and the surveys they describe are hereby approved.

J. Calhoun

Surveyor General

1839

Compas

X

Descriptive List Completed
May 1859

Field Notes
of the Subdivision
lines of Township
18 North of Range
3 East of the 6th Principal
Meridian in the Territory
of Nebraska, as Surveyed
by Isaac Struck
Deputy Surveyor,
under his Contract dated the
19th day of June 1857. No 210
(Contract No 210)

Subdivision Commenced Sept 1st 1857
Subdivision Completed Sept 3rd 1857

OK OK X

2/58

2

Names and duties of Assistants

John Farnham Comparesman
Harman Lansingsick Chainman
Frank McKenna Chainman
Bushnell B. Loomis Chainman
Thos C Jones Chainman
J R. Hailo - Axeman
James Quinn Axeman
Geo Cocklin Flagman.

59

Township 18 N. Range 3 East

6	43	5	32	4	25	3	17	2	10	1
	42		42		31		24		16	10
7	41	8	31	9	24	10	16	11	9	12
	40		40		30		23		15	8
18	39	17	30	16	22	15	15	14	8	13
	38		38		29		22		14	7
19	37	20	28	21	21	22	13	23	6	24
	36		36		28		20		13	6
30	35	29	27	28	20	27	12	26	5	25
	34		33		26		19		12	4
31	33	32	26	33	18	34	11	35	4	36

2/58

60

3/61

Township 18 N. Range 3 East 6th Prin.

To determine the proper adjustment of my Compass for Subdividing this Township I Commence at the Corner to Townships 17 and 18 N. Ranges 3 and 4 East, and run

North on a Blank line along the East boundary of Sect 36.

Variation 13° East.

40 03 To a point 10 links West of quarter Sect Cor.

80 08 To a point 22 links West of Corner to Sects 25 & 36. To retrace this line or run parallel thereto my Compass must be adjusted to a Variation of 12° 50' East

Subdivision Commenced Sept. 1st 1857

From the Corner to Sect. 1. 2. 35 & 36. on the South boundary of the Township Run

Township 18 N. R 3 E 6th P.M.

North between Sect. 35 and 36.

Variation 12° 50' East

12.50 Creek 50 links wide runs N.E. a few trees on bank (supposed to be) Shell Creek.

40.00 Drove chained stake. set post and raised mound with trench and pits. as per instructions for quarter Sect Cor.

65.00 Slough 200 links wide bears N.E. & S.W. (no water in it at this time.)

80.00 Drove chained stake, set post and raised mound with trench and pits as per Instruction for quarter Sect Cor,

Level Bottom Land. Soil 1st Rate.

East on Random line between Sect. 25 & 36

Variation 12° 50' East,

40.00 Set temporary quarter Sect Cor,

80.62 Intersected East boundary 54 links North of Corner to Sect 25 & 36, from which Corner I run

Township 18 N. R 3 E. 6th P.M.

West on true line between Sect 25 & 36.

Variation 12° 27' East,

40.31 Drove chained stake. set post and raised mound with trench and pits. as per instructions for quarter Sect Cor,

80.62 The Corner to Sect. 25. 26. 35 & 36.

Level bottom Land. Soil 1st Rate.

North between Sect. 25 & 26

Variation 12° 20' East.

40.00 Drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor,

41.00 Leave Platte River Bottom, and ascend Rolling prairie

80.00 Drove chained stake set post and raised mound with trench and pits as per instructions for Corner to Sect. 23. 24. 25 & 26.

South ½ Level bottom. Soil 1st Rate.

North ½ Rolling. Soil 2nd Rate.

6
64

Township 18 N R 3 E 6th P M

East on Random line between Sects 24 & 25
Variation 12° 20' East

40.00 Set temporary quarter Sect Cor
80.81 Intersected East boundary 13 links
South of Corner to Sects 24 & 25.
from which Corner Bears
West on true line between Sects 24 & 25
Variation 12° 25' East
40.41 drove Chained stake Set post and
raised mound with trench and pits
as per instructions for quarter Sect Cor.
80.81 The Corners to Sects 23. 24. 25 & 26.
Rolling prairie Land. Soil 2nd Rate

North between Sects 23 & 24
Variation 11° 50' East,

40.00 Drove chained stake Set post and raised
mound with trench and pits. as per instructions
for quarter Sect Cor,
80.00 Drove chained stake, Set post and raised

7
65

Township 18 N R 3 E 6th P M

mound with trench and pits. as per
instructions for Corners to Sects. 13. 14
23 & 24.
Rolling prairie Land. Soil 2nd Rate.

East on Random line between Sects 13 & 24
Variation 12° 30' East

40.00 Set temporary quarter Sect Cor.
80.21 Intersected East boundary 14 links South
of Corner to Sects. 13 & 24. from which
Corner Bears
West on true Line between Sects 13 & 24
Variation 12° 36' East
40.11 Drove chained stake, Set post and
raised mound with trench and
pits. as per instructions for Quarter
Sect Cor,
80.21 The Corners to Sects 13. 14. 23 & 24
Rolling prairie Land. Soil 2nd Rate,

Township 18 N. R. 3 E. 6th P. M.

North between Sect. 13 and 14.
Variation 12° 10' East

31.30 Ravine runs S. E. Cor.
40.00 Drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
80.00 Drove chained stake, set post and raised mound with trench and pits as per instructions for Corner to Sects. 11. 12. 13. & 14.
Rolling prairie Land. Soil 2nd Rate.

East on Random line between Sect. 12 & 13.
Variation 12° 30' East

40.00 Set temporary quarter Sect Cor.
79.93 Intersect E. boundary 4 links South of Corner to Sect. 12 & 13. from which Corner Brs.
West on true line between Sect. 12 & 13.
Variation 12° 32' East

Township 18 N. R. 3 E. 6th P. M.

39.97 Drove chained stake, set post and raised mound with trench and pits as per instructions for Quarter Sect Cor.
79.93 The Corner to Sects. 11. 12. 13. & 14.
Rolling prairie Land. Soil 2nd Rate.

North between Sect. 11 and 12.
Variation 12° 20' East

40.00 Drove chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
64.15 Creek 20 links wide runs S. E.
80.00 Drove chained stake, set post and raised mound with trench and pits as per instructions, for Corner to Sects. 1. 2. 11 & 12.
South of Creek Land Rolling, Soil 2nd Rate, North of same level bottom. Soil 1st Rate.

Township 18 N R 3 E 6th P M

East on Random line between Sects 1 & 12,
Variation 12°.30' East
40.00 Set temporary quarter Sect Cor,
79.81 Intersected East boundary, 11 links
South of Corner to Sects 1 & 12.
from which Corner I run
West on true line between Sects 1 & 12
Variation 12°.35' East,
39.91 Drove chained stake, set post and raised
mound with trench and pits, as pr
instructions for quarter Sect Cor,
79.81 The Corner to Sects. 12. 11 & 12,
West half level bottom. } Soil 1st Rate,
East half Rolling prairie. }

North on Random line between Sects 1 & 2
Variation 12°.40' East
40.00 Set temporary quarter Sect Cor.
80.52 Intersected North boundary. 22 links
West of Corner to Sects 1 and 2,

Township 18 N R 3 E 6th P M

From which Corner I run,
South on true line between Sects 1 & 2.
Variation 12°.31' East.
40.52 Drove chained stake, set post and
raised mound with trench and
pits. as pr instructions for quarter
Sect Cor,
80.52 The Corner to Sects 1. 2. 11 & 12,
Rolling prairie Land. Soil 1st Rate,

North between Sects. 34 and 35.
Variation 12°.40' East
40.00 Drove chained stake. set post and raised
mound with trench and pits. as pr.
instructions for quarter Sect Cor,
61.10 Shell Creek 50 links wide runs East,
no timber where the line Crosses,
80.00 Drove chained stake. set post and raised
mound with trench and pits, as pr instructions
for Corner to Sects. 26. 27. 34. & 35,
Rolling prairie. Soil 2nd Rate,

Township 18 N R 3 E 6th P M

East on Random line between Sects 26 & 35

Variation 12° 30' East

40.00 Set temporary quarter Sect Corner

80.13 Intersected N and S line 13 links North of Corner to Sects 26 & 35. 25 & 36, from which Corner I run

West on true line between Sects 26 & 35.

Variation 12° 25' East

40.07 Drove chained stake, set post and raised mound with trench and pits. as per instructions for quarter Sect Cor.

80.13 The Corner to Sects 26. 27. 34 & 35

Rolling prairie Soil 1st Rate,

North between Sects. 26 & 27

Variation 12° 30' East

40.00 Drove chained stake. set post and raised mound with trench and pits. as per instructions for quarter Sect Cor,

80.00 Drove chained Stake set post and raised mound with trench and pits, as per instructions for Corner to

Township 18 N R 3 E 6th P M

Sects 22. 23. 26 & 27.

Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 23 & 26.

Variation 12° 25' East

40.00 Set temporary quarter Sect Cor,

79.92 Intersected N and S line 26 links South of Corner to Sects 23. 24. 25 & 26, from which Corner I run

West on true line between Sects 23 & 26.

Variation 12° 36' East

39.96 Drove chained stake set post and raised mound with trench and pits, as per instructions for quarter Sect Corner,

79.92 The Corner to Sects 22. 23. 26 & 27.

Rolling prairie Land. Soil 2nd Rate,

North between Sects 22 & 23.

Variation 11° 50' East

40.00 Drove chained stake. set post and.

14/72

Township 18 N R 3 E 6th P M

raised mound with trench and pits as pr.
instructions for quarter Sect Corner
80.00 Drove chained stake, set post and raised
mound with trench and pits as pr
instructions for Corner to Sects 14. 15.
22. & 23.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 14 & 23.
Variation 12° 30' East.
40.00 Set temporary quarter Sect Corner.
79.75 Intersected N and S line 20 links North
of Corner to Sects. 13. 14. 23 & 24
from which Corner Bears
West on true line between Sects 14 & 23.
12° 21' East.
39.88 Drove chained stake. set post and raised
mound with trench and pits as pr instructions
for quarter Sect Corner
79.75 The Corner to Sects 14. 15. 22 & 23.
Rolling prairie Land; Soil 1st Rate

15/72

Township 18 N R 3 E 6th P M

North between Sects. 14 and 15.
Variation 12° 20 East
40.00 Drove chained stake, set post and
raised mound with trench and pits
as pr instructions for quarter Sect Corner
80.00 Drove chained stake. set post and raised
mound with trench and pits as pr.
instructions for Corner to Sects. 10. 11. 14
& 15.
Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 11 & 14
Variation 12° 20' East
40.00 Set temporary quarter Sect Corner,
80.12 Intersected N and S line 19 links
North of Corner to Sects. 11. 12. 13 & 14
from which Corner Bears
West on true line between Sects 11 & 14,
Variation 12° 12' East
40.01 Drove chained stake set post and

Township 18 N R 3 E 6th P M

raised mound with trench and pits as
pr instructions for Quarter Sect Cor,
80.02 The Corner to Sect 10. 11. 14 & 15,
Rolling prairie Land. Soil 1st Rate,

North between Sects 10 & 11
Variation 12°.30 East
40.00 Drove chained stake. set post and raised
mound with trench and pits. as pr
instructions for Quarter Sect Corner
80.00 Drove chained Stake. set post and raised
mound with trench and pits as pr instructions
for Corner to Sects. 2. 3. 10 & 11.
Rolling prairie. Soil 1st Rate,

East on Random line between Sects 2 & 11
Variation 12°.20 East
40.00 Set temporary quarter Sect Corner,
47.50 Creek 10 links wide runs South
52.00 Same creek 10 links wider runs N. E.

Township 18 N R 3 E 6th P M

58 50 Same Creek 10 links wide runs S. E.
80 36. Intersected N and S line 52 links
South of Corner to Sects. 1. 2. 11 & 12
from which Corner I run
West on true line between Sects 2 & 11
Variation 12°.42' East
40 18 Drove chained stake set post and raised
mound with trench and pits as pr
instructions for Quarter Sect Corner.
80 36 The Corner to Sects. 2. 3. 10 & 11.
Rolling prairie. Soil 1st Rate.

North on Random line between Sects 2 & 3.
Variation 12°.30 East
31 10 Creek 10 links wide runs S. E.
42 00 Same Creek 10 links wide runs West,
46 00 Same creek 10 links wide runs S. E.
80 26 Intersected North boundary 68 links
West of Corner to Sects 2 & 3. from
which Corner I run,

18/76

Township 18 N R 3 E 6th P M

South on true line between Sects 2 & 3

Variation 12°.01' East.

40.26 Drove chained stake set post and raised mound with trench and pits as per instructions for Quarter Sect Corner,

80.26 The Corner to Sects 2.3.10 & 11.

Rolling prairie Land. Soil 1st Rate.

Sept 1st 1857

North between Sects 33 and 34

Variation 12°.30' East

40.00 Drove chained stake, set post and raised mound with trench and pits, as per instructions for quarter Sect Corner,

80.00 Drove chained stake set post and raised mound with trench and pits, as per instructions for Corner to Sects 27. 28. 33 & 34

On divide between Platte River & Shell Creek, Gently Rolling prairie Land Soil 1st Rate,

---

19/77

Township 18 N R 3 E 6th P M

East on Random line between Sects 27 & 34

Variation 12°.30' East

13.90 Shell Creek 50 links wide runs South, a few trees on East side,

22.25 Same Creek 50 links wide runs N. E. no timber

28.25 Same Creek 50 links wide runs S. E. no timber

40.00 ~~Set temporary quarter Sect Corner~~ set post ~~[illegible]~~

79.75 Intersected N and S line at Corner to Sects. 26. 27. 34 & 35 from which Corner I run

West on true line between Sects 27 & 34

Variation 12°.30' East

39.88 Drove chained stake. set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

79.75 The Corner to Sects 27. 28. 33 & 34.

Level bottom. Soil 1st Rate.

Timber Willow. ash & Cottonwood.

Township 18 N R 3 E 6th P M

North between Sects 27 and 28

Variation 12° 30' East

6.00 Shell Creek 50 links wide runs East, no timber at crossing

40.00 Drove chained stake. set post and raised mound with trench and pits as per instructions for quarter Sect Corner,

60.00 Leave platte River Bottom, and ascend Rolling prairie, bears E & W,

80.00 Drove chained stake. set post and raised mound with trench and pits as per instructions for Corner to Sects 21. 22. 27 & 28.

South 60 chains level bottom, 1st Rate Soil.

North 20 chains, Rolling hilly & Gravelly. Soil 3rd Rate,

X Timber Burroak & Cottonwood.

East on Random line between Sects 22 & 27

Variation 12° 30' East

40.00 Set temporary quarter Sect Corner

80.72 Intersected N and S line at Corner to

Township 18 N R 3 E 6th P M

Sects. 22. 23. 26 & 27 from which Corner I run

West on true line between Sects 22 & 27

Variation 12° 30' East

40 36 drove chained stake. set post and raised mound with trench and pits as per instructions for quarter Sect Corner.

80 72 The Corner to Sects 21. 22. 27 & 28

West ½ hilly. 3rd Rate Soil

East ½ Rolling. 2nd Rate Soil

North between Sects 21 & 22.

Variation 12° East

40 00 Drove chained stake. set post and raised mound with trench and pits as per Instructions for Quarter Sect Cor.

80 00 Drove chained stake set post and raised mound with trench and pits, as per instructions for Corner to Sects 15. 16 21 & 22.

Rolling prairie Land. Soil 2nd Rate,

Township 18 N R 3 E 6th P M

East on Random line between Sects 15 & 22.
Variation 12° 30 East

40.00 Set temporary quarter Sect Cor.

80.60 Intersected N and S line 6 links North of corner to Sects. 14. 15. 22 and 23 from which Corner Bears
West on true line between Sects 15 & 22
Variation 12° 28 East

40.30 Drove chained stake. set post and raised mound with trench and pits. as per instructions for quarter Sect Cor.

80.60 The corner to Sects. 15. 16. 21 & 22.
Rolling prairie Land. Soil 1st Rate.

North between Sects. 15 & 16,
Variation 11° 40' East

40.00 Drove chained stake. set post and raised mound with trench and pits. as per instructions for quarter Sect Cor.

49.90 Cr[illegible] 3 links wide, runs N W.

Township 18 N R 3 E 6th P M

80 00 Drove chained stake set post and raised mound with trench & pits as per instructions for Corner to Sects. 9. 10. 15 & 16.
Rolling prairie Soil 1st Rate.

East on Random line between Sects 10 & 15
Variation 12° 30 East

40 00 Set temporary quarter Sect Cor.

41 80 Cr[illegible] 3 links wide runs N E,

79.75 Intersected N and S line 8 links South of Corner to Sects. 10. 11. 14 & 15 from which Corner Bears
West on true line between Sects 10 & 15
Variation 12° 33 East

39 88 Drove chained stake. set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.

79.75 The corner to Sects. 9. 10. 15 & 16.
Rolling prairie Land. Soil 1st Rate.

Township 18 N R 3 E 6th P M

North between Sect. 9 & 10.

Variation 12° 45' East.

40.00 Drove chained stake. Set post and raised mound with trench and pits, as per instructions for Quarter Sect Cor.

80.00 Drove chained stake. Set post and raised mound with trench and pits, as per instructions for Corner to Sect. 3. 4. 9 & 10.

Rolling prairie Land Soil 1st Rate.

East on Random line between Sect. 3 & 10.

Variation 12° 30' East

40.00 Set temporary Quarter Sect Cor.

79.70 Intersected N and S line 16 links north of Corner to Sect. 2. 3. 10 & 11. from which Corner Iron

West on true line between Sect. 3 & 10

Variation 12° 23' East

39.85 Drove chained stake. Set post and raised mound with trench and pits, as per

Township 18 N R 3 E 6th P M

instructions for Quarter Sect Cor.

79.70 The Corner to Sect. 3. 4. 9 & 10.

Level bottom Land Soil 1st Rate.

North on Random line between Sect. 3 & 4

Variation 12° 45' East.

40.00 Set temporary Quarter Sect Cor.

80.34 Intersected North boundary at Corner to Sect. 3 & 4. from which Corner Iron

South on true line between Sect. 3 & 4

Variation 12° 45' East

40.34 Drove chained stake. Set post and raised mound with trench and pits as per instructions for Quarter Sect Cor.

80.34 The Corner to Sect. 3. 4. 9 & 10.

Rolling prairie Land. Soil 1st Rate.

Township 18 N R 3 E 6th P M

North between Sect. 32 and 33.

Variation 12° 40' East

40.00 Drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.00 Drove chained stake, set post and raised mound with trench and pits, as per instructions for Corner to Sect. 28. 29. 32 & 33.

Rolling prairie Land. Soil 1st Rat.

East on Random line between Sect. 28 & 33

Variation 12° 25' East

40.00 Set temporary quarter Sect Cor.

47.50 Enter marsh beans N & S.

56.00 Leave marsh beans N & S.

67.25 Touch bend of creek Comes from N.W.

71.00 Leave bend of creek runs N.E.

80.16 Intersected N and S line 10 links South of Corner to Sect. 27. 28. 33 & 34 from which Corner I run

Township 18 N R 3 E 6th P M

West on true line between Sect. 28 & 33.

Var. 12° 29' East

40.08 Drove chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.16 The Corner to Sect. 28. 29. 32 & 33

Rolling prairie Land. Soil 1st Rat.

North between Sect. 28 & 29.

Variation 12° 40' East

29.50 Shell Creek 50 links wide runs N.E. a few trees on the bank.

36.00 Shell Creek 50 links wide runs S.W.

40.00 Drove chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

42.00 Shell Creek 50 links wide runs S.E. No timber at Crossing

80.00 Drove chained stake set post and raised mound with trench and pits, as per instructions for Corner to Sect. 20. 21. 28 & 29.

Rolling prairie Land. Soil 1st Rat.

Timber Burroak & Cottonwood.

28
86

Township 18 N. R 3 E 6th P.M.

East on Random line between Sect 21 & 28.
Variation 12° 25 East

40.00 Set temporary quarter Sect Cor.

80.65 Intersected stand'd Line 15 Links South of Corner to Sect 21.22.27 & 28 from which Corner Bears
West on true line between Sect 21 & 28
Variation 12° 31 East

40.33 Bore chained stake set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.

80.65 The Corners to Sect 20.21.28 & 29.
Rolling prairie Land. Soil 2nd Rate.

North between Sects 20 & 21
Variation 12° East.

40.00 Bore chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor

80.00 Bore chained stake set post and raised

29
86

Township 18 N. R 3 E 6th P.M.

mound with trench and pits as per instructions for Corner to Sect 16.17.20 & 21
Rolling prairie land. Soil 1st Rate.

East on Random line between Sects 16 and 21.
Variation 12° 30 East.

10.00 Set temporary quarter Sect Cor

80.49 Intersected stand'd Line 40 Links North of Corner to Sect 15.16.21 & 22 from which Corner Bears
West on true line between Sects 16 & 21
Variation 12-13° East

40.25 Bore chained stake set post and raised mound with trench and pits as per instructions for Quarter Sect Cor.

80.49 The Corners to Sect 16.17.20 & 21
Rolling prairie Land. Soil 1st Rate

Township 18 N R 3 E 6th P M

North between Sect. 16 & 17.

Variation 11° 25' East.

40.00 Drove chained stake, set post and raised mound with trench and pits, as per instructions for Quarter Sect Cor.

67.00 Creek 8 links wide runs N.W.

69.00 Same Creek 8 links wide runs S.E.

74.70 Same Creek 8 links wide runs N.W.

80.00 Drove chained stake, set post and raised mound with trench and pits, as per instructions for Corner to Sect. 8. 9. 16 & 17.

Rolling Prairie Land. Soil 1st Rate.

East on Random line between Sect. 9 & 16.

Variation 12° 20' East

28.80 Creek 5 links wide runs N.W.

40.00 Set temporary quarter Sect Cor.

80.90 Intersected N and S line at Corner to Sect. 9. 10. 15 & 16. from which Corner from West on true line between Sect. 9 & 16.

Township 18 N R 3 E 6th P M

Variation 12° 20' East.

40.45 Drove chained stake, set post and raised mound with trench and pits as per instructions for Quarter Sect Cor.

80.90 The Corner to Sect. 8. 9. 16 & 17.

Rolling prairie Land. Soil 1st Rat.

North between Sect. 8 & 9.

Variation 12° 10' East.

40.00 Drove chained stake, set post and raised mound with trench and pits, as per instructions for Quarter Sect Cor.

80.00 Drove chained stake set post and raised mound with trench and pits as per instructions for Corner to Sect. 4. 5. 8 & 9.

Rolling prairie Land. Soil 1st Rate.

East on Random line between Sect 4 & 9

Variation 12° 20' East.

40.00 Set temporary quarter Sect Cor

Township 18 N R 3 E 6th P M

80.03 Intersected N and S line 47 links South of Corner to Sect. 3. 4. 9 & 10 from which Corner I run

West on true line between Sects 4 & 9.

Variation 12° 40' East

40.02 Drove chained stake. Set post and raised mound with trench & pits as per instructions for quarter Sect Cor.

80.03 The Corner to Sects 4. 5. 8 & 9.

Rolling prairie Land Soil 1st Rate.

North on Random line between Sects 4 & 5.

Variation 12° 30' East

40.00 Set temporary quarter Sect Cor.

80.30 Intersected North boundary 41 links East of Corner to Sects 4 & 5 from which Corner I run

South on true line between Sects 4 & 5

Variation 12° 47' East

40.30 Drove chained stake. Set post and raised

Township 18 N R 3 E 6th P M

mound with trench and pits as per instructions for quarter Sect Cor.

80.30 The Corner to Sects 4. 5. 8 & 9.

Rolling prairie Land Soil 1st Rate.

Sept 2nd 1857

North between Sects. 31 and 32.

Variation 12° 20' East.

40.00 Drove chained stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.00 Drove chained stake. Set post and raised mound with trench and pits as per instructions for Corner to Sect 29. 30. 31 & 32.

Outside between Platte River and Shell Creek. Very slightly rolling prairie. Soil 1st Rate.

East on Random line between Sects 29 & 32

Variation 12° 30' East

Township 18 N R 3 E 6th P M

40.00 Set temporary quarter Sect Cor.

79.62 Intersected Ot and S line 7 links north of Corner to Sects. 28. 29. 32 & 33 from which Corner I run

West on true line between Sects 29 & 32.

Variation 12° 27' East.

39.81 Drove chained stake. set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.

79.62 The Corner to Sects. 29. 30. 31 & 32.

Gently Rolling prim. Soil 1st Rate

West on Random line between Sects 30 & 31

Variation 12° 30' East

40.00 Set temporary quarter Sect Cor.

79.24 Intersected West boundary 14 links South of Corner to Sects 30 & 31 from which Corner I run

East on true line between Sects 30 & 31

Variation 12° 24' East

Township 18 N R 3 E 6th P M

39.24 Drove chained stake. set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.

79.24 The Corner to Sects. 29. 30. 31. & 32.

Rolling prim Land. Soil 1st Rate.

North between Sects 29 & 30

Variation 12° 50' East

36.54 Shell Creek 50 links wide runs N.E. no timber at crossing.

40.00 Drove chained stake. set post and raised mound with trench and pits. as per instructions for quarter Sect Cor.

80.00 Drove chained stake set post and raised mound with trench and pits as per instructions for Corner to Sects. 19. 20. 29 & 30.

Level bottom. Soil 1st Rate.

Timber Bur oak. & Cottonwood

Township 18 N R 3 E 6th P M

East on Random line between Sect 20 & 29
Variation 12° 30' East

40.00 Set temporary quarter Sect Cor.

79.39 Intersected N and S line 74 links North of Corner to Sect 20 21 28 & 29 from which Corner I run

West on true line between Sect 20 & 29
Variation 11° 58' East.

39.70 Drove chained stake set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.

79.39 The Corner to Sect 19 20 29 & 30
Rolling prairie Land.
East ½ Soil 2nd Rate.
West ½ Soil 1st Rate.

West on Random line between Sect 19 & 30
Variation 12° East.

40.00 Set temporary quarter Sect Cor

79.72 Intersected West boundary 13 links

Township 18 N R 3 E 6th P M

North of Corner to Sect 19 & 30 from which Corner I run
East on true line between Sect 19 & 30
Variation 12° 06' East

39.72 drove chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor

79.72 The Corner to Sect 19 20 29 & 30
Level bottom Land Soil 1st Rate.

North between Sect 19 & 20
Variation 12° 20' East

4.00 Leave bottom and ascend Rolling prairie bearing E & W

40.00 Drove chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor

80.00 Drove chained stake set post and raised mound with trench & pits as per instructions for Corner to Sect 17 18 19 & 20.
Rolling prairie Land Soil 2nd Rate

Township 18 N R 3 E 6th P M

East on Random line between Sects 17 + 20

Variation 12° East.

40.00 Set temporary Quarter Sect Cor.

80.12 Intersected A and L line 28 links North

of Corner to Sects. 16. 17. 20 + 21 from which

Corner Bears

West on true line between Sects 17 + 20

Variation 11° 48' East

40.01 Grove Chained Stake. Set post and raised

mound with bench and pits as per instructions

for quarter Sect Cor.

80.02 The same to Sects. 17. 18. 19. + 20

Rolling prairie Land. Soil 1st Rate.

West on Random line between Sects 18 + 19

Variation 12° East.

40.00 Set temporary quarter Sect Cor.

80.18 Intersected West boundary 27 links

North of Corner to Sects 18 + 19 from

which Corner Bears

Township 18 N R 3 E 6th P M

East on true line between Sect. 18 + 19

Variation 12° 12' East.

40.18 Grove Chained Stake. Set post and raised

mound with bench and pits as per instructions

for quarter Sect Cor.

80.18 The same to Sect. 17. 18. 19 + 20.

Rolling prairie Land. Soil 1st Rate

West between Sects 17 + 18

Variation 12° East.

40.00 Grove Chained Stake. Set post and

raised mound with bench and pits

as per instruction for quarter Sect Cor.

79.10 Slough 30 links wide runs East.

80.00 Grove Chained Stake. Set post and raises

mound with bench and pits as per

instructions for Corner to Sects 17. 8 17 + 18

Rolling prairie Land. Soil 1st Rate

Township 18 N R 3 E 6th P M

East on Random line between Sects 8 & 17.

Variation 11°50 East

40.00 Set temporary quarter Sect Cor.

77.75 Slough 40 links wide runs N. E.

80.44 Intersected N and S line 10 links South of Corner to Sects. 8. 9. 16. & 17 from which Corner I run

West on true line between Sects 8 & 17.

Variation 11°54 East.

40.22 Drove chained stake. Set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.

80.44 The Corner to Sects. 7. 8. 17 & 18.

East half Rolling prairie Land. } Soil 1st Rate,
West ½ Level bottom Land. }

West on Random line between Sects 7 & 18

Variation 12° East.

36.80 Ravine 8 links wide runs S. E.

40.00 Set temporary quarter Sect Cor.

Township 18 N R 3 E 6th P M

41.20 Same ravine 8 links wide runs N. E.

58.10 Same Ravine 8 links wide runs S. E.

80.44 Intersected West boundary. 26 links North of Corner to Sects 7 & 18 from which Corner I run

East on true line between Sects 7 & 18

Variation 12° 11' East.

40.44 Drove chained stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.44 The Corner to Sects 7. 8. 17 & 18

Rolling prairie Land Soil 1st Rate.

North between Sects 7 & 8

Variation 12° East.

40.00 Drove chained stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor

80.00 Drove chained stake. Set post and raised mound with trench and pits as per

Township 18 N R 3 E 6th P M

instructions for Corner to Sects. 5. 6. 7 & 8.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 5 and 8
Variation 11°55 East.

40.00 Set temporary quarter Sect Cor.
80.64 Intersected N and S line 54 links South of Corner to Sects 4. 5 & 8 & 9 from which Corner I run
West on true line between Sects 5 & 8
Variation 12°18 East.
40.32 Drove charred stake, set post and raised mound with trench and pits as pr. instructions for quarter Sect Cor.
80.64 The Corner to Sects 5. 6. 7 & 8.
Rolling prairie Land. Soil 1st Rate.

West on Random line between Sects 6 & 7
Variation 12° East.
40.00 Set temporary quarter Sect Cor.

Township 18 N R 3 E 6th P M

48.40 Ravine 8 links wide runs South.
80.70 Intersected West boundary 53 links North of Corner to Sects 6 & 7 from which Corner I run
East on true line between Sects 6 & 7
Variation 12°23 East.
40.70 Drove charred stake set post and raised mound with trench and pits as pr. instructions for quarter Sect Cor.
80.70 The Corner to Sects 5. 6. 7 & 8.
Rolling prairie Land. Soil 1st Rate.

North on Random line between Sects 5 & 6.
Variation 12°40 East.

39.40 Ravine 3 links wide runs East.
40.00 Set temporary quarter Sect Cor.
80.44 Ravine 6 links wide runs East
80.84 Intersected North boundary 44 links West of Corner to Sects 5 and 6 from which Corner I run

Township 18 N R 3 E 6th P M

South on true line between Sects 5 & 6.

Variation 12° 21' East

40.84 Drove chained stake set post and raised mound with trench and pits. as per instructions for quarter Sect Cor.

80.84 The Corner to Sects 5. 6. 7 & 8.

Rolling prairie Land. Soil 1st Rate.

Septr 3rd, 1857.

General Description

The Land in this township is generally 1st quality. gently rolling, and easily Cultivated.

The timber on Shell Creek. is mostly Burroak. and of inferior quality, occasionally Willow and Ash are found, the timber is confined to the immediate vicinity of the Creek.

Township 18 N. R 3 E 6th P.M.

Shell Creek is a stream with rapid Current Clear water, muddy bottom and steep banks, it is usually 50 links wide and from 2 to 10 ft deep. we found it dificult to Cross with team,

No stone Large Enough for building purposes in this township

No Settlements in this township

List of Names

A list of the individuals employed to assist in mining measuring, or marking the lines and corners described in the foregoing field notes of Township No 18 North of Range 3 East of the 6th Principal Meridian Nebraska Territory shewing the respective capacities in which they acted,

John Farnham Compassman
Harman Lanforsieck Chainman
Frank McKenna Chainman
Bushnell B. Loomis Chainman
Thos C. Jones Chainman
F R. Hill Axeman
James Quinn Axeman
Georg Cicklin Flagman

(Completed)

46
104

List of

A list of th

assist

m

Creeks do not connect

Exd — Nov 12th 1857
Vanzandt

Compd 3 Platted 104

(Descriptive List Completed)

1

Field Notes of the
Subdivision lines of Township 19 North of Range
3 East of the 6th Principal Meridian, in the
Territory of Nebraska, as surveyed
by Isaac C. Stuck deputy
Surveyor Under his Contract
dated the 19th day of June
1857 Cont 210
(Contract No 210)

Subdivision Commenced augt 28th 1857
Subdivision Completed augt 31st. 1857

Exd Nov 13th 1857
No W

OK, X in a

2

Names and duties of Assistants

John Farnham Compassman
Harman Lansforsick Chainman
Frank McKenna Chainman
Bushnell B. Loomis Chainman
Thos C. Jones Chainman
J. R. Hill Axeman
James Quinn Axeman
George Cocklin Flagman.

Township 19 N. Range 3 East

6	45	5	34	4	26	3	18	2	11	1
	45		44		33		25		18	10
7	43	8	33	9	24	10	17	11	10	12
	42		42		32		24		16	8
18	41	17	31	16	23	15	16	14	8	13
	40		40		30		22		15	7
19	39	20	29	21	22	22	14	23	6	24
	38		38		28		21		14	6
30	37	29	28	28	20	27	13	26	5	25
	36		35		27		20		12	4
31	35	32	26	33	19	34	12	35	4	36

Township 19 N. R. 3 E of 6th P. Mo.

To determine the proper adjustment of My Compass for Subdinding this Township I Commence at the Corner to Townships 18 and 19 N. Ranges 3 and 4 East and run North on a blank line along the East boundary of Sect. 36.

Vanation 13° East,

39.96 To a point 12 links East quarter Sect Cor.
79.99 To a point 30 links East of Corner to Sect. 25 and 36. To retrace this line or run parallel thereto my Compass must be adjusted to a Vanation of 13°.1/3 East.

Subdivision Commenced August 28th 1857

Township 19 N R 3 E of 6th P M

From the Corner to Sects 1. 2. 35 and 36
on the South boundary of the Township
I run
North between Sects 35 and 36.

Variation 13° 13' East

40.00 Drove Chained Stake. Set post and raised
mound with trench and pits as per
instructions for quarter Sect Cor.
80.00 Drove Chained Stake Set post and raised
mound with trench and pits as per Instructions
for Corner to Sects 25. 26. 35 & 36.
Rolling prairie Land Soil 1st Rate.

East on Random line between Sects 25 & 36

Variation 13° 13' East.

40.00 Set temporary quarter Sect Corner.
80.00 Intersected East boundary 51 links
North of corner to Sects 25 & 36
from which Corner I run
West on two line between Sects 25 & 36

Township 19 N R 3 E of 6th P M

Variation 12. 51 East

40 00 Drove Chained Stake Set post and raised
mound with trench and pits as per.
instructions for quarter Sect Cor.
80 00 The Corner to Sects. 25. 26. 35 & 36.
Rolling prairie Land. Soil 1st Rate.

North between Sects 25 & 26.

Variation 13° East.

40 00 Drove Chained stake. Set post and
raised mound with trench and
pits as per instructions for
quarter Sect Cor
80 00 Drove Chained Stake, Set post and
raised mound with trench and
pits as per instruction for Corner
to Sects 23. 24. 25 & 26.
Rolling prairie Land. Soil 1st Rate.

6
11

Township 19 N R 3 E of 6th P M

East on Random line between Sects 24 & 25
Variation 12° 50' East.

40.00 Set temporary Quarter Sect Cor.
80.57 Intersected East boundary 9 links
north of corner to Sects 24 & 25
from which Corner I run
West on true line between Sects 24 & 25
Variation 12° 46 East
40.28 drove chained stake. Set post and raised
mound with trench and pits as per
instructions for quarter Sect Cor.
80.57 The corner to Sects 23. 24. 25 & 26.
Rolling prairie Land. Soil 1st Rate.

North between Sects 23 & 24
Variation 12° 40 East.

40.00 Drove chained stake. Set post and raised
mound with trench and pits as per
Instructions for quarter Sect Cor.
80.00 Drove chained stake. Set post and

7
12

Township 19 N R 3 E of 6th P M

raised mound with trench and
pits as per instructions for Corner
to Sects 13. 14. 23 & 24,
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 13 & 24
Variation 12° 40 East

40 00 Set temporary Quarter Sect Cor.
65 00 Creek 12 links wide runs S. E.
67.50 Same Creek 12 links wide runs N.
70 50 Same Creek 12 links wide runs S.
80 81 Intersected East boundary. 12 links
South of corner to Sects 13 & 24
from which corner I run
West on true line between Sects 13 & 24
Variation 12° 45 East.
40 41 drove chained stake. Set post and
raised mound with trench and
pits as per instructions for quarter
Sect Cor.

Township 19 N R 3 E of 6th P M

80.81 The Corner to Sects 13.14.23 & 24
Rolling prairie Land. Soil 1st Rate,

North between Sects 13 & 14
Variation 12°.05 East
40.00 drove charred stake, Set post and raised mound with trench and pits as per Instructions for quarter Sect Cor.
80.00 Drove charred stake, Set post and raised mound with trench and pits as per instructions for Corner to Sects 11.12 13 & 14,
Rolling prairie Land Soil 1st Rate,

X East on Random line between Sects 12. & 13
Variation 12°.40 East
0.60 Creek 3 links wide runs S.E,
2.20 Same creek 3 links wide runs N.E,
12.10 Same Creek 3 links wide runs S.E
16.20 Same creek 3 links wide runs N.E,

Township 19 N R 3 E of 6th P M

22.10 Same creek 3 links wide runs S.E,
23.30 Same creek 3 links wide runs N.E,
35.80 Creek 30 links wide runs South
40.00 Set temporary quarter Sect Cor,
43.00 Same Creek 30 links wide runs N.E,
47.00 Same Creek 30 links wide runs S.E,
48.00 Same creek 30 links wide runs N.E,
49.50 Same Creek 30 links wide runs S.E
80.60 Intersected East boundary 12 links North of Corner to Sects 12 & 13 from which Corner I run
West on true line between Sects 12 & 13
Variation 12°.35 East
40.30 Drove charred stake, Set post and raised mound with trench & pits as per instructions for quarter Sect Corner,
80.60 The Corner to Sects 11.12.13 & 14
Rolling prairie Land. Soil 1st Rate.

10
115

Township 12 N R 3 E of 6th P M

North between Sects 11 & 12

Variation 12° East

0,50 Cruk 3 links wide runs S. E.,

40,00 Drove chaned stake. Set post and raised mound with trench and pits as per instruction for quarter Sect Cor,

80 00 Drove chaned stake Set post and raised mound with trench and pits as per instructions for Corner to Sects 1·2. 11 & 12,

Rolling prairie Land, Soil 1st Rate.

East on Random line between Sects 1 & 12,

Variation 12° 40 East

6,80 Cruk 30 links wide runs S. E.,

20,30 Cruk 10 links wide runs S. W.

40,00 Set temporay quarter Sect Cor.

80,08 Intersected East boundary 2 links South of Corner to Sects 1 & 12 from which Corner I runs

11
116

Township 12 N R 3 E of 6th P M

West on true line between Sects 1 & 12

Variation 12° 40' East

40 04 drove chaned stake. Set post and raised mound with trench and pits as per instruction for quarter Sect Corner,

80 08 The Corner to Sect 1·2·11 & 12

Rolling prairie Land. Soil 2nd Rate.

North on Random line between Sects. 1 and 2.

Variation 12° 40 East

36 90 Cruk 30 links wide runs S. E.,

40 00 Set temporary quarter Sect Cor,

80 20 Intersected North boundary 13 links East of Corner to Sect 1 and 2, from which Corner I run South on true line between Sects 1 and 2

Variation 12° 46 East

40 20 drove chaned stake Set post and raised mound with trench and pits as pr,

Township 19 N R 3 E of 6th P M

Instructions for quarter Sect Cor,

80.20 The Corner to Sects. 1. 2. 11 & 12,
Level Creek bottom Land. Soil 1st Rate,

North between Sects 34 and 35,
Variation 13° 05' East

40.00 Drove chained stake. Set post and raised
mound with trench and pits as per instruction
for quarter Sect Corner,

80.00 Drove chained stake set post and raised
mound with trench and pits as per instructions
for Corner to Sects. 26. 27. 34 & 35.
Rolling prairie Land Soil 1st Rate,

East on Random line between Sects 26 & 35.
Variation 13° 05' East

40.00 Set temporary quarter Sect Cor.

80.78 Intersected N and S line 42 links North
of Corner to Sects. 25. 26. 35 and 36.
from which Corner Elm

Township 19 N R 3 E of 6th P M

West on true line between Sects 26 & 35
Variation 12° 47' East.

40.39 Drove chained stake. Set post and
raised mound with trench and pits
as per instruction for quarter Sect Cor

80.78 The Corner to Sects. 26. 27. 34 & 35
Rolling prairie Land. Soil 1st Rate,

North between Sects 26 & 27.
Variation 12° 30' East

40.00 Drove chained stake. Set post and
raised mound with trench and
pits as per Instruction for
Quarter Sect Cor

80.00 Drove chained stake. Set post and
raised mound with trench and
pits as per instructions for Corner
to Sects. 22. 23. 26 & 27.
Rolling prairie Land. Soil 1st Rate,

14
119

Township 19 N R 3 E of 6th P M

East on Random line between Sects 23 & 26.
Variation 12° 50' East

15.50 Ravine runs N. E.,
40.00 Set temporary quarter Sect Cor,
79.81 Intersected N and S line 23 links North of corner to Sects 23. 24. 25 and 26. from which Corner I run West on true line between Sects 23 & 26.
Variation 12° 40' East.
39.91 drove chained stake. set post and raised mound with trench and pits as pr instructions for Quarter Sect Cor,
79.81 The Corner to Sects. 22. 23. 26 & 27.
Rolling prairie Land. Soil 2nd Rate.

North between Sects 22 & 23.
Variation 12° 30' East
40.00 Drove chained stake set post and raised mound with trench and pits as pr instructions for quarter Sect Cor,

15
120

Township 19 N R 3 E of 6th P M

80.00 Drove chained stake. set post and raised mound with trench and pits. as pr instruction for Corner to Sects. 14. 15. 22 & 23.
Rolling prairie Land. Soil 2nd Rate.

East on Random line between Sects 14 & 23.
Variation 12° 50' East

19.20 Ravine runs S. E.,
40.00 Set temporary quarter Sect Cor,
79.40 Intersected N and S line 52 links North of corner to Sects. 13. 14. 23 & 24. from which Corner I run West on true line between Sects 14 & 23
Variation 12° 28' East.
39.70 drove chained stake set post and raised mound with trench and pits as pr instructions for quarter Sect Cor,
79.40 The corner to Sect. 14. 15. 22 & 23.
Rolling prairie Land. Soil 2nd Rate

Township 19 N R 3 E of 6th P M

North between Sects 14 & 15
Variation 12° 30' East

29.00 Ravine runs S, E.
40.00 Drove chained stake. Set post and raised mound with trench and pits as per instructions for Quarter Sect Cor.
80.00 Drove chained stake. Set post and raised mound with trench and pits, as per instructions for Corner to Sects 10. 11. 14 & 15
Rolling prairie Land Soil 2nd Rate.

East on Random line between Sects 11 & 14
Variation 12° 50' East.

40.00 Set temporary quarter Sect Cor.
79.56 Intersected N and S line 61 links North of Corner to Sects. 11. 12. 13 & 14 from which Corner I run West on true line between Sects 11 & 14
Variation 12° 24' East

39.78

Township 19 N R 3 E of 6th P M

39.78 Drove chained stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
79.56 The Corner to Sects 10. 11. 14 & 15
Rolling prairie Land. Soil 2 Rate.

North between Sects 10 & 11.
Variation 12° 30' East

32.50 Creek 10 links wide runs S, E.
40.00 Drove chained stake. Set post and raised mound with trench & pits as per instructions for quarter Sect Cor.
52.60 Creek 5 links wide runs S, E.
80.00 Drove chained stake. Set post and raised mound with trench & pits as per instructions for Corner to Sects. 2. 3. 10 & 11.
Rolling prairie Land. Soil 2nd Rate.

183/6

Township 19 N R 3 E of 6th P M

East on Random line between Sects 2 & 11.
Variation 12° 20' East

40.00 Set temporary quarter Sect Cor.
79.57 Intersected N and S line 10 links South of corner to Sects 1. 2. 11 & 12 from which corner I run
West on true line between Sects 2 & 11
Variation 12° 24' East
39.78 Drove chained stake. set post and raised mound with trench and pits as per instruction for quarter Sect Cor.
79.57 The Corner to Sects 2. 3. 10 & 11.
Rolling prairie Land, Soil 2nd Rate.

North on Random line between Sects 2 & 3
Variation 12° 40' East
40.00 Set temporary quarter Sect Cor.
80.22 Intersected North boundary 43 links East of corner to Sects 2 & 3 from which Corner I run

Township 19 N R 3 E of 6th P M

South on true line between Sects 2 & 3.
Variation 12° 58' East.
40 22 Drove chained stake. Set post and raised mound with trench and pit as per instruction for quarter Sect Cor.
80 22 The Corner to Sects 2. 3. 10 & 11.
Rolling prairie Land. Soil 1st Rate.
August 28 to 1857.

North between Sects 33 & 34.
Variation 13° East.
40 00 Drove chained stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
51.20 Creek 6 links wide runs East
80 00 Drove chained stake set post and raised mound with trench and pits as per instructions for Corner to Sects. 27. 28. 33 and 34,
Rolling prairie Land. Soil 1st Rate.

Township 19 N R 3 E of 6th P.M.

East on Random line between Sects 27 & 34
Variation 12° 40' East

9.40 Cmkd 8 links wide runs South.
40.00 Set temporary quarter Sect Cor.
80.56 Intersected N and S line 28 links South of Corner to Sects. 26. 27. 34 and 35 from which Corner 8 runs
East on true line between Sects 27 & 34
Variation 12° 52' East
40.28 Drove chained stake set post and raised mound with trench and pits as per instructions for Quarter Sect Cor.
80.56 The former to Sects. 27. 28. 33 & 34
Rolling prairie Land. Soil 1st Rate.

North between Sects 27 & 28.
Variation 12° 20' East
40.00 Drove chained stake, set post and raised mound with trench and pits. as per instructions for Quarter Sect Cor.

Township 19 N R 3 E of 6th P.M.

45.80 Cmkd 8 links wide runs S, E, S, W
46.70 Same Cmkd 8 links wide runs S, E,
49.95 Same Cmkd 8 links wide runs S, E,
80.00 Drove chained stake. set post and raised mound with trench and pits. as per instructions for Corner to Sects. 21. 22. 27 & 28.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 22 & 27
Variation 12° 50' East.

40.00 Set temporary quarter Sect Cor.
80.44 Intersected N and S line 10 links South of former to Sects. 22. 23. 26 & 27 from which Corner 8 runs
West on true line between Sects 22 & 27
Variation 12° 54' East
40.22 drove chained stake. Set post and raised mound with trench and pits as per instruction for Quarter Sect Cor.

Township 19 N R 3 E of 6th P Me

80.44 The Comm to Sects 21. 22. 27 & 28.
Rolling prairie Land. Soil 1st Rate.

North between Sects 21 & 22.
Variation 12°. 15 East

40.00 Drove chaned stake. set post and raised mound with trench and pits. as pr instructions for quarter Sect Cor,

80.00 Drove chaned stake. set post and raised mound with trench and pits. as pr instructions for Corner to Sects 15. 16. 21 & 22,
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 15 & 22.
Variation 12°. 5 East

40.00 Set temporary quarter Sect Cor,

80.22 Intersected N and S line at Corner to Sects. 14. 15. 22 & 23. from which Corner I run
West on true line between Sects 15 & 22.

Township 19 N R 3 E of 6th P Me

Variation 12°. 50 East

40 11 Drove chaned stake. set post and raised mound with trench and pits, as pr instruction for quarter Sect Cor.

80 22 The Corner to Sects. 15. 16. 21 & 22,
Rolling prairie Land. Soil 1st Rate.

North between Sects 15 & 16.
Variation 12°. 20 East.

40 00 drove chaned stake. set post and raised mound with trench and pit. as pr instructions for quarter Sect Cor.

80 00 Drove chaned stake. set post and raised mound with trench and pits. as pr instruction for Corner to Sects 9. 10. 15 & 16.
Rolling prairie Land. Soil 1st Rate.

Township 19 N R 3 E of 6th P M

East on Random line between Sects 10 & 15
Variation 12° 45 East

40.00 Set temporary quarter Sect Corner,
79.92 Intersected N and S line 44 links
South of Corner to Sects 10. 11. 14 & 15.
from which Corner 3 trees
West on true line between Sects 10 & 15
Variation 13° 04' East.
39.96 drove chained stake. set post and raised
mound with trench and pits, as per instructions
for quarter Sect Cor,
79.92 The Corner to Sects 9. 10. 15 & 16.
Rolling prairie Land. Soil 2nd Rate.

North between Sects 9 & 10
Variation 12° 30' East
40.00 Drove chained stake. set post and raised
mound with trench and pits as per instructions
for quarter Sect Cor,
80.00 Drove chained stake, set post and raised

Township 19 N R 3 E of 6th P M

mound with trench and pits as
per instructions for Corner to Sects 3. 4
9 & 10.
Rolling prairie Soil 2nd Rate.

East on Random line between Sects 3 & 10
Variation 12° 45' East
40 00 Set temporary quarter Sect Cor,
54 50 Creek 3 links wide runs S. E.,
80 43 Intersected N and S line 56 links
South of Corner to Sects. 2. 3. 10 & 11
from which Corner 3 trees
West on true line between Sects 3 & 10
Variation 13° 09' East
40 22 Drove chained stake set post and raised
mound with trench and pits, as per
instructions for quarter Sect Cor,
80 43 The Corner to Sects 3. 4. 9 & 10.
Rolling prairie Land. Soil 1st Rate.

Township 19 N R 3 E of 6th P M

North on Random line between Sects 3 & 4
Variation 13° 05' East.

40.00 Set temporary quarter Sect Cor.
80.94 Intersected North boundary at Corner to Sects 3 & 4, from which Corner Bears South on true line between Sects 3 & 4
Variation 13° 05 East
40.94 Drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
80.94 The Corner to Sects 3. 4. 9 & 10.
Rolling prairie Land. Soil 2d Rate.

North between Sects 32 & 33.
Variation 12° 50' East.

40.00 Drove Chained stake. set post and raised Mound with trench and pits as per instruction for quarter Sect Cor,
80.00 Drove chained stake set post and raised mound with trench and pits as per

Township 19 N R 3 E of 6th P M

instruction for Corner to Sects 28. 29 32 & 33.
Gently Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 28 & 33
Variation 12° 50' East.

3.10 Creek 10 links wide runs S. E.
37.00 Creek 10 links wide runs S. E.
40.00 Set temporary quarter Sect Cor.
79.52 Intersected N and S line 78 links North of Corner to Sects. 27: 28, 33 & 34 from which Corner Bears West on true line between Sects 28 & 33
Variation 12° 17' East

234/32

39.76 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor,
79.52 The Corner to Sects. 28. 29. 32 & 33.
Gently Rolling prairie Land Soil 1st Rate.

28
133

Township 19 N R 3 E of 6th P M

North between Sects 28 & 29.

Variation 12° 40 East

5.20 Cmk 10 links wide runs East,
14.00 Cmk 10 links wide runs East,
25.50 Cmk 10 links wide runs East,
40.00 Drove chaned stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor,
80.00 Drove chaned stake, set post and raised mound with trench and pits as per instructions for Comm to Sects. 20 21 28 & 29.

Gently Rolling prairie Land. Soil 1st Rate,

East on Random line between Sects 21 & 28

Variation 12° 20 East,

40.00 Set temporary quarter Sect Cor,
56.50 Cmk 10 links wide runs South,
66.00 Cmk 20 links wide runs S. E.
67.50 Same Cmk 20 links wide runs N. E.

29
134

Township 19 N R 3 E of 6th P M

68.50 Same Cmk 20 links wide runs S. E.
80.06 Intersected N and S line 19 links North of Comm to Sects 21. 22. 27. & 28. from which Corner I run West on true line between Sects 21 & 28.

Variation 12° 12' East.

40.03 drove chaned stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor,
80.06 The Comm to Sects. 20. 21. 28 & 29 Gently roling prairie. Soil 1st Rate.

North between Sects 20 & 21.

Variation 12° 20' East,

40.00 Drove chaned stake. set post and raised mound with trench and pits as per instructions for quarter Sect Cor,
40.90 Cmk 10 links wide runs East.
80.00 Drove chaned stake set post and raised

Township 19 N R 3 E of 6th P M

mound with trench and pits as pr.
instructions for ~~Corner to Sect~~.
16. 17. 20 & 21.
Gently rolling prairie land. Soil 1st Rate

East on Random line between Sects 16 & 21.
Variation 12° 20' East

30.00 Creek 20 links wide runs S. E.,
32.10 Same Creek 20 links wide runs N. E.,
35.21 Same Creek 20 links wide runs S. E.,
40.00 Cross ~~in~~ another Creek 18 links wide running S. E.,
41.20 Set temporary witness to quarter Sect Cor.
69.90 Creek 5 links wide runs S. W.,
80.35 intersected N and S line 25 links North of Corner to Sects. 15 16. 21 & 22 from which Corner I run West on true line between Sects 16 & 21
Variation 12° 09' East.
40.18 The place for quarter Sect Corner being

Township 19 N R 3 E of 6th P M

on the East bank of Creek and near the water's edge. it could not be permanently established &. therefore drove chained stake. Set post and raised mound with trench and pits, as pr instructions for a witness to the true Corner, 100 links East of the same,
80.35 The Corner to Sects. 16. 17. 20 & 21.
Rolling prairie Land. Soil 1st Rate.

North between Sects 16 & 17.
Variation 12° 10' East

40.00 Drove chained stake. Set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.
80.00 Drove chained stake. Set post and raised mound with trench and pits as pr instructions for Corner to Sects 8. 9. 16 & 17
Rolling prairie Land. Soil 1st Rate.

Township 19 N R 3 E of 6th P M

East on Random line between Sect 9 & 16
Variation 11°55' East

20.50 Creek 20 links wide runs S.E.
40.00 Set temporary quarter Sect Cor.
54.20 Creek 8 links wide runs S.W.
55.50 Same Creek 8 links wide runs N.W.
55.80 Same Creek 8 links wide runs S.W.
65.20 Same Creek 8 links wide runs N.W.
80.15 Intersected N and S line at Corner to Sects. 9. 10. 15 & 16. From which Cor I run
West on true line between Sect 9 & 16
Variation 11°55 East

40.08 Drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
80.15 The Corner to Sects. 8. 9. 16 & 17 C.
Rolling prairie Land. Soil 1st Rate.

Township 19 N R 3 E of 6th P M

North between Sects 8 & 9.
Variation 12°20 East

4 30 Creek 10 links wide runs S.E.
40 00 Drove chained stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
67.80 Creek 20 links wide runs S.E.
80 00 Drove chained stake. Set post and raised mound with trench and pits. as per instructions for Corner to Sects. 4. 5. 8 & 9.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 4 & 9
Variation 11°55 East

5 34 Creek 10 links wide runs South
40 00 Set temporary quarter Sect Cor.
79 44 Intersected N and S line 9 links South of Corner to Sects

Township 19 N R 3 E of 6th P M

3. 4. 9 & 10. From which corner I run
West on true line between Sects 4 & 9
Variation 11° 59' East

39.72 drove chained stake set post and raised
mound with trench and pits as per instruction
for quarter Sect Cor

79.44 The Corner to Sects 4. 5. 8 & 9.
Rolling prairie Land. Soil 1st Rate.

North on Random line between Sects 4 and 5
Variation 13° East

40.00 Set temporary quarter Sect Cor.

80.04 Intersected North bound day 59 links
East of Corner to Sects 4 and 5. from
which Corner I run
South on true line between Sects 4 & 5
Variation 13° 21' East

40.04 drove chained stake. set post and raised
mound with trench and pits as per instructions
for quarter Sect Cor

Township 19 N R 3 E of 6th P M

80.04 The Corner to Sects 4. 5. 8 & 9
Rolling prairie Land. Soil 1st Rate
August 29th 1857

North between Sects 31 and 32.
Variation 12° 50' East

40.00 drove chained stake. set post and
raised mound with trench and pits
as per instructions for quarter sect Cor.

80.00 Drove chained stake set post and raised
mound with trench and pits as per
instructions for Corner to Sects. 29. 30. 31
& 32.

17 1/2

Rolling prairie Land. Soil 1st Rate

East on Random line between Sects
29 & 32.
Variation 12° 50' East

40.00 Set temporary quarter Sect Cor.

74.00 Crik 8 links wide runs N. E.

Township 19 N R 3 E of 6th P M

80.30 Intersected N and S line 112 links north of Corner to Sects 28. 29. 32 & 33. from which Corner I run

West on true line between Sects 29 & 32

Variation 12°.01' East

40.15 drove chained stake. Set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.

80.30 The Corner to Sects. 29. 30. 31. & 32.

Rolling prairie Land. Soil 1st Rate.

West on Random line between Sects 30 & 31

Variation 12°.33' East.

40.00 Set temporary quarter Sect Corner,

80.98 Intersected West boundary at Corner to Sects 30 & 31, from which Corner I run E

East on true line between Sects 30 & 31

Variation 12°.33 East

40.98 Drove chained stake. Set post and raised

Township 19 N R 3 E of 6th P M

Mound with trench and pits as per instructions for quarter Sect Cor.

80.98 The Corner to Sects 29. 30. 31. & 32.

Rolling prairie Land Soil 1st Rate

North between Sects 29 & 30.

Variation 12°.30' East

28.50 Creek 10 links wide runs East.

40.00 Drove chained stake set post and raised mound with trench and pits as per instruction for quarter Sect Cor.

65.60 Creek 6 links wide runs S. E

80.00 Drove chained stake. Set post and raised mound with trench and pits as per instruction for Corner to Sects 19. 20 29 & 30.

Rolling prairie Land. Soil 1st Rate.

Township 19 N R 3 E of 6th P Me

East on Random line between Sects 20 & 29
Variation 12°.30' East

40.00 Set temporary quarter Sect Cor,
79.36 Intersected N and S line 34 links
North of Corner to Sects. 20.21.28 & 29
from which Corner I run
West on true line between Sects 20 & 29
Variation 12°.16' East
39.68 Drove chained stake. Set post and raised
mound with trench and pits as pr.
instructions for quarter Sect Cor,
79.36 The Corner to Sects. 19.20.29 & 30
Rolling prairie Land. Soil 1st Rate.

West on Random line between Sects 19 & 30
Variation 12°.30' East
9.70 Creek 6 links wide runs South.
40.00 Set temporary quarter Sect Cor,
81.50 Intersected West boundary at Corner
to Sects 19 & 30 from which Corner

Township 19 N R 3 E of 6th P Me

I run
East on true line between Sects 19 & 30
Variation 12°.30' East
41.50 Drove chained stake. Set post and
raised mound with trench and
pits as pr instructions for quarter
Sect Cor,
81.50 The Corner to Sects 19.20.29 & 30.
Rolling prairie Land. Soil 1st Rate,

North between Sects 19 & 20.
Variation 12°.35' East
40.00 Drove chained stake. Set post and
raised mound with trench and
pits as pr instructions for quarter
Sect Cor,
80.00 Drove chained stake set post and
raised mound with trench and pits
as pr instructions for Corner to Sects. 17
18.19 & 20.
Rolling prairie Land. Soil 1st Rate

Township 19 N R 3 E of 6th P M

East on Random line between Sects 17 & 20
Variation 12° East.

40.00 Set temporary quarter Sect Cor.
44.40 Creek 8 links wide runs South,
80.20 Intersected N and S line 28 links
South of Corner to Sects 16. 17. 20 & 21
from which Corner Iron
West on true line between Sects 17. & 20
Variation 12°. 12' East.
40.10 Drove chained stake, set post and raised mound
with trench and pits as per instruction
for quarter Sect Cor.
80.20 The Corner to Sects 17. 18. 19 & 20.
Rolling prairie Land. Soil 1st Rate.

West on Random line between Sects 18 & 19
Variation 12°. 30' East
40.00 Set temporary quarter Sect Cor.
80.44 Intersected West boundary at Corner
to Sects 18 & 19. from which Corner Iron

Township 19 N R 3 E of 6th P M

East on true line between Sects 18 & 19
Variation 12° 30' East.

40 44 Drove chained stake. set post and
raised mound with trench and pits
as per instructions for quarter Sect Cor.
80 44 The Corner to Sects 17. 18. 19 & 20
Rolling prairie. Soil 1st Rate.

North between Sects 17. and 18
Variation 12°. 05 East
29 30 Creek 6 links wide runs E.
40 00 Drove chained stake. set post and
raised mound with trench and pits as
per instructions for quarter Sect Cor.
53.20 Creek 3 links wide runs S. E.
80 00 Drove chained stake. set post and raised
mound with trench and pits as per instructions
for Corner to Sects. 7. 8. 17 & 18
Rolling prairie Land. Soil 1st Rate.

Township 19 N R 3 E of 6th P M

East on Random line between Sects 8 & 17
Variation 12° 15 East

40 00 Set temporary quarter Sect Cor.
80 51 Intersected N and S line 24 links North of Corner to Sects 8. 9. 16 & 17. from which Corner Bears
West on true line between Sects 8 & 17.
Variation 12° 05 East.
40 26 drove chained Stake, set post and raised mound with trench and pits, as per instructions for quarter Sect Cor,
80 51 The Corner to Sects. 7. 8. 17 & 18.
Rolling prairie Land. Soil 1st Rate.

West on Random line between Sects 7 & 18
Variation 12° 30 East.
17 60 Creek 5 links wide runs South.
40 00 Set temporary quarter Sect Cor,
59 25 Creek 3 links wide runs S. E.
63 15 Same Creek 3 links wide runs N. E.

Township 19 N R 3 E of 6th P M

64 40 Same Creek 3 links wide runs S. E.
80 44 Intersected West boundary 10 links North of Corner to Sects 7 & 18 from which Corner Bears
East on true line between Sects 7 & 18
Variation 12° 34 East
40 44 Drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor,
80 44 The Corner to Sects. 7. 8. 17 & 18.
Rolling prairie Land. Soil 1st Rate.

North between Sects 7. and 8
Variation 12° 05 East
40 00 Drove chained stake. set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
80 00 Drove chained stake. set post and raised mound with trench and pits as per instructions for Corner to Sects.

Township 19 N R 3 E of 6th P M

5. 6. 7 and 8.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 5 and 8.
Variation 12°.05' East.

33.20 Creek 3 links wide runs S. E.
39.50 Same Creek 3 links wide runs N. E.
40.00 Set temporary quarter Sect Cor.
67.00 Creek 8 links wide runs S. E.
80.28 Intersected N and S line 8 links
South of Corner to Sects. 4. 5. 8 & 9.
from which Corner I run
West on true line between Sects 5 and 8.
Variation 12°.08' East.
40.14 Drove chained stake, set post and raised
mound with trench and pits as pr instructions
for quarter Sect Cor.
80.28 The Corner to Sects. 5. 6. 7 & 8.
Rolling prairie Land. Soil 1st Rate.

Township 19 N R 3 E of 6th P M

West on Random line between Sects 6 & 7
Variation 12°.30' East
40.00 Set temporary quarter Sect Cor
67.00 Creek 6 links wide runs S. E.
80.74 Intersected West boundary at
Corner to Sects. 6 & 7. from
which Corner I run
East on true line between Sects. 6 & 7
Variation 12°.30' East
40.74 drove chained stake, set post and
raised mound with trench and
pits as pr. instructions for quarter
Sect Cor.
80.74 The Corner to Sects. 5. 6. 7 & 8.
Rolling prairie Land Soil 1st Rate.

North on Random line between Sects 5 & 6
Variation 13° East
40.00 Set temporary quarter Sect Cor.
56.50 Creek 8 links wide runs S. E.

Township 19 N R 3 E 6th P M

79.80 Intersected North boundary 8 links West of Corner to Sects 5 & 6. from which Corner I run, South on true line between Sects 5 & 6.
Variation 12°.56 East.

39.80 Drove Charred stake, set post and raised mound with trench and pits as per instructions for quarter Sect Corner

79.80 The Corner to Sects 5.6.7 & 8.
Rolling prairie Land. Soil 1st Rate.
August 31st. 1857.

Township 19 N R 3 E 6th P.M.

General Description.

Land in this Township of first and 2nd Rates. No timber except a few Scattering trees along the Creeks, and that of an inferior quality consisting chiefly of Willows, and scrubby ash, not sufficient in the entire township to accomodate one settler.

No quarries from which building material could be obtained was discovered nor any suitable for Corners.

No Settlements in this township

Township 19 N R 3 E 6th P.m.

List of Names.

A list of the names of the individuals employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of Township 19 North of Range 3 East of the 6th P.m. shewing the respective capacities in which they acted.

John Farnham Compassman
Harman Lanforsieck Chainman
Frank McKenna Chainman
Bushnell B. Loomis Chainman
Thos C. Jones Chainman
F. R. Hill Axeman
James Quinn Axeman
George Cocklin Flagman.

Compd
X

Descriptive List
Completed

4

154

Field Notes
of the
Subdivision Lines of Township 20 North
of Range 3 East, of the 6th Principal
Meridian in the Territory of Nebraska
as surveyed by Isaac C. Stuck
Deputy Surveyor,
under his Contract bearing date
the 19th day of June 1857. No 210
(Contract No 210)

Subdivision Commenced August 24th 1857
Subdivision Completed August 27th 1857

Exd Nov 13th 1857
Vanzandt

C.K.X

2

Names and duties of Assistants

John Farnham Compassman
Harman Lanfor sick Chainman
Frank McKenna Chainman
Bushnell B. Loomis Chainman
Thos C Jones Chainman
F R Hill Axeman
James Quinn Axeman
George Cocklin Flagman.

Township 20 N. Range 3 East

6	45	5	34	4	26	3	18	2	10	1
45		44		33		26		17		9
7	43	8	33	9	25	10	16	11	9	12
43		42		32		24		16		8
18	41	17	31	16	23	15	15	14	8	13
41		40		30		22		14		7
19	39	20	30	21	22	22	14	23	6	24
38		38		29		21		13		5
30	37	29	29	28	20	27	12	26	5	25
36		35		28		20		12		4
31	35	32	27	33	19	34	11	35	4	36

157

3

3/158

Township 20 N R. 3 E. 6th P.M.

To determine the proper adjustment of my Compass for Subdividing this Township. I commence at the Corner to Townships. 19 & 20 N. Rs 3 & 4 East and run

North on a black line along the East boundary of Sect 36.

Variation 12°. 40' East

39.89 To a point 11 Links West of ¼ Sect Cor.

79.94 To a point 24 Links West of Cor to Sects 25 & 36. To Retrace this line or run parallel thereto my Compass must be adjusted to a variation of 12°. 30' East

Subdivision Commenced August 24th 1857

From the Corner to Sects 1. 2. 35 & 36. on the South boundary of Township I run

Township 20 N. Range 3 East of 6th P.M.

North between Sects 35 & 36
Variation 12° 30' East

40.00 drove Chained Stake. Set post. and raised mound with bench & pits as pr. Instructions for a quarter Sect Cor

71.80 Creek. 5 links wide, runs S.W.

80.00 drove Chained Stake Set post. and raised Mound with bench & pits as pr Instructions for Cor to Sects 25. 26. 35 & 36.

Rolling prairie Land Soil 1st Rate.

East on Random line between Sects 25 & 36.
Variation 12° 30' East

3.30 Creek 5 links wide runs S.W.

40.00 Set temporary quarter Sect Cor

79.88. Intersected East boundary 33 links South of Cor to Sects. 25 & 36. from which Cor I Run

West on true line between Sects 25 & 36.

Variation 12° 44' East

39.94 drove Chained Stake Set post and raised mound with bench & pits as pr instructions for quarter Sect Cor

79.88 Set Cor to Sects. 25. 26. 35 & 36.

Rolling prairie Land Soil 1st Rate,

North between Sects 25 & 26.
Variation 12° East

40.00 drove Chained Stake Set post and raised mound with bench & pits as pr instructions for quarter Sect Cor.

80.00 drove Chained Stake Set post and raised mound with bench & pits as pr instructions for Cor to Sects. 23. 24. 25 & 26.

Rolling prairie Land Soil 1st Rate;

East on Random line between Sects 24 & 25.
Variation 12° 40' East

Township 20 N.

36.30. Creek 3 links wide runs S.W.
40.00 Set temporary Quarter Sect Cor.
80.60 Intersected East boundary 38 links
North of Cor to Sects. 24 & 25.
from which Cor I run
West on true line between Sects 24 & 25.
Variation 12°, 24' East.
40.30 drove Chained stake. Set post and raised
mound with trench & pits, as pr.
Instructions for quarter Sect Cor
80.60 The Cor to Sects. 23. 24. 25 & 26.
Rolling prairie Land. Soil 1st Rate,

North between Sects 23 & 24
Variation 11° 30' East.
29.70 Creek 3 links wide runs S.W.
40.00 drove Chained stake. Set post and raised
mound with trench & pits as pr,
Instructions for quarter Sect Cor.
80.00 drove Chained Stake, Set post and raised

Range 3 E 6th P.M.

Mound with trench & pits as per instructions
for Cor to Sects. 13. 14. 23 & 24
Rolling prairie Land. Soil 2d Rate

East on Random line between Sects. 13 & 24
Variation 12° 30' East
40.00 Set temporary quarter Sect Cor.
80.15 Intersected East boundary 52 links
South of Cor to Sects 13 & 24 from
which Corner I run
West on true line between Sects 13 & 24
Variation 12° 52' East.
40.08 drove Chained Stake. Set post and
raised mound with trench & pits
as pr instructions for quarter
Sect Cor.
80.15 The Cor to Sects. 13. 14. 23 & 24,
Rolling prairie Land Soil 2nd Rate.

Township 20 North

North between Sects 13 & 14,
Variation 11° 45 East

40.00 drove chained stake. Set post and raised mound with trench and pits as per Instructions for quarter Sect Cor.

80.00 Drove chained stake set post and raised mound with trench and pits as per Instructions for Cor to Sects. 11. 12, 13 & 14
Rolling prairie Land Soil 2nd Rate,

East on Random line between Sects 12 & 13.
Variation 12° 50 East

16.30. Creek 8 links wide runs N. E.

40.00 Set temporary Quarter Sect Cor,

79.50 Intersected East boundary 30 links South of Cor to Sects 12 & 13 from which Cor a Prairie
West on true line between Sect 12 & 13
Variation 13° 03' East

39.75 drove chained Stake, Set post and

Range 3 East of 6th P.M.

raised mound with trench & pits as per Instructions for a Quarter Sect Cor,

79.50 The Cor to Sects. 11. 12. 13 & 14,
Rolling prairie Land Soil 2nd Rate,

North between Sects 11. & 12,
Variation 12° 10 East

40.00 Drove Chained Stake. Set post, and raised mound with trench and pits, as per Instructions for Quarter Sect Cor

80.00 Drove Chained Stake. Set post, and raised mound with trench and pits. as per Instructions for Cor to Sects. 1. 2. 11 & 12.
Rolling prairie Land Soil 2nd Rate

East on Random line between Sects 11 & 12.
Variation 13° East

Township 20 N.

40.00 Set temporary quartr Sect Cor,
43.00 Creek. 8 links wide runs N. E.
79.06 Intersected East boundary 16 links South of Cor to Sects. 1 & 12 from which Cor I run
West on true line between Sects 1 & 12
Variation 13°.07' East.
39.53 drove charred stake. Set post and raised mound with trench and pits as pr Instructions for quartr Sect Cor
79.06 The Cor to Sects 1. 2. 11 & 12.
Rolling prairie Land. Soil 2nd Rate.

North on true line between Sects 1 & 2.
Variation 12°.40' East.
17.50 Creek 20 links wide runs East
40.00 Drove charred stake. Set post and raised mound with trench & pits as pr Instructions for Quartr Sect Cor
64.60. Creek 3 links wide runs S. E.

Range 3 E. 6th P. M.

82.82 Intersected 5th Standard parallel, 376 Links West of Cor to Sects 35 & 36. of Township 21 N. Range 3 East of 6th P. M, at which Intersection drove Charred Stake. Set post and raised mound with trench and pits as pr Instructions for Corner to Sects 1 & 2 of Township 20 N. Range 3 East of 6th P. M, Rolling prairie Land. Soil 1st Rate,

---

North between Sects. 34 & 35.
Variation 12°.40' East
37.30 Creek 10 links wide runs East,
40.00 Drove charred stake. Set post and raised mound with trench and pits, as pr Instructions for quartr Sect Cor.
80.00 Drove charred stake. Set post and raised mound with trench and pits as pr Instructions for Cor to Sects 26. 27. 34 & 35. Rolling prairie Land, Soil 1st Rate,

Township 20 N.

East on Random line between Sects 26 & 35.
Variation 12° 10' East

0.30 Creek 20 links wide runs S. E.,
40.00 Set temporary quarter Sect Cor.
80.55 Intersected N and S line 43 links
North of Cor to Sects. 25. 26. 35 & 36.
From which Cor I run
West on true line between Sects 26 & 35
Variation 11° 52' East.
40.28 drove Chained Stake Set post and
raised mound with trench and pits
as per Instructions for quarter Sect Cor.
80.55 The Cor to Sect 26. 27. 34 & 35.
Rolling prairie. Soil 1st Rate.

North between Sects 26 & 27.
Variation 12° 25' East
7.40 Creek 20 links wide runs S. E.
20.50 Enter Same Creek ~~runs North, South~~,
27.50 Leave Creek Comes from N. W. and runs South,

Range 3 E 6th P. M.

40.00 drove Chained Stake. Set post and raised
mound with trench & pits as per
Instructions for quarter Sect Cor,
80.00 Drove Chained stake Set post and
raised mound with trench and pits
as per Instructions for Cor to Sects.
22. 23. 26 & 27.
Rolling prairie Land Soil 1st Rate.

East on Random line between Sects. 23 & 26.
Variation 12° 10' East

40.00 Set temporary quarter Sect Cor,
80.47 Intersected N and S line 52 links South.
of Cor to Sects. 23. 24. 25 & 26. from
which Cor I run
West on true line between Sects 23 & 26.
Variation 12° 32' East.
40.24 drove Chained Stake Set post and
raised mound with trench & pits
as per Instructions for quarter Sect Cor.

14/169

Township 20 North

80.47 The Cor to Sects 22. 23. 26 & 27.
Rolling prairie Land. Soil 1st Rate.

North between Sects 22 & 23.
Variation 11° 40' East

40.00 Drove charred stake. Set post and raised mound with trench and pits as per Instructions for quarter Sect Cor.
71.60 Cr[illegible] 6 links wide runs S.W.
80.00 Drove charred stake. Set post and raised mound with trench and pits as per Instructions for Cor to Sects 14. 15. 22 & 23.
Rolling prairie Land. Soil 1st Rate.

Easton Random line between Sects 14 & 23.
Variation 12° 10' East

11.00 Cr[illegible] 5 links wide runs S.W.
40.00 Set temporary quarter Sect Cor.
80.76 Intersected N and S line 40 links

15/170

Range 3 E. 6th P. M.

South of Cor to Sects. 13. 14. 23 & 24.
from which Corner I run
West on true line between Sects 14 & 23.
Variation 12° 27' East.

40.38 drove charred stake set post and raised mound with trench and pits as per Instructions for quarter Sect Cor.
80.76 The Cor to Sects. 14. 15. 22. & 23.
Rolling prairie Land. Soil 1st Rate.

North between Sects 14 & 15.
Variation 11° 20' East

40.00 Drove charred stake. Set post and raised mound with trench and pits as per Instructions for quarter Sect Cor.
80.00 Drove charred stake. Set post and raised mound with trench and pits as per Instructions for Cor to Sects. 10. 11. 14 & 15.
Rolling prairie Land. Soil 1st Rate

16
170

Township 20 North

East on Random line between Sects 11 & 14
Variation 12° East.

40.00 Set temporary quarter Sect Cor.
80.49 Intersected N and S line 36 links South of Cor. to Sects 11. 12, 13 & 14 from which Cor I run
West on true line between Sects 11 & 14
Variation 12°. 15' East.
40.25 Drove charred stake. set post and raised mound with trench and pits as pr Instructions for quarter Sect Cor.
80.49 Thro Cor to Sect. 10. 11. 14 & 15,
Rolling prairie Land. Soil 1st Rate

North between Sects 10 & 11.
Variation 11°50' East.
40.00 Drove charred stake. set post and raised mound with trench and pits as pr Instructions for a quarter Sect Cor.

17
172

5 Range 3 E 6th P.m.

80 00 Drove charred stake set post and raised mound with trench and pits as pr instruction for Cor to Sects. 2. 3. 10 & 11.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 2 & 11
Variation 12° 10' East.

9 00 Small Creek 5 links wide runs S.
9 70 Same Creek 5 links wide runs N.
25 00 Same Creek 5 links wide runs S. E.
31 00 Same Creek 5 links wide runs N. E.
40 00 Set temporary quarter Sect post.
55.00 Same Creek 5 links wide runs S. E.
64 00 Same Creek 5 links wide runs N. E.
80 14 Intersected N and S line at Corner to Sects. 2. 3. 10 & 11. from which Cor I run
West on true line between Sects 2 & 11
Variation 12° 10' East

Township 20 N.

40.07 Drove chaned stake. set post and raised mound with trench and pits as pr Instructions for quarter Sect Cor

80.14 The Cor to Sects 2. 3. 10 & 11 Rolling prairie & Level bottom Soil 1st Rate, but much broken by Cru R.

North on true line between Sect 2 & 3. Variation 11° 50' East.

1.20 Cru R 5 links wide runs East

40.00 Drove chaned stake set post and raised mound with trench and pits as pr Instructions for quarter Sect Cor

42.30 Cru R 6 links wide runs S. E.

82.52 Intersected 5th Standard parallel, 263 links west of Cor to Sect 34 & 35 of Township 21 N R 3 E of 6th P. M., at which Intersection drove chaned stake, set post

Range 3 E. 6th P.M.

and raised mound with trench and pits as pr instruction for Corner to Sects 2 & 3. of Township 20 N. Range 3 East of 6th P.M. Rolling prairie Land. Soil 1st Rate,

August 24th 1857

Claims

North between Sects. 33 & 34.

Variation 12°. 30' East

40 00 Drove chaned stake. set post and raised mound with trench and pits as pr. Instructions for quarter Sect Cor

61 60 Cru R 20 links wide runs East.

80.00 Drove chaned stake set post and raised mound with trench and pits as pr Instructions for Cor to Sects. 27. 28 33 & 34.

Rolling prairie Land. Soil 1st Rate,

Township 20 N.

East on Random line between Sects 27 & 34
Variation 12° 30' East

40.00 Set temporary quarter Sect Cor.
79.70 Intersected N and S line 4 links north of Cor to Sects 26. 27. 34 & 35. from which Witness Corner Bears
West on true line between Sects 27 & 34
Variation 12° 28' East
39.85 Drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
79.70 Hit Cor to Sects 27. 28. 33 & 34
Rolling prairie Land. Soil 1st Rate.

North between Sects 27 & 28.
Variation 12° 52' East.
40.00 Drove chained stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor

Range 3 E 6th P.M.

80.00 Drove chained stake. Set post and raised mound with trench and pits as per instructions for Cor to Sect 21. 22. 27. & 28.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 22 & 27
Variation 12° 30' East.
40.00 Set temporary quarter Sect Cor.
40 63/100 Creek 30 links wide runs S. E.
40.93
38.28 79.21 Intersected N and S line at Cor to Sects 22. 23. 26 & 27. from which Corner Bears
West on true line between Sects 22 & 27
Variation 12° 30' East
39.61 The point for quarter Sect Cor, being on the bank of Creek, where it could not be permanently made, I selected a point 16 links west of true point for a witness Corner, and drove Chained stake set post and raised mound with trench & pits as per instructions

Township 20 N.

19.21 The Cor to Sects. 21. 22. 27 & 28.
Rolling prairie and Level Creek
bottom. Soil 1st Rate,

North between Sects 21 & 22,
Variation 12° 50' East.

40.00 Drove chained stake, Set post and
raised mound with trench and
pits as per instructions for quarter
Sect Cor,

80.00 Drove chained stake, Set post and raised
mound with trench and pits as per
instructions for Cor to Sects 15. 16. 21
& 22,
Level bottom. Soil 1st Rate,

East on Random line between Sects 15 & 22
Variation 12° 30' East,

9.10 Creek 30 links wide runs S. E.,
19.10 Ravine 30 links wide runs South,
into Creek

Range 3 E. 6th P.M.

40.00 Set temporary quarter Sect Cor,
80.19 Intersected N and S line 47 links
North of Cor to Sects. 14. 15. 22 & 23,
from which Corner,
Iron
West on true line between Sects 15 & 22
Variation 12° 10' East.
40.10 drove chained stake, Set post and
raised mound with trench & pits
as per instructions for quarter
Sect Cor,
80.19 The Cor to Sects 15. 16. 21 & 22,
West of Fluk Land Level,
East of Same Rolling
Soil 1st Rate,

North between Sects. 15 & 16,
Variation 11° 20 East

17.80 Creek 30 links wide runs S. E.,
40.00 drove chained stake. Set post
and raised mound with trench
and pits. as per instructions for quarter
Sect Cor,

Township 20 N.

44.30 Ravine Colulis wide runs S.W.
80.00 Drove chained stake. Set post and raised mound with trench and pits as pr instructions for ~~Corner~~ to ~~Sects~~ 9. 10. 15 & 16.
Land South of Creek level bottom
Soil 1st Rate,
Land North of Creek Roling
Soil 2nd Rate,

Easton Random line between Sects 10 & 15.
Variation 12°. 30' East
29.00 Ravine runs S.E., 3 links wide
40.00 Set temporary quarter Sect Cor
41.00 Ravine 30 links wide Runs S.W.
79.81 Intersected N and S line 52 links North of Cor to Sects. 10. 11. 14 & 15
From which Corner I run
West on true line between Sects 10 & 15.
Variation 12°. 08 East,

Range 3 E 6th P.M.

39.91 Drove chained stake. Set post and raised mound with trench and pits as pr instructions for a Quarter Sect Cor
79.81 Via Cor to Sects. 9. 10. 15 & 16.
Rolling prairie Land. Soil 2nd Rate.

North between Sects 9 & 10.
Variation 12° East,
40.00 Drove chained stake. Set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.
80.00 Drove chained stake. Set post and raised mound with trench and pits as pr instructions for Corner to Sects 3. 4. 9 & 10.
Rolling prairie Land. Soil 2nd Rate.

Township 20 N.

East on a Random line between Sects 3 & 10
Variation 12° 30' East

40.00 Set temporary quarter Sect Cor.

80.08 Intersected N and S line 51 links North of corner to Sects. 2. 3. 10 & 11 from which Cor I run West on true line between Sects 3 & 10
Variation 12° 08' East

40.04 Drove Chained Stake. Set post and raised mound with trench & pits as per Instructions for quarter Sect Cor.

80.08 The Cor to Sects. 3. 4. 9 & 10.
Rolling prairie Land. Soil 2d Rate.

North on true line between Sects 3 & 4
Variation 12° East

40.00 Drove Chained Stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

Range 3 E. 6th P.M.

82.44 Intersected 5th Standard parallel 242 links West of Corner to Sects 33 & 34 of Township 21 N. Range 3 East of 6th P. M., at which Intersection, drove Chained Stake. Set post and raised mound with trench & pits as per instructions for Cor to Sects. 3 & 4 of Township 20 N Range 3 E of 6th P. M.,
Rolling prairie Land. Soil 2d Rate.

North between Sects 32 & 33.
Variation 11° 50' East

40.00 Drove Chained Stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor

47.20 Creek 5 links wide runs N. W.

80.00 Drove Chained Stake & set post and raised mound with trench and.

Township 20 N

pits as pr instructions for Corner to
Sects. 28. 29. 32 & 33.
Rolling prairie Land. Soil 1st Rate,

Easton Random line between Sects 28 & 33.
Variation 12° 10' East,

13.20 Cr[illegible] 8 links wide runs S. E.
15.50 Same Cr[illegible] 8 links wide runs S. E.
17.00 Same Cr[illegible] 8 links wide runs S. E.
40.00 Set temporary quarter Sect Cor.
79.25 Intersected N and S line 111 links
South of corner to Sects 27. 28. 33 &
34, from which Corner I run
West on true line between Sects 28 & 33
Variation 12° 57 East
39.63 drove chained stake, Set post and raised
mound with trench and pit, as pr
instructions for quarter Sect Cor.
79.25 The corner to Sects. 28. 29. 32 & 33.
Rolling prairie Land. Soil 1st Rate,

Range 3 E. 6th P. M.

North between Sects 28 & 29.
Variation 12° 35' East.

40.00 drove chained stake. Set post and
raised mound with trench and
pits as pr Instructions for
quarter Sect Cor.
80.00. Drove chained stake, Set post and
raised mound with trench and
pits as pr Instructions for Corner to
Sects. 20. 21. 28 & 29,
Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 21 & 28
Variation 12° 10' East
40.00 Set temporary quarter Sect Cor.
79.14 Intersected N and S. line 64
links South of Corner to Sects 21. 22
27 & 28. from which Corner I run
West on true line between Sects 21 & 28
Variation 12° 37' East.

Township 20 N

39.57 drove charred stake. set post and raised mound with trench and pits as pr. instructions for quarter Sect Cor,

79.14 The Corner to Sects 20. 21. 28 & 29.
Rolling prairie Land. Soil 1st Rate,

North between Sects 20 & 21
Variation 12° 50' East

40.00 Drove charred stake set post and raised mound with trench and pits as pr. instructions for quarter Sect Cor,

49.80 Creek 3 links wide runs N, E,

80.00 Drove charred stake. Set post and raised mound with trench and pits as pr. Instructions for Corner to Sects 16. 17 20 & 21,
Rolling prairie Land. Soil 1st Rate,

East on Random line between Sects 16 & 21
Variation 12° 30' East

Range 3 E. 6th P.m.

40.00 Set temporary quarter Sect Cor,

79.80 Intersected N and S line 10 links South of Corner to Sects 15. 16. 21 & 22 from which Corner I run West on true line between Sects 16 & 21
Variation 12° 34' East

39.90 drove charred stake set post and raised mound with trench and pits as pr instructions for a quarter Sect Cor

79.80 The Corner to Sects 16. 17. 20 & 21
Rolling prairie Land. Soil 1st Rate,

North between Sects 16 & 17
Variation 11° 50' East,

40.00 Drove charred stake. Set post and raised mound with trench and pits as pr instructions for quarter Sect Cor,

47.00 Creek 5 links wide runs S, E,

50.90 Same Creek 5 links wide runs S, W

37/187

Township 20 N.

52.00 Same Cuck 5 links wide runs S. & E.
60.00 Cuck 25 links wide runs S. & E.
80.00 Drove chained Stake. Set post and raised mound with trench and pits as pr instructions for Corner to Sects. 8. 9. 16 & 17.
Rolling prairie Land Soil 1st Rate.

East on Random line between Sects 9 & 16.
Variation 12° East
40.00 Set temporary quarter Sect Cor.
80.20 Intersected N & S line 52 links South of former to Sects 9. 10, 15 & 16 From which Corner I run West on true line between Sects 9 & 16
Variation 12° 22' East
40.10 Drove chained Stake, Set post and, raised mound with trench & pits as pr Instructions for quarter Sect Cor.
80.20 The Corner to Sects 8. 9. 16 & 17.

188

Range 3 E. 6th P.M.

Rolling prairie Land Soil 1st Rate.

North between Sects. 8 & 9.
Variation 11° 50' East.
40.00 Drove chained stake. Set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.

80.00 Drove chained stake, Set post and raised mound with trench and pits as pr instructions for Corner to Sects. 4. 5. 8 & 9.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 4 & 9.
Variation 12° 10' East
40.00 Set temporary quarter Sect Cor.
80.80 Intersected N and S line 68 links South of Corner to Sects. 3. 4. 9 & 10. from which Corner I run

Township 20 N.

West on true line between Sects 4 & 9
Variation 12° 39 East.

40.40 Drove chained stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor,

80.80 The corner to Sects. 4. 5. 8 & 9.
Rolling prairie Land. Soil 1st Rate,

North on true line between Sects 4 & 5
Variation 11° 40' East

16.00 Creek 3 links wide runs S. W.

40.00 Drove chained stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor,

83.23 Intersected 5th Standard parallel 30 2 links West of Corner to Sects 32 & 33 of Township 21 N. Range 3 East of 6th P. M., at which intersection Drove Chained Stake, Set post and raised mound with trench and pits as per

Range 3 E. 6th P.m.

instruction for Cor to Sects 4 & 5 of Township 20 N. Range 3 East of 6th P.M.
Rolling prairie Land Soil 2d Rate.
August 26th 1857

North between Sects 31 & 32
Variation 12° East.

12.00 Creek 3 links wide runs S. E.

40.00 Drove chained stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor,

80.00 Drove chained stake. Set post and raised mound with trench and pits as per instructions for Corner to Sect 29. 30. 31 & 32,
Rolling prairie Land. Soil 1st Rate,

East on Random line between Sect 29 & 32
Variation 12° 15 East

Township 20 N.

31.71 Creek 5 links wide runs S. E.
40.00 Set temporary quarter Sect Cor.
80.31 Intersected N and S line at Corner to Sects. 28. 29. 32 & 33. from which Corner I run
West on true line between Sects 29 & 32.
Variation 12° 15' East
40.16 drove chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
80.31 The Corner to Sects 29. 30. 31 & 32, Rolling prairie Land. Soil 2nd Rate

---

West on Random line between Sects 30 & 31
Variation 12° East.
40.00 Set temporary quarter Sect Cor.
79.60 Intersected West boundary 9 links North of Corner to Sects 30 & 31 from which Corner I run
East on true line between Sects 30 & 31

Range 3 E 6th Pm.

Variation 12° 04' East.
39 60 drove chained stake. Set post and raised mound with trench and pits as per Instructions for quarter Sect Cor.
79 60 The Corner to Sects 29. 30. 31 & 32, Rolling prairie Land. Soil 2nd Rate

---

North between Sects 29 & 30
Variation 12° 30 East
22 80 Creek. 3 links wide runs S. E.
40 00 Drove chained stake. Set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.
46 50 Creek. 3 links wide runs East.
80 00 Drove chained stake set post and raised mound with trench and pits as per instructions for Corner to Sects. 19. 20 29 & 30,
Rolling prairie Land Soil 2nd Rate.

Township 20 N.

East on Random line between Sects 20 & 29
Variation 12° 15 East
40.00 Set temporary quarter Sect Cor
80.20 Intersected N and S line at
Corner to Sects 20. 21. 28 & 29
From which Cor I run
West on true line between Sects 20 & 29
Variation 12° 15 East
40.10 drove Chained Stake. Set post and
raised mound with trench and
pits. as pr instruction for quarter
Sect Cor.
80.20 The Corner to Sects. 19. 20. 29 & 30.
Rolling prairie Land. Soil 2d Rate.

West on Random line between Sects 19 & 30
Variation 12° East
40.00 Set temporary quarter Sect Cor,
79.66 Intersected West boundary 9 links
South of Corner to Sects 19 & 30.

Range 3 E. 6th P.M.

from which Corner I run
East on true line between Sects 19 & 30
Variation 11° 56 East
39.66 drove Chained Stake. Set post and
raised mound with trench and
pits as pr instructions for quarter
Sect Cor.
79.66 The Corner to Sects. 19. 20. 29 & 30.
Rolling prairie Land. Soil 2d Rate.

North between Sects 19 & 20
Variation 12° 30 East
40 00 Drove Chained Stake. Set post and
raised mound with trench and pits
as pr instruction for quarter Sect Cor.
52 50 Cruk 3 links wide runs S. E.
53 10 Same Cruk 3 links wide runs S. W.
57. 50 Same Cruk 3 links wide runs N. E.
58 20 Same Cruk 3 links wide runs N. W.
59 30 Same Cruk 3 links wide runs N. E.

Township 20 N.

80.00 Drove chained stake set post and raised mound with trench and pits as per instructions for Corner to Sects 17. 18. 19 & 20.
Rolling prairie Land. Soil 2nd Rate.

East on Random line between Sects 17 & 20
Variation 12° 15 East

15.70 Crk. 3 links wide runs N. E.
40.00 Set temporary quarter Sect Cor.
79.30 Intersected N and S. line 4 links North of Corner to Sects 16. 17. 20 & 21. from which Corner I run West on true line between Sects 17 & 20
Variation 12° 13 East
39.65 drove chained stake, Set post and raised mound with trench and pits as per instruction for quarter Sect Cor.
79.30 The Corner to Sects 17. 18. 19. & 20
Rolling prairie Land. Soil 2nd Rate

Range 3 E. 6th P.m.

West on Random line between Sects 18 & 19
Variation 12° East

40.00 Set temporary quarter Sect Cor.
79.12 Intersected West boundary 27 links South of Corner to Sect. 18 & 19 from which Corner I run East on true line between Sects 18 & 19
Variation 11° 49 East.
39.12 drove chained stake Set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
79.12 The Corner to Sects. 17. 18. 19 & 20
Rolling prairie Land. Soil 2nd Rate.

North between Sects 17 & 18.
Variation 12° 30 East

40.00 drove chained stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

Township 20 N.

56.80 Creek 4 links wide runs N.E.
80.00 Drove charred stake. Set post and raised mound with trench and pits as per instructions for Corner to Sects. 7.8.17 & 18.
Rolling prairie Land. Soil 2nd Rate,

East on Random line between Sects 8 & 17
Variation 12°.15' East,
40.00 Set temporary quarter Sect Cor,
67.20 Creek 30 links wide runs S.E.
80.17 Intersected N and S line 14 links North of Corner to Sects. 8.9.16 & 17 from which Corner I run
West on true line between Sects 8 & 17
Variation 12°.09' East
40.09 drove charred stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
80.17 The Corner to Sects 7.8.17 & 18
West half Rolling. East half level,
Soil 1st Rate,

Range 3 E. 6th Pm.

West on Random line between Sects 7 & 18
Variation 12° East
40.00 Set temporary quarter Sect Cor.
79.04 Intersected West boundary 37 links South of Corner to Sects 7 & 18 from which Corner I run
East on true line between Sects 7 & 18,
Variation 11°.44 East
39.04 drove charred stake. Set post and raised mound with trench and pits as per Instructions for quarter Sect Cor,
79.04 The Corner to Sects. 7.8.17 & 18
Rolling prairie Land Soil 2nd Rate,

North between Sects 7 & 8,
Variation 11°.50 East
40.00 Drove charred stake set post and raised mound with trench and pits as per Instructions for quarter Sect Cor

Township 20 N

80.00 Drove chained stake set post and raised mound with trench and pits as per instructions for Corner to Sects. 5. 6. 7 & 8.
Rolling prairie Land Soil 2nd Rate

East on Random line between Sects 5 & 8
Variation 12° 15 East
13.50 Cut 30 links wide runs S, E,
40.00 Set temporary quarter Sect Cor,
76.80 Cut 3 links wide runs S, E,
80.39 Intersected N and S line at post Corner to Sects 4. 5. 8 & 9. from which Corner I run
West on true line between Sects 5 & 8
Variation 12° 15 East
40.20 drove chained stake set post and raised mound with trench & pits as per instructions for quarter Sect Cor,
80.39 The Corner to Sects 5. 6. 7 & 8.
Rolling prairie Land. Soil 2nd Rate.

Range 3 E. 6th P.M.

West on Random line between Sects 6 & 7
Variation 12° East.
40.00 Set temporary quarter Sect Cor,
78.78 Intersected West boundary. 53 links South of Corner to Sects. 6 & 7 from which Corner I run
East on true line between Sects 6 & 7
Variation 11° 37' East.
38.78 drove chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
78.78 The Corner to Sects 5. 6. 7 & 8.
Rolling prairie Land. Soil 2nd Rate.

North on true line between Sects 5 & 6
Variation 11° 40 East
7.00 Cut 30 links wide runs East
13.80 Cut 10 links wide runs S, E,
40.00 Drove chained stake set post and raised mound with trench and pits

Township 20 N.

as per instructions for quarter Section cor,
83.50 Intersected 5th Standard parallel,
280 links West of Corner to Sects 31 &
32 of Township 21 N. Range 3 East
of 6th P.M., at which Intersection
drove Chained Stake. Set post and
raised mound with trench and pit
as per instructions for Corner to
Sects 5 & 6. of Township 20 N.
Range 3 East of 6th P.M.,
Rolling prairie Soil 2nd Rate.
August 27th 1857

General Description

Land in this Township of first
and 2nd Rates. bottoms usually 1st
quality. whilst the uplands are
generally inferior. ale of it is
susceptible of Cultivation.—
No timber in the Township

Range 3 E. 6th P.M.

and hence gives no inducement
~~to~~ Emigrants, it is very well
watered by numerous Creeks
and ravines.

No settlements in this Township

List of Names.

a List of the names of the individuals
employed to assist in running measuring or
marking the lines and Corners described in
the foregoing fieldnotes of Township 20
North of Range 3 East of the 6th P.M.
showing the respective Capacaties in which
they acted.

John Farnham Compassman
Harman Lanfossick Chainman
Frank McKenner Chainman
Bushnell B. Loomis Chainman
Thos C Jones Chainman
F. R. Hild Axeman

4-5
203

James Quinn Aperman
George Cocklin Flaxman,

8

1/2 sheets are inadmissable

General Land Office • Original Field Notes

Book Number

49

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.