General Land Office • Original Field Notes

Book Number

58

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Compd

Vol 6 R 4 E

Descriptive List
Completed

Field Notes of the
Subdivision Lines
of
Township 21. North, of
Range 4. East of the
6th Principal Meridian
in the Territory of
Nebraska, as surveyed
by Isaac C. Stuck,
Deputy Surveyor
under his Contract bearing
Date the 19th day of June 1857.
No. 210
(Contract No. 210)
Subdivision Commenced. Augt 16th 1857
Subdivision Completed Augt 19th 1857

Ok

2

Names and duties of Assistants

John Farnham Compassman
Harman Lansingsick Chainman
Frank McKenna Chainman
Bushnell B. Loomis Chainman
Thos C. Jones Chainman
F. R. Hill Axeman
James Quinn Axeman
George Cocklin Flagman

Township 21 N. Range 4 East

6	42	5	31	4	24	3	17	2	10	1
41		40		30		23		16		9
7	40	8	30	9	23	10	16	11	9	12
39		38		29		22		15		8
18	38	17	28	16	21	15	14	14	7	13
37		36		28		21		14		7
19	36	20	27	21	20	22	13	23	6	24
35		34		26		19		12		5
30	34	29	26	28	19	27	12	26	5	25
33		32		25		18		11		4
31	32	32	25	33	18	34	11	35	4	36

23/4

Township 21 N. R. 4 E of 6th P. M.

To determine the proper adjustment of my Compass for subdividing this Township I Commence at the Corner to Townships 21 N Ranges. 4 and 5 East. on 5th Standard parallel. and. run

North on a blank line along the East boundary of Section 36.

Variation 12°. 30' East.

39.96 To a point 16 links East of quarter Sect Cor.

79.98 To a point 24 links East of Comon Sects 25 & 36. To retrace this line or run parallel thereto my Compass must be adjusted to a variation of 12°. 40' East

Subdivision Commenced Augt 16th 1857

From the Corner to Sects 35 and 36 on the South boundary of the Township, and on the 5th Standard parallel North, I run.

Township 21 N. R. 4 E. 6th P.M.

North between Sect. 35 & 36.

Variation 12° 40' East

40.00 Drove chained stake. set post and raised mound with trench and pits as per instruction for quarter Sect Cor.

80.00 Drove chained stake. set post and raised mound with trench and pits as per instruction for Corner to Sect. 25. 26. 35 & 36.

Rolling prairie Land. Soil 1st Rate.

East on Random line between Sect. 25 & 36

Variation 12° 40' East

40.00 Set temporary quarter Sect Cor.

79.80 Intersected East boundary 3 links North of Corner to Sect 25 & 36. from which Corner I run

West on true line between Sect 25 & 36

Variation 12° 39' East

39.90 drove chained stake set post and raised mound with trench and pits. as per instruction for quarter

Township 21 N. R. 4 E. 6th P.M.

Sect Cor.

79.80 The Corner to Sect 25. 26. 35 & 36.

Rolling prairie Land. Soil 1st Rate.

North between Sect 25 & 26.

Variation 12° 50' East

40.00 Drove chained stake, set post and raised mound with trench and pits, as per instruction for quarter Sect Cor.

80.00 Drove chained stake. set post and raised mound with trench and pits as per instruction for Corner to Sects 23. 24. 25 & 26.

Rolling prairie Land. Soil 1st Rate

Westerly Random line between Sect 24 & 25

Variation 12° 40' East

40.00 Set temporary quarter Sect Cor.

80.33 Intersected East boundary 14 links South of Corner to Sects 24 & 25

Township 21 N R 4 E 6th P M

from which corner I run,

West on true line between Sect. 24 & 25

Variation 12° 46 East

40.17 Drove chained stake. Set post and raised mound with bench and pits as per instruction for quarter Sect Cor.

80.33 The corner to Sect. 23. 24. 25 & 26.

Rolling prairie. Soil 1st Rate.

North between Sect 23 & 24

Variation 12° 40 East

40.00 Drove chained stake set post and raised mound with bench and pits as per instruction for quarter Sect Cor.

80.00 Drove chained stake, set post and raised mound, with bench and pits as per instruction for Corner to Sect. 13. 14. 23 & 24.

Rolling prairie Land. Soil 1st Rate

Township 21 N R 4 E 6th P M

East on Random line between Sect. 13 & 24

Variation 12° 40 East

39.50 Crossed 10 links, wide runs S. E.

40.06 Set temporary quarter Sect Cor.

80.03 Intersected East boundary 30 links North of Corner to Sects 13 & 24 from which Corner I run

West on true line between Sects 13 & 24

Variation 12° 27 East

40.02 drove chained stake set post and raised mound with bench and pits, as per instruction for quarter Sect Cor.

80.08 The corner to Sects 13. 14. 23 & 24

Rolling prairie Land. Soil 1st Rate.

North between Sects 13 & 14

Variation 12° 45 East

7.00 Crossed 8 links wide runs East

40.00 Drove chained stake. Set post and raised mound with bench and pits as per instruction for quarter Sect Cor

Township 21 N R 4 E 6th P M

80.00 Drove chained stake set post and raised mound with trench and pits as per instructions for Corner to Sects 11. 12. 13 & 14

Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 12 & 13.

Variation 12° 40' East

40.00 Set temporary quarter Sect Cor.

79.43 Intersected ~~the~~ East boundary 14 links North of Corner to Sects 12 & 13 from which Corner I am

West on true line between Sects 12 & 13.

Variation 12° 34' East

40.22 Drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.43 The Corner to Sects 11. 12. 13 & 14.

Rolling prairie Land. Soil 1st Rate.

Township 21 N R 4 E 6th P M

North between Sects 11 & 12

Variation 12° 30' East

35.00 Crek 5 links wide runs East.

40.00 Drove chained stake set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.

80.00 Drove chained stake set post and raised mound with trench and pits as per instructions for Corner to Sects 1. 2. 11 & 12.

Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 1 & 12

Variation 12° 40' East

40.00 Set temporary quarter Sect Cor.

79.99 Intersected East boundary 9 links North of Corner to Sects 1 & 12 from which Corner I am

West on true line between Sects 1 & 12

Variation 12° 36' East.

Township 21 N R 4 E 6th P M

39.96 Drove chained stake set post and raised mound with trench and pits, as per instructions for quarter Sect Cor

79.92 The corner to Sects. 1. 2. 11 & 12.

Rolling prairie land. Soil 1st Rate.

North on random line between Sects 1 & 2.

Variation 12° 30' East.

40.00 Set temporary quarter Sect Cor

41.00 Crossed 5 links wide runs East

79.64 Intersected North boundary 185 links West of corner to Sects 1 & 2 from which Corner I run

South on true line between Sects 1 and 2

Variation 11° 11' East

39.64 Drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

79.64 The Corner to Sects. 1. 2. 11 & 12.

Rolling prairie land. Soil 1st Rate.

Township 21 N R 4 E 6th P M

North between Sects 34 & 35

Variation 12° 40' East

40.00 Drove chained stake, set post and raised mound with trench and pits, as per instructions for quarter Sect Cor

80.00 Drove chained stake, set post and raised mound with trench and pits, as per instructions for Corner to Sects. 26. 27. 34 & 35.

Rolling prairie land. Soil 1st Rate.

East on random line between Sects 26 & 35.

Variation 12° 30' East

40.00 Set temporary quarter Sect Cor.

80.66 Intersected A and S line 16 links North of corner to Sects. 25. 26. 35 & 36 from which Corner I run

West on true line between Sects 26 & 35

Variation 12° 23' East

40.33 Drove chained stake set post and raised mound

Township 21. N R 4 E 6th P.M.

with trench and pits as per instruction for quarter sect cor.

80.66 The corner to Sect. 26.27.34 & 35.

Rolling prairie land. Soil 1st Rate.

North between Sect. 26 & 27.

Variation 12° 25 East

40.00 Drove chained stake. set post and raised mound with trench and pits as per instructions for quarter sect Cor.

80.00 Drove chained stake. set post and raised mound with trench and pits, as per instructions for Corner to Sect. 22.23. 26 & 27.

Rolling prairie land. Soil 1st Rate

East on Random line between Sect. 23 & 26.

Variation 12° 20' East

40.00 Set temporary quarter sect Cor.

80.40 Intersected A and S line at Corner to Sect. 23.24.25 & 26 from which Corner

Township 21 N R 4 E 6th P.M.

Corr

West on true line between Sect. 23 & 26

Variation 12° 20 East

40.20 Drove chained stake. set post and raised mound with trench and pits as per instruction for quarter sect Cor.

80.40 The corner to Sect. 22.23.26 & 27

Rolling prairie land Soil 1st Rate.

North between Sect. 22 & 23.

Variation 12° 20' East.

40.00 Drove chained stake. set post and raised mound with trench and pits as per instruction for quarter sect Cor

42.20 Creek 20 links wide runs S.E.

80.00 Drove chained stake. set post and raised mound with trench and pits as per instructions for Corner to Sect. 14.15.22 & 23.

Rolling prairie Land. Soil 1st Rate

Township 21 N R 4 E 6th P M

East on Random line between Sects 14 & 23.

Variation 12°.20' East

40.00 Set temporary quarter Sect Cor.

80.17 Intersected N and S line 5 links North of Corner to Sects 13.14.23 & 24 from which Corner I run

West on true line between Sects 14 & 23

Variation 12°.18' East

40.09 drove chained stake, set post and raised mound with trench and pits, as per instruction for quarter Sect Cor

80.17 The Corner to Sects 14.15.22 & 23.

Rolling prairie Land. Soil 1st Rate

North between Sects 14 & 15.

Variation 12°.20' East

12.00 Creek 30 links wide runs East

40.00 Drove chained stake. set post and raised mound with trench and pits as per instruction for quarter Sect Cor

Township 21 N R 4 E 6th P M

80.00 Drove chained stake, set post and raised mound with trench and pits as per instructions for Corner to Sects 10.11.14 & 15.

Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 11 & 14

Variation 12°.20' East

40.00 Set temporary quarter Sect Cor.

79.58 Intersected N and S line 5 links North of Corner to Sects 11.12.13 & 14 from which Corner I run

West on true line between Sects 11 & 14

Variation 12°.18' East

39.79 drove chained stake set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.

79.58 The Corner to Sects 10.11.14 & 15.

Rolling prairie Land. Soil 1st Rate.

Township 21 N R 4 E 6th P M

North between Sect. 10 & 11.

Variation 12°.20' East

40.00 Drove chained stake set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.

80.00 Drove chained stake, set post and raised mound with trench and pits as per instructions for Corner to Sect. 2.3. 10 & 11.

Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 2 & 11

Variation 12°.20' East

40.00 Set temporary quarter Sect Cor.

79.55 Intersected N and S line 12 links North of Corner to Sects 1.2. 11 & 12 from which Corner I run

West on true line between Sects 2 & 11.

Variation 12°.15 East

39.18 Drove chained stake set post and raised mound with trench and pits. as per instructions for

Township 21 N R 4 E 6th P M

quarter Sect Cor.

79.55 The Corner to Sect 2.3. 10 & 11.

Rolling prairie Land. Soil 1st Rate.

North on Random line between Sect 2 & 3.

Variation 12°.20' East.

32.50 Creek 10 links wide runs N.E.

40.00 Set temporary quarter Sect Cor.

71.00 Creek 20 links wide East.

80.18 Intersected North boundary 14 links East of Corner to Sects 2 & 3. from which Corner I run

South on true line between Sects 2 & 3.

Variation 12°.26 East.

40.18 Drove chained stake set post and raised mound with trench and pits. as per instructions for quarter Sect Cor.

80.18 The Corner to Sects. 2.3. 10 & 11.

Rolling prairie Land. Soil 1st Rate.

August 17th 1857

Township 21 N R 4 E 6th P M

North between Sections 33 and 34

Variation 12° 50' East

40.00 Iron chained stake. set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.00 Iron chained stake. set post and raised mound with trench and pits, as per instructions for Corner to Sects. 27. 28. 33 & 34

Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 27 & 34.

Variation 12° 30' East

40.00 Set temporary quarter Sect Cor.

80.25 Intersected N and S line 11 links South of former to Sects. 27. 28. 33 and 34 from which Corner I run

West on true line between Sects 27 & 34

Variation 12° 35 East.

40.43 Iron chained stake. set post and raised mound with trench and pits as per instructions for

Township 21 N R 4 E 6th P M

quarter Sect Cor.

80.85 The former to Sects. 27. 28. 33 and 34

Rolling prairie Land. Soil 1st Rate

North between Sects 27 and 28.

Variation 12° 20' East

12.00 Creek 5 links wide runs N. W.

40.00 Iron chained stake. set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.00 Iron chained stake. set post and raised mound with trench and pits as per instructions for Corner to Sects 21. 22. 27 & 28.

Rolling prairie Land. Soil 1st Rate

East on Random line between Sects. 22 & 27

Variation 12° 20' East

40.00 Set temporary quarter Sect Cor.

80.42 Intersected N and S line 21 links South

Township 21 N R 4 E 6th P M

of Corner to Sect 22. 23. 26 and 27 from which
Corner I run
West on true line between Sects 22 & 27.
Variation 12° 29' East.

40.21 drove chained stake set post and raised mound
with trench and pits as per instruction for
quarter Sect Cor.

79.42 The Corner to Sects. 21. 22. 27. and 28.
Rolling prairie Land. Soil 1st Rate.

North between Sects 21 and 22,
Variation 12° East.

40.00 drove chained stake set post and raised mound
with trench and pits, as per instruction for
quarter Sect Cor.

68.60 Creek 5 links wide runs N. E.

80.00 Drove chained stake. set post and raised
mound with trench and pits as per instructions
for Corner to Sects 15. 16. 21 & 22.
Rolling prairie Land. Soil 1st Rate.

Township 21 N R 4 E 6th P M

East on Random line between Sects 15 & 22
Variation 12° 30' East

26.00 Creek 5 links wide runs N. E.

40.00 Set temporary quarter Sect Cor.

79.96 Intersected at and S line 16 links
South of Corner to Sects. 14. 15. 22 & 23
from which Corner I run
West on true line between Sects 15 & 22.
Variation 12° 37' East

39.98 drove chained stake set post and raised
mound with trench and pits, as per
instruction for Quarter Sect Cor.

79.96 The Corner to Sects. 15. 16. 21 & 22
Rolling prairie Land. Soil 1st Rate.

North between Sects 15 & 16.
Variation 12° 10' East

40.00 drove chained stake set post and raised
mound with trench and pits as per
instruction for quarter Sect Cor.

Township 21 N R 4 E 6th P M

80.00 Drove chained stake set post and raised mound with trench and pits as per instructions for Corner to Sects. 9. 10. 15 & 16
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 10 & 15
Variation 12° 30' East
40.00 Set temporary quarter Sect Cor.
73.00 Creek 5 links wide runs S. E.
80.10 Intersected N and S line 10 links South of Corner to Sects. 10. 11. 14 & 15 from which Corner I run
West on true line between Sects 10 & 15
Variation 12° 34' East
40.05 drove chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
80.10 The Corner to Sects 9. 10. 15 & 16
Rolling prairie Land. Soil 1st Rate.

Township 21 N R 4 E 6th P M

North between Sects 9 and 10
Variation 12° 05' East
40.00 drove chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
80.00 drove chained stake set post and raised mound with trench and pits as per instructions for Corner to Sects. 3. 4. 9 & 10.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 3 & 10
Variation 12° 30' East
40.00 Set temporary quarter Sect Cor.
80.84 Intersected N and S line 16 links South of Corner to Sects. 2. 3. 10 & 11 from which Corner I run,
West on true line between Sects 3 & 10.
Variation 12° 37' East
40.42 drove chained stake, set post and raised

Township 21 N R 4 E 6th P M

mound with trench and pits as per instructions for quarter Sect Cor.

80.54 The Corner to Sects 3.4.9 & 10.

Rolling prairie Land. Soil 1st Rate.

North on Random line between Sects 3 & 4

Variation 12° 05' East

40.00 Set temporary quarter Sect Cor.

80.54 Intersected North boundary at Corner to Sects 3 and 4 from which Corner I run

South on true line between Sects 3 and 4

Variation 12° 05' East

40.54 drove charred stake. set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.54 The Corner to Sects. 3.4.9 & 10

Rolling prairie Land Soil 1st Rate

Township 21 N R 4 E 6th P M

North between Sects 32 & 33

Variation 11° 47' East

40.00 Drove charred stake. set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.00 Drove charred stake. set post and raised mound with trench and pits as per instructions for Corner to Sects 28.29 32 & 33.

Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 28 & 33

Variation 12° 30' East

40.00 Set temporary quarter Sect Cor.

79.85 Intersected N and S line 13 links North of Corner to Sects. 27.28.33 & 34 from which Corner I run

West on true line between Sects 28 & 33

Variation 12° 25' East

39.93 drove charred stake. set post and raised

Township 21 N R 4 E 6th P M

Mound with trench and pits. as per instructions for quarter Sect Cor,

79.85 The Corner to Sects 28. 29. 32 & 33

Rolling prairie Land. Soil 1st Rate.

North between Sects 28 & 29

Variation 12°. 30' East

40.00 Drove charred stake. set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.

80.00 Drove charred stake set post and raised mound with trench and pits as per instructions for Corner to Sects. 20. 21 28 & 29.

Rolling prairie Land, Soil 1st Rate.

East on Random line between Sects 21 & 28

Variation 12°. 30' East

30.20 Creek 10 links wide runs North

40.00 Set temporary quarter Sect Cor.

Township 21 N R 4 E 6th P M

80 06 Intersected N and S line 10 links South of Corner to Sects 21. 22. 27 & 28 from which Corner I run West on true line between Sects 21 & 28

Variation 12°. 34' East

40 03 drove charred stake. set post and raised mound with trench and pits. as per instructions for quarter Sect Cor,

80 06 The Corner to Sects. 20. 21. 28 & 29.

Rolling prairie Land. Soil 1st Rate

North between Sects 20 & 21,

Variation 12°. 20' East

40 00 Drove charred stake. set post and raised mound with trench and pits as per instructions for Quarter Sect Cor.

80 00 Drove charred stake. Set post and raised mound with trench and pits as per instructions for Corner to Sects. 16. 17. 20 & 21

Rolling prairie Land. Soil 1st Rate.

Township 21 N R 4 E 6th P M

East on Random line between Sects 16 & 21
Variation 12° 30' East

22.10 Creek 5 links wide runs S, E,
40.00 Set temporary quarter Sect Cor.
80.72 Intersected N and S line 16 links
South of Corner to Sects 15.16.21 & 22
from which Corner I run
West on true line between Sects 16 & 21
Variation 12° 37' East
40.36 drove chained stake set post and raised
mound with trench and pits as per
instruction for quarter Sect Cor.
80.72 The Corner to Sects 16.17.20 & 21
Rolling prairie Land. Soil 1st Rate

North between Sects 16 & 17
Variation 12° 10' East
40.00 drove chained stake. set post and raised
mound with trench and pits. as per instructions
for quarter Sect Cor.

Township 21 N R 4 E 6th P M

80.00 Drove chained stake. set post and raised
mound with trench and pits as per
instruction for Corner to Sects 8.9.16 & 17
Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 9 & 16
Variation 12° 30' East
40.00 Set temporary quarter Sect Cor.
80.23 Intersected N and S line 50 links
North of Corner to Sects 9.10.15 & 16
from which Corner I run
West on true line between Sects 9 & 16
Variation 12° 09' East
40.12 drove chained stake set post and raised
mound with trench and pits. as per
instructions for quarter Sect Cor.
80.23 The Corner to Sects 8.9.16 & 17
Rolling prairie Land. Soil 1st Rate

Township 21 N R 4 E 6th P M

North between Sects 8 & 9.

Variation 12° East.

40.00 Drove charred stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.00 Drove charred stake. set post and raised mound with trench and pits, as per instructions for Corner to Sects 4, 5, 8 & 9.

Rolling Prairie Land. Soil 1st Rate.

East on Random line between Sects 4 & 9

Variation 12° 30' East

40.00 Set temporary quarter Sect Cor.

79.34 Intersected A and S line 49 links North of Corner to Sects 3, 4, 9 & 10 from which Corner I run

West on true line between Sects 4 & 9

Variation 12° 09' East

39.67 drove charred stake. set post and raised

Township 21 N R 4 E 6th P M

mound with trench and pits as per instructions for quarter Sect Cor.

79.34 The Corner to Sects 4. 5. 8 & 9.

Rolling prairie Land. Soil 1st Rate.

North on Random line between Sects 4 & 5

Variation 12° East.

40.00 Set temporary quarter Sect Cor.

81.00 Intersected North boundary 75 links West of Corner to Sects 4 & 5 from which Corner I run

South on true line between Sects 4 & 5

Variation 11° 28' East.

41.00 drove charred stake. set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

81.00 The Corner to Sects. 4. 5. 8 & 9.

Rolling prairie Land. Soil 1st Rate

August 18th 1857

Township 21 N R 4 & 6 W 5th P.M.

North between Sects 31 & 32.
Variation 12° 30' East

40.00 Iron chained stake, set post and raised mound with trench & pits as per instructions for quarter Sect Cor,

48.50 Creek 10 links wide runs S.W.

80.00 Iron chained stake, set post and raised mound with trench and pits as per instructions for Corners Sects 29. 30. 31 & 32.
Rolling prairie Land Soil 1st Rate,

East on Random line between Sects 29 & 32
Variation 12° 15 East

26.00 Creek 10 links wide runs South.

40.00 Set temporary quarter Sect Cor

79.12 Intersected A and S line 4 links South of Corner to Sects. 28. 29. 32 & 33

Township 21 N R 4 & 6 W 5th P.M.

from which Corner Iron
Met on true line between Sects 29 & 32
Variation 12° 17' East.

39.56 Iron chained stake. set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

79.12 The Corners Sects. 29. 30. 31. & 32.
Rolling prairie Land. Soil 2nd Rate.

West on Random line between Sects 30 & 31
Variation 12° 15 East

40.00 Set temporary quarter Sect Cor,

80.38 Intersected West boundary 19 links South of Corner to Sects 30 & 31. from which Corner Iron
East on true line between Sects 30 & 31
Variation 12° 07' East.

40.38 Iron chained stake. set post and raised mound with trench and pits as per instructions for quarter Sect Cor

Township 21 N R 4 E 6th P M

80.38 The corner to Sect. 29. 30. 31 & 32.
Rolling prairie Land. Soil 2nd Rate.

North between Sect. 29 & 30
Variation 12° 50' East
40.00 Drove chained stake. set post and raised mound with trench and pit, as per instructions for quarter Sect Cor.
80.00 Drove chained stake. set post and raised mound with trench and pit as per instructions for Corner to Sects. 19. 20. 29 & 30
Rolling prairie Land. Soil 2nd Rate.

East on Random line between Sect. 20 & 29
Variation 12° 15' East
30.30 Ravine runs South.
40.00 Set temporary quarter Sect Cor.
80.09 Intersected A and S line 51 links North of corner to Sects. 20. 21. 28 & 29

Township 21 N R 4 E 6th P M

from which Corner I run
West on true line between Sect. 20 & 29
Variation 11° 53' East.
40.05 Drove chained stake. set post and raised mound with trench and pit as per instructions for quarter Sect Cor.
80.09 The corner to Sect. 19. 20. 29 & 30
Rolling prairie Land. Soil 2nd Rate.

West on Random line between Sect. 19 & 30
Variation 12° 15' East.
40.00 Set temporary quarter Sect Cor.
79.56 Intersected West boundary 82 links South of corner to Sects 19 & 30 from which Corner I run
East on true line between Sects. 19 & 30
Variation 11° 40' East
39.56 Drove chained stake. set post and raised mound with trench and pit as per instructions for quarter Sect Cor.

Township 21 N R 4 E 6th P M

19.56 The Corner to Sects. 19.20.29 & 30
Rolling prairie Land. Soil 2nd Rate

North between Sects 19 & 20.
Variation 12° 30' East
40.00 Drove chained stake set post and raised mound with trench and pits as per instruction for quarter sect Cor.
54.90 Creek 10 links wide runs S.W.
80.00 Drove chained stake, set post and raised mound with trench and pits, as per instructions for Corner to Sects. 17.18.19 & 20.
Rolling prairie Soil 1st Rate.

East on Random line between Sects 17 & 20
Variation 12° East
40.00 Set temporary quarter Sect Cor.
80.48 Intersected S and S line 4 links North of Corner to Sects. 16.17.20 & 21

Township 21 N R 4 E 6th P M

from which Corner I run
West on true line between Sects 17 & 20
Variation 11° 58' East.
40.24 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
80.48 The Corner to Sects. 17.18.19 & 20
Rolling prairie Land. Soil 2nd Rate.

West on Random line between Sects 18 & 19
Variation 12° East.
40.00 Set temporary quarter Sect Cor.
78.38 Intersected west boundary of lots North of Corner to Sects 18 & 19 from which Corner I run
East on true line between Sects 18 & 19
Variation 12° 04' East.
38.38 drove chained stake set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.

Township 21 N R 4 E 6th P M

78.38 The Corner to Sects. 17. 18. 19 & 20
Rolling prairie Land. Soil 1st Rate

North between Sects 17 & 18
Variation 10° 54 East
20.50 Ravine 10 links wide runs N.W.,
22.25 Same Ravine 10 links wide runs S.W.,
40.00 Drove chained stake. Set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.
80.00 Drove chained stake. Set post and raised mound with trench and pits as per instructions for Corner to Sects. 7. 8. 17. & 18
Rolling prairie Land. Soil 2nd Rate,

East on Random line between Sects 8 & 17
Variation 12° East.
40.00 Set temporary quarter Sect Cor.
80.20 Intersected S and L line 107 links North of Corner to Sects. 8. 9. 16 & 17

Township 21 N R 4 E 6th P M

from which Corner I run
West on true line between Sects 8 & 17
Variation 11° 14' East
40.10 drove chained stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
80.20 The Corner to Sects. 7. 8. 17 & 18.
Rolling prairie Land. Soil 2nd Rate,

West on Random line between Sects 7 & 18
Variation 12° East.
40.00 Set temporary quarter Sect Cor.
79.50 Intersected West boundary 100 links North of Corner to Sects 7 & 18.
from which Corner I run
East on true line between Sects 7 & 18
Variation 12° 43' East
39.50 drove chained stake. Set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

Township 21 N R 4 E 6th P.M.

79.50 The Corner to Sects 7.8.17 & 18
Rolling prairie Land. Soil 2nd Rate.

North between Sects 7 and 8.
Variation 11° 50' East
40.00 Drove chained stake. set post and raised mound with trench and pits, as per instructions for quarter Sect Cor.
80.00 Drove chained stake set post and raised mound with trench and pits, as per instructions for Corner to Sects 5.6 7 & 8.
Rolling prairie Land. Soil 2nd Rate

East on Random line between Sects 5 & 8
Variation 11° East
40.00 Set temporary quarter Sect Cor.
80.58 Intersected Stand Stone 40 links South of Corner to Sects 4.5.8 & 9 from which Corner Iron

Township 21 N R 4 E 6th P.M.

West on true line between Sects 5 & 8
Variation 11° 17' East.
40.29 drove chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
80.58 The Corner to Sects 5.6.7 & 8.
Rolling prairie Land. Soil 2nd Rate

West on Random line between Sects 6 & 7
Variation 12° East.
40.00 Set temporary quarter Sect Cor.
79.08 Intersected West boundary 78 links South of Corner to Sects 6 & 7 from which Corner Iron
East on true line between Sects 6 & 7
Variation 11° 28' East

* 39.08 drove chained stake set post and raised mound with trench and pits as per instructions for Quarter Sect. Cor.

Township 21 N R 4 E 6th P M

79.08 The Corner to Sect. 5.6.7 & 8.
Rolling prairie Land. Soil 2nd Rate

North on Random line between Sect 5 & 6
Variation 11°20' East

6.40 Creek 3 links wide runs East.
40.00 Set temporary quarter Sect Cor.
80.80 Intersected North boundary at
Corner to Sect 5 & 6. from which
Corner B mn
South on true line between Sect 5 & 6.
Variation 11°20' East

40.80 drove charred stake set post and raised
mound with trench and pits as per instructions
for quarter Sect Cor.
80.80 The Corner to Sect 5.6.7 & 8.
Rolling prairie Land. Soil 2nd Rate.
August 19th 1857

General Description

Land in this Township mostly first rate. gently rolling and easily Cultivated. it is pretty well watered by small Creeks running through different parts.
There is no timber, nor Stone that Could be used for building. —
No Settlements in this township

List of Names.

A list of the names of the individuals employed to assist in running, measuring or marking the lines and corners described in the foregoing field notes of Township 21 North of Range 4 East of the 6th P.M., shewing the respective capacities in which they acted.

John Farnham Compassman
Harman Lanforsick Chainman
Frank McKenna Chainman
Bushnell B. Loomis Chainman
Thos C. Jones Chainman
F. R. Hill axeman
James Quinn axeman
George Cocklin Flagman.

a

Exd Nov 12th

Vanzandt

Compd

2

45

Platted

Descriptive List

Completed

Field Notes of the Subdivision lines of Township 22 North of Range 4 East of the 6th Principal Meridian in the Territory of Nebraska, as Surveyed by Isaac C. Stuck Deputy Surveyor, under his Contract bearing date the 19th day of June 1857. No 210-

(Contract No 210)

Subdivision Commenced August 20th 1857.
Subdivision Completed August 23rd 1857

Exd Nov 9th 1857

AK

Names and duties of Assistants.

John Farnham Compass man
Harman Lanfosick Chainman
Frank McKenna Chainman
Bushnell B. Loomis Chainman
Wm C Jones Chainman
F.R. Hill Axeman
James Quinn Axeman
George Cocklin Flagman

Township 22 N. Range 4 East

6	42	5	32	4	25	3	17	2	10	1
42		41		31		24		16		9
7	40	8	30	9	23	10	16	11	8	12
40		39		30		23		15		8
18	38	17	29	16	22	15	14	14	7	13
38		37		28		21		14		6
19	36	20	28	21	21	22	13	23	6	24
36		35		27		20		12		5
30	34	29	27	28	19	27	12	26	5	25
34		33		26		19		11		4
31	32	32	25	33	18	34	10	35	4	36

Township 22 N R 4 E of 6 P.M.

To determine the proper adjustment of my Compass for subdividing this Township I commence at the Corner to Township 21 & 22 North, of Ranges 4 and 5 East, and run

North on a blank line along the East boundary of Section 36.

Variation 13° East.

39.86 To a point 15 links West of quarter Sect Cor.

79.93 To a point 28 links West of Corner to Sects 25 and 36.

To retrace this line or run parallel thereto my Compass must be adjusted to a Variation of 12° 50′ East.

Subdivision Commenced August 20th 1857

From the Corner to Sects 1. 2. 35 & 36, on the South boundary of the Township I run

4/50

Township 22 N. R. 4 E. 6th P.M.

North between Sects 35 and 36.

Variation 12°.50' East

40.00 Drove Charred stake Set post and raised mound with trench & pits, as pr instruction for quarter Sect Corner,

80.00 Drove Charred Stake, Set post and raised mound with trench & pits as per instructions for Corner to Sects. 25. 26. 35 & 36.

Rolling prairie. Soil 1st Rate.

East on Random line between Sects 25 & 36.

Variation 12°.50' East,

40.00 Set temporary quarter Sect Cor.

80.63 Intersected East boundary 28 links North of Corner to Sects 25 & 36. from which Corner I run West on true line between Sects 25 & 36.

Variation 12°.38 East.

40.32 Drove Charred stake. Set post and raised mound with trench & pits, as pr instructions for a quarter Sect Cor.

80.63 the Corner to Sects 25. 26. 35 & 36.

5/50

Township 22. N. R 4 E 6th P.M.

Rolling prairie Land, Soil 1st Rate.

North between Sects 25 & 26

Variation 12°.20' East

40.00 drove charred stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.

80.00 Drove charred stake, set post and raised mound with trench and pits, as pr instructions for Corner to Sects 23. 24. 25 & 26.

Rolling prairie Land: Soil 1st Rate

East on Random line between Sects 24 & 25

Variation 12°.40' East

40.00 Set temporary quarter Sect Cor.

80.13 Intersected East boundary 18 links North of Corner to Sects 24 & 25 from which Corner I run West on true line between Sects 24 & 25

Variation 12°.32 East

40.07 drove charred stake, set post and raised

Township 22 N. R 4 E. 6th P.M.

mound with trench and pits as pr instructions for quarter Sect Cor.

80.13 The Corner to Sects 23. 24. 25 & 26.
Rolling prairie Land. Soil 1st Rate

North between Sect 23 & 24.
Variation 12° 30' East

40.00 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.

80.00 drove chained stake, set post and raised mound with trench and pits as pr instructions for Corner to Sect 13. 14. 23. & 24
Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 13 & 24
Variation 12° 30' East

40.00 Set temporary quarter Sect Cor

79.53 Intersected East boundary 17 links

Township 22 N. R 4 E. 6th P.M.

north of Corner to Sects 13 & 24 from which Corner I run
West on true line between Sects 13 & 24
Variation 12° 23' East

39.77 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.

79.53 The Corner to Sects 13. 14. 23 & 24
Rolling prairie Land. Soil 1st Rate

North between Sects 13 & 14
Variation 12° 45' East

40.00 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.

80.00 drove chained stake, set post and raised mound with trench and pits as pr instructions for Corner to Sect 11. 12. 13 & 14.
Rolling prairie Land. Soil 1st Rate

Township 22 N. R. 4 E. 6th P.M.

East on Random line between Sects 12 & 13
Variation 12° 20' East

40.00 Set temporary quarter Sect Cor.

80.22 Intersected East boundary at Corner to Sects. 12 & 13. from which Corner I run West on true line between Sects 12 & 13
Variation 12° 20' East

40.11 drive chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.22 The Corner to Sects 11. 12. 13 & 14.
Slightly Rolling prairie Land. Soil 1st Rate.

North between Sects 11 & 12.
Variation 12° 35' East

40.00 drive chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

75.80 Creek 20 links, runs S. E.

80.00 drive chained stake set post and

Township 22 N. R. 4 E. 6th P.M.

raised mound with trench and pits as per instructions for Corner to Sects. 1. 2, 11 & 12.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 1 & 12
Variation 12° 20' East

5.00 Creek 30 links wide runs N. E.

9.00 Same Creek 30 links wide runs S. E.

40.00 Set temporary quarter Sect Cor.

80.70 Intersected East boundary 5 links North of former Sects 1 & 12 from which Corner I run West on true line between Sects 1 & 12
Variation 12° 18' East

40.35 drive chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.70 The Corner to Sects 1. 2. 11 & 12.
Rolling prairie Land. Soil 1st Rate

Township 22 N.

North on Random line between Sect. 1 & 2
Variation 12° East
40,00 Set temporary quarter Sect Cor.
80,60 Intersected North boundary 42 links
west of Corner to Sect. 1 and 2
from which Corner S mm
South on true line between Sect. 1 & 2
Variation 11° 42' East
40,60 drove chained stake, set post and
raised mound with trench and
pits, as per instructions for quarter
Sect Cor.
80,60 The Corner to Sect. 1. 2. 11 & 12
Rolling prairie land. Soil 1st Rate

North between Sects 34 and 35
Variation 12° 50' East
36.70 Ravine mm S.E.
40,00 drove chained stake set post and raised
mound with trench and pits as per

Range 4 E. 6th P.M.

instructions for quarter Sect Cor.
80 00 drove chained stake set post and
raised mound with trench and
pits, as per instructions for Corner
to Sect. 26. 27. 34 & 35.
Rolling prairie land. Soil 1st Rate

East on Random line between Sect. 26 & 35
Variation 12° 20' East
40 00 Set temporary quarter Sect Cor.
79 95 Intersected N and S line at Corner
to Sect. 25. 26. 35 & 36. from
which Corner S mm
West on true line between Sect. 26 & 35
Variation 12° 20' East
39.98 drove chained stake, set post and
raised mound with trench and pits
as per instructions for quarter Sect Cor.
79.95 The Corner to Sect. 26. 27. 34 & 35.
Rolling prairie land. Soil 1st Rate.

12/58

Township 22 N.

North between Sects 26 & 27
Variation 12° 20' East

40.00 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.

76.00 Ravine 50 links wide runs S. E.

80.00 drove chained stake, set post and raised mound with trench and pits as pr instructions for Corner to Sect 22. 23. 26 & 27.

Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 23 & 26
Variation 12° East.

15.50 Ravine 50 links wide runs N. E.

20.00 Same Ravine 50 links runs S. E.

40.00 Set temporary quarter Sect Cor.

80.48 Intersected N and S line 9 links South of Corner to Sects. 23. 24. 25 & 26. from which Corner I run

13/59

Range 4 E. 6th P.M.

West on true line between Sect. 23 & 26
Variation 12° 04 East

40 24 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.

80 48 Pass Corner to Sects. 22. 23. 26 & 27.

Rolling prairie Land. Soil 1st Rate.

North between Sects. 22 & 23.
Variation 12° 20' East

40 00 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.

80 00 drove chained stake. set post and raised mound with trench and pits as pr instructions for Corner to Sect. 14. 15. 22 & 23.

Rolling prairie Land. Soil 1st Rate

Township 22 N.

East on Random line between Sects 14 & 23.
Variation 13° East
40.00 Set temporary quarter Sect Cor.
80.90 Intersected N and S line 28 links
North of Corner to Sects. 13. 14. 23 & 24
from which Corner I run
West on true line between Sects 14 & 23
Variation 11° 48 East
40.45 drove chained stake set post and
raised mound with trench and pits
as per instructions for quarter Sect Cor.
80.90 The Corner to Sects 14. 15. 22. & 23.
Rolling prairie Land. Soil 1st Rate,

North between Sects 14 & 15
Variation 12° 15 East
40.00 drove chained stake set post and raised
mound with trench and pits as per
instructions for quarter Sect. Cor.
80.00 Drove chained stake set post and

Range 4 E 6th P.M.

raised mound with trench and pits
as per instructions for Corner to Sects
10. 11. 14 & 15.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 11 & 14
Variation 12° 15 East
40 00 Set temporary quarter Sect Cor.
80 26 Intersected N and S line 20 links
North of Corner to Sects. 11. 12. 13
& 14 from which Corner I run
West on true line between Sects 11 & 14
Variation 12° 06 East
40 13 drove chained stake. set post and
raised mound with trench and pits
as per instructions for quarter Sect Cor.
80 26 The Corner to Sects. 10. 11. 14 & 15
Rolling prairie Land. Soil 1st Rate

Township 22 N.

North between Sects 10 & 11.

Variation 12°.15 East

40.00 drove chained stake set post and raised mound with trench and pits as per instruction for quarter Sect Cor.

48.00 Branch 10 links wide runs N.E.

80.00 drove chained stake, set post and raised mound with trench and pits as per instruction for Corner to Sects 2.3.10 & 11.

Rolling prairie Land. Soil 1st Rate.

East on Random line between Sect 2 & 11

Variation 12°.10 East

40.00 Set temporary quarter Sect Cor.

57.00 Enter Marsh bears N & S.

62.00 leave Marsh bears N & S.

64.00 Enter Creek Comes from N.W. & runs East.

70.00 Leave creek runs S.E.

Range 4 E 6th P.M.

75.50 Creek 10 links wide runs South.

80.26 Intersected 4 and 5 line 48 links North of Corner to Sects 1.2.11.& 12 from which Corner I run West on true line between Sect 2 & 11

Variation 11°.50' East

40.13 drove chained stake, set post and raised mound with trench and pit as per instructions for quarter Sect Cor.

80.26 Pt Corner to Sects 1.2.11 & 12

Rolling prairie. Land. Soil 1st Rate.

North on Random line between Sect 2 & 3

Variation 11°.30' East

33.00 Creek 5 links wide runs S.E.

35.00 Same Creek 5 links wide runs S.W.

37.50 Same Creek 5 links wide runs E.

40.00 Set temporary quarter Sect Cor.

79.92 Intersected North boundary

Township 22 N.

18 links west of Corner to Sects. 2 & 3
from which Corner Pinn
South on true line between Sects 2 & 3
Variation 11° 22 East
39.92 drove chained stake, set post and
raised mound with trench and
pits as per instructions for quarter
Sect Cor.
79.92 The Corner to Sects 2.3.10 & 11
Rolling prairie Land. Soil 1st Rate
August 21st 1857

North between Sects 33 & 34
Variation 12°. 30' East
40.00 drove chained stake, set post and raised
mound with trench and pits as per
instructions for quarter Sect Cor.
52.80 Creek 30 links wide runs East
80.00 drove chained stake set post and raised
mound with trench and pits as per
instructions for Corner to Sects

Range 4 E 6th P.M.

27. 28. 33 & 34
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 27 & 34
Variation 12° East
40.00 Set temporary quarter Sect Cor
80.04 Intersected Stand S line 28 links
South of Corner to Sects. 26. 27
34 and 35. from which Corner Pinn
West on true line between Sects 27 & 34
Variation 11° 22' East
40.02 drove chained stake, set post and raised
mound with trench and pits, as per
instructions for quarter Sect Cor.
80.04 The Corner to Sects 27. 28. 33 & 34
Rolling prairie Land. Soil 1st Rate

North between Sects 27 & 28
Variation 12°. 30' E
40.00 drove chained stake, set post and
raised mound with trench and pits as
per instructions for quarter Sect Cor.

Township 22 N.

78.00 Ravine runs E.

80.00 Dove chained stake, set post and raised mound with trench and pits as per instructions for Corner to Sect. 21. 22. 27 & 28.

Rolling prairie Land. Soil 1st Rate

East on Random line between Sect. 22 & 27

Variation 12°. 15 East

3.70 ravine runs N.E.

40.00 Set temporary quarter Sect Cor.

50.00 Entire Ravine runs E.

78.00 leave Ravine runs S.E.

80.06 Intersected N and S line 27 links North of former to Sect 22. 23. 26 & 27 from which Corner I run West on true line between Sect. 22 & 27

Variation 12°. 03' East.

40.03 dove chained stake, set post and raised mound with trench and pits as per

Range 4 E 6th P.M.

instructions for quarter Sect Cor.

80.06 Intersected Sect. 21. 22. 27 & 28

West half Rolling } Soil 1st Rate

East half level. }

North between Sect. 21 & 22

Variation 12°. 30' East

40.00 dove chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.00 dove chained stake, set post and raised mound with trench and pits as per instructions for Corner to Sect. 15. 16 21 & 22.

Rolling prairie Land. Soil 1st Rate

East on Random line between Sect. 15 & 22

Variation 12° East

40.00 Set temporary quarter Sect Cor.

Township 22 N.

80.15 Intersected N and S line 8 links South of Corner to Sect. 14.15.22 & 23 from which Corner I run

West on true line between Sect. 15 & 22

Variation 12°.03' East,

40.08 drove chained stake, set post and raised mound with trench and pits as per instructions for Quarter Sect Cor.

80.15 the Corner to Sect. 10.11.14 & 15.

Rolling prairie Land. Soil 1st Rate

North between Sect. 15 & 16

Variation 12°.30' East

40.00 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.00 drove chained stake set post and raised mound with trench and pits as per instructions for Corner to Sect. 9.10.15 & 16.

Rolling prairie Land. Soil 1st Rate,

Range 4 E. 6th Pm

East on Random line between Sect. 10 & 15

Variation 12° East

40.00 Set temporary quarter Sect Cor.

80.40 Intersected N and S line at Corner to Sect. 10.11.14 & 15 from which Cor I run

West on true line between Sect. 10 & 15

Variation 12° East,

40.20 drove chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.40 The corner to Sect. 9.10.15 & 16.

Rolling prairie Land. Soil 1st Rate.

North between Sects 9 & 10

Variation 12°.15' East

40.00 drove chained stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor

Township 22 N.

80.00 drove chained stake, set post and raised mound with trench and pits as pr instructions for Corner to Secs. 3, 4, 9 & 10 ~~quarter Sect Cor~~,
Rolling prairie land, Soil 1st Rate.

East on Random line between Sects 3 & 10
Variation 12° East,
40.00 Set temporary quarter Section Corner,
80.27 Intersected N and S line at post Corner to Sect. 2. 3. 10 & 11 from which Corner I run
West on true line between Sect 3 & 10
Variation 12° East,
40.14 drove chained stake set post and raised mound with trench and pits as pr instructions for quarter Sect Cor
80.27 The Corner to Sects 3. 4. 9 & 10
Rolling prairie land. Soil 1st Rate

Range 4 E. 6th P.M.

North on Random line between Sect 3 & 4
Variation 12° East
15.00 Crik 20 links wide East,
40.00 Set temporary quarter Sect Cor,
79.96 Intersects North boundary 42 links West of Corner to Sect 3 & 4 from which Corner I run
South on true line between Sects 3 & 4
Variation 11° 42' East
39.96 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor,
79.96 The Corner to Sect. 3. 4. 9 & 10
Rolling prairie land, Soil 1st Rate

North between Sects 32 & 33.
Variation 12° 30' East
40.00 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.

Township 22 N.

59.00 Pick 4 links wide runs East,
80.00 drove chained stake, set post and raised mound with trench and pits, as per instructions for Corner to Sects. 28. 29. 32 & 33

East on Random line between Sects 28 & 33.
Variation 12° 10' East,
40.00 Set temporary quarter Sect Cor,
80.16 Intersected N and S line 9 links South, of former to Sects. 27 28. 33. & 34 from which Corner 8 runs
West on true line between Sects 28 & 33
Variation 12° 14' East
40.08 drove chained stake, set post and raised mound with trench and pits, as per instructions for quarter Sect Cor,
80.16 the former to Sects. 28. 29. 32 & 33.
Rolling prairie Land. Soil 1st Rate,

Range 4 E 6th P.M.

North between Sects 28 & 29.
Variation 12° 25' East
40.00 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor,
80.00 drove chained stake, set post and raised mound with trench and pits as per instructions for Corner to Sects. 20. 21 28 & 29.
Rolling prairie Land, Soil 1st Rate.

East on Random line between Sects 21 & 28
Variation 12° 10' East
40.00 Set temporary quarter Sect Cor,
79.98 Intersected N and S line 20 links North of former to Sects 21. 22. 27 & 28, from which Corner 8 runs
West on true line between Sects 21 & 28
Variation 12° 02' East,
39.99 drove chained stake, set post and

Township 22 N.

raised mound with trench and pits as pr instructions for quartre Sect Cor,

79.98 The Corner to Sects. 20. 21. 28 & 29.

Rolling prairie Land. Soil 1st Rate

North between Sects 20 & 21

Variation 12°.30' East

40.00 drove charred stake, set post and raised mound with trench and pits, as pr instructions for quartre Sect Cor,

80.00 drove charred stake. set post and raised mound with trench and pits as pr instructions for Corner to Sects 16. 17 20 & 21,

Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 16 & 21

Variation 12° East

40.00 Set temporary quartre Sect Cor,

80.50 Intersected N and S line 24 links

Range 4 E. 6th Pm.

North of Corner to Sects 15. 16. 21 & 22 from which Corner I run

West on true line between Sects 16 & 21

Var. 11°.50' East,

40 25 drove charred stake, set post and raised mound with trench and pits as pr instructions for quartre Sect Cor,

80 50 The Corner to Sects. 16. 17. 20 & 21

Rolling prairie Land. Soil 1st Rate.

North between Sects. 16 & 17

Variation 12°.20' East

4000 drove charred stake, set post and raised mound with trench and pits as pr instructions for quartre Sect Cor,

8000 drove charred stake, set post and raised mound with trench and pits as pr instructions for corner to Sects 8. 9. 16 & 17.

Rolling prairie Land. Soil 1st Rate,

Township 22 N

East on Random line between Sects 9 & 16
Variation 12° East.

40.00 Set temporary quarter Sect Cor.

80.49 Intersected N and S line 75 links North of Corner to Sects 9. 10. 15 & 16. from which Corner I run West on true line between Sects 9 & 16.
Variation 11° 28' East

40.25 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.49 The Corner to Sect. 8. 9. 16 & 17
Rolling prairie Land. Soil 1st Rate

North between Sects 8 & 9.
Variation 12° 10' East

40.00 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.00 drove chained stake set post and

Range 4 E. 6th P.M.

raised mound with trench and pits as per instructions for Corner to Sect. 4. 5. 8 & 9.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 4 & 9
Variation 11° 50' East

40.00 Set temporary quarter Sect Cor.

80.23 Intersected N and S line 35 links North of Corner to Sects 3. 4. 9 & 10 from which Corner I run West on true line between Sects 4 & 9
Variation 11° 35' East

40.12 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.23 The Corner to Sects. 4. 5. 8 & 9
Rolling prairie Land. Soil 1st Rate

Township 92 N.

North on Random line between Sects 4 and 5
Variation 11° 30' East
40.00 Set temporary quarter Sect Cor.
79.28 Intersected North boundary 88 links West of Corner to Sects. 4 and 5 from which Corner I run
South on true line between Sects 4 and 5
Variation 10° 52 East
39.28 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.
79.28 The Corner to Sect. 4. 5. 8 & 9.
Rolling prairie Land. Soil 1st Rate.
August 22nd 1857.

North between Sects 31 and 32,
Variation 12° 20' East
40.00 Drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.
51.40 Creek 20 links wide runs East.

Range 4 E. 6th P.M.

80.00 drove chained stake, set post and raised mound with trench and pits as pr instructions for Corner to Sects 29. 30. 31. & 32.
Very Rolling prairie, Soil 1st Rate

East on Random line between Sects 29 & 32
Variation 12° East.
40.00 Set temporary quarter Sect Cor.
79.70 Intersected N and S line 27 links North of Corner to Sects. 28. 29. 32 & 33. from which Corner I run
West on true line between Sects 29 & 32
Variation 11° 48 East
39.85 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.
79.70 The Corner to Sects. 29. 30. 31 & 32
Very Rolling prairie Land. Soil 1st Rate

Township 22 N

West on Random line between Sects 30 & 31
Variation 11° 15' East

40.00 Set temporary quarter Sect Cor.

78.30 Intersected West boundary 12 links north of Corner to Sects 30 & 31 from which Corner I run

East on true line between Sects 30 & 31
Variation 11° 20' East

38.30 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

78.30 The Corner to Sects 29. 30. 31 & 32
Rolling prairie Land. Soil 1st Rate.

North between Sects 29 & 30
Variation 12° 20' East

40.00 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.00 drove chained stake. set post and

Range 4 E. 6th P.M.

raised mound with trench and pits as per instructions for Corner to Sect. 19. 20. 29 & 30.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 20 & 29
Variation 12° East.

40.00 Set temporary quarter Sect Cor.

40.30 Spring branch 10 links wide run N.E.

79.39 intersected N and S line 23 links north of Corner to Sects. 20. 21. 28 & 29 from which Corner I run

West on true line between Sects 20 & 29
Variation 11° 50' East

39.69 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

79.39 The Corner to Sects 19. 20. 29 & 30
Rolling prairie Land. Soil 1st Rate.

36/82

Township 22 North

West on Random line between Sects 19 & 30
Variation 11° 15' East
40.00 Set temporary quarter Sect Cor,
79.08 Intersected West boundary at Corner to Sects 19 and 30 from which Corner I run
East on true line between Sects 19 & 30
Variation 11° 15' East
39.08 drove charred stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
79.08 The Corner to Sects 19. 20. 29 & 30.
Rolling prairie Land. Soil 1st Rate.

North between Sects 19 & 20.
Variation 12° 30' East
40.00 drove charred stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
80.00 drove charred stake, set post and

37/83

Range 4 E. 6th P. M.

raised mound with trench and pits as per instructions for Corner to Sects 17. 18 19 & 20
Rolling prairie Land. Soil 1st Rate,

East on Random line between Sects 17 & 20
Variation 12° East,
40.00 Set temporary quarter Sect Cor,
79.20 Intersected N and S line 30 links North of Corner to Sects 16. 17. 20 & 21 from which Corner I run
West on true line between Sects 17 & 20
Variation 11° 47' East
39.60 drove charred stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor,
79.20 The Corner to Sects 17. 18 19 & 20
Rolling prairie Land. Soil 1st Rate.

Township 22 N.

West on Random line between Sect. 18 & 19
Variation 11° 10' East,

40.00 Set temporary quarter Sect. Cor.

79.16 Intersected West boundary 22 links North of Corner to Sects. 18 & 19 from which Corner, I run

East on true line between Sect. 18 & 19
Variation 11° 19' East,

39.16 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor,

79.16 The Corner to Sect. 17. 18. 19 & 20.
Rolling prairie Land. Soil 1st Rate

North between Sects 17 and 18,
Variation 12° 30' East

40.00 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor,

Range 4 E. 6th P.M.

80.00 Drove chained stake, set post and raised mound with trench and pits as pr instructions for Corner to Sects. 7. 8. 17 & 18.
Rolling prairie Land. Soil 1st Rate

East on Random line between Sect. 8 & 17
Variation 11° 45' East

40.00 Set temporary quarter Sect Cor.

79.93 Intersected A and S line 19 links North of Corner to Sects 8. 9. 16 & 17 from which Corner I run

West on true line between Sect. 8 & 17
Variation 11° 37' East

39.97 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor

79.93 The Corner to Sects. 7. 8. 17 & 18
Rolling prairie Land. Soil 1st Rate.

Township 22 N

West on Random line between Sects 7 & 18
Variation 11°10' East
40.00 Set temporary quarter sect Cor,
78.20 Intersected West boundary at Corner to Sects 7 and 18 from which Corner Bears
East on true line between Sects 7 & 18
Variation 11°10' East
38.20 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter sect Cor,
78.20 The Corner to Sects. 7. 8. 17 & 18
Rolling prairie Land. Soil 1st Rate

North between Sects 7 and 8
Variation 12° East,
40.00 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter sect Cor
80.00 drove chained stake, set post and.

Range 4 E 6th P.M.

raised mound with trench and pits as per instructions for Corner to Sects. 5. 6. 7 & 8.
Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 5 & 8
Variation 11° 45' East
40.00 Set temporary quarter sect Cor,
80.76 Intersected at and 5 link 15 links North of Corner to Sects. 4. 5 8 & 9 from which Corner Bears
West on true line between Sects 5 & 8
Variation 11°39' East,
40.38 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter sect Cor,
80.76 The Corner to Sect 5. 6. 7 & 8.
Rolling prairie Land. Soil 1st Rate

Township 22 N.

West on Random line between Sects 6 & 7
Variation 11°.10' East
40.00 Set temporary quarter Sect Cor.
78.20 Intersected West boundary 5 links South of Corner to Sects. 6 & 7 from which Corner I run
East on true line between Sects 6 & 7
Variation 11°08' East.
38.20 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
78.20 The former to Sects. 5. 6. 7 & 8.
Rolling prairie Land. Soil 1st Rate.

North on Random line between Sects 5 & 6.
Variation 10° East.
40.00 Set temporary quarter Sect Cor.
50.00 Creek 30 links wide runs East,
79.68 Intersected North boundary at Corner to Sects 5 and 6 from which

Range 4 E. 6th P.M.

Corner I run
South on true line between Sects 5 & 6
Variation 10° East.
39.68 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
79.68 The former to Sects 5. 6. 7. & 8.
Rolling prairie Land. Soil 1st Rate.
August 23rd 1857.

General description

Land in this township of first quality, gently rolling and easily cultivated, it is well watered by numerous Creeks and ravines.—
There is no timber, nor stone, and no settlements.—

Township 22 N.

List of Names.

A list of the individuals employed to assist in measuring, running, or marking the lines and corners described in the foregoing field notes of Township No 22 North of Range 4 East of the 6th Principal Meridian in Nebraska Territory, shewing the respective capacities in which they acted.

John Farnham	Compassman
Harman Lanforsieck	Chainman
Frank McKenna	Chainman
Bushnell B. Loomis	Chainman
Tho H Jones	Chainman
F. R. Hile	Axeman
James Quinn	Axeman
George Cocklin	Flagman

Range 4 E. 6th P.M.

This township is well watered by Ravines —

Field Notes of
Township Twenty three
North of Range Number

Four
East of the Sixth Principal
Meridian,
in the Territory of Nebraska

Surveyed by Bernard D. Holbrook
Deputy Surveyor, under his
contract number 185 dated 20
May 1857
Sub-division commenced August 8th
Completed August 12th
AD 1857

Filed Nov 19th 1857
Van Zandt

A list of the names of the individuals employed to assist in running, measuring or marking the lines and corners described in the following field notes of Township No. Twenty three North of the Base Line of Range Four East of the Sixth Principal Meridian

Christian G. Stutzman	Chainman
William A. Cox	Chainman
Levi Van Arnum	Chainman
William S. McCrea	Chainman
Gustavus A. Stefs	Axeman
Nelson W. Thompson	Axeman
Charles M. Cocklin	Axeman
Wallace Wolcott	Axeman
Warren G. Simpson	Flagman
Norman B. Holbrook	Flagman
John J. Clopper	Compass-man

Township 23 N. Range 4 East

6	37	5	28	4	22	3	16	2	9	1
36		35		28		21		15		8
7	35	8	27	9	21	10	14	11	7	12
34		34		27		20		14		6
18	34	17	26	16	20	15	13	14	5	13
33		32		25		19		13		4
19	32	20	25	21	19	22	12	23	4	24
31		31		24		18		11		3
30	30	29	24	28	18	27	11	26	3	25
30		29		24		17		10		2
31	29	32	23	33	17	34	10	35	2	36

I John G Clopper do solemnly swear that I will well and truly perform the duties of Compassman according to instructions given me, and to the best of my skill and ability

John G. Clopper

Subscribed by said John G Clopper and sworn to before me a Notary Public for Douglas county in the Territory of Nebraska this 5th day of August 1857

A Th Morgan

UNITED STATES OF AMERICA,
TERRITORY OF

I, Christian G. Stutzman do solemnly swear that I will execute the duties of chain carrier; that I will level the chain upon uneven ground, and plumb the tally pins, whether by sticking or dropping the same; that I will report the true distance to all notable objects; and the true length of all lines that I assist in measuring, to the best of my skill and ability.

Christian G. Stutzman

Subscribed and sworn to before me this Third day of August A. D. 1857

A. S. McMorgan ~~Justice of the Peace.~~ Notary Public

UNITED STATES OF AMERICA,
TERRITORY OF

I, William A. Cox do solemnly swear that I will execute the duties of chain carrier; that I will level the chain upon uneven ground, and plumb the tally pins whether by sticking or dropping the same; that I will report the true distance to all notable objects; and the true length of all lines that I assist in measuring according to the best of my skill and ability.

William A. Cox

Subscribed and sworn to before me this Third day of August A. D. 1857

A. S. McMorgan ~~Justice of the Peace.~~ Notary Public

UNITED STATES OF AMERICA,
TERRITORY OF

I, William S McEwen do solemnly Swear that I will execute the duties of chain carrier; that I will level the chain upon uneven ground, and plumb the tally pins, whether by sticking or dropping the same; that I will report the true distance to all notable objects; and the true length of all lines that I assist in measuring, to the best of my skill and ability.

William S McEwen

Subscribed and sworn to before me this Third day of August A. D. 1857

A S McMorgan ~~Justice of the Peace.~~ Notary Public

UNITED STATES OF AMERICA,
TERRITORY OF

I, Levi Van Arnum do solemnly Swear that I will execute the duties of chain carrier; that I will level the chain upon uneven ground, and plumb the tally pins whether by sticking or dropping the same; that I will report the true distance to all notable objects; and the true length of all lines that I assist in measuring according to the best of my skill and ability.

Levi Van Arnum

Subscribed and sworn to before me this Third day of August A. D. 1857

~~Justice of the Peace.~~

A S McMorgan Notary Public

UNITED STATES OF AMERICA,
TERRITORY OF

I, Gustavus A Hess do solemnly Swear that I will well and truly perform the duties of Assessor according to instructions given me, and to the best of my skill and ability.

Gustavus A Hess

Subscribed and sworn to before me this Third day of August A. D. 1857 A S McMorgan
~~Justice of the Peace.~~ Notary Public

UNITED STATES OF AMERICA,
TERRITORY OF

I, Nelson W Thompson do solemnly Swear that I will well and truly perform the duties of Assessor according to instructions given me, and to the best of my skill and ability.

Nelson W Thompson

Subscribed and sworn to before me this Third day of August A. D. 1857 A S McMorgan
~~Justice of the Peace.~~ Notary Public

UNITED STATES OF AMERICA,
TERRITORY OF

I, Warren G. Simpson do solemnly swear that I will well and truly perform the duties of Flagman according to instructions given me, and to the best of my skill and ability.

Warren G Simpson

Subscribed and sworn to before me this Third day of August A. D. 1857

A S McMorgan ~~Justice of the Peace~~ Notary Public

UNITED STATES OF AMERICA,
TERRITORY OF

I, Norman B Holbrook do solemnly swear that I will well and truly perform the duties of Flagman according to instructions given me, and to the best of my skill and ability.

Norman B Holbrook

Subscribed and sworn to before me this Third day of August A. D. 1857

A S McMorgan ~~Justice of the Peace~~ Notary Public

UNITED STATES OF AMERICA,
TERRITORY OF

I, Charles M. Cocklin do solemnly swear that I will well and truly perform the duties of Axeman according to instructions given me, and to the best of my skill and ability.

Charles M. Cocklin

Subscribed and sworn to before me this Third day of August A. D. 1857

A. M. Morgan ~~Justice of the Peace~~ Notary Public

UNITED STATES OF AMERICA,
TERRITORY OF

I, Wallace Wolcott do solemnly swear that I will well and truly perform the duties of Axeman according to instructions given me, and to the best of my skill and ability.

Wallace Wolcott

Subscribed and sworn to before me this Third day of August A. D. 185 4

A. M. Morgan ~~Justice of the Peace~~ Notary Public

Township 23 N. R. 4 E. 6th Principal Meridian.

Chains	
	To determine the proper adjustment of my compass for sub-dividing this Town-ship I commence at the corner to Townships 22 and 23 N. Range 4 and 5 East and run North, on a blank line along the East boundary of Section 36
	variation 12° 15' East
40.02	To a point 17 links East of the quarter sec-tion corner
80.06	To a point 34 links East of the corner to Sections 25 & 36
	To retrace this line or run parallel thereto, my compass must be adjusted to a varia-tion of 12° 30' East.
	Sub-division commenced August 8th AD 1857
	From the corner to Sections 1 and 2, 35 and 36 on the South boun-dary of the Township I run

North between Sections 35 and 36
variation 12° 30' East

40.00 Drove a charred stake set a post for quarter Section corner, raised a mound with trench and pits as per instructions

80.00 Drove a charred stake and set a post for corner to Sections 25, 26, 35 and 36 and raised a mound with trench and pits as per instructions.

Rolling prairie, soil sandy, 3rd rate

East on a random line between Sections 25 and 36
variation 12° 30' East

40.00 Set a post for temporary quarter Section corner

80.20 Intersected N and S. line 88 links North of the corner to Sections 25 & 36, from which corner I run

West on a true line between Sections 25 and 36.

~~40.10~~ Dr. variation 11° 52' East

40.10 Drove a charred stake set a post for quarter Section corner and raised a mound with trench and pits as per instructions

80.20 Corner to Sections 25, 26, 35 and 36

Rolling prairie, soil sandy. 3rd rate

North between Sections 25 and 26
variation 12° 25' East

40.00 Drove a charred stake and set a post in mound raised as per instructions for quarter Section corner.

80.00 Drove a charred stake and set a post for corner to Sections 23, 24, 25 and 26 and raised a mound as per instructions

Rolling, sandy prairie soil 3rd rate

East on a random line between Sections 24 and 25
variation 12° 45' East

40.00 Set a post for temporary quarter Section corner

80.30 Intersected N. and S. line 54 links north of the corner to Sections 24 and 25

Township 23 N. R. 6 E. 6th Principal Meridian

From which corner I run
West on a true line between Sections 24 and 25
variation 12° 22' East
40.15 Drove a chained stake set a post for quarter section corner and raised a mound with trench and pits as per instructions
80.30 The corner to sections 23, 24 25 and 26
Rolling prairie soil sandy 3rd rate

North between Sections 23 and 24
variation 12° 20' East
40.00 Set a post for quarter section corner, drove a chained stake and raised a mound with trench and pits as per instructions
80.00 Drove a chained stake and set a post for corner to sections 13 14 23 and 24 and raised a mound with trench and pits as per instructions
Rolling Prairie soil sandy, 3rd rate

East, on a random line between Sections 13 and 24

Township 23 N. R. 6 E. 6th Principal Meridian

variation 13° 15' East.
40.00 Set a post for temporary quarter section corner.
80.40 Intersected East boundary of the Township 16 links North of the corner to Sections 13 and 24
from which corner I run
West on a true line between Sections 13 and 24
variation 13° 08' East
40.20 Drove a chained stake set a post for quarter section corner and raised a mound with trench and pits as per instructions
80.40 The corner to Sections 13, 14, 23 and 24
Up to 20.00 chains rolling prairie soil sandy, 3rd rate after 20.00 chains flat low wet land unfit for cultivation

---

North between Sections 13 and 14
variation 13° 00' East
15.00 Elk Horn river bottom course N. W. and S. E.
40.00 Set a post for quarter section corner, drove a chained stake and raised a mound as per instructions with trench and pit

Township 23 N R 4 E 6th Principal Meridian

80.00	Drove a charred stake set a post for corner to Sections 11, 12, 13 and 14 and raised a mound with trench and pits as per instructions. To 15.00 chains land sloping to the North soil sandy 3rd rate, North of 15.00 chains level bottom land, rich soil clay loam, first rate
	East on random line of Sections 12 and 13
	variation 14° East
26.49	Lake 2.40 chains wide course North 2.00 then turns abruptly East
40.00	Drove a charred stake and set a post in mound as per instructions for quarter section corner with trench and pits
55.00	Slough, a continuation of the lake crossed before, course North and South 3.10 chains wide
67.50	Elk Horn river runs South 2.60 chains wide swift current three feet deep

Township 23 N. R. 4 E. 6th Principal Meridian

77.72	Intersected East boundary of the Township 30 links South of the corner to Sections 12 and 13, from which corner I run West on a true line between Sections 12 and 13
	variation 14° 13' East
39.86	Drove a charred stake and set a post in mound with trench and pits as per instructions for quarter Section corner
77.72	The corner to Sections 11, 12, 13 and 14 Land level soil 1st rate, clay loam, East of the river a few Cottonwood trees
	North between Sections 11 and 12
	variation 13° 30' East
5.15	touch bend of a lake lying on the West and extending nearly North and South 1.00 chain wide 4 feet deep, stagnant
36.00	Edge of scattering cottonwood and Elm timber
40.00	Drove a charred stake and set a post in mound with trench and pits as per instructions for quarter Section corner no trees near

Chains	
44.64	Elk Horn river bears East, sandy banks
46.50	Opposite bank of Elk Horn river
64.00	Enter prairie trees E and W
72.50	Slough course East and West no current 20 lks wide
80.00	Drove a charred stake and set a post in mound with trench and pits as per instructions for corner to Sections 1, 2, 11 and 12
	Land level, rich bottom, timber Cotton wood and Elm, undergrowth Willow Soil first-rate clay loam
	East on random line between Sections 1 and 12
	variation 13° 30' East
25.00	Foot of slope, ascend to North East
40.00	Set a post for temporary quarter Section corner
79.80	Intersected East boundary of Township 12 links South of corner to Sections 1 and 12
	From which corner I run
	West on true line between Sections 1 and 12
	variation 13° 35' East

39.90	Drove a charred stake and set a post in mound with trench and pits as per instructions for quarter Section corner
79.80	The corner to Sections 1, 2, 11, and 12
	Land, for 25.00 Chains level, soil 1st rate East of 25.00 chains ~~rough~~ broken soil sandy, 3rd rate
	North on random line between Sections 1 and 2
	variation 13° 15' East
30.00	Foot of slope rising North
40.00	Set a post for a temporary quarter Section corner
80.02	Intersected North boundary of Township 56 links East of corner to Sections 1 and 2
	from which corner I run
	South on a true line between Sections 1 and 2
	variation 13° 39' East
40.02	Drove a charred stake and set a post in mound as per instructions for quarter Section corner with trench and pits

80.02	The corner to sections 1, 2, 11 and 12 Land to 30.00 chains level bottom 1st rate north of 30.00 rolling, soil sandy, 3rd rate
	August 8th 1857
	North between Sections 34 and 35
	variation 12° 30' East
40.00	Drove a charred Stake and set a post in with trench and pits mound as per instructions for quarter section corner
80.00	Drove a charred Stake and set a post in with trench and pits mound as per instructions for corner to Sections 26, 27, 34 and 35 Land rolling prairie Soil sandy 2nd rate
	East on random line between Sections 26 and 35
	variation 12° 15'
40.00	Set a post for temporary quarter Section Corner
79.60	Intersected N. and S. line at the corner for Sections 25, 26, 35 and 36 from which corner I run

	West on a true line between Sections 26 and 35
	variation 12° 15' East
39.80	Drove a charred Stake and set a post in with trench and pits mound as per instructions for quarter Section corner
79.60	The corner to Sections 26, 27, 34 and 35 Rolling prairie Soil Sandy 3rd rate
	North between Sections 26 and 27
	variation 12° 45' East
40.00	Drove a charred Stake and set a post in with trench and pits mound as per instructions, for quarter Section corner
80.00	Drove a charred Stake and set a post in with trench and pits mound as per instructions for corner to sections 22, 23, 26 and 27 Rolling prairie Soil Sandy 3rd, rate
	East on random line between Sections 23 and 26
	variation 12° 15' East
40.00	Set a post for temporary quarter section corner

77.70 Intersected N. and S. line at corner to Sections 23 24 25 and 26 from which corner I run
West on true line between Sections 23 and 26
variation 12° 15' East
39.85 Drove a charred stake set a post in mound with trench and pits as per instructions for quarter section corner
77.70 The corner to Sections 22, 23, 26 and 27
Rolling prairie, soil sandy, 3rd, rate

North between Sections 22 and 23
variation 13° 15' East
40.00 Drove a charred stake and set a post in mound with trench and pits as per instructions for quarter section corner
80.00 Drove a charred stake and set a post in mound with trench and pits as per instructions for corner to Sections 14, 15, 22 and 23
Rolling prairie soil sandy 3rd rate

East on random line between Sections 14 and 23
variation 12° 15' East
40.00 Set post for temporary quarter section corner
80.20 Intersected N. and S. line 32 links north of the corner to Sections 13, 14, 23 and 24
From which corner I run
West on true line between Sections 14 and 23
variation 12° 01' East
40.10 Drove a charred stake and set a post in mound as per instructions for quarter section corner with trench and pits
80.20 The corner to Sections 14, 15 22 and 23
Rolling prairie sandy soil 3rd rate

North between Sections 14 and 15
variation 13° East
40.00 Drove a charred stake and set a post in mound with trench and pits as per instructions for quarter section corner
80.00 Drove a charred stake and set a post in mound with trench and pits as per instructions for

Township 23 N. R. 4 E. 6th Principal Meridian

Corner to Sections 10 11 14 and 15
Rolling prairie Soil ~~Sandy~~ 3rd rate

East on a random line between Sections 11 and 14
variation 12° 15' East

40.00 Set a post for temporary quarter section corner
60.00 Touched a Lake lying on the North
80.40 Intersected N. and S. line 30 links South
of the corner to Sections 11, 12 13 and 14
from which corner I run
West on a true line between Sections 11 and 14
variation 12° 28' East

40.20 Drove a charred stake and set a post
with trench and pits
in mound as per instructions
for quarter section corner
Touched for temporary quarter
80.40 The corner to Sections 10, 11, 14 and 15
Rolling prairie Soil sandy 3rd rate
as far 25 chains, after that bottom
land, level, and soil 1st rate

North between Sections 10 and 11
variation 13° East

18.00 Struck Elk Horn river bottom runs East and West
40.00 Drove a charred stake and set a post in
with trench and pits
mound as per instructions for

Township 23 N. R. 4 E. 6th Principal Meridian

quarter section corner
50.50 Elk Horn river course East. 2.00 chains wide
54.50 line of scattering timber East and West
80.00 Drove a charred stake and set a post in
mound as per instructions for corner to
Sections 2, 3, 10 and 11
North of 1800 chains land level Soil 1st rate
clay loam, South of 1800 chains rolling and Sandy 2nd rate
Timber cottonwood and willow

East on a random line between Sections 2 and 11
variation 13° 00' East

36.20 Elk Horn river course North 2.70 chains wide
40.00 Set a post for temporary quarter section corner
43.00 Elk Horn river bears South 2.50 chains wide
45.50 Center prairie bears N and S.
80.32 Intersected N. and S. line 24 links South of
corner to Sections 1, 2, 11 and 12
from which corner I run
West on a true line between Sections 2 and 11
variation 13° 10' East

Township 23 N. R 4 E. 6th Principal Meridian

40.16 Drove a charred stake and set a post in mounded as per instructions for quarter section corner with trench and pits

80.32 The corner to sections 2, 3, 10 and 11
Land level soil clay loam, 1st rate, timber cotton wood and Elm

---

North on random line between Sections 2 and 3
Variation 13° 10' East

40.00 post for temporary quarter section corner

45.00 Elk Horn river runs South West 3.00 chains wide by measurement

53.50 Enter prairie bears N. and S.

68.00 Elk Horn river South East 2.50 chains wide by measurement

80.03 Intersect North boundary of Township 40 links west of the corner to Sections 2 and 3, from which corner I run South on a true line between Sections 2 and 3
Variation 12° 53' East

40.03 Drove a charred stake and set a post in mound with trench and pits as per instructions for quarter section corner

Township 23 N. R 4 E. 6th Principal Meridian

80.03 The corner to Sections 2, 3, 10 and 11
Land level soil rich clay loam 1st rate
Timber Cotton wood and willow
August 9th 1857

North between Sections 33 and 34
Variation 12° 45' East

40.00 Drove a charred stake set a post in mound with trench and pits as per instructions for quarter section corner

80.00 Drove a charred stake and set a post in mound with trench and pits for corner to Sections 27, 28, 33 and 34 as per instructions. Rolling prairie soil sandy, 3rd rate

---

East on random line between Sections 27 and 34
Variation 12° 15' East

40.00 Set a post for temporary quarter section corner

80.40 Intersected North and South line 8 links South of the corner to Sections 26, 27, 34 and 35 from which corner I run West on a true line between Sections 27 and 34
Variation 12° 18' East

40.20 Drove a charred stake and set a post in mound with trench and pits as per instructions for quarter section corner

Township 23 N. R 4 E. 6th Principal Meridian

80.40 The corner to sections 27, 28, 33 and 34
Rolling Prairie Soil Sandy 3rd rate

North between Sections 27 and 28
Variation 12° 45' East

40.00 Drove a chamed stake and set a post in mound with trench and pits
as per instructions for quarter section corner

80.00 Drove a chamed stake and set a post in mound with trench and pits for corner to sections 21, 22, 27 and 28 as per instructions
Land rolling prairie, Soil sandy, 3rd rate

East on random line between Sections 22 and 27
Variation 12° 15' East

40.00 Set a post for temporary quarter section corner

79.62 Intersected N. and S. line 28 links north of the corner to Sections 22, 23, 26 and 27 from which corner I run West on a true line between Sections 22 and 27
Variation 12° 03' East

39.81 Drove a chamed stake and set a post in mound with trench and pits as per instructions for quarter section corner

Township 23 N R 4 E 6th Principal Meridian

79.62 The corner to sections 21, 22, 27 and 28
Rolling prairie Soil Sandy 3rd rate

North between Sections 21 and 22
Variation 13° East

40.00 Drove a chamed stake set a post in mound with trench and pits
per instructions for quarter section corner

80.00 Drove a chamed stake and set a post in mound with trench and pits for corner to Sections 15, 16, 21 and 22 as per instructions
Rolling prairie, Soil sandy 3rd rate

East on random line between Sections 15 and 22
Variation 12° 15' East

40.00 Set a post for temporary quarter section corner

79.66 Intersected N. and South line at corner to Sections 14, 15, 22 and 23 from which corner I run West on a true line between Sections 15 and 22
Variation 12° 15' East

39.83 Drove a chamed stake and set a post in mound with trench and pits
as per instructions for quarter section corner

Township 23 N R 4 E 6th Principal Meridian

79.66 The corner to Sections 15, 16, 21 and 22
Rolling prairie, Soil Sandy 3rd rate

North between Sections 15 and 16
Variation 13° 15' East

18.00 A stream from South West 10 links wide, sluggish current
40.00 Drove a chamed stake and set a post in mound with trench and pits for quarter section corner as per instructions
80.00 Drove a chamed stake and set a post in mound with trench and pits for corner to sections 9, 10, 15 and 16 as per instructions
Rolling prairie Soil somewhat sandy, 2nd rate

East on random line between Sections 10 and 15
Variation 12° 15' East

35.00 A stream from the South 15 links wide
40.00 Set a post for temporary quarter section corner
80.02 Intersected N. and S. line 62 links North of the corner to Sections 10, 11, 14 and 15 from which corner I run
West on a true line between Sections 10 and 15
Variation 11° 48' East

40.01 Drove a chamed stake set a post in mound

Township 23 N R 4 E 6th Principal Meridian

with trench and pits for a quarter section corner as per instructions
80.02 The corner to Sections 9, 10, 15 and 16
Rolling prairie somewhat sandy soil 2nd rate

North between Sections 9 and 10
Variation 13° East

40.00 Drove a chamed stake and set a post in mound with trench and pits for quarter section corner as per instructions
80.00 Drove a chamed stake and set a post in mound with trench and pits for corner to Sections 3, 4, 9 and 10 as per instructions
Flat, rich table land as far as 70.00 chains soil 2nd rate then descend abruptly into Elk Horn river bottom which is low and wet - frequently overflowed

East on random line between Sections 3 and 10
Variation 12° 00 East

35.00 Edge of Slough running N. E. and S. W.
40.00 Set a post for temporary quarter section corner
50.00 Leave Slough - bears N W + S E
65.00 Elk Horn river runs south 250 links wide by measurement
67.50 Scattering Cottonwood timber
Cross N and S.

Township 23 N. R. 4 E. 6th Principal Meridian

chains

80.10 Intersected N. and S. line 6 links north of the corner to sections 2, 3, 10 and 11 from which corner I run

West on a true line between Sections 3 and 10

Variation 12°03' East

40.05 The post for quarter section corner, which being in a deep slue I established a witness corner by driving a charred stake and setting a post in mound with trench and pits as per instructions

3.00 chains North of true corner Low ~~and wet land as far as the river, on the~~

80.10 The corner to Sections 3, 4, 9 and 10 Low and wet land as far as the river. On the East side of the river clay bottom thinly timbered with Cottonwood and Elm - Soil first rate clay loam

North on random line between Sections 3 and 4

Township 23 N. R. 4 E. 6th Principal Meridian

Variation 13°00' East

36.00 Elk Horn river runs S. E. 250 links wide by measurement

40.00 Set a post for temporary quarter section corner

76.00 Elk Horn river runs South West, 270 links wide by measurement

80.10 Intersected North boundary 20 links East of the corner to Sections 3 and 4 from which corner I run South on a true line between Sections 3 and 4

Variation 13°09' East

40.10 Drove a charred stake and set a post in mound with trench and pits for quarter section corner as per instructions

80.10 The corner to Sections 3, 4, 9 and 10 Land low and ~~flat~~ level Soil rich but wet 1st rate

August 10th 1857

North between Sections 32 and 33.

Variation 12°45' East

40.00 Drove a charred stake and set a post in mound with trench and pits as per instructions for quarter section corner

80.00 Drove a charred stake and set a post in mound with trench and pits for corner to Sections 28, 27, 32 and 33 as per instructions

Rolling prairie soil sandy 3rd rate

Township 23 N. Range 4 E. 6th Principal Meridian

East on a random line between Sections 28 and 33

variation 12° 15' East

40.00 Set a post for temporary quarter Section corner

80.56 Intersected N. and S. line 38 links North of the corner to Sections 27 28 33 and 34 from which corner 3 trees

West on a true line between Sections 28 and 33

variation 11° 59' East

40.28 Drove a charred stake and set a post in mound with trench and pits as per instructions for quarter section corner

80.56 The corner to Sections 28, 29, 32 and 33

Rolling prairie very sandy soil 3rd rate

North between Sections 28 and 29

variation 13° 00' East

40.00 Drove a charred stake and set a post in mound with trench and pits as per instructions for quarter Section corner

80.00 Drove a charred stake and set a post in mound with trench and pits as per instructions for corner to Sections 20, 21, 28 and 29

Rolling prairie soil sandy, 3rd rate

East on random line between Sections 21 and 28

Township 23 N. Range 4 E. 6th Principal Meridian

variation 12° 00' East

40.00 Set a post for temporary quarter Section corner

80.60 Intersected N. and S. line 26 links North of the corner to Sections 21, 22, 27 and 28 from which corner 8 sun

West on a true line between Sections 21 and 28

variation 11° 47' East

40.30 Drove a charred stake and set a post in mound with trench and pits for quarter Section corner as per instructions

80.60 The corner to Sections 20, 21, 28 and 29

Rolling prairie soil sandy 3rd rate

North between Sections 20 and 21

variation 12° 30' East

40.00 Drove a charred stake and set a post in mound with trench and pits for quarter Section corner. as per instructions

80.00 Drove a charred stake and set a post in mound with trench and pits for corner to Sections 16, 17, 20 and 21 as per instructions

Rolling prairie soil sandy 3rd rate

East on random line between Sections 16 and 21

variation 12° 00' East

Township 23 N Range 4 E. 6th Principal Meridian

40.00 Set a post for temporary quarter section corner
77.20 A Stream from South 10 links wide sluggish
80.60 Intersected N. and S. line at corner to sections 15, 16, 21 and 22 from which corner I run West on a true line between sections 16 and 21

variation 12° 00' East

40.30 Drove a chained stake and set a post in mound with trench and pits for quarter section corner as per instructions
80.60 ~~Drove a chained stake and set a post in mound for~~
80.60 The corner to sections 16, 17, 20 and 21
Rolling prairie. Soil sandy 3rd rate

North between sections 16 and 17

variation 12° 00' East

40.00 Drove a chained stake and set a post in mound with trench and pits as per instructions for quarter section corner.
80.00 Drove a chained stake and set a post in mound with trench and pits as per instructions for corner to sections 8, 9, 16 and 17
Undulating prairie. Soil sandy 3rd rate

Township 23 N. Range 4 E. 6th Principal Meridian

East on random line between sections 9 and 16

variation 12° 15' East

40.00 Set a post for temporary quarter section corner
79.80 Intersected corner to sections 9, 10, 15 and 16 at post from which corner I run
West on a true line between sections 9 and 16

variation 12° 15' East

39.80 Drove a chained stake and set a post in mound with trench and pits for quarter section corner as per instructions
79.80 The corner to sections 8, 9, 16 and 17
Undulating prairie Soil sandy 3rd rate

North between sections 8 and 9

variation 13° 00' East

22.00 Elkhorn river bottom course East and West
40.00 Drove a chained stake and set a post in mound with trench and pits for quarter section corner as per instructions
80.00 Drove a chained stake and set a post in mound with trench and pits for corner to sections 4, 5, 8 and 9 as per instructions
As far as 22 chains rolling sandy prairie soil 3rd rate. North of 22 chains low flat bottom soil 1st rate partially covered with willow

Township 23 N Range 4 E 6th Principal Meridian

East on random line between Sections 4 and 9

variation 12°00' East

12.00 Struck bluff - from which gradually descend East ward

40.00 Set a post for temporary quarter section corner

79.60 Intersected N. and S. line 64 links south of corner to Sections 3, 4, 9 and 10 from which corner I run

West on a true line between Sections 4 and 9

variation 12°23' East

39.80 Drove a charred stake and set a post in mound with trench and pits for quarter section corner as per instructions

79.60 The corner to Sections 4, 5, 8, and 9

As far as 12. chains low wet bottom unfit for cultivation after ~~wet~~ 12 chains flat table land soil 2nd rate

---

North between Sections 4 and 5, on random line

variation 14°00 East

37.00 Elk Horn river runs South East 230 links wide by measurement.

40.00 Set a post for temporary quarter section corner

79.90 Intersected North boundary of Township 20 links West of the corner to Sections 4 and 5 from which corner I run

Township 23 N Range 4 E. 6th Principal Meridian

South on a true line between Sections 4 and 5

variation 13°51' East

39.90 Drove a charred stake and set a post in mound with trench and pits for quarter section corner as per instructions

79.90 The corner to Sections 4, 5, 8 and 9

Land low and subject to overflow covered with an undergrowth of small willows

Soil first rate clay loam August 11th 1857

North between Sections 31 and 32

variation 13°00' East

40.00 Drove a charred stake and set a post in mound with trench and pits as per instructions for garter section corner

80.00 Drove a charred stake and set a post in mound with trench and pits for corner to Sections 29, 30 31 and 32 as per instructions

Rolling prairie ~~very~~ sandy soil 3rd rate

East on random line between Sections 29 and 32

variation 13°30' East

40.00 Set a post for temporary quarter section corner

79.70 Struck corner to sections 28, 29, 32 and 33, from which corner I run

Township 23 N Range 4 E. 6th Principal Meridian

West on a true line between sections 29 and 32

variation 13°30' East

39.85 Drove a charred stake and set a post in mound with trench and pits as per instructions for quarter section corner

79.70 The corner to Sections 29, 30, 31 and 32

Rolling prairie soil sandy 2nd rate

West on random line between Sections 30 and 31

variation 13°30' East

40.00 Set a post for temporary quarter section corner

79.82 Intersected west boundary of Township 78 links South of corner to Sections 30 and 31 from which corner I run

East on a true line between Sections 30 and 31

variation 12°57' East

39.82 Drove a charred stake and set a post in mound with trench and pits for quarter Section corner as per instructions

79.82 The corner to Sections 29, 30, 31, and 32

Rolling prairie, Sandy soil 3rd rate

North between Sections 29 and 30

variation 13°00 East

Township 23 N R 4 E 6th Principal Meridian

40.00 Drove a charred stake and set a post in mound with trench and pits as per instructions for quarter section corner

80.00 Drove a charred stake and set a post in mound with trench and pits for corner to sections 19, 20, 29 and 30 as per instructions

Rolling prairie, soil sandy, 2nd rate

East on random line between Sections 20 and 29

variation 12°30'

40.00 Set a post for temporary quarter section corner

80.50 Intersected N. and S. line at corner of Sections 20, 21, 28 and 29 from which corner I run

West on a true line between Sections 20 and 29

variation 12°30' East

40.25 Drove a charred stake and set a post in mound with trench and pits for quarter section corner as per instructions,

80.50 The corner to sections 19, 20 29 and 30

Rolling prairie sandy, soil 2nd rate

West on random line between Sections 19 and 30

variation 13°30' East

Township 23 N. Range 4 E. 6th Principal Meridian

40.00 Set a post for temporary quarter section corner
79.40 Intersected West boundary of Township 96 links South of corner to Sections 19 and 30 from which corner 2 mm East on a true line between Sections 19 and 30

variation 12° 49' East

39.40 Drove a charred stake and set a post in mound with trench and pits for quarter section corner as per instructions
79.40 The corner to Sections 19, 20, 29 and 30
Rolling prairie soil sandy 3rd rate

North between Sections 19 and 20

variation 13° 00' East

40.00 Drove a charred stake and set a post in mound with trench and pits for quarter section corner as per instructions
80.00 Drove a charred stake and set a post in mound with trench and pits as per instructions for corner to Sections 17, 18, 19 and 20
prairie, ~~somewhat~~ rolling, soil sandy, 2nd rate

East on random line between sections 17 and 20

variation 13° 00' East

40.00 Set a post for temporary quarter section corner

Township 23 N. Range 4 E. 6th Principal Meridian

80.00 Intersected N. and S. line at corner to Sections 16, 17, 20 and 21 from which corner 2 mm West on a true line between Sections 17 and 20

variation 13° 00' East

40.00 Drove a charred stake and set a post in mound with trench and pits for quarter section corner as per instructions
80.00 The corner to sections 17, 18, 19 and 20
Rolling prairie soil sandy 2nd rate

West on random line between Sections 18 and 19

variation 13° 00' East

40.00 Set a post for temporary quarter section corner
79.00 Intersected west boundary of the Township at corner to Sections 18 and 19 from which corner 1 mm East on a true line between Sections 18 and 19

variation 13° 00' East

39.00 Drove a charred stake and set a post in mound with trench and pits for quarter section corner as per instructions
79. The corner to Sections 17, 18, 19 and 20
Rolling prairie soil somewhat sandy 2nd rate

Township 23 N Range 4 E 6th Principal Meridian

Chains	
	North between Sections 17 and 18
	variation 12° 30' East
40.00	Drove a chamed stake and set a post in mound with trench and pits for quarter section corner as per instructions
80.00	Drove a chamed stake and set a post in mound with trench and pits for corner to Sections 7, 8, 17 and 18 as per instructions
	~~Flat~~ Level prairie soil sandy, 2nd rate
	East on random line between Sections 8 and 17
	variation 12° 00' East
40.00	Set a post for temporary quarter Section corner
80.40	Intersected N. and S. line 78 links South of corner to Sections 8, 9, 16 and 17 from which corner I run West on a true line between Sections 8 and 17
	variation 12° 33' East
40.20	Drove a chamed stake and set a post in mound with trench and pits for quarter section corner as per instructions
80.40	The corner to Sections 7, 8, 17 and 18
	~~Flat~~ Level sandy, table prairie soil 3rd rate
	West on a random line between Sections 7 and 18

Township 23 N Range 4 E 6th Principal Meridian

	variation 14° 00' East
40.00	Set a post for temporary quarter section corner
78.84	Intersected West boundary of Township at corner of Sections 7 and 18 from which I run East on a true line between Sections 7 and 18
	variation 14° 00' East
38.84	Drove a chamed stake and set a post in mound with trench and pits for quarter section corner as per instructions
78.84	The corner to Sections 7, 8, 17 and 18
	~~Flat~~ Level sandy prairie, soil 3rd rate
	North between Sections 7 and 8
	variation 13° 00' East
40.00	Drove a chamed stake and set a post in mound with trench and pits for quarter section corner as per instructions
80.00	Drove a chamed stake and set a post in mound with trench and pits as per instructions for corner to Sections 5, 6, 7 and 8
	~~Flat~~ Level sandy prairie soil 3rd rate
	East on a random line between Sections 5 and 8
	variation 13° 00' East

Township 23 N Range 4 E 6th Principal Meridian

40.00 Set a post for temporary quarter section corner

79.90 Intersected N. and S. line 35 links North of corner to Sections 4 and 5, 8 and 9, from which corner I run West on a true line between Sections 5 and 8

Variation 12° 44' East

37.95 I drove a charred stake and set a post in mound with trench and pits for quarter section corner as per instructions

79.90 The corner to Sections 5, 6, 7 and 8

Land sloping to the North into Elk Horn river bottom. In the bottom soil rich and level clay loam on the hill side sandy 2nd rate

---

West on random line between Sections 6 and 7

Variation 13° 00' East

40.00 set a post for temporary quarter section corner

79.00 Intersected West boundary of Township 96 links South of the corner to Sections 6 and 7 from which corner I run East on a true line between Sections 6 and 7

Variation 12° 17' East

40.00 ~~Set a post for temporary quarter sect in corner~~

Township 23 N Range 4 E 6th Principal Meridian

37.00 ~~I drove~~ a charred stake and set a post in mound with trench and pits for quarter section corner as per instructions

79.00 The corner to Sections 5, 6, 7 and 8

After 4.00 chains bottom land rich clay loam 1st rate

East of 4.00 chains rolling prairie sandy soil 3rd rate

North on random line between Sections 5 and 6

Variation 13° 00'

40.00 Set a post for temporary quarter section corner

44.00 Elk Horn river course S.E. 285 links wide

80.40 Intersected North boundary 86 links west of the corner to Sections 5 and 6 from which corner I run South on a true line between Sections 5 and 6

Variation 12° 23' East

40.40 Drove a charred stake and set a post in mound with trench and pits for quarter section corner as per instructions

80.40 The corner to sections 5, 6, 7 and 8

~~Flat~~ Level bottom land partially covered with willow brush and subject to overflow

Soil first rate clay loam

August 12th 1857

General Description

The quality of land in this Township is considerably below the average, This is especially the case south of Elkhorn river, Three fourths of that part of the Township consisting mainly of sand ridges entirely without water and covered with very scant herbage. On the South side of the river the bottom land is low and wet and generally subject to overflow, On the North side it is higher narrower and dryer, and is generally excellent farming land There is generally a narrow strip of timber on one side or the other of Elkhorn river, This is generally Cottonwood, with occasionally a few White Elms, intermixed. It is however all taken together of little or no value for farming purposes. We found no Stone or other minerals in the Township

A list of the names of the individuals employed to assist in running measuring or marking the lines and corners described in the foregoing Field Notes of Township No. 23 North ~~Range~~ of the Baseline of Range No. 4. East of the 6th Principal Meridian. Showing the respective capacities in which they acted

Christian G Stutzman Chainman
William A Cox Chainman
Levi Van Arnum Chainman
William S McCrea Chainman
Gustavus A Hess Axeman
Nelson W Thompson Axeman
Charles M Cocklin Axeman
Wallace Wolcott Axeman
Warren G Simpson Flagman
Norman B Holbrook Flagman
John Y Clopper Compassman

Descriptive Sets by Hampton
Compared by Ramsey

Field notes of the Subdivision lines in Township No 24 North of Range No 4 East of the 6th Principal Meridian Territory of Nebraska — Surveyed by Theodore W. Bedford under his Contract No 216 dated the 20th day of May 1857

Subdivison Commenced Sep 14. 1857
— — — Completed Sep 26. 1857

Done

Exd Dec 17th 1857 — Correct
Vanzandt

Compd by
Mary Gaines
Jn 1958

Township No 24 N of Range 4 E

Names and duties of Asistants

W. S. Ransom Chainman
S. R. Sutton Chainman
William Mullikin Flag & axeman
E. L. Moss — Flag & axeman
Joseph J. Healy Flag & axeman

Township No. 24 N. R. No. 4. E. 6th P.M.

6	39	5	28	4	21	3	14	2	7	1
38		37		27		21		14		7
7	37	8	27	9	20	10	13	11	6	12
36		35		26		19		13		6
18	35	17	25	16	19	15	12	14	5	13
34		33		25		18		11		4
19	33	20	24	21	18	22	11	23	4	24
32		31		24		17		10		3
30	31	29	23	28	16	27	9	26	3	25
30		29		22		16		9		2
31	29	32	22	33	15	34	8	35	1	36

of the 6th Principal Meridian W.T.

Chains: To determine the proper adjustment of my Transit for Subdividing this Township. I Commenced at the Corner to Townships 23 and 24 North of Range 4 and 5 East — and run North on a blank line along the east boundary of Section 36

Variation 13° East

79.98 To a point 142 links west of the Corner to Sections 25 & 36 — To retrace this line or run parallel thereto my Transit must be adjusted to a variation of 12°01' East — Subdivision Commenced September 14th 1857 — —

From the Corner to Sections 1. 2. 35. and 36 on the South boundary of the Township I run

North between Sections 35 and 36

Variation 12° East

40.00 Set a Post in mound with trench & pit as per instructions for quarter Section Corner

Chains — Township No 24 N of Range 4 E

80.00 Set a post in mound with trench & pit as per instructions. for Corner to Sections 25. 26. 35 and 36

Surface Rolling —

Soil. 3d Rate —

East on a random line between Sections 25 & 36

Variation 12° East

40.00 Set a post for temporary quarter Section Corner

79.93 Intersected east boundary of Township 35 links north of Corner to Sections 25 and 36

From which Corner I run

West. on a true line between Secs 25 and 36

Variation 11°45' East

39.96 Set a post in mound with trench & pit as per instructions for quarter Section Corner

79.93 The Corner to Sections 25. 26. 35. and 36

Surface Rolling

Soil. 3d Rate

Chains — of the 6th Principal Meridian N. S. —

North between Sections 25 & 26

Variation 12° East

40.00 Set a Post in mound with trench & pit as per instructions for quarter Section Corner

80.00 Set a Post in mound with trench & pit as per instructions for Corner to Sections 23. 24. 25. and 26

Surface Rolling —

Soil 3d Rate —

East on random line between Sec's 24 & 25

Variation 11°45' E —

40.00 Set a post for temporary quarter Sec Corner

79.87 Intersected the east boundary of the Township at the Corner to Sections 24 and 25. from which Corner I run

West. on a true line between Sec's 24 & 25

Variation 11°45' E —

39.93 Set a post in mound with trench & pit as per instructions for quarter Section Corner

Chains— Township No 24 N. of Range 4 E

79.87 The Corner to Sections 23. 24. 25 and 26

Surface Hilly—

Soil 3d Rate—

North between Sections 23 and 24

Variation 12° East—

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80.00 Set a post in mound with trench & pit as per instructions for Corner to Sections 13. 14. 23. & 24

Surface Rolling

Soil 3d Rate—

East on a random line between Sec's 13 and 24

Variation 11° 45' E—

40.00 Set a post for temporary quarter Sec Corner

80.12 Intersected east boundary of township 6 links South of Corner to Sections 13 and 24

From which Corner I run

West on a true line between Sections 13 & 24

Chains— of the 6th Principal Meridian N. T—

Variation 11° 48' E—

40.06 Set a post in mound with trench & pit as per instructions for quarter Sec Corner

80.12 The Corner to Sections 13. 14. 23. and 24

Surface Hilly—

Soil 3d Rate—

North between Sections 13 and 14

Variation 12° East—

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80.00 Set a post in mound with trench & pit as per instructions for Corner to Sec's 11. 12. 13 & 14

Surface Hilly

Soil 3d Rate—

East on a random line between Sec's 12 and 13

Variation 11° 45' East

40.00 Set a post for temporary quarter Section Corner

79.82 Intersected the east boundary of Township

Chains — Township No 24 N of Range 4. E

79.87 18 links South of Corner to Sections 12 and 13

From which Corner I run

West on a true line between Sections 12 and 13

Variation 11° 53' East

39.91 Set a post in mound with trench & pit as per instructions for quarter Section Corner

40.00 79.82 The Corner to Sections 11. 12. 13 and 14

Surface Rolling

80.00 Soil 3d Rate

— September 14th 1857 —

North between Sections 11 and 12

Variation 12° East

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Corner —

40.00 80.00 Set a post in mound with trench & pit as per

80.12 instructions. for Corner to Sections 1. 2. 11 and 12

Surface gently rolling

Soil 3d Rate —

of the 6th Principal Meridian N. T —

Chains

East on a random line between Sec's 1 and 12

Variation 11° 45' E

40.00 Set a post for temporary quarter Section Corner

48.00 Plum Creek 25 links wide runs S. E

80.11 Intersected east boundary of Township

43 links South of Corner to Sections 1 and 12

From which Corner I run

West on a true line between Sec's 1 & 12

Variation 12° 13' E

40.08 Set a post in mound with a trench & pit as per instructions for quarter Section Corner

80.11 The Corner to Sections 1. 2. 11 and 12

Surface Gently rolling

Soil 3d Rate —

North between Sections 1 and 2

Variation 12° East

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Corner

Township No 24 N of Range 4 E

Chains

12.00 Plum Creek 20 links wide runs S. E.

79.16 Intersected the 6th Standard Parallel 7.78 chs west of Corner to Sections 11 and 12 at which point I set a post in mound with trench & pit as per instructions for Corner to Sections 1 and 2

Surface gently rolling

Soil 3d Rate

September 15th 1857

North between Sections 34 and 35,

Variation 12° East

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80.00 Set a post in mound with trench & pit as per instructions for Corner to Sec's 26. 27. 34 & 35

Surface Hilly

Soil 3d Rate

of the 6th Principal Meridian N. T.

Chains

East on a random line between Secs 26 & 35

Variation 11°45' E.

40.00 Set post for temporary quarter Sec Corner

80.18 Intersected N & S line 10 links South of Corner to Sections 25. 26. 35 and 36

From which Corner I run

West on a true line between Sections 26 & 35

Variation 11°49' E.

40.09 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80.18 The Corner to Sections 26. 27. 34 and 35

Surface rolling

Soil 3d Rate

North between Sections 26 and 27

Variation 12° East

40.00 Set a post in mound with trench & pit as per instructions for quarter Sec Corner

80.00 Set a post in mound with trench & pit

Township No 24 N of Range 4 E

Ch Chains

62 as per instructions for Comm to Sec's 22. 23. 26 & 27

7; Surface gently rolling

Soil 3d Rate

East on a random line between Sec's 23 and 26

Variation 11° 45' East

40.00 Set a post for temporary quarter Section Comm

79.90 Intersected. N & S line 21 Links north of Comm to Sections 23. 24. 25 and 26.

From which Comm I run

West on a true line between Sections 23 and 26

Variation 11° 36' East

4 39.95 Set a post in mound with trench & pit as per instructions for quarter Section Comm

8 79.90 The Comm to Sections 22. 23. 26. & 27

Surface rolling

Soil 3d Rate

of the 6th Principal Meridian N T

Chains

North between Sections 22 and 23

Variation 12° East

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Comm

80.00 Set a post in mound with trench & pit as per instructions for Comm to Sec's 14. 15. 22 and 23

Surface Hilly

Soil 3d Rate

East on a random line between Sec's 14 and 23

Variation 11° 45' E

40.00 Set a post for temporary quarter Sec Comm

79.77 Intersected. N & S line 12 Links South of Comm to Sections 13. 14. 23 and 24

From which Comm I run

West on a true line between Sections 14 and 23

Variation 11° 51' E

39.88 Set a post in mound with trench & pit as per instructions for quarter Section Comm

Township No 24. N. of Range 4 E

Chains

79.77 The Comm to Sections 14. 15. 22 and 23

Surface rolling —

Soil 3d Rate —

North between Sections 14 and 15

Variation 12° E

40.00 Set a post in mound with trench & pit as per instruction. for quarter Sections Corner

80.00 Set a post in mound with trench & pit as per instructions for Comm to Sections 10. 11. 14 and 15

Surface Hilly —

Soil 3d Rate —

East on a random line between Sections 11 and 14

Variation 11° 45' E

40.00 Set a post for temporary quarter Section Corner

80.19 Intersected. No S. line 26 links South of Comm to Sections 11. 12. 13 and 14

From which Comm I run

of the 6th Principal Meridian W.S —

Chains.

West on a true line between Sections 11 and 14

Variation 11° 56' E

40.19 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80.19 The Comm to Sections 10. 11. 14. and 15 —

Surface rolling —

Soil 3d Rate —

North between Sections 10 and 11

Variation 12° E

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80.00 Set a post in mound with trench & pit as per instructions for Comm to Sections 2. 3. 10 & 11

Surface rolling —

Soil 3d Rate —

Township No 24. N of Range 4 E

Chains

East on a random line between Sections 2 and 11

Variation 11° 45' E

40.00 Set a post for temporary quarter Section Corner

79.83 Intersected. N & S. line 17 Links South of Corner to Sections 1. 2. 11 and 12

From which Corner I run

West on a true line between Sections 2 & 11

Variation 11° 52' E

80. 39.91 Set a post in mound with trench & pit as per instructions for quarter Section Corner

79.83 The Corner to Sections 2. 3. 10 and 11

Surface gently rolling

Soil 3d Rate

North between Sections 2 and 3

Variation 12° E

4

80 40.00 Set a post in mound with trench & pit as per instructions for quarter Sections Corner

78.76 Intersected the 6th Standard Parallel

of the 6th Principal Meridian N.T.

Chains

7.95 Chains west of Corner to Sec's 2 and 3 at which point I set post in mound with trench & pit as per instructions for Corner to Sections 2 and 3

Surface rolling

Soil 3d Rate

September 16th 1857

North between Sections 33 and 34

Variation 12° E

3. 00 Elkhorne river 2.10 Chs wide by measurement runs nearly east

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80. 00 Set a post in mound with trench & pit as per instructions for Corner to Sec's 27. 28. 33. & 34

Surface Level

Soil 2nd Rate

Township No 24. of Range 4 E

Chains

East on a random line between Sections 27 and 34
Variation 11°45' E

40.00 Set a post for temporary quarter Sec Corner

80.28 Intersected N. & S. line at Corner to Sections 21. 27. 34 and 35

From which Corner I run —

West on a true line between Sections 27 & 34
Variation 11°45' E

40.14 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80.28 The Corner to Sections 27. 28. 33 and 34

Surface Level —
Soil 2nd Rate —

North between Sections 27 and 28
Variation 12° E —

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80.00 Set a post in mound with trench & pit

of the 6th Principal Meridian N.T.

Chains

as per instructions for Corner to Sections 21. 22. 27 and 28

Surface 1st Half level. 2nd Half Hilly
Soil 3d Rate —

East on random line between Sec's 22 & 27
Variation 11°45' E

40.00 Set a post for temporary quarter Section Corner

80.00 Intersected N. & S. line 19 Links North of Corner to Sections 22. 23. 26 and 27

From which Corner I run

West on a true line between Sec's 22 & 27
Variation 11°37' E

40.12 Set a post in mound with trench & pit as per instructions for quarter Sec Corner

80.00 The Corner to Sections 21. 22. 27 and 28

Surface Hilly —
Soil 3d Rate —

Township No 24 N of Range 4 E

Cha Chains

North between Sections 21 and 22

Variation 12° E

40 40.00 Set a post in mound with trench and pit as per

80. instructions for quarter Section Corner

80.000 Set a post in mound with trench & pit as per instructions for Corner to Sections 15. 16. 21. and 22

Surface rolling —

Soil 3d Rate —

East on a random line between Sections 15 and 22

80. Variation 11° 45' E

40.000 Set a post for temporary quarter Section Corner

79.88 Intersected N & S line at Corner to Sections 14 & 15. 22. & 23. From which Corner I run

West on a true line between Sections 15 and 22

Variation 11° 45' E

40 39.94 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80 79.88 The Corner to Sections 15. 16. 21. and 22

Surface rolling — Soil 3d Rate —

of the 6th Principal Meridian N S —

Chains

North between Sections 15 and 16

Variation 12° East

40.000 Set a post in mound with trench & pit as per instruction for quarter Section Corner

80.000 Set a post in mound with trench & pit as per instructions for Corner to Sec's 9. 10. 15 & 16

Surface Hilly —

Soil 3d Rate —

East on a random line between Sec's 10 and 15

Variation 11° 45 E

40.000 Set a post for temporary quarter Sec Corner

80. 14 Intersected N & S line 47 links South of Corner to Sections 10. 11. 14 & 15

From which Corner I run

West on a true line between Sec's 10 & 15

Variation 12° 15 E

40.17 Set a post in mound with trench & pit as per instruction for quarter Sec Corner

Township No 24 N. of Range 4 E

Chains

80.14 The Corner to Sections 9.10.15 and 16

Surface rolling

Soil – 3d rate –

September 18th 1857 — —

North between Sections 9 and 10

Variation 12° E

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80.00 Set a post in mound with trench & pit as per instructions for Corner to Sections 3.4.9 and 10

Surface Hilly —

Soil – 3d Rate —

East on random line between Sections 3 and 10

Variation 11° 45' E

40.00 Set a post for temporary quarter Sec Corner

79.90 Intersected W. & S line 13 links South of Corner to Sections 2.3.10 and 11

of the 6th Principal Meridian N. T.

Chains

From which Corner I run

West on a true line between Secs 3 and 10

Variation 11° 51' E

39.95 Set a post in mound with trench & pit as per instruction for quarter Section Corner

79.90 The Corner to Sections 3.4.9 and 10

Surface rolling —

Soil 3d Rate —

North between Sections 3 and 4

Variation 12° E

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Corner

78.09 Intersected the 6th Standard Parallel 8.09 chs west of Corner to Sections 3 and 4 at which point I set a post in mound with trench & pit as per instructions for Corner to Sections 3 and 4

Surface gently rolling

Soil 3d Rate —

Township No 24 N of Range 4 E

Chains

North between Sections 32 and 33

Variation 12° E

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80.00 Set a post in mound with trench & pit as per instructions for Corner to Sections 28.29.32 & 33

Surface level —

Soil good B Rate —

East on a random line between Sections 28 & 33

Variation 11° 45' E

40.00 Set a post for temporary quarter Section Corner

79.76 Intersected W & S line 16 links north of Corner to Sections 27. 28. 33. and 34

From which Corner I run

West on a true line between Sections 28 & 33

Variation 11° 38' E

39.88 Set a post in mound with trench & pit as per instructions for quarter Section Corner

of the 6th Principal Meridian N.T.

Chains

79.76 The Corner to Sections 28.29.32 and 33

Surface level —

Soil good B Rate —

North between Sections 28 and 29

Variation 12° E

40.00 Set a post in mound with trench & pit as per instructions for quarter Sec Corner

80.00 Set a post in mound with trench & pit as per instructions for Corner to Secs 20. 21. 28. and 29

Surface Hilly

Soil — B Rate —

East on a random line between Secs 21 & 28

Variation 11° 45' E

40.00 Set post for temporary quarter Section Corner

80.12 Intersected W & S line 17 links South of Corner to Sections 21. 22. 27 and 28

Township No. 24 N of Range 4 E

Chains

From which Corner I run

West on a true line between Secs 21 & 28

Variation 11° 52' E

40.06 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80.12 The Corner to Sections 20. 21. 28 and 29

Surface rolling —

Soil — 3rd Rate —

North between Sections 20 and 21

Variation 12° E

40.00 Set a post in mound with trench & pit as per instruction for quarter Section Corner

80.00 Set a post in mound with trench & pit as per instructions for Corner to Sections 16. 17 20. and 21

Surface rolling —

Soil — 3rd Rate

of the 6th Principal Meridian N. T. —

Chains

East on a random between Sections 16 & 21

Variation 11° 45' E

40.00 Set a post for temporary quarter Sec Corner

79.87 Intersected W. & line at Corner to Secs 15. 16. 21 and 22

From which Corner I run

West on a true line between Secs 16 and 21

Variation 11° 45' E

39.93 Set a post in mound with trench & pit as per instructions for quarter Section Corner

79.87 The Corner to Sections 16. 17. 20 and 21

Surface rolling —

Soil — 3rd Rate —

— September 21st 1885 —

North between Sections 16 and 17

Variation 12° E

40.00 Set a post in mound with trench & pit as per instructions for quarter Sec Corner

Township No 24 N of Range 4 E

Chains.

80.00 Set a post in mound with trench & pit as per instructions for Corner to Sections 8.9. 16 and 17

Surface rolling

Soil — 3d Rate

East on a random line between Secs 9 and 16

Variation 11°45' E

40.00 Set a post for temporary quarter Section Corner

79.78 Intersected W & S line 33 links South of Corner to Sections 9. 10. 15 and 16

From which Corner I run

West on a true line between Secs 9 and 16

Variation 11°59' E

39.89 Set a post in mound with trench & pit as per instructions for quarter Section Corner

79.78 The Corner to Sections 8. 9. 16 and 17

Surface rolling —

Soil — 3d Rate

---

of the 6th Principal Meridian N T —

Chains

North between Sections 8 and 9

Variation 12° E

40.00 Set a post in mound with trench & pit as per instructions for quarter Sec Corner

80.00 Set a post in mound with trench & pit as per instructions for Corner to Sections 4. 5. 8. and 9

Surface rolling

Soil — 3d Rate —

East on a random line between Secs 4 & 9

Variation 11°45' E

40.00 Set a post for temporary quarter Sec Corner

80.08 Intersected W & S line 23 links South of Corner to Sections 3. 4. 9 and 10

From which Corner I run

West on a true line between Secs 4 & 9

Variation 11°55' E

40.04 Set a post in mound with trench & pit

Township No 24 N of Range 4 E

Chains

as per instructions for quarter Section Corner

80.08 The Corner to Sections 4. 5. 8 and 9

Surface rolling

Soil – 3d Rate

North between Sections 4 and 5

Variation 12° E

40.00 Set a post in Mound with trench & pit as per instructions for quarter Section Corner

77.87 Intersected the 6th Standard Parallel 7.40 chs west of Corner to Sections 4 and 5 at which point I set a post in mound with trench & pit as per instructions for Corner to Sections 4 and 5

Surface gently rolling

Soil – 3d Rate

---

of the 6th Principal Meridian N 5

Chains

North between Sections 31 and 32

Variation 12° E

40.00 Set a post in Mound with trench & pit as per instructions for quarter Sec Corner

80.00 Set a post in Mound with trench & pit as per instructions for Corner to Sections 29. 30. 31. and 32

Surface level

Soil 3d Rate

East on a random line between Sec's 29 & 32

Variation 11°45' E

40.00 Set a post for temporary quarter Sec Corner

79.86 Intersected N & S line 7 links South of Corner to Sections 28. 29. 32 and 33

From which Corner I run

West on a true line between Sec's 29 & 32

Variation 11°48' E

39.93 Set a post in mound with trench & pit

Township No. 24 N. of Range 4 E

Ch. Chains

as per instructions for quarter Section Corner

80 79.86 The Corner to Sections 29. 30. 31. and 32

Surface rolling

Soil good & Rate

West on a random line between Sec's 30 & 31

Variation 11° 45' E

40 40.00 Set a post for temporary quarter Sec Corner

78.83 Intersected the east boundary of Township

77 24 links North of Corner to Sections 30 & 31

From which Corner I run

East on a true line between Sec's 30 & 31

Variation 11° 55' E

38.83 Set a post in mound with trench & pit

as per instructions for quarter Sec Corner

78.83 The Corner to Sections 29. 30. 31 and 32

Surface level

Soil & Rate

September 22nd 1857

---

of the 6th Principal Meridian N & S

Chains

North between Sections 29 and 30

Variation 12° E

40.00 Set a post in mound with trench & pit

as per instructions for quarter Sec Corner

80.00 Set a post in mound with trench & pit

as per instructions for Corner to Sec's

19. 20. 29 and 30

Surface rolling

Soil & Rate

East on a random line between Sec's 20 & 29

Variation 11° 45' E

40.00 Set a post for temporary quarter Sec Corner

80.23 Intersected N & S line 21 links South

of Corner to Sections 20. 21. 28 and 29

From which Corner I run

West on a true line between Sec's 20 & 29

Variation 11° 54' E

40.11 Set a post in mound with trench & pit

Township No. 24 N. of Range 4 E

Chains

as per instructions for quarter Section Corner

80.23 The Corner to Sections 19. 20. 29 and 30

Surface rolling

Soil 3d Rate

West on random line between Sec's 19 and 30

Variation 11° 45' E

40.00 Set a post for temporary quarter Sec Corner

78.67 Intersected W. west boundary of Township 13 links North of Corner to Sections 19 and 30

From which Corner I run

East on a true line between Sec's 19 & 30

Variation 11° 50' E

38.67 Set a post in mound with trench & pit as per instructions for quarter Section Corner

78.67 The Corner to Sections 19. 20. 29 and 30

Surface rolling

Soil 3d Rate

---

of the 6th Principal Meridian N. T.

Chains

North between Sections 19 & 20

Variation 12° E

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80.00 Set a post in mound with trench & pit as per instructions for Corner to Sections 17. 18. 19 and 20

Surface rolling

Soil 3d Rate

East on a random line between Sec's 17 & 20

Variation 11° 45' E

40.00 Set a post for temporary quarter Sec Corner

79.87 Intersected W. & E. line 37 links South of Corner to Sections 16. 17. 20 and 21

From which Corner I run

West on a true line between Sec's 17 and 20

Variation 12° 01' E

Township No. 24 N. of Range 4 E

Chains

39.93 Set a post in mound with trench & pit as per instructions for quarter Section Corner

79.87 The Corner to Sections 17. 18. 19 and 20

Surface rolling

Soil & Rock

West on a random line between Sec's 18 & 19

Variation 11° 45' E

40.00 Set a post for temporary quarter Sec Corner

42.00 Creek 10 links wide runs South

79.07 Intersected west boundary of Township 28 links South of Corner to Sections 18 & 19

From which Corner I run

East on a true line between Sections 18 & 19

Variation 11° 33' E

39.07 Set a post in mound with trench & pit as per instructions for quarter Section Corner

79.07 The Corner to Sections 17. 18. 19 and 20

Surface Hilly

Soil & Rock — September 25th 1857

of the 6th Principal Meridian N. T.

Chains

North between Sections 17 & 18

Variation 12° E

40.00 Set a post in mound with trench & pit as per instructions for quarter Sec Corner

80.00 Set a post in mound with trench & pit as per instructions for Corner to Sections 7. 8. 17 & 18

Surface rolling

Soil & Rock

East on a random line between Sec's 8 & 17

Variation 11° 45' E

40.00 Set a post for temporary quarter Sec Corner

80.00 Intersected N. & S. line 19 links South of Corner to Sections 8. 9. 16 and 17

From which Corner I run

West on a true line between Sec's 8 & 17

Variation 11° 53' E

40.00 Set a post in mound with trench & pit

Township No 24 N. of Range 4 E

Chains

as per instructions for quarter Section Corner

80.00 The Corner to Sections 7. 8. 17. and 18

Surface gently rolling

Soil 3d Rate —

West on a random line between Sec's 7 & 18

Variation 11° 45' E

40.00 Set a post for temporary quarter sec Corner

78.40 Intersected the west boundary of the Township 25 links North of Corner to Sections 7 and 18. —

From which Corner I run

East on a true line between Sec's 7 & 18

Variation 11° 56' E

38.40 Set a post in mound with trench & pit as per instruction for quarter Section Corner

78.40 The Corner to Sections 7. 8. 17 and 18

Surface rolling

Soil 3d Rate —

---

of the 6th Principal Meridian N.T. —

Chains

North between Sections 7 and 8

Variation 12° E

40.00 Set a post in mound with trench & pit as per instructions for quarter Section Corner

80.00 Set a post in mound with trench & pit as per instructions for Corner to Sec's 5. 6. 7 and 8

Surface gently rolling

Soil 3d Rate —

East on a random line between Sec's 5 & 8

Variation 11° 45' E

40.00 Set a post for temporary quarter sec Corner

79.87 Intersected N. & S. line 12 links South of Corner to Sections 4. 5. 8 and 9

From which Corner I run

West on a true line between Sec's 5 & 8

Variation 11° 50' E

39.93 Set a post in mound with trench & pit

Township No 24 N of Range 4 E

Chains

as per instructions for quarter Section Corner

79.87 The Corner to Sections 5. 6. 7 and 8

Surface rolling —

Soil 3d Rate —

West on a random line between Sec's 6 & 7

Variation 11° 45' E

40.00 Set a post for temporary quarter Section Corner

78.00 Intersected west boundary of Township

44 links north of Corner to Sections 6 & 7

From which Corner I run

East on a true line between Sections 6 & 7

Variation 12° 00' E

38.00 Set a post in mound with trench & pit as

per instructions for quarter Section Corner

78.00 The Corner to Sections 5. 6. 7 and 8

Surface rolling

Soil 3d Rate —

---

of the 6th Principal Meridian No 5.

Chains

North between Sections 5 and 6

Variation 12° E

40.00 Set a post in mound with trench & pit

as per instruction for quarter Section Corner

77.95 Intersected the 6th Standard

Parallel 7.83 chains west of Corner to

Sections 5 and 6 at which point

I set a post in mound with trench

and pit as per instruction for Corner

to Sections 5 and 6

Surface Rolling

Soil 3d Rate —

General Discription

The Soil of the land in this Township is quite Sandy and the Township is entirly without Stone and timber

A list of the Names of the individuals employed to assist in running. Measuring or marking the lines and Corners discribed in the forgoing field-Notes of Township No 24 North of Range No 7 east of the 6th Principal Meridian in the Territory of Nebraska — Showing the respective Capacities in which they acted

W. G. Ransom Chainman
S. R. Sutton Chainman
William Mullikin Flag & axeman
E. L. Moss — Flag & axeman
Joseph S Healy Flag & axeman

General Land Office • Original Field Notes

Book Number

58

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.