General Land Office • Original Field Notes

Book Number

82

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Vol. 6 R. 7 E.

a

Contract No. 210

Descriptive List

Completed

Field Notes

of the

Subdivision Lines of

Township 21. North of

Range 7 East of the 6th

Principal Meridian in the

Territory of Nebraska,

as surveyed by Isaac C. Stuck

Deputy Surveyor

under his Contract bearing date

The 19th day of June 1857.

No. 210

Subdivision Commenced Sept 9th 1857

Subdivision Completed Sept 12th 1857

Names & duties of Assistants

John Farnham Compassman
Harman Lanfordick Chainman
Frank McKenna Chainman
Bushnell B Loomis Chainman
Thos C Jones Chainman
F R Hile axeman
James Quinn axeman
George Cocklin Flagman

Township 21 N. Range 7 East

6	44	5	33	4	24	3	17	2	9	1
43		42		32		23		16		8
7	42	8	31	9	23	10	15	11	7	12
41		40		30		22		14		6
18	40	17	30	16	22	15	14	14	6	13
39		38		29		21		13		5
19	38	20	28	21	20	22	12	23	5	24
37		36		27		19		11		4
30	36	29	27	28	19	27	11	26	3	25
35		34		26		18		10		2
31	33	32	25	33	18	34	9	35	2	36

Township 21 N. R. 7 & 6 W. B.M.

To determine the proper adjustment of my Compass for Subdividing this Township, I commence at the Corner to Townships 20 and 21 North, Range 7 and 8 East and run North, on a blank Line along the East Boundary of Section 36.

Variation 11° 15' East

40.07 To a Point 18 links West of the quarter Section Corner

80.09 To a Point 34 links West of the Corner to Sections 25 and 36.

To retrace this line or run parallel thereto, my Compass must be adjusted to a Variation of 11° East.

Subdivision Commenced Sept 9th 1857

T. 21 N. 2 R 7 E. 6th P.M.

From the corner to Sections, 1. 2. 35 & 36.
on the South boundary of the Town.
ship. I run,
North, between Sections 35 & 36.
Variation 11° East
.50. Having 3. lks wide runs S.W.
40.00 Set a Post in Mound with trench
and Pits as pr Instructions for a
quarter Section Corner.
80.00 Set a Post in Mound with Trench
and Pits as pr Instructions for.
Corner to Sections 25. 26. 35 & 36.
Land Rolling Prairie 1st Rate.

East on Random Line between
Sections 25 & 36.
Variation 11° 00' East
2.90 Having 5 links wide, runs S.E.
3.50 Having 4 links wide runs N.E.
5.00 Having 3 links wide runs S.E.
13.50 Having 4 links wide runs N.E.

T. 21 N. 3 R 7 E. 6th P.M.

40.00 Set a Post for temporary quarter
Section Corner
79.71 Intersected East Boundary 38
links North of Corner to Sections 25 & 36.
from which Corner I run
West on a true Line between
Sections 25 and 36.
Variation 10° 44' East
39.85 Set a Post in Mound with
Trench and Pits as pr Instructions
for a quarter Section Corner
79.71 The Corner to Sections 25. 26. 35 & 36.
Land Rolling Prairie, 1st Rate.

North between Sections 25 & 26.
Variation 11° East.
1.00 Having 5 links wide runs East
40.00 Set a Post in Mound with
trench and Pits as pr Instructions
for a quarter Section Corner.
80.00 Set a Post in Mound, with the

Township 21 N

trench and Pits as pr Instructions for Corner to Sections 23. 24. 25 & 26.
Land Rolling Prairie, 1st Rate.

East on a Random Line between Sections 24 and 25.
Variation 11°05' East

40.00 Set a Post for a temporary quarter Section Corner.

79.95 Intersected East Boundary 15 links South of Post, Corner to Sections 24 and 25. from which Corner I run

West on a true Line between Sections 24 and 25.
Variation 11°06 East.

39.98 Set a Post in Mound with trench and Pits as pr Instructions for a quarter Section Corner.

79.95 The Corner to Sections 23. 24. 25 & 26.
Land Rolling Prairie 1st Rate.

Range 7 E. 6th P.M.

North between Sections 23 & 24.
Variation 11°44' East

40.00 Set a Post in Mound with trench and Pits as pr Instructions for a quarter Section Corner.

80.00 Set a Post in Mound with trench and Pits as per Instructions for Corner to Sections 13. 14. 23 & 24.
Land Rolling Prairie. 1st Rate.

East on a Random Line between Sections 13 and 24.
Variation 11°00' East

40.00 Set a Post for a temporary quarter Section Corner.

79.04 Intersected East Boundary 39 links South of Post, Corner to Sections 13 & 24. from which Corner I run

West on a true Line between Sections 13 and 24.

Township 21 N

Variation 11° 17' East

39.52 Set a Post in Mound, with trench and Pits as per Instructions for a Quarter Section Corner.

79.04 The Corner to Sections 13. 14. 23 and 24.

Land Rolling Prairie, 1st Rate.

North between Sections 13 & 14.

Variation 13° 45' East

40.00 Set a Post in Mound, with trench and Pits as per Instructions for a Quarter Section Corner.

80.00 Set a Post in Mound, with trench and Pits as per Instructions for Corner to Sections 11.12.13 & 14.

Land Rolling Prairie, 1st Rate.

East on a Random Line between Sections 12 and 13.

Variation 11° 00' East

Range 7 E. 6th P.M.

40.00 Set a Post for a temporary quarter Section Corner

80.02 Intersected East Boundary 61 links South of Post, Corner to Sections 12 & 13. from which Corner I am

West on a true Line between Sections 12 & 13.

Variation 11° 26' East

40.01 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

80.02 The Corner to Sections 11.12.13 & 14.

Land Rolling Prairie, 1st Rate.

North between Sections 11 & 12.

Variation 13° 15' East

40.00 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

80.00 Set a Post in Mound, with

Township 21 N.

trench and Pits as per Instructions for Corner to Sections 1. 2. 11. & 12.
Land Rolling Prairie 1st Rate.

East on a Random Line between Sections 1. and 12.
Variation 11.00' East

40.00 Set a Post for a temporary quarter Section Corner

80.63 Intersected East Boundary 72 links South Corner to Sections 1. and 12.
from which Corner I run

West on a true Line between Sections 1. and 12.
Variation 11° 31' East

40.32 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

80.63 The Corner to Sections 1. 2. 11. & 12.
Land Rolling Prairie.
Soil first Rate.

Range 7 E. 6th P.M.

North on a Random Line between Sections 1. and 2.
Variation 13° East.

40.00 Set temporary quarter Sect Cor.

79.53 Intersected North boundary of Township 12 links East of Corner to Sects 1 and 2 from which Corner I run
South on true line between Sects 1 & 2.
Variation 13.05' East

39.53 drove charred stake. Set post and raised Mound with trench & pits, as pr. Instructions for quarter Sect Cor.

79.53 The Corner to Sects 1. 2. 11 & 12.
Gently rolling prairie land. Soil 1st Rate

North between Section 34 & 35.
Variation 11° East

2.00 Racine Rims N. E.

Township 21 N.

40.00 Set a Post in Mound with trench & Pits as per Instructions for a Quarter Section Corner

80.00 Set a Post in Mound with trench and Pits as per Instructions for Corner to Sections 26. 27. 34 & 35.
Land Rolling Prairie, Soil 1st Rate.

East on a Random Line between Sections 26 and 35.
Variation 12° East

22.00 Ravine runs N.E.

40.00 Set a Post for a temporary Quarter Section Corner

80.10 Intersected N. and S. Line 154. links north of the Corner to 25. 26. 35 & 36. from which Corner 8 rns

West on a true Line between — Sections 26 and 35.
Variation 10° 54' East

40.05 Set a Post in Mound, with trench

Range 7 E. 6th P.M.

and Pits as per Instructions for a Quarter Section Corner

80.10 The Corner to Sections 26. 27. 34 & 35.
Land Rolling Prairie. 1st Rate.

North between Sections 26 & 27.
Variation 11° East

40.00 Set a Post in Mound with trench and Pits as per Instructions for a Quarter Section Corner.

54.50 Ravine runs N.E.

56.50 Ravine runs S.E.

59.00 Ravine runs N.E.

71.00 Ravine runs S.E.

80.00 Set a Post in Mound with trench and Pits as per Instructions for Corner to Sections 22. 23. 26 & 27.
Land Rolling Prairie. 1st Rate.

East on a Random Line between Sections 23 and 26

Township 21 N.

Variation 11° East

1.00 Racine runs S.E.
40.00 Set a Post for a temporary quarter Section Corner
79.71 Intersected N. and S. Line 125. links South of the Corner to Sections 23. 24. 25 and 26. from which Corner I run
West on a true Line between Sections 23 and 26.
Variation 11° 54' East
39.85 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner.
79.71 The Corner to Sections 22. 23. 26 & 27.
Land Rolling Prairie, 1st Rate.

North between Sections 22 & 23.
Variation 11° 45' East
40.00 Set a Post in Mound with trench and Pits as per Instructions for

Range 7 E. 6th P.M.

a quarter Section Corner.
69.80 Racine runs N.E.
80.00 Set a Post in Mound with trench and Pits as per Instructions for Corner to Sections 14. 15. 22 & 23.
Land Rolling Prairie. 1st Rate.

East on a Random Line between Sections 14 & 23.
Variation 11° 50' East
11.60 Racine Runs N. E.
32.00 Racine runs S. E.
40.00 Set a Post for temporary quarter Section Corner
79.07 Intersected N. and S. Line 20 links North of the Corner to Sections 13. 14. 23 and 24. from which Corner I run
West on a true Line between Sections 14 and 23.
Variation 11° 41' East
39.54 Set a Post in Mound with trench

Township 21 N

and Pits as per Instructions for a
quarter Section Corner
79.07 The Corner to Sections 14. 15. 22 & 23.
Land Rolling Prairie. 1st Rate.

North between Sections 14 & 15.
Variation 10° 57' East.
29.00 Ravine runs N.E.
40.00 Set a Post in Mound with trench
and Pits as per Instructions for
a quarter Section Corner.
80.00 Set a Post in Mound with trench
and Pits as per Instructions for
Corner to Sections 10. 11. 14 & 15.
Land Rolling Prairie, 1st Rate.

East on a Random Line between
Sections 11 & 14.
Variation 11° 50' East
27.80 Ravine runs S. E.
40.00 Set a Post for a temporary quarter

Range 7 E. 6th P.M.

Section Corner
79.08 Intersected N. and S. Line 64
links South of the Corner to
Sections 11. 12. 13 & 14. from
which Corner I run
West on a true Line between
Sections 11. and 14.
Variation 12° 17' East
39.54 Set a Post in Mound with trench
and Pits as per Instructions
for a quarter Section Corner.
79.08 The Corner to Sections 10. 11. 14 & 15.
Land Rolling Prairie, 1st Rate.

North between Sections 10 & 11.
Variation 13° 15' East
40.00 Set a Post in Mound with
trench and Pits as per Instruc-
tions for a quarter Section Corner.
71.00 Ravine runs N. E.
80.00 Set a Post in Mound with

Township 21 N

trench and Pits as per Instructions for Corner to Section 2. 3. 10 & 11.
Land Rolling Prairie. 1st Rate.

East on Random Line between Sections 2 and 11.
Variation 12° 20' East

2.00 Ravine runs N. E.
40.00 Set a Post for temporary quarter Section Corner.
79.11. Intersected N. and S. Line 51. links North of the Corner to Sections 1. 2. 11. and 12. from which Corner I run
West on a true Line between Sections 2. and 11.
Variation 11° 58' East
39.56. Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner.
79.11. The Corner to Sections 2. 3. 10. & 11.

Range 7 E. 6th P.M.

Land Rolling Prairie. 1st Rate.

North on Random Line between Sections 2 and 3.
Variation 13° East.

40 00 Set temporary quarter Sect Cor.
70 20 Ravine 10 links wide runs S. E.
79 20 Intersected East boundary of Township 181 links East of Cor. to Sect. 2 & 3. from which Cor I run ~~South~~
South on true line between Sect. 2 & 3
Variation 14. 18' East
39 20 drove charred Stake. Set post and raised mound with trench & pits as per instructions for quarter Sect Cor.
79.20 The Cor to Sect. 2. 3. 10 & 11
Level bottom Land, Soil 1st Rate,
Sept 10th 1857

Township 21 N.

North between Sections 33 & 34.
Variation 11° 15' East

40.00 Set a Post in Mound with trench and Pits, as per Instructions for a quarter Section Corner

80.00 Set a Post in Mound with trench and Pits, as per Instructions for Corner to Sections 27. 28. 33. & 34.
Land Rolling Prairie, 1st Rate.

East on a Random Line between Sections 27 & 34.
Variation 11° 15' East

40.00 Set a Post for a temporary quarter Section Corner

79.82. Intersected N. and S. Line 62. links South of the Corner to Sections 26. 27. 34 & 35. from which Corner I run West on a true Line between Sections 27 & 34.

Range 3 E 6th P. M.

Variation 11° 45' East

39.91 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

79.82 The Corner to Sections 27. 28. 33 & 34.
Land Rolling Prairie, 1st Rate.

North between Sections 27 & 28.
Variation 12° 45' East

40.00 Set Post in Mound with trench and Pits as per Instructions for a quarter Section Corner.

80.00 Set a Post in Mound with trench and Pits as per Instructions for Corner to Sections 21. 22. 27 & 28.
Land Rolling Prairie, 1st Rate

East on a Random Line between Sections 22 and 27.
Variation 11° 45' East

40.00 Set a Post for temporary quarter

Township 21 N

Section Corner.

52.87 Ravine Ravine 4 links wide runs S. E.

80.00 Intersected N. and S. Line 40 links South of the Corner to Sections 26. 27. 34 and 35. from which Corner I run

West on a True Line between Sections 22 and 27.

Variation 12° 02' East

40.00 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

80.00 The Corner to Sections 21. 22. 27 & 28.

Land Rolling Prairie, 1st Rate.

North between Sections 21 & 22.

Variation 11° 30' East.

40.00 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

80.00 Set a Post in Mound with trench and Pits as per Instructions

Range 7 E. 6th P. M.

Cor Corner to Sections 15. 16. 21 & 22.

Land Rolling Prairie, 1st Rate.

East on Random Line between Sections 15 and 22.

Variation 11° 45' East

38.50 Ravine 5 links wide runs N. W.

40.00 Set a Post for temporary quarter Section Corner

79.83 Intersected N. and S. Line 41 links North of the Corner to Sections 14. 15. 22 & 23. from which Corner I run

West on a True Line between Sections 15 & 22.

Variation 11° 27' East

39.92 Set a Post in Mound with French and Pits, as per Instructions for a quarter Section Cor.

79.83 The Corner to Sections 15. 16. 21 & 22.

Land Rolling Prairie, 1st Rate

Township 21 N

North between Sections 15 & 16.
Variation 12° East.

32.20 Creek 20 links wide runs S.W.
40.00 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner.
80.00 Set a Post in Mound with trench and Pits as per Instructions for Corner to Sections 9. 10. 15 & 16.
Land, Rolling Prairie, 1st Rate.

East on Random Line, between Sections 10. and 15.
Variation 11° 30' East

20.00 Creek 20 lks wide runs S.W.
110.00 Set a Post for a temporary quarter Section Corner.
80.74 Intersected N. and S. Line at Post, Corner to Sections 10. 11. 14 & 15. from which Corner I run West on a true Line between

Range 7 E. 6th P. M.

Sections 10 & 15.
Variation 11° 30' East

40.37 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner.
80.74 The Corner to Sections 9. 10. 15 & 16.
Land, Rolling Prairie, 1st Rate.

North between Sections 9 & 10.
Variation 12° 34' East.

40.00 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner
80.00 Set a Post in Mound with trench and Pits as per Instructions for Corner to Sections 3. 4. 9 & 10.
Land, Rolling Prairie, 1st Rate.

East on Random Line between Sections 3 and 10.
Variation 11° 30' East

Township 21 N

40.00 Set a Post for a temporary quarter Section Corner

65.50. Ravine runs S.W.

68.50 Ravine runs N.W.

80.00 Intersected N. and S. Line 50 links South of the Corner to Sections 2. 3. 10 & 11. from which Corner I run

West on a true Line between Sections 3 and 10.

Variation 11° 51' East

40.00 Set a Post in Mound with trench trench and Pits as per Instructions for a quarter Section Corner

80.00 The Corner to Sections 3. 4. 9 & 10 East half level. Bottom, West half Rolling Prairie, Soil, 1st Rate.

North on Random Line between Sections 3 and 4.

Variation 14° East,

Range 7 E. 6th P. M.

40.00 Set temporary quarter Sect Cor,

79.50 Intersected North boundary at Corner to Sects 3 & 4. from which Corner I run

South on true line between Sects 3 & 4

Variation 14° East

39.50 drove Charred stake. Set post and raised mound with trench & pits as per instructions for quarter Sect Cor.

79.50 The Corner to Sects 3. 4. 9 & 10. Rolling prairie. Land. Soil 1st Rate.

North between Sections 32 & 33.

Variation 11° 57' East

40.00 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

61.34 deep Ravine runs N. W.

80.00 Set a Post in Mound with trench and Pits as per Instructions for Corner to Sections 28.

Township 21 N

29. 32 & 33.

Land Rolling & level. Soil 1st Rate

East on a Random Line between Sections 28 and 33.

Variation 11° 30' East.

40.00 Set a Post for a temporary quarter Section Corner.

79.13. Intersected N. and S. Line 200 lks South of the Corner to Sections 27. 28. 33 and 34. from which Corner I run

West on a true Line between Sections 28 and 33.

Variation 12° 56' East

39.57. Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

79.13. The Corner to Sections 28. 29. 32 & 33.

Land Rolling, Soil 1st Rate

Range 17 E. 6th Pm.

North between Sections 28 & 29.

Variation 12° 50' East.

13.80 Cumming Creek 15 lks wide runs S. W.

28.00 Cumming Creek 20 lks wide runs S. E.

29.80 Cumming Creek 18 lks wide runs S. W.

32.80 Cumming Creek 20 lks wide runs S. E.

33.60 Cumming Creek 20 lks wide runs S. W.

40.00 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner.

62.00 Ravine runs N. E.

80.00 Set a Post in Mound with trench and Pits, as per Instructions for Corner to Sects. 20. 21. 28. & 29.

Land Rolling, Soil. 1st Rate.

East on Random Line between Sections 21 and 28.

Variation 12° 30' East

40.00 Set a Post for temporary quarter Section Corner.

41.50 Cumming Creek 30 lks wide runs S.

Township 21 N.

79.09 Intersected N. and S. Line 27 links North of the Corner to Sections 21, 22, 27 and 28. from which Corner I run

West on a true Line between Sections 21 and 28.

Variation 12° 18' East

39.54 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

79.09 The Corner to Sections 20, 21, 28 & 29.

Land West half level. East half Rolling. Soil. 1st Rate.

North between Sections 20 & 21.

Variation 12° 10' East

40.00 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

80.00 Set a Post in Mound with trench and Pits as per Instruc-

Range 7 E. 6th P.M.

tions for Corner to Sections 16, 17, 20 and 21.

Land Rolling Prairie. Soil 1st Rate.

East on a Random Line between Sections 16 and 21.

Variation 12° 10' East

40.00 Set a Post for a temporary quarter Section Corner

52.20 Creek 20 links wide runs S.W.

58.20 Creek 25 links wide runs N.E.

59.20 Creek 20 links wide runs S.W.

79.87 Intersected N. and S. Line 110 links North of the Corner to Sections 15, 16, 21 & 22. from which Corner I run

West on a true Line between Sections 16 and 21.

Variation 11° 53' East

39.94 Set a Post in Mound with trench and Pits as per In-

Township 21 N

structions for a quarter Section Corner.

79.87 The Corner to Sections 16.17.20 & 21.
Land Rolling Prairie, 1st Rate.

North between Sections 16 & 17.
Variation 12° 30' East

40.00 Set a Post in Mound with
trench and Pits as per Instructions
for a quarter Section Corner

80.00 Set a Post in Mound with
trench and Pits as per Instructions for Corner to Sections 8.9.
16 and 17.
Land Rolling Prairie, 1st Rate

East on a Random Line
between Sections 9 and 16.
Variation 12° East

19.80 Raising 10 links wide runs S.E.

40.00 Set a Post for a temporary
quarter Section Corner

Range 7 E. 6th Prin

79.59 Intersected N. and S. Line 10
links North of the Corner to
Sections 9.10.15 and 16. from
which Corner I run
West on a True Line between
Sections 9 and 16.
Variation 11° 56' East

39.80 Set a Post in Mound with
trench and Pits as per Instructions for a quarter Section Cor.

79.59 The Corner to Sections 8.9.16 & 17.
Land Rolling Prairie, 1st Rate.

North between Sections 8 & 9.
Variation 13° 20.

32.00 Creek 20 links wide runs S.E.

40.00 Set a Post in Mound with
trench and Pits as per Instructions for a quarter Section Corner.

80.00 Set a Post in Mound with
trench and Pits as per In.

Township 21 N. Range

Structions for Corner to Sections
4. 5. 8. and 9.
Land Rolling Prairie, 1st Rate.

East on a Random Line
between Sections 4 & 9.
Variation 11° 55' East
40.00 Set a Post for a temporary
quarter Section Corner.
79.54 Intersected N. and S. Line 5.
links North of the Corner to
Sections 3. 4. 9 and 10. from
which Corner I run
West on a true Line between
Sections 4 and 9.
Variation 11° 53' East
39.77 Set a Post in Mound with
Trench and Pits as per Instruc-
tions for a quarter Section Corner
79.54 The Corner to Sections 4. 5. 8 & 9.
Land Rolling Prairie, 1st Rate.

Range 7 E. 6th P.M.

North on a Random Line between
Sections 4 and 5.
Variation 14° East
40.00 Set temporary quarter Sect Cor.
79.60 Intersected North boundary 46
links West of Corner to Sects 4 & 5
from which Cor I run South
South on true line between Sects 4 & 5
Variation 13° 40' East
39.60 drove Charred stake. Set post. and
raised mound with trench & pits as
per instructions for quarter Sect Cor.
79.60 The Corner to Sects 4. 5. 8 & 9.
Gently rolling prairie Land. Soil 1st Rate.
Sept 11th 1857

North between Sections 31 & 32.
Variation 12° 20' East
40.00 Set a Post in Mound with
trench and Pits as per Instruc-
tions for a quarter Section Corner
80.00 Set a Post in Mound with

Township 21 N

Trench and Pits as per Instructions for Corner to Sections 29. 30. 31 & 32. Land Rolling, Soil Sandy, 2d Rate.

East on Random Line between Sections 29 and 32.
Variation 11° 15' East

40.00 Set a Post for a temporary quarter Section Corner.
67.50. Creek 20 links wide runs S. W.
79.40 Intersected N. and S. Line 306 links South of the Corner to Sections 28. 29. 32 and 33. from which Corner I run

West on a true Line between Sections 29 and 32.
Variation 13° 26' East

39.70 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner
79.40 The Corner to Sections 29. 30.

Range 7 E. 6th P.M.

31 and 32.
Land Rolling. Soil Sandy. 2d Rate

West on a Random Line between Sections 30 and 31.
Variation 13° East.

40.00 Set temporary quarter Sect Cor.
81.26 Intersected West true day 103 links North of Cor to Sects 30 & 31 from which Cor I run
East on true line between Sects 30 & 31
Variation 13° 44' East
41.26 drove charred stake. Set post & raised mound with trench & pits as per instructions for Quarter Sect Cor
81.26 The Cor to Sects 29. 30. 31 & 32. Rolling prairie Land. Soil Sandy 2d Rate

Township 21 N.

North between Sections 29 & 30.
Variation 13° 30' East

40.00 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

80.00 Set a Post in Mound with trench and Pits as per Instructions for Corner to Section 19, 20, 29 & 30.
Land Rolling, Soil 2d Rate.

East on a Random Line between Sections 20 & 29.
Variation 12° 30' East

40.00 Set a Post for a temporary quarter Section Corner

79.45 Intersected N. and S. Line 4 links North of the Corner to Section 20, 21, 28 & 29. From which Corner I run West on a true Line

Range 7 E. 6th P. M.

between Sections 20 & 29.
Variation 12° 28' East

39.73 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

79.45 The Corner to Sections 19, 20, 29 & 30.
Lands Rolling, Soil Sandy, 2d Rate.

West on a Random Line between Sections 19 and 30.
Variation 13° East

40.00 Set temporary quarter Sect Cor.

81.31 Intersected West boundary 0.4 links North of Cor to Sects 19 & 30 from which Cor I run East on true line between Sects 19 & 30
Variation 13.02 East

41.31 drove Charred stake. Set post and raised mound with trench & pits as per Instructions for quarter Sect Cor.

81.31 The Cor to Sects 19, 20, 29 & 30.
Rolling prairie Land. Soil Sandy 2nd Rate.

Township 21 N.

North between Sections 19 & 20.

Variation 13° East

40.00 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

80.00 Set a Post in Mound with trench and Pits as per Instructions for Corner to Sections 17, 18, 19 & 20. Land Rolling, Soil 2d Rate.

East on a Random Line between Sections 17 and 20.

Variation 12° 20' East

40.00 Set a Post for a temporary quarter Section Corner

80.04 Intersected N. and S. Line 31 links South of the Corner to Sections 16, 17, 20 & 21 from which Corner I run

West on a true Line between Sections 17 and 20.

Range 7 E. 6th P.M.

Variation 12° 33' East

40.02 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner.

80.04 The Corner to Sections 17, 18, 19 & 20. Land Rolling, Soil 2d Rate

---

West on a Random Line between Sections 18 and 19.

Variation 13° East.

40 00 Set temporary quarter Sect Cor.

80 89 Intersected West boundary 47 Links South of Cor to Sects 18 & 19 from which Cor I run East on true line between Sects 19 & 18

Variation 12° 40 East.

40 89 drove Charred stake Set post & raised mound with trench & pits as per instructions for quarter Sect Cor

80 89 The Cor to Sects 17, 18, 19 & 20 Rolling prairie Land. Sandy Soil 2nd Rate

Township 21 N.

North between Sections 17 & 18.

Variation 12° 45' East

40.00 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

62.00 Ravine runs N. E.

80.00 Set a Post in Mound with trench and Pits as per Instructions for Corner to Section 7. 8. 17 & 18. Land Rolling. Soil 2d Rate.

East on a Random Line between Sections 8 and 17.

Variation 12° 30' East

40.00 Set a Post for a temporary quarter Section Corner.

80.03. Intersected N. and S. Line 25 links South of the Corner to Sections 8. 9. 16. and 17. from which Corner I run

West on a true Line between

Range 7 E. 6th P. M.

Sections 8 and 17.

Variation 12° 40' East

40.02 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

80.03 The Corner to Sections 7. 8. 17 & 18. Land Rolling, Soil 2d Rate.

West on a Random Line between Sections 7 and 18.

Variation 13° East

40.00 Set temporary quarter Sect Cor.

80.75 Intersected West boundary 58 links South of Cor to Sects 7 & 18 from which Cor I run E.

East on true line between Sects 7 & 18

Variation 12° 35' East

40.75 drove Charred stake. Set post & raised mound with trench & pits. as per instruction for quarter Sect Cor.

Township 21 N.

80.75 The Cor to Sects 7. 8. 17 & 18
Rolling prairie Land. Soil Sandy 2d Rate.

North between Sections 7 & 8.
Variation 12° 30' East

40.00 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner

80.00 Set a Post in Mound with trench and Pits as per Instructions for Corner to Sections 5. 6. 7 & 8. Land Rolling, Soil 2d Rate.

East on a Random Line between Sections 5 & 8.
Variation 12° 35' East

40.00 Set a Post for a temporary quarter Section Corner

79.08 Intersected N. and S. Line at Post, Corner to Sections 4. 5, 8. & 9. from which

Range 7 E. 6th P. Me.

Corner Found

West on true Line between Sections 5 & 8.
Variation 12° 35' East

39.54 Set a Post in Mound with trench and Pits as per Instructions for a quarter Section Corner.

79.08 The Corner to Sections 5. 6. 7 & 8. Land Rolling. 2d Rate.

West on a Random Line between Sections 6 & 7.
Variation 13° East.

40.00 Set temporary quarter Sect Cor.

80.98 Intersected West boundary 105 links South of Cor to Sects 6 & 7. from which Cor Found

East on true line between Sects 6 & 7
Variation 12° 15 East

40.98 Above Chain stake set post. & raised Mound with trench & pits. as per instruction for quarter Sect Cor.

Township 21 N. R 7 E 6 P.M.

8098 The Cor to Sects 5. 6. 7 & 8.
Rolling prairie Land. Soil Sandy 2nd Rate.

North on a Random Line between Sections 5 and 6. —
Variation 14° East

15.75 Creek. 10 links wide runs East.
40.00 Set temporary quarter Sect Cor.
79.77 Intersected North boundary 50 links East of Cor to Sects 5 & 6. from which Cor I run South on true line between Sects 5 & 6.
Variation 14° 21' East
39.77 drove Charred stake. Set post and raised mound with trench & pits as per instruction for quarter Sect Cor.
79.77 The Corner to Sects 5. 6. 7 & 8.
Gently rolling prairie Land. Soil 1st Rate.
Sept 12th 1857

T 21 N. R. 7 E. 6th P.M.

General Description

Land in this Township mostly 2nd Rate, sandy and very poor, producing but little grass. —

It is well watered by Creeks traversing different directions, —

Timber along creeks small and thin, not enough for firewood. —

No Rock suitable for building purposes discovered.

Local attraction very great, indicating the presence of Mineral. —

List of Names,

a list of the names of the individuals employed to assist in running, measuring, or marking the lines and corners described in the foregoing field notes of Township 21 N R 7 E of 6th P.M., shewing the respective capacities in which they acted,

John Farnham, Compassman	Thos C Jones Chainman
Harman Lanforsieck Chainman	F. R. Hill Axeman
Frank McKenna Chainman	James Quinn Axeman
Bushrell B. Loomis Chainman	George Cocklin Flagman

"If this township is well watered by Creeks traversing different directions" where are they?

Local Attraction like "Charity covereth a multitude of sins" How do you cross creeks 20 lks wide without seeing them?

Bad closings

Compd X

2 Plotted

(Descriptive List Completed)

NB Contract No. 210

Field notes of the Subdivision lines of Township 22 North of Range 7 East of the 6th Principal Meridian in the Territory of Nebraska, as Surveyed by Isaac C. Stuck deputy Surveyor under his Contract dated the 14th day of June 1857. No. 210.

Subdivision Commenced Sept 13th 1857
Subdivision Completed Sept 16th 1857.

Correct for once
Van

2
325
162½

146
292

Ok, X

Names and duties of Assistant,

John Farnham Compassman
Harman Lanfosick chainman
Frank McKenna chainman
Bushnell B Loomis chainman
Thos C Jones Chainman
F. R. Hill Axeman
James Quinn axeman
George Cocklin Flagman

Township 22 N. Range 7 East

6	39	5	29	4	22	3	15	2	8	1
39		38		28		21		14		7
7	37	8	28	9	21	10	13	11	7	12
37		36		27		20		13		6
18	35	17	26	16	19	15	12	14	5	13
35		34		26		19		12		5
19	34	20	25	21	18	22	11	23	4	24
33		32		24		17		10		3
30	32	29	24	28	17	27	10	26	3	25
31		30		23		16		9		2
31	30	32	23	33	15	34	9	35	2	36

Township 22 N. R. 7 E. 6th P.M.

To determine the proper adjustment of my Compass for subdividing this Township I commence at the Corner to Townships 21 & 22 N. R. 7 and 8 East, and run North on a blank line along the East boundary of Section 36.

Variation 12°. 30' East

39.93 To a point 3 links West of quarter Sect Cor.

79.94 To a point 12 links West of Corner to Sects. 25 and 36. To retrace this line or run parallel thereto my Compass must be adjusted to a variation of 12°. 25' East

Subdivision Commenced Sept 13 1857

From the Corner to Sects 1. 2. 35 & 36 on South boundary of the Township I run

Township 22 N. R 7 E 6th P.m.

North between Sect 35 and 36.

Variation 12° 25' East

40.00 drove chaned stake, set post and raised mound with trench and pits, as pr instructions for quarter Sect Cor.

80.00 drove chaned stake, set post and raised mound with trench and pits, as pr instructions for Corner to Sects 25. 26. 35 & 36.

Rolling prairie Land. Soil 1st Rate.

East on Random line between Sect 25 & 36

Variation 12° 25' East

40.00 Set temporary quarter Sect Cor.

79.29 Intersect East boundary 27 links North of former to Sect 25 and 36 from which Corner I run

West on true line between Sects 25 & 36

Variation 12° 14' East

39.65 drove chaned stake, set post and raised mound with trench and pits as pr

Township 22 N. R. 7 E 6th P.m.

instructions for quarter Sect Cor.

79.29 The former to Sect. 25. 26. 35 & 36.

Rolling prairie Land. Soil 1st Rate

North between Sect 25 & 26.

Variation 12° 45' East

40.00 drove chaned stake. set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.

80.00 drove chaned stake. set post and raised mound with trench and pits. as pr instructions for Corner to Sect. 23. 24. 25 & 26.

Rolling prairie Land. Soil 1st Rate

East on Random line between Sect 24 & 25

Variation 12° 10' East

40.00 Set temporary quarter Sect Cor.

79.80 Intersected East boundary 25 links South of former to Sect 24 & 25

Township 22 N

from which Corner I run
West on true line between Sects 24 & 25
Variation 12° 21' East
39.90 drive chained stake, set post and raised mound with trench and pits as per instructions for quarter sect Cor.
79.80 the Corner to sects 23. 24. 25 & 26
Rolling prairie Land. Soil 1st Rate

North between Sects 23 & 24
Variation 12° 55' East
40.00 drive chained stake, set post and raised mound with trench and pits as per instructions for quarter sect Cor.
80.00 drive chained stake, set post and raised mound with trench and pits as per instruction for Corner to sects 13. 14 23 & 24.
Rolling prairie Land. Soil 1st Rate.

Range 7 E 6th P.M.

East on Random line between Sects 13 & 24
Variation 12° 20' East
40.00 Set temporary quarter sect Cor.
80.70 Intersected East boundary 47 links North of Corner to Sects 13 & 24 from which Corner I run
West on true line between Sects 13 & 24
Variation 12° East.
40.35 drive chained stake. set post and raised mound with trench and pits as per instructions for quarter sect Cor.
80.70 the Corner to Sect. 13. 14. 23 & 24
Rolling prairie Land. Soil 1st Rate

North between Sects 13 & 14
Variation 11° 50' East
40.00 drive chained stake, set post and raised mound with trench and pits as per instructions for quarter sect Cor.

6/56

Township 22 N

80,00 Drove chained stake, set post and raised mound with trench and pits as per instructions for Corner to Sect. 11. 12. 13 & 14,

Rolling prairie Land. Soil 2nd Rate

East on Random line between Sects 12 & 13

Variation 12° East.

40,00 Set temporary quarter Sect Cor.

80,24 Intersected East boundary 88 links North of Corner to Sects 12 & 13 from which Corner I run

West on true line between Sects 12 & 13.

Variation 11°.22' East.

40,12 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80,24 The Corner to Sects 11. 12. 13 & 14

Rolling prairie Land. Soil 2nd Rate,

7/57

Range 7 E. 6th P.M.

North between Sects 11 & 12

Variation 12° East.

1,00 Branch 3 links wide runs N. E.

40,00 drove chained stake. set post and raised mound with trench and pit as per instructions for quarter Sect Cor.

80,00 drove chained stake. set post and raised mound with trench and pits as per instructions for Corner to Sects 1. 2. 11 & 12.

Rolling prairie Land Soil 2nd Rate

East on Random line between Sects 1 & 12

Variation 11° 50' East

40,00 Set temporary quarter Sect Cor.

80,02 Intersected East boundary, 26 links South of Corner to Sects 1 & 12 from which Corner I run

West on true line between Sects 1 & 12

Variation 12° 01' East.

Township 22 N

40.01 drive chained stake, set post and raised mound with trench and pit, as per instruction for quarter Sect Cor.

80.02 The Corner to Sects. 1. 2. 11 & 12.

Rolling prairie Land. Soil 2nd Rate.

North on Random line between Sect 1 and 2

Variation 12° East.

40.00 Set temporary quarter Sect Cor.

79.30 Intersected North boundary at Corner to Sects 1 and 2. from which Corner I run

South on true line between Sect 1 and 2

Variation 12° East

39.30 Drove chained stake, set post and raised mound with trench and pit, as per instructions for quarter Sect Cor.

79.30 The Corner to Sects 1. 2. 11 & 12.

Rolling prairie Land. Soil 2nd Rate

Range 7 E. 6th P.M.

North between Sects 34 and 35.

Variation 12°.15 East

40.00 drove chained stake. set post and raised mound with trench and pit, as per instructions for quarter Sect Cor.

80.00 drove chained stake. set post and raised mound with trench and pit as per instructions for Corner to Sect 26. 27. 34 & 35.

Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 26 & 35

Variation 12°.15 East

40.00 Set temporary quarter Sect Cor.

79.85 Intersected A and S line 28 links South of Corner to Sects. 25. 26. 35 & 36. from which Corner I run

West on true line between Sect 26 & 35

Variation 12°.27 East

39.93 drove chained stake. set post and raised

Township 22 N

mound with trench and pits, as per instructions for quarter Sect Cor.

79.85 The Corner to Sects 26. 27. 34 & 35

Rolling prairie Land. Soil 1st Rate

North between Sect 26 & 27

Variation 12° 15' East

40.00 Drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.00 Drove chained stake, set post and raised mound with trench and pits as per instructions for Corner to Sects 22. 23 26 & 27

Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 23 & 26

Variation 12° 30' East.

40.00 Set temporary quarter Sect Cor.

79.52 Intersected N and S line at Corner

Range 7 E. 6th P.M.

to Sects 23. 24. 25 & 26 from which

Corner I run

West on true line between Sect 23 & 26

Variation 12° 30' East

39.76 drove chained stake. set post and raised mound with trench and pits as per instructions for quarter Sect Cor

79.52 The Corner to Sects 22. 23. 26 & 27

Rolling prairie Land Soil 1st Rate

North between Sect 22 & 23.

Variation 12° 15' East

40.00 ~~Drove chained stake.~~ set post and raised mound with trench and pits as per instructions for quarter Sect Cor

80.00 Drove chained stake. set post and raised mound with trench and pits as per instructions for Corner to Sect. 14. 15. 22 & 23.

Rolling prairie Land. Soil 1st Rate.

Township 22 N.

East on Random line between Sects 14 & 23
Variation 12° 30' East

40.00 Set temporary quarter sect Cor.

79.33 Intersected N and S line 20 links north of former to sects 13. 14. 23 & 24 from which Corner I run

West on true line between Sects 14 & 23
Variation 12° 21' East

39.67 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter sect Cor.

79.33 The Corner to Sects 14. 15. 22 & 23.
Rolling prairie Land. Soil 1st Rate

North between Sects 14 and 15
Variation 12° 20' East.

40.00 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter sect Cor

80.00 drove chained stake set post and raised

Range 7 E. 6th P.M.

mound with trench and pits as per instructions for Corner to Sects 10. 11. 14 & 15.
Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 11 & 14
Variation 12° 20' East

40.00 Set temporary quarter sect Cor

79.75 Intersected N and S. line 45 links South of former to Sects. 11. 12. 13 & 14 from which Corner I run

West on true line between Sects 11 & 14
Variation 12° 39' East

39.88 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter sect Cor.

79.75 The former to Sects. 10. 11. 14 & 15.
Rolling prairie Land. Soil 1st Rate.

North between Sects 10 & 11.
Variation 12° 15' East

40.00 drove chained stake, set post and raised

Township 22 N

mound with trench and pits as pr
instructions for quarter Sect Cor.
80.00 drove chained stake. Set post and raised mound
with trench and pits as pr instructions for
Corner to Sects. 2.3.10 & 11.
Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 2 & 11
Variation 12° 30' East
40.00 Set temporary quarter Sect Cor.
79.30 Intersected N and S line 23 links South
of Corner to Sects. 1.2.11 & 12. from which
Corner I mm
West on true line between Sects 2 & 11
Variation 12° 40' East
39.65 drove chained stake, set post and raised
mound with trench and pits as pr instructions
for quarter Sect Cor.
79.30 The Corner to Sects 2.3.10 & 11.
Rolling prairie Land. Soil 1st Rate

Range 7 E. 6th P. M.

North on Random line between Sects 2 & 3.
Variation 12° 15' East
40.00 Set temporary quarter Sect Cor.
79.60 Intersected North boundary 45 links
East of Corner to Sects. 2 & 3 from which
Corner I mm
South on true line between Sects 2 & 3.
Variation 12° 34' East.
39.60 Drove chained stake. Set post and raised
mound with trench and pits as
pr instructions for quarter Sect Cor.
79.60 The Corner to Sects 2.3.10 & 11
Rolling prairie Land. Soil 1st Rate
Sept 14th 1857

North between Sects 33 and 34
Variation 12° 25' East
40.00 Drove chained stake, Set post and raised
mound with trench and pits, as pr
instructions for quarter Sect Cor.
80.00 Drove chained stake. Set post and.

16/66

Township 22 N.

raised mound with trench and pits as per instructions for Corner to Sects. 27. 28 33 & 34.

Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 27 & 34

Variation 12° 10' East

20.50 Creek 8 links wide runs S.E.

28.70 Same Creek 8 links wide runs N.E.

29.50 Same Creek 8 links wide runs S.E.

31.30 Same Creek 8 links wide runs N.E.

36.00 Same Creek 8 links wide runs S.E.

40.00 Set temporary quarter Sect Cor.

80.35 Intersected A and S line 26 links North of Corner to Sects. 26. 27. 34 and 35. from which Corner A run

West on true line between Sects 27 & 34

Variation 11° 59' East.

40.18 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

17/67

Range 7 East of 6th P.M.

80.35 The Corner to Sects. 27. 28. 33. & 34

Rolling prairie Land. Soil 1st Rate.

North between Sects 27 & 28.

Variation 11° 45' East

40.00 Drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

62.00 Creek 8 links wide runs S.E.

64.70 Same Creek 8 links wide runs S.W.

76.80 Same Creek 8 links wide runs S.E.

80.00 Drove chained stake, set post and raised mound with trench and pits as per instructions for Corner to Sects 21. 22 27 & 28.

Level bottom Land. Soil 1st Rate.

East on Random line between Sects 22 & 27

Variation 12° East.

40.00 Set temporary quarter Sect Cor.

Township 22 N

80.14 Intersected N and S line 27 links north of Corner to Sects 22. 23. 26 & 27 from which Corner I run
West on true line between Sects 22 & 27
Variation 11° 49 East
40.07 drove chained stake. set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.
80.14 The Corner to Sects. 21. 22. 27 & 28.
Rolling prairie Land. Soil 1st Rate

North between Sects 21 & 22.
Variation 12° 25 East
40.00 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor,
80.00 drove chained stake, set post and raised mound with trench and pits as pr instructions for Corner to Sects 15. 16. 21 & 22.
Rolling prairie Land - Soil 1st Rate.

Range 7 E. 6th P.M.

East on Random line between Sects 15 & 22.
Variation 11.50° East
40 00 Set temporary quarter Sect Cor.
79 20 Intersected N and S line 70 links north of Corner to Sects. 14. 15. 22 & 23 from which Corner I run
West on true line between Sects 15 & 22
Variation 11.20° East
39 60 drove chained stake. set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.
79 20 The Corner to Sects. 15. 16. 21 & 22.
Rolling prairie Land. Soil 1st Rate.

North Between Sections 15 & 16.
Variation 12° 30 East
40 00 drove chained Stake Set post and raised Mound with trench and pits as per Instructions for quarter Sect Cor

Township 22 N

80.00 Drove Chained Stake Set post and raised Mound with trench and pits as per Instructions for Corners to Sections 9.10.15 & 16
Rolling prairie Land, Soil 1st Rate

East on a random line between Sections 10 & 15
Variation 12° 0' East
4.00 Set temporary quarter section Corner
79.32 Intersected N & S line 35 links South of the Corner to Sections 10.11.14 & 15 from which Corner I run
West on a true line between Sects 10 & 15
Variation 12° 15' E
37.66 Drove Chained Stake Set post and raised Mound with trench and pits as per Instructions for quarter Sect Corner
79.32 I run Corner to Sections 9.10.15 & 16
Rolling prairie land Soil 1st Rate

Range 7 E. 6th P.M.

North between Sections 9 & 10
Variation 12° 30' East
40.00 Drove chained Stake Set post and raised Mound with trench and pits as per Instruction for quarter Sect Cor
80.00 Drove Chained Stake Set post and raised Mound with trench and pits as per Instructions for Corner to Sections 3.4.9 & 10
Rolling prairie land Soil 1st Rate

East on a random line between Sect 3 & 10
Variation 12° 15' East
41.00 Set temporary quarter Sect Corner
79.25 Intersected N & S line 36 links South of the Corner to Section 2.3.10 & 11 from which Corner I run
West on true line between Sect 3 & 10
Variation 12° 30' East

Township 22 N.

39.63 Drove Chained Stake set post and raised Mound with trench and pits as per Instructions for quarter Section Corner

79.25 The Corner to Sections 3, 4, 9 & 10

Rolling prairie land Soil 1st Rate

North on Random line between Sects 3 & 4

Variation 12° 30' East

40.00 Set temporary quarter Sect Cor.

78.80 Intersected North boundary 125 links East of Corner to Sects 3 & 4 from which Corner I run South on true line between Sects 3 & 4

Variation 13° 24' East

38.80 Drove chained stake. set post and raised mound with trench and pits, as pr instruction for quarter Sect Cor.

78.80 The Corner to Sects 3. 4. 9 & 10.

Rolling prairie Land Soil 1st Rate.

Range 7 E. 6th P.M.

North between Sects 32 & 33.

Variation 12° 15' East

40.00 Drove chained stake. set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.

80.00 Drove chained stake. set post and raised mound with trench and pits as pr instructions for Corner to Sects 28. 29 32. & 33.

Rolling prairie Land. Soil 1st Rate.

East on Random line between Sects 28 & 33

Variation 12° 15' East

40.00 Set temporary quarter Sect Cor.

80.33 Intersected N and S line 20 links North of Corner to Sects 27. 28 33 & 34 from which Corner I run West on true line between Sects 28 & 33

Variation 12° 07' East

40.17 drove chained stake set post and raised

Township 22 N.

mound with trench and pit, as per instructions for quarter Sect Cor.

80.33 The Corner to Sect. 28.29. 32 & 33.

Rolling prairie Land. Soil 1st Rate

North between Sects 28 & 29

Variation 12° East

40.00 Drove chained stake, set post and raised mound with trench and pit as per instructions for quarter Sect Cor.

80.00 Drove chained stake, set post and raised mound with trench and pit as per instructions for Corner to Sects 20 21 28 & 29

Rolling prairie Land. Soil 1st Rate

Easton Random line between Sects 21 & 28

Variation 12° 20' East

40.00 Set temporary quarter Sect Cor.

73.12 Creek 8 links wide runs S.E.

80.95 Intersected N and S line 68 links North

Range 7 E. 6th P.M.

of Corner to Sect. 21. 22. 27 & 28

from which Corner I run

West on true line between Sects 21 & 28

Variation 11° 51' East

40.48 drove chained stake, set post and raised mound with trench and pit as per instructions for quarter Sect Cor.

80.95 the Corner to Sects 20. 21. 28 & 29

Rolling prairie Land. Soil 1st Rate.

North between Sects 20 & 21

Variation 12° East.

40.00 drove chained stake, set post and raised mound with trench and pit, as per instructions for quarter Sect Cor.

80.00 Drove chained stake, set post and raised mound with trench and pit as per instructions for Corner to Sects 16. 17 20 & 21

Rolling prairie Land. Soil 1st Rate

Township 22 N.

East on Random line between Sects 16 & 21
Variation 12° East.

14.50 Creek 8 links wide runs S.E.
40.00 Set temporary quarter Sect Cor.
80.50 Intersected A and S line 92 links
South of Corner to Sect 15. 16. 21 & 22
from which Corner I run
West on true line between Sects 16 & 21
Variation 12° 39' East.
40.25 drove charred stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.
80.50 The Corner to Sect 16. 17. 20 & 21
Rolling prairie Land. Soil 1st Rate

North between Sects 16 & 17
Variation 12° East
40.00 Drove charred stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

Range 7 E. 6th P.M.

80.00 Drove charred stake. set post and raised mound with trench and pits as per instructions for Corner to Sect 8. 9. 16 & 17
Level bottom land. Soil 1st Rate

East on Random line between Sects 9 & 16
Variation 12° 30' East
40.00 Set temporary quarter Sect Cor.
79.87 Intersected A and S line 50 links
South of Corner to Sects 9 10 15 & 16
from which Corner I run
West on true line between Sects 9 & 16
Variation 12° 51' East
39.94 drove charred stake set post and raised mound with trench and pits as per instructions for quarter Sect Cor
79.87 The Corner to Sect. 8. 9. 16 & 17
Rolling prairie Land. Soil 1st Rate.

Township 22 N

North between Sects 8 & 9

Variation 12° 30' East

40.00 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor.

80.00 Drove chained stake. set post and raised mound with trench and pits as pr instructions for Corner to Sects. 4. 5. 8 & 9

Level bottom Land. Soil 1st Rate

East on Random line between Sects 4 & 9

Variation 12°. 30' East

40.00 Set temporary quarter Sect Cor.

79.98 Intersected A and S line 31 links South of Corner to Sects. 3. 4. 9 & 10 from which Corner I saw

West on true line between Sects 4 and 9

Variation 12°. 43 East

39.99 drove chained stake, set post and raised

Range 7 E. 6th P. Mer.

mound with trench and pits as pr instructions for quarter Sect Cor.

79.98 The Corner to Sects 4. 5. 8 & 9

Rolling prairie Land. Soil 1st Rate

North on Random line between Sects 4 & 5.

Variation 12°. 30' East

40.00 Set temporary quarter Sect Cor.

78.70 Intersected North boundary 80 links East of Corner to Sects 4 & 5 from which Corner I saw

South on true line between Sect 4 & 5

Variation 13°. 04' East

38.70 drove chained stake, set post and raised mound with trench and pits as pr instructions for quarter Sect Cor

78.70 The Corner to Sects 4. 5. 8 & 9

Rolling prairie Land. Soil 1st Rate

Sept 15th 1857

Township 22 N.

North between Sects 31 and 32
Variation 12° 10' East

20.00 Cut 5 links wide runs S.E.

40.00 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.00 Drove chained stake, set post and raised mound with trench and pits as per instructions for Corner to Sects 29. 30. 31 & 32
Gently Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 29 & 32
Variation 12° 10' East

40.00 Set temporary quarter Sect Cor.

79.69 Intersected A and S line 108 links North of former to Sect. 28. 29. 32 & 33 from which Corner I run

West on true line between Sects 29 & 32
Variation 11° 24' East

39.85 drove chained stake, set post and raised

Range 7 E. 6th P.M.

mound with trench and pits as per instructions for quarter Sect Cor.

79.69 The former to Sects. 29. 30. 31 & 32
Gently Rolling prairie Land. Soil 1st Rate.

Western Random line between Sects 30 & 31
Variation 11° 30' East.

40.00 Set temporary quarter Sect Cor.

77.44 Intersected West bound at 16 links North of former to Sects 30 & 31 from which Corner I run

East on true line between Sects 30 & 31
Variation 11° 37' East

37.44 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

77.44 The former to Sects 29. 30. 31 & 32
Gently Rolling prairie Land. Soil 1st Rate

Township 22 N

North between Sects 29 & 30

Variation 12° 15' East

40.00 Drove chained stake set post and raised mound with trench and pits as per instructions for quarter sect Cor.

80.00 Drove chained stake. set post and raised mound with trench and pits as per instructions for Corner to Sect. 19. 20. 29 & 30.

Gently Rolling prairie Land. Soil 1st Rate

East on Random line between Sect 20 & 29

Variation 11° 30' East

40.00 Set temporary quarter sect Cor.

79.90 Intersected A and S line 38 links South of Corner to Sects. 20. 21, 28 & 29 from which Corner I run

West on true line between Sects 20 & 29

Variation 11° 46' East

39.95 drove chained stake, set post and raised mound with trench and pits as per

Range 7 E. 6th P.M.

instructions for quarter sect Cor.

79.90 The Corner to Sects. 19. 20. 29. & 30

Gently Rolling prairie Land. Soil 1st Rate.

West on Random line between Sects 19 & 30

Variation 11° 30' East

40.00 Set temporary quarter sect Cor.

76.76 Intersected West boundary. 116 links North of Corner to Sects 19 & 30 from which Corner I run

East on true line between Sects 19 & 30

Variation 12° 20' East

36.76 Drove chained stake. set post and raised mound with trench and pits, as per instructions for quarter sect Cor.

76.76 The Corner to Sects 19. 20. 29 & 30

Gently Rolling prairie Land. Soil 1st Rate

Township 22 N.

North between Sects 19 & 20
Variation 12° 20' East

40.00 Drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor,

80.00 Drove chained stake. set post and raised mound with trench and pits as per instructions for Corner to Sects. 17. 18. 19 & 20
Gently Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 17 & 20
Variation 11° 50' East

40.00 Set temporary quarter Sect Cor,

80.09 Intersected East and West line 45 links South of Corner to Sects 16. 17. 20 & 21 from which Corner I run
West on true line between Sects 17 & 20.
Variation 12° 09' East

40.05 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor,

Range 7 E. 6th P. M.

80.09 The Corner to Sects. 17. 18. 19 & 20
Gently Rolling prairie Land. Soil 1st Rate.

West on Random line between Sects 18 & 19
Variation 12° 50' East

40.00 Set temporary quarter Sect Cor.

76.92 Intersected West boundary at Corner to Sects 18 & 19 from which Corner I run
East on true line between Sects 18 & 19
Variation 12° 50' East.

36.92 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

76.92 The Corner to Sects. 17. 18. 19 & 20.
Rolling prairie Land. Soil 1st Rate

North between Sects 17. & 18.
Variation 12° 25' East

40.00 Drove chained stake. set post and raised

Township 22 N.

mound with trench and pits as per
instructions for quarter Sect Cor,
80.00 Drove chained stake, set post and raised
mound with trench and pits as per
instructions for Corner to Sects. 7. 8. 17 & 18
Gently Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 8 & 17
Variation 12° East
40.00 Set temporary quarter Sect Cor.
80.00 Intersected A and S line 86 links South
of former to Sects 8. 9. 16 & 17 from
which Corner A run
West on true line between Sects 8 & 17
Variation 12°.37' East.
40.00 drove chained stake. set post and raised
mound with trench and pits as per
instructions for quarter Sect Cor.
80.00 The Corner to Sects. 7. 8. 17 & 18
Gently Rolling prairie Land. Soil 1st Rate,

Range 7 E. 6th P.M.

West on Random line between Sects 7 & 18
Variation 12°.50' East
40.00 Set temporary quarter Sect Cor.
77.66 Intersected West boundary 66 links
North of former to Sects 7 & 18 from
which Corner A run
East on true line between Sects 7 & 18
Variation 12°.52' East
37.66 drove chained stake, set post and
raised mound with trench and
pits as per instructions for quarter
Sect Cor.
77.66 The former to Sects. 7. 8. 17 & 18
Rolling prairie Land. Soil 1st Rate

North between Sects 7 and 8,
Variation 12°.40' East
40.00 Drove chained stake set post and raised
mound with trench and pits as per
instructions for quarter Sect Cor.

Township 22 N

80.00 Drove chained stake. set post and raised mound with trench and pits as per instructions for Corner to Sect. 5. 6. 7 & 8.

Rolling prairie Land. Soil 1st Rate

East on Random line between Sects 5 & 8

Variation 12°. 30' East

40.00 Set temporary quarter Sect Cor,

48.00 Creek 10 links wide runs S.W.

80.09 Intersected N and S line 6 links South of Corner to Sects. 4. 5. 8 & 9 from which Corner I saw

West on true line between Sects 5 & 8

Variation 12°. 32 East

40.05 drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

80.09 The Corner to Sect 5. 6. 7 & 8.

Rolling prairie Land Soil 1st Rate

Range 7 E. 6th P.M.

West on Random line between Sects 6 & 7

Variation 12°. 30' East

40.00 Set temporary quarter Sect Cor,

78.26 Intersected West boundary 44 links North of Corner to Sects 6 & 7 from which Corner I saw

East on true line between Sects 6 & 7

Variation 12°. 49 East

38.26 Drove chained stake, set post and raised mound with trench and pits as per instructions for quarter Sect Cor.

78.26 The Corner to Sects. 5. 6. 7 & 8.

Gently Rolling prairie Land. Soil 1st Rate

North on Random line between Sects 5 & 6

Variation 13° East,

40.00 Set temporary quarter Sect Cor.

78.84 Intersected North boundary 35 links East of Corner to Sect 5 & 6. from which Corner I saw

Township 22 N.

South on true line between Sect. 5 & 6
Variation 13° 15' East.

38.84 drove chained stake set post and raised mound with trench and pits as per instructions for quarter sect Cor.

78.84 the former to Sect 5. 6. 7 & 8.

Gently Rolling prairie Land. Soil 1st Rate
Sept 16th 1857

General Description

Land in this Township mostly first rate, gently rolling and easily Cultivated, It is poorly watered.
No timber or Stone.
No Settlements in the Township

Range 7 E. 6th P. M.

List of Names.

a list of the individuals employed to assist in measuring, running or marking the lines and Corners described in the foregoing field notes of Township 22 N of Range 7 East of the 6th Principal Meridian Nebraska Territory, Shewing the respective capacities in which they acted.

John Farnham	Compassman
Harman Lanfosuick	chainman
Frank McKenna	chainman
Bushnell B. Loomis	chainman
Wm C Jones	chainman
F. K. Hill	axeman
James Quinn	axeman
George Cocklin	Flagman

3

Contract No. 185.

Field Notes of the Subdivision lines of Township Twenty Three North of Range number Seven East of the Sixth Principal Meridian in the Territory of Nebraska

Surveyed by Bernard D Holbrook U. S Deputy Surveyor under his Contract number 185 dated 20th May AD 1857

Subdivision commenced August 22nd Completed August 24th AD 1857

Exd. Nov 20th 1857
Vanzandt

A list of the Names of the individuals Employed to assist in running Measuring and Marking the lines and corners described in the following Field Notes of Township Number Twenty Three North of the Base line of Range Number Seven East of the Sixth Principal Meridian Showing the respective capacities in which they acted

Christian G Stutzman	Chainman
William A Coy	Chainman
Levi Van Arnum	Chainman
William S McLorea	Chainman
Gustavus A Hess	Axeman
Nelson W Thompson	Axeman
Charles M Cocklin	Axeman
Wallace Walcott	Axeman
Warren G Simpson	Flagman
Norman B Holbrook	Flagman
John G Clifford	Compassman

Township 23 N. Range 7 East

6	36	5	27	4	20	3	14	2	7	1
35		34		26		20		13		6
7	34	8	25	9	19	10	12	11	5	12
33		33		25		18		12		5
18	32	17	24	16	18	15	11	14	4	13
32		31		24		17		10		4
19	31	20	23	21	17	22	10	23	3	24
30		29		23		16		9		3
30	29	29	22	28	16	27	9	26	2	25
28		28		21		15		8		2
31	29	32	21	33	14	34	7	35	1	36

Township 23 S Range 7 & 8 E 4th Principal Meridian

To ascertain the proper adjustment of my Compass for subdividing this Township I commence at the corner to Townships 22 and 23 S Ranges 7 and 8 East and run North on a blank line along the east line of Section 36

Variation 13° 45' East

4003 The quarter Section corner

8005 The corner to Sections 25 and 36

My Compass being properly adjusted Subdivision commenced August 23rd AD 1857

From the corner to Sections 1, 2, 35 and 36 on the South boundary of the Township. I run North between Sections 35 and 36

Variation 13° 45' East

4000 Drive a chained stake and set a post with trench and pits on a Mound as per instructions for quarter Section corner

7125 Stream 6 links wide course East

8000 Drive a chained stake and set a post with trench and pits in Mound as per instructions for corner to Sections 25, 26, 35 and 36

Rolling Prairie Sandy Soil 2nd rate

2nd rate clay loam

Township 23 N Range 7 E 6th Principal Meridian

East on a random line between Sections 25 and 36

Variation 13° 30' East

4000 set a post for temporary quarter section corner

6820 Cuming creek 10 links wide course N and S

7990 Intersected the East boundary of Township 56 links South of the corner to Sections 25 and 36 from which corner I run West on a true line between Sections 25 and 36

Variation 13° 54' East

3995 Drove a chained stake and set a post in a Mound with trench and pits as per instructions for quarter Section corner

7990 The corner to Sections 25, 26, 35 and 36

Rolling Prairie Sandy Soil 2nd rate

North between Sections 25 and 26

Variation 13° 30' East

4000 Drove a chained stake and set a post in Mound with trench and pits as per instructions for quarter Section corner

8000 Drove a chained stake and set a post in Mound with trench and pits as per instructions for corner to Sections 23, 24, 25 and 26

Rolling Prairie Sandy Soil 2nd rate

Township 23 N Range 7 E 6th Principal Meridian

East on a random line between Sections 24 and 25

Variation 13° 30' East

4000 set a post for temporary quarter Section corner

5067 Cuming creek 8 links wide course N and S

7960 Intersected the East boundary of Township 44 links North of the corner to Sections 24 and 25 from which corner I run West on a true line between Sections 24 and 25

Variation 13° 11' East

3980 Drove a chained stake and set a post in a Mound with trench and pits as per instructions for quarter Section corner

7960 The corner to Sections 23, 24, 25 and 26

Rolling Prairie Sandy Soil 2nd rate

North between sections 23 and 24

Variation 13° 30' East

4000 Drove a chained stake and set a post in a Mound with trench and pits as per instructions for quarter Section corner

4212 small stream 3 links wide course N.E.

8000 Drove a chained stake and set a post in Mound with trench and pits as per

2nd and clay loam

Township 23 N Range 7 E 6th Principal Meridian

instructions for corner to Sections 13, 14, 23 and 24
Rolling Prairie Sandy soil 2nd rate

East on a random line between Sections 13 and 24
Variation 13° 30' East

3500 Small stream 3 links wide course N.E.
4000 set a post for temporary quarter section corner
5600 Canning Creek 8 links wide course S.E.
7986 Intersected the East boundary of Township 78 links north of the corner to Sections 13 and 24 from which corner Sun West on a true line between Sections 13 and 24
Variation 12° 57' East
3993 Dove a charred stake and set a post in a Mound with trench and pits as per instructions for quarter Section corner
7986 The corner to Sections 13, 14, 23 and 24
Rolling Prairie Sandy soil 2nd rate

North between sections 13 and 14
Variation 14° 00' East

Township 23 N Range 7 E 6th Principal Meridian

2500 Canning Creek 8 links wide course S.E.
4000 Dove a charred stake and set a post in a Mound with trench and pits as per instructions for quarter Section corner
8000 Dove a charred stake and set a post in a Mound with trench and pits as per instructions for corner to Sections 11, 12, 13 and 14
Rolling Prairie Sandy soil 2nd rate

East on a random line between Sections 12 and 13
Variation 13° 00' East

4000 set a post for temporary quarter section corner
8060 Intersected the East boundary of Township at the corner to Sections 12 and 13 from which corner Sun West on a true line between Sections 12 and 13
Variation 13° 00' East
4030 Dove a charred stake and set a post in a Mound with trench and pits as per instructions for quarter section corner
8060 The corner to Sections 11, 12, 13 and 14
Rolling Prairie Sandy soil 2nd rate

North between Sections 11 and 12
Variation 13° 45' East

2nd rate clay loam

Township 23 N Range 7 E 6th Principal Meridian

4000	Drove a chained stake and set a post in a Mound with trench and pits as per instructions for quarter section corner
8000	Drove a chained stake and set a post in a Mound with trench and pits as per instructions for corner to Sections 1, 2, 11 and 12
	Rolling Prairie Sandy Soil 2nd rate

	East on a random line between Sections 1 and 12
	Variation 12° 30' East
1450	small stream 3 links wide course S.E.
4000	set a post for temporary quarter section corner
5750	stream 7 links wide course S.E.
8040	Intersected the East boundary of Township 48 links north of the corner to Sections 1 and 12 from which corner I ran West on a true line between Sections 1 and 12
	Variation 12° 01' East
4020	Drove a chained stake and set a post in Mound with trench and pits as per instructions for quarter section corner
8040	The corner to Sections 1, 2, 11 and 12
	Rolling Prairie Sandy Soil 2nd rate

Township 23 N Range 7 E 6th Principal Meridian

	North on a random line between Sections 1 and 2
	Variation 12° 30' East
325	Stream 6 links wide course S.E.
4000	set a post for temporary quarter section corner
7940	Intersected the North boundary of Township 20 links West of the corner to Sections 1 and 2 from which corner I ran South on a true line between Sections 1 and 2
	Variation 12° 21' East
3940	Drove a chained stake and set a post in a Mound with trench and pits as per instructions for quarter Section corner
7940	The corner to Sections 1, 2, 11 and 12
	Rolling Prairie Sandy Soil 2nd rate

	North between Sections 34 and 35
	Variation 13° 30' East
4000	Drove a chained stake and set a post in a Mound with trench and pits as per instructions for quarter Section corner
8000	Drove a chained stake and set a post in a Mound with trench and pits as per instructions for corner to Sections 26, 27, 34 and 35
	2nd and clay Prairie

Township 23 N Range 7 E 6th Principal Meridian

East on a random line between Sections 26 and 35

Variation 13° 30' East

4.15 Stream 4 links wide course S.E.

4000 set a post for temporary quarter Section corner

7996 Intersected the N and S line 44 links South of corner to Sections 25, 26, 35 and 36 from which corner I run West on a true line between Sections 26 and 35

Variation 13° 49' East

3998 Drove a chained stake and set a post in with trench and pits Mound as per instructions for quarter Section corner

7996 The corner to sections 26, 27, 34 and 35

Rolling Prairie Sandy soil 2nd rate

Township 23 N Range 7 E 6th Principal Meridian

North between Sections 26 and 27

Variation 13 30' East

1150 Stream 4 links wide course S.E.

4000 Drove a chained stake and set a post in a with trench and pits Mound as per instructions for quarter Section corner

8000 Drove a chained stake and set a post in a with trench and pits Mound as per instructions for corner to Sections 22, 23, 26 and 27

Rolling Prairie Sandy soil 2nd rate

East on a random line between sections 23 and 26

Variation 13° 30' East

4000 Set a post for temporary quarter Section corner

8040 Intersected the N and S line 78 links North of the corner to sections 23, 24, 25 and 26 from which corner I run West on a true line between Sections 23 and 26

Variation 13° 18' East

2nd and clay to air

Township 23 N Range 7 E 5th Principal Meridian

4020 Drive a chained stake and set a post in a Mound with trench and pits as per instructions for quarter Section corner

8040 The corner to sections 22, 23, 26 and 27
Rolling Prairie Sandy soil 2nd rate

North between sections 22 and 23
Variation 14° 00' East

4000 Drive a chained stake and set a post in a Mound with trench and pits as per instructions for quarter section corner

8000 Drive a chained stake and set a post in a Mound with trench and pits as per instructions for corner to Sections 14, 15, 22 and 23
Rolling Prairie Sandy Soil 2nd rate

~~North between~~
East on a random line between Sections 14 and 23
Variation 13° 15' East

Township 23 N Range 7 E 5th Principal Meridian

4000 set a post for temporary quarter Section corner

8050 Intersected the N and S line 30 links North of the corner to sections 13, 14, 23 and 24 from which corner Drive West on a true line between Sections 14 and 23
Variation 13° 02' East

4025 Drive a chained stake and set a post in a Mound with trench and pits as per instructions for quarter section corner

8050 The corner to Sections 14, 15, 22 and 23
Rolling Prairie Sandy Soil 2nd rate

North between Sections 14 and 15
Variation 13° 30' East

1514 Stream 3 links wide course East

4000 Drive a chained stake and set a post in a Mound with trench and pits as per instructions for quarter section corner

7820 Canning Creek 8 links wide course S.E.

8000 Drive a chained stake and set a post in a Mound with trench and pits as per instructions for corner to Sections 10, 11, 14 and 15
2nd and clay to air

Township 23 N Range 7 E 6th Principal Meridian

Rolling Prairie Sandy Soil 2nd rate

East on a random line between sections 11 and 14

Variation 13° 00' East

40.00 set a post for temporary quarter section corner

46.18 Stream 3 links wide course South

80.20 Intersected the N and S line 15 links North of corner to Sections 11, 12, 13 and 14 from which corner I run West on a true line between Sections 11 and 14

Variation 13° 54' East

40.00 Drove a chaned stake and set a post in a Mound with trench and pits as per instructions for quarter section corner

80.20 The corner to Sections 10, 11, 14 and 15

Rolling Prairie Sandy soil 2nd rate

North between sections 10 and 11

Variation 13° 45' East

40.00 Drove a chaned and set a post in a Mound with trench and pits as per instructions for

Township 23 N Range 7 E 6th Principal Meridian

quarter section corner

80.00 Drove a chaned stake, set a post in a Mound with trench and pits built as per instructions for corner to sections 2, 3, 10 and 11

Land rolling Prairie. ~~good~~ sandy soil 2nd rate

East on a random line between sections 2 and 11

Variation 12° 45' East

37.20 crossed a stream 4 links wide course S. E.

40.00 Set a post for temporary quarter section corner

80.00 Intersected the North and south line 30 links ~~South~~ North of the corner to sections 1, 2 11 and 12. from which corner I run West on a true line between sections 2 and 11

Variation 12° 32' East

40.00 Drove a chaned stake, set a post in a Mound with trench and pits built as per instructions for quarter section corner

80.00 The corner to sections 2, 3, 10 and 11

Land rolling Prairie. good soil 2nd rate clay loam

Township 23 N Range 7 E. Sixth Principal Meridian

North on a random line between sections 2 and 3.

Variation 13° 15' East

40.00 Set a post for temporary quarter section corner

80.00 Intersected the north boundary of the Township 12 links west of corner to Sections 2 and 3 from which corner I run South on a true line between sections 2 and 3

Variation 13° 10' East

40.00 Drove a chaned stake. set a post in Mound with trench and pits as per instructions for quarter section corner

80.00 The corner to Sections 2, 3, 10 and 11 rolling Prairie. Soil 2nd rate clay loam

August 22nd 1857

North between Sections 33 and 34

Variation 13° 45' East

40.00 Drove a chaned stake. and set a post in Mound with trench and pits as per instructions for quarter

Township 23 N Range 7 E. Sixth Principal Meridian

Section corner

80.00 Drove a chaned stake. and set a post in Mound with trench and pits for corner to Sections 27, 28 33 and 34

Land rolling Prairie. 2nd rate, Soil Sandy

East on a random line between Sections 27 and 34.

Variation 13° 45' East

11.50 Stream 2 links wide, runs South East

40.00 Set a post for temporary quarter section corner

80.16 Intersected the N and S line at the corner to Sections 26, 27, 34 and 35 from which corner I run West on a true line between Sections 27 and 34.

Variation 13° 45' East

40.08 Drove a chaned stake and set a post in Mound with trench and pits as per instructions for quarter Section corner

80.16 The corner to Sections 27, 28, 33 and 34 rolling Prairie. Sandy Soil. 2nd rate Land

Township 23 N. Range 7 E. Sixth Principal Meridian

North between Sections 27 and 28
Variation 13° 30' East

26.18 Stream 4 links wide course South East
40.00 Drove a chaned stake, set a post in a Mound with trench and pits as per instructions, for quarter Section corner
80.00 Drove a chaned stake, set a post in a Mound with trench and pits for corner to Sections 21.22. 27 and 28
Rolling Prairie. Sandy Soil 1st rate Land

East on a random line between sections 22 and 27
Variation 13° 15' East

17.50 Stream 3 links wide runs North East
40.00 Set a post for temporary quarter section corner
79.80 Intersected the N and S line 10 links North of corner to Sections 22. 23. 26 and 27 from which corner I run West on a true line between sections 22 and 27
Variation 13° 11' East
39.90 Drove a chaned stake, and set a post in Mound with trench and pits as per instructions for quarter Section corner

Township 23 N. Range 7 E. Sixth Principal Meridian

79.80 The corner to Sections 21. 22. 27 and 28
Rolling Prairie. Sandy Soil. 1st rate

North between Sections 21 and 22
Variation 13° 30' East

40.00 Drove a chaned stake, and set a post in Mound with trench and pits as per instructions for quarter section corner
80.00 Drove a chaned stake, and set a post in a Mound with trench and pits as per instructions for corner to Sections 15. 16. 21 and 22
Rolling Prairie 1st rate Sandy Soil

East on a random line between Sections 15 and 22
Variation 13° East

40.00 Set a post for temporary quarter section corner
46.18 corner Stream 5 links wide W. E.
79.60 Intersected N and S line 60 links North of the corner to Sections 14. 15. 22 and 23 from which corner I run West on a

Township 23 N Range 7 E. Sixth Principal Meridian

true line between Sections 15 and 22
Variation 12° 34' East

39.80 Drove a chained stake, and set a post in a Mound with trench and pits as per instructions for quarter Section corner

79.60 The corner to Sections 15. 16. 21 and 22
Rolling Prairie 1st rate Sandy Soil

North between Sections 15 and 16
Variation 13° 45' East

40.00 Drove a chained stake, and set a post in a Mound with trench and pits as per instructions for quarter Section corner

80.00 Drove a chained stake, and set a post in a Mound with trench and pits as per instructions for corner to Sections 9. 10. 15 and 16
Rolling Prairie 2nd Rate Sandy Soil

East on a random line between Sections 10 and 15.
Variation 12° 30' East

35.20 stream 5 links wide course S. E.

Township 23 N Range 7 E. Sixth Principal Meridian

40.00 Set a post for temporary quarter Section corner

79.80 Intersected the N and S line 38 links North of corner to Sections 10. 11. 14 and 15 from which corner I run West on a true line between Sections 10 and 15
Variation 12° 46' East

39.90 Drove a chained stake and set a post in Mound with trench and pits as per instructions for quarter Section corner

79.80 The corner to Sections 9. 10. 15 and 16
Rolling Prairie 2nd rate Sandy Soil

North between Sections 9 and 10
Variation 13° 30' East

5.24 crossed a stream 3 link wide runs E and W

40.00 Drove a chained stake, and set a post in a Mound with trench and pits as per instructions for quarter Section corner

80.00 Drove a chained stake, and set a post in Mound with trench and pits as per instructions for corner to Sections 3. 4. 9 and 10
Rolling Prairie 2nd rate Sandy Soil

Township 23 N Range 7 E. Sixth Principal Meridian

East on a random line between Sections 3 and 10

Variation 11°30' East

40.00 Set a post for temporary quarter section corner

79.60 Intersected the N and S line 10 links North of the corner to Sections 2.3.10 and 11. from which corner I run West on a true line between sections 3 and 10

Variation 11°26' East

39.80 Drove a chained stake. and set a post in Mound with trench and pits as per instructions for quarter section corner

79.60 The corner to sections 3.4.9 and 10 Rolling Prairie second rate Sandy Soil

---

North on a random line between sections 3 and 4

Variation 13°30' East

40.00 Set a post for temporary quarter section corner

80.12 Intersected the North boundary of the Township 40 links East of the corner to

Township 23 N Range 7 E. Sixth Principal Meridian

Sections 3 and 4 from which corner I run South on a true line between sections 3 and 4

Variation 13°47' East

40.12 Drove a chained stake. and set a post in Mound with trench and pits as per instructions for quarter section corner

80.12 The corner to sections 3.4.9 and 10 Rolling Prairie 2nd rate. Sandy Soil

---

North between sections 32 and 33

Variation 13° 30' East

40.00 Drove a chained stake. and set a post in a Mound with trench and pits as per instructions for quarter section corner

80.00 Drove a chained stake and set a post in Mound with trench and pits as per instructions for corner to sections 28.29 32 and 33.

Rolling Prairie Sandy Soil 2nd rate

East on a random line between sections 28 and 33

Township 23 N Range 7 E. Sixth Principal Meridian

Variation 13° 30' East

40.00 Set a post for temporary quarter section corner

79.96 Intersected the N and S line 98 links North of the corner to Sections 27. 28. 33 and 34 from which corner I run West on a true line between sections 28 and 33.

Variation 12° 48' East

39.98 Drove a chained stake, and set a post in a Mound with trench and pits as per instructions for quarter section corner

79.96 The corner to Sections 28. 29. 32 and 33

Land rolling. Sandy Soil 2nd rate

North between Sections 28 and 29

Variation 13° 30' East

40.00 Drove a chained stake, and set a post in Mound with trench and pits as per instructions for quarter section corner

80.00 Drove a chained stake, and set a post in a Mound with trench and pits as per instructions for corner to Sections 20. 21. 28 and 29.

Land rolling Prairie Sandy Soil 2nd rate

Township 23 N Range 7 E. Sixth Principal Meridian

East on a random line between sections 21 and 28

Variation 12° 45' East

40.00 Set a post for temporary quarter section corner

80.50 Intersected the N and S line 38 links North of the corner to Sections 21. 22. 27 and 28 from which corner I run West on a true line between Sections 21 and 28

Variation 12° 29' East

40.25 Drove a chained stake. Set a post in Mound with trench and pits as per instructions for quarter section corner

80.50 The corner to Sections 20. 21. 28 and 29

Land rolling Sandy Soil 2nd rate

North between Sections 20 and 21

Variation 12° 45' East

40.00 Drove a chained stake and set a post in Mound with trench and pits as per instructions for quarter section corner

80.00 Drove a chained stake, and set a post in Mound with trench and pits as per instructions for corner to sections 16. 17. 20 and 21

Land rolling Sandy soil. 2nd rate

Township 23 N Range 7 E. Sixth Principal Meridian

East on a random line between sections 16 and 21

Variation 12° 45' East

40.00 set a post for temporary quarter section corner

80.40 Intersected the N and S line 10 links North of the corner to sections 15, 16, 21 and 22 from which corner I run West on a true line between sections 16 and 21

Variation 12° 19' East

40.20 Drove a charred stake, and set a post in Mound with trench and pits as per instructions for quarter section corner

80.40 The corner to Sections 16, 17, 20 and 21

Land rolling Prairie Sandy soil 2nd rate

North between sections 16 and 17

Variation 12° 45' East

40.00 Drove a charred stake, and set a post in Mound with trench and pits as per instructions for quarter section corner

80.00 Drove a charred stake set a post in Mound with trench and pits as per instructions for corner to Sections 8, 9, 16 and 17

Land rolling Prairie Sandy soil 2nd rate

Township 23 N Range 7 E. Sixth Principal Meridian

East on a random line between sections 9 and 16

Variation 11° 45' East

40.00 set a post for temporary quarter section corner

80.20 Intersected the N and S line 4 links South of the corner to sections 9, 10, 15 and 16 from which corner I run West on a true line between sections 9 and 16

Variation 11° 47' East

40.10 Drove a charred stake and set a post in a Mound with trench and pits as per instructions for quarter section corner

80.20 The corner to sections 8, 9, 16 and 17

Land rolling Prairie Sandy soil 2nd rate

North between sections 8 and 9

Variation 13° 15' East

32.00 Stream 3 links wide course South East

40.00 Drove a charred stake and set a post in Mound with trench and pits as per instructions for quarter section corner

Township 23 N Range 7 E, Sixth Principal Meridian

80.00 Drove a chained stake, and set a post in a Mound with trench and pits as per instructions for corner to sections 4, 5, 8 and 9

Land rolling Prairie soil good 2nd rate

East on a random line between sections 4 and 9

Variation 11° 30' East

40 00 Set a post for temporary quarter section corner

79 90 Intersected the N and S line 60 links North of the corner to sections 3, 4, 9 and 10 from which corner I run West on a true line between sections 4 and 9

Variation 11° 04' East

39 95 Drove a chained stake and set a post in Mound with trench and pits as per instructions for quarter section corner

79.90 The corner to sections 4, 5, 8 and 9

Land rolling Prairie good 2nd rate Soil clay loam

North on a random line between

Township 23 N Range 7 E, Sixth Principal Meridian

sections 4 and 5

Variation 13° 15' East

40 00 Set a post for temporary quarter section corner

80.45 Intersected the North boundary of the Township 34 links East of the corner to sections 4 and 5, from which corner I run South on a true line between sections 4 and 5

Variation 13° 30' East

40 45 Drove a chained stake and set a post in Mound with trench and pits as per instructions for quarter section corner

80 45 The corner to sections 4, 5, 8 and 9

Land rolling Prairie ~~good~~ 2nd rate Soil clay loam

August 23rd 1857

North between sections 31 and 32

Variation 13° 30 East

40.00 Drove a chained stake set a post in Mound with trench and pits as per instructions for quarter section corner

80.00 Drove a chained stake set a post in a Mound with trench and pits as per instructions for corner to sections 29, 30 31 and 32.

Township 23 N Range 7 E. Sixth Principal Meridian

Land Rolling Prairie good soil 2nd rate clay loam

East on a random line between sections 29 and 32

Variation 13° East

40 00 set a post for temporary quarter section corner

80 22 Intersected N and S line at post corner to sections 28, 29, 32 and 33 from which corner Scan West on a true line between sections 29 and 32

Variation 13° 00' East

40.11 Drove a charred stake, and set a post in Mound with trench and pits as per instructions for quarter section corner

80 22 The corner to sections 29, 30, 31 and 32 Land rolling Prairie good 2nd rate soil clay loam

---

West on a random line between sections 30 and 31

Variation 12° 30' East

40.00 set a post for temporary quarter section corner

Township 23 N Range 7 E 6th Principal Meridian

79 50 Intersected the West boundary of Township 30 links South of the corner to Sections 30 and 31 from which corner Scan East on a true line between Sections 30 and 31

Variation 12° 17' East

39 50 Drove a charred stake and set a post in Mound with trench and pits as per instructions for quarter section corner

79 50 The corner to Sections 29, 30, 31 and 32 Rolling Prairie Sandy soil 2nd rate

---

Track between sections 29 and 30

Variation 13° 30' East

40 00 Drove a charred stake and set a post in Mound with trench and pits as per instructions for quarter section corner

80 00 Drove a charred stake and set a post in Mound with trench and pits as per instructions for corner to Sections 19, 20, 29 and 30 Rolling Prairie Sandy soil 2nd rate

---

East on a random line between Sections 20 and 29

Variation 13° East

Township 23 N Range 7 E 6th Principal Meridian

4000 set a post for temporary quarter Section corner

7980 Intersected the N and S line 18 links South of corner to Sections 20, 21, 28 and 29, from which corner I run West on a true line between Sections 20 and 29

Variation 13°08 East

3990 Drove a chained stake and set a post in Mound with trench and pits as per instructions for quarter Section corner

7980 The corner to Sections 19, 20, 29, and 30

Rolling Prairie Sandy soil 2nd rate

West on a random line between Sections 19 and 30

Variation 12°00' East

4000 set a post for temporary quarter Section corner

7998 Intersected the West boundary of Township 46 links South of corner to Sections 19 and 30 from which corner I run East on a random line between Sections 19 and 30

Variation 11°40' East

3998 Drove a chained stake and set a post in a Mound with trench and pits as per instructions for quarter Section corner

Township 23 N Range 7 E 6th Principal Meridian

7998 The corner to Sections 19, 20, 29 and 30

Rolling Prairie Sandy Soil 2nd rate

North between Sections 19 and 20

Variation 13°30' East

4000 Drove a chained stake and set a post in a Mound with trench and pits as per instructions for quarter Section corner

8000 Drove a chained stake and set a post in Mound with trench and pits as per instructions for corner to Sections 17, 18, 19 and 20

Rolling Prairie Sandy Soil 2nd rate

East on a random line between Sections 17 and 20

Variation 13°00' East

4000 set a post for temporary quarter Section corner

8004 Intersected the N and S line at corner to Sections 16, 17, 20 and 21 from which corner I run West on a true line between Sections 17 and 20

Variation 13°00' East

4002 Drove a chained stake and set a post in Mound with trench and pits as per instructions for quarter Section corner

8004 Drove chained stake and set a post in Mound as per

Township 23 N Range 7 E 6th Principal Meridian

8004 The corner to sections 17, 18, 19 and 20
Rolling Prairie Sandy Soil 2nd rate

West on a random line between Sections 18 and 19
Variation 12° 00' East

4000 set a post for temporary quarter Section corner

7952 Intersected the west boundary of Township 10 links South of the corner to Sections 18 and 19, from which corner I run East on a true line between Sections 18 and 19

Variation 11° 56' East
with trench and pits

3952 Drove a chained stake and set a post in a mound as per instructions for quarter Section corner

7952 The corner to sections 17, 18, 19 and 20
Rolling Prairie Sandy soil 2nd rate

North between sections 17 and 18
Variation 13° 30' East
with trench and pits

4000 Drove a chained stake and set a post in a mound as per instructions for quarter Section corner

with trench and pits

8000 Drove a chained stake and set a post in mound as per

Township 23 N Range 7 E 6th Principal Meridian

instructions for corner to sections 7, 8, 17 and 18
Rolling Prairie Sandy soil 2nd rate

East on a random line between sections 8 and 17
Variation 13° 00' East

4000 set a post for temporary quarter Section corner

8040 Intersected the N and S line 14 links north of the corner to Sections 8, 9, 16 and 17 from which corner I run West on a true line between sections 8 and 17

Variation 12° 54' East
with trench and pits

4020 Drove a chained stake and set a post in a mound as per instructions for quarter Section corner

8040 The corner to Sections 7, 8, 17 and 18
Rolling Prairie Sandy soil 2nd rate

West on a random line between sections 7 and 18
Variation 12° 05' East

4000 set a post for temporary quarter Section corner

7918 Intersected the west boundary of Township at the corner to Sections 7 and 18, from which corner I run East on a true line between Sections 7 and 18

Township 23 N Range 7 E 6th Principal Meridian

Variation 12° 00' East

3918 Done a chained stake and set a post in a Mound with trench and pits as per instructions for quarter section corner

7918 The corner to sections 7, 8, 17 and 18

Rolling Prairie Sandy Soil 2nd rate

North between Sections 7 and 8

Variation 13° 00' East

4000 Done a chained stake and set a post in Mound with trench and pits as per instructions for quarter section corner

8000 Done a chained stake and set a post in Mound with trench and pits as per instructions for corner to sections 5, 6, 7 and 8

Rolling Prairie Sandy Soil 2nd rate

East on a random line between Sections 5 and 8

Variation 13° 00' East

4000 set a post for temporary quarter section corner

5600 stream 3 links wide course S. E.

8090 Intersected the 4 and 5 line 42 links North of corner to sections 4, 5, 8 and 9 from which corner I run West on a true line between Sections

Township 23 N Range 7 E 6th Principal Meridian

5 and 8

Variation 12° 42' East

4045 Done a chained stake and set a post in a Mound with trench and pits as per instructions for quarter section corner

8090 The corner to sections 5, 6, 7 and 8

Rolling Prairie Sandy Soil 2nd rate

West on a random line between Sections 6 and 7

Variation 12° 00' East

4000 set a post for temporary quarter section corner

7860 Intersected the West boundary of Township 6 links South of the corner to Sections 6 and 7 from which corner I run East on a true line between Sections 6 and 7

Variation 11° 57' East

3860 Done a chained stake and set a post in a Mound with trench and pits as per instructions for quarter section corner

7860 The corner to Sections 5, 6, 7 and 8

Rolling Prairie Sandy Soil 2nd rate

Township 23 N Range 7 E 6th Principal Meridian

North on a random line between Sections 5 and 6
Variation 12° 30' East

1500 stream 3 links wide course S.E.

4000 set a post for temporary quarter Section corner

7976 Intersected the North boundary of Township 60 links West of the corner to Sections 5 and 6 from which corner I run South on a true line between Sections 5 and 6
Variation 12° 04' East

3976 Drove a chained stake and set a post in a Mound with trench and pits as per instructions for quarter Section corner

7976 The corner to sections 5, 6, 7 and 8
Rolling Prairie Sandy Soil 2nd rate
August 24th 1857

Township 23 N Range 7 E 6th Principal Meridian

General Description
The land in this Township is generally of an inferior quality. being Rolling Prairie of a Sandy character. it is well watered by the head branches of Cunning Creek but has no timber
No Settlements in this Township

A list of the names of the individuals employed to assist in running measuring and marking the lines and corners described in the foregoing Field Notes of Township number Twenty Three North of the Base line of Range number Seven East of the Sixth Principal Meridian

Showing the respective capacities in which they acted

Christian C Stutzman	Chainman
William A Cox	Chainman
Eri Van Arnum	Chainman
William S McCrea	Chainman
Gustavus A Hefs	Axeman
Wilson W Thompson	Axeman
Charles M Cockin	Axeman
Wallace Wolcott	Axeman
Warren G Simpson	Flagman
Norman B Holbrook	Flagman
John G Clopper	Compassman

38
~~135~~

4

136

Under Special Instructions of June 5th 1858

Field Notes of the Subdivision lines of Fractional Township Twenty four North of Range Seven East of the 6th Principal Meridian in Nebraska Territory, by John Y Clopper, Deputy Surveyor, under Special instructions dated the 5th day of June A D 1858.

Commenced July 25th 1858.
Completed July 25th 1858.

Compd by Crowe & Sorry
Sept 2 1st

Names and duties of Assistants

Merritt, M. Curran, Chainman
Levi Van Arnum, Chainman
Christian B. Stutzman Axeman
James W. Scott Axeman
George W. Jenkins Flagman
Bernard, D. Holbrook Compassman

Township 24 N. R. 7 E.

6	5	4	3	2	1
7	8	9	10	11	12
18	17	16	15	14	13
19	20	21	22	23	24
30	29	28	27	26	25
31 4	32 3	33 2	34 1	35 1	36

To determine the proper adjustment of my compass for subdividing this Township I commence at the corner to Townships 23 and 24 North Ranges 7 and 8 East of the 6th Principal Meridian and run North on a blank line along the east boundary of Section 36

Variation 11° 30' East

40.08 to a point 8 links West of the quarter Section Corner

72.20 to a point 12 links West of the corner to Sections 31 and 36

To retrace this line or run parallel thereto my compass must be adjusted to a variation 11° 25' East

Subdivision commenced July 25th AD 1838

North between Sections 35 and 36

Variation 11° 25' East

40.00 Drove a chamfered stake and set a post in mound with pit and bench

~~and pits~~ as per instructions
for quarter section Corner
72.40 Intersected the South boundary
of the Omaha reserve
Drove a charred stake set
a post in mound with bench
and pits as per instructions
for corner to fractional Secs 35 & 36
Surface rolling Soil 2nd rate

East between Omaha reserve
and Section 36
Variation 11° 00' East
26.10 a corner on South line of
the Omaha reserve
Surface rolling soil 2nd rate

North between Sections 34 and 35
Variation 11° 20' East
40.00 Drove a charred stake and set a
post in mound with bench and pits
as per instructions for quarter section corner

72.80 Intersected South boundary of the
Omaha reserve, Drove a charred
stake and set a post in mound
with bench and pits as per in
structions for corner to fraction
al sections 34 and 35
Surface rolling soil 2nd rate

East between Omaha Reserve and
Section 35.
Variation 11° 20' East
19.20 To a corner on the line of Omaha Reserve
Surface rolling soil 2nd rate

North between Sections 33 and 34
Variation 11° 20' East
40.00 Drove a charred stake and set
a post in mound with bench and pits as
per instructions for quarter section corner
73.00 Intersected South boundary of Omaha reserve
Drove a charred stake and set a post in
mound with pits and bench as per

~~To determine the proper adjust~~
instructions for corner to fractional
Sections 33 and 34.
Surface hilly soil 3rd rate

East between Omaha Reserve and Section
34
Variation 11° 23' East
22.16 To meander corner on reserve line
Surface rolling soil 2nd rate

North between Sections 32 and 33
Variation 11° 20' East
40.00 Drove a charred stake and set
a post in mound with bench and pits as per
instructions for quarter section corner
73.25 Intersected South boundary of
the Omaha Reserve. Drove a
charred stake and set a post
in mound with pits and bench
as per instructions for corner to
fractional

Sections 32 and 33
Surface rolling soil 2nd rate

West between Section 32 and
line of Omaha Reserve
Variation 11° 20' East
16.32 To a corner on line of Omaha Reserve
Surface rolling soil 2nd rate

North between Sections 31 and 32
Variation 11° 20' East
40.00 Drove a charred stake and set a post in mound
with bench and pits as per instructions for quarter
section corner
73.30 Intersected South line of Omaha Reserve
Drove a charred stake and set a post in mound
with bench and pits as per instructions for
corner to fractional sections 31 and 32
Surface hilly soil 2nd rate

East between Omaha Reserve and Section 32
Variation
23.50 To a corner on the Omaha Reserve line

T 24 N R 7 E 6th Principal Meridian

Variation 11° 30' East

23,50 To a corner on the Reserve line
Surface rolling soil 2nd sort

General Description

The soil of this Township is rather below the common average
No timber or water was noticed within its limits There are no settlements

Field notes of the subdivision lines of Fractional Township
Twenty Four
north of Range number
Seven
East of the 6th Principal Meridian
in Nebraska Territory
by John Klopper Deputy Surveyor under Special instructions dated the
day of A.D. 1838

Commenced July 25th 1838
Completed July 25th 1838

(Over)

5/145 5 2 7/149

23,5

A list of the names of the individuals employed to assist in running measuring or marking the subdivision lines in fractional township twenty four North of range number seven East of the 6th principal meridian showing the respective capacities in which they acted

Sterritt McCarran Chainman
Levi Van Amum Chainman
Christian G Stutzman Axeman
James W Scott Axeman
George W Jenkins Flagman
Bernard D Holbrook Compassman

General Land Office • Original Field Notes

Book Number

82

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.