General Land Office • Original Field Notes

Book Number

134

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

T. P.

Exp. S.

2 N.

T.1-2 N.
R. 6 E.
Otoe & Mo.
Ind.Res.
22-134

134

Field Notes
of the
Survey and Subdivision
into
40 Acre tracts
of
Township No 1 North of the Base line
of
Range No 6. East of the 6th Principal Meridian
in the
Otoe and Missouria Indian Reservation
in the
State of Nebraska

Executed by
William Maxwell
Deputy Surveyor under Contract
No 98
dated July 24th 1875

Survey
Commenced August 13th 1875
Completed August 27th 1875

65

A
List of Names
AND
Duties of Assistants

Harry Court	Compassman
Chas E. Higgins	Flagman
Sidney S Dennison	Chainmen
Thomas N Sibbetts	Chainmen
James E Brewer	Rodmen
Chas H Brown	Rodmen

d

e

Index Diagram

Referring the lines to the pages of the field notes.

233		232		157		116		77		38	
231	225	229	133	155	111	114	73	75	34½	36	
228		227		154		112		74		35	
218		212		116		106		67		29	
222		221		131		110		71		33	
220	211	218	145	149	135	109	66	70	29½	31	
217		215		147		107		69		30	
200		199		139		99		61		23	
210		208		143		103		65		27	
208	197	205	138	142	98	105	59	68	23	26	
203		201		141		101		62		25	
180		184		132		93		53		18½	
190		190		136		97		57		22	
191	183	190	131	135	92	95	52	56	18	20	
189		187		133		94		54		19	
173		172		126		86		47		12½	
182		181		130		90		51		16	
179	171	178	125	128	85	89	46	50	12½	15	
177		175		127		87		48		13	
161		160		119		80		41		2	
169		168		123		84		45		11	
167	159	165	118	123	79	82	40	45	1	10	
164		162		121		81		42		8	

To determine the proper adjustment of my compass for the Subdividing of this Township I commence at the cor to Secs 31 + 36, on the Base line, in Township No 1 N. R. No 6 & 7 E of the 6th P.M. + run North on a ft and line between Secs 31 + 36

Va 10° 50' E

20	00	To a point 5¾ lks East of the ¼ Sec Cor.
40	00	To a point 11½ lks East of the ¼ Sec cor
60	00	To a point 17¼ lks East of the ¼ Sec Cor
80	00	To a point 23 lks East of the cor to Secs 25, 30, 31 + 36.

To retrace this line or run parallel thereto my compass must be adjusted to a

Va 11° E.

h

Township No 1 N. R. No 6 E of the 6th P.M.

From the cor to Secs 35 & 36 on the South boundary of the Township Iron North on a true line between Secs 35 & 36

Va 11° E

20 00 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

40 00 Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor

46 00 Drain S. E.

60 00 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised Mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

80 00 Set post 4 x 4 in x 4 1/2 ft 1 ft deep Raised mound of earth 2 1/2 ft high from 4 pits 12 x 24 x 12 in for Cor to Secs 25, 26, 35 & 36

Sand gently rolling Soil 2" rate

Township No 1 N.R. No 6 E of the 6th P.M.

		From the Cor to Secs. 25.26.35 and 36	10
		Run East on Random line between	7
		Secs. 25 and 36.	4
		Va 11°00' E	4
20	00	Set temporary 1/16 Sec. Cor.	7
24	10	Drain Cross S.W. Water in Pools.	8
40	00	Set temporary 1/4 Sec. Cor.	7
41	40	Drain Crossed S.E. Water in Pools.	9
60	00	Set temporary 1/16 Sec. Cor.	7
80	12	Intersect East boundary of Township	7
		at Cor to Secs. 25+36, from which Cor. from	12
		West on a true line between Secs 25+36	10
		Va 11°00' E	7
20	03	Set post 3+3 in + 4 ft. 1 ft deep	12
		Marked 1/16. raised Mound of Earth 2 ft high	8
		from 4 pits 12+24+12 in deep for 1/16	12
		Sec. Cor.	2
40	06	Set post 3+3 in + 4 ft. 1 ft deep	14
		Marked 1/4. raised Mound of Earth 2 ft	8
		high from 4 pits 12+24+12 in deep. for	12
		1/4 Sec. Cor.	3
60	09	Set post 3+3 in + 4 ft. 1 ft deep	13
		Marked 1/16. raised Mound of Earth 2 ft	8
			210

Township No 1 N R No 6 E of the 6th P M

			high from 4 pits 12+24+12 in. deep for 1/16. Sec. Cor.
80	12		To Cor to Secs. 25, 26, 35 and 36, Land Rolling. Soil 2nd Rate
			From the 1/16 Sec Cor. on West boundary SW¼ Sec 36. 9 mm East on Random line through Section 36. Va 11° 00'
20	00		Set temporary 1/16 Sec Cor
24	00		Creek 20 lks Wide. Course S.W. Scattering timber on margin
40	00		Set temporary 1/16 Sec Cor
60	00		Set temporary 1/16 Sec Cor
80	00		Intersect East boundary of SE¼ Sec 36 7 lks North of 1/16 Sec Cor. From which Cor. Some N 89° 57' W on a true line through Section 36 Va 11° E
20	00		Set post 3+3 in+4 ft. 1 ft deep. Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec Cor

Township No 1 N R No 6 E of the 6th P M

40	00		Set post 3+3 in+4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16. Sec. Cor.
60	03		Set post 3+3 in+4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor
80	04		To 1/16 Sec. Cor on West boundary of SW¼ Sec 36. Land Rolling. Soil 2nd Rate.
			From the 1/4 Sec. Cor. on West boundary of Section 36. 9 mm East on Random line through Section 36. Va 11° 00' E
20	00		Set temporary 1/16 Sec. Cor
28	50		Creek 10 lks Wide. Course S. Scattering timber on margin
40	00		Set temporary Center 1/4 Sec Cor
60	00		Set temporary 1/16 Sec Cor
80	04		Intersect East boundary of Sec 36 =

Township No 1 N. R. No 6 E of the C. P. M.

= 3 lks North of 1/4 Sec Cor. from which Cor I run
N. 89°59' West on a true line through Sec 36.
Va 11°00' E

20 11 Set post 3+3 in +4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12+24+12 in deep
for 1/16 Sec Cor.

40 02 Set post 3+3 in +4 ft. 1 ft deep
Marked 6 1/4 (raised Mound of Earth 2 ft
high from 4 pits 12+24+12 in deep for
Center 1/4 Sec. Cor.)

60 03 Set post 3+3 in +4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12+24+12 in deep
for 1/16 Sec. Cor.

80 04 To 1/4 Section corner on West
Boundary of Sec. 36.
Land Rolling.
Soil 2nd Rate

Township No 1 N. R. No 6 E of the C. P. M.

From the 1/16 Sec Cor. on West Boundary
of NW¼ Sec 36. I run East on Random
line through Section 36.
Va 11°00' E.

20 00 Set temporary 1/16 Sec Cor.
25 50 Creek. 15 lks Wide. Course South
Scattering timber on margin
40 00 Set temporary 1/16. Sec Cor
60 00 Set temporary 1/16 Sec Cor
80 08 Intersect East Boundary of NE¼ Sec 36
at 1/16 Sec. Cor. from which Cor I run
West on a true line through Sec 36
Va ~~11°00'~~ 11°00' E

20 02 Set post 3+3 in +4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12+24+12 in deep for
1/16 Sec Cor.

40 04 Set post 3+3 in +4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12+24+12 in deep. for 1/16
Sec. Cor.

60 06 Set post 3+3 in +4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft =

Township No 1 N. R. No 6 E of the 6th P.M.

		high from 4 pits 12 x 24 x 12 in deep of 1/16. Sec. Cor
80	08	To 1/16 Sec. Cor on West Boundary of Township Section 36.
		Land Rolling. Soil 2nd Rate

~~From the Cor to Secs. 23. 24. 25 and 26 Run East on Random line between Secs. 23 and 25~~

~~Va. 11° 00'~~

~~20~~	~~00~~	~~Set temporary 1/16 Sec. Cor.~~
~~40~~	~~00~~	~~Set temporary 1/4 Sec. Cor.~~
~~60~~	~~00~~	~~Set temporary 1/16 Sec. Cor.~~
~~73~~	~~20~~	~~Drain Course S.W.~~
~~80~~	~~16~~	~~Intersect East boundary of Township at Cor to Secs. 24 and 25 From which Cor is~~

~~West on a true line between Secs 24 & 25~~

~~Va 11° 00' E~~

~~20~~	~~00~~	~~Set post 3 x 3 in x 4 ft - 1 ft. deep. Marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12 x 24 x 12 in deep. for 1/16 Sec Cor.~~

2

Township No 1 N. R. No 6 E of the 6th P.M.

North on a true line between Secs 25 & 26

Va 11° E

20	00	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
25	00	Drain S.E.
40	00	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor
60	00	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80	00	Set post 4 x 4 in x 4½ ft 1 ft deep Raised mound of earth 2½ ft high from 4 pits 12 x 24 x 12 in for Cor to Secs 23, 24, 25 & 26

Land gently rolling Soil 2nd rate

Township No 1 N.R. No 6 E of the 6th P M

		East on a Random line between Secs 24 + 25
		Va 11° E
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/4 Sec cor
60	00	Set temporary 1/16 Sec cor
73	25	Drain S W
80	16	Intersect East boundary of township a cor to Secs 24 + 25
		From which cor I run West on a true line between Secs 24 + 25
		Va 11° E
20	04	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

Township No 1 N.R. No 6 E of the 6th P M

40	08	Set post 3 + 3 in + 4 ft. 1 ft deep marked 1/4. raised mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in deep for 1/4 Sec Cor
60	12	Set post 3 + 3 in + 4 ft. 1 ft deep marked 1/16. raised mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in deep for 1/16 Sec Cor.
80	16	In cor to Secs. 23. 24. 25 and 26.
		Land Rolling.
		Soil 2nd Rate.

		From the 1/16 Sec Cor on West Boundary of SW¼ Sec 25. I run East on Random line through Sec 25.
		Va. 11° 00' E
10	00	Drain Owen S.E. Water in Pools
18	50	Drain Owen S.W. " " "
20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor
48	50	Drain Owen S.W. Water in Pools.

Township No 1 N. R. No 6 E of the 6th P.M.

60	00	Set temporary 1/16 Sec. Cor.
71	00	Drain Course N.W. Water in Pools
80	20	Intersect East Boundary of S.E. 4 Sec 25 7 lks. North of 1/16 Sec. Cor. from which Cor. from N. 89°57' W. on a true line through Sec 25 Va 11°00' E
20	05	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec Cor.
40	10	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.
60	15	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec Cor
80	20	To 1/16 Sec Cor. on West boundary of S.W. 4 Section 25. Land Rolling. Soil 2nd Rate

Township No 1 N. R. No 6 E of the 6th P.M.

		From the 1/4 Sec. Cor. on West Boundary of Section 25. from East on Random line through Sec 25. Va 11°00' E.
13	25	Drain Course S.E.
20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary Center 1/4 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
61	75	Drain Course South. Water in Pools
67	80	Drain Course " Water in Pools
80	24	Intersect East boundary of Sec 25. 7 lks North of 1/4 Sec. Cor. from which Cor. from N. 89°57' W. on a true line through Sec 25 Va 11°00' E
20	06	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits. 12+24+12 in deep. for 1/16 Sec. Cor.
40	12	Set post 3+3 in + 4 ft. 1 ft deep Marked 6 1/4 raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for Center 1/4 Sec. Cor.

Township No 1 N.R. No 6 E of the 6th P.M.

60	18	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.
80	24	To 1/4 Sec Cor. on West Boundary of Section 25. Land Rolling. Soil 2nd Rate

From the 1/16 Sec. Cor. on West Boundary of NW¼ Sec. 25. I run East on Random line through Section 25.

Va 11° 00' E

6	00	Drain Course S.E.
20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
65	00	Drain Course S.W. Water in Pools
80	20	Intersect East Boundary of NE 1/4 Sec. 25, 14 lks South of 1/16. Sec. Cor. From which Cor I run S. 89° 54' W. on a true line through Sec 25 Va 11° 00' E

Township No 1 N.R. No 6 E of the 6th P.M.

20	05	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.
40	10	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.
60	15	Set post 3+3 in + 4 ft. 1 ft deep. Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec Cor.
80	20	To 1/16. Sec. Cor. on West Boundary of NW¼ Section. 25. Land Rolling. Soil 2nd Rate.

From the Cor to Secs. 13. 14. 23 and 24
Drain East on Random line between
Secs. 13 and 24.

Va 11° 00' E.

20 00 Set temporary 1/16 Sec Cor
29 50 Drain Course S.E. water in Pools
40 00 Set temporary 1/4 Sec Cor.
60 00 Set temporary 1/16 Sec Cor
80 24 Intersect East boundary of Township
10 lks North of Cor to Secs. 13 and 24
From Which Cor. Drain
N. 89° 56' W on a true line between Secs. 13 & 24
Va 11° 00' E
20 06 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/4. raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in deep for
1/16 Sec Cor
40 12 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/4. raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in deep
for 1/4 Sec Cor
60 18 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft high
from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor

North on a true line between
Secs 23 x 24

Va 11° E

20 00 Set post 3 x 3 in x 4 ft 1 ft deep marked
1/16 Raised mound of earth 2 ft high
from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40 00 Set post 3 x 3 in x 4 ft 1 ft deep marked
1/4 Raised mound of earth 2 ft high
from 4 pits 12 x 24 x 12 in for 1/4 Sec cor
60 00 Set post 3 x 3 in x 4 ft 1 ft deep
marked 1/16 Raised mound of earth
2 ft high from 4 pits 12 x 24 x 12 in
for 1/16 Sec cor
61 00 Drain S.E. water in pools
80 00 Set post 4 x 4 in x 4½ ft 1 ft deep.
Raised mound of earth 2½ ft high
from 4 pits 12 x 24 x 12 in for Cor
to Secs 13, 14, 23, & 24
Land rolling Soil 2nd rate

Township No 1 N.R. No 6 E of the 6th P.M.

East on a Random line between Secs 13 & 24

Va 11° E

20 00 Set temporary 1/16 Sec cor

29 50 Drain S. E. Water in pools

40 00 Set temporary 1/4 Sec cor

60 00 Set temporary 1/16 Sec cor

80 24 Intersect East boundary of Township 106 links North of Cor to Secs 13 & 24, from which cor bears N 89° 56' W on a true line between Secs 13 & 24

Va 11° E

20 06 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

40 12 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor

60 18 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

Township No 1 N.R. No 6 E of the 6th P.M.

80 24 To Cor to Secs. 13, 14, 23 & 24

Land Rolling.

Soil 2nd Rate.

From the 1/16 Sec Cor. on West Boundary of SW¼ Sec. 24, Run East on Random line through Section 24.

Va 11° 00' E.

20 00 Set temporary 1/16 Sec Cor

40 00 Set temporary 1/16 Sec Cor

60 00 Set temporary 1/16 Sec Cor

71 00 Drain across S.E.

80 12 Intersect East boundary of SE¼ Sec 24 7 links North of 1/16 Sec Cor.

From which Cor, Run N 89° 57' W on a true line through Sec 24.

Va 11° 00' E

20 03 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. raised mound of Earth 2 ft high from 4 pits 12 x 24 + 12 in deep. for 1/16 Sec Cor

40 06 Set post 3 + 3 in + 4 ft. 1 ft deep =

Township No 1 N. R. No 6 E of the 6th P M

		Marked 1/16. raised Mound of Earth 2ft high from 4 pits 12+24+12 in deep for 1/16 Sec Cor.
60	09	Set post 3+3 in +4 ft. 18 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec Cor.
80	12	To 1/16 Sec. Cor. on West boundary of SW 1/4 Section 24. Land Rolling. Soil 2nd Rate. Aug. 13th 1875

From the 1/4 Sec Cor. on West Boundary of Section 24, Down East on Random line through Sec 24.

Va. 11°00' E.

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary Center 1/4 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
80	16	Intersect East Boundary of Section 24 5 chs South of the 1/4 Section Corner. From which Cor. run

Township No 1 N. R. No 6 E of the 6th P M

S 89° 58' W. on a true line through Sec 24

Va 11°00' E

20	04	Set post 3+3 in +4 ft. 18 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.
40	08	Set post 3+3 in +4 ft. 18 ft deep Marked 1/4. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for Center 1/4 Sec. Cor.
60	12	Set post 3+3 in +4 ft. 18 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.
80	16	To 1/4 Sec corner on the West Boundary of Section 24. Land Rolling. Soil 2nd Rate.

Township No 1 N. R. No 6 E of the 6th P.M.

From the 1/16 Sec Cor on West boundary of NW¼ Sec 24, Drain East on Random line through Sec 24.

Va. 11° 00' E

	50	Drain Course S.E. Water in Pools.
15	00	Drain Course N.E. " " "
20	00	Set temporary 1/16 Sec, Cor.
40	00	Set temporary 1/16 Sec, Cor.
60	00	Set temporary 1/16 Sec, Cor.
80	20	Intersect East boundary of NE¼ Sec 24 7 lks South of 1/16 Sec Cor from which Cor I run S 89° 57' W on a true line through Sec 24

Va 11° 00' E

20	05	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec, Cor.
40	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec, Cor.
60	15	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for

Township No 1 N. R. No 6 E of the 6th P.M.

North on a true line between Secs 13+14

Va 11° E

20	00	Set post 3+3 in + 4 ft 1 ft deep marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec Cor
40	00	Set post 3+3 in + 4 ft 1 ft deep marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec cor
60	00	Set post 3+3+4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec cor
80	00	Set post 4+4½ ft 1 ft deep Raised mound of earth 2½ ft high from 4 pits 12+24+12 in for Cor to Secs 11, 12 13 + 14

Land gently rolling Soil 2nd rate

East on a Random line between Secs 12+13

Va 11° E

20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/4 Sec cor
53	00	Drain N W scattering timber on margin
60	00	Set temporary 1/16 Sec Cor

Township No 1 N. R. No 6 E of the 6th P.M.

72	00	Drain N. W.
80	20	Intersect East boundary of Township 4 lks North of Cor to Secs 12 & 13
		From which Cor Iron
		N. 89°58' W on a true line between Secs 12 & 13
		Va 11° E
20	05	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40	10	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor
60	15	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80	20	To the cor to Secs 11, 12, 13 & 14
		Land Gently rolling
		Soil 2nd rate

Township No 1 N. R. No 6 E of the 6th P.M.

		From the 1/16 Sec Cor on West boundary of SW Sec 13. Iron East on Random line through Section 13.
		Va 11° 00' E
20	00	Set temporary 1/16 Sec Cor
30	80	Dry Creek, N.W. Timber on margin
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
80	40	Intersect East boundary of SE Sec 13. 4 lks North of 1/16 Sec. Cor.
		From Which Cor. Iron
		N. 89°58' W. on a true line through Section 13.
		Va 11° 00' E
20	10	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.
40	20	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.
60	30	Set post 3 x 3 in. x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec Cor

Township No 1 N. R. No 6 E of the 6th Pm

80	40	To 1/16 Sec. Cor. on West boundary of NW ¼ Section 13. Land Rolling. Soil 2nd Rate.

From the ¼ Sec. Cor. on West Boundary of Section 13. Run East on Random line through Sec 13.

Va 11° 00' E

20	00	Set temporary 1/16 Sec. Cor.
23	00	Dry Creek Course N.W. Scattering timber
40	00	Set temporary Center ¼ Sec Cor
60	00	Set temporary 1/16 Sec Cor
80	32	Intersect East boundary of Sec 13. 7 links North of ¼ Sec Cor. From which Cor I run N. 89° 57' W on a true line through Sec 13

Va 11° 00' E

20	18	Set post 3+3 in + 4 ft. 18 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24 X 12 in deep for 1/16 Sec Corner.
40	16	Set post 3+3 in + 4 ft. 18 ft deep

Township No 1 N. R. No 6 E of the 6th Pm

		Marked ¼. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for Center ¼ Sec. Cor.
60	24	Set post 3+3 in + 4 ft. 18 ft. deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec Cor.
80	32	To ¼ Sec. Cor. on West boundary of Section 13. Land Rolling. Soil 2nd Rate.

From the 1/16 Sec. Cor. on West Boundary of NW ¼ Sec 13. Run East on Random line through Section 13.

Va. 11° 00' E.

20	00	Set temporary 1/16 Sec. Cor.
21	00	Dry Creek Course N.E. Scattering timber on margin
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
78	00	Dry Creek Course NW. Scattering timber.

Township No 1 N. R. No 6 E of the 6th P.M.

80	28	Intersect East boundary of N½ Sec 13. 6 chs North of 1/16 Sec. Cor. From which Cor. Pine N. 89°57' W. on a true line through Sec 13 Var 10° E
20	07	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec Cor.
40	14	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec Cor.
60	21	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec Cor.
80	28	To 1/16. Sec Cor. on West Boundary of N½ Section 13. Land Rolling. Soil 2nd Rate

Township No 1 N. R. No 6 E of the 6th P.M.

North on a true line between Secs 11 & 12 Var 11° E

20	00	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
40	00	Drainy N.E. Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mounds of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor
60	00	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
80	00	Set post 4 x 4 in x 4½ ft 1 ft deep Raised mounds of earth 2½ ft high from 4 pits 12 x 24 x 12 in for Cor to Secs 1, 11 & 12 Land gently rolling Soil 2nd rate

Township No 1 N.R. No 6 E of the 6th P.M.

		From the Cor to Secs. 1, 2, 11 and 12. I run East on Random line between Secs. 1 and 12 Va. 11° 00' E
20	00	Set temporary 1/16 Sec. Cor.
37	00	Creek 8 lks Wide Course North. Scattering timber on margin
40	00	Set temporary 1/4 Sec Cor
60	00	Set temporary 1/16 Sec. Cor.
80	12	Intersect East Boundary of Township at Cor to Secs. 1 and 12 from which Cor. from West on a true line between Secs 1 & 12 Va 11° 00' E
20	113	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec Cor.
40	116	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/4 Sec. Cor.
60	09	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep. for 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P.M.

80	12	To Cor to Secs. 1. 2. 11 and 12. Land Rolling. Soil 2nd Rate.
		From the 1/16 Sec. Cor. on West boundary of SW¼ Sec 12, I run East on Random line through Section 12. Va 11°00' E
20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
55	00	Creek. 15 lks Wide Course North Scattering timber on margin
60	00	Set temporary 1/16 Sec. Cor.
80	28	Intersect East boundary of SE¼ Sec. 12. at the 1/16 Sec. Cor. from which Cor I run West on a true line through Sec 12 Va 11°00' E
20	07	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P.M.

40	14	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.
60	21	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep. for 1/16. Sec. Cor.
80	28	To 1/16 Sec. Cor. on West Boundary of SW¼ Section 12. Land Rolling. Soil 2nd Rate.
		From the 1/4 Sec. Cor. on West Boundary of Section 12. I run East on Random line through Sec 12. Va 11°00' E
20	00	Set temporary 1/16 Sec. Cor
30	20	Drain Course N.E.
37	80	Creek. 8 lks Wide. Course N.W. Scattering timber on margin
40	00	Set temporary 6 1/4 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P. M.

60	00	Set temporary 1/16 Sec. Cor.
80	12	Intersect East Boundary of Sec 12. 14 lks North of 1/4 Sec Cor. Cor. I run from which N. 89°54' W on a true line through Sec 12
		Va 11°00' E
20	03	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec Cor.
40	06	Set post 3+3 in +4 ft. 1 ft deep Marked C 1/4. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for Center 1/4 Sec. Cor.
		An Elm 16 in diam bears N 45 E. 100 lks. dist.
		Walnut 12 " " " N. 45 E 30 " "
60	09	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec Cor.
80	12	To 1/4 Sec Cor. on West Boundary of Section. 12.
		Land Rolling. Soil 2nd Rate.

Township No 1 N. R. No 6 E of the 6th P. M.

		From the 1/16. Sec Cor. on West Boundary of NW 4 Sec 12. I run East on Random line through Sec 12.
		Va. 11°00' E
11	00	Drain Course S.E.
20	00	Set temporary 1/16 Sec. Cor.
20	50	Drain Course N.E.
34	50	Creek, 8 lks Wide. Course N.W.
39	50	Creek, 6 " " " S.W.
		Scattering timber on margin.
40	00	Set temporary 1/16 Sec. Cor.
44	50	Creek, 6 lks Wide Course N.E. Scattering timber on margin
60	00	Set temporary 1/16 Sec Cor
80	16	Intersect East boundary of NE 4 Sec 12. 21 lks North of 1/16 Sec Cor. Cor I run from which N. 89°51' W. on a true line through Sec 12
		Va 11°00' E
20	04	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits. 12+24+12 in deep. for 1/16 Sec. Cor.
40	08	Set post 3+3 in +4 ft. 1 ft deep =

Township No 1 N. R. No 6 E of the 6th P.M.

		Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor
		From which an .....
		Oak 20 in diam bears S 65 W. 60 lks dist.
		Oak 24 " " " N 60 W. 75 " "
60	17	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor
80	16	To 1/16 Section Corner on West Boundary of N W 1/4 Section, 12.
		Land Rolling.
		Soil 2nd Rate.
		Aug. 14th 1875

Township No 1 N. R. No 6 E of the 6th P.M.

		North on a Random line between Secs 1+2
		Va 11° E.
20	00	Set temporary 1/16 Sec Cor
31	00	Enter Bottom S.E. + N W
40	00	Set temporary 1/4 Sec Cor
60	00	Set temporary 1/16 Sec Cor
79	96	Intersect North boundary of the Township 10 lks west of Cor to Secs 1+2 from which Cor I run S. 11° W. on a true line between Sec 1+2
		Va 11° E
19	96	Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
39	96	Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor
59	96	Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised mound of earth

Township No 1 N. R. No 6 E of the 6th P M

2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

79 96 To the cor of Secs 1, 2, 11 & 12

Upland gently rolling

Soil 2d rate

Bottom level

Soil 1st rate

Township No 1 N. R. No 6 E of the 6th P M

From the 1/16 Sec. Cor. on West Boundary of SW¼ Sec 1. Run East on Random line through Sec 1.

Va 11° 00' E

20 00 Set temporary 1/16 Sec. Cor.

x1 27 28 20 11 Creek. 10 lks wide course N.E.

x1 27 20 Enter Bottom bearing NW and SE.

37 11 Leave " " SW and NE

40 00 Set temporary 1/16 Sec. Cor.

60 00 Set temporary 1/16 Sec. Cor.

80 04 Intersect East Boundary of SE¼ Sec 1. 7 lks North of 1/16 Sec. Cor. Cor drawn from which.

N. 89° 57' W on a true line through Sec 1

Va 11° 00' E

20 11 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.

40 02 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep. for 1/16 Section Corner.

Township No 1 N. Range No 6 E of the 6th Pm

60	03	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in deep. for 1/16 Sec Cor.
80	04	To 1/16 Section Corner on West Boundary of SW Sec 1. Land Rolling Soil 2nd Rate
		Township 1/4 Sec Cor. on West Boundary of Sec 1. 5 mn East on Random line through Section 1. Va 11° 00' E
20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary Center 1/4 Sec. Cor.
43	50	Creek, 10 lks Wide, Course NW.
45	80	Creek, 18 " " " SE
47	00	Creek, 8 " " " NW.
		Scattering timber on margin
57	00	Leave Bottom bearing N and S.
60	00	Set temporary 1/16 Sec. Cor

Township No 1 N. R. No 6 E of the 6th Pm

80	08	Intersect East boundary of Sec 1. 21 lks North of 1/4 Sec Cor. Cor d mn from which N. 89° 51' W. on a true line through Sec 1 Va 11° 00' E
20	00	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.
40	04	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/4. raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in - deep for Center 1/4 Sec. Cor.
60	06	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in deep. for 1/16 Sec. Cor.
80	08	To 1/4 Section Corner on West boundary of Section 1. Up Land Rolling. Soil 2nd Rate. Bottom Land " 1st "

Township No 1 N. R. No 6 E of the 6th P. M.

From the 1/16 Sec Cor on West Boundary of NW¼ Sec 1. Run East on Random line through Section 1.

Va N 00° E

2.11	00	Set temporary 1/16 Sec. Cor
28	50	Creek 10 lks Wide Course NW. Scattering timber on Margin
40	00	Set temporary 1/16 Sec Cor.
45	00	Leave Bottom Bearing SW and NE.
60	00	Set temporary 1/16 Sec Cor
80	08	Intersect East Boundary of NE¼ Sec 1. 28 lks North of 1/16 Sec Cor. Cor drawn from which N 89° 48' W on a true line through Sec 1.

Va N 00° E

20	02	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 + 2 ft + 12 in deep for 1/16 Sec Cor.
40	04	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 2 ft + 12 in deep for 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P. M.

60	06	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 + 2 ft + 12 in deep for 1/16 Section Corner.
80	08	In 1/16. Section Corner on West Boundary of NW¼ of Section No 1.

Upland Rolling Soil 2nd Rate
Bottom Land " 1st "

Township No 1 N Range No 6 E of the 6th P.M.

From the Cor to Secs 34 & 35
on the South boundary of Township. Inn North on a true line between Secs 34 & 35
Va. 11°00' E

20 00 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 in deep
for 1/16 Sec. Cor.

40 00 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/4. raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 in deep
for 1/4 Sec. Cor.

60 00 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 in deep.
for 1/16 Sec. Cor.

80 00 Set post 4 + 4 in + 4½ ft. 1 ft deep
~~Marked for Sec Cor.~~ raised Mound of
Earth 2½ ft high from 4 pits 12 + 24 +
12 in deep. for Corner to Sections
26. 27. 34 and 35
Land Rolling. Soil 2nd Rate.

Township No 1 N. R. No 6 E of the 6th P.M.

From the Cor to Secs. 26. 27. 34 and 35
Inn East on Random line between
Secs. 26 and 35
Va 11°00' E

3 50 Drain Course S.E.
20 00 Set temporary 1/16 Sec Cor.
38 60 Drain Course South. Water in Pools
40 00 Set temporary 1/4 Sec Cor.
60 00 Set temporary 1/16 Sec Cor.
79 84 Intersect N and S line 12 lks South of Cor.
to Secs. 25. 26. 35 and 36. From which Cor I run
S. 89°55' W on a true line between Secs 26 & 35
Va 11°00' E

19 96 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 in deep for
1/16. Sec. Cor.

39 92 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/4. raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 in deep for
1/4 Sec. Cor.

59 88 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft =

Township No 1 N.R. No 6 E of the 6th P.M.

		high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.
79	84	To Cor to Secs 26. 27. 34 & 35
		Land Rolling
		Soil 2nd Rate.

From the 1/16 Sec. Cor. on West boundary of SW¼ Sec 35. Run East on Random line through Section 35

Va 11°00' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
45	20	Drain Course South. Water in Pools
60	00	Set temporary 1/16 Sec. Cor
79	88	Intersect N. & S. line 6 Chs North of 1/16 Sec Cor on SE¼ Sec 35. From which Cor I run N. 89°57' W. on a true line through Sec 35

Va 11°00' E

19	97	Set post 3+3 in+4 ft-1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.

Township No 1 N.R. No 6 E of the 6th P.M.

39	94	Set post 3+3 in+4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec Cor.
59	91	Set post 3+3 in+4 ft-1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec Cor
79	88	To 1/16 Section Corner on West boundary of SW¼ Section 35.
		Land Rolling. Soil 2nd Rate.

From the 1/4 Sec. Cor. on West Boundary of Sec 35. Run East on Random line through Section 35.

Va 11°00' E

20	00	Set temporary 1/16 Sec. Cor.
35	20	Drain Course South.
40	00	Set temporary Center 1/4 Sec. Cor
60	00	Set temporary 1/16 Sec. Cor
79	92	Intersect East boundary of Sec 35. 4 Chs.

Township No 1 N. R. No 6 E of the 6th P.M.

South of 1/4 Sec. Cor. from which Cor. I run S 89° 58' W. on a true line through Sec 35

Va 11°00' E

19 98 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in deep for 1/16 Sec Cor

39 96 Set post 3 + 3 in + 4 ft. 1 ft deep Marked C 1/4. raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in deep for Center 1/4 Sec Cor

59 94 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in deep for 1/16 Sec Cor.

79 92 To 1/4 Section Corner on West boundary of Section 35.

Land Rolling

Soil 2nd Rate.

Township No 1 N. R. No 6 E of the 6th P.M.

From the 1/16 Sec. Cor. on West boundary of NW 1/4 Sec 35. I run East on a random line through Section 35

Va 11°00' E.

20 00 Set temporary 1/16 Sec. Cor.

40 00 Set temporary 1/16 Sec. Cor.

60 00 Set temporary 1/16 Sec. Cor.

65 40 Drain Owner S.E.

79 84 Intersect East boundary of NE 1/4 Sec 35 at 1/16. Sec. Cor. From which Cor. I run West on a true line through Sec 35

Va 11°00' E

19 96 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in deep for 1/16 Sec. Cor.

39 92 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in deep. for 1/16 Sec. Cor

59 88 Set post 3 + 3 in + 4 ft. 1 ft deep. Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in deep. for 1/16. Sec. Cor

Township No 1 N. R. No 6 E of the 6th P. M.

79	84	To 1/16 Section Corner on West boundary of NW¼ Section 35. Land Rolling. Soil 2nd Rate.
		From the Cor to Secs 26. 27. 34 and 35 I run North on a true line between Secs. 26 and 27. Va 11°00' E
2	50	Drain Course S.E. Water in Pools
20	"	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec Cor.
40	"	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/4. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/4 Sec Cor.
46	50	Drain Course S.W.
60	"	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P. M.

80	00	Set post 4+4 in + 4 ft. 1 ft deep ~~Marked for Sec Cor~~ raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for Corner to Sections 22. 23. 26. and 27. Land Rolling Soil 2nd Rate.
		From the Cor to Secs. 22. 23. 26 and 27. I run East on Random line between Secs. 23 and 26. Va. 11°00' E
20	"	Set temporary 1/16 Sec. Cor.
40	"	Set temporary 1/4 Sec. Cor.
60	"	Set temporary 1/16 Sec. Cor.
79	92	Intersect N and S line. 8 lks South of Cor to Secs 23. 24. 25 + 26. from which cor I run S 89°57' W on a true line between Secs 23 + 26 Va 11°00' E
19	98	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 raised Mound of Earth =

Township No 1 N. R. No 6 E of the 6th P.M.

		2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.
39	96	Set post 3+3 in +4 ft. 1 ft deep Marked 1/4. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/4 Sec. Cor.
39	94	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.
79	92	To corner to Sections 22. 23. 26 & 27. Land Rolling. Soil 2nd Rate.

From the 1/16 Sec. Cor. on West boundary of SW¼ Sec 26. Run East on Random line through Section 26.

Va 11° 00' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P.M.

79	84	Intersect East boundary of SE¼ Sec 26. 41 lks South of 1/16 Sec. Cor. From which Cor. Run S 89° 58' N, on a true line through Sec 26 Va 11° 00' E
19	96	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.
39	92	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.
39	88	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.
79	84	To 1/16 Section Corner on West boundary of SW¼ Sec 26. Land Rolling. Soil 2nd Rate. Aug 15th 1875

Township No 1 N. R. No 6 E of the 6th P. M.

From the 1/4 Sec. Cor. on West boundary of Sec 26. Drain East on Random line through Section 26.

Va. 11°00' E

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary Center 1/4 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
64 50 Drain Course S.E.
79 92 Intersect East boundary of Sec 26. at 1/4 Sec. Cor. from which Cor. I run West on a true line through Sec 26

Va 11°00' E

19 98 Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep, for 1/16 Sec. Cor.
39 96 Set post 3+3 in + 4 ft. 1 ft deep Marked C 1/4 raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for Center 1/4 Sec. Cor.
59 94 Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P. M.

79 92 To 1/4 Section Corner on West boundary of Section 26.
Land Rolling, Soil 2nd Rate.

From the 1/16 Sec. Cor. on West boundary of N.W. Sec. 26. Drain East on Random line through Sec 26.

Va 11°00' E

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/16 Sec. Cor.
54 30 Drain Course South East
60 00 Set temporary 1/16 Sec. Cor.
79 88 Intersect East boundary of N.E. Sec 26. 2 lks South of 1/16 Sec. Cor. Cor. I run from which S 89°59' W. on a true line through Sec 26

Va 11°00 E

19 97 Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.
39 94 Set post 3+3 in + 4 ft. 1 ft deep =

Township No 1 N. R. No 6. E of the 6th P. M.

		Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor
59	91	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec Cor.
79	88	To 1/16. Section Corner on West boundary of NW Section 26.
		Land Rolling
		Soil 2nd Rate

From the Cor to Secs. 22. 23. 26 and 27. I run North between Secs 22 and 23.

Va 11° 00' E.

20	00	Set post 3+3 in +4 ft. 1 ft deep marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16. Sec. Cor.
40	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/4. raised Mound of Earth =

Township No 1 N. R. No 6 E of the 6th P. M.

		= 2 ft high from 4 pits 12+24+12 in deep. for 1/4 Sec Cor
58	00	Drain Course S.E.
60	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.
80	00	Set post 4+4 in +4 ft 1 ft deep ~~Marked for Sec Cor~~ raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for Corner to Sections 14. 15. 22 and 23.
		Land Rolling
		Soil 2nd Rate

From the Cor to Secs. 14. 15. 22 and 23. I run East on Random line between Sections 14 and 23.

Va 11° 00' E.

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/4 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P.M.

60	00	Set temporary 1/16 Sec. Cor
79	96	Intersect N. and S. line at Cor to Sections 13, 14, 23 and 24. from which Cor I run West on a true line between Secs 14 & 23
		Va 16° 20' E
19	99	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec Cor.
39	98	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/4 Sec Cor.
59	97	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec Cor
79	96	To Corner to Sections 1, 14, 13, 22 and 23.
		Land Rolling. Soil 2nd Rate

Township No 1 N. R. No 6 E of the 6th P.M.

From the 1/16 Sec Cor. on West boundary of Sec 23. I run East on Random line through Sec 23.

Va 11° 00' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
79	84	Intersect East boundary of S. E. 1/4 Sec 23 10 links North of 1/16 Sec Cor from which Cor I run N. 89° 56' W. on a true line through Sec 23
		Va 11° 00' E
19	96	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec Cor
39	92	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.
59	88	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.

Township No 1 N R No 6 E of the 6th P.M.

79	84	To 1/16 Section Corner on West boundary of SW¼ Sec 23. Land Rolling. Soil 2nd Rate.
		From the 1/4 Sec Cor on West boundary of Section 23. Inn East on Random line through Sec 23. Va 11°00' E
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary Center 1/4 Sec. Cor.
60	00	Set temporary 1/16 Sec Cor.
79	92	Intersect East boundary of Sec 23. 4 lks South of 1/4 Sec. Cor. from which cor I run S 89°58' W. on a true line through Sec 23 Va 11°00' E
19	98	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16. Sec. Cor.
39	96	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/4 raised Mound of Earth =

Township No 1 N.R. No 6 E of the 6th P.M.

		= 2 ft high from 4 pits 12+24+12 in deep for Center 1/4 Sec Cor
59	94	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.
79	92	To 1/4 Section Corner on West boundary of Section 23. Land Rolling. Soil 2nd Rate.
		From the 1/16. Sec. Cor. on West boundary of NW¼ Sec 23. Inn East on Random line through Section 23. Va 11°00' E
18	50	Drain Course N.E.
20	00	Set temporary 1/16 Sec Cor.
21	00	Same Drain Course S.E.
23	40	Same " " N.E.
24	00	Same " " S.E.
26	00	Same " " North

Township No 1 N. R. No 6 E of the 6th P.M.

28	00	Same Drain Course South.
30	20	Same " " North
32	50	Same " " S.E.
36	00	Same " " North
40	00	Set temporary 1/16 Sec Cor
42	30	Same Drain Course S.E.
53	00	Same " " N.E.
56	20	Same " " S.E.
60	00	Set temporary 1/16 Sec. Cor.
64	00	Same Drain Course N.E.
65	20	Same " " S.E.
72	20	Same " " N.E.
76	00	Same " " South
78	20	Same " " N.E.
80	20	Intersect East boundary of NE¼ Sec 23
		6 lks South of 1/16 Sec Cor from which cor I run
		S 89°57' W. on a true line through Sec 23
		Va 1°00' E
20	05	Set post 3+3 in + 4 ft. 1 ft deep
		Marked 1/16. raised Mound of Earth 2 ft
		high from 4 pits 12+24+12 in deep for
		1/16 Sec. Cor
40	00	Set post 3+3 in + 4 ft. 1 ft deep =

Township No 1 N. R. No 6 E of the 6th P.M.

		= Marked 1/16. raised Mound of Earth 2 ft
		high from 4 pits 12+24+12 in deep
		for 1/16 Sec Cor.
60	15	Set post 3+3 in + 4 ft. 1 ft deep
		Marked 1/16. raised Mound of Earth
		2 ft high from 4 pits 12+24+12 in deep.
		for 1/16 Sec. Cor.
80	20	To 1/16 Section Corner on West
		boundary of NW¼ Section 23.
		Land Rolling.
		Soil 2nd Rate.
		From Cor to Secs. 14. 15. 22 and 23.
		I run North on a true line between Secs. 14 and 15
		Va 11°00' E
20	00	Set post 3+3 in + 4 ft. 1 ft deep
		Marked 1/16. raised Mound of Earth 2 ft
		high from 4 pits 12+24+12 in deep
		for 1/16 Sec. Cor.
40	00	Set post 3+3 in + 4 ft. 1 ft deep =

Township No 1 N. R. No 6 E of the 6th P.M.

		Marked 1/4. raised Mound of Earth 2ft high from 4 pits 12+24+12in deep for 1/4 Sec. Cor
58	00	Drain Course N.W. Water in Pools.
60	00	Set post 3x3in+4ft. 1ft deep Marked 1/16. raised Mound of Earth 2ft high from 4 pits 12+24+12in deep for 1/16. Sec. Cor. From which an Elm 4in. diam. bears S 10° E. 50 lks. dist. Elm 6 " " " S 43° W 40 lks "
80	00	Set post 4+4in+4ft. 1ft deep ~~Marked for Cor to Sec.~~ raised Mound of Earth 2ft high from 4 pits 12+24+12in deep. for Corner to Sections 10, 11, 14 and 15.
		Land rolling.
		Soil Dry Rich

Township No 1 N. R. No 6 E of the 6th P.M.

		From the Cor. to Secs. 10, 11, 14 and 15 Run East on Random line between Secs. 11 & 14 Va N° 00' E.
6	50	Drain Course N.W.
20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/4 Sec. Cor.
54	00	Drain Course N.E.
60	00	Set temporary 1/16 Sec. Cor.
80	00	Intersect N and S. line 14 lks South of Cor to Secs. 11, 12, 13 and 14.
		From which Cor. Run S. 89° 56' W. on a true line between Secs. 11 & 14 Va 1° 00' E
20	00	Set post 3x3in+4ft. 1ft deep Marked 1/16. raised Mound of Earth 2ft high from 4 pits 12+24+12in deep for 1/16 Sec. Cor.
40	00	Set post 3x3in+4ft. 1ft deep Marked 1/4. raised Mound of Earth 2ft high from 4 pits 12+24+12in deep. for 1/4 Sec. Cor
60	00	Set post 3x3in+4ft. 1ft deep Marked 1/16. raised Mound of Earth 2ft high from 4 pits 12+24+12in deep. for 1/16 Sec. Cor

Township No 1 N. R. No 6 E of the 6th P.M.

80	00	To Corner to Sections 10, 11, 14 and 15
		Land Rolling.
		Soil 2nd Rate.

From the 1/16 Sec. Cor. on West boundary of SW¼ Sec 14, I run East on Random line through Section 14.

Va 11°00' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
80	08	Intersect East boundary of SE¼ Sec. 14. 10 lks South of 1/16 Sec Cor. Cor I run from which S. 89°56' W on a true line through Sec 14

Va 11°00' E

20	02	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec Cor.
40	04	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft

Township No 1 N. R. No 6 E of the 6th P.M.

		high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.
60	06	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.
80	08	To 1/16 Section Corner on West boundary of SW¼ Sec 14.
		Land Rolling.
		Soil 2nd Rate.

From the 1/4 Sec. Cor. on West boundary of Sec. 14. I run East on Random line through Section 14.

Va. 11°00' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary Center 1/4 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
79	96	Intersect East boundary of Sec 14. at 1/4 Sec. Cor.
		From which Cor I run

Township No 1 N. R. No 6 E of the 6th P.M.

West on a true line through Sec 14
Va 11°00' E

19 99 Set post 3+3 in +4 ft. 1 ft deep. Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.

39 98 Set post 3+3 in +4 ft. 1 ft deep Marked 6 1/4. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for Center 1/4 Sec. Cor.

59 97 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.

79 96 To 1/4 Section Corner on West boundary of Section 14.

Land Rolling.

Soil 2nd Rate

Township No 1 N. R. No 6 E of the 6th P.M.

From the 1/16 Sec. Cor. on West boundary of NW¼ Sec 14, Trim East on Random line through Section 14.

Va 11°00' E

20 00 Set temporary 1/16 Sec. Cor.

40 00 Set temporary 1/16 Sec. Cor.

54 00 Drain Course North

60 00 Set temporary 1/16 Sec. Cor.

80 08 Intersect East boundary of NE¼ Sec 14, 4 lks North of 1/16 Sec. Cor. from which Cor. Trim N 89°58' W on a true line through Sec 14 ~~58~~

Va 11°00' E

20 02 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.

40 04 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16. Sec. Cor.

60 06 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P. M.

80	00	To 1/16 Section Corner on West Boundary of NW¼ Section 14. Land Rolling. Soil 2nd Rate. Aug. 16th 1875.

From the Cor to Secs. 10, 11, 14 and 15 Run North on a true line between Secs. 10 and 11.

Va 11° 00' E.

2	50	Drain Course NW.
20	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec Cor
37	00	Drain Course NW. and Scattering timber.
40	00	Set post 3+3 in +4 ft. 1 ft deep Marked ¼. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for ¼ Sec Cor
48	00	Drain Course N.W. and Scattering timber.

Township No 1 N. R. No 6 E of the 6th P. M.

60	00	Drain impossible to Sink Pits. I Marked a Limestone 18+14+3 in and Placed rock around it for 1/16 Sec. Cor.
68	00	Drain Course NW. and Scattering timber.
80	00	Set post 4+4 in +4½ ft. 1 ft deep ~~Marked for Sec Cor~~ raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for Corner to Sections 2. 3. 10 and 11. Land Rolling Soil 2nd Rate Timber. Cottonwood and Elm.

From the Cor to Secs. 2. 3. 10 and 11. Run East on Random line between Secs. 2 and 11.

Va 11° 00' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary ¼ Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P.M.

60	00	Set temporary 1/16 Sec. Cor.
79	92	Intersect N. and S. line 8 chs South of Cor. to Secs. 1. 2. 11 and 12. from which Cor. I run S. 89° 57' W. on a true line between Secs. 2 & 11
		Va 1° E.
19	98	Set post 3+3 in +4 ft. 1 ft deep marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.
39	96	Set post 3+3 in +4 ft. 1 ft deep marked 1/4. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/4 Sec. Cor.
59	94	Set post 3+3 in +4 ft. 1 ft deep marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.
79	92	I cross to Secs. 2. 3. 10 and 11. Land Rolling. Soil 2nd Rate.

Township No 1 N. R. No 6 E of the 6th P.M.

From the 1/16 Sec. Cor. on West boundary of SW¼ Sec. 11. I run East on random line through Section 11.

Va 1° 00' E.

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
72	50	Drain Comes N.E.
79	84	Intersect East boundary of SE¼ Sec. 11. 6 chs North of 1/16 Sec. Cor. from which Cor. I run N. 89° 57' W. on a true line through Sec. 11
		Va 1° E.
19	96	Set post 3+3 in +4 ft. 1 ft. deep marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16. Sec. Cor.
39	94	Set post 3+3 in +4 ft. 1 ft deep marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.
59	88	Set post 3+3 in +4 ft. 1 ft deep. marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep. for 1/16 Sec. Cor.

Township No 1 North R. No 6 E of the 6th P.M.

79	84	To 1/16 Section Corner on West boundary of SW¼ Sec 11. Land Rolling. Soil 2nd Rate.

From the 1/4 Sec. Cor. on West boundary of Sec 11. Run East on Random line through Section 11.

Va 11° 00' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary Center 1/4 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
79	92	Intersect East boundary of Sec 11. 4 lks. South of 1/4 Sec. Cor. from which cor. bears S. 89° 58' W on a true line through Sec 11

Va 11° E

19	98	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep. for 1/16 Section Corner.

Township No 1 N.R. No 6 E of the 6th P.M.

39	96	Set post 3 x 3 in x 4 ft. 1 ft deep Marked C¼. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for Center 1/4 Sec. Cor.
59	94	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep. for 1/16 Sec. Cor.
79	92	To 1/4 Section Corner on West boundary of Section 11. Land Rolling. Soil 2nd Rate

From the 1/16 Sec. Cor. on West boundary of NW¼ Sec. 11. Run East on Random line through Section 11.

Va 11° 00' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
79	96	Intersect East boundary of NE¼ Sec. 11. at 1/16 Sec. Cor. from which cor. bears

Township No 1 N. R. No 6 E of the 6th Pm

West on a true line through Sec 11
Va 11° E.

19 99 Set post 3X3 in X4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 X 24 X 12 in deep. for 1/16. Sec. Cor

39 98 Set post 3X3 in X4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 X 24 X 12 in deep for 1/16 Sec. Cor

59 97 Set post 3X3 in X4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 X 24 X 12 in deep. for 1/16 Sec. Cor

79 96 To 1/16 Section Corner on West Boundary of NW 1/4 Sec 11.
Land Rolling.
Soil 2nd Rate

Township No 1 N. R. No 6 E of the 6 Pm

From the Cor to Secs 2. 3. 10 and 11. Drove North on a Random line between Secs 2 and 3.
Va 11° 00' E.

17 00 Drove over NW. Scattering timber
20 00 Set temporary 1/16 Sec. Cor
40 00 Set temporary 1/4 Sec. Cor
47 50 Enter Bottom Land NE and SW.
60 00 Set temporary 1/16 Sec Cor
68 50 Creek 20 lks Wide Course NE. some timber
79 92 Intersect North boundary of Township 16 lks West of Cor to Secs 2 and 3.
From which Cor Drove
S. 0° 07' W. on a true line between Secs. 2 and 3
Va 11° 00' E

19 92 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor

39 92 Set post 3+3 in +4 ft. 1 ft deep Marked 1/4 Raised mound of Earth 2 ft high from 4 pits 12 x 24+12 in for 1/4 Sec. Cor

59 92 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 =

Township No 1 N Range No 6 E of the 6th P.M.

		Raised Mound of Earth 2ft high from 4 pits 12x24x12in for 1/16 Sec. Cor
79	92	To Cor to Secs. 2. 3. 10 & 11.
		Upland Rolling Soil 2nd Rate
		Bottom Level " 1st "
		Timber. Cottonwood & Elm.
		From the 1/16 Sec Cor in the West boundary of the SW¼ of Sec 2. Dom
		East on a Random line through Sec 2
		Va 11° 00' E
20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor
80	04	Intersect N and S line 4 chs North of 1/16 Sec. Cor on the East boundary of the SE¼ of Sec 2
		From Which Cor Dom
		N 89° 58' W on a true line through Sec 2
		Va 11° 00' E
20	01	Set post 3x3in x 4ft. 1ft deep Marked 1/16 Raised Mound of Earth 2ft high from 4 pits 12x24x12in for 1/16 Sec. Cor.
40	02	Set post 3x3in x 4ft 1ft deep Marked 1/16 Raised Mound of Earth 2ft =

Township No 1 N Range No 6 E of the 6th P.M.

		= high from 4 pits 12x24x12in deep. for 1/16 Sec Cor
60	03	Set post 3x3in x 4ft. 1ft deep Marked 1/16. raised Mound of Earth 2ft high from 4 pits 12x24x12in deep. for 1/16 Sec. Cor.
80	04	To 1/16 Section Corner on West boundary of SW¼ Sec 2.
		Land Rolling. Soil 2nd Rate.
		From the 1/4 Sec Cor on West boundary of Sec 2. Dom East on Random line through Section 2.
		Va 11° 00' E
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary Center 1/4 Sec. Cor.
52	00	Enter Bottom Timber NW & SE
60	00	Set temporary 1/16 Sec. Cor.
80	04	Intersect East boundary of Sec. 2. at 1/4 Sec. Cor
		From Which Cor. Dom
		West on a true line through Sec 2 =

Township No 1 N. R. No 6 E of the 6th Pm

Va 11° E

20 01 Set post 3x3 in x 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in deep
for 1/16. Sec. Cor.

40 02 Set post 3x3 in x 4 ft. 1 ft deep
Marked 1/4. raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in.
deep. for Centre 1/4 Sec. Cor

60 03. Set post 3x3 in x 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in deep for
1/16 Sec. Cor

80 04 In 1/4 Section Corner on West
boundary of Section 2.
Bottom Land Level. Soil 1st Rate
Upland Rolling. " 2nd "

Township No 1 N. R. No 6 E of the 6th Pm

From the 1/16. Sec. Cor. on West boundary
of NW¼ Sec 2. Run East on Random
line through Section 2.

Va 11° 00' E

20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/16 Sec Cor
60 00 Set temporary 1/16 Sec. Cor
80 08 Intersect East boundary of NE¼ Sec. 2.
4 rds South of 1/16 Sec. Cor from which cor. run
S. 89° 58' W on a true line through Sec 2

Va 11° E

20 12 Set post 3x3 in x 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in deep.
for 1/16 Sec. Cor.

40 04 Set post 3x3 in x 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in deep
for 1/16 Sec. Cor

60 08 Set post 3x3 in x 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in deep
for 1/16. Sec Cor

Township No 1 N. R. No 6 E of the 6th P.M.

80	00	To 1/16. Section Corner on West Boundary of North West 1/4 of Section 2. Bottom Land Level Soil 1st Rate.

Township No 1 N. R. No 6 E of the 6th P.M.

		From the Cor to Secs. 3. 4. 33 and 34, on South Boundary of Township. Dom North on true line between Secs. 33 and 34 Var. 11° 00' E
20	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor
21	00	Drain Course S.W. Water in Pond.
40	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep. for 1/4 Sec. Cor.
60	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.
80	00	Set post 4 x 4 in x 4 ft. 1 ft deep ~~Marked for Sec Cor.~~ raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep. for Cor to Secs. 27. 28. 33 and 34. Land Rolling. Soil 2nd Rate.

Township No 1 N. R. No 6 E of the 6th P. M.

From the Cor to Secs. 27. 28. 33 and 34
I run East on Random line between
Sections 27 and 34.
Va 11°00' E

20 00 Set temporary 1/16 Sec. Cor.
24 00 Drain Course S.W. Water in Pools.
40 00 Set temporary 1/4 Sec Cor
60 00 Set temporary 1/16 Sec. Cor.
80 12 Intersect N. and S. line 10 lks North
of Cor to Secs. 26. 27. 34 and 35
From which Cor. I run
N. 89°56' W. on a true line between Secs 27 & 34
Va 11° E.
20 03 Set post 3 x 3 in x 4 ft. 1 ft deep.
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in deep.
for 1/16. Sec Cor.
40 06 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/4. raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in deep
for 1/4 Sec. Cor.
60 09 Set post 3 x 3 in x 4 ft. 1 ft deep. Marked 1/16
raised Mound of Earth 2 ft high from 4 pits
12 x 24 x 12 in deep. for 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P. M.

80 12 To Cor to Sections 27. 28. 33 and
34.
Land Rolling Soil 2nd Rate.
Aug 17th 1875.

From the 1/16. Sec. Cor. on West Boundary
of SW¼ Sec 34. I run East on Random
line through Sec 34
Va 11°00' E
20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/16 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
79 96 Intersect East boundary of SE¼ Sec 34
at 1/16 Sec. Cor. From which Cor I run
West on a true line through Sec 34
Va 11° E
19 99 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in
deep. for 1/16 Sec Cor.
39 98 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth =

Township No 1 N. R. No 6 E of the 6th P.M.

= 2 ft high from 4 pits 12 x 24 x 12 in deep. for 1/16 Sec. Cor.

59 97 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep. for 1/16 Sec. Cor.

79 96 To 1/16 Sec Cor. on West boundary of SW¼ Section 34,

Land Rolling.

Soil 2nd Rate.

From the 1/4 Sec Cor on West boundary of Sec 34. I run East on Random line through Section 34.

Va 11° 00' E

17 00 Drain Course S.W. Water in Pools.

20 00 Set temporary 1/16 Sec. Cor.

40 00 Set temporary Center 1/4 Sec. Cor.

60 00 Set temporary 1/16 Sec. Cor.

80 00 Intersect East Boundary of Sec 34. 8 lks North of 1/4 Sec. Cor.

From which cor I run

Township No 1 N. R. No 6 E of the 6th P.M.

N 89° 57' W on a true line through Sec 34

Va 11° E

20 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.

40 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked C 1/4 raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep. for Center 1/4 Sec. Cor.

60 00 Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.

80 00 To 1/4 Section Corner on West boundary of Section 34,

Land Rolling

Soil 2nd Rate

Township No 1 N. R. No 6 E of the 6th P M

From the 1/16 Sec. Cor. on West boundary of NW¼ Sec 34. 3 mi East on Random line through Sec 34

Va 11° 00' E

20 00 Set temporary 1/16 Sec. Cor.
22 50 Drain Course South, Water in Pools.
40 00 Set temporary 1/16 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
80 08 Intersect East boundary of NE¼ Sec 34 12 lks South of 1/16 Sec. Cor. from which Cor. I run S. 89° 55' W on a true line through Sec 34

Va 11° E

20 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.
40 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.
60 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P M

80 08 To 1/16 Section Corner on West boundary of NW¼ Sec 34.
Land Rolling
Soil 2nd Rate.

From the Cor to Secs. 27. 28. 33 and 34. 3 mi North, on a true line between Secs. 27 and 28

Va 11° 00' E

20 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.
40 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/4 Sec. Cor.
60 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P M

80	00	Set post 4×4 in × 4 ft. 1 ft deep ~~Marked for Section~~ raised Mound of Earth 2 ft high from 4 pits 12×24×12 in deep. for Corner to Sections 21. 22. 27 and 28. Land Rolling. Soil 2nd Rate.

From the Cor to Secs. 21. 22. 27 and 28 Run East on Random line between Sections 22 and 27.

Va 1°00' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/4 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
79	88	Intersect N and S line 10 chs South of Cor to Secs. 22. 23. 26 and 27, from which Cor bears S. 89°56' W on a true line between Secs 22 & 27

Va 1°00' E

19	97	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12×24×12 in deep. for 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P M

39	94	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/4 raised Mound of Earth 2 ft high from 4 pits 12×24×12 in deep. for 1/4 Sec. Cor.
59	91	Set post 3×3 in × 4 ft. 1 ft. deep — Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12×24×12 in deep for 1/16 Sec. Cor.
79	88	To Cor to Secs. 21. 22. 27 and 28 Land Rolling Soil 2nd Rate.

From the 1/16 Sec. Cor. on West boundary of S½ Sec 27. Run East on Random line through Sec 27.

Va 1°00' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor
76	00	Drain Cross S.E. Water in Pools.
79	92	Intersect East boundary of S½ Sec 27.

Township No 1 N. R. No 6 E of the 6th P.M.

		4 lks North of 1/16 Sec. Cor. from which Cor. I run N. 89°58' W. on a true line through Sec 27 Va 11° E
19	98	Set post 3 x 3 in x 4 ft. 1 ft. deep Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.
39	96	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec Cor.
59	94	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep. for 1/16 Sec. Cor.
79	92	To 1/16 Section Corner on West boundary of SW ¼ Sec 27 Land Rolling Soil 2nd Rate

Township No 1 N. R. No 6 E of the 6th P.M.

		From the 1/4 Sec. Cor. on West boundary of Sec 27, Run East on Random line through Sec 27 Va 11° 10' E.
20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary Center 1/4 Sec. Cor.
58	60	Drain Course South Water in Pools.
60	00	Set temporary 1/16 Sec Cor.
80	00	Intersect East boundary of Sec 27, 8 lks North of 1/4 Sec. Cor. from which Cor. I run N. 89°57' W. on a true line through Sec 27 Va 11° E
20	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for 1/16 Sec. Cor.
40	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked C/4. raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep, for Center 1/4 Sec. Cor.
60	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep. for 1/16 Sec. Cor.

Township No 1 North R. No 6 E of the 6th P.M.

80	00	To 1/4 Section Corner on West boundary of Section 27 Land Rolling Soil 2nd Rate.

From the 1/16 Sec Cor. on West boundary of NW¼ Sec 27 Run East on random line through Sec 27.

Va 11° 00' E

20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor
61	50	Drain Course S.W. Water in Pools
79	80	Intersect East boundary of NE¼ Sec 27, at 1/16 Sec. Cor. from which Cor I run West on a true line through Sec 27

Va 11° 70 E

19	95	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.

Township No 1 N R. No 6 E of the 6th P.M.

39	90	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec Cor.
59	85	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.
79	80	To 1/16 Section Corner on West boundary of NW¼ Sec 27 Land Rolling Soil 2nd Rate.

Township No 1 N. R. No 6. E of the 6th P M

From the Cor to Secs. 21. 22. 27 and 28
Run North on a true line between Secs. 21 and 22
Va 11° 00' E

20 00 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/16 raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 in deep for
1/16 Sec Cor.

40 00 Set post 3 x 3 in + 4 ft. 1 ft deep
Marked 1/4. raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 in deep
for 1/4 Sec. Cor

60 00 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 in deep
for 1/16 Sec. Cor

60 50 Drain Course N.W.

80 00 Set post 4 + 4 in + 4½ ft. 1 ft deep
~~Marked for Sec Cor~~ raised Mound of
Earth 2 ft high from 4 pits 12 x 24 + 12
in deep. For Corner to Sections
15. 16. 21 and 22.

Land Rolling. See 2nd Rate.

Township No 1 N. R. No 6 E of the 6th P M

From the Cor to Secs. 15. 16. 21 and 22
Run East on Random line between
Secs 15 and 22.
Va 11° 00' E

20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/4 Sec Cor
60 00 Set temporary 1/16 Sec Cor.
79 94 Intersect N and S. line 14 chs North of
Cor to Secs. 14. 15. 22 and 23, from which Cor Iron
N. 89° 54' W on a true line between Secs 15 & 22
Va 11° E.

19 98 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/16 raised Mound of Earth 2 ft
high from 4 pits 12 x 24 + 12 in deep
for 1/16 Sec Cor

39 96 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/4 raised Mound of Earth 2 ft
high from 4 pits 12 x 24 + 12 in deep
for 1/4 Sec. Cor.

59 94 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/16. raised Mound of Earth 2 ft
high from 4 pits 12 x 24 + 12 in deep for
1/16 Sec Cor

Township No 1 N. R. No 6 E of the 6th P.M.

79 94 To Corner to Sections 15. 16. 21 and 22.
Land Rolling Soil 2nd Rate

From the 1/16 Sec. Cor. on the West boundary of the SW¼ of Sec 22 P.M.
East on a Random line through Sec 22.
Va 11° 00' E

20 links Set temporary 1/16 Sec. Cor.
40 links Set temporary 1/16 Sec. Cor.
60 links Set temporary 1/16 Sec. Cor.
79 88 Intersect N. and S. line 4 chs North of 1/16 Sec. Cor. on the E. boundary of the SE¼ of 22
From which Cor. I run
N 89° 58' W on a true line through Section 22.
Va 11° 00' E
19 97 Set post 3+3 in + 4 ft. 1 ft deep marked 1/16. raised Mound of Earth 2 ft

Township No 1 N. R. No 6 E of the 6th P.M.

high from 4 pits 12+24+12 in. for 1/16 Sec Cor
39 94 Set post 3+3 in + 4 ft. 1 ft deep marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
59 91 Set post 3+3 in + 4 ft. 1 ft deep marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
79 88 To 1/16 Sec Cor on West boundary of SW¼ Sec 22.
Land Rolling Soil 2nd Rate.
Aug. 18th 1875

From the 1/4 Sec. Cor. on West boundary of Sec 22. I run.
East on Random line, through Sec 22
Va 11° 00' E

6 links Drain Course N.W.
20 links Set temporary 1/16 Sec. Cor.
40 links Set temporary Center 1/4 Sec. Cor.

Township No 1 N R No 6" E of the 6" P.M.

60	00	Set temporary 1/16 Sec. Cor.
79	96	Intersect N and S. line 4 lks South of 1/4 Sec Cor. on the E. boundary of Sec 22 From which Cor I mn. S 89°58 W on a true line through Sec 22 Va 11° 00' E.
19	99	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
39	98	Set post 3+3 in + 4 ft 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for Cent 1/4 Sec Cor.
59	97	Set post 3+3 in + 4 ft. 1 ft deep. Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
79	96	To 1/4 Sec Cor on West boundary of Section 22,

Land Rolling

Soil 2nd Rate.

Township No 1 N R No 6" E of the 6" P.M.

		From the 1/16 Sec. Cor on West boundary of NW Sec 22 I mn
		East on Random line through Sec 22 Va 11° 00' E
	50	Drain Course N.W.
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/16 Sec. cor
60	00	Set temporary 1/16 Sec. cor
80	04	Intersect N and S line 7 lks South of 1/16 Sec Cor on the E. boundary of NE 1/4 of Sec 22 From which Cor I mn. S 89°57' W. on a true line through Sec 22 Va 11° 00' E
20	01	Set post 3+3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
40	02	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
60	03	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft

Township No 1 N.R. No 6 E of the 6th P.M.

		high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
80	04	To 1/16 Sec Cor. on West boundary of No 4 Sec 22.
		Land Rolling Soil 2nd Rate.
		North, on a true line between Secs 15 and 16 Va 11° 00' E
20	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
40	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor.
60	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

Township No 1 N.R. No 6 E of the 6th P.M.

80	00	Set post 4 x 4 in x 4 1/2 ft. 1 ft deep Raised Mound of Earth 2 1/2 ft high from 4 pits 12 x 24 x 12 in for Cor to Secs. 9. 10. 15 and 16.
		Land Rolling Soil 2nd Rate
		East on a Random line between Secs 10 and 15 Va 11° 00' E.
20	00	Set temporary 1/16 Sec Cor
20	20	Drain Course N.W.
36	50	Drain Course N.W.
40	00	Set temporary 1/4 Sec Cor.
60	00	Set temporary 1/16 Sec Cor
65	00	Drain Course North
75	50	Drain Course N.W.
80	70	Intersect N and S line 14 links South of Cor to Secs. 10. 11. 14 and 15. From which Cor I run S. 89° 54' W on a true line between Secs 10 and 15.

Township No 1 N. R. No 6 E of the 6th P.M.

Va 11° 00' E

20 05 Set post 3+3 in +4 ft, 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

40 10 Set post 3+3 in +4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec. Cor.

60 15 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

80 20 To Cor to Secs. 9, 10, 13 and 16.

Land Rolling

Soil 2nd Rate.

Township No 1 N. R. No 6 E of the 6th P.M.

From the 1/16 Sec. Cor. on the West boundary of SW¼ Sec 15 I run.

East on a Random line, through Sec 15

Va 11° 00' E

20 00 Set temporary 1/16 Sec Cor

24 70 Drain Course North

40 00 Set temporary 1/16 Sec. Cor

60 00 Set temporary 1/16 Sec. Cor.

64 00 Drain Course N.W.

80 12 Intersect N and S line at the 1/16 Sec Cor. on the E. boundary of the SE¼ of Sec 15 From which Cor I run.

West on a true line through Sec 15

Va. 11° 00' E.

20 03 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

40 06 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

60 09 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft=

Township No 1 N. R. No 6 E of the 6th P.M.

		high from 4 pits 12+24+12 ni for 1/16 Sec. Cor
80	12	To 1/16 Sec. Cor. on West boundary of SW¼ Section 15
		Land Rolling Soil 2nd Rate.

From the 1/4 Sec Cor on West boundary of Sec. 15. T.mm.
East on a Random line through Va 11° 00' E

20	00	Set temporary 1/16 Sec. Cor
25	50	Drain Course North
40	00	Set temporary Quarter Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor
60	30	Drain Course North
79	96	Intersect W end of S line, 10 lks South of the 1/4 Sec Cor. on the E. boundary of Sec 15
		From which Cor T.mm.
		S 89° 56' W on a true line through Sec 15 Va 11° 00' E
19	99	Set post 3+3 in +4 ft, 1 ft deep =

Township No 1 N. R. No 6 E of the 6th P.M.

		Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ni for 1/16 Sec. Cor.
39	98	Set post 3+3 in +4 ft 1 ft deep Marked C/4. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ni for Center 1/4 Sec. Cor.
59	97	Set post 3+3 in +4 ft, 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ni for 1/16 Sec. Cor
79	96	To 1/4 Sec Cor on West boundary of Sec 15.
		Land Rolling Soil 2nd Rate.

From the 1/16 Sec. Cor. on the West boundary of NW¼ Sec 15. T.mm.
East on a Random line through Sec 15 Va 11° 00' E

20	00	Set temporary 1/16 Sec. Cor
25	30	Drain Course N.E.

Township No 1 North R No 6 E of the 6th P.M.

40	00	Set temporary 1/16 Sec Cor.
58	50	Drain Course North East
60	00	Set temporary 1/16 Sec Cor
79	30	Drain Crosses NW. timber in drain
79	92	Intersect N and S line 7 chs South of 1/16 Sec. Cor. on the E. boundary of the NE¼ of Sec 15 From which Cor Drain. S 89° 57' W on a true line through Sec 15 Va 11° 00' E
19	98	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor
39	96	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in deep for 1/16 Sec. Cor.
59	94	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24+12 in for 1/16 Sec Cor.
79	92	To 1/16 Sec. Cor. on West boundary of the N. W¼ of Sec 15. Land Rolling Soil 2nd Rate.

Township No 1 N. R. No 6 E of the 6th P.M.

		on a true line North between Secs 9 and 10. Va 11° 00' E
20	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
40	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec. Cor.
55	00	Enter Scattering timber bearing NW + SE
56	50	Spring Branch 4 chs Wide NW.
60	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor. From which an Oak 24 in diam bears N 60 chs dist. Oak 10 in diam " N 85 W 5 " "
61	50	Spring branch 4 chs Wide Course NE
64	00	Spring branch 4 " " " NW.
65	00	Leave timber bearing NW and SE.
80	00	Set post 3+4 in + 4½ ft. 1 ft deep Raised Mound of Earth 2½ ft high = from 4 pits 12×24×12 in deep

Township No 1 N. R. No 6 E of the 6th P.M.

		= For Cor to Secs. 3. 4. 9 and 10.
		Upland Rolling Soil 2nd Rate
		Bottom Land Soil 1st Rate.
		East on a Random line between Secs. 3 and 10
		Va 11° 00' E.
20	00	Set temporary 1/16 Sec Cor.
40	00	Set temporary 1/4 Sec Cor.
60	00	Set temporary 1/16 Sec. Cor.
62	20	Leave Bottom bearing N and S.
63	00	Drain Course North
79	92	Intersect N and S line 28 lks North of Cor to Secs 2. 3. 10 and 11.
		From which Cor Iron.
		N 89° 48' W on a true line between Secs 3 and 10
		Va 11° 00' E.
19	98	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for =

Township No 1 N. R. No 6 E of the 6th P.M.

		= 1/16 Sec. Cor
39	96	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec. Cor.
59	94	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
79	92	To Cor to Secs 3. 4. 9 and 10.
		Upland Rolling Soil 2nd Rate
		Bottom Land " 1st "
		From the 1/16 Sec Cor on the West boundary of S W Sec. 10 Town. East on a Random line through Sec 10
		Va 11° 00' E
19	00	Timbered Drain Course North
20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 " "

Township No 1 N. R. No 6 E of the 6th P.M.

60	00	Set temporary 1/16 Sec. Cor
65	00	Drain Course North
80	00	Intersect N and S line 7 lks North of 1/16 Sec. Cor on the E. boundary of the SE¼ of Sec 10 From which Cor I run. Sec. 10 N 89° 57' W. on a true line through Va. 11° 00' E
20	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor
40	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor. From which Cor Ouk. 12 in diam bears N. 5° W. 78 lks dist. Ouk. 8 in diam " S 70° E 75 " "
60	00	Set post 3+3 in + 4 ft. 1 ft deep. Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor
80	00	To 1/16. Sec Cor. on West boundary of SW Sec 10. Land Rolling Soil 2nd Rate.

Township No 1 N. R. No 6 E of the 6th P.M.

		From the 1/4 Sec. Cor on the West boundary of Sec 10 I run East on a Random line through Sec 10 Va 11° 00' E
12	20	Timbered Drain Course N.W.
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary Center 1/4 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor
64	60	Drain Course N.W.
80	00	Intersect N and S. line 8 lks North of 1/4 Sec. Cor on the E. boundary of Sec 10 From which Cor I run N 89° 57' W on a true line through Sec 10 Va 11° 00' E
20	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
40	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for Center 1/4 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P.M.

60	00	Set post 3 x 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 + 12 in for 1/16 Sec. Cor.
80	00	To 1/4 Sec. Cor. on West boundary of Section 10.
		Land Rolling. Soil 2nd Rate.

From the 1/16 Sec Cor on the West boundary of NW¼ Sec 10. Drum East on a Random line through Sec 10

Va 11° 00' E

20	00	Set temporary 1/16 Sec Cor.
21	00	Leave bottom bearing NE and SW
40	00	Set temporary 1/16 Sec Cor
60	00	Set temporary 1/16 Sec. Cor.
76	70	Drain Cross North
79	96	Intersect N and S. line 7 lks North of 1/16 Sec. Cor. on the E. boundary of the NE¼ of Sec 10

From which Cor Drum.

N 89° 57' W on a true line. through Sec 10

Township No 1 N. R. No 6 E of the 6th P.M.

Va 11° 00' E

19	99	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor
39	98	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 + 12 in for 1/16 Sec Cor
59	97	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
79	96	To 1/16 Sec. Cor. on the West boundary of the NW¼ of Sec 10.

Upland Rolling Soil 2nd Rate
Bottom Level " 1st Rate
Aug. 19th 1875.

From the Cor to Secs. 3, 4, 9 and 10. Drum North on a Random line between Secs. 3 and 4

Va 11° 00' E

7	00	Enter timber bearing NE and SW.
9	00	Creek 20 lks wide course NE
11	00	Leave timber bearing NE and SW
20	00	Set temporary 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P.M.

23	00	Leave Bottom bearing E and W
40	00	Set temporary 1/4 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor
79	90	Intersect North boundary of the Township 20 chs West of Cor to Secs. 3 and 4 From which Cor Bears S. 0°09' W on a true line between Secs 3 and 4 Va 11°00' E
19	90	Set post 3+3 in +4 ft. 1 ft deep marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12x24+12 in for 1/16 Sec. Cor
39	90	Set post 3+3 in +4 ft. 1 ft deep marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12x24+12 in for 1/4 Sec. Cor
59	90	Set post 3+3 in +4 ft. 1 ft deep marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12x24+12 in for 1/16 Sec. Cor
79	90	To Cor to Secs. 3, 4, 9 & 10.

Upland Rolling Soil 2nd Rate
Bottom Land Soil 1st "

Township No 1 N. R. No 6 E of the 6th P.M.

From the 1/16 Sec. Cor. on the West boundary of SW Sec 3 Run East on a Random line through Sec 3 Va 11°00' E

19	80	Creek 25 lks Wide Course NE
20	00	Set temporary 1/16 Sec. Cor
40	00	Set temporary 1/16 Sec. Cor
60	00	Set temporary 1/16 Sec. Cor
67	70	Drain Course North
64	00	Leave Bottom bearing N and S
75	00	Drain Course NW.
79	88	Intersect N and S line 11 lks North of 1/16 Sec. Cor. on the E. boundary of the SE¼ of Sec 3 From which Cor Bears N 89°56' W on a true line through Sec 3 Va 11°00' E.
19	97	Set post 3+3 in +4 ft. 1 ft deep marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
39	94	Marked a cottonwood 10 in diam. for 1/16 Sec. Cor. from which a cottonwood 30 in diam bears S 45° E 7 lks distant.

Township No 1 North Range No 6 East of the 6th P.M.

59	91	Set post 3+3 in +4 ft. 1 ft deep marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
79	88	To 1/16 Sec. Cor. on the West boundary of SW ¼ Sec 3.
		Upland Gritty Rolling Soil 2nd Rate
		Bottom Level " 1st "

From the ¼ Sec Cor. on the West boundary of Sec 3. Down East on a Random line, through Sec 3. Va 1° 00' E

12	00	Enter Bottom and Timber bearing NE & SW.
13	70	Creek 15 lks wide. Course NE,
20	00	Set temporary 1/16 Sec. Cor.
24	00	Same Creek Course SE
33	50	Same " 15 lks wide. NE
34	00	Leave Timber. bearing NE & SW.
40	00	Set temporary Center ¼ Sec. Cor
55	00	Enter Timber bearing N and S.

Township No 1 N. R No 6 E of the 6th P.M.

55	50	Spring Branch 5 lks Wide Course North
60	00	Set temporary 1/16 Sec. Cor.
67	00	Leave timber bearing N and S.
77	00	Leave Bottom " NE and SW.
80	08	Intersect N and S line 20 lks South of ¼ Sec. Cor on the E. boundary of Sec 3 From which Cor. Down S 89° 51' W. on a true line, through Sec 3 Va 1° 00' E
20	00	Set post 3+3 in +4 ft. 1 ft deep marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
		From which a White Oak 18 in diam bears S 8° 30' W. 175 lks dist.
40	04	Set post 3+3 in +4 ft. 1 ft deep marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for Center ¼ Sec Cor
60	06	Set post 3+3 in +4 ft. 1 ft deep marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor. From which =

Township No 1 N.R. No 6 E of the 6th Pm

		White Oak 14 in diam. bears N85W 50 lks dist. an Elm 24 in. diam. bears S87E 40 lks distant.
80	08	To 1/4 Sec. Cor. on the West boundary of Section 3.
		Bottom Land. Level. Soil 1st Rate
		" " Undulating " 2nd Rate.

From the 1/16 Sec. Cor. on the West Boundary of W½ Sec 3. Run East on a Random line. Through Va. 11°00' E.

20	00	Set temporary 1/16 Sec. Cor. and Enter bottom bearing NE and SW.
37	00	Enter timber " N and S.
39	50	Creek 10 lks Wide Course SE.
40	00	Set temporary 1/16 Sec. Cor
42	00	to Creek 20 lks Wide Course E.
46	00	Leave Creek. Course SE
57	00	Leave timber bearing SE and NW.
60	00	Set temporary 1/16 Sec. Cor.

Township No 1 N.R. No 6 E of the 6th Pm

75	30	Creek 20 lks Wide Course NE.
80	00	Intersect N and S line 21 lks South of 1/16 Sec Cor. on the E. boundary NE¼ of Sec 3. From which Cor Run S89°57'W on a true line through Sec 3. Va 11°00' E
20	00	Set post 3x3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for 1/16 Sec. Cor.
40	00	Set post 3x3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for 1/16 Sec Cor. From which a Cottonwood 12 in diam bears N85°E 15 lks dist. a Cottonwood 10 in diam. bears N87W 20 lks dist.
60	00	Set post 3x3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for 1/16 Sec. Cor.
80	00	To 1/16 Sec Cor on West boundary of W½ Section 3.

Township No 1 N. R. No 6. E of the 6th P.M.

		Upland Gently Rolling Soil 2nd Rate
		Bottom Land " 1st "

At the point for Corner to Sections 32 and 33. 100 lks East of Witness Corner. on South boundary of the Township. Down.
North on a true line between Secs 32 and 33
Va 11° 00' E

8	00	Out of Drain Course N.E.
16	50	Drain Course SW
20	00	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec. Cor.
40	00	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/4 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P.M.

60	00	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec. Cor.
80	00	Set post 3×3 in × 4½ ft. 1 ft deep Raised Mound of Earth 2½ ft high from 4 pits 12×24×12 in deep for Cor to Secs. 28. 29. 32 and 33. Land Rolling. Soil 2nd Rate.

East on a Random line between Secs. 28 and 33.
Va 11° 00' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/4 Sec. Cor.
55	20	Drain Course South. Water in Pools.
60	00	Set temporary 1/16 Sec. Cor.
80	12	Intersect N. and S. line 12 lks South of Cor to Secs. 27. 28. 33 and 34 From which Cor Down S 89° 56' W on a true line between =

Township No 1 N. R No 6 E of the 6th P.M.

Secs 28 and 33

Va 11° 00' E

20 00 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

40 00 Set post 3+3 in +4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor

60 00 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor

80 12 Cor to Secs. 28. 29 32. 33 and 33.

Land Rolling

Soil 2nd Rate.

Township No 1 N R No 6 E of the 6th P.M.

From the 1/16 Sec Cor. on the West boundary of SW¼ Sec 33. I run.

East on a Random line through Sec 33

Va 11° 00' E

5 00 Drain Course SW

20 00 Set temporary 1/16 Sec Cor

40 00 Set temporary 1/16 Sec Cor

59 00 Drain Course S. Water in Pools.

60 00 Set temporary 1/16 Sec Cor

79 00 Drain Course SW. Water in Pools

80 00 Intersect N and S line 20 lks South of 1/16 Sec Cor on the E. boundary of SE¼ of Sec 33

From which Cor I run

S 89° 57' W on a true line through Sec 33

Va 11° 00' E

20 00 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor

40 00 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor

Township No 1 North R. No 6 E of the 6th P.M.

60	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
80	00	To 1/16 Sec. Cor. on the West boundary of S½ of Sec 33. Land Rolling Soil 2nd Rate

From the 1/4 Sec. Cor. on the West boundary of Sec 33. I run East on a Random line through Sec 33 Va 11° 00' E.

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary Center 1/4 Sec. Cor.
55	30	Drain Course South. Water in Pools.
60	00	Set temporary 1/16 Sec. Cor.
80	00	Intersect N and S. line. 14 links North of 1/4 Sec. Cor. on the E. boundary of 33

From which Cor. I run N 89° 54' W on a true line through Sec 33

Township No 1 N. R. No 6 E of the 6th P.M.

Va. 11° 00' E

20	03	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
40	06	Set post 3+3 in +4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for Center 1/4 Sec. Cor.
60	09	Set post 3×3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
80	12	To 1/4 Sec. Cor. on the West boundary of Section 33. Land Rolling. Soil 2nd Rate

From the 1/16 Sec. Cor. on the West boundary of NW Sec 33. I run East on a Random line through Sec 33 Va 11° 00' E

Township No 1 North Range No 6 E of the 6th P.M.

20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/16 Sec. Cor
51	50	Drain Course South. Water in Pools
60	00	Set temporary 1/16 Sec. Cor.
80	16	Intersect N and S. line 21 lks South of 1/16 Sec Cor. on E boundary of NE 4 of S 33 From which Cor. I run. S 89° 51' W on a true line through Sec 33 Va. 11° 00' E
20	04	Set post 3 x 3 in x 4 ft. 1 ft. deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
40	08	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
60	12	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
80	16	To 1/16 Sec. Cor. on West boundary of NW Sec 33. Land Rolling. Soil 2nd Rate.

Township No 1 N. R. No 6 E of the 6th P.M.

		North on a true line between Secs 28 and 29 Va 11° 00' E
20	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
40	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec. Cor.
60	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
80	00	Set post 4 x 4 in x 4 1/2 ft. 1 ft deep. Raised Mound of Earth 2 1/2 ft high from 4 pits 12 x 24 x 12 in for Cor to Secs. 20. 21. 28 and 29. Land Rolling Soil 2nd Rate.

Township No 1 N. R No 6 E of the 6th P.M.

East on a Random line
between Secs 21 and 28
Va. 11° 00' E

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/4 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
79 92 Intersect N and S line 4 chs South of
Cor to Secs. 21. 22. 27 and 28.
From which Corner Drum
S 89° 54' W. on a true line between
Secs 21 and 28
Va 11° 00' E
19 98 Set post 3+3 in +4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12+24+12 in deep
for 1/16 Sec. Cor.
39 96 Set post 3+3 in +4 ft. 1 ft deep
Marked 1/4 Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in
for 1/4 Sec. Cor.
59 94 Set post 3 x 3 in +4 ft. 1 ft deep Marked 1/16
Raised Mound of Earth 2 ft high from 4 pits
12 x 24 x 12 in for 1/16 Sec. Cor.

Township No 1 N R No 6 E of the 6th P.M.

79 92 To Cor to Secs. 20. 21. 28 and
29.
Land Rolling. Soil 2nd Rate.

From the 1/16 Sec. Cor on the West boundary
of SW¼ of Sec 28. Drum.
East on a Random line through Sec 28
Va 11° 00' E
20 00 Set temporary 1/16 Sec. Cor
40 00 Set temporary 1/16 Sec. Cor
45 50 Drain Cross S.E.
60 00 Set temporary 1/16 Sec. Cor.
79 88 Intersect N and S line 4 chs North
of the 1/16 Sec. Cor on the E. boundary of SE¼ of Sec 28
From which Corner Drum.
N 89° 58' W on a true line through
Sec 28
Va 11° 00' E
19 97 Set post 3+3 in +4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12+24+12 in

Township No 1 N. R. No 6 E of the 6th P.M.

for 1/16 Sec. Cor.

39 94 Set post 3x3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for 1/16 Sec. Cor.

59 91 Set post 3x3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for 1/16 Sec. Cor.

79 88 To 1/16 Sec. Cor on the West boundary of the SW¼ of Section 28.

Land Rolling.

Soil 2nd Rate.

Aug. 20th 1875.

From the 1/4 Sec. Cor. on the West boundary of Section 28. I run East on a Random line through Sec 28

Va 11°00' E

20 00 Set temporary 1/16 Sec. Cor.

40 00 Set temporary Center 1/4 Sec. Cor.

60 00 Set temporary 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P.M.

79 76 Intersect N and S line 21 lks South of the 1/4 Sec Cor. on E. bdry of Sec 28

From which Cor. I run

S 89°57' W on a true line through Sec 28

Va 11°00' E

19 94 Set post 3x3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for 1/16 Sec. Cor.

39 88 Set post 3x3 in x 4 ft. 1 ft deep Marked C 1/4. Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for Center 1/4 Sec. Cor.

59 82 Set post 3x3 in x 4 ft 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for 1/16 Sec. Cor.

79 76 To the 1/4 Sec. Cor on the West boundary of Sec 28.

Land Rolling

Soil 2nd Rate.

Township No 1 N. Range No 6 E of the 6th P.M.

From the 1/16 Sec. Cor. on the West boundary of the NW¼ of Sec 28 Town East on a Random line through Sec 28 Va 11° 00' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
80	00	Intersect N and S line 4 chs South of the 1/16 Sec. Cor. on the E. boundary of NE¼ of Sec 28

From which Cor. Town S 89° 58' W on a true line through Sec 28 Va 11° 00' E

20	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
40	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
60	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16. Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P.M.

80	00	To 1/16 Sec. Cor on the West boundary of the NW¼ of Sec 28. Land Rolling Soil 2nd Rate.

North on a true line between Secs. 20 and 21 Va 11° 00' E

20	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
40	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec. Cor.
60	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
80	00	Set post 4 x 4 in x 4½ ft. 1 ft deep Raised Mound of Earth 2½ ft high from 4 pits 12 x 24 x 12 in deep

Township No 1 N. R. No 6 E of the 6th P.M.

For Cor to Secs 16. 17. 20 and 21.
Land Rolling
Soil 2nd Rate.

East on Random line between
Secs 16 and 21.
Va 11° 00' E

20	00	Set temporary 1/16 Sec Cor.
40	00	Set temporary 1/4 Sec Cor.
34	00	Drain Course N.W. Water in Pools.
60	00	Set temporary 1/16 Sec Cor
80	00	Intersect N and S line 7 chs South of the Cor to Secs. 15. 16. 21 and 22. From which Cor Drum S 89° 57' W. on a true line between Secs. 16 and 21.

Va 11° 00' E

20	00	Set post 3 x 3 in x 4 ft. 18 ft deep. Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P.M.

40	00	Set post 3 x 3 in x 4 ft. 18 ft. deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec. Cor.
60	00	Set post 3 x 3 in x 4 ft. 18 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
80	00	For Cor to Secs 16. 17. 20 and 21 Land Rolling Soil 2nd Rate.

From the 1/16 Sec. Cor. on the West boundary of the SW4 of Sec 21. Drum East on a Random line through Sec 21
Va 11° 00' E

20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/16 Sec Cor
60	00	Set temporary 1/16 Sec Cor
80	28	Intersect N and S line 21 chs North of =

Township No 1 North Range No 6 East the 6th P.M.

= the 1/16 Sec Cor. on the E. boundary of the SE 1/4 of Sec 2
From which Cor. I run
N 89° 57' W. on a true line through Sec 21
Va 11° 00' E
20 07 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec Cor.
40 14 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for
1/16 Sec Cor
60 21 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for
1/16 Sec Cor.
80 28 To the 1/16 Sec Cor on the West
boundary of SW 1/4 of Sec 21
Land Rolling
Soil 2nd Rate.

Township No 1 N.R. No 6 E of the 6th P.M.

From the 1/4 Sec Cor on the West
boundary of Sec 21. I run
East on a Random line through Sec 21
Va 11° 00' E
20 00 Set temporary 1/16 Sec Cor.
40 00 Set temporary Center 1/4 Sec. Cor
60 00 Set temporary 1/16 Sec Cor.
80 16 Intersect N and S line 20 Rds North
of the 1/4 Sec Cor. on the E. boundary of Sec 21
From which Cor I run
N 89° 57' W. on a true line through Sec 21
Va 11° 00' E.
20 02 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec. Cor.
40 08 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/4 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for
Center 1/4 Sec Cor
60 12 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in =

Township No 1 N Range No 6 E of the 6th P.M.

		= for 1/16 Sec. Cor.
80	16	To 1/4 Sec Cor on the West boundary of Section 21.
		Land Rolling
		Soil 2nd Rate.
		From the 1/16 Sec Cor on the West boundary of the NW¼ of Sec 21. Iron East on a Random line through Sec 21
		Va 11° 00' E
20	00	Set temporary 1/16 Sec Cor.
40	00	Set temporary 1/16 Sec Cor
60	00	Set temporary 1/16 Sec Cor.
80	16	Intersect N and S line 16 lks North of the 1/16 Sec Cor on the E. boundary of the NE¼ of Sec 21 From which Cor Iron
		N 89° 53' W. on a true line through Sec 21
		Va 11° 00' E
20	04	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in =

Township No 1 N.R. No 6 E of the 6th P.M.

		= for 1/16 Sec. Cor.
40	08	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
60	12	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
80	16	To 1/16 Sec Cor on the West boundary of the NW¼ of Sec 21.
		Land Rolling
		Soil 2nd Rate.

Township No 1 North R. No 6 East the 6th P.M.

		North on a true line between Secs. 16 and 17. Va 11° 00' E
20	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor
27	50	Creek, Course S.E. Scattering timber
40	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor
60	00	Set post 3×3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec Cor
67	00	Enter Bottom bearing NE and SW.
80	00	Set post 4×4 in +4½ ft. 1 ft deep Raised Mound of Earth 2½ ft high from 4 pits 12+24+12 in diam for Cor to Secs. 8. 9. 16 and 17.
		Upland Rolling Sere 2nd Rate
		Bottom Level " 1st Rate.

Township No 1 N.R. No 6 E of the 6th P.M.

		East on a random line between Secs. 9 and 16. Va 11° 00' E
16	70	Leave Bottom bearing SW and NE.
20	00	Set temporary 1/16 Sec. Cor
40	00	Set temporary 1/4 Sec Cor
56	25	Drain Course NW.
60	00	Set temporary 1/16 Sec. Cor.
74	20	Drain Course NW. timber in drain
79	70	Intersect N. and S line. 7 links South of Cor to Secs. 9. 10. 15 and 16. From which Cor I run S 89° 57' W on a true line between Secs 9 & 16 Va 11° 00' E
19	93	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
39	86	Set post 3×3 in +4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor

Township No 1 N. R. No 6 E of the 6th P.M.

59 79 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in
for 1/16 Sec. Cor.

79 72 To Cor to Secs. 8. 9. 16 and 17.
Upland Rolling
Soil 2nd Rate
Bottom Level " 1st " "

Township No 1 N. R. No 6 E of the 6th P.M.

From the 1/16 Sec Cor on the West
boundary of SW¼ of Sec 16. I run
East on a Random line through
Sec 16 — Va 11° 00' E

~~6 00 Creek Course S.W. & Scattering timber on the margin~~

20 00 Set temporary 1/16 Sec. Cor.
39 80 Drain Course N West.
40 00 Set temporary 1/16 Sec Cor.
60 00 Set temporary 1/16 Sec Cor.
79 88 Intersect N and S line 7 lks South
of 1/16 Sec Cor. on the E. boundary of SE¼ of Sec 16
From which Cor. I run
S 89° 57' W. on a true line
through Sec 16 Va 11° 00' E

19 97 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec Cor

39 94 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in
for 1/16 Sec Cor.

Township No 1 North R. No 6" E of the 6" P.M.

59 91 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec Cor.

79 88 To 1/16 Sec Cor on the West boundary of the SW¼ Sec 16.

Land Rolling

Soil 2nd Rate.

From the 1/4 Sec Cor on the West boundary of Sec 16 I run East on a Random line through Sec 16

Va No 00' E

6 00 Check 10 lks wide course S 9 ft

20 00 Set temporary 1/16 Sec Cor

36 35 Drain Course SW.

40 00 Set temporary Center 1/4 Sec Cor

60 00 Set temporary 1/16 Sec Cor

79 84 Intersect N and S line 35 lks North of the 1/4 Sec Cor. on the E boundary of Sec 16.

From which Cor I run N 89° 45' W. on a true line = through Sec 16

Township No 1 N. R. No 6 E of the 6" P.M.

Va No 00' E

19 96 Set post 3+3 in ×4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

39 92 Set post 3+3 in +4 ft 1 ft deep Marked 6 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for Center 1/4 Sec Cor

59 88 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

79 84 To 1/4 Sec Cor on the West boundary of Section 16.

Land Rolling.

Soil 2nd Rate.

Aug. 21st 1875.

From the 1/16 Sec Cor. on the West boundary of the NW¼ of Sec 16. I run East on a Random line through Sec 16

Va No 00' E

Township No 1 N. R. No 6" E of the 6" P.M.

20	00	Set temporary 1/16 Sec Cor.
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
79	76	Intersect N and S line 14 lks North of the 1/16 Sec Cor on the E boundary of the NE¼ of Sec 16 From which Cor I run N 89° 54' W on a true line through Sec 16 Va 11° 00' E
19	94	Set post post 3+3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
39	88	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
59	82	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor
79	76	To 1/16 Sec Cor on the West boundary of the NW¼ of Sec 16.
		Land Rolling
		Soil 2nd Rate.

Township No 1 N. R. No 6" E of the 6" P.M.

		North on a true line between Secs 8 and 9. Va 11° 00' E
20	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
39	00	Enter timber bearing SW and NE.
40	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec. Cor.
42	00	Creek 20 lks Wide Course NE.
44	00	Leave timber bearing E and W.
49	00	Leave Bottom " NE and SW
60	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
80	00	Set post 4+4 in + 4½ ft. 1 ft deep. Raised Mound of Earth 2½ ft high for Cor to Secs. 4, 5, 8 and 9.
		Upland Rolling Soil 2nd Rate
		Bottom Land " 1st Rate

Township No 1 N. R. No 6 E of the 6th P.M.

East on a Random line
between Secs. 4 and 9.
Var 11° 00' E

20 00	Set temporary	1/16 Sec Cor.
40 00	Set temporary	1/4 Sec Cor.
43 50	Dry Creek Course S.E.	
45 90	" Creek " N.E.	
47 40	" Creek " S.E.	
	Scattering timber on margin of Creek.	
60 00	Set temporary	1/16 Sec Cor
62 90	Enter Bottom bearing SW and NW.	
77 00	Creek 40 links wide. Course N.W.	
	Scattering timber on margin	
79 92	Intersect N and S. line 21 links South	
	of Cor to Secs 3, 4, 9 and 10.	
	From which Cor I run	
	S 89° 57' W on a true line between	
	Secs 4 and 9.	
	Var 11° 00' E	
19 98	Set post 3 x 3 in x 4 ft. 1 ft deep	
	Marked 1/16 Raised Mound of Earth 2 ft	
	high from 4 pits 12 x 24 x 12 in for 1/16	
	Sec Cor.	

Township No 1 N. R. No 6 E of the 6th P.M.

39 96	Set post 3 x 3 in x 4 ft. 1 ft deep
	Marked 1/4 Raised Mound of Earth 2 ft
	high from 4 pits 12 x 24 x 12 in for 1/4
	Sec Cor.
59 94	Set post 3 x 3 in x 4 ft. 1 ft deep
	Marked 3/16 Raised Mound of Earth 2 ft
	high from 4 pits 12 x 24 x 12 in for
	3/16 Sec. Cor.
79 92	To Cor to Secs 4, 5, 8 and 9.
	Bottom Land Soil 1st Rate
	Upland Rolling, " 2nd "

From the 3/16 Sec Cor on the West
boundary of the SW of Sec 9. Run
East on a Random line through
Sec 9
Var 11° 00' E

20 00	Set temporary	1/16 Sec. Cor.
39 00	Leave Bottom bearing	NE and SW
40 00	Set temporary	1/16 Sec Cor
53 50	Drain Course	N.W.

Township No 1 N. R. No 6. E of the 6th P.M.

60	00	Set temporary 1/16 Sec Cor
72	00	Ravine course N.W. Scattering timber. Ravine - does not extend in bottom land.
79	68	Intersect N and S line at the 1/16 Sec Corner. on the E. boundary of the SE¼ of Sec 9
		From which cor I run West on a true line through Sec 9
		Va 11° 00' E
19	92	Set post 3 x 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor
39	84	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.
59	76	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
79	68	To 1/16 Sec Cor on the West boundary of the SW¼ of

Township No 1 N. R. No 6 E of the 6th P.M.

Section 9

Upland gently rolling Soil 2nd rate

Bottom Level Soil 1st rate

From the ¼ Sec cor on the West boundary of Sec 9 I run

East on a Random line through Sec 9

Va 11° E

10	40	Enter Timber N W + S E
10	90	Creek 15 lks wide Course S E
19	70	Creek 50 lks wide Course N E
		Scattering timber on Margin of Creek
20	00	The point for temporary 1/16 Sec cor in creek cannot be established
20	61	Set temporary Witness 1/16 Sec Cor
37	90	Enter timber S E + N W
40	00	Set temporary Enter ¼ Sec cor
44	00	Drain N E
45	00	Scare timber N E + S W
60	00	Set temporary 1/16 Sec cor
72	00	Scare Bottom N E + S W
79	92	Intersect N + S line at the ¼ Sec Cor on East boundary of Sec 9
39		From which cor I run

Township No 1 N R No 6 E of the 6th P M

West on a true line through Sec 9
Va 11° E

19 98 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

39 96 Set post 3 x 3 in x 4 ft 1 ft deep marked C 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec cor from which cor a Hickory 10 in in diam bears N. 45° W 30 lks distant a Burr Oak 18 in in diam bears S. 70° W 75 lks distant

59 31 Set post 3 x 3 in x 4 ft 1 ft deep marked W. C. 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in deep for Witness 1/16 Sec cor. 63 lks E of true point

59 94 True point for cor falls in Creek & cannot be established

Township No 1 N. R. No 6 E of the 6th P M

79 92 To 1/4 Sec Cor on the West boundary of Section 9.
Bottom Land — Soil 1st Rate
Upland " 2nd Rate.

From the 1/16 Sec Cor on the West boundary of NW of Sec 9. I run East on a Random line through Sec 9
Va 11° 00' E

20 00 Set temporary 1/16 Sec Cor.
30 00 Enter Bottom NW & SE
40 00 Set temporary 1/16 Sec Cor.
58 00 Enter timber bearing N and S.
59 00 Creek 20 lks Wide Course N.E.
60 00 Set temporary 1/16 Sec Cor.
67 00 Creek 40 lks Wide Course SE
75 50 Creek 50 " " Course N.E.
78 70 Spring Branch 5 lks Wide N.
79 96 Intersect N and S line at 1/16 Sec Cor. on the E. boundary of the NE 1/4 of Sec 9
From which Cor. I run
West on a true line through Sec 9
Va 11° 00' E

Township No 1 N. R. No 6" E of the 6th P.M.

19 99 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

39 98 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

59 97 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

From which an

Elm 12 in diam. bears N 30° W. 25 lks dist.
Elm 18 in diam " S 35° W 40 " "
Elm 10 in diam " N 45° E 15 " "

79 96 To 1/16 Sec Cor on the West boundary of the NW¼ of Sec. 9.

Upland Rolling. Soil 2nd Rate

Bottom Land Soil 1st Rate.

Township No 1 N R No 6 E of the 6th P.M.

North on a Random line between Secs. 4 and 5

Va 11° 00' E

20 00 Set temporary 1/16 Sec. Cor.

31 00 Creek cross S.E. Scattering timber

40 00 Set temporary 1/4 Sec. Cor.

60 00 Set temporary 1/16 Sec. Cor.

79 90 Intersect North boundary of Township 10 lks East of Cor to Secs 4 and 5

From which Cor Bears

S. 0° 04' E. on a true line between Secs 4 and 5

Va 11° 00' E

19 90 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

39 90 Set post 3+3 in +4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec. Cor.

59 90 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P.M.

79	90	To Cor to Secs. 4. 5. 8 and 9. Land Rolling. Soil 2nd Rate.
		From the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 4. I run East on a Random line through Sec 4 Va 11° 00' E
20	00	Set temporary 1/16 Sec. Cor.
24	00	Dry Creek Course S.E. Scattering timber
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
68	00	Enter bottom bearing NE and SW.
79	92	Intersect N & S line 12 lks South of 1/16 Sec Cor. (on the E. boundary of the SE¼ of Sec 4) From which Cor I run S 89° 55' W on a true line through Sec 4 Va 11° 00' E
19	98	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
39	96	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

Township No 1 N. R. No 6 E of the 6th P.M.

59	94	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
79	92	To 1/16 Sec Cor on the West boundary of the SW¼ of Sec 4 Upland Rolling Soil 2nd Rate Bottom Land " 1st "
		From the 1/4 Sec Cor. on the West boundary of Sec 4 I run East on a Random line through Sec 4 Va 11° 00' E
20	00	Set temporary 1/16 Sec. Cor.
23	50	Drain Course South Water in Pools.
40	00	Set temporary Center 1/4 Sec Cor
60	00	Set temporary 1/16 Sec Cor.
79	96	Intersect N and S line 14 lks North of the 1/4 Sec Cor. on the E. boundary of Sec 4 From which Cor I run

Township No 1 N. Rs No 6 E of the 6th P.M.

N 89° 54' W on a true line through Sec 4
Va 11° 00' E

19 99 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor

39 98 Set post 3+3 in +4 ft 1 ft deep Marked 6 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for Center 1/4 Sec. Cor.

59 97 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

79 96 To 1/4 Sec Cor on the West boundary of Section 4.
Land Rolling.
Soil 2nd Rate.

Township No 1 N. R. No 6 E of the 6th P.M.

From the 1/16 Sec Cor. on the West boundary of NW of Sec 4. Run East on a Random line through Sec 4
Va 11° 00' E

20 00 Set temporary 1/16 Sec Cor

29 00 Drain Course S.W.

40 00 Set temporary 1/16 Sec Cor

60 00 Set temporary 1/16 Sec Cor.

79 88 Intersect N and S line 7 lks North of 1/16 Sec. Cor on the E. boundary of the NE 1/4 of Sec 4 From which Cor Run
N 89° 57' W. on a true line through Sec 4
Va 11° 00' E

19 97 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

39 94 Set post 3+3 in +4 ft 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

59 91 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth

Township No 1 North Range No 6 P.M.

= 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor

79 88 To 1/16 Section Corner on the West boundary of the N W ¼ of Section 4.

Land Rolling

Soil 2nd Rate.

Township No 1 N.R. No 6 E of the 6th P.M.

From the Cor to Secs. 31 and 32 on the South boundary of the Township from North over a true line between Secs. 31 and 32

Va 11° 00' E.

6.50 Drain Course SW. Water in Pools.

20 00 Set post 3+3 in +4 ft 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor

40 00 Set post 3+3 in +4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor

60 00 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor

80 00. Set post 4+4 in +4½ ft. 1 ft deep Raised Mound of Earth 2½ ft high from 4 pits 12+24+12 in for Corner to Secs. 29. 30. 31 and 32.

Land Rolling

Soil 2nd Rate.

Township No 1 North Range No 6 E of the 6th P.M.

East on a Random line
between Secs. 29 and 32
Var 11° 00' E

20 00	Set temporary	1/16 Sec. Cor.
40 00	Set temporary	1/4 Sec. Cor.
59 00	Spring 5 links	
60 00	Set temporary	1/16 Sec. Cor.
79 84	Intersect N and S. line 14 lks South of Cor to Secs 28. 29. 32 and 33.	

From which Cor. I run
S 89° 34' W on a true line between
Secs 29 and 32
Var 11° 00' E

19 96	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
39 92	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor.
59 88	Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in =

Township No 1 N. R. No 6 E of the 6th P.M.

= for 1/16 Sec cor
79 84 To cor to Secs 29, 30, 31 & 32
Land rolling Soil 2nd rate
Aug. 23d 1875

West on a Random line between
Secs 30 & 31
Var 11° E

20 00	Set temporary 1/16 Sec cor
32 00	Spring Branch 6 links Comm S
40 00	Set temporary ~~Cor~~ 1/4 Sec cor
60 00	Set temporary 1/16 Sec cor
79 90	Intersect West boundary of Township 10 lks North of cor to Secs 30 & 31

From which Cor I run
N. 89° 56' E on a true line between
Secs 30 & 31
Var 11° E

19 90	Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

Township No 1 N. R. No 6 E of the 6th P M

39	90	Set post 3x3in x 4ft 1ft deep marked ¼ Raised mound of earth 2ft high from 4 pits 12x24 x 12in for ~~Corr~~ ¼ Sec Cor
59	90	Set post 3x3in x 4ft 1ft deep marked ¼ Raised mound of earth 2ft high from 4 pits 12x24x 12in for ¼ Sec Cor.
79	90	So Cor to Secs 29, 30, 31 & 32 Land rolling Soil 2nd rate

From the ¼ Sec Cor on the West boundary of the S.W. ¼ of Sec 32 Run East on a Random line through Sec 32

Va 11° E

20	00	Set temporary ¼ Sec Cor
40	00	Set temporary ¼ Sec Cor
57	00	Drain Coarse Sd
60	00	Set temporary ¼ Sec Cor

Township No 1 N. R. No 6 E of the 6th P M

79	72	Intersect N & S line 12 lks North of the ¼ Sec Cor on the East boundary of the S. E. ¼ of Sec 32. From which Cor I run N. 89° 55 W. on a true line through Sec 32

Va 11° E

19	93	Set post 3x3in x 4 ft 1ft deep marked ¼ Raised mound of earth 2ft high from 4 pits 12x24x 12in for ¼ Sec Cor
39	86	Set post 3x3in x 4ft 1ft deep marked ¼ Raised mound of earth 2ft high from 4 pits 12x24x 12in for ¼ Sec Cor
59	79	Set post 3x3in x 4ft 1ft deep marked ¼ Raised mound of earth 2ft high from 4 pits 12x24 x 12in for ¼ Sec Cor
79	72	To the ¼ Sec Cor on the West boundary of the S.W. ¼ of Sec 32 Land gently rolling Soil 2nd rate

Township No 1 N. R. No 6 E of the 6th P.M.

From the 1/16 Sec cor on the East boundary of the S.E. 1/4 of Sec 31 I run West on a Random line through Sec 31

Va 11° E

20 00 Set temporary 1/16 Sec cor
27 50 Spring Branch 6 lks wide course S
Timber on margin
40 00 Set temporary 1/16 Sec cor
60 00 Set temporary 1/16 Sec cor
80 10 Intersect West boundary of Township 16 lks South of the 1/16 Sec cor on the W. boundary of the S.W. 1/4 of Sec 31. from which cor I run
S. 89°53' E on a true line through Sec 31

Va 11° E

20 10 Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12x24x12in for 1/16 Sec cor
40 10 Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12x24x12in

Township No 1 N. R. No 6 E of the 6th P.M.

60 10 Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12x24x12in for 1/16 Sec Cor
80 10 To the 1/16 Sec cor on the East boundary of the S.E. 1/4 of Sec 31
Land gently rolling Soil 2nd rate

From the 1/4 Sec cor on the West boundary of Sec 32 I run East on a Random line through Sec 32

Va 11°00 E

20 00 Set temporary 1/16 Sec cor
40 00 Set temporary Center 1/4 Sec cor
53 70 Drain S.W.
60 00 Set temporary 1/16 Sec cor
79 88 Intersect N & S line 21 lks north of the 1/4 Sec cor on East boundary of Sec 32 from which cor I run
N. 89°51' W. on a true line through

Township No 1 N.R. No 6 E of the 6th P.M.

Sec 32

Va 11° E

19 97 Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12x24x12in for 1/16 Sec cor

39 94 Set post 3x3in x 4ft 1ft deep marked C 1/4 Raised mound of earth 2ft high from 4 pits 12x24x12in for Center 1/4 Sec cor

59 91 Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12x24x12in for 1/16 Sec cor

79 88 To the 1/4 Sec cor on the West boundary of Sec 32

Land gently rolling Soil 2nd rate

Township No 1 N.R. No 6 E of the 6th P.M.

From the 1/4 Sec cor on the East boundary of Sec 31 Run

West on a Random line through Sec 31

Va 11° E

20 00 Set temporary 1/16 Sec cor

33 00 Spring Branch 6 lks wide Course S

40 00 Set temporary Center 1/4 Sec cor

60 00 Set temporary 1/16 Sec cor

80 00 Intersect West boundary of Township 4 lks South of 1/4 Sec Cor ~~to~~ South W. boundary of Sec 31

From which Cor I run

S. 89°58' E on a true line through Sec 31

Va 11° E

20 00 Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12x24x12in for 1/16 Sec cor

40 00 Set post 3x3in x 4ft 1ft deep marked C 1/4 Raised mound of earth 2ft high from 4 pits 12x24x12in for Center 1/4 Sec cor

Township No 1 N R No 6 E of the 6th P M

60 00		Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec Cor
80 00		To the 1/4 Sec Cor on the East boundary of Sec 31
		Land gently rolling Soil 2nd rate

From the 1/16 Sec Cor on the West boundary of the N W 1/4 of Sec 32 I run East on a Random line through Sec 32

Va 11° E

20 00		Set temporary 1/16 Sec cor
39 00		Drain S. W.
40 00		Set temporary 1/16 Sec cor
79 68		Set temporary 1/16 Sec cor Intersect N S line 2 links North of the 1/16 Sec cor on the East boundary of the N E 1/4 of Sec 32. From which Cor I run N. 89° 48' W. on a true line through

Township No 1 N R No 6 E of the 6th P M

Sec 32

Va 11° E

19 92		Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12 x 24 x 12in for 1/16 Sec Cor
39 84		Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12 x 24 x 12in for 1/16 Sec Cor
59 76		Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
79 68		To the 1/16 Sec Cor on the West boundary of the N W 1/4 of Sec 32
		Land gently rolling Soil 2nd rate

From the 1/16 Sec Cor on the East boundary of the N E 1/4 of Sec 31 I run West on a Random line through Sec 31

Township No 1 N R No 6 E of the 6th P M

Va 11° E

20 00 Set temporary 1/16 Sec cor
39 60 Spring Branch 6 lks wide Course S. E.
40 00 Set temporary 1/16 Sec cor
60 00 Set temporary 1/16 Sec cor
79 86 Intersect Mst boundary of the Township at 1/16 Sec cor on N. W. 1/4 of Sec 31
From which cor I run
East on a true line through Sec 31

Va 11° E

19 86 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
39 86 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
59 86 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
79 86 To the 1/16 Sec cor on the East boundary of the E 1/4 of Sec 31
Land gently rolling Soil 2nd rate

Township No 1 N. R. No 6 E of the 6th P M

North between Secs. 29 and 30
Va 11° 00' E

6 50 Drain Course S.W. Water in Pools.
20 00 Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40 00 Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor
60 00 Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80 00 Set post 4 x 4 in x 4 1/2 ft 1 ft deep. Raised Mound of Earth 2 1/2 ft high from 4 pits 12 x 24 x 12 in deep for Cor to Secs. 19, 20, 29 and 30.
Land Rolling.
Soil 2nd Rate.

Township No 1 N.R. No 6 E of the 6th P.M.

		East on a Random line between Secs 20 and 29
		Va. 11° 00' E
20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/4 Sec Cor
60	00	Set temporary 1/16 Sec Cor.
79	84	Intersect N and S line 1a Chs North of Cor to Secs 20. 21. 28 and 29. From which cor I run
		N 89° 56' W on a true line between Secs. 20 & 29.
		Va 11° 00' E
19	96	Set post 3 & 3 in & 4 ft 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 & 24 & 12 in for 1/16 Sec. Cor.
39	92	Set post 3 & 3 in & 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 & 24 & 12 in for 1/4 Sec. Cor.
59	88	Set post 3 & 3 in & 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 & 24 & 12 in =

Township No 1 N.R. No 6 E of the 6th P.M.

		= for 1/16 Sec. Cor.
79	84	To the cor to Secs 19. 20. 29 & 30
		Land Rolling Soil 2nd Rate

		West on a Random line between Secs. 19 and 30
		Va 11° 00' E
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/4 Sec Cor
60	00	Set temporary 1/16 Sec Cor
80	16	Intersect West boundary of Township 6 Chs North of Cor to Secs. 19 and 30 From which corner I run
		N 89° 57' E on a true line between Secs 19 and 30
		Va 11° 00' E
20	16	Set post 3 & 3 in & 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 & 24 & 12 in for 1/16 Sec Cor

Township No 1 N R No 6 E of the 6th P M

40	16	Set post 3+3in+4ft-1ft deep Marked 1/4 Raised Mound of Earth 2ft high from 4 pits 12+24+12 in for 1/4 Sec Cor
60	16	Set post 3+3in+4ft-1ft deep Marked 1/16 Raised Mound of Earth 2ft high from 4 pits 12+24+12 in for 1/16 Sec Cor
80	16	To the Cor to Sections 19. 20. 29 and 30.
		Land Gently Rolling
		Soil 2nd Rate.

Township No 1 N.R. No 6 E of the 6th P M

From the 1/16 Sec Cor on the West boundary of the S W 1/4 of Sec 29 I run
East on a Random line through Sec 29
Va 11° E

15	00	Drain SW
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/16 Sec Cor
60	00	Set temporary 1/16 Sec Cor
76	50	Drain SW
79	60	Intersect A & S line 10 lks North of the 1/16 Sec Cor on East boundary of the S E 1/4 of Sec 29

From which Cor I run
N 89°56' W on a true line through Sec 29
Va 11° E

19	90	Set post 3x3in x 4 ft 1 ft Asp marked 1/16 Raised mound of earth 2 ft high from 4 pits 12x24x12in for 1/16 Sec Cor

Township No 1 N.R. No 6 E of the 6th P.M.

39	80	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
59	70	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
79	60	To the 1/16 Sec cor on the West boundary of the S W 1/4 of Sec 29
		Sand rolling
		Soil 2nd rate

Township No 1 N.R. No 6 E of the 6th P.M.

		From the 1/16 Sec Cor on the East boundary of the S E 1/4 of Sec 30 I run West on a Random line through Sec 30
		Va 11° 00' E
3	50	Drain Course South. Water in Pools.
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
80	12	Intersect West boundary of Township 4 lks North of 1/16 Sec Cor on the W. boundary of the S. W 1/4 of Sec 30
		From which Cor I run
		N 89° 58' E on a true line through Sec 30
		Va 11° 00' E
20	12	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
40	12	Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
60	12	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth =

= 2 ft high from 4 pits 12 x 24 x 12 in
for 1/16 Sec Cor
80 12 For 1/16 Sec Cor. on the East boundary
of the SE4 of Sec 30.
Land gently Rolling
Soil 2nd Rate.

From the 1/4 Sec Cor. on the West boundary
of Section 29. I run
East on a Random line
through Sec 29 Va 11° 00' E
20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary Center 1/4 Sec. Cor
60 00 Set temporary 1/16 Sec Cor.
79 80 Intersect North & South line
14 Chs South of the 1/4 Sec Cor. on the
East boundary of Sec 29
From which Cor I run
S 89° 54' W on a true line
through Sec 29 Va 11° 00' E
19 95 Set post 3 x 3 in x 4 ft. 1 ft deep
Mounded 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in =

for 1/16 Sec Cor
39 90 Set post 3 x 3 in x 4 ft 1 ft deep
mounded 1/4 Raised mound of
earth 2 ft high from 4 pits 12 x 24
x 12 in for 1/16 Sec Cor
59 85 Set post 3 x 3 in x 4 ft 1 ft deep
mounded 1/16 Raised mound of earth
2 ft high from 4 pits 12 x 24 x 12 in
for 1/16 Sec Cor
79 80 To the 1/4 Sec Cor on the West
boundary of Sec 29
Land gently rolling Soil 2nd rate
Aug. 24th 1875

From the 1/4 Sec Cor on the East
boundary of Sec 30 I run
West on a Random line through
Sec 30
Va 11° E
20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary Center 1/4 Sec Cor
60 00 Set temporary 1/16 Sec Cor

Township No 1 N.R. No 6 E of the 6th P.M.

80	08	Intersect West boundary of the Township 12 lks South of 1/4 Sec Cor on W. boundary of Sec 30 from which cor I run S 89°55' E on a true line through Sec 30.
		Va 11° E
20	08	Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12x24x12in for 1/16 Sec cor
40	08	Set post 3x3in x 4ft 1ft deep marked C 1/4, Raised mound of earth 2ft high from 4 pits 12x24x12in for Center 1/4 Sec Cor
60	08	Set post 3x3in x 4ft 1ft deep marked 3/16 Raised mound of earth 2ft high from 4 pits 12x24x12in for 3/16 Sec Cor
80	08	To the 1/4 Sec Cor on East boundary of Sec 30
		Land gently rolling Soil 2nd rate

Township No 1 N.R. No 6 E of the 6th P.M.

From the 1/16 Sec cor on the West boundary of the N W 1/4 of Sec 29 North East on a Random line through Sec 29

Va 11° E

20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/16 Sec Cor
60	00	Set temporary 1/16 Sec Cor
79	84	Intersect N. & S line 4 lks South of the 1/16 Sec Cor on East boundary of N.E. 1/4 of Sec 29 from which Cor I run S 89°58' W on a true line through Sec 29
		Va 11° E
19	96	Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12x24x12in for 1/16 Sec cor
39	92	Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12x24x12in for 1/16 Sec cor
59	88	Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12x24x12in for 1/16 Sec cor
79	84	To the 1/16 Sec Cor on West boundary of N.W. 1/4 of Sec 29
		Land rolling Soil 2nd rate

Township No 1 N.R. No 6 E of the 6th P.M.

From the 1/16 Sec cor on the East boundary of the N.E. 1/4 of Sec 30 I run West on a random line through Sec 30

Va 11° E

20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/16 Sec cor
60 00 Set temporary 1/16 Sec cor
80 04 Intersect West boundary of Township 8 R 6 North of 1/16 Sec cor on N.W. 1/4 of Sec 30 from which cor I run

N 89°57' E. on a true line through Sec 30

Va 11° E

20 04 Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec Cor
40 04 Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
60 04 Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
80 04 To the 1/16 Sec cor, on the East boundary of the N.E. 1/4 of Sec 30

Land gently rolling Soil 2d rate

Township No 1 N.R. No 6 E of the 6th P.M.

North between Secs 19 and 20

Va 11° 00' E

20 00 Set post 3 x 3 in 4 ft. 1 ft deep marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
40 00 Set post 3 x 3 in 4 ft. 1 ft deep marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor.
60 00 Set post 3 x 3 in 4 ft. 1 ft deep marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
67 00 Enter Bottom bearing E and W.
69 00 Enter timber " E and W.
70 00 Big Indian Creek 12 chs Wide. S E
80 00 Set post 4 x 4 in 4 ft. 1 ft deep Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for Cor to Secs. 17, 18, 19 and 2[illegible]

From which [illegible]

Walnut 18 in diam bears N 25° E 7 chs dist.
Elm 24 " diam " S 75° W 25 " "

Township No 1 N.R. No 6 E of the 6th Rm

A Hackberry. 12 in diam bears S 75° E. 61 lks dist an Elm 18 in diam bears N 75° W 81 lks dist.
Upland Rolling Soil 2nd Rate
Bottom Land " 1st "
Timber
Elm. Oak. Hackberry. Walnut and Soft Maple.

East on a Random line between Secs 17 and 20

Va 11° 00' E

17 00 Big Indian Creek 12 lks Wide Course N.W.
18 00 Leave timber bearing N and S.
20 00 Set temporary 1/16 Sec Cor
25 00 Leave Bottom bearing NE and SW.
39 50 Dry Bed of Creek Course N.W.
Scattering timber on margin
40 00 Set temporary 1/4 Sec Cor.
60 00 Set temporary 1/16 Sec Cor
80 00 Intersect N and S line 10 lks =

Township No 1 N.R. No 6 E of the 6th Rm

= South of Cor to Secs. 16. 17. 20. and 21
From which Cor I run
S 89° 56' W on a true line between Secs. 17 and 20.

Va 11° 00' E

20 00 Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
40 00 Set post 3+3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor.
From Which a Burr
Oak 18 in diam bears N 45° W. 47 lks dist.
Hackberry. 9 in diam " S 60 E. 20 lks "
60 00 Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
80 00 To Cor to Secs 17. 18. 19 and 20.
Upland Rolling Soil 2nd Rate
Bottom Land " 1st "

Township No 1 N.R. No 6 E of the 6th P.M.

West on a Random line between
Secs 18 + 19

Va 11° 00' E

11 00	Spring branch 6 lks wide	course S E
13 50	Drain Cross	S E
20 00	Set temporary	1/16 Sec. Cor.
40 00	Set temporary	1/4 Sec. Cor.
60 00	Set temporary	1/16 Sec. Cor.
80 80	Intersect West boundary of Township 14 lks North of Cor to Secs 18 + 19 from which corner	

From which Cor I run
N 89° 54' E on a true line
between Secs 18 and 19 Va 11° 00' E

20 80	Set post 3 + 3 in x 4 ft - 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor	
	and Leave timber	
40 80	Set post 3 + 3 in + 4 ft - 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft - high from 4 pits 12 + 24 + 12 in for 1/4 Sec. Cor.	

Township No 1 N.R. No 6 E of the 6th P.M.

60 80	Set post 3 x 3 in x 4 ft 1 ft deep Marked 3/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 3/16 Sec Cor	
80 80	To the Cor to Secs 17, 18, 19 + 20	
	Land gently rolling	
	Soil 2nd rate	

From the 3/16 Sec cor on the West boundary of the S W 1/4 of Sec 20 I run East on a Random line through Sec 20

Va 11° E

20 00	Set temporary 1/16 Sec Cor
40 00	Set temporary 1/16 Sec Cor
60 00	Set temporary 1/16 Sec Cor
79 80	Intersect N + S line 18 lks North of the 1/16 Sec cor on the East boundary of the S E 1/4 of Sec 20

From which Cor I run
N. 89° 52' W on a true line through

Township No 1 N R No 6 E of the 6th P M

Sec 20

Va 11° E.

19 95 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

39 90 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

59 85 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

79 80 To the 1/16 Sec cor on the West boundary of the S W 4 of Sec 20

Sand gently rolling Soil 2" rate

Township No 1 N. R. No 6 E of the 6th P M

From the 1/16 Sec cor on the East boundary of the S. E. 4 of Sec 19 I run

West on a Random line through Sec 19

Va 11° E

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary 1/16 Sec cor

60 00 Set temporary 1/16 Sec cor

70 00 Spring branch 6 lks wide course N

80 30 Intersect West boundary of the Township 7 lks South of the 1/16 Sec Cor on S W 4 of Sec 19 From which Cor I run

S. 89° 57' E on a true line through Sec 19

Va 11° E

20 30 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor

40 30 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

60 30 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor

Township No 1 N.R. No 6 E of the 6th P.M.

80	30	To the 1/16 Sec cor on East boundary of the S.E. 1/4 of Sec 19
		Land gently rolling Soil 2nd rate

From the 1/4 Sec cor on the West boundary of Sec 20 I run East on a Random line through Sec 20 Va 11° E

20	00	Set temporary 1/16 Sec cor
40	00	Set temporary Center 1/4 Sec cor
60	00	Set temporary 1/16 Sec cor
79	80	Intersect N & S line 7 lks North of 1/4 Sec cor on East boundary of Sec 20. From which cor I run N. 89° 57' E. on a true line through Sec 20 Va 11° E
19	95	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
39	90	Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec cor

Township No 1 N.R. No 6 E of the 6th P.M.

59	85	Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
79	80	To the 1/4 Sec cor on the West boundary of Sec 20
		Land Rolling Soil 2nd Rate.

From the 1/4 Sec Cor on the East boundary of Section 19 I run West on a Random line through Sec 19 Va 11° 00' E

20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary Center 1/4 Sec Cor
50	00	Spring Branch Cross N. 6 lks wide
60	00	Set temporary 1/16 Sec Cor
80	40	Intersect West boundary of Township 17 7 lks North of the 1/4 Sec Cor. on N. boundary of Sec 19 From which cor I run N 89° 55' E. on a true line through Sec 19 Va 11° 00' E

Township No 1 N R No 6 E of the 6th PM

20 40 Set post 3 x 3 in x 4 ft - 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec Cor.

40 40 Set post 3 x 3 in x 4 ft - 1 ft deep
Marked 1/4 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for
Center 1/4 Sec Cor.

60 40 Set post 3 x 3 in x 4 ft - 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for
1/16 Sec Cor.

80 40 To the 1/4 Sec Cor. on the East
boundary of Sec 19
Land Rolling. Soil 2nd Rate.

From the 1/16 Sec Cor. on the West boundary
of the NW¼ of Sec 20. Run
East on a Random line
through Sec 20 Va 11° 00' E

20 00 Set temporary 1/16 Sec Cor.

Township No 1 N R No 6 E of the 6th PM

23 00 Drain SE
40 00 Set temporary 1/16 Sec cor
60 00 Set temporary 1/16 Sec cor
79 84 Intersect N & S line 10 chs south of
the 1/16 Sec Cor on the East boundary
of the N. E¼ of Sec 20
from which Cor I run
S 89° 56' W on a true line through
Sec 20
Va 11° 00' E

19 96 Set post 3 x 3 in x 4 ft
1 ft deep marked 1/16 Raised
mound of earth 2 ft high
from 4 pits 12 x 24 x 12 in for
1/16 Sec Cor

39 92 Set post
3 x 3 in x 4 ft 1 ft deep marked
1/16 Raised mound of earth
2 ft high from 4 pits 12 x 24 x
12 in for 1/16 Sec cor

Township No 1 N.R. No 6 E of the 6th PM

59	88	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
79	84	To the 1/16 Sec cor on the West boundary of the N W 1/4 of Sec 20

Land gently rolling
Soil Loam

Aug. 25th 1875.

Township No 1 N.R. No 6 E of the 6th PM

From the 1/16 Sec cor on the East boundary of the N.E. 1/4 of Sec 19 Run
West on a random line through Sec 19

Va 11° E

7	50	Enter Bottom N.E. & S.W
20	00	Set temporary 1/16 Sec cor
26	00	Cross 20 lks wide Course N.
36	00	Same cross Course S
40	00	Set temporary 1/16 Sec Cor
45	00	Cross 20 lks wide course N.
57	00	Cross 20 lks wide Course S.W.
		Timber on margin of Cross
60	00	Set temporary 1/16 Sec cor
80	00	Intersect West boundary of Township 12 lks South of the 1/16 Sec cor on the N W 1/4 of Sec 19 from which cor I run
		S. 89° 55' Con a true line through Sec 19

Va 11° E

20	00	Set post 3 x 3 in x 4 ft 1 ft deep

Township No 1 N.R. No 6 E of the 6th P M

marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

40 60 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft. high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

60 60 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

80 60 To the 1/16 Sec cor on the East boundary of the N E 4 of Sec 19

Land gently rolling

Soil 2d rate

Timber

Cottonwood & ash

Township No 1 N.R. No 6 E of the 6th P M

North on a true line between Secs 17 and 18

Va 11° 00' E

6 25 Creek 12 lks Wide Course N.W.

11 00 Same 12 " " Course N.E.

20 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

36 00 Leave timber bearing E and W.

40 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor.

From which a Bur Oak, 10 in diam bears S 25° E 15 lks dist.

Hickory, 10 in diam. " N 5° E 45 " "

60 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

75 00 Leave Bottom bearing N E and S W.

80 00 Set post 4 x 4 in x 4 1/2 ft. 1 ft deep. Raised Mound of Earth =

Township No 1 N.R. No 6 E of the 6th P.M.

- 2½ ft high from 4 pits 12+24+12 in for Cor to Secs. 7, 8, 17 and 18.
Bottom Land Level Soil 1st Rate
Upland Rolling " 2nd "
Timber
Cottonwood, Oak, Elm.
Ash and Hackberry. Undergrowth
Same and Vines.

Township No 1 N.R. No 6 E of the 6th P.M.

East on a Random line between Secs 8 & 17

Va 11° E

11	00	Enter Bottom N.E. & S.W.
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/4 Sec cor
44	00	Creek 18 lks wide course N E Timber on margin of creek
60	00	Set temporary 1/16 Sec cor
X 80	00	Intersect N & S line 32 lks south of Cor to Secs 8, 9, 16 & 17, from which cor I run S. 89° 46' W on a true line between Secs 8 & 17

Va 11° E

20	00	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40	00	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor
60	00	Set post 3 x 3 in x 4 ft 1 ft deep

Township No 1 N R No 6 E of the 6th P M

marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

80 00 To the cor to Secs 7.8.17 & 18
Up land gently rolling Soil 2nd rate
Bottom level Soil 1st rate
Timber Cottonwood & ash

West on a Random line between Secs 7 & 18

Va 11° E

20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/4 Sec cor
55 00 Springbranch 6 lks wide course S E
Scattering timber on margin
60 00 Set temporary 1/16 Sec cor
81 10 Intersect West boundary of Township 13 lks South of cor to Secs 7 & 18.
From which cor I run
S. 89° 34' E on a true line between Sec's 7 & 18

Township No 1 N R No 6 E of the 6th P M

Va 11° E

21 10 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

41 10 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor

61 10 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

81 10 To the cor of Secs 7.8.17 & 18
Sand gently rolling Soil 2nd rate
Timber Cottonwood & ash

From the 1/16 Sec cor on the West boundary of the S W 1/4 of Sec 17 I run East on a Random line through Sec 17

Va 11° E

7	30	Cross 15 lks wide course N
20	00	Set temporary 1/16 Sec cor
38	40	Score Bottom S 11° W
40	00	Set temporary 1/16 Sec cor
60	00	Set temporary 1/16 Sec cor
71	30	Cross 15 lks wide course S.W.
80	40	Intersect N & S line 21 lks North of 1/16 Sec cor, on the East boundary of the S E 1/4 of Sec 17

From which Cor I run
N. 89° 51' W on a true line through Sec 17

Va 11° E

20	10	Set post 3 x 3 in x 4 ft 1 ft aver marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40	20	Set post 3 x 3 in x 4 ft 1 ft aver marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
60	30	Set post 3 x 3 in x 4 ft 1 ft aver

		marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80	40	To the 1/16 Sec cor on the West boundary of the S W 1/4 of Sec 17

Upland gently rolling Soil 2nd rate

Bottom level Soil 1st rate

From the 1/16 Sec cor on the East boundary of the S.E. 1/4 of Sec 18. I run
West on a Random line through Sec 18

Va 11° E

7	20	Spring branch 6 lks wide course S E
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/16 Sec cor
60	00	Set temporary 1/16 Sec cor
80	72	Intersect West boundary of the Township 10 lks South of the 1/16

Township No 1 N.R. No 6 E of the 6th Rm

		Sec cor on the S W ¼ of Sec 18 From which cor I run S. 89°56' E on a true line through Sec 18
		Va 11° E
20	72	Set post 3 x 3in x 4 ft 1ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
40	72	Set post 3 x 3in x 4 ft 1ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
60	72	Set post 3 x 3in x 4 ft 1ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
80	72	To the 1/16 Sec cor on the East boundary of the S E ¼ of Sec 18 Sand gently rolling Soil 2d rate

Township No 1 N.R. No 6 E of the 6th Rm

		From the ¼ Sec cor on the West boundary of Sec 17 I run East on a Random line through Sec 17
		Va 11° E
14	80	Creek 20 lks wide Course N E Scattering timber on margin
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary Center ¼ Sec cor
60	00	Set temporary 1/16 Sec cor
62	00	Sean Bottom N E & S W
80	20	Intersect N & S line 10 lks South of the ¼ Sec cor on the East boundary of Sec 17 From which cor I run S. 89°56' W. on a true line through Sec 17
		Va 11° E
20	05	Set post 3 x 3in x 4 ft 1ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
40	10	Set post 3 x 3in x 4 ft 1ft deep marked C ¼ Raised mound of

Township No 1 N.R. No 6 E of the 6th P.M.

earth 2 ft high from 4 pits 12 x 24 x 12 in for Centre 1/4 Sec cor

60 15 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

80 20 To the 1/4 Sec cor on the West boundary of Sec 17

Upland gently rolling
Soil 2nd rate
Bottom land Soil 1st rate
Timber Cottonwood & Elm

From the 1/4 Sec cor on the East boundary of Sec 18 I run
West on a Random line through Sec 18

Va 11° E

17 00 Leave Bottom N & S
20 00 Set temporary 1/16 Sec cor
40 00 Set temporary Centre 1/4 Sec cor

Township No 1 N.R. No 6 E of the 6th P.M.

46 00 Spring branch 6 lks wide Course S.E.
48 50 Same Spring branch Course N.E.
51 00 Same Spring branch Course S.E.
60 00 Set temporary 1/16 Sec cor
80 80 Intersect West boundary of Township 7 lks South of 1/4 Sec cor to Sec 18
From which cor I run
S. 89° 57' E. on a true line through Sec 18.

Va 11° E

20 80 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

40 80 Set post 3 x 3 in x 4 ft 1 ft deep marked C 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for Centre 1/4 Sec cor

60 80 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

80 80 To the 1/4 Sec cor on the East

Township No 1 N.R. No 6 E of the 6th P.M.

Boundary of Sec 18
Upland gently rolling Soil 2nd rate
Bottom level Soil 1st rate

From the 1/16 Sec cor on the West boundary of the N.W. 4 of Sec 17 I run East on a Random line through Sec 17

Va 11° E.

20 00 Set temporary 1/16 Sec cor
23 00 Creek 20 lks wide course N. Timber on margin of creek
40 00 Set temporary 1/16 Sec cor
60 00 Set temporary 1/16 Sec cor
75 00 Scare Bottom N E & S W.
80 12 Intersect N & S line 21 lks South of the 1/16 Sec cor on East boundary of the N.E. 4 of Sec 17 from which cor I run S. 89° 51' W. on a true line through Sec 17

Va 11° E

Township No 1 N.R. No 6 E of the 6th P.M.

20 03 Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40 06 Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
60 09 Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80 12 To the 1/16 Sec cor on the West boundary of the N.W. 4 of Sec 17
Upland gently rolling Soil 2nd rate
Bottom level Soil 1st rate

Township No 1 N R No 6 E of the 6th Rm

From the 1/16 Sec cor on the East boundary of the N.E. 4 of Sec 18 I run West on a Random line through Sec 18

Va 11° E

15 00 Scare Bottom N E & S.W.
20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/16 Sec cor
52 00 Spring branch 4 lks wide course S E
60 00 Set temporary 1/16 Sec cor
80 90 Intersect West boundary of the Township 6 lks South of the 1/16 Sec Cor on the N W 4 of Sec 18. from which cor I run S. 89°57' E on a true line through Sec 18

Va 11° E

20 90 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40 90 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits

Township No 1 N R No 6 E of the 6th Rm

12 x 24 x 12 in for 1/16 Sec cor
60 90 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor,
80 90 To the 1/16 Sec cor on the East boundary of the N E 4 of Sec 18.
Upland gently rolling
Soil 2nd rate
Bottom level Soil 1st rate.

North on a true line between Secs 7 & 8

Va 11° E

20 00 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40 00 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in

Township No 1 N R No 6 E of the 6th P M

for 1/4 Sec cor

60 00 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

80 00 Set post 4 x 4 in x 4 1/2 ft 1 ft 1 ft deep Raised mound of earth 2 1/2 ft high from 4 pits 12 x 24 x 12 in for cor to Secs 5, 6, 7 & 8

Land gently rolling Soil 2d rate

East on a Random line between Secs 5 & 8

Va 11° E

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary 1/4 Sec cor

60 00 Set temporary 1/16 Sec cor

79 64 Intersect N & S line 12 lks South of the cor to Secs 4, 5, 8 & 9 from which cor I run

S. 89° 55' W. on a true line between

Township No 1 N R No 6 E of the 6th P M

Secs 5 & 8

Va 11° E

19 91 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

39 82 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor

59 73 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

79 64 To the cor of Secs 5, 6, 7 & 8

Land gently rolling Soil 2d rate

Aug. 26th 1875

West on a Random line between Secs 6 & 7

Va 11° E

20 00 Set temporary 1/16 Sec cor

Township No 1 N.R. No 6 E of the 6th P.M.

40	00	Set temporary 1/4 Sec cor
55	00	Drain S.W.
60	00	Set temporary 1/16 Sec cor
63	00	Drain N.E. Water in pools
65	00	Drain S.W. Water in pools
81	50	Intersect West Boundary of the Township 10 lks South of Cor to Secs 6 & 7 from which cor I run S. 89° 56' E on a true line between Secs 6 & 7
		Va 11° E
21	50	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
141	50	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor
61	50	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
81	50	To the Cor to Secs 5, 6, 7 & 8.
		Land gently rolling Soil 2nd rate

Township No 1 N.R. No 6 E of the 6th P.M.

		From the 1/16 Sec cor on the true boundary of the S.W. 1/4 of Sec 8 I run East on a random line through Sec 8
		Va 11° E
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/16 Sec cor
45	00	Enter Bottom N & S.
53	00	Cross 20 lks wide creek N.E.
60	00	Set temporary 1/16 Sec cor
79	68	Intersect N & S line 20 lks north of 1/16 Sec cor on the East boundary of the S.E. 1/4 of Sec 8 From which cor I run N. 89° 51' W. on a true line through Sec 8
		Va 11° E
19	92	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
38	84	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound

Township No 1 N. R. No 6 E of the 6th P.M.

earth 2 ft high from 4 pits
12 x 24 x 12 in for 1/16 Sec Cor
59 76 Set post 3 x 3 in x 4 ft 1 ft deep
marked 1/16 Raised mound of
earth 2 ft high from 4 pits 12 x
24 x 12 in for 1/16 Sec Cor
79 68. To the 1/16 Sec Cor on the West
boundary of the S W 1/4 of Sec 8
Land rolling Soil 2nd rate
Bottom Soil 1st rate

Township No 1 N. R. No 6 E of the 6th P.M.

From the 1/16 Sec Cor on the East
boundary of the S E 1/4 of Sec 7 Run
West on a Random line through Sec 7
Va 11° 00' E
20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/16 Sec Cor
48 80 Drain Runs S.W. Water in Pools
w/ Scattering Timber on margin
60 00 Set temporary 1/16 Sec Cor
81 17 Intersect West boundary of Township
28 chs North of 1/16 Sec Cor on W. boundary of Sec 4
From which Corner Run
N 89° 48' E on a true line through Sec 7
Va 11° 00' E
21 17 Set post 3 x 3 in x 4 ft. 1 ft deep
marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec Cor.
41 17 Set post 3 x 3 in x 4 ft. 1 ft deep
marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec Cor.

Township No 1 N.R. No 6 E of the 6th P.M.

61 17 Set post 3x3in x 4 ft. 1 ft deep marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor

81 17 To 1/16 Sec Cor on the East boundary of S E ¼ of Sec 7.

Land Rolling, Soil 2nd Rate.

From the ¼ Sec Cor on the West boundary of Sec 8 Run East on a Random line through Sec 8

Va 11° 00' E

20 00 Set temporary 1/16 Sec. Cor

37 00 Enter Bottom Prairie

41 00 Set temporary Corner ¼ Sec. Cor

60 00 Set temporary 1/16 Sec. Cor.

78 00 Creek 12 lks wide course N.

Timber on margin of Creek

79 84 Intersect N & S line on East boundary of Sec 8 14 lks North of the ¼ Sec Cor.

From which Corner Run N 89° 54' W. on a true line through Sec 8

Va 11° 00' E

Township No 1 N.R. No 6 E of the 6th P.M.

19 96 Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec Cor

39 92 Set post 3x3in x 4 ft 1 ft deep marked ¼ Raised mound of Earth 2 ft high from 4 pits 12 x 24 x 12in for Center ¼ Sec Cor

59 88 Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec Cor

79 84 To the ¼ Sec Cor on the West boundary of Sec 8

Upland gently rolling

Soil 2nd rate

Bottom here Soil 1st rate

Timber

Cottonwood & Elm

Township No 1 N.R. No 6 E of the 6th P.M.

From the 1/4 Sec cor on the East boundary of Sec 7 Drawn West on a Random line through Sec 7

Va 11° E

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary Center 1/4 Sec cor

60 00 Set temporary 1/16 Sec cor

61 50 Drawn S.

81 25 Intersect West boundary of Township 14 lks North of 1/4 Sec Cor to Sec 7 From which cor I run

N. 89°34' E on a true line through Sec 7

Va 11° E

21 25 Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12x24x12in for 1/16 Sec cor

41 25 Set post 3x3in x 4 ft 1 ft deep Marked 1/4 Raised mound of earth 2 ft high from 4 pits 12x24x12in for Center 1/4 Sec cor

Township No 1 N.R. No 6 E of the 6th P.M.

61 25 Set post 3x3in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12x24x12in for 1/16 Sec. Cor.

81 25 To 1/4 Sec cor on the East boundary of Sec 7

~~Bottom Land and Soil 1st Rate~~

Upland Rolling Soil 2nd "

Timber.

~~Cottonwood, Elm, Ash & Oak.~~

~~Walnut, Blackberry and Red Elder.~~

From the 1/16 Sec Cor on the West boundary of the N½ of Sec 8. Drawn East on a Random line through Sec 8

Va 11°00' E

20 00 Set temporary 1/16 Sec. Cor

40 00 Set temporary 1/16 Sec. Cor

60 00 Set temporary 1/16 Sec. Cor.

79 56 Intersect N and S line at the 1/16 Sec Cor. on the E. boundary of the N½ of Sec 8

Township No 1 N R No 6 E of the 6th P.M.

From which Corner I run
West on a true line through Sec 8
Va 11° 00' E

19 89 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for
1/16 Sec Cor

39 78 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for
1/16 Sec Cor.

59 67 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for
1/16 Sec Cor

79 56 To the 1/16 Sec Cor. on the West
boundary of S.W. 1/4 of Sec 8.
Land Rolling
Soil 2nd Rate

Township No 1 N R No 6 E of the 6th P.M.

From the 1/16 Sec cor on the East
boundary of the N. E. 1/4 of Sec 7 I run
West on a random line through
Sec 7
Va 11° E

20 00 Set temporary 1/16 Sec cor
240 00 Set temporary 1/16 Sec cor
37 00 Drain S.H.
60 00 Set temporary 1/16 Sec cor
81 43 Intersect West boundary of the Township
at 1/16 Sec cor on N.W. 1/4 of Sec 7
From which cor I run
East on a true line through
Sec 7
Va 11° E

21 43 Set post 3 x 3 in x 4 ft 1 ft deep
Marked 1/16 Raised mound of
earth 2 ft high from 4 pits 12 x 24 x 12 in
for 1/16 Sec Cor

41 43 Set post 3 x 3 in x 4 ft 1 ft deep
Marked 1/16 Raised mound of earth
2 ft high from 4 pits 12 x 24 x 12 in
for 1/16 Sec Cor

Township No 1 N R No 6 E of the 6th P M

61	43	Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12x24x12in for 1/16 Sec cor
81	43	To the 1/16 Sec cor on the East boundary of the N E 1/4 of Sec 7 Land gently rolling Soil 2nd rate

Township No 1 N.R. No 6 E of the 6th P M

		North on a Random line between Sect. 5 and 6 Va 11° 00' E
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/4 Sec. Cor
60	00	Set temporary 1/16 Sec Cor
79	70	Intersect North boundary of Township at or to Sect 5 and 6 From which corner I run South on a true line between Secs 5 and 6. Va 11° 00' E
19	70	Set post 3x3in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12x24x12in for 1/16 Sec. Cor.
39	70	Set post 3x3in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12x24x12in for 1/4 Sec Cor.
59	70	Set post 3x3in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12x24x12in =

Township No 1 N.R. No 6 E of the 6th P.M.

		For 1/16 Sec. Cor.
79	00	To the Cor to Secs. 5. 6. 7 and 8.
		Land Rolling
		Land Soil 2nd Rate

Township No 1 N.R. No 6 E of the 6th P.M.

From the 1/16 Sec. Cor. on the West boundary of the SW¼ Sec. 5. I run East on a Random line through S. 5 Va 11° 00' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor
79	68	Intersect N. and S. line 14 links South of the 1/16 Sec. Cor. on the E. boundary of the SE¼ of Sec. 5

From which Cor I run S 89° 34' W on a true line through Sec. 5 Va 11° 00' E

19	94	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
39	84	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
59	76	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in

Township No 1 N R No 6 E of the 6th Pm

= for 1/16 Sec. Cor.
79 68 To the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 5.
Land Rolling.
Soil 2nd Rate.

From the 1/16 Sec Cor. on the East boundary of the S E¼ of Sec 6 I run West on a Random line through Sec 6
Va 11° 00' E

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/16 Sec Cor
60 00 Set temporary 1/16 Sec Cor.
74 75 Drain Course S.E.
Scattering timber on Margin
81 54 Intersect West boundary of Township on the S W¼ of Sec 6 at 1/16 Sec Cor.
From which Corner I run East on a true line through Sec 6
Va 11° 00' E
21 54 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth

Township No 1 N.R. No 6 E of the 6th Pm

= 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.
41 54 Set post 3 x 3 in x 4 ft. 1 ft deep Marked ~~1/4~~ 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for ~~Center 1/4~~ 1/16 Sec Cor.
61 54 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
81 54 To the 1/16 Sec Cor on the East boundary of S. E. ¼ of Sec 6
Land Rolling Soil 2nd Rate

From the 1/4 Sec Cor on the West boundary of Section 5 I run East on a Random line through Sec 5
Va 11° 00' E

20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 6 1/4 Sec Cor
60 00 Set temporary 1/16 Sec Cor.

Township No 1 N.R. No 6 E of the 6th P.M.

67	50	Drain Course S.E.
79	84	Intersect N. and S. line 12 chs South of the 1/4 Sec Cor. on the E. boundary of Sec 5 From which Cor I run S 89° 55' W on a true line through Sec 5 Va 11° 00' E.
19	96	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 + 12 in for 1/16 Sec Cor.
39	92	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for Center 1/4 Sec Cor.
59	88	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.
79	84	To the 1/4 Sec Cor on the West boundary of Section 5. Land Rolling Soil 2nd Rate.

Township No 1 N.R. No 6 E of the 6th P.M.

From the 1/4 Sec Cor on the East boundary of Sec 6 I run West on a Random line through Sec 6 Va 11° E

20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary Center 1/4 Sec Cor
60	00	Set temporary 1/16 Sec Cor
70	00	Drain S.E.
81	63	Intersect West boundary of Township 12 chs South of 1/4 Sec Cor of Sec 6. From which Cor I run S 89° 55' E on a true line through Sec 6 Va 11° E
21	63	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
41	63	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec Cor
61	63	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
81	63	To the 1/4 Sec Cor on the East boundary of Sec 6 Land gently rolling Soil 2nd rate

Township No 1 N R No 6 E of the 6th P M

		From the 1/16 Sec cor on the West boundary of the NW 1/4 of Sec 5 I run East on a Random line through Sec 5 Va 11° E
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/16 Sec Cor
60	00	Set temporary 1/16 Sec Cor
68	70	Draw S E
79	84	Intersect N & S line 12 lks South of the 1/16 Sec Cor on the East boundary of the NE 1/4 of Sec 5 from which Cor I run S 89° 55' W on a true line through Sec 5 Va 11° E
19	96	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
39	92	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
59	88	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
79	84	To the 1/16 Sec Cor on the West boundary of the N W 1/4 of Sec 5
		Land gently rolling Soil 2nd rate

Township No 1 N R No 6 E of the 6th P M

		From the 1/16 Sec Cor on the East boundary of the NE 1/4 of Sec 6 I run West on a Random line through Sec 6 Va 11° E
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/16 Sec Cor
60	00	Set temporary 1/16 Sec Cor
76	50	Draw S E
81	72	Intersect West boundary of the Towns hip 14 lks south of the 1/16 Sec Cor on the NW 1/4 of Sec 6. From which Cor I run S 89° 54' E on a true line through Sec 6 Va 11° E
21	72	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
41	72	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in

Township No 1 N R No 6 E of the 6th P M

for 1/16 Sec Cor
61 72 Set post 3 x 3 in x 4 ft 1 ft deep
marked 1/16 Raised mound of earth
2 ft high from 4 pits 12 x 24 x 12 in
for 1/16 Sec Cor
81 72 To the 1/16 Sec Cor on the East
boundary of the NE 4 of Sec 6
Sand rolling
Soil 2nd rate
Aug. 27th 1875

Township No 1 N. R. No 6 E of the 6th P M.

General Description

The Bottom lands along the creeks in this Township is composed of a Black sandy loam, and is suitable for the productions of all Crials adapted to the Climate.

The upland is rolling and more Especially adapted to grazing purposes

The Timber is generally of a good quality & is composed of Cottonwood oak Ash & Elm, Walnut & Hackberry with some Soft Maple with quite an undergrowth of the same

The uplands with proper care could be made to produce Corn & Wheat in paying Quantities

The grass in the Bottom lands is very heavy

Township No 1 N Range No 6 E of the 6th Dm

and long showing the producing quality of the land to be good.

Limestone exists in quanty suficient to warrant the beleif that Quarries could be easily opened & successfully worked, & producing an Excellent quality of building stone

The Water is pure and abundant

Court

List of Names

A list of names of individuals employed to assist in running, measuring & marking the lines and corners described in the foregoing feild notes of Township No 1 North of the Base line of Range No 6 East of the 6th principal meridian showing the respective capacities in which they acted

Henry Court	Compassman
Charles E Wiggins	Flagman
Sidney S Dennison	Chainman
Thomas D Tibbitt	Chainman
James E Brewer	Moundman
Charles H Brown	Moundman

We hereby certify that we have assisted Wm Maxwell in running, measuring & marking the lines & corners of Township No 1 North of Base line of Range No 6 East of the 6th Principal Meridian & that the said work has been in all respects to the best of our knowledge & belief well & faithfully executed and the boundary monuments planted according to the instructions furnished by the Surveyor General of dimensions character construction & marking & in the manner as specifically described in the foregoing field notes

Henry Court Compass man
Charles E Higgins Flagman
Sidney S Davison Chainman
Thomas D Tibbets Chainman
James E Brewer Moundman
Chearles H Brown Moundman

Subscribed & sworn to by the above named persons before me a Notary Public for the County of Gage State of Nebraska this 1st day of Sept 1875

C R Stoddard
Notary Public
for Gage County Neb

I Wm Maxwell deputy surveyor do solemnly swear that in persuance of a contract with Sec 98 John R Clark surveyor of the public lands of the United States ~~in the United States~~ in the State of Nebraska bearing date the 24th day of July 1875 and in strict conformity to the laws of the United States and the instructions furnished by said surveyor General I have faithfully surveyed the subdivisions of township No 1 North of the base line of range No 6 East of the 6th principal meridian in the state aforesaid, and do further solemnly swear that the foregoing are the true & original feild notes of such survey

Wm Maxwell
Deputy Surveyor

Subscribed by said Wm Maxwell Deputy Surveyor & sworn to before me a Notary Public for the County of Gage State of

That the corner monuments are of the dimensions character construction & marking. Established in the manner as described in the foregoing field notes and

Nebraska this 1st day of September
1875

J. P. Stoddard
Notary Public
for Cass County

S. S.

Surveyor Generals Office
Plattsmouth Neb. Dec 11th 1875.

The foregoing field notes of the Subdivision into forty acre tracts of Township No. 1 North of the Base Line of Range No 6 East of the 6th Principal Meridian in the Otoe and Missouri Indian Reservation in the State of Nebraska, executed by William Maxwell under his contract of the 24th day of July 1875 in the month of August 1875, having been critically examined, the necessary corrections and explanations made, the said field notes and the survey they describe are hereby approved.

J. M. Clark
Surveyor General

Field Notes
of
PLAT S.S.

The Survey and Subdivision
of the
Fractional Township No. 2 N.
R. 6. E. 6th P. M.
in the
State of Nebraska

Executed
By W. T. Hull under joint contract
No. 78. bearing date the
wherein C. F. White and W. T. Hull
are joint contractors

Survey

Commenced October 29th 1873
Completed November 4th 1873

List of Names
of persons who assisted in the Survey
of this Fractional Township showing
the respective capacities of each

W. H. Chain Chainman
G. W. Warren Chainman
P. P. Rynders Flagman
O. Kinney Mounduman

INDEX DIAGRAM
of
Fract.l Town. No 2 N. R 6 E. 6th P.M.

Referring the lines to the pages of the field notes

P.S. line bet Secs. 20 & 29. 13.00 chs not run.



T. 2 N R. 6. E. 6th P. M

		To determine the proper adjustment of my compass for the subdivision of this Fractional Township I commenced at the Cor. to sec. 24 and 25 on the East boundary of the Township. South on blank line East boundary of sec. 25 Va. 11.00' E
9	65	To a point 6 links West of stone ~~Fractional~~ closing Cor. on North boundary of the Reserve
20	02	to a point 18 links West of the 1/16 sec. cor.
40	00	to a point 28 links West of the 1/4 sec. cor.
59	95	to a point 43 links West of the 1/16 sec. cor.
79	98	to a point 54 links West of the Cor to sec. 25 and 36. To retrace this line or run parallel thereto my compass must be adjusted to a Va. 11.23' E

T. 2. N. R. 6 E. 6th P. M.

Chains	*	
		South between sec. 25 and 26 * from the Cor to ~~Fractional cor.~~ closing cor to sec. 25 & 26 on the North boundary of the Otoe, Ms. Indian Reserve I run Va. 11.23' E
13	58	set Limestone 17x11x5 in 8 in in ground marked 1/16 for 1/16 sec. cor.
28	50	drain bears S. E
33	58	set Limestone 16x12x5 in. 8 in. in ground marked 1/4 for 1/4 sec. cor.
46	25	drain bears E.
53	58	set Limestone 17x12x4 in. 8 in. in ground marked 1/16 for 1/16 sec. cor.
73	58	set Limestone 20x10x3 in 8 in in ground marked with 5 notches on north edge and 1 on South 1 on E and 5 on W. side edge for cor. to sec. 25 26, 35 and 36.

Land rolling
Soil 1st rate

T. 2. N. R. 6 E. 6th P. M.

Chains		
	*	East on a random line through sec. 25 from the 1/16 sec. cor. on the W. sid. of the N.W. 1/4 sec. I run. Va. 11° 23' E
4	20	Train bears S. E
20	00	Set stone for temporary 1/16 sec. cor.
40	00	Set stone for temporary 1/4 sec. cor.
47	00	enter bottom bears N and S.
49	55	Sisley Creek 30 links wide 10 in deep with clear spring water. bears North. some few scrubby trees left. and thick brush trees all been cut off.
60	00	Set stone for temporary 1/16 sec. cor.
65	30	Sisley Creek again bears S. E. thick brush
79	98	intersection East boundary of Township 5 links South of the 1/16 sec. cor. on E. side of the N.E. 1/4 sec. 25. from which I run S. 89. 58 W on a true line through sec. 25 Va. 11° 23' E
14	99½	Set Limestone 16x12x5 in 8 in in ground marked 1/16 for 1/16 sec. cor. ~~in the N.E. 1/4 sec.~~
39	99	set Limestone 17x10x4 in 8 in in ground marked 1/4 for 1/4 sec. cor.
59	99½	Set Limestone 17x9x5 in 8 in in ground marked 1/16 for 1/16 sec. cor. ~~in the N.W. 1/4 sec~~
79	98	The 1/16 sec. cor. on W. side of the N.W. 1/4 sec 25.

Land gently rolling Soil 1st rate

T. 2. N. R. 6 E. 6th P. M.

Chains		
	*	East on a random line through sec. 25 from the 1/4 sec. cor. bet. Secs 25 & 26. I run Va. 11° 23' E
20	00	set stone for temporary 1/16 sec. cor. also train bears S. E.
37	50	enter bottom bears S.W & N.E.
40	00	set stone for temporary 1/4 sec. cor.
51	20	Sisley Creek bears N. with some good timber. ~~such as Elm. Oak. Walnut and Cottonwood.~~ also thick brush.
60	00	set stone for temporary 1/16 sec. cor.
80	06	intersection East boundary of Township 5 links North of the 1/4 sec. cor. on E. side of sec 25. from which I run N. 89° 5' W on a true line through sec. 25. Va. 11° 23' E
20	00½	set Limestone 17x9x5 in 8 in in ground marked 1/16 for 1/16 sec. cor.
40	03	set limestone 18x9x4 in 8 in in ground marked 1/4 for 1/4 sec. cor.
60	04½	set Limestone 16x12x5 in 8 in in ground marked 1/16 for 1/16 sec. cor.
80	06	The 1/4 sec. cor. between sec. 25 and 26

Land gently rolling Soil 1st rate

T. 2. N. R. 6 E. 6th P. M.

Chains		
		* East on a random line through Sec 25* from the 1/16 Sec. Cor. on the W side of S. W. 1/4 Sec. 25 I run. Va. 11° 23' E
20	00	Set stone for temporary 1/16 Sec. Cor.
36	50	enter bottom bears S. W. & N. E.
40	00	Set stone for temporary 1/4 Sec. Cor.
54	20	Sisley Creek bears N. some good Elm Oak. Walnutt and Cottonwood timber very thick and brush
60	00	Set stone for temporary 1/16 Sec. Cor.
72	25	Road leading to Blue Springs bears N. E.
79	95	intersected East boundary of Township 10 links South of the 1/16 Sec. Cor. on E side of the S. E. 1/4 Sec. 25 from which I run S 89. 56 W on a true line through Sec. 25
		Va. 11° 23' E
19	98	3/4 Set Limestone 17x10x5 in 8 in in ground marked 1/16 for 1/16 Sec. Cor.
39	97	1/2 Set limestone 17x9x4 in 8 in in ground marked 1/4 for 1/4 Sec. Cor.
59	96	1/4 Set Limestone 16x10x5 in 8 in in ground marked 1/16 for 1/16 Sec. Cor.
79	95	The 1/16 Sec. Corn W side of S. W. 1/4 sec 25 Land gently rolling soil 1st rate

T. 2. N. R. 6 E. 6th P. M.

Chains		
		East on a random line between Sec. 25 & 36 Va. 11° 23' E
15	00	enter Creek bottom bears N. & S.
20	00	Set stone for temporary 1/16 Sec. Cor.
30	70	Sisley Creek bears N. E. a thick grove of Elm. Oak. Cottonwood. Walnut and Hickory timber. ~~[illegible]~~
37	50	Cross Creek again bears S. W.
40	00	Set stone for temporary 1/4 Sec. Cor.
60	00	Set stone for temporary 1/16 Sec. Cor.
66	30	Cross Creek again bears N. W.
67	75	Road leading to Blue Springs
70	00	leave Creek bottom bears N. & S.
80	32	intersected East boundary of Township 17 links South of the Cor. to Sec. 25 and 36 from which I run S 89. 58 W on a true line between Sec. 25 and 36 Va. 11° 23' E
16	35	Blazed an oak tree 20 in dia on E and W side for line tree.
20	08	set Limestone 18x10x4 in 8 in in ground marked 1/4 for 1/4 Sec. Cor from which an Elm tree 18 in dia. bears S 38. 30 W. ~~dis.~~ 51 links dist an oak tree 2 ft dia N. 13. 15 E dis. 35 links a cottonwood tree. 14 in dia. N 41. 15 W. dis. 45 links

T. 2 N. R. 6 E. 6th P. M

Chains		
28	26	a cottonwood Tree 22 in dia. blazed on E and West sides for line Tree
40	16	set Limestone 17x9x6 in. 8 in in ground marked 1/4 for 1/4 sec. cor. planted on the South side of an Elm Tree 16 in. dia. blazed with 3 notches on South side a cottonwood Tree. 20 in dia. S. 10° W dist. 109 links
44	33	an oak tree 18 in dia: blazed on E & W. sides for a line tree.
60	24	set Limestone 17x10x5 in 8 in. in ground marked 1/16 for 1/16 sec. cor.
80	32	The cor. to sec. 25. 26. 35 and 36.

Land level bottom
Soil 1st rate

T. 2 N. R. 6 E. 6th P. M.

Chains		
		South on a random line between sec. 35 and 36.
		Va. 11°23' E
6	50	drain bears E.
12	70	drain bears E
20	00	set stone for temporary 1/16 sec. cor.
40	00	set stone for temporary 1/4 sec. cor.
47	50	enter creek bottom bears E & W.
54	00	enter timber.
56	35	Sisley Creek bears E by N. with small scrubby timber and thick brush all the good timber has been cut off.
60	00	set stone for temporary 1/16 sec. cor.
79	92	intersected South boundary of Township 45 links West of the cor. to sec. 35 and 36 from which I run N 19 W on a true line between sec. 35 and 36
		Va. 11°23' E
19	92	set Limestone 16x12x5 in 8 in. in ground marked 1/16 for 1/16 sec. cor.
39	92	set Limestone 17x10x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
59	92	set Limestone 17x9x4 in 8 in in ground marked 1/16 for 1/16 sec. cor.
79	92	The cor. to sec. 25. 26. 35 and 36

Land rolling Soil 1st rate

T. 2 N R. 6 E 6th P.M.

chains		
	*	East on a random line through sec. 36* from the 1/16 sec. cor. on the W side of N.W. 1/4 sec. 36 Iron. Va. 11°23' E
20	00	set stone for temporary 1/16 sec. cor. also enter bottom bears N & S.
40	00	set stone for temporary 1/4 sec. cor.
42	20	Sisley Creek bears N. ~~some good oak Elm Walnut and cottonwood~~ timber
57	25	Road bears N.E. and S.W.
60	00	set stone for temporary 1/16 sec. cor.
65	50	leave creek bottom bears N and S.
80	10	intersected East boundary of Township 5 links North of the 1/16 sec. cor. on E side of the N.E. 1/4 sec. 36. from which Iron N 89 58 W on a true line through sec. 36 Va. 11°23' E
20	02½	set limestone 17x9x5 in 8 in. in ground marked 1/16 for 1/16 sec. cor. in the N.E. 1/4 sec
40	05	set limestone 18x10x4 in 8 in in ground marked 1/4 for 1/4 sec. cor.
60	07½	set limestone 16x12x6 in 8 in in ground marked 1/16 for 1/16 sec. cor. ~~in the N.W. 1/4 sec~~
80	10	The 1/16 sec. cor. on W side of N W 1/4 sec 36

Land gently rolling Soil 1st rate

T. 2 N R. 6 E 6th P.M.

chains		
	*	East on a random line through sec. 36* from the 1/4 sec. cor. bet. Sec 35 & 36 Iron, Va. 11.23.
20	00	set stone for temporary 1/16 sec. cor. also enter creek bottom bears N & S.
40	00	set stone for temporary 1/4 sec. cor.
43	10	Sisley Creek bears N. some good timber ~~Elm, oak, cottonwood and Walnut~~
46	50	Road bears N.E. ~~ends somewhere here~~
60	00	set stone for temporary 1/16 sec. cor. also leave bottom bears N and S.
79	96	Intersected East boundary of Township 8 links South of the 1/4 sec. cor. on E side of sec 36 from which Iron S 89 57 W on a true line through sec. 36 Va. 11°23' E
19	99	set limestone 17x10x5 in 8 in in ground marked 1/16 for 1/16 sec. cor.
39	98	set limestone 18x10x4 in 8 in in ground marked 1/4 for 1/4 sec. cor. an oak Tree 22 in dia. S. 17.15 E dist. 76 links
59	97	set limestone 16x12x5 in 8 in in ground marked 1/16 for 1/16 sec. cor.
79	96	The 1/4 sec. cor. between sec. 35 and 36

October 29th 1873 Land gently rolling Soil 1st rate

T. 2 N. R. 6 E. 6th P. M.

Chains	*	
		East on a random line through sec. 36* from the 1/16 sec. cor. on the W. side of S.W. 1/4 sec. I run. Va. 11° 23' E
13	15	Sisley creek bears S. some few scrubby trees and very thick underbrush
20	00	set stone for temporary 1/16 sec. cor.
34	50	cross creek again bears N. scrubby timber and very thick underbrush
40	00	set stone for temporary 1/4 sec. cor.
45	00	drain bears N.W.
60	00	set stone for temporary 1/16 sec. cor.
79		also leave bottom bears N and E.
79	95	intersected East boundary of Township 12 links South of the 1/16 sec. cor. on E. side of the S.E. 1/4 sec. from which I run S 89.55 W on a true line through sec. 36. Va. 11° 23' E
19	98 3/4	set Limestone 16x10x5 in 8 in in ground marked 1/16 for 1/16 sec. cor. ~~in the S.E. 1/4 sec~~
39	97 1/2	set Limestone 17x9x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
59	96 1/4	set limestone 17x10x6 in 8 in in ground marked 1/16 for 1/16 sec. cor. ~~in the S.W. 1/4 sec~~
79	95	The 1/16 sec. cor. on W. side of S.W. 1/4 sec 36

Land level bottom Soil 1st rate

T. 2 N. R. 6 E. 6th P. M.

Chains	*	
		South between sec. 26 and 27* from the
Cor to		Fractional sec. 26 & 27 on the North boundary of the Otoe Indian Reserve I run. Va. 11° 23' E
14	80	set Limestone 16x12x6 in 8 in in ground marked 1/16 for 1/16 sec. cor.
34	80	set Limestone 18x9x3 in 8 in in ground marked 1/4 for 1/4 sec. cor.
54	80	set limestone 17x9x5 in 8 in in ground marked 1/16 for 1/16 sec. cor.
79	50	drain bears S.E.
74	80	set stone (Lime) 18x10x4 in 8 in in ground marked with 5 notches on North edge and 1 notch on South edge 2 on E and 4 on W. for cor. to sec. 26. 27. 34 and 35

Land gently rolling
Soil 1st rate

T. 2 N R. 6 E 6th P M

Chains	*	
		East on a random line through sec 26.* from the 1/16 sec. cor on the W. side of N.W. 1/4 sec. 26 I ran. Va. 11° 23' E
18	00	drain bears S.
20	00	set stone for temporary 1/16 sec. cor.
40	00	set stone for temporary 1/4 sec. cor
46	50	drain bears S. E.
60	00	set stone for temporary 1/16 sec. cor.
71	50	Road bears N and S.
79	90	intersected N. and S. line 10 links north of the 1/16 sec. cor. on E side of the N.E. 1/4 sec. 26. from which I run N 89.56 W on a true line through sec. 26 Va. 11° 23' E
19	97½	set Limestone 17x9x4 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the N.E. 1/4 sec
39	95	set Limestone 17x10x5 in 8 in. in ground marked 1/4 for 1/4 sec. cor.
59	92½	set Limestone 16x11x5 in 8 in in ground marked 1/16 for 1/16 sec. cor in the N.W. 1/4 sec
79	90	The 1/16 sec. cor. on W. side of N.W. 1/4 sec 26.

Land rolling

Soil 1st rate

T. 2 N R 6 E 6th P. M

Chains	*	
		East on a random line through sec. 26* from the 1/4 sec. cor between sec 26 & 27. I ran Va. 11° 23' E
20	00	set stone for temporary 1/16 sec. cor.
21	50	drain bears S.
40	00	set stone for temporary 1/4 sec. cor
60	00	set stone for temporary 1/16 sec. cor.
65	25	Road bears N. and S.
79	94	intersected N. and S. line 5 links S. of the 1/4 sec. cor. bet. sec 25 & 26. from which I run S 89.58 W on a true line through sec. 26. Va. 11° 23' E
19	98½	set Limestone 17x8x5 in 8 in in ground marked 1/16 for 1/16 sec. cor.
39	97	set Limestone 17x10x5 in 8 in. in ground marked 1/4 for 1/4 sec. cor.
59	95½	set Limestone 16x11x6 in 8 in. in ground marked 1/16 for 1/16 sec. cor.
79	94	The 1/4 sec. cor. between sec. 26 and 27

Land rolling

Soil 1st rate

T. 2 N R 6 E 6th P. M.

Chains		
		* East on a random line through Sec. 26* from the 1/16 Sec. Cor. on the W. side of S.W. 1/4 Sec. 26 I run. Va. 11° 23' E
20	00	Set stone for temporary 1/16 Sec. Cor.
23	25	Drain bears S.
40	00	Set stone for temporary 1/4 Sec. Cor.
60	00	Set stone for temporary 1/16 Sec. Cor.
63	00	Road bears N. and S.
79	97	intersection N. and S. line 12 links S. of the 1/16 Sec. Cor. on one side of the S.E. 1/4 Sec. 26, from which I run S. 89. 55 W on a true line through Sec. 26. Va. 11° 23' E.
19	99 1/4	Set Limestone 17x10x5 in 8 in. in ground marked 1/16 for 1/16 Sec. Cor. in the S.E. 1/4 Sec.
39	98 1/2	Set Limestone 17x9x4 in. 8 in in ground marked 1/4 for 1/4 Sec. Cor.
59	97 3/4	Set limestone ~~marked~~ 16x10x5. in 8 in. in ground marked 1/16 for 1/16 Sec. Cor in the S.W. 1/4
79	97	The 1/16 Sec. Cor. on W side of S.W. 1/4 Sec 26.
		Land gently rolling Soil 1st Rate

T. 2. N R. 6 E. 6th P. M.

Chains		
		East on a random line between Sec. 26 and 35 Va. 11° 23' E
6	25	Drain bears S. E
20	00	Set Stone for temporary 1/16 Sec. Cor.
27	00	Drain bears S. E.
40	00	Set stone for temporary 1/4 Sec. Cor.
53	00	Head of drain bears S. E.
57	50	Road bears N and S.
60	00	Set stone for temporary 1/16 Sec. Cor.
67	50	Head of drain bears S. E.
76	25	Drain bears S. E.
79	95	Intersection N and S. line 4 links S. of the Cor. to Sec. 25. 26. 35 and 36. from which I run S. 89. 58 W. on a true line between Sec. 26 and 35 Va. 11° 23' E.
19	98 3/4	Set Limestone 16x10x5. in 8 in in ground marked 1/16 for 1/16 Sec. Cor.
39	97 1/2	Set Limestone 17x10x4 in 8 in. in ground marked 1/4 for 1/4 Sec. Cor.
59	96 1/4	Set Limestone 16x12x5 in 8 in in ground marked 1/16 on 1/16 Sec. Cor.
79	95	The Cor. to Sec. 26. 27. 34 and 35 — Land rolling Soil 1st Rate

T. 2. N R 6 E 6th P. M

Chains		
		South on a random line between Sec. 34 and 35
		Va. 11° 23' E
20	00	set stone for temporary 1/16 Sec. Cor.
31	00	Drain bears S. E.
40	00	set stone for temporary 1/4 Sec. Cor.
60	00	set stone for temporary 1/16 Sec. Cor.
72	50	enter Creek bottom bears E. and W.
79	88	intersect the South boundary of Township 52 links West of the Cor. to Sec. 34 and 35 from which I run N. 23' W. on a true line between Sec. 34 & 35
		Va. 11° 23' E
19	88	set Limestone 16x11x5 in 8 in in ground marked 1/16 for 1/16 Sec. Cor.
39	88	set Limestone 17x10x5 in 8 in in ground marked 1/4 for 1/4 Sec. Cor.
59	88	set Limestone 16x10x5 in 8 in in ground marked 1/16 for 1/16 Sec. Cor.
79	88	The Cor. to Sec. 26. 27. 34 and 35
		Land rolling
		Soil 1st rate

T. 2 N R. 6 E 6th P M.

Chains		
	*	East on a random line through Sec. 35* from the 1/16 Sec. Cor. on the N. side of N.W. 1/4 Sec. 35 Drain
		Va. 11° 23' E
20	00	set stone for temporary 1/16 Sec. Cor.
22	50	drain bears S. E.
38	20	Head of Branch bears S. ~~some thin~~ Brush
40	00	set stone for temporary 1/4 Sec. Cor.
60	00	set stone for temporary 1/16 Sec. Cor.
68	00	Road bears N. and S.
79	92	intersected N. and S. line 3 links N. of the 1/16 Sec. Cor. on E. side of the N.E. 1/4 Sec. 35. from which I run N 89. 59 W on a true line through Sec. 35
		Va. 11° 23' E
19	92	set Limestone 16x10x6 in 8 in in ground marked 1/16 for 1/16 Sec. Cor. in the N.E. 1/4 Sec
39	96	set Limestone 17x10x5 in 8 in in ground marked 1/4 for 1/4 Sec. Cor.
59	94	set Limestone 16x11x5 in 8 in in ground marked 1/16 for 1/16 Sec. Cor. in the N.W. 1/4 Sec
79	92	The 1/16 Sec. Cor. on W. side of N.W. 1/4 Sec 35
		Land rolling
		Soil 1st rate

October 30th 1873

T. 2 N R 6 E 6th P. M.

Chains	*	
		East on a random line through sec. 35 * from the 1/4 sec. cor. bet. Sec 34 & 35 I run. Va. 11°23' E
3	50	drain bears S.
20	00	set stone for temporary 1/16 sec. cor
24	50	drain bears S.
40	00	set stone for temporary 1/4 sec. cor.
48	35	Branch bears S. with thick underbrush
60	00	set stone for temporary 1/16 sec. cor.
67	50	Road bears N. and S.
79	88	intersected N. and S. line 19 links North of the 1/4 sec. cor. (bet. sec. 35 & 36.) from which I run N 89.52 W on a true line through sec. 35 Va. 11°23' E
19	97	set Limestone 17x10x5 in 8 in in ground marked 1/16 for 1/16 sec. cor.
39	94	set Limestone 16x12x6 in 8 in in ground marked 1/4 for 1/4 sec. cor.
59	91	set Limestone 17x9x4 in 8 in in ground marked 1/16 for 1/16 sec. cor.
79	88	The 1/4 sec. cor. between sec. 34 and 35

Land rolling

Soil 1st rate

T. 2 N R. 6 E 6th P. M.

Chains	*	
		East on a random line through sec. 35 * from the 1/16 sec. cor. on W. side of S.W. 1/4 sec 35 I run. Va. 11°23' E
5	25	drain bears S.
20	00	set stone for temporary 1/16 sec. cor.
28	50	drain bears S.
40	00	set stone for temporary 1/4 sec. cor.
49	60	Branch. now dry bears S. thick brush
60	00	set stone for temporary 1/16 sec. cor. also enter bottom bears N E and S. W.
65	50	Road bears N. and S.
75	15	Sisley Creek bears N. E. some few scrubby Elm. Oak. and cottonwood trees, the good timber having been cut off.
79	94	intersected N. and S. line 20 links N. of the 1/16 sec. cor. on E side of the S.E. 1/4 sec. 35. from which I run N 89.51 W on a true line through sec. 35 Va. 11°23' E
19	98½	set Limestone 16x14x5 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the S.E. 1/4 sec
39	97	set limestone 17x10x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
59	95½	set limestone 17x9x4 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the S.W. 1/4 sec
79	94	The 1/16 sec. cor. on W side of S.W. 1/4 sec 35

Land rolling Soil 1st rate

T. 2 N R. 6 E. 6th P. M

Chains		
	*	South between sec. 27 and 28 * from the
Cor to		Fractional ~~cor~~ sec. 27 & 28 on the North boundary of the Otoe Indian Reserve. Iran
		Va. 11°23' E
17	60	set Limestone 17x9x4 in 8 in in ground marked 1/16 for 1/16 sec. cor.
20	75	drain bears S. W.
37	60	set Limestone 17x10x5 in 8 in, in ground marked 1/4 for 1/4 sec. cor.
41	50	Road bears N. W. and S. E.
57	60	set Limestone 17x12x5 in 8 in in ground marked 1/16 for 1/16 sec. cor.
72	75	drain bears W.
77	60	set Limestone 20x10x4 in 8 in in ground marked with 5 notches on N. edge and 1 notch on S. edge 3 on E. and 3 on W. side for cor. to sec. 27. 28. 33 and 34

Land rolling

Soil 1st rate

T. 2. N R. 6 E. 6th P. M.

Chains		
	*	East on a random line through sec. 27 * from the 1/16 sec. cor. on W. side N. W. 1/4 sec. 27 Iran
		Va. 11°23' E
2	75	drain bears S. W.
11	25	drain bears S. W.
20	00	set stone for temporary 1/16 sec. cor.
40	00	set stone for temporary 1/4 sec. cor.
60	00	set stone for temporary 1/16 sec. cor.
62	00	drain bears S.
80	06	intersected N. and S. line 12 links S. of the 1/16 sec. cor. on E side in the N. E. 1/4 sec. 27 from which Iran
		S. 89. 55 W on a true line through sec. 27
		Va. 11°28' E
20	01½	set Limestone 17x9x4 in 8 in in ground marked 1/16 for 1/16 sec. cor in the N. E. 1/4 sec
40	03	set Limestone 17x10x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
60	04½	set Limestone 16x10x6 in 8 in in ground marked 1/16 for 1/16 sec. cor in the N. W. 1/4 sec
80	06	The 1/16 sec. cor. on W. Side of N. W. 1/4 sec. 27

Land rolling

Soil 1st rate

T. 2. N. R. 6. E. 6th P. M.

Chains		
	*	East on a random line through sec. 27* from the 1/4 sec. cor. bet. sec's 27 & 28
		I run Va. 11° 23' E
20	00	Set stone for temporary 1/16 sec. cor.
40	00	Set stone for temporary 1/4 sec. cor.
60	00	Set stone for temporary 1/16 sec. cor.
74	50	drain bears S. E.
76	75	drain bears S.
80	17	intersected N. and S. line 8 links S. of the 1/4 sec. cor. bet. sec's 26 & 27, from which I run S. 89. 57 W. on a true line through sec. 27.
		Va. 11° 23' E
20	04½	Set Limestone 16x10x5 in 8 in. in ground marked 1/16 for 1/16 sec. cor.
40	08½	Set Limestone 17x9x5 in 8 in. in ground marked 1/4 for 1/4 sec. cor.
60	12¾	Set stone (Lime) 17x10x5 in 8 in. in ground marked 1/16 for 1/16 sec. cor.
80	17	The 1/4 sec. cor. between sec. 27 and 28

Land gently rolling

Soil 1st rate

T. 2. N. R. 6 E. 6th P. M.

Chains		
	*	East on a random line through sec. 27.* from the 1/16 sec. cor. on the W. side of the S.W. 1/4 sec. 27. I run. Va. 11° 23' E
6	20	Road bears N. W. and S. E
20	00	Set stone for temporary 1/16 sec. cor.
40	00	Set stone for temporary 1/4 sec. cor.
60	00	Set stone for temporary 1/16 sec. cor.
73	75	drain bears S.
80	09	intersected N. and S. line 9 links S. of the 1/16 sec. cor. on E. side of the S.E. 1/4 sec. 27, from which I run S. 89. 53 W. on a true line through sec. 27
		Va. 11° 23' E
20	02½	Set Limestone 16x11x5 in 8 in. in ground marked 1/16 for 1/16 sec. cor. in the S.E. 1/4 sec
40	04½	Set Limestone 17x9x5 in 8 in. in ground marked 1/4 for 1/4 sec. cor.
60	06¾	Set Limestone 17x10x4 in 8 in. in ground marked 1/16 for 1/16 sec. cor. in the S.W. 1/4 sec
80	09	The 1/16 sec. cor. ~~on W. side of S.W. 1/4 sec 27.~~

Land rolling

Soil 1st rate

T. 2. N R. 6 E 6th P. M

chains		
		East on a random line between sec. 27 and 34
		Va. 11°23' E
9	25	drain bears N. W.
14	30	Road bears N W. and S. E.
20	00	set stone for temporary 1/16 sec. cor.
40	00	set stone for temporary 1/4 sec. cor.
51	50	drain bears S. W.
60	00	set stone for temporary 1/16 sec. cor.
79	98	intersected N. and S. line 10 links N. of the cor. to sec. 26. 27. 34 and 35 from which I run N 89.56' W on a true line between sec. 27 and 34
		Va. 11°23' E
19	99½	set Limestone 17x10x4 in 8 in in ground marked 1/16 for 1/16 sec. cor.
39	99	set Limestone 17x9x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
59	98½	set Limestone 16x10x6 in 8 in in ground marked 1/16 for 1/16 sec. cor.
79	98	The cor. to sec. 27. 28. 33 and 34
		Land rolling
		Soil 1st rate

T. 2. N R. 6 E. 6th P. M

chains		
		South on a random line between sec. 33. and 34
		Va. 11°23' E
6	00	intersected creek bottom bears N W. and S. E
18	65	Favours Branch. 10 links wide bears S. E a grove of Elm. oak. Walnut and cottonwood trees 6 chains N. of line. ~~very thick underbrush~~.
20	00	set stone for temporary 1/16 sec. cor.
40	00	set stone for temporary 1/4 sec. cor.
45	75	Road. bears N. W. and S. E.
60	00	set stone for temporary 1/16 sec. cor.
65	00	leave creek bottom bears N. W. and S. E.
79	79	intersected S. boundary of Township 33 links W. of the cor. to sec. 33 and 34 from which I run N. 14' W on a true line between sec. 33 and 34
		Va. 11°23' E
19	79	set Limestone 17x9x6 in 8 in in ground marked 1/16 for 1/16 sec. cor.
39	79	set Limestone 17x10x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
59	79	set Limestone 16x12x6 in 8 in in ground marked 1/16 for 1/16 sec. cor.

T. 2. N. R. 6 E. 6th P. M.

Chains		
61	32	an oak tree 18 in. dia: blazed on N. and S. sides for a line tree with 3 notches A. cottonwood tree 16 in dia: N 31. 15 E dist: 93 links
79	79	The cor. to sec. 27. 28. 33. and 34

Land level bottom
Soil 1st rate

October 31st 1873

T. 2. N. R. 6 E. 6th P. M.

Chains		
	*	East on a random line through sec. 34
	*	from the 1/16 sec. cor. in the N.W. 1/4 sec Va. 11° 23' E
2	20	Favours Branch 10 links wide bears S. E. ~~with very thick undergrowth~~
9	50	leave Creek bottom bears N and S.
20	00	set Stone for temporary 1/16 sec. cor.
24	25	Road bears N and S.
40	00	set Stone for temporary 1/4 sec. cor.
60	00	set Stone for temporary 1/16 sec. cor.
79	90	intersected N. and S. line 5 links N. of the 1/16 sec. cor. on E. side of the N. E. 1/4 sec. 34. from which I run N 89. 58 W on a true line through sec. 34 Va. 11° 23' E
19	97½	set Limestone 7x9x4 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the N. E. 1/4 sec.
39	95	set Limestone 16x12x6 in 8 in in ground marked 1/4 for 1/4 sec. cor.
59	92½	set Limestone 7x10x5 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the N.W. 1/4 sec
79	90	The 1/16 sec. cor. on W side of N.W. 1/4 sec 34

Land rolling
Soil 1st rate

T. 2. N R. 6 E. 6th P. M

Chains		
		East on a random line through sec. 34* from the 1/4 sec. cor. bet. Secs 33 & 34
		I run. Va. 11° 23' E
7	85	Favours Branch 10 links wide bears S. by E. a few good Elm. oak and cottonwood trees. very thick underbrush
13	50	leave creek bottom bears S. E and N.
20	00	set stone for temporary 1/16 sec. cor.
24	25	Road bears N. W. and S. E.
40	00	set stone for temporary 1/4 sec. cor.
60	00	set stone for temporary 1/16 sec. cor.
80	00	intersected N. and S. line 11 lks S. of the 1/4 sec. cor. from which I run S 89.55 W on a true line through sec. 34. (bet. sec. 34 & 35.)
		Va. 11° 23' E
5	00	set Limestone 7x10x4 in 8 in in ground marked 1/16 for 1/16 sec. cor.
40	00	set Limestone 7x9x5 in 8 in. in ground marked 1/4 for 1/4 sec. cor.
60	00	set Limestone 6x12x5 in 8 in in ground marked 1/16 for 1/16 sec. cor.
80	00	The 1/4 sec. cor. between sec. 33 and 34
		Land rolling
		Soil 1st rate

T. 2. N R. 6. E 6th P. M

Chains		
	*	East on a random line through sec. 34
	*	from the 1/16 sec. cor. on the W. side of S. W. 1/4 sec. 34.
		I run. Va. 11° 23' E
6	75	Road bears N. W. and S. E.
16	70	Favours Branch 10 links wide bears S. ~~no trees but large willow on right bank~~
20	00	set stone for temporary 1/16 sec. cor.
23	00	Branch again bears N. E.
26	30	Branch again bears S.
35	25	Road bears N. W. and S. E.
40	00	set stone for temporary 1/4 sec. cor.
45	50	leave creek bottom bears N. W. and S. E.
60	00	set stone for temporary 1/16 sec. cor.
79	95	intersected N. and S. line 18 links S. of the 1/16 sec. cor. from which I run S. 89.52 W on a true line through sec. 34 (on side of the S. E. 1/4 sec 34.)
		Va. 11° 23' E
19	98¾	set Limestone 16x10x6 in 8 in in ground marked 1/16 ~~sec. cor.~~ for 1/16 sec. cor.
39	97½	set Limestone 7x10x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
59	96¾	set Limestone 7x9x4 in 8 in in ground marked 1/16 for 1/16 sec. cor.
79	95	The 1/16 sec. cor. on W. side of S W. 1/4 sec 34
		Land level on West end of line rolling on East end
		Soil 1st rate

T 2. N. R. 6 E 6th P. M

Chains

* - - - - - - - - - - - - *

South between sec. 28 and 29 from the
Cor to Fractional ~~cor~~ Sec 28 & 29 on the North boundary
of the Otoe Indian Reserve I run

Va. 11° 23' E

18 37 set Limestone 16x10x6 in 8 in. in ground
marked 1/16 for 1/16 sec. cor.
29 50 drain bears E.
38 37 Set Limestone 17x10x6 in 8 in in ground
marked 1/4 for 1/4 sec. cor.
43 25 drain bears E.
52 50 drain bears E.
58 37 Set Limestone 17x9x4 in 8 in in ground
marked 1/16 for 1/16 sec. cor.
73 25 drain bears E.
78 37 Set Limestone 18x10x5 in 8 in in ground
Marked with 5 Notches on N. Edge and
1 Notch on South edge 4 on E. and 2 on W. side for cor to sec.
28. 29. 32. and 33

Land rolling

Soil 1st rate

T 2. N. R. 6. E 6th P. M.

Chains

*

East on a random line through sec.
28* from the 1/16 sec. cor. on the W. side of N. W. 1/4 sec 28.
I run.

Va. 11° 23' E

15 50 Road bears N. W. and S. E.
20 00 set stone for temporary 1/16 sec. cor.
27 25 drain bears S. E.
40 00 set stone for temporary 1/4 sec. cor. also enter bottom bears N. & S.
44 30 Favours branch 8 links wide. bears South.
very thick underbrush
50 00 leave creek bottom bears N. by W. and S by E
60 00 set stone for temporary 1/16 sec. cor.
64 75 Road bears N. and S.
80 50 intersected N. and S. line 5 links S. of the 1/16
on E. side of the N. E. 1/4 sec 28. sec. cor. from which I run S. 89. 58 W on a
true line through sec. 28

Va. 11° 23' E

20 12½ Set Limestone 17x10x4 in 8 in. in ground
marked 1/16 for 1/16 sec. cor. in the N. E. 1/4 sec.
40 25 Set Limestone 17x9x5 in 8 in in ground
marked 1/4 for 1/4 sec. cor.
60 37½ Set Limestone 16x12x6 in 8 in in ground
marked 1/16 for 1/16 sec. cor. in the N. W. 1/4 sec
80 50 the 1/16 sec. cor. on W side of N W 1/4 sec 28.
Land rolling Soil 1st rate

T 2. N. R 6 E 6th P M

Chains

	*	East on a random line through sec. 28
	*	from the 1/4 sec. cor. between secs 28 + 29. I run
		Va. 11°23' E
20	00	set stone for temporary 1/16 sec. cor.
25	50	drain bears S. E.
37	00	enter creek bottom bears N. and S.
40	00	set stone for temporary 1/4 sec. cor.
46	75	Road bears N. W. and S. E.
52	60	Favours Branch 10 links wide bears S. E. a few Elm. Walnut and cottonwood trees thick brush
57	25	leave creek bottom bears N. W and S. E.
60	00	set stone for temporary 1/16 sec. cor.
66	20	Road bears S. E. also drain bears S. W.
80	45	intersected N. and S. line 10 lks South of the 1/4 sec. cor. bet. secs 27 + 28. from which I run S. 89.56 W. on a true line through sec. 28
		Va. 11°23' E
20	11 1/4	set Limestone 16x10x6 in 8 in in ground marked 1/16 for 1/16 sec. cor.
40	22 1/2	set Limestone 17x10x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
60	33 3/4	set Limestone 17x9x4 in 8 in in ground marked 1/16 for 1/16 sec. cor.
80	45	The 1/4 sec. cor. between sec. 28 and 29

Land rolling soil 1st rate

T 2. N. R. 6 E 6th P M

Chains

	*	East on a random line through sec. 28
	*	from the 1/16 sec. cor. on the W side of S. W. 1/4 sec. 28. I run
		Va. 11°23' E
20	00	set stone for temporary 1/16 sec. cor.
37	50	drain bears S. E.
40	00	set stone for temporary 1/4 sec. cor.
44	50	enter creek bottom bears S. E and N.
48	25	drain bears S. E.
54	20	Road bears N and S.
58	10	Favours Branch 10 lks wide bears S. some few good trees Elm and Cottonwood thick brush
60	00	set stone for temporary 1/16 sec. cor.
70	00	leave bottom bears N & S.
80	30	intersected N and S. line 8 links N. of the 1/16 sec. cor. on E side of the S. E. 1/4 sec. 28. from which I run N. 89.57 W on a true line through sec. 28.
		Va. 11°23' E
20	07 1/2	set Limestone 16x11x5 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the S. E. 1/4 sec
40	15	set Limestone 17x10x6 in 8 in in ground marked 1/4 for 1/4 sec. cor.
60	22 1/2	set Limestone 16x12x5 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the S. W. 1/4 sec
80	30	The 1/16 sec. cor. on W side of S W 1/4 sec 28.

Land rolling soil 1st rate

T. 2. N. R. 6 E 6th P.M

Chains		
		East on a random line between sec. 28. and 33
		Va. 11°23' E
20	00	Set stone for temporary 1/16 sec. cor.
25	75	drain bears S. E.
27	00	drain again bears N. E.
40	00	Set stone for temporary 1/4 sec. cor.
50	25	enter creek bottom bears N and S.
53	30	Road bears S. E & N. W. also drain bears N. E.
60	00	Set stone for temporary 1/16 sec. cor.
62	55	Favours Branch 8 lks wide bears S. E. a few trees Elm. Cottonwood and Oak. thick brush
77	25	leave creek bottom bears N. W. and S. E.
80	33	intersected N. and S. line 30 lks N. of the cor. to sec. 27. 28. 33 and 34 from which Gran N. 89. 47 W on a true line between sec. 28 and 33
		Va. 11°23' E
20	08 1/4	Set Limestone 17x10x6 in 8 in in ground marked 1/16 for 1/16 sec. cor.
40	16 1/2	Set Limestone 17x9x5 in 8 in in ground marked 1/4 for 1/4 ~~Sec.~~ cor.
60	24 3/4	Set Limestone 16x14x6 in 8 in in ground marked 1/16 for 1/16 sec. cor.
80	33	The cor. to sec. 28. 29. 32. and 33.
		Land rolling Soil 1st rate

T. 2. N. R. 6 E 6th P.M

Chains		
		South on a random line between sec. 32 and 33
		Va. 11°23' E
20	00	Set stone for temporary 1/16 sec. cor.
40	00	Set stone for temporary 1/4 sec. cor.
43	25	drain bears W.
60	00	Set stone for temporary 1/16 sec. cor.
79	65	intersected South boundary of Township 38 links W. of the cor. to sec. 32 and 33. from which Gran N. 16 W on a true line between sec. 32 and 33
		Va. 11°23' E
19	65	Set Limestone 16x10x6 in 8 in in ground marked 1/16 for 1/16 sec. cor.
39	65	Set Limestone 17x10x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
59	65	Set Limestone 17x9x4 in 8 in in ground marked 1/16 for 1/16 sec. cor.
79	65	The cor. to sec. 28. 29. 32 and 33
		Land rolling
		Soil 1st rate

November 1st 1873

T 2. N. R. 6 E 6th P. M

Chains

	*	East on a random line through sec. 33* from the 1/16 sec. cor. on the W side of N.W. 1/4 sec 32 Iran. Va. 11° 23' E
20	00	set stone for temporary 1/16 sec. cor.
40	00	set stone for temporary 1/4 sec. cor.
55	00	enter creek bottom bears S.E. and N.W.
60	00	set stone for temporary 1/16 sec. cor.
71	30	Road bears N. and S.
80	21	intersected N and S. 22 links N. of the 1/16 sec. cor. on E side in the N.E. 1/4 sec 33. from which Iran N 89. 51 W on a true line through sec. 33 Va. 11° 23' E
20	05 1/4	set Limestone 17x9x5 in 8 in in ground marked 1/16 for 1/16 sec. cor in the N.E. 1/4 sec
40	10 1/2	set Limestone 17x10x4 in 8 in in ground marked 1/4 for 1/4 sec. cor.
60	15 3/4	set Limestone 17x10x4 in 8 in in ground marked 1/16 for 1/16 sec. cor in the N.W. 1/4 sec
80	21	The 1/16 sec. cor. on W side of N.W. 1/4 sec 33.

Land gently Rolling

Soil 1st rate

T 2. N. R 6 E 6th P M

Chains

	*	East on a random line through sec. 33* from the 1/4 sec. cor bet. Sec 32 & 33 Iran Va. 11° 23' E
6	20	drain bears S.W.
20	00	set stone for temporary 1/16 sec. cor.
40	00	set stone for temporary 1/4 sec. cor.
60	00	set stone for temporary 1/16 sec. cor.
64	50	enter creek bottom bears N.W. and S.E.
76	30	Road bears S.E and N.W.
80	16	intersected N. and S. line 15 lks N. of the 1/4 sec. cor between sec 33 & 34 from which Iran N 89. 54 W on a true line through sec. 33 Va. 11° 23' E
20	04	set Limestone 17x9x5 in 8 in in ground marked 1/16 for 1/16 sec. cor.
40	08	set Limestone 17x10x6 in 8 in in ground marked 1/4 for 1/4 sec. cor.
60	12	set Limestone 17x11x3 in 8 in in ground marked 1/16 for 1/16 sec. cor.
80	16	The 1/4 sec. cor. between sec. 32 and 33

Land Rolling

Soil 1st rate

T. 2. N. R. 6 E. 6th P. M.

Chains			
		*	East on a random line through Sec. 33 from the 1/16 Sec. Cor. on the W side of S.W. 1/4 sec. 33 I run. Va. 11° 23' E
20	00		Set Stone for temporary 1/16 Sec. Cor
24	65		drain bears S.
40	00		Set Stone for temporary 1/4 Sec. Cor.
60	00		Set Stone for temporary 1/16 Sec. Cor.
76	75		enter Creek bottom bears N.W. and S.E
80	04		intersect a N and S. line 24 links North of the 1/16 Sec. Cor. on E side of the S.E. 1/4 sec. 33. from which I run N 89.50 W on a true line through Sec. 33 Va. 11° 23' E
20	01		Set limestone 16x14x5 in 8 in. in ground marked 1/16 for 1/16 Sec. Cor. in the S.E. 1/4 sec.
40	02		Set limestone 17x10x6 in 8 in in ground marked 1/4 for 1/4 Sec. Cor.
60	03		Set limestone 17x9x4 in 8 in in ground marked 1/16 for 1/16 Sec. Cor. in the S.W. 1/4
80	04		the 1/16 Sec. Cor. on W side of S.W. 1/4 sec 33.

Land gently rolling
Soil 1st rate

T. 2. N. R. 6 E. 6th P. M.

Chains			
		*	South between Sec. 19. and 20. from the
0	Cor to		Fractional ~~Cor.~~ Secs 19 & 20 on the North boundary of the Otoe Indian Reserve I run. Va. 11° 23' E
		93	Set Limestone 17x12x3 in 8 in in ground marked with 4 notches on North edge and 2 notches on South edge 5 on E & 1 on W side. for Cor. to Sec. 19. 20. 29. and 30

Land level
Soil 1st rate

East on a true line between Secs.

T 2. N. R 6 E 6th P. M

Chains

West on a random line between sec. 19 and 30

Va. 11°23' E

18 20 drain bears S. E.
20 00 set stone for temporary 1/16 sec. cor.
31 25 drain bears S. E.
40 00 set stone for temporary 1/4 sec. cor.
60 00 set stone for temporary 1/16 sec. cor.
78 52 intersected W. boundary of Township 9. links North of the cor. to sec. 19 and 30 from which I run N 89.56 E on a true line between sec. 19 and 30

Va. 11°23' E

18 52 set Limestone 16x10x6 in 8 in in ground marked 1/16 for 1/16 sec. cor.
38 52 set Limestone 17x10x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
58 52 set Limestone 17x9x4 in 8 in in ground marked 1/16 for 1/16 sec. cor.
78 52 The cor. to sec. 19. 20. 29 and 30.

Land gently rolling
Soil 1st rate

T 2. N. R 6 E 6th P. M

Chains

South between sec. 29 and 30

Va. 11°23' E

20 00 set Limestone 17x10x6 in 8 in in ground marked 1/16 for 1/16 sec. cor.
40 00 set Limestone 17x9x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
51 75 drain bears S. E.
60 00 set Limestone 17x11x6 in 8 in in ground marked 1/16 for 1/16 sec. cor.
80 00 set Limestone 20x10x4 in 8 in in ground marked with 5 notches on North edge and 1 on South edge 5 on E and 1 on W. side for cor to sec. 29. 30. 31 and 32.

Land rolling
Soil 1st rate

T2. N. R 6 E 6th P M

Chains		
	*	East on a random line through sec. 29
	*	from the 1/16 sec. cor. on the W side of the N.W. 1/4 sec. 29
		I run. Va. 11°23' E
21	30	drain bears S.
20	00	Set stone for temporary 1/16 sec. cor.
38	25	drain bears S.E.
40	00	set stone for temporary 1/4 sec. cor.
41	80	Road bears N. and S.
60	00	Set stone for temporary 1/16 sec. cor.
80	02	intersected N. and S. line 15 links S. of the 1/16 sec. cor. on E side of the W. E. 1/4 sec. 29 from which I run S. 89. 58 E on a true line through sec. 29.
		Va. 11°23' E
20	00½	Set Limestone 17x9x6 in 8 in in ground marked 1/16 for 1/16 sec. cor in the N.E. 1/4
40	01	Set Limestone 16x12x6 in 8 in in ground marked 1/4 for 1/4 sec. cor.
60	01½	Set Limestone 17x10x4 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the N.W. 1/4
80	02	the 1/16 sec. cor on W side of N.W. 1/4 sec 29.

Land rolling

Soil 1st rate

T2. N. R. 6 E 6th P M

Chains		
	*	West on a random line through
	*	sec. 30 from the 1/16 sec. cor on the E. side of the N.E. 1/4 sec
		Va. 11°23' E
12	65	drain bears S.
20	00	Set stone for temporary 1/16 sec. cor.
40	00	Set stone for temporary 1/4 sec. cor.
60	00	Set stone for temporary 1/16 sec. cor.
78	69	intersected West boundary of Lowe-
		-s Ferry 5 links North of the 1/16 sec. cor on W side of the N.W. 1/4 sec 30 from which I run N. 89. 58 E on a true line through sec. 30
		Va. 11°23' E
18	69	Set Limestone 17x10x4 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the N.W. 1/4 sec.
38	69	Set Limestone 17x9x4 in 8 in. in ground marked 1/4 for 1/4 sec. cor.
58	69	Set Limestone 17x11x5 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the N.E. 1/4 sec
78	69	the 1/16 sec on E side of N.E. 1/4 sec 30.

Land rolling

Soil 1st rate

November 3 1873

T 2. N R. 6 E 6th P.M.

Chains

East on a random line through Sec. 29 from the 1/4 Sec. cor. bet. sec. 29 & 30 ~~in the~~ I run

Va. 11° 23' E

4 80 drain bears S. E.
20 00 Set Stone for temporary 1/16 Sec. cor.
40 00 Set Stone for temporary 1/4 Sec. cor.
46 30 Road bears N by W and S. by E.
60 00 Set Stone for temporary 1/16 Sec. cor.
80 22 intersected N. and S. line 23 links S. of the 1/4 Sec. cor. bet. sec. 28 & 29 from which I run S. 89.50 W. on a true line through Sec. 29

Va. 11° 23' E

20 05½ Set Limestone 16x12x6 in 8 in in ground marked 1/16 for 1/16 Sec. cor.
40 11 Set Limestone 17x9x4 in 8 in in ground marked 1/4 for 1/4 Sec. cor.
60 16½ Set Limestone 17x10x5 in 8 in in ground marked 1/16 for 1/16 Sec. cor.
80 22 The 1/4 Sec. cor. between Sec. 29 and 30

Land rolling

Soil 1st rate

T 2. N. R 6. E 6th P.M

Chains

* West on a random line through Sec. 30 * from the 1/4 Sec. cor. bet. Sec. 29 & 30. I run

Va. 11° 23' E

6 30 drain bears S. E.
20 00 Set Stone for temporary 1/16 Sec. cor
40 00 Set Stone for temporary 1/4 Sec. cor.
60 00 Set Stone for temporary 1/16 Sec. cor.
79 00 intersected West boundary of Township 3 links S. of the 1/4 Sec. cor. on W side of sec 30, from which I run S. 89.59 E on a true line through Sec. 30.

Va. 11° 23' E

19 00 Set Limestone 17x9x5 in 8 in in ground marked 1/16 for 1/16 Sec. cor.
39 00 Set Limestone 17x10x6 in 8 in in ground marked 1/4 for 1/4 Sec. cor.
59 00 Set Limestone 16x12x5 in 8 in in ground marked 1/16 for 1/16 Sec. cor.
79 00 The 1/4 Sec. cor. between Sec. 29 and 30

Land gently rolling

Soil 1st rate

T. 2. N. R. 6. E. 6th P.M.

Chains

East on a random line through sec. 29 from the 1/16 sec. cor. on the W. side of S.W. 1/4 sec.
Va. 11° 23' E

6 50 drain bears S.E.
20 00 set stone for temporary 1/16 sec. cor.
40 00 set stone for temporary 1/4 sec. cor.
55 30 Road bears N. and S.
60 00 set stone for temporary 1/16 sec. cor.
80 31 intersected N. and S. line 18 lks S. of the 1/16 sec. cor. on E side of the S.E. 1/4 29. from which I run S. 89.52 W on a true line through sec. 29.
Va. 11° 23' E
20 07 3/4 set Limestone 16x11x6 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the S.E. 1/4 sec.
40 15 1/2 set Limestone 17x10x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
60 23 1/4 set Limestone 17x9x4 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the S.W. 1/4 sec.
80 31 The 1/16 sec. cor. on W. side of S.W. 1/4 sec. 29.
Land rolling
Soil 1st rate

T. 2. N. R. 6. E. 6th P.M.

Chains

* West on a random line through sec. 30* from the 1/16 sec. cor. on the E. side of S.E. 1/4 sec. 30. I ran.
Va. 11° 23' E
20 00 set stone for temporary 1/16 sec. cor.
40 00 set stone for temporary 1/4 sec. cor.
60 00 set stone for temporary 1/16 sec. cor.
79 55 intersected W. boundary of Township ~~N. and S.~~ ~~line~~ 10 links N. of the 1/16 sec. cor. on W. side of the S.W. 1/4 sec 30 from which I run N 89.56 E on a true line through sec. 30
Va. 11° 23' E
19 55 set Limestone 16x12x6 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the S.W. 1/4 sec.
39 55 set Limestone 17x10x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
59 55 set Limestone 17x9x6 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the S.E. 1/4 sec
79 55 The 1/16 sec. cor. on E side of S.E. 1/4 sec 30.
Land gently rolling
Soil 1st rate.

T2. N R 6 E 6th P M

Chains		
		East on a random line between sec. 29 and 32
		Va. 11° 23' E
20	00	Set stone for temporary 1/16 sec. cor. also
		drain bears S. E.
40	00	Set stone for temporary 1/4 sec. cor.
58	60	Road bears N. and S.
60	00	Set stone for temporary 1/16 sec. cor.
80	30	Intersected N. and S. line 12 lks S. of
		Cor. to sec. 28. 29. 32 and 33. from which
		Run S. 89. 55 W on a true line ~~through~~
		~~Between~~ sec. 29. and 32
		Va. 11° 23' E
20	07½	Set Limestone 17x10x6 in 8 in in ground
		marked 1/16 for 1/16 sec. cor.
40	15	Set Limestone 17x9x6 in 8 in. in ground
		marked 1/4 for 1/4 sec. cor.
60	22½	Set Limestone 16x12x6 in 8 in in ground
		marked 1/16 for 1/16 sec. cor.
80	30	The cor. to sec. 29. 30. 31 and 32
		Land gently rolling
		Soil 1st Rate

T2. N. R 6 E 6th P. M

Chains		
		West on a random line between sec. 30 & 31
		Va. 11° 23' E
20	00	Set stone for temporary 1/16 sec. cor.
22	75	drain bears S. E.
28	60	drain bears S. E.
40	00	Set stone for temporary 1/4 sec. cor.
60	00	Set stone for temporary 1/16 sec. cor.
80	05	intersected West boundary of Town-
		ship 19 links North of the cor. to sec. 30
		and 31 from which Run N 89. 52 E
		on a true line between sec. 30 and 31
		Va. 11° 23' E
20	05	Set Limestone 17x10x6 in 8 in in ground
		marked 1/16 for 1/16 sec. cor.
40	05	Set Limestone 16x12x7 in 8 in in ground
		marked 1/4 for 1/4 sec. cor.
60	05	Set Limestone 17x9x6 in 8 in in ground
		marked 1/16 for 1/16 sec. cor.
80	05	The cor. to sec. 29. 30. 31 and 32
		Land rolling
		Soil 1st Rate

T. 2. N. R. 6 E. 6th P.M.

Chains		
		South on a random line between sec. 31 & 32 Va. 11° 28' E
8	25	drain bears S.E.
20	00	Set stone for temporary 1/16 sec. cor.
25	30	drain bears E.
40	00	Set stone for temporary 1/4 sec. cor.
60	00	Set stone for temporary 1/16 sec. cor.
79	00	intersected S. boundary of Township ~~50~~ 48 links West of the cor to sec. 31 and 32 from which I run N. 21' W on a true line between sec. 31 and 32 Va. 11° 28' E
19	00	Set Limestone 16x10x6 in 8 in in ground marked 1/16 for 1/16 sec. cor.
39	00	Set Limestone 17x9x6 in 8 in in ground marked 1/4 for 1/4 sec. cor.
59	00	set Limestone 17x10x4 in 8 in in ground marked 1/16 for 1/16 sec. cor.
79	00	The cor. to sec. 29. 30. 31 and 32

Land gently rolling
Soil 1st rate

T. 2. N. R. 6 E. 6th P. M.

Chains		
	*	East on a random line through sec. 32* from the 1/16 sec. cor. on the W side of the N.W. 1/4 sec 32. I run. Va. 11° 28' E
16	50	drain bears S.E.
20	00	Set Stone for temporary 1/16 sec. cor.
31	50	drain bears S.E.
40	00	Set Stone for temporary 1/4 sec. cor.
54	35	Road bears N. and S.
60	00	Set Stone for temporary 1/16 sec. cor.
80	25	intersection N. and S. line 40 links S. of the 1/16 sec. cor. on E. side of the N.E. 1/4 sec 32. from which I run S. 89.58 W on a true line through sec. 32. Va. 11° 28' E
20	06½	Set Limestone 16x10x5 in 8 in in ground marked 1/16 for 1/16 sec. cor in the N.E. 1/4 sec.
40	12½	Set Limestone 17x10x5 in 8 in in ground marked 1/4 for 1/4 sec. cor.
60	18¾	Set Limestone 17x9x4 in 8 in in ground marked 1/16 for 1/16 sec. cor in the N.W. 1/4 sec
80	25	The 1/16 sec. cor on W side of N.W. 1/4 sec 32.

Land rolling
Soil 1st rate

T. 2. N. R. 6 E. 6th P. M

Chains	*	
		West on a random line through sec. 31* from the 1/16 sec. cor. in the E. side of N. E. 1/4 sec. 31 I run. Va. 11°23' E
20	00	Set Stone for temporary 1/16 sec. cor.
40	00	Set Stone for temporary 1/4 sec. cor.
60	00	Set Stone for temporary 1/16 sec. cor.
80	52	intersected West boundary of Township 11 links North of the 1/16 sec. cor. on W. side of the N. W. 1/4 sec. from which I run N. 89.55 E on a true line through sec. 31 Va. 11°23' E
20	52	Set Limestone 16x11x5 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the N. W. 1/4 sec.
40	52	Set Limestone 17x10x6 in 8 in in ground marked 1/4 for 1/4 sec. cor.
60	52	Set Limestone 17x9x6 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the N. E. 1/4 sec.
80	52	The 1/16 sec. cor. on the E side of N E 1/4 sec 31.

Land rolling

Soil 1st rate

T. 2. N. R. 6 E. 6th P. M

Chains	*	
		East on a random line through sec. 32* from the 1/4 sec. cor. bet. secs 31 & 32. I run. Va. 11°23' E
20	00	Set stone for temporary 1/16 sec. cor.
27	10	drain bears S. E.
40	00	Set Stone for temporary 1/4 sec. cor.
58	00	Road bears N. & S.
60	00	Set Stone for temporary 1/16 sec. cor.
80	19	intersected N. and S. line 8 links S. of the 1/4 sec. cor. bet. secs 32 & 33. from which I run S. 89.57 W on a true line through sec. 32 Va. 11°23' E
20	04 3/4	Set Limestone 16x11x5 in 8 in in ground marked 1/16 for 1/16 sec. cor.
40	09 1/2	Set Limestone 16x10x6 in 8 in in ground marked 1/4 for 1/4 sec. cor.
60	14 1/4	Set Limestone 17x10x4 in 8 in in ground marked 1/16 for 1/16 sec. cor.
80	19	The 1/4 sec. cor. between sec. 31 and 32

Land rolling

Soil 1st rate

T. 2. N. R. 6. E. 6th P. M

Chains	*	
		West on a random line through sec. 31* from the 1/4 sec. cor, Cor. sec 31 & 32. Va. 11°23' E
20	00	Set stone for temporary 1/16 sec. cor.
40	00	Set stone for temporary 1/4 sec. cor.
60	00	Set stone for temporary 1/16 sec. cor.
81	09	intersected West boundary of Township 10 links South of the 1/4 sec. cor. in W side of sec 31. from which I run S. 89. 56 E on a true line through sec. 31 Va. 11°23' E
21	09	Set Limestone 16x10x7 in 8 in in ground
4		marked 1/16 for 1/16 sec. cor.
41	09	Set Limestone 17x9x4 in 8 in in ground marked 1/4 for 1/4 sec. cor.
61	09	Set Limestone 17x10x6 in 8 in in ground marked 1/16 for 1/16 sec. cor.
81	09	The 1/4 sec. cor. between sec. 31 and 32

Land rolling

Soil 1st rate

T. 2. N. R. 6. E. 6th P. M

Chains	*	
		East on a random line through sec. 32* from the 1/16 sec. cor. in the W side of S.W. 1/4 sec 32. I run. Va. 11°23' E
20	00	Set stone for temporary 1/16 sec. cor.
40	00	Set stone for temporary 1/4 sec. cor.
46	35	Branch. now dry. bears S.E. ~~with thick undergrowth~~
54	25	drain bears S.W.
58	20	Road Bears N. & S.
60	00	Set stone for temporary 1/16 sec. cor.
80	15	intersected N. and S. line 15 links S. of the 1/16 sec. cor. on E. side of the S.E. 1/4 sec. 32. from which I run S. 89. 54 W on a true line through sec. 32 Va. 11°23' E
20	03 3/4	Set Limestone 16x10x6 in 8 in in ground marked 1/16 for 1/16 sec. cor in the S.E. 1/4 sec
40	07 1/2	Set Limestone 17x10x4 in 8 in in ground marked 1/4 for 1/4 sec. cor.
60	10 3/4	Set Limestone 17x9x6 in 8 in in ground marked 1/16 for 1/16 sec. cor. in the S.W. 1/4 sec.
80	15	The 1/16 sec. cor. on W side of S W 1/4 sec 32

Land rolling

Soil 1st rate

T. 2. N. R. 6. E. 6th P.M.

Chains

* West on a random line through sec. 31 * from the 1/16 sec. cor. E. side of on the S.E. 1/4 sec.

31. I run Va. 11°23' E

20 00 set stone for temporary 1/16 sec. cor.

40 00 set stone for temporary 1/4 sec. cor.

60 00 set stone for temporary 1/16 sec. cor.

81 61 intersected West boundary of Township 16 links South of the 1/16 sec. cor. on W. side of the S.W. 1/4 sec. from which I run S. 89. 53 E on a true line through sec. 31

Va. 11°23' E

21 61 set Limestone 16x10x6 in 8 in in ground marked 1/16 for 1/16 sec. cor in the S.W. 1/4 sec.

41 61 set Limestone 16x12x6 in 8 in in ground marked 1/4 for 1/4 sec. cor.

61 61 set Limestone 17x9x6 in 8 in in ground marked 1/16 for 1/16 sec. cor in the S.E. 1/4 sec.

81 61 The 1/16 sec. cor. on E side of S.E. 1/4 sec 31.

Land rolling

Soil 1st rate

November 4th 1873

General Description

The Land in this Township is considerably above the common average

There is a fair proportion of rich bottom land on both sides of Sisley Creek and Favours Branch, both of which are fine running streams though small at this time of the year.—

The uplands are generally rolling good 1st rate land and adapted for cultivation.—

Timber chiefly Elm. oak. Walnut cottonwood and some little Hickory ~~is chiefly~~ along Sisley Creek and Favours Branch. but in a great many places have been cut off and hauled away by the neighboring Farmers

List of Names

A list of the names of the individuals employed to assist in running, measuring and marking the lines and corners discribed in the foregoing field notes of T. 2. N. R. 6. E. of the 6th P. M. showing the respective capacities in which they acted

W. H. Chain	Chainman
J. W. Warren	Chainman
P. P. Rynders	Flagman
O. Kinney	Moundman

We hereby certify that we assisted W. T. Hull Deputy Surveyor in Surveying the ~~exterior~~ subdivision line of Township No. 2 North of the Base Line of Range 6 East of the Principal Meridian within the Otoe & Mo Indian Reserve and that said Township has been in all respects to the best of our knowledge and belief well and faithfully Surveyed and the Boundary Monuments planted according to the instructions furnished by the Surveyor General and of dimensions character construction and working and in the Manner as Spicifically described in the foregoing field notes.

W H Chinn Chainman
G W Warren Chainman
P. P. Rynders Flagman
A Kinney Moundman

Subscribed and Sworn to before me this 18th day of November 1845.
R. S. Beecher
Surveyor Public

I. W. T. Hull Deputy Surveyor do solemnly swear that in pursuance of a joint Contract wherein C. F. White and W. T. Hull are joint Contractors with E. E. Cunningham Surveyor General for the District of Nebraska and Iowa bearing date the 3d day of July 1873. I have well faithfully and Truly in my own proper person and in strict conformity with the instructions furnished by the Surveyor General the Surveying Manual and the Laws of the United States Surveyed all those parts or portions of the fractional Township No 2. North of the Base Line of Range No 6 East of the 6th Principal Meridian within the Otoe & Missouri Indian Reserve in Neb as are represented in the foregoing field notes as having been Surveyed under my direction

And I do further solemnly swear

that all the corners of said Surveys have been established and perpetuated in strict accordance with the Surveying Manual printed instructions and Special instructions of the Surveyor General of Dimension, character, constructions and Marking and in the manner as specifically described in the foregoing field notes and that the foregoing are the true and original field notes of such Surveys.

W. F. Hull
Deputy Surveyor

Subscribed to by the said W. F. Hull Deputy Surveyor and sworn to before me a Notary Public in and for Lancaster County in the State of Nebraska this 18th day November A.D. 1873

R. P. Beecher
Notary Public

Surveyor Generals Office
Plattsmouth Jan 20th 1874

The foregoing field notes of the survey & subdivision into forty acre tracts of fract Township No 2 N. of the Base Line & Range No 6 East of the 6th P.M. within the Otoe & Missouri Indian Reserve in Nebraska. Executed by Wm F. Hull under joint contract No 78. of July 3d 1873, in the month of October & November 1873. having been critically examined the necessary corrections & explanations made the said field notes and the surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

General Land Office • Original Field Notes

Book Number

134

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.