General Land Office • Original Field Notes

Book Number

135

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

T.1-2 N.
R. 7 E.

Otoe & Mo.
Ind.Res.

23-135

135/1

(a)

Surv[illegible]sion

40 Acre tracts
of
Township No. 1 North of the Base line
of
Range No. 7 East of the 6th Principal Meridian
in the
Otoe and Missouria Indian Reservation
in the
State of Nebraska

Executed by
William Maxwell
Deputy Surveyor. Under contract
No. 98
dated July 24th 1875

Survey
Commenced August. 28th 1875
Completed September. 11th 1875

A
List of Names
AND
Duties of Assistants

Henry Court	Compassman
Charles E Higgins	Flagman
Sidney S Dennison	Chainmen
Thomas D Tibbetts	
James E Brewer	Rundmen
Charles H Brown	

d

e

T. 1. N. R. 7. E.

Index Diagram

256		235		180		138		98		52	
253	247	252	176	178	134	137	93	96	47	50	
250		249		177		135		95		49	
235		233		170		128		86		39	
244		243		174		132		91		45	
241	232	240	169	172	127	130	85	89	37	43	
238		237		171		130		88		41	
221		220		163		122		79		29	
230		228		167		126		83		34	
228	219	227	162	166	121	125	78	82	29	33	
224		223		165		123		80		31	
209		208		156		115		72		20	
217		216		160		119		76		25	
216	207	213	155	158	114	117	71	73	19	24	
212		211		157		116		73		22	
197		196		149		108		64		12	
205		204		153		112		69		17	
203	195	201	147	153	107	111	68	66	10	15	
200		199		150		110		65		14	
185		183		141		101		55		3	
193		191		146		105		61		7	
190	182	189	140	144	100	104	54	59		6	
187		186		143		103		57		4	

Township No 1 North Range 7 East 6th P.M.

Chains		
		To determine the proper adjustment of my Compass for Subdividing this Township I begin at the Corner to Sec's 31 and 36 Township 1 on Base Line of Ranges 7 and 8 E and run North on a blank line along the E boundary of Section 36, Va 10° 15 E
20	00	To a point 2 links East of the 1/16 Sec Cor
40	05	To a point 5 links East of the 1/4 Sec Cor
60	00	To a point 9 links East of the 1/16 Sec Cor
80	00	To a point 12 links East of the Corner to Sections 25 and 36

To retrace this line or run parallel thereto my Compass must be adjusted to a Va of 10° 20' East

Subdivision Commenced Augt 28th 1875

h

T. 1 N. R. 7 E of the 6th P.M.

From the Cor to Secs 35 & 36 in Township No 1 N.R. No 7 E. of the 6th P.M. Run North between Secs 35 and 36.
Va 10° 20' E

9 50 Creek 2 chs Wide Course S.W. Scattering timber on margin

20 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor

40 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec. Cor.

52 70 Cottonwood 18 in in diam

55 00 Big Blue River Course S.W. Cottonwood timber on Banks

60 00 True point for 1/16 Sec Cor falls in river and cannot be established

60 70 Left River Course S.25 W. distance obtained by actual Measurement

At 61.43 chs I

Set post 3 x 3 in x 4 ft. 1 ft

T. 1 N. R. 7 E of the 6th P.M.

= deep Marked W.C. 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for Witness 1/16 Sec Cor 1 ch and 43 lks North of the Corner

From which a Cottonwood 18 in in diam bears S. 1° W. 45 lks distant. a Cottonwood 12 in in diam bears S. 40 lks distant

80 00 Set post 4 x 4 in x 4½ ft. 1 ft deep Raised Mound of Earth 2½ ft high from 4 pits 12 x 24 x 12 in deep for Cor to Secs 25. 26. 35 and 36

Bottom Land Level

Soil 1st Rate

T. 1 N. R. 7 E of the 6th P.M.

East on a Random line between Secs 25 and 36.

Va 10° 07' E.

8 30 Big Blue River Course South West 380 lks Wide Timber on Banks. Distance obtained by actual Measurement.

12 15 Sand Bottom bearing NE and SW.

20 00 Set temporary 1/16 Sec Cor

40 00 Set temporary 1/4 Sec Cor

60 00 Set temporary 1/16 Sec Cor

70 00 Wagon Road bearing SW and NE.

79 80 Intersect East boundary of Township 19 lks South of Cor to Secs. 25. 36. 30 and 31.

From which Corner. Run S 89° 52' W on a true line between Secs 25 & 36.

Va 10° 26' E

19 95 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

39 90 Set post 3 x 3 in x 4 ft. 1 ft deep.

T. 1 N. R. 7 E of the 6th P.M.

		Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor.
59	85	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
79	80	To Cor to Secs. 25. 26. 35 & 36. Upland gently rolling Soil 2nd Rate Bottom Level Soil 1st rate
		From the 1/16 Sec Cor. on the West boundary of the SW¼ of Sec 36. Trav East on a Random line Va 10° 20' E.
6	"	Creek 40 lks wide Course SW. Scattering timber on margin
12	"	Leave Bottom bearing NE and SW
20	"	Set temporary 1/16 Sec Cor
40	"	Set temporary 1/16 Sec Cor
53	"	Wagon Road bearing NE and SW
60	"	Set temporary 1/16 Sec. Cor.

T. 1 N. R. 7 E of the 6th P.M.

79	88	Intersect East boundary of Township 7 lks South of 1/16 Sec Cor on East boundary of SE¼ Sec 36. From which Corner Green S 89° 57' W on a true line Va 10° 20' E
19	97	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
39	94	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
59	91	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
79	88	To the 1/16 Sec Cor. on the West boundary of the SW¼ Sec 36. Upland gently rolling Soil 2nd Rate Bottom Level Soil 1st "

T. 1 N. R. 7 E of the 6th P. M.

From the ¼ Sec Cor on the West boundary of Section 36. Drew East on a Random line
Va 10° 20' E

18	00	Creek 40 lks wide Course S.W. Scattering timber on margin
20	00	Set temporary ¼ Sec Cor.
27	00	Leave Bottom bearing N.E. and S.W.
40	00	Set temporary Center ¼ Sec Cor.
60	00	Set temporary ¼ Sec Cor.
69	30	Wagon Road bearing N. and S.
73	50	Enter Timber " N.W. and S.E.
75	00	Creek 50 lks wide Course N.W.
79	76	Intersect East boundary of Township 6 chs South of the ¼ Sec Cor. on the East boundary of Sec 36.

From which corner Drew
S 89° 57' W. on a true line
Va 10° 20' E

19	94	Set post 3 + 3 in + 4 ft. 1 ft deep Marked ¼ Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for ¼ Sec Cor.

T. 1 N. R. 7 E of the 6th P. M.

39	88	Set post 3 + 3 in + 4 ft. 1 ft deep Marked C/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for Center ¼ Sec Cor.
39	88	Set post 3 + 3 in + 4 ft. 1 ft deep Marked ¼ C. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for ¼ C Sec Cor.

From which an Elm 24 in in diam bears N 50° E 110 lks distant. and an Elm 20 in in diam bears N 40° W 88 lks distant.

79	76	From ¼ Sec Cor on the West boundary of Section 36.

Upland Rolling Soil 2nd Rate
Bottom land " 1st "

From the point for ¼ Sec Cor in river on the West boundary of the N.W. ¼ of Sec 36. Dr.

East on a Random line through Sec 36

T. 5 S. R. 7 E. of the 6th P. M.

		Va 10°20' E
3	20	Left bank of the Big Blue River course S.W. Timber on margin of River Distance across River obtained by actual measurement
		~~Va 10°20' E~~
8	00	Leave Bottom Timber N. and S.
20	00	Set temporary 1/16 Sec. Cor
40	00	Set temporary 1/16 Sec. Cor
41	00	Creek 40 lks Wide Course S.W.
41	60	Enter Bottom & Timber N.E. and S.W.
51	00	Creek 40 lks Wide Course N.W.
57	00	Leave Bottom and Timber
60	00	Set temporary 1/16 Sec. Cor.
71	50	Wagon Road Running N. and S.
72	00	Enter Field " N. and S.
79	80	Intersect East boundary of Township 12 lks South of the 1/16 Sec. Cor on East boundary of N.E.¼ of Sec 36. From which Corner I draw S 89°54' W on a true line Va 10°20' E

T. 5 S. R. 7 E. of the 6th P. M.

19	95	Set post 3 + 3 in + 4 ft. 18 in deep marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
39	90	Set post 3 + 3 in + 4 ft. 18 in deep marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor. From which a cottonwood 10 in in diam bears S 75° E 90 lks dist. Only tree convenient to mark.
59	85	Set post 3 + 3 in + 4 ft. 18 in deep marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
79	80	To a point 1.43 chs South of times Cor to 1/16 Sec Cor on the West boundary of the N.W.¼ of Sec 36. it being the true point for Corner. Topland gently rolling. Soil 2nd Rate. Bottom level " 1st Rate. Timber – Cottonwood and Elm.

T. 1 N. R. 7 E. of the 6th P. M.

		From the Cor to Secs 25, 26, 35 & 36, T. 1 N.
		North on the true line between Secs. 25 & 26
		Va 10° 20' E
20	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/4 Sec Cor.
23	00	Big Blue River
		150 lks wide, Course East, distance obtained by actual Measurement. Entr
24	50	Spindle on left bank of River
38	50	Entr Marsh 150 lks Wide E & W
40	00	True point for Cor is on Edge of Marsh & cannot be established & therefore Set Witness Cor at 40.84 chs
41	84	Set post 3+3 in + 4 ft. 1 ft deep Marked W.C. 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for Witness 1/4 Sec Cor. 84 lks N of true point.
		From this Witness Cor an Elm 14 in in diam bears N 80° W 50 lks distant. an Elm 10 in in diam bears

T. 1 N. R. 7 E. of the 6th P. M.

		North 87° W. 55 lks distant.
60	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor.
		From which Cor a Cottonwood 36 in in diam bears South 20° W. 60 lks distant.
61	50	Big Blue River 2 chs wide, Course W. distance obtained by actual Measurement.
78	00	Bayou 100 lks wide bearing NE & SW.
81	00	Set post 4+4 in + 4½ ft. 1 ft deep. Raised Mound of Earth 2½ ft high from 4 pits 12+24+42 in deep for Corner to Secs 23, 24, 25 & 26.
		From this Cor a Willow 10 in in diam bears W 60 lks distant, a Cottonwood 18 in in diam bears N. 50 W 95 lks distant
		Bottom Level low & Wet. Soil 2nd Rate
		Timber principally Cottonwood and Elm.

T. 1 N. R. 7 E of the 6th P. M.

East on a Random line
between Secs. 24 and 25
Va. 10° 20' E

1	00	Bayou 1.00 ch Wide NE and SW.
19	50	Bayou 1.00 " " in Bayou N and S
20	00	Joint for temporary 1/16 Cor falls
21	00	Set temporary Witness 1/16 Sec Cor.
30	00	Big Blue River 3 chs wide Course S. 54° E. distance Obtained by actual Measurement.
40	00	Set temporary 1/4 Sec Cor
57	80	Creek 30 lks Wide Course SW.
		Enter timber on Right bank of Creek,
53	00	Leave timber bearing NE and SW
60	00	Set temporary 1/16 Sec Cor
73	00	Enter Field bearing N and S.
75	00	Wagon Road " NW and SE.
77	00	Leave Bottom " NW and SE
79	88	Intersect East boundary of Section 24
		14 lks North of Cor to Secs 24, 25, 19 & 30.
		From which Cor I run
		N 89° 54 W. on a true line between
		Secs 24 & 25
		Va 10° 20' E

T. 1 N. R. 7 E of the 6th P. M.

19	97	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
39	94	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor.
58	91	Finding that true point for 1/4 Cor on this line will come in Bayou I set Witness Cor at this point which is 1.00 ch East of true point and
		Set post 3 x 3 in x 4 ft. 1 ft deep Marked W 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for Witness 1/16 Sec Cor.
59	91	True point for 1/16 Sec cor
79	88	To the Cor to Secs 23, 24, 25 & 26
		Bottom level Soil 1st rate
		Timber Cottonwood & Elm

T. 1 N. R. 7 E. of the 6th P. M.

		From the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 25. Run East on a Random Line Va 10° 20' E
17	30	Big Blue River 3.10 chs wide Course S. 40° E. Scattering Timber on margin. Distance obtained by actual Measurement
20	00	Set temporary 1/16 Sec Cor.
22	00	Leave Bottom bearing NE and SW
40	00	Set temporary 1/16 Sec Cor
60	00	Set temporary 1/16 Sec Cor.
61	40	Wagon Road bearing NE and SW
79	92	Intersect East boundary of Township 12 chs North of the 1/16 Sec Cor on the East boundary of the SE¼ of Sec 25. From which Corner Run N 89° 55' W. on a True Line Va 10° 20' E
19	98	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.

T. 1 N. R. 7 E. of the 6th P. M.

39	96	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.
59	94	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.
79	92	To the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 25
		Upland Rolling Soil 2nd Rate
		Bottom level. Soil 1st Rate
		Timber.
		Cottonwood and Elm.

		From the True point for 1/16 Sec Cor in Marsh on the West boundary of Sec 25. Run East on a Random Line Va 10° 20' E
7	00	Leave Marsh bearing NE and SW.
10	00	Leave Timber " NE and SW.

T. 1 N. R. 7 E. of the 6th P. M.

20	00	Set temporary 1/16 Sec. Cor.
32	00	Leave Bottom Branch N.E. and S.W.
40	00	Set temporary Center 1/4 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
62	80	Wagon Road Branch N.E. and S.W.
79	88	Intersect East boundary of Township 30 lks South of 1/4 Sec. Cor. on the East boundary of Sec. 25. From which Cor. I run S. 89° 47' W. on a true line Va. 10° 20' E.
19	97	Set post 3+3 in. + 4 ft. 1 ft. deep marked 1/16 Raised Mound of Earth 2 ft. high from 4 pits 12+24+12 in. for 1/16 Sec. Cor.
39	94	Set post 3+3 in. + 4 ft. 1 ft. deep marked C/4. Raised Mound of Earth 2 ft. high from 4 pits 12+24+12 in. for Center 1/4. Sec. Cor.
59	91	Set post 3+3 in. + 4 ft. 1 ft. deep marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12+24+12 in. for 1/16 Sec. Cor.

T. 1 N. R. 7 E. of the 6th P. M.

79	88	To the true point for 1/4 Sec. Cor. on the West boundary of Sec. 25. Upland Rolling and Bottom land Soil 2nd Rate Timber, Cottonwood & Elm.

From the 1/16 Sec. Cor. on the West boundary of the NW. 1/4 of Sec. 25. I run East on a Random line Va. 10° 20' E.

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
53	00	Leave Timber branch N.E. and S.W. and
		Leave Bottom " N.E. and S.W.
60	00	Set temporary 1/16 Sec. Cor.
73	00	Wagon Road Branch N.E. and S.W.
79	92	Intersect East boundary of Township 7 lks South of the 1/16. Sec. Cor. on the East boundary of NE. 1/4 of Sec. 25. From which Corner I run S. 89° 57' W. on a true line Va. 10° 20' E.

T 1 N R 7 E of the 6th P M

19	98	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
39	96	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
59	94	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor. From this corner an Elm 14 in in diam bears S. 65° E 14 chs distant and an Elm 18 in in diam bears S 27° 30' E. 152 chains dist No other trees convenient to Mark
79	92	To the 1/16 Sec cor on the N. boundary of the NW 4 of Sec 25. Upland gently Rolling. Soil 2nd Rate Bottom Level " 1st " Timber, Cottonwood and Elm.

T 1 N R 7 E of the 6th P M.

		From the Corner to Secs. 23. 24. 25 + 26. from North on a true line between Secs 23 and 24 Va 10° 20' E
8	00	Creek 10 lks Wide Course S.E.
10	00	Leave Bottom bearing NE and SW
11	40	Leave Timber " NE and SW.
20	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
40	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor.
60	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
80	00	Set post 4+4 in +4 1/2 ft. 1 ft deep Raised Mound of Earth 2 1/2 ft high from 4 pits 12+24+12 in deep for Cor to Secs 13. 14. 23. and 24. Upland gently rolling. Soil 2nd Rate Bottom low sandy + Subject to overflow 3rd rate

East on a Random line
between Secs 13 and 24
Va. 10° 20' E

20	00	Set temporary 1/16 Sec Cor.
37	60	Big Blue River. 220 lks wide Course S.W. Scattering timber on margin. Distance obtained by actual Measurement
39	80	Enter Bottom Prairie SW and NE.
40	00	Set temporary 1/4 Sec Cor
60	00	Set temporary 1/16 Sec Cor.
67	00	Enter Field Prairie N and S.
80	12	Intersect East Boundary of Township 1 lks South of Cor to Secs. 13 and 24 From which Cor. I run S 89° 58' W on a true line between Secs 13 + 24 Va 10° 20' E
20	03	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 ins for 1/16 Sec Cor.
40	06	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft

high from 4 pits 12 + 24 + 12 ins for 1/4 Sec Cor.
From this Cor. a Soft Maple 6 in in diam bears West 25 lks distant a Soft Maple 10 in in diam bears N 45° W. 25 lks distant.

60	09	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 ins for 1/16 Sec Cor.
80	12	To Cor to Secs 13. 14. 23 and 24 Upland rolling & Stony Soil 3rd Rate Bottom low Wet + Sandy with a thick growth of Underbrush and Weeds Soil 2nd Rate Timber. Cottonwood and Elm.

T. 1 N. R. 7 E. of the 6th P. M.

		From the 1/16 Sec. Cor. on West boundary of the SW¼ of Sec. 24. From East on a Random line Va 10°20'
20	00	Set temporary 1/16 Sec. Cor.
26	50	Enter Timber bearing N and S.
27	20	Big Blue River 2.30 chs wide Course
40	00	Set temporary 1/16 Sec. Cor.
42	00	Leave timber bearing SE and NW.
58	00	Enter " " SE and NW.
59	00	Creek 15 lks wide Course SE and NW.
60	00	Set temporary 1/16 Sec. Cor.
65	00	Creek, 15 lks wide, Course NW.
68	00	Creek, 15 " " , Course SE.
70	00	Enter Field N and S.
71	30	Creek, 15 lks wide Course NW.
78	00	Leave Bottom bearing NE and SW.
80	08	Intersect East boundary of Township 14 lks North of the 1/16 Sec. Cor. on East boundary of the SE¼ of Sec. 24. From which corner I run N 89°54' W. on a true line Va 10°20'

T. 1 N. R. 7 E. of the 6th P. M.

20	02	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor. From this corner an Elm 30 in in diam bears S. 5° E. 80 lks distant. an Elm 20 in in diam bears N 86° E 115 lks distant.
40	04	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor. From this Cor. an Elm 10 in in diam bears N 20° W 90 lks distant. an Elm 30 in in diam bears S. 10° E 100 lks distant.
60	06	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
80	08	To the 1/16 Sec. Cor. on the West boundary of the SW¼ of Section 24.

T 1 N R 7 E of the 6th P. M.

Bottom level low & wet. Soil 2nd Rate
Timber. Cottonwood and Elm.
Aug. 28th 1875

From the 1/4 Sec Cor on the West boundary of Sec 24, Town East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.
26 60 Big Blue River 2,10 chs. wide course S. Scattering timber on margin Distance obtained by actual Measurement.
28 80 Enter Bottom bearing N and S.
40 00 Set temporary Center 1/4 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
80 16 Intersect East boundary of Township 14 lks South of 1/4 Sec Cor. on the East boundary of Sec 24,
From which Cor Town
S 89° 54' W. on a true line
Va 10° 20' E.
20 04 Set post 3 + 3 in + 4 ft. 1 ft deep =

T 1 N of R 7 E of the 6th P. M.

= Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
40 08 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 6 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for Center 1/4 Sec. Cor.
60 12 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
80 16 To the 1/4 Sec. Cor. on the West boundary of Sec 24,
Upland Rolling Soil 2nd Rate
Bottom low Wet & Sandy 2nd Rate.

From the 1/16 Sec. Cor on the West boundary of the NW of Sec 24, Town East on a Random line
Va 10° 20' E
20 00 Set temporary 1/16 Sec. Cor.
33 60 Big Blue River 2 chs wide course =

T. 1 N. R. 7 E. of the 6th P. M.

= S.E. Scattering timber on margin of River. Distance Obtained by Actual Measurement.

36 00 Enter Bottom bearing S.E. and N.W.

40 00 Set temporary 1/16 Sec. Cor.

60 00 Set temporary 1/16 Sec. Cor.

79 96 Intersect East boundary of Township 11 lks South of the 1/16 Sec. Cor. on the East boundary of the N.E.¼ of Sec. 24.

From Which Cor. Drum

S 89° 55' W on a true line

Va 10° 20' E

19 99 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for Sec. Cor.

39 98 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for Sec. Cor.

59 97 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in

T. 1 N. R. 7 E. of the 6th P. M.

= for 1/16 Sec. Cor.

79 96 To the 1/16 Sec. Cor. on the West boundary of the N.W.¼ of Sec. 24.

Upland Rolling. Soil 2nd Rate

Bottom low. Wet and Sandy

With thick Undergrowth of brush and Weeds. Soil 2nd Rate.

Timber, Cottonwood & Elm.

T. 1 N. R. 7 E. of the 6th P. M.

		From the Cor to Secs. 13.14.23 & 24. Trim North on a true line between Secs. 13 and 14. Va 10° 20' E
20	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
40	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec. Cor.
60	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
80	00	Set post 4 x 4 in x 4 ft. 1 ft deep Raised Mound of Earth 2 1/2 ft high for Cor to Secs. 11.12.13 and 14 Land gently rolling Soil 2nd Rate

T. 1 N. R. 7 E. of the 6th P. M.

		East on a Random line between Secs 12 and 13 Va 10° 20' E
13	00	Enter Bottom bearing N and S
20	00	Set temporary 1/16 Sec Cor
20	80	Big Blue River 1.50 chs wide Course S. Scattering timber on margin. Distance Obtained by actual Measurement.
40	00	Set temporary 1/4 Sec Cor
60	00	Set temporary 1/16 Sec Cor.
70	50	Leave Bottom bearing S E and N W.
79	92	Intersect East boundary of Township 12 lks North of Cor to Secs. 12.13.7 and 18. From which corner I run N 89° 55' W. on a true line between Secs 12 and 13. Va 10° 20' E
19	98	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
39	96	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft =

T. 5 S. R. 7 E. of the 6th P. M.

		high from 4 pits 12+24+12 ni for 1/16 Sec Cor.
59	94	Set post 3+3 ni +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ni for 1/16 Sec Cor.
79	92	To the Cor to Secs. 11. 12. 13 + 14. Upland Rolling Soil 2nd Rate Bottom Level Soil 1st Rate

T. 5 S. R. 7 E. of the 6th P. M.

From the 1/16 Sec. Cor. on the West boundary of the SW ¼ of Sec 13. Run East on a Random Line Var 10° 20' E

20	00	Set temporary 1/16 Sec. Cor.
35	00	Enter Bottom branch S.E. and N.W.
38	50	Big Blue River 2.20 chs Wide course S.E. Distance obtained by actual Measurement.
40	00	Point for temporary 1/16 Sec Cor in River
41	00	Set temporary Witness 1/16 Sec. Cor. 1 chain E
60	00	Set temporary 1/16 Sec. Cor.
71	00	Slough 2.50 chs Wide S. and E.
74	00	Leave Bottom branch S. and E.
80	00	Intersect East boundary of Township 10 chs South of the 1/16 Sec Cor on S.E. ¼ of Sec 13.

From Which Cor. Run S 89° 56' W. on a true line Var 10° 20' E

20	00	Set post 3+3 ni +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ni for 1/16 Sec. Cor.

T. N. R. 7 E. of the 6th P. M.

Finding that true point for cor will come in River, at 39.00 l

39 00 Set post ~~post~~ 3+3 in + 4 ft. 1 ft. deep Marked N.C. 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for Witness 1/16. Sec Cor. bring 1 ch. E. of true Cor.

40 00 True front for 1/16 Sec cor in River

60 00 Set post 3+3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor

80 00 To the 1/16 Sec cor on the West boundary of the SW¼ of Sec 13.

Bottom Level and Soil 1st Rate

Upland Rolling. Soil 2nd Rate

T. N. R. 7 E. of the 6th P. M.

From the 1/4 Sec. Cor. on the West boundary of Sec 13. Run East on a Random line

Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor.

23 30 Enter Bottom bearing SE and NW.

30 10 Big Blue River 2.37 ch's Wide Course S.E. Distance obtained by actual Measurement.

40 00 Set temporary Center 1/4 Sec Cor

54 00 Slough 1.50 ch's Wide bearing NE and SW.

60 00 Set temporary 1/16 Sec Cor

72 00 Slough 2.00 ch's Wide bearing. NE and SW.

74 50 Leave Bottom " NE and SW.

79 96 Intersect East boundary of Township at the 1/4 Sec cor

From which Cor Run West on a true line

Va 10° 20' E

19 99 Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor

T. 1 A. R. 7 E. of the 6th P. M.

39	98	Set post 3 + 3 in + 4 ft. 1 ft deep Marked C. 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for Cent Sec. Cor.
59	97	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
79	96	To the 1/4 Sec. Cor. on the West boundary of Sec. 13. Upland gently Rolling Soil 2nd Rate Bottom Low, Wet and Sandy with thick growth of Underbrush and Weeds. Soil 3rd Rate

From the 1/16 Sec. Cor. on the West boundary of the NW¼ of Sec. 13. Inv. East on a Random line

Va 10° 20' E

18	00	Enter Bottom bearing N and S. Scattering timber.
20	00	Set temporary 1/16 Sec. Cor.

T. 1 A. R. 7 E. of the 6th P. M.

20	80	Big Blue River, 1.6 ch's wide, Course South. Distance obtained by actual Measurement.
22	50	Leave Timber bearing N and S.
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
77	00	Slough 1.00 ch wide bearing SW and NE.
80	12	Intersect East boundary of Township 6 lks North of the 1/16 Sec. Cor. on the East boundary of NE¼ of Sec. 13. From which cor. I run N 89° 57' W. on a true line Va 10° 20' E
20	13	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
40	16	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
60	09	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth =

T. 1 N. R 7 E of the 6th P. M.

= 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

From which Cor. a Black Walnut 10 in in diam bears S 60° W. 25 lks distant and Black Walnut 10 in in diam bears S 45° W. 70 lks distant. No other tree convenient to mark.

80 12 To the 1/16 Sec Cor on the West boundary of the NW of Sec 13.

Bottom Level Soil 1st Rate

Upland Rolling. Soil 2nd Rate

Timber

Cottonwood. Elm and Walnut.

T. 1 N. R 7 E of the 6th P. M.

From the Cor to Secs 11, 12, 13 & 14 Trun North on a true line between Secs. 11 and 12

Va 10° 20' E

20 00 Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

38 80 Enter Bottom bearing S E and N W.

40 00 Set post 3+3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor.

From which Cor. a Bur Oak 12 in in diam bears S 89° W. 75 lks distant. No other tree convenient to mark.

40 50 Enter Big Blue River at bend course S.E.

51 00 Leave Big Blue River course S.W. Distance obtained by actual measurement.

59 60 Finding that true point for Cor was come in creek. I set Witness Cor here. Which is 40 lks South of true point

Set post 3+3 in + 4 ft. 1 ft deep =

T. 1 N. R. 7 E. of the 6th P. M.

= Marked W.C. 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for Witness 1/16 Sec. Cor.
From which an Elm 24 in in diam bears S 89° W. 30 lks distant, a Hackberry 10 in in diam bears East 11 lks distant.

59 90 Creek 1.00 Wide Course S.E.
60 00 The point for cor in creek, cannot be established
75 00 Leave timber bearing S.E. of M.
78 00 Enter Big Blue River 2.45 chs wide Course S.E. Distance Obtained by actual Measurement.
80 00 Finding that true point for Cor in Sec. in the River. I continue my line North 45 lks and Set Witness Cor to Secs. 1.2.11 & 12 at 80.45 chs
Set post 4 + 4 in + 4½ ft. 1 ft deep
Marked W.C. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in deep for Witness Cor to Secs. 1.2. 11 and 12, 45 lks. N of true point
Upland Rolling Soil 2nd Rate
Bottom Level Soil 1st Rate

T. 1 N. R. 7 E. of the 6th P. M.

From true point for cor to Secs 1, 2, 11, + 12. In River
Iron
East on a Random line between Secs 1 and 12
Va 10° 20' E

45 Left bank of Big Blue River
20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/4 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
61 10 Creek 15 lks wide Course S.W.
79 76 Intersect East boundary of Township 5 lks North of Cor to Secs 1 and 12
From which Cor Iron
N 89° 58' W on a true line between Secs 1 and 12
Va 10° 20' E

19 94 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
39 88 Set post 3 + 3 in + 4 ft. 1 ft deep =

T. 1 N. R. 7 E of the 6th P. M.

		Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor.
59	82	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor
79	76	The true point for Cor to Secs. 10 11 and 12.
		Land gently rolling. Soil 2nd

T. 1 N. R. 7 E of the 6th P.M.

		From the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 12. I run East on a Random line through Sec 12
		Va 10° 20' E
6	00	Enter Bottom bearing SE and NW
17	30	Big Blue River 4.00 chs Wide course SE.
		Distance obtained by actual Measurement
20	00	Point for 1/16 Sec Cor in River
21	60	Set temporary Witness 1/16 Sec Cor
40	00	Set temporary 1/16 Sec Cor
60	00	Set temporary 1/16 Sec Cor
71	00	Leave Bottom bearing SE and NW.
76	00	Wagon Road " SE and NW.
79	84	Intersect East boundary of Township 11 lks North of the 1/16 Sec Cor on the SE¼ of Sec 12.
		From which Corner I run N 89° 55' W. on a true line through Sec 12
		Va 10° 20' E
19	96	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in. for 1/16 Sec Cor.

T. 1 N. R. 7 E of the 6th P.M.

39	92	Set post 3×3 in ×4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec cor.
58	24	Finding that true point for 1/16 will come in Blue River. I set Witness 1/16 Sec. cor. at this point. Which is 1.64 chs East of the true point for cor.
		Set post 3×3 in ×4 ft. 1 ft deep Marked W.C. 1/16 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for Witness 1/16 Sec. cor.
59	88	True point for 1/16 Sec cor.
79	84	To the 1/16 Sec cor on the West boundary of the SW¼ of Sec 12
		Upland gently Rolling Soil 2nd Rate
		Bottom Level Soil 1st Rate

T. 1 N. R. 7 E of the 6th P.M.

		From the 1/4 Sec Cor on the West boundary of Sec 12. Run East on a Random line Va. 10° 20' E
00	50	Big Blue River. 2.90 chs Wide Course S.E. Distance obtained by actual Measurement.
20	00	Set temporary 1/16 Sec Cor
23	40	Creek 8.0 chs Wide. Course S.W.
25	00	Leave Timber bearing NE and SW.
40	00	Set temporary Center 1/4 Sec Cor
60	00	Set temporary 1/16 Sec Cor.
77	00	Leave Bottom bearing N and S.
77	70	Wagon Road " SE and NW.
80	08	Intersect East boundary of Township at the 1/4 Sec cor
		From which Cor Run West on a true line Va 10° 20' E
20	00	Set post 3×3 in ×4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 Pits 12×24×12 in for 1/16 Sec. Cor.

T. 1 N. R 7 E of the 6th P. M.

40	00	Set post 3 + 3 in + 4 ft. 1 ft deep Marked C 1/4 Raised Mound of Earth [illegible] high from 4 pits 12 + 24 + 12 in for [illegible] 1/4 Sec cor.
60	00	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth [illegible] high from 4 pits 12 + 24 + 12 in [illegible] 1/16 Sec Cor.
		From which cor. an Elm 14 in in diam bears S 1° E. 60 lks distant. an Elm 18 in in diam bears S 46° E. 50 lks distant. No other [illegible] convenient to Mark.
80	08	To the 1/4 Sec cor on the West boundary of Section 12.
		Bottom land level Soil 1st Ra[illegible] Timber.
		Cottonwood, Elm and Burr Oak.

T. 1 N. R 7 E of the 6th P. M.

		From the true point for 1/16 Sec cor on the West boundary of the NW of Sec 12. Drum East on a Random line Va 10° 20' E
	30	Leave Creek Course S.E.
17	00	Big Blue River 200 lks Wide Course S.E. Distance obtained by actual Measurement.
20	00	Set temporary 1/16 Sec Cor.
24	00	Creek. 20 lks Wide Course S.W.
37	00	Creek. 20 lks Wide. " N.W.
40	00	Set temporary 1/16 Sec Cor.
43	80	Creek, 20 lks Wide, Course S.W.
49	00	Creek. 20 " " Course N.W.
57	50	Creek 15 " " Course S.W.
60	00	Set temporary 1/16 Sec. Cor.
75	80	Wagon Road bearing N and S.
80	12	Intersect East boundary of Township 9 lks South of the 1/16 Sec. cor. on the East boundary of the NE of Sec 12.
		From which cor Drum S 89° 56' W. on a true line Va 10° 20 E

T. N. R. 7 E. of the 6th P. M.

20 03 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec. Cor.

40 06 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec. Cor.

60 09 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
high from 4 pits 12 x 24 x 12 in for
1/16. Sec. Cor.

80 12 To the 1/16 Sec. Cor on the West
boundary of the NW of Sec 12.
Bottom Land
Soil 1st Rate
Timber on margin of creek.
Burr Oak and Elm.

T. N. R. 7 E. of the 6th P. M.

From the true point for Cor to Secs
1. 2. 11 and 12. in Big River
North on a Random line
between Secs 1 and 2
Va. 10° 20' E.

0 0 45 Witness Cor to Secs 1. 2. 11 & 12. on left bank of Big Blue River
20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/4 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
75 00 Wagon Road bearing SE and NW
80 00 Intersect North boundary of Township
10 lks West. of Cor to Secs 1. 2. 35 and 36
From which Cor I run
S. 4 W on a true line between
Secs 1 and 2.
Va 10° 20' E.

20 00 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in for 1/16
Sec. Cor.

40 00 Set post 3 x 3 in x 4 ft 1 ft deep
Marked 1/4 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/4
Sec. Cor.

T. 7 N. R. 7 E. of the 6th P. M.

60	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
80	00	To the point for Cor to Secs. 1, 2, 11 and 12, in River Bottom Level and Soil 1st Rate.
		Aug. 30th 1875

T. 7 N. R. 7 E. of the 6th P. M.

		From the 1/16 Sec. Cor on the West boundary of the SW¼ of Sec 1. Comm East on a Random line Va. 10°20' E
20	00	Set temporary 1/16 Sec. Cor
40	00	Set temporary 1/16 Sec. Cor
54	00	Leave Bottom bearing N and S.
60	00	Set temporary 1/16 Sec. Cor
68	00	Creek 15 lks Wide. Comm. SW.
74	00	Wagon Road bearing NE and SW.
79	96	Intersect East boundary of Township 15 lks North of the 1/16 Sec. Cor. on the SE¼ of Sec 1.
		From which Cor Comm N 89°54' W. on a true line Va 10°20' E
19	99	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor
39	98	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in =

T 7 N R 7 E of the 6th P M

		= for 1/16 Sec. Cor.
39	97	Set post 3 x 3 in x 4 ft. 1 ft deep
		Marked 1/16 Raised Mound of Earth
		high from 4 pits 12 x 12 x 12 in for
		Sec. Cor.
79	96	To the 1/16 Sec Cor on the West
		boundary of the SW 1/4 of Sec 5.
		Bottom Level
		Soil 1st Rate
		Upland gently Rolling Soil 2nd Rate

From the 1/4 Sec Cor on the West
boundary of Sec 5. Down
East on a Random line
Va 10° 20' E

20	00	Set temporary 1/16 Sec Cor.
27	00	Wagon Road bearing S E and N W.
36	00	Loam Bottom " S E and N W.
40	00	Set temporary Center 1/4 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
73	00	Enter Bottom bearing N and S.
76	60	Creek 20 lks wide Course S W.

T 7 N R 7 E of the 6th P M

		Scattering timber on margin of Creek
80	12	Intersect East boundary of Township
		7 lks North of the 1/4 Sec Cor
		From which Cor. Down
		N 89° 57' W. on a true line
		Va 10° 20' E
20	13	Set post 3 x 3 in x 4 ft. 1 ft deep
		Marked 1/16 Raised Mound of Earth 2 ft
		high from 4 pits 12 x 12 x 12 in for 1/16
		Sec. Cor.
40	16	Set post 3 x 3 in x 4 ft. 1 ft deep
		Marked 1/4 Raised Mound of Earth 2 ft
		high from 4 pits 12 x 12 x 12 in for
		Center 1/4 Sec. Cor.
60	09	Set post 3 x 3 in x 4 ft. 1 ft deep
		Marked 1/16 Raised Mound of Earth 2 ft
		high from 4 pits 12 x 12 x 12 in for 1/16
		Sec. Cor.
80	12	To the 1/4 Sec Cor on the West
		boundary of Sec 5.
		Upland gently Rolling Soil 2nd Rate
		Bottom Level Soil 1st Rate

T 1 N R 7 E of the 6th P. M.

From the 1/16 Sec Cor on the West boundary of the NW¼ of Sec 1. Ore East on a Random line
Va 10° 20' E

17 00 Wagon Road, bearing N and S.
20 00 Set temporary 1/16 Sec Cor
33 00 Leave Bottom bearing N and S.
40 00 Set temporary 1/16 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
79 92 Intersect East boundary of Township 5 Ks North of the 1/16 Sec Cor. on NE of Section 1.
From which Cor I run
N 89° 58' W on a True line
Va 10° 20' E

19 98 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.

39 96 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in

T 1 N R 7 E of the 6th P. M.

= for 1/16 Sec Cor

59 94 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.

79 92 To the 1/16 Sec Cor. on the West boundary of the NW¼ of Sec 1.
Upland Rolling
Soil 2nd Rate
Bottom level. Soil 1st Rate.

T. 1 N. R. 7 E. of the 6th P. M.

From the Cor to Sec's 34 and 35 on the South boundary of the Township Drain
North between Sec's 34 and 35
Va 10° 20' E

20 00 Set post 3 + 3 + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.

27 15 Spring Branch 6 lks Wide Course S.E. Scattering timber on margin

40 00 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/4 Sec. Cor.

60 00 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.

75 00 Drain Course S.E.

80 00 Set post 4 + 4 in + 4 1/2 ft 1 ft deep. Raised Mound of Earth 2 1/2 ft high from 4 pits 12 + 24 + 12 in deep for Cor to Sec's 26. 27. 34 + 35.

T. 1 N. R. 7 E. of the 6th P. M.

Land Gently Rolling
Soil 2nd Rate.
Timber on margin of Creek
Principally Elm.

East on a Random line between Sec's 26 and 35
Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.

23 00 Drain Course S.E.

40 00 Set temporary 1/4 Sec. Cor.

57 00 Enter Bottom Drawing N and S

60 00 Set temporary 1/16 Sec. Cor.

79 80 Intersect N and S line 12 lks South of Cor to Sec's 25. 26. 35 and 36.
From which Cor Drain
S 89° 55' W on a true line between Sec's 26 + 35
Va 10° 20' E.

19 95 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth =

T. 1 N. R. 7 E. of the 6th P. M.

		= 2 ft high from 4 pits 12+24+12 m for 1/16 Sec. Cor.
39	90	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12×24+12 in for 1/4 Sec. Cor.
59	85	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
79	80	In Cor to Secs 26. 27. 34 and 35.
		Upland Rolling Soil 2nd Rate
		Bottom level Soil 1st Rate

T. 1 N. R. 7 E. of the 6th P. M.

		From the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 35. Run East on a Random line Var 10° 20' E
6	00	Enter Timber bearing N and S.
7	00	Spring Branch 6 links Wide Course SE
8	90	Spring Branch 6 " " Course SW.
15	00	Leave Timber bearing N and S.
20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
47	50	Enter Bottom bearing N and SW.
48	50	Enter Timber " N and S.
49	00	Big Blue River 2.50 chs Wide Course S 90° W. Distance obtained by actual Measurement.
58	50	Leave Timber bearing N and S.
60	00	Set temporary 1/16 Sec. Cor.
80	00	Intersect N and S line at the 1/16 Sec. Cor. on the East boundary of the SE¼ of Sec 35 From which Cor Run West on a true line Var 10° 20' E
20	00	Set post 3×3 in × 4 ft. 1 ft deep =

T. 1 N. R. 7 E. of the 6th P. M.

= Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec. Cor.

40 00 Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec. Cor.

60 00 Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec. Cor.

80 00 To the 1/16 Sec Cor. on the West boundary of the SW¼ of Sec 35.

Upland Rolling Soil 2nd Rate
Bottom Level Soil 1st Rate
Timber,
Cottonwood, Elm and Oak.

T. 1 N. R. 7 E. of the 6th P. M.

From the 1/4 Sec cor on the West boundary of Sec 35. I run East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor
40 00 Set temporary Center 1/4 Sec. Cor.
54 00 Enter Bottom bearing N and S.
54 40 Big Blue River in bend 688 chains
Wide Course S 20° W from N 75° E.
60 00 True Point for temporary 1/16 Sec cor in River.
61 28 Set temporary Witness 1/16 Sec. Cor.
79 76 Intersect N and S line at 1/4 Sec Cor. on East boundary of Sec 35.
From which cor I run West on a true line
Va. 10° 20' E.

18 48 Finding that true point for 1/16 Cor is in the River, + cannot be established, at this point which is 1.46 ch's East of true point. I Set post 3×3 in × 4 ft. 1 ft deep Marked W.C. 1/16 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for Witness 1/16 Sec. Cor.
From which =

T. 1 N. R. 7 E. of the 6th P. M.

= a Cottonwood 18 in in diam brars N. 35° E. 60 lks distant. an Elm 16 in in diam brars S. 45° W. 1.50 ch distant.

19 94 True point for 1/16 Sec cor
39 88 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec Cor.

59 82 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

79 76 To the 1/4 Sec Cor. on the West boundary of Sec 35.

Upland Rolling Soil 2nd Rate
Bottom Level Soil 1st Rate
Timber
Cottonwood and Elm.

T. 1 N. R. 7 E. of the 6th P. M.

From the 1/16 Sec Cor on the West boundary of the NW¼ of Sec 35. Drum East on a Random line
Va 10° 20' E.

20 " Set temporary 1/16 Sec Cor
35 85 Drain Course S.E.
41 " Set temporary 1/16 Sec Cor.
53 50 Enter Bottom bearing N and S.
60 " Set temporary 1/16 Sec. Cor.
79 20 Right Bank of Big Blue River bearing S 20° W.
Scattering timber on Margin
79 80 Intersect N and S line 7 lks South of true point for 1/16 Sec Cor on the East boundary of the NE¼ of Sec 35.
From which Cor I run
S 89° 57' W on a true line
Va 10° 20' E

19 95 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor

T. 5 N. R. 7 E of the 6th P.M.

39 90 Set post 3+3 in +4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12+24+12 in for
1/16 Sec Cor.

59 85 Set post 3+3 in +4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12+24+12 in for 1/16
Sec Cor

79 80 To the 1/16. Sec Cor on the West
boundary of the NW¼ of Sec 35
Upland gently Rolling
Soil 2nd Rate
Bottom level. Soil 1st Rate
Timber.
Cottonwood, Elm and Oak

T. 5 N. R. 7 E of the 6th P.M.

From the Cor to Secs. 26. 27. 34 + 35. Run
North only one line between Secs 26 and 27.
Var 10° 20' E

20 00 Set post 3+3 in +4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12+24+12 in for 1/16
Sec Cor.

40 00 Set post 3+3 in +4 ft. 1 ft deep
Marked 1/4 Raised Mound of Earth
2 ft high from 4 pits 12+24+12 in for
1/4 Sec Cor.

60 00 Set post 3+3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12+24+12 in for 1/16
Sec Cor

78 00 Drain Course S.E.

80 00 Set post 4+4 in + 4½ ft. 1 ft deep
Raised Mound of Earth 2 ft high
from 4 pits 12+24+12 in deep
for Corner to Sections 22. 23.
26 and 27.
Land Rolling.
Soil 2nd Rate

T. 1 N. R. 7 E of the 6th P. M.

East on a Random line between Secs 23 and 26.
Var 10° 20' E

20 00	Set temporary 1/16 Sec. Cor.	
40 00	Set temporary 1/4 Sec. Cor.	
60 00	Set temporary 1/16 Sec. Cor.	
67 00	Enter Bottom Drain	NE and SW.
80 12	Intersect N and S line 9 lks North of Cor to Secs. 23. 24. 25 and 26.	

From which Cor Down N 89° 56' W. on a true line between Secs 23 and 26.
Var 10° 20' E

20 03	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
40 06	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/4 Sec Cor.
60 09	Set post 3 + 3 in + 4 ft 1 ft deep Marked 1/16. Raised Mound

T. 1 N. R. 7 E of the 6th P. M.

of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.

80 12 To Cor to Secs. 22. 23. 26 and 27.

Upland Rolling Soil 2nd Rate
Bottom Level Soil 1st Rate

From the 1/16 Sec Cor on the West boundary of the SW of Sec 26. Down East on a Random line
Var 10° 20' E

20 00	Set temporary 1/16 Sec Cor.
37 00	Drain Center S.E.
40 00	Set temporary 1/16 Sec. Cor.
53 00	Enter Bottom Drain N and S.
60 00	Set temporary 1/16 Sec Cor
79 96	Intersect N and S line 12 lks South of the 1/16 Sec Cor. on the East boundary of SE 1/4 of Sec 26.

T. 1 N. R. 7 E. of the 6th P. M.

From which cor. Drew
S 89° 55' W on a true line
Var 10° 20' E

19 99 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 12 x 12 in for 1/4
Sec. Cor.

39 98 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
2 ft high from 4 pits 12 x 12 x 12 in for 1/4
Sec Cor.

59 97 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 12 x 12 in for 1/4
Sec Cor.

79 96 To the 1/4 Sec Cor on the West
boundary of the SW 1/4 of Sec 26.
Land Rolling
Soil 2nd Rate

T. 1 N. R. 7 E. of the 6th P. M.

From the 1/4 Sec Cor. on the West
boundary of Sec 26. Drew
East on a Random line
Var 10° 20' E

20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary Enter 1/4 Sec Cor.
54 00 Enter Bottom bearing N and S.
55 00 Enter Timber " N and S.
59 45 Creek 50 lks Wide course S.
60 00 Set temporary 1/16 Sec Cor.
64 50 Big Blue River 1.65 chs Wide Course
South 45° E. Distance obtained
by Actual Measurement.
73 00 Bayou bearing NE and SW.
80 00 Intersect N and S. line at true point
for 1/4 Sec Cor. on East boundary of
Sec 26.
From which point Drew
West on a true line
Var 10° 20' E

20 00 Marked an ash 4 in in diam for
1/16 Sec. cor. (20 lks South of true point
for Cor) From which an Ash =

T. N. R. 7 E. of the 6th P. M.

		17 in in diam brass S 10° W. 20 lks distant
		an Ash 17 in in diam brass N. 40° E
		20 lks distant.
40	00	Set post 3 x 3 in x 4 ft. 1 ft deep
		Marked C 1/4 Raised Mound of Earth
		high from 4 pits 12 x 24 x 12 in for C
		1/4 Sec Cor.
60	00	Set post 3 x 3 in x 4 ft. 1 ft deep
		Marked 1/16 Raised Mound of Earth
		high from 4 pits 12 x 24 x 12 in for
		Sec Cor.
80	00	To the 1/4 Sec Cor on the West
		boundary of Sec 26.
		Upland Rolling. Soil 2nd Ra
		Bottom level Soil 1st Rat
		Timber.
		Cottonwood. Ash. Elm and Maple

T. N. R. 7 E. of the 6th P. M.

		From the 1/16 Sec Cor on the West
		boundary of the NW Sec 26. I run
		East on a Random line.
		Va 10° 20' E.
20	00	Set temporary 1/16 Sec. Cor
22	00	Drain Course S.E.
34	75	Drain Course North
39	50	Drain Course South
40	00	Set temporary 1/16 Sec Cor
42	00	Drain Course S.E.
60	00	Set temporary 1/16 Sec. Cor.
64	00	Enter Bottom bearing N and S.
64	50	Enter Timber " N and S.
65	00	Bayou 150 lks Wide S.
75	34	Big Blue River 2.72 chs Wide Course
		S. 45° W. Distance obtained by actual
		Measurement.
80	28	Intersect N and S. line 20 lks South
		of the 1/16 Sec Cor on the East boundary
		NE 4 of Sec 26.
		From which Cor I run
		S 89° 51' W on a true line
		Va 10° 20' E

T. 1 N. R. 7 E. of the 6th P. M.

20	07	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
40	14	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
60	21	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
80	28	To the 1/16 Sec. Cor. on the West boundary of the NW¼ of Sec 26.

Upland Rolling

Soil 2nd Rate

Bottom Level Soil 1st Rate.

Timber.

Cottonwood. Elm. Ash

Black Walnut and Soft Maple

Aug. 31st 1875

T. 1 N. R. 7 E. of the 6th P. M.

From the Cor to Secs. 22. 23. 26 & 27. Inner North, on a true line between Sec's 22 and 23.

Va 10° 20' E

20	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
40	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec. Cor.
60	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
67	00	Drain Course N.E.
70	00	Drain Course N.E. Water in Pools.
80	00	Planted Limestone 18 x 12 x 8 in 12 in deep and Sunk pits in the Cor's of Sections 12 x 24 x 12 in deep for Cor to Sec's. 14. 15. 22 and 23.

Land Rolling

Soil 2nd Rate

T. N. R. 7 E. of the 6th P. M.

East on a Random line between Secs 14 and 23.

Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor

40 00 Set temporary 1/4 Sec Cor.

54 00 Drain Course S.E.

60 00 Set temporary 1/16 Sec Cor.

80 20 Intersect N and S line 20 lks South of Cor to Secs 13, 14, 23 and 24

From which Cor I run

S 89° 51' W on a true line between Secs. 14 and 23.

Va 10° 20' E

20 05 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor.

40 10 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor.

T. N. R. 7 E. of the 6th P. M.

60 15 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

80 20 To the Cor to Secs. 14, 15, 22 and 23.

Land gently Rolling.

Soil 2nd Rate.

From the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 23. I run East on a Random line

Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor

40 00 Set temporary 1/16 Sec Cor.

53 00 Spring Branch 6 lks Wide Course N.W.

60 00 Set temporary 1/16 Sec Cor.

80 20 Intersect N and S. line 20 lks North of the 1/16 Sec Cor. on the East boundary of S E¼ of Sec 23.

From which Cor I run

N 89° 51' W on a true line =

T. 1 N. R. 7 E. of the 6th P. M.

Var 10° 20' E

20 05 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for
1/16 Sec. Cor.

40 00 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in for
1/16 Sec. Cor.

60 15 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in
for 1/16 Sec. Cor.

80 20 To the 1/16 Sec. Cor on the West
Boundary of the SW¼ of Sec 23.
Land gently Rolling
Soil 2nd Rate

From the ¼ Sec. Cor on the West
boundary of Sec 23. Run
East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.

T. 1 N. R. 7 E. of the 6th P. M.

40 00 Set temporary Center ¼ Sec. Cor.
50 00 Spring Branch 10 lks Wide course S.E.
Scattering timber on margin
100 00 Set temporary 1/16 Sec. Cor.
80 00 Intersect S. and E. line 10 lks North
of the ¼ Sec. Cor on East boundary of
Sec 23.
From which Cor Run
S 89° 56' W on a true line
Va 10° 20' E

20 00 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec. Cor.

40 00 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/4. Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in
for Center ¼ Sec. Cor.

60 00 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for
1/16 Sec. Cor.

T. 1 N. R. 7 E. of the 6th P. M.

80	00	To the 1/4 Sec Cor on the West boundary of Sec 23. Land Rolling Soil Qu Rate Timber. Cottonwood and Elm.

From the 1/16 Sec Cor on the West boundary of the NW¼ of Sec 23. Run East on a Random line Va 10° 20' E

20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/16 Sec Cor.
55	00	Spring Branch 6 lks wide Course S.E
60	00	Set temporary 1/16 Sec Cor.
80	08	Intersect N and S line at 1/16 Sec Cor on East boundary of NE¼ Sec 23

From which Cor Run West on a true line Va 10° 20' E

20	00	Set post 3+3 in + 4 ft 1 ft deep Marked Raised Mound of Earth 2 ft high from 4 pits = 12+24+12 in for 1/16 Sec Cor.

T. 1 N. R. 7 E. of the 6th P. M.

40	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
60	00	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
80	08	To the 1/16 Sec Cor on the West boundary of the NW¼ of Sec 23. Land Rolling Soil Qu Rate Timber. Cottonwood and Elm.

T. 4 N. R. 7 E. of the 6th P. M.

From the Cor to Secs. 14. 15. 22 & 23. Run North on a true line between Secs 14 and 15

Va 10° 20' E.

20 00 Set post 3 + 3 in + 4 ft. 1 ft deep. Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.

40 00 Set post 3 + 3 in + 4 ft. 1 ft deep. Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/4 Sec Cor.

60 00 Set post 3 + 3 in + 4 ft. 1 ft deep. Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.

72 00 Drain Course S.W. Water in Pools.

80 00 Set post 4 + 4 in + 4½ ft. 1 ft deep. Raised Mound of Earth 2½ ft high from 4 pits 12 + 24 + 12 in deep for Cor to Secs. 10. 11. 14 and 15.

Land Rolling.

Soil 2nd Rate.

T. 4 N. R. 7 E. of the 6th P. M.

East on a Random line between Secs. 11 and 14.

Va 10° 20' E

4 00 Spring Branch, 4 lks wide, Course S.W.

20 00 Set temporary 1/16 Sec Cor

40 00 Set temporary 1/4 Sec. Cor.

60 00 Set temporary 1/16 Sec Cor.

80 44 Intersect N and S line 20 lks South of Cor to Secs 11. 12. 13 and 14.

From which Cor Drawn S 89° 54' W. on a true line between Secs 11 and 14

Va 10° 20' E

20 11 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.

40 22 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/4 Sec. Cor.

60 33 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth =

T. 7 N. R. 7 E. of the 6th P. M.

= 2 ft high from 4 pits 12 + 12 + 12 ns
for 1/16 Sec Cor.

80 44 To the Cor to Secs 10. 11. 14.
and 15.
Land Rolling
Soil 2nd Rate.

From the 1/16 Sec Cor on the West
boundary of the SW4 of Sec 14. Run
East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.
25 00 Drain Ponds N.E.
40 00 Set temporary 1/16 Sec Cor
50 00 Drain Ponds S.E.
60 00 Set temporary 1/16 Sec. Cor.
79 96 Intersect N and S line 4 rds North
of the 1/16 Sec Cor. on the East boundary
SE4 of Sec 14.
From which Cor Run =

T. 7 N. R. 7 E. of the 6th P. M.

N 89° 38' W on a true line
Va 10° 20' E

19 99 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
2 ft high from 4 pits 12 + 12 + 12 ns
for 1/16 Sec Cor.

39 98 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 + 12 + 12 ns for 1/16
Sec. Cor.

59 97 Set post 3 + 3 in + 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 + 12 + 12 ns for 1/16
Sec Cor.

79 96 To the 1/16 Sec Cor on the West
boundary of the SW4 of Sec 14.
Land Rolling.
Soil 2nd Rate.

T. 7 N. R. 7 E. of the 6th P. M.

From the 1/4 Sec. Cor. on the West boundary of Sec. 14. Run East on a Random line Va 10° 20' E.

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary Center 1/4 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
80 04 Intersect N. and S. line, 12 links North of the 1/4 Sec. Cor. on East boundary of Sec. 14.

From which Cor. Run N. 89° 55' W. on a true line Va 10° 20' E.

20 01 Set post 3+3in+4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+12+12 in for 1/16 Sec. Cor.

40 00 Set post 3+3in+4 ft. 1 ft deep Marked C 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+12+12 in for Center 1/4 Sec. Cor.

60 13 Set post 3+3in+4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

T. 7 N. R. 7 E. of the 6th P. M.

80 04 To the 1/4 Sec. Cor. on the West boundary of Sec. 14.

Land Rolling Soil 2nd Rate

From the 1/16 Sec. Cor. on the West boundary of the N.W. 1/4 of Sec. 14. Run East on a Random line Va 10° 20' E.

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/16 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
79 98 Intersect N. and S. line 12 links South of the 1/16. Sec. Cor. on East boundary of N.W. 1/4 of Sec. 14.

From which Cor. Run S. 89° 55' W. on a true line Va 10° 20' E.

19 98 Set post 3+3in+4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth -

T. 1 N. R. 7 E. of the 6th P. M.

= 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

39 96 Set post 3+3 in × 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

59 94 Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16. Sec. Cor.

79 92 To the 1/16. Sec Cor on the West boundary of the NW¼ of Sec 14.

Land gently Rolling

Soil 2nd Rate

T. 1 N. R. 7 E. of the 6th P. M.

From the Cor to Secs. 10, 11, 14 & 15. From North on a true line between Secs 10 and 11.

Va 10° 20' E

8 00 Drain Course S.E. Water in Pools.

20 00 Set post 3+3 in × 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

40 00 Set post 3+3 in × 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec. Cor.

60 00 Set post 3+3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

70 60 Enter Timber bearing NW and SE

75 65 Drain Course SE.

77 00 Leave Timber " NW and SE.

80 00 Set post 4×4 in × 4½ ft. 1 ft deep Raised Mound of Earth 2½ ft high from 4 pits 12+24+12 in deep for Corner to Sections 2. 3. 10 and 11.

T. 1 S. R. 7 E. of the 6th P. M.

Land gently Rolling
Soil 2nd Rate.
Timber.
Cottonwood and Oak.

East on a Random line between Sec's 2 and 11.
Va 10° 20' E.

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/4 Sec. Cor.
45	00	Enter Bottom Timber NW and SE.
60	00	Set temporary 1/16 Sec Cor.
64	00	Enter Scattering Timber NE and SW.
65	00	Spring Branch 5 links Wide. Course N.E.
66	50	Spring Branch 5 " " Course S.
67	60	Leave Timber Trending NW and SE.
78	20	Big Blue River Course S. 40° E. Timber on margin
80	20	Intersect N and S. line. 6 links South of true point for Cor to Sec's 1, 2, 11 and 12.

T. 1 S. R. 7 E. of the 6th P. M.

From which point. Course S 89° 57' W. on a true line between Sec 2 and 11.
Va 10° 20' E.

20	05.	Set post 3+3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+2+4+12 in for 1/16 Sec Cor.
40	10	Set post 3+3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12+2+4+12 in for 1/4 Sec Cor.
60	15	Set post 3+3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+2+4+12 in for 1/16 Sec. Cor.
80	20	To the Cor to Secs. 2, 3, 10 and 11. Upland Rolling. Soil 2nd Rate Bottom level Soil 1st Rate. Timber. Elm, Cottonwood and Oak.

T. 1 N. R. 7 E. of the 6th P. M.

From the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 11. Drew East on a Random line
Va 15° 20' E

6	50	Spring Branch, 5 lks Wide. Course N.E.
20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
80	40	Intersect N and S. line 12 lks South of the 1/16 Sec cor. on the East boundary of the SE¼ of Sec 11.

From which Cor Drew
S 89° 55' W. on a true line
Va 10° 20' E

20	10	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
40	20	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

T. 1 N. R. 7 E. of the 6th P. M.

60	30	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
80	40	In the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 11.

Land Rolling. Soil 2nd Rate.
Sept. 1st 1875

From the 1/4 Sec Cor on the West boundary of Sec 11. Drew East on a Random line
Va 10° 20' E

20	00	Set temporary 1/16 Sec. Cor.
22	50	Spring Branch 7 lks Wide Course S.E. Scattering timber on margin
40	00	Set temporary Quarter 1/4 Sec Cor
60	00	Set temporary 1/16 Sec Cor
67	00	Enter Bottom timber NW cor SE.
80	20	Intersect N and S line 10 lks North of the 1/4 Sec Cor. on East boundary of Sec 11.

From which Cor Drew
N 89° 56' W. on a true line =

T. 4 N. R. 7 E. of the 6th P. M.

Var 10° 20' E.

20 00 Set post 3 x 3 in. x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for
1/16 Sec. Cor.

40 10 Set post 3 x 3 in. x 4 ft. 1 ft deep
Marked C 1/4 Raised Mound of Earth
high from 4 pits 12 x 24 x 12 in for
Center 1/4 Sec. Cor.

60 15 Set post 3 x 3 in. x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
high from 4 pits 12 x 24 x 12 in for 1/16
Sec. Cor.

80 20 To the 1/4 Sec. Cor on the West
boundary of Sec 11.

Upland gently Rolling. Soil 2nd Rate
Bottom Level Soil 1st Rate
Timber.

Cottonwood and Elm.

T. 4 N. R. 7 E. of the 6th P. M.

From the 1/16 Sec Cor on the West
boundary of the NW 1/4 of Sec 11. Run
East on a Random line

Var 10° 20' E

20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/16 Sec. Cor.
41 50 Spring Branch 6 links wide Course N.E.
60 00 Set temporary 1/16 Sec Cor.
65 00 Enter Bottom Timber NW and SE.
79 60 Spring Branch, 6 links wide, Course SE.
80 16 Intersect N and S line 16 chs North of
1/16 Sec Cor. on the East boundary
of the NE 1/4 of Sec 11.

From Which Cor Run
N 89° 53' W. on a true line

Var 10° 20' E

20 00 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec. Cor.

40 08 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
2 ft. high from 4 Pits 12 x 24 x 12 =

T. 1 N. R. 7 E. of the 6th P. M.

= ni for 1/16 Sec. Cor.

60 12 Set post 3+3ni +4ft. 1ft deep
Marked 1/16. Raised Mound of Earth
2ft high from 4 pits 12+12+12ni for
1/16 Sec. Cor.

80 16 In the 1/4 Sec. Cor. on the West
boundary of the NW¼ of Sec 11.
Upland Rolling
Soil 2nd Rate.
Bottom Level Soil 1st Rate.
Timber
Cottonwood, Elm and Hackberry.

T. 1 N. R. 7 E. of the 6th P. M.

From the Cor to Secs. 2. 3. 10 + 11. Town
North on a Random line
between Secs 2 and 3.
Va 10° 20' E.

24 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/4 Sec. Cor.
41 00 Drain Corner N.E.
60 00 Set temporary 1/16 Sec. Cor.
70 00 Drain Corner S.E.
79 92 Intersect North boundary of Township
at Cor to Secs. 2 and 3.
From which Corner Town
South on a True line
Va 10° 20' E.

19 92 Set post 3+3ni +4ft. 1ft deep
Marked 1/16. Raised Mound of Earth 2ft
high from 4 pits 12+12+12ni for 1/16
Sec Cor.

39 92 Set post 3+3ni +4ft. 1ft deep
Marked 1/4 Raised Mound of Earth
2ft. high from 4 pits 12+12+
+12 ni for 1/4 Sec. Cor.

~~59.92~~

T. N. R. 7 E. of the 6th P. M.

59	92	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
79	92	To the Corner to Sections 2. 3. 10 and 11. Land Rolling Soil 2nd Rate.

T. N. R. 7 E. of the 6th P. M.

		From the 1/16 Sec Cor on the West boundary of the SW¼ Sec 2. I run East on a Random line Va 10° 20' E
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/16 Sec. Cor.
45	00	Enter Bottom bearing N.E. and S.W.
60	00	Set temporary 1/16 Sec Cor.
62	70	Big Blue River Course S. 62° E. 2.26 ch's Wide. Scattering timber on Margin. Distance Obtained by Actual Measurement.
79	96	Intersect N and S line at 1/16 sec. Cor. on the East boundary of SE¼ Sec 2. From which Corner I run West on a true line Va 10° 20' E
19	99	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16. Sec. Cor.
39	98	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth =

T. 7 N. R. 7 E. of the 6th P. M.

= 2 ft high from 4 pits 12 + 24 + 12 ni for 1/16 Sec. Cor.

59 97 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 ni for 1/16 Sec. Cor.

79 96 To the 1/16 Sec. Cor. on the West boundary of the SW¼ of Sec. 2.

Upland Rolling. Soil 2nd Rate

Bottom Level. Soil 1st Rate.

Timber Cottonwood and Elm.

From the ¼ Sec. Cor. on the West boundary of Sec. 2. Run East on a Random line Va 10° 20' E.

20 00 Set temporary 1/16 Sec. Cor.

39 00 Enter Bottom bearing NE and SW

40 00 Set temporary Center ¼ Sec. Cor.

46 00 Big Blue River 246 links wide course S. 10° E. Scattering timber on margin

T. 7 N. R. 7 E. of the 6th P. M.

60 00 Set temporary 1/16 Sec. Cor.

79 92 Intersect N and S line 12 lks South of ¼ Sec. Cor. on the East boundary of Section 2.

From which Cor. Run S 89° 55' W on a true line Va 10° 20' E

19 98 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 ni for 1/16 Sec. Cor.

39 96 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 ni for 1/16 Sec. Cor.

59 94 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 ni for 1/16 Sec. Cor.

79 92 To the ¼ Sec. Cor. on West boundary of Section 2.

Upland Rolling 2nd Rate. Bottom Soil 1st Rate

Timber. Cottonwood and Elm.

T. 1 N. R. 7 E of the 6th P. M.

From the 1/16 Sec Cor on the West boundary of the NW¼ of Sec 2. Run East on a Random line Va 10° 20' E

2 50 Drain Course NE.
20 00 Set temporary 1/16 Sec Cor.
38 50 Enter Bottom Draining NE and SW.
40 00 Set temporary 1/16 Sec Cor
60 00 Set temporary 1/16 Sec. Cor.
74 80 Big Blue River 200 lks wide Course S.45° E. Distance obtained by actual Measurement.
79 92 Intersect N and S line 18 links South of 1/16 Sec Cor. on the East Boundary of NE¼ of Sec 2.
From which Corner I run S 89° 32' W on a true line Va 10° 20' E
19 98 Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor
39 96 Set post 3+3 in + 4 ft. 1 ft deep

T. 1 N. R. 7 E of the 6th P. M.

= Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
59 94 Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 Pits 12 x 24 + 12 in for 1/16 Sec Cor.
79 92 In the 1/16. Sec Cor on the West boundary of the NW¼ of Sec 2.
Upland Rolling
Soil 2nd Rate
Bottom Level Soil 1st Rate

T. 1 N. R. 7 E of the 6th P. M.

From the Cor to Secs 33 and 34 on the South boundary of the Township. Run North on a true line between Secs 33 and 34.

Va 10°20' E

20 00 Set post 3x3 in 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

40 00 Set post 3x3 in 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor

60 00 Set post 3x3 in 4 ft. 1 ft deep Marked 3/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 3/16 Sec Cor

80 00 Set post 4x4 in x 4½ ft. 1 ft deep Raised Mound of Earth 2½ ft high from 4 pits 12+24+12 in deep for Cor to Secs. 27, 28, 33 & 34.

Land Rolling

Soil 2nd Rate.

T. 1 N. R. 7 E of the 6th P. M.

East on a Random line between Secs 27 and 34

Va 10°20' E

20 00 Set temporary 1/16 Sec Cor

20 50 Enter scattering timber N and S.

21 50 Creek 10 lks wide. Course South

40 00 Set temporary 1/4 Sec Cor

60 00 Set temporary 1/16 Sec Cor

79 96 Intersect N and S line 20 lks South of Cor to Secs. 26. 27. 34 and 35.

From which Cor Run S 89°51' W. on a true line between Secs. 27 and 34.

Va 10°20' E

~~19 99~~

19 99 Set post 3x3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

39 98 Set post 3x3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec. Cor.

T. 1 N. R. 7 E. of the 6th P. M.

59 97		Set post 3x3 in 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor
		From which Cor a White Oak 10 in in diam bears N 65° 70 lks distant. a Black Walnut 6 in in diam bears S 78° E. 50 lks distant. No other trees convenient to mark.
79 96		In the fourth Secs. 27, 28, 33 and 34. Land Rolling Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

		From the 1/16 Sec Cor. on the West boundary of the SW¼ of Sec 34. Run East on a Random line Var 16° 20' E
20 00		Set temporary 1/16 Sec Cor
40 00		Set temporary 1/16 Sec. Cor
60 00		Set temporary 1/16 Sec. Cor
80 04		Intersect N and S line 12 lks South of the 1/16 Sec Cor on the East boundary of the SE¼ of Sec 34.
		From which Cor Run S 89° 55' W on a true line Var 16° 20' E
20 00		Set post 3x3 in 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
40 00		Set post 3x3 in 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor
60 00		Set post 3x3 in 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth=

T. 1 S. R. 7 E. of the 6th P. M.

= 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor

8 0 00 To the 1/16 Sec Cor. on the West boundary of the SW¼ of Sec 34.
Land Rolling
Soil 2nd Rate.

From the 1/4 Sec Cor on the West boundary of Sec 34. Run East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16. Sec Cor.
40 00 Set temporary Center 1/4 Sec. Cor
56 00 Creek, 10 lks Wide. Course S.E.
60 00 Set temporary 1/16 Sec. Cor
80 12 Intersect N and S. line 10 lks South of the 1/4 Sec. Cor. on the East boundary of Sec 34.
From which Cor. Run
S 89° 56' W. on a true line
Va 10° 20' E

20 03 Set post 3+3 in x 4 ft. 1 ft deep =

T. 1 S. R. 7 E. of the 6th P. M.

= Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

40 00 Set post 3+3 in x 4 ft. 1 ft deep
Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for Center 1/4 Sec Cor.

60 09 Set post 3+3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

80 12 To the 1/4 Sec Cor on the West boundary of Sec 34.
Land Rolling Soil 2nd Rate.

From the 1/16 Sec Cor on the West boundary of the NW¼ of Sec 34. Run East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor.
33 00 Creek, 10 lks Wide. Course S.E.
Scattering timber on the margin.

T. 1 N. R. 7 E. of the 6th P. M.

40	00	Set temporary 1/16 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
80	04	Intersect N. and S. line 14 lks South of the 1/16 Sec. cor. on the East boundary of the NE¼ of Sec. 34
		From which cor. I run
		S 89°54' W on a true line
		Va 10°20' E.
20	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. cor.
40	02	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. cor.
60	03	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. cor.
80	04	To the 1/16 Sec. cor. on the West boundary of NW¼ Sec. 34
		Land gently rolling. Soil 2nd Rate

T. 1 N. R. 7 E. of the 6th P. M.

		From the cor. to Secs. 27, 28, 33 & 34, I run North on a true line between Secs. 27 and 28.
		Va 10°20' E
3	50	Drain Course E. Water in Pools
13	40	Creek, 10 lks Wide, Course S.E.
13	60	Enter Scattering timber bearing SE and NW.
15	00	Creek, 10 lks Wide, Course S.W.
20	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. cor.
40	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec. cor.
45	50	Drain Course SE. Water in Pools.
58	00	Drain Course SW. " " "
60	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. cor.
80	00	Set post 4+4 in +4½ ft. 1 ft deep. Raised Mound of Earth =

T. 1 N. R. 7 E. of the 6th P. M.

= 2½ ft high from 4 pits 12+24+12 in deep for Cor to Secs 21. 22. 27 and 28.
Land Rolling Soil 2nd Rate.

East on a Random line between Secs. 22 and 27.
Va 10° 20' E

8 50 Drain Course S. Water in Pools.
20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/4 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
79 92 Intersect N and S. line 10 lks South Cor to Secs. 22. 23. 26 and 27.
From which Cor I run
S 89° 56' W. on a true line between Secs. 22 and 27.
Va 10° 20' E
19 98 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

T. 1 N. R. 7 E. of the 6th P. M.

39 96 Set post 3+3 in +4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor.
59 94 Set post 3+3+4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
79 92 To the Cor to Secs. 21. 22. 27 & 28.
Land Rolling
Soil 2nd Rate.
September 2d 1875.

T. 1 N. R. 7 E. of the 6th P. M.

From the 1/16 Sec. Cor. on the West boundary of the SW¼ of Sec. 27. Run East on a Random line
Va 10° 20' E

2 50	Spring Branch 5 lks Wide Course S.	
20 00	Set temporary 1/16 Sec. Cor	
40 00	Set temporary 1/16 Sec. Cor	
60 00	Set temporary 1/16 Sec. Cor	
79 96	Intersect A and B. line 12 lks South of the 1/16 Sec Cor. on the East boundary of the SW¼ of Sec 27.	

From Which Cor. Run
S 89° 55' W. on a true line
Va 10° 20' E

19 99	Set post 3+3in+4ft. 1ft deep Marked 1/16 Raised Mound of Earth 2ft high from 4 pits 12+24+12in for 1/16 Sec. Cor.
39 98	Set post 3+3in+4ft. 1ft deep Marked 1/16. Raised Mound of Earth 2ft high from 4 pits 12+24+12in for 1/16 Sec Cor.
59 97	Set post 3+3in+4ft. 1ft deep Marked 1/16 Raised Mound of Earth 2ft

T. 1 N. R. 7 E. of the 6th P. M.

= high from 4 pits 12+24+12in for 1/16 Sec. Cor.

79 96	To the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 27.

Land Rolling.
Soil 2nd Rate.

From the 1/4 Sec Cor. on the West boundary of Sec 27. Run East on a Random line
Va 10° 20' E

1 50	Drain Course S.E. Water in pools.
10 00	Drain Course S. " " "
20 00	Set temporary 1/16 Sec. Cor.
40 00	Set temporary Center 1/4 Sec. Cor.
60 00	Set temporary 1/16 Sec. Cor.
80 08	Intersect A and B line at 1/4 Section Cor on East boundary of Sec 27.

From Which Cor Run
West on a true line
Va. 10° 20' E

20 02	Set post 3+3in+4ft. 1ft deep =

T 1 N R 7 E of the 6th P M.

= Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ni for 1/16. Sec Cor.

4 a 04 Set post 3+3 ni +4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ni for Quarter 1/4 Sec Cor.

6 a 06 Set post 3+3 ni +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ni for 1/16 Sec Cor.

8 a 08 To the 1/4 Sec Cor. on the West boundary of Sec 27.
Land gently Rolling, Soil 2nd Rate

From the 1/16 Sec Cor. on the West boundary of the NW¼ of Sec 27, Drum East on a Random line
Va 10° 20' E

3 a 00 Drain Corner S.W. Water no power

20 a 00 Set temporary 1/16 Sec Cor.

40 a 00 Set temporary 1/16 Sec Cor.

T 1 N R 7 E of the 6th P M.

60 a 00 Set temporary 1/16 Sec Cor.

80 a 04 Intersect N and S line 4 lks South of the 1/16 Sec Cor. on the East boundary of the SW¼ of Sec 27.
From which Cor. Drum
S 89° 58' W. on a true line
Va 10° 20' E

2 a 01 Set post 3+3 ni +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ni for 1/16 Sec Cor.

40 a 02 Set post 3+3 ni +4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ni for 1/4 Sec Cor.

60 a 03 Set post 3+3 ni +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ni for 1/16 Sec Cor.

80 a 04 To the 1/16 Sec Cor. on the West boundary of the NW¼ of Sec 27.
Land Rolling
Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

From the Cor to Secs. 21, 22, 27 & 28. I run North on a true line between Secs 21 and 22

Var 10° 20' E

19 50 Drain S.E.

20 00 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.

40 00 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/4 Sec. Cor.

60 00 Set post 3 x 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.

80 00 Set post 4 + 4 in x 4 1/2 ft. 1 ft deep Raised Mound of Earth 2 1/2 ft high for Cor to Secs 15, 16, 21 and 22.

Land Rolling

Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

East on a Random line between Secs. 15 and 22.

Var 10° 20' E

20 00 Set temporary 1/16 Sec Cor.

40 00 Set temporary 1/4 Sec. Cor

60 00 Set temporary 1/16 Sec. Cor.

79 84 Intersect N and S line at cor to Secs. 14, 15, 22 and 23

From which cor I run West on a true line between Secs 15 and 22.

Var 10° 20' E

19 96 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.

39 92 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/4 Sec Cor.

59 88 Set post 3 x 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for =

T. 7 N. R. 7 E. of the 6th P. M.

= 1/16 Sec. Cor.
79 84 To the Cor to Secs. 15. 16. 21 and 22.
Land Rolling
Soil 2nd Rate

From the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 22. Drum East on a Random line
Var 10° 20' E

20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/16 Sec Cor
60 00 Set temporary 1/16 Sec. Cor.
79 84 Intersect N and S line 7 chs North of the 1/16 Sec Cor. on the East boundary of the SE¼ of Sec 22.
From which Cor Drum
N 89° 57' W on a true line
Var 10° 20' E.
19 96 Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in

T. 7 N. R. 7 E. of the 6th P. M.

= For 1/16 Sec. Cor.
39 92 Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
39 88 Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
79 84 To the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 22.
Land Rolling
Soil 2nd Rate

From the 1/4 Sec Cor on the West boundary of Sec 22. Drum East on a Random line
Var 10° 20' E

20 00 Set temporary 1/16 Sec Cor.
40 00 Set temporary Quarter 1/4 Sec Cor.
60 00 Set temporary 1/16 Sec Cor.
79 92 Intersect N and S line 8 chs =

T. 1 N. R. 7 E. of the 6th P. M.

= South of the 1/4 Sec. Cor. on the E. bdry of Sec.
From which Cor Drum
S 89° 57' W on a true line
Var 10° 20' E

1998 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec Cor.

3996 Set post 3 x 3 x 4 ft. 1 ft deep
Marked 1/4. Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in
for Center 1/4 Sec. Cor.

5994 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec Cor.

7992 To the 1/4 Sec Cor on the West boundary
of Section 22.
Land Rolling
Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

From the 1/16 Sec Cor on the West
boundary of the NW 1/4 of Sec 22. Drum
East on a Random line
Var 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/16 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
79 88 Intersect N and S. line 6 links North
of the 1/16 Sec Cor on the E. bdry of the NE 1/4 of Sec 22.
From which Cor Drum
N 89° 57' W on a true line
Var 10° 20' E

1997 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec Cor.

3994 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/4 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for
1/4 Sec Cor.

5991 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in =

T. 1 N. R. 7 E. of the 6th P. M.

= for 1/16 Sec. Cor.

79 88 To the 1/16 Sec. Cor. on the West boundary of the NW¼ of Sec. 22.

Land Rolling.

Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

From the Cor. to Secs. 15. 16. 21 & 22. Down North, on a true line between Secs. 15 and 16

Va 10° 20' E

20 " " Set post 3 x 3 x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

40 " " Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec. Cor.

60 " " Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

77 " " Drain Course East.

80 " " Set post 4 x 4 in x 4½ ft. 1 ft deep Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in deep for Cor. to Secs. 9. 10. 15 and 16

Land Rolling.

Soil 2nd Rate.

East on a Random line
between Secs. 10 and 15
Var 10° 20' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/4 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
79	80	Intersect N. and S. line at 1120 South of Cor to Secs. 10.11.14 and 15

From which Cor. I run
S 89° 58' W on a true line between
Secs. 14 and 15
Var 20° 20' E

19	95	Set post 3+3 in. x 4 ft. 1 ft. deep Marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12+24+12 in. for 1/16 Sec. Cor.
39	90	Set post 3+3 in. x 4 ft. 1 ft. deep Marked 1/4. Raised Mound of Earth 2 ft. high from 4 pits 12+24+12 in. for 1/4 Sec. Cor.
59	85	Set post 3+3 in. x 4 ft. 1 ft. deep Marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12+24+12 in. for 1/16 Sec. Cor.

79	80	For Cor to Secs. 9.10.15 and 16. Land Rolling. Soil 2nd Rate.

From the 1/16 Sec. Cor. on the West boundary of the SW 1/4 of Sec. 15. I run
East on a Random line
Var 10° 20' E

20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/16 Sec. Cor.
54	00	Drain Creek N.E.
60	00	Set temporary 1/16 Sec. Cor.
79	92	Intersect N. and S. line at 1/16 Sec. Cor. on the East boundary of SE 1/4 of Sec. 15.

From which Cor. I run
West on a true line
Var 10° 20' E

19	98	Set post 3+3 in. x 4 ft. 1 ft. deep Marked 1/16 Raised Mound of Earth 2 ft. high from 4 pits 12+24+12 in. for 1/16 Sec. Cor.

T. 5 N. R. 7 E. of the 6th P. M.

39 96 Set post 3+3ni+4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
2 ft high from 4 pits 12+24+12 ni
for 1/16 Sec. Cor.

59 94 Set post 3+3ni+4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12+24+12 ni for 1/16
Sec. Cor.

79 92 To the 1/16. Sec Cor. on the West
boundary of the SW¼ of Sec 15.
Land Rolling
Soil 2nd Rate.

From the 1/4 Sec Cor on the West boundary
of Sec 15. Run
East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16. Sec Cor.
40 00 Set temporary Center 1/4 Sec Cor.
60 00 Set temporary 1/16 Sec Cor.
60 50 Drain Pines N.E.

T. 5 N. R. 7 E. of the 6th P. M.

79 96 Intersect N. and S. line 7 chs South of 1/4
Sec Cor on the East boundary of Sec 15.
From which Cor. I run
S 89° 57' W on a true line
Va 10° 20' E

19 99 Set post 3+3ni+4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12+24+12 ni for 1/16
Sec Cor.

39 98 Set post 3+3ni+4 ft. 1 ft deep
Marked 1/4 Raised Mound of Earth 2 ft
high from 4 pits 12+24+12 ni for 1/4 Center
1/4 Sec Cor.

59 97 Set post 3+3ni+4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12+24+12 ni for
1/16 Sec Cor.

79 96 To the 1/4 Sec Cor. on the West
boundary of Sec 15.
Land Rolling Soil 2nd Rate.

T. 4 N. R. 7 E. of the 6th P. M.

From the 1/16 Sec. Cor. on the West boundary of the NW¼ of Sec. 15. Run East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/16 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
77 00 Drain Creek NE.
79 82 Intersect N. and S. line 12 chs South of 1/16 Sec. Cor. on the East boundary of NW¼ of Sec. 15.

From which Cor. Run
S 89° 55' W on a true line
Va 10° 20' E

19 96 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12. For 1/16 Sec. Cor.
39 92 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
59 88 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft

T. 4 N. R. 7 E. of the 6th P. M.

high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
79 84 To the 1/16 Sec. Cor. on the West boundary of the NW¼ of Section 15.
Land Rolling. Soil 2nd Rate.
September 3d 1875

From the Cor. to Secs. 9, 10, 15 & 16. Run North on a true line between Secs. 9 and 10
Va 10° 20' E

20 00 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
40 00 Set post 3+3 in +4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec. Cor.
60 00 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

T. 1 N. R. 7 E of the 6th P. M.

80	00	Set post 4+4 in + 4½ ft. 1 ft deep. Raised Mound of Earth 2½ ft high from 4 pits 12+24+12 in deep for Cor to Secs 3. 4. 9 and 10. Land Rolling Soil 2nd Rate.
		East on a Random line between Secs. 3 and 10. Va 10° 20' E
20	00	Set temporary 1/16 Sec. Cor.
40	00	Set temporary 1/4 Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
80	16	Intersect A and B. line 4 lks North of Cor to Secs 2. 3. 10 and 11 From which Cor. I run N 89° 58' W on a true line between Secs. 3 and 10. Va 10° 20' E
20	04	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

T. 1 N. R. 7 E of the 6th P. M.

40	08	Set post 3+3 in + 4 ft 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec. Cor.
60	12	Set post 3+3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
80	16	To the Cor to Sections 3. 4. 9 and 10. Land Rolling Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

From the 1/16 Sec. Cor. on the West boundary of the SW¼ of Sec. 10. Run East on a Random line
Va 10° 20' E.

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/16 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
79 96 Intersect N. and S. line 5 rds North of the 1/16 Sec. Cor. on the East boundary of the SE¼ of Sec. 10.
From which Cor. I run
N 89° 58' W. on a true line
Va 10° 20' E.
19 99 Set post 3 x 3 in x 4 ft. 1 ft. deep Marked 1/16 Raised Mound of Earth 2 ft. high from 4 pits 12 x 24 x 12 in. for 1/16 Sec. Cor.
39 98 Set post 3 x 3 in x 4 ft. 1 ft. deep Marked 1/16 Raised Mound of Earth 2 ft. high from 4 pits 12 x 24 x 12 in. for 1/16 Sec. Cor.
59 97 Set post 3 x 3 in x 4 ft. 1 ft. deep Marked 1/16 Raised Mound of Earth

T. 1 N. R. 7 E. of the 6th P. M.

= 2 ft. high from 4 pits 12 x 24 x 12 in. for 1/16 Sec. Cor.
79 96 To the 1/16 Sec. Cor. on the West boundary of the SW¼ of Sec. 10.
Land Rolling.
Soil 2nd Rate.

From the 1/4 Sec. Cor. on the West boundary of Sec. 10. I run East on a Random line
Va 10° 20' E.

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary Center 1/4 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
80 08 Intersect N. and S. line 15 rds South of the 1/4 Sec. Cor. on the E. bdry of Sec. 10
From which Cor. I run
S 89° 54' W. on a true line
Va 10° 20' E.
20 08 Set post 3 x 3 in x 4 ft. 1 ft. deep Marked 1/16 Raised Mound of Earth =

T. 1 N. R. 7 E. of the 6th P. M.

= 2 ft high from 4 pits 12 x 24 + 12 ni
for 1/16 Sec. Cor.

40 00 Set post 3 x 3 ni x 4 ft. 1 ft deep
Marked C 1/4. Raised Mound of Earth
2 ft high from 4 pits 12 + 24 + 12 ni
for Center 1/4 Sec. Cor.

60 00 Set post 3 + 3 ni x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
2 ft high from 4 pits 12 + 24 + 12 ni
for 1/16 Sec. Cor.

80 00 To the 1/4 Sec. Cor on the West
boundary of Sec 10.
Land Rolling. Soil 2nd Rate.

From the 1/16 Sec. Cor. on the West
boundary of NW 1/4 of Sec 10. Run
East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/16 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
80 00 Intersect N and S line. of 1/80 =

T. 1 N. R. 7 E. of the 6th P. M.

= North of the 1/16 Sec Cor on East
boundary of NE 1/4 of Sec 10.
From which Cor Run
N 89° 57' W on a true line
Va 10° 20' E

20 00 Set post 3 + 3 ni + 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 ni for 1/16
Sec. Cor.

40 00 Set post 3 + 3 ni + 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 ni for 1/16
Sec. Cor.

60 00 Set post 3 + 3 ni + 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 ni for 1/16
Sec. Cor.

80 00 To the 1/16 Sec. Cor. on the West
boundary of NW 1/4 of Sec 10.
Land Rolling. Soil 2nd Rate.

T. 4 N. R. 7 E. of the 6th P. M.

From the Cor to Secs. 3, 4, 9 & 10. I run
North on a Random line
between Secs. 3 and 4
Var 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/4 Sec Cor
60 00 Set temporary 1/16 Sec Cor.
79 80 Intersect North boundary of Township
at Cor to Secs 3 and 4.
From which Cor I run
South on a true line between Secs
3 and 4
Va 10° 20' E
19 80 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec. Cor.
39 80 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/4 Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in
for 1/4 Sec. Cor.
59 80 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in =

T. 4 N. R. 7 E. of the 6th P. M.

= for 1/16 Sec. Cor.
79 80 To the Cor to Sections 3, 4,
9 and 10.
Land Rolling
Soil 2nd Rate.

From the 1/16 Sec Cor on the West boundary
of the SW¼ of Sec 3. I run
East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor
40 00 Set temporary 1/16 Sec. Cor
60 00 Set temporary 1/16 Sec. Cor.
80 12 Intersect N and S line 4 chs North of the
1/16 Sec Cor. on East boundary of SE¼ of
Sec 3.
From which Cor I run
N 89° 58' W on a true line
Va 10° 20' E
20 03 Set post 3 x 3 in x 4 ft 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft =

T. 1 N. R. 7 E. of the 6th P. M.

= high from 4 pits 12 x 24 x 12 ins for 1/16
Sec. Cor.

40 06 Set post 3 x 3 ins x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 ins for 1/16
Sec. Cor.

60 09 Set post 3 x 3 ins x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 ins for 1/16
Sec. Cor.

80 12 To the 1/16 Sec. Cor on the West boundary
of S½ of Sec 3.

Land gently Rolling

Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

From the 1/4 Sec. Cor on the West boundary of Sec 3. Run
East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary Center 1/4 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
80 20 Intersect N and S line 20 chs South of
the 1/4 Sec. Cor. on East boundary of Sec 3.
From which Cor. I run
S 89° 54' W. on a true line
Va 10° 20' E.

20 05 Set post 3 x 3 ins x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 ins for 1/16
Sec. Cor.

40 10 Set post 3 x 3 ins x 4 ft. 1 ft deep
Marked C/4. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 ins for
Center 1/4 Sec. Cor.

60 15 Set post 3 x 3 ins x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 ins =

T. 1 N. R. 7 E. of the 6th P. M.

= For 1/16 Sec. Cor.

80 20 To the 1/4 Sec Cor on the West boundary of Section 3.
Land Rolling. Soil 2nd Rate.

From the 1/16 Sec. Cor. on the West boundary of the NW¼ of Sec 3. Run East on a Random line
Va 10° 20' E.

20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/16 Sec Cor
60 00 Set temporary 1/16 Sec Cor
80 04 Intersect N and S line 16 chs South of the 1/16 Sec Cor on East boundary of the NE¼ of Sec 3.
From which Cor Run
S 89° 53' W on a true line
Va 10° 20' E.

20 01 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth

T. 1 N. R. 7 E. of the 6th P. M.

= 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.

40 12 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.

60 03 Set post 3 + 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.

80 04 To the 1/16 Sec Cor on the West boundary of the NW¼ of Sec 3.
Land gently Rolling.
Soil 2nd Rate.

T. N. R. 7 E of the 6th P. M.

From the Cor to Secs. 32 and 33. on the South boundary of the Township Drum

North on a true line between Secs. 32 and 33

Va 10° 20' E

20 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

40 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec. Cor.

60 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

60 12 Drain Course S.E.

80 00 Set post 4 x 4 in x 4 1/2 ft. 1 ft deep Raised Mound of Earth 2 1/2 ft high from 4 pits 12 x 24 x 12 in deep for Cor to Secs. 28. 29. 32 and 33.

Land Rolling

Soil 2nd Rate

T. N. R. 7 E of the 6th P. M.

East on a Random line between Secs. 28 and 33

Va 10° 20' E

4 00 Drain Course N.E. Water in pools

20 00 Set temporary 1/16 Sec. Cor

40 00 Set temporary 1/4 Sec. Cor.

57 50 Drain Course S.E. Water in pools.

60 00 Set temporary 1/16 Sec. Cor

66 00 Drain Course N.E. Water in pools.

80 00 Intersect N and S line 5 lks North of Cor to Secs. 27. 28. 33 and 34.

From which Cor Drum

N 89° 58' W. on a true line between Secs 28 and 33.

Va 10° 20' E.

20 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

40 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec. Cor.

60 00 Set post 3 x 3 in x 4 ft. 1 ft deep =

T. 5 S. R. 7 E. of the 6th P. M.

= Marked 1/16. Raised Mound of Earth 2 ft. from 4 pits 12 + 24 + 12 ni for 1/16 Sec. Cor.

80 00 The Cor to Secs. 28. 29. 32 and 33.
Land Gently Rolling
Soil 2nd Rate.

T. 5 S. R. 7 E. of the 6th P. M.

From the 1/16 Sec. Cor. on the West boundary of the SW¼ of Sec 33. Run East on a Random line
Va 10° 20' E

17 00 Drain Cross S.E.
20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/16 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
61 00 Drain Center S.E.
79 60 On last Stand S line at the 1/16 Sec Cor on the East Boundary of the SE¼ of Sec 33.
From which Cor Run West on a true line
Va 10° 20' E

19 90 Set post 3 + 3 ni x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12 + 24 + 12 ni for 1/16 Sec. Cor.

39 80 Set post 3 + 3 ni x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 ni for 1/16 Sec. Cor.

T. 1 N. R. 7 E. of the 6th P. M.

59	70	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in, for 1/16 Sec. Cor.
79	60	To the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 33. Land gently Rolling Soil 2nd Rate.

From the 1/4 Sec Cor on the West boundary of Sec 33. Iron East on a Random line Va 10° 20' E

5	00	Drain Course S.
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary Center 1/4 " "
50	00	Drain Course NW.
60	00	Set temporary 1/16 Sec Cor.
79.	80	Intersect N and S. line 3 lks South of 1/4 Sec Cor. on East boundary of Section 33.

T. 1 N. R. 7 E. of the 6th P. M.

From which Cor I run S 89° 59' W. on a true line Va 10° 20' E

19	95	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
39	90	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec Cor.
59	85	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
79	80	To the 1/4 Sec Cor on the West boundary of Sec 33. Land Rolling Soil 2nd Rate.

T. N. R. 7 E. of the 6th P. M.

From the 1/16 Sec. Cor. on the West boundary of the NW¼ of Sec. 33. I run East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/16 Sec. Cor.
50 00 Drain Course North.
60 00 Set temporary 1/16 Sec. Cor.
79 84 Intersect N and S line 7 lks North of 1/16 Sec. Cor. on East boundary of NE¼ of Sec. 33.
From which Cor. I run
N 89° 57' W on a true line
Va 10° 20' E

19 96 Set post 3×3 in ×4 ft. 1 ft. deep Marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12×24×12 in. for 1/16 Sec. Cor.
39 92 Set post 3×3 in ×4 ft. 1 ft. deep Marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12×24×12 in. for 1/16 Sec. Cor.

T. N. R. 7 E. of the 6th P. M.

59 88 Set post 3×3 in ×4 ft. 1 ft. deep Marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12×24×12 in. for 1/16 Sec. Cor.
79 84 To the 1/16 Sec. Cor. on the West boundary of the NW¼ of Sec. 33.
Land Rolling
Soil 2nd Rate.
September 4th 1875

From the Cor. to Secs. 28. 29. 32 and 33. I run
North on a true line between Secs. 28 and 29.
Va 10° 20' E

1 00 Drain Course S.W. Water in pools
4 00 Drain Course E. " " "
10 00 Drain Course S.W. " " "
20 00 Set post 3×3 in ×4 ft. 1 ft. deep Marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12×24×12 in. =

T. 1 N. R. 7 E. of the 6th P. M.

= For 1/16 Sec. Cor.

40 00 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/4. Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in.
For 1/4 Sec. Cor.

60 00 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in
For 1/16 Sec. Cor.

80 00 Set post 4 x 4 in x 4 1/2 ft. 1 ft deep.
Raised Mound of Earth 2 1/2 ft
high for Corner to Sections
20. 21. 28 and 29.
from 4 pits 12 x 24 x 12 in deep

Land Rolling
Soil Good Rate.

T. 1 N. R. 7 E. of the 6th P. M.

East on a Random line
between Secs. 21 and 28.
Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.
21 00 Drain Course S.E.
40 00 Set temporary 1/4 Sec Cor.
41 60 Drain Course S.E.
60 00 Set temporary 1/16 Sec Cor.
80 36 Intersect N and S line 14.00 North
of Cor to Secs. 21. 22. 27 and 28.
From which Cor Run
N 89° 54' W on a true line between
Secs 21 and 28
Va 10° 20' E

20 09 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec. Cor.

40 18 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/4. Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in
for 1/4 Sec. Cor.

T. 1 N. R. 7 E. of the 6th P. M.

60 27 Set post 3×3 in × 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 in for 1/16
Sec. Cor.
80 36 To the Cor of Secs. 20. 21. 28
and 29.
Land Rolling Soil 2nd Rate

From the 1/16 Sec Cor. on the West boundary
of the SW¼ of Sec 28. Run
East on a Random line
Va 10° 20' E
20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/16 Sec Cor.
41 00 Drain Course S E
60 00 Set temporary 1/16 Sec Cor.
80 16 Intersect N and S line 20 lks North of
the 1/16 Sec Cor on East boundary of
of Sec 28.
From which Cor Run
N 89° 56' W. on a true line

T. 1 N. R. 7 E. of the 6th P. M.

Va 10° 20' E
20 04 Set post 3×3 in × 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 in for 1/16
Sec Cor.
40 08 Set post 3×3 in × 4 ft. 1 ft. deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 in for 1/16
Sec Cor.
60 12 Set post 3×3 in × 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12 + 24 + 12 in for 1/16
Sec. Cor.
80 16 To the 1/16 Sec Cor on the West
boundary of the SW¼ of Sec 28.
Land gently rolling
Soil 2nd Rate

T. 1 N. R. 7 E. of the 6th P. M.

From the 1/4 Sec Cor on the West boundary of Sec 28. I run East on a Random line Va 10° 20' E.

20 00 Set temporary 1/16

40 00 Set temporary 1/4

40 50 Drain Center S.E.

60 00 Set post for temporary 1/16 Sec cor

80 32 Intersect N and S line 14 lks North of the 1/4 Sec cor. on East boundary of Sec 28.

From which cor I run N 89° 54' W on a true line Va 10° 20' E

20 08 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

40 16 Set post 3+3 in +4 ft 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for the 1/4 Sec Cor.

60 24 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in

T. 1 N. R. 7 E. of the 6th P. M.

= for 1/16 Sec Cor.

80 36 In the 1/4 Sec Cor on the West boundary of Section 28.

Land Rolling Soil 2nd Rate.

From the 1/16. Sec Cor on the West boundary of the NW¼ of Sec 28. I run East on a Random line Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor

40 00 Set temporary 1/16 Sec Cor.

54 50 Drain Center S.E.

60 00 Set temporary 1/16 Sec Cor.

80 28 Intersect N and S line 12 lks North of the 1/16 Sec Cor on the East boundary NE¼ of Sec 28.

From which cor I run N 89° 55' W on a true line Va 10° 20' E

20 07 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft =

T. 1 N. R. 7 E. of the 6th P. M.

		high from 4 pits 12 + 24 × 12 in for 1/16 Sec. Cor.
40	14	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
60	21	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
80	28	To the 1/16 Sec. Cor. on the West boundary of the NW¼ of Sec. 28.

Land Rolling.

Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

		From the Cor. to Secs. 20, 21, 28 & 29 I run North on a true line between Secs. 20 and 21 Va 10° 20' E
20	00	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
40	00	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/4 Sec. Cor.
50	50	Drain Course S.E.
60	00	Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
80	00	Set post 4 + 4 in + 4½ ft. 1 ft deep Raised Mound of Earth 2½ ft high from 4 pits 12 + 24 + 12 in deep for Cor. to Secs. 16, 17, 20 and 21.

Land Rolling

Soil 2nd Rate.

T. 7 N. R. 7 E. of the 6th P. M.

East on a Random line
between Secs. 16 and 21.
Va 10° 20' E

18 30 Drain Cover S.W.
20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/4 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
80 16 Intersect N and S line 21 lks North of
Cor to Secs 15. 16. 21 and 22.
From which Cor I run
N 89° 54' W. on a true line
Va 10° 20' E
20 00 Set post 3x3 in + 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16
Sec Cor.
40 08 Set post 3 x 3 in + 4 ft. 1 ft deep
Marked 1/4 Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for
1/4 Sec Cor.
60 12 Set post 3 x 3 in + 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth 2 ft
high from 4 pits 12 x 24 x 12 in for 1/16

T. 7 N. R. 7 E. of the 6th P. M.

Sec. Cor.
80 16 To the Cor to Secs 16. 17. 20 & 21.
Land Rolling.
Soil 2nd Rate

From the 1/16 Sec Cor on the West
boundary of the SW¼ of Sec 21. I run
East on a Random line
Va 10° 20' E
20 00 Set temporary 1/16 Sec Cor
23 00 Drain Cover S.E.
40 00 Set temporary 1/16 Sec Cor
60 00 Set temporary 1/16 Sec. Cor.
79 00 Drain Cover S.E.
80 24 Intersect N and S line 21 lks North
of the 1/16 Sec cor. on East boundary of
the SE¼ of Sec 21.
From which Cor I run
N 89° 54' W on a true line
Va 10° 20' E
20 06 Set post 3 x 3 in + 4 ft. 1 ft deep =

T. 1 N. R 7 E of the 6th P. M.

= Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.

40 12 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.

60 18 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.

80 24 To the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 21.

Land gently Rolling
Soil 2nd Rate.

From the 1/4 Sec Cor on the West boundary of Sec 21. Drain East on a Random line
Va 10° 20' E

7 " Drain Course S.E.
20 " Set temporary 1/16 Sec. Cor.

T. 1 N. R 7 E of the 6th P. M.

34 " Drain Course S.E.
40 " Set temporary Center 1/4 Sec Cor
60 " Set temporary 1/16 Sec Cor
80 16 Intersect N and S line 10 lks North of the 1/4 Sec Cor on East boundary of Section 21.
From Which Cor Drain
N 89° 56' W on a true line
Va 10° 20' E

20 04 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.

40 08 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 6 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for Center 1/4 Sec. Cor.

60 12 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.

80 16 To the 1/4 Sec Cor on the West boundary of Sec 21.

T. 1 S. R. 7 E. of the 6th P. M.

Land Rolling Soil 2nd Rate.

From the 1/16 Sec. Cor. on the West boundary of the NW¼ of Sec. 21. Run East on a Random line
Va 10° 20' E

20	00	Set temporary 1/16 Sec. Cor.
21	00	Drain Center SE
40	00	Set temporary 1/16 Sec. Cor.
53	00	Drain Center SE
60	00	Set temporary 1/16 Sec. Cor.
80	20	Intersect N and S line 16 chs North of the 1/16 Sec. Cor. on the East boundary NE¼ of Sec. 21

From which Cor. Run
N 89° 53' W on a true line
Va 10° 20' E

20	05	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

T. 1 S. R. 7 E. of the 6th P. M.

40	10	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
60	15	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
80	20	To the 1/16 Sec. Cor. on the West boundary of the NW¼ of Sec. 21.

Land Rolling
Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

From the Cor to Secs. 16. 17. 20 & 21. Drain
North, on a true line between Secs. 16 and 17.
Va 10° 20' E

1	50	Drain Cours S.E. Water in pools.
12	00	Drain Cours S.E. Water in pools.
20	00	Set post 3+3 in × 4 ft - 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
40	00	Set post 3+3 in × 4 ft - 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec. Cor.
60	00	Set post 3+3 in × 4 ft - 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
80	00	Set post 4+4 in × 4 1/2 ft - 1 ft deep, Raised Mound of Earth 2 1/2 ft high from 4 pits 12+24+12 in deep for Cor to Secs. 8. 9. 16 and 17.

Sand Rolling
Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

East on a Random line between Secs. 9 and 16.
Va 10° 20' E

9	30	Drain Course S.E.
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/4 Sec Cor
50	00	Drain N and S.
60	00	Set temporary 1/16 Sec. Cor.
80	24	Intersect N and S line 10 chs North of Cor to Secs. 9. 10. 15 and 16.

From which Cor Drain
N 89° 56' W. on a true line between Secs 9 and 16.
Va 10° 20' E

20	06	Set post 3+3 in × 4 ft - 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
40	12	Set post 3+3 in × 4 ft - 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec. Cor.

T. 5 S. R. 7 E. of the 6th P. M.

60	18	Set post 3+3 in + 4 ft. 1 ft. deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
80	24	To the Cor to Secs. 8. 9. 16 and 17. Land Rolling Soil Good Rate

T. 5 S. R. 7 E. of the 6th P. M.

		From the 1/16 Sec. Cor. on the West boundary of the SW¼ of Sec 16 I run East on a Random line. Va 10° 20' E
20	00	Set temporary 1/16
40	00	Set temporary 1/16
60	00	Set temporary 1/16
80	20	Intersect N and S. line 17 chs North of the 1/16 Sec Cor. on the East boundary SE¼ of Sec 16
		From which Cor I run N 89° 55' W on a true line Va 10° 20' E
20	05	Set post 3+3 in x 4 ft. 1 ft. deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
40	10	Set post 3+3 in 4 ft. 1 ft. deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
60	15	Set post 3+3 in 4 ft. 1 ft. deep Marked 1/16. Raised Mound of Earth 2 ft

T. 5 S. R. 7 E. of the 6th P. M.

high from 4 pits 12+24+12 ins for 1/16 Sec. Cor.

80 00 To the 1/16 Sec Cor on the West boundary of SW¼ of Sec 16.

Land Rolling Soil 2nd Rate

Sept. 6th 1875

From the 1/4 Sec Cor on the West boundary of Sec 16 Run East on a Random line Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor

40 00 Set temporary Centre 1/4 Sec Cor

60 00 Set temporary 1/16 Sec Cor.

80 16 Intersect N and S line 11 chs North of the 1/4 Sec Cor on East boundary of Sec 16.

From Which Cor Run N 89° 55' W. on a true line Va 10° 20' E

20 04 Set post 3+3 ins+4 ft. 1 ft deep ----

T. 5 S. R. 7 E. of the 6th P. M.

-- Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ins for 1/16 Sec Cor

40 08 Set post 3+3 ins+4 ft. 1 ft deep Marked C 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ins for Centre 1/4 Sec. Cor.

60 12 Set post 3+3 ins+4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 ins for 1/16 Sec. Cor.

80 16 To the 1/4 Sec Cor on the West boundary of Sec 16.

Land Rolling Soil 2nd Rate

From the 1/16 Sec Cor on the West boundary of the NW¼ of Sec 16. Run East on a Random line Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor

40 00 Set temporary 1/16 Sec. Cor

54 00 Drain Cross N.E.

T. N. R 7 E of the 6th P. M.

60	00	Set temporary 1/16 Sec Cor.
80	20	Intersect N and S line 7 lks North of the 1/16 Sec Cor. on East boundary of NE¼ of Sec 16.
		From which Cor I run
		N 89° 57' W on a true line
		Va 10° 20' E
20	05	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
40	10	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
60	15	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
80	20	To the 1/16 Sec Cor on the West boundary of SNW¼ of Sec 16.
		Land Rolling
		Soil 2nd Rate

T. N. R 7 E of the 6th P. M.

		From the Cor to Secs. 8. 9. 16 & 17. I run North on a true line between Secs. 8 and 9.
		Va 10° 20' E
1	00	Drain Center S.E.
20	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
40	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor.
60	00	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
80	00	Set post 4 x 4 in x 4½ ft. 1 ft deep Raised Mound of Earth 2½ ft high from 4 pits 12 x 24 x 12 in deep for Cor to Secs. 4. 5. 8 and 9.
		Land Rolling Soil 2nd Rate.

T. 1 N. R 7 E of the 6th P. M.

East on a Random line between Secs 4 and 9.
Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor.
40 00 Set temporary 1/4 Sec Cor
53 00 Drain Course N.E
60 00 Set temporary 1/16 Sec Cor.
80 08 Intersect N and S line 12 lks North of Cor to Secs 3. 4. 9 and 10.
From which Cor I run
N 89° 55' W. on a true line between Secs 4 and 9
Va 10° 20' E

20 02 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
40 04 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor.
60 06 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft

T. 1 N. R 7 E of the 6th P. M.

= high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
80 08 To the Cor to Secs 4. 5. 8 and 9.
Land Rolling
Soil 2nd Rate.

From the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 9. I run East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/16 Sec Cor
60 00 Set temporary 1/16 Sec Cor
80 06 Intersect N and S line 7 lks North of the 1/16 Sec Cor on East boundary of SE¼ of Sec 9.
From which Cor I run
N 89° 57' W on a true line
Va 10° 20' E

20 04 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth =

T 1 N R 7 E of the 6th P. M.

= 2 ft high from 4 pits 12 + 24 + 12 in
for 1/16 Sec. Cor.

40 08 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth
2 ft high from 4 pits 12 + 24 + 12 in
for 1/16 Sec Cor.

60 12 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
2 ft high from 4 pits 12 + 24 + 12 in for
1/16 Sec. Cor.

80 16 To the 1/16 Sec Cor on the West
boundary of SW¼ of Sec 9.
Land Rolling
Soil 2nd Rate

From the 1/4 Sec Cor. on the West
boundary of Sec 9. Run
East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/4 Sec. Cor.
60 00 Set temporary 3/16 Sec. Cor.

T 1 N R 7 E of the 6th P. M.

80 12 Intersect N and S. line at 1/4 Sec
Cor on the East boundary of Sec 9.
From which Cor Run
West on a true line
Va 10° 20' E

20 03 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth
2 ft high from 4 pits 12 + 24 + 12 in
for 1/16 Sec Cor.

40 06 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/4. Raised Mound of Earth
2 ft. high from 4 pits 12 + 24 + 12
in for Center 1/4 Sec Cor.

60 09 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 3/16 Raised Mound of Earth
2 ft high from 4 pits 12 + 24 + 12 in
for 1/16 Sec Cor.

80 12 To the 1/4 Sec Cor on the West boundary
of Section 9.
Land Rolling. Soil 2nd Rate

T. N. R 7 E of the 6th P. M.

From the 1/16 Sec Cor on the West boundary of the NW¼ of Sec 9. I run East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/16 Sec Cor
42 00 Drain Course N.E
60 00 Set temporary 1/16 Sec Cor.
80 12 Intersect N and S line 5 lks North of the 1/16 Sec Cor on East boundary of NE¼ of Sec 9.
From which Cor I run
N 89° 58' W on a true line
Va 10° 20' E

20 03 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

40 06 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor

T. N. R 7 E of the 6th P. M.

60 09 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in. for 1/16 Sec Cor.

80 12 To the 1/16 Sec Cor on the West boundary of NW¼ Sec 9.
Land Rolling. Soil
2nd Rate

T. 5 N. R. 7 E. of the 6th P. M.

From the Cor to Secs. 4, 5, 8 & 9 Run North on a Random line between Secs. 4 & 5 Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor

40 00 Set temporary 1/4 Sec Cor.

60 00 Set temporary 1/16 Sec Cor.

79 90 Intersect North boundary of Township 7 chs West of Cor to Secs 4 & 5

From which Cor Run S. 3' W. on a true line between Secs 4 and 5.

Va 10° 20' E

19 90 Set post 3 x 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high Frm 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.

39 90 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high Frm 4 pits 12 + 24 + 12 in for 1/16 Sec Cor

59 90 Set post 3 x 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high Frm 4 pits 12 + 24 + 12 =

T. 5 N. R. 7 E. of the 6th P. M.

= in for 1/16 Sec Cor.

79 90 In Cor to Sections 4, 5 8 and 9.

Land Rolling Soil 2nd Rate.

From the 1/16 Sec Cor on the West boundary of the SW 1/4 of Sec 4. Run East on a Random line

Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor

40 00 Set temporary 1/16 Sec Cor

54 00 Drain Cross Mt.

60 00 Set temporary 1/16 Sec Cor

80 12 Intersect N and S line 12 chs North of the 1/16 Sec cor on the East boundary of SE 1/4 of Sec 4

From which Cor Run N. 89° 55' W on a true line

Va 10° 20' E

20 03 Set post 3 x 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft.

T 1 N R 7 E of the 6th P. M.

= high from 4 pits 12 + 24 + 12 in for 1/16 Sec cor.

40 00 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. cor.

60 09 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. cor.

80 12 To the 1/16 Sec cor on the West boundary of the SW of Sec 4.

Land gently Rolling

Soil 2nd Rate

From the 1/4 Sec cor on the West boundary of Sec 4. Drain East on a Random line

Va 10° 20' E.

11 50 Drain Course N.E.

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary Center 1/4 Sec. cor

T 1 N. R 7 E of the 6th P. M.

46 00 Drain Course N.W. Water in pools.

60 00 Set temporary 1/16 Sec cor.

80 00 Intersect N and S. 14 lks North of the 1/4 Sec cor on the East boundary of Sec 4

From which cor. Drain

N 89° 54' W. on a true line

Va. 10° 20' E

20 00 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. cor

40 00 Set post 3 + 3 in + 4 ft. 1 ft deep Marked C 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for Center 1/4 Sec cor.

60 00 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec cor.

80 00 To the 1/4 Sec cor on the West boundary of Sec 4.

Land gently rolling Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

From the 1/16 Sec. cor. on the West boundary of the N.W.¼ of Sec. 4. Drain East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec. cor.
32 50 Drain Course N.E. Water in pools and Scattering timber on Sides of Drain
40 00 Set temporary 1/16 Sec. cor.
44 00 Drain course N.W.
60 00 Set temporary 1/16 Sec. cor.
80 04 Intersect N. and S. line. 7 lks South of the 1/16 Sec. cor. on East boundary of N.E.¼ of Sec. 4.
From which Cor. Drain
S 89° 57' W on a true line
Va 10° 20' E

20 01 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
40 02 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

T. 1 N. R. 7 E. of the 6th P. M.

60 03 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
80 04 To the 1/16 Sec. Cor. on the West boundary of the N.W.¼ of Sec. 4.
Land gently Rolling
Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

From the Cor to Secs 31 and 32 on the South boundary of the Township Drum

North on a true line between Secs. 31 and 32.

Va 10° 20' E

20 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

40 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec. Cor.

48 00 Wagon Road bearing NW and S.E.

60 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

80 00 Set post 4 x 4 in x 4½ ft. 1 ft deep Raised Mound of Earth 2½ ft high from 4 pits 12 x 24 x 12 in deep for Cor to Secs. 29, 30, 31 and 32.

Land gently rolling Soil 2nd Rate

T. 1 N. R. 7 E. of the 6th P. M.

East on a Random line between Secs 29 and 32.

Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.

40 00 Set temporary 1/4 Sec. Cor.

60 00 Set temporary 1/16 Sec. Cor.

78 00 Drain Course S.W.

79 52 Intersect N and S. line 12 lks North of the Cor to Secs. 28, 29, 32 and 33.

From which Cor Drum

N 89° 55' W. on a true line between Secs. 29 & 32.

Va 10° 20' E

19 88 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

39 76 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec. Cor.

59 64 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth =

T 1 N R 7 E of the 6th P. M.

= 2 ft high from 4 pits 12×24×12 in for 1/16 Sec. Cor.

79 52 To the Cor to Secs 29. 30. 31 and 32.

Land gently Rolling
Soil 2nd Rate.

Sept. 7th 1875.

T 1 N R 7 E of the 6th P. M.

West on a Random line between Secs. 30 and 31

Va 10°20' E

20 00 Set temporary 1/16 Sec Cor

24 00 Wagon Road bearing N and S E

40 00 Set temporary 1/4 Sec Cor

60 00 Set temporary 1/16 Sec. Cor.

79 92 Intersect West boundary of Township 25 lks North of Cor to Secs. 30 and 31.

From which Cor I run

N 89°49' E on a true line between Sec's 30 and 31.

Va 10°20' E.

19 92 Set post 3×3 in ×4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec Cor.

39 92 Set post 3×3 in ×4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/4 Sec Cor.

59 92 Set post 3×3 in ×4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth

T. 1 S. R. 7 E. of the 6th P. M.

= 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

79 92 To the Cor to Sections 29, 30, 31 and 32.

Land gently Rolling

Soil 2nd Rate

From the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 32. Run East on a Random line

Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.

35 20 Wagon Road bears NW and SE.

40 00 Set temporary 1/16 Sec. Cor

60 00 Set temporary 1/16 Sec. Cor

79 68 Intersect N and S line 30 lks South of the 1/16 Sec Cor. on the East boundary SE¼ of Sec 32.

From which Cor Run

S 89° 47' W on a true line

Va 10° 20' E

T. 1 S. R. 7 E. of the 6th P. M.

19 92 Set post 3+3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

39 84 Set post 3+3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

59 76 Set post 3+3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.

79 68 To the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 32.

Land gently Rolling Soil 2nd Rate.

From the 1/16 Sec Cor on the East boundary of Sec 31. Run West on a Random line

Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.

T. 5 N. R. 7 E. of the 6th P. M.

40 00		Set temporary 1/16 Sec. Cor.
60 00		Set temporary 1/16 Sec. Cor.
79 90		Intersect West boundary of the township 14 chs North of the 1/4 Sec. Cor. on the S W 1/4 of Sec 31
		From which Cor. Drum N 89° 54' E. on a true line Va 10° 20' E
19 90		Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12 x 12 x 12 in for 1/16 Sec Cor.
39 90		Set post 3 x 3 in x 4 ft. 1 ft deep Marked ~~1/4~~ 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 12 x 12 in for ~~Center~~ 1/16 Sec Cor.
59 90		Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 12 x 12 in for 1/16 Sec Cor.
79 90		To the 1/16 Sec Cor on the East boundary of the S E 1/4 of Sec 31.
		Land gently rolling Soil 2nd Rate.

T. 5 N. R. 7 E. of the 6th P. M.

		From the 1/4 Sec cor on the West boundary of Sec 32 Drum East on a Random line through Sec 32
		Va 10° 20' E
6 30		Wagon Road S E & N W
20 00		Set temporary 1/16 Sec Cor
40 00		Set temporary Center 1/4 Sec cor
60 00		Set temporary 1/16 Sec cor
79 60		Intersect N & S line 16 chs N. of 1/4 Sec Cor on East boundary of Sec 32, from which Cor Drum N. 89° 53' W on a true line through Sec 32
		Va 10° 20' E
19 90		Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
39 80		Set post 3 x 3 in x 4 ft 1 ft deep Marked ~~1/4~~ Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec Cor
59 70		Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
79 60		To the 1/4 Sec cor on the West boundary of Sec 32
		Land gently rolling Soil 2nd rate

T. 1 N. R. 7 E. of the 6th P. M.

From the 1/4 Sec cor on the East boundary of ~~the~~ Sec 31 I run
West on a Random line through Sec 31
Va 10°20' E

20 00 Set temporary 1/16 Sec cor
40 00 Set temporary Center 1/4 Sec cor
60 00 Set temporary 1/16 Sec cor
79 92 Intersect West boundary of Township 14 lks N. of the 1/4 Sec Cor to Sec 31 from which cor I run
N. 89°54' E. on a true line through Sec 31
Va 10°20' E
19 92 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
39 92 Set post 3 x 3 in x 4 ft 1 ft deep marked 6 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec cor
59 92 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
79 92 To the 1/4 Sec cor on the East boundary of Sec 31
Sand rolling Soil 2" rate

T. 1 N. R. 7 E. of the 6th P. M.

From the 1/16 Sec cor on the West boundary of the NW¼ of Sec 32. I run East on a Random line
Va 10°20' E
20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/16 Sec Cor.
60 00 Set temporary 1/16 Sec Cor.
70 00 Drain Course N.E.
79 60 Intersect N and S line at 1/16 Sec cor on the East boundary of NE¼ Sec 32.
From which Cor. I run
West on a true line
Va 10°20' E
19 90 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
39 80 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
59 70 Set post 3 x 3 in x 4 ft. 1 ft deep. Marked 1/16. Raised Mound of =

T. 1 N. R. 7 E. of the 6th P. M.

= Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.

79 60 To the 1/16 Sec cor on the West boundary of the NW¼ of Sec 32.
Land Rolling
Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P.M.

From the 1/16 Sec cor on the East boundary of the NE¼ of Sec 31. I run West on a Random line through Sec 31.

Va 10°20' E

20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/16 Sec cor
60 00 Set temporary 1/16 Sec cor
75 00 Drain comm NE
80 02 Intersect West boundary of Township at the 1/16 Sec cor on the NW¼ of Sec 31
From Which cor I run
East on a true line through Sec 31
Va 10°20' E

20 02 Set post 3 + 3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high. from 4 pits 12 × 24 × 12 in deep for 1/16 Sec cor.

40 02 Set post 3 + 3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 × 12 in for 1/16 Sec cor

T 1 N. R. 7 E of the 6th P.M.

60 00 Set post 3×3 in ×4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec. Cor.

80 00 To the 1/16 Sec cor on the East boundary of the NE4 of Sec 31.

Land Rolling

Soil 2nd Rate

T 1 N R 7 E of the 6th P. M.

From the Cor to Secs 29.30.31 & 32. Same North on a true line between Secs 29 and 30.

Va 10° 20' E

20 00 Set post 3×3 in ×4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec Cor.

40 00 Set post 3×3 in ×4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/4 Sec Cor.

60 00 Set post 3×3 in ×4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec Cor.

80 00 Set post 4×4 in ×4½ ft. 1 ft deep Raised Mound of Earth 2½ ft high from 4 pits 12×24×12 in deep for Cor to Secs. 19.20.29 and 30.

Land gently Rolling

Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

East on a Random line between Secs 20 and 29.
Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/4 Sec Cor
60 00 Set temporary 1/16 Sec Cor.
74 50 Train Course S.E. Water in pools.
79 60 Intersect N and S line 12 lks South of Cor to Secs 20. 21. 28 and 29.
From which Cor I run
S 89° 55' W. on a true line between Secs 20 and 29.
Va 10° 20' E
19 90 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
39 80 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor.
59 70 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth = 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
79 60 To the Cor to Secs. 19. 20. 29 and 30.
Land Rolling
Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

West on a Random line between Secs. 19 and 30
Va 10° 20' E
20 00 Set temporary 1/16 Sec Cor.
27 50 Wagon Road bearing N and S.
40 00 Set temporary 1/4 Sec Cor
60 00 Set temporary 1/16 Sec Cor.
79 88 Intersect West boundary of Township 14 lks North of Cor to Secs 19 & 30
From which Cor I run
N 89° 54' E. on a true line between Secs 19 and 30.
Va 10° 20' E
19 88 Set post 3 x 3 in x 4 ft. 1 ft deep. Marked 1/16. Raised Mound of Earth. 2 ft.

T. 7 N. R. 7 E. of the 6th P. M.

= high from 4 pits 12+24+12 ni for 1/16 Sec Cor.

39 88 Set post 3+3 in +4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor.

59 88 Set post 3+3 in +4 ft. 1 ft deep. Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

79 88 To the Cor to Secs. 19. 20. 29 and 30.

Land gently Rolling
Soil 2nd Rate.

T. 7 N. R. 7 E. of the 6th P. M.

From the 1/16 Sec Cor. on the West boundary of the S½ of Sec 29. Run East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec Cor

40 00 Set temporary 1/16 Sec Cor

60 00 Set temporary 1/16 Sec Cor.

79 68 Intersect N and S line 8 chs South of the 1/16 Sec Cor on the East boundary of the SE¼ of Sec 29.

From which Cor Run
S 89° 57' W on a true line
Va 10° 20' E

19 92 Set post 3×3 in ×4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

39 84 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

59 76 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth =

T 1 N R 7 E of the 6th P M

= 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.

79 68 To the 1/16 Sec corner on the West boundary of the SW¼ of Sec 29.

Land Rolling

Soil 2nd Rate.

From the 1/16 Sec cor on the East boundary of the SE¼ of Sec 30. I run West on a Random line

Va 10°20' E

20 00 Set temporary 1/16 Sec cor

24 40 Wagon Road N and S.

40 00 Set temporary 1/16 Sec cor

60 00 Set temporary 1/16 Sec cor.

79 08 Intersect West boundary of Township 4 lks South of the 1/16 Sec cor on the West boundary of SW¼ of Sec 30. From which cor I run

S 89°58' E on a true line

Va 10°20' E

T 1 N R 7 E of the 6th P M.

19 08 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16. Sec Cor.

39 08 Set post 3 + 3 in + 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec cor.

59 08 Set post 3 + 3 in + 4 ft. 1 ft. deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.

79 08 To the 1/16 Sec Cor on the East boundary of the SE¼ of Sec 30.

Land gently Rolling

Soil 2nd Rate.

Sept. 8th 1875

From the 1/4 Sec cor on the West boundary of Sec 29. I run East on a Random line

Va 10°20' E

20 00 Set temporary 1/16 Sec cor.

T. N. R. 7 E. of the 6th P. M.

40	00	Set temporary 6 1/4 Sec cor
60	00	Set temporary 1/16 Sec cor
79	64	Intersect N and S line 16 lks South of the 1/4 Sec cor. on the East boundary of Sec 29.
		From which cor I run
		S 89°53' W on a true line
		Va 10°20' E
19	91	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
39	82	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 6 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec cor.
59	73	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor.
79	64	To the 1/4 Sec Cor on the West boundary of Section 29.
		Land Rolling Soil 2nd Rate

T. N. R. 7 E. of the 6th P. M.

		From the 1/4 Sec cor. on the East boundary of Sec 30. I run
		West on a Random line
		Va 10°20' E
20	00	Set temporary 1/16 Sec cor
23	60	Wagon Road bearing N and S.
40	00	Set temporary Center 1/4 Sec cor.
60	00	Set temporary 1/16 Sec cor.
79	80	Intersect West boundary of Township at the 1/4 Sec Cor. on West boundary of Sec 30.
		From which Cor I run
		East on a true line
		Va 10°20' E
19	80	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
39	80	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 6 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec cor.

T. 1 N. R. 7 E. of the 6 P. M.

59 80 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

79 80 To the 1/4 Sec cor on the East boundary of Section 30.
Land Rolling. Soil 2nd Rate.

From the 1/16 Sec cor on the West boundary of the NW¼ of Sec 29. I run East on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor.
40 00 Set temporary 1/16 Sec. Cor.
60 00 Set temporary 1/16 Sec. Cor.
79 56 Intersect N and S line 2 lks North of the 1/16 Sec Cor. on the East boundary NE¼ of Sec 29.
From which cor I run
N 89° 59' W on a true line
Va 10° 20' E

T. 1 N. R. 7 E. of the 6th P. M.

19 89 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

39 78 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

59 67 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

79 56 To the 1/16 Sec Cor on the West boundary of the NW¼ of Sec 29.
Land gently Rolling
Soil 2nd Rate.

From the 1/16 Sec cor. on the East boundary of the NE¼ of Sec 30. I run West on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec cor

T. 7 N. R. 7 E. of the 6th P. M.

26	00	Wagon Road bearing N. and S.
40	00	Set temporary 1/16. Sec. Cor.
60	00	Set temporary 1/16 Sec. Cor.
79	86	Intersect West boundary of Township 4 Mls South of the 1/16 Sec. Cor. on the West boundary of SW¼ of Sec. 30. Joining Which Cor. Bears S 89° 58' E on a true line Va 10° 20' E
19	86	Set post 3 x 3 in x 4 ft. 1 ft. deep Marked 1/16 Raised Mound of Earth 2 ft. high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
39	86	Set post 3 x 3 in x 4 ft. 1 ft. deep. Marked 1/4 Raised Mound of Earth 2 ft. high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
59	86	Set post 3 x 3 in x 4 ft. 1 ft. deep Marked 1/16 Raised Mound of Earth 2 ft. high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
79	86	To the 1/16 Sec. Cor. on the East boundary of the NE¼ of Sec. 30.
		Land Rolling. Soil 2nd Rate

T. 7 N. R. 7 E. of the 6th P. M.

		From the Cor. to Secs. 19, 20, 29 & 30. Run North on a true line between Secs. 19 and 20. Va 10° 20' E
20	00	Set post 3 x 3 in x 4 ft. 1 ft. deep Marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
40	00	Set post 3 x 3 in x 4 ft. 1 ft. deep Marked 1/4 Raised Mound of Earth 2 ft. high from 4 pits 12 x 24 x 12 in for 1/4 Sec. Cor.
55	00	Wagon Road bearing NE and SW.
60	00	Set post 3 x 3 in x 4 ft. 1 ft. deep Marked 1/16 Raised Mound of Earth 2 ft. high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.
80	00	Set post 4 x 4 in x 4½ ft. 1 ft. deep Raised Mound of Earth 2½ ft. high from 4 pits 12 x 24 x 12 in deep for Cor. to Sections 17, 18, 19 and 20.
		Land Rolling. Soil 2nd Rate

T. 7 N. R. 7 E. of the 6th P. M.

East on a Random line between Secs 17 and 20
Va 10° 20' E

15 00 Wagon Road bearing N and S.
20 00 Set temporary 1/16 Sec Cor
40 00 Set temporary 1/4 Sec Cor
60 00 Set temporary 1/16 Sec. Cor.
79 68 Intersect N & S line ~~Township~~
12 lks South of Cor to Secs. 16. 17, 20 and 21.
From which Cor Iron
D 89° 55' W. on a true line between Secs 17 and 20.
Va 10° 20' E
19 94 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
39 84 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/4 Sec Cor.
59 76 Set post 3 x 3 in x 4 ft. 1 ft deep

T. 7 N. R. 7 E. of the 6th P. M.

Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.
79 68 To the Cor to Secs 17, 18, 19 & 20
Land Rolling
Soil 2nd Rate.

West on a Random line between Secs 18 and 19.
Va 10° 20' E
20 00 Set temporary 1/16 Sec Cor.
35 00 Drain Owned N.W. Water in pools.
40 00 Set temporary 1/4 Sec Cor
60 00 Set temporary 1/16 Sec. Cor.
66 00 Drain Owned N. Water in pools.
79 66 Intersect West boundary of Township
7 lks South of the Cor to Secs 18 & 19
From which Cor Iron
D 89° 57' E on a true line between Secs 18 & 19.
Va 10° 20' E

T. 1 N. R. 7 E of the 6th P. M.

19	66	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
39	66	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec Cor.
59	66	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
79	66	To the Corn to Secs 17, 18, 19 & 20. Land Rolling Bal 2nd Rate

T. 1 N. R. 7 E of the 6th P. M.

		From the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 20. Run East on a Random line Va 10° 20' E
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/16 Sec Cor
60	00	Set temporary 1/16 Sec Cor.
79	56	Intersect N and S line 2 chs North of the 1/16 Sec Cor. on East boundary of the SE¼ of Sec 20. From which Cor Run N 89° 59' W on a true line Va 10° 20' E
19	89	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor.
39	78	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec Cor
59	67	Set post 3×3 in × 4 ft. 1 ft deep. Marked 1/16 Raised Mound of Earth =

T 1 S. R 7 E of the 6th P. M.

		= 2 ft high from 4 pits 12 x 2 x 12 in for 1/16 Sec Cor.
79	56	To the 1/16 Sec Cor on the West boundary of the SW¼ of Sec 20. Land Rolling Soil 2nd Rate.

From the 1/16. Sec Cor on the East boundary of the SE¼ of Sec 19. Run West on a Random line Va 10° 20' E

20	00	Set temporary 1/16 Sec Cor
22	50	Wagon Road bearing N and S
40	00	Set temporary 1/16 Sec Cor
60	00	Set temporary 1/16 Sec Cor
79	90	Intersect West boundary of Township 14 lks North of the 1/16 Sec Cor on the SW¼ of Sec 19. From which Cor Run N 89° 54' E. on a true line Va 10° 20' E

T 1 S. R 7 E of the 6th P. M.

19	90	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 2 x 12 in for 1/16 Sec Cor.
39	90	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 2 x 12 in for 1/16 Sec Cor.
59	90	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 2 x 12 in for 1/16 Sec Cor
79	90	To the 1/16 Sec Cor on the East boundary of the SE¼ of Sec 19. Land Rolling Soil 2nd Rate.

From the 1/4 Sec Cor on the West boundary of Sec 20. Run East on a Random line Va 10° 20' E

20	00	Set temporary 1/16 Sec Cor

T. 1 S. R. 7 E. of the 6th P. M.

40	00	Set temporary Center 1/4 Sec. Cor.
60	00	Set temporary 1/16 Sec Cor
79	60	Intersect N. and S. line 10 chs South of the 1/4 Sec Cor on the East boundary of Sec 20.
		From which Cor Down S 89° 56' W on a true line Va 10° 20' E
19	90	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
39	80	Set post 3 x 3 in x 4 ft. 1 ft deep Marked C 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec Cor.
59	70	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
79	60	To the 1/4 Sec Cor on the West boundary of Sec 20.
		Land Rolling. Soil 2nd Rate.

T. 1 S. R. 7 E. of the 6th P. M.

		From the 1/4 Sec Cor on the East boundary of Sec 19. Down West on a Random line Va 10° 20' E
6	00	Wagon Road bearing N.E. and S.W.
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary Center 1/4 Sec Cor.
60	00	Set temporary 1/16 Sec Cor
79	70	Intersect West boundary of Township at the 1/4 Sec Cor on the West boundary of Sec 19.
		From which Cor Down Easton a true line Va 10° 20' E
19	70	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.
39	70	Set post 3 x 3 in x 4 ft. 1 ft deep Marked C 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec Cor.
59	70	Set post 3 x 3 in x 4 ft. 1 ft deep

T. 1 S. R. 7 E. of the 6th P. M.

= Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

79 70 To the 1/4 Sec. Cor. on the East boundary of Sec. 19.

Land Rolling. Soil 2nd Rate.

From the 1/16 Sec. Cor on the West boundary of the NW¼ of Sec. 20. Dist East on a Random line

Va 10° 20' E

16 50 Wagon Road bearing NE and SW.

20 00 Set temporary 1/16 Sec. Cor

40 00 Set temporary 1/16 Sec. Cor

60 00 Set temporary 1/16 Sec. Cor

79 72 Intersect N and S line at the 1/16 Sec. Cor. on the East boundary of the NE¼ of Sec. 20.

From which Cor. Dist West on a True line

Va 10° 20' E

T. 1 S. R. 7 E. of the 6th P. M.

19 93 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

39 86 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

59 79 Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

79 72 To the 1/16 Sec. Cor on the West boundary of the NW¼ of Sec. 20.

Land Rolling

Soil 2nd Rate.

From the 1/16 Sec. Cor on the East boundary of the NE¼ of Sec. 19. Dist West on a Random line

Va 10° 20' E

20 00 Set temporary 1/16 Sec. Cor

T. 1 N. R. 7 E. of the 6th P. M.

26	00	Drain Course N.W.
40	00	Set temporary 1/16 Sec cor
60	00	Set temporary 1/16 Sec cor
75	00	Drain Course North
79	65	Intersect West boundary of Township 10 lks North of the 1/16 Sec cor on W bdry of NW of Sec 19. From which Cor I run N 89°56' E. on a true line Va 10°20' E
19	65	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec cor.
39	65.	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec cor.
59	65	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec cor.
79	65	To the 1/16 Sec cor on the East boundary of the NE 4 of Sec 19.

Land Rolling Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

		From the cor to Secs. 17. 18. 19 and 20. I run North on a true line between Secs. 17 and 18 Va 10°20' E
20	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec cor.
40	00	Set post 3+3 in +4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/4 Sec cor.
60	00	Set post 3+3 in +4 ft. 1 ft. deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec cor.
80	00	Set post 4+4 in +4 1/2 ft. 1 ft deep. Raised Mound of Earth 2 1/2 ft high from 4 pits 12+24+12 in deep for Cor to Secs. 7. 8. 17 and 18.

Land Rolling Soil 2nd Rate

Sept. 9th 1875.

T. N. R. 7. E. of the 6th P. M.

East on a Random line between Secs. 8 and 17.

Va 10° 20' E

16 50 Wagon Road bearing N and S.
20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/4 Sec cor
60 00 Set temporary 1/16 Sec cor
79 72 Intersect N and S. line at cor to Secs 8. 9. 16 and 17.
From which Cor I run
West on a true line between Secs 8 and 17.

Va 10° 20' E

19 93 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor.
39 86 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor.
59 79 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth =

T. N. R. 7 E. of the 6th P. M.

= 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor.
79 72 To the cor to Secs. 7. 8. 17 and 18.
Land Rolling
Soil 2nd Rate.

West on a Random line between Secs. 7 and 18.

Va 10° 20' E

20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/4 Sec cor
60 00 Set temporary 1/16 Sec cor
79 40 Intersect West boundary of Township at Cor to Secs. 7 and 18.
From which Cor I run
East on a true line between Secs 7 and 18.

Va 10° 20' E

19 40 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised of Earth 2 ft = high from 4 pits 12 x 24 x 12 in for

T. 1 S. R. 7 E. of the 6th P. M.

= 1/16 Sec Cor.

39 40 Set post 3x3 in x 4 ft. 1 ft deep
Marked 1/4 Raised Mound of Earth
2 ft high from 4 pits 12+24+12
in for 1/4 Sec Cor.

59 40 Set post 3x3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
2 ft high from 4 pits 12+24+12 in
for 1/16 Sec Cor.

79 40 To the Corner to Sections 6-
7. 8. 17 and 18.
Land Rolling
Soil 2nd Rate.

T. 1 S. R. 7 E. of the 6th P. M.

From the 1/16 Sec Cor on the West
boundary of the SW¼ of Sec 17. Run
East on a Random line
Var 10° 20' E

20 00 Set temporary 1/16 Sec cor
26 00 Wagon Road bearing N and S.
40 00 Set temporary 1/16 Sec Sec cor
60 00 Set temporary 1/16 Sec cor
72 70 Drain Cross S.E. Water in pools
79 68 Intersect N and S line 2 chs South
of the 1/16 Sec Cor on the East boundary
of SE¼ Sec 17.
From which Cor Run
S 89° 59' W. on a true line
Var 10° 20' E

19 92 Set post 3x3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12+24+12 in for 1/16
Sec Cor.

39 84 Set post 3x3 in x 4 ft. 1 ft deep
Marked 1/4. Raised Mound of Earth
2 ft high from 4 pits 12+24+12 in
for 1/4 Sec Cor.

39 76 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16. Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in
for 1/16 Sec Cor
79 68 To the 1/16 Sec Cor. on the West
boundary of SW4 of Sec 17.
Land Rolling
Soil 2nd Rate.

From the 1/16 Sec Cor on the East
boundary of the SE4 of Sec 18. Run
West on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/16 Sec cor
60 00 Set temporary 1/16 Sec cor
69 50 Spring Branch 6 lks wide Course
North, Scattering timber on margin
79 30 Intersect West boundary of the
Township, 11 lks South of the 1/16
Sec Cor on the SW4 of Sec 18.
From Which Cor. Run =

S 89° 56' E. on a true line
Va 10° 20' E

19 30 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in
for 1/16 Sec Cor.
39 30 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in for
1/16 Sec Cor.
59 30 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12
in for 1/16 Sec Cor.
79 30 To the 1/16 Sec Cor on the East
Boundary of the SE4 of Sec 18.
Land Rolling
Soil 2nd Rate

Timber.
Cottonwood and Elm

From the 1/4 Sec Cor on the West boundary of Sec 17. I run East on a Random line Va 10° 20' E

20	00	Set temporary 1/16 Sec cor
28	20	Wagon Road bearing N and S.
40	00	Set temporary Center 1/4
60	00	Set temporary 1/16 Sec cor
79	72	Intersect N and S line 17 links South of the 1/4 Sec Cor on the East boundary of Sec 17 From which Cor I run S 89° 55' W. on a true line Va 10° 20' E
19	93	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.
39	86	Set post 3 x 3 in x 4 ft. 1 ft deep Marked C 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for Center 1/4 Sec Cor.
59	79	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft

high from 4 pits 12 + 24 + 12 in for 1/16 Sec Cor.

79 72 To the 1/4 Sec Cor on the West boundary of Sec 17.

Land Rolling. Soil 2nd Rate.

From the 1/4 Sec Cor on the East boundary of Sec 18. I run West on a Random line Va 10° 20' E

20	00	Set temporary 1/16 Sec cor
40	00	Set temporary C 1/4 Sec cor
60	00	Set temporary 1/16 Sec cor
76	00	Spring Branch 6 lks Wide Course N.W. Scattering timber on margin
79	34	Intersect West boundary of Township at the 1/4 Sec Cor on it being of Sec 18. From which Cor I run East on a true line Va 10° 20' E
19	34	Set post 3 x 3 in x 4 ft. 1 ft deep —

T. 1 N. R. 7 E. of the 6th P. M.

= Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

39 34 Set post 3 x 3 in x 4 ft. 1 ft deep Marked C 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec Cor.

59 34 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

79 34 To the 1/4 Sec Cor on the East boundary of Sec 18.
Land Rolling Soil 2nd Rate
Timber Cottonwood & Elm.

From the 1/16 Sec Cor. on the West boundary of the NW¼ of Sec 17. Run East on a Random Line
Va 10° 20' E

18 00 Wagon Road bearing N and S.
20 00 Set temporary 1/16 Sec cor

T. 1 N. R. 7 E. of the 6th P. M.

40 00 Set temporary 1/16 Sec Cor
60 00 Set temporary 1/16 Sec Cor
79 76 Intersect N and S line 12 chs South of the 1/16 Sec Cor. on the East boundary of the NE¼ of Sec 17.
From which Cor Run
S 89° 55' W on a true line
Va 10° 20' E

19 94 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

39 88 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

59 87 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

79 76 To the 1/16 Sec Cor on the West boundary of the NW¼ of Sec 17.
Land Rolling Soil 2nd Rate.

T. N. R. 7 E of the 6th P. M.

From the 1/16 Sec cor on the East boundary of the NE¼ of Sec 18. I run West on a Random line
Va 10° 20' E

20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/16 Sec cor
60 00 Set temporary 1/16 Sec cor
79 20 Intersect West boundary of Township 12 Ctes South of the 1/16 Sec cor on the subdiv of the NW¼ of Sec 18.
From which cor I run
S 89° 55' E. on a true line
Va 10° 20' E

19 20 Set post 3×3 in ×4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec cor.
39 20 Set post 3×3 in ×4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec cor.
59 20 Set post 3×3 in ×4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec cor.
79 20 To the 1/16 Sec cor on the East boundary of the NE¼ of Sec 18.
Land gently Rolling
Soil 2nd Rate.

T. N. R. 7 E of the 6th P. M.

T. 1 N. R. 7 E. of the 6th P. M.

From the Cor to Secs. 7, 8, 17 & 18. I run North on a true line between Secs 7 and 8.

Va 10° 20' E

20 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

40 00 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor.

60 00 Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

80 00 Set post 4 x 4 in x 4½ ft. 1 ft deep Raised Mound of Earth 2½ ft high from 4 pits 12 x 24 x 12 in deep for Cor to Secs. 5, 6, 7 and 8.

Land Rolling

Soil 2nd Rate.

T. 1 N. R. 7 E. of the 6th P. M.

East on a Random line between Secs 5 and 8.

Va 10° 20' E

10 50 Wagon Road bearing N and S

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary 1/4 Sec cor

52 50 Drain Course NW

60 00 Set temporary 1/16 Sec cor

79 76 Intersect N and S line 20 lks South of Cor to Secs. 4, 5, 8 and 9. From which Cor I run S 89° 51' W. on a true line between Secs. 5 & 8.

Va 10° 20' E

19 94 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

39 88 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec. Cor

T. 1 S. R. 7 E. of the 6th P. M.

59 80 Set post 3 x 3 in 4 ft. 1 ft deep
Marked 1/6 Raised Mound of Earth
2 ft high from 4 pits 12 x 24 x 12 in
for 1/6 Sec Cor.
79 76 To the Cor to Secs. 5. 6. 7 & 8.
Land Rolling
Soil 2nd Rate

T. 1 S. R. 7 E. of the 6th P. M.

West on a Random line
between Secs. 6 and 7.
Va 10° 20' E
20 00 Set temporary 1/4 Sec cor
36 00 Drain Cause S.W.
40 00 Set temporary 1/4 Sec cor
60 00 Set temporary 1/4 Sec cor
65 00 Spring Branch 6 lks Wide Course N.W.
Scattering timber on margin.
79 70 Intersect West boundary of Township
10 lks North of Cor to Secs. 6 and 7
From which Cor Bears
N 89° 36' E on a true line between
Secs. 6 and 7.
Va 10° 20' E
19 20 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/6. Raised Mound of Earth
2 ft high from 4 pits 12 x 12 x 12 in
for 1/6 Sec. Cor.
39 70 Set post 3 x 3 in x 4 ft. 1 ft deep
Marked 1/4 Raised Mound of Earth
2 ft high from 4 pits 12 x 12 x 12 in
for 1/4 Sec. Cor.

T. 1 N. R. 7 E. of the 6th P. M.

59	20	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec cor.
79	20	To the Cor to Secs. 5. 6. 7 & 8. Land Rolling Soil 2nd Rate Timber, Cottonwood and Elm.

T. 1 N. R. 7 E. of the 6th P. M.

		From the 1/16 Sec cor on the West boundary of the SW¼ of Sec 8. Run East on a Random line Va 10° 20' E
20	00	Set temporary 1/16 Sec cor
22	50	Wagon Road bearing N & S.
40	00	Set temporary 1/16 Sec cor
60	00	Set temporary 1/16 Sec cor
65	00	Drain Course North
79	64	Intersect N and S line 10 lks South of the 1/16 Sec cor on the East boundary SE¼ of Sec 8. From which cor. Run S 89° 56' W. on a true line Va 10° 20' E
19	91	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec cor.
39	82	Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec cor.

T. N. R. 7 E. of the 6th P. M.

59 73 Set post 3×3 in × 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth
2 ft high from 4 pits 12×24×12 in
for 1/16 Sec Cor
79 64 To the 1/16 Sec Cor on the West
boundary of the SW¼ of Sec 8.
Land gently Rolling
Soil 2nd Rate.

From the 1/16 Sec Cor on the East
boundary of SE¼ of Sec 7. I run
West on a Random Line
Va 10° 20' E
20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/16 Sec cor
60 00 Set temporary 1/16 Sec cor
79 32 Intersect West boundary of Township
2 Lks North of the 1/16 Sec cor on the
SW¼ of Sec 7.
From which Cor I run
N 89° 59' E on a true line =

T. N. R. 7 E. of the 6th P. M.

Va 10° 20' E
19 32 Set post 3×3 in × 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12×24×12 in for
1/16 Sec Cor.
39 32 Set post 3×3 in × 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12×24×12 in for
1/16 Sec Cor.
59 32 Set post 3×3 in × 4 ft. 1 ft deep
Marked 1/16 Raised Mound of Earth 2 ft
high from 4 pits 12×24×12 in for
1/16 Sec. Cor.
79 32 To the 1/16 Sec Cor on the East
boundary of the SE¼ of Sec 7.
Land Rolling
Soil 2nd Rate.
Sept. 10th 1875

T. 1 S. R. 7 E. of the 6th P. M.

From the 1/4 Sec Cor. on the West boundary of Sec 8. Run East on a Random line Va 10° 20' E

18	00	Willow Road bearing N and S.
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/4 Sec cor
57	00	Drain Ponds North
60	00	Set temporary 1/16 Sec cor
79	72	Intersect N and S line at the 1/4 Sec cor. on the East boundary of Sec. From which Cor I run West on a true line Va 10° 20' E
19	93	Set post 3x3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for 1/16 Sec cor.
39	86	Set post 3x3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for Center 1/4 Sec. cor.

T. 1 S. R. 7 E. of the 6th P. M.

59	79	Set post 3x3 in x 4 ft. 1 ft deep Marked 3/16. Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for 1/16 Sec cor.
79	72	To the 1/4 Sec Cor on the West boundary of Section 8. Land Gently Rolling. Soil 2nd Rate.

From the 1/4 Sec Cor. on the East boundary of Sec 7. Run West on a Random line Va 10° 20' E

20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/4 Sec cor
60	00	Set temporary 3/16 Sec cor
79	30	Intersect West boundary of Township 14 chs South of the 1/4 Sec. cor. on W boundary of Sec 7. From which Cor I run S 89° 37' E on a true line Va 10° 20' E

T. 1 S. R. 7 E. of the 6th P. M.

19	30	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 2 x 4 x 12 in for 1/16 Sec. Cor.
39	30	Set post 3 x 3 in x 4 ft. 1 ft deep Marked C 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 2 x 4 x 12 in for Center 1/4 Sec Cor.
59	30	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 2 x 4 x 12 in for 1/16 Sec. Cor.
79	30	For the 1/4 Sec Cor on the East boundary of Section 7. Leaved Rolling Soil 2nd Rate.

T. 1 S. R. 7 E. of the 6th P. M.

		From the 1/16 Sec Cor on the West boundary of the NW 1/4 of Sec 8. Run East on a Random line Va 10° 20' E
17	50	Wagon Road bearing N and S.
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/16 Sec Cor
55	00	Drain Cross North
60	00	Set temporary 1/16 Sec Cor
79	80	Intersect N and S line 10 lks South of the 1/16 Sec Cor. on the East boundary of the NE 1/4 of Section 8. From which Cor. Run S 89° 56' W. on a true line Va 10° 20' E
19	95	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 2 x 4 x 12 in for 1/16 Sec. Cor.
39	90	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 2 x 4 x 12 in for 1/16 Sec. Cor.

T. 1 S. R. 7 E. of the 6th P. M.

59 85 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

79 80 To the 1/16 Sec Cor. on the West boundary of NW¼ of Sec 8.

Land Rolling

Soil 2nd Rate.

From the 1/16. Sec Cor. on the East boundary of the NE¼ of Sec 7. Run West on a Random Line

Va 10° 20' E

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary 1/16 Sec cor

60 00 Set temporary 1/16 Sec cor

79 42 Intersect West boundary of Township 4 lks South of the 1/16 Sec Cor on the N. bdy of the NW¼ of Sec 7.

From which Cor. Run

S 89° 58' E. on a true Line =

Va 10° 20' E

T. 1 S. R. 7 E. of the 6th P. M.

19 42 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

39 42 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

59 42 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

79 42 To the 1/16 Sec Cor on the East boundary of the NE¼ of Sec 7.

Land Rolling

Soil 2nd Rate

T. 1 N. R. 7 E. of the 6th P. M.

T. 1 N. R. 7 E. of the 6th P. M.

From the Cor to Secs. 5. 6. 7 & 8. I run North on a Random line between Secs. 5 and 6.

Va 10° 20' E

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary 1/4 Sec cor

60 00 Set temporary 1/16 Sec cor

79 92 Intersect North boundary of the Township 10 lks West of Cor to Secs 5 and 6.

From which Cor I run S 4' W on a true line between Secs 5 & 6.

Va 10° 20' E

19 92 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec. Cor.

39 92 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4. Raised Mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/4 Sec Cor.

T. 7 N. R. 7 E. of the 6th P. M.

59	94	Set post 3x3in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
79	94	In the Cor to Secs 5. 6. 7 and 8.
		Land Rolling. Soil 2nd Rate.

T. 7 N. R. 7 E. of the 6th P. M.

		From the 1/16 Sec Cor. on the West boundary of the SW 1/4 of Sec 5. Run East on a Random line Va 10° 20' E
14	50	Wagon Road bearing SE and NW.
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/16 Sec cor
52	50	Drain Cross N.E. Water in pools.
60	00	Set temporary 1/16 Sec cor
79	60	Intersect N and S line at the 1/16 Sec Cor on the East boundary of the SE 1/4 of Sec 5. From which Cor. Run West on a true line Va 10° 20' E
19	90	Set post 3x3in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft. high from 4 pits 12+24+12 in for 1/16 Sec. Cor.
39	80	Set post 3x3in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12+24+12 in for 1/16 Sec. Cor.

T. 1 N. R. 7 E. of the 6th P. M.

59	70	Set post 3x3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for 1/16 Sec. Cor.
79	50	To 1/16 Sec Cor on the West boundary of the SW¼ of Sec 5. Land Rolling Soil 2nd Rate.

From the 1/16 Sec Cor on the East boundary of the SE¼ of Sec 6. Run West for a Random line Va 10° 20' E

8	50	Drain Corner NW.
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/16 Sec cor
60	00	Set temporary 1/16 Sec cor
79	16	Intersect West boundary of Township 14 N's North of the 1/16 Sec Cor. on the W. bdry of the SW¼ of Sec 6.

From Which Cor Run =

T. 1 N. R. 7 E. of the 6th P. M.

N 89° 54' E. on a true line Va 10° 20' E

19	16	Set post 3x3 in x 4 ft 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for 1/16 Sec. Cor.
39	16	Set post 3x3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for 1/16 Sec Cor.
59	16	Set post 3x3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12x24x12 in for 1/16 Sec Cor.
79	16	To the 1/16 Sec Cor. on the East boundary of the SE¼ of Sec 6. Land gently Rolling Soil 2nd Rate.

T. 1 S. R. 7 E. of the 6th P. M.

From the 1/4 Sec. cor. on the West boundary of Section 5. Run East on a Random line Va 10° 20' E.

19	50	Magnet Road bearing SW and NE.
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/4 Sec Cor
60	00	Set temporary 1/16 Sec Cor
79	80	Intersect S and S line 10 links South of the 1/4 Sec cor on the East boundary of Section 5. From which cor Run S 89° 56' W. on a true line Va 10° 20' E
19	95	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12 x 2 x 12 in for 1/16 Sec. Cor.
39	90	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 2 x 12 in for Center 1/4 Sec Cor.

T. 1 S. R. 7 E. of the 6th P. M.

59	85	Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 2 x 12 in for 1/16 Sec. Cor.
79	80	To the 1/4 Sec Cor. on the ~~East~~ West boundary of Section 5. Lakes Rolling Soil 2nd Rate

From the 1/4 Sec cor. on the East boundary of Section 6. Run West on a Random line Va 10° 20' E

15	00	Drain Corner N.E.
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/4 Sec Cor
60	00	Set temporary 1/16 Sec Cor
79	19	Intersect West boundary of the Township at the 1/4 Sec Cor on W. bdry of Section 6. From which cor Run East on a true line =

T. 1 N. R. 7 E. of the 6th P. M.

Va 10° 20' E

19 19 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16. Sec Cor.

39 19 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/4 Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec Cor.

59 19 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

79 19 To the 1/4 Sec Cor on the East boundary of Section 6.

Land Rolling

Soil 2nd Rate

T. 1 N. R. 7 E. of the 6th P. M.

From the 1/16 Sec Cor. on the West boundary of the NW¼ of Sec 5. I run East on a Random line

Va 10° 20 E

20 00 Set temporary 1/16 Sec Cor

29 00 Wagon Road bearing N and S.

40 00 Set temporary 1/16 Sec cor

60 00 Set temporary 1/16 Sec cor

79 76 Intersect N and S line 14 lks South of the 1/16 Sec cor on the E bdry of the NE¼ of Section 5.

From which Cor I run S 89° 54' W. on a true line

Va 10° 20 E

19 94 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor.

39 88 Set post 3 x 3 in x 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec. Cor.

T. 1 N. R 7 E of the 6th P. M.

59 82 Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16 Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec. Cor.

79 76 To the 1/16 Sec Cor. on the West boundary of the NW¼ of Sec 5.

Land Rolling

Soil 2nd Rate.

From the 1/16 Sec Cor. on the East boundary of the NE¼ of Sec 6. I run West on a Random line

Va 10° 20' E

14 00 Drain Course N.W.

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary 1/16 Sec cor

60 00 Set temporary 1/16 Sec cor

79 15 Intersect the West boundary of Township 7 Ks South of the 1/16 Sec Cor on the NW¼ of Sec 6.

W. bdry of the

From which Cor I run S 89° 57' E. on a true line

T. 1 N. R 7 E of the 6th P. M.

Va 10° 20' E

19 15 Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec Cor.

39 15 Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec Cor.

59 15 Set post 3×3 in × 4 ft. 1 ft deep Marked 1/16. Raised Mound of Earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec. Cor.

79 15 To the 1/16 Sec cor on the East boundary of the NE¼ of Sec 6.

Land Rolling

Soil 2nd Rate.

Sept. 11th 1875.

T. 1 N. R. 7 E. of the 6th P. M.

Township No 1 North, Range No 7 E. of the 6th P.M.

General Description

The quality of the land throughout this Township, is considerably above the average of the land in this section of the State

The Big Blue River enters the Township on the North side of Section No 2, and with a nearly direct southerly course leaves the Township on the South Side of Sec 35 The average width of the River is about 2.50 chains, while the depth will average about 2 ft. The current is moderate, The bottom is composed mostly of Sandstone, & Lime stone & can in many places be easily forded

The Timber along the margin of the River & creeks is principally Cottonwood, Elm, Oak, Walnut, Hackberry, Basswood & Soft maple

Township No 1 North Range No 7 E of the 6th Pm

is generally of a good quality
There is a very fair proportion
of Rich Bottom lands situated
along & extending back from the
sides of the River
The soil is a dark
sandy loam, of an average depth
of about 4 ft.
The grass is chiefly —
Blue joint and with a heavy
growth
In the Bottom the soil is
first rate, & calculated to grow any-
thing, adapted to the climate
The Uplands are generally
rolling with Soil second rate
well adapted to grazing & general
agriculture
The "Blue springs, & Monroeville
Wagon Road" runs through the West
side of the Township in a north
& south course
Mission: Plum" & Wolf" Creek

Township No 1 North Range No 7 E of the 6th P.M.

come in from the East side & are skirted with timber of a good quality

Township No 1 North, Range No 7 E. of the 6th P.M.

List of Names

A list of names of individuals Employed to assist in running, measuring & marking the lines and corners described in the foregoing feild notes of Township No 1 North of the Baseline of Range No 7 East of the 6th principal Meridian. Showing the respective capacities in which they acted

Henry Court	Compassman
Charles E Higgins	Flagman
Sidney S Vemison	Chainman
Thos D Tibbitts	Chainman
James E Brewer	Mounduman
Charles H Brown	Mounduman

Township No 1 North. Range No 7. E. of the 6th P.M.

We hereby certify that we have assisted Wm Maxwell in running measuring and marking the lines and corners of Township No 1 North of the Base line of Range No 7 East of the 6th Principal Meridian and that the said work has been in all respects to the best of our knowledge & belief well & faithfully executed & the boundary monuments planted according to the instructions furnished by the Surveyor General.

Henry Court Compassman
Charles E Wiggins Flagman
Sidney S Denison Chainman
Thomas D Tibbets Chainman
James E Brewer Mounaman
Charles H Brown Mounaman

Subscribed & sworn to by the above named persons, before me a Notary Public for the County of Gage, State of Nebraska this 12th day of September 1875

C. R. Stoddard
Notary Public
for Gage County

Of dimensions Chavacter, Construction & marking & established on the manner as specifically described in the Field Notes

Township No 1 North, Range No 7 E. of the 6th P.M.

Corner Monument are of the dimensions & character construction & marking & in the manner as specifically described in the foregoing field notes and that

I Wm Maxwell deputy Surveyor do solemnly swear that in persuance of a contract with John R Clark, Surveyor of the public lands of the United States in the State of Nebraska, bearing date the 24th day of July 1875, and in strict conformity to the laws of the United States and the instructions furnished by said Surveyor General I have faithfully surveyed the subdivisions of township No 1. North of the base line of range No 7 East of the 6th principal Meridian in the state aforesaid and do further solemnly swear that the foregoing and true & original field notes of such survey

Wm Maxwell
Deputy Surveyor

Subscribed to by said Wm Maxwell Deputy Surveyor & sworn to before me a Notary Public for the County of Gage State of Nebraska this 12th day of Sept 1875

C. R. Stoddard
Notary Public for Gage County

Surveyor General's Office.
Plattsmouth Neb. Dec 14th 1875.

The foregoing field notes of the survey of the subdivision into forty acre tracts of Township No 1 North of the Base Line, of Range No 8 East of the 6th Principal Meridian in the Otoe and Missouri Indian Reservation in the State of Nebraska, executed by Wm Maxwell under his contract of the 24th day of July 1875 in the months of August and September 1875. having been critically examined, the necessary corrections and explanations made, the said field notes and the surveys they describe are hereby approved.

J. M. R. Clark
Surveyor General.

Field Notes
of the
Survey and Subdivision
into
Forty Acre tracts
of
Township No 2 North of the Base line
of
Range No 7 East of the 6th Principal Meridian
in the
Otoe and Missouria Indian Reservation
in the
State of Nebraska

Executed by William Maxwell
Deputy Surveyor under contract
No 98
Dated July 21st 1875

Survey
Commenced August 25th 1875
Completed August 30th 1875

A List of Names and Duties of Assistants

Frank McCrowell	Compassman
C. C. Cooper	Flagman
Thomas A. Skinner	Chainmen
Alfred LaNoue	Chainmen
J. M. Gillett	Moundmen
Samuel S. Ferguson	Moundmen

T. 2. N. R. 7. E.

Index Diagram

Referring the lines to the pages of the field notes.



Township No 2 North Range No 7 E of the 6th P.M.

To determine the proper adjust=
=ment of my compass for the sub=
=dividing of this township I com=
=menced at the cor to Secs 13, 14
23 & 24 & run South between
Secs 23 & 24

Va 10° 20' E

40 05 To a point 6 lks East of the 1/4
Sec cor

80 10 To a point 12 lks East of the
Cor to Secs 23, 24, 25 & 26

To retrace or run parallel to
this line my compass must be
adjusted to a

Va 10° 15' E

Township No 2 North Range No 7 E of the 6th P M

From the Closing cor to fractional Secs 25 & 26 on the North boundary of the Otoe & Missouri Indian Reservation I run

South on a true line between Secs 25 & 26

Va 10°15' E

13 00 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

16 00 Drain S W

33 00 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor

53 00 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

73 00 Set post 4 x 4 in x 4 1/2 ft 1 ft deep. Raised mound of Earth 2 1/2 ft high from 4 pits 12 x 24 x 12

Township No 2 North Range No 7 E of the 6th P.M.

in for cor to Secs 25, 26, 35 & 36
Land gently rolling Soil 2nd rate

East on a Random line between
Secs 25 & 36
Va 10° 15' E

20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/4 Sec cor
60	00	Set temporary 1/16 Sec cor
79	92	Intersect East boundary of the township 10 lks South of the cor to Secs 25 & 36 from which cor I run

S. 89° 56' W on a true line between
Secs 25 & 36
Va 10° 15' E

19	98	Set post 3 x 3 in x 4 ft 1 ft dep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
39	96	Set post 3 x 3 in x 4 ft 1 ft dep marked 1/4 Raised mound of earth 2 ft high from 4 pits

Township No 2 North Range No 7 E of the 6th P.M.

12 x 24 x 12 in for 1/4 Sec cor

59	94	Set post 3 x 3 in x 4 ft 1 ft dep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
79	92	To the cor to Secs 25, 26, 35 & 36 Land gently rolling Soil 2nd rate

From the 1/16 Sec cor on the West boundary of the N. W. 1/4 of Sec 25 I run

East on a Random line through
Sec 25
Va 10° 15' E

3	00	Drain S. W.
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/16 Sec cor
60	00	Set temporary 1/16 Sec cor
79	92	Intersect East boundary of the Township 12 lks North of 1/16 Sec Cor on the N. E. 1/4 of Sec 25. from which Cor I run

Township No 2 North Range No 7 E of the 6th

N. 89°55' W on a true line through Sec 25

Va 10°15' E

19 98 Set post 3 x 3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor

39 96 Set post 3 x 3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor

59 94 Set post 3 x 3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor

79 92 To the 1/16 Sec Cor on the West boundary of the N W 1/4 of Sec 25

Land gently rolling Soil 2nd rate

Township No 2 North Range No 7 E of the 6th P M

From the 1/4 Sec cor on the West boundary of Sec 25 from East on a Random line through Sec 25

Va 10°15' E

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary Center 1/4 Sec cor

60 00 Set temporary 1/16 Sec cor

79 80 Intersect East boundary of the Township 7 lks North of the 1/4 Sec Cor to Sec 25. from which Cor bears

N 89°57' W on a true line through Sec 25.

Va 10°15' E

19 95 Set post 3 x 3in x 4 ft 1 ft deep marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor

39 90 Set post 3 x 3in x 4 ft 1 ft deep marked C 1/4. Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for Center 1/4 Sec cor.

59 85 Set post 3 x 3in x 4 ft 1 ft

Township No 2 North Range No 7 E of the 6th P.M.

		deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
79	80	So the 1/4 Sec Cor on the West boundary of Sec 25
		Land gently rolling Soil 2nd rate
		from the 1/16 Sec Cor on the West boundary of the SW 1/4 of Sec 25 I run
		East on a Random line through Sec 25
		Va 10°15' E
20	00	Set temporary 1/16 Sec Cor
40	00	Set temporary 1/16 Sec Cor
60	00	Set temporary 1/16 Sec Cor
79	96	Intersect East boundary of the Township 8 chs North of the 1/16 Sec Cor on the S E 1/4 of Sec 25 from which Cor I run
		N 89°57' W on a true line through Sec 25

Township No 2 North Range No 7 E of the 6th P.M.

		Va 10°15' E
19	99	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
39	98	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
59	97	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
79	96	So the 1/16 Sec Cor on the West boundary of the SW 1/4 of Sec 25
		Land gently rolling Soil 2nd rate

Township No 2 North Range No 7 E of the 6th P.M.

		South on a Random line between Secs 35 & 36 Va 10° 15' E
20	00	Set temporary 1/16 Sec cor
30	00	Enter Bottom N. W. & S. E.
40	00	Set temporary 1/4 Sec cor
50	00	Leave Bottom N. E. & S W
55	00	Enter Bottom N. W. & S. E.
60	00	Set temporary 1/16 Sec cor
80	20	Intersect South Boundary of the Township 12 lks East of the Cor to Secs 35 & 36, from which Cor bears N. 0°05' E. on a true line between Secs 35 & 36 Va 10° 15' E
20	20	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40	20	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor

Township No 2 North Range No 7 E of the 6th P.M.

60	20	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80	20	To the cor to Secs 25, 26, 35 & 36 Upland gently rolling Soil 2nd rate Bottom level Soil 1st rate

---

		From the 1/16 Sec cor on the West boundary of the N.W. 1/4 of Sec 36. Irving East on a Random line through Sec 36 Va 10° 15' E
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/16 Sec cor
60	00	Set temporary 1/16 Sec cor
79	88	Intersect East boundary of the Township 12 lks South of the 1/16 Sec cor on the N. E. 1/4 of Sec 36. from which Cor bears S. 89° 55' W on a true line through Sec 36.

Township No 2 North Range No 7 E of the 6th P.M.

Va 10° 15' E

19 97 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

39 94 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

59 91 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

79 88 To the 1/16 Sec cor on the West boundary of the S 1/2 of Sec 36.

Land gently rolling Soil 2nd rate

From the 1/4 Sec cor on the West boundary of Sec 36. Run East on a Random line through Sec 36.

Township No 2 North Range No 7 E of the 6th P.M.

Va 10° 15' E

7 00 Scribe Bottom N.W. & S.E.

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary Center 1/4 Sec cor

60 00 Set temporary 1/16 Sec cor

79 96 Intersect East boundary of the Township 4 chs South of 1/4 Sec cor to Sec 36. From which Cor run S 89° 58' W. on a true line through Sec 36

Va 10° 15' E

19 99 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

39 98 Set post 3 x 3 in x 4 ft 1 ft deep marked C 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec cor

59 97 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

Township No 2 North Range No 7 E of the 6th P.M.

79 96 So the 1/4 Sec cor on the West boundary of Sec 36.
Upland gently rolling Soil 2nd rate
Bottom level Soil 1st rate

From the 1/16 Sec cor on the West boundary of the S.W. 1/4 of Sec 36 I run
East on a Random line through Sec 36.
Va 10° 15' E

10 00 Leave Bottom N.W. & S.E.
20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/16 Sec cor
60 00 Set temporary 1/16 Sec cor
80 04 Intersect East boundary of the Township 10 lks North of the 1/16 Sec cor on the S.E. 1/4 of Sec 36. From which cor I run
N 89° 56' W on a true line through Sec 36.
Va 10° 15' E

Township No 2 North Range No 7 E of the 6th P.M.

20 01 Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
40 02 Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
60 03 Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
80 04 To the 1/16 Sec cor on the West boundary of the S.W. 1/4 of sec 36
Land gently rolling Soil 2nd rate
Bottom level Soil 1st rate

Township No 2 North Range No 7 E of the 6th

From the Closing Cor to Fractional Secs 26 & 27 on the North boundary of the Oue & Missouri Indian Reservation I run South on a true line between Secs 26 & 27

Va 10° 15' E

12 62 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

32 62 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor

52 62 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

52 70 Enter Bottom N.W. & S.E.

53 00 Wagon Road N.W. & S.E.

70 52 Set post 4 x 4 in x 4½ ft 1 ft deep Raised mound of earth

Township No 2 North Range No 7 E of the 6th Dm

2½ ft high from 4 pits 12 x 24 x 12 in for Witness Cor to Sec's 26, 27, 34, 35. This cor is 2.10 chs north of true point for cor

70 62 Left bank of Big Blue River S. 45° E. timber on margin

72 62 True point for cor to Secs 26, 27, 34 & 35 falls in River & cannot be established

Upland gently rolling Soil 2nd rate
Bottom level Soil 1st rate
Timber Cottonwood Elm & Oak

From true point for Cor to Secs 26, 27, 34, & 35 I run East on a Random line between Sec's 26 & 35

Va 10° 15' E

2 10 Left bank of the Big Blue River course S. 45° E. timber on margin

15 00 Leave Bottom S.W. & N.E.

16 50 Wagon Road S.E. & N.W.

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary 1/4 Sec cor

Township No 2 North Range No 7 E of the 6th P.M.

39	50	Drain S W on E
60	00	Set temporary 1/16 Sec cor
80	08	Intersect N & S line 10 chs South of cor to Secs 25, 26, 35 & 36 from which cor I run S 89° 56' W on a true line between Secs 26 & 35
		Va 10° 15' E
20	02	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 & 24 x 12 in for 1/16 Sec cor
40	04	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor
60	06	Set post 3 x 3 in x 4 ft 1 ft deep. marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80	08	To the corto Secs 26, 27, 34 & 35 Upland gently rolling Soil 2nd rate Bottom level Soil 1st rate Timber Cottonwood & Elm

Township No 2 North Range No 7 E of the 6th P.M.

		from the 1/16 Sec cor on the West boundary of the N.W. 1/4 of Sec 26, I run East on a Random line through Sec 26
		Va 10° 15' E
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/16 Sec cor
45	00	Drain S.E.
60	00	Set temporary 1/16 Sec cor
79	64	Intersect N & S line 20 chs South of the 1/16 Sec cor on the East boundary of the N.E. 1/4 of Sec 26, from which cor I run S 89° 51' W on a true line through Sec 26.
		Va 10° 15' E
19	91	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
39	82	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits

Township No 2 North Range No 7 E of the 6th P.M.

12×24×12in for 1/16 Sec cor
59 73 Set post 3×3in × 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12×24 ×12in for 1/16 Sec cor
79 64 To the 1/16 Sec cor on the West boundary of the N.W. 4 of Sec 26.
Sand gently rolling Soil 2" rate

From the 1/4 Sec cor on the West boundary of Sec 26 I run East on a Random line through Sec 26

Va 10° 15' E

20 00 Set temporary 1/16 Sec cor
40 00 Set temporary Center 1/4 Sec cor
43 00 Drain S
60 00 Set temporary 1/16 Sec cor
66 00 Drain S.W.
80 04 Intersect N & S line 7 lks South of the 1/4 Sec cor on the East boundary of Sec 26, from which Cor I run

Township No 2 North Range No 7 E of the 6th P.M.

S 89° 57' W on a true line through Sec 26.

Va 10° 15' E

20 01 Set post 3×3in × 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12× 24 × 12in for 1/16 Sec cor
40 02 Set post 3×3in × 4 ft 1 ft deep marked C 1/4 Raised mound of earth 2 ft high from 4 pits 12 × 24 × 12in for C 1/4 Sec cor
60 03 Set post 3×3in × 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12× 24 × 12in for 1/16 Sec cor
80 04 To the 1/4 Sec cor on the West boundary of Sec 26
Sand gently rolling Soil 2" rate

August 25th 1875

Township No 2 North Range No 7 E of the 6th P.M.

From the 1/16 Sec cor on the West boundary of the S.W. 1/4 of Sec 26 I run
East on a random line through Sec 26.
Va 10° 15' E

20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/16 Sec cor
42 50 Drain S
60 00 Set temporary 1/16 Sec cor
80 16 Intersect N & S line 1 lk North of the 1/16 Sec cor on the East boundary of the S.E. 1/4 of Sec 26. from which Cor bears N 89° 55' W on a true line through Sec 26.
Va 10° 15' E

20 04 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high for 1/16 Sec Cor
40 08 Set post 3 x 3 in 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

Township No 2 North Range No 7 E of the 6th P.M.

60 12 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80 16 To the 1/16 Sec cor on the West boundary of the S.W. 1/4 of Sec 26
Land rolling Soil 2nd rate

South on a random line between Secs 34 & 35
Va 10° 15' E

2 00 Right bank of the Big Blue River, course S 45° E. 5 in below Margin.
20 00 Set temporary 1/16 Sec Cor
40 00 Crest 20 lks wide course S E
Timber on margin of Crest where Set temporary 1/4 Sec cor
45 00 Leave bottom N W & S E

Township No 2 North Range No 7 E of the 6th P.M.

60	00	Set temporary 1/16 Sec cor
80	30	Intersect South boundary of Township 30 lks west of cor to secs 34 & 35, from which cor I run N 0° 13' W on a true line between Secs 34 & 35
		Va 10° 15' E
20	30	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40	30	True point for 1/4 Sec cor. falls in edge of Creek & place being unfit for Establishing cor. I therefore at 35 lks west of true point
		Set post 3 x 3 in x 4 ft 1 ft deep marked W. C. 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for W Witness 1/4 Sec cor
60	30	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of Earth 2 ft high from 4 pits

Township No 2 North Range No 7 E of the 6th P.M.

		12 x 24 x 12 in for 1/16 Sec cor
80	30	S 1 lk point for cor to Secs 26, 27, 34 & 35
		Upland rolling Soil 2nd rate
		Bottom level Soil 1st rate
		Timber Cottonwood & Elm
		From the 1/16 Sec cor on the East boundary of the N W 1/4 of Sec 35 I run East on a Random line through Sec 35
		Va 10° 15' E
8	40	Big Blue River 3.20 chs wide Course S 10° E. Distance obtained by actual measurement.
		Timber on margin of River
20	00	Set temporary 1/16 Sec cor
21	00	Drain N.W. Water 1 foot
22	50	Drain S.W. Water in 1 foot
		Timber on sides of Drain
35	70	Wagon Road N.W. & S.E.
40	00	Set temporary 1/16 Sec cor

Township No 2 North Range No 7 E of the 6th P.M.

60 00 Set temporary 1/16 Sec cor
73 00 Leave Bottom N.W. & S.E.
80 28 Intersect N & S line at 1/16 Sec cor on the East boundary of the N.E. 1/4 of Sec 35. from which cor I run West on a true line through Sec 35

Va 10° 15' E

20 07 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40 14 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
60 21 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80 28 To the 1/16 Sec cor on the West boundary of the N.W. 1/4 of Sec 35

Township No 2 North Range No 7 E of the 6th P.M.

Uplands gently rolling Soil 2nd rate
Bottom level Soil 1st rate
Timber Cottonwood & Elm

From the 1/4 Sec cor on the West boundary of Sec 35 I run East on a Random line through Sec 35

Va 10° 15' E.

2 00 Big Blue River 3.00 chs wide Course S. distance obtained by actual measurement
Timber on Margin
20 00 Set temporary 1/16 Sec cor
40 00 Set temporary Center 1/4 Sec Cor
45 00 Wagon Road N.W. & S.W.
60 00 Set temporary 1/16 Sec cor
80 16 Intersect N & S line 7 lks north of the 1/4 Sec cor on East boundary of Sec 35. from which Cor I run N 89° 57' W on a true line through Sec 35.

Township No 2 North Range No 7 E of the 6th P.M.

Va 10°15' E

20 04 Set post 3x3in x 4 ft 1 ft deep marked M Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for M Sec cor

40 08 Set post 3x3in x 4 ft 1 ft deep marked C 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for Center 1/4 Sec Cor

60 12 Set post 3x3in x 4 ft 1 ft deep marked M Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for M Sec cor

80 16 To the 1/4 Sec cor on the West boundary of Sec 35

Bottom level Soil 1st rate

Timber Cottonwood Elm Ash & Oak

From the M Sec cor on the West boundary of the S.W. 1/4 of Sec 35 I run

East on a Random line through

Township No 2 North Range No 7 E of the 6th P.M.

Sec 35

Va 10°15' E

15 00 Enter Bottom N W & S E

20 00 Set temporary M Sec cor

24 00 Big Blue River 3.20 Chs wide Course S 45° E Distance obtained by actual measurement Timber on Margin

35 00 Wagon Road N.E. & S E

40 00 Set temporary M Sec cor

60 00 Set temporary M Sec cor

79 96 Intersect N & S line 8 lks South of the M Sec cor on the East boundary of the S E 1/4 of Sec 35 from which cor I run

S 89° 57' W on a true line through Sec 35

Va 10°15' E

19 99 Set post 3x3in x 4 ft 1 ft deep marked M Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for M Sec cor

39 98 Set post 3x3in x 4 ft 1 ft deep

Township No 2 North Range No 7 E of the 6th P.M.

		Marked 1/16 Raised mound of earth 2ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
59	97	Set post 3 x 3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
79	96	To the 1/16 Sec cor on the West boundary of the S W 1/4 of Sec 35
		Upland Rolling Soil 2nd rate Bottom land Soil 1st rate Timber Cottonwood & Oak

Township No 2 North Range No 7 E of the 6th P.M.

		From the Closing cor to fractional Secs 27 & 28, on the North boundary of the Otoe & Missouri Indian Reservation Iron
		South on a true line between Secs 27 & 28
		Va 10°15' E
8	35	Big Blue River 2,40 chs wide Course S 80° E, distance across River obtained by actual measurement. Timber on Margin
12	35	Set post 3 x 3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
52	35	Set post 3 x 3in x 4ft 1ft deep marked, 1/4 Raised mound of earth, 2ft high from 4 pits 12 x 24 x 12in for 1/4 Sec cor
52	35	Set post 3 x 3in x 4ft 1ft deep marked, 1/16 Raised mound of earth 2ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor

Township No 2 North Range No 7 E of the 6th P.M.

65	00	Scare Bottom E & W
70	00	Drain E & W
72	35	Set post 4 x 4 in x 4½ ft 1 ft dep
		Raised mound of Earth 2½ ft
		high from 4 pits 12 x 24 x 12 in
		for 1/4 Cor to Secs 27, 28, 33 & 34
		Upland gently rolling Soil 2nd rate
		Bottom level Soil 1st rate
		Timber Elm Ash & Oak

East on a random line between
Secs 27 & 34.
Va 10°15' E

20	00	Set temporary 1/16 Sec cor
25	00	Enter Bottom N W & S E
27	20	Drain S. E.
38	00	Drain N. E.
40	00	Set temporary 1/4 Sec cor
48	00	Drain S. E.
60	00	Set temporary 1/16 Sec cor
78	00	High Bank of the Big Blue River

Course S 45° E. Timbrow River

Township No 2 North Range No 7 E of the 6th P.M.

80	28	Intersect N & S line 10 lks North
		of point for Cor to Secs 26, 27, 34 & 35.
		From which Cor Iron
		N. 89°56' W on a true line between
		Secs 27 & 34
		Va 10°15' E
20	07	Set post 3 x 3 in x 4 ft 1 ft dep
		marked 1/16 Raised mound of
		Earth 2 ft high from 4 pits
		12 x 24 x 12 in for 1/16 Sec cor
40	14	Set post 3 x 3 in x 4 ft 1 ft
		dep marked 1/4 Raised mound
		of earth 2 ft high from 4 pits
		12 x 24 x 12 in for 1/4 Sec cor
60	21	Set post 3 x 3 in x 4 ft 1 ft
		dep marked 1/16 Raised mound
		of earth 2 ft high from 4
		pits 12 x 24 x 12 in for 1/16 Sec cor
80	28	To the Cor to Secs 27, 28, 33 & 34
		Upland gently rolling Soil 2nd rate
		Bottom level Soil 1st rate
		Timber Cottonwood & Ash

Township No 2 North Range No 7 E of the 6th P.M.

from the 1/16 Sec cor on the West boundary of the NW 1/4 of Sec 27 run
East on a Random line through Sec 27
Va 10° 15' E

6	50	Enter Big Blue River in bend
18	00	Leave Big Blue River
		Scattering timber on margin
20	00	Set temporary 1/16 Sec cor
27	00	Big Blue River 2.40 chs wide Course S 40° E Distance obtained by actual measurement
30	00	Leave Bottom NW & SE
40	00	Set temporary 1/16 Sec cor
60	00	Set temporary 1/16 Sec cor
62	00	Wagon Road NW & SE
80	24	Intersect N & S line 20.12 north of the 1/16 Sec cor on the East boundary of the NE 1/4 of Sec 27, from which cor run N. 89° 51' W on a true line through Sec 27

Township No 2 North Range No 7 E of the 6th P.M.

Va 10° 15' E

20	06	Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40	12	Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
60	18	Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80	24	To the 1/16 Sec cor on the West boundary of the NW 1/4 of Sec 27,

Upland gently rolling Silt loam
Bottom level Silt loam
Timber Cottonwood Ash & Elm

Township No 2 North Range No 7 E of the 6th Pm

From the 1/4 Sec cor on the West boundary of Sec 27. Trav East on a Random line through Sec 27

Va 10°15' E

20 00 Set temporary 1/16 Sec cor
40 00 Set temporary Center 1/4 Sec Cor
40 00 Big Blue River 300 chs wide Course S. distance accross River obtained by actual measurement. Scattering timber on margin
60 00 Creek 10 lks wide Course SW
60 20 Set temporary Witness 1/16 Sec cor
67 00 Wagon Road NW & SE.
67 20 Scare Bottom N & S.
80 20 Intersect N & S line 20 lks South of the 1/4 Sec cor on the East boundary of Sec 27. From which Cor Trav

S. 89°51' W. on a true line through Sec 27

Va 10°15' E

Township No 2 North Range No 7 E of the 6th Pm

19 85 Set post 3 x 3 in x 4 ft 1 ft deep Marked W.C. 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for Witness 1/16 Sec cor
20 05 2 ft. links S. of true point True point for 1/16 Sec cor, come on edge of Creek place not fit to Establish it
40 10 Set post 3 x 3 in x 4 ft 1 ft deep Marked C 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec cor
60 15 Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80 20 To the 1/4 Sec cor on the West boundary of Sec 27
Upland Gently rolling Soil 1st rate
Bottom level Soil 1st rate
Timber cottonwood & Maple

Township No 2 North Range No 7 E of the 6th P.M.

From the 1/16 Sec cor on the West boundary of the S.W. 4 of Sec 27, Iron

East on a Random line through Sec 27

Va 10°15' E

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary 1/16 Sec cor

41 00 Big Blue River 2.44 chs wide Course S. Distance obtained by actual measurement

Scattering timber on margin of River

60 00 Set temporary 1/16 Sec cor

62 00 Creek 10 lks wide Course S & W.

78 16 Wagon Road N.W. & S.E.

80 16 Intersect N & S line 14 lks south of the 1/16 Sec cor on the East boundary of the S.E. 4 of Sec 27, from which Cor Iron

S. 89°54' W on a true line through Sec 27.

Va 10°15' E

Township No 2 North Range No 7 E of the 6th P.M.

20 04 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised Mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

40 08 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

60 12 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

80 16 To the 1/16 Sec cor on the West boundary of the S.E. 4 of Sec 27

Bottom Level Soil 1st rate

Timber Cottonwood & Maple

Township No 2 North, Range No 7 E of the 6th P.M.

South on a random line between Secs 33 & 34

Va 10° 15' E

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary 1/4 Sec cor

60 00 Set temporary 1/16 Sec cor

80 40 Intersect South boundary of the Township 35 lks west of cor to Secs 33 & 34. from which cor I run N. 0°45' W on a true line between Secs 33 & 34

Va 10° 15' E

20 40 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

40 40 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor

60 40 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high. from 4 pits

Township No 2 North Range No 7 E of the 6th P.M.

12 x 24 x 12 in for 1/16 Sec cor

80 40 To the Cor to Secs 27, 28, 33 & 34

Land gently rolling Soil 2nd rate

From the 1/16 Sec cor on the West boundary of the N W 1/4 of Sec 34 I run

East on a random line through Sec 34

Va 10° 15' E

20 00 Set temporary 1/16 Sec cor

40 00 Enter Bottom Pt set temporary 1/16 Sec cor

47 00 Spring branch 7 lks wide course N E

60 00 Set temporary 1/16 Sec cor

70 00 Drain S E

80 40 Intersect N & S line 15 lks north of the 1/16 Sec cor on the East boundary of the N. E 1/4 of Sec 34. from which cor I run N 89° 54' W on a true line through Sec 34

Township No 2 North Range No 7 E of the 6th P.M.

Va 10° 15' E

20	10	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40	20	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
60	30	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80	40	To the 1/16 Sec cor on the West boundary of the N.W. 1/4 of Sec 34

Land gently rolling Soil 1st rate

August 26th 1875

Township No 2 North Range No 7 E of the 6th P.M.

From the 1/4 Sec cor on the West boundary of Sec 34 I run East on a random line through Sec 34

Va 10° 15' E

20	00	Set temporary 1/16 Sec cor
40	00	Set temporary Centre 1/4 Sec cor
54	70	Drain N E
60	00	Set temporary 1/16 Sec cor
73	00	Enter Bottom N W & S E
80	16	Intersect N & S line 7 lks South of the 1/4 Sec cor on the East boundary of Sec 34. From which Cor I run S. 89° 57' W. on a true line through Sec 34

Va 10° 15' E

20	04	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor
40	08	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits

Township No 2 North Range No 7 E of the 6th P.M.

		12 x 24 x 12in for Center 1/4 Sec Cor
60	12	Set post 3 x 3in x 4 ft 1 ft deep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
80	16	To the 1/4 Sec cor on the West boundary of Sec. 34 Upland gently rolling Soil 2nd rate Bottom land Soil 1st rate

from the 1/16 Sec cor on the West boundary of the S W 1/4 of Sec 34 I run

East on a Random line through Sec 34

Va 10° 15' E

20	00	Set temporary 1/16 Sec cor
36	00	Dram 1/4 E
40	00	Set temporary 1/16 Sec cor
60	00	Set temporary 1/16 Sec cor
80	12	Intersect N & S line at 1/16 Sec cor on the East boundary of the S E 1/4

Township No 2 North Range No 7 E of the 6th P.M.

of Sec 34. From which Br I run

West on a true line through Sec 34

Va 10° 15' E

20	03	Set post 3 x 3in x 4 ft 1 ft deep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
40	06	Set post 3 x 3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
60	09	Set post 3 x 3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
80	12	To the 1/16 Sec cor on the West boundary of the S W 1/4 of Sec 34 Sand gently rolling Soil 1/2 rate

Township No 2 North Range No 7 E of the 6th PM

from the closing cor to fractional sections 28 + 29 on the North boundary of the Otoe + Missouri Indian Reservation I run South on a true line between Secs 28 + 29

Va 10° 15' E

12 20		Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec cor
13 20		Drain N. E.
32 20		Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/4 Sec cor
52 20		Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12 + 24 + 12 in for 1/16 Sec cor
63 00		Drain N. E.
172 20		Set post 4 x 4 in x 4 1/2 ft 1 ft deep. Raised mound of earth

Township No 2 North Range No 7 E of the 6th PM

		2 1/2 ft high from 4 pits 12 + 24 + 12 in for cor to Secs 28, 29, 32 + 33 Land Rolling Soil 2nd rate

East on a Random line between Secs 28 + 33

Va 10° 15' E

20 00		Set temporary 1/16 Sec cor
40 00		Set temporary 1/4 Sec cor
48 20		Drain N. Water in pools
60 00		Set temporary 1/16 Sec cor
80 20		Intersect N + S line 10 lks North of cor to Secs 27, 28, 33 + 34, from which cor I run N. 89° 56' West a true line between Secs 28 + 33

Va 10° 15' E

20 05		Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40 10		Set post 3 x 3 in x 4 ft 1 ft

Township No 2 North Range No 7 E of the 6th P.M.

		dep Marked ¼ Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for ¼ Sec Cor
60	15	Set post 3 x 3 in x 4 ft 1 ft dep marked ¼ Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for ¼ Sec cor
80	20	To the Cor to Secs 28, 29, 32 & 33 Land gently rolling Soil 2nd rate

From the ¼ Sec cor on the West boundary of the N W ¼ of Sec 28 Run East on a Random line through Sec 28

Va 10° 15' E

1	00	Drain N E
19	00	Drain N E
20	00	Set temporary ¼ Sec cor
40	00	Set temporary ¼ Sec cor
60	00	Set temporary ¼ Sec cor
75	00	Enter Bottom N W & S E
80	16	Intersect, 20 lks North of the ¼ Sec

Township No 2 North Range No 7 E of the 6th P.M.

		cor on the East boundary of the N. E. ¼ of Sec 28, from which cor I run N. 89° 51' W. on a true line through Sec 28

Va 10° 15' E

20	04	Set post 3 x 3 in x 4 ft 1 ft dep marked ¼ Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for ¼ Sec cor
40	08	Set post 3 x 3 in x 4 ft 1 ft dep marked ¼ Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for ¼ Sec cor
60	12	Set post 3 x 3 in x 4 ft 1 ft dep marked ¼ Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for ¼ Sec cor.
80	16	To the ¼ Sec cor on the West boundary of the N W ¼ of Sec 28. Upland gently rolling Soil 2nd Rate Bottom here Soil 1st rate

Township No 2 North Range No 7 E of the 6th PM

from the 1/4 Sec cor on the West boundary of Sec 28. Run East on a random line through Sec 28

Va 10° 15' E

14 20		Drain N. E.
20 00		Set temporary 1/16 Sec cor
40 00		Set temporary Center 1/4 Sec cor
60 00		Set temporary 1/16 Sec cor
70 00		Enter Bottom N. & S.W.
80	12	Intersect N & S line 20 lks north of the 1/4 Sec cor on the West boundary of Sec 28. from which cor Run N. 89° 51' W. on a true line through Sec 28

Va 10° 15' E

20	03	Set post 3 x 3 in x 4 ft 1 ft deep Marked 1/16. Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40	06	Set post 3 x 3 in x 4 ft 1 ft deep Marked C 1/4 Raised mound of earth 2 ft high from 4 pits

Township No 2 North Range No 7 E of the 6th PM

		12 x 24 x 12 in for Center 1/4 Sec cor
60	09	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80	12	To the 1/4 Sec cor on the West boundary of Sec 28

Upland gently rolling Soil 2nd rate

Bottom land Soil 1st rate

from the 1/16 Sec cor on the West boundary of the SW 1/4 of Sec 28. Run East on a random line through Sec 28

Va 10° 15' E

7	00	Drain N. E.
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/16 Sec cor
44	00	Enter Bottom N. & S.

Township No 2 North Range No 7 E of the 6th P.M.

45	00	Drain N. E.
52	00	Drain S. E.
60	00	Set temporary 1/16 Sec cor
80	16	Intersect N & S line 8 chs north of the 1/16 Sec cor on the East boundary of the S.E. 1/4 of Sec 28 from which Cor I run
		N 89° 57' W on a true line through Sec 28
		Va 10° 15' E
20	04	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40	08	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
60	12	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80	16	To the 1/16 Sec cor on the

Township No 2 North Range No 7 E of the 6th P.M.

West boundary of the S.W. 1/4 of Sec 28

Upland gently rolling Soil 2nd rate
Bottom level Soil 1st rate
August 27th 1875

South on a random line between Secs 32 & 33

Va 10° 15' E

20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/4 Sec cor
44	00	Drain S. E.
60	00	Set temporary 1/16 Sec cor
75	00	Drain N. W.
80	15	Intersect South boundary of the Township 35 lks East of Cor to Secs 32 & 33 from which Cor I run
		N 0° 15' E on a true line between Secs 32 & 33
		Va 10° 15' E
20	15	Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound

Township No 2. North Range No 7 E of the 6th P.M.

of earth 2 ft high from 4 pits
12 x 24 x 12 in for 1/16 Sec cor
40 15 Set post 3 x 3 in x 4 ft 1 ft
deep marked 1/4 Raised mound
of earth 2 ft high from 4 pits
12 x 24 x 12 in for 1/4 Sec cor
60 15 Set post 3 x 3 in x 4 ft 1 ft
deep marked 1/16 Raised mound
of earth 2 ft high from 4 pits
12 x 24 x 12 in for 1/16 Sec cor
80 15 To the cor to Secs 28, 29, 32 & 33
Land gently rolling Soil 1st rate

---

from the 1/16 Sec cor on the
West boundary of the N.W. 1/4 of
Sec 33. Run
East on a Random line through
Sec 33
Va 10° 15' E
20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/16 Sec cor

Township No 2 North Range No 7 E of the 6th P.M.

47 00 Drain N. Water in pools
60 00 Set temporary 1/16 Sec Cor
80 12 Intersect N & S line 5 lks north of
the 1/16 Sec cor on the East boun-
-dary of the N. E. 1/4 of Sec 33.
from which cor I run
N. 89° 58' W. on a true line through
Sec 33
Va 10° 15' E
20 03 Set post 3 x 3 in x 4 ft 1 ft deep
marked 1/16 Raised mound of
earth 2 ft high from 4 pits 12 x
24 x 12 in for 1/16 Sec cor
40 06 Set post 3 x 3 in x 4 ft 1 ft
deep marked 1/4 Raised mound
of earth 2 ft high from 4 pits
12 x 24 x 12 in for 1/4 Sec cor
60 09 Set post 3 x 3 in x 4 ft 1 ft
deep marked 1/16 Raised mound
of earth 2 ft high from 4 pits
12 x 24 x 12 in for 1/16 Sec cor
80 12 To the 1/16 Sec cor on the
West boundary of the N W 1/4 of

Township No 2 North Range No 7 E of the 6th P.M.

Sec 33
Land rolling Soil 2nd rate

From the 1/4 Sec cor on the West boundary of Sec 33 I run East on a Random line through Sec 33

Va 10° 15' E

20 00 Set temporary 1/16 Sec cor
40 00 Set temporary Center 1/4 Sec cor
45 00 Drain N. Water in pools
60 00 Set temporary 1/16 Sec Cor
80 00 intersect N & S line 12 lks North of 1/4 Sec cor on East boundary of Sec 33 from which cor I run N. 89° 55' W on a true line through Sec 33

Va 10° 15' E

20 01 Set post 3 x 3 in x 4 ft 1 ft out marked 1/16 Raised mound of earth 2 ft high from 4 pits

Township No 2 North Range No 7 E of the 6th P.M.

12 x 24 x 12 in for 1/16 Sec Cor
40 02 Set post 3 x 3 in x 4 ft 1 ft out marked C 1/4 Raised mound of Earth 2 ft high from 4 pits 12 x 24 x 12 in for Center 1/4 Sec cor
60 03 Set post 3 x 3 in x 4 ft 1 ft out marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80 04 To the 1/4 Sec cor on the West boundary of Sec 33.
Land gently rolling Soil 2nd rate

From the 1/16 Sec cor on the West boundary of the S W 1/4 of Sec 33 I run East on a Random line through Sec 33

Va 10° 15' E

20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/16 Sec cor
45 00 Drain N. Water in pools

Township No 2 North, Range No 7 E of the 6th P.M.

60 00 Set temporary 1/16 Sec Cor
80 00 Intersect N & S line at 1/16 Sec Cor on the East boundary of the S.E. 1/4 of Sec 33 from which Cor I run West on a true line through Sec 33

Va 10° 15' E

20 00 Set post 3 x 3 in x 4 ft 1 ft aup marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
40 00 Set post 3 x 3 in x 4 ft 1 ft aup marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
60 00 Set post 3 x 3 in x 4 ft 1 ft aup marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
80 00 To the 1/16 Sec cor on the West boundary of the S W 1/4 of Sec 33

Land Rolling Soil 2nd rate

Township No 2 North Range No 7 E of the 6th P.M.

From the closing cor to Fractional Secs 29 & 30 on the North boundary of the Otoe & Missouri Indian Reservation. I run South on a true line between Secs 29 & 30

Va 10° 15' E

6 00 Wagon Road N.W. & S.E.
12 00 Set post 3 x 3 in x 4 ft 1 ft aup marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
32 00 Set post 3 x 3 in x 4 ft 1 ft aup, marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec cor
40 82 Sisley Creek 2,05 Chs wide Course N.E. Timber on margin
49 00 Bear Bottom E & W.
32 00 Set post 3 x 3 in x 4 ft 1 ft aup marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

Township No 2 North. Range No 7 East of the 6th P.M.

72 00 Set post 4×4 in × 2½ ft 1 ft deep. Raised mound of earth 2½ ft high from 4 pits 12×24×12 in for Cor to Secs 29, 30, 31 & 32
Upland gently rolling Soil 2nd rate
Bottom land Soil 1st rate
Timber Cottonwood & Elm

East on a Random line between Secs 29 & 32
Va 10° 15' E
20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/4 Sec cor
45 00 Wagon Road N.W. & S.W.
60 00 Set temporary 1/16 Sec cor
80 20 Intersect N. & S line 20 lks N of cor to Secs 28, 29, 32 & 33 from which Cor
Iron

Township No 2 North Range No 7 East of the 6th P.M.

N. 89° 51' W. on a true line between Secs 29 & 32
Va 10° 15' E
20 05 Set post 3×3 in × 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec cor
40 10 Set post 3×3 in × 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12×24×12 in for 1/4 Sec cor
60 15 Set post 3×3 in × 4 ft. 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12×24×12 in for 1/16 Sec cor
80 20 To the cor to Secs 29, 30, 31 & 32
Land gently rolling Soil 2nd rate

Township No 2 North Range No 7 East of the 6th P.M.

West on a Random line between
Secs 30 & 31
Va 10° 15' E

2 70		Drain N.
20 00		Set temporary 1/16 Sec cor
40 00		Set temporary 1/4 Sec cor
60 00		Set temporary 1/16 Sec cor
79	28	Intersect West boundary of the Township 7 lks north of the cor to Secs 30 & 31. from which cor I run

N. 89° 57' E on a true line between
Secs 30 & 31
Va 10° 15' E

19	28	Set post 3x3in x 4 ft 1 ft dep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 & 24 x 12in for 1/16 Sec cor
39	28	Set post 3x3in x 4 ft 1 ft dep marked 1/4 Raised mound of Earth 2 ft high from 4 pits 12 & 24 x 12in for 1/4 Sec cor
59	28	Set post 3x3in x 4 ft 1 ft dep marked 1/16 Raised mound

Township No 2 North Range No 7 East of the 6th P.M.

		of earth 2 ft high from 4 pits 12 & 24 x 12in for 1/16 Sec cor
79	28	So the Cor to Secs 29, 30, 31, & 32

Land gently rolling
Soil 2nd rate

From the 1/16 Sec cor on the West boundary of the N.W. 1/4 of Sec 29 I run
East on a random line through Sec 29
Va 10° 15' E

9	38	Cross 1.50 Chs wide Course N
11	50	Wagon Road N.W. & S.E.
20	00	Set temporary 1/16 Sec cor
22	00	Cross 1.50 Chs wide Course S.E.
36	50	Same Cross 1.80 Chs wide Course N.
38	50	Leave Bottom N.E. & S.W.
40	00	Set temporary 1/16 Sec cor
60	00	Set temporary 1/16 Sec cor
80	00	Intersect N. & S. line at 1/16 Sec cor

Township No 2 North Range No 7 E of the 6th P.M.

on the East boundary of the N.E. 1/4 of Sec 29 from which Cor I run
West on a true line through Sec 29
Va 10° 15' E
20 00 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
40 00 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor
60 00 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor
80 00 To the 1/16 Sec cor on the West boundary of the N.E. 1/4 of Sec 29
Upland Gently rolling Soil 2nd rate
Bottom land Soil 1st rate

Township No 2 North Range No 7 E of the 6th P.M.

Timber on Cross
Cottonwood & Elm

From the 1/16 Sec cor on the East boundary of the N.E. 1/4 of Sec 30 I run
West on a Random line through Sec 30
Va 10° 15' E
20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/16 Sec cor
50 00 Cross 30 lks wide Course S.E.
Timber on margin
60 00 Set temporary 1/16 Sec cor
61 80 Same Cross Course N.E.
78 90 Intersect West boundary of the Township 20 lks North of the 1/16 Sec cor on the N.W. 1/4 of Sec 30.
From which Cor I run
N 89° 51' E on a true line through Sec 30

Township No 2 North Range No 7 E of the 6th P.M.

Va 10° 15' E

18 90 Set post 3x3in x 4ft 1ft dup
marked 1/16 Raised mound of
earth 2ft high from 4 pits
12x24x12in for 1/16 Sec cor

38 90 Set post 3x3in x 4ft 1ft dup
marked 1/16 Raised mound of
earth 2ft high from 4 pits
12x24x12in for 1/16 Sec cor

58 90 Set post 3x3in x 4ft 1ft
dup marked 1/16 Raised mound
of earth 2ft high from 4 pits
12x24x12in for 1/16 Sec cor

78 90 Set to 1/16 Sec Cor on the
East boundary of the N E 1/4
of Sec 30

Bottom Level Soil 1st rate
Timber Cottonwood & Elm

Township No 2 North Range No 7 E of the 6th P.M.

From the 1/4 Sec cor on the West
boundary of Sec 29 Trim
East on a Random line through
Sec 29

Va 10° 15' E

5 00 Cross 1.50 chs wide comm to
scattering timber on Margin
19 50 Wagon Road N W & S E
20 00 Set temporary 1/16 Sec cor
25 00 Leave Bottom N W & S E
40 00 Set temporary Center 1/4 Sec cor
60 00 Set temporary 1/16 Sec cor
80 20 Intersect N. & line 2 chs north of
the 1/4 Sec cor on the East boundary
of Sec 29. From which cor I run
N. 89° 59' W on a true line through
Sec 29

Va 10° 15' E

20 05 Set post 3x3in x 4ft 1ft dup
marked 1/16 Raised mound of
earth 2ft high from 4 pits 12x24
x 12in for 1/16 Sec cor

40 10 Set post 3x3in x 4ft 1ft dup

Township No 2 North Range No 7 E of the 6th P.M.

		Marked C 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for Center 1/4 Sec cor
60	15	Set post 3 x 3in x 4 ft 1 ft dep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
80	20	To the 1/4 Sec cor on the West boundary of Sec 29
		Upland gently rolling Soil 2d rate
		Bottom level Soil 1st rate
		Timber Cottonwood, Elm, & Ash

		From the 1/4 Sec cor on the East boundary of Sec 30. Run West on a Random line through Sec 30
		Va 10° 15' E
20	00	Set temporary 1/16 Sec cor
23	00	Cross 50 lks wide Corner S E

Township No 2 North Range No 7 E of the 6th P.M.

		Scattering timber on margin
40	00	Set temporary Center 1/4 Sec Cor
60	00	Set temporary 1/16 Sec cor
79	10	Intersect West boundary of Township 10 lks south of the 1/4 Sec cor to Sec 30 from which cor I run S 89° 56' E on a true line through Sec 30
		Va 10° 15' E
19	10	Set post 3 x 3in x 4 ft 1 ft dep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
39	10	Set post 3 x 3in x 4 ft 1 ft dep Marked C 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for Center 1/4 Sec cor
59	10	Set post 3 x 3in x 4 ft 1 ft dep Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec cor
79	10	To the 1/4 Sec cor on the East boundary of Sec 30

Township No 2" North Range No 7 E of the 6" P.M.

Land gently rolling Soil 2" rate
Timber Cottonwood & ash

From the 1/16 Sec cor on the West boundary of the S.W. 4 of Sec 29. I run
East on a Random line through Sec 29

Va 10°15' E

20 00 Set temporary 1/16 Sec Cor
30 00 Wagon Road N. & S.
40 00 Set temporary 1/16 Sec cor
60 00 Set temporary 1/16 Sec Cor
80 40 Intersect N & S line 12 lks North of the 1/16 Sec Cor on the East boundary of the S. E. 4 of Sec 29
From which Cor I run
N 89°55' W. on a true line through Sec 29.

Va 10°15' E

20 10 Set post 3 x 3in x 4 ft 1 ft deep

Township No 2 North Range No 7 E of the 6" P.M.

Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec Cor
40 20 Set post 3 x 3in x 4 ft 1 ft deep
Marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec Cor
60 30 Set post 3 x 3in x 4 ft 1 ft deep
Marked 1/16 Raised mound of Earth 2 ft high from 4 pits 12 x 24 x 12in for 1/16 Sec Cor
80 40 To the 1/16 Sec cor on the West boundary of the S.W. 4 of Sec 29
Land gently Rolling
Soil 2" rate

August 28th 1875

Township No 2 North Range No 7 E of the 6th P.M.

From the 1/16 Sec cor on the East boundary of the S.E. 1/4 of Sec 30. I run West on a Random line through Sec 30

Va 10°15' E

8 00 Drain S.
20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/16 Sec cor
60 00 Set temporary 1/16 Sec cor
79 00 Intersect West boundary of the Township 5 chs. south of the 1/16 Sec cor on the S.W. 1/4 of Sec 30 from which Cor I run S. 89°58' E on a true line through Sec 30

Va 10°15' E

19 00 Set post 3x3in x 4 ft 1ft deep - marked 1/16 Raised mound of earth 2 ft high from 4 pits 12x24x12in for 1/16 Sec cor
39 00 Set post 3x3in x 4ft 1ft deep marked 1/4 Raised mound

Township No 2 North Range No 7 E of the 6th P.M.

of earth 2ft high from 4 pits 12x24x12in for 1/4 Sec cor
59 00 Set post 3x3in x 4 ft 1ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12x24x12in for 1/16 Sec cor
79 00 South 1/16 Sec cor on the East boundary of the S.E. 1/4 of Sec 30

Land gently rolling
Soil 2nd rate

South on a Random line between Secs 31 & 32

Va 10°15' E

15 00 Drain N. W
20 00 Set temporary 1/16 Sec cor
40 00 Set temporary 1/4 Sec cor
57 00 Drain N. W.
60 00 Set temporary 1/16 Sec cor
80 10 Intersect South boundary of the

Township No 2 North. Range No 7, E of the 6th P.M.

Township 20 lks west of the Cor to Secs 31 & 32, from which Cor I run
N. 0°09' W on a true line between Secs 31 & 32
Va 10°15' E

20 10 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor

40 10 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/4 Sec Cor

60 10 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor

80 10 To the Cor to Secs 29, 30, 31 & 32
Land gently rolling Soil 2nd rate

Township No 2 North Range No 7 E of the 6th P.M.

From the 1/16 Sec cor on the West boundary of the N.W. 1/4 of Sec 32, I run
East on a random line through Sec 32
Va 10°15' E

20 00 Set temporary 1/16 Sec cor
30 20 Wagon Road S.E. & N.E.
40 00 Set temporary 1/16 Sec cor
60 00 Set temporary 1/16 Sec cor
80 28 Intersect N & S line 20 lks north of the 1/16 Sec cor on the East boundary of the N.E. 1/4 of Sec 32 from which cor I run
N. 89°51' W, on a true line through Sec 32
Va 10°15' E

20 07 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

40 14 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Sec cor Raised

Township No 2. North. Range No 7 East the 6th P.M.

mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

60 21 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

80 28 To the 1/16 Sec cor on the West boundary of the N W 1/4 of Sec 32

Land rolling Soil 2nd rate

From the 1/16 Sec cor on the East boundary of the N.E. 1/4 of Sec 31 I run

West on a random line through Sec 31

Va 10° 15' E

3 00 Drain N.

20 00 Set temporary 1/16 Sec cor

40 00 Set temporary 1/16 Sec cor

Township No 2 North Range No 7 East the 6th P.M.

60 00 Set temporary 1/16 Sec cor

79 45 intersect West boundary of the Township 4 lks north of the 1/16 Sec cor on the N W 1/4 of Sec 31, from which corner run

N. 89° 58' E on a true line through Sec 31

Va 10° 15' E

19 45 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

39 45 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

59 45 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec cor

79 45 To the 1/16 Sec cor on the East boundary of the N E 1/4 of Sec 31

Township No 2 North, Range No 7, E of the 6th P.M.

Land gently rolling Soil 2nd rate

From the 1/4 Sec cor on the West boundary of Sec 32 I run East on a Random line through Sec 32

Va 10°15' E

20	00	Set temporary 1/16 Sec cor
40	00	Set temporary Centre 1/4 Sec cor
41	15	Wagon Road N. & S.
60	00	Set temporary 1/16 Sec cor
80	20	Intersect N & S line 16 lks north of the 1/4 Sec cor on the East boundary of Sec 32. from which Cor I run N 89° 53' W. on a true line through Sec 32

Va 10°15' E

20	05	Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12x24x12in for 1/16 Sec cor

Township No 2 North Range No 7 E of the 6th P.M.

40	10	Set post 3x3in x 4ft 1ft deep marked C 1/4. Raised mound of earth 2 ft high from 4 pits 12x24x12in for Centre 1/4 Sec cor
60	15	Set post 3x3in x 4ft 1ft deep marked 1/16 Raised mound of earth 2ft high from 4 pits 12x24x12in for 1/16 Sec cor
80	20	To the 1/4 Sec cor on the West boundary of Sec 32

Land gently rolling Soil 2nd rate

From the 1/4 Sec cor on the East boundary of Sec 31. I run West on a Random line through Sec 31

Va 10°15' E

5	00	Drain N E
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary Centre 1/4 Sec Cor
60	00	Set temporary 1/16 Sec cor

Township No 2 North, Range No 7 E of the 6th P.M.

79	61	Intersect West boundary of the Township at 1/4 Sec cor to Sec 31 from which cor I run East on a true line through Sec 31 — Va 10° 15' E
19	61	Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12x24x12in for 1/16 Sec cor
39	61	Set post 3x3in x 4 ft 1 ft deep marked 1/4 Raised mound of earth 2 ft high from 4 pits 12x24x12in for Center 1/4 Sec cor
59	61	Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12x24x12in for 1/16 Sec cor
79	61	To the 1/4 Sec cor on the East boundary of Sec 31

Land gently rolling
Soil 2nd rate

Township No 2 North Range No 7 E of the 6th P.M.

From the 1/16 Sec cor on the West boundary of the S.W. 1/4 of Sec 32 I run East on a random line through Sec 32 — Va 10° 15' E

3	50	Drain N. W.
20	00	Set temporary 1/16 Sec cor
40	00	Set temporary 1/16 Sec cor
40	80	Wagon Road N. & S.
60	00	Set temporary 1/16 Sec cor
80	00	Intersect N & S line 20 lks North of the 1/16 Sec cor on the East boundary of the S.E. 1/4 of Sec 32 from which I run N. 89° 51' W. on a true line through Sec 32. — Va 10° 15' E
20	00	Set post 3x3in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12x24x12in for 1/16 Sec cor
40	00	Set post 3x3in x 4 ft 1 ft

Township No 2 North Range No 7 E of the 6th PM

deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in. for 1/16 Sec Cor

60 00 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor

80 00 To the 1/16 Sec Cor on the West boundary of the S W 1/4 of Sec 32

Land gently rolling Soil 2nd rate

From the 1/16 Sec Cor on the East boundary of the S. E. 1/4 of Sec 31. I run

West on a Random line through Sec 31

Va 10° 15' E

9 80 Drain 1.

20 00 Set temporary 1/16 Sec Cor

40 00 Set temporary 1/16 Sec Cor

60 00 Set temporary 1/16 Sec Cor

Township No 2 North Range No 7 E of the 6th PM

79 77 Intersect West boundary of the township 16 lks South of the 1/16 Sec Cor on the S W 1/4 of Sec 31, from which Cor I run

S. 89° 53' E on a true line through Sec 31

Va 10° 15' E

19 77 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor

39 77 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor

59 77 Set post 3 x 3 in x 4 ft 1 ft deep marked 1/16 Raised mound of earth 2 ft high from 4 pits 12 x 24 x 12 in for 1/16 Sec Cor

79 77 To the 1/16 Sec Cor on the East boundary of the S E 1/4

Township No 2 North, Range No 7, E of the 6th P M

of Sec 31
Land gently rolling Soil 3rd rate
August 30th 1875

General Description

The Bottom land along Lick Creek is suitable for the growing of all grains common to the climate. The soil is of a rich sandy loam.

The upland is rolling & in places the Limestone rock caps out of the brows of the hills

Quarries could be opened at a small expense. The stone is of a good quality & suitable for Lime or building purposes

The timber is principally Cottonwood & Elm, with some Box elder Ash Oak & Coffee Bean

The Bottomland along the Big Blue River is level & rich & will grow anything adapted to the climate

The average width of the Big Blue River is 250 ft's
The average Depth about 2 ft

The bottom of the River is in place composed of quicksand & in other places of rock, accross which fords could be made with little expence

Some portions of the Upland is suitable only for grazing purposes

Water is pure & abundant.

Township No 2 North Range No 7 E of the 6th M

List of Names

A list of the names of the individuals employed to assist in running measuring & marking the lines & corners described in the foregoing field notes of Township No 2 North of the Base line of Range No 7 East of the 6th principal meridian showing the respective capacities in which they acted

Frank M Crowell	Compassman
C. C. Cooper	Flagman
Thomas N Skimer	Chainman
Alfred LaRoue	Chainman
J M Gillett	Marduman
Saml S Ferguson	Marduman

Township No 2 North Range No 7 E of the 6th P.M.

We hereby certify that we have assisted Wm Maxwell Deputy Surveyor in running measuring & marking the lines & corners of Township No 2 North of the base line of Range No 7 East of the 6th principal Meridian and that the said work has been in all respects to the best of our knowledge & belief well & faithfully executed & the boundary monuments planted according to the instructions furnished by the surveyor General of dimensions, character, construction & marking & in the manner as specifically described in the forgoing field notes

Grant W. Crowell Compassman
Charles C. Cooper Flagman
Thos N. Skinner Chainman
Alfred Lanoy Chainman
James Monroe Gill Roundman
Lemuel S. Ferguson Roundman

Subscribed & sworn to by the above named persons before me a Notary Public for the County of Gage State of Nebraska this 1st day of September 1875

C. R. Stoddard
Notary Public for Gage Co

Township No 2 North Range No 7 E of the 6th P.M.

I William Maxwell deputy surveyor do solemnly swear that in persuance of a contract with John R Clark Surveyor of the public lands of the United States in the state of Nebraska bearing date the 24th day of July 1875 & in strict conformity to the laws of the United States and the instructions furnished by said Surveyor General I have faithfully surveyed the subdivisions of township No 2 North of the base line of range No 7 East of the 6th principal meridian in the state aforesaid, and do further solemnly swear that the foregoing are the true & original feild notes of such survey

Wm Maxwell
Deputy Surveyor

Subscribed by said Wm Maxwell deputy surveyor & sworn to before me a Notary Public for the County of Gage State of Nebraska this 1st day of September 1875

C R Stoddard
Notary Public for Gage Co

Corner monuments are of the dimensions shown for Conon structure & marking & in the manner as specifically described in the foregoing field notes, and that

Surveyor Generals Office
Plattsmouth Neb Dec 14th 1875

The foregoing field notes of the Survey and Subdivision into 40 acre tracts of Township No. 2 N of Base Line of Range No. 7 E of 6th P. M in the Ponca and Missouri Indian Reservation in the State of Nebraska. Executed by Wm Maxwell Deputy Surveyor under Contract No. 98. dated July 2nd 1875 in the month of Aug 1875. having been critically examined, the necessary corrections and explanations made the said field notes and the Surveys they describe are hereby approved

Jno. F. Clark
Surveyor General

General Land Office • Original Field Notes

Book Number

135

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.