General Land Office • Original Field Notes

Book Number

219

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.


6th Standard Parallel North
T24
T23
T22
T21
R8
R7
R6
R5
R4
R3
R2
R1
5th Standard Parallel North
1st Guide Meridian West
4th Principal

44
(A)

combined B & B

Field Notes
of the
Survey of the exterior boundaries
of Townships 21. 22. 23 and 24
North of the Base line of Ranges 1. 2. 3
4. 5. 6. 7 and 8 West of the 6th
Principal Meridian in the Territory
of Nebraska, Surveyed by Nicholas
J. Paul deputy Surveyor, under
joint contract No 322, bearing
date the 16th day of July A.D. 1866,
wherein Nicholas J. Paul and James
N. Paul are joint contractors.

Survey

Commenced August 2nd 1866—
Completed October 26th 1866—

(B)

Names and duties of assistants

Wm. J. Harris, Chainman
Bernard Kennedy, Chainman
Hugh H. Hart, cornerman
Wm. W. Jones, Flagman

We, John Rundles and Wm. J. Harris do solemnly swear, that we will faithfully execute the duties of chain carriers. That we will level the chain upon uneven ground, and plumb the tally pins whether by sticking or dropping the same; That we will report the true distance to all notable objects, and the true length of all lines that we may assist in measureing, to the best of our skill and ability.

John Rundles

W. J. Harris

Certificate on other side

(B)

Sworn & subscribed to before me this 30th day of July A. D. 1866

Ty J. Hudson J. P.
in & for the County of Platte N. T.

We, Wm. S. McCaffry and Bernard Kennedy do solemnly swear that we will faithfully execute the duties of chain carriers; that we will level the chain upon uneven ground, and plumb the staff pins, whether by sighting or dropping the same; that we will report the true distance to all notable objects, and the true length of all lines that we may assist in measuring, to the best of our skill and ability.

Wm. S. McCaffry
Bernard Kennedy

Sworn and subscribed before me this 27th day of July A.D. 1866

Ty. J. Hudson J. P. in & for Platte Co N. T.

I, Lewis C. Wright do solemnly swear that I will perform the duties of chainman to the best of my skill and ability; that I will level the chain upon uneven ground; that I will plumb the tally pins, whether by sticking or dropping the same; that I will report the true distance to all notable objects, and the true length of each and every line I may assist in measuring.

Lewis C. Wright
his x mark

Witness
Christopher C. Shawn

Sworn & subscribed to before me a justice of the Peace in & for Platte County, N.T. this 15th day of Sept. A.D. 1866.

Hy. J. Hudson

1

, 6th P.M.

established
rd
ps 21 W
l run
secs 31 & 36.
mpass 12° 30' E,
take and
s per
re and
s as per
l 25 & 36
nd rate
25 and 30,
0' E,
ake and
pits as
cor,
s N.E & S.W.

We Daniel W. Worth and Hugh F. Hart do solemnly swear that we will well and faithfully perform the duties of cornermen or Apeman according to instructions given us and to the best of our skill and ability.

Daniel W. Worth

Hugh F. Hart

Sworn and subscribed to before me this 27th day of July A. D. 1866

H. J. Hudson J.P.
in & for Platte Co N. T.

1

, 6th P.M.

established
nd
ps 21 N
l run
secs 31 & 36.
upass 12° 30' E,
take and
s per
ke and
s as per
l 25 & 36
nd rate
25 and 30,
0' E,
ake a
pits as
cor,
E & S.W.

We, Hugo C. Ramlow and Jas. J. Chastain, do solemnly swear that we will well and faithfully perform the duties of cornermen or axemen, according to instructions given us and to the best of our skill and ability

Hugo C. Ramlow

James J. Chastain

Sworn & subscribed to before me this 30th day of July A.D. 1866

Hy. J. Hudson J.P. in & for the County of Platte N.T.

1

...M., 6th P.M.

...established

...ard

...ips 21 N

...S run

...m secs 31 & 36.

...Compass 12° 30' E,

...stake and

...as per

...r,

...ake and

...its as per

...31, 25 & 36

...ond rate—

...25 and 30,

...30' E,

...take and

...pits as

..., cor,

...s N.E. & S.W.

I Thomas Allen do
Solemnly Swear that I will
perform the duties of cornerman
or axeman, according to
instructions given me, and
to the best of my Skill
and ability.

Thomas Allen

Sworn & subscribed before me
this 13th day of September 1866
M. J. Hudson J. P. in & for
Platte Co Neb: Ter:

Between Ranges 1 and 2 W T 21 N., 6th P.M.

Beginning at the post, the established corner on the 5th Standard parallel North, to Townships 21 N of Ranges 1 and 2 West, I run North on the Range line between secs 31 & 36.
Variation by Burts improved Solar Compass 12° 30' E,

40,00	Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,
6,00	Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs. 30, 31, 25 & 36 Land rolling prairie. Soil Second rate —

North Between secs, ~~30 and~~ 25 and 30,
Va. 12° 30' E,

40,00	Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,
77,00	Leave upland and enter bottom bears N. E & S.W.

8,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs. 19, 30, 24 and 25
Land Upland rolling prairie
Soil 2nd rate
Bottom level. Soil rich, 1st rate

North Between Secs 19 and 24
Va. 12° 30' E,

46,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

8,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 18, 19, 13 and 24
Land level Bottom, Soil 1st rate,

Between Ranges 1 and 2 W. T 21 N., 6th P.M.

North Between Secs 13 and 18
Va 12° 36' E

40,00 Set post deposited charred stake and raised mound of earth with pits. as per instructions for 1/4 sec. cor,

61,80 A creek, 20 lks wide with mixy bottom and very steep banks runs N. E.

67,40 Same creek 15 lks wide with steep banks and mixy bottom runs N. W.

69,45 Same creek 20 lks wide water stagnant course N. E.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 7, 18, 12 and 13

Between Ranges 1 and 2 W T 21 N., 6th P.M.
Land level Bottom; Soil 1st rate

North between Secs 7 and 12
Va. 12° 36' E.

40,00 Set post deposited charred Stake, and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred Stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12
Land good rich level Bottom
Soil 1st rate —

North Between secs 1 and 6
Va. 12° 40' E

Between Ranges 1 and 2 W 6th P M T 21 N.,

22,00 Leave Bottom and enter rolling Upland bearing N.E. & S.W.

40,00 Set post deposited charred Stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred Stake and raised mound of earth with pits as per instructions for cor to Townships 21 and 22 North of Ranges 1 and 2 West —
Land:
Bottom rich 1st rate soil
Upland rolling second rate

August 2nd 1866

Between Townships 21 and 22 N Range 1 W 6th P.M.

From the established corner to Townships 21 and 22 North of Ranges 1 and 2 West I run East on a random line between said Townships
Variation 12° 45' East.
I set temporary half mile and mile posts at ~~each~~ every 40.00 and 80.00 chains
I find the Township line to be 6 miles 1 chain and 76 lks and the falling to be 120 lks South of the Township corner.
The correction for the true line will therefore be 1.76 chs. East, and 20 lks North per mile

Between Townships 21 and 22 N Range 1 W 6th P.M.

From the established corner to Townships 21 and 22 North of Ranges 1 W and 1 E I run
S 89° 51' West on a true line between secs 1 and 36
Va 12° 45' E.

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

76.00 Leave Bottom and enter Upland bears N. and S.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 1. 2. 35 and 36
Land Bottom bed 1st rate

Between Townships 21 and 22 N Range 1 W 6th P.M.

Upland, rolling Soil Second rate

S 89° 51' West on a true line between secs 2 and 35
Va 12° 45' E.

40.00 Set post deposition charred Stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

77.60 Leave Upland and enter bottom bearing N.W. & S.E.

80.00 Set post deposition charred Stake and raised mound of earth with pits as per instructions for cor to secs 2, 3, 34 and 35

Land Upland rolling prairie Soil second rate
Bottom level Praine Soil good 1st rate.

Between Townships 21 and 22 N Range 1 W 6th P.M.

S 89° 51' West on a true line between secs. 3 and 34
Va. 12° 45' East

4.20 A Small Spring branch 5 lks wide runs South

10.80 A creek 20 lks wide with high banks and muddy bottom runs S. E.

22.00 Same creek 30 lks wide 30 inches deep, high banks course N. – E.

27.70 Same creek 20 lks wide runs Swiftly South East

Between Townships 21 and 22 N Range 1 W 6th P.M.

40,00 Set post, deposited charred Stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited charred Stake and raised mound of earth with pits as per instructions for cor. to secs. 3, 4, 33 and 34

Sand level Bottom Soil 1st rate

S 89° 51' West on a true line between secs 4 and 33

Va, 12° 45' E,

40,00 Set post, deposited charred Stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

57,00 A creek 30 lks wide, 3 1/2 feet deep. Mixy bottom, runs N, E,

58,30 Same creek, 110 lks wide, on line runs South East,

80,00 Set post, deposited charred stake and raised mound of earth

2

Between Townships 21 and 22 N Range 1 W 6th P.M.
with pits as per instructions for cor. to secs.
4, 5, 32 and 33
Land level Bottom Soil 2nd rate

S 89° 51' West on a true line between
secs 5 and 32
Va. 12° 45' East

40,00	Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.
71,00	A creek, 25 lks wide 4 feet deep, Steep banks muddy bottom runs North-East
72,95	Same creek, 20 lks wide runs S. E.
78,80	Same creek, 30 lks wide runs N. E.
	Scattering timber at each of the above crossings
80,00	Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs. 5, 6, 31 and 32

Land level Bottom Soil good 1st rate
Scattering trees on creek are Elm Cottonwood & Ash,

Between Townships 21 and 22 N Range 1 W 6th P.M.
S 89° 51' West on a true line between
secs 6 and 31
Va. 12° 45' East

13,00	A creek 20 lks wide runs S. E.
19,70	Same creek 20 lks wide runs N. E.
35,00	Leave Bottom and enter Upland bearing North and South
40,00	Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.
81,76	To the established corner to Townships 21 and 22 North of Ranges 1 and 2 W 6th P.M.

Land, Bottom rich 1st rate soil
Upland rolling 2nd rate Soil
Aug. 3rd 1866

There is some good land along the creek in the Northern boundary of this Township, but there is very little Timber, not enough for any practical purposes—

2

Between Ranges 1 and 2 W T 22 N. 6th P.M.

From the established corner to Townships 21 and 22 North of Ranges 1 and 2 West of the 6th principal Meridian I run
North on the Range line between secs 31 and 36
Va. 12° 45' East

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs 30, 31, 25 and 36
Land rolling prairie 2nd rate Soil

North on Range line between secs 25 and 30
Va 12° 45' E.

40,00 Set post deposited charred stake and raised mound of earth as per

Between Ranges 1 and 2 W T 22 N 6th P. M.
instructions for 1/4 sec. cor.

44,00 A creek, 15 lks wide Swift current, clear and cold runs East.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs 19, 30, 24 and 25
Land rolling prairie Soil 2nd rate

North between secs 19 and 24
Va 12° 45' East

24,00 A creek 20 lks wide Sluggish current, runs S. E. Banks skirted with trees—

24,20 Enter bottom bearing S. E. & N. W.

40,00 Set post deposited charred stake

60,00 Leave Bottom bears N. E. and S. W.
and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth

2

Between Ranges 1 and 2 W T 22 N., 6th P.M.,
with pits as per instructions for cor to secs,
18, 19, 13 and 24
Land, Upland rolling 2nd rate Soil
Bottom level 1st rate soil
Timber, Elm Ash & Cottonwood,

North Between secs 18 and 13
Va 12°45' East

1,000 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor

8,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor, to secs 7, 18, 12 and 13,
Land rolling prairie Soil 2nd rate

North between secs 7 and 12
Va 12°45' E

40,00 Set post deposited charred stake and raised mound of earth with pits

Between Ranges 1 and 2 W T 22 N., 6th P.M.,
as per instructions for 1/4 sec, cor,

8,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12
Land rolling prairie Soil 2nd rate

North Between secs 6 and 1
Va 12°45' E,

4000 Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor

8,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for corner to Townships 22 and 23 North of Ranges 1 and 2 W 6th P. Sec
Land rolling prairie, Soil 2nd rate
August 4th 1866

2

Between Townships 22 and 23 N Range 1 W. 6th P.M.,
From the established corner to
Townships 22 and 23 N. Ranges
1 and 2 West, I run
East on a random line between
said Townships
Va 12° 45' E,
I set temporary half-mile and mile
post at each 40,00 and 80,00 chains
and at 5 miles 79 chains and 11 links
intersected East Boundary 280 lks
South of the corner to Townships
22 and 23 North of Range
1 West.
The correction for the
true line will, therefore, be
89 lks West and 46 2/3 lks North
per mile

Between Townships 22 and 23 N of Range 1 W. 6th P.M.

From the corner to Townships 22 and 23
North of Range 1 West I run
S 89° 46' West on a true line between
Secs 1 and 36
Va 12° 45' East

40,00 Set post deposited charred stake and
raised mound of earth with pits as per
instructions for 1/4 sec. cor.

80,00 Leave Bottom and enter Upland bears
N. W. and S. E.

80,00 Set post deposited charred stake and raised
mound of earth with pits as per instructions
for cor to secs. 1, 2, 35 and 36
Sand, Bottom level 1st rate soil
Upland rolling Sandy 3rd rate

S 89° 46' West on a true line between
secs 2 and 35.
Va. 12° 45' E

40,00 Set post deposited charred stake and

2

Between Townships 22 and 23 N Range 1 W 6th P.M.

raised a mound of earth with pits as per instructions for 1/4 sec. cor.

8000 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 2, 3, 34 & 35

Land rolling, Sandy 3rd rate Soil

S 89°40' West on a true line between secs 3 and 34

Va 12°45' East.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. cor. to secs 3, 4, 33 and 34

Land rolling prairie Soil 3rd rate

S 89°40' West on a true line between secs 4 and 33

Between Townships 22 and 23 N of Range 1 W 6th P.M.

Va 12°45' E

4000 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

8000 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 4, 5, 32 and 33

Land gently rolling Soil 2nd rate

S 89°40' West on a true line between secs 5 and 32

Va 12°45' E

4000 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

8000 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 5, 6, 31 and 32

Land gently Rolling Soil second rate

2

Between Townships 22 and 23 N Range 1 W 6th P.M.

S 89° 40' West on a true line between secs 6 and 31.
Va, 12° 45' East.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor.

79,11 The established corner to Townships 22 and 23 North of Ranges 1 and 2 West.
Land gently rolling prairie Soil Sandy
August 5th 1866.

The greater portion of the land in this Township is high rolling prairie. Timber and Water are not abundant. The Soil is light and Sandy, not well adapted to cultivation.

Between Ranges 1 and 2 West T 23 N., 6th P.M.

From the post, the established corner to Townships 22 and 23 North Ranges 1 and 2 West I run North on the range line between secs 31 and 36
Va 12° 45' East.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 30, 31, 25 and 36
Surface rolling; Soil sandy Sandy

North between secs 30 and 25
Va 12° 45' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor.

80,00 Set post, deposited charred stake

Between Ranges 1 and 2 W T 23 N., 6th P M
and raised mound of earth with pits as per
instructions for cor to secs 19.30.24 and 25
Surface Sandy rolling prairie Soil 2nd rate

Worth between secs. 19 and 24
Va. 12° 45' E

40.00 Set post deposited charred stake and raised
mound of earth with pits as per instruc-
tions for 1/4 sec. cor.

80.00 Set post deposited charred stake and
raised mound of earth with pits as
instructions for cor to secs 18.19.13 and 24
Surface rolling prairie Soil Second rate

Worth between secs 18 and 13
Va. 12° 45' E

40.00 Set post deposited charred stake and raised
mound of earth with pits as per instructions
for 1/4 sec. cor.

60.00 Enter bottom bears E and W.

80.00 Set post deposited charred Stake and
raised mound of earth with pits as

Between Ranges 1 and 2 W. T. 23 N., 6th P. M.
per instructions for cor to secs 7, 18, 12 and 13
Upland rolling Sandy 3d rate
Bottom level 2nd rate

Worth between secs 7 and 12
Va 12° 45' E

40.00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake
and raised mound of earth with pits
as per instructions for cor to secs
6, 7, 1 and 12
Land undulating bottom Soil 2nd rate

Worth between secs 6 and 1
Va 12° 45' E

40.00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred Stake

Between Ranges 1 and 2 W T 23 N, 6th P.M.
and raised mound of earth with pits
as per instructions for corner to
Townships 23 and 24 N of Ranges
1 and 2 West
Land undulating bottom Soil Sandy 2nd rate

From the corner to Townships 23 and 24
North of Ranges 1 and 2 W I run
East on a Random line between said
Townships
Variation 12°45' East
I set temporary half mile and mile posts
at each 40,00 and 80,00 chains and
at 5 miles 79 chains and 56 lks
Intersected the East boundary 1,65 chs
South of the cor to Tps 23 and 24 North of
Range 1 West
The correction for the true line will,
therefore, be 44 lks West and 27.5 lks
North per mile
August 6th 1866,

Between Townships 23 and 24 N Range 1 W 6th P.M.

From the corner to Townships 23 and 24 North
of Ranges 1 W and 1 E I run
S 89°48' West on a true line between
secs 1 and 36
Va, 12°45' East
21,25 North Branch of Elkhorn river, 40 lks
wide. 2½ feet deep very clear and
swift running, course South no timber at crossing
40,00 Set post deposited charred stake and
raised mound of earth with
pits as per instructions for 1/4 sec. cor,
80,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for cor to secs
1, 2, 35 and 36
Land level Bottom; Soil 1st rate
There is a heavy line of timber along
the North Branch, Cottonwood, Elm
Ash Willow and Boxelder. Undergrowth
Plum, Willow and Vines,

Between Townships 23 and 24 N Range 1 W 6th P. M.

S 89°48' West on a true line between secs 2 and 35

Va 12° 45' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

48,05 Elkhorn river 95 lks wide, 3 feet deep, Sandy bottom runs South-East

49,00 Enter Timber bearing N.W. & S.E.

64,88 Elkhorn river 354 lks wide 1 1/4 foot deep runs North

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs 2, 3, 34 and 35

Land Undulating Bottom Soil Sandy 2nd rate

Timber Cottonwood, Elm, Ash Boxelder and Willow, Undergrowth Willow Plum and Vines

---

S 89°48' West on a true line between

Between Townships 23 and 24 N Range 1 W 6th P.M.

Secs 3 and 34

Va 12° 45' E

55,56 Elkhorn river 171 lks wide runs South

60,00 Leave timber and enter prairie bears North and South

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

57,50 Leave prairie and enter timber bears North and South

58,18 Elkhorn river 197 lks wide runs North

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 3, 4, 33 & 34

Land Undulating Bottom Sandy 2nd rate soil

Timber Cottonwood Elm, Ash, Willow and Boxelder Undergrowth Willow Plum and Vines

---

Between Townships 23 and 24 N Range 1W 6th P.M.

S 89° 48' West on a true line between secs 4 and 33.

Va 12° 45' East

26,20 Elkhorn river 156 lks wide 1½ feet deep, Sandy bottom course S. E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for ¼ sec. cor.

44,64 Elkhorn river 128 lks wide runs North East

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 4, 5, 32 & 33 from which cor. a cottonwood 30 inches in diam bears N 20° 30' W 70 lks distant,

A cottonwood 42 inches in diameter bears N 76° E. 90 lks dist,

An ash 20 inches in diam bears S 40° 30' E. 67 lks dist,

A Cottonwood 30 in diam bears

Between Townships 23 and 24 N Range 1W 6th P.M.

S 82° 30' W. 98 lks dist

Bottom land 1st rate Sandy loam

Timber Cottonwood Elm and Ash

Undergrowth Plum Willow and Vines.

S 89° 48' West on a true line between secs 5 and 32.

Va. 12° 45' E.

25,10 Elkhorn river 150 lks wide runs S. E.

38,36 Elkhorn river 140 lks wide runs N. E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for ¼ sec. cor. from which a Willow 8 in diam bears N 24° 43' W. 33 lks dist,

An ash 6 in diam bears S 18° 15' W. 65 lks dist

46,26 Elkhorn river 117 lks wide runs South

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 5, 6, 31 and 32

Between Townships 23 and 24 N. Range 1 W 6th P.M.
Land Undulating Bottom Soil Sandy loam 1st rate
Timber Cottonwood Elm and Ash
Underwoods Plum Willow and Vines.

S 89°48' West on a true line between secs 6 and 31
Va 12°45' East

2,30	Marsh, 270 lks wide, from 1 to 3 feet deep bears N, and S,
37,16	Elkhorn river 250 lks wide runs N, E,
40,00	Set post deposited charcoal stone and raised a mound of earth with pits as per instructions for 1/4 sec cor, from which an Cottonwood 9in diam bears S 42°15' E 226 lks dist,
42,56	Elkhorn river 500 lks wide runs S, E,
53,00	Leave timber and enter prairie bears N, W, and S, E,
79,56	The established cor to Townships 23 and 24 N of Ranges 1 and 1 W

Land Undulating Bottom Soil 1st rate

Between Townships 23 and 24 N Range 1 W 6th P.M.
Timber Cottonwood Elm and Ash
Underwoods Plum Willow & Vines
August 7th 1866

There is some good land along the Elkhorn river in Townships 23 N R 1 W, though it is mostly sandy of 2nd rate quality
Also some good timber, found only near the line of the river

Between Ranges 1 and 2 W T 24 N., 6th P.M.

From the establishing corner to Townships 23 and 24 North of Ranges 1 and 2 West I run
North on the Range line between secs 31 & 36
Va 12° 45' E

3,36 Elkhorn river 77 lks wide runs N.E.
Enter timber at left bank of river
8,00 A cottonwood 2½ feet in diam
12,77 A cottonwood 3 feet in diam
16,97 Elkhorn river 185 lks wide runs S.E.
30,30 Elkhorn river 190 lks wide runs S.E.
Leave timber at right bank of river
40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.
76,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs. 30, 31, 25 and 36
Land Bottom 1st rate soil – Timber Cottonwood Elm, ash and Willow –

Between Ranges 1 and 2 W T 24 N., 6th P.M.
North Between secs 25 and 30
Va 12° 45' E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.
80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs 19, 30, 24 and 25
Land level Bottom Soil 1st rate

North Between secs, 19 and 24
Va, 12° 45' E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.
80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 18, 19 13 and 24
Land level Bottom Soil 1st rate –

Between Ranges 1 and 2 W 24 N., 6th P. M.,
North Between secs 18 and 13
Va. 12° 45' E

4000 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec

6400 Leave Bottom and enter Upland bears E & W

8000 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 7, 18, 12 and 13

Land: Bottom 1st rate Upland 2nd rate

North between secs 7 and 12
Va 12° 45' E

4000 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

8000 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12

Land rolling prairie, Soil 2nd rate

North Between secs. 6 and 1
Va 12° 45' E

4000 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor

8307 Intersected the 6th Standard Parallel North, 134 lks West of the Standard cor. to Townships 25 N Ranges 1 and 2 West.

At point of intersection.

Set post deposited charred stake and raised mound of earth with pits as per instructions for Closing corner to Townships 24 North of Ranges 1 and 2 West.

Land rolling Soil second rate

August 8th 1866.

General Description

Township 24 N Range 1 West is most high rolling prairie Soil second rate, Yet there is good rich land on the Elkhorn river and the North Branch in the Southern and South Eastern parts.

Between Ranges 2 and 3 W of 21 N., 6th P. M.

Beginning at the post, the established corner, on the 5th Standard Parallel North, to Townships 21 North of Ranges 2 and 3 West I run

North on the Range line between secs 31 & 36

Variation by Burts improved Solar Compass 12° 51' E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

52,00 Leave Upland and enter bottom bears E & W,

16,00 A Small creek, or Ravine runs East

80,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 30, 31, 25 and 36

Upland Rolling 2nd rate Bottom level 1st rate

North Between secs 30 and 25

Va 12° 51' E

3,00 Leave Bottom and enter Upland bears E & W

Between Ranges 2 and 3 W of 21 N., 6th P.M.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 19, 30, 24 & 25

Sand rolling prairie Soil 1st rate tenacious clay loam

North Between secs 19 and 24

Va 12° 51' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor, to secs 18, 19, 13 and 24,

Surface Rolling prairie Soil 1st rate

North Between secs 18 and 13

Between Ranges 2 and 3 W T 21 N., 6th P.M.
Va 12° 51' E,

13,00 Leave Upland and enter bottom bears E. & W,
40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,
52,00 A creek, course East
53,00 Same Small Creek Branch course N W
Water Stagnant and found only in holes. The banks are steep, and bottom miry,
56,00 Same Branch course N, E,
64,00 Leave Bottom and enter Upland bears East and West
80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor, to secs 7, 18, 12 & 13
Land; Bottom level 1st rate Soil
Upland good 2nd rate.

North Between secs 7 and 12
Va 12° 51' East,
40,00 Set post deposited charred stake and

Between Ranges 2 and 3 W T 21 N., 6th P.M.
raised mound of earth with pits as per instructions for 1/4 sec, cor,
80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12
Land rolling prairie Soil 1st rate

North Between secs 6 and 1
Va 12° 51' E,
40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,
80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for corner to Townships 21 and 22 North of Ranges 2 and 3 West
Land Rolling Prairie
Soil Second rate
August 9th 1866,

Between Townships 21 and 22 N Range 2 W. 6th P.M.

From the established corner to Townships 21 and 22 North of Ranges 2 and 3 West, I run
East on a random line between said Townships
Va, 12° 54' E,
I set temporary half-mile and mile posts at each 40,00 and 80,00 chains, and at 6 miles and 50 lks intersected East Boundary 248 lks North of corner to Townships 21 and 22 North of Ranges 1 and 2 West

The correction for the true line will, therefore, be 50 lks East and 41.3 lks South per mile

Between Townships 21 and 22 N Range 2 W 6th P.M.

From the corner to Townships 21 and 22 North of Ranges 1 and 2 West
I run
N 89° 42' West on a true line between secs 1 and 36
Va 12° 45' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

80,00 Set post, deposited charred stake and raised a mound of earth of earth with pits as per instructions for cor, to secs. 1, 2, 35 and 36
Land Rolling Prairie Soil 2nd rate,

N 89° 42' West on a true line between secs 2 and 35
Va 12° 45' E,

40,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

Between Townships 21 and 22 N Range 2 W 6th P.M.

86.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs, 2, 3, 34 and 35
Land rolling prairie Soil 1st rate

N 89° 42' West on a true line between secs 3 & 34
Va 12° 54' E

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor

80.00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 3, 4, 33 and 34
Land rolling prairie Soil 2nd rate

N 89° 42' West on a true lin between secs 4 and 33
Va. 12° 54' E.

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

Between Townships 21 and 22 N Range 2 W 6th P.M.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 4, 5, 32 and 33
Land rolling prairie Soil second rate

N 89° 42' West on a True line between secs 5 and 32
Va 12° 54' E

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor, to secs 5, 6, 31 and 32
Land rolling prairie Soil second rate

N 89° 42' West on a true line between secs 6 and 31
Va. 12° 54' East

40.00 Set post deposited charred stake and

Between Townships 21 and 22 N Range 2 W 6th P.M.
raised mound of earth with pits as per
instructions for 1/4 sec. cor.
80.50 The corner to Townships 21 and 22
North of Ranges 2 and 3 West —
Land rolling prairie Soil Second rate —

General Description

The land in this Township is
mostly high rolling prairie,
almost destitute of timber and
water. The Soil is generally
a tough clay loam, producing
a thick luxuriant growth of
common prairie grass —

Between Ranges 2 and 3 W & 22 N., 6th P.M.
From the post, the establishes cor to
Townships 21 and 22 N of Ranges
2 and 3 West I run
North on the range line between secs 31 and 36
Va 12° 54' East
40.00 Set post deposited charred stake and
raised mound of earth with pits as
per instructions for 1/4 sec. cor.
80.00 Set post deposited charred stake and
raised mound of earth with pits as per
instructions for cor to secs 30, 31, 25 & 36
Land rolling prairie Soil second rate —

North between secs 30 and 25
Va 12° 54' East
40.00 Set post, deposited charred stake
and raised mound of earth with pits
as per instructions for 1/4 sec. cor.
80.00 Set post deposited charred stake and raised
mound of earth with pits as per instructions
for cor to secs 19, 30, 24 and 25
Land rolling prairie Soil Second rate —

Between Ranges 2 and 3 W T 22 N., 6th P.M.

North Between secs 19 and 24

Va. 12° 54' East

40.00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 18, 19, 13 and 24

Sand rolling prairie Soil 2nd rate

North Between secs 18 and 13

Va 12° 54' E.

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

57.00 Leave high rolling prairie and enter low Valley bearing E and W stretches off towards a creek ~~this~~ about a mile Westward

80.00 Set post deposited charred stake

Between Ranges 2 and 3 W T. 22 N., 6th P.M.

and raised mound of earth with pits as per instructions for cor to secs. 7, 18, 12 and 13

Upland rolling prairie Soil 2nd rate

Valley level or gently undulating 1st rate

North Between secs 7 and 12

Va 12° 54' E.

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12

Surface level, Soil 1st rate

North Between secs 6 and 1

Va 12° 54' E

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 secs cor

45.00 Leave valley and enter upland bears N-E and S W.

Between Ranges 2 and 3 W. S. 22 N 6th P.M.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to Townships 22 and 23 North of Ranges 2 and 3 West

Land rolling Prairie Soil 2nd rate

August 10th 1866

Between Townships 22 and 23 N Range 2 W 6th P.M.

From the established cor. to Townships 22 and 23 North of Ranges 2 and 3 West I run

East on a Random line between Said Townships

Va. 12° 54' East.

I set temporary half-mile and mile posts at each 40.00 and 80.00 chains, and at 5 miles 79 chains and 24 lks intersected the East Boundary 14 8 lks North of the cor to Townships 22 and 23 North of Ranges 1 and 2 West

The correction for the true line will, therefore, be 76 lks West and 24 2/3 South per mile

Between Townships 22 and 23 N Range 2 W 6th P.M.

From the established cor to Townships 22 and 23 North of Ranges 1 and 2 West, I run

North 89°49' West on a true between secs 1 and 36,

Va 12°45' E,

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor, to secs, 1, 2, 35 and 36

Land rolling prairie Soil Sandy 3rd rate

W 89°49' West on a true line between secs 2 and 35,

Va 12°45' E,

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

Between Townships 22 and 23 N Range 2 W 6th P.M.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 2, 3, 34 and 35

Land rolling prairie Soil Sandy 3rd rate

N 89°49' West on a true line between secs. 3 and 34,

Va 12°45' E

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 3, 4, 33 and 34

Land rolling prairie Soil 2nd rate

W 89°49' West on a true line between secs. 4 and 33,

Between Townships 22 and 23 N. Range 2 W 6th P.M.

Va. 12°45' E.

40.00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs. 4, 5, 32 and 33

Land rolling Soil Second rate

N 89°49' West on a true line between secs 5 and 32

Va 12° 48' E.

40.00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs. 5. 6. 31 and 32

Land rolling prairie Soil 2nd rate

Between Townships 22 and 23 N. Range 2 W 6th P.M.

N 89°49' West on a true line between secs 6 and 31

Va. 12° 48' E.

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

79.24 The established corner to Townships 22 and 23 North of Ranges 2 and 3 West

Land rolling prairie Soil Second rate

General Description

Township 22 North of Range 2 West is mostly high rolling prairie, destitute of timber and Water. Most of the Soil is of an inferior quality, though there is good land in the Southern and South Western parts

---

Between Ranges 2 and 3 W T 23 N., 6th P. Ms.
From the post the established corner to Townships 22 and 23 North of Ranges 2 and 3 West I run
North on the Range line between secs. 31 & 36
Va 12° 54' E,
40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,
86,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs. 30, 31, 25 and 36
Land rolling Prairie Soil 2nd rate

North Between secs 30 and 25
Va 12° 50' E,
40,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,
64,00 Large Ravine course West,

Between Ranges 2 and 3 W T 23 N., 6th P. Ms.
86,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs 19, 30, 24 and 25
Land hilly Soil second rate —

North Between secs 19 and 24
Va. 12° 45' E.
4,00 A deep Ravine course S. E.
40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,
86,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs. 18, 19, 13 and 24
Land hilly Soil second rate

North Between Secs, 18 and 13
Va, 12° 45 E,

Between Ranges 2 and 3 W T 23 N., 6th P.M.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs. 7, 18, 12 and 13
Land rolling Soil 2nd rate

North Between Secs. 7 and 12
Va 12° 45' E.

36,00 Leave Upland and enter high bottom land bearing N-E and S.W.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs 6, 7, 1 and 12
Land rolling prairie Soil second rate—

Between Ranges 2 and 3 W T 23 N. 6th P.M.
North Between secs 6 and 1
Va. 12° 45' E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

45,00 Enter low Bottom land of Elkhorn river bearing E and W.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to Townships 23 and 24 North of Ranges 2 and 3 West
Surface level Bottom, prairie Soil good 1st rate
August 11th 1866.

Between Townships 23 and 24 N Range 2 W 6th P.M.

From the post, the established cor. to Townships 23 and 24 North of Ranges 2 and 3 West I run East on a Random line between said Townships

Va. 12° 42' E.

I set temporary half-mile and mile posts at each 40,00 and 80,00 chains and at 5 miles 79 chains and 84 lks. intersected the East Boundary 244 lks North of the cor to Townships 23 and 24 North of Ranges 1 and 2 West.

The correction for the true line will, therefore, be 16 lks West and 40⅓ lks South per mile.

Between Townships 23 and 24 N of Range 2 W 6th P.M.

From the post, the established corner to Townships 23 and 24 North of Ranges 1 and 2 West I run

N 89° 43' West on a true line between secs 1 and 36

Va 12° 45' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 1, 2, 35 and 36.

Land level Bottom: Soil sandy second rate

N 89° 43' West on a true line between secs. 2 and 35

Va 12° 45' E

40,00 Set post, deposited charred stake and raised mound of earth with

Between Townships 23 and 24 N. Range 2 W. 6th P.M.

pits as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 2, 3, 34 and 35

Soil Sandy Bottom; Soil second rate

N 89°43' West on a true line between secs. 3 and 34

Va 12° 45' E.

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 3, 4, 33 and 34

Sand level Bottom Soil Sandy 2nd rate

N 89°43' West on a true line between secs 4 and 33

Between Townships 23 and 24 N Range 2 W 6th P.M.

Va 12° 45' E.

39.00 Enter Swampy Marsh bears N. & S.

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 4, 5, 32 and 33

Surface level Bottom, Soil Sandy 2nd rate except in Marsh where the soil is 1st rate but too wet for cultivation without artificial drainage

---

N 89°43' West on a true line between secs 5 and 32

Va. 12° 45' E.

36.00 Leave Marsh and enter high bottom bears N. E. and S. W.

40.00 Set post, deposited charred stake

Between Townships 23 and 24 N Range 2 W 6th P.M.
and raised mound of earth with pits
as per instructions for 1/4 sec. cor.
80,00 Set post, deposited charred stake
and raised mound of earth
with pits as per instructions for
for cor to secs 5, 6, 31 and 32
Land level Bottom Soil good, rich, 1st rate
producing a very heavy growth of grass

N 89° 45' West on a true line between
secs 6 and 31
Va 12° 45' E.
40,00 Set post, deposited charred stake
and raised mound of earth with pits
as per instructions for 1/4 sec. cor.
79,84 The established cor to Townships
23 and 24 North of Ranges 2 and
3 West.
Land level Prairie Bottom
Soil good rich 1st rate

General Description

This Township is mostly high rolling sandy prairie destitute of wood and water
Some good Bottom land in the northern part – Most of the land is 2nd and 3d rates –

Between Ranges 2 and 3 W of 2d P.M.
From the post the established
corner to Townships 23 and 24
North of Ranges 2 and 3 West
I run
North on the Range line between secs 31 & 36
Va 12° 45' East
3,00 A creek, clear running Spring water
15 lks wide 2 feet deep Sandy bottom
course East
8,00 A bend of same creek comes from the S. E.
9,60 Leave Bend of creek goes N. W.
20,20 Same creek 20 lks wide runs N. E.
24,50 Same creek 50 lks wide runs N. W.
40,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor.
50,48 Same creek 20 lks wide runs N. E.
80,00 Set post deposited charred stake and
raised mound of earth with pits as
per instructions for cor. to secs. 30
31, 25 and 36
Land level Bottom Soil 1st rate –

Between Ranges 2 and 3 W T 24 N., 6th P.M.
North Between Secs. 30 and 25
Va. 12° 45' East.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

77,10 Elkhorn river, 143 lks wide runs N.E.

80,00 Set post ~~deposited~~ scattering timber along banks charred stake and raised mound of earth with pits as per instructions for cor to secs 19. 30. 24 and 25 from which
A cottonwood 30 in diam bears S 39° W 197 lks distant
A cottonwood 36 in diam bears S 57° 30' E 35 lks distant
A cottonwood 24 in diam bears N 75° 45' E. 125 lks distant.
Land level Bottom. Soil 1st rate
Timber, a few scattering trees along the river. Cottonwood. Elm. Ash and Willow. Undergrowth, Willow Plum and Vines

Between Ranges 2 and 3 W T 24 N., 6th P.M.
North Between secs. 19 and 24
Va 12° 45' E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs. 18. 19. 13 & 24
Land level prairie bottom Soil 1st rate.

North Between Secs 18 and 13
Va 12° 45' E

1,00 Leave Bottom and enter Upland, bears E & W

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 7. 18. 12 & 13
Land rolling. Soil Sandy 3d rate

Between Ranges 2 and 3 W. T 24 N., 6th P. M.
North Between secs 7 and 12
Va, 12°45' E,

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs. 6, 7, 1 and 12
Land rolling Soil Sandy 3d rate —

North Between Secs. 6 and 1
Va, 12°45' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.
All traces of the Standard corner to Township 25 North of Ranges 2 and 3 West, having disappeared I proceed to reestablish it as follows:
Begin at the quarter Section corner on the South Boundary of Section 31

Township 25 N. Range 2 West and from thence West along with the 6th Standard Parallel N.

40,00 Set post for temporary Standard Corner to Townships 25 North of Ranges 2 and 3 West

79,87 To a point 5 lks South of the 1/4 Sec cor on the South Boundary of sec. 36 Township 25 N Range 3 West from which corner I run S 89°58' East on a true line along Said Boundary
Va, 12°45' E

39,93 1/2 Set post deposited charred stake and raised mound of earth with pits as per instructions for reestablished Standard Corner to Townships 25 North of Ranges 2 and 3 West, I now proceed to the 1/4 sec, cor, to secs 1 and 6, T. 24 N, Ranges 2 and 3 West and continue the Survey of the line between said Secs,

Running
North on true line
Va 12°45' E
3924 Intersected the 6th Standard Parallel
North, 23 lks East of the Standard
cor, to Townships 25 N of Ranges 2 and
3 West where I
Set post deposited charred stake
and raised mound of Earth with
pits as per instructions for
closing cor to Tps 24 North
of Ranges 2 and 3 West
Surface Rolling
Soil Sandy, 3d rate
August 13th 1866

Between Ranges 3 and 4 W T 21 N., 6th P.M.

Beginning at the post, the established
corner on the 5th Standard Parallel
North, to Townships 21 N of Ranges
3 and 4 West I run
North on the Range line between
Secs 31 and 36
Variation by Burts
improved Solar Compass, 13° 06' E.
40.00 Set post deposited charred stake and
raised mound of earth with pits as per
instructions for 1/4 sec. cor.
47.00 A Ravine course S.E.
80.00 Set post deposited charred stake and
raised mound of earth with pits as
per instructions for cor to secs
30, 31, 25 and 36
Land rolling prairie Soil 2nd rate

North between secs 30 and 25
Va 13° 06' E

Between Ranges 3 and 4 W T 21 N., 6th P.M.

31.00 A Ravine course N.E.

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 19 and 30. 24 and 25.

Land rolling prairie Soil 2nd rate —

North Between secs 19 and 24
Va 13° 06' E

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 18. 19. 13 and 24

Land gently Rolling
Soil. clay second rate —

Between Ranges 3 and 4 W T 21 N., 6th P.M.

North Between secs 18 and 13
Va 13° 06' E.

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

42.00 Large Ravine course N. E.

60.00 Ravine course N. E.

80.00 Set post deposited charred stake and ~~raised mound of~~ earth with pits as per instructions for cor to secs 7. 18. 12 and 13

Land rolling, Soil second rate —

North Between secs 7 and 12
Va 13° 06' E

3.00 A Ravine course N. E.

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

75.00 Ravine co. N. E.

Between Ranges 3 and 4 W T 21 N., 6th P.M.

86,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 6. 7. 1 and 12
Land rolling. Soil second rate –

North Between secs 6 and 1
Va 13° 06' E.

24,00 Ravine course S. E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

86,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. to Townships 21 and 22 North of Ranges 3 and 4 West
Land rolling Soil second rate
August 16th 1866

Between Townships 21 and 22 N. Range 3 W 6th P.M.
From the established corner to Townships 21 and 22 North of Ranges 3 and 4 West I run East on a random line between said Townships
Va. 13°06' E.
I set temporary half mile and mile posts at each 40,00 and 80,00 chains
I find the Township line to be 6 miles and 2 lks and the falling to be 13 1/4 lks South of the township corner
The correction for the true line will therefore be 2 lks East and 22 and 1/3 lks North per mile.

From the established cor to Townships 21 and 22 North of Ranges 2 and 3 West I run S 19°56' West on a true line between secs 1 and 36
Va. 12°34' E

10,00 Ravine course South

31,00 Ravine course S. E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor

40,00 Ravine course S. E.

80,00 Set post deposited charred stake and raised

Between Townships 2 and 22 North of Range 3 W 6th P.M.
mound of earth with pits as per instructions for
cor. to secs. 1, 2, 35 and 36
Land rolling Prairie Soil 2nd rate

S 89° 56' West on a true line Between secs 2 & 35
Va. 13° 00' E

40,00 Set post deposited charred stake and raised mound
of earth with pits as per instructions for 1/4 sec cor.
78,00 Set post deposited charred stake and
raised mound of earth with pits as per
instructions for cor to secs 2, 3, 34 and 35
Land rolling Soil second rate.

S 89° 50' West on a true line
Between secs. 3 and 34
Va 13° 06' E
40,00 Set post deposited charred stake and
raised mound of earth with pits as per
instructions for 1/4 sec cor.
78,00 Range course S. E.
80,00 Set post deposited charred stake and raised

Between Townships 2 and 22 N Range 3 W 6th P.M.
mound of earth with pits as per instructions for
cor to secs. 3, 4, 33 and 34
Land rolling Soil 2nd rate

S 89° 56' West on a true line
Between secs. 4 and 33
Va. 13° 06' E
40,00 Set post deposited charred stake and raised
mound of earth with pits as per instructions
for 1/4 Sec cor.
80,00 Set post deposited charred stake and
raised mound of earth with pits as per
instructions for cor. to secs 4, 5, 32 and 33
Land Rolling Soil 2nd rate

S 89° 50' West on a true line Between
secs. 5 and 32
Va. 13° 06' E
40,00 Set post deposited charred stake and raised
mound of earth with pits as per
instructions for 1/4 sec cor

Between Townships 21 and 22 N Range 3 W 6th P. M.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to sec 5, 6, 31 and 32
Land rolling Soil 2nd rate —

S 89°50' West on a true line
Between Secs 6 and 31
Va. 13°06' E

17,00 A Ravine course S. E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec cor.

60,00 Ravine course S. E.

Between Townships 21 and 22 N Range 3 W 6th P. M.

80,02 To the established corner
To Townships 21 and 22
North, Ranges 3 and 4 West
Land rolling Prairie
Soil 2nd rate —

General Description

Township 21 N, Range 3 W, is high rolling Prairie destitute of wood and water; Soil mostly second rate —

Between Ranges 3 and 4 W. T 22 N. 6th P.M.

From the established corner to Townships 21 and 22 N. Ranges 3 and 4 West I run North on the Range line between secs 31 and 36

Va. 13° 06' E.

6,00 A Ravine course N. E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 30, 31, 25 and 36

Land rolling Soil 2nd rate.

North Between secs 30 and 25

Va. 13° 06' E.

38,00 Ravine course N. E.

40,00 Set post deposited charred stake and raised mound of earth with

Between Ranges 3 and 4 W T 22 N., 6th P.M.

pits as per instructions for 1/4 sec. cor.

42,00 Ravine course N. W.

62,00 Ravine course N. E.

80,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs. 19, 30, 24 and 25

Land rolling Soil second rate.

North Between secs 19 and 24

Va. 13° 06' E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs. 18, 19, 13 and 24

Land rolling Soil second rate.

Between Ranges 3 and 4 W T 22 N., 6th P. M.,
North Between secs 18 and 13
Va 13° 06' E—

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

74,00 Ravine course N. E—

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 7, 18, 12 and 13

Land rolling Soil second rate—

North Between secs 7 and 12
Va, 13° 06' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12

Land rolling Soil second rate—

Between Ranges 3 and 4 W T 22 N., 6th P. M.

North Between secs 6 and 1
Va, 13° 06' E—

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to Townships 22 and 23 North of Ranges 3 and 4 West—

Land rolling Soil second rate—

August 17th 1866

Between Townships 22 and 23 N Range 3 W 6th P. M.

From the established corner to townships 22 and 23 N of Ranges 3 and 4 West I run East on a random line between said Townships

Va 13° 06' E

I set temporary half-mile and mile post at each 40,00 and 80,00 chains

I find the Township line to be 6 miles and 86 lks, and the falling to be 22 lks South of the Township corner

The correction for the true line will, therefore, be 86 lks East and 3 2/3 lks North per mile

Between Townships 22 and 23 N Range 3 W. 6th P. M.

From the established corner to Townships 22 and 23 North of Ranges 2 and 3 West I run S 89° 58' West on a true line between secs 1 and 36

Va, 12° 45' E

25,60 Leave Upland and enter bottom bears N. & S.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

78,86 A Dry creek course North Scattering timber

80,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 1. 2. 35 and 36 from which

An Elm 18 in diam bears N 25° 21' W 79 lks distant

An Ash 14 in diam bears N 10° 21' E. 217 lks distant

Between Townships 22 and 23 N Range 3 W 6th P.M.

An Ash 7 in diam bears
S 30°45' E 256 lks distant
Upland rolling Soil 2nd rate
Bottom Undulating soil 1st rate
Scattering trees along creek
Elm, Ash and Cottonwood -

S 89°58' West on a true line between
secs 2 and 35,
bn 12°50' E.

21,00 Leave Bottom and enter Upland
bears N. & S.

40,00 Set post deposited charred stake
and raised mound of earth
with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor.
to secs. 2, 3, 34 and 35
Land; Bottom 1st rate soil
Upland rolling 2nd rate soil

Between Townships 22 and 23 N Range 3 W 6th P.M.

S 89°58' West on a true line between
secs 3 and 34
bn 12°54' E

40,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake
and raised mound of earth
with pits as per instructions
for cor. to secs. 3, 4, 33 and 34
Land Rolling Soil second rate -

S 89°58' West on a true line
between secs 4 and 33
bn 12°54' E

2,80 A Ravine course S. E.

40,00 Set post deposited charred stake
and raised mound of earth
with pits as per instructions for
1/4 sec. cor.

76,90 Ravine course S. E -

Between Townships 22 and 23 N Range 3 W 6th P.M.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 4, 5, 32 and 33
Land rolling prairie Soil 2nd rate –

S 89°58' West on a true line between secs 5 and 32
Va 13°00' E –

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 5, 6, 31 and 32
Land rolling Soil second rate –

S 89°58' West on a true line between secs 6 and 31
Va 13°00' E –

Between Townships 22 and 23 N Range 3 W 6th P.M.

35,00 A Ravine course South

40,00 Set post, deposited charred stake and raise mound of earth with pits as per instructions for 1/4 sec, cor,

80,86 She established corner to Townships 22 and 23 North of Ranges 3 and 4 West
Land rolling prairie Soil second rate

General Description.

Township 22 North Range 3 West is high rolling prairie, Soil Second rate and almost destitute of Wood or Water, Save a little in the North Eastern part –

Between Ranges 3 and 4 W T 23 N., 6th P.M.

From the post, the established corner to Townships 22 and 23 N Ranges 3 and 4 West I run
North on the Range line between secs 31 and 36
Va 13° 06' E

40,00 Set post deposited charred stake and raised a mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 30, 31, 25 and 36
Level rolling Soil second rate —

North Between secs 30 and 25
Va 13° 06' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake

Between Ranges 3 and 4 W T 23 N., 6th P. M.
and raised mound of earth with pits as per instructions for cor to secs 19, 30, 24 & 25
Level rolling Soil Second rate —

North Between secs 19 and 24
Va 13° 06' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

73,50 Ravine bears N - E
Enter bottom and leave Upland at Ravine bearing N-E & S. W.

79,00 Same ravine course N. W.

86,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 18, 19, 13 and 24
Upland rolling Soil second rate
Bottom undulating soil first rate

North Between secs 18 and 13

Between Ranges 3 and 4 W T 23 N., 6th P.M.,
Va 13° 06' E.

3,00 Same creek course N. E.
21,00 Same creek course N. W.
27,00 Same creek course N. E. Water stagnant and found only in holes
40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.
45,00 Leave Bottom and enter Upland bears N. E. & S. W.
80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 7, 18, 12 & 13
Land, Bottom, 1st rate soil
Upland Broken, 3d rate soil

North Between secs 7 and 12
Va 13° 06' East

11,00 A deep Gulch, banks lined with trees course East
23,00 A creek course North West 4 lks wide Banks skirted with Trees
27,00 Same creek, running water, channel

Between Ranges 3 and 4 W T 23 N., 6th P.M.
2 lks wide course N. E. Skirted with Trees
40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec cor
80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12
Land Broken Soil 3d rate —
Timber in Gulch, Elm, Oak and Cottonwood —

North Between secs 6 and 1
Va 13° 06' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor
80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to townships 23 and 24 North Ranges 3 and 4 West —
Land rolling prairie Soil second rate
August 18th 1866

Between Townships 23 and 24 N Range 3 W 6th P.M.

From the established corner to Townships 23 and 24 North of Range 3 W. I run East on a random line between said Townships

Va. 13° 06' East

I set temporary half-mile and mile posts at each 40,00 and 80,00 chains

I find the Township line to be 5 miles 79 chains and 72 lks and the falling to be 104 lks South of the Township corner

The correction for the true line will, therefore, be 28 lks West and 17 1/3 lks North per mile —

Between Townships 23 and 24 N. Range 3 W 6th P.M.

From the established corner to Townships 23 and 24 North of Ranges 2 and 3 West I run

S 89° 53' West on a true line between secs 1 and 36

Va 12° 45' E

8,67 A creek, 10 lks wide 18 inches deep sandy bottom, clear cold swift-running water, course North-East —

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 1, 2, 35 and 36

Land, Bottom Soil 2nd rate —

S 89° 53' West on a true line between secs 2 and 35 —

Between Townships 23 and 24 N Range 3 W 6th P.M.

Va, 12° 45' E –

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 2, 3 34 and 35

Land level Bottom Soil 1st rate –

S 89° 53' West on a true line between secs 3 and 34

Va 12° 51' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor –

80,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 3, 4, 33 and 34

Land level Bottom Soil 1st rate –

Between Townships 23 and 24 N Range 3 W 6th P.M.

S 89° 53' West on a true line between secs 4 and 33

Va 12° 53' East

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 4, 5, 32 and 33

Land level Bottom soil 1st rate –

S 89° 53' West on a true line between secs 5 and 32

Va, 13° 00' East

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to

secs 5, 6, 31 and 32
Land level Bottom Soil 2nd rate—

S 89° 53' West on a true line
between secs 6 and 31'
Va 13° 06' E—

1,20 A Brook 6 lks wide 15 inches
deep runs N. W.

7,50 Leave Bottom and enter Upland bearing
S. E. and N. W.

40,00 Set post deposited charred stake and raised
mound of earth with pits as per instructions for 1/4 sec. cor.

79,72 The established corner to Townships 23 and
24 North of Ranges 3 and 4 West
Land rolling prairie Soil 2nd rate

General Description

Township 23 N Range 3 West, most high
rolling prairie Soil 2nd rate, Some
good land in N-E portion

Between Ranges 3 and 4 W 5th 24 N., 6th P.M.
From the established corner to Townships
23 and 24 North of Ranges 3 and 4 West
I run
North on the Range line between
secs 31 and 36
Va 13° 06' East—

40,00 Set post deposited charred stake and
raised mound of earth with pits as
per instructions for 1/4 sec. cor.

45,00 Leave Upland and enter bottom
bears E. & W.

80,00 Set post deposited charred stake and
raised mound of earth with pits as
per instructions for cor to secs 31, 30,
36 and 25
Upland rolling Soil 2nd rate
Bottom, level, good 1st rate—

North Between secs 25 and 30
Va 13° 00' E.

40,00 Set post deposited charred stake and

Between Ranges 3 & 4 T 24 N., 6th P.M.
and raised mound of earth with pits as
per instructions for 1/4 sec. cor.
80,00 Set post deposited charred stake and
raised mound of earth with pits as per
instructions for cor to secs 19, 30, 24 and 25
Land level Bottom Soil second rate –

North Between secs 19 and 24
Va. 12° 57' E
4,85 Elkhorn river 108 lks wide
Sandy bottom runs East –
40,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor.
80,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor to secs
18, 19, 13 and 24
Land, level Bottom Soil sandy second rate –

North Between secs 18 and 13

Between Ranges 3 and 4 T 24 N. 6th P.M.
Va 12° 57' E
24,00 Leave Bottom and enter Upland runs
E. and W.
40,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor.
80,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for cor to secs
7, 18, 12 and 13.
Land; Bottom level soil 1st rate
Upland sandy rolling soil 2nd rate

North Between secs 7 and 12
Va 12° 57' E.
40,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.
80,00 Set post deposited charred stake and raised
mound of earth with pits as per instructions
for cor to secs 6, 7, 1 and 12
Land rolling soil sandy 3rd rate –

Between Ranges 3 and 4 W T 24 N. 6th P.M.

North Between secs 6 and 1
Va. 12° 57' E.

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

79.86 Intersected the 6th Standard Parallel North, 83 lks East of the Standard cor to Townships 25 N of Ranges 3 and 4 West.
At point of intersection set post deposited charred stake and raised mound of earth with pits as per instructions for closing corner to Townships 24 North of Ranges 3 and 4 West.
Land rolling Soil sandy 2nd rate
August 19th 1866

Between Ranges 4 and 5 T 21 N., 6th P.M.

From the post, the established corner on the 5th Standard Parallel North, to Townships 21 North of Ranges 4 and 5 West I run
North on the Range line between secs 31 and 36
Variation 13° 06' E

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 30, 31, 25 and 36
Land rolling prairie Soil 2nd rate.

North between secs 30 and 25
Va. 13° 06' E

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

Between Ranges 4 and 5 W. T21 N., 6th P.M.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor. to secs. 19, 30, 24 and 25
Land rolling Soil second rate –

North Between secs 19 and 24
Va 13° 06' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.
58,00 Leave Upland and enter bottom bears E & W
64,50 A creek, clear running Spring water 10 lks. the head of branch of Shell creek course East soon turns South East Scattering trees
80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 18, 19, 13 & 24
Upland rolling Soil second rate
Bottom level soil first rate
Scattering trees along branch Elm ash and cottonwood –

Between Ranges 4 and 5 W T21 N., 6th P.M.

North Between secs 18 and 13
Va, 13° 06' E –

24,00 Leave Bottom and enter Upland bears E & W
40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.
45,00 Leave Upland and enter bottom bears N.E. & S.W.
63,00 A creek 8 lks wide clear running Spring water course S. E.
68,00 Same creek 10 lks wide co. S. W.
78,60 Same creek 10 lks. wide runs S. E.
80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs. 7, 18, 12 and 13
Land; Upland rolling Soil 2nd rate
Bottom good 1st rate soil.

North Between secs 7 and 12
Va 13° 06' E.

2,00 Same creek 8 lks wide runs S. W.
4,50 Same creek 10 lks wide runs S. E.

Between Ranges 4 and 5 W. T. 21 N 6th P. M.

7,00 Same creek 12 lks wide runs S. W.

13,00 Same creek 10 lks wide runs S. E.

32,00 Same creek 10 lks wide runs S. W.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

53,00 Same creek 15 lks wide runs S. E.

75,00 Leave Bottom and enter Upland bears N. W. & S. E.

80,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12

Bottom land good 1st rate soil

~~Upland sandy second rate soil~~

North Between secs 6 and 1

Va 13° 06' E

4,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

8,00 Set post deposited charred stake and raised mound of earth

Between Ranges 4 and 5 W T 21 N., 6th P. M.
with pits as per instructions
for corner to Townships
21 and 22 North of Ranges
4 and 5 West
Land rolling prairie soil 2nd rate
August 23d 1866

Between Townships 21 and 22 N Range 4 W 6th P.M.

From the post, the established corner to Townships 21 and 22 North of Ranges 4 and 5 W. I run East on a Random line between said Townships

Va 13° 06' E—

I set temporary half-mile and mile posts at each 40,00 and 80,00 chains

I find the Township line to be 5 miles 78 chains and 40 lks, and the falling to be 17 lks North of the Township corner.

The correction for the true line will, therefore, be 160 lks West and 2 56 lks South per mile

Between Townships 21 and 22 N Range 4 W 6th P.M.

From the established corner to Townships 21 and 22 North of Ranges 3 and 4 West I run N 89° 59' West on a true line between secs 1 and 36

Va 13° 06' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 1, 2, 35 and 36

Level rolling prairie Soil 2nd rate

N 89° 59' West on a true line between secs 2 and 35

Va 13° 06' East

4,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

Between Townships 21 and 22 N Range 4 W 6th P.M.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 2, 3, 34 and 35
Land rolling Soil 2nd rate —

N 89°59' West on a true line between secs 3 and 34
Va, 13°06' East

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake, and raised mound of earth with pits as per instructions for cor to secs 3, 4, 33 and 34
Land rolling Soil 2nd rate —

N 89°59' West on a true line between secs 4 and 33
Va, 13°06' E

Between Townships 21 and 22 N Range 4 W 6th P.M.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 4, 5, 32 and 33
Land rolling Soil 2nd rate

N 89°59' West on a true line between secs 5 and 32
Va 13°06' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 5, 6, 31 and 32
Land rolling Prairie
Soil 2nd rate —

Between Townships 21 and 22 N Range 4 W 6th P.M.

N 89° 59' West on a true line between secs 6 and 31
Va, 13° 06' East

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

78,40 The Established corner to Townships 21 and 22 North of Ranges 4 and 5 West
Land rolling prairie soil second rate

General Description

Township 21 N Range 4 West is nearly all high rolling prairie without wood and water, though there is some good land and some timber in the southern part on Shell creek

Between Ranges 4 and 5 W T22 N., 6th P.M.

From the post, the established corner to Townships 22 and 21 North of Ranges 4 and 5 West I run North on the Range line between secs 31 and 36
Va, 13° 06' E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 30, 31, 25 and 36
Land rolling soil 2nd rate.

North Between secs 30 and 25
Va 13° 06' E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

Between Ranges 4 and 5 W. T. 22 N. 6th P.M.,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 19, 30, 24 and 25

Land rolling prairie Soil 2nd rate -

North between secs 19 and 24
Va 13° 06' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 18, 19, 13 and 24

Land 1st half mile rolling 2nd half mile level, This cor stands on top of the high dividing ridge between Elkhorn river and Shell creek

Between Ranges 4 and 5 W. T. 22 N., 6th P.M.,

North Between secs 18 and 13
Va 13° 06' East

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor

78,00 A Ravine course N. E

80,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 7, 18, 12 and 13

Land; 1st 40 chs level 2nd 40, rolling
Soil 2nd rate -

North between secs 7 and 12
Va 12° 40' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor -

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 18, 12

Land rolling Soil 2nd rate prairie

Between Ranges 4 and 5 W S 22 N., 6th P M

North between secs 6 and 1
Var 12° 30' E –

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for corner to Townships 22 and 23 North of Ranges 4 and 5 West

Land rolling prairie
Soil second rate
August 24th 1866

Between Townships 22 and 23 N Range 4 W 6th P M,

From the post the established corner to Townships 22 and 23 North of Ranges 4 and 5 W I run East on a random line between said Townships
Var 12° 30' E,

I set temporary half mile and mile posts at each 40,00 and 80,00 chains

I find the Township line to be 5 miles 78 chains and 78 lks, and the falling to be 94 lks North of the Township corner –

The correction for the true line will therefore, be 122 lks West and 15 2/3 lks South per mile –

Between Townships 22 and 23 N Range 4 W 6th P. M.
From the established corner to
Townships 22 and 23 North of Ranges
3 and 4 West I run
N 89° 53' West on a true line
between secs 1 and 36
Va 13° 06' E

40,00 Set post deposited charred stake and
raised mound of earth with pits as
per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and
raised mound of earth with pits as
per instructions for cor to secs. 1, 2,
35 and 36
Land rolling, Soil second rate

N 89° 53' West on a true line between
secs. 2 and 35
Va 13° 06' E

40,00 Set post deposited charred stake and
raised mound of earth with
pits as per instructions for 1/4
sec. cor.

Between Townships 22 & 23 N Range 4 W 6th P. M.,

80,00 Set post deposited charred stake and
raised mound of earth with pits as per
instructions for cor to secs 2, 3, 34 and 35
Land rolling Soil 2nd rate

N 89° 53' West on a true line
between secs 3 and 34
Va, 12° 57' East

40,00 Set post deposited charred stake and
raised mound of earth with
pits as per instructions for 1/4 sec. cor

80,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor to secs
3, 4, 33 and 34
Land rolling Soil 2nd rate

N 89° 53' West on a true line
between secs 4 and 33
Va 12° 45' E,

40,00 Set post deposited charred stake

Between Townships 22 and 23 N Range 4 W 6th P.M.
and raised mound of earth with
pits as per instructions for 1/4 sec. cor,
80,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor to
secs 4, 5 32 and 33
Land rolling Soil 2nd rate

N 89° 53' West on a true line between
secs 5 and 32
Va 12° 36' E
4000 Set post deposited charred stake and raised
mound of earth with pits as per instructions
for 1/4 sec. cor,
7830 Ravine course North
8000 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor
to secs 5, 6, 31 and 32
Land rolling Soil 2nd rate

Between Townships 22 and 23 N Range 4 W 6th P.M.
N 89° 53' West on a true line
between secs 6 and 31
Va 12° 30' E
40,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor,
78,78 The established corner to
Townships 22 and 23 North of
Ranges 4 and 5 W
Land rolling Soil 2nd rate

General Description

Township 22 N R 4 W is high
rolling prairie soil 2nd rate

 Commence Jt

Between Ranges 4 and 5 W T 23 N., 6th P.M.
From the established corner to
Townships 22 and 23 North of
Ranges 4 and 5 West I run
North on the Range line between
secs 31 and 36
Va 12° 30' E

40,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.
80,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor to secs
30, 31, 25 and 36
Land rolling prairie soil 2nd rate

North Between secs 25 and 30
Va 12° 57' E

40,00 Set post deposited charred stake and
raised mound of earth with
pits as per instructions for 1/4 sec
cor.

Between Ranges 4 and 5 W T 23 N 6th P.M.
80,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor to secs
19, 30, 24 and 25
Land rolling prairie soil 2nd rate

North Between secs 19 and 24
Va. 13° 06' E

40,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor.
80,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor to secs
18, 19, 13 and 24
Land gently rolling soil 2nd rate

North Between secs 18 and 13
Va 13° 06' East

40,00 Set post deposited charred stake and
raised mound of earth with

Between Ranges 4 and 5 W T 23 N, 6th P. M.

pits as per instructions for 1/4 sec, cor.

8,000 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs. 7 & 8, 12 and 13

Land gently Rolling soil 2nd rate

North Between secs 7 and 12
Var. 13° 06' E

4,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, co

8,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12

Land rolling soil 2nd rate

North Between secs 6 and 1
Var. 13° 06' E

4,00 Set post, deposited charred stake

Between Ranges 4 and 5 W T 23 N, 6th P. M.

and raised mound of earth with pits as per instructions for 1/4 sec. cor.

8,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to Townships 23 and 24 North of Range 4 and 5 West

Land rolling soil second rate

August 25th 1866

Between Townships 23 and 24 N Range 4 W 6th P.M.

From the established corner to Townships 23 and 24 North of Ranges 4 and 5 West I run East on a Random line between said Townships

Va. 13° 06' East

I set temporary half mile and mile posts at each 40.00 and 80.00 chains

I find the Township line to be 5 miles 78 chains and 56 lks and the falling to be 220 lks North of the Township corner.

The correction for the true line will, therefore be 144 lks West and 36 2/3 lks South per mile

Between Townships 23 and 24 N Range 4 W 6th P.M.

From the established corner to Townships 23 and 24 North of Ranges 3 and 4 West I run

N 89° 44' West on a true line between secs 1 and 36

Va 13° 06' E

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 1, 2, 35 and 36

Land rolling Soil 2nd rate

N 89° 44' West on a true line between secs 2 and 35

Va 13° 06' E

40.00 Set post deposited charred stake and raised mound of earth with pits

Between Townships 23 and 24 Range 4 W 6th P.M.
as per instructions for 1/4 sec. cor.
80,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor to secs
2, 3, 34 and 35
Land rolling Soil 2nd rate

N 89°44' West on a true line
between secs 3 and 34
Va 13° 06' E
,65 A Spring Branch, 8 lks wide
clear cold Swift running water
course North
40,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.
80,00 Set post deposited charred stake
and raised mound of earth
with pits as per instructions for
cor to secs 3, 4, 33 and 34
Land rolling Soil 2nd rate

Between Townships 23 and 24 Range 4 W 6th P.M.
N 89°44' West on a true line between
secs. 4 and 33
Va 13° 06' E.
40,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor.
64,05 A Branch 12 lks wide, miry
bottom water nearly stagnant
course North
80,00 Set post deposited charred stake
and raised mound of earth with pits
as per instructions for cor to secs
4, 5, 32 and 33
Land Rolling Soil Second rate

N 89°44' West on a true line between
secs. 5 and 32
Va 13° 06' E.
40,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor.

Between Townships 23 and 24 N Range 4 W 6th P.M.
N 89°44' West on a true line
between secs 5 and 32
Va 13° 06' E.

4000 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

8000 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 5. 6. 32 and 33
Land rolling Soil second rate

N 89°44' West on a true line
between secs 6 and 31
Va 13° 06' E.

4000 Set post deposited charred Stake and raised mound of earth with pits as per Instructions for 1/4 sec. cor.

4856 The established corner to Townships 23 and 24 North of Ranges 4 and 5 West
Land rolling Soil second rate —

General Description

Township 23 North of Range 4 West, is high rolling prairie land — The Soil is rather thin — 2nd rate quality, producing an ordinary growth of common prairie grass. There is some timber of an inferior quality along the creek which runs through this Township from the South West to the North East — The Branch itself, near the Northern boundary being a most beautiful stream of clear cold swift running Spring water —

Between Ranges 4 and 5 W T 24 N, 6th P.M.

From the established corner to Townships 23 and 24 North of Ranges 4 and 5 W I run North on the Range line between secs 31 and 36
Va 13° 06' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 30, 31, 25 and 36
Land rolling Soil 2nd rate

North Between secs 25 and 30
Va 13° 06' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

Between Ranges 4 and 5 W T 24 N, 6th P.M.,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 19, 30, 24 and 25
Land rolling Prairie Soil 2nd rate

North Between secs 19 and 24
Va 13° 06' E

1,00 Leave Upland and enter bottom bears E, N, W,

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor, secs. 18, 19, 13 and 24
Land level Bottom soil sandy 2nd rate

North Between secs 18 and 13
Va, 13° 06' E

Between Ranges 4 and 5 W T 24 N 6th P.M.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 7, 18, 12 and 13
Land level Bottom Soil 2nd rate

North Between secs 7 and 12
Va 13° 06' E

24,48 A creek 5 lks wide, Spring water clear and cold runs North-East into the Elkhorn about 10 chains North-East of this point

30,97 Elk Horn river 93 lks wide runs North-East

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec cor

Between Ranges 4 and 5 W T 24 N, 6th P.M.

59,45 A deep miry creek 90 lks wide, Spring water nearly stagnant and wholly covered with green water moss, runs South East into the Elkhorn at about 8 chains distance –

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12
Land Undulating Bottom
Soil Sandy 2nd rate –

North Between secs 6 and 1
Va 13° 06' E

25,00 Leave Bottom and enter Upland bears E and W

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor, from

Between Ranges 4 and 5 W T 24 N. 6th PM,
which a Burr Oak 10 in diam
bears N 11° 54' E. 143 lks dist –
A Burr Oak 8 in diam bears
S 12° 27' W 202 lks dist –
77,07 Intersection the 6th Standard
Parallel 168 lks East of the
Standard corner to Townships 25
North of Ranges 4 and 5 West –
At point of intersection,
Set post deposited charred stake
and raised mound of earth with
pits as per instructions for closing corner
to Townships 24 N Ranges 4 & 5 W
Land rolling Soil 2nd rate
August 26th 1866

General Description
There is some good land
in T 24 N Range 4 West, along
the Elkhorn river, also some
timber such as Cottonwood
Elm Ash and Willow
in the interior but none on line

Between Ranges 5 and 6 W T 21 N 6th PM,

Beginning at the post, the
established corner on the
5th Standard Parallel North
to Townships 21 North of Ranges
5 and 6 W I run
North on the Range line between
secs 31 and 36
Va 13° 06' E
40,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 sec cor,
80,00 Set post, deposited charred stake
and raised mound of earth with
pits as per instructions for cor
to secs 30, 31, 25 and 36
Land rolling Soil 2nd rate

North Between secs 30 and 25
Va 13° 06' E
4000 Set post deposited charred stake

Between Ranges 5 and 6 W T 21 N 6th P.M.
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.
80,00 Set post deponted charred stake
and raised mound of earth with pits
as per instructions for cor to secs
19, 30, 24 and 25
Land rolling Soil 2nd rate

North Between secs 19 & 24
Va 13° 09' E.
40,00 Set post deponted charred stake
and raised mound of earth with pits
as per instructions for 1/4 sec. cor.
80,00 Set post deponted charred,
stake and, raised mound of earth with
pits as per instructions for cor to secs
18, 19, 13 and 24
Land rolling Soil 2nd rate

North Between secs 18 and 13
Va 13° 09' E.

Between Ranges 5 and 6 W T 21 N, 6th P.M.
40,00 Set post deponted charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.
80,00 Set post deponted charred stake
and raised mound of earth with
pits as per instructions for cor
to secs 7, 18, 12 and 18
Land rolling Soil 2nd rate

North Between secs 7 and 12
Va 13° 09' E
40,00 Set post deponted charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec cor.
79,00 Leave Upland and enter bottom
bears E and W
80,00 Set post deponted charred stake
and raised mound of earth with
pits as per instructions for
cor to secs 6, 7, 1 and 12
Land rolling Soil 2nd rate

Between Ranges 5 and 6 T21N., 6th PM,
North Between secs 6 and 1
Va 13° 08' East

9,00 Large Ravine, Course of Shell creek course East

15,00 Leave Bottom and enter Upland bears E. & W.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to Townships 21 and 22 North of Ranges 5 and 6 West—

Land, Bottom level Soil 1st rate
Upland rolling Soil 2nd rate—

~~September 7th~~ 1866

Between Townships 21 and 22 N Range 5 W 6th P.M.,

From the established corner to Townships 21 and 22 North of Ranges 5 and 6 West I run East on a Random line between said Townships
Va 13° 09' E

I set temporary half mile and mile posts at each 40,00 and 80,00 chains—

I find the Township line to be 5 miles 79 chains and 42 lks and the falling to be 28 lks South of the Township corner

The correction for the true line will therefore be 28 lks West and 4 2/8 lks North per mile—

Between Townships 21 and 22 N Range 5 W 6th P.M.
From the post, the established corner
to Townships 21 and 22 North of
Ranges 4 and 5 West Run
S 89° 58' West on a true line
between secs 1 and 36
Va 13° 06' East

30,00 Leave Upland and enter bottom
bears N. W. and S. E.

40,00 Set post deposited charred stake
and raised mound of earth with pits
as per instructions for 1/4 sec. cor.

44,70 A Branch of Shell creek, 5 lks
wide runs S. E.
Leave Bottom and enter upland at
creek bears N. W. & S. E.

80,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor
to secs 1, 2, 35 and 36
Upland rolling soil 2nd rate
Bottom level soil good 1st rate

Between Townships 21 and 22 N Range 5 W 6th P.M.
S 89° 58' West on a true line
between secs 2 and 35
Va 13° 09' E

40,00 Set post, deposited charred stake and
raised mound of earth with pits as per
instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and
raised mound of earth with pits as
per instructions for cor to secs
2, 3, 34 and 35
Land rolling soil 2nd rate

S 89° 58' West on a true line between
secs 3 and 34
Va 13° 09' East

40,00 Set post deposited charred stake and
raised mound of earth with pits as
per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and
raised mound of earth with pits as
per instructions for cor to secs

Between Townships 21 and 22 N Range 5 W 6th P.M.
3, 4, 33 and 34
Land rolling Soil 2nd rate —

S 89° 58' West on a true line
between secs 4 and 33
Va 13° 09' E,

4,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 4, 5, 32 and 33
Land Broken Soil 2nd rate —

S 89° 58' West on a true line
between secs 5 and 32
Va, 13° 09' E —

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

Between Townships 21 and 22 N Range 5 W 6th P.M.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 5, 6, 31 and 32
Land rolling Soil 2nd rate

S 89° 58' West on a true line
between secs 6 and 31
Va, 13° 09' E —

40,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

50,00 Large Ravine course S - E —

79,72 The established corner to Townships 21 and 22 N of Ranges 5 and 6 West —
Land gently rolling soil 2nd rate
Sept 4th 1866

General Description

Township 21 North Range 5 West mostly rolling prairie soil 2nd rate — Some good land and a little timber on Shell creek —

Between Ranges 5 and 6 W T 22 N., 6th P.M.,
From the established corner to
Townships 21 and 22 North of Ranges
5 and 6 West I run
North on the Range line between
secs. 31 and 36
Va 13° 09' E—

4,00 Set post deposited charred stake and
raised mound of earth with pits as per
instructions for 1/4 sec. cor,

8,00 Set post deposited charred stake and
raised mound of earth with pits as
per instructions for cor to secs
30, 31, 25 and 36
Land rolling Soil 2nd rate

North Between secs 30 and 25
Va, 13° 09' E

4,00 Set post deposited charred stake and
raised mound of earth with pits as
per instructions for 1/4 sec. cor,

8,00 Set post deposited charred stake and

Between Ranges 5 and 6 W T 22 N., 6th P.M.,
raised mound of earth with pits as
per instructions for cor to secs,
19, 30, 24 and 25
Land Broken Soil 2nd rate—

North Between secs 19 and 24
Va 13° 09' E

4,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor,

8,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for cor to secs
18, 19, 13 and 24
Land Broken Soil 2nd rate

North Between secs 18 and 13
Va 13° 12' E,

4,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor

Between Ranges 5 and 6 W T 22 N, 6th P.M.

46,00 Ravine course East

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 7, 18, 12 and 13

Land Rolling, Soil 2nd rate.

North Between secs 7 and 12
Var 13° 12' E.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor, to secs, 6, 7, 1 and 12

Land rolling Soil 2nd rate

North Between secs 6 and 1
Var 13° 15' E

38,00 A Ravine course E - E -

Between Ranges 5 and 6 W T 22 N. 6th P.M.

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to ~~secs~~ Townships 22 and 23 North of Ranges 5 and 6 West -

Land rolling Prairie
Soil second rate

Between Townships 22 and 23 N Range 5 W 6th P.M.

From the established corner to Townships 22 and 23 North of Ranges 5 and 6 West I run East on a Random line between said Townships

bu 13° 15' East—

I set temporary half mile and mile posts at each 40.00 and 80.00 chains

I find the Township line to be 5 miles 79 chains and 85 lks and the falling to be 79 lks South of the Township corner

The correction for the true line will, therefore, be 15 lks West and 13 1/6 lks North per mile —

Between Townships 22 and 23 N Range 5 W 6th P.M.

From the established corner to Townships 22 and 23 North of Ranges 4 and 5 West I run S 89° 54' West on a true line between secs 1 and 36

bu 12° 30' E—

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs. 1, 2, 35 and 36 Sand Rolling Soil 2 W rate

S 89° 54' West on a true line between secs. 2 and 35

bu 14° 27' E

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

Between Townships 22 and 23 N Range 5 W 6th P.M.

80,00 Set post deponted chained stake and raised mound of earth with pits as per instructions for cor to secs 2, 3, 34 and 35
Sand rolling Soil second rate

S 89° 54' West on a true line between secs 3 and 34
va 14°.06' E –

40,00 Set post deponted chained stake and raised mound of earth with pits as per instructions for 1/4 sec cor,

80,00 Set post deponted chained stake and raised mound of earth with pits as per instructions for cor to secs 3, 4, 33 and 34
Sand rolling Soil 2nd rate

S 89° 54' West on a true line between secs 4 and 33
va 13° 40' E

Between Townships 22 and 23 N Range 5 W 6th P.M.

40,00 Set post deponted chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

80,00 Set post deponted chained stake and raised mound of earth with pits as per instructions for cor to secs 4, 5, 32 and 33
Sand rolling Soil 2nd rate

S 89° 54' West on a true line between secs 5 and 32
va 13° 30' E

40,00 Set post deponted chained stake and raised mound of earth with pits as per instructions for 1/4 sec cor,

80,00 Set post deponted chained stake and raised mound of earth with pits as per instructions for cor to secs 5, 6, 31 and 32
Sand rolling Soil 2nd rate

Between Townships 22 and 23 N Range 5 W 6th P.M.
S 89° 54' West on a true line
between secs 6 and 31
Va 13° 21' E

40,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

79,85 The established corner to Townships 22 and 23 North of Ranges 5 and 6 West
Land Rolling Soil 2nd rate —

September 8th 1866

General Description

Township 22 North of Range 5 West is mostly rolling prairie without wood or water except a very little in the South-Eastern part of the Township —

Between Ranges 5 and 6 W 22 & 23 N. 6th P.M.
From the established corner to Townships 22 and 23 N of Ranges 5 and 6 West I run
North on the Range line between
secs 31 and 36
Va. 13° 15' E.

40,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 30, 31, 25 & 36
Land rolling Soil 2nd rate —

North Between Secs 30 and 25
Va 13° 15' E

40,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited chained stake and raised mound of earth with pits as

Between Ranges 5 and 6 W. T 23 N. 6th P. M.
as per instructions for cor to secs 19, 30, 24 & 25
Land Broken Soil 2nd rate

North Between Secs 19 and 24
Va 13° 15' E

40,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.
79,00 Ravine course N. W.
80,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 18, 19, 13 and 24
Land rolling Soil 2nd rate

North Between secs 18 and 13
Va 13° 15' E

1,00 Ravine course North East
40,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec, cor.

Between Ranges 5 and 6 W T 23 N 6th P. M.
80,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 7, 18, 12 and 13
Land rolling Soil 2nd rate

North Between secs 7 and 12
Va 13° 15' E

40,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec, cor.
80,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1, and 12
Land rolling Soil 2nd rate

North Between secs 6 and 1
Va 13° 15' E

40,00 Set post deposited chained stake and raised mound of earth with pits

Between Ranges 5 and 6 W. of 2 3 & 6th P.M.
as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to Townships 23 and 24 North of Ranges 5 and 6 West.

Land rolling and Broken
Soil second rate

Between Townships 23 and 24 N. Range 5 W. 6th P.M.

From the established corner to Townships 23 and 24 North of Ranges 5 and 6 West I run East on a random line between said Townships
Va 13° 15' East.
I set temperary half mile and mile posts at each 40.00 and 80.00 chains.

I find the Township line to be 5 miles 78 chains and 44 lks and the falling to be 87 lks South of the Township corner, The correction for the true line will, therefore, be 156 lks West and 14 1/2 lks North per mile.

Between Townships 23 and 24 N Ranges 5 W 6th P.M.
From the established corner
to Townships 23 and 24 North
of Ranges 4 and 5 West I run
S 89° 54' West on a true line
between secs 1 and 36
Va, 13° 06' E

26,00 A Branch 10 lks wide Spring water
runs North-East

40,00 Set post deposited chained stake and
raised mound of earth with pits as
per instructions for 1/4 sec, cor

80,00 Set post deposited chained stake
and raised mound of earth with
pits as per instructions for cor
to secs 1, 2, 35 and 36
Land rolling Soil 2nd rate

S 89° 54' West on a true line
between secs 2 and 35
Va, 13° 09' E

40,00 Set post, deposited chained stake and

raised mound of earth with pits as per
instructions for 1/4 sec, cor

80,00 Set post, deposited chained stake
and raised mound of earth with
pits as per instructions for cor to
secs, 2, 3, 34 and 35
Land rolling Soil 2nd rate

S 89° 54' West on a true line
between secs, 3 and 34
Va 13° 09' E

40,00 Set post deposited chained stake and
raised mound of earth with
pits as per instructions for 1/4 sec, cor

75,00 A Ravine course North

80,00 Set post, deposited chained stake
and raised mound of earth with
pits as per instructions for cor
to secs 3, 4, 33 and 34
Land rolling Soil 2nd rate

Between Townships 23 and 24 N Range 5 W 6th P.M.

S 89° 54' West on a true line
between secs 4 and 33
Va 13° 15' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 4, 5, 32 and 33
Land rolling soil 2nd rate –

S 89° 54' West on a true line
between secs, 5 and 32
Va 13° 15' East –

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

79,50 Ravine course N – E –

80,00 Set post deposited charred stake and raised mound of earth with

Between Townships 23 and 24 N Range 5 W 6th P.M.
as per instructions for cor to secs. 5. 6. 31 & 32
Land Rolling Soil 2nd rate

S 89° 54' West on a true line
between secs 6 and 31
Va, 13° 15' East –

40,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

78,44 The established corner to Townships 23 and 24 North of Ranges 5 and 6 W –
Land rolling, Soil 2nd rate –
September 23d 1866

General Description

Township 23 N Range 5 West is high rolling prairie soil second rate – Almost destitute of wood and water –

Between Ranges 5 and 6 W, T 24 N, 6th P.M.,
From the established corner
to Townships 23 and 24 North of
Ranges 5 and 6 West I run
North on the Range line between
secs 31 and 36
Va. 13° 15' East

40,00 Set post deposited chained stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor,
80,00 Set post deposited chained stake
and raised mound of earth with
pits as per instructions for cor
to secs 30, 31, 25 and 36
Land rolling. Soil 2nd rate

North Between secs 30 and 25
Va. 13° 15' East

40,00 Set post deposited chained stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor,
80,00 Set post deposited chained stake

Between Ranges 5 and 6 W T 24 N Range 5 W 6th P.M.
and raised mound of earth with pits
as per instructions for cor to secs. 19, 30,
24 and 25
Land rolling Soil 2nd rate

North Between Secs. 19 and 24
Va. 13° 15' East

40,00 Set post deposited chained stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor,
80,00 Set post, deposited chained stake
and raised mound of earth with
pits as per instructions for cor
to secs. 18, 19, 13 and 24
Land rolling Soil 2nd rate

North Between secs 18 and 13
Va. 13° 15' E.

40,00 Set post, deposited chained stake
and raised mound of earth
with pits as per instructions for 1/4 sec. cor,

Between Ranges 5 and 6 W T. 24 N., 6th P.M.

80,00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 7, 18, 12 and 13-
Land Broken Soil 2nd rate-

North Between secs 7 and 12
Va, 13° 15' E-

20,00 Leave Upland and enter bottom bears East and West-

40,00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

73,00 Elkhorn river 118 lks wide, sandy bottom runs North East

80,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12
Land Upland rolling soil 2nd rate
Bottom level soil 1st rate

Between Ranges 5 and 6 W. T 24 N 6th P.M.
North Between Secs 6 and 1
Va 13° 15' E

13,00 Elkhorn river 390 lks wide, 18 inches deep sandy bottom course South-West-

40,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

57,00 Elkhorn river 169 lks wide course S. E-

79,69 Intersected the 6th Standard Parallel N 434 lks East of the Standard corner to Townships 25 North of Ranges 5 and 6 West.
At point of intersection Set post deposited, chained stake and raised mound of earth with pits as per instructions for closing corner to Townships 24 North of Ranges 5 and 6 West-
Land level Bottom Soil 1st rate-
September 24th 1866

General Description

Township 24 North of Ranges 5 West is mostly prairie land, rolling, soil sandy, 2nd rate,

The Elk horn river runs through the Northern part of this Township along which, some good land and timber are found —

Between Ranges 6 and 7 W T 21 N. 6th P.M.

Beginning at the post, the established corner on the 5th Standard Parallel North to Townships 21 North of Ranges 6 and 7 West S run

North on the Range line between secs 31 and 36

Variation 13° 06' E

15.00 Leave Bottom and enter Broken Upland bearing N. W. and S. E —

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 30, 31, 25 and 36

Land Bottom level soil 2nd rate

Upland Broken soil 3rd rate

Between Ranges 6 and 7 W T 21 N., 6th P.M.
North Between secs 30 and 25
Va 13° 06' E

18,50 Ravine course North West
39,00 Ravine course, S. W.
40,00 Set post deposited charred stake and raised a mound of earth with pits as per instructions for 1/4 sec, cor.
45,00 Ravine course S. E.
80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 19, 30, 24 and 25
Land Broken Soil 3d rate
Scattering Bars Oak timber on Bluffs and sides of Ravines

North Between secs 19 and 24
Va 13° 09' E

17,00 Ravine course S. W.
38,00 Ravine course S. E.
40,00 Set post deposited charred stake and

Between Ranges 6 and 7 W T 21 N., 6th P.M.
raised mound of earth with pits as per instructions for 1/4 sec, cor.
45,50 Ravine course S. W.
80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 18, 19, 13 and 24
Land Broken and hilly soil sandy 3d rate

North Between secs 18 and 13
Va 13° 12' East

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor.
80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 7, 18, 12 and 13
Land Broken Soil 3d rate

North Between secs 7 and 12

Between Ranges 6 and 7 W T21 N., 6th P.M.,
Va 13° 12' East

40,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec cor,

80,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12
Land hilly Soil 3rd rate

North Between secs 6 and 1
Va 13° 12' E

40,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

48,40 Reim course S. E.

80,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to Townships 21 and 22 N Ranges 6 and 7 West
Land Broken Soil 3rd rate —

Between Townships 21 and 22 N Range 6 W 6th P.M.

From the established corner to Townships 21 and 22 North of Ranges 6 and 7 West I run
East on a Random line
between said Townships
Va 13°12' E
I set temporary half mile and mile posts at each 40,00 and 80,00 chains
I find the Township line to be 5 miles 79 chains and 44 lks and the falling to be 333 lks South of the Township corner,
The correction for the true line will therefore be 56 lks West and 55 1/2 lks North per mile —

Between Townships 21 and 22 N Range 6th PM,
From the established corner to
Townships 21 and 22 North of
Ranges 5 and 6 West, I run
S 89° 36' West on a true line
between secs. 1 and 36
Va, 13° 09' E

40,00 Set post, deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec, cor,
80,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor.
to secs 1, 2, 35 and 36
Found rolling Soil 2nd rate

S 89° 36' West on a true line
between secs 2 and 35
Va, 13° 12' E

12,20 Ravine course S. E.
40,00 Set post, deposited charred stake and
raised mound of earth with pits

Between Township 21 and 22 N, Ranges 6 W, 6th PM,
as per instructions for 1/4 sec, cor,
80,00 Set posts, deposited charred stake and
raised mound of earth with pits
as per instructions for cor to secs
2, 3, 34 and 35
Found Broken Soil 2nd rate

S 89° 36' West on a true line
between secs 3 and 34
Va, 13° 12' E

40,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec, cor,
46,30 Ravine course S. E.
80,00 Set post, deposited charred stake and
raised mound of earth with pits
as per instructions for cor to secs
3, 4, 33 and 34
Found Broken Soil 2nd rate

S 89° 36' West on a true line

Between Townships 21 and 22 N Range 6 W 6th P.M.,
between secs 4 and 33
bn 13° 12' E-

40,00 Set post deposited chained Stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post, deposited chained Stake and raised mound of earth with pits as per instructions for cor to secs. 4, 5. 32 and 33
Land Broken Soil 2nd rate-

S 89° 36' West on a true line
between secs 5 and 32
bn 13° 12' E-

40,00 Set post, deposited chained Stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for cor. to secs 5, 6, 31 and 32
Land Broken Soil 2nd rate-

Between Townships 21 and 22 N Range 6th P.M.,
S 89° 36' West on a true line
between secs 6 and 31
bn. 13° 12' East

40,00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

79,44 The established corner to Townships 21 and 22 North of Ranges 6 and 7 West-
Land Broken Soil 2nd rate-

October 10th 1866

General Description-

Township 21 North of Range 6 West is rolling Prairie Soil second rate- destitute of wood and water save a little Burr Oak timber in the Western part-

Between Ranges 6 and 7 W. T 22 N., 6th P.M.,
From the established corner
to Townships 21 and 22 North
of Ranges 6 and 7 West, I run
North on the Range line.
between secs 31 and 36,
Va, 13° 12' East-

40,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 30, 31, 25 and 36
Land Broken Soil 2nd rate

North Between secs 25 and 30
Va 13° 12' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

80,00 Set post deposited charred stake

Between Ranges 6 and 7 W T 22 N 6th P.M.
and raised mound of earth with
pits as per instructions for cor
to secs 19, 30, 24 and 25
Land rolling soil 2nd rate

North Between secs 19 and 24
Va 13° 12' E-

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

80,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 18, 19, 13 and 24
Land Rolling Soil 2nd rate

North Between secs. 18 and 13
Va 13° 12' E-

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

Between Ranges 6 and 7 W T 22 N., 6th P.M.

8,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs. 7, 18, 12 and 13
Land rolling Soil 2nd rate.

North Between secs. 7 and 12
Va 13° 12' E.

4,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

8,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12
Land Rolling Soil 2nd rate

North Between secs 6 and 1
Va, 13° 12' E

Between Ranges 6 and 7 W T 22 N. 6th P.M.

4,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec cor,

8,00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for cor to Townships 22 and 23 North of Ranges 6 and 7 West
Land, Rolling Prairie Soil second rate

Between Township 22 and 23 N Range 6 W 6th P.M.

From the established corner to Townships 22 and 23 North of Ranges 6 and 7 West I run East on a Random line between said Townships

Va 13° 12' E.

I set temporary half-mile and mile posts at each 4000 and 8000 chains

I find the Township line to be 5 miles 77 chains and 38 lks and the falling to be 3,35 lks South of the Township corner.

The correction for the true line will, therefore, be 2 62 lks West and 55 5/6 lks North per mile

Between Townships 22 and 23 N Range 6 W 6th P.M.

From the established corner to Townships 22 and 23 North of Ranges 5 and 6 W. I run S 89° 36' West on a true line between secs. 1 and 36

Va. 13° 15' E

4000 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

8000 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs. 1, 2, 35 and 36

Surface Rolling and Broken Soil 2nd rate

S 89° 36' West on a true line between secs 2 and 35

Va 13° 15' E

4000 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

Between Townships 22 and 23 N Range 6 W 6th P.M.

8,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 2, 3, 34 and 35 —
Land Rolling Soil 2nd rate.

S 89° 36' West on a true line between secs 3 and 34
Va 13° 12' E

40,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 3, 4, 33 and 34
Land rolling Soil 2nd rate

S 89° 36' West on a true line between secs 4 and 33
Va 13° 12' E

Between Townships 22 and 23 N Range 6 W 6th P.M.

32,50 Ravine course North East

40,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 4, 5, 32 and 33
Land rolling Soil 2nd rate

S 89° 36' West on a true line between secs 5 and 32
Va, 13° 12' E,

40,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 5, 6, 31 and 32
Land Rolling Soil 2nd rate

Between Townships 22 and 23 N Range 6 W 6th P.M.
S 89° 36' West on a true line
between secs 6 and 31
Va 13° 12' East

6,30	Ravine course N. W.
40,00	Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec cor,
62,00	Ravine course South - East
64,00	Same ravine course N. E.
76,00	Same Ravine course S - E -
77,38	The established corner to Townships 22 and 23 North of Ranges 6 and 7 West

Land Rolling Soil 2nd rate
October 11th 1866

General Description

T 22 North of Range 6 W
is high rolling Prairie
Soil second rate
Destitute of wood and water

Between Ranges 6 and 7 W, T 23 N 6th P.M.
From the established corner to Townships
22 and 23 North of Ranges 6 and
7 West I run
North on the Range line
between Secs 31 and 36
Va. 13° 12' E

5,84	Ravine course N - E
40,00	Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,
80,00	Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 30, 31, 25 and 36

Land rolling Soil 2nd rate -

North Between secs 25 and 30
Va 13° 15' E

1,50	Ravine course N - E -
34,60	Ravine course East
40,00	Set post deposited charred stake

Between Ranges 6 and 7 W T 23 N., 6th P.M.
and raised mound of earth with pits
as per instructions for 1/4 sec. cor.
80.00 Set post deposited chained stake
and raised mound of earth with
pits as per instructions for cor
to secs 19, 30, 24 and 25
Land rolling Soil 2nd rate.

North Between secs 19 and 24
Va 13° 15' E
40.00 Set post deposited chained stake and
raised mound of earth with pits
as per instructions for 1/4 sec cor.
80.00 Set post deposited chained stake
and raised mound of earth with
pits as per instructions for cor
to secs 18, 19, 13 and 24
Land rolling Soil 2nd rate

North Between secs. 18 and 13
Va 13° 15' E

Between Ranges 6 and 7 W T 23 N 6th P.M.
40.00 Set post deposited chained stake and
raised mound of earth with pits as
per instructions for 1/4 sec. cor.
80.00 Set post deposited chained stake and
raised mound of earth with pits
as per instructions for cor to secs
7, 18, 12 and 13
Land rolling Soil 2nd rate.

North Between secs 7 and 12
Va 13° 15' E
40.00 Set post deposited chained stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor.
80.00 Set post deposited chained stake
and raised mound of earth with
pits as per instructions for cor
to secs 6, 7, 1 and 12
Land rolling soil 2nd rate

Between Ranges 6 and 7 W. T23N. 6th P.M.

North between secs 6 and 1
Va 13° 15' E

40,00 Set post deposited chained stone
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.
80,00 Set post deposited chained stone
and raised mound of earth with
pits as per instructions for cor.
to Townships 23 and 24
North of Ranges 6 and 7 West
Land rolling Prairie
Soil Second rate

Between Townships 23 and 24 N Range 6 W 6th P.M.

From the established corner to
Townships 23 and 24 North
of Ranges 6 and 7 West I run
East on a Random line
between said Townships
Va. 13° 15' E.
I set temporary half-mile and
mile posts at each 40.00 and
80.00 chains
I find the Township line
to be 5 miles 76 chains and
61 lks and the falling to be 338 lks
South of the Township corner
The correction for the true line
will, therefore, be 339 lks
West and 56 1/3 lks North
per mile

Between Townships 23 and 24 N Range 6 W 6th P.M.

From the established corner to Townships 23 and 24 North of Ranges 5 and 6 West I run

S 89° 36' West on a true line between secs 1 and 36

Va 13° 15' E

4,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

8,00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 1, 2, 35 and 36

Land rolling Soil 2nd rate

S 89° 36' West on a true line between secs 2 and 35

Va, 13° 15' E,

4,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

Between Townships 23 and 24 N Range 6 W 6th P.M.

8,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 2, 3, 34 and 35

Land rolling Soil 2nd rate

S 89° 36' West on a true line between secs 3 and 34

Va, 13° 15' E

15,25 A creek, 40 lks wide runs N. W. water 2 feet deep, clear, cold and swift running, mixy bottom

4,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

42,15 Ravine course N, E,

8,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor, to secs 34, 33 and 3 4

Land rolling Soil 2nd rate

Between Townships 23 and 24 N Range 6 W 6th P.M.

S 89° 36' West on true line
between secs 4 and 33
Va, 13° 15' E

40.00 Set post deposited chaned stake and raised mound of earth with pits as per instructions for 1/4 sec cor.

56.85 A Spring branch 10 lks wide 18 inches deep, water clear cold and swiftrunning course South East

80.00 Set post deposited chaned stake and raised mound of earth with pits as per instructions for cor to secs 4, 5, 32 and 33

Land rolling prairie soil 2nd rate

S 89° 36' West on a true line
between secs 5 and 32
Va 13° 15' E

10.90 A Spring Branch 5 lks wide runs N.E.

40.00 Set post deposited chaned stake and raised mound of earth with pits

Between Townships 23 and 24 N Range 6 W. 6th P.M.

as per instructions for 1/4 sec. cor.

80.00 Set post deposited chaned stake and raised mound of earth with pits as per instructions for cor to secs 5, 6, 31 and 32

Land rolling soil 2nd rate

S 89° 36' West on a true line
between secs 6 and 31
Va, 13° 15' E

40.00 Set post deposited chaned stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

76.61 The established corner to Townships 23 and 24 North of Ranges 6 and 7 West

Land rolling soil 2nd rate
October 12th 1866

General Description

T 23 N R 6 W is rolling prairie soil generally 2 rate quality

Between Ranges 6 and 7 W. T 24 N., 6th P.M.,
From the established corner
to Townships 23 and 24 North
of Ranges 6 and 7 West I run
North on the Range line
between secs 31 and 36
Va 13° 15' E

40.00 Set post deposited chained stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor,

80.00 Set post, deposited chained stake and
raised mound of earth with pits as
per instructions for cor to secs.
30, 31, 25 and 36
Land rolling sandy 2nd rate

North Between secs 25 and 30
Va 13° 15' E

40.00 Set post deposited chained stake and
raised mound of earth with pits
as per instructions for 1/4 sec cor

80.00 Set post deposited chained stake

Between Ranges 6 and 7 W. T 24 N. 6th P.M.,
and raised mound of earth with
pits as per instructions for cor to secs
19, 30, 24 and 25
Land rolling soil sandy 3rd rate

North Between secs 19 and 24
Va. 13° 15' E

40.00 Set post, deposited chained stake
and raised mound of earth
with pits as per instructions for 1/4 sec. cor,

80.00 Set post, deposited chained stake and
raised mound of earth with
pits as per instructions for cor to
secs 18, 19, 13 and 24
Land rolling soil sandy 3rd rate

North Between secs 18 and 13
Va 13° 15' E

40.00 Set post, deposited chained stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor,

Between Ranges 6 and 7 W. T 24 N., 6th P.M.

80,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 7, 18, 12 and 13
Land rolling Soil sandy 2nd rate

North Between secs 7 and 12
Va 13° 15' E

40,00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

80,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor. to secs 6, 7, 1 and 12
Land rolling Soil sandy 2nd rate

North Between secs 6 and 1
Va 13° 15' E

40,00 Set post, deposited chained stake and raised mound of earth

Between Ranges 6 and 7 W. T 24 N. 6th P.M.
with pits as per instructions
for 1/4 sec. cor.

83,13 Intersected the 6th Standard
Parallel 8,66 chs East of
the Standard corner to Townships
25 North of Ranges 6 and 7 West
At point of intersection
Set post deposited chained
stake and raised mound
of earth with pits as per
instructions for "closing corner"
to Townships 24 North of
Ranges 6 and 7 West
Land Sandy soil 3rd rate
October 13th 1866

General Description

Township 24 N Range 6 West
is mostly sandy soil 2nd rate
There is some good land in
the North Eastern part

Between Ranges 7 and 8 W. 2d M. 6th P.M.

Beginning at the post, the established corner on the 5th Standard Parallel North, to Townships 21 North of Ranges 7 and 8 West I run North on the Range line between secs 31 and 36
Va. 13° 09' E.

38.00 Enter large Ravine bears N and S. E.
39.75 Leave ravine bears S and N. W.
40.00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.
80.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 30, 31, 25 and 36
Land rolling prairie soil 2nd rate

North Between Secs 25 and 30

Between Ranges 7 and 8 W 2d M 6th P.M.
Va 13° 09' E

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.
80.00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 19, 30, 24 and 25
Land rolling sandy soil 3rd rate

North Between secs 19 & 24
Va. 13° 09' E.

40.00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.
80.00 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 18, 19, 13 and 24
Land hilly soil sandy 3rd rate

Between Ranges 7 and 8 W. T. 21 N. 6th P.M.
North Between Secs. 18 and 13
Va 13° 09' E.

40.00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 7, 18, 12 and 13
Land hilly Soil sandy 3d rate

North Between secs 7 and 12
Va 13° 09' E

40.00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 6, 7, 1 and 12
Land rolling, Soil sandy 3d rate

Between Ranges 7 and 8 W. T. 21 N. 6th P.M.

North Between secs 6 and 1
Va. 13° 09' E.

40.00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80.00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for cor to Townships 21 and 22 North of Ranges 7 and 8 West
Land rolling and hilly
Soil Sandy 3d rate

Between Townships 21 and 22 N Range 7 W 6th P.M.

From the established cor to
Townships 21 and 22 North of
Ranges 7 and 8 W I run
East on a random line
between said Townships
Va 13° 09' E
I set temporary half mile
and mile posts at each
40.00 and 80.00 chains
I find the Township line
to be 5 miles 78 chains and
3 lks and the falling to be
84 lks North of the Township corner
The correction for the true line
will, therefore, be 197 lks West
and 14 lks South per mile

Between Townships 21 and 22 N Range 7 W 6th P.M.

From the established corner to
Townships 21 and 22 North of Ranges
6 and 7 West I run
N 89° 54' West on a true line
between secs 1 and 36
Va 13° 12' E

2.00 Ravine course South-East

40.00 Set post deposited charred stake
and raised mound of earth with pits
as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for cor to secs
1, 2, 35 and 36
Land rolling Soil sandy 3rd rate

N 89° 54' West on a true line
between secs, 2 and 35
Va 13° 12' E

15.00 Leave Upland and enter bottom
bears North and South

Between Townships 21 and 22 N, Range 7 W 6th PM

36,36 a dry creek course South
Leave Bottom and enter broken
Upland at creek

40,00 Set post deposited charred stake
and raised mound of earth
with pits as per instructions
for 1/4 sec cor,

80,00 Set post deposited charred stake
and raised Mound of earth with
pits as per instructions for cor to
secs 2, 3, 34 and 35
Land rolling Soil sandy 3d rate -

N 89°54' West on a true line
between secs 3 and 34
bu 13° 09' E

40,00 Set post, deposited charred Stake and
raised mound of earth with pits
as per instructions for 1/4 sec, cor,

80,00 Set post, deposited charred stake and
raised mound of earth with pits

Between Townships 21 and 22 N Range 7 W 6th PM,
as per instructions for cor to secs
3, 4, 33 and 34
Land rolling, Soil 3d rate

N 89°54' West on a true line
between secs 4 and 33
bu 13° 09' E

12,00 Leave Upland and enter bottom
bears N-W and S.-E.

25,70 Small Spring Branch course South
40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec Cor
56,50 Beaver creek 35 lks wide
3 feet deep sandy bottom, Swift
current runs South-East-

80,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor,
to secs. 4, 5, 32 and 33
Land. Upland rolling soil 3d rate
Bottom level soil 2nd rate

Between Townships 21 and 22 N Range 7 W 6th P.M.

N 89° 54' West on a true line between secs 5 and 32 bu 13° 09' E

2,00 Leave Bottom and enter Upland bearing N, W, and S-E

40,00 Set post, deposited chaned stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited chaned stake and raised mound of earth with pits as per instructions for cor to secs 5, 6, 31 and 32

Land rolling soil sandy 3rd rate-

N 89° 54' West on a true line between secs 6 and 31 bu 13° 09' E

40,00 Set post deposited chaned stake and raised mound of earth with pits as per instructions for 1/4 Sec. cor.

Between Townships 21 and 22 N Range 7 W 6th P.M.

78,03 The established corner to Townships 21 and 22 North of Ranges 1 and 8 West

Land rolling soil sandy 3rd rate

October 20th 1866

General Description

Township 21 North of Range 7 West - is all prairie - soil sandy 3rd rate -

Between Townships 21 and 22 N Range 8 W 6th P.M.

From the established corner to Townships 21 and 22 North of Ranges 7 and 8 West I run West on a random line between said Townships bearing 13° 09' E

I set temporary half mile and mile posts at each 40.00 and 80.00 chains

I find the Township line to be 5 miles 78 chains and 94 lks and the falling to be 30 lks North of the Township corner,

The correction for the true line will, therefore, be 5 lks South per mile.

Between Townships 21 and 22 N Range 8 W. 6th P.M.

From the established corner to Townships 21 and 22 North of Ranges 8 and 9 West I run

N 89° 58' East on a true line between secs 6 and 31 bearing 13° 03' E.

38.94 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

78.94 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 5, 6, 31 and 32

Land, a Broken range of small hills, soil 3rd rate.

N 89° 58' East on a true line between secs 5 and 32 bearing 13° 03' E

40.00 Set post deposited charred stake and raised mound of earth

Between Townships 21 and 22 N Range 8 W 6th
with pits as per instructions for 1/4 sec. cor,
80.00 Set post, deposited charred
stake and raised mound of
earth with pits as per instructions
for cor to secs 4, 5, 32 and 33
Land rolling. Soil sandy 3rd rate

N 89° 58' East on a true
line between secs 4 and 33
Va 13° 06' E

40.00 Set post, deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec, cor,
80.00 Set post, deposited charred stake
and raised mound of earth with
pits as per instructions for cor
to secs 3, 4, 33 and 34
Land hilly; Soil sandy 3rd rate

N 89° 58' East on a true
line between secs 3 and 34

Between Townships 21 and 22 N, Range 8 W 6th Prin
Va, 13° 09' E

40.00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec, cor,
80.00 Set post, deposited charred stake
and raised mound of earth with
pits as per instructions for cor to
secs 2, 3, 34 and 35
Land rolling Soil sandy 3rd rate

North 89° 58' East on a true
line between secs 2 and 35
Va 13° 09' E

40.00 Set post deposited charred stake
and raised mound of earth
with pits as per instructions for 1/4 sec, cor
80.00 Set post, deposited charred stake
and raised mound of earth
with pits as per instructions
for cor to secs 1, 2, 35 and 36
Land rolling Soil sandy 3rd rate

Between Townships 21 and 22 N Range 8 W 6th P.M.

N 89° 58' East on a true line
between secs 1 and 36
Var 13° 09' E.

40.00 Set post, deposited chained stake
and raised mound of earth
with pits as per instructions for
1/4 sec. cor.

80.00 The established corner
to Townships 21 and 22 North
of Ranges 7 and 8 West
Land rolling soil sandy 3rd rate

General Description
Township 21 North of Range
8 West is a continuous
range of Barren sand hills
destitute of timber and
water, so far as seen from
the East and North boundaries.

Between Ranges 7 and 8 W 22 N 6th P.M.
From the post, the established
corner to Townships 21 and 22
North of Ranges 7 and 8 West 8 mm
North on the Range line between
secs 31 and 36
Var 13° 09' E

40.00 Set post deposited chained stake
and raised mound of earth
with pits as per instructions
for 1/4 sec. cor.

80.00 Set post, deposited chained stake
and raised mound of earth with
pits as per instructions for cor
to secs 30, 31, 25 and 36.
Land rolling Soil sandy 3rd rate
October 21st 1866

North Between secs 25 and 30
Var 13° 09' E

25.00 Leave Upland and enter bottom
bears N. W. and S. E

40.00 Set post, deposited chained stake

Between Ranges 7 and 8 W 7 2 N. 6th P.M.
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.
60.50 A Bend of Beaver creek 90 lks
across comes from N.E. goes S.E.
63.84 Beaver creek 64 lks. wide,
clear cold swift running water
Quicksand bottom
course S E
80.00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor to
secs. 19, 30, 24 and 25
Land, rolling upland 3rd rate
Bottom level soil 2nd rate

North Between secs 19 and 24
Var 13° 09' E
40.00 Set post, deposited charred stake
and raised mound of earth
with pits as per instructions for 1/4 sec cor
42.00 Leave Bottom & enter upland bears E and

Between Ranges 7 and 8 W 7 2 N 6th P.M.
80.00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor to
secs 18, 19, 13 and 24
Land Bottom level 2nd rate
Upland rolling 3rd rate

North Between secs 18 and 13
Var 13° 09' E
40.00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor.
80.00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor to
secs 7, 18, 12 and 13
Land hilly soil sandy 3rd rate

North Between secs 7 and 12
Var. 13° 09' E
40.00 Set post deposited charred stake

and raised mound of earth with
pits as per instructions for 1/4 sec. cor.
79.50 Large Ravine course S. E.
80.00 Set post, deposited charred stake and
raised mound of earth with pits
as per instructions for cor to secs 6, 7, 1 and 12
Land hilly soil sandy - 3rd rate

North Between secs 6 and 1
Va. 13° 09' E
40.00 Set post, deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 secs cor,
77.00 Enter Ravine bears N and S.W.
80.00 Set post, deposited charred stake
and raised mound of earth
with pits as per instructions for
for cor to Townships 22 and 23
North of Ranges 7 and 8 West -
Land rolling soil 3rd rate

Between Townships 22 and 23 N Range 7 W 6th P.M.
From the post the established
corner to Townships 22 and
23 North of Ranges 7 and 8 Ws
I run
East on a random line
between said Townships
Va 13° 12' E
I set temporary half mile
and mile posts at each 40.00
and 80.00 chains
I find the Township line
to be 5 miles 78 chains and
43 lks and the falling to be
30 lks South of the Township corner
The correction for the true
line will, therefore, will be
15.7 lks West and 5 lks
North per mile

Between Townships 22 and 23 N Range 7 W 6th P.M.

From the established corner to Townships 22 and 23 North of Ranges 6 and 7 West I run

S 89° 58' West on a true line between Secs 1 and 36

Va 13° 15' E

4000 Set post deposited charred stake and raised a mound of earth with pits as per instructions for 1/4 sec. cor.

8000 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 1, 2, 35 & 36

Land rolling Soil second rate

S 89° 58' West on a true line between secs 2 and 35

Va. 13° 12' E

4000 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

8000 Set post deposited charred stake

Between Townships 22 and 23 N Range 7 W 6th P.M.

and raised mound of earth with pits as per instructions for cor to secs 2, 3, 34 and 35

Land Broken Soil 3rd rate

S 89° 58' West on a true line between secs 3 and 34

Va 13° 12' E

4000 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec cor.

8000 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 3, 4, 33 and 34

Land Broken Soil 2nd rate

S 89° 58' West on a true line between secs 4 and 33

Va 13° 09' E

4000 Set post deposited charred stake

Between Townships 22 and 23 N Range 7 W 6th P.M.

and raised mound of earth with pits
as per instructions for 1/4 sec. cor.
80.00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor to
secs 4, 5, 32 and 33
Land Broken Soil 2nd rate

S 89° 58' West on a true line
between secs 5 and 32
Va. 13° 09' E
40.00 Set post, deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.
80.00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor
to secs 5, 6, 31 and 32
Land Broken Soil 2nd rate

Between Townships 22 and 23 N Range 7 W 6th P.M.

S 89° 58' West on a true line
between Secs 6 and 31
Va. 13° 09' E
40.00 Set post, deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.
78.43 The established corner to
Townships 22 and 23 North
of Ranges 7 and 8 West.
Land Broken prairie
Soil Second Rate
October 22nd 1866

General Description

Township 22 N Range 7 West is
rolling and Broken prairie
Soil sandy 2nd ~~rate~~ and
3rd rate. Destitute of timber
and almost of water

Between Townships 22 and 23 N Range 8 W 6th P.M.

From the established corner to Townships 22 and 23 North of Ranges 7 and 8 West I run West on a Random line between said Townships
Va. 13° 09' E
I set temporary half mile and mile posts at each 40.00 and 80.00 chains
I find the Township line to be 5 miles 76 chains and 71 lks and the falling to be 80 lks South of the Township corner—
The correction for the true line, will therefore be 329 lks ~~West and~~ 13 1/3 lks North per mile —

Between Townships 22 and 23 N Range 8 W 6th P.M.
From the established corner to Townships 22 and 23 North of Ranges 8 and 9 West I run
S 89° 54' East on a true line between secs 6 and 31
Va. 13° 03' E

30.00 Leave Bottom and enter hilly Upland bearing N. W and S - E -

36.71 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

76.71 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 5. 6. 31 and 32
Land Sandy rolling Soil 3d rate

S 89° 54' East on a true line between Secs 5 and 32
Va 13° 03' E.

40.00 Set post deposited charred stake

Between Townships 22 and 23 N Range 8 W 6th P.M.
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.
8,00 Set post deposited charred stake
and raised mound of earth
with pits as per instructions
for cor to secs. 4, 5, 32 and 33
Land hilly. Soil Sandy 3rd rate

S 89° 54' East on a true line
between secs 4 and 33
Va, 13° 06' E
40,00 Set post, deposited charred stake and
raised mound of earth with pits as
per instructions for 1/4 sec cor
80,00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor to secs
3, 4, 33 and 34
Land hilly Soil Sandy 3rd rate

Between Townships 22 and 23 N Range 8 W 6th P.M.
S 89° 54' East on a true line
between Secs 3 and 34
Va 13° 09' E
40,00 Set post, deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.
80,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for cor to secs
2, 3, 34 and 35
Land hilly Soil Sandy 2nd rate

S 89° 54' East on a true line
between Secs 2 and 35
Va, 13° 09' E,
40,00 Set post deposited charred stake and
raised mound of earth with pits
as per instructions for 1/4 sec, cor,
80,00 Set post, deposited charred stake
and raised mound of earth
with pits as per instructions for cor.

Between Townships 22 and 23 N Range 8 W 6th P.M.
to secs 1, 2, 35 and 36
Land hilly Soil Sandy 3rd rate

S 89° 54' East on a true line
between secs 1 and 36
Va. 13° 09' E.

40.00 Set post, deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.

80.00 The established corner to
Townships 22 and 23 N of Ranges
7 and 8 West
Land Broken Soil 3rd rate

General Description

Township 22 N Range 8 West
is rolling prairie Soil generally
Broken Sandy, 3rd rate

Between Ranges 7 and 8 W T 23 N. 6th P.M.
From the post the established
corner to Townships 22 and 23
North of Ranges 7 and 8 W I run
North on the Range line
between secs 31 and 36
Va. 13° 09' E

7.00 Leave Ravine bears S and N. E.

40.00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor.

80.00 Set post deposited charred stake
and raised mound of earth with
pits as per instructions for cor.
to secs 30, 31, 25 and 36
Land Broken Soil 3rd rate

North Between secs 25 and 30
Va. 13° 09' E

40.00 Set post. deposited charred
stake and raised mound
of earth with pits as per instructions for 1/4 sec. cor.

Between Ranges 7 and 8 W T 23 N, 6th P. M.,

8,00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 19, 30, 24 and 25
Land hilly, Soil 3d rate —

North Between Secs 19 and 24
Va, 13° 09' E,

40,00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for cor, to Secs 18, 19, 13 and 24
Land rolling Soil 3d rate —

North Between secs 18 and 13
Va, 13° 09' E

40,00 Set post deposited chained stake and raised mound of earth

Between Ranges 7 and 8 W T 23 N 6th P.M.,
with pits as per instructions for 1/4 sec, cor,

80,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor, to secs 7, 18, 12 and 13
Land rolling Soil 3d rate —

North Between secs 7 and 12
Va, 13° 09' E —

40,00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

80,00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for cor, to secs, 6, 7, 1 and 12
Land Rolling Soil 3d rate —

North Between Secs 6 and 1
Va 13° 12' E —

40,00 Set post deposited chained stake

Between Ranges 7 and 8 W T 23 N., 6th P.M.,
and raised mound of earth with pits
as per instructions for 1/4 sec. cor.
80,00 Set post, deposited charred stake
and raised mound of earth with
pits as per instructions for corner
to Townships 23 and 24 North
of Ranges 7 and 8 West.
Land rolling Prairie
Soil Sandy 3rd Rate
October 23rd 1866

Between Townships 23 and 24 N Range 7 W 6th P.M.,

From the established corner
to Townships 23 and 24 North of
Ranges 7 and 8 West I run
East on a Random line
between said Townships
bn 13°09' E
I set temporary half mile
and mile posts at each 40,00
and 80,00 chains
I find the Township line
to be 5 miles 76 chains
and 59 lks, and the falling
to be 163 lks North of the Township
corner
The correction for the
true line will, therefore, be
341 lks West and 27 1/6 lks
South per mile
October 24th 1866

Between Townships 23 and 24 N Range 7 W 6th P.M.,
From the established corner to
Townships 23 and 24 N of Ranges
6 and 7 West I run
N 89° 48' West on a true
line between secs 1 and 36
On 13° 15' E,

4,00 Set post, deposited chaned stake and
raised mound of earth with pits
as per instructions for 1/4 sec. cor,

8,00 Set post deposited chaned stake and
raised mound of earth with pits
as per instructions for cor to secs 1, 2,
35 and 36
Land rolling Soil sandy 3rd rate

N 89° 48' West on a true line
between Secs 2 and 35
On, 13° 15' E.

4,00 Set post, deposited chaned stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor,

Between Townships 23 and 24 N Range 7 W 6th P.M.,

8,00 Set post deposited chaned stake and
raised mound of earth with pits
as per instructions for cor to secs
2, 3, 34 and 35
Land rolling Soil sandy 3rd rate

N 89° 48' West on a true line
between Secs 3 and 34
On, 13° 12' E

4,00 Set post deposited chaned stake
and raised mound of earth with
pits as per instructions for 1/4 sec. cor

8,00 Set post deposited chaned stake
and raised mound of earth with
pits as per instructions for cor
to secs. 3, 4, 33 and 34
Land rolling Soil sandy 3rd rate.

N 89° 48' West on a true line
between secs 4 and 33
On, 13° 09' E,

Between Townships 23 and 24 N Range 7 W 6th P.M.

4000 Set post, deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

8000 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor, to secs 4, 5, 32 and 33
Land rolling Soil sandy 3rd rate

N 89°48' West on a true line between secs 5 and 32
Va 13° 09' E.

4000 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

8000 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 5, 6, 31 and 32
Land Rolling Soil sandy 3rd rate

Between Townships 23 and 24 N Range 7 W 6th P.M.

N 89°48' West on a true line between secs 6 and 31
Va 13° 09' E

4000 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

7659 The established corner to Townships 23 and 24 North of Ranges 7 and 8 West
Land Rolling, Soil 3rd rate
October 25th 1866

General Description

Township 23 North of Range 7 West is rolling prairie Soil sandy 3rd rate — destitute of Timber and Water —

Between Townships 23 and 24 N Range 8 W 6th P.M.

From the established corner to Townships 23 and 24 North of Ranges 7 and 8 West I run West on a Random line between said Townships
Va. 13° 08' E
I set temporary half mile and mile posts at each 4000 and 8000 chains
I find the Township line to be 5 miles 75 chains and 20 lks and the falling to be 51 lks South of the Township corner

The correction for the true line, will, therefore, be 8 1/2 lks North per mile

Between Townships 23 and 24 N Range 8 W 6th P.M.

From the established corner to Townships 23 and 24 North of Ranges 8 and 9 West I run S 89° 56' East on a true line between secs 6 and 31
Va 13° 06' E

35,20 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

75,20 Set post, deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 5, 6, 31 and 32
Land rolling Soil sandy 3rd rate

S 89° 56' East on a true line between secs 5 and 32
Va 13° 06' E

4,000 Set post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

Between Townships 23 and 24 N Range 8 W 6th P.M.

8,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 4, 5, 32 and 33
Land rolling Soil sandy 3rd rate

S 89° 56' East on a true line between secs 4 and 33
Va. 13° 09' E

4,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

8,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor, to secs, 3, 4, 33 and 34
Land rolling Soil sandy 3rd rate

S 89° 56' East on a true line between secs 3 and 34
Va 13° 09' E

Between Townships 23 and 24 N Range 8 W 6th P.M.

4,00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec. cor,

8,00 Set post, deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 2, 3, 34 and 35
Land rolling Soil sandy 3rd rate

S 89° 56' East on a true line between secs 2 and 35
Va, 13° 09' E

4,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for 1/4 sec, cor,

8,00 Set post deposited chained stake and raised mound of earth with pits as per instructions for cor to secs 1, 2, 35 and 36
Land rolling Soil sandy 3rd rate

Between Townships 23 and 24 N Range 8 W 6th P.M.

S 89° 56' East on a true line between secs. 1 and 36
Va. 13° 09' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 The established corner to Townships 23 and 24 North of Ranges 7 and 8 West
Land rolling Soil sandy 3d rate

General Description

Township 23 N Range 8 West is a continuous range of elevated, undulating sand-hills without wood or water. Soil 3d rate

Between Ranges 7 and 8 W T 24 N. 6th P.M.
From the established corner to Townships 23 and 24 North of Ranges 7 and 8 West S run
North on the Range line between secs 31 and 36
Va. 13° 09' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for cor to secs 30, 31, 25 and 36
Land rolling Soil sandy 3d rate

North Between secs 25 and 30
Va 13° 09' E

40,00 Set post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 sec. cor.

80,00 Set post deposited charred stake

Between Ranges 7 and 8 W T 24 N, 6th P.M.,
and raised mound of earth with
pits as per instructions for cor to
secs 19, 30, 24 and 25
Land rolling Soil sandy 3rd rate

North Between secs 19 and 24
Va. 13° 09' E

4,00 Set post deposited chaned stake and
raised mound of earth with pits as
per instructions for 1/4 sec. cor,
8,00 Set post deposited chaned stake
and raised mound of earth
with pits as per instructions for
cor to secs 18, 19, 13 and 24
Land rolling Soil sandy 3rd rate

North Between secs. 18 and 13
Va. 13° 09' E,

4,00 Set post deposited chaned stake
and raised mound of earth with pits as
per instructions for 1/4 sec. cor,

Between Ranges 7 and 8 W, T 24 N, 6th P.M.,

8,00 Set post deposited chaned stake
and raised mound of earth with
pits as per instructions for cor to
secs 7, 18, 12 and 13
Land rolling Soil Sandy 3rd rate

North Between secs 7 and 12
Va 13° 09' E,

4,00 Set post deposited chaned stake
and raised mound of earth
pits as per instructions for 1/4 sec. cor,
8,00 Set post deposited chaned
stake and raised mound
of earth with pits as per instructions
for cor to secs 6, 7, 1 and 12
Land rolling, Soil Sandy 3rd rate

North Between secs 6 and 1
Va, 13° 09' E—

4,00 Set post deposited chaned stake
and raised mound of earth with

Between Ranges 7 and 8 W. T 24 N., 6th P.M.
pits as per instructions for 1/4 sec. cor.
8,50 Intersected the 6th Standard
Parallel 13,70 chs East of
the Standard corner to
Townships 25 North of Ranges 7 and
8 West. At point of intersection
Set post, deposited charred stake
and raised mound of earth with
pits as per instructions for
closing corner to Townships
24 North of Ranges 7 and 8 West —
Land rolling Soil sandy 3rd Rate
October 26th 1866 —

General Description
Townships 24 North of Ranges 7 and 8
West are, both, a continuous
elevated range of Sand hills,
covered with Short prairie grass
and destitute of wood and water —

List of Names.

A list of the names of the individuals employed to assist in running, measuring or marking the lines and corners described in the foregoing field notes of Townships Nos. 21, 22, 23 and 24, North of the Base Line of Ranges 1, 2, 3, 4, 5, 6, 7 and 8 West of the 6th Principal Meridian, showing the respective capacities in which they acted:

Wm. J. Harris,	Chainman
Bernard Kennedy,	Chainman
Hugh F. Hart,	Commissioner
Wm. H. Jones,	Flagman

We hereby certify that we assisted Nicholas J. Paul and James H. Paul U. S. Deputy Surveyors in Surveying the exterior Boundaries of Townships 21, 22, 23 and 24 North of Ranges 1, 2, 3, 4, 5, 6, 7 and 8 West, and the Subdivisional lines of Townships 21, 22, 23 and 24 North of Ranges 4, 5 and 6 West and the Subdivisional lines of Township 24 North of Range 7 West, all being North of the Base line and West of the 6th Principal Meridian in the Territory of Nebraska, and that said Surveys have been, in all respects, to the best of our knowledge and belief, well and faithfully Surveyed, and the Boundary monuments planted according to the instructions furnished by the Surveyor General.

Lewis C. his × mark Wright Chainman
Thomas Allen Cornerman
Charles Hayes Cornerman

Territory of Nebraska }
Platte County } SS

On this fifteenth day of Nov. A.D. 1866 before me a Notary Public in and for Said County, personally came Lewis C. Wright, Thomas Allen and Charles Hayes whose names are subscribed to the within Certificate and they having been duly Sworn Severally Subscribed the within

U.S. Int Revenue Stamp

Seal

Isaac N. Taylor
Not. Pub.

We hereby certify that we assisted Nicholas J. Paul and James H. Paul U.S. Deputy Surveyors in Surveying the exterior Boundaries of Townships 21, 22, 23 and 24 North of Ranges 1, 2, 3, 4, 5, 6, 7 and 8 West and the Subdivisional lines of Townships 21, 22, 23 and 24 North of Ranges 4, 5 and 6 West and the Subdivisional lines of Township 24 North of Range 7 West, all being North of the Base line and West of the 6th Principal Meridian in the Territory of Nebraska; and that said Surveys have been in all respects to the best of our knowledge and belief, well and faithfully Surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General

W. J. Harris Chainman
Bernard Kennedy Chainman

U S Int Rev Stamp

James J. Chastain Chainman
Hugh F. Hart Cornerman
Hugo C. Ranlow Cornerman
Wm W. Jones Jr. Flagman

The State of Kansas Leavenworth county ss
Before me the Subscriber a justice of the peace in & for said county personally came W. J. Harris, Bernard Kennedy, James J. Chastain, Hugh F. Hart, Hugo C. Ranlow & Wm W. Jones Jr. and being by me first duly sworn depose and say the above statements by them severally subscribed is true and correct in every particular.
Sworn to and Subscribed before me this thirtieth day of November A.D. 1866.
S. B. Williams J. P.

I, Nicholas J. Paul Deputy Surveyor, do Solemnly Swear that, in pursuance of joint contract, wherein Nicholas J. Paul and James M. Paul are joint contractors with H. S. Sleeper United States Surveyor General for Kansas and Nebraska, bearing date the 16th day of July 1866. I have well, faithfully, and truly in my own proper person, and in strict conformity with the instructions furnished by the Surveyor General, the Surveying Manual and the laws of the United States, surveyed the exterior lines of Townships 21, 22, 23 and 24 North of the Base line of Ranges 1, 2, 3, 4, 5, 6, 7 and 8 West of the 6th Principal Meridian in the Territory of Nebraska, and all those parts or portions of the Subdivisional lines of Townships 21, 22, 23 and 24 North of the Base line of Ranges 4, 5 and 6 West of the 6th Principal Meridian in the Territory

of Nebraska, and of Township 24 North of the Base line of Range 7 West of the 6th Principal Meridian in the Territory of Nebraska, as are represented in the foregoing field Notes as having been Surveyed under my direction; and I do further Solemnly Swear that all the corners of Said Surveys have been established and perpetuated in Strict accordance with the Surveying Manual and the printed instructions, and that the foregoing are the true and original field Notes of Such Survey.

Nicholas J. Paul
Deputy Surveyor

The State of Kansas }
Leavenworth County } ss

Before me the Subscriber a justice of the Peace in & for said county, personally came Nicholas J. Paul and being by me duly Sworn according to law, deposes & says that the foregoing allegations and Statements by him made and Subscribed are correct and true in every particular

Nicholas J. Paul

Sworn to and Subscribed before me, this 21st day of December A.D. 1866

L. B. Williams J. P.

U. S. Int. Rev. Stamp

Note: The foregoing are true copies of the original oaths, which are attached to the Subdivisional notes of Township No. 22 North of Range No. 5 West of the Sixth Principal Meridian in the Territory of Nebraska. This Township being the completion of the Surveys under our joint Contract No. 322.

Surveyor General's Office,
Leavenworth, Kansas, February 28, 1867.

The foregoing field notes of the survey of the Exterior lines of Townships 21, 22, 23 and 24 North of the Base Line of Ranges 1, 2, 3, 4, 5, 6, 7 & 8, West of the Sixth Principal Meridian, in the Territory of Nebraska, executed by Nicholas J. Paul, under joint contract No. 322, wherein Nicholas J. Paul and James N. Paul are joint contractors dated July 16, 1866, in the months of August, September and October, 1866, having been critically examined, the necessary corrections and explanations made, the said field notes, and the surveys they describe are hereby approved.

H. S. Sleeper
Surveyor General.

General Land Office • Original Field Notes

Book Number

219

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.