General Land Office • Original Field Notes

Book Number

259

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.


5th S. P. N.
204
138
93
48
20.
198
190
131
87.
41
184
125
80.
35
19.
178
170
118
73
22
5th G. M. M.
164
112
67
14.
18
157
150
105
60
7
T.
144
99
54
17
N.
4. S. P. N.
40.
39.
38.
37
R. 36. W.
Contract 103
Contract 102

T, 17 - 20 N
R, 36 - 40 W
"T"

Field Notes
of
The Survey of the Exterior
Boundaries
of
Townships 17 & 18 North
of
Range 36, West
of
6th P.M.
Nebraska.

Executed by Dra W La
Munyon under Contract
No 102 dated June 10th 1876.

Commenced July 3d 1876
Completed July 5th 1876.

List of Names and duties of assistants.

Alll. Putnam. } Chainmen.
E. B. Carpenter.

M. Boyle } Moundmen
W. H. Buskirk.

Sol Rightman. Flagman.

Town 17 North, Between Ranges 36 & 37 West.

From the established corner to Townships ~~16 &~~ 17 North Ranges 36 & 37 West On the 4th Standard Paral. North I run

North on true line between Secs. 31 & 36.

7a. 14, 15. E.

40.00 Set post 2 + 3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for qr. Sec. cor.

80.00 Set post 3 + 3 in. + 4½ ft. 1 ft. deep raised mound of earth 2½ ft high from pits 18 + 24 + 12 in. deep for cor. to Secs. 25. 30. 31 & 36.

Rolling sandy 2d. rate.

Town 17 North, Between Ranges 36 & 37 West 6th P.M.

North between Secs. 25 & 30.
Va. 14°. 14. E.

40.00 Set post 2 + 3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for qr. Sec. cor.

80.00 Set post 3 + 3 in. + 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 × 12 in. deep for cor. to Secs. 19, 24, 25 & 30.

Rolling sandy prairie.

Between
Town 17 North, Ranges 36 & 37 West 6th P.M.

North between Secs. 19 & 24.

Va. 14° 15' E.

40.00 Set post 2 + 3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for gr. sec. cor.

80.00 Set post 3 + 3 in. + 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for cor. to Secs. 13. 18. 19 & 24.
Rolling sandy 2d. rate.

Town 17 North, Between Ranges 36 & 37 West 6th P.M.

North between Secs. 13 & 18.

Va. 14°.14'. E.

40.00 Set post 2+3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18+24+12 in. deep for gr. sec. cor.

80.00 Set post 3+3 in. + 4½ ft. 1 ft. deep raised mound of earth 2½ ft high from pits 18+24+12 in. deep for cor. to Secs. 7. 12. 13 & 18.

Rolling sandy 2d rate.

Town 17 North, Between Ranges 36 & 37 West 6th P.M.

North between Secs. 7 & 12.

Va. 14°. 15'. E.

40.00 Set post 2+3 in. +4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18+24+12 in. deep for qr. Sec. cor.

80.00 Set post 3+3 in. +4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18+24+12 in. deep for ~~qr. Sec.~~ cor. to Secs. 1. 6. 7 & 12.

Rolling sandy 2d rate.

Down 17 North, Between Ranges 36 & 37 West 6th P.M.

North between Secs. 1 & 6.

Va. 14. 14. E.

40.00 Set post 2+3 in. +4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18+24+12 in. deep for qr. Sec cor.

80.00 Set post 4+4 in. +4½ ft. 1 ft. deep raised mound of earth 3½ ft. high from pits 20+24+12 in. deep for Corner to Townships 17 & 18 North, Ranges 36 & 37 West of 6th P.M.

Rolling sandy 2d rate.

July 3d 1876.

From the established corner to Towns 17 & 18 N. Ranges 36 & 37 West I run
East on a random line between said Townships,

Va. 14°, 14', E.

I set temporary half mile and mile posts at every 40 and ~~80~~ chains, and at 5 miles, 79 chains, and 40 lks. intersect East boundary line of Township 14 lks. North of cor. to Townships 17 & 18 North, of Ranges 35 & 36 West.

The correction for my true line will therefore be 23 lks. South and 60 lks. West per mile, and the true course will be

N. 89°. 59' W.

Between Towns 17 & 18 North, Range 36 West 6th P.M.

From the established cor. to Towns 17 & 18 North, Ranges 35 & 36 W. run

N. 89°59'. W. on true line between Secs. 1 & 36.

Va. 14°. 15'. E.

40.00 Set post 2+3in.+4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18+24+12 in. deep for qr. Sec. cor.

80.00 Set post 3+3in.+4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18+24+12 in. deep for cor. to Secs. 1. 2. 35 & 36.

Rolling sandy 2d rate.

Between Towns 17 & 18 North, Range 36 West 6th P.M.

N. 89°. 59'. W. on true line between Secs. 2 & 35.

Va. 14°. 14 E.

40.00 Set post 2 + 3 in + 4½ ft. 1 ft. deep raised Mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for Qr. Sec. cor.

80.00 Set post 3 + 3 in. + 4½ ft. 1 ft. deep raised Mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for cor. to Secs. 2 3. 34 & 35.

Rolling sandy 2nd rate.

Between Downs 17 & 18 North, Range 36 West 6th P.M.

N. 89°. 59. W. on true line between Secs. 3 & 34.

Va. 14°. 15. E.

40.00 Set post 2 + 3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for qr. Sec. cor.

80.00 Set post 3 + 3 in. + 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for cor. to Secs. 3. 4. 33 & 34.

Rolling sandy 2nd rate.

Between Towns 17 & 18 North, Range 36 W. 6th P.M.

N. 89° 59' W. on true line between Secs. 4 & 33.

Va. 14, 14, E.

40.00 Set post 2 + 3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for qr. Sec. cor.

80.00 Set post 3 + 3 in. + 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for cor. to Secs 4. 5. 32 & 33.

Rolling sandy soil

Between Towns 17 & 18 North, Range 36 West 6th P.M.

N. 89°.59'.W. on true line between Secs. 5 & 32.

Va. 14°. 15'. E.

140.00 Set post 2+3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18+24+12 in. deep for qr. Sec. cor.

80.00 Set post 3+3 in. + 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18+24+12 in. deep for cor. to Secs. 5. 6. 31 & 32.

Rolling sandy 2d rate.

Between Towns 17 & 18 North, Range 36 West 6th P.M.

N. 89°59', W. on true line between Secs. 6 & 31.

Va. ¼. ¼. E.

40.00 Set post 2+3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18+24+12 in. deep for qr. Sec. cor.

79.40 Cor. to Towns. 17 & 18 North, Ranges 36 & 37 West 6th P.M.

Rolling sandy 2d rate.

General Description.

The land in this Township is gently rolling, composed of sand hills and ridges of moderate elevation. In scenery there is little diversity. The soil is well clothed with bunch grass, and well adapted to grazing purposes.

There is no wood of any kind within the limits, or near the Township.

All the posts for corners were

freighted from North Platte and made from logs of Red Cedar.
The nearest water is on Sect 3, T. 16 N. R. 35 W.
Water could be found by digging on N. E. ¼ Sec. 1. T. 17. R. 36.

Township 18 North, Between Ranges 36 & 37 West 6th P.M.

From the established corner to Towns 17 & 18 N. Ranges 36 & 37 West — 9 run

North between Secs. 31 & 36.
Va. 14, 15, E.

40.00 Set post 2 + 3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for gr. sec. cor.

80.00 Set post 3 + 3 in. + 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for cor. to Secs. 25. 30. 31 & 36.

Rolling sandy soil.

Town 18 North. Between Ranges 36 & 37. West 6th P.M.

North between Secs. 25 & 30.

Va. 14, 14, E.

40.00 Set post 2 x 3 in. x 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for gr. sec cor.

80.00 Set post 3 x 3 in. x 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for cor. to Secs. 19, 24 x 25 & 30.

Rolling sandy 2d rate.

Between
Township 18 North, Range 36 & 37 West 6th P.M.

North between Secs. 19 & 24.
Va. 14, 15. E.

40.00 Set post 2 + 3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for gr. Sec. cor.

80.00 Set post 3 + 3 in. + 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for cor. to Secs. 13, 18, 19 & 24.

Rolling sandy soil.

Town 18 North, between Ranges 36 & 37 West 6th P.M.

North between Secs. 13 & 18.

Va. 14, 14 E.

40.00 Set post 2+3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18+24+12 in. deep for gr. Sec. cor.

80.00 Set post 3+3 in. + 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18+24+12 in. deep for cor. to Secs. 7, 12, 13 & 18.

Rolling sandy 2d rate

Town 18 North, Between Ranges 36 & 37 West 6th P.M.

North between Secs. 7 & 12,
Va. 14, 15, &c.

40.00 Set post 2×3 in. × 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for qr. Sec. cor.

80.00 Set post 3×3 in. × 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for Cor. to Secs. 1. 6 7 & 12.

Rolling sandy 2d rate

Township 18 North between Ranges 36 & 37 West 6th P.M.

North between Secs. 1 & 6.

Va. 14.14 E.

40.00 Set post 2 + 3 in + 4 ft. 1 ft. deep raised mound, of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for qr. Sec. cor.

60.00 Entered valley extending ~~for~~ East and about 80 Chs. N.W. where it terminates in low sand hills.

80.00 Set post 4 + 6 in. + 4½ ft. 1 ft. deep raised mound of earth 3 ft. high from pits 20 + 24 + 12 in. deep for Cor. to Ts. 18 & 19 North. Rs. 36 & 37 West.

S. 60 Chs. hills. balance valley 2d mtr.

July 4th 1876.

From the established cor. to Towns. 18 & 19 North, Ranges 36 & 37 West I run East on random line between said Townships.

Va. 14. 14½ E.

I set temporary half mile and mile posts at every 40 & 80 chs. and at 5 miles 7 chs. and 28 lks. intersect East boundary of Township 98 lks. North of cor. to Towns 18 & 19 N. Rs. 35 & 36 West.

The correction will therefore be 16⅔ lks. South ~~per mile~~ and 1 chain & 72 lks. West per mile and the true course will be N. 89°. 50' West.

Between Towns 18 & 19 North, Range 36 West 6th P.M.

N. 89°. 53. W. on true line between Secs. 1 & 36.
Var. 14°. 15. E.

30.00 Enter valley like depression, S.W. & N.E. This valley is filled with low sand ridges and connects two large valleys S.W. & N.E.

40.00 Set post 2 + 3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for qr. Sec. cor.

80.00 Set post 3 + 3 in. + 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for cor. to Secs. 1. 2. 35 & 36.

Low sand hills 2 rate

Between Towns 18 & 19 North, Range 36 West 6th P. M.

N. 89, 53 W. on true line between Secs. 2 & 35
Va. 14, 14 E.

36.00 Left sandy valley. S. W. & N. E.

40.00 Set post 2 + 3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for gr. Sec. cor.

80.00 Set post 3 + 3 in. + 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for cor. to Secs. 2, 3, 34 & 35.

From 1st 36 Ls. gradually ascending the South declivity of sand bluff. Post on Southern slope and about 200 ft above the valley South.
Land very sandy 2nd or 3rd rate.

Between Towns 18 & 19 North, Range 36 West 6th P.M.

N. 89° 53' W. on true line between Secs 3 & 34.

Va. 14° 15' E.

40.00 Set post 2 x 3 in. x 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for cor. Secs.

80.00 Set post 3 x 3 in. x 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for cor. to Secs. 3, 4, 33 & 34.

Line along Southern declivity of high sand bluff.

Poor sandy 2d or 3d rate.

Between Towns 18 & 19 North, Range 36 West 6th P.M.

N. 89° 55' W. on true line between Secs. 4 & 33.

Va. 14. 14. E.

40.00 Set post 2 + 3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for qr. sec. cor. Post in a depression on Southern face of the bluff.

80.00 Set post 3 × 3 in. + 4½ ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for cor. to Secs. 4. 5. 32 & 33.
Post on very high point of bluff facing S.E.
Line along southern declivity of bluff.

Soil sandy 2d. rate

Between Towns 18 & 19 North, Range 36 West 6th P.M.

N. 89° 53' W. on true line between Secs. 5 & 32.

Va. 14° 15' E.

41.00 Set post 2+3in.+4ft. 1ft. deep raised mound of earth 2½ ft. high from pits 18+24+12in. deep for gr. Sec. cor.

80.00 Set post 3+3in.+4½ft. 1ft. deep raised mound of earth 2½ ft. high from pits 18+24+12in. deep for cor. to Secs. 5. 6. 31. & 32.

Line along Southern declivity of bluff.

Land sandy 32 rate

Between Towns 18 & 19 North, Range 36 West 6th P.M.

N. 89.53. W. on true line between Secs 6 & 31.

Va. 14. 14. E.

40.00 Set post 2 + 3 in. + 4 ft. 1 ft. deep raised mound of earth 2½ ft. high from pits 18 + 24 + 12 in. deep for gr. Sec. cor.

50.00 Left bluff and enter valley N. W. & S. E.

78.28 Cor. to Towns 18 & 19 North, Ranges 36 & 37. West 6th P.M.

Poor soil 2d or 3d rate.

July 5th 1876.

General Description.

This Township is well clothed with bunch grass, and well adapted for grazing purposes except scarcity of water.
No water or timber found in its limits, but believe plenty of water could be obtained by digging on Sec. 2 in the marsh.
The North tier of Sections are traversed by a valley E. & W. nearly the entire width of the Township.
This valley is bounded by a very high sand bluff on the North 400 or 500 ft. high and is conspicuous from the 4th Sand. Par. 12 miles South.

Certificate of assistants

We hereby certify that we assisted Ira W Lathuny as Deputy Surveyor in Surveying and marking the Exterior boundary lines of Townships 17 & 18 North of the Base line of Range No 36 West of the 6th P.M. and that said boundary lines has been in all respects to the best our knowledge and belief well and faithfully Surveyed and the boundary monuments planted according to Instructions of the Surveyor General of the dimensions Operation Construction and marking and in the manner as specially described in the foregoing field notes

A M Putnam
E B Carpender
Chainmen

M Royle
W H Buskirk
Sal Kightmire

Subscribed and Sworn to before me this 19th July A D 1876
James E Alpaugh
Clerk Dist Court
p. W. S. Penston
Dept

I Ira W La Munyon deputy surveyor do solemly swear that in pursuance of a contract with Jno R Clark Surveyor General for the District of Nebraska and Iowa bearing date the 10th day of June 1876 I have well faithfully and truly in my own proper person and in strict conformity to the instructions furnished by the Surveyor General the Surveying Manual and the laws of the United States surveyed all those parts or portions of Township No 17 & 18 North of the Base Line Range No 36 West of the 6th Principal meridian as are represented in the foregoing field notes as having been surveyed under my direction and I do further solemnly swear that all the corners of said surveys have been established and perpetuated in strict accordance with the surveying manual Printed Instructions and Special Instructions of the Surveyor General of dimensions Character construction and marking and in the manner as specifically described in the foregoing field notes

and that the foregoing are the true and original field notes of said survey

Ira W La Munyon
Dept Surveyor

Subscribed in my presence and sworn to before me this 19th day of July A D 1876

James E Alpaugh
Clerk Dist Court
Jr M S Pineston
Deptg

Surveyor Generals Office
Plattsmouth 1876

The foregoing field notes of the Survey of the Exterior Boundary lines of Towns 17 and 18 North of Base Line of Range 36 W of 6th P.M. Executed by Ira. W. La Munyon under his Contract No. 102, dated June 10th 1876. In the month of July 1876. having been critically examined, the necessary corrections and Explanations made, the said field notes and the surveys they describe are here approved

Jno. R. Clark
Surveyor General

Field Notes
of the
Exterior lines of Townships
19 & 20 Range No 36.
Townships 17. 18. 19. & 20
Ranges 37. 38. 39. & 40 all
North of the base line and
West of 6th P.M. in Nebraska
Executed
By S. C. McElroy deputy
Surveyor under Joint Contract
No 103. dated Sept 6th 1876
Survey
Commenced Oct 8th 1876
Completed Oct 25th, 1876

List of Names
and duties of assistants
William Powell Chainman
Wm Whitten "
J H Harman Moundman
Perry Wilson Flagman

Between Ranges 36. & 37. W Town 19 N

Chains Begin at the post in Mound the Established Corner to townships 18 & 19. North Ranges 36 & 37. West I run

North on the range line between Sec^s 31. & 36.

Va 14th East

as determined by Burts improved Solar Compass

40.00 Raised Mound of Earth 2½ ft high from pits 18 × 24 in × 1 ft deep as per instructions for gr Sec Cor

72.00 Enter Valley and Marsh E & W

80.00 Raised Mound of earth 3 ft high from pits 18 × 24 in × 1 ft deep as per instructions for Cor to Sec^s 25. 30. 31. & 36

Land Valling 2^d rate

" Valley 1st rate

Between Ranges 36 & 37. Town 19 N

North between Secs. 25 & 30
Va 14° East

37.00 Leave Marsh E & W.

40.00 Raised Mound of Earth 2½ ft high 5 pm. pits 18 x 24 in x 1 ft deep as per instructions for 1/4 Sec Cor

42.00 Leave Valley E & W.

80.00 Raised Mound of Earth 3 ft high 5 pm pits 18 x 24 in x 12 in deep ~~at~~ per instructions for Cor to Secs. 19. 24 25 & 30.

Land rating 1st rate
" remainder 2 rate

Between Ranges 36 & 37. Town 19 N

North between Secs. 19 & 24
Va 14° East

40.00 Raised Mound of Earth 2½ ft high 5 pm pits 18 x 24 in x 1 ft deep as per instructions for 1/4 Sec Cor

80.00 Raised Mound of Earth 3 ft high 5 pm pits 18 x 24 in x 1 ft deep as per instructions for Cor to Secs. 18. 19 & 24

Land rating 2 rate

Between Ranges 36 & 37 West
Township No 19 North

North between Sec.s 13 & 18
Var 4° E

40.00 Raised Mound of earth 2½ ft
high pour pits 18 x 24
x 1 ft deep as per
instructions for gr
¼ Sec Cor

50.00 Raised Mound of earth 2 ft high
pour pits 18 x 24 in x
1 ft deep as per
instructions for Cor
to Sec.s 7. 12. 13. & 18

Land Falling 2 rate

Between Ranges 36 & 37 W
Township No 19 North

North between Sec.s 7 & 12
Var 3° 59' E

40.00 Raised Mound of Earth
2½ ft high pour pits
18 x 24 in x 1 ft deep
as per instructions
for gr Sec Cor

50.00 Raised Mound of Earth
3 ft high pour pits 18 x
24 in x 1 ft deep as
per instructions for
Cor to Sec.s 16. & 21

Land Falling 2 rate

Between Ranges 36. & 37 West
Township 19 North

North between Secs. 1 & 6
Va 13° 58' E

20.00 Enter Valley N E & S E W.
40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 1 ft deep as per instructions for gr sec cor
55.20 Leave Valley N E
80.00 Set post 3 x 3 in x 4 ft long 1 ft in ground Marked as per instructions raised Mound of Earth 3 ft high from pits 18 x 24 in x 1 ft deep as per instructions for Corner to Townships 19 & 20 North Ranges 36. & 37 West
Land Valley 1st rate balance 2 rate.

Between Townships 19 & 20 North
Range 36 W

From the Past the Established Corner to Townships 19 & 20 N. Ranges 36 & 37. West
I run
East on random line between said Townships
Va 13° 55' E

I set Temporary half Mile and Mile Corners at every 40 & 80 chains and at 6 miles and 0 chains and 17 links to a point 2 chains and 40 links South of the Corner to Townships 19 & 20 N. Ranges 35 & 36. W.

Therefore the Correction will be ~~1 chain~~ and 17 lks East and 40 lks North per Mile and My true Course will be S 89° 43' West.

Between Townships 19 & 20 North
Range 36 W

From Cor to Towns 19 & 20 N
Ranges 35 & 36 West
Y Vein
S89° 43' West on true line
between Sec.s 1 & 36
Va 13° 55' E
40.00 Raised Mound of Earth 2½
ft high from pits 18 x 24
in x 1 ft deep as per
instructions for Gr sec Cor
80.00 Raised Mound of Earth
3 ft high from pits 18 x 24
x 1 ft deep ~~deposit~~ as
per instructions for
Cor to sec.s 1. 2. 35 & 36
Land Rolling 2 Rate

Between Townships 19 & 20 N Range
36 West

S89° 43' West on true line
bet Sec.s 2 & 35
Va 13° 55' E
40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 1 ft deep as
per instructions for
Gr sec Cor.
80.00 Raised Mound of Earth
3 ft high from pits 18 x 24
in x 1 ft deep as per
instructions for Cor
to Sec.s 2. 3. 34 & 35
Land Rolling 2 Rate

Between Townships 19 & 20 N
Range 36 West

S89°43' West on true line
Cor Sec 3 & 34
Va 13" 56' E

40.00 Raised Mound of Earth
2½ ft high 9 cm pits
18 x 24 in x 1 ft deep as
per instructions for
2 Pr Sec Cor

50.00 Raised Mound of Earth
3 ft high 9 cm pits 18 x
24 in x 1 ft deep as per
instructions for Cor
to Sec 3. 4. 33. & 34
Land rolling 2 rate

Between Townships 19 & 20 N
Range 36. West.

S89°43' West on true line
Cor Sec 4 & 33
Va 13" 57' E

40.00 Raised Mound of Earth
2½ ft high 9 cm pits
18 x 24 in x 1 ft deep as
per instructions for
2 Pr Sec Cor

80.00 Raised Mound of Earth
3 ft high 9 cm pits 18 x
24 in x 1 ft deep as
per instructions for Cor
to Sec 4. 5. 32 & 33
Land rolling 2 rate

Between Townships 19 & 20
Range 36 West

S 89° 43' West on true line
Cet Sec.s 5 & 32
Va 13° 57' E

30.00 Enter Valley S & N E
40.00 Raised Mound of Earth 2½ ft high from pits 18 × 24 in × 1 ft deep as per instructions for Gr Sec Cor
80.00 Raised Mound of Earth 3 ft high from pits 18 × 24 in × 1 ft deep as per instructions for Cor to Sec.s 5. 6. 31 & 32
Land Valley 2 Vate
Valley 1st Vate

Between Townships 19 & 20
Range 36 West

S 89° 43' West on true line
Cet Sec.s 6. & 31
Va 13° 58' E

25.00 Leave Valley S.W. & N.E.
40.00 Raised Mound of Earth 2½ ft high from pits 18 × 24 in × 1 ft deep as per instructions for Gr Sec Cor
80.17 Post Corner to Townships 19 & 20 N Ranges 36 & 37. West.
Land Valley 1st Vate
" balance 2 Vate
Octo 8th 1876

Between Ranges 36. & 37 W
Township 20 North

From the Post the Established
Cor to Townships 19 & 20
Ranges 36 & 37. West Idem
North bet Secs. 31 & 36
Va 13° 58' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 × 24 in × 1 ft deep as
per instructions for
Gr Sec Cor

80.00 Raised Mound 3 ft high
from pits 18 × 24 × 1 ft
deep as per instructions
for Cor to Secs. 25. 30.
31. & 36.

Land Rolling 2 Gate

Between Ranges 36 & 37. W
Township No 20 North

North bet Secs. 25 & 30
Va 13° 57' E

11.00 Enter Valley E & W
29.00 Leave " " " "
40.00 Raised Mound of Earth
2½ ft high from pits
18 × 24 × 1 ft deep as per
instructions for Gr
Sec Cor

80.00 Raised Mound of Earth
3 ft high from pits 18 ×
24 × 1 ft deep as per
instructions for Cor to
Secs. 19. 24. 25 & 30

Land Rolling 2 Gate

Between Ranges 36 & 37 W
Township 28 North

North bet Secs. 19 & 24
Va 13° 57' E

110.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 1 ft deep as per instructions for Gr Sec Cor

41.50 Valley E & W

47.00 Leave Valley " Enter Sand Bluff

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 1 ft deep as per instructions for Cor to Secs. 13. 18 19 & 24

Land rolling 2nd rate
Sand Bluff 3rd rate

Between Ranges 36 & 37 W. Twn 28 N

North between Secs. 13 & 18
Va 13° 57' E

7.40 Enter Valley E. soon turns S & N W

11.00 Enter Marsh E. & W.

38.50 Leave Valley & Marsh

40.00 Raised Mound 2½ ft high from pits 18 x 24 in x 1 ft deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 x 1 ft deep as per instructions for Cor to Secs. 7. 12. 13 & 18

Land Valley good
" balance 2nd rate

Between Ranges 36 & 37 W
Township No 20 North

North between Secs. 4 & 12
N 13° 56' E

40.00 Raised Mound 2½ ft high from pits 18 x 24 & 1 ft deep as per instructions for gr Sec Cor

80.00 Raised Mound of Earth 2 ft high from pits 18 x 24 in x 1 ft deep as per instructions for Cor to Secs. 1. 6. 7 & 12

Land rolling 2° rate

Between Ranges 36 & 37 W
Township No 20 North

North Est Secs. 10 & 11
N 13° 56' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 in & 1 ft deep as per instructions for gr Sec Cor

84.52 Intersected 5th Standard Parallel North at a point 5 Chains & 33 links East of the Corner to Secs. 31. & 32. Town 21 North Range 36. West where I raised Mound 2½ ft high from pits 18 x 24 in x 1 ft deep as per instructions for Closing Corner to Secs. 10 & 11 and Township No 20 Ranges 36 & 37 West Oct 9th 1896

General Description

The upland along this line is 2° rate Valleys all good. Good grass is found over the Entire Country

Between Ranges 37 & 38 West
Township No 17 North

From Post Cor to Town 17 N Ranges 37 & 38 W on 4th Std Fee
North Between Sec^s 31 & 36
Vol 13° 13° 59' E

40.00 Raised Mound 2½ ft high pom pits 18 x 24 x 1 ft deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high pom pits 18 x 24 x 1 ft deep as per instructions for Cor to Sec^s 25, 30, 31 & 36

Land Rolling 2 Gate

Between Ranges 37 & 38 W
Township No 17 North

North Between Sec^s 25 & 30
Vol 13° 59' E

40.00 Raised Mound 2½ ft high pom pits 18 x 24 x 1 ft deep as per instructions for Gr Sec Cor

80.00 Raised Mound 3 ft high pom pits 18 x 24 x 1 ft deep as per instructions for Cor to Sec^s 19, 24 25 & 30

Land Rolling 2 Gate

Between Ranges 37 & 38 W
Township No 17 North

North between Sec^s 19 & 24
Va 13° 59' E

40.00 Raised Mound 2 1/2 ft high from pits 18 x 24 x 1 ft deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 x 1 ft deep as per instructions for Cor to Sec^s 13. 18. 19 & 24

Land rolling 2 Vate

Between Ranges 37 & 38 W
Township 17 North

North Bet Sec^s 13 & 18
Va 14° E

5.15 Enter Valley N.E. & S.W.
23.40 Leave " " "
40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep as per instructions for Gr Sec Cor
80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 x 12 in deep as per instructions for Cor to Sec^s 7. 12. 13 & 18

Land rolling 2 Vate

Between Ranges 37 & 38 West
Township No 17 North

North bet Secs 7 & 12
Var 14° E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep as per instructions for Gr & Cor

80.00 Raised Mound of Earth 2 ft high from pits 18 x 24 x 12 in deep as per instructions for Cor to Secs 1. 6. 7 & 12

Land Rolling & Fate

Between Ranges 37 & 38 West
Township No 17 North

North bet Secs 1 & 6
Var 13° 59' E

40.00 Raised Mound 2½ ft high from pits 18 x 24 x 12 in deep as per instructions for Gr & Cor

80.00 Raised Mound 2 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Secs 1. 6. 31 & 36 also Cor to Townships 17 & 18 N Ranges 37 & 38 W.

General description Land along this line is Rate good grass no water or timber

Between Townships 17 & 18 N
Range 37 West

From the Established
Corner to Townships 17 & 18
N Ranges 37 & 38 West
I run
East on a random line
along South side of Town-
ship No 18 N Range 37
West. Setting temporary
half Mile and Mile
Corners at every 40 & 80 chs. and at Six Miles
and 14 links Intersected
a point 190 links North
of Corner to Townships No 17
& 18 North Ranges 36 & 37
West

Therefore My Correction
will be East 14 links
and 31 2/3 links South per
Mile and My true Course
N 89° 46' West

Between Townships 17 & 18 N
Range 37 West

From the Established Cor to
Towns 17 & 18 N Ranges
36 & 37 West I run

N 89° 46' West on true line
Cat Sec.s 1 & 36.
Va 13° 58' E

40.00 Raised Mound of Earth 2 1/2
ft high pm pits 18 x 24 x
12 in deep as per in-
structions for yr sec Cor

80.00 Raised Mound of Earth
3 ft high pm pits 18 x 24
x 12 in ~~deep~~ as per in-
structions for Cor to sec.s
1. 2. 35 & 36.

Land rolling & Fate

Between Townships 17 & 18 N
Range 37 West

N 89° 46 West on true line
bet Secs. 2 & 35
Va 13° 58' E

40.00 Raised Mound of Earth 2½ ft high pom pits 18 x 24 12 in deep as per instructions for Gr sec Cor

80.00 Raised Mound of Earth 3 ft high pom pits 18 x 24 x 12 in deep as per instructions for Cor to Secs. 2. 3. 34 & 35

Land rolling 2 rate

Between Townships 17 & 18 N
Ranges 37 West

N 89° 46" West on true line
bet Secs. 3. & 34
Va 13° 59

40.00 Raised Mound 2½ ft high pom pits 18 x 24 in x 12 in deep as per instructions for Gr sec Cor

80.00 Raised Mound 3 ft high pom pits 18 x 24 in x 12 in deep as per instructions for Cor to secs. 3. 4. 33 & 34

Land rolling 2 rate

Between Townships 17 & 18 N
Range 37 West

N 89° 46' West on true line
bet Secs. 4 & 33
Va 13° 59' E

16.00 Valley N W & S E

40.00 Raised Mound 2½ ft high
pine pits 18 x 24 in x 12 in
deep as per instruction
for gr Sec Cor

80.00 Raised Mound of Earth
3 ft high pine pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Secs. 4. 5. 32 & 33

Land Valley 1st Note

Between Townships 17 & 18 N
Range 37 West

N 89° 46' West on true line
bet Secs. 5 & 32
Va 13° 59' E

39.00 Leave Valley N E & S W

40.00 Raised Mound of Earth
2½ ft high pine pits
18 x 24 x 12 in deep as
per instructions for gr
Sec Cor

80.00 Raised Mound of Earth
3 ft high pine pits 18 x
24 x 12 in x 12 in deep
as per instructions
for Cor to Secs. 5. 6.
31 & 32

Land Valley 1st Note
" balance 2d Note

Between Townships 17 & 18 N
Range 37 West

N 89° 46' West on true line
Bet Secs. 6 & 31
Va 13° 59' E

40.00 Raised Mound of Earth 2½ ft high pum pits 18 x 24 x 12 in deep as per instructions for gr sec Cor

80.14 To Established Corner to Townships 17 & 18 N Ranges 37 & 38 W

General Description
The land along this line is Mostly 2 rate good grass & well adapted to stock raising

Oct 11th 1876

Between Ranges 37 & 38 West
Township 18 North

From the Established Cor to Townships 17 & 18 N Range 37 & 38 West I run North between Secs. 31 & 36
Va 13° 58' E

5.00 Valley N E

33.40 Leave Valley N E

40.00 Raised Mound of Earth 2½ ft high pum pits 18 x 24 in x 12 in deep as per instructions for gr sec Cor

80.00 Raised Mound of Earth 3 ft high pum pits 18 x 24 in x 1 ft deep as per instructions for Cor to Secs. 25, 30, 31 & 36

Land in Valley 1 rate
" balance 2 rate

Between Ranges 37 & 38 W
Township 18 North

North & West Sec. 25 & 30
Va 13° 58' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep as per instructions for gr sec Cor

80.00 Raised Mound of Earth 2 ft high from pits 18 x 24 x 12 in deep as per instructions for Cor to Sec. 19. 24. 25 & 30

Land rolling 2nd rate

Between Ranges 37 & 38
Township 18 North

North & West Sec. 19 & 24
Va 13° 58' E

26.00 Valley N E

40.00 Raised Mound 2½ ft high from pits 18 x 24 x 12 in deep as per instructions for gr sec Cor

50.00 Leave Valley N E

80.00 Raised Mound 2 ft high from pits 18 x 24 x 12 in for Cor to Sec. 13. 18. 19 & 24

Land in Valley 1st rate
" balance 2nd rate

Between Ranges 37 & 38
Township 18 North

North bet Secs. 13 & 18
Var 13° 58' E

22.30 Enter Valley N.E.
40.00 Raised Mound of Earth 2½ ft high from pits 18 × 24 × 12 in deep as per instructions for gr Sec Cor
52.40 Leave Valley N.E.
80.00 Raised Mound of Earth 3 ft high from pits 18 × 24 × 12 in deep as per instructions for Cor to Secs. 7. 12. 13 & 18
Land in Valley 1st rate
" balance 2 rate

Between Ranges 37 & 38 W
Township 18 North

North bet Secs. 7 & 12
Var 13° 57' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 × 24 × 12 in per instructions for gr Sec Cor
80.00 Raised Mound of Earth 3 ft high from pits 18 × 24 × 12 in as per instructions for Cor to Secs. 1. 6. 7 & 12
Land rolling 2 rate

Between Ranges 37 & 38
Township 18 North

North Cor Secs 1 & 6
Va 13° 57' E

25.00 Enter Valley S.E.
40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 × 24 × 12 in deep as per instructions for 1/4 sec Cor
55.00 Leave Valley N.E.
80.00 Set post 3 × 3 in × 4 ft long 1 ft deep raised Mound of Earth 2 ft high from pits 18 × 24 × 12 in deep as per instructions for Corner to Secs 16, 31 & 36 also Cor to Towns 18 & 19 N Ranges 37 & 38 W
Land in Valley 1st rate balance 2d rate.

Between Towns 18 & 19 N
Range 37 West.

From the Post the Established Corner to Towns 18 & 19 N Ranges 37 & 38 West. I run

East on random line between said Townships 18 & 19 Range 37.
Va 13° 57' E

I set temporary half mile and Mile Corners at every 40 & 80 chains and at 6 Miles and 76 links to a point 1 chain and 43 links North of Corner to Townships 18 & 19 N Ranges 36 & 37 West.

Therefore my Correction will be 76 links East and 23 5/6 links South per Mile and my true Course N. 89° 50 West

Between Townships 18 & 19 N
Range 37 West

N 89° 50' West on true line
bet Secs. 1 & 36
Va 13° 55' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 x 12 in deep as per
instruction for Cor to Secs.

80.00 Raised Mound of Earth 3
ft high from pits 18 x 24
12 in deep as per in-
structions for Cor to Secs.
1. 2. 35 & 36

Land Rolling 2nd Rate

Between Townships 18 & 19 N
Range 37 West

N 89° 50' West on true line
bet Secs. 2 & 35
Va 13° 56' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in. x 2½ ft deep
as per instructions
for Cor to Secs.

80.00 Raised Mound 3 ft
high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Secs. 2. 3. 34 & 35

Land Rolling 2nd Rate

Between Towns 18 & 19 N
Range 37 W

N 89° 50' West on true line
bet Sec.s 3 & 34
Va 13° 56' E

~~30.00 Enter Valley N E & S W.~~

40.00 Raised Mound of Earth
2 1/2 ft high from pits
18 x 24 x 12 in deep as
per instructions for
Cor to Sec.s

80.00 Raised Mound of Earth
3 ft high from pits 18 x
24 x 12 in deep as
per instructions for
Cor to Sec.s 3. 4. 3. 33 & 34
Land rolling 2 rate

Between Towns 18 & 19 N
Range 37 West.

N 89° 50' West on true line
bet Sec.s 4 & 33
Va 13° 57' E

30.00 Enter Valley N. E. & S. W.

40.00 Raised Mound of Earth
2 1/2 ft high from
pits 18 x 24 x 12 in deep
as per instructions
for Cor to Sec.s

80.00 Raised Mound of Earth
3 ft high from pits
18 x 24 x 12 in deep as
per instructions for
Cor to Sec.s 4. 5. 32 & 33
Land in Valley 2nd rate

Between Towns 18 & 19 N
Range 37 West

N 89° 50' West on true line
bet Sec^s 5 & 32
Va 13° 58' E

2.00 Enter Marsh N & S
26.30 Leave Valley & Marsh N & S
40.00 Raised Mound of Earth
2½ ft high from pits
18 × 24 × 12 in deep as
per instructions for
Gr Sec Cor
86.00 Raised Mound of Earth
3 ft high from pits 18 ×
24 in × 12 in deep as
per instructions for
Cor to Sec^s 5. 6. 31 & 32
Land in Valley good
" Balance 3^d rate

Between Towns 18 & 19 N
Range 37 West

N 89° 50' West on true line
bet Sec^s 6 & 31.
Va 13° 57' E

39.00 Leave Valley North
40.00 Raised Mound of Earth
2½ ft high from pits
18 × 24 in × 12 in deep
as per instructions
for Gr Sec Cor
80.76 Post Corner to Towns 18.19
N Ranges 37 & 38 W
Land Rolling 2^d rate
Octo 12th 1876

General Description
This Township is Composed
of fair Land the Valleys
are good Well adapted
to Stock & Small
Grain Mising

Between Ranges 37 & 38
Town 19 North

From the Post the Established Corner to Towns 18 & 19 Ranges 37 & 38. I Run

North Lat Sec.s 31. & 36
Val 3° 58' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 × 24 in × 12 in deep as per instructions for Qr Sec Cor

80.00 Raised Mound 3 ft high from pits 18 × 24 in × 12 in deep as per instructions for Cor to Sec.s 25. 30 31. & 36

Land Rolling 2 rate

Between Ranges 37 & 38
Town 19 North

North Lat Sec.s 25 & 30
Val 3° 57' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 × 24 × 12 in deep as per instructions for Qr Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 × 24 × 12 in deep as per instructions for Cor to Sec.s 19. 24 25 & 30

Land Rolling 2 rate

Between Ranges 37 & 38 West
Township 19 North

North bet Sec^s 19 & 24
Val 3° 57' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 x 12 in deep as
per instructions for
Gr Sec Cor

62.00 Enter Valley NE. & SW.
80.00 Raised Mound of Earth
3 ft high from pits 18 x
24 x 12 in deep as per
instructions for Cor
to Sec^s 13. 18. 19 & 24
Land Rolling 2 Rate

Between Ranges 37 & 38 West
Township No 19 North

North bet Sec^s 13 & 18
Val 3° 57' E

17.00 Leave Valley Ex. W.
40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions
for Gr Sec Cor

80.00 Raised Mound of
Earth 3 ft high from
pits 18 x 24 in x 12 in
deep as per instructions
for Cor to Sec^s 7. 12. 13 & 18
Land Rolling 2 Rate

Between Ranges 37 & 38 W
Town 19 North

North bet Sec^s 7 & 12
Val 13° 56' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 × 24 in × 12 in deep
as per instructions for
Cor to Sec^s Cor

43.00 Enter Valley N.E. & S.W.

80.00 Raised Mound of Earth
3 ft high from pits 18 ×
24 in × 12 in deep as
per instructions for
Cor to Sec^s 1.6.7 & 12
Land Rolling 2 Rate

Between Ranges 37 & 38 W
Township 19 North

North bet Sec^s 1 & 6
Val 13° 56' E

40.00 Raised Mound of Earth
2½ ft high from
pits 18 × 24 in × 12 in
for gr sec Cor

Set post 3 × 3 in × 4 ft long 1 ft deep

80.00 Raised Mound of Earth
3 ft high from pits
18 × 24 in × 12 in deep
as per instructions
for Cor to Sec^s 1.6.31 & 36
also Cor to Towns 19 & 20
N Ranges 37 & 38 W
Land Rolling 2 Rate

Between Townships 19 & 20
Range 37 West

From the post the Established
Corner to Towns 19 & 20
Ranges 37 & 38 W. I run

Easton random line between
said townships
Va 13° 56' E
I set temporary half mile
and Mile Corners at Every
40 & 80 Chains and at
5 Miles 79 chains and 42 lks
A Apoint 1 chains and 2
links South of Cor to Towns
19 & 20 Ranges 36 & 37 W

Therefore My Correction will
be West 58 links and
17 lks North per Mile and
My true Course S 89° 53' W

Between Townships 19 & 20
Range 37 West

From the Corner to Towns
19 & 20 N. Ranges 36 &
37 W I run
S 89° 53' West on true line
Cet Sec. 1 & 36
Va 13° 57' E
40.00 Raised Mound of earth 2½ ft high
from pits 18 x 24 x 12 in
deep as per instructions
for Qr Sec Cor
80.00 Raised Mound of Earth
3 ft high from pits 18
x 24 in x 12 in deep as
per instructions for
Cor to Sec. 1. 2. 35 & 36
Land Rolling 2 Vale

Between Townships 19 & 20
Range 37 West

S 89° 53' West on true line
Cet Sec.s 2 & 35
Va 13° 57' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep as
per instructions for gr-
Sec Cor

80.00 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Sec.s 2. 3. 34 & 35
Land Rolling 2 rate

Between Townships 19 & 20
Range 37 West

S 89° 53' West on true line
Cet Sec.s 3 & 34
Va 13° 56' E

16.00 Enter Valley N.W. & S.E.
38.00 Leave " " "

40.00 Raised Mound of Earth
2½ ft high from pits 18 x
24 in x 12 in ex per
instructions for gr=
Sec Cor

80.00 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Sec.s 3. 4. 33 & 34
Land Rolling 2 rate

Between Townships 19 & 20 N
Range 37 West

S 89° 53' West on true line
bet Sec^s 4 & 33
Va 13° 56' E

13.00 Enter Valley N.E. & S.W.

40.00 Raised Mound of Earth 2½ ft high from pits 18 × 24 × 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 × 24 in × 12 in deep as per instructions for Cor to Sec^s 4. 5. 32 & 33

Land Rolling 2 Rate

Between Townships 19 & 20
Range 37 West

S 89° 53' West on true line
bet Sec^s 5 & 32
Va 13° 56' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 × 24 in × 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 × 24 in × 12 in deep as per instructions for Cor to Sec^s 5. 6. 31. & 32

Land Rolling 2 Rate

Between Towns 19 & 20 N
Range 37 W

S 89° 53' West on true line bet Secs 6 & 31
Va 13° 57' E

31.00 Leave Valley N E & S W.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep as per instructions for Gr Sec Cor

79.42 Cor to Secs 1. 6. 31. & 36 & Cor to Towns 19 & 20 N Ranges 37 & 38 W
Land Rolling 2 rate
Oct 13th 1876

General Description
This Township is rolling land sandy soil 2 rate well adapted to stock & fair land for agriculture No timber or water seen in the township

Between Ranges 37 & 38.
Township No 20 N

From the last the Established Corner to Towns 19 & 20 N Ranges 37 & 38 West. I view

North between Secs 31 & 36
Va 13° 57' E

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 x 12 in deep as per instructions for Corner to Secs 25. 30 31. & 36
Land Rolling 2 rate

Between Ranges 37 & 38
Township No 20 N

North Cet Sec^s 25 & 30
Va 13° 57' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Sec^s 19 & 24 25 & 30

Land Rolling 2 Rate

Between Ranges 37 & 38
Town 20 N

North Cet Sec^s 19 & 24
Va 13° 57' E

19.00 Enter Valley E & S.W.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Sec^s 13. 18. 19 & 24

Land Valley 1st Rate

Between Ranges 37 & 38
Town 20 North

North bet. 13 & 18
Va 13° 56' E

40.00 Raised Mound of Earth
2 1/2 ft high pom pits
18 x 24 in x 12 in deep
as per instructions
for Gr Sec Cor

60.00 Leave Valley E & W

80.00 Raised Mound of Earth
3 ft high pom pits
18 x 24 in x 12 in deep
as per instructions
for Cor to Sec.s 7, 12
13 & 18

Land Valley 1st Gate

Between Ranges 37 & 38
Town 20 North

North bet Sec.s 7 & 12
Va 13° 56' E

38.00 Enter Valley N E & S W

40.00 Raised Mound of Earth
2 1/2 ft high pom pits
18 x 24 in x 12 in deep
as per instructions
for Gr Sec Cor

80.00 Raised Mound of Earth
3 ft high pom pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Sec.s 1, 6, 7 & 12

Land Valley 1st Gate
" Balance 3d Gate

Between Ranges 37 & 38
Town 20 N

North Bet Secs 1 & 6
Va 13° 56' E

40.00 Raised Mound 2½ ft high from pits 18 × 24 in × 12 in deep as per instructions for Gr Sec Cor

83.30 Intersect 5th Standard Fll N at a point 8 chains and 13 link East of Cor to Secs 31 & 32. Town 21 N Range 37 West Where I Raised Mound of Earth 2½ ft high from pits 18 × 24 in × 12 in deep as per instructions for Closing Cor to Town 20 Ranges 37 & 38 West
Oct 14th 1876

General Description
Land fair 2 Rate Valley 1st rate adopted to small grain or stock

Between Ranges 38 & 39
Town 17 N

From the Established Cor to Township 17 N Ranges 38 & 39 West on 4th Standard Fll North. I Run

North on true line bet Secs 31 & 36
Va 14° 01' E

19.00 Enter Valley N. E

40.00 Raised Mound of Earth 2½ ft high from pits 18 × 24 in × 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 × 24 × 12 in deep as per instructions for Cor to Secs 25. 30. 31 & 36

Land Valley 1st rate

Between Ranges 38 & 39
Town 17 N

North Cet Sec^s 25 & 30
Va 14° 01' E

21.00 Leave Valley E & S W
40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 x 12 in deep as
per instructions for
Gr Sec Cor
73.40 Entr head of Valley E & S W
80.00 Raised Mound of Earth
3 ft high from pits
18 x 24 x 12 in deep as
per instructions for
Cor to Sec^s 19. 24. 25 & 30
Land Rolling 2° Vete

Between Ranges 38 & 39
Town 17 N

North Between Sec^s 19 & 24
Va 14° E

7.00 Leave Valley East
40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep as
per instructions for
Gr Sec Cor
80.00 Raised Mound of Earth
3 ft high from pits
18 x 24 in x 12 in deep
as per instructions for
Cor to Sec^s 13. 18. 19 & 24
Land Rolling 2° Vete

Between Ranges 38 & 39
Town 17 N

North Cut Secs 13 & 18
Va 14° E.

31.00 Enter Valley East
40.00 Raised Mound of Earth
2 1/2 ft high from pits
18 x 24 in x 12 in deep
as per instructions
for Gr sec Cor
80.00 Raised Mound of Earth
3 ft high from pits
18 x 24 in x 12 in deep
as per instructions
for Cor to sec 7.12
13 & 18.
Land Valley 1st rate
" balance 2d rate

Between Ranges 38 & 39
Town 17 N

North Cut Secs 7 & 12
Va 13° 59' E

9.00 Leave Valley East
40.00 Raised Mound of Earth
2 1/2 ft high from
pits 18 x 24 in x 12 in
deep as per instructions
for Gr sec Cor
80.00 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Corner to sec 1.6.7 & 12
Land Rolling 2d rate

Between Ranges 38 & 39
Town 17 N

North Cet Sec^n 1 & 6
Va 13° 59' E

40.00 Raised Mound of Earth
2½ ft high from
pits 18 x 24 in x 12 in
deep as per instructions
for gr sec Cor

80.00 Set post 3 in x 3 in x 4 ft
long 1 ft in ground
Marked as per instructions
Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Townships 17 & 18
N. Ranges 38 & 39 W
Land Rolling 2 rate

Between Townships 17 & 18
Range 38 W

From the Past the Established
Corner to Towns 17 & 18 N
Ranges 38 & 39 W I run

East on random line Cet.
Said Townships
Va 13° 59' E

I set temporary half mile
and mile Corners at
every 40 & 80 Chains and
at 5 Miles, 79 Chains &
15 links to a point
2 chains South of Cor
to Townships 17 & 18 N
Ranges 37 & 38 West.

Therefore my Correction will
be West 85 links and North
33⅓ links per Mile and my
true Course S 89° 46' West

Between Townships 17 & 18 N
Range 38 W

S 89° 46' West on true line
Bet Sec^s 1. & 36
Va 13° 59' E

40.00 Raised Mound of Earth
2 1/2 ft high pom pits
18 x 24 in x 12 in deep
as per instructions for
Yr Sec Cor

80.00 Raised Mound of Earth
3 ft high pom pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Sec^s 1. 2. 35 & 36
Land rolling 2° rate

Between Townships 17 & 18 N
Range 38 W

S 89° 46' West on true line
Bet Sec^s 2 & 35
Va 13° 59'

40.00 Raised Mound of Earth
2 1/2 ft high pom pits
18 x 24 in x 12 in deep
as per instructions
for Yr Sec Cor

80.00 Raised Mound of Earth
3 ft high pom pits
18 x 24 x 12 in deep
as per instructions
for Cor to Sec^s 2. 3. 34
& 35
Land rolling 2° rate

Between Townships 17 & 18 N
Range 38 W.

	S 89° 46' West on true line Cet Sec^s 3 & 34 Va 13° 59' E
40.00	Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep as per instructions for Gr Sec Cor
86.00	Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Sec^s 3.4.33 & 34 Land rolling 2 rate

Between Townships 17 & 18 N
Range W

	S 89° 46' West on true line Cet Sec^s 4 & 33 Va 13° 59' E
40.00	Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor
86.00	Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Sec^s 4.5. 32 & 33 Land rolling 2 rate

Between Townships 17 & 18
Range 38 West

S 89° 46' West on true line
Cet Sec^s 5 & 32
Va 13° 59' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions for
Gr sec Cor

80.00 Raised Mound of Earth
3 ft high from pits
18 x 24 in x 12 in deep
as per instructions
for Cor to Sec^s 5. 6. 31.
& 32

Land Rolling 2 rate

Between Townships 17 & 18
Range 38 West

S 89° 46' West on true line
Cet Sec^s 6 & 31
Va 13° 59' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions
for Gr sec cor

79.15 Cor to Townships 17 & 18 N
Ranges 38 & 39 West
Oct 15th 1876

General Description
Town 17. Range 38. is Composed
of 2 rate Land good
grass. No water or timber
seen in the Township

Between Ranges 38 & 39 W
Township 18 N

From the Post the Established
Cor to Towns 17 & 18 N
Ranges 38 & 39 West
I Run
North on true line Cet
Secs. 31. & 36.
Val 3° 59' E

23.00 Enter Valley N E
40.00 Raised Mound of Earth
2½ ft high pum pits
18 x 24 in x 12 in deep as
per instructions for
Gr sec Cor
80.00 Raised Mound of Earth 3
ft high pum pits 18 x
24 in x 12 in deep as per
instructions for Cor
to Secs. 25. 30. 31. & 36
Land Valley 2 Vate

Between Ranges 38 & 39 W
Township No 18

North Cut Secs 25 & 30
Va 13° 59' E

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor

70.00 Leave Valley East

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Secs 19. 24. 25 & 30

Land Valley 2 Gate

Between Ranges 38 & 39
Township 18 N

North Cut Secs 19 & 24
Va 13° 58' E

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Secs 13. 18. 19 & 24

Land Valley 2 Gate

Between Ranges 38 & 39
Town 18 N.

North between Sec^s 13 & 18
Var 3° 59' E

17.00 Enter Valley N East.
40.00 Raised Mound 2 1/2 ft high from pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor
60.20 Marsh N & S.
80.00 Raised Mound 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Sec^s 7. 12. 13. & 18
Land Valley 2 rate
" balance Rolling

Between Ranges 38 & 39
Town 18 N

North between Sec^s 7 & 12
Var 14° E

10.00 Leave Marsh N^w & S.
40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep as per instructions for Gr Sec Cor
80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Sec^s 1. 6. 7 & 12
Land Valley 2 rate
Good Grass

Between Ranges 38 & 39 W
Town 18 N

North Cet Secs 1 & 6
Va 14° E

40.00 Raised Mound of Earth
2½ ft high pour pits
18 x 24 in x 12 in deep
as per instructions for
Gr sec Cor

42.00 Enter Marsh S E & N.
55.00 Leave " " " "
73.20 Leave Valley E. & W.
80.00 Set post 3 in x 3 in x 4 ft
long 1 ft deep Mkd
as per instructions.
Raised Mound 3 ft
high pour pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Secs 1. 6. 31. & 36
also Cor to Towns
18 & 19. Ranges 38 &
39 West
Land in valley level
" remainder Valley

Between Townships 18 & 19
Range 38 West

From the post the Estab=
lished Corner to Towns
18 & 19 N. Ranges 38 & 39
I view
East on random line Cet.
Said Townships.
Va 14° East
I set temporary half mile
and Mile Corners at
every 40 & 80 Chains and
at 5 Miles 79 Chains
and 19 links to a point
1 chain and 85 links
South of Cor to Townships
18 & 19. Ranges 37 & 38
West

Therefore my Correction will
be 81 links West and
North 30 5/6 links per mile
and my true Course
S 89° 47' West

✓

Between Townships 18 & 19 N
Range 38

From the post Corner to Townships 18 & 19 N Ranges 37 & 38 West I Vein

S 89° 47' West on true line
bet Sec^s 1 & 36
Va 13° 58' E

40.00 Raised Mound of Earth 2½ ft high pour pits 18 x 24 in x 12 in deep as per instructions for gr sec cor

80.00 Raised Mound 3 ft high pour pits 18 x 24 in x 12 in deep as per instructions for Cor to sec^s 1. 6. 31. & 36

Land rolling 2 rate

Between Townships 18 & 19 N
Range 38 W

S 89° 47' West on true line
bet Sec^s 2 & 35
Va 13° 58' E

40.00 Raised Mound 2½ ft high pour pits 18 x 24 in x 12 in deep as per instructions for gr sec Cor

80.00 Raised Mound of Earth 3 ft high pour pits 18 x 24 in x 12 in deep as per instructions for Cor to sec^s 2. 3. 34 & 35

Land rolling 2 rate

Between Townships 18 & 19 N
Range 38 W

S89°47' West on true
line bet Sec^s. 3 & 34
Va 13° 59' E

40.00 Raised mound of Earth 2½
ft high from pits 18 x 24
in x 12 in deep as per
instructions for grade
Cor

80.00 Raised Mound of Earth 3
ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Sec^s. 3, 4, 33 & 34
Land rolling & rate

Between Townships 18 & 19 N
Range 38 West

S89°47' West on true line
bet Sec^s. 4 & 33
Va 13° 59' E

40.00 Raised mound of earth
2½ ft high from
pits 18 x 24 in x 12 in deep
as per instructions for
grade Cor

80.00 Raised Mound of Earth 3
ft high from pits 18 x 24
in x 12 in deep as per
instructions for Cor to
Sec^s. 4, 5, 32 & 33
Land rolling & rate

Between Townships 18 & 19 N
Range 38 W

S 89° 47' West on true line
Cut Sec^s 5 & 32
Va 13° 59' E

40.00 Raised Mound of Earth
2 1/2 ft high pum pits
18 x 24 in x 12 in deep as
per instructions for
Gr sec Cor

80.00 Raised Mound of Earth
3 ft high pum pits 18 x 24
in x 12 in deep as per
instructions for Cor
to sec^s 5. 6. 31. & 32
Land Rolling 2^d rate

Between Townships 18 & 19 N
Range 38 W

S 89° 47' West on true line
Cut Sec^s 6 & 31.
Va 14° E

40.00 Raised mound of Earth
2 1/2 ft high pum pits
18 x 24 in x 12 in deep
as per instructions for
Gr sec Cor

79 19 Cor to Townships 18 & 19 N
Ranges 38 & 39 W
October 16th 1876

Amit

General Description
This Township is Composed
of good 2^d rate land
adopted to agriculture
small grain better &
an excellent stock
range —

Between Ranges 38 & 39 W
Town 19 N

From the Post the Established Corner to Towns 18 & 19 N Ranges 38 & 39 W
Down
North in true line bet Sec^s 31. & 36
Va 14° E

40.00 Raised mound of Earth 2 1/2 ft high pour pits 18 x 24 in x 12 in deep as per instructions for gr sec cor

80.00 Raised mound of Earth 3 ft high pour pits 18 x 24 in x 12 in deep as per instructions for Cor to sec^s 25. 30. 31. & 36
Land rolling 2 rate

Between Ranges 38 & 39 W
Township 19 N

North between Sec^s 25 & 30
Va 13° 59' E

36.00 Enter Valley N.W. & S.E.
40.00 Raised mound of Earth 2 1/2 ft high pour pits 18 x 24 in x 12 in deep as per instructions for gr sec cor

73.00 Leave Valley N.W. & S.E.
80.00 Raised mound of Earth 3 ft high pour pits 18 x 24 in x 12 in deep as per instructions for Cor to sec^s 19. 24. 25 & 30
Land rolling 2 rate

Between Ranges 38 & 39 W
Township 19 N

North between Secs 19 & 24
Va 13° 58' E

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 in x 12 in deep as per instructions for Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Secs 13. 18. 19 & 24

Land Valling 2 rate

Between Ranges 38 & 39 W
Town 19 N

North between Secs 13 & 18
Va 13° 58' E

40.00 Raised Mound 2 1/2 ft high from pits 18 x 24 in x 12 in deep as per instructions for Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Secs 7. 12. 13. & 18

Land Valling 2 rate

Between Ranges 38 & 39 W
Town 19 N

North between Sec^s 7 & 12
Va 13° 57' E

40.00 Raised Mound of Earth
2 1/2 ft high from pits
18 x 24 in x 12 in for
1/4 sec Cor

80.00 Raised Mound of Earth
3 ft high from pits
18 x 24 in x 12 in deep
as per instructions for
Cor to sec^s 1. 6. 7 & 12
Land Rolling 2 Vale

Between Ranges 38 & 39 W
Town 19 N

North Cet Sec^s 1. & 6
Va 13° 58' E

40.00 Raised Mound of Earth
2 1/2 ft high from pits
18 x 24 in x 12 in deep
as per instructions for
1/4 sec Cor

80.00 Set post 3 in x 3 in x 4 ft 1 ft
deep M.K.d as per in-
structions. raised Mound
of Earth 3 ft high from
pits 18 x 24 in x 12 in deep
as per instructions for
Cor to Sec^s 1. 6. 31. & 36
also Cor to Towns 19 & 20
Ranges 38 & 39 W.
Land Rolling 2 Vale

Between Townships 19 & 20 N
Range 38 W.

From the East the Established
Cor to Towns 19 & 20 N
Ranges 38 & 39 West
I run
East on random line
between said Townships
Va 13° 58' E
I set Temporary half Mile &
Mile Corners at Every 40.
& 80 chains and at 5 Miles
78 chains and 82 links
to a point 0 chains and 94
links North of Cor to Towns
19 & 20 N Ranges 37 & 38 W

Therefore my Correction will
be 1 chain and 18 links
West and 15 2/3 links South
per mile and my true
Course N 89° 53' West

V

Between Townships 19 & 20 N
Range 38 West

From the Cor to Townships
19 & 20 N Ranges 37 & 38
W. I run
N 89° 53' West on true line
bet Sec^s 1 & 36
Va 13° 57' E

40.00 Raised mound of Earth
2 1/2 ft high from pits
18 x 24 in x 12 in deep
as per instructions for
gr sec Cor

80.00 Raised mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as per
instructions for Cor
to sec^s 1. 2. 35 & 36
Land rolling 2 rate

Between Towns 19 & 20 N
Range 38 W.

N89° 53' West on true line
bet Sec.s 2 & 35
Var 13° 57' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep as
per instructions for
Gr sec Cor

80.00 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to sec.s 2. 3. 34 & 35
Land Rolling 2 Rate

Between Townships 19 & 20 N
Range 38 W.

N89° 53' West on true line
bet Sec.s 3 & 34
Var 13° 58' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep as
per instructions for
Gr sec Cor

80.00 Raised Mound of Earth 3
ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to sec.s 3. 4. 33 & 34
Land Rolling 2 Rate

Between Townships 19 & 20 N
Range 38 W

N 89° 53' West on true line
bet Sec^ns. 4 & 33
Var 13° 58' E

40.00 Raised mound of earth 2½
ft high pour pits 18 x 24
x 12 in deep as per
instructions for Genl Cor.

80.00 Raised Mound of Earth 3
ft high pour pits 18 x 24
in x 12 in deep as per
instructions for Cor to
Sec^ns 4. 5. 32. & 33
Land rolling 2 rods

Between Townships 19 & 20 N
Range 38 W

N 89° 53' West on true line
bet Sec^ns. 5 & 32
Var 13° 58' E

40.00 Raised mound of earth
2½ ft high pour pits
18 x 24 in x 12 in deep as
per instructions for
Genl Cor

80.00 Raised Mound of Earth
3 ft high pour pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Sec^ns 5. 6. 31. & 32
Land rolling 2 rods

Between Townships 19 & 20 N
Range 38 W

N 89° 53' West on true line
Bet Sec.s 6 & 31.
Va 13° 58' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 1 ft deep as per instructions for gr sec cor

78.82 Cor to Towns 19 & 20 N
Ranges 38 & 39 West
Land rolling 2d rate
Oct 17 1876

General Description
This Township is Well adapted to Stock raising good grass over all the Hills. it is 2d rate land

Between Ranges 38 & 39
Township 20 N

From the past the Established Corner to Townships 19 & 20 Ranges 38 & 39 [illegible]

North on true line bet Sec.s 31 & 36
Va 13° 59' E

40.00 Raised Mound 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for gr sec cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to sec.s 25. 30. 31 & 36
Land rolling 2d rate

Between Ranges 38 & 39 W.
Town 20 North.

North Cor Sec. 25 & 30
Var 13° 59' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Sec. 19. 24. 25 & 30

Land rolling 2d rate

Between Ranges 38 & 39 W
Town 20 North

North Cor Sec. 19 & 24
Var 14° E

40.00 Raised Mound of earth 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 x 12 in deep as per instructions for Cor to Sec. 18. 19. 13 & 24

Land rolling 2d rate

Between Ranges 38 & 39 W
Town 20 North

North bet Sec. 13 & 18
Va 14° E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions for
W sec Cor

80.00 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to sec. 7. 12. 13 & 18
Land Falling 2 Net

Between Ranges 38 & 39 W
Town 20 N.

North bet Sec. 7 & 12
Va 14° E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 x 12 in deep as
per instructions for
S sec Cor

80.00 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to sec. 1. 6. 7 & 12
Land Falling 2 Net

Between Ranges 38 & 39 W
Town 20 North

North bet Secs 1 & 6
Vas 3° 59' E

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 in x 12 in deep as per instructions for Gr sec Cor

84.40 Intersected 5th Std Pll N at a point 10 chains and 64 links East of Cor to Secs 31 & 32. Town 21 N. Range 38 West where I

Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 in x 12 in deep as per instructions for Closing Corner to Secs 1. 6. ~~31 & 36~~ T. 20. Ranges 38 & 39 West Oct 18th 1876

Between Ranges 39 & 40 W
Town 17 N

From the Corner to Town 17 N Ranges 39 & 40 West on 4th Standard Pll North I Run

North on a true line bet Secs 31 & 36
Vas 14° 04' E

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 in x 12 in deep as per instructions for gr sec Cor

61.50 Enter Valley S E. & N W.

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Secs 25. 30. 31. & 36

Land Rolling 2d rate
" in Valley 1st rate

Between Ranges 39 & 40
Town 17 N

North Cut Secs. 25 & 30
Va 14° 04' E

24.00 Legoe Valley S.E.
40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to sec. Cor
80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to sec. 19.24.25 & 30
Land rolling 2 rate

Between Ranges 39 & 40 N
Town 17 N

North Between Secs. 19 & 24
Va 14° 04' E

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to sec. Cor
70.00 Enter Valley E soon turns N E
80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 1 ft deep as per instructions for Cor to secs. 13.18 19 & 24
Land rolling 2 rate

Between Ranges 39 & 40 W
Town 17 N

North bet Secs. 13 & 18
Va 14° 03' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep as per instructions for gr sec Cor

50.00 Raised Mound 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to sec.s 7, 12, 13 & 18.

Land Valley 1st rate

Between Ranges 39 & 40 W
Town 17 N

North bet Secs. 7 & 12
Va 14° 03' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for gr sec Cor

60.00 Leave Valley E. Town S.E.

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Corner to Secs. 1, 6, 7 & 12

Land Valley 2nd rate
" Valence 3rd rate

Between Ranges 39. & 40 W
Town 17 N

North bet Sec. 1. & 6
Va 14° 03' E

11.00 Enter valley East
34.00 Leave " East
40.00 Raised Mound of Earth 2 ft high from pits 18 x 24 in x 12 in deep as per instructions for gr sec cor

80.00 Set post 3 in x 3 in x 4 ft long 1 ft out Marked as per instructions Raised Mound of Earth 2 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Sec. 1. 6. 31. & 36. also Cor to Towns 17 & 18 N Range 39 & 40 West.

Land in valley 1st Rate
" balance 2nd rate

Between Townships 17 & 18 N
Range 39 West

From the post Corner to Towns 17 & 18 N. Ranges 39 & 40 West. I run

East and random line between said Townships
Va 14° 03' E

I set temporary quarter Mile & Mile Corners at every 40 & 80 chains and at Six Miles 2 chains and 41 links to a point 1 chain and 58 links South of Corner to Townships 17 & 18 N Ranges 38 & 39 West

Therefore my Correction will be 2 chains & 41 links East and 26 2/3 links North per Mile and my true course S 89° 49' West

Between Townships 17 & 18 N
Range 39 West

From the Corner to Townships
17 & 18. N. Ranges 38 & 39
West. S Very
S 89° 49' West on true line
bet Sec^s 1. & 36
Va 14° 01' E

40.00 Raised Mound of Earth 2½
ft high from pits 18 x 24 in
x 12 in deep as per in=
structions for gr sec Cor.

43.00 Leage Valley S.W.

80.00 Raised Mound of Earth 3
ft high from pits 18 x 24
in x 12 in deep as per in=
structions for Cor to sec^s
1. 2. 35 & 36.

Land Valley 2 Vate

Between Townships 17 & 18 N
Range 39 West.

S 89° 49' West on true line
bet Sec^s 2 & 35
Va 14° 01' E

40.00 Raised Mound of Earth 2½
ft high from pits 18 x 24
in x 12 in deep as per in=
structions for gr sec Cor

41.00 Valley S.E.

80.00 Raised Mound of Earth 3
ft high from pits 18 x 24 in
x 12 in deep as per in=
structions for Cor to
Sec^s 2. 3. 34 & 35

Land in Valley 1 Vate
" Balance 2 Vate

Between Townships 17 & 18 N
Range 39 West

S 89° 49' West on true line
Cor Sec 4 & 33
Va 14° 02' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep as
per instructions for gr. Sec Cor

80.00 Raised Mound of Earth
3 ft high from pits 18 x 24 in
x 12 in deep as per in=
structions for Cor to Sec.
3. 4. 33. & 34

Land rolling 2 rate

Between Townships 17 & 18 N
Range 39 West

S 89° 49' West on true line
Cor Sec 4 & 33
Va 14° 02' E

40.00 Raised Mound of Earth 2½ ft high
from pits 18 x 24 in x 12 in deep
as per instructions for gr.
Sec Cor

80.00 Raised Mound of Earth 3 ft
high from pits 18 x 24 in x
12 in deep as per instruc=
tions for Cor to Sec. 4. 5
33. & 33

Land rolling 2 rate

Between Townships 17 & 18 N
Range 39 West

S 89° 49' West on true line
Bet Sec^s 5 & 32
Va 14° 03' E

40.00 Raised Mound of Earth 2½ ft high pow pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high pow pits 18 x 24 in x 12 in deep as per instructions for Cor to Sec^s 5. 6. 31. & 32

Land rolling 2 Gate

Between Townships 17 & 18 N
Range 39 West

S 89° 49' West on true line
Bet Sec^s 6 & 31
Va 14° 03

40.00 Raised Mound 2½ ft high pow pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor

82.41 Corner to Townships 17 & 18 N Ranges 39 & 40 West. Oct 20 1876

General Description
Town 17 N Range 39 is a township of fair 2^d rate Land. Well adapted to Stock raising or small grain Cultivation

Between Townships 17 & 18 N
Range 40 West

From the East Corner to Towns 17 & 18 N. Ranges 39 & 40 West. I Vun

West on a random line between said Townships
Va 14° 03' E.

Set temporary half mile & Mile Corners at Every 40 & 80 Chains and at 5 Miles 79 Chains and 36 links intersected the 5th Guide Meridian West at a point 1 Chains and 11 links South of Cor to Secs 1. 6. 31. & 36 & Cor to Towns 17 & 18 N. Ranges 40 & 41 West

Therefore my Correction will be 18½ links North per Mile and my true Course S 89° 52' East.

Between Townships 17 & 18 N
Range 40 W

From the Cor to Towns 17 & 18 N Ranges 40 & 41 West on 5th Guide Meridian I Vun
S 89° 52' East in true line bet Secs. 6 & 31.
Va 14° 06' E

39.36 Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Secs 5. 6.

79.36 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Secs 5. 6.

Between Townships 17 & 18 N
Range 40 W

S 89° 52' East on true line
bet Sec.s 5 & 32
Va 14° 06' E

40.00 Raised Mound of Earth
2 1/2 ft high from pits
18 x 24 in x 12 in deep
as per instructions for
Gr & Cor

80.00 Raised Mound of Earth
3 ft high from pits 18
24 in x 12 in deep as
per instructions for
Cor to Sec.s 4. 5. 32 & 33

Land rolling 2 Rate

Between Townships 17 & 18 N
Range 40 W

S 89° 52' East on true line
bet Sec.s 4. & 33
V 14° 05' E

16.00 Enter Valley South

40.00 Raised Mound of Earth
2 1/2 ft high from pits
18 x 24 x 12 in deep as
as per instructions
for Gr & Cor

55.00 Leave Valley S.E.

80.00 Raised Mound of Earth 3
ft high from pits 18 x 24
x 12 in deep as per in-
structions for Cor to Sec.s
3. 4. 33 & 34

Land in Valley 1st Rate
" Remainder 2d Rate

Between Townships 17 & 18 N
Range 40 West

S 89° 52' East on true line
bet Secs. 3 & 34
Va 14° 05' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep as
per instructions for
Proector

80.00 Raised Mound of Earth
2 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to sec. 2. 3. 34 & 35

Land Rolling 2nd rate

Between Townships 17 & 18 N
Range 40 W.

S 89° 52' East on true line
bet Secs. 2. & 35
Va 14° 04' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions for
Proector

80.00 Raised Mound of Earth
2 ft high from pits
18 x 24 in x 12 in deep
as per instructions
for Cor to sec. 1. 2. 35
& 36.

Land Rolling 2nd rate

Between Townships 17 & 18 N
Range 40 W

S 89° 52' East on true line
Cor to Sec. 1 & 36
Var 14° 04' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for gr Sec Cor

80.00 Cor to Townships 17 & 18 N Ranges 39 & 40 West. Oct 21st 1876

General description
Town 17 N Range 40 W is adapted to stock raising alone, the soil is too sandy for agriculture

Between Ranges 39 & 40
Town 18 N

From the gp & p the Established Corner to Towns 17 & 18 N Ranges 39 & 40 West I run
North on true line Cor to Sec. 31 & 36
Var 14° 04' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for gr sec Cor

57.00 Center Valley N. E.

80.00 Raised Mound of Earth 2 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Sec. 25. 30. 31 & 36
Land rolling 2nd rate
" in Valley 1st rate

Between Ranges 39 & 40 W
Town 18 N

	North Bet Secs 25 & 30 Va 14° 03' E
40.00	Raised Mound of Earth 2½ ft high from pits 18×24 in ×12 in deep as per instructions for gr Sec Cor
80.00	Raised Mound of Earth 3 ft high from pits 18×24 in ×12 in for Cor to Secs 19. 24. 25 & 30
	Land in Valley 2 Rate

Between Ranges 39 & 40 W
Town 18 N

	North Between Secs 19 & 24 Va 14° 03' E
24.00	Leave Valley N E
40.00	Raised Mound of Earth 2½ ft high from pits 18×24 in ×12 in deep as per instructions for gr Sec Cor
80.00	Raised Mound of Earth 3 ft high from pits 18×24 in ×12 in high as per instructions for Cor to Secs 13. 18. 19 & 24
	Land in Valley 1st rate
	" balance 2 rate

Between Ranges 39 & 40 W
Town 18 N

North Cut Secs. 13 & 18
Va 14° 03' E

40.00 Raised Mound 2½ ft high from pits 18 x 24 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Secs. 7. 12. 13 & 18
Land rolling 2 rate

Between Ranges 39 & 40 W
Town 18 N

North Cut Secs. 7 & 12
Va 14° 03' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to Secs. 1. 6. 7 & 12.
Land rolling 2 rate

Between Ranges 39 & 40 W
Town 18 N

North between Sec^s 1. & 6
Va 14° 03' E

40.00 Raised Mound of Earth 2½ ft high pour pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor

80.00 Set post 3 in x 3 in x 4 ft long, mkd as per instructions Raised Mound of Earth 3 ft high as per instructions pour pits 18 x 24 in x 12 in deep for Cor to Sec^s 1. 6. 31. & 36. also Cor to Townships 18 & 19 N Ranges 39 & 40 West

Between Townships 18 & 19 N
Range 39 W

From the Post. the Established Corner to Townships 18 & 19 North Ranges 39 & 40 West. I run

East on random line between said Townships
Va 14° 03' E

I set Temporary half mile and Mile Corners at every 40 & 80 chains and at Six Miles and 2 chains to a point 3 chains and 10 links South of Cor to Sec^s 1. 6. 31. & 36 & also Cor to Towns 18. 19 N Ranges 38 & 39 West.

Therefore my Correction will be 2 chains East and 51⅔ links North per mile and my true Course S 89° 38' West

Between Townships 18 & 19 N
Range 39 West

From the Cor to Towns 18 & 19 N Ranges 38 & 39 Drum

S 89° 38' West on true line
Cet Sec.s 1 & 36
Va 14° 01' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for gr sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Cor to sec.s 1. 2. 35 & 36

Land rolling 2 rate

Between Townships 18 & 19 N
Range 39 W

S 89° 38' West on true line
Cet Sec.s 2 & 35
Va 14° 01' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for gr sec Cor

80.00 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Corner to sec.s 2. 3. 34 & 35

Land rolling 2 rate

Between Townships 18 & 19
Range 39 W

S 89° 38' West on true line
bet Sec^s 3 & 34
Var 14° 02' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions for
Cor to Sec^s

80.00 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Sec^s 3. 4. 33 & 34

Land Rolling 2nd rate

Between Townships 18 & 19
Range 39 W

S 89° 38' West on true line
bet Sec^s 4 & 33
Var 14° 02' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions
for Cor to Sec^s

80.00 Raised Mound of Earth
3 ft high from pits
18 x 24 in x 12 in deep
as per instructions for
Cor to Sec^s 4. 5. 32 & 33

Land Rolling 2nd rate

Between Townships 18 & 19 N
Range 39 West

S 89° 38' West on true line
Cor Secs. 5 & 32
Va 14° 03' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions
for Pr Sec Cor

80.00 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Secs. 5. 6. 31. & 32
Land rolling 2 Rate

Between Townships 18 & 19 N
Range 39 W

S 89° 38' West on true line
Cor Secs. 6 & 31.
Va 14° 03' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep as
per instructions for
Pr Sec Cor

82.00 Cor to Townships 18 & 19
Ranges 39 & 40 W

General Description

Town 18 N Range 39
West is a township of
fair 2 rate land
good vegetation over
its entire surface

Oct 22d

Between Townships 18 & 19
Range 40 W

From the post the Established
Corner to Townships 18 & 19
N Ranges 39 & 40 W
I Run

West on a random line
Let Said townships
Va 14° 03' E
I set temporary half mile &
Mile Corners at Every 40 &
80 chains and at Six
Miles, 2 chains and 24
links Intersected the 5th
Guide Meridian at a point
1 chain and 63 link North
of Cor to Townships 18 & 19 N
Ranges 40 & 41 West

Therefore my Correction
will be 27 1/6 links South
per mile and my true
Course N 89° 48' East

Between Townships 18 & 19
Range 40 W
From the Cor to Towns 18 & 19 N Ranges 40 & 41
on 5th Guide Meridian West I Run
N 89° 48' East on true line
Let Secs 6 & 31
Va 14° 06' E

42.24 Raised Mound of Earth
2 1/2 ft high from pits
18 x 24 in x 12 in deep
as per instructions for
Cor to Sec Cor

82.24 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Sec " 5. 6. 31 & 32
Land Rolling 2 rate

Between Townships 18 & 19 N
Range 40 W

N 89° 48' East on true line
bet Secs. 5 & 32
Var 14° 0.6' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions for
Cor to Secs

80.00 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Secs. 4. 5. 32 & 33
Land rolling 2 rate

Between Townships 18 & 19
Range 40 W

N 89° 48' East on true line
bet Secs. 4 & 33
Var 14° 0.5' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions for
Cor to Secs

80.00 Raised Mound of Earth
3 ft high from pits
18 x 24 in x 12 in deep
as per instructions
for Cor to Secs. 3. 4.
33 & 34
Land rolling 2 rate

Between Townships 18 & 19 N
Range 40 W

N 89° 48' East on true line
Cet Secs. 3 & 34
Va 14° 05' E

40.00 Raised Mound of Earth 2 1/2 ft high pom pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high pom pits 18 x 24 in x 12 in deep as per instructions for Cor to secs. 2. 3. 34 & 35

Land Valling 2d rate

Between Townships 18 & 19 N
Range 40 W

N 89° 48' East on true line
Cet Secs. 2 & 35
Va 14° 04' E

40.00 Raised Mound of Earth 2 1/2 ft high pom pits 18 x 24 in x 12 in deep as per instructions for Gr Sec Cor

80.00 Raised Mound of Earth 3 ft high pom pits 18 x 24 in x 12 in deep as per instructions for Cor to secs. 1. 2. 35 & 36.

Land Valling 3d rate

Between Townships 18 & 19 N
Range 40 W

N 89° 48' East on true line
Cor Secs 1. & 36
Va 14° 04' E

40.00 Raised Mound of Earth
2½ ft high pumpits
18 × 24 in × 12 in deep
as per instructions
for Gr Sec Cor

80.00 Cor to Secs 1. 6. 31 & 36 and
Townships 18 & 19 N
Ranges 39 & 40 West

General description
Town 18 Range 40 is
broken up by short
Valleys the soil is sandy
& 3d rate. Not adapted
to agriculture but
a good grazing section
of Land

Oct 23d 1876

Between Ranges 39 & 40 W.
Township No 19 N

From the Corner to Township No 18 & 19 N. Ranges 39 & 40 West. I run North on true line between Secs. 31. & 36

N 14° 04' E

31.00 Enter Valley N.E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 in x 12 in deep as per instructions for 1 & Sec Cor

43.00 Leave Valley N.E.

80.00 Raised Mound of Earth 2 ft high from pits 18 x 24 in x 12 in deep as per instructions for. Cor to Secs. 25. 30. 31 & 36

Land in Valley 1st rate
" Remainder broken 2 rate

Between Ranges 39 & 40 West
Town 19 North

North bet Secs 25 & 30
Va 14° 03' E

40.00 Raised Mound of Earth
2½ feet high pom pits
18 × 24 in × 12 in deep
as per instructions
for gr sec Cor

80.00 Raised Mound of Earth
3 ft high pom pits
18 × 24 in × 12 in deep
as per instructions
for Cor to secs 19.24
25 & 30

Land Rolling 2 Gate

Between Ranges 39 & 40
Town 19 North

North between Secs 19 & 24
Va 14° 03' E

7.00 Enter Valley S.E.

40.00 Raised Mound of Earth
2½ ft high pom pits
18 × 24 in × 12 in deep
as per instructions
for gr sec Cor

74.00 Leave Valley N E

80.00 Raised Mound of Earth
3 ft high pom pits
18 × 24 in × 12 in deep
as per instructions
for Cor to secs 13.18
19 & 24

Land Rolling 2 Gate

Between Ranges 39 & 40 W
Town 19 North

North between Secs. 13 & 18
Va 14° 03' E

40.00 Raised Mound of Earth 2½ ft high pum pits 18 x 24 x 12 in deep as per instructions for gr sec Cor

80.00 Raised Mound of Earth 2½ ft high pum pits 18 - 24 in x 12 in deep as per instructions for Cor to Secs. 7. 12. 13 & 18

Land rolling & Gate

Between Ranges 39 & 40 W
Town 19 North

North between Secs. 7 & 12
Va 14° 03' E

40.00 Raised Mound 2½ ft high pum pits 18 x 24 in x 12 in deep as per instructions for gr sec Cor

80.00 Raised Mound of Earth 2½ ft high pum pits 18 x 24 in x 12 in deep as per instructions for Cor to Secs. 6. 7 & 12

Land broken & Gate

Between Ranges 39 & 40
Township 19 North

North. Cut Secs 1 & 6
Va 14° 03' E

40.00 Raised Mound of Earth
2½ ft high from
pits 18 x 24 in x 12 in
deep as per instructions
for Yr 20 C Cor

80.00 Set post 3 in x 3 in x 4 ft
1 ft deep Mkd as per
instructions Raised
Mound of Earth 3
ft high from pits 18 x
24 in x 12 in deep
for Corner to Townships
19 & 20 N Ranges
39 & 40 West
Land Falling 2 rate

Between Townships 19 & 20
Range 39 West

From the Corner to Town=
ships 19 & 20 North
Ranges 39 & 40 West
I Run

East on random line
between said townships
Va 14° 03' E
I set temporary half mile
and Mile Corners at every
40 & 80 chains and at
Six Miles. 2 chains and
27 links to a point 94
links South of Cor to Towns
19 & 20 N Ranges 38 & 39
West.

Therefore my Correction will
be East 2 chains & 27 links
and North 15 2/3 links per
Mile & my true Course
S 89° 53' West

Between Townships 19 & 20
Range 39 W

From the Corner to Townships
No 19 & 20 N Ranges
38 & 39 West. I run

S 89° 53' West on true line
Cet Sec^s 1 & 36
Va 14° 02' E

40.00 Raised Mound of Earth
2½ ft high pum pits
18 × 24 in × 12 in deep
as per instructions for
Gr sec Cor

80.00 Raised Mound of Earth
3 ft high pum pits
18 × 24 in × 12 in deep
as per instructions
for Cor to sec^s 1. 2.
35 & 36
Land Valling 2 Vate

Between Townships 19 & 20
Range 39 W

S 89° 53' West on true line
Cet Sec^s 2 & 35
Va 14° 02' E

40.00 Raised Mound of Earth
2½ ft high pum pits
18 × 24 in × 12 in deep
as per instructions
for Gr sec Cor

80.00 Raised Mound of Earth
3 ft high pum pits
18 × 24 in × 12 in deep
as per instructions
for Cor to sec^s 2. 3. 34
& 35
Land Valling 2 Vate

Between Townships 19 & 20
Range 39 W.

S 89° 53' West on true line
between Sec.s 3 & 34
Va 14° 02' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 x 12 in deep as
per instructions for
gr sec cor

74.80 Enter Valley S.E.

50.00 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Corner to Sec.s 3 & 4.

Land Rolling & Rate

Between Townships 19 & 20
Range 39 W

S 89° 53' West on true line
between Sec.s 4 & 33
Va 14° 03' E

~~24.50 Leave Rolling S.E.~~

40.00 Raised Mound 2½ ft
high of from pits 18 x 24
in x 12 ft deep as per
instructions for gr
Sec Cor

50.00 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep
as per instructions
for Cor to Sec.s 4 & 5
33 & 33

Land Rolling Valley & Rate

Between Townships 19 & 20
Range 39 W.

S 89° 53' West on true line
bet Sec^s 5 & 32
Va 14° 03' E

24.50 Leave Valley S E

0,0.00 Raised Mound of Earth
2 1/2 ft high from pits
18 x 24 in x 12 in deep
as per instructions
for gr sec Cor

80.00 Raised Mound of Earth
3 ft high from pits
18 x 24 in x 12 in deep
as per instructions
for Cor to Sec^s 5 6.
31 & 32

Land rolling 2 mile

Between Townships 19 & 20
Range 39 W.

S 89° 53' West on true line
bet Sec^s 6 & 31
Va 14° 03' E

40.00 Raised Mound of Earth
2 1/2 ft high from
pits 18 x 24 in x 12 in
deep as per instructions
for gr sec Cor

82.27 Cor to Townships 19 & 20
N Ranges 39 & 40
West Oct 24th

General Description
Town 19 N Range 39
is rougher surface than
18. 39 it is adapted to
stock or agriculture
of small grain

Between Townships 19 & 20
Range 40 W

From the Post the Established Corner to Townships 19 & 20 N Ranges 39 & 40 West. I Run

West on random line between said townships
Va 14° 03' E

I set temporary half mile and mile corners at every 40 & 80 chains and at 6 miles. 3 chains and 56 links intersected the 5th Guide Meridian at a point 1. Chain and 27 links South of Corner to Towns 19 & 20 N Ranges 40 & 41 West.

Therefore my Correction will be North 21 1/6 links per mile and my true Course
S 89° 51' East

Between Townships 19 & 20 N
Range 40 W

From the Established Cor to Towns 19 & 20 N Ranges 40 & 41. W. on 5th Guide Meridian I Run

S 89° 51' East on true line bet sec. 6 & 31.
Va 14° 07' E

43.56 Raised mound of Earth 2 1/2 ft high from pits 18 x 24 in x 12 in deep as per instructions for 1/4 sec Cor.

83.56 Raised Mound of Earth 3 ft high from pits 18 x 24 in x 12 in deep as per instructions for Corner to sec. 5. E. 31 & 32

Land Rolling 3rd rate

Between Townships 19 & 20
Range 40 W

S 89° 51' East on true line
bet Sec. 5 & 32
Va 14° 07' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions for
Prairie

80.00 Raised Mound of Earth
3 ft high from pits
18 x 24 in x 12 in deep
as per instructions
for Cor to sec. 4. 5
32 & 33
Land rolling 3 rate

Between Townships 19 & 20
Range 40 W.

S 89° 51' East on true line
bet Sec. 4 & 33
Va 14° 06' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions for
Prairie

80.00 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to sec. 3. 4. 33 & 34
Land rolling 3 rate

Between Townships 19 & 20
Range 40 W

S 89° 51' East on true line
Cor Secs. 3. & 34
Va 14° 05' E

40.00 Raised Mound of Earth
2 1/2 ft high from pits
18 x 24 in x 12 in deep
as per instructions
for yr sec cor

53.40 Enter Valley S.W.

80.00 Raised Mound of Earth
3 ft high from pits
18 x 24 in x 12 in deep
as per instructions for
Cor to Secs. 2. 3. 34 & 35

Land rolling 2 rate
Valley fair 1 rate

Between Townships 19 & 20
Range 40 W.

S 89° 51' East on true
line Cor Secs. 2. & 35
Va 14° 04' E

40.00 Raised Mound of Earth
2 1/2 ft high from
pits 18 x 24 in x 12 in
deep as per instructions
for yr sec cor

46.20 Leave Valley N.E. & S.W.

80.00 Raised Mound of Earth
2 1/2 ft high from
pits 18 x 24 in x 12 in
deep as per instructions
for Cor to Secs. 1. 2. 35
& 36

Land in Valley 1 rate
" balance 2 rate

Between Townships 19 & 20
Range 40 W

S 89° 51' East on true line
bet Sec. 1 & 36
Va 14° 04' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions
for 1/4 sec cor

80.00 Cor to Townships 19 & 20
N Ranges 39 & 40 W.
Land Rolling 2nd rate

General Description
Town 19 N Range 40
is compound of 2nd rate
land Mostly Soil
quite sandy good
Vegetation over its
entire surface

Between Ranges 39 & 40
Town 20 N

From the Post the Estab-
lished Corner to Towns
19 & 20 N Ranges
39 & 40 W. I run

North bet Sec. 31 & 36
Va 14° 04' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 in x 12 in deep
as per instructions
for 1/4 sec cor

80.00 Raised Mound of Earth
3 ft high from pits 18 x
24 in x 12 in deep as
per instructions for
Cor to Sec. 25. 30. 31 & 36
Land Rolling 2nd rate

Between Ranges 39 & 40
Town 20 N

North bet Sec" 25 & 30
Va 14° 0 24' E

40.00 Raised Mound of Earth
2 ft high from
pits 18 & 22 in x 12 in
deep as per instruc
tions for pr sec Cor

80.00 Raised Mound of Earth
3 ft high from pits
18 x 22 in x 12 in as per
instructions for Cor to
Sec" 19. 24. 25 & 30
Land Rolling 2 Rate

Between Ranges 39 & 40
Town 20 N

North bet Sec" 19 & 24
Va 14° 0 3' E

40.00 Raised Mound of Earth
2 ft high from
pits 18 & 22 in x 12 in
deep as per instructions
for pr. sec Cor

80.00 Raised Mound of Earth
3 ft high from pits
18 & 22 in x 12 in deep
as per instructions
for Cor to sec" 13.
18. 19 & 24
Land Rolling 2 Rate

Between Ranges 39 & 40
Town 20 N

North between Sec.s 13 & 18 Va 14° 02' E

40.00 Raised Mound of Earth 2 1/2 ft high pum pits 18 x 24 in x 12 in deep as per instructions for N sec Cor

80.00 Raised Mound of Earth 3 ft high pum pits 18 x 24 in x 12 in deep as per instructions for Cor to sec.s 7.12 13 & 18

Land Veling 2 rate

Between Ranges 39 & 40
Town 20 N

North bet Sec.s 7 & 12 Va 14° 02' E

40.00 Raised Mound of Earth 2 1/2 ft high pum pits 18 x 24 in x 12 in deep as per instructions for N sec Cor

80.00 Raised Mound of Earth 3 ft high pum pits 18 x 24 in x 12 in deep as per instructions for Cor to sec.s 1.6 7 & 12

Land Veling 2 rate

Between Ranges 39 & 40
Town 20 N

North bet Secs 1 & 6
Va 14° 02' E

40.00 Raised Mound of Earth
2 1/2 ft high from pits
18 x 24 x 12 in deep as
per instructions for
Gr Sec Cor

85.17 Intersected 5th Standard
Pll N. 12 chains and
25 links East of Cor
to Secs 31 & 32. Town
21 N. Range 39 West
Where I
Raised Mound 3 ft high
from pits 18 x 24 in x 12 in
deep as per instructions
for Closing Corners to
Township 20 N Ranges
39 & 40 West.
Oct 25th 1876

General Description

Town 20 N Ranges 39
& 40 are Considerably
broken by Short Mains
& Valleys Soil Sandy
and Vegetation Not as
Strong as in Ranges
36. 37. & 38.

List of Names

A list of the Names of the individuals employed to assist in surveying the Exterior boundaries of Townships 19 & 20 N Range 36. & Towns 17. 18 19 & 20 N Ranges 37. 38. 39 & 40. and showing the respective Capacities in which they acted

Wm Powell	Chainman
Wm Whitten	"
T H Homan	Mondman
Perry Wilson	Flagman

We do hereby certify that we assisted J. C. McElroy Deputy Surveyor in Surveying and Establishing the Exterior boundaries of Townships 19 & 20 N Ranges 36. & Townships 17. 18. 19 & 20 Ranges 37. 38. 39. & 40 all North of the base line and West of 6th P.M. in the State of Nebraska and that said Exterior boundary lines have been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary Monuments all planted according to the instructions furnished by the Surveyor General of dimensions. Character Construction and Marking in the manner as specifically described in the foregoing field

Notes
William Powell Cen Chainman
Wm Whitten Cen "
J H Homan Cen Mounduan
Perry Wilson Cen Flagman

Signed in my presence and sworn to by the above named persons before me the undersigned this day of 1876

O. R. Goodale
Notary Public for
Lincoln Co
Nebraska

I S. C. McElroy deputy Surveyor do solemnly swear that in

pursuance of a joint contract wherein D. V. Stephenson. S. C. McElroy and myself are joint contractors with John R. Clark United States Surveyor General for Nebraska & Iowa bearing date the 6th day of Sept 1876. I have well faithfully and truly in my own proper person and in strict conformity with the instructions furnished by the Surveyor General the Surveying Manual and the laws of the United States surveyed all those parts or portions of the Exterior boundary lines of Townships No 19 & 20 Range 36 Townships 17. 18. 19 & 20 Ranges 37. 38. 39 & 40 all North of the base line and west of the 6th P.M. in the State of Nebraska as represented in the foregoing field Notes as having been surveyed under my direction and I do further solemnly

swear that all the Corners of said surveys have been established and perpetuated in strict accordance with the Surveying Manual and printed instructions and special instructions of the Surveyor General. of dimensions. character construction and marking and in the manner as specifically described in the foregoing field Notes and that the foregoing are the true and original field Notes of said Surveys.

S. C. McElroy
Deputy Surveyor

Signed in my presence and sworn to before me the Undersigned this day of 1876

O. R. Goodale
Notary Public
For Lincoln Co
Nebraska

Surveyor Generals Office
Plattsmouth Neb Dec 14. 1876
The foregoing field Notes of the Survey of the Exterior boundary lines of Townships No 19 to 20 Range 36 to Townships 17. 18. 19 to 20 Ranges 37. 38. 39 to 40 all North of the Base line West of the 6th PM. in the State of Nebraska. Executed by S. C. McEvoy under joint contract No 103 dated Sept. 6th 1876, in the Month of October 1876 having been critically Examined, the necessary Corrections and Explanations made, the said field Notes and the Surveys the describe are hereby approved.

Jno R. Clark
Surveyor General

General Land Office • Original Field Notes

Book Number

259

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.