General Land Office • Original Field Notes

Book Number

261

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.



Field Notes of the Survey of the Exterior boundaries of Townships No 28 North of Ranges 33, 34. 35. 36. 37. West of 6th Principal Meridian in Nebraska

Surveyed by
W. C. McElroy U.S. Deputy Surveyor
under Joint Contract No 108 dated July 25. 1879

Survey commenced May 1st

Survey completed May 31st 1879

List of Names
Otis Bryant Chainman
William Dredge Chainman
John Cunningham Moundman
Fred Whitney Flagman

Township No 25 North between Ranges No 33 and 34 W, of 6th P. M

This work was executed with Burts solar Compass duly tested and found to be correct before commencing the work.

chs

From the Post the established Cor to Townships No 25 North Ranges 33 and 34 West of Post in Mound standing and agreeable with the description furnished us by the Office. I run North on a true line between Secs 31 and 36

40.00 Cor 14°.10

40.00 Deposite charcoal Set Cedar Post 3 ft long 2x3 in 1 ft in ground Raised mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor

80.00

80.00 Deposite Charcoal Set Cedar Post 3 ft long 3x3 in 1 ft in ground built mound of Earth 2½ ft high from pits, 18x24x12 in deep for Cor to Secs 25-30, 31 and 36

Land Rolling
Soil Sand Rock

Township No 25 North between

chs	
	North on a true line bet sec 25 and 30 Var 14° 10'
40.00	Deposite Charcoal Set Cedar Post 3 ft long 3x3 in 1 ft in ground built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
73.50	Creek 10 lks wide runs East
76.00	Steep Bluff bears East & West
80.00	Deposite Charcoal Set Cedar Post 3 ft long 3x3 in 1 ft in ground built mound of Earth 2½ ft high from pits 18x24x12 in deep for Cor to Secs 19. 24 25 and 30

Land gradually descending N to Creek
Soil good 2nd Rate

Ranges 33 and 34 West of 6th P M

chs	
	North on a true line between Secs 19 and 24 Var 14° 16'
40.00	Deposite Charcoal Set Cedar Post 3 ft long 3x3 in 1 ft in ground built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.00	Deposite Charcoal Set Cedar Post 3 ft long 3x3 in 1 ft in ground built mound of Earth 2½ ft high from pits 18x24x12 in deep for Cor to Secs 13. 18 19 and 24

Land rolling
Soil 2nd Rate

Township No 25 North between

chs	North on a true line between Secs 13 and 18 Var 14° 10'
40.00	Deposite Charcoal Set Cedar Post 3 ft long 2x3 in 1 ft in Ground built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ sec cor
56.00	Enter valley bears East & West
75.50	Middle Fork River 16 chs wide runs East
80.00	Deposite Charcoal Set Cedar Post 3 ft long 3x3 in 1 ft in ground built mound of Earth 2½ ft high from pits 18x24x12 in deep for cor to Secs 7, 12, 13 and 18
	good Spring 4 chs S E of cor
	Land North half Rough Soil 2nd Rate

Ranges 33 and 34 West of 6th P M

chs	North on a true line between Secs 7 and 12.
15.00	Leave Valley M.S.E. Var 14° 10'
40.00	Deposite Charcoal Set Cedar Post 3 ft long 2x3 in 1 ft in ground built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ sec cor
80.00	Deposite Charcoal Set Cedar Post 3 ft long 3x3 in 1 ft in ground built mound of Earth 2½ ft high from pits 18x24x12 in deep for cor to Secs 1, 6, 7 and 12
	Land Rolling Soil 2nd Rate

Township No 25 North between Ranges 33 and 34 West of 6th P M

chs	
	North on a true line between Secs 1 and 6 Va 14° 10'
40.00	Deposite Charcoal Set Cedar Post 3 ft long 2x3 in 1 ft in ground built Mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Deposite Charcoal Set Cedar Post 4 ft long 4x4 in 1 ft in ground built Mound of Earth 3 ft high from pits 24x24x12 in deep for Cor to Townships No 25 & 26 North Ranges 33 and 34 West

Land Rolling
Soil 2nd Rate

From the established Cor to Towns 25 and 26 North Ranges 33 & 34 West Inn East on a random line bet Town 25 & 26 N Ranges 33 N. Along the South boundaries of Secs 31. 32. 33. 34. 35 & 36.
Va. 14° 10
And at every 40 and 80 Chs set temporary 1/4 Sec Cor and at 5 miles 79.40 Chs Intersect at a point 85 links South of Cor to Towns 25 & 26 N Range 32 & 33 N. and find the Mound & pits in good Condition & the post Correctly marked, Therefore my Correction will be 60 lks West and 14/6 North per mile & my Course will be South 89° 54 West
Va. 14° 10' E

Town 25 North Range 33 West of 6th P. M.

S 89° 54' West on true line
between Secs 1 & 36
Va 14° 10'

40.00 Deposit Charcoal Raised
Mound of earth 2½ ft high
from pit 18 + 24 + 12 in Asp
~~Above Cedar stake 2 + 2 in x~~
~~2 ft in Dep pit for ¼ Sec Cor~~

80.00 Deposit Charcoal Raised
Mound of earth 2½ ft high
from pit 18 + 24 + 12 in
Asp Above Cedar stake
2 + 2 in & 2 ft in Dep pit
for Cor to Secs 1, 2, 35 & 36
Land gently rolling
Soil 2nd Rate

S 89° 54' West on a true line
bet Secs 2 and 35
Va 14° 10'

40.00 Deposit Charcoal Raised
Mound of earth 2½ ft high
from pit 18 + 24 + 12 in
Asp for ¼ Sec Cor

80.00 Deposit Charcoal Raised
Mound of earth 2½ ft
high from pit 18 + 24 + 12
in Asp Above Cedar
stake 2 + 2 in x 2 ft in
Dep pit for Cor to Secs
2, 3, 34 & 35
Land Rolling
Soil 2nd Rate.

Township No 35 North Range 33 West of 6th P.M.

S89° 54' West on a true line
bet Secs 3 and 34
Va 14° 16'

40.00 Deposit Charcoal Raised
Mound of earth 2½ ft
high from pit 18×24×12
in depth for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18×24×12
in depth above Cedar
stake 2×2in×2ft in the
pit for Cor to Secs 3. 4
33 and 34

Land Rolling
Soil 2d Rate

S89° 54' West on a true line
bet Secs 4 and 33
Va 14° 16'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18×24×12in dep
for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18×24×12in
dep above Cedar stake
2×2in×2ft in the pit for
Cor to Secs 4. 5. 32 & 33

Land Rolling
Soil 2d Rate

Bet Towns 25 & 26 N Range 33 West of 6th P. M.

S 89° 54' West on a true line
bet Secs 5 and 32
Va 14° 16'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 18 + 24 + 12
in depth ~~Drop Cedar~~
~~stake~~ for ¼ Sec Cor

80.00 Deposit Charcoal
Raised mound of earth
2½ ft high from pits 18 +
24 + 12 in depth Drop
Cedar stake 2 x 2 in x 2 ft
in Pit for Cor to Secs
5. 6. 31 and 32
Land Rolling
Soil 2d Rate

S 89° 54' West on a true line
bet Secs 6 and 31
Va 14° 16'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 18 + 24 + 12 in
depth for ¼ Sec Cor

49.40 To Cor to Township 25 &
26 N Ranges 33 & 34 W
Land Rolling
Soil 2d Rate.

May 1st 1849

Town 25 N Range 33 West

General Desption

The land is above the average for this part of the State North of River gently rolling with low ridges about one mile apart and splendid arable valleys between. South Western part rough and broken Rankins Cattle Ranche on NE 1/4 of Sec 33.
Plenty of good Spring Water along the Stream
Township is in general good farming land.

Bet Ranges 34 & 35 Town 25 N.

From Post in established Cor
To Towns 25 N Ranges 34
Post in mound standing & agree with the descr.
furnished me by the Surv. Gen. Office
& 35 W on run
North on a true line bet
Secs 31 and 36
Va 14° 21

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in
Aup for 1/4 Sec Cor

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in Aup Arrow Cedar stake 2 x 2 in x 2 ft in SE pit for Cor to Secs 25. 30 31 and 36

Land Rolling
Soil 2d Rate

Bet Ranges 34 and 35 W

North bet Secs 25 and 30
Va 14° 21

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 x 24 x 12 in Aup for 1/4 Sec Cor

80.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 x 24 x 12 in Aup Drove Cedar stake 2 x 2 in x 2 ft in SE pit for Cor to Secs 19. 24 25 and 30

Land Rolling
Soil 2d Rate

Town 25 North.

North bet Secs 19 and 24
Va 14° 21

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 x 24 x 12 in Aup for 1/4 Sec Cor

48.00 Creek 5 lks wide, runs East

80.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 x 24 x 12 in Aup Drove Cedar stake 2 x 2 in x 2 ft in SE pit for Cor to Secs 13. 18. 19 and 24

Land Rolling
Soil 2d Rate.

Bet Ranges 34 and 35 W Town 25 North.

North bet Secs 13 and 18
Va 14° 21

4 40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18×24×12 in deep for ¼ Sec Cor

8. 80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18×24×12 in deep Drove Cedar stake 2×2 in & 2 ft in S Pit for Cor to Secs 7. 12. 13 and 18

Land Rolling
Soil 2d Rate

North bet Secs 7 and 12
Va 14° 21

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18×24×12 in deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 18×24×12 in deep Drove Cedar stake 2×2 in & 2 ft in S Pit for Cor to Secs 1. 6. 7 & 12

Land Rolling
Soil 2d Rate.

Bet Ranges 33 & 34 W

North bet Secs 1 and 6
Va 14° 21

20.00 Loup River 12 lks wide runs East
40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 x 24 x 12 in
Aup for ¼ Sec Cor
80.00 Deposit Charcoal Raised
Mound of earth 3 ft high
from pits 24 x 24 x 18 in
Aup Drove Cedar stake
3 x 3 in & 3 ft in S Repit
for Cor to Townships
25 & 26 N Ranges 34 & 35
West
Land Rolling
Soil 2d Rate

Town 25 North

From the Cor to Towns 25
and 26 N Range 34 & 35
West I run East on a
random line along the
South boundaries 31 32,
33, 34, 35 & 36
Va 14° 21
And at every 40 & 80 Chains I
set temporary ¼ Sec Cor
and at 5 Miles 79.45 Chs
Intersect at a point 15 lks
South of Cor to Town 25 & 26
N Ranges 33 & 34 W
therefore the Correction will
be 55 lks West and 2½ lks. North per mile and my
Course will be
S 89° 59' West
Va. 14° 21' E

Bet Town 25 and 26 N

S 89° 59' West on a true line
bet Secs 1 and 36
Va 14° 21'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18+24+12in
Asp for 1/4 Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18+24+12
in Asp Drove Cedar
stake 2+2in x 2ft in the
pit for Cor to Secs
1. 2. 35 and 36.

Land Rolling
Soil 2a Rate

Range 34 West

S 89° 59' West on a true line
bet Secs 2 and 35
Va 14° 21'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18+24+12
in Asp for 1/4 Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18+24+12in
Asp Drove Cedar stake
2+2in+2ft in the pit
for Cor to Secs 2. 3. 34 & 35

Land Rolling
Soil 2a Rate

Bet Town 25 & 26 North

S89°59' West on true line
bet Secs 3 and 34
Va 14°21'

4 40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 x 24 x
12 in Deep for ¼ Sec Cor

8 80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 x 24 x 12
in Deep Drove Cedar
stake 2 x 2 in x 2 ft in
Depit for Cor to Secs
3. 4. 33 and 34
Lana Rolling
Soil 2d Rate

Range 34 West

S89°59' West on a true line
bet Secs 4 and 33
Va 14° 21'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18 x 24 x 12 in
Deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 x 24 x 12
in Deep Drove Cedar
stake 2 x 2 ft in Depit
for Cor to Secs 4. 5 32 & 33.
Lana Rolling
Soil 2d Rate

Det Towns 25 and 26 North

S 89° 59' West on a true line
bet Secs 5 and 32
Va 14° 2'

4 40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18×24×12
in depth for 1/4 Sec Cor

8 80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18×24×12
in depth Above Cedar
stake 2×2 in × 2 ft in the
pit for Cor to Secs
5. 6. 31 and 32

Land Rolling
Soil 2d Rate

Range 34 West

S 89° 59' West on a true line
bet Secs 6 and 31
Va 14° 2'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18×24×12 in depth
for 1/4 Sec Cor

79.45 To Cor to Townships 25 &
26 North Ranges 34
and 35 West

Land Rolling
Soil 2d Rate

May 2d 1879.

General Description

This Township Consists of
gently Rolling land good
and rich soil suitable for
farming except on the
Loup River where the land
is rough and broken.

Bet Ranges 35 and 36 W

From the established Cor
which agrees with descriptions furnished by office
to Townships ~~24~~ 25
North Ranges 35 & 36 W
from
North bet Secs 31 & 36
Va 14° 30

35.00 Leave Valley E & W.

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 24 + 12 in
deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18 + 24 + 12 in
deep Drove Cedar stake
2 + 2 in & 2 ft in & Depit
for Cor to Secs 25. 30. 31 & 36
Land Rolling
Soil 2 Rate

Town 25 North

North bet Secs 25 and 30
Va 14° 30

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 24 + 12 in
deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 24 + 12
in deep Drove Cedar
stake 2 + 2 in + 2 ft in & Depit
for Cor to Secs 19. 24
25 and 30
Land Rolling
Soil 2 Rate

Bet Ranges 35 and 36 W Town 25 North

North bet Secs 19 & 24
Va 14° 30'

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in Aup Drove Cedar stake 2 x 2 in x 2 ft in Repit for Cor to Secs 13, 18, 19, & 24

Land Rolling
Soil 2a Rate.

North bet Secs 13 & 18
Va 14° 30'

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in Aup Drove Cedar stake 2 x 2 in x 2 ft in Repit for Cor to Sec 7, 12, 13 and 18

Land Rolling
Soil 2a Rate.

Bet Ranges 35 and 36 W

North bet Secs 7 and 12
Va 14° 30'

10 00 Drain W
40 00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 + 24 + 12 in
Aup for ¼ Sec Cor
80 00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 + 24 + 12
Aup Arrow Cedar stake 2 + 2 in + 2 ft in SE pit for Cor to Secs 1. 6. 7 + 12
Land Rolling
Soil 2° Rate

Town 25 North

North bet Secs 1 and 6
Va 14° 30'

40 00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 + 24 + 12 in
Aup for ¼ Sec Cor
52.00 Loup River bottom Marshy
55.00 Loup 10 lks wide E & W.
58.50 Leave Marshy bottom E & W
80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 + 24 + 12 in
Aup Arrow Cedar stake 3 + 3 in + 3 ft in SE pit for Cor to Townships 25 + 26 North Ranges 35 + 36 West
Land Rolling
Soil 2° Rate

Bet Town 25 and 26 N

From the Cor to Townships 25 & 26 N Ranges 35 & 36 West Irun

4 East on a random line along the South boundaries of Secs 31, 32, 33, 34, 35, 36
Va 14° 30'

80 And at every 40 & 80 Chains set temporary 1/4 & Sec Cors and at 5 Miles 79.20 Chs Intersect at a point 1.25 Chs South of Cor to Towns 25 & 26 N Ranges 34 & 35 West. Therefore my Correction will be 8 Olks West and 20 5/6 lks North per mile and my Course will be S 89° 51' West
Va. 14° 30' E

Range 35 West

S 89° 51 West on true line bet Secs 1 and 36
Va 14° 30'

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 1 Ein Aup for 1/4 Sec Cor

80.00 Deposit Charcoal Raised Mound of earth 2½ ft high from pit 18 & 24 & 1 Ein Aup Drove Cedar stake 2 & 2 in & 2 ft in C pit for Cor to Secs 1. 2. 35 & 36

Land Rolling
Soil 2d Rate

Bet Towns 25 & 26 North

S 89° 51' West on a true line bet Secs 2 & 35
Va 14° 30'.

440.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in Aup for ¼ Sec Cor

880.00 Deposit Charcoal Raised Mound of earth 2½ ft high from pit 18 x 24 x 12 in Aup Above Cedar Stake 2 x 2 in x 2 ft in E pit for Cor to Secs 2. 3 34 and 35

Lana Rolling
Soil 2d Rate

Range 35 West

S 89° 51' West on a true line bet Secs 3 & 34
Va 14° 30'.

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in Aup for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in Aup Above Cedar stake 2 x 2 in x 2 ft in E pit for Cor to Secs 3. 4 33 and 34

Lana Rolling
Soil 2d Rate

Bet Towns 25 & 26 North

S 89° 51' West on a true line
bet Secs 4 & 33
Va 14° 30'

1440.00 Deposit Charcoal Raisin
mound of earth 2½ ft
high from pit 18 x 24 x 12 in
deep for 1st Sec Cor.

8050.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 x 24 x 12 in
deep Arrow Cedar stake
2 x 2 in x 2 ft in & pit
for Cor to Secs 4. 5. 32 & 33
Land Rolling
Soil 2d Rate.

Range 35 West

S 89° 51' West on a true line
bet Secs 5 and 32
Va 14° 30'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 x 24 x 12 in
deep for 1st Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 x 24 x 12 in
deep Arrow Cedar stake
2 x 2 in x 2 ft in & pit for
Cor to Secs. 5. 6. 31 & 32
Land Rolling
Soil 2d Rate

Bet Towns 25 & 26 North

S 89°51' West on a true line bet Secs 6 and 31

Va 14°30'

14 40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in deep for ¼ Sec Cor

08 79.20 To Cor to Townships 25 & 26 N Ranges 35 & 36 N.

Land Rolling

Soil 2d Rate.

May 3d 1879.

General Description

This Township consists of Rolling land covered with good pasture soil of second Rate. North branch of Loup River runs along North boundary from East to West from 15 to 60 chains S of line.

Range 35 West

From Cor to Townships ~~24~~ 25 North Ranges 36 & 37 West, Irun

which agrees with description furnished by Office

North on true line bet Secs 31 & 36

Va 14°35'

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in deep Above Cedar stake 2 & 2 in & 2 ft in E pit for Cor to Secs 25. 30. 31 & 36

Land Rolling

Soil 2d Rate.

Bet Ranges 36 and 37

North bet Secs 25 & 30
Va 14° 35'

30 00 Valley E N
40 00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 24 + 12 in
Aup for ¼ Sec Cor
60 00 Leave Valley E & W
80 00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 24 + 12 in
Aup Arrow Cedar
Stake 2 × 2 in × 2 ft in E
pit for Cor to Secs 19. 24
25 and 30
Lana Rolling
Soil 2d Rate

N. Town 25 North

North bet Secs 19 and 24
Va 14° 35'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18 + 24 + 12 in
Aup for ¼ Sec Cor
80 00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 24 + 12 in
Aup Arrow Cedar Stake
2 × 2 in × 2 ft in E pit
for Cor to Secs 13. 18. 19 + 24
Lana Rolling
Soil 2d Rate.

Bet Ranges 36 and 37 W

North bet Secs 13 and 18
Va 14° 35'

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in deep for ¼ Sec Cor

71.00 Valley E & W

75.00 Drain E & W

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in deep Arrow Cedar stake 2 x 2 in x 2 ft in E pit for Cor to Secs 7. 12 13 and 18

Land Rolling
Soil 2a Rate

Town 25 North

North bet Secs 7 and 12
Va 14° 35'

12.00 Leave Valley E and W

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in deep Arrow Cedar stake 2 x 2 in x 2 ft in E pit for Cor to Secs 1. 6. 7 & 12

Land Rolling
Soil 2a Rate.

Bet Ranges 36 & 37 Town 25.

North bet Secs 1 and 6
Va 14° 35

40.00 Deposit Charcoal Raised
Mound of Earth 2½ ft
high from pits 18 & 24 & 12
in deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
Mound of Earth 3 ft high
from pits 24 & 24 & 18 in
deep Arrow Cedar
Stake 3 x 3 in & 3 ft in SE
pit for Cor to Townships
25 and 26 North of
Ranges 36 & 37 West.
Land Rolling
Soil 2d Rate.

Bet Towns 25 & 26 N Range 36 W

From Cor to Townships 25 & 26
N Ranges 36 & 37 W Irun
East on a random line
along South boundaries of
Secs 31-32-33-34-35 & 36
Va. 14° 35

And at every 40 & 80 chains
set temporary ¼ o Sec Cor
and at 6 miles 1 chains 10 lks
Intersect at a point 1.41
Chs South of Cor to Towns
25 & 26 N Ranges 35 & 36
West. Therefore my Cor
ection will be 1.10 Chains
East and 2 3½ lks North
~~West~~ & my Course will be
S 89° 50' West
Va. 140.35'6

Bet Towns 25 and 26 N

S 89°50' West on true line
bet Secs 1 & 36
Va 14°35'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 & 24 & 12 in
deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 & 24 & 12 in
deep Arrow Cedar Stake
2 & 2 in & 2 ft in Epit for
Cor to Secs 1, 6, 31 & 36
Land Rolling
Soil 2d Rate

Range 36 West

S 89°50 West on a true line
bet Secs 2 & 35
Va 14°35'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 & 24 & 12 in
deep for ¼ Sec Cor

56.00 Bottom N branch Loup River

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 & 24 & 12 in
deep Arrow Cedar stake
2 & 2 in & 2 ft in Epit
for Cor to Secs 2, 3, 34 & 35.
Land Rolling
Soil 2d Rate

Bet Towns 25 & 26 North

S89°50 West on a true line
bet Secs 3 & 34
Va 14° 35'

5.40 N branch Loup River 10 lks wide
N of W. S of E

8.00 Leave bottom. N of W. S of E

40.00. Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 & 24 & 12 in
Dup Drove Cedar stake
2 & 2 in & 2 ft in SE pit
for Cor to Secs 3. 4. 33, 34
Land Rolling
Soil 2d Rate.

Range 36 West

S89°50 West on a true line
bet Secs 4 and 33
Va 14° 35'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 & 24 & 12 in
Dup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 & 24 & 12 in
Dup Drove Cedar stake
2 & 2 in & 2 ft in E pit
for Cor to Secs 4. 5. 32. 33
Land Rolling
Soil 2d Rate.

Bet Towns 25 and 26 N

S89°50' West on a true line
bet Secs 5 and 34
Va 14° 35'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 18 x 24 x 12 in
deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 18 x 24 x
12 in deep Above Cedar
stake 2 x 2 in x 2 ft in
Exit for Cor to Secs 5. 6
31 and 32
Land Rolling
Soil 2° Rate

Range 36 West

S89°50 West on a true line
bet Secs 6 and 31
Va 14° 35

40.00 Deposit Charcoal Raised Mound
of earth 2½ ft high from pits
18 x 24 x 12 in deep for ¼ Sec Cor

81.10 To Cor to Towns 25 & 26 N
Ranges 36 & 37. West,
Land Rolling
Soil 2° Rate.

General Description

Rolling land suitable
for pasture. and arable
land in Valleys. Loup
River in N. E. of Town
ship Sec 1 & 2.
No Timber.

May 4th 1879.

Bet Ranges 37 and 38 W

From Cor to Townships ~~24~~ 25 N Ranges 37 & 38 W
Which agrees with description of
Drew North bet Secs 31 & 32
Va 14° 45

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in deep for ¼ Sec Cor.

59.00 Enter Valley E & W.

79.00 Leave Valley E & W.

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in deep drove Cedar stake 2 x 2 in & 2 ft in E pit for Cor to Secs 25. 30. 31 & 36

Land level & Rolling
Soil 2a Rate

Town 25 North

North bet Secs 25 & 30
Va 14° 45

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in deep for ¼ Sec Cor

41.00 Enter Valley E end. W.

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in deep drove Cedar stake 2 x 2 in & 2 ft in E pit for Cor to Secs 19. 24 25 & 30.

Land level & Rolling
Soil 2a Rate.

Bet Ranges 37 and 38 W

North bet Secs 19 and 24
Va 14° 45

30.00 Leave Valley N. Ecna
40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 12 in Aup for ¼ Sec Cor
60.00 Valley N. to SE
80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 12 in Aup. Arrow Cedar stake 2 × 2 in × 2 ft in Epit for Cor to Secs 13. 18. 19 and 24
Land level & Rolling
Soil 2° Rate.

Town 25 North

North bet Secs 13 and 18
Va 14° 45

18.00 Leave Valley N. SE
40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 12 in Aup for ¼ Sec Cor.
61.00 Valley NE. SW.
80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 12 in Aup Arrow Cedar stake 2 × 2 in × 2 ft in Epit for Cor to Secs 7. 12. 13. 18
Land level & Rolling
Soil 2° Rate.

Bet Ranges 37 & 38 West

North bet Secs 7 and 12
Va 14° 45

10.00 Leave Valley Mr & SE

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 12 in dup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 12 in dup drove Cedar stake 2 + 2 in + 2 ft in E pit for Cor to Secs 1. 6. 7 and 12.

Land level & Rolling
Soil 2° Rate.

Town 25 North

North bet Secs 1 and 6
Va 14° 45

140.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 12 in dup for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pit 18 + 24 + 12 in dup drove Cedar stake 3 + 3 in + 3 ft in SE pit for Cor to Towns 25 + 26 N Ranges 37 & 38 West

Land Rolling
Soil 2° Rate.

Bet Towns 25 and 26 N

From Cor to Townships 25 & 26 N Ranges 37 & 38 N Dem East on a random line along South boundaries of Secs 31. 32. 33. 34. 35 & 36
Va 14° 45

And at every 40 & 80 Chains set temporary 1/4 & Sec. Cors and at 6 miles and 90/100 Chs Intersect at a point 1,80 Chs South of Cor to Towns 25 & 26 N Ranges 36 & 37. West Therefore my Correction will be 90 Chs ~~West~~ East and 30 Chs North per mile My Course will
S 89° 53' West
47'
Va. 14° 45' E

Range 37 West

S 89° 53' West on true line bet Secs 1 and 36
47'
11.00 Trail N.W. Va 14° 45'
40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in Aup for 1/4 Sec Cor
80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in Aup Drove Cedar stake 2 & 2 in & 2 ft in S pit for Cor to Secs. 1. 2. 35 & 36.
Land Rolling
Soil 2° Rate.

Bet Towns 25 and 26 N

S89° 53' West on a true line bet Secs 2 & 35
Va 14° 45'

40.00 Deposit Charcoal Raised mound of earth 2 ft high from pits 18 + 24 + 12 in dup for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised mound of earth 2 ft high from pits 18 + 24 + 12 in dup Grove Cedar stake 2 + 2 in + 2 ft in & pit for Cor to Secs 2. 3. 34. 35

Land Rolling

Soil 2a Rate.

Range 3 of West

S89° 53' West on a true line bet Secs 3 and 34
Va 14° 45'

40.00 Deposit Charcoal Raised mound of earth 2 ft high from pits 18 + 24 + 12 in dup for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised mound of earth 2 ft high from pits 18 + 24 + 12 in dup Grove Cedar stake 2 + 2 in + 2 ft in & pit for Cor to Secs 3. 4. 33. 34

Land Rolling

Soil 2a Rate

Bet Towns 25 and 26 N

S89° 53' 47" West on a true line bet Secs 4 & 33
Va 14° 45'

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 12 in deep drove Cedar stake 2 + 2 in + 2 ft in E pit for Cor to Secs 4. 5. 32 + 33.

Lana Rolling
Soil 2a Rate.

Range 37 West

S89° 53' 47" West on a true line bet Secs 5 and 32
Va 14° 45'

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 12 in deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 12 in deep drove Cedar stake 2 + 2 in + 2 ft in E pit for Cor to Secs 5. 6. 31 + 32

Lana Rolling
Soil 2a Rate.

Bet Towns 25 & 26 N Range 37 W.

S 89° 53' 47' West on a true line bet Secs 6 and 31

Va 14° 45'

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.90 To Cor to Townships 25 & 26 North Ranges 37 & 38 W.

Land Rolling

Soil 2a Rate.

General Description

This Township is well adapted to agriculture the greater part being valley land with good second rate soil most valley contain water in marshes.

May 5th 1879.

Bet Ranges 38 & 39 W Town 25 N.

From Cor to Townships ~~24~~ ~~and~~ 25 North Ranges 38 and 39 West, which is with description furnished by office. Drive North on a true line bet Secs 31 and 36

Va 14° 45'

4.00 Leave Marsh E & W.

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in Aup Above Cedar stake 2 & 2 in & 2 ft in Exit for Cor to Secs 25. 30. 31 & 36

Land Rolling

Soil 2a Rate.

Bet Ranges 38 and 39 W

North bet Secs 25 & 30
Va 14° 45

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 24 + 1 Zin
Adp for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 24 + 1 Zin
Adp Arrow Cedar stake
2 x 2 in x 2 ft in Opit
for Cor to Secs 19. 24. 25 & 30

Land Rolling
Soil 2a Rate.

Town 25 North

North bet Secs 19 and 24
Va 14° 45

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 24 + 1 Zin
Adp for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 24 + 1 Zin
Adp Arrow Cedar stake
2 x 2 in x 2 ft in Opit
for Cor to Secs 13. 18.
19 and 24.

Land Rolling
Soil 2a Rate

Bet Ranges 38 & 39 W

North bet Secs 13 & 18
Va 14° 45

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in deep, drove Cedar stake 2 & 2 in & 2 ft in E pit for Cor to Secs 7. 12. 13 and 18

Land Rolling
Soil 2d Rate

Town 25 North

North bet Secs 7 and 12
Va 14° 45

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in & 2 ft in E pit for Cor to Secs 1. 6 7 and 12.

Land Rolling
Soil 2d Rate

Bet Ranges 38 & 39 W. Town 25 N

North bet Secs 1 and 6.
Va 14° 45'.

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 12 deep for ¼ Sec Cor.

41.00 Enter Valley NW. NE

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 24 + 24 + 18 in deep Above Cedar stake 3 + 3 in + 3 ft in pit for Cor to Towns ships 25 & 26 North Ranges 38 & 39 West

Land Valley

Soil 2d Rate.

Bet Towns 25 & 26 Ranges 38 W.

From Cor to Towns 25 & 26 N Ranges 38 & 39 West Run East on a random line along the South boundaries of Secs 31. 32. 33. 34. 35 & 36
Va 14° 45'

And arrive 40 & 80 Chains set temporary ¼ Sec Cors and at 5 Miles & 49 Chs Intersect at a point 1.45 Chains North of Cor to Town ships 25 & 26 N Ranges 37 & 38 West therefore my Correction will be one Chain West and 29½ lks. South and my Course will be N 89° 45' West
Va. 14° 45' E

Bet Towns 25 and 26 N

N 89° 47' West on a true line
bet Secs 1 and 36
Va 14° 45'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18+24+12in
deep for 1/4 Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18+24+12
in deep Above Cedar
stake 2+2in+2ft in C
pit for Cor to Secs 1. 2
35 and 36

Land Rolling
Soil 2d Rate

Range 38 West

N 89° 47' West on a true
line bet Secs 2 & 35
Va 14° 45'.

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18+24+12in
deep for 1/4 Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18+24+12in
deep Above Cedar stake
2+2in+2ft in C pit for
Cor to Secs. 2. 3. 34 & 35

Land Rolling
Soil 2d Rate

Bet Towns 25 and 26 N

N 89° 47' West on a true line
bet Secs 3 and 34
Va. 14° 45'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 2½ + 12 in
deep for 1/4 Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 2½ + 12 in
deep Above Cedar stake
2 + 2 in + 2 ft in 6 pit
for Corto Secs 3. 4
3 3 and 34
Land Rolling
Soil 2nd Rate.

Ranges 38 West

N 89° 47' West on a true
line bet Secs 4 & 33
Va 14° 45'

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18 + 2½ + 12 in deep
for 1/4 Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18 + 2½ + 12 in
deep Above Cedar stake
2 + 2 in + 2 ft in 6 pit
for Cor to Secs 4. 5. 32
and 33
Land Rolling
Soil 2nd Rate

Bet Towns 25 & 26 N

N 89° 47' West on a true line bet Secs 5 and 32
Va 14° 45

4 40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 3 in deep for ¼ Sec Cor

8 80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 3 in deep Above Cedar stake 2 & 3 in & 3 ft in Epit for Cor to Secs 5. 6. 31 and 32

Land Rolling
Soil 2d Rate

Range 38 West 79

N 89° 47' West on a true line bet Secs 6 & 31
Va 14° 45

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 3 in deep for ¼ Sec Cor

71.00 Valley NW SE

79.00 Cor To Townships 25 and 26 North Ranges 38 & 39 West

Land Rolling
Soil 2d Rate.

May 6th 1879.

General Description

This Township consists of gently Rolling and Valley land the first well adapted to pasturing & the latter to agriculture. Water can be obtained by digging wells from 10 to 15 ft.

List of Names

A List of Names of the individuals employed to assist in running measuring and marking the lines and Corners described in the foregoing Field Notes and showing the Capacity in which they acted

Otis Bryant	Chainman	
William Dredge	Chainman	
John Cunningham	Moundman	
Fred Whitney	Flagman	

We hereby certify that we assisted S. C. M. Elroy Deputy Surveyor in Surveying the Exterior lines of Towns 25 North of the Base line in Ranges 33. 34. 35. 36. 37. 38. 14 West of the 6th Principal Meridian in Nebraska. and that said exterior lines have in all respects to the best of our

knowledge and belief Well and faithfully Surveyed and the boundary monument planted according to the instructions furnished by the Surveyor General of Dimensions Character Construction & Marking and in the manner as specifically described in the foregoing field Notes

Otis Bryant Chainman
William Dredge Chainman
J. M. Cunningham Moundman
Fred Whitney Flagman

Subscribed and sworn to by the above named persons before me a Notary Public for the County of Lincoln State of Neb. this 14th day of June 1849.

W. M. Hinman
Notary Public

I. S. C. McElroy Deputy
Surveyor do solemnly swear
that in pursuance of a joint
Contract wherein D. V. Stevens
S. C. McElroy & N. S. Scott
are Joint Contractors with
Jno R Clark United States
Surveyor General for the
District of Nebraska and
Iowa bearing date
July 25th 1878 I have and
faithfully and truly in
my own proper person
and in strict conformity
with the instructions furnished
by the Surveyor General the
Surveying Manual and the
Laws of the United States
surveyed all the Exterior
lines of Towns 25 North of
the Base line of Ranges 33
34. 35. 36. 37. 38 West of the
6th Principal Meridian in
Nebraska as are represented
on the foregoing field Notes

as having been surveyed
under my direction and
I do further solemnly swear
that all the Corners of said
Survey have been established
and perpetuated in strict
accordance with the Surveying
Manual printed instructions
and Special instructions of
the Surveyor General of Dé
mensions, Character Construction
& Marking and in the manner
as specifically described in the
foregoing field Notes and that
the foregoing are the true and
original field Notes of such Survey

Stephen. C. McElroy
Deputy Surveyor

Subscribed by said S. C. McElroy and
sworn to before me a Notary
Public in & for Lincoln Co in the
State of Nebraska this 14th day of
June 1879

W. M. Himman
Notary Public

Surveyor General's Office
Plattsmouth Neb. August 8th 1879

The foregoing field Notes of the Survey of the Exterior lines of Township No 25 North of the Base Line of Range No 33. 34. 35. 36. 37 & 38 West of the 6th P.M. in the State of Nebraska Executed by Stephen G. McElroy Deputy Surveyor under Joint Contract No 108 dated July 25 1878 in the Month of May 1879 having been critically Examined the necessary Corrections & Explanations made, the said field Notes and the Surveys they describe are hereby approved.

Geo. D. Smith
Surveyor General

Field Notes
of the
Survey of the exterior lines
of
Townships 25 North of Base line
Ranges 39 & 40 West of 6th P.M.
and.
Townships 26 - 27 & 28 North of
Base line of
Ranges 33. 34. 35. 36. 37. 38. 39. 40
West of the 6th Principal Meridian
in the
State of Nebraska.

Executed by S. C. McElroy,
Deputy Surveyor under Joint Contract No 108 Dated July 25th 1878.
Survey Commenced May 8th
1879 Completed May 31st 1879

List of Names

William Wage	Chainman
Otto Bryant	Chainman
John Cunningham	Mormaman
Geo Whitney	Flagman

This Survey was executed
with Burts Solar Compass
duly tested and found
to be correct before
commencing the work

Bet Ranges 33 & 34 Town 26 North.

From the Cor to Townships 25 &
26 North of Ranges 33 & 34
West True North bet
Secs 31 and 36
Va 13° 52' E

40.00 Deposit Charcoal Raised
mound of earth 2 ft high
from pits 5 & 34 & 2 in deep
for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 2 ft high
from pits ~~No~~ 4 & 3 in deep
Drove Cedar stake 3 & 3 in &
3 ft in 6 pit for Cor to
Secs 25. 30 31 and 36.

Land Rolling Soil 2d Rate.

Bet Ranges 33 & 34 Town 26 North.

North bet Secs 25 and 30
Va 13° 52' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pits 24 × 24 × 18 in deep drove Cedar stake 3 × 3 in × 3 ft in E pit for Cor to Secs 19. 24. 25 and 30

Laura Rollins
Soil 2d Rate

Bet Ranges 33 & 34 Towns 26 North.

North bet Secs 19 and 24
Va 13° 52' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 × 24 × 18 in deep Drove Cedar stake 3 × 3 in 3 ft in E pit for Cor to Secs 13. 18. 19 and 24

Laura Rollins
Soil 2d Rate.

Bet Ranges 33 and 34 Town 26 N

North bet Secs 13 and 18
Va 13° 53' E

40-00 Deposit Charcoal Raisin
mound of Earth 2½ ft high
from pits 8 + 24 + 12 in deep
for ¼ Sec Cor

80-00 Deposit Charcoal Raisin
mound of Earth 3 ft high
from pits 24 + 24 + 18 in deep
Drove Cedar stake 3 + 3 in +
2 ft in Epit for Cor to
Secs 7. 12. 13 and 18

Land Rolling
Soil 2d Rate.

Bet Ranges 33 & 34 Town 26 North

North bet Secs 7 and 12
Va 13° 53' E.

40-00 Deposit Charcoal Raisin
mound of Earth 2½ ft high
from pits 8 + 24 + 12 in deep
for ¼ Sec Cor

80-00 Deposit Charcoal Raisin
mound of Earth 3 ft high
from pits 24 + 24 + 18 in deep
Drove Cedar stake 3 + 3 in + 3 ft
in Epit for Cor to Secs
1. 6. 7 and 12.

Land Rolling
Soil 2d Rate.

Bet Ranges 33 & 34 Town 26 North

North bet Secs 1 and 6
Va 13° 52' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup. Drove cedar stake 3 & 3 in & 3 ft in S E pit for Cor to Townships 26 & 27 North Ranges 33 & 34 W.

Land Rolling
Soil 2d Rate.

Bet Towns 26 and 27 N Range 33 W.

From the Cor to Townships 26 & 27 North Range 33 & 34 W Irun.
East on a random line along the South boundaries of Secs 31. 32. 33. 34 35 & 36
Va 13° 52' E

And at Every 40 and 80 Chains set temporary ¼ Sec Cor & at 5 Miles 78.94 Chains Intersect at a point 1.86 Chs North of Cor to Towns 26 & 27 North Ranges 32 & 33 W.
And find the Mound in Good Condition & post Correctly marked, Therefore my Correction will be 1.06 Chs West and 21⅔ South per mile and my Course will be.
N 89° 51' West.
Va.

Bet Towns 26 & 27 North Ranges 33 W.

N 89°.51' West bet Secs 1 & 36
Va. 13° 52' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pits 24 x 24 x 12 in Aup. Drove Cedar stake 3 x 3 in x 3 ft in Epit for Cor to Secs 1. 2. 35 & 36

Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 North Range 33 W.

N 89°.51' West bet Secs 2 & 35
Va. 13° 52' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 x 24 x 18 in Aup. Drove Cedar stake 3 x 3 in x 3 ft in Epit for Cor to Sec 2. 3. 34 & 35

Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 North Ranges 33 West

N 89° 51' West bet Secs 3 & 34
Va 13° 53' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 × 24 × 12 in
aup for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 × 24 × 12 in
aup above Cedar stake
3 × 3 in × 3 ft in depth
for Cor to Secs 3. 4. 33 & 34

Lana Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Ranges 33 W.

N 89° 51' West bet Secs 4 & 33
Va 13° 53' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 × 24 × 12 in aup
for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 × 24 × 12 in aup
above Cedar stake 3 × 3 in
× 3 ft in depth for Cor to
Secs 4. 5. 32 and 33

Lana Rolling
Soil 2d Rate.

Bet Towns 26 & 27 N Ranges 33 N.

N 89° 51' West bet Secs 5 & 32
Va. 13° 52' E

40.00 Deposit Charcoal Raised
mound of earth 2 ft high
from pits 18 x 24 x 12 in
Aup for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 x 24 x 18 in
Aup Above Cedar stake
3 x 3 in x 3 ft in to pits for
Cor to Secs 5. 6. 31 & 32

Land Rolling
Soil 3d Rate

Bet Towns 26 & 27 N Ranges 33 N

N 89° 51' West bet Secs 6 and 31
Va. 13° 52' E

40.00 Deposit Charcoal Raised
mound of earth 2 ft high
from pits 18 x 24 x 12 in Aup
for 1/4 Sec Cor.

78.94 To Cor to Townships 26 & 27
North Ranges 33 & 34 N.

Land Rolling
Soil 2d Rate.

May 8th 1879

Town 26 North Range 33 W.

General Description

This Township Consists of Rolling land with fair second rate soil affording good facilities for Cattle raising.

Bet Ranges 33 & 34 Town 27 N

From Cor to Townships 26 & 27 North Ranges 33 & 34 W Irun.
North bet Secs 31 and 36
Va. 13° 52' E

29.00 Enter Valley E & W.
40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 x 24 x 12 in deep for ¼ Sec Cor.
62.00 Leave Valley E & W.
80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 x 24 x 12 in deep Above Cedar stake 3 x 3 in x 3 ft in C pit for Cor to Secs 25. 30. 31 and 36.
Land gently Rolling
Soil 2d Rate.

Bet Ranges 33 & 34 Town 24 N.

North bet Secs 25 and 30
Va 13°53'E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in × 3 ft in Epit for Cor to Secs 19. 24. 25, 30

Land Rolling
Soil 2d Rate.

Bet Ranges 33 & 34 Town 24 N

North bet Secs 19 and 24
Va 13°53'E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ Sec Cor

60.00 Valley E and W

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup drove Cedar stake 3 & 3 in × 3 ft in Epit for Cor to Secs 13. 18. 19. 24

Land gently Rolling
Soil 2d Rate.

Bet Ranges 33 & 34 N Town 27 North.

North bet Secs 13 and 18
Va 13° 52' E

26 00 Leave Valley NE & N.
40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in deep
for 1/4 Sec Cor.
80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
deep drove Cedar stake
3 & 3 in & 3 ft in Epit
for Cor to Secs 7. 12. 13 & 18
Land gently Rolling
Soil 2° Rate

Bet Ranges 33 & 34 N Town 27 N.

North bet Secs 7 and 12
Va 13° 52' E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in deep
for 1/4 Sec Cor.
80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
deep Drove Cedar stake
3 & 3 in & 3 ft in Epit for
Cor to Secs 1. 6. 7 & 12
Land Rolling
Soil 2° Rate

Bet Ranges 33 & 34 N Town 27 N.

North bet Secs 1 and 6
Va - 13° 52' E

40 40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80 80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup, Drove Cedar stake 3 & 3 in & 3 ft in SE pit for Cor to Townships 27 & 28 North Ranges 33 and 34 West

Land Rolling
Soil 2d Rate

Bet Towns 27 & 28 N Range 33 West

From the Cor to Townships 27 & 28 North Range 33 & 34 West Inner.
East on a random line along the South boundaries of Secs 31. 32. 33. 34. 35 & 36
Va. 13° 52' E

And at Every 40 and 80 Chains set temporary ¼ & Sec Cors and at 5 miles 77.80 Chs Intersect 1.80 Chs North of Cor to Townships 27 & 28 N Ranges 32 & 33 West (and find the mounding good Condition & Post Corrections marked) therefore my Correction will be 2.20 Chs West and 30 Chs South per Mile & my Course will be
N 89° 48' West
Va.

Bet Towns 27 & 28 N Ranges 33 W.

N 89° 47' West bet Secs 1 & 36
Va. 13° 52' E

4 40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor

8 74 00 Valley N W. S E.

80 00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Spit for Cor to Secs 1. 2. 35 & 36

Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 27 & 28 N Range 33 W.

N 89° 47' West bet Secs 2 & 35
Va. 13° 52' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

43.00 Leave Valley N W. S E

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Spit for Cor to Secs 2. 3. 34 & 35

Land Rolling
Soil 2d Rate

Bet Towns 27 & 28 N Range 33 W.

N 89° 47' West bet Secs 3 & 34
Va. 13° 52' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor

80 00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Exit for Cor to Secs 3. 4. 33 & 34

Lana Rolling
Soil 2d Rate

Bet Towns 27 & 28 N Range 33 W.

N 89° 47' West bet Secs 4 & 33.
Va 13° 52' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80 00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Exit for Cor to Secs 4. 5. 32 & 33

Lana Rolling
Soil 2d Rate

Bet Towns 27 & 28 N Range 33 W.

N 89° 47' West bet Secs 5 & 32
Va 13' 52" E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar stake 3 x 3 in & 3 ft in E pit for Cor to Secs 5, 6, 31 & 32
Land Rolling
Soil 2a Rate

Bet Towns 27 & 28 N Range 33 W.

N 89° 47' West bet Secs 6 & 31
Va 13' 52" E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep Drove ¼ Sec Cor

77.80 To Cor to Townships 27 & 28 North Ranges 33 & 34 West
Land Rolling
Soil 2a Rate.

May 9th 1879

Town 27 North Range 33 West

General Description

This Township Contains good Valley land suitable for farming the Rolling land has a good 2d Rate soil with good grass.

Bet Ranges 33 & 34 W Town 28 N

From the Cor to Townships 27 & 28 North Ranges 33 & 34 W Gen. North bet Secs 31 and 36 Va. 13° 52' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from Pits 18 + 24 + 12 in Auf for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from Pits 24 + 24 + 18 in Auf Drove Cedar stake 3 + 3 in + 3 ft in Ground for Cor to Secs 25. 36. 31 & 36

Land Rolling
Soil 2d Rate

Bet Ranges 33 & 34 N. Town 28 N.

North bet Secs 25 & 30

Va 13° 52' E

1.00	Valley N.E. - S.W.
30.00	Leave Valley N.E. S.W.
40.00	Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 + 24 + 1½ in Asp for 1/4 Sec Cor
80.00	Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 + 24 + 18 in Asp Drove Cedar stake 3 + 3 in × 3 ft in E pit for Cor to Secs 19. 24. 25 and 30

Land Valley & Rolling
Soil good 2d Rate

Bet Ranges 33 & 34 N Town 28 N

North bet Secs 19 and 24

Va 13° 52' E

9.00	Valley E & W
21.00	Leave Valley N.E.
40.00	Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 + 24 + 1½ in
55.00	Valley S.E. Asp for 1/4 Sec Cor
80.00	Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 + 24 + 18 in Asp Drove Cedar stake 3 + 3 in × 3 ft in E pit for Cor to Secs 13. 18 19 and 24

Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 33 & 34 N. Town 28 N.

North bet Secs 13 & 18
Va. 13° 52' E

33.00 Leave Valley NE & SW
40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.
80.00 Deposit Charcoal Raised mound of earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Secs 4. 12, 13 and 18
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 33 & 34 N Town 28 N

North bet Secs 7 and 12
Va 13° 52' E

34.00 Enter Valley E & N.
39.20 Bld Hills Emigrant, Trail E & N.
40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor
61.05 North Loup River 30 lks wide Sandstone bottom Co E & N.
62.60 Leave Valley E & N.
80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Secs 1. 6. 7 & 12
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 33 & 34 W. Town 28 N

North bet Secs 1 and 6
Va 13° 53' E

34.00 Valley E & W
40.00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 & 24 & 12 in
Aup for ¼ Sec Cor.
80.90 Intersect 4th Standard
Parallell North 2.80 Chs
West of ¼ Sec Cor on
South boundary of Sec
32 Town 29 N Range
33 West Where I
Deposit Charcoal Raised
mound of earth 2½ ft
high from 3 pits 18 & 24
& 12 in Aup Drove Cedar
stake marked C. C in
Epit for Closing Cor to
Secs 1 and 6 Town 28
N Range 33 & 34 West
Land Valley & Rolling
Soil 1st & 2d Rate.

Town 28 North Range 33 W.

General Description

Several Valleys of 1st Rate
Soil suitable for farming
Entire surface well
Clothed with good grasses

May 10th 1879

Bet Ranges 34 & 35 W. Town 26 N.

From the Cor to Townships 25 & 26
North Range 34 & 35 W. Town
North bet Secs 31 & 36
Va 13° 55' E

40 00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in Aup
for 1/4 Sec Cor

80 00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
Aup, Drove Cedar stake
3 & 3 in & 3 ft in Epit
for Cor to Secs 25. 30. 31 & 36
Land Rolling
Soil 2d Rate

Bet Ranges 34 & 35 W Town 26 North

North bet Secs 25 and 30
Va 13° 55' E

40. 00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in
Aup for 1/4 Sec Cor

80. 00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in Epit
for Cor to Secs 19. 24
25 and 30
Land Rolling Soil 2d Rate

Bet Ranges 34 & 35 Town 26 N

North bet Secs 19 and 24
Va - 13° 55' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 13. 18. 19 & 24

Land Rolling

Soil 2d Rate

Bet Ranges 34 & 35 N Town 26 N.

North bet Secs 13 and 18
Va. 13° 55' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 7. 12 13 & 18.

Land Rolling

Soil 2d Rate

Bet Ranges 34 & 35 W. Town 26 N.

North bet Secs 7 and 12
Va - 13° 55 E

11 00 Valley N & SE.
40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor.
80.00 Deposit Charcoal Raised mound of earth 3 ft high from pit 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 1. 6 7 and 12.
Land Valley & Rolling
Soil good 2d Rate.

Bet Ranges 34 & 35 W Town 26 N.

North bet Secs 1 and 6
Va. 13° 55 E

9.00 Leave Valley N. SE
40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor.
55.00 Valley N.W. East End.
80.00 Deposit Charcoal Raised mound of earth 3 ft high from pit 24 & 24 & 18 in Aup, Drove Cedar stake 3 & 3 in & 3 ft in Sepit for Cor to Townships 26 & 27 N Range 34 & 35 West
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 26 & 27 N Range 34 W

From the Cor to Townships 26 & 27 North Ranges 34 & 35 W Run East on a random line along South boundaries of Secs 31. 32. 33. 34. 35 & 36

Va 13° 55' E

And at Every 40 and 80 Chains Set temporary 1/4 Sec Cor & at 5 Miles 79.80 Chns. Intersect at a point 2 Chs South of Cor to Towns 26 & 27 N Ranges 33 & 34 W. Therefore my Correction will be 20 lks West and 33 lks North for Mile & My Course will be S 89° 46' West

Va.

Bet Towns 26 & 27 N Range 34 W.

S 89° 46' West on a true line bet Secs 1 and 36

Va 13° 55' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in Aup for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 12 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Exit for Cor to Secs 1. 2. 35 and 36.

Land Rolling

Soil 2d Rate

Bet Towns 26 & 27 N Ranges 34 W

S 89° 46' West bet Secs 2 & 35
Va. 13° 55' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 2. 3. 34. 35

Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Range 34 W.

S 89° 46' West bet Secs 3 & 34
Va. 13° 55' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 3. 4. 33. 34

Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Ranges 34 W.

S 89° 46' West bet Secs 4 & 33
Va. 13° 55' E

14 00 Valley NW SE
40 00 Deposit Charcoal Raisin
mound of Earth 2½ ft
high from pit 18 & 24 & 12
in deep for ¼ Sec Cor.
80.00 Deposit Charcoal Raisin
mound of Earth 3 ft high
from pit 24 & 24 & 18 in
Aup, Drove Cedar stake
3 & 3 in & 3 ft in Epit
for Cor to Secs 4. 5. 32 & 33
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 26 & 27 N Range 34 W.

S 89° 46' West bet Secs 5 & 32
Va. 13° 55' E

40.00 Deposit Charcoal Raisin
mound of Earth 2½ ft high
from pit 18 & 24 & 12 in
Aup for ¼ Sec Cor.
42.00 Leave Valley NW & SE
80.00 Deposit Charcoal Raisin
mound of Earth 3 ft high
from pit 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in Epit for
Cor to Secs 5. 6. 31 & 32
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 26 & 27 N Range 34 W.

S 89° 46' West bet Secs 6 & 31
Va. 13° 55' E

40 00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 18 & 24 & 12 in
Aup for ¼ Sec Cor.

70.00 Valley N & SE.

79.80 To Cor To Townships
26 & 27 North Ranges
34 & 35 West
Land Valley & Rolling
Soil 1st & 2d Rate.

May 11th 1879

Town 26 North Range 34 W.

General Description

Principally Rollingland
With good 2d Rate soil
Well clothed with grass
the Valley land has 1st Rate
Soil suitable for farming

Bet Ranges 34 & 35 W Town 27 North

From Cor to Townships 26 & 27 N
Ranges 34 & 35 W Trun
North bet Secs 31 and 36
Va. 13°55 E

10.00. Leave Valley E & W.
40.00. Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 x 24 x 12 in
deep for ¼ Sec Cor.
80.00. Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 x 24 x 18 in
deep Drove Cedar Stake
2 x 3 in x 3 ft in E pit
for Cor to Secs 25, 30, 31, 36
Land gently Rolling
Soil 2d Rate.

Bet Ranges 34 & 35 W Town 27 North

North bet Secs 25 and 30
Va. 13°55 E

2 00 Valley E & W.
34 00 Leave Valley E & W.
40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 x 24 x 12 in deep
for ¼ Sec Cor.
80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 x 24 x 18 in deep
Drove Cedar Stake 3 ft
3 in & 3 ft in E pit for Cor.
to Secs 19, 24, 25 and 30
Land Rolling
Soil 2d Rate.

Bet Ranges 34 & 35 W Town 24 N

North bet Secs 19 and 24
Va. 13°55'E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ Sec Cor.

51.00 Valley E & N W.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 13. 18. 19 & 24

Land Rolling
Soil 2d Rate

Bet Ranges 34 & 35 W Town 24 N.

North bet Secs 13 and 18
Va 13°55'E

24.00. Leave Valley E & N W.

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 7. 12. 13 & 18

Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 34 & 35 W Town 27 North

North bet Secs 4 and 12
Va. 13° 55' E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 & 24 & 12 in
Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in Epit
for Cor to Secs 1-6. 7 & 12.

Land Rolling
Soil 2d Rate

Bet Ranges 34 & 35 W Town 27 N

North bet Secs 1 and 6
Va 13° 55' E

10.00 Enter Valley NE NW.

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 & 24 & 12 in
Aup for ¼ Sec Cor.

43.00 Leave Valley NE. SW.

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 & 24 & 18 in
Aup Drove Cedar
stake 3 & 3 in & 3 ft in Epit
for Cor to Townships 27 &
28 North Ranges 34 & 35 W.

Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Towns 27 & 28 N Range 34 West

From Cor to Townships 27 & 28 North
Ranges 34 & 35 W Trun
East on a random line along
the South boundaries of Secs
31. 32. 33. 34. 35 & 36
Va 13'55 E
And at Every 40 and 80 Chains I
Set temporary 1/4 & Sec Cor's &
at 6 Mile 3 & 34 Chains Intersect
at a point 262 ch South of
Cor to Townships 27 & 28 North
Ranges 33 & 34 West. There
for my Correction will be
3. 34 Chs West and 43 2/3 Chs. North pr mile & my
Course will be.
S 89° 42' West
Va.

Bet Towns 27 & 28 N Range 34 W.

S 89° 42' West bet Secs 1 & 36.
Va. 13'55' E
40.00 Deposit charcoal Raised
mound of earth 2 ft high
from pit 18 & 24 & 12 in
Aup for 1/4 Sec Cor.
60 00 Valley NE & SW.
80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in Exp't for
Cor to Secs. 1. 2. 35 & 36.
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Towns 27 & 28 N Range 34 W.

S 89° 42' West bet Secs 2 & 35
Va. 13' 55' E

22.00. Leave Valley NE & S.

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 x 24 x 18 in deep Drove Cedar stake 3 x 3 in x 3 ft in E pit for Cor to Secs 2. 3. 34 and 35

Land Rolling
Soil 2d Rate.

Bet Towns 27 & 28 N Range 34 W.

S 89° 42' West bet Secs 3 & 34
Va. 13' 55' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 x 24 x 18 in deep Drove Cedar stake 3 x 3 in x 3 ft in E pit for Cor to Secs 3. 4. 33 & 34

Land Rolling
Soil 2d Rate.

Bet Bet Towns 27 & 28 N Ranges 34 W.

S 89° 42' West bet Secs 4 & 33
Va. 13' 55 8

23.00 Valley NE & SW.
40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in
Asp for 1/4 Sec Cor.
60 00 Leave Valley NE & SW.
80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
Asp Door Cedar stake
3 & 3 in & 3 ft in E pit for
Cor to Secs 4. 5. 32 & 33
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 27 & 28 N Range 34 W.

S 89° 42' West bet Secs 5 & 32
Va. 13' 55 8

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in Asp
for 1/4 Sec Cor.
80 00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
Asp Door Cedar stake
3 & 3 in & 3 ft in E pit
for Cor to Secs 5. 6. 31
and 32.
Land Rolling
Soil 2d Rate

Bet Towns 27 & 28 N Range 34 W.

S 89° 42' West bet Secs 6 & 31
Va. 13° 55' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

83.34 Cor to Townships 27 & 28 N Ranges 34 & 35 West

Land Rolling
Soil 2d Rate.

May 12th 1879

Town 27 North Range 34 W.

General Description

A great portion of this Township Consists of Valley land Well adapted to farming having a 1st Rate aup black soil Entire Country well Clothed with grass

Bet Ranges 34 & 35 W Town 28 North

From Cor to Towns 27 & 28 North of Ranges 34 & 35 West Inn.
Nath bet Secs 31 and 36
Va. 13°55 E

32.00 Enter Valley E & W.
40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.
66.00 Leave Valley E & W.
80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 25. 30. 31. 36
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Range 34 & 35 W Town 28 N

North bet Secs 25 and 30
Va. 13°55 E

6.00 Valley N E & W.
40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.
44.00 Leave Valley E & W.
80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 19. 24. 25 & 30
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 34 & 35 N Town 28 N.

North bet Secs 19 and 24
Va. 13° 55 b

40.00	Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 by 24 & 12 in deep for ¼ Sec Cor.
45.00	Valley E & NW
78.00	Leave Valley E & SW.
80.00	Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 x 24 x 18 in deep Drove Cedar stake 3 x 3 in x 3 ft in E pit for Cor to Secs 12. 18. 19 & 24

Land Rolling
Soil 2d Rate.

Bet Ranges 34 & 35 N Town 28 N.

North bet Secs 13 & 18
Va. 13° 55 b

40.00	Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 & 12 in deep for ¼ Sec Cor.
44.00	Enter Valley E & W.
59.60	North Loup River 20 lks wide 12 in deep. E & W.
71.00	Leave Valley E & W.
80.00	Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 x 24 x 18 in Drove Cedar stake 3 x 3 in x 3 ft in E pit for Cor to Secs 7. 12. 13 & 18

Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 34 + 35 W Town 28 North

North bet Secs 1 and 12
Va. 13° 55' E

10.00 Valley E + W.
40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 + 24 + 18 in deep for ¼ Sec Cor.
56.10 Bet Hills Trail E + W.
61.00 Leave Valley E + W.
80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 + 24 + 18 in deep Drove Cedar stake 3 + ½ in + 3 ft in E pit for Cor to Secs 1. 6. 7 & 12
Land Valley + Rolling
Soil 1st + 2d Rate

Bet Ranges 34 + 35 W Town 28 North.

North bet Secs 1 and 6
Va. 13° 55' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 + 24 + 18 in deep for ¼ Sec Cor.
74.00 Valley N W. SE.
81.54 Intersect 7th Standard Parallel 3.44 Chains West of ¼ Sec Cor on South boundary of Sec 32 Town 29 N Range 34 W. &
Deposit Charcoal Raised mound of Earth 2½ ft high from pits 7th + 24 + 18 in deep Drove Cedar stake marked C C in E pit for Closing Cor. to Secs 1 and 6 Town 28 N Range 34 + 35 West.
Land Valley + Rolling
Soil 1st + 2d Rate.

May 13th 1879

Town 28 North Range 34 West

General Description

Contains a great part
Valley land 1st Rate
Soil suitable for farming
Remaining part Rolling
with Second Rate soil
Entire surface will Covered
with good grasses

Bet Ranges 35 & 36 W Town 26 North

From the Cor to Township 25 & 26 N
Ranges 35 & 36 West Inner.
North bet Secs 31 & 36
Va. 14' 00" E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 x 24 x 12 in
Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 x 24 x 18 in
Aup Drove Cedar stake
3 x 3 in x 3 ft in Epit for
Cor to Secs 25-30-31-36.

Land Rolling
Soil 2d Rate.

Bet Ranges 35 & 36 W Town 26 North

North bet Secs 25 and 30
Va 14° 00 E

40 00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 × 24 × 12 in Aup for ¼ Sec Cor.

80 00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 × 24 × 18 in Aup Drove Cedar Stake 3 × 3 in × 3 ft in E pit for Cor to Secs 19. 24. 25 & 30

Lana Rolling
Soil 2d Rate.

Bet Ranges 35 & 36 W Town 26 N

North bet Secs 19 and 24.
Va. 14° 00 E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 × 24 × 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 × 24 × 18 in Aup Drove Cedar stake 3 × 3 in × 3 ft in E pit for Cor to Secs 13. 18. 19 & 24.

Lana Rolling
Soil 2d Rate.

Bet Ranges 35 & 36 W Town 26 North.

North bet Secs 13 and 18
Va. 14° 00' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup. Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 7. 12. 13 & 18

Land Rolling
Soil 2d Rate

Bet Ranges 35 & 36 W. Town 26 N.

North bet Secs 7 and 12
Va. 14° 00' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor

63.00 Valley NW. SE.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 1. 6. 7 & 12

Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 35 & 36 W Town 26 N.

North bet Sec 1 and 6.
Va. 14° 00' E

8.00 Leave Valley Mr & SE

40 00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in D. Epit for Cor to Townships 26 and 27 N Ranges 35 and 36 W.

Land Rolling
Soil 2d Rate.

Bet Towns 26 & 27 N Ranges 35 West

From the Cor to Townships 26 & 27 N Ranges 35 & 36 W Irun.

East on a random line along the South boundaries of Sec 31. 32. 33. 34. 35 & 36
Va. 14° 00' E

And at Every 40 & 80 Chs I set temporary ¼ & Sec Cor and at 5 Miles 78.50 Chs I Intersect at a point 90 lks North of Cor to Townships 26 & 27 N Ranges 34 & 35 W.

Therefore my correction will be 1.50 Chs West and 15 lks. South per mile and my Course will be.

N 89° 54' West
Va.

Bet Towns 26 & 27 N Range 35 West

N 89° 54' West bet Secs 1 & 36
Va. 14.00 ch

40.00 Deposit Charcoal Raised
mound of Earth 2ft high
from pits 18 + 24 + 12 in deep
for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised
mound of Earth 3ft high
from pits 24 + 24 + 18 in,
Aup Drove Cedar stake
3 + 3 in + 3 ft in Epit for Cor
to Secs 1. 2. 35 + 36

Lava Valley
Soil 1st Rate.

Bet Towns 26 & 27 N Range 35 W.

N 89° 54' West bet Secs 2 & 35
Va. 14.00 ch

40.00 Deposit Charcoal Raised
mound of Earth 2ft high
from pits 18 + 24 + 12 in deep
for 1/4 Sec Cor.

54.00 Sedar Valley NW & SE

80.00 Deposit Charcoal Raised
mound of Earth 3ft high
from pits 24 + 24 + 18 in
Aup Drove Cedar stake
3 + 3 in + 3 ft in Epit for
Cor to Secs 2. 3. 34 + 35

Lava Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 26 & 27 N Range 35 W.

N 89°54' West bet Secs 3 & 34
Va. 14° 00' E

40 00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80 00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 x 24 x 18 in deep Drove cedar stake 3 x 3 in x 3 ft in Epit for Cor to Secs 3. 4 - 33, 34

Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Range 35 W.

N 89°54' West bet Secs 4 and 33
Va. 14° 00' E

40 00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

53 00 Bk Hills Trail NW SE

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 x 24 x 18 in deep Drove Cedar stake 3 x 3 in x 3 ft in Epit for Cor to Secs 4 5. 32 and 33.

Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Range 35 W.

N 89°54' West bet Secs 5 & 32
Va 14° 00' E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 x 24 x 12 in
Aup for ¼ Sec Cor

59. 00 Trail N N & SE

80. 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 x 24 x 18 in
Aup Drove Cedar stake
3 x 3 in x 3 ft in Epit for
Cor to Secs 5. 6. 31 & 32

Land Rolling
Soil 2a Rate.

Bet Towns 26 & 27 N Range 35 West

N 89°54' West bet Secs 6 and 31
Va 14° 00' E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 x 24 x 12 in
Aup for ¼ Sec Cor

~~78.50~~ ~~80 00~~ Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 x 24 x 18 in
Aup Drove Cedar stake
3 X 3 in X 3 ft in Epit for
Cor to Secs, 6 & 31

May 14th 1879

78.50 To Cor to Townships 26 & 27
N, Ranges 35 ~~West~~ & 36 West

Town 26 North Range 35 West.

General Description

Consists principally of Rolling land good 2d Rate soil and is well clothed with good grasses.

Bet Ranges 35 & 36 W Town 27 North

From Cor to Townships 26 & 27 N Ranges 35 & 36 W Irun. North bet Secs 31 & 36

Va. 14° 00' E

4000 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

8000 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 x 24 x 18 in Aup Drove Cedar stake 3 x 3 in x 3 ft in Epit for Cor to Secs 25. 30. 31 & 36

Land Rolling

Soil 2d Rate.

Bet Ranges 35 & 36 W Town 27 North

North bet Secs 25 and 30
Va. 14 00 E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor.

41 00 Valley E & W.

72.00 Leave Valley NE, SW.

80 00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Secs 19. 24. 25 and 30

Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 35 & 36 W Town 27 North

North bet Secs 19 and 24
Va. 14 00 E

35.00 Valley NW & SE

40 00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor.

60.00 Pond. West 3 Chains

79.00 Leave Valley NW SE

80 00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Secs 13. 18. 19. & 24

Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 35 & 36 N Town 27 N

North bet Secs 13 and 18
Va. 14° 00'

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 8 + 24 + 12 in deep for ¼ Sec Cor.

66.00 Valley N N. SE

68.00 Trail N N, SE.

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pit 24 + 24 + 18 in deep Drove Cedar stake 3 + 3 in + 3 ft in E pit for Cor to Secs 7. 12 13 and 18

Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 35 & 36 N. Town 27 N.

North bet Secs 7 and 12
Va. 14° 00' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 12 in deep for ¼ Sec Cor.

58.00 Level Valley NE & SW

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pit 24 + 24 + 18 in deep Drove Cedar stake 3 + 3 in + 3 ft in E pit for Cor to Secs 1. 6. 7. & 12

Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 35 & 36 W Powage 37 N.

North bet Secs 1 and 6
Va. 14° 00' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in dup for ¼ Sec Cor.

70 00 Valley E & SW

73 00 Small Lake E & W

76 00 Leave lake E & W

77.50 Leave Valley NE & SW.

78.20 Trail to Spotted Tail NE. SW.

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pits 24 & 24 & 18 in dup Drove Cedar stake 3 & 3 in & 3 ft in SE pit for Cor to Townships 27 & 28 N Ranges 35 & 36 W.

Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 27 & 28 N Range 35 W.

From Cor to Township 27 & 28 N
Ranges 35 & 36 West Trun.
East on a random line ~~bet~~ along the South boundaries of Secs 31. 32. 33. 34. 35 & 36
Va. 14° 00' E

And at Every 40 & 80 Chains set temporary ¼ & Sec Cors and at 6 miles 2.40 Chains Intersect at a point 1.62 Chs North of Cor to Towns 27 & 28 N Ranges 34 & 35 W.

Therefore my Correction will be 2.40 Chs ~~East~~ and 27 lks. South per mile & my Course will be N 89° 48' West
Va.

Bet Towns 27 & 28 N. Range 35 W

N 89° 48' West bet Secs 1 & 36
Va 14° 00' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 18 & 24 & 12 in
× deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
deep Drove cedar stake
3 & 3 in & 3 ft in E pit for
Cor to Secs 1. 2. 35 & 36

Land Rolling
Soil 2a Rate

Bet Towns 27 & 28 N Range 35 W.

N 89° 48' West bet Secs 2 & 35
Va 14° 00' E.

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in deep
for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in deep
Drove Cedar stake 3 & 3 in
& 3 ft in E pit for Cor to
Secs 2. 3. 34 & 35

Land Rolling
Soil 2a Rate

Bet Towns 27 & 28 N Ranges 35 W.

N 89° 48' West bet Secs 3 & 34
Va. 14° 00' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 18 in deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pit 24 + 24 + 18 in Aup Drove Cedar stake 3 + 3 in + 3 ft in Epit for Cor to Secs 3. 4. 33. 34

Land Rolling
Soil 2d Rate

Bet Towns 27 & 28 N Range 35 W.

N 89° 48' West bet Secs 4 & 33
Va. 14° 00' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 18 in deep for ¼ Sec Cor.

61.00 Valley N.E. S.W. Lade 30 chs Long bears N 10 Chains.

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pit 24 + 24 + 18 in Aup Drove Cedar stake 3 + 3 in + 3 ft in Epit for Cor to Secs 4. 5. 32 & 33

Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 27 & 28 N Range 35 W.

N 89° 48' West bet Secs 5 & 32
Va. 14 00 E

40.00. Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 + 24 + 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pits 24 + 24 + 18 in deep Drove Cedar stake 3 + 3 in + 3 ft in E pit for Cor to Sec 5. 6 31 and 32.

Land Valley
Soil 1st Rate

Bet Towns 27 & 28 N Range 35 W.

N 89° 48' West bet Secs 6 and 31
Va. 14 00 E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 + 24 + 12 in deep for ¼ Sec Cor. on the edge of Lake Course West.

76.00 Leave Valley N E & S W.

78.26 Trail to Spotted Tail N E & S W.

82.40 To Cor to Townships 27 & 28 N. Ranges 35 & 36 West.

Land Valley & Rolling
Soil 1st & 2d Rate.

May 15th 1879

Town 27 North Range 35 West

General Description

A great portion of this Township is good Valley land suitable for farming having a 1st Rate deep black soil Water is found in the Valley during this time of the Year, in small Ponds. The upper part or Rolling land has good 2a Rate soil Entire Surface Well Covered with good grasses.

Bet Ranges 35 & 36 W Town 28 North

From Cor to Townships 27 & 28 N Ranges 35 & 36 W Trun North bet Secs 31 and 36 Va 14 00 E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 11 2in deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar Stake 3 & 3in & 3 ft in Ep pit for Cor to Secs 25. 30. 31 & 36

Land Rolling Soil 2a Rate

Bet Ranges 35 & 36 N Town 28 N.

North bet Secs 25 & 30
Va. 14° 00' E

20 00 Valley E and N.
40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ Sec Cor.
44.00 Edge of Lake E & N. Raised mound of Earth 2½ ft high from pit 24 & 24 & 18 in deep Drove stake 2 & 2 in & 2 ft marked M. C in pit for Meander Cor. to fract. Secs 25 & 30.
80.00 The point for Cor to Secs 19. 24. 25 & 30 falls in Lake and Cannot be Established.
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 35 & 36 N. Town 28 N

North bet Secs 19 and 24
Va. 14° 00' E

10 00 North edge of Lake E & N.
Distance across by triangulation
Raised mound of earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar Stake 3 & 3 in & 3 feet Marked; W. C. and M. C. for Witness Meander Cor to fract. Secs 19. 24. 25 and 30.
40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ Sec Cor.
50.00 Valley E end N & N.
59.20 Trail to Spotted Tail E & N.
72.00 Leave Valley N N & S.
80.00 Deposit Charcoal Raised mound of earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar Stake 3 & 3 in & 3 ft in E pit for Cor to Secs 13. 18. 19 and 24
Land in Valley Wet & Marshy
Soil 2d Rate.

Bet Ranges 35 & 36 W Town 28 N

North bet Secs 13 and 18
Va 14° 00' E

4 40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 × 24 × 12 in deep for ¼ Sec Cor.

8 80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 × 24 × 18 in deep Drove cedar stake 2 × 3 in × 3 ft in Epit for Cor to Secs 7. 12. 13. & 18

Land Rolling
Soil 2d Rate

Bet Ranges 35 & 36 W. Town 28 N

North bet Secs 7 and 12
Va. 14° 00' E

10.00 Creek 10 lks wide E.

16 00 South Edge of Lake. bears N & W
Raised mound of earth 2½ ft high from pit 24 × 24 × 18 in deep drove Cedar Stake 2 × 3 in × 3 ft marked M. C. in pit for Meander Cor.

40.00 North Edge of Lake. N.
Deposit Charcoal & Raised mound of Earth 2½ ft high from pit 18 × 24 × 12 in deep Drove Cedar Stake 2 × 2 in × 3 ft in S pit marked M. C. ¼ Sec. for Meander & ¼ Sec Cor.

Distance over lake obtained by triangulation

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pit 24 × 24 × 18 in deep Drove Cedar Stake 2 × 3 in × 3 ft in Epit for Cor to Secs 1. 6. & 12

Land Swampy
Soil 2d Rate

Bet Ranges 35 & 36 W Town 28 N

North bet Secs 1 and 6
Va. 14° 00 E

2 00	Valley E & W
28 00	Trail & Spotted Tail NE & SW.
30 00	Leave Valley E & W
40 00	Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in deep for ¼ Sec Cor
54.00	Valley NE. & NW
78.90	Intersect 7th Standard Parallel North 5.20 Chains W of ¼ Sec Cor on South boundary of Sec 32 Town 29 N Range 35 W Where I

Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in deep Drove Cedar stake 2 & 2 in & 2 ft in E pit (Marked C.C.) for Closing Cor to Sec 1 & 6. Town 28 N Range 35 & 36 West

Land Valley & Rolling Soil 1st & 2d Rate

May 16th 1879

Town 28 N Range 35 W.

General Description

This Township Contains good farming land in the Valley Dup. black 1st Rate Soil and Rich grass. Remaining part Rolling 2d Rate Soil Water is found in Lakes in the Valleys and in Creek Secs 7 & 12.

Bet Ranges 36 & 37 W Town 26 N

From the Cor to Townships 25 & 26
N Ranges 36 & 37 W Trun
North bet Secs 31 and 36
Va 14° 03' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in deep
for ¼ Sec Cor

60.00 North branch Middle Loup River in
Marsh 2 Chs wide E & W.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in deep
Drove Cedar stake 3 & 3 in &
3 ft in Epit for Cor to Secs
25. 30. 31 and 36

Land Rolling
Soil 2a Rate

Bet Ranges 36 & 37 W Town 26 N

North bet Secs 25 and 30
Va 14° 03' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in deep
for ¼ Sec Cor.

80 00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in deep
Drove Cedar stake 3 & 3 in &
3 ft in Epit for Cor to Secs
19. 24. 25 and 30

Land Rolling
Soil 2a Rate

Bet Ranges 36 & 37 N Town 26 N.

North bet Secs 19 and 24
Va 14° 03' E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 x 24 x 12 in
deep for 1/4 Sec Cor

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 x 24 x 18 in
deep Drove Cedar stake
3 x 3 in x 3 ft in E pit for
Cor to Secs 13. 18. 19 & 24

Land Rolling
Soil 2d Rate

Bet Ranges 36 & 37 N Town 26 N

North bet Secs 13 and 18
Va 14° 05' E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 x 24 x 12 in deep
for 1/4 Sec Cor

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 x 24 x 18 in deep
Drove Cedar stake 3 x 3 in
& 3 ft in E pit for Cor to Secs
7. 12. 13 and 18

Land Rolling
Soil 2d Rate

Bet Ranges 36 & 37 W Town 26 N

North bet Secs 7 and 12
Va 14° 05' E

40 00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 + 24 + 12 in
Angs for ¼ Sec Cor -

60 00 West end of Valley E

80 00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 + 24 + 18 in
Angs Drove Cedar stake
3 + 3 in + 3 ft in E pit for
Cor to Secs 1. 6. 7 & 12

Land Rolling
Soil 2d Rate.

Bet Ranges 36 & 37 W Town 26 N

North bet Secs 1 and 6
Va 14° 05' E

40 00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 + 24 + 12 in Angs
for ¼ Sec Cor

80 00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 + 24 + 18 in
× Angs Drove Cedar stake
3 + 3 in and 3 ft in S. E pit
for Cor to Townships 26
& 27 North Ranges 36
and 37 West

Land Rolling Soil 2d Rate

Bet Towns 26 & 27 N Range 36 W.

From the Cor to Townships 26 & 27 N Ranges 36 & 37 W Inner East on a random line along the South boundaries of Secs 31. 32. 33. 34. 35 & 36

Va 14° 03' E

And at Every 40 & 80 Chs ~~Inter~~ ~~sect temporary 1/4 & Sec Cor &~~ 1/2 mile and 1 mile posts at 6 Miles 1.20 Chs Intersect at a point 1.35 Chs South of Cor to Townships 26 & 27 N Range 35 & 36 W.

Therefore my Correction will be 1.20 Chs East and 2 2 1/2 Chs. North per Mile and my Course will be S 89° 50' West

Va.

Bet Towns 26 & 27 N Ranges 36 W

S 89° 50' West bet Secs 1 & 36

Va 14° 03' E

40.00 Deposit Charcoal Raised mound of Earth 2 1/2 ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in Dup Drove Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Secs 1. 2. 35 & 36

Land Rolling

Soil 2d Rate.

Bet Towns 26 & 27 N Range 36 W.

S 89° 50' West bet Secs 2 & 35
Va 14° 03' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18 × 24 × 12 in
Aug for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 × 24 × 18 in
Aug Drove Cedar stake
3 × 3 in × 3 ft in E pit for
Cor to Secs 2. 3. 34. 35

Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Range 36 W.

S 89° 50' West bet Secs 3 & 34
Va 14° 03' E

34.00 Enter Valley N W & SE

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 × 24 × 12 in Aug
for 1/4 Sec Cor

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 × 24 × 18 in
Aug Drove Cedar stake
3 × 3 in × 3 ft in E pit
for Cor to Secs 3. 4. 33. 34

Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 26 & 27 N Range 36 W.

S 89° 50' West bet Secs 4 & 33
Va 14' 03 E

43 00 Leave Valley Nor & SE

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in Aup
for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in Epit
for Cor to Secs 4 5 32 & 33

Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Range 36 W.

S 89° 50' West bet Secs 5 & 32
Va 14' 03 E.

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in
Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in Epit
for Cor to Secs 5, 6, 31 & 32

Land Rolling
Soil 2d Rate.

Bet Towns 26 & 27 N Range 36 W.

S 89°50' West bet Secs 6 & 31
Va 14 03 E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 18 & 24 & 11 Sic
Aup for ¼ Sec Cor.

81.20 To Cor to Townships 26 & 27
N Ranges 36 & 37 W.
Land Rolling
Soil 2d Rate

May 17th 1879

Town 26 N Range 36 W

General Description

Principally Rolling land
with second Rate soil
will clothed with good
grasses Water in North
branch of Meadle Loup
River in S W ¼ of Town
No Timber.

Bet Ranges 36 & 37 W Town 27 N

From Cor to Townships 26 & 27 N
Ranges 36 & 37 W Irun
North bet Secs 31 & 36
Va 14° 03' E

15.00. Valley NE & NW
35.00 Pond East end
40.00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 & 24 & 12 in
dup for ¼ Sec Cor
65.00 Leave Valley NW & NE
80 00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
dup Drove Cedar stake
3 & 3 in & 3 ft in Epit
for Cor to Sec 25. 30. 31. 36
Land Valley & Rolling
Soil 1st, 2d Rate

Bet Ranges 36 & 37 W Town 27 N

North bet Secs 25 and 30
Va 14° 03' E
Enter
17.00 Valley NE & SW
40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in dup
for ¼ Sec Cor.
65.00 Leave Valley NE & W.
80 00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
dup Drove Cedar stake
3 & 3 in & 3 ft for Cor to Secs
19. 24. 25 & 30
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 36 & 37 W Town 27 N

North bet Secs 19 & 24
Va 14 03 E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 + 24 + 12 in
Aup for ¼ Sec Cor

180 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 + 24 + 18 in
Aup Drove Cedar stake
3 + 3 in + 3 ft in Epit
for Cor to Secs 13. 18. 19, 24

Land Rolling
Soil 2d Rate

Bet Ranges 36 & 37 W Town 27 N

North bet Secs 13 and 18
Va 14 03 E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 + 24 + 12 in Aup
for ¼ Sec Cor.

60.00 Valley NE & NW

80.00 Deposit Charcoal Raised
mound of Earth 3½ ft high
from pits 24 + 24 + 18 in
Aup Drove Cedar stake
3 + 3 in + 3 ft in Epit for
Cor to Secs 7. 12. 13 & 18.

Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 36 & 37 N Town 27 N

North bet Secs 7 and 5
Va 14° 0' E

28.00 Leave Valley E & W
40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 & 24 & 12 in
Dup for 7 & Sec Cor.
80.00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pit 24 & 24 &
18 in dup Drove cedar
stake 3 & 3 in & 3 ft in 8 pit
for Cor to Secs 1. 6. 7 & 12
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 36 & 37 N Town 27 N

North bet Secs 1 and 6
Va 14° 0' E

21.00 Valley E & W
40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in dup
for 1 & Sec Cor.
63.00 Leave Valley E & W.
80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
dup Drove cedar stake
3 & 3 in & 3 ft in 8 pit
for Cor to Townships 27 &
28 N Range 36 & 37 W.
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Towns 27 & 28 N Range 36 W.

From the Cor to Townships 27 & 28 N Ranges 36 & 37 W Inner East on a random line along the South boundaries of Secs 31. 32. 33. 34. 35 & 36
Va 14° 03' E

And at every 40 & 80 chains set temporary 1/4 & Sec Cors & at 5 Miles 78. 78 Chs Intersect at a point 95 lks North of Cor to Towns 27 & 28 N Range 35 & 36 West

Therefore my correction will be 1.22 Chs West for mile & my Course will be
Ned 15 5/6 lks. South
N 89° 53' West
Va.

Bet Towns 27 & 28 N Range 36 W

N 89° 53' West bet Secs 1 & 36
Va 14° 03' E

40 00 Deposit Charcoal Raised mound of earth 2 1/2 ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor

80 00 Deposit Charcoal Raised mound of earth 3 ft high from pit 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 1. 2. 35 & 36

Land Rolling
Soil 2d Rate.

Bet Towns 27 & 28 N Range 36 W

N 89°53' West bet Secs 2 & 35
Va 12 03 E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 x 24 x 12 in
Aup for ¼ Sec Cor.

56 00 Valley NE & W.

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 x 24 x 18 in
Aup Drove Cedar stake
3 x 3 in x 3 ft in E pit
for Cor to Secs 2. 3. 34, 35
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 27 & 28 N Range 36 W.

N 89°53' West bet Secs 3 & 34
Va 14 05 E

8 .00 Leave Valley NE & Str.

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 x 24 x 12 in
Aup for ¼ Sec Cor.

60.00 Valley NW & SE

64.00 Marsh NW SE 4 chs wide

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 x 24 x 18 in
Aup Drove Cedar stake
3 x 3 in x 3 ft in E pit for
Cor to Secs 3. 4. 33. 34
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 27 & 28 N Range 36 W

N 89° 53' West bet Secs 4 & 33
Va 14° 05' E

28 6 00 Leave Valley N & S
40 4000 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 13 in deep
for ¼ Sec Cor
80 8000 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in Epit for
Cor to Secs 4. 5. 32 & 33
Land Rolling
Soil 2d Rate

Bet Towns 27 & 28 N Range 36 W

N 89° 53' West bet Secs 5 & 32
Va 14° 05' E

4000 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 13 in deep
for ¼ Sec Cor
8000 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar Stake
3 & 3 in & 3 ft in Epit for
Cor to Secs 5. 6. 31 & 32
Land Rolling
Soil 2d Rate

Bet Towns 27 & 28 N Range 36 W.

N 89° 53' West bet Sec 6 and 31
Va. 14° 05' E

4000 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 & 24 & 12 in deep
for ¼ Sec Cor.

78.78 To Cor to Townships 27 &
28 N Ranges 36 & 37 W
Land Rolling
Soil 2d Rate.

May 18th 1879

Town 27 N Range 36 W

General Description

This Township Contains in a
great part good Valley
land 1st Rate deep black
soil thickly Covered with
good grasses Remaining
portion Rolling good 2d
Rate soil. Water is found
in small marshes in the
Valleys in the Spring.

Bet Ranges 36 & 37 W Town 28 N

From Cor to Township 27 & 28 N
Ranges 36 & 37 W Town
North bet Secs 31 and 36
Va 14° 05' E

12 00 Valley E & W.
20.00 West end of Lake 6 Chs East
25 00 Leave Valley NE & Str.
40 00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in Aup
for ¼ Sec Cor.
50 00 Basin & Pool.
80 00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in Aup
Drove Cedar stake 3 & 3 in &
3 ft in Epit for Cor to Secs
25, 30, 31, 36
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 36 & 37 W Town 28 N

North bet Secs 25 and 30
Va 14 05' E

31 00 Valley E & W
40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in
Aup for ¼ Sec Cor.
47 00 Lake 4 Chs West Area 50 acres
80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 & 24 & 18 in
Aup Drove cedar stake
3 & 3 in & 3 ft in Epit for
Cor to Secs 19, 24, 25, 30
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 36 and 37 W Town 28 N

North bet Secs 19 and 24.
Va 14° 03 E

11.00 Drain or Spring branch 10 lks Wide
Course N.E.
24 00 Leave Valley NE & NW.
40 00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18 + 24 + 12 in deep
for ¼ Sec Cor.
53.00 Valley E & NW
80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 + 24 + 18 in
deep Drove Cedar stake
3 + 3 in + 3 ft in E pit
for Cor to Secs 13. 18; 19, 24
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 36 & 37 W Town 28 N

North bet Secs 13 and 18
Va 14° 03 E

3 00 Leave Valley NE Sw.
40 00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18 + 24 + 12 in deep
for ¼ Sec Cor.
80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 + 24 + 18 in
deep Drove Cedar stake
3 + 3 in + 3 ft in E pit for
Cor to Secs 7. 12. 13. 18
Land Rolling
Soil 2d Rate

1 Bet Ranges 36 & 37 W Town 28 N

North bet Secs 7 and 12
Va 14° 03' E

19.00 Valley & Swamp E & W.
23.00 Leave Swampy Valley E & W.
12 40.00 Deposit Charcoal Raised
20 mound of Earth 2½ ft high
25 from pits 18 + 24 + 12 in deep
40 for ¼ Sec Cor
54.00 Enter Swampy Valley E & W.
62.00 Leave Swampy Valley E & W
80.00 Deposit Charcoal Raised
50 mound of Earth 3 ft high
80 from pits 24 + 24 + 18 in deep
Drove Cedar Stake 3 + 3 in
3 ft in Pit for Cor to Secs
1, 6, 7 and 12
Lake. East of Cor 30 Chns dist
Land Rolling & Swampy
Soil 2d Rate.

Bet Ranges 36 & 37 W Town 28 N

North bet Secs 1 and 6
Va 14° 03' E
40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 + 24 + 12 in deep
for ¼ Sec Cor.
77.96 Intersect 7th Standard
Parallel North 4.54 Chs
West of ¼ Sec Cor on South
boundary of Sec 32 Town
29 N Range 36 West and
Deposit Charcoal Raised mound
of Earth 2½ ft high from
pits 18 + 24 + 12 in deep
Drove Cedar Stake 2 + 2 in +
2 ft Marked C. C in Pit
for Closing Cor to Secs
1 and 6 Town 28 North
Range 36 West
Land Rolling
Soil 2d Rate.

May 19th 1879

Town 28 N Range 36 West

General Description

Greater portion of Township Consists of Valley & farming land 1st Rate Soil. Valleys Mostly Contain Water in Ponds & Lakes. Rolling land 2d Rate Either surface well Clothed with rich grass

Bet Ranges 37 & 38 W Town 26 North

√ From the Cor to Townships 25 & 26 N Ranges 37 & 38 W Inner. North bet Secs 31 & 36
Va. 14° 10' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Ep pit for Cor to Secs 25, 30, 31 and 36

Land Rolling
Soil 2d Rate

Bet Ranges 37 & 38 W Town 26 N

North bet Secs 25 & 30
Va. 14° 10' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in
Asp for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
Asp Drove Cedar stake
3 & 3 in & 3 ft in E pit
for Cor to Secs 19. 24
25 & 30.

Land Rolling
Soil 2d Rate

Bet Ranges 37 & 38 W Town 26 N

North bet Secs 19 and 24
Va 14° 10' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in
Asp for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
Asp Drove Cedar stake
3 & 3 in & 3 ft in E pit
for Cor to Secs 13. 18. 19
and 24.

Land Rolling
Soil 2d Rate.

Bet Ranges 37 & 38 W Town 26 N

North bet Secs 13 & 18
Va 14° 10' E

4000 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor

8000 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in Aup Drove cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 7. 12. 13 and 18.

Land Rolling Soil 2d Rate

Bet Ranges 37 & 38 W Town 26 N

North bet Secs 7 and 12
Va 14° 10' E

4000 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor.

8000 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 1-6-7 & 12

Land Rolling
Soil 2d Rate

Bet Ranges 37 & 38 W Town 26 N

North bet Secs 1 and 6
Va 14° 10' E

4000 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor

61 00 Valley E & W

67 00 Leave Valley E & W.

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar slate 3 & 3 in & 3 ft in S.E. pit for Cor to Township 26 & 27 North Range 37 & 38 West

Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 26 & 27 N Range 37 W.

From the Cor to Townships 26 & 27 N Range 37 & 38 W Inn East on a random line along the South boundaries of Secs 31, 32, 33, 34, 35, 36
Va. 14° 10' E

And at Every 40 and 80 Chains set temporary ¼ & Sec Cors and at 5 Miles 78, 30 Chs Intersect at a Point 1.15 Chs North of Cor to Township 26 & 27 North Ranges 36 & 37 W.

Therefore my Correction will be 1.70 Chs West and 19 1/6 Lks South per mile and my Course will be N 89° 52' West on
Va.

Bet Towns 26 & 27 N Range 37 W

N 89° 52' West bet Secs 1 & 36
Va. 14' 10" E

4 40 00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 18 + 24 + 12 in
Asp for 1/4 Sec Cor

80 80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 + 24 + 18 in
Asp Down Cedar Stake
3 ft 3 in x 3 ft in Epit
For Cor to Secs 1. 2. 35 & 36

Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Range 37 W.

N 89° 52' West bet Secs 2 & 35
Va. 14° 10' E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 + 24 + 12 in
Asp for 1/4 Sec Cor.

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 + 24 + 18 in
Asp Above Cedar Stake
3 ft 3 in x 3 ft in Epit
For Cor to Secs 2. 3. 34, 35

Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Range 37 W

N 89° 52' West bet Secs 3 & 34
Va 14° 10' E

4 40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 + 24 + 12 in
Aug for ¼ Sec Cor.

80 80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 + 24 + 18 in
Aug Drove Cedar stake
3 & 3 in & 3 ft in Epit for
Cor to Secs 3. 4. 33. 34
Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Range 37 W

N 89° 52' West bet Secs 4 & 33.
Va 14° 10' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 + 24 + 12 in Aug
for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 + 24 + 18 in
Aug Drove Cedar stake
3 & 3 in & 3 ft in Epit
for Cor to Secs 4. 5. 32 & 33.
Land Rolling
Soil 2d Rate.

Bet Towns 26 & 27 N Range 37 W

N 89° 52' West bet Secs 5 & 32
Va. 14° 10' E.

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pits 24 & 24 & 18 in Aup Door Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Secs 5. 6. 31 & 32

Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Range 37 W.

N 89° 52' West bet Secs 6 & 31
Va. 14° 10' E.

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

78.30 To Cor to Townships 26 & 27 N Range 37 & 38 West.

Land Rolling
Soil 2d Rate.

May 20th 1879

Town 26 N Range 37 W.

General Description

Rolling land with some
second rate soil well
clothed with good grass

Bet Ranges 37 & 38 W Town 27 N

From the cor to Townships 26 & 27
N Ranges 37 & 38 W Drew.
North bet Secs 31 and 36
Va. 14° 10' E

40.00 Deposit charcoal Raised
mound of earth 2 ft high
from pits 18 x 24 x 12 in deep
For 1/4 Sec Cor.

55.00 Valley N.E. S.W.

68.00 Leave Valley N.E. & S.W.

80.00 Deposit charcoal Raised
mound of earth 3 ft high
from pits 24 x 24 x 18 in
deep Drove cedar stake
3 x 3 in x 3 ft in E pit
For Cor to Secs 25. 30. 31. 36

Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 37 & 38 N Town 27 N

North bet Secs 25 and 30
Va. 14.168

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 × 24 × 12 in Aup
for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 × 24 × 18 in
Aup Drove Cedar stake
3 × 3 in × 3 ft in E pit for
Cor to Secs 19. 24. 25, 30

Land Rolling
Soil 2d Rate

Bet Ranges 37 & 38 N Town 27 N.

North bet Secs 19 & 24
Va. 14.168

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 × 24 × 12 in
Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 × 24 × 18 in
Aup Drove Cedar stake
3 × 3 in × 3 ft in E pit
for Cor to Secs 13. 18. 19
and 24

Land Rolling
Soil 2d Rate

Bet Ranges 37 & 38 W Town 27 North.

North bet Secs 13 and 18
Va 14° 10 E

10.00 Valley E & W.
40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 + 24 + 12 in
also for ¼ Sec Cor &
Leave Valley NE & SW.
80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 + 24 + 18 in
also Drove Cedar stake
3 + 3 in + 3 ft in Pit
for Cor to Secs 7. 12. 13
and 18.
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 37 & 38 W Town 27 N.

North bet Secs 7 and 12
Va. 14° 10 E

35.00 Valley NE & SW.
40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 + 24 + 12 in also
for ¼ Sec Cor.
80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 + 24 + 18 in
also Drove Cedar stake
3 + 3 in + 3 ft in Pit
for Cor to Secs 1. 6. 7 & 12
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 37 & 38 W Town 27 N

North bet Secs 1 and 6
Va. 14° 10' E

3 00 Leave Valley E & W.
40 00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in
× ang. for ¼ Sec Cor.
69. 00 Valley E & W.
80 00 Deposit Charcoal Raised mound of earth 3 ft high from pit 24 & 24 & 18 in
ang Drove Cedar stake 3, 3 in & 3 ft in S E pit for Cor to Townships 27 & 28 North Range 37 & 38 West.
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 27 & 28 N Ranges 37 W.

From the Cor to Townships 27 & 28 N Ranges 37 & 38 West Turn East on a random line along the South boundaries of Secs 31. 32. 33. 34 35 & 36
Va. 14° 10' E

And at Every 40 & 80 Chains set temporary ¼ Sec & Sec Cors and at 5 Miles 78.94 Chs
Intersect at a point 1.34 Chs South of Cor to Townships 27 & 28 North Ranges 36 & 37 W.
Therefore my Correction will be 1.06 Chs West and 22 ⅓ Chs. North per mile My Course will be
S 89° 51' West.
Va. 14° 10' E

Bet Towns 27 & 28 N Range 37 W

S 89°51' West bet Secs 1 & 36
Va 14°10' E

4000 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ Sec Cor

8000 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 1. 2. 35 & 36

Land Rolling
Soil 2d Rate

Bet Towns 27 & 28 N Range 37 W

S 89°51' West bet Secs 2 & 35
Va. 14°10' E

4000 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ Sec Cor.

8000 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 2. 3. 34 & 35

Land Rolling
Soil 2d Rate

Bet Towns 27 & 28 N Range 37 W

S 89° 51' West bet Secs 3 & 34
Va 14° 16' E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 + 24 + 12 in
Angs for 1/4 Sec Cor

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 + 24 + 18 in
Angs Drove Cedar Stake
3 + 3 in + 3 ft in E pit
for Cor to Secs 3. 4. 33. 34
Lana Rolling
Soil 2d Rate

Bet Towns 27 & 28 N Range 37 W.

S 89° 51' West bet Secs 4. 33
Va 14° 16' E

23. 00 Valley NE & SW.

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 + 24 + 12 in Angs
for 1/4 Sec Cor.

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 + 24 + 18 in
Angs Drove Cedar stake
3 + 3 in + 3 ft in E pit
for Cor to Secs 4. 5. 32. 33
Lana Rolling & Rolling
Soil 1st & 2 Rate

Bet Towns 27 & 28 N Range 37 W.

S 89° 51' West bet Secs 5 & 32
Va 14° 10' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove cedar stake 3 x 3 in x 3 ft in Epit for Cor to Secs 5 - 6 - 31 & 32

Land Level
Soil 1st Rate

Bet Towns 27 & 28 N Range 37 W.

S 89° 51' West bet Secs 6 and 31
Va 14° 10' E

40.00 Deposit charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

64.00 Sand Ridge 6 Chs wide N & S.
78.94 To Cor to Townships 27 & 28 N Ranges 37 & 38 West

Land Valley
Soil 1st Rate.

May 21st 1879

Town 27 N Range 37 W.

General Description

This Township Contains a good deal of good farming land in the Valley 1st Rate Soil Entire Surface well Clothed with good grass

Bet Ranges 37 & 38 W Town 28 N.

From Cor to Townships 27 & 28 North Ranges 37 & 38 W Inner North bet Secs 31 & 36

33.00 Leave Valley N Sw. Va. 14° 10' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 13 in dup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in dup Drove cedar stake 3 & 3 in & 3 ft in E pit for Cor to Secs 25. 30. 31 & 36

Land Valley & Rolling Soil 1st 2d Rate

North bet Secs 25 and 30
Va - 16.06

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12in
Aup for 1/4 Sec Cor.

48.00 Enter Valley E & W.
A Grove of Bot Elder
1 Chain Wide E & W.

80.00 South Edge of Lake N & W.
Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 8in
Aup Drove Cedar stake
3 & 3in & 3ft marked M.C.
in E pit for Meander Cor &
Cor to Secs 19. 24. 25 & 30
Land Level & Rolling
Soil 1st & 2d Rate

From Cor to Secs 19. 24. 25 & 30
Just established I offset East
10 Chains thence North 54
Chains thence West 10 Chains
to a point on line
Bet Secs 19 & 24
Va 16.10 chains

54.00 North edge of Lake N & S. &
Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12in
Aup Drove Cedar stake
24 & 2in & 2ft marked M.C.&
N 1/4 Sec. in S pit for
Meander Corners & 1/4 Sec Cor to
Fract. Secs 19 & 24.

80.00 Deposit Charcoal Raised
mound of Earth 2 ft high
from pits 24 & 24 & 18in deep
Drove Cedar stake 3 & 3in
& 3ft in E pit for Cor to
Secs 13. 18. 19 and 24
Land level
Soil 1st Rate.

Bet Ranges 37 & 38 N Town 28 N

North bet Secs 13 & 18
Va. 14° 10' E

4.00 South edge of Lake, Stephenson and
Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 24 + 24 + 18 in
Aug Drove Cedar stake marked
ML in pit for Meander Cor. to
fract Secs 13 & 18.

28.00 North Edge of Lake, Stephenson Corner E 15 chs
N & N W 8 chs
Distance over Lake obtained by Triangulation
Deposit Charcoal Raised mound
of earth 2½ ft high from pit
24 + 24 + 18 in Aug Drove Cedar
stake 2 + 2 in + 2 ft for pit Marked ML
for Meander Cor

40.00 Deposit Charcoal Raised mound
of earth 2½ ft high from pits
18 + 24 + 12 in Aug for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised mound of
earth 3 ft high from pits 24 + 24 + 18 in Aug
Drove Cedar stake 3 + 3 in + 3 ft in E pit for Cor
to Secs 7. 12. 13 + 18 from which
A Cottonwood 8 in in Diameter N 29° W 2.43 chs.
Land level Soil 1st Rate. 2.43

Bet Ranges 37 & 38 N Town 28 N.

North bet Secs 7 and 12.
Va. 14° 10' E

2.00 Valley & Drain from Lake SE. 57 N.
35.00 Leave Valley SE & N.
40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 + 24 + 12 in Aug
for 1/4 Sec Cor.
80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 + 24 + 18 in
Aug for Cor to Secs 1. 6.
7 and 12.
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 37 & 38 W Town 28 N

North bet Secs 1 and 6.
Va. 14° 10 E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in
deep for ¼ Sec Cor.

77.92 Intersect 7th Standard Parallel
North 9.54 Chs West of ¼
Sec Cor on South boundary
of Sec 32 Town 29 N
Range 37 West Where I
Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in deep
Drove Cedar stake marked
C. C. 2 & 2 in & 2 ft in Epit for
Closing Cor to Secs 1 and 6
Town 28 N Range 37 West
Land Rolling
Soil 2d Rate

May 22d 1879

Town 28 N Range 37 W.

General Description.

A great portion of this
Township Consists of
good Valley land with
good rich soil Abundance
of Water in Lakes & Ponds
in the Valleys some
Scattering Trees around
the Edges of Lakes. A
Grove of Elder bet Sec
25 & 30 Meadow land
in Valleys. Good grass
on the Entire Surface

Bet Ranges 38 & 39 W Town 26 W.

From the Cor to Townships 25 & 26 North Ranges 38. 39 W Sum

40. North Bet Secs 31 and 36

11 00 Leave Valley E & W. Va. 14° 15 E

40 00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

77.9

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Secs 25. 30. 31, 36

Land Rolling

Soil 2d Rate

Bet Ranges 38 & 39 W Town 26 W

North bet Secs 25 and 30

Va 14° 15 E

40 00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Secs 19. 24. 25 & 30

Land Rolling

Soil 2d Rate

Bet Ranges 38, 39 W Town 26 N

North bet Secs 19 and 24
Va. 14° 15 E

40.	40.00	Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 × 24 × 12 in Aup for ¼ Sec Cor.
24.9	80.00	Deposit Charcoal Raised mound of earth 3 ft high from pit 24 × 24 × 18 in Aup Drove Cedar stake 3 × 3 in × 3 ft in E pit for Cor to Secs 13. 18. 19. 24

Lana Rollins
Soil 2d Rate.

Bet Ranges 38 & 39 W Town 26 N.

North bet Secs 13 and 18
Va. 14° 15 E

40.00	Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 × 24 × 12 in Aup for ¼ Sec Cor.
80.00	Deposit Charcoal Raised mound of earth 3 ft high from pit 24 × 24 × 18 in Aup Drove Cedar stake 3 × 3 in × 3 ft in E pit for Cor to Secs 7. 12. 13. 18

Lana Rollins
Soil 2d Rate.

Bet Ranges 38 & 39 W Town 26 W

North bet Secs 7 and 12
Va 14° 15 E

40 00 Deposit Charcoal Raised
around of earth 2½ ft high
from pit 18 & 24 & 12 in deep
for ¼ Sec Cor

80 00 Deposit Charcoal Raised
around of earth 3 ft high
from pit 24 & 24 & 18 in deep
Drove Cedar stake 3 & 3 in & 3 ft
in Epit for Cor to Secs
1. 6. 7 and 12.
Land Rolling
Soil 2d Rate

Bet Range 38 & 39 W Town 26 W.

North bet Secs 1 and 6
Va. 14° 15 E

40 00 Deposit Charcoal Raised
around of earth 2½ ft high
from pit 18 & 24 & 12 in deep
for ¼ Sec Cor.

80 00 Deposit Charcoal Raised
around of Earth 3 ft high
from pit 24 & 24 & 18 in deep
Drove Cedar stake 3 & 3 in
& 3 ft in S Epit for Cor to
Townships 26 & 27 North
Ranges 38 & 39 West.
Land Rolling
Soil 2d Rate.

Bet Towns 26 & 27 N Range 38 W.

From Cor to Township 26 & 27 N
Ranges 38 & 39 W. Inner.
East on a random line along
South boundaries of Secs
31. 32. 33. 34. 35 & 36
Va. 14° 15 E
And at Every 40 & 80 Chains set
temporary 1/4 & Sec Cors and
at 5 Miles 78 Chains -
Intersect at a point 2 Chains
North of Cor to Townships 26 &
27 North Ranges 37 & 38 W
Therefore my correction will be
2 Chains West and 33 1/3 lks. South per mile & my
Course will be
N 89° 46' West
Va.

Bet Towns 26 & 27 N Range 38 W.

N 89° 46' West bet Secs 1 & 36
Va. 14° 15 E
15.00 Valley E & W.
40.00 Deposit Charcoal Raised
mound of Earth 2 1/2 ft high
from pits 18 & 24 & 12 in
Aup for 1/4 Sec Cor.
80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in Epit for
Cor to Secs 1. 2. 35. 36
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Towns 26 & 27 N Range 38 W

N 89° 46' West bet Sec. 2 & 35
Va. 14° 15 E
21.00 Leave Valley E & W.
40.00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 + 24 + 12 in
Aup for ¼ Sec Cor.
80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 + 24 + 18 in
Aup Door Cedar Stake
3 + 3 in + 3 ft in E pit
for Cor to Sec 2. 3. 34 & 35
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns Ranges 26 & 27 Ranges 38 W.

N 89° 46 West bet Sec. 3 & 34
Va. 14° 15 E
40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 + 24 + 12 in
Aup for ¼ Sec Cor.
80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 + 24 + 18 in
Aup Door Cedar Stake
3 + 3 in + 3 ft in E pit for
Cor to Sec 3. 4. 33 & 34
Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Range 38 W.

N 89° 46' West bet Secs 4 & 33
Ta 14° 15 E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 & 24 & 12 in
Aup for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of earth 3½ ft
high from pits 24 & 24 &
18 in Aup Drove Cedar
stake 3 & 3 in & 3 ft in
E pit for Cor to Secs
4. 5. 32 & 33.
Land Rolling
Soil 2a Rate

Bet Towns 26 & 27 N Range 38 W

N 89° 46' West bet Secs 5 and 32
Ta. 14° 15 E.

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 & 24 & 12 in
Aup for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in E pit
for Cor to Secs 5. 6. 31. 32
Land Rolling
Soil 2a Rate

Be Bet Towns 26 & 27 N Range 38 W.

N 89° 46' West bet Secs 6 and 31
Fa - 14° 15 6

40.00 Deposit Charcoal Raised
mound of Earth 2 ft high
from pits 18 & 24 & 12 in
Aug for 1/4 Sec Cor.

78.00 To Cor to Townships 26 & 27
North Ranges 38 & 39 W
Land Rolling
Soil 2d Rate.

May 23d 1879

Town 27 North Range 38 West

General Description,

This Township Consists of
Rolling land with good
2d Rate Soil - well clothed
with rich grasses

Bet Ranges 38, 39 W Lown 27 N

From Cor to Townships 26 & 27 N
Ranges 38. 39 W Drum
North bet Secs 31 and 36
Va. 14° 15' E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in
deep for ¼ Sec Cor.

42 00 Valley NE & SW.

64 00 Leave Valley E & W.

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 & 24 & 18 in
deep Drove Cedar stake
3 & 3 in & 3 ft in Epit for
Cor to Secs 25. 30 31 & 36

Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 38 & 39 W Lowns 27 N

North bet Secs 25 and 30
Va. 14° 15' E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in deep
for ¼ Sec Cor.

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in deep
Drove Cedar stake 3 & 3 in
& 3 ft in Epit for Cor to
Secs 19 24. 25 & 30

Land gently Rolling
Soil 2d Rate.

Bet Ranges 38 & 39 W Town 27 N

North bet Secs 19 & 24
Va. 14° 15 E

24 00 Valley NE & W.

40 00 Deposit Charcoal Raised mound of Earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor.

63 00 Level Valley NE & NW.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Depth for Cor to Secs 13. 18. 19 & 24

Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 38 & 39 W Town 27 N.

North bet Secs 13 and 18
Va. 14° 15 E

22 00 Valley E. & W.

40.00 Deposit Charcoal Raised mound of Earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Depth for Cor to Secs 7. 12. 13. 18

Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 38 & 39 W Town 27 N

North bet Secs 7 and 12
Va 14° 15 E

31.00 Leave Valley NE & SW.

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 × 24 × 12 in
Aup for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 × 24 × 18 in
Aup Drove Cedar stake
3 × 3 in × 3 ft in Effect
For Cor to Secs 1. 6. 7 & 12
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 38 & 39 W Town 27 N.

North bet Secs 1 and 6
Va. 14° 15 E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 × 24 × 12 in Aup
For 1/4 Sec Cor.

72.00 Enter Valley NE. & SW.

80.00 Deposit Charcoal. A Log
Chain & Chips. Raised
mound of Earth 3 ft high
from pits 24 × 24 × 18 in.
Aup. Drove Cedar stake
3 × 3 in × 3 ft in SE pit
For Cor to Townships 27 &
28 N Ranges 38 & 39 W.
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Bet ~~Ranges~~ Towns 27 & 28 N Range 38 W.

From the Cor to Townships 27 & 28 N Ranges 38 & 39 W Drum

31 - East on a random line along
40 - the South boundaries of Sec 31. 32. 33. 34. 35 & 36
Va 14° 15' E

And at Every 40 & 80 Chains set
80 - temporary 1/4 & Sec Cors and at 5 Mile 77.82 Chains Intersect at a point 1.25 ch South of Cor to Townships 27 28 N Ranges 36 & 37 West

Therefore my Correction will be 2.18 chs West and 20 5/16 Lks. North per mile and my Course will be S 89° 51' West.

Va. 14° 15' E

Bet Towns 27 & 28 N Range 38 W

S 89° 51' West bet Secs 1 and 36
Va 14° 15' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in Aup for 1/4 Sec Cor

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 1. 2. 35 & 36

Land Rolling

Soil 1st Rate

Bet Towns 27 & 28 N Range 38 W

S 89° 51' West bet Secs 2 & 35
Va. 14° 15'

31. 40 00 Deposit Charcoal Raised
40. mound of Earth 2 ft high
from pit 18 x 24 x 12 in
Aup for 1/4 Sec Cor

80 00 Deposit Charcoal Raised
80. mound of Earth 3 ft high
from pit 24 x 24 x 18 in
Aup Drove Cedar stake
3 x 3 in x 3 ft in E pit for
Cor to Secs 2. 3. 34 35

Land Valley
Soil 1st Rate

Bet Towns 27 & 28 N Range 38 W.

S 89° 51' West bet Secs 3. & 34
Va 14° 15'

40 00 Deposit Charcoal Raised
mound of Earth 2 ft high
from pit 18 x 24 x 12 in dep
for 1/4 Sec Cor.

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 x 24 x 18 in
Aup Drove Cedar stake
3 x 3 in x 3 ft in E pit for
Cor to Secs 3. 4. 33 & 34.

Land level
Soil 1st Rate.

Bet Towns 27 & 28 N Range 38 W

S 89° 51' West bet Secs 4 & 33.
Va. 14° 15 E

31. 40 00 Deposit Charcoal Raised
40. mound of earth 2½ ft
high from pits 18 × 24 × 12 in
deep for ¼ Sec Cor.

80. 00 Deposit Charcoal Raised
80 mound of earth 3 ft high
from pits 24 × 24 × 18 in
deep Drove Cedar stake
3 by 3 in × 3 ft in Epit
× for Cor to Secs 4. 5. 32. 33
Land level
Soil 1st Rate

Bet Towns 27 & 28 N Range 38 W.

S 89° 51' West bet Secs 5 & 32
Va. 14° 15 E

30. 00 Leave Valley NW & SE.
40 00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 × 24 × 12 in deep
for ¼ Sec Cor
60 00 Valley NE & SW.
80 00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 × 24 × 18 in
deep Drove Cedar stake
3 × 3 × 36 in Epit
~~24 × 24 × 18 in Deep~~ for
Cor to Secs 5. 6. 31 & 32
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 27 & 28 N Range 38 W

		S 89° 51' West bet Secs 6 and 3	
		Va. 14° 15' E	
31.0	40.0	40.00	Deposit Charcoal Raise mound of Earth 2½ ft hi from pits; 18 & 24 & 12 Aup for ¼ Sec Cor
40.0			
	80.0	77.82	To Cor To Townships 27 & 28 N Ranges 38 & 39 W.
80.			Land Valley
			Soil 1st Rate.

May 24th 1879

Town 27 N Range 38 W on 28 N

General Description

30-40

The Valley lands on this Town are well adapted to farming having a rich black soil Rolling land 2d Rate the Entire Surface well clothed with rich grass

Bet Ranges 38 & 39 W Town 28 N

From Cor to Townships 27 & 28 N
Ranges 38 & 39 W Irrev.
North bet Secs 31 and 36
Va. 14° 15 E

20 00 Leave Valley E & W.
40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in Aup
for ¼ Sec Cor
56 00 Valley E & W.
80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in E pit for
Cor to Secs 25. 30. 31. 36
Land Valley & Rolling
Soil 1st 2d Rate

Bet Ranges 38 & 39 W Town 28 N

North bet Secs 25 and 30
Va. 14° 15 E
12.00 Leave Valley E & W.
40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in
Aup for ¼ Sec Cor.
58.00 Valley NE & SW.
71 00 Leave Valley E & W.
80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in E pit for
Cor to Secs 19. 24. 25. 30
Land Valley & Rolling
Soil 1st 2d Rate.

Bet Ranges 38 & 39 Town 28 N.

North bet Secs 19 and 24
Va. 14° 15 E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Secs 13. 18. 19 and 24

Land Rolling
Soil 2d Rate.

Bet Ranges 38, 39 N. Town 28 N.

North bet Secs 13 and 18
Va 14° 15 E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Secs 7. 12. 13. 18

Land Rolling
Soil 2d Rate.

Bet Ranges 38 & 39 W Town 28 N

North bet Secs 7 and 12
Va. 14° 15 E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft. high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in, Aup Drove Cedar Stake 23 & 23 in & 3 ft in E pit for Cor to Secs 1. 6. 7 & 12.

Land Rolling
Soil 2d Rate.

Bet Ranges 38 & 39 W Town 28 N.

North bet Secs 1 and 6
Va. 14° 15 E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

77.40 Intersect 7th Standard Parallel North 11.40 Chs West of ¼ Sec Cor on South boundary of Sec 32 Town 29 North Range 38 West. Where I Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup Drove Cedar stake 2 & 2 in & 2 ft in E pit Marked C.C. for Closing Cor to Secs 1 & 6 Town 28 N Ranges 38 & 39 W.

Land Rolling
Soil 2d Rate.

May 25th 1879

Town 28 N Range 38 W.

General Description

The Valley land in this Township is suitable for farming having a rich black soil the Rolling land good 2 Rate Entire surface well Clothed with good grass

Bet Ranges 39 & 40 W. Town 25 N

From the Established Cor to Town Ships 25 North Ranges 39 & 40 W on 6th Standard Parlee North Irun.

North bet Secs 31 & 36

Va 14° 21' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep For ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 25 & 30. 31 & 36

Land Rolling

Soil 2 Rate.

Bet Ranges 39 & 40 W Town 25 N

North bet Secs 25 & 30
Va 14° 21' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 19. 24. 25 & 30

Land Rolling
Soil 2d Rate

Bet Ranges 39 & 40 W Town 25 N

North bet Secs 19 & 24
Va 14° 21' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 13. 18. 19. 24

Land Rolling
Soil 2d Rate.

Bet Ranges 39 & 40 W Town 25 W

North bet Secs 13 and 18
Va 14° 21' E

2.00 Valley E & W.
15.00 Leave Valley E & W.
40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.
42.00 Valley E & W.
79.00 Leave Valley E & W.
80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Secs 7.12.13 and 18.
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 39 & 40 W Town 20 W

North bet Secs 7 and 12
Va 14° 21' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.
49.00 Valley E & W.
77.00 Leave Valley E & W.
80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Secs 1.6.7 & 12.
Land Valley & Rolling
Soil 1st 2d Rate.

Bet Range 39 & 40 W Town 25 N

North bet Secs 1 and 6
Va. 14° 21' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in dup for ¼ Sec Cor

55.00 Valley E & W.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in dup Drove Cedar stake 3 & 3 in & 3 ft in SE pit for Cor to Townships 25 & 26 N Range 39 & 40 W.

Land Valley & Rolling
Soil 1st 2d Rate

Bet Towns 25 & 26 N Range 39 W

From the Cor to Townships 25 & 26 N Range 39 & 40 W Irun.
East on a random line along the South boundaries of Sec 31. 32. 33. 34. 35 & 36.
Va. 14° 21' E

And at Every 40 & 80 Chains Set temporary ¼ Sec Cor and at 5 Miles 78.80 Chains Intersect at a point 1.70 Chs North of Cor To Townships 25 & 26 North Range 38 & 39 W
Therefore my correction will be 1.20 Chs West and 28 1/3 Chs. South per mile and my Course will be
N 89° 48' West
Va.

Bet Towns 25 & 26 N Range 39 W.

N 89° 48' West bet Secs 1 & 36.
Va. 14° 21' E

31	2	40 00	Deposit Charcoal Raised
40	15		mound of Earth 2½ ft high
	40		from pits 18 & 24 & 12 in
			Aup for 1/4 Sec Cor.
		80 00	Deposit Charcoal Raised
80			mound of earth 3 ft high
	4		from pits 24 & 24 & 18 in
	4		Aup Drove Cedar stake
	8		3 & 3 in & 3 ft in Depth for
			Cor to Secs 1. 2. 35 & 36

Land Valley
Soil 1st Rate

Bet Towns 25 & 26 N Range 39 W.

N 89° 48' West bet Secs 2 & 35
Va. 14° 21' E

21.00 Leave Valley E & S W.

40.00	Deposit Charcoal Raised
	mound of Earth 2½ ft high
	from pits 18 & 24 & 12 in
	Aup for 1/4 Sec Cor.
80.00	Deposit Charcoal Raised
	mound of Earth 3 ft high
	from pits 24 & 24 & 18 in
	Aup Drove Cedar stake
	3 & 3 in & 3 ft in Depth
	for Cor to Secs 2. 3. 34, 35

Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Towns 25 & 26 N Range 39 W

N 89° 48' West bet Secs 3 & 34
Va. 14° 21' E

11 00 Valley Nor & SE

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 & 24 & 12 in
Aux for ¼ Sec Cor.

A Pond North 5 chs dist

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aux Drove Cedar stake
3 & 3 in & 3 ft in Epit for
Cor to Secs 3. 4. 33. 34

Land Valley
Soil 1st Rate.

Bet Towns 25 & 26 N Range 39 W.

N 89° 48' West bet Secs 4 & 33.
Va. 14° 21' E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in
Aux for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aux Drove Cedar stake
3 & 3 in & 3 ft in Epit
for Cor to Secs 4. 5. 32. 33

Land Rolling
Soil 2d Rate.

Bet Towns 25 & 26 N Range 39 W

N 89° 48' West bet Secs 5 & 32
Va. 14° 21' E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in
deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in deep
Drove cedar stake 3 & 3 in &
3 ft in Epit for Cor to Secs
5. 6. 31 and 32.
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 25 & 26 N Range 39 W

N 89° 48' West bet Secs 6 & 31
Va. 14° 21' E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in
deep for ¼ Sec Cor

78.80 To. Cor To Townships 25 & 26
North Ranges 39 & 40 W.
Land Valley
Soil 1st Rate.

May 27th 1879

Town 25 N Range 39 W.

General Description

The Valley land suitable for agriculture having a rich black soil the Rolling land good 2d Rate Entire surface Well Clothed with grass Water in Pond in Sec 3.

Bet Towns 25 & 26 N Range 40 W.

From the Cor to Townships 25 & 26 N Range 39 & 40 W Drew West on a random line along the South boundaries of Secs 31. 32. 33. 34. 35 & 36

Va 14° 2' E

And at Every 40 & 80 Chains I set temporary 1/4 & Sec Cor. And at 6 Miles 1.25 Chs Intersect 5th Guide Meridian West at a point 1.80 Chs North of Cor to Townships 25 & 26 N Ranges 40 & 41 W.

Therefore my Correction will be ~~1.80 Chs West~~ 30 Chs South per Mile and my Course ~~will be~~ N 89° 47' East.

Bet Towns 25. 26 N Range 40 W

N 89° 47' East bet Secs 6 & 31
Va. 14° 21 E

41.25 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor

81.25 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 5. 6. 31 & 32

Land Rolling Soil 2d Rate

Bet Towns 25 & 26 N Range 40 W

N 89° 47' East bet Secs 5 & 32
Va. 14° 21 E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 4. 5. 32. 33.

Land Rolling Soil 2d Rate.

Bet Towns 25 + 26 N Range 40 W

N 89° 47' East bet Sec 4 + 33
Va 14° 2 E

15.00 Valley. E West End.

40.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 18 + 24 + 13 in
Aup for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 + 24 + 18 in
Aup Door Cedar Stake
3 + 3 in + 3 ft in E pit for
Cor to Sec 3. 4. 33 + 34.

Lama Valley
Soil 1st Rate

Bet Towns 25 + 26 N Range 40 W.

N 89° 47' East bet Sec 3 + 34
Va 14° 2 E

40.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 18 + 24 + 13 in
Aup for 1/4 Sec Cor

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 + 24 + 18 in
Aup Door Cedar Stake
3 + 3 in + 3 ft in E pit
for Cor to Sec 2. 3. 34 35.

Lama Valley
Soil 1st Rate.

Bet Towns 25 & 26 N Range 40 W.

N 89° 47 East bet Secs 2 & 35
Va. 14° 21 E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in deep Door Cedar stake 2 & 2 in & 2 ft in Pit for Cor to Secs 1. 2. 35 & 36.

Land Valley
Soil 1st Rate.

Bet Towns 25 & 26 N Range 40 W.

N 89° 47' East bet Secs 1 & 36.
Va. 14° 21 E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 18 in deep for ¼ Sec Cor.

80.00 To Cor to Townships 25 & 26 North Ranges 39 & 40 West

Land Valley
Soil 1st Rate.

Town 25 N Range 40 W.

General Description

Good farming land in the Valleys Soil 1st Rate Rolling land good 2d Rate Entire surface affords good rich pasturage

Bet Ranges 39 & 40 W Town 26 N

From the Cor to Township 25 & 26 North Ranges 39 & 40 W Inn North bet Sec 31 & 36
Va. 14° 21 E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit: 18 & 24 & 12 in deep for ¼ Sec Cor.

51.00 Valley E & W.

79.00 Leave Valley E & W.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Sec 25. 30. 31 & 36

Land Valley & Rolling Soil 1st & 2d Rate

Bet Ranges 39 & 40 Town 26 W

North bet Secs 25 & 30
Va 14. 21 E

31 00 Valley E & W
40 00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ Sec Cor
45 00 Leave Valley E & W
80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 19. 24. 25. 30
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 39 & 40 Town 26 W

North bet Secs 19 and 24
Va 14. 21 E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ Sec Cor.
71.00 Circular Valley N W N E.
80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 13. 18. 19 & 24
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 39 & 40 W Town 26 N

North bet Secs 13 & 18
Va 14° 21' E

13 00 Leave Valley SW SE

40 00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor.

80 00 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Sec 7. 12. 13 & 18

Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 39 & 40 W Town 26 N

North bet Secs 7 and 12
Va 14° 21' E

40 00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor.

80 00 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in E pit for Cor to Sec 1. 6. 7 & 12

Land Rolling
Soil 2d Rate

Bet Ranges 39 & 40 W Town 26 N

North bet Secs 1 & 6
Va 14° 21' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in deep; Drove Cedar stake 3 & 3 in & 3 ft in SE pit for Cor to Townships 26 & 27 North Ranges 39 & 40, W.

Land Rolling
Soil 2d Rate.

May 28th 1879

Bet Towns 26 & 27 North Range 39 W.

From the Cor to Townships 26 & 27 N Range 39 & 40 W Inn East on a random line along the South boundaries of Secs 31. 32. 33. 34. 35 & 36.
Va 14° 21' E

And at Every 40 & 80 Chains Set temporary ¼ & Sec Cors And at 5 Mile 77.80 Chs Intersect at a point 2.10 Chs North of Cor to Townships 26 & 27 North Ranges 38 and 39 West.

Therefore my Correction will be 2.20 chs West and 35 lks. South prime and my Course will be N 89° 45' West
Va.

Bet Towns 26 & 27 N Range 39 W

N 89° 45' West bet Secs 1 & 36
Va 14° 21 E

4000 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in deep for ¼ Sec Cor

8000 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 1. 2. 35, 36

Land Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Range 39 W.

N 89° 45' West bet Secs 2 & 35
Va. 14° 21 E

4000 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in deep for ¼ Sec Cor

8000 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in deep Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 2. 3. 34 & 35

Land Rolling
Soil 2d Rate.

Bet Towns 26 & 27 N Range 39 E.

N 89° 45' West bet Secs 3. 34
Va. 14° 21 E.

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 & 24 & 12 in
Aup for ¼ Sec Cor.

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in E pit for
Cor to Secs 3. 4. 33 & 34,
Land Rolling
Soil 2d Rate.

Bet Towns 26 & 27 N Range 39 E.

N 89° 45' West bet Secs 4 & 33.
Va 14° 21 E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in Aup
for ¼ Sec Cor.

47. 00 Valley East end. N.

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in E pit
for Cor to Secs 4. 5. 32 & 33.
Land Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 26 & 27 N Range 39 W

N 89° 49' West bet Secs 5 & 32
Va. 14° 21' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in
Aug for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
Aug drove cedar stake
3 & 3 in & 3 ft in E pit
for Cor to Secs 5-6-31-32
Lama Valley
Soil 1st Rate

Bet Towns 26 & 27 N Range 39 W.

N 89° 49' West bet Secs 6 & 31
Va 14° 21' E

2 00 Leave Valley West Run. E

40 00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in
Aug for 1/4 Sec Cor.

44.80 To Cor to Townships 26 & 27
N Ranges 39 & 40 W.
Land Rolling
Soil 2d Rate.

Town 26 North Range 39 West

General Description

The Valley land suitable for farming good 1st Rate soil Rolling land good 2d Rate Entire surface Covered with rich grass.

Town 26 North Range 40 West.

From the Cor to Townships 26 & 27 North Range 39 & 40 W Sum West on a random line along the South boundaries of Sec 31, 32, 33, 34, 35, 36

Va. 14° 21' E

And at every 40 & 80 Chains set temporary 1/4 & Sec Cor and at 5 Miles & 79 Chains Intersect 5th Guide Meridian West at a point 1.35 Chs South of Cor to Townships 26 & 27 North Ranges 40 & 41 West

Therefore my Correction will be 1 Chain 2 2½ North per Mile West, and my Course will be

S 89° 51' East

Va. 14° 21' E

Bet Town 26 & 27 N Range 40 W.

S 89° 50' East bet Secs 6 & 31
Va. 14° 21 E

39.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in deep
for ¼ Sec Cor.

48 00 Marshy Valley NW, SE

79.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
deep Drove Cedar stake
3 & 3 in & 3 ft in E pit
for Cor to Secs 5. 6. 31. 32
Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Town 26 & 27 N Range 40 W.

S 89° 50' East bet Secs 5 & 32.
Va. 14° 21 E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in
deep for ¼ Sec Cor.

51.00 Leave Marshy Valley NW, SE

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
deep Drove Cedar stake
3 & 3 in & 3 ft in E pit
for Cor to Secs. 4. 5. 32. 33.
Land Valley & Rolling
Soil 1st, 2d Rate.

Bet Ranges 26 & 27 N Ranges 40 W.

S 89° 58' East bet Secs 4 & 33
Va. 14° 21 E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 & 24 & 12 in
Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in E pit for
Cor to Secs 3. 4. 33. 34

Lana Rolling
Soil 2d Rate

Bet Towns 26 & 27 N Range 40 W.

S 89° 58' East bet Secs 3 & 34
Va. 14° 21 E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18, 24 & 12 in
Aup for ¼ Sec Cor.

49.00 Alkali Lake E & W.

57.16 Leave Lake & Pond.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in E pit
for Cor to Secs 2. 3. 34. 35

Lana Rolling
Soil 2d Rate.

Bet Towns 26 & 27 N Range 40 W

S 89° 50' East bet Secs 2 & 35
Va. 14° 21' E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 + 24 + 12 in
deep for 1/4 Sec Cor.

49.00 Valley E. Bend.

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 + 24 + 18 in
deep Drove Cedar stake
27 in × 3 ft in E pit
for Cor to Secs 1. 2. 35, 36
Loam Valley & Rolling
Soil 1st & 2d Rate

Bet Towns 26 & 27 N Range 40 W.

S 89° 50' East bet Secs 1 & 36
Va 14° 21' E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 + 24 + 12
in deep for 1/4 Sec Cor.

45.00 Leave Valley N. & S.

80.00 To Cor to Townships 26 & 27
N Range 39 & 40 W.
Loam Valley & Rolling
Soil 1st & 2d Rate

May 29th 1879

Town 27 N Range 40 W.

General Description

Good farming land is found in this Township on the valleys & gently rolling land Soil 1st & 2nd rate Entire Surface well clothed with rich grass. Water Alkali

Bet Ranges 39 & 40 W Town 27 N

V

From the Cor to Townships 26 & 27 N Ranges 39 & 40 W Run North bet Secs 31 and 36 Va. 14° 21' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 + 24 + 12 in Ans for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 + 24 + 18 in Ans Drove Cedar stake 3 + 3 in + 3 ft in Cpit for Cor to Secs 25. 30. 31 & 36

Land gently rolling Soil 2d Rate.

Bet Ranges 39 & 40 W Town 40 N. 27

North bet Secs 25 & 30
Va. 14° 21'E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in
Aup for ¼ Sec Cor.

50 00 Valley E & W

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aup, Drove Cedar
stake 3 & 3 in & 3 ft in
Epit for Cor to Secs
19. 24. 25 & 30
Land Valley & Rolling
Soil 2d Rate

Bet Ranges 39 & 40 W Town 27 N

North bet Secs 19 and 24
Va 14° 21'E

13 00 Leave Valley E & W.

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 & 24 & 12
in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in Epit for
Cor to Secs 13. 18. 19 & 24
Land gently Rolling
Soil 2d Rate.

Bet Ranges 39 & 40 W Town 27 N

North bet Secs 13 and 18
Va. 14° 21' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup, Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 7. 12. 13 and 18.

Lana Gunthy Rolling
Soil 2d Rate.

Bet Ranges 39 & 40 W Town 27 N

North bet Secs 7 and 12
Va. 14° 21' E

20.00 Valley E & S W.

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 & 24 & 12 in Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 1. 6. 7 & 12.

Lana Rolling
Soil 2d Rate.

Bet Ranges 39 & 40 W Town 27 N

North bet Secs 1 and 6.
Va 14° 21' E

10.00 Leave Valley E & W.

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 18 & 24 & 12
dup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 & 24 & 18 in
Dup. Drove Cedar stake
3 & 3 in & 3 ft in SE pit
for Cor to Townships
27 & 28 North Ranges
39 & 40 West
Land Valley & Rolling
Soil 2° Rate

Bet Towns 27 & 28 N Range 39 W

From the Cor to Townships 27 &
28 N Ranges 39 & 40 W Inner
East on a random line [illegible]
the South boundaries of
Secs 31. 32. 33. 34. 35 & 36
Va 14° 21' E

And at every 40 and 80 Chains
set temporary ¼ & Sec Cors.
and at 5 Miles 78.28 chs
Intersect at a point 1.55 chs
South of Cor to Townships
27 & 28 N Ranges 38 & 39
West.

Therefore my Correction will be
1.72 chs West and 25 5/6 lks. North pr Mile and
my Course will be
S 89° 49' West
Va.

Bet Towns 27 & 28 N Range 39 W

S 89° 49' West bet Secs 1 & 36
Va. 14° 21' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 + 24 + 12 in Aug for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 + 24 + 18 in Aug Drove cedar stake 3 + 3 in + 3 ft in E pit for Cor to Secs 1. 2. 35, 36

Land level
Soil 1st Rate

Bet Towns 27 & 28 N Range 39 W.

S 89° 49' West bet Secs 2 & 35
Va. 14° 21' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 + 24 + 12 in Aug for ¼ Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 3 ft high from pits 24 + 24 + 18 in Aug Drove Cedar stake 3 + 3 in + 3 ft in E pit for Cor to Secs 2. 3. 34. 35

Land levely
Soil 1st Rate.

Bet Towns 27 & 28 N Range 39 W

S 89° 49' West bet Secs 3 & 34
Va. 14° 21' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 + 24 + 12 in
Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 + 24 + 18 in
Aup Drove Cedar stake
3 + 3 in + 3 ft in E pit
for Cor to Secs 3. 4. 33. 34

Level level
Soil 1st Rate

Bet Towns 27 & 28 N Range 39 W.

S 89° 49' West bet Secs 4 & 33
Va 14° 21' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 18 + 24 + 12 in
Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of earth 3 ft high
from pits 24 + 24 + 18 in
Aup Drove Cedar stake
3 + 3 in + 3 ft in E pit
for Cor to Secs 4. 5. 32. 33

Level Valley
Soil 1st Rate.

Bet Towns 27 & 28 N Range 39 W

S 89° 49' West bet Secs 5 & 32
Va. 12° 21' E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 & 24 &
12 in deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
deep Drove Cedar stake
3 & 3 in & 3 ft in E pit
for Cor to Secs 5 - 6 - 31, 32

Lake Valley
Soil 1st Rate.

Bet Towns 27 & 28 N Range 39 W.

S 89° 49' West bet Secs 6 & 31
Va. 14° 21' E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 & 24 & 12
in deep for ¼ Sec Cor.

70.00 Leave Valley W to S E

78.28 Cor to Townships 27 & 28 N
Ranges 39 & 40 W.

Land level
Soil 1st Rate.

May 30th 1879

Town 27 N Range 39 W

General Description

The Valley and gentle Rolling lands will adapt to farming having 1st & good 2d Rate Soil with good grasses

Bet Towns 27 & 28 N Range 40 W.

From Cor to Townships 27 & 28 N Ranges 39 & 40 W Irrw. West on a random line along South boundaries of Secs 31 - 32 - 33 - 34 - 35 36

Va 14° 21 E

And at Every 40 & 80 Chains Set temporary 1/4 & Sec Cors and at 5 Mile 76.94 Chs Intersect 5th Guide Meridian West 2.64 Chs North of Cor to Townships 27 & 28 N Ranges 40 & 41 West.

Therefore my Correction will be ~~3.06 Chains West~~ 44 Chs South per Mile & my Course ~~will be~~ N 89° 41' East

Va.

Bet Towns 27 & 28 N Range 40 W

N 89° 41' East bet Secs 6 & 31
Va 14° 21' E

36 94 Deposited Charcoal Raised
mound of Earth 2½ ft
high from pit 18 & 24 & 12 in
Aup for ¼ Sec Cor.

76 . 94 Deposited Charcoal Raised
mound of Earth 3 ft high
from pit 24 & 24 & 18 in
Aup Drove Cedar Stake
3 & 3 in & 3 ft in E
pit for Cor to Secs
5. 6. 31 and 32

Land Rolling
Soil 2d Rate

Bet Towns 27 & 28 N Range 40 W.

N 89° 41' East bet Secs 5 & 32
Va 14° 21' E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pit 18 & 24 & 12 in
Aup for ¼ Sec Cor

54 00 Valley Mn. S.E.

80 00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 & 24 & 18 in
Aup Drove Cedar Stake
3 & 3 in & 3 ft in E pit
for Cor to Secs 4. 5. 32. 33

Land Valley & Rolling
Soil 1st 2d Rate.

Bet Towns 27 & 28 N Range 40 W.

N 89° 41' East bet Secs 4 & 33
Va. 14° 21' E

4000 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor.

8000 Deposit Charcoal Raised mound of earth 3 ft high from pit 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 3. 4. 33, 34

Land Valley
Soil 1st Rate

Bet Towns 27 & 28 N Range 40 W.

N 89° 41' East bet Secs 3. and 34
Va. 14° 21' E

2400 Leave Valley NE & Sw

4000 Deposit Charcoal Raised mound of Earth 2½ ft high from pit 18 & 24 & 12 in Aup for ¼ Sec Cor.

8000 Deposit Charcoal Raised mound of Earth 3 ft high from pit 24 & 24 & 18 in Aup Drove Cedar stake 3 & 3 in & 3 ft in Epit for Cor to Secs 2. 3. 34. 35

Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Towns 27 & 28 N Range 40 W

N 89° 41' East bet Secs 2 & 35
Va - 14° 21' E

40.00 Deposit Charcoal Raised
around of Earth 2½ ft
high from pits 18 & 24 & 12
in Aup for ¼ Sec Cor

80.00 Deposit Charcoal Raised
around of earth 3 ft high
from pits 24 & 24 & 1 Dia
Aup Above Cedar stake
3 & 3 in & 3 ft in Epit
for Cor to Secs 1. 2. 35, 36
Land Rolling
Soil 2d Rate

Bet Town 27 & 28 N Range 40 W.

N 89° 41' East bet Secs 1 and 36
Va. 14° 21' E

40.00 Deposit Charcoal Raised
around of Earth 2½ ft high
from pits 18 & 24 & 12 in Aup
for ¼ Sec Cor.

80.00 To Cor To Townships 27 & 28 N
Ranges 39 and 40 W.
Land Rolling
Soil 2d Rate.

Town 27 North Range 40 W

General Description

Contains a great portion of good farming land well covered with rich grasses.

Bet Ranges 39 & 40 W Town 28 N.

From Cor to Townships 27, 28 N Ranges 39 & 40 W Irun.
North bet Secs 31 and 36
Va. 14° 21' E

40.00 Deposited Charcoal Raised mound of Earth 2½ ft high from pit 18 x 24 x 12 in Aup for ¼ Sec Cor.

53.00 Valley NE & SW.

80.00 Deposited Charcoal Raised mound of Earth 3 ft high from pit 24 x 24 x 18 in Aup Door Cedar stake 3-3 in x 3 ft in E pit for Cor to Secs 25. 30 31. 36

Land Valley & Rolling
Soil 1st 2d Rate.

Bet Ranges 39 & 40 W Town 28 N

North bet Secs 25 and 30
Va .14° 2' E

40 00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 & 24 & 12 in
Aup for ¼ Sec Cor.

46 00 Leave Valley NW, SE

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove Cedar stake
3 & 3 in & 3 ft in Epit
for Cor to Secs 19-24
25 & 30

Land Valley & Rolling
Soil 1st 2d Rate

Bet Ranges 39 & 40 W Town 28 N

North bet Secs 19 and 24
Va .14° 2' E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 & 24 & 12 in
Aup for ¼ Sec Cor.

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pits 24 & 24 & 18 in
Aup Drove stake 3 & 3 in
& 3 ft in Epit for Cor to
Secs 13. 18 19 & 24

Land Rolling
Soil 2d Rate.

Bet Ranges 39 & 40 W. Town 28 N

North bet Secs 13 and 18
Va. 14° 21' E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pit 18 + 24 + 12 in
Amp for ¼ Sec Cor.

80.00 Valley E & W.

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 + 24 + 18 in
Amp Drove Cedar stake
3 & 3 in & 3 ft in Epit
for Cor to Secs 7. 12. 13 & 18

Land Valley & Rolling
Soil 1st & 2d Rate

Bet Ranges 39 & 40 W Town 28 N.

North bet Secs 7 and 12.
Va. 14° 21' E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pit 18 + 24 + 12 in
Amp for ¼ Sec Cor

62.00 Leave Valley E & S W.

80.00 Deposit Charcoal Raised
mound of Earth 3 ft high
from pit 24 + 24 + 18 in
Amp Drove Cedar stake
3 & 3 in & 3 ft in Epit for
Cor to Secs 1. 6. 7 and 12

Land Valley & Rolling
Soil 1st & 2d Rate.

Bet Ranges 39 & 40 W Town 28 N

North bet Sec 1 and 6
Va 14° 21' E

40 40.00 Deposit Charcoal Raised
mound of earth 2 ft
high from pit 18 x 24 x 12 in
dug for 1/4 Sec Cor.

80 1/4. 80 Intersect 4th Standard
Parallel North 12. 20 Chs
West of 1/4 Sec Cor on South
boundary of Sec 32
Town 29 N Range 39 W
Deposited Charcoal Raised
mound of earth 2 ft
high from pit 18 x 24 x 12 in
dug Drove cedar stake
marked C. C. 2 x 2 in x 2 ft
in E pit for Closing Cor
to Sec 1 & 6 Town 28 N
Ranges 39 & 40 West.

Land Rolling
Soil 2d Rate

May 31st 1879

Town's 28 N Ranges 39 & 40 W.

General Description,

These Townships Contain
good farming land
with good rich grasses
covering the entire surface
The Valleys Contain rich
black soil 1st Rate.

List of Names

A List of the names of the individuals employed to assist in running Measuring and Marking the lines and Corners described in the foregoing field notes of the Exterior lines of Towns 25 North of the Base line in Ranges 39 & 40 West and Township 26. 27 & 28 North of the Base line in Ranges 33. 34. 35. 36. 37. 38. 39 & 40 West of the 6th P M in Nebraska & showing the respective capacities in which they acted

Wm Dreage Chainman
Otis Bryant Chainman
John Cunningham Mountman
Fred Whitney Flagman

We hereby Certify that we assisted
Deputy Surveyor in Surveying the exterior lines of Towns 25 North of Ranges 39 & 40 West and Towns 26. 27 & 28 North of Base line of Ranges 33. 34 35 36 37 38 39 & 40 West of the 6th P M in Neb. and that said exterior lines have been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General of dimensions character, construction & marking in the manner as specifically described in the foregoing field notes

William Dreage Chainman
Otis Bryant Chainman
John Cunningham Mountman
Fred Whitney Flagman

Subscribed & sworn to by the above named persons before me a Notary Public in & for Lincoln County in the State of Nebraska
This 21 day of June 1879

W. M. Hinman
Notary Public

I Stephen C. McElroy Deputy Surveyor do solemnly swear that in pursuance of a Joint Contract Wherein D W Stephenson S C McElroy & N S Scott are Joint Contractors with Jno R Clark United States Surveyor General for the District of Nebraska & Iowa bearing date July 25th 1879 I have well faithfully and truly in my own proper person and in strict Conformity with the instructions furnished by the Surveyor General the Surveying manual and the Laws of the United States Surveyed all those parts or portions of the exterior lines of Towns Ups 25 North of the Base line of Ranges 39 & 40 W of 6th P M and Townships No 26-27 & 28 North of Base line of Ranges 33-34 35 36 37 38 39 & 40 West of 6th P M in Nebraska as are represented in the foregoing field notes as

having been surveyed under my direction and I do further solemnly swear that all the Corners of said Surveys have been established and perpetuated in strict accordance with the Surveying Manual printed instructions and special instructions of the Surveyor General of Dimensions Character Construction and marking and in the manner as specifically described in the foregoing field notes and that the foregoing are the true and original field notes of such Survey

Stephen C. McElroy
Deputy Surveyor

Subscribed by said Deputy Surveyor and Sworn to before me a Notary Public in & for the County of Lincoln in the State of Nebraska this 21 day of June 1879

W. M. Hinman
Notary Public

Surveyor General's Office
Plattsmouth Neb. Aug 8th 1879

The foregoing Field Notes of the Survey of the Exterior Lines of Township No. 25 North of the Base Line & Ranges 39 and 40 West of the 6th Principal Meridian and Townships No. 26, 27 and 28 North of Base Line & Ranges No. 33, 34, 35, 36, 37, 38, 39 and 40 West of 6th Principal Meridian in Nebraska as executed by Stephen C. McElroy Deputy Surveyor under joint Contract No. 188 dated July 25th AD 1878 wherein David V. Stephenson, S. C. McElroy and N. S. Scott are joint contractors in the month of August AD 1879 having been critically examined the necessary corrections and explanations made, the said Field Notes and the Survey they describe are hereby approved

Geo S Smith
Surveyor Genl.

General Land Office • Original Field Notes

Book Number

261

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.