General Land Office • Original Field Notes

Book Number

270

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

See Books 1. 2. 3. 4. & 5.

Index Diagram

6th Standard Parallel North



5th Standard Parallel North

R. 48 R. 47 R. 46 R. 45 R. 44 R. 43 R. 42 R. 41

BOOK - 270

Field Notes
of
The Survey of the Exterior lines
of
Townships 21, 22, 23 & 24 North of
the Base Line
of
Ranges 41, 42, 43, 44, 45, 46, 47 & 48
West of the 6th Prin. Meridian
in the
State of Nebraska

Executed by
S. C. McElroy Deputy Surveyor
under joint Contract No. 110 dated
April 23rd 1879.

Survey
Commenced July 18th 1879.
Completed August 15th 1879.

List of Names
and duties of assistants

William Dredge	Chainman
Otis Bryant	"
John Cunningham	Moundman
Fred Whitney	Flagman

This survey was executed with Burt's Improved Solar Compass, duly tested and found to be correct before commencing the work

T. No. 21 N. between R's. 41 and 42 W.

From the Cor. to Townships No. 21 N. Ranges 41 and 42 W. which is a post correctly marked standing in Center of mound I run North on Range line between Secs. 31 and 36

Va. 14° 30' E.

40,00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80,00 Deposit charcoal raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S.E. pit for Cor to Secs. 25. 30. 31 and 36

Land Rolling. Soil 2nd Rate

T. No. 21 North between

North between Secs. 25 and 30
Va. 14° 30' E.

40.00 Deposit charcoal, raised mound of earth 2½ ft high from pits 18 X 24 X 12 in. deep for ¼ Sec Cor.

60.00 Enter Valley E + W.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S.E. pit for Cor to Secs. 19. 24. 25 and 30.

Land Valley + rolling
Soil 1st + 2nd Rate

Ranges 41 and 42 West

North bet. Secs. 19 and 24.
Va. 14° 30' E.

31.00 Leave Valley. Enter Upland N.E. + S.W.

40.00 Deposit charcoal raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

54.00 Enter Valley S.E. + N.W.

70.00 Leave Valley - S.E. + N.W.

80.00 Deposit charcoal raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S.E. pit for Cor Secs. 13. 18. 19 and 24

Land Valley + Rolling
Soil 1st and Good 2nd Rate

T. 21 N., bet. Ranges 41 & 42

North between Secs. 13 and 18
Va. 14° 30' E

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S. E. pit for Cor. to Secs. 7, 12, 13 and 18.

Land Rolling - Soil 2nd Rate

T. 21 N. bet Rs. 41 and 42 W.

North between Secs. 7 and 12
Va 14° 30' E

22.00 Enter Basin E. and W.

40.00 Deposit charcoal, raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

60.00 Leave Basin S. W. & S. E.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep Drove cedar stake 2 X 2 24 in. in S. E. pit for Cor to Secs. 1, 6, 7 and 12.

Land Level and Rolling
Soil 1st & 2nd Rate

T. 21 N. bet Rs. 41 and 42 W.

North between Secs. 1 and 6
Va 14°30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18×24×12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep Drove Cedar Stake 2×2×24 in. in S.E. pit for Cor to Tps. 21 and 22 N. Rs 41 and 42 West

Land Rolling Soil 2nd Rate

Between Towns 21 and 22 N. R. 41 W

From the established corner to Townships 21 and 22 N. Rs. 41 & 42 West I run East on a random line along South boundary of Secs. 31. 32. 33. 34. 35 and 36
Va. 14° 30' E.

At every 40 and 80 chs. I set temporary ¼ Sec. and Sec. Cors. and at 6 miles 2 chains 31 links intersected the 5th Guide Meridean West 157 lks. North of the Cor. to Tps. 21 and 22 North Ranges 40 and 41 West which is standing & corresponds with descriptor furnished me therefore my correction will be 231 links East and 26⅙ lks. South per mile and my Course will be North 89° 49' West
Va. 14° 30' E

Between Towns 21 and 22

N. 89° 49' West on a true line between Secs. 1 and 36.
Va. 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor.

80.00 Deposited charcoal raise mound of earth 2½ feet high from pits 18 X 24 X 12 in deep - Drove Cedar Stake 2 X 2 X 24 in. in S.E. pit for Cor to Secs.
1. 2. 35 and 36.

Land high & rolling
Soil 2nd Rate

North Range No 41 West

N. 89° 49' West between Secs. 2 and 35
Va. 14° 30' E.

12.00 Enter Valley Sp. E. & S.W.

40.00 Deposited charcoal, raised mound of of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in in S.E. pit for Cor. to Secs. 2, 3, 34 and 35
Land level
Soil 1st Rate

Bet. Towns 21 and 22 North

N. 89° 49' West between Secs. 3 and 34

Va 14° 30' E

32.00 Leave Valley N. E. and S. W.

40.00 Deposited charcoal, raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S. E. pit for Cor. to Secs. 3. 4, 33 and 34.

Land Valley + Rolling Soil 1st + 2nd Rate

Range No. 41 West of 6th P. M.

N. 89° 49' West between Secs 4 and 33.

Va. 14° 30'

24.00 Enter Basin. S. E. and N. W.

40.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor.

74.00 Leave Basin N. E. + S. W.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar stake 2 X 2 X 24 in in S. E. pit for Cor to Secs. 4. 5. 32 and 33.

Land Rolling - Soil 2nd Rate

Between Towns 21 and 22

N. 89° 49' West on true line between Secs. 5 and 32
Va. 14° 30' E

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

80.00 Deposited Charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S.E. pit for Cor to Secs. 5, 6, 31 and 32

Land Rolling Soil 2nd Rate

North Range 41 West

N. 89°49' West on true line between Secs. 6 and 31
Va. 14° 30' E

14.00 Enter Basin N. E. & S. W.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

58.00 Leave Basin N. E. and S. W.

82.31 To Established Cor. to Tps. 21 and 22 North Ranges 41 and 42 West.

Land Level and Rolling
Soil 1st & 2nd Rate

Town 22 North between

General Description
Land Valley and Rolling
well adapted to agriculture
Soil in the Valleys 1st Rate
and on the rolling land
2nd " Rate. The entire surface
is covered with good grasses.

Ranges 41 and 42 West of 6th P.M.

From the Established Cor.
to Townships 21 and 22 North
Ranges 41 and 42 West Trun
North between Secs. 31 and 36
Va. 14° 30' E.

Entr

24.00 Valley S.E and N.W.
40.00 Deposited charcoal, raised
mound of earth 2½ feet
high from pits 18 X 24 X 12 in
deep for ¼ Sec. Cor.
71.00 Leave Valley S.E. and N.W.
80.00 Deposited charcoal raised
mound of earth 2½ feet high
from pits 18 X 24 X 12 in deep
Drove Cedar Stake 2 X 2 X 24 in
in S.E. pit for Cor to Secs.
28. 30. 31 and 36

Land Valley & Rolling
Soil 1st & 2nd Rate

Town 22 North Between

North between Secs. 25 and 30
Va. 14° 30' E.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar stake 2 X 2 X 24 in. S. E. pit for Cor. to Secs. 19. 24. 25 and 30

Land Gently Rolling
Soil 2nd Rate

Ranges 41 and 42 West.

North between Secs. 19 and 24
Va 14° 30' E.

18.00 Enter Basin N. E. and S. W.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S. E. pit for Cor. to Secs. 13. 18. 19 and 24

Land Level & Rolling
Soil 1st & 2nd Rate

July 18th 1879

Town 22 North Between Ranges 41 and 42 West

North between Secs. 13 and 18
Va. 14° 30' E.

13.00 Leave Valley, S.E. + S.W.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in S.E. pit for Cor to Secs. 7, 12, 13 and 18

Land Rolling Soil 2nd Rate

North between Secs. 7 and 12
Va 14° 30' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep Drove Cedar Stake 2 X 2 X 24 in. in S.E. pit for Cor. to Secs. 1, 6, 7 and 12.

Land Gently Rolling
Soil 2nd Rate

Town 22 N. Between R's. 41 and 42 W.

North between Secs. 1 and 6.
Va. 14° 30' E

11.00 Enter Valley E. & W.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

54.00 Leave Valley E. & W.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep Drove Cedar Stake 2 X 2 X 24 in. in S. pit for Cor. to Townships 22 and 23 North Ranges 41 and 42 West.

Land high & Rolling and Broken
Soil 2nd Rate

Between Tps. 22 and 23 N. R. 41 West

From the Established Corners to Townships 22 and 23 North Ranges 41 and 42 West I run East on random line along the South boundary of Secs. 31. 32. 33. 34. 35 and 36
Va. 14° 30' E

At every 40 and 80 chains I set temporary ¼ Sec & Sec. Cors and at 5 Miles 78 chs. and 94 links I intersected the 5th Guide Meridian West 114 links North of the corner to Tps. 22 and 23 North Ranges 40 and 41 West which Corner is a post correctly marked and standing in Center of mound.
Therefore my correction will be 106 links West and 19 links South per mile and my Course will be
N. 89° 52' W
Va 14° 30' E

Between Tps. 22 and 23 N.

N. 89° 52' West on a true line between Secs. 1 and 36
Va 14° 30' E

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S.E. pit for Cor to Secs. 1. 2. 35 and 36

Land Rolling Soil 2nd Rate

Range 41 West

N 89° 52' West on a true line between Secs. 2 and 35
Va. 14° 30' E

17.00 Enter Valley — N.E. & S.W.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

72.00 Leave Valley N.E. & S.W.

80.00 Deposited charcoal raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S.E. pit for Cor. to Secs. 2, 3, 34 and 35.

Land Valley & Rolling Soil 1st & 2nd Rate

Between Tps. 22 and 23 N

N. 89° 52' West on true line between Secs. 3 and 34

Va 14° 30' E.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake in S.E. pits for Cor. to Secs. 3, 4, 33 and 34

Land Rolling Soil 2nd Rate

Range 41 West of 6th P M

N. 89° 52' West on true line bet. Secs. 4 and 33

Va 14° 30' E

23.00 Enter Valley or Basin N.E. and S.W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor.

68.00 Leave Basin S.E. & N.W.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S.E. pit for Cor. to Secs. 4, 5, 32 and 33.

Land Valley + Rolling - Soil 1st + 2nd Rates

Between Tps. 22 and 23 N.

N. 89° 52' West on true line between Secs 5 and 32.
Va 14° 30' E

40.00 Deposit Charcoal raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

41.00 Enter Valley S.E. + S.W.

77.00 Leave Valley S.E. + N.W.

80.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep.
Drive Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor. to Secs. 5, 6, 8 and 32.

Land Rolling - Soil 2nd Rate

Range No. 41 West of 6th P.M.

N. 89° 52' West on true line between Secs. 6 and 31
Va 14° 30' E.

40.00 Deposited Charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

78.94 To the Established Cor. to Tps. 22 and 23 N. Rs. 41 and 42 West.

Land Rolling - Soil 2nd Rate

Tp. 22 N. Range 41 West

General Description

This Township consists of Gently Rolling and Valley land the first well adapted to farming or grazing and latter to agricultural purposes. No running water nor timber in the Township. Water is easily obtained by digging

Town. 23 N. Between Ranges 41 and 42 West.

From the Established Cor to Tps. 22 and 23 North Ranges 41 and 42 West I run North between Secs. 31 and 36 Va 14° 30' E-

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar stake 2 X 2 X 24 in. in S.E. pit for Corner to Sections 25. 30. 31 and 36

Land Rolling - Soil 2nd Rate

Town 23 N. Between Rs 41 & 42 W

North between Secs. 25 and 30
Va 14° 30' E

25.00 Enter Valley, E. and W.

110.00 Deposited charcoal raised mound 2½ ft. high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

67.00 Leave Valley E. and W.

50.00 Deposited charcoal raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S. E. pit for Cor. to Secs. 19, 24, 25 and 30

Land Valley and Rolling
Soil 1st & 2nd Rate

Town 23 N. Between Rs. 41 and 42 W.

North between Secs 19 and 24
Va 14° 30' E

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove cedar stake 2 X 2 X 24 in. in S. E. pit for Cor. to Secs. ~~7, 12, 13~~ 13, 18, 19 and 24 and 18

Land Rolling Soil 2nd Rate

Town 23 N. Bet. Ranges 41 and 42 W.

Chs	
	North between Secs. 13 and 18 Va. 14° 30' E.
40.00	Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
80.00	Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar stake 2 X 2 X 24 in in S.E. Pit for Cor to Secs. 7, 12, 13 and 18
	Land Rolling Soil 2nd Rate

Town 23 N. Bet. Ranges 41 and 42 W.

Chs	
	North between Secs. 7 and 12 Va. 14° 30' E.
18.00	Enter Valley E. and W.
40.00	Deposit Charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
71.00	Leave Valley – S.E. and N.W.
80.00	Deposit Charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar stake 2 X 2 X 24 in. in S.E. pit for Cor. to Secs. 1, 6, 7 and 12
	Land Valley & Rolling Soil 1st & 2nd Rate

T. 23 N. Between R's. 41 and 42 W.

Chs

North between Secs 1 and 6
Va 14° 30' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

47.00 Enter Basin N.E. and N.W.

68.00 Leave Basin S.E. and S.W.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar 2 X 2 X 24 in. in E. Pit for Cor to townships 23 and 24 North Ranges 41 & 42 W.

Land Rolling Soil 2nd Rate

July 19th 1879

Between Townships 23 and 24 N. R. 41 W.

Ch.

From the established Corner to Townships 23 and 24 North Ranges 41 and 42 West I run East on a random line along the South boundary of Secs. 31. 32. 33. 34. 35 and 36
Va 14° 30' E

And at every 40 and 80 Chs. I set temporary ¼ Sec & Sec Corners, and at 6 Miles and 98 links I intersected the 5th Guide Meridian West at a point 198 links South of the Corner to Tps 23 and 24 North Ranges 40 and 41 West which Corner agrees with the description furnished me by the Surveyor Genl's Office
My Correction will therefore be 98 links East and 33 links North per mile and my Course will be.
S. 89° 46' W.
Va. 14° 30' E

Between Tps. 23 and 24 North

chs	
	S. 89° 46' West on true line between Secs. 1 and 36. Va. 14° 30' E.
40.00	Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. dep for ¼ Sec. Cor.
58.00	Enter Valley N. E. and S. W.
80.00	Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. dep. Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs. 1, 2, 35 and 36
	Land Valley and Rolling Soil 1st and 2nd Rate

Range 41 West of 6th P. M.

chs	
	S. 89° 46' West on true line between Secs. 2 and 35 Va 14° 30' E
10.00	Leave Valley. N. E. & S. W.
40.00	Deposited charcoal, raised mound of earth 2½ feet high
80.00	Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. dep. Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs. 2, 3, 34 and 35
	Land Rolling Soil 2nd Rate

Between Tps. 23 and 24 N

S. 89° 46' West on true line between Secs. 3 and 34.
Va. 14° 30' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 3. 4. 33 and 34

Land Rolling Soil 2nd Rate

Range 41 West

S. 89° 46' West on true line bet. Secs. 4 and 33.
Va 14° 30' E

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 4, 5, 32 and 33

Land Rolling - Soil 2nd Rate

Between Tps. 23 and 24 N.

S. 89° 46' West on true line between Secs. 5 and 32.
Va 14° 30' E

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove cedar stake 2 X 2 X 24 in in S.E. Pit for Cor. to Secs. 5, 6, 31 and 32

Land Rolling Soil 2nd Rate

Range No 41 West

S. 89° 46' West on true line between Secs. 6 and 31
Va 14° 30' E.

23.00 Enter Valley. N.E. and S.W.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor.

59.00 Leave Valley. S.E. + N.W.

80.98 To the Established Corner to Townships 23 and 24 N. Rs. 41 and 42 West.

Land Valley and Rolling Soil 1st + 2nd Rate

Township No. 23 North

Between Ranges 41 and 42 West.

Amt

General Description
This Township consists of
Gently rolling & Valley land
Soil in valleys 1st Rate and on
rolling land 2nd Rate.
No running water nor timber

Tp. 24 N. Between Ranges 41 and 42 W.

From the Established Corner to Townships 23 and 24 North Ranges 41 and 42 West from North between Secs. 31 and 36.
Va 14° 30' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

56.00 Enter Basin, S.E. & W.

80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep
Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 25, 30, 31 and 36

Land Valley and Rolling Soil 1st + 2nd Rate

Tp. 24 N. Bet. R's 41 and 42 W.

North Between Secs. 25 and 30
Va 14° 30' E.

31.00 Leave Valley or Basin S.E. and S.W.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep.
Drove Cedar Stake 2 X 2 X 24 in. in S.E. pit for Cor. to Secs. 19, 24, 25 and 30

Land Valley, Rolling and Valley 1st Rate

Tp. 24 N. Bet. R's. 41 & 42 W.

North between Secs. 19 & 24
Va 14° 30' E

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep - Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 13, 18, 19 & 24

Land Rolling Soil 2nd Rate

Tp. 24 N. Bet. R's. 41 & 42 W.

North between Secs. 13 & 18
Va 14° 30' E.

26.00 Enter Valley - E. & W.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

60.00 Leave Valley E. & W.

80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 7, 12 & 13 & 18

Land Rolling Soil 2nd Rate

Tp. 24 N. Bet. R's. 41 and 42 W.

N. between Secs. 7 and 12
Va 14° 30' E.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

50.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S.E. pit for Cor. to Secs. 1, 6, 7 and 12.

Land Rolling - Soil 2nd Rate

Tp. 24 N. Bet. R's. 41 and 42 W.

North bet. Secs. 1 and 6
Va 14° 30' E

21.00 Enter Valley N.E. and S.W.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

51.00 Leave Valley N.E. and W.

82.54 Intersected 6th Standard Parallel North 18.15 Chs. West of Cor. to Secs. 32 and 33 Tp. 25 N. R. 41 W. which Cor is a mound in good condition with post in center correctly marked, and Deposited Charcoal raised mound of earth from 3 pits 24 X 24 X 12 in. deep - Drove Cedar Stake marked "C. C." in addition to other marks, in E. pit for Closing Cor. to Townships 24 North Ranges 41 and 42 West of 6th P.M.

Land Valley & Rolling Soil 1st & 2nd Rate
July 20th 1874

Township No. 24. North ~~Betwe~~ Ranges 41 ~~to~~ 42 West

General Description.

This Township consists of valley and rolling land. Soil in the valleys 1st Rate on the rolling land 2nd Rate.

No running water nor timber in the township. Water obtained by digging only 12 to 15 feet.

Town 21 N, Bet R. 42 & 43 West of 6th P.M.

From the Corner to Tps. 21 N. Ranges 42 and 43 West which is a post, standing in center of mound and correctly marked I run

North between Secs. 31 and 36.
Va. 14° 30' E

24.00 Enter Valley E. and W.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

54.00 Leave Valley S.E. and S.W.

80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake in S.E. pit for Cor. to Secs. 25. 30. 31 and 36

Land Valley & Rolling
Soil 1" & 2" Rate

North between Secs. 25 and 30
Va 14° 30' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 19. 24. 25 and 30

Land Rolling Soil 2nd Rate

Town 21 N. Between Ranges 42 and 43 West

North between Secs. 19 and 24
Va 14° 30' E-

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar stake 2 X 2 X 24 in. in S.E. pit for Cor. to Secs. 13, 18, 19 and 24

Land Rolling Soil 2nd Rate

North between Secs. 13 and 18
Va. 14° 30' E-

13.00 Enter Valley E and N.W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor.

55.00 Leave Valley S.E. + S.W.

65.00 Enter Valley S.E. + N.W.

80.00 Deposit Charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 7, 12, 13 and 18

Land Valley + Rolling
Soil 1st + 2nd Rate

Town 21 North Between

[illegible] in Charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep for [illegible] Cor.

North between Secs. 7 and 12
Va 14° 30' E.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

60.00 Leave Valley. N. E. and S. W.

79.00 Enter Valley again N. W. & E.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Dorne Cedar stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs. 1, 6, 7 and 12

Land Rolling Soil 1st Rate

Ranges 42 and 43 West.

North between Secs. 1 and 6
Va 14° 30' E.

35.00 Dry bed of Lake N. E. & N. W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

51.00 Leave Dry bed of Lake S. W. and S. E.

73.00 Leave Valley S. E. and S. W.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Dorne Cedar Stake 2 X 2 X 24 in. in S. E. pit for Cor. to Tps. 21 and 22 North Ranges 42 and 43 West

Land in Valley & bed of Lake 1st Rate
Balance 2nd Rate

Between Tps. 21 and 22 N.

From the established Corner to Townships 21 and 22 N. Rs. 42 and 43 West I run

East on random line along the South boundary of Secs. 31, 32, 33, 34, 35 and 36

Va. 14° 30' E

And at every 40 and 80 Chs. I set temporary 1/4 Sec + Sec. Cors and at 5 mi. 77 chs 77 links intersected Range line 145 lks. North of the Cor. to Tps. 21 and 22 North Ranges 41 and 42 West My Correction will therefore be 223 links West and 24 1/6 links South per mile and my Course will be

North 89° 50' West

Va 14° 30' E

Range 42 W.

N. 89° 50' West on true line between Secs. 1 and 36.

Va 14° 30' E.

12.00 Enter Basin S.W. and N.W.

40.00 Deposit charcoal raise mound of earth 2 1/2 feet high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.

52.00 Leave Basin N.E. and S.E.

80.00 Deposited charcoal, raised mound of earth 2 1/2 feet high from pits 18 X 24 X 12 in deep Drove cedar stake 2 X 2 X 24 in in S.E. Pit for Cor. to Secs. 1, 2, 35 and 36.

Land Level + Rolling - Soil 1st + 2nd Rate

Between Tps. 21 and 22 N. Ranges 42 West.

N. 89° 50' West on true line between Secs. 2 and 35.
Va 14° 30' E.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 2. 3. 34 and 35.

Land Broken Soil 2nd Rate

N. 89° 50' West on true line between Secs. 3 and 34
Va 14° 30' E

30.00 Top of high broken Ridge.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 3. 4. 33 and 34.

Land Broken Soil 2nd Rate

Between Tps. 21 and 22 N.

N. 89° 50' West on true line between Secs. 4 and 33
Va 14° 30 E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 4, 5, 32 and 33

Land Valley & Broken
Soil 2nd Rate

Range 42 West

N 89° 50' West on true line between Secs 5 and 32
Va 14° 30' E

23.00 Enter Valley S.E. and N.W.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in in S.E. Pit for Cor. to Secs 5, 6, 31 and 32

Land Valley and Rolling
Soil 1st & 2 Rate

Between Tps. 21 and 22 N. R. 42 West

N. 89° 50' West on true line between Secs. 6 and 31.
Va 14° 30'

18.00 Leave Valley N. and S. W.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor

77.77 To the Established Cor. to Towns 21 and 22 North Ranges 42 and 43 West

Land Valley and Rolling
Soil 1st + 2nd Rate

General Description
This Township consists of Rolling Prairie with some Valley land. No running water nor timber in Tp. Water obtained by digging from 10 to 20 feet.

Town 22 North Bet Ranges 42 & 43 W.

From the Established Corner to Tps. 21 and 22 North Ranges 42 and 43 West I run North between Secs. 31 and 36
Va 14° 30' E

40.00 Deposit charcoal, Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

50.00 Enter Valley N. E. and S. W.

80.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drive Cedar stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs. 25, 30, 31 and 36.

Land Valley and Rolling
Soil 1st + 2nd Rate

Town 22 North Between Ranges 42 and 43 West

North between Secs. 25 and 30
Va. 14° 35' E.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove cedar stake 2 X 2 X 24 in S.E. Pit for Cor to Secs. 19, 24, 25 and 30.

Land Rolling Soil 1st Rate

North Between Secs 19 and 24
Va 14° 30' E.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

55.00 Leave Valley, N.E. + S.W.

80.00 Deposit charcoal, raise mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove cedar stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 13, 18, 19 and 24

Land Valley and Rolling
Soil 1st + 2nd Rate

July 22nd 1879

Town. 22 N. Between

North between Secs. 13 and 18
Va 14° 30' E.-

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Corner.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor to Secs. 7, 12, 13 and 18

Land Rolling - Soil 2nd Rate

Ranges 12 and 13 West.

North between Secs. 7 and 12
Va 14° 30' E.-

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor

80.00 Deposited charcoal raised mound of earth 2½ ft high from pits 18 X 24 X 12 in. deep - Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor to Secs 1, 6, 7 and 12.

Land Rolling Soil 2nd Rate

North between Secs 1 and 6
Va 14° 30' E

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18X24X12 in deep for 1/4 Secs. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18X24X12 in deep Drove Cedar Stake 2X2X24 in in E pit for Cor to Tps. 22 and 23 N. Ranges 42 and 43 West
This Corner stands on west side of high Sand Ridge bearing N. and S.

Land Rolling Soil 2nd Rate

Between Tps. 22 & 23 N. Range 42 West

From the Established Corner to Townships No 22 and 23 N. Ranges 42 and 43 West Run East on a random line along the South boundary of Secs. 31. 32. 33. 34. 35 and 36.

Va 14° 30' E.

And at every 40 and 80 chains I set temporary 1/4 Sec. and Sec. Cors. and at 6 mis. 3 chs. 18 lks. I intersected the Range line 66 lks. South of the Cor. to Tps. 22 and 23 N. Ranges 41 and 42 W. West. My correction will therefore be 318 links East and 11 links North per mile and my Course will be South 89° 55' West

Va 14° 30' E

Between Tps. 22 and 23 N

S. 89°55' West on true line between Secs. 1 X 36.
Va. 14° 30' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 for ¼ Sec. Cor.

80.00 Deposit Charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor to Secs. 1. 2. 35 and 36.

Land high Rolling to Broken
Soil 3rd Rate

Range No. 42 West.

S. 89°55' West on true line between Secs. 2 and 35
Va. 14° 30' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor.
One half mile North of this corner is quite a large body of willows some of which are 10 inches in diameter and mostly dead.

80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 2. 3. 34 and 35

Land Rolling - Soil 2nd Rate

Between Towns 22 and 23 N. Range 42 West

S. 89° 55' West on true line between Secs 3 and 34
Va. 14° 30' E.

40.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor.

45.00 Enter Valley N. E. & N.

80.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep Drove Cedar stake 2 X 2 X 24 in. in S. E. Pit for lin to Secs. 3. 4. 33 and 34.

Land Valley & Rolling.
Soil 1st & 2nd Rate —

S. 89. 55' West on true line between Secs. 4 and 33
Va. 14° 30' E.

25.00 Leave Valley S. E. & N.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor.

50.00 Enter Valley N. E. and S. W.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar stake 2 X 2 X 24 in. in S. E. pit for Cor. to Secs 4. 5. 32 and 33

Land Valley and Rolling
Soil 1st and 2nd Rate

Between Towns 22 and 23

S. 89°55' West on true line between Secs. 5 and 32
Va 14°30' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
Here enter Prairie Dog town N.S.

62.00 Leave Valley & Dog town N.E. & S.W.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep - Drove Cedar stake 2 X 2 X 24 in S.E. Pit for Cor. to Secs. 5, 6, 31 and 32.

Land Valley & Rolling
Soil 1st & 2nd Rate

North Range 42 West.

S. 89°55 West on true line bet. Secs. 6 and 31.
Va 14°30' E.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

83.18 To the Established Corner to Townships 22 and 23 N. Rs. 42 and 43 West.

Land Rolling Soil 2nd Rate

General Description.
The Easter part of this Township is high rolling land and the Western part is valley and rolling land - No timber nor running water.
Good rich grass on the entire surface

Township No. 23 N. Between Ranges 42 and 43 West

From the Established Corner to Townships 22 and 23 North Ranges 42 and 43 West I run North between Secs. 31 and 36.
Va. 14° 30' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pit 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S. E. pit for Cor. to Secs. 25. 30. 31 and 36

Land Rolling Soil 2nd Rate

North between Secs. 25 and 30
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S. E. pit for Cor. to Secs. 19. 24. 25 and 30.

Gently Rolling - Soil 2nd Rate

Town No. 23 North

North between Secs. 19 and 24.
Va. 14° 30' E.

6.00 Enter Valley - S. E. and W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

74.00 Leave Valley - S. E. and S. W.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for Divide Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor to Secs. 13, 18, 19 and 24

Land Valley and Rolling
Soil 1st + 2nd Rate

Between Ranges 42 and 43 West.

North between Secs. 13 and 18
Va 14° 30' E

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. for ¼ Sec Cor.

43.00 Enter Valley E. and W.

70.00 Leave Valley S. E. and N. W.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake, 2 X 2 X 24 in. in S. E. Pit for Cor to Secs. 7, 12, 13 and 18.

Land Valley and Rolling
Soil 1st + 2nd Rate

Town No. 23 North

chs	
	North Between Secs. 7 & 12 Va. 14° 30' E.
40.00	Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
80.00	Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs 1, 6, 7 and 12.
	Land Rolling - Soil 2nd Rate

Between Ranges 42 and 43 West

chs	
	North between Secs 1 and 6. Va. 14° 30' E.
1.00	Enter Valley - bears E. & W.
20.00	Leave Valley N. E. and S. W.
40.00	Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
80.00	Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in E pit for Cor. to Tps. 23 & 24 North Ranges 42 and 43 West.
	Land Valley and Rolling Soil 1st & 2nd Rate

July 23rd 1879

Between Tps. 23 and 24 North Ranges 42 West.

From the Established Corner to Townships 23 and 24 North Ranges 42 and 43 West I run East on a random line along the South boundary of Secs. 31, 32, 33, 34, 35 and 36

Va 14° 30' E.

And at Every 40 and 80 Chs. I set temporary 1/4 Sec. and Sec Cors. and at 6 mls 1 ch. and 24 lks. I intersected Range Line 216 lks. South of Corner to Towns. 23 and 24 North Ranges 41 and 42 West. My Correction will therefore be 124 links East and 36 links North per mile and my Course will be S. 89. 45' E.

Va 14° 30' E

North Range 42 West.

S. 89° 45' West on true line between Secs. 1 and 36

Va. 14° 30' E.

40.00 Deposited charcoal, raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in S.E. Pit for Cor. to Secs.

1, 2, 35 and 36

Land Broken Soil 3 in Rate

Between Tps 23 and 24 N. Range 42 West.

S. 89°45 West on true line between Secs. 2 and 35.
Va 14° 30' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs.
2, 3, 34 and 35

Land Broken - Soil 3rd Rate

S. 89°45 West on true line between Secs. 3 and 34.
Va 14° 30' E.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in.
Drove Cedar Stake 2 X 2 X 24 in in S. E. Pit for Cor. to Secs.
3, 4, 33 and 34

Land high & broken Soil 3rd Rate

Between Tps. 23 and 24 N

S. 89° 45' West on true line between Secs. 4 and 33
Va 14° 30' E.

18.00 Enter Valley S.W. and N.W.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in S.E. pit for Cor. to Secs. 4. 5. 32 & 33
~~3. 4. 33 and 34~~

Land Valley and Rolling
Soil 1st & 2nd Rate

Range 42 West

S. 89° 45' West between Secs. 5 and 32
Va 14° 30' E

230.00 Leave Valley - S.E. and N.E.

40.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for Drove Cedar stake 2 x 2 x 24 in. in S.E. Pit for Cor to Secs. 5. 6. 31 and 32

Land Valley and Rolling
Soil 1st & 2nd Rate

Between Tps. 23 and 24

	S 89° 45' West on true line between Secs. 6 and 31 Var. 14° 30' E.
40.00	Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
81.24	To the Established Corner to Tps. 23 and 24 N. Rs 42 and 43 W.
	Land Rolling Soil 2nd Rate

North Range 42 West.

Amit General Description.

The Eastern half of this Tp. is high rolling to broken land Soil 3rd Rate - The western half Valley and Rolling soil 1st & 2nd Rate - No running water nor timber. Water can be obtained by digging from 15 to 20 feet.

Township No. 24 North

From the Established corner to Townships 23 and 24 North Ranges 42 and 43 West I run.

North between Secs. 31 and 36
Va 14° 30' E,

26.00 Enter Valley E. and W.
110.00 Deposit Charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. for ¼ Sec. Cor.
60.00 Leave Valley E. and W.,
80.00 Depost Charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar stake 2 X 2 X 24 in. in S.E. Pit for Cor to Secs. 25. 30. 31 and 36

Land Valley and Rolling Soil 1st & 2nd Rate

Between Ranges 42 and 43 West.

North between Secs. 25 and 30
Va 14° 30' E

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar stake 2 X 2 X 24 in. in S.E. Pit for Cor to Secs. 19. 24. 25 and 30.

Land Rolling Soil 2nd Rate

Town. No. 24 North

North between Secs. 19 and 24
Va 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep
Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs. 13, 18, 19 and 24

Land Rolling Soil 2nd Rate

Between Ranges 42 and 43 West

North between Secs. 13 and 18
Va. 14° 30' E.

22.00 Enter Basin N. W. end S. E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

55.00 Leave Basin S. W. end N. E.

80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep.
Drove Cedar Stake 2 X 2 X 24 in. in S. E. pit for Cor. to Secs. 7, 12, 13 and 18

Land Level to rolling Soil 1st & 2nd Rate

Town 24 North Between Ranges 42 and 43 West.

North between Secs. 7 and 12.
Va. 14° 30' E.

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

70.00 Indian Trail S.W. and N.E.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar stake 2 X 2 X 24 in in S.E. Pit for Cor to Secs. 1. 6. 7 and 12.

Land Rolling Soil 2nd Rate

North between Secs. 1 and 6.
Va 14° 30' E

40.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

82.68 Intersected 6th Standard Parallel North 15 Chains and 19 links West of the Corner to Secs. 32 and 33 Township No. 25 North Range 42 West which Corner is a mound with stake in center properly marked.
Deposited charcoal raised mound of earth 3 feet high from pits 24 X 24 X 12 in deep Drove Cedar stake marked C. C. in addition to other marks in E. pit for closing Cor to Tps. No. 24 North Ranges 43 and 44 West

Land Rolling Soil 2nd Rate
July 24th 1879

General Description

This Township is mostly rolling prairie covered with grass. No running water - Water can be had by diggings from 12 to 20 ft. No timber. Soil 2nd Rate.

Town 21 North Between Ranges 43 & 44 W.

From the Corner to Townships No. 21 North Ranges 43 and 44 West which is a post correctly marked standing in center of mound Iron

North between Secs. 31 and 36,
Va. 14° 00 E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep - Drove Cedar Stake 2 X 2 X 24 in. in E pit for Cor. to Secs

25, 30, 31 and 36.

Land Rolling - Soil 2nd Rate

Township No. 21 North

North between Secs. 25 & 30
Va 14.00 E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E. pit for Corner to Secs. 19, 24, 25 & 30

Land Rolling Soil 2nd Rate

Between Ranges 4 & 3 & 4 West

North between Secs. 19 & 24,
Va 14.00 E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pit 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in. in E. Pit for Cor to Secs. 13, 18, 19 & 24,

Land Rolling - Soil 2nd Rate

Township 21 North Bet.

North between Secs. 13 and 18
Va, 14° 00' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 7, 12, 13 and 18

Land Rolling – Soil 2nd Rate

Ranges 43 and 44 West.

North between Secs. 7 and 12
Va 14° 00 E.

20.00 Enter Valley E. and W.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

60.00 Leave Valley E. and W.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep – Drove Cedar stake 2 x 2 x 24 in in E pit for Cor to Secs. 1, 6, 7 and 12

Lake and Marsh East of line

Land Rolling – Soil 2nd Rate

Town. 21 North Bet. R's 43 and 44 W.

North between Secs. 1 and 6.
Va 14° 00' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep - drove cedar stake 2 x 2 x 24 in. in S.E. Pit for Cor to Tps. 21 and 22 N. Ranges 43 and 44 W.

Lake + Marsh S.W. ¼ Sec 31 T. 22 N. Range 43 W.

Land Rolling - Soil 2nd Rate

Between Towns 21 and 22 N. R. 43 W.

(In Red) North Boundary

From the Established Corner to Townships 21 and 22 North Ranges 43 and 44 West I run East on a random line along the South boundary of Secs. 31, 32, 33, 34, 35 & 36.

Va. 14° 00. E.

and at 40 and 80 chains I set temporary ½ mile and mile posts and at 5 miles 79.16 Chs. I intersected Range line 2.60 chs North of the Cor to Towns 21 and 22 N. Ranges 42 and 43 W. Therefore my correction will be 84 links West and 43⅓ lks South per mile and my course will be N. 89° 41' West

Va. 14° 00 E.

Between Tps. 21 and 22 North

From the Corner to Townships 21 and 22 North Ranges 42 and 43 West I run
N. 89° 41' West on a true line between Secs. 1 and 36.
Va. 14° 00' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in in E pits for Cor to Secs. 1. 2. 35 and 36.

Land Rolling Soil 2nd Rate.

Range 43 West.

N. 89° 41' West on true line between Secs. 2 and 35.
Va. 14° 00' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor to Secs. 2. 3. 34 and 35

Land Rolling Soil 2nd Rate

Between Tps. 21 and 22 N.

N. 89° 41' West on true line between Secs. 3 and 34
Va 14° 00' E.

110.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 3, 4, 33 and 34.

Land Rolling - Soil 2nd Rate

Range 43 West.

N 89° 41' West between Secs. 4 & 33
Va 14° 00' E.

110.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep - Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 4, 5, ~~33~~ 32 and 33 and 34

Land Rolling Soil 2nd Rate

Between Towns 21 and 22 N.

N. 89°41' West on true line betn
Secs. 5 and 32.
Va 14° 00' E.

40.00 Deposit charcoal raise mound
of earth 2½ feet high from
pits 18 X 24 X 12 in deep for
¼ Sec. Cor.

69.00 Enter Valley N. & S.

80.00 Deposit charcoal raised mound
of earth 2½ feet high from pits
18 X 24 X 12 in deep. Drive Cedar
Stake 2 X 2 X 24 in. in E pit for
Cor. to Secs. 5. 6. 31 and 32

Land Rolling and Valley Soil 1st & 2nd Rate

Range 43 West

N. 89°41' West on true line betn
Secs. 6 and 31
Va. 14° 00' E.

29.00 Leave Valley N. N. N. & S.

40.00 Deposit charcoal raised mound
of earth 2½ feet high from pits 18 X
24 X 12 in deep for ¼ Sec Cor.

79.16 The Corner to Tps. 21 and 22 N.
Ranges 43 and 44 West.

Valley & Rolling Soil 1st & 2nd Rate

Town 21 N. 43 W.

General Description

This Township is rolling prairie covered with grass Soil 2nd Rate –
No water nor timber
Water can be had by digging from 18 to 20 feet –

T. 22 N. Between R's. 43 and 44 W.

From the Established Corner to Townships 21 and 22 North Ranges 43 and 44 West I run North between Secs. 31 and 36.
Va. 14° 00' E.

22.00 Point of Valley. West End
40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.
80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep – Drove cedar stake 2 X 2 X 24 in. in E pit for Corner to Secs.
25. 30. 31 and 36.

Land Rolling Soil 1st & 2nd Rate.

Township No. 22 North

North between Secs. 25 and 30
Va. 14° 00' E.

12.00 Enter Valley N.W. & S.E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

59.00 Leave Valley N.W. & S.E.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in in E. pit for Cor to Secs. 19. 24. 25 and 30.

Land Rolling & Valley
Soil 1st & 2nd Rate

Between Ranges 43 and 44 West.

North between Secs. 19 and 24.
Va. 14° 00' E.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep - Drove Cedar Stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 13. 18. 19 and 24.

Land Rolling Soil 2nd Rate

July 26th 1879

Town 22 North Between Ranges 43 and 44 West.

North between Secs 13 and 18
Va, 14° 00' E

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove cedar stake 2 X 2 X 24 in. in E pit for Cor to Secs. 7, 12, 13 and 18.

Land Rolling Soil 2nd Rate

North between Secs. 7 and 12.
Va. 14° 00' E

40.00 Deposit charcoal - raise mound of earth 2½ feet high from pits 18 X 24 X 12 in deep - for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in E pit for Cor. to Secs.
1, 6, 7 and 12

Land Rolling Soil 2nd Rate

North between Secs. 1 and 6.

Va. 14° 00' E.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Dove-Cedar stake 2 x 2 x 24 in. in S.E. pit for Cor to Tps. 22 and 23 N. Ranges 43 & 44 W.

Land Rolling Soil 2nd Rate

x

From the Established Corner to Townships 22 and 23 N. Ranges 43 and 44 West I run East on a random line along the South boundary of Secs. 31. 32. 33. 34. 35 and 36.

Va 14° 00' E.

And at every 40 and 80 chains I set temporary half mile and mile posts and at 6 miles and 50 links I intersect the Range line 210 links North of Corner to Townships 22 and 23 North. Ranges 42 and 43 West.

Therefore my correction will be 50 links East + 35 lks North per mile and my Course will be N. 89° 45' W.

Va. 14° 00' E

Between Tps. 22 and 23 North

N. 89° 45' West on true line between Secs. 1 and 36.

Va 14° 00' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in in E. pit for Cor. to Secs. 1, 2, 35 and 36.

Land Rolling Soil 2nd Rate

Range No 48 West.

N. 89° 45' West on true line between Secs. 2 and 35.

Va 14° 00 E.

40.00 Deposit charcoal, raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in in E pit for Cor. to Secs. 2, 3 34 and 35.

Land Rolling Soil 2nd Rate.

Between Tps. 22 and 23 N.

N. 89°45' West on true line between Secs. 3 and 34.
Va. 14° 00' E.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar stake 2 X 2 X 24 in in E. pit for Cor. to Secs. 3. 4. 33 and 34

Land Rolling Soil 2nd Rate

Range No. 43 West.

N 89°45' West on true line between Secs. 4 and 33
Va. 14° 00' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep. Drove Cedar stake 2 X 2 X 24 in. in E. pit for Cor to Secs. 4. 5. 32 and 33

Land Rolling Soil 2nd Rate

Between Tps. 22 and 23 N

North 89° 45' West on true line between Secs. 5 and 32

Va 14° 00' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove cedar stake 2 X 2 X 24 in in E. Pit for Cor to Secs. 5, 6, 31 and 32

Land Rolling Soil 2nd Rate

Range 43 West.

North 89 45' West on true line between Secs 6 and 31

Va 14° 00' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor

80.50 Cor to Towns. 22 and 23 N. R. 43 and 44 W.

Land Rolling Soil 2nd Rate

General Description
This Township is Rolling land covered with grass. No timber nor running water
Soil 2nd Rate

T. 23 N. Between R's. 43 and 44 W.

From the Established Corner to Tps. 22 and 23 North Ranges 43 and 44 West I run North between Secs. 31 and 36.
Va. 14° 00' E

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

70.00 Enter Bottom or level land E & W. and

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E pit for Cor to Secs. 25, 30, 31 and 36.

Land Rolling Soil 2nd Rate

Township 23 North

North between Secs. 25 and 30.
Va. 14° 00' E.

19.00 Leave level land E & W.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pit 18 x 24 x 12 in deep Drive Cedar stake 2 x 2 x 24 in. in E. pit for Cor to Secs. 19, 24, 25 and 30

Land Level Soil 2nd Rate

Between Rs. 43 & 44 West.

North between Secs. 19 and 24
Va 14° 00 E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in in E pit for Cor to Secs. 13, 18 19 and 24.

Land Rolling Soil 2nd Rate

Town 23 North Between Ranges 43 and 44 West,

North between Secs 13 and 18
Va 14° 00 E.

1 40.00 Deposited charcoal raised
4 mound of earth 2½ feet high
from pits 18 x 24 x 12 in
deep for 1/4 Sec Cor.

Enter 67.00 Valley E. & W.

8 80.00 Deposited charcoal raised
mound of earth 2½ feet high
from pits 18 x 24 x 12 in deep
Drove cedar stake 2x2x
24 in. in E pit for Cor to
Secs. 7. 12. 13 and 18

Land Gently Rolling to Level
Soil Good 2nd Rate

North between Secs 7 and 12
Va. 14° 00' E.

Leave Valley E + W.
Deposit Charcoal raised
mound of earth 2½ feet high
from pits 18 x 24 x 12 in deep
for 1/4 Sec Cor.
Deposit Charcoal, raised
mound of earth 2½ feet high
from pits 18 x 24 x 12 in deep.
Drove Cedar Stake 2 x 2 x 24
in. in E. pit for Cor to Secs.
1. 6. 7 and 12

Land, Valley Rolling - Soil 2nd Rate

T. 23 N. Bet. Rs. 43 and 44 W.

North between Secs. 1 and 6.
Va 14° 00' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drive Cedar Stake 2 x 2 x 24 in. ins. E. pit for Cor to Tps. 23 and 24 N. Ranges 43 and 44 West.

Land Rolling Soil 2nd Rate

July 27th 1879

Between Tps. 23 and 24 N. R. 43 West.

Chs

From the Established Corner to Townships 23 and 24 North Ranges 43 + 44 West I run East on a random line along the South boundary of Secs. 31. 32. 33. 34. 35 and 36.
Va. 14° 00' E.

At every 40 and 80 chains I set temporary half-mile and mile posts and at 5 miles 78 chs. 75 links I intersected the Range Line at a point 270 Links North of Corner to Towns. 23 and 24 North Ranges 42 and 43 West.

My Correction will therefore be 125 links West and 45 links South per mile and my Course will be N. 89° 41' W.
Va 14° 00' E

Between Tps. 23 and 24

N. 89° 41' West on true line between Secs. 1 and 36
Va 14° 00' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

46.00 Enter Valley N. and S.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E. pit for Cor to Secs. 1. 2. 35 and 36

Land Valley and Rolling
Soil 2nd Rate

North Range 43 West

N. 89° 41' West on true line between Secs. 2 and 35.
Va. 14° 00' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

68.00 Leave Valley N. and S.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep - Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor to Secs.
2. 3. 34 and 35

Land Valley + Rolling Soil 2d Rate

Between Tps. 23 and 24 N.

N. 89° 41' West on true line between Secs. 3 and 34

Va. 14° 00 E.

40.00 Deposit Charcoal, raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep.

Drive Cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs. 3, 4, 33 and 34

Land Rolling - Soil 2nd Rate

Range 43 West.

N. 89° 41' West on true line bet. Secs. 4 and 33.

Va. 14° 00' E.

40.00 Deposited charcoal, raised mound of Earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep

Drive Cedar stake 2 x 2 x 24 in. in E. Pit for Cor to Secs 4, 5, 32 and 33

Land Rolling Soil 2 Rate

Between Tps. 23 and 24

N. 89° 41 West on true line between Secs. 5 and 32.

Va 14° 00' E.

10.00 Enter Small Valley E. & W. about ½ mile long

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

78.00 Leave Valley E & W ½ mile long

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove cedar stake 2 x 2 x 24 in. in E. pit. for Cor to Secs.

5, 6, 31 and 32

Land Rolling & Valley

Soil 2nd Rate

North Range 43 West.

North 89° 41 West on true line between Secs. 6 and 31

Va 14° 00' E.

38.00 Circular Bottom

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

52.00 Leave Circular Valley or Bottom

78.75 To the Cor to Tps. 23 and 24 North Ranges 43 and 44 West

Land Valley and Rolling

Soil 2nd Rate

Amp

General Description

This Tp. is rolling land, covered with good grass. Soil 2nd Rate - Well adapted to grazing - Small Valleys good rich soil.

No timber in this Township.

Township No. 24 North

From the Established corner to Tps. 23 and 24 North Ranges 43 and 44 West from North between Secs. 31 and 36
Va. 14° 00 E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in Expit for Cor to Secs. 25. 30. 31 and 36

Land Rolling Soil 2nd Rate

Between Ranges 43 and 44 West

North between Secs. 25 and 30
Va 14° 00 E.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in Expit for Cor. to Secs. 19. 24. 25 and 30.

Land Rolling Soil 2nd Rate

Township No. 24 North

North between Secs. 19 and 24
Va 14° 00' E

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

62.00 Enter Valley E. + W.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drive cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs. 13, 18, 19 and 24

Land Valley and Rolling -
Soil 2nd Rate

Between Ranges 43 and 44 W.

North between Secs 13 and 18
Va 14° 00' E.

7.00 Leave valley E. + W.

38.00 Enter Bottom E. + W.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drive cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 7, 12, 13 and 18

Land Valley & Rolling
Good 2nd Rate

Township No. 24 North

North between Secs 7 and 12
Va 14° 00' E.

20.00 Leave Bottom E. and W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drive cedar stake 2 X 2 X 24 in. in E pit for Cor to Secs. 1, 6, 7 and 12.

Land Rolling & level
Soil good 2nd Rate

Between Ranges 43 and 44 W.

North between Secs. 1 and 6.
Va. 14° 00 E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.40 Intersected 6th Standard Parallel North 11.90 Chains West of Cor. to Secs. 32 and 33 of Tp. 25 N. Range 43 W which Corner is a stake correctly marked standing in center of mound.
Deposited charcoal raised mound of earth from 3 pits 24 X 24 X 12 in deep. Drove Cedar stake marked C.C. in addition to other marks in E pit for Closing Cor. to Tps. 24 North of Ranges No. 43 ~~to 44~~ West.

Land Rolling Soil 2nd Rate
July 28th 1879

Town. 24 N. R. 43 W.

General Description.

This Township consists of 2nd Rate, rolling to level land covered with good grass. No timber nor running water in the Township.
Water can be obtained in good quantity and of good quality in shallow wells.
The Township is well adapted to grazing and agricultural purposes.

Town 21 N. Ranges 44 and 45 West

From the Corner to Townships No. 21 North Ranges 44 and 45 West which Corner is a post correctly marked and standing in center of mound, I run North on Range line between Secs. 31 and 36.

Va. 14.00 E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar stake 2 X 2 X 24 in. in E. pit for Corner to Secs.

25, 30, 31 and 36

Land Rolling - Soil 2nd Rate

Town. 21 N. Between

North between Secs 25 and 30
Va. 14° 00' E.

40.00 Deposit charcoal raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep - Drove Cedar stake 2 X 2 X 24 in E. pit for Cor to Secs.
19. 24. 25 and 30

Land Rolling Soil 2nd Rate

Ranges 44 and 45 West

North between Secs. 19 and 24
Va 14° 00' E

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar stake 2 X 2 X 24 in E. pit

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar stake 2 X 2 X 24 in. in E. pit for Cor. to Secs. 13, 18, 19 and 24

Land Rolling Soil 2nd Rate

Town 21 North - Between

North between Secs 13 & 18
Va 14° 00' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drive Cedar stake 2 X 2 X 24 in. in E. Pit for Cor. to Secs. 7. 12. 13 and 18

Land Rolling Soil 2nd Rate

Ranges 44 and 45 West

North between Secs 7 and 12
Va. 14° 00 E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drive cedar stake 2 X 2 X 24 in. in E. pit for Cor to Secs. 1. 6. 7 and 12

Land Rolling Soil 2nd Rate

Town 21 N. Between Rs. 44 & 45 W.

North between Secs. 1 and 6.
Va. 14° 00' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in. in S.E. pit for Cor to Tps. 21 and 22 N. Ranges 44 & 45 West

Land Rolling — Soil 2nd Rate

Between Tps 21 & 22 N. Range 44 W.

North Boundary (Red)

From the established Corner to Townships No. 21 & 22 N. Ranges 44 and 45 West I run East on a random line along the South boundary of Secs. 31. 32. 33. 34 35 & 36
Va 14° 00 E.

and at every 40 and 80 chains set temporary ½ mile and mile posts and

At 6 miles 1 ch. + 80 lks I intersected the Range line at a point 220 lks. North of the Corner to Townships 21 & 22 North Range 43 & 44 West

Therefore my correction will be 180 links East + 36⅔ lks South per mile and my Course will be,
N. 89° 44' West
Va. 14° 00' E.

Between Tps. 21 and 22 North

N. 89° 44' West on true line between Secs. 1 and 36
Va 14° 00' E

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 1, 2, 35 and 36
Small Lake about 40 Chains due south of line. Good Meadow Bottom

Land Rolling Soil 2nd Rate

Range 44 West of 6th P.M.

N. 89° 44' West on true line between Secs. 2 and 35
Va 14° 00' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove cedar Stake 2 x 2 x 24 in. in E pit for Cor to Secs. 2, 3, 34 and 35.

Land Rolling Soil 2nd Rate

Between Tps. 21 and 22 N. Range 44 West of 6th P.M.

N. 89° 44' West on true line between Secs. 3 and 34
Va 14° 00' E

40.00 Deposit Charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
Lake and Meadow bottom due South about 20 chs.

47.00 Neck of Valley 4 chs. Wide N & S.E.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep & Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs.
3, 4, 33 and 34

Land Rolling Soil 2nd Rate

North 89° 44' West on true line between Secs. 4 and 33
Va 14° 00 E.

42.00 Deposit charcoal raised mound of earth 2½ high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

57.00 Edge of triangular Lake
Here Cor to fracl Section 4 & 33

80.00 Leave Lake. Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E pit - Marke M.C. for Meander Cor. & Cor to to Secs 4, 5, 32 and 33

Land Rolling - Soil 2nd Rate
No broken land to Lake.

Between Tps. 21 and 22. N.

N. 89° 44' West on true line between Secs. 5 and 32
Va 14° 00' E.

4.00 Ridge N.W. and S.E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep.
Dove Cedar Stake 2 x 2 x 24 in. in E. Pit for Cor. to Secs. 5, 6, 31 and 32

Land Rolling Soil 2nd Rate

Range 44 West of 6th P.M.

N. 89° 44' West on true line between Secs. 6 and 31.
Va 14° 00 E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

81.80 To Corner to Towns 21 and 22 N. Ranges 44 and 45 W.

Land Rolling Soil 2nd Rate.

General Description
This Township consist of Rolling Prairie covered with grass. No timber. Soil 2nd Rate

Township No 22 North

From the Corner to Townships 21 and 22 North Ranges 44 and 45 West I run.
North on Range line between Secs. 31 and 36
Va 14° 00 E.

40.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep.
Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor to Secs. 25. 30. 31 and 36

Land Rolling Soil 2nd Rate

Between Ranges 44 and 45 West.

North between Secs. 25 and 30
Va 14° 00' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

78.00 Enter Bottom Marshy Lake about 10 chs wide and 30 chs East of line.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 19. 24. 25 and 30

Land Rolling - Soil 2nd Rate

Township No. 22 North

North between Secs. 19 and 24
Va 14° 00' E.

12.00 S. Edge of small Lake E & W.
26.00 Leave Lake - Ridge E & W.
40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.
80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 13, 18, 19 and 24

Land Rolling & Level - Soil 2nd Rate
July 30th 1879

Between Ranges 44 and 45 West.

North between Secs. 13 and 18
Va 14° 00 E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar Stake 2 x 2 x 24 in. in E. Pit for Cor. to Secs. 7, 12, 13 and 18

Land Rolling - Soil 2nd Rate

Township No. 22 North

North between Secs. 7 and 12.
Va. 14° 00 E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in in E pit for Cor to Secs. 1. 6. 7 and 12

Land Rolling Soil 2nd Rate

Between Ranges 44 and 45 West

North between Secs. 1 & 6.
Va 14° 00' E.

40.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ sec. Cor.

80.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar stake 2 X 2 X 24 in. in S. E Pit for Cor. to Towns. 22 and 23 North, Ranges 44 & 45 W.

Land Rolling - Soil 2nd Rate

Between Townships 22 and 23 North - Range No. 44 West.

From the Established Cor. to Tps. 22 and 23 North. Ranges 44 and 45 West I run East on random line along the South boundary of Secs. 31, 32, 33, 34, 35 & and 36

Va. 14°00' E.

And at every 40 and 80 chains I set temporary 1/2 mile and mile posts, and;

At 6 Miles 1 Ch. 35 lks. I intersect Range line at a point 12 links South of the Cor. to Townships 22 and 23 N. Ranges 43 and 44 West.

Therefore my correction will be 135 links East and 2 links North per mile and my course will be

S. 89° 59' West.

Va. 14°00'

From the Center of the mound the Established Cor. to Tps. 22 and 23 N. Ranges 43 and 44 West I run S. 89°59' West on true line between Secs. 1 and 36

Va 14°00' E.

40.00 Deposit charcoal raised mound of earth 2 1/2 feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 Deposit charcoal raised mound of earth 2 1/2 feet high from pits 18 x 24 x 12 in deep. Drive Cedar Stake 2 x 2 x 24 in. in E. pit for Cor. to Secs.

1. 2. 35 and 36

Land Gently Rolling.

Soil 2nd Rate

S. 89° 59' West on true line
between Secs. 2 and 35
Va 14° 00' E.

40.00 Deposit charcoal raised
mound of earth 2½ feet high
from pits 18 X 24 X 12 in deep
for ¼ Sec Cor.

80.00 Deposit charcoal raised
mound of earth 2½ feet high
from pits 18 X 24 X 12 in deep
Drove Cedar Stake 2 X 2 X 24
in E pit for Cor to Secs.
2. 3. 34 and 35

Land Gently Rolling
Soil 2nd Rate

S. 89° 59' West on true line
between Secs. 3 and 34.
Va. 14° 00' E.

40.00 Deposit charcoal raised
mound of earth 2½ feet high
from pits 18 X 24 X 12 in deep
for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound
of earth 2½ feet high from pits
18 X 24 X 12 in deep. Drove Cedar
Stake 2 X 2 X 24 in. in E. pit
for Cor. to Secs.
3. 4. 33 and 34.

A pond 15 chs. South of Cor.

Land Rolling Soil 2nd Rate

S. 89°59' West on true line between Secs 4 and 33.
Va 14° 00' E

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor

80.00 *Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drive Cedar Stake. 2 x 2 x 24 in. in E Pit for Cor. to Secs. 4, 5, 32 and 33

*East Edge of Pond N. + S.

Land Rolling Soil 2nd Rate

S. 89°59' West on true line between Secs. 5 and 32
Va 14° 00' E.

7.00 West edge of pond N. + S.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drive cedar stake 2 x 2 x 24 in in E pit for Cor to Secs. 5, 6, 31 and 32.

Land Rolling Soil 2nd Rate

Between Tps 22 and 23 North Range 44 West

S. 89°59' West bet. Secs 6 and 31
Va 14° 00' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep
Cor 1/4 Sec. Cor.

81.35 To the established corner to Townships 22 and 23 N.
Ranges 44 and 45 W.

Land Rolling Soil 2nd Rate.

General Description

This Township consist of 2nd Rate Rolling land, covered with good grasses. No timber, nor running water.
Water can be had by digging from 10 to 20 feet

Township 23 North Between

From the center of the mound the established corner to Tps. 22 and 23 N. Rs. 44 and 45 W. I run on Range line North between Secs. 31 and 36
Va. 14° 00' E

40.00 Deposit Charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep
Drove Cedar Stake 2 X 2 X 24 in. in E pit for Cor to Secs. 25. 30. 31 and 36.

Land High & Rolling Soil 2 Rate

Ranges 44 and 45 West.

North between Secs 25 and 30.
Va 14° 00' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 X 24 X 12 in deep.
Drove cedar Stake 2 X 2 X 24 in. in E. pit for Cor. to Secs. 19. 24. 25 and 30

Land in Every direction Rolling
Soil 2nd Rate

Township No. 23 North

North between Secs. 19 and 24
Va. 14° 00' E.

30.00 Undulating land E. and W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Corner

68.00 Pond E. and W. 10 chs long.

75.00 Leave Pond E. and W.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep.
Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 13. 18. 19 and 24

Land Gently Rolling Soil 2nd Rate

Between Ranges 44 and 45 W.

North between Secs. 13 and 18
Va. 14° 00' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

62.00 To S. Edge of Lake, Lake bears N.E. about 1 mile and West about 20 chs.
Set ~~Meander~~ Post for Corner to fract.l Secs. 13 and 18.

80.00 Point for Cor. to Secs. 7. 12. 13. 18 falls in Lake.

Land Gently Rolling.
Soil 2nd Rate

Township No. 23 North

North between Secs 7 and 12
Va 14° 00 E.

10.00 To North Edge of lake. ~~found by chaining the water being shallow~~, ~~and~~ Raised mound from 1 pit, Drove stake in Center of mound mark M.C. for ~~Meander~~ fract. Cor. ~~and Notices~~ ~~Cor~~ to Secs 7, 12. ~~13 & 18~~.
Distance across found by chaining the water being shallow.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

47.00 Ridge bears N.E. & S.W.

80.00 Leave Ridge Enter Gently rolling land N.E. & S.W.
Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep
Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor to Secs. 1. 6. 7 and 12.

Land Rolling Soil 2nd Rate

Between Ranges 44 ~~and 45~~ West.

North between Secs. 1 and 6.
Va 14° 00' E.

40.00 Deposit charcoal, raised mound of Earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep.
Drove Cedar Stake 2 x 2 x 24 in. in S.E. Pit for Cor to Tps. 23 & 24 N. Rs. 44 and 45 W.

Land Gently Rolling
Soil 2nd Rate

July 31st 1879

Between Townships No.

Chs

From the established Corner to Townships 23 and 24 North Ranges 44 and 45 West I run

East on a random line along the South boundary of Secs 31. 32. 33. 34. 35 and 36.

Va 14° 00' E.

And at Every 40 and 80 Chs. I set temporary half mile & mile posts and

At 5 mls. 79 chs & 70 lks. I intersected the Range line at a point 220 links North of the Cor. to Tps. 23 and 24 North Ranges 43 and 44 West.

Therefore my correction will be 30 links West and 36 2/3 lks S. per mile and my Course will be

N. 89° 44' West

Va. 14° 00' E.

23 and 24 North - Ranges 44 and 45 W.

Chs

From the ~~Center of the mound~~ the Established Cor. to Tps. 23 and 24 N. Ranges 43 and 44 West I run

N. 89° 44' West on true line between Secs. 1 and 36.

Va. 14° 00' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 1. 2. 35 and 36

Land Gently Rolling

Soil 2nd Rate

Between Tps. 23 and 24 North

N. 89° 44' West on true line between Secs. 2 and 35
Va 14° 00' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in in E. pit for Cor. to Secs. 2, 3, 34 and 35

Land Gently Rolling
Soil 2nd Rate

Range No. 44 West

N. 89° 44' West on true line between Secs. 3 and 34.
Va 14° 00' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep. Drove cedar stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 3, 4, 33 and 34

Gently Rolling - 2 Rate

Between Tps. 23 and 24 N.

N. 89° 44' West on true line
between Secs. 4 and 33
Va 14° 00' E.

40.00 Deposit charcoal raised
mound of earth 2½ feet high
from pits 18 x 24 x 12 in deep
for ¼ Sec. Cor.

80.00 Deposit charcoal raised
mound of earth 2½ feet high
from pits 18 x 24 x 12 in deep
Drove Cedar Stake 2 x 2 x 24 in
in E pit for Cor. to Secs.
4, 5, 32 and 33

Land Gently Rolling
Soil 2nd Rate

Range No 44 West.

N. 89° 44' West on true line
between Secs. 5 and 32
Va 14° 00' E.

40.00 Deposit charcoal raised
mound of earth 2½ feet high
from pits 18 x 24 x 12 in deep for
¼ Sec. Cor.

80.00 Deposit charcoal, raised
mound of earth 2½ feet high
from pits 18 x 24 x 12 in deep
Drove cedar stake 2 x 2 x 24 in
in E pit for Cor to Secs.
5, 6, 31 and 32

Land Gently Rolling
Soil 2nd Rate

Between Tps. 23 and 24 North Range 44 West

N. 89° 44' West on true line between Secs. 6 and 31
Va. 14° 00' E.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

79.70 To the Established Corner to Townships 23 and 24 N. Ranges 44 and 45 W.

Land Gently Rolling
Soil 2nd Rate

General Description
This Township consists of Gently rolling 2nd Rate Prairie land well adapted to grazing or agricultural purposes

Town. No 24 North

From the established Corner to Tps. 23 and 24 N. Ranges 44 and 45 West I run

North on the Range line between Secs. 31 and 36

Va. 14° 00' E.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

60.00 Pond. W and E.

64.00 Leave Pond. W. and E.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in E pit for Cor to Secs.

25. 30. 31 and 36

Land Rolling Soil 2nd Rate

Between Ranges 44 and 45 W.

North between Secs 25 and 30 Va 14° 00' E.

20.00 Ridge N.E. & S.W.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove cedar stake 2 X 2 X 24 in. in E pit for Cor. to Secs.

19. 24. 25 and 30

Land Rolling Soil 2nd Rate

Town No. 24 North

North between Secs. 19 and 24
Va 14° 00' E.

40.00 Deposit charcoal, raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in. in E pit for Cor to Secs. 13, 18, 19 and 24

Land Gently Rolling
Soil 2nd Rate

Between Rs. 44 and 45 W.

North between Secs. 13 and 18
Va 14° 00' E

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in in E. Pit for Cor. to Secs. 7, 12, 13 and 18

Land Gently Rolling
Soil 2nd Rate

T. 24 N R 44 W

North between Secs. 7 & 12
Va 14° 00 E

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in in E pit for Cor. to Secs. 1, 6, 7 & 12.

Land Gently Rolling
Soil 2nd Rate

T. 24 N R 44 W

North between Secs 1 & 6
Va 14° 00' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor

77.62 Intersected 6th Standard Parallel North 9 chains West of the Cor. to Secs. 32 & 33 Town 25 North Ranges 44 West, which corner is standing ~~and correctly marked~~

Deposited charcoal raised mound of earth 3 ft. high from pits 24 x 24 x 12 in deep and drove cedar stake marked C. C. in S.E. pit for Closing Corner to Township No. 24 & 25 N. Range 44 West.
Corner on South edge of pond

Land Rolling - Soil 2nd Rate

August 1st 1879

General Description
This Township consist of Rolling and Gently rolling land covered with good grass
Soil 2nd Rate —
No. timber

T. 21 N. Between Ranges 45 and 46 W.

From the established corner to Townships No. 21 North Ranges 45 and 46 West, I run on the Range line between said Tps.
nished by I. Wilson which corresponds with descriptions furnished by I. Wilson
North between Secs. 31 and 36
Va 14° 30' E.

31.00 Enter Basin. N. E. and S. W.
40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.
58.00 Leave Basin S. E. and S. W.
80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E. Pit for Cor. to Secs. 25. 30. 31 and 36.

Land Broken — Soil 2nd Rate

T. 21 N. Between Ranges

North between Secs. 25 and 30
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in in E. pit for Cor. to Secs. 19, 24, 25 and 30.

Land high and broken
Soil 3rd Rate.

No. 45 and 46 West.

North between Secs. 19 and 24
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

53.00 Enter Valley S. E. and N. W.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep. Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor to Secs. 13, 18, 19 and 24.

Land in Valley 1st Rate.
Balance 2nd Rate

Township No. 21 North

North between Secs. 13 and 18
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

48.00 Leave Valley S.E. + N.W.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E. pit for Cor to Secs. 7, 12, 13 and 18

Land Valley + Rolling
Soil 1st + 2nd Rate

Between Ranges 45 and 46 West.

North between Secs. 7 and 12.
Va. 14° 30' E.

40.00 Deposited charcoal raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep. for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs.
1, 6, 7 and 12.

Land Broken - Soil 2nd Rate

T. No. 21 N. Between R's 45 and 46 West.

North between Secs. 1 and 6.
Va 14° 30' E.

5.00 Enter Valley S.W. and N.E.
35.00 South bank of Lake E. & W. water 4 inches deep.
40.00 Point for 1/4 Sec. Cor. ~~No corner~~ can not be established
55.00 Set post in center of mound Post marked W.C. for Witness Corner on North Edge of Lake bent N.E. and W.
70.00 Leave Valley N.E. & S.W.
80.00 Deposit charcoal raised mound of earth 2 1/2 feet high from pits 18 x 24 x 12 in deep. Drove cedar stake in S.E. pit for Cor to Tps. 21 and 22 N. Ranges No. 45 and 46 West.

Land Valley & Rolling 1st & 2nd Rate

Between Tps. 21 and 22 N. Range 45 W.

From the center of the mound the established Corner to Tps. No. 21 and 22 N. R's 45 and 46 West I run East on a random line along the South boundary of Secs. 31. 32. 33. 34. 35 and 36
Va. 14° 30' E.
And at every 40 and 80 chains I set temporary 1/2 mile & mile posts and at 6 miles. 1 ch. and 58 links intersected the Range line at a point 96 lks North of the Corner to Tps. 21 and 22 N. R's 44 and 45 West
My correction will therefore be 158 links East and 16 lks. South per mile, and my course will be
N. 89° 53' W.
Va. 14° 30' E.

Between Townships 21 and 22

N. 89° 53' West on true line between Secs. 1 and 36
Va. 14° 30' E.

40.00 Enter Valley of Lake S.E. & N.W. Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

50.00 Edge of Lake Set Post in Center of mound with one pit. Post marked M.C. for ~~Meander~~ Cor to fract Secs 1 and 36. From this Corner

Offset 20 chains to the South thence N. 89° 53' West 30 chains

80.00 The point 20 chains north for Cor. falls in lake not established

North Range 45 West

N 89° 53 and parallel to true line

40.00 Thence West in offset line ~~chains~~. the point 20 chs North for ¼ Sec Cor. falls in Lake not Established. Thence ~~West~~ at

46.00 Offset 20 chs. North to Point on true line where Drove stake marked M.C. in Center of mound at foot of hill for Meander Cor to fract Secs 2 and 35. ~~and Witness~~ Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in in E pit for Cor to Secs. 2. 3. 34 and 35.

Land Swamp, Valley & Rolling
Soil 1st & 2nd Rate

Between Tps 21 and 22 N.

N. 89° 53' West on true line between Secs. 3 and 34.
Va. 14° 30' E.

Leave Hill & Enter Swamp S. E. and N. W.
19.00 Enter Swamp S. E. and N. W.
39.00 Leave Swamp S. E. and N. W.
40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in dep for 1/4 Sec. Cor.
44.00 Leave Valley N. E. & S. W.
80.00 Cor. to Secs. 3. 4. 33 and 34 falls in pond of water. Not Established

Swamp & Valley land - Soil 1st Rate

Range No. 45 West.

N. 89° 53' West on true line between Secs 4 and 33.
Va 14° 30' E.

7.00 West Edge of Pond and Drove Stake in Center of mound marked W C. for Witness Corner to Secs. 3. 4. 33 and 34.
30.00 Enter Valley N & S.
40.00 At foot of hill N. & S. and Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in dep for 1/4 Sec Cor.
80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in dep Drove cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 4. 5. 32 and 33

Land Rolling Except in Valley
Soil 2nd Rate

Between Tps. 21 and 22 N.

North 89° 53' West between Secs. 5 and 32
Va. 14° 30' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in in E. pit for Cor to Secs. 5, 6, 31 and 32

Land Rolling Soil 2nd Rate

Range No. 4 5 West

North 89° 53' West between Secs. 6 and 31
Va 14° 30' E.

10.00 Enter Valley N. & S.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

48.00 Marsh N. & S.

58.00 Leave marsh - N. E. & S. W.

81.58 To the Established Cor to Tps. 21 and 22 N. Rs 45 and 46 W.

Land Good farming, Soil 1st R.

General Description

This Township consist of Rolling Prairie covered with good grass - some good farming land. Lake in N. E. Part of Township also small lake in N. W. Corner of Tp.

Town 22 North Between

From center of mound the established Cor. to Tps 21 and 22 N. Ranges 45 and 46 West. Town

North between Secs. 31 and 36

Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove cedar stake 2 x 2 x 24 in. in E. pit for Cor to Secs. 25, 30, 31 and 36

Land Rolling - Soil 2nd Rate

Ranges 45 and 46 West

North between Secs. 25 and 30

Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep Drove Cedar stake 2 x 2 x 24 in. in E. pit for Corner to Secs. 19, 24, 25 and 30.

Land Rolling Soil 2nd Rate

Town 22 North Between

North between Secs. 19 and 24
Va. 14° 30' E.

15.00 Enter Valley S. E. and N. W.
40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs. 13, 18, 19 and 24.

Land Level - Soil 2nd Rate

Aug 3rd 1879

Ranges 45 and 46 West

North between Secs. 13 and 18
Va. 14° 30' E.

5.00 Leave Valley W. and N. E.
40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
52.00 Enter Valley N. W. and N. E.
80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 7, 12, 13 and 18
This Corner stands at East end of a lake

Land Valley and Rolling
Soil 1st & 2nd Rate.

Town. 22 North Between

North between Secs 7 and 12
Va. 14° 30' E.

34.00 Leave Valley S.W. and S.E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in E. pit for Cor. to Secs. 1, 6, 7 and 12.

Land Rolling Soil 2nd Rate

Ranges 45 and 46 West

North between Secs 1 and 6
Va 14° 30' E

15.00 Enter Valley, N.W. and S.E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.
A Large Pond 1½ chs. West of Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S.E. pit for Cor to Tps. 22 and 23 N. R's. 45 and 46 W.

Land Valley and Broken
Soil 2nd Rate

Between Tps. 22 and 23 N.

From the Established Corner to Tps. 22 and 23 North Ranges 45 and 46 West I run East on a paindon line along the South boundary of Secs. 31, 32, 33, 34, 35 & 36.

Va. 14° 30' E.

And at every 40 and 80 chs. I set temphrary 1/2 mile and mile posts and

At 6 mi 3 chs 32 lks intersect the Range Line 114 links N. of Cor. to Tps. 22 and 23 N. of Ranges. 44 and 45 West

My Correction will therefore be 332 links East and 19 lks South per mile and my course will be

N 89° 52' W.

Va. 14° 30' E.

Range No. 45 West

From the Center of the Mound the Established Corner to Tps. 22 and 23 N. Ranges 44 and 45 W. I run

N. 89° 52' West on true line between Secs. 1 and 36.

Va 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2 1/2 feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

53.00 Enter Valley N. W. and S. W.

67.00 Set post in Mound for witness Cor. to Secs. 1. 2. 35 and 36.

68.00 East Edge of lake bears N. & S.

80.00 Point for Cor to Secs. 1. 2. 35 & 36. falls in Lake and not established

Land in Valley 1st Rate

Between Tps. 22 and 23 North Range 45 West.

N. 89° 52' W. between Secs. 2 and 35
Va 14° 30' E.

16.00 Leave Lake N. & S. E.
Enter Swamp.

23.00 Leave Swamp. Enter Valley.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2x2x24 in. in E pit for Cor. to Secs. 2. 3. 34 and 35.

Land Valley & Swamp.
In Valley 1st Rate

N. 89° 52' West between Secs 3 and 34.
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2x2x24 in. in E pit for Cor. to Secs. 3. 4. 33 and 34

Land Level Soil 1st Rate

Between Tps. 22 and 23

N. 89° 52' West on true line between Secs. 4 and 33
Va 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal, raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in in E pit for Cor to Secs. 4, 5, 32 and 33

Land Level Valley. Soil 1st Rate

N. Range 45 West.

N. 89° 52' West on true line between Secs 5 and 32.
Va 14° 30' E.

12.00 Leave Valley Ch. E. & S. W.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 5, 6, 31 and 32

Land Level to Rolling
Soil Good 2nd Rate

Between Tps 22 and 23

N. 89. 52' West on true line between Secs. 6 and 31

Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

44.00 Enter Valley N. W. & S. W.

83.32 To the Established Cor. to Tps. 22 and 23 N. Ranges. 45 and 46 West. —

Land Valley & Rolling
~~Land~~ Soil Good 2nd Rate

North Range 45 West.

General Description

This Township consists of Valley and Rolling land, the first being well adapted to agricultural purposes and the latter to grazing — Some good valley land in Northern tier of sections — A Lake on the Southern boundary

Town 23 N. Between R's. 45 and 46 W.

From the center of the mound ~~the~~ the established Corner to Tps. 22 and 23 North Ranges 45 and 46 West I run on the Range line North between Secs 31 and 36 Va 14° 30' E.

38,00 Leave Valley S.E. and S.W.

40,00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

80,00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove cedar stake 2 X 2 X 24 in. in E. pit for Cor to Secs. 25, 30, 31 and 36.

Land Valley & Rolling Soil 2nd Rate

Town 23 North Between Ranges 45 and 46 West.

North between Secs 25 and 30
Va. 14° 30' E

10.00 Enter Valley N.W. and S.E.
87.00 Leave Valley N.W. and S.E.
40.00 Deposited Charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.
84.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep
Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 19, 24, 25 and 30

Land Valley and Rolling
Soil 1st & 2nd Rate

North between Secs. 19 and 24
Va. 14° 30' E.

30.00 Enter Basin N.E. and N.W.
40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.
60.00 Leave Basin S.E. and S.W.
80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep
Drove Cedar Stake 2 x 2 x 24 in. in E pit for Cor to Secs. 13, 18, 19 and 24

Land Gently Rolling
Soil 2nd Rate

Town 23 North Betn

North between Secs. 13 and 18
Va. 14° 30' E

40.00 Deposited Charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposited Charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs 7, 12, 13 and 18

Land Gently Rolling
Soil 2nd Rate

Ranges 45 and 46 West.

North between Secs 7 and 12
Va. 14° 30' E.

40.00 Deposit charcoal, raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit Charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove cedar stake 2 x 2 x 24 in. in E. pit for Cor to Secs 1, 6, 7 and 12.

Land Gently Rolling
Soil 2nd Rate

Town 23 N. Bet R's. 45 & 46 W.

North between Secs 1 & 6.
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in dep. for ¼ Sec Cor.

79.00 Enter Valley S. E & N. W

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in dep. Drove cedar stake 2 x 2 x 24 in in S. E. pit for Cor to Tps. 23 & 24 N. R's. 45 & 46 W.

Land Gently Rolling
Soil 2nd Rate
Aug 4th 1879

Between Tps. 23 & 24 North Range 45 W.

Ces

From the center of the mound the established corner to Tps. 23 & 24 North of Ranges No. 45 & 46 West I run East on a random line along South boundary of Secs. Nos 31, 32, 33, 34 35, 36
Va 14° 30' E.
and at every 40 & 80 chains I set temporary ¼ Sec + Sec Cors. At 6 miles and 26 links I intersect the Range line at a point 52 links North of the Corner to Tps. 23 & 24 N. Ranges 44 & 45 West.
My Correction will therefore be 26 links East and 8⅔ links South per mile. and my Course will be
N. 89° 56' West
Va. 14° 30' E.

Between Tps. 23 and 24 N

N. 89° 56' West on true line between Secs. 1 and 36
Va. 14° 30' E.

23.00 Enter Gently Rolling Land bears N.E. and S.E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in. in E pit for Cor to Secs. 1. 2. 35 and 36

Land Valley & Gently Rolling
Soil Good 1st Rate

Range No. 45 West.

N. 89° 56' West on true line between Secs. 2 and 35.
Va 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep. Drove Cedar Stake 2 x 2 x 24 in in E. pit for Cor. to Secs. 2. 3. 34 and 35

Land Rolling - Soil 2nd Rate

Between Tps. 23 and 24 N. Range 45 West

N. 89° 56' West on true line between Secs. 3 and 34
Va. 14° 30' E

40.00 Deposit charcoal, raised mound of Earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in E Pit for Cor. to Secs.
3, 4, 33 and 34

Land Gently Rolling
Soil Good 2nd Rate

N. 89° 56' West on true line between Secs. 4 and 33.
Va 14° 30' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep drove cedar stake 2 X 2 X 24 in in E pit for Cor. to Secs.
4, 5, 32 and 33

Land Gently Rolling
Soil 2nd Rate

Between Tps. 23 and 24 N.

N. 89° 56' West on true line between Secs. 5 and 32
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in Epit for Cor to Secs.
5, 6, 31 and 32

Land Gently Rolling
Soil 2nd Rate

Range 45 West.

N 89° 56' West on true line between Secs. 6 and 31
Va 14° 30' E.

22.00 Leave Gently Rolling land Enter Valley S.E. & N.W.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.26 To the Established Corner to Tps. 23 and 24 North. R's. 45 and 46 West.

Land Valley & Gently Rolling
Soil Good 2nd Rate

Town 23 N. R. 45 W.

General Description
This Township consists of Gently rolling prairie with some valley land all covered with good rich grasses - Soil 1st & 2nd Rate. Well adapted to farming & grazing al purposes.

Town 24 N. Between R's 45 & 46 W.

From the center of the mound the established Corner to Tps. 23 & 24 North Ranges 45 & 46 West I run on Range Line North between Secs. 31 & 36
Va 14° 30' E.

9.00 Leave Valley S. W. & S. E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 25, 30, 31 & 36

Land Rolling Soil 2nd Rate

Town 24 North Between

North between Secs. 25 & 30
Va. 14° 30' E.

12.00 Enter Valley N.E. & S.W.

40.00 Deposit charcoal, raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in in E. pit for Cor to Secs. 19. 24. 25 & 30.

Land Level to Rolling
Soil 1st Rate

Range 45 & 46 West

North between Secs. 19 & 24
Va. 14° 30' E.

8.00 Leave Valley N.E. & S.W.

40.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E pit for Cor to Secs. 13. 18. 19 & 24

Land Rolling Soil 2nd Rate

Town 24 N. Between

North between Secs 13 and 18
Va. 14° 30' E.

17.00 Indian trail N. E. and S. W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

62.00 Enter Valley E. and W.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep.
Drove Cedar stake 2 x 2 x 24 in in E pit for Cor. to Secs. 7, 12, 13 and ~~24~~ 18.

Land Rolling & Valley
Soil Good 2nd Rate

Ranges 45 and 46 West.

North between Secs. 7 and 12
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

50.00 Leave Valley N. E. and S. W.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep.
Drove cedar stake 2 x 2 x 24 in in E. pit for Cor. to Secs. 1, 6, 7 and 12.

Land Valley & Rolling
Soil Good 2nd Rate

Town 24 N. Bet. R's. 45 and 46. W.

North between Secs. 1 and 6.
Va. 14° 30' E.

17.00 Enter Valley. N. E. & S. W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

78.63 Intersect 6th Standard Parallel North 6.48 Chs. West of the Cor. to Secs. 32 and 33 Tp. 25 N. R. 45 W. which corresponds with dis. furnished by Sur. Gen. office

Where I deposited charcoal raised mound of earth 3 feet high from 3 pits 24 x 24 x 12 in deep. Drove Cedar Stake marked C. C. in E. pit for Closing Corner to Township 24 North Ranges 45 and 46 West.

Land Valley & Rolling
Soil Good 2nd Rate
Aug 5th 1879

Town 24 N. Range 45 W.

General Description
This Township consists of good 2nd Rate rolling land covered with rich grasses no running water – but water can be obtained by digging wells from 15 to 25 feet deep. No timber in the township

Town 21 North Between

From the Corner to Township No. 21 North, Ranges 46 & 47 West, which Corner is a post correctly marked standing in center of mound of rocks.

North on Range line between Secs. 31 and 36.

Va 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drive Cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 25, 30, 31 and 36

Land Rolling Soil 2nd Rate

Ranges 46 and 47 West

North on Range Line between Secs. 25 and 30

Va 14° 30' E.

15.00 Enter Valley S. E. and N. W.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

65.00 Leave Valley S. E. and N. W.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drive Cedar stake 2 x 2 x 24 in in E pit for Cor to Secs. 19, 24, 25 and 30

Land Valley & Rolling Soil 1st and 2nd Rate

Town 21 N. Between

North between Secs. 19 & 24
Va. 14° 30' E.

15.00 Leave Pond of Water S.E. & N.W.
32.00 Leave Pond, at foot of hill S.W.
40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in in E pit for Cor to Secs. ~~18, 19, 24 & 30~~ 13, 18, 19 & 24

Land Rolling - Pond or Lake surround by low Range of hills Soil 2nd Rate

Ranges 46 & 47 West

North between Secs. 13 & 18
Va. 14° 30' E.

25.00 Enter Valley S.E. & N.W.
40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs.
7, 12, 13 & 18

Land Rolling & Valley, Soil 2nd Rate

Town 21 North Between

North between Secs. 7 and 12
Va 14° 30' E.

21.00 Leave Valley S.E. and W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove cedar stake 2 x 2 x 24 in in E pit for Cor. to Secs. 1, 6, 7 and 12.

Land Valley & Rolling
Soil 1st & 2nd Rate

Ranges 46 and 47 West

North between Secs 1 and 6
Va 14° 30' E.

10.00 Enter Valley E. & W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

50.00 Leave Valley S. E. and N. W.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove cedar stake 2 x 2 x 24 in. in S. E. pit for Cor to Tps. 21 and 22 North R's. 46 and 47 W.

Land Valley & Rolling
Soil 1st & 2nd Rate

Between Tps. 21 and 22 North

From the center mound the Established corner to Tps. 21 and 22 North Ranges 46 & 47 West I run
East on a random line along the South boundary of Secs. 31. 32. 33. 34. 35 and 36.
Va. 14° 30' E
And at every 40 and 80 chs. I set temporary 1/4 Sec. + Sec. Cors.
At 5 mis. 77 chains 90 links intersection Range Line at a point 175 links North of the Cor. to Tps. 21 and 22 N. Range 45 and 46 West
My correction will therefore be 210 links West and 29 1/10 links South per mile and my Course will be
N. 89° 48' West
Va. 14° 30' E.

Range No. 46 West.

N 89° 48' West on true line between Secs. 1 and 36
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in. in C pit for Cor. to Secs. 1. 2. 35 and 36

Land Rolling Soil 2nd Rate

Between Townships 21 and 22

N. 89° 48' West on true line between Secs. 2 and 35
Va 14° 30' E

18.00 Enter Valley S.E. and N.W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in dep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in dep. Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 2, 3, 34 and 35

Land Level - Soil 1st Rate

North, Range No. 46 West.

N. 89° 48' West on true line between Secs. 3 and 34.
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in dep. for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in dep. Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs. 3, 4, 33 and 34

Land Gently Rolling
Soil 2d Rate

Between Tps. 21 and 22 North

N. 89° 48' West on true line between Secs. 4 and 33
Va. 14° 30' E

12.00 Leave Valley N. and S.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 4, 5, 32 and 33.

Land Gently Rolling - Soil 2nd Rate

Range 46 West.

N. 89° 48' West on true line between Secs. 5 and 32
Va. 14° 30' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in in E pit for Cor. to Secs.
5, 6, 31 and ~~36~~ 32

Land Gently Rolling Soil 1st Rate

Between Tps 21 and 22 N.

N. 89° 48' West on true line
between Secs. 6 and 31
Va 14° 30' E.

10.00 Enter Valley N. & S. E.

40.00 Deposit charcoal raised mound
of earth 2½ feet high from pits
18 x 24 x 12 in deep for ¼ Sec. Cor.

43.00 Enter low flat land N. & S.

77.90 To the Established Cor. to
Townships 21 and 22 North
Ranges 46 and 47 West.

Land ½ mile N. of line Broken
South of line Gently Rolling.

Range No. 46 West.

General Description
This Township consists of
Rolling land with some valleys
all covered with good grass.
Soil rather sandy —
No timber nor "living"
running water in the Tp.

Township No. 22 North

From the Center of mound the Established Corner to Tps. 21 and 22 North Ranges 46 and 47 West I run.
North on Range line between Secs. 31 and 36
Va. 14° 30' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs. 25, 30, 31 and 36

Land Gently Rolling Soil 2nd Rate

Between Ranges 46 and 47 W.

North between Secs. 25 and 30
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

60.00 Cross Wide Valley, N.E. and S.W.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E Pit for Cor to Secs. 19, 24, 25 and 30

Land Valley and Rolling
Soil Good 2nd Rate

Township No. 22 North

North between Secs. 19 and 24
Va 14° 30' E.

4000 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drive Cedar stake 2 x 2 x 20 in E pit for Cor to Secs. 13. 18. 19. and 24

Land Level Soil 1st Rate

Aug 7th 1878

Between Ranges 46 and 47 West

North between Secs. 13 and 18
Va. 14° 30 E.

22.00 Leave Valley E. & W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drive Cedar Stake 2 x 2 x 20 in. in E pit for Cor to Secs 7. 12. 13 and 18

Land Gently Rolling
Soil 1st Rate

Township No. 22 North

North between Secs. 7 and 12
Va. 14° 38' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E. pit for Cor to Secs. 1, 6, 7 and 12.

Land Gently Rolling
Soil 2nd Rate

Between Ranges 46 and 47 W.

North between Secs. 1 and 6.
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Ceda Stake 2 x 2 x 24 in in S.E. pit for Cor to Tps. 22 and 23 N. Rs. 46 and 47 West.

Land Gently Rolling
Soil 2nd Rate

Between Tps. 22 and 23 North Range 46 West.

From the Center of the mound the established Cor. to Tps. 22 and 23 North Ranges 46 and 47 West I run
East on a random line along the South boundary of Secs 31. 32. 33. 34. 35 and 36.
Va 14° 30' E.
And at every 40 and 80 chs. I set temporary 1/4 sec & Sec Corners. and
At 5 miles 76 chs. 92 links intersect the Range line at a point 72 links North of Cor. to Townships 22 and 23 N. of Ranges. 45 and 46 West.
My Correction will therefore be 308 links West. and 12 links South per mile and my course will be
N. 89° 55' W.
Va 14° 30' E.

From Center of mound the established Cor. to Tps. 22 and 23 N. of Ranges 45 and 46 West I run
N. 89° 55' West on true line between Secs. 1 and 36
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

52.00 Leave Valley N E & S.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in. in Epit for Cor to Secs. 1. 2. 35 and 36

Land Valley & Rolling
Soil 1st & 2nd Rate

Between Tps. 22 and 23 N.

North 89°55' West on true line between Secs. 2 and 35
Va 14° 30' E

40.00 Deposit Charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80.00 Deposit Charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E pit for Cor to Secs.
2. 3. 34 and 35

Land Gently Rolling
Soil good 2nd Rate

Range No. 46 West.

N. 89°55' West on true line between Secs. 3 and 34
Va 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposit charcoal same mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in in E pit for Cor to Secs.
3. 4. 33 and 34

Land Gently Rolling
Soil good 2nd Rate

Between Tps. 22 and 23 North

N. 89° 55' West on true line between Secs. 4 and 33

Va. 14° 30' E.

20.00 Enter Valley pt + S.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drive a Cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 4, 5, 32 and 33.

Land Valley + Gently Rolling

Soil 1st + 2nd Rate

Range 16 West

N. 89° 55' West on true line between Secs. 5 and 32

Va. 14° 30' E.

31.00 Leave Valley S.E. + N.W.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drive Cedar stake 2 x 2 x 24 in. in E. Pit for Cor to Secs. 5, 6, 31 and 32

Land Valley + Rolling

Soil 1st + 2nd Rate

Between Townships 22 & 23

N. 89°55' West on true line between Secs. 6 and 31
Va. 14°30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

76.92 To the Established Corner to Townships 22 and 23 North and 46 and 47 West.

Land Gently Rolling
Soil ~~Land~~ 2nd Rate

North Range No. 46 West.

General Description
This Township consists of Gently Rolling land covered with grass — Soil 2nd Rate. Wide Valley running from west to East through the township near the center —
Land in this Valley 1st Rate

Town. 23 North Between

From the established Corner to Townships 22 and 23 N. Ranges 46 and 47 West I run North on Range Line between Secs. 31 and 36.

Va. 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep.

Drove cedar stake 2 x 2 x 24 in in E. pit for Cor. to Secs. 25, 30, 31 and 36.

Land Gently Rolling
Soil 2nd Rate

Ranges 46 and 47 West.

North between Secs. 25 and 30

Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove cedar stake 2 x 2 x 24 in in E. pit for Cor. to Secs. 19, 24, 25 and 30.

Land Gently Rolling
Soil 2nd Rate

Town 23 North Bet.

North between Secs. 19 and 24
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 13, 18, 19 and 24.

Land Gently Rolling - Soil 2nd Rate

Ranges 46 and 47 West.

North between Secs. 13 and 18
Va. 14° 30' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 7, 12, 13 and 18

Land Gently Rolling Soil 2nd Rate

Town 23 North Between Ranges 46 and 47 West.

North between Secs. 7 and 12
Va 14° 30' E.

10.00 Enter Valley. N.E. and S.W.

40.00 Deposit char coal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposit char coal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 1. 6. 7 and 12.

Land Valley + Rolling
Soil 2nd Rate

Chs

North between Secs. 1 and 6.
Va 14° 30' E

32.00 Leave Valley N.E. + S.W.

40.00 Deposited char coal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 Deposit char coal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in S.E. Pit for Cor. to Tps. 23 and 24 N. R. 3. 46 and 47 W.

Land Gently Rolling - Soil 2nd Rate

Aug 8th 1879

Between Townships 23 and 24 North Ranges 46 West

From the Established Corner to Townships 23 and 24 N. Ranges 46 and 47 West I run East on a random line along the south boundary of Secs. 31. 32. 33. 34. 35 and 36.

Va 14° 30' E.

And at every 40 and 80 chains I set temporary 1/2 mile and mile posts and

At 5 miles 79 chains + 72 lks. intersect the Range line at a point 186 lks. North of the Corner to Townships 23 and 24 N. Ranges 45 and 46 West.

My correction will therefore be 28 links West and 31 links South per mile and my course will be

N. 89° 47' W.

Va. 14° 30' E.

chs

From the Center of the mound the Established Corner to Tps. 23 and 24 N. Rs. 45 and 46 West I run

S 89° 47' West on true line between Secs. 1 and 36

Va. 14° 30' E

9.00 Leave Valley N.E. + S.W.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drive Cedar Stake 2 x 2 x 24 in in E. pit for Cor to Secs. 1, 2, 35 and 36

Land Rolling Soil 2nd Rate

Between Tps. 23 and 24 N. Range No. 46 West

chs	
	N. 89° 47' West on true line between Secs 2 and 35 Va 14° 30' E
40.00	Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. for ¼ Sec Cor.
80.00	Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in in E pit for Cor to Secs. 2. 3. 34 and 35

Land Gently Rolling
Soil 2nd Rate

chs	
	N. 89° 47' West on true line between Secs. 3 and 34 Va. 14° 30' E
40.00	Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.
80.00	Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in in E pit for Cor to Secs. 3. 4. 33 and 34

Land Gently Rolling
Soil 2nd Rate

Between Tps. 23 and 24 N.

Chs

N. 89° 47' West on true line between Secs. 4 and 33
Va 14° 30' E

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar stake 2 X 2 X 24 in in E pit for Cor. to Secs. 4, 5, 32 and 33

Land Gently Rolling
Soil 2nd Rate

Range No. 46 West

Chs

N. 89° 47' West on true line between Secs 5 and 32
Va 14° 30' E

8.00 Enter Valley N. & S.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec Cor.

58.00 Leave Valley N. & S.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove cedar stake 2 X 2 X 24 in in E pit for Cor to Secs. 5, 6, 31 and 32

Land Valley & Rolling
Soil 1st Rate

Between Tps. 23 and 24 N. Range No. 46 West.

Chs	
	N. 89° 47' West on true line between Secs. 6 and 31
	Va 14° 35' E.
40.00	Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.
79.72	To the Established Cor to Tps. 23 and 24 N. R. 46 and 47 W.

Land Gently Rolling
Soil 2nd Rate

General Description
Town 23 N. Range 46 W.
Gently Rolling Prairie land covered with good grasses
Soil 2nd Rate – No timber
Water can be had by digging from 15 to 20 feet.

Town No. 24 North Between

Chs	
	From the established Corner to Tps. 23 and 24 North Ranges 46 and 47 West I run North on Range Line between Secs. 31 and 36
	Va 14° 30' E.
40.00	Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.
80.00	Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in in E pit for Cor to Secs. 25. 30. 31 and 36
	Land Gently Rolling Soil 2nd Rate

Ranges 46 and 47 West

Chs	
	North between Secs 25 and 30
	Va. 14° 30' E
40.00	Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.
68.00	Enter Valley S.W. & N.E.
80.00	Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E pit for Cor to Secs. 19. 24. 25 and 30
	Land Valley & Rolling Soil 1st & 2nd Rate

Town No. 24 North Rge.

Chs	
	North between Secs 19 and 24 Va 14° 30' E.
36.00	Leave Valley N.E. & S.W
40.00	Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.
80.00	Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in in E pit for Cor to Secs. 13, 18, 19 and 24
	Land Valley & Rolling Soil 1st & 2nd Rate

Ranges 46 and 47 West

Chs	
	North between Secs. 13 and 18 Va. 14° 30' E
40.00	Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.
80.00	Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E pit for Cor to Secs. 7, 12, 13 and 18
	Land Valley & Rolling Soil 1st & 2nd Rate

Town No. 24 North Rge.

Chs	
	North between Secs. 7 and 12. Va. 14° 30' E
14.00	Enter Valley N.E. & S.W.
40.00	Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs. 1, 6, 7 and 12.
	Land Valley & Rolling Soil 2nd Rate

Ranges 46 and 47 West

Chs	
	North between Secs. 1 and 6. Va. 14° 30' E.
8.00	Leave Valley N.E. & S.W.
40.00	Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.
80.42	Intersect 6th Standard Parallel North 270 links West of the Cor to Secs. 32 and 33 T. 25 N. R. 46 West, which corners a post correctly marked in center of mound with pits. Deposit charcoal, raise mound of earth 3 feet high from 3 pits 24 x 24 x 12 in deep. Drove cedar stake marked C. C. in E pit for Closing Cor to Tps. 24 and 25 N. Range 46 +47 West.
	Land Rolling Soil 2nd Rate Aug. 9th 1879

Town No. 24 N. R. 46 W.

General Description
This Township consist of Valley and Gently rolling Prairie land covered with good rich grasses.
No timber in the Township
Well adapted to grazing and farming-

Town 21 N. Between Rs 47 and 48 W.

From the established corner to Townships 21 North on the 5th Standard Parallel North which is a post correctly marked, standing in center of mound of earth, I run North on the Range line between Secs. 31 and 36

Va. 14° 30' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in in E pit for Cor to secs. 25, 30, 31 and 36.

Corner stands on top of high hill, bears S.E. and N.W.

Land Rolling to Broken
Soil 2nd Rate

Town 21 N. Between Ranges 47 and 48 West.

North Between Secs. 25 and 30
Va 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in. in E pit for Cor to Secs. 19, 24, 25 and 30

Land high and broken
Soil 2nd Rate

North between Secs. 19 and 24
Va. 14° 30' E.

10.00 Enter Valley - S. E. & N. W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

43.00 Leave Valley S. E. and S. W.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in in E. pit for Cor. to Secs. 13, 18, 19 and 24

Land Valley and Rolling
Soil 2nd Rate

Town 21 N. Between

North between Secs. 13 and 18
Va. 14° 30' E

20.00 Leave high hills and enter
Gently rolling Prairie

40.00 Deposited charcoal raise
mound of earth 2½ feet high
from pits 18 x 24 x 12 in deep
for ¼ Sec. Cor.

80.00 Deposit charcoal raise
mound of earth 2½ feet high
from pits 18 x 24 x 12 in deep
Drove Cedar stake 2 x 2 x 24
in. in E pit for Cor to Secs
7, 12, 13 and 18.

Land broken to rolling -
Soil 2nd Rate

Ranges 47 and 48 W.

North between Secs 7 and 12
Va 14° 30' E.

20.00 Enter Valley A. E. & W.

38.00 Leave Valley E. & W.

40.00 Deposit charcoal raise
mound of earth 2½ feet high
from pits 18 x 24 x 12 in deep
for ¼ Sec Cor.

80.00 Deposit charcoal raised
mound of earth 2½ feet high
from pits 18 x 24 x 12 in deep
Drove Cedar stake 2 x 2 x 24 in.
in E pit for Cor. to Secs.
1, 6, 7 and 12

Land Gently Rolling Soil 2nd Rate

Town 21 N. Between Rs. 47 and 48 W.

North between Secs. 1 and 6.
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

50.00 Valley and Draw - S.E. and W.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in. in S.E. pit for Cor to Tps. 21 and 22 North Ranges 47 and 48 West
This Corner stands 1 ch. East of sand Ridge - bears N. & S.

Land Valley & Gently Rolling
Soil Good 2nd Rate

Between Tps. 21 and 22 N. Range 47 W.

From the Center of the mound the Corner to Townships 21 and 22 North Ranges 47 and 48 West I run
East on a random line along the South boundary of Secs. 31. 32. 33. 34. 35 & 36
Va 14° 30' E.
And at 5 miles 77 chs 44 links Intersection Range line 124 lks. South of the Corner to Tps. 21 and 22 N. Rs 46 and 47 West
My correction will therefore be 236 links West and 20⅔ links North per mile and my Course will be
S. 89. 51' West.
Va 14° 30' E

Between Tps. 21 and 22 N.

S. 89° 51' West on true line between Secs. 1 and 36
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in in E pit for Cor. to Secs. 1, 2, 35 and 36

Land Gently rolling - Soil 2nd Rate

Range No. 47 West.

S. 89° 51' West on true line between Secs. 2 and 35
Va 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal, raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs. 2, 3, 34 and 35

Land Gently Rolling
Soil 2nd Rate

Between Twps. 21 and 22 N. R. 47 W.

S. 89° 51' West on true line between Secs. 3 and 34
Va. 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs.
3. 4. 33 and 34

Land Gently Rolling - Soil 2nd Rate

For remainder of line see book No. 5.

Between Towns. 21 and 22 N. R. 47 W.

S. 89° 51' West on true line between Secs. 4 and 33
Va 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

60.00 Enter Valley S. E. and North.

80.00 Deposit Charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep - Drove cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 4. 5. 32 and 33.

Land Valley and Rolling
Soil 1st and 2nd Rate.

Between Tps. 21 and 22 N.

S. 89°51 West on true line between Secs. 5 and 32

Va 14° 30' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.

80.00 Deposit charcoal, raise mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep - Drove Cedar Stake 2 x 2 x 24 in. in E. pit for Cor. to Secs.

5, 6, 31 and 32

Land Level Soil 1st Rate

Range No 47 West.

Dough Boundary

S. 89° 51' West on true line between Secs. 6 and 31.

Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

77.44 To the Established Corner to Townships 21 and 22 N. Ranges 47 and 48 West.

Land Level Soil 1st Rate

Aug 11th 1879

Town 21 N. Range 47 W.

General Description.

This Township consists of Gently Rolling & Valley land - Soil too sandy for good farming or grazing land. No "living" water in the Tp. No timber.

Soil 2nd Rate

A poor Township of land

Between Tps. 21 and 22 N.

Range No. 48 West.

From the center of the mound the established Corner to Tps. 21 and 22 North Ranges 47 and 48 West I run

West on a random line between said Townships.

Va. 14° 30' E.

at every 40 + 80 chs set temp. 1/2 mi + mi posts,

And at 6 miles 2 chs. 78 lks.

Intersect the 6th Guide Meridean West 222 links South of the Cor. to Townships 21 and 22 N. Ranges 48 and 49 West. Which corner is a post correctly marked standing in center of mound

My correction will therefore be 37 links North per mile and my Course will be

S. 89° 44' E.

Va. 14° 30' E -

Between Townships 21 and 22 North Range 48 West.

From spot in center of mound the corner to Tps. 21 and 22 N Range 48 West. I run

S 89°44' East on a true line between Secs. 6 and 31
Va 14° 30' E.

42.78 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

82.78 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor to Secs. 5. 6. 31 and 32

Land Gently Rolling
Soil 2nd Rate

S 89° 44' East on true line between Secs. 5 and 32
Va. 14° 30' E.

40.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor to Secs. 4, 5, 32 and 33.

Land Rolling Soil 2nd Rate

fi
v 94

Between Tps. 21 and 22 N.

S. 89° 44' East on true line between Secs. 4 and 33

Va 14° 30' E.

40.00 Deposit charcoal, raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in in E pit for Cor to Secs.

3, 4, 33 and 34

Land Gently Rolling
Soil 2nd Rate

Range 48 West.

S. 89° 44' East on true line between Secs. 3 and 34.

Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in in E. pit for Cor to Secs. 2

2, 3, 34 and 35

Land Gently Rolling
Soil 2nd Rate

Between Tps. 21 and 22 N. Range 48 West.

S. 89° 44' East on true line between Secs. 2 and 35
Va. 14° 30' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep. Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs.
1, 2, 35 and 36.

Land Gently Rolling
Soil 2nd Rate

S. 89° 44' East on true line between Secs. 1 and 36.
Va. 14° 30' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor. N.

79.00 Enter Valley W. & S.

80.00 To the Established Cor. to Tps. 21 and 22 N. Range 47 and 48 W.

Land Rolling & Broken.
Soil 2nd Rate

General Description.
Land Valley and Rolling - Covered with good grass - Soil 1st and 2nd rate. No running water. Water easily obtained by digging. No timber -

Town 22 North Between

From the center of the mound the established cor. to Townships 21 and 22 North Ranges 47 and 48 West I run North between Secs. 31 & 36
Va. 14°30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 25. 30. 31 and 36

Land Level Soil 1st Rate

Ranges 47 and 48 West.

North between Secs. 25 and 30
Va. 14°30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

42.00 Leave Valley E. & W.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in. in E. pit for Cor to Secs. 19. 24. 25 and 30

Land Valley and Rolling
Soil 1st & 2nd Rate

Township No. 22 North

North between Secs. 19 and 24
Va 14° 30' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 13, 18, 19 and 24

Land Gently Rolling Soil 2nd Rate

Between Ranges 47 and 48 West

North between Secs. 13 and 18
Va 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep - Drove cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 7, 12, 13 and 18

Land Gently Rolling
Soil 2nd Rate

Township No. 22 North

North between Secs 7 and 12
Va 14° 30' E

8.00 Enter Valley - bears E. & W.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

72.00 Leave Valley N. E and W.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep
Drove Cedar Stake 2 x 2 x 24 in. in E. pit for Cor. to Secs 1, 6, 7 and 12

Land Valley & Rolling
Soil 1st & 2nd Rate

Between Ranges 47 and 48 West

North between Secs. 1 and 6
Va. 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep; Drove Cedar Stake 2 x 2 x 24 in. in S.E. pit for Cor. to Tps. 22 and 23 North Ranges 47 and 48 West

Land high & Rolling
Soil 2nd Rate

Aug 12th 1879

Between Townships 22 & 23.

From the center of the mound the established corner to Tps. 22 and 23 N. Ranges No 47 & 48 W. I run

East on a random line along the South boundary of Secs. 31. 32. 33. 34. 35 & 36.

Va 14° 30' E.

and at every 40 and 80 chains I set temporary 1/2 mile and mile posts and

At 5 miles 79 chains & 11 links intersecter the Range line at a point 108 links North of the Corner to Townships 22 & 23 North Ranges 46 & 47 West. My correction will therefore be 89 links West and 18 links South per mile and my course will be

N. 89° 52' West

Va 14° 30' E.

Range No. 47 West.

From the Corner to Towns 22 & 23 North Ranges 46 and 47 West I run N. 89° 52' West on true line between Secs. 1 and 36

Va. 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor Valley S.E. and N.W.

47.00

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove a cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs.

1. 2. 35 and 36

Land Valley and Rolling soil 1st & 2nd Rate

Between Townships 22 and 23

N. 89° 52' West on a true line between Secs. 2 and 35
Va. 14° 30' E.

26.00 Leave Valley S. E. and N. W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs.
2, 3, 34 and 35.

Land Valley and Rolling
Soil 1st & 2d Rate

North Range 47 West

N 89° 52' West on true line between Secs. 3 and 34
Va 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

52.00 Enter Valley N. & S.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E pit for Corner to Secs.
3, 4, 33 and 34.

Land Valley and Rolling
Soil 1st & 2nd Rate

Between Towns. 22 and 23

N. 89° 52' West on true line between Secs. 4 and 33
Va 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

43.00 Leave Valley N. E. end 4.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in in E pit for Cor. to Secs 4, 5, 32 and 33.

Land Valley and Rolling
Soil 1st & 2nd Rate

North Range No. 47 West

N. 89° 52' West on true line between Secs. 5 and 32
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in in E pit for Cor to Secs. 5, 6, 31 and 32

Land Rolling - Soil 2nd Rate

Between Towns. 22 and 23 N.

N. 89° 52' West on true line between Secs 6 and 31

Va 14° 30' E

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

79.11 To the Established Corner to Tps. 22 and 23 N. Ranges 47 and 48 W.

Land high + rolling
Soil 2nd rate

Range No. 47 West.

General Description

This Township Consists of Gently Rolling and Valley land the first well adapted to farming or grazing and the latter to farming - No running water but easily obtained by digging

Soil 2nd Rate, and 1st Rate in Valleys.

Between Towns 22 and 23.

From center of mound the established Corner to Tps. 22 and 23 North Ranges 47 and 48 West I run
West on random line along the South boundary of Secs. 36. 35. 34. 33. 32 and 31.
Va 14° 30' E.
And at every 40 and 80 chains I set 1/2 mile and mile posts
At 6 miles 1 chain 98 links Intersect 6th Guide Meridian West at a point 98 links North of the Post, correctly marked, in center of mound, the established Corner to Tps. 22 and 23 North Range 48 West.
My correction will therefore be 16 1/3 links South per mile and my Course will be
N. 89° 53' E.
Va. 14° 30' E.

North Range No. 48 West.

From the post in center of mound the established Corner to Tps. 22 and 23 N. Range 48 West I run
N. 89° 53' East on true line between Secs. 6 and 31.
Va 14° 30' E.

41.98 Deposit charcoal raise mound of earth 2 ft feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

81.98 Deposit charcoal raise mound of earth 2 ft feet high from pits 18 x 24 x 12 in deep. Drive Cedar Stake 2 x 2 x 24 in. in E pit for Cor to Secs 5. 6. 31 and 32

Land Rolling Soil 2nd Rate.

Between Towns 22 and 23

N. 89° 53' East on true line between Secs. 5 and 32
Va 14° 30' E.

40.00 Deposit charcoal, raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep - Drive cedar stake 2 x 2 x 24 in in E pit for Cor. to Secs. 4. 5. 32 and 33.

Land high and rolling
Soil 2nd Rate

North Range No. 48 West.

N. 89° 53' East on true line between Secs. 4 and 33
Va. 14° 30' E.

26.00 Valley - N. E. and S. W.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

58.00 Leave Valley N. E. & S. W.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drive cedar stake 2 x 2 x 24 in in E. pit for Cor. to Secs. 3. 4. 33 and 34

Land Rolling Except in Valley
Soil 2nd Rate

Between Towns 22 and 23 N.

N. 89° 53' East on true line between Secs 3 and 34
Va 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 2, 3, 34 and 35

Land Rolling Soil 2nd Rate

Range No. 48 West.

N. 89° 53' East on true line between Secs. 2 and 35
Va. 14° 38' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor. to Secs. 1, 2, 35 and 36

Land Rolling Soil 2nd Rate

Between Towns 22 and 23

N. 89° 0' 3' East on true line between Secs. 1 and 36

Va. 14° 30' E.

40.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 To Established Corner to Tps. 22 and 23 N. R. 47 and 48 West

Land Broken Soil 2nd Rate

Aug 13th 1879

North Range 48 West

General Description

This Township consists of Rolling land and little valley land, covered with grass.

Soil 2nd Rate

No running water nor timber nor timber in the Tp.

Soil rather too Sandy for agricultural purposes.

Town 23 North Between

From the Corner to Towns 22 and 23 North Ranges 47 and 48 West from North between Secs. 31 and 36 Va. 14° 30' E

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor. to Secs. 25. 30. 31 and 36

Land Rolling - Soil 2nd Rate

Ranges 47 and 48 West

North between Secs 25 and 30. Va. 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs. 19, 24, 25 and 30

Land Rolling
Soil 2nd Rate

Town 23 North Between

North between Secs 19 & 24
Va 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drive cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs.
13, 18, 19 & 24

Land Rolling Soil 2nd Rate

Ranges 47 & 48 West.

North between Secs 13 & 18
Va 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drive cedar stake 2 x 2 x 24 in. in E. pit for Cor to Secs.
7, 12, 13 & 18

Land Rolling Soil 2nd Rate

Town 23 North Between

North between Secs. 7 and 12
Va. 14° 30' E.

21.00 Enter Valley or table land E & W.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep.
Drove cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs. 1, 6, 7 and 12

Land Mostly level
Soil 2nd Rate

Ranges 47 and 48 West.

North between Secs 1 and 6
Va. 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep.
Drove cedar stake 2 x 2 x 24 in. in E pit for Cor to Townships 23 and 24 North. Ranges 47 and 48 West.

Land Gently Rolling
Soil 2nd Rate

Between Towns 23 and 24 North

From the Corner to Tps. 23 and 24 North Ranges 47 and 48 West I run
East on a random line along the South boundary of Secs. 31, 32, 33, 34, 35 and 36.
Va 14° 30' E.

At every 40 and 80 chains I set temporary 1/2 mile and mile posts
At 5 miles 78 chs. and 54 links Intersected Range line at a point 72 links North of the Cor. to Townships 23 and 24 N. Ranges 46 and 47 West
My correction will therefore be 126 links West and 12 links South per mile and my course will be
N. 89° 55' West
Va. 14° 30' E.

Range 47 West.

From center of mound the Established Corner to Tps. 23 and 24 North Ranges 46 and 47 West I run
N. 89° 55' West on true line between Secs. 1 and 36
Va. 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drive cedar stake 2 x 2 x 24 in in E pit for Cor to Secs. 1, 2, 35 and 36

Land Rolling Soil 2nd Rate

Between Towns 23 and 24

N. 89°55 West on true line between Secs. 2 and 35
Va. 14°30' E.

18.00 Enter Valley N.E. and S.W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in Epit for Cor. to Secs. 2, 3, 34, and 35

Land Valley and Rolling
Soil 1st & 2nd Rate

North Range 47 West.

N. 89°55' West on true line between Secs. 3 and 34
Va. 14°30' E.

23.00 Leave Valley. N.E. and S.W.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in. in Epit for Cor. to Secs. 3, 4, 33 and 34

Land Valley & Rolling. Soil 1st & 2nd Rate

Between Towns 23 and 24

N. 89° 53' West on true line between Secs 4 and 33
Va 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

51.00 Sink on dry bed of Blue River bears S. E. & N. W.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drive Cedar Stake 2 x 2 x 24 in. in E pit for Cor. to Secs.
4, 5, 32 and 33.

Land Gently Rolling
Soil 2nd Rate

North Range 47 West.

N. 89° 53' West on true line between Secs. 5 and 32
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drive Cedar Stake 2 x 2 x 24 in in E pit for Cor to Secs.
5, 6, 31 and 32

Land Gently Rolling
Soil 2nd Rate

Between Towns 23 and 24

N. 89° 53' West on the line between Secs. 6 and 31

Va 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

78.64 To the Established Corner to Tps 23 and 24 N. Ranges 47 and 48 W.

Land Gently Rolling

Soil 2nd Rate

Aug 14th 1879

North. Range 47 West

General Description

This Township is rolling prairie with some table land, The township contains but little valuable land.

No running water and only fair amount of grass.

Soil 2nd Rate

Between Towns 23 and 24 North Range 48 West

From the established Corner to Townships 23 and 24 North Ranges 47 and 48 West I run West on a random line along the South boundary of Secs. 36. 35. 34. 33. 32 and 31

Va. 14° 30' E.

and at every 40 and 80 Chains set temporary ¼ mile and mile posts At 6 miles and 96 links Intersected 6th "Guide" Meridian West at a point 63 links North of Corner to Townships 23 and 24 N. R. 48 W. which Corner is a stake correctly marked standing in Center of mound. My correction will therefore be 10½ links South per mile and my course will be N. 89° 56' E.

Va 14° 30' E.

From the post in center of mound Corner to Tps. 23 and 24 N. Range 48 West I run N. 89° 56' East on true line between Secs. 6 and 31

Va 14° 30' E.

40.96 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in dep for 1/4 Sec Cor.

80.96 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in dep. Drive cedar stake 2 x 2 x 24 in dep for Cor. to Secs. 5. 6. 31 and 32

Land Rolling Soil 2nd Rate

N. 89° 56' East on true line between Secs. 5 and 32

Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in. in E pit for Cor to Secs.

4, 5, 32 and 33

Land Rolling Soil 2nd Rate

N. 89° 56' East on true line between Secs. 4 and 33

Va. 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

41.00 Leave Rolling Prairie. Enter Gently Rolling Surface!

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E. pit for Cor to Secs.

3, 4, 33 and 34

Land Gently Rolling - Soil 2nd Rate

N. 89° 56' East on true line between Secs. 3 and 34.

Va 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Corner.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs.

2, 3, 34 and 35

Land Gently Rolling - Soil 2nd Rate

Between Towns 23 and 24

N. 89° 06' East on true line
between Secs. 2 and 35
Va 14° 30' E.

40.00 Deposit charcoal raise mound
of earth 2½ feet high from
pits 18 X 24 X 12 in deep for
1/4 Sec Cor.

80.00 Deposit charcoal raise mound
of earth 2½ feet high from
pits 18 X 24 X 12 in deep. Drive
Cedar stake 2 X 2 X 24 in. in
E pit for Cor. to Secs.
1, 2, 35 and 36.

Land Gently Rolling Soil 2nd Rate

North Range 48 West.

N. 89° 56' East on true line
between Secs. 1 and 36.
Va. 14° 30' E.

40.00 Deposit charcoal raised mound
of earth 2½ feet high from pits
18 X 24 X 12 in deep for 1/4 sec Cor.

80.00 To the Establishing Corner to Tps.
23 and 24 N. Range 47 and 48 West

Land Gently Rolling Soil 2nd Rate

Tow 23 N. Range 48 West

General Description
This Township is mostly
Gently rolling prairie
covered with good grass.
No timber nor running
water in the Township
Water can be obtained by
digging from twelve to twenty
feet. Soil 2nd Rate

Towns 24 N. Bet. Rs 47 and 48 W.

From the established Cor. to
Townships 23 and 24 North
Ranges 47 and 48 West Run
North on Range line between
Secs. 31 and 36.
Va 14° 30' E.

40.00 Deposit charcoal raise mound
of earth 2½ feet high from
pits 18 x 24 x 12 in deep for
¼ Sec Cor.

80.00 Deposit charcoal raise mound
of earth 2½ feet high from
pits 18 x 24 x 12 in deep
Drove cedar stake 2 x 2 x
24 in. in E pit for Cor to
Secs. 25. 30. 31 and 36.

Land Gently Rolling
Soil 2nd Rate

Town 24 North Between

North between Secs. 25 & 30
Va 14° 30' E.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar Stake 2 x 2 x 24 in E. pit for Cor. to Secs. 19, 24, 25 & 30

Land Gently Rolling
Soil 2nd Rate

Ranges 47 & 48 West

North between Secs. 19 & 24
Va. 14° 30' E.

40.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep. Drove Cedar stake 2 x 2 x 24 in in E pit for Cor to Secs.
13, 18, 19 & 24.

Land Gently Rolling
Soil 1st Rate

Township No. 24 North

North between Secs. 13 and 18
Va 14° 30' E.

34.00 Dry bed of Blue River N.W. & S.E.
50 links wide

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

48.00 Dry bed B. & O. N. and N. E.

80.00 Deposited charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep
Drove Cedar stake 2 x 2 x 24 in. in E pit for Cor to Secs
7, 12, 13 and 18

Land Level Soil 1st Rate

Between Ranges 47 and 48 W.

North between Secs 7 and 12
Va. 14° 30' E

5.00 Dry bed of Blue River. 50 links wide - bears N.E. and N.W. to the left

35.00 Short bend comes to line in Sec 12.

40.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposit charcoal raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep.
Drove Cedar Stake 2 x 2 x 24 in. in E pit for Cor to Secs.
1, 6, 7 and 12

Land Level Soil 1st Rate

Town 24 North Between

North between Secs. 1 & 6
Va. 4° 30' E.

40.00 Deposit charcoal raise a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

81.21 Intersect 6th Standard Parallel North at a point 71 links West of Corner to Secs. 32 & 33, Tp. 25 N. R. 47 W, which Corner is post properly marked standing in center of mound with pits Deposition charcoal raised mound of earth 3 feet high from 3 pits 24 x 24 x 12 in deep. Drove Cedar Stake marked C.C. 2 x 2 x 24 in. in Pit for Closing Corner to Township 24 N. R. 47 West.

Land Rolling - Soil 2nd Rate

Aug 15th 1879

Ranges 47 & 48 West.

T. 24 N. Range 47 W

General Description

This Township is mostly Rolling land and 2nd Rate Soil. Blue river runs through the South Western part of the Township from N.W. to S.E. There is no running water in dry weather - Water is easily obtained by digging -

The Township is well adapted to grazing being covered with rich grasses, and ought to be subdivided

Town 24 N. R. 48 West.

General Description

This Township is high rolling land. Blue river runs through Township North of the Center from West to East.
No running water in dry weather - Water can be obtained by digging 10 or 12 feet. Covered with good grass. Soil 2nd Rate

List of Names

A List of Names of the individuals employed to assist in running measuring and marking the lines and corners described in the foregoing Field Notes and showing the capacities in which they acted

William Dedge Chainman
Otis Bryant Chainman
John Cunningham Moundman
F. Whitney Flagman

We hereby certify that we assisted S. C. McElroy Depy Surveyor in Surveying the Eterior lines of Towns 21. 22. 23 and 24 North of the Base line of Ranges 41. 42. 43. 44. 45. 46. 47 and 48 West of the 6th Principal Meridean in Nebraska, and that said Exterior lines have in all respects, to the best of our knowledge & belief been

well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General, of dimensions character, construction and marking and in the manner as specifically described in the foregoing Field Notes.

William Dredge Chainman
Otis Bryant Chainman
John Cunningham Moundman
F. Whitney Flagman

Subscribed & sworn to by the above persons before me a Notary Public in & for Cheyenne County Neb this 25th day of August 1879.

[illegible]
Notary Public

I. Stephen C. McElroy
Deputy Surveyor do solemnly
swear that in pursuance of
joint contract wherein
Saml M. Chapman, David
V. Stephenson and Stephen C.
McElroy are joint contractors
with John P. Clark Surveyor
Genl for the District of
Nebraska and Iowa, bearing
date April 23rd 1879, I have
well faithfully and truly in
my own proper person and
in strict conformity with
the instructions furnished by
the Surveyor General, the
Surveying Manual and the
Laws of the United States
surveyed all the Exterior
lines of Towns 21, 22, 23 and
24 North of the Base Line of
Ranges No. 41, 42, 43, 44, 45
46, 47 & 48 West of the 6th
Principal Meridian in Nebraska

as are represented in the foregoing Field Notes as having been surveyed under my direction, and I do further solemnly swear that all the Corners of said survey have been established and perpetuated in strict accordance with the surveying manual, printed instructions and special instructions of the Surveyor General, of dimensions character construction and marking and in the manner as specifically described in the foregoing Field Notes and the foregoing are the true and original Field Notes of such survey

Stephen T. McCroy
Deputy Surveyor

Subscribed and sworn to before me a Clerk of the District Court in and for Cass County Neb. this 27. day of August AD 1879

Wm L. Wells
Clerk

Surveyor General's Office
Plattsmouth Neb. Nov. 10th 1879

The foregoing field notes of the Survey of the Exterior lines of Townships No 21. 22. 23 & 24 North of the Base Line in Ranges 41. 42. 43. 44. 45. 46. 47 & 48 West of the 6th Principal Meridian in Nebraska Executed by Stephen C. McElroy Deputy Surveyor, under joint Contract No 110 dated April 23rd 1879. in the Months of July & August 1879. having been Critically Examined the necessary Corrections & Explanations made, the said field Notes and the Surveys they describe are hereby approved.

Geo A Smith
Surveyor General

General Land Office • Original Field Notes

Book Number

270

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.