General Land Office • Original Field Notes

Book Number

315

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

10

T. 9-12 N.
R. 5 W.

(107)

a

T9N. R.5W.

Contract No. 308 ~~107~~.

Field Notes of the Subdivisional lines in Township No. 9 North, of Range 5 West of the 6th Principal Meridian, Territory of Nebraska, by H. C. F. Hackbusch, Deputy Surveyor, under his Contract No. 308, bearing date the 5th day of August, 1864.

Survey

Commenced September 10th, 1864
Completed " 15th 1864.

Evin'd N. 726.
Plattes N 736.

Copied H. Bun
Compd. H & B. D. S. Mede

b

Names and duties of assistants

George Robbins, Chainman
John Flora, Chainman
John Philips, Axeman
Jeremiah Evans, Flagman & Cornerman

c

Township No. 9 Range No. 2 W. 6 P. M.

6	38	5	28	4	21	3	15	2	9	1
38		37		27		21		15		8
7	36	8	27	9	20	10	14	11	8	12
36		35		26		20		14		7
18	35	17	26	16	19	15	13	14	7	13
34		34		26		19		13		6
19	33	20	24	21	18	22	12	23	6	24
32		30		24		18		12		3
30	30	29	23	28	17	27	11	26	3	25
29		29		22		16		10		2
31	23	32	22	33	16	34	10	35	2	36

Township No. 9 North, Range 5 West 6th P.M.

Chains

To determine the proper adjustment of my compass for subdividing this Township, I commence at the Standard corner on the second Standard Parallel North, the corner to Townships 9 North of Ranges 4 and 5 West, and run North, on a blank line along the East boundary of sec. 36.

Va. 12° 45' East,

39.95 To a point 19 lks. East of the ¼ Sec. corner.

79.93 To a point 36 lks. East of the corner to sections 25 and 36.

To retrace this line or run parallel therets my compass must be adjusted to a Va. 13° East.

Survey Commenced September 10th, 1864.

From the standard corner to secs. 35 and 36 on the South boundary of the Township or Standard Parallel North I run

Township No. 9 North Range 4 West 6th P.M.

Chs.

North between Secs. 35 and 36.
Va. 13° East.

40.00 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. Cor.

80.00 Drove charred stake, set post and raised mound with pits as per instructions for Cor. to Secs. 25, 26, 35 and 36.
Land rolling, soil 2d. rate.

East, on a random line between Secs. 25 and 36
Va. 13° East.

40.00 Set post for 1/4 sec. Cor.

79.60 Intersected East boundary of Township 16 links North of Corner to Secs. 25 and 36, from which corner I run N. 89° 53' West, on a true line between Secs. 25 & 36,
Va. 13° East.

39.80 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. Cor.

79.60 The corner to Secs. 25, 26, 35 and 36.
Land rolling, soil 2d. rate.

Township No. 9 North Range 5 West 6th P.M.

North, between Secs. 25 and 26.
Va. 13° East.

31.00 Leave upland and enter bottom, bears East and West.

40.00 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. Cor.

57.80 To South branch of Big Blue, 30 lks wide, runs East, banks skirted with trees and brush.

69.00 Leave bottom and enter upland, bears East and West.

80.00 Drove charred stake, set post and raised mound with pits as per instructions for Cor. to Secs. 23, 24, 25 and 26.
Land, bottom level (not subject to inundation) soil 1st rate. upland rolling and 2d. rate.
Timber, Cottonwood, Elm, Ash and Willow, underbrush the same.

East, on a random line between Secs. 24 and 25,

Township No. 9 North Range 5 West 6th P.M.

Chs.	
	Va. 13° East,
12.00	Leave upland and enter bottom, bears N.E. and S.W.
19.20	To South branch of Big Blue, 35 links wide, runs North, soon turns East and enter timber, bears N.E. and S.W.
27.90	To same branch, 35 links wide, runs S. leave timber on East side of Creek, bears N. and S.
33.80	Same branch, 35 lks wide, runs N. and enter timber, bears N.E. and S.W.
40.00	Set post for temporary 1/4 sec. cor.
43.90	To same branch of Blue, 35 lks wide, runs S.E.
44.00	Leave timber and enter prairie, bears North and South, East
53.50	To bend of same branch, comes from South and flows East, thence in bend
55.00	Leave branch, runs S.E. banks skirted with trees and brush.
58.47	To same branch, 35 links wide, runs N. on East side of Creek enter timber bears N. and S.

Township No. 9 North Range 5 West 6th P.M.

Chs.	
59.50	Leave timber and enter prairie bears N. & S.
75.75	To a bend of same creek, comes from the North and flows East, thence along in Creek.
77.25	Leave Creek, flows N.E. banks skirted with trees and brush.
80.20	Intersected East boundary of Township 18 lks South of corner to Secs. 24 and 25. from which corner I run S. 89° 52' West, on a true line between Secs. 24 and 25.
	Va. 13° East,
40.10	Set a post for 1/4 sec. cor. from which An Ash 6 in. dia. bears N. 39° W. 97 lks dist. An ash, 4 in. dia. bears S. 83° W. 137 links dist.
80.20	The corner to Secs. 23, 24, 25 and 26.

Land mostly level bottom (not subject to inundation) Soil 1st rate.

Timber, Elm, Ash, Cottonwood and Boxelder; undergrowth the same with plums, dogwood and Vines.

Township No. 9 North, Range 5 West 6th P.M.

Chs.

North, between sections 23 and 24.

Va. 13° East.

40.00 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. Corner.

80.00 Drove charred stake, set post and raised mound with pits as per instructions for Corner to Sec's. 13, 14, 23 and 24.

Land broken, Soil 2d rate.

East, on a random line between Sec's. 13 and 24.

Va. 13° East.

40.00 Set post for temporary 1/4 Sec. Cor.

80.10 Intersected East boundary of Township 38 links South of Corner to Sec's. 13 and 24, from which corner I run S. 89° 44' West, on a true line between sections 13 and 24.

Va. 13° East.

40.05 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. Corner.

Township No. 9 North Range 5 West 6th P.M.

Chs.

80.10 The corner to Sec's. 13, 14, 23 and 24.

Land rolling, Soil 2d rate.

North, between Sections 13 and 14.

Va. 13° East.

40.00 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. Cor.

80.00 Drove charred stake, set post and raised mound with pits as per instructions for corner to Sec's. 11, 12, 13 and 14.

Land rolling, Soil 2d rate.

East, on a random line between Sec's 12 and 13.

Va. 13° East.

28.63 A drain, course S. 70° E.

40.00 Set post for temporary 1/4 Sec. Cor.

80.16 Intersected East boundary of Township 32 links South of Cor. to Sec's. 12 and 13, from which corner I run, S. 89° 46' West, on a true line between Sec's. 12 and 13.

Va. 13° East.

Township No. 9 North Range 5 West 6th P. M.

Chs

40.08 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 section corner,

80.16 The corner to sections 11, 12, 13 and 14.

Land rolling, Soil 2d rate.

North, between sections 11 and 12,

Va. 13° East.

36.00 A Drain, course East,

40.00 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.

80.00 Drove charred stake, set post and raised mound with pits as per instructions for cor. to secs. 1, 2, 11 and 12.

Land rolling, Soil 2d rate.

East, on a random line between secs. 1 and 12,

Va. 13° East,

40.00 Set post for temporary quarter sec. cor.

80.08 Intersected East boundary of Township 22 links South of cor. to secs. 1 and 12, from which cor. I run S. 89° 51' West, on a true

Township No. 9 North Range 5 West 6th P. M.

Chs.

line between secs. 1 and 12,

Va. 13° East.

40.04 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.

80.08 The corner to secs. 1, 2, 11 and 12.

Land rolling, Soil 2d rate.

North, on a random line between secs. 1 and 2,

Va. 13° East.

40.00 Set post for temporary 1/4 sec. cor.

80.70 Intersected North boundary of Township 18 lks. West of cor. to secs. 1 and 2, from which cor. I run S. 0° 8' West on a true line between secs. 1 and 2,

Va. 13° East,

40.70 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.

80.70 The cor. to secs. 1, 2, 11 and 12,

Land rolling, Soil 2d rate.

September 10th 1864.

Township No. 9 North Range 5 West 6th P. M.

Chs.

North, between secs. 34 and 35,
Va. 13° East,

40.00 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.

73.00 Leave upland and enter bottom, bears N. 70 E. and S. 70 W.

80.00 Drove charred stake, set post and raised mound with pits as per instructions for corner to secs. 26, 27, 34 and 35.

Land rolling, Soil 2d rate.

East, on a random line between secs. 26 and 35,
Va. 13° East,

7.00 Leave bottom and enter upland, bears N. E. and S. W.

40.00 Set post for temporary 1/4 sec. cor.

80.44 Intersected N. and S. line 40 links South of cor. to secs. 25, 26, 35 and 36. from which cor. I run S. 89° 43' West. on a true line between secs. 26 and 35,
Va. 13° East.

40.22 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. corner, which I run S. 87 [illegible]

Township No. 9 North Range 5 West 6th P. M.

Chs

80.44 The cor. to secs. 26, 27, 34 and 35.

Land rolling. Soil 2d rate

North, between secs. 26 and 27,
Va. 13° East,

25.38 Leave prairie and enter timber, bears E. and W.

25.87 A Slough 100 lks. wide, bears S. E. and N. W.

37.80 The same Slough 100 lks. wide, bears S. E. and N. W.

40.00 Set a post for 1/4 sec. cor. from which
An Elm, 8 in. dia. bears S. 82° W. 137 links dist.
An Elm, 24 in. dia. bears S. 6° E. 168 links dist.

46.75 To South branch of Big Blue, 30 lks. wide, runs S. E.

48.00 Leave timber bottom and enter high rolling prairie, bears N. W. and S. E.

80.00 Drove charred stake, set post and raised mound with pits as per instructions for cor. to secs. 22, 23, 26 and 27.

Land, South 48.00 chs, level bottom (not subject to inundation), Soil 1st rate.
balance rolling; Soil 2d rate.
Timber: Elm, Ash, Box elder and Cottonwood.
Undergrowth the same, plums and vines.

Township No. 9 North Range 5 West 6th P.M.

Chs

East, on a random line between secs. 23 and 26,
Va. 13° East,

40.00 Set post for temporary 1/4 sec. cor.

67.30 A deep ravine, course South; scattering Cottonwood trees on banks.

80.02 Intersected N. and S. line 34 links South of cor. to secs. 23, 24, 25 and 26, from which corner I run

S. 89° 45' West, on a true line between Secs. 23 and 26,
Va. 13° East,

40.01 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. Cor.

80.02 The Corner to Secs. 22, 23, 26 and 27.
Land broken, Soil sandy and 3d rate.

North, between secs. 22 and 23,
Va. 13° East,

40.00 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.

80.00 Drove charred stake, set post and raised mound with pits as per instructions

which I run S. 89° 51' West, on

Township 9 North Range 5 West of 6th P.M.

Chains

for corner to sections 14, 15, 22 and 23.
Land rolling - Soil 2d rate.

East, on a random line between secs. 14 and 23,
Va. 13° East,

40.00 Set post for temporary 1/4 sec. cor.

80.04 Intersected N. and S. line 24 links South of cor. to secs. 13, 14, 23 and 24, from which corner, I run

S. 89° 50' West, on a true line between secs. 14 and 23,
Va. 13° East,

40.02 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. corner,

80.04 The cor. to secs. 14, 15, 22 and 23.
Land rolling. Soil 2d rate.

North, between secs. 14 and 15
Va. 13° East,

40.00 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 secs. Cor.

80.00 Drove charred stake, set post and raised

Township 9 North Range 5 West 6th P. M.

Chains	
	mound with pits as per instructions for cor. to secs. 10. 11. 14 and 15.
	Land gently rolling; Soil 2d rate.
	East, on a random line between secs. 11 and 14. Va. 13° East,
40.00	Set post for temporary 1/4 sec. cor.
79.94	Intersected N. and S. line 10 lks. South of cor. to secs. 11, 12, 13 and 14, from which cor. I run S. 89°56' West, on a true line between secs. 11 and 14, Va. 13° East,
39.97	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
79.94	The cor. to secs. 10. 11. 14 and 15.
	Land rolling prairie; Soil 2d rate.
	North, between secs. 10 and 11 Va. 13° East,
40.00	Drove charred stake, set post and raised mound with pits as per instructions for 1/4. sec. corner,
80.00	Drove charred stake, set post and raised mound with pits as per instructions for cor to Secs. 2, 3, 10 and 11.

Township 9 North Range 5 West 6th P. M.

Chains	
	Land gently rolling; Soil 2d rate.
	East, on a random line between secs. 2 and 11, Va. 13° East.
30.20	A drain, course S. E.
40.00	Set post for temporary 1/4 sec. cor.
79.96	Intersected N. and S. line 20 links North of cor. to secs. 1, 2, 11 and 12, from which cor. I run N. 89°51' West, on a true line between secs. 2 and 11, Va. 13° East.
39.98	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
79.96	The cor. to Secs. 2, 3, 10 and 11,
	Land rolling prairie; Soil 2d rate.
	North, on a random line between Secs. 2 and 3. Va. 13° East,
40.00	Set post for temporary 1/4. Sec. cor.
80.68	Intersected North boundary of Township at the cor. to secs. 2 and 3, from which cor. I run South, on a true line between secs. 2 and 3, Va. 13° East,
40.68	Drove charred stake, set post and raised mound

Township 9 North Range 5 West 6th P. M.

chs.

with pits as per instructions for 1/4 Sec. cor.

80.68 The cor. to Secs. 2, 3, 10 and 11.

Land gently rolling; Soil 2d rate.

September 12th 1864.

North, between Secs. 33 and 34.

Va. 13° East.

38.00 To a small dry branch, 9 links wide, course East; a few scattering Ash and Cottonwood on banks.

40.00 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. Cor.

80.00 Drove charred stake, set post and raised mound with pits as per instructions for cor. to Secs. 27, 28, 33 and 34.

Land rolling. Soil 2d rate.

East, on a random line between Secs. 27 and 34.

Va. 13° East.

25.00 To a dry branch, 10 lks wide, course ~~South~~ North, a few scattering Ash, Elm and Cottonwoods on banks.

27.40 To same dry branch, 10 lks wide, bears S. W. a few scattering, Ash and Elm on banks.

28.00 To same dry branch, 10 lks wide, bears N. W.

Township 9 North Range 5 West 6th P. M.

chs.

a few scattering Ash and Elm on banks.

40.00 Set post for temporary 1/4 Sec. cor.

45.00 Leave upland and enter bottom, bears S. E. and N. W.

79.90 Intersected N. and S. line 14 links North of cor. to Secs. 26, 27, 34 and 35, from which cor. I run

N. 89° 54' W. on a true line between Secs. 27 and 34.

Va. 13° East.

39.95 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. cor.

79.90 The cor. to Secs. 27, 28, 33 and 34.

Land, East 35.00 chs. level bottom (not subject to inundation), Soil 1st rate; balance rolling Soil 2d rate.

North, between Secs. 27 and 28.

Va. 13° East.

9.50 Leave upland, bears E. and W. and to South branch of Big Blue, 38 lks. wide, runs East, banks skirted with trees and brush.

40.00 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. cor.

55.00 Leave bottom and enter upland, bears E. and W.

16

Township 9 North Range 5 West 6th P. M.

Chs.	
80.00	Drove charred stake, set post and raised mound with pits as per instructions for Cor. to Secs. 21, 22, 27 and 28. Land mostly level bottom; Soil 1st rate.
	East, on a random line between Secs. 22 and 27, Va. 13° East,
40.00	Set post for temporary 1/4 Sec. cor.
80.18	Intersected N. and S. line 18 links South of cor. to Secs. 22, 23, 26 and 27, from which cor. I run S. 89° 52' W. on a true line between Secs. 22 and 27, Va. 13° East.
40.09	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. Corner,
80.18	The corner to Secs 21, 22, 27 and 28. Land rolling, Soil 2d rate.
	North, between Secs. 21 and 27, Va. 13° East,
40.00	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. Cor.
78.00	To Same dry Branch, 10 [illegible]

Township 9 North Range 5 West 6th P. M.

Chs.	
80.00	Drove charred stake, set post and raised mound with pits as per instructions for Cor. to Secs. 15, 16, 21 and 22. Land rolling, Soil 2d rate.
	East, on a random line between Secs. 15 and 22 Va. 13° East,
40.00	Set post for temporary 1/4 Sec. Cor.
80.40	Intersected N. and S. line 32 lks. South of cor. to Secs. 14, 15, 22 and 23, from which cor. I run S. 89° 46' W. on a true line between Secs. 15 and 22, Va. 13° East,
40.20	Drove charred stake, set post and raised mound as per instructions for 1/4 Sec. Cor.
80.40	The cor. to Secs. 15, 16, 21 and 22. Land rolling; Soil 2d rate.
	North between Secs. 15 and 16, Va. 13° East,
40.00	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. cor.
80.00	Drove charred stake, Set post and raised

Township 9 North Range 5 West 6th P. M.

Chs.	
	mound with pits as per instructions for Cor. to Secs. 9, 10, 15 and 16, Sand level; soil 2d rate.
	East, on a random line between Secs. 10 and 15, Va. 13° East,
40.00	Set a post for temporary 1/4 Sec. Cor.
80.44	Intersected N. and S. line 39 lks. South of Cor. to Secs. 10, 11, 14 and 15, from which Cor. I run S. 89° 43' W. on a true line between Secs. 10 and 15, Va. 13° East.
40.22	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. Cor.
80.44	The Cor. to Secs. 9, 10, 15 and 16, Sand level; soil 2d rate.
	North, between Secs. 9 and 10, Va. 13° East,
40.00	Drove charred stake set post and raised mound with pits as per instructions for 1/4 Sec. Cor.
80.00	Drove charred stake, set post and raised mound with pits as per instructions for

Township 9 North Range 5 West 6th P. M.

Chs.	
	Cor. to Secs. 3, 4, 9 and 10. Sand level. Soil 2d rate.
	East, on a random line between Secs. 3 and 10. Va. 13° East,
40.00	Set post for temporary 1/4 Sec. Cor.
80.60	Intersected N. and S. line 43 lks. South of Cor. to Secs. 2, 3, 10 and 11, from which Cor. I run S. 89° 42' W. on a true line between Secs. 3 and 10, Va. 13° East,
40.30	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. Cor.
80.60	The Cor. to Secs. 3, 4, 9 and 10. Sand level; Soil 2d rate.
	North, on a random line between Secs. 3 and 4. Va. 13° East.
40.00	Set post for temporary 1/4 Sec. Cor.
80.47	Intersected North boundary of Township 73 lks. West of Cor. to Secs. 3 and 4. from which Cor. I run

Township 9 North Range 5 West 6th P. M.

chs.	
	S. 0° 31' W. on a true line between secs. 3 and 4. Va. 13° East.
40.47	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
80.47	The cor. to secs. 3, 4, 9 and 10, Land level. Soil 2nd rate. September 13th 1824.

North between secs. 32 and 33, Va. 13° East.

40.00	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
80.00	Drove charred stake, set post and raised mound with pits as per instructions for cor. to secs. 28, 29, 32 and 33, Land rolling. Soil 2nd rate.

East, on a random line between secs. 28 and 33. Va. 13° East.

40.00	Set post for temporary 1/4 sec. cor.
79.76	Intersected N. and S. line 12 lks. North of cor. to secs. 27, 28, 33 and 34.

Township 9 North Range 5 West 6th P. M.

chs.	
	from which cor. I run N. 89° 55' W. on a true line between secs. 28 and 33, Va. 13° East.
39.88	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
79.76	The cor. to secs. 28, 29, 32 and 33, Land rolling; Soil 2nd rate.

North between secs. 28 and 29. Va. 13° East.

8.00	Leave upland and enter bottom, bears E. and W.
40.00	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
51.85	Leave prairie and enter timber, bears N. E. and S. W.
52.50	To bend of Creek, comes from the S. W. and runs N. W.
53.85	To South branch of Big Blue, 40 lks wide, runs S. 80° E.
54.50	Leave timber and enter prairie, bears E. and W.
62.00	Leave bottom and enter upland, bears E. and S. W.
80.00	Drove charred stake, set post and raised

Township 9 North Range 5 West 6th P.M.

Chs.	
	mound with pits as per instructions for cor to Secs. 20. 21. 28 and 29. Land mostly level bottom; Soil 1st rate. Timber: Elm, Ash, Boxelder and Willow. Undergrowth the same and Vines.
	East, on a random line between Secs. 21 and 28, Va. 13° East.
40.00	Set post for temporary 1/4 Sec. cor.
79.52	Intersected N. and S. line 27 links North of cor. to Secs. 21. 22. 27 and 28, from which cor. I run N. 89°48' W. on a true line between Secs. 21 and 28, Va. 13° East.
39.76	Drove charred stake, set post and raised mound with pits as per instructions for 1/4. Sec. cor.
79.52	The cor. to Secs. 20. 21, 28 and 29. Land rolling, Soil 2d rate.
	North, between Secs. 20 and 21. Va. 13° East.

Township 9 North Range 5 West 6th P.M.

Chs.	
40.00	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. cor.
80.00	Drove charred stake, set post and raised mound with pits as per instructions for cor. to Secs. 16. 17. 20 and 21. Land level; Soil 2d rate.
	East, on a random line between Secs. 16 and 21. Va. 13° East.
40.00	Set post for temporary 1/4 Sec. cor.
79.22	Intersected N. and S. line 31 lks. North of cor. to Secs. 15. 16. 21 and 22, from which cor. I run N. 89°47' W. on a true line between Secs. 16 and 21, Va. 13° East,
39.61	Drove charred stake, set post and raised mound, with pits as per instructions for 1/4 Sec. cor.
79.22	The cor. to Secs. 16. 17. 20 and 21. Land gently rolling; Soil 2nd rate.

Township 9 North Range 5 West 6th P.M.

Chs.	
	North, between Secs. 16 and 17, Va. 13° East,
40.00	Drove charred stake, Set post and raised mound with pits as per instructions for 1/4 Sec. cor.
80.00	Drove charred stake, Set post and raised mound with pits as per instructions for Cor. to Secs. 8, 9, 16 and 17. Sand gently rolling; Soil 2nd rate.
	East, on a random line between Secs. 9 and 16, Va. 13° East,
40.00	Set post for temporary 1/4 Sec. cor.
79.28	Intersected N. and S. line 47 links North of cor. to Secs. 9, 10, 15 and 16, from which cor. I run N. 89° 40' W. on a true line between Secs. 9 and 16, Va. 13° East,
39.64	Drove charred stake, Set post and raised mound with pits as per instructions for 1/4 Sec. cor.
79.28	The cor. to Secs. 8, 9, 16 and 17. Sand level, Soil 2nd rate.

Township 9 North Range 5 West 6th P.M.

Chs.	
	North, between Secs. 8 and 9, Va. 13° East,
40.00	Drove charred stake, Set post and raised mound with pits as per instructions for 1/4 Sec. cor.
80.00	Drove charred stake, Set post and raised mound with pits as per instructions for Cor. to Secs. 4, 5, 8 and 9. Sand level; Soil 2nd rate.
	East, on a random line between Secs. 4 and 9, Va. 13° East,
40.00	Set post for temporary 1/4 Sec. cor.
79.38	Intersected N. and S. line 70 links North of cor. to Secs. 3, 4, 9 and 10, from which cor. I run N. 89° 30' W. on a true line between Secs. 4 and 9, Va. 13° East,
39.69	Drove charred stake, Set post and raised mound with pits as per instructions for 1/4 Sec. corner,
79.38	The cor. to Secs. 4, 5, 8 and 9. Sand level; Soil 2nd rate.

Township 9 North Range 5 West 6th P.M.

Chs.	
	North, on a random line between Secs. 4 and 5, Va. 13° East,
40.00	Set post for temporary 1/4 Sec. Cor,
79.82	Intersected North boundary of Township at the cor. to Secs. 4 and 5, from which Cor. I run
	South, on a true line between Secs. 4 and 5, Va. 13° East,
39.82	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. cor.
79.82	The corner to Secs. 4. 5. 8 and 9. Land South half level, North 1/2 rolling Soil 2nd rate.
	September 14th 1874.
	North, between Secs. 31 and 32, Va. 13° East,
40.00	Drove charred stake set post and raised mound with pits as per instructions for 1/4 Sec. cor.
80.00	Drove charred stake, set post and raised mound with pits as per instructions for

Township 9 North Range 5 West 6th P.M.

Chs.	
	cor. to Secs. 29. 30. 31 and 32, Land rolling; Soil 2nd rate.
	East, on a random line between Secs. 29 and 32, Va. 13° East,
40.00	Set post for temporary 1/4 Sec. cor.
80.22	Intersected N. and S. line 8 lks South of cor. to Secs. 28. 29, 32 and 33, from which cor. I run
	S. 89° 57' W. on a true line between Secs. 29 and 32, Va. 13° East,
40.11	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. cor.
80.22	The cor. to Secs. ~~28. 29, 32 and 33,~~ 29 30. 31 & 32 Land rolling; Soil 2nd rate.
	West, on a random line between Secs. 30 and 31, Va. 13° East,
40.00	Set post for temporary 1/4 Sec. cor.
80.54	Intersected West Boundary of Township 7 links South of Cor. to Secs. 30 and 31, from which corner. I run

Township 9 North Range 5 West 6th P. M.

chs.	
	S. 89° 57' E. on a true line between Secs. 30 and 31, Va. 13° East.
40.54	Drove charred stake, Set post and raised mound with pits as per instructions for 1/4 Sec. cor.
80.54	The cor. to Secs. 29, 30, 31 and 32, Land rolling, Soil 2nd rate.
	North, between Secs. 29 and 30, Va. 13° East.
20.00	Leave upland and enter bottom, bears E and W.
40.00	Drove charred Stake, Set post and raised mound with pits as per instructions for 1/4 Sec. cor.
45.00	Leave prairie and enter timber, bears N. E. and S. W.
48.70	To South branch of Big Blue, 40 lks. wide, runs S. 60° E. - leave timber on North side of Creek, bears N. 60° W. and S. 60° E.
61.00	Leave prairie and enter timber, bears N. E. and S. W.
61.20	To South branch of Big Blue, 42 lks. wide, runs S. W.
64.00	Leave timber, bears S. W. and N. 5° E., thence along West edge of timber.

Township 9 North Range 5 West 6th P. M.

chs.	
70.00	Leave prairie and enter timber, bears West and S. 5° E.
72.50	To South branch of Big Blue, 40 lks wide, runs East, soon turns South.
73.15	Leave timber and enter prairie, bears S. E. and West.
80.00	Drove charred stake, Set post and raised mound with pits as per instructions for Cor. to Secs. 19, 20, 29 and 30. Land: South 20 chs. rolling; Soil 2nd rate, balance level bottom (not subject to inundation); Soil 1st rate. Timber, Ash, Elm and Boxelder. Undergrowth the same, plums and Vines.
	East, on a random line between Secs. 20 and 29, Va. 13° East.
40.00	Set post for temporary 1/4. Sec. Cor.
58.00	Leave bottom and enter upland, bears N. W. and S. E.
80.04	Intersected N. and S. line 14 lks. South of Cor. to Secs. 20, 21, 28 and 29, from which Cor. I run S. 89° 54' W. on a true line between Secs. 20 and 29,

Township 9 North Range 5 West 6th P. M.

chs.	
	Va. 13° East,
40.02	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. cor.
80.04	The cor. to Secs. 19. 20. 29 and 30. Sand. 22 chs. rolling, Soil 2nd rate, balance level bottom, (not subject to inundation) Soil 1st rate.
	West, on a random line between Secs. 19 and 30,
	Va. 13° East,
8.00	To a small spring branch, 8 lks wide, runs South, banks skirted with trees and brush.
11.00	To same branch, 8 lks wide, runs N. E. banks skirted with trees and brush,
14.75	To same branch, 8 lks wide, runs S. E. banks skirted with trees and brush.
40.00	Set post for temporary 1/4 Sec. cor.
50.00	Leave bottom and enter upland, bears N. E. and S. W.
80.98	Intersected West boundary of Township 34 links South of cor. to Secs. 19 and 30, from which cor. I run

Township 9 North Range 5 West 6th P. M.

chs.	
	S. 89° 45' E. on a true line between Secs. 19 and 30.
	Va. 13° East,
40.98	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. cor.
80.98	The cor. to Secs. 19. 20. 29 and 30. Sand 50.00 chs. East level bottom, (not subject to inundation) Soil 1st rate. balance rolling; 2nd rate. Timber on branch, Elm and Ash.
	North, between Secs. 19 and 20,
	Va. 13° East,
4.00	Leave bottom and enter upland, bears E. and W.
40.00	Drove charred stake, set post and raised mound with pits as per instructions for 1/4. Sec. cor.
80.00	Drove charred stake, set post and raised mound with pits as per instructions for cor. to Secs. 17, 18, 19 and 20. Sand rolling, Soil 2d rate.

Township 9 North Range 5 West 6th P.M.

chs.	
	East, on a random line between Secs. 17 and 20, Va. 13° East,
40.00	Set post for temporary 1/4 Sec. cor.
80.14	Intersected N. and S. line 16 links South of cor. to Secs. 16, 17, 20 and 21, from which cor. I run
	S. 89°53' W. on a true line between Secs. 17 and 20, Va. 13° East,
40.07	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. cor.
80.14	The cor. to Secs. 17, 18, 19 and 20,
	Sand rolling; Soil 2nd rate.
	West, on a random line between Secs. 18 and 19, Va. 13° East,
40.00	Set post for temporary 1/4 Sec. cor.
80.84	Intersected the West boundary of Township 46 lks. South of cor. to Secs. 18 and 19, from which cor. I run
	S. 89°40' E. on a true line between Secs. 18 and 19, Va. 13° East,
40.84	Drove charred stake, set post and raised

Township 9 North Range 5 West 6th P.M.

chs.	
	mound with pits as per instructions for 1/4 Sec. cor.
81.84	The cor. to Secs. 17, 18, 19 and 20.
	Sand rolling. Soil 2d rate.
	North, between Secs. 17 and 18, Va. 13° East,
40.00	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 Sec. cor.
80.00	Drove charred stake, set post and raised mound with pits as per instructions for cor. to Secs. 7, 8, 17 and 18.
	Sand level, Soil 2nd rate.
	East, on a random line between Secs. 8 and 17, Va. 13° East.
40.00	Set post for temporary 1/4 Sec. cor.
80.86	Intersected N. and S. line 25 links South of cor. to Secs. 8, 9, 16 and 17, from which cor. I run
	S. 89°49' W. on a true line between Secs. 8 and 17, Va. 13° East,

Township 9 North Range 5 West 6th P. M.

Chs.	
40.03	Drove charred stake, set post and raised mound with pits as per instructions for 1/4. Sec. cor.
80.06	The cor. to secs. 7, 8, 17 and 18, Land level, Soil 2nd rate.
	West, on a random line between secs. 7 and 18, Va. 13° East,
40.00	Set post for temporary 1/4 sec. cor.
80.76	Intersected West boundary of Township 40 lks. South of cor. to secs. 7 and 18, from which cor. I run S. 89° 43' E. on a true line between secs. 7 and 18, Va. 13° East,
40.76	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
80.76	The cor. to secs. 7, 8, 17 and 18, Land rolling; Soil 2nd rate.
	North, between secs. 7 and 8, Va. 13° East,

Township 9 North Range 5 West 6th P. M.

Chs.	
40.00	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
80.00	Drove charred stake, set post and raised mound with pits as per instructions for cor. secs. 5, 6, 7 and 8, Land level, Soil 2nd rate.
	East, on a random line between secs. 5 and 8, Va. 13° East,
40.00	Set post for temporary 1/4 sec. cor.
79.70	Intersected N. and S. line 37 links South of cor. to secs. 4, 5, 8 and 9, from which cor. I run S. 89° 44' W. on a true line between secs. 5 and 8, Va. 13° East,
39.85	Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
79.70	The cor. to secs. 5, 6, 7 and 8, Land level, Soil 2d rate.

Township 9 North Range 5 West 6th P.M.

chs.

West, on a random line between Secs. 6 and 7, Va. 13° East,

40.00 Set post for temporary 1/4 sec. cor.

80.48 Intersected West boundary of Township 35 lks. South of cor. to secs. 6 and 7. from which cor. I run

S. 89° 45' E. on a true line between secs. 6 and 7, Va. 13° East,

40.48 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.

80.48 The cor. to secs. 5, 6, 7 and 8, Land level, Soil 2nd rate.

North, on a random line between Secs. 5 and 6, Va. 13° East,

40.00 Set post for temporary 1/4 sec. cor.

80.40 Intersected North Boundary of Township 48 lks. East of cor. to Secs. 5 and 6, from which cor. I run

S. 0° 21' E. on a true line between secs. 5 and 6, Va. 13° East,

40.40 Drove charred stake, set post and raised

Township 9 North Range 5 West 6th P.M.

chs.

mound with pits as per instructions for 1/4 sec. cor.

80.40 The cor. to secs. 5, 6, 7 and 8, Land level; Soil 2nd rate.

September 15th 1864.

General Description

The land in this Township is mostly high, gently rolling and level prairie, of good 2d rate quality. - There is some 1st rate bottom land, which is not subject to inundation, on both sides of the South branch of Big Blue. This Stream runs in an Eastern direction through the Southern part of the Township. The water is from 2 to 3 feet deep, is clear and cool, and flows through a muddy bed. The banks are low and steep, and makes the crossing with teams rather difficult. The bluffs which separate the upland land from the bottom, are low and of a very regular grade. There is a narrow belt of timber on both banks of the Creek. It is of a fair quality, and consists of Elm, Ash, Boxelder, Cottonwood & few walnut

Township 9 North Range 5 West 6th P. Ne

and plums.
No stone of any kind in the Township.

List of Names.

A list of names of the individuals employed to assist in running, measuring or marking the lines and corners described in the foregoing field notes of Township No. 9 North of the Base Line, of Range No 5 West of the 6th Principal Meridian, showing the respective capacities in which they acted:

George Robbins, Chainman
John Flora, Chainman
John Philips, Axeman
Jeremiah Evans, Flagman and Cornerman

T. 10 N. R. 5 W.

Contract No 308

Field notes of the subdivisional lines in Township No 10 North of Range No. 5 West of the 6th Principal Meridian in the Territory of Nebraska by Henry C. F. Hackbusch, Deputy Surveyor under his contract bearing date the 5th day of August 1864

Commenced September 16th 1864
Completed September 20th 1864

Ex.d W. T. B.
Platted W. T. B.

Compd H & B.
D. L. made

Names and duties of assistants

George Robbins	Chainman
John Flora	Chainman
John Phillips	Axeman
Jeremiah Evans	Flagman & Cornerman

Township No. 10 Range No. 5 W. 6 P. M.

6	44	5	33	4	25	3	17	2	9	1
43		43		32		24		16		8
7	42	8	32	9	23	10	15	11	7	12
41		41		31		22		14		6
18	40	17	30	16	21	15	14	14	6	13
39		38		29		21		13		5
19	38	20	28	21	20	22	13	23	4	24
37		36		28		19		12		4
30	36	29	27	28	19	27	11	26	3	25
35		34		26		18		11		3
31	34	32	26	33	18	34	10	35	2	36

1/45

5 West

adjust
sub-
Commence
T and
5

g the

f the
36
- par-
ss must
tion

1864

...ge 5 West

adjust
sub-
commence
9 and
d 5

...ng th
31

of the
36
n par-
ass must
ation

th 1864

Township 10 North Range 5 West

To determine the proper adjustment of my compass for subdividing this Township I commence at the corner to Townships 9 and 10 north of Range 4 and 5 West and run
North on a Flank line along the east boundary of section 36
Variation 12°45' East
39.97 To a point 23 lks West of the quarter section corner
79.96 To a point 44 lks West of the Cor. to sections 25 and 36
To retrace this line or run parallel thereto my Compass must be adjusted to a variation of 12° 26' East

Survey Commenced Sept. 16th 1864

T. 10 N. R. 5 W.

From the corner to sections 1, 2, 35 and 36 on the south boundary of the Township I run North between sections 35 & 36
Va: 12° 26' East

40.00 Drove chained stake, set post & raised mound with pits as per instructions for 1/4 sec. cor

80.00 Drove chained stake, set post & raised mound with pits as per instructions for cor. to secs. 25, 26, 35 & 36
Land gently rolling; Soil 2° rate

East on a random line between secs. 25 and 36
Va. 12° 26' East

40.00 Set post for temporary quarter sec. Cor.

80.04 Intersected East boundary of Township 50 lks. north of corner to sections 25 & 36 from which corner I run

T. 10 N. R. 5 W.

North, 89° 39' W. on a true line between secs. 25 and 36
Va. 12° 26' East

40.02 Drove chained stake, set post & raised mound with pits as per instructions for quarter sec. Cor.

80.04 The corner to secs. 25, 26, 35 & 36
Land gently rolling; Soil 2° rate

North between sections 25 & 26
Va. 12° 26' East

40.00 Drove chained stake, set post raised mound with pits as per instructions for quarter sec. cor.

80.00 Drove chained stake set post & raised mound with pits as per instructions for cor. to secs. 23, 24, 25 & 26
Land level; Soil 2° rate

T. 10 N. R. 5 W.

East on a random line between secs. 24 & 25
Va. 12° 26' East

40.00 Set post for temporary 1/4 sec. cor.
80.12 Intersected east boundary of Township 47 lks north of cor. to secs. 24 & 25 from which cor. I run
North 89° 40' West on a true line between secs. 24 & 25
Va. 12° 26' East

40.06 Drove chained stake set post & raised mound with pits as per instructions for 1/4 sec. cor
80.12 The corner to secs. 23. 24, 25 & 26
Land nearly level; soil 2° rate

North between secs. 23 & 24
Va. 12° 26' East

40.00 Drove chained stake set post raised mound with pits as per instructions for 1/4 sec. cor.

T. 10 N. R. 5 W.

80.00 Drove chained stake set post and raised mound with pits as per instructions for cor. to secs 13, 14, 23 & 24
Land level; soil 2° rate

East on a random line between secs. 13 and 24
Va. 12° 26' East

40.00 Set post for temporary 1/4 sec. cor.
80.38 Intersected east boundary of Township 58 lks north of cor. to secs. 13 & 24 from which cor. I run
North 89° 35' West on a true line between secs. 13 & 24
Va. 12° 26' East

40.19 Drove chained stake set post & raised mound with pits as per instructions for 1/4 sec. cor.
80.38 The cor. to secs. 13. 14. 23 & 24
Land rolling; soil 2° rate

T. 10 N. R. 5 W.

North between secs. 13 & 14
Va. 12° 26' East

40.00 Drove chained stake set post raised mound with pits as per instructions for 1/4 sec. cor

80.00 Drove chained stake set post & raised mound with pits as per instructions for cor. to secs. 11, 12, 13 & 14

Land level & soil 2d rate

East on a random line between secs. 12 & 13
Va. 12° 26' East

27.00 To Fort Kearny and Nebraska City road bears N. 65° W. & S. 65° E.

40.00 ~~Set post for temporary 1/4 Sec. Cor.~~ Drove chained stake set post & raised mound with pits as per instructions for 1/4 sec. Cor.

80.88 Intersected east boundary of Township 24 lks north of Cor. to secs. 12 & 13 from which cor. I run

T. 10 N. R. 5 W.

North 89° 50' W. on a true line between secs. 12 & 13
Va. 12° 26' East

40.44 Drove chained stake set post raised mound with pits as per instructions for 1/4 sec. Cor

80.88 The corner to secs 11. 12. 13 and 14

Land rolling; soil 2d rate

North between secs. 11 & 12
Va. 12° 26' East

11.70 To Fort Kearny ~~road~~ and Nebraska City road bears N 60° W. & S 60° E.

40.00 Drove chained stake set post and raised mound with pits as per instructions for 1/4 ~~sec~~ Cor.

52.00 Leave upland and enter bottom bears East and West

80.00 Drove chained stake set post raised mound with pits as per instructions for Cor. to secs. 1. 2. 11 and 12

T. 10 N. R 5 W.

Land, 52.00 chs south rolling 2d rate
balance level bottom (not subject
to inundation) soil 1st rate

East on a random line between
secs. 1 and 12
Va. 12° 26' East

4.50 Leave bottom, enter upland bears
N.E. and S.W.

40.00 Set post for temporary quarter sec. cor.

79.10 To Beaver Creek, 25 lks. wide, bears
S. 60° E. – Water stands in pools –
banks skirted with scattering elm
and ash trees

80.10 Intersected East Boundary of Township
11 lks. South of cor. to secs. 1 and 12
from which corner I run
S. 89° 55' W. on a true line between
secs. 1 and 12
Va. 12° 26' East

40.05 Drove chained stake, set post raised
mound with pits as per instructions

T. 10 N. R 5 W.

for 1/4 sect. cor.

80.10 The cor. to secs. 1, 2, 11 & 12
Land rolling soil 2d rate

North, on a random line between
secs. 1 and 2
Va. 12° 26' East

2.90 To Beaver Creek, 22 lks wide water
stands in pools, course East

8.26 To same creek 22 lks wide. water
in pools. course N.W.

13.60 To same creek, 22 lks wide, water
stands in pools; course east. the
banks at each crossing skirted
with scattering elm & cottonwood

40.00 Set post for temporary 1/4 sec. cor.

44.00 Leave bottom and enter upland
bears east and west

79.86 Intersected North Boundary of Township
13 lks east of cor. to secs. 1 & 12
from which cor. I run

T. 10 N. R. 5 W.

South 0° 6' E. on a true line between secs. 1 and 2
Va. 12° 26' East

39.86 Drove chained stake, set post & raised mound with pits as per instructions for 1/4 sec. cor

79.86 The cor. to secs. 1, 2, 11, 12
Land 44.00 chs. South level bottom (not subject to inundation) soil 1st rate
Balance rolling upland 2d rate
September 16th 1864

North between secs. 34 and 35
Va. 12° 26' East

40.00 Drove chained stake set post, raised mound with pits as per instructions for 1/4 sec. cor

80.00 Drove chained stake set post raised mound with pits as per instructions for cor. to secs. 26, 27, 34 & 35
Land level 2d rate

T. 10 N. R. 5 W.

East on a random line between secs. 26 and 35
Va 12° 26' East

40.00 Set post for temporary 1/4 sec. Cor.

80.06 Intersected North and S. line 5 lks north of cor. to secs. 25, 26, 35 & 36 from which cor. I run
North 89° 58' West on a true line between secs. 26 & 35
Va. 12° 26' East

40.03 Drove chained stake, set post raised mound with pits as per instructions for 1/4 sec. Cor.

80.06 The cor. to secs. 26, 27, 34 & 35
Land level prairie 2d rate

North between secs. 26 and 27
Va. 12° 26' East

40.00 Drove chained stake, set post raised mound with pits as per instructions for 1/4 sec. Cor.

T. 10 N. R 5 W.

80.00 Drove chained stake, set post raised mound with pits as per instructions for cor to secs. 22, 23, 26 and 27
Sand level soil 2d rate

East on a random line between secs. 23 and 26
Va. 12° 26' East
40.00 Set post for temporary quarter sec. cor.
80.14 Intersected N and S. line 10 lks. north of corner to secs. 23 & 24 25 & 26 from which corner I run North 89° 56' West on a true line between secs. 23 & 26
Va 12° 26' East
40.07 Drove chained stake, set post raised mound with pits as per instructions for 1/4 sec. cor.
80.14 The cor. to secs. 22, 23, 26 & 27
Land gently rolling, soil 2d rate

T. 10 N. R 5 W.

North between secs. 22 and 23
Va. 12° 26' East
40.00 Drove chained stake, set post raised mound with pits as per instructions for 1/4 sec. cor.
80.00 Drove chained stake, set post and raised mound with pits as per instructions for cor. to secs 14, 15, 22, 23
Land gently rolling: soil 2d rate

East on a random line between secs. 14 and 23
Va. 12° 26' East
40.00 Set post for temporary 1/4 sec. cor.
80.22 Intersected N and S. line 12 lks. North of cor. to secs. 13, 14, 23 & 24 from which cor. I run
North 89° 35 West on a true line between secs. 14 & 23
Va 12° 26' East
40.11 Drove chained stake set post & raised mound with pits as per

T. 10 N. R 5 W.

instructions for 1/4 sec. Cor.
80.22 The cor. to secs. 14, 15, 22 & 23
Sand land: Soil 2d. rate

North, between sections 14 & 15
Va. 12° 26' East
40.00 Drove, charred stake set post and raised mound with pits as per instructions for 1/4 sec. cor.
80.00 Drove charred stake, set post, raised mound with pits as per instructions for cor. to secs. 10, 11, 14 & 15
Sand land: Soil 2d. rate

East, on a random line between sect. 11 and 14
Va. 12° 26' East
40.00 Set post for temporary 1/4 sec. cor.
50.08 Intersected N. & S. line 34 lks north of cor. to secs. 11, 12, 13 & 14 from which cor. I run

T. 10 N. R 5 W.

North 89° 45' W. on true line between sect. 11 and 14
Va. 12° 26' East
40.04 Drove, charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor
80.08 The corner to secs. 10, 11, 14 & 15
Sand gently rolling: Soil 2d. rate

North between secs 10 and 11
Va 12° 26' East
7.25 Fort Kearny and Nebraska City road bears East and West
40.00 Drove Charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
64.23 To Beaver Creek, not running; water stands in pools, 25 lks. wide Course East, a few scattering Elm. Ash and Cottonwood trees along banks At this point leave uplands and enter bottom on north side of creek bears E & W.

T. 10 N. R. 5 W.

80.00 Drove charred stake, set post and raised mound with pits as per instructions for cor. to secs. 2.3.10.11
Sand except bottom rolling; soil 2d rate, bottom land and 1st rate

East on a random line between secs. 2 and 11
Va. 12° 26' East

40.00 Set post for temporary 1/4 sec. cor
72.20 To Bears creek, 25 lks. wide bears North pour turns east water stands in pools
80.46 Intersected S. and S. line 4 lks north of cor. to secs. 1.2.11 & 12 from which corner I run
North 89° 58' West on a true line between secs. 2 and 11
Va 12° 26' East
40.23 Drove charred stake set post and raised mound with pits as per instructions for 1/4 sec. cor

T. 10 N. R. 5 W.

80.46 The cor. to secs 2.3.10 & 11
Sand level bottom (not subject to inundation) soil 1st rate

North on a random line between secs. 2 and 3
Va. 12° 26' East
5.00 Leave bottom and enter upland bears E and W.
40.00 Set post for temporary 1/4 sec. cor
79.92 Intersected North boundary of Township 44 lks W. of cor. to secs. 2 & 3 from which corner I run
South 0° 19' W. on a true line between secs. 2 and 3
Va. 12° 26' East
39.92 Drove charred stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
79.92 The corner to secs. 2.3.10 & 11
Sand rolling soil 2d rate September 17th 1864

T. 10 N. R. 5 W.

North between secs. 33 & 34
Va. 12° 26' East

40.00 Drove chained stake, set post & raised mound with pits as per instructions for ¼ sec. cor.

80.00 Drove chained stake, set post & raised mound with pits as per instructions for cor. to secs. 27, 28, 33 and 34

Sand level; soil 2d. rate

East on a random line between secs. 27 and 34
Va. 12° 26' East

40.00 Set post for temporary ¼ sec. cor.

80.08 Intersected A & S. line 35 lks north of cor. to secs. 26, 27, 34 & 35 from which corner I run North 89° 45' West on a true line between secs. 27 and 34
Va. 12° 26' East

T. 10 N. R. 5 W.

40.04 Drove chained stake, set post and raised mound with pits as per instructions for ¼ sec. cor.

80.08 The cor. to secs. 27, 28, 33 & 34

Sand level; soil 2d. rate

North between secs. 27 and 28
Va. 12° 26' East

40.00 Drove chained stake set post & raised mound with pits as per instructions for ¼ sec. cor.

80.00 Drove chained stake, set post & raised mound with pits as per instructions for cor. to secs 21, 22, 27, 28

Sand level; soil 2d. rate

East on a random line between secs. 22 and 27
Va. 12° 26' East

40.00 Set post for temporary ¼ sec. cor.

T. 10 N. R 5 W.

79.90 Intersected N & S. line 37 lks. N. of cor. to secs. 22. 23. 26. & 27 from which cor. I run
North 89° 44' West on a true line between secs. 22 and 27
Va. 12° 26' East
39.95 Drove chained stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
79.90 The corner to secs. 21. 22, 27 & 28
Land level; soil 1st rate

North between secs. 21 & 22
Va. 12° 26' East
40.00 Drove chained stake, set post & raised mound with pits as per instructions for 1/4 sec. cor.
80.00 Drove chained stake set post & raised mound with pits as per instructions for cor. to secs. 15.16.21.22
Land, south half level, North half rolling; soil 2d rate

T. 10 N. R 5 W.

East on a random line between secs. 15 and 22
Va. 12° 26' East
40.00 Set post for temporary 1/4 Sect. cor.
79.58 Intersected N and S. line 18 lks N. of corner to sections 14. 15, 22 & 23
from which corner I run
North 89° 52' West on a true line between secs. 15 and 22
Va. 12° 26' East
39.79 Drove chained stake set post and raised mound with pits as per instructions for 1/4 sec. cor.
79.58 The cor. to secs. 15. 16. 21. 22
Land, east half level, West half rolling; soil 2d rate

North between secs. 15 and 16
Va. 12° 26' East
29.20 Fort Kearney & Nebraska City road bears N. 80 E. & S 80° W.

T. 10 N. R. 5 W.

40.00 Drove chained stake, set post and raised mound with pits as per instructions for ¼ sec. cor.

80.00 Drove chained stake, set post and raised mound with pits as per instructions for corner to secs. 9, 10, 15 & 16

Land rolling; soil 2nd rate

East on a random line between secs. 10 and 15

Va. 12° 26' East

40.00 Set post for temporary ¼ sec. cor.

53.00 Ft. Kearney and Nebraska City Road, bears N.E. and S.W.

79.26 Intersected S. & S. line 15 lks. south of corner to secs. 10, 11, 14 & 15 from which corner I run

South 89° 54' West on a true line between secs. 10 and 15

Va. 12° 26' East

39.63 Drove chained stake, set post raised mound with pits as per

T. 10 N. R. 5 W.

instructions for ¼ sec. cor.

79.26 Pk cor. to secs. 9, 10, 15 & 16

Land rolling; soil 2nd rate

North between secs. 9 & 10

Va. 12° 26' East

10.00 Leave upland and enter bottom bears east and west

34.80 To Beaver creek (dry) 20 lks wide bears S. E generally course East

40.00 Drove chained stake, set post and raised mound with pits as per instructions for ¼ sec. cor.

41.00 Leave bottom and enter upland bears N. E. & S. W.

80.00 Drove chained stake set post and raised mound with pits as per instructions for corner to secs. 3, 4, 9 & 10

Land except bottom, rolling and 2nd rate, bottom land and 1st rate

T. 10 N. R 5 W.

East on a random line between secs. 3 and 10

Va. 12° 26' East

39.75 To a drain, bears S. E.

40.00 Set post for temporary 1/4 sec. cor in drain

44.00 Leave nplant and enter bottom bears N.E. & S. W.

79.62 Intersected N & S line 20 lks. south of corner to secs. 2, 3, 10 & 11 from which cor. I run

South 89° 51' West on a true line between secs. 3 & 10

Va. 12° 26' East

As the point for 1/4 sec. cor. will fall in drain when the same cannot be permanently established I therefore 30 lks east of the true point and at

39.51 Drove a chained stake, set post and raised a mound with pits as per instructions for 1/4 sec. witness cor.

T. 10 N. R. 5 W.

39.81 The true point for 1/4 sec. cor. in drain

79.62 The cor. to secs 3, 4, 9 & 10

Sand West 44.00 chs. rolling; soil 2d. rate; balance level bottom (not subject to inundation) soil 1st. rate

North on a random line between secs. 3 and 4

Va. 12° 26' East

40.00 Set post for temporary 1/4 sec. cor.

79.76 Intersected North Boundary of Township 4 lks. East of cor. to secs. 3 & 4 from which cor. I run

South 0° 2' East on true line between secs. 3 and 4

Va. 12° 26' East

39.76 Drove chained stake set post & raised mound with pits as per instructions for 1/4 sec. cor.

T. 10 N. R. 5 W.

79.76 The corner to secs. 3.4, 9 & 10
Land rolling; soil 2nd rate
September 18th 1864

North between sect. 32 & 33
Va. 12° 26' East
40.00 Drove chained stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
80.00 Drove chained stake set post & raised mound with pits as per instructions for cor. to secs. 28.29 32 & 33
Land rolling; soil 2nd rate

East on a random line between secs. 28 and 33
Va. 12° 26' East
40.00 Set post for temporary 1/4 sec. cor.
79.98 Intersected N & S. line 23 lks. North

T. 10 N. R. 5 W.

of cor. to secs. 27, 28, 33 & 34
from which cor. I run
North 89° 50' West on a true line between secs. 28 & 33
Va. 12° 26' East
39.99 Drove chained stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
79.98 The cor. to secs 28, 29, 32 & 33
Land nearly level; soil 2nd rate

North between secs. 28 & 29
Va. 12° 26' East
40.00 Drove chained stake, set post and raised mound with pits as per instructions for 1/4 section cor.
80.00 Drove chained stake set post and raised mound with pits as per instructions for cor. to secs. 20, 21, 28 & 29
Land nearly level; soil 2nd rate

T. 10 N. R. 5 W.

East on a random line between
secs. 21 and 28
Va. 12° 26' East
40.00 Set post for temporary ¼ sec. cor.
80.04 Intersected N & S. line 27 lks south
of cor. to secs. 21, 22, 27 & 28
from which cor. I run
South 89° 48' West on a true line
between secs. 21 and 28
Va. 12° 26' East
40.02 Drove chained stake set post &
raised mound with pits as per
instructions for ¼ sec. cor.
80.04 The cor. to secs. 20, 21, 28 & 29
Land rolling; soil 2d. rate

North between secs. 20 & 21
Va. 12° 26' East
40.00 Drove chained stake, set post
raised mound with pits as per
instructions for ¼ sec. cor.

T. 10 N. R 5 W.

80.00 Drove chained stake, set post
raised mound with pits as per
instructions for cor. to secs.
16, 17, 20 & 21
Land rolling; soil 2d. rate

East on a random line between
secs. 16 & 21
Va. 12° 26' East
40.00 Set post for temporary ¼ sec. cor.
79.92 Intersected N & S. line 32 lks
south of cor. to secs. 15, 16, 21, 22
from which cor. I run
South 89° 46' West on a true
line between secs. 16 & 21
Va. 12° 26' East
39.96 Drove chained stake, set post
raised mound with pits, as per
instructions for ¼ sec cor.
79.92 The cor. to secs. 16, 17, 20 & 21
Land rolling; soil 2d. rate

T. 10 N. R. 5 W.

North between secs. 16 & 17
Va. 12° 26' East

12.00 To Fort Kearney & Nebraska City road bears East and West

39.00 Leave upland and enter bottom bears N.E. & S.W.

40.00 Drove chained stake set post and raised mound with pits as per instructions for 1/4 sec. cor. about 20 lks. west of the 1/4 sec. cor. is a house and improvement

45.00 To Beaver Creek (Dry) 30 lks wide bears east; thence on three Elm trees on the south bank

80.00 Drove chained stake set post raised mound with pits as per instructions for cor. to secs 8.9 16 & 17

Land 39.00 chains rolling 2d. rate balance level bottom (not subject to inundation) ~~Said~~ 1st rate

T. 10 N. R. 5 W.

East on a random line between secs. 9 & 16
Va. 12° 26' East

36.50 To Beaver creek (dry) 16 lks wide bears north

40.00 Set post for temporary 1/4 sec. cor.

49.50 Leave bottom bears E. & S.W.

80.02 Intersected N. & S. line 11 lks. south of corner to secs. 9.10.15 & 16 from which corner Iron South 89° 55' East on a true line between secs. 9 and 16
Va. 12° 26' East

40.01 Drove chained stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.

80.02 The cor. to secs. 8.9, 16 & 17
Land 49.50 chs., West level bottom not subject to inundation soil 1st rate balance rolling upland 2d. rate

T. 10 N. R. 5 W.

North between secs. 8 & 9
Va. 12° 26' East

7.00 Leave bottom & enter upland bears N. E. & S. W.

40.00 Drove chained stake set post and raised mound with pits as per instructions for ¼ sec. cor.

80.00 Drove chained stake, set post & raised mound with pits as per instructions for cor. to secs. 4, 5, 8, 9
Sand rolling Soil 2d rate

East on a random line between secs. 4 & 9
Va. 12° 26' East

40.00 Set post for temporary ¼ sec. cor.

79.90 Intersected N & S. line at the cor. to secs. 3, 4, 9 & 10 from which cor. 3 run
West on a true line between secs. 4 & 9
Va 12° 26' East

T. 10 N. R. 5 W.

39.95 Drove chained stake set post raised mound with pits as per instructions for ¼ sec. cor.

79.90 The cor. to secs. 4, 5, 8 & 9
Sand rolling; Soil 2d rate

North on a random line between secs. 4 and 5
Va. 12° 26' East

40.00 Set post for temporary ¼ sec. cor.

79.80 Intersected North Boundary of Township 28 lks. East of cor. to secs. 4 and 5 from which corner 3 run
South 0° 12' East on a true line between secs. 4 and 5
Va. 12° 26' East

39.80 Drove chained stake set post & raised mound with pits as per instructions for ¼ sec. cor.

79.80 The cor. to secs 4, 5, 8 & 9
Sand North half level. South half rolling
Soil 2d rate
September 19th 1864

T. 10 N. R. 5 W.

North between secs. 31 and 32
Va. 12° 26' East

40.00 Drove chained stake, set post & raised mound with pits as per instructions for 1/4 sec. cor.

80.00 Drove chained stake set post, & raised mound with pits as per instructions for cor. to secs. 29, 30, 31, 32
Land level; Soil 2nd rate

East on a random line between secs. 29 & 32
Va. 12° 26' East

40.00 Set post for temporary 1/4 sec. cor

80.12 Intersected N. & S. line 6 links south of cor. to secs. 28, 29, 32, 33 from which corner I run
South 89° 57' West on a true line between secs. 29 and 32
Va. 12° 26' East

40.00 Drove chained stake, set post & raised mound with pits as per instructions for 1/4 sec. cor.

80.12 The corner to secs. 29, 30, 31, 32
Land level; Soil 2nd rate

West on a random line between secs. 30 and 31
Va. 12° 26' East

40.00 Set post for temporary 1/4 sec. cor

79.81 Intersected West Boundary of Township 7 lks. south of cor. to secs. 30 and 31 from which cor. I run
South 89° 57' East on a true line between secs. 30 & 31
Va 12° 26' East

39.81 Drove chained stake set post raised mound with pits as per instructions for 1/4 sec. cor.

79.81 The corner to secs. 29, 30, 31, 32
Land level; Soil 2nd rate

T. 10 N. R. 5 W.

T. 10 N. R. 5 W.

North between secs. 29 and 30
Va. 12° 26' East

40.00 Drove chaned stake, set post and raised mound with pits as per instructions for ¼ sec. Cor.

80.00 Drove chaned stake, set post & raised mound with pits as per instructions for cor. to secs. 19, 20, 29, 30
Land level; soil 2nd rate

East on a random line between secs. 20 and 29
Va. 12° 26' East

40.00 Set post for temporary ¼ sec. Cor.

80.10 Intersected N. & S line 27 lks. S. of cor. to secs. 20, 21, 28, 29 from which cors I run
South 89° 48' W. on a true line between secs. 20 & 29
Va 12° 26' East

T. 10 N. R. 5 W.

40.05 Drove chaned stake set post & raised mound with pits as per instructions for ¼ sec. Cor.

80.10 The cor. to secs. 19, 20, 29 & 30
Land rolling; soil 2nd rate

West on a random line between secs. 19 and 30
Va 12° 26' East

40.00 Set post for temporary ¼ sec. Cor:

79.78 Intersected West Boundary of Township 12 lks. South of cor. to secs. 19 & 30 from which corner I run
South 89° 55' East on a true line between secs. 19 & 30
Va. 12° 26' East

39.78 Drove chaned stake set post raised mound with pits as per instructions for ¼ sec. Cor.

79.78 The Cor. to secs. 19, 20, 29, 30
Land rolling; soil 2nd rate

T. 10 N. R. 5 W.

North between secs. 19 & 20
Va. 12° 26' East

40 — 40.00 Drove chained stake, set post raised mound with pits as per instructions for 1/4 sec. Cor.

80 — 80.00 Drove chained stake, set post raised mound with pits as per instructions for Cor. to secs. 17, 18, 19, 20
Land rolling; soil 2d rate

East on a random line between secs. 17 and 20
Va. 12° 26' East

40.00 Set post for temporary 1/4 sec. cor.

4 — 80.14 Intersected N & S. line 39 lks. south of cor. to secs. 16, 17, 20, 21 from which cor. Iron

8 — South 89° 43' West on a true line between secs. 17 & 20
Variation 12° 26' East

40.07 Drove chained stake set post & raised mound with pits as per instructions for 1/4 sec. cor.

T. 10 N. R. 5 W.

80.14 The cor. to secs. 17, 18, 19, 20
Land rolling; soil 2d rate

West on a random line between secs. 18 & 19
Va. 12° 26' East

40.00 Set post for temporary 1/4 sec. cor.
The Fort Kearny and Nebraska City road is about 60 lks. north of this point

79.69 Intersected West Boundary of Township 19 lks. south of cor. to sec. 18, and 19 from which cor. Iron

South 89° 52' East on a true line between secs. 18 and 19
Va 12° 26' East

39.69 Drove chained stake, set post raised mound, with pits as per instructions for 1/4 sec. cor.

T. 10 N. R. 5 W.

79.69 The corner to secs. 17, 18, 19, 20
Sand rolling; soil 2d rate

North between secs. 17 and 18
Va. 12° 26' East

7.00 To Fort Kearny and Nebraska City road
bears N. 80° E & S. 80° W.

32.00 Leave upland and enter bottom bears
East and West

44.00 Drove chained stake set post &
raised mound with pits as per
instructions for ¼ sec. cor.

56.00 To Beaver Creek (dry) 18 lks
wide bears East, a few scattering
trees 70 chs. east of line

63.00 Leave bottom and enter upland
bears East and West

80.00 Drove chained stake set post
& raised mound with pits as per
instructions for cor to secs. 7.
8. 17. 18
~~Land~~ except bottom rolling; soil 2d rate
Bottom land level soil 1st rate

T. 10 N. R. 5 W.

East on a random line between
secs. 8 and 17
Va. 12° 26' East

40.00 Set post for temporary ¼ sec. cor.

79.00 Leave upland and enter bottom
bears N. E. & S. W.

80.22 Intersected N & S. line 45 lks.
south of corner to secs. 8. 9. 16
17, from which cor. I run
South 89° 41' West on a true
line between secs. 8 & 17
Va. 12° 26' East

40.11 Drove chained stake set post
& raised mound with pits as
per instructions for ¼ sec. cor.

80.22 The cor. to secs. 7. 8. 17. 18
Sand rolling; soil 2d rate

West on a random line between secs.
7 and 18
Va. 12° 26' East

T. 10 N. R. 5 W.

40.00 Set post for temporary ¼ sec. cor.
56.50 A drain or dry bed of Creek, 10 lks. wide, bears S. E. ½
79.41 Intersected West Boundary of Township 26 lks. South of cor. to secs. 7 & 18 from which cor. I run
South 89° 49' East on a true line between secs. 7 & 18
Va. 12° 26' East
39.41 Drove chained stake set post raised mound with pits as per instructions for ¼ sec. cor.
79.41 The cor. to secs. 7. 8. 17. 18
Land rolling; soil 2d rate

North between secs. 7 & 8
Va. 12° 26' East
40.00 Drove chained stake set post and raised mound with pits as per instructions for ¼ sec. cor.
80.00 Drove chained stake set post and raised mound with pits as per instructions for cor. to secs. 5.6.7 & 8
Land level; soil 2d rate

T. 10 N. R. 5 W.

East on a random line between secs. 5 and 8
Va. 12° 26' East
40.00 Set post for temporary ¼ sec. cor.
80.32 Intersected N & S. line 53 lks. South of corner to secs. 4.5.8 & 9 from which cor. I run
South 89° 37' W. on a true line between secs. 5 and 8
Va. 12° 26' East
40.16 Drove chained stake set post & raised mound with pits as per instructions for ¼ sec. cor.
80.32 The cor. to secs. 5.6.7.8
Land nearly level; soil 2d rate

West on a random line between Secs. 6 & 7
Va 12° 26' East
40.00 Set post for temporary ¼ sec. cor.
79.53 Intersected West Boundary of Township

T. 10 N. R 5 W.

28 lks. South of cor. to secs. 6 & 7 from which cor. I run
South 89° 48' East on a true line between secs. 6 & 7
Va. 12° 26' East
39.53 Drove chained stake set post and raised mound with pits as per instructions for 1/4 sec. cor.
79.53 The cor. to secs. 5. 6. 7 & 8
Land rolling; Soil 2d rate

North on a random line between Secs. 5 and 6
Va. 12° 26' East
40.00 Set post for temporary 1/4 sec. cor.
80.44 Intersected north Boundary of Township 43 lks. West of corner to secs. 5 & 6 from which cor. I run
South 0° 18' West on a true line between Secs. 5 and 6
Va. 12° 26' East

T. 10 N. R. 5 W.

40.44 Drove chained stake, set post and raised mound with pits as per instructions for 1/4 sec. cor.
80.44 The cor. to secs. 5. 6, 7 & 8
Land level; Soil 2d rate
September 20th 1864

General Description

The land in this Township is of a 2d rate quality — There is some high and 1st rate bottom land along both sides of Beaver creek. The uplands north of the creek are rolling while those south are nearly level

There is a scarcity of wood and water. There are pools of stagnant water in some places of the creek bottom. A very few scattering Cottonwood Elm and ash are at some places

T. 10 N. R. 5 W.

along the banks of the Creek
There is a settlement on the SW¼
of sec. 17
The road from Fort Kearny to
Nebraska City bears in an eastern
course through the centre of the
Township

List of Names

A list of names of the individuals employed to assist in running, measuring or marking the lines and corners described in the foregoing Field notes of Township No 10 North of the Base line of Range No 5 West of the 6th Principal Meridian, showing the respective capacities in which they acted

George Robbins	Chainman
John Flora	Chainman
John Phillips	Axeman
Jeremiah Evans	Flagman & Crummer

Corp.

Contract No. 311

Field Notes of the survey of the subdivisional lines of Township number 11 North, of Range number 5 West of the 6th Principal Meridian in the Territory of Nebraska, by Isaac B. Wilcox and Peter Cosgray deputy surveyors under their joint contract No. 311. bearing date the 18th day of March 1865. —

Compared

Commenced May 26th 1865 —

Completed May 31st 1865.

Surveyed by Isaac B. Wilcox

Exm'd S. P. F.
Copied J. W.

List of Names

Thomas V. Collins	Chainman
William Gleason	Chainman
William T. Carson	Commman
Richard. Hyer	Flagman
Isaac B. Wilcox	Compassman

United States of America
State of Kansas

I Thomas V. Collins do solemnly swear, that I will execute the duties of Chain Carrier that I will level the chain upon uneven ground and plumb the tally pins whether by sticking or dropping the same, that I will report the true distance to all notable objects and the true length of all lines that I assist in measuring to the best of my skill and ability

Thomas V. Collins

Subscribed and Sworn to before me this 29th day of April A. D. 1865

Jonathan Hunt
Justice of the Peace in and for Atchison County Kansas

U. S. Inter Revenue Stamp

United States of America
State of Kansas

I William Gleason, do solemnly swear that I will execute the duties of chain carrier that I will level

the chain upon uneven ground, and plumb the tally pins whether by sticking or dropping the same: that I will report the true distance to all notable objects and the true length of all lines that I assist in measuring, according to the best of my skill and ability

Attest Jonathan Hunt } William his x mark Gleason

Subscribed and Sworn to before me, this 29th day of April A.D. 1865

U.S. Inter Revenue Stamp

Jonathan Hunt
Justice of the Peace

United States of America
State of Kansas

I William T. Carson, do solemnly swear, that I will well and truly perform the duties of Cornerman according to instructions given me, and to the best of my skill and ability

William T. Carson

Subscribed and Sworn to before me, this

U.S. Inter Revenue Stamp

29th day of April A.D. 1865

Jonathan Hunt
Justice of the Peace

United States of America
State of Kansas

I William Gleason do solemnly swear that I will well and truly perform the duties of Cornerman, according to instructions given me, and to the best of my skill and ability

William his x mark Gleason

Subscribed and Sworn to before me this 29th day of April A.D. 1865

U.S. Internal Rev. Stamp

Jonathan Hunt
Justice of the Peace

United States of America
State of Kansas

I Richard Hyer do solemnly swear that I will well and truly perform the duties of Flagman, according to

instructions given me. and to the best of my skill and ability

Richard Hayer

U.S. Inter Revenue Stamp

Subscribed and Sworn to before me this 29th day of April. A.D. 1865

Jonathan Hunt
Justice of the Peace

Note — The foregoing are copies of the original oaths which are attached to the exterior field notes of Township 7 north between Ranges 6 and 7 West of the Sixth Principal Meridian.
Said Township being the commencement of the Surveys under our Contract No. 311.

United States of America
State of Kansas

I John Geelan do Solemnly Swear that I will execute the duties of Chain Carrier. that I will level the Chain upon uneven ground and plumb the tally pins whether by sticking or dropping the Same. that I will report the true distance to all notable objects and the true length of all lines that I assist in measuring to the best of my Skill and ability

John Geelan

Subscribed and Sworn to before me this 29th day of April A.D. 1865

Jonathan Hunt Justice of the Peace

United States of America
State of Kansas

I John Poizett do Solemnly Swear that I will well and truly perform the duties of Flagman according to instructions given me and to the best of my Skill and ability.

John Poizett

Subscribed and Sworn to before me this 29th day of April A.D. 1865

Jonathan Hurd Justice of the Peace

United States of America
State of Kansas

I William J. Kent do Solemnly Swear that I will well and truly perform the duties of Flagman according to instructions given me and to the best of my Skill and ability

Wm J. Kent

Subscribed and Sworn to before me this 29th day of April A.D. 1865

Jonathan Hurd Justice of the Peace

102

Township No 11 N. Range No 5 W. 6 P. M.

6	44	5	32	4	25	3	18	2	11	1
	43		42		32		24		17	10
7	42	8	31	9	24	10	17	11	9	12
	41		40		30		23		16	8
18	40	17	30	16	22	15	15	14	8	13
	39		38		29		22		14	7
19	38	20	28	21	21	22	14	23	6	24
	37		36		28		20		13	6
30	35	29	27	28	20	27	12	26		

101

UNITED STATES OF AMERICA,
State ~~TERRITORY~~ OF Kansas

I, Hiram Dougherty do solemnly swear that I will execute the duties of chain carrier; that I will level the chain upon uneven ground, and plumb the tally pins whether by sticking or dropping the same; that I will report the true distance to all notable objects; and the true length of all lines that I assist in measuring according to the best of my skill and ability.

Hiram Dougherty

Subscribed and sworn to before me this 24th day of April A. D. 1865

Jonathan Hunt Justice of the Peace.

102 3/24

Township No. 11 N. Range No. 5 W. 6 P. M.

6	44	5	32	4	25	3	18	2	11	1
43		42		32		24		17		10
7	42	8	31	9	24	10	17	11	9	12
41		40		30		23		16		8
18	40	17	30	16	22	15	15	14	8	13
39		38		29		22		14		7
19	38	20	28	21	21	22	14	23	6	24
37		36		28		20		13		6
30	35	29	27	28	20	27	13	26	5	25
35		34		26		19		12		4
31	33	32	26	33	19	34	11	35	4	36

of the Township Survey

Field Notes of the Subdivisional

lines in Township 11 North Range 5 West of the 6th Principal Meridian.

To determine the proper adjustment of my compass for sub-dividing this Township, I commence at the Corner to Townships 10 and 11 North of Ranges 4 and 5 West; and run

North, on a blank line along the East Boundary of section 36
Va 12° 40' E

40.00 To a point 8 links East of the 1/4 Sec. Cor.

80.02 To a point 19 links East of the corner to sections 25 and 36.

To ultimate this line or run parallel thereto my compass must be adjusted to a variation of 12° 48' East

Subdivision commenced May 26th, 1865.

From the corner to sections 1, 2, 35 and 36 on the South Boundary of the Township I run

Township 11 N. Range 5 W of the 6th P. M.

North between Sections 35 and 36 —

Va. 12° 48. East

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter section corners —

80.00 Set a post deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 25. 26. 35 and 36.

Land level; Soil 2nd rate.

East on a random line between Sections 25 and 36.

Va 12° 48 East.

40.00 Set a post for temporary quarter section corner —

79.89 Intersected East Boundary of the Township 11 Links South of post corner to Sections 25 and 36 from which corner Iron

South 89, 55 West on a true

Township 11 N. Range 5 W of the 6th P. M.

line between Section 25 and 36

Va. 12° 48 East.

39.94½ Set a post deposited charred stake and raised mound of earth with pits as per instructions for quarter Sec. Cor.

79.89 The Corner to Sections 25. 26. 35 and 36 —

Land level; Soil 2nd rate.

North between Sections 25 and 26.

Va 12° 48 East

40.00 Set a post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.00 Set a post deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 23. 24. 25 and 26

Land Broken; Soil 3rd rate.

Township 11 N. Range 5 W of the 6th P. M.

East on a random line between sections 24 and 25.

Va. 12° 48 East

34.00 A Drain bears N.E.

40.00 Set a post for temporary quarter section corner.

80.19 Intersected East Boundary of the Township 13 Links North of post corner to sections 24 and 25 from which corner I run

North 89° 54 West on a true line between sections 24 and 25.

Va 12. 48 East

40.19½ Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec Cor.

80.19 The corner to sections 23. 24. 25 and 26

Land Rolling; Soil 2nd rate.

North between Sections 23 and 24.

Va 12. 48 East.

15.00 A Brook 10 links wide running S. E. Scattering Trees & undergrowth on either bank

Township 11 N. Range 5 W of the 6th P. M.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec Cor.

60.00 A Drain running S. West

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for Corner to sections 13. 14. 23 and 24

Land Broken; Soil 2nd rate.
Scattering timber on Creek. Cottonwood & Elm

East on a random line between sections 13 and 24.

Va 12. 48 East.

03.00 A Drain running South

40.00 Set a post for temporary quarter section corner.

80.20 Intersected East Boundary of the Township 10 Links North of post corner to sections 13 and 24 from which corner I run

North 89° 56 West on a true line between sections 13 and 24.

Va 12. 48 East.

Township 11 N. Range 5 W of the 6th P. M.

40.10 Set a post, deposited charred stakes and raised mound of earth with pits as per instructions for quarter Sec. Cor.

80.20 The Corner to sections 13. 14 23 and 24.

Land Rolling; Soil 2nd rate.

North between sections 13 and 14.
Va 12. 48 East.

25.30 A Drain running S. E.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instruction for quarter Sec. Cor.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 11. 12. 13 and 14.

Land rolling; Soil 2nd rate.

East on a random line between sections 12 and 13.
Va - 12. 48 East.

Township 11 N. Range 5 W of the 6th P. M.

40.00 Set a post for temporary quarter section corner.

80.30 Intersects East Boundary of the Township 17 Links North of post corner to Sections 12 and 13 from which corner Iron

North 89° 53 West on a true line between sections 12 and 13
Va. 12. 48 East.

40.15 Set a post deposited charred stake and raised mound of earth with pits as per instructions for quarter sec. Cor.

80.30 The Corner to sections 11. 12. 13 and 14.

Land rolling; Soil 2nd rate

North between sections 11 and 12.
Va 12. 48 East

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter sec. Cor.

40.10 80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 1, 2, 11 and 12.
Land rolling; Soil 2nd rate.

East on a random line between sections 1 and 12.
Va 12. 48 East.
40.00 Set a post for a temporary ~~section~~ quarter section corner.
25.3
40.0 80.14 Intersected East Boundary of the Township 4 links South of the corner to sections 1 and 12 from which corner Run
80.0 South 89° 58 West on a true line between sections 1 and 12.
Va 12. 48. East
40.07 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.14 The corner to sections 1, 2, 11 and 12.
Land Level; Soil 2nd rate.

North on a random line between sections 1 and 2.
Va 12. 48 East.
40.00 Set a post for temporary 1/4 Sec Cor.
79.86 Intersect the North Boundary of the Township 8 Links East of post corner to sections 1 and 2 from which corner Run
South 3½ East on a true line between sections 1 and 2.
Va 12° 48 East.
39.86 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec Cor.
79.86 The corner to Sections 1, 2, 11 and 12.

Land level; Soil 2nd rate.
May 26th 1865

North between sections 34 and 35.
Va 12° 48 East
40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter Sec. Cor.

40.10

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 26. 27 34 and 35.

80.20 Land level; Soil 2nd rate

East on a random line between sections 26 and 35.

Va 12. 48 East.

40.00 Set a post for temporary quarter Sec Cor.

25.3 80.01 Intersected N and S. line 15 links north

40.0 of post corner to sections 25. 26. 35 and 36 from which corner I run

North 89° 54 West on a true

80. line between sections 26 and 35.

Va 12° 48 East.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instruction for 1/4 Sec. Cor.

80.01 The corner to sections 26. 27 34 and 35.

Land level; Soil 2nd rate.

North between sections 26 and 27

Va 12. 48 East.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instruction for quarter section corner.

80.00 Set a post deposited charred stake and raised mound of earth pits as per instructions for corner to section 22. 23. 26 and 27.

Land level; Soil 2nd rate

East on a random line between sections 23 and 26.

Va. 12. 48 East

16.00 A Drain course North.

40.00 Set a post for temporary 1/4 Sec. Cor.

80.04 Intersected North and South line 10 link north of post corner to sections 23 24. 25 and 26 from which corner I run

North 89° 56 West on a true line between sections 23 and 26

Va. 12. 48 East.

40.02 Set a post deposited charred stake and raised mound of earth as per instructions for 1/4 Sec. Cor.

80.04 The corner to sections 22. 23. 26 and 27.

Land rolling soil 2nd rate.

North between sections 22 and 23

Va 12. 48 East.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

50.40 A Brook 8 link wide bearing N. E.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. corner to sections 14. 15 22 and 23 -

Land rolling; soil 2nd rate.

East on a random line between sections 14 and 23

Va 12. 48 East

02.00 A Drain bearing S. E.

40.00 Set a post, for temporary 1/4 Sec. Cor.

80.05 Intersected North and South line 15 link North of the post corner to section 13 14. 23 and 24 from which corner Iron

North 89° 54 West on a true line between sections 14 and 23.

Va 12° 48 East.

40.02 Set a post, deposited charred stake and raised mound of earth with pit as per instructions for 1/4 Sec. Cor.

80.05 The Corner to sections 14. 15. 22 and 23.

Land rolling; 2nd rate

North between sections 14 and 15

Va 12. 48 East.

17.20 A Drain bears S. E.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.00 Set a post, deposited charred stake and raised mound of earth with pit as per instructions for corner to

Township 11 N. Range 5 W of the Pr. Md.

section 10. 11. 14 and 15.
Land level; Soil 2nd rate.

East on a random line between
Sections 11 and 14.
Va. 12. 48.

10.20 A Drain bears S. E.
40.00 Set a post for temporary 1/4 Sec. Cor.
80.07 Intersected N. and S. line 9 links
North of post corner to sections 11. 12
13 and 14 from which corner I run
North 89. 56 West on a true
line between between sections 11
and 14.
Va 12° 48 East
40.03 Set a post deposited charred stake and
raised mound of earth with pits
as per instruction for 1/4. Sec. Cor.
80.07 The corner to sections 10 11 14 and 15.
Land level; Soil 2nd rate.

Township 11 N. Range 5 W. of the 6th Pr. Md.

North between sections 10 and 11
Va. 12°. 48 East.
11.20 A Drain bears S. E.
40.00 Set a post deposited charred stake
and raised mound of earth with
pits as per instructions for 1/4 Sec. Cor.
~~60.00 A Drain bears~~.
80.00 Set a post, deposited charred stake
and raised mound of earth with pits
as per instructions for corner to
sections 2. 3. 10 and 11
Land level; Soil 2nd rate.

East on a random line between section
2 and 11.
Va 12°. 48 East
40.00 Set a post for temporary 1/4 Sec. Cor.
80.15 Intersected North and South line 11
links North of the post corner to
sections 1. 2. 11 and 12 from which
corner I run
North 89°. 55 West on a true
line between sections 2 and 11

Township 11 N. Range 5 W of the 6th P. M.

Va 12° 48 East

40.07 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.15 The corner to sections 2.3.10 and 11.

Land level; Soil 2nd rate.

North on a random line between sections 2 and 3.

Va 12°. 48 East.

40.00 Set a post for temporary 1/4 Sec Cor.

79.77 Intersect the North Boundary of the Township 20 links West of the corner to sections 2 and 3 from which corner Iron

So. 9' West on a true line between sections 2 and 3

Va 12. 48 East.

39.77 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec Cor.

79.77 The corner to sections 2.3.10 and 11

Land level; Soil 2nd rate

Township 11 N. Range 5 W of the 6th P. M.

May 27th 1865.

North between sections 33 and 34.

Va. 12°. 48 East.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 27. 28. 33 and 34.

Land level; Soil 2nd rate.

East on a random line between sections 27 and 34.

Va 12° 48 East

40.00 Set a post for a temporary 1/4 Sec. Cor.

79.80 Intersected North and South line 7 links North of the post corner to section 26. 27 34 and 35 from which corner Iron

North 89° 57. West on a true line between sections 27 and 34.

Township 11 N. Range 5 W of the 6th Pr. Md.

Va 12° 48 East.

39.90 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

79.80 The corner to sections 27. 28. 33 and 34.

Land Rolling; Soil 2nd rate.

North between sections 27 and 28.

Va 12. 48 East.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec Corner.

80.00 Set a post, deposited charred stake and ~~deposited charred stake~~ raised mound of earth with pits as per instructions for corner to sections 21. 22. 27 and 28.

Land level; Soil 2nd rate.

East on a random line between sections 22 and 27.

Va 12° 48 East

40.00 Set a post for temporary quarter Sec. corner.

Township 11 N. Range 5 W of the 6th Pr. Md.

48.30 A drain bears N.E.

79.94. Intersected North and South line 9 links North of post corner to sections 22. 23 26 and 27 from which corner I run

North 89° 56' West on a true line between sections 22 and 27.

Va 12. 48 East.

39.97 Set a post deposited charred stake and raised mound of earth with pits as per instruction for 1/4 Sec. Cor.

79.94 The corner to sections 21. 22. 27 and 28.

Land ~~level~~ rolling; Soil 2nd rate.

North between sections 21 and 22.

Va 12° 48 East.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

68.15 Brook 6 links wide runs East

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 15. 16. 21 and 22.

Township 11 N. Range 5 W of the 6th P. M.

Land rolling; soil 2nd rate.

East on a random line between section 15 and 22.

Va. 12°. 48 East.

28.50 A Drain bearing S. E.

40.00 Set a post for temporary ¼ Sec. Cor.

79.98 Intersected North and South line 7 links North of the post corner to Sections 14. 15. 22 and 23 from which corner Iron

North 89°. 57' West on a true line between sections 15 and 22

Va. 12. 48 East.

39.99 Set a post, deposited charred stake and raised mound of earth with pits as per instruction for ¼ Sec. Cor.

79.98 The corner to section 15. 16. 21 and 22.

Land rolling; soil 2nd rate.

North between sections 15 and 16.

Va. 12°. 48 East.

23.25 A Drain bearing S. E.

Township 11 N. Range 5 W. of the 6th P. M.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for Corner to sections 9. 10. 15 and 16.

Land rolling prairie; 2nd rate.

East on a random line between sections 10 and 15.

Va 12°. 48 East.

40.00 Set a post for a temporary quarter section corner.

80.09 Intersected North and South line 11 links North of the post corner to section 10. 11. 14 and 15 from which corner Iron.

North 89°. 55' West. on a true line between sections 10 and 15.

Va. 12°. 48 East

40.04 Set a post, deposited charred stake and raised mound of earth with

Township 11 N. Range 5 W of the 6th P.M.

pits as per instructions for to Sec. Cor.
80.09 The corner to section 9.10.15 and 16.
Land rolling; Soil 2nd rate.

North between sections 9 and 10
Va 12. 48 East
40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec Cor.
80.00 Set a post, deposited charred stake and raised mound of earth with pit as per instructions for corner to sections 3.4.9 and 10.
Land rolling; Soil 2nd rate

East on a random line between sections 3 and 10 –
Va. 12. 48 East
40.00 Set a post for temporary quarter section corner.
80.03 Intersected North and South line 10 Links South of the corner to sections 2.3.10 and 11 from which corner

Township 11 N. Range 5 W. of the P.M.

Trun
South 89° 56' West on a true line between sections 3 and 10.
Va 12. 48 East.
40.01 Set a post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.03 The corner to sections 3.4.9 and 10.
Land Level; Soil 2nd rate

North on a random line between sections 3 and 4.
Va. 12. 48 East.
40.00 Set a post for temporary quarter section corner.
80.05 Intersect the North Boundary of the Township 25 Links west of the corner to sections 3 and 4 from which corner Trun
S 11' West on a true line between sections 3 and 4.
Va. 12° 48. East

Township 11 N. Range 5 W of the 6th P. M.

40.05 Set a post, deposited charred stake and raised mound of earth with pits as per instruction for ¼ Sec. Cor.
80.05 The corner to sections 3. 4. 9 & 10
Land rolling; soil 2nd rate.

North between sections 32 and 33
Va 12° 48 East.
40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.
80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 28. 29, 32 and 33
Land rolling; Soil 2nd rate.

East on a random line between sections 28 and 33.
Va 12. 48 East

Township 11 N. Range 5 W of the 6th P. M.

40.00 Set a post for temporary quarter section corner.
80.04 Intersected North and South line 6 links North of the corner to sections 27. 28. 33 and 34 from which corner I run
North 89° 57 West on a true line between sections 28 and 33.
Va 12. 48 East.
40.02 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec Cor.
80.04 The corner to sections 28. 29. 32 and 33
Land rolling; Soil 2nd rate.
May 29th 1865.

North between sections 28 and 29
Va - 12. 48 East
40.00 Set a post deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.
80.00 Set a post, deposited charred stake and raised mound of earth with

Township 11 N. Range 5 W of the 6th P. M.

pits as per instructions for corner to sections 20. 21 28 and 29.
Land rolling; Soil 2nd rate

East on a random line between sections 21 and 28.
Va. 12. 48. East
40.00 Set a post for temporary quarter section corner.
79.95 Intersected North and South line 8 links North of the corner to sections 21. 22 27 and 28 from which corner Trun
North 89° 57' West on a true line between sections 21 and 28.
Va. 12° 48 East
39.97½ Set a post, deposited charred stake and raised mound of earth with pits as per instruction for ¼ Sec. Cor.
79.95 The corner to sections 20. 21. 28 and 29
Land rolling; Soil 2nd rate.

North between sections 20 and 21.
Va 12° 48 East.

Township 11 N, Range 5 W of the 6th P. M.

44.15 A Brook 6 links wide runs East.
40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.
55.50 A Drain bearing S. E.
80.00 Set a post, deposited charred stake and raised mound of earth with pits ~~for~~ as per instructions for corners to sections 16. 17. 20 and 21.
Land rolling; Soil 2nd rate.

East on a random line between sections 16 and 21
Va. 12. 48 East
15.18 A Drain bearing S. E.
40.00 Set a post for temporary ¼ Sec. Cor.
80.06 Intersected North and South line 11 links south of the corner to sections 15. 16. 21 and 22 from which corner Trun
South 89° 55 West on a true line between sections 16 and 21
Va. 12° 48 East

Township 11 N. Range 5 W of the 6th P. M.

40.03 Set a post deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.

80.06 The corner to sections 16, 17, 20 and 21.

Land rolling; soil 2nd rate

North between sections 16 and 17

Va 12.48 East.

13.75 A Drain bearing S. E.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec, Cor.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 8. 9 16 and 17.

Land rolling; Soil 2nd rate

East on a random line between sections 9 and 16.

Va. 12°. 48 East

40.00 Set a post for temporary quarter section corner.

Township 11 N. Range 5 W of the 6th P. M.

71.60 A Drain bears S. E.

79.86 Intersected North and South line 15 links South of the corner to sections 9. 10. 15 and 16 from which corner

From

South 89°. 54 West on a true line between sections 9 and 16.

Va 12°. 48 East.

39.93 Set a post deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec, Cor.

79.86 The corner to sections 8. 9. 16 and 17.

Land rolling; Soil 2nd rate.

North between sections 8 and 9.

Va. 12°. 48. East.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 4. 5, 8 and 9.

Township 11 N. Range 5 W of the 6th P. M.

Land broken; soil 2nd rate

East on a random line between sections 4 and 9
Va 12° 48 East.

12.50 A Drain bearing S. E.
40.00 Set a post for temporary ¼ Sec. Cor.
79.84 Intersected North and South line 12 links south of the corner to sections 3.4.9 and 10 from which corner Run

South 89.55 West on a true line between sections 4 and 9.
Va 12° 48. E.

39.92 Set a post deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.
79.84 The Corner to sections 4.5.8 and 9
Land rolling; Soil 2nd rate.

North on a random line between Sections 4 and 5
Va 12.48. E.

Township 11 N. Range 5 W of the 6th P. M.

40.00 Set a post for temporary quarter section corner.
53.40 A Drain bearing S. E.
79.84 Intersected North boundary of Township 20 Links west of the corner to sections 4 and 5 from which corner Run.

S 9' West on a true line between sections 4 and 5.
Va. 12° 48 East

39.84 Set a post deposited charred stake and raised mound of earth with pits, as per instructions for ¼ Sec. Cor.
79.84 The Corner to sections 4.5.8 & 9.
Land rolling; 2nd rate.

North between sections 31 and 32.
Va. 12° 48 East.

40.00 Set a post, deposited charred stake and raised mound of earth with pits, as per instructions for ¼ Sec. Cor.

Township 11 N. Range 5 W of the 6th P. M.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 29. 30. 31 and 32.
Land rolling; Soil 2nd rate

East on a random line between sections 29 and 32.
Va. 12° 48 East
40.00 Set a post for temporary ¼ Sec. Cor.
79.89 Intersect the N. & S. line 16 link South of the post corner to sections 28. 29 32 and 33. from which corner Run
South 89° 53 West on a true line between sections 29 and 32.
Va. 12° 48 East.
39.94 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.
79.89 The corner to sections 29. 30. 31 and 32.
Land rolling; Soil 2nd rate.

Township 11 N. Range 5 W of the 6th P. M.

West on a random line between sections 30 and 31.
Va 12° 48 East.
40.00 Set a post for temporary ¼ Sec. Cor.
76.60 a ~~[illegible]~~ 4 links wide runs N.E.
78.92 Intersect the West Boundary of the Township 11 links South of the corner to sections 30 and 31 from which corner Run
South 89. 55 East on a true line between sections 30 & 31.
Va. 12° 48 East.
38.92 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.
78.92 The Corner to sections 29. 30. 31 and 32.
Land rolling; Soil 2nd rate.
May 30th 1865. —

North between sections 29 and 30.
Va 12° 48 East.
40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.

Township 11 N. Range 5 W of the 6th P. M.

49.20 A Brook 4 links wide bearing N. E.
Scattering Trees and undergrowth on either bank.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 19. 20. 29 and 30.
Land rolling; Soil 2nd rate.
Timber Ash & Elm along the brook.

East on a random line between sections 20 and 29.
Va 12° 48 East.

40.00 Set a post for temporary ¼ Sec. Cor.
76.40 A Brook 5 links wide bearing N. E.
80.04 Intersected N and S. line 3 links South of corner to sections 20. 21 28 and 29 from which corner I run
South 89° 59 West on a true line between sections 20 and 29.
Va 12° 48 East

Township 11 N. Range 5 W of the 6th P. M.

40.02 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.

80.04 The Corner to sections 19. 20 29 and 30
Land rolling; Soil 2nd rate. - 30.

West on a random line between sections 19 and 30.
Va 12° 48 East.

40.00 Set a post for temporary ¼ Sec. Cor.
78.74 Intersected the West Boundary of the Township 7 links South of the Corner to sections 19 and 30 from which corner I run
South 89° 57 East on a true line between sections 19 and 30.
Va 12° 48 East.

38.74 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.

78.74 The Corner to sections 19. 20. 29 and 30
Land rolling; Soil 2nd rate

Township 11 N. Range 5 W of the 6th P. M.

49.		North between sections 19 and 20. Va 12° 48 East
80.	40.00	Set a post - deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
	75.20	A Drain bears S. E.
	80.00	Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ~~1/4 Sec. Cor.~~ corner to sections 17. 18. 19 and 20. Land rolling; Soil 2nd rate.

East on a random line between Sections 17 and 20 Va 12° 48 East.

40.		
76.	40.00	Set a post for temporary 1/4 Sec. Cor.
80.	80.12	Intersected U. and S. line 7 Links North of the corner to sections 16. 17. 20 and 21 from which corner I run -

North 89° 57' West on a true line between sections 17 and 20. Va. 12° 48 East.

Township 11 N. Range 5 W of the 6th P. M.

	40.00	Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec Cor.
	80.12	The corner to sections 17. 18. 19 and 20. Land rolling; Soil 2nd rate.

West on a random between sections 18 and 19 - Va 12° 48 East.

14.50	A Drain running S. E.
40.00	Set a post for temporary 1/4 Sec. Cor.
78.92	Intersected the West Boundary of the Township 15 Links South of the corner to sections 18 and 19 from which corner I run

South 89° 54 East on a true line between sections 18 and 19 Va 12° 48 East.

38.92	Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
78.92	The Corner to sections 17. 18. 19 and 20. Land rolling; Soil 2nd rate.

Township 11 N. Range 5 W of the 6th P. M.

North between sections 17 and 18.
Va 12° 48' E

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.00 Set a post deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 7. 8. 17 and 18.

Land rolling soil 2nd rate.

East on a ~~boundary~~ random line between sections 8 and 17.

Va 12° 48 East.

40.00 Set a post for temporary 1/4 Sec. Cor.

80.06 Intersect the N and S. line 17 links north of post corner to sections 8. 9. 16 and 17 from which corner I run -

North 89° 53 west on true line between sections 8 and 17

Va 12. 48 East.

Township 11 N. Range 5 W. of the 6th P. M.

40.03 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.06 The Corner to sections 7. 8. 17 and 18. Land level; soil 2nd rate.

West on a random line between sections 7 and 18.

Va 12° 48 East.

12.00 A Drain bearing. S.

40.00 Set a post for temporary 1/4 Sec. Cor.

54.20 A Drain bearing S. E.

78.96 Intersect the West Boundary of the Township 24 links south of the corner to sections 7 and 18 from which corner I run.

South. 89° 50 East on a true line between sections 7 and 18.

Va 12° 48 East.

38.96 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

Township 11 N. Range 5 E. of the 6th P. M.

78.96 The corner to sections 7, 8, 17 and 18.
Land level; Soil 2nd rate.

North between sections 7 and 8.
Va 12° 48 East.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.

80.00 Set a post deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 5.6.7 and 8.
Land level; Soil 2nd rate.

East on a random line between sections 5 and 8.
Va 12° 48 East

40.00 Set a post for temporary ¼ Sec. Cor.

79.88 Intersected North and South line 12 links North of the corner to sections 4.5.8 and 9 from which corner Run
North 89° 55 West on a true line between sections 5 and 8

Township 11 N. Range 5 W. of the 6th P. M.

Va 12° 48 East

39.94 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for ¼ Sec. Cor.

79.88 The corner to section 5.6.7 and 8.
Land level; Soil 2nd rate.

West on a random line between section 6 and 7.
Va. 12° 48 East

40.00 Set a post, ~~deposited charred stake and raised mound of earth with pits as per~~

40.00 Set a post, for temporary quarter section corner.

78.78 Intersected West Boundary of the Township 18 Links South of the corner to sections 6 & 7 from which corner Run
South 89° 54 East on a true line between sections 6 and 7
Va 12° 48 East.

Township 11 N. Range 5 W of the 6th Pr Md

38.78 Set a post, deposited charred stake and raised mound of earth with pits as pr instructions for 1/4 Sec. Cor.

78.78 The corner to sections 5.6. 7 and 8. Land rolling; soil 2nd rate

---

North on a random line between sections 5 and 6.

Va 12°.48. E

40.00 Set a post for temporary 1/4 Sec Cor

80.09 Intersected the North Boundary of the Township 23 links East of the post corner to sections 5 and 6 from which corner I run

South 10' E on a true line between sections 5 and 6.

Va 12°.48 East

40.09 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.09 The corner to sections 5.6. 7 and 8 Land level soil 2nd rate.

May 31st 1865.

Township 11 N. R. 5 W 6th Prin Meridian

General Description

This Township contains mostly rolling prairie, soil 2nd rate — A small brook through the Township from West to east south of the centre, scattering timber and under growth on either bank.

Timber elm and ash.

List of Names

A list of the names of the individuals employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of Township 11 N. Range 5 West of the 6th Principal meridian showing the respective capacities in which they acted.

Thomas V. Collins	Chainman
William Gleason	Chainman
William T. Carson	Cornerman
Richard Hyre	Flagman
Isaac B. Wilcox	Compassman

Contract No 311

Field Notes of the survey of the subdivisional lines of Township number 12 North of Range 5 West, of 6th Principal Meridian in the Territory of Nebraska by Isaac B Wilcox and Peter Cosgray deputy surveyors, under their joint contract No 311 bearing date the 18th day of March 1865 –

Compared

Commenced June 1st 1865.

Completed June 6th 1865.

Surveyed by Isaac B. Wilcox

Examined
Platted S. P. F. Copied J.F.T.

List of Names –

Thomas V. Collins	Chairman
William Gleason	Chairman
William T Carson	Corneman
Richard Heyer	Flagman
Isaac B Wilcox	Compassman

Township No 12 N Range No 5 W 6 P. M.



6	43	5	31	4	24	3	17	2	10	1
42		41		30		23		16		9
7	41	8	30	9	23	10	16	11	8	12
40		39		29		22		15		7
18	39	17	29	16	22	15	14	14	7	13
37		37		28		21		14		6
19	36	20	28	21	20	22	13	23	6	24
35		34		27		20		12		5
30	34	29	26	28	19	27	12	26	5	25
33		32		26		19		11		4
31	32	32	25	33	18	34	11	35	4	36

of the Township, I must

To determine the proper adjustment of my compass for subdividing this Township, I commence at the corner to Townships 11 and 12 N. Ranges 4 and 5 West, and run North, on a blank line along the East Boundary of Section 36.

Var. 12° 45' East

39.96 To a point 4 links East of the quarter section corner

79.94 To a point 5 links East of the Corner to Sections 25 and 36.

To obtain this line or run parallel thereto, my compass must be adjusted to a variation of 12° 47' East.

Subdivision Commenced from 1st 1865 –

From the corner to sections 1, 2, 35 and 36 on the South Boundary of the Township, I run

Township 12 N. R. 5. W. 6th Prin. Mer.

North, between sections 35 and 36
Va. 12° 47' E.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 25. 26. 35 and 36.
Land level prairie; 2 rate

East, on a random line between sections 25 & 36.
Va. 12° 47' East

40.00 Set a post for a temporary quarter Sec. Cor.

79.87 Intersected East Boundary of the Township 5 links North of the post the corner to sections 25 and 36, from which corner I run,
North 89° 58' West on a true line between sections 25 and 36.
Va 12° 47' East.

39.93½ Set a post deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner

Township 12 N. R. 5. W. 6th Prin. Mer.

79.87 The corner to sections 25, 26. 35 and 36.
Land level prairie; 2 rate

North, between sections 25 and 26.
Va. 12° 47' East

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 23. 24. 25. and 26
Land level prairie; 2 rate

East, on a random line between sections 24 and 25.
Va. 12° 47' East

40.00 Set a post for a temporary quarter section corner

79.90 Intersected East Boundary of Township 3 link South of the post the corner to sections 24 & 25, from which corner I run
South 89° 59' West, on a true line between sections 24 and 25.

Vw. 12° 47 East

39.95 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner.

79.90 The corner to sections 23. 24. 25 and 26.

Land level prairie; 2 rods.

North, between sections 23 and 24.

Va. 12° 47' East

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 13. 14. 23 and 24.

Land level prairie; 2 rods

East, on a random line between sections 13 and 24.

Vw. 12° 47' East.

40.00 Set a post, for a temporary quarter section corner

80.02 Intersected East Boundary of the Township 5 links South of the post the corner to

sections 13 and 24, from which corner I run

South, 89° 58' West, on a true line between sections 13 and 24.

Vw. 12° 47' East

40.01 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner.

80.02 The corner to sections 13. 14. 23 and 24.

Land level prairie; 2 rods.

North, between sections 13 and 14.

Va. 12° 47' East

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 11. 12. 13 and 14.

Land level prairie; 2 rods

East, on a random line between sections 12 and 13.

Township 12 N. R. 5 W. 6th Prin. Meridian.

Var. 12° 47' East

40.00 Set a post for a temporary quarter section corner

79.89 Intersected East Boundary of Township 7 links North of the post the corner to sections 12 and 13. from which corner I sun.

North 89° 57' West on a true line between sections 12 and 13.

Var. 12° 47' East

39.94½ Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner.

79.89 The corner to sections 11. 12. 13 and 14.

Land level prairie; 2 rods.

North, between Sections 11 and 12.

Var. 12° 47' East

40.00 Set a post. deposited charred stake and raised mound of earth ~~with~~ pits as per instructions for quarter section corner.

80.00 Set a post deposited charred stake and raised mound of earth with pits as per

Township 12. N. R. 5 W. 6th Prin. Meridian.

instructions for corner to sections, 1. 2. 11 and 12.

Land level prairie; 2 rods

East on a random line between sections 1 and 12.

Var. 12° 47' East.

40.00 Set a post. for a temporary quarter section corner

65.00 To a brook 12 links wide runs S. E. scattering trees and undergrowth on either bank.

79.85 Intersected East Boundary of Township 10 links North of the post the corner to sections 1 and 12 from which corner I sun

North 89° 56' West on a true line between sections 1 and 12.

Var. 12° 47' East

39.92½ Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner.

79.85 The corner to sections 1. 2, 11 and 12.

Land rolling prairie. 2 rods

timber along brook elm and ash.

North, on a true line between sections 1 and 2.

Va. 12° 47' East.

26.10 To a brook 10 links wide runs S. E. scattering trees and undergrowth on either bank.

40.00 Set a post, deposited charred stake, and raised mound of earth with pits as per instructions for quarter section corner.

80.50 Intersected 3rd Standard Parallel North; set a post, deposited charred stake and raised mound of earth with pits as per instructions for Closing Corner to sections 1 and 2.

Land rolling; 2 rate

Trees on brook elm and ash.

From the Closing Corner to sections 1 and 2. Town

West on the 3rd Standard Parallel

Va. 12° 47' East

7.30 The Standard Corner to sections 35 and 36.

~~June 1st 1865.~~

North, between sections 34 and 35.

Va. 12° 47' East

40.00 Set a post deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner.

80.00 Set a post deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 26, 27, 34 and 35.

Land level prairie; 2 rate

East on a random line between sections 26 and 35.

Va. 12° 47' East

40.00 Set a post, for a temporary quarter section corner

80.10 Intersected the N. and S. line 5 links North of the post the corner to sections 25, 26, 35 and 36. from which

Township 12 N. R. 5 W. 6th Prin. Meridian

corner I run
South 89°58 West on a true line between
Sections 26 and 35.
Var. 12° 47' East

40.05 Set a post, deposited charred stake and raised
mound of earth with pits as per instructions for quarter section corner.
80.10 The corner to sections 26, 27, 34 and 35.
Land level prairie, 2 rods.

North, between Sections 26 and 27.
Var, 12° 47 E

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter sec. Cor.
80.00 Set a post deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 22, 23, 26 and 27
Land level prairie; 2 rods.

East, on a random line between sections 23 and 26.
Var, 12° 47' East.

Township 12 N. R. 5 W. 6th Prin. Meridian

40.00 Set a post for a temporary quarter section Cor.
80.15 Intersected the N. and S. line 10 links South of the post the corner to sections 23, 24, 25 & 26.
from which corner I run.
South 89°56 West on a true line between
Sections 23 and 26
Var. 12° 47' East

40 07½ Set a post, deposited charred stake and raised mound of earth, with pits as per instructions for quarter section corner.
80.15 The corner to Section 22, 23, 26 and 27.
Land level prairie; 2 rods.

North, between sections 22 and 23.
Var, 12° 47' East

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner.
80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 14, 15, 22 & 23.
Land level prairie; 2 rods.

Township 12 N. R. 5 W. 6th Prin. Meridian.

East, on a random line between sections 14 and 23.

Var. 12° 47' East.

38.00 A drain bears North.

40.00 Set a post for a temporary quarter section corner.

80.03 Intersect the N. and S. line 5 links South of the post the corner to sections 13, 14, 23 and 24. from which corner I run

South 89° 58' West on a true line between sections 14 and 23.

Var. 12° 47' East.

40.01½ Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner.

80.03 The Corner to sections 14, 15, 22 and 23.

Land level prairie; 2 rate.

North, between sections 14 and 15.

Var 12° 47' East

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per

Township 12° N. R. 5 W. 6th Prin. Meridian

instructions for quarter section corner

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 10, 11, 14 and 15.

Land level prairie; 2 rate.

East, on a random line between sections 11 and 14.

Var. 12° 47' East

40.00 Set a post, for a temporary quarter section corner.

43.00 A drain bears North.

80.01 Intersect the N. and S. line 10 links North of the post the corner to sections 11, 12, 13 and 14, from which corner I run

North 89° 56' West on a true line between sections 11 and 14.

Var. 12° 47' East

40.00½ Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter Sec. Cor.

80.01 The Corner to sections 10, 11, 14 and 15.

Township 12 N. R. 5 W. 6th Prin. Meridian.

Land level prairie, 2 rate.

North, between sections 10 and 11.
Va. 12° 47' East

40.00 Set a post deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 2. 3. 10 and 11.

Land rolling prairie; 3 rate

East, on a random line between sections 2 and 11.
Va. 12° 47' East

3.50 A brook 7 links wide runs S. E.

13.20 Same brook, 8 lks wide runs N. E.

40.00 Set a post for temporary quarter section corner

50.00 A drain bears North.

80.06 Intersected the N. and S. line 15 links South of the post the corner to sections 2, 11 and 12, from which

Township 12° N. R. 5 W. 6th Prin. Meridian

corner I run
South 89° 54' West on white line between sections 2 and 11.
Va. 12° 47' East

40.03 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner.

80.06 The corner to sections 2. 3. 10 and 11.

Land rolling prairie; 2 rate
Scattering hills along either bank of brook elm and ash, but none at the crossings

---

North, on a true line between sections 2 and 3.
Va. 12° 47' East

9.60 To a brook 6 links wide runs S. E.

40.00 Set a post, deposited, charred stake and raised mound of earth with pits as per instructions for Quarter Sec. Cor.

80.53 Intersected 3rd Standard Parallel

North, Set a post, deposited charred stake and raised mound of earth

Township 12 N. R. 5 W. 6th Prin. Meridian.

with pits as per instructions for Closing Corner to sections 2 and 3.
Land rolling prairie; 2 rate

From the Closing Corner to sections 2 and 3 I run
West on the 3rd Stand and Parallel,
Va. 12° 47' East
7.14 To the Standard corner to sections 34 and 35. —
June 2nd, 1865.

North, between Sections 33 and 34,
Va. 12° 47' East.
40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter section corner.
80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for Corner to sections 27. 28. 33 and 34.
Land level prairie, 2 rate

Township 12 N. R. 5 W. 6th Prin. Meridian

East, on a random line between sections 27 and 34.
Va. 12° 47' East
40.00 Set a post, for a temporary quarter section corner
79.76 Intersected the N. and S. line 13 links South of the post corner to sections 26. 27. 34 and 35, from which corner I run
South 89° 54½' West on a true line between sections 27 and 34
Va. 12° 47 East.
39.88 Set a post deposited charred stake and raised mound of earth with pits as per instructions for ¼. Sec. Cor.
79.76 The corner to sections 27. 28. 33 and 34.
Land rolling prairie; 2 rate.

North, between sections 27 and 28.
Va. 12° 47' East
40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions ¼ Sec. Cor.

Township 12 N. R. 5 W. 6th Prin. Meridian

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for cor. common to Sections 21. 22. 27 and 28.

Land level prairie; 2 rate

East on a random line between Sections 22 and 27.

Va. 12° 47' East

40.00 Set a post for a temporary 1/4 Sec. Cor.

79.92 Intersected the N. and S. line 5 links South of the post the corner to sections 22. 23. 26 and 27 from which Corner Bears S. 89° 58' West on a true line between sections 22 and 27.

Va. 12° 47' East.

39.96 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

79.92 The Corner to sections 21. 22. 27 and 28.

Land rolling prairie; 2 rate

North, between Sections 21 and 22.

Va. 12° 47' East.

Township 12 N. R. 5 W. 6th Prin. Meridian.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 15. 16. 21 and 22.

Land rolling prairie; 2 rate

East, on a random line between Sections 15 and 22.

Va. 12° 47' East.

40.00 Set a post for a temporary 1/4 Sec. Cor.

80.05 Intersected the N. and S. line 6 links South of the post the corner to sections 14. 15. 22 and 23. from which corner

I run

South 89° 57' West, on a true line between Sections 15 and 22.

Va. 12° 47' East.

40.02½ Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.05 The Corner to sections 15. 16. 21 and 22.

Township 12 N. R. 5 W. 6th Prin. Meridian.

Land rolling prairie 2 rate.

North, between Sections 15 and 16.
Va. 12° 47' East.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instruction for corner to sections 9, 10, 15 and 16.

Land rolling prairie; 2 rate

East, on a random line between sections 10 and 15.
Va. 12° 47' East.

40.00 Set a post, for a temporary 1/4 Sec. Cor.

72.98 Intersect the N. and S. line 8 links North of the post the corner to sections 10, 11, 14 and 15 from which corner I run North 89° 57' West on a true line between sections 10 and 15.
Va. 12° 47' East.

39.99 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

Township 12 N. R. 5 W. 6th Prin. Meridian.

79.98 The corner to sections 9, 10, 15 and 16.

Land broken prairie; 2 rate.

North, between sections 9 and 10.
Va. 12° 47' East

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

77.10 A brook 4 links wide runs N.E.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 3, 4, 9 and 10. —

Land rolling prairie; 2 rate

East on a random line between sections 3 and 10.
Va. 12° 47' East

2.50 A brook 4 links wide runs N.E.

11.10 Same brook runs S.E.

38.20 Same brook runs N.E.

Township 12 N. R 5 W. 6th Prin. Meridian

40.00 Set a post for a temporary 1/4 Sec. Cor.
42.50 Same brook runs S.E.
45.30 Same brook runs N.E.
80.10 Intersected the N and S. line 20 links South of the post the corner to sections 2. 3. 10 and 11 from which corner I run.
South 89°51' West on a true line between sections 3 and 10.
Va. 12°47' East.
40.05 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.10 The corner to sections 3. 4. 9 and 10.
Land broken prairie; 3 rods.

North, on a true line between sections 3 and 4.
Va 12°47' East
40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.63 Intersected the 3rd Standard

Township 12 N. R. 5 W. 6th Prin. Meridian

Parallel North; Set a post; deposited charred stake and raised mound of earth with pits as per instructions for closing corner to sections 3 and 4.
Land rolling prairie; 2 rods

From the closing corner to sections 3 and 4. I run
West, on the 3rd Standard Parallel
Va. 12°47' East
7.43 To the Standard corner to sections 33 and 34.

North, between sections 32 and 33.
Va. 12°47' East.
40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 28, 29. 32 and 33.
Land level prairie; 2 rods

Township 12 N. R. 5 W. 6th Prin. Meridian.

East, on a random line between Sections 28 and 33.

Var. 12° 47' East

40.00 Set a post for a temporary 1/4 Sec. Cor.

80.04 Intersected the N. and S. line 21 links South of the post the corner to sections 27, 28, 33 and 34, from which corner I run

South 89° 51' West on a true line between Sections 28 and 33

Var. 12° 47' East

40 40.02 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80. 80.04 The Corner to Sections 28, 29, 32 & 33

Land level prairie. 2 rate

June 3rd, 1865

North, between Sections 28 and 29

Var. 12° 47' East

40. 40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80. 80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to Sections 20, 21, 28 and 29.

Land rolling prairie; 2 rate.

East on a random line between Sections 21 and 28. —

Var. 12° 47' East.

40.00 Set a post for a temporary quarter Sec. Cor.

79.89 Intersected N. and S. line 18 links South of the post the corner to sections 21, 22, 27 and 28 from which corner I run

South 89° 52' West on a true line between Sections 21 and 28.

Var. 12° 47' East

39.94½ Set a post, deposited charred stake and raised mound of earth with pits as per instructions for a 1/4 Sec. Cor.

79.89 The corner to Sections 20, 21, 28 and 29

Land rolling; 2 rate.

Township 12 N. R. 5 W. 6th Prin. Meridian

North, between Sections 20 and 21.
Var. 12° 47' East

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for Corner Sections 16, 17, 20 and 21.

Land rolling prairie; 2 rods

East, on a random line between Sections 16 and 21.
Var. 12° 47' East

40.00 Set a post, for a temporary 1/4 Sec. Cor.

79.78 Intersected the N. and S. line 5 links South of the post Corner to Sections 15, 16, 21 and 22 from which Corner I run South 89° 58' West on a true line between Sections 16 and 21.
Var. 12° 47' East

39.89 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

Township 12 N. R. 5 W. 6th Prin. Meridian

79.78 The Corner to Sections 16, 17, 20 and 21
Land rolling prairie; 2 rods

North, between Sections 16 and 17.
Var. 12° 47' East

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for Corner to Sections 8, 9, 16 and 17.

Land rolling prairie; 2 rods.

East on a random line between Sections 9 and 16.
Var. 12° 47' East

40.00 Set a post for a temporary 1/4 Sec. Cor.

79.96 Intersected the N. and S. line 7 links South of the post Corner to Sections 9, 10, 15 and 16 from which Corner I run South 89° 57' West on a true line between Sections 9 and 16.
Var. 12° 47' East

Township 12 N. R. 5 W. 6th Prin. Meridian

39.98 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

79.96 The corner to sections 8, 9, 16 and 17.
Land rolling prairie, 2 rods.

North, between sections 8 and 9.
Var. 12° 47' East

37.20 To a brook 4 links wide runs N.E.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.00 Set a post deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 4, 5, 8 & 9.
Land rolling prairie; 2 rods

East, on a random line between sections 4 and 9.
Var. 12° 47' East.

40.00 Set a post for temporary 1/4 Sec. Cor.

80.12 Intersected the N. and S. line 10 links South of the post the corner to

Township 12 N. R. 5 W. 6th Prin. Meridian.

sections 3, 4, 9 and 10. from which corner I run
South 89 56 West on a true line between sections 4 and 9.
Var. 12° 47' East

40.06 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.12 The corner to Sections 4, 5, 8 and 9.
Land rolling prairie; 2 rods.

North on a true line between sections 4 and 5.
Var. 12° 47' East

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.43 Intersected the 3rd Standard Parallel North, Set a post, deposited charred stake and raised mound of earth with pits as per instructions for Closing Corner to Sections 4 and 5.

Township 12 N. R. 5 W. 6th Prin. Merid.

Land rolling prairie, 2 rate

From the closing corner to sections 4 and 5. I run West on the 3rd Standard Parallel North.

Var. 12° 47' East

7.35 To the Standard Corner to sections 32 and 33. –

North between sections 31 and 32.

Var. 12° 47' East.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 29. 30. 31 and 32.

Land level prairie; 2 rate.

East on a random line between sections 29 and 32.

Township 12 N. R. 5 W. 6th Prin. Merid.

Var. 12° 47' East

40.00 Set a post for a temporary 1/4 Sec. Cor.

79.96 Intersected the N. and S. line 11 links South of the post the corner to sections 28. 29. 32 and 33 from which corner I run South 89° 55' West on a true line between sections 29 and 32.

Var. 12° 47' East

39.98 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

79.96 The corner to sections 29. 30. 31 & 32.

Land level prairie; 2 rate

West, on a random line between sections 30 and 31.

Var. 12° 47' East

40.00 Set a post for a temporary 1/4 Sec. Cor

78.78 Intersected West Boundary of Township 12 links North of the post the corner to sections 30 and 31 from which corner I run

Township 12 N. R. 5 W. 6th Prin. Meridian

North 89° 55 East on a true line between Sections 30 and 31.

Var. 12° 47' East.

38.78 Set a post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

78.78 The corner to Sections 29. 30. 31 and 32

Land level prairie; 2 rods

June 5th, 1865

North, between Sections 29 and 30

Var. 12° 47 East

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for quarter Sec. Cor.

63.20 A drain bears N. E.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to Sections 19. 20. 29 and 30

Land rolling; 2 rods.

East, on a random line between Sections 20 and 29.

Township 12 N. R. 5 W. 6th Prin. Meridian

Var. 12° 47' East

17.20 A drain bears North.

40.00 Set a post for a temporary 1/4 Sec. Cor.

79.92 Intersected N. and S. line 17 links South of the post the corner to sections 20. 21. 28 and 29 from which corner I run

South 89° 53 West on a true line between Sections 20 and 29

Var. 12° 47' East

39.96 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

79.92 The corner to Sections 19. 20. 29 & 30.

Land rolling prairie; 2 rods.

West, on a random line between Sections 19 and 30.

Var. 12° 47' East.

40.00 Set a post for a temporary 1/4 Sec. Cor.

78.69 Intersected the West Boundary of the Township 17 links North of the post the corner to sections

Township 12 N. R. 5 W. 6th Prin. Mer.

19 and 30 from which corner I run
North 89°53 East on a true line
between sections 19 and 30.
Var. 12°47' East.

38.69 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

78.69 The corner to Sections 17, 20, 29 & 30.
Land rolling prairie, 2 rods.

North, between Sections 19 and 20,
Var. 12° 47' East.

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to Sections 17, 18, 19 & 20.
Land rolling prairie, 2 rods.

Township 12 N. R. 5 W. 6th Prin. Meridian

East, on a random line between Sections 17 and 20.
Var. 12° 47' East

26.50 A deer bears North.

40.00 Set a post for a temporary 1/4 Sec. Cor.

80.06 Enter at the N. and S. line 21 links South of the post the corner to Sections 16, 17, 20 and 21, from which corner I run
South 89°51 West on a true line between Sections 17 and 20.
Var. 12° 47' East.

40.03 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.06 The corner to Sections 17, 18, 19 & 20
Land rolling prairie, 2 rods.

West, on a random line between Sections 18 and 19.
Var. 12° 47' East.

40.00 Set a post for a temporary 1/4 Sec. Cor.

68.40 A small brook 5 links wide runs N. E.

Township. 12 N. R. 5 W. 6th Prin Meridian

74.00 To same brook, pond 50 links wide run through same

78.00 Leave pond and brook. Scattering trees S. of line

78.25 Intersected the West Boundary of the Township 15 links North of the post Corner to sections 18 and 19 from which corner I run.

N 89 54 East on on a true line between Sections 18 and 19.

Va. 12° 47' East

38.25 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

78.25 The Corner to Sections 17.18.19 and 20,

Land Rolling prairie; 2 rate

A few Cottonwood trees on the bank of the pond in brook, pond made by the beavers Pond 10 chs long and about 1 ch wide and 4 feet deep.

Township. 12 N. R. 5 W. 6th Prin. Meridian.

North, between Section 17 and 18

Va. 12° 47 East

35.00 A small brook 4 links wide runs N.E.

40.00 Set a post, deposited, charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 7.8.17 and 18.

Land rolling prairie; 2 rate.

East on a random line between sections 8 and 17.

Va. 12° 47' East.

40.00 Set a post for a temporary 1/4 Sec. Cor.

58.70 A brook 6 links wide runs N.E.

79.94 Intersected the N. and S. line 17 South of the post the corner to sections 8.9.16 + 17 from which corner I run

South 89 53 West on a true line between sections 8 and 17.

Va. 12° 47 East

39.97 Set a post deposited charred stake and

Township 12 N. R. 5 W. 6th Prin. Meridian

raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

79.94 The corner to Sections 7, 8, 17 and 18
Land rolling prairie; 2 rods.

West, on a random line between Section 7 and 18.
Var. 12° 47' East.

40.00 Set a post, for a temporary 1/4 Sec. Cor.

78.16 Intersected the West Boundary of the Township 18 links North of the post the corner to sections 7 + 18 from which corner I run.
North 89° 52' East on a true line between sections 7 and 18.
Var. 12° 47' East.

38.16 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

78.16 The corner to sections 7, 8, 17 + 18.
Land rolling prairie; 2 rods.

Township 12 N. R. 5 W. 6th Prin. Meridian

North, between Sections 7 and 8.
Var. 12° 47' East

40.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor

80.00 Set a post, deposited charred stake and raised mound of earth with pits as per instructions for corner to sections 5, 6, 7 and 8.
Land rolling prairie; 2 rods

East, on a random line between sections 5 and 8.
Var. 12° 47' East

40.00 Set a post for a temporary 1/4 Sec. Cor.

79.86 Intersected the N. and S. line 11 links South of the post the corner to sections 4, 5, 8 and 9 from which corner I run.
South 89° 55' West on a true line between sections 5 and 8.
Var. 12° 47' East

39.93 Set a post, deposited charred stake and

Township 12 N. R. 5 W. 6th Prin. Meridian

raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

79.86 The Corner to sections 5, 6, 7 and 8.
Land rolling prairie; 2 rods.

West, on a random line between sections 6 and 7.

Var. 12° 47' East.

40.00 Set a post for a temporary 1/4 Sec. Cor.

78.04 Intersected the West Boundary of the Township 25 links North of the post, the corner to sections 6 and 7 from which Corner I run
North 89.47' East on a true line between Sections 6 + 7

Var. 12° 47' East.

38.04 Set a post, deposited Charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

78.04 The corner to sections 5, 6, 7 and 8.
Land rolling prairie, 2 rods.

Township 12 N. R. 5 W. 6th Prin. Meridian.

North on a true line between Sections 5 and 6.

Var. 12° 47 East

40.00 Set a post deposited charred stake and raised mound of earth with pits as per instructions for 1/4 Sec. Cor.

80.46 Intersected the 3rd Standard Parallel North, Set a post, deposited charred stake and raised mound of earth with pits as per instructions for Closing Corner to sections 5 and 6.
Land rolling prairie; 2 rods

From the closing Corner to sections 5 and 6 I run
West, on the 3rd Standard Parallel.

Var. 12° 47' East

7.46 To the Standard Corner to sections 31 and 32. —

June 6th, 1865

General Description

This Township contains second rate land. Surface generally nearly level or gently rolling - A Small brook runs through the North part, no permanent running water. In places there are scattering trees and undergrowth - on either bank. Timber ash, elm and Cottonwood.

A list of names of the individuals employed to assist in running, measuring or marking the lines and corners described in the foregoing field notes of Township No. 12 North of the base line of Range No. 5 West of the 6th Principal meridian showing the respective capacities in which they acted

Thomas V. Collins	Chainman
William Gleason	Chainman
William T. Carson	Cornerman
Richard Hyer	Flagman
Isaac B Wilcox	Compassman

36
13
2
Nov

44
193

General Land Office • Original Field Notes

Book Number

315

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.