General Land Office • Original Field Notes

Book Number

377

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Index Diagram

Town 25 N. R 12 W.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of the Survey and Sub-divisions
of Township No 25 North
of the Base Line of
R[illegible] No 12 West of
[illegible] Principal
[illegible]w, in the
[illegible] Nebraska.
[illegible]t contract No 45
[illegible]e and Kendall

[illegible]d by
[illegible]ge T. Kendall
Deputy Surveyor.

Survey commenced July 22d, 1871

Survey completed July 27th, 1871

T
25 to 28 N
R. 12 W.

List of Names

A list of the names of the persons employed to assist in surveying this Township.

W. J. Bentley } Chainmen
H. O. Smith }
A. B. Campbell } Mound men
W. T. Rogers } axmen & flagmen

T 25 N. R. 12 W. 6th P.M.

chains

To determine the proper adjustment of my compass for sub-dividing this Township. I commence at corner to Townships 24 and 25 N. Ranges 11 and 12 West and run North on blank line along East Boundary of Sec. 36.

Variation 13° 10' East

40.02 To a point 1 lk. W of 1/4 Sec. Cor

79.98 To a point 2 lks. E of corner to Sec 25 and 36.

To retrace this line or run parallel thereto my compass must be adjusted to a

Variation 13° 10' East

Township 25 North. Range 12 West

chains	
	North bet. Sec. 35 and 36 Variation 13° 10' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for corner to Sec. 25. 26 35 and 36.
	Surface level Soil 1st rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 25 and 36 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.97	Intersect East Boundary of Township at a point 14 links North of corner to Sec. 25 and 36 from which corner I run N 89° 54' West on true line bet. Sec. 25 & 36 Variation 13° 10' East
39.98½	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.97	Corner to Sec. 25. 26. 35 and 36
	Surface level Soil 1st rate

Township 25 North. Range 12 West.

chains	
	North bet. Sec. 25 and 26 Variation 13° 10' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 23. 24. 25 and 26
	Surface level Soil 1st rate

Township 25 North. Range 12 West

chained	
	East on Random line bet. Sec. 24 and 25 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.30	Intersect East Boundary of Township at a point 33 lks. North of corner to Sec. 24 and 25 from which corner I run.
	N. 89° 46' West on true line bet. Sec. 24 and 25 Variation 13° 10' East
40.15	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.30	Corner to Sec. 23. 24. 25 and 26.
	Surface level Soil 1st rate

Township 25 North. Range 12 West

chains	
	North bet. Sec. 23 and 24 Variation 13° 10' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 13. 14. 23 and 24.
	Surface level Soil sandy 2d rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 13 and 24 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.70	Intersect East Boundary of Township at a point 3 lks. South of corner to Sec. 13 and 24 from which corner I run S 89° 59' West on line line bet. Sec. 13 & 24 Variation 13° 10' East
40.35	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.70	Corner to Sec. 13. 14. 23 and 24
	Surface level Soil sandy 2d rate

Township 25 North. Range 12 West.

chains	
	North bet. Sec. 13 + 14 Variation 13° East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 11. 12. 13 and 14
	Surface level Soil sandy 2d. rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 12 and 13 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.34	Intersect East Boundary at a point 35 lks. N. of corner to Sec. 12 and 13 from which corner I pass At 89° 45' West on true line bet. Sec. 12 and 13 Variation 13° East
40.17	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.34	Corner to Sec. 11. 12. 13 and 14
	Surface level Soil sandy 2d. rate

Township 25 North. Range 12 West

chains	
	North bet. Sec. 11 and 12 Variation 13° East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 1. 2. 11. 12
	Surface level Soil sandy 2d rate

Township 12 North. Range 12 West

chains	
	East on Random line bet. Sec. 1 and 12 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.95	Intersect East Boundary of Township at a point 19 links S. of corner to Sec. 1 and 12. from which corner I run S 89° 56' West on mer line bet. Sec. 1 and 12 Variation 13° East
40.47½	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
80.95	Corner to Sec. 1. 2. 11 and 12
	Surface gently rolling Soil 3d rate

Township 25 North. Range 12 West

chains	
	North on Random line bet. Sec. 1 and 2
	Variation 18° East
40.00	Set post for Temporary 1/4 Sec. Corner.
80.75	Intersect North Boundary of Township at a point 1.35 chs West of corner to Sec. 1 and 2 from which corner I run
	S 58' West on true line bet. Sec. 1 and 2
	Variation 18° East
40.75	Set post. deposit charred stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
80.75	Corner to Sec. 1. 2. 11. 12
	Surface gently rolling Soil sandy 2nd rate
	July 22d 1891

Township 25 North. Range 12 W.

chains	
	North bet. Sec. 34 and 35
	Variation 18° 15' East
40.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for corner to Sec. 26. 27. 34 and 35
	Surface gently rolling Soil sandy 1st rate

Township 25 North, Range 12 West

chains

East on Random line
bet. Secs. 26 and 35
Variation 13° 15' East

40.00 Set post for temporary 1/4 Sec. Cor.
80.42 Intersect N and S line at
a point 50 lks. North of
corner to Secs. 25, 26 and 35 & 36
from which corner I run
S 89° 39' West on true line
bet. Secs. 26 and 35
Variation 13° 15' East
40.21 Set post. deposit charred
stake, raise mound of
earth with pits, as per
80.42 instructions for 1/4 Sec. Cor.
Corner to Secs. 26, 27
34 and 35

Surface gently rolling
Soil 1st rate

Township 25 North, Range 12 West

chains

North bet. Secs. 26 and 27
Variation 13° 5' East

40.00 Set post. deposit charred
stake, raise mound of
earth with pits as per
instructions for 1/4 Sec. Corner
80.00 Set post. deposit charred
stake, raise mound of
earth with pits as
per instructions for
Corner to Secs. 22, 23,
26 and 27

Surface gently rolling
Soil 1st rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 23 and 26
	Variation 13° 5' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.50	Intersect N and S line at a point 30 lks. North of corner to Sec. 23. 24. 25 and 26 from which corner I run
	N 89° 47' West on true line bet. Sec. 23 and 26
	Variation 13° 5' East
40.25	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.50	Corner to Sec. 22. 23. 26. 27
	Surface gently rolling Soil 1st rate

Township 25 North Range 12 West

chains	
	North bet. Sec. 22 and 23
	Variation 13° 5' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Co.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for Corner to Sec. 14. 15 22 and 23.
	Surface gently rolling Soil 1st rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 14 and 23 Variation 13° 5' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.15	Intersect N. and S. line at a point 3 lks. South of corner to Sec. 13. 14. 23 and 24 from which corner I run S 89° 59' West on true line bet. Sec. 14 and 23 Variation 13° 5' East
40.07½	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.15	Corner to Sec. 14. 15. 22. 23
	Surface gently rolling Soil 1st rate

Township 25 North. Range 12 West

chains	
	North bet. Sec. 14 and 15 Variation 13° 5' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 10. 11. 14 and 15
	Surface gently rolling Soil Sandy 2d rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 11 and 14 Variation 13° 5' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.50	Intersect A and S line at a point 18 links South of corner to Sec. 11. 12, 13 and 14 from which corner I run S 89° 52' West on true line bet. Sec. 11 and 14 Variation 13° 5' East
40.25	Set post deposit chained stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.50	Corner to Sec. 10. 11. 14. 15
	Surface gently rolling Soil 1st rate

Township 25 North. Range 12 West

chains	
	North bet. Sec. 10 and 11 Variation 13° 5' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for corner to Sec. 2. 3. 10 and 11
	Surface gently rolling Soil 2nd rate.

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 2 and 11.
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.78	Intersect N. and S. line at a point 30 lks. South of corner to Sec. 1.2.11.12 from which corner I run
	S 89° 47' West on true line bet. Sec. 2 and 11
	Variation 13° East
40.39	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.78	Corner to Sec. 2.3.10.11
	Surface gently rolling Soil 2d rate

Township 25 North. Range 12 West

chains	
	North on Random line bet. Sec. 2 and 3
	Variation 13° 5' East
40.00	Set post for temporary 1/4 Sec. Corner.
81.20	Intersect N. Boundary of Township at a point 1.94 ch. West of corner to Sections 2 and 3 from which corner I run
	S 1°, 22' West on true line bet. Sec. 2 and 3
	Variation 13° 5' East
41.20	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
81.20	Corner to Sec. 2.3.10.11
	Surface gently rolling Soil sandy 2d rate
	July 23d 1871

Township 25 North. Range 12 West

chains	
	North bet. Sec. 33 and 34 Variation 13° East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 27. 28. 33 and 34.
	Surface generally rolling Soil sandy 2" fall

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 27 and 34 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
79.18	Intersect N and S. line at a point 5 lks. South of corner to Sec. 26. 27. 34 and 35 from which corner I run S 89° 58' West on true line bet. Sec. 27 and 34 Variation 13° East
39.59	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.18	Corner to Sec. 27. 28. 33 and 34
	Surface gently rolling Soil sandy 12" rafe

Township 25 North. Range 12 West

chains	
	North bet. Sec. 27 and 28 Variation 13° East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for Corner to Sec. 21. 22. 27 and 28.
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 22 and 27. Variation 13° East
40.00	Set post. for temporary 1/4 Sec. Corner.
79.50	Intersect N. and S. line at a point 12 link. S. of corner to Sec. 22. 23. 26 and 27. from which corner I run S 89° 55' West on true line bet. Sec. 22 and 27 Variation 13° East
39.75	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.50	Corner to Sec. 21. 22. 27 and 28
	Surface gently rolling Soil sandy 3rd rate

Township 25 North. Range 12 West

chains	
	North bet. Sec. 21 and 22 Variation 13° East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 15, 16. 21 and 22.
	Surface gently rolling Soil sandy 2 ft. rate

Township 25 North. Range 12 West

chains	
	East on Randomline bet. Sec. 15 and 22 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
79.26	Intersect N. and S. line at a point 60 lks. South of corner to Sec. 14, 15, 22 and 23 from which corner I run S 89° 34' West on true line bet. Sec. 15 & 22 Variation 13° East
39.63	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner,
79.26	Corner to Sec. 15, 16. 21 and 22.
	Surface rolling Soil sandy 3 ft. rate

Township 25 North. Range 12 West

chains	
	North bet. Sec. 15 and 16 Variation 13° East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sec. 9. 10. 15 and 16
	Surface rolling Soil sandy 2d rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 10 and 15 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
79.08	Intersect N and S line at a point 50 lks. South of corner to Sec. 10. 11. 14 and 15 from which corner I run S. 89° 39' West on true line bet. Sec. 10 and 15 Variation 13° East
39.54	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.08	Corner to Sec. 9. 10. 15 and 16
	Surface rolling Soil sandy 2d rate

Township 25 North. Range 12 West

chains	
	North bet. Sec. 9 and 10 Variation 13° East
40.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 3. 4. 9 + 10
	Surface rolling Soil sandy 2d rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 3 and 10 Variation 13° East
40.00	Set post. for temporary 1/4 Sec. Corner.
79.04	Intersect N and S line at a point 14 lks. S. of corner to Sec. 2. 3. 10 and 11 from which corner I run S 89° 54' West on true line bet. Sec. 3 and 10 Variation 13° East
39.52	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.04	Corner to Sec. 3. 4. 9. 10
	Surface rolling Soil sandy 2d rate

Township 25 North. Range 12 West

chains	
	North on Random line bet. Sec. 3. and 4
	Variation 12° 30' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.80	Intersect N. Boundary at a point 44 lks. West of corner to Sec. 3 and 4 from which corner Sun S 19° West, on true line bet Sec. 3 and 4
	Variation 12° 30' East
40.80	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.80	Corner to Sec. 3. 4. 9 and 10
	Surface rolling
	Soil sandy 2nd rate
	July 24th 1871

Township 25 North. Range 12 West

chains	
	North bet. Sec. 32 and 33
	Variation 13° East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
55.00	Drain running S.E. water in holes.
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for corner to Sec. 28. 29. 32 and 33
	Surface rolling
	Soil sandy 2nd rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 28 and 33 Variation 13° East
40.00	Set post. for temporary 1/4 Sec. Corner.
79.92	Intersect N and S line at a point 12 lks. N. of corner to Sec. 27. 28. 33 and 34 from which corner I run N 89° 55' West on true line bet. Sec. 28 & 33 Variation 13° East
39.96	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.92	Corner to Sec. 28. 29. 32 and 33.
	Surface rolling Soil sandy 3d rate

Township 25 North. Range 12 West.

chains	
	North bet. Sec. 28 and 29 Variation 12° 45' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 20. 21. 28 and 29.
	Surface rolling Soil sandy 2d rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 21 and 28 Variation 12° 45' East
40.00	Set post for temporary 1/4 Sec. Corner
79.80	Intersect N and S. line at a point 5 lks. N. of corner to Sec. 21. 22. 27 and 28 from which corner I run N. 89° 58' West on true line bet. Sec. 21 and 28 Variation 12° 45' East
39.90	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.80	Corner to Sec. 20. 21. 28 and 29.

Surface rolling
Soil sandy 2nd rate.

Township 25 North. Range 12 West

chains	
	North bet. Sec. 20 and 21 Variation 12° 40' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for corner to Sec. 16. 17. 20 and 21.

Surface broken
Soil sandy 3rd rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 16 and 21 Variation 13° East
40.00	Set post for temporary 1/4 Sec Corner.
79.20	Intersect N. and S. line at a point 30 lks. North of corner to Sec. 15. 16. 21. & 22 from which corner I run S 89° 47' West on true line bet. Sec. 16 and 21 Variation 13 East
39.60	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec Corner.
79.20	Corner to Sec. 16. 17. 20 and 21.
	Surface rolling Soil sandy 2d rate

Township 25 North. Range 12 West

chains	
	North bet. Sec. 16 and 17 Variation 12° 40' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 8. 9. 16 and 17
	Surface broken Soil sandy 3d rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 9 and 16 Variation 12° 40' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.30	Intersect N. and S. line at a point 40 lks. North of corner to Sec. 9. 10. 15 and 16 from which corner I run N 89° 43' West on line line bet. Sec. 9 and 16 Variation 12° 40' East
39.65	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.30	Corner to Sec. 8. 9. 16 and 17
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 12 West

chains	
	North bet. Sec. 8 and 9 Variation 13° East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for Corner to Sec. 4. 5. 8 and 9
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 4 and 9
	Variation 13° East
40.00	Set post. for temporary 1/4 Sec. Corner.
79.86	Intersect N and S line at a point 38 lks. N of corner to Sec. 3.4.9 and 10 from which corner I run
	N. 89° 44' West on true line bet Sec. 4 & 9
	Variation 13° East
39.93	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.86	Corner to Sec. 4.5.8.9
	Surface gently rolling Soil sandy 3rd rate

Township 25 North. Range 12 West

chains	
	North on Random line bet. Sec. 4 and 5
	Variation 13° 10' East
40.00	Set post. for temporary 1/4 Sec. Corner.
80.20	Intersect N. Boundary of Township at a point 97 lks. west of corner to Sec. 4 and 5 from which corner I run
	S 42' West on true line bet. Sec. 4 and 5
	Variation 13° 10' East
40.20	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.20	Corner to Sec. 4. 5. 8 and 9
	Surface gently rolling Soil black. sandy loam 1st rate
	Heavy grass. July 25th

Township 25 North. Range 12 West

chains	
	North bet. Sec. 31 and 32 Variation 13° 10' East
40.00	Set post. deposit chaned stake raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chaned stake, raise mound of earth with pits, as per instructions for Corner to Sec. 29, 30, 31 & 32
	Surface level. Soil black. sandy loam 2" rate Good growth of grass.

Township 25 North Range 12 West

chains	
	East on Random line bet. Sec. 29 and 32 Variation 13° 10' East
40.00	Set post for Temporary 1/4 Sec. Corner.
80.37	Intersect N and S line at a point 29 lks. South of corner to Sec. 29, 32 and 33 from which corner I run S 89° 48' West on true line bet. Sec. 29 and 32 Variation 13° 10' East
40.18½	Set post. deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.37	Corner to Sec. 29, 30, 31 and 32.
	Surface rolling Soil sandy 3". rate

Township 25 North. Range 12 West

chains	
	West on Random line bet. Sec. 30 and 31
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.17	Intersect West Boundary of Township at a point 59 lks. N. of corner to Sec. 30 and 31 from which corner I run
	N. 89° 35' East on true line bet. Sec. 30 and 31
	Variation 18° 10' East
40.17	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.17	Corner to Sec. 29. 30. 31 and 32.
	Surface level
	Soil Sandy 2d rate

Township 25 North. Range 12 West

chains	
	North bet. Sec. 29 and 30
	Variation 13° 10' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 19. 20. 29 and 30.
	Surface level
	Soil black sandy loam
	2d rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 20 and 29
	Variation 12° 45' East
40.00	Set post for temporary 1/4 Sec. Cor.
79.90	Intersect N. and S. line at a point 25 lks. South of corner to Sec. 20. 21. 28 and 29 from which corner I run
	S 89° 49' West on true line bet. Sec. 20 and 29
	Variation 12° 45' East
39.95	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.90	Corner to Sec. 19. 20. 29 and 30.
	Surface gently rolling Soil sandy 2d rate

Township 25 North. Range 12 West

chains	
	West on Random line bet. Sec. 19 and 30
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.30	Intersect West Boundary at a point 10 lks. N. of corner to Sec. 19 and 30 from which corner I run
	N 89° 56' East on true line bet Sec. 19 and 30
	Variation 13° 10' East
40.30	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.30	Corner to Sec. 19. 20. 29 and 30
	Surface gently rolling Soil 3d rate

Township 25 North, Range 12 West

chains	
	North bet. Sec. 19 and 20 Variation 13° 10' East
40.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for Corner to Sec. 17, 18, 19 and 20
	Surface level Soil sandy 2d rate

Township 25 North Range 12 West

chains	
	East on Random line bet. Sec. 17 and 20 Variation 12° 40' East
40.00	Set post for temporary 1/4 Sec. Cor.
79.81	Intersect 4th S line at a point 76 lks. S of corner to Sec. 16, 17, 20 and 21 from which I run S. 89° 27' West on true line bet. Sec. 17 and 20 Variation 12° 40' East
39.90 lk	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.81	Corner to Sec. 17, 18, 19 20 Surface rolling Soil sandy 3d rate Grass in bottoms

Township 25 North, Range 12 West

chains	
	West on Random line bet. Sec. 18 and 19 Variation 13° 10' East
40.00	Set port for temporary 1/4 Sec. Corner
80.43	Intersect W. Boundary at a point 8 lks N of corner to Sec. 18 and 19 from which corner I run N. 89° 57' East on true line bet. Sec. 18 & 19 Variation 13° 10' East
40.43	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.43	Corner to Sec. 17. 18. 19 & 20 Surface gently rolling Soil sandy 2nd rate

Township 25 North, Range 12 West

chains	
	North bet. Sec. 17 and 18 Variation 13° 10' East
40.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 7. 8. 17 & 18
	Surface gently rolling Soil sandy 3rd rate

Township 25 North. Range 12 W.

chains	
	East on Random line bet. Sec. 8 and 17
	Variation 13° 10'
40.00	Set post for temporary 1/4 Sec. Corner
79.78	Intersect N and S line at post corner to Sec. 8. 9. 16 and 17 from which corner I run West on true line bet. Sec. 8 and 17
	Variation 13° 10' East
39.89	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
79.78	Corner to Secs. 7.8.17.18
	Surface gently rolling Soil sandy 3rd rate.

Township 25 North, Range 12 West

chains	
	West on Random line bet. Sec. 7 and 18
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.57	Intersect W. Boundary at point 17 lks. S. of corner to Secs. 7 and 18 from which corner I run S 89° 53' East on true line bet. Sec. 7 and 18
	Variation 13° 10' East
40.57	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.57	Corner to Sec. 7.8.17.18
	Surface gently rolling Soil 3rd rate

Township 25 North. Range 12 West

chains	
	North bet. Sec. 7 and 8 Variation 13° 10' East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for corner to Sec. 5. 6. 7 and 8
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 5 and 8 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Cor
79.90	Intersect A and S line at post from which corner to Secs 4. 5. 8 & 9 run
	West on true line bet Sec. 5 and 8 Variation 13° 10' E.
39.95	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
79.90	Corner to Sec. 5. 6. 7. 8
	Surface gently rolling Soil sandy 3rd rate

July 26th 1871

Township 25 North. Range 12 West

chains	
	West on Random line bet. Sec. 6 and 7
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.80	Intersect West Boundary at a point 40 lks South of corner to Sec. 6 and 7 from which corner bears
	S 89° 43' East on true line bet. Sec. 6 and 7
	Variation 13° 10' East
40.80	Set post. deposit charred stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
80.80	Corner to Sec. 5. 6. 7. 8
	Surface gently rolling Soil 3d. rate

Township 25 North. Range 12 West

chains	
	North on Random line bet. Sec. 5 and 6
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Cor.
80.57	Intersect N. Boundary at a point 68 lks. East of corner to Sec. 5 and 6 from which corner bears
	S 29' East on true line bet. Sec. 5 and 6
	Variation 13° 10' East
40.57	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.57	Corner to Sec. 5. 6. 7. 8
	Surface gently rolling Soil 3d. rate
	July 27th. 1871

Township 25 North. Range 12 West

General Description.

This Town. is level or gently rolling. Soil mostly, black sandy loam 1st rate
There is no running water, but water can be obtained by digging a few feet below the surface
Good growth of grass which is in many places, fit for hay.

We hereby certify that we assisted George T Kendall deputy Surveyor, in surveying and sub-dividing Town. 25 North of the base line, of Range No 12 West of the 6th Principal Meridian, in the State of Nebraska, and that said Township has been, in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the boundary monuments planted according to the instructions of the Surveyor General.

W J Dentley } Chainman
H O Smith } Chainman
A B Campbell } Axman, Mountain
W. T. Rogers } + flagman

Subscribed and sworn to by the above named persons before me a Notary Public for the County of Douglas in the State of Nebraska, this 22 day of September 1871

Rollin L. Smith
Notary Public

I, Geo. T. Kendall Deputy Surveyor, do solemnly swear that in pursuance of a joint contract, wherein Chauncey Wilke and George T. Kendall are joint contractors with E. E. Cunningham, United States Surveyor General for the States of Iowa and Nebraska, bearing date June 15th, 1871, I have well, faithfully and truly, in my own proper person, and in strict conformity with the instructions furnished by the Surveyor General, the Surveying Manual, and the laws of the United States, surveyed all those parts or portions of Township 25 North of the base line, of Range No 12 West of the 6th Principal Meridian, in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed under my direction; and I do further solemnly swear that the corners of said surveys have been established and perpetuated in strict accordance with the

Surveying Manual and printed instructions, and that the foregoing are the true and original field notes of such survey.

George T. Kendall
Deputy Surveyor

Subscribed by said George T. Kendall Deputy Surveyor and sworn to before me a Notary Public for County of Douglas, in the State of Nebraska - this 23d day of Sept. 1871.

Rollin L. Smith
Notary Public

Surveyor Generals Office
Plattsmouth Oct. 6th 1871

The foregoing field notes of the survey and subdivision of Township No. 25 North of the Base Line of Range No. 12 West of the 6th Principal Meridian in the State of Nebraska. Executed by George T. Kendall, Deputy Surveyor, under joint Contract No. 45 wherein Chauncy Wilter and George T. Kendall are joint Contractors ~~in the month of July A.D. 1871~~ dated June 15th, 1871. in the month of July 1871. having been critically examined the necessary corrections and explanations made, the said field notes and the surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

T 26 N., R 12 W

6	60	5	44	4	33	3	22	2	11	1	
59		58		43		32		21		10	
7	57	8	42	9	31	10	20	11	9	12	
56		55		41		30		19		8	
18	54	17	40	16	29	15	18	14	7	13	
53		52		39		28		17		6	
19	51	20	38	21	27	22	16	23	5	24	
50		49		37		26		15		4	
30	48	29	36	28	25	27	14	26	3	25	
47		46		35		24		13		2	
31	45	32	34	33	23	34	12	35	1	36	

Field Notes

of the survey and sub-disions of Township No 26 North of the base line, of Range No 12 West of the 6th Principal Meridian in the State of Nebraska, under Joint contract No 45 with Wiltse and Kendall — Executed by George T. Kendall

Deputy Surveyor.

Survey commenced July 27th 1871

Survey completed July 31st 1871

List of Names.

A list of the names of the persons employed to assist in surveying this Township, showing the respective capacities in which they acted.

W. I. Bentley
H. O. Smith } chainmen
A. B. Campbell } moundmen
W. T. Rogers } axmen & flagmen

To determine the proper adjustment of my compass for sub-dividing this Township. I commence at the corner to Townships 25 and 26 N. Ranges 11 and 12 West. and run North on a blank line along the East Boundary of Sec. 36

Variation 13° 10' East

40.01 To post at 1/4 Sec. Cor.

80.03 To a point 2 lks. East of corner to Secs. 25 and 36

To retrace this line or run parallel thereto my compass must be adjusted to a

Variation 13° 10' East

Township 26 North. Range 12 West

chains	
	North bet Sec. 35 and 36 Variation 13° 10' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sec. 25. 26. 35 and 36
	Surface level Soil sandy 3d rate

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 25 and 36 Variation 13° 10' East
40.00	Set post. for temporary 1/4 Sec. Corner
79.80	Intersect East Boundary of Township at a point, corner to Sec. 25 and 36 from which corner I run West on true line bet. Sec. 25 and 36 Variation 13° 10' East
39.90	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.80	Corner to Sec. 25. 26. 35 and 36
	Surface - Upland - sand hills ~~bottom - level~~ Soil 3d rate

Township 26 North. Range 12 West

chains	
	North bet. Sec. 25 and 36 Variation 13° 10' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 23. 24. 25 and 26
	Surface gently rolling Soil sandy 3rd rate

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 24 and 25 Variation 13° 10' East
40.00	Set post. for temporary 1/4 Sec. Corner.
79.90	Intersect East Boundary at a point 25 lks. S of corner to Sec. 24 and 25 from which corner Trees S 89° 49' West on true line bet. Sec. 24 and 25 Variation 13° 10' East
39.95	Set post deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.90	Corner to Sec. 23. 24. 25 and 26.
	Surface gently rolling Soil sandy 3rd rate

Township 26 North Range 12 West

chains	
	North bet. Sec. 23 and 24 Variation 13° 10' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 13. 14. 23 and 24.
	Surface rolling Soil sandy 3rd rate

Township 26 North. Range 12 West

chains	
	East on Random line bet Sec. 13 and 24 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.70	Intersect E. Boundary at a point 32 lks S. of corner to Sec. 13 and 24 from which corner Iron S 89° 46' West on true line bet. Sec. 13 and 24 Variation 13° 10' East
39.85	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.70	Corner to Sec. 13. 14. 23 and 24
	Surface rolling. Soil sandy 3rd rate.

Township 26 North. Range 12 West

chains	
	North bet. Sec. 13 and 14 Variation 13° 10' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 11. 12. 13 and 14
	Surface rolling. Soil sandy 3' rate.

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 12 and 13 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.59	Intersect East Boundary of Township at a point 40 lks. South of corner to Sec. 12 and 13 from which corner I run: S 89° 43' West on true line bet. Sec. 12 and 13 Variation 13° 10' East
39.79 1/2	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.59	Corner to Sec. 11. 12. 13 and 14
	Surface broken Soil sandy 3' rate.

Township 26 North Range 12 West

chains	
	North bet. Sec. 11 and 12. Variation 13° 10' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 1. 2. 11 and 12
	Surface rolling Soil sandy 3d. rate

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 1 and 12 Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.82	Intersect East Boundary of Township at a point 21 lks. South of corner to Sec. 1 and 12 from which ~~corner~~ I run S 89° 51' West on true line bet. Sec. 1 and 12 Variation 13° 15' East
39.91	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
79.82	Corner to Sec. 1. 2. 11 and 12
	Surface rolling Soil sandy 3d. rate

Township 25 North, Range 12 West

chains	
	North on Random line bet. Secs 1 and 2
	Variation 13° 15' East
30.00	Enter bottom. E and W.
40.00	Set post for temporary 1/4 Sec. Corner.
60.00	Bed of stream (dry) N.E.
80.20	Intersect North Boundary of Township at a point 30 lks. East of corner to Secs. 1 and 2 from which corner I run S 13' East on true line bet Secs. 1 and 2
	Variation 13° 15' East
40.20	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.20	Corner to Secs. 1. 2. 11 and 12
	Surface - Upland rolling
	Soil sandy 3rd rate
	Bottom level, sandy 1st rate
	July 27th

Township 25 North, Range 12 West

chains	
	North. bet. Secs. 34 and 35
	Variation 13° 10' East
40.00	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Secs. 26. 27. 34 and 35
	Surface - 1st half mile, broken; last half mile level
	Soil sandy, 3rd rate -

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 26 and 35 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner
80.40	Intersect N. and S. line at a point 25 lks. N. of corner to Sec. 25. 26. 35 and 36 from which corner bears S 89° 49' West on true line bet. Sec. 26 & 35 Variation 13° 10' East
40.20	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Co.
80.40	Corner to Sec. 26. 27. 34 and 35
	Surface rolling Soil sandy 3rd rate

Township 26 North. Range 12 West

chains	
	North bet. Sec. 26 and 27 Variation 13° 15' East
40.00	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Co.
80.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for Corner to Sec. 22. 23. 26 and 27
	Surface broken Soil sandy 3rd rate

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 23 and 26 Variation 13° 10' East
40.00	Set Post for temporary 1/4 Sec. Corner.
80.10	Intersect N and S line at a point 8 lks. South of corner to Sec. 23. 24. 25 and 26 from which corner I run S 89° 57' West on true line bet. Sec. 23 and 26 Variation 13° 10' East
40.05	Set Post. deposit chained stake. raise mound of earth with Pits. as per instructions for 1/4 Sec. Corner.
80.10	Corner to Sec. 22. 23. 26 and 27
	Surface broken Soil sandy 3" rate

Township 26 North. Range 12 West

chains	
	North bet. Sec. 22 and 23 Variation 13° 10' East
40.00	Set Post. deposit chained stake. raise mound of earth with Pits. as per instructions for 1/4 Sec. Corner.
80.00	Set Post. deposit chained stake. raise mound of earth with Pits as per instructions for Corner to Sec. 14. 15. 22 and 23
	Surface 1st 20 chs. broken. Remainder. gently rolling. Soil 3" rate

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 14 and 23 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.06	Intersect N. and S. line at a point 6 lks South of corner to Sec. 13. 14. 23 and 24 from which corner I run S 89° 57' West on true line bet. Sec. 14 and 23 Variation 13° 10' East
40.03	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Co
80.06	Corner to Sec. 14. 15. 22 and 23
	Surface rolling Soil 3d rate

Township 26 North. Range 12 West

chains	
	North bet. Sec. 14 and 15 Variation 13° 10' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Co.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 10. 11. 14 and 15.
	Surface gently rolling Soil 3d rate

Township 26 North. Range 12 West.

chains	
	East on Random line bet. Sec. 11 and 14
	Variation 13° 10' East
40.00	Set post. for temporary 1/4 Sec. Corner.
80.20	Intersect N. and S line at the post corner to Sect. 11. 12. 13 and 14 from which corner I run West on true line bet Sec. 11 and 14
	Variation 13° 10' East
40.10	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor
80.20	Corner to Sec. 10. 11. 14 and 15.
	Surface level
	Soil 3rd rate

Township 26 North. Range 12 West

chains	
	North bet. Sec. 10 and 11
	Variation 13° 10' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 2. 3. 10 and 11.
	Surface level.
	Soil 3rd rate.

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 2 and 11
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.25	Intersect N. and S. line at post, corner to Sec. 1. 2. 11 and 12 from which corner I run
	West on true line bet. Sec. 2 and 11
	Variation 13° 10' East
40.12½	Set post. deposit charred stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
80.25	Corner to Sec. 2. 3. 10. 11
	Surface rolling
	Soil sandy 3d rate

Township 26 North. Range 12 West

chains	
	North on Random line bet. Sec. 2 and 3
	Variation 13° 15' East
24.00	Enter bottom N.E. and S.W.
35.00	Stream, dry at line, 40 lks. wide, N.E.
40.00	Set post for temporary 1/4 Sec. Corner.
79.90	Intersect North Boundary of Township at a point 43 links West of corner to Sec. 2 and 3 from which corner I run
	S 18' West on true line bet. Sec. 2 and 3
	Variation 13° 15' East
39.90	Set post. deposit charred stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.90	Corner to Sec. 2. 3. 10. 11
	Surface upland-rolling, soil 2d rate
	Bottom level soil 1st rate
	July 28th

Township 26 North. Range 12 West

chains	
	North bet. Sec. 33 and 34 Variation 13° 10' East
40.00	Set Post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for corner to Sec. 27. 28. 33 and 34.
	Surface rolling Soil sandy 3rd. rate

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 27 and 34 Variation 13° 10' East
40.00	Set Post for temporary 1/4 Sec. Corner.
80.04	Intersect N and S line at a point 11 lks. North of corner to Sec. 26. 27 and 34 + 35 from which corner I run N 89° 55' West on true line bet. Sec. 27 and 34 Variation 13° 10' East
40.02	Set Post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.04	Corner to Sec. 27. 28. 33 and 34.
	Surface rolling Soil sandy 3rd. rate

Township 25 North. Range 12 West

chains	
	North bet. Sec. 27 and 28 Variation 13° 10' East
40.00	Set prot. deposit charred stake, raise mound of earth with pits as per instructions for ¼ Sec. Corner.
80.00	Set prot. deposit charred stake, raise mound of earth with pits as per instructions for corner to Sec. 21. 22. 27 and 28.
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 12 West

chains	
	East on Random line bet. Sec. 22 and 27 Variation 13° 10' East
40.00	Set prot for temporary ¼ Sec. Corner
79.95	Intersect N and S line at prot. corner to Sec. 22. 23. 26 and 27 from which corner I run West on true line bet Sec. 22 and 27 Variation 13° 10' East
39.97½	Set prot. deposit charred stake, raise mound of earth with pits as per instructions for ¼ Sec. Corner.
79.95	Corner to Sec. 21. 22 27 and 28
	Surface broken Soil sandy 3rd rate

Township 26 North. Range 12 West

chains	
	North bet. Sec. 21 and 22
	Variation 13°20' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 15, 16, 21 and 22
	Surface gently rolling Soil sandy 3" rate

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 15 and 22.
	Variation 13°10' East
40.00	Set port. for temporary 1/4 Sec. Corner.
80.12	Intersect N and S line at a point 10 lks. N. of corner to Sec. 14, 15, 22 and 23. from which corner I run
	N 89° 56' West on true line bet. Sec. 15 and 22
	Variation 13°10' East
40.06	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.12	Corner to Sec. 15, 16, 21 and 22.
	Surface gently rolling Soil sandy 3" rate

Township 26 North Range 12 West

chains	
	North bet. Sec. 15 and 16 Variation 13° 20' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 9. 10. 15 and 16.
	Surface gently rolling Soil sandy 3rd rate

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 10 and 15. Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner
80.15	Intersect N. and S. line at a point 8 lks. South of corner to Sec. 10. 11. 14 and 15 from which corner I run S 89° 57' West on line bet. Sec. 10 and 15 Variation 13° 10' East
40.07 1/2	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.15	Corner to Sec. 9. 10. 15 and 16
	Surface level Soil 3rd rate

Township 26 North. Range 12 West

chains	
	North bet. Sec. 9 and 10 Variation 13° 20' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
64.00	Enter bottom N.E. & S.W.
80.00	Corner to Sec. 3.4.9.10. set post. deposit chained stake, raise mound of earth with pits, as per instructions.
	Surface gently rolling Soil 1st " to 2nd rate

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 3 and 10 Variation 13° 10' East
35.00	Leave bottom N.E. & S.W.
40.00	Set post for Temporary 1/4 Sec. Corner.
80.30	Intersect N. and S. line at a point 15 lks. North of corner to Sec. 2.3.10 and 11 from which corner I run N. 89° 54' West on true line bet. Sec. 3 and 10 Variation 13° 10' East
40.15	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.30	Corner to Sec. 3.4.9.10
	Surface gently rolling Soil 3rd rate

Township 26 North. Range 12 West

chains	
	North on Random line bet Sec. 3 and 4
	Variation 13° 20' East
5.50	creek - dry on line 10 lks. wide N.E.
40.00	Set post for temporary 1/4 Sec. Corner.
80.47	Intersect N. Boundary of Township at a Point 60 lks. West of corner to Sec. 3 and 4 from which corner I run
	S. 26' West on true line bet. Sec. 3 and 4
	Variation 13° 20' East
40.47	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.47	Corner to Sec. 3. 4. 9 and 10
	Surface gently rolling - Soil 3d rate -

July 29th

Township 26 North. Range 12 West

chains	
	North - bet. Sec. 32 and 33
	Variation 13° 10' East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for corner to Sec. 28. 29. 32 and 33.
	Surface gently rolling Soil sandy 2d rate

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 28 and 33 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.10	Intersect N. and S. line at a point 6 lks. South of corner to Sec. 27. 28. 33 and 34 from which corner I run S 89° 57' West on true line bet Sec. 28 & 33 Variation 13° 10' East
40.05	Set Post. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.10	Corner to Sec. 28. 29. 32. 33

Surface rolling.
Soil sandy 3rd. rate.

Township 26 North. Range 12 West

chains	
	North bet. Sec. 28 and 29 Variation 13° 20' East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for corner to Sec. 20. 21. 28 and 29

Surface rolling.
Soil 1st. rate.

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 21 and 28 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner
80.05	Intersect N and S line at a point 3 lks. North of corner to Sec. 21. 22. 27 and 28 from which corner I run N. 89° 59' West on line bet. Sec. 21 and 28 Variation 13° 10' East
40.02½	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.05	Corner to Sec. 20. 21. 28 and 29

Surface gently rolling
Soil 3rd rate

Township 26 North. Range 12 West

chains	
	North bet. Sec. 20 and 21 Variation 13° 20' East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner.
80.00	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for Corner to Sec. 16. 17. 20 & 21

Surface gently rolling
Soil 3rd rate

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 16 and 21
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.90	Intersect N and S line at a point 15 lks. N. of corner to Sec. 15. 16. 21 and 22 from which I run,
	N. 89° 54' West on true line bet. Sec. 16 and 21
	Variation 13° 10' East
39.95	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.90	Corner to Sec. 16. 17. 20 and 21
	Surface rolling
	Soil sandy 2d. rate

Township 26 North. Range 12 West

chains	
	North bet. Sec. 16 and 17
	Variation 13° 20' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 8. 9. 16 and 17.
	Surface gently rolling
	Soil sandy 2d. rate

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 9 and 16 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.90	Intersect N. and S. line at a point 15 lks. N. of corner to Sec. 9. 10. 15. 16 from which corner I run N 89° 54' West on line bet. Sec. 9 and 16 Variation 13° 10' East
39.95	Set post. deposit chaned stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.90	Corner to Sec. 8. 9. 16. 17

Surface gently rolling
Soil 3d rate

Township 26 North. Range 12 West

chains	
	North bet. Sec. 8 and 9 Variation 13° 20' East
30.00	Enter bottom bears N.E. & S.W.
40.00	Set post. deposit chaned stake. raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
65.00	Stream. 15 lks. wide N.E.
80.00	Set post. deposit chaned stake. raise mound of earth with pits as per instructions for corner to Sec. 4. 5. 8. 9

Surface gently rolling
Soil sandy 2d rate

Township 26 North. Range 12 West

chains	
	East on Random line bet Sec. 4 and 9
	Variation 13° 20' East
22.00	Creek 15 lks. wide N.E.
40.00	Set post for temporary 1/4 Sec. Corner.
80.15	Intersect N and S line at a point 50 lks. S of corner to Sec. 3.4.9.10 from which corner I run S 89° 39' West on true line bet Sec. 4 and 9
	Variation 13° 20' East
40.07½	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.15	Corner to Sec. 4.5.8.9
	Surface level bottom Soil 1st rate —

Township 26 North. Range 12 West

chains	
	North on a random line bet. Sec. 4 and 5 — Variation 13° 10' East
40.00	Set post. for temporary 1/4 Sec. Cor.
80.47	Intersect N Boundary at a point 50 lks. West of corner to Sec. 4 + 5 from which corner I run S 26' West on true line bet. Sec. 4 and 5 — Variation 13° 1/4 E
40.47	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.47	Corner to Sec. 4.5.8 and 9
	Surface mostly level. Soil 1st rate —

Township 26 North, Range 12 West

chains	
	North bet. Sec. 31 and 32 Variation 13° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Co.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 29. 30. 31 and 32.
	Surface rolling Soil sandy 3rd rate

Township 26 North, Range 12 West

chains	
	East on Random line bet. Sec. 29 and 32 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec Corner
80.00	Intersect N. and S. line at a point 3 Ch. South of corner to Sec. 28. 29. 32 and 33 from which I run S. 89° 59' West on Line bet. Sec. 29 and 32 Variation 13° 10' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Co.
80.00	Corner to Sec. 29. 30. 31 and 32.
	Surface gently rolling Soil sandy 3rd rate

Township 26 North. Range 12 West

chains	
	West on Random line bet. Sec. 30 and 31
	Variation 13° 10' East
40.00	Set port for temporary 1/4 Sec. Corner.
70.00	Enter bottom bears N.E. & S.W.
79.98	Intersect West Boundary of Township at point, corner to Sec. 30 and 31 from which corner I run
	East on true line bet. Sec. 30. 31
	Variation 13° 10' East
39.98	Set port. deposit chained stake raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
79.98	Corner to Sec. 29. 30. 31. 32
	Surface level
	Soil sandy 3rd rate

Township 26 North. Range 12 West

chains	
	North bet. Sec. 29 and 30
	Variation 13° 15' East
40.00	Set port. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 19. 20. 29 and 30
	Surface level
	Soil 3rd rate

July 30th 1891

Township 26 North, Range 12 West

chains	
	East on Random line bet. Sec. 20 and 29
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.66	Intersect N and S line at a point 8 lks. N. of corner to Sec. 20. 21. 28 and 29 from which corner I run
	N. 89° 5' West on true line bet. Sec. 20 and 29
	Variation 13° 10' East
39.83	Set post. deposit charred stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
79.66	Corner to Sec. 19. 20. 29 30.
	Surface gently rolling Soil sandy loam. 1st rate.

Township 26 North, Range 12 West

chains	
	West on Random line bet. Sec. 19 and 30.
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
68.00	Enter Bottom N.E. and S.W.
80.38	Intersect West Boundary of Township at Cor. to Sec. 19 & 30 from which corner I run East on true line bet. Sec. 19 and 30
	Variation 13° 15' East
40.38	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.38	Corner to Sec. 19. 20. 29 and 30
	Surface level Soil 3rd rate.

Township 26 North. Range 12 West.

chains	
	North bet. Sec. 19 and 20 Variation 13° 15' East
40.00	Set post. deposit charred stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for corner to Sec. 17. 18. 19. 20
	Surface level Soil poor 3rd rate
	Indications of lime stone.

Township 26 North. Range 12 West

chains	
	East on Random line bet. Sec. 17 and 20 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.75	Intersect N and S line at a point 5 lks. N of corner to Sec. 16. 17. 20 and 21 from which corner I run N 89° 58' West on true line bet. Sec. 17 and 20 Variation 13° 10' East
39.87½	Set post. deposit charred stake raise mound of earth with pits as per instructions for 1/4 Sec. Cor
79.75	Corner to Sec. 17. 18. 19. and 20
	Surface gently rolling Soil 1st rate.

Township 26 North. Range 12 West

chains	
	West on random line bet. Sec. 18 and 19
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner
b 4.00	Enter bottom N.E. and S.W.
80.80	Intersect West Boundary of Township at a point 10 lks. South of corner to Sec. 18 and 19 from which corner I run
	S 89° 56' East on true line bet. Sec. 18 and 19
	Variation 13° 15' East
40.50	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.80	Corner to Sec. 17. 18. 19 & 20.
	Surface gently rolling Soil 3rd rate

Township 26 North. Range 12 West

chains	
	North bet. Sec. 17 and 18
	Variation 13° 15' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
48.00	Enter bottom. E. and W.
80.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for corner to Sec. 7, 8, 17 and 18
	Surface level Soil thin – 3rd rate

Township 26 North, Range 12 West

chains	
	East on Random line bet. Sec. 8 and 17 Variation 13° 10' East
38.00	Leave bottom N.E. and S.W.
40.00	Set post for temporary 1/4 Sec. Corner.
79.73	Intersect N and S line at a point 4 lks. South of corner to Sec. 8. 9. 16 and 17 from which corner I run S 89° 58' West on true line bet. Sec. 8 and 17 Variation 13° 10' East
39.86½	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.73	Corner to Sec. 7. 8. 17. 18
	Surface gently rolling Soil sandy 2d rate

Township 26 North Range 12 West

chains	
	West on Random line bet. Sec. 7 and 18 Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.66	Intersect West Boundary of Township, at a point 12 lks. South of corner to Sec. 7 and 18 from which corner I run S 89° 55' East on true line bet. Sec. 7 and 18 Variation 13° 15' East
40.66	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.66	Corner to Sec. 7. 8. 17. 18
	Surface gently rolling Soil sandy 3d rate

Township 26 North. Range 12 West

chains	
	North bet. Sec. 7 and 8
	Variation 13° 20' East
40.00	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
62.00	Hogans 15 links wide, runs East
80.00	Set post, deposit charred stake raise mound of earth with pits as per instructions for corner to Sec. 5, 6, 7 and 8
	Surface level,
	Soil, dry and sandy
	N 1/2 2nd rate
	S 1/2 1st rate, good
	hay bottom.

Township 26 North. Range 12 West

chains	
	East on Random line
	bet. Sec. 5 and 8
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.80	Intersect N and S line at post, corner to Sec. 4, 5, 8 and 9 from which corner 9 mn
	West on true line bet.
	Sec. 5 and 8
	Variation 13° 11' East
40.00	~~Set post for temporary 1/4 Sec. Corner.~~
39.90	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
79.80	Corner to Sec. 5, 6, 7 and 8
	Surface level
	Soil 1st rate

Township 26 North. Range 12 West.

chains	
	West on Random line bet. Sec. 6 and 7
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.52	Intersect West Boundary of Township at a point 30 lks North of corner to Sec. 6 and 7 from which corner I run
	N 89° 47' East on true line bet. Sec. 6 and 7
	Variation 13° 15' East
40.52	Set post. deposit chaned stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
80.52	Corner to Sec. 5. 6. 7. 8
	Surface level bottom Soil black, sandy loam 1st rate.

Township 26 North. Range 12 West.

chains	
	North on Random line bet. Sec. 5 and 6
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.84	Intersect N. Boundary of Township at a point 44 lks. East of corner to Sec. 5 and 6 from which corner I run
	S 19' East on true line bet. Sec. 5 and 6
	Variation 13° 20' East
39.84	Set post. deposit chaned stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
79.84	Corner to Sec. 5. 6. 7. 8
	Surface level Soil sandy 2nd rate

July 31st 1871

Township 26 North. Range 12 West

General Description.

The surface of this Township is gently rolling. The soil is sandy, of 1st rate quality. There is a bed of a stream in the Northern part, with water in holes.
The bottom-land is level, with soil of 1st rate quality. There is considerable grass, good for hay.

We hereby certify that we assisted George J. Kendall, Deputy Surveyor, in surveying and sub-dividing Town. No. 26 North of the base line, of Range No. 12 West of the 6th Principal Meridian in the State of Nebraska, and that said Township has been, in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the boundary monuments planted according to the instructions furnished by the Surveyor General.

N. L. Dentley chainman
H. O. Smith chainman
A. B. Campbell mounduman
W. T. Rogers axmen & flagman

Subscribed and sworn to by the above named persons before me a Notary Public for Douglas County, in the State of Nebraska. this 22 day of September 1871.

Rollin L. Smith
Notary Public

I, George T. Kendall Deputy Surveyor, do solemnly swear that, in pursuance of a joint contract, wherein Chauncey Willis and George T. Kendall are joint contractors with E. E. Cunningham, United States Surveyor General for the States of Iowa and Nebraska, bearing date June 15th 1871, I have well, truly and faithfully in my own proper person and in strict conformity with the instructions furnished by the Surveyor General, the Surveying Manual, and the laws of the United States, surveyed all those parts or portions of Township No 26 North of the base line, of Range No 12 West of the 6th Principal Meridian, in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed under my direction; and I do further solemnly swear that all the corners of said surveys have been established and perpetuated in strict accordance with

the Surveying Manual and printed instructions, and that the foregoing are the true and original field notes of such survey.

Geo. T Kendall
Deputy Surveyor

Subscribed by said George T. Kendall, Deputy Surveyor, and sworn to before me a Notary Public for Douglas County, in the State of Nebraska, This 25th day of September 1871.

Rollin L. Smith
Notary Public

Surveyor General's Office
Plattsmouth Neb. Oct. 6th 1871

The foregoing field notes of the survey and subdivision of Township 26. North of Base Line of Range No. 12 West of 6th P. M. in Nebraska as executed by George T. Kendall under joint Contract No. 45 dated June 15th 1871, between Chauncey Whitten and George T. Kendall as joint Contractors in the month of July 1871, having been critically examined, the necessary corrections and explanations made the said field notes and the surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

T 27 N., R 12 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes

of Township No 27 North of the Base Line, of Range No 12 West, of the 6th Principal Meridian, in the State of Nebraska, under joint contract No 45 with Wiltse and Kendall.

Executed by
George T Kendall
Deputy Surveyor.

Survey commenced Aug 1st 1871

Survey completed Aug 5th 1871

List of Names.

A list of the names of the persons employed to assist in surveying this Township, showing the respective capacities in which they acted.

W. I. Bentley
H. O. Smith } chainmen
A. B. Campbell
W. T. Rogers } Moundmen, axmen & flagmen

To determine the proper adjustment of my compass for sub-dividing this Township. I commence at the corner to Townships 26 and 27 North. of Ranges 11 and 12 West and run North on a blank line along the East Boundary of Sec. 36

Variation 13° 10' East

39.97 To a point 7 links East of 1/4 Sec. Corner.

79.94 To a point 12 lks. East of corner to Secs. 25 and 36

To retrace this line or run parallel thereto my compass must be adjusted to a

Variation 13° 15' East

Township 27 North. Range 12 West

chains	
	North bet. Sec. 35 and 36 Variation 13° 15 East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
60.00	Leave bottom for sand hills E and W.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 25. 26. 35 and 36.
	Surface bottom level Soil 1st rate
	Upland gently rolling Soil 2d rate

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 25 and 36 Variation 13° East
40.00	Set post, for temporary 1/4 Sec. Corner
79.60	Intersect East Boundary of Township at post corner to Sec. 25 and 36 from which corner I run West on true line bet Sec. 25 and 36 Variation 13 East
39.80	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.60	Corner to Sec. 25. 26, 35 and 36.
	Surface level. Soil 2d rate.

Township 27 North. Range 12 West

chains	
	North bet. Sec. 25 and 26 Variation 13° 25' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 23. 24. 25 and 26
	Surface gently rolling low land - soil 2d rate upland, sandy, 3d rate Good grass in valleys

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 24 and 25 Variation 13° East
40.00	Set post. for temporary 1/4 Sec. Corner.
80.16	Intersect East Boundary of Township at post. corner to Sec. 24 and 25 from which corner I run West on true line bet. Sec 24 and 25 Variation 13° East
40.08	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.16	Corner to Sec. 23. 24. 25 and 26.
	Surface rolling Soil sandy 2d rate

Township 27 North. Range 12 West

chains	
	North bet. Sec. 23 and 24 Variation 13° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 13. 14. 23 and 24.
	Surface broken Soil Sandy 3rd rate Good grass in valleys.

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 13 and 24 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.00	Intersect East Boundary of Township at a point 26 lks. South of corner to Sec. 13 and 24 from which corner I run S 89° 49' West on true line bet. Sec. 13 and 24 Variation 13° East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Corner to Sec. 13. 14. 23 and 24 Surface broken Soil 3rd rate

Township 27 North. Range 12 West

chains	
	North bet. Sec. 13 and 14 Variation 13° 15' East
40.00	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 11. 12. 13 and 14
	Surface broken Soil 3rd rate unfit for cultivation

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 12 and 13 Variation 13° 16' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.02	Intersect East Boundary at a point 12 links South of corner to Sec. 12 and 13 from which corner I run S 89° 55' West on line line bet. Sec. 12 & 13 Variation 13° 16' East
40.01	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.02	Corner to Sec. 11. 12. 13 and 14
	Surface broken. Soil 3rd rate.

Township 27 North. Range 12 West

chains	
	North bet. Sec. 11 and 12 Variation 13° 26' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 1. 2. 11 and 12
	Surface broken Soil sandy 3rd rate

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 1 and 12 Variation 13° 16' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.37	Intersect East Boundary of Township at a point 20 lks. North of corner to Sec. 1 and 12 from which corner I run N. 89° 51' West on true line bet Sec. 1 and 12 Variation 13° 16' East
40.18½	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.37	Corner to Sec. 1. 2. 11 and 12
	Surface broken — upland. 3rd rate low-land 2nd rate

Township 27 North. Range 12 West

chains	
	North on Random line bet. Sec. 1 and 2
	Variation 13° 20' East
25.00	Enter bottom, E. and W.
40.00	Set post for temporary 1/4 Sec. Corner.
80.04	Intersect North Boundary of Township 50 lks. West of corner to Sec. 1 and 2 from which corner I run S 21' West on true line bet. Sec. 1 and 2
	Variation 13° 20' East
40.04	Set post, deposit charred stake, raise mound of earth with pits as per instructions to 1/4 Sec. Corner.
80.04	Corner to Sec. 1. 2. 11. 12
	Surface level Soil sandy 2d rate
	August 1st 1871

Township 27 North. Range 12 West

chains	
	North bet. Sec. 34 and 35
	Variation 13° 15' East
40.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
65.00	Leave bottom for sand bluffs, E. and W.
80.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for Corner to Sec. 26. 27. 34 and 35.
	Surface broken Soil sandy loam 2d rate

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 26 and 35. Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.40	Intersect N and S line at post, corner to Sec. 25. 26. 35 and 36 from which corner I run West on true line bet. Sec. 26 and 35 Variation 13° 10' East
40.20	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.40	Corner to Sec. 26. 27. 34 and 35
	Surface rolling Soil sandy 2d rate

Township 27 North. Range 12 West

chains	
	North bet. Sec. 26 and 27 Variation 13° 10' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 22. 23. 26 and 27
	Surface gently rolling Soil sandy 2d rate

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 23 and 26
	Variation 13° 5' East
40.00	Set post for temporary 1/4 Sec. Corner
80.30	Intersect N. and S. line at a point 8 lks. South of corner to Sec. 23. 24. 25 and 26 from which corner I run
	S 89° 57' West on true line bet. Sec. 23 and 26.
	Variation 13° 5' East
40.15	Set post deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.30	Corner to Sec. 22. 23. 26 and 27
	Surface gently rolling
	Soil sandy 2nd rate

Township 27 North. Range 12 West

chains	
	North bet. Sec. 22 and 23
	Variation 13° 5' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 14. 15. 22 & 23
	Surface rolling
	Soil sandy 3rd rate

Township 27 North. Range 12 West

chains	
	East on random line bet. Sec. 14 and 23 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.14	Intersect N and S line at a point 56 lks. S. of corner to Sec. 13. 14. 23 and 24 from which corner I run S 89° 36' West on true line bet. Sec. 14. and 23 Variation 13° East
40.07	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.14	Corner to Sec. 14. 15. 22 and 23
	Surface rolling Soil sandy 3d rate

Township 27 North. Range 12 West

chains	
	North bet. Sec. 14 and 15 Variation 13° 5' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 10. 11 14 and 15
	Surface rolling Soil sandy 3d rate

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 11 and 14 Variation 13° 5' East
40.00	Set post for temporary 1/4 Sec. Corner
80.05	Intersect N. and S. line at a point 20 lks. S. of corner to Sec. 11. 12. 13 and 14 from which corner I run S 89° 51' West on true line bet. Sec. 11 and 14 Variation 13° 5' East
40.02½	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.05	Corner to Sec. 10. 11. 14. and 15
	Surface rolling Soil sandy 3rd rate

Township 27 North, Range 12 West

chains	
	North bet. Sec. 10 and 11 Variation 13° 5' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 2, 3, 10 & 11
	Surface level Soil sandy loam 1st rate Good for hay

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 2 and 11
	Variation 13° 5' East
40.00	Set post for temporary 1/4 Sec. Corner
79.46	Intersect N and S line at a point 30 lks. South of corner to Sec. 1. 2. 11. 12 from which corner Drum
	S 89° 47' West on true line bet. Sec. 2 and 11
	Variation 13° 5' East
39.73	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
79.46	Corner to Sec. 2. 3. 10 and 11
	Surface level
	Soil sandy loam 1st rate
	Good growth of excellent grass, for hay.

Township 27 North. Range 12 West

chains	
	North on Random line bet. Sec. 2 and 3
	Variation 13° 5' East
32.00	Enter bottom E and L.N.
40.00	Set post for temporary 1/4 Section Corner.
79.56	Intersect North Boundary of Township at a point 32 lks. West of corner to Sec. 2 and 3 from which corner Drum
	S 14' West on true line bet. Sec. 2 and 3
	Variation 13° 5' East
39.56	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.56	Corner to Sec. 2. 3. 10 and 11
	Surface. upland gently rolling
	Soil 2nd rate
	bottom 1st to 2nd rate
	Avg 2nd

Township 27 North. Range 12 West

chains	
	North bet. Sec. 33 and 34. Variation 13° 5' East
26.00	Leave Bottom N.E. and S.W.
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 27. 28. 33 and 34.
	Surface Bottom level 1st rate Upland rolling 2d rate

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 27 and 34 Variation 13° 15' East
40.00	Set post, for temporary 1/4 Sec. Corner.
79.12	Intersect N. and S. line at a point 20 lks. South of corner to Sec. 26. 27. 34 and 35 from which corner I run. S 89° 51' West on line line bet. Sec. 27 and 34 Variation 13° 15' East
39.56	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.12	Corner to Sec. 27. 28. 33 and 34
	Surface rolling Soil 3d rate

Township 27 North. Range 12 West

chains	
	North bet. Sec. 27 and 28 Variation 13° 05' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 21, 22, 27 and 28.
	Surface gently rolling Soil sandy 3rd rate

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 22 and 27 Variation 13° 5' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.82	Cont. sect N. and S. line at a point 4 links North of corner to Sec. 22, 23, 26 and 27, from which corner I run N. 89° 58' West on line line bet. Sec. 22 and 27 Variation 13° 5' East
39.91	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.82	Corner to Sec. 21, 22, 27 and 28.
	Surface gently rolling Soil 3rd rate.

Township 27 North. Range 12 West

chains	
	North bet. Sec. 21 and 22 Variation 13° 5' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 15. 16. 21 and 22
	Surface rolling Soil sandy 3rd Grade

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 15 and 22 Variation 13° 5' East
40.00	Set port. for temporary 1/4 Sec. Corner.
79.94	Intersect N and S. line at a point 8 links North of corner to Sec. 14. 15. 22 + 23 from which corner I run N 89° 57' West on line line bet. Sec. 15 + 22 Variation 13° 5' East
39.97	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.94	Corner to Sec. 15. 16. 21 and 22.
	Surface rolling Soil sandy 3rd Grade

Township 27 North, Range 12 West

chains	
	North bet. Sec. 15 and 16 Variation 13° 5' East
40.00	Set Port. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set Port. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 9. 10. 15 and 16.
	Surface rolling Soil sandy 3rd rate

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 10 and 15 Variation 13° 5' East
40.00	Set Port for temporary 1/4 Sec. Corner
79.94	Intersect N. and S. line at a point 5 link North of corner to Sec. 10. 11. 14 and 15 from which corner I run N. 89° 38' West on true line bet. Sec. 10 and 15 Variation 13° 5' East
39.97	Set Port. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.94	Corner to Sec. 9. 10. 15 and 16
	Surface rolling Soil sandy 3rd rate

Township 27 North. Range 12 West

chains	
	North bet. Sec. 9 and 10 Variation 13° 5' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stakes, raise mound of earth with pits as per instructions for Corner to Sec. 3.4.9 and 10
	Surface rolling Soil sandy 3 ft. rate

Township 27 North. Range 12 West

	East on Random line bet. Sec. 3 and 10 Variation 13° 5' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.00	Intersect N. and S. line at Cor. corner to Sec. 2.3.10 and 11 from which corner I run West on true line bet Sec. 3 and 10 Variation 13° 5' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Corner to Sec. 3.4.9 and 10.
	Surface rolling Soil sandy 3 ft. rate

Township 27 North. Range 12 West

chains	
	North on Random line bet. Sec. 3 and 4
	Variation 13° 5' East
39.00	Enter creek bottom E and S.W.
40.00	Set post for temporary 1/4 Sec. Corner.
47.00	Enter creek & willows N.E. and S.W.
78.00	Leave creek & willows S.E. and N.W.
79.65	Intersect N. Boundary at a point 8 lks. West of corner to Sec. 3 and 4 from which I run S 3' West on true line bet. Sec. 3 and 4
	Variation 13° 5' East
39.65	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.65	Corner to Sec. 3. 4. 9 and 10 — on island — in marsh — Surface upland rolling 2d rate
Aug 3d 1871	Bottom level — 1st rate

Township 27 North. Range 12 West

chains	
	North bet. Sec. 32 and 33
	Variation 13° 10' East
36.00	Leave bottom E and West
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 28. 29. 32 and 33.
	Surface level
	Soil 2d rate

Township 27 North. Range 12 West

chains	
	East on Random line bet Sec. 28 and 33 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.48	Intersect N. and S. line at a point 12 lks. north of corner to Sec. 27. 28. 33 and 34 from which corner I run N 89° 55' West on true line bet. Sec. 28 and 33 Variation 13° 10' East
40.24	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.48	Corner to Sec. 28. 29. 32 and 33. Surface rolling Soil sandy 3rd rate

Township 27 North. Range 12 West

chains	
	North bet. Sec. 28 and 29 Variation 13° 10' East
40.00	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for Corner to Sec. 20. 21. 28. 28 and 29.
	Surface level. Soil 2nd rate Good grass

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 21 and 28. Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.21	Intersect N and S line at a point 67 lks. North of corner to Sec. 21.22.27 and 28. from which corner I run N 89° 31' West on true line bet. Sec. 21 and 28 Variation 13° 10' East
40.10½	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.21	Corner to Sec. 20. 21. 28 and 29.
	Surface level Soil 2d rate

Township 27 North. Range 12 West

chains	
	North bet. Sec. 20 and 21 Variation 13° 10' East
40.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for corner to Sec. 16. 17. 20 and 21
	Surface level Soil sandy 2d rate.

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 16 and 21
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.40	Intersect N and S line at a point 14 lks. S. of corner to Sec. 15. 16. 21 and 22. from which corner I run
	S 89° 54' West on true line bet. Sec. 16 and 21
	Variation 13° 10' East
40.20	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.40	Corner to Sec. 16. 17. 20 and 21
	Surface level Soil 2d rate

Township 27 North. Range 12 West

chains	
	North bet. Sec. 16 and 17
	Variation 13° 10' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 8. 9. 16 and 17
	Surface level Soil 2d rate.

Township 27 North. Range 12 West

chains	
	East on Random line bet. Sec. 9 and 16
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.82	Intersect N and S line at a point 26 lks. S. of corner to Sec. 9. 10. 15 and 16 from which corner I run
	S. 89° 49' West on true line bet. Sec. 9 and 16
	Variation 13° 10' East
39.91	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.82	Corner to Sec. 8. 9. 16. 17
	Surface level Soil 2d rate

Township 27 North. Range 12 West

chains	
	North bet. Sec. 8 and 9
	Variation 13° 10' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions as per instructions for corner to Sec. 4. 5. 8 and 9
	Surface level Soil 2d rate — Heavy grass in places

Township 27 North. Range 12 West

chains	
	East on Random line bet. Secs. 4 and 9
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.10	Intersect N and S line at a point 5 lks. S. of corner to Secs. 3. 4. 9 and 10 from which corner I run
	S 89° 58' West on true line bet. Secs. 4 and 9
	Variation 13° 10' East
40.05	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.10	Corner to Secs. 4. 5. 8. 9
	Surface rolling
	Soil 2" rate

Township 27 North. Range 12 West

chains	
	North on Random line bet. Secs. 4 and 5
	Variation 13° 10' East
6.00	Enter bottom N.E. and S.W.
12.00	Spring creek 10 lks. wide. N.E.
20.00	Enter swamp W and N.E.
31.00	Leave Willow swamp W and N.E.
Note	This swamp is covered with willows and high grass. it is now dry. Extends ~~[illegible]~~ parallel to stream
40.00	Set post for temporary 1/4 Sec. Cor.
71.00	Leave bottom, bears N.E. & S.W.
79.80	Intersect North Boundary 5 lks. West of corner to Secs. 4 and 5 from which I run
	S 2' West on true line bet. Secs. 4 and 5
	Variation 13° 10' East
39.80	Set post, deposit chained stake raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.80	Corner to Secs. 4. 5. 8 and 9
	Surface broken. soil 2" rate

Township 27 North. Range 12 West

chains	
	North bet Sec. 31 and 32
	Variation 13° 10' East
40.00	Set Port. deposit chained stake. raise mound of earth with pits as per instructions.
60.00	Leave bottom for bluff
80.00	Set Port. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 29. 30. 31 and 32
	Surface of upland rolling, soil 3rd rate; bottom level, soil 2nd rate.

Township 27 North. Range 12 West

chains	
	East on Random line bet Sec. 29 and 32
	Variation 12° 50' East
40.00	Set port for temporary 1/4 Sec. Corner.
80.73	Intersect N and S. line at corner to Sec. 28. 29. 32 and 33 from which corner I run
	West on true line bet. Sec. 29 and 32
	Variation 12° 50' East
40.36½	Set Port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.73	Corner to Sec. 29. 30. 31 32.
	Surface rolling Soil sandy 3rd rate

Township 27 North. Range 12 West

chains	
	West on Random line bet. Sec. 30 and 31
	Variation 13° 10' East
40.00	Set post for Temporary 1/4 Sec. Corner.
80.30	Intersect West Boundary at a point 30 lks. S. of corner to Sec. 30 and 31 from which S 89° 47' East on true line bet. 30 and 31
	Variation 13° 10' East
110.30	Set hor. deport chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
120.30	Corner to Sec. 29. 30. 31 and 32.
	Surface rolling Soil 2nd rate

Township 27 North. Range 12 West

chains	
	North bet. Sec. 29 & 30
	Variation 13° 10' East
40.00	Set post. deport chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deport chained stake, raise mound of earth with pits as per instructions for corner to Sec. 19. 20. 29 and 30.
	Surface rolling Soil 2nd rate

Aug 4th 1871

Township 27 North. Range 12 West.

chains	
	East on Random line bet. Sec. 20 and 29 Variation 18° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.60	Intersect N and S line, 37 lks. North of corner to Sec. 20. 21. 28 and 29 from which corner I run N 89° 44' West, on true line bet. Sec. 20 & 29 Variation 18° 10' East
40.30	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.60	Corner to Sec. 19. 20. 29. 30
	Surface very rolling Soil sandy 3rd rate

Township 27 North Range West 6th P.M.

chains	
	West on Random line bet Sec. 19 and 30 Variation 18° 10' East
40.00	Set post for temporary 1/4 Sec. Corner
79.10	Intersect West Boundary of Township at a point 24 lks. North of corner to Sec. 19 and 30 from which corner I run N. 89° 51' East on true line bet. Sec. 19 and 30 Variation 18° 10' East
39.10	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.10	Corner to Sec. 19. 20. 29 and 30
	Surface rolling Soil sandy 3rd rate

Town 27 N. Range 12 West 6th P.M.

Chains	
	North bet. Sec. 19 and 20 Variation 13° 10' East
40.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 17. 18. 19 and 20
	Surface rolling Soil sandy 3rd. rate

Town. 27 N. Range 12 West 6th P.M.

Chains	
	East on Random line bet. Sec. 17 and 20 Variation 13° 50' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.40	Intersect N and S line at port. corner to Sec. 16. 17. 20 and 21 from which corner I run West on true line bet Sec. 17 and 20 Variation 13° 50' East
40.20	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.40	Corner to Sec. 17. 18. 19 and 20
	Surface gently rolling Soil 2nd. rate

Town. 27 N. Range 12 West 6th P.M.

chains	
	West on Random line bet. Sec. 18 and 19 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner
78.83	Intersect West Boundary at a point 40 lks. N. of corner to Sec. 18 and 19 from which corner I run N. 89° 43' East on mid line bet Sec. 18 and 19 Variation 13° 10' East
38.83	Set post. deposit chaned stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
78.83	Corner to Sec. 17. 18. 19 and 20

Surface rolling
Soil sandy 3rd rate.

Town. 27 N. Range 12 West 6th P.M.

chains	
	North bet. Sec. 17 and 18 Variation 13° 10' East
40.00	Set post. deposit chaned stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chaned stake raise mound of earth with pits as per instructions for corner to Sec. 7. 8. 17 and 18

Surface gently rolling
Soil sandy 3rd rate

Town 27 N. Range 12 West 6th PM

chains	
	East on Random line bet. Sec. 8 and 17
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Cor.
80.84	Intersect N. and S. line at a point 55 lks. North of corner to Sec. 8. 9. 16 and 17. from which corner I run
	N. 89° 37' West on true line bet. Sec. 8 and 17
	Variation 13° 10' East
40.42	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.84	Corner to Sec. 7. 8. 17 and 18.
	Surface gently rolling
	Soil 2d rate.

Town. 27 N. Range 12 West 6th PM.

chains	
	West on Random line bet. Sec. 7 and 18
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.20	Intersect West Boundary of Township at a point 18 lks. North of corner to Sec. 7 and 18 from which corner I run
	N. 89° 52' East on true line bet. Sec. 7 & 18
	Variation 13° 10' East
39.20	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.20	Corner to Sec. 7. 8. 17 and 18
	Surface of E½ gently rolling
	W½ rolling
	Soil — 3d rate.

Township 27 N. Range 12 West 6th P.M.

chains	
	North bet Sec. 7 and 8
	Variation 13° 10' East
40.00	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
78.40	Enter bottom West and N.E.
79.60	Creek 6 lks. wide runs East.
80.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for corner to Sec. 5. 6. 7 and 8.
	Surface gently rolling Soil 2d rate.

Township 27 N. Range 12 West 6th P.M.

chains	
	East on Random line bet. Sec. 5 and 8
	Variation 13° 10' East
3.38	Stream 5 lks. wide runs N.E.
4.50	Leave bottom W and N.E. (line runs close to sluffs)
40.00	Set post for temporary 1/4 Sec. Cor.
48.00	Enter bottom S.E.
55.00	Stream 6 lks. wide runs S.E.
75.00	Stream 6 lks. wide runs N.E.
77.00	Leave bottom N.E.
80.18	Intersect N. and S. line at a point 36 lks. South of corner to Sec. 4. 5. 8 and 9 from which corner I run S 89° 45' West on true line bet. Sec. 5 and 8
	Variation 13° 10' East
40.09	Set post. deposit charred stake raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.18	Corner to Sec. 5. 6. 7. 8
	Surface bottom level 1st rate upland, sandy 3d rate

Township 27 North. Range 12 West 6th Prin Mer

chains	
	West on Random line bet. Sec. 6 and 7
	Variation 13° 10' East
.30	Stream 5 lks. wide runs S.E.
14.60	Stream 5 lks. wide runs N.E.
22.50	Stream 5 lks. wide runs S.E.
24.60	Stream 5 lks. wide runs N.E.
30.00	Leave bottom bears N.E. and S.W.
40.00	Set post for temporary 1/4 Sec. Cor.
79.88	Intersect West Boundary of Township 12 links North of corner to Sec. 6 and 7 from which corner I run
	N 89° 55' East on true line bet. Sec. 6 and 7
	Variation 13° 10' East
39.88	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
79.88	Corner to Sec. 5. 6. 7 and 8
	Surface bottom level Soil 1st rate
	Soil upland rolling 3d rate

Township 27 N. Range 12 West 6th P.M.

chains	
	North on Random line bet. Sec. 5 and 6
	Variation 13° 10' East
9.85	Leave Bottom N.W. and S.E.
40.00	Set post for temporary 1/4 Sec. Corner.
79.85	Intersect N. Boundary of Township at a post, corner to Sec. 5 and 6 from which corner I run
	South on true line bet. Sec. 5 and 6
	Variation 13° 10' East
39.85	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
79.85	Corner to Sec. 5. 6. 7 and 8
	Surface bottom level
	Soil 1st rate
	upland rolling soil 3d rate
	Aug 5th

T. 27 N. R 12 W. 6th Prin. Mer.

General Description

The surface of this Township is rolling, soil except in bottom is sandy 3rd rate. The upland is covered with a scant growth of grass, but not sufficient for hay.

There is a beautiful stream running through the N. part of Twp. the bottom land along which is of 1st rate quality, well adapted to cultivation.

We hereby certify that we assisted George T. Kendall Deputy Surveyor, in surveying Township No 27 North of the base line, of Range No 12 West of the 6th Principal Meridian, and that said Township has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the boundary monuments planted according to the instructions furnished by the Surveyor General.

W. J. Bentley chainman
H. O. Sventh chainman
A. B. Campbell Mounsmen
W. T. Rogers Axmen and flagmen

Surveyed and sworn to by the above named persons, before me a Notary Public for the County of Douglas in the State of Nebraska. this 22 day of September 1871

Rollin L. Smith
Notary Public

I, George T. Rendall, Deputy Surveyor, do solemnly swear that in pursuance of a joint contract with Chauncey Willis and George T. Rendall are joint contractors with E. E. Cunningham, United States Surveyor General for the States of Iowa and Nebraska, bearing date June 15th 1871 I have well, faithfully and truly, in my own proper person, and in strict conformity with the instructions furnished by the Surveyor General, the Surveying Manual and the laws of the United States, surveyed all those parts or portions of Town. 27 North of the base line, Range 12 West of the 6th Principal Meridian, as are represented in the forgoing field notes, as having been surveyed under my direction; and I do further solemnly swear that all the corners of said surveys have been established and perpetuated in strict accordance with

the Surveying Manual and printed instructions and that the foregoing are the true and original field notes of such survey.

George T. Kendall
Deputy Surveyor

Subscribed by said George T. Kendall, deputy Surveyor and sworn to before me a Notary Public for Douglas County, in the State of Nebraska. this 23d day of September 1871

Rollin L. Smith
Notary Public

Surveyor General's Office
Plattsmouth Neb. Oct 6th 1871

The foregoing field notes of the Survey and Subdivision of Township No 27 North of the Base Line of Range No 12 West of the 6th Principal Meridian, executed by George T. Kendall under joint contract No. 15 dated June 15th 1871 wherein Chauncey Walker and George T. Kendall are joint Contractors, in the month of August 1871, having been critically examined the necessary corrections and explanations made, the said field notes and the Survey they describe, are hereby approved

E. E. Cunningham
Surveyor General

T 28 N., R 12 West.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes

of the survey and sub-division of Township No 28 North of the Base Line of Range No 12 West of the 6th Principal Meridian, in the State of Nebraska under joint-Contract No 45 - Wilkie + Kendall - Contractors -

Executed by Geo. T. Kendall
Deputy Surveyor.

Survey commenced Aug. 6th 1871
Survey completed Aug. 10th 1871

List of Names.

A list of the names of the persons employed to assist in surveying this Township, showing the respective capacities in which they acted.

W. J. Bentley
J. C. O. Smith } Chainmen
A. B. Campbell } Moundmen
W. T. Rogers } Axmen & Flagmen

Town 28 N. Range 12 West

To determine the proper adjustment of my compass for subdividing this Township. I commence at corner to Townl. 27 and 28 N. of Ranges 11 and 12 West and run
North on a blank line along the East Boundary of Sec. 36.
Variation 13° 20' East

39.97 To a point 5 lk East of 1/4 Sec. Corner -

79.98 To a point 11 lks West of corner to Secs. 25 and 36

To retrace this line or run parallel thereto my compass must be adjusted to a Variation 13° 15' East

Township 28 North. Range 12 West

chains	
	North bet. Sec. 35 and 36
	Variation 13° 15' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Cor
72.00	Stream 20 lks. wide runs E. enter marsh E and West.
74.30	Leave Marsh. E & W.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 25. 26. 35 and 36
	Surface level
	Soil 1st rate

Township 28 North. Range 12 West

chains	
	East on Random line bet Sec. 25 and 36
	Variation 13° 20' East
4.00	Stream 30 lks. wide N.E.
10.30	Stream 20 lks. wide S.
18.00	Stream 40 lks. wide N.E.
	(General course of Stream S.E.)
40.00	Set post for temporary 1/4 Sec. Corner
80.21	Intersect East Boundary of Township at corner to Sec. 25 and 36 from which corner I run West on true line bet. Sec. 25 and 36
	Variation 13° 20' East
40.10 1/2	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
80.21	Corner to Sec. 25. 26. 35 and 36
	Surface level
	Soil 1st rate.

Township 28 North. Range 12 West

chains	
	North bet. Sec. 25 and 26
	Variation 13° 20' East
6.00	Willow Marsh - E. and W.
13.00	Leave Willow Marsh E & W.
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
58.50	Leave Bottom for gently rolling upland. N.E. & S.W.
80.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for corner to Sec. 23. 24. 25 and 26
	Surface level
	Soil 1st rate - except Marsh which is worthless

Township 28 North. Range 12 West

chains	
	East on Random line bet Sec. 24 and 25
	Variation 13° 20' East
36.00	Leave gently rolling land for bottom N.E. & S.W.
40.00	Set post for temporary 1/4 Sec. Corner.
80.20	Intersect East Boundary at a point 10 lks. North of corner to Sec. 24 + 25 from which corner I run N. 89° 56' West on true line bet Sec. 24 + 25
	Variation 13° 20' East
40.10	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.20	Corner to Sec. 23. 24. 25 and 26.
	Surface level
	Soil 1st rate -

Township 28 North. Range 12 West

chains	
	North bet. Sec. 23 and 24
	Variation 13° 20' East
40.00	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake. raise mound of earth with pits as per instructions for Corner to Sec. 13. 14. 23 and 24
	Surface level
	Soil 1st rate

Township 28 North. Range 12 West

chains	
	East on Random line bet. Sec. 13 and 24
	Variation 13° 20' East
37.00	Leave upland for bottom N.W. and S.E.
40.00	Set post for temporary 1/4 Sec. Corner.
80.23	Intersect East Boundary of Township at post, corner to Sec. 13 and 24 from which corner I run West on a true line bet. Sec. 13 and 24
	Variation 13° 20' East
40.11½	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.23	Corner to Sec. 13. 14. 23 and 24.
	Surface level
	Soil 1st rate

Township 28 North. Range 12 West

chains	
	North bet Sec. 13 and 14
	Variation 18° 15' East
35.00	Leave upland for bottom. N.W. and S.E.
40.00	Set port. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 11. 12. 13. 14
	Surface level —
	Soil 1st rate

Township 28 North. Range 12 West

chains	
	East on Random line bet. Sec. 12 and 13
	Variation 18° 20' East
40.00	Set port for temporary 1/4 Sec. Corner.
80.14	Intersect East Boundary of Township at port, corner to Sec. 12 and 13 from which corner I run West on true line bet Sec. 12 and 13
	Variation 18° 20' East
40.07	Set port. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.14	Corner to Sec. 11. 12. 13 and 14.
	Surface level
	Soil 1st rate

Township 28 North. Range 12 West

chains

North bet Sec. 11 and 12
Variation 13° 15' East

40.00 Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.

80.00 Set post. deposit chained stake. raise mound of earth with pits as per instructions for Corner to Sec. 1. 2. 11 and 12.

Surface level
Soil 1st rate

Township 28 North. Range 12 West

chains

East on random line bet. Sec. 1 and 12
Variation 13° 20' East

40.00 Set post for Temporary 1/4 Sec. Corner.

80.00 Intersect East Boundary of Township at post. comon to Sec. 1 and 12 from which corner I run West on a true line bet. Sec. 1 and 12
Variation 13° 20' East

40.00 Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.

80.00 Corner to Sec. 1. 2. 11 and 12

Surface level
Soil 1st rate

Township 28 North. Range 12 West

chains

North on true line bet Sec. 1 and 2.
Variation 13°15' East

40.00 Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corn.

74.56 Intersect 7th Standard Parallel, at a point 16 links West of 1/4 Sec. Co. on South side of Sec 36. Town 29. R. 12 West - and set post. deposit chained stake, raise mound of earth with pits. as per instructions for "Closing Corner" to Sec. 1 and 2 T. Town. 28. Range 12 W.

Surface level
Soil 1st rate

Aug. 6th 1871

Township 28 North. Range 12 West

chains

North - bet. Sec. 3 4 and 35
Variation 13°20' East

18.00 Cross Creek N.E. & enter marsh.

24.00 Leave Marsh N.E. & S.W.

40.00 Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.

80.00 Set post. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 26. 27. 34 and 35 -

Surface level bottom.
Soil 1st rate -

Township 28 North. Range 12 West

chains

East on Random line bet Secs. 26 and 35

Variation 13° 20' East

40.00 Set post. for temporary 1/4 Sec. Corner.

46.80 Stream 30 lks wide N.E.

63.80 Stream 25 lks. wide South

65.80 Stream 20 lks. wide N.E.

71.80 Stream 20 lks. wide S.E.

79.80 Intersect N and S line at post. corner to Secs. 25. 26. 35 and 36 from which corner Run West on true line bet Secs. 26 and 35

Variation 13° 20' East

39.90 Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.

79.80 Corner to Secs. 26. 27. 34 and 35

Surface level

Soil 1st rate

Township 28 North. Range 12 West

chains

North bet. Secs. 26 and 27

Variation 13° 20' East

6.00 Leave bottom for upland N.E. and S.W.

40.00 Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.

80.00 Set post. deposit chained stake. raise mound of earth with pits. as per instructions for corner to Secs. 22. 23. 26 and 27.

Surface level bottom

Soil sandy loam 1st rate

Township 28 North. Range 12 West

chains	
	East on Random line bet Sec. 23 and 26
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.84	Intersect N and S line at a point 9 lks. S. of corner to Sec. 23. 24. 25 and 26 — from which corner I run —
	S 89° 56' West on his line bet. Sec. 23 and 26.
	Variation 13° 15' East
39.92	Set post. deposit chained stake; raise mound of earth with pits. as per instructions for 1/4 Sec Corner
79.84	Corner to Sec. 22. 23. 26 and 27.
	Surface ~~level~~ gently rolling
	Soil 1st rate

Township 28 North. Range 12 West

chains	
	North bet. Sec. 22 & 23
	Variation 13° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit-chained stake. raise mound of earth with pits as per instructions for Corner to Sec. 14. 15. 22 and 23.
	Surface level
	Soil sandy. 1st rate
*	Good for hay.

* What kind

Township 28 North. Range 12 West

chains	
	East on Random line bet. Sec. 14 and 23 Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner -
79.74	Intersect N and S. line at a point 14 lks. S of corner to Sec. 13. 14. 23 and 24 from which corner bears S. 89° 54' West on true line bet. Sec. 14 and 23 Variation 13° 15' East
39.87	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner -
79.74	Corner to Sec. 14. 15. 22 and 23.

Surface gently rolling
Soil 1st rate -

Township 28 North. Range 12 West

chains	
	North bet. Sec. 14 and 15 Variation 13° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for Corner to Sec. 10. 11. 14 and 15

Surface rolling
Soil sandy 2nd rate -

Township 28 North. Range 12 West

chains

East on Random line bet Sec. 11 and 14

Variation 13° 15' East

15.00 Enter bottom N.W. and S.E.

40.00 Set post for temporary 1/4 Sec.

79.58 Intersect N and S. line at a point 22 lks. S. of corner to Sec. 11, 12, 13 and 14 from which corner I run -

S 89° 57' West on true line bet. Sec. 11 and 14

Variation 13° 15' East

39.79 Set post. deposit chaned stake, raise mound of earth with pits, as per instructions for 1/4 Sec Corner -

79.58 Corner to Sec. 10. 11. 14. 15

Surface gently rolling
Soil 2nd rate

Township 28 North. Range 12 West

chains

North bet. Sec. 10 and 11

Variation 13° 10' East

5.00 Enter bottom N.W. and S.E.

40.00 Set post. deposit chaned stake, raise mound of earth with pits, as per instructions for 1/4 Sec.

80.00 Set post. deposit chaned stake, raise mound of earth with pits. as per instructions for Corner to Sec. 2. 3. 10. 11

Surface rolling
Soil sandy 3rd rate -

Township 28 North. Range 12 West

chains	
	East on Random line bet. Secs. 2 and 11
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
79.15	Intersect N and S. line at a point 40 lks. S. of corner to Secs. 1. 2. 11 + 12 from which corner I run S. 89° 43' West on true line bet Secs. 2 and 11
	Variation 13° 20' East
39.57 1/2	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.15	Corner to Secs. 2. 3. 10. 11
	Surface level bottom Soil 1st rate

Township 28 North. Range 12 West

chains	
	North on true line bet. Secs. 2 and 3
	Variation 13° 10' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
74.92	Intersect Seventh Standard Parallel N. at a point 15.65 chs. West of 1/4 Sec. Corner on South side of Sec. 35 Town. 29 N. R. 12 West, & set post. deposit chained stake, raise mound of earth with pits, as per instructions for closing corner to Secs. 2 & 3. T. 28 R. 12
	Surface level bottom Soil 1st rate

Aug 7th

Township 28 North. Range 12 West

chains	
	North bet Sec. 33 and 34
	Variation 18° 15' East
.51	Enter marsh. E. and W.
4.00	Cross Creek. 15 lks. wide E. and W.
12.00	Leave marsh E. and W.
21.00	Enter sand hills N. & S. W.
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 27. 28. 33 and 34
	Surface rolling
	Soil Sandy 3d rate

Township 28 North. Range 12 West

chains	
	East on Random line bet. Sec. 27 and 34
	Variation 18° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
74.68	Leave upland for bottom N.E. and S.W.
80.18	Intersect N. and S. line at a point 10 lks. S. of corner to Sec. 26. 27 34 and 35 from which corner I run
	S 89° 56' West on true line bet. Sec. 27 and 34
	Variation 18° 15' East
40.09	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec Corner
80.18	Corner to Sec. 27. 28. 33 and 34
	Surface gently rolling upland.
	Soil 2d rate

Township 28 North. Range 12 West

chains	
	North bet. Sec. 27 & 28 Variation 18° 15' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for Corner to Sec. 21. 22. 27 and 28.
	Surface rolling Soil sandy 3rd rate

Township 28 North. Range 12 West

chains	
	East on Random line bet Sec. 22 and 27 Variation 18° 15' East
40.00	Set post for temporary 1/4 Sec. Corner —
80.26	Intersect N. and S. line at a point 15 lks. South of corner to Sec. 22. 23. 26 and 27 from which corner I run S 89° 54' West on his line bet Sec. 22 and 27 Variation 18° 15' East
40.13	Set post. deposit chained stake. raise mound of earth with pits; as per instructions for 1/4 Sec. Co.
80.26	Corner to Sec. 21. 22. 27 and 28
	Surface gently rolling Soil sandy 2nd rate

Township 28 North. Range 12 West

chains	
	North bet Sec. 21 and 22 Variation 13° 15' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 15. 16. 21 and 22
	Surface rolling Soil sandy 2d rate

Township 28 North. Range 12 West

chains	
	East on random line bet Sec. 15 and 22 Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Cor.
80.30	Intersect N and S. line at a point 8 lks. South of corner to Sec. 14. 15. 22 and 23 from which corner I reach —
	S 89° 57' West on true line bet. Secs. 15 and 22 Variation 13° 15' East
40.15	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.30	Corner to Sec. 15. 16. 21. 22
	Surface gently rolling Soil 1st rate

Township 28 North. Range 12 West

chains	
	North bet Sec. 15 and 16 Variation 18° 10' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instruction for 1/4 Sec. Corner
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for Corner to Sec. 9.10 15 and 16
	Surface rolling Soil 3d. rate

Township 28 North. Range 12 West

chains	
	East on random line bet. Sec. 10 and 15 Variation 18° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.34	Intersect S. and L. line 20 lks. N. of corner to Sec. 10. 11. 14 and 15 from which corner I run S. 89° 51' West on true line bet. Sec. 10 and 15 Variation 18° 20' East
40.17	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.34	Corner to Sec. 9. 10. 15. and 16.
	Surface rolling Soil Sandy 2d. rate

Township 28 North. Range 12 West

chains	
	North bet Sec. 9 & 10 Variation 13° 15' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
44.00	Leave rolling land for bottom. N.W. and S.E.
80.00	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for Corner to Secs 3. 4. 9. 10
	Surface rolling Soil Sandy 2nd rate

Township 28 North. Range 12 West

chains	
	East on Random line bet. Secs 3 and 10 Variation 13° 25' East
40.00	Set post for temporary 1/4 Sec. corner.
80.60	Intersect N. and S. line at a point 30 lks. N of corner to Secs. 2. 3. 10 & 11 from which corner I run N. 89° 47' West on line line bet. Secs. 3 and 10, Variation 13° 25' East
40.30	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. cor.
80.60	Corner to Secs. 3. 4. 9 & 10
	Surface level bottom Soil 1st rate

Township 28 North. Range 12 West

chains

North on true line bet. Sec. 3 and 4
Variation 13° 15' East

40.00 Set port. deposit-chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.

74.70 Intersect 7th Standard Parallel at a point 15.50 ch. West of 1/4 Sec. Corner on S. side of Sec. 34 Town. 29. R. 12 W & set port. deposit-chained stake, raise mound of earth with pits, as per instructions for "Closing Corner" to Sec. 3 and 4 Town. 28 N. R. 12 West.

Surface level bottom
Soil 1st rate

Aug 8th

Township 28 North. Range 12 West

chains

North bet. Sec. 32 and 33
Variation 13° 20' East

40.00 Set port. deposit-chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.

80.00 Set port. deposit-chained stake, raise mound of earth with pits as per instructions for corner to Sec. 28. 29. 32 and 33

Surface gently rolling
Soil sandy 2nd rate

Township 28 North. Range 12 West

chains	
	East on Random line bet Secs. 28 and 33
	Variation 13° 25' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.18	Intersect N and S. line at post. corner to Secs. 27, 28. 33 and 34 from which corner I run West on true line bet Secs. 28 and 33
	Variation 13° 25' East
39.59	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.18	Corner to Secs. 28. 29. 32 and 33
	Surface rolling Soil sandy 3rd rate

Township 28 North. Range 12 West

chains	
	North bet. Secs. 28 and 29
	Variation 13° 15' East
40.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for corner to Secs. 20. 21. 28 and 29
	Surface gently rolling Soil sandy 2nd rate Heavy grass in valleys

Township 28 North. Range 12 West

chains

East on Random line
bet. Sec. 21 and 28
Variation 13° 25' East

40.00 Set post for temporary
1/4 Sec. Corner.

79.23 Intersect N. and S. line
at a point 4 lks. North
of corner to Sec. 21. 22.
27 and 28 from which
corner I run
N 89° 58' West on true
line bet. Sec. 21 & 28
Variation 13° 25' East

39.61½ Set post. deposit-chained
stake. raise mound
of earth with pits as
per instructions for
1/4 Sec. Corner.

79.23 Corner to Sec. 20. 21. 28
and 29

Surface rolling
Soil Sandy 2nd. rate

Township 28 North. Range 12 West

chains

North bet. Sec. 20 and 21
Variation 13° 10' East

40.00 Set post. deposit chained
stake. raise mound
of earth with pits as
per instructions for
1/4 Sec. Corner.

80.00 Set post. deposit
chained stake raise
mound of earth with
pits. as per instructions for corner to
Sec. 16. 17. 20 and 21

Surface rolling
Soil 1st. rate
Good grass in valleys

Township 28 North. Range 12 West

chains	
	East on Random line bet. Sec. 16 and 21
	Variation 13°25' East
40.00	Set post for temporary 1/4 Sec. Corner -
79.16	Intersect N and S. line at a point 6 lks. N. of corner to Sec. 15.16. 21 and 22 from which corner I run
	N. 89° 57' West on mte line bet. Sec. 16 and 21
	Variation 13° 25' East
39.58	Set post. deposit-chained stake. raise mound of earth with-pits as per instructions for 1/4 Sec. Corner -
79.16	Corner to Sec. 16.17. 20 and 21
	Surface rolling
	Soil sandy 3rd rate

Township 28 North. Range 12 West

chains	
	North bet. Sec. 16 and 17
	Variation 13° East
40.00	Set post. deposit chained stake. raise mound of earth with-pits as per instructions for 1/4 Sec. Corner -
80.00	Set post. deposit-chained stake. raise mound of earth with-pits as per instructions for Corner to Sec. 8.9. 16 and 17
	Surface of 1st 35 ch. rolling - remainder level.
	Soil 2nd rate

Township 28 North. Range 12 West

chains

East on Random line bet. Sec. 9 and 16
Variation 13° 25' East

40.00 Set post for temporary 1/4 Sec. Corner.

79.20 Intersect N. and S. line 10 lks South of corner to Secs. 9. 10. 15 and 16 from which corner to Sec. I run

S 89° 56' West on line bet. Secs. 9 and 16
Variation 13° 25' East

39.60 Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.

79.20 Corner to Secs. 8. 9. 16. 17

Surface rolling
Soil sandy 3rd rate

Township 28 North. Range 12 West

chains

North bet. Sec. 8 and 9
Variation 13° East

40.00 Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.

67.00 Leave low hills (hardly discernible) for bottom of N.W. and S.E.

80.00 Set post. deposit chained stake. raise mound of earth with pits. as per instructions for Corner to Sec. 4. 5. 8 and 9

Surface level.
Soil 2nd rate
good grass.

Township 28 North. Range 12 West

chains	
	East on Random line bet. Sec. 4 and 9
	Variation 13° 25' East
40.00	Set post for temporary 1/4 Corner
79.56	Intersect North and South Bear 12 links South of Corner to Sections 3.4.9 & 10 from which Corner Bears
	S 89° 55' W on true line bet Sections 4 and 9
	Variation 13° 25' East
39.78	Set post, deposit Charred stake raised Mound of earth with pits as per instructions for 1/4 Sec. Cor.
79.56	Corner to sections 4.5.8 & 9
	Surface level, Soil 1st rate

Township 28 North. Range 12 West

chains	
	North on true line bet Sec. 4 and 5
	Variation 13° East
40.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
74.53	Intersect Seventh Standard Parallel 15.38 Chains West of the quarter Section Corner on the South side of Section 33 Township 29 North Range 12 West and set post, deposit Charred stake raise Mound with pits as per instructions for Closing Corner to Sections 4 and 5 Township 28 R. 12 W.
	Surface level bottom Soil 1st rate

Township 28 North. Range 12 West

chains	
	North Between Sections 31 & 32 Variation 13° 20'
40.00	Set post, deposit Charred Stake, raise Mound of earth with pits as per instructions for 1/4 Section Corner
80.00	Set post, deposit Charred Stake, raise Mound of earth with pits as per instructions for Corner to Sections 29. 30. 31 & 32 Surface rolling, Soil Sandy 3d rate

Township 28 North. Range 12 West

chains	
	East on a Random Line Between Sections 29 & 32 Variation 13° 20' E.
40.00	Set post for temporary 1/4 Section Corner
79.53	Intersect North and South Line at post Corner to Sections 28. 29. 32 & 33 from which Corner I run West on a true Line Between Secs. 29 & 32 Variation 13° 20' East
39.76½	Set post, deposit Charred Stake raise Mound of earth with pits as per instructions for 1/4 Section Corner
79.53	Corner to Sections 29. 30. 31 & 32 Surface rolling, Soil sandy 3d rate.

Township 28 North. Range 12 West

chains	
	West on a Random Line 1 Set Sections 30 and 31 Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
79.63	Intersect West 1 Boundary 10 links North of Corner to Sections 30 and 31. From which Corner I run N 89° 56' E on true line 1 Set. Sec. 30 and 31 Variation 13° 20' East
39.63	Set post. deposit Charred Stake, raise Mound of earth with pits as per instruction for 1/4 Section Corner
79.63	Corner to Sections 29. 30. 31 & 32 Surface Gently rolling East 1/2 Sandy 3rd rate West 2d rate Covered with a good growth of grass

Township 28 North. Range 12 West

chains	
	North 1 Set. Sec. 29 and 30 Variation 13° 10' East
40.00	Set post, deposit Charred Stake, raise Mound of earth with pits as per instruction for 1/4 Section Corner
80.00	Set post, deposit Charred Stake raised Mound of earth with pits as per instructions for Corner to Sections 19 20. 29 & 30
	Surface gently rolling Soil sandy 2d rate, Good grass.

Aug. 9th

Township 28 North. Range 12 West

chains	
	East on a Random Line Bet. Sec. 20 and 29 Variation 13° 16' East
40.00	Set post for temporary 1/4 Sec Corner
79.60	Intersect North and South at post Corner to Sections 20. 21. 28 and 29. From which Corner Drawn West on a true line Bet Sec. 20 and 29 Variation 13° 16' East
39.80	Set post, deposit Charred stake raise Mound of earth with pits as per instructions for 1/4 Section Corner
79.60	Corner to Sections 19. 20. 29 & 30
	Surface gently rolling Soil sandy 2d rate

Township 28 North. Range 12 West

chains	
	West on a Random Line Bet Sec 19 and 30 Variation 13° 15' East
40.00	Set post for temporary 1/4 Section Corner
79.92	Intersect West Boundary 16 links North of Corner to Sections 19 and 30. From which Corner Drawn N.89°53' E. on a true Line Bet. Sec. 19 and 30 Variation 13° 15' East
39.92	Set post, deposit Charred Stake raise Mound of earth with pits as per instructions for 1/4 Sec Cor.
79.92	Corner to Sections 19. 20 29 & 30
	Surface Gently rolling Soil Sandy 2d rate

Township 28 North. Range 12 West

chains	
	North 1 Bet. Sec. 19 & 20 Variation 13° 10' East
40.00	Set post. deposit Charred Stake raise Mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit Charred Stake raise Mound of earth with pits as per instructions for Corner to Sections 17. 18. 19 & 20
	Surface gently rolling South ½ soil sandy 2d rate heavy growth of grass good for hay N ½ sandy 3d rate

Township 28 North. Range 12 West

chains	
	East on a Random Line 1 Bet. Sec. 17 and 20 Variation 13° 10' East
40.00	Set post. for temporary 1/4 Section Corner.
79.43	Intersect North and South line at post Corner to Sec 16. 17. 20 and 21 From which I run West on a true Line 1 Bet. Sec. 17 & 20 Variation 13° 10 East
39.71½	Set post. deposit Charred stake raised Mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.43	Cor. to Sec. 17, 18, 19 and 20. Surface gently rolling Soil sandy 2d rate

Township 28 North: Range 12 West

chains	
	West on a Random Line Bet Sec. 18 and 19 Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec Corner
79.96	Intersect West Boundary at post Corner to Sec. 18 and 19 From which Corner Draw East on a true Line Bet. Sec. 18 and 19 Variation 13° 15 East
39.96	Set post, deposit Charred stake raise Mound of earth with pits as per instructions for 1/4 Section Corner
79.96	Corner to Sections 17. 18. 19 and 20
	Surface gently rolling soil sandy 2d to 3d rate

Township 28 North: Range 12 West

chains	
	North Bet. Sec 17 + 18 Variation 13° 10' East
40.00	Set post, deposit Charred stake raised Mound of earth with pits as per instructions for 1/4 Section for 1/4 Sec. Cor.
80.00	Set post, deposit Charred Stake, raise Mound of earth with pits as per instructions for corner to Sections 7. 8. 17 + 18
	Surface gently rolling soil 2d to 3d rate

Township 28 North. Range 12 West

chains	
	East on a Random Line Between Sections 8 and 17 Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Cor.
79.61	Intersect North and South Line 17 links South of Corner to Sections 8. 9. 16 and 17 From which I run S. 89° 53' W. on a true line Bet. Sec. 8 and 17 Variation 13° 15' East
39.80½	Set post, deposit Charred stake raise Mound of earth, with pits as per instructions for 1/4 Sec. Corner
79.61	Corner to Sections 7. 8. 17 and 18
	Surface gently rolling soil 2d to 3d rate

Township 28 North. Range 12 West

chains	
	West on a Random Line Bet. Sec. 7 and 18 Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Cor.
80.06	Intersect West Boundary 6 links South of Corner to Sec 7 + 18 From which Corner I run N. 89° 57' E. on a true line Bet. Sec 7 and 18 Variation 13° 15' East
40.06	Set post, deposit Charred stake raise Mound of earth with pits as per instructions for 1/4 Section Corner
80.06	Corner to Sections 7. 8. 17. and 18
	Surface gently rolling Soil Sandy 3d rate

Township 28 North. Range 12 West

chains	
	North Between Sec 7 & 8 Variation 13° 10' East
40.00	Set post, deposit Charred stake raise Mound of earth, with pits as per instructions for 1/4 Section Corner
80.00	Set post, deposit Charred Stake raise Mound of earth with pits as per instructions for Corner to sections 5. 6. 7 & 8
	Surface gently rolling Soil 2d rate

Township 28 North. Range 12 West

chains	
	East on a Random line Between Sec. 5 and 8. Variation 13° 10' East
5.00	Enter bottom bears N W and S E.
40.00	Set post for temporary 1/4 Sec. Cor.
79.78	Intersect North and South line 6 links South of Corner to Sec 4. 5. 8 & 9 From which I run S. 89° 57' W. on a true line Bet. Sec 5 and 8 Variation 13° 10' East
39.89	Set post, deposit Charred stake raise Mound of earth with pits as per instructions for 1/4 Sec Corner
79.78	Corner to Sec 5. 6. 7 & 8
	Surface mostly level bottom Soil 1st rate

Township 28 North. Range 12 West

Chains	on Random line
	West, Bet. Sec. 6 and 7. Variation 13° 15' East
40.00	Set post, for temporary 1/4 Sec. Cor.
80.17	Intersect West Boundary 13 links North of Corner to Sections 6 and 7 From which corner I run N. 89° 54' E. on true line Bet Sec. 6 and 7 Variation 13° 15' East
40.17	Set post, deposit charred stake raise Mound of earth with pits as per instructions for 1/4 Sec Cor
80.17	Corner to Sections 5. 6. 7 and 8
	Surface gently rolling soil sandy 2d rate

Township 28 North. Range 12 West

Chains	
	North on true line bet Sec. 5 and 6 Variation 13° 15' East
5.00	Enter Elk Horn Bottom N.W. & E.
40.00	Set post, deposit charred stake raise Mound of earth with pits as per instructions for 1/4 Section Corner
74.73	Intersect Seventh Standard Parallel 15.33 chains West of 1/4 Section Corner on the South side of Section 32 Township 29 North Range 12 W. and set post deposit charred stake raise mound of earth with pits as per instructions for closing corner to Sections 5 and 6 T. 28 R 12 W.
	Surface mostly level bottom soil 1st rate

Aug 10th

Township 28 North. Range 12 West

General Description.

The surface of this Township is gently rolling.
The soil varies from 2d to 3d rate.
In the S.W. Corner there are some sand hills where the soil is nearly worthless
In the South East there is a stream five to 30 links wide running North East on each side of which there is a wide level bottom of excellent soil.
The north part of the town extends into the Elk Horn bottom which is also level 1st rate.
The center of the township is rolling and sandy.

We hereby certify that we assisted George T. Kendall Deputy Surveyor, in surveying and sub-dividing Town. 28 North of the base line, of Range No 12 West of the 6th Principal Meridian, in the State of Nebraska. and said Township has been in all respects to the best of our knowledge and belief, well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General.

W. S. Dentley } Chainmen
H. O. Smith } Chainmen
A. B. Campbell } axmen
W. T. Rogers } mounderer & flagmen

Subscribed and sworn to by the above named persons before me a Notary Public for the County of Douglas State of Nebraska. this 22d day of September 1871.

Rollin le Smith
Notary Public

I George T. Kendall Deputy Surveyor, do solemnly swear that in pursuance of a joint contract, wherein Chauncey Wilkie and George T. Kendall are joint contractors with E. E. Cunningham, United States Surveyor General for the States of Iowa and Nebraska, bearing date June 15th 1871,

I have well, faithfully and truly, in my own proper person, and in strict conformity with the instructions furnished by the Surveyor General, the Surveying Manual, and the laws of the United States, surveyed all those parts or portions of Township No 28 South of the base line of Range No 12 West of the 6th Principal Meridian, as are represented in the foregoing field notes as having been surveyed under my direction; and I do further solemnly swear that all the corners of said surveys have been established and perpetuated in strict accordance with the Surveying Manual and joint instructions, and that the foregoing

as the true and original field notes of such survey.

Geo T Kendall
Deputy Surveyor

Subscribed by said George T. Kendall deputy Surveyor and sworn to before me a Notary Public for the County of Douglas State of Nebraska. on this the 23d day of September 1871.

Rollin L. Smith
Notary Public

Surveyor Generals Office
Nebraska City Oct 6th 1871.

The foregoing field Notes of the survey and subdivision of Township No 23 N. of base line, of Range No 12 West of the 6th P. M. in the State of Nebraska as Executed by George T. Kendall Deputy Surveyor under Joint Contract No 45 Dated June 15th A.D. 1871 wherein Chauncey Wilkes and George T. Kendall are Joint Contractors with E. E. Cunningham Surveyor General. and in the Month of August 1871.

Having been critically examined the Necessary Corrections and Explanations made the said field Notes and the surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

General Land Office • Original Field Notes

Book Number

377

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.