General Land Office • Original Field Notes

Book Number

385

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

P. 25. N. R. 13 M.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		34		13		2
31	45	32	34	33	23	34	12	35	1	36

T
25 to 28 N
R. 13. W

of [illegible] sub-divisions
of [illegible] North of
the [illegible] Range
No. 13 West [illegible] the
Principal Meridian in
the State of Nebraska.
under Joint Contract No 45
wherein Willis and Kendall
were Joint contractors.

Executed by Chauncey Willis
Deputy Surveyor.

Survey commenced July 15th 1871
Survey completed - July 19th 1871

A list of the names of the persons employed to assist in surveying and sub-dividing this Township showing the respective capacities in which they acted.

Henry Court — chainman
Chas. A Libby — chainman
J. W. Gay — Monumentman
Frank A. Brett axmen and flagman

T 25 N. Range 13 West 6th PM

Having run the Exterior line between Sec. 31 and 36. with Burt's improved solar compass. I find the Variation 13° 15' East (~~by Burt's improved solar compass~~)
Therefore the line bet. Sec. 35 and 36, being run with the same compass has the same Variation.

Township 25 N. Range 13 West 6th P.M.

chains	
	North bet. Sec. 35 and 36 Variation 13° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sec. 25. 26. 35 and 36.
	Surface: gently rolling Soil 3d rate.

Township 25 North. Range 13 West

chains	
	East on Random line bet. Sec. 25 and 36 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
79.98	Intersect East Boundary of Township at a point 127 lks. North of corner to Sec. 25 and 36 from which corner I run N 89° 48' West on the line bet. Sec. 25 and 36. Variation 13° East
39.99	Set post, deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.98	Corner to Sec. 25. 26. 35 and 36
	Surface gently rolling Soil sandy 3d rate.

Township 25 North. Range 13 West

chains	
	North bet. Sec. 25 and 26 Variation 13° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Co
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sec. 23. 24. 25 and 26.
	Surface gently rolling Soil sandy 3rd rate

Township 25 North. Range 13 West

chains	
	East on Random line bet. Sec. 24 and 25 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.05	Intersect East Boundary of Township at a point 147 lks. North of Corner to Sec. 24 and 25 — from which corner I run N 89° 40' West on true line bet. Sec. 24 & 25 — Variation 13° East
40.02½	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.05	Corner to Sec. 23. 24. 25 and 26.
	Surface gently rolling Soil sandy. 3rd rate

Township 25 North Range 13 West

chains	
	North bet. Sec. 23 and 24 Variation 13° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 13. 14. 23 and 24
	Surface broken Soil sandy 3d rate

Township 25 North. Range 13 West

chains	
	East on Random line bet. Sec 13 and 24 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.07	Intersect East Boundary at a point 64 lk. North of corner to Sec. 13 and 24 from which corner I run N 89° 33' West on true line bet. Sec. 13 & 24 Variation 13° East
40.03½	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.07	Corner to Sec. 13. 14. 23 and 24.
	Surface broken Soil sandy 3d rate

Township 25 North. Range 13 West

chains	
	North bet. Sec. 13 and 14 Variation 13° East
40.00	Set post. deposit charred stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit charred stake, raise mound of earth with pits. as per instructions for corner to Sec. 11. 12. 13 and 14
	Surface broken Soil sandy 3" rate

Township 25 North. Range 13 West

chains	
	East on Random line bet. Sec. 12 and 13. Variation 12° 30' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.08	Intersect East Boundary of Township at a point 30 lks North of corner to Sec. 12 and 13 from which corner I run N 89° 47' West on true line bet. Sec. 12 and 13 Variation 12° 30' East
40.04	Set post. deposit charred stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
80.08	Corner to Sec. 11. 12. 13 and 14.
	Surface rolling Soil sandy 3" rate

Township 25 North. Range 13 West

chains	
	North bet. Sec. 11 and 12 Variation 13° 20' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 1. 2. 11 and 12
	Surface gently rolling Soil sandy 3rd rate

Township 25 North. Range 13 West

chains	
	East on Random line bet. Sec. 1 and 12 Variation 12° 30' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.10	Intersect East Boundary at a point 15 lks. South of corner to Sec. 1 and 12 from which corner bears
	N. 89° 54' West on true line bet Sec. 1 and 12 Variation 12° 30' East
40.05	Set post. deposit chained stake, raised mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.10	Corner to Sec. 1. 2. 11 and 12
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 13 West

chains	
	North on Random line bet. Sec. 1 and 2
	Variation 13° 20' East
440.00	Set post for temporary 1/4 Sec. Corner.
79.87	Intersect North Boundary of Township at a point 3 lks. East of corner to Sec. 1 and 2 from which corner I run
	S 1' East on true line bet. Sec. 1 and 2
	Variation 13° 20' East
39.87	Set Post, deposit chained stake raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.87	Corner to Sec. 1. 2. 11 and 12
	Surface rolling. Soil sandy, 3rd rate.
	July 15th 1871

Township 25 North. Range 13 West

chains	
	North bet. Sec. 34 and 35
	Variation 13° 5' East
40.00	Set Post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 26. 27. 34 and 35.
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 13 West

chains	
	East on Random line bet. Sec. 26 and 35 Variation 13° 5' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.36	Intersect N. and S. line at a point 10 lks North of corner to Sec. 25.26. 35 and 36 from which corner I run N 89° 56' West on true line bet Sec. 26 and 35 Variation 13° 5' East
40.18	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Cor
80.36	Corner to Sec. 26. 27. 34 and 35

Surface rolling
Soil sandy 3rd rate.

Township 25 North. Range 13 West

chains	
	North bet. Sec. 26 and 27 Variation 13° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 22. 23 26 and 27

Surface rolling
Soil sandy 3rd rate

Township 25 North. Range 13 West

Chains	
	East on Random line bet. Sec. 23 and 26
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner
79.97	Intersect T. and S. line at a point 5 lks. S of corner to Sec. 23. 24. 25 and 26 from which corner I run
	S 89° 58' West on line bet. Sec. 23 and 26
	Variation 13° East
39.98½	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
79.97	Corner to Sec. 22. 23. 26 and 27.
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 13 West

Chains	
	North bet. Sec. 22 and 23
	Variation 13° 15' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 14. 15. 22 and 23
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 13 West.

chains	
	East on Random line bet. Sec. 14 and 23
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner
80.00	Intersect N and S line at a point 10 lks. South of corner to Sec. 13. 14. 23 and 24 from which corner
	S 89° 36' West on true line bet Sec. 14 and 23
	Variation 13° East
40.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Corner to Sec. 14. 15. 22 and 23.
	Surface rolling Soil sandy 2d rate

Township 25 North. Range 13 West

chains	
	North bet. Sec. 14 and 15
	Variation 13° 15' East
40.00	Set post. deposit charred stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for Corner to Sec. 10. 11. 14 and 15
	Surface rolling Soil sandy 3d rate

Township 25 North. Range 13 West

chains	
	East on Random line bet Sec. 11 and 14 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.22	Intersect N and S line at a point 30 lks. South of corner to Sec. 11. 12. 13 and 14 from which corner I run.
	S 89° 47' West on true line bet. Sec. 11 and 14 Variation 13° East
40.11	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.22	Corner to Sec. 10. 11. 14 and 15
	Surface rolling - Soil 3" rate

Township 25 North. Range 13 West

chains	
	North bet. Sec. 10 and 11 Variation 13° 15' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for Corner to Sec. 2. 3. 10 and 11
	Surface rolling Soil Sandy 3" rate

Township 25 North. Range 18 West

chains	
	East on Random line bet. Sec. 2 and 11 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.18	Intersect N. and S. line at a point 30 lks. South of corner to Sec. 1. 2. 11 and 12 from which corner I run S 89° 47' West on true line bet. Sec. 2 and 11 Variation 13° East
40.09	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.18	Corner to Sec. 2. 3. 10. 11
	Surface rolling Soil sandy 3rd. rate

Township 25 North Range 18 West

chains	
	North on Random line bet. Sec. 2 and 3 Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
80.70	Intersect North Boundary of Township at a point 15 lks. East of corner to Sec. 2 and 3 from which corner I run S 6' East on true line bet. Sec. 2 and 3 Variation 13° 20' East
40.70	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.70	Corner to Sec. 2. 3. 10. 11
	Surface rolling Soil sandy 3rd. rate

July 16

Township 25 North. Range 13 West

Chains	
	North bet. Sec. 33 and 34
	Variation 13° 15' East
40.00	Set post. deposit chained stake, raise mound of earth, with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sec. 27. 28. 33 and 34.
	Surface rolling Soil sandy 3rd. rate

Township 25 North. Range 13 West

Chains	
	East on Random line bet. Sec. 27 and 34.
	Variation 13° East
40.00	Set post, for temporary 1/4 Sec. Corner.
79.94	Intersect N. and S. line at a point 8 lks. South of corner to Sec. 26. 27. 34 and 35 from which corner I run
	S 89° 57' West on true line bet. Sec. 27 and 34
	Variation 13° East
39.97	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.94	Corner to Sec. 27. 28. 33 and 34.
	Surface rolling Soil sandy 3rd. rate

Township 25 North. Range 18 West

chains	
	North bet. Sec. 27 and 28 Variation 13° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 21. 22. 27 and 28
	Surface rolling Soil sandy 3rd rate.

Township 25 North. Range 18 West

chains	
	East on Randoma line bet. Sec. 22 and 27 Variation 18° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.00	Intersect A and S line at post, corner to Sec. 22. 23. 26 and 27 from which corner Iron West on Lyne line bet Sec. 22 and 27 Variation 13° East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Corner to Sec. 21. 22. 27 and 28
	Surface rolling. Soil 3rd rate

Township 25 North Range 18 West

chains	
	North bet Sec. 21 and 22 Variation 18° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 15. 16. 21 and 22
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 18 West

chains	
	East on Random line bet. Sec. 15 and 22 Variation 18° East
40.00	Set post for temporary 1/4 Sec. Corner
79.40	Intersect N and S line at a point 11 lks. North of corner to Sec. 14. 15. 22 and 23 from which corner I run N 89° 55' West on line bet. Sec. 15 and 22. Variation 18° East
39.70	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.40	Corner to Sec. 15. 16. 21. 22
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 13

chains	
	North bet. Sec. 15 and 16 Variation 13° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 9. 10. 15 and 16
	Surface gently rolling Soil sandy 3rd rate

Township 25 West. Range 13 West

chains	
	East on Random line bet. Sec. 10 and 15 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
79.46	Intersect N and S line at a point 10 lks. South of corner to Sec. 10. 11. 14 and 15 from which corner I min. S. 89° 56' West on true line bet. Sec. 10 and 15 Variation 13° East
39.73	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.46	Corner to Sec. 9. 10. 15. 16
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 13 West

chains	
	North bet. Secs. 9 and 10 Variation 13° East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 3.4.9.10.
	Surface level Soil sandy 2d rate

Township 25 North. Range 13 West

chains	
	East on Randomline bet. Secs. 3 and 10 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
79.65	Intersect N and S line at a point 40 lks. S. of corner to Secs. 2.3.10 and 11 from which corner I run S 89° 43' West on true line bet. Secs. 3 and 10 Variation 13° East
39.82 1/2	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.65	Corner to Secs. 3.4.9.10.
	Surface rolling Soil sandy 2d rate

Township 25 North. Range 13 W.

chains	
	North on Random line bet. Sec. 3 and 4 Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.90	Intersect North Boundary of Township at a point 42 lks. East of corner to Secs. 3 and 4 from which corner I run S 18' East on true line bet. Secs. 3 and 4 Variation 13° 20' East
39.90	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.90	Corner to Secs. 3. 4. 9. 10
	Surface rolling Soil sandy 2d rate
	July 17th

Township 25 North. Range 18 West

chains	
	North bet. Secs. 32 and 33 Variation 13° East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for corner to Secs. 28. 29. 32 and 33
	Surface sandy Soil 3d rate

Township 25 North. Range 13 West

chains	
	East on Random line bet Sec. 28 and 33
	Variation 13° East
10.00	Leave Sand Hills N.W. and S.E.
40.00	Set post. for temporary 1/4 Sec. Corner.
80.00	Intersect N. and S. line at post. corner to Sec. 27. 28. 33 and 34 from which Corner I run West on the line bet. Sec. 28 and 33
	Variation 18° East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Corner to Sec. 28. 29. 32 and 33
	Surface rolling. Soil sandy 3rd rate.

Township 25 North. Range 13 West

chains	
	North bet. Sec. 28 and 29
	Variation 18° 15' East
16.00	We are Sand hills N.W. and S.E.
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 20. 21. 28 and 29.
	Surface rolling Soil sandy 3rd rate
	Ridge — worthless

Township 25 North. Range 13 West

chains	
	East on Random line bet Sec 21 and 28 Variation 13° East
40.00	Set post for temporary 1/4 Sec Corner.
80.04	Intersect N. and S. line at a point 7 lks. South of corner to Sec. 21. 22. 27 and 28 from which corner I run. S 89° 57' West on true line bet. Sec. 21 and 28 Variation 13° East
40.02	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.04	Corner to Sec. 20. 21. 28 and 29
	Surface rolling Soil 3rd rate.

Township 25 North. Range 13 West

chains	
	North bet. Sec. 20 and 21 Variation 13° 15' East
40.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for corner to Sec. 16. 17. 20. and 21
	Surface level Soil sandy 2nd rate

Township 25 North. Range 13 West

chains	
	East on Random line bet. Sec. 16 and 21
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.06	Intersect N and S line at post. corner to Secs. 15. 16. 21 and 22 from which corner I run
	West on true line bet. Sec. 16 and 21
	Variation 13° East
40.03	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner.
80.06	Corner to Secs. 16. 17. 20. 21
	Surface rolling Soil 3rd rate

Township 25 North. Range 13 West

chains	
	North bet. Secs. 16 and 17
	Variation 13° East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for corner to Secs. 8. 9. 16 and 17.
	Surface rolling Soil sandy 3rd rate

Township 25 North, Range 13 West

chains	
	East on Random line bet. Secs. 9 and 16
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.00	Intersect 1st and S line at post, corner to Secs. 9. 10. 15 and 16 from which corner I run West on true line bet. Secs. 9 and 16
	Variation 13° East
40.00	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Corner to Secs. 8. 9. 16. 17
	Surface rolling Soil sandy 3rd rate

Township 25 North, Range 13 West

chains	
	North bet. Secs. 8 and 9
	Variation 13° 15' East
40.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for corner to Secs. 4. 5. 8 and 9
	Surface rolling Soil, sandy 3rd rate

1

Township 25 North, Range 13 West

chains	
	East on Random line bet. Sec. 4 and 9
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
79.10	Intersect N and S line at a point 8 lks. South of corner to Sec. 3.4.9.10 from which corner I run
	S 89° 57' West on true line bet. Sec. 4 and 9
	Variation 18° East
39.55	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.10	Corner to Sec. 4.5.8 and 9
	Surface rolling
	Soil sandy 2nd rate

Township 25 North, Range 13 West

chains	
	North on Random line bet. Sec. 4 and 5
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.98	Intersect North Boundary at a point 20 lks. East of corner to Sec. 4 & 5, from which corner I run
	S. 9° East on true line bet. Sec. 4 and 5
	Variation 18° 15' East
39.98	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
79.98	Corner to Sec. 4.5.8 and 9
	Surface rolling
	Soil sandy 2nd rate

Township 25 North. Range 13 West

chains	
	North bet. Sec. 31 and 32 Variation 13° 20' East
40.00	Set post. deposit. charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for Corner to Sec. 29. 30. 31 and 32
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 13 West

chains	
	East on Random line bet Sec. 29 and 32 Variation 13° East
10.00	High sand ridge N.W. and S.E.
40.00	Set post for temporary 1/4 Sec. Corner
79.96	Intersect N and S line at post. corner to Sec. 28. 29. 32 and 33. from which corner I run West on true line bet Sec. 29 and 32 Variation 13° East
39.98	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.96	Corner to Sec. 29. 30. 31 and 32.
	Surface of 1st 40 ch. gently rolling Soil 2nd rate Balance sand ridge - 3rd rate

Township 25 North. Range 13 West

chains	
	West on Random line bet. Sec. 30 and 31
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
45.00	Enter Sand Hills, N. & S.
60.00	Pond 8 ch. South of line.
79.80	Intersect West Boundary of Township at a point 30 lks. South of corner to Sec. 30 and 31 from which cor. I run N. 89°47' E. on a true line bet. Sec. 30 & 31
	Variation 13° East
39.80	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
79.80	Corner to Sec. 29. 30. 31. 32
	Surface broken.
	Soil sandy 3rd rate

Township 25 North. Range 13 West

chains	
	North bet. Sec. 29 and 30
	Variation 13° East
5.00	High Sand Bluffs N.W. & S.E.
40.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
75.00	Leave Sand Bluffs N.W. and S.E.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sect. 19. 20. 29 and 30
	Surface sand ridges
	Soil 3rd rate
	worthless

July 18th

Township 25 North. Range 13 West.

chains	
	East on Random line bet. Sec. 20 and 29 Variation 13° East
40.00	Set Post. for temporary 1/4 Sec. Corner.
79.92	Intersect N. and S. line at a point 10 lks. South of corner to Sec. 20. 21. 28 and 29 from which corner I run S 89° 56' West on true line bet. Sec. 20 and 29 Variation 13° East
39.96	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.92	Corner to Sec. 19. 20. 29. 30
	Surface gently rolling Soil sandy 2d rate

Township 25 North. Range 13 West.

chains	
	West on Random line bet. Sec. 19 and 30 Variation 13° East
5.00	Enter bluffs N.W. and S.E.
40.00	Set post for temporary 1/4 Sec. Corner.
68.00	Leave high hills for level bottom N.W. and S.E.
79.75	Intersect West Boundary of Township at a point 34 lks. North of corner to Sec. 19 and 30 from which corner I run N 89° 45' East on true line bet. Sec. 19 and 30 Variation 13° East
39.75	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.75	Corner to Sec. 19. 20. 29 and 30
	Surface sand-ridges 3rd rate

Township 25 North. Range 13 West

chains	
	North bet. Sec. 19 and 20 Variation 13° 20' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 17. 18. 19 and 20
	Surface rolling Soil 3d. rate

Township 25 North. Range 13 West

chains	
	East on Random line bet Sec. 17 and 20 Variation 13° East
40.00	Set post. for Temporary 1/4 Sec. Corner.
80.32	Intersect N and S line at a point 18 lks. South of corner to Sec. 16. 17. 20 and 21 from which corner I run S 89° 53' West on true line bet. Sec. 17 and 20 Variation 18° East
40.16	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.32	Corner to Sec. 17. 18. 19. 20
	Surface W 1/2 gently rolling 2nd rate remainder rolling sand 3rd rate

Township 25 North. Range 13 West

chains	
	West on Random line bet. Sec. 18 and 19
	Variation 13° East
20.00	Enter bluffs
40.00	Set post for temporary 1/4 Sec. Corner.
79.70	Intersect West Boundary at a point 20 lks. North of corner to Sec. 18 and 19 from which corner bears N. 89° 51' East on line line bet. Sec. 18 and 19
	Variation 13° East
39.70	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.70	Corner to Sec. 17. 18. 19 and 20
	Surface mostly sand ridges Soil 3rd rate

Township 25 North. Range 13 West

chains	
	North bet. Sec. 17 and 18
	Variation 13° East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for Corner to Sec. 7. 8. 17 and 18
	Surface rolling Soil sandy 3rd rate

Township 25 North. Range 13

chains	chains	
		East on Random line bet. Sec. 8 and 17
		Variation 13° East
20.00	40.00	Set post for temporary
40.00		Sec. Corner.
79.70	80.17	Intersect N and S line at a point 24 lks. South of corner to Sec. 8.9.16 and 17 from which corner I run
		S 89° 50' West on true line bet. Sec. 8 and 17
		Variation 13° East
39.70	40.08½	Set post, deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
79.70	80.17	Corner to Sec. 7.8.17 and 18
		Surface rolling Soil sandy 3rd rate

Township 25 North. Range 13 West

chains	
	West on Random line bet. Sec. 7 and 18
	Variation 13° East
425.00	Enter Bluffs N. and S.
40.00	Set post for temporary 1/4 Sec. Corner
79.20	Intersect West Boundary at a point 13 lks North of corner to Sec. 7 and 18: from which corner I run
	S 89° 54' East on true line bet. Sec. 7 and 18
	Variation 13° East
39.20	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.20	Corner to Sec. 7.8.17 and 18.
	Surface rolling Soil sandy 3rd rate

Township 25 North: Range 13 West

chains	
	North bet. Sec. 7 and 8 Variation 13° 20' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner to Sec. 5. 6. 7 and 8.

Surface gently rolling
Soil sandy, second rate

Township 25 North: Range 13 West

chains	
	East on Random line bet. Sec. 5 and 8 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.20	Intersect N and S line at a point 27. lks. N. of corner to Sec. 4, 5, 8 & 9. from which corner I run N 89° 48' West on true line bet. Sec. 5 and 8 Variation 13° East
40.10	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.20	Corner to Sec. 5. 6. 7 and 8

Surface gently rolling
Soil sandy 2nd and 3rd rate

Township 25 North. Range 13 West

chains	
	West on Random line bet Sec. 6 and 7
	Variation 13° East
40.00	Set post. for temporary 1/4 Sec. Corner.
46.00 – 78.30	Enter bluffs. n & s. Intersect West Boundary of Township at a point 120 lks. North of corner to Sec. 6 and 7 from which corner I run
	S 89° 51' East on true line bet. Sec. 6 and 7
	Variation 13° East
38.30	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
78.30	Corner to Sec. 5. 6. 7 and 8
	Surface rolling
	Soil sandy 3d rate

Township 25 North. Range 13 West

chains	
	North on Random line bet. Sec. 5 and 6
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.17	Intersect North Boundary of Township at a point 70 lks. East of corner to Sec. 5 and 6 from which corner I run
	S 30' East on true line bet. Sec. 5 and 6
	Variation 13° East
40.17	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.17	Corner to Sec. 5. 6. 7 and 8
	Surface gently rolling
	Soil sandy 2d rate

July 19th

Township 25 North. Range 18 West

General Description.

The surface of this Township is gently rolling with the exception of high sand hills in the West and S. W. portion. The soil is too sandy to be valuable for agriculture. There is some grass that would be good for grazing and Water can be obtained in any part, except among the hills, by digging from 8 to 10 feet.

We hereby certify that we assisted Chauncey Wiltse, Deputy Surveyor, in surveying and sub-dividing Town No 25 North of the base line, of Range No 13 West of the 6th Principal Meridian in the State of Nebraska and that said Township has been in all respects to the best of our knowledge and belief, well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General.

Chainman
Chainman
Axman, Mountain & Flagman

Henry Court
Chas J Libby
Jos W. Gay
F. A. Brett

Subscribed and sworn to before me a Notary Public in and for the County of Douglas and State of Nebraska this 22d day of September 1871.

Rollin L. Smith
Notary Public

~~Subscribed and sworn to before me. for the County State of Nebraska. this the day of 1871.~~

I, Chauncey Willse, deputy Surveyor, do solemnly swear, that in pursuance of a joint contract wherein Chauncey Willse and George T. Kendall are joint contractors with E. E. Cunningham, United States Surveyor General for Iowa and Nebraska. bearing date June 15th, 1871. I have well, faithfully and truly, in my own proper person, and in strict conformity with the instructions furnished by the Surveyor General, the Surveying Manual and the laws of the United States, surveyed all those parts of portions of Township No 25 North of the base line. Range No 13 West

of the 6th Principal Meridian in the State of Nebraska, as are represented in the foregoing field-notes as having been surveyed under my direction; and I do further solemnly swear that all the corners of said surveys have been established and perpetuated in strict accordance with the Surveying Manual and printed instructions and that the foregoing are the true and original field-notes of such surveys.

Chauncey Wittse
Deputy Surveyor

Subscribed and sworn by the said Chauncey Wittse, Deputy Surveyor and sworn to before me a Notary Public for the County of Douglas, in the State of Nebraska, this 22 day of September 1871.

Rollin L. Smith
Notary Public

Surveyor Generals Office
Plattsmouth, Oct. 6th 1871.

The foregoing field Notes of the survey and Subdivision of Township No 25 North of the base line of Range No 13 West of the 6th Principal Meridian in the state of Nebraska as Executed by Chauncy Wiltse Deputy Surveyor under Joint Contract No 45 Dated June 15th 1871. wherein Chauncy Wiltse and George T. Kendall are Joint Contractors with E. E. Cunningham Surveyor General. and in the Month of July 1871 having been critically examined the Necessary Corrections and Explanations made the said field Notes and the surveys they describe are hereby approved

E. E. Cunningham
Surveyor General.

Field Notes
of the Survey and Sub-divis-
ions of Township No 26
North of the Base Line
of Range No 13 West
of the 6th Principal
Meridian in the
State of Nebraska.
under Joint contract No 45-
Wilkes and Kendall.
Executed by Chauncey Wilkes,
Deputy Surveyor.

Survey commenced July 20th 1871

Survey completed July 24th 1871

A list of the names of the persons employed to assist in surveying this Township, showing the respective capacities in which they acted.

Henry Court, chainman
Chas. A. Libby, chainman
J. N. Gay } Moundmen
Frank A. Batt } axmen and flagmen

T. 26 N. R. 13 W.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

T 26 N. R 13 West 6th Prin Mer.

Having run the Exterior line bet. Sec. 36 and 31. I know the Variation to be - 13° 12' East. as ascertained by Burt's improved Solar Compass. Therefore the line bet. Sec. 35 and 36. run by the same compass has the same Variation.

Township 26 North Range 13 West

chains	
	North bet. Sec. 35 and 36 Variation 13° 9' East
17.00	Leave sand hills E. and W.
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 25. 26. 35 and 36
	Surface broken. Highland sandy Valleys rich and fertile Soil 1st rate Good grass

Township 26 North Range 13 West

chains	
	East on Random line bet. Sec. 25 and 36 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.00	Intersect East Boundary of Township at corner to Sec. 25 and 36 from which corner I run West on true line bet Sec. 25 and 36 Variation 13° 10' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instruction for 1/4 Sec. Corner.
80.00	Corner to Sec. 25. 26. 35 and 36.
	Surface gently rolling Soil sandy 3rd rate

Township 26 North, Range 13 West

chains	
	North bet. Sec. 25 and 26 Variation 13° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 23. 24. 25 and 26.
	Surface gently rolling sandy knolls & rich valleys Soil 1st. rate.

Township 26 North, Range 13 West

chains	
	East on Random line bet. Sec. 24 and 25 Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
80.24	Intersect East Boundary at post. 47 links S. of corner to Sec. 24 and 25 from which corner I run N 89° 40' West on true line bet. Sec. 24 and 25 Variation 13° 20' East
40.12	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.24	Corner to Sec. 23. 24. 25 and 26.
	Surface level Soil 2d. rate

Township 26 North. Range 13 West

chains	
	North bet. Sec. 23 and 24 Variation 18° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake raise mound of earth with pits as per instructions for corner to Sec. 13. 14. 23 and 24.
	Surface gently rolling Soil 2d rate.

Township 26 North. Range 13 West

chains	
	East on Random line bet. Sec. 13 and 24. Variation 12° 55' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.06	Intersect East Boundary of Township at a post, Corner to Sec. 13 and 24 from which corner I run West on true line bet. Sec. 13 and 24 Variation 12° 55' East
40.03	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.06	Corner to Sec. 13. 14. 23 and 24
	Surface level Soil 2d rate

Township 26 North. Range 13 West

chains	
	North bet. Sec. 13 and 14 Variation 13° 15' East.
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 11. 12. 13 and 14
	Surface gently rolling Soil 2d rate

Township 26 North. Range 13 West

chains	
	East on Random line bet. Sec. 12 and 13 Variation 13° East
40.00	Set post. ~~for temporary~~ 1/4 Sec. Corner.
79.95	Intersect East Boundary of Township at a 14 Cliff N. of corner to Sec. 12 and 13 from which corner I find S 89° 54' West on true line bet. Sec. 12 and 13 Variation 18° East
39.97½	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.95	Corner to Sec. 11. 12. 13 and 14
	Surface gently rolling Soil 2d rate

Township 26 North. Range 13 West

chains	
	North bet. Sec. 11 and 12 Variation 13° 15' East
24.27	Stream 47 lks. wide N.E.
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 1. 2. 11. 12
	Surface gently rolling Soil 2d rate

Township 26 North. Range 13 West

chains	
	East on Random line bet. Sec. 1 and 12 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
79.88	Intersect East Boundary at a point 8 lks. South of corner to Sec. 1 and 12 from which corner mon S 89° 5' West on true line bet. Sec. 1 and 12 Variation 13° East
39.94	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.88	Corner to Sec. 1. 2. 11 and 12
	Surface level bottom Soil 1st rate

Township 26 North. Range 13 West

chains	
	North on Random line bet. Sec. 1 and 2
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.17	Intersect North Boundary of Township at a point 30 lks. East of corner to Sec. 1 and 2 from which corner I run
	S 13' East on true line bet. Sec. 1 and 2
	Variation 13° 20' East
160.17	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.17	Corner to Sec. 1. 2. 11 and 12
	Surface level. Soil 2nd rate
	July 20th

Township 26 North. Range 13 West

chains	
	North bet. Sec. 34 and 35
	Variation 13° 10' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 26. 27. 34 and 35
	Surface level Soil sandy 2nd rate

Township 26 North. Range 13 West

chains	
	East on Random line bet. Sec. 26 and 35
	Variation 13° 10' East
6.80	Leave Sandhills S.E. and West
40.00	Set post for temporary 1/4 Sec. Corner.
79.80	Intersect N and S line at post. corner to Sec. 25.26 35 and 36 from which corner I run
	West on true line bet. Sec. 26 and 35
	Variation 13° 10' East
39.90	Set post. deposit chaned stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
79.80	Corner to Sec. 26.27.34 and 35
	Surface broken Soil 1st rate

Township 26 North. Range 13 West

chains	
	North bet. Sec. 26 and 27
	Variation. 13° 15' East
6.00	Leave Sand hills S.E. and West
40.00	Set post. deposit chaned stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit chaned stake, raise mound of earth with pits as per instructions for corner to Sec. 22.23. 26 and 27
	Surface level Soil 2nd rate

chains	
	East on Random line bet. Sec. 23 and 26
	Variation 13° 16' East
40.00	Set post for temporary 1/4 Section Corner.
79.60	Intersect N and S line at a point 4 lks. North of corner to Sec. 23.24.25 and 26 from which corner I run
	N 89° 38' West on true line bet. Sec. 23 and 26
	Variation 13° 16' East
39.80	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.60	Corner to Sec. 22.23.26 and 27.
	Surface gently rolling Soil 2nd rate

chains	
	North bet Sec. 22 and 23
	Variation 13° 20' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 14.15.22 and 23
	Surface gently rolling Soil sandy 2nd rate

Township 26 North. Range 13 West

chains	
	East on Random line bet. Sec. 14 and 23 Variation 13° East
40.00	Set port. for temporary 1/4 Sec. Corner.
79.45	Intersect N. and S. line at a point 5 lks. S. of corner to Sec. 13. 14. 23 and 24 from which corner Run S 89° 58' West on true line bet. Sec. 14 and 23 Variation 13° East
39.72½	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.45	Corner to Sec. 14. 15. 22 and 23.
	Surface gently rolling Soil 2nd rate

Township 26 North. Range 13 West

chains	
	North bet. Sec. 14 and 15 Variation 13° East
40.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
41.00	Enter swamp, N.E. and S.W.
45.00	Stream 30 lks. wide course N.E. —
50.00	Leave swamp N.E. & W.
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 10. 11. 14 and 15
	Surface gently rolling Soil 2nd rate

Township 26 North, Range 13 West

chains	
	East on Random line bet Sec. 11 and 14
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner
43.00	Began 30 lks. wide N.E. edge swamp
57.00	Leave swamp N.E. and S.W.
79.76	Intersect N. and S. line 18 lks. S. of corner to Sec. 11. 12. 13 and 14 from which corner I run
	S 89° 8' 2" West on true line bet. Sec. 11 and 14
	Variation 13° East
39.88	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.78	Corner to Sec. 10. 11. 14 and 15
	Surface gently rolling
	Soil 2nd rate

Township 26 North, Range 13 West

chains	
	North bet. Sec. 10 and 11
	Variation 13° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 2. 3. 10 and 11
	Surface level.
	Soil 2nd rate

Township 26 North, Range 13 West

chains	
	East on Random line bet. Sec. 2 and 11
	Variation 13° East
40.00	Set post. for temporary 1/4 Sec. Corner.
79.80	Intersect N. and S. line 15 lks North of corner to Secs. 1. 2. 11 and 12 from which corner I run N 89° 54' West on true line bet. Secs. 2 and 11
	Variation 13° East
39.90	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.80	Corner to Secs. 2. 3. 10 and 11
	Surface level. Soil 2 C. rate.

Township 26 North, Range 13 West

chains	
	North on Random line bet. Secs. 2 and 3
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
50.00	Enter low, sand hills N.E. and S.W.
80.33	Intersect North Boundary of Township at a point 50 lks. East of corner to Secs. 2 and 3 from which point I run S 21' East on true line bet. Secs. 2 and 3
	Variation 13° 20' East
40.33	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.33	Corner to Secs. 2. 3. 10 and 11
	Surface level Soil sandy 2 C. rate
	July 2, 1[illegible]

Township 26 North, Range 13 West

chains	
	North bet. Sec. 33 and 34 Variation 13° 15' East
40.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 27. 28. 33 and 34.
	Surface rolling Soil 2d rate

Township 26 North, Range 13 West

chains	
	East on Random line bet. Sec. 27 and 34 Variation 13° East
40.00	Set port for temporary 1/4 Sec. Corner.
80.10	Intersect N and S line at a point 12 lks. South of corner to Sec. 26. 27. 34 and 35 from which corner I run. S 89° 55' West on true line bet. Sec. 27 and 34 Variation 13° East
40.05	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.10	Corner to Sec. 27. 28. 33 and 34
	Surface level. Soil sandy 3d rate

Township 26 North, Range 13 West

d	chains	
		North bet. Sec. 27 and 28
		Variation 13° 20' East
	16.50	Leave sand hills E and W.
40	40.00	Set post. deposit chained stake. raise mound
7		of earth with pits as per instructions for 1/4 Sec. Corner.
	80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for
39		corner to Sec. 21 22. 27 and 28
		Surface gently rolling Soil 2nd rate
79		

Township 26 North. Range 13 West

chains	
	East on Random line bet. Sec. 22 and 27
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.17	Intersect N and S line at a point 10 lks. South of corner to Sec. 22. 23 26 and 27 from which corner I run
	S 89° 56' West on true line bet. Sec. 22 and 27
	Variation 13° 10' East
40.08½	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.17	Corner to Sec. 21. 22. 27 and 28
	Surface level Soil 2nd rate

Township 26 North, Range 13 West

chains	
	North bet. Sec. 21 and 22 Variation 13° 20' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 15, 16, 21 and 22
	Surface level Soil 1st rate

Township 26 North, Range 13 West

chains	
	East on Random line bet. Sec. 15 and 22 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.29	Intersect N and S line a point 66 lks. South of corner to Sec. 14, 15, 22 and 23 from which corner I run S 89° 32' West on true line bet. Sec. 15 and 22 Variation 13° East
40.14½	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.29	Corner to Sec. 15, 16, 21 and 22
	Surface rolling Soil sandy 2d rate

Township 26 North, Range 13 West

chains	
	North bet. Sec. 15 and 16 Variation 13° East
4 22.00	Bed of stream 7 lks. wide East & dry.
7 40.00	Set post & deposit chained stake, raise mound of earth with pits as per instructions as per instructions for 1/4 Sec. Corner.
57.00	Stream 20 lks. wide East
3 80.00	Set Post. deposit chained stake. raise mound of earth with pits as per instructions for Corner to Sec. 9. 10. 15 and 16.
7	
	Surface level - Soil 1st rate.

Township 26 North, Range 13 West

chains	
	East on Random line bet. Sec. 10 and 15 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.50	Intersect N and S line at a point 20 lks. South of corner to Sec. 10. 11. 14 and 15 from which corner I run S 89° 51' West on true line bet. Sec. 10 and 15 Variation 13° East
40.25	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.50	Corner to Sec. 9. 10. 15. 16
	Surface level. Soil 2d rate

Township 26 North, Range 13 West

chains	
	North bet. Sec. 9 and 10 Variation 13° 30' East
4 40.00	Set port. deposit chained stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
7 72.00	Enter sand hills N.E. and S.W.
80.00	Set port. deposit chained stake. raise mound of earth with pits, as per instructions for Corner to Sec. 3.4.9 and 10
3	Surface level. Soil 1st rate.
79	

Township 26 North, Range 13 West

chains	
	East on Random line bet. Sec. 3 and 10 Variation 13° East
25.00	Leave sand hills N.E. and S.W.
40.00	Set port. for temporary 1/4 Sec. Cor.
80.67	Intersect N and S line at a point 27 lks. South of corner to Sec. 2. 3. 10. 11 from which corner I run S 89° 48' West on true line bet. Sec. 3 and 10 Variation 13° East
40.33½	Set port. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.67	Corner to Sec. 3.4.9.10
	Surface mostly level Soil 1st rate

Township 26 North, Range 13 West

chains	
	North, on Random line bet. Sec. 3 and 4 Variation 13° 20' East
40.00	Set port. for temporary 1/4 Sec. Corner.
80.80	Intersect North Boundary at a point 28 lks. East of corner to Sec. 3 & 4. from which corner I run S 12°. East on true line bet. Sec. 3 and 4 Variation 13° 20' East
40.80	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.80	Corner to Sec. 3. 4. 9 and 10

Surface gently rolling
Soil 2d rate.

July 22d

Township 26 North, Range 13 West

chains	
	North bet. Sec. 32 and 33 Variation 13° 10' East
40.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sec. 28. 29. 32 and 33.

Surface rolling
Soil 3d rate

Township 26 North. Range 13 West

chains	
	East on Random line bet. Sec. 28 and 33 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
79.65	Intersect N and S line at a point 40 lks. South of corner to Sec. 27. 28. 33 and 34 from which corner I run N 89° 43' West on true line bet. Sec. 28 and 33 Variation 13° East
39.82½	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.65	Corner to Sec. 28. 29. 32 and 33

Surface rolling
Soil sandy 3rd rate

Township 26 North. Range 13 West

chains	
	North bet. Sec. 28 and 29 Variation 13° 15' East
8.00	Leave sand hills E. and W.
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
45.00	Dry Creek N.E. and S.W. [illegible]
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 20. 21. 28 and 29

Surface, North of sand hills - level. 2nd rate

Township 26 North. Range 13 West

chains	
	East on Random line bet. Secs. 21 and 28
	Variation 13° East
21.80	Bed of stream dry - NE
40.00	Set post for temporary 1/4 Sec. Corner.
79.80	Intersect N. and S. lines at a point 35 lks. North of corner to Secs. 21. 22. 27 and 28 from which corner I run
	N 89° 45' West on true line bet. Secs. 21 and 28
	Variation 13° East
39.90	Set post. deposit chaned stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.80	Corner to Secs. 20. 21. 28 and 29
	Surface level
	Soil 1st rate

Township 26 North. Range 13 West

chains	
	North bet. Secs. 20 and 21
	Variation 13° 15' East
40.00	Set post. deposit chaned stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit chaned stake. raise mound of earth with pits as per instructions for Corner to Secs. 16. 17. 20 and 21.
	Surface level. soil 1st rate

Township 26 North. Range 13 West

chains	
	East on Random line bet. Sec. 16 and 21
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
64.85	Bed of stream - dry - N.E.
79.85	Intersect N and S line at a point 2.3 lks North of corner to Sec. 15. 16. 21. 22 from which course run N 89° 50' West on true line
	bet. Sec. 16 and 21
	Variation 13° East
39.92½	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.85	Corner to Sec. 16. 17. 20 and 21
	Surface level
	Soil 1st rate

Township 26 North Range 13 West

chains	
	North - bet. Sec. 16 and 17
	Variation 13° 25' East
26.00	Dry bed of stream N.E. and S.W.
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 8. 9. 16/17
	Surface level
	Soil 1st rate

Township 26 North. Range 13 West

	chains	
		East on Random line bet. Sec. 9 and 16
		Variation 13° East
4	40.00	Set post for temporary 1/4 Sec. Corner.
5	80.00	Intersect N and S line at a point 40 lks. N. of corner to Sec. 9. 10. 15. 16 from which corner I run
		N 89° 48' West on true line bet. Sec. 9 and 16
		Variation 18° East
3	40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
7	80.00	Corner to Sec. 8. 9. 16 and 17
		Surface level
		Soil 1st rate

Township 26 North. Range 13 West

chains	
	North bet. Sec. 8 and 9
	Variation 13° 20' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
55.00	Enter sand hills E and West
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 4. 5. 8 and 9
	Surface S. portion level bottom
	Soil 2nd rate

Township 26 North, Range 13 West

	chains	
		East on Random line bet. Sec. 4 and 9
		Variation 13° East
4	40.00	Set post for temporary 1/4 Sec. Cor
7	80.06	Intersect N. and S. line at a point 56 lks. North of corner to Sec. 3.4.9 and 10 from which corner I run
		N 89° 36' West on true line bet. Sec. 4 and 9
		Variation 13° East
3	40.03	Set post, deposit chained stake, raise mound of earth with pits, as per instructions, for 1/4 Sec. Corner.
7	80.06	Corner to Sec. 4.5.8 and 9
		Surface rolling. Soil sandy 3rd rate

Township 26 North, Range 13 West

	chains	
		North on Random line bet Sec. 4 and 5
		Variation 13° 20' East
	40.00	Set post for temporary 1/4 Sec. Corner
	80.40	Intersect North Boundary at a point 46 lks East of corner to Sec. 4 and 5 from which corner I run
		S 20' East on true line bet. Sec. 4 and 5
		Variation 13° 20' East
	40.40	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
	80.40	Corner to Sec. 4.5.8 and 9.
		Surface rolling, sand hills Soil 3rd rate

Township 26 North. Range 13 West

chains	
	North bet. Sec. 31 and 32 Variation 13° 10' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Co.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 29. 30. 31 and 32
	Surface gently rolling Soil sandy loam, 1st rate

Township 26 North. Range 13 West

chains	
	East on Random line bet. Sec. 29 and 32 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
42.35	Bed of dry creek. N. E.
80.35	Intersect N. and S. line at a point 45 lks West of corner to Sec. 28. 29 32 and 33 from which corner I saw N. 89° 41' West on true line bet. Sec. 29 & 32 Variation 13° East
40.17½	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.35	Corner to Sec. 29 30. 31 + 32
	Surface level Soil W 1/2 2nd rate, good grass E 1/2 sandy 3rd rate

Township 26 North. Range 13 West

chains	
	West on Random line bet. Sec.s 30 and 31
	Variation 13° East
33.50	Leave sand hills N.E. and S.W.
40.00	Set post for temporary 1/4 Sec. Corner.
77.65	Intersect West Boundary 5 lks. N. of corner to Sec.s 30 and 31 from which corner I run
	N 89° 38' East on true line bet. Sec.s 30 and 31
	Variation 18° East
37.65	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
77.65	Corner to Sec.s 29. 30. 31 and 32
	Surface rolling
	Soil sandy 2d. rate
	~~Upland 3d. rate~~

Township 26 North. Range 13 West

chains	
	North bet. Sec.s 29 and 30
	Variation 13° 13' East
15.00	Leave sand-hills E. and W.
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec.s 19. 20. 29. 30
	Surface level
	Soil 1st. rate
	July 23d

Township 26 North, Range 13 West

		chains	
			East on Random line bet. Secs. 20 and 29 Variation 13° 20' East
4	4	40.00	Set post for temporary 1/4 Sec. Corner
7	8	79.45	Intersect N and S line at a point 15 lks. South of corner to Secs. 20. 21. 28 and 29 from which corner I run S 89° 54' West on line line bet. Secs. 20 & 29 Variation 13° 20' East
3	4	39.72½	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
7	8	79.45	Corner to Secs. 19. 20. 29 and 30

Surface level
Soil 1st rate

Township 26 North, Range 13 West

chains	
	West on Random line bet. Secs. 19 and 30 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
77.87	Intersect West Boundary at a point 74 lks. North of corner to Secs. 19 and 30 from which corner I run N. 89° 27' East on line line bet. Secs. 19 and 30 Variation 13° East
37.87	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
77.87	Corner to Secs. 19. 20. 29 and 30

Surface gently rolling soil, upland sandy 3rd rate balance 2nd rate

Township 26 North, Range 13 West

		chains	
			North bet. Secs. 19 and 20
			Variation 13° 20' East
		40.00	Set post, deposit chained
4	4		stake, raise mound
	8		of earth with pits as
7			per instructions for
			1/4 Sec. Cor.
		65.20	bed of stream, dry. N.E.
		80.00	Set post, deposit chained
			stake, raise mound
			of earth with pits
3	4		as per instructions
			for corner to Secs. 17. 18. 19.
			and 20.
			Surface level
			Soil 1st rate
7.	2		Heavy growth of grass

Township 26 North, Range 13 West

chains	
	East on Random line
	bet. Secs. 17 and 20
	Variation 13° East
26.00	Bed of stream dry N.E.
40.00	Set post for temporary
	1/4 Sec. Corner.
80.00	Intersect N. and S. line
	at corner to Secs. 16.
	17. 20 and 21 from
	which corner I run
	West on true line bet
	Secs. 17 and 20
	Variation 13° East
40.00	Set post, deposit chained
	stake, raise mound
	of earth with pits as
	per instructions for
	1/4 Sec. Corner
80.00	Corner to Secs. 17. 18. 19
	and 20
	Surface level
	Soil 1st rate

Township 26 North. Range 13 West

			chains	
				West on Random line bet. Sec. 18 and 19 Variation 13° East
4		4	40.00	Set post for temporary 1/4 Sec. Corner.
7		8	78.10	Intersect West Boundary of Township at a point 9 lks. South of corner to Sec. 18 and 19 from which corner Pine S 89° 56' East on true line bet. Sec. 18 and 19 Variation 13° East
3		1	38.10	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor
7		1	78.10	Corner to Sec. 17. 18. 19. 20

Surface level
Soil 1st rate

Township 26 North, Range 13 West

chains	
	North bet. Sec. 17 and 18 Variation 13° 20' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
60.00	Sand Hills N.E. and West
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 7. 8. 17 and 18

Surface level (except 20 chs.)
Soil 1st rate

Township 26 North, Range 13 West

chains	
	East on Random line bet. Sec. 8 and 17
	Variation 13° East
30.00	Leave Sand hills N.E. & W
40.00	Set post for temporary 1/4 Sec. Corner.
80.10	Intersect N. and S. line at a point 8 links North of corner to Sec. 8.9.16 and 17 from which corner I run S 89° 57' West on true line bet. Sec. 8 and 17
	Variation 13° East
40.05	Set post, deposit charcoal stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.10	Corner to Sec. 7.8.17 and 18
	Surface - bottom - land Soil sandy 2d rate

Township 26 North, Range 13 West

chains	
	West on Random line bet. Sec. 7 and 18
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
55.00	Leave Sand Hills N.W. and S.E.
78.88	Intersect West Boundary of Township at a point 35 lks. South of corner to Sec. 7 and 18 from which corner I run S 89° 45' East on true line bet. Sec. 7 and 18
	Variation 13° East
38.88	Set post, deposit charcoal stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
78.88	Corner to Sec. 7.8.17 and 18
	Surface mostly sand hills Soil 3rd rate

Township 26 North, Range 13 West

chains	
	North bet. Secs. 7 and 8 Variation 13° 20' E
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 5, 6, 7, and 8.
	Surface rocking sandhills Soil 3rd rate

Township 26 North, Range 13 West

chains	
	East on Random line bet. Secs. 5 and 8 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.00	Intersect N and S line at corner to Secs. 4, 5, 8 and 9 from which corner I run West on true line bet Secs. 5 and 8 Variation 13° East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Corner to Secs. 5, 6, 7, 8
	Surface rocking sandhills Soil 3rd rate

Township 26 North. Range 13 West

chains	
	West on Random line bet. Secs. 6 and 7
	Variation 13° East
40.00	Set port for temporary 1/4 Sec. Corner
75.00	Leave Sand Hills N. W. and S E
79.10	Intersect West Boundary at port. corner to Secs. 6 and 7 from which corner Irun East on true line bet. Secs. 6 and 7
	Variation 13° East
39.10	Set port. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.10	Corner to Secs. 5. 6. 7 and 8
	Surface rolling sand hills Soil 3d rate

Township 26 North. Range 13 West

chains	
	North on Random line bet. Secs. 5 and 6
	Variation 13° 20' East
40.00	Set port for temporary 1/4 Sec. Corner.
80.50	Intersect N. Boundary at a point 20 lks. East of corner to Secs. 5 and 6 from which corner Irun S 9' East on true line bet. Secs. 5 and 6
	Variation 13° 20' East
40.50	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor
80.50	Corner to Secs 5. 6. 7 and 8
	Surface rolling; sand hills Soil 2d rate

July 24th

Township 26 North. Range 13 West

General Description.

The surface of this Town. is level or gently rolling except in N.W. portion in which are Sand Hills. The largest portion of the soil is 1st rate well adapted for to agriculture.

There is a good growth of grass, good for hay and grazing. Water can be obtained by digging a few feet below the surface.

We hereby certify that we assisted Chauncey Wiltse, Deputy Surveyor, in surveying Town. 26 North. Range 13 West of 6th Prin. Meridian and that said Town. has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the boundary monuments planted according to the instructions of the Surveyor General.

Chainman } Henry. Court
Chainman } Chas J Libby
Axman, Mound } Jos. R. Gen
man & flagman } F. H. Bell

Subscribed and sworn to, by the above named persons, before me, a Notary Public for the County of Douglas State of Nebraska, this 22 day of September 1871.

Rollin L. Smith
Notary Public

I, Chauncey Wilke, deputy Surveyor, do solemnly swear that, in pursuance of a joint contract wherein Chauncey Wilke and Geo. T. Rendall are joint contractors with E. E. Cunningham, United States Surveyor General for Iowa and Nebraska, bearing date June 15th 1871, I have well, faithfully and truly, in my own proper person, and in strict conformity with the instructions furnished by the Surveyor General, the Surveying Manual and the laws of the United States, surveyed all those parts or portions of Township 26 North, Range 13 West as are represented as having been surveyed under my direction, and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the Surveying Manual and printed instructions, and that the foregoing are the true and original field notes of such survey.

Chauncey Wilke
Deputy Surveyor

Subscribed and sworn to by said Chauncey Wilke, deputy Surveyor, before me a Notary Public for County of Douglas State of Nebraska - this 22d day of Sep

tember 1871. Rollin L. Smith
Notary Public

Surveyor General's Office
Plattsmouth Octo 6th 1871.

The foregoing field notes of the survey and subdivision of Township No. 26. North of Base Line of Range No. 13. West of the 6th P.M. in Nebraska executed by Chauncy Walter, under joint Contract No. 45 wherein Chauncy Walter and George T. Kendall are joint Contractors bearing date the 15th day of June 1871. in the month of July 1871 having been critically examined, the necessary corrections and explanations made the said field Notes and the surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

Field Notes
of the Survey and sub-divisions
of Township 27 North of the
Base Line, of Range No
13 West of the 6th Principal
Meridian, in the State
of Nebraska, under Joint
contract No 45 wherein Miller
and Kendall are Joint contractors.

Executed by Chauncey Miller.
Deputy Surveyor.

Survey commenced July 25th 1871
Survey completed July 29th 1871

List of names of the persons employed to assist in surveying this Township; showing the respective capacities in which they acted.

Henry Court, chainman
Chas. A Libby, chainman
J. W. Gay
Granger Greenier } Moundmen, axmen and flagmen

T. 27. N. R. 13 W.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	1
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

T. 27 N. R 13 W. 6th Prin Mer

Having run the exterior line bet. Secs. 31 and 36. I know the variation to be 13° 20' East, as ascertained by Burt's improved Solar Compass. Therefore, the line bet. Sec. 35 and 36, run by the same compass, has the same variation.

Township 27 North. Range 13 West

chains	
	North bet. Sec. 35 and 36 Variation 13° 20' East
30.00	Leave Bottom for sand hill N.E. and S.W.
40.00	Set Post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set Post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 25.26 35 and 36.
	Surface level Soil 2nd rate

Township 27 North. Range 13 West

chains	
	East on Random line bet. Sec. 25 and 36 Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
80.04	Intersect East Boundary of Township at a point 10 lks. North of corner to Sec. 25 and 36 from which corner I run N. 89° 56' West on true line bet. Sec. 25 and 36 Variation 13° 20' East
40.02	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.04	Corner to Sec. 25. 26. 35 and 36
	Surface gently rolling Soil sandy 3rd rate

Township 27 North. Range 13 West

chains

North bet. Sec. 25 and 36
Variation 13° 20' East

40.00 Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.

80.00 Set post. deposit chained stake. raise mound of earth with pits as per instructions for Corner to Sec. 23. 24. 24 and 26.

Surface rolling
Soil sandy 3rd rate

Township 27 North. Range 13 West

chains

East on Random line bet. Sec. 24 and 25
Variation 13° 20' East

40.00 Set post for temporary 1/4 Sec. Corner.

80.15 Intersect East Boundary of Township at a point 9 lks. North of corner to Sec. 24 and 25. from which corner I run S 89° 56' West on line bet. Sec. 24 and 25
Variation 13° 20' East

40.07 p Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.

80.15 Corner to Sec. 23. 24. 25 and 26.

Surface rolling
Soil 3rd rate

Township 27 North. Range 13 West

chains	
	North bet. Sec. 23 and 24 Variation 13° 20' East
40.00	Set Post. deposit chained stake. raise mound of earth, with pits as per instructions for 1/4 Sec. Corner.
80.00	Set Post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 13. 14. 23 and 24.
	Surface rolling Soil Sandy 3rd rate

Township 27 North. Range 13 West

chains	
	East on Random line bet. Sec. 13 and 24. Variation 13° 20' East
40.00	Set Post. for temporary 1/4 Sec. Corner.
80.40	Intersect East Boundary at a point 12 lks. N. of corner to Sec. 18 and 24 from which corner I run. N 89° 55' West on true line bet. Sec. 13 and 24 Variation 13° 20' East
40.20	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.40	Corner to Sec. 13. 14. 23 and 24.
	Surface broken sand hills Soil 3rd rate.

Township 27 North. Range 13 West

chains	
	North bet. Secs. 13 and 14 Variation 13° 20' East
40.00	Set post. deposit chaned stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
70.00	Enter bottom N.E. and West
80.00	Set post, deposit chaned stake, raise mound of earth with pits, as per instructions for corner to Secs. 11. 12. 13 and 14.
	Surface rolling. Soil 3d. rate.

Township 27 North. Range 13 West

chains	
	East on Random line bet. Secs. 12 and 13 Variation 13° 20' East
1.50 5.00	Spring branch 1 lk wide N.W. Spring 50 lks Inst. leave bottom N.E. and S.W.
40.00	Set post, for temporary 1/4 Sec. Corner.
80.20	Intersect East Boundary of Township at a point 8 lks. South of corner to Secs. 12 and 13 from which corner I run S. 89° 57' West on true line bet. Secs. 2 and 13 Variation 13° 20' East
40.10	Set post. deposit chaned stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.20	Corner to Secs. 11. 12. 13 and 14.
	Surface, bottom level Soil 1st rate Balance rolling, 2d rate

Township 27 North, Range 13 West

chains	
	North bet. Sec. 11 and 12
	Variation 13° 20' East
2.00	Spring branch, 3 lks. wide N.W.
4.40	Stream 5 lks. wide. N.E. sluggish current.
7.00	Leave bottom N.E. and S.W.
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for Corner to Sec. 1. 2. 11 and 12.
	Surface broken, Sand hills Soil 3rd rate

Township 27 North. Range 13 West

chains	
	East on Random line bet. Sec. 1 and 12
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.50	Intersect East Boundary of Township at a point 12 lks. North of corner to Sec. 1 and 12 from which corner I run
	N. 89° 55' West on true line bet. Sec. 1 and 12
	Variation 13° 20' East
40.25	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.50	Corner to Sec. 1. 2. 11. 12.
	Surface broken Sand hills Soil 3rd rate

Township 27 North. Range 13 West

chains	
	North on Random line bet. Sec. 1 and 2
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Section Corner.
80.30	Intersect North Boundary of Township, at a point 51 lks. East of corner to Sec. 1 and 2 from which corner I run
	S 22' East on true line bet. Sec. 1 and 2
	Variation 13° 20' East
40.30	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.30	Corner to Sec. 1. 2. 11. 12
	Surface broken sand hills
	Soil 3d rate
	July 25th

Township 27 North. Range 13 West

chains	
	North bet. Sec. 34 and 35
	Variation 13° 20' East
40.00	Set post. deposit charred stake raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for corner to Sec. 26. 27. 34 and 35.
	Surface rolling.
	Soil sandy 3d rate

Township 27 North, Range 13 West

chains	
	East on Random line bet. Sec. 26 and 35 Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.70	Intersect N. and S. line at a point 30 lks. South of corner to Sec. 25.26.35 and 36 from which corner I run
	N 89° 47' West on true line bet. Sec. 26 and 35 Variation 13° 20' East
39.85	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor
79.70	Corner to Sec. 26. 27. 34 and 35.
	Surface rolling Soil Sandy 3rd rate

Township 27 North, Range 13 West

chains	
	North bet. Sec. 26 and 27 Variation 13° 20' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 22. 23. 26 and 27.
	Surface rolling Soil Sandy 3rd rate

Township 27 North, Range 13 West

chains	
	East on Random line bet Sec. 23 and 26
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.82	Intersect N. and S. line at a point 18 lks. North of corner to Sec. 23 24 and 25 & 26 from which corner Trun N 89° 52' West on true line bet. Sec. 23 and 26
	Variation 13° 20' East
39.91	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.82	Corner to Sec. 22. 23. 26 and 27
	Surface rolling
	Soil sandy 2d. rate

Township 27 N. Range 13 West

chains	
	North bet. Sec. 22 and 23
	Variation 13° 20' East
40.00	Set post, deposit charred stake raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.00	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for corner to Sec. 14, 15, 22 and 23
	Surface rolling
	Soil sandy 3d. rate

Township 27 N. Range 13 West

chains	
	East on Random line bet. Sec. 14 and 23
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.94	Intersect N and S line at a point 15 lks. South of corner to Sec. 13. 14. 23 and 24 from which corner I run S 89° 54' West on true line bet. Sec. 14 and 23
	Variation 13° 31' East
39.97	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
79.94	Corner to Sec. 14. 15. 22 and 23.

Surface rolling
Soil sandy 3rd rate

Township 27 North. Range 13 West

chains	
	North bet. Sec. 14 and 15
	Variation 13° 20' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
75.00	River bottom E. and W.
77.00	Cross Creek N.E.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 10. 11. 14 and 15.

Surface rolling
Soil sandy 3rd rate

Township 27 North. Range 13 West

chains	
	East on Random line bet Secs 11 and 14
	Variation 13° 20' East
5.00	Cross creek course N.E.
9.00	Creek course S.E.
15.00	Creek course N.E.
40.00	Set post for temporary 1/4 Sec. Corner.
80.12	Intersect N. and S. line at a point 5 lks South of corner to Secs. 11. 12, 13 and 14 from which corner from S 89° 48' West on true line bet. Secs 11 and 14
	Variation 13° 20' East
110.06	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.12	Corner to Secs. 10. 11. 14 and 15
	Surface level
	Soil — bottom — 1st rate

Township 27 North. Range 13 West

chains	
	North bet. Secs. 10 and 11
	Variation 13° 20' East
36.00	Leave bottom for high Sand hills - N.W. and S.E.
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for corner to Secs. 2. 3. 10 and 11
	Surface rolling (except bottom)
	Soil sandy 3rd rate

Township 27 North. Range 13 West

chains	
	East on Random line bet. Sec. 2 and 11
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.15	Intersect N and S line at a point 14 lks. South of corner to Sec. 1. 2. 11 and 12 from which corner I run
	S 89° 54' West on true line bet. Sec. 2 and 11
	Variation 13° 20' East
40.07½	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.15	Corner to Sec. 2. 3. 10. 11
	Surface rolling
	Soil sandy 3rd rate.

Township 27 North. Range 13 West

chains	
	North on Random line bet. Sec. 2 and 3
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.45	Intersect N. Boundary at a point 22 lks West of corner to Sec. 2 and 3 from which corner I run S 9° West on true line bet. Sec. 2 and 3
	Variation 13° 20' East
40.45	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.45	Corner to Sec. 2. 3. 10 and 11
	Surface rolling
	Soil sandy 3rd rate

July 26th

Township 27 North. Range 13 West

chains	
	North bet. Sec. 33 and 34 Variation 13° 20' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner:
80.00	Set post deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 27. 28. 33 and 34
	Surface level. Soil sandy 2d rate

Township 27 North. Range 13 West

chains	
	East on Random line bet. Sec. 27 and 34 Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.95	Intersect N. and S. line 34 lkt. N. of corner to Sec. 26. 27. 34 and 35 from which corner I run N 89° 45' West on true line bet. Sec. 27 and 34 Variation 13° 20' East
39.97½	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
79.95	Corner to Sec. 27. 28. 33 and 34
	Surface rolling Soil 2d to 3d rate

Township 27 North. Range 13 West

chains	
	North bet. Sec. 27 and 28 Variation 13° 20' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 21. 22. 27 and 28.
	Surface. to 1/4 Sec. Corner rolling, soil 3rd. rate Remainder level. soil 2nd. rate

Township 27 North. Range 13 West

chains	
	East on Random line bet. Sec. 22 and 27 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.00	Intersect N and S line at post. corner to Sec. 22. 23. 26 and 27. from which corner I run West on true line bet. Sec. 22 and 27. Variation 13° East
40.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
80.00	Corner to Sec. 21. 22. 27 and 28.
	Surface, level to 1/4 corner, soil 2nd rate, balance 3rd rate

Township 27 North Range 13 West

chains	
	North - bet. Sec. 21 and 22 Variation 18° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 15, 16, 21 and 22
	Surface gently rolling Soil 2nd rate

Township 27 North Range 13 West

chains	
	East on Random line bet. Sec. 15 and 22 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
79.50	Intersect N and S line at a point 57 lks. N. of corner to Sec. 14, 15, 22 and 23 from which corner I run N 89° 36' West on true line bet. Sec. 15 and 22 Variation 13° East
39.75	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor
79.50	Corner to Sec. 15, 16, 21 and 22
	Surface level Soil 2nd rate

Township 27 North. Range 13 West

chains	
	North bet. Secs. 15 and 16
	Variation 18° 12' East
1.00	Leave hills. N.W. and S.E.
33.50	Dry Creek N.E.
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Co.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for corner to Secs. 9. 10. 15 and 16
	Surface last 1/2 mile level — soil, 2d rate
	1st half mile sandy bottom — soil 3d rate

Township 27 North. Range 13 West

chains	
	East on Random line bet. Secs. 10 and 15
	Variation 18° East
40.00	Set post for temporary 1/4 Sec. Corner.
79.94	Intersect N and S line at a point 26 lks N. of corner to Secs. 10. 11. 14 and 15 from which corner I run
	N 89° 49' West on line bet. Secs. 10 and 15
	Variation 18° East
39.97	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.94	Corner to Secs. 9. 10. 15 and 16.
	Surface level, soil 1st rate good growth of grass, excellent for hay.

Township 27 North, Range 13 West

chains	
	North bet Sec. 9 and 10 Variation 13° 12' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 3. 4. 9 and 10
	Surface 1st 1/2 mile level soil 2d rate. Remainder gently rolling soil sandy 3d rate

Township 27 North, Range 13 West

chains	
	East on Random line bet. Sec. 3 and 10 Variation 13° East
10.00	Enter sand bluffs N.W. & S.E.
40.00	Set post for temporary 1/4 Sec. Corner.
80.10	Intersect N. and S. line 35 lks N. of corner to Sec. 2. 3. 10 and 11 from which corner I make N 89° 45' West, on line line bet. Sec. 3 and 10 Variation 13° East
40.05	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.10	Corner to Sec. 3. 4. 9 and 10
	Surface rolling Soil sandy 3d rate

Township 27 North. Range 13 West

chains	
	North on Random line bet Sec. 3 and 4
	Variation 18° 12' East
12.00	Sand hills N.W. and S.E.
40.00	Set post for temporary 1/4 Sec. Corner.
80.28	Intersect N. and S. line at a point 19 lks West of corner to Sec. 3 and 4 from which corner I run S 8' West on true line bet. Sec. 3 and 4
	Variation 18° 12' East
40.28	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.28	Corner to Sec. 3. 4. 9 and 10
	Surface rolling
	Soil sandy 3rd rate
	July 27th

Township 27 North. Range 13 West

chains	
	North bet. Sec. 32 and 33
	Variation 18° 26' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 28. 29. 32 and 33.
	Surface gently rolling
	Soil 3rd rate

Township 27 North. Range 13 West

chains	
	East on Random line bet. Sec. 28 and 33
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.00	Intersect N. and S. line at post. corner to Sec. 27. 28. 33 and 34 from which corner I run West on true line bet. Sec. 28 and 33
	Variation 13° 20' East
40.00	Set post. deposit charred stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Corner to Sec. 28. 29. 32 and 33
	Surface level
	Soil sandy 3d rate

Township 27 North. Range 13 West

chains	
	North bet. Sec. 28 and 29
	Variation 13° 20' East
40.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for corner to Sec. 20. 21. 28 and 29
	Surface level
	Soil 3d rate

Township 27 North. Range 13 West

Chains	
	East on Random line bet Sec. 21 and 28
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
50.12	Intersect N and S line at a point 7 lks. N. of corner to Sec. 21. 22. 27 and 28. from which corner Witness
	N 89° 57' West on true line bet. Sec. 21 and 28
	Variation 13° East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
50.12	Corner to Sec. 20. 21. 28 and 29
	Surface rolling
	Soil sandy 3rd rate

Township 27 North. Range 13 West

Chains	
	North bet. Sec. 20 and 21
	Variation 13° 20' East
28.00	Leave sand hills N.E. and S.W.
40.00	Set post, deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
43.00	Dry creek, water in holes, general course N. East
80.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for corner to Sec. 16. 17. 20 and 21.
	Surface level on N. 50 lks.
	Soil 3rd rate.

Township 27 North. Range 13 West

chains	
	East on Random line bet. Sec. 16 and 21
	Variation 12° 45' East
40.00	Set post for temporary 1/4 Sec. Corner
45.00	Dry creek, 40 lks wide, water in holes N.E.
75.00	Leave bottom for Sand hills N.E. and S.W.
80.11	Intersect N and S line at a point 42 lks. S of corner to Sec. 15, 16, 21 and 22 from which corner I run.
	S 89° 42' West on true line bet. Sec. 16 and 21
	Variation 12° 45' East
40.05½	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.11	Corner to Sec. 16, 17, 20 and 21
	Surface level. Soil 3rd rate

Township 27 North. Range 13 West

chains	
	North bet. Sec. 16 and 17
	Variation 13° 20' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 8, 9, 16 and 17
	Surface level
	Soil 2nd rate

Township 27 North. Range 13 West

chains	
	East on Random line bet. Sec. 9 and 16
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.88	Intersect N and S line at a point 24 lks. North of corner to Sec. 9. 10. 15 and 16 from which corner I run
	N 89° 50' West on true line bet. Sec. 9 and 16.
	Variation 13° 10' East
39.94	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.88	Corner to Sec. 8. 9. 16 and 17
	Surface level bottom Soil 1st rate
	Heavy growth of grass for hay.

Township 27 North. Range 13 West

chains	
	North bet Sec. 8 and 9
	Variation 13° 20' East
40.00	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for corner to Sec. 4. 5. 8 and 9
	Surface level —
	1st half mile sandy 3d rate
	last " " 2d rate
	good grass.

Township 27 North. Range 13 West

chains	
	East on Random line bet. Sec. 4 and 9
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
79.80	Intersect N. and S. line at post. corner to Sec. 3. 4. 9 and 10 from which corner I run
	West on true line bet Sec. 4 and 9
	Variation 13° East
39.90	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.80	Corner to Sec. 4. 5. 8 and 9
	Surface level
	Soil 2nd rate
	Good growth of grass.

Township 27 North. Range 13 West

chains	
	North on Random line bet. Sec. 4 and 5
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.03	Intersect N. Boundary of Township at a point 40 lks. West of corner to Sec. 4 and 9 from which corner I run.
	S 17' West on true line bet. Sec. 4 and 9
	Variation 13° 10' East
40.03	Set post. deposit chained stake, raise mound of earth with pits. as per instructions, for 1/4 Sec. Corner.
80.03	Corner to Sec. 4. 5. 8 and 9
	Surface level & gently rolling
	Soil sandy 3rd rate

Township 27 North. Range 13 West.

chains	
	North bet. Secs. 31 and 32
	Variation 13° 05' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions, for corner to Secs. 29, 30, 31 & 32
	Surface rolling
	Soil sandy 3rd rate

Township 27 North. Range 13 West.

chains	
	East on random line bet. Secs. 29 and 32
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.20	Intersect N. and S. line at a point 10 lks. North of corner to Secs. 28, 29, 32 and 33 from which corner I run.
	N 89° 56' West on true line bet. Secs. 29 and 32
	Variation 13° 20' East
40.10	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.20	Corner to Secs. 29, 30, 31 and 32.
	Surface W. of 1/4 corner level, remainder broken.
	Soil 3rd rate

Township 27 North, Range 13 West

chains	
	West on Random line bet. Sec. 30 and 31
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
73.00	Leave Sand Hills N.E. and S.W.
78.84	Intersect West Boundary of Township at a point 12 lks. South of corner to Sec. 30 and 31 from which corner I run
	N 89° 55' East on true line bet. Sec. 30 & 31
	Variation 13° 20' East
38.84	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner.
78.84	Corner to Sec. 29. 30. 31 and 32.
	Surface rolling, except bottom, Soil sandy 3rd rate

Township 27 North Range 13 West

chains	
	North bet. Sec. 29 and 30
	Variation 13° 20' East
38.00	Enter bottom N.E. and S.W.
40.00	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
43.00	Dry bed of stream, East
47.50	Same dry bed of stream, N. West
54.00	Same dry bed of stream, N.E.
60.00	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for Corner to Sec. 19. 20. 29 and 30
	Surface rolling, except bottom Soil sandy 3rd rate.

July 28th

Township 27 North. Range 13 West

chains	
	East on Random line bet. Secs. 20 and 29
	Variation 13° 20' East
30.00	Bed of stream (dry) N.E.
40.00	Set post for temporary 1/4 Sec. Corner
50.00	Broken sand Hills N.E. and S.W.
80.05	Intersect N. and S. line at a point 16 lks. S of corner to Secs. 20. 21. 28 and 29 from which corner I run
	S 89° 53' West on true line bet. Secs. 20 and 29
40.02½	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner (Var. 13° 20' E.)
80.05	Corner to Secs. 19. 20. 29 and 30
	Surface 1st 50 chs. level remainder broken - 3d. rate

Township 27 North. Range 13 West

chains	
	West on Random line bet. Secs. 19 and 30
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
78.89	Intersect West Boundary of Township at a point 7 lks. South of corner to Secs. 19 and 30 from which corner I run
	S 89° 57' East on true line bet. Secs. 19 and 30
	Variation 13° 20' East
38.89	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
78.89	Corner to Secs. 19. 20. 29 and 30
	Surface gently rolling
	Soil sandy 3d. rate

Township 27 North, Range 13 West

chains	
	North bet. Secs. 19 and 20 Variation 13° 20' East
40.00	Set Prot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set Prot. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 17. 18. 19 and 20
	Surface gently rolling Soil, sandy loam of 1st rate
	Good grass for hay

Township 27 North, Range 13 West

chains	
	East on Random line bet. Secs. 17 and 20 Variation 18° 20' East
40.00	Set prot for temporary 1/4 Sec. Corner.
79.92	Intersect N and S line at a point 30 lks. North of corner to Secs. 16, 17. 20 and 21 from which corner I run N 89° 47' West on true line bet. Secs. 17 and 20 Variation 18° 20' East
39.96	Set prot. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
79.92	Corner to Secs. 17. 18. 19 and 20
	Surface level Soil 3d rate

Township 27 North. Range 13 West

chains	
	West on Random line bet Sec. 18 and 19
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
78.90	Intersect West Boundary of Township at a point 15 lks. South of corner to Sec. 18 and 19 from which corner Run S 89° 54' East on true line bet. Sec. 18 and 19
	Variation 13° 20' East
38.90	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
78.90	Corner to Sec. 17. 18. 19 and 20
	Surface gently rolling Soil 1st rate

Township 27 North. Range 13 West

chains	
	North bet. Sec. 17 and 18.
	Variation 13° 20' E.
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for corner to Sec. 7. 8. 17 and 18
	Surface level bottom. Soil 1st rate, sandy loam Good growth of grass for hay

Township 27 North, Range 13 West

chains	
	East on Random line bet Sec. 8 and 17
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
79.85	Intersect N and S line at post, corner to Sec. 8. 9. 16 and 17 from which corner I run
	West on true line bet. Sec. 8 and 17
	Variation 13° 20' East
39.92½	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.85	Corner to Sec. 7. 8. 17 and 18
	Surface level. Soil 3rd rate

Township 27 North, Range 13 West

chains	
	West on Random line bet. Sec. 7 and 18
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
78.60	Intersect West Boundary of Township at a point 18 lks. South of corner to Sec. 7 and 18 from which corner I run
	S 89° 52' East on true line bet. Sec. 7 and 18
	Variation 13° 20' East
38.60	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
78.60	Corner to Sec. 7. 8. 17 and 18
	Surface level. Soil sandy loam, 1st rate. Good growth of grass for hay

Township 27 North. Range 13 West

chains	
	North bet. Secs. 7 and 8 Variation 13° 10' East
5.00	Enter sand hills N.E. cor.
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Secs. 5. 6. 7 and 8.
	Surface high sand hills Soil 3rd rate

Township 27 North. Range 13 West

chains	
	East on Random line bet. Secs. 5 and 8 Variation 13° 10' East
37.00	Leave bluffs N. and S.
40.00	Set post for temporary 1/4 Sec. Corner.
79.20	Intersect N. and S. line 16 lks S. of corner to Secs. 4. 5. 8 and 9 from which corner Dist S 89° 58' West on true line bet. Secs. 5 and 8 Variation 13° 10' East
39.60	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.20	Corner to Secs. 5. 6. 7 and 8
	Surface W 1/2 broken sand bluffs Soil 8th rate - northern E 1/2 level, soil 2nd rate

Township 27 North. Range 13 West

chains	
	West on Random line bet. Secs. 6 and 7
	Variation 18° 10' East
40.00	Set post for temporary 1/4 Sec. Corner
68.00	Leave sand hills N. W. & S.
78.30	Intersect West Boundary at a point 22 lks. South of corner to Secs. 6 and 7 from which corner I run
	S 89° 51' East on true line bet Secs. 6 & 7
	Variation 18° 10' East
38.30	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
78.30	Corner to Secs. 5. 6. 7 and 8
	Surface high sand hills Soil 3rd rate

Township 27 North. Range 13 West

chains	
	North on Random line bet. Secs. 5 and 6
	Variation 18° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.50	Intersect North Boundary of Township at a point 80 lks. East of corner to Secs. 5 and 6 from which corner I run
	S 34' East on true line bet. Secs. 5 and 6
	Variation 18° 10' East
40.50	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.50	Corner to Secs. 5. 6. 7 and 8.
	Surface high sand hills Soil 3rd rate —
	July 29th

Township 27 North. Range 13 West

General Description.

The surface of this Township is much varied. Along the S.E. and North it contains broken sand-hills, covered with loose, drifting sand, very little vegetation. Some scattering bunches and spears of grass.

There is a stream of water running N. Easterly through the Township, containing water in holes. In many places the water runs out of sight, beneath the sand.

On either side of the stream is a wide bottom, of level land, with good heavy grass which would be excellent for hay. Soil from 1st to 2d rate.

The water in stream is good and clear.

We hereby certify that we assisted Chauncey Wilkie, Deputy Surveyor, in surveying the ~~exterior boundaries~~ and sub-dividing Town. No 27 North of the Base Line, of Range No 13 West of the 6th Principal Meridian in the State of Nebraska, and that said Township has been in all respects to the best of our knowledge and belief, well and faithfully surveyed, and the boundary monuments planted according to the instructions furnished by the Surveyor General.

Chainmen { Henry. Court
Chainmen { Chas J Libby
Axman Mound man and flag man { Jos. W. Gay
F. A. Brett

Subscribed and sworn to by the above named persons, before me a Notary Public for the County of Douglas in the State of Nebraska, this 22 day of September 1871.

Rollin L. Smith
Notary Public

I, Chauncey Wilkie, deputy Surveyor, do solemnly swear that in pursuance of a joint contract, wherein Chauncey Wilkie and George T. Ruddell, are joint contractors with E. E. Cunningham, United States Surveyor General for Iowa and Nebraska, bearing date June 15th 1871. I have well, faithfully and truly, in my own proper person, and in strict conformity with the instructions issued by the Surveyor General, the Surveying Manual and the laws of the United States, surveyed all those parts or portions of Town. 27 North of the Base Line of Range No 13 West of the 6th Principal Meridian in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed under my direction, and I do further solemnly swear that all the corners of said surveys have been established and perpetuated in strict accordance with the

Surveying Manual and printed instructions and that the foregoing are the true and original field notes of such survey.

Chauncey Willse
Deputy Surveyor

Subscribed by said Chauncey Willse, deputy surveyor, and sworn to before me a Notary Public for Douglas County, State of Nebraska, this 22 day of September 1871.

Rollin L. Smith
Notary Public

Surveyor General's Office
Plattsmouth Oct 6th 1871

The foregoing field-notes of the survey and sub-division of Township No 24 North of the Base Line, of Range No 12 West of the 6th Principal Meridian in the State of Nebraska Executed by Chauncey Willse, Deputy Surveyor, under joint contract No 45, wherein Chauncey Willse and George T. Kendall are joint contractors, dated June 15th 1871, having been critically examined, the necessary corrections and explanations made, the said field notes and the surveys they describe are hereby approved.

E. E. Cunningham
Surveyor General

Field Notes
of the Survey and
Sub-divisions of
Township No 28 North
of the Base Line of
Range No 13 West of the
6th Principal Meridian
in the State of Nebraska.
under Joint contract No 45
Miller & Kendall
Executed by Chauncey Miller
Deputy Surveyor.

Survey commenced July 30th 1871
Survey completed August 3, 1871

A list of the names of the persons employed to assist in Surveying this Township, showing the respective capacities in which they acted.

Henry Court, chainman
Chas. A. Libby, chainman
J. W. Gay } Moundmen, Axmen
Granger Greenier } and flagmen

T. 28. N. R. 13. W.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	1
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36



T 28 N. Range 13 West 6th PM.

Having run the Exterior line betn. Sec. 31 and 36. I know the variation to be 13° 15' East as ascertained by Burt's improved Solar Compass. Therefore the line betn. Sec. 35 and 36 run by the same Compass has the same Variation

Township 28 North. Range 13 West

chains	
	North bet. Sec. 35 and 36 Variation 13° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
78.00	Leave sand bluffs W. & N.E.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 25. 26. 35 and 36
	Surface bluffs Soil sandy 3rd rate

Township 28 North. Range 13 West

chains	
	East on Random line bet. Sec. 25 and 36 Variation 18° 20' East
20.00	Enter sand bluffs N.E. and S.W.
40.00	Set post for temporary 1/4 Sec. Corner.
79.90	Intersect East Boundary of Township at a point 8 lks. North of corner to Sec. 25 and 36 from which corner I run N 89° 57' West on true line bet. Sec. 25 and 36 Variation 13° 20' East
39.95	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.90	Corner to Sec. 25. 26. 35 and 36 Surface rolling Soil sandy 3rd rate

Township 28 North. Range 13 West

chains	
	North bet. Sec. 25 and 26 Variation 13° 20' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for Corner to Sec. 23. 24. 25 and 26
	Surface level Soil 3 ft. rate

Township 28 North. Range 13 West

chains	
	East on Random line bet. Sec. 24 and 25 Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.73	Intersect East Boundary of Township at a point 7 lks. North of corner to Sec. 24 and 25 from which corner I run N 89° 57' West on true line bet Sec. 24 and 25 Variation 13° 20' East
39.86½	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
79.73	Corner to Sec. 23. 24. 25 and 26
	Surface gently rolling Soil sandy 3 ft. rate

Township 28 North. Range 13 West

chains	
	North bet. Sec. 23 and 24 Variation 13° 20' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Cor
80.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for corner to Sec. 13. 14. 23 and 24
	Surface rolling Soil 3d rate

Township 28 North. Range 13 West

chains	
	East on Random line bet. Sec. 13 and 24 Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.60	Intersect East Boundary of Township at a point 20 lks N. of corner to Sec. 13 and 24 from which corner I run N 89° 51' West on true line bet. Sec. 13 and 24 Variation 13° 20' East
39.80	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Cor
79.60	Corner to Sec. 13. 14. 23 and 24.
	Surface rolling Soil 3d rate

Township 28 North. Range 13 West

chains	
	North bet. Secs. 13 and 14 Variation 13° 20' East
40.00	Set Spot. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set Spot. deposit chained stake. raise mound of earth with pits as per instructions for corner to Secs. 11. 12. 13 and 14.
	Surface rolling & broken Soil 3rd rate
	Good grass in valleys

Township 28 North Range 13 West

chains	
	East on Random line bet Secs. 12 and 13 Variation 13° 15' East
40.00	Set Spot for temporary 1/4 Sec. Corner.
79.59	Intersect East Boundary at a point 7 lks. N. of corner to Secs. 12 and 13 from which corner I run N 89° 57' West on true line bet. Secs. 12 and 13 Variation 13° 15' East
39.79	Set Spot. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
79.59	Corner to Secs. 11. 12. 13. 14
	Surface gently rolling Soil 3rd rate

Township 28 North, Range 13 West

chains	
	North bet Sec. 11 and 12 Variation 13° 20' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 1, 2, 11 and 12
	Surface rolling Soil 2d rate

Township 28 North, Range 13 West

	East on Random line bet. Sec. 1 and 12 Variation 13° 15' East
40.00	Set post, for temporary 1/4 Sec. Corner.
79.78	Intersect East Boundary at corner to Sec. 1 and 12 from which corner I run West on true line bet. Sec. 1 and 12 Variation 13° 15' East
39.89	Set post, deposit chained stake, raise mound of earth with pits as per instructions; for 1/4 Sec. Corner.
79.78	Corner to Sec. 1, 2, 11 and 12
	Surface gently rolling Soil 3d rate

Township 28 North. Range 13 West

chains	
	North on true line bet Sec. 1 and 2
	Variation 13° 20' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
72.80	Intersect 7th Standard Parallel North 15.46 ch. West of 1/4 Sec. corner to Sec 36. T 29. R 13 and set post deposit chained stake. raise mound of earth with pits, as per instructions for closing corner to Sec. 1 and 2. T 28 N. R 13 W
	Surface rolling Soil 3rd rate
	July 30th

Township 28 North. Range 13 West

chains	
	North bet. Sec. 34 and 35
	Variation 13° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
70.00	Leave sand hills E. and W.
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 26. 27. 34 and 35
	Surface broken. sand hills Soil 3rd rate

Township 28 North, Range 13 West

chains	
	East on Random line bet. Sec. 26 and 35 Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.30	Intersect N. and S. line at post, corner to Sec. 25. 26. 35 and 36 & from which corner I run West on true line bet. Sec. 26 and 35 Variation 13° 20' East
40.15	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.30	Corner to Sec. 26. 27. 34 and 35
	Surface sand bluffs Soil 3rd rate

Township 28 North, Range 13 West

chains	
	North bet. Sec. 26 and 27 Variation 13° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 22. 23. 26 and 27
	Surface rolling Soil sandy 3rd rate

Township 28 North, Range 13 West

chains	
	East on Random line bet. Sec. 23 and 26
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.25	Intersect N and S line at a point 4 lks. N. of corner to Sec. 23. 24. 25 and 26 from which corner bears N 89° 58' West on true line bet. Sec. 23 and 26
	Variation 13° 20' East
40.12½	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.25	Corner to Sec. 22, 23, 26 and 27
	Surface level Soil 3rd rate

Township 28 North, Range 13 West

chains	
	North bet. Sec. 22 and 23
	Variation 13° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 14. 15. 22 and 23.
	Surface rolling Soil 3rd rate

Township 28 North. Range 13 West

chains	
	East on Random line bet. Sec.s 14 and 23 Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.45	Intersect N and S. line at post corner to Sec.s 13. 14. 23 and 24 from which corner I run West on true line bet Sec.s 14 and 23 Variation 13° 20' East
40.22½	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.45	Corner to Sec.s 14. 15. 22 and 23
	Surface level Soil 2nd rate

Township 28 North Range 13 West

chains	
	North bet. Sec.s 14 and 15 Variation 13° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec.s 10. 11. 14 and 15.
	Surface rolling Soil sandy 3rd rate

Township 28 North, Range 13 West

chains	
	East on Random line bet. Sec. 11 and 14 Variation 13° East
40.00	Set Post for temporary 1/4 Sec. Corner.
80.27	Intersect N and S line at a point 10 links N. of corner to Sec. 11 12. 13 & 14 from which corner I run N 89° 56' West on true line bet. Sec. 11 & 14 Variation 13° East
40.13 p.	Set Post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.27	Corner to Sec. 10. 11. 14 and 15
	Surface rolling — Soil 3rd rate Good grass in valleys

Township 28 North, Range 13 West

chains	
	North bet. Sec. 10 and 11 Variation 13° 15' East
40.00	Set Post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set Post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 2. 3. 10 and 11
	Surface rolling Soil sandy 3rd rate

Township 28 North, Range 13 West

chains	
	East on Random line bet. Sec. 2 and 11
	Variation 13° 20' East
40.00	Set post, for temporary 1/4 Sec. Corner.
80.20	Intersect N and S line at post. corner to Sec. 1. 2. 11 and 12 from which corner I run West on true line bet Sec. 2 and 11
	Variation 13° 20' East
40.10	Set post deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.20	Corner to Sec. 2. 3. 10 and 11
	Surface gently rolling Soil 2d rate

Township 28 North, Range 13 West

chains	
	North bet Sec. 2 and 3, on true line.
	Variation 13° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
72.30	Intersect 7th Standard Parallel at a point 14.88 ch. West of 1/4 Sec. corner on S. side of Sec. 35, T29. R13 and set post, deposit chained stake, raise mound of earth with pits as per instructions for "Closing corner" to Sec. 2 and 3. T 28 N. R 18 W.
	Surface sandy - Soil 3d rate -
	July 31st

Township 28 North. Range 13 West

chains	
	North bet. Sec. 33 and 34 Variation 13° 15' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec Corner.
59.00	Leave Sand hills N.E. and S.W.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 27. 28. 33 and 34
	Surface rolling Soil sandy 3rd rate

Township 28 North. Range 13 West

chains	
	East on Random line bet. Sec. 27 and 34. Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
74.75	Intersect N and S line at a point 6 lks. N. of corner to Sec. 26. 27. 34 and 35 from which corner I run N 89° 57' West on line line bet. Sec. 27 and 34 Variation 13° 15' East
39.87 1/2	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
79.75	Corner to Sec. 27. 28. 33 and 34
	Surface rolling Soil sandy 3rd rate

Township 28 North. Range 13 West

chains	
	North bet. Sec. 27 and 28 Variation 13° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 21. 22. 27 and 28.
	Surface rolling Soil sandy 3rd rate

Township 28 North. Range 13 West

chains	
	East on random line bet. Sec. 22 and 27. Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.94	Intersect N. and S. line at a point 8 lks. N. of corner to Sec. 22. 23. 26 and 27 from which corner I run N 89° 57' West on true line bet. Sec. 22 and 27 Variation 13° 15' East
39.97	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.94	Corner to Sec. 21. 22. 27 and 28
	Surface rolling Soil sandy 3rd rate

Township 28 North, Range 13 West

chains	
	North bet. Sec. 21 and 22 Variation 13° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 15. 16. 21 and 22.
	Surface rolling Soil sandy 3rd rate

Township 28 North Range 13 West

chains	
	East on Random line bet. Sec. 15 and 22 Variation 13° 15' East
40.00	Set post, for temporary 1/4 Sec. Corner.
80.00	Intersect N and S line at a point 15 lks. North of corner to Sec. 14. 15. 22 and 23 from which corner I run N. 89° 54' West on true line bet. Sec. 15 and 22 Variation 13° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Corner to Sec. 15. 16. 21 and 22. Surface rolling, Soil sandy, 3rd rate

Township 28 North. Range 13 West

chains	
	North bet. Sec. 15 and 16 Variation 13° 15' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 9. 10. 15 and 16
	Surface rolling Soil 3d rate

Township 28 North. Range 13 West

chains	
	East on Random line bet. Sec. 10 and 15 Variation 13° 15' East
40.00	Set port for temporary 1/4 Sec. Corner
79.96	Intersect N and S. line at a point 13 lks. N. of corner to Sec. 10. 11. 14 and 15 from which corner I run N 89° 54' West on true line bet. Sec. 10 and 15 Variation 13° 15' East
39.98	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.96	Corner to Sec. 9. 10. 15 and 16
	Surface rolling Soil sandy 3d rate

Township 28 North. Range 13 West

chains	
	North bet. Sec. 9 and 10 Variation 13° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 3. 4. 9 and 10
	Surface rolling Soil sandy 3rd rate

Township 28 North. Range 13 West

chains	
	East on Random line bet. Sec. 3 and 10 Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner
79.87	Intersect N. and S. line at a point 14 lks. N. of corner to Sec. 2. 3. 10. 11 from which corner I run N 89° 54' West on true line bet. Sec. 3 and 10 Variation 13° 15' East
39.93 1/2	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.87	Corner to Sec. 3. 4. 9 and 10
	Surface rolling Soil sandy 3rd rate

Township 28 North, Range 13 West

chains	
	on true line
	North bet. Sec. 3 and 4
	Variation 13° 15' East
40.00	Set post, deposit chaned stake, raise mound of earth with pits as per instructions
71.64	Intersect 7th Standard Parallel 14.50 chs West of 1/4 Sec. Corner on South side of Sec. 34, Town 29, R. 13 and
[illegible]	Set post, deposit chaned stake, raise mound of earth with pits as per instructions for a closing corner to Sec. 3 and 4 Township 28 N. Range 13 West.
	Surface rolling
	Soil sandy 3d rate
	Aug 1st

Township 28 North. Range 13 West

chains	
	North bet. Sec. 32 and 33
	Variation 13° 20' East
40.00	Set post, deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chaned stake, raise mound of earth with pits as per instructions for corner to Sec. 28. 29. 32 and 33
	Surface gently rolling
	Soil sandy 3d rate

Township 28 North. Range 13 West

chains	
	East on Random line bet. Sec. 28 and 33
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.10	Intersect N and S. line at a point 70 lks. North of corner to Sec. 27. 28. 33 and 34 from which corner I run
	N. 89° 30' West on true line bet. Sec. 28 and 33
	Variation 13° 15' East
40.05	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.10	Corner to Sec. 28. 29. 32 and 33
	Surface rolling Soil sandy 2nd rate

Township 28 N. Range 13 West

chains	
	North bet. Sec. 28 and 29
	Variation 13° 15' East
40.00	Set post. deposit charred stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for corner to Sec. 20. 21. 28 and 29.
	Surface rolling Soil sandy 3rd rate

Township 28 North, Range 13 West

chains	
	East on Random line bet. Sec. 21 and 28
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
80.03	Intersect N and S. line at a point 10 lks. N. of corner to Secs. 21.22 27 and 28 from which corner I run
	N 89° 56' West on the line bet. Secs. 21 and 28
	Variation 13° East
40.01½	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.03	Corner to Secs. 20.21.28 and 29
	Surface rolling
	Soil sandy 3½" rate

Township 28 N. Range 13 West

chains	
	North bet. Secs. 20 and 21
	Variation 13° 15' East
40.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for corner to Secs. 16.17.20 and 21
	Surface rolling
	Soil sandy 3½" rate

Township 28 North, Range 13 West

chains	
	East on Random line bet. Sec. 16 and 21
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner.
50.15	Intersect N and S line at a point 10 lks. N of corner to Secs. 15, 16, 21 and 22 from which corner I run.
	N 89° 56' West on true line bet. Secs. 16 and 21
	Variation 13° East
40.07 1/2	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.15	Corner to Secs. 16, 17, 20 and 21
	Surface rolling
	Soil sandy 3 ft. vale

Township 28 North, Range 13 West

chains	
	North bet. Secs. 16 and 17
	Variation 13° 20' E.
40.00	Set post deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for corner to Secs. 8, 9, 16 and 17
	Surface level, soil sandy

Township 28 North. Range 13 West

chains	
	East on Random line bet. Sec. 9 and 16
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner
80.18	Intersect N. and S. line at a point 20 lks. N. of corner to Sec. 9, 10, 15 and 16 from which corner I run
	N. 89° 51' West on line line bet. Sec. 9 and 16
	Variation 13° 10' East
40.09	Set post, deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.18	Corner to Sec. 8, 9, 16 and 17
	Surface rolling
	Soil sandy 3rd rate

Township 28 North. Range 13 West

chains	
	North bet. Sec. 8 and 9
	Variation 13° 20' East
40.00	Set post, deposit chaned stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set post, deposit chaned stake, raise mound of earth with pits as per instructions for corner to Sec. 4, 5, 8 and 9
	Surface rolling
	Soil sandy 3rd rate

Township 28 North. Range 13 West

chains	
	East on Random line bet. Secs. 4 and 9 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.30	Intersect N and S line at a point 30 lks N of corner to Secs. 3. 4. 9. 10 from which corner I run N 89° 47' West on line line bet. Secs. 4 and 9 Variation 13° 10' East
40.15	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.30	Corner to Secs. 4. 5. 8 and 9 Surface rolling Soil sandy 3rd. rate

Township 28 North. Range 13 West

chains	
	North on line line bet. Secs. 4 and 5 Variation 13° 20' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
71.00	Intersect 7th Standard Parallel at a point 14.90 chs West of 1/4 Sec. Corner on South side of Sec 33. T 29 N. R 13 W. and set post. deposit chained stake. raise mound of earth with pits as per instructions for a closing corner to Secs. 4 and 5 T 28 N. R. 13 W.
	Surface rolling Soil sandy 3rd rate

Township 28 North, Range 13 West

chains	
	North bet. Secs. 31 and 32. Variation 13° 20' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
50.00	Leave Bluffs N.W. and S.E.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 29. 30. 31 and 32.
	Surface gently rolling Soil 3d. rate

Township 28 North, Range 13 West

chains	
	East on Random line bet. Secs. 29 and 32 Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner
80.00	Intersect N. and S. line at post. corner to Secs. 28. 29. 32 and 33 from which corner I run West on true line bet. Secs. 29 and 32 Variation 13° 15' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Corner to Secs. 29. 30 31 and 32
	Surface gently rolling Soil 3d. rate

Township 28 North. Range 13 West

chains	
	West on Random line bet. Sec.s 30 and 31
	Variation 13° 15' East
15.00	Enter sand hills N.W. and S.E.
40.00	Set post for temporary 1/4 Sec. Corner
77.50	Intersect 1st West Boundary of Township at a point 26 lks. South of corner to Sec.s 30 and 31 from which corner I run S 89° 49' East on true line bet. Sec.s 30 and 31
	Variation 13° 15' East
37.50	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
77.50	Corner to Sec.s 29. 30. 31 and 32
	Surface gently rolling Soil 3rd rate

Township 28 North Range 13 West

chains	
	North bet. Sec.s 29 and 30
	Variation 13° 20' E.
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Corner to Sec.s 19, 20, 29 and 30
	Surface broken Soil 3rd rate
	Aug 2nd

Township 28 North. Range. 13 West

chains	
	East on Random line bet. Sec. 20 and 29
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner
80.05	Intersect N and S. line at a point 8 lks. S. of corner to Sec. 20. 21. 28 and 29. from which corner I run S 89° 57' West on true line bet. Sec. 20 & 29
	Variation 13° 15' East
40.02½	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.05	Corner to Sec. 19. 20. 29 and 30
	Surface rolling Soil sandy 3 ft. rate

Township 28 North. Range 13 West

chains	
	West on Random line bet. Sec. 19 and 30
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
50.00	Enter Sand Hills N.W. and S.E.
77.75	Intersect West Boundary of Township at a point 20 lks. S. of port. corner to Sec. 19 and 30 from which corner I run S 89° 51' E. on true line bet. Sec. 19 & 30
	Variation 13° 10' East
37.75	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
77.75	Corner to Sec. 19. 20. 29 and 30
	Surface broken Soil 8 in. rate

Township 28 North, Range 13 West

chains	
	North bet Sec. 19 and 20 Variation 13° 20' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 17.18.19 and 20
	Surface rolling Soil 3rd rate

Township 28 North, Range 13 West

chains	
	East on Random line bet. Sec. 17 and 20 Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.00	Intersect N and S. line at corner to Sec. 16.17.20 and 21 from which corner I run West on true line bet. Sec. 17 and 20 Variation 13° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Corner to Sec. 17.18.19 & 20
	Surface level Soil 2nd rate

Township 28 North. Range 13 West

chains	
	West on Random line bet. Secs. 18 and 19 Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner.
75.00	Stream (dry on line) water in holes — 20 lks. wide N.E.
77.90	Intersect West Boundary of Township at a point 30 lks. South of corner to Secs. 18 and 19 from which corner I run S 89° 47' East on true line bet. Secs. 18 and 19 Variation 13° 10' East
37.90	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
77.90	Corner to Secs. 17. 18. 19. 20 Surface level Soil 2 d. rate, Good grass

Township 28 North. Range 13 West

chains	
	North bet. Secs. 17 and 18 Variation 13° 20' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Secs. 7. 8. 17 and 18
	Surface level Soil sandy 2 d. rate

Township 28 North. Range 13 West

chains	
	East on Random line bet. Sec. 8 and 17
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.00	Intersect N and S line at post, corner to Sec. 8. 9. 16 and 17 from which corner I run
	West on true line bet. Sec. 8 and 17
	Variation 13° 15' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Corner to Sec. 7. 8. 17. and 18
	Surface level
	Soil sandy 2d rate

Township 28 North. Range 13 West

chains	
	West on Random line bet. Sec. 7 and 18
	Variation 13° 20' East
17.30	Bed of stream. bears N.E. - water in holes.
30.00	Leave bottom N.E. and S.W.
40.00	Set post for temporary 1/4 Sec. Corner
78.10	Intersect West Boundary of Township - at a point 4 lks. S of corner to Sec. 7 and 18 from which corner I run S 89° 57' East on true line bet. Sec. 7 & 18
	Variation 13° 20' E.
38.10	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
78.10	Corner to Sec. 7. 8. 17. 18
	Surface level bottom
	Soil 1st rate

Township 28 North. Range 13 West

chains	
	North bet. Sec. 7 and 8 Variation 18° 20' East
22.80	Bed of stream - water in holes - N.E.
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
64.00	Leave bottom - for high land, N.E. and S.W.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sections 5, 6, 7 and 8
	Surface level bottom Soil 1st rate

Township 28 North, Range 13 West

chains	
	East on Randomline bet. Sec. 5 and 8 Variation 13° 15' East
3.00	Enter bottom N. and S.
23.00	Stream 12 lks. wide N.E.
40.00	Set post for temporary 1/4 Sec. Corner.
80.00	Intersect N and S line at post. corner to Sec. 4, 5, 8 and 9 from which corner I run
	West on true line bet. Sec. 5 and 8 Variation 13° 15' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Corner to Sec. 5, 6, 7, 8 Surface level Soil sandy 2nd rate

Township 28 North, Range 13 West

chains	
	West on Random line bet. Sec. 6 and 7
	Variation 13° 20' East
40.00	Set post for Temporary 1/4 Sec. Corner.
78.30	Intersect West Boundary of Township at a point 10 lks. N. of corner to Sec. 6 and 7 from which corner I run
	N 89° 56' East on true line bet. Sec. 6 and 7
	Variation 13° 20' East
38.30	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
78.30	Corner to Sec. 5. 6. 7. 8
	Surface level
	Soil 3rd rate

Township 28 North, Range 13 West

chains	
	North on true line bet Sec. 5 and 6
	Variation 13° 20' East
40.00	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
71.20	Intersect 7th Standard Parallell at a point 14.60 chains West of the 1/4 Section Corner on the South Side of Section 32 T. 29 R 13 W and set post deposit charred stake raised mound of earth with pits as per instructions for closing Corner to Sections 5 & 6 Township 28 North of base line Range 13 West of the 5th Principal Meridian
	Surface level
	Soil sandy 3rd rate
	Aug 3rd

Township 28 North. Range 13 West

General Description.

The surface of this Township is broken on the South by Sand hills, and the soil is worthless either for cultivation or grazing.
Toward the North it is more level, and in places there is a heavy growth of grass. (the blue joint variety) good for grazing and hay.
The Northern part of Town extends into the "Elkhorn bottom", which is level, soil 1st rate —
General quality of soil — 3d rate

We hereby certify that we assisted Chauncey Wiltse, Deputy Surveyor, in surveying and sub-dividing Township No 28 North of the Base Line of Range No 13 West of the 6th Principal Meridian, in the State of Nebraska, and that said Township has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the boundary monuments planted according to the instructions furnished by the Surveyor General.

Chainmen { Henry Court
Chas J Libby

axmen monument men & flagmen { Jos. W. Gay
F. A. Brett

Subscribed and sworn to by the above named persons, before me a Notary Public for Douglas County, State of Nebraska, this 22 day of September 1871

Rollin L. Smith
Notary Public

I, Chauncey Willse, deputy Surveyor, do solemnly swear that, in pursuance of a joint contract, wherein Chauncey Willse and George T. Kimball are joint contractors with E. E. Cunningham, United States Surveyor General for Iowa and Nebraska, bearing date June 15th 1871. I have well, faithfully, and truly in my own proper person, and in strict conformity with the instructions of the Surveyor General, the Surveying Manual, and the laws of the United States, surveyed all those parts or portions of Tow. 28 North, Range 13 West, as are represented in the foregoing field notes as having been surveyed by or under my direction; and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the Surveying Manual and printed Instructions and that the foregoing

are the true and original field notes of such survey.

Chauncey Willse
Deputy Surveyor

Subscribed by said Chauncey Willse and sworn to before me a Notary Public for Douglas County, State of Nebraska. this 22 day of September 1871.

Rollin L. Smith
Notary Public

Surveyor General's Office
Nebraska City, Oct. 6th 1871.

The foregoing field Notes of the Survey and Subdivision of Township No 28. North of Range 13 West of the 6th P. M. in the State of Nebraska Executed by Chauncey Wilkie Deputy Surveyor under Joint Contract No 115 wherein Chauncey Wilkie and George F. Kauda are Joint Contractors bearing date June 15th A.D. 1871. in the Months of July and August 1871. having been critically Examined, the necessary corrections and Explanations made the said field Notes and the Surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

General Land Office • Original Field Notes

Book Number

385

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.