General Land Office • Original Field Notes

Book Number

401

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Index Diagram

Town 25 N Range 15 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of the
Survey and Sub-divisions
of
Township No 25 North
of the
Base Line
of
Range No 15 West
of the
6th Principal Meridian
in the
State of Nebraska.

Executed
by Henry Const. Deputy
Surveyor under Joint
Contract No. 58. dated
June 25th 1872.

Survey
Commenced July 30th 1872.
Completed August 3d 1872.

List of Names.

A list of the names of the individuals who were employed to assist in surveying and sub-dividing this Township.

Frank Crowell } Chainmen
A. H. Clinton }
J. G. Porter } Rodmen
James Pike } Axmen and Flagmen

chains

To determine the proper adjustment of my compass for sub-dividing this Township I commence at the S.E. corner and run thence North on a blank line along the East Boundary of Section 36.

Variation 13° 15' East

40.07 To the 1/4 Sec. Corner
80.16 To the corner to Sec. 25 and 36.

Therefore my compass is in proper adjustment for subdividing this Township.

Township No 25 South-

chains	
	South bet. Sec. 35 and 36
	Variation 13° 15' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for Corner to Sec. 25. 26. 35 and 36.
	Surface rolling
	Soil 3rd rate

Range No 15 West of 6th P M

chains	
	East on random line bet. Sec. 25 and 36
	Variation 13° 30' East
40.00	Set port for temporary 1/4 Sec. Corner
65.00	Enter Bridge N E and S W
79.90	Intersect East Boundary of Township at a point 35 lks N. of corner to Sec. 25 and 36 from which corner I run S 89° 45' West on true line bet. Sec. 25 and 36
	Variation 13° 30' East
39.95	Set port deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
79.90	Corner to Sec. 25. 26. 35 and 36
	Surface bottom level
	Soil 1st rate
	Balance rolling
	Soil 3rd rate

Township No 25 North-

chains	
	North bet. Secs. 25 and 26
	Variation 18°75' East
40.00	Set post, deposit charred stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for Corner to Secs. 23, 24, 25 and 26.
	Surface rolling Soil 3rd rate

Range No 15 West 6th P.M.

chains	
	East on random line bet. Secs. 24 and 25
	Variation 13°30' East
40.00	Set post for temporary 1/4 Sec. Corner
79.78	Intersect East Boundary of Township at a point 28 lks. N. of corner to Secs. 24 and 25 from which corner I run N 89° 48' West on true line bet. Secs. 24 and 25
	Variation 18°30' East
39.89	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.78	Corner to Secs. 23, 24, 25 and 26
	Surface rolling Soil 3rd rate

Township No 25 South-

chains	
	North bet. Secs. 23 & 24 Variation 13° 20' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
55.00	Enter Bottom N.W. & S.E.
68.00	Enter marsh, leave Bottom E. & W.
79.50	Leave marsh N.W. & S.E. enter bottom
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for Corner to Secs. 13, 14, 23 and 24
	Surface bottom level Soil 2d rate
	Balance rolling - 3d rate

Range No 15 West 6th P.M.

chains	
	East on random line bet. Secs. 13 and 24 Variation 13° 30' East
40.00	Set post for temporary 1/4 Section Corner & leave bottom N.W. & S.W.
79.58	Intersect East Boundary of Township at a point 30 lks. N. of corner to Secs. 13 and 24 from which corner I run N 89° 47' West on the line bet. Secs. 13 and 24 Variation 13° 30' East
39.79	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.58	Corner to Secs. 13, 14, 23 and 24
	Surface bottom level Soil 2d rate. Balance rolling - 3d rate

Township No 25 North

chains	
	North bet. Secs. 13 and 14
	Variation 13°20' East
16.50	Leave Bottom S.W. and S.E.
40.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for corner to Secs. 11, 12, 13 and 14
	Surface rolling
	Soil 3d rate

Range No 15 West 6th P.M.

chains	
	East on random line bet. Secs. 12 and 13
	Variation 13°20' East
40.00	Set port. for temporary 1/4 Sec. Corner
79.70	Intersect East Boundary of Township at a point 21 lks. North of corner to Secs. 12, and 13 from which corner I run
	N 89°51' West on true line bet. Secs. 12 and 13
	Variation 13°20' East
39.85	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.70	Corner to Secs. 11, 12, 13 and 14
	Surface rolling
	Soil 3d rate

Township No 25 South

chains	
	North bet. Sec. 11 & 12
	Variation 18° 30' East
40.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 1, 2, 11 and 12
	Surface rolling Soil 3rd rate

Range No 15 West of 6th P.M.

chains	
	East on random line bet. Sec. 1 and 12
	Variation 18° 35' East
40.00	Set port for temporary 1/4 Sec. Corner
62.00	Enter level valley N.W. and S.E.
79.60	Intersect East Boundary of Township at a point 14 lks. South of corner to Sec. 1 and 12 from which corner I now S 89° 34' West on true line bet. Sec. 1 and 12
	Variation 18° 35' East
39.80	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Section Corner
79.60	Corner to Sec. 1, 2, 11, 12 Surface bottom or valley level, Soil 2nd rate Balance rolling. 2nd rate

Township No 25 North

chains	
	North on random line bet. Secs. 1 and 2
	Variation 13° 35' East
40.00	Set port. for temporary 1/4 Sec. Corner
48.00	Enter level valley S.W. and S.E.
70.00	Leave level valley S.W. and S.E.
79.89	Intersect North Boundary of Township at a point 22 lks. East of corner to Secs. 1 and 2 from which corner I run
	S 9' East on true line bet. Secs. 1 and 2
	Variation 13° 35' East
39.89	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.89	Corner to Secs. 1. 2. 11. 12
	Surface valley level
	Soil 2d rate
	Balance rolling. 3d rate
	July 30th

Range No 15 West 6th P.M.

chains	
	North bet Secs. 34 and 35
	Variation 13° 75' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Secs. 26. 27. 34 and 35
	Surface level
	Soil 2d rate

Township No 25 North

chains	
	East on random line bet. Secs. 26 and 35
	Variation 13° 30' East
32.00	Leave Valley N.W. and S.E.
40.00	Set post for temporary 1/4 Sec. Corner.
80.00	Intersect N and S line at a point 10 lks. N. of corner to Secs. 25. 26. 35 and 36 from which corner I. now
	N 89° 36' West on true line bet. Secs. 26 and 35
	Variation 13° 30' East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Corner to Secs. 26. 27. 34 and 35
	Surface Valley level
	Soil 2d rate
	Balance rolling - 3d rate

Range No 15 West of 6th P.M.

chains	
	North bet. Secs. 26 and 27
	Variation 13° 15' East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
68.00	Leave Valley N.W. & S.E.
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for Corner to Secs. 22. 23. 26 and 27
	Surface. Valley level
	Soil 2d rate
	Balance rolling
	Soil 3d rate.

Township No 25 South-

chains	
	East on random line bet. Sec. 23 & 26 Variation 18° 30' East
40.00	Set post. for temporary 1/4 Sec. Corner
79.90	Intersect N. and S. line at a point 5 lks. South of corner to Sec. 23. 24. 26 and 25 from which corner I obtain S 89° 38' West on line line bet. Sec. 23 & 26 Variation 18° 30' East
39.95	Set post. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.90	Corner to Sec. 22. 23. 26 and 27 Surface rolling Soil 3rd rate.

Range No 15 West 6th P.M.

chains	
	North bet. Sec. 22 & 23 Variation 18° 15' East
40.00	Set post deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit charcoal stake raise mound of earth with pits as per instructions for corner to Sec. 14. 15. 22 and 23
	Surface rolling Soil 3rd rate

Township No 25 North

chains	
	East on random line beb. Secs. 14 and 23 Variation 13° 30' East
40.00	Set pot for temporary 1/4 Sec. Corner.
45.00	Enter Bottom N.E. & S.E.
79.78	Intersect N. and S. line at a point 5 lks. N. of corner to Secs. 13. 14. 23 and 24 from which corner I run N 89° 3' 8" West on true line beb. Secs. 14 & 23 Variation 13° 30' East
39.89	Set pot. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.78	Corner to Secs. 14. 15. 22 and 23.

Surface bottom level
Soil 2nd rate
Balance rolling, 3rd rate

Range No 15 West 6th P.M.

chains	
	North beb. Secs. 14 & 15 Variation 13° 40' East
40.00	Set pot. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set pot. deposit charred stake, raise mound of earth with pits as per instructions for corner to Secs. 10. 11. 14 and 15

Surface rolling
Soil 3rd rate

Township No 25 North

chains	
	East on random line bet. Sec. 11 and 14
	Variation 13° 30' East
40.00	Set post for temporary 1/4 Sec. Corner -
79.40	Intersect N and S line at a point 7 lks. North of corner to Secs. 11, 12, 13 and 14 from which corner I run N 89° 57' West on true line bet. Secs. 11 and 14
	Variation 13° 30' E
39.70	Set post, deposit charcoal stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner -
79.40	Corner to Secs. 10, 11, 14 and 15
	Surface rolling Soil 3rd rate

Range No 16 West 6th P.M.

chains	
	North bet. Sec. 10 and 11
	Variation 13° 40' East
40.00	Set post, deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit charcoal stake, raise mound of earth with pits as per instructions for corner to Secs. 2, 3, 10 and 11
	Surface rolling Soil 3rd rate

Township No 23 South-

Chains	
	East on random line bet. Sec. 2 and 11
	Variation 13° 30' East
40.00	Set post for temporary 1/4 Sec Corner
79.58	Intersect S. and S. line at a point 13 lks. W. of Corner to Sec. 1, 2, 11 and 12 from which corner I run
	N 89° 5 1/4' West on true line bet. Sec. 2 and 11
	Variation 13° 30' East
39.79	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.58	Corner to Sec. 2, 3, 10 and 11
	Surface rolling Soil 3rd rate

Range No 13 West 6th P. Meridian

Chains	
	South on random line bet. Sec. 2 & 3
	Variation 14° East
8.00	Enter level Valley N.W. and East
14.00	To Swan Lake & set temporary meander cor.
26.00	Over Swan Lake & set post for temporary meander cor.
36.00	Leave Valley N.W. and N.E.
40.00	Set post for temporary 1/4 Sec Corner
80.10	Intersect South Boundary of Township at a point 14 lks. West of corner to Sec. 2 and 3 from which corner I run
	S 6° West on true line bet. Sec. 2 & 3
	Variation 14° East
40.10	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
60.10	To Swan Lake, and set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Meander Corner to frac. Sec. 2 & 3.
66.10	Over Swan Lake, and set post. deposit chained stake, raise mound of earth with pits. as per instructions for a Meander Corner to Fractional Sec. 2 and 3.
80.10	Corner to Sec. 2, 3, 10 and 11
	Surface — Bottom level — Soil 2nd rate
	Balance — rolling — 3rd rate
	July 31st 1872

Township No 25 North

chains	
	North bet. Sec. 33 and 34 Variation 13° 25' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sections 27, 28, 33 and 34.
	Surface rolling Soil sandy - 3rd. Sale

Range No 15 West 6th PM

chains	
	East on random line bet. Sec. 27 and 34 Variation 13° 30' East
9.00	Enter Valley N.W. and S.E.
40.00	Set post for temporary 1/4 Sec. Corner -
80.30	Intersect N and S line at a point 10 lks. South of corner to Sec. 26, 27, 34 and 35 from which corner I run S 89° 56' West on true line bet Sec 27 and 34. Variation 13° 30' East
40.15	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner -
80.30	Corner to Sec. 27, 28, 33 and 34 Surface Valley level Soil 2nd rate Balance rolling. Soil 3rd rate

Township No 25 North

chains	
	North bet. Secs. 27 and 28
	Variation 13° 25' E
30.00	Enter Valley N.W. and S.E.
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for corner to Secs. 21. 22. 27 and 28.
	Surface Valley level Soil 2d rate
	Balance rolling Soil 3d rate

Range No 15 West, 6th P.M.

chains	
	East on random line bet. Secs. 22 & 27
	Variation 13° 30' East
20.00	Leave Valley N.W. & S.E.
40.00	Set post for temporary 1/4 Sec. Corner
80.50	Intersect N and S line at a point 3 lks. S. of corner to Secs. 22. 23. 26 and 27 from which corner I run
	S 89° 59' West on true line bet. Secs. 22 & 27
	Variation 13° 30' East
40.25	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.50	Corner to Secs. 21. 22. 27 and 28
	Surface Valley level Soil 2d rate
	Balance rolling. Soil 3d rate

Township No 25 North

chains	
	North bet. Secs. 21 &
	Variation 13° 15'
35.00	Leave Bottom N.W.
40.00	Set port. deposit chan stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Secs. 15, 16, 21 and 22.
	Surface Valley level
	Soil 2d rate
	Balance rolling. 3d rate

Range No 15 West 6th P.M.

chains	
	East on random line bet. Secs. 15 and 22
	Variation 13° 30' East
40.00	Set port. for temporary 1/4 Sec. Corner
80.73	Intersect N and S line at a point 5 lks. N. of corner to Secs. 14, 15, 22 and 23 from which corner I run
	N 89° 38' West on true line bet. Secs. 15 and 22
	Variation 13° 30' East
40.36½	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.73	Corner to Secs. 15, 16, 21 and 22
	Surface rolling
	Soil 3d rate

Township No 25 South

chains	
	North bet. Secs. 15 and 16
	Variation 13° 30' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for Corner to Secs. 9. 10. 15 and 16.
	Surface rolling Soil 3rd rate

Range No 15 West 6th P.M.

chains	
	East on random line bet. Secs. 10 & 15
	Variation 13° 30' East
40.00	Set post for temporary 1/4 Sec. Corner
80.34	Intersect N and S line at a point 7 lks. N. of corner to Secs. 10. 11. 14 and 15 from which corner I run
	N 89° 57' West on line bet. Secs. 10 & 15
	Variation 13° 30' East
40.17	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.34	Corner to Secs. 9. 10. 15 and 16.
	Surface rolling Soil 3rd rate

Township No 25 North

chains	
	North bet. Secs. 9 & 10
	Variation 13° 30'
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Secs. 3. 4. 9 and 10
	Surface rolling
	Soil 3d rate

Range No 15 West 6th P.M.

chains	
	East on random line bet. Secs. 3 and 10
	Variation 13° 30' East
40.00	Set port for temporary 1/4 Sec. Corner
80.56	Intersect N. and S. line at port. corner to Secs. 2. 3. 10 and 11 from which corner I run
	West on true line bet. Secs. 3 and 10
	Variation 13° 30' East
40.28	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.56	Corner to Secs. 3. 4. 9 and 10
	Surface rolling
	Soil 3d rate

Township No 25 South

chains	
	South on random line bet. Secs. 3 and 4 Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner —
80.04	Intersect South Boundary of Township at a point 27 lks. West of corner to Secs. 3 & 4 from which corner I run — S 80
	S 12' West on true line bet. Secs. 3 and 4 Variation 13° 15' East
40.04	Set post, deposit charcoal stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.04	Corner to Secs. 3, 4, 9 and 10
	Surface rolling Soil 3d rate

August 1st 1872

Range No 15 West 6th P. M.

chains	
	South bet. Secs. 32 and 33 Variation 13° 25' East
40.00	Set post, deposit charcoal stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner —
80.00	Set post, deposit charcoal stake, raise mound of earth with pits as per instructions for corner to Secs. 28, 29, 32 and 33
	Surface gently rolling. Soil 3d rate.

Township No 25 North-

chains	
	East on random line bet. Secs. 28 & 33 Variation 13° 25' E
41.00	Set pot. for temporary 1/4 Sec. Corner
79.90	Intersect N. and S. line at a point 42 1/2 links of corner to Secs. 27. 28. 33 & 34 from which corner I run S 89° 42' West on true line bet. Secs. 28 and 33. Variation 13° 25' E
39.95	Set pot. deposit chained stake, raised mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.90	Corner to Secs. 28. 29. 32 and 33 Surface rolling Soil 3rd rate

Range No 15 West 6th P.M.

chains	
	North bet. Secs. 28 and 29 Variation 13° 30' East
40.00	Set pot. deposit chained stake raised mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set pot. deposit chained stake raised mound of earth with pits, as per instructions for corner to Secs. 20, 21. 28 and 29 Surface rolling Soil 3rd rate

Township No 25 North

chains	
	East on random line bet Secs. 21 and 28
	Variation 13° 30' E
40.00	Set post for temporary 1/4 Sec. Corner
50.00	Enter Valley N.W. and S.E.
79.85	Intersect N and S line at a point 21 lks. South of corner to Secs. 21. 22. 27 and 28 from which corner I run S 89° 51' West on true line bet. Secs. 21 and 28
	Variation 13° 30' East
39.~~87½~~ 92½	Set post. deposit charred stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
79.85	Corner to Secs. 20. 21. 28 and 29
	Surface bottom level, soil 2d Soil rolling — soil 3d rate

Range No 15 West 6th P.M.

chains	
	North bet Secs. 20 + 21
	Variation 13° 30' E
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for Corner to Secs. 16. 17. 20 and 21
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for Corner to Secs. 16. 17. 20 and 21
	Surface rolling Soil 3d rate

Township No 25 North

chains	
	East on random line bet. Sec. 16 and 21
	Variation 13° 30' East
8.00	Enter Valley N.W. & S.E.
40.00	Set post for temporary 1/4 Sec. Corner.
45.00	Leave Valley N.W. and S.E.
79.40	Intersect N. and S. line at a point 8 lks. N. of corner to Secs. 15, 16, 21 and 22, from which corner I run N 89° 57' West on true line bet. Secs. 16 and 21
	Variation 13° 30' East
39.70	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.40	Corner to Secs. 15, 16, 21 and 22.
	Surface rolling Soil 3d rate

Range No 15 West 6th P.M.

chains	
	North bet Sec. 16 and 17
	Variation 13° 30' East
40.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post deposit charred stake, raise mound of earth with pits as per instructions for Corner to Secs. 8, 9, 16 and 17
	Surface rolling Soil 3d rate

Township No 25 South

Chains	
	East on random line bet. Secs. 9 & 16
	Variation 13 30 East
40.00	Set post for temporary 1/4 Sec. Corner
79.82	Intersect N and S. line at a point 21 lks. S. of corner to Secs. 9. 10. 15 and 16 from which corner I run S 89° 37' West on true line bet Secs. 9 and 16
	Variation 13' 30' East
39.91	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.82	Corner to Secs. 8. 9. 16. 17
	Surface rolling
	Soil 3rd rate

Range No 15 West 6th P. M.

Chains	
	North bet. Secs. 8 & 9
	Variation 13° 30' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for Corner of Secs. 4. 5. 8 and 9
	Surface rolling
	Soil 3rd rate

Township No 25 North-

chains	
	East on random line bet. Sec. 4 and 9 Variation 18° 30' East
40.00	Set post for temporary 1/4 Sec. Corner —
79.78	Intersect N and S line at a point 28 lks. S. of corner to Sec. 3. 4. 10 & 11 from which corner I am S 89° 48' West on true line bet Sec. 4 and 9 Variation 18° 30' East
39.89	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.78	Corner to Sec. 4. 5. 8 and 9 Surface rolling Soil 3rd rate —

Range No 15 West 6th P.M.

chains	
	North on random line bet Sec. 4 and 5 Variation 18° 30' East
40.00	Set post for temporary 1/4 Sec. Corner —
79.75	Intersect North Bound ary of Township at a set post 14 lks. East of corner to Sec. 4 and 5 from which corner I am S 6° East on true line bet. Sec. 4 & 5 Variation 18° 30' East
39.75	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
79.75	Corner to Sec. 4. 5. 8 and 9. Surface rolling Soil 3rd rate —

Township No 25 North

chains	
	North bet. Secs. 31 & 32
	Variation 13° 25' E
40.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit charred stake, raise mound of earth with pits, as per instructions for Corner to Secs. 29. 30. 31 and 32
	Surface gently rolling
	Soil 3d rate

Range No 15 West 6th P.M.

chains	
	East on random line bet Secs. 29 & 32
	Variation 13° 30' E
40.00	Set port for temporary 1/4 Sec. Corner
80.15	Intersect N. and S. line at a point 10 lks. N. of corner to Secs. 28. 29. 32 & 33 from which corner I run
	N 89° 56' West on true line bet Secs. 29 & 32
	Variation 13° 30' East
40.07½	Set port deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.15	Corner to Secs. 29. 30. 31 and 32
	Surface rolling
	Soil 3d rate

Township No 25 North

Chains	
	West on random line bet. Secs. 30 and 31
	Variation 13° 26' East
30.00	Enter Valley N. W. and E.
40.00	Set post for temporary 1/4 Sec. Corner. —
79.66	Intersect West Bound ary of Township at a point 8 lks. South of corner to Secs. 30 and 31 from which corner I run S 89° 57' East on true line bet. Secs. 30 and 31
	Variation 13° 26' East
39.66	Set post, deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.66	Corner to Secs. 29. 30 31 and 32
	Surface Valley Soil 2d rate Balance rolling - 3d rate

Range No 15 West 6th P.M.

Chains	
	North bet. Secs. 29 & 30
	Variation 13° 25' E
40.00	Set post, deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post, deposit charcoal stake, raise mound of earth with pits as per instructions for Corner to Secs. 19. 20. 29 and 30
	Surface rolling Soil 3d rate

August 2d 1872

Township No 25 North-

chains	
	East on random line bet. Sec. 20 & 29
	Variation 13° 30' East
4.00	Set post for temporary 1/4 Sec. Corner
81.35	Intersect N. and S. line at a point 3.5 lks. N. of corner to Secs 20. 21. 28 and 29 from which corner I run
	N 89° 45' West on line bet. Sec. 20 and 29
	Variation 13° 30' East
40.17½	Set post. deposit shard slake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.35	Corner to Secs. 19. 20. 29 and 30
	Surface rolling Soil 3d rate

Range No 16 West 6th P.M.

chains	
	West on random line bet. Sec. 19 and 30
	Variation 13° 25' East
4.00	Set post for temporary 1/4 Sec. Corner
57.00	Enter Valley N.W. and E.
78.00	Intersect West Boundary of Township at a point 3 lks. South of corner to Secs. 19 and 30 from which corner I run S 89° 59' East on true line bet Sec. 19 and 30
	Variation 13° 25' E
38.00	Set post. deposit shard slake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
78.00	Corner to Secs. 19. 20. 29 and 30
	Surface valley level Soil 2d rate Balance rolling — 3d rate

Township No 25 South-

Chains	
	North- bet Secs. 19 & 20
	Variation 13° 20' East
40.00	Set pot. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set pot. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 17, 18, 19 and 20
	Surface rolling
	Soil 3rd rate

Range No 15 West 6th P.M.

Chains	
	East on random line bet. Secs. 17 and 20
	Variation 13° 30' East
40.00	Set pot for temporary 1/4 Sec. Corner
80.52	Intersect N. and S. line at a point 36 lks. N. of corner to Secs. 16, 17, 20 and 21 from a stake
	N 89° 45' West on line line bet. Secs. 17 and 20
	Variation 13° 30' East
40.26	Set pot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.52	Corner to Secs. 17, 18, 19 & 20
	Surface rolling
	Soil 3rd rate

Township No 25 North-

chains	
	West on random line bet. Sec. 18 and 19
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
78.40	Intersect West Boundary of Township at a point 15 lks. South of corner to Sec. 18 and 19 from which corner I run S 89° 34' East on line bet Secs. 18 and 19
	Variation 13° 20' East
38.40	Set post, deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
78.40	Corner to Sec. 17, 18, 19 and 20
	Surface rolling
	Soil 3rd rate

Range No 15 West 6th P.M.

chains	
	North bet. Sec. 17 and 18
	Variation 13° 25' East
40.00	Set post, deposit charcoal stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set post, deposit charcoal stake, raise mound of earth with pits as per instructions for Corner to Sec. 7, 8, 17 & 18
	Surface rolling
	Soil 3rd rate

Township No 25 South-

chains	
	East on random line bet. Sec.s 8 and 17
	Variation 13° 20' East
40.00	Set Prop. ~~for temporary~~ 1/4 Sec. Corner.
80.20	Intersect N and S line at a point 14 lks. S. of corner to Sec.s 8, 9, 16 and 17 from which corner I run
	N 89° 34' West on true line bet. Sec.s 8 and 17
	Variation 13° 20' East
40.10	Set prop. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.20	Corner to Sec.s 7, 8, 17 and 18
	Surface rolling
	Soil 3rd rate —

Range No 15 West 6th P.M.

chains	
	West on random line bet. Sec.s 7 and 18
	Variation 13° 20' East
40.00	Set Prop. for temporary 1/4 Sec. Corner —
77.10	Intersect West Bound ary of Township at a point 9 lks. S. of corner to Sec.s 7 and 18 from which corner I run
	S 89° 36' East on true line bet. Sec.s 7 and 18
	Variation 13° 20' East
37.00	Set prop. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
77.20	Corner to Sec.s 7, 8, 17 and 18.
	Surface rolling
	Soil 3rd rate —

Township No 25 North Range No 15 West 6th P.M.

chains	
	North bet. Secs. 7 and 8
	Variation 13°25' E
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Secs. 5.6.7 and 8.
	Surface rolling Soil 3d rate

chains	
	East on random line bet. Secs. 5 and 8
	Variation 13°10' East
40.00	Set port for temporary 1/4 Sec. Corner
80.17	Intersect N. and S. line at a point 11 lks. N. of corner to Sec 4.5.8 and 9 from which corner I run
	N 89° 55' West on true line bet. Secs. 5 and 8
	Variation 13°10' East
40.08½	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.17	Corner to Secs. 5.6.7 and 8
	Surface rolling Soil 3d rate

Township No 25 South—

chains	
	West on random line bet. Sec. 6 and 7.
	Variation 13° 20' E
40.00	Set pot for temporary 1/4 Sec. Corner —
76.73	Intersect West Boundary of Township at a point 7 lks. S. of corner to Sec. 6 and 7 from which corner I run S 89° 37' East on true line bet. Sec. 6 and 7
	Variation 13° 20' East
36.73	Set pot. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
76.73	Corner to Secs. 5.6.7 & 8 Surface rolling Soil 3d rate —

Range No 15 West 6th P.M.

chains	
	North on random line bet. Sec. 5 and 6
	Variation 13° 20' East
40.00	Set pot. for temporary 1/4 Sec. Corner.
79.96	Intersect North Boundary of Township at a point 23 lks. West of corner to Secs. 5 and 6 from which corner I run S 10' West on true line bet. Secs. 5 and 6
	Variation 13° 20' East
39.96	Set pot. deposit charred stake raise mound of earth with pits, as per instructions for 1/4 Sec. Corner —
79.96	Corner to Secs. 5.6.7 & 8

August 3d 1872

Meanders of Swan Lake, in Sections 2 and 3 – T. 25. R 16 West.

Begin at Meander post. Cor. to fractional Sec. 2 and 3 on South shore of lake. and run with the meanders of said South shore in Section 2 as follows;–

Variation 13° 30' East

Courses	Chains	
S 74° 30' E	10.00	1
S 88° 40' E	8.00	
N 79° 00' E	9.00	
N 85° 30' E	8.50	
N 57° 30' E	6.00	
N 45° East	5.00	
N 39° 30' E	10.00	
N 24½° East	18.00	
N 31° West	4.00	
N 75° 30' W	3.50	
S 83° West	2.00	
S 73° 30' W	33.00	
S 51° 30' W	5.00	

Course	Chains	
S 21° West	7.00	
S 31° 30' W	9.50	
S 82° 30' W	6.10	To meander Corner to fractional Sections 2 and 3 on North shore of Swan Lake. July 31st 72 thence in Sec 3
N 84° West	7.00	2
N 80° West	21.50	
S 37° West	3.50	
S 28° West	3.50	
S 60° East	6.50	
S 75° East	9.00	
N 89° 30' E	10.00	
N 82° E	8.40	To meander Corner to fractional Sections 2 and 3 – on South shore of Lake – the place of beginning.

July 31st 1872

General Description.

This Township is principally sand hills, good for grazing only.
The bottoms, extending N.W. and S.E. are of 2nd quality, good for farming purposes.
A lake - which I named Swan Lake, on account of the number of Swans found swimming on its surface, — lies ~~almost entirely~~ in Section 2.
It is of considerable size, with an average depth of 4 feet.
The banks are low and marshy making it difficult to approach the Lake.

List of Names

A list of the names of the individuals employed in running, measuring or marking the lines and corners described in the foregoing field notes of Township No 25 South - Range No 15 West. - showing the respective capacities in which they acted.

Frank Crowell } Chainmen
A. H. Clinton }

J. G. Porter } Monumenter
James Pike } Axmen and Flagmen.

We hereby certify that we assisted Deputy Surveyor in surveying and subdividing Township No 25 South of Range No 15 West of the 6th Principal Mer. and that said Township has been in all respects to the best of our knowledge and belief, well and faithfully surveyed and the various monuments planted according to the instructions furnished by the Surveyor General.

Frank Crowell
A. H. Clinton } Chainmen

J. G. Porter } Monumenter
James Pike } Axmen and Flagmen

Subscribed and sworn to by the above named persons before me a Notary Public for Antelope County State of Nebraska this 13 day of August 1872.

H C Blanchard
Notary Public

I Henry Court Deputy Surveyor do solemnly swear that in pursuance of a joint contract wherein Chauncey Welke, George T. Kendall and Henry Court are joint contractors with E. E. Cunningham U. S. Surveyor General for the District of Iowa and Nebraska bearing date the 22d day of April 1872 I have well, faithfully and truly in my own proper person, and in strict conformity with the instructions of the Surveyor General the Surveying Manual and the laws of the United States, surveyed all those parts or portions of Township No 25 West

of the 6th Principal Meridian are represented in the foregoing field notes as having been surveyed under my direction, and I do further certify that all the corners have been established in strict accordance with the Surveying manual and printed instructions and that the foregoing are the true and original field notes of said survey

Henry Court
Deputy Surveyor

Subscribed by said Henry Court Deputy Surveyor and sworn to before me a Notary Public for Antelope Co. Nebraska, this 13 day of Aug. 1872.

H. Blanchard
Notary Public

Surveyor General's Office
Plattsmouth Nov 1st 1872

The foregoing Field Notes of the survey of Subdivision lines of Township No 25 North of Range No 15 West of the 6th Principal Meridian in the State of Nebraska executed by Henry Court Deputy Surveyor under joint contract No 58. dated June 26th 1872. wherein Chauncy Wilcox Henry Court and George F. Kendall are joint contractors having been critically examined the necessary corrections and explanations made the said Field Notes and the surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

Index Diagram

Town 26 N Range 15 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36



Field Notes
of the
Survey & Sub-divisions
of
Township No 26 North
of
Range No 15 West
of the
6th Principal Meridian
in the
State of Nebraska.

Executed
by Henry Court, Deputy
Surveyor, under Joint
Contract No 58, dated
June 25th 1872.

Survey
Commenced August 4th 1872
Completed August 8th 1872

List of Names.

A list of the names of individuals employed to assist in surveying and sub-dividing this Township.

Frank Crowell } Chainmen
A. H. Clinton }
James Pike } Rodmen
J. G. Porter } Axmen and Flagmen

To determine the proper adjustment of my Compass for sub-dividing this Township I commenced at the S. E. Corner and run thence

North along the East Boundary of Sec. 36.

Variation 13° 30' East

40.03 To a point 5 lks. West of 1/4 Sec. Corner.

40.09 To a point 12 lks. West of Corner to Sec. 25 and 36

Therefore to retrace this line, or run parallel thereto my Compass must be adjusted to a Variation 13° 25' East

Township No 26 North - Range No 15 West of 6th Prin. Meridian

chains	
	North - bet. Secs. 35 and 36
	Variation 13° 25' East
40.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner -
80.00	Set post, deposit chained stake, raise mound of earth with pits. as per instructions for corner to Secs. 25. 26. 35 and 36
	Surface rolling
	Soil 3rd rate

chains	
	East on random line bet. Secs. 25 and 36
	Variation 13° 25' East
40.00	Set post for temporary 1/4 Sec. Corner
80.00	Intersect East Boundary of Township at a point 7 lks. N. of corner to Secs. 25 and 36 from which corner I run
	North 89° 57' West on true line bet. Secs. 25 and 36
	Variation 13° 25' East
40.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Cor.
80.00	Corner to Secs. 25. 26. 35 and 36
	Surface rolling
	Soil 3rd rate

Township No 26 North, Range No 15 West of 6th Prin. Mer.

chains	
	North bet. Sec.s 25 and 26
	Variation 13° 25' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec.s 23 24. 25 and 26.
	Surface rolling Soil 3rd rate

chains	
	East on random line bet. Sec.s 24 and 25
	Variation 13° 25' East
40.00	Set post for temporary 1/4 Sec. Corner —
79.90	Intersect East Boundary of Township at a point 54 lks. South of Corner to Sec.s 24 and 25 from which corner Chain S 89° 58' West on the line bet. Sec.s 24 and 25
	Variation 13° 25' East
39.95	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
79.90	Corner to Sec.s 23. 24. 25 and 26
	Surface rolling Soil 3rd rate

Township No 26 North-

chains	
	North- bet. Sec.s 23 and 24
	Variation 13° 25' East
40.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for Corner to Sec.s 13. 14. 23 and 24
	Surface rolling
	Soil 3d. rate

Range No 15 West of 6th P.M.

chains	
	East on random line bet. Sec.s 13 and 24
	Variation 13° 35' East
40.00	Set post for temporary 1/4 Sec. Corner
79.83	Intersect East Boundary of Township, at a point 24 lks South of corner to Sec.s 13 and 24 from which corner Azm S 89° 08' West on true line bet. Sec.s 13 and 24
	Variation 13° 35' East
39.91½	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
79.83	Corner to Sec.s 13. 14. 23 and 24
	Surface rolling
	Soil 3d. rate

Township 26 North. Range No 15 West of 6th Prin. Mer.

chains	
	North bet. Sec.s 13 and 14 Variation 13° 30' East
40.00	Set port. deposit chained stake, rock mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, rock mound of earth with pits, as per instructions for Corner to Sec.s 11, 12, 13 and 14 Surface rolling Soil 3d. rate

chains	
	East on random line bet. Sec.s 12 and 13 Variation 13° 30' East
40.00	Set port for temporary 1/4 Sec. Corner
80.10	Intersect East Boundary of Township at a point 14 lks South of corner to Sec.s 12 and 13 from which corner I run S 89° 54' West on true line bet. Sec.s 12 and 13 Variation 13° 30' East
40.05	Set port. deposit chained stake, rock mound of earth with pits as per instructions for 1/4 Sec. Corner
80.10	Corner to Sec.s 11, 12, 13 and 14 Surface rolling Soil 3d. rate

Township No 26 North

chains	
	North bet. Secs. 11 and 12
	Variation 13° 30' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
50.00	Enter Valley N.W. and N.E.
52.00	Enter Marsh N.W. and N.E.
64.00	Leave Marsh W and S.E.
70.00	Leave Valley W and N.E.
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Secs. 1. 2. 11 and 12
	Surface Valley level
	Soil 2d rate
	Balance rolling, 3d rate

Range No 15 West 6th P.M.

chains	
	East on random line bet. Secs. 1 and 12
	Variation 13° 30' East
40.00	Set port for temporary 1/4 Sec. Corner
74.00	Enter level valley N and S.E.
80.39	Intersect East Boundary of Township at a point 30 lks. North of corner to Secs. 1 and 12 from which corner I run N 89° 47' West on true line bet. Secs. 1 and 12
	Variation 13° 30' East
40.19½	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.39	Corner to Secs. 1. 2. 11 and 12.
	Surface last 6 chs. level
	Soil 2d rate
	Balance rolling, Soil 3d rate

Township No 26 North. Range No 15 West of the 6th Prin. Mer.

chains	
	North bet. Sec. 1 and 2 — on random line.
	Variation 13° 25' East
40.00	Set post for temporary 1/4 Sec. Corner.
54.00	Enter level Valley N. & E.
70.00	Leave level Valley N. & E.
80.00	Intersect ~~West~~ North Boundary of Township at a point 60 lks. West of corner to Sec. 1 and 2 from which corner I run S 26° West on true line bet. Sec. 1 and 2
	Variation 13° 25' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec Corner —
80.00	Corner to Sec. 1. 2. 11 and 12
	Surface Valley level
	Soil 2d rate
	Balance rolling - 3d rate
	August 4th 1872

chains	
	North bet. Sec. 34 and 35
	Variation 13° 30' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Sec. 27. 28. 33 and 34
	Surface rolling
	Soil 3d rate

Township No 26 North

chains	
	East on random line bet. Secs. 26 and 35
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.15	Intersect N. and S. line at a point 5 chs. South of corner to Secs. 25, 26, 35 and 36 from which corner I run S 89° 58' West on true line bet. Secs. 26 and 35
	Variation 13° 15' East
40.05	Set post. deposit charcoal stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.15	Corner to Secs. 26, 27, 34 and 35
	Surface rolling
	Soil 3d rate

Range No 15 West 6th P.M.

chains	
	North bet. Secs. 26 and 27
	Variation 13° 30' E.
40.00	Set post. deposit charcoal stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit charcoal stake, raise mound of earth with pits, as per instructions for corner to Secs. 22, 23, 26 and 27.
	Surface rolling.
	Soil 3d rate.

Township No 26 North-

chains	
	East on random line bet. Sec.s 23 and 26 Variation 13°70 East
40.00	Set post for temporary 1/4 Sec. Corner.
80.15	Intersect S. and S. line at a point 10 lks. S of corner to Sec.s 23. 24. 25 and 26 from which corner I run S89° 56' West on true line bet. Sec.s 23 and 26 Variation 13°10 East
40.07½	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Corner-
80.15	Corner to Sec.s 22. 23. 26 and 27 Surface rolling Soil 3d rate-

Range No 15 West of 6th P.M.

chains	
	North bet Sec.s 22 & 23. Variation 13°30' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for corner to Sec.s 14. 15. 22 and 23 Surface rolling Soil 3d rate

Township No 26 South—

Chains	
	East on random line bet Secs. 14 and 23
	Variation 13° 70' East
40.00	Set post for temporary 1/4 Sec. Corner—
80.40	Intersect N. and S. line at a point 33 lks. N. of corner to Secs 13. 14. 23 and 24 from which corner I run
	N 89° 46' West on true line bet. Secs. 14 & 23
	Variation 13° 10' East
40.20	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner
80.40	Corner to Secs. 14. 15. 22 and 23
	Surface rolling
	Soil 3rd rate

Range No 15 West 6th P.M.

Chains	
	North bet. Secs. 14 & 15
	Variation 13° 30' E
40.00	Set post. deposit charcoal stake, raise mound of earth with pits. as per instructions for 1/4 Sec Corner.
80.00	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for Corner to Secs. 10. 11. 14 and 15
	Surface rolling
	Soil 3rd rate

Township No 26 North

chains	
	East on random line bet. Sec. 11 and 14
	Variation 13° 30' East
40.00	Set post for temporary 1/4 Sec. Corner –
80.20	Intersect N and S line at a point 25 lks. N. of corner to Secs. 11. 12. 13 and 14 from which corner I run
	N 89° 49' West on true line bet. Secs. 11 and 14
	Variation 13° 30' East
210.10	Set post. deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.20	Corner to Secs. 10. 11. 14. and 15
	Surface rolling
	Soil 3d. rate –

Range No 15 West of 6th P.M.

chains	
	North bet. Secs. 10 and 11
	Variation 13° 30' East
40.00	Set post. deposit chaned stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chaned stake, raise mound of earth with pits. as per instructions for Corner to Secs. 2. 3. 10 and 11
	Surface rolling
	Soil 3d. rate –

Township No 26 North-

chains	
	East on random line bet. Sec. 2 and 11
	Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner —
80.59	Intersect N and S line at a point 26 lks N. of Corner to Secs. 1. 2. 11 and 12 from which corner I run S 89° 49' West on true line bet. Secs. 2 and 11
	Variation 13° East
40.29	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.59	Corner to Secs. 2. 3. 10 and 11
	Surface rolling
	Soil 3rd rate —

Range No 15 West of 6th P. M.

chains	
	North on random line bet. Secs. 2 and 3
	Variation 13° 20' E
40.00	Set post for temporary 1/4 Sec. Corner.
59.00	Enter Valley E. and W.
68.00	Leave Valley E. and W.
79.40	Intersect North Boundary of Township at a point 69 lks. West of corner to Secs. 2 and 3 from which corner I run S 30' West on true line bet. Secs. 2 and 3
	Variation 13° 20' E
39.40	Set post. deposit charred stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner —
79.40	Corner to Secs. 2. 3. 10 and 11
	Surface rolling
	Soil 3rd rate —

August 5th 1872

Township No 26 North-

chains	
	North- bet. Sec. 33 and 34
	Variation 13° 25' E.
40.00	Set post. deposit chain stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake raise mound of earth with pits. as per instructions for corner to Sec. 27. 28. 33 and 34
	Surface rolling
	Soil 3d rate-

Range No 15 West of 6th P. Me.

chains	
	East on random line bet. Sec. 27 and 34
	Variation 13° 26' E
40.00	Set post for temporary 1/4 Sec. Corner.
79.95	Intersect N and S line at ~~point~~ corner to Sec. 27. 28. 33 and 34 from which corner I run West on true line bet Sec. 27 and 34
	Variation 13° 26' East
39.97½	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
79.95	Corner to Sec. 27. 28. 33 and 34
	Surface broken
	Soil worthless

Township No 26 North-

chains	
	North bet. Secs. 27 and 28
	Variation 18° 25' East
40.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 21, 22, 27 and 28.
	Surface rolling
	Soil 3rd rate

Range No 15 West 6th P.M.

chains	
	East on random line bet. Secs. 22 and 27
	Variation 18° 30' East
40.00	Set port. for temporary 1/4 Sec. Corner
80.06	Intersect N. and S. line at a point 12 lks. S. of corner to Secs. 22, 23, 26 and 27 from which corner I run S 89° 55' West on true line bet. Secs. 22 and 27
	Variation 18° 30' East
40.03	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Section Corner.
80.06	Corner to Secs. 21, 22, 27 and 28
	Surface rolling
	Soil 3rd rate

Township No 26 South-

chains	
	North bet. Secs. 21 & 22
	Variation 18° 25' East
40.00	Set port. deposit chained stake raised mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake raised mound of earth with pits as per instructions for corner to Secs. 15, 16, 21 and 22
	Surface rolling
	Soil 3rd rate

Range No 15 West 6th P.M.

chains	
	East on random line bet. Secs. 15 and 22
	Variation 18° 30' East
40.00	Set port for Temporary 1/4 Sec. Corner
80.12	Intersect N. and S. line at a point 25 lks. South of corner to Secs. 14, 15, 22 and 23. from which corner I run S. 89° 49' West on true line bet. Secs 15 and 22
	Variation 18° 30' East
40.06	Set port. deposit chained stake raised mound of earth with pits as per instructions for 1/4 Sec. Corner
80.12	Corner to Secs. 15, 16, 21 and 22
	Surface rolling
	Soil 3rd rate

Township No 26 South

chains	
	North bet. Secs 15 and 16
	Variation 13° East
40.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for corner to Secs. 9.10.15 and 16
	Surface rolling
	Soil 3rd rate

Range No 15 West of 6th P.M.

chains	
	East on random line bet. Secs. 10 and 15
	Variation 13° 40' East
40.00	Set port for temporary 1/4 Sec. Corner
79.93	Intersect N and S line at port. corner to Secs. 10.11.14 and 15 from which corner I run West on true line bet Secs. 10 and 15
	Variation 13° 40' East
39.96½	Set port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.93	Corner to Secs. 9.10.15 and 16
	Surface rolling
	Soil 3rd rate

Township No 26 North-

chains	
	North bet. Secs. 9 and 10
	Variation 13° 30' East
40.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner-
80.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for Corner to Secs. 3. 4. 9 and 10
	Surface rolling
	Soil 3d rate

Range No 15 West of 6th P.M.

chains	
	East on random line bet. Secs 3 and 10
	Variation 13° 40' East
40.00	Set port for temporary 1/4 Sec. Corner
79.20	Intersect ~~North Bound~~ ~~ary~~ of ~~Township~~ at a point 5 lks. South of corner to Secs. 2. 3. 10 and 11 from which corner I run
	S 89° 58' West on true line bet. Secs. 3 and 10
	Variation 13° 40' East
39.60	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner-
79.20	Corner to Secs. 3. 4. 9 and 10
	Surface rolling
	Soil 3d rate

Township No 26 N. Range No 15 West of 6th Prin. Mer.

chains	
	North on random line bet. Secs. 3 and 4
	Variation 13° 25' East
40.00	Set post for temporary 1/4 Section Corner
79.92	Intersect North Boundary line at a point 9 lks. East of corner to Secs. 3 and 4 from which corner bears
	S 7' East on true line bet Secs. 3 and 4
	Variation 13° 25' East
39.92	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.92	Corner to Secs. 3. 4. 9 and 10
	Surface rolling Soil 3d rate

August 6th 1872

chains	
	North bet. Secs. 32 and 33
	Variation 13° 20' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for corner to Secs. 28. 29. 32 and 33
	Surface rolling Soil 3d rate

Township No 26 North-

Chains	
	East on random line bet. Secs. 28 and 33
	Variation 18° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
79.98	Intersect Stand. line at a point 7 lks. South of corner to Secs. 20. 28. 33 and 34 from which corner I run
	S 89° 57' West on true line bet. Secs. 28 and 33
	Variation 18° 20' E
39.99	Set post. deposit charcoal stake & raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.98	Corner to Secs. 28. 29. 32 and 33
	Surface rolling Soil 3rd rate

Range No 15 West 5th Prin. Mer.

Chains	
	North bet. Secs. 28 & 29
	Variation 18° 20' East
40.00	Set post. deposit charcoal stake & raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit charcoal stake raise mound of earth with pits as per instructions for Corner to Secs. 20. 21. 28 and 29
	Surface rolling Soil 3rd rate

Township No 26 North, Range No 15 West of 6th Prin. Mer.

chains	
	East on random line bet. Secs 21 and 28
	Variation 13° 20' East
40.00	Set port. for temporary 1/4 Sec. Corner
79.89	Intersect N. and S. line at a point 14 lks. S. of corner to Secs. 21. 22. 27 and 28 from which corner I run
	S 89° 54' West on true line bet. Secs. 21 and 28
	Variation 13° 20' East
39.94½	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.89	Corner to Secs. 20. 21. 28 and 29
	Surface rolling
	Soil 3rd rate

chains	
	North bet. Secs. 20 and 21
	Variation 13° 20' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec.
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 16. 17. 20 and 21
	Surface rolling
	Soil 3rd rate

Township No 26 North

chains	
	East on randomline bet. Sec.s 16 and 21
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.91	Intersect N. and S. line at a point 8 lks. N. of corner to Sec.s 15. 16. 21 and 22 from which corner I run N 89° 57' West on true line bet. Sec.s 16 and 21
	Variation 13° 30' East
39.95 p	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.91	Corner to Sec.s 16. 17. 20 and 21
	Surface rolling
	Soil 3rd rate

Range No 15 West 6th P.M.

chains	
	North bet. Sec.s 16 and 17
	Variation 13° 30' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec.s 8. 9. 16 and 17
	Surface rolling
	Soil 3rd rate

Township No 26 North—

chains	
	East on random line bet. Secs. 9 and 16
	Variation 18° 20' East
40.00	Set port. for temporary 1/4 Sec. Corner—
79.80	Intersect N. and S. line at a point 16 lks S. of corner to Secs. 9. 10. 15 and 16 from which corner I note
	S 89° 53' West on true line bet. Secs 9 and 16
	Variation 18° 20' East
39.90	Set port. deposit chaned stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner—
79.80	Corner to Secs. 8. 9. 16 and 17
	Surface rolling
	Soil 3rd rate—

Range No 15 West 6th P.M.

chains	
	North bet. Secs. 8 and 9
	Variation 18° 30' East
40.00	Set port. deposit chaned stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set port. deposit chaned stake, raise mound of earth with pits, as per instructions for Corner to Secs. 4. 5. 8 and 9.
	Surface rolling
	Soil 3rd rate

Township No 26 North-

chains	
	East on random line bet. Secs. 4 and 9
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
79.95	Intersect 1st and S. line at a point 28 lks. W. of corner to Secs. 3. 4. 9 and 10 from which corner I found
	S 89° 48' West on true line bet. Secs. 4 and 9
	Variation 13° 20' East
39.97½	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.95	Corner to Secs. 4. 5. 8 and 9
	Surface rolling Soil 3rd rate

Range No 15 West of 6th Prin. Mer.

chains	
	North on random line bet. Secs 4 and 5
	Variation 13° 30' East
40.00	Set post for temporary 1/4 Sec. Corner
80.40	Intersect North Bound ary of Township at a point 20 lks. East of corner to Secs. 4 and 5 from which corner I found
	S 9° East on true line bet. Secs. 4 and 5
	Variation 13° 30' East
40.40	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.40	Corner to Secs. 4. 5. 8 and 9
	Surface rolling Soil 3rd rate

Township No 26 North-

chains	
	North- bet. Secs. 31 & 32
	Variation 13° 20' East
40.00	Set post, deposit chaned stake raise mound of earth with pits, as per instructions for ¼ Sec. Corner.
80.00	Set post, deposit chaned stake, raise mound of earth with pits as per instructions for Corner to Secs. 29, 30, 31 and 32 -
	Surface rolling
	Soil 3rd rate -

No 15 West of 6th Prin. Mer

chains	
	East on random line
	bet. Secs. 29 and 32
	Variation 13° 15' East
40.00	Set post for temporary ¼ Sec. Corner -
80.17	Intersect N. and S. line at a point 7 lks. N. of corner to Secs. 28, 29, 32 and 33 from which corner I run
	N 89° 57' West on true line bet. Secs. 29 and 32
	Variation 13° 15' E.
40.08½	Set post, deposit chaned stake, raise mound of earth with pits as per instructions for ¼ Sec. Corner -
80.17	Corner to Secs. 29, 30, 31 and 32
	Surface rolling
	Soil 3rd rate -

August 7th 1872

Township No 26 North Range No 15 West of 6th Prin. Mer.

chains	
	West on random line bet. Sec. 30 and 31
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Cor.
76.80	Intersect West Boundary of Township at a point 4 lks. South of corner to Secs 30 and 31 from which cor. I run S 89° 58' East on true line bet. Secs. 30 and 31
	Variation 13° 15' East
36.80	Set post. deposit chamber stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
76.80	Corner to Secs. 29. 30. 31 and 32
	Surface rolling Soil 3d rate

chains	
	North bet. Secs. 29 and 30
	Variation 13° 25' E
40.00	Set post. deposit chamber stake raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chamber stake raise mound of earth with pits. as per instructions for corner to Secs. 19. 20 29 and 30
	Surface rolling Soil 3d rate

Township No 26 North, Range No 15 West of the 6th Prin. Mer.

chains	
	East on random line bet. Sec.s 20 and 29
	Variation 13° 30' East
40.00	Set post for temporary 1/4 Sec. Corner —
80.20	Intersect N and S. line at a point 4 lks. N. of corner to Sec.s 20. 21, 28 and 29 from which corner I run
	N 89° 58' West on true line bet. Sec.s 20 and 29
	Variation 13° 50' East
40.10	Set post. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.20	Corner to Sec.s 19. 20. 29 and 30
	Surface rolling
	Soil 3d. rate of

chains	
	West on random line bet. Sec.s 19 and 30
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner —
77.10	Intersect West Boundary of Township at a point 3 lks. North of corner to Sec.s 19 and 30 from which corner I run
	N 89° 59' East on true line bet. Sec.s 19 and 30
	Variation 13° 15' East
37.10	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
77.10	Corner to Sec.s 19. 20. 29 and 30
	Surface rolling
	Soil 3d. rate —

Township No 26 North—

chains	
	North- bet. Secs. 19 and 20
	Variation 13° 20' East
40.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner-
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Secs. 17. 18. 19 and 20
	Surface rolling Soil 3d. rate

Range No 15 West of G. & S. R. M.

chains	
	East on random line bet. Secs. 17 and 20
	Variation 13° 20' East
40.00	Set port. for temporary 1/4 Sec. Corner-
80.42	Intersect N. and S. line at a post, corner to Secs. 16. 17. 20 and 21 from which corner I run
	West on true line bet. Secs. 17 and 20
	Variation 13° 20' East
40.21	Set port. deposit chained stake, raise mound of earth with pits as per instruction for 1/4 Sec. Corner-
80.42	Corner to Secs. 17. 18 19 and 20
	Surface rolling Soil 3d. rate

Township No 26 North

chains	
	West on random line bet. Sec. 18 and 19
	Variation 13° 15' East
40.00	Set post. for temporary 1/4 Sec Cor.
77.60	Intersect West Boundary of Township at ~~point~~ corner to Sec. 18 and 19 from which corner I run East on true line bet. Sec. 18 and 19
	Variation 13° 15' East
37.60	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
77.60	Corner to Sec. 17. 18. 19 and 20
	Surface rolling
	Soil 3d rate

Range No 15 West of 5th Princ.

chains	
	North bet. Sec. 17 and 18
	Variation 13° 20' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for corner to Sec. T. 8. 17 and 18
	Surface rolling
	Soil 3d rate

Township No 26 South-

chains	
	East on random line bet. Secs. 8 and 17
	Variation 18° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
80.25	Intersect N. and S. line at a point 11 lks. South of corner to Secs. 8.9. 16 and 17 from which corner I run
	N 89° 55' West on mid line bet. Secs. 8 and 17
	Variation 18° 20' East
40.12½	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.25	Corner to Secs. 7. 8. 17 and 18
	Surface rolling Soil 3rd rate

Range No 15 West 6th P.M.

chains	
	West on random line bet. Secs. 7 and 18
	Variation 18° 15' East
40.00	Set post for temporary 1/4 Sec. Corner
77.90	Intersect West Boundary of Township at a point 5 lks. South of corner to Secs. 7 and 18 from which corner I run
	S 89° 58' ~~West~~ East on mid line bet. Secs. 7 and 18
	Variation 18° 15' East
37.90	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
77.90	Corner to Secs. 7. 8. 17 and 18
	Surface rolling Soil 3rd rate

Township No 26 North-

chains	
	North bet. Sec. 7 and 8
	Variation 18° 20' East
40.00	Set port. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits. as per instructions for Corner to Sec. 5. 6. 7 and 8
	Surface rolling
	Soil 3rd rate

Range No 15 West of 6th P.M.

chains	
	East on random line bet. Sec. 5 and 8
	Variation 13° 20' East
40.00	Set port. for Temporary 1/4 Sec. Corner
80.08	Intersect N and S line at a point 7 lks. N. of corner to Sec. 4. 5. 8 and 9 from which corner I run
	N 89° 57' West on true line bet. Sec. 5 and 8
	Variation 13° 20' East
40.04	Set port. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.08	Corner to Sec. 5. 6. 7 and 8
	Surface rolling
	Soil 3rd rate

Township No 26 North—

chains	
	West on randomline bet. Secs. 6 and 7
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
78.40	Intersect West Bound-ary of Township at ~~post~~ corner to Secs. 6 and 7 from which corner I run East on true line bet. Secs. 6 and 7 ~~from which corner I run East on true line bet. Secs. 6 and 7~~
	Variation 13° 20' East
38.40	Set post. deposit chaned stake raise mound of earth with pits as per instructions for 1/4 Sec Corner
78.40	Corner to Secs. 5.6.7 and 8
	Surface rolling Soil 3d rate

Range No 15 West 6th P.M.

chains	
	North on randomline bet. Secs. 5 and 6
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
80.00	Intersect North Bound-ary of Township at a point 22 lks. East of corner to Secs. 5 and 6 from which corner I run S 9° East on true line bet Secs. 5 and 6
	Variation 13° 20' East
40.00	Set post. deposit chaned stake raise mound of earth with pits as per instructions for 1/4 Sec Corner
80.00	Corner to Secs. 5.6.7 and 8
	Surface rolling Soil 3d rate

August 8th 1872

General Description.

The surface of this Township is principally Sand Hills, which are valuable only for grazing.

There are some small Valleys, which are level — Soil 2nd rate and good for agricultural purposes.

List of Names.

A list of the names of the individuals employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of Township No 26 South of the Base Line of Range No 15 West of the 6th Principal Meridian in the State of Nebraska —, showing the respective capacities in which they acted

Frank Crowell } Chainmen
A. H. Clinton }
J. G. Pike } Rodmen
James Pike } Axemen & Flagmen —

We hereby certify that we assisted Henry Court Deputy Surveyor, in surveying and sub-dividing Township No 26 North of the base line of Range No 15 West of the 6th Principal Meridian and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General

Frank Crowell
A. H. Clinton } Chainmen
James Pike } Monumenter
J. C. Porter } Axmen + Flagmen

Sub-scribed and sworn
to by the above named
persons before me, a
Notary Public for
Antelope County, State
of Nebraska this
13th day of August 1872
H. C. Blanchard
Notary Public

I Henry Court Deputy
Surveyor, do solemnly
swear that in pursuance
of a joint contract wherein
Chauncey Wiltse, George T.
Kendall and Henry Court
are joint contractors with
E. E. Cunningham, U. S.
Surveyor General for the
District of Iowa and Nebraska
bearing date the 25th
day of June 1872. I
have well, faithfully
and truly in my own
proper person, and
in strict conformity
with the instructions
of the Surveyor General,
the Surveying Manual
and the laws of the
United States, surveyed
all those parts or
portions of Township
No 26 North of Range
No 15 West of the 6th
Principal Meridian, as
are represented in the foregoing

field notes, as having been surveyed under my direction; and I do further solemnly swear that all the corners of said town have been established and perpetuated in strict accordance with the Surveying Manual, Supplemental instructions, and that the foregoing are the true and original field notes of such survey.

Henry Court
Deputy Surveyor

Subscribed by said Henry Court Deputy Surveyor, and sworn to before me, a Notary Public for Nuckolls County, State of Nebraska this 13th day of August 1872

H. Blanchard
Notary Public

Surveyor General's Office
Plattsmouth Nov 1st 1872

The foregoing Field Notes of the Survey of Subdivision lines of Township No 26 North of Range No 15 West of the 6th Principal Meridian in the State of Nebraska executed by Henry Court Deputy Surveyor under your contract No 58 dated June 25th 1872. wherein Chauncey Walton George T Kendall and Henry Court are your contractors, having been carefully examined the necessary corrections and explanations made the said Field Notes and the Survey the describe are hereby approved

E. E. Cunningham
Surveyor General

Index Diagram

Town 27 N R 15 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of the
Survey of the Sub-divisions
of
Township No 27 North
of the
Base Line
of
Range No 15 West
of the
6th Principal Meridian
in the
State of Nebraska.

Executed
by Henry Court, Deputy
Surveyor, under Joint
Contract No 58. dated
June 25th 1872.

Survey
Commenced Aug 9th 1872
Completed Aug 13th 1872.

List of Names.

A list of the names of the individuals who were employed to assist in surveying and sub-dividing this Township.

Frank Crowell } Chainmen
A. H. Clinton }
James Lake } Monumenter
J. G. Porter } Axmen and Flagmen

To determine the proper adjustment of my compass for surveying and sub-dividing this Township. I commence at the S. E. corner and run thence

North along the East Boundary of Section 36
Variation 18° 30' East

40.03 To 1/4 Sec. Corner.
80.05 To Corner to Sect 35 and 36

Therefore my compass is in proper adjustment for sub-dividing this Township —

Township No 27 North

chains	
	North bet. Sec. 35 and 36
	Variation 13° 20' East
40.00	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
57.00	Leave rolling and enter level land N.E. and N.W.
80.00	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for Corner to Secs. 25, 26, 35 and 36
	Surface 1st. 57 ch. rolling Soil Sandy 3rd rate
	Balance level
	Soil 2nd rate

Range No 15 West of 6th P.M.

chains	
	East on random line bet. Secs. 25 and 36
	Variation 13° 20' East
27.00	Leave level and enter rolling land N.E. and S.W.
40.00	Set post for temporary 1/4 Sec. Corner
51.00	Leave rolling land & enter swamp land N.W. & S.E.
79.49	Intersect East Boundary of Township at a point 15 lks. South of corner to Secs. 25 and 36 from which corner bears S 89° 54' West on true line bet. Secs. 25 and 36
	Variation 13° 20' East
39.74½	Set post. deposit charcoal stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.49	Corner to Secs. 25, 26, 35 and 36
	Surface 1st. 27 + last 28 ch. level
	Soil 2nd rate
	Balance rolling, Soil Sandy - 3rd rate

Township No 27 South-

chains	
	North bet. Sec. 25 and 26
	Variation 18° 40' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 23. 24 25 and 26
	Surface level
	Soil 2nd rate

Range No 15 West of 6th P.M.

chains	
	East on random line bet. Sec. 24 and 25
	Variation 13° 20' E
40.00	Set post for temporary 1/4 Sec. Corner
79.53	Intersect East Boundary of Township at a point 2 ch. South of corner to Sec. 24 and 25 from which corner I run S 89° 39' West on true line bet. Sec. 24 + 25
	Variation 13° 20' E
39.76½	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.53	Corner to Sec. 23. 24. 25 and 26
	Surface level
	Soil 2nd rate

Township No 27 North-

chains	
	North-bet. Sec. 23 & 24
	Variation 13°40' East
8.00	Leave level land & enter rolling land N.E. & S.W.
40.00	Set post. deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit chaned stake, raise mound of earth with pits as per instructions for Corner to Sec. 13. 14. 23 and 24. Surface 1st 8 ch. level Soil 2d rate Balance rolling — 3d rate

Range No 15 West 6th P.M.

chains	
	East on random line bet. Sec. 13 and 24
	Variation 13°20' E
37.00	Leave rolling & enter level land N.W. & S.W.
40.00	Set post. for temporary 1/4 Sec. Corner —
79.60	Intersect East Boundary of Township at a point 35 lks. S. of corner to Sec. 13 and 24 from which corner I run N 89° 45' West on true line bet. Sec. 13 and 24
	Variation 13°20' East
39.80	Set post. deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
79.60	Corner to Sec. 13. 14. 23 and 24 Surface 1st 37 ch. rolling Soil sandy 3d rate Balance level — 2d rate

Township No 27 North—

chains	
	North bet. Secs. 13 & 14 Variation 13° 40' East
28.50	Leave rolling and enter level land N.W. and S.E.
40.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit charred stake raise mound of earth with pits as per instructions for Corner to Secs. 11. 12. 13 and 14 Surface 1st 28.50 ch. rolling Soil sandy — 3rd rate Balance level rolling Soil 2nd rate

Range No 15 West 6th P.M.

chains	
	East on random line bet. Secs. 12 and 13 Variation 13° 20' East
5.00	Enter marsh N. and S.E.
9.00	Leave marsh N.W. and S.W.
40.00	Set port. for temporary 1/4 Sec. Corner —
80.15	Intersect East Boundary of Township at a point 24 lks. N. of corner to Secs. 12 and 13 from which corner I run N 89° 50' West on true line bet. Secs. 12 and 13 Variation 13° 20' E
40.07 1/2	Set port. deposit charred stake raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.15	Corner to Secs. 11. 12. 13 and 14 Surface level Soil 1st rate

Township No 27 North-

chains	
	North - bet. Secs. 11 and 12
	Variation 13° 40' East
40.00	Set pot. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
80.00	Set pot. deposit charcoal stake, raise mound of earth with pits as per instructions for Corner to Secs. 1. 2. 11 and 12
	Surface level
	Soil 2d rate.

Range No 15 West of 6th P.M.

chains	
	East on random line bet. Secs. 1 and 12
	Variation 13° 20' East
18.00	Leave valley & enter bearing land
40.00	Set pot. for temporary 1/4 Sec. Corner -
80.50	Intersect East Boundary of Township at a point 40 chs. N. of Corner to Secs. 1 and 12 from which corner I. and
	N 89° 43' West on true line bet. Secs. 1 and 12
	Variation 13° 20' East
40.25	Set pot. deposit charcoal stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner &
80.50	Corner to Secs. 1. 2. 11 and 12
	Surface of valley - level
	Soil 2nd rate, Balance cotton
	Soil 3d rate - sandy -

Township No 27 North. Range No 15 West. 6th P.M.

chains	
	North - on random line bet. Sec. 1 and 2 -
	Variation 18° 20' East
40.00	Set post for temporary 1/4 Sec. Corner -
79.86	Intersect North Boundary of Township at a point 70 lk. West of corner to Sec. 1 and 2 from which corner I run
	S 30' West on true line bet. Sec. 1 and 2
	Variation 18° 20' East
39.86	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner -
79.86	Corner to Sec. 1. 2. 11 and 12
	Surface level
	Soil 2d, rate

Aug 9th 1872

chains	
	North bet. Sec. 34 & 35 -
	Variation 18° 35' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 26. 27. 34 and 35.
	Surface rolling
	Soil 3d, rate

Township No 27 North - Range No 15 West of 6th Prin. Meridian

chains	
	East on random line bet. Secs. 26 and 35 —
	Variation 13° 75' East
40.00	Set post for temporary 1/4 Sec. Corner
55.00	Enter Valley N.W. and E.
80.35	Intersect N and S line at a point 5 lks. N of corner to Secs. 25, 26, 35 and 36 from which corner I run N 89° 58' West on true line bet. Secs. 26 and 35
	Variation 13° 75' East
40.17½	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner.
80.35	Corner to Secs. 26, 27, 34 and 35 —
	Surface 1st 35 chs rolling
	Soil 3d rate
	Balance land 1st rate

chains	
	North bet. Secs. 26 and 27
	Variation 13° 40' East
40.00	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
70.00	Enter Valley E and W
80.00	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for corner to Secs. 22, 23, 26 and 27.
	Surface 1st 10 chs rolling
	Soil 3d rate
	Balance land 2d rate

Township No 27 North

chains	
	East on random line bet. Secs. 23 and 26
	Variation 13° 15' E
40.00	Set post for temporary 1/4 Sec. Corner.
80.45	Intersect N and S line at a point 10 lks. N. of corner to Secs. 23. 24. 25 and 26 from which corner I run
	N 89° 56' West on true line bet. Secs. 23 and 26
	Variation 13° 15' E
40.22 1/2	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.45	Corner to Secs. 22. 23. 26 and 27
	Surface level
	Soil 2d. rate

Range No 15 West. 6th P.M.

chains	
	North bet. Secs. 22 and 23
	Variation 13° 40' East
25.00	Leave Valley S.W. and S.E.
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for corner to Secs. 14. 15. 22 and 23
	Surface valley level
	Soil 1st. rate —
	Balance rolling
	Soil 3d. rate

Township No 27 North

chains	
	East on random line bet. Sec. 14 and 23
	Variation 13° 30' East
40.00	Set post for temporary 1/4 Sec. Corner
80.60	Intersect N and S line at a point 10 lks S. of corner to Secs. 13. 14. 23 and 24 from which corner I and S 89° 56' West on the line bet Secs. 14 and 23
	Variation 13° 30' East
40.30	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.60	Corner to Secs. 11. 12. 13 and 14
	Surface rolling Soil 3d rate

Range No 15 West 6th P. M.

chains	
	North bet. Secs. 14 & 15
	Variation 13° 40' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 10. 11 14 and 15
	Surface rolling Soil 3d rate

Township No 27 North—

chains	
	East on random line betn Secs. 11 and 14
	Variation 18° 30' East
40.00	Set post for temporary 1/4 Sec. Corner—
45.00	Enter Valley N. W. and S. E.
80.38	Intersect N. and S. line at a point 7 lks. S. of corner to Secs. 11. 12. 13 and 14 from which cor. I find
	S 89° 57' West on true line betn Secs. 11 and 14.
	Variation 18° 30' East
40.19	Set post. deposit charred stake, raise mound of earth, with pits as per instructions for 1/4 Sec Corner.
80.38	Corner to Secs. 10. 11. 14 and 15
	Surface 1st. 45 ch. rolling
	Soil 3d. rate
	Balance level — 2d rate

Range No 15 West G. & S. R. M.

chains	
	North betn. Secs. 10 and 11
	Variation 18° 30' East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner.
70.00	Enter Valley W. and S. E.
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for Corner to Secs. 2. 3. 10 and 11
	Surface 1st. 70 ch. rolling
	Soil 3d. rate
	Balance level. 2d. rate

Township No 27 North

chains	
	East on random line bet. Secs. 2 and 11
	Variation 13° 40' East
40.00	Set post for temporary 1/4 Sec. Corner
79.75	Intersect N. and S. line at post, corner to Secs. 1. 2. 11 and 12 from which corner I run West on true line bet Secs. 2 and 11
	Variation 13° 40' East
39.87½	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.75	Corner to Secs. 2. 3. 10 and 11
	Surface level
	Soil 2d rate

Range No 15 West 6th P.M.

chains	
	North on random line bet. Secs. 2 and 3
	Variation 13° 20' East
40.00	Set post. ~~for temporary 1/4 Sec. Corner~~
80.02	Intersect North Bound-ary of Township at a point 14 lks. West of corner to Secs. 2 and 3 from which corner I run S 6' West on true line bet. Secs. 2 and 3
	Variation 13° 20' East
40.02	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.02	Corner to Secs. 2. 3. 10. 11
	Surface level
	Soil 2d rate

Aug. 10th 1872

Township No 27 South

chains	
	North bet. Secs. 33 and 34
	Variation 13° 30' East
40.00	Set port. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set port. deposit chained stake. raise mound of earth with pits as per instructions for Corner to Secs. 27, 28, 33 and 34
	Surface rolling Soil 3rd rate

Range No 15 West Mt. P. M.

chains	
	East on random line bet. Secs. 27 and 34
	Variation 13° 10' East
40.00	Set port for temporary 1/4 Sec. Corner.
80.11	Intersect N and S line of port. corner to Secs. 26, 27, 34 and 35 from which corner I run
	West on true line bet. Secs. 27 and 34
	Variation 13° 10' East
40.05 1/2	Set port. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Cor
80.11	Corner to Secs. 28 & 27 & 33 & 34
	Surface rolling Soil 3rd rate

Township No 27 North, Range No 15 West of 6th Prin. Mer.

chains	
	North bet. Sec. 27 and 28
	Variation 13° 30' East
40.00	Set pot. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set pot. deposit charred stake, raise mound of earth with pits, as per instructions for corner to Sec. 21. 22. 27 and 28
	Surface rolling
	Soil 3rd rate

chains	
	East on random line bet. Sec. 22 and 27
	Variation 13° 70' East
40.00	Set pot. for temporary 1/4 Sec. Corner
50.00	Enter Valley N.B. and S.B.
80.26	Intersect S and S line at a point 10 chs. N. of corner to Sec. 22. 23. 26 and 27 from which corner I run
	N 89° 56' West on line bet. Sec. 22 and 27
	Variation 13° 70' East
40.13	Set pot. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.26	Corner to Sec. 21. 22. 27 and 28.
	Surface 1st 50 chs. rolling
	Soil 3rd rate
	Balance level — 2nd rate

Township No 27 South-

chains	
	North bet. Secs. 21 and 22
	Variation 13° 25' East
40.00	Set post. deposit chaned stake raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chaned stake, raise mound of earth with pits as per instructions for Corner to Secs. 15, 16, 21 and 22
	Surface rolling Soil 3rd rate

Range No 15 West. 6th P.M.

chains	
	East on random line bet. Secs. 15 and 22
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner
79.98	Intersect N and S line at a point 15 lks. N. of corner to Secs. 14, 15, 22 and 23 from which corner I run
	N 89° 54' West on true line bet. Secs. 15 & 22
	Variation 13° 10' East
39.99	Set post. deposit chaned stake raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.98	Corner to Secs. 15, 16, 21 and 22
	Surface rolling Soil 3rd rate

Township No 27 North

chains	
	North bet. Sec. 15 and 16 Variation 13° 25' E
40.00	Set pot. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set pot. deposit charcoal stake, raise mound of earth with pits as per instructions for corner to Sec. 9. 10. 15 and 16 Surface rolling Soil 2nd rate

Range No 15 West 6th P. M.

chains	
	East on random line bet. Sec. 10 and 15 Variation 13° 10' East
40.00	Set pot for temporary 1/4 Sec Corner
79.84	Intersect N. and S. line at a point 3.5 lks. S. of corner to Sec. 10 and 15 from which corner I run S 89° 45' West on true line bet Sec. 10 and 15 Variation 13° 10' East
39.92	Set pot. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec Corner
79.84	Corner to Sec. 9. 10. 15 and 16 Surface rolling Soil 3rd rate

Township No 27 South

chains	
	North - bet. Sec. 9 and 10
	Variation 13°25' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
45.00	Enter Valley W. and N.E.
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sec. 3. 4. 9 and 10
	Surface 1st 45 ch. rolling
	Soil 3d rate
	Balance level soil 2d rate

Range No 15 West. 6th P.M.

chains	
	East on random line bet. Sec. 3 and 10
	Variation 13°25' East
40.00	Set port for temporary 1/4 Sec. Corner.
80.03	Intersect N. and S. line at a posh, corner to Sec. 2. 3. 10 and 11 from which corner I run
	West on true line bet. Sec. 3 and 10
	Variation 13°25' East
40.01½	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.03	Corner to Sec. 3. 4. 9 and 10
	Surface level
	Soil 2d rate

Township No 27 North-

chains	
	North-on random line bet. Secs. 3 and 4
	Variation 13° 25' E
40.00	Set post for temporary 1/4 Sec. Corner-
72.00	Leave Valley S.W. & East
79.96	Intersect North- Boundary of Township at a point 40 lks. West of corner to Secs. 3 and 4 from which corner I run
	S 17' West on true line bet. Secs. 3 and 4
	Variation 13° 25' East
39.96	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.96	Corner to Secs. 3.4.9.10
	Surface 1st 72 chs level
	Soil 2d rate
	Balance rolling
	Soil 3d rate

Aug 11th 1872

Range No 15 West 6th PM

chains	
	North- bet. Secs. 32 and 33
	Variation 13° 40' East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner-
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for corner to Secs. 28. 29. 32 and 33
	Surface rolling
	Soil 3d rate

Township No 27 South —

chains	
	East on random line bet. Secs. 28 and 33
	Variation 18° 20' East
40.00	Set post for temporary 1/4 Sec. Corner —
80.18	Intersect N and S. line at a point 7 lks. N of corner to Secs. 27. 28 33 and 34 from which corner I run
	N 89° 57' West on true line bet. Secs. 28 & 33
	Variation 18° 20' East
40.09	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner —
80.18	Corner to Secs. 28. 29. 32 and 33
	Surface rolling
	Soil 3d rate —

Range No 15 West 6th P.M.

chains	
	North bet. Secs. 28 and 29
	Variation 18° 40' East
40.00	Set post, deposit charred stake raise mound of earth with pits, as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for corner to Secs. 20. 21. 28 and 29
	Surface rolling
	Soil 3d rate

Township No 27 North Range No 15 West of 6th Prin Meridian

chains	
	East on random line bet. Secs. 21 and 28
	Variation 13° 20' East
40.00	Set post. for temporary 1/4 Sec. Corner
80.35	Intersect N. and S. line at a point 11 lks. N. of corner to Secs. 21. 22. 27 and 28 from which corner Inter. N 89° 55' West on true line bet. Secs. 21 and 28
	Variation 13° 20' East
40.17½	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.35	Corner to Secs. 20. 21. 28 and 29
	Surface rolling
	Soil 3d rate

chains	
	North bet. Secs. 20 and 21
	Variation 13° 25' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for corner to Secs. 16. 17. 20 and 21
	Surface rolling
	Soil 3d rate

Township No 27 North—

chains	
	East on random line bet. Secs. 16 and 21
	Variation 13° 10' East
40.00	Set post for temporary 1/4 Sec. Corner
80.12	Intersect N and S line at post. corner to Secs. 15. 16. 21 and 22 from which corner I run West on true line bet. Secs. 16 and 21
	Variation 13° 18' East
40.06	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.12	Corner to Secs. 16. 17. 20 and 21
	Surface rolling Soil 3rd rate

Range No 15 West 6th P.M.

chains	
	North bet. Secs. 16 and 17
	Variation 13° 35' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Secs. 8. 9. 16 and 17
	Surface rolling Soil 3rd rate

Township No 27 North-

chains	
	East on random line bet. Sec. 9 and 16
	Variation 13° 20' East
40.00	Set pot. for temporary 1/4 Sec. Corner
80.38	Intersect N. and S. line at a point 21 lks. W. of corner to Sec. 9. 10. 15 and 16 from which corner Trees N 89° 31' West on true line bet. Sec. 9 and 16
	Variation 13° 20' East
40.19	Set pot. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.38	Corner to Sec. 8. 9. 16 and 17
	Surface rolling
	Soil 3rd rate

Range No 15 West 6th P.M.

chains	
	North bet. Sec. 8 and 9
	Variation 13° 30' East
40.00	Set pot. deposit chained stake raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
53.00	Enter Valley S.W. and S.E.
80.00	Set pot. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sec. 4. 5. 8 and 9
	Surface 1st 53 ch. rolling
	Soil 3rd rate
	Balance level
	Soil 2nd rate

Township No 27 North-

chains	
	East on random line bet. Sec. 4 and 9
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.70	Intersect N. and S. line at a point 17 lks. N. of corner to Sec. 3. 4. 9 and 10 from which corner I run
	N 89° 53' West on true line bet. Sec. 4 and 9
	Variation 13° 20' East
40.35	Set post. deposit charred stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner —
80.70	Corner to Sec. 4. 5. 8. 9
	Surface level
	Soil 1st. rate

Range No 15 West 6th P.M.

chains	
	North on random line bet. Sec. 4 and 5
	Variation 13° 20' East
35.00	Leave Valley N.E. and S.W.
40.00	Set post. for temporary 1/4 Sec. Corner
80.14	Intersect N. and S. line at a point 84 lks. West of corner to Sec. 4 and 5 from which corner I run
	S 36 West on true line bet. Sec. 4 and 5
	Variation 13° 20' East
40.14	Set post. deposit charred stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.14	Corner to Sec. 4. 5. 8 and 9
	Surface 1st. 35 chs. level
	Soil 1st. rate
	Balance rolling
	Soil 3d. rate

Township No 21 South-

chains	
	North bet. Sec. 31 and 32
	Variation 13° 20' East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for Corner to Sec. 29, 30, 31 and 32
	Surface rolling
	Soil 3d rate

Range No 15 West 6th P.M.

chains	
	East on random line bet. Sec. 29 and 32
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner
80.09	Intersect N and S line at a point 5 lks. South of corner to Sec. 28, 29, 32 and 33 from which cor. I run
	S 89° 58' West on true line bet. Sec. 29 and 32
	Variation 13° 15' East
40.04½	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.09	Corner to Sec. 29, 30, 31 and 32
	Surface rolling
	Soil 3d rate

Township No 27 North, Range No 16 West of the 6th Prin. Mer.

chains	
	West on random line bet Sec. 30 and 31
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Cor.
79.91	Intersect West boundary of Township at a point 4 lks. N. of corner to Sec. 30 and 31, from which corner I run N 89° 58' East on true line bet. Sec. 30 and 31
	Variation 13° 15' East
39.91	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.91	Corner to Sec. 29. 30. 31 and 32
	Surface rolling Soil 3rd rate

Aug 12th 1872

chains	
	North bet. Sec. 29 and 30
	Variation 13° 20' East
40.00	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for corner to Sec. 19. 20, 29 and 30
	Surface rolling Soil 3rd rate

Township No 27 North-

chains	
	East on random line bet. Sec. 20 and 29 Variation 13° 30' East
40.00	Set post for temporary 1/4 Sec. Corner
79.99	Intersect N and S line at a point 4 lks. S. of corner to Sec. 20. 21 28 and 29 from which corner I saw S 89° 38' West on true line bet. Secs. 20 and 29 Variation 13° 30' East
39.99½	Set post. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.99	Corner to Secs. 19. 20. 29 and 30 - Surface rolling Soil 3d rate

Range No 15 West. 6th P.M.

chains	
	West on random line bet. Secs. 19 and 30 Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
80.00	Intersect West Boundary of Township at a point 3 lks. South of corner to Secs. 19 and 30 from which corner I saw S 89° 39' East on true line bet. Secs. 19 and 30 Variation 13° 20' East
40.00	Set post. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Corner to Secs. 19. 20. 29 and 30 Surface rolling Soil 3d rate

Township No 27 North

chains	
	North bet. Secs. 19 and 20
	Variation 13° 20' East
40.00	Enter Valley N.W. and S.E. and set port. deposit chained stake raise mound of earth with pits. as per instructions for 1/4 Sec. Corner -
80.00	Set port. deposit chained stake raise mound of earth with pits. as per instructions for corner to Secs. 17. 18. 19 and 20
	Surface 1st 1/2 rolling
	Soil 3d rate
	Balance level -
	Soil 1st rate

Range No 15 West. 6th P.M.

chains	
	East on random line bet. Secs. 17 and 20
	Variation 13° 20' East
5.00	Leave Valley N.W. and S.E.
40.00	Set Post for temporary 1/4 Sec bar
79.63	Intersect N and S line at a point 26 lks. South of corner to Secs. 16. 17. 20 and 21 from which corner I run
	S 89° 49' West on true line bet. Secs. 17 and 20
	Variation 13° 20' East
39.81½	Set port. deposit chained stake raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
79.63	Corner to Secs. 17. 18. 19 and 20
	Surface 1st 3 chs. level
	Soil 1st rate
	Balance rolling
	Soil 3d rate -

Township No 27 North

chains	
	West on random line bet. Secs. 18 and 19
	Variation 13° 15' East
15.00	Enter Marsh – N.W. and S.W.
20.00	Leave Marsh N.E. and S.E.
40.00	Set post for 1/4 Sec. Cor.
80.09	Intersect West boundary of Township at a point corner to Secs. 18 and 19 from which corner bears East on true line bet. Secs. 18 and 19
	Variation 13° 45' East
110.09	Set post. deposit charred stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.09	Corner to Secs. 17. 18. 19 and 20
	Surface level
	Soil 1st rate

Range No 15 West of 6th P.M.

chains	
	North bet. Secs. 17 and 18
	Variation 13° 30' East
38.00	Leaf Valley N.W. and S.E.
40.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec Corner –
80.00	Set post. deposit charred stake. raise mound of earth with pits. as per instructions for corner to Secs. 7. 8. 17 and 18
	Surface 1st 38 ch. level
	Soil 1st rate
	Balance rolling
	Soil 3d rate

Township No 27 North

chains	
	East on random line bet. Secs. 8 and 17
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
79.80	Intersect N. and S. line at a point 16 lks. S. of corner to Secs. 8. 9. 16 and 17 from which corner I run
	S 89° 44' West on true line bet. Secs. 8 and 17
	Variation 13° 20' East
39.90	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
79.80	Corner to Secs. 7. 8. 17 and 18
	Surface rolling
	Soil 3rd rate

Range No 15 West of 6th P.M.

chains	
	West on random line bet. Secs. 7 and 18
	Variation 13° 15' East
40.00	Set post. for temporary 1/4 Sec. Corner.
52.00	Enter Valley N.E. & S.W.
80.15	Intersect West Bound ary of Township at a point 4 lks. South of corner to Secs. 7 and 18 from which corner I run
	S 89° 58' East on true line bet. Secs. 7 and 18
	Variation 13° 15' East
40.15	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.15	Corner to Secs. 7. 8. 17 and 18
	Surface 1st 5 2 chs. rolling
	Soil 3rd rate
	Balance level 1st rate

Township No 27 North—

chains	
	North bet. Sec. 7 and 8
	Variation 13° 35' East
40.00	Set port. deposit chained stake raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
80.00	Set port. deposit chained stake, raise mound of earth with pits. as per instructions for Corner to Sec. 5.6.7 and 8
	Surface rolling Soil 3d. rate

Range No 15 West 6th P.M.

chains	
	East on random line bet. Sec. 5 and 8
	Variation 13° 15' East
15.00	Enter Valley of W. and E.
40.00	Set port for temporary 1/4 Sec. Corner.
79.65	Intersect N. and S. line at a point 18 lks. S. of corner to Sec. 4.5.8 and 9 from which corner I run S 89° 54' West on true line bet. Sec. 5 and 8
	Variation 13° 75' East
39.82½	Set port. deposit chained stake raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
79.65	Corner to Sec. 5.6.7.8
	Surface 1st. 5 ch. rolling Soil 3d. rate
	Balance level Soil 1st. rate.

Township No 27 North

chains	
	West on random line bet. Secs. 6 and 7
	Variation 13° 15' East
10.00	Enter valley S.E. and S.W.
40.00	Set post for temporary ¼ Sec. Corner.
80.50	Intersect West Boundary of Township at a point 15 lks. South of corner to Secs. 6 and 7 from which corner bears S 89° 54' East on true line bet. Secs. 6 and 7
	Variation 13° 15' East
40.50	Set post, deposit charcoal stake, raise mound of earth with pits, as per instructions for ¼ Sec. Corner
80.50	Corner to Secs. 5. 6. 7 and 8
	Surface 1st 10 chs. rolling
	Soil 3d rate
	Balance level
	Soil 1st rate

Range No 15 West 6th P.M.

chains	
	North on random line bet. Secs. 5 and 6
	Variation 13° 45' East
25.00	Enter Valley S.E. and S.W.
40.00	Set post for ¼ Sec. Corner.
69.00	Leave Valley S.W. & S.E.
80.12	Intersect North Boundary of Township at a point 27 lks. East of corner to Secs. 5 and 6 from which corner bears S 12' East on true line bet. Secs. 5 and 6
	Variation 13° 45' East
40.12	Set post, deposit charcoal stake, raise mound of earth with pits as per instructions for ¼ Sec. Corner.
80.12	Corner to Secs. 5. 6. 7 and 8
	Surface 1st 25 and last 11 chs. rolling
	Soil 3d rate
	Balance level - 1st rate

Aug 12th 1872

General Description.

This Township is principally Sand Hills. good for grazing only.
The bottoms or valleys running N.W. and S.E. are level, soil from 1st to 2d rate - good for farming -
There is no wood and no water in the Township.

List of Names.

A list of the names of individuals employed to assist in running, measuring, or marking the lines and corners described in the foregoing field notes of Township No 27 North of the base line, of Range No 15 West of the 6th Prin. Meridian, showing the respective capacities in which they acted.

Frank Crowell } Chainmen
A. H. Clinton }
James Pike } Mounted men
J. G. Porter } Axmen and Flagmen -

We hereby certify that we assisted Henry Court Deputy Surveyor, in surveying and sub-dividing Township No 27 North of the base line of Range No 15 West of the 6th Principal Meridian and that said Township has been in all respects to the best of our knowledge and belief, well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General

Frank Crowell } Chainmen
A. H. Clinton
James Pike } Mounds men
J. C. Porter } Axmen & Flagmen

Subscribed and sworn to, by the above named persons, before me, a Notary Public for Antelope County, State of Nebraska, this 13th day of August 1872

H. C. Blanchard
Notary Public

I Henry Court Deputy Surveyor, do solemnly swear that in pursuance of a joint contract, wherein Chauncey Wiltse, George T. Kendall and Henry Court are joint contractors with E. E. Cunningham, U.S. Surveyor General for the District of Nebraska and Iowa, bearing date the 25th day of June, 1872, I have well, faithfully and truly in my own proper person, and in strict conformity with the instructions of the Surveyor General the Surveying Manual and the laws of the United States, surveyed all those parts or portions of Township No 27 North of Range No 15 West of the 6th Prin. Mer.

in the State of Nebraska as having been surveyed under my direction; and I do further solemnly swear that all the corners have been established and perpetuated in strict accordance with the Surveying Manual and printed instructions and that the foregoing are the true and original field notes of such Survey

Henry Court
Deputy Surveyor

Subscribed by said Henry Court Deputy Surveyor and sworn to and acknowledged before me Notary Public for Antelope Co. State of Nebraska, this 30th day of August - 1872

H. B. Blanchard
Notary Public

Surveyor Generals Office
Plattsmouth Nov 1st 1872

The foregoing Field Notes of the Survey & Subdivision of Township No 24 North of Baseline, of Range No 15 West 6th P. M. in the State of Nebraska Executed by Henry Court Deputy Surveyor under Joint Contract No 58 wherein Chauncey Wilcox, George T. Kendall & Henry Court are Joint Contractors, in the Month of August 1872, having been critically examined, the necessary corrections & Explanations made, the said Field Notes & Surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

Index Diagram

Town 28 Or Range 15 W

6	60	5	44	4	33	3	22	2	11	1
39		38		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of the
Survey and Sub-divisions
of
Township No 28 North
of the
Base Line
Range No. 15 West
of the
6th Principal Meridian
in the
State of Nebraska

Executed
by Chauncey Wilkie Dep
Suty Surveyor, under
Joint Contract No 68.
dated June 25th 1872

Survey
Commenced July 20th 1872
Completed July 25th 1872

List of Names.

A list of the names of the individuals employed to assist in surveying and sub-dividing this Township

A. B. Campbell } Chainmen
W. A. Smith }
Joseph W. Gay } Moundmen
L. Grenier } Axmen and Flagmen

To determine the proper adjustment of my compass for sub-dividing this Township I commence at the S.E. corner and run thence along the East Boundary of Sec. 36 —

Variation 13° 30' East

40.00 To the 1/4 Sec. Corner —
80.07 To the corner to Sec. 25 and 36.

Therefore my compass is in proper adjustment for sub-dividing this Township.

Township No 28 North-

Chains	
	North bet Sec. 35 and 36
	Variation 13° 30' East
8.00	Leave level & enter rolling land - W and N.E.
40.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor -
80.00	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for Corner to Sec. 25. 26. 35 and 36
	Surface rolling
	Soil 3d rate

Range No 15 West of 6th P.M.

Chains	
	East on random line bet. Sec. 25 and 36
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner -
79.72	Intersect East Boundary of Township at post, corner to Sec. 25 and 36 from which corner Sun West in true line bet. Sec. 25 and 36
	Variation 13° 15' E
39.86	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
79.72	Corner to Sec. 25. 26. 35 and 36
	Surface rolling
	Soil 3d rate

Township No 28 North-

chains	
	North- bet. Sec. 25 and 26 Variation 13° 40' East
34.00	Leave rolling land and enter level land - S.W. and E.
35.00	Stream 6 lks. wide flows E.
40.00	Set port. deposit chained stake. raise mound of earth- with- pits. as per instructions for 1/4 Sec. Corner.
49.00	Same Stream 6 lks. wide flows S.W.
51.00	Same Stream 6 lks. wide flows East
53.00	Leave level land and enter rolling land N.W. and East -
80.00	Set port. deposit chained stake. raise mound of earth- with- pits. as per instructions for Corner to Sec. 23. 24. 25 and 26

Surface 1st 34 & last 37 ch. rolling
Soil 3d rate. Balance level
Soil 2d rate

Range No 15 West of 6th P.M.

chains	
	East on random line bet. Sec. 24 and 25 Variation 13° 15' East
40.00	Set port for temporary 1/4 Sec. Corner -
79.50	Intersect East Boundary of Township at a point 4 lks. North of corner to Sec. 24 and 25 from which corner I run N 89° 58' West on true line bet. Sec. 24 and 25 Variation 13° 15' East
39.75	Set port. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Cor
79.50	Corner to Sec. 23. 24. 25 and 26

Surface rolling
Soil 3d rate

Township No 28 North

chains	
	North bet. Secs. 23 and 24
	Variation 13° 40' East
40.00	Set prat. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
80.00	Set prat. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Secs. 13, 14, 23 and 24
	Surface rolling Soil 3rd rate

Range No 15 West of 6th Prin Mer

chains	
	East on random line bet. Secs. 13 and 24
	Variation 13° 15' East
40.00	Set prat for temporary 1/4 Sec. Corner
79.64	Intersect East Boundary of Township at prat. corner to Secs. 13 and 24 from which corner I run
	West on true line bet. Secs. 13 and 24
	Variation 13° 15' East
39.82	Set prat. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.64	Corner to Secs. 13, 14, 23 and 24
	Surface rolling Soil 3rd rate

Township No 28 North-

chains	
	North bet. Secs. 13 and 14
	Variation 13° 45' East
40.00	Set Prot. deposit chained stake. raise mound of earth with pits as per instructions for ¼ Sec. Corner.
80.00	Set Prot. deposit chained stake. raise mound of earth with pits. as per instructions for Corner to Secs. 11. 12. 13 and 14
	Surface rolling
	Soil 3d. rate.

Range No 15 West. 6th PM

chains	
	East on random line bet. Secs. 12 and 13
	Variation 13° 15' East
40.00	Set prot for temporary ¼ Sec. Corner.
79.86	Intersect East Boundary of Township at a point 11 lks. N. of corner to Secs. 12 and 13. from which corner I run N 89° 55' West on true line bet. Secs. 12 and 13
	Variation 13° 15' East
39.93	Set Prot. deposit chained stake. raise mound of earth with pits. as per instructions for ¼ Sec. Corner.
79.86	Corner to Secs. 11. 12. 13 and 14
	Surface rolling
	Soil 3d. rate

Township No 28 North-

chains	
	North bet. Secs. 11 and 12
	Variation 13° 45' East
40.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit chained stake. raise mound of earth with pits. as per instructions for corner to Secs. 1. 2. 11 and 12
	Surface rolling
	Soil 3d. rate —

Range No 15 West of 6th P.M.

chains	
	East on random line bet. Secs. 1 and 12
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner —
80.00	Intersect East Boundary of Township at a point 26 lks. North of corner to Secs. 1 and 12 from which corner I run
	N 89° ~~48'~~ 49' West on true line bet. Secs. 1 and 12
	Variation 13° 15' E
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Corner to Secs. 1. 2. 11 and 12
	Surface gently rolling
	Soil 3d. rate

Township No 28 North—

chains	
	North on true line bet. Secs 1 and 2
	Variation 13° 35' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
74.62	Intersect 7th Standard Parallel North at a point 9.80 chs West of 1/4 Sec. Cor. on South Side of Section 36. Township 29 N. Range 15 West — and set post. deposit chained stake. raise mound of earth with pits, as per instructions for a "Closing Corner" to Secs 1 and 2 — T. 28 N. R. 15 West
	Surface gently rolling
	Soil 2d rate —
	July 20th 1872.

Range No 15 West 6th PM

chains	
	North bet. Secs 34 and 35
	Variation 13° 40' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for Corner to Secs 26. 27. 34 and 35
	Surface rolling
	Soil 3d rate

Township No 28 Nth-

chains	
	East on random line bet. Secs. 26 and 35
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner —
42.00	Leave level land and enter rolling land
80.12	Intersect N. and S. line at a point 8 lks. S. of corner to Secs. 25. 26 35 and 36 from which corner I run S 89° 57' West on true line bet. Secs. 26 and 35
	Variation 13° 15' East
40.06	Set post. deposit charred stake. raise mound of earth- with- pits as per instructions for 1/4 Sec. Corner.
80.12	Corner to Secs. 26. 27. 34 and 35
	Surface 1st 42 chs. level
	Soil 2d rate
	Balance rolling Soil 3d rate

Range No 15 West 6th P.M.

chains	
	North bet. Secs. 26 and 27
	Variation 13° 40' East
25.20	Drain descends East
28.00	same Drain descends N.W.
32.50	same Drain descends N.E.
40.00	Set post. deposit charred stake. raise mound of earth- with- pits. as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charred stake. raise mound of earth- with- pits as per instructions for Cor Secs. 22. 23. 26 and 27
	Surface level
	Soil 2d rate.

Township No 28 North

chains	
	East on random line bet. Sec.s 23 and 26
	Variation 13° 15' East
30.00	Leave level land N.W. and S.W.
40.00	Set post for temporary 1/4 Sec. Corner
80.40	Intersect N and S line at post, from which corners to 23.24.25 and 26 corner I run
	West on true line bet. Sec.s 23 and 26 -
	Variation 13° 75' East
40.20	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
80.40	Corner to Sec.s 22, 23. 26 and 27
	Surface 1st 30 ch. level &
	Soil 2d rate
	Balance rolling - 3d rate

Range No 15 West of 6th P.M.

chains	
	North bet. Sec.s 22 and 23
	Variation 13° 40' East
20.00	Leave level & enter rolling land N.W.
40.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec.
80.00	Set post, deposit charred stake, raise mound of earth with pits, as per instructions - for corner to Sec.s 14. 15. 21 and 22 -
	Surface 1st 20 ch. level
	Soil 2d rate -

Township No 28 North –

chains	
	East on random line bet 14 and 23
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner –
80.75	Intersect Stand Line at a point 10 lks. S. of corner to Sec. 14. 13. 23 and 24 from which corner I run
	S 89° 36' West on true line bet. Sec. 14 and 23
	Variation 13° 15' East
40.37½	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner –
80.75	Corner to Sec. 14. 15. 22 and 23
	Surface rolling
	Soil 3rd rate

Range No 15 West 6th P.M.

chains	
	North bet. Sec. 14 and 15
	Variation 13° 35' East
40.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for corner to Sec. 10. 11. 14 and 15
	Surface rolling
	Soil 3rd rate

Township No 28 North

chains	
	East on random line bet. Secs. 11 and 14
	Variation 13° 15' East
40.00	Set post, for temporary 1/4 Sec. Corner
80.00	Intersect N and S line at a point 5 lks. South of corner to Secs. 11. 12 13 and 14 from which corner I run
	S 89 - 58' West on true line bet. Secs. 11 and 14
	Variation 13° 15' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
80.00	Corner to Secs. 10. 11. 14 and 15 -
	Surface rolling
	Soil 3d. rate -

Range No 15 West. 6th P.M.

chains	
	North bet. Secs. 10 and 11
	Variation 13° 35' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner -
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions ~~for 1/4 Sec.~~ Corner to 2, 3, 10 & 11
	Surface rolling
	Soil 3d. rate -

Township No 28 North—

chains	
	East on random line bet. Sec. 2 and 11
	Variation 13° 15' East
40.00	Set pot for temporary 1/4 Sec. Corner—
79.86	Intersect N and S line at a point 5 lks. N. of corner to Sec. 1. 2. 11 and 12 from which corner Iron
	N 89° 58' West, on true line bet. Sec. 2 and 11
	Variation 13° 15' East
39.93	Set pot. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner—
79.86	Corner to Sec. 2. 3. 10 and 11
	Surface gently rolling Soil 2d. rate—

Range No 15 West 6th P.M.

chains	
	North on true line bet. Sec. 2 and 3
	Variation 13° 50' East
40.00	Set pot. deposit chained stake raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
74.16	Intersect 7th Standard Parallel North at a point 9.30 chs. West of 1/4 Sec. Corner on South side of Sec. 35 and set pot. deposit chained stake raise mound of earth with pits. as per instructions for a Closing Corner to Sec. 2 and 3. Town 28 N Range 15 West
	Surface gently rolling Soil 2d. rate—

July 22nd 1872

Township No 28 North

chains	
	North bet. Sec. 33 and 34 Variation 13° 40' East
40.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
40.00	Enter level land W and S.E.
80.00	Set post, deposit chained stake raise mound of earth with pits as per instructions for Corner to Sec. 27. 28. 33 and 34. Surface 1st 70 lbs. rolling Soil 3d rate Balance level – Soil 2d rate

Range No 15 West of 6th P.M.

chains	
	East on random line bet. Sec. 27 and 34 Variation 13° 15'
40.00	Set post for temporary 1/4 Sec. Corner
79.62	Intersect N and S line at post corner to Sec. 26. 27 33 and 34 from which corner I run West on true line bet. Secs. 27 and 34 Variation 13° 15' East
39.81	Set post, deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.62	Corner to Sec. 27. 28. 33 and 34 Surface level Soil 2d rate

Township No 28 North, Range No 15 West of 6th Prin. Mer.

chains	
	North bet. Secs. 27 and 28
	Variation 13° 30' East
40.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
56.00	Drain descends S.E.
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Secs. 21. 22. 27 and 28
	Surface level
	Soil 2d. rate

chains	
	East on random line bet. Secs. 22 and 27
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner
79.85	Intersect N and S line at a point 5 lks. S. of corner to Secs. 22. 23. 26 and 27 from which corner I chain
	N 89° 58' West on true line bet. Secs. 22 and 27
	Variation 13° 15' East
3 99.27	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Cor.
79.85	Corner to Secs. 21. 22. 27 and 28
	Surface level
	Soil 2d. rate

Township No 28 North

chains	
	North bet. Secs. 21 and 22
	Variation 13° 30' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
65.00	Leave level land N.W. & S.E.
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Secs. 15. 16. 21 and 22
	Surface 1st 65 ch. level
	Soil 2d rate
	Balance rolling
	Soil 3d rate

Range No 15 West of 6th P.M.

chains	
	East on random line bet. Secs. 15 and 22
	Variation 15° 15' E
40.00	Set port. for temporary 1/4 Sec. Cor.
80.10	Intersect N and S line at a point 5 chs South of corner to Secs. 14. 15. 21 and 22 from which corner I used
	S 89° 38' West on true line bet. Secs. 15 and 22
	Variation 13° 15' East
40.05	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.10	Corner to Secs. 15. 16. 21 and 22
	Surface rolling
	Soil 3d rate

Township No 28 South-

chains	
	South bet. Secs. 15 and 16
	Variation 13° 56' East
40.00	Set post. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit charcoal stake raise mound of earth with pits as per instructions for corner to Secs. 9. 10. 15 and 16.
	Surface rolling Soil 3rd rate.

Range No 15 West 6th P.M.

chains	
	East on random line bet. Secs. 10 and 15
	Variation 13° 15' East
40.00	Set post. for temporary 1/4 Sec. Corner
80.30	Intersect N and S. line at a point 8 lks. N. of corner to Secs. 10. 11 14 and 15 from which N corner I run
	N 89° 57' West on line bet. Secs. 10 and 15
	Variation 13° 15' East
40.15	Set post. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.30	Corner to Secs. 9. 10. 15 and 16.
	Surface rolling Soil 3rd rate

Township No 28 North-

chains	
	North bet. Sec. 9 and 10 Variation 13° 30' East
40.00	Set post. deposit charcoal stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for corner to Secs. 3. 4. 9 and 10 Surface rolling Soil 3d rate

No 15 West of 5th Prin. Meridian

chains	
	East on random line bet. Secs. 3 and 10 Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.50	Intersect N and S line at a point 10 lks. S. of corner to Secs. 2. 3. 10. 11 from which corner Pine S 89° 36' West on true line bet. Secs. 3 and 10 Variation 13° 15' East
40.25	Set post. deposit charcoal stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.50	Corner to Secs. 3. 4. 9 and 10. Surface gently rolling Soil 2d rate

Township No 28 North

chains	
	North on true line bet. Secs. 3 and 4
	Variation 13° 25' East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner.
74.40	Intersect 7th Standard Parallel North. at a point 8.56 chains West of 1/4 Sec. Cor. on South side of Sec 34. Town. 29 N. Range 15 West. and set post. deposit charred stake raise mound of earth with pits as per instructions for a "Closing Corner" to Secs 3 and 4 Town 28 N.R. 15 West
	Surface gently rolling Soil 2d rate

July 23d 1872

Range No 15 West 6th P.M.

chains	
	North bet. Secs. 32 and 33
	Variation 13° 40' East
40.00	Set post. deposit charred stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
70.00	Leave rolling & enter level land S.W. and N.E.
80.00	Set post. deposit charred stake, raise mound of earth with pits. as per instructions for Corner to Secs. 28. 29. 32 and 33
	Surface 1st 70 chs. rolling Soil 3d rate
	Balance level 2d rate.

Township No 28 North

chains	
	East on random line bet. Secs. 28 and 33
	Variation 13° 15' East
40.00	Set port for temporary 1/4 Sec. Corner
79.88	Intersect N. and S. line at a point 5 lks. N. of corner to Secs. 27. 28 33 and 34 from which corner I find
	N. 89° 58' West on true line bet. Secs. 28 & 33
	Variation 13° 15' East
39.94	Set port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.88	Corner to Secs. 28. 29, 32 and 33
	Surface level
	Soil 2d. rate

Range No 15 West 6th P.M.

chains	
	North bet. Secs. 28 and 29
	Variation 13° 40' East
40.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for Corner to Secs. 20. 21, 28 and 29
	Surface level
	Soil 2d. rate

Township No 28 North

chains	
	East on random line bet. Sec.s 21 and 28
	Variation 13° 75' East
40.00	Set pot for temporary 1/4 Sec. Corner.
74.00	Spanch N.W. and S.E.
75.00	Leave March N.W. and S.E.
79.54	Intersect N and S line at a point 10 lks. N. of corner to Sec.s 21, 22, 27 and 28 from which corner I run N 89° 56' West on true line bet. Sec.s 21 and 28
	Variation 13° 15' East
39.77	Set pot. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.54	Corner to Sec.s 20, 21, 28 and 29
	Surface level
	Soil 2d rate

Range No 15 West of 6th P.M.

chains	
	North bet Sec.s 20 and 21
	Variation 13° 40' East
40.00	Set pot. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set pot. deposit charcoal stake, raise mound of earth with pits as per instructions for Corner to Sec.s 16, 17, 20 and 21
	Surface level
	Soil 2d rate

Township No 28 South-

chains	
	East on random line bet. Sec.s 16 and 21 Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner.
43.00	Leave level land S.W. and S.E.
79.83	Intersect S. and S. line at a point 10 lks. N. of corner to Sec.s 15. 16. 21 and 22 from which corner I run N 89° 56' West on true line bet. Sec.s 16 and 21 Variation 13° 15' East
39.91½	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.83	Corner to Sec.s 16. 17. 20 and 21 Surface 1st 43 chs. level Soil 2d rate Balance rolling Soil 3d rate

Range No 15 West of 6th P.M.

chains	
	North bet. Sec.s 16 & 17 Variation 13° 40' East
31.10	Leave level & enter rolling land N.W. & S.E.
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec.s 8. 9. 16 and 17 Surface 1st 31 chs level Soil 2d rate Balance rolling Soil 3d rate

Township No 28 North

chains	
	East on random line bet. Secs. 9 and 16
	Variation 18° 15' East
40.00	Set port. for temporary 1/4 Sec. Corner
79.60	Intersect N and S line at a point 7 lks. N of corner to Secs. 9. 16. 15 and 16 from which corner I find
	N 89° 37' West on true line bet. Secs. 9 & 16
	Variation 13° 15' East
39.80	Set port. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.60	Corner to Secs. 8. 9. 16 and 17
	Surface rolling Soil 3d rate

Range No 15 West 6th P.M.

chains	
	North bet. Secs. 8 and 9
	Variation 13° 40' East
40.00	Set port. deposit charred stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit charred stake raise mound of earth with pits as per instructions for corner to Secs. 4 5, 8 and 9
	Surface rolling Soil 3d rate

Township No 28 North, Range No 15 West 6th Prin. Meridian

chains	
	East on random line bet. Sec. 4 and 9
	Variation 13° 75' East
40.00	Set post for temporary 1/4 Sec. Corner
79.78	Intersect N. and S. line at post, corner to Sec. 3. 4. 9 and 10 from which corner I run
	West on true line bet Sec. 4 and 9
	Variation 13° 15' East
39.86½	Set post. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.73	Corner to Sec. 4. 5. 8 and 9
	Surface gently rolling Soil 2d rate

chains	
	North on true line bet. Sec. 4 and 5
	Variation 13° 50' East
40.00	Set post. deposit charred stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
74.00	Intersect 7th Stand. and Parallel North at a point 8. 33 lks. West of 1/4 Sec. corner on South side of Sec. 33. Township 29 North. Range No 15 West. and
	Set post. deposit charred stake. raise mound of earth with pits. as per instructions for a "Closing Corner" to Sec. 4 and 5 T. 28 N. R. 15 W.
	Surface gently rolling Soil 2d rate

Township No 28 North

chains	
	North bet. Secs. 31 and 32
	Variation 13° 15' East
40.00	Set port. deposit chained
	stake, raise mound
	of earth with pits
	as per instructions
	for 1/4 Sec. Corner
65.00	Enter level land - S.W. and East
80.00	Set port. deposit chained
	stake, raise mound
	of earth with pits, as
	per instructions for
	corner to Secs. 29. 30
	31 and 32
	Surface 1st. 56 chs. rolling
	Soil 3d. rate
	Balance level - 2d. rate

Range No 15 West of 6th P.M.

chains	
	East on random
	line bet. Secs. 29 and 32
	Variation 13° 15' East
40.00	Set port. for temporary
	1/4 Sec. Corner.
79.56	Intersect N and S line
	at a point 14 lks. N. of
	corner to Secs. 28. 29,
	32 and 33 from which
	corner I run
	N 89° 54' West on
	true line bet. Secs. 29 & 32
	Variation 13° 15' East
39.78	Set port. deposit chained
	stake, raise mound
	of earth with pits as
	per instructions for
	1/4 Sec Corner
79.56	Corner to Secs. 29. 30. 31
	and 32
	Surface level
	Soil 2d. rate

Township No 28 North-

chains	
	West on random line bet. Secs. 30 and 31
	Variation 13° 15' East
38.50	Drain descends N.E.
40.00	Set post for temporary 1/4 Sec. Corner —
80.30	Intersect West Boundary of Township at a point 18 lks. North of corner to Secs. 30 and 31 from which corner I run
	N 89° ~~54~~ 52' East on true line bet. Secs. 30 and 31
	Variation 13° 15' East
40.30	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.30	Corner to Secs. 29. 30 31 and 32
	Surface level
	Soil 2d. rate —
	July 24th

Range No 15 West. 6th P.M.

chains	
	North bet. Secs. 29 and 30
	Variation 13° 20' East
22.50	Drain descends N.E.
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner —
75.50	Enter marsh N.W. & S.E.
79.00	Leave marsh N.W. & S.E.
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for corner to Secs. 19 20. 29 and 30
	Surface level
	Soil 2d. rate —

Township No 28 North Range No 15 West 6th P.M.

chains	
	East on random line bet. Secs. 20 and 29
	Variation 13° 15' East
40.00	Set port for temporary 1/4 Sec. Corner —
79.65	Intersect N and S line at a point 12 lks. S. of corner to Secs. 28. 29. 32 and 33 from which corner I run
	S 89° 55' West on true line bet. Secs. 20 and 29
	Variation 13° 15' East
39.82½	Set port. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
79.65	Corner to Secs. 19. 20. 29 and 30
	Surface level
	Soil 2d. rate

chains	
	West on random line bet. Secs. 19 and 30
	Variation 13° 25' E
1.00	Enter Marsh N.W. and S.E.
11.50	Leave Marsh N.W. and S.E.
40.00	Set port for temporary 1/4 Sec. Corner —
80.27	Intersect N and S line at a point 12 lks. S. of corner to Secs. 19 and 30 from which corner I run
	S. ~~N~~ 89° 55' East on true line bet. Secs. 19 and 30
	Variation 13° 25' East
40.27	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.27	Corner to Secs. 19. 20. 29 and 30.
	Surface level
	Soil 2d. rate

Township No 28 South

chains	
	North bet. Secs. 19 and 20
	Variation 13° 25' East
40.00	Set port. deposit chained stake raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake. raise mound of earth with pits as per instructions for Corner to Secs. 17. 18. 19 and 20
	Surface level
	Soil 2d rate

Range No 15 West 6th P.M.

chains	
	East on a random line bet. Secs. 17 and 20
	Variation 13° 15' East
40.00	Set port. for temporary 1/4 Sec. Corner
79.57	Intersect N and S. line at a point 21 lks. South of corner to Secs. 16. 17. 20 and 21 from which corner I run
	S 89° 51' West on true line bet. Secs. 17 and 20
	Variation 13° 15' East
39.78½	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.57	Corner to Secs. 17. 18. 19 and 20
	Surface level
	Soil 2d rate

Township No 28 North

chains	
	West on random line bet. Sec.s 18 and 19
	Variation 13° 25' East
40.00	Set post for temporary 1/4 Sec. Corner
80.30	Intersect West Boundary of Township at Meander corner to Sec.s 18 and 19 from which corner I run East on true line bet. Sec.s 18 and 19
	Variation 13° 25' East
40.30	Set post. deposit chaos stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.30	Corner to Sec.s 17.18.19 and 20
	Surface level
	Soil 2nd rate

Range No 15 West of 6th PM

chains	
	North bet. Sec.s 17 + 18
	Variation 13° 30' East
40.00	Set post. deposit chaos stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
58.00	Leave level & enter rolling land N.W. + S.E.
80.00	Set post. deposit chaos stake, raise mound of earth with pits as per instructions for Corner to Sec.s 7.8. 17 and 18
	Surface 1st 58 ch level
	Soil 2nd rate
	Balance rolling
	Soil 3rd rate

Township No 28 North -

chains	
	East on random line bet. Secs. 8 and 17 Variation 13° 15' E.
40.00	Set post for temporary 1/4 Sec. Corner -
79.85	Intersect N and S line at a point 39 lks. S. of corner to Secs. 8. 9. 16 and 17 from which corner I run S 89° 43' West on true line bet. Secs. 8 and 17 Variation 13° 15' East
39.92 1/2	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
79.85	Corner to Secs. 7. 8. 17 and 18 Surface rolling Soil 3rd rate

Range No 15 West. G. & S. R. M.

chains	
	West on random line bet. Secs. 7 and 18 Variation 13° 35' E
40.00	Set post for temporary 1/4 Sec. Corner -
47.00	Enter level land N and S.E.
79.97	Intersect West Boundary of Township at a point 24 links North of corner to Secs. 7 and 18 from which corner I run N 89° 30' East on true line bet. Sec. 7 and 18 Variation 13° 35' E
39.97	Set post. deposit charcoal stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner -
79.97	Corner to Secs. 7. 8. 17 and 18 Surface 1st 47 chs. rolling, Soil 3rd rate Balance level prairie

Township No 28 North Range No 15 West of 6th P.M.

chains	
	North bet. Sec. 7 and 8
	Variation 13° 30' East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for corner to Sec. 5.6.7 and 8
	Surface gently rolling
	Soil 2d rate

chains	
	East on random line bet. Sec. 5 and 8
	Variation 13° 30' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.78	Intersect N and S line at a point 14 lks. S. of corner to Sec. 4.5.8 and 9 from which corner I run
	S 89° 54' West on true line bet. Sec. 5 and 8
	Variation 13° 20' East
39.89	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
79.78	Corner to Sec. 5.6.7 and 8 —
	Surface gently rolling
	Soil 2d rate

Township No 28 North

chains	
	West on randomline bet. Secs. 6 and 7
	Variation 13°25' East
40.00	Set post for temporary 1/4 Sec. Corner.
50.00	Enter level land N.E. and S.W.
79.60	Intersect West Bound-ary of Township at a point 12 lks. South of corner to Secs. 6 and 7 from which corner I run S 89°55' East on true line bet. Secs. 6 and 7
	Variation 13°25' East
39.60	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.60	Commence Secs. 5. 6. 7 and 8 Surface 1st 50 chs gently rolling Soil 2d quality
	Balance level soil 2nd rate

Range No 15 West of 6th P.M.

chains	
	North on true line bet. Secs. 5 and 6
	Variation 13°30' East
70.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
74.61	Intersect 7th Standard Parallel North at a point 7.30 chs. West of 1/4 Sec. Corner on South side of Sec. 32, Township 29 N. Range 15 West and set post. deposit chained stake, raise mound of earth with pits, as per instructions, for a "Closing Corner" to Secs. 5 and 6 T. 28 N. R. 15 West
74.61	Surface gently rolling Soil 2d rate
	July 25th 1872

General Description.

The surface of this Township is gently rolling. The Northern portion contains some Sand ridges, which are of 3rd rate quality. The Southern part contains some 1st and some 2d rate bottom land.

List of Names.

A list of the names of the individuals who were employed to assist in running, measuring or marking the lines and corners described in the foregoing field notes of Township No 28 North of the base line of Range No 15 West of the 6th Principal Meridian, showing the respective capacities in which they acted.

A. R. Campbell } Chainmen
W. A. Smith }

Joseph W. Gay } Axmen and
L. Grenick } Flagmen

We hereby certify that we assisted Chauncey Wiltse Deputy Surveyor in surveying and sub-dividing Township No 28 North of Range No 15 West of the 6th Prin. Mer. and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General.

A. B. Campbell } Chainmen
W. A. Smith }
Joseph W. Gay } Mound men
his } Axmen
L X Grenier } Flagmen
Mark

Subscribed and sworn to
by the above named
persons before me
a Notary Public
for Antelope County
State of Nebraska
this 13th day of August
1872.

H. Blanchard
Notary Public

I, Chauncey Wills Deputy
Surveyor, do solemnly
swear that in pursuance
of a joint contract
wherein Chauncey Wills
George T. Kendall
and Henry Court
are joint contractors
with E. E. Cunningham
U. S. Surveyor General
for Nebraska and Iowa

bearing date the 25th day
of June 1872, I have
well faithfully and
truly, in my own proper
person, and in strict
conformity to the instruct-
ions of the Surveyor
General, the Surveying
manual and the laws
of the United States
surveyed all those
parts or portions of
Township No 28 North
of the base line of Range
No 15 West of the
6th Prin Meridian in
Nebraska, and I do
further solemnly
swear that all
the corners of
such survey have
been established
and perpetuated
in strict accordance

with the Surveying Manual and printed instructions and that the foregoing are the true, and original field notes of such survey.

Chauncey Wiltse
Deputy Surveyor

Subscribed by said Chauncey Wiltse Deputy Surveyor and sworn to before me, a Notary Public for Otoe County State of Nebraska this 13th day of August 1872.

H. Blanchard
Notary Public

Surveyor General's Office
Plattsmouth Nov. 4 1872

The foregoing Field Notes of the Survey and Subdivision of Township No 28 North of Base Line of Range No 15 West 6th P. M. in Nebraska Executed by Chauncey Wiltse under Joint Contract No 58. Wherein Chauncey Wiltse, George T. Kendall and Henry Court are Joint Contractors in the Month of July 1872. having been critically Examined: the necessary Corrections and Explanations made. the said Field Notes and Surveys thereby are hereby approved

E. E. Cunningham
Surveyor General

General Land Office • Original Field Notes

Book Number

401

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.