General Land Office • Original Field Notes

Book Number

410

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Index Diagram

Town 25 N Range 16 W

6	60	5	44	4	33	3	22	2	11	1
	59		58		43		32		21	10
7	57	8	42	9	31	10	20	11	9	12
	56		55		41		30		19	8
18	54	17	40	16	29	15	18	14	7	13
	53		52		39		28		17	6
19	51	20	38	21	27	22	16	23	5	24
	50		49		37		26		15	4
30	48	29	36	28	25	27	14	26	3	25
	47		46		35		24		13	2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of
Township No 25 N.
Base Line
of
Range No 16 West
of the
6th Principal Meridian
in the
State of Nebraska.

Executed
by George T. Kendall,
Deputy Surveyor, under
Joint Contract No 58 -
dated June 25th, 1872.

Survey
Commenced July 30th, 1872
Completed August 3d, 1872

Township No 25 North-

List of Names.

A list of the names of the individuals employed to assist in surveying and sub-dividing this Township.

John Mangold } Chainmen
W. H. Phillips }

B. F. Stout } Moundmen
Joseph Patros } Axmen & Flagmen

Range No 16 West of 6th P.M.

chains

To determine the proper adjustment of my compass for sub-dividing this Township, I commence at the S.E. corner and run thence North on a blank line along the East Boundary of Sec. 36

Variation 13°75' East

40.01 To 1/4 Sec. Corner -
80.01½ To corner to Secs. 25 & 36
Therefore my compass is in proper adjustment for sub-dividing this Township -

Township No 25 North—

chains	
	North bet. Sec. 35 and 36
	Variation 13°15' East
40.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for Corner to Sec. 25, 26, 35 and 36
	Surface rolling Soil 3d rate—

Range No 16 West of 6th P.M.

chains	
	East on random line bet. Sec. 25 and 36
	Variation 13°30' East
40.00	Set port for temporary 1/4 Section Corner.
48.00	Enter Valley N and S. C.
80.38	Intersect East Boundary of Township at a point 15 lks. S. of corner to Sec. 25 and 36 from which corner I run S 89°54' West on true line bet. Sec. 25 and 36
	Variation 13°30' East
40.19	Set port: deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. C.
80.38	Corner to Sec. 25, 26, 35 and 36
	Surface 1st 48 ch. Sand Hills Soil worthless
	Balance level 2d rate

Township No 25 North-

chains	
	North bet. Secs. 25 and 26
	Variation 13° 15' East
40.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake raise mound of earth with pits. as per instructions for corner to Secs. 23. 24 25 and 26
	Surface rolling
	Soil sandy 3d. rate

Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 24 and 25
	Variation 13° 15' East
40.00	Set port for temporary 1/4 Sec. Corner.
50.00	Enter Valley N.W. & S.
80.20	Intersect East Bound any of Township at past. corner to Secs. 24 and 25 from which corner I run
	West on true line bet. Secs. 24 and 25
	Variation 13° 15' East
40.10	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.20	Corner to Secs. 23. 24. 25 and 26
	Surface 1st. 50 chs. Sand Hills
	Soil worthless
	Balance level. 2d. rate

Township No 25 South

chains	
	North bet. Secs. 23 & 24
	Variation 13° 15' East
40.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for Corner to Secs. 13, 14, 23 and 24
	Surface Sand Hills
	Soil worthless

Range No 16 West. 6th P.M.

chains	
	East on random line bet. Secs. 13 & 24
	Variation 13° 40' East
32.00	Enter Valley N.W. & S.E.
40.00	Set port. for temporary 1/4 Sec. Corner
75.00	Leave Valley N.W. & S.E.
80.30	Intersect East Bound-ary of Township at a point 5 lks South of corner to Secs. 13 & 24 from which corner I run S 89° 58' West on true line bet. Secs. 13 and 24
	Variation 13° 40' East
40.15	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner
80.30	Corner to Secs. 13, 14, 23 and 24
	Surface rolling
	Soil 3d. rate

Township No 25 North-

chains	
	North bet. Sec. 13 and 14
	Variation 13° 20' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instruction for 1/4 Sec. Corner -
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 11.12. 13 and 14
	Surface rolling
	Soil 3d. rate

Range No 16 West. 6th P.M.

chains	
	East on random line bet. Sec. 12 and 13
	Variation 13° 40' East
18.00	Enter Valley N.W. and S.E.
38.00	Leave Valley N.W. and S.E.
40.00	Set port. for temporary 1/4 Sec. Corner.
80.30	Intersect East Boundary of Township at a point 15 lks. N. of corner to Sec. 12 and 13 from which corner E and
	S 89° 54' West on true line bet. Sec. 12 & 13
	Variation 13° 40' East
40.15	Set port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
80.30	Corner to Sec. 11. 12. 13 and 14
	Surface - Valley - level
	Soil 2d. rate
	Balance rolling - 3d. rate.

Township No 25 North-

chains	
	North bet Secs. 11 and 12
	Variation 13°15' East
40.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for Corner to Secs. 1.2.11 and 12
	Surface rolling Soil 3d rate

Range No 16 West of 6th P.M.

Chains	
	East on random line bet. Secs. 1 and 12
	Variation 13°40' East
5.00	Enter Valley N.W. and S.E.
10.00	Leave Valley N and S.E.
40.00	Set port for temporary 1/4 Sec. Corner
80.30	Intersect East Boundary of Township, at port
	corner to Secs. 1 and 12 from which corner I run
	West on true line bet. Secs. 1 and 12
	Variation 13°40' East
40.15	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.30	Corner to Secs. 1.2.11 and 12
	Surface of Valley level Soil 2d rate
	Balance gently rolling Soil 3d rate

Township No 25 North-

chains	
	North on random line bet. Secs. 1 and 2
	Variation 13° 75' E
40.00	Set post for temporary 1/4 Sec. Corner —
80.00	Intersect North-Boundary of Township at a point 8 lks East of corner to Secs. 1 and 2 from which corner I run
	S 3' East on true line bet. Secs. 1 and 2
	Variation 13° 75' East
40.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Corner to Secs. 1. 2. 11 and 12
	Surface gently rolling
	Soil 3d rate —

July 30. 1872

Range No 16 West of 6th P.M.

chains	
	North bet. Secs. 34 and 35
	Variation 13° 30' East
30.00	Leave Valley S.W. and S.E.
40.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for Corner to Secs. 26. 27. 34 and 35
	Surface 1st 30 ch level
	Soil 2d rate
	Balance rolling
	Soil 3d rate

Township No 25 North—

chains	
	East on random line bet. Sec.s 26 & 35
	Variation 13° 30' East
40.00	Set pat. for temporary 1/4 Sec. Corner
79.97	Intersect N. and S. line at a point 14 lks. N. of corner to Sec.s 25, 26, 35 and 36 from which corner I run N 89° 34' West on true line bet. Sec.s 26 and 35
	Variation 13° 30' East
39.98½	Set pat. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.97	Corner to Sec.s 26, 27, 34 and 35
	Surface rolling Soil 3d rate

Range No 16 West of 6th P.M.

chains	
	North bet. Sec.s 26 & 27
	Variation 13° East
40.00	Set pat. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set pat. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec.s 22, 23, 26 and 27
	Surface rolling Soil 3d rate

Township No 25 North-

chains	
	East on random line bet. Secs. 23 & 26
	Variation 13° 30' East
40.00	Set post for temporary 1/4 Sec Corner.
80.00	Intersect N and S line at a point 40 lks. N. of Corner to Secs. 23. 24. 25 and 26 from which corner Trun N. 89° 43' West on true line bet. Secs. 23 and 26
	Variation 13° 30' East
40.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec Corner —
80.00	Corner to Secs. 22. 23. 26 and 27
	Surface rolling
	Soil 3d rate

Range No 16 West of 6th P.M.

chains	
	North bet. Secs. 22 & 23
	Variation 13° 30' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit chained stake raise mound of earth with pits, as per instructions for corner to Secs. 14. 15. 22 and 23
	Surface rolling
	Soil 3d rate

Township No 25 South

chains	
	East on random line bet. Sec.s 14 and 23 Variation 13° 40' East
40.00	Set post for temporary 1/4 Sec. Corner —
79.84	Intersect N. and S. line at a point 57 lks N. of corner to Sec.s 13, 14, 23 and 24 from which corner bears N. 89° 36' West on line bet. Sec.s 14 + 23 Variation 13° 40' East
39.92	Set post. deposit chained stake raise mound of earth with pits. as per instructions for 1/4 Sec. Corner.
79.84	Corner to Sec.s 14, 15, 22 and 23 Surface rolling Soil 3rd rate

Range No 16 West of 6th P.M.

chains	
	North bet Sec.s 14 + 15 Variation 13° East
40.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for Corner to Sec.s 10, 11, 14 and 15 Surface rolling Soil 3rd rate

Township No 25 North

chains	
	East on random line bet. Secs. 11 and 14
	Variation 13° 40' E
40.00	Set port for temporary 1/4 Sec. Corner —
79.71	Intersect N and S. line at port. corner to Secs. 11. 12. 13 and 14 from which corner Iron West on true line bet. Secs. 11 and 14
	Variation 13° 40' East
39.85½	Set port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
79.71	Corner to Secs. 10. 11. 14 and 15
	Surface rolling Soil 3d. rate —

Range No 16 West of 6th P.M.

chains	
	North bet. Secs. 10 & 11
	Variation 13° 05' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set port. deposit chained stake raise mound of earth with pits. as per instructions for corner to Secs. 2. 3. 10 and 11
	Surface rolling Soil 3d. rate —

Township No 25 North

chains	
	East on random line bet. Sec. 2 and 11
	Variation 13° 40' East
40.00	Set post for temporary 1/4 Sec. Corner
79.80	Intersect N and S line at a point 15 lks. S. of corner to Sec. 1, 2, 11 and 12 from which corner I run
	S 89° 34' West on the line bet. Sec. 2 and 11
	Variation 13° 40' East
39.90	Set post, deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.80	Corner to Sec. 2. 3. 10 and 11
	Surface rolling Soil 3rd rate

Range No 16 West 6th P.M.

chains	
	on random line North bet. Sec. 2 and 3
	Variation 13° 75' East
40.00	Set post for temporary 1/4 Sec. Corner
79.83	Intersect N only Boundary of Township off a point 7 lks. West of corner to Sec. 2 and 3 from which point I run
	South 3' West on the line bet. Sec. 2 and 3
	Variation 13° 15' East
39.83	Set post, deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.83	Corner to Sec. 2. 3. 10 and 11
	Surface rolling Soil 3rd rate
	July 31st 1872

Township No 25 North-

Chains	
	North bet. Secs. 33 & 34
	Variation 13° 10' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 27. 28. 33 and 34
	Surface rolling
	Soil 3d rate

Range No 16 West of 6th P.M.

Chains	
	East on random line bet. Secs. 27 and 34
	Variation 13° 10' East
40.00	Set port for temporary 1/4 Sec. Corner
79.70	Intersect N and S line at a point 11 lks. South of corner to Secs. 26. 27. 34 and 35 from which corner I run
	S 89° 5' West on true line bet. Secs. 27 and 34
	Variation 13° 10' East
39.85	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.70	Corner to Secs. 27. 28. 33 and 34
	Surface rolling
	Soil 3d rate

Township No 25 North—

chains	
	North bet. Sec. 27 and 28. Variation 13°05' East
40.00	Set prt. deposit chand stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set prt. deposit chand stake, raise mound of earth with pits as per instructions for Corner to Sec. 21. 22. 27 and 28
	Surface rolling Soil 3rd rate

Range No 16 West of 6th P.M.

chains	
	East on random line bet. Sec. 22 and 27 Variation 13°20' East
40.00	Set prt. for temporary 1/4 Sec. Corner
79.90	Intersect N and S line at a point 10 lks. N. of corner to Sec. 22-23. 26 and 27 from which corner from N 89°36' West on true line bet. Sec. 22 and 27 Variation 13°28'
39.95	Set prt. deposit chand stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
79.90	Corner to Sec. 21. 22 27 and 28.
	Surface rolling Soil 3rd rate —

Township No 25 North-

chains	
	North bet Secs. 21 & 22
	Variation 18° East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for Corner to Secs. 15.16. 21 and 22
	Surface rolling
	Soil 3rd rate

Range No 16 West of 6th P.M.

chains	
	East on random line bet. Secs. 15 and 22
	Variation 18° 20' East
40.00	Set post for temporary 1/4 Sec. Corner.
80.16	Intersect N and S line at a point 34 lks. N. of corner to Secs. 14.15 22 and 23 from which corner I run
	N 89° 44' West on true line bet. Secs. 15 and 22
	Variation 18° 20' East
40.08	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.16	Corner to Secs. 15.16. 21 and 22
	Surface rolling
	Soil 3rd rate

Township No 25 South-

chains

North bet. Sec. 15 and 16
Variation 13° 35' East

40.00 Set post. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner

50.00 Set post. deposit charcoal stake raise mound of earth with pits as per instructions for corner to Sec. 9. 10 15 and 16

Surface rolling
Soil 3rd rate

Range No 16 West 6th P.M.

chains

East on random line bet. Sec. 10 and 15
Variation 13° 20' East

40.00 Set post for temporary 1/4 Sec. Corner

80.07 Intersect N and S line at a point 20 lks. South of corner to Sec. 10. 11. 14 and 15 from which corner I run N 89° 51' West on true line bet. Sec. 10 and 15
Variation 13° 20' East

140.03 1/2 Set post. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner

80.07 Corner to Sec. 9. 10. 15 and 16

Surface rolling
Soil 3rd rate

Township No 25 North-

chains	
	North bet. Secs 9 & 10
	Variation 13° 05' E
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for a Corner to Secs. 3. 4. 9 and 10
	Surface rolling
	Soil 3rd rate

Range No 16 West of 6th P.M.

chains	
	East on random line bet. Secs. 3 and 10
	Variation 13° 20' East
40.00	Set post, for temporary 1/4 Sec. Corner
80.00	Intersect Std. line at a point 7 lks. South of corner to Secs. 2. 3. 10 and 11 from which corner I run
	S 89° 57' West on true line bet Secs. 3 and 10
	Variation 13° 20' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.00	Corner to Secs. 3. 4. 9 and 10
	Surface rolling
	Soil 3rd rate

Township No 25 North

chains	
	North on random line bet. Sec. 3 and 4 Variation 13°15' E
40.00	Set post for temporary 1/4 Sec. Corner
79.74	Intersect North Boundary of Township at a point 14 lks. West of corner to Sec. 3 and 4 from which corner I run South 6° West on true line bet Sec. 3 and 4 Variation 13°15' East
39.74	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.74	Corner to Sec. 3. 4. 9. 10 Surface rolling Soil 3rd rate —

August 1st 1872

Range No 16 West of 6th P.M.

chains	
	North bet. Sec. 32 & 33 Variation 13°16' East
40.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake raise mound of earth with pits. as per instructions for Corner to Sec. 28 29. 32 and 33 Surface rolling Soil 3rd rate —

Township No 25 North-

chains	
	East on random line bet Secs. 28. and 33
	Variation 13°75' East
40.00	Set post. for temporary 1/4 Sec. Corner -
80.15	Intersect N and S line at a point 15 lks. South of corner to Secs. 27. 28. 33 and 34 from which corner I run S 89° 54' West on true line bet. Secs. 28 & 33
	Variation 13° 15' East
40.07½	Set post. deposit charcoal stake, rock mound of earth with pits as per instructions for 1/4 Sec. Corner
80.15	Corner to Secs. 28. 29. 32 and 33
	Surface rolling Soil 3rd rate

Range No 16 West of 6th P.M.

chains	
	North bet. Secs. 28 & 29
	Variation 13°75' East
40.00	Set post. deposit charcoal stake, rock mound of earth with pits. as per instructions for 1/4 Sec. Corner -
80.00	Set post. deposit charcoal stake, rock mound of earth with pits as per instructions for Corner to Secs. 20. 21. 28 and 29
	Surface rolling Soil 3rd rate -

Township No 25 North-

chains	
	East on random line bet. Sec. 21 and 28 Variation 13° 40' East
40.00	Set post for temporary 1/4 Sec. Corner
80.28	Intersect N. and S. line at a point 11 lks. N. of corner to Sec. 21. 22. 27 and 28 from which corner I run
	N 89° 55' West on true line bet. Sec. 21 and 28 Variation 13° 40' East
40.00 14	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.28	Corner to 20. 21. 28 and 29
	Surface rolling Soil 3rd rate

Range No 16 West of 6th P.M.

chains	
	North bet. Sec. 20 and 21 Variation 13° 05' East
40.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake raise mound of earth with pits. as per instructions for Corner to Sec. 16. 17. 20 and 21
	Surface rolling Soil 3rd rate

Township No 25 North

chains	
	East on random line bet. Secs. 16 and 21
	Variation 18°10' East
40.00	Set post for temporary 1/4 Sec. Corner —
80.82	Intersect N and S line at a point
80.82	28 lks. North of corner to Secs. 15. 16. 21 and 22 from which corner I run
	N 89° 48' West on true line bet. Secs. 16 and 21
	Variation 18°16' East
40.47	Set post. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.82	Corner to Secs. 16. 17 20 and 21
	Surface rolling
	Soil 3rd rate

Range No 16 West of 6th P.M.

chains	
	North bet. Secs. 16 and 17
	Variation 12°40' East
40.00	Set post. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for corner to Secs. 8. 9. 16 and 17
	Surface rolling
	Soil 3rd rate

Township No 25 South-

chains	
	East on random line bet. Secs. 9 and 16
	Variation 13° East
40.00	Set prpt for temporary 1/4 Sec. Corner -
80.80	Intersect N. and S. line at a point 21 lks N. of corner to Secs. 9, 10, 15 and 16 from which corner I run N 89° 51' West on true line bet. Secs. 9 and 16
	Variation 13° East
40.40	Set prt. deposit chaned stake. raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.80	Corner to Secs. 8, 9, 16.
	Surface rolling Soil 3d. rate

Range No 16 West of 6th P.M.

chains	
	North bet. Secs. 8 and 9
	Variation 12 1/4° E
40.00	Set prt. deposit chaned stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
80.00	Set prt. deposit chaned stake raise mound of earth with pits as per instructions for corner to Secs. 4, 5, 8 and 9
	Surface rolling Soil 3d. rate

Township No 25 North-

chains	
	East on random line bet. Sec. 4 and 9 Variation 13° East
40.00	Set post for temporary 1/4 Sec. Corner -
80.70	Intersect N and S line at a point 30 lks. N. of corner to Secs. 3. 4. 9 and 10 from which corner I run N 89° 47' West on true line bet. Secs. 4 and 9 Variation 13° East
40.35	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
80.70	Corner to Secs. 4. 5. 8 and 9 Surface rolling Soil 3d rate

Range No 16 West of 6th P.M.

chains	
	North on random line bet. Secs. 4 and 5 Variation 12° 45' East
40.00	Set post for temporary 1/4 Sec. Corner -
79.60	Intersect North Boundary of Township at a point 5 lks. West of corner to Secs. 4 and 5 from which corner I run S 1° 25' West on true line bet. Secs. 4 and 5 Variation 12° 45' East
39.60	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
79.60	Corner to Secs. 4. 5. 8 and 9 Surface rolling Soil 3d rate

Township No 25 North-

chains	
	North bet. Secs. 31 & 32
	Variation 13° 30' East
40.00	Set prot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set prot. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Secs. 29. 30. 31 and 32
	Surface gently rolling
	Soil 2d, rate

Range No 16 West of 6th P.M.

chains	
	East on random line bet. Secs. 29 & 32
	Variation 13° 20' East
40.00	Set prot for temporary 1/4 Sec. Corner
79.78	Intersect N and S line at prot corner to Secs. 28. 29. 32 and 33 from which corner I run
	West on true line bet. Secs. 29 and 32
	Variation 13° 20' East
39.89	Set prot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.78	Corner to Secs. 29. 30. 31 and 32.
	Surface rolling
	Soil 3d, rate

Township No 25 South—

chains	
	West on random line bet. Secs. 30 & 31
	Variation 13° 40' East
40.00	Set post for temporary 1/4 Sec. Corner
79.80	Intersect West Boundary of Township at a point 1 lk. N. of corner to Secs. 30 and 31 from which corner I run N 89° 55' East on true line bet. Secs. 30 & 31
	Variation 13° 40' East
39.80	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.80	Corner to Secs. 29. 30. 31 and 32
	Surface rolling
	Soil 3rd rate
	August 2d 1872

Range No 16 West of 6th P.M.

chains	
	North bet Secs. 29 & 30
	Variation 13° 30' E.
40.00	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
81.00	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for Corner to Secs. 19. 20. 29 and 30
	Surface level
	Soil 2nd rate

Township No 25 North

chains	
	East on random line bet. Secs. 20 and 29
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
79.88	Intersect N and S line at a point 8 lks. N. of corner to Secs. 20. 21. 28 and 29 from which corner I run
	N 89° 57' West on true line bet. Secs. 20 & 29
	Variation 13° 20' East
39.~~88~~ 94	Set post deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.88	Corner to Secs. 19. 20. 29 and 30
	Surface rolling
	Soil 3d rate

Range No 16 West of 6th P.M.

chains	
	West on random line bet. Secs. 19 and 30
	Variation 13° 40' East
40.00	Set post for temporary 1/4 Sec. Corner
79.50	Intersect West Boundary of Township at a point 21 lks. N. of corner to Secs. 19 & 30 from which corner I run
	N 89° 51' East on true line bet. Secs. 19 & 30
	Variation 13° 40' East
39.50	Set post deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.50	Corner to Secs. 19. 20. 29 and 30
	Surface rolling
	Soil 3d rate

Township No 25 North — Range No 16 West of 6th P.M.

chains	
	North bet. Secs. 19 + 20
	Variation 13° 30' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Secs. 17. 18. 19 and 20
	Surface rolling Soil 3d. rate

chains	
	East on random line bet. Secs. 17 + 20
	Variation 13° 30' E
40.00	Set port for temporary 1/4 Sec. Corner
79.60	Intersect N. and S. line at a point 10 lks. N of corner to Secs. 16. 17. 20 and 21 from which corner I run N 89° 56' West on true line bet. Secs. 17 and 20
	Variation 13° 30' East
39.80	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.60	Corner to Secs. 17. 18. 19 and 20
	Surface rolling Soil 2d. rate

Township No 25 South-

chains	
	West on random line bet. Secs. 18 and 19
	Variation 13° 40' East
40.00	Set post for temporary 1/4 Sec. Corner —
79.20	Intersect West Boundary of Township at a point 33 lks N. of corner to Secs. 18 and 19 from which corner I run S 89° 45' East on true line bet. Secs. 18 and 19
	Variation 13° 40' E.
39.20	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.20	Corner to Secs. 17.18.19.20
	Surface rolling Soil 3d rate

Range No 16 West of 6th P.M.

chains	
	North bet. Secs. 17 and 18
	Variation 13° 15' East
40.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for Corner to Secs. 7.8.17 and 18
	Surface rolling Soil 3d rate

Township No 25 North-

chains	
	East on random line bet. Secs 8 and 17
	Variation 13° 20' East
40.00	Set port. for temporary 1/4 Sec. Corner
79.80	Intersect N and S line at port. corner to Secs 8, 9, 16 and 17 from which corner I run
	West on true line bet. Secs 8 and 17
	Variation 13° 20' East
39.90	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.80	Corner to Secs 7, 8, 17 and 18
	Surface rolling Soil 3d rate

Range No 16 West of 6th P.M.

chains	
	West on random line bet. Secs 7 and 18
	Variation 14° 30' East
40.00	Set port for temporary 1/4 Sec. Corner.
79.22	Intersect West Boundary of Township at a point 18 lks. South of corner to Secs 7 and 18 from which corner I run N 89° 52' East on true line bet. Secs 7 and 18
	Variation 14° 30' East
39.22	Set port. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.22	Corner to Secs 7, 8, 17 and 18
	Surface rolling Soil 3d rate

Township No 25 South-

chains	
	South bet. Secs. 7 and 8
	Variation 12° 50' East
40.00	Set pot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set pot. deposit chained stake raise mound of earth with pits as per instructions for Corner to Secs. 5. 6. 7 and 8 —
	Surface rolling Soil 3d. rate —

Range No 16 West of 6th P.M.

chains	
	East on random line bet. Secs. 5 and 8
	Variation 13° 20' East
40.00	Set pot for temporary 1/4 Sec. Corner —
79.98	Intersect N and S line at a point 12 lks. N. of Corner to Secs. 4. 5. 8 and 9 from which corner I run N 89° 35' West on true line bet. Secs. 5 and 8
	Variation 13° 20' E
39.99	Set pot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
79.98	Corner to Secs. 5. 6. 7 and 8.
	Surface rolling Soil 3d. rate —

Township No 25 North

Chains	
	West on random line bet. Secs. 6 and 7
	Variation 14° 30' East
40.00	Set post for temporary 1/4 Sec. Corner
79.35	Intersect West Boundary of Township at a point 14 lks. N. of corner to Secs. 6 and 7 from which corner I run
	N 89° 3 ~~4~~ 4' East on true line bet. Secs. 6 and 7
	Variation 14° 30' East
39.35	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.35	Corner to Secs. 5. 6. 7 and 8
	Surface rolling Soil 3d rate

Range No 16 West of 6th P.M.

Chains	
	North on random line bet. Secs. 5 and 6
	Variation 12° 30' East
40.00	Set post. for temporary 1/4 Sec. Corner
79.00	Intersect North Boundary of Township at a point 60 lks. West of corner to Secs. 5 and 6 from which corner I run
	S 26' West on true line bet. Secs. 5 and 6
	Variation 12° 30' E
39.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.00	Corner to Secs. 5. 6. 7 & 8
	Surface rolling Soil 3d rate.

August 3d 1872

General Description.

The surface of this Township is composed of Sand Ridges, which are of 3d. rate quality and valuable only for grazing purposes. The valleys are levels and of 1st. and 2d. rate quality — good for agricultural purposes, grazing and hay.

List of Names.

A list of the names of the individuals employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of Township No 25 North of the base line, of Range No 16 West of the 6th Principal Meridian, showing the respective capacities in which they acted

John Mangold } Chainmen
W. H. Philips }

B. F. Stout } Monumenter
Joseph Patros } Axmen and Flagmen

We hereby certify that we assisted George T. Kendall Deputy Surveyor, in surveying and sub-dividing Township No 25 North Range No 16 West of the 6th Prin. Mer. and that said Township has been, in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the boundary monuments planted according to the instructions of the Surveyor General

John Mangold
W H Phillips Chainmen

B. F. Stout, Mounderman
Joseph Pato Axmen and Flagmen

Subscribed and sworn to by the above mentioned persons, before me a Notary Public for Antelope County State of Nebraska this 13th day of August 1872.

T. C. Blanchard
Notary Public

I George G. Kendall, Deputy Surveyor do solemnly swear that in pursuance of a joint contract wherein Chauncey Willes, George G. Kendall and Henry Cook are joint contractors with E. E. Cunningham U.S. Surveyor General for the Territory of Iowa and Nebraska dated the 25th day of June 1872, I have well faithfully and truly in my official proper person and in strict conformity with the instructions furnished by the Surveyor General, the Surveying Manual & the laws of the United States surveyed all that portion of Township No. 25 N. Range No. 16 West as are represented in the foregoing field notes & hereto attached under

my direction; I do further
solemnly swear that all
the corners of said Survey
have been established and
perpetuated in strict accord
with the Surveying Manual,
and the instructions, and
that the foregoing are the true
and original field notes of said
Survey.

George T. Kendall
Deputy Surveyor

Subscribed by said George
T. Kendall Deputy
Surveyor, and sworn
to before me, a Notary
Public, State of Nebraska
this 18th day of August
1872

J. C. Blanchard
Notary Public

Surveyor Genl's Office
Plattsmouth Nov 1st 1872

The foregoing Field Notes of the Survey's Subdivision of Township No 25 North of Base Line. Range No 16 West 6th P.M. in Nebraska Executed by George T. Kendall under joint Contract No 58 wherein Chauncy Wilcox, George T. Kendall & Henry Court are joint Contractors, in the Months of July & August 1872. having been critically Examined, the necessary Corrections & Explanations made, the said Field Notes & Surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

Index Diagram
to
Town 26 N. Range 16 W

6	60	5	44	4	33	3	22	2	11	1
	39		38		43		32		21	10
7	57	8	42	9	31	10	20	11	9	12
	56		55		41		30		19	8
18	54	17	40	16	29	15	18	14	7	13
	53		52		39		28		17	6
19	51	20	38	21	27	22	16	23	5	24
	50		49		37		26		15	4
30	48	29	36	28	25	27	14	26	3	25
	47		46		35		24		13	2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of the
Survey & Sub-divisions
of
Township No 26 North
of
Range No 16 West
of the
6th Principal Meridian
in the
State of Nebraska.

Executed
by George T. Kendall,
Deputy Surveyor, under
Joint Contract No
58. dated June 25th
1872.

Survey
Commenced Aug 4th, 1872
Completed Aug 8th, 1872

List of Names.

A list of the names of the individuals who were employed to assist in surveying and sub-dividing this Township.

John Mangold W H Philips	Chainmen
B. F. Stout Joseph Patros	Moundmen Axmen and Flagmen

To determine the proper adjustment of my compass for sub-dividing this Township. I commence at the S.E. corner and run thence

North on a blank line along the East Boundary of Sec. 36.

Variation 13° 30' E

40.01 To the 1/4 Sec. Corner

80.03 To the corner to Sec. 25 and 36

Therefore my compass is in proper adjustment for sub-dividing this Township.

Township No 26 North-

chains	
	North bet. Sec. 35 and 36
	Variation 13° 30' East
40.00	Set port. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 25. 26. 35 and 36
	Surface rolling
	Soil 3d rate

Range No 16 West of 6th P.M.

chains	
	East on random line bet. Sec. 25 and 36
	Variation 13° 30' E
40.00	Set port. for temporary 1/4 Sec. Corner
79.86	Intersect East Boundary of Township at a point 18 lks. North of corner to Sec. 25 and 36 from which corner I run N 89° 52' West on true line bet. Sec. 25 and 36
	Variation 13° 30' East
39.93	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.86	Corner to Sec. 25. 26. 35 and 36
	Surface rolling
	Soil 3d rate

Township No 26 North-

chains	
	North bet. Sec. 25 and 26
	Variation 13° 45' E
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 23. 24. 25 and 26
	Surface rolling
	Soil 3d rate

Range No 16 West of 6th P.M.

chains	
	East on random line bet. Sec. 24 and 25
	Variation 13° 40' East
40.00	Set post. for temporary 1/4 Sec. Corner.
80.05	Intersect East Boundary of Township at a point 14 lks. North of corner to Sec. 24 and 25 from which corner I run
	N 89° 54' West on true line bet. Sec. 24 and 25
	Variation 13° 40' East
40.02 1/2	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.05	Corner to Sec. 23. 24. 25 and 26
	Surface rolling
	Soil 3d rate

Township No 26 North-

chains	
	North bet. Secs. 23 & 24
	Variation 18° 45' East
40.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner -
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Secs. 13, 14, 23 and 24
	Surface rolling
	Soil 3rd rate

Range No 16 West of 5th Prin. Mer.

chains	
	East on random line bet. Secs. 13 & 24
	Variation 18° 40' East
40.00	Set port for temporary 1/4 Sec. Corner -
80.36	Intersect East boundary of Township at port - corner to Secs. 13 and 24 from which corner I land
	West on true line bet. Secs. 13 and 24
	Variation 18° 40' E
40.18	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
80.36	Corner to Secs. 13, 14, 23 and 24
	Surface rolling
	Soil 3rd rate

Township No 26 North

chains	
	North bet. Secs. 13 and 14
	Variation 13° 45' East
40.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set port. deposit charred stake, raise mound of earth with pits, as per instructions for corner to Secs. 11, 12, 13 and 14
	Surface rolling
	Soil 3d. rate

Range No 16 West of 6th P.M.

chains	
	East on random line bet. Secs. 12 and 13
	Variation 13° 40' East
40.00	Set port for temporary 1/4 Sec. Corner —
80.18	Intersect East Boundary of Township at a point 10 lks. South of corner to Secs. 12 & 13 from which corner
	Grun
	S 89° 56' West on true line bet Secs. 12 and 13
	Variation 13° 40' East
40.09	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.08	Corner to Secs. 11, 12, 13 and 14
	Surface rolling
	Soil 3d. rate —

Township No 26 North-

chains	
	North bet. Secs. 11 & 12
	Variation 13° 45' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Secs. 1. 2. 11 and 12
	Surface rolling Soil 3d rate

Range No 16 West. 6th P. M.

chains	
	East on random line bet. Secs. 1 and 12
	Variation 13° 40' E
40.00	Set post for temporary 1/4 Sec. Corner
80.26	Intersect East Boundary of Township at a point 7 chs. South of corner to Secs. 1 and 12 from which Corner I found S 89° 57' West on true line bet Secs. 1 & 12
	Variation 13° 40' E
40.13	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.26	Corner to Secs. 1. 2. 11 and 12
	Surface rolling Soil 3d rate

Township No 26 North

chains	
	North on random line bet. Secs. 1 and 2
	Variation 13° 30' East
40.00	Set port for temporary 1/4 Sec. Corner —
80.05	Intersect North Boundary of Township at a point 3 lks. East of corner to Secs. 1 and 2 from which corner I run
	S 1° East on true line bet. Secs. 1 and 2
	Variation 13° 30' East
40.05	Set port. deposit chained stake, raise mound of earth with pits as per instruction for 1/4 Sec. Corner —
80.05	Corner to Secs. 1. 2. 11 and 12
	Surface rolling
	Soil 3d rate

August 4th 1872

Range No 16 West of 6th P.M.

chains	
	North bet Secs. 34 and 35
	Variation 13° 40' East
40.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for corner to Secs. 26. 27. 34 and 35
	Surface rolling
	Soil 3d rate —

Township No 2 North

chains	
	East on random line bet. Sec. 26 & 35
	Variation 13° 40' East
40.00	Set post for temporary 1/4 Sec. Corner
79.76	Intersect 1st and 2d line at a point 28 lks. South of corner to Sec. 25. 26. 35 and 36 from which corner I run S 89° 48' West on true line bet Sec. 26 and 35
	Variation 13° 40' East
39.88	Set post, deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.76	Come to Sec. 26. 27. 34 and 35
	Surface rolling Soil 3rd rate

Range No 16 West G.&S.R.M.

chains	
	North bet. Sec. 26 & 27
	Variation 13° 40' East
40.00	Set post, deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
85.00	Set post, deposit chaned stake, raise mound of earth with pits as per instructions for Corner to Sec. 22. 23. 26 and 27
	Surface rolling Soil 3rd rate

Township No 26 South

chains	
	East on random line bet. Sec.s 23 and 24
	Variation 13° 40' East
40.00	Set port. for temporary 1/4 Sec. Corner
79.86	Intersect S. and S. line at a point 10 lks. South of corner to Sec.s 23. 24. 25 and 26 from which corner I run S 89° 56' West on true line bet. Sec.s 23 and 24
	Variation 13° 40' East
39.93	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.86	Corner to Sec.s 22. 23. 26 and 27
	Surface rolling Soil 3d. rate

Range No 16 West 6th P.M.

chains	
	South bet. Sec.s 22 & 23
	Variation 13° 40' East
40.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for corner to Sec.s 14. 15. 22 and 23
	Surface rolling Soil 2d. rate

Township No 26 North.

chains	
	East on random line bet. Secs 14 and 23. Variation 13°40' East
40.00	Set post. for temporary 1/4 Sec. Corner
79.85	Intersect N and S line at post, corner to Secs. 13, 14, 23 and 24 from which corner I run West on true line bet. Secs. 14 and 23 Variation 13°40' East
399.27½	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for a 1/4 Sec. Corner
79.85	Corner to Secs. 14, 15, 22 and 23 Surface rolling Soil 3rd rate

Range No 16 West 6th P.M.

chains	
	North bet. Secs. 14 & 15 Variation 13°40' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Secs. 10, 11, 14 and 15 Surface rolling Soil 3rd rate

Township No 26 North-

chains	
	East on random line bet. Sec. 11 and 14
	Variation 13° 40' East
40.00	Set post for temporary 1/4 Sec. Corner
79.80	Intersect N and S line at a point 5 lks. North of corner to Secs. 11, 12, 13 and 14 from which corner I run
	N 89° 38' West on true line bet. Secs. 11 and 14
	Variation 13° 40' E
39.90	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.80	Corner to Secs. 10, 11, 14 and 15
	Surface rolling Soil 3d rate

Range No 16 West of 6 P.M.

chains	
	North bet. Secs 10 and 11
	Variation 13° 40' East
40.00	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake raise mound of earth with pits. as per instructions for Corner to Secs. 2, 3, 10 and 11
	Surface rolling Soil 3d rate

Township No 26 North-

chains	
	East on random line bet. Sec.s 2 and 11 Variation 18° 40' East
40.00	Set post for temporary 1/4 Sec. Corner
80.00	Intersect N and S line at a point 8 lks. North of corner to Sec.s 2 and 11 from which corner Iron N 89° 57' West on true line bet. Sec.s 2 and 11 Variation 13° 40' E
40.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
81.00	Corner to Sec.s 2, 3, 10 and 11 Surface rolling Soil 3d rate

Range No 16 West 6th P.M.

chains	
	North on random line bet. Sec.s 2 and 3 Variation 13° 25' East
40.00	Set post. for temporary 1/4 Sec. Corner
80.09	Intersect North Bound ary of Township at a point 5 lks. East of corner to Sec.s 2 & 3 from which corner Iron S 2° East on true line bet. Sec.s 2 and 3 Variation 13° 25' East
40.09	Set post. deposit chained stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
81.09	Corner to Sec.s 2, 3, 10 and 11 Surface rolling Soil 2d rate

August 5th 1871

Township No 26 South

chains	
	North bet. Sec. 33 & 34
	Variation 13° 30' E
40.00	Set prot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set prot. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sec. 27. 28. 33 & 34
	Surface rolling
	Soil 3d. rate

Range No 16 West 6th P.M.

chains	
	East on random line bet. Sec. 27 and 34
	Variation 13° 35' E
40.00	Set prot. for temporary 1/4 Sec. Corner
80.90	Intersect N and S line at a point 42 lks. South of corner to Sec. 26. 27. 34 and 35 from which cor found
	S 89° 42' W prot on true line bet. Sec. 27 and 34
	Variation 13° 35' E
40.45	Set prot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.90	Corner to Sec. 27. 28. 33 and 34
	Surface rolling
	Soil 3d. rate.

Township No 26 South

chains	
	North bet. Secs 27 and 28
	Variation 13°75' East
40.00	Set port. deposit chaned stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chaned stake raise mound of earth with pits as per instructions for Corner to Secs. 21, 22, 27 and 28
	Surface rolling Soil 3rd rate

Range No 16 West of 6th P.M.

chains	
	East on random line bet. Secs. 22 and 27
	Variation 13°45' East
40.00	Set port for temporary 1/4 Sec. Corner
80.70	Intersect N and S line at a point 11 lks. N. of corner to Secs. 22, 23, 26 and 27, from which corner I run N 89°55' West on true line bet. Secs. 22 and 27
	Variation 13°45' East
40.35	Set port. deposit chaned stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.70	Corner to Secs. 21, 22, 27 and 28 — Surface rolling Soil 3rd rate

Township No. 26 North

chains

North bet. Secs. 15 and 16

Variation 13° East

40.00 Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner

80.00 Set port. deposit chained stake, raise mound of earth with pits. as per instructions for Corner to Secs. ~~15, 16, 21 and 22~~

Surface rolling

Soil 3rd rate

Range No. 16 West 6th P. M.

chains

East on range line bet. Secs. 15 and 22

Variation 13° 45' East

40.00 Set port for temporary 1/4 Sec. Corner

80.65 Intersect N. and S. line at port. corner to Secs. 14, 15, 22 and 23 from which corner I run West on true line bet. Secs. 15 and 22

Variation 13° 45' East

40.37½ Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner

80.65 Corner to Secs. 15, 16, 21 and 22

Surface rolling

Soil 3rd rate

Township No 26 North

chains	
	North bet Secs 15 and 16
	Variation 13° East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits. as per instructions for Corner to Secs. 9. 10. 15 and 16
	Surface rolling
	Soil 3d rate

Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 10 and 15
	Variation 13° 45' East
40.00	Set port for temporary 1/4 Sec. Corner.
80.20	Intersect N and S line at post, corner to Secs. 10. 11. 14 and 15 from which corner I run
	West on true line bet Secs. 10 and 15
	Variation 13° 45' E.
40.10	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.20	Corner to Secs. 9. 10. 15 and 16
	Surface rolling
	Soil 3d rate

Township No 26 North

chains	
	North bet. Secs. 9 and 10
	Variation 13°00'
40.00	Set prot. deposit chained stake raise mound of earth with pits. as per instructions for 1/4 Sec Corner —
80.00	Set prot. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 3. 4. 9 and 10
	Surface rolling
	Soil 3rd rate

Range No 16 West. 6th P.M.

chains	
	East on random line bet. Secs. 3 and 10
	Variation 13°40' East
40.00	Set prot for temporary 1/4 Sec. Corner
79.90	Intersect N. and S. line at a point 4 lks. S. of corner to Secs. 3. 4. 9 and 10 from which corner I run
	S 89°38' West on true line bet. Secs. 3 and 10
	Variation 13°40' East
39.95	Set prot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.90	Corner to Secs. 3. 4. 9 and 10
	Surface rolling
	Soil 3rd rate

Township No 26 North-

chains	
	North-on random line bet. Sec.s 3 and 4
	Variation 13°20' East
40.00	Set post for temporary 1/4 Sec. Corner
79.68	Intersect North-Boundary of Township at a point 30 lks. East of corner to Sec.s 3 and 4 from which corner I run
	S 3° East on true line bet. Sec.s 3 and 4
	Variation 13°20' East
39.68	Set post. deposit chaned stake. raise mound of earth with pits. as per instructions for 1/4 Sec. Corner —
79.68	Corner to Sec.s 3. 4. 9 and 10
	Surface rolling
	Soil 3d rate
	Aug. 6th 1872

Range No 16 West 6th P.M.

chains	
	North bet. Sec.s 32 and 33
	Variation 13°30' East
40.00	Set post. deposit chaned stake. raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit chaned stake. raise mound of earth with pits as per instructions for Corner to Sec.s 28. 29. 32 and 33
	Surface rolling
	Soil 3d rate

Township No 26 North

chains	
	East on random line bet. Secs. 28 and 33
	Variation 13° 30' E
40.00	Set port. for temporary 1/4 Sec. Corner –
79.90	Intersect N and S line at a point 71 lks. S. of corner 27. 28. 33 and 34 from which corner I run
	S 89° 30' West on true line bet. Secs 28 and 33
	Variation 13° 30' East
39.95	Set port. deposit-chained stake raise mound of earth-with-pits as per instructions for 1/4 Sec. Cor.
79.90	Corner to Secs. 28. 29. 32 and 33
	Surface rolling
	Soil 3d rate

Range No 16 West 6th P.M.

chains	
	North bet Secs. 28 and 29
	Variation 13° 30' East
40.00	Set port. deposit chained stake raise mound of earth-with-pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake raise mound of earth-with-pits as per instructions for Corner to Secs. 20. 21. 28 and 29.
	Surface rolling
	Soil 3d rate

Township No 26 South-

chains	
	East on random line bet. Sec. 21 and 28
	Variation 13°30' East
40.00	Set post for temporary 1/4 Sec. Corner —
79.83	Intersect N. and S. line at a point 58 lks. South — of corner to Secs. 21. 22. 27 and 28 from which corner I run
	S 89° 35' West on true line bet. Secs. 21 and 28
	Variation 13°30' E
39.91½	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
79.83	Corner to Secs. 21. 22. 27 and 28
	Surface rolling
	Soil 3d rate —

Range No 16 West 6th P.M.

chains	
	South — bet. Secs. 20 and 21
	Variation 13°40' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for Corner to Secs. 16. 17. 20 and 21
	Surface rolling
	Soil 3d rate

Township No 26 North-

chains	
	East on random line bet. Secs. 16 and 21
	Variation 13°45' East
40.00	Set post for temporary 1/4 Sec. Corner -
79.95	Intersect N. and S. line at a point 15 lks. South of corner to Secs. 15. 16. 21 and 22 from which corner I run
	S 89° 54' West on true line bet. Secs. 16 and 21
	Variation 13°45' East
39.97½	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
79.95	Corner to Secs. 16. 17. 20 and 21
	Surface rolling
	Soil 3d rate

Range No 16 West of 6th P.M.

chains	
	North - bet. Secs. 16 and 17
	Variation 13°10' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 9. 10. 16 and 17
	Surface rolling
	Soil 3d rate

Township No 16 South-

chains	
	East on random line bet. Sec. 9 and 16
	Variation 13° 30' East
40.00	Set pot. for temporary 1/4 Sec. Corner
80.07	Intersect N and S line at a point 27 lks. South of corner to Sec. 9. 10. 15 and 16 from which corner Trees
	S 89° 48' West on true line bet. Sec. 9 and 16
	Variation 13° 30' East
40.03 p	Set pot. deposit-chained stake raise mound of earth with pits for per instructions for 1/4 Sec. Corner
80.07	Corner to Sec. 8. 9. 16 and 17
	Surface rolling
	Soil 3d rate

Range No 16 West 5th P. M.

chains	
	North bet. Sec. 8 and 9
	Variation 13° East
40.00	Set pot. deposit chained stake raise mound of earth with pits for per instructions for 1/4 Sec. Corner
80.00	Set pot. deposit chained stake. raise mound of earth with pits. as per instructions for Corner to Sec. 4. 5. 8 and 9
	Surface rolling
	Soil 3d rate

Township No 26 North

chains	
	East on random line bet. Sec. 4 and 9
	Variation 13° 40' East
40.00	Set post for temporary 1/4 Sec. Corner
80.30	Intersect N. and S. line at a point 25 lks. South of corner to Sec. 3, 4, 9 and 10 from which corner I run S 89° 49' West on true line bet. Sec. 4 & 9
	Variation 13° 40' East
40.15	Set post, deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.30	Corner to Sec. 4, 5, 8 and 9
	Surface rolling Soil 3d rate

Range No 16 West of 6th P.M.

chains	
	North bet. Sec. 4 and 5 on random line
	Variation 13° 40' East
40.00	Set post for temporary 1/4 Sec. Corner
80.50	Intersect North boundary of Township at a point, corner to Sec. 4 and 5 from which corner I run South on true line bet. Sec. 4 & 5
	Variation 13° 40' East
40.50	Set post, deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.50	Corner to Sec. 4, 5, 8 and 9
	Surface rolling Soil 3d rate

Township No 26 South

chains	
	North bet. Sec. 31 & 32
	Variation 13° 30' E
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec. 29, 30, 31 and 32
	Surface rolling
	Soil 3d rate

Range No 16 West of 6th P.M.

chains	
	East on random line bet. Sec. 29 & 32
	Variation 13° 30' East
40.00	Set port. ~~for~~ temporary 1/4 Sec. Cor.
79.50	Intersect S and S line at a point 71 lks. S. of corner to Sec. 28, 29, 32 and 33 from which corner I run
S. 89° 30'	West on true line bet. Sec. 29 and 32
	Variation 13° 30' East
39.75	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.50	Corner to Sec. 29, 30, 31 and 32
	Surface rolling
	Soil 3d rate

Township No 26 North

chains	
	West on random lines bet. Secs 30 and 31
	Variation 13° 50' East
40.00	Set post for temporary 1/4 Sec. Corner
80.00	Intersect West Boundary of Township at a point 50 lks. South of corner to Secs 30 and 31 from which corner I need S 89° ~~40'~~ 39' East on true line bet. Secs 30 and 31
	Variation 13° 50' East
40.00	Set post. deposit-chained stake, raise mound of earth-with-pits as per instructions for 1/4 Sec. Corner
80.00	Corner to Secs 29. 30, 31 and 32
	Surface rolling
	Soil 3d rate

Aug. 7th 1872

Range No 16 West of 6th P.M.

chains	
	North bet. Secs 29 and 30
	Variation 13° 30' East
40.00	Set post. deposit-chained stake, raise mound of earth-with-pits as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit-chained stake, raise mound of earth-with-pits as per instructions for Corner to Secs 19, 20, 29 and 30
	Surface rolling
	Soil 3d rate

Township No 26 North-

chains	
	East on random line bet. Sec. 20 and 29
	Variation 13° 30' East
40.00	Set post. for temporary 1/4 Sec. Corner
79.78	Intersect N. and S. line at at point 8 lks. S. of corner to Sec. 20. 21. 28 and 29. from which corner I run S 89° 57' West on true line bet. Sec. 20 and 29
	Variation 13° 30' East
39.89	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.78	Corner to Sec. 19. 20. 29 and 30
	Surface rolling Soil 3rd rate

Range No 16th West of 6th P.M.

chains	
	West on random line bet. Sec. 19 and 30
	Variation 13° 40' East
40.00	Set post. for temporary 1/4 Sec. Corner
80.00	Intersect West Boundary of Township at a point 20 lks. N. of corner to Sec. 19 and 30 from which corner I run N 89° 51' East on true line bet. Sec. 19 and 30
	Variation 13° 40' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Corner to Sec. 19. 20. 29 and 30
	Surface rolling Soil 3rd rate

Township No 26 North

North bet. Secs 19 & 20
Variation 13° 30' E

40.00 Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner

80.00 Set port. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Secs. 17, 18, 19 and 20.

Surface rolling
Soil 3rd rate

Range No 16 West 6th Princ

chained East on random line bet. Secs. 17 and 20
Variation 13° 30' East

40.00 Set port for temporary 1/4 Sec Corner

79.11 Intersect N and S line at a point from which corner to Secs. 16, 17, 20 and 21. I run West on true line bet. Secs. 17 and 20
Variation 13° 30' E

39.55 1/2 Set port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec Corner

79.11 Corner to Secs. 17, 18, 19 and 20

Surface rolling
Soil 3rd rate

Township No 26 South

chains	
	West on random line bet. Secs. 18 and 19
	Variation 13°40' E
40.00	Set port for temporary 1/4 Sec. Corner
80.00	Intersect West Boundary of Township at a point 42 lks. N. of corner to Secs. 18 and 19 from which corner I saw
	N. 89° 42' East on true line bet. Secs. 18 and 19
	Variation 13°40' E
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Corner to Secs. 17, 18, 19 and 20
	Surface rolling
	Soil 3d rate

Range No 16 West of 6th P.M.

	North bet. Secs. 17 & 18
	Variation 13°50' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
80.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for corner to Secs. 7, 8, 17 and 18
	Surface rolling
	Soil 3d rate

Township No 26 North

chains	
	East on random line bet. Secs 8 and 17 Variation 13° 30'
40.00	Set port. for temporary 1/4 Sec Corner
79.81	Intersect N and S line at a point 15 lks South of corner to Secs 8 and 17 from which corner I run S 89° 34' West on true line bet. Secs 8 and 17 Variation 13° 30'
39.90½	Set port. deposit charred stake raise mound of earth with pits as per instructions for 1/4 Sec Corner
79.81	Corner to Secs. 7. 8. 17 and 18

Range No 16 West 6th P.M.

chains	
	West on random line bet. Secs. 7 and 18 Variation 13° 30' East
40.00	Set port. for temporary 1/4 Sec. Corner
79.40	Intersect N and S line at a point 15 lks. South of corner to Secs. 7 and 18 from which corner I run S 89° ~~30~~ 34' East on true line bet. Secs. 7 & 18 Variation 13° 30' East
39.40	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.40	Corner to Secs. 7. 8. 17 and 18

Surface gently rolling
Soil 2nd rate

Township No 26 North Range No 16 West 6th P.M.

chains	
	North bet. Secs. 7 & 8
	Variation 13°55' E
40.00	Set port. deposit chan stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chaned stake, raise mound of earth with pits as per instruct for corner to Secs. 5, 6, 7 and 8
	Surface rolling
	Soil 3d. rate

chains	
	East on random line bet. Secs. 5 and 8 — Variation 13°50' East
40.00	Set port for temporary 1/4 Sec. Corner —
79.20	Intersect N. and S. line at a point 36 lks. South of corner to Secs. 4, 5, 8 and 9 from which corner I run
	S 89°45' West on true line bet. Secs. 5 and 8
	Variation 13°50' East
39.60	Set port. deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
79.20	Corner to Secs. 5, 6, 7 and 8
	Surface rolling
	Soil 3d. rate

Township No 26 South

chains	
	West on random line bet. Secs 6 and 7 Variation 13° 55'
40.00	Set post. ~~for temporary~~ ¼ Sec. Corner —
78.30	Intersect West Boundary of Township at a point 47 lks South of corner to Secs 6 and 7 from which corner Iron S 89° 40' East on true line bet. Secs 6 and 7 Variation 13° 55'
38.30	Set post. deposit chained stake raise mound of earth with pits. as per instructions for ¼ Sec Corner —
78.30	Corner to Secs 5, 6, 7 and 8 Surface rolling Soil 3d rate

Range No 16 West of 6th P.M.

chains	
	North on random line bet. Secs 5 and 6 Variation 14° East
40.00	Set post for temporary ¼ Sec. Corner —
80.90	Intersect North Boundary of Township at a point 40 lks East of corner to Secs 5 and 6 from which corner Iron S 37' East on true line bet. Secs 5 and 6 Variation 14° East
40.90	Set post. deposit chained stake raise mound of earth with pits. as per instructions for ¼ Sec. Corner
80.90	Corner to Secs 5, 6, 7 and 8 Surface rolling Soil 3d rate — Aug. 8th 1872

General Description.

The surface of this Township is rolling and gently rolling. The soil varies from 2d to 3d rate.

List of Names.

A list of the names of the individuals employed to assist in running, measuring or marking the lines and corners described in the foregoing field notes of Township No 26 North of the base line, of Range No 16 West of the 6th Prin. Meridian. showing the respective capacities in which they acted.

John Mangold } Chainmen
W. H. Phillips

B. F. Stout } Moundmen
Joseph Patros } Axmen & Flagmen

We hereby certify that
we assisted George T.
Kendall Deputy Surveyor
in surveying and
sub-dividing Township
No 26 North of Range
No 16 West of the S.P.M.
and that said Township
has been in all respects
to the best of our
knowledge and belief
well and faithfully
surveyed and the
boundary monuments
planted according
to the instructions fur-
nished by the Surveyor
General

John Mangold
W. Philips } Chainmen

B. F. Stout } Mound men
Axmen and
Joseph Dateas } Flagman

Subscribed and sworn to by the above named persons before me a Notary Public for Antelope Co. State of Nebraska this 13th day of August 1872

H Blanchard
Notary Public

I, George T. Kendall, Deputy Surveyor, do solemnly swear that in pursuance of a joint Contract wherein Chauncey Wiltse, George T. Kendall and Henry Court are joint contractors with E. E. Cunningham, U. S. Surveyor General for the District of Iowa and Nebraska, bearing date the 25th day of June 1872, I have well, faithfully and truly, in my own proper person, and in strict accordance with the instructions furnished by the Surveyor General, the Surveying Manual and the laws of the United States, surveyed all those parts or portions of Township No 26 N Range No 16 West of 6th Prin. Mer. as are represented

in the foregoing field notes as having been surveyed under my direction; and I do further solemnly swear that all the corners of said surveys have been established and perpetuated in strict accordance with the surveying manual and printed instructions and that the foregoing are the true and original field notes of such survey.

George T Kendall
Deputy Surveyor

Subscribed by said George T. Kendall Deputy Surveyor, and sworn to before me, a Notary Public for Antelope County, State of Nebraska, this 13th day of August 1872.

H. Blanchard
Notary Public

Surveyor Generals Office
Plattsmouth Nov 1st 1872

The foregoing Field Notes of the Survey of subdivision lines of Township No. 26. North of Range No 16 West of the 6th Principal Meridian in the State of Nebraska executed by executed by George T Kendall Deputy Surveyor under joint contract No 58. dated June 25th 1872. wherein Chauncy Wiltse. George T. Kendall and Henry Court are joint contractors having been critically examined, the necessary corrections and explanations made, the said Field Notes and the Surveys they describe are hereby approved

E. E. Cunningham
Surveyor-General

Index Diagram

Town 27 N. Range 16 W.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of the
Survey and Sub-divisions
of
Township No 27 North
of
Range No 16 West
of the
6th Principal Meridian
in the
State of Nebraska

Executed
by Chauncey Wiltse,
Deputy Surveyor,
under Joint Contract
No 58 dated June
25th 1872.

Survey
Commenced July 26, 1872
Completed July 30th, 1872

List of Names:

A list of the names of the individuals who were employed to assist in surveying and sub-dividing this Township.

A. B. Campbell. } Chainmen
W. A. Smith }

Joseph W. Gay } Moundmen
L. Grenier } Axmen and Flagmen

To determine the proper adjustment of my Compass for sub-dividing this Township I commence at the S.E. corner and run thence North on a blank line along the East Boundary of Sec. 36.

Variation 13° 40' East

39.92 To a point 16 lks. East of 1/4 Sec. Corner.

79.84 To a point 35 lks. East of corner to Secs. 25 and 36.

Therefore to retrace this line, or run parallel thereto my Compass must be adjusted to a Variation 13° 55' East

Township No 27 North

chains	
	North bet. Secs. 35 & 36
	Variation 13° 35' East
40.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for Corner to Secs. 25. 26. 35 and 36
	Surface rolling Soil 3d rate

Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 25 & 36
	Variation 13° 45' East
40.00	Set post for temporary 1/4 Sec. Corner
80.22	Intersect East Boundary of Township at a point 24 lks. S. of corner to Secs. 25 and 36 from which corner I and S 89° 50' West on line line bet. Secs. 25 and 36
	Variation 13° 45' East
40.11	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.22	Corner to Secs. 25. 26. 35 and 36
	Surface rolling Soil 3d rate

Township No 27 South-

chains	
	North bet. Sec. 25 and 26 Variation 18°45' E.
40.00	Set pot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner
80.00	Set pot. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sec. 23. 24. 25 and 26 Surface rolling Soil 3d rate.

Range No 16 West of 6th PM

chains	
	East on random line bet. Sec. 24 and 25 Variation 18°45' East
40.00	Set pot for temporary 1/4 Sec. Corner
80.56	Intersect East Bound-ary of Township at a point 28 lks. South of corner to Sec. 24 and 25 from which corner I run S 89°48' West on true line bet. Sec. 24 and 25 Variation 18°45' East
40.28	Set pot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.56	Corner to Sec. 23. 24 25 and 26 Surface rolling Soil 3d rate

Township No 27 South

chains	
	South bet. Secs. 23 and 24
	Variation 13° 45' East
40.00	Set pot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set pot. deposit chained stake raise mound of earth with pits. as per instructions for corner to Secs. 13. 14. 23 & 24.
	Surface rolling Soil 3rd rate.

Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 13 and 24
	Variation 13° 45' East
40.00	Set pot for temporary 1/4 Sec. Corner
68.00	Enter Valley N.W. & S.
80.70	Intersect East Bound-ary of Township at a point 30 lks. S of corner to Secs. 13 & 24 from which corner I mark
	S 89° 47' West on true line bet. Secs. 13 and 24
	Variation 13° 45' East
40.35	Set pot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.70	Corner to Secs. 13. 14. 23 and 24
	Surface last 2 chs. level
	Soil 2nd rate
	Balance rolling Soil 3rd rate

Township No 27 North

chains	
	North bet. Secs. 13 and 14
	Variation 13° 40' East
40.00	Set port. deposit chained stake raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Secs. 11, 12, 13 and 14
	Surface rolling
	Soil 3d rate

Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 12 and 13
	Variation 13° 45' East
39.00	Enter Valley N.W. and S.E.
40.00	Set port. for temporary 1/4 Sec. Corner
80.35	Intersect East Bound any of Township at a point 21 lks. South of corner to Secs. 12 and 13 from which cor. I run S 89° 51' W on line bet. Secs. 12 + 13
	Variation 13° 45' East
40.17½	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.35	Corner to Secs. 11, 12, 13 and 14
	Surface rolling
	Soil 3d rate

Township No 27 North

chains	
	North bet. Secs. 11 and 12
	Variation 13°40' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
71.50	Enter valley. West + S.E
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 1. 2. 11 and 12
	Surface rolling Soil 3d rate } Except
	Except last 8.50 chs, level 2d rate

Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 1 and 12
	Variation 13°45' East
40.00	Set port for temporary 1/4 Sec. Corner
80.20	Intersect East Boundary of Township at a point 35 lks. S. of corner to Secs. 1 and 12 from which corner I run
	S 89°45' West on true line bet. Secs. 1 and 12
	Variation 13°45' E
40.10	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.20	Corner to Secs. 1. 2. 11 and 12
	Surface level Soil 2d

Township No 27 South

chains	
	North - on random line bet. Secs. 1 and 2
	Variation 13° 30' E
15.50	Drain descends N.E.
38.00	Leave valley N.E. and W.
40.00	Set post for temporary 1/4 Sec. Corner
79.95	Intersect South Boundary of Township at a point 8 lks West of Corner to Secs. 1 and 2 from which corner I run
	S 3' West on true line bet. Secs. 1 and 2
	Variation 13° 30' East
39.95	Set post. deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.95	Corner to Secs. 1. 2. 11 and 12.
	Surface 1st 38 chs level Soil 1st rate
	Balance rolling Soil 3d rate

Range No 16 West W.M.

chains	
	North bet. Secs. 34 & 35
"	Variation 13° 45' East
40.00	Set post. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit charcoal stake, raise mound of earth with pits. as per instructions for corner to Secs. 26. 27. 34 and 35
"	Surface rolling Soil 3d rate

Township No 2 North

chains	
	East on random line bet. Secs. 26 and 35
	Variation 18°25' East
40.00	Set post. for temporary 1/4 Sec. Corner
80.40	Intersect State line at a point 5 lks. North of corner to Secs. 25. 26. 35 and 36 from which corner I note S 89°58' West on true line bet. Secs. 26 and 35
	Variation 18°25' East
40.20	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.40	Corner to Secs. 26. 27. 34 and 35
	Surface rolling
	Soil 3d rate

Range No 16 West. 6th P.M.

chains	
	North bet. Secs. 26 + 27
	Variation 18°45' East
30.00	Enter bottom land S.E. and East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for corner to Secs. 22. 23. 26 and 27
	Surface 1st 30 chs. rolling
	Soil 3d rate
	Balance level
	Soil 2d rate

Township No 27 South

chains	
	East on random line bet. Secs. 23 and 26
	Variation 13° 75' East
40.00	Set post for temporary 1/4 Sec. Corner
75.00	Leave Bottom N and South-
80.50	Intersect N. and S. line at a point 7 lks S. of corner to Secs. 23, 24, 25 and 26 from which corner Pine S 89° 57' West on true line bet. Secs. 23 & 26
	Variation 13° 15' East
40.25	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.50	Corner to Secs. 22, 23, 26 and 27
	Surface 1st 75 chs level Soil 2d rate Balance rolling Soil 3d rate

Range No 16 West. 6th P.M.

chains	
	North bet. Secs. 22 and 23
	Variation 13° 45' E
36.00	Leave Bottom S.E. & N.W.
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 14, 15, 22 and 23
	Surface 1st 30 chs level Soil 2d rate Balance rolling Soil 3d rate

Township No 27 North

chains	
	East on random line bet. Secs. 14 and 23
	Variation 13° 30' East
40.00	Set post for temporary 1/4 Sec. Corner
80.30	Intersect S and S line at a post, corner to Secs. 13. 14. 23 and 24 from which corner I run
	West on true line bet. Secs. 14 and 23
	Variation 13° 30' East
40.15	Set post. deposit chaned. stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner
80.30	Corner to Secs. 14. 15. 22 and 23
	Surface rolling Soil 3d. rate

Range No 16 West 6th PM.

chains	
	North bet Secs 14 and 15
	Variation 13° 45' East
40.00	Set post. deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chaned stake, raise mound of earth with pits. as per instructions for corner to Secs. 10. 11. 14 and 15
	Surface rolling Soil 3d rate

Township No 27 South—

chains	
	East on random line bet. Secs. 11 and 14
	Variation 13° 20' East
41.00	Set post for temporary 1/4 Sec Corner
80.15	Intersect S. and Sluice at a point 8 lks. South of corner to Secs. 10. 12. 13 and 14 from which corner I bear
	S 89° 3' West on true line bet. Secs. 11 and 14
	Variation 13° 20' East
49.07 1/2	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec. Cor
80.15	Corner to Secs. 10. 11. 14 and 15
	Surface rolling
	Soil 3rd. rate

Range No 16 West 6th P.M.

chains	
	South bet. Secs. 10 and 11
	Variation 13° 45' East
30.00	Enter Valley N.E. and S.W.
40.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for 1/4 Sec Corner
50.50	Draw N.E. and S.W.
80.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for Corner to Secs. 2. 3. 10 and 11
	Surface 1st. 30 ch. rolling
	Soil 3rd. rate
	Balance level. 2nd rate

Township No 27 North — Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 2 and 11
	Variation 13°35' East
19.00	Drain descends N.E.
24.50	Same drain descends S.E.
36.00	Same drain descends N.E.
38.00	Same drain descends S.E.
40.00	Set post for temporary 1/4 Sec. Corner —
40.15	Same drain descends N.E.
80.14	Intersect N. and Sluice at a point 18 lks. South of corner to Secs. 1. 2. 11 and 12 from which corner I run S 89° 52' West on line line bet. Secs. 2 and 11
	Variation 13°35' East
40.07	Set post. deposit charcoal slate raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.14	Corner to Secs. 2. 3. 10 and 11
	Surface level —
	Soil 2nd rate —

chains	
	North on random line bet. Secs. 2 and 3
	Variation 13°35' East
8.00	Leave Valley W. and N.E.
40.00	Set post. ~~for temporary~~ 1/4 Sec. Corner —
79.82	Intersect North Boundary of Township at a point 17 lks. West of corner to Secs. 2 and 3 from which corner I run ~~S 89° 52'~~ West on line line bet. Secs. 2 and 3
	Variation 13°35' East
39.82	Set post. deposit charcoal slate raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.82	Corner to Secs. 2. 3. 10 and 11
	Surface 1st 8 ch. level
	Soil 2nd rate —
	Balance rolling
	Soil 3rd rate —
	July 27th 1872

Township No 27 North

chains	
	North bet. Secs. 33 and 34
	Variation 13° 45' East
40.00	Set port. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Section Corner.
80.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for Corner to Secs. 27. 28. 33 and 34
	Surface rolling
	Soil 3d rate.

Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 27 and 34
	Variation 13° 55' East
17.00	Enter Bottom N.W. and S.E.
40.00	Set port for temporary 1/4 Sec. Corner
48.00	Leave Bottom N.E. and S.W.
79.30	Intersect N. and S. line at a point 7 lks South of corner to Secs. 26. 27. 34 and 35, from which corner I run
	S 89° 57' West on true line bet. Secs. 27 and 34
	Variation 13° 55' East
39.65	Set port. deposit charred stake raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.30	Corner to Secs. 27. 28. 33 and 34
	Surface bottom level
	Soil 2d rate
	Balance rolling, soil 3d rate

Township No 27 North

chains	
	North bet. Sec. 27 and 28
	Variation 18° 40' East
8.00	Enter Bottom N. and S.
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 21 22. 27 and 28
	Surface 1st 8 ch. rolling Soil 3rd rate
	Balance level. 2nd rate

Range No 16 West of 6th P.M.

chains	
	East on random line bet. Sec. 22 and 27
	Variation 18° 55' East
40.00	Set port for temporary 1/4 Sec. Corner.
79.50	Intersect N. and S. line at a point 5 lks. South of corner to Sec. 22. 23. 27 and 28 from which corner S. and S 89° 38' West on true line bet Sec. 22 and 27
	Variation 18° 55' East
39.75	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.50	Corner to Secs. 21, 22. 27 and 28
	Surface level Soil 2nd rate

Township No 27 North

chains	
	North bet Secs. 21 and 22
	Variation 13° 45' East
40.00	Set port. deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
66.00	Leave Bottom N.W. and S.E.
80.00	Set port. deposit chaned stake, raise mound of earth with pits. as per instructions for corner to Secs. 15, 16, 21 and 22
	Surface 1st 66 chs. level
	Soil 2d rate
	Balance rolling
	Soil 3d rate

Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 15 and 22
	Variation 13° 55' East
40.00	Set port for temporary 1/4 Sec. Corner
79.65	Intersect N. and S. line at port. corner to Secs. 14. 15. 22 and 23 from which corner I run
	West on a true line bet. Secs. 15 and 22
	Variation 13° 55' East
39.82½	Set port. deposit chaned stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.65	Corner to Secs. 15. 16. 21 and 22.
	Surface rolling
	Soil 3d rate

Township No 27 South-

chains	
	South bet. Sec.s 15 and 16
	Variation 13° 45' East
40.00	Set pot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner-
80.00	Set pot. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sec.s 9.10. 15 and 16
	Surface rolling Soil 3rd rate

Range No 16 West 5th P.M.

chains	
	East on random line bet. Sec.s 10 and 15
	Variation 13° 35' East
40.00	Set pot for temporary 1/4 Sec. Corner-
79.67	Intersect N. and S. line at a point 11 lks. S. of corner to Sec.s 10. 11 14 and 15 from which corner I found
	S 89° 35' West on true line bet. Sec.s 10 and 15
	Variation 13° 35' East
39.83 p	Set pot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner-
79.67	Corner to Sec.s 9.10.15 and 16
	Surface rolling Soil 3rd rate

Township No 27 South-

chains	
	South bet. Secs. 9 and 10
	Variation 13° 45' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
50.00	~~Enter~~ Bottom S. Fork
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Secs. 3. 4. 9 and 10
	Surface 1st. 50 ch. rolling
	Soil 3rd rate

Range No 16 West of 6th P. M.

chains	
	East on random line bet. Secs. 3 and 10
	Variation 13° 55' East
17.00	Drain descends S.E.
40.00	Set post for temporary 1/4 Sec. Corner
79.70	Intersect N and S line at a point 28 lks. South of corner to Secs. 2. 3. 10 and 11 from which corner I run S 89° 48' West on true line bet. Secs. 3 and 10
	Variation 13° 35' East
39.85	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
79.70	Corner to Secs. 3. 4. 9 and 10
	Surface level
	Soil 2nd rate

Township No 27 North

chains	
	on random line North bet. Secs. 3 and 4
	Variation 13°55' East
8.00	Drain descends S.E.
11.00	Leave Valley N.W. and East
40.00	Set post for temporary gr. sec. cor.
79.81	Intersect North Boundary of Township at a point 5 lks. East of corner to Secs. 3 and 4 from which corner I run S 2' East on true line bet. Secs. 3 and 4
	Variation 13°55' East
39.81	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
79.81	Corner to Secs. 3. 4. 9 and 10
	Surface 1st 11 chs level
	Soil 2d rate
	Balance rolling
	Soil 3d rate.
	July 28th —

Range No 16 West, 6th P.M.

chains	
	North bet. Secs. 32 and 33
	Variation 13°15' East
40.00	Enter Bottom N.W. and East. and set post deposit chained stake raise mound of earth with pits, as per instructions for 1/4 Sec. Corner —
80.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for corner to Secs 28. 29. 32 and 33
	Surface 1st 40 chs. rolling
	Soil 3d rate —
	Balance level — 2d rate

Township No 27 South-

chains	
	East on random line bet. Sec. 28 & 33 Variation 13°40' East
40.00	Set post for temporary 1/4 Sec. Corner-
62.00	Leave Bottom N.E. and S.W.
79.43	Intersect N. and S. line at a point 21 lks N. of corner to Sec. 27. 28. 33 and 34 from which corner I run N 89° 31' West on true line bet. Sec. 28 and 33 Variation 13°40' East
39.71½	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.43	Corner to Sec. 28. 29. 32 and 33 Surface 1st 62 ch. level Soil 2d rate Balance rolling Soil 3d rate

Range No 16 West 6th P.M.

chains	
	North bet. Sec. 28 and 29 Variation 13°45' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner-
53.00	Enter Sand Ridge West and N.E.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 20. 21. 28 and 29 Surface 1st 53 ch. level Soil 2d rate Balance rolling Soil 3d rate

Township No 27 North-

chains	
	East on random line bet. Secs. 21 and 28
	Variation 13° 40' East
27.00	Leave Sand ridge N.W. and S.E.
40.00	Set post. for temporary 1/4 Sec. Corner.
79.68	Intersect N and S. line at a point 17 lks. North of corner to Secs 21. 22. 27 and 28 from which corner I run N 89° 33' West on line line bet. Secs. 21 and 28
	Variation 13° 40' East
39.84	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.68	Corner to Secs. 20. 21. 28 and 29
	Surface 1st. 27 ch. rolling
	Soil 3d. rate.
	Balance level. 2d rate

Range No 17 West 6th P.M.

chains	
	North bet Secs. 20 and 21
	Variation 13° 50' East
28.00	Leave Sand Ridge N.W. and S.E.
40.00	Set post, deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for Corner to Secs. 16, 17. 20 and 21
	Surface 1st. 25 ch. rolling
	Soil 3d. rate
	Balance level.
	Soil 2d. rate

Township No 27 North

chains	
	East on random line bet. Sec.s 16 and 21 Variation 13° 35' East
40.00	Set post for temporary 1/4 Sec Corner
80.00	Leave Bottom N.W. and S.E.
79.38	Intersect N and S line at a point 15 lks. N. of corner to Sec.s 15, 16, 21 and 22 from which corner I run N 89° ~~53'~~ 54' West on true line bet. Sec.s 16 and 21 Variation 13° 35' East
39.69	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec Corner
79.38	Corner to Sec.s 15, 16, 21 and 22
	Surface 1st 6 chs level Soil 2nd rate. Balance rolling. Soil 3rd rate

Range No 16 West G. & S. R. M.

chains	
	North bet. Sec.s 16 and 17 Variation 13° 30' East
15.00	Leave Bottom N.E. and S.W.
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
80.00	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sec.s 8, 9, 16 and 17
	Surface 1st 15 chs level Soil 2nd rate Balance rolling Soil 3rd rate

Township No 27 North-

chains	
	East on random line bet. Secs. 9 and 16
	Variation 13° 35' East
40.00	Set post for temporary 1/4 Section Corner
79.70	Intersect N. and S. line at [illegible] post, corner to Secs. 9. 10. 15 and 16 from which corner I run
	West on true line bet. Secs. 9 and 16
	Variation 13° 35' East
39.85	Set post, deposit charred stake, raise mound of earth-with-pits, as per instructions for 1/4 Sec. Corner
79.70	Corner to Secs. 8. 9. 16 and 17
	Surface rolling
	Soil 3d rate

Range No 16 West 6th P.M.

chains	
	North bet. Secs. 8 and 9
	Variation 13° 50' East
20.00	Enter Bottom W. and S.E.
40.00	Set post, deposit charred stake, raise mound of earth-with-pits as per instructions for 1/4 Sec. Corner
50.00	Leave Bottom W. and S.E.
80.00	Set post, deposit charred stake, raise mound of earth-with-pits, as per instructions for Corner to Secs. 4. 5. 8 and 9
	Surface 1st bottom level
	Soil 2d rate
	Balance rolling
	Soil 3d rate

Township No 27 North Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs 4 and 9
	Variation 13° 35' East
40.00	Set post for temporary 1/4 Sec. Corner.
45.00	Enter Bottom N.W. and S.E.
79.00	Intersect N and S line at a point 5 lks. South of corner to Secs 3, 4, 9 and 10 from which corner I run
	S 89° 58' West on true line bet. Secs 4 and 9
	Variation 13° 35' East
39.50	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
79.00	Corner to Secs 4.5.8 and 9
	Surface Bottom level Soil 2d rate, Balance rolling, 3d rate

chains	
	North on random line bet. Secs 4 and 5
	Variation 14° 05' East
20.00	Enter Bottom W and S.E.
37.00	Drain descends East
40.00	Set post for temporary
79.00	Intersect North Boundary of Township at a point 59 lks. East of corner to Secs 4 and 5 from which corner I run
	S 25 East on true line bet. Secs 4 and 5
	Variation 14° 05' East
39.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
79.00	Corner to Secs 4.5.8 and 9
	Surface Bottom level Soil 2d rate Balance rolling - Soil 3d rate —

Township No 27 South — Range No 16 West of 6th P.M.

chains	
	North bet. Secs. 31 and 32
	Variation 14° East
18.00	Enter Bottom N.E. and N.W.
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
65.00	Leave Bottom N.W. and East
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Secs. 29. 30. 31 and 32
	Surface Bottom level
	Soil 2 d. rate
	Balance rolling
	Soil 3 d. rate

chains	
	East on random line bet. Secs. 29 and 32
	Variation 13°55' East
40.00	Set port for temporary 1/4 Sec. Corner —
61.00	Enter Bottom N.W. and N.E.
80.42	Intersect N and S line at a point 10 lks. South of corner to Secs. 28. 29. 32 and 33 from which corner I run S 89° 56' West on true line bet. Secs. 29 and 32
	Variation 13°55' East
40.21	Set port. deposit chained stake raise mound of earth with pits. as per instructions for 1/4 Sec. Corner
80.42	Corner to Secs. 29. 30. 31 and 32
	Surface - bottom level
	Soil 2 d. rate
	Balance rolling
	Soil 3 d. rate —

Township No 27 North Range No 16 West 6th P.M.

chains	
	West on random line bet. Secs. 30 and 31
	Variation 13°50' East
40.00	Set port for temporary 1/4 Sec. Corner.
76.57	Intersect West Boundary of Township at a point 22 lks. North of corner to Secs. 30 and 31 from which corner I run
	N 89°51' East on true line bet. Secs. 30 and 31
	Variation 13°50' East
36.57	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
76.57	Corner to Secs. 29. 30. 31 and 32
	Surface rolling
	Soil 3d rate
	July 29th 1872

chains	
	North bet. Secs. 29 and 30
	Variation 13°55' East
25.00	Enter Bottom W. and S.E.
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
60.00	Enter Sand ridge & leave Bottom. N.W. and S.E.
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Secs. 19. 20. 29 and 30
	Surface Bottom level
	Soil 2d rate
	Balance rolling
	Soil 3d rate

Township No 27 Nalli-

chains	
	East on random line bet. Sec. 20 and 29
	Variation 13° 40' East
40.00	Set prpt for temporary 1/4 Sec. Corner
79.94	Intersect N. and S. line at a point 15 lks. South of corner to Secs 20, 21, 28 & 29, 28, 29, 32, 33. from which corner I run
	S 89 34' West on true line bet. Sec. 20 and 29
	Variation 13° 40' East
39.97	Set prpt. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.94	Corner to Secs. 19, 20, 29 and 30
	Surface rolling Soil sandy - 3d rate

Range No 16 West. 6th P.M.

chains	
	West on random line bet. Sec. 19 and 30
	Variation 13° 50' East
14.00	Leave Sand Ridge N. W. and S. E. enter bottom
40.00	Set prpt for temporary 1/4 Sec. Corner
75.86	Intersect West Bound ary of Township at a point 14 lks. N. of corner to Secs. 19 & 30 from which corner I run
	N 89 34' East on true line bet. Secs. 19 and 30
	Variation 13° 50' East
35.86	Set prpt deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
75.86	Corner to Secs. 19, 20, 29 and 30
	Surface Bottom land Soil 2d rate
	Balance rolling - 3d rate

Township No 27 North

chains	
	North bet. Sec. 19 and 20 Variation 13° 35' E
35.00	Leave Sand Ridge N.W. and East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
60.00	Enter rolling land N.W. and S.E. leave Bottom -
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 17, 18, 19 and 20 Surface bottom level Soil 2d rate Balance rolling Soil 3d rate

Range No 16 West 6th P.M.

chains	
	East on random line bet. Sec. 17 and 20 Variation 13° 45' East
40.00	Set port for temporary 1/4 Sec. Corner -
43.00	Leave Bottom and enter rolling land N.E. and S.W.
79.44	Intersect N. and S. line at a point 30 lks. S. of corner to Sec. 16, 17, 20 and 21 from which corner I run S 89° 47' West on true line bet. Sec. 17 and 20 Variation 13° 45' East
39.72	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.44	Corner to Sec. 17, 18, 19 and 20 Surface Bottom level Soil 2d rate. Balance rolling - Soil 3d rate

Township No 27 North

chains	
	West on random line bet. Secs. 18 and 19
	Variation 13°50' East
38.00	Leave rolling & enter bottom land N.W. and S.E.
40.00	Set post for temporary 1/4 Sec. Corner
48.00	Enter Pond N & S
55.00	Leave Pond N.E. and S.E.
75.65	Intersect West Boundary of Township at a point 8 lks. North of corner to Secs. 18 and 19 from which corner I run S 89°37' East on true line bet. Secs. 18 and 19
	Variation 13°50' E
35.65	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
75.65	Corner to Secs. 17. 18. 19. 20
	Surface Bottom level Soil 2d rate - Balance rolling "3d" rate

Range No 16 West, 6th P.M.

chains	
	North bet. Secs. 17 and 18
	Variation 13°55' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 7. 8. 17 and 18
	Surface rolling Soil 3d rate

Township No 27 North-

chains	
	East on random line bet. Sec.s 8 and 17 Variation 13° 45' East
40.00	Set post for temporary 1/4 Sec. Corner
79.61	Intersect N. and S. line at a point, 34 lks. S. of corner to Sec.s 8. 9. 16 and 17 from which corner I run S 89° 45' West on true line bet. Sec.s 8 and 17 Variation 13° 45' East
39.80	Set post, deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.61	Corner to Sec.s 7. 8. 17 and 18 Surface rolling Soil 3rd rate

Range No 16 West 6th P.M.

chains	
	West on random line bet. Sec.s 7 and 18 Variation 13° 30' East
2.00	Enter Bottom N. 2 S.W.
40.00	Set post for temporary 1/4 Sec. Corner
75.90	Intersect West Boundary of Township at a point 20 lks. N. of corner to Sec.s 7. 8. 18 from which corner I run N 89° 51' East on true line bet. Sec.s 7 and 18 Variation 13° 50' East
35.90	Set post, deposit charcoal stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
75.90	Corner to Sec.s 7. 8. 17 and 18 Surface level Soil 2nd rate

Township No 27 North-

chains	
	North bet. Secs. 7 and 8 Variation 13° 55' East
40.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
45.00	Leave Bottom West and S.E.
80.00	Set post. deposit charred stake, raise mound of earth with pits as per instructions for corner to Secs. 5. 6. 7 and 8
	Surface Bottom land Soil 2nd rate Balance rolling Soil 3rd rate

Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 5 and 8 Variation 13° 45' East
40.00	Set post for temporary 1/4 Sec. Corner
79.10	Intersect N and S line at a point 16 lks. South of corner to Secs. 4. 5. 8 and 9 from which corner I gain S 89° 53' West on true line bet. Secs. 5 and 8 Variation 13° 45' East
39.55	Set post, deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.10	Corner to Secs. 5. 6. 7 and 8 Surface rolling Soil 3rd rate

Township No 27 North Range No 16 West 6th P.M.

chains	
	West on random line bet. Secs. 6 and 7
	Variation 13° 55' E
40.00	Set port for temporary 1/4 Sec. Corner —
73.80	Intersect West Boundary of Township at a point 10 lks. N. of corner to Secs. 6 and 7 from which corner I run
	N 89° 56' East on true line bet. Secs. 6 and 7
	Variation 13° 55' E
33.80	Set port, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner —
73.80	Corner to Secs. 5.6.7 and 8
	Surface rolling
	Soil 3d rate

chains	
	North on random line bet. Secs. 5 and 6
	Variation 14° East
20.00	Enter Bottom East & West
39.50	Drain descends East
40.00	Set port for temporary 1/4 Sec. Corner —
55.00	Leave Bottom W and S.E.
79.78	Intersect North Boundary of Township at a point 150 lks. East of corner to Secs. 5 and 6 from which corner I run
	S 1° 4' East on true line bet. Secs. 5 and 6
	Variation 14° East
39.78	Set port, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner —
79.78	Corner to Secs. 5.6.7 and 8
	Surface Bottom level
	Soil 2d rate, Balance rolling, soil 3d rate —

July 30th 1872

General Description.

The surface of this Township is generally rolling, composed of sand ridges, or hills and level valleys or bottoms. The soil of the sand ridges is of 3d rate quality. useful only for grazing. The valleys or bottoms are level. Soil ranging from 1st to 2d rate quality. The soil is generally of black, sandy loam - produces a heavy growth of grass. There is a pond of water in Secs 18 and 19 also one in Sec. 30. There is a drain in the N. part of the Town containing water in holes. The bottom land along this drain is of excellent quality with heavy growth of grass.

List of Names

A list of the names of the individuals employed to assist in running, measuring or marking the lines and corners described in the foregoing field notes of Township No 27 North of the base line of Range No 16 West of the 6th Principal Meridian, showing the respective capacities in which they acted.

A. B. Campbell, } Chainmen
W. A. Smith }
Joseph W. Gay } Mounderness
L. Grenier } Axmen & Flagmen

We hereby certify that we assisted Chauncey Wittse Deputy Surveyor, in surveying and sub-dividing Township No 27 North, Range No 16 West of the 6th Principal Meridian, and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the bound-ary monuments planted according to the instruct-ions furnished by the Surveyor General

A. B. Campbell
W. A. Smith } Chainmen

Joseph W. Gay
L his X mark Greener } Mound men Axmen & Flagmen

Subscribed and sworn to by the above named persons before me a Notary Public for Antelope County in the State of Nebraska this 13th day of August, 1872.

H. C. Blanchard
Notary Public

I Chauncey Wiltse Deputy Surveyor, do solemnly swear, that in pursuance of a joint Contract wherein Chauncey Wiltse, George T. Kendall and Henry Coint are joint Contractors with E. E. Cunningham U. S. Surveyor General for Nebraska and Iowa, bearing date the 25th day of June 1872. I have well faithfully and truly in my own proper person, and in strict conformity with the instructions of the Surveyor General, the Surveying Manual and the laws of the United States, surveyed all those parts of Township No 27 North, of Range No 16 West of the 6th Principal Meridian

as are represented in the foregoing field notes as having been surveyed under my direction and I do further solemnly swear that all the corners of said Surveys have been established and perpetuated in strict accordance with the Surveying Manual and printed instructions, and that the foregoing are the true & original field notes of such Survey.

Chauncey Wiltse
Deputy Surveyor

Subscribed by said Chauncey Wiltse Deputy Surveyor, and sworn to before me a Notary Public for Antelope County State of Nebraska this 13 day August 1872

H B Blanchard
Notary Public

Surveyor General's Office
Plattsmouth Nb 1st 1872

The foregoing Field Notes of the Survey and Subdivision of Township No 24 North of Base Line, of Range No 16 West of 6th P.M. in the State of Nebraska. Executed by Chauncey Wiltse Deputy Surveyor under Joint Contract No 58 wherein Chauncey Wiltse George T. Kendall and Amry Court are joint Contractors, in the Month of July 1872. having been Critically Examined, the necessary Corrections and Explanations made the said Field Notes and Surveys they describe are hereby approved.

E. E. Cunningham
Surveyor General

Index Diagram

Town 28 North Range 6 W



Field Notes
of the
Survey and Sub-division
of
Township No 20 South
of the
Base Line
of
Range No 16 West
of the
6th Principal Meridian
in the
State of Nebraska.

Executed
by Chauncey Miller,
Deputy Surveyor
under Joint-Contract
No 58. dated June 25th 1872

Survey
Commenced July 31st 1872
Completed Aug 4th 1872

List of Names,

A list of the names of the individuals employed to assist in surveying and sub-dividing this Township.

A. B. Campbell. } Chainmen
W. A. Smith }
Joseph W. Gay } Immediate
L. Greenier } Axmen & Flagmen

To determine the proper adjustment of my compass for sub-dividing this Township I commence at the S.E. corner of the Township and run thence
North on a blank line along the East Boundary of Sec. 36
Variation 13° 04' East

40.00 To the 1/4 Sec. Corner
80.03 To corner to Secs. 25 and 36

Therefore my compass is in proper adjustment for sub-dividing this Township.

Township No 28 North Range No 16 West 6th P.M.

chains	
	North bet. Secs. 35 & 36
	Variation 13°45' East
40.00	Set post deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
50.00	Leave rolling and enter level land N.W. cor S.E.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 25, 26, 35 and 36
	Surface 1st 50 ch. rolling Soil 3rd rate
	Balance level Soil 2nd rate

chains	
	East on random line bet. Secs. 25 and 36.
	Variation 13°45' East
40.00	Set post for temporary 1/4 Sec. Corner
80.33	Intersect East Boundary of Township at a point 42 lks. S. of corner to Secs. 25 and 36 from which corner I run S 89° 42' West on the line bet. Secs. 25 & 36
	Variation 13°45' East
40.16 p	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.33	Corner to Secs. 25, 26, 35 and 36
	Surface gently rolling Soil 2nd rate

Township No 28 South

Chains	
	North bet. Secs. 25 and 26
	Variation 13° 75' East
40.00	Set prot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set prot. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 23. 24. 25 and 26
	Surface gently rolling
	Soil 3rd rate

Range No 16 West G.&S.R.M.

Chains	
	East on random line bet. Secs. 24 and 25
	Variation 13° 75' East
40.00	Set prot. for temporary 1/4 Sec. Corner
80.16	Intersect East Boundary of Township at a point 28 lks. South of corner to Secs. 24 and 25 from which corner bears S 89° 48' West on true line bet. Secs. 24 and 25
	Variation 13° 75' East
40.08	Set prot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.16	Corner to Secs. 23. 24. 25 and 26
	Surface level
	Soil 2nd rate

Township No 2 South —

chains	
	North bet. Secs 23 & 24
	Variation 13° 30'
40.00	Set pot. deposit chained stake raise mound of earth with pits, as per instructions for 1/4 Sec. Corner —
80.00	Set pot. deposit chained stake raise mound of earth with pits, as per instructions for Corner to Secs. 13, 14, 23 and 24
	Surface gently rolling
	Soil 3d, rate 1

Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 13 and 24
	Variation 13° 15' East
40.00	Set pot for temporary 1/4 Sec. Corner —
80.03	Intersect East Boundary of Township at pot. Corner to Secs. 13 and 24 from which corner I run West on true line bet. Secs. 13 and 24
	Variation 13° 15' East
40.01½	Set pot. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner —
80.03	Corner to Secs. 13, 14, 23 and 24
	Surface level
	Soil 2d, rate

Township No 28 South-

chains	
	South bet. Sec.s 13 + 14
	Variation 13° 25' East
40.00	Set post. deposit chained
	stake, raise mound
	of earth with pits
	as per instructions
	for 1/4 Sec. Corner
80.00	Set post. deposit chained
	stake raise mound
	of earth with
	pits. as per instruct-
	ions for Corner
	to Sec.s 11. 12, 13
	and 14
	Surface level
	Soil 2nd rate

Range No 16 West. 6th P.M.

chains	
	East on random
	line bet. Sec.s 12 and 13
	Variation 13° 75' East
40.00	Set post for temporary
	1/4 Sec. Corner
79.84	Intersect East Bound
	ary of Township at
	a point 10 lks S.
	of corner to Sec.s
	12 and 13 from
	which corner I run
	N 89° 36' West
	on true line bet.
	Sec.s 12 and 13
	Variation 13° 75' East
39.92	Set post. deposit chained
	stake raise mound
	of earth with pits
	as per instructions
	for 1/4 Sec. Corner
79.84	Corner to Sec.s 11, 12
	13 and 14
	Surface level
	Soil 2nd rate

Township No 28 North

chains	
	North - bet. Secs. 11 & 12
	Variation 13°75' East
40.00	Set port. deposit chained stake, raise mound of earth - with - pits as per instructions for 1/4 Section Corner
80.00	Set port. deposit chained stake with - pits, as per instructions for corner to Secs. 1. 2. 11 and 12
	Surface level
	Soil 2d. rate -

Range No 16 West 4th P.M.

chains	
	East on random line bet. Secs. 1 & 12
	Variation 13°75' East
40.00	Set port for temporary 1/4 Sec. Corner
79.70	Intersect East Boundary of Township at a point 24 lks. N. of corner to Secs. 1 and 12 from which corner I run N 89° 3' West on true line bet. Secs. 1 and 12
	Variation 13°75' East
39.85	Set port. deposit chained stake raise mound of earth - with - pits as per instructions for 1/4 Sec. Corner
79.70	Corner to Secs. 1. 2. 11 and 12 -
	Surface level
	Soil 2d. rate -

Township No 28 N.

Chains	
	North on a true line bet. Sec. 1 & 2 Variation 18° 25' E.
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
73.50	I intersect 7th Standard Parallel North, at a point 6.08 ch. West of 1/4 Sec. Corner on South side of Sec. 36. Tow. 29 N. R. 16 West and set port. deposit chained stake, raise mound of earth with pits as per instructions for a Closing Corner to Sec. 1 and 2 T. 28 N. R. 16 W. Surface level Soil 2nd rate
	July 31st 1872

Range No 16 West 6th P.M.

Chains	
	North bet. Sec. 34 & 35 Variation 13° 30' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Sec. 26. 27. 34 and 35 Surface rolling Soil 3rd rate

Township No 28 North

chains	
	East on random line bet. Sec. 26 and 35
	Variation 13° 20' East
40.00	Set post for temporary 1/4 Sec. Corner
45.00	Leave rolling & enter level land N. W. and S. E.
79.80	Intersect N and S. line at a point 5 lks. N. of corner to Sec. 25. 26. 35 and 36 from which corner I run
	N 89° 58' West on true line bet. Sec. 26 and 35
	Variation 13° 20' E
39.90	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.80	Corner to Sec. 26. 27. 34 and 35
	Surface 1st 45 chs. rolling
	Soil 3d rate
	Balance level 2d rate

Range No 16 West of 6th P.M.

chains	
	North bet Sec. 26 and 27
	Variation 13° 30' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits. as per instructions for corner to Sec. 22. 23. 26 and 27
	Surface rolling
	Soil sandy, 3d rate

Township No 28 North

chains	
	East on random line bet. Secs. 23 and 26
	Variation 13° 20' East
9.00	Leave rolling + enter gently rolling land N.W. and S.E.
40.00	Set port. for temporary 1/4 Sec. Corner
79.98	Intersect N. and S. line at a point 7 lks. North of corner to Secs. 23. 24. 25 and 26 from which corner I run N 89° 57' West on true line bet. Secs. 23 and 26
	Variation 13° 20' East
39.99	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.98	Corner to Secs. 22. 23. 26 and 27 Surface gently rolling, 3" rate

Range No 16 West 6th P.M.

chains	
	North bet. Secs. 22 and 23
	Variation 13° 25' East
8.00	Leave rolling + enter gently rolling land N.W. and S.E.
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake raise mound of earth with pits, as per instructions for Corner to Secs. 14. 15. 22 and 23
	Surface 1st 8 chs. rolling
	Fill 3" rate
	Balance gently rolling
	Fill 2" rate

Township No 28 North-

chains	
	East on random line bet. Secs. 14 and 23
	Variation 13° 15' East
40.00	Set post for temporary 1/4 Sec. Corner
79.94	Intersect N. and S. line at a point 3 lks. S. of corner to Secs. 13.14, 23 and 24 from which corner I run S 89° 39' West on the line bet. Secs. 14 and 23
	Variation 13° 15' East
39.97	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.94	Corner to Secs. 14.15 22 and 23
	Surface gently rolling Soil 3" Sale

Range No 16 West 6th P.M.

chains	
	North bet. Secs. 14 and 15
	Variation 13° 20' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for Cor. to Secs. 10. 11. 14 and 15
	Surface gently rolling Soil 3" Sale

Township No 28 North-

chains	
	East on random line bet. Sec.s 11 and 14
	Variation 13° 20' East
40.00	Set port. for temporary 1/4 Sec. Corner
79.91	Intersect 1st N. and S. line at a point 7 lks. S. of corner to Sec.s 11, 12, 13 and 14 from which corner I run S 89° 37' West on true line bet. Sec.s 11 and 14
	Variation 13° 20' East
39.95½	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.91	Corner to Sec.s 10, 11, 14 and 15
	Surface gently rolling Soil 2nd rate

Range No 16 West 6th P.M.

chains	
	North bet. Sec.s 15 and 14
	Variation 13° 25' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth with pits, as per instructions for corner to Sec.s 2, 3, 10 and 11
	Surface gently rolling Soil 3rd rate

Township No 28 North Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 2 and 11
	Variation 13° 20' East
40.00	Set port for temporary 1/4 Sec. Corner
78.87	Intersect N and S line at a point 5 lks. South of corner to Secs. 1. 2. 11 and 12 from which corner I run S 89° 38' West on true line bet. Secs. 2 and 11
	Variation 13° 20' East
39.93½	Set port. deposit charred stake, raise mound of earth with pits, as per instructions for 1/4 Sec Corner
78.87	Corner to Secs. 2. 3. 10 and 11
	Surface level
	Soil 2d rate

chains	
	North on true line bet. Secs. 2 and 3
	Variation 13° 25' E
40.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
73.55	Intersect 7th Standard Parallel North at a point 5.78 chs. West of 1/4 Sec. Cor. on S. side of Sec. 35 T. 29 N. R. 16 W. set port. deposit charred stake, raise mound of earth with pits, as per instructions for Closing Corner to Secs. 2 and 3. T. 28 N. R. 16 W.
	Surface level
	Soil 2d rate
	August 1st 1872

Township No 28 South

chains	
	North bet. Sec. 33 and 34 Variation 13° 30' East
40.00	Set post. deposit chained stake. raise mound of earth with pits, as per instructions for 1/4 Sec Corner
80.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for Corner to Sec. 27. 28. 33 and 34
	Surface rolling
	Soil 3rd rate

Range No 16 West. 6th P. M.

chains	
	East on random line bet. Sec. 27 and 34 Variation 13° 25' East
40.00	Set post for temporary 1/4 Sec. Corner
80.07	Intersect Grand River at a point 65 lks South of corner to Sec. 26. 27. 34 and 35 from which corner I run S 89° 32' West on the line bet. Sec. 27 and 34 Variation 13° 25' East
40.03½	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.07	Corner to Sec. 26. 27. 34 and 35
	Surface rolling
	Soil 3rd rate

Township No 28 North

chains	
	North bet. Secs. 27 & 28
	Variation 13° 30' East
40.00	Set post. deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner.
80.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 21. 22. 27 and 28
	Surface rolling
	Soil 3d rate

Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 22 & 27
	Variation 13° 45' East
40.00	Set post for temporary 1/4 Sec. Corner.
79.94	Intersect N. and S. line at a point 16 lks. South of corner to Secs. 22. 23. 26 and 27 from which corner I run
	S 89° 53' West on true line bet. Secs. 22 & 27
	Variation 13° 45' East
39.97	Set post. deposit chained stake, raise mound of earth of pits as per instructions for 1/4 Sec. Corner.
79.94	Corner to Secs. 21. 22. 27 and 28.
	Surface rolling
	Soil 3d rate

Township No 28 North

chains	
	North bet. Sec. 21 & 22
	Variation 13° 36'
40.00	Set post. deposit chard stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set post. deposit chard stake, raise mound of earth with pits as per instructions for Corner to Sec. 15, 16, 21 and 22.
	Surface rolling Soil 3d rate

Range No 16 West 6th P. M.

chains	
	East on random line bet. Sec. 15 and 22.
	Variation 13° 45' East
40.00	Set post for temporary 1/4 Sec. Corner -
65.00	Leave rolling & enter gently rolling land N.W. 1/4 of S.E.
79.82	Intersect N. and S. line at a point 28 lks. South of corner to Sec. 14, 15, 22 and 23 from which corner I run S 89° 48' West on this line bet. Sec. 15 & 22
	Variation 13° 45' East
39.91	Set post. deposit chard stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner -
79.82	Corner to Sec. 15, 16, 21 and 22
	Surface - 1st 65 ch. rolling Soil 3d rate, balance gently rolling, Soil 2d rate -

Township No 28 North

chains	
	North - bet. Sec. 15 and 16
	Variation 13° 30' East
40.00	Set port. deposit chained stake, raise mound of earth - with - pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake, raise mound of earth - with - pits, as per instructions for Corner to Secs. 9. 10. 15. 16
	Surface rolling
	Soil 3rd rate

Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs. 10 and 15
	Variation 13° 45' East
37.00	Lake rolling, subsequently rolling land N. S. N. S. E.
40.00	Set port for temporary 1/4 Sec. Corner
79.98	Intersect N and S line at a point 20 lks. N. of corner to Secs. 10. 11. 14 and 15 - from which corner Juni N. S. 89° 51' West on true line bet. Secs. 10 and 15
	Variation 13° 45' East
39.99	Set port. deposit chained stake, raise mound of earth - with - pits as per instructions for 1/4 Sec. Corner
79.98	Corner to Secs. 9. 10. 15 and 16
	Surface 1st 37 chs rolling
	Soil 3d rate
	Balance gently rolling
	Soil 2d rate

Township No 28 North

North bet. Secs.
9 and 10
Variation 13° 30' East

30.00 Leave rolling & enter level land N W Q
40.00 Set post deposit charred
stake, raise mound
of earth with pits
as per instructions
for 1/4 Sec. Corner.
80.00 Set post. deposit charred
stake. raise mound
of earth with pits as
per instructions for
corner to Secs. 3. 4. 9 and 10
Surface 1st 30 chs rolling
Soil 3d rate.
Balance level - 2d rate

Range No 16 West, 6th P. M.

chains

East on random
line bet Secs. 3 and 10
Variation 13° 35' E
40.00 Set post for temporary
1/4 Sec. Corner
80.10 Intersect N and S line
at a point 25 lks.
North of corner to
Secs. 2. 3. 10 and 11
from which corner
I run
N 89° 49' West on
true line bet. Secs.
3 and 10
Variation 13° 35' East
40.05 Set post. deposit charred
stake. raise mound
of earth with pits, as
per instructions for
1/4 Sec. Corner
80.10 Corner to Secs. 3. 4.
9 and 10
Surface gently rolling
Soil 2d rate

Township No 28 North Range No 16 West of 6th P.M.

chains	
	North on true line
	bet. Secs. 3 & 34
	Variation 13° 20'
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
74.00	Intersect 7th Standard Parallel at a point 6 chs. West of 1/4 Sec. Corner on South side of Sec. 34, Town. 29 N. Range No. 16 West of 6th Principal Meridian, and set port. deposit chained stake raise mound of earth with pits as per instructions for "Closing Corner" to Secs. 3 and 34, T. 28 N. R. 16 W.
	Surface - level
	Soil 2d. rate
	August 2 1872

chains	
	North bet. Secs. 32 & 33
	Variation 13° 30' East
40.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set port. deposit chained stake raise mound of earth with pits as per instructions for Corner to Secs. 28, 29, 32 and 33
	Surface rolling
	Soil 3d. rate

Township No 28 North

chains

East on random line bet. Secs. 28 and 33

Variation 13° 30' East

40.00 Set Port. for temporary 1/4 Sec. Corner

80.15 Intersect N. and S. line at a point 28 lks. South of corner to Secs 27. 28. 33 and 34 from which corner Pine S 89° 48' West on true line bet. Secs. 28 and 33

Variation 13° 30' East

40.15 07½ Set Port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner

80.15 Corner to Secs. 27. 28. 29. 32 and 33

Surface rolling

Soil 3d, rate

Range No 16 West of 6th P.M.

chains

North bet. Sect. 28 & 29

Variation 13° 30' East

40.00 Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner

80.00 Set Port. deposit chained stake, raise mound of earth with pits as per instructions for Corner to Secs 20, 21. 28 and 29

Surface rolling

Soil 3d, rate

Township No 28 North Range No 16 West of 6th P.M.

chains	
	East on random line bet. Secs. 21 and 28
	Variation 13° 40' East
40.00	Set post for temporary 1/4 Sec. Corner
80.25	Intersect N and S line at a point 44 lks. S. of corner to Secs. 21. 22. 27 and 28 from which corner I run
	S 89° 41' West on true line bet. Secs. 21 and 28
	Variation 13° 40' East
40. 12½	Set post deposit charred stake raise mound of earth with pits as per instructions for qr. sec. cor.
80.25	Corner to secs. 20. 21. 28 & 29.
	Land rolling soil 3d rate

chains	
	North bet. Secs. 20 and 21
	Variation 13° 30' East
40.00	Set post. deposit charred stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
43.00	Enter Bottom W. and N.E.
52.00	Enter marsh & leave Bottom S.W. and N.E.
70.00	To lake N.E. and S.W.
80.00	The point for corner to Secs. 16. 17. 20 and 21 falling in lake it cannot be established
	Surface of bottom level
	Soil 1st rate
	Balance rolling
	Soil 3d rate

Township No 28 North

chains	
	From point for corner to Sec. 16. 17. 20 and 21 in Lake. I run East in random line bet. Sec. 16 and 21
	Variation 13° 40' East
3.00	Over lake and enter Marsh N.W. and S.E.
22.00	Leave Marsh N.W. and S.W. enter Bottom
27.00	Leave Bottom N.W. & South
40.00	Set post for temporary 1/4 Sec. Corner
80.15	Intersect N. and S. line at a point 7 lks N. of corner to Sec. 15. 16. 21 and 22 from which corner bears N 89° 37' West on line bet 16 and 21
	Variation 13° 40' East
40.07½	Set post, deposit chained stake, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
80.15	Corner to Secs. 16. 17. 20 & 21 in Lake.
	Surface Bottom level, 1st rate, Balance rolling - 3rd rate

Range No 16 West 6th P.M.

chains	
	From point in lake for corner to Secs. 16. 17. 20 and 21 I run North bet. Sec. 16 and 17
	Variation 13° 25' E
16.00	Over Lake and enter Marsh S.W. and S.E.
	Set post, deposit chained stake raise mound of earth with pits as per instructions for a "Witness Corner" to Sec. 16. 17. 20 and 21
31.00	Leave Marsh enter Bottom N.W. and S.E.
39.00	Leave Bottom N.W. & S.E.
40.00	Set post, deposit chained stake raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
81.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec. 8. 9. 16 and 17
	Surface - bottom level Soil 1st rate
	Balance gently rolling Soil 3rd rate

Township No 28 North

Note

This lake – or a large portion of it, is shallow and liable to dry up. Therefore it is not subject to be meandered.

Range No 16 West 6th P.M.

chains	
	East on random line bet. Sec. 9 and 16 Variation 13° 45' East
40.00	Set post for temporary 1/4 Sec. Corner
79.90	Intersect N and S line at a point 10 lks. South of corner to Sec. 9. 10. 15 and 16 from which corner I run S 89° 36' West on true line bet. Sec. 9 and 16 Variation 13° 45' East
39.95	Set post, deposit charred stakes, raise mound of earth with pits, as per instructions for 1/4 Sec. Corner
79.90	Corner to Sec. 8. 9. 16 and 17 Surface meeting Soil 3d rate

Township No 28 South

chains	
	North bet. Sec. 8 & 9
	Variation 13° 25' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Cor.
55.00	Leave rolling & enter level land. of N.W. & S.E.
80.00	Set post-deposit chained stake, raise mound of earth with pits as per instructions for Corner to Secs. 4, 5, 8 and 9
	Surface 1st 55 chs. rolling
	Soil 3rd rate
	Balance level
	Soil 1st rate -

Range No 16 West 6th P.M.

chains	
	East on random line bet. Sec. 4 & 9
	Variation 13° 40' E
40.00	Set post for temporary 1/4 Sec. Corner
80.00	Intersect N. & S. line at a point 8 lks. South of corner to Secs. 3, 4, 9 and 10 from which corner I chain S 89° 59' West on line bet. Secs. 4 & 9
	Variation 18° 40' East
40.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Corner to Secs. 4, 5, 8 and 9
	Surface level
	Soil 2nd rate

Township No 28 North

Chains	
	North on true line bet. Sec. 4 and 5
	Variation 13° 35' E
40.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
74.47	Intersect 7th Standard Parallel North at a point 6.68 chs. West of 1/4 Sec. Corner on S. side of Sec 33. Town. 29 N. Range 16 West. 6th P.M. and set port. deposit charred stake, raise mound of earth with pits as per instructions for a Closing Corner to Sec. 4 and 5 T. 28 N. R. 16 W.
	Surface level
	Soil 1st rate

Range No 16 West 6th P.M.

Chains	
	North bet. Sec. 31 and 32
	Variation 13° 20' East
39.00	Enter Bottom S.W. and East
40.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner.
60.00	Leave Bottom W. East
80.00	Set port. deposit charred stake, raise mound of earth with pits as per instructions for corner to Sec. 29. 30 31 and 32,
	Surface - Bottom level
	Soil 1st rate
	Balance rolling 3d rate

Township No 28 North-

chains	
	East on random line bet. Secs. 29 and 32
	Variation 13° 50' East
40.00	Set post for temporary 1/4 Sec. Corner.
42.00	Enter Bottom N.E. and S.W.
65.00	Leave Bottom N.E. and S.W.
80.00	Intersect N and S line at a point 35 lks. N. of corner to Secs. 28. 29. 32 and 33 from which corner I run N 89° 45 West on true line bet. Secs. 29 and 32
	Variation 13° 50' East
40.00	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Corner to Secs. 29. 30. 31 and 32
	Surface bottom level Soil 1st rate, Balance rolling Soil 3d rate

Range No 16 West 6th P.M.

chains	
	West on random line bet. Secs. 30 and 31
	Variation 13° 55' East
40.00	Set post. for temporary 1/4 Sec. Corner.
71.50	Intersect West Boundary of Township ~~at~~ a ~~post~~ corner to Secs. 30 and 31 from which corner I run East on true line bet Secs. 30 and 31
	Variation 13° 55' E
31.50	Set post. deposit chained stake, raise mound of earth with pits as per instructions
71.50	Corner to Secs. 29. 30. 31 and 32.
	Surface rolling Soil 3d rate
	August 3rd 1872

Township No 28 South-

chains	
	South bet. Secs. 29 & 30
	Variation 13° 25' East
40.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
41.00	Enter Bottom E. & W.
68.00	Enter Marsh N.W. & S.E.
70.00	Leave Marsh - N. and S.E.
71.00	Leave Bottom E. and W.
80.00	Set port. deposit chained stake, raise mound of earth with pits as per instructions for corner to Secs. 19. 20. 29. 30
	Surface bottom level Soil 1st rate
	Balance rolling Soil 2d rate

Range No 16 West of 6th P.M.

chains	
	East on random line bet. Secs. 20 and 29
	Variation 13° 30' East
20.00	Enter Bottom N.W. and S. West.
40.00	Set port for temporary 1/4 Sec Corner.
60.00	Leave Bottom N.W. and S.E.
79.68	Intersect N. and S. line at a point 15 links N. of corner to Secs. 20. 21. 28 and 29 from which corner I run
	N. 89° 34' West on true line bet. Secs. 20 and 29
	Variation 13° 30' East
39.84	Set port. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec Corner
79.68	Corner to Secs. 19. 20. 29 and 30
	Surface bottom level - 1st rate
	Balance rolling - 3d rate

Township No 28 South-

chains	
	West on random line bet. Sec.s 19 and 30 Variation 13° 35' East
40.00	Set post for temporary 1/4 Sec. Corner
71.40	Intersect West Bound-ary of Township at post W. corner to Sec.s 19 and 30 from which corner I run East on true line bet. Sec.s 19 and 30 Variation 13° 35' East
31.40	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
71.40	Corner to Sec.s 19. 20. 29 and 30 Surface rolling Soil 3rd rate

Range No 16 West 6th P.M.

chains	
	North bet. Sec.s 19 and 20 Variation 13° 25' East
41.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
51.00	Entering Bottom S.W. and S.E.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec.s 17. 18. 19 and 20. Surface bottom level Soil 1st rate Balance rolling Soil 3rd rate.

Township No 28 North

chains	
	Knowing that I will intersect the lake in less than 80 chains, I commence at corner to Sec 17. 18. 19 and 20 and run thence,
	East on true line bet Sec. 17 and 20
	Variation 13° 40' East
40.00	Set pot. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
63.00	Enter marsh N.E. & S.W.
69.00	To Lake N.E. and S.E.
79.55	To point for corner to Sec. 16. 17. 20 and 21 — in Lake.
	Surface level
	Soil 1st rate

Township 28. North

chs	
	East on random line bet Secs. 17 & 20
	Variation 13°40'
40.00	Set post for temporary gr. sec.
63.00	Enter Marsh N. E. & S. W.
69.00	To Lake N. E. & S. E.
79.55	Intersect N. & S. line at 11 lks North of point for cor to secs. 16. 17. 20 & 21. from which Cor Sum N. 89° 55' West on true line bet Secs. 17 & 20. Vi. 13°40' E
39.77½	Set post deposit charred stake, raise mound of earth with pits as per instructions for gr. sec. cor.
79.55	The Cor to Secs. 17. 18. 19 & 20. Level Bottom soil 1st rate.

Range No 16 West 6th P.M.

chains	
	From cor to Secs. 17. 18. 19. 20 I run West on random line bet. Secs. 18 and 19
	Variation 13°55' East
40.00	Set post for temporary ¼ Sec. Corner
65.00	Leave Bottom S. and S.E.
71.00	Intersect West Boundary of Township at a point 10 lks North of corner to Secs. 18 and 19 from which Corner I run East N. 89° 55' West on true line bet. Secs. 18 and 19
	Variation 13°55' East
31.00	Set post. deposit charred stake raise mound of earth with pits as per instruction for ¼ Sec Corner
71.00	Corner to Secs. 17. 18. 19. 20. Surface bottom level Soil 1st rate, Balance rolling " " 3rd " "

Township No 28 South

chains	
	North bet Secs 17 + 18
	Variation 13° 25' E
40.00	Set pat. deposit chaned stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
80.00	Set pat. deposit chaned stake raise mound of earth with pits as per instructions for corner to Sec. 7. 8. 17 and 18
	Surface level
	Soil 1st rate

Range No 16 West 6th P.M.

chains	
	East on random line bet. Secs 8 and 17
	Variation 13° 40' East
12.00	Leave Bottom, N. W. & S. E.
40.00	Set pat. for temporary 1/4 Sec. Corner
79.63	Intersect N. and S. line at a point 5 lks N. of corner to Secs 8. 9. 16 and 17 from which corner I found
	N 89° 38' West on true line bet Secs 8 and 17
	Variation 13° 40' East
39.81½	Set pat. deposit chaned stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
79.63	Corner to Secs 7. 8. 17 and 18
	Surface rolling
	Soil 3rd rate

Township No 28 South-

chains	
	West on random line bet. Sec.s 7 and 18
	Variation 13° 35' East
1.00	Enter marsh N.E. & S.W.
6.00	Leave marsh N.E. & S.W.
40.00	Set post for temporary 1/4 Sec. Corner
68.00	Leave Bottom N. and S.
70.80	Intersect West Boundary of Township at a point 15 lks. South of corner to Sec.s 7 and 18. from which corner I run
	N 89° 54' East on the line bet. Sec.s 7 and 18
	Variation 13° 35' East
30.80	Set post. deposit chained stake, raise mound of earth with pits as per instructions for 1/4 Sec. Corner
70.80	Corner to Sec.s 7, 8, 17 and 18
	Surface bottom level Soil 1st rate, Balance rolling 2nd rate

Range No 16 West 6th P.M.

chains	
	North bet. Sec.s 7 and 8
	Variation 13° 25' East
2.00	Enter marsh N.W. and S.E.
5.00	Leave marsh N.W. & S.E.
25.00	Enter Bottom N.W. and S.E.
40.00	Set post. deposit chained stake raise mound of earth with pits as per instructions for 1/4 Sec. Corner
78.00	Leave Bottom N.W. and S.E.
80.00	Set post, deposit chained stake, raise mound of earth with pits as per instructions for corner to Sec.s 5. 6. 7 and 8
	Surface bottom level Soil 1st rate Balance rolling Soil 3rd rate.

Township No 28 South-

chains	
	East on random line bet. Sec. 5 and 8
	Variation 13° 40' East
40.00	Set pot. for temporary 1/4 Sec. Corner
79.75	Intersect N. and S. line at pot. corner to Secs 4. 5. 8 and 9 from which corner I run
	West on true line bet. Secs 5 and 8
	Variation 13° 40' East
39.87½	Set pot. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec Corner
79.75	Corner to Secs 5. 6. 7 and 8
	Surface level Soil 1st rate

Range No 16 West 6th P.M.

chains	
	West on random line bet. Secs 6 and 7
	Variation 13° 55' East
3.00	Enter Bottom N.W. and S.E.
40.00	Set pot. for temporary 1/4 Sec Corner.
50.00	Leave Bottom N.W. and S.E.
70.28	Intersect West Boundary of Township at a point 62 lks. N. of corner to Secs 6 and 7 from which corner I run
	N 89° 33' East on true line bet. Secs 6 and 7
	Variation 13° 55' East
30.28	Set pot. deposit charcoal stake raise mound of earth with pits as per instructions for 1/4 Sec Cor.
70.28	Corner to Secs 5. 6. 7 & 8
	Surface bottom level Soil 1st rate. Balance rolling 3rd rate

Township No 28 No. 16

chains

South on true line bet. Sec. 5 and 6

Variation 13° 20' East

40.00 Set post. deposit chains stake, raise mound of earth, with pits as per instructions for 1/4 Sec. Corner

75.56 Intersect 7th Stand and Parallel at a point 6.08 lks. W. of 1/4 Sec. Corner on South side of Sec. 32, T. 29 N. R. 16 West of 6th P.M. and set post. deposit chains stake, raise mound of earth with pits as per instructions for a Closing Corner to Secs. 5 and 6, T. 28 N. R. 16 W.

Surface level bottom

Soil 1st rate

August 21 1872

General Description.

The surface of this Township is composed of level bottom and rolling sand ridges. The soil of the bottom land ranges from 1st to 2d rate. The high land is rolling. Soil 3d rate. There are several ponds in this Township, which are surrounded by good bottom lands well adapted to cultivation.

List of Names.

A list of the names of the individuals who were employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of Township No 28 North Range No 16 West of the 6th P. M. showing the respective capacities in which they acted.

A. B. Campbell } Chainmen
W. A. Smith }
Joseph W. Gay } Moundmen
L. Grenier } Axmen and Flagmen

Surveyor General's Office
Plattsmouth Nov 1st 1872

The foregoing Field Notes of the Survey of subdivision lines of Township No 28 North of Range No 16 West of the 6th Principal Meridian in the State of Nebraska executed by Chauncy Wittse Deputy Surveyor under joint contract No 58 dated June 25th 1872 wherein Chauncy Wittse George T. Kendall and Henry Court are joint contractors having been critically examined the necessary corrections corrections and explanations made the said Field Notes and the Surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

We hereby certify that we assisted Chauncey Wittse Deputy Surveyor in surveying and sub-dividing Township No 28 North of the base line of Range No 16 West of the 6th Prin. Meridian and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed, and the boundary monuments planted according to the instructions furnished by the Surveyor General.

A. B. Campbell
W. A. Smith
Joseph W. Gay
L. X. Greneer

Chainmen
Monumenter
Axmen'd
Flagmen

Subscribed and sworn
to by the above named
persons before me
a Notary Public for
the County of Antelope
State of Nebraska
this 13th day of August
1872.

J E Blanchard
Notary Public

I Chauncey Wiltse
Deputy Surveyor, do
solemnly swear that
in pursuance of a
Joint contract wherein
Chauncey Wiltse, George T.
Kendall and Henry Court
are Joint Contractors with
E. C. Cunningham, U. S. Surveyor
General, for the District
of Iowa and Nebraska.
dated June 25th 1872. I
have well, faithfully and
truly in my own proper
person, and in strict
conformity with the instruct-
-ions furnished by the
Surveyor General the
Surveying Manual
and the Laws of the
United States, surveyed
all those parts or portions
of Town. 28 North. of Range
No 16 West. of 6th P.M. as
are represented in the
foregoing field notes

as having been surveyed
under my direction, and
I do further solemnly swear
that all the corners of said
surveys have been established
and perpetuated in the
accordance with the surveying
and printed instructions and
foregoing are the true & original f
notes of such surveys.

Chauncey Wiltse
Deputy Surveyor

Subscribed by said
Chauncey Wiltse
Deputy Surveyor, and
sworn to before me
a Notary Public for
Antelope County
State of Nebraska
this 13 day of August
1872.

H. Blanchard
Notary Public

General Land Office • Original Field Notes

Book Number

410

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.