General Land Office • Original Field Notes

Book Number

480

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Field Notes

of

The survey and subdivision

of

Township No 17 North of Range
No 24. West of the 6th P M
In the State of Nebraska

Executed
By Stephen C Mc Elroy Dept
Surveyor under joint Contract
No 24 dated May 20th 1873

Survey

Commenced June 14th 1873
Completed June 20th 1873

A list of the names of persons assisting in Surveying Township No 17 North Range 24 West 6th PM showing the respective capacities in which they acted

Lewis Dennis — Chainman
William Warner — Chainman
David Glendenning — Flagman
Graham Green — Flagman
Edward Wood — Flagman

Town 17 N. Range 24 West

6	61	5	45	4	34	3	23	2	12	1	
60		59		44		33		22		11	
7	58	8	43	9	32	10	21	11	10	12	
57		56		42		31		20		9	
18	53	17	41	16	30	15	19	14	8	13	
54		55		40		29		18		7	
19	52	20	39	21	28	22	17	23	6	24	
51		50		38		27		16		5	
30	49	29	37	28	26	27	15	26	4	25	
48		47		36		25		14		3	
31	46	32	35	33	24	34	13	35	2	36	

Township 17 North. Range 24 West 6th PM

Chains

To determine the proper adjustment of my compass for subdividing this Township I commenced at the Cor to Townships 16 & 17 North Ranges 23 & 24 West and run

North on a blank line along the East boundary of Sec 36

Va 13° 18' E

40.23 To a point 2 lks East of the ¼ Sec Cor

80.23 To a point 5 lks East of the Cor to Secs 25 and 36

To retrace this line or run parallel thereto my compass must be adjusted to a Variation of 13° 20' East

Township 17. North. Range 24 West 6th P M

From the post the established corner to sections 1. 2. 35. 36 on the South boundary of the Township I run
North between secs 35 & 36
Va 13° 20' East

40.00 Set post 3 x 3 in. x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in. and 12 in deep for gr Sec Cor

80.00 Set post 3. x 3 in x 4 ft. 1 ft in ground, deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for cor to secs 25. 26. 35. 34
Surface rolling. Soil 2d rate

Township 17. North. Range 24 West 6th P M

East on random line between secs 25 and 36
Va 13° 20' E

40.00 Set temporary 1/4 sec. cor at 40 chs
80.10 ~~and at 80.10~~ intersect Meridian line at 70 lks North of cor to secs 25. 30. 31. 36
Therefore my true course will be North 89° 30' West

West on true between secs 25 & 36
Va 13° 20' E

40.05 Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits. 12 x 24 in and 12 in deep for gr Sec Cor

75.00 Ravine descends S E

80.10 Corner to secs 25. 26. 35. 36
Rolling Soil 2d rate

Township 17. North. Range 24 West 6th PM

	North between secs 25 & 24
	Va 13° 20' E
29.95	Ravine descends S E
40.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
78.00	Ravine descends S W
80.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for cor to secs 23. 24. 25. 26
	Surface broken. Soil 2d rate

Township 17. North. Range 24 West 6th PM

	East on random line between secs 24 and 25
	Va 13° 20' E
40.00	Set post for temporary gr Sec Cor
79.80	Ravine descends S W
80.33	Intersect Township boundary at the post Cor to secs 24 & 25 from which cor I run
	West on true line between secs 24 & 25
	Va 13° 20' E
40.16½	Set post 3 x 3. in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.33	Cor to secs 23. 24. 25 & 26
	Surface rolling. Soil 2d rate

Township No 17 North Range 24 West 6th PM

North between secs 23 & 24

Va 13° 20' E

40.00 Set post 3 X 3 in X 4 ft. 1 ft in ground deposit charred stake vaire mound of earth (three ft high) from pits 12 X 24 in and 12 in deep for gr Sec Cor

80.00 Set post 3 X 3 in X 4 ft. 1 ft in ground deposit charred stake vaire mound of earth three ft high from pits 12 X 24 in and 12 in deep for cor 4 secs 13. 14. 23 & 24

Land rolling upland Soil 2a rate

Township 17 North Range 24 West 6th PM

East on random line between secs 13 and 24

Va 13° 20 E

40.00 Set temporary 1/4 Sec Cor

50.00 Land upland & center bluffs. N & S.

80.35 Intersect East boundary of township 47 lks south of post Cor to secs 13 and 24

from which cor I run

South 89°. 40 West on true line between secs 13 and 24

Va 13° 20' E

~~80.00 Lean bluffs & center upland~~

~~Bluffs lean N & S~~

40.17½ Set post 3 X 3 in X 4 ft 1 foot in ground deposit charred stake vaire mound of earth three ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor

80.35 Cor to secs. 13. 14. 23 & 24

Rolling table land

Soil 2a rate

Township 17. North. Range 24 West 6th P.M.

North between secs 13 and 14

Va 13° 19 E

40.00 Set post 3 x 3 in x 4 ft 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

50.00 Pond of surface water

80.00 Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for cor to secs 11. 12. 13. & 14

Pond of surface water bears S 5° W. 8 chs

Land rolling good 2d rate

Township 17. North. Range 24 West 6th P.M.

East on random line between secs 12 and 13

38.00 Head of Ravine NE Va 13° 20' E

40.00 Set temporary gr Sec Cor

80.35 Intersect East boundary of township 23 lks South of cor to 12 and 13 from which cor I run S. 89° 50 West on true line between secs 12 and 13

Va 13° 20' E

40.17½ Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits. 12 x 24 in and 12 in deep for gr Sec Cor

~~42.00~~ ~~Head of Ravine descends N.E.~~

80.35 Cor to secs 11. 12. 13 & 14

Surface rolling and broken

Soil 2d rate

Township 17 North. Range 24 West 6th PM

North between secs 11 & 12

Va 13° 20' E

35.00 Pond of surface water

40.00 Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

80.00 Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for cor to secs 1. 2. 11. & 12

Surface broken. Soil 2d rate

Township 17 North. Range 24 West 6th PM

East on random line between secs 1 and 12

Va 13° 20' E

40.00 Set temporary gr Sec Cor

72.00 Ravine descends N. 30° W.

80.20 Intersect East boundary of township 55 lks North of cor to secs 1 & 12 from which cor I run

N 89° 36' West on true line between secs 1 and 12

Va 13° 20' E

~~8.00 Ravine descends N 30° West~~

40.~~35~~ 10 Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in. deep for gr Sec Cor

80.20 Cor to secs 1. 2. 11 & 12

Surface broken table land

Soil 2d rate

Township 17 North. Range 24 West 6th P M

	North on random line between Secs 1 and 2
	Va 13° 16' E
8.50	Drain descends N of N
40.00	Set temporary qr Sec Cor
80.84	Intersect North boundary of township 45 lks East of Cor to Secs 1 and 2 from which Cor I run S 14' West on true line between Secs 1 and 2
	Va 13° 16' E
40.84	Set post 3 x 3 ins x 4 ft. 1 ft in ground deposit charcoal stake and mound of earth three ft high from pits 12 x 24 ins 12 ins deep for qr Sec Cor, on Right bank of drain. course from S. to N descends N
80.84	Cor to Secs 1. 2. 11 and 12 Surface rolling Soil 2nd rate
	June 14th 73

Township 17 North. Range 24 West 6th P M

	North between Secs 34 & 35 - Va 13° 20' E
38.00	Lease bottom, enter broken upland
40.00	Set post 3 x 3 ins x 4 ft 1 ft in ground, deposit charcoal stake and mound of earth three ft high from pits 12 x 24 ins 12 ins deep for qr Sec Cor
80.00	Set post 3 x 3 ins x 4 ft. 1 ft in ground deposit charcoal stake and mound of earth three ft high from pits 12 x 24 ins 12 ins deep for Cor to Secs 26. 27. 34 & 35 -
	Surface rolling. Soil 2nd rate

Township 17. North Range 24 West 6th PM

	East on random line between secs 26 and 35
	Va 13° 20' E
40.00	Set temporary gr Sec Cor
79.60	Intersect Meridian line 95 lk South of cor to secs 25, 26 ~~and~~ 35 & 36 from which cor I run
	S. 89° 19' West on true line between secs 26 and 35
	Va 13° 20' E
39.80	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
79.60	Cor to secs 26. 27. 34 & 35
	Surface rolling. Soil 2d rate

Township 17. North. Range 24 West 6th PM

	North between secs 26 and 27
	Va 13° 20' E
40.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
55.10	Ravine descends. S. W
80.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for cor to secs 22. 23. 26. & 27
	Surface rolling. Soil 2d rate
	Tested & compared measuring chain with standard

Township No 17 North Range No 24 West 6th P.M.

East on random line between secs 23 and 26

Va 13° 20' East

32.60 Ravine descends S. W.

40.00 Set temporary gr Sec Cor

80.16 Intersect Meridian line 58 lks North of cor to secs 23 and 24, 25, 26 from which cor I run N. 89° 35' West on true line between secs 23 and 24

Va 13° 20' E

40.08 Set post 3 X 3 in X 4 ft, 1 ft in ground deposit charcoal stake raise mound of earth three ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor

80.16 Cor to secs 22, 23, 24, 27

Surface broken by short ravines

Soil poor 2" rate

Township 17 North Range 24 West 6th P.M.

North between secs 22 & 23

Va 13° 20' E

40.00 Set post 3 X 3 in X 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth three ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor

78.00 Ravine descends S. W.

80.00 Set post 3 X 3 in X 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth three ft high from pits 12 X 24 in and 12 in deep for cor to secs 14, 15, 22 and 23

Land very much broken by short deep Ravines. Soil 2" rate

Township 17 North. Range 24 West 6th P.M.

	East on random line between secs 14 and 23
	Va 13°20' E
19.0	Drain descends S W
40.00	Set temporary gr Sec Cor
45.50	Leave Upland & enter Canon bears N & S
80.54	Intersect Meridian line 38 lks South of Cor to secs 13. 14. 23 and 24 from which Cor I run
	S. 89°44' West on true line between secs 14 and 23
	Va 13°20' E
40.27	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.54	Cor to secs 14. 15. 22 and 23
	Mostly broken by deep canons
	Soil 3d rate

Township 17. North. Range 24 West 6th P.M.

	North between secs 14 and 15
	Va 13°20' East
40.00	Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.00	Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for cor to sec 10. 11. 14. 15
	Land broken bottom of canon

Township 17 North. Range 24 West 6th PM

	East on random line between secs 11 and 14
	Va 13° 20' E
17.40	Leave upland enter canon
40.00	Set temporary gr Sec Cor
80.42	Intersect Meridian line 27 lks South of cor to secs 1, 2, 11 and 12 from which cor I run
	S. 89° 48' West on true line between secs 11 and 14
	Va 13° 20' E
40.21	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.42	Cor to secs 10. 11. 14, 15
	Eastern part rolling upland Soil good 2a rate
	Remainder very broken

Township 17 North. Range 24 West 6th PM

	North between secs 10 and 11
	Va 13° 20' E
3.00	Leave canon for upland
40.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for cor to secs 2. 3. 10. 11
	Rolling upland. Good 2a rate

Township 17. North. Range 24 West 6th P.M.

East on random line between secs 2 and 11

Va 13° 20' E

40.00 Set temporary gr Sec Cor

80.60 Intersect Meridian line 39 lks North of cor to secs 1, 2, 11 & 12 from which cor I run N. 89° 43 West on true line bet secs 2 and 11

Va 13° 20' E

40.30 Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

80.60 Cor to secs 2. 3. 10. 11

Rolling upland. Soil 2a rate

June 15th 73

Township 17. North. Range 24 West 6th P.M.

North on random line between secs 2 and 3

Va 13° 20' E

40.00 Set temporary gr Sec Cor

80.44 Intersect North boundary of township 50 lks west of cor to secs 2 & 3 from which cor I run South 21' West on true line between secs 2 and 3

Va 13° 20' E

40.44 Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

80.44 Cor to secs 2. 3. 10. 11

Land rolling. Soil 2a rate

Township 17 North Range 24 West 6th PM

North bet secs 33 & 34

Va 13°21' E

40.00 Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charcoal stake raise mound of earth three ft high from pits 12 x 24 in area 12 in deep for gr Sec Cor

Point for cor to secs 27. 28. 33. 34 falling on steep bank. I get a point 50 lks north

80.00 Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charcoal stake raise mound of earth three ft high from pits. 12 x 24 in area 1 ft deep for WITNESS cor, to secs 27. 28. 33 & 34

Surface rolling Soil 2a rate

Township 17 North Range 24 West 6th PM

from the point for cor to secs. 27. 28. 33 & 34 Dunn

East on random line between secs 27 and 34

Va 13°21' E

40.00 Set temporary gr Sec Cor

55.00 Enter Valley bears N. W & S. E

79.40 Intersect Meridian line 10 lks North of cor to 26. 27. 34. & 35 from which cor I run.

N. 89°56' West on true line between secs 27 and 34

Va 13°21' East

39.70 Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charcoal stake raise mound of earth three ft high from pits 12 x 24 in area 12 in deep for gr Sec Cor

79.40 Point 50 lks South of Witness Cor to secs 27. 28. 33. 34

Surface rolling. Soil good 2a rate

Township 17. North. Range 24. West 6th P.M.

	North between secs 27 and 28
	Va 13° 22' E
11.00	Ravine descends S.E.
40.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth three ft high pour pits 12 x 24 in and 12 in deep for gr sec cor
48.60	Enter valley bears N.W. & S.E.
80.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth three ft high pour pits 12 x 24 in and 12 in deep for cor to secs 21. 22. 27. 28
	Surface rolling Soil 2d rate

Township 17. North Range 24 West 6th P.M.

	East on random line between secs 22. and 27
	Va 13° 23' East
2.30	Enter valley
40.00	Set temporary gr sec cor
79.68	Intersect Meridian line 80 lks North of cor to secs 22. 23. 24. 27 from which cor I run.
	N. 89° 24' West on true line between secs 22 and 27
	Va 13° 23' E
39.84	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth three ft high pour pits 12 x 24 in and 12 in deep for gr sec cor
79.68	Cor to secs 21. 22. 27. 28
	Surface rolling Soil good 2d rate

Tow

Township 17 North Range 24 West 6th P.M.

		North between secs 21 and 22
		Va 13°23' East
11.0	15.00	Leave Valley
40.	40.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit chained stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
48.	80.00	Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit chained stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for cor to secs 15. 16. 21. & 22
80.		Surface rolling. Soil good 2d rate

Township 17 North Range 24 West 6th P.M.

	East on random line between secs 15 and 22
	Va 13°23' E
40.00	Set temporary gr Sec Cor
80.00	Intersect meridian line 57 lks North of cor to secs 14. 15. 22 and 23 from which cor I run
	N 89.36' West on true line between secs 15 & 22
	Va 13°23' E
40.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit chained stake raise mound of earth three ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.00	Cor to secs 15. 16. 21. 22.
	Rolling Soil 2d rate

Township 17. North. Range 24 West 6th PM

		North between secs 15 and 16
		Va 13°20 E
11.0	40-00	Set post 3 x 3 in x 4 ft. 1 ft in
40.		ground deposit charred stake
		raise mound of earth three ft high from pits
		12 x 24 in and 12 in deep for
		gr Sec Cor
	73-00	Canon descends N. 80° W
48.		head to right of line
80.	80-00	Set post 3 x 3 in x 4 ft. 1 ft in
		ground deposit charred stake
		raise mound of earth three ft high from pits
		12 x 24 in and 12 in deep for
		cor to secs 9. 10. 15. 16
		Land broken. Soil poor 2d rate

Township 17 North. Range 24 West 6th PM

	East on random line between
	secs 10 and 15
	Va 13°23' E
40.00	Set temporary gr Sec Cor
80.23	Intersect Meridian line 33 lks
	North of cor to secs 10. 11. 14. 15
	from which cor I run
	N. 89°46' West on true line between
	secs 10 and 15
	Va 13°23' E
40.11½	Set post 3 x 3 in x 4 ft. 1 ft in
	ground deposit charred stake
	raise mound of earth three ft high ~~from~~ pits
	12 x 24 in and 12 in deep
	for gr Sec Cor
80.23	Cor to secs 9. 10. 15. 16
	Land rolling. Soil poor 2d rate

Township No 17 North Range 24 West 6th PM

		North between secs 9 and 10
		Va 13°24' E
11.0	24.00	Ravine with scattering Elm & Ash &
40.		occasional pools of water descends
		S. 40° W
	40.00	Set post 3 x 3 in x 4 ft. 1 ft in
		ground deposit charred stake
		rain mound of earth three ft high from pits
48		12 x 24 in. and 12 in deep for
80.		gr Sec Cor
	80.00	Set post 3 x 3 in x 4 ft. 1 ft in
		ground deposit charred stake
		rain mound of earth three ft high from pits
		12 x 24 in and 12 in deep for
		Cor to secs 3.4.9.10
		Surface very broken by short deep
		Ravines & Canons. Soil poor 2" rats

Township 17 North Range 24 West 6th PM

	East on random line between
	secs 3 and 10
	Va 13°24' East
40.00	Set temporary gr Sec Cor
80.36	Intersect Meridian line 15 lks
	South of cor to secs 2.3.10.11
	from which cor I run
	S. 89°54 West on true line between
	secs 3 and 10
	Va 13°24' East
40.18	Set post 3 x 3 in x 4 ft 1 ft in
	ground deposit charred stake
	rain mound of earth three ft high from pits
	12 x 24 in and 12 in deep for
	gr Sec Cor
80.36	Cor to sec 3.4.9.10
	Land rolling & somewhat broken
	Soil 2" rats

Township No 17 North Range 24 West 6th

North on random line between
sec 3 & 4

Va 13° 24' E

40.00 Set temporary gr Sec Cor

80.93 Intersect North boundary of
township 81 lks west of cor to secs
3 & 4 from which cor I run
S. 35 West on true line between
sec 3 and 4

Va 13° 24' E

40.93 Set post 3 x 3 in x 4 ft, 1 ft in
ground deposit chained stake
raise mound of earth three ft high from pits
12 x 24 in and 12 in deep for
gr Sec Cor

80.93 Cor to secs 3. 4. 9. 10
Land rolling soil poor 2a rate

Township 17 North Range 24 West 6th PM

North between secs 32 and 33

Va 13° 22' E

40.00 Set post 3 x 3 in x 4 ft, 1 ft in
ground deposit chained stake
raise mound of earth 3 ft high from pits
12 x 24 in and 12 in deep
for gr Sec Cor

47.60 Cedar Canon descends S W

80.00 Set post 3 x 3 in x 4 ft 1 ft in
ground deposit chained stake
raise mound of earth 3 ft high from pits
12 x 24 in and 12 in deep for
Cor to secs 28. 29. 32. 33
Surface rolling soil good 2a rate

Township 17. North Range 24 West 6th PM

	East on random line between secs 28 and 33
	Va 13° 22' E
40.00	Set temporary gr Sec Cor
80.25	Internal Meridian line 78 lks North of cor to secs 27. 28. 33. 34 from which cor l run
	N. 89° 27 West on true line between secs 28 and 33
	Va 13° 22' E
40.12½	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.25	Cor to secs 28. 29. 32. 33
	Surface rolling soil good 1a rate

Township 17 North. Range 24. West 6th PM

	North between secs 28 and 29
	Va 13° 22' E
40.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 20. 21. 28. & 29
	Surface level soil fine 2a rate

Township 17 North Range 24 West 6th P.M.

	East on random line between secs 21 & 28
	Va 13°22' E
40.00	Set temporary gr. Sec. Cor
52.25	Leave Valley enter bluffs
80.75	Intersect Meridian line 50 lks North of cor to secs 21, 22, 27 and 28 from which cor I run
	N. 89° 39' West on true line between secs 21 and 28
	Va 13°22' E
40.37½	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr. Sec. Cor
80.75	Cor to secs 20. 21. 28. 29
	Surface rolling. Soil 2d rate

Township 17 North Range 24 West 6th P.M.

	North between secs 20 and 21
	Va 13°22' E
40.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr. Sec. Cor
61.00	Enter Valley bears N. W. & S. E.
80.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 16. 17, 20. 21

Surface rolling. Soil good 2d rate

June 16th 73

Township 17. North Range 24 West 6th P.M.

		East on random line between secs 16 and 21
		Va 13° 27' E
11.		
40	40.00	Set post for temporary 1/4 sec cor
	80.52	Intersect meridian line at cor to secs 15. 16. 21. and 22 from which cor I run
		West on true line between secs 16 & 21
48		Va 13° 27' E
80.	40.26	Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charcoal stake, raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr sec cor. Enter valley
	80.52	Cor to secs 16. 17. 20. 21
		Surface rolling soil 2a rate

Township 17. North Range 24 West 6th P.M.

		North between secs 16 and 17
		Va 13° 25' East
14.00		Leave valley. enter bluffs
40.00		Set post 3 x 3 in x 4 ft 1 ft in ground deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr sec cor
80.00		Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 8. 9. 16. 17
		Surface rolling soil 2a rate

Township 17 North Range 24 West 6th P.M.

	East on random line between secs 9 and 16
	Va 13°25' East
40.00	Set temporary gr Sec Cor
66.24	Drain descends S.W.
71.24	Ramie descends N.W.
80.24	Intersect Meridian line 16 lks South of cor to secs 9. 10. 15. 16 from which cor I run
	S. 89°53' West on true line between secs 9 and 16
	Va 13°25' E
40.12	Set port 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.24	Cor to secs 8. 9. 16. 17
	Surface rolling and broken Soil poor 2d rate

Township 17 North Range 24 West 6th P.M.

	North between secs 8 and 9
	Va 13°25' East
24.50	Enter drain descends S.W.
40.00	Set port 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
57.00	Leave drain bottom
80.00	Set port 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 4. 5. 8. 9
	Rolling Soil 2d rate
	Tested and corrected Measuring Chain by standard

Township 17 North. Range 24 West 6th P.M.

East on random line bet secs 4. and 9

Va 13° 25' E

40.00 Set temporary gr Sec Cor

80.42 Intersect East ~~boundary of township~~ line 35 lks South of cor to secs 3. 4. 9. 10 from which I run S 89° 45' West on true line between secs 4 and 9

Va 13° 25' E

40.21 Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

80.42 Cor to secs 4. 5. 8. and 9

Surface rolling Soil sandy loam

Poor 2d rate

Township 17. North. Range 24 West 6th P.M.

North on random line between secs 4 & 5

Va 13° 25' East

35.00 Leave table land. Enter bluffs

40.00 Set temporary gr Sec Cor

79.87 Intersect North boundary of township 23 lks East of cor to secs 4 & 5 from which I run South 10' East on true line between secs. 4. 5

Va 13° 25' E

39.87 Set post 3 x 3 in x 4 ft 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

79.87 Cor to secs 4. 5. 8. 9

Surface rolling Soil poor 2d rate

June 16th 1873

June 17th 73

Township No 17 North. Range 24 West

North between secs 31. & 32

Va 13° 21' E

40.00 Set post. 3 x 3 in. x 4 ft. 1 ft in ground. deposit charred stake raise mound of earth 9 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

80.00 Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charred stake raise mound of earth 9 ft high from pits 12 x 24 in and 12. in deep for Cor to secs 29. 30. 31. 32

Surface sloping bottom

Soil good 2d rate

Township 17 North Range 24 West 6th PM

East on random line between secs 29 and 32

Va 13° 21' E

40.00 Set temporary gr Sec Cor

42.38 Leave bluffs. enter valley

80.38 Intersect. Meridian line 41 lks South of cor to secs 28. 29. 32. 33 from which cor I run

S. 89° 42. West on true line between secs 29 and 32

Va 13° 21' E

40.19 Set post 3 x 3. in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth 9 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

80.38 Cor to secs 29. 30. 31. 32

Rolling. Soil good 2d rate

Township 17. North. Range 24 West 6th PM

	West on random line between secs 30 and 31
	Va 13° 21' E
40.00	Set temporary gr Sec Cor
80.13	Intersect West boundary of township 93 lks North of cor to secs 30 & 31 from which cor & reen N. 89° 20' East on true line between secs 30 and 31
	Va 13° 21' East
40.13	Set post 3 X 3 in X 4 ft. 1 ft in ground. deposit charred stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor
80.13	Cor to secs 29. 30. 31. 32
	Level Soil good 2d rate

Township 17. North. Range 24 West 6th PM

	North between secs 29 and 30
	Va 13° 21 E
12.00	Leave bottom. Enter bluff
40.00	Set post 3 X 3 in X 4 ft. 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor
68.00	Enter valley of drain descends S W
74.00	Leave valley of drain
80.00	Set post 3 X 3 in X 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for Cor to secs 19. 20. 29. 30
	Land rolling
	Soil good 2d rate

Township 17. North. Range 24 West

	East on random line between secs 20 and 29
38.48	Ravine descends S W } Va 13°23' E
40.00	Set temporary gr Sec Cor
80.48	Intersect E line 67 lks South of Cor to secs 20. 21. 28 and 29 from which cor I run S 89°31. West on true line between secs 20 & 29
	Va 13°23' E
40.24	Set post 3 X 3 in X 4 ft. 1 ft in ground. deposit chained stake raise mound of earth 9 ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor
80.48	Cor to secs 19. 20. 29. 30
	Land rolling Soil 2a rate

Township 17. North. Range 24 West 6th PM

	West on random line between secs 19 and 30
	Va 13°23' E
40.00	Set temporary gr Sec Cor
64.82	Leave valley enter bluffs
80.13	Intersect West boundary of township 98 lks North of cor to secs 19 & 30 from which cor I run N 89°18. East on true line between secs 19 and 30
	Va 13°23' East
40.13	Set post 3 X 3 in X 4 ft, 1 ft in ground deposit chained stake raise mound of earth 9 ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor
80.13	Cor to secs 19. 20. 29. 30
	Land rolling 2a rate

Township 17 North Range 24 West 6th P M

North between secs 19 and 20

Va 13° 25' E

40.00 Set port 3 x 3 in x 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr sec cor

80.00 Set port 3 x 3 in x 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 17. 18. 19. 20

Land broken. Soil sandy

Poor 2d rate

June 18th 73

Township 17 North Range 24 West 6th P M

East on random line between secs 17 and 20

Va 13° 25' E

38.83 Leave valley enter bluffs

40.00 Set temporary gr sec cor

80.83 Intersect East boundary of secs 97 lks South of cor to secs 16. 17. 20. 21 from which cor I run

S 89° 18' West on true line between secs 17 and 20

Va 13° 25' East

40.~~83~~ 41½ Set port 3 x 3 in x 4 ft. 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr sec cor

~~80.88~~ 80.83 Cor to secs 17. 18. 19. 20

Broken. Soil poor 2d rate

Township 17. North. Range 24 West 6th PM

	West on random line between secs 18 & 19
	Va 13° 25' E
40.00	Set temporary gr Sec Cor
80.55	Intersect West boundary of township 67 lks North of cor to secs 18 & 19 from which cor I run N 89° 31 East on true line between secs 18 and 19
	Va 13° 25' East
40.55	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.55	Cor to secs 17. 18. 19. 20
	Surface broken. Soil poor 2a rate

Township 17. North. Range 24 West 6th PM

	North between secs 17 and 18
	Va 13° 25' E
11.00	Enter valley bears N W & S E
40.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
75.00	Leave valley
80.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 7. 8. 17. 18
	Surface rolling. Very good soil in valley. 2a rate

Township 17 North. Range 24 West 6th PM

	East on random line between secs 8 and 17
	Va 13° 25' E
4.64	Drain descends S. 30° W
40.00	Set temporary gr Sec Cor
80.64	Intersect East boundary of sec 54 lks South of cor to secs 8. 9. 16. 17 from which cor I run.
	S. 89. 37. West on true line between secs 8 and 17
	Va 13° 25' E
40.32	Set port 3 x 3 in x 4 ft. 1 ft in ground deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.64	Cor to secs 7. 8. 17. 18
	Land broken
	Soil fair 2d rate

Township 17 North Range 24 West 6th PM

	West on random line between secs 7. and 18
	Va 13° 25' E
31.95	Leave valley
40.00	Set temporary gr Sec Cor
72.60	Enter valley S. E & N. W
80.95	Intersect West boundary of township 86 lks North of cor to secs 8. and 17 from which cor I run
	N. 89° 23' East on true line bet secs 18 & 17
	Va 13° 25' E
40.95	Set port 3 x 3 in x 4 ft. 1 ft in ground deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.95	Cor to secs 7. 8. 17. 18
	Land rolling Soil 2d rate

June 19th 73

Township 17 North. Range 24 West

North between secs 7 and 8

Va 13°25' E

40.00 Set post 3 X 3 in X 4 ft. 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor

80.00 Set post 3 X 3 in X 4 ft. 1 ft in ground. deposit charred stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for cor to secs 5. 6. 7. 8

Surface very broken

Soil sandy poor 2d rate

Township 17 North. Range 24 West 6th PM

East on random line between secs 5 and 8

Va 13°25' E

40.00 Set temporary gr Sec Cor

80.72 Intersect East line of secs 18 lks South of cor to secs 4. 5. 8. and 9 from which cor I run

S. 89°52' West on true line bet secs 5 and 8

Va 13°25' E

40.36 Set post 3 X 3 in X 4 ft. 1 ft in ground. deposit charred stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor

80.72 Cor to secs 5. 6. 7. 8

Broken. Soil poor. 2d rate

Township 17 North. Range 24 West

	West on random line between secs 6 and 7
	Va 13°25' East
5.80	Ravine descends South
40.00	Set temporary gr Sec Cor
81.33	Intersect West boundary of township 91 lks North of cor to secs 6 and 7 from which cor I run N. 89°21' East on true line between secs 6 and 7
	Va 13°25' E
41.33	Set post 3 X 3 in X 4 ft. 1 ft in ground deposit chained stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor
81.33	Cor to secs. 5. 6. 7. 8
	Land broken. Soil poor 2d rate

Township 17 North. Range 17 West 6th P.M.

	North on random line bet secs 5 and 6
	Va 13°25' East
37.98	Head of canon descends S W
40.00	Set temporary gr Sec Cor
60.98	Cedar Canon descends S E
80.98	Intersect North boundary of township 93 lks East of cor to secs 5 and 6 from which cor I run S 40' East on true line between secs 5 and 6
	Va 13°25' East
40.98	Set post 3 X 3 in X 4 ft. 1 ft in ground deposit chained stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor
80.98	Cor to secs 5. 6. 7. 8
	Land broken. Soil good 2d rate

June 20th 73

General Description

The surface of this township especially in the S. Eastern and North Eastern parts is much broken by canons & Ravines Many of which contain Cedar in small quantities with occasional clumps of ash and Elm & Cottonwood. The soil of the upland is deep & fertile but water is scarce except in wet seasons. when innumerable basins collect the surface water

List of names of individuals who assisted in running, measuring and marking the subdivisions, lines and corners of the foregoing field notes of Township No. Seventeen North of base line Range No. Twenty four West of the 6th P. M.

Lewis Dennis } Chainmen
William Wonnes }

David Glendenning } Moundmen
Graham Green }

Edward Hood Flagman

We hereby certify that we assisted Stephen C McElroy deputy U.S. surveyors in subdividing Township No 17 North of the base line Range 24 Mst of 6th Principal Meridian, and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General and of dimensions characters construction and marking and in the manner as specifically described in the forgoing field notes.

Lewis Dennis Chainman
William Worms "
David A Glendening Moundman
Graham B. Green "
Edward R Hoot Flagman
S. C. McElroy Compassman

Subscribed to before me a notary public in and for the County of Lancaster Neb. this 3rd day of July 1873
C. F. White

I Stephen C McElroy do solemnly swear that in pursuance of a joint contract No 24 wherein Stephen C McElroy and Zadock Stephenson are joint contractors with E. E. Cunningham United States Surveyor General for the State of Nebraska bearing date the 20th day of May 1873 I have well and faithfully in my own proper person and in strict conformity with the instructions furnished by the Surveyor General, the surveying manual and laws of the United States surveyed all those parts or portions of Township 17 North of the Base line of Range 24 Mst of the sixth principal meridian in the State of Nebraska as are represented in the

in the foregoing Field notes as having been surveyed under my direction and do further solemnly swear that the foregoing are the true and original Field notes of such survey

S C McElroy
Deputy Surveyor

Subscribed to before me a notary public in and for the County of Lancaster Ck. this third day of July 1873
C. F. White

Survey
Commenced June 14th 1873
Completed June 20 1873

Surveyor Generals Office
Platts mouth Sept 22nd 1873

The foregoing field Notes of the
Survey and subdivision of Town
ship No 17 South in Range No 24
West of the 6th Principal Meridian
executed by Stephen. C. Mc Elroy
Deputy Surveyor under joint Contr
No 14 dated May 20th 1873. wherein
Stephen C Mc Elroy and Jadock Stephen
are joint contractors in the month
of June 1873. having been critically
examined, the necessary corrections
and explanations made, the said
field Notes and the Surveys they
describe are hereby approved

E. E. Cunningham
Surveyor General

Town 18 Range 24 W.

6	60	5	44	4	33	3	22	2	11	1	
59		58		43		32		21			10
7	57	8	42	9	31	10	20	11	9	12	
56		55		41		30		19			8
18	54	17	40	16	29	15	18	14		13	
55		52		39		28		17			6
19	51	20	38	21	27	22	16	23	5	24	
52		49		37		26		15			4
30	48	29	36	28	25	27	14	26	3	25	
		46		35		24		13			2
1	45	32	34	33	23	34	12	35	1	36	

Field Notes

of

The survey and subdivision

of

Township No 18 North of Base Line

and

Range No 24 West of the 6th

Principal Meridian

in

The State of Nebraska

Executed

By Zadock Stephenson Deputy

Surveyor under your contract

No 74 dated May 20th 1873

Survey

Commenced June 14th 1873

Completed June 20 1873

A list of the names of persons
assisting in surveying Township
No 18. North. Range No 24 West
6th P M. showing the respective
capacities in which they acted

Christian Shade	Chainman
A Thompson	"
Richard Braden	Rearchainman
Curtis De Wolf	"
Cyrus Penney	Flagman

Field Notes of the subdivision lines in
Township 18. North Range 24 West 6th P M

Chains

To determine the proper adjustment of my compass for subdividing this Township I commenced at the corner to Townships 17 & 18 North. Ranges 23 & 24 West 6th P M

North a blank line along the East boundary of sec 36
Va 13° 21' E

40.12 To a point 5 lks East of 1/4 sec cor
80.14 To a point 9 lks East of the cor to secs 25 & 36

To retrace this line or lines parallel thereto. My compass must be adjusted to a Variation of 13° 25' East

Township 18 North. Range 24 West 6th P.M.

From the Cor to secs X X 35.36 on the South boundary of the Township I run

North on true line between secs 35 & 36

Va 13° 25' E

40.00 Set post 3 X 3 in X 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor

80.00 Set post 3 X 3 in X 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for cor to secs 25. 26. 35. 36

Land rolling and broken

Soil 2d rate

Township No 18 North. Range 24 West 6th P.M.

East on random line between secs 25 and 36

Va 13° 25' E

30.60 Dry creek descends E

40.00 Set post for temporary gr Sec Cor

80.62 Intersect East boundary of Township 92 lks South of cor to secs 25 & 36 from which I run

S. 89° 21' West on true line between secs. 25 and 36

Va 13° 25' E

40.31 Set post 3 X 3 in X 4 ft, 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for 1/4 sec Cor

80.62 Cor to secs 25. 26. 35 & 36

Land rolling. Soil 2d rate

Township 18 North. Range 24 West 6th PM

North on true line between secs 25 and 26

Va 13° 25' E

40.00 Set post 3 x 3 in x 4 ft, 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

47.50 Drain descends East

77.30 Drain descends South East

80.00 Set post 3 x 3 in x 4 ft, 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 23. 24. 25. 26

Land rolling. Soil 2d rate

Township 18 North. Range 24 West 6th PM

East on random line between secs 24 and 25

Va 13° 24' E

23.70 Dry creek descends North

40.00 Set post for temporary 1/4 sec Cor

80.23 Intersect East boundary of township 57 lks South of cor to secs 24 & 25 from which cor I run

S 89° 36' West on true line between between secs 24 and 25

Va 13° 24 E

40.11 1/2 Set post 3 x 3 in x 4 ft, 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

80.23 Cor to sec. 23. 24. 25. 26

Land rolling. Broken in center Soil 2d rate

Township 18 North. Range 24 West 6th PM

North on true line between secs 23 and 24

Va 13° 25' E.

40.00 Set port 3 x 3 in x 4 ft 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

75.00 Drain descends S. E

80.00 Set port. 3 x 3 in x 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24. in and 12 in deep for cor to secs 13. 14. 23. 24

Land rolling. Soil 2d rate

Township 18 North. Range 24 W. 6th PM

East on random line between secs 13 and 24

Va 13° 25' E

37.40 Dry creek with pools of water descends East

40.00 Set temporary gr Sec Cor

79.94 Intersect East boundary of Township 20 lks South of cor to secs 13 & 24 from which cor I run S. 89° 51' West on true line between secs 23 & 24

Va 13° 25' E

39.97 Set port 3 x 3 in x 4 ft. 1 ft in ground. deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

79.94 Cor to secs 13. 14. 23. 24

Land rolling Soil 2d rate

Township 18 North. Range 24 West 6th PM

North between secs 13 & 14

Va 13° 24 E

30.00 Leave bluffs enter valley NW. & SE.

40.00 Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

80.00 Set post 3 x 3 in x 4 ft, 1 ft in ground. deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 11, 12, 13 & 14

Land rolling Soil 2d rate

Township 18 North. Range 24 West 6th PM

East on random line between secs 12 & 13

Va 13° 24' E

40.00 Set post for temporary gr Sec Cor

79.80 Intersect East boundary of Township 57 lks North of cor to sec. 12 & 13 from which cor I run

N. 89° ~~34~~ 36 West on true line between secs 12 and 13

Va 13° 24' East

39.90 Set post 3 x 3 in x 4 ft 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

79.80 Cor to secs 11, 12, 13, 14

Land rolling Soil 2d rate

Township 18 North Range 24 West 6th PM

North between secs 11 & 12

Va 13° 25' E

40.00 Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

41.00 Enter sandy bottom rolling sandy knolls

60.00 Drain descends East

80.00 Set post 3 x 3 in x 4 ft 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 1. 2. 11. 12

Land rolling Soil poor 2a rate

Township 18 North Range 24 West 6th PM

East on random line between secs 1. and 12

Va 13° 25' East

40.00 Set post for temporary gr Sec Cor

79.63 Intersect East boundary of Township 73 lks North of cor to secs 1 & 12 from which cor I run

N 89° 29' West on true line between secs 1 and 12

Va 13° 25' E

39.~~37~~ 81½ Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in ~~and~~ 12 in deep for gr Sec Cor

79.63 Cor to secs 1. 2. 11. 12

Land rolling sand hills

Soil 3a rate

Township 18. North. Range 24 West 6th P.M.

North on random line between secs 1. and 2

Va 13° 24' E

40.00 Set post for temporary gr Sec Cor

79.14 Intersect North boundary of Township 44 lks East of cor to secs 1 and 2 from which cor I run S. 19' East on true line between secs 1 and 2

Va. 13° 24' E

39.14 Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

79.14 Cor to secs 1. 2. 11. 12

Sand hills Soil 3d rate

Township 18. North. Range 24 West 6th P.M.

North between secs 34 and 35

Va 13° 24' E

40.00 Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in; and 12 in deep for gr Sec. Cor

80.00 Set post 3 x 3 in x 4 ft, 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x. 24 in and 12 in deep for cor to secs 26. 27. 34. 35

Land level

Township 18 North. Range 24 West 6th P.M.

East on random line between secs 26 and 35

Va 13° 24' E

40.00 Set post for temporary gr Sec Cor

(80.47) Intersect N & S line 80 lks South of the Cor to secs 25. 26. 35. 36 from which cor I run

S 89° 26' West on true line between secs 26 and 35

Va 13° 24' E

40.~~24~~ 23½ Set post, 3 x 3 in x 4 ft, 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high pump pits 12 x 24 in and 12 in deep for gr Sec Cor

80.47 Cor to secs 26. 27. 34. 35

Land rolling. Soil 2" rate

Township 18 North Range 24 West 6th P.M.

North between secs 26 & 27

Va 13° 24' E

40.00 Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth 3 ft high pump pits 12 x 24 in and 12 in deep for gr Sec Cor

80.00 Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth 3 ft high pump pits 12 x 24 in and 12 in deep for cor to secs 22. 23. 26. 27

Land level. Soil 2" rate

Township 18 North. Range 24 West

	East on random line between secs 23 and 26
	Va 13° 23' E
40.00	Set post for temporary gr Sec Cor
72.20	Drain descends S E
80.26	Intersect N & S line at cor to secs 23. 24. 25 and 24 from which cor I run
	West on true line between secs 23 and 24
	Va 13° 23' E
40.13	Set post 3 x 3 in x 4 ft, 1 ft in ground. deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80, 26	cor to secs 22, 23, 26 and 27
	Land rolling. Soil 2d rate
~~80~~, ~~26~~	"

Township 18 North. Range 24 West 6th PM

	North between secs 22 and 23
	Va 13° 23' E
10.00	Center of basin 4 chs dia
40.00	Set post. 3 x 3 in x 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
65.00	Drain descends N E
80.00	Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 14. 15. 22 and 23
	Land broken - Soil 2d rate

Township 18 North Range 24 West 6th PM

	East on random line between secs 14 & 23
	Va 13°23' E
15.0	Drain descends N. E
40.00	Set post for temporary gr Sec Cor
72.70	Drain descends S. E
80.24	Intersect N & S line 21 lks South of the Cor to secs 13. 14 23. 24 from which I run S. 89°51' West on true line between secs 14 & 23
	Va 13° 23' East
40.12	Set post 3 X 3 in X 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor
80.24	Cor to secs 14 15. 22. & 23
	Land rolling, area broken soil. 2a rate

Township 18 North Range 24 West 6th PM

	North between secs 14 & 15
	Va 13°23' E
2.00	Drain descends N E
40.00	Set post 3 X 3 in X 4 ft, 1 ft in ground deposit charcoal stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor
68.00	
80.00	Set post 3 X 3 in X 4 ft, 1 ft in ground deposit charcoal stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for cor to secs 10. 11. 14. 15
⊛ 68.00	Lean low bluffs & enter randy valley bears N. W & S. E
	Land rolling, 2a rate

Township 18. North. Range 24 West 6th PM

	East on random line between 11 and 14
	Va 13° 23' E
40.00	Set post for temporary gr Sec Cor
70.00	Drain descends N.E
80.02	Intersect N & S line 73 lks South of cor to secs 11, 12, 13, 14 from which cor I run
	S. 89° ~~30~~ 29' West on true line between secs 11 and 14
	Va 13° 23' E
40.01	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.02	Cor to secs 10. 11. 14. 15
	Land level. Soil 2nd rate

Township 18. North. Range 24 West 6th PM

	North between secs 10 and 11
	Va 13° 23' E
40.00	Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in. deep for gr Sec Cor
68.00	Drain descends N.E
80.00	Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 2, 3, 10, 11
	Land rolling. Soil 2nd rate

Township 18. North. Range 24 West 6th PM

	East on random line between secs 2 and 11
	Va 13° 23' E
40.00	Set post for temporary gr Sec Cor
60.40	Drain descends N. E
80.04	Intersect N & S line 42 lks South of cor to secs 1. 2. 11. 12 from which cor I run
	S. 89° 42' West on true line between secs 2 and 11
	Va 13° 23' E
40.02	Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.04	Cor to secs 2. 3. 10. 11
	Land rolling Soil 2d rate

Township No 18 North. Range No 24 West 6th PM

	North on random line between secs 2 and 3
	Va 13° 23' E
40.00	Set post for temporary gr Sec Cor
79.85	Intersect North boundary of Township 49 lks East of cor to secs 2 & 3 from which cor I run
	S 21' East on true line between secs 2 and 3
	Va 13° 23' E
39.85	Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
79.85	Cor to secs 2. 3. 10. 11
	Land hills Soil 3d rate

Township No 18 North. Range No 24 West 6th P.M.

	North between secs 33 & 34
	Va 13° 24' E
30.00	Circular basin 3 chs in dia
40.00	Set post 3 x 3 in x 4 ft, 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.00	Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for Cor to secs 27. 28. 33. 34
	Land rolling Soil 2d rate

Township No 18 North. Range No 24 West 6th P.M.

	East on random line between secs 27 and 34
	Va 13° 24' East
40.00	Set post for temporary gr Sec Cor
79.28	Intersect N and S line 21 lks South of cor to secs 26. 27. 34. 35 from which cor I run
	S. 89° 51' West on true line between secs 27 and 34
	Va 13° 24' E
39.64	Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec. cor
79.28	Cor to secs 27. 28. 33. 34
	Land rolling Soil 2d rate

Township 18. North. Range 24. West 6th PM

North between secs 27 & 28

Va 13° 25' E.

40.00 Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

80.00 Set post 3 x 3 in x 4 ft, 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 21, 22, 27, 28

Land rolling. Soil 2d rate

Township 18 North. Range 24 West 6th PM

East on random line between secs 22 and 27

Va 13° 25' E

31.40 Drain descends East

40.00 Set post for temporary gr Sec Cor

79.40 Intersect N & S line 70 lks South of cor to secs 14. 15, 22 and 23 from which cor I run S 89° 30 West on true line bet secs 22. & 27.

Va. 13° 25' E

39.~~20~~ 70 Set post 3 x 3 in 4 ft ~~deep~~ 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

79.40 Cor to secs 21. 22, 27. 28

Land rolling & broken in centre

Soil 2d rate

Township 18 North. Range 24 West 6th P.M.

North between secs 21. and 22

Va 13° 25' E

40.00 Set post 3 x 3 in x 4 ft 1 ft in ground deposit chama stake raise mound of earth 3 ft high from pits 12 x 24 and 12 in deep for gr Sec Cor

80.00 Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit chama stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 15. 16. 21. 22

Land rolling Soil 2nd rate

Township 18. North. Range 24 West 6th P.M.

East on random line between secs secs 15 and 22

Va 13° 25' E

40.00 Set post for temporary gr Sec Cor

80.23 Intersect N & S line 35 lks South of cor to secs 14. 15. 22. and 23 from which cor I run

S 89° 45 West on tim line between secs 15 and 22

Va 13° 25' E

40.11½ Set post 3 x 3 in. x 4 ft. 1 ft in ground, deposit chama stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

80.23 Cor to secs 15. 16. 21. 22

Land rolling Soil 2nd rate

Township 18 North Range 24 West 6th P.M.

North between secs 15 & 16

Va 13°25' E

40.00 Set post 3 X 3 in X 4 ft. 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high pour pits 12 X 24 in and 12 in deep for gr Sec Cor

80.00 Set post 3 X 3 in X 4 ft. 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high pour pits 12 X 24 in and 12 in deep for cor to secs 9. 10. 15. 16

Land broken upland
Soil good 2d rate

Township 18 North Range 24 West 6th P.M.

East on random line between secs 10 and 15

Va 13°25' East

40.00 Set post for temporary gr Sec Cor

49.80 Leave valley enter low bluffs

79.84 Intersect N and S line 7 lks North of cor to secs 10. 11. 14. 15 from which cor 0 un.

N 89°57 West on true line bet secs 10 and 15

Va 13°25' East

39.92 Set post 3 X 3 in X 4 ft. 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high pour pits 12 X 24 in and 12 in deep for gr Sec Cor

79.84 Cor to secs 9. 10. 15. 16

County rolling. Soil 2d rate

Township 18 North. Range 24 West 6th P.M.

	North between secs 9 & 16
	Va 13° 25' E
30.00	Leave replaced. enter sand hills
40.00	Set post 3 X 3 in X 4 ft. 1 ft in ground. deposit chained stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor
80.00	Set post. 3 X 3 in X 4 ft. 1 ft in ground. deposit chained stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for cor to secs 3. 4. 9. 16
	Land rolling sand hills on the North part. Soil 2a rate

Township 18 North. Range 24 West 6th P.M.

	East on random line between secs 3 and 10
	Va 13° 25' East
40.00	Set post for temporary gr Sec Cor
79.67	Intersect N & S. line 14 lk North of cor to secs 2. 3. 10. 11. from which cor I run.
	N 89° 54 West on true line between secs 3. and 10
	Va 13° 25' East
39.83½	Set post. 3 X 3 in X 4 ft. 1 ft in ground., deposit chained stake raise mound of earth 3 ft high from pits 12 X 24 in and 12 in deep for gr Sec Cor
79.67	Cor to secs 3. 4. 9. 10
	Sand hills. Soil 3a rate

Township 18 North Range 24 West 6th P.M.

North on random line between secs 3 and 4

Va 13° 25' East

40.00 Set port for temporary gr sec cor

79.47 Intersect North boundary of Township 84 lks East of cor to secs 3 and 4 from which cor I run

S. 36' East on true line between secs 3 and 4

Va 13° 25' East

39.47 Set port 3 x 3 in x 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr sec cor

79.47 Cor to secs 3, 4, 9, 10

Land hills. Soil 3d rate

Township 18 North Range 24 West 6th P.M.

North between secs 32 and 33

Va 13° 24' E

18.00 Drain descends N W. Ends in pond, 10 chs west of line

40.00 Set port. 3 x 3 in x 4 ft. 1 ft in ground, deposit charred stake, raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr sec cor

80.00 Set port. 3 x 3. in x 4 ft. 1 ft in ground. deposit charred stake, raise mound of earth 3 ft high from pits 12 x 24 in. and 12. in deep for cor to secs 28. 29. 32 and 33

Land hills. Soil 3d rate

Township 18. North. Range 24 West 6th PM

East on random line between secs 28 and 33

Va 13°24' E

40.00 Set post for temporary gr Sec Cor

80.42 Intersect N and S line 77 lks South of cor to secs 27. 28. 33. 34 from which cor I run.

S. 89° 27. West on true line between secs 28 and 33

Va 13°24' E

40.21 Set post 3 x 3 in x 4 ft, 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for 1/4 Sec Cor.

80.42 Cor to secs 28. 29. 32 33

Sand hills Soil 3rd rate

Township 18. North. Range 24 West. 6th PM

North between secs 28 and 29

Va 13°24' E

40.00 Set post, 3 x 3 in x 4 ft, 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor.

80.00 Set post. 3 x 3 in x 4 ft. 1 ft in ground, deposit charred stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for Cor to secs 20. 21. 28. 29

Sand hills. Soil 3rd rate

Township 18 North. Range 24 West. 6th P.M.

East on random line between secs 21. and 28

Va 13° 24' E

7.50 Drain descends N. W.

40.00 Set post for temporary 1/4 Sec Cor

80.00 Internet N. & S. line 42 lks South of cor to secs 21, 22, 27, 28 from which cor I run S 89° 42' West on true line between secs 21 and 28

Va 13° 24' E

40.00 Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

80.00 Cor to to secs 20. 21, 28, 29

Sand hills Soil 3a rate

Township 18 North. Range 24 West. 6th P.M.

North between secs 20 & 21

Va 13° 24' E

20.00 Drain descends North West

40.00 Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

80.00 Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 and 12 in deep for cor to secs 16. 17. 20. 21

Sand hills. Soil 3a rate

Township 18 North. Range 24 West 6th PM

East on random line between secs 16 and 21

Va 13 24' E

40.00 Set post for temporary 1/4 sec lev

80.68 Intersect N & S. line 42 lks North of Cor to secs 15, 16, 21, 22 from which Cor I run N. 89°42 West on true line bet secs 16 and 21

Va 13°24' E

40.34 Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec lev

80.68 lev to secs 16. 17. 20, 21

Land hills. Soil 3rd rate

Township 18 North. Range 24 West 6th PM

North between secs 16 and 17

Va 13°23' E

13.00 Lean bluffs. enter valley

40.00 Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec lev

80.00 Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for lev to secs 8. 9. 16. 17

Land rolling. Soil 2nd rate

Township 18 North. Range 24 West 6th PM

	East on random line between secs 9 and 16
	Va 13° 23' E
11.	
40.00	Set post for temporary qr Sec cor
60.90	Leave Valley. Enter Sand hills
80.93	Intersect N & S line 77 lks North of cor to secs 9. 10. 15. and 16 from which cor a iron N. 89° 27' West on true line between secs 9 and 16
	Va 13° 23' E
40.46½	Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charcoal stake mound of earth 3 ft high pits 12 x 24 in and 12 in deep for qr Sec cor
80.93	Cor to secs 8. 9. 16. 17
	Surface rolling. Soil sandy
	3rd rate

Township 18 North. Range 24 West 6th PM

	North between secs 8 and 9
	Va 13° 23' E
12.00	Leave Valley, enter Sand hills
40.00	Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charcoal stake mound of earth 3 ft high pits 12 x 24 in and 12 in deep for qr Sec cor
80.00	Set post 3 x 3. in x 4 ft. 1 ft in ground, deposit charcoal stake mound of earth 3 ft high pits 12 x 24 in and 12 in deep for cor to secs. 4. 5. 8. 9
	Surface rolling Soil sandy 3rd rate

Township 18 North Range 24 West 6th P M

East on random line between secs 4 and 9

Va 13° 23' E

40.00 Set port for temporary gr Sec Cor

80.60 Intersect N & S line 7 lks North of cor to secs 3, 4, 9, 10 from which cor I run N. 89° 57 West on true line between secs 4 and 9

Va 13° 23' E

40.30 Set port 3 x 3 in x 4 ft, 1 ft in ground, deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

80.60 Cor to secs 4, 5, 8, 9

Sand hills Soil 3rd rate

Township 18 North Range 24 West 6th P M

North on random line between secs 4 and 5

Va 13° 23' East

40.00 Set port for temporary gr Sec Cor

79.85 Intersect North boundary of township 5 7 lks East of cor to secs 4 and 5 from which cor I run S. 24 East on true line between secs 4 and 5

Va 13° 23' East

39.85 Set port 3 x 3 in. x 4 ft, 1 ft in ground, deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

79.85 Cor to secs 4, 5, 8, 9

Sand hills Soil 3rd rate

Township 18 North Range 24 West 6th P.M.

	North between secs 31 & 32
	Va 13° 21' E
27.50	Cedar Canon descends West
40.00	Set post 3 x 3 in x 4 ft, 1 ft in ground, deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.00	Set post 3 x 3 in x 4 ft 1 ft in ground, deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for cor to secs 29.30 31 and 32
	Land rolling, Soil 2nd rate

Township 18 North Range 24 West 6th P.M.

	East on random line between secs 29 and 32
	Va 13° 21' E
40.00	Set post for temporary gr Sec Cor
49.30	Drain descends South
79.80	Intersect N & S line 63 lks North of cor to secs 28. 29. 32 and 33 from which cor I run
	N 89° 33' West on true line between secs 29 & 32
	Va 13° 21' East
39.90	Set post 3 x 3 in x 4 ft, 1 ft in ground, deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
79.80	Cor to secs 29. 30. 31. 32
	Land rolling Soil 2nd rate

Township 18 North. Range 24 West 6th PM

	West on random line between secs 30 & 31
	Va 13° 21' E.
40.00	Set post for temporary gr Sec Cor
81.69	Intersect West boundary of township 13 lks South of cor to secs 30 & 31 from which I run S 89° 54. East on tem line bet secs 30 & 31
	Va 13° 21' E.
41.69	Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit charcoal stake raise mound of earth (9 ft high) from pits 12 x 24 in and 12 in deep for gr Sec Cor
81.69	Cor to secs 29. 30. 31, 32
	Land rolling. Soil sandy 3rd rate

Township 18 North Range 24 West 6th PM

	North between secs 29 and 30
	Va 13° 21' E
40.00	Set post 3 x 3 in x 4 ft. 1 ft in ground, deposit charcoal stake raise mound of earth 9 ft high from pits 12 x 24 and 12 in deep for gr Sec Cor.
80.00	Set post 3 x 3 in x 4 ft, 1 ft in ground, deposit charcoal stake raise mound of earth 9 ft high from pits 12 x 24 in and 12 in deep for cor to secs 19. 20. 29. 30
	Land rolling upland
	Soil good 2nd rate

Township 18 North Range 24 West 6th PM

	East on random line between secs 20 and 29
	Va 13° 21' E
23.29	Drain descends N 10° W
40.00	Set post for temporary gr Sec Cor
80.29	Intersect N & S line 42 lks South of cor to secs 20, 21, 28, 29 from which cor I run
	S 89° 42' West on true line between secs 20 and 29
	Va 13° 21' E
40.14½	Set post 3 x 3 in x 4 ft, 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor
80.29	Cor to secs 19, 20, 29, 30
	Rolling Upland
	Soil good 2nd rate

Township 18 North Range 24 West 6th PM

	West on random between secs 19 and 30
	Va 13° 21' E
40.00	Set post for temporary gr Sec Cor
82.11	Intersect West boundary of township 36 lks South of cor to sec 19 and 30 from which cor I run
	S 89° 45' East on true line between sec 19 and 30
	Va 13° 21' East
42.11	Set post 3 x 3 in x 4 ft, 1 ft in ground; deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for 1/4 Sec Cor
82.11	Cor to secs 19, 20, 29, 30
	Rolling upland - Soil 2nd rate

Township 18 North, Range 24 West 6th PM

North between secs 19 and 20

Va 13° 21' E

40.00 Set post 3 x 3 in x 4 ft, 1 ft in ground deposit chance stake raise mound of earth (3 ft high) from pits 12 x 24 in and 12 in deep for ¼ Sec Cor. Cor stands on right bank of drain, which descends to the North

80.00 Set post 3 x 3 in x 4 ft, 1 ft in ground deposit chance stake raise mound of earth (3 ft high) from pits 12 x 24 in and 12 in deep for cor to secs 17, 18, 19 and 20

Rolling Upland

Soil 2nd rate

Township 18 North Range 24 West 6th PM

East on random line between secs 17 and 20

Va 13° 21' East

40.00 Set post for temporary gr Sec Cor

79.62 Intersect N & S line 28 lks North of cor to secs 16, 17, 20, 21 from which cor I run N. 89° 48' West on true line between secs 17 and 20

Va 13° 21' East

39.81 Set post 3 x 3 x 4 ft, 1 ft in ground, deposit chance stake raise mound of earth (3 ft high) from pits 12 x 24 in and 12 in deep for gr sec Cor

79.62 Cor to secs 17, 18, 19, 20

Rolling Upland Soil 2nd rate

Township 18 North. Range 24 West 6th P.M.

	West on random line between secs 18 & 19
	Va 13° 21' E
3.50	Drain descends North
40.00	Set post for temporary gr Sec Cor
51.00	Drain descends N. E.
82.10	Intersect West boundary of township 4 & lks South of cor to secs 18 and 19 from which cor I run S. 89° 39' East on true line between secs 18 and 19
	Va 13° 21' E
42.10	Set post 3 x 3 in x 4 ft. 1 ft in ground deposit charcoal stake raise mound of earth 3 ft high pump pits 12 x 24 in and 12 in deep for gr Sec Cor
82.10	Cor to secs 17, 18, 19 & 20

Township 18 North. North. Range 24 West 6th P.M.

	North between secs 17 & 18
	Va 13° 21' E
37.00	Leave low bluffs. Enter sandy valley
40.00	Set post 3 x 3 in x 4 ft in 1 ft in ground. deposit charcoal stake raise mound of earth 3 ft high pump pits 12 x 24 in and 12 in deep for gr Sec Cor
80.00	Set post x 3 x 3 in x 4 ft. 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high pump pits 12 x 24 in and 12 in deep for Cor to secs 7, 8, 17, 18

Rolling sandy soil, 3rd rate

Township 18 North Range 24 West 6th P.M.

East on random line between secs 8 Cor 17.

Va 13° 21' East

40.00 Set post for temporary gr Sec Cor

79.60 Intersect N & S line 35 lks North of cor to secs 8. 9. 16, 17 from which cor I run.

N. 89° 45' West on true line between secs 8 Cor 17

Va 13° 21' E

39.80 Set post 3 x 3 in x 4 ft, 1 ft in ground, deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

79.60 Cor to secs 7. 8. 17. 18

Level & sandy Soil 3" rate

Township 18 North Range 24 West 6th P.M.

West on random line between secs 7 Cor 18

Va 13° 21' East

40.00 Set post for temporary gr Sec Cor

82.36 Intersect West boundary of Township 15 lks South of cor to secs 7 Cor 18 from which cor I run.

S 89° 54' East on true line between secs 7 Cor 18

Va 13° 21' East

42.36 Set post 3 x 3 in x 4 ft, 1 ft in ground - deposit charcoal stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor

82.36 Cor to secs 7. 8. 17. 18

Level & sandy Soil 3" rate

Township 18 North Range 24 West 6th P.M.

North between secs 7 and 8

Va 13°23' E

40.00 Set post 3x3 in x 4 ft. 1 ft in ground, deposit charcoal stake raise mound of earth 9 ft high from pits 12x24 in area 12 in deep for gr Sec Cor

80.00 Set post 3x3 in x 4 ft 1 ft in ground. deposit charcoal stake raise mound of earth 9 ft high from pits 12x24 in area 12 in deep for cor to secs. 5. 6. 7. 8

Lance hills Soil 3a rate

Township 18 North Range 24 West 6th P.M.

East on random line between secs 5 and 8

Va 13°23' E

40.00 Set post for temporary gr Sec Cor

80.10 Intersect N & S line 64 lks North of cor to secs 4. 5. 8. 9 from which cor I run N 89° 33. West on true line between secs 5 & 8

Va 13°23' East

40.05 Set post 3x3 in x 4 ft. 1 ft in ground, deposit charcoal stake raise mound of earth 9 ft high from pits 12x24 in area 12 in deep for gr Sec Cor

80.10 Corner to Secs. 5. 6. 7 & 8

Lance hills Soil 3a rate

Township 18 North Range 24 West 6th P.M.

West on random line between secs 6 & 7

Va 13° 23' East

40.00 Set post for temporary gr Sec Cor

82.40 Intersect West boundary of Township 41 lks South of cor to secs 6 & 7 from which cor I run S 89° 42' East on true line between secs 6 and 7

Va 13° 23' East

42.40 Set post 3 x 3 in x 4 ft. 1 ft in ground. deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for gr Sec Cor.

82.40 Cor to secs 5. 6. 7. 8

Land hills Soil 3d rate

Township 18 North Range 24 West 6th P.M.

North on random line between secs 5 & 6

Va 13° 21' East

39.20 A Pool of water 1.50 chs across

40.00 Set post for temporary gr Sec Cor

79.43 Intersect North boundary of township 24 lks west of cor to secs 5 & 6 from which cor I run S 11' West on true line between secs 5 and 6

Va 13° 21' East

39.43 ~~39.71~~ 1/2 Set post 3 x 3 in x 4 ft 1 ft in ground deposit chained stake raise mound of earth 3 ft high from pits 12 x 24 in and 12 in deep for witness to gr Sec Cor, one chain North of true point ~~one chain due South of which in a pool of water 2 chs dia is the true 1/4 Corner~~

79.43 Cor to secs 5. 6. 7. 8

Land hills Soil 3d rate

General Description

The Southern part of this Township is high table land broken in S W corner by ravines and canons, but the soil is of good quality & deep

The Northern portion is sandy hillocks, swelling into quite high hills in the eteeme N. W. Water is scarce now but surface ponds being found. A few of the canons contain some cedar, which is the only timber of any consequence

List of names of individuals who assisted in running, measuring and marking the Sub divisions, lines and corners of the foregoing field notes of Township Eighteen North of Base Line and Range twenty four West of Sixth Principal Meridian

Christian Thede	Chainmen
A. Thompson	"
Richard Braun	Moundmen
Curtis D. Wolf	"
Cyrus. Penney	Flagman

We hereby certify that we assisted Jadock Stephenson Deputy U.S. surveyor in subdividing Township 18 North of the Base Line & Range 24 West of 6th P.M. and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to instructions furnished by the Surveyor General.

Christ. Thede Chainman
A. R. Thompson "
Richard Braun Moundman
Curtis N. Deholf "
Cyrus Penny Flagman

Jadock Stephenson surveyor

Subscribed to before me a Notary Public in and for the County of Lancaster Neb. this third day of July 1873

C. F. White

I Zadock Stephenson Deputy Surveyor do solemnly swear that in pursuance of a joint Contract wherein Stephen C McElroy and Zadock Stephenson are joint Contractors with E E Cunningham Surveyor General for the District of Nebraska and Iowa bearing date the 20th day of May 1873 I have well, faithfully and truly in my own proper person and in strict conformity to the instructions furnished by the Surveyor General, the surveying manual and the Laws of the United States surveyed all those parts or portions of Township No. 18 North of the Base line in Range No 24 West of the 6 Principal Meridian as are represented in the foregoing field notes as having been surveyed under my direction and I do further solemnly swear that all the corners of said surveys have been established and perpetuated in strict accordance with the surveying manual, printed Instructions and Special Instructions of the Surveyor General, of dimensions, character, constructions and marking and in the manner as specifically described in the foregoing field notes, and that the foregoing are the true and original field notes of such survey

Zadok Stephenson Deputy Surveyor

Subscribed & by the said Zadok Stephenson before me a Notary public in and for the County of Lancaster Neb State of Nebraska this 1st day of 1873.

C. F. White

Survey Commenced June
14th 1873 Completed June
30th 1873

Surveyor Genls
Office
Platts mouth Feb 1 1873.
22

The foregoing field
notes of the Subdivision
Subdivision of Township
No 18 North of the Base Line
of Range No 28 West
of the Sixth Principal
Meridian in Nebraska
Executed by Lodok Steph-
-son under joint contract
No 74 wherein Stephen
C McElroy and Ladok
Stephenson are joint
contractors in the
month of July 1873
having been critically
examined and the necessary
corrections and explan-
-ations made. the
said field Notes are
hereby approved

E. E. Cunningham
Surveyor Genl

Field Notes

of

the Survey and Subdivision of Townships 19 N. Range 24. West of 6th Prl. Merid.n

in the

State of Nebraska

Executed by

James L. Slocum Deputy Surveyor under Joint Contract No. 73 dated May 14th 1873

Survey

commenced June 21st 1873

completed June 26th 1873

Town 19 Range 24 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

List of Names of persons employed to assist in Surveying this Township showing the respective ~~duties~~ capacities in which they acted

A M Forbes Chainman
Albert Rowen "
Cyrus Twiss Woodsman
John B Black Flagman

T. 19. N. R. 24 W. 6th P. M.

To determine the proper adjustment of my Compass for the subdivision of this Township I commence at the cor. to Townships 18 and 19 Ranges 23 and 24. West and run North on a blank line along the East boundary of Sec. 36.

Var. 13° 18' E

40.00 To a point 29 links West of the 1/4 Sec. Cor.

80.00 To a point 72 links West of the Cor. to Sec. 25 and 36

To retrace this line or run parallel thereto my Compass must be adjusted to a Variation 13° 00 E.

Chains

North between Sec. 1, 35 & 36

Var. 12° 15' E

40.00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3' □ with pits 12 x 24" 1 ft deep as per instructions for 1/4 Sec. Cor

80.00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Sec. 25. 26. 35 and 36

Land hilly

Soil 3d. rate

2 T. 19 N. R. 24 W

Chains	
	East on a random Line between Sect. 25 and 36. Var. 13° E
40.00	Set Post for Temporary 1/4 Sec cor
80.10	& Intersect East boundary of Township 12 links South of cor to Sec 25 & 36 from which cor I run S 8° 55' W on a True line bet Sec 25 & 36 Var 13° E
40.05	Set Post 4 ft long by 3" □ 1" ft in ground deposit charred stake raised mound of Earth 2' by 4½ □ with pits 12" by 24" by 12" deep as per Instructions for 1/4 sec cor
80.10	corner to Secs. 25 26 35 & 36

Land Broken Sand Hills

3 T. 19 N. R. 24 W.

Chains	
	North bet Sec 25-826 Var 12° 15' E
40.00	Set Post 4' by 3" □ 1' in ground deposit charred stake raised mound of earth 2 ft high by 4½ □ with pits 12" by 24" by 12" deep as per instruction for 1/4 cor
80.00	Set Post 4' by 3" □ 1' in ground deposit charred stake raised mound of Earth 2 ft high by 4½ □ with pits 12" x 24" x 12" deep as per instruction for cor to Secs. 23, 24, 25, & 26.

Land Broken Sand Hills

4

T 19 N Range 24 W 6th P M

Chains	
	East on a random line bet sec 24 & 25 N Az. 13. E
40.00	Set Post for temporary 1/4 Sec
80.30	Intersect East boundary of Township 15 links South of cor to sec 24 & 25 from which cor I run South 89.5 4 West on a true line Az. 13°. E.
40.15	Set Post 4 by 3 □ by 7 in ground deposit charred stake raised mound of earth 2 ft high by 4½ □ with pits 12 by 24 by 12 deep as per Instructions for 1/4 Sec cor
80.30	corner to Sec 23, 24, 25 & 26

Land Broken Sand Hills

5

T 19 N Range 24 W 6th P M

Chains	
	North bet sec 23 & 24 Az 12°15. E.
40.00	Set Post 4 ft long by 3 □ by 7 in ground deposit charred stake raised mound of earth 2 ft high by 4½ □ with pits 12 by 24 by 12 deep as per instruction for 1/4 sec cor
80.00	Set Post 4 ft long by 3 □ by 7 in ground ~~with pits~~ deposit charred stake raised mound of earth 2 ft high by 4½ □ with pits 12 by 24 by 12 deep as per instruction for cor to sec 13, 14, 23 & 24

Land Broken 3rd rate Sand Hills

of 19 N Range 24 W 6th P M

Chains	
	East on a random line bet- secs 13 & 24 Va 13° E
40.00	Set Post for temporary 1/4 sec cor
6.00	Enter Bottom Trees S. E.
80.00	Intersect East boundary of Township 24 links South of cor to sec 13 & 24 from which cor I run South 89.30 W on true line Va 13 E
40.00	Set Post 4 ft long 3 in □ by 1 ft in ground deposit Charred stake raised mound of earth 2 ft high by 4 1/2 □ with pits as per instruction for 1/4 sec cor
80.00	corner to sec 13, 14, 23 & 24

Sand Sand Hills

Township 19 N Range 24 W

Chains	
	North bet secs 13 & 14 Va 12° 15' E
2.00	Enter Bottom Bears N.E.
40.00	Set Post 4 ft long by 3 in □ by 1 ft in ground deposit Charred stake raised mound of Earth 2 ft high by 4 1/2 □ with pits 12 in by 24 in by 12 in dug as per instruction for 1/4 sec. cor
80.00	Set Post 4 ft long 3 in □ by 1 ft in the ground deposit charred stake raised mound of earth 2 ft high by 4 1/2 □ with pits as per instruction for cor to sec 11. 12. 13 & 14

Land Level Soil Sand

8

Township 19 N Range 24 W 6th P Mer

Chains	
	East on a random line bet secs 12 & 13 Va. 13°. E
6.00	Enter Sand Hills Bears S E
4 0.00	Set Post for temporary 1/4 Sec Cor
8028	Intersect east boundary of Township 31 links South of cor to secs 12 & 13 from which cor I run South 89.47 West on a true line bet sec 12 & 13 Va 13° E
40.14	Set Post ~~deposit~~ 4 ft long by 3" □ by 1 ft in ground deposit charred stake raised mound of earth 2 ft high by 4½ □ with pits 12" x 24" x 12" deep as per instructions for 1/4 sec cor
8028	Corner to secs 11, 12, 13, & 14 Land Broken Sand Hills

9

Township 19 N Range 24 W 6th P Mer

Chains	
	North bet secs 11 & 12 Va 12° 15" E
5.70	Enter Sand Hills, Bears S E.
4 0.00	Set Post 4 ft long 3" □ by 1 ft in ground deposit charred stake raised mound of earth 2 ft high by 4½ ft □ with pits 12" x 24" x 12" deep as per instruction for 1/4 sec cor
8000	Set Post 4 ft long by 3" □ by 1 ft in ground deposit charred stake raised mound of earth 2 ft high by 4½ ft □ & with pits 12" by 24" x 12" deep as per instruction for cor to secs 1, 2, 11 & 12.
	Land Broken Sand Hills

Township 19 N Range 24 W 6th PM

Chains	
	East on a random line bet SEC 1 & 12 Va. 13°. E.
40.00	Set post for temporary 1/4 SEC cor
79.86	Intersect East boundary of township 48 links South of cor to SEC 1 & 12 from which cor I South 89.39 W on a true line Va. 13°. E.
39.98	Set post 4 ft long by 3" □ by 1" in the ground deposit charred stake raised mound of earth 2 ft high by 4½ ft □ with pits 12 by 24" by 12" deep as per instruction for 1/4 SEC cor
79.86	corner to secs 1. 2. 11 & 12

Land Broken Sand Hills

Township 19 N Range 24 W 6th PM

Chains	
	North on a random line bet sec 1 & 2 Va 12° 15' E
40.00	Set post for temporary 1/4 SEC cor
79.00	Intersect North boundary of Township 20 links West of cor to secs 1 & 2 from which cor I run South 9' W on true line Va 12° 15' E
39.00	Set Post 4 ft long by 3" □ by 1 ft in ground deposit charred stake raised mound of earth 2 ft high by 4½ ft □ with pits 12" by 24" x 12" deep as per instruction for 1/4 SEC cor
79.00	corner to secs 1. 2. 11 & 12

Land Broken Sand Hills
June 21st 1873

Township. 19. N. Range. 24. W. 6th P.M.

Chains	
	North bet secs. 34 & 35
	Va 12°15' E
4000	Set Post 4 ft long by 3" □ by 1' in ground deposit charred stake raised mound of earth 2 ft high by 4½ □ with pits 12" X 24" X 12" deep as per instruction for 1/4 sec cor
8000	Set post 4 ft long by 3" □ by 1' in ground deposit charred stake raised mound of earth 2 ft high by 4½ □ with pits ~~as~~ 12" by 24" X 12" deep as per instruction for cor to secs. 26, 27, 34, & 35
	Land Broken Sand Hills

Township. 19. N. Range. 24. W. 6th P.M.

Chains	
	East on a random line bet secs. 26 & 35
	Va 13° E
40.00	Set post for temporary 1/4 sec cor
79.75	Intersect N. and S. line 30 links South of cor to secs. 25 26 35 and 36 from which cor I run South 89°47' W on true line
	Va 13° E
39.87½	Set Post 4 feet long 3" □ 1' in ground deposit charred stake raised mound of earth ~~with~~ 2 ft long by 4½ ft □ with pits 12" X 24" X 12" deep as per instruction for 1/4 sec cor
79.75	Corner to sec 26 & 27 34 & 35
	Land Broken Sand Hills

14

Township 19 N Range 24 W 6th P M

Chains	
	North bet Sec 26 & 27
	Va 12° 15' E
40.00	Set Post 4 ft long by 3" □
	by 1" ft in ground deposit
	charred stake raised mound
	of earth 2 ft high by 4½ □
	with pits 12" x 24" x 12" deep
	as per instruction for
	¼ sec cor
80.00	Set Post 4 ft long by 3" □ by
	1 ft in ground
	deposit charred stake raised
	mound of earth 2 ft high by
	4½ □ with pits 12" by 24"
	x 12" deep as per instruction
	for cor to sec's 22, 23, 26,
	x 27
	Land Broken Sand Hills

15

Township 19 N Range 24 W 6th P M

Chains	
	East on a random line bet
	Sec's 23 & 26
	Va 13° E
40.00	Set Post for Temporary
	¼ Sec cor
79.60	Intersect N and S line 25
	links South of cor to sec's
	23, 24, 25 & 26 from which
	cor I run South 89.49 W on
	a true line
	Va 13° E
39.80	Set Post 4 ft long By 3" □
	By 1" in ground deposit
	Charred stake raised mound
	of earth 2 ft high By 4½" □
	north pits 12" x 24" x 12" deep
	as per instructions for ¼
	Sec cor
79.60	corner to sec's 22, 23, 26 & 27.
	Soil Sand Hills

Township 19 N Range 24 W 6th P.M.

6 Chains		North bet Secs 22 & 23 Var 12° 15' E
4	40.00	Set Post 4 feet long by 3" □ 1 ft in ground deposit Charred stake raised mound of Earth 2 ft high by 4½ □ North pits 12" x 24" x 12" deep as per instruction for 1/4 Sec Cor
8	59.50	Enter Bottom Bears E & W
8	80.00	Set post 4 ft long by 3" □ 1 ft in ground Deposit Charred stake raised mound of earth 2 ft high by 4½ ft □ with pits 12" x 24" by 12" deep as per instruc for Cor to Secs 14. 15. 22 & 23
		South part of the Sec is Sand Hills the North part Bottom Soil Sand

T. 19 N. R. 24 W.

	East on a random Line between Sec. 14 and 23. Var. 13°. E.
40.00	Set stake for temporary ¼ Sec. Cor.
79.90	Intersect East line 23 links North of the Cor. to Sec. 13. 14. 23 and 24 from which Cor. I run N. 89° 50' W on a true line between Secs 14 and 23. Var. 13°. E.
39.95	Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½ □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.
79.90	the Cor to Secs 14. 15. 22 & 23. Land level prairie Soil 2°, rate.

T. 19 N. R. 24 W.

North between Sect. 14 and 15
Var. 12°15' E

40.00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.00 Set post 4" x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ~~¼ Sec~~ Cor to Sect. 10. 11. 14 and 15.

Land level
Soil 2d rate.

T. 19 N. R. 24 W.

East on a random line between Sect. 11 and 14.
Var. 13°. E.

40.00 Set stake for temporary ¼ Sec. Cor.
80.20 Intersect East line ~~Sect~~ 19 links north of the Cor to Sect 11. 12. 13 & 14. from which Cor I run N. 89°52' W on a true line between Sect 11 and 14
Var. 13°. E

40.00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits ~~on~~ 12" x 24" 1 ft deep as per instructions for ¼ Sec. Cor
80.20 the Cor to Sect. 10. 11. 14 & 15.

Land Level
Soil 2d rate

North between Secs 10 and 11.

Var. 12° 15' E.

18.00 leave valley enter sand hills.

40.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12" 24" 1 ft deep as per instructions for the Cor to Secs 2. 3. 10 and 11.

Land hilly

Soil 3d rate

East on a random Line between Secs. 2 and 11.

Var. 13°.– E

40.00 Set stake for temporary ¼ Sec. Cor

80.40 Intersect East line at the Cor to Secs. 1. 2. 11 & 12 from which Cor I run due West on a true Line between Secs. 2 & 11.

Var. 13°. 00 E

40.20 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½ □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec Cor

80.40 the Cor to Secs 2. 3. 10 & 11.

Land hilly

Soil 3d rate.

North on a random Line between Sect. 2 and 3
Var. 12° 15' E

40.00 Set Stake for temporary ¼ Sec. Cor.

79.59 Intersect North Township line 24 links West of the Cor to Sect 2 and 3 from which Cor I run S 10' W on a true line between Sect 2 & 3
Var 12° 55' E

39.59 Set post 4'x3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor

79.59 The Cor to Sect. 2. 3. 10 and 11
Land hilly
Soil 3d rate

June 23rd 1873

North between Sect 33 and 34
Var. 12°. 15' E

40.00 Set post 4'x3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½" □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.00 Set post 4'x3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Sect. 27. 28. 33 and 34.
Land hilly
Soil 3d rate.

East on a random Line between Sec^{s}. 27 and 34.
Var. 13°. E

40.00 Set stake for temporary ¼ Sec. Cor.
79.46 Intersect East line 26 links North of the Cor to Sec^{s}. 26. 27. 34 and 35. from which Cor I run N. 89° 49' W on a true line between Sec^{s} 27 and 34
Var. 13°. E
39.73 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.
79.46 the Cor to Sec^{s} 27. 28. 33 x 34.
Land hilly
Soil 3^{d}. rate

North between Sec^{s}. 27 and 28
Var. 12° 15' E.

40.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec Cor,
80.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Sec^{s}. 21. 22. 27. and 28
Land hilly
Soil 3^{d}. rate.

East on a random Line between Sec^s. 22 and 27

Var. 13° E

40.00 Set stake for temporary 1/4 Sec. Cor.

79.80 Intersect East line 10 links North of the Cor to Sec^s 22. 23. 26 and 27 from which Cor. I run N. 89° 56' W on a true Line between Sec^s 22 and 27.

Var. 13° E

39.90 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for 1/4 Sec. Cor

79.80 the Cor to Sec^s 21. 22. 27 & 28

Land hilly

Soil 3^d rate

North between Sec^s. 21. and 22.

Var. 12° 15' E.

40.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for 1/4 Sec Cor.

80.00 Set post 4" x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Sec^s 15. 16. 21. and 22

Land rolling prairie

Soil 3^d rate.

28 T. 19 N. R. 24. W.

East on a random Line between Secs. 15 and 22.

Var. 13° E.

40.00 Set stake for temporary ¼ Sec. Cor
80.00 Intersect East line 11 Links North of the Cor. to Secs 14. 15. 22 and 23 from which Cor I run N. 89.°55 W on a true line between Secs 15 and 22

Var. 13°. E

40.00 Set post 4'x3"□ 1ft in ground deposite charred stake and raise mound of earth 2½ x 3½'□ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.
80.00 the Cor to Secs 15. 16. 21. & 22.
Land generally rolling
Soil 2d rate

29 T. 19 N. R. 24. W.

North between Secs 15 and 16.

Var. 12°15' E

~~40.00 Set stake for temporary ¼ Sec. Cor~~
~~62.00 Leave rolling Land enter hills~~
40.00 Set post 4'x3"□ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½'□ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec Cor
62.00 Leave rolling Land enter hills
80.00 Set post 4'x3"□ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½'□ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Secs. 9. 10. 15 and 16.
Land rolling and hilly
Soil 3d rate.

East on a random Line between
Sect. 10. and 15
Var. 13° E

17.00 Leave hills enter Valley
40.00 Set stake for temporary 1/4 Sec. Cor
79.86 Intersect East Line 8 Links South
of the Cor. to Sec^ts 10. 11. 14 & 15.
from which Cor. 2 rods S. 89. 57' W
on a true Line between Sec^ts 10 & 15
Var. 13°. E

39.93 Set post 4' x 3" □ 1 ft in ground
deposite charred stake and raise
mound of earth. 2½ x 3½ □ with
pits 12 x 24" 1 ft deep as per
instructions for 1/4 Sec. Cor.
79.86 the Cor to Sec^ts. 9. 10. 15 & 16
Land rolling
Soil 2^d rate

North between Sect. 9 and 10
Var. 12°15' E

40.00 Set post 4' x 3" □ 1 ft in ground
deposite charred stake and raise
mound of earth 2½ x 3½' with pits
12" x 24" 1 ft deep as per instructions
for 1/4 Sec. Cor.
80.00 Set post 4' x 3" □ 1 ft in ground
deposite charred stake and raise
mound of earth 2½ x 3½ □ with
pits 12 x 24" 1 ft deep as per
instructions for the Cor to Sect.
3. 4. 9 and 10.
Land hilly
Soil 3^d rate.

East on a random Line between
Sec^{t}. 3 and 10.
Var. 13°. E.

40.00 Set stake for temporary ¼ Sec. Cor.
80.00 Intersect East line 10 links North
of the Cor to Sec^{t} 2. 3. 10 and 11.
from which Cor. I run N. 89°56' W
on a True line between Sec^{t}. 3 and
10; Var. 13° E,
40.00 Set post 4' x 3" □ 1 ft in ground
deposit charred stake and raise
mound of earth 2½' x 3½' □ with
pits 12 x 24" 1 ft deep as per
instructions for ¼ Sec. Cor
80.00 the Cor to Sec^{t}. 3, 4, 9 and 10
Land hilly
Soil 3 d rate.

North on a random Line between
Sec^{t}. 3 and 4.
Var. 12°. 15 E

40.00 Set stake for temporary ¼ Sec. Cor
79.44 Intersect North line of the Town-
ship 24 links West of the Cor to
Sec^{t} 3 and 4. from which Cor
I run S 10' W on a True line
between Sec^{t}. 3 & 4
Var. 12° 15' E
39.44 Set post 4' x 3" □ 1 ft in ground
deposite charred stake and raise
mound of earth 2½ x 3½ with pits 12 x 24"
1 ft deep as per instructions
for ¼ Sec. Cor 3, 4, 9 & 10
79.44 cont'd Land hilly
Soil Sand

June 24th 1873

North between Sec^{s}. 32 and 33.
Var. 12° 15' E.

40.00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½ □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Sec^{s}. 28. 29. 32 & 33.

Land hilly
Soil 3^{d} rate

East on a random Line between Sec^{s}. 28 and 33.
Var 13° - E

40.00 Set stake for temporary ¼ Sec. Cor

80.18 Intersect East line 16 links South of the Cor to Sec^{s}. 27. 28. 33 & 34. from which Cor B runs S. 89° 36' W on a true Line between Sec^{s}. 28 & 33
Var. 13° - E

40.09 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.18 the Cor to Sec^{s}. 28. 29. 32 & 33

Land hilly
Soil 3^{d} rate

36 T. 19 N. R. 24 W.

North between Sec. 28 and 29
Var. 12° 15' E

40.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor. to Sec's. 20. 21. 28. & 29.

Land hilly
Soil 3rd rate.

37 T. 19 N. R. 24 W.

East on a random Line between Sec's. 21. and 28
Var. 13° 4 E.

40.00 Set stake for temporary ¼ Sec. Cor

80.21 Intersect East line 12 links north of the Cor to Sec's. 21. 22. 27 and 28 from which Cor. I run N. 89° 55' W on a true Line between Sec's 21 and 28
Var. 13° E

40.10½ Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.21 the Cor to Sec's 20. 21. 28 & 29.

Land hilly
Soil 3rd rate.

North between Sect 20 and 21
Var. 12° 15' E

40.00 Set post 4'x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12" x 24" 1 ft deep as per instructions for ¼ Sec cor.

80.00 Set post ~~4'x~~ 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the cor to Sec's. 16. 17. 20 & 21.

Land hilly
Soil Sand.

East on a random line between Sec's. 16 and 21.
Var. 13° E.

40.00 Set post ~~for~~ temporary ¼ Sec cor
80.00 Intersect East line 15 links South of the cor. to Sec's 15. 16. 21. 22 from which cor 2 rms S. 89° 54' W on a true line between Sec's 16 and 21.

Var 13° – E

40.00 Set post, 4'x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12" x 24" 1 ft deep as per instructions for ¼ Sec cor.
80.00 the cor to Sec's. 16. 17. 20 & 21.

Land hilly
Soil Sand.

40 T. 19 N. R. 24 W.

North between Sec^t 16 and 17.
Var. 12° 15' E

40.00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12" x 24" 1 ft deep as per instructions for the Cor to Sec^t. 8. 9. 16 and 17.

Land hilly
Soil Sandy

41 T. 19 N. R. 24 W.

East on a random line between Sec^t. 9 and 16.
Var. 13°. 00 E

40,00 Set stake for temporary ¼ Sec. Cor

80.36 Intersect East line 23 links South of the Cor to Sec^t. 9. 10. 15 and 16. from which Cor. a rm S. 89° 30' W on a true line between Sec^t 9 & 16.
Var. 13° — E

40.18 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor,

80.36 the Cor to Sec^t. 8. 9. 16 and 17.
Land hilly
Soil 3^d rate).

North between Sec.s 8 and 9
Var. 12° 15' E

40.00 Set post 4' x 3" □ 1 ft in ground
deposit charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per in-
structions for ¼ Sec. Cor.

80.00 Set post 4' x 3" □ 1 ft in ground
deposit charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" - 1 ft deep as per
instructions for the Cor. to
Sec.s 4. 5. 8 and 9

Land hilly
Soil 3d rate

East on a random line between
Sec.s 4 and 9.
Var. 13° E.

40.00 Set stake for temporary ¼ Sec. Cor
80.18 Intersect East line 15 links South
of the Cor to Sec.s 3, 4, 9 and 10.
from which Cor. I run S. 89° 54' W on
a true line between Sec.s 4 and 9
Var. 13° E.

40.09 Set post 4' x 3" □ 1 ft in ground
deposit charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per
instructions for ¼ Sec. Cor.

80.18 the Cor to Sec.s 4. 5. 8 and 9.

Land hilly
Soil 3d rate.

North on a random Line between Sect. 4 and 5.
Var. 12° 15' E

40.00 Set stake for temporary ¼ Sec. Cor.
79.25 Intersect North line of Township 16 links West of the Cor to Sects 4 and 5, from which Cor a run S 7' W on a true Line between Sect. 4 and 5.
Var. 12° 15. E

39.25 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' ± with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec Cor
79.25 the Cor to Sects 4. 5. 8 & 9.

Land hilly
Soil 3d rate.

North between Sect 31. and 32.
Var. 12° 15' E

40.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.00 Set post ~~dup~~ 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Sects 29. 30. 31 and 32.

Land hilly
Soil Sand

June 25-26 1873

East on a random line between
Sect. 29 and 32.
Var. 13° E.

40.00 Set stake for temporary ¼ Sec. Cor
79.85 Intersect East line 18 links South
of the Cor to Sec's 28. 29. 32 and 33
from which Cor. B runs S. 89°. 52' W
on a true line between Sect. 29. & 32
Var. 13°. E

39.92½ Set post 4'x3" □ 1 ft in ground
deposite charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per
instructions for ¼ Sec. Cor.
Land hilly
Soil 3d rate
79.85 The Cor to Sec's 29. 30. 31 and 32



West on a random line between
Sect. 30 & 31.
Var. 13° E

40.00 Set stake for temporary ¼ Sec. Cor.
83.10 Intersect West Township line 19 links
South of the Cor to Sec's 30 & 31.
from which Cor B runs S 89° 52' E
on a true line between Sec's 30 & 31
Var 13°. E

43.10 Set post 4' x 3" □ 1 ft in ground
deposite charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per ins
tructions for ¼ Sec Cor
83.10 the Cor to Sec's. 29. 30. 31. & 32
Land hilly
Soil 3d rate

North between Sec^{s}. 29 and 30.
Var. 12° 15' E

40.00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec Cor^{r}.

80.00 Set post 4" x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Sec^{s}. 19. 20. 29 and 30.

Land hilly
Soil Sandy.

East on a random line between Sec^{s}. 20 and 29.
Var. 13° E.

40.00 Set stake for temporary ¼ Sec. Cor.

79.50 Intersect East line 21. links North of the Cor to Sec^{s} 20. 21. 28 and 29 from which Cor. I run N. 89° 37' W on a true line between Sec^{s}. 20 and 29. Var 13° E

39.75 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec Cor

79.50 the Cor to Sec^{s}. 19. 20. 29 & 30

Land hilly
Soil 3rd rate.

West on a random Line between Sect. 19 and 30.

Var. 13° E.

40,00 Set stake for temporary 1/4 Sec. Cor.

83.12 Intersect west line of Township 44 links South of the Cor to Sect. 19 and 30 from which Cor I run S. 89° 42' E on a true line between Sect 19 and 30

Var. 13° E

43.12 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for 1/4 Sec Cor.

83.12 the Cor to Sect. 19. 20. 29 and 30

Land hilly

Soil Sand

North between Secs 19 and 20

Var. 12° 15' E.

40.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for 1/4 Sec. Cor.

80.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor. to Secs 17. 18. 19 and 20.

Land hilly

Soil 3d rate.

East on a random line between
Secs. 17 and 20.
Var. 13° E.

40.00 Set stake for temporary ¼ Sec. Cor.
80.00 Intersect East line at the Cor to Secs
16. 17. 20 & 21. from which Cor 4 links
Due West on a true line between
Sec's. 17 and 20.
Var. 13° E

40.00 Set post 4' x 3" □ 1 ft in ground
deposite charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per in-
structions for ¼ Sec Cor.
80.00 the Cor to Sec's 17. 18. 19 and 20
Land hilly
Soil Sand

West on a random line between
Secs. 18 and 19
Var. 13° E.

40.00 Set stake for temporary ¼ Sec. Cor
84.06 Intersect West Township line at the
Cor to Sec's 18 and 19 from which
Cor 2 rods Due East on a true
Line between Sec's 18 and 19
Var. 13° E.

44.06 Set post 4' x 3" □ 1 ft in ground
deposite charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per
instructions for ¼ Sec Cor.
84.06 the Cor to Sec's. 17. 18. 19 & 20
Land hilly
Soil 3rd rate.

54 T. 19 N. R. 24 W.

North between Sec^{s}. 17 and 18
Var. 12° 15' E.

40.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ~~¼ Sec~~ the Cor to Sec^{s}. 7. 8. 17 and 18

Land hilly
Soil Sand.

55 T. 19 N. R. 24 W.

East on a random line between Sec^{s}. 8 and 17.
Var. 13° - E

40.00 Set post for temporary ¼ Sec. Cor.

80.00 Intersect East line 14 links North of the Cor to Sec^{s} 8. 9. 16 and 17, from which Cor. I run N. 89° 54' W on a true line between Sec^{s} 8 and 17
Var. 13° E.

40.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor

80.00 the Cor to Sec^{s}. 7. 8. 17 and 18.

Land hilly
Soil Sand

West on a random Line between Sect. 7 and 18.

Var. 13° - E

40.00 Set stake for temporary 1/4 Sec. cor.

85.25. Intersect West Township line 30 links south of the cor to Sect 7 and 18. from which cor. I run S. 89°47' E on a true line between Sect. 7 and 18.

Var. 13° E

45.25 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12" x 24" 1 ft deep as per instructions for 1/4 Sec cor

85.25 the Cor to Sect. 7. 8. 17. & 18

Land hilly

Soil 3d rate

North between Sect 7 and 8

Var 12°15' E

40.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24". 1 ft deep as per instructions for 1/4 Sec cor.

80.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Sect 5, 6, 7 and 8.

Land hilly

Soil 3d, rate.

East on a random Line between
Sec. 5 and 8.
Var. 13°. E

40.00 Set stake for Temporary ¼ Sec. Cor
80.12 Intersect East line 14 links South
of the Cor to Sec. 4. 5. 8 and 9
from which Cor 8 rm S. 89° 54' W
on a true line between Sec. 5 & 8
Var. 13°. E
40.06 Set post 4' x 3" □ 1 ft in ground
deposit charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per
instructions for ¼ Sec Cor
80.12 the Cor to Sec. 5. 6. 7. and 8.
Land hilly
Soil 3rd rate

West on a random Line between
Sec. 6 & 7
Var 13°. E
40.00 Set stake for Temporary ¼ Sec. Cor.
84.57 Intersect west Township line 16 links
North of the Cor to ~~Township Cor~~
6 and 7. from which Cor 7 rm
N. 89° 53' E on a true line
between Sec. 6 and 7
Var. 13°. E
44.57 Set post 4' x 3" □ 1 ft in ground
deposit charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per
instructions for ¼ Sec Cor.
84.57 the Cor to Sec. 5. 6. 7 and 8.
Land hilly
Soil Sand.

60 T. 19 R. 24. W

North on a random Line between Sec^{s}. 5 and 6.

Var 12° 15' E

40.00 Set stake for temporary ¼ Sec Cor

78.57 Intersect North Township line 30 links East of the Cor to Sec^{s}. 5 and 6 from which Cor a pine 3 links E on a true line between Sec^{s}. 5 and 6

Var. 12° 15' E

38.57 Set post 4' x 3" □, 1ft in ground deposit charred stake and raise mound of earth 2½ x 3½ 4 with post 12 x 24" 1 ft dug as per instructions for ¼ Sec. Cor.

78.57 the Cor to Sec^{s} 5. 6. 7 and 8

Land hilly.

Soil 3^{d} rate

June 26th 1873

61 T. 19 N. R. 24. W.

General Description

In this Township is no water, and no Land fit for Cultivation excepting the Valley in Sec^{s}. 13. 14 and 15. which is black Sandy ground.

The Sand hills are covered with good grass.

List of Names

A List of the names of the Individuals Employed to assist in running measuring and marking the lines and corners Described in the foregoing field Notes of Township 19 North of the Base line of range No 24 west of the 6th Principal meridian Showing the respective capacities in which they acted

A M Forbes. Chainman
Albert Rowen Chainman
Cyrus Tewes. Axeman & Moundman
John B Black Flagman

We hereby certify that we assisted James L. Slocum Deputy Surveyor in Subdividing Township No. 19 North of the Base line and Range No. 24 West of the 6th Principal Meridian, and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the Boundary monuments planted according to the instructions of the Surveyor General and of dimensions marking and in the manner as specifically described in the foregoing field Notes

Character. construction an

A M Forbes } Chainmen
Albert Rowen
Cyrus Tewes Moundman
John B Black Flagman
James L Slocum Compassman

Subscribed and sworn to by the above named parties before me this 16th day of August A.D. 1873 –

J H McColl
Co Clerk
Dawson Co. Neb

I James L Slocum Deputy Surveyor do solemly swear that in pursuance of a joint contract whereas David V Stephenson and James L Slocum are joint contractors with E E Cunningham Surveyor General for the District of Nebraska and Iowa bearing date the 14th day of May 1873 I have well faithfully and truly in my own proper person and in strict conformity to the Instructions furnished by the surveyor General, the surveying Manual and the laws of the United States surveyed all those ~~parts~~ parts or portions of Township 19. North of the Base line in Range 24 West of the 6th P M as are represented in the foreging field notes as having been surveyed under my direction and I do further solemly swear that all the Corners of of said surveys have been Established and perpetuated in strict accordance with the surveying manual printed Instructions and special Instructions of the Surveyor General of dimensions, character, construction and Marking and in the manner specifically described in the foreging field Notes, and that the foreging are the and original field

Notes of such Survey

James L Slocum

Subscribed to by the said James L. Slocum Deply Surveyor, and sworn to before me a County Clerk in and for Dawson County Ne this 16th day of Aug 1873

J H McColl
County Clerk

Surveyor Genrals
Office
Plattsmouth Sept 7th 1873

The foregoing field Notes
of the Surveys and subdivision
of Township No 19 North of
the Base Line & Range No 23
West of the 6th P.M. in Nebraska
executed by James L Slocum
under joint Contract No. 73 bears
date May 14th 1873 Wherein David
V. Stephenson and James L Slocum
are joint Contractors: in the
month of June 1873; having
been officially examined, the
necessary corrections and
explanations made, the
said field Notes and the
Surveys they describe are
hereby approved

E. E. Cunningham
Surveyor General

Field Notes

of

the Survey and Subdivision of Township
№ 20 N. Range 24 West of the
6th Principal Meridian in the
State of Nebraska

Executed

by David D. Stephenson Deputy
Surveyor under joint Contract
№. 73 dated. May 14th 1873

Survey

Commenced Aug 2nd 1873
Completed Aug 8th 1873

List of Names

of persons employed to assist in surveying this Township, showing the respective capacities in which they acted

Wm F. Gardner Chainman
Douglas Conner "
Alonzo G Randall Monumentor
Alfred C Ivers Flagman

Town 20 N. Range 24 W

6	60	5	44	4	33	3	22	2	11	1
57		56		45		32		21		10
7	59	8	42	9	31	10	20	11	9	12
56		55		41		30		19		3
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

To determine the proper adjustments of my Compass for the Subdivision of this Township I commence at the Cor. to Townships 19 and 20 N Ranges 23 and 24 West and run North on a blank line along the East boundary line of Sec. 36.

Var. 13° 12' E

40. To a point .14 1/3 West of the cor

80.00 To a point .28 West of the cor

To retrace this line or run parallel to it my Compass must be adjusted to a Variation of 13° E

From the cor. to Secs. 35 and 36
on South boundary of the Town-
ship I run North between
Secs. 35 and 36.
Var. 13° E

40.00 Set post 4' x 3" □ 1 ft in ground,
deposit the charred stake and raise
mound of earth ~~and~~ 2½ x 3½ o with
pits 12 x 24" 1 ft deep as per in-
structions for ¼ Sec. Cor

~~80.00~~ Set post 4' x 3" □ 1 ft in ground
deposit charred stake and raise
mound of earth 2½ x 3½ □ with
pits 12 x 24" 1 ft deep as per in-
structions for the cor to Secs
25. 26. 35 and 36

Land hilly
Soil Sandy

East on a random Line between
Secs. 25 and 36.
Var. 13° E

40.00 Set stake for temporary ¼ Sec. Cor
80.37 Intersect East boundary of
Township at cor to Secs.
25 & 36 from which cor I run
West on a true line bet Secs.
25 & 36
Var 13° E

40.18½ Set post 4" x 3" □ 1 ft in ground
deposit charred stake and
raise mound of earth 2½ ft
high with pits 12" x 24" by 1 ft.
in ground as per instruction
for ¼ Sec Cor

80.37 Cor to Secs 25-26 35 & 36

Land Broken Sand Hills

T. 20 N. R. 24. W

North between Sec^{s} 25 and 26
Var. 13° E

40.00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor

80.00 Set post 4" x 3" □ 1 ft in ground deposit charred stake and raise mound of earth ~~2½ x 3½ □~~ with pits 12 x 24" 1 ft deep as per instructions for the cor to Sec^{s} 23. 24. 25 and 26.

Land hilly
Soil Sand—

T. 20. N. R. 24. W.

East on a random line between
Sec^{s}. 24 and 25
Var. 13° E

40.00 Set stake for temporary ¼ Sec. Cor

80.40 Intersect East boundary of Township at cor to Sec^{s} 24 & 25 from which cor I run West on true line bet Sec^{s} 24 & 25
Var 13° E

40.20 Set stake or post 4" x 3" □ 1 ft in ground deposit charred stake raised mound of earth 2½ ft high with pits 12" x 24" by 1 ft deep as per instructions for ¼ Sec cor

80 41 Cor to Sec^{s} 23. 24. 25 & 26

Land Sand Hills

T. 20. N. R. 24. W.

North between Secs 23 and 24
Var. 13° E

40.00 Set post 4'x3"□ 1ft in ground, depos, site charred stake and raise mound of earth ~~12 x 24"~~ with pits 1ft deep as per instructions for ¼ Sec. cor.

80.00 Set post 4'x3"□ 1ft in ground deposit charred stake and raise mound of earth 2½ x 3½'□ with pits 12 x 24" 1ft deep as per instructions for the cor to Secs 13. 14. 23 and 24

Land hilly
Soil Sand

T. 20. N. R. 24. W.

East on a random line between
Secs. 13 and 24
Var. 13° E

40.00 Set stake for temporary ¼ Sec. cor
80.60 Intersect East boundary of Township 25 links South of cor to Secs 13 & 24 from which cor I run S 89°49' West on a true line bet Secs 13 & 24
Va 13 E

40.30 Set post 4'x3"□ 1 ft in ground deposit charred stake raised mound of earth 2½ ft High with pits 12"x24" by 1 ft in ground as per instruction for ¼ Sec cor

80.60 Cor to Secs 13 ~~24~~ 23 & 24
Land Sandy 3rd rate

T. 20. N. R. 24. W.

North between Secs. 13 and 14.

Var. 13° E

40.00 Set post, 4'×3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ × 3½' □ with pits 12 × 24" 1 ft deep as per instructions for ¼ Sec. cor.

80.00 Set post 4'×3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ × 3½' □ with pits 12 × 24" 1 ft deep as per instructions for the cor to Secs 11. 12. 13 and 14

Land hilly
Soil Sand.

T. 20. N. R. 24. W.

East on a random Line between Secs. 12 & 13

Var 13° E

40.00 Set stake for temporary ¼ Sec. cor

80.21 Intersect east boundary of Township 37 links south of cor to secs. 12 & 13 from which cor S run ~~west~~ South 89°44' West on true line bet Secs. 12 & 13

Va 13° E

40 10½ Set post 4" × 3" □ by 1 ft in ground deposit charred stake raised mound of earth 2½ ft high with pits 12" × 24" by 1 ft deep as per instruction for ¼ Sec cor

80.21 Cor to Secs. 11. 12. 13 & 14

Land Sandy 3rd rate

T. 20. N. R. 24. W.

North between Secs 11 and 12.
Var - 13° E

40.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

69.00 Toggle 3 chs. wide.

80.00 Set post 4" x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Secs 1. 2. 11 and 12

Land hilly
Soil Sand

T. 20. N. R. 24. W.

East on a random line between Secs. 1 and 12
Var 13° E

40.00 Set stake for temporary ¼ Sec cor.

80.11 Intersect East boundary of Township 40 links South of cor to secs 1 & 12 from which cor I run South 89° 43' West on true line bet secs 11 & 12

Va 13°, E

40.05½ Set post 4 x 3" □ 1 ft in the ground deposit charred stake raised mound of earth 2½ ft high with pits 12" x 24". 1 ft deep as per instruction for ¼ Sec cor

80.11 cor to secs 11 & 2. 11 & 12

Land Sandy 3 20/11 mts

T. 20. N. R. 24. W.

North on a true Line between Secs. 1 and 2.
Var. 13° E

40.00 Set post 4' x 3" □ 1 ft in ground, depos. sit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor

68.35 Intersect 5th Standard Parallel 18.85 chs. East of the ¼ Cor to Sec. 36. T. 21 N. R. 24 W

Set post 4' x 3" △ 1 ft in ground, deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for Closing Cor to Secs 1 & 2.

Land hilly
Soil Sand

Aug 2nd 1873

T. 20. N. R. 24. W.

North between Secs. 34 and 35
Var. 13° E

40,00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Secs 26. 27. 34 and 35

Land hilly
Soil Sandy.

T. 20. N. R. 24. W.

East on a random Line between
Secs. 26 and 35
Var. 13° E

40.00 Set stake for temporary ¼ Sec. Cor
79.80 Intersect East line 20 links North
of the Cor to Secs 25. 26. 35 and 36
from which Cor B runs N. 89° 51' W
on a true Line between Secs 26 and 35
Var. 13° E
39.90 Set post 4' x 3" □ 1 ft in ground, de-
posit charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per in-
structions for the ¼ sec cor
79.80 for 16 secs 26 27 34 35

Land Hilly
Soil Sand

T. 20. N. R. 24. W.

North between Secs. 26 and 27
Var. 13° E
40.00 Set post 4' x 3" □ 1 ft in ground
deposit charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per in-
structions for ¼ Sec. Cor
80.00 Set post 4' x 3" □ 1 ft in ground
deposit charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per in-
structions for the Cor to Secs
22. 23. 26 and 27

Land hilly
Soil Sand

T. 20. N. R. 24. W.

East on a random line between Sec's. 23 and 26

Var. 13° E

40.00 Set stake for temporary ¼ sec. cor.

79.70 Intersect East line at the cor to Sec's. 23. 24. 25 and 26, from which cor I run due West on a true line between Sec's 23 and 26

Var. 13° E

39.85 Set post 4'×3"□ 1 ft in ground deposit charred stake and raise mound of earth 2½×3½'□ with pits 12×24" 1 ft deep as per instructions for ¼ Sec. Cor:

79.70 the cor to Sec's 22. 23. 26 and 27.

Land hilly

Soil Sand

T. 20. N. R. 24. W.

North between Sec's 22 & 23.

Var. 13° E

40.00 Set post 4'×3"□ 1 ft in ground deposit charred stake and raise mound of earth 2½×3½'□ with pits 12×24" 1 ft deep as per instructions for 1/4 Sec. Cor

80.00 Set post 4"×3"□ 1 ft in ground deposit charred stake and raise mound of earth 2½'×3½'□ with pits 12×24" 1 ft deep as per instructions for the Cor. to Sec's 14. 15. 22 & 23.

Land hilly

Soil Sand

T. 20. R. 24. W.

East on a random Line between Secs. 14 and 23.
Var. 13° E

40.00 Set stake for temporary 1/4 Sec. Cor
79.50 Intersect East line 22 links South of the Cor to Secs 13. 14. 23 and 24 from which Cor. I run S. 89° 57' W on a true line between Secs 14 and 23
Var. 13° E
39.75 Set post 4' x 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for 1/4 Sec. Cor
79.50 the Cor to Secs 14. 15. 22. 23
Land hilly
Soil Sand

T. 20. N. R. 24. W.

North between Secs. 14 and 15
Var. 13° E

30.00 Arm of a large Pond 2 chs wide
40.00 Set post to Bank of Pond, 4' x 3" □ deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24' 1 ft deep as per instructions for 1/4 Sec. Cor
45.00 leave Pond
80.00 Set post 4' x 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Secs. 10. 11. 14 and 15
Land low and Swampy
Soil 2d rate

T. 20. N. R. 24. W.

East on a random Line between Sec^s. 11 and 14

Var. 13° E

40,00 Set stake for temporary 1/4 Sec. Cor

80.08 Intersect East line 29 links South of the Cor to Sec^s 11. 12. 13 and 14 from which Cor I run S. 89.° ~~47~~ 48' W on a true line between Sec^s 11 and 14

Var. 13° E

40.04 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for 1/4 Sec. Cor

80.08 the Cor. to Sec^s 10. 11. 14 and 15

Land hilly

Soil Sandy and wet

2^d rate

T. 20. N. R. 24. W.

North between Sec^s 10 and 11

Var. 13° E

40,00 Set post 4' x 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for 1/4 Sec. Cor.

80.00 Set post 4' x 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Sec^s 2. 3. 10 and 11

Land low, marshy

Soil 2^d rate.

T. 20. N. R. 24. W.

East on a random Line between
Sec^{s} 2 and 11.
Var. 13° E

40.00 Set stake for temporary ¼ Sec. Cor
60.00 small run of water running SE.
80.20 Intersect East line 9 links North
of the Cor. to Sec^{s}. 1. 2. 11 and 12
from which Cor 2 runs N. 89° 56' W
on a true line between Sec^{s} 2 and 11
Var. 13° E
40.10 Set post 4' x 3" □ 1 ft in ground
deposite charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per
instructions for ¼ Sec. Cor
80.20 the Cor to Sec^{d} 2. 3. 10 and 11
Land hilly
Soil 2^{d} rate

T. 20. N. R. 24. W.

North on a true Line between
Sec^{s}. 2 and 3.
Var 13° E
20.00 Run of Water E & W
46.00 Set post 4' x 3" 1 ft in ground,
deposite charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per in-
structions for ¼ Sec. Cor.
68.50 Intersect 5th Stand^{d} Parallel N.
18.75 chs East of the Cor. to Sec.
35. T. 21. N. R. 24 W
Set post 4' x 3" △ 1 ft in ground
deposite charred stake and raise
mound of earth 2½ x 3½' □ with
pits 12 x 24" 1 ft deep as per
instructions for Closing Cor.
to Sec^{s} 25 3
Land hilly
Soil Sand

Aug 4th 1873

T. 20. N. R. 24. W.

North between Sec. 33 and 34
Var. 13° E

40.00 Set post 4' x 3" □ 1 ft in ground, deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Secs 27. 28. 33 and 34

Land hilly
Soil Sand

T. 20. N. R. 24. W.

East on a random Line between Sec. 27 and 34.
Var. 13° E

40.00 Set stake for temporary ¼ Sec Cor

80.21 Intersect East line 21 links North of the Cor to Sec 26. 27. 34 and 35 from which Cor 2 rm N. 89° 51' W on a true line between Sec. 27 and 34
Var. 13° E

40.10½ Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.21 the Cor. to Sec. 27. 28. 33 & 34

Land hilly
Soil 3d. rate.

T. 20. N. R. 24. W.

North between Sec^{s}. 27 and 28
Var. 13° E

40,00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½ □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor

80,00 Set post 4' x 3" □, 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½ □ with pits 12 x 24" 1 ft deep as per instructions for the Cor. to Sec^{s}. 21. 22. 27 and 28

Land hilly
Soil 3^{d} rate

T. 20. N. R. 24. W.

East on a random line between Sec^{s}. 22 and 27
Var. 13° E

40,00 Set stake for temporary ¼ Sec. Cor
80.29 Intersect East line 50 links North of the Cor. to Sec^{s} 22. 23. 26 and 27 from which Cor I run N. 89° 47' W on a true line between Sec^{s}. 22 and 27
Var. 13° E

40.14½ Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½ □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.29 the Cor. to Sec^{s} 21. 22. 27 and 28

Land hilly
Soil 3^{d} rate.

T. 20. N. R. 24. W.

North between Sec^{s} 21 and 22
Var. 13° E

40.00 Set post 4' x 3" □ 1 ft in ground, de, posits charred stake and raise mound of earth 2½ x 3½ □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. cor

80.00 Set post 4' x 3" □ 1 ft in ground deposits charred stake and raise mound of earth 2½ x 3½ □ with pits 12 x 24" 1 ft deep as per instructions for the cor to Sec^{s} 15. 16. 21 and 22.

Land hilly
Soil 3^{d} rate.

T. 20. N. R. 24. W.

East on a random line between Sec^{s}. 15 and 22
Var 13° E

40.00 Set stake for temporary ¼ Sec. cor

80.26 Intersect East line at the cor to Sec^{s} 14. 15. 22 and 23, from which cor I run due West on a true line between Sec^{s}, 15 and 22
Var 13° E

40.13 Set post 4' x 3" □ 1 ft in ground, deposits charred stake and raise mound of earth 2½ x 3½ □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.26 the Cor to Sec^{s} 15. 16. 21. and 22.

Land hilly
Soil 2^{d} rate

T. 20. N. R. 24. W.

North between Secs 15 and 16.
Var. 13° E

40.00 Set post 4' x 3" ◻ 1 ft in ground, deposite charred stake and raise mound of earth 2½ x 3½' ◻ with pits 12 x 24" 1 ft deep as per instructions for ¼ sec cor

80.00 Set post 4" x 3" ◻ 1 ft in ground, deposite charred stake and raise mound of earth 2½ x 3½' ◻ with pits 12" x 24" 1 ft deep as per instructions for the Cor to Secs 9. 10. 15 and 16.

Land marshy
Soil 2d rate.

T. 20. N. R. 24. W.

~~No~~ East on a random Line between Secs. 10 and 15.
Var. 13° E

40.00 Set stake for temporary ¼ Sec. Cor

79.90 Intersect East line 16 links North of the Cor to Secs 10. 11. 14. 15. from which Cor 2 runs N. 89° 53' W on a true line between Secs 10 and 15
Var. 13° E

39.95 Set post 4' x 3½" ◻ 1 ft in ground, deposite charred stake and raise mound of earth 2½ x 3½' ◻ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

79.90 the Cor to Secs 9. 10. 15 and 16

Land marshy
Soil 2d rate.

T. 20. N. R. 24. W.

North between Sect. 9 and 10
Var. 13° E

40.00 Set post 4' x 3" □ 1 ft in ground, deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.00 Set post 4' x 3", 1 ft in ground, deposit charred stake and raise mound of earth 2½ x 3½ □ with pits, 12 x 24" 1 ft deep as per instructions for the Cor to Sect. 3, 4, 9 and 10

Land rolling
Soil 2nd rate

T. 20. N. R. 24. W.

East on a random Line between Sect. 3 and 10.
Var. 13° E

40,00 Set stake for temporary ¼ Sec. Cor

80.00 Intersect East line at the Cor to Sec 2. 3. 10 & 11, from which Cor I run due West on a true Line between Sect. 3 and 10
Var. 13°. E

40,00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor

80,00 the Cor to Sect. 3. 4. 9 and 10.

Land rolling
Soil 2nd rate.

T. 20. N. R. 24. W.

North on a true Line between Secs 3 and 4

Var. 13. E

30.00 Small Stream of running water, bears E.

40.00 Set post, ~~dep~~ 4'×3" □ 1 ft in ground deposite charred stake, and raise mound of earth 2½ × 3½' □ with pits 12×24" 1 ft deep as per instructions for ¼ Sec. Cor.

68.10 Intersect 5th Standard Parallel 19.88 chs. East of the ¼ Post to Sec. 34. of Town. 21 N. R. 24 W.

Set post 4'×3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ × 3½' □ with pits 12 × 24" 1 ft deep as per instructions for Closing Cor. 3 & 4

Land rolling

Soil 2d rate.

Aug 5th 1873

T. 20. N. R. 24. W.

North between Secs 32 and 33

Var. 13° E

40.00 Set post 4'×3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ × 3½' □ ~~1 ft in gro~~ with pits 12 × 24" 1 ft deep as per instructions for ¼ Sec. cor.

80.00 Set post 4'×3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ × 3½' □ with pits 12 × 24" 1 ft deep as per instructions for the cor to Secs. 28. 29. 32 and 33.

Land hilly

Soil 3d rate.

T. 20. N. R. 24. W.

East on a random line between Secs 28 and 33
Var. 13° E

40.00 Set stake for temporary ¼ Sec. Cor
79.82 Intersect East line 30 links South of the Cor to Secs 27. 28. 33 and 34 from which Cor I run S. 89° 47' W on a true Line between Secs. 28 and 33
Var. 13° E
39.91 Set post 4½ × 3½" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ × 3½' □ with pits 12 × 24" 1 ft deep as per instructions for ¼ Sec. Cor
79.82 the Cor to Secs 28. 29. 32 and 33.
Land hilly
Soil 3d rate

T. 20. N. R. 24. W.

North between Secs 28 and 29
Var. 13° E

40,00 Set post 4' × 3" □ 1 ft in ground, deposit charred stake and raise mound of earth 2½ × 3½' □ with pits 12 × 24" 1 ft deep as per instructions for ¼ Sec. Cor
80,00 Set post 4' × 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ × 3½' □ with pits 12 × 24" 1 ft deep as per instructions for the Cor to Secs 20. 21. 28 and 29
Land hilly
Soil 3d rate

T. 20. N. R. 24. W.

East on a random Line between
Sec^s. 21 and 28
Var. 13° E

40.00 Set stake for temporary ¼ Sec. Cor
79.76 Intersect East line 40 links South
of the Cor to Sec^s. 21. 22. 27 and 28,
from which Cor I run S. 89° 43' W on
a true Line between Sec^s 21 and 28
Var 13° E

39.88 Set post 4' x 3"□ 1 ft in ground, de-
posit charred stake and raise mound
of earth 2½ x 3½'□ with pits 12 x
24" 1 ft deep as per instructions
for ¼ Sec. Cor.

79.76 the Cor. to Sec^s 20. 21. 28 and 29
Land hilly
Soil 3^d rate

T. 20. N. R. 24. W.

North between Sec^s 20 and 21
Var - 13° E

40.00 Set post 4' x 3"□ 1 ft in ground, depos-
ite charred stake and raise mound
of earth 2½ x 3½'□ with pits 12 x 24"
1 ft deep as per instructions for
¼ Sec. Cor.

80.00 Set post 4' x 3"□ 1 ft in ground,
deposite charred stake and raise
mound of earth 2½ x 3½'□ with
pits 12 x 24" 1 ft deep as per in-
structions for the Cor to Sec^s.
16. 17. 20 x 21.
Land hilly
Soil 3^d rate.

T. 20. N. R. 24. W.

East on a random Line between Secs 16 and 21.
Var. 13° E

40.00 Set stake for temporary ¼ Sec. Cor
80.00 Intersect East line 45 links South of the Cor to Secs 15. 16. 21. and 22. from which Cor I run S. 89° 41' W on a true Line between Secs 16 and 21.
Var. 13° E
40,00 Set post 4' × 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ × 3½' □ with pits 12 × 24" 1 ft deep as per instructions for ¼ Sec. Cor.
80,00 the Cor to Secs. 16. 17. 20 & 21.
Land rolling
Soil Sand

T. 20. N. R. 24. W.

North between Secs. 16 and 17.
Var. 13° E
40,00 Set post 4' × 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ × 3½' □ with pits 12 × 24" 1 ft deep as per instructions for ¼ Sec. Cor.
80.00 Set post 4' × 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ × 3½' □ with pits 12 × 24" 1 ft deep as per instructions for the Cor to Secs 8. 9. 16 and 17.
Land rolling
Soil 3d rate.

T. 20. N. R. 24. W.

East on a random line between Secs. 9 and 16.

Var. 13° E

40.00 Set stake for temporary ¼ Sec. Cor

80.08 Intersect East line 10 links South of the Cor to Secs 9. 10. 15 and 16. from which Cor B rm S. 89° 56' W on a true line between Secs. 9 and 16.

Var. 13° E

40.04 Set post 4' x 3" □ 1 ft in ground, deposit ~~c~~ charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cors,

80.08 the Cor. to Secs 8. 9. 16 and 17.

Land rolling
Soil 3d rate.

T. 20. N. R. 24. W.

North between Secs. 8 and 9

Var. 13° E

40.00 Set post 4' x 3" □ 1 ft in ground, deposit charred stake, and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor ~~in~~ through

80.00 Set post 4' x 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Secs 4. 5. 8 and 9

Land hilly
Soil 3d rate

T. 20. N. R. 24. W.

East on a random Line between
Secs 4 and 9.
Var. 13° E

6.00 Large Slough
40.00 Set stake for temporary ¼ Sec. Cor.
80.14 Intersect East line 9 links South of the Cor. to Secs 3. 4. 9 and 10, from which Cor. B runs S. 89° 56' W on a true Line between Secs 4 and 9
Var 13° E
40.07 Set post 4' x 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.
80.14 the Cor to Secs. 4. 5. 8 and 9
Land rolling
Soil 2d rate

T. 20. N. R. 24. W.

North on a true Line between
Secs. 4 and 5.
Var. 13° E

10.00 Large Slough
40.00 Set post 4' x 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.
68.00 Intersect 5th Stand'd Parallel 19.80 chs East of the ¼ Post to Sec. 33 of Town 21 N R. 24 W
Set post 4' x 3" △ 1 ft in ground, deposite charred stake and raise mound of earth 2½ x 3½ ft □ with pits 12 x 24" 1 ft deep as per instructions for Closing Cor. to Secs. 4 & 5
Land rolling
Soil 3d rate

T. 20. N. R. 24. W.

North between Secs. 31 and 32
Var. 13° E

40.00 Set post 4' x 3" □ 1 ft in ground, deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. cor.

80.00 Set post 4' x 3" □ 1 ft in ground, deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for cor to Secs 29. 30. 31. & 32

Land hilly broken
Soil 3d rate.

Aug 6th 1873

T. 20. N. R. 24. W.

East on a random Line between Secs. 29 and 32
Var. 13° E

40.00 Set stake for temporary ¼ Sec. cor

80.20 Intersect East line 40 links South of the cor to Secs 28. 29. 32 and 33. from which cor I run S. 89° 43' W on a true Line between Secs 29 and 32
Var. 13°. E

40.10 Set post 4' x 3" □ 1 ft in ground, deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor to Secs. 29. 30. 31 & 32.

80.20 The Cor to Secs. 29. 30. 31 & 32.

Land hilly
Soil 3d rate.

T. 20. N. R. 24. W.

West on a random Line between Sect. 30 and 31.

Var. 13°. E

40.00 Set stake for temporary ¼ Sec. Cor
83.94 Intersect west line of the Township 22 links North of the Cor to Sec 30 and 31. from which Cor. 2 rmn N. 89°. 51' E on a true Line between Sec's. 30 and 31.

Var. 12° E

43.64 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12" x 24" 1 ft deep as per instructions for ¼ Sec. Cor.
83.64 the Cor. to Sec's. 29. 30. 31 & 32

Land hilly
Soil 3d rate

T. 20. N. R. 24. W.

North between Sec's 29 and 30.

Var. 13°. E

40.00 Set post 4' x 3" □ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.
80.00 Set post 4' x 3" □ 1 ft in ground, deposit charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Sec's 19. 20. 29 and 30

Land rolling
Soil 3d rate.

T. 20. N. R. 24. W.

East on a random Line between
Sec^{s}. 20 and 29
Var. 13° E

~~40.00~~ Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½ □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor

80.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½ □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Sec^{s}. 19. 20. 29 and 30

Land rolling
Soil 3^{d} rate

40.00 Set stake for temporary ¼ Sec Cor.
80.15 Intersect East line 35 links South of the Cor to Sec^{s}. 20. 21. 28 and 29 from which Cor I run S. 89° 45' W on a true Line between Sec^{s} 20 and 29
Var. 13° E.

40.07½ Set post 4' x 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec Cor

80.15 the Cor. to Sec^{s}. 19. 20. 29 and 30

Land rolling
Soil 3^{d} rate

T. 20. N. R. 24. W.

West on a random Line between
Sec^{s}. 19 and 30.
Var. 13° E

40.00 Set stake for temporary ¼ Sec. Cor
82.90 Intersect West line of Township 14 Links North of the Cor to Sec^{s} 19 and 30 from which Cor. I run N. 89° 54' E on a true Line between Sec^{s}. 19 and 30.
Var. 13° E

42.90 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

82.90 the Cor. to Sec^{s}. 19. 20. 29 and 30

Land rolling
Soil 3^{d} rate

North between Secs 19 and 20
Var 13° E

40.00 Set post 4'x3"□ 1ft in ground, deposit charred stake and raise mound of earth 2½ x 3½'□ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec Cor

80.00 Set post 4'x 3"□ 1ft in ground deposit charred stake and raise mound of earth 2½ x 3½'□ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Secs. 17. 18. 19 and 20

Land rolling
Soil 3d rate

East on a random Line between Secs. 17 and 20
Var 13° E

40.00 Set stake for temporary ¼ Sec. Cor

80.05 Intersect East line at the Cor to Secs 16. 17. 20 and 21; from which Cor I run due West on a true Line between Secs. 17 and 20
Var. 13° E

~~40.00~~ 80.00 Set post 4'x 3"□ 1ft in ground, deposite charred stake and raise mound of earth 2½ x 3½'□ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.

80.05 the Cor to Secs 17. 18. 19 and 20

Land rolling
Soil 3d rate.

Aug 7th 1873

T. 20. N. R. 24. W.

West on a random Line between Secs. 18 and 19.
Var. 13° E

40.00 Set post for temporary 1/4 Sec. Cor
82.75 Intersect West line of the Township 17 links South of the Cor to Secs 18 and 19 from which Cor. I run S. 89° 53' E on a true Line between Secs. 18 and 19
Var. 13° E
42.75 Set post 4' x 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2 1/2 x 3 1/2' □ with pits 12 x 24" 1 ft deep as per instructions for 1/4 Sec. Cor.
82.75 the Cor to Secs. 17, 18, 19 and 20
Land rolling
Soil 3d rate

T. 20. N. R. 24. W.

North between Secs 17 and 18
Var. 13° E
40.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake, and raise mound of earth 2 1/2 x 3 1/2' □ with pits 12 x 24" 1 ft deep as per instructions for 1/4 Sec. Cor
80.00 Set post 4' x 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2 1/2 x 3 1/2' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Secs 7. 8. 17 and 18
Land hilly
Soil Sand.

T. 20. N. R. 24. W.

East on a random Line between Secs 8 and 17.

Var. 13° E

40.00 Set stake for temporary ¼ Sec. Cor
80.22 Intersect East line 9 links North of the Cor to Sec 8. 9. 16 and 17. from which Cor 2 run N. 89° 56' W on a true Line between Secs 8 and 17

Var. 13° E

40.11 Set post 4'x3"□ 1 ft in ground deposit charred stake and raise mound of earth 2½ x 3½'□ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor
80.22 the Cor. to Secs 7. 8. 17 and 18

Land hilly
Soil 3d rate

T. 20. N. R. 24. W.

West on a random Line between Secs. 7 and 18.

Var 13° E

40.00 Set stake for temporary ¼ Sec. Cor
82.80 Intersect West line of the Township 29 links North of the Cor. to Secs 7 and 18. from which Cor. 2 run North 89° 47' E on a true Line between Secs 7 and 18

Var 13 E

42.80 Set post 4'x3"□ 1ft in ground deposit charred stake and raise mound of earth 2½ x 3½'□ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor.
82.80 the Cor. to Secs 7. 8. 17. and 18

Land hilly
Soil 3d rate.

T. 20. N. R. 24. W.

North between Secs 7 and 18
Var 13° E

40.00 Set post 4' x 3" □ 1 ft in ground, deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec. Cor

80.00 Set post 4' x 3" □ 1 ft in ground — deposite charred stake, and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for the Cor to Secs 5. 6. 7 and 8.

Land hilly
Soil 3d rate

T. 20. N. R. 24. W.

East on a random Line between Secs 5 and 8.
Var. 13° E

40.00 Set stake for temporary ¼ Sec Cor

76.00 enter Swamp. N. W & S. E.

80.00 Intersect East line at the Cor to Secs 4. 5. 8 and 9 from which Cor 2 rds due West on a true Line between Secs 5 and 8.
Var 13° E

40.00 Set post 4' x 3" □ 1 ft in ground deposite charred stake and raise mound of earth 2½ x 3½' □ with pits 12 x 24" 1 ft deep as per instructions for ¼ Sec Cor

80.00 the Cor to Secs 5. 6. 7 and 8

Land hilly
Soil 3d rate

T. 20. N. R. 24. W.

West on a random Line between
Secs. 6 and 7.
Var. 13° E

40.00 Set stake for temporary ¼ Sec Cor
83.56 Intersect West line of Township
18 links North of Cor to Secs. 6 and
7. from which Cor I orm N. 89°
52' E on a true Line between
Secs. 6 and 7
Var 13° E
83.50 Set post 4' x 3" ▫ 1 ft in ground
deposite charred stake and raise
mound of earth 2½ x 3½' ▫ with
pits 12 x 24" 1 ft deep as per
instructions for ¼ Sec. cor.
83.50 the Cor. to Secs 5. 6. 7 and 8
Land hilly
Soil 3d rate

T. 20. N. R. 24. W.

North on a true Line between
Secs 5 and 6.
Var. 13° E
40.00 Set post 4' x 3" ▫ 1 ft in ground
deposite charred stake and raise
mound of earth 2½ x 3½' ▫ with
pits 12 x 24' 1 ft deep as per
instructions for ¼ Sec. Cor
68.30 Intersect 5th Standard Parallel N
18.00 chains West of cor to Secs. 32 &
33. T. 21. N. R 24 W. where
Set post 4' x 3" △ 1 ft in ground
deposite charred stake and raise
mound of earth 2½ x 3½' ▫ with
pits 12 x 24" 1 ft deep as per
instructions for Closing Cor.
to Secs. 5 & 6.
Land hilly
Soil Sand.

Aug 8th 1873

T. 20. N. R. 24. W.

General Description

There ~~are~~ is no cultivatable land in this Township, and no water.
The soil is mere white sand and the Grass on the hills is poor sand grass mostly dry. — the surface is very hilly and broken.

We hereby certify that we assisted David V Stephenson Deputy Surveyor in Subdividing Township No. 20 North of the Baseline of Range No. 24 West of the 6th Principl Meridn and that said Township has been in all respects to the best of our knowledge and belief, well and faithfully surveyed and the Boundary monuments planted according to the instructions of the Surveyor General and of dimensions character, construction and marking and in the manner specifically described in the foregoing Fill notes

William T. Gardner
Douglas Conner } Chainmen
Abraham E. Randall, Axman & Mounds man

Alfred C. Tuers Flagman

Subscribed & sworn to before me this 16th day of Aug 1873. by the above named parties.
J H McColl
Co Clerk Dawson Co. Neb

I David P Stephenson Deputy
Surveyor do solemly swear that
in pursuance of a Joint Contract
whereas David P Stephenson and
James L Sloan are Joint
contractors with E E Cunningham
Surveyor General for the District
of Nebrask and Iowa bearing date the
14th day of May 1873 I have well
faithfully and truly, in my own proper
person and in strict conformity to
the Instructions furnished by the
Surveyor General, the surveying manual
and the laws of the United States surveyed
all those parts or portions of Township No
20 North of the Base line in Range 24
West of the 6th Principal Meridian as
are represented in the foregoing field
notes as having been surveyed under my
direction and I do further solemly sware
that all of the corners of said surveys have
been established and perpetuated in strict
accordance with the surveying manual
printed Instructions and and special
Instructions of the Surveyor General of
dimensions, character, construction and
marking and in the manor specifically

described in the fougoing Field notes, and
that the fougoing ~~field~~ notes are the True
and Orgional field notes of such survey

David P Stephenson

Subscribed to by the said
David P. Stephenson Deputy
Surveyor, and Sworn to
before me a County Clerk
in and for Dawson Co. Neb
this 4th day of August
AD 1873

I H W Coll
County Clerk

Subscribed & Sworn to
by the said David P.
Stephenson Deputy Sur.
before me a Notary Public
within & for Dawson County
Neb. this 15th day of
September A D 1873

Tho Pollock
Notary Public

Surveyors Office

Plattsmouth Neb.

Sept. Oct 17th 1873

The foregoing field notes of the survey of the subdivision lines of Township No 20 North of the Base line in Range No 24 West of 6th Principal Meridian in the State of Nebraska executed by David L Stephenson under joint contract of the 14th day of May 1873 in the month of August 1873 having been critically examined, the necessary corrections and Explanations made, the said field notes, and the survey they describe, are hereby approved

E. E. Cunningham

Surveyor General

General Land Office • Original Field Notes

Book Number

480

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.