General Land Office • Original Field Notes

Book Number

491

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Township 25 N Range 25 W. 6th P.M.

Town 25 Range 25 W

6	65	5	49	4	38	3	27	2	16	1
64		63		48		37		26		15
7	62	8	47	9	36	10	25	11	14	12
61		60		46		35		24		13
18	59	17	45	16	34	15	23	14	12	13
58		57		44		33		22		11
19	56	20	43	21	32	22	21	23	10	24
55		54		42		31		20		9
30	53	29	41	28	30	27	19	26	8	25
52		51		40		29		18		7
31	50	32	39	33	28	34	17	35	6	36

Township 25 N Range 25 W. 6th P.M.

Field Notes
Of the
Subdivision Lines
Of
Township 25 N of Base Line
Of
Range 25 West of 6th P.M.
In the
State of Nebraska
Surveyed by ~~W H McBroom~~
and W. T. Hull Deputy
Surveyors under Contract No 81.
Dated July 3rd 1874
Survey Commenced July 28th
Survey Completed August 1st
List of names of the individuals
employed to assist in running
measuring and marking the
subdivision lines of this Township
F R. Lincoln Chainman
F M Hall Chainman
Ed Cundle Moundman
C W. Rohde Flagman

T 25 N. R 25 W 6th P.M.

T 25. N R 25 W 6th P.M

Chains	
	To determine the proper adjustment of my Compass for the Sub division of this Township.
	I begin at the Corner to Township 24 and 25 North Ranges 24 and 25 West 6th principal Meridian
	Va 13° 30' E
39.97	1/4 Sec Cor
79.95	To a point 3 Links east of Cor to Sec 25 36 30 and 31.
	Therefore to retrace this line or run parallell thereto my Compass must be adjusted to a Variation of 18°. 31' East,

T 25 N R 25 W 6th P M

Chains	
	North on a true line between Sec. 35 and 36 Va 13° 31 E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 25. 26. 35 and 36.
	Land Sand hills Soil 3d rate

T 25 N R 25 W 6th P. M

Chains	
	East on a random line between Sec. 25 and 36 Va 13° 31 E
40.00	Raised mound of earth for temporary ¼ sec. cor
79.96	Intersected East boundary of Township - 3 links N. of the cor. to Sec. 25 and 36 From which I run N 89° 59 W on a true line between Sec. 25 and 36 Va. 13° 31
39.98	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
39.96	The cor. to Sec. 25. 26. 35. 36
	Land Sand hills Soil 3d rate

T 25 N R 25 W 6th P M

chains	
	North on a true line between sec. 25 and 26 Va 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to sec. 23. 24. 25 and 26
	Land sand hills Soil 3rd rate

T 25 N. R. 25 W 6th P M

chains	
	East on a random line between sec. 24 and 25 Va 13° 31' E
40.00	Raised mound of earth for temporary ¼ sec. cor
80.08	Intersected East boundary of Township 17 links N. of the cor. to sec. 24 and 25 — From which I run N 89.53' W on a true line between sec. 24 and 25 Va 13° 31' E
40.04	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for ¼ sec. cor.
1.08	The cor. to sec. 23. 24. 25. 26
	Land sand hills Soil 3rd rate

T 25 N R 25 W 6th P M

Chains	
	North on a true line between sec. 23 and 24 Va 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for cor. to sec. 13. 14. 23 and 24
	Land sand hills Soil 3d rate

T 25 N. R. 25 W 6th P M

Chains	
	East on a random line between sec. 13. and 24 Va 13° 31' E
40.00	Raised mound of earth for temporary ¼ sec. cor
79.88	Intersected East boundary of Township 29 links North of the cor. to sec 13 and 24
	From which Grim N 89° 48' W on a true line between sec. 13. and 24 Va 13° 31' E
39.94	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
79.88	The cor. to sec. 13. 14. 23. 24
	Land sand hills Soil 3d rate

T 25 N R 25 W 6th P M

Chains	
	North on a true line between sec. 13 and 14 Va 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to sec. 11. 12. 13 and 14
	Land sand hills Soil 3rd rate

T 25 N R 25 W 6th P M

Chains	
	East on a random line between sec. 12 and 13 Va 13° 31' E
40.00	Raised mound of earth for temporary ¼ sec. cor
63.00	enter creek bottom bears S. E. and N. W.
79.94	Intersected East boundary of Township 10 links S. of the cor. to sec. 12 & 13 From which cor. I run S 89° 56' W on a true line between sec. 12 and 13 Va. 13° 31' E
39.97	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor
79.94	The cor. to sec. 11. 12. 13. 14
	Land sand hills Soil 3rd rate

T 25 N R 25 W. 6th P.M.

Chains	
	North on a true line between Sec. 11 and 12 Va 13° 31' E.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor
41.50	~~40.00~~ ~~Re~~ Enter creek bottom bears S.E. and N.W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 1. 2. 11 and 12
	Land Sand hills on South half of line and Creek bottom on N. end Soil 3° rate for S. half Soil 2° rate for N. half

T 25 N R 25 W. 6th P.M.

Chains	
	East on a random line between Sec. 1 and 12 Va. 13° 31' E
5.15	Creek 10 lks wide bears S.E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
55.00	leave bottom bears S.E & N.W.
80.18	Intersected East boundary of Township 21 lks N. of the cor. to Sec. 1 and 12 From which cor. I run N 89° 51' W on a true line between Sec. 1 and 12 Va. 13° 31' E
10.09	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
10.18	cor. to Sec. 1. 2. 11 and 12 Land Creek bottom Soil 2° rate

T 25 N R 25 W 6th P M

Chains	
	North on a random line between Sec. 1 and 2 Va. 13° 31' E
11.30	Creek 10 lks wide bears S. E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
80.49	Intersected North boundary of Township - 22 lks E of the cor to Sec. 1 and 2 From which Cor. Gran S. 9' E on a true line between Sec. 1 and 2 Va 13° 31' E
40.49	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.49	Cor. to Sec. 1. 2. 11 and 12
	Land Creek bottom Soil 2d rate

July 28th 1874

T 25 N. R. 25 W 6th P M

Chains	
	North on a true line between Sec. 34 and 35 Va 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 26. 27. 34 and 35
	Land Sand hills Soil 3d rate

T 25 N R 25 W 6th PM

Chains	
	East on a random line between sec. 26 and 35 — Va 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor
79.90	Intersected N. and S. line 5 lks South of the Cor to sec. 25. 26. 35. 36 From which I run S. 89° 58' W on a true line between sec. 26 and 35 — Va 13° 31' E
39.95	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.90	The cor. to sec. 26. 27. 34. 35
	Land sand hills Soil 3rd rate

T 25 N R 25 W. 6th PM

Chains	
	North on a true line between sec. 26 and 27 Va 13° 31' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for for 1/4 sec. cor.
79.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor to sec. 22. 23. 26. 27
	Land sand hills Soil 3rd rate

T 25 N R 25 W 6th P M

Chains	
	East on a random line between sec. 23 and 26 Va 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor
79.95	Intersected N. and S. line 15 links South of the cor. to sec. 23. 24. 25 and 26
	From which Gran S 89° 54' W on a true line between sec. 23 and 26 Va 13° 31' E
39.97 1/2	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.95	The cor. to sec. 22. 23. 26. 27
	Land sand hills Soil 3rd rate

T 25 N R 25 W 6th P M

Chains	
	North on a true line between sec. 22 and 23 Va 13° 31' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 14. 15. 22 & 23
	Land sand hills Soil 3rd rate

T 25 N R 25 W 6th P M

Chains	
	East on a random line between sec. 14 and 23 Va 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.16	I intersected N. and S. line 8 lin'ks North of the cor. to sec. 13.14.23.24 From which cor. I run N 89.59' W on a true line between sec. 14 and 23 Va 13° 31' E
110.08	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.16	The cor. to sec. 14.15.22.23
	Land Sand hills Soil 3° rate

T 25 N R 25 W 6th P M

Chains	
	North on a true line between sec. 14 and 15 Va 13° 31' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 10.11.14 and 15
	Land Sand hills Soil 3° rate

T. 25 N R 25 W 6th P M

Chains	
	East on a random line between sec. 11 and 14 Va 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.92	Intersected N. and S. line 22 links N. of the cor. to sec. 11. 12. 13 and 14 From which cor. I run N 89° 51' W on a true line between sec. 11 and 14 Va 13° 31' E
39.96	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.92	The cor. to sec. 10. 11. 14. 15
	Land Sand hills Soil 3d rate

T. 25 N R 25 W 6th P M

Chains	
	North on a true line between sec. 10 and 11 Va 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 28 x 24 x 12 in deep for cor. to sec. 2. 3. 10 and 11
	Land Sand hills Soil 3d rate

T. 25 N R 25 W 6th PM

Chains	
	East on a random line between sec. 2 and 11 Va 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
60.00	entre bottom bears S. E & N. W.
79.84	Intersected N. and S. line 16 lks S. of the cor. to sec. 1. 2. 11 and 12 / From which cor. I run S. 89.53' W on a true line between sec. 2 & 11 Va. 13° 31' E
39.92	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in dep for 1/4 sec. cor.
79.84	cor. to sec. 2. 3. 10 and 11

Land Sandy
Soil 3d rate

T. 25 N R 25 W 6th PM

Chains	
	North on a random line between sec. 2 & 3 Va 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
~~80.30~~	~~Inte~~
67.50	Bottom bears S. E & N. W.
80.30	Intersected North boundary of Township 15 lks E. of the cor. to sec. 2 and 3 From which cor. I run S. 6 1/4' E on a true line between sec. 2 and 3 Va 13° 31' E
40.30	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in dep for 1/4 sec. cor.
80.30	cor. to sec. 2. 3. 10 and 11

Land Sand hills
Soil 3d rate
July 29th 1874

T 25 N R 25 W 6th P M

Chains	
	North on a true line between sec. 33 and 34 Va 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 + 24 × 12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 + 24 + 12 in deep for cor. to sec. 27. 28. 33 and 34
	Land sand hills Soil B rate

T 25 N R 25 W 6th P. M

Chains	
	East on a random line between sec. 27 and 34 Va 13° 31' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
80.04	Intersected N. and S. line 15 links South of the cor. to sec. 26. 27. 34 and 35 — From which I run S 89° 54' W on a true line between sec. 27 and 34 Va. 13° 31' E
40.02	Raised mound of earth 2½ ft high from pits 18 + 24 × 12 in deep for ¼ sec. cor.
80.04	The cor. to sec. 27. 28. 33. 34
	Land sand hills Soil B rate

T 25 N R 25 W 6th P M

Chains	
	North on a true line between sec. 2 y and 28 Va 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
80.00.	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to sec. 21. 22. 27 & 28.
	Land Sand hills Soil 3d rate

T 25 N R 25 W 6th P M

Chains	
	East on a random line between sec. 22 and 27 Va. 13° 31' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
79.86	Intersected. N. and S. line 5 lks N. of the cor. to sec. 22. 23. 26 and 27
	From which cor. I run N 89° 58' W on a true line between sec. 22 and 27 Va. 13° 31' E
39.93	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
79.86	The cor. to sec. 21. 22. 27 & 28
	Land Sand hills Soil 3d rate

T 25 N R 25 W 6th P M

Chains	
	North on a true line between Sec. 21 and 22 Va. 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor to Sec. 15. 16. 21 and 22
	Land Sand hills Soil 3rd rate

T 25 N R 25 W 6th P. M

Chains	
	East on a random line between Sec. 15 and 22 Va 13° 31' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.92	Intersected N. and S. line 22 links N. of the cor. to Sec 14. 15. 22 and 23 From which cor. I run N 89° 57' W on a true line bet. Sec 15 and 22 Va 13° 31' E
39.96	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.92	Cor. to Sec. 15. 16. 21 and 22
	Land Sand hills Soil 3rd rate

T. 25 N. R. 25 W 6th P M

Chains	
	North on a true line bet: Sec. 15 and 16 Va 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 9. 10. 15 & 16
	Land Sand hills Soil 3rd rate

T. 25 N R 25 W 6th P M

Chains	
	East on a random line between Sec. 10 and 15 — Va. 13° 31' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
79.98	Intersected N. and S. line 24 lks N. of the cor. to Sec. 10. 11. 14 and 15 — From which cor. given N 89° 50' W on a true line between Sec. 10 and 15 — Va 13° 31' E
39.99	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
79.98	Cor. to Sec. 9. 10. 15 and 16
	Land Sand hills Soil 3rd rate

T. 25 N R 25 W 6th PM

Chains	
	North on a true line between Sec. 9 and 10 Va 13° 31' E
4 40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
8 80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 3. 4. 9 and 10
	Land Sand hills Soil 3rd rate

T. 25 N R 25 W 6th PM

Chains	
	East on a random line between Sec. 3 and 10 Va. 13° 31' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
79.90	I intersected N. and S. line 9 chs S. of the cor. to Sec. 2. 3. 10 and 11. From which cor. I run S 89° 56' W on a true line between Sec. 3 and 10 Va. 13° 31' E
39.95	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
79.90	Cor. to Sec. 3. 4. 9 and 10
	Land Sand hills Soil 3rd rate

T. 25 N R 25 W 6th P.M.

Ch.	Chains	
		North on a random line between Sec. 3 and 4 Va. 13° 31' E
4	40.00	Raised mound of earth for temporary 1/4 Sec. cor.
	80.35	Intersected North boundary of Township 33 Rs E of the cor. to Sec. 3 and 4 From which cor. I run S. 14' E on a true line between Sec. 3 and 4 Va 13° 31' E
	40.35	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
8	80.35	cor. to Sec. 3. 4. 9 and 10

Land Sand hills
Soil 3rd rate

July 30th 1874

T. 25 N R 25 W 6th P.M.

Chains	
	North on a true line bet. Sec. 32 and 33 Va. 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 28. 29. 32 & 33

Land Sand hills
Soil 3rd rate

T. 25 N R 25 W 6th P M

Chains	
	East on a random line between sec. 28 and 33 Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.08	Intersected N. and S. line 3 lks S. of the cor. to sec. 27. 28. 33 and 34 From which cor. I run S. 89° 59' W on a true line between sec. 28 and 33 Va 13° 31' E
40.04	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.08	cor. to sec. 28. 29. 32 & 33

Land sand hills
Soil 3rd rate

T. 25 N R 25 W 6th P M

Chains	
	North on a true line between sec. 28 and 29 Va 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to sec. 20. 21. 28 and 29

Land sand hills
Soil 3rd rate

T 25 N R 25 W 6th P M

Chains	
	East on a random line between Sec. 21 and 28 Va 13° 31' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
80.22	Intersected N. and S. line 18 lks N. of the Cor. to Sec. 21, 22, 27 and 28 From which Cor. Gives N 89° 52' W on a true line between Sec. 21 and 28 Va 13° 31' E
42.11	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.22	Cor. to Sec. 20, 21, 28 & 29

Land Sand hills
Soil 3rd rate

T 25 N R 25 W 6th P M

Chains	
	North on a true line between Sec. 20 and 21 Va 13° 31' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 16, 17, 20 & 21

Land Sand hills
Soil 3rd rate

T 25 N R 25 W 6th P M

Chains	
	East on a random line between Sec. 16 and 21 Va 13° 31' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
80.06	Intersected N and S. line 12 lks S. of the cor. to Sec. 15.16.21 and 22 From which cor. I run S 89°.55' W on a true line between Sec. 16 and 21 Va. 13° 31' E
40.03	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.06	cor. to Sec. 16.17.20 and 21

Land Land hills
Dril 3d rate

T 25 N R 25 W 6th P M

Chains	
	North on a true line between Sec. 16 and 17 Va. 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to Sec. 8. 9. 16 and 17

Land Land hills
Dril 3d rate

T 25 N R 25 W 6th PM

Chains	
	East on a random line between Sec. 9 and 16 Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.90	Intersected N. and S. line 9 Mes N. of the cor. to Sec. 9. 10. 15 and 16. From which cor. 9 bears N 89° 56' W on a true line between Sec. 9 and 16 Va. 13° 31' E
39.95	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.90	cor. to Sec. 8. 9. 16 and 17
	Land Land Hills Soil 3° rate

T 25 N R 25 W 6th PM

Chains	
	North on a true line between Sec. 8 and 9 Va. 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 4. 5. 8 and 9
	Land Land Hills Soil 3° rate

T. 25 N. R. 25 W 6th P. M.

Chains	
	East on a random line between Sec. 4 and 9 Va. 13° 31' E.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.12	Intersected N. and S. line 24 lks. N. of the cor. to Sec. ~~3~~ 3 4 ~~7~~ 9 ~~and 10~~ and 10 From which cor. Grun N 89° 50' W on a true line between Sec. 4 and 9 Va. 13° 31' E.
40.06	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 sec. cor.
80.12	Cor. to Sec. 4, 5, 8 and 9
	Land Sand hills Soil 3d rate

T. 25 N R 25 W 6th P M

Chains	
	North on a random line between Sec. 4 and 5 Va 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.13	Intersected North Boundary of Township - 14 lks E of the cor. to Sec. 4 and 5 From which cor. Grun S 6' E on a true line between Sec. 4 and 5 Va 13° 31' E
40.13	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 sec. cor.
80.13	Cor. to Sec. 4, 5, 8 and 9
	Land Sand hills Soil 3d rate

July 31st 1874

T. 25 N R 25 W 6th P.M.

Chains	
	North on a true line between sec. 31 and 32 Va 13° 31' E
35.00	Leave River, Bottom S.E. & N.W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to sec. 29. 30. 31 and 32
	Land Sandy Soil 3° rate

T. 25 N R 25 W 6th P.M.

Chains	
	East on a random line between sec. 29 and 32 Va 13° 31' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
80.02	Intersected N. and S. line 8 lks N. of the cor. to sec. 28. 29. 32 and 33 From which cor. Green N 89° 57' W on a true line between sec. 29 and 32 Va 13° 31' E
40.01	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
80.02	Cor. to sec. 29. 30. 31 and 32
	Land Sand hills Soil 3° rate

T 25 N R 25 W 6th P M

chains	
	West on a random line between Sec. 30 and 31 Va 13° 31' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.72	Intersected West Boun: dary of Township 5 1/2 S. of the cor. to Sec. 30 & 31 From which cor. Grun
V	S. 89° 58' E on a true line between Sec. 30 and 31 Va. 13° 31' E
39.72	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.72	Cor. to Sec. 29. 30. 31 & 32

Land Sand hills
Poor 3d rate

T 25 N R 25 W 6th P M

chains	
	North on a true line between Sec. 29 and 30 Va 13° 31' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 19. 20. 29 and 30

Land Sand hills
Poor 3d rate

T 25 N R 25 W 6th PM

Chains	
	East on a random line between Sec. 20 and 29 Va 13° 31' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.94	Intersected N. and S. line 16 lks S. of the cor. to Sec. 20. 21. 28 and 29 from which cor. Gives S. 89° 55' W on a true line between Sec. 20 and 29 Va. 13° 31' E
39.97	Raised mound of earth 2½ ft high from pits 18 + 24 + 12 in dep for 1/4 Sec. cor
79.94	Cor. to Sec. 19. 20. 29. & 30

Land Sand hills
Soil 3rd rate

T 25 N R 25 W 6th PM

Chains	
	West on a random line between Sec 19 and 30 Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor
79.81	Intersected West boundary of Township 12 lks S. of the cor. to Sec. 19 and 30 from which cor. Gives S. 89° 55' E on a true line between Sec. 19 and 30 Va. 13° 31' E
39.81	Raised mound of earth 2½ ft high from pits 18 + 24 + 12 in dep for 1/4 Sec. cor.
79.81	Cor. to Sec. 19. 20. 29 and 30

Land Sand hills
Soil 3rd rate

July 31st 1874

T 25 N R 25 W 6th PM

Chains	
	North on a true line bet: Sec. 19 and 20 Va 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 17. 18. 19 and 20
	Land Sand hills Soil 3rd rate

T 25 N R 25 W 6th PM

Chains	
	East on a random line between Sec. 17 and 20 Va 13° 31' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.86	Intersected N. and S. line 8 lks S. of the cor. to Sec. 16. 17. 20. and 21 From which Cor. Grun S. 89° 57' W on a true line between Sec. 17 and 20 Va. 13° 31' E
39.93	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.
79.86	Cor. to Sec. 17. 18. 19 & 20
	Land Sand hills Soil 3rd rate

T 25 N R 25 W 6th PM

	West on a random line between Sec. 18 and 19 Va 13° 31' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.87	Intersected West Boundary of Township 22 Lks N. of the cor. to Sec. 18 and 19 From which cor. Grun N 89° 51' E on a true line between Sec. 18 and 19 Va 13° 31' E
39.87	Raised mound of earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep for 1/4 Sec. cor.
79.87	Cor. to Sec. 17, 18, 19, 20
	Land Sand hills Soil 3d rate

T. 25 N R 25 W 6th PM

	North on a true line between Sec. 19 and 18 Va. 13° 31' E
40.00	Raised mound of earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep for cor. to Sec. 7, 8, 17 and 18
	Land Sand hills Soil 3d rate

T. 25 N R 25 W 6th P M

Chains	
	East on a random line between sec. 8 and 17 Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.30	Intersected N. and S. line 10 lks S. of the cor. to sec. 8. 9. 16 and 17 From which cor. Gran S. 89° 56' W. on a true line between sec. 8 and 17 Va 13° 31' E
40.15	Raised mound of earth 2 1/2 ft high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.
80.30	Cor. to sec. 7. 8. 17 and 18

Land Land hills
Soil 3rd rate

T. 25 N R 25 W 6th P M

Chains	
	West on a random line between sec. 7 and 18 Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.68	Intersected West Boundary of Township 10 lks S. of the cor. to sec. 7 and 18 From which cor. Gran S. 89° 56' E on a true line between sec. 7 and 18 Va. 13° 31' E
39.68	Raised mound of earth 2 1/2 ft high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.
79.68	Cor. to sec. 7. 8. 17 and 18

Land Land hills
Soil 3rd rate

T. 25 N R 25 W 6th PM

Chains	
	North on a true line between sec. 7 and 8 Va 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in dep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in dep for Cor. to sec. 5. 6. 7 and 8
	Land sand hills Soil 3rd rate

T. 25 N R 25 W 6th PM

Chains	
	East on a random line between sec. 5 and 8 Va 13° 31' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
79.92	Intersected N. and S. line 21 lks S. of the cor. to sec. 4. 5. 8 and 9 From which cor. I run S. 89° 57' W on a true line between sec. 5 and 8 Va. 13° 31' E
39.96	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in dep for ¼ sec. cor.
79.92	Cor. to sec. 5. 6. 7 and 8
	Land sand hills Soil 3rd rate

T. 25 N R. 25 W 6th P M

Chains	
	West on a random line between sec. 6 and 7 Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.55	intersected West Boundary of Township 18 lks N. of the cor. to sec. 6 and 7 From which cor. I run N 89° 52' E on a true line between sec. 6 and 7 Va. 13° 31' E
39.55	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.55	Cor. to sec. 5. 6. 7 and 8
	Land sand hills Soil 3d rate

T. 25 N R 25 W 6th P M

Chains	
	North on a random line between sec. 5 and 6 Va 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.09	Intersected North Boundary of Township 21 lks E of the cor to sec. 5 and 6
	From which cor I run S. 12' E on a true line between sec. 5 and 6 Va. 13° 31' E
40.09	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.09	cor. to sec. 5. 6. 7 and 8
	Land sand hills Soil 3d rate
	August 1st 1874

General Description

The land in this Township is mostly sand Hills except short strips of Bottom land in the N.E. corner and S.W. corner.—

The quality cannot be rated better than 3rd rate as it is not fit for any purpose on account of the large quantity of sand.

The North Loup River passes through the S.W. ¼ of Sec. 31 of this Township and is about 1.25 chains wide and 18 in to 2 ft deep, running at the rate of about 7 miles per hour.

A List of the names of the Individuals Employed to assist in running measuring & marking the lines and Corners described in the Foregoing Field Notes of Township No 25 North of Base Line of Range 25 West of the 6th Principal Meridian showing the respective Capacities in which they acted.

J. R. Lincoln Chainman
J. M. Hall Chainman
Ed Goodale Moundman
C. N. Rohde Flagman.

We hereby certify that we assisted
W. T. Hall, Deputy
Surveyor in Subdividing
Township No 25 North of Base
Line of Range No 25 West
of 6th Principal Meridian
and that said Township has
been in all respects to the
best of our knowledge and
belief well and faithfully
surveyed and the boundary
monuments planted according
to instructions of the Surveyor
General and of the dimensions
Character Construction and
marking and in the manner
as specifically described
in the Foregoing Field Notes.

F. R. Lincoln Chainman
F. M. Hall Chainman
E. Cundall Moundman
C. W. Rohele, Flagman.

Subscribed and Sworn
to by the above mentioned
Parties before me a
Notary Public in and
for Lincoln County. Nebraska
This 8 day of Aug 1874
O. R. Goodale
Notary Public

O. R. GOODALE
NOTARIAL SEAL
LINCOLN NEBR.

I N. T. Hull Deputy Surveyor
do solemnly swear that in
pursuance of a Joint Contract
wherein W H McBroom and
N. T. Hull are Joint Contractors
with E E Cummingham Surveyor
General for the District of
Nebraska and Iowa bearing
date the day of 187
I have well faithfully and truly
in my own proper person
and in strict Conformity to
the instructions furnished by
the Surveyor General the
Surveying Manual and
the Laws of the United
States. Surveyed all those
Townships Parts or portions
of Townships 25 North of
Base Line in Range 25 West
of the 6th Principal Meridian
as are represented in the
foregoing Field Notes as
having been surveyed under
my directions and I do

further solemnly swear that all the Corners of said Surveys have been established and perpetuated in strict accordance with the Surveying Manual printed instructions of the Surveyor General of dimension Character Construction and marking and in the manner specifically described in the Foregoing Field Notes and that the Foregoing are the true and original Field Notes of such Surveys.

N. L. Hull
Deputy Surveyor

Subscribed and sworn to before me this 9th day of Sept 1874
H. M. Goldsmith
Notary Public in and for Lincoln Co Neb

Surveyor Generals Office
Plattsmouth Nov 14th 1874.

The Foregoing Field Notes of the Survey and Subdivision of Township No 25 North of the Base Line of Range No 25 West of the 6th P M in Nebraska Executed by W T Hull under Joint Contract No 81 dated July 3d 1874, in the months of July and August 1874, having been critically examined, the necessary corrections and explanations made, the said Field notes and the Surveys they describe are hereby Approved

E. E. Cunningham
Surveyor General

Town 26 Range 25 W



Field Notes

of

the Survey of the Subdivision of Township 26 North of the Base line

In the

State of Nebraska

of

Range No. 25 West of the 6th Principal Meridian in

Nebraska

Executed

By W. T. Hull Deputy Surveyor under Joint Contract No. 81 dated July 3d 1874

Survey

Commenced Aug 5th. 1874

Completed Aug. 9th. 1874

List of Names of the Individuals Employed to Assist in running and Establishing the Subdivision lines of this Township Showing the respective Capacities in which they acted =

F. R. Lincoln	Chainman
F. M. Hall	Chainman
E. Randall	Marksman
C. W. Rohde	Flagman

T. 26 N R 25 W. 6th P M

Chains	
	To determine the proper adjustment of my Compass for the subdivision of this Township I commenced at the cor. to Townships No. 25 and 26 N. Ranges 24 and 25 on 3d Guide Me. W. and run North between Sec. 31 and 36 Va. 13°30' E
40.09	To a point 19 lks East of the 1/4 Sec. cor.
79.95	To a point 5 lks East of the cor. to Sec. 25. 30. 31 and 36
	Therefore my compass must be adjusted to a Variation of 13°32' E

T. 26. N. R. 25 W. 6th P. M.

Chains	
	North on a true line bet: sec. 35 & 36
	Va 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 24×18×12 in deep for ¼ sec. cor.
	also enter Sand hills
80.00	Raised mound of earth 2½ ft high from pits 24×18×12 in deep for cor to Sec. 25. 26. 35 and 36
	Land Valley and Sand hills
	Soil 2d & 3d Rates

T. 26 N R 25 W 6th P M

Chains	
	East on a random line between sec. 25 and 36
	Va. 13° 32' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
80.30	Intersected East boundary of Township 3d Guide meridian 7 Links North of the cor to sec. 25 and 36
	From which cor. I run N. 89.57 W. on a true line bet: sec. 25 and 36
	Va. 13° 32' E
40.15	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
80.30	Cor to Sec. 25. 26. 35 and 36
	Land Sand hills
	Soil 3d rate

T. 26 N R 25 W 6th P. M.

Chains	
	North on true line between Sec. 25 and 26 Va. 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for Cor to Sec. 23.24.25 & 26
	Land Sand hills Soil 3d rate

T. 26 N R 25 W 6th P M

Chains	
	East on a random line between Sec. 24 and 25 Va. 13° 32' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor
79.98	Intersected East boundary of Township and 3° Guide meridian 10 links North of the Cor to Sec. 24 and 25 from which Cor. I run N. 89° 56' W on a true line between Sec. 24 & 25 Va. 13° 32' E
39.99	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec. Cor.
79.98	The Cor. to Sec. 23.24.25.26
	Land Sand hills Soil 3d rate

T. 26 N R 25 W 6th P M

Chains	
	North on true line between Sec. 23 and 24 Va. 13°32' E
40.00	Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 24 x 18 x 12 in deep for Cor. to Sec. 13. 14. 23. 24
	Land Sand hills Poor 3d rate

T. 26 N R 25 W 6th P M

Chains	
	East on a random line between Sec. 13 and 24 Va. 13°32' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
79.85	Intersection East boundary of Township and 3d Guide Meridian 5 links South of the cor. to Sec. 13 and 24 From which Cor. I run S. 89.58 W. on a true line between Sec. 13 and 24 Va. 13°32' E
39.92½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
79.85	The cor. to Sec. 13. 14. 23 & 24 Land Sand hills Poor 3d rate

T. 26 N R 25 W 6th P M

Chains	
	North on a true line between Sec. 13 and 14 Va. 13°. 32' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for Cor. to Sec. 11. 12. 13 and 14
	Land Sandhills Soil 3d rate

T. 26 N R 25 W 6th P M

Chains	
	East on a random line between Sec. 12 and 13 Va. 13°. 32' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.76	Intersected East boundary of Township and 3d Guide Meridian 23 Links North of the Cor to Sec. 12 and 13 From which Cor. Grum N 89.50 W. on a true line between Sec. 13 & 12 Va. 13°. 32' E
39.88	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. Cor.
79.76	The Cor to Sec. 11. 12. 13 & 14
	Land Sand hills Soil 3d rate

T. 26 N R 25 W 6th PM

Chains	
	North on a true line bet. Sec. 11 and 12 Va. 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 1. 2. 11 and 12
	Land Sandhills Poor Grade

T. 26 N R 25 W 6th PM

Chains	
	East on Random line bet. Sec. 1 and 12 Va. 13° 32' E
40.00	Raised mound of earth temporary ¼ Sec. Cor.
70.11	Intersected East boundary of Township and 3rd Guide Meridian 18 Chs North of the Cor. to Sec. 1 and 12 From which Cor. I saw N 89.52 W on a true line between Sec. 1 and 12 Va. 13° 32' E
70.05	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
71.11	The Cor. to Sec. 1. 2. 11 & 12
	Land Sandhills Poor Grade

T. 26 N R 25 W 6th P M

Chains	
	North on a Random line between Sec. 1 and 2 Va. 13°.32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor
80.30	Intersected North boundary of Township 31 L/rs East of the cor. to Sec. 1 and 2 From which Cor. I run S. 13' E on a true line between Sec. 1 and 2 Va. 13°.32' E
40.30	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.30	The Cor to Secs 1. 2. 11 & 12

Land sand hills
Soil 3d rate

August 5th 1874

T. 26 N R 25 W 6th P M

Chains	
	North on true line between Sec. 34 and 35 Va. 13°.32' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 26. 27. 34 and 35

Land Valley
Soil 2d rate

T. 26 N R 25 W 6th P M

Chains	
	East on a random line between Sec. 26 & 35 — Va. 13° 32' E
9.55	Creek. 10 lks wide and about 12 inches deep bears S. E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
53.00	Sand hills bears S. E & N. W.
80.22	Intersected N. & S. line 15 lks North of the cor. to Sec. 25. 26. 35 and 36. From which cor. I run N. 89. 54 W. on a true line between Sec. 26 and 35 — Va. 13° 32' E
40.11	Raised mound of earth 2 1/2 ft high from pits 18 + 24 + 12 in deep for 1/4 Sec. cor.
80.22	The cor to Sec. 26. 27. 34. 35 —

Land Valley and Sandhills
Soil 2nd and 3d rate

T. 26 N R 25 W 6th P M

Chains	
	North on a true line between Sec. 26 and 27 Va. 13° 32' E
39.40	Creek. 10 lks wide bears S. E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 + 24 + 12 in deep for 1/4 Sec. cor.
75.00	Sand hill S. E & N. W.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 + 24 + 12 in deep for cor. to Sec. 22. 23. 26 and 27

Land mostly Valley
Soil 2d rate

T. 26 N. R. 25 W 6th P. M.

Chains	
	East on Random line between Sec. 23 and 26 Va. 13° 32' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
80.15	Intersected N. & S. line 5 lks north of the cor. to Sec. 23. 24. 25. 26 From which Cor. I run N 89. 58 W on a true line between Sec. 23 and 26 Va. 13° 32' E
40.07½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.15	Cor. to Sec. 22. 23. 26. 27
	Land Sandhills Soil 3d rate

T. 26 N R 25 W 6th P M

Chains	
	North on a true line bet. Sec. 22 and 23 Va. 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 14. 15. 22. & 23
	Land Sandhills Soil 3d rate

T. 26 N R 25 W 6th P M

Chains	
	East on Random line bet. Sec. 14 and 23 Va. 13°.32' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.92	Intersection N & S. line 12 lks N. of the cor to Sec. 13 14. 23 and 24 From which cor. I run N 89°.55' W on a true line between Sec. 14 and 23 Va. 13°.32' E
39.96	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.92	Cor. to Sec. 14. 15. 22 and 23

Land Sand hills
Soil 3d rate

T. 26 N R 25 W 6th P M

Chains	
	North on true line between Sec. 14 and 15 Va. 13°.32' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in for cor. to Sec. 10. 11. 14 and 15

Land Sand hills
Soil 3d rate

T. 26 N R 25 W 6th P M

Chains	
	East on Random line bet. Sec. 11 and 14 Va. 13° 32' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
80.25	Intersected N. & S. line 16 lks N. of the cor. to Sec. 11. 12. 13 and 14 From which cor. I run N 89° 53' W on a true line between Sec. 11 and 14 Va. 13° 32' E
40.12½	Raised mound of earth 2½ ft high from pits 18 + 24 × 12 in deep for 1/4 Sec. cor.
80.25	Cor. to Sec. 10. 11. 14 and 15

Land Sand hills
Soil 3d rate

T. 26 N R. 25 W 6th P M

Chains	
	North on a true line bet. Sec. 10 and 11. Va. 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 18 + 24 × 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 + 24 × 12 in deep for cor. to Sec. 2. 3. 10 and 11

Land Sand hills
Soil 3d rate

T. 26 N R 25 W 6th P M

Chains	
	East on Random line between Sec. 2 and 11 Va. 13°.32' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
79.80	Intersected N. & S. line 10 lks North of the cor. to Sec. 1. 2. 11 and 12 From which Cor. I run N 89°.56' W. on a true line between Sec. 2 & 11 Va. 13°.32' E
39.90	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.80	Cor. to Sec. 2. 3. 10 & 11

Land Sand hills
Soil 3rd rate

T. 26 N R 25 W 6th P M

Chains	
	North on Random line between Sec. 2 and 3 Va. 13°.32' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
80.12	Intersected North boundary of Township 20 lks E. dist of the cor. to Sec. 2 & 3 From which cor. I run S. 9' E. on a true line between Sec. 2 & 3 Va. 13°.32' E
40.12	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.12	Cor. to Sec. 2. 3. 10 and 11

Land Sand hills
Soil 3rd rate

August 6th 1874

T. 26 N R 25 W 6th P M

Chains	
	North on a true line bet. Sec. 3. 33 & 34 Va. 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ high from pits 18 x 24 x 12 in deep for cor. to Sec. 27. 28. 33 & 34
	Land Sand hills Soil 3d rate

T. 26 N R 25 W 6th P M

Chains	
	East on Random line between Sec. 27 and 34 Va. 13° 32' E
35.00	enter Valley bears S.E.
40.00	Raised mound of earth for temporary ¼ sec. cor.
79.68	intersected N. & S. line 9 lks North of the cor. to Sec. 26. 27. 34 and 35 From which cor. I run N 89° 56' W on a true line between Sec. 27 and 34 Va. 13° 32' E
39.84	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
79.68	cor. to Sec. 27 28. 33 and 34
	Land Sand hills & Valley Soil 2d & 3d rate

T. 26 N R 25 W 6th P M

Chains	Chains	
		North on true line bet. sec. 27 and 28 Va. 13°32' E
4	40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
80		also enter valley S.E. & N.W.
	80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for cor. to sec. 21. 22. 27 & 28
		Land Sand hills & Valley Soil 2° and 3° rates

T. 26 N R 25 W 6th P M

Chains	
	East on a random line between sec. 22 and 27 Va. 13°32' E
34.70	Creek 10 lks wide bears S.E
40.00	Raised mound of earth for temporary ¼ sec. cor.
76.00	Sand hills S.E & N.W.
79.89	Intersected N. & S. line 20 lks South of the cor to sec. 22. 23. 26 & 27 From which cor. I run S 89.51 W on a true line between sec. 22 & 27 Va. 13°32' E
39.94	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
79.89	cor. to sec. 21. 22. 27 & 28
	Land Valley Soil 2° rate

T. 26 N R 25 W 6th P M

Chains	
	North on true line between Sec. 21 and 22 Va. 13°32' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. Cor.
68.20	Creek bears S.E.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for Cor. to Sec. 15.16.21 and 22
	Land Valley bottom Soil 2° rate

T. 26 N R 25 W 6th P M

Chains	
	East on random between Sec. 15 and 22 Va. 13°32' E
21.00	Sand hills bears S.E & N.W.
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
80.20	Intersected N. & S. line 14 lks South of the cor to Sec. 14, 15, 22 & 23
	From which cor. I run S 89°54' W. on a true line between Sec. 15 and 22 Va. 13°32' E
40.10	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. Cor.
80.20	Cor. to Sec. 15.16.21 & 22
	Land mostly sand hills Soil 3° rate

T. 26 N R 25 W 6th PM

Chains	
	North on true line between Sec. 15 and 16
	Va. 13°32' E
37.00	Sand hills bears S.E & N.W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 9. 10. 15 and 16
	Land Sandy Soil 3rd rate

T. 26 N R 25 W 6th PM

Chains	
	East on Random line between Sec. 10 & 15.
	Va. 13°32' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
79.77	Intersected N. & S. line 9 lks South of the cor to Sec. 10. 11. 14 and 15
	From which cor. I run S 89°56' W. on a true line between Sec. 10 and 15
	Va. 13°32' E
39.88	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
79.77	Cor. to Sec. 9. 10. 15 and 16
	Land Sand hills Soil 3rd rate

T. 26 N R 25 W 6th P.M.

Chains	
	North on a true line between Sec. 9 and 10 Va. 13°32' E
5.00	enter Valley bears N.E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. Cor.
62.50	Drain bears S.W.
78.00	enter Sand hills bears S.W and N.E.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for Cor to Sec. 3. 4. 9 and 10
	Land rolling Valley Soil 2° & 3° rates

T. 26 N R 25 W 6th P.M.

Chains	
	East on a random line between Sec. 3 and 10 Va. 13°32' E
3.00	enter Valley N.E. & S.W
19.50	Sand hills N.E. & S.W.
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.80	Intersected N. & S. line 7 lks North of the Cor to Sec. 2. 3. 10 and 11
	From which Cor. I run N 89.57 W. on a true line between Sec. 3 and 10 Va. 13°32' E
39.90	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. Cor.
79.80	Cor to Sec. 3. 4. 9 and 10
	Land Sand Hills Soil 3° rate

T. 26 N R 25 W 6th P M

Chains	
	North on a random line between Sec. 3 and 4 Va. 13° 32' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.69	Intersected North boundary of Township 10 links West of the Cor. to Sec. 3 and 4
	From which Cor. I run S. 4' W. on a true line between Sec. 3 and 4 Va. 13° 32' E
39.69	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.69	Cr. to Sec. 3. 4. 9 and 10
	Land Sandhills Soil 3d rate
	August 7th 1871

T. 26 N. R 25 W 6th P M

Chains	
	North on a true line bet. Sec. 32 and 33 Va. 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 28. 29. 32 and 33
	Land Sandhills Soil 3d rate

T. 26 N R 25 W 6th P. M

Chains	
	East on a random line between Sec. 28 and 33 Va. 13°.32' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.92	Intersected N. and S. line 31 links North of the cor to Sec. 27. 28. 33 and 34 From which cor. I run N 89°.47' W. on a true line between Sec. 28 and 33 Va. 13°.32' E
39.96	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.92	Cor. to Sec. 28. 29. 32 & 33

Land Sandhills
Soil 3rd rate

T. 26 N R 25 W 6th P. M

Chains	
	North on a true line between Sec. 28 and 29. Va. 13°.32' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
64.00	enter Valley E & W
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to Sec. 20. 21. 28 and 29

Land Sandhills
Soil 3rd rate

T. 26 N R 25 W 6th P M

Chains	
	East on a random line between sec. 21 and 28 Va. 13° 32' E
21.00	enter low sand hills
40.00	Raised mound of earth for temporary 1/4 sec. cor.
42.00	enter Valley S. E. & N. W.
80.14	intersected W. & S. line 2 7/8 lks North of the cor to sec. 21, 22, 27 and 28 From which cor. I run N 89. 48 W. on a true line between sec. 21 and 28 Va. 13° 32' E
40.07	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.14	cor. to sec. 20, 21, 28 and 29

Land rolling
Soil 2d & 3d rates

T. 26 N R 25 W 6th P M

Chains	
	North on a true line bet. sec. 20 and 21 Va. 13° 32' E
6.00	enter sand hills E & W.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 16, 17, 20 and 21

Land sand hills
Soil 3d rate

T. 26 N R 25 W 6th P M

Chains	
	East on a random line between Sec. 16 and 21 Va. 13° 32' E
10.00	enter Valley S. E & N. W.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
62.20	Creek 8 lks wide S. E.
79.90	Intersected N. and S. line 6 lks North of the cor. to Sec. 15. 16. 21 and 22 From which cor. I run N 89.5 W on a true line between Sec. 16 and 21 Va. 13° 32' E
39.95	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.90	Cor. to Sec. 16. 17. 20 and 21

Land Valley
Soil 2d rate

T. 26 N R 25 W 6th P M

Chains	
	North on a true line between Sec. 16 and 17. Va. 13° 32' E
17.50	enter Valley bears S. E & N.W.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 8. 9. 16 and 17

Land mostly Valley
Soil 2d rate

T. 26 N R 25 W 6th P M

Chains	
	East on a random line between sec. 9 and 16 Va. 13° 32' E
3.35	Creek 10 lks wide bears S.E.
31.55	small Spring Branch bears S.W.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
76.00	enter sand hills N & S.
80.33	intersected N. and S. line 10 lks N of the cor. to sec. 9. 10. 15 and 16 from which cor. 9 run N. 89° 56' W on a true line between sec. 9 and 16 Va. 13° 32' E
40.16	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.33	cor. to sec. 8. 9. 16 and 17

Land Valley bottom
Soil D Rate

T. 26 N R 25 W 6th P M

Chains	
	North on a true line bet. sec. 8 and 9 Va. 13° 32' E
4.65	Creek 10 lks wide bears S.E.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 4. 5. 8 and 9

Land Valley bottom
Soil D Rate

T. 26 N R 25 W 6th PM

Chains	
	East on a random line between sec. 4 and 9 Va. 13°.32' E
23.00	enter sand hills S.E. & N.W.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.17	Intersected N. & S. line 15 lks South of the cor. to sec. 3. 4. 9 and 10 From which cor. Grun S. 89°.54' W on a true line bet. sec. 4 and 9 Va. 13°.32' E
40.08	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in dep for 1/4 sec. cor.
80.17	cor. to sec. 4. 5. 8 & 9

Land sand hills
Soil Poor

T. 26 N R 25 W 6th PM

Chains	
	North on a random line between sec. 4 and 5 Va. 13°.32' E
31.00	enter sand hills S.E. & N.W.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.90	Intersected North boundary of Township 15 lks East of the cor. to sec. 4 and 5 From which cor. Grun S. 6' E on a true line between sec. 4 and 5 Va. 13°.32' E
39.90	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in dep for ~~1/4~~ sec. cor.
79.90	Cor. to sec. 4. 5. 8 and 9

Land mostly sand hills
Soil Poor

August 8th 1874

T. 26 N R 25 W 6th P M

Chains	
	North on a true line bet. Sec. 31 and 32 Va. 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to sec. 29. 30. 31 and 32
	Land Sand hills Soil 3rd rate

T. 26 N R 25 W 6th P M

Chains	
	East on a random line between Sec. 29 and 32 Va. 13° 32' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
80.18	Intersected N. and S. line 18 lks North of the cor. to sec. 28. 29. 32 and 33.
	From which ~~Cor.~~ I run N 89° 53' W on a true line between Sec. 29 and 32 Va. 13° 32' E
40.09	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
80.18	Cor. to sec. 29. 30. 31 and 32
	Land Sand hills Soil 3rd rate

T. 26 N R 25 W 6th P M

Chains	
	West on a random line between sec. 30 and 31 Va. 13°.32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.25	Intersected West boundary of Township 13 lks North of the cor. to sec. 30 and 31 From which cor. I run N 89°.54' E. on a true line between sec. 30 and 31 Va. 13°.32' E
here 39.25	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.25	Cor. to sec. 29. 30. 31 & 32

Land Sand hills
Soil 3d rate

T. 26 N R 25 W 6th P M

Chains	
	North between sec. 29 and 30. Va. 13°32' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
74.00	Valley E & W.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 19. 20. 29 and 30

Land Sand hills
Soil 3d rate

T. 26 N R 25 W 6th P.M.

Chains	
	East on a random line bet. Sec. 20 and 29 Va. 13° 32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.00	intersected N. & S. line 1 Mile North of the cor. to Sec. 20. 21. 28 and 29 From which cor. I run N 89° 57' W. on a true line between Sec. 20 & 29 Va. 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ~~cor. to~~ 1/4 sec. cor.
80.00	Cor. to Sec. 19. 20. 29 & 30

Land Valley
Soil 2d rate

T. 26 N R 25 W 6th P.M.

Chains	
	West on a random line between Sec. 19 and 30 Va. 13° 32' E
13.00	head of Valley
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.05	Intersected West boundary of Township 1 Mile North of the cor. to Sec. 19 and 30 From which cor. I run N 89.56 E. on a true line between Sec. 19 and 30 Va. 13° 32' E
39.05	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for 1/4 sec. cor.
79.05	Cor. to Sec. 19. 20. 29 & 30

Land Sand hills
Soil 3d rate

T. 26 N R 25 W 6th P.M.

Chains	
	North on a true line bet. Sec. 19 and 20 Va. 13° 32' E
9.00	enter canal hills E & W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 17. 18. 19 & 20
	Land & sand hills Soil 3rd rate

T. 26 N R 25 W 6th P.M.

Chains	
	East on a random line between Sec. 19 and 20 Va. 13° 32' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
79.96	Intersected N. & S. line 8 lks South of the cor. to Sec. 16. 17. 20 and 21 From which cor. I. run S. 89° 57' W on a true line between Sec. 17 and 20 Va. 13° 32' E
39.98	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
79.96	cor. to Sec. 17. 18. 19 & 20
	Land & sand hills Soil 3rd rate

T. 26 N R 25 W 6th P M

Chains	
	West on a random line between sec. 18 & 19 Va. 13°.32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
78.96	Intersected West boundary of Township 21 lks North of the cor. to sec. 18 and 19 From which cor. I run N 89.51 E on a true line between sec. 18 and 19 Va. 13°.32' E
38.96	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
78.96	Cor to sec. 17. 18. 19 & 20

Land sand hills
Soil 3° rate

T. 26 N R 25 W 6th P M

Chains	
	North on a true line between sec. 17 and 18 Va. 13°.32' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to sec. 7. 8. 17 and 18 also enter Valley bears N.E. 155 N. S. & W.

Land sand hills
Soil 3° rate

T. 26 N. R. 25 W. 6th P.M.

Chains	
	East on a random line between sec. 8 and 17 Va. 13°32' E
38.00	enter Valley bears S.E. & N.W.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.04	Intersected N. & S. line 16 lks South of the cor to sec. 8. 9. 16 and 17 From which Cor. I run S 89°.53 W. on a true line between sec. 8 and 17 Va. 13°32' E
40.04	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.04	Cor. to sec. 7. 8. 17 and 18

Land Land hills and Valley
Soil 3d and 2d rate

T. 26 N. R. 25 W. 6th P.M.

Chains	
	West on a random line between sec. 7 and 18 Va. 13°32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
78.89	Intersected West boundary of Township 8 lks South of the cor to sec. 7 and 18 From which I run S 89.57 E on a true line between sec. 7 and 18 Va. 13°32' E
38.89	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
78.89	Cor. to sec. 7. 8. 17 and 18

Land Valley
Soil 2d rate

T. 26 N R 25 W 6th PM

Chains	
	north on a true line bet: sec. 7 and 8 Va. 13°32' E
19.00	Sand hills bears N.E. & S.W
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
	Also leave Sand hills and enter Valley bears S.E & W
70.38	Creek 10 lks wide and about 12 in deep bears S.E
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for Cor. to sec. 5. 6. 7 and 8
	Land Valley (mostly) Soil 3° rate

T. 26 N R 25 W. 6th P M

Chains	
	East on a random line between sec. 5 and 8 Va. 13°32' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
80.08	Intersected N. & S. line 12 lks South of the Cor to sec. 4. 5. 8 and 9 From which Cor. I run S 89.55 W. on a true line between sec. 5 and 8 Va. 13°32' E
40.04	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
80.08	Cor. to sec. 5. 6. 7 and 8 Land Valley Soil 2° rate

T. 26. N R. 25 W 6th PM

Chains	
	West on a ~~true~~ random line between sec. 6 & 7 Va. 13°.32' E
5.78	Creek. 10 lks wide bears South
40.00	Raised mound of earth for temporary 1/4 sec. cor.
~~78.70~~	also entre sand hills bears N & S.
78.70	Intersecta West boundary of Township 19 lks South of the cor. to sec. 6 and 7 From which I run S. 89°.52' E on a true line between sec. 6 and 7 Va. 13°.32' E
38.70	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
78.70	cor. to sec. 5. 6. 7 and 8

Land Valley & Sand hills
Soil 2d & 3d rates

T. 26 N R 25 W. 6th PM

Chains	
	North on a random line between sec. 5 and 6 Va. 13°.32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor
80.09	Intersecta North boundary of Township 18 lks West of the cor. to sec. 5 & 6 From which cor. I run S 8' W. on a true line between sec. 5 and 6 Va. 13°.32' E
40.09	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.09	cor. to sec. 5. 6. 7 and 8

Land Valley ~~Bottom~~
Soil 2d rate

August 9th 1874

General Description

The quality of the land in most of this Town-ship is poor and cannot be rated better than 3rd rate except in parts of Section 5. 6. 7. 8. 9. 16. 21. 22. 26 27. 34 and 35 through which there is a stream about 10. to 15 links wide and 12 inches deep where it is much better and adapted to grazing. In the N. W. 1/4 of the N. W. 1/4 of sec. 8 there is a very fine spring which seems to be about the head waters of this stream. —

A list of the names of the Individuals who assisted in running measuring and marking the Subdivision lines and Corners of this Township Showing the respective Capacities in which they acted

F. R. Lincoln Chainman
G. M. Hall ~~J. Robertson~~ Chainman
E. Cardall Moundman
C. W. Rhode Flagman

We hereby Certify that we assisted W. J. Hull Deputy Surveyor in Subdividing Township No. 26 North of the Base line Range No. 25 West of the 6th Principal Meridian and that said Township has been in all respects to the best of our knowledge and belief well and faithfully Surveyed and the boundary monuments planted according to the Instructions of the Surveyor General and of dimensions Character Construction and marking and in the manner as specifically described in the Foregoing Field Notes.

F. R. Lincoln Chainman
J. H. Hall Chainman
E. Randall Groundman
C. W. Rohde Flagman.

Subscribed and Sworn to by the above mentioned parties before me a Notary Public in and for Saunders County Nebraska.
This 7 day of Sept 1874.

R. D. Beeler
Notary Public

I, N. T. Hull Deputy
Surveyor do Solemnly
Swear that in pursuance
of a Joint Contract
wherein N. H. McBroom
and N. T. Hull are Joint
Contractors with E. C
Cunningham Surveyor
General for the District
of Nebraska and Iowa
bearing date the day
of 187. I have
well faithfully and truly
and for my own proper
person and in strict
Conformity to the Instructions
furnished by the Surveyor
General the Surveying
Manual and the Laws
of the United State
Surveyed all those parts
or portions of Township
No. North of the
Base Line in Range
West of the 6th
Principal Meridian
as are represented in
the foregoing Field Note
as having been Surveyed
under my direction and
I do further Solemnly
Swear that all the Corners
of said Survey have
been Established and
perpetuated in strict
accordance with the
Surveying Manual printed
Instructions and Special
Instructions of the Surveyor
General of Dimensions
Character Construction
and Marking and in
the Manner as specifically
described in the fore
going Field Note
and that the foregoing
are the true and Original
Field Notes of such
Survey: N. T. Hull

59

Subscribed and sworn to before me this 7th day of Sept 1874

H Kleeher
Notary Public

Surveyor General's Office

Plattsmouth Nov 14th 1874

The foregoing field notes of the survey and subdivision of Township No 26 N Range No 25 W. of 6th P.M. in Nebraska Executed by W. J. Hull under joint Contract No 81 dated July 3rd 1874. Wherein W. H. McBroom and W. J. Hull are joint Contractors in the month of August 1874 having been critically examined the necessary corrections and explanation made the said field notes and the surveys they describe are hereby approved.

E. E. Cunningham
Surveyor General.

Town 27 Range 25W

6	60	5	45	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of
the Survey of the Subdivision
Lines of
Township No. 27 North
of the Base line
of
Range No. 25 West of the
6th Principal Meridian
in the
State of Nebraska

Surveyed
by W. T. Hull Deputy
Surveyor under Joint
Contract No. 81. dated
July 3d 1874

Survey
Commenced August 10th/74
Completed August 14th 1874

T. 27. N R 25 W. 6th P M

Chains

To determine the proper adjustment of my compass for the subdivision of this Township I commenced at the cor. to Townships 26 and 27 N Ranges 24 and 25 on 3rd Guide Meridian W. and run North between Sec. 31 & 36 Va. 18° 30' E

9.94 To a point 23 lks East of the ¼ Sec. cor.

9.97 To a point 3 lks East of the cor. to Sec. 25. 30. 31 & 36

Therefore my compass must be adjusted to a Variation of 18° 31' E

T. 27 N R 25 W. 6th P M

Chains	
	North on a true line between Sec. 35 and 36 Va. 13°31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 25. 26. 35 & 36
	Land sand hills Soil 3rd rate

T. 27 N R 25 W. 6th P M

Chains	
	East on a random line between Sec. 25 and 36 Va. 13°31' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
79.80	Intersected East boundary of Township and also the 3rd Guide Meridian 24 lks South of the cor. to Sec. 25 and 36. From which cor. Grant S 89.50 W. on a true line between Sec. 25 and 36 Va. 13°31' E
79.90	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
79.80	cor. to Sec. 25. 26. 35 & 36
	Land sand hills Soil 3rd rate

T. 27 N R 25 W. 6th P.M.

chains	
	North on a true line bet. Sec. 25 and 26 Va. 13°31' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for Cor. to Sec. 23.24.25 & 26
	Land sand hills Soil 3rd rate

T. 27 N R 25 W. 6th P.M.

chains	
	East on a random line between Sec. 24 and 25 Va. 13°31' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
50.14	Intersected East boundary of Township and also the 3rd Guide meridian 11 lks South of the cor. to Sec. 24 and 25
	From which cor. I run S. 89.55 W. on a true line between Sec. 24 and 25 Va. 13°31' E
40.07	Raised mound of earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. Cor.
80.14	Cor. to Sec. 23.24.25 & 26
	Land sand hills Soil 3rd rate

T. 27 N R 25 W 6th P.M.

Chains	
	North on a true line bet'n Sec. 23 and 24 Va. 13°.31' E
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for Cor. to Sec. 13.14.23 and 24
	Land Sand hills Soil Poor Rate

T. 27 N R 25 W. 6th P.M.

Chains	
	East on a random line between Sec. 13 and 24 Va. 13°.31' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
79.89	Intersected East boundary of Township and also the 3rd guide Meridian 9 Links North of the cor. to Sec. 13 and 24 From which cor. 9 Lks N 89.56 W. on a true line between Sec. 13 and 24 Va. 13°.31' E
39.94	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. cor.
79.89	Cor. to Sec. 13.14.23 & 24
	Land Sand hills Soil Poor Rate

T. 27 N R 25 W 6th P M

Chains	
	North on a true line bet. Sec. 13 and 14 Va. 13°.31' E
40.00	Raised mound of earth 2½ ft high from pits 18 + 24 × 12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 + 24 × 12 in deep for Cor. to Sec. 11. 12. 13 and 14
	Land Sand hills Soil 3rd rate

T. 27 N R 25 W. 6th P M

Chains	
	East on a random line between Sec. 12 and 13 Va. 13°.31' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
44.46	Intersected East boundary of Township and also the 3rd Guide meridian 16 lks North of the cor to Sec. 12 and 13 From which Cor. I run N 89.53 W. on a true line between Sec. 12 and 13 Va. 13°.31' E
39.98	Raised mound of earth 2½ ft high from pits 18 + 24 × 12 in deep for ¼ Sec. Cor.
74.46	Cor. to Sec. 11. 12. 13. and 14
	Land Sand hills Soil 3rd rate

T. 27 N R 25 W. 6th P M

Chains	
	North on a true line bet: Sec. 11 and 12
	Va. 13°.31' E
40.00	Raised mound of earth ~~[illegible]~~ 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in. deep for cor. to Sec. 1. 2. 11 and 12
	Land Sand hills Soil 3d rate

T. 27 N R 25 W. 6th P M

Chains	
	East on a random line between Sec. 1 and 12
	Va. 13°.31' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
80.14	Intersected East boundary of Township and also the 5th Guide Meridian 27 chs North of the cor. to Sec. 1 and 12
	From which cor. Gran N 89. 48 W. on a true line between Sec. 1 and 12
	Va. 13°.31' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
80.14	cor. to Sec. 1. 2. 11 & 12
	Land Sand hills Soil 3d rate

T. 27 N R 25 W. 6th P M

Chains	
	North on a random line between Sec. 1 and 2 Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
79.94	Intersects North boundary of Township 30 lks East of the Cor. to Sec. 1 and 2 From which Cor. I run S. 13' E. on a true line between Sec. 1 and 2 Va. 13° 31' E
39.94	Raised mound of earth 2 ft high from pits 8 + 24 x 12 in deep for 1/4 Sec. Cor.
79.94	Cor. to Sec. 1. 2. 11. and 12

Land Sandy hills
Soil 3d Rate

August 10th 1874

T. 27 N R 25 W. 6th P M

Chains	
	North on a true line between Sec. 34 and 35 Va. 13° 31' E
40.00	Raised mound of earth 2 ft high from pits 18 + 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2 ft high from pits 18 + 24 x 12 in deep for Cor. to Sec. 26. 27. 34 & 35

Land Sandy hills
Soil 3d Rate

T. 27 N R 25 W. 6th P M

Chains	
	East on a random line between sec. 26 and 35 Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.15	Intersected N. and S. line 7 lks North of the cor. to Sec. 25. 26. 35 and 36 From which cor. I run N 89.5 7 W. on a true line between sec. 26 and 35 Va. 13° 31' E
40.07½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.15	cor. to Sec. 26. 27. 34 & 35

Land sandhills
Soil 3d rate

T. 27 N R 25 W. 6th P M

Chains	
	North on a true line bet. Sec. 26 and 27 Va. 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
78.00	Valley E & W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 22. 23. 26 and 27

Land sandhills
Soil 3d rate.

T. 27 N. R. 25 W. 6th P.M.

Chains	
	East on a random line between Sec. 23 and 26 Va. 13° 31' E
	Enter
7.00	Sand hills N. & S.
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
79.78	Intersected N. and S. line 19 lks South of the Cor. to Sec. 23. 24. 25 and 26 From which Cor. bears S. 89. 52 W. on a true line between Sec. 23 and 26 Va. 13° 31' E.
39.89	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.78	Cor. to Sec. 22. 23. 26 and 27
	Land Sand hills Soil 3d Rate

T. 27 N. R. 25 W. 6th P.M.

Chains	
	North on a true line bet. Sec. 22 and 23 Va. 13° 31' E
	Enter
23.00	Sand hills E. & W.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 14. 15. 22 and 23
	Land mostly Sand hills Soil 3d Rate

T. 27 N R 25 W. 6th P M

Chains	
	East on a random line between Sec. 14 and 23 Va. 13°31' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.90	Intersected N. and S. line 22 lks South of the cor. to Sec. 13. 14. 23 and 24 From which Cor. 5 bears South 89.51 W. on a true line between Sec. 14 and 23 Va. 13°31' E
39.95	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec. cor.
79.90	Cor. to Sec. 14, 15, 22, & 23

Land sandhills
Soil 3d Rate

T. 27 N R. 25 W. 6th P M

Chains	
	North on a true line bet. Sec. 14 and 15 Va. 13°31' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec. cor.
58.00	Valley E. & W.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for Cor. to Sec. 10. 11. 14 and 15

Land mostly sand hills
Soil 3d Rate

T. 27 N R 25 W. 6th PM

Chains	
	East on a random line between Sec. 11 and 14 Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
47.50	Sand hills N & S.
79.98	Intersection N. and S. line & Urs North of the Cor. to Sec. 11. 12. 13 and 14 From which Cor. I run N 89.57 W. on a true line between Sec. 11 and 14 Va. 13° 31' E
39.99	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.98	Cor. to Sec. 10. 11. 14 and 15
	Land Valley and Sand hills Soil 2d and 3d rate

T. 27 N R 25 W. 6th PM

Chains	
	North on a true line bet. Sec. 10 and 11 Va. 13° 31' E
15.00	Sand hills ~~S~~
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in. deep for Cor. to Sec. 2. 3. 10 and 11
	Land Sand hills Soil 3d rate

T. 27 N R 25 W. 6th P M

Chains	Chains	
		East on a random line between Sec. 2 and 11 Va. 13°31' E
40.00	40.00	Raised mound of earth for temporary ¼ Sec. cor.
	79.85	Intersected N. and S. line 15 lks North of the cor. to Sec. 1. 2. 11 and 12 From which cor. I run N 89.54 W. on a true line between Sec. 2 and 11 Va. 13°31' E
	39.92½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in dep for ¼ Sec. cor.
	79.85	cor. to Sec. 2. 3. 10 and 11

Land Sandhills
Soil 3d Rate

T. 27 N R 25 W. 6th P M

Chains	
	North on a random line between Sec. 2 and 3 Va. 13°31' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
80.20	Intersected North boundary of Township 19 lks East of the cor. to Sec. 2 and 3 From which cor. I run S. 8' E on a true line between Sec. 2 and 3 Va. 13°31' E
40.20	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in dep for ¼ Sec. cor.
80.20	cor. to Sec. 2. 3. 10 and 11

Land Sandhills
Soil 3d rate

August. 11th 1874

T. 27 N R 25 W. 6th PM

Chains	
	North on a true line bet. Sec. 33 and 34 Va. 13°31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 27. 28. 33. & 34.
	Land Sand hills Soil 3° rate

T. 27 N R 25 W. 6th PM

Chains	
	East on a random line between Sec. 27 and 34 Va. 13°31' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.85	intersected N. and S. line 18 lks North of the Cor. to Sec. 26. 27. 34 and 35 —
	From which Cor. S run N. 89.52 W. on a true line between Sec. 27 and 34 Va. 13°31' E
34.92	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.85	Cor. to Sec. 27. 28. 33 and 34
	Land Sand hills Soil 3° rate

T. 27 N R 25 W. 6th P.M.

Chains	
	North on a true line bet. Sec 27 and 28 Va. 13°31' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for cor. to Sec. 21. 22. 27 & 28
	Land Sand hills Soil 3° rate

T. 27 N R 25 W. 6th P.M.

Chains	
	East on a random line between sec. 22 and 27 Va. 13°31' E
22.00	Enter Valley. bears S.E & N.W.
40.00	Raised mound of earth for temporary ¼ sec. cor.
80.26	Intersected N. and S. line 15 lks North of the cor. to Sec. 22. 23. 26 and 27 From which cor. I run N 89.54 W. on a true line between Sec. 22 and 27 Va. 13°31' E
40.13	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
80.26	cor. to Sec. 21. 22. 27 & 28
	Land mostly Valley Soil 3° rate

T. 27 N R 25 W. 6th P.M.

Chains	
	North on a true line bet. Sec. 21 and 22 Va. 13°31' E
11.00	Valley E & W.
14.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
72.50	Sand hills E. & W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 15. 16. 21 and 22

Land Valley
Soil 3rd rate

T. 27 N R 25 W. 6th P.M.

Chains	
	East on a random line between Sec. 15 and 22 Va. 13°31' E
14.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.80	Intersected N. and S. line 10 lks South of the cor. to Sec. 14. 15. 22 and 23
	From which Cor. Given S 89.56 W. on a true line between Sec. 15 and 22 Va. 13°31' E
39.90	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.80	Cor. to Sec. 15. 16. 21 and 22

Land Sand hills
Soil 3rd rate

T. 27 N R 25 W. 6th P M

Chains	
	North on a true line bet. Sec. 15 and 16 Va. 13°31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
65.00	Enter Valley S. E and W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 9. 10. 15 and 16

Land Sand hills
Soil 3d rate

T. 27 N R 25 W. 6th P M

Chains	
	East on a random line between sec. 10 and 15 Va. 13°31' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
79.84	Intersected N. and S. line 17 lks South of the cor. to Sec. 10. 11. 14 and 15 — From which cor. I run S. 89. 53. W. on a true line between Sec. 10. and 15 — Va. 13°31' E
39.92	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
79.84	Cor. to Sec. 9. 10. 15 & 16

Land Valley
Soil 2d rate

T. 27 N R 25 W. 6th P M

Chains	
	North on a true line bet. Sec. 9 and 10 Va. 13°31' E
36.50	Sand hills E & W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 3. 4. 9 and 10
	Land Valley and Sand hills Soil 2d and 3d rate

T. 27 N R 25 W. 6th P M

Chains	
	East on a random line between Sec. 3 and 10 Va. 13°31' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor
80.08	Intersects N. and S. line 22 lks south of the cor. to Sec. 2. 3. 10 and 11. From which cor. Spruce S. 89.51 W. on a true line between Sec. 3 and 10 Va. 13°31' E
40.04	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.08	Cor. to Sec. 3. 4. 9 and 10
	Land Sand hills Soil 3d rate

T. 27 N R 25 W. 6th P.M.

Chains	
	North on a random line between Sec. 3 and 4 Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
79.95	Intersected North boundary of Township 10 Lks West of the Cor. to Sec. 3 and 4 From which Cor. I run S. 45 W. on a true line between Sec. 3 and 4 Va. 13° 31' E
39.95	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
74.45	Cor. to Sec. 3. 4. 9 and 10

Land Sandhills
Soil 3rd rate

August 12th 1874

T. 27 N R 25 W. 6th P.M.

Chains	
	North on a true line bet. Sec. 32 and 33 Va. 13° 31' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 28. 29. 32 & 33

Land Sandhills
Soil 3rd rate

T. 27 N R 25 W. 6th P M

Chains	
	East on a random line between Sec. 28 and 33 Va. 13°.31' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor
79.90	Intersected N. and S. line 8 lks north of the cor. to Sec. 27. 28. 33 and 34 From which cor. I run N 89.47 W. on a true line between Sec. 28 and 33 Va. 13°.31' E
39.95	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
74.90	Cor. to Sec. 28. 29. 32 and 33

Land Sandhills
Soil Sandy

T. 27 N R 25 W. 6th P M

Chains	
	North on a true line between Sec. 28 and 29 Va. 13°.31' E
18.00	Valley S.W. & N.E.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 20. 21. 28 and 29

Land mostly Valley
Soil Sandy Grade

T. 27 N R 25 W. 6th P M

Chains	
	East on a random line between Sec. 21 and 28 Va. 13°.31' E
20.00	Sand hills N. E. and S.
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.88	Intersected N. and S. line 5 lks South of the cor. to Sec. 21, 22, 27 and 28 From which Cor. Bears S 89.58 W. on a true line between Sec. 21 and 28 Va. 13°.31' E
3	39.94 Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor
7	74.88 Cor. to Sec. 20, 21, 28 & 29

Land sand hills
Soil 3d rate

T. 27 N R 25 W. 6th P M

Chains	
	North on a true line between Sec. 20 and 21 Va. 13°.31' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
57.00	Sand hills E & W.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 16, 17, 20 and 21

Land mostly valley
Soil 2nd & 3d rate

T. 27 N R 25 W. 6th P M

Chains	
	East on a random line between Sec. 16 and 21 Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
80.10	Intersected N. and S. line 7 lks North of the Cor. to Sec. 15. 16. 21 and 22 From which Cor. 9 Pin N 89. 57 W. on a true line between Sec. 16 and 21 Va. 13° 31' E
40.05	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.10	Cor. to Sec. 16. 17. 20 and 21

Land sand hills
Soil 3rd rate

T. 27 N R 25 W. 6th P M

Chains	
	North on a true line bet. Sec. 16 and 17 Va. 13° 31' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 8. 9. 16 and 17

Land sand hills
Soil 3rd rate

T. 27 N R 25 W. 6th P M

Chains	
	East on a random line between Sec. 9 and 16 Va. 13°31' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor. Also enter Valley S.E & N.W.
79.92	Intersected N. and S. line 11 lks South of the Cor. to Sec. 9. 10. 15 and 16 From which Cor. 9 bears S 89. 55 W. on a true line between Sec. 9 and 16 Va. 13°31' E
39.96	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.92	Cor. to Sec. 8. 9. 16 and 17

Land Sand hills and Valley
Soil 2d and 3d rate

T. 27 N R 25 W. 6th P M

Chains	
	North on a true line bet. Sec. 8 and 9 Va. 13°31' E
10.00	Valley E & W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
93.00	Sand hills E. & W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 4. 5. 8 and 9

Land mostly Valley
Soil 2d rate

T. 2 y N R 25 W. 6th P M

chains	
	East on a random line between Sec. 4 and 9 Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.95	Intersected N. and S. line 10 lks South of the cor. to Sec. 3. 4. 9 and 10 From which cor. 9 run S 89. 5 - 6' W. on a true line between Sec. 4 and 9 Va. 13° 31' E
39.97½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.95	cor. to Sec. 4. 5. 8 and 9

Land Sand hills
Soil Good

T. 2 y N R 25 W. 6th P M

chains	
	North on a random line between Sec. 4 and 5 Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
80.09	Intersected North boundary of Township 5 lks West of the cor. to Sec. 4 and 5 From which cor. 9 run S. 2' W. on a true line between Sec. 4 and 5 Va. 13° 31' E
40.09	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for 1/4 Sec. cor.
80.09	cor. to Sec. 4. 5. 8 and 9

Land Sand hills
Soil Good

T. 27 N R 25 W. 6th P.M.

Chains	
	North on a true line bet. Sec. 31 and 32 Va. 13°31' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for ¼ Sec. cor.
51.50	Sand hills E. & W.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for Cor. to Sec. 29, 30, 31 and 32
	Land Sand hills and Valley
	Soil 2d and 3d rate

T. 27 N R 25 W. 6th P.M.

Chains	
	East on a random line between Sec. 29 and 32 Va. 13°31' E
40.00	Raised mound of earth ~~2½ ft~~ temporary 1/4 Sec. cor.
43.00	Valley N. and S.
71.00	Sand hills N. and S.
80.00	I intersected N. and S. line 17 lks South of the cor. to Sec. 28, 29, 32 and 33 From which cor. I run S. 89.53 W. on a true line between Sec. 29 and 32 Va. 13°31' E
40 Sec.	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for ¼ Sec. cor.
80.00	cor. to Sec. 29, 30, 31 and 32
	Land Mostly sand hills
	Soil 3d rate

T. 29 N R 25 W. 6th PM

Chains	
	West on a random line between Sec. 30 and 31 Va. 13°31' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
78.10	Intersected West boundary of Township 24 1/2 South of the Cor. to Sec. 30 and 31 From which Cor. I run S.89.50 E. on a true line between Sec. 30 and 31 Va. 13°31' E
38.10	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
78.10	Cor. to Sec. 29. 30. 31 and 32

Land Sandy hills
Soil Good rate

T. 29 N R 25 W. 6th PM

Chains	
	North on a true line bet. Sec. 29 and 30 Va. 13°31' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
66.50	Valley E. and W.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 19. 20. 29 and 30

Land Sandy hills
Soil Good rate

T. 27 N R 25 W. 6th P M

chains	
	East on a random line between sec. 20 and 29 Va. 13°31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.75	Intersected N. and S. line 23 lks North of the cor. to sec. 20. 21. 28 and 29 From which cor. I run N 89.50 W. on a true line between sec. 20 and 29 Va. 13°31' E
39.8 1/2	Raised mound of earth 2 1/2 ft high from pits 18 + 24 × 12 in deep for 1/4 sec. cor.
79.75	cor. to sec. 19. 20. 29. & 30

Land Valley
Civil Engr

August 13th 1874

T. 27 N R 25 W. 6th P M

chains	
	West on a random line between sec. 19 and 30 Va. 13°31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
78.40	Intersected West boundary of Township 25 lks North of the cor. to sec. 19 and 30 From which cor. I run N 89.49 E. on a true line between sec. 19 and 30 Va. 13°31' E
38.40	Raised mound of earth 2 1/2 ft high from pits 18 + 24 × 12 in deep for 1/4 sec. cor.
78.40	cor. to sec. 19. 20. 29 and 30

Land Valley
Civil Engr

T. 27 N R 25 W. 6th P M

chains	
	North on a true line bet: Sec. 19 and 20. Va. 13°31' E
29.00	Cana hills E. & W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
52.00	Valley E. & W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 17. 18. 19 and 20
	Land Cana hills and Valley. Soil 2d & 3d Rate

T. 27 N R 25 W. 6th P. M

chains	
	East on a random line between Sec. 17 and 20 Va. 13°31' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
67.00	Cana hills N. and S.
79.86	Intersected N. and S. line 15 lks North of the cor. to Sec. 16. 17. 20. and 21 From which cor. I run N 89. 54 W. on a true line between Sec. 17 and 20 Va. 13°31' E
39.93	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
79.86	Cor. to Sec. 17. 18. 19 and 20
	Land mostly Valley Soil 2d rate

T. 27 N R 25 W. 6th P M

Chains	
	West on a random line between Sec. 18 and 19 Va. 13°31' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
77.90	Intersected West boundary of Township 9 Hrs North of the cor. to Sec. 18 and 19 From which Cor. Given N89.56E. on a true line between Sec. 18 and 19 Va. 13°31' E
37.90	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
77.90	Cor. to Sec. 17. 18. 19 and 20

Land Valley
Soil 2d rate

T. 27 N R 25 W. 6th P M

Chains	
	North on a true line between Sec. 17 and 18 Va. 13°31' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in. deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 7. 8. 17 and 18

Land Valley
Soil 2d rate

T. 27 N R 25 W. 6th P M

Chains	
	East on a random line between sec. 8 and 17. Va. 13° 31' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
58.00	Sand hills. N. and S.
80.18	Intersected N. and S. line 23 lks North of the cor. to sec. 8. 9. 16 and 17
	From which cor. I run N 89. 50 W. on a true line between sec. 8 and 17 Va. 13° 31' E
40.09	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for 1/4 sec. cor.
80.18	Cor. to sec. T. 8. 17 and 18

Land mostly Valley
Soil 2d rate

T. 27 N R 25 W. 6th P M

Chains	
	West on a random line between sec. 7 and 18 Va. 13° 31' E
40.00	Raised mound of earth ~~2½ ft high from pits~~ for temporary 1/4 sec. cor.
78.15	Intersected West boundary of Township 12. lks North of the cor. to sec. 7 and 18.
	From which cor. I run N 89. 55 E. on a true line between sec. 7 and 18 Va. 13° 31' E
38.15	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for 1/4 sec. cor.
78.15	Cor. to sec. T. 8. 17 and 18

Land Valley
Soil 2d rate

T. 27 N R 25 W. 6th P M

Chains	
	North on a true line bet. Sec. 7 and 8 Va. 13°.31' E
40.00	Raised mound of earth 2½ ft high from pits 18 + 24 × 12 in deep for ¼ Sec. cor.
57.50	Sand hills E & W.
80.00	Raised mound of earth 2½ ft high from pits 18 + 24 × 12 in deep for Cor. to Sec. 5. 6. 7 and 8
	Land Valley and Sand hills Soil 2d and 3d rate

T. 27 N R 25 W. 6th P M

Chains	
	East on a random line between Sec. 5 and 8 Va. 13°.31' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
79.80	Intersected N. & S. line 10 lks north of the cor. to Sec. 4. 5. 8 and 9 From which cor. I run N 89.58 W. on a true line between Sec. 5 and 8 Va. 13°.31' E
39.90	Raised mound of earth 2½ ft high from pits 18 + 24 × 12 in. deep for ¼ Sec. cor.
79.80	cor. to Sec. 5. 6. 7 and 8
	Land Sand hills Soil 3d rate

Chains	
	West on a random line between Sec. 6 and 7
	Va. 13°31′ E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
78.30	Intersected West boundary of Township 19 lks North of the cor. to Sec. 6 and 7 From which cor. I run N 89.52 E. on a true line between Sec. 6 and 7
	Va. 13°31′ E
38.30	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in dug for ¼ Sec. cor.
78.30	cor. to Sec. 5. 6. 7 and 8

Land Sand hills
Soil 3d rate

Chains	
	North on a random line between Sec. 5 and 6
	Va. 13°31′ E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
79.89	Intersected North boundary of Township 24 lks West of the cor. to Sec. 5 and 6 From which cor. I run S. 10′ W. on a true line between Sec. 5 and 6
	Va. 13°31′ E
39.89	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in dug for ¼ Sec. cor.
79.89	cor. to Sec. 5. 6. 7 and 8

Land Sand hills
Soil 3d rate

August 14th 1874

General Description

In this Township there is what may be called two Valleys where the soil is about 8 inches deep with a subsoil of sand and gravel. the balance is sand hills

There is a good healthy growth of grass in the Valleys but little on the sand hills

A list of the names of the individuals who assisted in the running, measuring and marking the lines and corners of this Township showing the respective capacities of each

F. R. Lincoln chainman
J. Robertson chainman
E. Cundall moundman
C. W. Rohde flagman

We do hereby Certify that
We the undersigned
assisted W T Hull Deputy
Surveyor in Subdividing
Township No. 27
North of the Baseline
Range No. 25 West of
the 6th Principal
Meridian and that
said Township has
been in all respect to
the best of our knowledge
and belief Well and
faithfully Surveyed
and the boundary
Monuments Planted
according to the Instructions
of the Surveyor General
and of Dimensions
Character Construction
and Marking and
In the manner as
Specifically described
In the foregoing
Field Notes,

F R Lincoln Chainman
J Robertson Chainman
E Cundall Mountaineer
Mountaineer
C W Rohde. Flagman,
Edwin Cundy
Subscribed and Sworn
to by the Above mentioned
parties before me a
Notary Public In and
for ~~[illegible]~~ Lancaster County
Nebraska
This 7 day of Sept 1874.

R S Beecher
Notary Public

I N. T. Hull Deputy
Surveyor do solemnly
swear that in pursuance
of a Joint Contract
wherein W H McBroom
and N T Hull are Joint
Contractors with E. E.
Cunningham Surveyor
General for the District
of Nebraska and Iowa
Bearing Date the 30
day of July 1874
I have well faithfully
and in my own proper
person and in strict
Conformity to the In-
structions furnished by
the Surveyor General
the Surveying Manual
and the Laws of the
United States Surveyed
all those part or portion
of Township 27
North of Base Line in
Range 25

Rge 1 of the 6th Principal
Meridian as are represented
in the foregoing field notes
as having been surveyed
under my direction and
I do further solemnly
swear that all the Corners
of said Survey have
been established and
perpetuated in strict
accordance with the
Surveying Manual printed
instructions and special
instructions of the
Surveyor General of
dimensions Character
Construction and
marking and in the
manner as specifically
described in the foregoing
field note and that
the foregoing are the true
and Original field
note of such Survey.

N. T. Hull

Subscribed and sworn to before me this 7th day of Sept 1874

A Bucher
Notary Public

Surveyor General's Office
Plattsmouth Nov 14th 1874
The foregoing field notes of the Survey of Township No 27 N of Base Line of Range 25 W of 6th P.M. in Nebraska Executed by W T Hull under his joint Contract No 81 of the 3d day of July 1874 in the month of July 1874. having been critically examined, the necessary corrections and explanations made, the said field notes, and the Surveys they describe are hereby approved.

E. E. Cunningham

Surveyor General

Town 28 Range 25 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		14		8
18	54	17	40	16	29	15	15	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of
the survey of the subdivision
lines of Township No. 28
of
Range No. 25 West of the
6th Principal Meridian North
of the Baseline in the State
of Nebraska

Executed
By W. F. Hull Deputy
Surveyor under joint
Contract No. 181. dated
July 3rd 1874

Survey
Commenced August 26/74
Completed August 29th 1874

A list of the Names of The Individuals Employed to assist in running and Establishing the Subdivision lines in this Township showing the respective Capacities in which they acted —

H. R. Lincoln	Chainman
J. Robertson	Chainman
E. Crandall	Woodsman
E. W. Rohde	Flagman

T. 28 N R 25 W. 6th P. M.

Chains	
	To determine the proper adjustment of my compass for the sub-division of this Township I commenced at cor. to Townships 27 and 28 North Ranges 24 and 25 on 3d Guide Meridian W. and run north between Sec. 31 and 36 Va. 15°.35' E
39.81	To a point 14 lks West of the ¼ Sec. cor.
80.13	To a point 12 lks West of the cor. to Sec. 25. 30. 31 and 36

Therefore my compass must be adjusted to a Variation of 15°.30' E

T. 28 N R 25 W. 6th P M

chains	
	North, on a true line between sec. 35 and 36 Va. 13°30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in. deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for cor. to sec. 25. 26. 35 & 36

Land sand hills
Soil 3d rate

T. 28 N R 25 W. 6th P M

chains	
	East on a random line between sec. 25 and 36 Va. 13°30' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
80.13	Intersected East boundary of Township and also the 3d Guide Meridian 8 lks North of the cor. to sec. 25 and 36 From which cor. Grun N 89.57 W. on a true line between sec. 25 and 36 Va. 13°30' E
40.06½	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
80.13	cor. to sec. 25. 26. 35 & 36

Land sand hills
Soil 3d rate

T. 28 N R 25 W. 6th PM

chains	
	North on a true line bet: Sec. 25 and 26 Va. 13°30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for Cor. to Sec. 23. 24. 25 and 26
	Land Sand hills Civil 3d rate

T. 28 N R 25 W. 6th PM

chains	
	East on a random line between Sec. 24 and 25 Va. 13°30' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
79.94	Intersected East boundary of Township and also the 3d Guide meridian 13 lks North of the cor. to Sec. 24 and 25 From which cor. I run N 89.54 W. on a true line between Sec. 24 and 25 Va. 13°30' E
39.97	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. cor.
79.94	Cor. to Sec. 23. 24. 25 & 26
	Land Sand hills Civil 3d rate

T. 28 N R 25 W. 6th P M

chains	
	North on a true line bet: sec. 23 and 24 Va. 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
58.00	Valley S. E & N. W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to sec. 13. 14. 23. & 24

Land mostly sand hills
Soil 3d rate

T. 28 N R 25 W. 6th P M

chains	
	East on a random line bet: sec. 13 and 24 Va. 13° 30' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
43.00	Sand hills S. E and N. W.
79.82	Intersected East boundary of Township and also the 3d Guide Meridian 12 lks North of the cor. to sec. 13 and 24
	From which cor. I run N 89. 55 W. on a true line between sec. 13 and 24 Va. 13° 30' E
39.91	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
79.82	Cor. to sec. 13. 14. 23 & 24

Land valley and sand hills
Soil 2d and 3d rates

T. 28 N R 25 W. 6th P M

Chains	
	North on a true line bet. Sec. 13 and 14 Va. 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for cor. to Sec. 11. 12. 13. and 14
	Land Valley Soil 2d rate

T 28 N R 25 W. 6th P M

Chains	
	East on a random line bet. Sec. 12 and 13 Va. 13° 30' E
8.00	Sand hills S.E & N.W.
40.00	Raised mound of earth for temporary ¼ Sec. cor.
80.04	Intersected East boundary of Township and also the 3d Guide Meridian 22 lks South of the cor. to Sec. 12 and 13
	From which cor. I run S. 89.51 W. on a true line between Sec. 12 and 13 Va. 13° 30' E
40.02	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. cor.
80.04	cor. to Sec. 11. 12. 13. and 14
	Land Sand hills Soil 3d rate

T. 28 N R 25 W. 6th PM

Chains	
	North on a true line bet. Sec. 11 and 12 Va. 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in. deep for 1/4 Sec. cor.
70.00	Sand hills S. E & N. W.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ~~1/4 Sec. cor.~~ cor. to Sec. 1. 2. 11 and 12

Land mostly Valley
Soil 2° rate

T. 28 N R 25 W. 6th PM

Chains	
	East on a random line between Sec. 1 and 12 Va. 13° 30' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.91	Intersected East boundary of Township - and also the 3d Guide meridian 29 chs South of the cor. to Sec. 1 and 12 From which cor. Green S. 89.48 W. on true line between Sec. 1 and 12 Va. 13° 30' E
89.95	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec. cor.
79.91	cor. to Sec. 1. 2. 11. and 12

Land Sand hills
Soil 3d rate

T. 28 N R 25 W. 6th P M

Chains	
	True North on a ~~random~~ line between Sec. 1 and 2 Va. 13° 30' E
~~40.00~~	~~Raised mound of earth for temporary 1/4 Sec. Cor.~~
~~80.15~~	~~Intersected North Boundary of Township and also the 7th Standard Parallel~~
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.15	Intersected North Boundary of Township and also the 7th Standard Parallel 14.84 chains West of the cor. to Sec. 31, T. 29 N R. 24 W. ~~and 36, T. 29 N. R. 25 W.~~ 6th P.M. where Raised mound of earth 2 1/2 ft high from 3 pits 18 x 24 x 12 in. deep for closing cor. to Sec. 1 and 2

Land Sand hills
Soil 3rd rate

T. 28 N R 25 W. 6th P M

Chains	
	North on a true line bet. Sec. 34 and 35 Va. 13° 30' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 26, 27, 34 and 35

Land Sand hills
Soil 3rd rate

T. 28 N R 25 W. 6th PM

Chains	
	East on a random line between Sec. 26 and 35 Va. 13° 30' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.90	Intersected N & S. line 19 lks South of the cor. to Sec. 25, 26, 35 and 36 From which cor. I run S 89.52 W. on a true line between Sec. 26 and 35 Va. 13° 30' E
39.95	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.90	Cor. to Sec. 26, 27, 34 & 35

Land sand hills
Soil 3d rate

T. 28 N R 25 W. 6th PM

Chains	
	North on a true line bet. Sec. 26 and 27 Va. 13° 30' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor. Also Valley N.E. & S.W.
61.00	Sand hills E. & W.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 22, 23, 26 & 27

Land mostly sand hills
Soil 3d rate

T. 28 N R 25 W. 6th PM

Chains	
	East on a random line between Sec. 23 and 26 Va. 13° 30' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
79.77	Intersected N. & S. line 18 lks north of the cor to Sec. 23. 24 25 & 26 From which cor. Green N 89. 52 W. on a true line between Sec. 23 and 26 Va. 13° 30' E
39.88½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.77	Cor. to Sec. 22. 23. 26 & 27

Land land hills
Soil 3d rate

August 26th 1874

T 28 N R 25 W. 6th PM

Chains	
	North on a true line bet. Sec. 22 and 23 Va. 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
72.00	Valley E & W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for Cor to Sec. 14, 15, 22 & 23

Land land hills
Soil 3d rate

T 28 N R 25 W. 6th P M

Chains	
	East on a random line between Sec. 14 and 23 Va. 13°30' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.90	Intersected N. & S. line 5 lks South of the cor. to Sec. 13. 14. 23 and 24 from which cor. Grew S. 89. 58 W. on a true line between Sec. 14 and 23 Va. 13°30' E
39.95	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in. deep for 1/4 Sec. cor.
79.90	cor. to Sec. 14, 15, 22 & 23

Land Valley
Soil 2d rate

T. 28 N R 25 W. 6th P M

Chains	
	North on a true line between Sec. 14 and 15 Va. 13°30' E
35.50	Sand hills E. & W.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to Sec 10, 11, 14 and 15

Land Valley and Sand hills
Soil 2d and 3d rate

T. 28 N R 25 W. 6th PM

Chains	
	East on a random line between Sec. 11 and 14 Va. 13°30' E
24.00	Valley N. & S.
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.92	Intersected N. & S. line 23 lks North of the cor. to Sec. 11. 12. 13 and 14 From which cor. I run N 89.50 W. on a true line between Sec. 11 and 14 Va. 13°30' E
39.96	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec. cor.
79.92	cor. to Sec. 10. 11. 14 & 15
	Land Valley and Sand hills Soil 2d and 3d rate

T. 28 N R 25 W. 6th PM

Chains	
	North on a true line between Sec. 10 and 11. Va. 13°30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec. cor.
48.50	Valley E & W.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for cor. to Sec. 2, 3, 10 and 11
	Land Sand hills and Valley Soil 2d and 3d rate

T. 28 N R 25 W. 6th P M

Chains	
	East on a random line between Sec. 2 and 11. Va. 13° 30' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
69.00	Pass hills N. & S.
79.96	Intersected N. & S. line 16 lks North of the cor. to Sec 1, 2, 11 and 12. From which cor. I run N 89.53 W. on a true line between Sec. 2 and 11. Va. 13° 30' E
39.98	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.96	cor. to Sec. 2. 3. 10 & 11

Land mostly Valley
Soil 2d rate

T. 28 N R 25 W. 6th P M

Chains	
	North on a true line between Sec. 2 and 3. Va. 13° 30' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.33	Intersected 7th Standard Parallel at a point 11.39 chains West of the cor. to Sec. 35 and 36. T. 29 N. R. 25 W. were
	Raised mound of earth 2 1/2 ft high from 3 pits 18 x 24 x 12 in deep for
C.C.	cor. to Sec. 2 and 3.

Land Valley
Soil 2d rate

T. 28 N R 25 W. 6th P M

Chains	
	North on a true line bet. Sec. 33 and 34 Va. 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
63.00	Valley N.E. & S.W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 27, 28, 33 and 34
	Land mostly sand hills Soil 3d rate

T. 28 N R 25 W. 6th P M

Chains	
	East on a random line bet. Sec. 27 and 34 Va. 13° 30' E
37.00	Sand hills N.E. & S.W.
40.00	Raised mound of earth for temporary ¼ Sec. cor.
79.86	Intersected N. & S. line 17 lks South of the cor. to Sec. 26, 27, 34 and 35 From which cor. I run S 89.53 W. on a true line bet. Sec. 27 and 34 Va. 13° 30' E
39.93	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
79.86	Cor. to Sec. 27, 28, 33 & 34
	Land mostly sand hills Soil 3d rate

T. 28 N R 25 W. 6th P M

chains	
	North on a true line bet. sec. 27 and 28 Va. 13°30' E
35.00	Sand hills N.E. & S.W.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for cor. to sec. 21, 22, 27 & 28
	Land Sandy Soil 3d rate

T. 28 N R 25 W. 6th P M

chains	
	East on a random line bet. sec. 22 and 27 Va. 13°30' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
80.13	intersected N. & S. line 8 chs North of the cor. to sec. 22, 23, 26 and 27 From which cor. Grun N 89. 57 W. on a true line between sec. 22 and 27 Va. 13°30' E
40.06	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
80.13	cor. to sec. 21, 22, 27 & 28
	Land sand hills Soil 3d rate

T. 28 N R. 25 W 6th P M

Chains	
	North on a true line bet: Sec. 21 and 22
	Va. 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. cor.
49.00	Valley E. & W.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for Cor. to Sec. 15. 16. 21 and 22
	Land sand hills and Valley
	Soil 2d and 3d rate

T. 28 N R. 25 W 6th P M

Chains	
	East on a random line bet: Sec. 15 and 22.
	Va. 13° 30' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
80.10	Intersected N. & S. line 29 lks North of the cor. to Sec. 14, 15. 22 and 23
	From which cor. I run N 89. 48 W. on a true line between Sec. 15 and 22
	Va. 13° 30' E
40.05	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. cor.
80.10	cor. to Sec. 15. 16. 21 and 22
	Land Valley
	Soil 2d rate

T. 28 N R 25 W 6th P.M.

Chains	
	North on a true line bet. Sec. 15 and 16. Va. 13°30' E
38.00	Sand hills E & W.
40.00	Raised mound of earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft. high from pits 18×24×12 in deep for cor. to Sec. 9. 10. 15 and 16
	Land Valley and Sand hills Soil 2d & 3d Rate

T. 28 N R 25 W 6th P.M.

Chains	
	East on a random line bet. Sec. 10 and 15 Va. 13°30' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
80.00	On Miscella N & S. line 11 chs North of the cor. to Sec. 10. 11. 14 and 15 From which cor. I run N 89. 55 W. on a true line between Sec. 10 and 15 Va. 13°30' E
40.00	Raised mound of earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. cor.
80.00	cor. to Sec. 9. 10. 15 and 16
	Land Sand hills Soil 3d rate

T. 28 N R 25 W. 6th PM

chains	
	North on a true line bet. Sec. 9 and 10 Va. 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
56.00	Valley E & W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 3, 4, 9 and 10
	Land mostly sand hills Soil 3d Rate

T. 28 N R 25 W 6th PM

chains	
	East on a random line bet. Sec. 3 and 10. Va. 13° 30' E
21.30	West side of marsh N. & S.
38.75	East side of marsh N. & S.
40.00	Raised mound of earth for temporary ¼ Sec. cor.
80.03	Intersected N. & S. line at cor. to Sec. 2, 3, 10 and 11 From which cor. Green West. on a true line bet. Sec. 3 and 10. Va. 13° 30' E
40.01½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.03	cor. to Sec. 3, 4, 9 and 10
	Land Valley Soil 2d Rate

T. 28 N R 25 W. 6th PM.

Chains	
	North on a true line bet. sec. 3 and 4 Va. 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
55.00	Sand hills E & W
80.31	Intersected 7th Standard Parallel at a point 14.99 chains West of the cor. to sec. 34 and 35 T. 29 N R 25 W. where Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for C cor. to sec. 3 and 4 Town. 28 North Range 25 West
	Land Valley and Sand hills
	Soil 2d and 3d Rate
	August 27th 1874

T. 28 N R 25 W. 6th PM

Chains	
	North on a true line bet. sec. 32 and 33 Va. 13° 30' E
30.00	Valley E. & W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to sec. 28, 29, 32 & 33
	Land mostly Valley
	Soil 2d Rate

T. 28 N R 25 W 6th P M

Chains	
	East on a random line between Sec. 28 and 33 Va. 13° 30' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
80.16	Intersected N. & S. line 22 lks North of the cor. to Sec. 27. 28. 33 and 34
	From which cor. I run N 89. 57 W. on a true line bet. Sec. 28 and 33 Va. 13° 30' E
40.08	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.16	cor. to Sec. 28. 29. 32 & 33
	Land Valley Soil 2d rate

T. 28 N R 25 W 6th P M

Chains	
	North on a true line bet. Sec. 28 and 29. Va. 13° 30' E
33.00	Sand hills E & W.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 20. 21. 28 and 29
	Land Valley and Sand hills Soil 2d and 3d rate

T. 28 N R 25 W. 6th PM

Chains	
	East on a random line between sec. 21 and 28 Va. 13°30' E
40.00	Raised mound of earth for temporary 1/4 sec. cor
79.84	Intersected M. & S. line 5 lks north of the cor. to sec. 21, 22, 27 and 28 From which cor. I run N 89.58 W. on a true line bet. sec. 21 and 28 Va. 13°30' E
39.92	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
19.84	Cor. to sec. 20, 21, 28 & 29

Land sand hills
Soil 3d rate

T. 28 N R 25 W 6th PM

Chains	
	North on a true line bet. sec. 20 and 21 Va. 13°30' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
49.00	Valley E & W.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 16, 17, 20 and 21

Land sand hills and Valley
Soil 2d and 3d rate

T. T. 28 N R 25. W. 6th P M

Cha	Chains	
		East on a random line bet. Sec. 16 and 21 Va. 13° 30' E
40	40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.	80.06	Intersected N. & S. line 25 Lks North of the cor. to Sec. 15. 16. 21 and 22 From which cor. I run N 89.49 W. on a true line between Sec. 16 and 21 Va. 13° 30' E
39	40.03	Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
7	80.06	cor. to Sec. 16. 17. 20 & 21

Land Valley
Soil 2d Rate

T. 28. N. R. 25. W. 6th P. M.

Chains	
	North on a true line bet. Sec. 16 and 17 Va. 13° 30' E
21.00	Land hilly E & W.
40.00	Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for cor. to Sec. 8. 9. 16 and 17

Land mostly hilly
Soil 3d Rate

T. 28 N R 25 W 6th P M

Chains	
	East on a random line bet. Sec. 9 and 16 Va. 13° 30' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
79.82	intersected W.T.S. line 15 lks south of the cor. to Sec. 9. 10. 15 and 16 From which cor. I run S 89. 54 W. on a true line between Sec. 9 and 16 Va. 13° 30' E
39.91	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 1/2 in deep for 1/4 Sec. Cor.
79.82	Cor. to Sec. 8. 9. 16 and 17
	Land sand hills Soil 3d rate

T. 28 N R 25 W 6th P M

Chains	
	North on a true line bet. Sec. 8 and 9. Va. 13° 30' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 1/2 in deep for 1/4 Sec. Cor.
57.50	Valley E & W
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 1/2 in deep for Cor. to Sec. 4. 5. 8 and 9
	Land sand hills & a valley Soil 2d and 3d rates

T. 28 N R 25 W 6th P M

Chains	
	East on a random line between Sec. 4 and 9 Va. 13° 30' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
80.14	intersected N. & S. line 14 lks north of the cor. to Sec. 3, 4, 9 and 10 From which cor. 9 bears N 89.54 W. on a true line betw. Sec. 4 and 9 Va. 13° 30' E
40.07	Raised mound of earth 2½ ft high from pits 18 x 24 x ½ in deep for 1/4 Sec. cor.
80.14	cor. to Sec. 4, 5, 8 & 9

Land Valley
Soil 2d rate

T. 28 N R 25 W. 6th P M

Chains	
	north on a true line bet. Sec. 4 and 5 Va. 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
51.50	Sand hills E. & W.
56.45	Intersected 1st Standard Parallel Note at a point 13.57 chains West of the cor. to Sec. 33 and 34 T. 29 N R. 25 W. where I Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for
C.C.	Cor. to Sec. 4 and 5 Township 28 north Range 25 West

Land Sand hills and Valley
Soil 2d and 3d rate

T. T. T. 28 N R 25 W 6th P M

chai	cho	Chains	
			North on a true line bet: Sec. 31 and 32 Va. 13° 30' E
40.	40.	9.00	Valley E & W.
		40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
79.	79.		
		80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 29. 30. 31 and 32
39.	39.		
			Land Valley Soil 2d Rate
1.	1.		

T. 28 N R 25 W. 6th P M

Chains	
	East on a random line between Sec. 29 and 32 Va. 13° 30' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
79.84	On this section N & S. line 10 lks North of the cor. to Sec. 28. 29. 32. & 33 From which cor. Gran N 89. 54 W. on a true line between Sec. 29 and 32 Va. 13° 30' E
39.84	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
79.84	Cor. to Sec. 29. 30. 31. & 32
	Land Valley Soil 2d Rate

T. 28 N R 25 W. 6th P M

Cha	Chains	
		West on a random line bet: Sec. 30 and 31 Va. 13° 30' E
40	22.00	Sand hills S.W. & N.E.
	40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79	78.10	Intersected West boundary of Township 8 chs north of the cor. to Sec. 30 and 31 From which cor. I run N 89.57 E on a true line between Sec. 30 and 31 Va. 13° 30' E
39	38.10	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
78	78.10	cor. to Sec. 29. 30. 31 and 32

Land sand hills
Soil 3d rate

T. 28 N R 25 W. 6th P M

Chains	
	North on a true line bet: Sec. 29 and 30 Va. 13° 30' E
9.50	Land hills E. & W.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in. deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in. deep for cor. to Sec. 19. 20. 29. & 30

Land sand hills
Soil 3d rate

August 28th 1874

T. 28 N R 25 W. 6th P M

Chains	
	East on a random line bet: Sec. 20 and 29 Va. 13° 30' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.91	intersected N. & S. line 15 lks north of the cor. to Sec. 20. 21. 28 and 29. From which cor. I run N 89. 54 W. on a true line bet: Sec. 20 and 29 Va. 13° 30' E
39.95½	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for 1/4 Sec. cor.
79.91	cor. to Sec. 19. 20. 29 & 30

Land sand hills
Soil 3d rate

T. 28 N R 25 W. 6th P M

Chains	
	West on a random line between Sec. 19 and 30 Va. 13° 30' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
77.81	intersected West boundary of Township 22 lks south of the cor. to Sec. 19 and 30 From which cor. I run S. 89. 50 E. on a true line between Sec. 19 and 30 Va. 13° 30' E
37.81	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for 1/4 Sec. cor.
77.81	cor. to Sec. 19. 20. 29 & 30

Land sand hills
Soil 3d rate

T. 2

Chains	
40.00	
79.91	
39.95½	
79.91	

T. 28 N R 25 W. 6th P M

Chains	
	North on a true line bet. Sec. 19 and 20. Va. 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
47.00	Valley E. & W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to sec. 17. 18. 19 and 20
	Land sand hills and Valley Soil 2d and 3d rate

T. 28 N R 25 W. 6th P M

Chains	
	East on a random line bet. Sec. 17 and 20. Va. 13° 30' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
79.94	intersected N. & S. line 19 lks south of the cor. to sec. 16, 17, 20 and 21
	From which cor. I run S 89.52 W. on a true line between sec. 17 and 20 Va. 13° 30' E
39.97	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
79.94	cor. to sec. 17. 18. 19 & 20
	Land Valley Soil 2d rate

T. 28 N R 25 W. 6th P.M

chains	
	West on a random line bet. Sec. 18 and 19
	Va. 13°30' E
16.48	Marsh S.W. and N.E.
29.50	West edge of marsh N & S.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
62.00	head of Valley N & S.
77.62	Intersected West boundary of Township 10 lks south of the cor. to sec. 18 and 19 From which cor. I run S89.56 E. on a true line between sec. 18 and 19
	Va. 13°30' E
37.62	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
77.62	cor. to sec. 17. 18. 19 & 20

Land Valley
Soil 2d rate

T. 28. N. R. 25. W. 6th P.M

chains	
	north on a true line bet. Sec. 17 and 18
	Va. 13°30' E
4.25	S. Edge of marsh S.W. & N.E.
14.65	N. edge of marsh S.W. & N.E.
20.00	Sand hills E & W.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 7. 8. 17 and 18

Land Valley and Sand hills
Soil 2d and 3d rates

T. 28 N R 25 W. 6th P M

	Chains	
		East on a random line bet. sec. 8 and 17 Va. 13° 30' E
4	40.00	Raised mound of earth for temporary 1/4 sec. cor.
1/4	80.07	Intersected N. & S. line 22 lks north of the cor. to sec. 8. 9. 16 and 17 From which cor. I run N 89. 51 W. on a true line between sec. 8 and 17 Va. 13° 30' E
3/4	40.03 1/2	Raised mound of earth 2 1/2 ft. high from pits 18 x 2 x 12 in deep - for 1/4 sec. cor.
1/4	80.07	cor. to sec. 7. 8. 17 and 18

Land Dana hills
soil 3d rate

T. 28 N R 25 W. 6th P M

	Chains	
		West on a random line bet. sec. 7 and 18 Va. 13° 30' E
	40.00	Raised mound of earth for temporary 1/4 sec. cor.
	77.43	Intersected West boundary of Township 30 lks south of the cor. to sec. 7 and 18 From which cor. I run S. 89. 47 E. on a true line between sec. 7 and 18 Va. 13° 30' E
	37.68	Raised mound of earth 2 1/2 ft. high from pits 18 x 2 x 12 in deep - for 1/4 sec. cor.
	77.43	cor. to sec. 7. 8. 17 and 18

Land Dana hills
soil 3d rate

T. 28 N R 25 W. 6th P M

Chains	Chains	
		North on a true line bet. sec. 7 and 8 Va. 13° 30' E
40.0	40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
79.4	80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for Cor. to Sec. 5.6. 7 and 8
39.4		Land sand hills Soil 3d rate
79.		

T. 28 N R 25 W 6th P M

Chains	
	East on a random line bet. sec. 5 and 8 Va. 13° 30' E
1.00	Valley S.E & N.W.
40.00	Raised mound of earth for temporary ¼ sec. cor.
79.72	Intersection N. & S. line 25 lks North of the cor. to sec. 4, 5, 8 & 9 From which cor. I run N 89.49 W. on a true line between sec. 5 and 8 Va. 13° 30' E
39.86	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
79.72	Cor. to sec. 5.6. 7 and 8
	Land Valley Soil 2d rate

T. T. 28 N R 25 W. 6th P M

Chai	chains	
		West on a random line between sec. 6 and 7 Va. 13°30' E
40.0	40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.9	77.38	Intersected West boundary of Township 18 lks South of the cor. to sec. 6 & 7 From which cor. S run S. 89.52 E. on a true line between sec. 6 and 7 Va. 13°30' E
39.9	37.38	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.	77.38	Cor. to sec. 5. 6. 7 and 8

Land Sand hills
Soil 3d rate

T. 28 N R 25 W. 6th P M

Chains	
	North on a true line between sec. 5 and 6 Va. 13°30' E
9.00	Valley S. E & N. W.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
70.00	Sand hills S. E & N. W.
80.57	Intersected the 7th Standard Parallel at a joint 12.97 chains West of the cor. to sec. 32 and 33. T. 29 N. R. 25 W. where I Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for C. C. Cor. to sec. 5 and 6. Township 28 North Range. 25 West

Land mostly Valley
Soil 2d rate

August 29th 1874

General Description

The land in this Township except in the Valleys is very poor, it being Sand and gravel hills there is a good growth of Grass in the Valleys which would answer for grazing.-

There are ~~two~~ in Sections 3. and 10. and 17 18. and 19. Marshes which in dry weather are of considerable extent.

A. List of the names of the individuals who assisted in running measuring and marking the lines and corners of this Township showing the respective capacities in which they acted

F. R. Lincoln Chainman
J. Robertson Chainman
E. Cundall Mounteman
C. W. Rohde Flagman

A list of the names of the Individuals Employed to assist in running measuring and marking the lines and corners in this Township showing the Respective Localities in which they acted —

T. K. Lincoln Chainman
J. Robertson Chainman
E. Candall Moundman
E. W. Rohde. Flagman

We hereby Certify that we assisted W. J. Hull Deputy Surveyor for Sub dividing Township No. 28 North of the Base Line Range No. 25 West of the 6th Principal Meridian and that said Township has been in all respects to the best of our knowledge and belief Well and faithfully Surveyed and the boundary Monument planted, according to the Instructions of the Surveyor General and of dimensions Character Construction and Marking and in the manner as specifically described in the foregoing Field Notes.

F. R. Lincoln Chainman
J. Robertson Chainman
E. Cundall Moundman
Moundman
C. W. Rohde Flagman

Subscribed and Sworn to by the Abovementioned Parties before me a Notary Public for and for Lancaster County Nebraska,
This 7 day of Sept 1874

R. S. Beecher
Notary Public

I W. T. Hull Deputy Surveyor do Solemnly Swear that in pursuance of a Joint Contract wherein W. H. McBroom and W. T. Hull are Joint Contractors with E. E. Cunningham Surveyor General for the District of Nebraska and Iowa Bearing date the day of 3d. 1874 I have well faithfully and truly and in my own proper person and in strict Conformity to the Instructions furnished by the Surveyor General the Surveying Manual and the Laws of the United States Surveyed all those Part or Portions of Town Ship No. 28 North of the Base line in Range 25 West of the 6th P.M.

Principal Meridian as are represented in the foregoing Field Note as having been Surveyed under my Instructions & direction. And I do further Solemnly Swear that all the Corners of said Survey have been Established and perpetuated in strict accordance with the Surveying Manual printed Instructions and Special Instructions of the Surveyor General of Uniform Character Construction and Marking and in the manner as specifically described in the foregoing Field Notes and that the foregoing are the true and Original Field Notes of such Survey.

W. T. Hull

Subscribed and sworn to before
me this 7th day of Sept 1874

A Reuter
Notary Public

Surveyor Genrals Office
Plattsmouth Nov 14th 1874
The foregoing field notes
of the Survey and Subdivision
of Township No 28 N of Base
Line of Range No 25 W of 6th
Principal Meridian in
Nebraska. Executed by
N T Hill under joint
Contract No 81 dated
July 30. 1874, in the month
of August 1874. having
been critically examined,
the necessary corrections
and explanations made,
the said field notes with
the surveys they describe
are hereby approved

Surveyor General

General Land Office • Original Field Notes

Book Number

491

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.