General Land Office • Original Field Notes

Book Number

494

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Town 1. Range 26 E

6	62	5	46	4	35	3	24	2	13	1	
	61		60		45		34		23		12
7	59	8	44	9	33	10	22	11	11	12	
	58		57		43		32		21		10
18	56	17	42	16	31	15	20	14	9	13	
	55		54		41		30		19		8
19	53	20	40	21	29	22	18	23	7	24	
	52		51		39		28		17		6
30	50	29	38	28	27	27	16	26	5	25	
	49		48		27		26		15		4
31	47	32	36	33	25	34	14	35	3	36	

Field [illegible] of the [illegible]

T1
1 to 4 N
R 26 W



Field Notes
of
The Survey & Subdivision
of
Township No 1 S. R. 26. W. 6th P.M.
in the
State of Nebraska

Executed
By David V. Stephenson Deputy Surveyor
under joint Contract No 49. dated
June 16th 1871

Survey

Commenced July 22. 1871
Completed July 27. 1871

List of Names

Of persons employed to assist
in Surveying this Township
showing the respective capacities
in which they acted

Thos C. Cunningham Chainman
Benj F Morrow Chainman
Wm C Fitton Axeman & Monumenter
Chas W Brown Flagman

Field Notes of the Subdivision

Lines of Township 1. North
Range 26. West of the
6th P.M.

To determine the proper adjustment
of my Compass to subdivide this
Township I commenced at the
Corner to Township 1 North
On the base line Ranges 25 & 26 W.
of the 6th P.M. and run North
on a blank line along the east boun-
dary of Sec 36.

Var 13° 00' E

40.03 To a point 10 links East of the
1/4 Sec. Cor.

80.09 To a point 23 links East of the
Cor to Sec 25 & 36.

To retrace this line or run a line
parallel thereto my Compass must
be adjusted to a

Variation of 13° 10' E

Township 1. S. R. 26. W. 6th P.M.

Chains	From the Corner to Sec 35 & 36 on the South boundary of the Township I run North between Sec 35 & 36 Var 13° 10' E
38.00	Ravine bears S.E.
40.00	Set Sandstone 12×10×7 for a 1/4 Sec Cor.
80.00	Set Sandstone 14×10×8 for Cor to Sec 25. 26. 35 & 36.
	Land Broken Soil 3rd rate

Township 1. N. R 26. W. 6th P.M.

Chains	East. On a random line between Sec 25 & 36 Var 13° 30' E.
24.00	Ravine bears S.E.
40.00	Set Post & Clay for temporary 1/4 Sec. Cor
80.04	~~I closed~~ Project East Boundary at the Cor to Sec 25. & 36. from which corner I run West On true line between Sec 25 & 36 Va 13° 30' E
40.02	Set Sandstone 10×10×7 for a 1/4 Sec Cor.
80.04	The Cor to Sec 25. 26. 35 & 36.
	Land high & broken. Soil 3rd rate.

Township 1. N. R. 26. W. 6th P.M.

Chains.	
	North between Sec 25 and 26. Var 13° 10' E.
30.00	Ravine bears S.E. with Sandstone along edges of Ravine.
40.00	Set Sandstone 10x10x7 for a 1/4 Sec Cor.
80.00	Set Sandstone 12x11x6 for Cor to Sec 23. 24. 25 and 26.
	Land Broken Soil 3rd rate

Township 1. N. R. 26. W. 6th P.M.

Chains.	
	East. On a random line between Sec 24 and 25. Var 13° 30' E.
40.00	Set Post & Mound for temporary 1/4 Sec Cor.
80.06	Intersect East boundary of Township at Cor to Sec 24 & 25. from which Corner I run. West. On true line between Sec 24 and 25. Var 13° 30' E
40.03	Set Sandstone 9x9x7 for a 1/4 Sec Cor.
80.06	The Cor to Sec 23. 24. 25 and 26.
	Land high & rolling Soil 3rd rate

Township 1. N. R 26. W. 6th P.M.

Chains.	North, between Sec 23 and 24 Var 13° 10' E
40.00	Set Sandstone 10x10x7 for a 1/4 Sec. Cor.
49.00	Ravine bears N.E.
80.00	Set Sandstone, 12x10x6 for Cor to Sec 13. 14. 23 and 24.
	Land Broken Soil 3rd rate

Township 1. N. R. 26. W. 6th P.M.

Chains.	East On a random line between Sec 13 and 24 Var 13° 30' E.
40.00	Set Post Stake for temporary 1/4 Sec Cor.
44.00	Ravine bears N. then N.W.
80.00	Intersect East boundary of Township 5 links South of Cor to Sec 13 and 24. from which Corner I run South 89° 58' W. On true line between Sec 13 and 24. Var 13° 30' E
40.00	Set Sandstone 11x9x6 for a 1/4 Sec Cor.
80.00	The Cor to Sec 13. 14. 23 and 24
	Land high & rolling. Soil 3rd rate.

Township 1. N. R. 26. W. 6th P.M.

Chains.	
	North between Sec 13 & 14. Var 13° 10' E.
40.00	Set Sandstone 12×10×4 for a 1/4 Sec Cor.
47.10	Ravine bears N.W.
80.00	Set Sandstone 13×9×6 for Cor to Sec 11. 12. 13 & 14.
	Land Broken. Soil 3rd rate

Township 1. N. R. 26. W. 6th P.M.

Chains.	
	East. On a random line between Sec 12 & 13 Var 13° 30' E.
40.00	Set Post Flag for temporary 1/4 Sec Cor
79.98	Intersect East boundary of Township 13 links North of Cor to Sec 12 & 13. from which Corner I run North 89° 54' W. On true line between Sec 12 & 13. Var 13° 30' E.
39.99	Set Sandstone 9×9×8 for a 1/4 Sec Cor.
79.98	The Cor to Sec 11. 12. 13 & 14.
	Land high and rolling Soil 3rd rate

Township 1. N. R. 26. W. 6th P.M.

Chains.	North between Sec 11 and 12. Va 13°10' E
40.00	Down off of bluff on Creek bottom where I drove chared stake set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
80.00	Drove chared stake set post and raised mound of earth as per instructions for Cor. to Sec 1. 2. 11 and 12.

Land rolling Soil 2nd rate

Township 1. N. R 26. W. 6th P.M.

Chains	East. On a random line between Sec 1 and 12. Va 13°30' E.
5.00	Beaver Creek bears S.E. Short bend to the N.E. Water 20 links wide 18 inches deep Current rapid. A belt of Timber along banks of Creek
30.00	Same Creek bears N.
40.00	Set Post Flag for temporary 1/4 Sec Cor.
79.84	Intersect East boundary of Township 16 links South of Cor to Sec 1 and 12. from which corner I run South 89°53' W. On true line between Sec 1 and 12. Va 13°30' E
39.92	Drove chared stake set post & raised mound of Earth as per instructions for a 1/4 Sec. Cor.
79.84	The Cor to Sec 1. 2. 11 and 12.

Land gently rolling
Soil 2nd rate

Township 1. N. R. 26. W. 6th P.M.

Chains	
	North On a random line
	between Sec 1 and 2
	Var 13°10' E.
5.00	Bears Creek runs N.E. ~~[illegible]~~
40.00	Set Post Mag for temporary 1/4 Sec Cor.
58.00	Leave bottom & enter ups land N E
79.84	Intersect North boundary of
	Township 15 links East of Cor
	to Sec 1 and 2. from which
	Corner I run
	South 6' East On true line
	between Sec 1 and 2.
	Var 13°10 E
39.84	Drive Stake & state set post &
	raise mound of earth as per
	instructions for a 1/4 Sec Cor.
79.84	The Cor. to Sec 1. 2. 11 and 12.

Land (gently rolling). Soil 2nd rate.

July 22. 1871

Township 1 N. R. 26. W. 6th P.M.

Chains

Township 1. S. R. 26. W. 6th P.M.

Chains	
	North between Sec 34 & 35 Var 13° 10' E
40.00	Set Sandstone 13×9×6 for a 1/4 Sec Cor.
80.00	Set Sandstone 14×10×7 for Cor. to Sec 26. 27. 34 & 35.
	Land rolling Soil 2nd rate

Township 1. S. R. 26. W. 6th P.M.

Chains	
	East. On a random line between Sec 26 & 35. Var 13° 30' E
15.00	Ravine bears South
30.00	Ravine bears South.
40.00	Set Stone for temporary 1/4 Sec Cor.
64.00	Ravine bears S.E.
80.00	I closed 5 links South of Cor to Sec 25. 26. 35 & 36. from which Corner I run South 89° 58' W. On true line between Sec 26 & 35. Var 13° 30' E.
40.00	Set Sandstone 10×10×6. for a 1/4 Sec. Cor.
80.00	The Cor. to Sec 26. 27. 34. & 35.
	Land, broken. Soil 3rd rate

Township 1 N. R. 26 W. 6th P.M.

Chains	
	North, between Sec 26 and 27. Va 13°10'
40.00	Set Sandstone 10×9×8 for a 1/4 Sec Cor.
80.00	Set Sandstone 14×11×7 for Cor to Sec 22. 23. 26 and 27.
	Land broken Soil 2d rate

Township 1 N. R. 26 W. 6th P.M.

Chains	
	East. On a random line between Sec 23 and 26. Va 13°30' E
10.00	Ravine bears N. W.
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec Cor
80.08	~~I closed~~ Intersect N and S line 16 links South of Corner to Sec 23. 24. 25 and 26 from which corner I run South 89°53' W. On true line between Sec 23 and 26. Va 13°30' E
40.04	Set Sandstone 12×10×7 for a 1/4 Sec Cor.
80.08	The Cor. to Sec 22, 23, 26 and 27
	Land rolling. Soil 2nd rate.

Township 1 S. R 26 W. 6th P.M.

Chains.	
	North between Sec 22 & 23 Var 13° 10' E
16.00	Ravine bears N.W.
40.00	Set Sandstone 11×9×7 for a 1/4 Sec Cor
80:00	Set Sandstone, 14×10×7 for Cor to Sec 14, 15, 22 & 23
	Land rolling Soil 2nd rate

Township 1 S. R 26 W. 6th P.M.

Chains.	
	East. On a random line between Sec 14 & 23 Var 13° 30' E.
40.00	Set Post Flag for temporary 1/4 Sec Cor.
80:10	~~Closed~~ 7 links South of Cor to Sec 13, 14, 23 & 24, from which corner I run South 89° 57' W. On true line between Sec 14 & 23. Var 13° 30' E
40:05	Set Sandstone 10×10×7 for a 1/4 Sec Cor.
80.10	The Cor to Sec 14, 15, 22, & 23.
	Land rolling Soil 2nd rate.

Township 1 S. R. 26 W. 6th P.M.

Chains.	North. between Sec 14 and 15. Var 13° 10' E
9.00	Ravine bears N. W.
20.00	Leave upland enter Creek bottom.
40.00	Set Sandstone 11x9x7 for a 1/4 Sec Cor.
80.00	Set Sandstone 14x9x7 for Cor. to Sec 10. 11. 14 and 15

Land gently rolling Soil 2nd rate

Township 1 S. R. 26 W. 6th P.M.

Chains	East. On a random line between Sec 11 and 14. Var 13° 30' E.
40.00	Set Post Flag for temporary 1/4 Sec Cor.
65.00	Ravine bears N. to Creek
80.15	Intersect N and S line I closed at the Cor. to Sec 11. 12. 13 and 14. from which Corner I run West. On a true line between Sec 11 and 14. Var 13° 30' E
411.07½	Set Sandstone 11x9x6 for a 1/4 Sec Cor.
811.15	The Cor to Sec 10. 11. 14 and 15.

Land rolling Soil 2nd rate.

Township 1 N. R 26 W. 6th P.M.

Chains	
	North. between Sec 10 and 11 Va 13° 10' E.
40.00	Drove Hard slate set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
46.00	Beaver Creek 20 links wide runs N.E.
75.00	Same Creek runs S.W.
80.00	Drove Hard slate set post & raised mound of Earth as per instructions for Cor to Sec 2, 3, 10 and 11.

Land rolling Soil 2nd rate

Township 1 N. R. 26 W. 6th P.M.

Chains.	
	East. On a random line between Sec 2 and 11 Va 13° 30' E.
9.00	Beaver Creek 20 links wide, runs S.W.
17.00	Same Creek 20 links wide runs N.
20.50	Same Creek runs S.
38.00	Same Creek runs N.E.
40.00	Set Flag for temporary 1/4 Sec Cor.
80.20	I closed 13 links N of Cor. to Sec 1. 2. 11. and 12. from which a corner I run North 89° 54' W. On true line between Sec 2 and 11. Va 13° 30' E
40.10	Drove Hard slate set post & raised mound of Earth as per instructions for a 1/4 Sec. Corner
80.20	The Cor. to Sec 2. 3. 10 and 11.

Land level 2nd rate farming

Township 1. N. R. 26. W. 6th P.M.

Chains.	North, (on a random line) between Sec 2 and 3 Va 13° 10' E.
10.00	Bears Creek 30 links wide runs E.
15.00	Dry Creek bears E.
23.00	Same Creek " N.W.
27.00	" " " S.E.
30.00	Same Creek " S.W.
35.00	Same Creek " N.E.
40.00	Set Klay on West bank of Dry Creek, for temporary 1/4 Sec Cor
43.00	Leave Bed of Dry Creek runs South
47.00	Same Creek runs N.W.
50.00	Same Creek runs S.E.
54.00	Same Creek runs W.
56.00	Same Creek runs E.
60.00	Leave Creek bears S.W.
79.68	Intersect North boundary of Township 13 links East of Cor to Sec 2 and 3. from which Corner I run South, 6' East On true line between Sec 2 and 3 Va 13° 10' E
39.68	Drove Charcoal stake set post and raised mound of earth as per instructions for 1/4 Sec Cor. On west bank of Lost Creek.
79.68	The Cor to Sec 2. 3. 10 and 11.

July 24th 1871

Land rolling, Soil 2nd rate
There is a small scattering belt of Timber along bank of this Creek

Township 1. N. R. 26. W. 6th P.M.

Chains.

Township 1 S. R. 26 W. 6th P.M.

Chains	
	North. between Sec 33 & 34 Va 13° 10' E
38.00	Ravine bears S.E.
40.00	Set Sandstone 12×8×6 for a 1/4 Sec Cor.
80.00	Set Sandstone 13×9×6. for Cor. to Sec 27. 28. 33 & 34
	Land broken Soil 2nd rate

Township 1 S. R. 26 W. 6th P.M.

Chains.	
	East. On a random line between Sec 27 & 34 Va 13° 30' E.
40.00	Set Post Flag. for temporary 1/4 Sec Cor.
50.00	Ravine bears S.
80.04	I closed 9 links South of Cor to Sec 26. 27. 34 & 35. from which corner I run South 89° 56' W. On true line between Sec 27 & 34. Va 13° 30' E
40.02	Set Sandstone 11.×9×7 for a 1/4 Sec Cor.
80.04	The Cor to Sec 27. 28. 33 & 34
	Land broken. Soil 2nd rate.

Township 1. N. R 26. W. 6th P.M.

Chains	North between Sec 27 and 28. Va 13° 10' E.
40.00	Set Sandstone 11×10×6 for a 1/4 Sec Cor.
80.00	Set Sandstone 13×8×6 for Cor to Sec 21. 22. 27 and 28.
	Land rolling Soil 2nd rate

Township 1. N. R. 26. W. 6th P.M.

Chains.	East. On a random line between Sec 22 and 27 Va 13° 30' E
33.00	Ravine bears North.
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec. Cor
80.08	~~I closed~~ Intersect Night line 14 links South of Cor to Sec 22. 23. 26 and 27 from which corner I run South 89° 54' W. On true line between Sec 22 and 27. Va 13° 30' E
40.04	Set Sandstone 10×10×6 for a 1/4 Sec Cor.
80.08	The Cor to Sec 21. 22. 27 and 28.
	Land high & rolling. Soil 2nd rate

Township 1 N. R. 26 W. 6th P.M.

Chains	North between Sec 21 and 22. Var 13° 10' E
40.00	Set Sandstone 11x9x5 for a 1/4 Sec Cor.
80.00	Set Sandstone 13x10x7 for Cor to Sec 15 16. 21 and 22.
	Land rolling Soil 2nd rate

Township 1 N. R. 26 W. 6th P.M.

Chains.	East. On a random line between Sec 15. and 22. Var 13° 30' E.
35.00	Deep Ravine bears N. Ledges of Sandstone along banks.
40.00	Set Post for temporary 1/4 Sec. Cor.
80.11	I close 5 links South of Cor. to Sec 14. 15. 22 and 23. from which Corner I run South 89° 58' West. On true line between Sec 15 and 22. Var 13° 30' E
40.05½	Set Sandstone 11x10x7 for a 1/4 Sec Cor.
80.11	The Cor to Sec 15. 16. 21 and 22.
	Land high & rolling. Soil 2nd rate.

Township 1. N. R. 26. W. 6th P.M.

Chains.	North between Sec 15 and 16 Va 13°10' E.
10.00	Leave Upland & enter bottom bears E
40.00	Set Sandstone 12×8×7 for a 1/4 Sec Cor.
46.00	Beaver Creek 20 links wide runs N.E.
70.00	Same Creek 20 links wide runs N.W.
80.00	Drove chared stake set post and raised mound of earth as per instructions for Cor to Sec 9.10.15 and 16.

Land rolling Soil 2nd rate

Township 1. N. R. 26. W. 6th P.M.

Chains.	East. On a random line between Sec 10 and 15 Va 13°30' E.
9.00	Deep Ravine bears N.W.
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec Cor.
80.02	~~I close~~ Intersect N and S line 7 links North of Corner to Sec 10.11.14 and 15. from which Corner I run North 89°57' W. On true line between Sec 10 and 15. Va 13°30' E
40.01	Drove chared stake, set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
80.02	The Corner to Sec 9.10.15 and 16.

Land level. Soil 2nd rate.

Township 1. N. R 26. W. 6th P.M.

Chains.	North between Sec 9 and 10. Var 13° 10' E.
6.00	Ravine bears N.W.
36.00	Beaver Creek 20 links wide runs E.
40.00	Drove hard state set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
50.00	Leave Bottom and enter Upland
80.00	Drove hard state set post & raised mound of earth as per instructions for Cor to Sec 3. 4. 9 and 10.

Land gently rolling. Soil 2nd rate

Township 1. N. R. 26. W. 6th P.M.

Chains.	East. On a random line between Sec 3 and 10. Var 13° 30' E.
40.00	Set Post & Mound for temporary 1/4 Sec. Cor.
46.00	1 Beaver Creek 20 links wide runs N.E. where I leave it's land and enter bottom
80.14	Intersect N and S line ~~I closed~~ 13 links North of Cor to Sec 2. 3. 10 and 11. from which corner I run North 89° 54' W. On true line between Sec 3 and 10. Var 13° 30' E.
40.07	Drove hard state, set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
80.14	The Cor to Sec 3. 4. 9 and 10.

Land gently rolling
Soil 2nd rate

Township 1. N. R. 26. W. 6th P.M.

Chains.	
	North On a random line between Sec 3 and 4. Va 13°10' E.
40.00	Set Post ~~Flag~~ for temporary 1/4 Sec Cor.
79.73	Intersected North boundary of Township 23 links west of Cor to Sec 3 and 4. from which corner I run South 10' West On true line between Sec 3 and 4. Va 13°10' E
39.73	Drove chased stake set post + raised mound of earth as per instructions for 1/4 Sec Cor.
79.73	The Cor to Sec. 3. 4. 9 and 10.

Land rolling 2nd rate Soil.

July 25th 1871

Township 1. N. R. 26 W. 6th P.M.

Chains.	

Township 1. N. R. 26. W. 6th P.M.

Chains.	North between Sec 32 and 33 Va 13° 10' E
12.00	Short Ravine bears S.W.
40.00	Set Sandstone 10×10×7 for a 1/4 Sec Cor.
80.00	Set Sandstone 13×10×6 for Cor to Sec 28. 29. 32 and 33
	Land rolling Soil 2nd rate

Township 1. N. R. 26. W. 6th P.M.

Chains.	East On a random line between Sec 28 and 33 Va 13° 30' East
37.00	Ravine bears S.
40.00	Set Post for temporary 1/4 Sec. Cor.
79.94	I closed 20 links South of Cor to Sec 27. 28. 33 and 34. from which corner I run South 89° 51' W. On true line between Sec 28 and 33. Va 13° 30' E
39.97	Set Sandstone 11×9×7 for a 1/4 Sec Cor.
79.94	The Cor. to Sec 28. 29. 32 and 33
	Land rolling Soil 2nd rate

Township 1 N. R 26. W. 6th P.M.

Chains	North between Sec 28 and 29 Va 13° 10' E
40.00	Set Sandstone 11×10×7 for a 1/4 Sec Cor.
80.00	Set Sandstone 12×11×9 for Cor to Sec 20. 21. 28 and 29.
	Land rolling Soil 2nd rate

Township 1. N. R. 26. W. 6th P.M.

Chains.	East. On a random line between Sec 21 and 28 Va 13° 30' E.
38.00	Ravine bears N. W.
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec. Cor
79.93	Intersect N and S line I closed 23 links South of Cor. to Sec 21. 22. 27 and 28. from which Corner I run South 89° 50' W. On true line between Sec 21 and 28. Va 13° 30' E.
39.96½	Set Sandstone 11×9×6 for a 1/4 Sec Cor.
79.93	The Cor. to Sec 20. 21. 28 & 29.
	Land rolling Soil 2nd rate.

Township 1 N. R. 26 W. 6th P.M.

Chains.	North between Sec 20 and 21 Var 13° 10' E.
36.00	Ravine bears N. E.
40.00	Set Sandstone 11x8x6 for a 1/4 Sec Corner.
80.00	Set Sandstone 13x9x7 for Cor to Sec 16. 17. 20 and 21
	Land rolling Soil 2nd rate

Township 1 N. R. 26 W. 6th P.M.

Chains.	East. On a random line between Sec 16 and 21 Var 13° 30' East.
36.00	Ravine bears N. E.
40.00	Set Post for temporary 1/4 Sec Cor.
79.90	Closed 16 links South of Cor. to Sec 15. 16. 21 and 22. from which Corner I run South 89° 53' W. On true line between Sec 16 and 21. Var 13° 30' E
39.95	Set Sandstone 12x9x7 for a 1/4 Sec Cor.
79.90	The Cor to Sec 16. 17. 20 and 21.
	Land rolling 2nd rate Soil.

Township 1 N. R 26. W. 6th P.M.

Chains	North between Sec 16 & 17 Var 13° 10' E
10.00	Leave Upland & enter Creek bottom N.B.
40.00	Set Sandstone 11x10x6 for a 1/4 Sec Cor.
58.00	Beaver Creek 20 links wide runs East.
80.00	Leave bottom enter Upland where I drive Chard stake set post & raised mound of earth as per instructions for Cor to Sec 8. 9. 16 & 17.

Land rolling Soil 2nd rate

Township 1 N. R 26. W. 6th P.M.

Chains	East. On a random line between Sec 9 & 16. Var 13° 30' E.
40.00	Set Post & Log for temporary 1/4 Sec Cor
44.00	Beaver Creek 20 links wide runs North.
60.00	Same Creek runs South.
71.50	Same Creek runs N.W.
79.86	Intersect Sec line ~~I closed~~ 7 links South of Cor to Sec 9. 10. 15 & 16. from which Corner I run South 89. 57' W. On true line between Sec 9 & 16. Var 13° 30' E
39.93	Drive Chard stake set Post & raised mound of Earth as per instructions for a 1/4 Sec Cor.
79.86	The Cor to Sec 8. 9. 16 & 17.

Land rolling 2nd rate Soil

Township 1. N. R. 26. W. 6th P.M.

Chains.	North between Sec 8 and 9 Var 13° 10' E.
40.00	Drove hard stake set post + raised mound of earth as per instructions for a 1/4 Sec Cor.
80.00	Drove hard stake set Post + raised mound of earth as per instructions for Corner to Sec 4. 5. 8 and 9.

Land rolling Soil 2nd rate

Township 1. N. R. 26. W. 6th P.M.

Chains.	East. On a random line between Sec 4 and 9 Var 13° 30' E.
40.00	Set ~~Post~~ Flag for temporary 1/4 Sec Cor.
56.00	Deep Ravine bears S. to Creek
79.98	~~Cloud~~ except N+S line. 9 links South of Cor. to Sec 3. 4. 9 and 10. from which corner I run South 89° 56' W. On true line between Sec 4 and 9. Var 13° 30' E.
39.99	Drove hard stake set post + raised mound of earth as per instructions for a 1/4 Sec. Cor.
79.98	The Cor. to Sec 4. 5. 8 and 9.

Land rolling 2nd rate Soil

Township 1. N. R. 26. W. 6th P. M.

Chains.	
	North On a random line between Sec 4 and 5. Var 13° 10' E.
22.00	Deep Ravine bears S.E.
40.00	Set Post Stake for temporary 1/4 Sec Cor.
79.81	Intersected North boundary of Township 14 links west of Cor. to Sec 4 and 5. from which corner I run South, 6' West On true line between Sec. 4 and 5. Var 13° 10' E
39.81	Drove stand stake set post + raised mound of earth as per instructions for a 1/4 Sec. Cor.
79.81	The Cor to Sec 4. 5. 8 and 9

Land rolling 2nd rate Soil.

Township 1. N. R 26. W. 6th P. M.

Chains.	
	North between Sec 31 and 32 Var 13° 10' E.
40.00	Set Sandstone 12x11x6 for a 1/4 Sec Cor.
80.00	Set Sandstone 14x9x6 for Cor to Sec 29. 30. 31 and 32.

Land rolling Soil 2nd rate

Township 1 N. R. 26. W. 6th P.M.

Chains.	East. On a random line between Sec 29 and 32 Va 13°30' E
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec Cor
53.00	Ravine bears South
80.10	~~I closed~~ Intersect Nands line 13 links South of Cor to Sec 28. 29. 32 and 33 from which corner I run South 89°54' W. On true line between Sec 29 and 32. Va 13°30' E
40.05	Set Sandstone 13×7×6 for a 1/4 Sec. Cor.
80.10	The Cor. to Sec 29. 30. 31 and 32.

Land rolling Soil 2nd rate

Township 1 N. R. 26. W. 6th P.M.

Chains	West On a random line between Sec 30 and 31 Va 13°30' E.
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec Cor
79.60	Intersected west boundary of Township 20 links South of Cor. to Sec 30 and 31. from which corner I run South 89°51' E. On true line between Sec 30 and 31. Va 13°30' E
39.60	Set Sandstone 13×9×5 for a 1/4 Sec Cor.
79.60	The Corner to Sec 29. 30. 31 & 32

Land rolling 2nd rate Soil

July 26th 1871

Township 1. N. R. 26. W. 6th P.M.

Chains.	North between Sec 29 and 30. Var 13° 10' E.
40.00	Set Sandstone 12x10x6 for a 1/4 Sec Cor.
64.00	Ravine bears N.E.
80.00	Set Sandstone 12x11x7 for Cor to Sec 19. 20. 29 and 30

Land rolling Soil 2nd rate

Township 1. N. R. 26. W. 6th P.M.

Chains.	East. On a random line between Sec 20 and 29. Var 13° 30' Each
40.00	Set Post Stake for temporary 1/4 Sec Cor.
50.00	Ravine bears N.E.
80.13	I closed at the Cor to Sec 20. 21. 28 and 29. from which Corner I run West. On a true line between Sec 20 and 29. Var 13° 30' E.
40.06½	Set Sandstone 12x8x6 for a 1/4 Sec. Cor.
80.13	The Cor. to Sec 19. 20. 29 and 30

Land rolling 2nd rate Soil

Township 1. N. R. 26. W. 6th P.M.

Chains.	West. On a random line between Sec 19 and 30. Var 13° 30' East.
40.00	Set Post & Flag for temporary 1/4 Sec Cor.
79.03	Intersected west boundary of Township 15 links North of Cor. to Sec 19 and 30. from which Corner I run North 89° 54' E. on true line between Sec 19 and 30. Var 13° 30' E
39.03	Set Sandstone 12 x 11 x 7 for a 1/4 Sec Cor.
79.03	The Cor. to Sec 19. 20. 29 and 30.

Land rolling. 2nd rate Soil.

Township 1. N. R. 26. W. 6th P.M.

Chains	North between Sec 19 and 20. Var 13° 10' E.
40.00	Set Sandstone 12 x 11 x 7 for a 1/4 Sec. Cor.
80.00	Where I leave Upland & enter bottom bears S W & E I set a Sandstone 14 x 10 x 8 for Cor to Sections 17. 18. 19 and 20.

Land rolling Soil 2nd rate

Township 1 N. R 26 W. 6th P.M.

Chains	
	East. On a random line between Sec 17 and 20 Va 13°30' East.
16.00	Short Ravine bears N.E.
40.00	Set Post ~~Stake~~ for temporary 1/4 Sec Cor.
79.97	~~I closed~~ 7 links North of Cor. to Sec 16.17. 20 and 21. from which Corner I run North 89°57' W. On true line between Sec 17 and 20. Va 13°30' E
39.98	Set Sandstone 13x9x8 for a 1/4 Sec Cor.
79.97	The Corner to Sec 17.18. 19 and 20.

Land rolling 2nd rate Soil.

Township 1 N. R. 26 W. 6th P.M.

Chains.	
	West. On a random line between Sec 18 and 19. Va 13°30' East.
31.00	Beaver Creek 20 links wide, runs N.E.
37.00	Same Creek 20 links wide runs S.
40.00	Set Post ~~Stake~~ for temporary 1/4 Sec Cor.
78.41	Intersected west boundary of Township 11 links N of Cor. to Sec 18 and 19. from which Corner I run North 89°55 E. On true line between Sec 18 and 19. Va 13°30' E.
38.41	Set Sandstone 11x10x8 for a 1/4 Sec Cor.
78.41	The Cor to Sec 17.18. 19 and 20.

Land rolling 2nd rate Soil.

Township 1. N. R. 26. W. 6th P.M.

Chains	North between Sec 17 and 18 Va 13° 10' E
30.00	Beaver Creek 20 links wide runs N.E.
40.00	Drove Chard stake set post + raised mound of earth as per instructions for a 1/4 Sec Cor
68.00	Leave bottom + enter Upland bears E and N.W.
80.00	Drove Chard stake set post + raised mound of earth as per instructions for Corner to Sec 7. 8. 17 and 18

Land rolling. Soil 2nd rate

Township 1. N. R 26. W. 6th P.M.

Chains.	East. On a random line between Sec 8 and 17. Va 13° 30' East.
40.00	Set Post & Mound for temporary 1/4 Sec. Cor.
79.81	I closed at the Cor to Sec 8. 9. 16 and 17. from which Corner I run
	West. On a true line between Sec 8 and 17. Va 13°30' E
39.90½	Drove Chard stake set post + raised mound of earth as per instructions for a 1/4 Sec Cor.
79.81	The Cor. to Sec 7. 8. 17 and 18

Land rolling Soil 2nd rate.

Township 1. N. R. 26. W. 6th P.M.

Chains.	
	West. On a random line between Sec 7 and 18 Var 13° 30' E.
27.00	Deep & Rocky Ravine bears S. where I leave Upland & enter bottom bears N.W. S.E.
40.00	Set Post & Mound for temporary 1/4 Sec Cor.
71.50	Beaver Creek 20 links wide runs S.E.
78.00	Intersect met boundary of Township 9 links North of Cor to Sec 7 and 18. from which corner I run North 89° 56' E On true line between Sec 7 and 18. Var 13° 30' E
38.00	Set Sandstone 14x10x8 for a 1/4 Sec Cor.
78.00	The Cor to Sec 7. 8. 17 and 18.

Land rolling 2nd rate Soil.

Township 1. N. R 26. W. 6th P.M.

Chains	
	North between Sec 7 and 8. Var 13° 10' E
40.00	Set Sandstone 13x9x7 for a 1/4 Sec Cor.
80.00	Set Sandstone 14x10x9 for Cor. to Sec 5. 6. 7 and 8

Land rolling Soil 2nd rate

Township 1. N. R 26. W. 6th P.M.

Chains	East. On a random line between Sec 5 and 8. Var 13° 30' E.
40.00	Set Post Stone for temporary 1/4 Sec Cor
79.78	Intersected Range line Closed 6 links South of Cor. to Sec 4. 5. 8 and 9. from which Corner I run South 89° 57' W. On true line between Sec 5 and 8. Var 13° 30' E
39.89	Set Sandstone 13x9x6 for a 1/4 Sec Cor.
79.78	The Cor. to Sec 5. 6. 7 and 8.

Land high & rolling
Soil 2nd rate.

Township 1. N. R. 26. W. 6th P.M.

Chains	West On a random line between Sec 6 and 7. Var 13° 30' E.
35.00	Dep Ravine bears South
40.00	Set a Post Stone for temporary 1/4 Sec Cor
77.40	Intersected Great boundary of Township 5 links South of Cor. to Sec 6 and 7 - from which Corner I run South 89° 58' E. on true line between Sec 6 and 7. Va 13° 30' E
37.40	Set Sandstone 14x10x8 for a 1/4 Sec. Cor.
77.40	The Cor. to Sec 5. 6. 7 and 8.

Land rolling Soil 2nd rate.

Township 1. N. R. 26. W. 6th P.M.

Chains	North On a random line between Sec 5 and 6. Var 13° 10' E.
40.00	Set Post & Clay for temporary 1/4 Sec Cor.
79.76	Intersected North boundary of Township 16 links west of Cor. to Sec 5 and 6. from which Corner S 7 West run South On a true line between Sec 5 and 6 Var 13° 10' E
39.76	Set Sandstone 13x9x8 for a 1/4 Sec Cor.
79.76	The Cor to Sec 5.6. 7 and 8

Land high and rolling
Soil poor 2nd rate

July 27th 1871

Township 1. N. R 26. W. 6th P.M.

General Description

The Upland in this Township is principally gently rolling Prairie Soil has little sand and is 2nd rate farming land. The Bottom along the Beaver Creek is generally lemb Soil has some sand. 2nd rate land for cultivation. There is considerable Timber along Beaver Creek principally Cottonwood Elm and Ash.

List of Names

A list of the names of the individuals employed to assist in running, measuring or marking the lines and Corners described in the foregoing field Notes of Township Number One (1) North of the base line of Range No Twenty Six (26) West of the Sixth Principal Meridian showing the respective capacities in which they acted

Thos C Cunningham		Chainman
Benj F Morrow		Chainman
Wm C Fitton	and	Axeman
		Moundman
Oliver W Brown		Flagman
David D Stephenson		Compassman

We hereby certify that we assisted David D Stephenson Deputy Surveyor in subdividing Township One (1) North of the base line of Range Number twenty Six West of the Sixth Principal Meridian and that said Township has been in all respects to the best of our knowledge and belief, well and faithfully Surveyed and the boundary monuments, planted according to the instructions furnished by the Surveyor General

T C Cunningham		Chainman
B F Morrow		Chainman
William C Fitton	and	Axeman
		Moundsman
Oliver W Brown		Flagman
David D Stephenson		Compassman

Subscribed and sworn to by the above named persons before me a Notary Public in and for the

County of Cass and State of Nebraska this Eighteenth day of September 1871

Lloyd D Bennett
Notary Public

I David V Stephenson Deputy Surveyor, do solemnly swear that in pursuance of a Contract with Ebenezer E Cunningham Surveyor of the public lands of the United States in the State of Nebraska, bearing date the sixteenth day of June 1871 and in strict conformity to the laws of the United States and the instructions furnished by the said Surveyor General, I have faithfully surveyed the Subdivision lines of Township One (1) North of the base line of Range number twenty Six (26) West of the Sixth Principal Meridian in the state aforesaid and do further solemnly swear that the foregoing are the true and original Field Notes of such Survey

Deputy Surveyor

Subscribed by the said David V Stephenson deputy Surveyor and Sworn to before me a Notary Public in and for the County of Cass and state of Nebraska this day of 1871

Notary Public

Survey Commenced July 22d
A D 1871 and completed
July 27th A D 1871

I David V Stephenson
Deputy Surveyor do Solemnly
Swear that in pursuance of
a Joint Contract No 49 wherein
David V Stephenson and James
L Slocum are Joint Contractors
with E E Cunningham
United States Surveyor General
for the District of Nebraska
and Iowa, bearing date the
Sixteenth day of June
A D 1871- I have well
faithfully and truly in my
own proper person and in
strict conformity with the
instructions of the Surveyor
General, the Surveying
Manual and the laws of
the United States surveyed
all those parts or
portions of Township
No 1. North of the Base
line of Range No 26. West
of the 6th Principal Meridian

in the State of Nebraska as are represented in the foregoing Field Notes as having been Surveyed under my direction, and I do further Solemnly Swear that the foregoing are the true and Orginal Field Notes of Such Survey

David V Stephenson
Deputy Sayor

Subscribed by the said David V. Stephenson Deputy Surveyor and Sworn before me a Notary Public within and for the County of Cass State of Nebraska this 18th Day of September 1871

Lloyd D Bennett
Notary Public

Surveyor Generals Office
Plattsmouth Neb. Oct. 28th 1871

The foregoing Field Notes of the Survey and Subdivision of Township No 1 North of the Base line of Range No 26 West of the 6th Principal Meridian in the State of Nebraska as executed by David V Stephenson Deputy Surveyor under Joint Contract No 49. dated June 16th A D 1871 wherein David V Stephenson and James L Slocum are Joint Contractors with E E Cunningham Surveyor General. and in the month of July A D 1871 having been critically examined the necessary corrections and explanations made the said Field Notes and the Survey they describe are hereby approved.

E. E. Cunningham
Surveyor General

T 2 N., R 26 W

6	61	5	45	4	34	3	23	2	12	1	
60		59		44		33		22		11	
7	58	8	43	9	32	10	21	11	10	12	
57		56		42		31		20		9	
18	55	17	41	16	30	15	19	14	8	13	
54		53		40		29		18		7	
19	52	20	39	21	28	22	17	23	6	24	
51		50		38		27		16		5	
30	49	29	37	28	26	27	15	26	4	25	
48		47		36		25		14		3	
31	46	32	35	33	24	34	13	35	2	36	

Field Notes

of

The Survey and Subdivision of Township 2 North of Base Line Range 26 West of the 6th Principal Meridian.

Executed by David T. Stephenson Deputy Surveyor under joint Contract No. 49 of June 16th 1871 wherein Stephenson and Slocum are joint contractors

Survey
Commenced July 27. 1871
Completed August 2nd 1871

Field Notes of the Subdivision

Lines of Townships 2. North. Range 26. West of the 6th P. M.

Chains. To determine the proper adjustment of my Compass to subdivide this Township, I commenced at the Corner to Townships 1 & 2 North. Ranges 25 & 26 West of the 6th P. M. and run North in a blank line along the East boundary of Section 36.

Variation 13° 30' E

40.10 To a point 8 links east of the 1/4 Sec. Cor.

80.04 To a point 19 links east of the Corner to Sec 25 & 36.

To retrace this line, or run a line parallel thereto my Compass must be adjusted to a

Variation of 13° 38' E

Township 2. N. R. 26. W. 6th P.M.

Chains	
	From the Cor to Sec 35 & 36 on the South boundary of the Township I run North between Sec. 35 & 36. Va 13° 38' E
40:00	Drove shared stake, set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
80.00	Drove shared stake, set post & raised mound of earth as per instructions for Cor. to Sec 25. 26. 35 & 36.

Land rolling Soil 2nd rate

Township 2. N. R. 26. W. 6th P.M.

Chains.	
	East on a random line between Sec 25 & 36. Va 13° 20' East
40:00	Set Post & Pile for temporary 1/4 Sec Cor
79:96	Intersected East boundary of Township at Cor to Sec 25 & 36. from which corner I run West on true line between Sec 25 & 36. Va 13° 20' E
39.98	Drove shared stake, set post & raised mound of Earth as per instructions for a 1/4 Sec. Corner.
79.96	The Corner to Sec 25. 26. 35 & 36.

Land gently rolling. Soil 2nd rate.

Township 2. N. R. 26. W. 6th P.M.

Chains.	North between Sec 25 & 26 Va 13° 38' E.
40.00	Drove Chard stake, set post and raised mound of earth as per instructions for a 1/4 Sec. Cor.
50.00	Ravine bears S.W.
80.00	Drove Chard stake. Set post & raised mound of earth as per instructions for Cor to Sec. 23. 24. 25 & 26.

Land rolling Prairie Soil 2nd rate

Township 2. N. R. 26. W. 6th P.M.

Chains.	East. on a random line between Sec 24 & 25. Va 13° 20' E.
36.00	Ravine bears S.W.
40.00	Set Stake for temporary 1/4 Sec Cor.
79.81	Intersected East boundary of Township 5 links South of Cor. to Sec 24 & 25. from which Corner I run South 89° 58' W. on true line between Sec 24 & 25. Va 13° 20' E
39.90	Drove Chard stake, set post & raised mound of Earth as per instructions for a 1/4 Sec Cor.
79.80	The Cor. to Sec 23. 24. 25 & 26.

Land rolling 2nd rate farming

Township 2. N. R. 26. W. 6th P.M.

Chains.	North. between Sec 23 & 24. Va 13° 38' E
40.00	Drove Chard state, set post and raised mound of earth as per instructions for a 1/4 Sec. Cor.
80.00	Drove Chard state, set post and raised mound of earth as per instructions for Cor to Sec 13 14. 23 & 24.

Land rolling Soil 2nd rate

Township 2. N. R. 26. W. 6th P.M.

Chains	East. On a random line between Sec 13 & 24. Va 13° 20' E.
40.00	Set Post Flag for temporary 1/4 Sec Cor
79.86	Intersected East boundary of Township 13 links North of Cor to Sec 13 & 24. from which Corner I run North 89° 56' W. on true line between Sec 13 & 24. Va 13° 20' E
39.93	Drove Chard state set post and raised mound of earth as per instructions for a 1/4 Sec Cor.
79.86	The Cor to Sec 13 & 24.

Land rolling. Soil 2nd rate

Township 2. N. R. 26. W. 6th P.M.

Chains	North. between Sec 13 and 14. Va 13°38' E
40.00	Drove chared stake set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
80.00	Drove chared stake, set post and raised mound of earth as per instructions for Cor. to Sec 11. 12. 13 and 14.

Land broken Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains	East on a random line between Sec 12 and 13. Va 13°20' E.
32.00	Ravine bears S.E.
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec. Cor
79.93	Intersected East boundary of Township 9 links North of Cor. to Sec 12 and 13. from which corner I run North 89°56' W. on true line between Sec 12 and 13. Va 13°20' E
39.96½	Drove chared stake, set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
79.93	The Corner to Sec 11. 12. 13 and 14.

Land rolling. Soil 3rd rate.

Township 2. N. R. 26. W. 6th P.M.

Chains.	North between Sec 11 and 12. Var 13° 38' E.
40.00	Drove Chard state. set post & raised mound of earth as per instructions for a 1/4. Sec. Cor.
80.00	Drove Chard state, set post & raised mound of earth as per instructions for Cor. to Sec 1. 2, 11 and 12.

Land broken Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains.	East. on a random line between Sec 1 and 12. Var 13° 20' E
40.00	Set Post Flag for temporary 1/4 Sec Cor.
79.96	Intersected East boundary of Township 8 links North of Cor to Sec 1 and 12. from which Corner I run North 89° 57' W. on true line between Sec 1 and 12. Var 13° 20' E
39.98	Drove Chard State Set Post and raised mound of earth as per instructions for a 1/4 Sec. Cor.
79.96	The Cor. to Sec 1. 2. 11 and 12.

Land Light & rolling
Soil 3rd rate.

Township 2. N. R 26. W. 6th P.M.

Chains.	
	North on a random line between Sec 1 and 2. Va 13° 38' E.
40.00	Set Stone Flag for temprary 1/4 Sec Cor
79.80	Intersected North boundary of Township 2 links East of Corner to Sec 1 and 2. from which corner I South 1° E on true line between Sec 1 and 2 / Va 13° 38' E
39.80	Drove Stand stake, set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
79.80	The Cor. to Sec 1. 2. 11 and 12.

Land High & rolling
Soil 3d rate

July 27th 1871

Township. 2. N. R. 26. W. 6th P.M.

Chains.

Township 2. N. R. 26. W. 6th P.M.

Chains.	North. between, Sec 34 & 35. Var 13° 38' E
16.00	Ravine bears S.E. to large Ravine
40.00	Drove hard state, set post & raised mound of Earth, as per instructions for a 1/4. Sec. Cor.
80.00	Drove hard state, set post and raised mound of earth as per instructions for Cor to Sec 26. 27. 34 & 35.

Land broken Soil 3rd rate

Township 2. N. R 26. W. 6th P.M.

Chains.	East. on a random line between Sec 26 & 35 Var 13° 20' E.
27.00	Deep Ravine bears S.W.
40.00	Set Post & Mound for temporary 1/4 Sec. Cor.
80.00	I closed 14 links S. of Cor to Sec 25. 26. 35 & 36. from which Corner I run South 89° 54 W. on true line between Sec 26 & 35. Var 13° 20' E
40.00	Drove hard state set post and raised mound of earth as per instructions for a 1/4 Sec Cor.
80.00	The Cor to Sec 26. 27. 34 & 35.

Land broken. Soil 3rd rate.

Township. 2. N. R. 26. W. 6th P.M.

Chains.	North. between Sec 26 and 27. Va 13° 38' E.
40.00	Drove chared stake set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
60.00	Ravine bears S.E. .....
80.00	Drove chared stake, set post and raised mound of earth as per instructions for Cor. to Sections 22. 23. 26 and 27.

Land broken Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains	East. on a random line between Sec 23 and 26. Va 13° 20' E
20.00	Ravine bears South.
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec Cor
80.02	I ~~chared~~ Intersect N & S line at the Cor to Sec 23, 24, 25 and 26. from which Corner I run
	West. on a true line between Sec 23 and 26. Va 13° 20' E
40.01.	Drove chared stake, set post and raised mound of earth. as per instructions for a 1/4 Sec Cor.
80.02	The Cor. to Sec 22. 23. 26 and 27.

Land broken. Soil 3rd rate.

Township 2. N. R. 26. W. 6th P.M.

Chains.	North. between Sec 22 and 23. Va 13° 38' E
40.00	Drove chared stake, set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
80.00	Drove chared stake, set post & raised mound of earth as per instructions for Cor. to Sec 14, 15, 22 and 23.

Land broken Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains	East. On a random line between Sec 14 and 23 Va 13° 20' E.
40.00	Set Post Flag for temporary 1/4 Sec Cor.
49.00	Ravine bears S.
80.06	Intersect N & S line I closed 4 links N of Cor to Sec 13. 14, 23 and 24. from which Corner I run North 89° 58' W. On true line between Sec 14 and 23. Va 13° 20' E
40.03	Drove chared stake, set post & raised mound of earth as per instructions for a 1/4 Sec. Corner.
80.06	The Cor to Sec 14. 15. 22 and 23.

Land broken. Soil 3rd rate.

Township 2. N. R. 26. W. 6th P.M.

Chains	North. between Sec 14 and 15. Va 13° 38' E
40.00	Drove chared, stake. set post and raised mound of earth as per instructions for a 1/4 Sec. Cor.
80.00	Drove, chared stake. set post & raised mound of earth as per instructions for Corner to Sec 10. 11. 14 and 15.
	Land broken Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains	East. On a random line between Sec 11 and 14. Va 13° 20' E.
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec Cor.
43.00	Ravine bears S.E.
79.98	Intersect N and S line I closed 13 links North of Cor. to Sec 11. 12. 13 and 14. from which Corner I run North 89° 54' W. on true line between Sec 11 and 14. Va 13° 20' E
39.99	Drove chared stake. set Post & raised mound of earth as per instructions for a 1/4 Sec Cor.
79.98	The Cor. to Sec 10. 11. 14 and 15.
	Land broken. Soil 3rd rate.

Township 2. S. R. 26. W. 6th P.M.

Chains.	North. between Sec 10 and 11. Var 13° 38' E
40.00	Drove hard stake. set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
80.00	Drove hard stake. set post & raised mound of earth as per instructions for Corner to Sec 2, 3, 10 and 11.

Land broken Soil 3rd rate

Township 2. S. R 26. W. 6th P.M.

Chains.	East. On a random line between Sec 2 and 11. Var 13° 20' E.
40.00	Set Post & Flag for temporary 1/4 Sec Cor.
79.95	Intersect right of way line Road 16 links North of Corner to Sec 1. 2. 11 and 12. from which Corner I run North 89° 53' W. On true line between Sec 2 and 11. Var 13° 20' E
39.97½	Drove hard stake set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
79.95	The Cor to Sec 2. 3. 10 & 11.

Land broken Soil 3rd rate

Township 2. S. R. 26. W. 6th P.M.

Chains.	North. On a random line between Sec 2 and 3. Var 13° 38' E.
40.00	Set Post Flag for temporary 1/4 Sec Cor.
79.76	Intersect North boundary of Township 10 links west of Cor. to Sec 2 and 3. from which Corner I run South 4' On West true line between Sec 2 and 3 Var 13° 38' E
39.76	Drove charred stake. Set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
79.76	The Cor to Sec 2, 3, 10 and 11.

Land broken. Soil 3rd rate.

July 28th 1871

Township 2. S. R. 26. W. 6th P.M.

Chains.

Township 2. N. R. 26. W. 6th P.M.

Chains	North between Sec 33 and 34. Va 13°38' E
40.00	Drove chared stake, set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
80:00	Drove chared stake, set post & raised mound of earth as per instructions for Cor. to Sec 27. 28. 33 and 34.

Land broken Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains	East. On a random line between Sec 27 and 34. Va 13°20' E.
20.00	Ravine bears S.E.
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec Cor.
79.90	~~Closed~~ Intersect N. & S. line at the Cor to Sec 26. 27. 34 and 35. from which Corner I run
	West. On a true line between Sec 27 and 34. Va 13°20' E
39.95	Drove chared stake, set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
79.90	The Corner to Sec 27. 28. 33 and 34.

Land broken. Soil 3rd rate.

Township 2 N. R. 26 W. 6th P.M.

Chains.	North. between Sec 27 and 28. Va 13° 38' E
16.00	Ravine bears S.E.
40.00	Drove chared stake, set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
80.00	Drove chared stake, set post & raised mound of earth as per instructions for Cor. to Sec. 21. 22. 27 and 28.

Land broken Soil 3rd rate

Township 2 N. R. 26 W. 6th P.M.

Chains.	East. On a random line between Sec 22 and 27. Va 13° 20' E.
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec Cor
61.00	Ravine bears S.E.
79.96	Intersect N and S line ~~I closed~~ 17 links South of Cor. to Sec 22. 23. 26 and 27 ~~26~~ from which Corner I run South 89° 53' W. On true line between Sec 22 and 27. Va 13° 20' E
39.98	Drove chared stake, set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
79.96	The Cor. to Sec 21. 22. 27 and 28.

Land broken. Soil 3rd rate

Township 2 N. R. 26 W. 6th P.M.

Chains.	North. between Sec 21 and 22. Va 13° 38' E
22.00	Ravine bears N.E.
40.00	Drove chared stake, set post & raised mound of Earth as per instructions for a 1/4 Sec. Cor.
80.00	Drove chared stake set post & raised mound of Earth as per instructions for Cor to Sec 15. 16. 21 and 22.

Land broken Soil 3rd rate

Township 2 N. R. 26 W. 6th P.M.

Chains.	East. On a random line between Sec 15 and 22. Va 13° 20' E.
23.00	Ravine bears S.E.
40.00	Set Post Flag for temporary 1/4 Sec Cor.
79.89	Intersect N and S line ~~I closed~~ 7 links South of Corner to Sec 14. 15. 22 and 23. from which Corner I run
	South 89° 57' W. On true line between Sec 15 and 22. Va 13° 20' E
39.94½	Drove chared stake, set post & raised mound of Earth as per instructions for a 1/4 Sec Cor.
79.89	The Cor. to Sec 15. 16. 21 & 22.

Land broken. Soil 3rd rate

Township 2 N. R. 26. W. 6th P.M.

Chains	
	North. between Sec 15 and 16. Va 13° 38' E.
30.00	Ravine bears S.E.
40.00	Drove Chard stake set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
80.00	Drove Chard stake set post & raised mound of earth as per instructions for Corner to Sec 9. 10. 15 and 16.

Land broken Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains	
	East. On a random line between Sec 10 and 15 Va 13° 20' E.
18.00	Ravine bears S.
40.00	Set Post Place for temporary 1/4 Sec Cor.
79.86	Intersect N and S line Closed 16 links South of Cor to Sec 10. 11. 14 and 15 from which corner I run South 89° 53' W. On true line between Sec 10 and 15. Va 13° 20' E
39.93	Drove Chard stake set post & raised mound of earth as per instructions for a 1/4 Sec. Corner.
79.86	The Cor to Sec 9. 10. 15 and 16.

Land broken Soil 3rd rate.

Township 2. N. R 26 W. 6th P.M.

Chains.	North between Sec 9 & 10 Va 13° 38' E
23.00	Ravine bears S.E.
40.00	Drove Stand stake set post & raised mound of Earth as per instructions for a 1/4 Sec. Cor.
80.00	Drove Stand stake set post & raised mound of earth as per instructions for Cor. to Sec 3. 4. 9 & 10.

Land broken Soil 3rd rate

Township 2. N. R 26. W. 6th P.M.

Chains	East on a random line between Sec 3 & 10. Va 13° 20' E.
40.00	Set Post for temporary 1/4 Sec Cor
60.00	Ravine bears N.
79.83	except N & S line Stood 19 links South of Cor to Sec 2. 3. 10 & 11 from which Corner I run South 89° 52' W. On true line between Sec 3 & 10. Va 13° 20' E
39.91½	Drove Stand Stake set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
79.83	The Cor to Sec 3. 4. 9. and 10.

Land broken Soil 3rd rate.

Township 2. N. R 26. W. 6th P.M.

Chains.	North On a random line between Sec 3 and 4. Var 13° 38' E
40.00	Set Post Stake for temporary 1/4 Sec Cor.
79.71	Intersected North boundary of Township 29 links West of Corner to Sec 3 and 4. from which corner I run South 12' West On true line between Sec 3 and 4. Var 13° 38
39.71	Drove stake, set post and raised mound of earth as per instructions for a 1/4 Sec Cor.
79.71	The Cor to Sec 3, 4, 9 and 10.

Land broken. Soil 3rd rate

July 29th 1871

Township 2. N R 26. W. 6th P.M.

Township 2. N. R. 26. W. 6th P.M.

Chains.	North between Sec 32 and 33 Va 13°35' E
40.00	Drove chared stake, set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
80.00	Drove chared stake set post & raised mound of earth as per instructions for Cor. to Sec 28. 29. 32 and 33.

Land broken Soil 3rd rate

Township 2. N. R 26. W. 6th P.M.

Chains.	East On a random line between Sec 28 and 33 Va 13°20' E
40.00	Set ~~Flag~~ post for temporary 1/4 Sec. Cor.
80.03	Intersect N. & S line ~~I closed~~ 4 links North of Cor to Sec 27. 28, 33 and 34 from which corner I run North 89°58' W. On true line between Sec 28 and 33. Va 13°20' E
40.01 1/2	Drove chared stake, set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
80.03	The Cor. to Sec 28, 29, 32 and 33.

Land rolling - Soil 3rd rate.

Township 2. N. R. 26. W. 6th P.M.

Chains.	
	North, between Sec 28 and 29 Va 13° 35' E.
40:00	Drove Board stake set post and raised mound of Earth as per instructions for a 1/4 Sec. Cor.
80:00	Drove Board stake set post & raised mound of earth as per instructions for Cor. to Sec 20. 21. 28 and 29.

Land high and rolling Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains.	
	East On a random line between Sec 21 and 28. Va 13° 20' E
40.00	Set ~~Post~~ Flag for temporary 1/4 Sec. Cor
53.00	Ravine bears N.E.
79.98	Intersect N and S line Board 13 links North of Cor to Sec 21. 22. 27 and 28.
	from which Corner I run North 89° 54' W. On true line between Sec 21 and 28. Va 13° 20' E
39.99	Drove Board stake set post & raised mound of earth as per instructions for a 1/4 Cor.
79.98	The Cor to Sec 20. 21. 28 and 29.

Land rolling Soil 3rd rate.

Township 2. N. R. 26. W. 6th P.M.

Chains	North between Sec 20 and 21 Va 13° 35' E
40.00	Drove chared stake, set post and raised mound of earth as per instructions for a 1/4 Sec. Cor.
80.00	Drove chared stake, set post & raised mound of earth as per instructions for Cor. to Sec 16. 17. 20 and 21.

Land rolling Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains.	East. On a random line between Sec 16 and 21. Va 13° 20' E
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec. Cor.
79.96	Intersect N and S line I closed 11 links North of Cor. to Sec 15. 16. 21 and 22. from which corner I run North 89° 55' W. On true line between Sec 16 and 21. Va 13° 20' E
39.98	Drove chared stake, set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
79.96	The Cor to Sec 16. 17. 20 and 21

Land rolling Soil 3rd rate.

Township 2 N. R 26. W. 6th P.M.

Chains.	North between Sec 16 and 17 Va 13° 35' E
40.00	Drove chared stake, set post & raised mound of earth as per instructions for a 1/4 Sec Corner.
80.00	Drove chared stake set post & raised mound of earth as per instructions for Cor to Sec 8. 9. 16 and 17.
	Land broken Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains.	East. On a random line between Sec 9 and 16. Va 13° 20' E.
40.00	Set Post Flag for temporary 1/4 Sec. Cor.
79.98	Intersect N & S line I closed at the Corner to Sec 9. 10. 15 and 16. from which Corner I run West On true line between Sec 9 and 16. Va 13° 20' E
39.99	Drove chared stake set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
79.98	The Cor. to Sec 8. 9. 16 and 17.
	Land rolling Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains.	North. between Sec 8 and 9. Var 13° 35' E.
40.00	Drove Chard Stake set post & raised mound of earth as per instructions for a 1/4 Sec Cor.
80.00	Drove Chard Stake. set post and raised mound of earth as per instructions for Cor. to Sec 4. 5, 8 and 9.

Land rolling Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains.	East. On a random line between Sec 4 and 9. Var 13° 20' E.
40.00	Set Post ~~Stone~~ for temporary 1/4 Sec Cor.
80.10	I found 14 links North of Cor to Sec 3. 4. 9 and 10, from which corner I run North 89° 54' West. On true line between Sec 4 and 9. Var 13° 20' E. (Intersect N & S)
40.05	Drove Chard Stake set post & raised mound of Earth as per instructions for a 1/4 Sec. Cor.
80.10	The Cor. to Sec 4. 5. 8 and 9

Land rolling. Soil 3rd rate.

Township 2. N. R 26. W. 6th P.M.

Chains.	North On a random line between Sec 4 and 5. Var 13° 35' E
40.00	Set Post Flag for temporary 1/4 Sec Cor.
79.84	Intersected North boundary of Township 8 links West of Cor. to Sec 4 and 5. from which corner I run South 3' West on true line between Sec 4 and 5. Var 13° 35' E
39.84	Drove Chaind stake. Set post and raisd mound of earth as per instructions for a 1/4 Sec Cor
79.84	The Cor. to Sec 4. 5, 8 and 9

Land rolling. Soil 3rd rate

July 31st 1871

Township 2. North. R 26. W. 6th P.M.

Chains	North. between Sec 31 and 32. Var 13° 35' E
16.00	Ravine bears S.E.
40.00	Drove Chaind stake set post and raisd mound of earth as per instructions for a 1/4 Sec. Cor.
69.00	Ravine bears S.E. to large Ravine
80.00	Drove Chaind stake, Set post and raisd mound of earth as per instructions for Cor to Sec 29. 30. 31 and 32.

Land rolling Soil 3rd rate

Township 2. N. R 26. W. 6th P.M.

Chains.	East. On a random line between Sec 29 & 32 Va 13° 20' E
7.00	Ravine bears South
40.00	Set Pgsd Stake for temporary 1/4 Sec Cor
80.10	Intersect N.B.L. line I found at the corner to Sec 28. 29. 32 & 33. from which corner I run West. On a true line between Sec 29 & 32. Va 13°20 E
40.05	Drove Chard stake set Post and raised mound of earth as per instructions for a 1/4 Sec Cor.
80.10	The Cor. to Sec 29. 30. 31 & 32.

Loud rolling Soil 3rd rate.

Township 2. N. R. 26. W. 6th P.M.

Chains.	West. On a random line between Sec 30 & 31. Va 13° 20' E.
9.00	Ravine bears S.E.
40.00	Set Pgsd Stake for temporary 1/4 Sec Cor
77.23	Intersected west boundary of Township 23 links South of Cor to Sec 30 & 31. from which Corner I run South 89° 50 E. On true line between Sec 30 & 31. Va 13°20' E.
37.23	Drove Chard stake, set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
77.23	The Cor. to Sec 29. 30. 31 & 32.

Loud rolling. Soil 3rd rate.

Township 2. S. R. 26. W. 6th P.M.

Chains	
	North. between Sec 29 & 30. Va 13° 35' E.
40.00	Drove chard state, set post + raised mound of earth as per instructions for a 1/4 Sec. Corner.
80.00	Drove chard state. set post + raised mound of earth as per instructions for Corner to Sec 19. 20. 29 & 30.

Land rolling — Soil 3rd rate

Township 2. S. R. 26. W. 6th P.M.

Chains	
	East. On a random line between Sec 20 & 29. Va 13° 20' E.
10.00	Ravine bears South.
40.00	Set Post & Mound for temporary 1/4 Sec. Cor
55.00	Ravine bears S.W.
80.15	Intersect N'ly line of Closed 4 links North of Cor to Sec 20. 21. 28 & 29. from which corner I run North. 89° 58' W. on true line between Sec 20 & 29. Va 13° 20' E
40.07½	Drove chard state, set post + raised mound of earth as per instructions for a 1/4 Sec. Cor.
80.15	The Cor. to Sec 19. 20. 29 & 30.

Land rolling. Soil 3rd rate.

Township 2. N. R 26. W. 6th P.M.

Chains.	West. On a random line between Sec 19 and 30. Va 13°20' E
40.00	Set Post & Mound for temporary 1/4 Sec Cor
77.49	Intersected West boundary of Township 16 links South of Cor to Sec 19 and 30. from which Corner I run South 89°53' E. On true line between Sec 19 and 30. Va 13°20' E
37.49	Drove Chard state set post & raised mound of earth as per instructions for a 1/4 Sec. Corner.
77.49	The Cor. to Sec 19. 20. 29 and 30.
	Land rolling Soil 3rd rate

Township 2. N. R 26. W. 6th P.M.

Chains.	North between Sec 19 and 20. Va 13° 35' E.
18.00	Short Ravine bears S.E. to large Ravine
40.00	Drove Chard State. set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
80.00	Drove Chard state set post & raised mound of earth as per instructions for Cor to Sec 17. 18. 19 and 20.
	Land broken Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains	
	East. On a random line between Sec 17 and 20 Va 13° 20' E.
25.00	Raising Post board South
40.00	Set Stake for temporary 1/4 Sec Cor
80.20	Intersect & find Stone 7 links North of Cor to Sec 16. 17. 20 and 21. from which Corner I run North 89° 57' W. On true line between Sec 17 and 20. Va 13° 20' E
40.10	Drove Stake set Post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
80.20.	The Cor to Sec 17. 18. 19 and 20.

Land rolling Soil 3d rate.

August 12th 1871

Township 2. N. R. 26 W. 6th P.M.

Chains	
	West. On a random line between Sec 18 and 19 Va 13° 20' E.
40.00	Set Post for temporary 1/4 Sec. Cor
77.93	Intersect West boundary of Township 13 links South of Corner to Sec 18 and 19. from which Corner I run South 89° 54' E. On true line between Sec 18 and 19. Va 13° 20' E
37.93	Drove Stake, set post & raised mound of Earth as per instructions for a 1/4 Sec. Corner
77.93	The Cor to Sec 17. 18. 19 and 20.

Land rolling. Soil 3d rate

Township 2. N. R. 26. W. 6th P.M.

Chains.	North. between Sec 17 and 18. Va 13°35' E.
40.00	Drove chared stake, set post and raised mound of earth as per instructions for a 1/4 Sec. Cor.
45.00	Ravine, bears S.E.
80.00	Drove chared stake set post & raised mound of earth as per instructions for Corner to Sec 7. 8. 17 and 18.

Land rolling Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains.	East. On a random line between Sec 8 and 17. Va 13°20' E.
40.00	Set ~~Flag~~ post for temporary 1/4 Sec Cor.
63.00	Ravine bears South. E.
79.90	Intersect N and S line ~~I closed~~ 5 links N of Cor. to Sec 8. 9. 16 and 17. from which Corner I run North 89°58' West. On true line between Sec 8 and 17. Va. 13°20' E
39.95	Drove chared stake set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
79.90	The Cor. to Sec 7. 8. 17 and 18.

Land rolling Soil 3rd rate.

Township 2. N. R. 26. W. 6th P.M.

Chains.	West. On a random line between Sec 7 and 18. Va 13° 20' E.
34.00	Ravine bears S.E.
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec Cor
78.55	Intersected west boundary of Township 9 links South of Cor. to Sec 7 and 18. from which Corner I run South. 89° 56' East On true line between Sec 7 and 18. Va 13° 20' E
38.55	Drove Chaird state set post + raised mound of earth as per instructions for a 1/4 Sec Cor.
78.55	The Cor. to Sec. 7. 8. 17 & 18.

Land rolling Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains.	North between Sec 7 and 8 Va 13° 35' E.
40.00	Drove Chaird State set post + raised mound of earth as per instructions for a 1/4 Sec Cor.
80.00	Drove Chaird state set post + raised mound of earth as per instructions for Corner to Sec 5. 6. 7 and 8.

Land rolling Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains.	
	East. On a random line between Sec 5 and 8 Va 13° 20' E.
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec Cor
64.00	Ravine bears South.
80.09	Intersect N & S line I close at the Corner to Sec 4. 5. 8 and 9. from which corner I run
	West. On a true line between Sec 5 and 8. Va 13° 20' E
40.04½	Drove chared stake, set post and raised mound of earth as per instructions for a 1/4 Sec Cor.
80.09	The Cor. to Sec 5. 6. 7 and 8.
	Land rolling Soil 3rd rate

Township 2. N. R. 26. W. 6th P.M.

Chains.	
	West. On a random line between Sec 6 and 7. Va 13° 20' E.
40.00	Set ~~Flag~~ Post for temporary 1/4 Sec Cor
79.83	Intersected West boundary of
~~79.83~~	Township 7 links South of Cor. to Sec 6 and 7. from which Corner I run
	South 89° 57' E. On true line between Sec 6 and 7. Va 13° 20' E.
39.83	Drove chared stake set post & raised mound of earth as per instructions for a 1/4 Sec. Cor.
79.83	The Cor to Sec 5. 6. 7 and 8.
	Land rolling Soil 3rd rate.

Township 2. N. R. 26. W. 6th P.M.

Chains.	North On a random line between Sec 5 and 6. Var 13° 35' E.
40.00	Set Post Flag for temporary 1/4 Sec Cor
79.83	Intersect North boundary of Township 5 links East of Cor. to Secs 5 and 6. from which corner I run South 2 chains East On true line between Secs 5 and 6 Var 13° 35' E.
39.83	Drove Stake, set post and raised mound of earth as per instructions for a 1/4 Sec Cor.
79.83	The Cor. to Secs 5. 6. 7 and 8

Land rolling Soil 3rd rate.

August 2nd 1871

Township 2. N. R. 26. W. 6th P.M.

General Discription

The Land in this Township is generaly broken. with deep and wide Ravines. Near the South boundary is Beaver Creek the only running water for Stock near. For farming purposes it is comparatively worth nothing good only for grazing purposes.

List of Names

A list of the Names of the individuals Employed to assist in running measuring, or marking the lines and Corners described in the forgoing field Notes of Township No 2 North of the base line of Range No 26 West of the Sixth Principal Meridian showing the respective capacities in which they acted

Thos C Cunningham Chainman
Benj F Morrow Chainman
Wm C Fitton Axeman and Mounderman

Oliver W. Brown Flagman
~~David V Stephenson Compassman~~

We hereby certify that we assisted David V Stephenson deputy Surveyor in subdividing Township two (2) North of the base line of Range Number twenty Six west of the Sixth Principal Meridian, and that said Township has been in all respects, to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General

L. C. Cunningham Chainman
B F Morron Chainman
William C. Tilton and { Axeman / Moundman
Oliver W. Brown Flagman
~~David V Stephenson Compassman~~

Subscribed and sworn to by the above named persons, before me a Notary Public in and for the County of Cass and State of Nebraska this eighteenth day of September 1871

Lloyd D Burnett
Notary Public
Cass Co. Nebraska

I David V Stephenson deputy Surveyor, do solemnly swear that in pursuance of a joint contract ~~with~~ whereas David V. Stephenson and James L. Slocum are joint contractors with Ebenezer T. Cunningham Surveyor of the public lands of the United States in the State of Nebraska bearing date the Sixteenth day of June 1871. and in strict conformity to the laws of the United States and the instructions furnished by the said Surveyor General I have faithfully surveyed the subdivision lines of Township

For North of the base line of Range number Twenty Six (26) West of the Sixth Principal Meridian in the State aforesaid and do further Solemnly Swear that the foregoing are the true and original Field Notes of such Survey

Deputy Surveyor

Subscribed by the said David F Stephenson Deputy Surveyor and sworn to before me a Notary Public in and for the County of Saxe and State of Nebraska this Day of 1871

Notary Public

Survey Commenced July 27th A D 1871 & Completed August 2nd A D 1871

I David V Stephenson Deputy
Surveyor do solemnly swear
that in pursuance of a Joint
Contract No 49 Wherein David
V Stephenson and James L
Slocum are Joint Contractors
with E E Cunningham United
States Surveyor General for
the District of Nebraska
and Iowa bearing date the
Sixteenth day of June 1871
I have well faithfully and
truly in my own proper
person and in strict conform-
ity with the instructions
of the Surveyor General
the Surveying Manual and
the laws of the
United States

(over.

Surveyd all those part or portions of Township No 2. North of the Base line of Range No 26. West of the 6th Principal Meridian in the State of Nebraska as are represented in the forgoing Field Notes as having bern Surveyd under my direction and I do further Solemnly Swear that the forgoing are the true and Original Field Notes of such Survey

David V Stephenson
Deputy Surveyor

Subscribed by the said David V Stephenson Depty Surveyor and sworn to before me a Notary Public in & for the County of Cass & State of Nebraska this Eighteenth day of September 1871

Lloyd D Bennett
Notary Public

Surveyor Generals Office
Plattsmouth, Nebr Oct. 28th 1871.

The forgoing Field Notes of the Survey and Subdivision of Township No 2. North of the Base line of Range No 26 West of the 6th Principal Meridian in the State of Nebraska as executed by David V Stephenson Deputy Surveyor under Joint Contract No 49 dated June 16th A.D 1871. wherein David V. Stephenson and James L Sloan are Joint Contractors with E. E. Cunningham Surveyor General, and in the Months of July and August A.D 1871 having bern critically examined the necessary corrections and explanations made The said Field Notes and the Survey they describe are hereby approved

E. E. Cunningham
Surveyor General

T 3 N., R 26 W.

6	67	5	51	4	39	3	27	2	13	1	
	66		65		50		38		26		12
7	64	8	49	9	37	10	25	11	11	12	
	63		62		48		36		24		10
18	61	17	47	16	35	15	23	14	9	13	
	60		59		46		34		22		8
19	58	20	45	21	33	22	21	23	7	24	
	57		56		44		32		20		6
30	55	29	43	28	31	27	19	26	5	25	
	54		53		42		30		18		4
31	52	32	41	33	29	34	17	35	3	36	

Field Notes
of
The Survey and Subdivision
of
Township No 3 N R 26 W. 6th P.M.
in the
State of Nebraska

Executed
by
James L Slocum Deputy Surveyor
under joint Contract No 49. dated
June 16th 1871

Survey

Commenced August 28th 1871
Completed September 2d 1871

List of Names

Of persons employed to assist in Surveying this Township showing the respective capacities in which they acted

Aaron Levitt } Chainmen
Jadock Stephenson }
James Stephenson } axeman and Mounsman
John B Levitt Flagman

Township 3 N. R 26 W. 6th P.M.

To determine the Proper Adjustment of my Compass for Subdividing this Township I commenced at the Corner to Townships 2 and 3 North Ranges 25 and 26. W of the 6th P.M and run Var 13° 30' E

	North on a blank line along the East boundary of Section 36
40.00	To a Point 6 links West of the 1/4 Sec Cor.
80.04	To a Point 12 links West of the Corner to Sec 25 and 36

To retrace this line or run a line Parallel thereto my Compass must be adjusted to a Variation of 13°25' E

Township 3 N. R 26 W. 6th P.M.

Chains	
	North between Sections 35 & 36 Var 13° 25' E
40.00	Set Sandstone 10×10×5 for 1/4 Sec Cor
80.00	Set Sandstone 11×9×7 for Corner to Sec 25. 26. 35 & 36.
	Land high & broken Soil 3rd rate

Township 3 N. R 26 W. 6th P.M.

Chains	
	East on random line between Sections 25 & 36. Var 13° 25' E.
36.00	Ravine Creek [illegible] SE
40.00	Set Post for temporary 1/4 Sec Cor
80.04	Intersect E. boundary of Township 5 Links South of Corner to Sec 25 & 36 from which Corner I run South 89° 58' W. on true line between Sections 25 & 36 Var 13° 25' E
40.02	Set Sandstone 10×9×7 for 1/4 Sec Cor
80.04	Corner to Sec 25. 26. 35 & 36
	Land high & broken Soil 3rd rate

Township 3 N. R 26 W. 6th P.M.

Chains	
	North between Sec 25 and 26
	Va 13° 25' E
28.00	Ravine bears SE
40.00	Set Sandstone 12×8×5 for 1/4 Sec Cor
80.00	Set Sandstone 13×9×6 for Corner to Sect 23. 24, 25 & 26.
	Land high & broken Soil 3rd rate

Township 3 N. R 26 W. 6th P.M.

Chains	
	East on random line between Sec 24 and 25.
	Va 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
50.00	Ravine bears N W
80.10	Intersect E. boundary of Township at Corner to Sec 24 and 25 from which Cor I run
	West on true line between Sec 24 and 25
	Va 13° 25' E
40.05	Set Sandstone 10×10×5 for 1/4 Sec Cor
80.10	Cor to Sec 23, 24. 25 and 26.
	Land high & broken Soil 3rd rate

Township 3 N. R. 26 W. 6th P.M.

Chains	
	North between Sec 23 and 24
	Va 13°25
40.00	Set Sandstone 10×9×7 for 1/4 Sec Cor.
80.00	Set Sandstone 11×8×6 for Cor to Sec 13. 14. 23 and 24
	Land high, broken ridge Soil 3rd rate

Township 3 N. R. 26 W. 6th P.M.

Chains	
	East on random line between Sec 13 and 24
	Va 13°25' E
11.00	Ravine bears N.W. Sandstone in Ravine
40.00	Set Post for temporary 1/4 Sec Cor
80.20	Intersect East boundary of Township 14 links N of Cor to Sec 13 and 24. from which Corner I run
	North 89°54' W on true line between Sec 13 and 24
	Va 13°25' E
40.10	Set Sandstone 12×8×7 for 1/4 Sec Cor
80.20	Corner to Sec 13, 14. 23 & 24
	Land high and broken Soil 3rd rate

Township 3 N. R 26. W. 6th P.M.

Chains	North between Sections 13 & 14 Var 13° 25' E
9.00	Ravine bears N W. 4 links Sandstone along Ravine edges
40.00	Set Sandstone 13x9x7 for 1/4 Sec Cor
80.00	Set Sandstone 12x10x6 for Corner to Sections 11. 12. 13 & 14.
	Land high Broken Soil 3rd rate

Township 3 N. R 26. W. 6th P.M.

Chains	East on random line between Sections 12 & 13 Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
80.15	Intersect East boundary of Township 16 links N of Cor to Sec 12 & 13 from which Corner I run North 89° 53' W on true line between Sec 12 & 13 Var 13° 25' E
40.07½	Set Sandstone 13x8x6 for 1/4 Sec Cor.
80.15	Corner to Sec 11. 12. 13 & 14
	Land high & rolling Soil 3rd rate

Township 3 N. R. 26. W. 6th P.M.

Chains	
	North between Sec 11 and 12
	Va 13°25' E
40.00	Set Sandstone 10×10×7 for 1/4 Sec Cor.
55.00	Leave Upland enter bottom E & SW
80.00	Drove charred stake set Post raised mound of earth as per instructions for Corner to Sec 1. 2. 11 and 12
	Upland Soil 3rd rate
	Bottom 1st rate farming land

Township 3 N. R. 26. W. 6th P.M.

Chains	
	East on random line between Sec 1 and 12.
	Va 13°25' E
40.00	Set Post for temporary 1/4 Sec Cor
80.04	Intersect East Boundary of Township 21. lks N of Cor to Sec 1 and 12. from which Cor. I run
	North 89°51' W on true line between Sec 1 and 12
	Va 13°25' E
40.02	Drove charred stake set Post & raised mound of earth as per instructions for 1/4 Sec Cor
80.04	Corner to Sec 1. 2. 11 and 12
	Land level Soil 1st rate

Township 3. N. R 26. W 6th P.M.

Chains	
	North on random line between Sec 1 and 2 Va 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
70.00	Right bank of Republican River where I set Post for temporary Meander Corner to fractional Sec 1 and 2.
80.00	Set Post for temporary Corner to Sec 1 and 2 in Edge of Water I now look for Meander Cor on left bank of River. not finding it I cross to the right Bank, here I cannot find the Meander Cor. I now go to the Cor to Sec 2, 3. 34 and 35 on Township line and with a reestablish the line by running to the Township corner and find the length of my line to be 79.60 ~~Variation of 13° 25' E run and measure East along the North boundary of Sec 2~~
~~25.00~~	~~Spring Branch 30 links wide runs South~~
~~40.00~~	~~to the 1/4 Sec Cor N side of Sec 2.~~

Township 3 N. R. 26. W. 6th P.M.

Chains	
~~62.00~~	~~Same Branch or Slough 40 lks wide runs N.E. where I enter Timber bears S.W. and N.E.~~
~~78.46~~	~~to the left bank of Republican River where I set Post for a Temporary Meander Corner.~~
~~78.94~~	~~Intersect N and S line between Sec 1 and 2. 40 links N of temporary Post.~~
~~80.00~~	~~Set Post for temporary Corner to Sec 1. 2. 35 and 36. thence East at~~
~~14.00~~	~~to Right bank of Republican River where I set Post for a temporary meander Corner, thence Continue East same Va 13° 25' E~~
~~28.00~~	~~Enter Brush and Timber bears N. 2 chns South 3 chains~~
~~32.00~~	~~Bed of Dry Creek~~
~~40.00~~	~~I am unable to find the 1/4 Sec Cor~~
~~50.00~~	~~leave dry bed of Ravine bears S.E. has some water.~~
~~64.00~~	~~Some Slough bears N.E.~~
~~72.00~~	~~Leave Brush & Timber bears South~~

Township 3 N. R. 26. W. 6th P.M.

Chains	
	~~5 Chns N E to River~~
~~78.84~~	~~Intersect E boundary of Township at Post Corner to Townships 3 and 4 N Ranges 25 and 26 W. I now run West on true line between Sec 1 and 36.~~
	~~Va 13° 25' E~~
only a difference of measure - old distance retained	
~~64.84~~	~~Drove charred stake set Post raised mound of earth from pits as per instructions for Corner to fractional Sections 1 and 36 (I find the Error between the original measurement of this line and my measure to be 116 links I therefore divide the Error) Thence West at~~
~~79.42~~	~~I Set Post for temporary Cor to Sec 1, 2, 35 and 36 - from which Post I now measure the falling of the Random line between Sec 1 and 2 find it to be 52 lks West + 40 lks N of the temporary~~

Township 3 N. R. 26. W. 6th P.M.

Chains	
	~~Corner to Sec 1, 2, 35 and 36~~
	Note
	From the ~~true temporary~~ point for ~~corner~~ in river Cor to Sec 1, 2, 35 and 36, I run & measure West
	insertion in Daughters Exteriors
00.96	Wher I set Post in a pit for Corner to fractional Sec 2 & 35 from which a Cotton wood Tree 10 inches in diameter bears North 7° W 65 links distant - a Cotton wood 18 inches in diameter bears N 42½° W. 74 links distant
	From the temporary Cor to in river Sec 1 and 2. I run South 22' W. on true line between Sec 1 and 2
	Va 13° 25' E
9.60	Drove charred stake set Post raised mound of earth for Meander Corner on right bank of Rep River
	ascertained the distance by actual measurement
39.60	Drove charred stake set Post raised mound of earth as per instructions for 1/4 Sec Cor
79.60	Cor to Sec 1, 2, 11 and 12.
	Land level Soil 1st rate

Township 3 N. R 26 W. 6th P.M.

Chains	North between Sec 34 & 35 Var 13° 25' E
20.00	Ranne trees X E & S W.
40.00	Set Sandstone 11x9x6 for 1/4 Sec Cor
80.00	Set Sandstone 12x10x7 for for Corner to Sec 26. 27. 34 and 35
	Land high rolling Soil 3rd rate

Township 3 N. R. 26 W. 6th P.M.

Chains	East on random line between Sections 26 and 35. Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
58.00	Ranne trees X X
79.70	Intersect N and S line 19. Lks S of Cor to Sec 25. 26. 35 and 36. from which Cor I run South 89° 52' W. on true line between Sec 26 and 35. Var 13° 25' E
39.85	Set Sandstone 10x10x7 for 1/4 Sec Cor.
79.70	Corner to Sec 26. 27. 34 and 35.
	Land high rolling Soil 3rd rate

Township 3 N. R. 26 W. 6th P.M

Chains	
	North between Sec 26 and 27 Var 13° 25' E
40.00	Set Sandstone 10×10×5 for 1/4 Sec Cor
80.00	Set Sandstone 12×10×7 for Corner to Sec 22. 23. 26 and 27.
	Land high and rolling Soil 3rd rate

Township 3 N. R. 26 W. 6th P.M

Chains	
	East on random line between Sec 23 and 26. Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
71.00	Ravine bears N × E.
79.80	Intersect N and S line 14 links S. of Cor to Secs 23. 24, 25 & 26 from which Cor I run South 89° 54' W. on town line Cl between Sec 23 and 26. Var 13° 25' E
39.90	Set Sandstone 12×9×6. for 1/4 Sec Cor
79.80	Cor to Sec 22. 23. 26 & 27
	Land high and broken Soil 3rd rate
	August 28th 1871

Township 3 N. R. 26. W. 6th Pm

Chains	North between Sec 22 & 23 Var 13° 25' E
40.00	Set Sandstone 10×10×8 for 1/4 Sec Cor
72.00	Ravine bears N E ~~& W~~
80.00	Set Sandstone 12×10×7 for Corner to Sec 14, 15, 22 & 23
	Land high & broken Soil 3d rate

Township 3 N. R. 26. W 6th P. M.

Chains	East on random line between Sec 14 & 23. Var 13° 25' E
7.00	Ravine bears N E ~~& W~~
40.00	Set Post for temporary 1/4 Sec Corner
58.00	Ravine bears N W ~~& E~~
79.88	Intersect N & S line 5 links S. of Cor to Sec 13, 14, 23 and 24. from which Cor 2 ins South 89° 58' W. On true line between Sec 14 & 23 Var 13° 25' E
39.94	Set Sandstone 10×9×7 for 1/4 Sec Cor
79.88	Corner to Sec 14, 15, 22 & 23
	Land high & rolling Soil 3rd rate

Township 3 N. R 26. W 6th P.M.

Chains	North between Sec 14 and 15 Var 13° 25' E
40.00	Set Sandstone 11x8x6 for 1/4 Sec Cor.
80.00	Set Sandstone 12x9x7 for Corner to Sections 10– 11, 14 and 15.
	Land high and rolling Soil 3rd rate

Township 3 N. R 26. W. 6th P.M.

Chains	East on random line between Sections 11 and 14. Var 13° 25' E
30.00 40.00	Ravine bears N 45 E Sandstone in Ravine Set Post for temporary 1/4 Sec Cor.
79.96	Intersect N and S line at Corner to Sections 11, 12, 13 and 14 From which Cor I run West on true line between Sec 11 and 14. Var 13° 25' E
39.98	Set Sandstone 11x10x6 for 1/4 Sec Cor
79.96	Corner to Sec 10, 11, 14 and 15
	Land high and rolling Soil 3rd rate

Township 3 N. R. 26. W. 6th PM

Chains	
	North between Sec 10 & 11 Var 13° 25' E
30.00	Leave upland enter bottom Bears NE. SW.
40.00	Drove charred stake set Post raised mound of Earth as per instructions for 1/4 Sec Cor
80.00	Drove charred stake set Post raised mound of Earth as per instructions for Cor to Sec 2, 3. 10 & 11
	Bottom Land Soil 1st rate Upland broken Soil 3rd rate

Township 3 N. R. 26. W. 6th PM.

Chains	
	East on random line between Sec 2 & 11 Var 13° 25' E
22.00	Ravine bears NW & SE.
40.00	Set Post for temporary 1/4 Sec Corner
79.80	Intersect N & S line 14 lks North of Cor to Sections 1. 2. 11 & 12 from which Cor I run North 89° 54' W. on true line between Sec 2 & 11 Var 13° 25' E
39.90	Drove charred stake set Post raised mound of earth as per instructions for 1/4 Sec Cor
79.80	Corner to Sec 2. 3. 10 & 11
	Land level Soil 1st rate

Township 3 S. R. 26. W. 6th P.M.

Chains	
	North on random line between Sec 2 & 3 Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
42.00	Right bank Republican River where I set Post for temporary Meander Corner
47.00	Left bank of Republican River Set Post for temporary Meander Cor. here I enter Timber bears E & W along bank of River
50.00	Cross Slough of Republican River 50 lks wide bears E. Comes from the W.
76.00	Cave timber bears N.E. & W. 10 chains
79.68	Intersect N boundary of Township 31 lks West of Corner to Sec 2 & 3 from which Corner I run South 13° W on true line between Sec 2 & 3 Var 13° 25' E

Township 3 N. R. 26. W. 6th P.M.

Chains	
32.68	Drove Charred Stake set Post & raised mound of Earth from Pits as per instructions for Corner to fractional Sections 2 & 3
37.68	Drove Charred stake set Post & raised mound of Earth from Pits as per instructions for Corner to fractional Sections 2 & 3
39.68	Drove Charred stake set Post & raised mound of earth from Pits as per instructions for for 1/4 Sec Cor
79.68	Corner to Sec 2. 3. 10 & 11
	Land level Soil 1st rate Timber principally Cottonwood

Township 3. N. R 26. W. 6th P.M.

Chains	
	North between Sec. 33 & 34 Va 13° 25' E
40.00	Set Sandstone 12×10×6 for 1/4 Sec Cor
80.00	Set Sandstone 13×11×5. for Cor to Sec 27. 28. 33 & 34
	Land high rolling Soil 3rd rate

Township 3. N. R. 26. W. 6th P.M.

Chains	
	East on random line between Sections 27 & 34 Va 13° 25' E
40.00	Set Post for temporary 1/4 Sec Corner
79.60	Intersect N & S. line at Corner to Sections 26. 27. 34 & 35 from which Cor I run West on true line between Sections 27 & 34 Va 13° 25' E
39.80	Set Sandstone 10×10×8 for 1/4 Sec Cor
79.60	Corner to Sec 27. 28. 33 & 34
	Land high rolling Soil 3rd rate

Township 3 N. R 26. W 6th P.M.

Chains	
	North between Sec 27 & 28 Var 13° 25. E
40.00	Set Sandstone 12×9×6 for 1/4 Sec Cor
80.00	Set Sandstone 13×10×5 for Corner to Sec 21. 22. 27 and 28
	Land high and rolling Soil 3rd rate

Township 3. N. R 26. W. 6th P.M.

Chains	
	East on random line between Sections 22 & 27 Var 13° 25. E
31.00	Ranin bears N E & S W.
40.00	Set Post for temporary 1/4 Sec Cor
79.72	Intersect N and S line of lks N. of Corner to Sec 22. 23. 26 and 27. from which Corner I run North 89° 57' W on true line between Sections 22 and 27 Var 13° 25. E
39.86	Set Sandstone 12×10×7. for 1/4 Sec Cor
79.72	Cor to Sec 21. 22. 27 & 28
	Land high & rolling Soil 3rd rate

Township 3 N R 26 W 6th P M

Chains	
	North between Sec 21 & 22 Var 13° 25' E
40.00	Set Sandstone 14×9×7 for 1/4 Sec Cor
80.00	Set Sandstone 13×10×8 for Corner to Sec 15. 16. 21 & 22.
	Land high rolling Soil 3d rate

Township 3 N R 26 W 6th P M

Chains	
	East on random line between Sec 15 & 22 Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
79.81	Intersect N & S line 16 lks N of Cor to Sec 14. 15. 22 & 23 from which Cor I run North 89° 53' W. on true line between Sec 15 & 22 Var 13° 25' E
39.90½	Set Sandstone 11×9×7 for 1/4 Sec Cor
79.81	Corner to Sec 15. 16. 21 & 22.
	Land high and rolling Soil 3d rate

Township 3 N. R 26 W. 6th P M

Chains	
	North between Sec 15 & 16 Var 13° 25' E
40.00	Set Sandstone 13×9×6 for 1/4 Sec Cor
80.00	Set Sandstone 14×10×5 for Corner to Sections 9, 10 15 & 16
	Land high rolling Soil 3d rate

Township 3 N. R 26 W. 6th P M

Chains	
	East on random line between Sections 10 & 15. Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
79.84	Intersect W B S line 9 lks N of Cor to Sec 10, 11, 14 & 15 from which Corner I run North 89° 56' W. on true line between Sec 10 & 15. Var 13° 25' E
39.92	Set Sandstone 12×10×8 for 1/4 Sec Cor
79.84	Cor to Secs 9, 10, 15 & 16
	Land high & broken Soil 3d rate

August 29th 1871

Township 3 N. R. 26 W. 6th P. M.

Ch	Chains	North between Sec 9 & 10 Var 13° 25' E
40	9.00	Leave Upland enter bottom bears N.E. & S.W.
80	40.00	Drove Charred Stake at Post & raised mound of earth from pits as per instructions for 1/4 Sec Cor
	80.00	Drove Charred Stake at Post raised mound of earth as per instructions for Corner to Sections 3, 4. 9 and 10
		Land level Soil 1st rate

Township 3 N. R 26 W. 6th P. M.

Chains	East on random line between Sec 3 and 10 Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
79.90	Intersect N & S line 16 lks South of Corner to Sec 2, 3. 10 and 11 from which Corner I run South 89° 53' W. on true line between Sec 3 & 10 Var 13° 25' E
39.95	Drove Charred Stake at Post raised mound of earth as per instructions for 1/4 Sec Cor
79.90	Corner to Sec 3, 4, 9 & 10.
	Land level Soil 1st rate

Township 3 N. R 26 W. 6th P.M.

Sho	Chains	North On random line between Sec 3 & 4 Var 13° 25' E
40	28.70	Right bank of Republican River Set Post for temporary Meander Corner
80	37.60	Left Bank of Republican River Set Post for temporary Meander Corner
	40.00	Set Post for temporary 1/4 Cor
	79.70	Intersect N boundary of Township 23 lks West of Corner to Sec 3 & 4 from which Cor I run South 9° W. on true line between Sec 3 & 4 Var 13° 25' E
	39.70	Drove Charred stake at Post raised mound of earth as per instructions for 1/4 Sec Cor
	42.10	Drove Charred stake at Post raised mound of earth

Township 3 N. R. 26 W. 6th P.M.

	Chains	as per instructions for Corner to fractional Sec 3 & 4
	51.00	Drove Charred stake at Post raised mound of earth as per instructions for Corner to fractional Sec 3 & 4 on right bank of Republican River
	79.70	Corner to Sec 3, 4, 9 & 10
		Land level Soil 1st rate
		Some scattering timber N. of the line along the river

41

Township 3 S. R. 26 W. 6th P.M.

Sh	Chains	North Between Sec 32 & 33 Va 13° 25' E
40	40.00	Set Sandstone 12x10x6 for 1/4 Sec Cor.
80	80.00	Set Sandstone 14x9x5 for Corner to Sections 28, 29, 32 & 33
		Land high & rolling Soil 3rd rate

42

Township 3 S. R. 26 W. 6th P.M.

Chains	East on random line Between Sections 28 & 33 Va 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor.
80.40	Intersect A & S line 9 lks South of Cor to Sec 27, 28, 33 & 34 from which Cor I run South 89° 56' W. on true line Between Sec 28 & 33 Va 13° 25' E
40.20	Set Sandstone 13x9x5 for 1/4 Sec Cor
80.40	Corner to Sections 28, 29 32 & 33
	Land high & rolling Soil 3rd rate

43

Township 3 N. R 26. W. 6th P.M.

Chs	Chains	North between Sec 28 & 29 Va 13° 25' E
40	40.00	Set Sandstone 12×11×6 for 1/4 Sec Cor.
80	80.00	Set Sandstone 13×8×7 for Corner to Sections 20. 21. 28 & 29
		Land high & rolling Soil 3d rate

Township 3 N. R 26. W. 6th P.M.

Chains	East on random line between Sections 21 & 28. Va 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor.
80.35	Intersect N & S line 14 lks W. of Cor to Sec 21. 22. 27 & 28 from which Cor True South 89° 54' W. on true line between Sec 21 & 28 Va 13° 25' E
40.17½	Set Sandstone 14×9×5 for 1/4 Sec Cor.
80.35	Cor to Sec 20. 21. 28 & 29
	Land high and rolling Soil 3d rate

Township 3. N. R 26. W. 6th P.M.

Chains	
	North between Sec 20 & 21 Var 13° 25' E
40.00	Set Sandstone 13×10×7 for 1/4 Sec Cor.
80.00	Set Sandstone 14×9×6 for Corner to Sec 16, 17, 20 & 21.
	Land high & rolling Soil 3rd rate

Township 3. N. R 26. W. 6th P.M.

Chains	
	East on random line between Sec 16 & 21 Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
80.40	Intersect N & S line 23 lks W. of Cor to Sec 15, 16, 21 & 22 from which Cor I run South 89° 50' W. on true line between Sec 16 & 21. Var 13° 25' E
40.20	Set Sandstone 12×10×8 for 1/4 Sec Cor.
80.40	Corner to Sec 16, 17, 20 & 21
	Land high & rolling Soil 3rd rate

Township 3. N. R. 26. W. 6th P. M.

Chains	
	North between Sections 16 & 17 Var 13° 25' E
40.00	Set Sandstone 13×10×7 for 1/4 Sec Cor.
58.00	Leave Upland & enter bottom S & W.
80.00	Drove charred stake set Post + raised mound of earth as per instructions for Cor to Sec 8. 9. 16 & 17

Upland rolling — Soil 3rd rate
Bottom land — Soil 1st "

Township 3. N. R 26. W. 6th P. M.

Chains	
	East on random line between Sec 9 & 16 Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor.
56.00	Strike Bluffs N E & S W
66.00	Leave Bluffs enter Upland
80.20	Intersect N & S line 14 lks North of Corner to Sec 9. 10. 15 & 16 from which Cor I run North 89° 54' W. on true line between Sec 9 & 16 Var 13° 25' E
40.10	Drove charred stake set Post raised mound of earth as per instructions for 1/4 Sec Cor
80.20	Cor to Sec 8. 9. 16 & 17

Land in bottom land Soil 1st rate

August 30th 1871

Township 3. N. R. 26. W. 6th P.M.

Chains	North between Sec 8 & 9 Var 13° 25
40.00	Drove Charred stake set Post raised mound of earth as per instructions for 1/4 Sec Cor
80.00	Drove Charred stake set Post raised mound of earth as per instructions for Corner to Secs 4. 5. 8 & 9
Land level	Soil 1st rate

Township 3. N. R 26. W. 6th P.M.

Chains	East on random line between Secs 4 & 9 Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
80.26	Intersect N & S line at Cor to Secs 3. 4. 9 & 10 from which Cor I run West on true line between Secs 4 & 9 Var 13° 25' E
40.13	Drove Charred stake set Post raised mound of earth as per instructions for 1/4 Sec Cor
80.26	Cor to Secs 4. 5. 8 & 9
Land level	Soil 1st rate

Township 3 N. R 26 W. 6th P.M.

Chains	
	North on random line between Sec 4 & 5 Var 13°25' E
30.00	enter timber
40.00	Set Post for temporary 1/4 Sec Cor
42.60	set Post for temporary Meander Cor on Right Bank of Republican River
48.20	set Post for temporary Meander Corner on Left Bank of Republican River
80.00	Intersect N boundary of Township 35 links West of Corner to Sec 4 & 5 from which Cor I run South 15' W on true line between Sec 4 & 5 Var 13°25' E
31.80	Intersect left bank of Republican River where I set Post for corner to fractional Sec 4 & 5
37.40	Intersect right bank of Republican River where I set Post for corner to fractional sections 4 & 5
40.00	Drove Stamped Stake set Post raised mound of earth as per instructions for 1/4 Sec Cor
80.00	Corner to Sec 4. 5. 8 & 9
	Land level Soil 1st rate

Township 3 N. R 26 W. 6th P.M.

Chains	
	North between Sec 31 & 32 Var 13°25' E
28.00	Ravine Bears N W
40.00	Set Sandstone 12×10×7 for 1/4 Sec Cor
80.00	Set Sandstone 14×9×6 for Corner to Sec 29. 30. 31 & 32
	Land high & rolling Soil 3rd rate

111

Township 3. N. R 26. W. 6th P.M.

Chains	East on random line between Sec 29 & 32 Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor.
79.73	Intersect N & S line at Cor to Sec 28. 29. 32 & 33 from which Corner I run West on true line between Sec 29 & 32. Var 13° 25' E
39.86½	Set Sandstone 12×11×5 for 1/4 Sec Cor
79.73	Cor to Sec 29. 30. 31 & 32

Land high & rolling Soil 3rd rate

Township 3. N. R 26. W. 6th P.M.

Chains	West on random line between Sec 30 & 31 Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
70.00	Ravine Runs N.W.
79.80	Intersect West boundary of Township 7 links South of Corner to Sec 30 & 31. from which Cor I run South 89° 57' E. on true line between Sec 30 & 31 Var 13° 25' E
39.80	Set Sandstone 13×10×5 for 1/4 Sec Cor.
79.80	Corner to Sec 29. 30. 31 & 32.

Land high & rolling Soil 3rd rate

Township 3 N. R. 26 W. 6th P.M.

Chains	
	North between Sec 29 & 30 Var 13° 25' E
40.00	Set Sandstone 14 x 9 x 6 for 1/4 Sec Cor
80.00	Set Sandstone 13 x 10 x 7 for Corner to Sections 19. 20. 29 & 30
	Land high & rolling Soil 3rd rate

Township 3 N. R. 26 W. 6th P.M.

Chains	
	East on random line between Sec 20 & 29. Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
79.80	Intersect N & S line 12 links North of Cor to Sec 20, 21, 28 & 29. from which Cor I run North 89° 55' W. on true line between Sec 20 & 29 Var 13° 25 E
39.90	Set Sandstone 13 x 10 x 5 for 1/4 Sec Cor.
79.80	Corner to Sections 19, 20, 29 & 30
	Land high & rolling Soil 3rd rate

Township 3 N. R. 26. W. 6th P.M.

Chains	
	West on random line between Sections 19 & 30 Va 13°25' E
40.00	Set Post for temporary 1/4 Sec Cor
79.70	Intersect west boundary of Township 21. links North of Cor to Sec 19 & 30 from which Cor I run North 89°51' E. on true line between Sec 19 & 30 Va 13°25' E
39.70	Set Sandstone 13 x 9 x 6 for 1/4 Sec Cor
79.70	Cor to Sec 19, 20. 29 & 30
	Land high & rolling Soil 3rd rate

Township 3. N. R. 26. W. 6th P.M.

Chains	
	North between Sections 19 and 20 Va 13°25' E
40.00	Set Sandstone 13 x 10 x 7 for 1/4 Sec Cor
80.00	Set Sandstone 14 x 9 x 6 for Corner to Sec 17. 18. 19 and 20.
	Land high & rolling Soil 3rd rate

August 31st 1871

Township 3. N. R 26. W. 6th P.M.

Chains	East on random line between Sections 17 and 20 Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
79.90	Intersect N & S Chain 5 links N of Corner to Sec 16, 17, 20 and 21. from which Cor 1 Chain North 89° 58' W. on true line between Sec 17 & 20. Var 13° 25' E
39.95	Set Sandstone 12x10x6 for 1/4 Sec Cor.
79.90	Cor to Sec 17, 18, 19 & 20

Land high & rolling Soil 3rd rate

Township 3. N. R 26. W. 6th P.M.

Chains	West on random line between Sections 18 and 19 Var 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor.
79.85	Intersect west boundary of Township 23 links North of Corner to Sec 18 & 19. from which Cor 1 Chain North 89° 50' E on true line between Sec 18 & 19 Var 13° 25' E
39.85	Set Sandstone 14x9x5 for 1/4 Sec Cor.
79.85	Corner to Sec 17, 18, 19 & 20

Land high & rolling Soil 3rd rate

Township 3 N. R. 26 W. 6th P.M.

	Chains	North between Sec 17 & 18 Var 13° 25' E
40	40.00	Set Sandstone 12x10x6 for 1/4 Sec Cor.
80	50.00	Leave upland enter bottom E & W
	72.00	Scattering timber bears E & W
	80.00	Drive Shared stake set Post & raised mound of earth as per instructions for Corner to Sec 7. 8. 17 & 18

Upland high rolling Soil 3rd rate
Bottom Soil 1st rate

Township 3 N R. 26 W. 6th P.M.

	Chains	East on random line between Sec 8 & 17 Var 13° 25' E
	15.00	Leave scattering timber bears S & S to river
	40.00	Set Post for temporary 1/4 Sec Cor
	79.80	Intersect S & S line 19 lks S. of Cor to Sec 8 & 17 from which Cor I run North 89° 52' W. on true line between Sec 8 & 17 Var 13° 25' E
	39.90	Drive Shared stake set Post & raised mound of Earth as per instructions for 1/4 Sec Cor.
	79.80	Corner to Sec 7. 8. 17 & 18.

Land level Soil 1st rate

Township 3 N. R. 26 W. 6th P.M.

Chains	
	West on random line between Sec 7 and 18 Va 13° 25' E
20.00	Leave scattering timber S E & N W
40.00	Set Post for temporary 1/4 Sec Cor
47.60	Intersect Republican River where I Set Post for temporary Corner to fractional Sec 7 and 18
62.20	Intersect right bank of Republican River where I Set Post for temporary Cor to fractional Sections 7 & 18
79.80	Intersect west boundary of Township 28 links North of Cor to Sec 7 & 18 from which Cor I run
	North 89° 48' E on true line between Sec 7 & 18 Va 13° 25' E
17.60	Intersect right bank Republican River where I set Set Sandstone 12×10×7 for Cor to fractional Sec 7 & 18
32.20	Intersect left bank of Republican River where I Set Sandstone 13×11×5 for Cor to fractional Sec 7 & 18
39.80	Set Sandstone 12×9×7 for 1/4 Sec Cor.
79.80	Cor to Sec 7. 8. 17 & 18

Land level Soil 1st rate

Township 3. N. R. 26. W. 6th P.M.

Chains	
	North between Sec 7 and 8 Va 13° 25' E
31.50	Drove charred stake set Post raised mound of earth as per instructions for Cor to fractional Sec 7 and 8
37.50	Drove charred stake set Post & raised mound of earth as per instructions for Cor to fractional Sec 7 and 8
40.00	Drove charred stake set Post & raised mound of earth as per instructions for 1/4 Sec Cor
59.00	Slough 50 lks wide bears N.E.
80.00	Drove charred stake set Post raised mound of earth as per instructions for Corner to Sections 5. 6. 7 & 8

Land level Soil 1st rate

Township 3 N. R 26 W. 6th P.M.

Chains	
	East on random line between Sec 5 & 8 Va 13° 25' E
26.00	Slough 50 lks wide bears N.E. where I enter timber bears N.E. & W
40.00	Set Post for temporary 1/4 Sec Cor.
51.80	Set Post on left bank of Republican River for Mc Cor.
62.80	Set Post on right bank of Republican River for Mc Cor.
79.82	Intersect N & S line 14 lks S. of Cor to Sec 4.5.8.9 from which Cor I run South 89° 54' W. on true line between Sec 5 & 8 Va 13° 25' E
17.02	Intersect Right bank of Republican River where I Drive Charred stake set Post & raise Mound of earth as per instructions for Cor to fractional sections 5 & 8
28.00	Intersect left bank of Republican River where I Drive Charred stake set Post & raise mound of earth as per instructions for Cor to fractional Sec 5 & 8
39.91	Drive Charred stake set Post raise mound of earth as per instructions for 1/4 Sec Cor.
79.82	Cor to Sec 5.6.7 & 8 Land level Soil 1st rate

Township 3 N. R 26 W. 6th P.M.

Chains	
	West on random line between Sec 6 & 7 Va 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor
79.78	Intersect W. boundary of Township 35 lks North of Cor to Sec 6 & 7 from which Cor I run N. 89.45' E on true line between Sec 6 & 7 Va 13° 25' E
39.78	Drive Charred stake set Post raise mound of earth as per instructions for 1/4 Sec Cor
79.78	Corner to Sec 5.6.7 & 8 Land level Soil 1st rate

Township 3. N. R. 26. W. 6th P.M.

Chains	North on random line between Sec 5 & 6 Va 13° 25' E
40.00	Set Post for temporary 1/4 Sec Cor.
50.00	Leave bottom Enter Upland S.W. & E
79.70	Intersect North boundary of Township 19 lks West of Corner to Sec 5 & 6 from which Cor I run South 8' W. on true line between Sec 5 & 6 Va 13° 25' E
39.70	Drive Charred stake at Post raised mound of earth as per instructions for 1/4 Sec Cor
79.70	Cor to Sec 5. 6. 7 & 8

Upland high rolling Soil 3d rate
Bottom land Soil 1st rate

Sept 1st 1871

Township 3. N. R. 26. W. 6th P.M.

Meanders of the Left Bank of the Republican River through the Township

Begin at the Corner to fract Sections 7 & 12 in west boundary of Township and on the left bank of the River and run thence down Stream with the meanders of said River in fractional Sec 7. as follows

Va 13° 25' E

Begin at the true Meander Corner 22.70 S. of the 1/4 Sec Cor.

Bearings	Chains	
S 62. E	26.20	
N. 80 1/2 E	10.00	
N. 42 1/2 E	37.30	
N 77 3/4 E	10.00	at 9 chs on this course cross Willow Slough N.
N 84 1/2 E	12.00	to Meander Cor between Sec 7 & 8

Along the three last courses scattering timber on River bank. Thence in

Township 3 N R 26 W 6th P.M.

Bearings	Chains	
		Sect 8
N 86¾ E	6.50	
N° 49¼ E	19.00	
N 47. E	17.00	
N 56. E	18.00	
N 23¼ E	9.00 3	to meander Corner bet Sec 5 & 8. Quite a large body of timber bet River & Slough thence in Sec 5
N 22° E (3½)	48.00	At 33 chs cross mouth of Willow Slough 60 lks wide
N 69½ E	10.00 4	to Meander Corner bet Sec 4 and 5 thence in Sec 4
N 66½ E	12.00	
N 86½ E	27.00	
S 78 E	25.00	
S 56¾ E	21.50 5	to Meander Corner bet Sec 3 and 4. Quite a large body of timber along river bank. thence in Sec 3.
S 73 E	16.40	
S 83¾ E	21.00	At 10 chs on this course is a channel of the

Township 3 N R 26 W 6th P.M.

Bearings	Chains	
		Republican River 30 lks wide bears N 28° E forming an Island which is covered with Cottonwood Timber
N 80¼ E	18.00	
N 70. E	15.50	
N 53. E	14. 6	to Meander Cor between Sec 2 and 3 thence in Section 2.
N 64½ E	11.00	At 8 chs on this course cross mouth of channel 50 lks wide has some water in. - there is another channel bearing N 45° E from this point which empties into Slough near Township line.
N 85° E	13.00	
N 65 (8) E	28.00	
N 58 E	17.00	
N 69. E	17.00 7	to new meander Corner on Township line

Old meander Corner being effaced I establish new meander Corner 96 lks West of point in River for sec Cor. See line of Sect. 142

Township 3 N. R 26 W. 6th P.M.

Bearings	Chains	
		Meanders of Right Bank of Republican River Begin at Corner to fractional Sec 1 & 36 in N. boundary of Township and run up Stream with the meanders of the Right Bank in fractional Section 1. as follows Var 13° 25'
8 S 56¾ W	16.60 17.44 9	to Meander Corner bet Sec 1 & 2. thence in Sec 2.
S 71° W	12.00	
S 57½ W	17.00	
S 67 W	32.00	Along these three courses scattering timber on bank of River
West	12.00	at 2 Chs on this course mouth of deep Ravine
S 77° W	11.70 10	to Meander Corner bet Sec 2 & 3 thence in Sec 3

Township 3 N. R 26 W. 6th P.M.

Bearings	Chains	
S 36¼ W	8.90	
S 61¾ W	20.00	
S 79¾ W	20.00	
N 83¾ W	24.00	
N 73¾ W	15.00 11	To Meander Corner bet Sec 3 & 4 thence in Sec 4
N 59 W	23.50	
N 76 W	23.00	
S 87° W	24.00	
S 80 W	14.00 12	To Meander Corner bet'wn Sec 4 & 5 Quite a large body of timber along River thro this Sec extending S. about 15 chains thence in Sec 5
S 52¼ W	5.80	
S 19° W	18.00	
S 16¾ W	23.00 13	To Meander Corner bet'wn Sec 5 & 8 thence in Sec 8
S 24½ W	11.40	

Township 3 N. R 26. W. 6th P.M.

Bearings	Chains	
S 54 W	21.00	
S 55 W	40.00	
West	10.50 14	to Meander Corner between Sec 7 & 8 thence in Sec 7
S 80° W	18.00	
S 40° W	31.00	
S 65° W	11.00 15	to Meander Corner between Sec 7 & 18 thence in 18
S 71 3/4 W	5.00	
N 81 W	10.00 16	to Meander Corner between Sec 7 & 18 thence in Sec 7
N 57 1/2 W	21.00 17	to Meander Corner on Range line bet Sec 7 & 12 in West boundary of Township

Sept 2nd 1871

General Description

The Southern and middle portion of this Township is high rolling land Soil Sandy 3rd rate not fit for cultivation but fair grazing land The Bottom along the River in Northern portion of the Township is level and rich 1st rate Soil. There are quite large bodies of timber, (Cottonwood Elm & Ash) along the bands of the River through the Township.

T. 3 N. R 26 W. 6 P

A list of the name
of the individuals w
assisted in runn
Meandering and mar
the subdivisions of
Township Three (3) North of
the base line of Range
Twenty six (26) West of the
6th Principal Meridian -
showing the respective capaci
in which they acted.

Aaron Lovitt Chainman
Zadock Stephenson Chainman
James Stephenson Axeman and Moundsman
John B Lovitt Flagman
James L Sloan Compassman

We hereby certify that we
apisted James L Sloan
Deputy Surveyor in meandering
and Subdividing Township
(3) Three North of the base
line of Range Twenty Six
(26) West of the Sixth Prin
Meridian and that said Township
has been run in all respects to
the best of our knowledge
and belief well and faithfully
Surveyed and the boundary
monuments planted according
to the instructions furnished
by the Surveyor General

Aaron Lovitt Chainman
Zadock Stephenson Chainman
James Stephenson Axeman and Moundsman
J B Lovitt Flagman
James L Sloan Compassman

Subscribed and sworn to
by the above named persons
before me a Notary Public
in and for the County of
Cass and State of Nebraska
this eighteenth Day of
September A D 1871.

Lyman D Bennett
Notary Public
Cass County Nebraska

I James L. Slocum Deputy
Surveyor do Solemnly Swear
that in pursuance of a joint
Contract No 49 wherein James
V. Stephenson and James L. Slocum
are joint Contractors with E. E.
Cunningham United States
Surveyor General of the
District of Nebraska and
Iowa bearing date the
16th Day of June 187
I have well faithfully and
truly in my own proper person
and in strict conformity with
instructions of the Surveyor
General the Surveying Manual
and the Laws of the United
States, Surveyed all those parts
or portions of Township No
three (3) North of the base
line of Range No twenty six
(26) west of the Sixth
Principal Meridian in the
State of Nebraska as are
represented in the foregoing
Field Notes as having been
Surveyed under my directions 1871
and I do further Solemnly Swear,
that the foregoing are the
true and original Field Notes
of such Survey

James L Slocum
Deputy Surveyor

Subscribed by the said James
L. Slocum Deputy Surveyor and
Sworn to before me a Notary Public
in and for the County of
Cass and State of Nebraska
this eighteenth Day of
September A D 1871

L Hoyt D Bennett
Notary Public
Cass County Nebraska

Survey Commenced August 28th 1871 and completed September 2nd 1871.

Surveyor Generals Office
Plattsmouth, Neb. Oct. 28th 1871

The forgoing Field Notes of the Survey and subdivision of Township No. 3. N. of the Base line of Range No. 26. West of the 6th Principal Meridian in the State of Nebraska as Executed by James L. Sloans Deputy Surveyor under joint Contract No. 49. dated June 16th AD 1871 wherein David T. Stephenson and James L. Sloans are joint Contractors with E. E. Cunningham Surveyor General, and in the months of August & September 1871. having been critically examined, the necessary corrections and explanations made. The said Field Notes and the Survey they describe are hereby approved

E. E. Cunningham
Surveyor General

T 4 N., R 26 W.

6	55	5	47	4	36	3	25	2	14	1	
	64		63		46		35		24		13
7	62	8	45	9	34	10	23	11	12	12	
	61		60		44		33		22		11
18	59	17	43	16	32	15	21	14	10	13	
	58		57		42		31		20		9
19	54	20	41	21	30	22	19	23	8	24	
	53		52		40		29		18		7
30	51	29	39	28	28	27	17	26	6	25	
	50		49		38		27		16		5
31	48	32	37	33	26	34	15	35	3	36	

1

Field Notes

of

The Survey & Subdivision

of

Township No 4. N. R 26 W. 6th P.M.

in the

State of Nebraska

Executed

By James L Slocum Deputy

Surveyor under Joint Contract No 49

Dated June 16th 1871

Survey

Commenced Sept 2nd 1871

Completed Sept 7th 1871

List of Names

Of persons employed to assist in Surveying this Township, showing the respective capacities in which they acted

Aaron Lovell } Chainmen

Jadock Stephenson }

James Stephenson Axeman & Woodman

John B Lovell Flagman

Township 4 N. R. 26 W. 6th P.M.

To determine the proper adjustment of my Compass for Subdividing this Township I commence at the Corner to Townships 3 & 4 North Ranges 25 & 26 West and run North on a blank line along the East boundary of Sec 36.

Var 13° 15' E

24.50	To the right Bank of Republican River
31.00	" " Left bank of Republican River
40.02	To a Point 8 links East of 1/4 Sec Corner
80.06	To a point 12 links East of Cor to Sec 25 & 36.

To retrace this line or run a line Parallel thereto my Compass must be adjusted to a

Variation of 13° 20' E

Township 4 N. R. 26 W. 6th P.M.

	The Corner to Sec 35 & 36 in the South boundary of this Township falling in the River I therefore commence at the new Established meander Cor in South boundary of Sec 35. Which Corner is 96 lks west of Corner to Sec 35 & 36 and with Var of 13° 20' E run North Variation 13° 20' E. thence
00.40	To a point that will clear the river
96	East to North End S. Line Where I set a Post in Pit for Corner to fractional Sections 35 & 36 - from which a Cotton wood tree 10 inches in Diameter bears N 77¼° W. 100 links - a Cottonwood tree 14 inches in Diameter bears N 16½° E. 110 links From the meander Corner between Sec 35 & 36 I run North between Sec 35 & 36 Var 13° 20' E
11.00	Slough 50 links wide bears E
40.00	Drive Channel State at Post

Township 4 S. R. 26 W. 6th P.M.

Chains	
	and raised mound of earth as per instructions for a 1/4 Sec Cor
80.00	Down Chained West to set Post raised mound of earth as per instructions for Corner to Sec 25. 26. 35 & 36
	Land level Soil 1st rate

Township 4 S. R. 26 W. 6th P.M.

Chains	East on random line between Sections 25 & 36
	Var 13° 20' E
7.00	Ravine bears N W. S E
40.00	Set Post for temporary 1/4 Sec Cor
79.50	Intersect E boundary of Township at Corner to Sec 25 and 36 from which Cor I run West on true line between Sec 25 and 36.
	Var 13° 20' E
39.75.	Down Chained West to set Post raised mound of earth as per instructions for 1/4 Sec Cor
79.50	Corner to Sec 25. 26. 35 & 36
	Land level Soil 1st rate

Township 4 N. R 26 W. 6th P.M.

Chains	
	North between Sec 25 & 26 Var 13° 20' E
8.00	Ravine Crazy N-W. S.E.
18.00	Large bottom Center upland E & W
40.00	Drove Charred Stake set Post raised mound of earth as per instructions for ¼ Sec Cor.
80.00	Drove charred stake set Post raised mound of earth as per instructions for Corner to Sec. 23. 24. 25 & 26
	Land high & rolling Soil 3rd rate

Township 4 N. R. 26 W. 6th P.M.

Chains	
	East on random line between Sec 24 & 25 Var 13° 20' E
40.00	Set Post for temporary ¼ Sec Cor
79.40	Intersect E Boundary of Township 14 Lks South of Corner to Sec 24 & 25. from which Corner I run South 89° 54' W. on true line between Sec 24 & 25. Var 13° 20' E
39.70	Drove charred stake set Post raised mound of earth as per instructions for ¼ Sec Cor
79.40	Comm'r to Sections 23, 24 25 & 26
	Land high & rolling Soil 3rd rate

Township 21 N. R. 26 W. 6th P.M.

Chains	
	North between Sec 23rd & 24 Var 13° 20' E
40.00	Drove charred stake set Post & raised mound of Earth as per instructions for 1/4 Sec Cor.
80.00	Drove charred stake set Post & raised mound of earth as per instructions for Corner to Sec 13. 14. 23 & 24.
	Land high & rolling Soil 3rd rate

Township 21 N. R. 26 W. 6th P.M.

Chains	
	East on random line between Sections 13 and 24. Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor.
79.60	Intersect East boundary of Township 21 Nrs R. of Cor to Sec 13 & 24. from which Corner I run N 89° 51' W. on true line between Sec 13 & 24. Var 13° 20' E
39.80	Drove charred stake set Post & raised mound of earth as per instructions for 1/4 Sec Cor
79.60	Corner to Sec 13. 14. 23 & 24
	Land high & broken Soil 3rd rate

Township 4. N. R. 26. W. 6th P.M.

Chains	
	North Between Sec 13 and 14 Var 13°20' E
40.00	Set Sandstone 12x9x8 for 1/4 Sec Cor
47.00	Ravine Crass E&W
80.00	Set Sandstone 13x10x7 for Corner to Sec 11, 12, 13 and 14
	Land high & rolling Soil 3rd rate
	8
	S 5
	S 71
	S 57
	S 6
	Wes
	S 77

Township 4. N. Range 26. W. 6th P.M.

Chains	
	East on random line between Sec 12 and 13 Var 13°20' E
40.00	Set Post for temporary 1/4 Sec Cor
79.65	Intersect E boundary of Township 14 Mile N of Cor to Sections 12 and 13 from which Corner I run N. 89° 54' W. on true line between Sec 12 and 13 Var 13°20' E
39.82½	Set Sandstone 11x10x6 for 1/4 Sec Cor
119.65	Corner to Sec 11. 12. 13 and 14
	Land high & rolling Soil 3rd rate

Township 4 N. R 26. W. 6th P.M.

Chains	North Between Sec 11 and 12 Var 13° 20' E
40.00	Set Sandstone 14×10×6 for 1/4 Sec Cor.
47.00	Desc Ravine bears N.W. S.E. Quarry of Sandstone along Edge of Ravine
80.00	Set Sandstone 13×11×5 for Corner to Sec 1. 2. 11 and 12
	Land high & rolling Soil 3d rate

Township 4 N. R. 26. W. 6th P.M.

Chains	East on random line between Sec 1 and 12. Var 13° 20' E
40.00	Set Post for Temporary 1/4 Sec Cor
50.00	Ravine bears N.W. S.E.
79.70	Intersect E boundary of Township 5 N. South of Corner to Sec 1 and 2 from which Corner I run South 89° 58' W. on true line between Sec 1 and 12. Var 13° 20' E
39.85	Set Sandstone 10×10×7 for 1/4 Sec Cor.
79.70	Corner to Sections 1. 2. 11 and 12
	Land high & rolling Soil 3rd rate

Township 4 N. R. 26 W. 6th P.M.

Chains	
	North on a true line Between Sec 1 & 2 Var 13° 20' E
40.00	Set Sandstone 12×10×5 for 1/4 Sec Cor
78.70	Set a Sandstone 14×10×6 for Closing Corner to Sections 1 & 2 on 1st standard Parallel North 15 Chs 39 lks West of Cor to Township 5 N R 25 & 26 W.

Land high & rolling Soil 3rd rate

Sept 2nd 1871

Township 4 N. R. 26 W. 6th P.M.

Chains	
	North Between Sec 34 & 35 Var 13° 20' E
10.00	Ravine Crass N. W. & E
40.00	Drove Charred stake set Post & raised mound of earth as per instructions for 1/4 Sec Cor
62.00	Ravine Crass N. W & & E
75.00	Leave bottom Enter upland N E & S W
80.00	Drove Charred stake set Post & raised mound of earth as per instructions for Corner to Sec 26. 27. 34 & 35

Land limb Soil 1st rate

Township 4. N. R 26. W. 6th P.M.

Chains	East on random line between Sec 26 & 35 Var 13° 20' E
20.00	Leave upland Enter bottom N.E. & S.W.
40.00	Set Post for temporary 1/4 sec Corner
79.38	Intersect N. & S line 9 links South of Cor to Sec 25. 26 35 & 36 from which Corner Pine South 89° 56' W. on true line between Sec 26 & 35. Var 13° 20' E
39.69	Drove charred stake set Post and raised mound of earth as per instructions for a 1/4 Sec Cor
79.38	Corner to Sec 26. 27. 34 & 35
	Bottom land 1st rate farming land Upland broken Soil 3rd rate

Township 4. N. R. 26. W. 6th P.M.

Chains	North between Sec 26 & 27 Var 13° 20' E
40.00	Drove charred stake set Post & raised mound of Earth as per instructions for 1/4 Sec Cor
80.00	Drove charred stake set Post raised mound of Earth as per instructions for Cor to Sec 22. 23. 26 & 27
	Land high rolling Soil 3rd rate

Township 4 N. R 26 W. 6th P.M.

Chains	
	East on random line between Sec 23 & 26 Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor
45.00	Ravine bears N W & S E
79.45	Intersect N & S line 12 lks N. of Cor to Sec 23. 24. 25 & 26. from which Cor a mon N. 89° 55' W. on true line between Sec 23 and 26 Var 13° 20' E
39.72½	Drove charred stake set Post raised mound of earth as per instructions for 1/4 Sec Cor.
79.45	Corner to Sec 22. 23. 26 & 27
	Land high & rolling Soil 3rd rate

Township 4 N. R 26 W. 6th P.M.

Chains	
	North between Sec 22 and 23 Var 13° 20' E
40.00	Drove charred stake set Post & raised mound of earth as per instructions for 1/4 Sec Cor.
51.00	Ravine bears N W & S E
80.00	Set Sandstone 13×10×7 for Cor to Sections 14. 15. 22 and 23
	Land high & broken Soil 3rd rate

Township 4 N. R 26 W. 6th P.M.

Chains	East on random line between Sec 14 and 23
	Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor
79.70	Intersect N & S line 12 lks S. of Cor to Sec 13, 14, 23 & 24 from which Cor I run South 89° 55' W. on true line between Sec 14 & 23
	Var 13° 20' E
39.85	Set Sandstone 12x9x7 for 1/4 Sec Cor
79.70	Corner to Sec 14, 15, 22 & 23
	Land high rolling. Soil 3rd rate

Township 4 N. R 26 W. 6th P.M.

Chains	North between Sec 14 & 15
	Var 13° 20' E
40.00	Set Sandstone 11x10x6 for 1/4 Sec Cor.
80.00	Set Sandstone 13x9x7 for Cor to Sec 10, 11, 14 and 15
	Land high rolling Soil 3rd rate

Township 4. N. R. 26. W 6th P.M.

	Chains	East on random line between Sections 11 and 14 Var 13° 20' E
	40.00	Set Post for temporary 1/4 Sec Cor
	79.80	Intersect N & S chain 5 lks N of Cor to Sec 11. 12. 13 & 14 from which Cor B runs N 89° 58' W. on true line between Sec 11 and 14 Var 13° 20 E
	39.90	Set Sandstone 12x10x6 for 1/4 Sec Cor.
	79.80	Corner to Sec 10. 11. 14 & 15
		Land high rolling Soil 3rd rate

Township 4. N. R. 26. W 6th P.M.

Chains	North between Sec 10 and 11 Var 13° 20' E
40.00	Set Sandstone 11x10x8 for 1/4 Sec Cor
80.00	Set Sandstone 14x9x6 for Cor to Sec 2. 3. 10 and 11
	Land high & broken Soil 3rd rate

Township 4 S. R. 26 W 6th P.M.

Chains	East on random line between Sections 2 & 11 Var 13° 20' E
30.00	Ravine bears N.W. & S.E. Sandstone Quarry in Ravine
40.00	Set Post for temporary 1/4 Sec Cor.
79.74	Intersect N & S line 16 lks N. of Cor to Sec 1. 2. 11 & 12 from which Cor 2 mds N 89° 53' W. On true line between Sec 2 & 11 Var 13° 20' E
39.87	Set Sandstone 14 x 9 x 7 for 1/4 Sec Cor.
79.74	Corner to Secs 2. 3. 10 & 11

Land high & broken Soil 3d rate

Township 4 S R 26 W 6th P.M.

Chains	North on true lines between Sec 2 & 3 Var 13° 20' E
29.00	Ravine bears N.W. & S.E.
40.00	Set Sandstone 13 x 10 x 6 for 1/4 Sec Corner
79.60	Set Sandstone 14 x 9 x 5 for Closing Corner to Sec 2 & 3 N. On 1st Standard Parallel North 15 chs 20 lks West of the Standard Corner on the South boundary of Sec 35 & 36 T 3 S R 26 W.

Land high & broken Soil 3rd rate

Sept 3rd 1871

Township 4. S. R 26. W. 6th P.M.

Chains	North between Sec 33 & 34 Va 13° 20' E
40.00	Drove charred stake set Post + raised mound of earth as per instructions for 1/4 Sec Cor.
60.00	Leave Bottom enter Upland bears N E & S W.
80.00	Drove charred stake set Post + raised mound of earth as per instructions for Cor to Secs 27. 28. 33 & 34

Bottom Soil — Soil 1st rate
Upland rolling — Soil 3rd rate

Township 4. S. R 26. W 6th P.M.

Chains	East on random line between Secs 27 & 34 Va 13° 20' E
23.00	Ravine bears N W & S E
40.00	Set Post for temporary 1/4 Sec Cor.
60.00	Ravine bears N & S E
79.60	Intersect N & S line at Corner to Secs 26. 27. 34 & 35 from which Corner I run West on true line between Secs 27 & 34 Va 13° 20' E
39.80	Drove charred stake set Post + raised mound of Earth as per instructions for 1/4 Sec Cor
79.60	Corner to Secs 27. 28. 33 & 34.

Land broken — Soil 3rd rate

Township 4 N. R 26 W. 6th P.M.

Chains	North between Sec 27 & 28 Var 13° 20' E
32.00	Ravine Runs N & S E.
40.00	Drove Charred stake set Post & raised mound of earth as per instructions for 1/4 Sec Cor
80.00	Drove Charred stake set Post & raised mound of earth as per instructions for Corner to Sec 21. 22. 27 & 28
	Land high & broken Soil 3rd rate

Township 4. N. R. 26. W. 6th. P.M.

Chains	East on random line between Sec 22 & 27 Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor.
79.73	Intersect N & S line at Cor to Sections 22. 23. 26 & 27 from which Cor I run West on true line between Sec 22 & 27 Var 13° 20' E
39.86½	Drove Charred stake set Post & raised mound of earth as per instructions for 1/4 Sec Cor
79.73	Cor to Sec 21. 22. 27 & 28
	Land high rolling Soil 3rd rate

Township 4. N. R 26. W. 6th P M.

Chains	
	North between Sec 21 & 22 Var 13° 20' E
40.00	Set Sandstone 12x10x6 for 1/4 Sec Cor
80.00	Set Sandstone 13x9x5 for Corner to Sections 15. 16. 21 and 22
	Land high & rolling Soil 3rd rate

Township 4. N. R 26. W. 6th P M.

Chains	
	East on random line between Sec 15 & 22 Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor
55.00	Ravine bears N 84 W & S E
79.62	Intersect N & S line 16 lks S of Cor to Sec 14. 15 22 and 23. from which Corner I mon S. 89° 53' W. on true line between Sec 15 and 22 Var 13° 20' E
39.81	Set Sandstone 14x8x7 for 1/4 Sec Cor.
79.62	Cor to Sec 15. 16. 21 & 22
	Land high & broken Soil 3rd rate

Township 4. S. R. 26. W. 6th P.M.

Chains	North between Sec 15 & 16 Var 13° 20' E
40.00	Set Sandstone 11x10x6 for 1/4 Sec Cor.
80.00	Set Sandstone 14x9x5 for Corner to Sections 9. 10 15 & 16
	Land high & rolling Soil 3rd rate

Township 4. S. R. 26. W. 6th P.M.

Chains	East on random line between Sections 10 & 15 Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor.
79.60	Intersect S. & S line at Cor to Sec 10. 11. 14 & 15. from which Corner I run West on true line between Sections 10 & 15 Var 13° 20' E
39.80	Set Sandstone 12x10x6 for 1/4 Sec Cor.
79.60	Cor to Sec 9. 10, 15 & 16
	Land high & broken Soil 3rd rate

Township 4. N. R 26. W. 6th P.M.

Chains	North between Sec 9 and 10 Var 13° 20' E
40.00	Set Sandstone 12×10×6 for 1/4 Sec Cor
80.00	Set Sandstone 14×9×5 for Corner to Sections 3. 4. 9 and 10
	Land high & rolling Soil 3rd rate

Township 4. N. R 26. W. 6th P.M.

Chains	East on random line between Sections 3 and 10 Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor
79.72	Intersect A & S line 21 lks N of Cor to Sections 2. 3. 10 and 11 from which corner I mer North 89° 51' W. on true line between Sec 3 and 10 Var 13° 20' E
39.86	Set Sandstone 13×10×5 for 1/4 Sec Cor.
79.72	Corner to Sections 3. 4. 9 and 10
	Land high and broken Soil 3rd rate

Township 4. N. R. 26. W. 6th P.M.

Chains	North on a true line between Sec 3 and 4 Va 13°20' E
40.00	Set Sandstone 13×10×6 for 1/4 Sec Cor
52.00	Ravine bears ~~N~~ SE
80.00	Set Sandstone 14×9×5 for Closing Corner to Sec 3 and 4 N. on 1st Standard Parallel N. 15 Chs 40 lks W of the Standard Corner on the South boundary of Secs 34 and 35 T 5 N Range 26 W.

Land high & rolling Soil 3rd rate

Sept 4th 1871

Township 4. N. R. 26. W. 6th P.M.

Chains	North between Sec 32 and 33 Va 13°20' E
20.00	Leave Bottom enter Upland NE & SW.
40.00	Drove charred stake set Post & raised mound of earth as per instructions for 1/4 Sec Cor
80.00	Drove charred stake set Post raised mound of earth as per instructions for Cor to Sec 28, 29, 32 and 33

Up Land rolling Soil 3rd rate
Bottom 1st rate farming land

Township 4. N. R. 26. W. 6th P.M.

Chains	
	East on random line between Sec 28 & 33 Va 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor
80.10	Intersect N. & S. line 14 lks S. of Cor to Sec 27. 28 33 & 34 from which Cor I own S. 89° 54' W. on true line between Sec 28 & 33 Va 13° 20' E
40.05	Drove Charred stake set Post & raised mound of earth as per instructions for 1/4 Sec Cor
80.10	Corner to Sec 28. 29. 32 & 33.
	Land high & rolling Soil 3d rate

Township 4. N. R. 26. W. 6th P.M.

Chains	
	North between Sec 28 & 29 Va 13° 20' E
40.00	Set Sandstone 12x10x7 for 1/4 Sec Cor
80.00	Set Sandstone 13x9x6 for Corner to Sections 20. 21. 28 & 29
	Land high & rolling Soil 3d rate

Township 4 N. R. 26 W. 6th P.M.

Chains	
	East on random line between Sections 21 and 28 Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor.
52.00	Ravine bears ~~N.W.~~ S.E.
80.20	Intersect N. & S. line 9 lks N. of Cor to Sec 21. 22. 27 and 28 from which Corner I run N. 89° 56' W. on true line between Sec 21 & 28 Var 13° 20' E.
40.10	Set Sandstone 11x10x4 for 1/4 Sec Cor.
80.20	Corner to Sec 20. 21. 28 & 29
	Land high & rolling Soil 3rd rate

Township 4 N. R. 26 W. 6th P.M.

Chains	
	North between Sec 20 and 21 Var 13° 20' E
40.00	Set Sandstone 12x10x6 for 1/4 Sec Cor
52.00	Ravine bears S.E. & N. Sandstone along edge of Ravine
80.00	Set Sandstone 14x10x5 for Cor to Sec 16. 17. 20 and 21
	Land high & broken Soil 3rd rate

Township 4. N R 26. W. 6th P M

Chains	
	East on random line between Sec 16 and 21 Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor
80.38	Intersect N & S line 21 Mls N of Cor to Sec 15, 16 21 and 22. from which Cor I run N. 89° 51' W. on true line between Sec 16 and 21 Var 13° 20' E
40.19	Set Sandstone 13x9x7 for 1/4 Sec Cor
80.38	Cor to Sec 16, 17, 20 and 21
	Land high & rolling Soil 3d rate

Township 4. N R 26 W 6th P M.

Chains	
	North between Sec 16 & 17 Var 13° 20' E
40.00	Set Sandstone 14x9x5 for 1/4 Sec Cor
80.00	Set Sandstone 13x10x6 for Corner to Sections 8, 9, 16 and 17
	Land high & rolling Soil 3rd rate

Township 4. N. R 26. W. 6th P.M.

Chains	East on random line between Sections 9 & 16 Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor
80.26	Intersect A.V.S line 14 lks N. of Cor to Sections 9. 10. 15 & 16 from which Cor I run N. 89° 54' W. on true line between Sections 9 & 16 Var 13° 20' E
40.13	Set Sandstone 14 x 9 x 5 for 1/4 Sec Cor.
80.26	Corner to Sec 8. 9. 16 & 17

Land high & rolling Soil 3rd rate

Township 4. N. R 26. W. 6th P.M.

Chains	North between Sec 8 & 9. Var 13° 20' E
40.00	Set Sandstone 13 x 10 x 6 for 1/4 Sec Cor.
80.00	Set Sandstone 12 x 11 x 5 for Corner to Sections 4. 5. 8 & 9

Land high & rolling Soil 3rd rate

Township 4. N. R 26 W. 6th P.M.

Chains	
	East on random line between Sections 4 & 9 Va 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor.
80.30	Intersect N & S line 28 lks South of Cor to Sections 3, 4, 9 & 10 from which Corner I run S. 89° 48' W. on true line between Sec 4 and 9. Va 13° 20' E
40.15	Set Sandstone 12×10×5 for 1/4 Sec Cor.
80.30	Corner to Sec 4, 5, 8 and 9
	Land high & rolling Soil 3d rate

Township 4. N. R. 26. W. 6th P.M.

Chains	
	North on true line between Sec 4 and 5 Va 13° 20' E
40.00	Set Sandstone 14×9×6 for 1/4 Sec Cor.
80.70	Set Sandstone 13×10×7 for closing Corner to Sections 4 and 5 N. on 1st standard Parallel N. 15 chs 48 lks W. of the standard Corner on the South boundary of Sections 33 and 34. T 5 N Range 26 West
	Land high & rolling Soil 3rd rate

Sept 5th 1871

Township 4 N. R 26 W. 6th P M

Chains	North between Sec 31 & 32 Var 13° 20' E
40.00	Drove charred stake set Post + raised mound of earth as per instructions for 1/4 Sec Cor
80.00	Drove charred stake set Post + raised mound of earth as per instructions for Corner to Sec 29. 30. 31. & 32

Land high & rolling Soil 3rd rate

Township 4 N. R 26. W. 6th P M.

Chains	East on random line between Sections 29 & 32 Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor
80.04	Intersect N & S line at Corner to Sec 28. 29. 32 & 33. from which Cor I run West on true line between Sec 29 & 32 Var 13° 20' E
40.02	Set Sandstone 12 x 10 x 5 for 1/4 Sec Cor
80.04	Corner to Sec 29. 30. 31 & 32.

Land high & rolling Soil 3rd rate

Township 4. N R 26. W. 6th P.M.

Chains	
	West on random line between Sec 30 and 31
	Va 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor
79.30	Intersect West boundary of Township 21. lks South of Corner to Sec 30 and 31 from which Cor I run S. 89° 51' E on true line between Sec 30 and 31.
	Va 13° 20' E
39.30	Drove charred stake set Post raised mound of earth as per instructions for 1/4 Sec Cor
79.30	Cor to Sec 29. 30. 31 and 32
	Land high & rolling Soil 3rd rate

Township 4. N R 26. W. 6th P.M.

Chains	
	North between Sec 29 and 30
	Va 13° 20' E
40.00	Set Sandstone 13×9×6 for 1/4 Sec Cor
80.00	Set Sandstone 12×10×7 for Corner to Sec 19, 20, 29 & 30
	Land high & rolling Soil 3d rate

Township 4. N R 26. W. 6th P M

Chains	East on random line between Sections 20 and 29. Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor
80.16	Intersect N and S line 19 lks South of Corner to Sections 20, 21, 28 and 29 from which Cor I run S. 89° 52' W. on true line between Sec 20 and 29 Va 13° 20' E.
40.08	Set Sandstone 11x10x6 for 1/4 Sec Cor.
80.16	Corner to Sec 19, 20, 29 & 30

Land high rolling
Soil 3rd rate

Township 4. N R 26. W. 6th P M

Chains	West on random line between Sec 19 & 30 Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor
78.55	Intersect W. boundary of Township at Corner to Sec 19 and 30 from which Cor I run East on true line between Sec 19 & 30 Va 13° 20' E
38.55	Set Sandstone 12x9x7 for 1/4 Sec Cor.
78.55	Cor to Sec 19, 20, 29 & 30

Land high rolling Soil 3rd rate

Township 4. N. R. 26. W. 6th P.M.

Chains	
	North between Sec 19 & 20 Va 13° 20' E
40.00	Set Sandstone 14 x 8 x 6 for 1/4 Sec Cor
51.00	Ravine bears N. 84° E Sandstone along edge of Ravine
80.00	Set Sandstone 14 x 10 x 5 for Corner to Sec 17, 18, 19 & 20.
	Land high & rolling Soil 3rd rate

Township 4. N. R. 26. W. 6th P.M.

Chains	
	North between, on true line Sec 5 & 6 Va 13° 20' E
40.00	Set Sandstone 13 x 9 x 6 for 1/4 Sec Cor.
81.30	Set Sandstone 14 x 10 x 5 for closing Corner to Sections 5 & 6 N. on 1st Standard Parallel N. 15 Lks x 48 Lks W. of the Standard Corner on the South boundary of Sections 32 & 33 T 5 N R 26 W.
	Land rolling Soil 3rd rate

Meanders of the Republican

River in Township 4 N. R 26 West 6th P.M.

From the Corner to Sections 2 and 35 on the South boundary of the Township I run down stream on the left bank of the River Va 13° 20' E.

Stations	Bearings	Chains	
1	1 N. 67 E	1.04 2	To Meander Corner between Sections 35 & 36 thence in Section 36.
2	N. 62½ E	12.00	
3	N. 74¾ E	8.00	at 6 chs leave timber bears N W
4	N 56 8 E	38.00	at 20 chs mouth of Slough Comes from West
5	N 76. E	17.50	
6	S 78. E	13.00 3	to Meander Corner between Sec 31 and 36. on the E boundary of the Township. Thence commencing at Meander Corner on right Bank of Republican River in East boundary of Township I run up Stream in Sec 36.

continued on page 65

Township 4. N. R 26. W. 6th P.M.

Chains	
	East on random line between Sec 17 and 20. Va 13° 20' E
40.00	Set Post for temporary ¼ Sec Cor.
79.98	Intersect N & S line 14 lks S. of Cor to Sec 16. 17, 20 & 21. from which Cor I run South 89° 54' W. on true line between Sec 17 and 20 Va 13° 20' E
39.99	Set Sandstone 12 × 10 × 5 for ¼ Sec Cor.
79.98	Cor to Sec 17. 18. 19 & 20

Land high & rolling Soil 3d rate

Township 4. N R. 26. W 6th P.M.

Chains	
	West on random line between Sec 18 and 19 Va 13° 20' E
8.00	Ravine bears A.W. SE
40.00	Set Post for temporary 1/4 Sec Cor
77.70	Intersect West boundary of Township 9 links N. of Cor to Sec 18 & 19 from which Cor I run N. 89.56' E. on true line between Sec 18 and 19 Va 13° 20' E
37.70	Set Sandstone 13×9×7 for 1/4 Sec Cor
77.70	Corner to Sec 17.18.19 and 20
	Land high & rolling Soil 3rd rate

Sept 6th 1871

Township 4. N. R. 26. W. 6th P.M.

Chains	
	North between Sec 17 & 18 Va 13° 20' E
40.00	Set Sandstone 14×9×5 for 1/4 Sec Cor
80.00	Set Sandstone 13×11×6 for Cor to Sec 7. 8. 17 and 18
	Land high & rolling Soil 3rd rate

Township 4 N. R 26. W. 6th P.M.

Chains	East on random line between Sec 8 & 17 Var 13° 20' E.
40.00	Set Post for temporary 1/4 Sec Cor.
80.00	Intersect N & S line 25 lks S. of Cor to Sec 8, 9, 16 & 17 from which Cor I run S. 89° 50' W. on true line between Sec 8 & 17 Var 13° 20' E
40.00	Set Sandstone 12x10x6 for 1/4 Sec Cor.
80.00	Cor to Sec 7. 8. 17 & 18

Land high & rolling Soil 3rd rate

Township 4 N. R 26. W. 6th P.M.

Chains	West. on random line between Sec 7 & 18 Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor.
76.95	Intersect West boundary of Township 14 lks S. of Cor to Sec 7 & 18 from which Cor I run N. 89° 54' E on true line between Sec 7 & 18 Var 13° 20' E
36.95	Set Sandstone 13x9x7 for 1/4 Sec Cor.
76.95	Corner to Sec 7. 8. 17 & 18

Land high & rolling Soil 3rd rate

Township 4. N. R. 26. W. 6th P.M.

Chains	Chains	North between Sec 7 and 8 Var 13° 20' E
40.00	40.00	Set Sandstone 12x11x6 for 1/4 Sec Cor.
80.00	80.00	Set Sandstone 14x10x5 for Corner to Sections 5. 6. 7 and 8
		Land high & rolling Soil 3rd rate

Township 4. N. R. 26. W. 6th P.M.

Chains	East on random line between Sec 5 and 8. Var 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor
80.15	Intersect N. and S line at Corner to Sec 4. 5. 8 and 9 from which Cor Brs West. on true line between Sec 5 and 8 Var 13° 20' E
40.07½	Set Sandstone 12x10x5 for 1/4 Sec Cor.
80.15	Cor to Sec 5. 6. 7 and 8
	Land high and rolling Soil 3rd rate

Tow

Chains		
40.00		
80.00		
40.0	36.20	
80.	76.20	

Township 4 N. R 26 W. 6th P.M

Chains	
	West on random line between Sec 6 & 7 Va 13° 20' E
40.00	Set Post for temporary 1/4 Sec Cor
76.20	Intersect West boundary of Township 23 lks S. of Cor to Sec 6 & 7 from which Cor 3 runs South 89° 50' E. on true line between Sec 6 & 7 Va 13° 20' E
36.20	Set Sandstone 12x10x7 for 1/4 Sec Cor
76.20	Corner to Sec 5. 6. 7 & 8

Land high & rolling Soil 3rd rate.

North between 5 & 6 is one range 55.

Township 4 N. R. 26 W. 6th P.M

Stations	Bearings	Chains	
1	N 80 1/4 W	14.00	
2	S 75 1/4 W	14.00	
3	S 56 3/4 W	38.00	
4	S 64 1/4 W	11.20	to Meander Corner between Sections 1 & 36 on South boundary of Township

September 7th 1871

General Description

The Land throughout this Township (excepting a small portion of River Bottom in the Southwester portion of the township embracing little more than three Sections) is high & rolling Soil Sandy 3rd rate unfit for cultivation. Bottom land along River is 1st rate farming land.

There is considerable timber in Sections 35 & 36 - none in the rest of the Township. Timber principally cotton wood

A List of the Names of the individuals who assisted in running meandering, and measuring the subdivisions Lines and Meanders of Township No 4 four South of the base line of Range No Twentysix West of the 6th Principal Meridian showing the respective capacities in in which they acted.

Aaron Lovitt	Chainman
Zadock Stephenson	Chainman
James Stephenson	Axeman and Monumentman
John B Lovitt	Flagman
James L. Slocum	Compassman

We hereby certify that we Spieted James L. Slocum Deputy Surveyor in meandering and subdividing Township No 4 North of the base line Range No Twentysix West of the Sixth Principal Meridian and that said Township has been run in all respects to the best of our Knowledge and belief well and faithfully Surveyed and the boundary monuments Planted according to the instructions furnished by the Surveyor General

Aaron Lovett Chainman
Zadock Stephenson Chainman
James Stephenson Axeman and Monumentman
J. B. Lovett Flagman
James L Slocum Compassman

Subscribed and sworn to by by the above named persons before me a Notary Public in and for the County of Cass and State of Nebraska. this eighteenth Day of Sept. A D 1871

Lloyd Bennett
Notary Public
Cass County Nebraska

Survey Commenced September 2nd A D 1871 and Completed September 7th A D 1871.

I James L. Slocum Deputy Surveyor do Solemnly Swear that in pursuance of a joint Contract No 49 -- wherein David V. Stephenson and James L. Slocum are joint Contractors with E. E. Cunningham United States Surveyor General of the District of Nebraska and Iowa bearing date the Sixteenth day of June 1871 I have well and faithfully and truly in my own proper person and in strict conformity with instructions of the Surveyor General the Surveying Manual and the Laws of the United States, Surveyed all those parts or portions of Township No 4 North of the base line of Range No Twenty six West of the Sixth Principal Meridian in the State of Nebraska as are represented in the foregoing Field Notes as having been Surveyed under my directions and I do further solemnly Swear that the foregoing are the true and orginal Field Notes of such Survey

James L Slocum
Deputy Surveyor

Subscribed by the said James L Slocum Deputy Surveyor and Sworn to befor me a Notary Public in and for the County of Cass and State of Nebraska this eighteenth day of Sept. A D 1871

Floyd D Bennett
Notary Public
Cass County Nebraska

Surveyor Generals Office
Plattsmouth, Neb, Oct. 28th 1871

The foregoing Field Notes of the Survey and Subdivision of Township No 4 North of the Base line of Range No 26 West of the 6th Principal Meridian in the State of Nebraska as Executed by James L. Slocum Deputy Surveyor under joint Contract No 49 dated June 16th AD 1871 Wherein David V Stephenson and James L. Slocum are joint Contractors with E.E. Cunningham Surveyor General and in the month of September AD 1871 having been critically examined the necessary corrections and explanations made, the said Field Notes and the Survey they describe are hereby approved

E. E. Cunningham
Surveyor General

General Land Office • Original Field Notes

Book Number

494

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.