General Land Office • Original Field Notes

Book Number

500

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

T.25-28 N.
R. 26 W.
61

Field Notes
of
The Survey and Subdivision
of
Township No 25 N Base Line
of
Range No 26 W. 6th P.M.
in
Nebraska

Executed
By James L Slocum Deputy Surveyor
under Joint contract No 82
bearing date July 6th 1874

Survey
Commenced Aug 14th 1874
Completed " 19th "

List of names
duties of assistants

A.M. Forbes	Chainmen
E.L. Stoaner	
C. Zehne	monumenter
Ed. Forley	
J.C. Walson	Flagman

Town 25 Range 26 West.

6	10	5	44	4	33	3	22	2	11	1
35		58		43		32		21		11
7	57	8	42	9	31	10	20	11	9	12
37		55		41		30		18		8
18	54	17	40	16	19	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	17	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	28	34	12	35	1	36

Township 25 N Range 26 W. 6th P.M.

To determine the proper adjustment of my compass for subdividing this Township I commenced at the cor of Township 24 & 25 on the 6th Standard Parallel and run North on blank line along Sec 36
Va 13° 50' E

40.00 To qr sec cor
80.00 To cor to secs 25 & 36.
To retrace this line or run Parallel thereto my compass must be adjusted to a
Va 13° 50' E.

North bet. Secs 35 & 36.
Va 13° 50' E

4 0.00 Raise mound of earth 2½ ft. high from pits 18 × 24 × 12 in deep for qr sec cor
8 0.00 Raise mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for cor to secs 25-26. 35 & 36
Land Sand hills Soil 3rd rate

Township No 25 N Range No 26 W 6th PM

East on random line bet secs 25 + 36

Va 13° 50' E

30.00 Right bank N Loup Fork river S E N.W. 3 chs wide

39.00 Leave bottom + enter hills S.E. N.W.

40.00 Raise mound for temporary qr sec cor

79.92 intersect E boundary of Township 15 lks S of cor to secs 25 + 36 from which cor I run

S 89° 54' West on true line bet secs 25 + 36.

Va 13° 50' E

39.96 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for qr sec cor

79.92 cor to secs 25. 26. 35 + 36

Land Sand hills Soil 3° rate

Bottom 1st rate

Township No 25 N Range No 26 W. 6th PM

North bet Secs 25 + 26

Va 13° 50' E

11.00 Leave bluffs + enter bottom S.E. N.W.

40.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for qr sec cor

41.00 Rt Bank North Loup Fork river E soon S.E. N.W. 5.50 lks wide.

49.50 Leave bottom + enter Sand hills E. N.W.

80.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 23. 24. 25 + 26.

Land low sand hills Soil 3rd rate

Township No 25 N Range No 26 W. 6th P.M.

	East on random line bet Secs 24 + 25
	Va 13° 50' E
40.00	Raise mound for temporary gr sec cor
79.89	Intersect ~~A + S~~ E boundary of Township line 32. lks S. of cor to secs 24 + 25 from which cor I run
	S 89° 46' West on true line bet secs 24 + 25
	Va 13° 50' E.
39.93½	Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor.
79.89	Cor to 23. 24. 25 + 26.
	Land Low Sand hills Soil 3' rate

Township No 25 N Range No 26 W. 6th P.M.

	North bet sect 23 + 24
	Va 13° 50' E
40.00	Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for gr sec cor
80.00	Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 13, 14, 23 + 24
	Land Low sand hills Soil 3' rate

Township No 25 N Range No 26 W. 6th P.M.

East on road on line bet Secs 13 & 24

Va 13° 50' E

4000 Raise mound for temporary qr sec cor.

79.73 Intersect E boundary of Township 27 lks S. of cor to secs 13 & 24 from which cor I run

S 89° 48' West on true line bet Secs 13 & 24.

Va 13° 50' E

3986½ Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for qr sec cor.

79.93 cor to secs 13, 14, 23 & 24

Land Low Sand hills Soil 3d rate

Township No 25 N Range No 26 W. 6th P.M.

North bet Secs 13 & 14

Va 13° 50' E

4000 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for qr sec cor

8000 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 10, 11, ~~13~~ 14 & 15 & ~~14~~

Land Sand hills Soil 3d rate

Township No 25 N Range No 26 W 6th P.M.

	East on random line bet Secs 12 + 13
	Va 13° 50' E
4000	Raise mound for temporary qr sec cor
79.85	Intersect E. boundary of Township 23 lks S. of cor to secs 12 + 13 from which cor I run
	S 89° 50' West on true line bet Secs 12 + 13
	Va 13° 50' E
39.9 ~~7 1/2~~ 2 1/2	Raise mound of earth 2 1/2 ft high from pits 18 + 24 × 12 in deep for qr sec cor
79.85	Cor to secs 11, 12, 13 + 14

Township No 25 N Range No 26 W 6th P.M.

	North bet secs 11 + 12
	Va 13° ~~40~~ 50' E
4000	Raise mound of earth 2 1/2 ft high from pits 18 × 24 × 12 in deep for qr sec cor.
8000	Raise mound of earth 2 1/2 ft high from pits 18 × 24 × 12 in deep for cor to secs 12, 11, + 12
	Land Sand hills very broken 3d rate

Township No 25 Range No 26 W. 6th pm

East on random line bet secs 1 + 12

Va 13° 50' E

40.00 Raise mound of earth for temporary qr sec cor.

79.88 Intersect E boundary of Township 36 lks S of cor to secs 1 + 12 from which cor d run

S 89° 45' West on true line bet Secs 1 + 12.

Va 13° 50' E

39.94 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for qr sec cor

79.88 Cor to secs 1, 2, 11 + 12

Land broken Sand hills 3° rate

Township No 25 N Range No 26 W. 6th pm

North on random line bet Secs 1 + 2

Va 13° ~~30~~ 50' E.

40.00 Raise mound for temporary qr Sec cor.

80.52 Intersect N boundary of Township 38 lks E of cor to Secs 1 + 2 from which cor d run

South 16' E. on true line bet secs 1 + 2.

Va 13° ~~50~~ 59' E

40.52 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for qr sec cor

80.52 Cor to secs 1, 2, 11 + 12

Land broken Sand hills Soil 3° rate

Township No 25 N Range No 26 W 6th P.M.

North bet Secs 34 + 35

Va 13° 50' E

4000 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for qr sec cor

8000 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 26, 27, 34 + 35

Land Sand hills Soil 3d rate

Aug 4th 1874

Township No 25 N Range No 26 W 6th P.M.

East on random line bet Secs 26 + 35

Va 13° 50' E

4000 Raise mound of earth ~~2 1/2~~ for temporary qr sec cor

80.26 Intersect N & S. line 27 lks S. of cor to secs 25, 26, 35 + 36, from which cor I run

S. 89° 48' 44" West on true line bet Secs 26 + 35

Va 13° 50' E

4013 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for qr sec cor.

80.26 ~~Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep~~

Cor to secs 26, 27, 34 + 35

Land Low Sand hills Soil 3d rate

Township No 25 N Range No 26 W 6th Pm

North bet Secs 26 + 27

Va 13° 50' E

4000 Raise mound of earth 21/2 ft high from pits 18×24×12 in deep for qr sec cor

8000 Raise mound of earth 21/2 ft high from pits 18×24×12 in deep for cor to secs 22 + 23 26 + 27.

Land Sand hills Soil 3° rate

Township No 25 N Range No 26 W 6th Pm

East on random line bet Secs bet Secs 23 + 26.

Va 13° 50' E

3.00 Leave Low Sand hills + Enter bottom S.E. N.W.

1500 Rh bank North Loup Fork river 4 chains wide N.W. S.E.

2100 Leave bottom + Enter Low Sand hills ~~Soil~~ S.E. N.W.

4000 Raise mound of earth ~~21/2 ft high from pits 18×24×12 in deep for~~ for temporary qr sec cor.

80.43 Intersect N. + S. line 27 lks S. of cor to secs 23, 24, 25 + 26 from which cor I run

S 89° 48' West on true line bet secs 23 + 26.

Va 13° 50' E

40.21 1/2

~~80.21 1/2~~ Raise mound of earth 21/2 ft high from pits 18×24×12 in deep for qr sec cor.

80.43 ~~Raise mound of earth 21/2 ft high~~ Corner to secs 22, 23, 26 + 27

Land Low Sand hills 3° rate + Bottom 1st rate

Township No 25 N Range No 26 W, 6th PM

North bet Secs 22 + 23
Va 13° 50' E

7.00 Leave low sand hills + enter ~~bluff~~ bottom S.E. + N.W.

37.00 Rt bank Loup fork river 275 chs wide S.E. + N.W.

40.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.00 Raise mound of earth 2 1/2 ft high 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 14, 15, 22 + 23

Land Sand hills Soil 3d rate
Bottom Soil 1st rate

Township No 25 N Range No 26 W, 6th PM

East on random line bet Secs 14 + 23
Va 13° 50' E

40.00 Raise mound for temporary qr sec cor

80.56 Intersect N + S line 41 lks S of cor to secs 13, 14, 23 + 24, from which cor I run
S. 89° 47' West on true line bet secs 14 + 23
Va 13° 50' E

40.28 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for qr sec cor

80.56 Cor to secs 14, 15, 23 + 24,
Land Low Sand hills Soil 3d rate

Township No 25 N Range No 26 W 6th P.M.

North bet Secs 14 + 15

Va 13° 50' E

4.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for qr sec cor

8.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 10, 11, 14 + 15,

Land Sand hills Soil 3rd rate

Township No 25 N Range No 26 W 6th P.M.

East on random line bet Secs 11 + 14.

Va 13° 50' E

4.00 Raise mound of earth for temporary qr sec cor

8.28 Intersect N + S. line 20 lks S of cor to secs 20 lks S of cor to secs 11, 12, 13 + 14 from which cor I run

S 89° 57' West on true line bet Secs 11 + 14.

Va 13° 50' E.

40.14 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for qr sec cor

80.28 cor to secs 10, 11, 14 + 15

Land low Sandhills Soil 3rd rate

Township 25 N Range 26 W 6th Pm

North bet Secs 10 & 11
Va 13° 50' E

4000 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for qr sec cor

8000 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 2, 3, 10 & 11

Land Sand hills Soil 3d rate

Township 25 N Range 26 W 6th Pm

East on random line bet
Secs 2 & 11
Va 13° 50' E

4000 Raise mound for temporary qr sec cor

80.18 Intersect N & S line 17 lks S of cor to secs 1, 2, 11 & 12 from which cor I run
S 89° 53' West on true line bet
Secs 2 & 11
Va 13° 50' E

40.09 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for qr sec cor

80.18 Cor to secs 2, 3, 10 & 11
Land Sand hills Soil 3d rate

Township 25 N. Range 26 W. 6th P.M.

		North on random line bet Secs 2 & 3
		Va 13° 50' E
40	40.00	Raise mound for temporary qr sec cor.
80	80.48	Intersect N. boundary of Township 48 lks East of cor to secs 2 & 3, from which cor I run
		South 21' E on true line bet Secs 2 & 3
		Va 13° 50' E
	40.48	Raise mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for qr sec cor.
	80.48	Cor to secs 2, 3, 10 & 11
		Land broken Sand hills Soil 3d rate

Township 25 N. Range 26 W. 6th P.M.

		North bet Secs 33 & 34
		Va 13° 50' E
	40.00	Raise mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for qr sec cor
	80.00	Raise mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for cor to secs 27, 28, 33 & 34
		Land Sand hills Soil 3d rate

Township 25 N Range 26 W. 6th PM

		East on random line bet Secs 27 + 34
		Va 13° 50' E
40	40.00	Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for temporary gr sec cor
80	79.81	Intersect N + S. line 20 lks N of cor to secs 26, 27, 34 + 35 from which cor I run
		N. 89° 51' West on true line bet Secs 27 + 34.
		Va 13° 50' E
	39.90 1/2	Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor
	79.81	Cor to secs 27, 28, 33 + 34
		Land Sand hills Soil 3d rate

Aug 15th 1874

Township 25 N Range 26 W. 6th PM

		North bet Secs 27 + 28
		Va 13° 50' E
	40.00	Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor.
	80.00	Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 21, 22, 26 + 27.
		Land Sand hills Soil 3d rate

Township 25 N Range 26 W 6th pm

	East on random line bet secs 22 + 27. Va 13° 50'
40.00	Raise mound for temporary gr sec cor.
79.80	Intersect N + S line 27 lks N. of cor to secs 22.23.26 + 27. from which cor I run N. 89° 48' West on true line bet secs 22 + 27. Va 13° 50' E
39.90	Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor.
79.80	Cor to secs 21.22.27 + 28
	Land Low Sand hills Soil 3d rate

Township 25 N Range 26 W 6th pm

	North bet secs 21 + 22. Va 13° 50' E
40.00	Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor
80.00	Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs ~~21.22.27 + 28~~ 15.16.21 + 22
	Land Sand hills Soil 3d rate

East on random line bet secs 15 & 22.
Va 13° 50' E

40 — 40.00 Raise mound for temporary qr sec cor

41.30 Rt bank North Fork river 6.40 chs wide S.E. N.W.

80 — 73.00 Leave bottom & Enter low sand hills Soil 3d rate

80.18 Intersect N & S line 39 lks N. of cor to secs 14, 15, 22 & 23 from which cor I run
N 89° 43' West on true line bet. secs 15 & 22
Va 13° 50' E

80.09 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for qr sec cor

80.18 Cor to secs 15 & 22, 16 & 21
Land low sand hills 3d rate & bottom 1st rate

North on true line bet secs 15 & 16
Va 13° 50' E

40.00 Raise mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep for qr sec cor.

50.00 Leave Sand hills & Enter bottom S.E. N.W.

80.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 9, 10, 15 & 16
Land Sand hills & Bottom, Soil 1st & 3d rate

Township No 25 N Range No 26 W. 6th P.M.

	East on random line bet secs 10 & 15.
	Va 13° 50' E
14.00	Rt. bank North branch Loup Fork 2.85 chs wide S.E. & N.W.
23.00	Leave bottom & Enter Low sand hills S.E. & N.W.
40.00	Raise mound for temporary gr sec cor.
80.26	Intersect N & S. line 50 lks N of cor to secs 10, 11, 14 & 15 from which cor I run N 89° 39' West on true line bet secs 10 & 15
	Va 13° 50' E
40.~~12~~ 13	Raise mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor
80.26	Cor to secs 9, 10, 15 & 16
	Land Low Sand hills 3d rate & bottom 1st rate Soil

Township 25 N Range No 26 W 6th P.M.

	North ~~on~~ ~~line~~ on line bet secs 9 & 10.
	Va 13° 50' E
5.90	Rt. bank N. branch Loup Fork 170 chs wide S.E. & N.W.
26.50	Leave bottom & Enter Low sand hills S.E. & N.W.
40.00	Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor.
80.00	Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 3, 4, 9 & 10.
	Land Low Sand hills Soil 3d rate

Township 25 N. Range 26 W. 6th Pm

		East on random line bet secs 10 & 3
		Va 13° 50' E
4	40.00	Raise mound for temporary qr sec cor.
8	80.56	Intersect N & S. line 45 lks N. of cor to secs 2.3.10 & 11 from which cor I run
		N. 89° 40' West on true line bet secs 3 & 10
		Va 13° 50' E
	40.28	Raise mound of earth 2½ ft. high from pits 18×24×12 in deep for qr sec cor
	80.56	Cor to secs 2.3. 9 & 10 10 & 11
		Land Low Sand hills Soil 3d rate

Township 25 N Range 26 W. 6th Pm

		North on random line bet secs 3 & 4
		Va 13° 50' E
	40.00	Raise mound for temporary qr sec cor.
	80.00	Intersect N. boundary of Township 26. lks West of cor to secs 3 & 4 from which cor I run
		South 11' West on true line bet secs 3 & 4. Va 13° 50' E
	40.00	Raise mound of earth 2½ ft high from pits 18×24×12 in deep for qr sec cor.
	80.00	Cor to secs 3.4. 9 & 10
		Land Sand hills Soil 3d rate

Township 25 N Range 26 W. 6th P.M.

North bet secs 32 & 33
Va 13° 50' E

40.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for qr sec cor

80.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 28, 29, 32 & 33,

Land Sand hills Soil 3d rate

Township 25 N Range 26 W. 6th P.M.

East on random line bet secs 28 & 33
Va 13° 50' E

40.00 Raise mound for temporary qr sec cor.

80.18 Intersect & Sluice 10 lks N. of cor to secs 27, 28, 33 & 34 from which cor I run N. 89° 54' West on true line bet secs 28 & 33
Va 13° 50' E

40.09 Raise mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep for qr sec cor

80.18 Cor to secs 28, 29, 32 & 33
Land Sand hills Soil 3d rate

Aug 16th 1874

Township 25 N Range 26 W 6th Pm

North bet Secs 28 & 29.
Va 13° 50' E

4000 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor.

8000 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 20, 21, 28 & 29.

Land Sand hills Soil 3d rate

Township 25 N Range 26 W 6th Pm.

East on random line bet secs 21 & 28
Va 13° 50' E

4000 Raise mound for temporary gr sec cor

8021 Intersect N & S. line 16 lks. N of cor to secs 21, 22, 28 & 27, from which cor I run N. 89° 53' West on true line bet secs 21 & 28
Va 13° 50' E

~~Land Low sand hills Soil 3d rate~~

4020 ~~20½~~ Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor.

8021 Cor to secs 20, 21, 28 & 29.
Land Low Sand hills Soil 3d rate

Township 25 N Range 26 W 6th P.M.

North bet secs 20 & 21
Va 13° 50' E

40.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for qr sec cor.

80.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 16, 17, 20 & 21

Land low sand hills soil 3d rate

Township 25 N Range 26 W 6th P.M.

East on random line bet Secs 16 & 21
Va 13° 50' E

40.00 Raise mound for temporary qr sec cor

80.60 Intersect N & S line 36 lks N. of cor to secs 15, 16, 22 & 21 from which cor I run N. 89° 44' West on true line bet secs 16 & 21
Va 13° 50' E

40.30 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for qr sec cor

80.60 Cor to secs 16, 17, 20 & 21.
Land Sand hills Soil 3d rate

Township 25 N Range 26 W 6th P.M.

North bet Secs 16 & 17
Va 13° 50' E

40.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for qr sec cor

80.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to sec 8, 9, 16 & 17

Land low Sand hills Soil 3rd rate

Township 25 N Range 26 W 6th P.M.

East on random line bet Secs 9 & 16.
Va 13° 50' E

40.00 Raise mound for temporary qr sec cor

50.00 enter Bottom Bears S E

80.66 Intersect N & S line 45 lks N. of cor to secs 9, 10, 15 & 16, from which cor I run N. 89° 41' West on meander line bet Secs 9 & 16.
Va 13° 50' E

40.33 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for qr sec cor

80.66 ~~Cor to~~ Sections 8, 9, 16 & 17.
Land Sand hills Soil 3rd rate

North bet. Secs 8 & 9
Va 13° 50' E

40.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for qr sec cor.

80.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 4.5.8 & 9

Land low sandhills Soil 3d rate

East on random line bet secs 4 & 9.
Va 13° 50' E

27.00 Right bank N. Loup fork river 3 chs wide S.E. & N.W.

36.00 Leave bottom & enter low sand hills S.E. N.W.

40.00 Raise mound for temporary gross cor

80.73 Intersect N & S. line 35 lks E. of cor to secs 3.4, 9 & 10 from which cor I run
N. 89° 45' West on true line bet secs 4 & 9
Va 13° ~~45'~~ 50' E

40.36½ Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for qr sec cor

80.73 Cor to secs 4.5.8 & 9.
Land low sandhills & bottom 3d & 1st rate

Township No Range 26 W 6th Rm

North on random line bet secs 4 & 5

Va 13° 50' E

30.00 Right bank North Loup Fork river 3 chs wide S.E. & N.W.

39.00 Leave bottom & Enter Sand hills S.E. N.W.

40.00 Raise mound for temporary gr sec cor.

79.60 Intersect N. boundary of Township 70 lks West of cor to secs 4 & 5 from which cor I run

South 30' W. on true line bet secs 4 & 5.

Va 13° 50' E.

39.80 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

79.60 Cor to secs 4.5. 8 & 9

Land Low Sand hills 3d rate & bottom 1st rate Soil

Township No 25 N Range No 26 W. 6th Rm

North bet secs 31 & 32

Va 13° 50' E

40.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 29. 30. 31 & 32.

Land broken Sand hills Soil 3d rate

East on random line bet
secs 29 & 32.
Va 13° 50' E

4 4000 Raise mound for temporary
qr sec cor.

8 79.92 Intersect N & S line 30 lks S. of
cor to secs 28. 29. 32 & 33
from which cor I run
S. 89° 47' West on true line
bet secs 29 & 32
Va 13° 50' E

39.96 Raise mound of earth 2 1/2
ft. high from pits 18 x 24 x 12
in deep for qr sec cor

79.92 Cor to secs 29. 30. 31 & 32
Land broken sand hills.
Soil 3d rate

North on random line bet
secs 30 & 31
Va 13° 50' E

4000 Raise mound for qr sec cor

80.08 Intersect N. boundary 15 lks S
of cor to secs 30 & 31 from
which cor I run
S. 89° 54' East on true line
bet secs 30 & 31
Va 13° ~~15'~~ 50' E

4008 Raise mound of earth 2 1/2
ft high from pits 18 x 24 x 12
in deep for qr sec cor

8008 Cor to secs 29. 30. 31 & 32
Land Sand hills Soil 3d rate

Township No 25 N Range No 26 W. 6th Pm

North bet. secs 29 & 30
Va 13° 50' E

4 40.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

8 80.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 19. 20. 29. & 30
Land Sand hills Soil 3d rate

Aug 17th 1874

Township No 25 N Range No 26 W. 6th Pm

East on random line bet secs 20 & 29
Va 13° 50' E

40.00 Raise mound for temporary gr sec cor

79.86 Intersect N & S line 28 lks S. of cor to secs 20. 21. 28 & 29. from which cor I run
S. 89° 48' West on true line bet secs 20 & 29
Va 13° 50' E

39.93 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor.

79.86 Cor to secs 19. 20. 29 & 30
Land Sand hills Soil 3d rate

Township No 25 N Range No 26 W. 6th P.M.

	West on random line bet secs 19 & 30
	Va 13° 50' E
40.00	Raise mound of earth ~~2½ ft high from pits 18×24×12~~ ~~for~~ temporary gr sec cor.
80.21	Intersect N. boundary of Township 30 lks S. of cor to secs 19 & 30 from which cor I run S. 89° 47' East on true line bet secs 19 & 30
	Va 13° 50' E
40.10½ (21)	Raise mound of earth 2½ ft high from pits 18×24×12 in deep for gr sec cor.
80.21	Cor to secs 19.20.29 & 30
	Land Sand hills Soil 3d rate

Township No 25 N Range No 26 W. 6th P.M.

	North bet secs 19 & 20
	Va 13° 50' E
40.00	Raise mound of earth 2½ ft high from pits 18×24×12 in deep for gr sec cor
80.00	Raise mound of earth 2½ ft high from pits 18×24×12 in deep for cor to secs 17.18.19 & 20
	Land Sand hills Soil 3d rate

East on random line bet
secs 17 & ~~18~~ 20
Va 13° 50' E

4 — 40.00 Raise mound of earth for
temporary gr sec cor

8 — 79.66 Intersect N & S line 41 lks S.
of cor to secs 16, 17, 20 & 21
from which cor I run
S 89° 43' West on true line
bet secs 17 & 20
Va 13° 50' E

39.83 Raise mound of earth 2 1/2
ft high from pits 18 x 24
x 12 in deep for gr sec cor

79.66 Cor to secs 17, 18, 19 & 20
Land Law Sand hills Soil 3rd rate

West on random line bet secs
18 & 19.
Va 13° 50' E

40.00 Raise mound for temporary gr sec cor

80.00 Intersect W. boundary of Township
23 lks S. of cor to secs 18 & 19, from
which cor I run
S 89° 50' East on true line bet
secs 18 & 19
Va 13° 50' E

40.00 Raise mound of earth 2 1/2 ft.
high from pits 18 x 24 x 12 in
deep for gr sec cor.

80.00 Cor to secs 17, 18, 19 & 20
Sand hills Soil 3rd rate

North bet secs 17 & 18.

Va 13° 50' E

4000 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor.

8000 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 7.8.17 & 18.

Land low sand hills Soil 3d rate

East on random line bet secs 8 & 17

Va 13° 50' E

4000 Raise mound for temporary gr sec cor

79.68 Intersect N & S. line 37 lks S. of cor to secs 8.9.17 & ~~18~~ 16 from which cor I run

S 89° 44' West on true line bet secs 8 & 17.

Va 13° 50' E

39.84 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

79.68 Cor to secs 7.8.17 & 18.

Land low sand hills Soil 3d rate.

Township No 23 N Range No 26 W

West on random line bet
secs 7 & 18,
Va 13° 50' E

40.00 Raise mound for temporary
qr sec cor

79.92 Intersect W. boundary of
Township 36 Mo S. of Cor
to secs 7 & 18. from
which cor I run
S. 89° 45' East on true line
bet secs 7 & 18
Va 13° 50' E

39.96 Raise mound of earth 2 1/2
ft. high from pit 18 x 24
x 12 in deep for qr sec cor

79.92 Cor to secs 7.8.17 & 18
Land low sand hills soil
3d rate

Township 23 N Range 26 W. 6th P.M.

North bet secs 7 & 8
Va 13° 50' E

40.00 Raise mound of earth 2 1/2
ft high from pits 18 x 24 x 12
in deep for qr sec cor

80.00 Raise mound of earth 2 1/2
ft high from pits 18 x 24
x 12 in deep for cor to secs
5.6.7 & 8.
Land sand hills, low, soil 3d
rate

Township 25 N Range 26 W. 6th P.M.

East on random line bet secs 5 & 8

Va 13° 50' E

40.00 Raise mound for temporary qr sec cor

79.88 Intersect N & S line 43 lks S. of cor to secs 4.5.8 & 9. from which cor I run S 89°42' West on true line bet secs 5 & 8

Va 13° 50' E

39.94 Raise mound of earth 2½ ft high from pits 18x24 x12 in deep for qr sec cor

79.88 Cor to secs 5.6.7 & 8. Land low sand hills Soil 3d rate

Township N 25 N Range W 26 W. 6th P.M.

West on random line bet secs 6 & 7.

Va 13° 50' E

40.00 Raise mound for temporary qr sec cor

79.63 Intersect N. boundary of Town=ship 43 lks S. of cor to secs 6 & 7 from which cor I run S 89° ~~43'~~ 42' East on true line bet secs 6 & 7.

Va 13° 50' E

39.63 Raise mound of earth 2½ ft high from pits 18x24 x12 in deep for qr sec cor

79.63 Cor to secs 5.6.7 & 8. Land low Sand hills Soil 3d rate

Township No 25 N. Range No 26 W. 6th P.M.

North on random line bet secs 5 & 6.

Va 13° 50' E

4 40.00 Raise mound for temporary gr sec cor.

6 60.00 Leave low sand hills & Enter bottom S.E. & N.W.

Enter marsh N.W. S.E.

7.94 ~~Right bank North Loup Fork river~~

80.28 Intersect North boundary of Township 90 lks East of witness cor. which is 90 lks west of true point for cor. from which point I run

South 40' E. on true line bet secs 5 & 6

Va 13° 50' E

40.28. Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 1/2 in dep for gr sec cor

80.28 Cor to secs 5.6.7 & 8.

Land Low sand hills 3d rate

Bottom 1st rate soil

Aug 19 1894

General Description

North E & South W. parts of this Township is composed of broken sand hills, the remainder, with exception of the bottom is gently rolling sand hills

Bottom soil 1st rate covered with tall grass

Well adapted to stock raising.

No timber in or near this Township.

List of Names

Of individuals employed to assist in the Survey and Subdivision of this Township and showing the various capacities in which they acted.

A W Forbes	Chainman
G L Slocum	"
C Zehne	Moundmen
Ed Farley	
J C Watson	Flagman

We hereby certify that we assisted James L. Slocum, Deputy Surveyor in subdividing township No. 25 North of the base line, Range No. 26 west of the 6th Principal Meridian and that said township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions of the surveyor general and of dimensions character construction and marking and in the manner as specifically described in the foregoing field notes

A. M. Forbes } chainmen
G. L. Slocum

A. C. Behne } moundmen
E. L. Forbes
J. C. Watson } flagman

Subscribed and sworn to by the above named parties before me a Notary Public in and for Richardson Co Nebraska this 13th day of September 87 JH

James Cameron,
Notary Public.

NOTARIAL SEAL RICHARDSON COUNTY NEBRASKA

42

I, James L. Sloan
Deputy Surveyor,

do solemnly swear that in pursuance of a joint contract wherein David L. Stephenson & James L. Sloan are joint contractors with E. E. Cunningham Surveyor General for the District of Nebraska & Iowa bearing date the 6th day of July 187 I have well & faithfully & truly in my own proper person and in strict conformity with the instructions furnished by the Surveyor General & the Surveying Manual & the Laws of the United States, surveyed all those parts of Township No. 25 North of the Base Line of Range No. 26 West of the 6th P.M. in Nebraska as are represented in the foregoing Field Notes as having been surveyed under my direction & I do further solemnly swear that all the corners of said survey have been established & perpetuated in strict accordance with the Surveying Manual & instructions and special instructions of the Surveyor General of dimensions, construction & marking and in the manner as specifically described in the foregoing Field Notes & that the foregoing are the true & original Field Notes of such survey.

Subscribed & sworn to before me a Notary Public in & for Lincoln Co Neb this 14th day of Sept 1874

H. M. Goldsmith

Surveyor Genrals Office
Plattsmouth Dec 10th 1874.

The foregoing field notes of the Survey & Subdivision of Township 23 N of Base Line of Range 26 W of 6 P.M. in Neb. Executed by James L. Slocum under Joint Contract No 82 dated July 6th 1874. having been critically examined the necessary corrections and explanations made - the said field notes and the Surveys they describe are here by approved

E. E. Cunningham

Surveyor General

Town 26. Range 26. W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of
the survey of the subdivisional
Lines of Township No.
26 North of the Base line
of
Range No. 26 West of
the 6th Principal Meridian
in the
State of Nebraska

Surveyed
By W. J. Hull Deputy
Surveyor under Joint
Contract No. 181. dated
July 3d 1874

Survey
Commenced August 21st 74
Completed August 24th

T. 26 N R 26 W. 6th P M

chains	
	To determine the proper adjustment of my compass for the subdivision of this Township I commenced at the cor. to Townships
25.8	26 ~~and 27~~. N Ranges
25.8	26 ~~and 27~~. and run North between Sec. 31 and 36 Va. 13°30' E
39.89	The ¼ Sec. cor.
80.05	To a point 4 lks West of the cor. to Sec. 25.30.31 and 36.
	Therefore my compass must be adjusted to a Variation of 13°28' E

T. 26. N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 35 & 36
	Va. 13°28' E
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for Cor. to Sec. 25. 26. 35 & 36
	Land Sand hills Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 25 and 36
	Va. 13°28' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
80.38	Intersected East boundary of Township 27 lks North of the cor. to Sec. 25 and 36 From which cor. I run N 89.48 W. on a true line between Sec. 25 & 36
	Va. 13°28' E
40.19	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. cor.
80.38	Cor. to Sec. 25. 26. 35 & 36
	Land Sand hills Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 25 & 26 Va. 13°28' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
1.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for Cor. to Sec. 23, 24, 25 & 26
	Land Sand hills Soil 3d rate

T. 26 N R 26 W 6th P M

Chains	
	East on a random line between Sec. 24 & 25 Va. 13°28' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
80.24	Intersected East boundary of Township 5 lks North of the Cor. to Sec. 24 and 25
	From which Cor. I run N 89. 58 W. on a true line between Sec. 24 & 25 Va. 13°28' E
40.12	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.
80.24	Cor. to Sec. 23, 24, 25 & 26
	Land Sand hills Soil 3d rate

T. 26 N R 26 W. 6th P.M.

Chains	
	North on a true line between Sec. 23 & 24 Va. 13° 28' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for cor. to Sec. 13. 14. 23 & 24
	Land Sand hills Soil 3d rate

T. 26 N R 26 W. 6th P.M.

Chains	
	East on a random line between Sec. 13 and 24 Va. 13° 28' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
80.30	Intersected East boundary of Township 18 Lks North of the cor. to Sec. 13 and 24
	From which cor. Gran N 89° 53' W. on a true line between Sec. 13 and 24 Va. 13° 28' E
40.15	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.30	Cor. to Sec. 13. 14. 23 & 24
	Land Sand hills Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between sec. 13. and 14 Va. 13°28' E
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in. deep for cor. to sec. 11. 12. 13 and 14
	Land sand hills Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 12. and 13 Va. 13°28' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
80.10	Intersected East boundary of Township 22 links North of the cor. to sec. 12 and 13
	From which cor. I run N 89° 51' W. on a true line between sec. 12 and 13 Va. 13°28' E
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ sec. cor.
80.10	Cor. to sec. 11. 12. 13 and 14
	Land sand hills Soil 3d rate

T. 26 N R 26 W. 6th P.M

Chains	
	North on a true line betwn Sec. 11 and 12
	Va. 13° 28' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 1, 2, 11 and 12
	Land Sand hills
	Soil Good

T. 26. N R 26 W. 6th P.M

Chains	
	East on a random line between Sec. 1 and 12
	Va. 13° 28' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
79.95	Intersected East boundary of Township - 10 lks South of the cor. to Sec. 1 & 12
	From which cor. Grum S. 89. 56 W. on a true line between Sec. 1 and 12
	Va. 13° 28' E
39.97	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
79.95	cor. to Sec. 1, 2, 11 and 12
	Land Sand hills
	Soil Good

T. 26 N R 26 W. 6th P.M.

Chains	
	North on a random line between sec. 1 and 2 Va. 13°.28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.81	Intersected North boundary of Township 26 Ns West of the Cor. to sec. 1 and 2 From which Cor. I run S. 11' W. on a true line between sec. 1 and 2 Va. 13°.28' E
39.81	Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in. deep for 1/4 sec. cor.
79.81	Cor. to sec. 1. 2. 11 and 12
	Land Sand hills Soil 3d rate

August 21st 1874

T. 26 N R 26 W. 6th P.M.

Chains	
	North on a true line between sec. 34 and 35 Va. 13°.28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in. deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to sec. 26. 27. 34 & 35
	Land Sand hills Soil 3d rate

T. 26 N R 26 W. 6th P.M.

Chains	
	East on a random line between Sec. 26 and 35 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.90	Intersected N. and S. line 10 lks North of the cor. to Sec. 25. 26. 35 and 36 From which cor. Gran N. 89. 56 W. on a true line between Sec. 26 and 35 Va. 13° 28' E
79.95	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.98	cor. to Sec. 26. 27. 34 & 35
	Land Sand hills Soil 3d rate

T. 26 N R 26 W. 6th P.M.

Chains	
	North on a true line between Sec. 26 and 27 Va. 13° 28' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 22. 23. 26 & 27
	Land Sand hills Soil 3d rate

T 26 N. R 26 W 6th P M

Chains	
	East on a random line between Sec. 23 and 26 Va. 13°28' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
79.95	Intersected N. and S. line 16 lks North of the cor. to Sec. 23. 24. 25 and 26 From which Cor. I run N. 89.53 W. on a true line between Sec. 23 and 26 Va. 13°28' E
39.97½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.95	Cor. to Sec. 22. 23. 26 & 27
	Land sand hills Soil 3d rate

T 26 N. R 26 W. 6th P M

Chains	
	North on a true line between Sec. 22 and 23 Va. 13°28' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 14. 15. 22 & 23
	Land sand hills Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 14 and 23 Va. 13°28' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
60.16	Intersected N. and S. line 8 chs North of the Cor. to Sec. 13. 14. 23 and 24 From which Cor. Green N 89.5 y W. on a true line between Sec. 14 and 23 Va. 13°28' E
70.08	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.16	Cor. to Sec. 14, 15. 22 & 23

Land Sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 14 and 15 Va. 13°28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 10. 11. 14 and 15

Land Sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 11 and 14 Va. 13°28' E
1 40.00	Raised mound of earth for temporary 1/4 Sec. cor.
6 80.06	Intersected N. and S. line 12 lks North of the cor. to Sec. 11. 12. 13 and 14 From which Cor. Grun N 89.55 W. on a true line between Sec. 11 and 14 Va. 13°28' E
1 40.03	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
8 80.06	Cor. to Sec. 10. 11. 14 and 15
	Land sand hills Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 10 and 11. Va. 13°28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 2. 3. 10 and 11
	Land sand hills Soil 3d rate

T 26 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 2 and 11 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.25	Intersected N. and S. line 7 lks North of the cor. to sec. 1. 2. 11 and 12 From which cor. I run N 89. 57 W. on a true line between sec. 2 and 11 Va. 13° 28' E
40.12½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
0.25	Cor. to sec. 2. 3. 10 and 11

Land sand hills
Soil 3d rate

T 26 N R 26 W. 6th P M

Chains	
	North on a random line between sec. 2 and 3 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.90	Intersected North boundary of Township 5 lks East of the cor. to sec. 2. and 3 From which cor. I run S. 2' E on a true line between sec. 2 and 3 Va. 13° 28' E
39.90	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.90	Cor. to sec. 2. 3. 10 and 11

Land sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P.M.

Chains	
	North on a true line between Sec. 33 and 34 Va. 13°28' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 27. 28. 33 & 34
	Land Sand hills Soil 3d rate

T. 26 N R 26 W. 6th P.M.

Chains	
	East on a random line between Sec. 27 and 34 Va. 13°28' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
80.07	Intersected N. and S. line 4 lks North of the cor. to Sec. 26. 27. 34 and 35 From which cor. I run N 89. 58 W. on a true line between Sec. 27 and 34 Va. 13°28' E
40.03	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.07	cor. to Sec. 27. 28. 33 & 34
	Land Sand hills Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between sec. 27 and 28 Va. 13°28' E
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for cor. to sec. 21. 22. 27 and 28

Land Sand hills
Soil 3d rate

August 22d 1874

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 22 and 27 Va. 13°28' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
79.80	Intersected N. and S. line 11 lks South of the cor. to sec. 22. 23. 26 and 27 From which Cor. Gran S 89. 55 W. on a true line between sec. 22. and 27 Va. 13°28' E
39.90	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ sec. cor.
79.80	cor. to sec. 21. 22. 27 & 28

Land Sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 21 and 22 Va. 13°.28' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 15. 16. 21 and 22
	Land Sand hills Soil 3° rate

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 15 and 22 Va. 13°.28' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
79.60	Intersected N. and S. line 28 lks North of the cor. to Sec. 14. 15. 22 and 23 From which cor. Gran N. 89. 48 W. on a true line between Sec. 15 and 22 Va. 13°.28' E
39.80	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
79.60	cor. to Sec. 15. 16. 21 and 22
	Land Sand hills Soil 3° rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between sec. 15 and 16 Va. 13° 28' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to sec. 9. 10. 15 and 16
	Land sandy hills soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 10 and 15 Va. 13° 28' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
79.88	I intersected N. and S. line 6 lks South of the cor. to sec. 10. 11. 14 and 15 From which cor. I run S. 89. 57 W. on a true line between sec. 10 and 15 Va. 13° 28' E
39.94	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
79.88	cor. to sec. 9. 10. 15 and 16
	Land sandy hills soil 3d rate

T. 26 N. R. 26 W. 6th P.M.

Chains	
	North on a true line between Sec. 9 and 10 Va. 13° 28' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 3. 4. 9 and 10
	Land Sand hills Soil Salt

T. 26 N. R. 26 W. 6th P.M.

Chains	
	East on a random line between Sec. 3 and 10 Va. 13° 28' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.82	Intersected N. and S. line 21 lks South of the Cor. to Sec. 2. 3. 10 and 11. From which Cor. I run S. 89. 57 W. on a true line between Sec. 3 and 10 Va. 13° 28' E
39.91	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.83	Cor. to Sec. 3. 4. 9 and 10
	Land Sand hills Soil Salt

T. 26 N R 26 W. 6th P M

Chains	
	North on a random line between sec. 3 and 4 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.13	Intersected North boundary of Township - 15 Mrs East of the cor. to sec. 3 and 4 From which cor. I run S. 6' E. on a true line between sec. 3 and 4 Va 13° 28' E
40.13	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.13	cor. to sec. 3. 4. 9 and 10
	Land sand hills Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between sec. 32 and 33. Va. 13° 28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in. deep for cor. to sec. 28. 29. 32 and 33
	Land sand hills Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 28 and 33 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
80.13	Intersected N. and S. line 14 lks North of the cor. to Sec. 27. 28. 33 and 34 From which cor. Gram N. 89. 54 W. on a true line between Sec. 28 and 33 Va. 13° 28' E
44.06½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.13	cor. to Sec. 28. 29. 32 and 33

Land sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 28 and 29 Va. 13° 28' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 20. 21. 28 and 29

Land sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 21 and 28 Va. 13°28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.91	Intersected N. and S. line 19 lks South of the cor. to sec. 21. 22. 27 and 28 From which cor. Grus S. 89.52 W. on a true line between sec. 21 and 28 Va. 13°28' E
79.95±	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.91	Cor. to sec. 20. 21. 28 & 29
	Land sand hills Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between sec. 20 and 21 Va. 13°28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 16. 17. 20. & 21
	Land sand hills Soil 3d rate

T. 26 N R 26 W 6th P M

Chains	
	East on a random line between Sec. 16 and 21 Va. 13°28' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.90	Intersected N. and S. line 16 lks North of the cor. to Sec. 15. 16. 21 and 22 From which cor. I saw N. 89. 53 W. on a true line between Sec. 16 and 21 Va. 13°28' E
39.95	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.90	cor. to Sec. 16. 17. 20 & 21
	Land sand hills Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 16 and 17 Va. 13°28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 8. 9. 16 and 17
	Land sand hills Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 9 and 16 Va. 13°28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.73	Intersected N. and S. line 12 lks North of the cor. to sec. 9. 10. 15 and 16 From which cor. I run North 89.55 W. on a true line between sec. 9 and 16 Va. 13°28' E
39.86	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.73	cor. to sec. 8. 9. 16 and 17

Land sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between sec. 8 and 9 Va. 13°28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 4. 5. 8 and 9

Land sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 4 and 9 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.80	Intersected N. and S. line 15 lks South of the cor. to sec. 3. 4. 9 and 10 From which cor. I run S 89.54 W. on a true line between sec. 4 and 9 Va. 13° 28' E
39.90	Raised mound of earth 2 1/2 ft high from pits 18 × 24 × 12 in deep for 1/4 sec. cor.
79.80	Cor. to sec. 4. 5. 8 and 9

Land Sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a random line between sec. 4 and 5 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.88	Intersected North boundary of Township 20 lks East of the cor. to sec. 4 and 5 From which cor. I run S 9' E. on a true line between sec. 4 and 5 Va. 13° 28' E
39.88	Raised mound of earth 2 1/2 ft high from pits 18 × 24 × 12 in deep for 1/4 sec. cor.
79.88	Cor. to sec. 4. 5. 8 and 9

Land Sand hills
Soil 3d rate

August 23d 1874

T. 26 N R 26 W. 6th P M

Chains	
	From point for cor. 0.90 east of N.E. Gr run North on a true line between sec. 31 and 32 Va. 13° 28' E
5.00	North Loup Riv. 4.60 wide runs S.E.
25.00	Enter sand hills and leave North Loup River bottom bears S.E. & N.W.
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for cor. to sec. 29. 30. 31 and 32

Land mostly sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 29 and 32 Va. 13° 28' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
79.72	Intersected N. and S. line 20 lks North of the cor. to sec. 28. 29. 32 and 33 From which cor. I run N 89. 51 W. on a true line between sec. 29 and 32 Va. 13° 28' E
39.86	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ sec. cor.
79.72	cor. to sec. 29. 30. 31 & 32

Land sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	West on a random line between Sec. 30 and 31 Va. 13° 28' E
4 40.00	Raised mound of earth for temporary 1/4 Sec. cor.
7 79.47	Intersected West boundary of Township 25 lks South of the cor. to Sec. 30 and 31 From which cor. I run S 89. 49 E on a true line between Sec. 30 & 31 Va. 13° 28' E
3 39.47	Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
7 79.47	Cor. to Sec. 29. 30. 31 and 32
	Land Sand hills Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 29 and 30 Va. 13° 28' E
40.00	Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for cor. to Sec. 19. 20. 29 and 30
	Land Sand hills Soil 3d rate

T. 26 N R 26 W. 6th P.M.

Chains	
	East on a random line between Sec. 20 and 29 Va. 13°.28' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
80.04	Intersected N. and S. line 6 lks North of the cor. to Sec. 20, 21, 28 and 29 From which cor. I run N 89. 57 W. on a true line between Sec. 20 & 29 Va. 13°.28' E
40.02	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for 1/4 Sec. Cor.
80.04	Cor. to Sec. 19. 20. 29 & 30.

Land Sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P.M.

Chains	
	West on a random line between Sec. 19 and 30 Va. 13°.28' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
79.36	Intersected West boundary of Township 14 lks South of the cor. to Sec. 19 and 30 From which cor. I run S 89. 54 E. on a true line between Sec. 19 and 30 Va. 13°.28' E
39.36	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for 1/4 Sec. Cor.
79.36	Cor. to Sec. 19. 20. 29 & 30

Land Sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 19 and 20 Va. 13°28' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 17, 18, 19 and 20
	Land Sand hills Soil 3d Rate

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 17 and 20 Va. 13°28' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.92	Intersected N. and S. line 7 lks South of the Cor. to Sec. 16, 17, 20 and 21 From which Cor. I run S. 89. S 7 W. on a true line between Sec. 17 and 20 Va. 13°28' E
39.96	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.92	Cor. to Sec. 17, 18, 19 & 20
	Land Sand hills Soil 3d Rate

T. 26 N R 26 W. 6th P M

Chains	
	West on a random line between Sec. 18 and 19 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
79.10	Intersected West boundary of Township 10 bears North of the Cor. to Sec. 18 and 19 From which Cor. Gran N. 89. 56 E, on a true line between Sec. 18 and 19 Va. 13° 28' E
39.10	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.10	Cor. to Sec. 17. 18. 19 and 20

Land Sand hills
Poor 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 17 and 18 Va. 13° 28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 7. 8. 17 and 18

Land Sand hills
Poor 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 8 and 17 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.86	Intersected N. and S. line 30 lks North of the cor. to sec. 8. 9. 16 and 17 From which I run N. 89. 47 W. on a true line between sec. 8 and 17 Va. 13° 28' E
39.93	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.86	Cor. to sec. 7. 8. 17 and 18

Land Sand hills
Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	West on a random line between sec. 7 and 18 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
78.91	Intersected West boundary of Township 23 lks North of the cor. to sec. 7 and 18 From which cor. I run N 89. 50 E. on a true line between sec. 7 and 18 Va. 13° 28' E
38.91	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
78.91	Cor. to sec. 7. 8. 17 and 18

Land Sand hills
Soil 3d rate

T. 26 N. R. 26 W. 6th P.M.

Chains	
	North on a true line between Sec. 4 and 8 Va. 13°28' E
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for cor to Sec. 5. 6. 4 and 8
	Land sand hills Soil 3rd rate

T. 26 N. R. 26 W. 6th P.M.

Chains	
	East on a random line between Sec. 5 and 8 Va. 13°28' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
80.18	Intersected N. and S. line 24 lks north of the cor. to Sec. 4. 5. 8 and 9 From which cor. I run N 89.50 W. on a true line between Sec. 5 and 8 Va. 13°28' E
40.09	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. Cor.
80.18	Cor. to Sec. 5. 6. 4 and 8
	Land sand hill Soil 3rd rate

T. 26 N R 26 W. 6th P M

Chains	
	West on a random line between sec. 6 and 7 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
78.80	Intersected West boundary of Township 18 lks north of the cor. to sec. 6 and 7 From which cor. I run N 89. 53 E. on a true line between sec. 6 and 7 Va. 13° 28' E
38.80	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
78.80	cor. to sec. 5. 6. 7 and 8

Land level hills
Soil 3d rate

T. 26 N R 26 W. 6th P M

Chains	
	North on a random line between sec. 5 and 6 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.96	Intersected North boundary of Township 13 lks West of the cor. to sec. 5 and 6 From which cor. I run S. 6' W. on a true line between sec. 5 and 6 Va. 13° 28' E
39.96	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.96	Cor. to sec. 5. 6. 7 and 8

Land level hills
Soil 3d rate

August 24th 1874

General Description

The quality of the land in this Township is very poor being nothing but a succession of Sand hills except in the S. W. Cor. where it is touched to the N. Loup River. It is not adapted for anything that I know of

A list of the names of the individuals who assisted in running measuring and marking the lines and corners of this Township — showing the respective capacities on which they acted

F. R. Lincoln chainman
J. Robertson chainman
E. Cundall moundman
C. W. Rohde Flagman

We hereby certify that we assisted W. T. Hull Deputy Surveyor in Subdividing Township No 26 North of the Base Line Range No 26 West of the 6th Principal Meridian and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the Instructions of the Surveyor General and of Dimensions Character Construction and Marking and in the manner as specifically described in the foregoing Field Notes,

F R Lincoln Chainman
J Robertson Chainman
E Cundall Moundman
C W Rohde Flagman.

Subscribed and sworn to by the Abovementioned Parties before me a Notary Public in and for ~~Lincoln~~ Lancaster County Nebraska,
This 7th day of Sept 1874.

R. Beecher
Notary Public

I. N. T. Hull Deputy
Surveyor do Solemnly
Swear that in pursuance
of a Joint Contract
Wherein N. H. McBroom
and N. T. Hull are Joint
Contractors With E. E.
Cunningham Surveyor
General for the District
of Nebraska and Iowa
Bearing date the 3d
day of Dec 1874
I have well faithfully and
truly and for my own
proper person, and in
strict Conformity to
the Instructions furnished
by the Surveyor General
the Surveying Manual
and the Laws of the
United States Surveyed,
all those part or portions
of Township No. 26
North of Base line in
Range 26 West

of the 6th Principal Meridian
as are represented in the
foregoing field notes as
having been Surveyed
under my direction and
I do further Solemnly
Swear that all the Corners
of said Surveys have been
Established and perpetuated
in strict accordance
with the Surveying Manual
Printed Instructions and
Special Instructions of
the Surveyor General of
a Permanent Character
Construction and Marking
and in the manner as
specifically described
in the foregoing field
note and that the
foregoing are the true
and Original field
notes of such Survey.

N. T. Hull

Subscribed and sworn to before me
This 7th day of Sept, 1914

[illegible]
Notary Public

Surveyor Generals Office
Plattsmouth Nov 14th 1874
The foregoing field notes of
the Subdivision of Town-
ship No 26 N of Base Line
of Range No 26 W of 6th P.M.
Executed by W T Hull
under joint Contract No
81 dated July 3d 1874.
In the month of August
1874. having been crit-
ically Examined, the
necessary corrections and
Explanations made, the
said field notes and the Surveys
they describe are hereby
approved

Surveyor General

Town 27, Range 26 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	7	12
56		55		41		30		19		9
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of the
Survey of the Subdivision
of Township No. 27 North
of the Base Line
of
Range No. 26 West of the
6th Principal Meridian in
the State of Nebraska.

Executed by
W. S. Hull Deputy Surveyor
under Joint Contract
No. 81 dated July 3d 1874

Survey
Commenced August 16th 1874
Completed August 20. 1874

T. 27 N R 26 W. 6th P M

chains	
	To determine the proper adjustment of my compass for the subdivision of this Township I commenced at the cor. to Townships 26 and 27 N. R. 25 and 26 W and ran North between Sec. 31 and 36
	Va. 13° 28' E
39.94	The ¼ Sec. cor.
80.11	The cor. to Sec. 25. 30. 31 & 36
	Therefore my compass is in perfect adjustment and the
	Va. 13° 28' E

T. 27 N R 26 W. 6th P M

Chains	
	North on a true line bet. Sec. 35 and 36 Va. 13°28' E
17.00	enter Creek bottom S. E & N.W.
26.35	Creek. 5 lks wide S. E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
77.50	enter Sand hills S. E & N.W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 25. 26. 35 & 36

Land mostly Valley
Soil 2d rate

T. 27 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 25 and 36 Va. 13°28' E
35.00	Narrow Valley N & S.
40.00	Raised mound of earth for temporary ¼ Sec. cor.
59.00	Sand hills. N. & S.
80.13	Intersected East boundary of Township 8 lks North of the cor. to Sec. 25 and 36
	From which cor. I run N. 89. 5 W. on a true line between Sec. 25 and 36 Va. 13°28' E
40.06½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.13	Cor. to Sec. 25. 26. 35 and 36

Land mostly low
Sand hills
Soil 3d rate

T. 27. N R 26 W. 6th P M

Chains	
	North on a true line bet. Sec. 25 and 26 Va. 13° 28' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
43.50	Valley E & W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 23. 24. 25 & 26
	Land land hills and Valley Soil 2d and 3d rate

T. 27 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 24 and 25 Va. 13° 28' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.90	Intersected East Boundary of Township 16 lks North of the Cor. to Sec. 24 and 25 From which Cor. I run N 89.53 W. on a true line between Sec. 24 and 25 Va. 13° 28' E
39.95	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.90	Cor. to Sec. 23. 24. 25 & 26
	Land Valley Soil 2d rate

T. 24 N R 26 W. 6th P.M.

Chains	
	North on a true line bet. Sec. 23 and 24 Va. 13°28' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for Cor. to Sec. 13.14.23 & 24
	Land Valley Soil 2d Rate

T. 24 N R 26 W. 6th P.M.

Chains	
	East on a random line between Sec. 13 and 24 Va. 13°28' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.87	Intersected East boundary of Township 22 lks North of the Cor. to Sec. 13 and 24 From which Cor. Gran N 89.51 W. on a true line between Sec. 13 and 24 Va. 13°28' E
39.93½	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. Cor.
79.87	Cor. to Sec. 13.14.23 & 24
	Land Valley Soil 2d Rate

T. 27 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 13 and 14 Va. 13°28' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. Cor.
	Also enter low land hills
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for Cor. to Sec. 11. 12. 13 & 14
	Land Valley and Sand hills Soil 2° & 3° rate

T. 27 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 12 and 13 Va. 13°28' E
7.00	enter Valley S. E. & N. W.
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.98	Intersected East boundary of Township 19 lks North of the Cor. to Sec. 12 and 13
	From which Cor. I run N 89. 52 W. on a true line between Sec. 12 and 13 Va. 13°28' E
39.99	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. Cor.
79.98	Cor. to Sec. 11. 12. 13 and 14
	Land mostly Valley Soil 2° rate

T. 27 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 11 and 12 Va. 13° 28' E
3.75	Valley S. E. & N.W.
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. cor.
52.00	low sand hills S. E & N.W.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for Cor. to Sec. 1. 2. 11. and 12
	Land Valley and hills Soil 2d rate

T. 27 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 1 and 12 Va. 13° 28' E
38.00	Valley S. E.
40.00	Raised mound of earth for temporary ¼ Sec. cor.
80.33	Intersected East boundary of Township 30 lks North of the cor. to Sec. 1 and 12 From which Cor. I run N 89. 47 W. on a true line between Sec. 1 and 12 Va. 13° 28' E
40.16	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. cor.
80.33	Cor. to Sec. 1. 2. 11 and 12
	Land sand hills & Valley Soil 2d and 3d rates

T. 27 N R 26 W. 6th P M

Chains	
	North on a random line between sec. 1 and 2 Va. 13° 28' E
20.00	Valley S. E. & N. W.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
67.50	low sand hills E. & W.
80.25	Intersected North boundary of Township 23 1/2 West of the cor. to sec. 1 and 2 From which cor. I run S. 10' W. on a true line between sec. 1 and 2 Va. 13° 28' E
40.25	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.25	Cor. to sec. 1. 2. 11 and 12
	Land sand hills & Valley Soil 3d rate
	August 16th 1874

T. 27 N R 26 W. 6th P M

Chains	
	North on a true line between sec. 34 and 35 Va. 13° 28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
65.00	Valley bears S. E. & N. W.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 26. 27. 34 and 35
	Land sand hills Soil 3d rate

T. 27 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 26 and 35 Va. 13° 28' E
13.30	Creek 5 lks wide S. E.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
65.00	low sand hills
79.90	Intersected N. & S. line 14 lks north of the cor. to sec. 25. 26. 35 and 36 From which cor. I run N 89. 53 W. on a true line between sec. 26 and 35 Va. 13° 28' E
39.95	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.90	Cor. to sec. 26. 27. 34 & 35

Land Valley
Soil 2nd rate

T. 27 N R 26 W. 6th P M

Chains	
	North on a true line bet. sec. 26 and 27 Va. 13° 28' E
10.20	Creek. 5 lks wide bears S. E.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
57.00	enter low. sand hills
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 22. 23. 26 & 27

Land mostly Valley
Soil 2nd rate

T. 27 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 23 and 26 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor. Also leave low sand hills and enter valley
79.84	Intersected N. and S. line 9 lks North of the cor. to sec. 23. 24. 25 and 26 From which cor. I run N 89. 56 W. on a true line between sec. 23 and 26 Va. 13° 28' E
39.92	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.84	Cor. to sec. 22. 23. 26 & 27

Land sand hills & valley
Soil 2d and 3d rate

T. 27 N R 26 W. 6th P M

Chains	
	North on a true line between sec. 22 and 23 Va. 13° 28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor. Also leave low sand hills and enter valley
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to sec. 14. 15. 22 & 23

Land sand hills and valley
Soil 2d and 3d rate

T. 27 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 14 and 23 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.95	Intersected N. and S. line 16 lks North of the cor. to Sec. 13. 14. 23 and 24 From which cor. Green N 89. 55 W. on a true line between Sec. 14 and 23 Va. 13° 28' E
39.97½	Raised mound of earth 2½ ft - high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.95	Cor. to Sec. 14. 15. 22 & 23

Land Valley
Soil 2d Rate

T. 27 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 14 and 15 Va. 13° 28' E
40.00	Raised mound of earth 2½ ft - high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
63.00	Sand hills S. E & N. W.
80.00	Raised mound of earth 2½ ft - high from pits 18 x 24 x 12 in deep for cor. to Sec. 10. 11. 14 and 15

Land mostly Valley
Soil 2d Rate

T. 27 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 11. and 14 Va. 13°.28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.00	Intersected N. and S. line 5 lks north of the cor. to sec. 11. 12. 13 and 14 From which cor. I run N 89. 58 W. on a true line between sec. 11 and 14 Va. 13°.28' E
41.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
100.00	Cor. to sec. 10. 11. 14 and 15

Land sand hills
Soil 3d rate

T. 27 N R 26 W. 6th P M

Chains	
	North on a true line bet. sec. 10 and 11 Va. 13°.28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 2. 3. 10 and 11

Land sand hills
Soil 3d rate

T. 27 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 2 and 11 Va. 13°28' E
28.00	Valley S.E.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
41.00	Sand hills S.E & N.W.
79.78	Intersected N. and S. line 6 lks South of the cor. to sec. 1. 2. 11 and 12 From which cor. I run S 89.57 W. on a true line between sec. 2 and 11 Va. 13°28' E
39.89	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.78	Cor. to sec. 2. 3. 10 and 11

Land sand hills & Valley
Soil 3d rate

T. 27 N R 26 W. 6th P M

Chains	
	North on a random line between sec. 2 and 3 Va. 13°28' E
31.00	enter Valley S.E.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
59.50	enter sand hills S.E & N.W.
80.08	Intersected North boundary of Township 5 lks East of the cor. to sec. 2 and 3 From which cor. I run S. 2' E. on a true line between sec. 2 and 3 Va. 13°28' E
40.08	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.08	Cor. to sec. 2. 3. 10 and 11

Land mostly sand hills
Soil 3d rate

August. 17th 1874

T. 27 N R 26 W. 6th P.M.

Chains	
	North on a true line bet. Sec. 33 and 34 Va. 13°.28' E
40.00	Raised mound of earth 2½ ft high from pits 18 + 24 + 12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 + 24 × 12 in deep for Cor. to Sec. 27. 28. 33 and 34
	Land Sand hills Soil 3rd rate

T. 27 N R 26 W. 6th P.M.

Chains	
	East on a random line between Sec. 27 and 34 Va. 13°.28' E
8.00	Valley ~~Co~~ E. & N.W.
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.86	Intersected N. & S. line 10 Mrs North of the Cor. to Sec. 26. 27. 34 and 35 From which Cor. I run N 89. 50 W. on a true line between Sec. 27 and 34 Va. 13°.28' E
39.93	Raised mound of earth 2½ ft high from pits 18 + 24 × 12 in deep for ¼ Sec. Cor.
79.86	Cor. to Sec. 27. 28. 33 and 34
	Land mostly Valley Soil 3rd rate

T. 27 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 27 and 28 Va. 13° 28' E
16.00	Valley S. E & N. W.
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. Cor.
47.50	drain S. E.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for Cor. to Sec. 21. 22. 27 & 28
	Land Valley Soil 3° Rate

T. 27 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 22. and 27 Va. 13° 28' E
27.25	drain. S.
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
44.00	low Sand hills N & S.
79.70	Intersected N. & S. line 20 lks North of the cor. to Sec. 22. 23. 26 and 27 From which Cor. I run W 89. 51 W. on a true line between Sec. 22. and 27 Va. 13° 28' E
39.85	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. Cor.
79.70	Cor. to Sec. 21. 22. 27 and 28
	Land Valley and Sand hills Soil 3° and 2° Rates

T. 27 N R 26 W 6th P M

Chains	
	North on a true line bet. Sec. 21 and 22 Va. 13° 28' E
23.00	enter low sand hills E & W
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 15. 16. 21 and 22
	Land mostly sand hills Soil 3d Rate

T. 27 N R 26 W 6th P M

Chains	
	East on a random line between Sec. 15 and 22 Va. 13° 28' E
11.00	enter Valley N and S.
26.00	Drain S.
40.00	Raised mound of earth for temporary ¼ Sec. cor.
80.09	Intersected N. & S. line 8 links North of the cor. to Sec. 14. 15. 22 and 23 From which cor. I run N 89. 57 W. on a true line between Sec. 15 and 22 Va. 13° 28' E
40.04	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.09	Cor. to Sec. 15. 16. 21 & 22
	Land mostly Valley Soil 2d Rate

T. 27 N R 26 W. 6th P.M.

Chains	
	North on a true line bet. Sec. 15 and 16
	Va. 13°.28' E
23.50	Valley S.E & N.W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
72.30	drain S.E.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 9. 10. 15 and 16
	Land mostly Valley
	Soil 2° Rate

T. 27 N R 26 W. 6th P.M.

Chains	
	East on a random line between Sec. 10 and 15
	Va. 13°.28' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
60.00	Sand hills S.E & N.W.
79.90	Intersected N. and S. line 21 lks north of the cor. to Sec. 10. 11. 14 and 15 From which cor. I run N 89. 57 W. on a true line between Sec. 10 and 15
	Va. 13°.28' E
39.95	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
79.90	Cor. to Sec. 9. 10. 15 and 16
	Land Valley
	Soil 2° Rate

T. 27 N R 26 W. 6th P.M.

Chains	
	North on a true line bet. Sec. 9 and 10 Va. 13°28' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. cor.
57.00	Sand hills S.E. & N.W.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for cor. to Sec. 3. 4. 9 and 10
	Land valley and sand hills Soil 3° and 3° rate

T. 27 N R 26 W. 6th P.M.

Chains	
	East on a random line between Sec. 3 and 10 Va. 13°28' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
80.10	Intersected N. & S. line 16 lks North of the cor. to Sec. 2. 3. 10 and 11 From which cor. I run N 89; S 3 W. on a true line between Sec. 3 and 10 Va. 13°28' E
40.05	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. cor.
80.10	cor. to Sec. 3. 4. 9 and 10
	Land sand hills Soil 3° rate

T. 27 N R 26 W. 6th P M

chains	
	North on a random line between Sec. 3 and 4 Va. 13°.28' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.94	Intersected North boundary of Township 15 lks East of the cor. to sec. 3 and 4 From which cor. I run S. 6°.7' E. on a true line between Sec. 3 and 4 Va. 13°.28' E
39.94	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.94	Cor. to Sec. 3, 4, 9 and 10

Land sand hills
Soil 3° rate

August 18th 1874

T. 27 N R 26 W. 6th P M

chains	
	North on a true line bet: Sec. 32 and 33 Va. 13°.28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 28, 29, 32 & 33

Land sand hills
Soil 3° rate

T. 27 N R 26 W 6th PM

Chains	
	East on a random line between sec. 28 and 33 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.92	Intersected N. and S. line 24 lks North of the cor. to sec. 27. 28. 33 and 34 From which cor. I run N 89. 50 W. on a true line between sec. 28. and 33 Va. 13° 28' E
39.96	Raised mound of earth 2 1/2 ft high from pits 18 + 24 × 12 in deep for 1/4 sec. cor.
79.92	cor. to sec. 28. 29. 32 + 33

Land sand hills
Soil 3d rate

T. 27 N R 26 W. 6th PM

Chains	
	North on a true line between sec. 28 and 29 Va. 13° 28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 + 24 × 12 in deep for 1/4 sec. cor.
57.00	Valley bears S. E + N. W.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 + 24 × 12 in deep for cor. to sec. 20. 21. 28 & 29

Land mostly sand hills
Soil 3d rate

T. 27 N R. 26 W. 6th P.M.

Chains	
	East on a random line between sec. 21 and 28
27.50	Va. 13°.28' E
	A drain bears S.E.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.10	Intersected N. & S. line 8 lks South of the cor. to sec. 21. 22. 27 and 28
	From which cor. I run S 89. 57 W. on a true line between sec. 21 and 28
	Va. 13°.28' E
40.05	Raised mound of earth 2 1/2 ft high from pits 18 + 24 × 12 in deep for 1/4 sec. cor.
80.10	Cor. to sec. 20. 21. 28 & 29
	Land Valley
	Soil 2° rate

T. 27 N R 26 W. 6th P.M.

Chains	
	North on a true line bet. sec. 20 and 21
	Va. 13°.28' E
17.40	dry drain bears S.E.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 × 24 × 12 in deep for 1/4 sec. cor.
50.00	Low sand hills E. & W.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 × 24 × 12 in deep for Cor. to sec. 16. 17. 20 and 21
	Land mostly Valley
	Soil 2° rate

T. 27 N R 26 W. 6th P M

chains	
	East on a random line between Sec. 16 and 21 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.12	Intersected N. & S. line 15 lks South of the cor. to Sec. 15. 16. 21 and 22 From which cor. I run S. 89. 54 W. on a true line between Sec. 16 and 21 Va. 13° 28' E
40.06	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.12	cor. to Sec. 16. 17. 20 & 21

Land low sand hills
Soil 3d rate

T. 27 N R 26 W. 6th P M

chains	
	~~East on a random line~~ North between Sec. 16 and 17 Va. 13° 28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 8. 9. 16 and 17 Also into Valley S.E. & S.W.

Land low sand hills
Soil 3d rate

T. 27 N R 26 W 6th P.M.

Chains	
	East on a random line ~~line~~ between Sec. 9 and 16 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
73.50	Drain S. E.
79.88	Intersected R. and S. line 12 lks South of the cor. to Sec. 9. 10. 15 and 16 From which cor. I run S. 89. 55 W. on a true line between Sec. 9 and 16 Va. 13° 28' E
39.94	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.88	cor. to Sec. 8. 9. 16 and 17

Land Valley
Soil 2nd rate

T. 27 N R 26 W. 6th P.M.

Chain	
	North on a true line between Sec. 8 and 9. Va. 13° 28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 4. 5. 8 and 9

Land Valley
Soil 2nd rate

T. 27 N R 26 W. 6th PM

Chains	
	East on a random line between Sec. 4 and 9 Va. 13° 28' E
9.00	Sand hills E. E.
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
79.87	Intersected N. and S. line 8 lks North of the cor. to Sec. 3. 4. 9 and 10 From which cor. I run N 89. 57 W. on a true line between Sec. 4 and 9 Va. 13° 28' E
39.93	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.87	Cor. to Sec. 4. 5. 8 and 9

Land Sand hills
Soil 3d rate

T. 27 N R 26 W. 6th PM

Chains	
	North on a random line between Sec. 4. and 5 Va. 13° 28' E
5.00	Sand hills. E. & W.
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
80.17	Intersected North boundary of Township 15 lks West of the cor. to Sec. 4 and 5 From which cor. I run S. 6' W. on a true line between Sec. 4 and 5 Va. 13° 28' E
40.17	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.17	Cor. to Sec. 4. 5. 8 and 9

Land Sand hills
Soil 3d rate

T. 27 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 31 and 32. Va. 13° 28' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 29. 30. 31 and 32
	Land Sand hills Soil 3d rate

T. 27 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 29 and 32 Va. 13° 28' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
80.06	Intersected N. and S. line 9 lks North of the Cor. to Sec. 28. 29. 32 and 33 From which Cor. I run N 89. 56 W. on a true line between Sec. 29 and 32 Va. 13° 28' E
40.03	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.06	Cor. to Sec. 29. 30. 31 & 32
	Land Sand hills Soil 3d rate

T. 27 N R 26 W. 6th P M

Chains	
	West on a random line between Sec. 30 and 31 Va. 13°28' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
78.48	Intersected West boundary of Township 15 lks North of the Cor. to Sec. 30 & 31. From which Cor. I run N 89.54 E on a true line between Sec. 30 and 31 Va. 13°28' E
38.48	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
78.48	Cor. to Sec. 29. 30. 31 & 32

Land Land hills
Soil 3° rate

T. 27 N R 26 W. 6th P M

Chains	
	North on a true line bet. Sec. 29 and 30 Va. 13°28' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 19. 20. 29 & 30

Land Land hills
Soil 3° rate

T. 27 N R 26 W. 6th P.M.

Chains	
	East on a random line between Sec. 20 and 29 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor. Also Valley S.E. & N.W.
79.96	Intersected N. and S. line 19 lks South of the cor. to Sec. 20. 21. 28 and 29 From which cor. I run S. 89. 52 W. on a true line between Sec 20 and 29 Va. 13° 28' E
39.98	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.96	Cor. to Sec. 19. 20. 29 & 30

Land sand hills & valley
Soil 2° and 3° rates

T. 27 N R 26 W. 6th P.M.

Chains	
	West on a random line between Sec. 19. and 30 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
78.15	Intersected first boundary of Township 8 lks north of the cor. to Sec. 19 and 30 From which cor. I run N 89. 56 E. on a true line between Sec. 19 and 30 Va. 13° 28' E
38.15	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
78.15	Cor. to Sec. 19. 20. 29 & 30

Land sand hills
Soil 3° rate

August. 19th 1874

T. 27 N R 26 W 6th P M

Chains	
	With on a true line between sec. 19. and 20 Va. 13° 28' E
20.00	Valley S. E & N.W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to sec. 17. 18. 19 and 20
	Land mostly valley Soil 3d rate

T. 27 N R 26 W. 6th P M

Chains	
	East on a random line between sec. 17 and 20 Va. 13° 28' E
18.00	low sand hills
40.00	Raised mound of earth for temporary ¼ sec. cor.
74.97	Intersected N. and S. line 22 lks South of the cor. to sec. 16. 17. 20 and 21
	From which cor. I run S. 89. 57 W. on a true line between sec. 17 and 20 Va. 13° 28' E
39.98	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
79.97	Cor. to sec. 17. 18. 19 & 20
	Land sand hills Soil 3d rate

T. 27 N R 26 W. 6th P M

Chains	
	West on a random line between Sec. 18 and 19 Va. 13°. 28' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
78.00	Intersected West boundary of Township 17 lks North of the cor. to Sec. 18 and 19 From which cor. I run N. 89. 58 E. on a true line between Sec. 18 and 19 Va 13°. 28' E
38.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
78.00	cor. to Sec. 17. 18. 19 and 20

Land Valley
Soil 2d rate

T. 27 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 17 and 18 Va. 13°. 28' E
23.00	low Sand hills E. & W.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 7. 8. 17 and 18. on edge of low Sand hills

Land mostly Sand hills
Soil 3d rate

T. 27 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 8 and 17 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
80.15	Intersected N. and S. line 3 lks North of the Cor. to Sec. 8. 9. 16 and 17 From which Cor. Green N 89. 15 W. on a true line between Sec. 8 and 17 Va. 13° 28' E
40.07½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.15	Cor. to Sec. 7. 8. 17 and 18

Land Valley
Soil 2d Rate

T. 27 N R 26 W. 6th P M

Chains	
	West on a random line between Sec. 7 and 18 Va. 13° 28' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
77.80	Intersected West boundary of Township 11 lks South of the Cor. to Sec. 7 and 18 From which Cor. 5 Run S. 89. 55 E. on a true line between Sec. 7 and 18 Va. 13° 28' E
37.80	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
77.80	Cor. to Sec. 7. 8. 17 and 18

Land Pine Hills
Soil 3d Rate

T. 27 N R 26 W. 6th P.M.

Chains	
	North on a true line bet. Sec. 7 and 8 Va. 13°28' E
40.00	Raised mound of earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. cor.
77.00	Sand hills S.E. & N.W.
80.00	Raised mound of earth 2½ ft. high from pits 18×24×12 in deep for Cor. to Sec. 5. 6. 7 and 8
	Land Valley Soil 2d rate

T. 27 N R 26 W. 6th P.M.

Chains	
	East on a random line between Sec. 5 and 8 Va. 13°28' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
58.00	Valley S.W. and N.E.
79.95	Intersected N. and S. line 24 lks North of the cor. to Sec. 4. 5. 8 and 9 From which cor. I run N 89. 50 W. on a true line between Sec. 5 and 8 Va. 13°28' E
39.95	Raised mound of earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. cor.
79.95	Cor. to Sec. 5. 6. 7 and 8
	Land mostly sand hills Soil 3d rate

T. 27 N R 26 W. 6th P.M.

Chains	
	West on a random line between Sec. 6 and 7 Va. 13°28' E
4.58	Valley S.E. & N.W.
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
77.58	Intersected West boundary of Township 20 lks South of the cor. to Sec. 6 and 7 From which Cor. I run S. 89.51 E. on a true line between Sec. 6 and 7 Va. 13°28' E
37.58	Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
77.58	Cor. to Sec. 5. 6. 7 and 8

Land Valley
Soil 2d rate

T. 27 N R 26 W. 6th P.M.

Chains	
	North on a random line between Sec. 5 and 6 Va. 13°28' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
80.21	Intersected North boundary of Township 29 lks West of the cor. to Sec. 5 and 6 From which cor. I run S. 12' W. on a true line between Sec. 5 and 6 Va. 13°28' E
40.21	Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.21	Cor. to Sec. 5. 6. 7 and 8

Land Land hills
Soil 3d rate

August 20th 1874

General Description

The quality of the land in this Township is about 2d rate in the Valleys and 3d rate in the Sand hills.—

In the Valleys as a general thing there is a thick growth of grass which would make this Township good for grazing purposes.—

There is a small stream that enters this Town on the South line of section 36 and seems to have its head about the centre of section 27. in a small marsh.

A. list of the names of the individuals who assisted in the running measuring, and marking the lines and corners of This Township - showing the respective capacities in which they acted

F.R. Lincoln	chainman
J. Robertson	chainman
E. Cundall	moundman
C. W. Rohde	Flagman

We hereby Certify that
We assisted W. T. Hull
Deputy Surveyor In
Subdividing Township
No. 27 North of the
Base Line Range No 26
West of the 6th Principal
Meridian and that
said Township has
been in all respects
to the best of our knowledge
and belief Well and
faithfully Surveyed
and the boundary
monuments planted
according to the
Instructions furnished
by the Surveyor General
and of Dimensions
Character Construction
and Marking and
In the manner as
Specifically described
In the foregoing
Field Notes,

F. R. Lincoln Chainman
J. Robertson Chainman
E. Cundall Moundman
C. W. Rohde. Flagman.

Subscribed and Sworn
to by the Abovementioned
Parties before me a
Notary Public In and
for ~~Lancaster~~ Lancaster County
Nebraska.
This 7 day of Sept 1874
[illegible]
Notary Public

I. N. T. Hull Deputy Surveyor do Solemnly Swear that in pursuance of a Joint Contract wherein N. H. McBroom and N. T. Hull are Joint Contractors with E. E. Cunningham Surveyor General for the District of Nebraska. Iowa Bearing date the 3d day of July 1874 I have well faithfully and truly and in my own proper person and in strict Conformity to the Instructions furnished by the Surveyor General the Surveying Manual and the Laws of the United States, Surveyed all those parts or portions of Township No 27 North of the Base Line in Range 26 West of the 6th Principal Meridian as are represented in the foregoing Field Notes as having been Surveyed under my direction and I do further Solemnly Swear that all the Corners have been Established and perpetuated in strict accordance with the Surveying Manual printed Instructions and Special Instructions of the Surveyor General of Dimensions, Character, Construction and Marking and in the manner as specifically described in the foregoing Field Notes and that the foregoing are the true and original Field Notes of such Survey.

N. T. Hull

Subscribed and sworn to before me this 7th day of September 1874

R A Beecher
Notary Public

Surveyor Generals Office
Plattsmouth Nov 14th 1874
The foregoing field notes of the Survey and Subdivision of Township No 27 N of Base Line of Range No 26 W of 6th P M in Nebraska Executed by W P Hall under Joint Contract No 81 dated July 30 1874. in the month of August 1874, having been critically examined the necessary corrections and explanations made, the said field notes, with the surveys they describe are hereby approved

Surveyor General

Town 28 Range 26 W.



Field Notes
of
the Survey of the Subdivision
lines of Township No. 28
North of the Base line and
of
Range No. 26 West of the
6th Principal meridian in
the State of Nebraska

Executed
By. W. T. Hull Deputy
Surveyor under Joint
Contract No. 81 dated
July 3d 1874

Survey
Commenced Aug. 30th 1874
Completed Sept. 3d 1874

A list of the Names of the Individuals Employed to assist in running measuring and marking the lines and corners in this Township showing the Respective Capacities in which they acted

F. R. Lincoln	Chainman
J. Robertson	Chainman
E. Caudall	Moundman
C. N. Rhode	Flagman

T. 28 N R 26 W. 6th P M

Chains	
	To determine the proper adjustment of my compass for the Subdivision of this Township I commenced at the cor. to Townships 27 and 28 N, Ranges 25 and 26, W. 6th P. M. and ran North between Sec. 31 and 36 Va. 13°30' E
40.04	1/4 Sec. cor.
79.98	To a point 5 lks East of the cor. to Sec. 25. 30. 31 and 36 Therefore my compass must be adjusted to a Variation of 13°32' E

T. 28 N R 26 W. 6th P.M.

Chains	
	North on a true line bet. Sec. 35 and 36
	Va. 13° 32' E
13.00	Land hills E. & W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
58.00	Valley E. & W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 25. 26. 35 and 36

Land Sandy
Soil 3d rate

T. 28 N R 26 W. 6th P.M.

Chains	
	East on a random line bet. Sec. 25 & 36
	Va. 13° 32' E
31.00	Land hills S. E. & N. W.
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.86	I intersected East boundary of Township 9 lks north of the cor. to Sec. 25 and 36 From which Cor. I run N 89. 56 W. on a true line between Sec. 25 and 36
	Va. 13° 32' E
39.93	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.86	Cor. to Sec. 25. 26. 35 and 36

Land Sandy
Soil 3d rate

T. 28 N R 26 W. 6th P M

Chains	
	North on a true line between Sec. 25 and 26 Va. 13° 32' E
8.00	Land hills E & W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 2, 3, 24, 25 & 26 Also Valley E. & W.
	Land sand hills Soil Poor.

T. 28 N R. 26 W. 6th P M

Chains	
	East on a random line between Sec. 24 and 25 Va. 13° 32' E
40.00	Raised mound of earth ~~2½ ft high from pits~~ for temporary ¼ Sec. Cor
79.92	Intersected East boundary of Township 4 lks South of the Cor. to Sec. 24 and 25 From which Cor. I run S. 89. 5' W. on a true line between Sec. 24 and 25 Va. 13° 32' E
39.96	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.92	Cor. to Sec. 23, 24, 25 & 26
	Land sand hills Soil Poor

T. 28 N. R 26 W 6th P M

chains	
	North on a true line bet. Sec. 23 and 24 Va. 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
60.50	S. edge of marsh E. & W.
74.80	N. Edge of marsh E. & W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 13. 14. 23 & 24

Land Valley
Soil 2d Rate

T. 28 N R 26 W 6th P M

chains	
	East on a random line bet. Sec. 13 and 24 Va. 13° 32' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
60.00	Sand hills N. & S.
80.09	Intersected East boundary of Township 13 lks. South of the cor. to Sec. 13 and 24 From which cor. I run S. 89. 54 W. on a true line bet. Sec. 13 and 24 Va. 13° 32' E
40.04½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.09	cor. to Sec. 13. 14. 23 and 24

Land Valley
Soil 2d Rate

T. 28 N. R. 26 W. 6th P.M.

Chains	
	North on a true line bet: Sec. 13 and 14 Va. 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in. deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in. deep for Cor. to Sec. 11, 12, 13 and 14
	Land Sandy Valley Dole 3rd rate

T. 28 N. R. 26 W. 6th P.M.

Chains	
	East on a random line between Sec. 12 and 13 Va. 13° 32' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
44.50	Sand hills N. & S.
79.90	Intersected East boundary of Township 10 lks North of the Cor. to Sec. 12 and 13 From which Cor. I run N 89.56 W. on a true line between Sec. 12 and 13 Va. 13° 32' E
39.95	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. Cor.
79.90	Cor. to Sec. 11, 12, 13 and 14
	Land Sandy Dole 3rd rate

T. 28 N R 26 W 6th P M

Chains	
	North on a true line bet. Sec. 11 and 12
	Va. 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
46.25	S. Edge of marsh or lake the water is about 2 ft deep. bears E & W
76.10	N. Edge of marsh. E & W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 1. 2. 11. and 12
	Land Valley
	Soil 2d rate

T. 28 N R 26 W 6th P M

Chains	
	East on a random line betw. Sec. 1 and 12
	Va. 13° 32' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
63.00	Canadian R. & S.
79.84	Intersection East boundary of Township 15 Nth South of the Cor. to Sec. 1 and 12 From which Cor. Gran. S. 89. 54 W. on a true line between Sec. 1 and 12
	Va. 13° 32' E
39.92	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.84	Cor. to Sec. 1. 2. 11 and 12
	Land mostly Valley
	Soil 2d rate

T. 28 N R 26 W. 6th P M

Chains	
	North on a true line bet: Sec. 1 and 2
	Va. 13°.32' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
80.70	Intersected the 7th Standard Parallel at a point 12.12 chains West of the cor. to sec. 31 and 36 N. Ranges 25 and 26 where Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for C.C. cor. to sec. 1 and 2 Town 28 North Range 26 West
	Land Valley,
	Soil 2d rate

T. 28 N R 26 W 6th P M

Chains	
	North on a true line bet: Sec. 34 and 35
	Va. 13°.32' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. cor.
67.00	Valley E & W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor. to sec. 26. 27. 34 & 35
	Land Sand hills
	Soil 3d rate

T. 28 N R 26 W. 6th P M

Chains	
	East on a random line bet: Sec. 26 and 35 Va. 13°.32' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
80.17	Intersected N. & S. line 15 lks North of the Cor. to Sec. 25. 26. 35 and 36
	From which Cor. I run W. 89.54 W. on a true line between Sec. 26 and 35 Va. 13°.32' E
40.08½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.17	Cor. to Sec. 26. 27. 34 & 35

Land Valley
Soil 2d Rate

August 30th 1874

T. 28 N R 26 W. 6th P M

Chains	
	North on a true line bet: Sec. 26 and 27 Va. 13°.32' E
23.00	Pass hills E & W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 22. 23. 26 and 27

Land Sandy
Soil 3d Rate

T. 28 N R 26 W. 6th P M

Chains	
	East on a random line between Sec. 23 and 26 Va. 13°32' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
80.02	Intersected N. & S. line 22 lks North of the cor. to sec. 23. 24. 25 and 26 From which cor. I run N 89.51 W. on a true line between Sec. 23 and 26 Va. 13°30' E
140.01	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
80.02	cor. to Sec. 22. 23. 26 & 27

Land Sand hills
Soil 3d rate

T. 28 N R 26 W 6th P M

Chains	
	North on a true line bet. Sec. 22 and 23 Va. 13°32' E
8.00	Valley E & W.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
43.00	S. edge of marsh S.W. ~~N.~~ N.E.
64.30	N. edge of marsh S.W. & N.E.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to Sec. 14. 15. 22 & 23

Land Valley
Soil 2d rate

T. 28 N R 26 W 6th P M

Chains	
	East on a random line between sec. 14 and 23 Va. 13°32' E
19.65	W. edge of marsh S.W. & N.E.
33.40	E. edge of marsh S.W. & N.E.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.92	Intersected N & S. line 5 lks North of the cor. to sec. 13, 14 23 and 24 From which cor. I run N 89. 58 W on a true line between sec. 14 and 23 Va. 13°32' E
39.96	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.92	Cor. to sec. 14, 15, 22, and 23

Land Valley
Soil 2d rate

T. 28 N R 26 W. 6th P M

Chains	
	North on a random line bet. sec. 14 and 15 Va. 13°32' E
28.50	Sandhills N.E. & S.W.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
60.00	Valley S.E. & N.W.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 10, 11, 14 and 15

Land mostly Valley
Soil 2d rate

T. 28 N R 26 W 6th P M

Chains	
	East on a random line bet. Sec. 11 and 14
	Va. 13° 32' E
40.00	Raised mound of earth for temporary 1/4 Sec. Cor.
80.21	Intersected N. & S. line 27 Mks North of the Cor. to Sec. 11, 12, 13 and 14
	From which Cor. I run N 89.48 W. on a true line between Sec. 11 and 14.
	Va. 13° 32' E
40.101	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.21	Cor. to Sec. 10, 11, 14 and 15

Land Valley
Coil 2d Nale

T. 28 N R 26 W 6th P M

Chains	
	North on a true line bet. 10 and 11
	Va. 13° 32' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 2, 3, 10 and 11

Land Valley
Coil 2d Nale

T. 28 N R 26 W 6th P M

Chains	
	East on a random line between Sec. 2 and 11 Va. 13° 32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.10	Intersected N. & S. line 7 lks South of the cor. to sec. 1. 2. 11 and 12. From which cor. I run S. 89.57 W. on a true line between sec. 2 and 11 Va. 13° 32' E
140.05	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in dug for 1/4 sec. cor.
80.10	Cor. to sec. 2. 3. 10 and 11

Land Valley
Soil 2d rate

T 28 N R 26 W. 6th P M

Chains	
	North on a true line bet. sec. 2 and 3 Va. 13° 32' E
38.00	Pass hills S. E & N. W.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in. dug for 1/4 sec. cor.
61.50	Valley S. E & W. W.
80.40	Intersected 7th Standard Parallel at a point 11.50 chains West of the cor. to sec. 35 and 36 T. 29 N. R. 26 W. which I Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in dug for C.C. cor. to sec. 2 and 3. T. 28 N. R. 26. W.

Land mostly Valley
Soil 2d rate

T. 28 N R 26 W. 6th P M

Chains	
	North on a true line bet: Sec. 33 and 34 Va. 13°32' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
75.00	Valley E & W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor to Secs. 27. 28. 33 & 34
	Land sand hills Soil 3rd rate

T. 28 N R 26 W. 6th P M

Chains	
	East on a random line bet: Sec. 27 and 34 Va. 13°32' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.80	Intersects N & S. line 8 chs South of the Cor. to Secs. 27. 26. 35 & 34 from which cor. stone S. 89.57 W. on a true line between Sec. 27 and 34 Va. 13°32' E
39.90	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.
79.80	Cor. to Sec. 27. 28. 33 & 34
	Land valley Soil 3rd rate

T. 28 N R 26 W. 6th P M

Chains	
	North on a true ~~random~~ line bet: Sec. 27 and 28 Va. 13° 32' E
24.00	Sand hills E. & W.
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for cor. to Sec. 21, 22, 27 & 28
	Land mostly sand hills Soil 3d rate

T. 28 N R 26 W. 6th P M

Chains	
	East on a random line bet: Sec. 22 & 27 Va. 13° 32' E
40.00	Raised mound of earth for temporary ¼ sec. cor
79.70	Intersected N. & S. line 31 Lks North of the cor. to Sec. 22, 23, 26 and 27 From which cor. I run N. 89.47 W. on a true line between Sec. 22 & 27 Va. 13° 32' E
39.85	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. cor.
79.70	cor. to Sec. 21, 22, 27 & 28
	Land sandhills Soil 3d rate

August 31st 1874

T. 28 N R 26 W 6th P.M.

Chains	
	North on a true line bet: Sec. 21 and 22 Va. 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.
	Also Valley S.E. & N.W.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for Cor. to Sec. 15, 16, 21 and 22
	Land sand hills & Valley Soil 2° & 3° Rate

T. 28 N R 26 W 6th P.M.

Chains	
	East on a random line bet: Sec. 15 and 22 Va. 13° 32' E
40.00	Raised mound of earth for temporary ¼ Sec. Cor.
79.96	Intersected N & S. line 4 lks North of the Cor. to Sec. 14, 15, 22 & 23
	From which Cor. I run N 89° 58' W. on a true line between Sec. 15 and 22 Va. 13° 32' E
39.98	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.96	Cor. to Sec. 15, 16, 21 & 22
	Land Valley Soil 2° Rate

T 28 N R 26 W 6th P M

Chains	
	North on a true line bet: Sec. 15 and 16
	Va. 13°32' E
18.00	Sand hills E & W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 9. 10. 15 & 16

Land mostly sand hills
Qual 3d rate

T 28 N R 26 W 6th P M

Chains	
	East on a random line between Sec. 10 and 15
	Va. 13°32' E
40.00	Raised mound of earth for temporary ¼ Sec. cor.
43.00	Valley S.E. & N.W.
79.82	Intersection N & S. line 17 ll's South of the cor. to Sec. 10 11, 14 and 15
	From which cor. I run S. 89. 58 W. on a true line between Sec. 10 and 15
	Va. 13°32' E
39.91	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
79.82	Cor. to Sec. 9. 10. 15 and 16

Land sand hills & Valley
Qual 2d and 3d rates

T. 28 N R 26 W 6th P M

Chains	
	North on a true line bet: Sec. 9 and 10 Va. 13°32' E
11.00	Valley E. & W.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
76.50	Sandhills N. E. & W.
80.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for cor. to Sec. 3. 4. 9 and 10

Land mostly Valley
Soil 2d rate

T. 28 N R 26 W 6th P M

Chains	
	East on a random line between sec. 3 and 10 Va. 13°32' E
5.00	Valley N. & S.
40.00	Raised mound of earth for temporary ¼ sec. cor.
79.94	Intersected N & S. line 13 lks N. of the cor. to Sec. 2 3. 10 and 11
	From which cor. I run N 89. 54 W. on a true line bet: sec. 3 and 10 Va. 13°32' E
39.97	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
79.94	cor. to Sec. 3. 4. 9 and 10

Land Valley
Soil 3d rate

T. 28 N. R. 26 W. 6th P.M.

Chains	
	North on a true line bet: Sec. 3 and 4 Va. 13° 32' E
20.00	Valley S.E. & W.N.W.
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. Cor.
80.20	Intersection the 5th Standard Parallel at a point 11 chains West of the Cor. to Sec. 34 and 35 T. 29 N. R. 26 W. where Raised mound of earth 2½ ft high from 3 pits 18 × 24 × 12 in deep for C.C. Cor. to Sec. 3 and 4 T. 28 N. R. 26 W.

Land mostly Valley
Soil 2nd rate

T. 28 N. R. 26 W. 6th P.M.

Chains	
	North on a true line bet: Sec. 32 and 33 Va. 13° 32' E
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ Sec. Cor.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for Cor. to Sec. 28, 29, 32 & 33

Land Sand Hills
Soil 3rd rate

T. 28 N R 26 W. 6th P.M.

chains	
	East on a random line bet. Sec. 28 and 33 Va. 13°32' E
2.00	Valley S. E & N.W.
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.17	Intersected N & S. line 20 lks South of the cor. to sec. 27, 28 33 and 34
	From which cor. I run S. 89.57 W. on a true line betw. sec. 28 and 33 Va. 13°32' E
40.08½	Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for 1/4 sec. cor.
80.17	Cor. to sec. 28, 29, 32 and 33

Land Valley
Soil 3rd rate

T. 28 N R 26 W. 6th P.M.

chains	
	North on a true line bet. Sec. 28 and 29 Va. 13°32' E
3.00	Valley E. & W.
40.00	Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
61.50	Sand hills E. & W.
80.00	Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep for cor. to sec. 20, 21, 28 and 29

Land Sandy
Soil 3rd rate

T. 28 N R 26 W. 6th P M

Chains	
	East on a random line bet: Sec. 21 and 28 Va. 13°32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.93	intersected N. & S. line 10 lks South of the cor. to Sec. 21, 22 27 and 28 From which cor. Trees S 89.56 W. on a true line between Sec. 21, and 28 Va. 13°32' E
39.96½	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in. deep for 1/4 sec. cor.
79.93	Cor. to Sec. 20, 21, 28 & 29

Land sand hills
Soil 3d rate

T. 28 N R 26 W. 6th P M

Chains	
	North on a true line bet: sec 20 and 21 Va. 13°32' E
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in. deep for cor. to Sec. 16, 17, 20 & 21

Land sand hills
Soil 3d rate

T. 28 N R 26 W. 6th P M

chains	
	East on a random line bet. Sec. 16 and 21 Va. 13°.32' E
24.50	Valley S.E. & N.W.
40.00	Raised mound of earth for temp. mon. 1/4 Sec. cor.
79.82	Intersects N. & S. line 9 lks North of the cor. to Sec. 15, 16, 21 and 22
	From which cor. I run N. 89. 56 W. on a true line betw. Sec. 16 and 21 Va. 13°.32' E
39.91	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.82	Cor. to Sec. 16, 17, 20 & 21

Land mostly Valley
Soil Dark

T. 28 N R 26 W. 6th P M

chains	
	North on a ~~random~~ true line bet. Sec. 16 and 17 Va. 13°.32' E
19.50	Valley S.E. & N.W.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
62.25	Sand hills S.E. & N.W.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 8, 9, 16 and 17

Land sandy hills and Valley
Soil 2nd and 3rd rate

Sept. 1st 1874

S. 28 N R 26 W. 6th P M

Chains	
	East on a random line bet: sec. 9 and 16
~~15.00~~	Va. 13°.32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
80.32	Intersected N. & S. line 5 lks north of the cor. to sec. 9. 10 15 and 16
	From which cor. Green N 89.58 W. on a true line bet: sec. 9. and 16
	Va. 13°.32' E
40.16	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for 1/4 sec. cor.
80.32	cor. to sec. 8. 9. 16. and 17

Land Sand hills
Soil 3d rate

S. 28 N R 26 W. 6th P M

Chains	
	north on a true line bet: sec. 8 and 9
	Va. 13°.32' E
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for 1/4 sec. cor.
47.00	Valley S.E. and W.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for cor. to sec. 4. 5. 8 and 9

Land Sand hills & Valley
Soil 2d and 3d rate

T. 28 N R 26 W. 6th P M

Chains	
	East on a random line bet: sec. 4 and 9 Va. 13°.32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
43.00	Sand hills S-E. & N.W.
80.09	Intersected N & S. line 3 lks South of the cor. to sec. 3. 4. 9 and 10. From which cor. Grun S. 89. 59 W. on a true line betw: sec. 4 and 9 Va. 13°.32' E
40.04	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.09	Cor. to sec. 4. 5. 8 and 9

Land Valley and sand hills
Soil 2d and 3d rate

T. 28 N R 26 W. 6th P M

Chains	
	North on a true line bet: sec. 4 and 5 Va. 13°.32' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
46.00	Sand hills S. E & N. W. Intersected the 7th Standard
80.00	Parallel at a point 10.00 chains West of the cor to sec. 33 and 34 T. 29 N.R. 26 W. where I raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 4 and 5 T. 28 N.R. 26 W.

Land sand hills and Valley
Soil 2d and 3d rate

T. 28 N R 26 W. 6th P M

chains	
	north on a true line bet: Sec. 31 and 32 Va. 13°.32' E
40.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in. deep for ¼ sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in deep for cor. to sec. 29, 30, 31 and 32
	Land sand hills Soil 3d rate

T. 28 N R 26 W. 6th P M

chains	
	East on a random line bet: Sec. 29 and 32 Va. 13°.32' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
79.81	Intersection N & S. line 16 lks north of the cor. to sec. 28, 29, 32 and 33
	From which cor. Grun N 89.53' W. on a true line bet: sec. 29 and 32 Va. 13°.32' E
39.90	½ Raised mound of earth 2½ ft high from pits 18 × 24 × 12 in. deep for ¼ sec. cor.
79.81	cor. to sec. 29, 30, 31 and 32
	Land sand hills Soil 3d rate

T. 28 N R 26 W. 6th P M

Chains	
	West on a random line bet: sec. 30 and 31 Va. 13°.32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
77.48	Intersected West boundary of Township 8 Ltrs North of the cor. to sec. 30 and 31 From which I run N 89.57 E on a true line betw: sec. 30 and 31 Va. 13°.32' E
77.48	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
77.48	cor. to sec. 29. 30. 31 and 32

Land Sand hills
Soil 3d rate

T. 28 N R 26 W. 6th P M

Chains	
	North on a true line bet: sec. 29 and 30 Va. 13°.32' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor. to sec. 19. 20. 29 and 30

Land Sand hills
Soil 3d rate

T. 28 N R 26 W. 6th P.M.

Chains	
	East on a random line bet: Sec. 20 and 29 Va. 13°32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.98	Intersected N. & S. line 22 lbs South of the cor. to Sec. 20. 21. 28 and 29 From which cor. Green S. 89.57 W. on a true line bet: Sec. 20 & 29 Va. 13°32' E
39.99	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.98	cor. to Sec. 19. 20. 29 & 30

Land Sand hills
Soil 3d rate

T. 28 N R 26 W. 6th P.M.

Chains	
	West on a random line bet: Sec. 19 and 30 Va. 13°32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
77.57	Intersected West boundary of Township 12 lbs north of the cor. to Sec. 19 and 30 From which cor. Green N 89.55 E. on a true line bet: Sec. 19 and 30 Va. 13°32' E
37.57	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in. deep for 1/4 sec. cor.
77.57	cor. to Sec. 19. 20. 29 and 30

Land Sand hills
Soil 3d rate

T. 28 N R 26 W. 6th P M

Chains	
	North on a true line bet: Sec. 17 and 20. Va. 13°32' E
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 17, 18, 19 & 20
	Land sand hills Soil 3d rate
Sept. 2d 1874	

T. 28 N R 26 W. 6th P M

Chains	
	East on a random line bet: Sec. 17 and 20 Va. 13°32' E
40.00	Raised mound of earth for temporary ¼ sec. cor.
80.08	Intersected N. & S. line 15 lks South of the cor. to Sec. 16, 17, 20 and 21 From which cor. Grun S. 89.54 W. on a true line bet: Sec. 17 and 20 Va. 13°32' E
40.04	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. cor.
80.08	cor. to Sec. 17, 18, 19 & 20
	Land sand hills Soil 3d rate

T. 28 N R 26 W. 6th P.M.

Chains	
	West on a random line bet: Sec. 18 and 19 Va. 13°32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
77.39	Intersected N. and S. line 29 lks South of the cor. to sec. 18 & 19 From which cor. I run S. 89.47 E. on a true line bet: Sec. 18 and 19 Va. 13°32' E
77.39	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in. deep for 1/4 sec. cor.
77.39	Cor. to sec. 17. 18. 19. & 20

Land Sand hills
Soil 3d rate

T. 28 N R 26 W. 6th P.M.

Chains	
	North on a true line bet: Sec. 17 and 18 Va. 13°32' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in. deep for Cor. to sec. 7. 8. 17 and 18

Land Sand hills
Soil 3d rate

T. 28 N R. 26 W. 6th P.M.

Chains	
	East on a random line bet: Sec. 8 and 17 Va. 13°32' E
12.00	Valley N. & S.
40.00	Raised mound of earth for temporary 1/4 sec. cor. Also. sandhills S.E. & N.W.
79.96	Intersected N. & S. line 12 lks north of the cor. to Sec. 8. 9. 16 and 17 From which cor. I run N 89.55 W. on a true line bet: Sec. 8 & 17 Va. 13°32' E
39.98	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.96	Cor. to Sec. 7. 8. 17 and 18

Land Sandy
Soil 3d rate

T. 28 N R. 26 W. 6th P.M.

Chains	
	West on a random line bet: Sec. 7 and 18 Va. 13°32' E
40.00	Raised mound of earth for temporary 1/4 sec. cor.
79.23	Intersected West boundary of Township 19 lks south of the cor. to Sec. 7 and 18 From which cor. I run S. 89.52 E on a true line bet: Sec. 7 and 18 Va. 13°32' E
39.23	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec. cor.
79.22	Cor. to Sec. 7. 8. 17 and 18

Land Sandhills
Soil 3d rate

T. 28 N R 26 W. 6th P.M.

Chains	
	North on a true line bet: Sec. 5 and 8 Va. 13° 32' E
40.00	Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor;
43.50	Valley S. E. & N. W.
80.00	Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Sec. 5. 6. 5 and 8
	Land sand hills Soil Poor

T. 28 N R 26 W. 6th P.M.

Chains	
	East on a random line bet: Sec. 5 and 8 Va. 13° 32' E
40.00	Raise mound of earth for temporary 1/4 Sec. Cor.
79.90	Intersected N & S line 24 lks north of the cor. to Sec. 4. 5. 8 and 9. From which cor. I run N 89. 50 W. on a true line bet: Sec. 5 and 8 Va. 13° 32' E
39.95	Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.90	Cor. to Sec. 5. 6. 5 and 8
	Land Valley Soil Poor

T. 28 N R 26 W. 6th P.M.

Chains	
	West on a meander line bet: Sec. 6 and 7
~~40.00~~	Va. 13° 32' E
40.00	Raised mound of earth for temporary 1/4 Sec. cor.
42.00	Sand hills. S.E. & N.W.
77.31	Intersected West boundary of Township 15 lks South of the cor. to Sec. 6 & 7 from which cor. I run S. 89. 52' E. on a true line bet: Sec. 6 and 7
	Va. 13° 32' E
37.31	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
77.31	Cor. to Sec. 5. 6. 7 and 8

Land Valley and low Sand hills

Soil 2d & 3d rate

T. 28 N R 26 W. 6th P.M.

Chains	
	North on a true line bet: Sec. 5 and 6
	Va. 13° 32' E
20.35	S. edge of marsh E. & W.
31.48	N. edge of marsh E. & W.
38.00	Sand hills E. & W.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.
79.90	Intersected the 7th Standard Parallel at a point 8.90 chains West of the Cor. to Sec. 32 and 33. T. 29. N. R. 26 W. where I Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for closing corner to Sec. 5 and 6 T. 28. N. R. 26 W.

Land Valley and Sand hills

Soil 2d and 3d rate

Sept. 3d 1874

General Description

The quality of the land in this Township is poor indeed. except in the Valleys where it is better and where there is a good growth of grass particularly near the marsh. lakes or ponds.

These lakes or Ponds are Alkali and not fit to use. - in the wet seasons they are a great deal larger than now.

We hereby Certify that
We assisted W. T. Hull
Deputy Surveyor in
Subdividing Township
No. 28 North of the
Base Line Range No.
26 West of the 6th
Principal Meridian
and that said Town
ship has been in all
respect to the best
of our knowledge and
belief Well and
faithfully Surveyed
and the boundary
Monument planted
according to the Instructions
of the Surveyor General
and of Dimensions
Character Construction
and Marking and
in the manner as
Specifically Described
In the foregoing
Field Notes.

F. R. Lincoln Chainman
J. Robertson Chainman
E. Cundall Roundman
C. N. Rohde Flagman.

Subscribed and Sworn
to by the Above Mentioned
Parties before me a
Notary Public in
and for ~~Lincoln~~ Lancaster
County Nebraska.
This 7 day of Sept 1874

R. S. Beecher
Notary Public

I W. T. Hull Deputy
Surveyor do Solemnly Swear
that in Pursuance of
a Joint Contract Wherein
W. H. McBroom and W.
T. Hull are Joint Contractors
With E. E. Cunningham
Surveyor General for the
District of Nebraska
and Iowa Bearing
date the day of
187 I have
Well faithfully and In
my own proper person
Surveyed and In Strict
Conformity to the Instruct
tions furnished by the
Surveyor General the
Surveying Manual and
the Laws of the United
States Surveyed all
those parts or portions
of Township No 28
North of the Base Line
In Range 26

West of the 6th Principal
Meridian as are represent
ed in the foregoing Field
Notes as having been
Surveyed under my direction
and I do further Solemnly
Swear that all the Corners
of said Survey have been
Established and
perpetuated in Strict
accordance with the
Surveying Manual Printed
Instructions and Special
Instructions of the Surveyor
General of Dimensions
Character Construction
and Marking and in
the Manner as Specifically
described in the fore
going Field Notes. and
that the fore going are
the true and Original
Field Notes of such
Survey.

W. T. Hull

Subscribed & sworn to before me
this 7th day of Sept 1874

R F Beecher
Notary Public

Surveyor General's Office
Plattsmouth Nov 14th 1874
The foregoing field Notes
of the Survey of Township
No 28 N of the Base Line
of Range No 26 W of 6th P. M.
Executed by W T Hull
under joint Contract No
81 dated July 3d 1874.
In the months of August
and September having
been critically examined
the necessary Corrections
and Explanations made,
the said field notes and the
Surveys they describe are
hereby approved.

Surveyor General

General Land Office • Original Field Notes

Book Number

500

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.