General Land Office • Original Field Notes

Book Number

526

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

115

T. 21-24 N.

R. 29 W.

115.

Field
of
The Survey
of
Township
of
Range No 29 West
in
Nebraska

Executed
By Fred M Dorrington Deputy
Surveyor under Joint Contract
No 80 dated July 2d 1874

Survey
Commenced Aug 25th 1874
Completed Aug 29th 1874

List of Names
A list of the names of the individuals employed & list in Surveying and Subdividing Township No 21 North of the Base line of Range No 29

West of 6th P.M. in Nebraska and showing the respective capacities in which they acted

John Gingery	Chainman
Wm Smyock	"
Jacob Totten	"
Milton Totten	Mounduman

Town 21 Range 29 W.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

40.
79.

39.

79

To determine the proper adjustment of my compass for subdividing Township No 21 North of base line of Range No 29 West of 6th P.M. in Nebraska I begin at the Cor to Townships 21 N Ranges 28 & 29 West and run North on a blank line along the East Boundary of Sec 36

Va 13° 30' East

40.00 To a point 3 chs East of Jr Cor

80.02 To Cor to Secd 25 & 36.

My compass is therefore in proper adjustment

Township 21 North

North between Sec.s 35 & 36
Val 3° 30' E

40.00 Set post 2 x 3 in x 4 ft 1 ft in
ground deposited charred
Stake raised Mound of
earth 2 1/2 ft high from
pits 18 x 24 x 12 in for
Gr sec Cor

80.00 Set post 3 x 3 in x 4 ft. 1 ft in
ground deposited charred
Stake raised Mound of
earth 2 1/2 ft high from
pits 18 x 24 x 12 in for
Cor to sec.s 25. 26. 35 & 36
Land Very broken Sandy 3 rate

Range 29 West

East on random line Set
Sec.s 25 & 36
Val 3° 30' East

40.00 Set post for temporary Gr cor
79.89 Intersect East boundary
18 lks South of Cor to sec.s
25 & 36. from which Town
S 89° 52 West on true line
Set Sec.s 25 & 36
Val 3° 30' E

39.94 Set post 2 x 3 in x 4 ft. 1 ft in ground
deposited charred Stake
raised Mound of earth
2 1/2 ft high from pits 18 x
24 x 12 in for Gr Cor
79.89 Cor to sec.s 25. 26. 35 & 36
Land Sandy broken 3 rate

Township 21 North

North bet Secs 25 & 26
Va 13° 30' E

40.00 Set post 2 x 3 in x 4 ft 1 ft in ground deposited charred stake raised mound of earth 2½ ft high pour pits 18 x 24 x 12 in for gr sec cor

80.00 Set post 2 x 3 in x 4 ft 1 ft in ground deposited charred stake raised mound of earth 2½ ft high pour pits 18 x 24 x 12 in for cor to secs 23. 24. 25 & 26

Land sand hills 3d rate

Range 29 West

Easton random line bet Secs 24 & 25
Va 13° 30' E

40.00 Set post for temporary gr cor

80.00 Intersect East boundary at 38 lks N of Cor to Secs 24 & 25 pour which cor true

N. 89.44 Weston true line bet Secs 24 & 25
Va 13° 30' E

40.00 Set post 2 x 3 in x 4 ft 1 ft in ground deposited charred stake raised mound of earth 2½ ft high pour pits 18 x 24 x 12 in for gr sec cor

80.00 Cor to secs 23. 24 25 & 26

Land sand hills soil 3d rate

Township 21 North

North bet Sec. 23 & 24
Var 13° 30' E

40.00 Set post 2 x 3 in x 4 ft. 1 ft in ground deposited Charred & stake raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in for grac cor

80.00 Set post 3 in x 3 in x 4 ft. 1 ft in ground raised Mound of Earth 2 ft high from pits 18 x 24 ft x 12 in for Cor to sec. 13. 14. 23 & 24

Sandhills 3 rate

Range 28 West

Eastmeridian line bet Sec. 13 & 24
Var 13° 30' E

40.00 Set post for temporary gr cor

79.84 Intersect East boundary 16 chs North of Cor to Sec. 13 & 24 from which Cor bears

N 89° 53 West true line bet Sec. 13 & 24
Var 13° 30' E

39.92 Set post 2 x 3 in x 4 ft. 1 ft in ground deposited Charred Stake raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in for gr cor

79.84 Cor to sec. 13. 14. 23 & 24
Sandhills 3 rate

Township 21 North

North bet Secs 13 & 14
Va 13° 30' E

40.00 Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised mound of earth 2½ ft high pour pits 18.24 x 12 in for Gr Cor

*70.00

77.60 Dismal River flows East soon turns N.E. 150 lks wide

80.00 point for Cor falls in swamp ~~I therefore~~

* Set post 2 x 3 in x 4 ft 1 ft in ground pour pits per instructions for Witness Cor. to secs 11-12-13 & 14 10 chains South of point for true Cor pour which

An ash Tree 12 in dia bears N 74° E 244 lks dist

An ash Tree 5 in dia bears N 50° West 140 lks dist

Land broken Gr rate

Range 29 West
From point for true Cor * secs 11.12.13 & 14 Trun

East on random line bet Secs 12 & 13
Va 13° 30' E

2.00 Dismal River N E 170 lks wide

40.00 Set post for temporary Gr Cor

80.22 Intersect 84 lks South of Cor to secs 12 & 13 pour which Cor Trun

S 89° 34' West on true line bet Secs 12 & 13
Va 13° 30' E

40.11 Set post 2 x 3 in x 4 ft 1 ft in ground deposited charred stake raised mound of earth 2½ ft high pour pits 18 x 24 x 12 in for Gr sec cor

80.22 Cor to secs 11-12-13 & 14
Line runs parallel with the river rolling land 3 rate some timber along river

Township 21 North

From point for temp cor [illegible]

	North bet Secs 11 & 12
	Val 3° 30' E
4.00	Leave swamp E & W
40.00	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised Mound of earth 2 1/2 ft high pom pits 18 x 24 x 12 in for Gr sec cor
80.00	Set post 3 in x 3 in x 4 ft. 1 ft in ground deposited charred stake raised Mound of earth 2 1/2 ft high pom pits 18 x 24 x 12 in for Cor to Secs 1. 2. 11 & 12
	Land broken sandy Zorate

Range 29 West

	East on random line bet Secs 1 & 12
	Val 3° 30' E
40.00	Set post for temporary Gr cor
80.08	Intersect East boundary 33 lks North of Cor to Secs 1 & 12 from which cor [illegible]
	N 89° 46' West on true line bet Secs 1 & 12
	Val 3° 20' E
40.04	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised Mound of earth 2 1/2 ft high pom pits 18 x 24 x 12 in for Gr sec cor
80.08	Cor to Secs 1. 2. 11 & 12
	Land sand hills Zorate

Township 21 North

North on random line
bet Secs 1 & 2
Val 3° 30' E

40.00 Post for temporary Gr sec cor
80.16 Intersect 20 lks West of Cor
to Secs 1 & 2 from which
Cor Down
S 9 West on true line bet
Secs 1 & 2
Val 3° 30' E

40.16 Set post 2 x 3 in x 4 ft. 1 ft in
ground deposited charred
Stake raised Mound of
earth 2 1/2 ft high from
pits 18 x 24 x 12 in for Gr
Sec cor
80.16 Cor to Secs 1. 2. 11 & 12
Land Sand hills Zorate

Range 29 West

North bet Secs 34 & 35
Val 3° 30' E

40.00 Set post 2 x 3 in x 4 ft 1 ft in ground
deposited charred Stake
raised Mound of earth
2 1/2 ft high from pits
18 x 24 x 12 in for Gr Cor
80.00 Set post 3 in x 3 in x 4 ft. 1 ft in
ground deposited charred
Stake raised Mound of
earth 3 ft high from pits
18 x 24 x 12 in for Cor to
Secs 26. 27. 34 & 35
Land Sand hills Zorate
Aug 25th 1874

Township 21 North

Eastward on line bet Sec.
26. & 35
Va 13° 30' E

40.00 Set post for temporary gr cor
79.93 Intersect N & S line 28 chs S
of cor to sec. 25. 26. 35
& 36. from which Cor bears
S 89° 48' West true line bet
Sec. 26 & 35
Va 13° 30' E

39.96 Set post 2 x 3 in x 4 ft. 1 ft in ground
deposited charred stake
Mixed Mound of earth
2½ ft high pour pits 18.
x 24 x 12 in for gr sec cor
79.93 Cor to sec. 26. 27. 34 & 35
Land sand hills Z rate

Range 29 West

North bet Sec. 26. & 27
Va 13° 30' East

40.00 Set post 2 x 3 in x 4 ft 1 ft in ground
deposited charred stake
raised Mound of earth
2½ ft high pour pits
18. 24 x 12 for gr sec cor

80.00 Set post 3 x 3 in x 4 ft 1 ft in
ground deposited charred
stake raised Mound of
earth pour pits 18 x 24
x 12 in for Cor to sec.
22 23 26 & 27
Land Rolling Z rate

Township 21 North

Eastern random line bet Secs 23 & 26.

Va. 13° 30' E.

40.00 Set post for temporary gr cor

80.07 Intersect N & S line 36 chs North of Cor to Secs 23 24. 25. & 26 from which cor drum

N 89° 45' West on true line bet Secs 23 & 26.

Va 13° 30' E

40.03 Set post 2 x 3 in x 4 ft 1 ft in ground deposited chained State raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in for gr sec cor

80.07 Cor to Secs 22. 23. 26 & 27

Land Land hills 3 rate

Range 29 West

North bet Secs 22 & 23

Va 13° 30' E

40.00 Set post 2 x 3 in x 4 ft 1 ft in ground deposited chained State raised Mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in for gr sec cor

80.00 Set post 3 in x 3 in x 4 ft 1 ft in ground deposited chained State raised Mound of earth 3 ft high from pits 18 x 24 x 12 in for Cor to Secs 14. 15. 22 & 23

Land Broken 3 rate

Township 21 North

East on random line bet
Secs. 14 & 23
Va 13° 30' E

40.00 Set post for temporary gr cor
80.03 Intersect N & S line 6 gl ks
North of Cor to Secs. 13.
14. 23 & 24 from which
Cor drum
N 89° 30' West on true line bet
Secs. 14 & 23
Va 13° 30' E
40.01 Set post 2 x 3 in 4 ft 1 ft in ground
deposited charred stake
raised Mound of earth
2½ ft high from pits
18 x 24 x 12 in for gr sec cor
80.03 Cor to Secs. 14. 15. 22 & 23
Land Broken sandy 3 rate

Range 29 West

North bet Secs. 14 & 15
Va 13° 30' E
40.00 Set post 2 x 3 in 4 ft 1 ft in ground
deposited charred stake
raised Mound of earth
2½ ft high from pits
18 x 24 x 12 for gr sec cor
80.00 Set post 3 in x 3 in 4 ft 1 ft in
ground deposited
charred stake raised
Mound 2½ ft high
from pits 18 x 24 x 12 in
for cor to Secs. 10. 11
14 & 15
Land sandhills 3 rate

Township 21 North

Eastward on line bet
Secs 11 & 14
Va 13° 30' E

40.00 Post for temporary gr Cor
70.00 Dismal River runs East soon
turns S E. line in
river
76.00 Leave same S E
80.00 Intersect point for true Cor,
84 lks North of Cor to Secs
11. 12. 13 & 14 from which
Cor Irun
N 89° 24 West on true line bet
Secs 11 & 14
Va 13° 30' E
40.00 Set post 2 x 3 in 4 ft 1 ft in ground
deposited charred stake
raised Mound of earth
2 1/2 ft high pom pits 18 x
24 x 12 in for gr Sec Cor
80.00 Cor to Secs 10. 11. 14 & 15
Land Sand hills 3 rate

Range 29 West

North bet Secs 10 & 11
Va 13° 30' E

40.00 Set post 2 x 3 in 4 ft 1 ft in ground
deposited charred stake raised
Mound of earth 2 1/2 ft high
pom pits 18 x 24 x 12 in for
gr Sec Cor
44.10 Dismal River 100 lks wide
flows S. 40° East & swamp
4 chs wide on S side of river
& 3 chs wide on North side
of river some timber on
banks of stream
80.00 Set post 3 in 3 in 4 ft 1 ft in ground
deposited charred stake
raised Mound of earth 2 1/2
ft high pom pits 18 x 24 x 12
in for Cor to Secs 2. 3. 10 & 11
Land broken 3 rate

Township 21 North

	East on random line bet Sec.s 2 & 11 Val 3° 30' E
40.00	Post for temporary gr sec cor
80.04	Intersect N & S line 82 chs North of Cor to sec.s 1. 2. 11 & 12 from which cor Iron
	N 89° 25' West on true line bet Sec.s 2 & 11 Val 3° 30' E
40.02	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in for gr sec cor
80.04	Cor to sec.s 2. 3. 10 & 11 Land broken sandy 3 rate

Range 29 West

	North on random line bet Sec.s 2 & 3 Val 3° 30' E
40.00	Set post for temporary gr cor
80.33	Intersect North boundary 92 chs West of Cor to sec.s 2 & 3 from which cor Iron
	South 38 39' West on true line bet Sec.s 2 & 3 Val 3° 30' E
40.33	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in for gr sec cor
80.33	Cor to sec.s 2. 3. 10 & 11 Land sandy broken 3 rate

Township 21 North

North bet Secs 33 & 34
Va 13° 30' E

40.00 Set post 2 x 3 in x 4 ft. 1 ft in
ground deposited Charred
Stake raised Mound of
earth 2½ ft high from
pits 18 x 24 x 12 in for gr cor

80.00 Set post 3 in x 3 in 4 ft 1 ft in
ground deposited Charred
Stake raised Mound of
earth 3 ft high from pits
18 x 24 x 12 in for cor to
Secs 27. 28. 33 & 34
Broken Sand hills 3 rate

Range 29 West

East on random line bet
Secs 27 & 34
Va 13° 30' E

40.00 Set post for temporary gr sec cor
79.87 Intersect N & S line 3 lks S
of cor to secs 26. 27. 34 & 35
from which cor I run
S 89° 47' West on true line bet
Secs 27 & 34
Va 13° 30' E

39.93 Set post 2 x 3 in x 4 ft. 1 ft in ground
deposited Charred Stake
raised Mound of earth 2½
ft high from pits 18 x 24 x 12
in for gr sec cor

79.87 Cor to secs 27. 28. 33 & 34
Land broken 3 rate sandy soil
Aug 26 1894

Township 21 North

North bet Secs 27 & 28
Va 13° 30' E

40.00 Set post 2 x 3 in x 4 ft. 1 ft in ground
deposited charred stake
raised mound of earth 2½
ft high pom hits 18 x 24 x 12
for gr sec cor

80.00 Set post 3 x 3 in x 4 ft 1 ft in ground
deposited charred stake
raised mound of earth
3 ft high pom hits 18 x 24
x 12 in for cor to secs 21.
22. 27 & 28
Land sand hills 3 rate

Range 29 West

East on random line bet
Secs 22 & 27
Va 13° 30' E

40.00 post for temporary gr cor
80.05 Intersect N & S line 41 lks N
of cor to secs 22. 23. 26. & 27
pom which cor bears
N 89° 42' West on true line bet
Secs 22 & 27
Va 13° 30' E.

40.02 Set post 2 x 3 in x 4 ft. 1 ft in ground
deposited charred stake
raised mound of earth
2½ ft high pom hits 18 x 24
x 12 in for gr sec cor

80.05 Cor to secs 21. 22. 27. & 28
Land sand hills 3 rate

Township 21 North

North bet Secs 21 & 22
Val 3° 30' E

40.00 Set post 2 x 3 in x 4 ft 1 ft in ground deposited charred stake raised mound of earth 2½ ft high pour pits 18 x 24 x 12 for gr sec cor

80.00 Set post 3 in x 3 in x 4 ft 1 ft in ground deposited charred stake raised mound of earth 2½ ft high pour pits 18 x 24 x 12 in for cor to secs 15. 16. 21 & 22

Land sand hills 3 vate

Range 29 West

East on random line bet
Secs 15 & 22
Val 3° 30' E

40.00 Set post for temporary gr cor

80.00 Intersect N & S line 7 lks North of cor to secs 14. 15. 22 & 23 pour which drive

N 89° 57' West on true line bet
Secs 15 & 22
Val 3° 30' E

40.00 Set post 2 x 3 in x 4 ft 1 ft in ground deposited charred stake raised mound of earth 2½ ft high pour pits 18 x 24 x 12 in for gr sec cor

80.00 Cor to secs 15. 16. 21 & 22
Land sand hills 3 vate

Township 21 North

	North bet Secs 15 & 16
	Va 13° 30' E
40.00	Set post 2 x 3 in x ft 1 ft in ground
	deposited charred stake
	raised mound of earth 2½
	ft high pom pits 18 x 24 x 12
	for gr sec cor
80.00	Set post 3 in x 3 in x 4 ft 1 ft in ground
	deposited charred stake
	raised mound of earth 2½
	ft high pom pits 18 x 24 x 12 in
	for cor to secs 9, 10, 15 & 16
	Land sand hills Zorate

Range 29 West

	East on random line bet
	Secs 10 & 15
	Va 13° 30' E
40.00	Set post for temporary gr cor
79.94	Intersect N & S line 9 chs
	South of cor to secs 10, 11, 14 &
	15 from which cor bears
	S 89° 52' West on true line bet
	Secs 10 & 15
	Va 13° 30' E.
39.97	Set post 2 x 3 in x 4 ft. 1 ft in ground
	deposited charred stake
	raised mound of earth 2½
	ft high pom pits 18 x 24 x 12
	in for gr sec cor
79.94	Cor to secs 9, 10, 15 & 16
	Land sand hills Zorate

Township 21 North

North bet Secs 9 & 10
Val 3° 30' E

40.00 Set post 2 x 3 in x ft 1 ft in ground deposited Chained Stake raised Mound of earth 2½ ft high from pits 18 x 24 x 12 in for gr sec cor

72.00 Dismal river 80 lks wide flows East 3½ ft deep swift current some timber along banks East of line swamp on either side of river about 2 chs wide

80.00 Set post 3 in x 3 in x ft 1 ft in ground deposited Chained Stake raised Mound of earth 3 ft high from pits 18 x 24 x 12 in for cor to secs 3. 4. 9 & 10

Land Sandy broken 3 rate

Range 29 West

East on random line bet Secs 3 & 10
Val 3° 30' E

40.00 Set post for temporary gr cor

79.89 Intersect N & S line 61 lks South of cor to secs 2. 3 10 & 11 from which bend

S 89° 34' West on true line bet Secs 3 & 10
Val 3° 30' E

39.94 Set post 2 x 3 in x ft 1 ft in ground deposited Chained Stake raised Mound of earth 2½ ft high from pits 18 x 24 x 12 in for gr sec cor

79.89 Cor to secs 3. 4. 9 & 10
Land broken Sandy 3 rate

Township 21 North

	North on random line bet Secs 3 & 4 Vat 3° 30' E
40.00	Set post for temporary gr cor
80.40	Intersect North boundary 61 lks West of cor to Secs 3 & 4 from which cor. Iron
	S ~~24~~ 26' West on true line bet Secs 3 & 4. Vat 3° 30' East
40.40	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited Chained Stake raised Mound of earth 2½ ft high pom pits 18 x 24 x 12 in for gr sec cor
80.40	Cor to Secs 3. 4. 9 & 10
	Land sand hills 3 rate

Range 29 West

	North bet Secs 32 & 33 Vat 3° 30' E
40.00	Set post 2 x 3 in x 4 ft 1 ft in ground deposited Chained Stake raised Mound of earth 2½ ft high pom pits 18 x 24 x 12 in for gr sec cor
80.00	Set post 3 in ~~3 in~~ x 4 ft. 1 ft in ground deposited Chained Stake in ground & raised Mound of earth 2½ ft high pom pits 18 x 24 x 12 for Cor to Secs 28. 29. 32 & 33
	Land broken Sandy 3 rate

Township 21 North

	Eastonrandom line bet Sec.s 28 & 33 Va 13° 30' E
40.00	Set post for temporary gr cor
79.97	Intersect N & S line 11 chs North of cor to sec.s 27.28 33 & 34 from which Iron
	N 89° 55 West on true line bet Sec.s 28 & 33 Va 13° 30' E
39.98	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for gr sec cor
79.97	Cor to sec.s 28.29.32 & 33 Land Sandy Zorate

Range 29 West

	North bet Sec.s 28 & 29 Va 13° 30' E
40.00	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for gr sec cor
80.00	Set post 3 in x 3 in x 4 ft. 1 ft in ground deposited charred stake raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for cor to sec.s 20.21.28 & 29
	Land Broken Sandy Zorate Aug 27th 1894

Township 21 North

	Eastern random line bet Secs. 21 & 28 Val 3° 30' E
40.00	Set post for temporary gr cor
80.08	Intersect N & S line 10 lks South of cor to secs. 21.22 27 & 28 from which Arm S 89° 56' West on true line bet. Secs. 21. & 28 Val 3° 30' E
40.04	Set post 2 x 3 in x 4 ft 1 ft in ground deposited charred stake raised Mound of earth 2 1/2 ft high pom pits 18 x 24 x 12 in for gr cor
80.08	Cor to secs. 20.21. 28 & 29 Land broken sandy 3 rate

Range 29 West

	North bet Secs. 20 & 21 Val 3° 30' E
40.00	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised Mound of earth 2 1/2 ft high pom pits 18 x 24 x 12 in for gr sec cor
80.00	Set post 3 in x 3 in x 4 ft. 1 ft in ground deposited charred stake raised Mound of earth 3 ft high pom pits 18 x 24 x 12 in for cor to secs. 16. 17. 20 & 21
	Land broken & sandy 3 rate

Township 21 North

East on random line bet
Secs. 16 & 21
Va 13° 30' E

40.00 Set post for temporary gr cor
79.95 Intersect N & S line 23 lks
North of corb secs. 15
16. 21. & 22 from which
cor drum
N 89° 50' West on true line
bet Secs. 16 & 21
Va 13° 30' E
39.97 Set post 2 x 3 in 4 ft 1 ft in ground
deposited charred stake
raised Mound of earth
2 1/2 ft high from pits
18 x 24 x 12 in for gr cor
79.95 Corb secs. 16. 17. 20 & 21
Land broken sandy 3 rate

Range 29 West

North bet Secs. 16 & 17
Va 13° 30' E

40.00 Set post 2 x 3 in x 4 ft. 1 ft in ground
deposited charred stake raised
Mound of earth 2 1/2 ft high
from pits 18 x 24 x 12 in for
gr sec cor
80.00 Set post 3 x 3 in 4 ft 1 ft in ground
deposited charred stake
raised Mound of earth 3
ft high from pits 18 x 24 x 12
in for corb secs. 8. 9. 16 & 17
Land broken sandy 3 rate

Township 21 North

	East on random line bet Secs. 9 & 16 Va 13° 30' E
40.00	Set post for temporary gr cor
80.04	Intersect N & S line 42 lks N of cor to secs. 9, 10, 15 & 16. from which cor from N 89° 42' West on true line bet Secs. 9 & 16 Va 13° 30' East
40.02	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised mound of earth 2½ ft high pom pits 18 x 24 x 12 in for gr sec cor
80.04	Cor to secs. 8, 9, 16 & 17
	Land sand hills 3 rate

Range 29 West

	North bet Secs. 8 & 9 Va 13° 30' E
40.00	Set post 2 x 3 in 4 ft 1 ft in ground deposited charred stake raised mound of earth 2½ ft high pom pits 18 x 24 x 12 in for gr sec cor
80.00	Set post 3 in x 3 in 4 ft 1 ft in ground deposited charred stake raised mound of earth 2½ ft high pom pits 18 x 24 x 12 in for cor to secs. 4, 5, 8 & 9
	Land broken 3 rate

Township 21 North

East on random line bet
Secs 4 & 9
Va 13° 30' E

40.00 Set post for temporary gr. cor
57.00 Enter swamp E & W
60.00 Dismal river flows ~~North~~ South East 80 lks wide swift current 3 ft deep.
80.11 Intersect N & S line 47 lks S of cor to secs 3.4.9 & 10 from which cor bears
S 89° 40' West on true line bet
Secs 4 & 9
Va 13° 30' E
40.05 Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised mound of earth 2½ ft high from hits 18 x 24 x 12 in for gr sec cor
80.11 Cor to secs 4.5.8 & 9
Land rolling 3 grate

Range 29 West

North on random line bet
Secs 4 & 5
Va 13° 30' E

10.50 Swamp E & W
12.10 Dismal river 70 lks wide flows East current swift 3 ft deep
14.00 Leave swamp
40.00 Set post for temporary gr cor
80.42 Intersect North boundary 86 lks West of cor to secs 4 & 5 from which cor bears
S 37 West on true line bet
Secs 4 & 5
Va 13° 30' E
40.42 Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised mound of earth 2½ ft high from hits 18 x 24 x 12 in for gr sec cor
80.42 Cor to secs 4.5.8 & 9
Land broken 3 grate

Township 21 North

North bet Secs 31 & 32
Val 3° 30' E

40.00 Set post 2 x 3 in x 4 ft 1 ft in ground deposited charred stake raised mound of earth 2½ ft high pour pits 18 x 24 x 12 in for gr sec cor

80.00 Set post 3 in x 3 in x 4 ft 1 ft in ground deposited charred stake raised mound of earth 3 ft high pour pits 18 x 24 x 12 in for cor to secs 29. 30. 31 & 32

Land broken 3 rate

Range 29 West

East on random line bet Secs 29 & 32
Val 3° 30' E

40.00 Set post for temporary gr cor

80.12 Intersect N & S line 64 lks south of cor to secs 28. 29 32 & 33 pour which cor Irrm

S 89° 33' West on true line bet Secs 29 & 32
Val 3° 30' E

40.06 Set post 2 x 3 in 4 ft 1 ft in ground deposited charred stake raised mound of earth 2½ ft high pour pits 18 x 24 x 12 in for gr sec cor

80.12 Cor to secs 29. 30. 31 & 32
Land sand hills 3 rate

Township 21 North

	West on random line bet Sec.s 30 & 31. Va 13° 30' E
40.00	Set post for temporary gr cor
79.89	Intersect West boundary 32 chs North of cor to sec.s 30 & 31. from which cor I [illegible]
	N 89° 46' East on true line bet. Sec.s 30 & 31. Va 13° 30' E
39.89	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised mound of earth 2 1/2 ft high pom pits 18 x 24 x 12 in for 1/4 sec. cor ~~to sec.s~~ ~~29. 30. 31. & 32~~
79.89	Cor to secs 29. 30. 31 & 32. Land Broken 3 rate

Range 29 West

	North bet Sec.s 29 & 30 Va 13° 30' E
40.00	Set post 2 x 3 in x 4 ft 1 ft in ground deposited charred stake raised mound of earth 2 1/2 ft high pom pits 18 x 24 x 12 in for for sec cor
80.00	Set post 3 in x 3 in 4 ft. 1 ft in ground deposited charred stake raised mound of earth 3 ft high pom pits 18 x 24 x 12 in for cor to sec.s 19. 20. 29 & 30
	Land Broken Sandy 3 rate Aug 28th 1874

Township 21 North

	Eastonrandom line bet Secs 20 & 29 Val 3° 30' E
40.00	Set post for temporary gr cor
80.20	Intersect N & S line 28 lks South of cor to secs 20, 21, 28 & 29 from which cor Drum
	S 89° 48' Westontrue line bet Secs 20 & 29 Val 3° 30' E
40.10	Set post 2 x 3 in 4 ft 1 ft in ground deposited Charred Stake raised Mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in for gr cor
80.20	Cor to secs 19, 20, 29 & 30 Land broken 3 rate

Range 29 West

	Westonrandom line bet Secs 19 & 30 Val 3° 30' E
40.00	Set post for temporary gr cor
79.93	Intersect Westboundary 27 lks North of cor to secs 19 & 30 from which cor Drum
	N 89° 48' Eastontrue line bet Secs 19 & 30 Val 3° 30' E
39.93	Set post 2 x 3 in x 4 ft 1 ft in ground deposited Charred Stake raised Mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in for gr sec cor
79.93	Cor to secs 19, 20, 29 & 30 Land broken Sandy 3 rate

Township 21 North

	North bet Secs 19 & 20
	Val 3° 30' E
40.00	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised Mound of earth 2 1/2 ft high pour pits 18 x 24 x 12 in for 1/4 sec cor
80.00	Set post 3 in x 3 in x 4 ft. 1 ft in ground deposited charred stake raised Mound of earth 3 ft high pour pits 18 x 24 x 12 in for Cor to Secs 17. 18. 19 & 20
	Land broken & sandy 3d rate

Range 29 West

	East on random line bet Secs 17 & 20
	Val 3° 30' E
40.00	Set post for temporary 1/4 cor
80.22	Intersect N & S line 38 chs North of Cor to Secs 16. 17 20 & 21 pour which cor [illegible]
	N 89° 44 West on true line bet Secs 17 & 20
	Val 3° 30' E
40.11	Set post 2 x 3 in x 4 ft 1 ft in ground deposited charred stake raised Mound of Earth 2 1/2 ft high pour pits 18 x 24 x 12 in for 1/4 sec cor
80.22	Cor to Secs 17. 18. 19 & 20
	Land very broken 3d rate

Township 21 North

	West on random line bet Sec.s 18 & 19 Va 13° 30' E
40.00	Set post for temporary gr cor
80.00	Intersect West Boundary 52 lks North of Cor to Sec.s 18 & 19 from which cor drum
	N 89° 38' East on true line bet Sec.s 18 & 19 Va 13° 30' E
40.00	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised mound of earth 2 1/2 ft high pom pits 18 x 24 x 12 in for gr sec cor
80.00	Cor to Sec.s 17. 18. 19 & 20 Land Broken Sandy Zorate

Range 29 West

	North bet Sec.s 17 & 18 Va 13° 30' E
40.00	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised mound of earth 2 1/2 ft high pom pits 18 x 24 x 12 in for gr sec cor
80.00	Set post 3 x 3 in x 4 ft. 1 ft in ground deposited charred stake raised mound of earth pom pits 18 x 24 x 12 in for Cor to Sec.s 7. 8 17. & 18.
	Land Falling & broken Zorate

Township 21 North

	Eastern random line bet Secs. 8 & 17 Va 13° 30' E
40.00	Set post for temporary gr cor
80.06	Intersect N & S line 17 lks South of cor to secs. 8. 9. 16 & 17. from which cor Iron
	S 89° 53' West on true line bet Secs. 8. & 17 Va 13° 30' E
40.03	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited Charred stake raised Mound of cork 2 1/2 ft high from pits 18 x 24 x 12 in for gr cor
80.06	Cor to secs. 7. 8. 17 & 18 Land Broken Sandy 3 rate

Range 29 West

	Western random line bet Secs. 7 & 18 Va 13° 30' E
40.00	Set post for temporary gr cor
79.93	Intersect West boundary 5 lks North of cor to secs. 7 & 18 from which cor Iron
	N 89° 58' East on true line bet Secs. 7 & 18 Va 13° 30' E
39.93	Set post 2 x 3 in x 4 ft. 1 ft in ground deposited Charred Stake raised Mound of cork 2 1/2 ft high from pits 18 x 24 x 12 in for gr sec cor
79.93	Cor to secs. 7. 8. 17 & 18 Land Broken 3 rate

Township 21 North

North bet Secs 7 & 8
Va 13° 30' E

40.00 Set post 2 x 3 in x 4 ft 1 ft in ground deposited Charred Stake raised Mound of earth 2 1/2 ft high pom pits 18 x 24 x 12 in for Qr sec cor

80.00 Set post 3 x 3 in x 4 ft 1 ft in ground deposited Charred Stake raised Mound of Earth 2 1/2 ft high pom pits 18 x 24 x 12 in for Cor to Secs 5.6.7 & 8

Land Broken Sandy 3 rate

Range 29 West

East on random line bet Secs 5 & 8
Va 13° 30' E

40.00 Post for temporary qr sec cor

80.14 Intersect N & S line 22 chs South of Cor to Secs 4.5 8 & 9 pom which from S 89° 51' West on true line bet Secs 5 & 8
Va 13° 30' E

40.07 Set post 2 x 3 in x 4 ft 1 ft in ground deposited Charred Stake raised mound of earth 2 1/2 ft high pom pits 18 x 24 x 12 in for Qr sec cor

80.14 Cor to Secs 5.6.7 & 8
Land very broken 3 rate

Township 21 North

	West on random line bet Secs 6 & 7 Va 13° 30' E.
40.00	Set post for temporary gr cor
79.98	Intersect West Boundary 33 lks North of cor to secs 6 & 7. from which cor Irrn
	N 89° 46' East on true line bet Secs 6 & 7 Va 13° 30' E
39.98	Set post 2 x 3 in x 4 ft 1 ft in ground deposited Charred Stake raised mound of earth 2½ ft high pour pits 18 x 24 x 12 in for gr cor
79.98	Cor to secs 5. 6. 7 & 8 Land Broken 3 rate

Range 29 West

	North on random line bet Secs 5 & 6 Va 13° 30' E.
37.50	Dismal river 70 lks wide flows East Iron turns S E. 3 to 4 ft deep Current very swift banks Very low run into Marshes on Either side
40.00	Set post for temporary gr cor
80.50	Intersect North boundary 92 lks West of cor to secs 5 & 6 from which Irrn
	South ~~37~~ 39' West on true line bet Secs 5 & 6 Va 13° 30' E
40.50	Set post 2 x 3 in x 4 ft 1 ft in ground deposited Charred Stake raised mound of earth 2½ ft high pour pits 18 x 24 x 12 in for gr sec cor
80.50	Cor to secs 5. 6. 7 & 8 Land Broken 3 rate Aug 29th 1874

General Description

This Township is composed of very broken bluffs. Soil very sandy. The Desmal River is a swift running stream of water fed entirely by springs. The swamps on either side are almost impossible to ford. Some timber is found along either bank

List of Names

A list of the Names of the individuals employed to assist in Surveying and Subdividing Township No 21 North of Base line of Range 29 West of the 6th P.M. in Nebraska showing the respective Capacities in which they acted

John Quigley	Chainman
Wm Smylock	"
Jacob Potter	Flagman
Milton Potter	Monumentman

We do hereby that we assisted
Fred M Dorrington Deputy
Surveyor in Surveying
and Subdividing Township
No 21. North in Range No
29 West of the 6th P.M. in
Nebraska and that said
Township has been in
all respects to the best of our
Knowledge & belief well
and faithfully surveyed
and the boundary Monuments
all planted according to
the instructions furnished
by the Surveyor General
of the dimensions, Character
Construction & Marking
and in the Manner as
specifically described
in the foregoing field Notes

Dom Gingery Chainman
Wm Shryock "
Jacob Totton Flagman
Milton Totton Chainman

Signed in my presence
& sworn to by the above
named persons before
Me the Undersigned
this 7th day of September
1874

D. H. Wheeler
Notary Public Cap Co
Nebraska

Plattsmouth 1874

The foregoing field notes of the surveys and subdivision of Township No 21 North of Base Line of Range No 29 West of 6th P. M. in Nebraska.

Executed by Fred M Dorrington under joint Contract No 80 dated July 2nd 1874. having been critically examined the necessary corrections and explanations made the said field notes and they surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

Field Notes
of
The Survey and Subdivision
of
Township 22 North
In
Range 29 West
In
Nebraska

Executed
By Fred M. Dorrington Deputy Surveyor under joint Contract No 80 dated July 2d 1874.

Survey
Commenced Aug 30th 1874
Completed Sept 3d 1874

List of Names
A list of the Names of the Individuals employed to assist in Surveying and Subdividing Township No 22 North Range 29 West and showing the

respective capacities in which they acted.

John Ginger — Chainman
Wm Shryock — "
Jacob Totten — Flagman
Milton Totten — Monumentman

Town 22 Range 29 W

6	50	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

To determine the proper adjustment of my compass I begin at the corner to Townships 21 & 22 North Ranges 28 & 29 W. Run North on a black line along the East Boundary of Sec 36.

Var 13° 30' E.

40.00 To point 7 chs East of Qr Cor
80.00 To point 15 chs East of Cor to Secs 25 & 36

To retrace this line or run a line parallel thereto my compass must be adjusted to a Variation of 13° 36' East

Township 22. Range 29. W

chains	
	North between Secs 35 & 36. Va 13° 36' E.
40.00	Set post 2 x 3 in x 4 ft. long 12 in deep. raised mound of earth 2 1/2 ft high from pits 18 x 24 in x 12 in: deep. for gr. sec. cor.
80.00	Set post 2 x 3 in: x 4 ft long 12 in: deep. raised mound of Earth 2 1/2 ft high from pits 18 x 24 in x 12 in: deep. for cor to secs 25. 26. 35 & 36.
	Sand Hills 3rd rate.

Township 22. N. Range 29 W.

chains	
	East on a random line between Secs 25 & 36. Va 13° 36' E.
40.00	Set post for temporary 1/4 sec. cor.
80.09	Intersect E. Bdy of Township 17. lks South of cor. to secs 25 & 36. from which cor I run S 89° 53' West on a true line between secs 25 & 36. Va 13° 36' E.
40.04	Set post 2 x 3 in x 4 ft. long. 12 in: deep. raised mound of Earth 2 1/2 ft high from pits 18 x 24 in x 12 in: deep. for gr. sec. cor.
80.09	Cor. to secs 25. 26. 35 & 36.
	Sand Hills 3rd rate —

Township 22 N Range 29 W.

Chains	
	North between Secs 25 & 26. Va. 13° 36' E
40.00	Set post 2 x 4 in x 4 ft long 12 in: deep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in: deep. for ¼ sec cor.
80.00	Set post 2 x 4 in x 4 ft. long x 12 in: deep. raised mound of earth 2½ feet high from pits 18 x 24 in x 12 in deep. for cor to secs 23. 24. 25 & 26.
	Sand Hills 3rd rate.

Township 22. N. Range 29 W.

Chains	
	East on a random line bet. secs 24 & 25. Va. 13° 36' E.
40.00	Set post for temporary ¼ sec cor.
79.94	Intersect East Boundary of Township 29. Lks N. of cor. to secs 24 & 25. from which cor. I run. N 89° 48' West on a true line bet. secs 24 & 25. Va. 13° 36' E.
39.97	Set post 2 x 4 in x 4 ft long. 12 in: deep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in: deep. for gr. sec. cor.
79.94	Cor to secs 23. 24. 25 & 26.
	Sand Hills 3rd rate.

Township 22. N. Range 29. W.

Chains	
	North between Secs 23 & 24 Va. 13° 36' E.
40.00	Set post 2 + 3 in. + 4 ft. long. 12 in. diep. raised mound of Earth 2½ ft high from pits 18 + 24 + 12 in. deep. for ¼ sec cor.
80.00	Set post 2 + 3 in + 4 ft long 12 in deep. raised mound of Earth 2½ ft high from pits 18 + 24 in + 12 in. deep. for Cor to Secs 13. 14. 23 & 24
	Sand Hills 3rd rate

Township 22 N. Range 29 W.

Chains	
	East on a random line bet. Secs 13 & 24 Va 13° 36' E.
40.00	Set post for temporary ¼ sec cor.
80.07	Intersect East Boundary of Township 19. lks N of cor. to secs 13 & 24, from which cor. bears N 89° 52' West on a random line between Secs 13 & 24 Va 13° 36' E.
40.03½	Set post 2 + 3 in + 4 ft long. 12 in deep. raised mound of Earth 2½ ft high from pits 18 + 24 in + 12 in deep for gr. sec. cor.
80.07	Cor. to Secs 13. 14. 23 & 24
	Sand Hills 3rd rate

Township 22. N. Range 29. W.

Chains	
	North between Secs 13 & 14 Va 13° 36' E.
40.00	Set post 2 + 3 in. + 4 ft long 12 in. deep. raised mound of Earth 2½ ft high from pits 18 + 24 in + 12 in. deep. for gr. sec. cor.
80.00	Set post 2 + 3 in. + 4 ft. long. 12 in deep. raised mound of earth 2½ ft high from pits 18 + 24 in + 12 in. deep. for Cor to secs 11. 12. 13. & 14.
	Sand Hills 3rd rate

Township 22. N. Range 29. W.

Chains	
	East on a random line bet. secs 12 & 13. Va 13° 36' E.
40.00	Set post for temporary ¼ sec cor.
80.03	Intersect East Boundary of Township 30. Lk N. of Cor to secs 12 & 13. from which cor. I run.
	N. 89° 47' West on a true line bet. secs 12. & 13. Va. 13° 36' E.
40.01½	Set post 2 × 3 in. × 4 ft. 12 in. deep raised mound of Earth 2½ ft high from pits 18 + 24 in. × 12 in. deep for gr. sec. cor.
80.03	Cor to secs 11. 12. 13. & 14
	Sand Hills 3rd rate

Township No 22, N.R. 29 W

Chains	
	North between secs 11. & 12 Va 13°36' E
40.00	Set post 2 & 3 in. & 4 ft long. 12 in. deep. raised mound of Earth with pits 18 & 24 in. & 12 in. deep for gr. sec. cor.
80.00	Set post 2 & 3 in & 4 ft long 12 in. deep. raised mound of Earth 2½ ft high from pits 18 & 24 in & 12 in. deep. for cor to secs 1. 2. 11 & 12.
	Sand Hills 3rd rate.

Township 22, N. Range 29 W.

Chains	
	East on a random line bet secs 1 & 12. Va. 13°36' E
40.00	Set post for temporary ¼ sec. cor.
80.12	Intersect East Boundary of Township 53 lks N. of cor. to secs 1 & 12. from which cor. I run N. 89°37' West on a true line bet. secs 1 & 12. Va 13°36' E.
40.06	Set post 2 & 3 in & 4 ft long 12 in. deep. raised mound of Earth 2½ ft high from pits 18 & 24 in. & 12 in. deep for gr sec cor.
80.12	Cor. to secs 1. 2. 11. & 12
	Sand Hills 3rd rate.

Township 22. N. Range 29 W

Chains	
	North on a random line bet. secs 1 & 12. Va 13° 36' E.
40.00	Set post for temporary gr. sec. cor.
50.00	Intersect North Boundary of Township 7th Rks W. of Cor to secs 1, 12, 35 & 36, from which cor I run.
	South 32 W. on a true line bet secs 1 & 12. Va 13° 36' E.
40.20	Set post 2 + 2 in x 4 ft. long 12 in. dep. round mound of earth with pits 18 + 24 in + 12 in. dep. for gr sec cor.
80.20	Corner to secs 1, 2, 11 & 12
	Sand Hills 3rd rate.

Township 7 N. Range 29 W

Chains	
	North between secs 34 & 35 Va 13° 36' E.
40.00	Set post 2 + 2 in + 4 ft. long 12 in. dep. raised mound of earth 2½ ft high from pits 18 x 24 in + 12 in dep for gr. sec. cor.
80.00	Set post 2 + 2 in + 4 ft. long 12 in. dep. raised mound of Earth 2½ ft high from pits 18 + 24 in + 12 in. dep. for cor to secs 26, 27, 34 & 35
	Sand Hills 3rd rate. August 30th 1884

Township 22. N. Range 29 W.

Chains	
	East on a random line bet. secs 26 & 35. Va 13° 36' E
40.00	Set post for temporary ¼ sec. cor.
79.89	Intersect N & S. line 6. Lks S. of cor. to secs 25. N. 35 & 36. from which cor I run
	S 89° 57' West on a true line between secs 26 & 35 Va 13° 36' E.
39.94	Set post 2 x 3 in x 4 ft long 12 in deep. raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in: deep. for ¼ sec cor.
79.89	Cor: to secs 26. 27, 34 & 35
	Sand Hills 3rd rate

Township 22. N. Range 29. W.

Chains	
	North bet. secs 26 & 27. Va 13° 36' E.
40.00	Set post 2 x 3 in: x 4 ft. long. 12 in: deep. raised mound of Earth 2½ ft high from pits 18 x 24 in: x 12 in deep. for ¼ sec cor.
80.00	Set post 2 x 3 in x 4 ft. long. 12 in: deep. raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in: deep. for cor to secs 22. 23. 26 & 27.
	Sand Hills 3rd rate.

Township No 22. N Range 29 W.

Chains	
	East on a random line bet. secs 23 & 26. Va 13° 36' E.
40.00	Set post for temporary gr. sec. cor.
80.16	Intersect N.S. line 12 lks N. of cor. to secs 22, 23 26 & 27. from which cor I run.
	N. 89° 55' West on a true line bet. secs 23 & 26. Va 13° 36' E.
40.08	Set post 2 x 3 in. x 4 ft long. 12 in. deep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in deep. for gr. sec. cor.
80.16	Cor. to secs 22. 23. 26. & 27.

Sand Hills 3rd rate

Township 22. N. Range 29. W.

Chains	
	North between secs 22 & 23. Va 13° 36' E.
40.00	Set post 2 x 3 in x 4 ft long. 12 in. deep. raised mound of Earth 2½ ft high from pits 18 x 24 in x 12 in. deep. for gr. sec. cor.
80.00	Set post 2 x 3 in. x 4 ft. long. 12 in. deep. raised mound of earth 2½ ft. high from pits 18 x 24 in x 12 in. deep. for cor to secs 14, 15, 22 & 23.

Sand Hills 3rd rate.

Township 22. N. Range 29. W

Chains	
	East on a random line between Secs 14 & 23. Va 13° 36' E.
40.00	Set post for temporary 1/4 sec cor.
80.11	Intersect N & S. line 62 lks N of cor. to Secs 11.12.13 & 14 from which cor. I run N 89° 33' West on a true line bet. Secs 14 & 23. Va 13° 36' E
40.05½	Set post 2 x 3 in: x 4 ft. long. 12 in. deep. raised mound of earth 2½ ft. high from pits 18 x 24 in x 12 in: deep for gr. sec. cor.
80.11	The cor. to secs 14.15.22 & 23

Land Hills 3rd rate

Township No 22. N. Range 29 W.

Chains	
	North between Secs 14 & 15 Va 13° 36' E.
40.00	Set post 2 x 3 in x 4 ft. long. 12 in: deep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in: deep for gr. sec. cor.
80.00	Set post 2 x 3 in: x 4 ft long. 12 in: deep. raised mound of earth 2½ ft. high from pits 18 x 24 in: x 12 in: deep. for cor to secs 10.11.14. & 15.

Land Hills 3rd rate

Township 22 N. Range 29. W.

Chains	
	East on a random line bet. secs 11 & 14. Va 13° 36' E.
40.00	Set post for temporary qr. sec. cor.
80.00	~~Intersect~~ N. & S. line 41 lks. S of cor to secs 11, 12, 13 & 14 from which cor. I run S 89° 42' West on a true line between Secs 11 & 14. Va 13° 36' E.
40.00	Set post 2 + 3 in × 4 ft long. 12 in. deep. raised mound of earth 2½ ft high from pits 18 × 24 × 12 in: deep. for qr. sec. cor.
80.00	Cor to secs 10. 11, 14 & 15. —
	Sand Hills 3d rate

Township 22. N. Range 29. W.

Chains	
	North between Secs 10 & 11. Va 13° 36' E.
40.00	Set post 2 + 3 in × 4 ft. long. 12 in. deep. raised mound of earth 2½ ft. high from pits 18 × 24 in × 12 in deep for qr. sec. cor.
80.00	Set post 2 + 2 in × 4 ft long. 12 in: deep. raised mound of earth 2½ ft high from pits 18 × 24 in × 12 in deep. for cor to secs 2. 3. 10 & 11.
	Sand Hills 3d rate.

Township 22. N. Range 29. W.

Chains	
	East on a random line bet. secs 2 & 11. Va 13° 36' E.
40.00	Set post for temporary gr sec cor.
79.94	Intersect No. 1. line 10 lks South of cor. to secs 1, 2, 11 & 12 from which cor. I run.
	S 89° 56' West on a true line between Secs 2 & 11. Va 13° 36' E
39.97	Set post 2 x 3 in. x 4 ft. long 12 in. deep. raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for gr. sec. cor.
79.94	Cor to secs 2, 3, 10 & 11.
	Sand Hills 3d rate

Township 22. N. Range 29. W.

Chains	
	North on a random line between Secs 2 & 3. Va 13° 36' E.
40.00	Set post for temporary ¼ sec. cor.
80.20	Intersect North Boundary of Township 21 & 1 West of cor. to secs 2, 3, 34 & 35 from which cor I run
	South 13' W. on a true line between Secs 2 & 3. Va 13° 36' E.
40.30	Set post 2 x 3 in x 4 ft long. 12 in. deep raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in deep for gr. sec. cor.
80.30	Cor to secs 2, 3, 34 & 35 10 & 11
	Sand Hills 3d rate.

Township 22. N. Range 29. W.

Chains	
	North between Secs 33 & 34 Va. 13° 36' E.
40.00	Set post 2 + 3 in + 4 ft. long. 12 in. deep. raised mound of Earth 2½ ft high from pits 18 + 24 in + 12 in. deep. for Qr. sec. cor.
80.00	Set post 2 + 3 in + 4 ft long. 12 in. deep. raised mound of earth 2½ ft high. from pits 18 + 24 in. + 12 in. deep. for cor to Secs 27. 28. 33 & 34.
	Sand Hills 3d rate

Township 22 N. Range 29 W

Chains	
	East on a random line between Secs 27. & 34 Va 13° 36' E.
40.00	Set post for temporary 1/4 Sec. cor.
79.81	Intersect N. & S. line 15 Lks South of cor. to secs 26. 27. 34 & 35. from which cor. I run.
	S. 89° 54' West on a true line between Secs 27 & 34. Va 13° ~~34'~~ 36' E.
39.90½	Set post 2 + 3 in. + 4 ft. long 12 in. deep. raised mound of earth 2½ ft high from pits 18 + 24 in + 12 in deep. for gr. sec. cor.
79.81	Corner to secs 27. 28. 33 & 34.
	Sand Hills 3rd rate
	Aug 31st 1874

Township No 22. N. Range 29. W—

Chains	
	North between Secs 27 & 28. Va 13° 36' E.
40.00	Set post 2+4 in: +4 ft long 12 in: dep. raised mound of Earth 2½ ft high from pits 18+24 in +12 in: dep. for qr. sec. cor.
80.00	Set post 2+3 in +4 ft: long. 12 in. dep. raised mound of Earth 2½ ft high from pits 18+24 in: +12 in: dep. for cor 15 secs 21. 22. 27 & 28.
	Sand Hills 3rd rate

Township 22. N. Range 29. W—

Chains	
	East on a random line bet. Secs 22. & 27. Va 13° 36' E.
40.00	Set post for temporary ¼ sec cor.
60.17	Intersect N & S. line 41 lks N. of cor. to secs 22. 23. 26. & 27. from which cor. Iron N 89 42' West on a true line between Secs 22 & 27. Va 13° 36' E.
40.08	Set post 2+3 in +4 ft. long 12 in dep. raised mound of earth 2½ ft high from pits 18+24 in +12 in: dep. ~~for cor 21. 22. 27 & 28.~~
80.17	Cor to Secs. 21. 22. 27 & 28.
	Sand Hills 3rd rate.

Township 22. N. Range 29 W.

Chains	
	North between secs 21 & 22. Va 13° 36' E.
40.00	Set post 2 x 3 in x 4 ft long 12 in. deep. raised mound of Earth 2½ ft high from pits 18 x 24 in x 12 in. deep. for Cor. Gr. sec. cor.
80.00	Set post 2 x 3 in x 4 ft long. 12 in. deep. raised mound of Earth 2½ ft high from pits 18 x 24 in x 12 in. deep. for cor. to secs 15. 16. 21 & 22.
	Land sand Hills 3rd rate.

Township 22. N. Range 29. W.

Chains	
	East on a random line bet secs 15 & 22. Va 13° 36' E.
40.00	Set post for temporary Gr. sec. cor.
80.21	Subtract the N. & S. line 28 chs N. of cor. to secs 14. 15 22. & 23. from which cor. true
	N 89° 48' West on a true line bet. secs 15 & 22. Va. 13° 36' E.
40.10½	Set post 2 x 3 in x 4 ft. long 12 in. deep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in. deep for Gr. sec. cor.
80.21	Cor. to secs 15. 16. 21 & 22.
	Land Hills 3rd rate.

Township 22. N. Range 29. W

Chains	
	North between Secs 15 & 16. Va. 13° 36' E.
40.00	Set post 2 + 3 in + 4 ft long. 12 in: deep. raised mound of Earth 2½ ft high. from pits 18 × 24 in × 12 in deep for gr sec cor.
80.00	Set post 2 + 3 in + 4 ft long. 12 in: deep raised mound of earth 2½ ft high from pits 18 × 24 in × 12 in: deep for cor to secs. 9, 10, 15 & 16.
	Sand Hills 3rd rate

Township 22 N. Range 29. W.

Chains	
	East on a random line bet- secs 10 & 15. Va 13° 36' E
40.00	Set post for temporary ¼ sec cor.
80.28	Intersect N & S. line 70 Lks N. of cor. to secs 10, 11, 14 & 15 from which cor. I run. N 89° 30' West on a true line bet. secs 10 & 15. Va 13° 36' E.
40.14	Set post 3 + 4 in + 4 ft long. 12 in: deep. raised mound of Earth 2½ feet high from pits 18 × 24 in × 12 in: deep for gr. sec. cor.
80.28	Cor. to Secs 9, 10, 15 & 16.
	Sand Hills 3rd rate —

Township 22 N. Range 29. W

Chains	
	North between Secs 9. & 10. Va 13° 36' E.
40.00	Set post 2 x 3 in x 4 ft long 12 in. deep. raised mound of Earth 2½ ft high from pits 18 x 24 in x 12 in. deep. for ¼ Sec. cor.
80.00	Set post 2 x 3 in x 4 ft. long. 12 in. deep. raised mound of earth 2½ ft. high from pits 18 x 24 in x 12 in. deep for cor to Secs 3. 4. 9 & 10.
	Sand Hills 3d rate.

Township 22. N. Range 29. W.

Chains	
	East on a random line between Secs 3 & 10. Va 13° 36' E.
40.00	Set post for temporary ¼ sec. cor.
80.31	Intersect No. S. line 29. Rks N. of cor. to Secs 2. 3. 10 & 11 from which cor. I run N 89° 48' West on a true line between Secs 3 & 10. Va 13° 36' E.
40.15	Set post 2 x 3 in x 4 ft long. 12 in. deep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in. deep. for qr sec cor.
80.31	Cor. to Secs 3. 4. 9 & 10.
	Sand Hills 2d rate.

Township 22. N. Range 29. W

Chains	
	North between Secs 3 & 4. Va 13° 36' E.
40.00	Set post for temporary 1/4 sec. cor.
80.41	Intersect North Boundary of Township 42 Lks W. of cor. to Secs 3 & 4. from which cor. I run South 18 W. on a true line bet. secs 3 & 4. — Va 13° 36' E.
40.41	Set post 2 x 3 in x 4 ft. long. 12 in. deep. raised mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in. deep. for 1/4 sec. cor.
80.41	Cor to Secs 3.4.9 & 10.
	Sand Hills 3d rate.

Township 22. N. Range 29. W

Chains	
	North between Secs 32 & 33. Va 13° 36' E.
40.00	Set post 2 x 3 in x 4 ft. long 12 in. deep. raised mound of Earth 2 1/2 ft. high from pits 18 x 24 in. x 12 in. deep for 1/4 sec. cor.
80.00	Set post 2 x 3 in. x 4 ft. long. 12 in. deep. raised mound of earth 2 1/2 ft. high from pits 18 x 24 in. x 12 in. deep. for cor to Secs 28. 29. 32 & 33.
	Sand Hills 3d rate

Township 22. N. Range 29. W.

Chains	
	Easton a random line bet. secs 28 & 33. Va 13° 36' E.
40.00	Set post 2 x 3 in x 4 ft. long 12 in. dep. raised mound of Earth 2½ ft high from pits 18 x 24 in. x 12 in dep. for temporary ¼ sec. cor.
79.91	Intersect N. & S. line 7. lks South of cor to secs 27, 28, 33 & 34 from check cor. I run S 89° 57' West on a true line between secs 28 & 33. Va 13° 36' E.
39.95½	Set post 2 x 3 in x 4 ft. long 12 in. dep. raised mound of Earth 2½ ft high from pits 18 x 24 in x 12 in dep. for qr sec. cor.
79.91	Cor. to secs 28, 29, 32 & 33.

Land Hills 3rd rate —

Township 22. N. Range 29. W

Chains	
	North between Secs 28 & 29. Va 13° 36' E.
40.00	Set post 2 x 3 in x 4 ft long 12 in. dep. raised mound of earth 2½ ft high from pits 18 x 24 in. x 12 in dep for qr. sec. cor.
79.00	Set post 2 x 3 in x 4 ft. long. 12 in. dep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in. dep. for cor to secs 20 21. 28 & 29.

Land Hills 3rd rate
Sept 1st 1874

Township 22. N. Range 29. W

chains	
	East on a random line bet. secs 21 & 28 Va 13° 36' E.
40.00	Set post for temporary gr. sec. cor.
79.95	Intersect N & S. line at cor. to secs 21, 22, 27 & 28 from which cor. I run West on a true line bet. secs 21 & 28 Va 13° 36' E
39.97	Set post 2 x 3 in: x 4 ft long 12 in: deep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in: deep. for ¼ sec. cor. ~~to secs 20. 21. 28. & 29.~~
79.95	Cor to secs 20 21. 28 & 29
	Sand Hills 3rd rate

Township 22. N. Range 29 W.

chains	
	North between secs 20 & 21 Va 13° 36' E.
40.00	Set post 2 x 3 in: x 4 ft. long 12 in: deep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in: deep. for gr. sec. cor.
80.00	Set post 2 x 3 in x 4 ft long. 12 in: deep. raised mound of earth 2½ ft high from pits 18 x 24 in: x 12 in: deep. for cor to secs 16. 17. 20 & 21.
	Sand Hills 3rd rate

Township 22. N. Range 29. W.

Chains	
	East on a random line between secs 16 & 21. Va 13° 36' E
40.00	Set post for temporary 1/4. sec. cor.
79.97	Intersect N. & S. line 44 lks South of cor to Secs 15.16.21 & 22. from which cor I run. S 89° 41' West on a true line between secs 16 & 21. Va 13° 36' E.
39.98	Set post 2 x 3 in. x 4 ft long 12 in. deep. raised mound of Earth 2½ ft high from pits 18 x 24 in. x 12 in. deep for 1/4 sec. cor.
79.97	Cor. to secs 16. 17. 20 & 21

Saul Hills 3rd rate

Township 22. N. Range 29 W

Chains	
	North bet. secs 16 & 17. Va 13° 36' E.
40.00	Set post 2 x 3 in x 4 ft long 12 in. deep. raised mound of earth 2½ ft high from pits 18 x 24 in. x 12 in. deep for gr. sec. cor.
80.00	Set post 2 x 3 in x 4 ft. long. 12 in. deep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in deep for cor to secs 8. 9. 16. & 17.

Saul Hills 3rd rate.

Township 22. N. Range 29. W.

Chains	
	East on a random line bet. Secs 9 & 16. Va 13° 36' E.
40.00	Set post for temporary ¼ Sec. cor.
84.15	Intersect N. & S. line 16 links N. of cor. to secs 9, 10, 15 & 16, from which cor I run.
	N. 89° 53' West on a true line bet. secs 9 & 16. Va 13° 36' E
40.07	Set post 7 x 2 in x 4 ft long 12 in: deep raised mound of Earth with pits for qr. sec. cor.
80.15	Corner to secs 8, 9, 16 & 17

Sand Hills 3rd rate.

Township 22. N. Range 29. W.

Chains	
	North between secs 8 & 9. Va 13° 36' E.
40.00	Set post 7 x 3 in x 4 ft long 12 in: deep raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in: deep for qr. sec. cor.
80.00	Set post 7 x 3 in: x 4 ft: long 12 in: deep raised mound of earth 2½ ft. high from pits 18 x 24 in x 12 in: deep for cor. to secs. 4, 5, 8 & 9.

Sand Hills 3rd rate.

Township 22 N. Range 29 W

Chains	
	Excess on a random line bet. secs 4 & 9, Va 13° 36' E.
40.00	Set post for temporary gr. sec. cor.
80.09	Intersect N. & S. line 33 lks. South of Cor. to secs 3. 4 9 & 10. from which cor I run.
	S 89° 46' West on a true line bet secs 4 & 9, Va 13° 36' E.
40.042	Set post 2 x 3 in: x 4 ft: long 12 in: deep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in. deep. for gr. sec. cor.
80.09	Cor. to secs 4. 5. 8 & 9.
	Sandstone 2d rate.

Township 22 N. Range 29 W.

Chains	
	North on a random line bet. secs 4 & 5, Va 13° 36' E
40.00	Set post for temporary ¼ sec. cor.
80.38	Intersect North Boundary of Township 60 lks W. of cor. to secs 4. 5. 32 & 33 from which cor. I run
	South ~~25~~ 26 W. on a true line bet. secs 4 & 5, Va 13° 36' E.
40.38	Set post 2 x 3 in: x 4 ft: long. 12 in: deep. raised mound of earth 2½ ft. high from pits 18 x 24 in x 12 in deep for gr. sec. cor.
80.38	Cor. to secs 4. 5. 8 & 9.
	Sandstone 2d rate.

Township 22. N. Range 29 W.

Chains	
	North between Secs 31 & 32.
	Va 13° 36' E.
40.00	Set post 2 x 3 in 1 x 4 ft long 12 in: deep. raised mound of earth 2½ ft high from pits 18 x 24 in: x 12 in: deep. for gr. sec. cor.
80.00	Set post 2 x 3 in x 4 ft long 12 in: deep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in deep. for cor to secs 29. 30. 31 & 32.
	Sand Hills 3rd rate.

Township 22. N. Range 29 W.

Chains	
	East on a random line bet. secs 29 & 32.
	Va 13° 36' E.
40.00	Set post for temporary ¼ sec. cor.
80.00	Intersect N & S. line 17. lks N. of cor to secs 28. 29. 32 & 33. from which cor. I run.
	N 89° 43' West on a true line bet secs 29 & 32.
	Va 13° 36' E.
40.00	Set post 2 x 3 in x 4 ft long 12 in: deep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in: deep. for gr. sec. cor.
80.00	Cor. to secs 29. 30. 31 & 32.

Township 22. N. Range 29. W.

Chains	
	West on a random line bet. secs 30 & 31. Va 13° 36' E.
40.00	Set post for temporary 1/4 sec. cor.
80.03	Intersect West Boundary of Township 47. Lks North of cor to secs 30 & 31. from which cor. bears W 0° 40 East on a true line bet. secs 30 & 31. Va 13° 36' E.
40.03 ~~80.04~~	Set post 2 x 3 in. x 4 ft. long 12 in. dep. raised mound of earth 2½ ft. high from pits 18 x 24 in. x 12 in. dep. for gr. sec. cor.
80.03	Corner to secs 29. 30. 31. & 32
	Sandstone 3rd rate

Township 22. N. Range 29. W.

Chains	
	North between secs 29 & 30 Va 13° 36' E.
40.00	Set post 2 x 3 in. x 4 ft. long 12 in. dep. raised mound of earth 2½ ft high from pits 18 x 24 in. x 12 in. dep. for gr sec. cor.
80.00	Set post 2 x 3 in. x 4 ft. long 12 in. dep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in. dep. for cor to secs 19. 20. 29 & 30.
	Sandstone 3rd rate Sept 2d. 1894

Township 22. N. Range 29. W.

Chains	
	East on a random line bet. secs 20 & 29. Va 13° 26' E.
40.00	Set post for temporary gr. sec. cor.
79.87	Intersect N & S. line 71 lks South of cor. to secs 20-21. 28 & 29. from which cor I run.
	S 89° 30' West on a true line bet secs 20 & 29. Va 13° 36' E.
39.93½	Set post 2 & 3 in: & 4 ft long 12 in: deep. raised mound of Earth 2½ ft high from pits 18 & 24 in & 12 in: deep. for gr. sec. cor.
79.87	Corner to secs 19. 20. 29 & 30.
	Sand Hills 3d rate.

Township 22. N. Range 29. W.

Chains	
	West on a random line bet. Secs 19. & 30. Va 13° 36' E
40.00	Set post for temporary ¼ sec. cor.
80.29	Intersect West Boundary of Township 21 lks N. of cor. to secs 19 & 30. from which cor I run
	N 89° 53' East on a true line between secs 19 & 30. Va 13° 36' E.
40.29	Set post 2 & 3 in: & 4 ft long. 12 in: deep. raised mound of earth 2½ ft high from pits 18 & 24 in & 12 in: deep for gr sec cor.
80.29	Cor. to secs 19. 20. 29 & 30.
	Sand Hills 3d rate.

Township 22. N. Range 29. W.

Chains	
	North between Secs 19 & 20. Va 13° 36' E.
40.00	Set post 2 & 3 in & 4 ft long 12 in: deep. raised mound of earth 2½ ft high from pits 18 & 24 in & 12 in: deep for gr. sec. cor.
80.00	Set post 2 & 3 in & 4 ft long. 12 in: deep. raised mound of earth 2½ ft high from pits 18 & 24 in & 12 in: deep for cor to secs 17, 18, 19 & 20.
	Land Land Hills 3rd rate.

Township 22. N. Range 29. W.

Chains	
	East on a random line between secs 17 & 20 Va 13° 36' E
40.00	Set post for temporary ¼ sec cor
80.04	Intersect U.S. line 37 lks S. of cor to secs 16, 17, 20 & 21. from which cor I run pits 18 & 24 in & 12 in:
	S 89° 44' West on a true line bet. secs 17 & 20. Va 13° 36.
40.02	Set post 2 & 3 in: & 4 ft. long. 12. in: deep. raised mound of earth 2½ ft high from pits 18 & 24 in & 12 in: deep for gr. sec. cor.
80.04	Corner to secs 17, 18, 19 & 20
	Land Hills 3rd rate.

Township No 22. N. Range 29 W.

chains	
	West on a random line bet. secs 18 & 19 Va 13° 36' E.
40.00	Set post for temporary 1/4 sec cor.
80.08	Intersect West Boundary of Township at cor to secs 18 & 19. from which cor I run.
	East on a true line bet. secs 18 & 19. Va 13° 36' E
40.08	Set post 2 + 2 in: x 4 ft long. 12 in: dep. raised mound of earth 2½ ft high from pits 18 + 24 in: x 12 in: dep for gr. sec. cor.
80.08	Clear to secs 17, 18, 19 & 20.
	Sand Hills 3rd rate

Township 22. N. Range 29. W.

chains	
	North bet. on lines 19 & 18. Va 13° 36' E.
40.00	Set post 2 + 2 in: x 4 ft long 12 in: dep. raised mound of earth 2½ ft high from pits 18 + 24 in: x 12 in: dep. for gr. sec cor.
80.00	Set post 2 + 2 in: x 4 ft: long. 12 in: dep. raised mound of earth 2½ ft high from pits 18 + 24 in + 12 in: dep. for cor to secs 7, 8, 17 & 18.
	Sand Hills 3rd rate.

Township 22. N. Range 29. W.

Chains	
	East on a random line bet. Secs 8 & 17. Va 13° 36' E.
40.00	Set post for temporary ¼ Sec. cor.
79.95	Intersect Nor. line of cor. to secs 8, 9, 16 & 17, from which cor. I run. West on true line bet. secs 8 & 17. Va 13° 36' E.
39.97½	Set post 2 x 3 in: x 4 ft: long 12 in: dep. raised mound of earth 2½ ft high from pits 16 x 24 in x 12 in: deep for gr. sec. cor.
79.95	Cor. to secs 7, 8, 17, & 18.
	Sand Hills 3rd rate.

Township 22. N. Range 29. W.

	West on a random line bet. Secs 7 & 18. Va 13° 36' E.
40.00	Set post for temporary ¼ Sec. cor.
80.18	Intersect West Boundary of Township 3 Lks North of cor. to secs 7 & 18, from which cor. I run. N. 89° 47' East on true line bet. secs 7, & 18. Va 13° 36' E.
40.18	Set post 2 x 2 in x 4 ft. long. 12 in: deep, raised mound of earth 2½ ft high from pits 16 x 24 in: & 12 in deep for gr. sec. cor.
80.18	Cor. to Secs 7, 8, 17 & 18.
	Sand Hills 3rd rate.

Township 22 N. Range 29 W

Chains	
	North bet. secs 4, & 8. Va 13° 36' E.
40.00	Set post 2 x 2 in. x 4 ft long. 12 in. deep. raised mound of Earth 2½ ft high from pits 18 x 24 in. x 12 in. deep. for J. & S. cor.
80.00	Set post 2 x 2 in. x 4 ft long 12 in. deep. raised mound of Earth 2½ ft high from pits 18 x 24 in. x 12 in. deep. for cor. to secs 5. 6. 7. & 8. —
	Sand Hills 3rd rate.

Township 22 N. Range 29 W.

Chs.	
	East on a random line bet. secs 5 & 8. Va 13° 36' E.
40.00	Set post for temporary ¼ sec. cor.
80.04	Intersect Nor. line 4 lks south of cor. to secs 4, 5, 8 & 9. from which cor. I run. S 89° 58' West on a true line between secs 5 & 8. Va 13° 36' E.
40.02	Set post 2 x 2 in. x 4 ft. long 12 in. deep. raised mound of Earth 2½ ft high from pits 18 x 24 in. x 12 in. deep for gr. sec. cor.
80.04	Cor. to secs 5. 6. 7. & 8.
	Sand Hills 3rd rate —

Township 22. N. Range 29. W.

Chains	
	West on a random line bet. secs 6 & 7. Va 13° 36' E
40.00	Set post for temporary 1/4 Sec. cor.
80.01	Intersect West Boundary of Township 44 Lks N. of cor. to secs 6 & 7. from which cor. I run N 89° 44' East on a true line bet. secs 6 & 7. Va 13° 36' E
40.01	Set post 2 x 3 in. x 4 ft long 12 in. dep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in. deep for 1/4 sec. cor.
80.01	Corner to secs 5. 6. 7. & 8.
	Sand Hills 3rd rate

Township 22. N. Range 29. W.

Chains	
	North on a random line bet. secs 5 & 6. Va 13° 36' E.
40.00	Set post for temporary 1/4 sec cor.
80.47	Intersect N. Boundary of Township 1/4. Lks West of cor to secs 31. 32. 5 & 6. from which cor. I run South 1/4 W. on a true line bet secs 5 & 6 Va 13° 36' E.
40.47	Set post 2 x 3 in x 4 ft long 12 in. dep. raised mound of earth 2½ ft high from pits 18 x 24 in x 12 in. dep. for 1/4 sec cor.
80.47	Corner to sec 5. 6. 7. & 8.
	Sand Hills 3rd rate. Sept 3rd 1874

General Description

This township is composed of nothing but sand hills worthless. No water or timber is found within the township

List of Names

A list of the Names of the individuals employed to assist in surveying & subdividing Township 22 North of base Line of Range 29 West of 6th P M in Nebraska and showing the respective capacities in which they acted

John Gingery Chainman
Wm Shryock
Jacob Totten Flagman
Milton Totten Monuchman

We do hereby Certify that we assisted Fred M Dorrington deputy Surveyor in Surveying and Subdividing Township No 22 North of Base Line in Range No 29. West of 6th P M in Nebraska and that said Township has been in all respects to the best of our knowledge & belief well and faithfully Surveyed. and the boundary Monuments all planted according to the instructions furnished by the Surveyor General. of the dimensions character construction & Marking and in the manner as specifically described in the foregoing field Notes.

John Gingery Chainman
Wm Shryock
Jacob Totton Flagman
Milton Totton Moundman

Signed in my presence & sworn to by the above named persons before me the undersigned this 7th day of September 1874

D. H. Wheeler
Notary Public
Cass Co Neb

I Fred M Dorrington deputy
Surveyor do solemnly swear that
in pursuance of a joint Contract
wherein Fred M Dorrington &
George W. Fairfield are joint con=
tractors with E. E. Cunningham
Surveyor General for the district
of Nebraska & Iowa bearing date
the day of July 1874.
I have well faithfully & truly in
my own proper person and in strict
conformity with the instructions
furnished by the Surveyor General
the Surveying Manual & the Laws
of the United States Surveyed
all those parts or portions of
Township No 22. North of base
Line & Range 29 West of the 6th
P M in Nebraska as are rep=
resented in the foregoing field
Notes as having been surveyed
under my direction and I do
further solemnly swear that
all the Corners of said Survey
have been established & perpetuated in strict ac=
cordance with the Surveying
Manual. printed instructions
& special instructions of the
Surveyor General of dimensions
character, construction & Marking
and in the Manner as specifically
described in the foregoing
field Notes and that the fore=
going are the true and origi=
nal field Notes of such
Survey.

Fred M Dorrington
deputy Surveyor

Signed in my presence and
sworn to before me the
undersigned this 7th day of
September 1874

D. H. Wheeler
Notary Public
Cass Co
Nebraska

Plattsmouth 1874

The foregoing field notes of the Survey and Subdivision of Township No 22 North of Base Line of Range No 29 West of 6th P M in Nebraska - Executed by Fred M Dorrington under Joint-Contract No 80 dated July 2nd 1874. having been critically examined, the necessary corrections and explanations made, the said field notes and the surveys they describe, are hereby approved —

E. E. Cummingham
Surveyor General

Field Notes
of
The Survey and Subdivision
of
Township No 23 N. Base Line
of
Range No 29 West 6th P.M.
in
Nebraska

Executed
By David V Stephenson Deputy
Surveyor under Joint contract
No 82 dated July 6th 1874

Commenced Aug 29th 1874
Completed Sept 2nd "

List of Names
and
duties of Assistants

Valney S. James	Chainmen
Robert Fooger	
Edward Jones	Moundman
Geo. F. Jones	Flagman

Town 23 Range 29 W.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Township No 23 N Range No 29 W. 6th P.M.

To determine the proper adjustment of my compass for subdividing this Township I commence at the cor of Townships ~~23~~ 22 & 23 ~~& 24~~ North of the Base Line of Ranges No 28 & 29 West and run North on black line along E boundary of Sec 36.

Va 13° 50' E

4000 To point for gr sec cr.

8000 To Sec cor to secs 25 & 36.

To retrace this line or run parallel thereto my compass must be adjusted to a

Va 13° 50' E

(North bet. Secs 35 & 36)

Va 13° 50' E

4000 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cr.

8000 Raise mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep for cor to secs 25, 26, 35 & 36.

Land Sand hills Soil 3rd rate

Township 23 N. Range 29 W. 6th P.M.

East on random line bet secs 25 & 36.
Va 13° 50' E

40.00 Raise mound of earth for temporary gr sec cor.

80.00 Intersect E boundary of Township 15 lks S. of Cor to secs 25 & 36 from which cor I run

S 89° 54' W on true line bet secs 25 & 36.

Va 13° 50' E

40.00 Raise mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep for gr sec cor

80.00 Cor to secs 25, 26, 35 & 36.

Land sand hills 3d rate

Township No 23 N. Range No 29 W. 6th P.M.

North bet Secs 25 & 26.
Va 13° 50' E

40.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor.

80.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 23, 24, 25 & 26.

Land sand hills 3d rate

Township No 23 N Range No 29 W. 6th P.M.

East on random bet secs 24 & 25

Va 13° 30' E

40.00 Raise mound of earth for temporary qr sec cor

80.15 Intersect E. boundary of Township 14 lks S. of cor to secs 24 & 25 from which cor I run S 89° 54' W. on true line bet secs 24 & 25.

Va 13° 50' E

40.07½ Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for qr sec cor

80.15 Cor to secs 23, 24, 25 & 26.

Land Sand hills Soil 1st rate

Township No 23 N Range No 29 W. 6th P.M.

North bet. Secs 23 & 24.

Va 13° 50' E

40.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for qr sec cor.

80.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 13, 14, 23 & 24.

Land Sand hills Soil 3d rate

East on random line bet.
secs 13 & 24.
Va 13° 30' E

40.00 Raise mound for temporary gr
sec cor

80.31 Intersect E boundary 28 lks
N. of cor to secs 13 & 24. from
which cor I run

S 89° 48' W. on true line bet
secs 13 & 24.
Va 13° 30' E

40 15 1/2 Raise mound of earth 2 1/2 ft
high from pits 18 x 24 x 12 in
deep for gr sec cor

80 31 Cor to secs 13, 14, 23 & 24
Land Sand hills Soil 3d rate

North bet secs 13 & 14
Va 13° 30' E

40.00 Raise mound of earth 2 1/2
ft high from pits 18 x 24 x 12 in
deep for gr sec cor

63.00 Leave Sand hill & enter bottom S.E. for N.

80.00 Raise mound of earth 2 1/2
ft high from pits 18 x 24 x 12
in deep for cor to secs 11, 12, 13 & 14
Land Sand hills Soil 3d rate
Bottom 1st rate

Township No 23 N Range No 29 W 6th P.M.

(East on random line bet secs 12 & 13)

Va 13° 50' E

(15.00 Leave bottom & Enter bluffs N.E. & S.W.)

40.00 Raise mound) of earth 2 1/2 ft high for temporary gr sec cor

80.28 Intersect E. boundary) of Township 36 lks S. of cor to secs 12 & 13 from which cor I run

(S. 89° 45' W E. on true line bet secs 12 & 13)

Va 13° 50' E

40.14 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.28 Cor to secs 11, 12, 13 & 14

Land Sand hills & bottom 1st & 3d rate

Township No 23 N Range No 29 W. 6th P.M.

(North bet. Secs 11 & 12)

Va 13° 50' E

(8.00 middle Loup river ~~Calamus river~~ 160 lks wide bears E & W

24.00 Leave bottom & Enter Sand hills E & W

40.00 Raise mound) of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor.

80.00 Raise mound) of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 1, 2, ~~3 & 4~~ 11 & 12

Land Sand hills 3d rate Bottom 1st rate

Township No 23 N. Range No 29 W. 6th P.M.

East on random line bet
secs 1 & 12
Va 13° 50' E

40.00 Raise mound of earth for temp=
=orary gr sec cor

80.55 Intersect E boundary of Tp 89 lks S.
of cor to secs 1 & 12 from
which cor d sun
S 89° 43' West on true line bet
secs 1 & 12.
Va 13° 50' E

40.25 Raised mound of earth
2½ ft high from pits
18 x 24 x 12 inches deep
for 1/4 sec cor

80.55 Cor to secs 1.2.11 & 12

Land very Broken
Soil Sandy 3rd Rate

Township 23 N Range 29 W. 6th P.M.

North on random line bet
secs 1 & 2.
Va 13° 50' E

40.00 Raise mound of earth 2½ ft
~~high from pits 18 x 24 x 12 in deep for gr sec cor~~
for temp gr sec cor

80.29 Intersect N. boundary of Town=
=ship 43 lks West of cor to secs
2 & 1 from which cor d sun
South 18' W. on true line bet
secs 1 & 2
Va 13° 50' E

40.29 Raise mound of earth 2½ ft
high from pits 18 x 24 x 12 in
deep for gr sec cor.

80.29 Cor to secs 1.2.11 & 12
Land Sandhills Soil 3rd rate

Township No 23 N. Range No 29 W. 6th P.M.

(North bet secs 34 & 35)

Va 13° 50' E

40.00 Raise mound) of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.00 Raise mound) of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 26, 27, 34 & 35

Land Sand hills Soil 3d rate

Township No 23 N Range No 29 W. 6th P.M.

(East on random line bet secs 26 & 35.)

Va 13° 50' E

40.00 Raise mound) for temporary gr sec cor.

80.15 Intersect) N & S. line 21 lks S. of cor to secs 25, 26, 35 & 36. from which cor I run

(S. 89° 51' West on true line bet secs 26 & 35.)

Va 13° 50 E.

40.07 1/2 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.15 Cor to secs 26, 27, 34 & 35

Land Sand hills Soil 3d rate

Aug 29th

Township No 23 N Range No 29 W. 6th P.M.

North bet secs 26 & 27
Va 13° 50' E

40.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor.

80.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 22, 23, 26 & 27.
Land Sand hills Soil 3rd rate

Township No 23 N Range No 29 W. 6th P.M.

East on random line bet secs 23 & 26
Va 13° 50 E

40.00 Raise mound for temporary gr sec cor

80.20 Intersect R & S. line 12 lks N. of cor to secs 23, 24, 25 & 26, from which cor I run N. 89° 55' West on true line bet secs 23 & 26.
Va 13° 50' E

40.20 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.20 Cor to secs 22, 23, 26 & 27.
Land Sand hills Soil 3rd rate

North bet secs 22 & 23.
Va 13° 50' E

40.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor.

80.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 14, 15, 22 & 23.

Land Sand hills Soil 3d rate

East on random line bet secs 14 & 23
Va 13° 50' E

40.00 Raise mound of earth for temporary gr sec cor.

80.17 Intersect N & S line 36 lks N of Cor to secs 13, 14, 23 & 24 from which Cor I run N 89° 45' West on true line bet secs 14 & 23,
Va 13° 50' E

40.08½ Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor.

80.17 Cor to secs 14, 15, 22 & 23

Land Sand hills Soil 3d rate

Township No 23 N Range No 29 W 6th P.M.

(North bet Secs 14 & 15)
Va 13° 50' E

40.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for grec cor

80.00 Raise mound of earth 2 1/2 ft high from pits 28 x 24 x 12 in deep for cor to secs 10, 11, 14 & 15.

Land Sand hills Soil 3d rate

Township No 23 N Range No 29 W 6th P.M.

(East on random line bet secs 11 & 14)
Va 13° 50' E

40.00 Raise Mound for temporary grec cor.

(71.00 Leave Sandhills & enter bottom S.E.)
79.90 Intersect N & S line 28 lks S of cor to secs 11, 12, 13 & 14, from which cor I run

(S 89° 48' West on true line bet secs 11 & 14.)
Va 13° 50' E

39.95 ~~49.95~~ Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for grec cor.

79.90 Cor to secs 10, 11, 14 & 15
Land Sand hills Soil 3d rate

Township No 23 N Ranges No 29 W 6th PM

North bet secs 10 & 11

Va 13° 50' E

28.50 Leave Sand hills & Enter bottom N.W. S.E.

34.70 Right Bank Middle Loup Fork 170 lks wide bears N.W. & S.E.

40.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

40.50 Leave bottom & Enter Sand hills N.W. & S.E.

80.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 2, 3, 10 & 11.

Land, Sand hills 3d rate bottom 1st rate soil

Township No 23 N. Range No. 29 W. 6th PM

East on random line bet secs 2 & 11

Va 13° 50' E

40.00 Raise mound for temporary gr sec cor.

79.66 Intersect N & S. line 33 lks S of cor to secs 1, 2, 11 & 12, from which cor I run

S. 89° 46' W. on true line bet secs 2 & 11

Va 13° 50' E

39.83 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor.

79.66 Cor to secs 2, 3, 10 & 11

Land Sand hills Soil 3d rate

Township No 23 N Range No 29 W. 6th P.M.

North on random line bet secs 2 & 3

Va 13° 50' E

4000 Raise mound of earth for temporary gr sec cor

8061 Intersect North boundary of Township 26 lks west of cor to secs 2 & 3 from which cor I run

South 11' W. on true line bet secs 2 & 3

Va 13° 50' E

8061 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

8061 Cor to secs 2, 3, 11 & 12 10 & 11

Land Sand hills Soil 3d rate

Township No 23 N Range 29 W 6th P.M.

North bet. secs 33 & 34

Va 13° 50' E

4000 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor.

8000 Raise mound of earthe 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 27, 28, 33 & 34

Land Sand hills Soil 3d rate

Township No 23 N Range No 29 W. 6th P.M.

East on random line bet secs 27 & 34.
Va 13° 57' E.

4000 Raise mound for temporary gr sec cor.

79.91 Intersect N & S line 30 lks of cor to secs 26, 27, 34 & 35 from which cor I run

N. 89° 47' West on true line bet secs 27 & 34
Va 13° 30' E

3745 1/2 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

79.91 to secs 27, 28, 33 & 34.

Land Sand hills Soil 3d rate

Township No 23 N Range No 29 W. 6th P.M.

North bet secs 28 & 27.
Va 13° 50' E

4000 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 28 & 27, 21 & 22.

Land Sand hills Soil 3d rate

Aug 30th 1874

East on random line bet
Secs 22 & 27
Va 13° 50' E.

40.00 Raise mound of earth 2½
for temporary gr sec cor

80.10 Intersect N & S line 40 lks
N. of cor to secs 22, 23, 26 &
27. from which cor I run
N 89° 43' W. on true line
bet Secs 22 & 27.
Va 13° 50' E

4.75 Raise mound of earth
2½ ft high from pits 18 x
24 x 12 in deep for gr sec cor

8.10 Cor to secs 21, 22, 27 & 28.
Land Sand hills Soil 3d rate

North bet secs 21 & 22.
Va 13° 50' E

40.00 Raise mound of earth 2½ ft
high from pits 18 x 24 x 12 in
deep for gr sec cor

80.00 Raise mound of earth 2½
ft high from pits 18 x 24 x 12
in deep for cor to secs
15, 16, 21 & 22
Land Sand hills Soil 3d rate

East on random line bet. secs 15 & 22

Va 13° 50' E

40.00 Raise mound of earth for temporary gr. sec cor.

79.81 Intersect W.B. line 53 lks N. of cor to secs 14, 15, 22 & 23 from which cor I run

N. 89° 37' West on true line bet. secs 15 & 22

Va 13° 50' E

39.90½ Raise mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for gr sec cor

79.81 Cor to secs 16, 16, 21 & 22.

Land Sand hills Soil 3d rate

North bet. Secs 15 & 16.

Va 13° 50' E

40.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor.

80.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 9, 10, 15 & 16

Land Sand hills Soil 3d rate

East on random line bet
sees 10 & 15.
Va 13° 30' E

40.00 Raise mound of Earth for
temporary gr sec cor.

79.46 Intersect A & B line 60 lks N.
of cor to sees 10, 11, 14 & 15,
from which cor I run
N. 89° 34' W. on true line
bet sees 10 & 15.
Va 13° 30 E

39.73 Raise mound of earth 2½
ft high from pits 18 x 24
x 12 in deep for gr sec cor

79.46 Cor to sees 9, 10, 15 & 16.
Land Sand hills Soil 3d rate

North bet Secs 9 & 10
Va 13° 50' E

40.00 Raise mound of earth 2½ ft high
from pits 18 x 24 x 12 in deep
for gr sec cor

68.00 Leave Sand hills & Enter bottom S.E. & N.W.

74.00 Middle Loup Riv. 1 chain wide N.E. & S.W.

80.00 Raise mound of earth 2½ ft
high from pits 18 x 24 x 12 in deep
for cor to secs 4, 5, 8 & 9
Land, Sand hills 3d rate &
bottom 1st rate Soil

Township No. 23 N Range No 29 W 6th P.M.

East on random line bet secs 3 & 10

Va 13° 50' E

19.00 leave bottom & enter Sand hills N.W. & S.E.

40.00 Raise mound for temporary gr sec cor.

79.58 Intersect N & S line 61 lks N of cor to secs 2, 3, 10 & 11, from which cor I run

N. 89° 34' W. on true line bet secs 3 & 10

Va 13° 57' E

39.79 Raise mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for gr sec cor

79.58 Cor to secs 3 4 9 & 10

Land Sand hills Soil 3d rate Bottom 1st rate

Township No 23 N Range No 29 W 6th P.M.

North on random line bet secs 3 & 4.

Va 13° 50' E

10.00 leave Bottom & Enter Sand hills E. & W.

40.00 Raise mound for temporary gr sec cor.

80.28 Intersect N. boundary of Township 27 lks E of cor to secs 3 & 4 from which cor I run

South 12' E on true line bet secs 3 & 4

Va 13° 50' E

40.28 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor.

80.28 Cor to secs 3, 4, 9 & 10.

Land Sandhill 3d rate Bottom 1st rate Soil

Township No 23 N. Range No 29 W. 6th pm

(North bet Secs 32 & 33)

Va 13°50' E

40.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep. for gr sec cor

80.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 28, 29, 32 & 33.

Land Sand hills Soil 3d rate

Township No 23 N Range No 29 W. 6th pm

(East on random line bet secs 28 & 33)

Va 13°50' E

40.00 Raise mound for temporary gr sec cor

80.21 Intersect N & S. line 26 lks S. of cor to secs 27, 28, 33 & 34 from which cor I run

S. 84°44' West on true line bet secs 28 & 33

Va 13°50' E

40.10½ Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.21 Cor to secs 28, 29, 32 & 33

Land Sand hills Soil 3d rate

Township No 23 N Range No 29 W. 6th P.M.

North bet secs 29 & 28

Va 13° 50' E

40.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 20, 21, 28 & 29,

Land Sand hills Soil 3d rate

Township No 23 N Range No 29 W. 6th P.M.

Easton random line bet secs 21 & 28

Va 13° 50' E

40.00 Raise mound for temporary gr sec cor

81.36 Intersect N. & Sluice 33 lks S of cor to secs 21, 22, 27 & 28 from which cor bears

S 89° 46' West on true line bet secs 21 & 28

Va 13° 57' E

40.18 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor.

80.36 Cor to secs 20, 21, 28 & 29

Land Sand hills Soil 3d rate

Aug 31st 1894

Township No 23 N. Range No 29 W. 6th Prin

North bet Secs 20 & 21

Va 13° 00' E

40.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for qr sec cor

80.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 16, 17, 20 & 21

Land Sand hills Soil 3d rate

Township No 23 N. Range No 29 W. 6th Prin

East on random line bet secs 16 & 21.

Va 13° 30' E

40.00 Raise mound for temporary qr sec cor.

80.47 Intersect N & S line 80 lks S. of cor to secs 15, 16, 21 & 22, from which cor I run

S 89° 26' W on true line bet secs 16 & 21.

Va 13° 30' E

40.00 23½ Raise mound of earth 2½ ft. high from pits 18 x 24 x 12 in deep for qr sec cor.

80.00 47 Cor to Secs 16, 17, 20 & 21.

Land Sand hills Soil 3d rate

Township No 23 N Range No 29 W. 6th P.M.

North bet secs 16 & 17.

Va 13° 50' E

40.00 Raise mound of earth 2½ ft high from pits 18×24×12 in deep for qr sec cor

80.00 Raise mound of earth 2½ ft. high from pits 18×24×12 in deep for cor to secs 8, 9, 16 & 17.

Land Sand hills Soil 3d rate

Township No 23 N Range 29 W. 6th P.M.

East on on random line bet secs 9 & 16

Va 13° 50' E

40.00 Raise mound of earth for temporary qr sec cor.

80.58 Intersect N. & S. line 90 lks S. of cor to secs 9, 10, 16 & 15 from which cor I run S 89° 21' West on true line bet secs 9 & 16.

Va 13° 50' E.

40.29 Raise mound of earth 2½ ft. high from pits 18×24×12 in deep for qr sec cor.

80.58 Cor to secs 8, 9, 16 & 17.

Land Sand hills Soil 3d rate

Township No 23 N Range No 29 W. 6th Pm

North bet Secs 8 & 9

Va 13° 50' E

40.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor.

74.00 Leave Sand hills & Enter bottom S.E. N.W.

78.80 Middle Loup River 1 chain wide S.E. N.W.

80.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 4.5.8 & 9.

Land Sand hills 3d rate, Bottom 1st rate Soil.

Township No 23 N Range No 29 W. 6th Pm

East on random line bet secs 4 & 9.

Va 13° 50' E

17 00 Left bank middle Loup Fk 150 lks wide N.E. S.W.

23 00 Rt bank middle Loup Fk 150 lks wide S.E. N.W.

27 00 " " " 150 lks wide N.E. S.W.

32 40 Left bank middle Loup Fk 150 lks wide S.E. N.W.

38 40 Rt Bank Loup Fk river 150 lks wide N.E. S.W.

40 00 Raise mound for temporary gr sec cor

43 90 Left bank middle Loup Fk 150 lks wide S.E. N.W.

46 40 Rt bank middle Loup Fk 150 lks wide N.E. S.W.

72 40 Left bank middle Loup Fk 150 lks wide S.E. N.W.

80 40 Intersect N & S line 82 lks S. of cor to secs 3.4.9 & 10 from which cor I run

S 87° 25' West on true line bet secs 4 & 9.

Va 13° 50' E E

40.20 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.40 Cor to secs 4.5.8 & 9.

Land Bottom 1st rate

North on random line bet secs 4 & 5.
Va 13° 50' E

40.00 Raise mound for temporary gr sec cor

80.93 Intersect N. boundary of Town=ship=46. Cho West of cor to secs 4 & 5 from which Co. I run

South 20' West on true line bet secs 4 & 5.
Va 13° 50' E

40.93 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.93 Cor to secs 4, 5, 8 & 9
Land Sand hills Soil 3d rate

North bet secs 31 & 32.
Va 13° 50' E

40.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.00 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 29, 30, 31 & 32.

Land Sand hills Soil 3d rate

East on random line bet
secs 29 & 32.
Va 13° 50' E

40.00 Raise mound for temporary
qr sec cor

80.12 Intersect N & S. line 10 lks
S. of cor to secs 28, 29, 32 & 33
from which cor I run
S 89° 54' West on true line
bet secs 29 & 32.
Va 13° 50' E

40.06 Raise mound of earth
2½ ft high from pits
18 x 24 x 12 in deep for
qr sec cor.

80.12 Cor to secs 29, 30, 31 & 32
Land Sand hills Soil 3d rate

West on random line bet
secs 30 & 31.
Va 13° 50' E

40.00 Raise mound for temporary
qr sec cor.

79.69 Intersect west boundary
15 lks S. of cor to secs 30 &
31 from which cor I run
S. 89° 54' East on true line bet
secs 30 & 31
Va 13° 50' E

39.69 Raise mound of earth 2½ ft
high from pits 18 x 24 x 12
in deep for qr sec cor

79.69 Cor to secs 29, 30, 31 & 32
Land Sand hills Soil 3d rate

Township No 23 N Range No 29 W. 6th P.M.

	North bet secs 29 and 30 ~~20~~ & 21
	Va 13° 50' E
40.00	Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for qr sec cor.
80.00	Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 19, 20, 29 & 30
	Land rolling Soil 3rd rate

Township No 23 N Range No 29 W. 6th P.M.

	East on random line bet secs 20 & 29
	Va 13° 50' E
40.00	Raise mound for temporary qr sec cor.
80.10	Intersect & Sluice 20 lks S. of cor to secs to secs 20, 21, 28 & 29. from which cor I run
	S 89° 51' West on true line bet secs 20 & 29.
	Va 13° 50' E
40.05	Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for qr sec cor.
80.10	Cor to secs 19, 20, 29 & 30.
	Land Sand hills Soil 3rd rate
	~~Aug~~ Sept 1st "

Township No 23 N Range No 29 W. 6th Pm

(West on random line bet secs 19 & 30)

Va 13° 50' E

(40.00 Raise mound) for temporary gr sec cor.

79.48 Intersect) W boundary of Township 31 lks S of cor to secs 19 & 30. from which cor I run

(S 89° 47' East on true line bet secs 19 & 30)

Va 13° 50' E

39.48 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

79.48 Cor to secs 19.20.29 & 30

Land Sand hills Soil 3d rate

Township 23 N Range No 29 W 6th Pm

(North bet Secs 20 & 19)

Va 13° 50' E

40.00 Raise mound) of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.00 Raise mound) of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for ~~gr sec~~ cor to secs 17.18.19 & 20

Land Sand hills Soil 3d rate

Township 23 N Range 29 W. 6th P.M.

East on random line bet
secs 17 & 20.
Va 13° 50' E

40.00 Raise mound for temporary
qr sec cor.

79.90 Intersect N & S line 8 lks
N of cor to secs 16, 17, 20 & 21,
from which cor elm
N 89° 57' West on true line
bet secs 17 & 20.
Va 13° 50' E

39.~~85~~ 95 Raise mound of earth
2½ ft high from pits
18 x 24 x 12 in deep for qr
sec cor

79.90 Cor to secs 17, 18, 19 & 20
Land Sand hills Soil 3rd rate

Township 23 N Range 29 W. 6th P.M.

West on random line
bet secs 18 & 19
Va 13° 50' E

40.00 Raise mound for temporary
qr sec cor.

79.18 Intersect W. boundary of township
40 lks S. of cor to secs 18 & 19
from which cor elm
S 89° 42' East on true line
bet secs 18 & 19.
Va 13° 50' E.

39.~~59~~ 18 Raise mound of earth 2½
ft high from pits 18 x 24
x 12 in deep for qr sec cor

79.18 Cor to secs 17, 18, 19 & 20
Land Sand hills Soil 3rd rate

(North bet secs 17 & 18)
Va 13°50' E

40.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.00 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for cor to secs 7.8.17 & 18

Land Sand hills Soil 3d rate

(Eastern on random line bet secs 8 & 17)
Va 13°50' E

40.00 Raise mound of earth for temporary gr sec cor.

79.86 Intersect the Sluice 18 lks N. of cor to secs 8.9.16 & 17, from which cor I run
N. 89° 52' West on true line bet secs 8 & 17.
Va 13°50' E

39.93 Raise mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for gr sec cor.

79.86 Cor to secs 7.8.17 & 18.
Land Sand-hills Soil 3d rate

Township N. Range No 29 W. 6th P.M.

West on random line bet secs 7 & 18

Va 13°50' E

4000 Raise mound of earth for temporary gr sec cor

78.81 Intersect W. boundary of Township 33 lks S. of cor to secs 7 & 18 from which cor I run

S 89°46' East on true line bet secs 7 & 18

Va 13°50' E

38.81 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

78.81 Cor to secs 7.8.17 & 18

Land sand hills Soil 3d rate

Township No. 23 N. Range No. 29 W. 6th P.M.

North bet secs 7 & 8

Va 13°50' E

4000 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

4000 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for cor to secs 5.6.7 & 8

Land Sand hills Soil 3d rate

Township No 23 N. Range No 29 W. 6th P.M.

East on random line between 5 & 8

Va 13° 50' E

40.00 Raise mound of earth for temporary grse cor.

47.85 ~~Leave~~ Sand hills & Enter bottom S.E. & N.W.

77.25 Right bank Middle Loup fork river 2 chs. wide S.E. & N.W.

77.75 Intersect S. & S. line 18 lks N. of cor to secs 4.5.8 & 9 from which cor I run

N. 89° 52' West on true line bet secs 5 & 8.

Va 13° 50' E

39.87½ Raise mound of earth 2½ ft high from pits 18x24x12 in deep for gr sec cor

79.75 Cor to secs 5.6.7 & 8 Land, Sand hills Soil 3d rate Bottom 1st rate

Township No 23 N. Range No 29 W. 6th P.M.

West on random line bet secs 6 & 7.

Va 13° 50' E

40.00 Raise mound of earth for temporary grse cor.

78.33 Intersect W. boundary of Township South 41 lks of cor to secs 6 & 7, from which cor I run

S 89° 42' East on true line bet secs 6 & 7.

Va 13° 50' E

38.33 Raise mound of earth 2½ ft high from pits 18x24x12 in deep for gr sec cor.

78.33 Cor to secs 5.6.7 & 8, Land Sand hills Soil 3d rate

Township No 23 N.R. 29 W. 6th P.M.

North on random line bet secs 5 & 6.

Va 13° 50' E

34.00 Leave Sand hills & Enter bottom - S.E. & N.W.

40.00 Raise mound for temporary gr cor

42.00 Rt bank middle Loup Fork river lks wide S.E. & N.W.

50.00 Leave bottom & Enter Sand hills S.E. N.W.

80.99 Intersect N. boundary of Township 58 lks West of cor to secs 5 & 6. from which cor I run

South 25' West on true line bet. secs 5 & 6.

Va 13° 50' E

40.99 Raise mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for gr sec cor

80.99 Cor to secs 5.6.7 & 8

Land Sand hills 3d rate Bottom 1st rate soil

Sept 2nd 1874

General Description

This Township is composed of nearly all Sand hills - Along Middle Loup Fork river is some good bottom Sand Soil 1st rate - No timber in or near this Township of any size

Bottom Land may be irigated from river -

Sand hills would have to be irigated by wind mills or Artezian wells -

This Township is best adapted to stock raising.

List of Names

and duties of individuals employed to assist in the Survey and Subdivision of Township 23 North of Base line of Range 27 W of 6th P.M. in Nebraska and showing the respective Capacities in which they acted

Volney S James Chainmen
Robert Frozer "
Edward James Monumenter
George H James Flagman

We hereby certify that we assisted David V. Stephenson Deputy surveyor in subdividing township No. 23 North of the base line Range No 29 West of the 6th principal meridian and that said township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions of the surveyor general and of dimensions charater construction and marking and in the manner as specifically set forth and described in the foregoing field notes

Volney S. Jones } Chainmen
George W. Burton
Robert Hanger } Mounduen
Edward Jones
Geo. F. Jones } Flagmen

Subscribed and sworn to by the aforementioned parties before me a Probate Judge in and for Kearney Co Nebraska this 7th day of September 1874.

S. S. Hollrook
Probate Judge

PROBATE COURT SEAL KEARNEY COUNTY NEBRASKA

I. David V. Stephenson Deputy

Surveyor do solemnly swear that in pursuance of a joint contract wherein David V. Stephenson and James L. Sloan are joint contractors with E. E. Cunningham Surveyor General for the District of Nebraska & Iowa bearing date the 29th day of July 1874 I have well faithfully & truely, in my own proper person and in strict conformity to the instructions furnished by the Surveyor General, the Surveying minutes & the Laws of the United States, surveyed all parts or portions of Townships 23 North of the Base Line of Range 22 West of the 6th P.M. as are represented on the foregoing Field notes as having been surveyed under my direction & I do further solemnly swear that all the Corners of said Surveys have been Established & perpetuated

in strict ~~conformity~~ accordance with the Surveying manual, printed Instructions & Special Instructions of the Surveyor General, of dimensions, character, construction & marking, and in the manner specifically described in the foregoing Field Notes, and that the foregoing are the true and original Field notes of such survey.

Subscribed & sworn to before me a Notary Public in & for Lancaster Co Neb. this 14th day of Sept 1874

H. W. Goldsmith

Surveyor Generals Office
Plattsmouth Oct 15th 1874.

The foregoing Field Notes of the Survey and Subdivision of Township No 23 North of the Base Line of Range No 29 W of 6th P M in Nebraska Executed by David V Stephenson under Joint Contract No 52, dated July 6th 1874 in the months of August and Sept 1874, having been critically examined, the necessary correction and explanation made, the said field notes and the surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

Field Notes
of
The Survey and Subdivision
of
Township No. 24 North
of
Range No. 29 West
in
Nebraska
Executed
By James L. Slocum Deputy
Surveyor under joint con-
tract No. 82 dated July 6th
1874

Survey Commenced Sept 4th 1874
Completed " 8th "

List of Names

A list of names of the indi-
viduals employed to assist
in surveying and subdivi-
ding Township No 24 North
of the base line Range No
29 West of the 6th P.M. in
Nebraska and showing the

respective capacities in which they acted

A. M. Forbes } Chainmen
G. L. Slocum }
Ed Farley Moundman
J. C. Watson Flagman
C. Zehnor Moundman

Town 24 Range 29 West

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	50	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36



To determine the proper adjustment of my compass for subdividing township No 24 North of base line of Range No. 29 West of the 6th P.M. in Nebraska I begin at the corner to township No. 24 North Ranges No. 28 + 29 West and run North on a blank line along the east boundary of Sec. 36 Va 13° 40' E

40. To a point six links east of the quarter corner

80.03 To a point 12 lks east of the corner to secs. 25 36 30 & 31

To retrace this line or run parallel thereto my compass must be adjusted to a variation of 13° 45' East

Township 24 North

North between Secs. 35 & 36
Va 13° 45' E

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for quarter section Corner

80.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for ~~corner to Secs.~~ 25, 26, 35 & 36
Land very broken, soil sandy 3rd rate

Range 29 West

East on random line between Secs. 25 & 36
Va 13° 45' East

40.00 Set spade for temporary quarter corner

80.18 Intersected east boundary 22 links north of corner to Secs. 25 & 36 from which I run N 89° 51' W on true line between Secs 25 & 36
Va 13° 45 East

40.09 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. cor.

80.18 Corner to secs. 25 26 35 & 36
Land rolling and sandy 3rd rate

Township 24 North

North bet Secs 25 x 26
Va 13° 45' E

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. corner.

80.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for cor, to Secs 23, 24, 25 x 26
Land broken, soil sandy.
3rd rate

Range 29 West

East on random line bet
Secs. 24 & 25
Va 13° 45' East

40.00 Set spade for temporary qr. corner

80.22 Intersected east boundary 28 links north of corner to secs. 24 & 25 from which corner I run N 89° 48' W on true line bet secs. 24 & 25
Va 13° 45' E

40.11 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.

80.22 Corner to secs. 23 24 25 x 26
Land broken and sandy
3rd rate

Township 24 North

North bet. secs 23 & 24
Var 13° 45' E.
40.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor.
80.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for corner to secs 13 14 23 & 24
Land broken soil sandy 3rd rate

Range 29 West

East bet 13 & 24 on random
line Va 13° 45' E.
40.00 Set spade for temporary qr. cor.
80.00 Intersected east boundary
22 links north of corner
to secs. 13 & 24 from which
corner I run N 89° 55' W
on true line bet secs. 13 & 24
Va 13° 45' E
40.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. cor.
80.00 Corner to secs. 13 14 23 & 24
Land broken soil sandy 3rd rate

North bet Secs. 13 & 14
Va 13° 45' E
40.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor.
80.00 Raised mound of earth 2½
ft high from pits 18 x 24 x 12 in
for corner to secs 11 12 13 & 14
Land broken and sandy 3rd rate

East bet 12 & 13 on random line
Va 13° 45' E
40.00 Set spade for temporary qr. cor.
80.14 Intersected east boundary
34 links north of corner to
secs. 12 & 13 from which
corner I ran N 89° 45' W
on true line bet secs. 12 & 13
Va 13° 45' East
40.07 Raised mound of earth 2½
ft. high from pits 18 x 24 x 12 in
for qr. sec. cor.
80.14 Corner to secs 11 12 13 & 14
Land hilly soil sandy & 3rd rate

Township 24 North

North bet Secs. 11 & 12
Va 13° 45' E
40.00 Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in for gr. sec. cor.
80.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for corner to secs 1, 2, 11 & 12
Land hilly sandy & 3rd rate.

Range 29 West

East on random line bet Secs 1 & 12
Va 13° 45' E
40.00 Set spade for temporary gr. cor.
79.26 Intersected East boundary 26 lks. south of corner to Secs. 1 & 12 from which corner I run S 89° 49' W. on true line bet secs. 1 & 12
Va. 13° 45' E
39.63 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for gr. sec. cor
79.26 ~~Corner to Secs. 1 & 12 & 14~~ 11 & 12
Land broken sandy & 3rd rate

Township 24 North

on true line

North bet. Secs. 1 + 2

Va 13° 45' E

40.00 Raised mound of earth 2½ ft high
from pits 18 x 24 x 12 in for gr. cor

78.92 Intersected the 6th Standard
Parallel 9.65 chs. east of corner
to Township 25 between ranges 28 + 29
Raised mound of earth 2½
ft high from pits 18 x 24 x 12 in
for closing corner to Secs. 1 + 2, as per
instructions.
Land hilly sandy + 3rd rate

Range 29 West

North bet Secs 34 + 35

Va 13° 45' E

40.00 Raised mound of earth 2½
ft high from pits 18 x 24 x 12 in
for gr. sec. cor.

80.00 Raised mound of earth 2½
ft. high from pits 18 x 24 x 12 in
for corner to Secs. 26 27 34 + 35
Land broken sandy + 3rd rate

Sept 4th 1894

Township 24 North

East on random line bet. Secs
26 & 35 Va 13° 45' E
40.00 Set stake for temporary gr. corner
79.86 Intersected N. and S line 20
lks. south of the corner to Secs
23 26 35 & 36 from which
corner I run S 89° 54' W on true
line bet secs. 26 & 35 —
Va 13° 45' E
39.93 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for gr. sec. cor
79.86 Corner to Secs. 26 27 34 & 35
Land broken sandy & 3rd rate

Range 29 West

North bet. Secs. 26 & 27
Va 13° 45' E
40.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for gr. sec. cor
80.00 Raised mound of earth 2½
ft high from pits 18 x 24 x 12 in
for corner to Secs. 22 23 26 & 27
Land broken sandy & 3rd rate

Township 24 North

East on random line bet Secs 23 & 26

Va 13° 45' E

40.00 Set spade for Temporary qr. cor.

79.76 Intersected N & S. line 28 lks south of Corner to Secs. 23, 24, 25 & 26 from which corner I run S 89° 48' W on true line bet secs. 23 & 26

Va 13° 45' E

39.88 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.

79.76 Corner of Secs. 22 23 26 & 27

Land broken soil sandy 3rd rate

Range 29 West

North bet Secs 22 & 23.

Va 13° 45' E.

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.

80.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for corner to secs. 14 15 22 & 23

Land broken sandy & 3rd rate

Township 24 North

East on random line bet. Secs. 14 & 23
Va 13° 45' E
40.00 Set space for temporary qr. cor
79.72 Intersected N & S line 22 lks
south of corner to Secs 13 14 23 & 24
from which corner I ran S 89°
51' W on true line bet. secs.
14 & 23
Va 13° 4 5' E
39.86 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor.
79.72 Corner of Secs. 14 15 22 & 23
Land broken sandy & 3rd rate

Range 29 West

North bet Secs. 14 & 15 Va 13° 45' E
40.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor
80.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for corner to secs. 10 11 14 & 15
Land hilly sandy & 3rd rate

Township 24 North

East on random line bet Secs 11 & 14
Va 13° 45' E
40.00 Set Space for temporary qr. cor.
80.10 Intersected N & S line 10 lks
South of corner to Secs. 11 12 13 & 14
from which corner I run
S 89° 56 W on true line bet
Secs. 11 & 14
Va 13° 45' E
40.05 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor.
80.10 Corner of Secs 10 11 14 & 15
Land broken sandy & 3rd rate

Range 29 West

North bet Secs. 10 & 11
Va 13° 45 E
40.00 Raised mound of earth
2½ ft high from pits 18 x 24 x 12 in
for qr. sec. cor.
80.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for corner to Secs. 2 3 10 & 11
Land broken sandy & 3rd rate.

Township 24 North

East on random line bet Secs. 2 & 11
Va 13° 45' E

40.00 Set spade for temporary qr. cor.

79.38 Intersected N & S line 16 lks. South of corner to Secs. 1 2 11 & 12 from which corner I run S 89° 53' W on true line bet Secs 2 & 11
Va 13° 45' E

39.69 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor

79.38 Corner to Secs. 2 3 10 & 11
Land broken soil very sandy and 3rd rate.

Range 29 West

on true line
North bet Secs. 2 & 3 Va 13° 45' E

40.00 Raised mound of ~~earth~~ 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.

78.88 Intersected the 6th Standard parallel 10.07 chs. east of corner to Secs 35 & 36 Township 25 N Range 29 W where I Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. for closing corner to Secs. 2 & 3
Land broken soil 3rd rate

Township 24 North

North bet Secs. 33 & 34
Va 13° 45' E

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. for qr. sec. cor.

80.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for corner to secs. 27 28 33 & 34
Land broken sandy & 3rd rate

Range 29 West

East on random line bet Secs. 27 & 34
Va 13° 45' E

40.00 Set spade for temporary qr. cor.

80.08 Intersected N. & S. line 14 lks north of corner to secs. 26 27 34 & 35 from which corner I run N 89° 54' W on true line bet. secs 27 & 34
Va 13° 45' E

40.04 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.

80.08 Corner of Secs. 27 28 33 & 34
Land broken soil sandy and 3rd rate

Town 24 North

North bet Secs 27 & 28
Va 13° 45' E

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor

80.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for corner to Secs. 21 22 27 & 28
Land broken soil sandy and 3rd rate

Range 29 West

East on random line bet Secs 22 & 27
Va 13° 45' E

40.00 Set spade for temporary qr. cor.

80.12 Intersected N. & S. line 20 links north of corner to Secs. 22 23 26 & 27 from which corner I run N 89° 51' W on true line bet Secs. 22 & 27
Va 13° 45' E

40.06 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.

80.12 Corner to Secs. 21 22 27 & 28
Land rolling. Soil sandy and 3rd rate

Sept 5th 1874

Township 24 North

North bet. Secs. 25 & 22
Va 13° 45' E

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.

80.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for corner to Secs 15 16 25 & 22 Land very rolling sandy and third rate

Range 29 West

East on random line bet. 15 & 22
Va 13° 45' E

40.00 Set spade for temporary qr. cor.

80.18 Intersected N. & S. line 8 links north of corner to Secs 14 15 22 & 23 from which corner I run N. 89° 54' W. on true line bet Secs. 15 & 22
Va 13° 45' E

40.09 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.

80.18 Corner to Secs. 15 16 25 & 22 Land broken soil sandy and 3rd rate

Township 24 North

North bet. Secs. 15 & 16
Va 13° 45' E

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.

80.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for corner to secs. 9 10 15 & 16
Land very rolling soil sandy and 3rd rate

Range 29 West

East on random line bet Secs. 10 and 15 Va 13° 45 E

40.00 Set spade for temporary qr. cor.

80.24 Intersected N & S line 7 links south of corner to Secs 10, 11 14 & 15 from which corner I run S 89° 57' W on true line bet secs. 10 & 15
Va 13° 45' E

40.12 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. corner.

80.24 Corner of Secs 9 10 15 & 16
Land rolling soil sandy and 3rd rate

Township 24 North

North bet Secs. 9 & 10 Va 13° 45' E

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for quarter sec cor

80.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for corner to secs 3, 4, 9 & 10 Land rolling soil sandy & 3rd rate.

Range 29 West

34.00 East on random line bet. Secs 3 & 10 Va 13° 45' E

40.00 Set spade for temporary qr. cor.

80.22 Intersected N & S line 14 lks south of corner to Secs. 2 3 10 & 11 from which corner I run S 89° 54' W on true line bet. secs. 3 & 10 Va 13° 45' E

40.11 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr sec. cor

80.22 Corner of Secs. 3 4 9 & 10 Land rolling soil sandy and 3rd rate

Township 24 North

on true line

North bet. Secs. 3 & 4. Va 13° 45' E

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 ft for qr. sec. cor.

78.61 Intersected the 6th Standard parallel 10.59 chs. east of corner to Secs. 34 & 35 Township 25 N. range 29 W. where I raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for closing corner to Secs. 3 & 4.

Land rolling soil sandy & 3rd rate

Range 29 West

North bet Secs. 32 & 33

40.00 Raised mound of earth Va 13° 45' E 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.

80.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for corner to Secs. 28 29 32 & 33

Land rolling soil sandy and 3rd rate.

Township 24 North

East bet secs. 28 & 33 on random line.
Va 13° 45' E
40.00 Set spade for temporary qr. cor.
79.72 Intersected N. & S. line 21 links
south of corner to secs. 27 28 33 & 34
from which corner I ran
S 89° 51' W on true line bet
secs. 28 & 33
Va 13° 45' E
39.86 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec corner.
79.72 Corner to secs. 28 29 32 & 33
Land broken soil sandy
and 3rd rate

Range 29 East

North bet secs. 28 & 29
Va 13° 45' E
40.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor.
80.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for corner to secs 20 21 28 & 29
Land broken soil sandy
and 3rd rate

Township 24 North

East on random line bet secs
25 & 28 Va 13° 45' E
40.00 Set spade for temporary qr. cor.
79.70 Intersected N & S. line 28 links
south of corner to secs 15 16 21 & 22
from which corner ¢ run
S. 89° 48 W on true line bet
secs. 25 & 28 Va 13° 45' E
39.85 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for quarter sec. cor
79.70 Corner of Secs. 16 17 20 & 21

Land broken soil
sand 3rd rate

Range 21 West

North bet secs. 20 & 21 Va 13° 45' E
40.00 Raised mound of earth 2½
ft high from pits 18 x 24 x 12 in
for qr. sec. cor.
80.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for corner to secs 16 17 20 & 21
Land rolling soil sandy
and third rate

April 6th 1874

Township 24 North

East on random line bet
secs. 16 & 21 Va 13° 45' E
40.00 Set stake for temporary qr. cor.
79.78 Intersected N. & S. line 35 lks
south of corner to secs. 15 16
21 & 22 from which corner
S. ran
S 89° 45' W. on true line bet
secs. 16 & 21 Va 13° 45' E
39.89 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor.
79.78 Corner of secs. 16 17 20 & 21
Land rolling soil sandy
and 3rd rate

Range 29 West

North bet secs. 16 & 17, Va 13° 45' E
40.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for quarter sec. corner.
80.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for corner to secs. 8 9 16 & 17
Land rolling sandy and
third rate

Township 24 North

East on random line bet
Secs. 9 & 16 Va 13° 45' E
40.00 Set stake for temporary qr. cor.
79.82 Intersected N. & S. line 28 lks.
South of corner to Secs. 9 10 15 & 16
from which corner I run
S 89° 45' W on true line bet
Secs 9 & 16 Va 13° 45' E
39.91 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor.
79.82 Corner of Secs. 8 9 16 & 17
Land rolling soil sandy
and third rate

Range 29 West

North bet Secs. 8 & 9 Va 13° 45' E
40.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor
80.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for corner to Secs. 4 5 8 & 9
Land broken soil sandy
& 3rd rate

Township 24 North

East on random line bet
Secs. 4 & 9 Va 13° 45' E
40.00 Set spade for temporary qr. cor.
39.56 Intersected N & S line 21 links
South of Corner to Secs. 3, 4, 9 & 10
from which corner I run
S 89° 55' W on true line bet
Secs. 4 & 9 Va 13° 45' E
78
39.78 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor.
39.56 Corner of Secs. 4 5 8 & 9
Land rolling soil sandy
and third rate

Range 29 West

on true line
North bet. Secs. 4 & 5 Va 13° 45' E
40.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor.
38.83 Intersected the 6th Standard
parallel 11.00 chs east of cor-
ner to Secs. 33 & 34 Township
25 N. Range 29 W. where I
raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for closing corner to Secs 4 & 5
Land broken soil sandy
and 3rd rate.

Township 24 North

North bet. secs. 31 & 32 Va 13° 45' E

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.

80.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for corner to secs. 29 30 31 & 32

Land broken soil sandy and 3rd rate.

Range 29 West.

East on random line between secs. 29 & 32

Va 13° 45' E

40.00 Set spade ~~for~~ temporary qr. cor.

80.18 Intersected N. 45. line 21 lks. north of corner to secs. 28 29 32 & 33 from which corner I run N 89° 51' W on true line bet secs. 29 & 32 Va 13° 45' E

40.09 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr sec. cor.

80.18 Corner of Secs 29 30 31 & 32

Land rolling soil sandy and 3rd rate

Township 24 North

West on random line between
Secs. 30 & 31 Va 13° 45' E
38.00 Left uplands and entered bottom
bearing north and south
40.00 Set spade for temporary qr. cor.
45.60 Sioux River (Middle Branch) 2 chs.
wide bears north and south
sandy bottom swift current
two feet deep.
49.60 Left bottom and entered up-
land bearing N W & S E.
78.07 Intersected west boundary 20 lks
south of the corner to secs 19 & 30
from which corner I run
East, S 89° 51' E on true line bet secs. 30 & 31
Variation 13° 45' E
38.07 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor.
78.07 Corner of Secs. 29 30 31 & 32
On this line the bottom is
level and first rate the up-
lands broken and 3rd rate

Range 29 West

North bet Secs 29 & 30
Variation 13° 45' E
40.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor
80.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for corner to Secs. 19 20 29 & 30
Land rolling soil sandy
and 3rd rate

Township 24 North

East on random line between secs. 20 & 29 va 13° 45' E

40.00 Set spade for temporary qr. cor.

80.22 Intersected N & S line 24 links north of corner to secs. 20 21 28 & 29 from which corner I run N 89° 45' W on true line bet secs. 20 & 29 va 13° 45' E

40.11 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.

80.22 Corner to secs. 19 20 29 & 30
Land broken soil sandy and third rate

Range 29 West

West on random line between secs. 19 & 30 va 13° 45' E

40.00 Set spade for temporary qr. cor.

78.10 Intersected west boundary 15 lks north of corner to secs. 19 & 30 from which corner I run N 89° 45' E on true line bet secs 19 & 30 va 13° 45' E

38.10 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.

78.10 Corner of secs. 19 20 29 & 30
Land broken soil sandy and third rate

Sept 4 1894

Town 24 North

North bet Secs 19 & 20 va 13° 45' E

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for gr. sec. cor.

80.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for corner to Secs. 17 18 19 & 20 Land broken sandy and 3rd rate

Range 29 West

East on random line bet Secs. 17 & 20 va 13° 45' E

40.00 Set spade for temporary gr. cor

80.28 Intersected N & S line 22 lks north of the corner of Secs 16 17 20 & 21 from which corner I run N 89° 51' W on true line bet Secs. 17 & 20 va 13° 45' E

40.14 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for gr. sec cor.

80.28 Corner of Secs. 17 18 19 & 20 Land broken very sandy and third rate

Township 24 North

West on random line
between Secs. 18 & 19 va 13° 45' E
40.00 Set stake for temporary qr. cor.
38.09 Intersected west boundary 34 lks
north of corner to secs. 18 & 19
from which corner I run
N 89° 45' E on true line bet
secs. 18 + 19
va 13° 45' E
38.09 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor.
78.09 Corner of Secs. 17 18 19 & 20
Land broken soil sandy
and third rate

Range 29 West

North bet Secs. 17 & 18
va 13° 45' E
40.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor.
80.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for corner to Secs. 7 8 17 & 18
Land broken soil sandy
3rd rate

Township 4 North

	East bet secs. 8 & 17 on random line va 13° 45' E
40.00	Set spade for temporary qr cor
80.29	Intersected N & S. line 22 lks north of the corner to secs. 8 9 16 & 17 from which corner I run
	N 89° 55' W on true line bet secs. 8 & 17 va 13° 45' E
40.14½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec. cor.
80.29	Corner of secs. 7 8 17 & 18 land rolling sandy and 3rd rate

Range 29 West

	West on random line bet. secs. 7 & 18 va 13° 45' E
40.00	Set spade for temporary qr. cor.
78.12	Intersected west boundary 25 lks. south of corner to secs. 7 & 18 from which corner I ran
	S 89° 55' E on true line bet secs. 7 & 18 va 13° 45' E
38.12	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in for qr. sec cor.
78.12	Corner of secs 7 8 17 & 18

Township 24 North

North bet Secs. 7 & 8
Va 13° 45' E

40.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor

80.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for corners to secs. 5 6 7 & 8
Land broken soil
sandy & 3rd rate

Range 29 West

East on random line
between Secs. 5 & 8 Va 13° 45' E

40.00 Set spade for temporary qr cor

80.22 Intersected N & S. line 28 chs
south of corner to secs 4, 5, 8 & 9
from which corner I run
S 89° 48' W on true line bet
secs. 5 & 8
Va 13° 45' E

40.11 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for qr. sec. cor.

80.22 Corner of Secs. 5, 6, 7 & 8.
Land rolling sandy
and 3rd rate

Township 24 North

West on random line
between secs. 6 & 7
Va 13° 45' E
40.00 Set spade for temporary gr. cor.
78.15 Intersected west boundary 21 lks
South of corner to secs. 6 & 7
from which corner I run
S 89° 55' E on true line bet
secs. 6 & 7
Va 13° 45' E
38.15 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for gr. sec. cor
78.15 Corner of secs 5, 6, 7, 8
Land rolling soil sandy
& 3rd rate.

Range 29 West

North on true line bet secs. 5 & 6
Va 13° 45' E
40.00 Raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for gr. sec. cor.
78.25 Intersected the 6th Standard
parallel 11.30 chs east of
corner to secs. 32 & 33 town-
ship 25 N. Range 29 W. where
raised mound of earth 2½ ft
high from pits 18 x 24 x 12 in
for closing corner to secs.
5 & 6
Land broken hilly sandy
and 3rd rate
Sept 8th 1894

This township consists of rolling sandy prairie has no timber whatever. The Loup River (Middle Fork) runs through secs. 30 & 31. The bottom on the south and west side of the river is covered with tall slough grass. The township is adapted to grazing. The bottom might be irrigated from the river. The uplands by windmills or artesian wells.

A list of the names of the individuals employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of township no. 24 north of the base line & range no. 29 west of the 6th Principal Meridian in Nebraska, showing the respective capacities in which they acted:

A. M. Forbes } Chainmen
G. L. Slocum }
Ed Farley } Moundmen
L. Zehner }
J. C. Watson, Flagman

We hereby certify that we assisted James L. Slocum Deputy Surveyor in subdividing Township No. 24 North of the base line Range No 29 West of the 6th Principal meridian and that said township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions of the surveyor-general and of dimensions character construction and marking and in the manner as specifically described in the foregoing field notes

A. M. Forbes } Chainmen
G. L. Slocum
Ed Tarly } moundman
J C Watson } flagman

C C Zehner } moundman

subscribed and sworn to by the abovenamed parties before me a Notary Public in and for Richardson, Co. Nebraska this 13th day of September 1874

James Cameron,
Notary Public.

I, James L. Slocum Deputy Surveyor do solemnly swear that in pursuance of a joint contract wherein David V. Stephenson and James L. Slocum are joint contractors with E. E. Cunningham Surveyor Genl for the District of Nebraska and Iowa bearing date the 6th day of July 1874 I have well and faithfully and truly, in my own proper person and in strict conformity to the instructions furnished by the Surveyor General the surveying Manual and the laws of the United States surveyed all those parts or portions of Township No. 24 North of the Base line in ~~Nebraska~~ Range 29 West of the 6th Principal Meridian as are represented in the foregoing field notes as having been surveyed under my direction and I do further solemnly swear that all the corners of said surveys have been established and perpetuated in strict accordance with the surveying Manual printed Instructions and special Instructions of the Surveyor General of dimensions character construction and marking and in the manner specifically described in the foregoing field notes and that the foregoing are the true and original field notes of such survey

James L. Slocum

Subscribed & sworn to before me a Notary Public in & for Lincoln Co Neb this 14th day of Sept 1874

W. M. Goldsmith

Surveyor Generals Office
Plattsmouth Oct-15th 1874
The foregoing field notes of the Survey and subdivision of Township No. 24 N of Base Line of Range No 29 W of 6 P.M. in Nebraska-
Executed by David T Stephenson under joint Contract No 82 dated July 6th 1874.
In the month of September 1874 having been Critically Examined, the necessary Corrections and explanations made. The said field notes and the Surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

General Land Office • Original Field Notes

Book Number

526

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.