General Land Office • Original Field Notes

Book Number

527

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Index

Referring the lines to the pages of the Field Notes

Town 25 N. R 29 W of 6 Principal Merid^n

6	63	5	47	4	36	3	25	2	14	1
62		61		46		35		24		13
7	60	8	45	9	34	10	23	11	12	12
59		58		44		33		22		11
18	57	17	43	16	32	15	21	14	10	13
56		55		42		31		20		9
19	54	20	41	21	30	22	19	23	8	24
53		52		41		29		18		7
30	51	29	39	28	28	27	17	26	6	25
50		49		38		27		16		5
31	48	32	37	33	26	34	15	35	4	36

Field Notes of the Sub-division lines in Township 25 North of the Base line of Range No 29 West of the Sixth Principal Meridian in the State of Nebraska by William Hardin Deputy Surveyor under joint contract No 92 dated the 26th day of May 1875

Sub-division commenced June 14th 1875
Sub division Completed June 18th 1875

A List of the names of the assistants employed in the survey of the Subdivision of Township 25 N Range 29 West and the several capacities in which they acted

J F Hinton Chainmain
Alexander McLean Chainman
A B Stuckey } Moundmen
S M Slocum }
James Hannon Flagman

To determine the proper adjustment of my ~~instrument~~ compass for subdividing this township I commence at the corner to Township 25 N. Ranges 28 and 29 West and Run North on a blank line along the East boundary of Section 36

Va 13° 30' E

40.05 To a point 55 lks West of the qr sec cor

80.20 To a point 1.17 lks West of the corner to Sections 25 and 36

To retrace this line or run a parallel thereto my compass must be adjusted to a variation of 12° 40' East

Township 25 N Range 29 W 6th of the 6th P.M. Principal Meridian

Chains	
	From the corner to Sections 25, 26, 35 and 36 on the South boundary of the Township I run North between Sections 35 & 36 Va 12°40' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec cor (See Note below)
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to Sections 25, 26, 35 & 36
	Land Sand hills
	Soil nearly pure sand 3d rate or worthless
	Grass scant and poor in quality

Note
There being no timber or stone suitable for boundary monuments known to me - within several days drives with a team over this sandy region. I was compelled to omit the posts & mound memorials

Township 25 N Range 29 W 6th principal Meridian

Chs	
	East on random line between Sections 25 and 36 Va 12°40' E
40.00	Raised a mound for temporary ¼ Sec cor
80.31	Intersected the East boundary of the Township 96 lks South of the corner to Sections 25 and 36 from which corner I run S 87°19' West on a true line between Sections 25 and 36 Va 12°40' E
40.15½	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec cor
80.31	To the corner to Sections 25, 26, 35 and 36
	Land Sand hills
	Soil pure sand 3d rate

Township 25 N R 29 W of 6th principal Meridian

Chs	North between Sections 25 and 26 Va 12°40' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80.00	Raised a mound of earth ~~2½~~ 3 feet high from pits 18 x 24 x 12 in deep for corner to Section 23, 24, 25 and 26 Land Surface hilly Soil nearly pure sand Grass scant and coarse

Township 25 N R 29 West

	East on random line between Sections 24 and 25 Va 12°40' E
40.00	Raised mound for temporary ¼ sec cor
80.47	Intersected the East boundary of the township 69 lks South of the corner to Sections 24 and 25 from which corner I run S 89°30' W on a true line between Sections 24 and 25 Va 12°40' E
40.23½	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80.47	To the corner to Sections 23 24, 25 and 26 Land Sand hills Soil 3d rate

Township 25 N R 29 W. 6th principal Merid

chs	
	North between sections 23 and 24 Va 12°35' E
40.00	Raised a mound of Earth 2½ feet high from pits 18 x 24 x 12 inches deep for gr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 13 14 23 and 24
	Land Sand hills Soil pure sand 3d rate

Township 25 N Range 29 W

chs	
	East on random line between sections 13 and 24 Va 12°35' E
40.00	raised temporary ¼ sec cor
80.40	Intersected the East boundary of the township 76 lks South of the corner to sections 13 and 24 from which corner I run S 89°27' W on true line between sections 13 and 24 Va 12°35' E
40.20	Raised a mound of Earth 2½ feet high from pits 18 x 24 x 12 in deep for gr sec cor
80.40	The corner to sections 13, 14, 23 and 24 Land Sand Hills Soil nearly pure sand. 3d rate

Township 25 N R 29 W

Chs	
	North between sections 13 and 14 Va 12°35'E
40.00	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for qr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for corner to sections 11, 12, 13 and 14
	Land Sand Hills Soil fine sand, 3d rate

Township 25 N Range 29 W

	East on a random line between sections 12 and 13 Va 12° 35' E
40.00	Erected mound for temporary ¼ sec cor
80.28	Intersected the East boundary of the township 50 chs South of the corner to sections 12 and 13 From which corner I run S 89° 39' West on a true line between sections 12 and 13 Va 12° 35' E
40.14	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for qr sec cor
80.28	The corner to sections 11, 12 13 and 14 Land Sandy hills Soil 3d rate

T25 N Range 29 West

chs	North between sections 11 and 12 Va 12°30' E
40.00	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for qr sec-cor-
80.00	Raised a mound of earth 3 feet high from pits 18×24×12 in deep for corner to sections 1. 2. 11. and 12
	Land Sandy hills Soil pure sand. 3d rate

Township 25 N. Range 29 W

chs	East on a random line between sections 1 and 12 Va 12°30' E
40.00	Erected mound for temporary qr sec cor
80.35	Intersected the East boundary of the township 96 lks South of the corner to sections 1 and 12, from which corner I run S 89°19' West on a true line between sections 1 and 12 Va 12°30' E
40.17½	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for qr sec - cor-
80.35	The corner to sections 1. 2. 11 and 12
	Land Sand hills Soil 3d rate Grass scant and coarse

Township 25 North Range 29 W

Chs	
	North on a random line between sections 1 and 2 Var 12°30' E
40.00	Raised mound of earth for temporary qr Sec cor
81.60	Intersected the north boundary of the township 11 lks West of the cor to sections 1 and 2 from which corner I run S 5¼' West on a true line between sections 1 and 2 Va 12°30' E
41.60	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec-Cor
81.60	The corner to Sec 1, 2, 11 and 12
	Land Sandy hills Soil nearly pure Sand Grass scanty & poor quality

June 14th 1875

Township No 25 N. Range No 29 W of 6th Principal Meridian

Chs	
	North between sections 34 and 35 Var 12°46' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec Cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 26, 27, 34 and 35
	Land Sandy hills Soil pure Sand Grass scanty and poor

Township 25 N R 29 West

Ch	East on a random line between sections 26 and 35 Va 12°40'E
40.00	Raised mound for temporary qr sec Cor
80.05	Intersected the N and S line 23 lks South of the corner to Sections 25, 26, 35 and 36 from which corner I run S 89°50' W on a true line between sections 26 and 35 Va 12°40'E
40.02½	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for qr sec Cor
80.05	The corner to sections 26 27 34 and 35

Land Sand hills
Soil 3d rate

Township 25 North Range 29 West

Chs	North between sections 26 & 27 Va 12°40'E
40.00	Raised a mound of Earth 2½ feet high from pits 18×24×12 in deep for qr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for corner to sections 22, 23 26 and 27

Land Sand hills
Soil pure sand 3d rate

Township No 25 N Range 29 W

	East on a random line between Sections 23 and 26 Va 12°40' E
40.00	Erected mound for temporary qr sec cor
79.92	Intersected the N and S line 15 lks South of the corner to sections 23, 24 25 and 26 from which corner I run S 89°54' W on a true line between Sections 23 and 26 Va 12°40' E
39.96	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
79.92	The corner to Sections 22-23, 26 and 27
	Land Sand hills Soil 3d rate

Township 25 N Range 29 W

	North between Sections 22 and 23 Va 12°40' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to Sections 14, 15, 22 and 23
	Land Sand hills Soil mostly pure sand Grass poor in quality and in quantity

Township 25 N Range 29 West

chs	Cast on a random line between sections 14 and 23 va 12°40' E
40.00	Erected a mound for temporary gr sec-cor
80.14	Intersected the N and S line at the corners to sections 13 14 23 and 24 from which corner I run West on a true line between sections 14 and 23 va 12°40' E
40.07	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for gr sec cor
80.14	The corner to sections 14 15 22 and 23

Land Sand hills
Soil 3d rate

Township 25 N, Range 29 West

chs	North between sections 14 and 15 va 12°40' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for gr sec-cor-
80.00	Raised a mound of Earth ~~2½~~ 3 feet high from pits 18 x 24 x 12 in deep for corner to sections 10, 11, 14 and 15

Land Sand hills
Soil 3d rate

Township 25 North Range 29 West

Chains	Cast on a random line between sections 11 and 14 Var 12°40' E
11.00	Erected a mound for temporary gr sec-cor
81.34	Intersected the N and S line 2 lks south of the corner to sections 11 12 13 and 14 from which corner I run South 89°48' West on a true line between sections 11 and 14 Var 12°40' E
44.11	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for gr sec-cor
81.34	The corner to sections 10 11 14 and 15
	Land Sandy hills Soil 3d rate

Township 25 N Range 29 West

Chains	North between sections 10 and 11 Var 12°30' E
44.10	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for gr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for corner to sections 2, 3, 10 and 11
	Land Sand hills Soil 3d rate

Township 25 N. Range 29 West

chs	East on a random line between sections 2 and 11 va 12°30' E
40.00	Erected a mound for temporary qr sec-cor
80.14	Intersected the N and S line 5 lks south of the corner to sections 1, 2, 11 and 12 from which corner I run South 89°57' West on a true line between sections 2 and 11 va 12°30' E
40.0.	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for qr sec-cor
80.14	The corner to sections 2-3-10 and 11
	Land Sand hills Soil worthless 3d rate

Township 25 N. Range 29 West

chs	North on a random line between sections 2 and 3 va 12°30' E
40.00	Erected a mound for temporary qr sec cor
81.88	Intersected the north boundary of this township 14 lks East of the corner to sections 2 and 3 from which corner I run South 89° East on a true line between sections 2 and 3 va 12°30' E
41.88	Raised a mound of Earth 2½ feet high from pits 18x24x12 in. deep for qr sec-cor
81.88	The corner to sections 2, 3 10 and 11.
	Land Sand hills Soil pure sand

Township 25 North Range 29 West

Chs	North between Sections 33 and 34 Va 12°40' E
40.00	Raised a mound of earth 2½ feet high from pits 18x24x12in deep for qr Sec Cor
80.00	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for corner to Sections 27, 28, 33 and 34
	Land Sand hills Soil. Sand. 3d rate

Township 25 N R 29 West

Chs	Gast on a random line between Sections 27 and 34 Va 12°40' E
40.00	Erected a mound for temporary qr Sec Cor
80.34	Intersected the N and S line 15 lks South of the corner to Sections 26, 27, 34 and 35 from which Corner I run South 89° 54' West on a true line between Sections 27 and 34 Va 12°40' E
40.17	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for qr Sec - Cor
81.34	The corner to Sections 27, 28, 33 and 34
	Land Sand hills Soil 3d rate
	June 15th 1875

Township 25 N Range 29 West

Chs	North between sections 27 and 28 Va 12°40' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 21, 22, 27 and 28
	Land Sand hills Soil 3d rate

Town Ship 25 N Range 29 West

Chs.	East on a random line between sections 22 and 27 Va 12°40' E
40.00	Erected a mound for temporary qr sec cor.
80.48	Intersected the N and S line 48 lks South of the corner to sections 22, 23, 26 and 27 from which Corner I run South 89° 39' West on a true line between sections 22 and 27 Va 12°40' E
40.24	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80.48	The corner to sections 21, 22, 27 and 28
	Land Sand hills Soil nearly pure sand 3d rate

Township 25 N Range 29 West

0.00	North between sections 21 and 22 Va. 12° 40' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80.00	Raised a mound of earth 3 ~~2½~~ feet high from pits 18 x 24 x 12 in deep for corner to sections 15 16 21 and 22
	Land Sandy hills Soil, sand, 3d rate Grass Scanty & poor in quality

Town Ship 25 N R 29 West

0.00	East on a random line between sections 15 and 22 Va 12° 40' E
40.00	Erected a mound for temporary qr sec cor
80.48	Intersected the N and S line 21 chs South of the corner to sections 14 15 22 and 23, from which corner I run South 89° 51' West on a true line between sections 15 and 22 Va 12° 40' E
40.24	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec - cor -
80.48	The corner to sections 15 16 21 and 22 Land Sand hills Soil 3d rate

Township 25 N Range 29 W

chs	North between sections 15 and 16 Va 12° 30' E
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for gr sec-cor-
80.00	Raised a mound of earth 3 ~~2½~~ feet high from pits 18 X 24 X 12 in deep for corner to sections 9, 10, 15 and 16
	Land Sand hills Soil nearly pure sand

Township 25 N R 29 West

chs	East on a random line between sections 10 and 15 Va 12° 30' E
40.00	Erected a mound for temporary gr sec cor
80.38	Intersected the N and S line 14 lks north of the corner to sections 10, 11, 14 and 15 from which corner I run North 89° 54' West on a true line between sections 10 and 15 Va 12° 30' E
40.19	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for gr sec-cor-
80.38	The corner to sections 9, 10, 15 and 16
	Land Sand Hills Soil 3d rate

Township 25 North Range 29 West

0 chs	North between sections 9 and 10. Va 12°30' E
4000	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for qr qr sec-cor
8000	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for Corner to sections 3, 4, 9 and 10
	Land Sand hills Soil 3d rate

Township 25 N R 29 West

0 chs	East on a random line between sections 3 and 10. Va 12°30' E
4000	Erected a mound for temporary qr sec cor
8012	Intersected the N and S line 27 chs South of the Corner to sections 2 3 10 and 11 from which corner I run South 89°48' West on a true line between sections 3 and 10 Va 12°30' E
4000	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for qr sec cor
8012	The corner to sections 3, 4, 9, and 10
	Land Sand hills Soil 3d rate

Township 25 N R 29 West

Chs	
	North on a random line between sections 3 and 4 Va 12 30' E
40.00	Erected a mound for temporary gr sec cor
82.22	Intersected the North boundary of the township 16 lks East of the corner to sections 3 and 4 from which corner I run South 7' East on a true line between sections 3 and 4 Va 12°30' E
42.22	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for gr sec cor
82.22	The corner to sections 3, 4, 9 and 10 Land Sand hills Soil 3d rate

Township 25 N Range 29 W

Chs	
	North between sections 32 and 33 Va 12°40' E
40.00	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for gr sec cor
80.00	Raised a mound of earth ~~2~~ 3 feet high from pits 18x24x12 in deep for corner to sections 28, 29, 32 and 33
	Land Sand hills Soil nearly pure sand 3d rate Grass sparse and poor quality

Township 25 N Range 29 W

Chs	East on a random line between sections 28 and 33 va 12°40' E
6000	Erected a mound for temporary gr sec-cor-
7982	Intersected the N and S line at the corner to sections 27, 28, 33 and 34 from which corner I run West on a true line between sections 28 and 33 va 12°40' E
59,91	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for gr sec-cor-
7982	The corner to sections 28, 29, 32 and 33
	Land hilly Soil pure sand 3d rate

Township 25 N Range 29 West

	North between sections 28 and 29 va 12°40' E
40,00	Raised a mound of earth 2½ feet high, from pits 18x24x12 in deep for gr sec-cor
80,00	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for corner to sections 20, 21, 28 and 29
	Land sand hills Soil sand, 3d rate

Township 25 N Range 29 W

Chs	Cast on a random line between Sections 21 and 28 N 12° 40' E	
40.00	Erected a mound for Temporary qr Sec-cor	
80.12	Intersected the Land line 11 lks South of the cor run to sections 21, 22, 27 and 28 from which Corner I run South 89° 55' West on a true line between Sections 21 and 28 Va 12° 40' E	
40.06	Raised a mound of earth 2½ feet high from pit 18 x 24 x 12 in deep for qr sec cor	
80.12	The corner to Sections 20 21, 28, 29	

Land Sand hills
Soil Worthless 3d rate

Township 25 N R 29 West

Chs	North between sections 20 and 21 Va 12° 35' E	
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor	
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 16 17 20 and 21	

Land Sand hills
Soil 3d rate

June 16th 1875

Township 25 N Range 29 West

Chs	East on a random line between Sections 16 and 21 Va 12°35' E
40.00	Erected a mound for temporary gr sec cor
79.90	Intersected the N and S line 41 lks south of the Corner to Sections 15 16, 21 and 22 from which corner I run S 89°42' W on a true line between Sections 16 and 21 Va 12°35' E
39.95	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for gr sec cor
14.90	The corner to Sections 16.17.20 and 21

Land Sand hills
Soil worthless 3d rate

Township 25 N Range 29 West

Chs	North between Sections 16 and 17 Va 12°35' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for gr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for Corner to Sections 8, 9, 16, and 17

Land Sand hills
Soil nearly pure sand 3d rate

Township 25 N R 29 West

Chs	East on a random line between sections 9 and 16 Va 12°35' E
1100	Erected a mound for temporary qr sec cor
1984	Intersected the N and S line 68 lks south of the Corner to sections 9, 10, 15 and 16 from which corner I run South 89°31' West on a true line between sections 9 and 16 Va 12°35' E
3992	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor
1984	The corner to sections 8, 9, 16 and 17
	Land Sand hills Soil 3d rate

Township 25 N R 29 West

Chs	North between sections 8 and 9 Va 12°35' E
40,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor
80,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 4, 5, 8 and 9
	Land Sand hills Soil poor sand 3d rate

Township 25 N. Range 29 West

Chs	East on a random line between sections 4 and 9 Va 12°35' E
40.00	Erected a mound for temporary qr sec cor
79.76	Intersected the N and S line 18 lks South of the corner to sections 3, 4, 9 and 10 from which corner I run South 89°52' W on a true line between sections 4 and 9 Va 12°35' E
9.88	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec - cor
79.76	The corner to sections 4, 5, 8 and 9
	Land Sand hills Soil mere sand 3d rate

Township 25 N. R 29 West

Chs	North on a random line between sections 4 and 5 Va 12°35' E
40.00	Erected mound for temporary qr Sec. Cor
82.00	Intersected the North boundary of the Township 24 lks East of the corner to Sections 4 and 5 from which corner I run South 10' East on a true line between sections 4 and 5 Va 12°35' E
42.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec - cor
82.00	The corner to sections 4, 5, 8 and 9
	Land Sand hills Soil Sand 3d rate

Township [illegible] Range [illegible]

Chs	North between Sections 31 and 32 Va 12°40'E
40.00	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for qr sec corner
80.00	Raised a mound of earth ~~2½~~ 3 feet high from pits 18×24×12 in deep for corner to sections 29 30 31 and 32
	Land Sand hills Soil 3d rate

Township 25 North Range 29 West

Chs	East on a random line between sections 29 and 32 Va 12°40'E
40.00	Erected mound for temporary qr sec - Cor -
80.22	Intersected the Naud S line 29 lks South of the corner to sections 28 29, 32 and 33 from which corner I run South 89°48' West on a true line between sections 29 and 32 Va 12°40'E
40.11	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for qr sec - cor -
80.22	The corner to sections 29, 30 31 and 32 Land Sand hills Soil 3d rate

Township 25 North Range 29 West

Chs	West on a random line between sections 30 and 31 on a 12°40' E
40.00	Erected a mound for temporary gr sec cor
79.87	Intersected the west boundary of the township 38 lks South of the corner to sections 30 and 31 from which corner I run South 94 East on a true line between sections 30 and 31 on a 12°40' E
39.87	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for gr sec - cor -
79.87	The corner to sections 29 30 31 and 32

Land Hilly
Soil pure sand 3d rate

Township 25 North Range 29 West

Chs	North between sections 29 and 30 on a 12°40' E
40.00	Raised a mound of earth 2½ feet high from pits 18x24x12 inches deep for gr sec cor
80.00	Raised a mound of earth 3 ~~2~~ feet high from pits 18x24x12 in deep for corner to sections 19, 20, 29 and 30

Land Sand hills
Soil 3d rate
June 17th 1873

Township 25 North Range 29 West

Chg	East on a random line between sections 20 and 29 va 12°40' E
4.00	Erected a mound for temporary qr sec-cor.
79.98	Intersected the N and S line 58 lks South of the corner to sections 20, 21, 28 and 29 from which corner I run South 89°35' West on a true line between sections 20 and 29 va 12°40' E
399.99	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for qr sec-cor.
19.98	The corner to sections 19, 20, 29 and 30
	Land Sand hills Soil 3d rate

Township 25 N Range 29 West

Chs	West on a random line between sections 19 and 30 va 12°40' E
4.00	Erected a mound for temporary qr sec-cor
80.13	Intersected the West boundary of the township 41 lks South of the corner to sections 19 and 30 from which corner I run South 89°42' East on a true line between sections 19 and 30 va 12°40'
400.13	Raised a mound of earth 2½ feet deep from pits 18x24x12 in deep for qr sec-cor
19.13	The corner to sections 19, 20, 29 and 30
	Land Sand hills Soil 3d rate

Township 25 North Range 22 West

Chs	North between sections 19 and 20 Va 12°35' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 17, 18, 19 and 20
	Land Sand hills Soil 3d rate

Township 25 North Range 22 West

Chs	East on a random line between sections 17 and 20 Va 12°35' E	
40.00	Erected a mound for temporary qr sec cor	
50.17	Intersected the N and S line 27 lks South of the corner to sections 16, 17, 20 and 21 from which corner I run South 89°48' West on a true line between sections 17 and 20 Va 12°35' E	
40.08½	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor	
80.17	The corner to sections 17 18 19 and 20	
	Land Sand hills Soil from sand 3d rate	

Township 25 North Range 29 W

Chs	West on a random line between sections 18 and 19 Va 12°35' E
40.00	Erected a mound for temporary qr sec-cor
80.05	Intersected the west boundary of the township 66 lks South of the corner to sections 18 and 19 from which corner I run South 89° 32' East on a true line between sections 18 and 19 Va 12°35' E
40.05	Raised a mound of earth 2½ feet high from pits 16 X 24 X 12 in deep for qr sec-cor-
80.05	The corner to sections 17 18 19 and 20 Land Sand hills Soil 3d rate

Township 25 North Range 29 West

Chs	North between sections 17 and 18 Va 12°35' E
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor-
80.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 7, 8, 17 and 18
	Land Sand hills Soil 3d rate

Township 25 N Range 29 W

Chs	East on a random line between section 8 and 17 Va 12° 35' E
11,00	Erected a mound for temporary qr sec-cor
36,02	Intersected the N and S 36 chs South of the corner to sections 7, 8, 16, and 17 from which corner I run South 89° 45' West on a true line between sections 8 and 17 Va 12 35 E
40,01	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor-
80,02	The corner to sections 7, 8, 17 and 18
	Land Sand hills Soil 3d rate

Township 25 N Range 29 West

Chs	West on a random line between sections 7 and 18 Va 12° 35' E
40,00	Erected a mound for temporary qr sec-cor
80,39	Intersected the West boundary of the township 85 chs South of the corner to sections 7 and 18 from which corner I run South 89° 24' East on a true line between sections 7 and 18 Va 12° 35' E
40,39	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80,39	The corner to sections 7, 8, 17 and 18
	Land Sand hills Soil Sand, 3d rate

Township 25 N. Range 29 W.

Chs	North between sections 7 and 8 la 12°35' E
40,00	raised a mound of Earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor.
80,00	Raised a mound of earth 3 ~~2½~~ feet high from pits 18 x 24 x 12 in deep for corner to sections 5, 6, 7 and 8.
	Land Sand hills Soil nearly pure sand

Township 25 N. Range 29 West

Chs	East on a random line between sections 5 and 8 la 12°35' E
40,00	Erected a mound for temporary qr sec-cor
80,41	Intersected the N and S line 40 lks south of the corner to sections 4, 5, 8 and 9. from which corner I run South 89°43' West on a true line between sections 5 and 8 la 12°35' E
40,20½	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr. sec-cor
80,41	The corner to sections 5, 6, 7 and 8 Land Sand hills Soil worthless

Township 25 N Range 29 West

Chs	West on a random line between sections 6 and 7 Va 12°35' E
4,00	Erected a mound of earth for temporary qr sec co.
80,48	Intersected the West boundary of the township 55 chs South of the corner to sections 6 and 7 from which corner I run S 89° 22' East on a true line between sections 6 and 7 Va 12°35' E
40,48	Raised a mound of Earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor-
80,48	The corner to sections 5, 6, 7 and 8 Land Sand hills Soil 3d rate

Township 25 North Range 29 West

Chs	North on a random line between sections 5 and 6 Va 12°35' E
4,00	Erected mound for temporary qr sec-cor
81,07	Intersected the N and S line 6 chs West of the corner to sections 5 and 6 from which corner I run south 3' West on a true line between sections 5 and 6 Va 12°35' E
41,07	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor-
81,07	The corner to sections 5, 6, 7 and 8 Land Sand hills Soil 3d rate Jnn 18th 1875

General Description

This whole township can be described with the two short phrases "Sand hills" "Soil 3d rate"

The whole township is sand hills and and of such a sameness that it is impossible to say more than it is sand hills - Soil nearly pure sand - poor 3d rate Grass scanty and poor in quality (usually termed sand grass). No water - no wood unfit for cultivation or grazing

A List of the names of individuals employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of Township No 25 North of the Base line of Range 29 West of the Sixth principal Meridian showing the respective capacities in which they acted

J F Hinton } Chainman
A McLean }
A B Stuckey } Moundmen
S M Slocum }
James Hannon Flagman

We hereby certify that we have assisted William Hard Deputy Surveyor in Subdividing Township No 25 North of the base line Range No 29 West of the 6th Principal Meridian And that said Township has been in all respects to the best of our Knowledge and belief well and faithfully Surveyed and the boundary Monuments planted according to the instructions of the Surveyor General and of dimensions Character construction and Marking and in manner as specifically discribed in the foregoing field Notes

J. F. Hinton } Chainman
A. McLean
A. B. Stuckey } Mounsdsmen
S. W. Slocum
James Hannan } Flagman

Subscribed and Sworn to by the abovenamed Parties before me a Notary Public in and for the County of Cuming and State of Nebraska this 12th day of August 1875

J. McMillan

I William Hardin Deputy Surveyor do solemnly swear that in pursuance of a joint contract wherein David V Stephenson James L Slocum & William Hardin are joint contractors with E E Cummins Surveyor General for the District of Nebraska & Iowa bearing date the 26th day of May 1873 I have well faithfully and truly in my own proper person and in strict conformity to the instructions furnished by the surveyor General the surveying manual, and the laws of the United States surveyed all those parts or portions of Township (25) ~~Number twenty five~~ North of the Base line in Range Number Twenty Nine west of the 6th Principal Meridian as are represented in the foregoing field notes as having been surveyed under my direction,

and I do solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the surveying manual printed Instructions and special Instructions of the surveyor General of Dimensions, character, construction and marking, and in the manner specifically described in the foregoing field notes, and that the foregoing are the true and original field Notes of such survey

William Hardin

Subscribed by the said William Hardin deputy Surveyor and sworn to before me a Notary Public in and for Saunders County this 17th day of August 1875

R. N. Folsom
Notary Public

Surveyor Generals Office
Plattsmouth Neb. Sept 2d 1875

The foregoing field notes of the Survey of Township No 25 N. of the Base Line of Range No 29 West of the 6th Principal Meridian in the State of Nebraska executed by William Hardin under joint contract No 72 of May 26th 1875 having been critically examined the necessary corrections and explanations made the said field notes and the Surveys they describe are hereby approved

Jno Clark
Surveyor General

Index

Referring the lines to the pages of the field Notes

Town 26 N R 29 W. 6 P M

6	63	5	47	4	36	3	25	2	14	1
62		61		46		35		24		13
7	60	8	45	9	34	10	23	11	12	12
59		58		44		33		22		11
18	57	17	43	16	32	15	21	14	10	13
56		55		42		31		20		9
19	54	20	41	21	30	22	19	23	8	24
53		52		40		29		18		7
30	51	29	39	28	28	27	17	26	6	25
50		49		38		27		16		5
31	48	32	37	33	26	34	15	35	4	36

Field Notes of the Survey

of the Sub-division lines in Township 26 north of Range 29 West of the Sixth Principal Meridian in the State of Nebraska by James L Slocum deputy Surveyor under joint contract No 92 dated May 26th 1875

Survey

Commenced June 14th 1875

Completed June 18th 1875

A List of the names of persons employed to assist in surveying this township showing the respective capacities in which they acted

A M Forbes } Chainmen
E J. Holbrook }
S P. Koon } mound men
L Stambaugh }
W F Oniel flagman

Township 26 N Rang 29 W of 5th Principal Meridian

To determine the proper adjustment of my compass for sub dividing this township I commence at the corner to townships 25 and 26 north Ranges 28 and 29 West and run north on a blank line along the East boundary of sec 36

Va 13° 30 E

Sc. 98 to a point 33 lks West of the gr sec - cor

80.11 To a point 70 lks West of the corner to sections 25 and 36

To retrace this line or run a parallel thereto my compass must be adjusted to a variation of 13° East

Township 26 N R 29 W

	From the corner to sections
Chains	1, 2, 35 and 36 on the South
	boundary of the township
	I run North between sections
	35 and 36
	Va 13° E
40.00	Raised a mound of earth
	2½ feet high from pits
	18 x 24 x 12 in deep. for
	gr sec cor
5.00	Raised a mound of
	earth 3 ~~2½~~ feet high
	from pits 18 x 24 x 12 in
	deep for corner to sect.
	23, 26 35 and 36
	Land, Land hills
	Soil, nearly pure sand
	Brush Sparce & poor quality

Township 26 N R 29 West

chs	East on a random line
	between sections 25 and 36
	Va 13° E
40.00	Erected a mound for temporary
	gr sec cor
79.90	Intersected the East bound
	ary of the township 69 links
	South of the corner to sections
	25 and 36 from which
	Corner I run South 89° 30' West
	on a true line between
	sections 25 and 36
	Va 13° E
39.95	Raised a mound of earth
	2½ feet high from pits 18 x 24
	x 12 in deep for gr sec-cor
79.90	The corner to sections 25, 26
	35 and 36
	Land Sand hills
	Soil 3rd rate

Township 26 North Range 29 West

5.10	North between sections 25 and 26 Va 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
8.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for Corner to sections 23, 24 25 and 26
	Land Sand hills Soil 3rd rate

Township 26 N Range 29 West

chs	East on a random line between sections 24 and 25 Va 13° E
40.00	Erected a mound for temporary qr sec cor
79.60	Intersected the East boundary of the township 51 lks South of the corner to sections 24 and 25 from which corner I run S 89° 38 West on a true line between sections 24 and 25 Va 13° E
39.50	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr section cor
19.60	The corner to sections 23 24 25 and 26 Land Sand hills Soil poor Sand 5th rate

Township 26 North Range 29 West

Cor	North between sections 23 and 24 Var 13° E	
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor	
56.00	Raised a mound of earth 3½ feet high from pits 18 X 22 X 12 in deep for corner to sections 13, 14, 23 and 24	
	Land Sand Hills Soil poor. 3d rate	

Township 26 N Range 29 West

Cor	East on a random line between sections 13 and 24 Var 13° E	
40.00	Erected a mound for temporary qr sec cor	
79.66	Intersected the East boundary of the township 57 lks South of the corner to sections 13 and 24 from which corner I run South 89° 44' West on a true line between sections 13 and 24 Var 13° E	
59.83	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor	
79.66	The corner to sections 13 14 23 and 24	
	Land Sandy, hills Soil - 3d rate	

Township 26 South Range 29 West

Chs	North between sections 13 and 14 va 13°10' E
40.00	Raised a mound of earth 2½ feet high from pit 18 X 24 X 12 in deep for gr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 11, 12, 13 and 14
	Land Sand hills Soil 3d rate

Township 26 S Range 29 West

Chs	East on a random line between sections 12 and 13 va 13°10' E
40.00	Erected a mound for temporary gr sec cor
79.80	Intersected the N and S line 52 lks South of the corner to sections 12 and 13, from which corner I run South 89°38' West on a true line between sections 12 and 13 va 13°10' E
39.90	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for gr sec cor
79.80	The corner to sections 11, 12, 13, 14
	Land Sand hills Soil fine sand 3d rate

Township 26 N. Range 29 W.

Chs	North between Sections 11 and 12 Va 13°10'E
40.00	Raised a mound of Earth 2½ feet high from pits 18 x 24 x 12 in deep for gr sec-cor-
60.00	Entered a valley E & W
72.50	To South edge of Shallow pond
80.00	Point for corner being in the pond I raised a mound 3 ~~2½~~ feet high from pits 18x24 x12 in deep at a point 2.00 chs north of the true corner for witness corner to sections 1, 2, 11 and 12

Land South ⅓ ds Sand hills remainder valley & marsh
Soil Sand hills 3d Valley 2d rate

Township 26 North Range 29 West

From pt. for cor. to sect. 1, 2, 11 & 12 in pond [illegible]

Chs	East on random line between Sections 1 and 12 Va 13°10'E
7.75	Leave pond & marsh and enter dry bottom
40.00	Erected a mound for temporary gr sec-cor-
42.00	Enter Sand hills bearing N.W and S.W.
79.88	Intersected the East boundary of the township 47 lks South of the corner to sections 1 and 12 from which corner I run South 89°40' West on a true line between sections 1 and 12 Va 13°10'E
3994	Raised a mound of earth 2½ feet high from pits 18x24x12 in chs. deep for gr sec-cor-
7988	The corner to sections 1, 2, 11 and 12

Land. E½ Sand hills W½ valley ⅌ and marsh
Soil 2d & 3d rate

Township 26 North Range 29 W.

Chs	Found pt. for cor to Sec 1.2.11.12 [illegible]
	North between sections 1 and 2 on a random line va 13°10'E
2.00	Leave pond - and to W. Corner
20.00	Enter Sand hills Bearing E&W
40.00	Erected a mound for temporary qr sec-cor
80.24	Intersected the North boundary of the township 26 Ks. East of the corner to sections 1 and 2, from which corner I run South 11' East on a true line between sections 1 and 2 va 13°10'E
40.24	Raised a mound of earth 2½ feet high from pits 18x24 x12 in deep for qr sec-cor-
80.24	The corner to sections 1.2.11.12

Land South part valley North part Sand hills
Soil: 2d and 3d rates
June 14th 1875

Township 26 North Range 29 West

Chs	
	North between sections 34 and 35 va 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18x24 x12 in deep for qr sec-cor-
80.00	Raised a mound of earth 3 2½ feet high from pits 18x24x12 in deep for Corner to sections 26, 27, 34 and 35

Land Sand hills
Soil 3d rate

Township 26 North Range 29 W

chs	East on a random line between sections 26 and 35 va 13° E
40.00	Erected a mound of earth for temporary qr sec-cor-
80.00	Intersected the N and S line 50 lks south of the corner to sections 25, 26 35 and 36 from which corner I run South 89°39' Wes on a true line between sections 26 and 35 va 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80.00	The corner to sections 26 27 34 and 35

Land Sand ridges & hills
Soil Sand 3d rate

Township 26 North Range 29 West

chs	North between sections 26 and 27 va 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor-
80.00	Raised a mound of earth 5 ~~3½~~ feet high from pits 18 x 24 x 12 in deep for corner to sections 22, 23, 26 and 27

Land Sand ridges
Soil 3d rate
Grass poor & scanty

Township 26 North Range 29 West

chs	East on a random line between sections 23 and 26 var 13° E
40.00	Erected a mound for temporary qr sec-cor
80.10	Intersected the N and S line 41 lks south of the corner to section 23 24 25 and 26 from which corner I run south 89°42' west on a true line betw sections 23 and 26 var 13° E
40.05	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80.10	The corner to sections 22-23-26 and 27

Land Sand hills
Soil 3d rate

Township 26 N Range 29 W

chs	North between sections 22 and 23 var 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 14 15 22 and 23

Land Sand hills
Soil 3d rate

Township 26 North Range 29 West

Chs	East on a random line between sections 11 & 12
	va 13° E
40.00	Erected a mound for temporary qr sec-cor
80.08	Intersected the N and S line 76 lks South of the corner to sections 13, 14, 23 and 24 from which corner I run South 89 27 W on a true line between sections 14 and 23
	va 13° E
4 40.04	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
8 86.08	The corner to sections 14, 15, 22 and 23
	Land Sand hills
	Soil 3rd rate

Township 26 North Range 29 West

Chs	North between sections 14 and 15
	va 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 10, 11, 14 and 15
	Land Sand hills
	Soil nearly pure sand

Township 25 North Range 29 W

Chs	Cast on a random line between sections 11 and 14 Va 13° E
40.00	Erected a mound for temporary qr sec-cor
81.26	Intersected the N and S line 38 lks South of the Corner to sections 11, 12, 13 and 14 from which Corner I run South 89° 44' West on a true line between sections 11 and 14 Va 13° E
40.13	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor-
81.26	The corner to sections 10, 11, 14 and 15

Land Sand hills
Soil 3d rate

Township 26 N Range 29 West

Chs	North between sections 10 and 11 Va 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor-
78.00	Enter valley bearing E & W
80.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for Corner to sections 2, 3, 10 and 11

Land Sand hills
Soil 3d rate

Township 26 North Range 29 West

Chs	East on a random line between sections 2 and 11 va 13° E
40.00	Erected a mound of earth for temporary gr sec-cor
77.50	to West side of lake or marsh. Here I run due north 3 chains - Thence east on offset counting dist to the Lake.
80.09	Intersected the N and S line 51 lks north of the Mines corner to sections 1, 2, 11, and 12 which gives our intersection 49 lks south of the true corner to sections 1, 2, 11 and 12 from which true corner I run South 89°39' W on true line between sections 2 and 11 va 13°
40.00	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for gr sec cor
80.09	The corner to sections 2, 3, 10 and 11 Land level valley - wet - Soil 2d rate

Township 26 North Range 29 West

Chs	North on a random line between sections 2 and 3 va 13° E
40.00	Erected a mound for temporary gr sec - cor
66.00	Leave valley and Enter land hills bearing E and W
80.02	Intersected the North Boundary of the township 14 lks East of the Corner to sections 2 and 3 from which corner I run S 6° E on a true line between sections 2 and 3 va 13° E
40.02	Raised a mound of earth 2½ feet high from pits 18x24. x12 in deep for gr sec - cor
80.02	The corner to sections 2, 3, 10, 11

Land mostly valley
Soil 2d rate Sub soil Sand
Grass - good growth & good quality

Township 36 North Range 29 West

Chd	North between sections 33 and 34 Va 13° E.
4,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for gr sec-cor
81.00	Raised a mound of earth 3½ feet high from pits 18 x 24 x 12 in deep for corner to sections 27, 28, 33 and 34
	Land Sand hills Soil 3d rate

Township 36 N R 29 West

80	East on a random line between sections 27 & 34 Va 13° E
4,00	Erected a mound for temporary gr sec-cor
79.85	Intersected the N and S line 38 lks South of the corner to sections 26, 27, 34 and 35 from which corner I run South 89° 44' West on a true line between section 27 and 34 Va 13° E
39,92	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in-deep for gr sec-cor.
79,85	The corner to sections 27, 28, 33 and 34
	Land Sand hills and ridges Soil Sandy 3d rate

Township 26 north Range 29 W

Chs	North between sections 27 and 28 Va 13° E
40,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in-deep for corner to sections 21, 22, 27 and 28
	Land Sand hills Soil 3d rate
	June 15th 1875

Township 26 N Range 29 West

Chs	East on a random line between sections 22 and 27 Va 13° E
40,00	Erected a mound for temporary qr sec-cor
79,96	Intersected the N and S line 14 lks South of the corner to sections 22, 23 26 and 27 from which corner I run South 89° 54' West on a true line between sections 22 and 27 Va 13° E
39,98	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in-deep for qr sec-cor
79,96	The corner to sections 21, 22, 27, 28
	Land Sand hills Soil 3d rate

Township 26 North Range 22 West

Chs	North between Sections 21 and 22 Va 13° E
40.00	Raised a mound of Earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor.
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in- deep for corner to sections 15.16.21 & 22
	Land Land hills Soil 3d rate

Township 26 North Range 22 West

Chs	East on a random line between Sections 15 and 22 Va 13° E
40.00	Erected a mound for temporary qr sec-cor
79.62	Intersected the N and S line 5.5 chs South of the corner to Sections 14.15.22. and 23. from which corner I run South 59 3/4 West on a true line between Sections 15 and 22 Va 13 E
39.31	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in- deep for qr sec-cor.
11.62	The corner to sections 15, 16, 21 and 22

Township 26 North Range 29 West

Chs	North between Sections 15 and 16 Va 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 9, 10, 15 and 16
	Land Sand hills Soil 3d rate

Township 26 North Range 29 West

Chs	East on a random line between Sections 10 and 15 Va 13° E
40.00	Erected a mound of temporary qr sec-cor
79.06	Intersected the N and S line 70 lks. South of the corner to Sections 10, 11, 14 and 15 from which corner I run S 89°30' West on a true line between Sections 10 and 15 Va 13° E
39.88	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
79.76	The corner to Sections 9, 10, 15 & 16
	Land Sand hills Soil 3d rate

Township 26 North Range 29 West

0 00	North between sections 9 and 10 Va 13° 10' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for gr sec-cor-
75.00	Leave sand hills and enter a valley bearing E & W
80.00	Raised a mound of earth ~~2½~~ 3 feet high from pits 18 x 24 x 12 in. deep for corner to sections 3, 4, 9 and 10
	Land sand hills Soil 3d rate

Township 26 North Range 29 West

0 00	East on a random line between sections 3 and 10 Va 13° 10' E
40.00	Erected a mound for temporary gr sec-cor
80.16	Intersected the N and S line 66 lks south of the corner to sections 2, 3, 10 and 11. from which corner I run South 89° 32' West on a true line between Sections 3 and 10 Va 13° 10' E
40.08	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for gr sec-cor
80.16	The corner to sections 3, 4, 9 and 10
	Land level valley Soil 2d rate Subsoil sand Grass good

Township 26 North Range 29 West

Chz	North on a random line between sections 3 and 4
	va 13°10' E
40.00	Erected a mound for temporary gr sec-cor
69.00	Enter sand hills E & N
80.31	Intersected the north boundary of the township 11 lks west of the corner to sections 3 and 4 from which corner I run South 5' West on a true line between sections 3 and 4
	va 13°10' E
40.31	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for gr sec cor
80.31	The corner to sections 3, 4, 9 and 10
	Land mostly valley
	Soil 2d rate

Township 26 North Range 29 West

[illegible]	North between sections 32 and 33
	va 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for gr sec-cor
80.00	Raised a mound of earth 3½ feet high from pits 18 x 24 x 12 in deep for corner to sections 28, 29, 32 and 33
	Land Sand hills
	Soil nearly pure sand

Township 25 N Range 29 West

Chs	
	East on a random line between sections 28 and 33 va 13° E
40,00	Erected a mound for temporary qr sec cor
80,28	Intersected the N and S line 26 lks South of the corner to sections 27, 28 33 and 34 from which corner I run South 59° 49' West on a true line between sections 28 and 33 va 13° E
40,14	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor
80,28	The corner to sections 28, 29, 32 and 33 Land Sand hills Soil 3d rate

Township 26 North Rang 29 West

Chs	
	North between sections 28 and 29 va 13° E
40,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
80,00	Raised a mound of earth 3 ~~2½~~ feet high from pits 18 X 24 X 12 in deep for corner to sections 20, 21, 28 and 29
	Land Sand hills & ridges Soil worthless

Township 26 North Range 29 West

Chs	Cast on a random line between sections 21 and 28 va 13° E
40.00	Erected a mound for temporary qr sec. cor.
80.11	Intersected the N and S line 4 chs South of the corner to sections 21, 22, 27 and 28, from which corner I run South 89° 42' West on a true line between sections 21 and 28 va 13° E
40.05½	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 ins deep for qr sec. cor.
80.11	The corner to sections 20, 21, 28 and 29
	Land sand hills Soil 3d rate

Township 26 N Range 29 West

Chs	North between sections 20 and 21 va 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec. cor.
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 16 17 20 and 21
	Land sand hills Soil 3d rate

Township 26 north Range 29 West

chs	East on a random line between sections 16 and 21 Va 13° E
40.00	Erected a mound for temporary qr sec-cor
80.47	Intersected the N and S line 76 lks south of the corner to Sections 15 16 21 and 22 from which corner I run S 89° 27' W on a true line between sections 16 and 21 Va 13° E
40.23½	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 ins deep for qr sec cor
80.47	The corner to sections 16, 17, 20 and 21 Land Sand hills Soil 3d rate

Township 26 N Range 29 West

chs	North between Sections 16 and 17 Va 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 ins deep for qr sec-cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 ins deep for corner to sections 8, 9, 16 and 17. Land Sand hills Soil Sandy 3d rate

June 16th 1875

Township 26 North Range 29 West

0 hs	East on a random line between Sections 9 and 16 Va 13° E
40.00	Erected a mound for temporary qr Section cor
80.09	Intersected the North and South line 31 lks South of the corner to Sections 9.10.15 and 16. from which corner I run South 89°47' West on a true line between Sections 9 and 16 Va 13° E
40.04½	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for qr Sec-Cor
80.09	The corner to Sections 8.9.16 and 17
	Land Sand hills Soil 3d rate

Township 26 North Rang 29 West

0 hs	North between Sections 8 and 9 Va 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for qr Sec-Cor.
73.50	Enter a valley bearing South West & N.E
80.00	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for corner to Sections 4, 5, 8 and 9
	Land mostly Sand hills Soil 3d rate

Township 26 N Range 29 West

Chs	
	East on a random line between sections 4 & 9 va 13° E
40,00	Erected a mound for temporary qr sec-cor
79,84	Intersected the N and S line 26 lks South of the corner to sections 3, 4 9 and 10 from which corner I run South 89° 49' West on a true line between sections 4 and 9 va 13° E
39,92	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
79,84	The corner to sections 4, 5, 8, 9
	Land, valley-level nice Soil sandy 2d rate Grass good

Township 26 N Range 29 W.

Chs	
	North on a random line between sections 4 and 5 va 13° E
40,00	Erected a mound for temporary qr sec cor
73,00	Leave valley and enter sand hills E & W
~~80,19~~ 80,19	Intersect'd the north boundary of the township 17 lks West of the corner to sections 4 and 5 from which corner I run South 7' West on a true line between sections 4 and 5 va 13° E
40,19	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80,19	The corner to sections 4, 5, 8, & 9
	Land Level Soil Sandy - 2d rate Grass good

Township 26 North Range 29 West

Chs	North between Sections 31 and 32 Va 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor-
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 29, 30, 31 and 32
	Land Sand hills Soil 3d rate

Township 26 N Range 29 W.

Chs	East on a random line between sections 29 and 32 Va 13° E
40.00	Erected a mound for temporary qr sec-cor-
80.36	Intersected the North and South line 24 lks South of the corner to sections 28, 29, 32 and 33 from which Corner I run South 89° 50' West on a true line between sections 29 and 32 Va 13° E
40.18	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80.36	The corner to sections 29, 30 31 and 32
	Land Sand hills Soil 3d rate

Township 26 N. Range 29 West

Chs	
	West on a random line between sections 30 and 31 on 13° E
40.00	Erected a mound for temporary qr sec-cor
80.26	Intersected the West boundary of the Township 15 lks North of the corner to sections 30 and 31 from which corner I run North 89° 54' East on a true line between sections 30 and 31 on 13 E
40.26	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor
80.26	The corner to sections 29, 30, 31 and 32
	Land Sand hills Soil 3d rate

Township 26 N Range 29 West of 6 Principal Meridian

Chs	
	North between sections 29 and 30 on 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 19, 20, 29 and 30
	Land Sand hills Soil 3d rate

Township 26 N Range 29 W 5th Principal Merid

Chs	East on a random line between sections 20 and 29 va 13° E
40,00	Erected a mound for temporary qr sect-cor
80,42	Intersected the N and S line 31 lks. South of the corner to sections 20, 21, 28 and 29 from which corner I run South 89° 47' West on a true line between sections 20 and 29 va 13° E
40,21	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80,42	The corner to sections 19, 20, 29, 30
	Land Sand hills
	Soil 3d rate

Township 26 N Range 29 W 5. P. M.

Chs	West on a random line between sections 19 and 30 va 13° E
40,00	Erected a mound for temporary qr sec-cor
80,03	Intersected the west boundary of the township 31 lks north of the corner to sections 19 and 30 from which corner I run North 89° 51' East on a true line between sections 19 and 30 va 13° E
40,03	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80,03	Cor. to sec. 19, 30, 24 & 30
	Land Sand hills
	Soil 3d rate

Township 26 N. Range 29 W. of 6th P. M.

Chs	North between sections 19 and 20 Va 13° E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec - cor -
80.00	Raised a mound of earth ~~2½~~ 3 feet high from pits 18 x 24 x 12 in deep for corner to sections 17, 18, 19 and 20
Land	Sand Hills
Soil	3d rate

June 17th 1875 -

Township 26 North Range 29 West

Chs	East on a random line between sections 17 and 20 Va 13° E
40.00	Erected a mound for temporary qr sec - cor
80.12	Intersected the N and S line 17 lks south of the corner to sections 16, 17, 20 and 21 from which corner I run South 89° 53' West on a true line between sections 17 and 20 Va 13° E
40.06	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec Corner
80.12	The corner to sections 17, 18, 19 & 20
Land	Sand hills
Soil	pure sand 3d rate
Grass	poor

Township 26 North Range 29 West

Chs	
	West on a random line between sections 18 and 19 Va 13° E
40,00	Erected a mound for temporary qr sec-cor
80 15	Intersected the west boundary of the township 38 lks North of the corner to sections 18 and 19 from which corner I run N 89° 44' East on a true line between sections 18 and 19 Va 13° E
40,15	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80 15	The corner to sections 17, 18 19 and 20
	Land Sand hills Soil 3d rate

Township 26 N R 29 W, 6 P M

Chs	
	North between sections 17 and 18 Va 13° E
40,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 7, 8, 17 and 18
	Land Sand hills Soil 3d rate

Township 26 North Range 29 West

chs	East on a random line between sections 8 and 17 va 13° E
40,00	Erected a mound for temporary qr sec-cor
79,86	Intersected the N and S line 59 lks South of the corner to sections 8, 9, 16 and 17 from which corner I run South 89°35' West on a true line between sections 8 and 17 va 13° E
39,93	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor-
79,86	The corner to sections 7, 8 17 and 18
	Land Sand hills Soil 3d rate

Township 26 N Range 29 West

chs	West on a random line between sections 7 and 18 va 13° E
40,00	Erected a mound for temporary qr sec-cor-
79,82	Intersected the west boundary of the township 21 lks North of the corner to sections 7 and 18, from which corner I run North 89°51' East on a true line between sections 7 and 18 va 13° E
39,82	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor-
79,82	The corner to sections 7, 8, 17 and 18
	Land Sand hills Soil 3d rate

48

Township 26 North Range 29 West

	0 hs	North between sections 7 and 8 Va 13° E
	19.00	Enter valley bearing East and West
4	40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec - cor -
8	65.40	Leave ~~bottom~~ valley and enter Sand hills bearing N E and West
	80.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for Corner to sections 5, 6, 7 and 8

Land part Sand hills and part valley
Soil 2d and 3 rates

Township 26 North Range 29 W

	0 hs	East on a random line between sections 5 and 8 Va 13° E
	19.50	Entered a valley bearing N E and South West -
	40.00	Erected a mound of earth for temporary qr sec - cor -
	79.92	Intersected the N and S line 24 lks South of the Corner to sections 4, 5, 8 and 9 from which corner I run S 89° 50' West on a true line between sections 5 and 8 Va 13° E
	39.96	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec Cor -
	79.92	The corner to sections 5, 6, 7 and 8

Land mostly level valley
Soil 2d rate - Sandy

Township 26 North Range 29 West

ch 3	West on a random line between sections 6 and 7 Va 13° E
40,00	Erected a mound for temporary qr Sec-Cor
79,58.	Intersected the west boundary of the township 40 chs North of the corner to sections 6 and 7 from which corner I run North 89°23' east on a true line between sections 6 and 7 Va 13° E
39,58	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
79,58	The corner to sections 5, 6 7 and 8

Land Sandy hills
Soil 3d rate

Township 26 N. Range 29 West of the Principal Meridian

ch 3	North on a random line between sections 5 and 6 Va 13° E
40,00	Erected a mound for temporary qr sec-cor-
80,37	Intersected the north boundary of the township 28 chs West of the corner to sections 5 and 6 from which corner I run S 12' West on a true line between sections 5 and 6 Va 13° E
40.37	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80,37	The corner to sections 5, 6, 7 and 8

Land Sand hills
Soil 3d rate
June 18th 1875-

48

General Description

All of this township is
Sand hills Soil 3d rate
Except part of sections
1, 2, 3, 4, 5, 11, and 8 which is
a nice beautiful valley,
with good grass and water
in places - Water can
be obtained in they in most place valley
by digging a few feet
The soil of the valley is a
black sandy loam with sandy
subsoil - Would produce good
crops for a few years - but
is better adapted to grazing
This township is entirely
devoid of wood

A List of the names of

individuals employed to assist in running measuring and marking the lines and corners described in the foregoing field notes of Township No 26 North of the base line of Range No 29 West of the 6th principal Meridian showing the respective capacities in which they acted

A M Forbes chainman
E J Holbrook chainman
S P Koon mound man
L Stambaugh "
W F O'Neil flag man

We hereby certify that we assisted James L. Slocum Deputy Surveyor in Subdividing Township No 26 North of the Base line Range No 29 West of the 6th Principal Meridian and that said Township has been in all respects to the best of our Knowledge and belief well and faithfully Surveyed and the boundary Monuments planted according to the Instructions of the Surveyor General

And of dimensions Character Construction and Marking and in the Manner as Specifically described in the foregoing field Notes

A. M. Forbes } Chainmen
E. J. McCabrey
A. P. Koon } Moundsmen
L. Stambaugh
W. F. O'Neil } Flagman

Subscribed and Sworn to by the above named Parties before me a Notary Public in and for the County of Cuming and State of Nebraska this 12th day of August 1875

J. McMillan

I James L Slocum deputy Surveyor do solemnly swear that in pursuance of a joint contract wherein David V Stephenson James L Slocum and William Hardin are joint Contractors with E. E. Cunningham Surveyor General for the district of Nebraska and Iowa bearing date the 26 day of May 1875 I have well and faithfully and truly in my own proper person and in strict conformity to the instructions furnished by the Surveyor General the Surveying Manual and the laws of the United States Surveyed all those parts or portions of Township 26 North of the Base line in Range 29 West of the 6th Principal meridian as are represented in the foregoing field notes

48

as having been surveyed under my direction and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the surveying manual, printed instructions special instructions of the Surveyor General - of dimensions character construction and marking and in the manner specifically described in the foregoing field notes and that the foregoing are the true and original field notes of such survey

James L Slocum

Subscribed by said James L Slocum deputy surveyor and sworn to before me a Notary Public for Saunders County in the State of Nebraska this 17th day of August 1875

E A Folsom
Notary Public

Surveyor Generals Opinion

Plattsmouth Sept 21st 1875

The foregoing field Notes of the Survey and Subdivision of Township No 26 North of the Baseline of Range No 29 West of the 6th Principal Meridian in Nebraska Executed by James. L. Sloeum under joint contract No 92 dated May 26th 1875 in the month of June 1875 having been critically examined the necessary corrections and explanations made the said field Notes and the Surveys they describe are hereby approved

Wm J Clark
Surveyor General

Town 27 Range 29 W.



Field notes of the Survey of the Sub-division lines in Township No 27 North of the Base line, of Range 29 West of the Principal Meridian in the State of Nebraska Executed by James L Slocum Deputy Surveyor under joint contract No 92 dated 26th day of May 1875.

Sub division commenced June 19th 1875.
Sub division completed June 23d 1875.

A list of names of

assistants and their several duties

A M Forbes Chainman
E J Holbrook "
S P Koon mound man
L Stambaugh "
W F O Neil flag man

Town 27 N R 29 W - 6 principal Merdn

To determine the proper adjustment of my compass for sub-dividing this township, I commence at the corner to townships 26 and 27 North Ranges 28 and 29 West and run north on a blank line along the east boundary of section 36
Va 13° 30' E

40.00 To a point 14 lks West of the qr sec cor
79.91 To a point 24 lks West of the corner to sections 25 and 36
To retrace this line or run a parallel there to my compass must be adjusted to a variation of 13° 20' E

Town 27 N R 29 W of 6th principal Meridian

Chs	From the corner to Sections 1, 2, 35 and 36 on the South boundary of the Township, I run North between sections 35 and 36 va 13'20' E
,50	Enter valley bearing East & Wes
~~50,00~~	~~Drain or Slough 15 lks over, runs N. East~~
40,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor-
50,00	Drain 15 lks wide runs North East
80,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 25, 26, 35 and 36
	Land level 1st prairie Soil Sandy 2d rate Grass good

Town 27 N, Range 29 W of 6 Principal Meridian

Chs	East on a random line between sections 25 and 36 va 13'20' E
40,00	Erected a mound for temporary qr sec-cor
86,00	Intersected the east boundary of the Township 32 lks South of the corner to sections 25 and 36 from which corner I run South 89°46' West on a true line between sections 25 and 36 va 13°20' E
40,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor-
80,00	The corner to sections 25 26 35 and 36
	Land bottom - Wet- Soil 2d rate

Township 27 N. Range 29 W. 6th Prin. Mer.

Chs	North between sections 25 and 26 va 13°20' E
10.50	Enter sand hills East & West
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
66.00	Enter river bottom
65.50	Right bank of the North fork of the Loup River 2 chs over runs South of East current rapid - 14 in deep -
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 23, 24, 25 & 26

Land North and South parts level ~~valley~~ middle part sand hills
Soil 2d and 3d rate

Town 27 N Range 29 W of 6th principal Meridian

Chs	East on a random line between sections 24 and 25 va 13°20' E
40.00	Erected a mound for temporary qr sec-cor
56.00	Touch the north bank of the River. Thence in river
62.00	Leave river running South East
80.70	Intersected the east boundary of the township 13 chs South of the corner to sections 24 and 25, from which corner I run South 89°54' West on a true line between sections 24 and 25 va 13°20' E
40.35	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80.70	The corner to sections 23, 24, 25 and 26

Land level bottom
Soil sandy poor 2d rate

Town - 27 N R 29 W 6 Principal Merid

Chs	North between sections 23 and 24 Va 13° 15' E
15,00	Enter sand hills bearing East and West
40,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
60,00	Enter a valley bearing S. East and N. W.
80,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 13, 14 23 and 24

Land North and South Level, Soil 2d rate
Middle part Sand hills Soil 3d rate

Town 27 N R 29 W of 6th Principal Meridian

Chs	East on a random line between sections 13 and 24 Va 13° 15' E
40,00	Erected a mound for temporary qr sec. cor.
48,00	Leave valley and enter sand hills bearing W of N & S of E
80,62	Intersected the East boundary of the Township 20 Chs North of the corner to sections 13 and 14 from which corner I run North 89° 57' W, on a true line between sections 13 and 24 Va 13° 15' E
40,31	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor.
80,62	The corner to sections 13, 14 23 and 24

Land East part Sand hills Soil 3d rate
W½ Valley Soil poor 2d rate

Township 27 North Range 29 West

Chs	North between sections 13 and 14 va 13°15' E
40,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for Corner to sections 11, 12 13 and 14
	Land level valley Soil Sandy - 2d rate Grass good

Township 27 North Range 29 West of the 6th Principal Meridian

Chs	East on a random line between sections 12 and 13 va 13°15' E
40,00	Erected a mound of earth for temporary qr sec-cor
80,69	Intersected the east boundary of the township 33 lks North of the corner to sections 12 and 13 from which Corner I run N 89° 46' West on a true line between sections 12 and 13 va 13°15' E
40,34½	Raised a mound of Earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80,69	The corner to sections 11, 12, 13 and 14
	Land level valley Soil Sandy 2d rate Grass good

Township 27 North Range 29 West

Chs	
	North between sections 11 and 12 Va 13°15' E
14.00	Enter Sand Ridge bears East and West
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr Sec-cor-
80.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for Corner to Sections 1, 2 11, and 12,
	Land Sand ridges Soil poor Sand 3rd rate

Township 27 North Range 29 West

Chs	
	East on a random line between sections 1 and 12 Va 13°15' E
40.00	Erected a mound for temporary qr Sec Cor-
80.96	Intersected the East boundary of the township 46 chs North of the corner to sections 1 and 12 from which cor ner I run North 89°40' West on a true line between Sections 1 and 12 Va 13°15' E
40.48	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr Sec-cor
80.96	The corner to sections 1, 2, 11 and 12
	Land Sand hills Soil 3rd rate

Township 27 N Range 29 West

0 lks	North on a random line between sections 1 and 2 Va 13° 15' E
40,00	Erected a mound for temporary qr sec-cor-
57,00	Leave Sand hills and enter valley bearing East and west
79,10	Intersected the north boundary of the township 80 lks West of the corner to sections 1 and 2 from which corner I run South 34' West on a true line between sections 1 and 2 Va 13° 15' E
39,10	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor-
79,10	The corner to sections 1, 2, 11 and 12

Land North part valley 2d rate
South part Sand hills
June 19th 1875-

Township 27 North Range 29 West of the 6th Principal Meridian

0 lks	North between sections 34 and 35 Va 13° 20' E
35,00	Enter a slough 4,00 chs wide running East
40,00	Raised a mound of Earth 2½ feet high, from pits 18 x 24 x 12 in. deep, for qr sec-cor
46,00	Leave valley and enter Sand hills bearing West and North East
80,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 26, 27, 34 and 35-

Land S½ valley, low and Wet
N½ Sand hills
Soil, valley 2d rate
Sand hills 3d

Township 27 North Range 29 West

Chs	
	East on a random line between sections 26 and 35 va 13°20' E
39.00	Enter valley N, an, S.
40.00	Erected a mound for temporary qr sec cor
80.14	Intersected the N and S line 15 lks South of the corner to sections 25, 26, 35 and 36 from which corner I run S 89°54' West on a true line between sections 26 and 34 va 13°20' E
40.07	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec - cor -
80.14	The corner to sections 26, 27 34 and 35

Land W½ Sand hills
E½ valley Soil 2d rate

Township 27 North Range 29 West

Chs	
	North between sections 26 and 27 va 13°20' E
22.00	Enter bottom land bears E&W
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec - cor
44.20	Stream 15 lks over runs East
63.00	Enter sand hills bears E&W
79.50	Enter bottom
80.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 22, 23 26 and 27

Land. Mostly level
Soil Sandy poor 2d rate

Township 27 North Range 29 West

Chs	East on a random line between sections 23 & 26 Va 13°20' E
6.00	To the right bank of the north fork of Loup River running east.
16.50	Leave the river bearing South of east
40.00	Erected a mound for temporary qr sec cor
80.46	Intersected the N and S line 7 lks north of the corner to sections 23 24 25 and 26 from which corner I run N 89°57' West on a true line between sections 23 and 24 Va 13°20' E
140.23	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
80.46	The corner to sections 22. 23, 26 and 27 Land bottom - Wet - Soil 2d rate

Township 27 north Range 29 West

Chs	North between sections 22 and 23 Va 13°20' E
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
59.00	Right bank of the North Branch of Loup River 3.00. over on line running East of South - 12 inches deep -
80.00	Raised a mound of earth 2½ feet heigh from pits 18 X 24 X 12 in deep for corner to sections 14 15 22 and 23
	Land bottom Soil poor 2d rate

Township 27 North Range 29 West

Chs	East on a random line between sections 14 and 23 on 13°20' E
0,25	Enter sand hills
40,00	Erected a mound for temporary qr sec-cor
65,00	Enter valley bearing S.E
80,25	Intersected the N. and S line 29 lks South of the corner to sections 13 14 23 and 24 from which corner, I run S 89°48 W on a true line between sections 14 and 23 on a 13°20' E
40,12½	Raised a mound of earth 2½ feet high from pits 18x24 x12 in deep for qr sec-cor
80,25	The corner to sections 22, 23, 26 and 27

Land, W⅔d Sand hills 3d rate
E⅓ valley 2d rate

Township 27 N Range 29 West

Chs	North between sections 14 and 15 on a 13°20' E
2,00	Enter Sand ridges bears S.E
40,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec - cor
77,00	Enter valley bearing S.W.
80,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 10, 11, 14 and 15

Land Sand ridges & Hills
Soil 3d rate

Township 27 North Range 29 West

Chs		East on a random line between sections 11 and 14 Va 13°20' E
0		
40,00		Erected a mound for temporary qr sec-cor
40		
56,15		Intersected the N and S line 15 lks South of the corner to sections 11 12, 13 and 14 from which Corner I run South 89°34' West on a true line between sections 11 and 14 Va 13°20' E
63		
80		
40,07½		Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in-deep for qr sec-cor-
4		
50	80,15	The corner to sections 10 11, 14 and 15 Land level valley Soil Sandy 2d rate Grass good

Township 27 North Range 29 West

Chs		North between sections 10 and 11 Va 13°20' E
40,00		Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in-deep for qr sec-cor
74,00		Leave valley- Enter sand hill bearing E and W
80,00		Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in-deep for corner to sections 2, 3, 10 and 11
		Land level Soil sandy 2d rate Grass tolerably good

Township 27 North Rang 29 West

0.00	East on a random line between sections 2 and 11 Va 13°20' E
40.00	Entered valley bearing S.E and Erected a mound for temporary qr sec-cor
73.80	Enter sand hills
80.31	Intersected the North and S. line 20 lks North of the corner to Sections 1, 2, 11 and 12 from which corner I run North 89°51' West on a true line between Sections 2 and 11 Va 13°20' E
40.15½	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep for qr sec-cor
80.31	The corner to sections 2, 3, 10 and 11 Land W½ sand hills 3d rate E½ valley poor 2d rate

Township 27 North Range 29 West

0.00	North on a random line between sections 2 and 3 Va 13°20' E
1000	Enter valley bearing E & W
4000	Erect a mound for temporary qr sec cor
79.48	Intersected the north boundary of the township 82 lks West of the corner to sections 2 and 3 from which corner I run South 35' West on a true line between sections 2 and 3 Va 13°20' E
39.48	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor
79.48	The corner to sections 2, 3, 10 and 11 Land mostly valley soil 2d rate

Township 27 North Range 29 West of the 6th Principal Meridian

chs	North between Sections 33 and 34 va 13°20' E
34.00	Enter valley bearing E and W
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
54.00	Enter Sand hills bearing E and West
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in-deep for Corner to Sections 27, 28. 33 and 34

Land central part valley Soil poor 2d rate Remainder Sand hills Soil 3d rate

Township 27, North Range 29 W

chs	East on a random line between Sections 27 and 34 va 13°20' E
40.00	Erected a mound for temporary qr sec-cor-
79.95	Intersected the N and S line 21 lks South of the corner to Sections 26 27 34 and 35 from which corner I run S 89° 51' West on a true line between sections 27 and, 34 va 13°20' E
39.97½	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in-deep for qr sec-cor-
79.95	The corner to Sections 27.28 33 and 34

Land Sand hills Soil 3d rate

20

Township 27 North Range 29 West

Ch	Chs	North between sections 27 and 28 Va 13°20'E
0,2	40,00	Raised a mound of earth 2½ feet high from pits 18×24×12 in. deep for qr sec-cor-
40		
65,	48,00	Enter valley bearing E and W
80	55,75	Stream 10 lks over runs east
	72,00	Enter sand hills bearing east
	80,00	Raised a mound of earth 2½ feet high from pits 18×24×12 in. deep for corner to sections 21, 22 27 and 28
40,		
		Land S, past Sand hills Soil 3d rate North part valley Soil poor 2d rate
		June 20th 1875

Township 27 North Range 29 West

Chs		East on a random line between sections 22 and 27 Va 13°20'E
	40,00	Erected a mound for temporary qr sec-cor
	78,60	Enter bottom bearing S, E
	80,15	Intersected the N and S line 15 lks South of the corner to sections 22, 23, 26 and 27 from which corner I run S 89°54' West on a true line between sections 22 and 27 Va 13°20'E
3		
	40,07½	Raised a mound of earth 2½ feet high from pits 18×24×12 in. deep for qr sec cor
	80,15	The corner to sections 21, 22, 27, 28 Land Sand hills Soil 3d rate

Here

Township 27 North Rang 29 W

Chs	
	North between Sections 21 and 22 va 13°20'E
40,00	Raised a mound of earth 2½ feet high from pits 18×24×12 in-deep for gr sec-cor-
75,00	Enter river bottom bear in S of E
80,00	Raised a mound of earth fro 2½ feet high from pits 18×24×12 in-deep for corner to Sections 15.16 21 and 22
	Land Sand hills and Ridges Soil 3d rate

Township 27 North Range 29 west

Chs	
	East on a random line between sections 15 and 22 va 13°20'E
40,00	Erected a mound for temporary gr sec-cor
70,20	Right bank of the North fork of Loup river 2.00 chs over
80,35	Intersected the N and S line 46 lks South of the corner to Sections 14 15, 22 and 23, from which corner I run South 89°40'W on a true line between sections 15 and 22 va 13°20'E
40,17½	Raised a mound of earth 2½ feet high from pits 18×24×12 in-deep for gr sec-cor-
80,35	The corner to sections 21.22, 27.28 Land River bottom Wet Soil 2d rate

Township 27 North Range 29 West

Ch	Chs	North between sections 15 and 16 on 13°20' E
0,[illegible]	14.80	South bank of North fork of Loup river - runs east - 2 chs wide
40,[illegible]		
	20.00	Enter Sand ridges bearing E and West
65,[illegible]		
	40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
80		
	80.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 9, 10, 15 and 16
40,[illegible]		
		Land S ¼ river bottom Soil Sandy poor 2d rate N ¾ Sand ridges Soil 3d rate
50,[illegible]		

Township 27 North Range 29 West

Chs		East on a random line between sections 10 and 15 on 13°20' E
35.50		Enter valley bearing S of E
40.00		Erected a mound for temporary qr sec - cor
19.85		Intersected the N and S line 23 lks North of the corner to sections 10 11 14 and 15 from which corner I ran north 89° 58' West on a true line between sections 10 and 15 on 13°20' E
39.92½		Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec - cor
79.85		The corner to sections 9, 10, 15 and 16 Land W ½ Sand hills Soil 3d rate E ½ valley 2d rate

Township 27 N Range 29 W.

Chs	Chs	North between sections 9 and 10 on 13° 20' E
0,2		
	30,00	Enter ~~a~~ valley bearing E & W
400		
	40,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
65,0		
80 3		
	80,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to Sections 3, 4, 9 and 10
		Land S part sand hills Soil 3d rate North 50 chs valley soil 2d rate - grass good -
40,1		
50,2		

Township 27 North Range 29 West

Chs	East on a random line between sections 3 and 10 on 13° 20' E
40,00	Erected a mound for temporary qr sec cor
69,50	Enter sand ridge bears N & S
79,94	Intersected the N. and S. line 31 lks North of the corner to sections 2, 3, 10 and 11 from which corner I run North 89° 47' West on a true line between sections 3 & 10 on 13° 20' E
399,7	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in - deep for qr sec - cor
79,94	The corner to sections 3, 4, 9 and 10 Land mostly valley soil poor 2d rate

Township 27 N Range 29 West

Chs	North on a random line between sections 3 and 4 Va 13° 20' E
40.00	Erected a mound for temporary qr sec-cor
79.33	Intersected the North boundary of the township 28 lks West of the corner to sections 3 and 4 from which corner I run South 12' West on a true line between sections 3 & 4 Va 13° 20 E
39.33	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor-
79.33	The corner to sections 3, 4, 9 and 10
	Land Level valley Soil Sandy 2d rate

Township 27 North Range 29 West of the 6th Principal Meridian

Chs	North between sections 32 and 33 Va 13° 20 E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 28, 29, 32 and 33.
	Land Sand hills Soil Sand 3d rate

Township 27 North Range 29 West

	Chs	East on a random line between sections 28 and 33 va 13° 20' E
4	4000	Erected a mound for temporary qr sec cor
6	8029	Intersected the N and S line 15 lks North of the corner to sections 27, 28 33 and 34 from which corner I run North 89° 54' West on a true line between sections 28 and 33 va "
4	40,14h	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
5	8029	The corner to sections 28, 29, 32 and 33 Land Sand hills Soil 3d rate

Township 27 North Range 29 West

Chs	North between sections 28 and 29 va 13° 20' E
4000	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep for qr Sec cor
5000	Enter Wet marsh
8000	Raised a mound of earth 3½ feet high from pits 18 X 24 X 12 in deep for corner to sections 20, 21, 28 and 29

Land - South portion of 50 chs Sand hills Soil 3d rate
North - portion of 30 chs
Wet - Swamp - worthless

Township 27 N Range 29 West

0,00	East on a random line between sections 21 and 28 shallow va 13°20' E
25,00	Pond - stretching out E and West
40,00	Cor point in pond where I place a temporary qr sec-cor-
40,80	Leave pond
65,00	Leave marsh & enter Sand hills
79,77	Intersected the N and S line 28 lks South of the corner to sections 21, 22, 27 and 28 from which corner I run South 89°48' West on a true line between sections 21 and 28 va 13°20' E
38,96	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for Witness cor - distant 92½ lks - East of qr sec-cor
79,77	The corner to sections 20, 21, 28 and 29

Township 27 North Range 29 West

0,00	North between sections 20 and 21 va 13°20' E
30,00	Enter Sand hills bears E & W
40,00	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for qr sec-cor-
80,00	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for corner to sections 16, 17, 20 and 21

Land S½ marsh 3d rate
N½ Sand hills 3d rate

Township 27 N Range 29 West

Chs	East on a random line between sections 16 and 21 va 13°20' E
40,00	Erected a mound for temporary qr sec-cor
57,00	Enter river bottom bearing S. E
79,81	Intersected the N and S line at corner to sections 15, 16, 21 and 22 from which corner I run West on a true line between sections 16 and 21 va 13°20' E
39,90½	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor
79,81	The corner to sections 16 17, 20 and 21 Land W⅔ Sand hills E⅓ Bottom poor 2d

date June 21 1875

Township 27 North Range 29 W

Chs	North between sections 16 and 17 va 13°20' E
40,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor
47,50	Enter river bottom bearing S.E
60,50	Right bank of North fork of Soup river 2,00 chs over runs S. E.
70,00	Enter Sand hills bears S E
80,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 8, 9, 16 and 17

Land Sand hills 3d rate
Bottom Sandy poor 2d

Township 27 North Rang 29 W

Chs	East on a random line between sections 9 & 16 va 13°20' E	
40,00	Erected a mound for temporary qr sec-cor-	
50,28	Intersected the North South line 38 lks South of the corner to sections 9 10 15 and 16 from which corner I run S 89°44' West on a true line between sections 9 and 16 va 13°20' E	
40,14	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor	
80,28	The corner to sections 8, 9, 16, 17 Land Sand hills Soil 3d rate	

Township 27 North Rang 29 W

Chs	North between sections 8 and 9 va 13°20' E
40,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor-
55,00	Enter a valley bearing S. E
80,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 4, 5, 8 and 9
	Land S ¾ths Sand hills Soil 3d rate N ¼ - Valley - Soil 2d rate

Township 27 North Range 29 W

	Chs	East on a random line between sections 4 and 9 Va 13°20' E
4	4000	Erected a mound for temporary qr sec Cor
6	79,89	Intersected the the north and south line 20 lks South of the corner to sections 3 4, 9 and 10 from which corner I run S 89°51' West on a true line between Sections 4 and 9 Va 13°20' E
4	39,94½	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr qr sec cor
5	79,89	The corner to sections 4, 5, 8, 9

Land level. Soil Sandy 2d rate

Township 27 N Range 29 West

	Chs	North on a random line between sections 4 and 5 Va 13°20' E
	3500	Enter Sand hills bearing N.W. and N E
	4000	Erected a mound for temporary qr sec - cor
	79,69	Intersected the north boundary of the township 48 lks East of the corner to Sections 4 and 5. from which corner I run South 21' West on a true line between sections 4 and 5 Va 13°20' E
	39,69	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
	79,69	The corner to sections 4, 5, 8, 9,

Land S½ valley 2d rate
N½ sand hills 3d rate

Township 27 North Range 29 West of 6th Principal Meridian

0,00	North between sections 31 and 32 va 13° 20' E
40,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec-cor
70,00	Enter valley bears E and W
75,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for Witness corner to sections 29, 30 31 and 32
75,50	Enter marshy border of Pond
78,00	Pond of water
80,00	Corner point in water 20 inches deep
	Land Sand hills Soil 3d rate

Township 27 North Range 29 West

0,00	East on a random line between sectionations 29 and 32 va 13° 20' E
19,00	Leave marsh
40,00	Erect a mound of earth for temporary qr Sec-cor-
50,50	Enter Sand hills bears SW
79,90	Intersect the N and S line 54 lks North of the corner to sections 28 29 32 and 33 from which corner, I run N 89° 37' West on a true line between sections 29 and 32 va 13° 20' E
39,95	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec. Cor
79,90	The corner to sections 29 30 31 and 32 Land W½ Swamp and pond E½ Sand hills

Township 27 North Range 29 West

	Chs	West on a random line between sections 30 and 31 Va 13°20 E
	6 00	Leave marshy pond
	26 00	Enter Sand hills, N & S,
	40,00	Erected a mound for temporary qr Sec-Cor
	79,86	Intersected the West boundary of the Township 34 chs North of the Corner to Sections 30 and 31 from which Corner I run North 89°45' East on a true line between sections 30 and 31 Va 13°21 E
	39,86	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for qr Sec-Cor.
	79,86	The corner to Sections 29 30 31 and 32

Land W¾th Sand hills
E¼ Swamp
Soil 3d rate

Township 27 North Range 29 W

	North between sections 29 and 30 Va 13°20' E
40 00	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for qr Sec-Cor
52,00	Sand hills bears E and W
80 00	Raised a mound of earth 2½ feet high from pits 18×24×12 in deep for corner to sections 19, 20, 29 and 30

Land South part Marsh
North 30 chs Sand hills
Soil 3d rate

Township 27 North Range 29 West

	Chs	East on a random line between sections 20 and 29 va 13° 20' E
	40,00	Erected a mound for temporary qr sec-cor
	42,00	Enter wet bottom land bearing E of S
	80,46	Intersected the N and S line at 1st corner to sections 20 21, 28 and 29. From which corner I run West on a true line between sections 20 and 29 va 13° 20' E
	40,23	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor
	80,46	The corner to sections 19, 20, 29, 30 Land W½ Sand hills E½ wet bottom Soil 3d rate

Township 27 North Range 29 West

	Chs	West on a random line between sections 19 and 30 va 13° 20' E
	40,00	Erected a mound for temporary qr sec-cor-
	79,32	Intersected the west boundary of the township 54 chs South of the corner to sections 19 and 30 from which corner I run South 89° 37' East on a true line between sections 19 and 30 va 13° 20' E
	39,32	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor
	79,32	The corner to sections 19 20 29 and 30 Land Sand hills Soil 3d rate June 22nd 1875-

Township 27 North Range 29 West

	Chs	North between sections 19 and 20 Var 13°20'E
	21.00	Enter broad morass running East - Water 5 to 10 in deep - ground soft and miry
	40.00	Point for qr sec. cor in morass
	44.00	Leave morass.
	44.20	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in - deep for Witness Corner to qr sec Cor - in Morass
	45.00	Enter Sand hills bearing S of E
	80.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 17, 18, 19 and 20
		Land Sand hills & Morass
		Soil worthless

Township 27 North Range 29 West

Chs	East on a random line between sections 17 and 20 Var 13°20'E
40.00	Erected a mound for temporary qr sec - cor
80.52	Intersected the N and S line 60 lks North of the Corner to sections 16 17 20 and 21. from which Corner I run North 89°34' West on a true line between sections 17 and 20 Var 13°20'E
40.26	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr Sec - cor
80.52	The corner to sections 17, 18 19 and 20
	Land Sand ridges
	Soil 3d rate

Township 27 Range 29 West

Chs	West on a random line between sections 18 and 19 Var 13° 20' E
40,00	Erected a mound for temporary qr sec-cor
79,15	Intersected the West boundary of the Township at the Corner to sections 18 and 19 from which Corner I run East on a true line between Sections 18 and 19 Var 13° 20' E
39,15	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor
79,15	The corner to sections 17, 18, 19 and 20

Land Sand hills
Soil 3d rate

Township 27 North Range 29 West

Chs	North between sections 17 and 18 Var 13° 15' E
10,00	Enter low flat sand hills
40,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor
80,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 7, 8, 17, 18

Land. Low flat sand hills or "tumbles"
Soil 3d rate

Township 27 North Range 29 West

	Chs	East on a random line between sections 8 and 17 Var 13°15' E
	11.00	Right bank of North fork of Loup river 1.75 chs over runs S.E.
	40.00	Erected a mound for temporary qr sec - cor
	62.50	Enter high sand hills bearing S.E
	80.00	Intersected the N and S line 39 lks North of the corner to sections 8, 9, 16 and 17 from which corner I run N 89°43' West on a true line between sections 8 and 17 Var 13°15' E
	40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec - cor
	80.00	The corner to sections 7, 8, 17, 18 Land mostly level bottom Soil Sandy 3d rate

Township 27 N. Range 29 West

Chs	West on a random line between sections 7 and 18 Var 13°15' E
15.00	Enter sand hills N and S
40.00	Erected a mound for temporary qr sec - Cor
79.60	Intersected the west boundary of the township 70 lks South of the corner to sections 7 and 18 from which corner I run South 87°30' East on a true line between sections 7 and 18 Var 13°15' E
39.60	Raised a mound of Earth 2½ feet high from pits 18 x 24 x 12 in - deep for qr sec - Cor -
79.60	The corner to sections 7, 8, 17 and 18 Land Sand hills Soil Sandy 3d rate

Township 27 North Range 29 West

0.25	North between sections 7 and 8 Var 13°15' E
8,00	Right bank of North fork of Loup river 1,50 chs over running S.E.
35,00	Enter Sand hills bearing S.E
40,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec - cor -
80,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for Corner to sections 5, 6, 7 and 8
	Land S½ river valley Soil Sandy poor 3d rate
	N½, Sand hills Soil 3d rate

Township 27 North Range 29 West

0.25	East on a random line between sections 5 and 8 Var 13°15' E
40,00	Erected a mound for temporary qr sec cor
43,00	Enter valley bearing S.E
80,37	Intersected the N and S line 56 lks north of the corner to sections 4 5 8 and 9 from which corner I run North 89° 36' West on a true line between sections 5 and 8 Var 13°15' E
40,15½	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
80,37	The corner to sections 5, 6, 7 and 8
	Land E½ Sand hills - Soil 3d rate
	W½ valley Soil 2d rate

Township 27 North Range 29 West

Chs	West on a random line between sections 6 and 7 Va 13° 15' E
40,00	Erected a mound for temporary qr Sec- Cor
79,00	Intersected the west boundary of the township 38 lks South of the corner to sections 6 and 7 - from which corner I run South 89°44' East on a true line between sections 6 and 7 Va 13° 15' E
39,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec-Cor-
79,00	The corner to sections 5, 6, 7 and 8 Land Sand hills Soil Sand 3d rate

Township 27 North Range 29 West

Chs	North on a random line between sections 5 and 6 Va 13° 15' E
25,00	Enter valley bearing N.W and S.E
40,00	Erected a mound for temporary qr Sec Cor
79,81	Intersected the North boundary of the township 29 lks West of the corner to sections 5 and 6 from which corner I run South 12' West on a true line between sections 5 and 6 Va 13° 15' E
39,81	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec-Cor-
79,81	The corner to sections 5, 6, 7 and 8 Land 25 chs on South part Sand hills remainder level valley Soil 2d rate

June 23 1875

General Description

This township is about half sand hills and half valley and river bottom. And each pretty evenly scattered over the township

The sand hills are worthless for any purpose

The valley of the Loup fork is sandy soil and poor 2d rate grass. rather poor. The vallies are much better than the river bottom both as to soil and grass. The soil of the vallies is composed of about 4 to 6 inches of black sandy loam below that is pure sand

This township is destitute of timber except small swamp willows along the river and other boggy places. none exceeding 5 or 6 feet high and 1 to 1½ in. dia

A List of the names of

the individuals employed to assist in running measuring and marking the lines and corners described in the foregoing field notes of Township No 27 North of the Base line of Range No 29 West of the 6th principal Meridian showing the respective capacities in which they acted

A. M. Forbes Chainman
E. J. Holbrook "
J. P. Roon moundman
L. Stambaugh "
W. F. O'Neil flagman

We hereby certify that we assisted James L. Slocum Deputy Surveyor in subdividing and ~~Meandering~~ Township No 27 North of the Base line in Range No 29 West of the 6th Principle Meridian and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundry monuments planted according to the instructions of the Surveyor General

and of Dimensions Character Construction and Marking - and in the manner as specifically Described in the foregoing field Notes

A. M. Forbes } Chainmen
E. J. Holdbrook
S. P. Koon } Moundman
L. Stanbough
Flagman

Subscribed and Sworn to by the abovenamed Parties before me a Notary Public in and for Cuming County State of Nebraska this 12th day of August 1875

J. McMillan

NOTARY SEAL CUMING COUNTY NEBRASKA J. McMILLAN

I James L Slocum Deputy Surveyor do solemnly swear that in pursuance of a joint contract wherein David F Stephenson James L Slocum & William Harding are joint contractors with E E Cunningham Surveyor General for the District of Nebraska and Iowa bearing date the 26th day of May 1875 I have well faithfully and truly, in my own proper person, and in strict conformity to the instructions furnished by the Surveyor General the surveying manual, and the laws of the United States, Surveyed all those points or portions of Township No Twenty Seven North of the Base line in Range Twenty Nine West of the 6th Principal Meridian as are represented in the foregoing field notes as having been surveyed under my direction.

and I do solemly swear

that all the corners of said survey have been Established and perpetuated in strict accordance with the surveying manual, printed instructions of the Surveyor General of Dimensions, character construction and marking, and in the manner specifically described in the foregoing field notes and that the foregoing are the true and original field notes of such survey

James L. Slocum

Subscribed by said James L. Slocum Deputy Surveyor and sworn to before me a Notary Public for Saunders County in the State of Nebraska this 17th day of August 1875

C. N. Folsom
Notary Public

Surveyor Gen. Office
Plattsmouth Neb. Sept 21st 1875

The foregoing field notes of the Township No. 27 N. of Base Line Range No. 29 West of 6th Principal Meridian in Nebraska Executed by James L. Slocum under Contract No. 92 dated May 26th 1875 in the month of June 1875 having been critically examined the necessary corrections and explinations made the said field notes and the surveys they described are hereby approved

J. M. Clark
Surveyor General

Town 28 Range 29 W

6	63	5	47	4	36	3	25	2	14	1	
62		61		46		35		24		13	
7	60	8	45	9	34	10	23	11	12	12	
59		58		44		33		22		11	
18	57	17	43	16	32	15	21	14	10	13	
56		55		42		31		20		9	
19	54	20	41	21	30	22	19	23	8	24	
53		52		40		29		18		7	
30	51	29	39	28	28	27	17	26	6	25	
50		49		38		27		16		5	
31	48	32	37	33	26	34	15	35	4	36	

Field Notes of the Survey of the Sub division lines in Township 28 north of the Base Line Range 29 West of the Sixth Principal Meridian in the State of Nebraska by William Hardin deputy Surveyor under Joint contract No 92 dated the 26th day of May 1875

Sub-division Commenced June 19th 1875

Sub division Completed June 24

A List of the names

of assistants and the capacities in which they acted

Alexander McLean Chainman
J F Hinton "
A B Stuckey moundman
S. M. Slocum "
James Hannon flagman

Township 28 N Range 29 West

To determine the proper adjustment of my compass for sub-dividing this township I commence at the corner to townships 27 and 28 N, Ranges 28 and 29 West and run North on a blank line along the East boundary of Sec 36

Va 13° 36' E

40.01 To a point 32 lks West of 1/4 Sec-Cor
80.06 To a point 60 lks West of Corner to Sections 25 and 36

To retrace this line or run a parallel thereto my compass must be adjusted to a variation of 13° 10' East

Township 28 North Rang 29 W
of 6th Principal Meridian

chs	From the corner to section 1, 2, 35 and 36 I run north between sections 35 and 36 va 13° 10' E
11.00	Leave valley and enter Sand hills
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor-
80.00	Raised a mound of earth ~~2½~~ 3 feet high from pits 18 x 24 x 12 in deep for corner to sections 25, 26 35 and 36
	Land Sand hills Soil 3d rate Grass poor

Township 28 North Range 29 West

	East on a random line between sections 25 and 36 va 13° 10' E
40.00	Erected a mound for temporary qr sec-cor
80.20	Intersected the east boundary of the township 44 chs South of the corner to sections 25 and 36 from which corner I run South 89° 41' W on a true line between sections 25 and 26 va 13° 10' E
40.10	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor-
80.20	The corner to sections 25, 26, 35 and 36
	Land Sand hills Soil 3d rate

Township 28 N Range 29 West

Chs	
	North between sections 25 and 26 Va 13°10' E
16,00	Enter a valley bears E & W
40,00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for gr sec cor
53,00	Leave valley and enter sand hills bears E and W
80,00	Raised a mound of earth ~~2½~~ 3 feet high from pits 18 X 24 X 12 in deep for corner to sections 23, 24, 25 and 26
	Land Sand hills on N and S. parts of line valley in middle Soil Sand hills. 3d rate Valley poor 2d "

Township 28 N Range 29 West

Chs	
	East on a random line between sections 24 and 25 Va 13°10' E
40,00	Erected a mound for temporary gr sec cor
79,76	Intersected the East boundary of the township 31 lks South of the corner to sections 24 and 25 from which corner I run South 89°47' West on a true line between sections 24 and 25 Va 13°10' E
39,88	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for gr sec cor
79,76	The corner to sections 23 24, 25 and 26 Land Sand hills Soil 3d rate

North between sections
23 and 24
Va 13°10' E

32,00 Enter valley bears E and W

40,00 Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor

57,00 Leave valley and enter Sand hills - bears E & W

80,00 Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 13, 14, 23 and 24

Land mostly Sand hills
Soil 3d rate

Chs East on a random line between sections 13 and 24
Va 13°10' E

40,00 Erected a mound for temporary qr sec cor

79,56 Intersected the east boundary of the township 15 lks South of the corner to sections 13 and 24 from which corner I run South 89° 54' West on a true line between sections 13 and 24
Va 13°10 E

39,78 Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for Qr sec - cor

79,56 The corner to sections 13, 14, 23 and 24
Land hills
Soil nearly pure sand

Township 28 N Range 29 West

Chs	North between sections 13 and 14 Va 13°15' E
25.00	Enter a valley bears E and W
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec. cor.
65.00	Leave valley and enter Land hills bearing E. and W
80.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 11 12, 13 and 14
	Land half Land hills half valley Soil poor 2d and 3d rate

Township 28 N Range 29 W

Chs	East on a random line between sections 12 and 13 Va 13°15' E
40.00	Erected a mound for temporary qr sec Cor
79.82	Intersected the east boundary of the township 20 lks North of the corner to sections 12 and 13 from which corner I run North 89°31' West on a true line between sections 12 and 13 Va 13°15' E
39.91	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
79.82	The corner to sections 11 12 13 and 14 Land Sand hills Soil 3d rate

Township 28 N Range 29 West

North between sections
11 and 12
va 13° 15' E

40,00 Raised a mound of
earth 2½ feet high
from pits 18 x 24 x 12 in
deep for qr sec Cor

80,00 Raised a mound
of earth 2½ feet high
from pits 18 x 24 x 12 in
deep for corner to sec
tions 1, 2, 11 and 12

Land Sand hills
Soil 3d rate

Township 28 N Range 29 West

0,00 East on a random line
between sections 1 and 12
va 13° 15' E

40,00 Erected a mound for
temporary qr sec cor

80,35 Intersected the east boun
dary of the township 36
lks ~~South~~ North of the corner
to sections 1 and 12 from
which corner I run North
89° 45' West on a true line
between sections 1 and 12
va 13° 15' E

40,17½ Raised a mound of
Earth 2½ feet high from
pits 18 x 24 x 12 in deep for
qr sec cor

80,35 The corner to sections
1, 2, 11 and 12

Land Sand hills
Soil 3d rate

Township 28 N R 29 W

Chs	North on true line between sections 1 and 2 Va 13° 15' E
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
79.23	Intersected the 7th Stand and parallel at a Point 9.52 chains East of the corner to Townships 29 North Ranges 28 and 29 West / Where I Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for closing corner to sections 1 and 2
	Land Sandy hills Soil 3d rate

Township 28 N Range 29 West of 6th Principal Meridian

Chs	North between sections 34 and 35 Va 13° 10' E
3.00	Enter Sand hills bearing SE. & SW
40.00	Raised a mound of earth 2½ high from pits 18 X 24 X 12 in deep for qr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 26 27 34 and 35
	Land Sand hills Soil Sandy 3d rate

Township 28 N Range 29 W

chs	
	East on a random line between sections 26 and 35 Va 13°10' E.
40.00	Erected a mound for temporary qr sec-cor
79.82	Intersected the N and S line 17 lks South of the corner to sections 25. 26. 35 and 36 from which corner I run South 89°53' West on a true line between sections 26 and 35 Va 13°10 E
39.91	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
79.82	The corner to sections 26, 27, 34 and 35
	Land Sand hills Soil fine Sand

Township 28 N Range 29 West

chs	
	North between sections 26 and 27 Va 13° 10 E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 22-23, 26 and 27
	Land Sand hills Soil 3d rate June 19th 1875

Township 28 N Range 29 West

chs	East on a random line between sections 23 and 26 Var 13°10' E
40.00	Erected a mound for temporary qr sec-cor-
50.07	Intersected the N and S line 59 lks South of the Corner to sections 23, 24 25 and 26, from which corner I run South 89°35' West on a true line between sections 23 and 26 Var 13°10' E
40.03½	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80.07	The corner to sections 22, 23 26 and 27 Land Sand hills Soil 3d rate

Township 28 N Range 29 W

chs	North between sections 22 and 23 Var 13°10' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
47.00	Enter valley bearing E and W
73.00	Enter Sand hills bears E & W
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 14, 15 22 and 23
	Land Sand hills Excepting 25 chs in middle of line which is valley Soil 2d rate

Township 28 N Range 29 West

Chs	
	East on a random line between sections 14 and 23 va 13°10' E.
5.00	Enter valley bearing E of N
40.00	Erect a mound for temporary qr sec cor. and enter Sand hills bears north
80.41	Intersected the N and S line 28 lks South of the corner to sections 13, 14, 23 and 24 from which corner I run South 89°48' West on a true line between sections 14 & 23 va 13°10' E
40.20½	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80.41	The corner to sections 14, 15 22, and 23

Land W½ valley Soil poor 2d rate
E½ Land hills 3rd rate

Township 28 N Range 29 West

Chs	
	North between sections 14 and 15 va 13°10' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 10, 11, 14 and 15

Land Sand hills
Soil 3d rate

Township 28 N Range 29 W

	Chs	East on a random line between sections 11 and 14 va 13°10' E
5		
4	40.00	Erected a mound for temporary qr sec-cor.
	80.60	Intersected the N and S line 64 lks South of the corner to sections 11, 12 13 and 14 from which corner I run South 89°33' West on a true line between sections 11 and 14 va 13°10' E
8		
3	40.30	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for qr sec cor
8	80.60	The corner to sections 10, 11, 14 and 15 Land Sand hills Soil 3d rate

Township 28 N. Range 29 West

	chs	North between sections 10 and 11 va 13°10' E
	40.00	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for qr sec - cor
	80.00	Raised a mound of earth 2½ feet high from pits 18x24x12 in deep for corner to sections 2, 3, 10 and 11
		Land Sandy hills Soil 3d rate

Township 28 N. Range 29 West

	Chs	East on a random line between sections 2 and 11 Va 13°10' E
4	40.00	Erected a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
8	80.44	Intersected the N. and S line 26 chs South of the corner to sections 1, 2, 11 and 12, from which corner I run South 89°49' West on a true line between sections 2 and 11 Va 13°10' E
	40.22	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec. cor
	80.44	The corner to sections 2, 3, 10, 11 Land Sand hills Soil 3d rate

Township 28 N Range 26 West

	Chs	North on a true line between sections 2 and 3 Va 13°10' E
	40.00	Raised a mound of earth 2½ feet deep from pits 18 X 24 X 12 in deep for qr sec-cor-
	79.62	Intersected the 7th Standard parallel 13.50 chs east of the corner to sections 35 and 36 Township 29 N Range 29 West in which being a discrepancy between the closing distance of this line and the closing distance of cor to sections 1 and 2. I run the line between sections 2 and 3 but found no error. I then begin at corner to sections 35 and 36 Township 29 R 29 W and run east along the south boundary of section 36 40.02 chs qr sec corner 84.10 chs to the corner to Township 29 N Ranges 28 and 29 West The discrepancy therefore is caused by excess in the measure of the South boundary of sec 36, T 29 N. R 29 W I therefore Erect a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for closing corner to sections 2 and 3 at the above said point of intersection

Township 28 N Range 29 W

Chs	North between sections 33 and 34 on a 13°10' E
1400	Enter Sand hills E and W
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec- cor
80.00	Raised a mound of Earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 27 28, 33 and 34
	Land Sand hills Soil 3d rate

Township 28 N Range 29 W

Chs	East on a random line between sections 27 and 34 on a 13°10' E
40.00	Erected a mound for temporary qr sec cor
79.86	Intersected the N and S line 37 lks South of the corner to sections 26. 27 34 and 35 from which corner I run South 89°44' West on a true line between sections 29 and 34 on a 13°10' E
39.93	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
79.86	The corner to sections 27, 28. 33 and 34
	Land Sand hills Soil 3d rate

Township 28 N Range 29 W

0 lks	North between sections 27 and 28 Va 13°10' E
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 21 22, 27 and 28
	Land Sand hills Soil 3d rate

Township 28 N Range 29 West

0 lks	East on a random line between sections 22 and 27 Va 13°10' E
40.00	Erected a mound for temporary qr sec cor
80.12	Intersected the N and S line 48 lks South of the Corner to sections 22, 23 26 and 27 from which Corner I run South 89°39' West on a true line between sections 22 and 27 Va 13°10' E
40.06	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor
80.12	The corner to sections 21, 22 27 and 28 Land Sand hills Soil 3d rate

Township 28 N Range 29 W

	Chs	North between sections 21 and 22 Va 13°10' E
5	40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec - cor -
8	80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 15, 16, 21 and 22
		Land Sand hills Soil 3d rate
		June 20th 1875

Township 28 N Range 29 West

	Chs	East on a random line between sections 15 and 22 Va 13°10' E
	40.00	Erected a mound for temporary qr sec cor
	79.94	Intersected the N and S line 59 lks South of the corner to sections 14, 15, 22 and 23 from which corner I run South 89°43' West on a true line between sections 15 and 22 Va 13°10' E
	39.97	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
	79.94	The corner to sections 15, 16, 21 and 22
		Land Sand hills Soil 3d rate

Township 28 N Range 29 West

Chs	North between sections 15 and 16 va 13°10' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 9, 10, 15 and 16
	Land Sand hills Soil 3d rate

Township 28 N Range 29 West

Chs	East on a random line between sections 10 and 15 va 13°10' E
40.00	Erected a mound for temporary qr sec-cor
79.60	Intersected the N and S line 52 lks South of the corner to sections 10, 11, 14 and 15 from which corner I run South 89°38' West on a true line between sections 10 and 15 va 13°10' E
39.80	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
79.60	The corner to sections 9, 10, 15 and 16 Land Sand hills Soil 3d rate

Township 28 N Range 29 W

Chs	North between Sections 9 and 10 On 13° 15' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in - deep for qr Sec Cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for corner to Sections 3, 4 9 and 10
	Land Sandhills Soil 3d Rate

Township 28 N Range 29 West

Chs	East on a random line between Sections 3 and 10 On 13° 15' E
40.00	Erected a mound for temporary qr-sec-cor.
79.96	Intersected the N and S line 67 lks. North of the corner to Sections 2, 3, 10 and 11, from which corner I run South 89° 31' West on a true line between Sections 3 and 10 On 13° 15' E
39.98	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec Cor
79.96	The corner to Sections 3, 4 9 and 10 Land Sand hills Soil 3d rate

Township 28 N Range 29 W

Chs	North on a true line between sections 3 and 4 Va 13°15' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec corner
79.13	Intersected the 7 Stand and parallel 13.41 chs East of the corner to sections 34 and 35 Township 29 N Range 29 West. When I raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for closing corner to sections 3 and 4
	Land Sand hills Soil 3d rate

Township 28 N Range 29 W

	North between sections 32 and 33 Va 13°10' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec Cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for Corner to sections 28 29 32 and 33
	Land Sand hills Soil 3d rate

Township 28 N Rang 29 W

chs	East on a random line between sections 28 and 33 Va 13°10' E
40.00	Erected a mound for temporary qr Sec Cor
80.31	Intersected the N and S line 40 lks South of the corner to sections 27 28 33 and 34 from which corner I run South 89°23' West on a true line between sections 28 and 33 Va 13°10' E
40.15½	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec. Cor.
80.31	The corner to sections 28, 29 32 and 33 Land Sand hills Soil 3d rate

Township 28 N Range 29 West

chs	North between sections 28 and 29 Va 13°10' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec Cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 20, 21, 28 and 29
	Land Sand hills Soil 3d rate

Township 28 N Range 29 West

Chs	East on a random line between sections 21 and 28 Var 13°10' E
40.00	Erected a mound of earth for temporary qr sec cor
80.00	Intersected the N and S line 18 lks South of the corner to sections 21, 22, 27 and 28, from which corner I run South 89 52 West on a true line between sections 21 and 28 Var 13°10' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80.00	The corner to sections 20 21, 28 and 29 Land Sand hills Soil 3d rate

Township 28 North Range 29 W

Chs	North between sections 20 and 21 Var 13°10' E
20.50	Enter valley bears E and West
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor-
77.50	Leave valley Enter Sand hills bearing E and W
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 16, 17, 20 and 21

Land S¼ Sand hills Soil 3d
N¾ Valley Soil poor 2d rate
June 21st 1875

Township 28 N Range 29 West

Chs	
	East on a random line between 16 and 21 Va 13°10' E
40.00	Erected a mound for temporary qr sec cor
80.38	Intersected the north and South line 4 lks North of the Corner to sections 15.16.21 and 22 from which corner I run North 89°58' West on a true line between sections 16 and 21 Va 13°16 E
46.19	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec. Cor
80.38	The corner to sections 16.17, 20 and 21 Land Sandy hills Soil 3d rate

Township 28 N. Range 29 West

Chs	
	North between sections 16 and 17 Va 13°10' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor.
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for Corner to sections 8.9.16.17
	Land Sand hills Soil 3d rate

Township 28 N. Range 29 West

Ch	East on a random line between sections 9 and 16 Va 13°10' E
40,00	Erected a mound for temporary qr Sec. Cor-
80,14	Intersected the N and S line 36 lks South of the Corner to sections 9, 10, 15 and 16 from which corner I run S 89°45' W on a true line between sections 9 and 16 Va 13°10' E
40,07	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec- Cor
80,14	The corner to sections 8, 9 16 and 17 Land Sand hills Soil 3d rate

Township 28 N. Range 29 West

Chs	North between sections 8 and 9 Va 13°10' E
40,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr Sec cor
80,00	Raised a mound of Earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 4, 5, 8 and 9
	Land Sand hills Soil 3d rate

Township 28 N Range 29 West

chs	East on a random line between sections 4 and 9 Va 13°10' E
40.00	Erected a mound for temporary qr sec Cor
79.88	Intersected the N and S line 52 lks South of the Corner to sections 3, 4, 9, and 10 from which Corner I run South 89°38' West on a true line between sections 4 and 9 Va 13°10' E
39.94	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec Cor
79.88	The Corner to sections 4, 5, 8 and 9
	Land Sand hills Soil Prime Sand

Township 28 N. Range 29 West

chs	North on a true line between sections 4 and 5 Va 13°10' E
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec Cor
79.12	Intersected the 7th Standard parallel at a point 13.94 chs East of the Corner to sections 33 and 34 Township 29 North Range 29 West After I Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for Closing Corner to sections 4 and 5

Township 28 N. Range 29 West

Chs	
	North between sections 31 and 32 va 13° 10' E
14.50	Leave valley. Enter sand hills
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 29 30, 31 and 32
	Land Sand hills Soil 3d rate

Township 28 N Range 29 West

Chs	
	East on a random line between sections 29 and 32 va 13° 10' E
40.00	Erected a mound for temporary qr sec-cor
80.07	Intersected the N and S line 62 lks south of the corner to sections 28, 29, 32 and 33 from which corner I run South 89° 33' West on a true line between sections 29 and 32 va 13° 10' E
40.03	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cors
80.07	The corner to sections 29, 30, 31 and 32 Land Sand hills Soil 3d rate

Township 28 N Range 29 West

Chs	West on a random line between sections 30 and 31 va 13°10 E
40,00	Erected a mound for temporary qr sec cor
78,07	Intersected the West boundary of the township 15 lks North of the corner to sections 30 and 31 from which corner I run North 89°52' East on a true line between sections 30 and 31 va 13°10' E
38,07	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
78,17	The corner to sections 29, 30, 31 and 32 Land Sand hills Soil 3d rate

Township 28 N Range 29 West

Chs	North between sections 29 and 30 va 13°10' E
40,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for cor cor to sections 19, 20, 29 and 30

Land Sand hills
Soil 3d rate
June 22nd 1875

Township 28 N Range 29 West

Chs	
	East on a random line between Sections 20 and 29 Var 13°10 E
40,00	Erected a mound for temporary qr sec cor
80,14	Intersected the N and S line 76 lks South of the Corner to Sections 20, 21 28 and 29 from which Corner I run South 89° 27' West on a true line between Sections 20 and 29 Var 13°10 E
40,07	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
80,14	The corner to sections 19, 20, 29 and 30 Land Sand hills Soil 3d rate

Township 28 N Range 29 West

Chs	
	West on a random line between Sections 19 and 30 Var 13°10' E
40,00	Erected a mound for temporary qr sec-cor
77,58	Intersected the West boundary of the township 36 lks North of the corner to sections 19 and 30. from which corner I run North 89° 45' East on a true line between Sections 19 and 30 Var 13°10' E
37,58	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
77,58	The corner to sections 19, 20 29 and 30 Land Sand hills Soil 3d rate

Township 28 N Range 29 West

Chs	North between sections 19 and 20 Va 13°10' E
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for corner to sections 17, 18, 19 and 20
	Land Sand hills Soil 3d rate

Township 28 N Range 29 West

chs	East on a random line between sections 17 and 20 Va 13°10' E
40.00	Erected a mound for temporary qr sec cor
79.78	Intersected the N and S line 33 lks South of the corner to sections 16, 17, 20 and 21 from which corner I run South 89°46' West on a true line between sections 17 and 20 Va 13°10' E
39.54	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec cor
79.78	The corner to sections 17, 18, 19 and 20 Land Sand hills Soil 3d rate

Township 28 N. Range 29 West

Chs	West on a random line between sections 18 and 19 Va 13.10 E
40.00	Erected a mound for temporary qr sec-cor-
77.82	Intersected the west boundary of the township 5 chs South of the corner to Sections 18 and 19 from which corner I run South 89°58' East on a true line between sections 18 and 19 Va 13°10 E
37.82	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec-cor
77.82	The corner to sections 17, 18 19 and 20, Land Sand hills Soil 3d rate

Township 28 N. Range 29 West

Chs	North between sections 17 and 18 Va 13° 15' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec - cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 7, 8, 17 and 18
	Land Sand hills Soil 3d rate

Township 28 N. Range 29 West

Chs	East on a random line between sections 8 and 17 Var 13°15' E
4.00	Erected a mound for temporary qr sec cor
80.01	Intersected the N and S line 20 lks South of the corner to sections 8, 9, 17 and 18. from which corner I run South 89°51' West on a true line between sections 8 and 17 Var 13°15' E
40.00	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec-cor.
80.00	The corner to sections 7, 8, 17 and 18 Land Sand hills Soil 3d rate

Township 28 N. Range 29 West

Chs	West on a random line between sections 7 and 18 Var 13°15' E
4.00	Erected a mound for temporary qr sec cor
76.71	Intersected the west boundary of the township 31 lks North of the corner to sections 7 and 18, from which corner I run North 89°48' East on a true line between sections 7 and 18 Var 13°15' E
36.97	Raised a mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for qr sec. cor.
76.97	The corner to sections 7, 8 17 and 18 Land Sand hills Soil 3d rate

Township 28 N. Range 29 West

Chs	North between sections 7 and 8 Va 13°15' E
40.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
80.00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for corner to sections 5, 6, 7 and 8
	Land Sand hills Soil 3d rate

Township 28 N. Range 29 West

Chs	East on a random line between sections 5 and 8 Va 13°15' E
40.00	Erected a mound for temporary qr sec cor
80.19	Intersected the N and S line 43 lks South of the corner to sections 4, 5, 8 and 9 from which corner South 89°42' West on a true line between sections 5 and 8 Va 13°15' E
400.94	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec cor
801.9	The corner to sections 5, 6, 7 and 8
	Land Sand hills Soil 3d rate
	June 23rd 1875

Township 28 N. Range 29 West

Chs	
	West on a random line between sections 6 and 7 Va 13°15' E
40,00	Erected a mound for temporary qr sec Cor
77,05	Intersected the West boundary of the township 34 chs North of the Corner to sections 6 and 7 from which Corner I run North 89°45' East on a true line between sections 6 and 7 Va 13°15' E
37,05	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec Cor –
77,05	The corner to sections 5, 6, 7 and 8
	Land Sand hills Soil 3d rate

Township 28 N Range 29 West

Chs	
	North on a true line between sections 5 and 6 Va 13°15' E
40,00	Raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for qr sec Cor
79,42	Intersected the 7th Standard parallel 14 38 chs East of the corner to sections 32 and 33 Township 29 North Range 29 West When I raised a mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for Closing Corner to sections 5 and 6
	Land Sand hills Soil 3d rate

June 24th 1875

General Description

The Sand hills occupy nearly the whole township In the two easternmost tiers of sections there are a few vallies - of small size

The soil of the hills is nearly pure sand - 3d rate grass scant and poor quality

The soil of the vallies is sandy and poor 2d rate grass tolerable good

The Township is destitute of timber of any kind or size

No water except possibly in the East part of sec 13.

Water can be obtained in the vallies by digging 10 to 20 feet

The township is not adapted to Cultivation - and but poorly suited to Grazing

A List of the names of

individuals employed to assist in running measuring and marking the lines and corners described in the foregoing field notes of Township 28 North of the Base line of Range 29 West of the 6th Principal Meridian and the capacities in which they severally acted

Alexander McLean Chainman
J F Hinton "
S M Slocum Moundman
A B Stackey "
James Hannon flagman

We hereby certify that we assisted William Hardin Deputy Surveyor in Sub dividing and meandering Township No. 28 North of the Base line Range No. 29 West of the Sixth Principal Meridian - in the State of Nebraska and that said township has been in all respects to the best of our knowledge and belief well and faithfully surveyed

and the boundary monuments planted according to the instructions of the Surveyor General and of dimensions character construction and marking and in the manner as specifically described in the foregoing field notes

J. M. McLean } Chainmen
J. F. Hinton
A. B. Stuckey } Mound men
Samuel M. Slocum
James Hannan Flagman

Subscribed and sworn to by the above named parties before me a Notary Public in and for Cuming County State of Nebraska this 12th day of August 1875

J. Wm. Millan

I, William Hardin deputy Surveyor do solemnly swear that in pursuance of a joint contract wherein David V. Stephenson James L. Slocum and William Hardin are joint contractors with E. E. Cunningham Surveyor General for the District of Nebraska and Iowa bearing date the 26 day of May 1875 in the month of June 1875 I have well, faithfully and truly in my own proper person and in strict conformity to the instructions furnished by the Surveyor General the surveying manual, and the laws of the United States, surveyed all those parts or portions of Township No. (28) ~~Twenty Eight~~ North of the Base line in Range (29) ~~Number Twenty~~ nine West of the 6th Principal Meridian as are represented in the foregoing field notes as having been surveyed

under my direction, and

I do further solemnly swear that all the corners of said surveys have been established and perpetuated in strict accordance with the Surveying Manual printed Instructions and Special Instructions of the Surveyor General, of dimensions, character, construction, and marking and in the manner specifically described in the foregoing field notes, and that the foregoing are the true and original field notes of such survey

William Hardin

Subscribed by the said William Hardin deputy Surveyor and Sworn to before me a Notary Public for Saunders County in the state of Nebraska this 17th day of August 1875

C N Folsom
Notary Public

Surveyor Generals Office
Plattsmouth Neb. Sept 21st 1875

The foregoing field notes of the Township No. 28 N. of Base Line Range 29 West of 6th Principal Meridian in Nebraska executed by William Hardin under point contract No. 72 dated May 26th 1875 in the month of June 1875 having been critically examined the necessary corrections and explinations made the said field notes and the surveys they described are hereby approved

Geo. W. Clark
Surveyor General.

General Land Office • Original Field Notes

Book Number

527

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.