General Land Office • Original Field Notes

Book Number

552

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Field Notes
of
The Survey and Subdivision
of
Township 17 N of Base Line
of
Range 32 W of 6th P.M.
in Nebraska

Executed
by Stephen C McElroy Deputy
Surveyor under joint Contract
No 98 bearing date the 23rd
day of June 1875

Survey
Commenced Sept 4th 1875
Completed Sept 8th 1875

List of Names
and duties of Assistants

R. L. Powel } Chainmen
C. F. Kimer
H. T. Toten } Moundmen
Francis Murray

Town 17 N. Range 32 W.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

T 17 N R 32 W 6th P M

Chains

To determine the proper adjustment of my Compass for subdividing this Township I commenced at the SE Cor of Township 17 N Ranges 31 and 32 West and run north on a blank line along the East boundary of Section 36

Var 13° 25' E.

40.00 To a point 5½ links E of ¼ Sec Cor

80.00 To a point 11 links E of Corner to Sections 25 & 36

To retrace this Line or run parallel thereto my Compass must be adjusted to

Var 13° 30' E.

Subdivision commenced Sept 4th 1875

T 17 N R 32 W 6th P.M.

Chains	From the Corner to Sections 35 and 36 on the South boundary of the Township I run North between Secs 35 and 36 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 25.26 35 and 36
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th P.M.

Chains	East on a random line between Secs 25 and 36 Va 13° 30' E
40.00	Set flag for temporary ¼ Sec Cor
79.76	Intersect East boundary of Township 21 links South of Cor to Secs 25 & 36 from which Cor I run South 89° 51' West On true line between Secs 25 & 36 Va 13° 30' E.
39.88	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
79.76	Cor to Secs 25.26. 35 and 36
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th PM

Chains	
	North between Secs 25 & 26 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 23. 24 25 & 26
Sand hills	Soil 3rd rate

T 17 N R 32 W 6th PM

Chains	
	East on a random line between Secs 24 & 25 Va 13° 30' E.
40.00	Set flag for temporary ¼ Sec Cor
79.68	Intersect East boundary of Township 28 links South of Cor to Secs 24 & 25 from which Corner I run South 89° 48' West on true line between Secs 24 & 25 Va 13° 30' E
39.84	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
79.68	Cor to Secs 23. 24. 25 & 26
Sand hills	Soil 3rd rate

T 17 N R 32 W 6th P.M.

Chains	North between Secs 23 and 24 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 13.14 23 and 24
Sand hills	Soil 3rd rate

T 17 N R 32 W 6th P.M.

Chains	East on a random line between Secs 13 and 24 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.91	Intersect East boundary of Township at the Cor to Secs 13 and 24 from which Cor I run West
	On true line between Secs 13 & 24 Va 13°30' E
39.95½	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.91	Cor to Secs 13.14.23 and 24
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th P.M.

Chains	North between Secs 13 and 14 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 11.12 13 and 14
	Sand hills Soil, 3rd rate

T 17 N R 32 W 6th P.M.

Chains	East on a random line between Secs 12 and 13 Va 13°30' E.
~~21.00~~	~~Set dry valley, no water, bears~~
40.00	Set flag for temporary ¼ Sec Cor
~~61.54~~	~~Leave valley enter Sand hills bears~~
80.05	Intersect East boundary of Township 7 links North of Cor to Secs 12 and 13 from which Cor. I run
	North 89°57' West
	On true line between Secs 12 & 13 Va 13°30' E.
40.02½	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.05	Cor to Secs 11.12.13 & 14
	Land broken Soil, 2nd rate

T 17 N R 32 W 6th PM

Chains	
	North between Sec 11 and 12 Va 13° 30' E.
21.00	Leave Sand hills Enter dry valley bear N.E & S.W.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
72.00	Leave valley Enter Sand hills bear N.W & S.E.
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 1. 2 11 and 12.
Land broken	Soil 2nd rate

T 17 N R 32 W 6th PM

Chains	
	East on a random line between Sec 1 and 12 Va 13° 30' E.
40.00	Set flag for temporary ¼ Sec Cor
80.00	Intersect East boundary of Township 7 links South of Cor to Sec 1 and 12 from which Cor I run South 89° 57' West On true line between Sec 1 & 12 Va 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Cor to Sec 1. 2. 11 and 12
Sand hills	Soil 3rd rate

T 17 N R 32 W 6th PM

Chains	
	North on a random line between Sec 1 and 2 Va 13°30' E.
40:00	Set flag for temporary 1/4 Sec Cor
80:36	Intersect North boundary of Township 21 links East of Cor to Sec 1 and 2 from which Cor I run South 9' East On true line between Sec 1 & 2 Va 13°30' E
40:36	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.36	Cor to Secs 1. 2. 11 and 12
	Land broken Soil 2nd rate

T 17 N R 32 W 6th PM

Chains	
	North between Secs 34 and 35 Va 13°30' E.
40:00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80:00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 26.27 34 and 35
	Sand hills Soil 3rd rate
	Sept 4th 1874

T 17 N R 32 W 6th P M

Chains	
	East on a random line between Sec 26 and 35 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.22	Intersect N and S line of Twp north of Cor to Secs 25. 26 35 and 36 from which Cor I run North 89° 57' West On true line between Secs 26 & 35 Va 13° 30' E.
40.11	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.22	Cor to Secs 26. 27. 34 and 35

Sand hills Soil 3rd rate

T 17 N R 32 W 6th P M

Chains	
	North between Secs 26 and 27 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 22. 23 26 and 27

Sand hills Soil 3rd rate

T 17 N R 32 W 6th P M

Chains	
	East on a random line between Sec 23 and 26 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.16	Intersect N and S line 35 links North of Cor to Sec 23.24.25 and 26 from which Cor I run North 89°45' West
	On true line between Sec 23 & 26 Va 13°30' E
40.08	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.16	Cor to Sec 22.23.26 and 27
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th P M

Chains	
	North between Sec 22 and 23 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
46.50	Leave hills Enter Valley bears NE & SW
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 14.15 22 and 23
	Land broken Soil 3rd rate

T 17 N R 32 W 6th P M

Chains	
	East on a random line between Sec 14 and 23 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
52.00	Leave Valley Enter Sand hills bear N E & S W.
80.25	Intersect N and S line 14 links north of Cor to Sec 13.14.23 and 24 from which Cor I run North 89° 54' West On true line between Sec 14 & 23 Va 13° 30' E
40 12½	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.25	Cor to Sec 14.15.22 and 23
	Land Broken Soil 2nd rate

T 17 N R 32 W 6th P M

Chains	
	North between Sec 14 and 15 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
48.00	Leave Valley Enter Sand hills bear S W & N E
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 10.11.14 and 15
	Land Broken Soil 2nd rate

T 17 N R 32 W 6th P M

Chains	
	East on a random line between Sec 11 and 14 Va 13° 30' E
15.00	leave sand hill enter valley descends south west
40.00	Set flag for temporary 1/4 Sec
64.00	Cor leave valley enter sand hills (north and south)
79.92	Intersect N and S line 7 links South of Cor to Sec 11.12.13 & 14 from which Cor I run South 89° 57' West
	On true line between Sec 11 & 14 Va 13° 30' E.
39.96	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for 1/4 Sec Cor
79.92	Cor to Sec 10.11.14 and 15
	Land broken Soil 2nd rate

T 17 N R 32 W 6th P M

Chains	
	North between Sec 10 and 11 Va 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in dep for Cor to Sec 2.3. 10 and 11
	Land broken Soil 2nd rate

T 17 N R 32 W 6th P M

Chains	
	East on a random line between Sec 2 and 11 Va 13°30' E.
40:00	Set flag for temporary 1/4 Sec Cor
79.84	Intersect N and S line at the Cor to Sec 1. 2. 11 & 12 from which Cor I run West On true line between Sec 2 & 11 Va 13°30' E
39.92	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
79.84	Cor to Sec 2. 3. 10 and 11
	Land broken Soil 2nd rate

T 17 N R 32 W 6th P M

Chains	
	North on a random line between Sec 2 and 3 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.10	Intersect north boundary of Township 42 links East of Cor to Sec 2 and 3 from which Cor I run South 18' East On true line between Sec 2 and 3. Va 13°30' E
40.10	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
8010	Cor to Sec 2. 3. 10 and 11
	Land broken Soil 2nd rate

T 17 N R 32 W 6th P M

Chains	
	North between Secs 33 and 34 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 27. 28 33 & 34
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th P M

Chains	
	East on a random line between Secs 27 and 34 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.00	Intersect N and S line 21 links north of Cor to Secs 26. 27. 34 and 35 from which Cor I run North 89° 51' West
	On true line between Secs 27 & 34 Va 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Cor to Secs 27. 28. 33 and 34
	Sand hills Soil 3rd rate
	Sept 5th 1875

T 17 N R 32 W 6th P.M.

Chains	North between Secs 27 and 28 Va 13°30' E.
40:00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80:00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 21, 22 27 and 28
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th P.M.

Chains	East on a random line between Secs 22 and 27 Va 13°30' E.
40:00	Set flag for temporary 1/4 Sec Cor
80 04	Intersect N and S line 21 links North of Cor Secs 22. 23. 26 and 27 from which Cor I run North 89°51' West
	On true line between Secs 22 & 27 Va 13°30' E.
40 02	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80 04	Cor to Secs 21. 22. 27 & 28
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th PM

Chains	
	North between Sec 21 & 22 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
54.00	Leave hills enter Valley bears E & W
80.00	Raised mound of Earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 15.16 21 & 22
	Land broken Soil 2nd rate

T 17 N R 32 W 6th PM

Chains	
	East on a random line between Sec 15 & 22 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
80.00	Intersect N & S line 14 lks South of Cor to Sec 14.15 22 & 23 from which Cor I run South 89°54' West On true line between Sec 15 & 22 Va 13°30' E
40.00	Raised mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.00	Cor to Sec 15.16.21 & 22
	Land level Soil 2nd rate

T 17 N R 32 W 6th P.M.

Chains	
	North between Sec 15 & 16 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
73.00	Leave Valley Enter Sandhills bear E & W
80.00	Raised mound of Earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 9. 10 15 & 16
	Land broken Soil 2nd rate

T 17 N R 32 W 6th P.M.

Chains	
	East on a random line between Sec 10 & 15 Va 13° 30' E.
40.00	Set flag for temporary ¼ Sec Cor
80.18	Intersect N & S line at the Cor to Sec 10. 11. 14 & 15 from which Cor I run West
	On true line between Sec 10 & 15 Va 13° 30' E
40.09	Raised mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.18	Cor to Sec 9. 10. 15 & 16
	Sand Hills Soil 3rd rate

T 17 N R 32 W 6th P M

Chains	North between Sec 9 and 10 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 3. 4. 9 and 10
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th P M

Chains	East on a random line between Sec 3 and 10 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.25	Intersect N and S line 21 links North of Cor to Sec 2. 3. 10 and 11 from which Cor I run North 89°51' West On true line between Sec 3 & 10 Va 13°30' E.
40 12½	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80 25	Cor to Sec 3. 4. 9 and 10
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th PM

Chains	
	North on a random line between Sec 3 & 4 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.25	Intersect North boundary of Township 14 miles East of Cor to Sec 3 & 4 from which Cor I run South & East
	On true line between Sec 3 & 4 Va 13°30' E
40.25	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.25	Cor to Sec 3.4.9 & 10
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th PM

Chains	
	North between Sec 32 & 33 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 28.29 32 & 33.
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th P M

Chains	
	East on a random line between Sec 28 and 33 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.80	Intersect N and S line 7 links North of Cor to Sec 27.28 33 & 34 from which Cor I run North 89° 57' West on true line between Sec 28 & 33 Va 13° 30' E
39.90	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.80	Cor to Sec 28.29.32 & 33
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th P M

Chains	
	North between Sec 28 and 29 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18 x 24 x 12 in deep for Cor to Sec 20.21. 28 and 29
	Sand hills Soil 3rd rate
	Sept 6th 1875

T 17 S R 32 W 6th P M

Chains	
	East on a random line between Sec 21 and 28 Va 13° 30' E
40.00	Set flag for temporary 1/4 Sec Cor
79.94	Intersect N and S line 9 1/3 lks North of Cor to Sec 21. 22. 27 and 28 from which Cor S run North 89° 56' West
	On true line between Sec 21 & 28 Va 13° 30' E
39.97	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.94	Cor to Sec 20. 21. 28 & 29
	Sand hills Soil 3rd rate

T 17 S R 32 W 6th P M

Chains	
	North between Sec 20 and 21 Va 13° 30' E
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
62.00	Leave hills enter valley bears E & W
80.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for Cor to Sec 16. 17 20 and 21
	Land broken Soil 2nd rate

T 17 N R 32 W 6th PM

Chains	
	East on a random line between Sec 16 and 21 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.00	Intersect N and S line at the Cor to Sec 15. 16. 21 & 22 from which Cor I run West
	On true line between Sec 16 & 21 Va 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Cor to Sec 16. 17. 20 and 21
	Land level Soil 2nd rate

T 17 N R 32 W 6th PM

Chains	
	North between Sec 16 and 17 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
74.50	Leave valley enter Sand hills bear E and N
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 8. 9. 16 and 17
	Land broken Soil 2nd rate

T 17 N R 32 W 6th P M

Chains	
	East on a random line between Sec 9 and 16 Va 13° 30' E
40.00	Set flag for temporary 1/4 Sec Cor
79.81	Intersect N and S line 18 2/3 links South of Cor to Sec 9. 10. 15 and 16 from which Cor I run South 89° 52' West
	On true line between Sec 9 & 16 Va 13° 30' E
39.90½	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for 1/4 Sec Cor
79.81	Cor to Sec 8. 9. 16 and 17
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th P M

Chains	
	North between Sec 8 and 9 Va 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in dep for Cor to Sec 4. 5. 8 and 9
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th PM

Chains	
	East on a random line between Sec 4 and 9 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.68	Intersect N and S line 21 links South of Cor to Sec 3.4 9 and 10 from which Cor I run South 89° 51' West On true line between Sec 4 & 9 Va 13° 30' E.
39.84	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
79.68	Cor to Sec 4. 5. 8 and 9
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th PM

Chains	
	North on a random line between Sec. 4 and 5 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.04	Intersect North boundary of Township at the Cor to Sec 4 and 5 from which Cor I run South On true line between Sec 4 & 5 Va 13° 30' E.
40.04	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.04	Cor to Sec 4. 5. 8 and 9.
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th PM

Chains	
	North between Secs 31 & 32 Va 13° 30' E.
40 00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80 00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 29. 30. 31 & 32
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th PM

Chains	
	East on a random line between Secs 29 & 32 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.27	Intersect N & S line 28 links north of Cor to Secs 28. 29 32 & 33 from which Cor I run North 89° 48' West On true line between Secs 29 & 32 Va 13° 30' E.
40.13½	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.27	Cor to Secs 29. 30. 31 & 32
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th P M

Chains	
	West on a random line between Sec 30 and 31 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.56	Intersect 4th Guide Meridian 21 links South of Cor to Sec 30 and 31 from which Cor I run South 89° 51' East On true line between Sec 30 & 31 Va 13° 30' E.
39.56	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
79.56	Cor to Sec 29. 30. 31 & 32
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th P M

Chains	
	North between Sec 29 and 30 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 19. 20 29 and 30
	Sand hills Soil 3rd rate
	Sept 7th 1875

T 17 N R 32 W 6th P M

Chains	
	East on a random line between Sec 20 and 29 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.32	Intersect N and S line 28 links north of Cor to Sec 20. 21 28 & 29 from which Cor I run North 89° 48' West On true line between Sec 20 & 29 Va 13° 30' E.
40.16	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.32	Cor to Sec 19. 20. 29 and 30
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th P M

Chains	
	West on a random line between Sec 19 and 30 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.46	Intersect 4th Guide Meridian at the Cor to Sec 19 & 30 from which Cor I run East On true line between Sec 19 & 30 Va 13° 30' E.
39.46	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.46	Cor to Sec 19. 20. 29 & 30
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th PM

	Chains	
Ch		North between Secs 19 and 20 Va 13° 30' E.
4	40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
8		
	80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 17 18. 19 and 20
4		
		Sand hills Soil 3rd rate
8		

E 17 N R 32 W 6th PM

Chains	
	East on a random line between Secs 17 and 20 Va 13° 30' E.
34.00	Leave sand hills Enter valley bears N and S
40.00	Set flag for temporary ¼ Sec Cor
80.13	Intersect N and S line 7 links North of Cor to Secs 16.17.20 and 21 from which Cor I run North 89° 57' West
	On true line between Secs 17 & 20 Va 13° 30' E.
40.06½	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.13	Cor to Secs 17. 18. 19 & 20
	Land broken Soil 2nd rate

T 17 N R 32 W 6th PM

Ch	Chains	West on a random line between Secs 18 & 19 Va 13°30' E.
4	40.00	Set flag for temporary 1/4 Sec Cor
8	79.40	Intersect 4th Guide Meridian 21 links South of Cor to Secs 18 & 19 from which Cor I run South 89°51' East On true line between Secs 18 & 19 Va 13°30' E.
4	39.40	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
8	79.40	Cor to Secs 17. 18. 19 & 20
		Sand hills Soil 3rd rate

T 17 N R 32 W 6th PM

Chains	North between Secs 17 & 18 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 7. 8 17 & 18
Sand hills	Soil 3rd rate

T 17 S R 32 W 6th P M

Cn	Chains	East on a random line between Sec 8 & 17 Va 13° 30' E.
4	40.00	Set flag for temporary 1/4 Sec Cor
8	80.09	Intersect N & S line at the Cor to Sec 8. 9. 16 & 17 from which Cor I run West On true line between Sec 8 & 17 Va 13° 30' E.
4	40 04 1/2	Raised mound of earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
8	80.09	Cor to Sect 7. 8. 17 & 18
		Sand hills Soil 3rd rate

T 17 S R 32 W 6th P M

Chains	West on a random line between Sec 7 & 18 Va 13° 30' E
40.00	Set flag for temporary 1/4 Sec Cor
79.53	Intersect 4th Guide Meridian 10 1/2 links North of Cor to Sec 7 & 18 from which Cor I run North 89° 56' 30" East On true line between Sec 7 & 18 Va 13° 30' E
39.53	Raised mound of earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.53	Cor to Sec 7. 8. 17 & 18
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th PM

Ch	Chains	North between Secs 7 & 8 Va 13°30' E
4	40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
8	80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 5.6 7 & 8
4		
		Sand hills Soil 3rd rate
8		

T 17 N R 32 W 6th PM

Chains	East on a random line between Secs 5 & 8 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
84.12	Intersect N & S line 16½ links S of Cor to Secs 4.5.8 & 9. from which Cor I run South 89°53' West On true line between Secs 5 & 8 Va 13°30' E.
40.06	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.12	Cor to Secs 5.6.7 & 8
	Sand hills Soil 3rd rate

T 17 N R 32 W 6th P M

Ch. Chains		West on a random line between Sec 6 and 7 Va 13° 30' E.
4	40.00	Set flag for temporary 1/4 Sec Cor
8	79.50	Intersect 4th Guide Meridian at the Cor to Sec 6 & 7 from which Cor I run East
		On true line between Sec 6 & 7 Va 13° 30' E
4	39.50	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.
8	79.50	Cor to Sec 5. 6. 7 and 8
		Sand hills Soil 3rd rate

T 17 N R 32 W 6th P M

Chains		North on a random line between Sec 5 and 6 Va 13° 30' E.
40.00		Set flag for temporary 1/4 Sec Cor
80.26		Intersect North boundary of Township 28 little East of Cor to Sec 5 and 6 from which Cor I run South 13' East
		On true line between Sec 5 & 6 Va 13° 30' E
40.26		Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.26		Cor to Sec 5. 6. 7 and 8
		Sand hills Soil 3rd rate
		Sept 8th 1875

General Description

This Township is all land hills with the exception of a valley in the centre this valley is about 3/4 of a mile in width and three miles long the soil in it is good 2nd rate the balance of the Township is 3rd rate there is neither wood or water in the Township

vegetation Blue joint and Gramma Grass

List of Names

A list of the names of the individuals employed to assist in running, measuring and marking, the lines and Corners described in the forgoing Field Notes of Township 17 N of the Base Line of Range No 32 West of the 6th P M showing the respective capacities in which they acted

R. S. Powel } Chainmen
C. F. Rinna
H. T. Toten } Moundmen
Francis Murray

We hereby certify that we assisted Stephen C McElroy Deputy Surveyor in Surveying and Subdividing Township No 17 North of the Base Line of Range No 32 West of the 6th Principal Meridian in the State of Nebraska, and that said Township has been in all respects to the best of our Knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the Instructions furnished by the Surveyor General, of dimension character, contruction and marking and in the manner as specifically described in the foregoing Field Notes

R. L. Powell } Chainmen
C. F. Rima }
H. T. Tatten } Moundmen
Francis Murray

Subscribed and sworn to by the above named persons before me a County Clerk in and for Lincoln County and State of Nebraska this 14th day of Sept 1875

James Belton
County Clerk

I Stephen C McElroy Deputy Surveyor do solemnly swear that in pursuance of a joint Contract No 95 wherein Stephen C McElroy and Robt. P. Bucher are joint Contractors with E E Cunningham United States Surveyor General for the District of Nebraska and Iowa bearing date the 23rd day of June 1875. I have well faithfully and truly in my own proper person and in strict conformity with the Instructions of the Surveyor General, the Surveying Manual and the Laws of the United States Surveyed all those parts or portions of Township No 17 North of the base line of Range No 32 West of the 6th Principal Meridian in the State of Nebraska, as are represented in the forgoing Field Notes as having been surveyed under

my diriction and I do further solemnly swear that all the Corners of said Survey have been established and perpetuated in strict accordance with the Surveying Manual, Printed Instructions and Special Instructions of the Surveyor General, of dimension character construction and marking and in the manner as specifically described in the forgoing Field Notes, and that the forgoing are the true and original Field Notes of such Survey

S. C. McElroy Deputy Surveyor

Subscribed and sworn to before me a Notary Public in and for Cass County and State of Nebraska this 16th day of September 1875

Thos Pollock
Notary Public

Surveyor General's Office
Plattsmouth Neb. Oct 20th 1875

The foregoing field notes of the Survey of the Subdivision line of Township No. 17 North of the Base line & Range No. 32. West of the 6th P.M. in the state of Nebraska Executed by Stephen E. McElroy under Joint contract No. 93 of June 29th 1875 in the month of Sept. 1875 having been critically Examined the necessary corrections and explinations made the said field notes and the surveys they describe are hereby approved

Jno. C. Clark
Surveyor General

Town 18 N. Range West

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

T 18 N R 32 W 6th P.M.

Chains

To determine the proper adjustment of my Compass for subdividing this Township -

I commenced at the Corner to Townships 17 and 18 N Ranges 31 and 32 W and run North on a blank line along the East boundary of Sec 36 Va 13° 30' E.

40.00 To the 1/4 Sec Cor

80.00 To the Corner to Secs 25 and 36

I find my Compass therefore to be in Proper adjustment

Subdivision Commenced

Aug 19th 1875

T 18 N R 32 W 6th P M

Chains	
	From the Cor to Secs 35 & 36 on the South boundary of the Township I run North between Secs 35 & 36 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18 x 24 x 12 in deep for Cor to Secs 25. 26 35 and 36
	Land broken Soil 2nd rate

T 18 N R 32 W 6th P M

Chains	
	East on a random line between Secs 25 and 36 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.74	Intersect East boundary of Township 21 links South of Cor to Secs 25 & 36 from which Cor I run South 89° 51' West On true line between Secs 25 & 36 Va 13° 30' E
39.87	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.74	Cor to Secs 25. 26. 35 & 36
	Land broken Soil 2nd rate

T 18 N R 32 W 6th PM

Chains	
	North between Secs 25 & 26 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 23. 24. 25 & 26
Land Broken	Soil 2nd rate

T 18 N R 32 W 6th PM

Chains	
	East on a random line between Secs 24 & 25 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.96	Intersect East boundary of Township at the Cor to Secs 24 & 25 from which Cor I run West On true line between Secs 24 & 25 Va 13°30' E
39.98	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.96	Cor to Secs 23. 24. 25 & 26
	Land Broken Soil 2nd rate

T 18 N R 32 W 6th PM

Chains	
	North between Secs 23 & 24 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in. deep for Cor to Secs 13. 14 23 and 24
	Land broken Soil 2nd rate

T 18 N R 32 W 6th PM

Chains	
	East on a random line between Secs 13 & 24 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
79.81	Intersect East boundary of Township 14 links South of Cor to Secs 13 & 24 from which Cor I run South 89°54' West on true line between Secs 13 & 24 Va 13°30' E.
39.90½	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
79.81	Cor to Secs 13. 14. 23 & 24
	Land broken Soil 2nd rate

T 18 N R 32 W 6th P M

Chains	
	North between Sec 13 & 14 Va 13°30 E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 11.12 13 & 14
Land Broken	Soil 2nd rate

T 18 N R 32 W 6th P M

Chains	
	East on a random line between Sec 12 & 13 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
79.96	Intersect East boundary of Township 7 miles South of Cor to Sec 12 & 13 from which Cor I run South 89°57' West On true line between Sec 12 & 13 Va 13°30' E
39.98	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
79.96	Cor to Sec 11.12.13 & 14
	Land Broken Soil 2nd rate

T 18 S R 32 W 6th P.M.

Chains	
	North between Secs 11 and 12 Va 13°30' E.
40:00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80:00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 1, 2, 11 and 12
Land broken	Soil 2nd rate

T 18 S R 32 W 6th P.M.

Chains	
	East on a random line between Secs 1 and 12 Va 13°30' E.
40:00	Set flag for temporary ¼ Sec Cor
80:00	Intersect East boundary of Township 7 miles North of Cor to Secs 1 and 12 from which Cor I run North 89°57' West On true line between Secs 1 and 12 Va 13°30' E
40:00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80:00	Cor to Secs 1, 2, 11 and 12
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th P M

Chains	
	North on a random line between Sec 1 and 2 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.00	Intersect North boundary of Township 35 links East of Cor to Sec 1 and 2 from which Cor I run South 15' East on true line between Sec 1 & 2 Va 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Cor to Sec 1. 2. 11 and 12
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th P M

Chains	
	North between Sec 34 and 35 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 26. 27 34 & 35.
	Land broken Soil 2nd rate
	Aug 19th 1879

T 18 N R 32 W 6th PM

Chains	
	East on a random line between Secs 26 and 35 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.10	Intersect N and S line 28 lks North of Cor to Secs 25.26 35 and 36 from which Cor I run North 89° 48' West On true line between Secs 26 & 35 Va 13° 30' E
40.05	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.10	Cor to Secs 26. 27. 34 & 35
	Land Broken Soil 2nd rate

T 18 N R 32 W 6th PM

Chains	
	North between Secs 26 and 27 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 22. 23. 26 and 27
	Land Broken Soil 2nd rate

T 18 N R 32 W 6th P M

Chains	
	East on a random line between Sec 23 and 26 Va 13°30' E.
40:00	Set flag for temporary 1/4 Sec Cor
80:00	Intersect N and S line 21 links North of Cor to Sec 23.24.25 and 26 from which Cor S run North 89°51' West On true line between Sec 23 & 26 Va 13°30' E.
40:00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80:00	Cor to Sec 22.23.26 & 27
	Land broken Soil 2nd rate

T 18 N R 32 W 6th P M

Chains	
	North between Sec 22 and 23 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80:00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 14. 15. 22 and 23
	Land broken Soil 2nd rate

T 18 N. R 32 W 6th P.M.

Chains	East on a random line between Secs 14 and 23 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.16	Intersect N and S line 35 lks north of Cor to Secs 13. 14. 23 and 24 from which Cor I run North 89° 45' West On true line between Secs 14 & 23 Va 13° 30' E
40.08	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.16	Cor to Secs 14.15.22 & 23
	Land broken Soil 2nd rate

T 18 N R 32 W 6th P.M.

Chains	North between Secs 14 and 15 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 10.11 14 and 15
	Land broken Soil 2nd rate

T 18 N R 32 W 6th PM

Chains	
	East on a random line between Sec 11 and 14 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.24	Intersect N and S line 21 links north of Cor to Secs 11.12.13 & 14 from which Cor I run North 89°51' West on true line between Secs 11 & 14 Va 13°30' E.
40.12	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.24	Cor to Secs 10.11.14 and 15
	Land broken Soil 2nd rate

T 18 N R 32 W 6th PM

Chains	
	North between Secs 10 and 11 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in. deep for Cor to Secs 2. 3. 10 and 11
	Land broken Soil 2nd rate

T 18 N R 32 W 6th P M

Chai	Chains	
		East on a random line between Sec 2 & 11 Va 13°30' E.
40	40:00	Set flag for temporary 1/4 Sec Cor
80.	80:09	Intersect N & S line 14 lks North of Cor to Sec 1. 2 11 & 12 from which Cor I run North 89°54' West On true line between Sec 2 & 11 Va 13°30' E
40	40:04½	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80	80:09	Cor to Sec 2. 3. 10 & 11

Sand hills Soil 3rd rate

T 18 N R 32 W 6th P M

Chains	
	North on a random line between Sec 2 & 3 Va 13°30' E.
40:00	Set flag for temporary 1/4 Sec Cor
80:15	Intersect north boundary of Township 18 7/8 links East of Cor to Sec 2 & 3 from which Cor I run South 8' East On true line between Sec 2 & 3 Va 13°30' E
40 ~~04½~~ 15	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80 15	Cor to Sec 2. 3. 10 & 11

Sand hills Soil 3rd rate

T 18 N R 32 W 6th PM

Chains	
	North between Sec 33 & 34 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 27. 28. 33 & 34
	Land Broken Soil 2nd rate

T 18 N R 32 W 6th PM

Chains	
	East on a random line between Sec 27 & 34 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
80.16	Intersect N & S line at the Cor to Sec 26. 27. 34 & 35 from which Cor I run West
	On true line between Sec 27 & 34 Va 13°30' E.
40.08	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.16	Cor to Sec 27. 28. 33 & 34
	Land Broken Soil 2nd rate
	Aug 20th 1875

T 18 N R 32 W 6th P M

Chains	
	North between Sec 27 & 28 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 21. 22 27 & 28
	Land broken Soil 2nd rate

T 18 N R 32 W 6th P M

Chains	
	East on a random line between Sec 22 & 27 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
79.92	Intersect N & S line 14 links South of Cor to Sec 22. 23 26 & 27 from which Cor I run South 89°54' West
	On true line between Sec 22 & 27 Va 13°30' E.
39.96	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
79.92	Cor to Sec 21. 22. 27 & 28
	Land broken Soil 2nd rate

T 18 N R 32 W 6th PM

Chains	
	North between Sec 21 & 22 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 15.16 21 & 22
Land Broken	Soil 2nd rate

T 18 N R 32 W 6th PM

Chains	
	East on a random line between Sec 15 & 22 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
79.90	Intersect N & S line 14 links South of Cor to Sec 14.15.22 & 23 from which Cor I run South 89°54' West
	On true line between Sec 15 & 22 Va 13°30' E
39.95	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
79.90	Cor to Sec 15.16.22 & 23
Land Broken	Soil 2nd rate

T 18 N R 32 W 6th P.M.

Chains	
	North between Secs 15 and 16 Va 13°30 E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 9.10 15 and 16
	Land Broken Soil 2nd rate

T 18 N R 32 W 6th P.M.

Chains	
	East on a random line between Secs 10 and 15 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.82	Intersect N and S line 7 links South of Cor to Secs 10.11.14 and 15 from which Cor I run South 89°57' West
	On true line between Secs 10 and 15 Va 13°30' E
39.91	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
79.82	Cor to Secs 9.10.15 and 16
	Land Broken Soil 2nd rate

T 18 N R 32 W 6th P M

Chains	
	North between Sec 9 and 10 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 3. 4. 9 and 10
	Land broken Soil 2nd rate

T 18 N R 32 W 6th P M

Chains	
	East on a random line between Sec 3 and 10 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
79.94	Intersect N and S line at the Cor to Sec 2. 3. 10 and 11 from which Cor I run West
	On true line between Sec 3 and 10 Va 13°30' E
39.97	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
79.94	Cor to Sec 3. 4. 9 and 10
	Land broken Soil 2nd rate

T 18 N R 32 W 6th PM

Chains	
	North on a random line between Sec 3 & 4 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.85	Intersect North boundary of Township at the Cor to Sec 3 & 4 from which Cor I run South on true line between Sec 3 & 4 Va 13°30' E
39.85	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.85	Cor to Sec 3. 4. 9 & 10
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th PM

Chains	
	North between Sec 32 & 33 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 28.29 32 & 33
	Land Sand hills Soil 3rd rate

T 18 N R 32 W 6th PM

Chains	East on a random line between Sec 28 and 33 Va 13°30' E.
40:00	Set flag for temporary 1/4 Sec Cor
80:00	Intersect N and S line at the Cor to Sec 27. 28. 33 and 34 from which Cor I run West
	On true line between Sec 28 & 33 Va 13°30' E.
40:00	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for 1/4 Sec Cor
80:00	Cor to Sec 28. 29. 32 and 33
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th PM

Chains	North between Sec 28 and 29 Va 13°30' E
40:00	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for 1/4 Sec Cor
80:00	Raised mound of earth 3 ft high from pits 18×24×12 in dep for Cor to Sec 20. 21 28 and 29
	Land broken Soil 2nd rate
	Aug 21st 1875

T 18 N R 32 W 6th P M

Chains	
	East on a random line between Sec 21 and 28 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.20	Intersect N and S line 21 links north of Cor to Sec 21. 22 27 and 28 from which Cor I run North 89°51' West on true line between Sec 21 & 28 Va 13°30' E
40.10	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.20	Cor to Sec 20. 21. 28 and 29
	Land broken Soil 2nd rate

T 18 N R 32 W 6th P M

Chains	
	North between Sec 20 and 21 Va 13°30' East
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 16. 17. 20 and 21
	Land broken Soil 2nd rate

T 18 S R 32 W 6th P M

Chains	
	East on a random line between Sec 16 and 21 Va 13° 30' E.
40.00	Set Stag for temporary 1/4 Sec Cor
80.04	Intersect N and S line 7 links north of Cor to Sec 15.16.21 and 22 from which Cor I run North 89° 57' West
	On true line between Sec 16 & 21 Va 13° 30' E
40.02	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.04	Cor to Sec 16.17. 20 and 21
	Land broken Soil 2nd rate

T 18 S R 32 W 6th P M

Chains	
	North between Sec 16 and 17 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18 x 24 x 12 in deep for Cor to Sec 8.9 16 and 17
	Land broken Soil 2nd rate

T 18 N R 32 W 6th PM

Chains	
	East on a random line between Sec 9 and 16 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.81	Intersect N and S line at the Cor to Sec 9.10.15 and 16 from which Cor I run West
	On true line between Sec 9 & 16 Va 13°30' E
39.90½	Raised mound of earth 2½ ft high from pits 18x24x12 in dep for 1/4 Sec Cor
79.81	Cor to Sec 8.9.16. and 17
	Land Broken Soil 2nd rate

T 18 N R 32 W 6th PM

Chains	
	North between Sec 8 and 9 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in dep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in dep for Cor to Sec 4. 5. 8 and 9
	Land Sand hills Soil 3rd rate

T 18 N R 32 W 6th PM

Chains	
	East on a random line between Sec 4 and 9 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.21	Intersect N and S line 10 links North of Cor to Sec 3.4.9 & 10 from which Cor I run North 89° 50' 6.50" West On true line between Sec 4 and 9 Va 13°30' E
40.10½	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.21	Cor to Sec 4. 5. 8 and 9

Sand hills Soil 3rd rate

T 18 N R 32 W 6th PM

Chains	
	North on a random line between Sec 4 and 5 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.10	Intersect North boundary of Township 7 miles East of Cor to Sec 4 and 5 from which Cor I run South 3' East On true line between Sec 4 & 5 Va 13°30' E
40.10	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.10	Cor to Sec 4. 5. 8 and 9

Sand hills Soil 3rd rate

T 18 N R 32 W 6th P.M.

Chains	
	North between Secs 31 & 32 Va 13° 30' E.
40:00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80:00	Raised mound of earth 3 ft high from pits 18×24×12 in deps for Cor to Secs 29. 30 31 & 32
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th P.M.

Chains	
	East on a random line between Secs 29 & 32 Va 13° 30' E.
40:00	Set flag for temporary ¼ Sec Cor
80:08	Intersect N & S line 10 links North of Cor to Secs 28. 29. 32 & 33 from which Cor I run North 89° 56' 30" West
	On true line between Secs 29 & 32 Va 13° 30' E.
40:04	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80:08	Cor to Secs 29. 30. 31 & 32
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th P M

Chains.	
	West on a random line between Sec 30 and 31 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.44	Intersect 4th Guide Meridian at the Cor to Sec 30 and 31 from which Cor I run East
	On true line between Sec 30 and 31 Va 13° 30' E.
39.44	Raised mound of earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.44	Cor to Secs 29. 30. 31 & 32
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th P M

Chains	
	North between Secs 29 and 30 Va 13° 30' E.
40.00	Raised mound of earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 19. 20. 29 and 30
	Sand hills Soil 3rd rate
	Aug 22nd 1875

T 18 N R 32 W 6th P.M.

Chains	
	East on a random line between Sec. 20 and 29 Va 13° 30' E.
40:00	Set flag for temporary 1/4 Sec Cor
79.81	Intersect N and S line at the Cor to Sec. 20. 21. 28 and 29 from which Cor I run West On true line between Sec. 20 & 29 Va 13° 30' E
39.90½	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
79.81	Cor to Sec. 19. 20. 29 and 30
	Land broken Soil 2nd rate

T 18 N R 32 W 6th P.M.

Chains	
	West on a random line between Sec. 19 and 30 Va 13° 30' E.
40:00	Set flag for temporary 1/4 Sec Cor
79.46	Intersect 4th Guide Meridian 7 links South of Cor to Sec 19 and 30 from which Cor I run South 89° 57' East On true line between Sec 19 & 30 Va 13° 30' E
39.46	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
79.46	Cor to Sec. 19. 20. 29 & 30
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th PM

Chains	
	North between Sec 19 and 20 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 17.18.19 and 20
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th PM

Chains	
	East on a random line between Sec 17 and 20 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
79.78	Intersect N and S line 14 links South of Cor to Sec 16.17 20 and 21 from which Cor I run South 89°54' West On true line between Sec 17 and 20 Va 13°30' E
39.89	Raised mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
79.78	Cor to Sec 17.18.19 and 20
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th P M

Chains	
	West on a random line between Secs 18 and 19 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.32	Intersect 4th Guide Meridian 28 links North of Cor to Secs 18 and 19 from which Cor I run North 89° 48' East On true line between Secs 18 & 19 Va 13° 30' E
39.32	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
79.32	Cor to Secs 17. 18. 19 & 20
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th P M

Chains	
	North between Secs 17 and 18 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 7. 8. 17 and 18
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th PM

Chains	
	East on a random line between Sec 8 and 17 Var 13°30' E.
40:00	Set flag for temporary 1/4 Sec Cor
80:00	Intersect N and S line at the Cor to Sec 8.9.16 and 17 from which Cor I run West
	On true line between Sec 8 and 17 Var 13°30' E.
40:00	Raised mound of earth 2½ ft high from pits 18x24x12 in dep for 1/4 Sec Cor
80:00	Cor to Sec 7.8.17 and 18
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th PM

Chains	
	West on a random line between Sec 7 and 18 Var 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.40	Intersect 4th Guide Meridian 16½ links north of Cor to Sec 7 and 18 from which Cor I run North 89°53' East
	On true line between Sec 7 and 18 Var 13°30' E
39.40	Raised mound of earth 2½ ft high from pits 18x24x12 in dep for 1/4 Sec Cor
79.40	Cor to Sec 7.8.17 and 18
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th PM

Chains	
	North between Sec 7 and 8 Va 13°30' E.
40:00	Raised mound of earth 2½ ft high from pits 18×24×12 in dug for ¼ Sec Cor
79.	
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in dug for Cor to Sec 5.6 7 and 8
39.	Sand hills Soil 3rd rate
79.	

T 18 N R 32 W 6th PM

Chains	
	East on a random line between Sec 5 and 8 Va 13°30' E.
40:00	Set flag for temporary ¼ Sec Cor
79.80	Intersect N and S line 21 links South of Cor to Sec 4.5.8 and 9 from which Cor I run South 89°51' West
	On true line between Sec 5 & 8 Va 13°30' E.
39.90	Raised mound of earth 2½ ft high from pits 18×24×12 in dug for ¼ Sec Cor
79.80	Cor to Sec 5.6.7 and 8
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th P M

Chains	
	West on a random line between Secs 6 and 7 Va 13°30' E
40.00	Set flag for temporary 1/4 Sec Cor
79.46	Intersect 4th Guide Meridian 14 links North of Cor to Secs 6 and 7 from which Cor I run North 89°54' East On true line between Secs 6 & 7 Va 13°30' E
39.46	Raised mound of Earth 2½ ft high from pits 18×24×12 in dep for 1/4 Sec Cor
79.46	Cor to Secs 5.6.7 and 8
	Sand hills Soil 3rd rate

T 18 N R 32 W 6th P M

Chains	
	North on a random line between Secs 5 and 6 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.00	Intersect North boundary of Township 14 links West of Cor to Secs 5 and 6 from which Cor I run South 6' West On true line between Secs 5 & 6 Va 13°30' E
40.00	Raised mound of Earth 2½ ft high from pits 18×24×12 in dep for 1/4 Sec Cor
80.00	Cor to Secs 5.6.7 and 8
	Sand hills Soil 3rd rate
	Aug 22nd 1875

49.

Che

40

79.

39.

79.

General Description

This Township is all Sand Hills without any drainedge

Vegetation scattering Blue joint Grass.

it has neither wood or water

the Soil is Poor 3rd rate

List of Names

A list of the names of the individuals employed to assist in running measuring and marking the Lines and Corners described in the foregoing Field Notes of Town No. 18 North of the Base Line of Range No. 32 West of the 6th P.M. showing the respective capacities in which they acted

R. S. Powel	Chainmen
C. T. Kime	
H. T. Toten	Moundmen
Francis Murray	

We hereby certify that we assisted Stephen C McElroy Deputy Surveyor in Surveying and Subdividing Township No 18 North of the Base Line of Range No 32 West of the 6th Principal Meridian in the State of Nebraska, and that said Township has been in all respects to the best of our Knowledge and belief well and faithfully Surveyed and the boundary monuments planted according to the Instructions furnished by the Surveyor General, of dimension character, construction and marking, and in the manner as specifically described in the foregoing Field Notes

R. L. Powell } Chainmen
C. S. Bruce }
H. T. Totten } Moundmen
Francis Murray }

Subscribed and sworn to by the above named persons before me a County Clerk in and for Lincoln County and State of Nebraska this 14th day of Sept 1875

James Belton
County Clerk

I Stephen C. McElroy Deputy Surveyor do solemnly swear that in pursuance of a joint Contract No 93 wherein Stephen C. McElroy and Robt. P. Bucher are joint Contractors with E. E. Cunningham United States Surveyor General for the District of Nebraska and Iowa, having date the 23rd day of June 1875. I have well faithfully and truly, in my own proper person, and in strict conformity with the Instructions of the Surveyor General the Surveying Manual and the Laws of the United States, Surveyed all those parts or portions of Township No 18 North of the Base Line of Range 32 West of the 6th Principal Meridian in the State of Nebraska as are represented in the foregoing Field Notes as having been surveyed under my direction, and I do further solemnly swear that all the Corners of said Survey have been established and perpetuated in strict accor-

-dance with the Surveying Manual Printed Instructions and Special Instructions of the Surveyor General of dimension, character, construction and marking, and in the manner as specifically described in the foregoing Field Notes and that the foregoing are the true and original Field Notes of such Survey

S. C. McElroy Deputy Surveyor

Subscribed and sworn to before me a Notary Public in and for Cass County and State of Nebraska this 16th day of September 1875

Tho Pollock
Notary Public

Surveyor General's Office

Plattsmouth Oct 25th 1875

The foregoing field Notes of the Survey and Subdivision of Township No 18 North of the Base Line of Range No 32 West of the Principal Meridian in Nebraska Executed by Stephen G. McElroy under joint contract No 93 bearing date the 23rd day of June 1875 in the month of August 1875. having been critically examined the necessary corrections and explanations made, the said field Notes and the Surveys they describe are hereby approved

Jno. Clem N.
Surveyor General

Field Notes
of
The Survey and Subdivision
of
Township 19 N of Base Line
of
Range 32 W 6th P M
in Nebraska

Executed
by Stephen C McElroy Deputy
Surveyor under joint Contract
No 95 bearing date the 23rd
day of June 1875

Survey
Commenced Aug 24th 1875
Completed Aug 28th 1875

List of Names
and duties of assistants

R. S. Powel } Chainmen
C. F. Kima
H. T. Toten } Moundmen
Francis Murray

T. 19 N. Range 32 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

T 19 N R 32 W 6th P M

Chains	To determine the proper adjustment of my Compass for subdividing this Township I commenced at the Corner to Townships 18 and 19 North Ranges 31 and 32 West and run North on a blank line along the East boundary of Sec 36 Va 13° 38' E
40.00	To the 1/4 Sec Cor
80.00	To the Cor to Secs 25 and 36 I find my Compass therefore to be in proper adjustment

Subdivision commenced Aug 24th 1875

T 19 N R 32 W 6th PM

Chains	From the Corner to Sect 35 and 36 on the South boundary of the Township I run North between Sect 35 and 36 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in dep for Cor to Sect 25. 26. 35 and 36
	Sand Hills Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	East on a random line between Sect 25 and 36 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
81.30	Intersect East boundary of Township 28 links North of Cor to Sect 25 and 36. from which Cor I run North 89°48' West On true line between Sect 25 & 36 Va 13°30' E.
40.15	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for ¼ Sec Cor
80.30	Cor to Sect 25. 26. 35 and 36
	Sand Hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	North between Secs 25 & 26 Va 13°30' E
40:00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80:00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 23. 24. 25 & 26
Sand hills	Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	East on a random line between Secs 24 & 25 Va 13°30' E.
40:00	Set flag for temporary ¼ Sec Cor
80:08	Intersect East boundary of Township at the Cor to Secs 24 & 25 from which Cor I run West
	On true line between Secs 24 & 25 Va 13°30' E
40:04	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80:08	Cor to Secs 23. 24. 25 & 26.
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	North between Secs 23 and 24 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 13. 14. 23 and 24
Sand hills	Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	East on a random line between Secs 13 and 24 Va 13°30 E.
40.00	Set flag for temporary ¼ Sec Cor
80.25	Intersect East boundary of Township 21 links North of Cor to Secs 13 and 24 from which Cor I run North 89°51' West On true line between Secs 13 & 24 Va 13°30' E.
40.12½	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.25.	Cor to Secs 13. 14. 23 and 24
Sand hills	Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	North between Secs 13 & 14 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 11. 12. 13 & 14
Sand hills	Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	East on a random line between Secs 12 & 13 Va 13° 30' E.
40.00	Set flag for temporary ¼ Sec Cor
80.31	Intersect East boundary of Township 14 links North of Cor to Secs 12 & 13 from which Cor I run North 89° 54' West On true line between Secs 12 & 13 Va 13° 30' E
40.15½	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.31	Cor to Secs. 11. 12. 13 & 14
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	North between Secs 11 and 12 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 1. 2. 11 and 12.
Sand hills	Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	East on a random line between Secs 1 and 12 Va 13° 30' E.
40.00	Set flag for temporary ¼ Sec Cor
80.16	Intersect East boundary of Township 7 links North of Cor to Secs 1 and 12 from which Cor I run North 89° 57' West On true line between Secs 1 and 12 Va 13° 30' E.
40.08	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.16	Cor to Secs 1. 2. 11 and 12
Sand hills	Soil 3rd rate

T19 N R 32 W 6th PM

Chains	
	North on a random line between Sect 1 and 2 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.82	Intersect North boundary of Township 35 links West of Cor to Sect 1 and 2. from which Cor I run South 15' West On true line between Sect 1 and 2 Va 13° 30' E
39.82	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for 1/4 Sec Cor
79.82	Cor to Sect 1, 2, 11 and 12
	Sand hills Soil 3rd rate

T19 N R 32 W 6th PM

Chains	
	North between Sect 34 and 35 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in dep for Cor to Sect 26, 27 34 and 35
	Sand hills Soil 3rd rate
	Aug 24th 1875

T19 N R 32 W 6th PM

Chains	
	East on a random line between Sec 26 & 35 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.00	Intersect N & S line 10 links South of Cor to Secs 25. 26. 35 & 36 from which Cor I run South 89° 55' 30" West On true line between Secs 26 & 35 Va 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Cor to Secs 26. 27. 34 & 35
	Sand hills Soil 3rd rate

T19 N R 32 W 6th PM

Chains	
	North between Secs 26 & 27 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 22. 23 26 & 27.
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	East on a random line between Sec 23 and 26 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.94	Intersect N and S line 14 links South of Cor to Sec 23.24.25 and 26 from which Cor I run South 89° 54' West
	On true line between Sec 23 & 26 Va 13° 30' E
39.97	Raised mound of earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.94	Cor to Sec 22.23.26 and 27
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	North between Sec 22 and 23 Va 13° 30' E.
40.00	Raised mound of earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 13.14 22 and 23
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	East on a random line between Secs 14 and 23 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.80	Intersect N and S line 16½ links South of Cor to Secs 13.14.23 and 24 from which Cor I run South 89° 53' West
	On true line between Secs 14 & 23 Va 13° 30' E.
39.90	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.80	Cor to Secs 14.15.22 and 23
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	North between Secs 14 and 15 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 10.11 14 and 15
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	East on a random line between Sec 11 and 14 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.88	Intersect N and S line 25 links South of Cor to Sec 11.12.13 and 14 from which Cor I run South 89°49' West
	On true line between Sec 11 & 14 Va 13°30' E.
39.94	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.88	Cor to Sec 10.11.14 and 15
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	North between Sec 10 and 11 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 2.3.10 and 11
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	East on a random line between Sec 2 and 11 Va 13° 30' E.
40 00	Set flag for temporary 1/4 Sec Cor
79.90	Intersect N and S line of links South of Cor to Sec 1. 2. 11 & 12 from which Cor I run South 89° 57' West On true line between Sec 2 & 11 Va 13° 30' E.
39.95	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.90	Cor to Sec 2. 3. 10 and 11
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	North on a random line between Sec 2 and 3 Va 13° 30' E.
40 00	Set flag for temporary 1/4 Sec Cor
80.10	Intersect North boundary of Township 25 links West of Cor to Sec 2 and 3 from which Cor I run South 11' West On true line between Sec 2 & 3 Va 13° 30' E
40.10	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.10	Cor to Sec 2. 3. 10 and 11
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	North between Sec 33 & 34 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18 x 24 x 12 in deep for Cor to Sec 27. 28. 33 & 34
Sand hills	Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	East on a random line between Sec 27 & 34 Va 13° 30' E.
40.00	Set flag for temporary ¼ Sec Cor
79.78	Intersect N & S line 10 links North of Cor to Sec 26. 27 34 & 35 from which Cor I run North 89° 56' West On true line between Sec 27 & 34 Va 13° 30' E.
39.89	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor
79.78	Cor to Sec 27. 28. 33 & 34
Sand hills	Soil 3rd rate

Aug 25th 1875

T 19 N R 32 W 6th P M

Chains	
	North between Sec 27 and 28 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 21. 22. 27 and 28
Sand hills	Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	East on a random line between Sec 22 and 27 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor.
79.93	Intersect N and S line at the Cor to Sec 22. 23. 26 and 27 from which Cor I run West
	On true line between Sec 22 & 27 Va 13°30' E
39.96½	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.93	Cor to Sec 21. 22. 27 and 28
Sand hills	Soil 3rd rate

T 19 S R 32 W 6th PM

Chains	
	North between Sec 21 and 22 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 15.16 21 and 22
Sand hills	Soil 3rd rate

T 19 S R 32 W 6th PM

Chains	
	East on a random line between Sec 15 and 22 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.95	Intersect N and S line 14 links South of Cor to Sec 14.15.22 and 23 from which Cor S run South 89°54' West On true line between Sec 15 & 22 Va 13°30' E.
39.97½	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
79.95	Cor to Sec 15.16. 21 & 22
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	North between Sec 15 & 16 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 9. 10 15. & 16
Sand hills	Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	East on a random line between Sec 10 & 15 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.80	Intersect N & S line of lines South of Cor to Sec 10. 11. 14 & 15 from which Cor I run South 89°57' West
	On true line between Sec 10 & 15 Va 13°30' E
39.90	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.80	Cor to Secs 9. 10. 15 & 16
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	North between Secs 9 & 10 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 3. 4 9 & 10
Sand hills	Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	East on a random line between Secs 3 & 10 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
79.88	Intersect N & S line at the Cor to Secs 2. 3. 10 & 11. from which Cor I run West
	On true line between Secs 3 & 10 Va 13°30' E
39.94	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
79.88	Cor to Secs 3. 4. 9 & 10
	Sand hills Soil 3rd rate

T19 N R32 W 6th PM

Chains	
	North on a random line between Sec 3 and 4 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.00	Intersect north boundary of Township at the Cor to Sec 3 & 4 from which Cor I run South On true line between Sec 3 & 4 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Cor to Sec 3. 4. 9 and 10
	Sand hills Soil 3rd rate

T19 N R32 W 6th PM

Chains	
	North between Sec 32 and 33 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 28. 29 32 and 33.
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	East on a random line between Sec 28 & 33 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.00	Intersect N & S line at the Cor to Sec 27. 28. 33 & 34 from which Cor I run West
	On true line between Sec 28 & 33 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Cor to Sec 28. 29. 32 & 33
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	North between Sec 28 & 29 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18 x 24 x 12 in deep for Cor to Sec 20. 21 28 & 29
	Sand hills Soil 3rd rate
	Aug 24th 1875

T 19 S R 32 W 6th PM

Chains	East on a random line between Sec 21 & 28 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.12	Intersect N & S line 14 links North of Cor to Sec 21. 22 27 & 28 from which Cor I run North 89° 54' West On true line between Sec 21 & 28 Va 13° 30' E
40.06	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.12	Cor to Sec 20. 21. 28 & 29
	Sand hills Soil 3rd rate

T 19 S R 32 W 6th PM

Chains	North between Sec 20 & 21 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 16. 17 20 & 21
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	East on a random line between Secs 16 and 21 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.04	Intersect N and S line of lines North of Cor to Secs 15. 16 21 and 22 from which Cor I run North 89° 57' West On true line between Secs 16 and 21 Va 13° 30' E.
40.02	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.04	Cor to Secs 16. 17. 20 and 21
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	North between Secs 16 and 17 Va 13° 30' E.
40.00	Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18 x 24 x 12 in deep for Cor to Secs 8. 9. 16 and 17
Sand hills	Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	East on a random line between Sec 9 and 16 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.00	Intersect N and S line 7 links South of Cor to Sec 9.10.15 and 16 from which Cor I run South 89° 54' West
	On true line between Sec 9 & 16 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Cor to Sec 8.9.16 and 17
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	North between Sec 8 and 9 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 4.5 8 and 9
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P.M.

Chains	
	East on a random line between Sec 4 and 9 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.90	Intersect N and S line 21 links South of Cor to Sec 3.4.9 and 10 from which Cor I run South 89° 51' West On true line between Sec 4 & 9 Va 13° 30' E
39.95	Raised mound of earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.90	Cor to Sec 4.5.8 and 9
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P.M.

Chains	
	North on a random line between Sec 4 and 5 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.16	Intersect North boundary of Township 7 links East of Cor to Sec 4 and 5 from which Cor I run South 3' East On true line between Sec 4 and 5 Va 13° 30' E.
40.16	Raised mound of earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.16	Cor to Sec 4.5.8 and 9
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	North between Secs 31 and 32 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 29. 30. 31 and 32
Sand hills	Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	East on a random line between Secs 29 and 32 Va 13° 30' E.
40.00	Set flag for temporary ¼ Sec Cor
79.82	Intersect N and S line 12 links North of Cor to Secs 28. 29. 32 and 33 from which Cor I run North 89° 55' West On true line between Secs 29 & 32 Va 13° 30' E.
39.91	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
79.82	Cor to Secs 29. 30. 31 and 32
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	West on a random line between Sec 30 and 31 Va 13°30 E.
40.00	Set flag for temporary 1/4 Sec Cor
79.56	Intersect 4th Guide Meridian 7 links South of Cor to Sec 30 & 31 from which Cor I run South 89°57' East On true line between Sec 30 & 31 Va 13°30' E.
39.56	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
79.56	Cor to Sec 29. 30. 31 & 32
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P M

Chains	
	North between Sec 29 and 30 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 19. 20. 29 and 30
	Sand hills Soil 3rd rate
	Aug 27th 1875

T 19 N R 32 W 6th P.M.

Chains	
	East on a random line between Sections 20 and 29 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.12	Intersect N and S line 14 links North of Cor to Sect 20. 21 28 & 29 from which Cor I run North 89° 54' West On true line between Sect 20 & 29 Va 13° 30' West
40.06	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.12	Cor to Sect 19. 20. 29 & 30
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P.M.

Chains	
	West on a random line between Sect 19 and 30 Va 13° 30' E
40.00	Set flag for temporary 1/4 Sec Cor
79.36	Intersect 4th Guide Meridian 14 links South of Cor to Sect 19 and 30 from which Cor I run South 89° 54' East On true line between Sect 19 & 30 Va 13° 30' E
39.36	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
79.36	Cor to Sect 19. 20. 29 & 30
	Sandhills Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	North between Sec 19 and 20 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 17. 18. 19 and 20
Sandhills	Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	East on a random line between Sec 17 and 20 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.00	Intersect N and S line of lake South of Cor to Sec 16. 17 20 & 21 from which Cor I run. South 89° 57' West On true line between Sec 17 & 20 Va 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Cor to Sec 17. 18. 19 & 20
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P.M.

Chains	
	West on a random line between Sect 18 and 19 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
78.89	Intersect 4th Guide Meridian at the Cor to Sect 18 & 19 from which Cor I run East
	On true line between Sect 18 & 19 Va 13°30' E
38.89	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
78.89	Cor to Sect 17. 18. 19 & 20
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P.M.

Chains	
	North between Sect 17 and 18 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sect 7. 8. 17 and 18
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	East on a random line between Sec 8 & 17 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.18	Intersect N & S line 21 links North of Cor to Sec 8.9.16 & 17 from which Cor I run North 89°51' West On true line between Sec 8 & 17 Va 13°30' E.
40.09	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.18	Cor to Sec 7.8.17 & 18
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th PM

Chains	
	West on a random line between Sec 7 & 18 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
78.90	Intersect 4th Guide Meridian 7 links South of Cor to Sec 7 & 18 from which Cor I run South 89°57' East On true line between Sec 7 & 18 Va 13°30' E
38.90	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
78.90	Cor to Sec 7.8.17 & 18
	Sand hills Soil 3rd rate

T19 N R 32 W 6th PM

Chains	
	North between Secs 7 and 8 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 5.6.7 and 8
Sand hills	Soil 3rd rate

T19 N R 32 W 6th PM

Chains	
	East on a random line between Secs 5 and 8 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.95	Intersect N and S line 10 links North of Cor to Secs 4.5.8 and 9 from which Cor I run North 89°55' West
	On true line between Secs 5 and 8 Va 13°30' E.
40.02½	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.05	Cor to Secs 5.6.7 and 8
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P.M.

Chains	
	West on a random line between Sec 6 and 7 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
78.64	Intersect 4th Guide Meridian at the Cor to Sec 6 and 7 from which Cor I run East
	On true line between Sec 6 and 7 Va 13°30' E
38.64	Raised mound of earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
78.64	Cor to Sec 5.6.7 and 8
	Sand hills Soil 3rd rate

T 19 N R 32 W 6th P.M.

Chains	
	North on a random line between Sec 5 and 6 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.12	Intersect north boundary of Township 21 miles West of Cor to Sec 5 and 6 from which Cor I run South 9' West
	On true line between Sec 5 & 6 Va 13°30' E
40.12	Raised mound of earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.12	Cor to Sec 5.6.7 and 8
	Sand hills Soil 3rd rate
	Aug 28th 1875

General Description

This Township is all Sand Hills without wood or water

vegetation scattering

Blue joint Grass

Soil Poor 3rd rate

List of Names

A list of the names of the individuals employed to assist in running, measuring and marking the Lines and Corners described in the foregoing Field Notes of Township 19 N of the base line of Range No. 32 W of the 6th P.M. showing the respective capacities in which they acted

R. S. Vowel } Chainmen
C. F. Rima
H. T. Poten } Mountmen
Francis Murray

We hereby certify that we assisted Stephen C McElroy Deputy Surveyor in Surveying and Subdividing Township No 19 North of the Base Line of Range No 32 West of the 6th Principal Meridian in the State of Nebraska and that said Township has been in all respects to the best of our Knowledge and belief, well and faithfully Surveyed and the boundary monuments planted according to the Instructions furnished by the Surveyor General, of dimension character, construction and marking and in the manner as specifically described in the foregoing Field Notes

R. L. Powell } Chainmen
C. F. Prince }
H. T. Totten } Moundmen
Francis Murray }

Subscribed and sworn to by the above named persons before me a County Clerk in and for Lincoln County in the State of Nebraska this 14th day of Sept 1875

James Belton
County Clerk of
Lincoln County Neb

I Stephen C McElroy Deputy Surveyor do solemnly swear that in pursuance of a joint Contract No 93 wherein Stephen C McElroy and Robt. P. Beecher are joint Contractors with E E Cunningham United States Surveyor General for the District of Nebraska and Iowa, bearing date the 23rd day of June 1875. I have well faithfully and truly in my own proper person and in strict conformity with the instructions of the Surveyor General the Surveying Manual and the Laws of the United States, Surveyed all those parts or portions of Township No 19 North of the base line of Range No 32 West of the 6th Principal Meridian in the State of Nebraska as are represented in the foregoing field notes as having been Surveyed under my direction and I do further solemnly swear that all the Corners

of said Survey have been established and perpetuated in strict accordance with the Surveying Manual printed Instructions and special Instructions of the Surveyor General, and of dimensions character, construction and marking and in the manner as specifically described in the foregoing Field Notes, and that the foregoing are the true and original Field Notes of such Survey

S. C. McElroy Deputy Surveyor

Subscribed and sworn to before me a Notary Public in and for Cass County and State of Nebraska this 16th day of September 1875

Pho Pollock
Notary Public

Surveyor Generals Office

Plattsmouth Neb Oct 25th 1875

The foregoing field Notes of the Survey and Subdivision of Township No 19 North of the Base Line of Range No 32 West of the 6th Principal Meridian in the State of Nebraska Executed by Stephen C. McElroy under joint contract No 93 dated 23rd day of June 1875 in the Month of August 1875 having been correctly examined the necessary corrections and explanations made the said Field Notes and the Surveys they describe are hereby approved

Jno. F. Clark

Surveyor General

Field Notes
of
The Survey and Subdivision
of
Township 20 N of Baseline.
of
Range 32 West of 6th P.M.
in Nebraska

Executed
by Stephen C McElroy Deputy
Surveyor under joint Contract
No 99 bearing date the 23rd day
of June 1875

Survey
Commenced Aug 29th 1875
Completed Sept 2nd 1875

List of Names
and duties of assistants

R. S. Powel } Chainmen
C. F. Kima }
H. T. Toten } Mounedmen

Town 20 N. Range 32 W.



T 20 N R 32 W 6th PM

Chains

To determine the proper adjustment of my Compass for subdividing this Township I commenced at the corner to Townships 19 & 20 North Ranges 31 & 32 West and run North on a blank line along the east boundary of Sec 36 Va 13° 30' E

40.00 To the 1/4 Sec Corner

80.00 To the Corner to Secs 25 & 36

I find my Compass therefore to be in proper adjustment

Subdivision commenced Aug 21th 1875

T 20 N R 32 W 6th P M

Chains	
	From the Corner to Sections 35 & 36 on the South boundary of the Township I run North between Sec 35 & 36 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sect 25.26 35 & 36
	Sand Hills Soil 3rd rate

T 20 N R 32 W 6th P M

Chains	
	East on a random line between Sect 25 & 36 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.68	Intersect East boundary of Township 35 links South of Cor to Sect 25 & 36 from which Cor I run South 89°45' West on true line between Sec 25 & 36 Va 13°30' E.
39.84	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
79.68	Cor to Sect 25. 26. 35 & 36
	Sand Hills Soil 3rd rate

T 20 N R 32 W 6th P M

Chains	North between Sec 25 & 26 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 23. 24. 25 & 26
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th P M

Chains	East on a random line between Sec 24 & 25 Va 13° 30' E.
40.00	Set flag for temporary ¼ Sec Cor
79.90	Intersect East boundary of Township 10 links South of Cor to Sec 24 & 25 from which Cor I run South 89° 56' West on true line between Sec 24 & 25 Va 13° 30' E.
39.95	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
79.90	Cor to Sec 23. 24. 25 & 26
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Secs 23 and 24 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 13.14 23 & 24
Sand Hills	Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Secs 13 and 24 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.83	Intersect East boundary of Township at the Cor to Secs 13 & 24 from which Cor I run West On true line between Secs 13 & 24 Va 13°30' E
39.91½	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.83	Cor to Secs 13. 14. 23 & 24
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	North between Sec 13 and 14 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 11.12.13 & 14
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	East on a random line between Sec 12 and 13 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
80.05	Intersect East boundary of Township 14 links North of Cor to Sec 12 & 13 from which Cor I run North 89°54' West on true line between Sec 12 & 13 Va 13°30' E
40.02½	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.05	Cor to Sec 11.12.13 & 14
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Sect 11 and 12 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sect 1. 2 11 and 12
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Sect 1 and 12 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
79.96	Intersect East boundary of Township 7 miles North of Cor to Sect 1 and 12 from which Cor I run North 89°57' West On true line between Sect 1 & 12 Va 13°30' E
39.98	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
79.96	Cor to Sect 1. 2. 11 and 12
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th P M

Chains	North between Sec 1 and 2 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.10	Closed on 5th Standard Parallel N. closing distance 12 chains 30 lks West of Cor to Sec 31 & 36 T 21 N. where I raised mound of Earth 3 ft high from 3 pits 18×24×12 in deep for Cor to Sec 1 & 2
Sandhills	Soil 3rd rate

T 20 N R 32 W 6th P M

Chains	North between Sec 34 and 35 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 2 & 27 34 and 35
Sandhills	Soil 3rd rate

Aug 29th 1875

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Secs 26 & 35 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.00	Intersect N & S line 25 links North of Cor to Secs 25.26.35 & 36 from which Cor I run North 89°49'52" West
	On true line between Secs 26 & 35 Va 13°30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Cor to Secs 26.27. 34 & 35
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Secs 26 & 27 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 22.23 26 & 27.
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Secs 23 and 26 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.12	Intersect N and S line 33 links North of Cor to Secs 23.24. 25 and 26 from which Cor I run North 89°46' West On true line between Secs 23 & 26 Va 13°30' E.
40.06	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.12	Cor to Secs 22.23.26 & 27
	Sandhills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Secs 22 and 23 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 14.15 22 and 23
	Sandhills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Sec 14 and 23 Va 13°30' E
40.00	Set flag for temporary 1/4 Sec Cor
80.13	Intersect N and S line 21 links North of Cor to Sec 13.14.23 & 24 from which Cor S run North 89°51' West
	On true line between Sec 14 & 23 Va 13°30' E
40.06½	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for 1/4 Sec Cor
80.13	Cor to Sec 14.15.22 & 23
	Sandhills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Sec 14 and 15 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in dep for Cor to Sec 10.11 14 and 15
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Secs 11 and 14 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.00	Intersect N and S line 10½ links North of Cor to Secs 11.12.13 & 14 from which Cor I run North 89°55' 30" West
	On true line between Secs 11 & 14 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Cor to Secs 10.11.14 and 15
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Secs 10 and 11 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 2.3 10 and 11
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM.

Chains	
	East on a random line between Sect 2 and 11 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.15	Intersect N and S line 14 links north of Cor to Sect 1.2.11 & 12 from which Cor I run North 89°54' West on true line between Sect 2 & 11 Va 13°30' E
40 07½	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.15	Cor to Sect 2.3.10 and 11
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Sect 2 and 3 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.31	Closed on 5th Standard Parallel, N. closing distance 12 chains 25 lks West of Cor to Sect 35 & 36 & 2 & where I raised mound of Earth 3 ft high from 3 pits 18×24×12 in deep for Cor to Sect 2 and 3.
	Land Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Sec 33 and 34 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in dep for Cor to Sec 27. 28 33 and 34
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Sec 27 and 34 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
80.28	Intersect N and S line 23 links North of Cor to Sec 26. 27. 34 and 35 from which Cor I run North 89° 50' West On true line between Sec 27 & 34 Va 13°30' E
40.14	Raised mound of earth 2½ ft high from pits 18×24×12 in dep for ¼ Sec Cor
80.28	Cor to Sec 27. 28. 33 and 34
	Sand hills Soil 3rd rate
	Aug 30th 1874

T 20 N R 32 W 6th PM

Chains	North between Sec 27 and 28 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 21.22 27 and 28
	Sand Hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	East on a random line between Sec 22 and 27 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.04	Intersect N and S line at the Cor to Sec 22.23.26 and 27 from which Cor I run West
	On true line between Sec 22 & 27 Va 13°30' E
40.02	Raised mound of earth 2½ ft high from pits 18×24×12 in. deep for 1/4 Sec Cor
80.04	Cor to Sec 21.22.27 and 28
	Sand Hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Sec 21 and 22 Va 13°30 E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 15.16. 21 and 22
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Sec 15 and 22 Va 13°30' E.
40.00	Set flag for temporary ¼ Sec Cor
80.25	Intersect N and S line 7 links South of Cor to Sec 14.15. 22 and 23 from which Cor I run South 89°57' West On true line between Sec 15 and 22 Va 13°30' E.
40 12½	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80 25	Cor to Sec 15.16. 21 and 22
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th P M

Chains	
	North between Sec 15 & 16 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18 x 24 x 12 in deep for Cor to Sec 9. 10 15 & 16
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th P M

Chains	
	East on a random line between Sec 10 & 15 Va 13° 30' E.
40.00	Set flag for temporary ¼ Sec Cor
79.92	Intersect N & S line 10½ lks South of Cor to Sec 10. 11 14 & 15 from which Corner I run South 89° 55' 30" West On true line between Sec 10 & 15 Va 13° 30' E.
39.96	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor
79.92	Cor to Sec 9. 10. 15 & 16
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Sec 9 and 10 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 3. 4. 9 and 10
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Sec 3 and 10 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.00	Intersect N and S line at the Cor to Sec 2. 3. 10 and 11 - from which Cor I run West
	On true line between Sec 3 & 10 Va 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Cor to Sec 3. 4. 9 and 10
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th P M

Chains	North between Sec 3 and 4 Va 13° 30' E.
40.00	Raised mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80:12	Stood on 5th Standard Parallel closing distance 12 Chains 13 lks West of Cor to Sec 34 and 35 T 21 N where I raised mound of Earth 3 ft high from 3 pits 18×24×12 in deep for closing Cor to Sec 3 and 4
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th P M

Chains	North between Sec 32 and 33 Va 13° 30' E
40:00	Raised mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Raised mound of Earth 3 ft high from pits 18×24×12 in deep for Cor to Sec 28. 29. 32 and 33
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	East on a random line between Sec 28 and 33 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.81	Intersect N and S line 247 lks South of Cor to Sec 27. 28 33 and 34 from which Cor S run South 89° 49' 30" West On true line between Sec 28 and 33 Va 13° 30' E
39.90½	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in dep for 1/4 Sec Cor
79.81	Cor to Sec 28. 29. 32 and 33.
	Sandhills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	North between Sec 28 and 29 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in dep for 1/4 Sec Cor.
80.00	Raised mound of earth 3 ft high from pits 18 x 24 x 12 in dep for Cor to Sec 20. 21 28 and 29.
	Sandhills Soil 3rd rate
	Aug 31st 1875

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Sec 21 and 28 Va 13° 30' E.
40:00	Set flag for temporary 1/4 Sec Cor
79.65	Intersect N and S line 28 lks South of Cor to Sec 21.22. 27 and 28 from which Cor I run South 89° 48' West On true line between Sec 21 & 28 Va 13° 30' E.
39.82½	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.65	Cor to Sec 20. 21. 28 & 29
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Sec 20 and 21 Va 13° 30' E
40:00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80:00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 16.17 20 and 21
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Sec 16 and 21 Va 13°30 E.
40.00	Set flag for temporary 1/4 Sec Cor
79.71	Intersect N and S line 25 links South of Cor to Sec 15.16.21 and 22 from which Cor I run South 89°49' West
	On true line between Sec 16 and 21 Va 13°30' E
39.85½	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.71	Cor to Sec 16.17.20 and 21
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Sec 16 and 17 Va 13°30' E.
40.00	Raised mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of Earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 8.9.16 and 17
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Sec 9 and 16 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.84	Intersect N and S line of links South of Cor to Sec 9. 10. 15 and 16. from which Cor I run South 89°57' West
	On true line between Sec 9 and 16 Va 13°30' E
39.92	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.84	Cor to Sec 8. 9. 16 and 17.

T 20 N R 32 W 6th PM

Chains	
	North between Sec 8 and 9 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Sec 4. 5 8 and 9
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Sec 4 and 9 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.62	Intersect N and S line at the Cor to Sec 3.4.9 and 10. from which Cor I run West
	On true line between Sec 4 and 9 Va 13°30' E.
39.81	Raised mound of earth 2½ ft high from pits 18x24x12 in dep for 1/4 Sec Cor
79.62	Cor to Sec 4.5.8 and 9

T 20 N R 32 W 6th PM

Chains	
	North between Sec 4 and 5 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in dep for 1/4 Sec Cor
79.82	Closed on 5th Standard Parallel closing distance 11 chains 85 links West of Cor to Sec 33 and 34 T 21 N when I raised mound of earth 3 feet high from 3 pits 18x24x12 in dep for Cor to Sec 4 and 5
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	North between Secs 31 and 32 Va 13°30' E.
40:00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80:00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 29. 30 31 and 32
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	East on a random line between Secs 29 and 32 Va 13°30' E.
40:00	Set plug for temporary ¼ Sec Cor
80:10	Intersect N and S line at the Cor to Secs 28. 29. 32 and 33 from which Cor I run West
	On true line between Secs 29 and 32 Va 13°30' E.
40.05	Raised mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80:10	Cor to Secs 29. 30. 31 and 32
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	West on a random line between Secs 30 & 31 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
78.60	Intersect 4th Guide Meridian 7 links North of Cor to Secs 30 & 31 from which Cor I run North 89°57' East On true line between Secs 30 & 31 Va 13°30' E
38.60	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
78.60	Cor to Secs 29. 30. 31 & 32
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Secs 29 & 30 Va 13°30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 19. 20 29 & 30
	Sand hills Soil 3rd rate
	Sept 1st 1875

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Secs 20 and 29 Var 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
79.82	Intersect N and S line 21 links South of Cor to Secs 20.21.28 and 29. from which Cor I run South 89° 51' West
	On true line between Secs 20 and 29 Var 13° 30' E.
39.91	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.82	Cor to Secs 19.20.29 and 30

T 20 N R 32 W 6th PM

Chains	
	West on a random line between Secs 19 and 30 Var 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
78.75	Intersect 4th Guide Meridian 17½ links South of Cor to Secs 19 and 30 from which Cor I run South 89° 53' 30" East
	On true line between Secs 19 and 30 Var 13° 30' E.
38.75	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
78.75	Cor to Secs 19.20.29 and 30
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	North between Secs 19 and 20 Va 13°30' E.
40:00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80:00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 17. 18 19 and 20
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	East on a random line between Secs 17 and 20 Va 13°30' E.
40:00	Set flag for temporary 1/4 Sec Cor
80:00	Intersect N and S line 7 links South of Cor to Secs 16. 17. 20 and 21. from which Cor I run South 89°57' West
	On true line between Secs 17 and 20 Va 13°30' E.
40:00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80:00	Cor to Secs 17. 18. 19 and 20
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th P M

Chains	
	West on a random line between Sec 18 and 19 Va 13° 30' E.
40.00	Set flag for temporary 1/4 Sec Cor
78.46	Intersect 4th Guide Meridian at the Cor to Sec 18 and 19 from which Cor I run East
	On true line between Sec 18 & 19 Va 13° 30' E.
38.46	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
78.46	Cor to Secs 17. 18. 19 & 20
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th P M

Chains	
	North between Secs 17 and 18 Va 13° 30' E.
40.00	Raised mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18x24x12 in deep for Cor to Secs 7. 8. 17 and 18
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	East on a random line between Sec 8 and 17 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
80.16	Intersect N and S line 10½ lks North of Cor to Sec 8.9.16 and 17 from which Cor I run North 89°56'30" West On true line between Sec 8 and 17 Va 13°30' E.
40.08	Raised mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.16	Cor to Sec 7.8.17 and 18
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	West on a random line between Sec 7 and 18 Va 13°30' E.
40.00	Set flag for temporary 1/4 Sec Cor
78.60	Intersect 4th Guide Meridian 21 links South of Cor to Sec 7 and 18 from which Cor I run South 89°51' East On true line between Sec 7 and 18 Va 13°30' E
38.60	Raised mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
78.60	Cor to Sec 7.8.17 and 18
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	North between Secs 7 and 8 Va 13°30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18×24×12 in deep for Cor to Secs 5. 6. 7 and 8
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	East on a random line between Secs 5 and 8 Va 13°30' E
40.00	Set flag for temporary ¼ Sec Cor
80.31	Intersect N and S line 25 links north of Cor to Secs 4. 5. 8 and 9. from which Cor I run North 89°49' 8" West
	On true line between Secs 5 and 8 Va 13°30' E.
40.15½	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.31	Cor to Secs 5. 6. 7 and 8
Sand hills	Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	West on a random line between Secs 6 and 7 Va 13° 30' E
40.00	Set flag for temporary 1/4 Sec Cor
78.26	Intersect 4th Guide Meridian at the Cor to Secs 6 and 7 from which Cor I run East On true line between Secs 6 and 7 Va 13° 30' E
38.26	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
78.26	Cor to Secs 5. 6. 7 and 8
	Sand hills Soil 3rd rate

T 20 N R 32 W 6th PM

Chains	
	North between Secs 5 and 6 Va 13° 30' E
40.00	Raised mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.06	Closed on 5th Standard Parallel, closing distance 11 chains 76 links West of Cor to Secs 32 and 33. T 21 N. where I raised mound of earth 3 ft high from 3 pits 18×24×12 in deep for Cor to Secs 5 and 6
	Sand hills Soil 3rd rate
	Sept 2nd 1875

General Description

This Township is all Sand Hills without wood or water

Soil Poor Sandy 3rd Rate

vegetation Scattering

Blue joint Grass

List of Names

A list of the names of the individuals employed to assist in running measuring and marking the Lines and Corners described in the foregoing Field Notes of Township No. 20 North of the Base Line of Range 32 West of the 6th P.M. showing the respective capacities in which they acted

R. S. Powel } Chainmen
C. F. Rima
H. T. Toten } Mountmen
Francis Murray

We hereby certify that we assisted Stephen C McElroy Deputy Surveyor in Surveying and Subdividing Township No 20 North of the base line of Range No 32 West of the 6th Principal Meridian in the State of Nebraska, and that said Township has been in all respects, to the best of our Knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the Instructions furnished by the Surveyor General, of dimension character construction and marking and in the manner as specifically described in the foregoing Field Notes

R. S. Powell } Chainmen
C. F. Brink }
H. T. Totten } Moundmen
Francis Murray }

Subscribed and Sworn to by the above named persons before me a County Clerk in and for Lincoln County in the State of Nebraska this 14th day of Sept 1875

James Belton
County Clerk

I Stephen C. McElroy Deputy Surveyor do solemnly swear that in pursuance of a joint Contract No. 93 wherein Stephen C. McElroy and Robt. S. Bucher are joint Contractors with E. E. Cunningham United States Surveyor General for the District of Nebraska and Iowa, bearing date the 28th day of June 1875, I have well faithfully and truly in my own proper person and in strict conformity with the instructions of the Surveyor General, the Surveying Manual and the Laws of the United States surveyed all those parts or portions of Township No 20 North of the base line of Range No 32 West of the 6th Principal Meridian in the State of Nebraska as are represented in the foregoing Field Notes as having been surveyed under my direction, and I do further

solemnly swear that all the Corners of said Survey have been Established and perpetuated in strict accordance with the Surveying Manual, Printed Instructions and Special Instructions of the Surveyor General, of dimension, character construction and marking and in the manner as specifically described in the foregoing Field Notes and that the foregoing are the true and original Field Notes of such Survey

S. C. McElroy Deputy Surveyor

Subscribed and sworn to before me a Notary Public in and for Cass County in the State of Nebraska this 16th day of September 1875.

Thos Pollock
Notary Public

Surveyor General's Office
Plattsmouth Neb. Oct 20th 1875

The foregoing field notes of the survey and subdivision of Township No 20 North of the Base Line of Range No 32 West of the 6th P.M. in the State of Nebraska Executed by Stephen C. McElroy under Joint Contract No 93 of June 23d 1875 in the Months of August and September 1875 having been critically examined the necessary corrections and explanations made the said field notes and the surveys they describe are hereby approved

Jno. F. Clark
Surveyor General

General Land Office • Original Field Notes

Book Number

552

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.