General Land Office • Original Field Notes

Book Number

581

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.



Field Notes of the

Survey and Subdivision of

Township No 25 North of the Base Line of Range No 35 West of the 6th P. M. in the State of Nebraska.

Executed by

D. D. Stephenson Deputy Surveyor under joint contract No 108 dated July 25th 1878.

Survey

Commenced May 11th 1879.
Completed May 15th 1879.

List of Names

Aaron Brownewell, Chainman.
Albert E. Sharp, Chainman.
W. B. McNulty, Woodsman.
A. B. Scott, Flagman

To find the proper adjustment of my compass for the subdivision of this Township, I begin at the South East corner of Township No. 25 North of Range 35 West of the 6th Principal Meridian and run North on a blank line on the East boundary of Sec 36.

Va 14° 20' East

39.99 To a point 51 Links West of 1/4 Sec cor
7998 To a point 102 Lks West of the cor to sections 25 and 36.

To retrace this line or run parallel thereto my compass must be adjusted to a variation of 13° 36' East.

Town 25 N. Range 35 W.

From the cor to secs 35 and 36 on South boundary of Township, I run North bet Secs 35 and 36.
Va 13° 36' E.

8.00 Left Valley and East Bluff Bears E & W.

40.00 Raised Mound of earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ Sec cor.

80.00 Deposit charcoal, raised Mound of Earth 2½ ft high from pits 18 + 24 × 12 in deep, Drove Cedar stake 2 × 2 in and 2 ft in S.E. pit for cor to secs

25. 26. 35 and 36

Land Rolling and Level

Soil, good 2nd rate

Township 25 N. Range 35 W.

East on a random line bet Secs 25 and 36
Va 13° 36' E

40.00 Set temporary ¼ sec cor.

50.40 Intersect East boundary of Township 16 Lks S. of cor to secs 25 and 36 from which cor I run

South 89°53' West on true line bet secs 25 and 36.
Va 13° 35' E.

40.20 Raised Mound of Earth 2½ ft high from pits 18 × 24 × 12 in deep for ¼ sec cor

80.40 Cor to Secs 25. 26. 35 and 36.

Land Rolling

Soil good and 2nd rate.

Town 25 N. Range 35 W.

North bet Secs 25 and 26.
Va. 13° 36' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft in S.E. pit for cor to Secs 23. 24. 25 and 26.

Land Rolling
Soil 2nd rate

East on a random line bet Secs 24 and 25.
Va. 13° 36' E.

40.00 Set temporary 1/4 sec cor.

80.60 Intersect E boundary of Township 26 Lks South of cor to secs 24 and 25 from which 2 rus

South 89° 49' W on true line bet Secs 24 and 25.
Va. 13° 36' East

40.30 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor.

80.60 Cor to Secs 23. 24. 25 and 26

Land Rolling Soil 2nd rate

North bet Secs 23 and 24.
Va 13° 36' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Cedar Stakes 2 x 2 in and 2 ft in S.E. pit for Cor to secs
13. 14. 23 and 24

Land Rolling
Soil 2nd rate

East on a random line bet Secs 13 and 24.
Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.
58.00 Drain descends south

80.70 Intersect E. boundary of Township 91 Lks South of cor to secs 13 and 24 from which cor I run

South 89° 21' W. on true line bet secs 13 and 24
Va 13° 36' E.

40.35 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor
80.70 Cor to Secs 13. 14. 23 and 24.

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 W.

North bet Secs 13 and 14.
Va 13° 36' E.

12.00 Left Bluff East Valley Bears E & W.
40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor.
41.00 Left Valley and East Bluff Bears E & W.
80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep, drove Cedar Stakes 2 x 2 in and 2 ft in S.E. pit for cor to Secs 11. 12. 13 and 14.

Land Rolling and Level

Soil "Valley" 1st rate
"Ridge" 2nd rate

Town 25 N. Range 35 W.

East on a random line bet Secs 12 and 13.
Va 13° 36' E.

40.00 Set temporary 1/4 Sec cor.

80.50 Intersect East Boundary of Township 70 Lks South of Cor to Secs 12 and 13 from which I saw

South 89° 30' W. on true line bet Secs 12 and 13
Va 13° 36 E.

40.25 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor.

80.50 Cor to Secs. 11. 12. 13 and 14.

Land Rolling Soil 2nd rate

Town 25 N. Range 35 W.

North bet Secs 11 and 12.
Va 13° 36' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft in S. E. pit for Cor to Secs
1. 2. 11 and 12.

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 W.

East on a random line bet Secs 1 and 12
Va 13° 36' E

40.00 Set temporary 1/4 Cor.

80.20 Intersect East Boundary of Township 17 2 chs South of Corner to Secs 1 and 12 from which cor I run

South 89° 53' W. on a true line bet secs 1 and 12
Va 13° 36' E.

40.10 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor.

80.20 Cor to Secs 1. 2. 11 and 12

Land Rolling Soil 2nd rate

Town 25 N. Range 35 W.

North on a random line bet
Secs 1 and 2
Va 13° 36' E.

25.00 Left Bluff East Valley Bears E & W.
30.00 Louse River 30 Lks wide runs E.
33.00 Left Valley East Bluff Bears E & W.
40.00 Set temporary 1/4 Sec cor.
79.10 Intersect North Boundary of Township 42 Lks West of Cor to Secs 1 and 2 from which I run

South 00.18' West on true line bet
Secs 1 and 2
Va 13° 36' E

39.10 Raised Mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec cor.

79.10 Cor to Secs 1. 2. 11. and 12

Land Rolling and Level

Soil 1st and 2nd rate
May 11th 1879.

Town 25 N. Range 35 W.

North bet Secs 34 and 35
Va 13° 36' E.

03.00 Left Bluff East Valley bears S.E. and S.W.
23.00 Left Valley East Bluff bears E & W.
40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep, drove Cedar Stake 2 X 2 in and 2 ft in S.E. pit for Cor to Secs
26. 27. 34 and 35.

Land Rolling and Level
Soil 2nd rate

Town 25 N. Range 35 W.

East on a random line bet
Secs 26 and 35
Va 13° 36' E.

40.00 Set temporary 1/4 Sec cor.
79.54 Intersect North and South line 79 Lks
North of cor to secs 25, 26 - 35 & 36
from which cor I run North 89° 26' W.
on true line bet Secs 26 and 35
Va 13° 36' E.

39.77 Raised Mound of Earth 2 1/2 ft high
from pits 18 x 24 x 12 in deep for
1/4 Sec cor.

79.54 Cor to Secs 26. 27. 34 and 35

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 W.

North bet Secs 26 and 27
Va 13° 36' E

40.00 Raised a Mound of Earth 2 1/2 feet
high from pits 18 x 24 x 12 in deep
for 1/4 Sec. cor.

80.00 Deposit Charcoal, raised Mound
of Earth 2 1/2 ft high from pits
18 x 24 x 12 in deep, drove Cedar
Stake 2 x 2 in and 2 ft in S.E. pit
for Cor to Secs
22. 23. 26 and 27.

Land Rolling Soil 2nd rate

East on a random line bet Secs 23 and 26
Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.
79.90 Intersect North and South line 70 Lks North of Cor to secs 23. 24. 25 and 26 from which cor I run

North 89° 30' E. on true line bet Secs 23 and 26.
Va 13° 36' E.

39.95 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor.

79.90 Cor to Sec 22. 23. 26 and 27

Land Rolling
Soil 2nd rate

North bet Secs 22 and 23
Va 13° 36' E

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, drive Cedar Stake 2 x 2 in and 2 ft in S.E. pit for Cor to secs 14 - 15 - 22 and 23.

Land Rolling
Soil 2nd rate

East on a random line bet secs 14 and 23.

Va 13° 36' E.

40.00 Set temporary 1/4 sec cor

79.40 Intersect North & South line 71 Lks N of cor to secs 13. 14. 23 and 24 from which I run

North 89° 30 W. on true line bet secs 14 and 23

Va 13° 36' E.

39.70 Raised Mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep for 1/4 sec cor

79.40 Cor to secs 14. 15. 22 and 23

Land Rolling

Soil 2nd rate

North bet secs 14 and 15

Va 13° 36' E.

10.00 Left Bluff East Valley bears E & W.

30.00 Left Valley East Bluff bears E & W.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep, drove Cedar Stake 2 X 2 in and 2 ft in S.E. pit for cor to secs 10. 11. 14 and 15.

Land Rolling and Level

Soil 1st and 2nd rate

Town 25 N. Range 35 E.

East on a random line bet Secs 11 and 14.

Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.

79.60 Intersect N and S. line 60 Lks North of cor to secs 11.12.13 & 14 from which Bar 8 oak

North 89° 34' E. on true line bet Secs 11 and 14

Va 13° 36' E.

39.80 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor.

79.60 Cor to Secs 10. 11. 14 and 15.

Land Rolling

Soil 2nd rate

Town 25 N. Range 35 E.

North bet secs 10 and 11.

Va 13° 36' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft in S.E. pit for cor to Secs 2.3.10 and 11

Land Rolling

Soil 2nd rate

Town 25 N. Range 35 W.

East on a random line bet Secs 2 and 11

Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.

79.50 Intersect N and S. line 69 Lks North of cor to secs 1. 2. 11 and 12 from which I run

North 89° 30' W. on true line bet secs 2 and 11

Va 13° 36' E.

39.75 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor

79.50 Cor to secs 2. 3. 10 and 11

Land Rolling

Soil 2nd rate

Town 25 N. Range 35 W.

North on a random line bet secs 2 and 3

Va 13° 36' E.

33.00 Left Bluff East Valley bears E & W.

36.00 Large River 15 Lks Wide runs E.

37.00 Left Valley East Bluff bears E & N W.

40.00 Set temporary 1/4 sec cor.

79.30 Intersect North Boundary of Township 39 Lks West of cor to secs 2 and 3 from which cor I run South 0° 14' W on true line bet Secs 2 and 3.

Va. 13° 36

39.30 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor

79.30 Cor to secs 2. 3. 10 and 11

Land Rolling & Level

Soil 1st and 2nd rate

May 12th 1879.

Town 25 N. Range 35 W.

North bet secs 33 and 34
Dec 13° 36' E

20.00 Left Valley East Upland bears E & W.
40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft, in S.E. pit for cor to secs 27. 28. 33 and 34

Land Level and gently Rolling
Soil 1st and good 2nd rate

Town 25 N. Range 35 W.

East on a random line bet
Secs 27 and 34
Dec 13° 36' E

40.00 Set temporary 1/4 sec cor.

79.60 Intersect Range S. line 18 Lks
North of cor to secs 26.27.34 and 35
from which I run
North 89° 52' W. on true line
bet secs 27 and 34.
Dec 13° 36' E.

39.80 Raised Mound of Earth 2½ ft
high from pits 18 x 24 x 12 in
deep for 1/4 sec cor.

79.60 Cor to secs 27. 28. 33 and 34

Land gently Rolling
soil good 2nd rate

Town 25 N. Range 35 E.

North bet Secs 27 and 28
Dia 13° 36' E

40.00 Raised a Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.00 Deposit Charcoal, raised Mound 2½ ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft in S E pit for cor to secs 21. 22. 27 and 28.

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 E.

East on a random line bet secs 22 and 27 Dia 13° 36' E.

40.00 Set temporary 1/4 sec cor.

79.70 Intersect Ward S. line 83 Links North of cor to secs 22. 23. 26 and 27 from which cor I run

North 89° ~~38'~~ 24' W on true line bet secs 22 and 27
Dia 13° 36' E.

39.85 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in. deep for 1/4 sec cor.

79.70 Cor to secs 21. 22. 27 and 28

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 W.

North bet Secs 21 and 22.
Va 13° 36' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in by 2 ft in S.E. pit for cor to secs 15. 16. 21 and 22.

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 W.

East on a random line bet Secs 15 and 22.
Va 13° 36' E.

40.00 Set temporary 1/4 Sec cor.

79.80 Intersect Y and S. line 31 Lks North of cor to secs 14. 15. 22 and 23 from which I run

North 89° 47' W. on true line bet secs 15 and 22 Va 13° 36 E.

39.90 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

79.80 Cor to Secs 15. 16. 21 and 22.

Land gently Rolling
Soil good 2nd rate

Town 25 N. Range 35 W.

North bet Secs 15 and 16.
Va 13° 36' E.

27.00 Left Ridge East Valley bears S.E. and N.W.
38.00 Left Valley East Ridge bears S.E. and N.W.
40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft in S.E. pit for cor to secs
9. 10. 15 and 16.

Land Rolling & Level
Soil good 2nd rate

Town 25 N. Range 35 W.

East on a random line bet Secs 10 and 15.
Va 13° 36' E.

40.00 Set temporary 1/4 sec cor
79.90 Intersect N and S. line 21 Lks North of cor to secs 10. 11. 14 and 15 from which I run

North 89° 51' W. on true line bet Secs 10 and 15
Va 13° 36' W.

39.95 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

79.90 Cor to secs 9. 10. 15 and 16

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 W.

North bet Secs 9 and 10
Va 13° 36' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft in S.E pit for cor to secs 3. 4. 9 and 10

Land Rolling Soil 2nd rate

Town 25 N. Range 35 W.

East on a random line bet Secs 3 and 10
Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.

79.80 Intersect North and South line 16 Lks North of cor to secs 2. 3. 10 and 11 from which cor S oak

North 89° 53' W. on true line bet secs 3 and 10
Va 13° 36' E.

39.90 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

79.80 Cor to secs 3. 4. 9 and 10.

Land Rolling Soil 2nd rate

Town 25 N. Range 35 W.

North on a random line bet Sec's 3 and 4. Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.
58.00 Left Ridge East Valley bears E & W.
60.00 Loup River 10L. wide runs S.E.
64.00 Left Valley East Ridge Bears S.E. & S.W.
79.15 Intersect North Boundary of Township 70 Lks W. of Cor to sec's 3 and 4 from which cor I run

South 0° 30' W. on true line bet Sec's 3 and 4. Va 13° 36' E.

39.15 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor

79.15 Cor to Sec's 3. 4. 9. and 10

Land Rolling and Level

Soil good 2nd rate

May 13th 1879.

Town 25 N. Range 35 W.

North on a line bet Sec's 32 and 33 Va 13° 36' E.

30.00 Left Valley East Ridge bears E & W.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor

50.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, ~~drove~~ Cedar Stake 2 x 2 in and 2 ft in S.E. pit for cor to sec's 20. 21. 28 and 29.

Land Rolling & Level

Soil 1st and 2nd rate

Town 25 N. Range 35 W.

East on a random line bet Secs 28 and 33. Va 13° 36' E.

40.00 Set temporary 1/4 sec cor

79.40 Intersect West S. line 18 Lks North of cor to secs 27. 28. 33. and 34 from which cor I run North 89° 52' W. on true line bet Secs 28 and 33.

39.70 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

79.40 Cor to secs 28. 29. 32 and 33.

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 W.

North bet Secs 28 and 29. Va 13° 36' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft in S.E. pit for cor to secs 20. 21. 28 and 29

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 E.

East on a random line bet Secs 21 and 28.
Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.
79.50 Intersect W and S. line 9 Lks North of cor. to secs 21. 22. 27 and 28 from which cor I run

North 89° 56' E on true line bet secs 21 and 28.
Va 13° 36' E.

39.75 Raised a Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

79.50 Cor to Secs 20. 21. 28 and 29

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 E.

North bet Secs 20 and 21.
Va 13° 36' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft in S.E pit for cor to secs 16. 17. 20 and 21.

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 W.

East on a random line bet Secs 16 and 21.
Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.

79.75 Intersect North & South line 14 Lks North of cor to secs 15. 16. 21 and 22 from which I saw

North 89° 54' W. on true line bet secs 16 and 21.
Va 13° 36' E.

39.88 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

79.75 Cor to secs 16. 17. 20. and 21.

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 W.

North bet Secs 16 and 17
Va 13° 36' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

60.00 Left Ridge East Valley bears S.E. and W.

75.00 Left Valley East Ridge bears S.E. and W.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 and 2 ft in S.E. pit for cor to secs. 8 - 9 - 16 and 17.

Land Rolling to Level
Soil good 2nd rate

Town 25 N. Range 35 E.

East on a random line bt Secs 9 and 16.
Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.

79.90 Intersect N and S. line 7 Lks North of cor to secs 9. 10. 15 and 16. from which I run

North 89° 57' W. on true line bt secs 9 and 16.
Va 13° 36' E.

39.95 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

79.90 Cor to secs 8. 9. 16 & 17

Land gently rolling
Soil good 2nd rate

Town 25 N. Range 35 W.

North bt Secs 8 and 9.
Va 13° 36' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, drive Cedar Stake 2 x 2 in and 2 ft in S.E. pit for cor to secs
4. 5. 8 and 9.

Land rolling
Soil 2nd rate

Town 25 N. Range 35 E.

East on a random line bet Secs 4 and 9.

Da 13° 36' E.

40.00 Set temporary 1/4 sec cor

79.80 Intersect N and S. line 6 Lks North of cor of secs 3. 4. 9 and 10 from which Drum

North 89° 57' West on true line bet secs 4 and 9.

Da 13° 36' E.

39.90 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, for 1/4 sec cor.

79.80 Cor to Secs 4. 5. 8 and 9.

Land Rolling

Soil 2nd rate

Town 25 N. Range 35 E.

North on a random line bet Secs 4 and 5.

Da 13° 36' E.

40.00 Set temporary 1/4 sec cor.

46.00 Left Ridge East Valley bears E & W.

47.50 Longs River 10 Lks wide runs E.

49.00 Left Valley East Ridge bears E & W.

79.50 Intersect North Boundary of Township 81 Lks West of cor to secs 4 and 5 from which Drum

South 0° 35' West on true line bet secs 4 and 5.

Da 13° 36' E

39.50 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

79.50 Cor to secs 4. 5. 8 and 9

Land Rolling and Level

Soil good 2nd rate

May 14th 1879

Town 25 N. Range 35 W.

North bet Secs 31 and 32.
Va 13° 36' E.

5.00 Left Ridge East Valley bears E & W.
35.00 East Ridge bears E & W.
40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, for 1/4 Sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft in S.E. pit for corr to secs 29. 30. 31. 32.

Land Level and gently Rolling

Soil good 2nd rate

Town 25 N. Range 35 W.

East on a random line bet Secs 29 and 32.
Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.

80.15 Intersect N and S line 37 Links South of cor to secs 28. 29. 32. and 33 from which I run

South 89° 44' W. on true line bet secs 29 and 32.
Va 13° 36' E.

40.07 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.15 Cor to Secs 29. 30. 31 and 32.

Land Rolling Soil 2nd rate

West on a random line bet Secs 30 and 31.

Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.

79.38 Intersect West boundary of Township 91 Lks North of cor to secs 30 and 31 from which I run

North 89° 21' E. on true line bet secs 30 and 31

Va 13° 36' E.

39.38 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor

79.38 Cor to secs 29. 30. 31 and 32

Land Rolling

Soil 2nd rate

North bet Secs 29 and 30.

Va 13° 36' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 feet high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft in S.E. pit for cor to secs 19. 20. 29 and 30.

Land Rolling

Soil 2nd rate

Town 25 N. Range 35 W.

East on a random line bet Secs 20 and 29.
Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.

80.10 Intersect N and S. line 16 Lks South of cor to secs 20. 21. 28. and 29 from which I run

South 89° 53' W. on true line bet Secs 20 and 29
Va 13° 36' E.

40.05 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.10 Cor to Secs 19. 20. 29. and 30.

Land Rolling
Soil 2nd rate

Town 25. N. Range 35 W.

West on a random line bet Secs 19 and 30.
Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.

79.44 Intersect West Boundary of Township 70 Lks North of cor of secs 19 and 30 from which cor I run

North 89° 30' E on a true line bet secs 19 and 30.
Va 13° 36' E.

39.~~72~~ 44 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

79.44 Cor to secs 19. 20. 29 and 30.

Land Rolling
Soil 2nd rate

North bet Secs 19 and 20.
Va 13° 36' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft in SE. pit for cor to secs 17. 18. 19 and 20.

Land Rolling
Soil 2nd rate

East on a random line bet Secs 17 and 20.
Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.
80.20 Intersect N and S. line 14 Lks South of cor to secs 16. 17. 20 and 21. from which I run

South 89° 54' W. on true line bet secs 17 and 20.
Va 13° 36' E.

40.10 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.
80.20 Cor to secs 17. 18. 19 and 20.

Land Rolling
Soil good 2nd rate

Town 25 N. Range 35 E.

West on a random line bet Secs 18 and 19.

Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.

79.30 Intersect West Boundary of Township 44 Lks North of cor to secs 18 and 19 from which cor I run

North 89° 41' E. on true line bet secs 18 and 19.

Va 13° 36' E.

39.30 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

79.30 Cor to secs 17. 18. 19 and 20.

Land Rolling

Soil 2nd rate

Town 25 N. Range 35 E.

North bet Secs 17 and 18

Va 13° 36' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

61.00 Enter Valley bears E and W.

73.00 Left Valley East Ridge bears E and W.

80.00 Deposits Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft in S.E. pit for cor to secs 7. 8. 17. 18.

Land Rolling and Level

Soil good 2nd rate

Town 25 N. Range 35 W.

East on a random line bet Secs 8 and 17.

Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.

80.16 Intersect N and S. line 16 Lks South of cor to secs 8. 9. 16 and 17 from which cor I run

South 89° 53' W. on true line bet Secs 8 and 17.

Va 13° 36' E.

40.08 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor.

80.16 Cor to Secs 7. 8. 17 and 18.

Land Rolling
Soil good 2nd rate

Town 25 N. Range 35 W.

West on a random line bet Secs 7 and 18.

Va 13° 36' E.

40.00 Set temporary 1/4 sec cor

× 79.50 Intersect West Boundary of Township 60 Lks North of cor to secs 7 and 18 from which I run

North 89° 34' E on true line bet secs 7 and 18.

Va 13° 36 E.

39.50 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor

× 76.50 Drain descends South

79.50 Cor to secs 7. 8. 17 and 18

Land Rolling
Soil good 2nd rate

Town 25 N. Range 35 E.

North bet Secs 7 and 8.
Va 13° 36' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep, drove Cedar Stake 2 x 2 in and 2 ft in S.E. pit for cor to secs 5. 6. 7. and 8

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 E.

East on a random line bet Secs 5 and 8
Va 13° 36' E.

40.00 Set temporary 1/4 sec cor

80.20 Intersect N & S. line 11 Lks South of cor to secs 4. 5. 8 and 9 from which I run

South 89° 55' E on true line bet Secs 5 and 8
Va 13° 36' E.

40.10 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep 1/4 sec cor

80.20 Cor to Secs 5. 6. 7. and 8

Land Rolling
Soil 2nd rate

Town 25 N. Range 35 W.

West on a random line bet Secs 6 and 7.

Va 13° 36' E.

40.00 Set temporary 1/4 sec cor

79.35 Intersect West Boundary of Township 35 Lks North of cor to Secs 6 and 7 from which cor I run

North 89° 45' East on true line bet secs 6 and 7.

Va 13° 36' E.

39.35 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

79.35 Cor to Secs 5. 6. 7 and 8

Land. Rolling

Bird 2nd rate

Town 25 N. Range 35 W.

North on a random line bet Secs 5 and 6.

Va 13° 36' E.

40.00 Set temporary 1/4 sec cor.

42.00 Left Ridge Enter Valley bears E and W.

44.50 Leaped River 6 Lks wide runs E.

46.00 Left Valley Enter Ridge bears E & W.

79.40 Intersect North Boundary of Township 17 Lks West of cor to secs 5 and 6 from which I run

South 0° 7' W. on true line bet secs 5 and 6.

Va 13° 36' E.

39.40 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor.

79.40 Cor to secs 5. 6. 7 and 8.

Land Rolling and Level

Bird good 2nd rate

May 15th 1879.

Town 25 N. Range 35 W.

General Description

This Township is high above the average of Lands in this part of the State, all of it is gently rolling with low Ridges and spleudid Valleys of which it contains 3 namely: one in the North tier of Sections through which flows the Loup River a small but rapid Stream with water as clear as crystal, another is situated in the third tier of Sections from the North and the third in the South tier of Sections, they all contain splendid "Grama Grasses" upland also well stocked with Grasses, some scattering Cedar and Ash Timber along the Valley of the Loupe.

The whole Township is very fair farming land.

List of Names.

A. list of names of the individuals employed to assist in running, measuring, or marking the lines and corners described in the foregoing field notes of Township No 25 North of the Base Line of Range No 35 West of the Sixth Principal Meridian, showing the respective capacities in which they acted; Aaron Brownwell, Chainman; Albert E. Sharp, Chainman; H. B. McNulty, Woundsman; A. B. Scott, Flagman;

(over)

59

We hereby certify that we assisted David D. Stephenson Deputy Surveyor in Surveying and Subdividing Township No 25 North of the Base Line of Range No 35 West of the 6th Principal Meridian in Nebraska, and that said Township has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the Boundary & subsidiary Standards planted according to the instructions furnished by the Surveyor General, of dimensions character construction and marking and in the manner as specially described in the foregoing field notes.

40.
79.3

39.

79.

Aaron Brownwell Chainman
Albert Sharp Chainman
H. B. McNutty Moundman
Ariel D. Scott Flagman.

Subscribed and sworn to by the above named persons, before me, a Notary Public for the County of Lincoln in the State of Nebraska, this 14 day of June 1879.

W. M. Himmar
Notary Public

Certificate of Deputy Surveyor

I David D. Stephenson Deputy Surveyor do solemnly swear that in pursuance of a joint contract wherein D. V. Stephenson, S. C. McElroy, and N. S. Scott are joint contractors with Jno. R. Clark United States Surveyor General for the District of Nebraska and Iowa, bearing date July 25th 1878. I have well faithfully and truly in my own proper person and for strict conformity with the instructions furnished by the Surveyor General, the Surveying Manual and the laws of the United States, Surveyed all those parts or portions of Township No 25 North of the Base Line, of Range No 35 West of the 6th Principal Meridian in Nebraska, as are represented in the foregoing field notes as having been surveyed under my direction and I do further solemnly swear that all the Corners of said surveys have been established and perpetuated in strict accordance with the Surveying Manual, printed

40.0
79.3

instructions and special instructions of the Surveyor General, of dimensions, Character, Construction and marking and in the manner as specially described in the foregoing field notes and that the foregoing are the true and original field notes of such survey.

David V Stephenson
Deputy Surveyor

Subscribed by said David D. Stephenson, Deputy Surveyor, and sworn to before me, a Notary Public for the County of Lincoln, in the State of Nebraska, this 14 day of June 1879

W. M. Hinman
Notary Public,

W. M. HINMAN NOTARY PUBLIC LINCOLN NEB. SEAL

59

40.0
79.3

39.3

79.

Surveyor General's Office
Plattsmouth Neb. Aug 8th 1879

The foregoing field Notes of the Survey & Subdivision of Township No 25 North of the Base Line of Range No 35 West of the 6th P. M. in Nebraska Executed by David V. Stephenson Deputy Surveyor under Contract No 708 dated July 25 1878 in the Month of May 1879. having been Critically Examined, the necessary Corrections & Explanations made, the said field Notes & the Surveys they describe are hereby approved

Geo S Smith
Surveyor General

LIBRARY OF THE UNIVERSITY OF NEBRASKA LINCOLN



Field Notes of the Survey and Subdivision of Township No 26 North of Base line of, Range No 35 West of the 6th Principal Meridian in the State of Nebraska

Surveyed by S.C. McElroy Deputy Surveyor under Joint Contract No 708 Dated July 25th 1878.

Survey Commenced June 5th 1879 Completed, June 10th 1879

List of Names

Wm Dredge Chainman
Otis Bryant Chainman
John Cunningham Monumenter
Fred Whitney Flagman.

Town 26 North Range 35 West

Town 26 North Range 35 West

To determine the proper adjustment of my Corr Lines for the Subdivision of this Township I Commence at the Cor to Towns 25 and 26 North of Ranges 34 & 35 West & run north on a blank line along the East boundary of Sec 36

Var. 13° 45' E

40.00 To a point ~~[illegible]~~ 47 lks East of 1/4 Sec Cor.

80.00 To a point ~~[illegible]~~ 93 lks East of Cor to Secs 25. 30. 31 & 36.

To retrace this line when a line parallel thereto my Compass must be adjusted to a

Va 14°. 25' E

Town 26 North Range 35 West

From the Post & Mound the cor to Secs 25 & 36 on South Boundary of Township

I run North bet Secs 35 & 36

Va 14° 25' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

65.00 Crail Mr 1.26

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 in x 2 ft in 1.26 pit for Cor to Secs 25. 26. 35 & 36

Land Rolling

Soil 2d Rate

Town 26 North Range 35 West

East on random line bet Secs 25 and 36

Va 14° 25' E

40.00 Set Temporary ¼ Sec Cor

80.00 Intersect East boundary of Township 6 chs South of Cor to Secs 25 & 36 from which Cor bears

S 89° 54' West on a true line bet Secs 25 & 36

Va 14° 25' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Cor to Secs 25. 26. 35 & 36

Land Rolling

Soil 2d Rate;

Town 26 North Range 35 West

	North bet Secs 25 & 26
	Va 14° 25' E.
40.00	Deposit Charcoal Raised
	Mound of earth 2½ ft
	high from pits 8 & 24 & 12 in
	deep for ¼ Sec Cor
80.00	Deposit Charcoal Raised
	Mound of earth 2½ ft high
	from pits 18 & 24 & 12 in deep
	Drove Cedar stake 2 & 2 in &
	2 ft in S & pit for Cor to Secs
	23. 24. 25 & 26
	Lana Rolling
	Soil 2d Rate

Town 26 North Range 35 West

	East on a random line bet
	Secs 24 & 25
	Va 14° 25' E
40.00	Set temporary ¼ Sec Cor
79.96	Intersect East boundary of
	Township at Cor to Secs
	24 & 25 from which Cor Dmn
	West on a true line bet
	Secs 24 and 25
	Va 14° 25' E
39.98	Deposit Charcoal
	Raised mound of earth 2½ ft
	high from pits 8 & 24 & 12 in
	deep for ¼ Sec Cor
79.96	Cor to Secs 23. 24. 25 & 26
	Lana Rolling
	Soil 2d Rate

Town 26 North Range 35 West

North bet Secs 23 & 24
Va 14° 25' E

40.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 in x 2 ft into E & pit for Cor to Secs 13. 14. 23 & 24

Lana Pollney
Soil 2d Rate

Town 26 North Range 35 West

East on a random line bet Secs 13 and 24
Va 14° 25' E

40.00 Set temporary ¼ Sec Cor

79.90 Intersect East boundary of Township 11 Rds North of Cor to Secs 13 & 24 from which Cor Drum
N. 89° 55' West on a true line bet Secs 13 and 24
Va 14° 25' E

39.95 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 x 24 x 12 in deep for ¼ Sec Cor

79.90 Cor to Secs 13. 14. 23 & 24

Lana Pollney
Soil 2d Rate

Town 26 North Range 35 West

North bet Secs 13 and 14
Va 14° 25' E

40 00 Deposit Charcoal Raising mound of earth 2½ ft high from pits 8 + 24 + 1½ in Angle for ¼ Sec Cor

80 00 Deposit Charcoal Raising mound of earth 2½ ft high from pits 8 + 24 + 1½ in Angle Drove Cedar Stake 2 + 2in + 2ft in S & pit for Cor to Secs 11. 12. 13 & 14

Land Rolling
Soil 2d Rate.

Town 26 North Range 35 West

East on a random line bet Secs 12 and 13
Va 14° 25' E

40 00 Set temporary ¼ Sec Cor

80 00 Intersect East boundary of Township 1 yd. North of Cor to Secs 12 & 13 from which Cor Drove
N 89° 53' West on a true line bet Secs 12 and 13
Va 14° 25' E

40 00 Deposit Charcoal Raising mound of earth 2½ ft high from pits 8 + 24 + 1½ in Angle for ¼ Sec Cor

80 00 Cor to Secs 11. 12. 13 & 14

Land Rolling
Soil 2d Rate

Town 26 North Range 35 West

North bet Secs 11 and 12
Va 14° 25' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 24 + 12
in Aisp for ¼ Sec Cor

52.00 Valley N + SE

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pit 18 + 24 + 12
in Aisp Above Cedar stake
2 ft 2 in + 2 ft in SE pit
for Cor to Secs 1. 2. 11 + 12

Land Valley + Rolling
Soil 1st + 2d Rate

Town 26 North Range 35 West

East on a random line bet
Secs 1 and 12
Va 14° 25' E

40.00 Set Temporary ¼ Sec Cor

80.05 Intersect East boundary of
Township at Cor to Secs
1 + 12 from which Cor Quan
West on a true line bet Secs
1 and 12
Va 14° 25' E

40.02 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18 + 24 + 12 in Aisp

80.05 for ¼ Sec Cor
Cor to Secs 1. 2. 11 + 12

Land Valley
Soil 1st Rate

Town 26 North Range 35 W

North on a random line bet
Secs 1 and 2
Va 14° 25' E

9.00 Valley (Leave) E & W
40.00 Set temporary 1/4 Sec Cor
56.00 Enter Valley Mv. SE
79.75 Intersect North boundary
of Township 22 R. West
of Cor to Secs 1 & 2 from
which Cor Bears
S 9° West on a true line
bet Secs 1 & 2
Va 14° 25' E

39.75 Deposit Charcoal Raised
mound of earth 2 ft
high from pit 18 + 24 + 12 in
Aux for 1/4 Sec Cor
79.75 Cor to Secs 1. 2. 11 & 12
Land Rolling & Valley
Soil 1st & 2nd Rate.

June 5th 1879

Town 26 North Range 35 West
From the Post & Mound the course to Secs 34 & 35
9 mm
North bet Secs 34 and 35
Va 14 25 E

40.00 Deposit Charcoal Raised
mound of earth 2 ft high
from pit 18 + 24 + 12 in
Aux for 1/4 Sec Cor
80.00 Deposit Charcoal Raised
mound of earth 2 ft
high from pit 18 + 24 + 12 in
Aux Door Cedar stake;
2 + 2 in + 2 ft in to pit
for Cor to Secs 26, 27, 34
and 35.
Land Rolling
Soil 2nd Rate.

Town 26 North Range 35 West

East on a true north line between Secs 26 and 35 Varies 25 E

38 00 Bail 1 Mr & 1 Ch

40 00 Set temporary 1/4 Sec Cor

79. 90 Subsect N & S line 15 chs South of Cor to Secs 25. 26 35 & 36 from which Cor Drund

S 89° 54' West on a true line between Secs 26 & 35 Va 14° 25' E

39. 95 Deposit Charcoal Raised mound of earth 2 ft high 12 in diam from pits 18 x 24 x 12 in for 1/4 Sec Cor

79. 90 Cor to Secs 26, 27, 34, 35 Land Rolling Soil 2d Rate.

Town 26 North Range 35 West

North bet Secs 26 & 27 Va 14 25 E

40 00 Deposit Charcoal Raised mound of earth 2 ft high from pits 18 x 24 x 12 in diam for 1/4 Sec Cor

80 00 Deposit Charcoal Raised mound of earth 2 ft high from pits Drove Cedar stake 2 ft x 2 in x 2 ft in E & W pit for Cor to Secs 22. 23 26 and 27 Land Rolling Soil 2d Rate.

Town 26 North Range 35 West

	East on a random line bet Secs 23 and 26 Va 14° 25' E
24 00	Gain N W 0 Ch
40 00	Set temporary 1/4 Sec Cor
80.10	Intersect N & S line 22 Ch North of Cor to Secs 23, 24, 25 & 26 from which Cor Grum
	N 89° 51' West on a true line bet Secs 23 & 26 Va 14° 25' E
40.05	Deposit Charcoal Pan in mound of earth 2 ft high from pits 18 + 24 + 12 in Ang for 1/4 Sec Cor.
80.10	Cor to Secs 22, 23, 26 27 Land Rolling Soil 2d Rate

Town 26 North Range 35 West

	North bet Secs 22 and 23 Va 14° 25' E
40 00	Deposit Charcoal Pan in mound of earth 2 ft high from pits 18 + 24 + 12 in Ang for 1/4 Sec Cor.
53.00	Gain N W 0 Ch
80.00	Deposit Charcoal Pan in mound of earth 2 ft high from pits 18 + 24 + 12 in Ang Drove Cedar stake 2 + 2 in + 2 ft in Slope set for Cor to Secs 14, 15, 22 & 23 Land Rolling Soil 2 Rate.

East on a random line bet
Secs 14 and 23
Va 14, 25 &

24.00 Set temporary 1/4 Sec Cor
80.00 Intersect N & S line at
Cor to Secs 13-14 23 & 24
from which Cor Iron
West on a true line bet
Secs 14 and 23,
Va 14, 25 &

40.00 Deposit Charcoal Kaysa
mound of earth 2½ ft
high from pit 18 x 24 x 12 in
Aup for 1/4 Sec Cor
80.00 Cor to Secs 13. 14. 23 & 23
Land Rolling
Soil 2d Rate,

North bet Secs 14 and 15
Va 14, 25 &

40.00 Deposit Charcoal Kaysa
mound of earth 2½ ft
high from pit 18 x 24 x 12
in Aup for 1/4 Sec Cor,
80.00 Deposit Charcoal Kaysa
mound of earth 2½ ft high
from pit 18 x 24 x 12 in
Aup Door Cedar stake
2 x 2 in x 2 ft in 18 pit
for Cor to Secs 10. 11. 14
and 15.
Land Rolling
Soil 2d Rate.

Town 26 North Range 35 West

East on a random line bet
Secs 11 and 14
Va 14° 25' E

40.00 Set temporary 1/4 Sec Cor

79.60 Intersect N & S line 19 chs
South of Cor to Secs 11. 12
13 and 14 from which
Cor Drum
S 89° 57' West on a true
line bet Secs 11 & 14,
Va 14° 25' E

39.80 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 8 x 2½ x 1½
dup for 1/4 Sec Cor

79.60 Cor to Secs 10. 11. 14 & 15
Land Rolling
Soil 2nd Rate,

Town 26 North Range 35 West

North bet Secs 10 and 11
Va 14° 25' E

40.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 18 x 2½ x 1½
dup for 1/4 Sec Cor

68.00 Valley E & W.

80.00 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 18 x 2½ x 1½
dup Drop Cedar stake
2 x 2 in x 2 ft in 18 pits
for Cor to Secs 2. 3. 10 & 11
Land Valley & Rolling
Soil 1st 2nd Rate,

Town 26 North Range 35 W

East on a random line
bet Sec 2 and 11
Ta 14° 25' 8

40.00 Set temporary 1/4 Sec Cor
39.84 Intersect N & S line at
Cor to Secs 1. 2. 11 & 12
from which Cor Drum
West on a true line bet
Secs 2 and 11
Ta 14° 25' 8

39.93 Deposit Charcoal Kaolin
mound of earth 2½ ft
high from pits 8 + 4 + 4
Aup for 1/4 Sec Cor
39.84 Cor to Secs 2. 3. 10 & 11
Land Valley, & Rolling
Soil 1st Rate.

Town 26 North Range 35 West

North on a random line
bet Secs 2 and 3
Ta 14° 25' 8

11 00 Leave Valley & go W.
40 00 Set temporary 1/4 Sec Cor
80 00 Intersect North boundary
of Township 30 N. West
of Cor to Secs 2 & 3 from
which Cor Drum
S 13' West on a true line
bet Secs 2 and 3.
Ta 14° 25' 8

40.00 Deposit Charcoal Kaolin
mound of earth 2½ ft
high from pits 18 + 24 + 18
Aup for 1/4 Sec Cor.
80 00 Cor to Secs 2. 3. 10 and 11
Land Valley & Rolling
Soil 1st & 2d Rate.

June 6th 1879

Town 26 North Range 35 West

From the Post & Mound the Cor to Secs 33 & 34 on south boundary of Township I run North bet Secs 33 & 34
Va 14° 25' E

40 00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 1½ in Cap for 1/4 Sec Cor

80 00 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 1½ in Cap Drove Cedar stake 2 + 2 in & 2 ft no Sec pit for Corto Secs 27. 28. 33 & 34

Laura Rolling
Sworn to & Subd

Town 26 North Range 35 West

East on a random line bet Secs 27 and 34
Va 14° 25' E

40 00 Set temporary 1/4 Sec Cor

80 16 Intersect N & S line 1 Ch North of Cor to Secs 26. 27. 34 & 35 from which Cor found N 89° 55' West on a true line bet Secs 27 and 34
Va 14°. 25' E

40.08 Deposit Charcoal Raised mound of earth 2½ ft high from pit 18 + 24 + 1½ in Cap for 1/4 Sec Cor.

80.16 Cor to Secs 27. 28. 33 & 34

Laura Rolling
Sworn to & Subd

North bet Secs 27 and 28
Va 14 25 E

40 00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18 + 24 + 12 in and
for ¼ Sec Cor.

80.00 Deposit Charcoal Raised a
mound of earth 2½ ft
high from pit 18 + 24 + 12 in
and Drove Cedar stake
2 ft 2 in × 3 ft in 16 pit
for Cor to Secs 21. 22. 27
and 28.

Land Rolling

Soil 2d Rate.

East on a random line bet
Secs 22 and 27
Va 14 25 E

40 00 Set temporary ¼ Sec Cor

80.00 Intersect N & S line 4 rds
S of Cor to Secs 22, 23. 26
+ 24 from which Cor bears
S 89 54 West on a true line
bet Secs 22 and 27
Va 14 25. E

40 00 Deposit Charcoal Raised
mound of earth 2½ ft high
from pit 18 + 24 + 12 in
and for ¼ Sec Cor

80 00 Cor to Secs 21. 22. 27 + 28

Land Rolling

Soil 2d Rate.

Town 26 North Range 35 West

Northerly Sec 21 & 22
Va 14° 25' E

40 00 Deposit Charcoal Raisin
mound of earth 2½ ft high
from pit 18 x 24 x 12 in Deep
for 1/4 Sec Cor

80 00 Deposit Charcoal Raisin
mound of earth 2½ ft
high from pit 18 x 24 x 12 in
Deep Drove Cedar Stake
2 x 2 in x 3 ft no Sec pit
for Cor to Secs 15. 16. 21
and 22,

Land Rolling
Soil 2nd Rate

Town 26 North Range 35 West

Easterly random line bet
Secs 15 and 22
Va 14° 25' E

2.00 Enter level land Mr. Sb
35.00 Leave level land Mr. Sb
40 00 Set temporary 1/4 Sec Cor
78 00 Trail Mr. Sb.
80 00 Intersect N & S line 20 chs
North of Cor to Secs 14. 15. 22
& 23, from which Cor bears
N 89° 51' West on true line
bet Secs 15 and 22
Va 14° 25' E
40.00 Deposit Charcoal Raisin
mound of earth 2½ ft
high from pit 18 x 24 x 12 in
Deep for 1/4 Sec Cor
80 00 Cor to Secs 15. 16. 21 & 22
Land level & Rolling
Soil Good 2nd Rate.

Town 26 North Range 35 W.

	North bet Secs 15 and 16
	Va 14° 25' E
2.50	Enter level land N 0 rds
40.00	Deposit Charcoal Raised
	mound of earth 2½ ft
	high from pits 18 + 24 + 12 in
	Aup for 1/4 Sec Cor.
50.00	Leave level land E 0 W,
80.00	Deposit Charcoal Raised
	mound of earth 2½ ft high
	from pits 18 + 24 + 12 in
	Aup Drove Cedar stake
	2 + 2 in + 2 ft in Stepit for
	Cor to Secs 9. 10. 15 rds
	Land level + Rolling
	Soil good 2d Rate,

Town 26 North Range 35 W

	East on a random line
	bet Secs 10 and 15
	Va 14° 25' E
40.00	Set temporary 1/4 Sec Cor
53.00	To air N 0 rds
79.95	Intersect N 0 S line 14 chs
	North of Cor to Secs 10. 11. 14
	15 from which Cor Found
	N 89° 53' West on a true
	line bet Secs 10 and 15
	Va 14° 25' E
39.97½	Deposit Charcoal Raised
	mound of earth 2½ ft high
	from pits 18 + 24 + 12 in Aup
	for 1/4 Sec Cor
79.95	to Cor to Secs 9. 10. 15 rds
	Land Rolling
	Soil 2d Rate.

Town 26 North Range 35 West

North bet Secs 9 and 10
Va 14° 35' E

40.00 Deposit Charcoal Pattern
mound of earth 2½ ft high
from pits 18 x 24 x 12 in
Aup for ¼ Sec Cor.

68.00 Enter Valley E & W

74.00 Trail N & S

80.00 Deposit Charcoal Pattern
mound of earth 2½ ft
high from pits 18 x 24 x 12 in
Aup Door Cedar stake
2 x 2 in x 2 ft in Pit for
Cor to Secs 3. 4. 9 & 10
Small Pond & Ruins of Adobe
Stage Ranch.
S 70° East 25 chs dist
Land Rolling & Valley
Soil 1st & 2d Rate.

Town 26 North Range 35 West

East on a random line
bet Secs 3 and 10
Va 14° 25' E

16.00 Trail N & S

40.00 Set temporary ¼ Sec Cor

79.86 Intersect N & S line at Cor to
Secs 2. 3. 10 and 11 from
which Cor Drum
West on a true line bet
Secs 3 and 10
Va 14° 25' E

39.93 Deposit Charcoal Pattern
mound of earth 2½ ft high
from pits 18 x 24 x 12 in
Aup for ¼ Sec Cor.

79.86 Cor to Secs 3. 4. 9. 10
Land Valley
Soil 1st Rate.

Town 26 North Range 35 West

North on a random line bet
Secs 3 and 4
Va 14° 25' E. 5
19.00 Leave Valley E & S N.
21 00 Trail NW & SE
40 00 Set Temporary 1/4 Sec Cor
59.00 Small oblong Valley NE & NW.
78.00 Leave Small Valley SE & SW.
80.20 Intersect N boundary of
Township at Cor to Secs
3 and 4 from which Cor
bears
South on a true line bet
Secs 3 and 4
Va 14° 25' E.
40.20 Deposit Charcoal Pounded
mound of earth 2 ft high
from pits 18 x 24 x 12 in deep
for 1/4 Sec Cor
80.20 Cor to Secs 3. 4. 9 & 10
Land Valley & Rolling
Soil 1st & 2nd Rate.

June 4th 1879

Town 26 North Range 35 West

From the Post 11 mounds the Cor to Secs. 32 & 33 on south boundary of Township 9 run
North bet Secs 32 and 33
Va 14° 25' E
40.00 Deposit Charcoal Pounded
mound of earth 2 ft high
from pits 18 x 24 x 12 in deep
for 1/4 Sec Cor.
80.00 Deposit Charcoal Pounded
mound of earth 2 ft high
from pits 18 x 24 x 12 in deep
Drove Cedar stake 2 x 2 in
& 2 ft in SE pit for Cor to
Secs 28. 29. 32 & 33.
Land Rolling
Soil 2nd Rate.

Town 26 North Range 35 West

East on a random line bet
Secs 28 and 33
Var 14° 25' E

40.00 Set temporary 1/4 Sec Cor
80.00 Intersect N & S line 27 lks
North of Cor to Secs 27. 28
33 & 34 from which Cor
bears N.
N 89° 48' West on a true line
bet Secs 28 & 33
Var 14° 25' E.

40.00 Deposit Charcoal Pans
mound of earth 2 ft high
from pits 18 & 24 & 12 in deep
for 1/4 Sec Cor

80.00 Cor to Secs 28. 29. 32 & 33
Land Rolling
Soil 2d Rate.

Town 26 North Range 35 West

North bet Secs 28 and 29
Var 14° 25' E.

40.00 Deposit Charcoal Pans
mound of earth 2 ft high
from pits 18 & 24 & 12 in deep
for 1/4 Sec Cor

80.00 Deposit Charcoal Pans
mound of earth 2 ft high
from pits 18 & 24 & 12 in deep
Drove Cedar stake 2 & 2 in
& 2 ft in the pit for Cor to
Secs 20 21 28 & 29.
Land Rolling
Soil 2d Rate.

Town 26 North Range 35 West

Eaton a random line bet
Secs 21 and 28
Va 14° 25' E

40.00 Set temporary 1/4 Sec Cor
879.90 Intered N & S line 19 lks
North of Cor to Secs 21. 22
27 and 28 from which Cor
Drum.
N 89° 52' West on a true
line bet Secs 21 and 28
Va 14° 25' E

39.95 Deposit Charcoal Raised
mound of Earth 2 ft high
from pits 8 x 2 x 1½ in
Asp for 1/4 Sec Cor
879.90 Cor to Secs 20. 21. 28 & 29
Land Rolling
Soil 2d Rate ✓

Town 26 North Range 35 West

North bet Secs 20 and 21
Va 14° 25' E.

40.00 Deposit Charcoal Raised
mound of Earth 2 ft high
from pits 8 x 2 x 1½ in Asp
for 1/4 Sec Cor.
42.00 Enter level land NW & NE
80.00 Deposit Charcoal Raised
mound of Earth 2 ft high
from pits 8 x 2 x 1½ in
Asp Drove Cedar stake
2 x 2 in x 2 ft in Deposit for
Cor to Secs. 16. 17. 20 & 21
Land Rolling
Soil 2d Rate ✓

Town 26 North Range 35 West

Eastern random line between Secs 16 and 21
Va 14° 25' E

422.00 Leave level land N 80 rods W

840.00 Set temporary 1/4 Sec Cor

80.10 Intersect N & S line at Cor to Secs 15. 16. 21 & 22 from which Cor Drum West on a true line bet Secs 16 and 21
Va 14° 25' E

440.05 Deposit Charcoal Pan mound of Earth 2½ ft high from pits 8 & 24 & 1½ in diam for 1/4 Sec Cor

80.10 Cor to Secs 16, 17, 20, 21
Land level & Rolling
Soil good 2nd Rate

Town 26 North Range 35 West

North bet Secs 16 and 17
Va 14° 25' E

38.00 Leave level land N 80 rods E

40.00 Deposit Charcoal Pan mound of Earth 2½ ft high from pits 18 & 24 & 1½ in diam for 1/4 Sec Cor

80.00 Deposit Charcoal Pan mound of Earth 2½ ft high from pits 18 & 24 & 1½ in diam
Door Cedar Stake 2 x 2 in & 2 ft in the pit for Cor to Secs 8. 9. 16 & 17.
Land level & Rolling
Soil good 2nd Rate

East on a random line bet
Secs 9 and 16
Va 14° 25' E
40.00 Set temporary 1/4 Sec Cor
879.60 Intersect N & S line 18 lks
South of Cor to Secs 9. 10
15 & 16 from which Cor
bears
S 89° 52' West on a true
line bet Secs 9 and 16
Va 14° 25' E.
439.80 Deposit Charcoal Raised
mound of Earth 2 1/2 ft high
from pits 8 + 24 + 12 in
Ang for 1/4 Sec Cor
879.60 Cor to Secs 8. 9. 16 & 17
Lava Rolling
Soil 2d Rate

North bet Secs 8 and 9
Va 14° 25' E.
27.00 Valley NE & N
40.00 Deposit Charcoal Raised
mound of Earth 2 ft high
from pits 18 + 24 + 12 in
Ang for 1/4 Sec Cor
54.00 Leave Valley NE, N & W
80.00 Deposit Charcoal Raised
mound of earth 2 1/2 ft high
from pits 18 + 24 + 12 in
Ang Drove Cedar stake
2 + 2 in + 2 ft in & Pit for
Cor to Secs 4. 5. 8 and 9.
Lava Valley & Rolling
Soil 1st & 2d Rate

Town 26 North Range 35 West

East on a random line bet
Secs 4 and 9
Va 14° 25' E

40.00 Set temporary 1/4 Sec Cor
54.00 Valley NE & NW
75.00 Trail NW & SE
79.85 Intersect N & S line 29 lks
North of Cor to Secs 3
4. 9 & 10 from which
Cor Drum.
N 89° 48' West on a true
line bet Secs 4 and 9
Va 14° 25' E
39.92½ Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 x 24 x 12 in
deep for 1/4 Sec Cor.
79.85 Cor to Secs 4. 5. 8 & 9,
Land Valley & Rolling
Soil 1st & 2nd Rate.

Town 26 North Range 35 West

North on a random line
bet Secs 4 and 5
Va 14° 25' E
4.00 Enter Valley N W, N E
40.00 Set temporary 1/4 Sec Cor
60.00 Trail N W & S E
70.00 Leave Valley S W & S E
80.22 Intersect N boundary of
Township 16 lks East of
Cor to Secs 4 & 5 from
which Cor Drum.
S 4' East on a true line
bet Secs 4 and 5
Va 14° 25' E
40.22 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18 x 24 x 12 in
deep for 1/4 Sec Cor
80.22 Cor to Secs 4. 5. 8 & 9,
Land Valley & Rolling
Soil good 2nd Rate.

June 8th 1879

Town 26 North Range 35 West

From the Post & mound the cor to Secs 31 & 32 on south boundary of Township 3 run

North bet Secs 31 and 32
Va 14° 25' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 + 24 + 12 in
Asp for 1/4 Sec Cor

80.00 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 + 24 + 12 in
Asp Drove Cedar stake 2 ft 2 in + 2 ft in depth for Cor to Secs 29. 30. 31 and 32
Land Rolling
Soil 2d Rate

Town 26 North Range 35 West

East on a random line bet Secs 29 and 32
Va 14° 25' E

40.00 Set temporary 1/4 Sec Cor

80.10 Intersected N and S line 21 lks South of Cor to Secs 28, 29, 32 and 33 from which Cor bears
S 89° 51' West on a true line bet Secs 29 and 32
Va 14° 25' E

40.05 Deposit Charcoal Raised mound of earth 2½ ft high from pits 18 + 24 + 12 in
Asp for 1/4 Sec Cor

80.10 Cor to Secs 29. 30. 31 & 32
Land Rolling
Soil 2d Rate

Town 26 North Range 35 West

West on a random line bet
Secs 30 and 31
Va 14° 25' E.

40.00 Set temporary 1/4 Sec Cor

80.50 Intersect West boundary
of Township 26 No North
of Cor to Secs 30 & 31
from which bor Ironw.
S 89° 48' East on a true line
bet Secs 30 and 31
Va 14° 25' E.

140.50 Deposit Charcoal Pauga
mound of Earth 2½ ft
high from pits 18 x 24 x 1½ in
Aup for 1/4 Sec Cor

80.50 Cor to Secs 29. 30. 31 & 32
Land Rolling
Soil 2d Rate

Town 26 North Range 35 West

North bet Secs 29 and 30
Va 14° 25' E.

40.00 Deposit Charcoal Pauga
mound of Earth 2½ ft high
from pits 18 x 24 x 1½ in
Aup for 1/4 Sec Cor

80.00 Deposit Charcoal Pauga
mound of Earth 2½ ft
high from pits 18 x 24 x 1½ in
Aup Door Cedar stake
2 x 2 in. x 2 ft in SE pit
for Cor to Secs 19. 20. 29
and 30.
Land Rolling
Soil 2d Rate

Town 26 North Range 35 West

		Easton a random line bet Secs 20 and 29 Va 14° 25' E
40 00		Set temporary 1/4 Sec Cor
79. 40		Intersect N & S line 30 ch North of Cor to Secs 20. 21. 28 & 29 from which Cor bears N 89° 45' West on a true line bet Secs 20 & 29 Va 14°. 25' E
39 85		Deposit Charcoal & raised mound of earth 2 ft high from pits 18 x 24 x 12 in and for 1/4 Sec Cor
79. 40		Cor to Secs 19. 20. 29 & 30 Land Rolling Soil 2nd Rate.

Town 26 North Range 35 West

		Weston a random line bet Secs 19 and 30 Va 14° 25' E
40 00		Set temporary 1/4 Sec Cor
80 35		Intersect West boundary of Township 35 ch South of Cor to Secs 19 & 30 from which Cor bears S 89° 45' East on a true line bet Secs 19 & 30 Va 14 25' E
40. 35		Deposit Charcoal & raised mound of earth 2 ft high from pits 18 x 24 x 12 in and for 1/4 Sec Cor
80. 35		Cor to Secs 19. 20. 29 & 30 Land Rolling Soil 2nd Rate.

North bet Secs 19 and 20
Va 14° 25' E

40.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 8 x 2½ + 2in Asp for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 + 2½ + 1½in Asp Drove Cedar stake 2 + 2in x 2ft in S.E. pit for Cor to Secs 17. 18. 19 + 20

Land Rolling
Soil 2d Rate

East on a random line bet Secs 17 and 20
Va 14° 25' E

40.00 Set temporary 1/4 Sec Cor

71.00 Enter level land N W of E

79.60 Intersect N & S line 35 rd North of Cor to Secs 16. 17. 20 + 21 from which Cor Drove N 89° 45' West on a true line bet Secs 17 and 20
Va 14° 25' E

39.80 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 8 x 2½ + 2in Asp Cor for 1/4 Sec Cor

79.60 Cor to Secs 17. 18. 19 + 20

Land level + Rolling
Soil good 2d Rate

Town 26 North Range 35 West

West on a random line bet
Secs 18 and 19.
Va 14° 25' E

40.00 Set temporary 1/4 Sec Cor
80.21 Intersect West boundary
of Township at Cor to
Secs 18 and 19 from
which Cor Brass
East on a true line bet
Secs 18 and 19.
Va 14° 25' E.

40.21 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 18 + 24 + 12 in
Aup for 1/4 Sec Cor

80.21 Cor to Secs 14. 18. 19 & 20
Lana Rolling
Surv 2nd Rate

June 9th 1879

Town 26 North Range 35 West

North bet Secs 14 and 18
Va 14° 25' E

40.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 + 24 + 12 in
Aup for 1/4 Sec Cor.

80.00 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits 18 + 24 + 12 in
Aup Brass Cedar stake
2 + 2 in + 2 ft in 56 pits for
Cor to Secs 4. 5. 17 & 18
Lana Rolling
Surv 2nd Rate for

Town 26 North Range 35 West

East on a random line bet
Secs 8 and 17
Var 14° 25' E

40.00 Set temporary 1/4 Sec Cor
80.05 Intersect N & S line 1/2 mi
North of Cor to Secs 8. 9
16 & 17 from which Cor bears
N 89° 55' West on a true
line bet Secs 8 & 17,
Va 14. 25. E

40.02 Deposit Charcoal Raised
mound of earth 2½ ft high
from pits 8 & 24 x 12 in
dug for 1/4 Sec Cor
80.05 Cor to Secs 7. 8. 17 & 18
Land Rolling
Soil 2nd Rate

Town 26 North Range 35 West

West on a random line bet
Secs 7 and 18
Va 14° 25' E.

40.00 Set temporary 1/4 Sec Cor
79.84 Intersect West boundary of
Township 20 chs North of
Cor to Secs 7 & 18 from which
Cor. bears.
N 89° 51. East on a true
line bet Secs 7 and 18
Va 14° 25. E

39.84 Deposit Charcoal Raised
mound of earth 2½ ft
high from pits 18 & 24 x
1 2 in dug for 1/4 Sec Cor
79.84 To Cor to Secs 7. 8. 17 & 18
Land Rolling
Soil 3rd Rate

Town 26 North Range 35 West

North bet Secs 4 and 8
Var 14° 25' E.

40.00 Deposit Charcoal Pounce
mound of earth 2½ ft high
from pits 18 + 24 + 12 in diap
for 1/4 Sec Cor

51.00 Valley N.W. 8b

49.00 Leave Valley N. 8E

80.00. Deposit Charcoal Pounce
mound of earth 2½ ft high
from pits 18 + 24 + 12 in diap
Brook 6 chs state 2 + 2 in
+ 2 ft in depth for Cor b
Secs 5. 6. 4 and 8.

Land Valley & Rolling
Soil 1st & 2nd Rate.

Town 26 North Range 35 West

East on a random line bet
Secs 5 and 8.
Va 14° 25' E

40.00 Set temporary 1/4 Sec Cor

79.95 Intersect N & S line 31 chs S
of Cor to Secs 4. 5. 8 and 9
from which Cor Deer
S 89° 47' West on a true line
bet Secs 5 and 8
Va 14° 25' E.

39.94½ Deposit charcoal Pounce
mound of earth 2½ ft high
from pits 18 + 24 + 12 in diap
for 1/4 Sec Cor.

79.95 To Cor to Secs 5. 6. 4 and 8
Land Rolling
Soil 2nd Rate.

Town 26 North Range 35 West

West on a random line bet
Secs 6 and 7
Va 14° 25' E

40.00 Set temporary 1/4 Sec Cor
75.00 Valley 7 W 1 S W
79.85 Intersect West boundary
of Township 1 Gl Ks South
of Cor to Secs 6 & 7 from
which Cor Drum.
S 89° 57' East on a true line
bet Secs 6 and 7
Va 14° 25' E
39.85 Deposit Charcoal Raised
mound of Earth 2½ ft high
from pits B+2+1 2in
Asp for 1/4 Sec Cor
79.85 Cor to Secs 5. 6. 7 & 8
Land Rolling
Soil 2d Rate

Town 26 North Range 35 West

North on a random line bet
Secs 5 and 6
Va 14° 25' E.

40.00 Set temporary 1/4 Sec Cor
80.00 Intersect North boundary
of Township 2 Gl Ks West of
Cor to Secs 5 and 6 from
which Cor Drum.
S 12' West on a true line bet
Secs 5 and 6
Va 14° 25' E.
40.00 Deposit Charcoal Raised
mound of Earth 2½ ft
high from pits 18+2+1 2in
Asp for 1/4 Sec Cor.
80.00 To Cor to Secs. 5. 6. 7 & 8
Land Rolling
Soil 2d Rate.

June 10th 1879.

Town 26 North Range 35 W.

General Description

The South half of this Township is Rolling or broken land. Good Valleys are found in the Northern half with first Rate Soil suitable for farming. The whole is Covered with good grass. Water in plenty in N W 1/4 Sec 10. No Timber in Township. Rail Road Bee Hills runs through Town North & South.

Town 26 North Range 35 W.

List of Names

A List of the names of the individuals employed to assist in running these lines and marking the lines and Corners described in the foregoing field notes of Township No 26 North of Range 35 West of 6th Principal Meridian in Nebraska showing the respective Capacities in which they Acted

William Drage	Chainman
Otis Bryant	Chainman
John Cunningham	Woundman
Fred Whitters	Flagman.

I hereby Certify that we Assisted Stephen C McElroy Deputy Surveyor in Surveying & Subdividing Township No 26 North of the Base line of Range 35 West of the 6th P M in Nebraska and that said Township has been in all respects to the best of

our knowledge and belief
We have faithfully surveyed
and the boundary Monument
planted according to the
instructions furnished by the
Surveyor General of Dimensions
Character Construction & Markings
and the manner as specifieds
described in the foregoing field Note

William Dredge Chainman
Otis T Boyack Chainman
John Cunningham Moundman
Fred Whitney Flagman

Subscribed and sworn to by the
above named persons before me
a Notary Public in & for Lincoln
County in the State of Nebraska
this 21 day of June 1879

W. M. Hinman
Notary Public

I Stephen C. McElroy Deputy
Surveyor do hereby solemnly swear
that in pursuance of a Joint
Contract between D. V. Stephenson,
S C McElroy & N S Scott are Joint
Contractors with Jas R Clark U. S.
Surveyor General for the District of
Nebraska & Iowa bearing date
July 25 1878 I have well
faithfully & truly in my own
proper person and in strict
Conformity with the instructions
furnished by the Surveyor
General the Surveying Manual
and the Laws of the United States
surveyed all those part or portions
of Township No 26 North of the Base
line of Range No 35 West of the 6th
P M in Nebraska as are represented
in the foregoing field notes
as having been surveyed
under my direction and I do
further solemnly swear that all
the Corners of said Surveys

have been established and perpetuated in strict accordance with the Surveying Manual and special Instructions printed instructions of the Surveyor General of Dimensions Character Construction and Marking and in the manner as specifically described in the foregoing field notes and that the foregoing are the true and original field notes of said Survey

Stephen C. McElroy
Deputy Surveyor

Subscribed by said
Deputy Surveyor and
Sworn to before me a Notary Public in and for Lincoln County in the State of Neb
This 21 day of June 1879

W. M. Hinman
Notary Public

Surveyor Gen'l Office Plattsmouth
Nebr Aug. 8th 1879

The foregoing field notes of the Survey & subdivision of Tp No 26 North of the Base Line of Range No 35 West of the 6th P.M. in Nebraska Executed by Stephen C. McElroy under Joint Contract No 108 dated July 25th 1878 in the month of June 1879 having been critically examined ~~by me~~ the necessary corrections & explanations made the said field Notes & the Survey they describe are hereby approved

Geo. L. Smith
Surveyor General.

Town No 27 Range No 35

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		0
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	26	34	12	35	7	36

Town 27 N. Range 35 W.

Field Notes of Survey and Subdivision of Township No 27 North of the Base line of Range No 35 West of the 6th P. M. in Nebraska.

Executed by D. V. Stephenson — deputy Surveyor under joint contract No 110 dated Apl 23rd 1879

Survey Commenced June 17th 1879. Survey Completed June 20th 1879.

List of Names

Albert Sharp Chainman
W. C. Miller do
F. L. Boolard Woodman
Allen E. Sharp Flagman

Town 27 N. Range 35 W.

To find the proper adjustment of my Compass for the subdivision of this Township I begin at the S.E. corner of Township No 27 North of the Base line of Range No 35 West of the 6th P. M. in Nebraska and run North on a blank line on the East Boundary of Sec 36.

Dec 15° East

4002 To a point 35 Lks West of 1/4 sec cor

8003 To a point 70 Lks West of Cor to Secs 25 and 36.

To retrace this line or run parallel therto my Compass must be adjusted to a variation of 14° 30' East

From center of Mound the Cor to Secs 35 and 36 on the South Boundary of Township I run North bet Secs 35 and 36.

Da 14° 30' East

40.00 Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposit Charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep - Above Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor to Secs 25, 26, 35 and 36

Land Rolling - Soil 2nd Rate

East on a random line bet Secs 25 and 36.

Da 14° 30' East.

40.00 Set temporary ¼ Sec. Cor.

79.83 Intersected East boundary of Township 21 links North of mound deposit the Corner to Secs. 25 and 36 from which Cor. I run North 88°

51' West on true line between Secs. 25 and 36.

Va 14° 30' E-

39.91½ Raised mound of earth 2½ feet from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

79.83 The Corner to Secs. 25, 26, 35 and 36.

Land Rolling Soil 2nd Rate

North bet Secs 25 and 26.
Da 14° 30' East

7.00 Enter Valley E + W,
23.00 Leave Valley, E. + W,
40.00 Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.
80.00 Deposit charcoal, raise mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep. Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs. 23, 24, 25 and 26

Land Valley + Rolling 1st + 2nd Rate

East on a random line bet Secs 24 and 25.
Da 14° 30' East

31.00 Enter Valley N. + S.
40.00 Set temporary 1/4 Sec. Cor.
48.00 Leave Valley N. + S.
79.94 Intersected East boundary of Township 11 links North mound with pits for the Corner to Secs. 24 and 25, from which Cor. I run N. 89° 55' West on true line between Secs. 24 and 25.
Da 14° 30' E.
39.97 Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.
79.94 The Corner to Secs. 23, 24, 25 and 26

Land Valley and Rolling Soil 1st and 2nd Rate

Town 27 N. Range 35 E.

North bet Secs 23 and 24.
Va 14° 30' East

11.00 Enter Valley E. & W.
37.00 Leave Valley E & W.
40.00 Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
80.00 Deposited charcoal raised mound of earth 2½ ft high from pits 18 X 24 X 12 in deep. Drove cedar stake 2 X 2 X 24 in in S.E. Pit for Cor to Secs
13. 14. 23 and 24

Land Valley and Rolling
Soil 1st & 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet Secs 13 and 24.
Va 14° 30' East

16.00 Enter Valley N.W. and S.E.
40.00 Set temporary ¼ Sec. Cor.
79.77 Intersected East boundary of Township 6 links South of the mound with pits Corner to Secs. 13 and 24 from which Cor I run
S. 89° 57' West on true line between Secs 13 and 24
Va 14° 30' E
39.88½ Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
79.77 The Corner to Secs.
13. 14. 23 and 24

Land Valley and Rolling
Soil 1st & 2nd Rate

North bet Secs 13 and 14.
Va 14° 30' East

6.00 Enter Valley E. & W.
31.00 Leave Valley E. & W.
40.00 Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
50.00 Deposit charcoal, raised mound of earth 2½ ft high from pits 18X24X12 in deep Drove Cedar Stake 2X2X24 in in S. E. Pit for Cor to Secs. 11. 12. 13 and 14

Land Valley and Rolling
Soil 1st and 2nd Rate

East on a random line bet Secs 12 and 13.
Va 12° 30 East

110.00 Set temporary ¼ Sec.
79.87 Intersect East boundary of Township 16 links South of the Corner to Secs. 12 and 13. from which Corner I run
S. 89°53' W. on true line between Secs. 12 and 13
Va. 14° 30' E.
39.93½ Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
79.87 The Corner to Secs. 11. 12. 13 and 14.

Land Rolling - Soil 2nd Rate

North on a true line bt
Secs 11 and 12.
Va 14° 30 East

40.00 Raised mound of Earth 2½ ft.
high from pits 18 X 24 X 12 in
deep for ¼ Sec. Cor.

80.00 Deposit Charcoal, raised mound
of earth 2½ feet high from
pits 18 X 24 X 12 in deep
Drove Cedar Stake 2 X 2 in
X 2 ft in S.E. Pit for Cor to
Secs. 1, 2, 11 and 12.

Land Rolling - Soil 2nd Rate

East on a random line bt
Secs 1 and 12.
Va 14° 30' East

40.00 Set temporary ¼ Sec. Cor.

80.03 Intersected East boundary of
Township 7 links North of the
mound with pits
Corner to Secs. 1 and 12 from
which Corner I run
N. 89° 57' West on true line
between Secs. 1 and 12.
Va. 14° 30' E.

40.01½ Raised mound of earth 2½ ft.
high from pits 18 X 24 X 12 in.
deep for ¼ Sec. Cor.

80.03 The Corner to Secs.
1, 2, 11 and 12

Land Rolling Soil 2nd Rate

Town 27 N. Range 35 E.

North on a random line bet Secs 1 and 2.

Va 14° 30' East

40.00 Set temporary 1/4 Sec. Cor.

80.29 Intersect the North boundary of Township 28 links West of the Corner to Secs. 1 and 2 from which Cor. I run

S 12' W. on true line between Secs. 1 and 2.

Va. 14° 30' E.

40.29 Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Secs. Cor.

80.29 The Cor. to Secs

1. 2. 11 and 12

Land Rolling Soil 2nd Rate

Town 27 N. Range 35 E.

From Center of Mound of the Cor to Secs 34 and 35 on the South Boundary of Township line I run North bet Secs 34 and 35.

Va 14° 30' East

40.00 Raised Mound of Earth 2½ ft. high from pits 18 X 24 X 12 in. deep for 1/4 Sec Cor.

80.00 Deposited Charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs.

26, 27, 34 and 35

Land Rolling - Soil 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet Sec's 26 and 35.
Va 14° 30' East

40.00 Set temporary 1/4 Sec. Cor.
80.06 Intersection N. & S. line 13 links South of the Cor. to Secs. 25, 26, 35 and 36 from which Corner I found
S. 89° 54' West on true line between Secs. 26 and 35
Va 14° 30' E
40.03 Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.
80.06 The Corner to Secs. 26, 27, 34 and 35

Land Rolling
Soil 2nd Rate

June 17th 1879

Town 27 N. Range 35 E.

North bet Sec's 26 and 27
Va 14° 30' East

37.00 Enter Valley E. & W.
40.00 Raised mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.
55.00 Leave Valley - E. & W. Enter Upland -
80.00 Deposited Charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep - Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs. 22, 23, 26 and 27.

Land Valley and Rolling -
Soil 1st and 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet
Secs 23 and 26.
Va 14° 30' East.

40.00 Set temporary 1/4 Sec. Cor.
80.13 Enter section ~~East boundary~~ ~~Township~~ 26 links South for
Corner to Secs. 23. 24. 25 & 26
from which Cor. I run.
S. 89° 49' West on true line
between Secs 23 and 26
Va. 14° 30' E.-
40.06½ Raised mound of earth 2½ feet
high from pits 18 X 24 X 12 in.
deep for 1/4 Sec. Cor.
50.13 The Corner to Secs,
22, 23, 26 and 27

Land Rolling - Soil 2nd Rate

Town 27 N. Range 35 E.

North bet Secs 22 and 23.
Va 14° 30' East

38.00 Enter Valley - E + W.
40.00 Raised mound of earth 2½ ft
high from pits 18 X 24 X 12 in.
deep for 1/4 Sec. Cor.
61.00 Leave Valley E + W.
80.00 Deposited Charcoal raised
mound of earth 2½ feet high
from pits 18 X 24 X 12 in deep
Drove Cedar Stake 2 X 2 X 24 in.
in S. E. Pit for Cor to Secs,
14, 15, 22 and 23.

Land Valley and Rolling
Soil 1st and 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet. Secs 14 and 23.
Va 14° 30' East

40.00 Set temporary 1/4 Sec. Cor.
8 79.93 Intersected N. & S. line at the corners to Secs. 13, 14, 23 and 24. from which Cor. I run West on a true line between Secs. 14 and 23
Va. 14° 30' E.
39.96½ Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.
79.93 Old Cor. to Secs. 14, 15, 22 and 23.

Land Rolling Soil 2nd Rate

Town 27 N. Range 35 E.

North bet Secs 14 and 15.
Va 14° 30' East

28.00 Enter Valley - E. & W.
40.00 Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.
62.00 Leave Valley - E. & W.
80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep Drove cedar stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs. 10, 11, 14 and 15

Land Valley & Rolling - Soil 1st & 2nd Rate

Town 27 N. Range 35 E.

East on a random line bt Secs 11 and 14
Va 14° 30' East.

40.00 Set temporary 1/4 Sec. Cor.
80.12 Intersected N. and S. line 12 links North of the Cor. to Secs. 11, 12, 13 and 14 from which Cor. I run N. 89° 55' West on true line between Secs 11 and 14
Va. 14° 30' E.
40.06 Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.
80.12 The Corner to Secs. 10, 11, 14 and 15.

Land Rolling - Soil 2nd Rate

Town 27 N. Range 35 E.

North bt Secs 10 and 11.
Va 14° 30' East

40.00 Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.
80.00 Deposited Charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 2 ft in S. E. Pit for Cor to Secs. 2, 3, 10 and 11

Land Rolling - Soil 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet
Secs 2 and 11.
Dª 14° 30' East

2	40.00	Set temporary 1/4 Sec. Cor.
8	79.96	Intersected N. & S. line 8 links North of the Cor. to Secs 1. 2. 11 and 12 from which Corner I run S. 89° 57' West on true line between Secs. 2 and 11
		Va. 14° 30' E.
2	39.98	Raised mound of Earth 2½ ft high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.
8	79.96	The Cor. to Secs. 2. 3. 10 and 11

Land Rolling — Soil 2nd Rate

Town 27 N. Range 35 E.

North on a random line bet
Secs 2 and 3
Dª 14° 30' East

	29.00	Enter Valley E. & W.
	40.00	Set temporary 1/4 Sec. Cor.
	45.00	Leave Valley E. & W.
	80.21	Intersect North boundary of Township 26 links west of mound on the Cor. to Secs. 2 and 3 from which Corner I run South, 9' W., on true line between Secs. 2 and 3.
		Va. 14° 30' E.
	40.21	Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.
	80.21	The Corner to Secs. 2. 3. 10 and 11

Land Valley and Rolling — Soil, 1st and 2nd Rate

Town 27 N. Range 35 W.

From Center of Mound the Cor to Secs 33 and 34 on the South Boundary of Township line I run North bet Secs 33 and 34.

Va 14° 30' East

40.00 Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor

80.00 Deposit charcoal raised mound of earth 2½ feet from pits 18 X 24 X 12 in Delp – Drive Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 27, 28, 33 and 34

Land Rolling Soil 2nd Rate

Town 27 N. Range 35 W.

East on a random line bet Secs 27 and 34.

Va 14° 30' East

12.00 Kearney City + Black Hills Trail. N. + S.

40.00 Set temporary ¼ Sec. Cor.

80.07 Intersected N. + S. line 26 links North of the Cor. to Secs. 26, 27, 34 and 35. from which Cor. I run N. 89° 49' West on true line between Secs. 27 and 34

Va. 14° 30' E.

40.08½ Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.07 The Corner to Secs. 27, 28, 33 and 34.

Land Rolling – Soil 2nd Rate

Town 27 N. Range 35 E.

North bt Secs 27 and 28.
Va 14° 30' East

21.00 Enter Valley - E. + W.
27.00 Kearney City + Black Hills Trail N.W.
40.00 Raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.
60.00 Leave Valley E. + W.
80.00 Deposited Charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep
Done Cedar Stake 2 x 2 x 24 in. in S.E. Pit for Cor. to Secs. 21, 22, 27 and 28.

Land Valley and Rolling
Soil 1st & 2nd Rate

Town 27 N. Range 35 E.

East on a random line bt
Secs 22 and 27.
Va 14° 30' East

40.00 Set temporary ¼ Sec. Cor.
80.10 Intersected N. + S. line 30 links North of the Corner to Secs. 22, 23, 26 and 27 from which Cor. I run N. 89° 47' West on true line between Secs 22 and 27
Va 14° 30' E.
40.05 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
50.11 The Cor. to Secs. 21, 22, 27 and 28.

Land Rolling Soil 2nd Rate

Town 27 N. Range 35 E.

North bet Secs 21 and 22.
Va 14° 30' East

35.00 Enter Valley E. & W.

40.00 Raised mound of earth 2½ feet
80 high from pits 18 X 24 X 12 in deep
for ¼ Sec. Cor.

68.00 Leave Valley - E & W.

80.00 Deposited Charcoal, raised mound
of earth 2½ feet high from pits
18 X 24 X 12 in deep Drove Cedar
Stake 2 X 2 X 24 in. in S. E. Pit.
for Cor to Secs.
15, 16, 21 and 22.

Land Valley and Rolling
Soil 1st and 2nd Rate.

June 18th 1879

Town 27 N. Range 35 E.

East on a random line bet
Secs 15 and 22.
Va 14° 30' East

40.00 Set temporary ¼ Sec. Cor.

80.09 Intersected N. & S. line 7 links
South of the Corner to Secs. 14,
15, 22 and 23 from which Cor. I run
S. 89° 57' West on true line bet.
Secs. 15 and 22
Va 14° 30' E.

40.04½ Raised mound of earth 2½ feet
high from pits 18 X 24 X 12 in deep
for ¼ Sec Cor

80.09 The Cor. to Secs.
15, 16, 21 and 22

Land Rolling - Soil 2nd Rate

Town 27 N. Range 35 E.

North bet Secs 15 and 16.
Va 14° 30' East

40.00 Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in. deep for ¼ Sec Cor.

53.00 Enter Valley - bears E. & W.

80.00 Deposit Charcoal - raised mound of Earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs.
9. 10. 15 and 16.

Land Valley & Rolling
Soil 1st & 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet Secs 10 and 15.
Va 14° 30' East

7.00 Leave Valley - bears N.W. & S.E.

40.00 Set temporary ¼ Sec. Cor.

80.06 Intersected N. & S. line 13 links North of the Corner to Secs. 10, 11 14 and 15 from which Cor. Drum N. 89° 54' West on true line between Secs 10 and 15
Va. 14° 30' E.

40.03 Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.06 The Cor to Secs.
9. 10. 15 and 16.

Land Rolling Soil 2nd Rate

Town 27 N. Range 35 E.

North bet Secs 9 and 10.
Va 14° 30' East

2.00 course valley lines 9 & 10
40.00 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor.

80.00 Deposit Charcoal Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep - Drove Cedar Stake in S. E. Pit for Cor. to Secs. 3, 4, 9 and 10

Land Rolling - Soil 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet Secs 3 and 10.
Va 14° 30' East

40.00 Set temporary ¼ Sec. Cor.

79.97 Intersected N. & S. line 22 links North of the Cor. to Secs. 3, 4, 9 and 10, from which Cor. I run N. 89° 51' West on true line between Secs. 3 and 10.
Va. 14° 30' E.

39.98½ Raised mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

79.97 The Cor to Secs. 3, 4, 9 and 10

Land Rolling - Soil 2nd Rate

Town 27 N. Range 35 E.

North on a random line bet Sec's 3 and 4

Va 14° 30' East

2	32.00	Enter Valley - E. & W.
80	40.00	Set temporary 1/4 Sec. Cor.
	48.00	Leave Valley E. & W.
	80.47	Intersected the North boundary of Township 39 links West of the Cor. to Secs. 3 and 4 from which Cor I run S. 1/2 W. on true line bet. Secs. 3 and 4.
4		Va. 14° 30' E.
	40.47	Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.
5	50.47	The Cor. to Secs. 3. 4. 9 and 10

Land Rolling - Soil 2nd Rate

Town 27 N. Range 35 E.

From center of Township the Cor to Secs. 32 and 33 on the South Boundary of Township I run North bet Secs 32 and 33.

Va 14° 30' East

40.00	Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor.
80.00	Deposited Charcoal - raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove cedar stake 2 X 2 X 24 in. in S. E. Pit for Cor to Secs. 28. 29. 32 and 33.

Land Rolling Soil 2nd Rate

Town 27 N. Range 35 E.

		East on a random line bet Secs 28 and 33.
		Da 14° 30' East
2	40.00	Set temporary 1/4 Sec Cor.
80	79.80	Intersected N. + S. line 16 links South of Cor to Secs. 27. 28. 33 and 34 from which Corner I run
		S. 89° 55' West on true line between Secs. 28 and 33.
		Va. 14° 30' E.
4	39.90	Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.
5	79.80	The Corner to Secs. 28. 29. 32 and 33.

Land Rolling Soil 2nd Rate

Town 27 N. Range 35 E.

	North bet Secs 28 and 29.
	Da 14° 30' East
40.00	Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.
48.00	Enter Valley - E. + W.
64.00	Kearney City + Black Hills Trail N.W. + S.E.
71.00	Leave Valley E. + W.
80.00	Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor to Secs. 20. 21. 28 and 29

Land Valley + Rolling Soil 1st and 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet Sec's 21 and 28.

Va 14° 30' East

40.00 Set temporary 1/4 Sec. Cor.

79.87 Intersected N. & S. line 12 lks North of the Corner to Secs 21. 22. 27 & 28. from which Corner I run N. 89° 55' West on true line between Secs. 21 and 28

Va 14° 30' E

39.93½ Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor

79.87 The Cor. to Secs. 20. 21. 28 and 29

Land Rolling Soil 2nd Rate

Town 27 N. Range 35 E.

North bet Sec's 20 and 21.

Va 14° 30' East

40.00 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.

50.00 Enter Valley E. & W.

74.00 Leave Valley E. & W.

80.00 Deposit Charcoal raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep - Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs. 16. 17. 20 and 21.

Land Valley and Rolling Soil 1st and 2nd Rate.

East on a random line bet Secs 16 and 21.

Va 14° 30' East

40.00 Set temporary 1/4 Sec. Cor.

80.08 Intersected N. & S. line at the Corner to Secs. 15, 16, 21 and 22 from which Cor I run West on true line between Secs. 16 and 21

Va. 14°. 30' E.

40.04 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

50.08 The Cor. to Secs. 16, 17, 20 and 21

Land Rolling Soil 2nd Rate

North bet Secs 16 and 17.

Va 14° 30' East.

40.00 Raised mound of Earth 2½ ft. high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

63.00 Enter Valley E & W.

80.00 Deposit charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in and Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs. 8, 9, 16 and 17

Land ~~Rolling~~ Valley + Rolling Soil ~~1st~~ + 2nd Rate.

Town 27 N. Range 35 E.

East on a random line bet Secs 9 and 16.

Va 14° 30' East

40.00 Set temporary 1/4 Sec. Cor.

79.94 Intersect N. & S. line at the Cor. to Secs. 9. 10. 15 and 16. from which Corner I run.

West on a true line between Secs 9 and 16

Va. 14° 30' E.

39.97 Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

79.94 The Corner to Secs. 8. 9. 16 and 17

Land Valley 1st Rate Soil

Town 27 N. Range 35 E.

North bet Secs 8 and 9.

Va 14° 30' East

4.00 Leave Valley - E & W.

40.00 Raised Mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep. Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor to Secs. 4. 5. 8 and 9.

Land Rolling - Soil 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet Secs 4 and 9.

Va 14° 30' East

40.00 Set temporary 1/4 Sec. Cor.

79.82 Intersected N + S. line 12 lks South of the Corner to Secs. 3. 4. ~~4. 5. 8 & 9.~~ from which Cor. I run S. 89° 55' West on true line between Secs 4 and 9.

Va. 14° 30' East

39.91 Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

79.82 The Cor. to Secs. 4. 5. 8 and 9.

Land Rolling - Soil 2nd Rate

Town 27 N. Range 35 E.

North on a random line bet Secs 4 and 5.

Va 14° 30' East

4.00 Enter Valley E + S. W.

36.00 Leave Valley E + S. W.

40.00 Set temporary 1/4 Sec. Cor.

80.37 Intersected North boundary of Township 36 links West of ~~the~~ mound with pit on Cor to Secs. 4 and 5. from which Corner I run South, 15' W., on true line bet Secs. 4 and 5

Va. 14° 30' E.

40.37 Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

80.37 The Cor. to Secs. 4. 5. 8 and 9.

Land Valley + Rolling Soil 1st + 2nd Rate

June 19th 1879

Town 27 N. Range 35 E.

From Center of Mound the Cor to Secs 31 and 32 on the South Boundary of Township I run North bet Secs 31 and 32.

Va 14° 30' East

40.00 Raised Mound of Earth 2½ ft. high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor.

80.00 Deposit Charcoal raise mound of Earth 2½ ft. high from pits 18 X 24 X 12 in deep Drive Cedar Stake 2 X 2 X 24 in. in S. E. Pit - for Cor. to Secs. 29, 30, 31 and 32

Land Rolling - Soil 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet Secs 29 and 32.

Va 14° 30' East

40.00 Set temporary 1/4 Sec. Cor.

80.01 Intersection N. & S. line 27 links North of the Cor to Secs. 28, 29, 32 and 33 from which Corner I run,

N. 89° ~~51~~ 48' West on true line bet Secs. 29 and 32

Va. 14° 30' E.

40.00½ Raised mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

80.01 The Corner to Secs. 29, 30, 31 and 32

Land Rolling Soil 2nd Rate

Town 27 N. Range 35 E.

West on a random line bet
Secs 30 and 31.
Va 14° 30' East

40.00 Set temporary 1/4 Sec. Cor.
79.70 Intersected West boundary of
Township 36 miles South of the
Cor. to Secs. 30 and 31 from which
Corner I run:
S. 89° 45' East on true line
between Secs. 30 and 31
Va. 14° 30' E.
39.70 Raised mound of earth 2½ ft
high from pits 18 X 24 X 12 in
deep for 1/4 Sec. Cor.
79.70 The Corner to Secs.
29, 30, 31 and 32

Land Rolling - Soil 2nd Rate

Town 27 N. Range 35 E.

North bet Secs 29 and 30.
Va 14° 30' East
30.00 Enter Valley E. & W.
40.00 Raised mound of earth 2½ ft
high from pits 18 X 24 X 12 in deep
for 1/4 Sec. Cor.
62.00 Leave Valley - Enter Upland
80.00 Deposit charcoal, raise
mound of earth 2½ ft high
from pits 18 X 24 X 12 in deep
Drive Cedar Stake 2 X 2 X
24 in. in S. E. Pit. for Cor.
to Secs. 19, 20, 29 and 30.

Land Valley & Rolling
Soil 1st & 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet
Secs 20 and 29.
Va 14° 30' East

40.00 Set temporary 1/4 Sec. Cor.
62.00 Kearney City + Black Hills + Trail
N. W. and S. E.
79.91 Intersect N. + S. line 6 links
South of the Corner to Secs.
20. 21. 28 and 29 from which
Cor I run
S. 89° 57' West on true line
between Secs 20 and 29.
Va. 14° 30' E.
39.95½ Raised mound of earth 2½ ft.
high from pits 18 X 24 X 12 in
deep for 1/4 Sec. Cor.
79.91 The Cor. to Secs.
19. 20. 29 and 30

Town 27 N. Range 35 E.

West on a random line bet
Secs 19 and 30.
Va 14° 30' East.

40.00 Set temporary 1/4 Sec. Cor.
80.20 Intersected ~~N. + S.~~ Mal Boundary for a mound of stones line 42 links
South of the Cor. to Secs. 19 and 30
from which Cor. I run
S. 89° 42' E. on true line bet
Secs. 19 and 30.
Va 14° 30' E.
40.20 Raised mound of earth 2½ ft
high from pits 18 X 24 X 12 in
deep for 1/4 Sec. Cor.
80.40 The Cor to Secs.
19. 20. 29 and 30

Land Rolling Soil 2nd Rate

Town 27 N. Range 35 E.

North bet Secs 19 and 20.
Va 14° 30' East

40.00 Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

50.00 Enter Valley E. & W.

55.00 Kearney City & Black Hills Trail N. W. & E.

63.00 Leave Valley & Enter Upland

80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs. 17, 18, 19 and 20

Land Valley and Rolling Soil 1st & 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet Secs 17 and 20.
Va 14° 30' East

40.00 Set temporary ¼ Sec. Cor.

79.89 Intersected N. & S. line 21 links South of the Cor. to Secs. 16, 17, 20 and 21, from which Cor. Drum
S. 89° 51' West on true line bet Secs. 17 and 20.
Va. 14° 30' E.

89.94½ Raising mound of Earth 2½ ft high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor

79.89 Cor to Secs. 17, 18, 19 and 20

Land Rolling Soil 2nd Rate

Town 27 N. Range 35 E.

Post on a random line bet
Secs 18 and 19.
Va 14° 30' East
40.00 Set temporary 1/4 Sec. Cor.
80.15 Intersect West boundary of
Township 35 links North of
mound of pits
the Cor. to Secs. 18 and 19. from
which Cor. I run.
N. 89° 45' East on true line
between Secs. 18 and 19.
Va. 14° 30' E
40.15 Raised mound of earth 2½ ft.
high from pits 18 X 24 X 12 in.
deep for 1/4 Sec. Cor.
80.15 The Corner to Secs.
17, 18, 19 and 20.

Land Rolling - Soil 2nd Rate

Town 27 N. Range 35 E.

North bet Secs 17 and 18.
Va 14° 30' East
46.00 Raised mound of earth 2½ ft.
high from pits 18 X 24 X 12 in.
deep for 1/4 Sec. Cor.
49.00 Enter Valley W. & S. E.
67.00 Leave Valley W. & N. E.
80.00 Deposit charcoal, raise mound
of earth 2½ ft. high from pits
18 X 24 X 12 in deep - Drive
Cedar Stake 2 X 2 X 24 in. in
S. E. Pit for Cor. to Secs.
7, 8, 17 and 18

Land Valley and Rolling
Soil 1st and 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet Secs 8 and 17.

Va 14° 30' East

13.00 Enter Valley - N. E. + S. W.

40.00 Set temporary 1/4 Sec. Cor.

79.96 Intersected N. + S. line at the Corner to Secs. 8, 9, 16 and 17, from which Corner I run West on true line bet Secs. 8 and 17.

Va 14° 30' E.

39.98 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

79.96 The Cor to Secs 7, 8, 17 and 18

Land Valley Soil 1st Rate

Town 27 N. Range 35 E.

West on a random line bet Secs 7 and 18.

Va 14° 30' East

40.00 Set temporary 1/4 Sec. Cor.

63.00 Enter Valley. N + S. E.

80.17 Intersect West boundary of Township 29 links North of the Cor to Secs 7 and 18 from which Corner I run N. 89° 48' East on true line between Secs. 7 and 18

Va. 14° 30' E.

40.17 Raised mound of earth 2½ feet high from pits 18 x 24 x 12 in depth for 1/4 Sec. Cor.

80.17 The Cor. to Secs. 7, 8, 17 and 18

Land Valley + Rolling Soil 1st + 2nd Rate

Town 27 N. Range 35 E.

North bet Secs 7 and 8.
Va 14° 30' East.

40.00 Raised Mound of earth 2½ ft high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

61.00 Enter Valley. E. & W.

80.00 Deposited Charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for Stone Cedar Stake 2 X 2 X 24 in. in S.E. Pit, for Cor. to Secs. 5, 6, 7 and 8

Land Valley and Rolling
Soil 1st & 2nd Rate

Town 27 N. Range 35 E.

East on a random line bet Secs 5 and 8.
Va 14° 30' East

40.00 Set temporary ¼ Sec. Cor.

67.00 Leave Valley S.W. & N.

80.17 Intersected N. & S. line 13 links South of the Corner to Secs. 4, 5, 8, and 9 from which Corner Drum
S. 89.54' West on true line bet Secs. 5 and 8
Va. 14° 30' E

40.08½ Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.17 The Cor. to Secs. 5, 6, 7 and 8

Land Valley & Rolling
Soil 1st & 2nd Rate

Town 27 N. Range 35 E.

West on a random line bet
Secs 6 and 7.
Va 14° 30' East.

40.00 Set temporary 1/4 Sec. Cor.
53.00 Enter Valley N. E. & S.
80.28 Intersected West boundary of
Township 7 links South of
mound on the Corner to Secs. 6 and 7
from which Cor. I run
S. 89.57' East on true line
between Secs. 6 and 7.
Va. 14° 31' E.
40.28 Raised mound of earth 2½
feet high from pits 18 X 24 X 12 in
deep for 1/4 Sec. Cor.
80.28 The Cor. to Secs.
5, 6, 7 and 8

Land Valley and Rolling
Soil 1st & 2nd Rate

Town 27 N. Range 35 E.

North on a random line bet
Secs 5 and 6.
Va 14° 30' East.

8.00 Leave Valley, E. & W.
40.00 Set temporary 1/4 Sec. Cor.
80.58 Intersected North boundary
of Township 16 links West of
the Cor. to Secs. 5 & 6. from
which Cor I run
South, 7' W., on a true line
between Secs 5 and 6.
Va. 14° 30' E.
40.58 Raised mound of Earth 2½ feet
high from pits 18 X 24 X 12 in
deep for 1/4 Sec Cor.
80.58 The Cor. to Secs.
5, 6, 7 and 8

Land Rolling Soil 2nd Rate

June 20th 1879

Town 27 N. Range 35 E.

General Description.

The Upland is Rolling Prairie
The Valleys level, rich soil
The Entire surface is covered
with good grasses.
Water can be obtained by
digging from 8 to 15 feet
deep in the Valleys.

Town 27 N. Range 35 W.

List of Names.

A list of the names of the individuals employed to assist in running, measuring, or marking the lines and corners described in the following field notes of Township No 27 North of the base line, of Range No 35 West of the 6th P. M. in Nebraska showing the respective capacities in which they acted:

Albert Sharp	Chainman
W. C. Miller	Chainman
F. L. Borlands	Mounduman
Allen E. Sharp.	Flagman

We hereby certify that we assisted D. V. Stephenson — deputy surveyor in surveying and subdividing Township No 27 North of the base line of Range No 35 West of the 6th P. M. in Nebraska, and that said Township has been in all respects to the best of our knowledge & belief well and faithfully surveyed, and the boundary monuments planted according to the instructions of the Surveyor Genl of dimensions character construction and marking and in the manner as specifically described in the foregoing Field Notes.

Albert Sharp — Chainman
W. C. Miller — do
F. L. Borland — Mounduman
Allen E. Sharp — Flagman

Subscribed and Sworn to by the above named persons before me a Notary Public for the County of Lincoln in the State of Nebraska this 25th day of August 1879.

W. Bierbower
Notary Public

Town 27 N Range 35 W

I. D. V. Stephenson Deputy Surveyor do Solemnly Swear, that in pursuance of a joint Contract wherein S. M. Chapman, D. V. Stephenson and S. C. McElroy are joint contractors with John R. Clark U. States Surveyor General, for the District of Nebraska and Iowa, bearing date April 28th 1879. I have well faithfully and truly in my own proper person and in strict conformity with the instructions, furnished by the Surveyor General, the Surveying Manual, and the Laws of the U. States Surveyed, all the parts or portions of Township No 27 North of the base line of Range No 35 West of 6th P.M. in Nebraska, which are represented in the foregoing field notes as having been surveyed under my direction and I do further solemnly swear, that all the corners of said survey have been Established and perpetuated in strict accordance with surveying

Town 27 N. Range 35 W

Manual, printed instructions, and Special Instructions, of the Surveyor General of dimensions, character, construction and marking and in the manner as specifically described in the foregoing field notes and that the foregoing are the true and original field notes of such survey

D V Stephenson
Deputy Surveyor

Subscribed and sworn to by said D. V. Stephenson, deputy surveyor before me Clerk of the District Court for Richardson County Nebraska, Sept 1st 1879

H. Cunningham Clerk
District Court for said Co

Surveyor General's Office
Plattsmouth Neb. Nov. 10th 1879

The foregoing field notes of the Survey & subdivision of Township No 27 North of the Base Line of Range No 35 West of the 6th Principal Meridian in Neb. Executed by D. O. Stephenson Deputy Surveyor under joint Contract No 110 dated April 23rd 1879, in the month of June 1879. having been critically Examined the necessary corrections and Explanations made, the said field Notes and the Surveys they describe are hereby approved

Geo S Snyder
Surveyor General

E. A. Carter Deputy Surveyor.

T. 28 **North R.** 35 **West.**

6th Principal Meridian.

FIELD NOTES

OF

THE SUBDIVISION LINES OF

Township 28 North Range 35 West

6th Principal Meridian.

BY

E. A. Carter Deputy Surveyor.

Under his Contract of July 19 1882.

Survey Commenced Oct. 28 1882

Survey Completed Nov. 4 1882

Platted,
Copied for Washington,
Copied for Register,

Edward Denny & Co., Stationers & Printers, S. F. Cal.

Township..... Range.....

.....6th Principal Meridian.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Edward Denny & Co., Stationers & Printers, S. F., Cal.

Copyright Secured,

red according to Act of Congress, in the Clerk's Office of the Librarian of Congress at Washington, D. C., in the year 1880.

Township..... North..... Range..... West

.....6th Principal Meridian.

Township ..... North ..... Range ..... West

..... 6th Principal Meridian.

Township ..... North ..... Range ..... West

..... 6th Principal Meridian.

Survey made with Burt's Patent Improved Solar Compass, nearly new, and in first rate order. Made by W. & L. E. Gurley *of* Troy N. Y. *in* 1881.

Before proceeding to subdivide this Tp., I made a change of 5 *minutes in the latitude arc of my solar compass by subtracting same from the reading previously given, and at noon verified and corrected same by observation on the sun. I also further tested instrument by reversing.*

I took the latitude and found it to be 42° 21' North

Township 28 North Range 35 West

(See previous page.)

6th Principal Meridian.

Chains	
	From the corner to Sections 35, 36, 1 and 2 on the South boundary; North, between Sections 35 and 36. which is a mound and pits with post in E pit.
	Variation 14° 35′ East.
	Ascend.
5.00	Top of Hill bears E. & N. and descend.
30.00	Enter Flat bears E. & N.
37.00	Leave Flat bears E. & N. and ascend.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
63.00	Top of Ridge, bears E & N. and descend.
79.00	Enter Flat bears E. & N.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs. 25, 26, 35 & 36 marked T. 28 N. S. 25 on N. E., R. 35 W. S. 36 on S. E., S. 35 on S. W and S. 26 on N. W. face, with / notch on S. and / notch on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.
	Land level. and hilly
	Soil 2nd & 3rd rate
	Vegetation Bunchgrass.

6th Principal Meridian.

Chains	
	East, on a random line between Sections 25 and 36.
	Variation 14° 20′ East.
	Over level land
40.00	Set temporary ¼ sec. cor.
79.76	Intersect E.B. of Tp. 18 lks. South of cor. to secs. 25, 30, 31 & 36 which is a mound and pits with post in E pit. from which corner, I run
	S. 89° 52′ W. on a true line, between sections 25 & 36
	Variation 14° 30′ East.
39.88	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.76	The corner to sections 25, 26, 35 & 36
	Land level.
	Soil 2nd & 3rd rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	North, between Sections 25 and 26.
	Variation 14° 20′ East.
	Over level land
22.00	Leave Flat bears E. & W. and ascend.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
65.00	Top of Ridge, bears E. & W. and descend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs. 23, 24, 25 & 26 marked T. 28 N. S. 24 on N. E., R. 35 W. S. 26 on S. E., S. 26 on S. W. and S. 23 on N. W. face, with 2 notches on S. and 1 notch on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.

22.00 lks. 58.00 lks.
Land level and mountainous.
Soil 2nd. & 3rd. rate
Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 24 and 25.
	Variation 14° 10′ East.
	Ascend.
9.00	Top of Ridge, bears N. W. & S. E. and descend.
35.00	Enter Flat bears N. W. & S. E.
40.00	Set temporary ¼ sec. cor.
47.00	Leave Flat bears N. W. & S. E. and ascend.
80.10	Intersect E. B. of Tp. 21 lks. North of cor. to secs. 19, 24, 25, 30 from which corner, I run which is a mound and pits with post in & pit. N 89° 51′ W. on a true line, between sections 24 & 25
	Variation 14° 10′ East.
40.05	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
80.10	The corner to sections 23, 24, 25 & 26

68.10 lks. 12.00 lks.
Land mountainous and level.
Soil 2nd. & 3rd. rate
Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	North, between Sections 23 and 24.
	Variation 14° 10′ East.
	Descend.
10.00	*Enter Flat bears* E. & W.
35.00	*Leave Flat bears* E. & W. *and ascend.*
40.00	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. *face, dug pits, 18 x 18 x 12 ins.,* E. *and* W. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
48.00	*Top of Ridge, bears* E. & W. *and descend.*
80.00	*Set a post 4 ft. long, 4 ins. square,*
	12 ins. in the ground, for Cor. to Secs. 13, 14, 23 & 24 *marked T.28 N. S.* 13 *on N. E., R 35 W; S.* 24 *on S. E., S.* 23 *on S. W and S.* 14 *on N. W. face, with* 3 *notches on S. and* 1 *notch on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	Land 25.00 lks. *level. and* 55.00 lks. *mountainous.*
	Soil 2nd. & 3rd. *rate*
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	East, on a random line between Sections 13 and 24.
	Variation 14° 20′ East.
	Over broken land.
40.00	*Set temporary ¼ sec. cor.*
79.98	*Intersect* E. *B. of Tp.* 21 *lks. North of cor. to secs.* 13 & 13, 19 & 24 *which is a mound and pits with post in* E. *pit. from which corner, I run*
	N. 89° 51′ W. *on a true line, between sections* 13 & 24
	Variation 14° 20′ *East.*
39.99	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. *face, dug pits, 18 x 18 x 12 ins.,* N. *and* S. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
79.98	*The corner to sections* 13, 14, 23 & 24
	Land hilly
	Soil 2nd. & 3rd. *rate*
	Vegetation Bunchgrass.

Township 28 North Range 35 West
6th Principal Meridian.

Chains	
	North, between Sections 13 and 14.
	Variation 14° 20′ East.
	Descend.
40.00	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on
	W. face, dug pits, 18 x 18 x 12 ins., E. and W. of
	post 5½ ft. dist., and raised a mound of earth 1½ ft.
	high, 3½ ft. base around post.
50.00	*Enter Flat bears E. & W.*
51.00	*Cross Lodge river 20 lks. wide, Course E.*
67.00	*Leave Flat bears E. & W. and ascend.*
80.00	*Set a post 4 ft. long, 4 ins. square,*
	12 ins. in the ground, for Cor. to Secs. 11, 12, 13 & 14
	marked T. 28 N. S. 12, on N. E., R. 35 W, S. 13
	on S. E., S. 14 on S. W. and S. 11 on N. W. face,
	with 4 notches on S. and 1 notch on E. edges;
	dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist.,
	and raised a mound of earth 2 ft. high, 4½ ft. base
	around post.
	On Top of Ridge, bears N 76° E. & S. 70° W.
	Land level. 1700 lks. and 6300 lks. mountainous.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West
6th Principal Meridian.

Chains	
	East, on a random line between Sections 12 and 13.
	Variation 14° 25′ East.
	Descend.
40.00	*Set temporary ¼ sec. cor.*
48.00	*Cross Wash, 160 lks. wide, Course South, and ascend.*
79.84	*Intersect E. B. of Tp. 44 lks. North of cor. to secs.*
	7, 12, 13 & 18 which is a mound and pits with post in & pit. from which corner, I run
	N. 89° 41′ W. on a true line, between sections 12 & 13
	Variation 14° ~~30~~ 25′ East.
39.92	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on
	N. face, dug pits, 18 x 18 x 12 ins., N. and S. of
	post 5½ ft. dist., and raised a mound of earth 1½ ft.
	high, 3½ ft. base around post.
79.84	*The corner to sections 11, 12, 13 & 14*
	Land hilly
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass
	Oct. 28. 1882.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	North, between Sections 11 and 12.
	Variation 14° 30′ East.
	Descend.
25.00	*Enter Flat bears* E. & W.
27.00	*Leave Flat bears* E. & W. *and ascend.*
40.00	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. *face, dug pits, 18 x 18 x 12 ins.,* E. *and* W. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
64.00	*Top of Ridge, bears* E. & W. *and descend.*
80.00	*Set a post 4 ft. long, 4 ins. square,*
	12 ins. in the ground, for Cor. to Secs. 1, 2, 11 & 12 *marked T.* 28 *N. S.* 1 *on N. E., R.* 35 *W. S.* 12 *on S. E., S.* 11 *on S. W and S.* 2 *on N. W. face, with* 5 *notches on S. and* 1 *notch on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.* 78.00 chs.
	Land level. and mountainous.
	Soil 2nd. & 3rd. *rate*
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	East, on a random line between Sections 1 and 12.
	Variation 14° 40′ East.
	Descend.
40.00	*Set temporary ¼ sec. cor.*
79.73	*Intersect* E. *B. of Tp.* 17 *lks.* South *of cor. to secs.* 1, 6, 7 & 12 *which is a mound and pits with post in* E. *pit. from which corner, I run* S. 89° 53′ W. *on a true line, between sections* 1 & 12
	Variation 14° ~~26~~ 40′ *East.*
39.86	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. *face, dug pits, 18 x 18 x 12 ins.,* N. *and* S. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
79.73	*The corner to sections* 1, 2, 11 & 12
	Land hilly
	Soil 2nd. & 3rd. *rate*
	Vegetation Bunchgrass

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	North, on a ~~random~~ true line between Sections 1 and 2.
	Variation 14° 40′ East.
	Descend.
34.00	*Cross Wash, 50 lks. wide, Course E. & W. and ascend.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
61.00	*Top of Ridge, bears E. & W. and descend.*
80.97	*Intersect the 4th Standard Parallel North at a point 3.59 chs. West of the Standard ¼ Sec. Cor. to on S.B. Sec 31. ~~and~~ T.29 N. R. 34 W. at which point I.*
	Set a post, 4 ft. long, 4 ins. square, 12 ins. in the ground, for Closing Cor. to Secs. 1 and 2 marked C. C. T.28 N. R. 35 W. on S. S. 1 on E. and S. 2 on W. faces, with 1 notch on 6 and 5 notches on W. faces, dug pits 18 x 18 x 12 ins. S. E. & W. of post, 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base around post.
	Land mountainous.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	~~*From the corner to sections, 2. 3. 34 & 35*~~ *which is a mound and pits with post in E. pit.* North, between Sections ~~34~~ and 35.
	Variation 14° 35′ East.
	Descend.
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
43.00	*Enter Flat bears E. & W.*
50.00	*Leave Flat bears E. & W. and ascend.*
74.00	*Top of Ridge, bears E. & W. and descend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs. 26, 27, 34 & 35 marked T.28 N. S. 26, on N. E., R. 35 W. S. 35 on S. E. S. 34 on S. W. and S. 27 on N. W. face, with 1 notch on S. and 2 notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	Land level. 73.00 chs. mountainous.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	East, on a random line between Sections 26 and 35.
	Variation 14° 30' East.
	Descend.
35.00	*Enter Flat bears N. W. & S. E.*
40.00	*Set temporary ¼ sec. cor.*
80.19	*Intersect N. & S. line, 52 lks. North of cor. to secs. 25, 26, 35 & 36 from which corner, I run N. 89° 38' W. on a true line between sections 26 & 35*
	Variation 14° ~~20~~ 30' East.
40.09	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
80.19	*The corner to sections 26, 27, 34 & 35*
	Land level. and Hilly.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	North, between Sections 26 and 27.
	Variation 14° 30' East.
	Descend.
15.00	*Cross low Sag and ascend. E. & W.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
45.00	*Top of Ridge, bears E. & W. and descend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs. 22, 23, 26, 27 marked T. 28 N. S. 23, on N. E., R. 35 W., S. 26 on S. E., S. 27 on S. W. and S. 22 on N. W. face, with 2 notches on S. and 2 notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	Land mountainous.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West
6th Principal Meridian.

Chains	
	East, on a random line between Sections 23 and 26.
	Variation 14°20′ East.
	Descend.
10.00	*Cross low Sag and ascend.* N. E. & S. W.
40.00	*Set temporary ¼ sec. cor.*
80.02	*Intersect N. & S. line,* 16 *lks. North of cor. to secs.* 23, 24, 25 26 *from which corner, I run* N. 89° 58′ W. *on a true line between sections* 23 & 26
	Variation 14° 20′ *East.*
40.01	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on* N.. *face, dug pits, 18 x 18 x 12 ins.,* N.. *and* S.. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
80.02	*The corner to sections* 22, 23, 26 & 27.
	Land ~~mountainous~~. Hilly.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West
6th Principal Meridian.

Chains	
	North, between Sections 22 and 23.
	Variation 14°20′ East.
	Descend.
1.00	*Enter Flat bears* E. & W.
1.70	*Cross Road, bears,* E. & W.
6.00	*Leave Flat bears* E. & W. *and ascend.*
30.00	*Top of Hill bears* E. & W. *and descend.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on* W.. *face, dug pits, 18 x 18 x 12 ins.,* E.. *and* W.. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
51.00	*Enter Flat bears* E. & W.
78.00	*Leave Flat bears* N. E. & S. W. *and ascend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs.* 14, 15, 22 & 23 *marked* T28N. S. 14 *on N. E.,* R 35 W. S. 23 *on S. E.* S. 22 *on S. W and* S. 15 *on N. W. face, with* 3 *notches on S. and* 2 *notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	Land hilly and level.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.
	Oct. 30, 1882.

Township ..... North ..... Range ..... West

..... 6th Principal Meridian.

Chains	East, on a random line between Sections 14 and 23.
	Variation 14° 20′ East.
	Descend.
4.00	*Enter Flat bears N. E. & S. W.*
33.00	*Leave Flat bears N. E. & S. W. and ascend.*
40.00	*Set temporary ¼ sec. cor.*
80.21	*Intersect N. & S. line, 3 lks. North of cor. to secs. 13, 14, 23 & 24 from which corner, I run N. 89° 59′ W. on a true line between sections 14 & 23*
	Variation 14° 20′ East.
40.10	***Set a post 3 ft. long, 3 ins. diam.***
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins. N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
80.21	*The corner to sections 14, 15, 22 & 23.*
	Land level. 29.00 chs. and 51.21 chs. mountainous.
	Soil 2nd. & 3rd. rate
	Vegetation Bunch grass.

Township 28 North ..... Range 35 West

..... 6th Principal Meridian.

Chains	North, between Sections 14 and 15.
	Variation 14° 20′ East.
	Ascend.
10.00	*Top of Hill bears E. & W. and descend.*
15.00	*Cross Wash, 100 lks. wide, Course E & W. and ascend.*
25.00	*Top of Hill bears E. & W. and descend.*
40.00	***Set a post 3 ft. long, 3 ins. diam.***
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
55.00	*Enter brush course S. E.*
60.00	*Leave brush course S. E.*
80.00	***Set a post 4 ft. long, 4 ins. square,***
	12 ins. in the ground, for Cor. to Secs. 10 11 14 & 15 marked T. 28 N. S. 11 on N. E., R. 35 W. S. 14 on S. E., S. 15 on S. W. and S. 10 on N. W. face, with 4 notches on S. and 2 notches on E. edges; *dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	Land hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunch grass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	East, on a random line between Sections 11 and 14.
	Variation 14° 30' East.
	Over level land
40.00	*Set temporary ¼ sec. cor.*
43.00	*Leave Flat bears N. E. & S. W. and ascend.*
56.00	*Top of Ridge, bears N. & S. and descend.*
80.04	*Intersect N. & S. line, 11 lks. South of cor. to secs. 11, 12, 13 & 14 from which corner, I run S. 89° 55' W. on a true line between sections 11 & 14*
	Variation 14° 30' East.
40.02	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
80.04	*The corner to sections 10 11, 14 & 15.*

43.00 chs. 37.04 chs.

Land level. and. mountainous.

Soil 2nd. & 3rd. rate

Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	North, between Sections 10 and 11.
	Variation 14° 30' East.
	Ascend.
20.00	*Top of Ridge, bears E. & W. and descend.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs. 2, 3, 10 & 11 marked T 28 N. S. 2 on N. E., R. 35 W. S. 11 on S. E., S. 10 on S. W and S. 3 on N. W. face, with 5 notches on S. and 2 notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*

Land mountainous.

Soil 2nd. & 3rd rate

Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 2 and 11.
	Variation 14° 40' East.
	Ascend.
40.00	*Set temporary ¼ sec. cor.*
60.00	*Top of Hill bears N. & S. and descend.*
80.36	*Intersect N. & S. line, 25 lks. South of cor. to secs. 1, 2, 11 & 12 from which corner, I run S. 89° ~~49~~ 40' W. on a true line between sections 2 & 11*
	Variation 14° ~~30~~ 40' East.
40.18	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins. N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
80.36	*The corner to sections 2, 3, 10 & 11*
	Land hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian

Chains	
	North, on a ~~random~~ true line between Sections 2 and 3.
	Variation 14° 30' East.
	Ascend.
37.00	*Top of Ridge, bears N. E. & S. W. and descend.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
80.10	*Intersect the 7th Standard Parallel North at a point 3.84 chs. West of the Standard ¼ Sec. Cor. on S. B. Sec. 36 T. 29 N. R. 35 W. at which point I.*
	Set a post, 4 ft. long, 4 ins. square, 12 ins. in the ground, for Closing Cor. to Secs. 2 and 3 marked C. C. T 28 N. R. 35 W., on S. S. 2 on E and S. 3 on W. faces, with 2 notches on E and 4 notches on W faces, dug pits 18 x 18 x 12 ins. S. E. & W. of post, 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base around post.
	Land mountainous.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	~~From the corner to sections,~~ 3, 4, 33 & 34 which is a mound and pits with post in E pit. 9 mm North, between Sections 33 and 34.
	Variation 14° 30' East.
	Descend.
21.00	*Enter Flat bears* E. & N.
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
54.00	*Leave Flat bears* E. & N. *and ascend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs. 27, 28, 33 & 34 marked T. 28 N. S. 27, on N. E., R 35 W, S. 34 on S. E., S. 33 on S. W. and S. 28 on N. W. face, with / notch + on S. and 3 notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	Land level. and hilly.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 27 and 34
	Variation 14° 40' East.
	Ascend.
40.00	*Set temporary ¼ sec. cor.*
70.00	*Top of Spur, bears* N. & S. *and descend.*
79.86	*Intersect N. & S. line,* 12 lks. North *of cor. to secs. 26, 27, 34 & 35 from which corner, I run N. 89° 55' W. on a true line between sections 27 & 34*
	Variation 14° ~~30~~ 40' *East.*
39.93	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins. N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
79.86	*The corner to sections 27, 28, 33 & 34.*
	Land mountainous.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	North, between Sections 27 and 28.
	Variation 14° 40′ East.
	Ascend.
14.00	*Top of Ridge, bears* E & W. *and descend.*
31.00	*Enter Flat bears* E. & W.
40.00	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. *face, dug pits, 18 x 18 x 12 ins.,* E. *and* W. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
61.00	*Leave Flat bears* E. & W. *and ascend.*
80.00	*Set a post 4 ft. long, 4 ins. square,*
	12 ins. in the ground, for Cor. to Secs. 21, 22, 27 & 28 *marked T.* 28 *N. S.* 22 *, on N. E., R.* 35 *W. S.* 27 *on S. E., S.* 28 *on S. W. and S.* 21 *on N. W. face, with* 2 *notches on S. and* 3 *notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	→ *On Top of Ridge, bears* E. 30.00 lks. *and* W. 50.00 lks.
	Land, level. and, mountainous.
	Soil 2nd. & 3rd *rate*
	Vegetation Bunchgrass.
	I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct. Oct. 31, 1882.

Township 28 North Range 36 West

6th Principal Meridian.

Chains	East on a random line between Sections 22 and 27.
	Variation 14° 20′ East.
	Over level land
40.00	*Set temporary ¼ sec. cor.*
79.60	*Intersect N. & S. line,* 28 *lks. North of cor. to secs.* 22, 23, 26 & 27 *from which corner, I run* N. 89° 48′ *W. on a true line between sections* 22 & 27
	Variation 14° ~~30~~ 20′ *East.*
39.80	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. *face, dug pits, 18 x 18 x 12 ins.* N. *and* S. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
79.60	*The corner to sections* 21, 22, 27 & 28.
	Land level.
	Soil 2nd. & 3rd *rate*
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	North, between Sections 21 and 22.
	Variation 14° 50' East.
34.00	Enter Flat bears E. & W.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins. E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
61.00	Leave Flat bears E. & W. and ascend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs. 15, 16, 21 & 22 marked T. 28 N. S. 15, on N. E., R 35 W. S. 22 on S. E. S. 21 on S. W. and S. 16 on N. W. face, with 3 notches on S. and 3 notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.

Land level. and Hilly

Soil 2nd. & 3rd. rate

Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	East, on a random line between Sections 15 and 22.
	Variation 14° 20' East.
	Ascend.
40.00	Set temporary ¼ sec. cor.
56.00	Top of Hill bears N. W. & S. E. and descend.
79.77	Intersect N. & S. line, 17 lks. South of cor. to secs. 14, 15, 22 & 23 from which corner, I run S. 89° 58' W. on a true line between sections 15 & 22
	Variation 14° ~~45~~ 20' East.
39.88	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins. N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.77	The corner to sections 15, 16, 21 & 22.

Land hilly

Soil 2nd. & 3rd. rate

Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	North, between Sections 15 and 16.
	Variation 14° 45' East.
	Ascend.
15.00	*Top of Ridge, bears* E. & W. *and descend.*
40.00	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. *face, dug pits, 18 x 18 x 12 ins.,* E. *and* W. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
50.00	*Enter Flat bears* E. & W.
56.00	*Cross Creek, 20 lks. wide, Course* N. 56° E.
74.00	*Leave Flat bears* N. 50° E. & S. 50° W. *and ascend;*
80.00	*Set a post 4 ft. long, 4 ins. square,*
	12 ins. in the ground, for Cor. to Secs. 9, 10, 15 & 16 *marked T.* 28 *N. S.* 10 *, on N. E., R.* 35 *W., S.* 15 *on S. E., S.* 16 *on S. W and S.* 9 *on N. W. face, with* 4 *notches on S. and* 3 *notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	Land 56.00 lks. *mountainous.* & 24.00 lks. *level.*
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	East, on a random line between Sections 10 and 15.
	Variation 14° 30' East.
	Ascend.
20.00	*Top of Hill bears* N. & S. *and descend.*
40.00	*Set temporary ¼ sec. cor. in low Sag and ascend.*
79.94	*Intersect N. & S. line, 36 lks. South of cor. to secs.* 10, 11, 14, 15 *; from which corner, I run*
	S. 89° 46' W. *on a true line between sections* 10 & 15
	Variation 14° 30' *East.*
39.97	*Set a* sand *stone 12 x 8 x 6 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits, 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
79.94	*The corner to sections* 9, 10, 15 & 16.
	Land hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	North, between Sections 9 and 10.
	Variation 14° 30′ East.
	Descend.
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
50.00	*Enter Flat bears* E. & W.
62.00	*Leave Flat bears* E. & W. *and ascend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs.* 3, 4, 9 & 10 *marked T.* 28 *N. S.* 3 *, on N. E., R.* 35 *W. S.* 10 *on S. E. S.* 9 *on S. W. and S.* 4 *on N. W. face, with* 5 *notches on S. and* 3 *notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.* In Top of Ridge, bears E & W. 68.00 chs. *Land mountainous.* and 12.00 chs. *level.* *Soil* 2nd. & 3rd rate *Vegetation* Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	East on a random line between Sections 3 and 10.
	Variation 14° 30′ East.
	Along ridge.
40.00	*Set temporary ¼ sec. cor.*
80.26	*Intersect N. & S. line,* 21 *lks.* North *of cor. to secs.* 2, 3, 10 & 11 *from which corner, I run* N. 89° 51′ W. *on a true line between sections* 3 & 10
	Variation 14° ~~26~~ 30′ *East.*
40.13	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
80.26	*The corner to sections* 3, 4, 9 & 10 *Land mountainous. Soil* 2nd. & 3rd. rate *Vegetation* Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	North, on a ~~random~~ true line between Sections 3 and 4.
	Variation 14° 25′ East.
	Ascend.
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
80.60	*Intersect the 7th Standard Parallel North at a point 4.80 chs. West of the Standard ¼ Sec. Cor. ~~to~~ on S. B. Sec. 35. T. 29 N. R. 35 W. at which point I.*
	Set a post, 4 ft. long, 4 ins. square, 12 ins. in the ground, for Closing Cor. to Secs. 3 and 4 marked C. C. T. 28 N. R. 35 W., on S. S. 3 on E. and S. 4 on W. faces, with 3 notches on E and 3 notches on W. faces, dug pits 18 x 18 x 12 ins. S. E. & W. of post, 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base around post.
	Land broken.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	From the corner to sections 4, 5, 32 & 33 which is a mound and pits with post in E. pit.
	North, between Sections 32 and 33.
	Variation 14° 30′ East.
	Over level land
4.00	*Swamp bears E. & W.*
17.00	*Leave swamp bears E. & W.*
25.00	*Leave Flat bears E. & W. and ascend.*
40.00	*Set a sand stone 14 x 7 x 4 ins., 9 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
51.00	*Top of Hill bears E. & W. and descend.*
61.00	*Enter Flat bears E. & W.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs. 28, 29, 32, 33 marked T. 28 N. S. 28 on N. E., R. 36 W., S. 33 on S. E., S. 32 on S. W and S. 29 on N. W. face, with 1 notch on S. and 4 notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	Land level. & hilly
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.
	Nov. 1, 1882.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	East, on a random line between Sections 28 and 33.
	Variation 14° 40' East.
	Over level land
7.50	*Leave Flat bears N. E. & S. W. and ascend.*
35.00	*Top of Hill bears N. E. & S. W. and descend.*
40.00	*Set temporary ¼ sec. cor.*
43.00	*Enter Flat bears N. E. & S. W.*
49.00	*Leave Flat bears N. E. & S. W. and ascend.*
79.93	*Intersect N. & S. line, 14 lks. South of cor. to secs. 27, 28, 33 & 34 from which corner, I run S. 89° 54' W. on a true line between sections 28 & 33*
	Variation 14° 40' East.
39.96	*Set a sand stone 12 x 9 x 6 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
79.93	*The corner to sections 28, 29, 32 & 33.*
	Land level. & hilly
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian

Chains	North, between Sections 28 and 29.
	Variation 14° 40' East.
	Over level land
34.50	*Leave Flat bears E. & W. and ascend.*
40.00	*Set a sand stone 12 x 9 x 6 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
48.00	*Top of Hill bears E. & W. and descend.*
54.00	*Cross Wash, 200 lks. wide, Course E & W and ascend.*
60.00	*Top of Hill bears E. & W. and descend.*
68.80	*Cross Road, bears, N. 80° E. & S. 80° W.—*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs. 20, 21, 28 & 29 marked T. 28 N. S. 21, on N. E., R. 35 W. S. 28 on S. E., S. 29 on S. W. and S. 20 on N. W. face, with 2 notches on S. and 4 notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	Land level. & hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 25 North Range 35 West
6th Principal Meridian.

Chains	
	East, on a random line between Sections 21 and 28.
	Variation 14° 30' East.
	Ascend.
3.50	*Top of Hill bears* N. E. & S. W *and descend.*
20.00	*Enter Flat bears* N. & S.
35.00	*Leave Flat bears* N. & S. *and ascend.*
40.00	*Set temporary ¼ sec. cor.*
71.00	*Top of Spur, bears* N. & S. *and descend.*
79.74	*Intersect N. & S. line,* 37 *lks* South *of cor. to secs.* 21, 28, 27 & 22 *from which corner, I run* S. 89° 44' W. *on a true line between sections* 21 & 28
	Variation 14° ~~50~~ 30' *East.*
39.87	*Set a* sand *stone* 14 x 9 x 5 *ins.,* 9 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits,* 18 x 18 x 12 *ins.* N. *and* S. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
79.74	*The corner to sections* 20, 21, 28 & 29
	Land hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West
6th Principal Meridian

Chains	
	North, between Sections 20 and 21.
	Variation 14° 30' East.
	Ascend.
7.50	*Top of Ridge, bears* N. W. & S. E. *and descend.*
17.00	*Enter Flat bears* N. W. & S. E.
27.00	*Leave Flat bears* N. W. & S. E. *and ascend.*
40.00	*Set a* sand *stone* 12 x 9 x 8 *ins.,* 8 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits,* 18 x 18 x 12 *ins.,* E. *and* W. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
56.00	*Top of Spur, bears* N. W. & S. E. *and descend.*
74.50	*Enter Flat bears* N. W. & S. E.
80.00	*Set a* sand *stone* 12 x 8 x 9 *ins.* 8 *ins. in the ground for Cor. to Secs.* 16, 17, 20 & 21 *marked with* 2 3 *notches on S. and* 4 *notches on E. edges, dug pits* 18 x 18 x 12 *ins. in each Sec.,* 5½ *ft. dist., and raised a mound of earth* 2 *ft. high* 4½ *ft. base.*
	Land 64.50 lks. *mountainous.* and 15.50 lks. *level.*
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass

Township 28 North Range 35 West

6th Principal Meridian.

Chains	East, on a random line between Sections 16 and 21.
	Variation 14° 25' East.
	Over level land
7.50	*Leave Flat bears* N. E. & S. W. *and ascend.*
40.00	*Set temporary ¼ sec. cor.*
79.82	*Intersect N. & S. line,* 18 *lks.* South *of cor. to secs.* 15, 16, ~~20~~ 21 & ~~21~~ 22 *from which corner, I run* N. 82° 52' W. *on a true line between sections* 16 & 21
	Variation 14° ~~40'~~ 25' *East.*
39.91	*Set a* sand *stone* 12 x 8 x 6 *ins.* 8 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits, 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
79.82	*The corner to sections* 16, 17, 20 & 21
	Land hilly and level.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	North, between Sections 16 and 17.
	Variation 14° 25' East.
	Over level land
20.35	*Cross Creek,* 15 *lks. wide, Course* E.
29.00	*Leave Flat bears* E. & W. *and ascend.*
40.00	*Set a* sand *stone* 9 x 11 x 3 *ins.,* 5 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits, 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
41.00	*Top of Ridge, bears* E. & W. *and descend.*
61.50	*Cross Wash,* 200 *lks. wide, Course* E. & W. *and ascend.*
66.00	*Top of Hill bears* E. & W. *and descend.*
75.00	*Enter Flat bears* E. & W.
80.00	*Set a* sand *stone* 12 x 8 x 6 *ins.* 8 *ins. in the ground for Cor. to Secs.* 8, 9, 16 & 17 *marked with* 3 *notches on S. and* 4 *notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high 4½ ft. base.*
	Land 44.00 chs. *mountainous.* and 36.00 chs. *level.*
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	East, on a random line between Sections 9 and 16.
	Variation 14° 30 East.
	Over level land
40.00	*Set temporary ¼ sec. cor.*
58.50	*Leave Flat bears* N. E. & S. W. *and ascend.*
80.07	*Intersect N. & S. line,* 27 *lks.* North *of cor. to secs.* 9, 10, 15, & 16 *from which corner, I run* N. 89° 48' W. *on a true line between sections* 9 & 16
	Variation 14° 30' *East.*
40.03	*Set a* sand *stone* 9 *x* 10 *x* 11 *ins.,* 5 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits,* 18 *x* 18 *x* 12 *ins.,* N. *and* S. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
80.07	*The corner to sections* 8, 9 16 & 17
	Land level & *hilly.*
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	North, between Sections 8 and 9.
	Variation 14° 30' East.
	Over level land
3.50	*Leave Flat bears* E. & N. *and ascend.*
7.00	*Top of Spur, bears* E. & N. *and descend.*
13.50	*Cross Wash,* 150 *lks. wide, Course* E & N *and ascend.*
40.00	*Set a* sand *stone* 12 *x* 9 *x* 6 *ins.,* 8 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits,* 18 *x* 18 *x* 12 *ins.,* E. *and* N. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
60.00	*Top of Ridge, bears* E. & N. *and descend.*
80.00	*Set a post* 4 *ft. long,* 4 *ins. square,* 12 *ins. in the ground, for Cor. to Secs.* 4, 5, 8 & 9 *marked T.* 28 N. *S.* 4 *, on N. E., R* 35 W. *S.* 9 *on S. E.. S.* 8 *on S. W and S.* 5 *on N. W. face, with* 5 *notches on S. and* 4 *notches on E. edges; dug pits,* 18 *x* 18 *x* 12 *ins. in each Sec.,* 5½ *ft. dist., and raised a mound of earth* 2 *ft. high,* 4½ *ft. base around post.*
	Land 7500 lks. *mountainous.* and 500 lks. level.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.
	Nov. 2, 1882.

Chains	
	East, on a random line between Sections 4 and 9.
	Variation 14° 30' East.
	Descend.
13.00	*Enter Flat bears* N. & S.
31.00	To west edge of lake bears N. & S. and as the 1/4 Sec. Cor. will fall in lake, I set temporary 1/4 Sec. Cor.
	Thence run, on an offsett line, south 16.00 chs. ~~to true line~~, thence east 34.00 chs. thence North 16.00 chs. to true line thence ~~east~~ counting from Cor. to Secs 4 5 8 & 9. I
79.72	**Intersect N. & S. line, 54 lks. North of cor. to secs. 3, 4, 9 & 10** from which corner, I run
	N. 89° 37' W. on a true line between sections 4 & 9.
	Variation 14° ~~25~~ 30' East.
14.72	To East edge of lake.
	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for Witness 1/4 Sec. Cor., marked W.C. 1/4 S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
48.72	~~Set West edge of Lake~~ Set a Land stone 19 x 6 x 4 ins., 14 ins. in the ground, for Witness 1/4 Sec. Cor., marked W.C. 1/4 on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
79.72	The corner to sections 4, 5, 8 & 9.
	Land rolling and level Vegetation Bunchgrass.
	Soil 2nd. & 3rd. rate

Chains	
	North, on a ~~random~~ true line between Sections 4 and 5.
	Variation 14° 30' East.
	Descend.
12.50	*Enter Flat bears* N. W. & S. E.
17.50	*Leave Flat bears* E. & W. *and ascend.*
40.00	*Set a* Sand *stone 16 x 4 x 5 ins., 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
78.91	*Intersect the 7th Standard Parallel North at a point 4.80 chs. West of the Standard 1/4 Sec. Cor. ~~to~~ on S. B. Sec. 34 T. 29 N. R. 35 W. at which point I.*
	Set a post, 4 ft. long, 4 ins. square, 12 ins. in the ground, for Closing Cor. to Secs. 4 and 5 marked C. C. T. 28 N. R. 35 W., on S. S. 4 on E and S. 5 on W. faces, with 4 notches on E and 2 notches on W. faces, dug pits 18 x 18 x 12 ins. S. E & W. of post, 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base around post.
	Land hilly and level.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	~~From the corner to sections~~, 5, 6, 31 & 32 which is a mound and pits with post in & pit. 1mm North, between Sections 31 and 32.
	Variation 14° 30' East.
	Over level land
4.00	*Ascend.* over broken hills.
40.00	*Set a* sand *stone 12 x 6 x 4 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits, 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high; 3½ ft. base.*
50.00	*Top of Hill bears* E. & W. *and descend.*
76.00	*Cross low Sag and ascend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs.* 29, 30, 31, 32 *marked T 28 N. S.* 29 *on N. E., R. 35 W. S.* 32 *on S. E., S.* 31 *on S. W. and S.* 30 *on N. W. face, with* 1 *notch on S. and* 5 *notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	Land hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 29 and 32.
	Variation 14° 30' East.
	Over rolling land.
40.00	*Set temporary ¼ sec. cor.*
61.00	*Enter Flat bears* N. E. & S. W.
80.15	*Intersect N. & S. line,* 63 lks North *of cor. to secs.* 28, 29, 32 & 33 *from which corner, I run* N. 89° 33' W. *on a true line between sections* 29 & 32
	Variation 14° ~~40~~ 30' *East.*
40.07	*Set a* sand *stone 14 x 9 x 4 ins., 9 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
80.15	*The corner to sections* 29, 30, 31 & 32.
	Land rolling. and level.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	West, on a random line between Sections 30 and 31.
	Variation 14° 30' East.
	Ascend.
30.00	*Top of Hill bears N. & S. and descend.*
40.00	*Set temporary ¼ sec. cor.*
82.13	*Intersect N. B. of Tp. 49 lks. North of cor. to secs. 25, 30, 31 & 36 which is a mound and pits with post in E. pit, from which corner, I run*
	N. 89° 39' E. on a true line, between sections 30 & 31
	Variation 14° ~~25'~~ 30' East,
42.13	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N.- face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
82.13	*The corner to sections 29, 30, 31 & 32*
	Land hilly
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian

Chains	
	North, between Sections 29 and 30.
	Variation 14° 30' East.
	Ascend.
29.00	*Top of Hill bears E. & W. and descend.*
32.00	*Enter Flat bears E. & W.*
37.00	*Marshy.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N.- face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
43.00	*Leave Marsh bears E. & W.*
50.14	*Cross Road, bears, S. 60° W. & N. 60° E.*
51.00	*Leave Flat bears S. 60° W. & N. 60° E. and ascend.*
60.00	*Top of Hill bears E. & W. and descend.*
80.00	*Set a sand stone 8 x 11 x 6 ins. 5 ins. in the ground for Cor. to Secs. 19, 20, 29 & 30 marked with 2 notches on S. and 5 notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high 4½ ft. base.*
	Land hilly & level.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	East, on a random line between Sections 20 and 29. Variation 14° 35' East.
	Descend.
40.00	*Set temporary ¼ sec. cor.*
46.00	*Enter Flat bears N. E. & S. W.*
54.00	*Leave Flat bears N. E. & S. W. and ascend.*
79.87	*Intersect N. & S. line, 52 lks. North of cor. to secs. 20, 21, 28, 29 from which corner, I run N. 89° 38' W. on a true line between sections 20 & 29*
	Variation 14° 35' East.
39.93	*Set a sand stone 12 x 6 x 3 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
79.87	*The corner to sections 19, 20, 29 & 30*
	Land level. & hilly
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	West, on a random line between Sections 19 and 30. Variation 14° 35' East.
	Ascend.
16.00	*Top of Hill bears N. W. & S. E. and descend.*
40.00	*Set temporary ¼ sec. cor.*
50.00	*Enter Flat bears N. & S.*
82.36	*Intersect W. B. of Tp. 16 lks. North of cor. to secs. which is a mound and pits with post in & pit. 19, 24, 25 & 30 from which corner, I run N. 89° 53' E. on a true line, between sections 19 & 30*
	Variation 14° 30' East.
42.36	*Set a sand stone 6 x 9 x 6 ins., 4 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
82.36	*The corner to sections 19, 20, 29 & 30.*
	Land hilly & level.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Chains	North, between Sections 19 and 20.
	Variation 14° 35' East.
	Descend.
36.00	*Enter Flat bears S. E. & N. W.*
40.00	*Set a sand stone 4 x 3 x 30 ins., 3 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits, 18 x 18 x 12 ins., E. and N. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
41.00	*Enter brush.*
45.70	*Cross Creek, 8 lks. wide, Course E. and ascend.*
70.00	*Top of Hill bears E & W. and descend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs. 17, 18, 19 & 20 marked T28 N. S. 17, on N. E., R 35 W. S. 20 on S. E., S. 19 on S. W and S. 18 on N. W. face, with 3 notches on S. and 5 notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	Land level. and hilly
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.
	***I carefully** examined the adjustments of my solar compass to-day. particularly the latitude and reversing apparatus, and found them correct.*
	Nov. 3, 1882.

Chains	East, on a random line between Sections 17 and 20.
	Variation 14° 30' East.
	Descend.
30.00	*Enter bottom bears N. E. & S. W.*
40.00	*Set temporary ¼ sec. cor.*
80.03	*Intersect N. & S. line, 20 lks. North of cor. to secs. 16, 17, 20 & 21 from which corner, I run N. 89° 51' W. on a true line between sections 17 & 20*
	Variation 14° ~~25~~ 36' East.
40.02	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
80.03	*The corner to sections 17, 18, 19 & 20.*
	Land level.
	Soil 2nd. & 3rd rate
	Vegetation Bunch grass.

Township 28 North Range 35 West
6th Principal Meridian.

Chains	
	West, on a random line between Sections 18 and 19.
	Variation 14° 30' East.
	Ascend.
6.00	*Top of Hill bears* N. & S. *and descend.*
40.00	*Set temporary ¼ sec. cor.*
43.00	*Cross low Sag and ascend.* N. & S.
81.92	*Intersect* W. B. *of Tp.* 11 lks. South *of cor. to secs.* 13, 18, 19 & 24 *which is a mound and pits with post in* & pit. *from which corner, I run* S. 89° 55' E. *on a true line, between sections* 18 & 19.
	Variation 14° 30' East.
41.92	*Set a* sand *stone* 9 x 11 x 4 *ins.,* 6 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits,* 18 x 18 x 12 *ins.,* N. *and* S. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
81.92	*The corner to sections* 17, 18, 19 & 20.
	Land hilly
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West
6th Principal Meridian.

Chains	
	North, between Sections 17 and 18.
	Variation 14° 30' East.
	Descend.
13.00	*Enter Flat bears* E. & W.
28.00	*Leave Flat bears* S. 30° E. & N. 30° W. *and ascend.*
30.00	Twin Lake 8 chs. west of line and about 30 chs. square.
40.00	*Set a* sand *stone* 12 x 6 x 3 *ins.,* 8 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W., *face, dug pits,* 18 x 18 x 12 *ins.,* E. *and* W. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
50.00	*Top of Spur, bears* N. W. & S. E. *and descend.*
58.00	*Enter Flat bears* S. 70° E. & N. 70° W.
60.00	*Set a post* 4 *ft. long,* 4 *ins. square,* 12 *ins. in the ground, for* Walnuts *Cor. to Secs.* 7, 8, 17 & 18 *marked* N.C. *T.* 28 *N.S.* 8 *, on N. E., R* 35 *W., S.* 17 *on S. E., S.* 18 *on S. W. and S.* 7 *on N. W. face, with* 4 *notches on S. and* 5 *notches on E. edges; dug pits,* 18 x 18 x 12 *ins. in each Sec.,* 5½ *ft. dist., and raised a mound of earth* 2 *ft. high,* 4½ *ft. base*
80.00	~~around post~~ ~~Cor. to Sec.~~ 7, 8, 17 & 18 falls in Lake.
	Land mountainous. & 43.00 chs. level.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	East, on a random line between Sections 8 and 17.
	Variation 14° 25' East.
	From witness cor. between Secs. 17 & 18 I run east 50.00 chs. thence North 20.00 chs. to line between Secs. 8 & 17, east on random line between Secs. 8 & 17.
	Counting from true point for Cor. to Secs. 7, 8, 17 & 18. – Ascend
62.00	Top of Ridge, bears N. E. & S. W. and descend.
78.16	Enter Flat bears N. E. & S. W.
79.77	Intersect N. & S. line, 4 lks. South of cor. to secs. 8, 9, 16 & 17 from which corner, I run S. 89° 55' W. on a true line between sections 8 & 17
	Variation 14° ~~30'~~ 25' East.
31.00	To east edge of Twin Lake.
	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for Witness ¼ Sec. Cor., marked N.C. ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.77	The corner to sections 7, 8, 17 & 18 in Lake.
	Land mountainous. 18.16 and 61.61 level.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	West, on a random line between Sections 7 and 18.
	Variation 14° 25' East.
	From witness cor. between Secs. 17 & 18 I run west 10.00 chs. thence north 20.00 to line between Secs. 7 & 18. thence west on a random line.
	Counting from true point for Cor. to Secs. 7, 8, 17 & 18.
12.00	Leave Flat bears N. E. & S. W. and ascend;
20.00	Top of Hill bears N. E. & S. W. and descend.
40.00	Set temporary ¼ sec. cor.
81.79	Intersect W. B. of Tp. 26 lks. North of cor. to secs. 7, 12, 13 & 18 which is a mound and pits with post in E. pit. from which corner, I run N. 89° 47' 12" E. on a true line, between sections 7 & 18
	Variation 14° 25' East.
41.79	Set a sand stone 11 x 9 x 3 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
71.80	To west edge of lake.
	Set a sand stone 14 x 10 x 6 ins., ins. in the ground, for Witness ¼ Sec. Cor., marked N.C. ¼ on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base.
81.79	The corner to sections 7, 8, 17 & 18 in Lake.
	Land mountainous 61.61 Soil 2nd. & 3rd. rate
	Soil 2nd. & 3rd. rate Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	North, between Sections 7 and 8.
	Variation 14° 25' East.
	From the witness cor. between Secs. 8 & 17 on last edge of lake I run north 46.50 chs. thence west 48.77 chs. to north edge of Twin lake and true line between Secs. 7 & 8.
	Counting from true point for cor to Secs. 7, 8, 17 & 18
46.50	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for Wit. ¼ Sec. Cor., marked W.C. ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
50.00	Ascend
65.00	Top of Ridge, bears N. W. & S. E. and descend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs. 5, 6, 7 & 8. marked T. 28 N. S. 5, on N. E., R 35 W. S. 8 on S. E., S. 7 on S. W and S. 6 on N. W. face, with 5 notches on S. and 5 notches on E. edges; dug pits, 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.
	Land 30.00 chs. mountainous. and 50.00 chs. level,
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	From the corner to sections, ~~4, 5, 8 & 9~~ 5, 6, 7 & 8 East I run West, on a random line between Sections 5 and 8.
	Variation 14° 20' East.
	Ascend.
10.00	Top of Ridge, bears N. W. & S. E. and descend.
40.00	Set temporary ¼ sec. cor.
48.00	Cross Wash, 150 lks. wide, Course N. W. S. and ascend.
64.00	Top of Ridge, bears N. W. & S. E and descend.
80.00	Intersect N. & S. line, 34 lks. North of cor. to secs. 4, 5, 8 & 9 from which corner, I run N. 89° 45' W. on a true line between sections 5 & 8
	Variation 14° ~~30'~~ 20' East.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
80.00	The corner to sections 5, 6, 7 & 8.
	Land 78.50 chs. mountainous. and 1.50 chs. level
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 35 West

6th Principal Meridian.

Chains	
	West, on a random line between Sections 6 and 7.
	Variation 14° 20' East.
	Descend.
31.00	*Cross Wash, 50 lks. wide, Course S.W. & S.E. and ascend.*
40.00	*Set temporary ¼ sec. cor.*
46.00	*Top of Ridge, bears N. W. & S. E. and descend.*
73.00	*Enter Flat bears N. & S.*
81.60	*Intersect W. B. of Tp. 42 lks. North of cor. to secs. 1, 6, 7 & 12 which is a mound and pits with post in & pit. from which corner, I ran*
	N. 89° 42' E on a true line, between sections 6 & 7
	Variation 14° 26' East.
40.60	***Set a post 3 ft. long, 3 ins. diam.***
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
81.60	*The corner to sections 5, 6, 7 & 8.*
	Land mountainous. 73.70 chs. and 7.90 chs. level
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 28 North Range 36 West

6th Principal Meridian.

Chains	
	North, on a ~~random~~ true line between Sections 5 and 6.
	Variation 14° 20' East.
	Descend.
14.00	*Enter Flat bears E. & W.*
16.00	*Enter Marsh bears E. & W.*
20.00	*Leave Marsh bears E. & W.*
30.00	*Leave Flat bears E. & W. and ascend.*
40.00	***Set a post 3 ft. long, 3 ins. diam.***
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
46.54	*Cross Trail, bears N. E. & S. W.*
77.96	*Intersect the 7th. Standard Parallel North at a point 4.20 chs. West of the Standard ¼ Sec. Cor. to cor. S.B. Sec. 33. T. 29 N. R. 35 W. at which point I.*
	Set a post, 4 ft. long, 4 ins. square, 12 ins. in the ground, for Closing Cor. to Secs. 5 and 6 marked C. C. T. 28 N. R. 35 W. on S. S. 5 on E. and S. 6 on W. faces, with 5 notches on E and 1 notch on W. faces, dug pits 18 x 18 x 12 ins. S. E. & W. of post, 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base around post.
	Land level. & hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.
	Nov. 4, 1882.

GENERAL DESCRIPTION.

The land in this Township is generally rolling & mountainous in some places level.

The formation consists principally sandstone.

The soil is 2nd. & 3rd. rate.

The Township is well watered and consequently is excellently adapted to grazing.

The vegetation consists of an abundant supply of Bunchgrass.

The Twin Lakes are in 7. 8. 17 & 18.

U. S. Surveyor General's Office.

Plattsmouth Neb 1883.

The foregoing Field Notes of the surveys of the subdivision lines of Tp No 28 North of Range No 35 West of the Principal Base and Meridian in the State of Neb executed by E. A. Carter No 11 U. S. Deputy Surveyor, under his contract dated July 19-1882, in the mo. of Oct & Nov 1882 having been critically examined, the necessary corrections and explanations made, the said Field Notes and the surveys they describe are hereby approved.

D W Stephenson
U. S. Surveyor-General for

General Land Office • Original Field Notes

Book Number

581

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.