General Land Office • Original Field Notes

Book Number

630

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Index Diagram
of
Town 5 N. Range 41 W.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of
The Surveying Subdivision of Township No 5 N.R. 41 W. 6th P.M. in the State of Nebraska

Executed
By John R. Patrick, Deputy Surveyor under point contract No 62 dated June 29th 1872

Survey
Commenced Oct. 7. 1872
Completed Oct. 11. 1872

List of names
of persons employed to assist in surveying this Township showing the respective capacities in which they acted.

~~Chainman~~	
H. H. Williams	Chainman
J. Daily	Chainman
C. Roeprig	Flagman
J. M. Robinson	Moundman

Township 5 N R. 41 W. 6th P.M

Chains to determine the proper adjust=ment of my compass for the subdivision of this Township I commenced at the corner to Township 5 N R. 40 W and ~~Township 5 N R. 41~~ W. and run north on the 5th Guide meridian and east line of Sec. 36 T. 5 N R. 41 W.

Va. 13°58' E

39.81 to a point 31 links east of ¼ sec. cor.

79.88 to a point 74 links east of cor to sec 25 and 36

To retrace this line or run parallel thereto my compass must be adjusted to a

Variation 14°30' E

Township 5 N R 4 W. 6th P.M.

Chains	North between sec. 35 & 36
	Va. 14° 30' E
40	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
80	set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for cor to sec
	25. 26. 35 and 36

Land Hilly
Soil 3d rate

Township 5 N R. 4 W 6th P.M.

Chains	East on a random line
	between sec. 25 and 36.
	Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
80.03	intersected 5th Guid meridian
	and East boundary of Town-
	-ship 15 links N. of cor to sec
	25 and 36 from which Gunt
	N. 89 54 W. on a true line
	between sec. 25 and 36
	Va. 14° 30' E
40.01½	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instruction for 1/4 sec. cor.
80.03	Cor. to sec. 25. 26. 35 and 36

Land broken
Soil 3d rate

Township 5. N.R. 41 W. 6th P.M.

Chains	
	North between sec. 25 & 26
	Va. 14° 30' E
40	Set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for ¼ sec. cor.
80	Set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for cor. to sec.
	23. 24. 25 and 26
	Land Broken & Hills
	Soil Sandy 3rd rate

Township 5. N.R. 41 W. 6th P.M.

Chains	
	East on a random line
	between sec. 24 and 25
	Va. 14° 30' E
40	Set Post for temporary ¼ sec. cor.
80.07	intersected 5th Guide meridian
	and east boundary of Town
	=ship 5 lies South of cor.
	to sec. 24 and 25 from which Pine
	S 89.58 W. on a true line
	between sec. 24 and 25
	Va. 14° 30' E
40.03½	Set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for ¼ sec. cor.
80.07	cor. to sec. 23. 24. 25 and 26
	Land Broken
	Soil Sandy 3rd rate

Township 5 N.R. 41 W. 6th P.M.

chains	
	north between sec. 23 and 24
	Va. 14° 30' E
40	set Post deposit charred
	Stake raised mound of
	earth with pits as per
	instructions for 1/4 sec. cor.
80	set Post deposit charred
	Stake raised mound of
	earth with pits as per
	instructions for cor. to sec.
	13. 14. 23. and 24
	Land Broken
	Soil 3d rate

Township 5 N.R. 41 W. 6th P.M.

chains	
	East on a random line
	between sec 13 and 24
	Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
79.93	intersected the 5th guide meridian
	and East boundary of Town-
	-ship 3 links South of cor to
	sec. 13 and 24 from which I run
	S 89.59 W on a true line
	between sec. 13 and 24
	Va. 14° 30' E
39.96½	set Post deposit charred Stake
	raised mound of earth
	with pits as per instructions
	for 1/4 sec. cor.
79.93	cor. to sec. 13. 14. 23 & 24
	Land Broken
	Soil 3d rate

Township 5 N.R. 4 W. 6th P.M.

Chains	
	North between sec. 13 and 14 Va. 14° 30' E
40	Set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor;
80	Set Post deposit charred stake raised mound of earth with pits as per instructions for cor to sec 11, 12, 13 and 14
	Land Hilly and Broken Soil Sandy

Township 5 N.R. 4 W. 6th P.M.

Chains	
	East on a random line between sec. 12 and 13 Va. 14° 30' E
40	Set Post for temporary ¼ sec. cor.
80.14	intersected 5th Guide meridian and east boundary of Town-ship 16.14 S of Cor to sec. 12 and 13 from which I run S 89° 53' West on a true line between sec. 12 and 13 Va. 14° 30' E
40.08½	Set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
80.14	Cor. to sec. 11, 12, 13 & 14
	Land Broken Soil Sandy

Township 5 N. R. 41 W. 6th P.M.

Chains	
	North between Sec. 11 and 12
	Va. 14° 30' E
40	Set Post deposit charred
	stake raised mound
	of earth with pits as per
	instruction for ¼ Sec. Cor.
80	Set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for Cor to Sec.
	1. 2. 11 and 12
	Land Broken
	Soil 3d Rate

Township 5 N. R. 41 W. 6th P.M.

Chains	
	East on a random line
	between Sec. 1 and 12
	Va. 14° 30' E
40	Set Post for temporary ¼ Sec. Cor
80.20	intersected 5th Guide meridian
	and East boundary of Town-
	-ship 24 links South of
	Cor to Sec. 1 and 12 from which
	I run
	S. 89. 48 W. on a true line
	between Sec. 1 and 12
	Va. 14° 30' E
40.10	Set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for ¼ Sec. Cor.
80.20	Cor. to Sec. 1. 2. 11 and 12
	Land broken
	Soil 3d rate

Township 5 N.R. 41 W. 6th P.M.

Chains	
	North on a random line between sec. 1 and 2 Va. 14° 30' E
40	set Post for temporary 1/4 cor
79.73	intersected north boundary of Township 13 West of Cor to sec. 1 and 2 from which. Run S. 6° W. on a true line between sec. 1 and 2 Va. 14° 30' E
39.73	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor
79.73	Cor to sec. 1. 2. 11 and 12

Land broken and Hilly
soil 3d rate

Township 5 N.R. 41 W. 6th P.M.

Chains	
	North between sec. 34 and 35 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor to sec. 26. 27. 34 and 35

Land Broken
soil 3d rate

Oct 7th 1872

Township 5 N.R. 41 W. 6th P.M.

Chains	
	East on a random line between sec. 26 and 35 Va. 14° 30' E
40	set Post for temporary 1/4 cor
79.94	intersected North and South line 17 Ws. S of Cor to sec. 25. 26. 35 and 36 from which Green
S 89° 53'	West on a true line between sec. 26 and 35 Va. 14° 30' E
39.97	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.94	cor. to sec. 26. 27. 34. 35

Land Broken
Soil 3d rate

Township 5 N.R. 41 W. 6th P.M.

Chains	
	North between sec. 26 and 27 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instruction for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 22. 23. 26 and 27

Land Broken and Hilly
Soil 3d rate

Township 5 N R. 41 W. 6th P.M.

Chains	
	East on a random line between Sec. 23 and 26 Va. 14° 30' E
40	set Post for temporary ¼ Sec. Cor.
79.91	intersected North and South line ¼ miles South of cor to Sec. 23.24.25 and 26 from which I run S 89.57 W. on a true line between Sec. 23 and 26 Va. 14° 30' E
39.95½	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ Sec. Cor
79.91	Cor. to Sec. 22, 23, 26, 27

Lana Broken
Soil 3d rate Land

Township 5 N R. 41 W. 6th P.M.

Chains	
	North between Sec. 22 and 23 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ Sec. Cor
80	set Post deposit charred stake raised mound of earth with pits as per instructions for Cor to Sec 14. 15. 22 and 23

Lana Broken
Soil Land 3d rate

Township 5 N R 41 W. 6th P M

chains	
	East on a random line between sec. 14 and 23 Va. 14°30' E
40	set Post for temporary 1/4 sec. cor
79.70	intersected North and South line 11 lks N of Cor to sec. 13. 14 23 and 24 from which Trun
N 89°55'	West on a true line between sec. 14 and 23 Va. 14°30' E
39.85	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.70	Cor. to Sec. 14. 15. 22. 23
	Land Broken Soil 3d rate

Township 5 N.R. 41 W. 6th P. M

chains	
	north between sec. 14 and 15 Va. 14°30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 10. 11. 14 and 15
	Land Broken and Hilly Soil 3d rate

Township 5 N.R. 4 W. 6th P.M.

Chains	
	East on a random line between sec. 11 and 14 Va. 14° 30' E.
40	Set Post for temporary 1/4 cor.
79.92	intersected northand south line 14 links South of cor to sec. 11.12.13 and 14. from which Drum S 89 54 W. on a true line between sec. 11 and 14 Va. 14° 30' E.
39.96	set Post deposit charred State raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.92	Cor. to sec. 10. 11. 14. & 15

Land Hilly

Soil 3rd rate

Township 5 N.R. 4 W. 6th P.M.

Chains	
	North between sec. 10 and 11 Va. 14° 30' E
40	set Post deposit charred State raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred State raised mound of earth with pits as per instructions for Cor. to sec. 2. 3. 10 and 11

Land Broken

Soil 3rd rate

Township 5 N R 41 W. 6th P.M.

Chains	East on a random line between sec. 2 and 11 Va. 14° 30' E
40	set Post for temporary ¼ sec. cor.
79.87	intersected North and South line 6 links South of cor to sec. 1. 2. 11 and 12 from which I run S 89.57 W on a true line between sec. 2 and 11 Va. 14° 30' E
39.93½	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
79.87	cor. to sec. 2. 3. 10 and 11

Land Broken
Soil 3d rate

Township 5 N R. 41 W. 6th P.M.

Chains	North on a random line between sec. 2 and 3 Va. 14° 30' E
40	set Post for temporary ¼ sec. cor.
79.90	intersected North boundary of Township 36 links East of the cor. to sec. 2 and 3 from which I run S. 15 E. on a true line between sec. 2 and 3 Va. 14° 30' E
39.90	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
79.90	cor. to sec. 2. 3. 10 and 11

Land Broken
Soil 3d rate

Township 5 N. R. 41 W. 6th P.M.

chains North between Sec. 33 & 34
Va. 14° 30' E
40 set Post deposit charred
stake raised mound
of earth with pits as per
instructions for 1/4 Sec. Cor
80 set Post deposit charred
stake raised mound
of earth with pits as per
instruction for cor. to Sec.
27. 28. 33. and 34

Land Broken
Soil 3d rate

Township 5 N R 41 W. 6th P.M.

chains East on a random line
between Sec. 27 and 34
Va. 14° 30' E
40 set Post for temporary 1/4 Sec. Cor
79.93 intersected North and South
line 7 1/4 N 8 cor. to Sec. 26. 27. 34
and 35 from which I run N 89° 53'
West on a true line
between Sec. 27 and 34
Va. 14° 30' E.
39.96 1/2 set Post deposit charred
stake raised mound of
earth with pits as per
instructions for 1/4 Sec. Cor
79.93 Cor. to Sec. 27. 28. 33 and 34

Land Broken
Soil 3d rate

Oct 8th 1872

Township 5 N. R. 41 W. 6th P.M.

chains	
	North between sec. 27 & 28
	Va. 14° 30' E
40	Set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
80	Set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for cor. to sec.
	21, 22, 27 and 28
	Land Broken
	Soil 3rd rate

Township 5 N. R. 41 W. 6th P.M.

chains	
	East on a random line
	between sec. 22 and 27
	Va 14° 30' E
40	Set Post for temporary 1/4 sec. cor.
79.95	intersected north and south line
	19 lks N of cor. to sec. 22, 23, 26
	and 27 from which Trees
N 89° 52'	West on a true line
	between sec. 22 and 27
	Va. 14° 30' E
39.97½	Set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
79.95	Cor. to sec. 21, 22, 27 & 28
	Land Broken
	Soil 3rd rate

Township 5 N. R. 41 W. 6th P.M.

Chains	
	North between Sec. 21 and 22 Va. 14° 30' E
40	Set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 15. 16. 21 and 22
	Land Hilly and Broken Soil 3rd rate

Township 5 N. R. 41 W. 6th P.M.

Chains	
	East on a random line between Sec. 15 and 22 Va. 14° 30' E
40	set Post for temporary ¼ sec. cor.
79.90	intersected north and south line 10 links north of cor to sec. 14. 15. 22 and 23 from which I run N. 89 56 W. on a true line between Sec 15 and 22 Va. 14° 30' E
39.95	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
79.90	Cor. to Sec. 15. 16. 21 & 22
	Land Broken Soil 3rd rate

Township 5 N R. 41 W. 6th P.M.

Chains	
	North between Sec. 15 & 16
	Va. 14° 30' E
40	Set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 Sec. Cor.
80	Set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for Cor. to Sec.
	9. 10. 15 and 16
	Land Broken
	Soil 3rd Rate

Township 5 N R. 41 W. 6th P.M.

Chains	
	East on a random line
	between Sec. 10 and 15
	Va. 14° 30' E
40	Set Post for temporary 1/4 Cor.
80.08	intersected North and South
	line 17 links South of
	Cor to Sec. 10. 11. 14 and 15
	from which Drum
	S. 89° 3' W. on a true line
	between Sec. 10 and 15
	Va. 14° 30' E
40.04	Set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 Sec. Cor.
80.08	Cor. to Sec. 9. 10. 15 and 16
	Land Broken
	Soil and 3rd Rate

Township 5 N.R. 41 W. 6th P.M.

Chains	
	North between Sec. 9 and 10
	Va. 14° 30' E
40	set Post deposit charred
	Slate raised mound
	of earth with pits as per
	instructions for 1/4 Sec. cor
80	set Post deposit charred
	Slate raised mound
	of earth with pits as per
	instruction for cor to Sec.
	3.4.9 and 10
	Land Broken
	Soil 3rd rate

Township 5 N.R. 41 W. 6th P.M.

Chains	
	East on a random line
	between Sec. 3 and 10
	Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor
79.98	intersection North and South
	line 4 links South of cor to
	Sec. 2.3. 10 and 11 from
	which I run
	S 89.55 W. on a true line
	between sec. 3 and 10
	Va. 14° 30' E
39.99	set Post deposit charred
	Slate raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor
79.98	Cor to Sec. 3.4.9 and 10

Township 5 N.R. 41 W. 6th P.M.

Chains	
	on a random line
	North between Sec. 3 and 4
	Va. 14°30' E
40	set Post for temporary 1/4 sec. cor.
79.96	intersected north boundary
	of Township 17 links East
	of cor. to sec. 3 and 4
	from which True
	S 76' E on a true line
	between Sec. 3 and 4
	Va. 14°30' E
39.96	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
79.96	cor. to sec. 3.4.9 and 10

Land Broken
Soil 3d rate

Township 5 N.R. 41 W. 6th P.M.

Chains	
	north between sec. 32 and 33
	Va. 14°30' E
40	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
80	set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for cor to sec.
	28. 29. 32 and 33

Land Broken
Soil 3d rate

Township 5 N.R. 41 W. 6th P.M.

chains	East on a random line between Sec. 28 and 33 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
80	intersected north and south line 11 lks N of cor. to sec. 27. 28 33. and 34 from which Grun
N 89° 55'	East on a true line between Sec. 28 and 33 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	Cor. to Sec. 28. 29. 32 and 33

Land Broken
Soil 3d rate

Township 5 N.R. 41 W. 6th P.M.

chains	North between Sec. 28 and 29 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to Sec. 20. 21. 28 and 29

Land Broken
Soil 3d rate

Oct 9th 1872

Township 5 N. R. 41 W. 6th P.M.

Chains	
	East on a random line between sec. 21 and 28 Va. 14° 30' E
40	set Post for temporary ¼ cor,
80	intersected North and South line 5 links South of cor to sec. 21, 22, 27 and 28 from which Brun S 89° 58' W. on a true line between sec. 21 and 28 Va. 14° 30' E
120	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
80	Cor. to sec. 20, 21, 29 and 28

Land Broken
Soil 3d Rate

Township 5 N. R. 41 W. 6th P.M.

Chains	
	North between sec. 20 and 21 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 16, 17, 20 and 21

Land Broken
Soil 3d Rate

Township 5 N.R. 41 W. 6th P.M.

Chains	
	East on a random line between sec. 16 and 21 Va. 14°30' E
40	set Post for temporary 1/4 cor
79.95	intersected north and South line 17 links S. of the cor. to sec. 15.16.21 and 22 from which I run S 89.53' W. on a true line between sec. 16 and 21 Va. 14°30' E
39.97½	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.95	Cor. to sec. 16.17.20 & 21

Land Broken
Soil 3d rate

Township 5 N.R. 41 W. 6th P.M.

Chains	
	north between sec. 16 and 17 Va. 14°30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 8.9.16 and 17

Land Hilly
Soil 3d rate

Township 5 N. R. 41 W. 6th P.M.

Chains	
	East on a random line between sec. 9 and 16 Va. 14° 30' E
40	Set Post for temporary 1/4 sec. cor.
80.02	intersected north and south line 15 links north of cor. to sec. 9, 16, 15 and 16 from which I run N. 89.54 W. on a true line between sec. 9 and 16 Va. 14° 30' E
40.01	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80.02	Cor. to sec. 8, 9, 16 and 17
	Land Broken Soil 3rd Rate

Township 5 N. R. 41 W. 6th P.M.

Chains	
	North between sec. 8 and 9 Va. 14° 30' E
40	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	Set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 4, 5, 8 and 9.
	Land Broken and Hill Sandy Soil 3rd Rate

" "

Township 5 N R 41 W 6th P M

Chains	
	East on a random line between Sec. 4 and 9 Va. 14° 30' E
40	Set Post for temporary 1/4 cor.
80.10	intersected N. and South line 19 links North of the cor. to Sec. 3, 4, 9 and 10 from which I run N 89.52 W. on a true line between Sec. 4 and 9 Va 14° 30' E
40.05	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 Sec. cor.
80.15	cor. to Sec. 4, 5, 8 and 9.
	Land Broken
	Soil 3rd rate

Township 5 N R 41 W. 6th P M

Chains	
	North on a random line between Sec. 4 and 5 Va. 14° 30' E
40	Set Post for temporary 1/4 Sec. cor.
79.90	intersected north boundary of Township 27 links East of cor. to Sec. 4 and 5 from which I run S 12' E on a true line between Sec. 4 and 5 Va. 14° 30' E
39.90	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 Sec. cor.
79.90	Cor. to Sec. 4, 5, 8 and 9
	Land Broken
	Soil 3rd rate

Township 5 N.R. 41 W. 6th P.M.

chains	
	North between sec. 31 and 32
	Va. 14° 30' E
40	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
80	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for cor. to sec.
	29. 30. 31 and 32
	Land Broken
	Sandy Soil 3d rate

Township 5 N.R. 41 W. 6th P.M.

chains	
	East on a random line
	between sec. 29 and 32
	Va. 14° 30' E
40	set Post for temporary 1/4 sec cor.
80	intersected north and south
	line 9 lks S of cor. to sec. 28, 29, 32
	and 33 from which True
S 89° 56'	West on a true line
	between sec. 29 and 32
	Va. 14° 30' E
40	set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 sec. cor.
80	cor to sec. 29. 30. 31 and 32
	Land Broken
	Soil 3d rate

Township 5 N.R. 41 W. 6th P.M.

Chains	
	West on a random line between Sec. 30 and 31 Va. 14° 30' E
40	Set Post for temporary 1/4 Sec. Cor.
79.94	intersection West boundary of Township 21 lks N of Cor to Sec. 30 and 31 from which I run N 89° 50' ~~West~~ East on true line between Sec. 30 and 31 Va. 14° 30' E
39.94	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 Sec. Cor
79.94	~~Cor~~ to Sec. 29. 30. 31 & 32
	Land Hilly and broken Soil 3d rate

Township 5 N.R. 41 W. 6th P.M.

Chains	
	North between Sec. 29 and 30 Va. 14° 30' E
40	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
80	Set Post deposit charred stake raised mound of earth with pits as per instructions for Cor. to Sec. 19. 20. 29 and 30
	Land Broken Soil 3d rate

Oct 11th 1872

Tow Township 5 N.R. 41 W. 6th P.M.

chai	chains	East on a random line between sec. 20 and 29 Va. 14° 30' E
	40	set Post for temporary 1/4 Cor.
	79.95	intersected North and South line 13 links South of cor to sec. 20, 21, 28 and 29 from which I run
		S 89.54 W on a true line between sec. 20 and 29 Va. 14° 30' E
	39.97 1/2	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 Sec. Cor
	79.95	Cor. to sec. 19, 20, 29 & 30
		Land Broken Sandy Soil 3d Rate

Township 5 N.R. 41 W. 6th P.M.

chains	West on a random line between sec. 19 and 30 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
80.37	intersected West boundary of Township 14 links North of Cor to sec. 19 and 30 from which I run
	N. 89.53 E on a true line between sec. 19 and 30 Va. 14° 30' E
40.37	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor
80.37	Cor. to sec. 19, 20, 29 & 30
	Land Hilly and broken Sandy Soil 3d Rate

chains	chains	
		North between sec. 19 and 20
		Va. 14° 30' E
4	40	Set Post deposit charred
		stake raised mound of
		earth with pits as per
		instructions for 1/4 sec. cor.
	80	Set Post deposit charred
		stake raised mound
		of earth with pits as per
		instructions for cor. to sec.
		17. 18. 19 and 20
		Land Broken
		Soil 3d rate

chains	
	East on a random line
	between sec. 17 and 20
	Va. 14° 30' E
40	Set Post for temporary 1/4 sec. cor
80	intersected North and South
	line 11 links South of cor
	to sec. 16, 17. 20 and 21
	from which I run
	S. 89.5.5 W. on a true line
	between sec. 17 and 20
	Va. 14° 30' E
40	Set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 sec. cor.
80	Cor. to sec. 17. 18. 19 and 20
	Land Broken
	Soil 3d rate

Township 5 N. R. 41 W. 6th P.M.

Chains	
	West on a random line between sec. 18 and 19 Va. 14° 30' E
40	set Post for temporary ¼ sec. cor.
81.00	intersected West boundary of Township 19 links North of cor. to sec. 18 and 19 from which I run N 89.52 E on a true line between sec. 18 and 19 Va. 14° 30' E
41.00	set Post - deposit charcoal state raised mound of earth with pits as per instructions for ¼ sec. cor.
81.00	cor. to sec. 17, 18, 19 and 20
	Land Broken soil 3d rate

Township 5 N. R. 41 W. 6th P.M.

Chains	
	North between sec. 17 and 18 Va. 14° 30' E
40	set Post - deposit charcoal state raised mound of earth with pits as per instructions for ¼ sec. cor.
80	set Post - deposit charcoal state raised mound of earth with pits as per instructions for cor. to sec. 17 and 18
	Land Broken soil 3d rate

Lowns

chains

4

8

Lownship 5 N. R. 41 W. 6th P M

chains	
	East on a random line between sec. 8 and 17 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor
80.09	intersected North and South line 15 links South of cor. to sec. 8, 9, 16 and 17 from which I run S 89.54 W on a true line between sec. 8 and 17 Va. 14° 30' E
40.04 1/2	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80.09	Cor. to sec. 7, 8, 17 and 18
	Land Broken and Hilly Soil 3rd rate

Lownship 5 N. R. 41 W. 6th P M.

chains	
	West on a random line between sec. 7 and 18 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor
81.57	intersected west boundary of Lownship 17 chs N of Cor to sec 7 and 18 from which I run N 89° 53' E on a true line between sec. 7 and 18 Va 14° 30' E
41.57	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
81.57	Cor to sec. 7, 8, 17 & 18
	Land Broken Soil Sandy 3rd rate

Township 5 N.R. 41 W. 6th P.M.

chains	
	north between sec. 7 and 8
	Va. 14° 30' E
40	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
80	set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for cor. to sec
	5.6.7 and 8
	Land Broken
	Soil 3d rate

Township 5 N.R. 41 W. 6th P.M.

chains	
	East on a random line
	between sec. 5 and 8
	Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor
80.29	intersected north and south
	line 23 links north of cor to
	sec. 4.5.8 and 9 from
	which I ran
	N. 89.50 W. on a true line
	between sec. 5 and 8
	Va 14° 30' E
40.14½	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
80.29	Cor. to sec. 5.6.7 and 8
	Land Broken and Hilly
	Sandy Soil 3d rate

Chains	
	West on a random line between Sec. 6 and 7 Va. 14° 30' E
40	Set Post for temporary ¼ cor.
82.90	intersected West boundary of Township 27 links North of cor. to Sec. 6 and 7 from which Brn N. 89.48 E. on a true line between Sec. 6 and 7 Va. 14° 30' E
42.90	Set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ Sec. cor.
82.90	Cor. to Sec. 5, 6, 7 and 8
	Land Broken Sandy Soil 3rd rate

Chains	
	North on a random line between Sec. 5 and 6 Va. 14° 30' E
40	Set Post for temporary ¼ sec. cor.
79.86	intersected North boundary of Township 29 links West of cor. to Sec. 5 and 6 from which Brn S 12' W on a true line between Sec. 5 and 6 Va. 14° 30' E
39.86	Set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ Sec. cor.
79.86	Cor. to Sec. 5, 6, 7 and 8
	Land Broken and Hilly Sandy Soil 3rd rate.

Oct 11th 1872

General Discription

This Township the surface of the land is very rough and broken - the soil is nothing but sand and in some places there is a thin growth of tall blue stem grass. it is not fit for cultivation or grazing

57

Lou

cha

A List

of Names of the individuals who assisted in running and Marking the Subdivision lines and Corners of Township No 5 North Range 41 West of the 6th Principal Meridian

Harry Williams	Chainman
Thomas Daily	Chainman
Charles Roehrig	Flagman
John M Robinson	Moundman

We hereby certify that we
Assisted John R. Patrick deputy surveyor
in subdividing Township No. 5 North
Range 41 West of the 6th Principal
Meridian and that said Township
has been in all respects to the best
of our knowledge and belief well
and faithfully surveyed and the
boundary monuments planted
according to the instructions of the
Surveyor General

Harry Williams Chainman
Thos Saily Chainman
Charlie Roehrig Flagman
Jno M Robinson Mountman

Subscribed and sworn to by the above
named persons before me a Notary
Public in and for the County Lan-
caster in State of Nebraska this 29 day
of November 1872

Thos H. Hyde
Notary Public

I John R. Patrick do solemnly
swear that in pursuance of a joint
contract No 62 wherein John R.
Patrick and H. B. Stout are joint
Contractors with E. E. Cunningham
United States Surveyor General for
the district of Nebraska and Iowa
bearing date the 29th day of June
A. D. 1872 I have well faithfully
and truly in my own proper
person and in strict conformity with
the Instructions of the Surveyor General
the Surveying manual and the Laws
of the United States Surveyed all those
parts or portions of the Township No. 5
North of the Base Line of Range 41
West of the 6th Principal Meridian
in the State of Nebraska as are represented
in the foregoing Field notes as having
been surveyed under my directions and
I do further solemnly swear that all the
Corners of said surveys have been established
and perpetuated in strict accordance
with the Surveying Manual and
printed Instructions and that the

foregoing are the true and original field notes of said Survey

Jno R Patrick

Deputy Surveyor

subscribed by the said John R. Patrick Deputy Surveyor and sworn to before me a Notary Public within and for the County of Lancaster in State of Nebraska this 24th day of November A.D. 1872

Wm. H. Hyde

Notary Public

Surveyor General's Office

Plattsmouth June 6th 1873

The foregoing field notes of the Survey and subdivision of Township No 5. N. of Base Line Range No 41. W. of the 6th P.M. in the State of Nebraska Executed by John R. Patrick under Joint Contract No 62. dated June 29. 1872. wherein John R. Patrick and H. B. Stout are joint contractors in the month of October 1872. having been critically examined the necessary corrections and explanations made the said field notes and the surveys they describe are hereby approved.

E. E. Cummins

Surveyor General

Index Diagram
of
Town 6 N. Range 41 W.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of
The survey and Subdivision of Township No 6 N. R 41 W of the 6 P. M
in the
State of Nebraska.

Executed.
By John A. Patrick Deputy Surveyor under joint contract No 62. dated June 29th 1872

Survey
Commenced Oct. 12th 1872
Completed Oct. 17th 1872

List of Names
of persons employed to assist in surveying this township showing the respective capacities in which they acted.
Harry H Williams Chainman
Thomas Daily Chainman
Charles Roehrig Flagman
John M Robinson Moundman

Township 6 N. R. 41 W 6 P. M.

Chains.	To determine the proper adjustment of my Compass for the subdivision of this Township I commenced at the corner to Township 6 N. R. 40 ~~41 West~~ and run on 5 Guide Meridian West.
	North on a blank line along the East Boundary of Sec 36 Variation 14° East
41	to a point 26 Lks E of the 1/4 section Corner
79.95	To a point 66 lks East of the Cor to Sec 25 and 36.
	To retrace this line or run parallel thereto my Compass must be adjusted to a Variation of 14° 28' East

Township 6 N. R. 41 W. 6 P. M.

Chains	
	From the Cor. to Sec. 35 and 36
	on the South Boundary of
	the Township I run
	North between Sec 35 and 36
	Variation 14° 28' East
40	Set Post deposited chared
	stake raised mound of
	earth with pits as per
	instructions for 1/4 Sec Cor
80	Set Post deposited
	chared stake raised
	mound of earth with
	pits as per instructions
	for Corner to Sections
	25, 26, 35 and 36.
	Land level Prairie
	Soil Sandy with
	gravel 2d rate.

Township 6 N. R. 41 W. 6th P. M.

Chains	
	East on randome line between
	Sections 25 and 36
	Variation 14° 28' East
40	Set Post for temporary 1/4 Sec Cor
79.94	intersected 5th guide meridian and East boundary
	of Township 3 Links North of
	the Corner to Sec 25 and 36
	From which I run
	North 89° 59' West on true
	line between Sec 25 and 36.
	Variation 14° 28' East
39.97	Set Post deposited chared
	stake raised mound of
	earth with pits as per
	instructions. for 1/4 Sec Cor
79.94	The Corner to Sections
	25, 26, 35 and 36.
	Land broken Soil
	Sandy 2d rate.

Township 6 N. R 41 W 6 P. M.

Chains	
	North between Sec 25 and 26
	Variation 14° 28' East
40	Set Post deposited Chared
	stake raised mound of
	earth with Pits as per
	instructions for 1/4 Sec Cor
80	Set Post deposited chared
	stake raised mound of
	earth with pits as per
	instructions for Cor
	to Sec 23, 24, 25 and 26
	Land Rough Soil
	Sandy 3d rate.

Township 6 N. R 41 W 6 P. M.

Chains	
	East on random line
	between Sections 24 and 25
	Variation 14° 28' East
40	Set Post for temporary 1/4
	Section Corner
80.03	Intersected 5 Guide meridian and East boundary
	of township 9 Ks north of Post corner
	to sections 24 and 25 from
	which I run N 89° 56' west on true
	line between Sec 24 and 25
	Variation 14° 28' East
40.01½	Set Post deposited chared
	stake raised mound of
	earth with pits as per
	instructions for 1/4
	Section Corner
80.03	The corner to Sections
	23, 24, 25 and 26
	Land Hilly and Broken
	3d rate.

Township 6 N. R 41 W 6th P.M.

Chains	
	North between Sec 23 and 24
	Variation 14° 28' East
40	Set Post deposited chared
	stake raised mound of
	earth with pits as per
	instructions for 1/4 Sec
	corner
80	Set Post deposited
	chared stake raised
	mound of earth with
	pits as per instruc-
	tions for the corner
	to Sec 13. 14. 23 and 24
	Land Hilly and Broken
	Soil Sandy 3d rate.

Township 6 N R 41 W 6th P.M.

Chains	
	East on a random line
	between Sec 13 and 24
	Variation 14° 28 East
40	Set Post for temporary 1/4
	Section corner
79.73	Intersected the Guide Meridian and East Township
	line 9 links North of the
	corner to Sec 13 and 24
	From which I run
	with 89° 56' West on true
	line between Sec 13 and 24
	Variation 14° 28' East
39.86½	Set Post deposited
	chared stake raised
	mound of earth with
	pits as per instructions
	for 1/4 Section corner
79.73	The corner to sections
	13. 14. 23 and 24.
	Land Broken Soil
	Sandy 3d rate.

Township 6 N. R 41 W 6 P. M.

Chains	
	North Between Sec 13 and 14
	Variation 14° 28' East
2.30	Crossed Creek 30 Links
	wide bearing North east
40	Set Post deposited
	chared stake raised
	Mound of earth with
	pits as per instructions
	for 1/4 Sec corner
80	Set Post deposited
	chared stake raised
	mound of earth with
	pits as per instructions
	for corner to sections
	11, 12, 13 and 14
	Land Broken soil
	Sandy 3s rate.

Township 6 N R 41 W 6 P. M.

Chains	
	East on Random line
	between Sec 12 and 13
	Variation 14° 28' East
*= 40	Set Post for temporary
	1/4 Sec Corner
9.28	Crossed creek Called the
	Whitemans fork 35 lks wide
	Course South East
79.91	intersected 5th Guide meridian and East Boundary
	to township 11 lks south of
	the corner to sec 12 and 13
	from which I run South
	89° 55' West on a true line
	between Sec 12 and 13
	Variation 14° 28' East
39.95½	Set Post deposited chared
	stake raised Mound of
	Earth with Pits as per
	instructions for 1/4 Sec Corner
79.91	The Corner to Sec 11, 12, 13 and 14
	Land Broken Soil
	Sandy 3s rate.

Township 6 N. R 41 W 6th P. M.

Chains.	
	North between Sec 11 and 12
	Variation 14° 28' East
40	Set Post deposited chared
70.18	Crossed creek called Whitmansfork raising SE
	Stake raised mound of
	Earth with Pits as per
	instructions for 1/4 sec
	Corner
80	Set Post deposited
	chared stake raised
	mound of Earth with
	pits as per instructions
	for corner to sections
	1, 2, 11 and 12
	Land Hilly Soil
	Sandy 3d Rate

Township 6 N. R 41 W 6 P. M.

Chains	
	East on Random line
	between Sec 1 and 12.
	Variation 14° 28' East
40	Set Post for temporary
	1/4 Section corner
80.07	Intersected 5th Guide meridian and East Boundary
	of township 13 links north
	of the corner to Sec 1 and 12
	from which I run North
	89.54 West on a true line
	between Sec 1 and 12
	Variation 14° 28 East
40 03½	Set Post deposited chared
	stake raised mound of
	Earth with pits as per
	instructions for 1/4 sec
	corner
80 07	The corner to sec 1, 2, 11 and 12
	Land Hilly Soil Sandy
	3d Rate.

Township 6 N R 41 W 6th P. M.

Chains	
	North on Randome line between Sec 1 and 2. Variation 14° 28' East
40	Set Post for temporary 1/4 Sec corner
78.97	Intersected North boundary of Township 8 links west of corner to Sec 1 and 2. from which I run South 3' West on true line between Sec 3 & 4 Variation 14° 28' East
38.97	Set Post deposited chared stake raised mound of Earth with pits as per instructions for 1/4 Section corner
78.97	the corner to Sec 1, 2, 11 and 12 Land Broken Soil Sandy 3d rate.

Township 6 N. R 41 West 6th P M

Chains	
	North between Sec 34 and 35 Variation 14° 28' East
40	Set Post deposited chared stake raised mound of Earth with pits as per instructions for 1/4 Section corner
80	Set Post deposited chared stake raised mound of Earth with pits as per instructions for corner to sections 26, 27, 34 and 35. Land Hilly Soil Sandy 3d rate.

Oct 12th 1872

Township 6 N. R 41 W 6 P.M.

Chains	
	East on a random line between Sections 26 and 35 Variation 14° 28' East.
40	Set Post for temporary 1/4 Section corner
80	Intersected North and South line 12 lks W of Cor Sections 25, 26, 35 and 36 from which I run N 89° 55' West on a true line between sec 26 and 35 Variation 14° 38' East
40	Set Post deposited charred stake raised mound of earth with pits as per instructions for 1/4 Section corner
80	The cor to sec 26, 27, 34 and 35 Land Broken Soil Sandy 3rd rate

Township 6 N R 41 W 6 P.M.

Chains	
	North between Sec 26 and 27 Variation 14° 38' East
40	Set Post deposited charred stake raised mound of earth with pits as per instructions for 1/4 Section corner
80	Set Post deposited charred stake raised mound of earth with pits as per instructions for corner to sections 22, 23, 26 and 27 Land broken Soil Sandy 3rd Rate

Township 6 N. R 41 W 6th P.M.

Chains	
	East on a random line between Sec 23 and 26 Varation 14° 28' East
40	Set Post for temporary 1/4 Sec Corner
79.97	intersected North and South line 14 Ch N of Corts Sec 23, 24, 25 and 26 from which I run West on a true line between Sec 23 and 26 N 89° 54' Va 14° 28' East
39.982	Set Post deposited Chard stake raised Mound of Earth with Pits as per instructions for 1/4 Sec corner
79.97	The cor to Sec 22, 23, 26 and 27 Land Hilly and Broken Soil Sandy 3rd rate

Township 6 N. R 41 W 6th P.M.

Chains	
	North between Sec 23 and 24 Va 14° 28' East
40	Set Post deposited Chard stake raised Mound of earth with pits as per instructions for 1/4 Sec corner
80	Set Post deposited Chard stake raised Mound of Earth with pits as per instructions for Corner to Sections 14, 15, 22 and 23. Land Broken Soil Sandy 3rd rate.

Township 6 N. R 41 W 6th P. M.

Chains	
	East on randome line between Sec 14 and 23
	Va 14° 28' East
40	Set Post for temporary 1/4 Sec Corner.
79.95	intersected N and S. line 10 lks S of Cor to sec 13. 14 23 and 24 from which I run S 89° 56' West on a true line between Sec 14 and 23
	Va 14° 28' East
39.97½	Set Post deposited chared stake raised mound of earth with pits as per instructions for 1/4 Sec corner
79.95	The corner to sections 14. 15. 22 and 23.
	Land Broken Soil
	Sandy 3d rate.

Township 6 N. R 41 W 6th P. M.

Chains	
	North between Sec 14 and 15
	Va 14° 28' East
40	Set Post deposited chared stake raised mound of earth with pits as per instructions for 1/4 sec corner
80.	Set Post deposited chared stake raised mound of earth with pits as per instructions for corner to sections 10, 11, 14 and 15
	Land Broken Soil
	Sandy 3d rate.

Township 6 N R 41 W 6th P M

Chains	
	East on randome line between sec 11 and 14
	Va 14° 28' East
40	Set Post for temporary 1/4 sec corner
	~~[illegible]~~
	~~[illegible]~~
	~~[illegible]~~
80	Intersected N and S. line 14 lks S of cor to sec 11. 12 13 and 14 from which I run S 89° 54' West on a true line between sec 11 and 14
	Va 14° 28' East
40.00	Set Post deposited chared stake raised mound of Earth with pits as per instructions for 1/4 sec Corner
80.00	the corner to sections 10. 11. 14 and 15
	Land Broken Soil Sandy 3d rate

Township 6 N. R. 41 W 6 P. M.

Chains	
	North between sec 10 and 11
	Va 14° 28' East
40	Set Post deposited chared stake raised mound of Earth with pits as per instructions for 1/4 sec Corner
55 28	Crossed creek called Whitemanfork 38 lks with bearing S.E
80	Set Post deposited chared stake raised mound of Earth with pits as per instructions for cor to sec 2. 3. 10 and 11.
	Land Hilly Soil Sandy 3d rate.

Township 6 N. R. 41 W 6th P.M.

Chains	
	East on randome line between Sec 2 and 11 Va 14° 28' East
40	Set Post for temporary 1/4 Sec Cor
79.94	Intersected N and S. line 7 links South of cor to Sec 1. 2. 11 and 12 from which I run South 89. 57 West on a true line between sec 2 and 11 Va 14° 28' East
39.97	Set Post deposited Chared stake raised Mound of Earth with pits as per instructions for 1/4 sec corner
79.94	The corner to sections 2. 3. 10 and 11 Sand Broken Soil Sandy 3rd rate

Township 6 N. R. 41 W 5th P.M.

Chains	
	North on randome line between sec 2 and 3. Va 14° 28' East
40	Set Post for temporary 1/4 sec corner
79.88	Intersected N. Township Boundary 9 Links East of Cor to Sec 2 and 3 from which I run South 14° East on a true line between sec 2 and 3 Va 14° 28 East
39.88	Set Post deposited Chared stake raised Mound of Earth with pits as per instructions for 1/4 sec cor
79.88	The corner to sections 2. 3. 10 and 11 Sand Broken Soil Sandy 3rd rate

Township 6 N. R. 41 W. 6th P.M.

Chains	North between Sec 33 and 34 Va 14° 28' East
40	Set Post deposited Charred stake raised Mound of Earth with pits as per instructions for ¼ Sec Corner
80	Set Post deposited Charred stake raised Mound of Earth with Pits as per instructions for corner to sections 27. 28. 33 and 34 Land Hilly Soil Sandy 3d rate

Township 6 N. R. 41 W. 6th P.M.

Chains	East on Random line between Sec 27 and 34 Va 14° 28' East
40	Set Post for temporary ¼ Sec corner
80	Intersected N and S. line 10 lks N of Cor to sections 26, 27, 34 and 35 from which I run N 89° 56' West on a true line between sections 27 and 34 Variation 14° 28' East
40	Set Post deposited Charred stake raised Mound of Earth with Pits as per instructions for ¼ Sec Corner
80	The corner to sections 27, 28, 33 and 34 Land Hilly Soil Sandy 3d rate.

Oct 14th 1872

Township 6 N R 41 W 6th P M

Chains	
	North between sec 27 and 28
	Va 14° 28' East
40	Set Post deposited charred stake raised mound of earth with pits as per instructions for 1/4 Sec Cor
80	Set Post deposited charred stake raised mound of earth with pits as per instructions for Corner to sec 21, 22, 27 and 28
	Land hilly Soil
	Sandy 3rd rate

Township 6 N R 41 W 6th P M.

Chains	
	East on Random line between Sec 22 and 27
	Va 14° 28' East
40	Set Post for temporary 1/4 Sec Cor
80.29	Intersected N and S line 3 Links north of corner to sections 22, 23, 26 and 27 from which I run North 57.59 West on a true line between sec. 22 & 27
	Va 14° 28' East
40.14½	Set Post deposited charred stake raised mound of earth with pits as per instructions for 1/4 Sec Corner
80.29	The corner to sections 21, 22, 27 and 28.
	Land hilly Soil
	Sandy 3rd rate.

Township 6 N. R 41 W 6th P.M.

Chains	
	North between sec 21 and 22
	Va 14° 28' East
40	Set Post deposited
	Chard stone raised
	Mound of Earth with
	pits as per instructions
	for 1/4 sec cor
80	Set Post deposited
	Chard stone raised
	Mound of Earth with
	pits as per instructions
	for corner to sec
	15, 16, 21 and 22
	Land rough and hilly
	Soil Sandy 3d rate.

Township 6 N. R 41 W 6th P.M.

Chains	
	East on Randome line
	between sec 15 and 22
	Va 14° 28' East
40	Set Post for temporary
	1/4 sec corner
80.13	Intersected N and S. line
	7 Links South of cor
	to sec 14, 15, 22 and 23. From
	which Drive South 89.57
	West on a true line
	between sec 15 and 22
	Va 14° 28' East
40.06	Set Post deposited
	Chard stone raised
	Mound of Earth with
	pits as per instructions
	for 1/4 sec cor
80.13	The cor to sections
	15, 16, 21 and 22.
	Land broken Soil
	Sandy 3d rate

Township 6 N R 41 W 6 P.M.

Chains	
	North between sec 15 and 16
	Va 14° 28' East
40	Set post deposited
	Charred stake raised
	Mound of Earth with
	pits as per instructions
	for 1/4 sec corner
80	Set post deposited
	Charred stake raised
	Mound of earth with
	pits as per instructions
	for Cor to sections
	9, 10, 15 and 16
	Land rough and hilly
	Soil Sandy 3d rate

Township 6 N R 41 W 6 P.M.

Chains	
	East on randome line
	between sec 10 and 15
	Va 14° 28' East
40	set Post for temporary
	1/4 sec Corner
80.07	Intersected N and S. line
	8 lks S of Cor to sec 10,
	11, 14 and 15 from which
	I run West on a true
	line between sec 10 and 15
	Va 14° 28' East
40.03½	Set Post deposited
	Charred stake raised
	Mound of Earth with
	pits as per instructions
	for 1/4 sec Corner
80.07	The corner to sections
	9, 10, 15 and 16
	Land broken Soil
	Sandy 3d rate

Township 6 N. R 41 W 6th P. M.

Chains	North between sec 9 and 10
	Va 14°28' East
40	Set Post deposited
	Chared stake raised
	Mound of Earth with
	pits as per instructions
	for 1/4 sec cor
80	Set Post deposited
	Chared stake raised
	Mound of Earth with
	pits as per instructions
	for Corner to sec
	3. 4. 9 and 10
	Sand hilly Soil
	Sandy 3d rate

Township 6 N. R 41 W 6 P M

Chains	East on Randome line
	between Sec 3 and 10
	Variation 14°28' East
40	Set Post for temporary
	1/4 Sec Corner
46.15	Crossed Whitemans fork
	~~Fork~~ 25 Links wide bearing
	South East
79.98	Intersected N and S. line
	11 Lks S of Cor to sec 2. 3. 10 and 11
	from which I run West
	on a true line between 3 & 10
	Va 14°28' East
39.99	Set Post deposited
	Chared stake raised
	Mound of Earth with
	pits as per instructions
	for 1/4 sec cor
79.98	The cor to sections
	3. 4. 9 and 10
	Sand Broken Soil
	Sandy 3d Rate

Township 6 N R 41 W 6th P.M.

Chains	
	North on Randomer line between sec 3 and 4
	Va 14° 28' East
40	Set Post for temporary
70,84	crossed Whitemansfork 25 lks wide bearing S.E.
	1/4 sec cor
79.91	Intersected North Boundary of township 4 Links East of cor to sec 3 and 4 from which I run South 2' East on true line between sec 3 and 4
	Va 14° 28' East
39.91	Set Post deposited Chared stake raised Mound of Earth with pits as per instructions for 1/4 sec cor
79.91	The cor to sections 3, 4, 9 and 10
	Land Broken Soil
	Sandy 3d rate

Township 6 N R 41 W 6th P.M.

Chains	
	North between sec 32 and 33
	Va 14° 28' East
40	Set Post deposited Chared stake raised Mound of Earth with pits as per instructions for 1/4 sec cor
80	Set Post deposited Chared stake raised Mound of Earth with pits as per instructions for corner to sections 28, 29, 32 and 33
	Land Broken Soil
	Sandy 3d Rate

Township 6 N. R. 11 W. 6th P.M.

Chains	
	East on random line between sec 28 and 33 Va 14° 28' East
40	set Post for temporary 1/4 sec Corner
80	intersected N. and S. line 12 Chs N of Cor to sec 27. 28 33 and 34 from which I run N 89° 55' West on a true line between sec 28 and 33 Va 14° 28' East
40	set Post deposited charred stake raised mound of earth with pits as per instructions for 1/4 sec corner
80	The corner to sec 28, 29, 32 and 33 Land broken Soil Sandy 3d rate.

Township 6 N. R. 11 W. 6th P.M.

Chains	
	North between sec 28 and 29 Va 14° 28' East
40	set Post deposited charred stake raised mound of earth with pits as per instructions for 1/4 sec corner
80	set Post deposited charred stake raised mound of earth with pits as per instructions for corner to sections 20, 21, 28 and 29 Land Rough and hilly Soil 3d rate

Oct 15th 1872

Township 6 N. R. 41 W 6th P. M.

Chains	
	East on randomer line between Sec 21 and 28
40	Set Post for temporary 1/4 sec corner Va 14°28' East
80	intersected N and S Line 5 lks S of Cor to sec. 21.22 27 and 28 from which I run S 89°58' West on a true line between sec 21 and 27
	Va 14°28 East
40	Set Post deposited chared stake raised Mound of earth with pits as per instructions for 1/4 sec corner
80	the corner to sections 20, 21, 28 and 29. Land Hilly and Broken Soil Sandy 3S rate

Township 6 N R 41 W 6th P. M.

Chains	
	North between Sec 20 and 21
	Va 14°28 East
40	Set Post deposited chared stake raised Mound of earth with pits as per instructions for 1/4 sec. corner
80	Set Post deposited. Chared stake raised Mound of earth with pits as per instructions for corner to sections 16, 17, 20 and 21 Land Very Broken Soil Sandy 3S rate

Township 6 N Range 1 W 6th P.M.

Chains	
	East on meandre line between Sec 16 and 21 Va 14 28 E
40	Set Post for temporary 1/4 Sec Corner
79.88	intersected N and S line 6 Links South of Cor to sec 15. 16. 21 and 22. from which I run South 89 57' West on a true line between sections 16 and 21 Va 14° 28' East
39.94	Set Post deposited charred slate raised mound of earth with pits as per instructions for 1/4 sec corner
79.88	The Cor to sections 16. 17 20 and 21
	Land Hilly Soil Sandy 3rd rate

Township 6 N Range 1 W 6th P.M.

Chains	
	North between sec 16 and 17 Va 14°28'
40	Set Post deposited charred slate raised mound of earth with pits as per instructions for 1/4 sec corner
80	Set Post deposited charred slate raised mound of Earth with pits as per instructions for corner to sections 8. 9. 16. and 17
	Land Hilly Soil Sandy 3rd rate

Township 6 N R 41 W 6th P.M.

Chains	
	East on random line between sec 9 and 16
	Va 14°28' East
40	Set Post for temporary 1/4 sec Corner
80.18	Intersected north and south line 5 Links north of corner to sec 9. 10. 15 and 16 from which I run north 89°58' West on a true line between sec 9 and 16
	Va 14°28' East
40.09	Set Post deposited charred stake raised mound of earth with pits as per instructions for 1/4 sec Corner
80.18	The corner to sections 8. 9. 16 and 17
	Land rolling Soil Sandy 3rd rate

Township 6 N R 41 W 6 P.M.

Chains	
	North between Sec 8 and 9
	Variation 14°38' East
40	Set Post deposited charred stake raised mound of earth with pits as per instructions for 1/4 sec Corner
80	Set Post deposited charred stake raised mound of earth with pits as per instructions for corner to sections 4. 5. 8 and 9
	Land tolerable Soil Sandy 3rd rate.

Township 6 N R 41 W 6th P.M.

Chains	
	East on random line between sections 4 and 9
	Va 14° 28' East
40	Set Post for temporary 1/4 sec Cor
80.27	Intersected North and South line 9 Links South of Cor to sec 3.4.9 and 10 from which I run South 89°56' West on a true line between sec 4 and 9.
	Va 14° 28' East
40.13½	Set Post deposited Chared slake raised Mound of Earth with pits as per instructions for 1/4 sec Cor.
80.27	The Cor to sections 4.5 8 and 9
	Land broken soil Sandy 3d rate

Township 6 N R 41 W 6th P.M.

Chains	
	North on random line between sections 4 and 5
	Variation 14° 28' East
40	Set Post for temporary 1/4 sec Cor
57.60	Crossed deep drain running into Whitemansfork ~~fork~~ 13 Links wide bearing East
79.84	Intersected North Boundary to township 7 Links East of Corner to sec 4 and 5 from which I run South 3' East on true line between sec 4 and 5
	Va 14° 28' East
39.84	Set Post deposited Chared slake raised mound of Earth with pits as per instructions for 1/4 sec corner
79.84	The Cor to sec 4.5.8 and 9
	Land Broken soil Sandy 3d rate

Township 6 N. R 41 W 6th P. M.

Chains	
	North between sec 31 and 32
	Variation 14° 28' East
40	Set Post deposited
	Chared stake raised
	Mound of earth with pits
	as per instructions for
	1/4 sec corner
80	Set Post deposited Chared
	stake raised Mound of
	earth with pits as per
	instructions for corner
	to sections 29, 30, 31
	and 32
	Land Very Broken
	Soil Sandy 3d rate

Township 6 N R 41 W 6th P. M.

Chains	
	East on random line
	between sec 29 and 32
	Va 14° 28' East
40	Set Post for temporary
	1/4 sec corner
80	Intersected North and South
	line 5 lks N of Cor to sec
	28, 29, 32 and 33 from which
	Iron N 84° 58' West on true line
	between sections 29 and 32
	Va 14° 28' East
40	Set Post deposited
	Chared stake raised
	Mound of Earth with
	pits as per instructions
	for 1/4 sec cor
80	the corner to sections
	29, 30, 31 and 32
	Land hilly Soil
	Sandy 3d rate

Township 6 North R 41 W 6th P.M.

Chains	
	West on random line between Sections 30 and 31 Variation 14° 28' East
40	Set Post for temporary 1/4 sec corner
83.63	intersected west boundary of Township 9 Lines south of corner to sec 30 and 31 from which I run South 89.56 East on a true line between sections 30 and 31
43.63	set Post deposited charred stake, raised mound of earth with pits as per instructions for 1/4 sec corner
83.63	The corner to sections 29, 30, 31 and 32 Land Broken Soil Sandy 3d rate.

Township 6 N R 41 W 6. P. M.

Chains	
	North between Sec 29 and 30 Va 14° 28' East
40	Set Post deposited Charred stake raised Mound of Earth with pits as per instructions for 1/4 sec Corner
80	Set Post deposited Charred stake raised Mound of Earth with pits as per instructions for corner to sections 19, 20, 29 and 30

Land Broken
Soil Sandy 3d rate

Oct 16th 1872

Township 6 N R 41 W 6th P. M

Chains	
	East on random line between sections 20 and 29
	Va 14° 38' East
40	Set Post for temporary 1/4 Sec Corner
80.04	Intersected North and South line 12 lks S of Cor to Sec 20, 21, 28 and 29 from which I run S 89° 55' West on a true line between sections 20 and 29
	Va 14° 38' East
40.02	Set Post deposited chared stake raised Mound of Earth with pits as per instructions for 1/4 sec Cor
80.04	The Cor to sections 19, 20, 29 and 30
	Land hilly Soil Sandy 3d rate

Township 6 N R 41 W 6th P. M

Chains	
	West on random line between Sec 19 and 30
	Variation 14° 38' East
40	Set Post for temporary 1/4 Sec Corner
83.61	Intersected west Boundary to Township 7 Line 2 north of Post corner to sections 19 and 30 from which I run North 89.57 East on a true line between sec 19 and 30
	Variation 14° 38' East
43.61	Set Post deposited chared stake raised Mound of Earth with Pits as per instructions for 1/4 Sec Cor
83.61	The Cor to sec 19, 20 29 and 30
	Land broken Soil Sandy 3d rate

Township 6 N R 41 W 6th P. M.

Chains.	North between Sec 19 & 30
	Variation 14° 28' East
40	Set Post deposited
	Shard stake raised
	mound of earth with
	pits as per instructions
	for 1/4 sec cor
80	Set Post deposited
	Shard stake raised
	mound of Earth with
	pits as per instruction
	for corner to sections
	17, 18, 19 and 30
	Land Hilly Soil
	Sandy 3d rate.

Township 6 N. R. 41 W. 6th P. M.

Chains.	East on random line
	between sections 17 and 20
	Va 14° 28' East
40	Set Post for temporary
	1/4 Sec Corner
80.09	Intersected North & South
	line 4 Lks north of Cor
	to sec 16, 17, 20 and 21 from
	which I run North 87.58
	West on a true line between
	sections 17 and 20
	Va 14° 28' East
40.04½	Set Post deposited
	Shard stake raised
	mound of earth with
	Pits as per instructions
	for W Sec Corner
80.09	The Cor to sec 17, 18, 19
	and 20
	Land Broken Soil
	Sandy 3d rate.

Township 6 North R 41 W 6th P.M.

Chains	
	West on random line between sec 18 and 19 Va 14° 28' East
40	Set Post for temporary ¼ sec Cor
84.26	Intersects west boundary of Township 11 the S of Cor to sections 18 and 19 from which a rm. S 89° 55' East on a true line between sec 18 and 19 Va 14° 28' East
44.26	Set Post deposited charred stake raised mound of earth with pits as per instructions for ¼ sec Corner
84.26	The corner to sec 17, 18, 19 and 20
	Land Broken Soil Sandy 3rd rate.

Township 6 N R 41 W 6th P.M.

Chains	
	North between sec 17 and 18 Va 14° 28' East
40	Set Post deposited charred stake raised mound of Earth with pits as per instructions for ¼ sec Corner
80	Set Post deposited charred stake raised mound of Earth with pits as per instructions for corner to sec 7, 8, 17 and 18
	Land very Broken Soil Sandy 3rd rate

Township 6 N. R. 41 W. 6th P. M.

Chains	
	East on random line between sections 8 and 17
	Va 14° 28' East
40	Set Post for temporary 1/4 Sec Cor.
79.93	Intersected North and South line 14 Lks North of Corner to secs 8.9 16 and 17 from which I run North 89°.54' West on a true line between sec 8 and 17
	Va 14° 28' East
39.96½	Set Post deposited charred stake raised mound of Earth with pits as per instructions for 1/4 sec Corner
79.93	The Cor to sec 7.8.16 and 17
	Land Broken Soil Sandy 3d rate

Township 6 N. R. 41 W. 6th P. M.

Chains	
	West on random line between sections 7 and 18
	Va 14° 28' East
40	Set Post for temporary 1/4 sec Cor
85.60	Intersected West Boundary to Township 11 Links South of Cor to secs 7 and 18 from which I run south 89° 55' East on a true line between sections 7 and 18
	Va 14° 28' East
45.60	Set Post deposited charred stake raised mound of Earth with Pits as per instructions for 1/4 sec Corner
85.60	The corner to sec 7.8.17 and 18
	Land Broken Soil Sandy 3d rate
	~~Sept 27 1872~~

Township 6 N. R. 41 W. 6th P. M.

Chains	
	North between sec 7 and 8 Va 14° 28' East
41	Set Post deposited chard slate raised mound of earth with Pits as per instructions for 1/4 Sec Corner
80	Set Post deposited chard slate raised mound of earth with pits as per instructions for cor to sec 5, 6, 7 and 8

Land Broken Soil Sandy 3d rate

Township 6 N. R. 41 W. 6th P. M.

Chains	
	East on random line between sec 5 and 8 Va 14° 28' East
40	Set Post for temporary 1/4 Sec Cor
80.41	Intersected North and South line 33 Links North of corner to sec 4, 5, 8 and 9 from which I run North 89° 51' West on a true line between sec 5 and 8 Va 14° 28' East
40.30½	Set Post deposited chard slate raised mound of earth with Pits as per instructions for 1/4 sec cor
80.41	The Cor to secs 5, 6, 7 and 8

Land Broken Soil Sandy 3d rate

Township 6 N R 14 W 6th P.M.

Chains	
	West on randome line between sec 6 and 7
40	Set Post for temporary ¼ sec cor
85.95	Intersected west. boundary to Township 13 Lks South of the corner to sec 6 and 7 from which Drew South 89° 54' East on a true line between sec 6 and 7
	Va 14° 28' East
45.95	Set Post deposited Charcoal slake raised Mound of earth with pits as per instructions for ¼ sec cor.
85.95	The cor to sec 5, 6, 7 and 8
	Land Broken Soil Sandy 3d rate

Township 6 N Range 14 W 6th P.M.

Chains	
	North on randome line between sections 5 and 6
	Va 14° 28' East
40	Set Post for temporary ¼ sec Cor
77.77	Intersected North Boundary to Township 10 Links East of cor to secs 5 and 6 from which Drew South 4' East on a true line between sec 5 and 6
	Va 14° 28' East
37.77	Set Post deposited charcoal slake raised Mound of Earth with Pits as per instructions for ¼ sec cor
77.77	The cor to sec 5, 6, 7 and 8
	Land Broken Soil Sandy 3d rate

Oct 17th 1872

General Discription.

This Township is very rough and broken, the soil is very thin and sandy on the North side of the Township while the south is one continuous pile of sand hills fit for nothing except grazing and the scarcity of water at most seasons of the year would make it objectionable for that purpose

Whitemans forks ~~fork~~ runs through the North End of it. which is a very fine stream fed by springs along its Banks.

39

A List
of the names of the individ=
uals who assisted in run=
ing measuring and mark=
=ing the subdivision lines
and corners of Township
No 6 North Range 41 West
of the 6th Principal Me=
ridian

Harry Williams Chainman
Thomas Daily Chainman
Charles Roehrig Flagman
John M Robinson Moundman

We hereby certify that we assisted John R Patrick Deputy Surveyor in subdividing Township No 6 North Range 41 west of the 6 Principal Meridian and that said township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions of the Surveyor General

Harry Williams Chainman
Chas Jailey Chainman
Charlie Rocking Flagman
Jno M Robinson Mountainman

Subscribed and sworn to by the above named persons before me a Notary Public in and for the County of Lancaster in the State of Nebraska this 29 day of Nov A D 1872

Thos H. Hayde
Notary Public

I John R Patrick do solemnly swear that in pursuance of a joint contract No 63 wherein John R Patrick and H B Stout are joint contractors with E E Cunningham United States Surveyor General for the district of Nebraska and Iowa bearing date the 29th day of June A.D. 1872 I have well faithfully and truly in my own proper person and in strict conformity with the instructions of the Surveyor General the surveying Manuel and the Laws of the United States surveyed all those parts or portions of the Township No 6 North of the Base line of Range 41 West of the 6th Principal Meridian in the state of Nebraska, as are represented in the foregoing Field Notes as

having been surveyed under my direction and I do further solemnly swear that all the corners of said surveys have been established and perpetuated in strict accordance with the surveying manual and printed instructions and that the foregoing are the true and original field notes of such survey.

Jno R Patrick
Deputy Surveyor

Subscribed by the said John R Patrick Deputy Surveyor and sworn to before me a Notary Public within and for the County of Lancaster in the State of Nebraska this 29th day of Nov A.D. 1872

Thos H. Heydt
Notary Public

Surveyor Genl's office
Plattsmouth Jany 6th 1873

The foregoing field notes of the survey and subdivision of Township No. 6 North of Base Line of Range 41 West of 6th P.M. in Nebraska executed by John R. Patrick deputy surveyor under joint contract 62 dated June 29th 1872 wherein John R. Patrick and H B Stout are joint contractors in the month of October 1872. Having been critically examined the necessary corrections and explanations made the said field notes and surveys they describe are hereby approved

E. E. Cunningham
Surveyor General

Index Diagram

Town 7 N. Range 41 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes

of

The survey and Subdivision of Township No. 7 N.R. 41 W. 6 P.M.

in the

State of Nebraska

Executed

By John R. Patrick Deputy Surveyor under joint contract No. 62 dated June 29th 1872

Survey

commenced Oct 18th 1872

completed Oct. 25th 1872

List of names

of persons employed to assist in surveying this Township showing the respective capacities in which they acted

Harry H. Williams Chainman

Thomas Daly Chainman

Charles Rockrig Flagman

John M. Robinson Moundman

Township 7 N. R. 41 W. 6th P.M.

Chains	
	To determine the proper adjustment of my compass for the subdivision of this Township I commenced at the corner to Township 7 N. R. 40 W. and Township 7 N. R. 41 W. and run north on the 5th Guide meridian West, on a blank line along the East boundary of Sec. 36 T7N. R41W
	Va. 14°15' E
38.74	To a point 29 links E. of ¼ sec. cor
79.93	To a point 33 links East of cor to Sec. 25 and 36
	To retrace this line or run parallel thereto my compass must be adjusted to a Variation 14°29' East

Township 7 N. R. 41 W. 6th P.M.

Chains	
	North between sec. 35 & 36 Va. 14°29' E
40	set Post deposit charred stake raise mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instruction for Cor. to sec. 25. 26. 35 & 36
	Land Rolling
	Soil Sandy 3d rate

Township 7 N. R. 41 W. 6th P.M.

Chains	
	East on a random line between sec. 25 and 36 Va. 14°29' E.
40	set Post for temporary 1/4 sec. cor.
79.98	intersected 5th guide meridian and East boundary of Town-ship 5 lints N. of cor to sec. 25 and 36 from which Trees N. 89.58 W on a true line between sec. 25 and 36 Va. 14°29' E.
39.99	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.98	The cor 6 sec 25. 26. 35 and 36
	Land Rolling
	Soil Sandy 3d rate

Township 7 N.R. 41 W. 6th P.M.

chains	
	North between sec. 25 & 26
	Va. 14° 29' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for Cor. to sec. 23. 24. 25 and 26
	Land rolling
	Soil sandy 3d rate

Township 7 N.R. 41 W. 6th P.M.

chains	
	East on a random line between sec. 24 and 25
	Va. 14° 29' E.
40	set Post for temporary 1/4 sec. cor
79.90	intersected 5th Guide meridian and East boundary of Township 22 N. 4 W. to sec. 24 & 25 from which Iron N 89° 51'
	West on a true line between sec. 24 and 25
	Va. 14° 29' E
39.95	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.90	The cor. to sec. 23. 24. 25. 26
	Land gently rolling
	Soil 2d rate

Township 7 N.R. 41 W. 6th P.M.

Chains	
	North between Sec. 23 & 24
	Va. 14° 29' E.
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for Cor. to Sec. 13. 14. 23 and 24
	Land rolling
	Soil gravelly 3rd rate

Township 7 N.R. 41 W. 6th P.M.

Chains	
	East on a random line between Sec. 13 and 24
	Va. 14° 29' E
40	set Post for temporary 1/4 Sec. Cor.
79.87	intersected 5th guide meridian and East boundary of Township 7 links North of Cor. to Sec. 13 and 24 from which Gran N. 89° 56' W. on a true line between Sec. 13 and 24
	Va. 14° 29' E
39.93½	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
79.87	The Cor to Sec. 13. 14. 23. 24
	Land rolling
	Soil gravelly 3rd rate

Township - 7 N.R. 4 W. 6th P.M.

Chains	
	North between Sec. 13 & 14
	Va. 14° 29' E
40	Set Post - deposit - charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 Sec. Cor.
80	Set Post - deposit charred
	stake raised mound of
	earth with pits as per
	instructions for Cor. to
	Sec. 11 12. 13. and 14
	Land rolling
	Soil 2d Rate

Township - 7 N.R. 4 W. 6th P.M.

Chains	
	East on a random line
	between Sec. 12. and 13
	Va. 14° 29' E
40	Set Post for temporary 1/4 Sec. Cor.
79.80	intersected 5th Guide Meridian
	and East boundary of Town-
	-ship 15 links North of the
	Cor. to Sec. 12 and 13 from
	which Trees
	N. 89. 54 W. on a true line
	between Sec. 12 and 13
	Va. 14° 29' E
39.90	Set Post - deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 Sec. Cor.
79.80	The Cor to Sec. 11. 12. 13. 14
	Land gently rolling
	Soil 2d Rate

Township - 7 N.R. 41 W. 6th P.M.

Chains	
	North between Sec. 11 and 12
	Va 14° 29' E
40	Set Post deposit charred
	Stake raised mound of
	earth with pits as per
	instructions for 1/4 Sec. Cor
80	Set Post deposit charred
	Stake raised mound of
	earth with pits as per
	instructions for cor to Sec
	1, 2, 11 and 12.
	Land rolling prairie
	Soil 2d rate

Township - 7 N.R. 41 W. 6th P.M.

Chains	
	East on a random line
	between Sec. 1 and 12
	Va. 14° 29' E.
40	Set Post for temporary 1/4 Sec. Cor
79.89	intersected 5th guide meridian
	and East boundary of Town-
	-ship 17 links North of
	cor to Sec. 1 and 12. from
	which Grun
	N. 89.53 W on a true line
	between Sec. 1 and 12
	Va 14° 29' E
39.94 1/2	Set Post deposit charred
	Stake raised mound of
	earth with pits as per
	instructions for 1/4 Sec. Cor.
79.89	The cor to Sec. 1, 2, 11 & 12
	Land rolling
	Soil 2d rate

Township 7 N R. 41 W. 6th P.M.

chains	
	North on a random line between sec. 1 and 2 Va. 14°29' E
38.40	Crossed draw or drain with gravel bottom bears S.E.
40	set Post for temporary 1/4 cor
79.82	intersected North boundary of Township 19 links W. of cor. to sec. 1 and 2. from which I run S. 8' W. on a true line between sec. 1 and 2 Va. 14°29' E
39.82	set Post deposit charred Stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.82	Cor. to sec. 1. 2. 11 and 12

Land rolling
Soil 2d rate

Township 7 N R. 41 W. 6th P.M.

chains	
	North between sec. 34 and 35 Va. 14°29' E
40	set Post deposit charred Stake raised mound of earth with pits as per instructions for 1/4 sec. cor
80	set Post deposit charred Stake raised mound of earth with pits as per instructions for cor. to sec. 26. 27. 34 and 35

Land somewhat broken
Soil 3d rate

Oct 18th 1872

Township 7 N.R. 41 W. 6th P.M.

chains	
	East on a random line between sec. 26 and 35 Va. 14° 29' E.
40	set Post for temporary 1/4 cor
80	intersected N. and S. line 18 lks N of the cor. to sec. 25. 26. 35
N 89° 52'	and 36. from which I run West on a true line between sec. 26. and 35 Va. 14° 29' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor
80	Cor to sec. 26. 27. 34. 35

Land rolling
Soil 3d rate

Township 7 N.R. 41 W. 6th P.M.

chains	
	north between sec. 26 and 27 Va. 14° 29' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor to sec. 22. 23. 26 and 27

Land rolling
Soil 2d rate

Township 7 N R 41 W. 6th P.M.

Chains	East on a random line between Sec. 23 and 26 Va. 14° 29' E
40	set Post for temporary 1/4 sec. cor
79.98	intersects N. and S. line 5 links N. of cor. to Sec. 23. 24 25 and 26 from which 4 bears N 89. 58 W. on a true line between Sec. 23. and 26 Va. 14° 29' E
39.99	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.98	Cor. to Sec. 22. 23. 26 & 27

Land rolling gently
Soil 2d Rate

Township 7 N R 41 W. 6th P.M.

Chains	North between Sec. 22. and 23. Va. 14° 29' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to Sec 14. 15. 22. and 23.

Land rolling
Soil 2d Rate

Township 7 N R. 41 W. 6th P.M.

Chains	
	East on a random line between Sec. 14 and 23 Va. 14°29' E
40	set Post for temporary 1/4 Cor
80.17	intersected N. and S. 27 lks N of Cor to Sec. 13, 14, 23 and 24 from which G run N 89°49' West on a true line between Sec. 14 and 23 Va. 14°29' E
40.08½	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
80.17	Cor. to Sec. 14, 15, 22 & 23

Land rolling
Soil 2d rate

~~Sept 27, 1872~~

Township 7 N R 41 W. 6th P.M.

Chains	
	North between Sec. 14 and 15 Va. 14°29'
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 Sec. Cor
80	set Post deposit charred stake raised mound of earth with pits as per instructions for Cor. to Sec. 10, 11, 14 and 15

Land rolling
Soil Sandy 2d rate

Township 7 N R 41 W 6th P.M.

Ch	chains	
		East on a random line between Sec. 11 and 14 Va. 14°29' E
	40	set Post for temporary 1/4 cor
	8003	intersected N. and S. line 9 lks N of cor to sec. 11. 12. 13 and 14 from which I run
	7189°56	West on a true line between Sec. 11 and 14 Va 14°29' E
	4001½	set Post deposit charred Stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
	80.03	The cor to sec 10. 11. 14 and 15
		Land gently rolling
		Soil 2d Rate

Township 7 N R 41 W. 6th P.M.

chains	
	North between Sec. 10 and 11 Va 14°29' E
40	set Post deposit charred Stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 2, 3. 10 and 11
	Land gently rolling
	Soil 2d rate

Township 7 N R 41 W. 6th P.M.

Chains	
	East on a random line between sec. 2 and 11 Va. 14°29' E
40	set Post for temporary 1/4 sec. cor.
79.97	intersected N and S line 17 links N. of cor to sec. 1.2 11 and 12 from which Grun N. 89.53 W. on a true line between sec. 2 and 11 Va. 14°29' E
39.98½	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.97	Cor to sec. 2.3.10 & 11
	Land rolling soil 2d rate

Township 7 N R 41 W 6th P.M.

Chains	
	North on a random line between sec. 2 and 3 Va 14°29' E
40	set Post for temporary 1/4 sec. cor.
53	Crossed draw or drain with sandy bottom bears E & W.
79.77	intersected North boundary of Township 13 N 4th 8 cor. to sec. 2 and 3 from which Grun South 5 W on a true line between sec. 2 and 3 Va 14°29' E
39.77	set Post deposit charred stake raised mound of earth with pits as per instruction for 1/4 sec. cor.
79.77	Cor. to sec. 2.3.10 and 11
	Land rolling soil 2d rate

Township 7 N R 41 W 6th P M

Chains	
	North between sec. 33 and 34
	Va. 14° 29' E
40	sit post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 sec. cor
80	sit Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for cor. to sec.
	27. 28. 33 and 34
	Land Broken
	soil gravelly
	2d rate

Township 7 N R 41 W. 6th P M

Chains	
	East on a random line
	between sec. 27 and 34
	Va 14° 29' E
40	sit Post for temporary 1/4 sec. cor
80.13	intersected N and S line 17 lks
	N of cor. to sec. 26. 27. 34 and 35
	from which Grun N 89° 53' E
	West on a true line
	between sec. 27 and 34
	Va 14° 29' E
40 06½	sit Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 sec. cor
80.13	Cor to sec. 27. 28. 33 & 34
	Land rolling soil 2d rate
	Oct 19th 1872

Township 7 N R 41 W 6th PM

Chains	
	North between sec. 27 & 28
	Va. 14° 29' E
40	set Post-deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 sec. cor.
80	set Post-deposit charred
	stake raised mound of
	earth with pits as per
	instructions for cor to sec.
	21. 22. 27 and 28
	Land gently rolling
	Soil 2° Rate

Township 7 N R 41 W. 6th PM

Chains	
	East on a random line
	between sec. 22 and 27
	Va. 14° 29' E
40	set Post for temporary 1/4 cor
80.02	intersection N and S line
	13 links S. of cor to sec. 22. 23
	26 and 27 from which I run
	S. 89° 55' W. on a true line
	between sec. 22 and 27
	Va 14° 29' E
140.01	set Post-deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 sec. cor
81.02	The cor to sec 21. 22. 27 and 28
	Land gently rolling
	Soil 2° Rate

Township 7 N R 41 W 6th P M

chains	
	North between sec. 21 & 22
	Va 14°29' E
40	set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 sec. cor
80	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for cor. to sec.
	15. 16. 21 and 22
	Land rolling
	Soil 2d rate

Township 7 N R 41 W 6th P M

chains	
	East on a random line
	between sec. 15 and 22
	Va. 14°29' E
40	set Post for temporary 1/4 sec cor.
79.92	intersected N. and S. line
	14 links South of cor to sec. 14
	15. 22 & 23 from which I run
	~~Ea~~ S. 89°54' W. on a true line
	between sec. 15 and 22
	Va. 14°29' E
39.96	set Post deposit charred stake
	raised mound of earth with
	pits as per instructions for
	1/4 sec. cor.
79.92	Cor. to sec. 15. 16. 21 and 22
	Land gently rolling
	Soil 2d rate

Township 7 N R 41 W 6th P M

Chains	
	North between sec. 15 and 16
	Va. 14° 29' E
40	set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 sec. Cor.
80	set Post deposit charred stake
	raised mound of earth with
	pits as per instructions for
	Cor to sec. 9. 10. 15 and 16
	Land rolling prairie
	Soil 2d rate

Township 7 N R 41 W 6th P M

Chains	
	East on a random line
	between sec. 10 and 15
	Va 14° 29' E
40	set Post for temporary 1/4 sec. cor
80	intersected N. and S. line 2 1 lks
N of	cor to sec. 10. 11. 14 and 15
	from which I run W 89° 51'
	West on a true line
	between sec. 10 and 15
	Va 14° 29'
40	set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 sec. cor
80	cor. to sec. 9. 10. 15 and 16
	Land gently rolling
	Soil 2d rate

Township 7 N. R. 41 W. 6th Pm

Chains	
	North between sec. 9 & 10
	Va 14° 29' E
40	set Post Deposit charred
	stake raised mound of
	earth with pits as per
	instruction for 1/4 sec. cor.
80	set Post deposit charred
	stake raised mound of
	earth with pits as per
	instruction for cor to sec.
	3, 4, 9 and 10
	Land gently rolling
	Soil 2d rate

Township 7 N R 41 W 6th Pm

Chains	
	East on a random line
	between sec. 3 and 10
	Va 14° 29' E
40	set Post for temporary 1/4 cor.
80.09	intersected north and south
	line 23 links north of the
	cor to sec. 2. 3. 10 and 11
	from which I run
	N 89° 50' W on a true line
	between sec. 3 and 10
	Va 14° 29' E
40.04½	set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 sec. cor
80.09	The cor to sec 3, 4, 9, and 10
	Land gently rolling
	Soil 2d rate

Township 7 N R 41 W 6th P.M.

Chains	
	North on a random line between Sec. 3 and 4 Va. 14° 29' E
40	Set Post for temporary 1/4 Cor.
69.80	Crossed draw or drain with sandy bottom bears S.E.
79.91	intersected north boundary 7 links East of Cor to Sec. 3 and 4 from which I run S 3' E on a true line between Sec. 3 and 4 Va. 14° 29' E
39.91	Set Post deposit charred stake raised mound of earth with pits as per instruction for 1/4 Sec. Cor
79.91	Cor to Sec. 3.4.9 and 10

Land rolling prairie
Soil 2d rate

Township 7 N R 41 W. 6th PM

Chains	
	North between Sec. 32 and 33 Va. 14° 29' E
38.90	Crossed the head of the ~~branch~~ White man's Fork of the Republican river 30 links wide running South East. Clear spring water.
40	Set Post deposit charred stake raised mound of earth with pits as per instruction for 1/4 Sec. Cor.
80	Set Post deposit charred stake raised mound of earth with pits as per instructions for Cor to Sec. 28.29.32 and 33

Land broken
Soil sandy, 3d rate

Township 7 N R 41 W 6th P M

Chains	
	East on a random line between sec. 28 and 33 Va. 14° 29' E
40	set Post for temporary 1/4 cor.
80	intersected N. and S. line 9 L. N of Cor to sec. 27. 28. 33 and 34 from which I run N 89° 56' West on a true line between sec. 28 and 33 Va. 14° 29' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec cor
80	Cor. to sec. 28. 29. 32 & 33

Land rolling
Soil 2d rate

Township 7 N R 41 W 6th P M

Chains	
	North between sec. 28 and 29 Va. 14° 29' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instruction for cor. to sec. 20. 21. 28 and 29

Land gently rolling
Soil 2d rate

Oct 21st 1872

Township - 7 N R 41 W. 6th P.M.

Chains	
	East on a random line between sec. 21 and 28 Va. 14°29' E
40	set Post for temporary 1/4 sec. cor.
80	intersected N. and S. line 13 lks
N.J.	Cor. to sec. 21. 22. 27 and 28 from which I run N 89° 55' West on a true line between sec. 21 and 28 Va. 14°29' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	The cor to sec 20. 21. 28 and 29
	Land gently rolling Soil 2d rate

Township - 7 N R 41 W. 6th P.M.

Chains	
	North between sec. 20 and 21 Va. 14°29' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 16. 17. 20 and 21
	Land gently rolling Soil 2d rate

Township 7 N R 41 W 6th P M

Chains	
	East on a random line between sec. 16 and 21 Va. 14° 29' E
40	set Post for temporary 1/4 cor
79.93	intersected N. and S. line 16 links N. of cor to sec. 15. 16 21 and 22. from which Grun N 89 53 W. on a true line between sec. 16 and 21 Va 14° 29' E
39.96 1/2	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor
79.93	cor. to sec. 16. 17. 20 & 21
	Land rolling Soil 2d rate

Township 7 N R 41 W 6th P M

Chains	
	North between sec. 16 & 17 Va. 14° 29' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 8. 9. 16 and 17
	Land gently rolling Soil 2d rate

Township 7 N R 41 W 6th P.M.

Chains	
	East on a random line between sec. 9 and 16 Va. 14° 29' E
40	Set Post for temporary 1/4 cor
80.10	intersected North and South line 19 lks N of cor to sec. 9. 10. 15 and 16 from which I run
N 89° 52'	East on a true line between sec. 9 and 16 Va 14° 29' E
40.05	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80.10	cor. to sec. 8. 9. 16 and 17

Land gently rolling
Soil 2d rate

Township 7 N R 41 W. 6th P.M.

Chains	
	North between sec. 8 and 9 Va 14° 29' E
40	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	Set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec 4. 5. 8 and 9.

Land gently rolling
Soil 2d rate

Township 7 N R 41 W 6th PM

chains	East on a random line between Sec. 4 and 9 Va 14° 29' E
40	Set Post for temporary 1/4 Sec. Co.
79.91	intersected N. and S. line 29 links N. of cor to Sec. 3.4 9 and 10 from which I run N 89° 48' W. on a true line between Sec. 4 and 9 Va. 14° 29' E
39.95 1/2	Set Post deposit charred stake raised mound of earth with pits as per instruction for 1/4 Sec. Co
79.91	Co. to Sec. 4.5.8 and 9

Land rolling
Soil 2d rate

Township 7 N R 41 W 6th PM

chains	North on a random line between Sec. 4 and 5 Va 14° 29' E
40	Set Post for temporary 1/4 Sec. Co
79.83	intersected north boundary of Township 23 links East of cor to Sec. 4 and 5 from which I run S. 16' E on a true line between Sec. 4 and 5 Va 14° 29'
39.83	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
79.83	Co. to Sec. 4.5.8 and 9

Land rolling prairie
Soil 2° rate

Township 7 N R 41 W 6th Pm

Chains	
	North between sec. 31 and 32
	Va. 14°29' E
40	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor
60.85	Crossed draw with water
	supposed to be the Head
	of the ~~Frenchman's or~~
	Whiteman's Fork of the
	Republican river bears
	South East
80	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for cor. to sec.
	29.30.31.32
	Land broken
	Soil Sandy 3d rate

Township 7 N R 41 W. 6th Pm

Chains	
	East on a random line
	between sec. 29 and 32
	Va 14°29' E
40	set Post for temporary 1/4 sec. cor
61.30	Crossed dry creek bears S
80	intersected N. and S. line 8 lks
	S of cor to sec. 28 29.32 & 33
	from which I run S 89°57'
	West on a true line
	between sec. 29 and 32
	Va. 14°29' E
40	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
80	Cor. to sec. 29.30.31 & 32
	Land Broken
	Soil Sandy 3d rate

Township 7 N. R. 41 W. 6th P.M.

chains	
	West on a random line between sec. 30 and 31 Va. 14° 29' E
40	set Post for temporary 1/4 cor
51.50	Crossed ~~draw~~ Dry Creek with water in the head of the White=mans Fork bears S.E.
85.61	intersected West boundary of Township 18 Lks S of Cor to sec 30 and 31 from which I run
S 89° 52'	East on a true line between sec. 30 and 31 Va. 14° 29' E
45.61	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor
85.61	cor. to sec. 29. 30. 31 & 32

Land Broken
Soil Sandy 3d rate

Township 7 N. R. 41 W. 6th P.M.

chains	
	North between sec. 29 and 30 Va 14° 29' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor to sec 19. 20. 29 and 30

Land rolling
Sandy Soil 3d rate

Oct 22d 1872

Township 7 N. R. 4 W. 6th P.M.

Chains	
	East on a random line between sec. 20 and 29 Va 14° 29' E
40	set Post for temporary 1/4 Cor
44.62	Crossed Dry Creek bears S.
80.19	intersected N. & S. line 7 links north of the cor to sec. 20. 21. 28 and 29 from which I run N. 89° 53' West on a true line between sec. 20 & 29 Va 14° 29' E
40.09½	set Post deposit charred stake raised mound of earth with pits as per instruction for 1/4 sec. cor
80.19	Cor. to sec. 19. 20. 29. 30

Lana Broten
Soil Sandy 3rd rate

Township 7 N. R. 4 W. 6th P.M.

Chains	
	West on a random line between sec. 19 and 30 Va 14° 29' E
40	set Post for temporary 1/4 sec. cor
85.94	intersected West boundary of Township 13 lks N of Cor to Secs 19 and 30 from which I run East on a true line between sec. 19 and 30 Va 14° 29' E
45.94	set Post deposit charred stake raised mound of earth with pits as per instruction for 1/4 sec. cor
85.94	Cor. to sec. 19. 20. 29. 30

Lana Broten
Soil Sandy 3rd rate

Township 7 N R 41 W 6th P.M.

chains	
	North between sec. 19 & 20 Va. 14° 29' E
40	Set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor
80	Set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 17. 18. 19 and 20
	Land rolling Soil 2d rate

Township 7 N R 41 W 6th P.M.

chains	
	East on a random line between sec. 17 and 20 Va. 14° 29' E
23	Crossed dry Creek bears S.E.
40	Set Post for temporary ¼ sec. cor
80.07	intersected N. and S. line 9 links North of cor. to sec. 16. 17. 20 and 21 from which I run W. 89 56 W on a true line between sec. 17 and 20 Va. 14° 29' E
40.03½	Set Post deposit charred stake raised mound of earth with pits as per instruction for ¼ sec. cor
80.07	Cor. to sec. 17. 18. 19 and 20
	Land rolling Soil sandy 2d rate

Township 7 N R 41 W 6th P M

chains	
	West on a random line between sec. 18 and 19 Va. 14° 29' E
40	set Post for temporary 1/4 Cor
86.25	intersected West boundary of Township 14 links North of cor to sec. 18 and 19 from which Trees Ne 89.54 E. on a true line between sec. 18 and 19 Va. 14° 29' E
46.25	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
86.25	Cor. to sec. 17, 18, 19 & 20
	Land rolling Soil 2d rate

Township 7 N R 41 W. 6th P M

chains	
	North between sec. 17 and 18 Va. 14° 29' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor
73.20	Crossed dry Creek bears S.E.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 7, 8, 17 and 18
	Land rolling Soil 2d rate

Township 7 N.R. 41 W. 6th Pm

chains	
	East on a random line between sec. 8 and 17 Va. 14° 29' E
40	set Post for temporary 1/4 cor
80 14	intersected N. and S. line 7 lk N of cor. to sec. 8. 9. 16 and 17 from which Grun N 89° 57'
	West on a true line between sec. 8 and 17 Va. 14° 29' E
40 07	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor
80.14	Cor. to sec. 7. 8. 17 and 18
	Land rolling prairie soil 2d rate

Township 7 N R 41 W. 6th Pm

chains	
	West on a random line between sec. 7 and 18 Va. 14° 29' E
(8.00) 8.00	Crossed dry creek bears S. E
40.00	set Post for temporary 1/4 cor.
86.58	intersected West boundary of Township 8 links N. of cor to sec. 7 and 18 from which Grun N. 89. 57 E on a true line between sec. 7 and 18 Va. 14° 29' E
46.58	set Post deposit charred stake raised mound of earth with pits as per instruction for 1/4 sec. cor
86.58	Cor. to sec. 7. 8. 17 and 18
	Land level on line soil 2d rate

Township 7 N R 41 W. 6th Pm

chains	North between sec. 7 and 8
	Va. 14° 29' E
40	Set Post deposit charred stake raised mound of earth with pits as per instruction for 1/4 sec. cor
80	Set Post deposit charred stake raised mound of earth with pits as per instructions for cor to sec. 5.6. 7 and 8
	Land gently rolling soil 2d rate

Township 7 N R 41 W. 6th Pm.

chains	East on a random line between sec. 5 and 8
	Va 14° 29' E
40	Set Post for temporary 1/4 sec. cor
80.13	intersects N. and S. line 19 links N. of cor to sec. 4. 5. 8 and 9 from which Trees N 89° 53' W on a true line between sec. 5 and 8
	Va 14° 29' E
40.06½	Set Post deposit charred stake raised mound of earth with pits as per instruction for 1/4 sec. cor.
80.13	Cor to sec. 5. 6. 7 & 8
	Land rolling & soil 2d rate

Township 7 N R 41 W. 6th P.M.

chains	
	West on a random line between sec. 6 and 7 Va. 14°29' E
40	set Post for temporary 1/4 sec. cor.
63.40	crossed dry Creek bears S.E
86.93	intersected West boundary of Township 16 links North of cor. to sec. 6 and 7 from which I run N 89.56 E on a true line between sec. 6 and 7 Va. 14°29' E
46.93	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
86.93	Cor. to sec. 5. 6. 7 and 8

Land gently rolling soil 2nd rate

Township 7 N. R. 41 W. 6th P.M.

chains	
	North on a random line between sec. 5 and 6 Va. 14°29' E
40	set Post ~~for~~ temporary 1/4 sec. cor.
79.62	intersected North boundary of Township 16 links East of cor. to sec. 5 and 6 from which I run S 7' E on a true line between sec. 5 and 6 Va. 14°29' E
39.62	set Post deposit charred stake raised mound of earth with pits as per instruction for 1/4 sec. cor.
79.62	Cor. to sec. 5. 6. 7 and 8

Land gently rolling soil 2nd rate

Oct 23d 1872

General Discription

This Township is gently rolling
frairie except along the
South Boundary ~~where~~ along the
~~French Mans Fork of the~~ Whitemans fork of Republican River
~~Republican River approaches~~
~~it~~ is broken and the soil
very sandy and not fit for
any purpose the rest is
good for grazing having
a good growth of short grass

A. List
of the names of the individ=
=uals who assisted in
running, measuring and
marking the subdivision
lines and corners of Town=
=ship No. 7. North Range
41 West of the 6th Principal
Meridian

Harry N. Williams	Chainman
Thomas Daly	Chainman
Charles Rockrig	Flagman
John M. Robinson	Moundman
	Comp-assman

We hereby certify that we assisted John R. Patrick Deputy Surveyor in Subdividing Town=ship No. 7 North range 44 West of the 6th Principal Meridian and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions of the Surveyor General

Harry Williams chainman
[illegible] chainman
Charlie Roehrig Flagman
J. W. M. Robinson Moundman

Subscribed and sworn to by the above named persons before me a Notary Public in and for the County of Lancaster in the State of Nebraska this 29th day of November 1872

Thos. H. Hyde
Notary Public

John R. Patrick do solemnly swear that in pursuance of a joint contract no 62 wherein John R. Patrick and H. B. Stout are joint contractors with E. E. Cunningham United States Surveyor General for the District of Nebraska and Iowa bearing date the 29th day of June A. D. 1872 I have well faithfully and truely in my own proper person and in strict conformity with the Instructions of the Surveyor General the Surveying manual and the Laws of United States surveyed all those parts or portions of the Township No 7 north of the Base Line of Range 44 West of the 6th Principal meridian in the State of Nebraska as are represented in the foregoing Field notes as having been surveyed under my direction and I do further solemnly swear that all the corners of said surveys have been established and perpet-

made in strict accordance with the surveying manual and Printed Instructions and that the foregoing are the true and original field notes of such survey

Jno. R. Patrick

Deputy Surveyor

Subscribed by the said John R. Patrick deputy Surveyor and sworn before me a Notary Public within and for the County of Lancaster in the State of Nebraska this 29th day of Nov A.D. 1872

Thos. H. Hyde
Notary Public

Surveyor General's Office
Plattsmouth Jan 6th 1872

The foregoing field notes of the survey and subdivision of Township No 7. North of Range No 41 East of the 6th Principal Meridian in Nebraska executed by John R. Patrick Deputy Surveyor under point contract No 62. dated June 29th A.D. 1872 wherein John R. Patrick & H. B. Hunt are joint contractors in the month of October 1872. having been critically examined the necessary corrections and explanations made. the said field notes and the survey they describe are hereby approved

E. E. Cummings
Surveyor General

Index Diagram of Town 8 N. Range 41 W.



Field Notes of The Subdivision and Survey of Township No. 8 N. R. 41 W. 6th P.M. in the State of Nebraska

Executed
By John R. Patrick Deputy Surveyor under Joint Contract No 62 dated June 29th 1872

Survey
Commenced Oct. 24th 1872
Completed Oct. 29th 1872

List of names of persons employed to assist in Surveying this Township showing the respective capacities in which they acted

H. H. Williams Chainman
T. Daily Chainman
C. Roehrig Flagman
J. M. Robenson Mound man

Township 8 N.R. 41 W. 6th P.M.

Chains	
	To determine the proper adjust-ment of my compass for the subdivision of this Township I commenced at the corner to Townships 8 N.R. 40 W and 8 N.R. 41 W and run north on the 5th Guide meridian and East boundary of sec. 36. Township 8 N.R. 41 W Va. 13°55' E
40.07	To a point 39 lintrs East of 1/4 sec. co.
80.29	To a point 81 lintrs East of cor. 4 sec. 25 and 36
	To retrace this line or run parallel thereto my compass must be adjusted to a Variation of 14°30' East

Township 8 N.R. 41 W 6th P.M.

Chains	
	North between sec. 35 and 36 Va. 14°30' E
40	Set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
80	Set Post deposit charred stake raised mound of earth with pits as per instructions for Cor. to sec. 25. 26. 35 and 36
	Land level soil 2d rate

Township 8 N.R. 41 W 6th P.M.

Chains	
	East on a random line between sec. 25 and 36 Va. 14°30' E
40	Set Post for temporary ¼ sec. cor.
80.02	intersected 5th Guide Meridian and East boundary of Township 22 links South of cor. to sec. 25 and 36 from which I run S 89.51 W on a true line between sec. 25 and 36 Va. 14°30' E
40.01	Set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
80.02	Cor. to sec. 25. 26. 35 and 36
	Land gently rolling soil 2d rate

Township 8 N R 4 W 6th P M

Chains	
	North between Sec. 25 and 36
	Va. 14°30' E
40	Set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 Sec. Cor.
75	Crossed drawbears S. E.
80	Set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for cor. to Sec.
	23. 24. 25 and 26
	Land rolling
	Soil 2d rate

Township 8 N R 4 W 6th P M

Chains	
	East on a random line
	between Sec. 24 and 25
	Va. 14°30' E
40	Set Post to temporary 1/4 Sec. cor.
80.10	in lieu of the 5th Guide Meridian
	and East boundary of Town-
	ship 79 links South of
	cor. to Sec. 24 and 25
	from which Drum
	S 89.26 W on a true line
	between Sec. 24 and 25
	Va 14°30' E
40.05	Set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 Sec. cor.
80.10	cor to Sec. 23. 24. 25 and 26
	Land rolling
	Soil 2d rate

Township 8 N R 41 W 6th P M

chains	
	north between sec. 23 and 24
	Va. 14° 30' E
40	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
80	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for cor. to sec.
	13. 14. 23 and 24
	Land gently rolling
	Soil 2° rate

Township 8 N R 41 W 6th P M

chains	
	East on a random line
	between sec. 13 and 24
	Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
80	intersected 5th Guide meridian
	and East boundary of Town-
	-ship 2 chains 76 links South
	of cor. to sec. 13 and 24.
	This closing being out of limit
	I retrace the lines between sec.
	13 and 24. 23 and 24. 25 and 26
	35 and 36. to the South boundary
	of Township, finding these lines
	correct I commenced at the corner
	to Townships 7 and 8 and trace
	the 5th Guide meridian North
	between sec. 31 and 36
	Va. 14° 30' E
40.07	1/4 sec. cor.
80.29	Cor. to sec. 25. 30. 31 and 36
40.03	1/4 sec. cor. here line runs N. 1° 24' W
80.51	Cor. to sec. 19. 24. 25 and 30
	north between sec. 19 and 24
41.00	1/4 sec. cor. here the line runs N. 2° 17' W
chains	
82.17	Cor to sec. 13. 18. 19 and 24
	North between sec. 13 and 18
41.06	1/4 sec. cor.

	the 5th Guide meridian North
	between sec. 31 and 36
	Va. 14° 30' E
40.04	1/4 sec. cor.
80.29	Cor. to sec. 25. 30. 31 and 36
40.03	1/4 sec. cor. here line runs N. 1° 24' W
80.51	Cor. to sec. 19. 24. 25 and 30
	North between sec. 19 and 24
41.00	1/4 sec. cor. here the line runs N. 2° 17' W

chains	
82.17	Cor. to sec. 13. 18. 19 and 24
	North between sec. 13 and 18
41.06	1/4 sec. cor.
82.00	Cor. to sec. 7. 12. 13 and 18 here the line runs N 1° 42' W
	North between sec. 7 and 12
40.76	1/4 sec. cor.
81.50	Cor. to sec. 1. 6. 7 and 12
	North between sec. 1 and 6
41.06	1/4 sec. cor.
82.00	Cor. of Township on 2d standard Parallel north.
	From the cor. to sec. 13 and 24 on 5th Guide meridian I run S. 88° 02' W on a true line between sec. 13 and 24
	Va. 14° 30' E
40	at Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	Cor. to sec. 13. 14. 23 and 24
	Land gently rolling
	Soil 2d rate

Township 8 N R 41 W 6th P M

Chains	
	North between Sec. 13 and 14
	Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ Sec. Cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for Cor. to Sec. 11, 12, 13 and 14.
	Land rolling
	Soil 3rd rate

Township 8 N R 41 W 6th P M

Chains	
	East on a random line between Sec. 12 and 13
	Va. 14° 30' E
40	set Post for temporary ¼ Sec. Cor.
79.54	intersected 5th Guide meridian and East boundary of Township 5 chains South of Cor. to Sec. 12 and 13 from which Grn. S 86.26 W on a true line between Sec. 12 and 13.
	Va. 14° 30' E
39.77	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ Sec. Cor.
79.54	Cor. to Sec. 11, 12, 13 and 14
	Land rolling
	Soil 3rd rate

Township 8 N R 41 W 6th P.M.

Chains	
	north between sec. 11 and 12
	Va. 14° 30' E
40	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for ¼ sec. cor.
80	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for Cor. to sec.
	1, 2, 11 and 12
	Land gently rolling
	Soil 3d rate

Township 8 N R 41 W 6th P.M.

Chains	
	East on a random line
	between sec. 1 and 12
	Va. 14° 30' E
38.30	crossed draw bears S.E.
40	set Post for temporary ¼ sec. cor.
79.80	intersected 5th Guide meridian
	and East boundary of Town-
	ship 6 chains 51 links South
	of Cor. to sec. 1 and 12
	from which Brass
	S. 85.21 W on a true line
	between sec. 1 and 12
	Va. 14° 30' E
89.20	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for ¼ sec. cor.
79.80	Cor. to sec. 1, 2, 11 and 12
	Land rolling
	Soil 3d rate

Township 8 N R 41 W 6th P.M.

chains	
	north on a true line between sec. 1 and 2. Va. 14° 30' E
20	crossed drain bears S.E.
40	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
86.40	intersected 2d Standard Parallel and north boundary of Township 23 miles east of cor. to sec. 31 and 36 T. 9. N R 40 and 41 W. where I set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 1 and 2

Land rolling

Soil 2d rate

Township 8 N R 41 W 6th P.M.

chains	
	north between sec. 34 and 35 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 26, 27, 34 and 35

Land rolling

Soil 2d rate

Oct. 25th 1892

Township 8 N R 41 W 6th P M

chains	
	East on a random line between sec. 26 and 35 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
80	intersected North and South line 15 links South of cor. to sec. 25. 26. 35 and 36 from which bearing S 86° 54' W. on a true line between sec. 26 and 35 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	cor. to sec. 26. 27. 34 and 35
	Land rolling Soil 2nd rate

Township 8 N R 41 W 6th P M

chains	
	north between sec. 26 and 27 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 22. 23. 26 and 27
	Land rolling Soil 2nd rate

Township 8 N R 4 W 6th P.M.

Chains	East on a random line between sec. 23 and 26 Va. 14° 30' E
40	set Post for temporary ¼ sec. cor.
76	crossed drain bears S.E
80.27	intersected north and South line 21 links South of cor. to sec. 23. 24. 25 and 26 from which I run S 89° 51' W on a true line between sec. 23 and 26 Va. 14° 30' E
40.13½	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
80.27	cor to sec. 22. 23. 26 and 27

Land rolling
Soil 2d rate

Township 8 N R 4 W 6th P.M.

Chains	north between sec. 22 and 23 Va. 14° 30' E
21	crossed drain bears S.E.
40	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 14. 15. 22 and 23

Land rolling
Soil 2d rate

Township 8 N R 4 W 6th P.M.

Chains	
	East on a random line between Sec. 14 and 23 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
79.98	intersected North and South line 14 links South of cor to sec. 13. 14. 23 and 24 from which I run S 89. 54 W on a true line between sec. 14 and 23 Va. 14° 30' E
39.99	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.98	cor. to sec. 14. 15. 22 and 23
	Land rolling Soil 2d rate

Township 8 N R 4 W 6th P.M.

Chains	
	North between sec. 14 and 15 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 10. 11. 14 and 15
	Land rolling Soil 2d rate

Township 8 N R 41 W 6th P. M

chains	
	East on a random line between sec. 11 and 14 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor
80.12	intersected North and South line 6 links South of Cor. to sec. 11. 12. 13 and 14 from which I run S 89° 57' W on a true line between sec. 11 and 14
40.06	Va. 14° 30' E set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor
80.12	Cor. to sec. 10. 11. 14 and 15

Land rolling
Soil 2d rate

Township 8 N R 41 W 6th P. M

chains	
	north between sec. 10 and 11 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 2. 3. 10 and 11

Land rolling
Soil 2d rate

Township 8 N R 4 W 6th P M

Chains	
	East on a random line between sec. 2 and 11 Va. 14° 30' E
40	set Post for temporary ¼ sec. cor.
80.10	intersected north and South line 4 links South of cor. to sec. 1, 2, 11 and 12 from which I run S 89° 5' W on a true line between sec. 2 and 11 Va. 14° 30' E
40.05	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
80.10	cor to sec. 2, 3, 10 and 11

Land rolling
Soil 3rd rate

Township 8 N R 4 W 6th P M

Chains	
	north on a true line between sec. 2 and 3 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for ¼ sec. cor.
59	crossed the head of drain bears S.E.
85.90	intersected 1st standard Parallel and north boundary of Township at a point 81 links East of cor. to sec. 35 and 36 Township 9 N R 4 W whence set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 2 and 3, T. 8 N R 4 W.

Land rolling
Soil 3rd rate

Township 8 N R 4 W 6th P.M.

chains	
	North between Sec. 33 and 34
	Va. 14°30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 27. 28. 33 and 34
	Land rolling
	Soil Poor

Township 8 N R 4 W 6th P.M.

chains	
	East on a random line between sec. 27 and 34
	Va. 14°30' E
40	set Post for temporary 1/4 sec. cor.
79.88	intersected north and South line 22 links South of cor. to sec. 26. 27. 34 and 35
	from which I run
	S 89. 54 W on a true line between sec. 27 and 34
	Va. 14°30' E
39.94	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.88	cor. to sec. 27. 28. 33 and 34
	Land rolling
	Soil Poor

Township 8 N R 41 W 6th P.M.

chains	
	North between sec. 27 and 28
	Va. 14°30' E
40	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
80	set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for cor. to sec.
	21, 22, 27 and 28
	Land rolling
	Soil 2d rate

Township 8 N R 41 W 6th P.M.

chains	
	East on a random line
	between sec. 22 and 27
	Va. 14°30' E
40	set Post for temporary 1/4 sec. cor.
79.90	intersected north and South
	line ~~between~~ 8 links South of cor.
	to sec. 22, 23, 26 and 27
	from which I run
	S 89.57 W on a true line
	between sec. 22 and 27
	Va. 14°30' E
39.95	set Post deposit charred
	stake raised mound of
	earth with pits as per
	instructions for 1/4 sec. cor.
79.90	Cor. to sec. 21, 22, 27 and 28
	Land rolling
	Soil 2d rate

Township 8 N R 4 W 6th P.M.

Chains	
	North between Sec. 21 and 22 Va. 14° 30' E.
40	Set Post deposit charred State raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
43.10	crossed drain bears S.E.
80	Set Post deposit charred State raised mound of earth with pits as per instructions for Cor. to Sec. 15. 16. 21 and 22
	Land rolling Soil 3d rate
	Oct. 26th 1872

Township 8 N R 4 W 6th P.M.

Chains	
	East on a random line between Sec. 15 and 22 Va. 14° 30' E
40.00	Set Post for temporary 1/4 Sec. Cor.
79.86	intersected north and South line 5 links South of cor to Sec. 14. 15. 22 and 23 from which I run S. 89° 58' W on a true line between Sec. 15 and 22 Va. 14° 30' E
39.93	Set Post deposit charred State raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
79.86	Cor. to Sec. 15, 16, 21 and 22
	Land rolling prairie Soil 2d Rate

Township 8 N R 41 W 6th P M

chains	north between sec. 15 and 16
	Va. 14° 30' E
40	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
80	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for cor. to sec.
	9. 10. 15 and 16
	Land rolling
	Soil 2d rate

Township 8 N R 41 W 6th P M

chains	East on a random line
	between sec. 10 and 15
	Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
79.90	intersected north and South
	line 7 links South of cor to
	sec. 10. 11. 14 and 15
	from which I run
	S 89.57 W on a true line
	between sec. 10 and 15
	Va. 14° 30' E
39.95	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
79.90	cor to sec. 9, 10, 15 and 16
	Land rolling
	Soil 2d rate

Township 8 N R 41 W 6th P.M.

chains	
	north between sec. 9 and 10
	Va. 14° 30' E
40	set Post deposit chased
	State raised mound
	of earth with pits as per
	instructions for ¼ sec. cor.
80	set Post deposit chased
	State raised mound
	of earth with pits as per
	instructions for Cor. to sec.
	3. 4. 9 and 10
	Land rolling
	Soil 2nd rate

Township 8 N R 41 W 6th P.M.

chains	
	East on a random line
	between sec. 3 and 10
	Va. 14° 30' E
40	set Post for temporary ¼ sec. cor.
79.80	intersection with and South
	line of limits South of cor.
	to sec. 2. 3. 10 and 11
	from which I run
	S 89.56 W on a true line
	between sec. 3 and 10
	Va. 14° 30' E
39.90	set Post deposit chased
	State raised mound of
	earth with pits as per
	instructions for ¼ sec. cor.
79.80	Cor to sec. 3. 4. 9 and 10
	Land rolling
	Soil 2nd rate

Township 8 N R 4 W 6th P.M.

chains	
	north between Sec. 3 and 4 on a true line Va: 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
85.10	intersected 2d standard parallel and north boundary of Township 190 links E of set of cor. to sec. 34 and 35 T. 9 N. R 4 W where I set Post deposit charred stake raised mound of earth with pits as per instructions for Cor. to Sec. 3 and 4 Town 8 N R 4 W. 6th P.M.
	Land rolling Soil 2d rate

Township 8 N R 4 W 6th P.M.

chains	
	north between Sec. 33 and 34. Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for Cor. to sec. 28. 29. 32 and 33
	Land gently rolling Soil 2d rate

Township 8 N R 4 W 6th P M

Chains	
	East on a random line between Sec. 28 and 33 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
79.94	intersected North and South line 9 links North of cor
∠	to Sec. 27. 28. 33 and 34 from which I run
N.	89. 56. W on a true line between Sec. 28 and 33 Va. 14° 30' E
39.97	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.94	Cor. to Sec. 28, 29, 32 and 33

Land rolling
Soil 2d rate

Township 8 N R 4 W 6th P M

Chains	
	north between Sec. 28 and 29 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to Sec. 20. 21 28 and 29

Land rolling
Soil 2d rate

Township 8 N R 41 W 6th P M

chains	
	East on a random line between sec. 21 and 28 Va. 14°30' E
40	Set Post for temporary 1/4 sec. cor.
79.96	intersected north and South line 15 links South of cor. to sec. 21. 22. 27 and 28 from which Grun
	S 89°54' W on a true line between sec. 21 and 28 Va. 14°30' E
39.98	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.96	cor. to sec. 20. 21. 28 and 29

Land rolling
Soil 2d rate

Township 8 N R 41 W 6th P M

chains	
	north between sec. 20 and 21 Va. 14°30' E
40	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
69.80	crossed drain bears S. E
80	Set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 16. 17. 20 and 21

Land rolling
Soil 2d rate

Township 8 N R 41 W 6th P.M.

Chains	
	East on a random line between sec. 16 and 21 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
79.86	intersected north and South line 17 links South of cor. to sec. 15. 16. 21 and 22 from which I run S 89.53 W on a true line between sec. 16 and 21 Va. 14° 30' E
39.93	set Post deposit charred stake raised mound of earth with pits as per instruction for 1/4 sec. cor.
79.86	cor to sec. 16. 17. 20 and 21

Land rolling
Soil 2d rate

Township 8 N R 41 W 6th P.M.

Chains	
	north between sec. 16 and 17 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 8. 9. 16 and 17

Land rolling
Soil 2d rate

Township 8 N R 41 W 6th P.M.

Chains	
	East on a random line between Sec. 9 and 16 Va. 14° 30' E
40	Set Post ~~deposit char~~ for temporary 1/4 Sec. Cor.
79.90	intersected north and south line 11 links north of Cor to Sec. 9. 10. 15 and 16 from which I run N 89.5° W on a true line between Sec. 9 and 16 Va. 14° 30' E
39.95	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
79.90	Cor. to Sec. 8, 9, 16 and 17

Land rolling
Soil 2d rate

Township 8 N Rio W 6th P.M.

Chains	
	north between Sec. 8 and 9 Va. 14° 30' E
40	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 Sec. Cor.
80	Set Post deposit charred stake raised mound of earth with pits as per instructions for Cor. to Sec. 4. 5. 8 and 9

Land rolling
Soil 2d rate

Oct. 28th 1872

Township 8 N R 41 W 6th P M

Chains	
	East on a random line between Sec. 4 and 9 Va. 14° 30' E
40	Set Post for temporary 1/4 sec. cor.
79.92	intersected north and South line 7 links South of Cor to Sec. 3.4.9 and 10 from which I run S 89° 57' W on a true line between Sec. 4 and 9 Va. 14° 30' E
39.96	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 Sec. cor.
79.92	Cor. to Sec. 4.5.8 and 9

Land rolling

Soil 2d rate

Township 8 N R 41 W 6th P M

Chains	
	north on a true line between Sec. 4 and 5 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
84.20	intersected 2nd Standard parallel and north boundary of Township at a point 283 links East of cor. to sec. 33 and 34 T. 9 N R 41 W. where I set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 4 and 5 T. 8 N R 41 W 6th P M

Land rolling

Soil 2d rate

Township 8 N R 41 W 6th P M

Chains	
	north between sec. 31 and 32
	Va. 14° 30' E
40.	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
80	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for cor. to sec.
	29, 30, 31 and 32
	Land rolling
	Soil 2d rate

Township 8 N R 41 W 6th P M

Chains	
	East on a random line
	between sec. 29 and 32
	Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
79.96	on the sec. line north and South
	line 24 links South of cor.
	to sec. 28, 29, 32 and 33
	from which Brass
	S 89. 50 W on a true line
	between sec. 29 and 32
	Va. 14° 30' E
39.98	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
79.96	cor. to sec. 29, 30, 31 and 32
	Land rolling
	Soil 2d rate

Township 8 N R 41 W 6th P M

Chains	
	West on a random line between sec. 30 and 31 Va. 14° 30' E
40	Set Post for temporary 1/4 sec. cor.
87.17	intersected West boundary of Township 13 links North of Cor. to sec. 30 and 31 from which I run N 89.54 E on a true line between sec. 30 and 31 Va. 14° 30' E
47.17	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
87.17	Cor. to sec. 29, 30, 31 and 32
	Land rolling Soil 2d rate

Township 8 N R 41 W 6th P M

Chains	
	north between sec. 29 and 30 Va. 14° 30' E
40	Set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	Set Post deposit charred stake raised mound of earth with pits as per instructions for Cor. to sec. 19, 20, 29 and 30
	Land rolling prairie Soil 2d rate

Township 8 N R 4 W 6th P M

Chains	
	East on a random line between sec. 20 and 29 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
80	intersected North and South line 14 links North of Cor. to sec. 20, 21, 28 and 29 from which I run N 89.54 W on a true line between sec. 20 and 29 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as instructions for 1/4 sec. cor.
80	Cor. to sec. 19, 20, 29 and 30
	Land rolling. Soil 2d rate

Township 8 N R 4 W 6th P M

Chains	
	West on a random line between sec. 19 and 30 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor
86.70	intersected West boundary of Township 5 links South of cor. to sec. 19 and 30 from which I run S 89.58 E on a true line between sec. 19 and 30 Va. 14° 30' E
46.70	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor
86.70	Cor. to sec. 19, 20, 29 and 30
	Land rolling Soil 2d rate

Township 8 N R 41 W 6th P M

chains	
	north between sec. 19 and 20
	Va. 14° 30' E
40	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
80	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for cor. to sec.
	17. 18. 19. and 20
	Land rolling
	Soil 2d rate

Township 8 N R 41 W 6th P M

chains	
	East on a random line
	between sec. 17 and 20
	Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
63.70	crossed drain bears S.E.
79.94	intersected North and South
	line 9 links north of cor
	to sec. 16. 17. 20 and 21
	from which I run
	N 89.56 W on a true line
	between sec. 17 and 20
	Va. 14° 30' E
39.97	set Post deposit charred
	stake raised mound
	of earth with pits as per
	instructions for 1/4 sec. cor.
79.94	cor. to sec. 17. 18. 19 and 20
	Land rolling
	Soil 2d rate
	Oct 29th 1872

Township 8 N R 41 W 6th P M

Chains	
	West on a random line between sec. 18 and 19 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
86.17	intersected West boundary of Township 7 links South of cor. to sec. 18 and 19 from which I run S 89.57 E on a true line between sec. 18 and 19 Va 14° 30' E
46.17	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
86.17	cor. to sec. 17, 18, 19 and 20

Land rolling
Soil 2d rate

Township 8 N R 41 W 6th P M

Chains	
	north between sec. 17 and 18 Va. 14° 30' E
29	crossed drain bears S.E.
40	set Post-deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
80	set Post-deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 7, 8, 17 and 18.

Land rolling
Soil 2d rate

Township 8 N R 41 W 6th P m

Chains	
	East on a random line between sec. 8 and 17 Va. 14° 30' E.
40	set Post for temporary 1/4 sec. cor.
79.96	intersected north and South line 9 links north of cor. to sec. 8, 9, 16 and 17 from which I run N. 89.56 W on a true line between sec. 8 and 17 Va. 14° 30' E
39.98	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
79.96	Cor. to sec. 7, 8, 17 and 18
	Land rolling Soil 2d rate

Township 8 N R 41 W 6th P m

Chains	
	West on a random line between sec. 7 and 18 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
85.81	intersected West boundary of Township 20 links North of cor. to sec. 7 and 18 from which I run N. 89.51 E on a true line between sec. 7 and 18 Va 14° 30' E
45.81	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
85.81	Cor to sec. 7, 8, 17 and 18
	Land gently rolling Soil 2d rate

Township 8 N R 41 W 6th P.M.

chains	
	North between sec. 5 and 8
	Va. 14°30' E
40	Set Post deposit charcoal
	stake raised mound
	of earth with pits as per
	instructions for ¼ sec. cor.
80	Set Post deposit charcoal
	stake raised mound
	of earth with pits as per
	instructions for cor. to sec.
	5. 6. 5 and 8
	Land rolling prairie
	Soil 2d rate

Township 8 N R 41 W 6th P.M.

chains	
	East on a random line
	between sec. 5 and 8
	Va. 14°30' E
40	Set Post for temporary ¼ sec. cor.
80	intersected north and South
	line 10 links South of cor
	to sec. 4, 5, 8 and 9
	from which Brass
	S 89. 56 W on a true line
	between sec. 5 and 8
	Va. 14°30' E
40	Set Post deposit charcoal
	stake raised mound
	of earth with pits as per
	instructions for ¼ sec. cor
80	cor to sec. 5. 6. 5 and 8
	Land rolling
	Soil 2d rate

Township 8 N R 41 W 6th P.M.

chains	
	West on a random line between sec. 6 and 7 Va. 14° 30' E
40	set Post for temporary 1/4 sec. cor.
85.09	intersected first boundary of Township 5 links South of cor. to sec. 6 and 7 from which I run S 89.58 E on a true line between sec. 6 and 7 Va 14° 30' E
45.09	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
85.09	Cor. to sec. 5, 6, 7 and 8

Land rolling
Soil 2nd rate

Township 8 N R 41 W 6th P.M.

chains	
	North on a true line between sec. 5 and 6 Va. 14° 30' E
40	set Post deposit charred stake raised mound of earth with pits as per instructions for 1/4 sec. cor.
83.65	intersected 2nd standard parallel and north boundary of Township 39 links East of cor. to sec. 32 and 33 T. 9 N R 41 W where I set Post deposit charred stake raised mound of earth with pits as per instructions for cor. to sec. 5 and 6 Township 8 N R. 41 W. 6th P.M.

Land rolling
Soil 2nd rate
Oct 29th 1872 completed

General Discription

This Township is gently rolling prairie with a good growth of short grass good for grazeng, the soil is but thin with a coarse gravel beneath and could not be adapted for cul-tivation

A List
of the names of the individuals who assisted in the running, measuring and marking the subdivision lines and corners of Township No. 8 North Range 41 West of the 6th Principal meridian

Harry H. Williams	Chainman
Thomas Daly	Chainman
Charles Roehrig	Flagman
John M. Robinson	Moundman
	Compassman

We hereby certify that we
assisted John R. Patrick deputy
Surveyor in subdividing Towns
No. 8 North Range 41 West of the
6th Principal meridian and
said Township has been in all
respects to the best of our Know
=ledge and belief well and fa
=fully surveyed and the bounda
monuments planted accordin
to the instructions of the surve
General

Harry Williams chainma
[illegible] chainma
Charlie Loehrig Flagman
Jno M Robinson mound m

Subscribed and sworn to by the
above named persons before me
a Notary Public in and for
county Lancaster in the State
of Nebraska this 29th day of
Nov 1872

Thos H. Hyde
Notary Public

J. John R. Patrick do solemnly
swear that in pursuance of a joint
contract No. 62 wherein John R
Patrick and H. B. Stout are joint
contractors with E. E. Cunningham
United States Surveyor General for
the district of Nebraska and Iowa
bearing date the 29th day of June
A. D. 1872 I have well faithfully
and truely in my own proper person
and in strict conformity with the
instructions of the Surveyor General
the surveying manual and the
laws of the United States surveyed
all those parts or portions of the
Township No. 8 North of the Base
line of Range 41 West of the 6th
Principal meridian in the State
of Nebraska as are represented
in the foregoing Field notes as
having been surveyed under
my direction and I do further
solemnly swear that all the
corners of said surveys have
been established and perfect=

=uated in strict accordance with the Surveying Manual and Printed Instructions and that the foregoing are the true and original Field notes of such Survey

Jno R Patrick

Deputy Surveyor

subscribed by the said John R. Patrick Deputy Surveyor and sworn to before me a notary Public within and for the County of Lancaster in the State of Nebraska this 29th day of November A.D. 1872

Wm. H. Hyde
notary Public

Surveyor Generals Office
Plattsmouth, Jany 6th 1873

The foregoing Field Notes of the Survey & Subdivision of Township No 8. N. of the Base Line Range No 41. West of the 6th P.M. in the State of Nebraska. Executed by John R. Patrick under joint contract No 62. Dated June 29th 1872. wherein John R. Patrick and H. B. Stout are joint contractors: in the month of Oct. 1872. having been critically examined the necessary corrections and explanations made the said Field notes and the surveys they describe are hereby approved.

E. E. Cunningham
Surveyor General.

General Land Office • Original Field Notes

Book Number

630

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.