General Land Office • Original Field Notes

Book Number

634

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

2

Town No 21 N Range No 41 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		43		30		19		8
18	54	17	42	16	29	15	18	14	7	13
53		52		41		28		17		6
19	51	20	40	21	27	22	16	23	5	24
50		49		39		26		15		4
30	48	29	38	28	25	27	14	26	3	25
47		46		37		24		13		2
31	45	32	36	33	23	34	12	35	1	36

12

12

Field Notes

of the Survey and subdivision of Township No. 21. R. 41. W. of the 6th P. M. in Nebraska. Executed by D. V. Stephenson Deputy U. S. Surveyor, under Contract No. 115 Dated June 29th 1880. Survey commenced August 9th 1880

Survey completed August 13th 1880

List of Names of assistants

Fred Haye Chainman
W. B. Briner Chainman
James Carroll ~~Woundsman~~
Oscar Boylan Flagman

Township No 21 N. Range No 41. W. of 6th P. M.

T. 21-24 N
R. 41 W.

chs	
	To determine the proper adjustment of my Compass for the subdivision of this Township I commence at the S. E. Cor. of the Township and run north on a blank line along the east boundary of Sec. 36. Va. 14° 5' E.
40.00	to a point 5 lks. east of 1/4 Sec. Cor.
80.00	to a point 12 lks east of Cor. to Secs 25 & 36. Therefore to retrace this line or run parallel thereto. My Compass must be adjusted to a variation of 14° 10' E.

Township No. 21. N.

chs.	
	From the Cor. to Secs. 35 & 36 on the south boundary of the Township (Cor. a mound and pits with post in mound in good condition) I run north bet. Secs. 35 & 36
	Va 14° 10' E.
40.00	Built mound of earth 2½ ft. high, from pits 18 x 24 x 12 in. deep for ¼ Sec Cor.
80.00	Deposited charcoal. Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in. deep, drove willow stake 2 x 2 in 2 feet long in S. E. pit for Cor to Secs. 25. 26. 35 & 36. Land level Soil first rate

Range No. 41. W. of 6th P. M.

chs.	
	East on a random line bet. Secs. 25 & 36. Va 14° 10' E.
22.00	leave valley bears N. & S.
40.00	Set temporary ¼ Sec. Cor.
80.42	Intersected 5th guide Meridian W. at a point 26 lks N. of the Cor. to Secs. 25 & 36. (Cor. a mound and pits with post in mound in good condition) From which Cor. I run N. 89° 49' West on a true line bet. Secs 25 & 36. Va. 14° 10' E.
40.21	Built mound of Earth 2½ ft. high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.
80.42	Cor. to Secs. 25. 26. 35 & 36. Land rolling Soil 2nd rate

Township No 21. N.

Chs	
	North bet Secs 25 + 26 Va 14° 10' E.
40.00	Built mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Deposited charcoal Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep, drove Willow stake 2 x 2 in 2 ft long in S.E. pit for Cor to Secs. 23, 24, 25 + 26. Land level Soil 1st rate

Range No 41. W. of 6th P. M.

Chs	
	East on a random line bet. Secs. 24 + 25 Va. 14° 10' E.
40.00	Set temporary 1/4 Sec. Cor.
50.00	leave Valley, bears N. + S.
80.18	Intersected 5th guide Meridian W. at a point 35 lks north of the Cor to Secs. 24 + 25 (Cor. a mound and pits with post in mound in good condition) From which Cor. I run N. 89° 45' West on a true line bet. Secs. 24 + 25 Va. 14° 10' E.
40.00	Built mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.18	Cor to Secs 23, 24, 25 + 26 Land level and rolling Soil 1st + 2nd rate

Township No. 21. N.

chs	
	North bet. Secs. 23 & 24 Va 14° 10' E.
40 00	Built mound of Earth 2½ ft. high from pits 18 x 24 x 12 deep for 1/4 Sec. Cor.
80.00	Deposited charcoal Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep, drove Stake 2 x 2 in. 2 ft long in S. E. pit for Cor to Secs 13. 14. 23 & 24 Land level Soil 1st rate

Range No. 41. W. of 6th P. M.

chs	
	East on a random line bet. Secs. 13 & 24 Va. 14° 10' E.
24.00	Leave valley bears N. & S. W.
40.00	Set temporary 1/4 Sec. Cor.
80.24	Intersected 5th guide Meridian W. at a point 7 lks. N. of the Cor to Secs. 13 & 24 (Cor. a mound and pits, with post in mound in good condition) From which Cor I run N. 89° 57' West on a true line bet. Secs 13 & 24 Va. 14° 10' E.
40.12	Built a mound of Earth 2½ ft. high from pits 18 x 24 x 12 deep for 1/4 Sec. Cor.
80 24	Cor. to Secs, 13. 14. 23 & 24 Land level and rolling Soil 1st & 2nd rate

Township No. 21 N.

Chs	
	North bet. Secs. 13 & 14 Va 14° 10' E.
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec. Cor.
50.00	Leave Valley N.W. & S.E.
80.00	Deposited charcoal Built mound of Earth 2½ ft. high, from pits 18x24x12 in deep. Drove Stake, Willow, 2 & 2 in. 2 feet long in S.E. pit for Cor. to Secs 11. 12. 13 & 14 Land level and rolling Soil 1st and 2nd rate

Range No. 41. W. of 6th P. M.

Chs	
	East on a random line bet. Secs. 12 & 13 Va 14° 10' E.
40.00	Set temporary 1/4 Sec Cor
80.36	Intersected 5th guide Meridian W. at a point 12 lks N. of the Cor to Secs. 12 & 13. (Cor. a mound and pits, with post in mound in good condition)
	From which cor I run N. 89° 55' West on a true line bet. Secs 12 & 13. Va 14° 10' E.
40.18	Built a mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 Sec. Cor.
80.36	Cor. to Secs 11. 12 13 & 14 Land rolling Soil 2nd rate

chs.	
	North bet. Secs. 11 & 12 Va. 14° 10' E.
40.00	Built a mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Deposited charcoal Built mound of Earth 2½ ft. high from pits 18 x 24 x 12 in. deep, Drove Willow Stake 2 x 2 in 2 ft long in S.E. pit for Cor to Secs. 1, 2, 11 & 12 Land rolling Soil 2nd rate

chs	
	East on a random line bet. Secs. 1 & 12. Va 14° 10' E.
40.00	Set temporary 1/4 Sec Cor
80.20	Intersected 5th guide Meridian W. at a point 18 lks. N. of the Cor to Secs 1 & 12. (Cor. a mound and pits. with post in in Mound ~~in mound~~ in good condition) From which cor I run N. 89° 52' West on a true line bet. Secs. 1 & 12 Va 14° 10' E.
40.10	Built a mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.20	Cor. to Secs. 1. 2. 11. & 12. Land rolling Soil 2nd rate

Township No. 21. N.

chs	
	North on a random line bet. Secs 1 & 2 Va 14°10' East
40.00	Set temporary 1/4 Sec. Cor.
79.80	Intersected the north boundary of the Township at a point 30 lks West of the Cor to Secs 1 & 2 (Cor. a mound and pits with post in pit in good condition)
	From which Cor. I run
	S. 13' West on a true line bet. Secs. 1 & 2
	Va 14° 10' E.
39.80	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.80	Cor. to Secs. 1. 2. 11. & 12. Land rolling Soil 2nd rate

Range No. 41. W. of 6th P. M.

chs	
	From the Cor. to Secs 34 & 35 on the South boundary of the Township (Cor. a Mound and pits with post in mound in good condition) I run north bet. Secs 34 & 35.
	Va 14° 10' E.
40.00	Built a mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.
80.00	Deposited Charcoal Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep. Drove willow Stake 2 x 2 in. 2 ft. long in S. E. pit for Cor. to Secs. 26. 27. 34 & 35 Land rolling Soil 2nd rate

Township No. 21. N.

Chs	
	East on a random line bet. Secs. 26 & 35 Va 14° 10' E.
8.00	Enter Valley bears N. & S.
40.00	Set temporary 1/4 Sec. Cor.
79.68	Intersected N & S. line at point 10 lks South of the Cor. to Secs. 25 26. 35 & 36. From which cor. I run S 89° 56' West on a true line bet. Secs. 26 & 35 Va 14° 10' E.
39.84	Built a mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.68	Cor. to Secs. 26 27 34 & 35 Land level Soil 1st rate August 9th 1880

Range No. 41. W. of 6th P. M.

Chs	
	North bet Secs 26 & 27 Va. 14° 10' E.
40.00	Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
81.00	Deposited charcoal Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep. Drove Willow Stake 2 & 2 in. 2 ft long in S. E. pit for Cor. to Secs. 22. 23. 26 & 27 Land rolling Soil 2nd rate

Township No 21. N.

Chs	
	East on a random line bet. Secs 23 & 26 Va 14° 10' E.
10.00	Enter Valley bears N & S.
40.00	Set temporary 1/4 Sec. Cor.
79.76	Intersected N & S. line at Cor to Secs. 23. 24. 25. & 26. From which Cor I run West on a true line bet. Secs 23 & 26. Va. 14° 10' E.
39.88	Built a mound of Earth 2½ ft. high from pits 18x24x12 in deep for 1/4 Sec. Cor.
79.76	Cor. to Secs 22. 23. 26 & 27 Land level Soil 1st rate

Range No 41 W. of 6th P. M.

Chs	
	North bet. Secs. 22 & 23 Va. 14° 10' E.
40.00	Built mound of Earth 2½ ft. high from pits 18x24x12 in deep for 1/4 Sec. Cor
80.00	Deposited charcoal Built mound of Earth 2½ ft. high from pits 18x24x12 in deep. Drove Willow stake 2x2 in 2 ft long in S. E. pit for Cor to Secs. 14. 15. 22 & 23. Land Rolling Soil 2nd rate

Township No. 21. N.

Chs	
	East on a random line bet. Secs 14 & 23 Va 14° 10' E,
10.00	Enter Valley bears N & S.
40.00	Set temporary 1/4 Sec. Cor,
79.82	Intersected N & S line at a point 14 lks S. of the Cor to Secs. 13 14. 23 & 24. From which Cor, I run S. 89° 54' West on a true line bet Secs 14 & 23 Va. 14° 10' E,
39.91	Built a mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.82	Cor to Secs. 14, 15, 22 & 23 Land level Soil 1st rate

Range No. 41 W. of 6th P.M.

Chs	
	North bet. Secs 14 & 15 Va. 14° 10' E.
19.00	Enter Valley bears N.W. & S.E.
40.00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.
80.00	Deposited charcoal Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep. Drove willow stake 2 x 2 in 2 ft long in S. E. pit for Cor to Secs. 10, 11, 14 & 15 Land level and rolling Soil 1st & 2nd rate

Township No. 21 N.

Chs	
	East on a random line bet. Secs. 11 & 14 Va 14° 10' E
40.00	Set temporary 1/4 Sec Cor
55.00	Leave Valley Bears N.W. & S.W.
79.70	Intersected N & S. line at a point 29 lks S. of the Cor. to Secs. 11. 12. 13 & 14 From which Cor I run S. 89° 48' West on a true line bet. Secs 11 & 14 Va. 14° 10' E.
39.85	Built a mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.70	Cor. to Secs 10. 11. 14 & 15 Land Rolling & level Soil 1st & 2nd rate

Range No. 41. W. of 6th P. M.

	North bet. Secs. 10 & 11 Va. 14° 10' E.
40.00	Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.
80.00	Deposited charcoal Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in. 2 ft long in S. E. pit for Cor to Secs. 2. 3. 10 & 11. Land level Soil 1st rate

Township No 21 N. Range No 41. W. of 6th P. M.

Chs	
	East on a random line bet. Secs. 2 & 11 Va. 14° 10' E.
17.00	Leave Valley bears N & S.
40.00	Set temporary 1/4 Sec. Cor.
79.78	Intersected N & S. line at a point 15 lks. S. of the Cor. to Secs. 1. 2. 11 & 12 From which Cor I run S. 89° 54' West on a true line bet. Secs 2 & 11 Va 14° 10' E.
39.89	Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.78	Cor. to Secs. 2, 3, 10 & 11 Land Level and rolling Soil 1st & 2nd rate

Chs.	
	North on a random line bet. Secs. 2 & 3 Va. 14° 10' E.
40.00	Set temporary 1/4 Sec Cor.
79.92	Intersected the north boundary of the Township at a point 10 lks West of the Cor. to Secs. 2 & 3 (Cor. a mound and pits with post in pit in good condition) From which Cor. I run S. 4' West on a true line bet. Secs 2 & 3 Va 14° 10' E.
39.92	Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.
79.92	Cor to Secs. 2. 3. 10 & 11 Land level Soil 1st rate

chs	
	From the Cor. to Secs 33 + 34 on the South boundary of the Township (Cor. a mound and pits with post in mound in good condition) I run north bet. Secs 33 + 34
	Va. 14° 10' E.
40.00	Built mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor
80.00	Deposited charcoal Built mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep Drove willow stake 2 x 2 in 2 ft long in S. E. pit for Cor to Secs 27, 28, 33 + 34 Land level Soil 1st rate

chs	
	East on a random line bet. Secs. 27 + 34
	Va 14° 10' E.
40.00	Set temporary 1/4 Sec. Cor.
72.00	Leave Valley bears N.W. + S.W.
80.08	Intersected N + S. line at a brass 21 lks North of the Cor. to Secs. 26, 27, 34 + 35 From which Cor. I run
	N. 89° 51' West on a true line bet Secs. 27 + 34
	Va. 14° 10' E.
40.04	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.08	Cor to Secs 27, 28, 33 + 34 Land level Soil 1st rate

Township No. 21. N.

Chs	
	North bet. Secs 27 + 28 Va 14° 10' E.
40.00	Built Mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec. Cor.
80.00	Deposited Charcoal Built Mound of Earth 2½ ft. high from pits 18x24x12 in deep. Drove Willow stake 2x2 in 2 ft. long in S. E. pit for Cor to Secs. 21, 22, 27 + 28 Land level Soil 1st rate

August 10th 1880

Range No. 41, W. of 6th P. M.

Chs	
	East on a random line bet. Secs. 22 + 27 Va 14° 10' E.
18.00	Leave Valley bears N.W. + S.E.
40.00	Set temporary 1/4 Sec. Cor.
80.00	Intersected N + S. line at a point 9 Chs North of Cor to Secs 22. 23. 26 + 27. From which Cor I run N. 89° 56' West on a True line bet. Secs 22 + 27 Va 14° 10' E.
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec. Cor.
80.00	Cor to Secs 21. 22. 27 + 28 Land level and rolling Soil 1st + 2nd rate

Township No 21 N.

chs	
	North bet. Secs 21 & 22 Va. 14° 10' E.
14,00	Leave Valley bears E & W.
40,00	Built mound of Earth 2½ feet high from pits 18x24x12 in deep for 1/4 Sec. Cor.
80,00	Deposited charcoal Built Mound of Earth 2½ ft high from pits 18x24x12 in deep. Drove Willow stake 2x2 2 ft. long in S. E pit for Cor to Secs 15, 16, 21 & 22 Land rolling Soil 2nd rate

Range No 41 W. of 6th P. M.

chs	
	East on a random line bet. Secs. 15 & 22 Va. 14° 10' E.
40,00	Set temporary 1/4 Sec. Cor
79,84	Intersected N & S. line at a point 17 lks South of the Cor. to Secs. 14, 15, 22 & 23 From which Cor I run S. 89° 53' West on a true line bet Secs. 15 & 22 Va 14° 10' E.
39,92	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec. Cor.
79,84	Cor to Secs 15, 16, 21 & 22 Land rolling Soil 2nd rate

Township No. 21. N.

Chs	
	North bet. Secs 15 & 16 Va 14° 10' E.
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec. Cor.
80.00	Deposited charcoal Built mound of Earth 2½ ft high from pits 18x24x12 in deep Drove Willow Stake 2x2 2 ft long in S.E. pit for Cor. to Secs 9. 10. 15 & 16 Land rolling Soil 2nd rate

Range No. 41. W. of 6th P.M.

Chs	
	East on a random line bet. Secs 10 & 15 Va 14° 10' E.
12.00	Enter Valley bears N & S.
40.00	Set temporary 1/4 Sec. Cor.
80.12	Intersected N. & S. line at Cor to Secs. 10. 11. 14 & 15 From which Cor. I run West on a true line bet. Secs 10 & 15 Va 14° 10' E.
40.06	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec. Cor.
80.12	Cor. to Secs 9. 10. 15 & 16 Land level and rolling Soil 1st & 2nd rate

Township No. 21. N.

Chs	
	North bet. Secs. 9 & 10
	Va 14° 10' E.
40,00	Built mound of Earth 2½ ft. high from pits 18x24x12 in deep for 1/4 Sec. Cor.
80,00	Deposited charcoal Built mound of Earth 2½ ft. high from pits 18x24x12 in deep. Drove Willow Stake 2x2 2 ft. long in S.E pit for Cor to Secs 3, 4, 9 & 10 Land rolling Soil 2nd rate

Range No. 41 W. of 6th P.M.

Chs	
	East on a random line bet. Secs. 3 & 10
	Va 14° 10' E.
11,00	Enter Valley bears N & S.
40,00	Set temporary 1/4 Sec Cor.
80,18	Intersected N & S. line at a point 21 lks south of the Cor. to Secs 2 3 10 & 11 From which Cor I run
	S. 89° 51' West on a true line bet. Secs 3 & 10
	Va 14° 10' E.
40,09	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec. Cor.
80,18	Cor to Secs 3, 4, 9 & 10 Land level Soil 1st rate

Chs	
	North on a random line bet. Secs 3 & 4 Va 14° 10' E,
40,00	Set. temporary 1/4 Sec Cor
80,15	Intersected the north boundary of the Township at a point 28 lks West of the Cor. to Secs 3 & 4 (Cor. a mound and pits with post in pit in good condition)
	From which Cor. I run S. 12' West on a true line bet Secs 3 & 4 Va 14° 10' E,
40,15	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80,15	Cor to Secs. 3, 4, 9, & 10 Land rolling Soil 2nd rate

Chs	
	From the Cor. to Secs. 32 & 33. on the South boundary of the Township (Cor. a mound and pits with post in mound in good condition) I run north bet. Secs. 32 & 33 Va 14° 10' E
40,00	Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80,00	Deposited charcoal Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in. 2 ft long in S. E. pit for Cor. to Secs. 28. 29. 32 & 33. Land Rolling Soil 2nd rate

Township No. 21. N.

chs	
	East on a random line bet. Secs. 28 + 33 Va 14° 10' E
16.00	Enter Valley bears N. + S.
40.00	Set temporary 1/4 Sec. Cor.
80.00	Intersected N. + S. line at a point 36 lks. South of the Cor. to Secs. 27. 28. 33 + 34 From which Cor. I run S. 89° 45' West on a true line bet. Secs. 28 + 33. Va 14° 10' E.
40.00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Cor. to Secs 28. 29. 32 + 33 Land Level and rolling Soil 1st and 2nd rate

Range No. 41. W. of 6th P.M.

chs	
	North bet. Secs. 28 + 29 Va 14° 10' E
40.00	Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Deposited charcoal Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep Drove stake (Willow) 2 x 2 in 2 ft long in S. E. pit for Cor. to Secs. 20. 21 28 + 29. Land rolling Soil 2nd rate

August 11th 1880

chs	
	East on a random line bet. Secs. 21 + 28 Va 14° 10' E.
40.00	Set temporary 1/4 Sec Cor.
53.00	Enter Valley bears N. E. + S. W.
80.24	Intersected N. + S. line at a point 16 lks. south of the Cor. to Secs 21. 22. 27 + 28 From which Cor. I run S. 89° 53' West on a true line bet. Secs. 21 + 28 Va 14° 10' E.
40.12	Built mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.24	Cor. to Secs. 20. 21. 28 + 29 Land rolling and level Soil 1st and 2nd rate

chs	
	North bet. Secs. 20 + 21 Va 14° 10' E.
40.00	Built mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Deposited charcoal Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in. 2 ft long in S. E. pit for Cor to Secs. 16. 17. 20 + 21 Land rolling Soil 2nd rate

Township No 21 N. Range No 41 W. of 6th P.M.

chs	
	East on a random line bet. Sec. 16 & 21 Va 14° 10' E.
40.00	Set temporary 1/4 Sec Cor
80.28	Intersected N & S. line at a point 14 lks north of the Cor. to Secs 15 16. 21 & 22 From which Cor. I saw N. 89° 54' West on a true line bet Secs 16 & 21 Va 14° 10' E
40.14	Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.28	Cor to Secs 16. 17. 20 & 21 Land rolling Soil 2nd rate

chs	
	North bet Secs. 16 & 17 Va 14° 10' E.
40.00	Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
74.00	Enter Valley bears N.E. & S.W.
80.00	Deposited charcoal Built Mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep Drove Willow stake 2 x 2 in 2 ft. long in S.E. pit for Cor. to Secs 8. 9. 16 & 17. Land rolling Soil 2nd rate

Township No 21 N. Range No 41. W. of 6th P. M.

Chs	
	East on a random line bet. Sec. 9 + 16 Va 14° 10' E.
7.00	Leave Valley bears N.E. + S.W.
40.00	Set temporary 1/4 Sec. Cor.
79.96	Intersected N. + S. line at a point 22 lks. north of the Cor to Secs. 9. 10. 15 + 16
	From which Cor 9 run N. 89° 51' West on a true line bet Secs. 9 + 16 Va 14° 10' E
39.98	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.96	Cor. to Secs. 8. 9. 16 + 17 Land Rolling Soil 2nd rate

Chs	
	North bet Secs. 8 + 9 Va 14° 10' E.
40.00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Deposited Charcoal Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Drove Willow stake 2 x 2 in 2 ft long in S. E. pit for Cor to Secs 4. 5. 8 + 9. Land level Soil 1st rate

Township No. 21. N. Range No. 41. W. of 6th P.M.

Chs	
	East on a random line bet. Secs. 4 & 9 Va 14° 10' E.
17,00	Leave Valley bears N. & S.
40,00	Set temporary 1/4 Sec Cor
79,70	Intersected N & S. line at a point 28 lks. north of the Cor. to Secs 3. 4. 9 & 10 From which Cor. I run N. 89° 48' West on a true line bet. Secs 4. & 9. Va 14° 10' E.
39,85	Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79,70	Cor to Secs 4. 5. 8 & 9. Land Level and rolling Soil 1st and 2nd rate

Chs	
	North on a random line bet Sec. 4 & 5 Va 14° 10' E.
40,00	Set temporary 1/4 Sec Cor.
72,00	Leave Valley bears E. & W.
80,10	Intersected the north boundary of the Township at a point 12 lks East of the Cor. to Secs 4 & 5 N. Cor. a mound and pits with post in pit in good Condition From which Cor I run S. 5' East on a true line bet Secs. 4 & 5 Va 14° 10' E.
40,10	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.
80,10	Cor to Secs. 4 5 8 & 9 Land level Soil 1st rate

Township No 21 N. Range No 41, W. of 6th P.M.

Chs	
	From the Cor. to Secs 31 & 32 on the South boundary of the Township (Cor. a Mound and pits with post in mound in good condition)
	I run north bet Secs 31 & 32
	Va 14° 10' E
40.00	Built mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
43.00	Enter Valley bears N.W. & E
80.00	Deposited charcoal Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Stake (Willow) 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 29. 30. 31 & 32 Land level & rolling Soil 1st & 2nd rate

Chs	
	East on a random line bet Secs 29 & 32
	Va 14° 10' E
40.00	Set temporary 1/4 Sec. Cor.
68.00	Leave Valley bears N & S.
79.81	Intersected N & S. line at a point 25 lks north of the Cor. to Secs. 28, 29. 32 & 33
	From which Cor. I run
	N 89° 49' West on a true line bet. Secs 29 & 32
	Va 14° 10' E.
39.90½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.81	Cor to Secs. 29. 30. 31 & 32 Land level Soil 1st rate

Township No. 21. N. Range No. 41. W. of 6th P. M.

chs	
	West on a random line bet. Secs 30 & 31 Va 14° 10' E.
18.00	Leave Valley bears N & S.
40.00	Set temporary 1/4 Sec. Cor
80.65	Intersected the west boundary of the Township at a point 23 lks South of the Cor. to Secs 30 & 31 (Cor a mound and pits with post in pit in good Condition)
	From which Cor I run
	S. 89° 50' East on a true line bet Secs 30 & 31 Va 14° 10' E.
40.65	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.65	Cor. to Secs. 29. 30. 31 & 32 Land level Soil 1st rate

chs	
	North bet Secs 29 & 30 Va 14° 10' E.
40.00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Deposited Charcoal Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft long for Cor to Secs 19. 20 29 & 30. Land level Soil 1st rate

August 12th 1880

Township No. 21 N. Range No. 41 W. of 6th P.M.

chs	
	East on a random line bet. Secs 20 & 29 Va 14° 10' E.
40.00	Set temporary 1/4 Sec. Cor.
50.00	Leave Valley bears N & S
79.90	Intersected N & S. line at a point 33 lks North of the Cor. to Secs 20, 21, 28 & 29 From which Cor. I run N. 89° 46' West on a true line bet Secs 20 & 29 Va 14° 10' E
39.95	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.90	Cor to Secs 19, 20, 29 & 30 Land level and rolling Soil 1st and 2nd rate

chs	
	West on random line bet. Secs 19 & 30 Va. 14° 10' E.
40.00	Set temporary 1/4 Sec Cor.
81.10	Intersected the west boundary of the Township at a point 28 lks South of the Cor. to Secs. 19 & 30. (Cor a mound and pits with post in pit in good condition) From which Cor. I run S. 89° 48' East on a true line bet. Secs. 19 & 30. Va 14° 10' E.
41.10	Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
81.10	Cor to Secs 19, 20, 29 & 30 Land level Soil 1st rate

Township No 21 N.

Chs	
	North bet. Secs 19 & 20 Va 14° 10' E,
35,00	Leave Valley bears S W & S.E.
40,00	Built mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor
56,00	Enter Valley bears N.E. & W
80,00	Deposited Charcoal Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft long in S.E. Pit for Cor. to Secs 17, 18 19 & 20 Land level and rolling Soil 1st and 2nd rate

Range No 41. W. of 6th P.M.

Chs	
	East on a random line bet. Secs. 17 & 20 Va 14° 10' E
40,00	Set temporary 1/4 Sec Cor.
60,00	Leave Valley bears N & S.W.
80,04	Intersected N & S. line at a point 26 lks North of the Cor to Secs. 16. 17 20 & 21 From which Cor I run N. 89° 49' West on a true line bet Sec 17 & 20 Va 14° 10' E.
40,02	Built mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.
80,04	Cor to Secs 17. 18. 19 & 20. Land level and rolling Soil 1st & 2nd rate

Township No 21 N.

chs	
	West on a random line bet. Secs 18 & 19 Va 14° 10' E.
30,00	Leave Valley bears N.E. & S.W.
40,00	Set temporary 1/4 Sec. Cor.
81,33	Intersected West boundary of the Township at a point 10 lks North of the Cor. to Secs 18 & 19. (Cor. a mound and pits with post in pit in good Condition) From which Cor. I run N. 89° 56' East on a true line bet Secs 18 & 19. Va 14° 10' E
41,33	Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
81,33	Cor to Secs. 17, 18, 19 & 20 Land level & rolling Soil 1st & 2nd rate

Range No 41 W. of 6th P.M.

chs	
	North bet. Secs. 17 & 18 Va 14° 10' E.
40,00	Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Cor.
52,00	Leave Valley bears N.E. & S.W.
80,00	Deposited Charcoal Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in. 2 ft long in S.E. pit for Cor. to Secs 7, 8, 17 & 18 Land Level & rolling Soil 1st and 2nd rate

Township No 21 N. Range No 41 W. of 6th P. M.

Chs	
	East on a random line bet. Secs. 8 & 17 Va 14° 10' E.
17,00	Enter Valley bears N. E & S.
40,00	Set temporary 1/4 Sec. Cor
79,86	Intersected N & S. line at Cor. to Secs. 8, 9, 16 & 17 From which Cor. I run West on a true line bet Secs 8 & 17 Va 14° 10' E.
39,93	Built mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79,86	Cor to Secs 7. 8. 17 & 18 Land level Soil first rate

Chs	
	West on a random line bet Secs 7 & 18 Va 14° 10' E.
40,00	Set temporary 1/4 Sec. Cor.
81,68	Intersected West boundary of the Township at a point 7 lks South of the Cor. to Secs 7 & 18 (Cor. a mound and pits with post in pit in good condition) From which Cor. I run S. 89° 57' East on a true line bet Secs 7 & 18 Va 14° 10' E.
41,68	Built Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
81,68	Cor to Secs 7. 8. 17 & 18. Land rolling Soil 2nd rate

Township No. 21 N. Range No. 41. W. of 6th P.M.

chs	
	North bet. Secs 7 & 8 Va 14° 10' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor.
80.00	Deposited Charcoal Built mound of Earth 2½ ft. high from pits 18x24x12 in deep Drove Willow Stake 2x2 in 2 ft long in S.E. pit for Cor to Secs 5, 6, 7 & 8. Land rolling Soil 2nd rate

chs	
	East on a random line bet. Secs. 5 & 8 Va 14° 10' E.
38.00	Enter Valley bears N & S.
40.00	Set temporary 1/4 Sec. Cor.
79.90	Intersected N & S. line at a point 14 lks South of the Cor. to Secs 4, 5, 8 & 9. From which Cor. I run S. 89° 54' West on a true line bet Secs. 5 & 8 Va 14° 10' E.
39.95	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec. Cor.
79.90	Cor to Secs. 5. 6. 7. & 8. Land level and rolling Soil 1st and 2nd rate

Township No. 21 N.

chs	
	West on a random line bet Secs 6 & 7 Va 14° 10' E.
17,00	Enter Valley bears N & S. W.
40,00	Set temporary 1/4 Sec Cor.
65,00	Leave Valley bears N & S.
82,08	Intersected West boundary of the Township at a point 12 lks North of the Cor. to Secs 6 & 7 (Cor. a mound and pits with post in pit in good condition) From which Cor. I run N. 89° 55' East on a true line bet Secs 6 & 7. Va 14° 10' E.
42,08	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. 2 x 2 in 2 ft long in S.E. pit
82,08	Cor. to Secs. 5, 6, 7 & 8. Land level & rolling Soil 1st & 2nd rate

Range No. 41. W. of 6th P. M.

chs	
	North on a random line bet. Secs 5 & 6 Va 14° 10' E.
40,00	Set temporary 1/4 Sec Cor.
80,08	Intersected North boundary of the Township at a point 21 lks ~~West~~ East of the Cor. to Secs 5 & 6 (Cor a mound and pits with post in pit in good condition) From which Cor. I run S. 89° 57' East on a true line bet. Secs. 5 & 6 Va 14° 10' E
40,08	Built mound of Earth 2 1/2 ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80,08	Cor. to Secs 5, 6, 7 & 8. Land rolling Soil 2nd rate

August 13th 1880

General Description

This Township is nearly equally divided in Valley and upland. Well adapted for agriculture and grazing
No Stone Water or Timber
Water can be obtained near the surface, in the Vallies, by digging or boring

List of Names

A list of the Names of the individuals employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of Township No. 21 North of the base line of Range No. 41. West of the 6th principal Meridian Showing the respective capacities in which they acted

Fred Hage Chainman
W. B. Brunner Chainman
James Carroll Woundman
Oscar Boylan Flagman

We hereby certify that we assisted David V. Stephenson U.S. Deputy Surveyor in Surveying and subdividing Township No. 21 North of the base line of Range No. 41 West of the 6th principal meridian and that said Township has been in all respects to the best of our knowledge and belief, well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General of dimensions character construction and marking and in the manner as specially described in the foregoing field notes

Fred Hage
W B Brunner
James Carroll
Oscar Boylan

Subscribed in my presence and sworn to before me this 20th day of September A.D. 1880.

V B Brunner
Notary Public

I David V. Stephenson U.S. Deputy Surveyor, do solemly swear that in pursuance of a ~~joint~~ contract, wherein David V. Stephenson is ~~joint~~ Contractor with Geo. S. Smith, United States Surveyor General for the District of Nebraska and Iowa bearing date June 29th 1880. I have well faithfully and truly in my own proper person, and in strict conformity with instructions furnished, by the Surveyor General, the surveying manual and the laws of the United States, surveyed all those parts or portions of Township No. 21. North of the base line of Range No. 41. West of the 6th Principal Meridian in Nebraska that are represented in the foregoing field notes as having been surveyed under my direction, and I further solemly swear that all the corners of said survey have been established and perpetuated in strict accordance with the surveying manual printed instructions and special instructions of the Surveyor General of dimensions, character, construction and marking, and in the manner as specially described in the foregoing field notes, and that the foregoing are the true and original field notes of such survey

David V. Stephenson
Deputy Surveyor

Sworn to and subscribed before me in my presence this 16th day of December A.D. 1880

Geo S Smith
U.S. Surveyor General

Surveyor General's Office
Plattsmouth Neb. Dec 31st 1880

The foregoing field notes of the Survey & Subdivision of Township No 7 North of Base Line of Range No 41 West of 6th P.M. in Nebraska. Executed by David V. Stephenson Deputy Surveyor under Contract No 115 dated June 29 1880 on the ~~month of~~ August 1880, having been critically Examined the necessary Corrections & Explanations made, the said field notes & the Surveys they describe are hereby approved

Geo A Smith
Surveyor General

T 22 N., R 41 West

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of
The Survey & Subdivision
of
Township No. 22 North of
The Base Line
of
Range No. 41 West of the
6th P. M.
in the
State of Nebraska,

Executed by
David V. Stephenson Deputy
Surveyor under Contract No.
115 dated June 29th 1880.

Survey
Commenced Aug 14 1880
Completed Aug. 17 1880

List of Names
and duties of Assistants

Chainman
Chainman
Mounderman
Flagman

T. 22 N. R. 41 W. 6th P.M.

To determine the proper adjustment of my Compass for subdividing this Tp. I commence at the Mound Edpits South East Cor. of Tp. and run North along East boundary of Sec. 36

Va. 14°30' E.

40.00 To a point 3 link E. 1/4 Sec. Cor.
80.00 To a point 7 " " Cor to Secs. 25 & 36.

Therefore to retrace this line or run parallel thereto my Compass must be adjusted to a

Va. of 14°33' E

Township No. 22 North

Chains	
	From the Mound & pits on South boundary of Tp. the Cor. to Secs. 35 and 36 which I find in good condition from North between Secs. 35 and 36
	Va. 14°33' E.
40.00	Raised mound of earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. Cor.
80.00	Deposited charcoal raised mound of earth 3 ft. high from pits 18×24×12 in deep drove willow stake 2×2 in 2 ft. long in S.E. pit for Cor. to Secs. 25, 26, 35 and 36
	Land level Soil 1" rate

Range No. 41 West 6th Pm

Chains	
	East on random line between Secs. 25 and 36
	Va. 14°33' E.
40.00	Set temporary ¼ Sec. Cor.
79.60	Intersect E. boundary of Tp. 23 links South Mound & pits the Cor. to Secs. 25 and 36, which I find in good condition from which Cor. I run:
	S. 89°50' W. on true line bet. Secs. 25 and 36
	Va. 14°33' E.
39.80	Raised mound of earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. Cor.
79.60	The Cor. to Secs. 25, 26, 35 and 36
	Land level Soil 1st rate

Township No. 22 North

chains,

North between Secs. 25 and 26
Va. 14°33' E.

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.

80.00 Deposited charcoal, raised mound of earth with pits 18 x 24 x 12 in. deep for Arrow Willow Stake, 2 x 2 in. 2 ft. long in S.E. pit for Cor. to Secs.
23, 24, 25 and 26

Land level soil 1" rate

Range No. 41 West

East on random line between Secs. 24 and 25
Va. 14°33' E.

40.00 Set temporary ¼ Sec. Cor.

79.43 Intersect E. boundary of Tp. at a point 28 lks. S. of Mound and pits the Cor. to Secs. 24 and 25 which I find in good condition from which Cor. I run.
S. 89°48' W. on true line bet. Secs. 24 and 25
Va. 14°33' E.

39.71 Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.

79.43 The Cor. to Secs.
23, 24, 25 and 26

Land level to rolling soil 2" rate

Township No. 22 North

North between Secs. 23 & 24
Va. 14° 33' E.

12.00 Ridge - bears N.E. & S.W.

40.00 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for ¼ Sec. Cor.

80.00 Deposited charcoal and raised mound of earth 3 ft. high from pits 18×24×12 in. deep drove willow stake 2×2 in. 2 ft. long in S.E. pit for Cor. to Secs.
13, 14, 23 & 24.

Land rolling Soil 2nd rate

Range 41 West 6th P.M.

East on a random line bet. Secs. 13 & 24.
Va. 14° 33' E.

40.00 Set temporary ¼ Sec. Cor.

79.70 Intersect E. boundary of Tp. at mound & pits Cor. to Secs. 13 & 24 from which Cor. I run
West on a true line between Secs. 13 & 24.
Va. 14° 33' E.

39.85 Raised mound of earth 2½ ft high from pits 18×24×12 in. deep for ¼ Sec. Cor.

79.70 The Cor. to Secs.
13, 14, 23 & 24

Land rolling. Soil 2nd rate

Township No. 22 N.

North between Secs 13 and 14
Va. 14°33' E.

22.00 Enter valley - bears E. & W.

40.00 Raised mound of earth 2½ ft high from pits 18×24×12 in. deep for 1/4 Sec. Cor.

70.00 Leave valley - Ridge - E. & W.

80.00 Deposited charcoal raised a mound of earth 3 ft high from pits 18×24×12 in. deep drove willow stake 2×2 in. 2 ft long in S.E. pit for Cor. to Secs.
11, 12, 13 and 14

Land. Valley. 1st rate
Rolling land 2" rate

Range No. 41 W.

East on random line between Secs. 12 and 13.
Va. 14°33' E.

40.00 Set temporary 1/4 Sec. Cor.

79.83 Intersect E. boundary of Tp. 12 lks South of Mound & pits Cor. to Secs. 12 and 13 from which Cor. I run; S. 89°55' W. on true line bet. Secs. 12 and 13
Va. 14°33' E.

39.91 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for 1/4 Sec. Cor.

79.83 The Cor. to Secs.
11, 12, 13 and 14

Land rolling soil 2" rate

Township No. 22 North

North between Secs. 11 & 12
Va. 14° 33' E.

40.00 Raised a mound of earth 2½ ft. high from pits 18×24×12 in. deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised a mound of earth 3 ft. high from pits 18×24×12 in. deep drove Willow stake 2×2 in. 2 ft. long in S.E. pit for Cor. to Secs.
1. 2. 11 & 12

Land rolling Soil 2" rate

Range No. 41 West

East on random line between Secs. 1 & 12
Va. 14° 33' E.

40.00 Set temporary ¼ Sec. Cor.

79.62 Intersect East boundary of Tp. 10 links N. of Mound & pits Cor. to Secs. 1 & 12 which I found in good condition from which Cor. I run;
N. 89° 56' W. on true line bet. Secs. 1 & 12.
Va. 14° 33' E.

39.81 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for ¼ Sec. Cor.

79.62 The Cor. to Secs.
1. 2. 11 & 12

Land rolling Soil 2" rate

Township No. 22 N.

North on random line bet. Secs. 1 & 2.
Va. 14° 38' E.

40.00 Set temporary 1/4 Sec. Cor.

80.25 Intersect N. boundary of Tp. 63 lks. E. of Mound & pits Cor to Secs. 1 & 2 which found in good condition which Cor I run South 27' E. on true line between Secs. 1 & 2
Va. 14° 38' E.

40.25 Raised mound of earth 2½ ft. high from pits 18×24×12 in deep for 1/4 Sec. Cor.

84.25 The Cor to Secs. 1, 2, 11 & 12

Land rolling Soil 2" rate

Range No. 4 West

From Mound & pits on South boundary of Tp. which found in good condition the Cor. to Secs. 34 & 35 I run North between Secs. 34 & 35
Va. 14° 38' E.

40.00 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for 1/4 Sec. Cor.

80.00 Deposited charcoal and mound of earth 3 ft. high from pits 18×24×12 in. deep Drove willow stake 7×2 in. 2 ft. long in S.E. pit for Cor. to Secs. 25, 26, 35 & 36

Land rolling - Soil 2" rate

Township No. 22 North

East on random line between Secs. 26 and 35
Va. 14°33' E

40.00 Set temporary 1/4 Sec. Cor.
59.00 Enter valley bears N & S.
79.87 Intersect N & S. line 7 lks. North of Cor. to Secs 25. 26. 35 and 36 from which Cor. I run;
N. 89°57' W. on true line bet. Secs. 26 and 35
Va. 14°33' E.

39.93 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for 1/4 Sec. Cor.
79.87 The Cor. to Secs. 26. 27. 34 and 35

Land rolling to level
Soil 2" rate

Range No. 44 W.

North between Secs. 26 and 27
Va. 14°33' E.

40.00 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for 1/4 Sec. Cor.
80.00 Deposited charcoal raised mound of earth 3 ft. high from pits 18×24×12 in. deep. Drove willow stake 2×2 in. 2 ft. long in S.E. pit for Cor. to Secs. 22. 23. 26 and 27.

Land rolling Soil 2" rate

August 14 1881

Township No. 22 North

East on random line bet. Secs. 23 and 26.

Va. 14°33' E

40.00 Set temporary 1/4 Sec. Cor.

70.00 Enter valley - bear N.E. & S.W.

80.00 Intersect N. & S. line 15 lks. S. of Cor. to Secs. 23. 24. 25 and 26 from which Cor. I range:

S. 89°54' W. on true line between Secs. 23 and 26

Va. 14°33' E.

40.00 Raised mound of earth 2½ ft. high from pits 18 + 24 x 12 in. dep. for 1/4 Sec. Cor.

80.00 The Cor. to Secs.

22. 23. 26 & 27

Land rolling Soil 2" rate

Range No. 44 West

North between Secs. 22 and 23

Va. 14°33' E.

40.00 Raised mound of earth 2½ ft. high from pits 18 + 24 x 12 in. dep. for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 3 ft. high from pits 18 + 24 x 12 in. dep. Drove Willow stake 2 x 2 in. 2 ft. long in S.E. pit for Cor. to Secs.

14. 15. 22 and 23

Land rolling Soil 2" rate

Township No. 22 North

East on random line between Secs. 14 and 23

Va. 14° 33' E.

40.00 Set temporary 1/4 Sec. Cor.

80.00 Intersect No. S. line at Corto Secs. 13, 14, 23 and 24 from which Cor I run; West on true line between Secs. 14 and 23

Va. 14° 33' E.

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 The Cor. to Secs. 14, 15, 22 and 23

Land rolling Soil 2nd rate

Range No 14 West.

North between Secs. 14 and 15

Va. 14° 33' E.

40.00 Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 3 ft. high from pits 18 x 24 x 12 in. deep drove Willow stake 2 x 2 in. 3 ft. long in S. E. pit for Corto Secs. 10, 11, 14 and 15.

Land rolling Soil 2nd rate.

Township No. 22 North

East on a random line bet. Secs. 11 & 14

Va. 14°33' E.

40.00 Set temporary 1/4 Sec. Cor.

80.20 Intersect N. & S. line 6 lks. S. of Cor. to Secs. 10, 11, 14 & 15 from which Cor. I run; S. 89°57' W. on true line between Secs. 11 & 14

Va. 14°33' E.

40.10 Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

80.20 The Cor. to Secs. 10, 11, 14 & 15

Land rolling Soil 2" rate

Range No. 44 West 6th P.M.

~~East on a random line bet. Secs. 11 & 14~~

~~Va. 14°33' E.~~

North between Secs. 10 & 11

Va. 14°33' E.

30.00 Enter valley bears E. & W.

40.00 Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 3 ft. high from pits 18 x 24 x 12 in. deep, drove willow stake 2 x 2 in. 2 ft. long in S. E. pit for Cor. to Secs. 2, 3, 10 & 11

Land rolling to level Soil 2" rate

Township No. 22 N.

East on random line
between Secs. 2 and 11
Va. 14°33' E.

13.00 Ridge bears N. & S.

40.00 Set temporary 1/4 Sec. Cor.

80.00 Intersect N. & S. line 4 lks.
W. of Cor. to Secs. 1, 2, 11 and 12
from which Cor. I run
N. 89°58' W. on true line
between Secs. 2 and 11
Va. 14°33' E.

40.00 Raised mound of earth 2½
ft. high from pits 18 x 24 x
12 in. deep for 1/4 Sec. Cor.

80.00 The Cor. to Secs.
2, 3, 10 and 11

Land rolling soil sandy

Range No. 4 West.

North on a random line bet.
Secs. 2 and 3
Va. 14°33' E.

40.00 Set temporary 1/4 Sec. Cor.

80.26 Intersect North boundary
of Tp. 16 lks. E. of mound
of pits Cor. to Secs. 2 and 3
from which Cor. I run
S. 7' E. on true line bet.
Secs. 2 and 3.
Va. 14°33' E.

40.26 Raised mound of earth
2½ ft. high from pits 18 x 24
x 12 in. deep for 1/4 Sec. Cor.

80.26 The Cor. to Secs.
2, 3, 10 and 11

Land rolling soil sandy

Township No. 22 North

From Mound & pits on South boundary of Sp. the Cor. to Secs. 33 & 34 which I found in good condition I run North between Secs. 33 & 34
Va. 14° 33' E.

40.00 Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.

55.00 Enter valley bears N.E. & S.W.

80.00 Deposited charcoal raised mound of earth 3 ft. high from pits 18 x 24 x 12 in. deep Drove willow stake 2 x 2 in 2 ft. long in S.E. pit for Cor. to Secs.
27. 28. 33 & 34.

Land mostly rolling Soil 2" rate

Range No 41 West

East on a random line between Secs. 27 & 34
Va. 14° 33' E.

16.00 Ridge bears N.W. & S.W.

40.00 Set temporary ¼ Sec. Cor.

79.48 Intersect N. & S. line 33 lks. N. of Cor. to Secs. 26. 27. 34 & 35 from which Cor. I run. N. 89° 46' W. on true line bet. Secs. 27 & 34
Va. 14° 33' E.

39.74 Raised mound of earth 3 ft high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.

79.48 The Cor. to Secs.
27. 28. 33 & 34

Land rolling Soil 2" rate

Township No. 22 North

North between Secs. 27 and 28
Va. 14° 33' E.

10.00 Ridge - bears N.W. & S.E.

40.00 Raised mound of earth 2½ feet high from pits 18×24×12 in. deep for ¼ Sec. Cor.

71.00 Center Valley - bears E. & S.W.

80.00 Deposited charcoal capped mound of earth 3 ft. high from pits 18×24×12 in. deep, Dove Willow stake 2×2 in. 2 ft. long in S.E. pit for Cor. to Secs.
21, 22, 27 and 28.

Land mostly rolling Soil 2nd rate

Range No. 4 West.

East on random line bet. Secs. 22 and 27
Va. 14° 33' E.

40.00 Set temporary ¼ Sec. Cor.

43.00 Ridge bears N. & S.

79.63 Intersect N. & S. line 23 links North of Cor. to Secs. 22. 23. 26 and 27 from which Corner I find;
N. 89° 50' W. on true line bet. Secs. 22 and 27
Va. 14° 33' E.

39.81 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for ¼ Sec. Cor.

79.63 The Cor. to Secs.
21, 22, 27 and 28

Land Valley level - Soil 1st rate
rolling land Soil 2nd rate
August 15. 1880

Township No. 22 North

North between Secs. 21 & 22
Va. 14° 33' E.

40.00 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for ¼ Sec. Cor.

60.00 Leave Valley - Enter rolling land bearing E. and W.

80.00 Deposited charcoal, raised mound of earth 3 ft. high from pits 18×24×12 in. deep drove willow stake 2×2 in. 2 ft. long in S.E. pit for Cor. to Secs. 15, 16, 21 and 22.

Land Mostly rolling Soil 2nd rate

Range No. 41 West

East on a random line bet. Secs. 15 and 22
Va. 14° 33' E.

40.00 Set temporary ¼ Sec. Cor.

79.70 Intersect N. & S. line 18 links North of Cor. to Secs. 14, 15, 22 and 23 from which Corners bear:
N. 89° 52' W. on true line bet. Secs. 15 and 22
Va. 14° 33' E.

39.85 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for ¼ Sec. Cor.

79.70 The Cor. to Secs. 15, 16, 21 and 22.

Land rolling Soil 2nd rate

Township No. 22 North

North between Secs. 15 and 16
Va. 14° 33' E.

40.00 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for ¼ Sec. Cor.

80.00 Deposited charcoal raised a mound of earth 3 ft. high from pits 18×24×12 in. deep. drove Willard stake 2×2 in. 2 ft long in S.E. pit. for Cor. to Secs. 9, 10, 15 and 16.

Land rolling - Soil 2nd rate.

Range 41 West.

East on random line between Secs. 10 and 15
Va. 14° 33' E.

40.00 Set temporary ¼ Sec. Cor.

79.66 Intersect N. & S. line at Cor. to Secs. 10, 11, 14 and 15 from which Cor. I run:

West on true line between Secs. 10 and 15
Va. 14° 33' E.

39.83 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for ¼ Sec. Cor.

79.66 The Cor. to Secs. 9, 10, 15 and 16

Land rolling - Soil 2nd rate

Township No. 22 North

North between Secs. 9 & 10
Va. 14° 33' E.

8.00 Enter valley bears E. & W.

40.00 Raised mound of earth 2½ ft high from pits 18×24×12 in. deep for ¼ Sec. Cor.

80.00 Deposited charcoal, raised mound of earth 3 ft. high from pits 18×24×12 in. deep drove willow stake 2×2 in. 2 ft. long in S.E. pits for Cor. to Secs. 3, 4, 9 & 10.

Land mostly level Soil 1st rate

Range No. 41 West.

East on random line between Secs. 3 & 10
Va. 14° 33' E.

40.00 Set temporary ¼ Sec. Cor.

79.80 Intersect N. & S. line 9 link's South of Cor. to Secs. 2, 3, 10 & 11 from which Cor. bears N. 89° 56' W. on true line bet. Secs. 3 & 10
Va. 14° 33' E.

39.90 Raised mound of earth 2½ ft high from pits 18×24×12 in. deep for ¼ Sec. Cor.

79.80 The Cor. to Secs. 3, 4, 9 & 10

Land level Soil 1st rate

Township No. 22 North

North on random line bet. Secs. 3 and 4

Va. 14° 33' E.

10.00 Ridge - bears E. & W.

40.00 Set temporary 1/4 Sec. Cor.

80.43 Intersect North boundary of Tp. 35 links E. of Mound and pits which I find in good condition Cor. to Secs. 3 and 4 from which I run;

South 15' E. on true line bet. Secs. 3 and 4.

Va. 14° 33' E.

40.43 Raised mound of earth 2 1/2 ft high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

80.43 The Cor. to Secs. 3, 4, 9 and 10

Land rolling soil 2" rate

Range No. 41 West

From Mound and pits the Cor. to Secs. 32 and 33 on South boundary of Tp. which cross in good condition I run;

North between Secs. 32 and 33

Va. 14° 33' E.

40.00 Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

64.00 Enter valley - bears N.W. & S.E.

80.00 Deposited charcoal raised mound of earth 3 ft. high from pits 18 x 24 x 12 in. deep Drove willow stake 2 x 2 in. 2 ft. long in S.E. pit for Cor. to Secs. 28, 29, 32 and 33.

Land mostly rolling. Soil 2" rate

Township No. 22 North

East on random line bet. Secs. 28 and 33
Va. 14° 33' E.

40.00 Set temporary 1/4 Sec. Cor.
79.84 Intersect N. & S. line 10 lks. South of Cor. to Secs. 27, 28, 33 & 34 from which Cor. I run S. 84° 56' W. on true line bet. Secs. 28 and 33
Va. 14° 33' E.

39.92 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for 1/4 Sec. Cor.
79.84 The Cor. to Secs. 28, 29, 32 and 33

Land level Soil 1st rate

Range No. 4 West.

North between Secs. 28 & 29
Va. 14° 33' E.

40.00 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for 1/4 Sec. Cor.
80.00 Depositing chiseled raised mound of earth 2 ft. high from pits 18×24×12 in. deep above Willow stake 2×2 in. 7 ft. long in S.E. pit for Cor. to Secs. 20, 21, 28 and 29

Land level Soil 1st rate

Township No. 22 North

East on random line bet.
Secs. 21 and 28
Va. 14° 33' E.

40.00 Set temporary 1/4 Sec. Cor.
80.00 Intersect M. & S. line 8 lks
South of Cor. to Secs. 21, 22
27 and 28 from which Cor.
I run,
S. 89° 37' W. on true line bet.
Secs. 21 and 28
Va. 14° 33' E.

40.00 Raised mound of earth 2½
ft. high from pits 18×24×12
in. deep for 1/4 Sec. Cor.
80.00 The Cor. to Secs.
20, 21, 28 and 29

Land Valley Soil 1st rate

Range No. 41 West

North between Secs. 20 and 21
Va. 14° 33' E.

40.00 Raised mound of earth 2½
ft. high from pits 18×24×12
in. deep for 1/4 Sec. Cor.
80.00 Deposited charcoal, raised
mound of earth 3 ft. high
from pits 18×24×12 in. deep
drove Willow stake 2×2 in.
2 ft long in S.E. pit for
Cor. to Secs.
16, 17, 20 and 21

Land Valley Soil 1st rate

Township No. 22 N.

East on a random line bet. Secs. 16 and 21

Va. 14° 33' E.

40.00 Set temporary 1/4 Sec. Cor.

58.00 Ridge - bears N. and S. E.

79.92 Intersect N. & S. line at Cor. to Secs. 15, 16, 21 and 22 from which Cor. I run;

West on true line bet. Secs. 16 and 21.

Va. 14° 33' E.

39.96 Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

79.92 The Cor. to Secs. 16, 17, 20 and 21.

Land level to rolling
Soil 2nd rate

Range No. 41 West

North between Secs. 16 and 17

Va. 14° 33' E.

36.00 Ridge - bears E. & W.

40.00 Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 3 ft. high from pits 18 x 24 x 12 in. deep drove Willow stake 2 x 2 in. 2 ft. long in S. E. pit for Cor. to Secs. 8, 9, 16 and 17

Land mostly rolling
Soil 2nd rate

Township No. 22 North

East on a random line bet. Secs. 9 & 16

Va. 14° 33' E.

40.00 Set temporary 1/4 Sec. Cor.

79.81 Intersect N. & S. line 5 lks. N. of Cor. to Secs. 9, 10, 15 & 16

from which Cor. I run:

N. 89° 58' West on true line between Secs. 9 & 16.

Va. 14° 33' E.

39.90 Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

79.81 The Cor. to Secs. 8, 9, 16 & 17

Land rolling Soil 2" rate.

Range No. 4 West

North between Secs. 8 & 9

Va. 14° 33' E.

40.00 Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

80.00 Deposited charcoal, raised mound of earth 3 ft. high from pits 18 x 24 x 12 in. deep drove Willow stake 2 x 2 in. 2 ft. long in S.E. pit for Cor. to Secs. 4, 5, 8 & 9.

Land rolling Soil 2" rate

Township No. 22 North

East on random line between Secs. 4 and 9.

Va. 14°33' E.

16.00 Enter valley N. W. and S.

40.00 Set temporary 1/4 Sec. Cor.

79.75 Intersect N. & S. line 34 lks. of Cor. to Secs. 3, 4, 9 and 10, from which Cor. I run;

S. 89°45' W. on true line bet. Secs. 4 and 9.

Va. 14°33' E.

39.87 Raised mound of earth 2 1/2 ft high from pits 18×24×12 in. deep for 1/4 Sec. Cor.

79.75 The Cor. to Secs. 4, 5, 8 and 9.

Land mostly level Soil 1st rate.

Range No. 41 West.

North on random line between Secs. 4 and 5

Va. 14°33' E.

14.00 Enter valley. N. W. and S. E.

40.00 Set temporary 1/4 Sec. Cor.

57.00 Ridge bears N. E. and S. W.

80.70 Intersect North boundary of Township 4 lks. E. of mound on pits Cor. to Secs. 4 and 5 which I find in good condition from which Cor. I run;

South 17' E. on true line between Secs. 4 and 5

Va. 14°33' E.

40.70 Raised mound of earth 2 1/2 ft. high from pits 18×24×12 in. deep for 1/4 Sec. Cor.

80.70 The Cor. to Secs. 4, 5, 8 and 9.

Land mostly rolling Soil 2nd rate

Aug. 6 1880

Township No. 22 North

From Mound & pits on South Boundary of Tp. the Cor. to which I find in good condition Secs. 31 & 32, I run; North between Secs. 31 & 32

Va. 14° 33' E.

40.00 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for ¼ Sec. Cor.

64.00 Enter Valley - bears N.E. & S.W.

80.00 Deposited charcoal, raised mound of earth 3 ft. high from pits 18×24×12 in. deep drove willow stake 2×2 in. 2 ft. long in S.E. pit for Cor. to Secs. 29. 30. 31 & 32

Land rolling soil 2" water

Range No. 41 W.

East on random line between Secs. 29 & 32.

Va. 14° 33' E.

19.00 Ridge - bears N.E. & S.W.

40.00 Set temporary ¼ Sec. Cor.

58.00 Enter Valley - bears N. & S.E.

79.60 Intersect N. & S. line 29 lks. South of Cor. to Secs. 28. 29. 32 & 33 from which Cor. I run; S. 89° 48' W. on true line bet. Secs. 29 & 32.

Va. 14° 33' E.

39.80 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for ¼ Sec. Cor.

79.60 Corner to Secs 29 30. 31 & 32

Township No. 22 North

West on random line bet. Secs. 30 & 31.

Va. 14°33' E.

17.00 Ridge bears N.E. & S.W.

40.00 Set temporary 1/4 Sec. Cor.

82.00 Intersect West boundary of Tp. 25 lks. S. of Mound & pits which I find in good condition Cor. to Secs. 30 & 31 from which Cor. I run;

S. 89°49' E. on true line bet. Secs. 30 & 31.

Va. 14°33' E.

42.00 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for 1/4 Sec. Cor.

82.00 Cor. to Secs. 29. 30. 31 & 32

Land rolling Soil 2" rate

Range 41 West.

North between Secs. 29 & 30

Va. 14°33' E.

29.00 Ridge - bears N.E. & S.W.

40.00 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for 1/4 Sec. Cor.

74.00 Enter Valley - bears E. & W.

80.00 Deposited charcoal raised a mound of earth 3 ft. high from pits 18×24×12 in. deep ~~for 1/4 Sec. Cor.~~ drove Willow stake 2×2 in. 2 ft. long. in S.E. pit for Cor. to Secs. 19. 20. 29 & 30.

Land mostly rolling Soil 2" rate

Township No. 22 North

East on random line between Secs. 20 and 29

Va. 14°33' E.

19.00 Ridge - bears N.E. & S.W.

40.00 Set temporary 1/4 Sec. Cor.

41.00 Enter valley - bears N. & S.

79.50 Intersect N. & S. line 12 lks. S. of Cor. to Secs. 20. 21. 28 & 29, from which Cor. I run, S. 89°55' W. on true line bet. Secs. 20 and 29.

Va. 14°33' E.

39.75 Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

79.50 The Cor. to Secs. 19. 20. 29 and 30

Land mostly valley
Soil 2" rate

Range No. 41 West

West on random line between Secs. 19 and 30

Va. 14°33' E.

33.00 Ridge - bears N.W. & S.E.

40.00 Set temporary 1/4 Sec. Cor.

81.63 Intersect West boundary of Tp. 28 links S. of mound which is a mound with pits in good condition pits Cor. to Secs. 19 & 30, from which Cor. I run; S. 89°48' E. on true line bet. Secs. 19 and 30.

Va. 14°33' E.

41.63 Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

81.63 The Cor. to Secs. 19. 20. 29 and 30.

Land level to rolling
Soil 2" rate

Township No. 22 North

North between Secs. 19 & 20
Va. 14°33' E.

40.00 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for Sec. Cor.

75.00 Ridge - bears N.W. & E.

80.00 Depositing charcoal raised mound of earth 3 ft. high from pits 18×24×12 in. deep drove willow stake 2×2 in. 3 ft. long in S.E. pit for Cor. to Secs. 17, 18, 19 & 20.

Land mostly level
Soil 1st rate

Range No. 41 West

East on meander line bet. Secs. 17 & 20
Va. 14°33' E.

28.00 Enter valley - bears N.E. & N.W.

40.00 Set temporary Sec. Cor.

79.81 Intersect N. & S. line 13 links S. of Cor. to Secs. 16, 17, ~~18, 19~~ & 20 from which Cor. I run S. 89°54' W. on true line bet. Secs. 17 & 20.
Va. 14°33' E.

39.90 Raised mound of earth 2½ ft. high from pits 18×24×12 in. deep for Sec. Cor.

79.81 The Cor. to Secs. 17, 18, 19 & 20

Land. Valley 1st rate
rolling 2nd rate

Township No. 22 North

West on random line between Secs. 18 and 19

Va. 14° 33' E

10.00 Ridge, bears. N.W. & S.E.

40.00 Set temporary 1/4 Sec. Cor.

81.00 Intersect West boundary of Tp. 16 links South of Cor. to Secs. 18 and 19, which is a mound with rock in good condition from which Cor. Trunk S. 89° 53' E. on true line between Secs. 18 and 19

Va. 14° 33' E.

41.00 Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

81.00 The Cor. to Secs. 17, 18, 19 and 20

Land mostly level soil 2" rate

Range No. 41 W.

North between Secs. 17 and 18

Va. 14° 33' E.

40.00 Raised mound of earth 2 1/2 ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 3 ft. high from pits 18 x 24 x 12 in. deep, drove willow stake, 2 x 2 in. 2 ft. long in S.E. pit for Cor. to Secs. 7, 8, 17 and 18.

Land rolling soil 2" rate

Township No. 22 North

East between Secs. 8 & 17
Va. 14° 33' E.

40.00 Set temporary 1/4 Sec. Cor.
79.50 Intersect N. & S. line 30 lks.
W. of Cor. to Secs. 8, 9, 16 & 17
from which Cor. I run;
S. 89° 47' W. on true line between
Secs. 8 & 17.
Va. 14° 33' E.

39.75 Raised mound of earth 2½ ft.
high from pits 18 x 24 x 12 in. deep
for 1/4 Sec. Cor.
79.50 The Cor. to Secs.
7, 8, 17 & 18.

Land rolling - Soil 2nd rate

Range No. 41 West

West on random line between
Secs. 7 & 18
Va. 14° 33' E.

40.00 Set temporary 1/4 Sec. Cor.
80.46 Intersect West boundary
of Sp. 37 links S. of Mound
and pits Cor. to Secs. 7 & 18.
from which Cor. I run
S. 89° 44' E. on true line between
Secs. 7 & 18.
Va. 14° 38' E.

40.46 Raised mound of earth 2½
ft. high from pits 18 x 24 x 12
in. deep for 1/4 Sec. Cor.
80.46 The Cor. to Secs.
7, 8, 17 & 18.

Land rolling Soil 2nd rate.

Township No. 22 North

North between Secs. 7 and 8,
Va, 14°33' E.

40.00 Raised mound of earth 2½ ft high from pits 18×24×12 in. deep for ¼ Sec. Cor.

66.00 Enter Valley - bears E. and W.

80.00 Deposited charcoal raised mound of earth 3 ft high from pits 18×24×12 in deep drove willow stake 2×2 in. 2 ft long in S.E. pit for Cor to Secs.
5, 6, 7 & 8

Land mostly rolling
Soil 2" rate

Range 41 West,

East on random line between Secs. 5 and 8
Va, 14°33' E.

24.00 Leave Valley - Enter Rolling land - bears N. & S.

40.00 Set temporary ¼ Sec. Cor.

79.86 Intersect N. & S. line 10 lks. S. of Cor. to Secs. 4, 5, 8 and 9 from which Cor. I run: S. 89°56' W. on true line bet. Secs. 5 and 8.
Va, 14°33' E.

39.93 Raised mound of earth 2½ ft high from pits 18×24×12 in. deep for ¼ Sec. Cor.

79.86 The Cor. to Secs.
5, 6, 7 and 8.

Land mostly valley - soil 2" rate,

Township No. 22 North

West on random line between Secs. 6 and 7
Va. 14°33' E.

13.00 Ridge bears N. E. & S. E.
40.00 Set temporary 1/4 Sec. Cor.
80.50 Intersect West boundary of Tp. 22 lks. South of Cor. which is a mound with pits in good condition to Secs. 6 and 7, from which Cor. I run,
S. 89°51' E. on true line bet. Secs. 6 and 7.
Va. 14°33' E.
40.50 Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.
80.50 The Cor. to Secs. 5, 6, 7 and 8.

Land mostly rolling
Soil 2" rate

Range No. 41 West.

North on random line between Secs. 5 and 6.
Va 14°33' E.
40.00 Set temporary 1/4 Sec. Cor.
73.00 Ridge-bears N. E. & S. W.
79.94 Intersect North boundary of Tp. 28 lks. E. of Cor. to Secs. 5 and 6, which is a mound with pits in good condition from which Cor. I run;
South 12' East on true line between Secs. 5 and 6.
Va. 14°33' E.
39.94 Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.
79.94 The Cor. to Secs. 5, 6, 7 and 8.

Land mostly valley
Soil 2" rate
Aug 17. 1880

General Description

This Township is nearly one half Valley, soil 1st rate, the balance Rolling Prairie. Second rate soil. The Valley lands are rich, and the whole surface is covered with an Excellent growth of grass.

There is no timber or running water in the Township

List of Names

A list of the names of the individuals employed to assist in running, measuring or marking the lines and corners described in the foregoing field notes of Township No 22 North of the base line of Range No 41 West of the 6th Principal Meridian Showing the respective capacities in which they acted.

Fred Hage Chainman
W. B. Bunker Chainman
James Carroll Moundman
Oscar Boylan Flagman

We hereby Certify that We assisted Daniel V. Stephenson U. S. Deputy Surveyor in Surveying and subdividing Township No 22 North of the base line of Range No 41 West of the 6th principal meridian in Nebraska, and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General of dimensions character construction and marking and in the manner as specially described in the foregoing field notes

Fred Hage Chainman
W B Bunker Chainman
James Carroll Moundman
Oscar Boylan Flagman

Subscribed in my presence and sworn to before me this 20th day of September AD 1880.

[illegible]
Notary Public

I David V. Stephenson as Deputy Surveyor do Solemnly swear that in pursuance of a contract wherein David V. Stephenson is contractor with Geo. S. Smith United States Surveyor General for the District of Nebraska & Iowa, bearing date June 29th 1880. I have well & faithfully & truly in my own proper person & in strict conformity with the instructions furnished by the Surveyor General, the Surveying Manual & the laws of the United States. Surveyed all those parts or portions of Township No 22 North of Baseline, of Range No 4 West of the 6th P.M. in Nebraska as are represented in the foregoing field notes as having been surveyed under my direction; & I do further Solemnly swear that all the Corners of said Surveys have been Established & perpetuated in strict accordance with the Surveying Manual, printed Instructions, and Special Instructions of the Surveyor General, of dimensions character, construction & marking & in the manner as specifically described in the foregoing field notes & that the foregoing are the true & original field notes of such Survey.

David V Stephenson

State of Nebraska }
Richardson County } Subscribed in my presence and sworn to before me this 20th day of Oct 1880.

Jno. Cunningham Clerk D.C.

Surveyor General's Office
Plattsmouth Neb. Oct 30 1880

The foregoing field Notes of the Survey & Subdivision of Township No 22 North of the Base Line, of Range No 41 West of the 6th P.M. in Nebraska, Executed by David V. Stephenson Deputy Surveyor under Contract No 115 dated June 29th 1880, in the month of August 1880 having been critically Examined the necessary Corrections & Explanations made, the said Field Notes & the Survey they describe are hereby approved.

Geo. S. Smith
Surveyor General

Town No 23 N Range No 41 W

6	68	5	52	4	41	3	33	2	23	1
67		66		51		40		32		22
7	65	8	50	9	40	10	32	11	21	12
64		63		49		39		31		20
18	62	17	48	16	39	15	30	14	19	13
61		60		47		38		29		18
19	59	20	46	21	37	22	28	23	17	24
58		57		45		36		27		16
30	56	29	44	28	35	27	26	26	16	25
55		54		43		35		25		15
31	53	32	42	33	34	34	24	35	14	36

Field Notes

of the
Survey subdivision and retracement of the exterior lines of Township No 23 North of the base line of Range No 41 West of the 6th Principal Meridian in Nebraska
Executed by
Stephen C. McElroy
U. S. Deputy Surveyor
Under joint contract No 116
dated August 5th 1880
Survey commenced
August 28th 1880
Survey Completed
September 3rd 1880

List of Names of Assistants
E. J. Combs Chainman
H. D. Bailey Chainman
O. F. Lamberton Moundsman
Charles Harrison Flagman

The survey and subdivision of this township was executed with a Burts Solar Compass Manufactured by W & L. E. Gurley Troy N. Y. (no number to be found on the Compass)
Thoroughly tested found to be correct and approved by the Surveyor General before entering the field

In executing the Survey of this township I first retrace the Exterior boundaries as per instructions
Instrument tested at the Cor to Townships No 22 & 23 N Ranges No 40 & 41 W 6th P. M. by observation of Polaris at its upper meridian passage date Aug 28th 1880
Time 2:52 A.M. (Civil Time)
Va obtained 14° 11' E

Commencing at the S.E. Cor of the township I run
N. 89° 52' W
along the South boundary of Sec 36
Va 14° 11 E

40,00 To the 1/4 Sec Cor a mound and pits in good condition

79,98 To the Cor to Secs 35 & 36 Cor a mound and pits with post in pit in good condition

Township No 23 N

chs	
	N 89° 52 W along the south boundary of Sec 35 Va 14° 11 E
40,00	to the 1/4 Sec Cor a mound and pits in good condition
80,00	To a point 4 lks north of the cor to Secs 34 + 35 Cor a mound and with post in pit in good condition
	N. 89° 52' W along the South boundary of Sec 34 Va 14° 12' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
80,00	To the Cor to Secs 33 + 34. Cor a mound and pits with post in pit in good condition

Range No 41 W. 6th P. M.

chs	
	N 89° 52' W along the south boundary of Sec 33 Va 14° 12' E
39,98	To the 1/4 Sec Cor a mound and pits in good condition
80,00	To the cor to Secs 32 + 33 Cor a mound and pits with post in pit in good condition
	N. 89° 52' W along the the south boundary of Sec 32 Va 14° 12' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
80,00	To the cor to Secs 31 + 32 Cor a mound and pits with post in pit in good condition

Township No 23 N

chs	
	N 89° 52' W along the south boundary of Sec 31 Va 14° 13' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
78,96	To the cor to Townships No 22 + 23 N Ranges No 41 + 42 W cor a mound and pits with post in pit in good condition
	From the cor to townships No 22 + 23 N. Ranges No 41 + 42 W I run North on a true line bet Secs 31 + 36 Va 14° 13' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
80,00	To the Cor to Secs 25, 30, 31 + 36 Cor a mound and pits with post in pit in good condition

Range No 41 W. 6th P. M

chs	
	North bet Secs 25 + 30 Va 14° 13' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
80,00	To the Cor to Secs 19, 24, 25 + 30 Cor a mound and pits with post in pit in good condition
	North bet Secs 19 + 24 Va 14° 13' E
40,00	To 1/4 Sec Cor a mound and pits in good condition
80,00	To the Cor to Secs 13, 18, 19 + 24 Cor a mound and pits with post in pit in good condition

Township No 23 N

chs	
	North bet Secs 13 + 18 Va 14° 13' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
79,96	To the Cor to Secs 7, 12, 13 + 18 Cor a mound and pits with post in pit in good condition
	North bet Secs 7 + 12 Va 14° 13' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
80,00	To the Cor to Secs 1, 6, 7 + 12 Cor a mound and pits with post in pit in good condition

Range No 41 W 6th P. M.

chs	
	North bet Secs 1 + 6 Va 14° 13' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
79,94	To the cor to Townships No 23 + 24 N Ranges No 41 + 42 W. Cor a mound and pits with post in pit in good condition Aug 28th 1880
	Aug. 29th 1880. Cloudy no observation Taken From the Cor to townships No 22 + 23 N. Ranges No 40 + 41 W. (Cor a mound and pits with post in pit in good Condition) I run North on the east boundary of Sec 36 Va 14° 11' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
80,00	To the Cor to Secs 25 + 36 Cor a mound and pits with post in pit in good condition

Township No 23 N

chs	
	North on the east boundary of Sec 25 Va 14° 11' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
80,00	To the cor to Secs 24 + 25 Cor a mound and pits with post in mound in good condition
	North on the east boundary of Sec 24 Va 14° 11' E
40,00	To the 1/4 Sec Cor partially destroyed built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	To the Cor to Secs 13 + 24 Cor a mound and pits with post in mound in good condition

Range No 41 W. 6th P. M.

chs	
	North on the east boundry of Sec 13 Va 14° 11' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
80,00	To the Cor to Secs 12 + 13 Cor a mound and pits with post in mound in good condition
	North on the east boundary of Sec 12 Va 14° 11' E
40,00	To the 1/4 Sec cor a mound and pits in good condition
80,00	To the cor to Secs 1 + 12 Cor a mound and pits with post in mound in good condition

Township No 23 N

chs	
	North on the east boundary of Sec 1 Va 14° 11' E
40,00	To the 1/4 Sec Cor a mound and pits in bad condition built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	To the cor to townships No 23 + 24 N Ranges No 40 + 41 W Cor a mound and pits with post in mound in good condition
	From the cor to Townships No 23 + 24 N Ranges No 40 + 41 W I run S 89° 46' W along the North boundary of Sec 1 Va 14° 11' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
80,00	To the Cor to Secs 1 + 2 Cor a mound and pits with post in pit in good condition

Range No 41 W 6th P. M.

chs	
	S 89° 46' W along the North boundary of Sec 2 Va 14° 11' E
40,03	To 1/4 Sec Cor a mound and pits in good condition
80,03	To the Cor to Secs 2 + 3 Cor a mound and pits with post in pit in good condition
	S. 89° 46' W along the north boundary of Sec 3 Va 14° 12' E
40,02	To the 1/4 Sec Cor a mound and pits in good condition
80,04	To the Cor to Secs 3 + 4 Cor a mound and pits with post in pit in good condition

Township No 23 N

chs	
	S. 89° 46' W along the north boundary of Sec 4 Va 14° 12' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
80,00	To the Cor to Secs 4 + 5 Cor a mound and pits with post in pit in good condition
	S 89° 46' W along the north boundary of Sec 5 Va 14° 13' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
80,00	To the Cor to Secs 5 + 6 Cor a mound and pits with post in pit in good condition

Range No ~~52~~ 41 W 6th P. M.

chs	
	S. 89° 46' W along the north boundary of Sec 6 Va 14° 13' E
40,00	To the 1/4 Sec Cor a mound and pits in good condition
80,58	To the cor to townships No 23 and 24 N Ranges No 41 + 42 W Aug 29th 1880

Having completed the retracement of exterior lines I now commence the subdivision of the Township

Instrument tested by observation of Polaris at its upper meridian passage

Station Cor to Secs 35 + 36 on the south boundary of the Township Time 2:48 A.M. (civil time) Va obtained 14° 11' E

Township No 23 N

chs	
	From the Cor to Secs 35 + 36 on the south boundary of the Township (Cor a mound and pits with post in pit in good condition) I run North on a true line bet Secs 35 + 36 Va 14° 11' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
41,00	Enter Valley bears N E + S W
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 25. 26. 35 + 36
	Land Rolling + Level Soil 1st and 2nd Rate

Range No 41 W 6th P. M

chs	
	East on a random line bet Secs 25 + 36 Va 14° 11' E
9,00	Leave Valley bears N + S
40,00	Set temporary 1/4 Sec Cor
79,84	Intersected 5th Guide Meridian at a point 14 lks north of the Cor to Secs 25 + 36 (Cor a mound and pits with post in mound in good condition) from which Cor I run N 89° 54' W on a true line bet Secs 25 + 36 Va 14° 11' E
39,92	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79,84	Cor to Secs 25 26 35 + 36
	Land Rolling Soil 2nd Rate

Township No 23 N

chs	
	North bet Secs 25 + 26
	Va 14° 11' E
32.00	Leave Valley bears N.W + S.E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S.E pit for Cor to Secs 23, 24 25 + 26. Land Level and Rolling. Soil 1st + 2nd Rate
	East on a random line bet Secs 24 + 25
	Va 14° 11' E
40.00	Set temporary 1/4 Sec Cor
79.73	Intersected 5th Guide Meridian W. at a point 21.1 lks North of the Cor to Secs 24 + 25 (Cor a mound and pits with post in mound in good condition) from which Cor bears N 89° 51' W.
	on a true line bet Secs 24 + 25
	Va 14° 11' E
39.86½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.73	Cor to Secs 23. 24. 25 + 26
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M.

chs	
	North bet Secs 23 + 24
	Va 14° 11' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove willow post 2 x 2 in 2 ft long in S.E pit for cor to Secs 13. 14. 23 + 24
	Land rolling
	Soil 2nd rate

Township No 23 N

chs	
	East on a random line bet Secs 13 + 24 Va 14° 11' E
40,00	Set temporary 1/4 Sec Cor
79,80	Intersected 5th Guide Meridian at a point 7 lks south of the Cor to Secs 13 + 24 (Cor a mound and pits with post in mound in good condition) from which Cor I run S. 89° 57' W on a true line bet Secs 13 + 24 Va 14° 11' E
39,90	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79,80	Cor to Secs 13. 14 23 + 24
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M

chs	
	North bet Secs 13 + 14 Va 14° 11' E
40,00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S E pit for Cor to Secs 11. 12. 13 + 14
	Land Rolling Soil 2nd Rate

Township No 23 N

chs	
	East on a randome line bet Secs 12 + 13 Va 14° 11' E
40.00	Set temporary 1/4 Sec Cor
79.64	Intersected 5th Guide Meridian at a point 18 lks South of the Cor to Secs 12 + 13 (Cor a mound and pits with post in mound in good condition) from which Cor I run S. 89° 52' W on a true line bet Secs 12 + 13 Va 14° 11' E
39.82	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.64	Cor to Secs 11. 12. 13 + 14 Land Rolling Soil 2nd Rate August 29th 1880

Range No 41 W. 6th P. M

chs	
	North bet Secs 11 + 12 Va 14° 11' E
21.00	Enter Valley bears N. E + S. W.
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove willow post 2 x 2 in 2 ft long in S. E pit for Cor to Secs 1. 2. 11 + 12.
	Land Level Soil 1st Rate

Township No 23 N

chs	
	East on a random line bet Secs 1 + 12 Va 14° 11' E
7,00	Leave Valley trees N + S.
40,00	Set temporary 1/4 Sec Cor
79,38	Intersected 5th Guide Meridian W at a point 46 lks south of the Cor to Sec 1 + 12 (Cor a mound and pits with post in mound in good condition) from which Cor I run S. 89° 40' W on a true line bet Secs 1 + 12 Va 14° 11' E
39,69	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79,38	Cor to Secs 1, 2, 11 + 12
	Land Rolling Soil 2nd Rate

Range No 52 W 6th P. M.

chs	
	North on a random line bet Secs 1 + 2 Va 14° 11' E
40,00	Set temporary 1/4 Sec Cor
80,31	Intersected North boundary of the Township at a point 60 lks East of the Cor to Secs 1 + 2 (Cor a mound and pits with post in pit in good condition) from which Cor I run S. 26' E on a true line bet Secs 1 + 2 Va 14° 11' E
40,31	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,31	Cor to Secs 1, 2, 11 + 12
	Land Level Soil 1st Rate

Township No 23 N

chs	
	From the Cor to Secs 34 + 35 on the south boundary of the Township (Cor a mound and pits with post in pit in good condition) I run North on a true line bet Secs 34 + 35 Va 14° 11' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 26, 27, 34 + 35
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M

chs	
	East on a random line bet Secs 26 + 35 Va 14° 11' E
36.50	Enter Valley bears N.E + S.W.
40.00	Set Temporary 1/4 Sec Cor
80.14	Intersected N + S line at a point 14 lks north of the Cor to Secs 25, 26, 35 + 36 from which Cor I run N. 89° 54' W on a true line bet Secs 26 + 35 Va 14° 11' E
40.07	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.14	Cor to Secs 26, 27 34 + 35
	Land Rolling Soil 1st and 2nd Rate

Township No 23 N

chs	
	North bet Secs 26 + 27 Va 14° 11' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E. pit for cor to Secs 22, 23, 26 + 27
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M

chs	
	East on a random line bet Secs 23 + 26 Va 14° 11' E
19,00	Enter Valley bears N W + S. E
40,00	Set temporary 1/4 Sec Cor
50,00	Leave Valley bears N + S
80,20	Intersected N + S. line at a point 21 lks north of the cor to Secs 23. 24. 25 + 26 from which cor I run N. 89° 51' W on a true line bet Secs 23 + 26 Va 14° 11' E
40,10	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,20	Cor to Secs 22, 23, 26 + 27
	Land, West part rolling Soil 2nd Rate Land East part level Soil 1st rate Aug 30th 1880

Township No 23 N

chs	
	North bet Secs 22 + 23 Va 14° 11' E
22,50	Enter Valley bears N + S. E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
63,00	Leave Valley bears N E + S W
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 14, 15, 22 + 23
	Land North and South parts rolling 2nd Rate Middle part Level 1st Rate

Range No 41 W. 6th P. M

chs	
	East on a random line bet Secs 14 + 23 Va 14° 11' E
14,00	Enter Valley bears N + S
40,00	Set temporary 1/4 Sec Cor
63,50	Leave Valley bears N + S
80,20	Intersected N + S line at a point 21 lks north of the Cor to Secs 13, 14 23 + 24, from which cor I run N. 89° 51' W on a true line bet Secs 14 + 23 Va 14° 11' E
40,10	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,20	Cor to Secs 14, 15, 22 + 23
	Land East and West part rolling 2nd rate Middle part level 1st Rate

Township No 23 N

chs	
	North bet Secs 14 + 15 Va 14° 11' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove willow post 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 10, 11, 14 + 15
	Land rolling Soil 2nd Rate

Range No 41 W 6th P. M

chs	
	East on a random line bet Secs 11 + 14 Va 14° 11' E
40,00	Set Temporary 1/4 Sec Cor
58,00	Enter Valley bears N + S
68,00	Leave Valley bears N.E. + S.W.
80,36	Intersected N + S. line at a point 30 lks North of the Cor to Secs 11, 12, 13 + 14 from which Cor I run N. 89° 47' W on a true line bet Secs 11 + 14 Va 14° 11' E
40,18	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,36	Cor to Secs 10, 11, 14 + 15
	Land rolling Soil 2nd rate

Township No 23 N

chs	
	North bet Secs 10 + 11
	Va 14° 11' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E pit for Cor to Secs 2, 3, 10 + 11
	Land rolling Soil 2nd rate
	East on a random line bet Secs 2 + 11
	Va 14° 11' E
40,00	Set temporary 1/4 Sec Cor
59,00	Enter Valley bears N + S
80,45	Intersected N + S. line at a point 42 lks North of the cor to Secs 1, 2, 11 + 12. from which cor I run N. 89° 42' W on a true line bet Secs 2 + 11
	Va 14° 11' E
40,22½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,45	Cor to Secs 2, 3, 10 + 11
	Land level + rolling Soil 1st + 2nd rate

Range No 41 W 6th P. M

chs	
	North on a random line bet Secs 2 + 3
	Va 14° 11' E
40,00	Set temporary 1/4 Sec Cor
80,10	Intersected north boundary of the Township at a point 28 lks East of the Cor to Secs 2 + 3 (Cor a Mound and pits with post in pit in good condition) from which Cor I run
	S. 12' E
	on a true line bet Secs 2 + 3
	Va 14° 11' E
40,10	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,10	Cor to Secs 2, 3, 10 + 11
	Land rolling
	Soil 2nd rate
	August 31st 1880.

Township No 23 N

chs	
	September 1st 1880
	Instrument tested by observation of Polaris at its upper meridian passage.
	Instrument used Burts Solar Compass (Manufactured by W. + S. E. Gurley Troy N. Y.) in good adjustment
	Station Cor to Secs 33 + 34 on the South boundary of Township No 23 N Range No 41 W.
	Time 2:37 A.M. (civil time)
	Va obtained 14° 12' E
	Angle made with line last run 0° 1' from the Cor to Secs 33 + 34 on the south boundary of the township (Cor a mound and pits with post in pit in good condition)
	I run north on a true line bet Secs 33 + 34
	Va 14° 12' E
21,00	Enter Valley bears N. E + S. W
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
69,00	Leave Valley bears N. E. + S W.
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove willow post 2 x 2 in 2 ft long in S. E pit for Cor to Secs 27, 28, 33 + 34
	Land level and rolling Soil 1st + 2nd Rate

Range No 41 W. 6th P. M

chs	
	East on a random line bet Secs 27 + 34
	Va 14° 12' E
40,00	Set temporary 1/4 Sec Cor
79,92	Intersected N + S line at a point 10 lks north of the Cor to Secs 26, 27, 34 + 35 from which Cor I run
	N. 89° 56' W
	on a true line bet Secs 27 + 34
	Va 14° 12' E
39,96	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79,92	Cor to Secs 27, 28, 33 + 34
	Land rolling Soil 2nd rate

	North bet Secs 27 + 28
	Va 14° 12' E
37,00	Enter Valley bears E + W
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove willow post 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 21, 22, 27 + 28
	Land Level and rolling Soil 1st and 2nd rate

Township No 23 N

chs	
	East on a random line bet Secs 22 + 27 Va 14° 12' E
13,50	Leave Valley bears N E + S. W.
40,00	Set temporary 1/4 Sec Cor
80,00	Intersected N + S. line at the cor to Secs 22, 23, 26 + 27 from which Cor I run West on a true line bet Secs 22 + 27 Va 14° 12' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Cor to Secs 21, 22, 27 + 28
	Land rolling Soil 2nd rate

Range No 41 W 6th P. M

chs	
	North bet Secs 21 + 22 Va 14° 12' E
5,00	Leave Valley bears E + W
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove willow post 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 15, 16, 21 + 22
	Land rolling Soil 2nd rate

Township No 23 N

chs	
	East on a random line bet Secs 15 + 22 Va 14° 12' E
40,00	Set temporary 1/4 Sec cor
79,94	Intersected N + S line at a point 12 lks north of the Cor to Secs 14, 15 22 + 23, from which Cor I run N 89° 55' W on a true line bet Secs 15 + 22 Va 14° 12' E
39,97	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79,94	Cor to Secs 15, 16, 21 + 22
	Land rolling Soil 2nd rate

Range No 41 W 6th P. M

chs	
	North bet Secs 15 + 16 Va 14° 12' E
40,00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove willow post 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 9, 10 15 + 16
	Land rolling Soil 2nd rate
	East on a random line bet Secs 10 + 15 Va 14° 12' E
40,00	Set temporary 1/4 Sec Cor
80,30	Intersected N + S line at a point 48 lks North of the cor to Secs 10, 11, 14 + 15 from which cor I run N. 89° 39' W on a true line bet Secs 10 + 15 Va 14° 12' E
40,15	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,30	Cor to Secs 9, 10, 15 + 16
	Land rolling Soil 2nd rate

Township No 23 N

chs	
	North bet Secs 9 + 10 Va 14° 12' E
40,00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove willow post 2×2 in 2 ft long in S.E. pit for Cor to Secs 3.4.9 + 10 Land rolling Soil 2nd rate

	East on a random line bet Secs 3 + 10 Va 14° 12' E
40,00	Set temporary 1/4 Sec Cor
80,62	Intersected N + S. line at a point 38 lks north of the Cor to Secs 2, 3, 10 + 11, from which Cor I run N. 89° 44' W on a true line bet Secs 3 + 10 Va 14° 12 E
40,31	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80,62	Cor to Secs 3, 4, 9 + 10 Land rolling Soil 2nd rate

Range No 41 W. 6th P. M

chs	
	North on a random line bet Secs 3 + 4 Va 14° 12' E
40,00	Set temporary 1/4 Sec Cor
80,25	Intersected north boundary of the township at a point 30 lks west of the cor to Secs 3 + 4 (cor a mound and pits with post in pit in good condition) from which Cor I run S. 13' W on a true line bet Secs 3 + 4 Va 14° 12' E
40,25	Built mound of Earth 2½ ft high from pits 18×24×in deep for 1/4 Sec Cor.
80,25	Cor to Secs 3, 4, 9 + 10 Land rolling Soil 2nd rate

Township No 23 N

chs	
	From the Cor to Secs 32 + 33 on the south boundary of the township (Cor a mound and pits with post in pit in good condition) I run North on a true line bet Secs 32 + 33 Va 14° 12' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
41.00	Enter Valley bears N. E + S. W.
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E pit for Cor to Secs 28, 29, 32 + 33
	Land South part rolling 2nd rate North part level 1st rate

Range No 41 W. 6th P. M.

chs	
	East on a random line bet Secs 28 + 33 Va 14° 12' E
20.00	Leave Valley bears N. E + S. W
40.00	Set temporary 1/4 Sec Cor
80.12	Intersected N + S line at a point 30 lks North of the Cor to secs 27, 28, 33 + 34, from which Cor I run N 89° 47' W on a true line bet Secs 28 + 33 Va 14° 12' E
40.06	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.12	Cor to Secs 28, 29, 32 + 33
	Land Level and rolling Soil 1st and 2nd Rate

Township No 23 N

chs	
	North bet Secs 28 + 29 Va 14° 12' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
58,00	Leave Valley bears N.E. + W
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S.E pit for Cor to Secs 20, 21, 28 + 29
	Land level and rolling Soil 1st and 2nd rate
	September 1st 1880.

Range No 41 W. 6th P. M.

chs	
	East on a random line bet Secs 21 + 28 Va 14° 12' E
40,00	Set temporary 1/4 Sec Cor
68,00	Enter Valley bears N E + S W
80,10	Intersected N + S line at a point 28 lks north of the Cor to Secs 21, 22, 27 + 28. from which Cor I run N. 89° 48' W on a true line bet Secs 21 + 28 Va 14° 12' E
40,05	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,10	Cor to Secs 20, 21, 28 + 29.
	Land rolling Soil 2nd rate

Township No 23 N

chs	
	North bet Secs 20 + 21 Va 14° 12' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow post 2×2 in 2 ft long in S.E. pit for Cor to Secs 16.17.20 + 21
	Land rolling Soil 2nd rate

Range No 41 W 6th P. M

chs	
	East on a random line bet Secs 16 + 21 Va 14° 12' E
40.00	Set temporary 1/4 Sec Cor
80.06	Intersected N + S. line at a point 24 lks north of the Cor to Secs 15.16.21 + 22 from which Cor I run N 89° 50' W on a true line bet Secs 16 + 21 Va 14° 12' E
40.03	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.06	Cor to Secs 16.17.20 + 21
	Land rolling Soil 2nd rate

Township No 23 N

chs	
	North bet Secs 16 + 17 Va 14° 12' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 8. 9. 16 + 17
	Land rolling Soil 2nd rate

Range No 41 W 6th P. M.

chs	
	East on a random line bet Secs 9 + 16 Va 14° 12' E
40,00	Set temporary 1/4 Sec Cor
79,81	Intersected N + S line at a point 5 chs south of the Cor to Secs 9. 10. 15 + 16 from which Cor I run S. 89° 58' W on a true line bet Secs 9 + 16 Va 14° 12' E
39,90½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79,81	Cor to Secs 8. 9. 16 + 17
	Land rolling Soil 2nd rate

Township No 23 N

chs	
	North bet Secs 8 + 9 Va 14° 12' E.
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove willow post 2 x 2 in 2 ft long in S E pit for Cor to Secs 4. 5. 8 + 9
	Land rolling Soil 2nd rate

Range No 41 W 6th P. M.

chs.	
	East on a random line bet Secs 4 + 9 Va 14° 12' E
40.00	Set temporary 1/4 Sec Cor
79.70	Intersected N + S line at a point 14 lks south of the Cor to Secs 3. 4. 9 + 10. from which Cor I run S. 89° 54' W on a true line bet Secs 4 + 9 Va 14° 12' E
39.85	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.70	Cor to Secs 4 5. 8 + 9.
	Land rolling Soil 2nd rate

Township No 23 N

chs	
	North on a random line bet Secs 4 + 5 Va 14° 12' E
40.00	Set temporary 1/4 Sec Cor
80.13	Intersected North boundary of the township at a point 7 lks East of the Cor to Secs 4 + 5 (Cor a mound and pits with post in pit in good condition) from which Cor I run S. 3' E on a true line bet Secs 4 + 5 Va 14° 12' E
40.13	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.13	Cor to Secs 4, 5, 8 + 9
	Land rolling Soil 2nd rate

Range No 41 W 6th P. M

chs	
	From the Cor to Secs 31 + 32 on the south boundary of the township (Cor a mound and pits with post in pit in good condition) I run North on a true line bet Secs 31 + 32 Va 14° 12' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep above Willow post 2 x 2 in 2 ft long in S. E pit for Cor to Secs 29, 30, 31 + 32
	Land rolling Soil 2nd Rate

Township No 23 N

Chs	
	East on a random line bet. Secs 29 + 32 Va 14° 12' E
11,00	Enter Valley bears N + S
40,00	Set temporary 1/4 Sec cor
80,04	Intersected N + S. line at a point 21 lks north of the Cor to Secs 28, 29, 32 + 33. from which Cor I run N. 89° 51' W on a true line bet Secs 29 + 32 Va 14° 12' E
40,02	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,04	Cor to Secs 29, 30, 31 + 32
	Land Level Soil 1st rate

Range No 41 W 6th P. M

Chs	
	West on a random line bet Secs 30 + 31 Va 14° 12' E
40,00	Set temporary 1/4 Sec Cor
79,25	Intersected west boundary of the Township at a point 42 lks south of the Cor to Secs 30 + 31 (Cor a mound and pits with post in pit in good condition) from which Cor I run S. 89° 42' E on a true line bet Secs 30 + 31 Va 14° 12' E
39,25	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79,25	Cor to Secs 29, 30, 31 + 32
	Land rolling Soil 2nd Rate

Township No 23 N

Chs	
	North bet Secs 29 + 30 Va 14° 12' E
13.00	Enter Valley bears N W + S E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
67.00	Leave Valley bears E + W
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S.E. pit for cor to secs 19. 20. 29 + 30
	Land north and South parts rolling 2nd rate soil Middle part level 1st rate Soil
	Sept 2nd 1880

Range No 41 W. 6th P. M.

Chs	
	September 3rd 1880 Instrument tested by observation of Polaris at its upper meridian passage Instrument used Burts Solar Compass in good adjustment Time 2:29 A. M (civil time) Va obtained 14° 13 E angle made with line last run 0° 1'
	East on a random line bet Secs 20 + 29 Va 14° 13' E
40.00	Set temporary 1/4 Sec Cor
79.82	Intersected N + S. line at the Cor to Secs 20. 21. 28 + 29 from which cor I run West on a true line bet Secs 20 + 29 Va 14° 13' E
39.91	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.92	Cor to Secs 19. 20. 29 + 30 Land rolling Soil 2nd rate

Township No 23 N

chs	
	West on a random line bet Secs 19 + 30 Va 14° 13 E
40.00	Set temporary 1/4 Sec Cor
79.62	Intersected west boundary of the township at a point 16 links south of the Cor to Secs 19 + 30 (Cor a mound and pits with post in pit in good condition) from which Cor I run S. 89° 53' E on a true line bet Secs 19 + 30 Va 14° 13' E
39.62	Built mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor.
79.62	Cor to Secs 19, 20 29 + 30
	Land rolling Soil 2nd rate

Range No 41 W 6th P. M

chs	
	North bet Secs 19 + 20 Va 14° 13' E
40.00	Built mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep drove Willow post 2 X 2 in 2 ft long in S. E pit for Cor to Secs 17, 18, 19 + 20
	Land rolling Soil 2nd rate

Township No 23 N

chs	
	East on a random line bet Secs 17 + 20 Va 14° 13' E
40.00	Set temporary 1/4 Sec Cor
79.74	Intersected N + S. line at a point 6 lks south of the Cor to Secs 16, 17, 20 + 21, from which Cor I run South 89° 57' W on a true line bet Secs 17 + 20 Va 14° 13' E
39.87	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.74	Cor to Secs 17, 18, 19 + 20
	Land rolling Soil 2nd rate

Range No 41 W 6th P. M.

chs	
	West on a random line bet Secs 18 + 19 Va 14° 13' E
40.00	Set temporary 1/4 Sec Cor
79.40	Intersected west boundary of the township at the Cor to Secs 18 + 19 (Cor a mound and pits with post in pit in good condition) from which Cor I run East on a true line bet Secs 18 + 19 Va 14° 13' E
39.40	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.40	Cor to Secs 17, 18, 19 + 20
	Land rolling Soil 2nd rate

Township No 23 N

chs	
	North bet Secs 17 + 18 Va 14° 13' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 4 ft long in S. E pit for Cor to Secs 7, 8, 17 + 18
	Land rolling Soil 2nd rate

Range No 41 W 6th P. M

chs	
	East on a random line bet Secs 8 + 17 Va 14° 13' E
40,00	Set temporary 1/4 Sec Cor
79,85	Intersected N + S. line at a point 20 lks north of the Cor to Secs 8 + 9 16 + 17 from which cor I run N. 89° 51' W on a true line bet Secs 8 + 17 Va 14° 13' E
39,92½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79,85	Cor to Secs ~~8, 9,~~ 7 + 8, 17 + 18
	Land rolling Soil 2nd rate

Township No 23 N

chs	
	West on a random line bet Secs 7 + 18 Va 14° 13' E
40.00	Set temporary 1/4 Sec Cor
79.81	Intersected west boundary of the Township at a point 35 lks south of the Cor to Secs 7 + 18 (Cor a mound and pts with post in pit in good condition from which Cor I run S. 89° 45' E on a true line bet Secs 7 + 18 Va 14° 13' E.
39.81	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.81	Cor to Secs 7, 8, 17 + 18
	Land rolling Soil 2nd rate

Range No 41 W 6th P. M.

chs	
	North bet Secs 7 + 8 Va 14° 13' E
40.00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
58.00	Enter Valley bears N. E + S. W
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E pit for Cor to Secs 5, 6, 7 + 8
	Land Level and rolling Soil 1st and 2nd rate

Township No 23 N

chs	
	East on a random line bet Secs 5 + 8 Va 14° 13' E
11.00	Leave Valley bears N + S
40.00	Set temporary 1/4 Sec Cor
79.90	Intersected N + S. line at a point 8 lks North of the Cor to Secs 4. 5. 8 + 9 from which Cor I run N 89° 57' W on a true line bet Secs 5 + 8 Va 14° 13' E
39.95	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.90	Cor to Secs 5. 6. 7 + 8
	Land Level and rolling Soil 1st and 2nd rate

Range No 41 W 6th P. M

chs	
	West on a random line bet Secs 6 + 7 Va 14° 13' E
40.00	Set temporary 1/4 Sec Cor
61.00	Leave Valley bears N W + S W
80.38	Intersected west boundary of the township at a point 21 lks South of the Cor to Secs 6 + 7 (Cor a mound and pits with post in pit in good condition) from which Cor I run S. 89° 57 E on a true line bet Secs 6 + 7 Va 14° 13' E
40.38	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.38	Cor to Secs 5. 6. 7 + 8 Land Level Soil 1st rate

Township No 23 N — Range No 41 W 6th P. M.

chs	
	North on a random line bet Secs 5 + 6 Va 14° 13' E
40.00	Leave Valley bears N.W + S.E. Set temporary 1/4 Sec Cor
79.96	Intersected North boundary of the township at Cor to Secs 5 + 6 (Cor a mound and pits with post in pit in good condition) from which Cor I run South on a true line bet Secs 5 + 6 Va 14° 13' E
39.96	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.96	Cor to Secs 5. 6. 7 + 8
	Land level and rolling Soil 1st and 2nd rate Sept. 3rd 1880

General Description

The larger portion of this Township is high rolling land There is some Valley land in the Northwest and in the Southern and Eastern parts The soil on the high lands is 2nd rate in the Valleys good 1st rate. The grass is good There is neither water or timber but water can be easily obtained by boring

List of names

A list of the names of the individuals employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of Township No 23 North of the base line of Range No 41 West of the 6th Principal Meridian in Nebraska Showing the respective capacities in which they acted

E. J. Combs	Chainman
H. O. Bailey	Chainman
O. F. Lambertson	Moundman
Chas Harrison	Flagman

We hereby certify that we assisted Stephen C. McElroy deputy surveyor in surveying and subdividing Township No 23 North of the base line of Range No 41 West of the 6th Principal Meridian in Nebraska and that the said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the surveyor general of dimensions character construction and marking and in the manner as specially described in the foregoing field notes

E J Combs	Chainman
H O Bailey	Chainman
O. F. Lambertson	Moundman
Chas Harrison	Flagman

Subscribed and sworn to before me this 30th day of Nov AD 1880

A Bertoni
Notary Public

Cheyenne Co
Neb.

I Stephen C. McElroy
United States deputy surveyor do solemnly
swear that I have in my own proper
person and with the necessary assistance
well, truly, and faithfully executed the
subdivision and retracement surveys
of Township No 23 North of the base line
of Range No. 41 West of the 6th Principal
Meridian in Nebraska under joint
contract with George S. Smith
United States surveyor general for the
district of Nebraska and Iowa
bearing date August 5th 1880
that in making the said survey
I have used only such instruments
as were approved by the said surveyor
general, exercising due care in the
preservation of adjustments of the same
that in using the Solar Compass I have
at no time projected established
lines depending for alignment
upon the magnetic needle, that
I have in all respects complied
with the laws of the United States

governing public land surveys the surveying manual and such additional instructions as have been furnished me by and through the said surveyor general relating to the aforesaid survey, that I have thoroughly acquainted my assistants in the field with the nature of their duties under the laws and instructions above mentioned that to the best of my knowledge and belief all assistants so employed have likewise obeyed the aforesaid laws and instructions and that the annexed field notes are the original true and correct returns of said survey

Stephen C. McElroy
Deputy Surveyor

Subscribed and sworn to before me this 18th day of January A.D. 1881
Geo A Smith
U.S. Surveyor Genl

Surveyor Generals Office
Plattsmouth Nebr. Feb. 28 1881
The foregoing field Notes of the Survey & Subdivision & retracement of the Exterior lines & the Subdivision lines of Township No. 23 North of the Base line & Range No. 41 West of the 6th P.M. in Nebraska executed by Stephen C McElroy, Deputy Surveyor under joint-Contract No. 116. ~~dated August 5th 1880~~ in the Months of August and September, 1880 having been critically examined the necessary Corrections & explanations made, the said field Notes and the Surveys they describe are hereby approved

Geo A Smith
Surveyor General

Town No 24 N Range No 41 W.

6	68	5	53	4	43	3	33	2	22	1
67		66		52		42		32		21
7	65	8	51	9	41	10	31	11	20	12
64		63		50		40		30		19
18	62	17	49	16	39	15	29	14	18	13
61		60		48		38		28		17
19	59	20	47	21	37	22	27	23	16	24
58		57		46		36		26		15
30	56	29	45	28	35	27	25	26	14	25
70		55		45		35		24		13
31	54	32	44	33	34	34	23	35	12	36

Township No 24 N Range No 41 W. 6th P. M.

Field Notes of the survey, subdivision and retracement of Exterior lines of Township No 24 N. of the base line of Range No 41 W. of the 6th Principal Meridian in Nebraska Executed by David V. Stephenson U. S. Deputy Surveyor under joint contract No. 116 dated August 5th 1880

Survey commenced Sept 23rd 1880
Survey completed Sept 29th 1880

List of Names of Assistants

Fred Hage	Chainman
W. B. Brooker	Chainman
D. O. Boylan	Moundman
James Carroll	Flagman

Township No 24 N

The survey of this Township was executed with a Surveyors Transit manufactured by W + E. E. Gurley Troy N. Y.
(No number to be found on the instrument)
Thoroughly tested, found to be in good adjustment and approved by the Surveyor General before entering the field

Range No 41 W. 6th P. M

chs In executing the survey of this Township I first retraced the exterior boundaries as per instructions
Instrument tested at the Cor to Townships 23 + 24 N Range No 40 + 41 W. by observation of Polaris at its upper meridian passage Date Sept 23rd 1880
Time 1:07 A.M (civil time)
Va obtained 14° 10' E
Begining at the S. E Cor of township No 24 N. Range No 41 W.
I run north along the East boundary of Sec 36
Va 14° 10' E
40,00 To 1/4 Sec Cor a mound and pits in good condition

80,00 To the Cor to Secs 25 + 36 (Cor a mound and pits with post in mound in good Condition

Township No 24 N

chs	
	North along the East boundary of Sec 25 Va 14° 10' E
40,04	to 1/4 Sec Cor a mound and pits in good condition
80,08	to the Cor to Secs 24 & 25 Cor a mound and pits with post in mound in good condition
	North along the East boundary of Sec 24 Va 14° 10' E
40,03½	to 1/4 Sec Cor a mound and pit in good condition
80,07	to the Cor to Secs 13 & 24 Cor a mound and pits with post in mound in good condition

Range No 41 W 6th P. M

chs	
	North along the East boundary of Sec 13 Va 14° 10' E
40,00	To 1/4 Sec Cor a mound and pits in good condition
80,00	To the Cor to Secs 12 & 13 Cor a mound and pits with post in mound in good condition
	North along the East boundary of Sec 12 Va 14° 10' E
40,00	To 1/4 Sec Cor a mound and pits in good condition
80,00	To the Cor to Secs 1 & 12 Cor a mound and pits with post in mound in good condition

Township No 24 N

chs North along the East boundary of Sec 1.

Va 14° 10' E

40,03 to 1/4 Sec Cor a mound and pits in good condition

80,06 to the C.C. Cor to Township No 24 N. Range No 40 & 41 W. Cor a mound and three pits with post in mound in good condition

Range No 41 W 6th P. M.

chs From the C.C. Cor to Townships No 24 & ~~25~~ N. Ranges No 40 & 41 W

I run

S. 89° 56' W

along the South boundary of Sec 32

Va 14° 10' E.

18,21 to the 1/4 Sec Cor a mound and pits in good condition

58,24 To the Standard Cor to Secs 31 & 32 Township No 25 N Range No 40 W. (Cor a mound and three pits with post in mound in good condition)

S. 89° 56' W.

along the South boundary of Sec 31

Va 14° 10' E.

40,00 To 1/4 Sec Cor a mound and pits in good condition

80,00 To the Standard Cor to Secs 31 & 36 Township 25 N. Ranges No 40 & 41 W. Cor a mound and three pits with post in Mound in good condition

Township No 24 N

chs S. 89° 56' W.
along the South boundary of Sec ~~2nd~~ 36
Va 14° 10' E

40.02 to 1/4 Sec Cor a mound and pits in good condition

80.04 To the Standard Cor to Secs 35+36 Township No 25 N Range No 41 W. Cor a mound and three pits with post in East pit in good condition

S. 89° 56' W
along the South boundary of Sec 35
Va 14° 10' E

40.00 to 1/4 Sec Cor a mound and pits in good condition

80.00 To the Standard Cor to Secs 34+35 Township No 25 N. Range No 41 W. Cor a mound and three pits with post in East pit in good condition

Range No 41 W. 6th P. M.

chs S. 89° 56' W
along the South boundary of Sec. 34
Va 14° 10' E.

40.01 To 1/4 Sec Cor a mound and pits in good condition

80.02 To the Standard Cor to Secs 33+34 Township No. 25 N. Range No 41. W. Cor a mound and three pits with post in East pit in good condition

S. 89° 56' W
along the South boundary of Secs 33
Va 14° 10' E

40.00 to the 1/4 Sec Cor a mound and pit in good condition

80.03 To the standard Cor to Secs 32+33 Township No 25 N. Range No 41 W Cor a mound and three pits with post in E pit in good condition

Thence S. 89° 56' W va. 14° 10' E

18.15 along the South boundary of Sec. 32 to C.C. cor township No 24 N Ranges No 41 + 42 W Cor a mound and three pits with post in E. pit in good condition

Sept 23rd 1880

Township No 24 N

chs	
	September 24th 1880 Instrument tested at the Cor to Townships No 23 + 24 N Ranges No 41 + 42 W. by observation of Polaris at its upper Meridian passage Instrument used Surveyors transit in good adjustment. Time 1:03 A. M. (Civil time) Va obtained 14° 14' E. From the cor to Townships No 23 + 24 N Ranges No 41 + 42 W. I run north bet Secs 31 + 36 Va 14° 14' E
40.00	to 1/4 Sec Cor a mound and pits in good condition
80.00	to the Cor to Secs 25, 30, 31 + 36 Cor a mound and pits with post in pit in good condition

Range No 41 W 6th P. M.

chs	
	North bet Sec 25 + 30 Va 14° 14' E
40.03	to 1/4 Sec Cor a mound and pits in good condition
80.06	to the Cor to Secs 19, 24, 25 + 30 Cor a mound and pits with post in pit in good condition
	North bet Secs 19 + 24 Va 14° 14' E
39.98	to 1/4 Sec Cor a mound and pits in good condition
79.96	to the Cor to Secs 13, 18, 19 + 24 Cor a mound and pits with post in pit in good condition

Township No 24 N

chs	
	North bet Secs 13 + 18 Va 14° 14' E
40.02	to 1/4 Sec Cor a mound and pits in good condition
80.04	to the Cor to Secs 7, 12, 13 + 18 Cor a mound and pits with post in pit in good condition
	North bet Secs 7 + 12 Va 14° 14' E
40.01	to 1/4 Sec Cor a mound and pits in good condition
80.02	to the Cor to Secs 1, 6, 7 + 12 Cor a mound and pits with post in pit in good condition

Range No 41 W. 6th P. M

chs	
	North bet Secs 1 + 6 Va 14° 14' E
40.00	to 1/4 Sec Cor a mound and pits in good condition
82.54	to the C.C. to Secs 1 + 6 Township No 24 N Ranges No 41 + 42 W

Township No 24 N

chs	
	Having completed the retracement of the Exterior lines of this township I now commence the subdivision
	From the Cor to Secs 35 & 36 on the South boundary of the Township (Cor a mound and pits with post in pit in good Condition) I run north on a true line bet Secs 35 & 36 Va 14° 10' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
42,00	Leave Valley bears N. W & S. E.
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post in S. E. pit for cor to Secs 25. 26, 35 & 36
	Land Level and Rolling Soil 1st and 2nd Rate

Range No 41 W. 6th P. M

chs	
	East on a random line bet Secs 25 & 36 Va 14° 10' E
40,00	Set temporary 1/4 Sec Cor
80,18	Intersected East boundary of the township at a point 37 lks south of the cor to Secs 25 & 36. (Cor a mound and pits with post in pit in good condition) From which Cor I run S. 89° 44' W. on a true line bet Secs 25 & 36 Va 14° 10' E
40,09	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.
80,18	Cor to Secs 25, 26. 35 & 36
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	North bet Secs 25 & 26 Va 14° 10' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove willow post 2 x 2 in 2 ft low in S E pit for Cor to Secs 23, 24, 25 & 26
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M

chs	
	East on a random line bet Secs 24 & 25 Va 14° 10' E
40,00	Set temporary 1/4 Sec Cor
80,26	Intersected East boundary of the township at a point 45 lks South of the Cor to Secs 24 & 25 (Cor a mound and pits with post in pit in good condition) From which Cor N mm S. 89° 41' W. on a true line bet Secs 24 & 25 Va 14° 10' E
40,13	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,26	Cor to Secs 23, 24, 25 & 26
	Land Rolling Soil 2nd Rate Sept 24th 1880

Township No 24 N

chs	
	North bet Secs 23 & 24 Va 14° 10' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove willow post 2 x 2 in 2 ft long in S E pit for Cor to Secs 13, 14, 23 & 24
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M.

chs	
	East on a random line bet Secs 13 & 24 Va 14° 10' E
40.00	Set temporary 1/4 Sec Cor
80.40	Intersected East boundary of the township at a point 5 chs south of the Cor to Secs 13 & 24. Cor a mound and pits with post in pit in good condition From which Cor I run S. 89° 58' W on a true line bet Secs 13 & 24 Va 14° 10' E
40.20	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.40	Cor to Secs 13, 14, 23 & 24
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	North bet Secs 13 + 14 Va 14° 10' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow post 2x2 in 2 ft long in S. E. pit for Cor to Secs 11, 12, 13, + 14.
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M.

chs	
	East on a random line bet Secs 12 + 13 Va 14° 10' E
40.00	Set temporary 1/4 Sec Cor
80.52	Intersected East boundary of the Township at a point 31 lks south of the Cor to Secs 12 + 13 (Cor a mound and pits with post in pit in good condition) From which Cor I run S. 89° 47' W on a true line bet Secs 12 + 13 Va 14° 10' E
40.26	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.52	Cor to Secs 11, 12, 13 + 14
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	North bet Secs 11 & 12 Va 14° 10' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep down Willow post 2 x 2 in 2 ft long in S. E pit for Cor to Secs 1, 2, 11 & 12
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M

chs	
	East on a random line bet Secs 1 & 12 Va 14° 10' E
40.00	Set temporary 1/4 Sec Cor
80.74	Intersected East boundary of the township at a point 42 chs south of the Cor to Secs 1 & 12 (Cor a mound and pits with post in pit in good condition) From which Cor I run S. 89° 42' W on a true line bet Sec 1 & 12 Va 14° 10' E
40.37	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.74	Cor to Secs 1, 2, 11 & 12
	Land Rolling Soil 2nd Rate

Township No 24 N.

✓ chs.	North on true line bet Secs 1 + 2 Va 14° 10' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.44	Intersected 6th Standard Parallel N. at a point 22 chs. west of the cor to Secs 31 + 32 Township No 25 N. Range No 40 W. Deposited charcoal built mound of Earth 2½ ft high from three pits 24 x 24 x 12 in deep drove Willow post 2 x 2 x 2 in 2 ft long marked C.C. in East pit for closing Cor to Secs 1 + 2.
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M.

chs	From the Cor to Secs 34 + 35 on the South boundary of the township (Cor a mound and pits with post in pit in good condition) I run north on a true line bet Secs 34 + 35 Va 14° 10' E.
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S E pit for Cor to Secs 26, 27, 34 + 35
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	East on a random line bet Secs 26 & 35 Va 14° 10' E
30,00	Enter Valley bears N & S. E
40,00	Set temporary 1/4 Sec Cor
56,00	Leave Valley bears N & S.E.
79,70	Intersected N & S line at a point 28 South of the Cor to Secs 25, 26, 35 & 36, From which Cor I run S. 89° 48' W, on a true line bet Secs 26 & 35 Va 14° 10' E
39,85	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79,70	Cor to Secs 26, 27, 34 & 35
	Land Level and Rolling Soil 1st and 2nd Rate

Range No 41 W. 6th P. M.

chs	
	North bet Secs 26 & 27 Va 14° 10' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 22, 23, 26 & 27
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	East on a random line bet Secs 23 + 26 Va 14° 10' E
20,00	Enter Valley bears N.W + S
40,00	Set temporary 1/4 Sec Cor
60,00	Leave Valley bears N.W + S
79,77	Intersected N + S. line at a point 35 lks South of the Cor to Secs 23, 24, 25 + 26 From which Cor I run S. 89° 45' W on a true line bet Secs 23 + 26 Va 14° 10' E
39,88½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79,77	Cor to Secs 22, 23, 26 + 27
	Land Level and Rolling Soil 1st and 2nd Rate

Range No 41 W. 6th P. M.

chs	
	North bet Secs 22 + 23 Va 14° 10' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
48,00	Enter Valley bears N.W + S.E.
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S.E pit for Cor to Secs 14, 15 22 + 23
	Land Level and Rolling Soil 1st and 2nd Rate

Township No 24 N

chs	
	East on a random line bet Secs 14 + 23 Va 14° 10' E
18,00	Leave Valley bears N W + S, E,
40,00	Set temporary 1/4 Sec Cor
79,90	Intersected N + S. at a point 30 lks south of the Cor to Secs 13. 14. 23 + 24 From which Cor I run S. 89° 47' W on a true line bet Secs 14 + 23 Va 14° 10' E
39,95	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79,90	Cor to Secs 14, 15. 22 + 23
	Land Level and Rolling Soil 1st and 2nd Rate Sept 25th 1880

Range No 41 W. 6th P. M

chs	
	September 26th 1880. Instrument tested by observation of Polaris at its upper meridian passage Instrument used Surveyors transit in good adjustment Station Cor to Secs 14. 15. 22 + 23 Township No 24 N. Range No 41 W. time 0:54' A. M (civil time) Va obtained 14° 11' E Angle made with line last run 0:1' North bet Secs 14 + 15 Va 14° 11' E
15,00	Leave Valley bears N.W. + S, E,
40,00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E pit for Cor to Secs 10. 11. 14 + 15
	Land Level and Rolling Soil 1st and 2nd Rate

Township No 24 N

chs	
	East on a random line bet Secs 11 + 14 Va 14° 11' E
40,00	Set temporary 1/4 Sec Cor
80,26	Intersected N + S. line at a point 26 lks south of the Cor to Secs 11, 12 13 + 14 From which Cor I run S. 89° 49' W on a true line bet Secs 11 + 14 Va 14° 11' E
40,13	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,26	Cor to Secs 10, 11, 14 + 15
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M.

chs	
	North bet Secs 10 + 11 Va 14° 11' E
40,00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E pit for cor to Secs 2, 3, 10 + 11
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	East on a random line bet Secs 2 + 11 Va 14° 11' E
40,00	Set temporary 1/4 Sec Cor
80,12	Intersected N + S. line at a point 34 lks south of the cor to Secs 1. 2. 11. + 12. From which Cor I run S. 89° 45' W on a true line bet Secs 2 + 11 Va 14° 11' E
40,06	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80 12	Cor to Secs 2. 3. 10 + 11
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M

chs	
	North bet Secs 2 + 3 Va 14° 11' E
40,00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,75	Intersected 6th Standard Parallell N. at a point 20,45 chs west of the Cor to Secs 31 + 36 Township No 25 N. Ranges No 40 + 41 W Deposited charcoal built mound of Earth 2 1/2 ft high from three pits 24 x 24 x 12 in deep drove Willow post 2 x 2 x 2 in 2 ft long marked C.C. in East pit for closing Cor to Secs 2 + 3
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	From the cor to Secs 33 + 34 on the South boundary of the Township (Cor a mound and pits with post in pit in good condition)
	I run north bet Secs 33 + 34
	Va 14° 11' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E. pit for Cor to Secs 27, 28, 33 + 34
	Land Rolling
	Soil 2nd Rate

Range No 41 W. 6th P. M.

chs	
	East on a random line bet Secs 27 + 34
	Va 14° 11' E
40,00	Set temporary 1/4 Sec Cor
80,31	Intersected N. + S. line at a point 49 lks South of the Cor to Secs 26, 27, 34 + 35
	From which Cor I run, S 89° 39' W. on a true line bet Secs 27 + 34
	Va 14° 11' E
40,15½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.
80,31	Cor to Secs 27, 28, 33 + 34
	Land Rolling Soil 2nd Rate
	North bet Secs 27 + 28
	Va 14° 11' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E for cor to Secs 21, 22, 27 + 28
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	East on a random line bet Secs 22 + 27 Va 14° 11' E
40,00	Set temporary 1/4 Sec Cor
80,20	Intersected N + S. line at a point 18 lks South of the Cor to Secs 22, 23, 26 + 27 From which Cor I run S. 89° 52' W. on a true line bet Secs 22 + 27 Va 14° 11' E
40.10	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,20	Cor to Secs 21, 22, 27 + 28
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M

chs	
	North bet Secs 21 + 22 Va 14° 11' E
40,00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
70,00	Enter Valley bears N.W. + S.E.
80,00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 15, 16, 21 + 22.
	Land Level and Rolling Soil 1st and 2nd Rate

Township No 24 N

chs	
	East on a random line bet Secs 15 + 22 Va 14° 11' E.
40.00	Set temporary 1/4 Sec Cor
80.10	Intersected N + S line at a point 28 lks South of the Cor to Secs 14. 15. 22 + 23 From which Cor I run S. 89° 48' W on a true line bet Sec 15 + 22 Va 14° 11' E
40.05	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.10	Cor to Secs 15, 16, 21 + 22
	Land Level Soil 1st Rate

Range No 41 W. 6th P. M

chs	
	North bet Secs 15 + 16 Va 14° 11' E
40.00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
52.00	Leave Valley bears N.E. + S.W.
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E pit for Cor to Secs 9. 10 15 + 16
	Land Level and Rolling Soil 1st and 2nd Rate

Township No 24 N

chs	
	East on a random line bet Secs 10 + 15 Va 14° 11' E.
40.00	Set temporary 1/4 Sec Cor
79.83	Intersected N + S. line at a point 30 lks South of the Cor to Secs 10. 11. 14 + 15 From which Cor I run S 89° 47' W on a true line bet Secs 10 + 15 Va 14° 11' E
39.91½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.83	Cor to Secs 9. 10. 15 + 16
	Land Rolling Soil 2nd Rate Sept. 26th 1880.

Range No 41 W. 6th P. M.

chs	
	September 27th 1880. Instrument tested by observation of Polaris at its upper meridian passage Instrument used Surveyors Transit in good adjustment Station Cor to Secs 9. 10 15 + 16 Township No 24 N Range No 41 W. time 0:50 A.M. Civil time Va obtained 14° 12' E angle made with line last run 0°1'
	North bet Secs 9 + 10 Va 14° 12' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E pit for Cor to Secs 3. 4 9 + 10 Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	East on a random line bet Secs 3 + 10 Va 14° 12' E
40,00	Set temporary 1/4 Sec Cor
79,68	Intersected N + S line at a point 63 lks South of the Cor to Secs 2, 3, 10 + 11 From which cor I run S. 89° 33' W on a true line bet Secs 3 + 10 Va 14° 12' E
39,84	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79,68	Cor to Secs 3, 4, 9 + 10
	Land Rolling Soil 2nd Rate

Range No 41 W 6th P.M

chs	
	North on true line bet Secs 3 + 4 Va 14° 12' E
40,00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
81,16	Intersected 6th Standard Parallel N at a point 19,70 chs west of the Standard Cor to Secs 35 + 36 Township No 25 N. Range No 41 W Deposited charcoal built mound of Earth 2 1/2 ft high from pits 24 x 24 x 12 in deep drove Willow post 2 x 2 x 2 in 2 ft long Marked C.C in East pit for closing Cor to Secs 3 + 4
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	From the Cor to Secs 32 + 33 on the South boundary of the Township (Cor a mounded and pits with post in pit in good condition) I run North on a true line bet Secs 32 + 33 Va 14° 12' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in South East pit for Cor to Secs 28, 29, 32 + 33
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M.

chs	
	East on a random line bet Secs 28 + 33 Va 14° 12' E
40.00	Set temporary 1/4 Sec Cor
79.74	Intersected N + S. line at a point 14 lks S. of the Cor to Secs 27, 28, 33 + 34 From which Cor I run S. 89° 54' W on a true line bet Secs 28 + 33 Va 14° 12' E
39.87	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.74	Cor to Secs 28, 29, 32 + 33 Land Rolling Soil 2nd Rate
	North bet Secs 28 + 29 Va 14° 12' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E. pit for Cor to Secs 20, 21 28 + 29 Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	East on a random line bet Secs 21 + 28 Va 14° 12' E
40.00	Set temporary 1/4 Sec Cor
79.60	Intersected N + S. line at a point 20 lks South of the Cor to Secs 21, 22, 27 + 28 From which Cor I run S. 89° 51' ~~E~~ West on a true line bet Secs 21 + 28 Va 14° 12' E
39.80	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.60	Cor to Secs 21, 22, 27 + 28
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M

chs	
	North bet Secs 20 + 21 Va 14° 12' E
40.00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E pit for Cor to Secs 16, 17, 20 + 21
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	East on a random line bet Secs 16 + 21 Va 14° 12' E
40.00	Set temporary 1/4 Sec Cor
54.00	Enter Valley bears N.W. + S.E.
79.71	Intersected N + S line at a point 39 lks South of the cor to Secs 15. 16 21 + 22 From which Cor I run S. 89° 43' W on a true line bet Secs 16 + 21 Va 14° 12' E
39.85½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.71	Cor to Secs 16. 17. 20 + 21
	Land Level and Rolling Soil 1st and 2nd Rate

Range No 41 W 6th P. M.

chs	
	North bet Secs 16 + 17 Va 14° 12' E
16.00	Enter Valley bears S. E + N
37.00	Leave Valley bears N W + S E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E. pit for Cor to Secs 8. 9. 16 + 17
	Land Level and Rolling Soil 1st and 2nd Rate
	Sept. 27th 1880

Township No 24 N

chs	
	East on a random line bet Secs 9 + 16 Va 14° 12' E
40,00	Set temporary 1/4 Sec Cor
80,04	Intersected N + S. line at a point 56 lks South of the Cor to Secs 9. 10. 15 + 16 From which Cor I run S. 89° 36' W on a true line bet Secs 9 + 16 Va 14° 12' E
40,02	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,04	Cor to Secs 8. 9. 16 + 17
	Land Rolling Soil 2nd Rate Sept 27th 1880

Range No 41 W 6th P. M.

chs	
	North bet Secs 8 + 9 Va 14° 12' E
40,00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E. pit for Cor to Secs 4. 5. 8 + 9.
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	East on a random line bet Secs 4 + 9 Va 14° 12' E
40.00	Set temporary 1/4 Sec Cor
79.80	Intersected N + S. line at a point 35 lks south of the Cor to Secs 3. 4. 9 + 10 From which cor I run S. 89° 45' W on a true line bet Secs 4 + 9 Va 14° 12' E
39.90	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.80	Cor to Secs 4. 5. 8 + 9
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M.

chs	
	North bet Secs 4 + 5 Va 14° 12' E
40.00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
41.00	Enter Valley bears N. E + S. W
64.00	Leave Valley bears N. E + S. W.
81.57	Intersected 6th Standard Parallel N at a point 19.25 chs West of the cor to Secs 34 + 35 Township No 25 N Range No 41 W. Deposited charcoal built mound of Earth 2 1/2 ft high from three pits 24 x 24 x 12 in deep drove Willow post 2 x 2 x 2 in 2 ft long marked C.C. in East pit for closing cor to Secs 4 + 5
	Land Level and Rolling Soil 1st and 2nd Rate

Township No 24 N

chs From the Cor to Secs 31 & 32 on the South boundary of the Township (Cor a mound and pits with post in pit in good condition) I run north on a true line bet Secs 31 & 32
Va 14° 12' E

40.00 Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80.00 Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E pit for Cor to Secs 29. 30. 31 & 32

Land Rolling
Soil 2nd Rate

Range No 41 W 6th P. M.

chs East on a random line bet Secs 29 & 32
Va 14° 12' E

40.00 Set temporary 1/4 Sec Cor

80.08 Intersected N & S. line at a point 22 chs South of the Cor to Secs 28. 29. 32 & 33
From which Cor I run
S. 89° 51' W
on a true line bet Secs 29 & 32
Va 14° 12' E

40.04 Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80.08 Cor to Secs 29. 30. 31 & 32

Land Rolling
Soil 2nd Rate
For West bet Secs 30 & 31
See see page 70

Township No. 24 N.

chs	
	North bet Secs 29 + 30 Va 14° 12' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow post 2×2 in 2 ft long in S.E pit for cor to Secs 19. 20. 29 + 30
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M

chs	
	September 29th 1880 Instrument tested by observation of Polaris at its upper Meridian passage Instrument used Surveyors Transit in good adjustment Station Cor to Secs 19. 20. 29 + 30. T. No 24 N. R No 41 W time 0'43 A.M. Va obtained 14° 13' E angle made with line last run 0'1' civil time East on a random line bet Secs 20 + 29 Va 14° 13' E
40.00	Set temporary ¼ Sec Cor
79.84	Intersected N + S line at a point 36 lks South of the Cor to Secs 20. 21. 28 + 29. From which cor I run S. 89° 45' W on a true line bet Secs 20 + 29 Va 14° 13' E
39.92	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
79.84	Cor to Secs 19. 20. 29 + 30. Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	West on a random line bet Secs 19 + 30 Va 14° 13' E
40.00	Set temporary 1/4 Sec Cor
80.72	Intersected west boundary of the township at a point 4 links North of the Cor to Secs 19 + 30 (Cor a mound and pits with post in pit in good condition) From which cor I run N 89° 42' E on a true line bet Secs 19 + 30 Va 14° 13' E
40.72	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.72	Cor to Secs 19. 20. 29 + 30 Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M

chs	
	North bet Secs 19 + 20 Va 14° 13' E
40.00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S.E pit for Cor to Secs 17. 18. 19 + 20. Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	East on a random line bet Secs 17 + 20 Va 14° 13' E
40.00	Set temporary 1/4 Sec Cor
79.90	Intersected N + S. line at a point 40 lks South of the Cor to Secs 16. 17. 20 + 21 From which Cor I run S. 89° 43' W on a true line bet Secs 17 + 20 Va 14° 13' E
39.95	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.90	Cor to Secs 17. 18. 19 + 20
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M.

chs	
	West on a random line bet Secs 18 + 19. Va 14° 13' E
40.00	Set temporary 1/4 Sec Cor
80.65	Intersected West boundary of the Township at a point 35 lks North of the Cor to Secs 18 + 19 (Cor a mound and pits with post in pit in good condition) From which Cor I run N. 89° 45' E on a true line bet Secs 18 + 19 Va 14° 13' E
40.65	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.65	Cor to Secs 17. 18. 19 + 20
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	North bet Secs 17 + 18 Va 14° 13' E
12.00	Enter Valley bears E + W
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
63.00	Leave Valley bears S.E + S.W.
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S.E pits for Cor to Secs 7, 8, 17 + 18
	Land Level and Rolling Soil 1st and 2nd Rate

Range No 41 W. 6th P. M.

chs	
	East on a random line bet Secs 8 + 17 Va 14° 13' E
40.00	Set temporary 1/4 Sec Cor
79.65	Intersected N + S. line at a point 42 lks South of the Cor to Secs 8, 9, 16 + 17, from which cor I run S. 89° 42' W on a true line bet Secs 8 + 17 Va 14° 13' E
39.82½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.65	Cor to Secs 7, 8, 17 + 18
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	
	West on a random line bet Secs 7 + 18 Va 14° 13' E.
40.00	Set temporary 1/4 Sec Cor
80.31	Intersected West boundary of the township at a point 46 lks north of the Cor to Secs 7 + 18 (Cor a mound pits with post in pit in good condition) From which Cor I run N. 89° 40' E on a true line bet Secs 7 + 18 Va 14° 13' E
40.31	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.31	Cor to Secs 7, 8, 17 + 18
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M

chs	
	North bet Secs 7 + 8 Va 14° 13' E
40.00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow post 2 x 2 in 2 ft long in S. E pit for cor to Secs 5, 6, 7 + 8
	Land Rolling Soil 2nd Rate

Township No 24 N

Chs	
	East on a random line bet Secs 5 + 8 Va 14° 13' E
40,00	Set temporary 1/4 Sec Cor
80,00	Intersected N + S. line at a point 49 lks South of the cor to Secs 4, 5, 8 + 9 From which cor I run S. 89° 39' W on a true line bet Secs 5 + 8 Va 14° 13' E
40,00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,00	Cor to Secs 5, 6, 7 + 8
	Land Rolling Soil 2nd Rate

Range No 41 W. 6th P. M.

Chs	
	West on a random line bet Secs 6 + 7 Va 14° 13' E
40,00	Set temporary 1/4 Sec Cor.
80,14	Intersected west boundary of the Township at a point 5 1/2 Chs north of the Cor to Secs 6 + 7 (Cor a mound and pits with post in pit in good condition) From which Cor I run N. 89° 38' E on a true line bet Secs 6 + 7 Va 14° 13' E
40,14	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,14	Cor to Secs 5, 6, 7 + 8
	Land Rolling Soil 2nd Rate

Township No 24 N

chs	North bet on true line Secs. 5 + 6
	Va 14° 13' E
28.00	Enter Valley bears E + W.
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
50.00	Leave Valley bears E + W.
82.00	Intersected 6th Standard Parallel N. at a point 18,65 chs West of the Corner to Secs 33 + 34 Township No 25 N Range No 41 W
	Deposited charcoal built mound of Earth 2½ ft high from 3 pits 24 x 24 x 12 in deep drove Willow post 2 x 2 x 2 in 2 ft long marked C.C. in East pit for closing cor to Secs 5 + 6
	Land Level and Rolling
	Soil 1st and 2nd Rate
	Sept 29th 1880

Range No 41 W. 6th P. M

General Description

The land in this Township is mostly high rolling prairie with a 2nd rate Soil, well clothed with different kinds of grasses, well adapted for grazing and suitable for agriculture No water or timber in the township, but water can be had by boring or digging

Township No 24 N | Range No 41 W. 6th P. M.

chs

West on a random line bet Secs 30 & 31
Va 14° 12' E

32,00 Enter Valley bears N. W & S. E

40,00 Set Temporary 1/4 Sec Cor

80,80 Intersected West boundary of the township at a point 28 lks north of the Cor to Secs 30 & 31 (Cor a mound and pits with post in pit in good condition) from which Cor I run
N. 89° 48' E
on a true line bet Secs 30 & 31
Va 14° 12' E.

40,80 Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80,80 Cor to Secs 29, 30, 31 & 32

Land level and rolling
Soil 1st and 2nd rate

List of Names

A list of the names of the individuals employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of Township No 24 North of the base line of Range No 41 West of the 6th Principal Meridian in Nebraska Showing the respective capacities in which they acted

Fred Haye	Chainman
W. B. Bonner	Chainman
D. O. Boylan	Moundman
James Carroll	Flagman

We hereby certify that we assisted David V. Stephenson Deputy surveyor in surveying and subdividing Township No 24 North of the base line of Range No 41 West of the 6th Principal Meridian in Nebraska and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the surveyor general of dimensions character construction and marking and in the manner as specially described in the foregoing field notes

Fred Haye	Chainman
W. B. Bonner	Chainman
D. O. Boylan	Moundman
James Carroll	Flagman

Subscribed and sworn to before me this 30th day of Nov AD 1880

V. Pierson
Notary Public

I David V. Stephenson United States deputy surveyor do solemnly swear that I have in my own proper person and with the necessary assistants well truly and faithfully executed the subdivision and retracement surveys of township No 24 North of the base line of Range No 41 West of the 6th Principal Meridian in Nebraska under joint contract with George S. Smith United States surveyor general for the district of Nebraska and Iowa, bearing date August 5th 1880, that in making the said survey I have used only such instruments as were approved by the surveyor general, exercising due care in the preservation of adjustments of the same, that in using the solar compass I have at no time projected established lines, depending for alignment upon the magnetic needle

that I have in all respects complied with the laws of the United States governing public land surveys, the surveying manual, and such additional instructions as have been furnished me by and through the said surveyor general relating to the aforesaid survey, that I have thoroughly acquainted my assistants in the field with the nature of their duties under the laws and instructions above mentioned: that to the best of my knowlede and belief all assistants so employed have likewise obeyed the aforesaid laws and instructions and that the annexed field notes are the origonal true and correct returns of the said survey

David V Stephenson
Deputy Surveyor

Subscribed and sworn to before me this 18th day of January A.D. 1881

Geo S Smith
U S Surveyor
Genl

Surveyor General's Office
Plattsmouth Nebr Feb. 28th 1881
The foregoing field Notes of the Survey, Sub-division and retracement of the Exterior lines and the Sub-division lines of Township No. 24 North of the Base line & Range No. 14 West of the 6th P.M. in Nebraska. Executed by David V. Stephenson Deputy Surveyor under form-Contract No. 116 dated Aug 3rd, 1880 in the month of September 1880 having been critically examined and the necessary corrections and explanations made. The said field Notes and the Surveys they describe are hereby approved

Geo A Smith
Surveyor General

General Land Office • Original Field Notes

Book Number

634

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.