General Land Office • Original Field Notes

Book Number

635

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Field Notes
of
Survey of Subdivision Lines
of
Township No. 25 N of Base line
of
Range No. 41 W. of 6th P.M.
in the
State of Nebraska

As Surveyed
by
George W. Fairfield U.S. Dep Surv.
Under his Contract
No. 121
Dated Aug 29th 1881

Survey
Commenced Oct. 25th 1881.
Completed " 27th 1881.

Town 25 N. Range 41 West.

6	47	5	50	4	38	3	26	2	14	1
46		45		49		37		25		12
7	44	8	48	9	36	10	24	11	11	12
43		42		47		35		23		10
18	41	17	46	16	34	15	22	14	9	13
40		39		45		33		21		7
19	38	20	44	21	32	22	20	23	6	24
37		36		48		31		19		5
30	35	29	42	28	30	27	18	26	4	25
34		38		41		29		17		2
31	57	32	39	33	27	34	15	35	7	36

Subdivisions T 25 N R 41 W 6th P.M.

Preliminary to commencing this Survey I ran South on a blank line along the East boundary of Section 36

Va 14° 15' E.

and at 39.97 found the 1/4 Sec Cor and at 79.97 found the Standard Cor. to Township 25 N. Ranges 40 and 41 W.

Thence I ran

West on a blank line along the South boundary of sec 36 with the same Va at 39.98 to a point 3 lks S of 1/4 Sec. cor. and at 79.97 to a point 5 lks S of Standard cor. to sus. 35 and 36

My Compass will therefore run the same line as the exterior boundaries and the Chaining practically agrees

Subdivisions

T. 25 N. R. 41 W.

From the Standard Cor to secs 35 and 36 on the South boundary which is a mound of earth 2 ft high 4 ft base with pits 24x24x12 ins N. & W. 5½ ft dist. and a Stake 2 ft long 3 cornered 3 inch face in E pit marked
R 41 W S. 36 on E.
T 25 N. S.C., on N. and
S 35 on W. faces with 1 notch on E and 5 notches on W Edges
Thence I run
North bet secs 35 and 36
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 Sec. cor., dug pits 18x18x12 ins N and S. of cor 5½ ft dist, and raised a mound of earth 1½ ft high 3½ ft base over it
In N. pit drove a a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on W face

80.00 Deposited a marked stone 12 ins, in the ground for cor to secs 25, 26 35 and 36 dug pits 18x18x12 ins

in each sec 5½ ft dist, and raised a mound of earth 2 ft high 4½ ft base over it. In S.E. pit drove a stake 2 ft long 2 ins square 12 ins, in the ground Marked
T 25 N. S. 25 on N.E.
R 41 W S 36 on S E.
S. 35 on S W and
S. 26 on N. W. faces with 1 Notch on S. and E edges
Land broken ridges 100 ft high
Soil 4th rate

East on a random line bet Secs 25 and 36
Va 14° 15' E.

40.00 Set temporary 1/4 Sec. Cor.

79.62 Intersect East boundary of Tp. 28 lks N of Cor to Secs 25 30 31 and 36 which is a mound of earth 2 ft. high 4½ ft base with pits 18 x 18 x 12 ins in each sec 5½ ft dist In S E pit a post 3 x 3 ins 2 ft

long set firmly in the ground Marked
T 25 N. S. 30 on N E.
R 40 W. S. 31 on S E.
R 41 W. S 36 on S W and
S 25 on NW faces with 1 notch on S. and 5 notches on N edges
Thence I run
N 89° 48' W on true line bet Secs 25 and 36 with the same Va.

39.81 Deposited a marked stone 12 ins in the ground for 1/4 Sec Cor. dug pits 18 x 18 x 12 ins E. and W. of Cor 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base over it In E. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on N face

79.62 Cor to Secs 25. 26. 35 and 36.
Land Broken Ridges 100 ft. high
Soil 4th rate

North bet. Secs 25 and 26
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 Sec Cor., dug pits 18x18x12 ins N and S of cor 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base over it. In N pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on W face

80.00 Deposited a marked stone 12 ins in the ground for Cor. to Secs 23 24, 25 and 26, dug pits 18x18x12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base over it. In S.E. pit drove a stake 2 ft long 2 ins square 12 ins in the ground Marked
T. 25 N. S. 24 on N.E.
R 41 W S. 25 on S.E
S 26 on S.W. and
S. 23 on N.W faces with 2 Notches on S. and 1 notch on E. Edges
Land High and broken
Soil 4th rate.

East on a random line bet Secs 24 and 25
Va 14° 15' E.

40.00 Set temporary 1/4 Sec. Cor.

79.48 Intersect East boundary of Tp. 37 lks N. of Cor to Secs 19. 24. 25 and 30 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18x18x12 ins in each Sec 5 1/2 ft dist In S.E. pit a post 3x3 ins. 2 ft. long set firmly in the ground marked
T. 25 N. S. 19 on N.E.
R 40 W S. 30 on S.E.
R 41 W. S 25 on S.W. and
S. 24 on N.W faces with 2 notches on S. and 4 notches on N Edges
Thence I run
N 89° 46' W on true line bet Secs 24 and 25 with the same Va.

39.74 Deposited a marked stone 12 ins in the ground for 1/4 Sec cor, dug pits 18x18x12 ins E and W of cor 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base over it In E pit drove a

Stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on N face

79.48 Cor. to Secs 23, 24, 25 and 26 Land High broken ridges Soil 4th rate

North bet. Secs 23 and 24
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins, in the ground for 1/4 Sec Cor. dug pits 18x18x12 ins N and S of Cor. 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base over it In N pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on W. face

80.00 Deposited a marked stone 12 ins in the ground for Cor to Secs 13, 14, 23 and 24, dug pits 18x18x12 ins in each Sec 5 1/2 ft. dist and raised a mound of earth 2 ft high 4 1/2 ft base over it In S.E. pit drove a stake 2 ft. long 2 ins square 12 ins in the ground marked
T 25 N S. 13 on N.E.
R 41 W S. 24 on S.E.
S. 23 on S W and
S. 14 on N W faces with 3 notches on S and 1 notch on E. edge
Land high Rolling and broken
Soil 4th rate

East on a random line bet Secs 13 and 24
Va 14° 15' E.

21.50 Leave Ridges Enter Valley N and S.
40.00 Set temporary 1/4 Sec. Cor.
48.00 Leave Valley Enter ridge bears N.E. and S.E.
79.38 Intersect East boundary of Tp 38 Lts N. of Cor to Secs 13 18 19 and 24 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18x18x12 ins in each Sec 5 1/2 ft dist, In S.E. pit

a post 2 ft long 3 ins square 12
ins in the ground marked
T 25 N S 18 on N.E.
R. 40 W. S. 19 on S.E.
R. 41 W. S. 24 on S.W. and
S. 13 on N.W. faces with 3
notches on S and N edges
Thence S 2 ran
N 89° 44' W on true line bet secs 13
and 24 with the same Va.

39.79 Deposited a marked stone 12 ins
in the ground for 1/4 Sec Cor; dug
pits 18x18x12 ins E and W of Cor 5½
ft dist., and raised a mound of earth
1½ ft high 3½ ft base over it. In
N. pit drove a stake 2 ft long 2
ins square 12 ins in the ground
marked 1/4 on N face

79.58 Cor to secs 13, 14, 23 and 24
Land Descends to 21.50 thence
over nearly level valley to 48
chs thence ascending nearly
circular ridge ft high
Soil 4th and 2d rate

North bet. Secs. 13 and 14
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins
in the ground for 1/4 Sec. Cor. dug
pits 18x18x12 ins N. and S. of Cor 5½
ft dist., and raised a mound of
earth 1½ ft high 3½ ft base over it. In
N pit drove a stake 2 ft long 2 ins.
square marked 1/4 on W face

69.00 Leave ridge. Enter Valley bears N.W. & S.E.

80.00 Deposited a marked stone 12 ins in
the ground for Cor to Secs 11 12 13 and
14. dug pits 18x18x12 ins in each Sec,
5½ ft. dist. and raised a mound earth
2 ft. high 4½ ft. base over it. In S.E. pit
drove a stake 2 ft long 2 ins square 12
ins in the ground marked
T. 25 N. S. 12 on N.E.
R. 41 W. S. 13 on S.E.
S 14 on S.W and
S. 11 on N.W. faces with 4 Notches
on S and 1 notch on E faces
Land to 69 chs. Rough Thence in Valley
Soil 4th and 2d rates.

East on a random line bet Secs. 12 and 13
Va 14° 15' E.

40.00 Set temporary 1/4 Sec Cor.

69.40 Leave Valley Enter ridge bears N.E. and S.E.

79.46 Intersect East boundary of Tp 41 lks N. of cor. to Secs 7, 12, 13 and 18 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18x18x12 ins in each Sec 5 1/2 ft. dist. In S.E pit a post 2 ft. long 3 ins square 12 ins in the ground marked
T.25 N. S.7 on N.E.
R.40 W. S.18 on S.E.
R.41 W. S.13 on S.W. and
S.12 on N.W. faces with 4 notches on S. and 2 notches on N. edges
Thence I run
N 89° 42' W on true line bet Secs 12 and 13 with the same Va

39.73 Deposited a marked stone 12 ins in the ground for 1/4 sec. cor. dug pits 18x18x12 ins E and W of cor. 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base over it.

In E pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on N. face

79.46 Cor to Secs 11, 12, 13 and 14
Land to 64.40 chs gently rolling Valley Thence broken ridge
Soil 2nd and 4th rates

N bet Secs 11 and 12
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins. in the ground for 1/4 Sec. Cor. dug pits 18x18x12 N. and S. of Cor. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft base over it In N. pit drove a stake 2 ft. long 2 ins square 12 ins in the ground marked 1/4 on W face

56.50 Leave Valley and enter ridges bears N.E. and S.W.

80.00 Deposited a marked stone 12 ins in the ground for cor to secs 1, 2 11 and 12 dug pits 18 x 18 x 12 ins in each sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base over it In S.E. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked
T 25 N. S. 1 on N.E.
R. 41 W. S. 12 on S.E.
S 11 on S.W and
S 2 on N.W faces with 5 notches on S and 1 notch on E edges
Land to 56.50 gently rolling Valley
Thence High broken ridge
Soil 2 and 4th rates

East on a random line bet secs 1 and 12
Va 14° 15' E.
30.00 Leave Ridges Enter Valley bears S.W. and N.
40.00 Set temporary 1/4 Sec. Cor.
79.18 Intersect East boundary of Tp 54 bks N.

of Cor to secs 1. 6. 7 and 12 which is a mound of earth 2 ft high 4½ ft. base, with pits 18 x 18 x 12 ins in each sec 5½ ft dist, In S.E. pit a post 2 ft. long 3 ins square 12 ins in the ground marked
T. 25 N. S. 6 on N.E.
R 40 W. S. 7 on S.E.
R 41 W. S. 12 on S.W and
S 1 on N.W. faces with 5 notches on S. and 1 notch on N edges
Thence I run
N 89° 37' W on true line bet secs 1 and 12 with the same Va
39.59 Deposited a marked stone 12 ins in the ground for 1/4 Sec Cor., dug pits 18 x 18 x 12 ins E. and W. of cor. 5½ ft dist, and raised a mound of earth 1½ ft high 3½ ft base over it. In E. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on N face
79.18 Cor to secs 1 2 11 and 12
Land Rough broken to 39.59, Thence Valley
Soil 4th and 2 rates.

North on a random line bet secs 1 and 2
Va 14° 15' E.

40.00 Set temporary 1/4 Sec Cor.

78.76 Intersect North boundary of Tp 62 lbs E of Cor to Secs 1, 2, 35 and 36 which is a mound of earth 1½ ft. high and pits 18x18x12 ins in each sec 5½ ft dist No post or stake to be found

Thence I run
S. 0° 27' E. on true line bet secs 1 and 2 with the same Va

38.76 Deposited a marked stone 12 ins in the ground for 1/4 Sec cor. dug pits 18x18x12 ins N and S of cor. 5½ ft dist. and raised a mound of earth 1½ ft high 3½ ft base over it In N pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on W face

78.76 Cor. to Secs. 1 2 11 and 12
Land high rolling ridges
Soil 4th rate,

From the Standard Cor. to Secs 34 and 35 on the South boundary of the Tp. which is a mound of earth 2 ft. high 4½ ft. base with pits 24x24x12 ins N. E. and W. 5½ ft dist. and a stake 2 ft long 3 cornered 3 ins face in E pit Marked
R 41 W. S. 35 on N. E.
T 25 N. S.C. on N and
S 34 on W. faces with 2 notches on E and 4 notches on W Edges

Thence I run
North bet Secs 34 and 35
Va, 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 Sec cor dug pits 18x18x12 ins N and S of cor 5½ ft. dist and raised a mound of earth 1½ ft high 3½ ft. base over it In N. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on W. face

80.00 Deposited a marked stone 12 ins in the ground for cor to secs 26, 27, 34 and 35 dug pits 18x18x12 ins in each

Sec 5½ ft disk and raised a mound of earth 2 ft. high 4½ ft base over it, In S.E. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked

T. 25 N S 26 on N.E.
R. 41 W. S. 35 on S.E.
S 34 on S W and
S 27 on N.W. faces with 1 notch on S. and 2 notches on E. edges

Land nearly level Valley
Soil good 2d rate

East on a random line bet secs 26 and 35
Va. 14° 15' E.

35.80 Leave Valley Enter ridges bears N. and S.

40.00 Set temporary 1/4 Sec. cor.

79.58 Intersect N. and S. line 23 lks N. of cor to secs 25 26 35 and 36
Thence I run
N 89° 50' W on true line bet secs 26 and 35 with the same Va.

39.79 Deposited marked stone 12 ins in the ground for 1/4 sec cor., dug pits 18 x 18 x 12 ins E. and W of cor 5½ ft. disk and raised a mound of earth 1½ ft high 3½ ft base over it. In E. pit drove a stake 2 ft. long 2 ins square 12 ins in the ground marked 1/4 on N face

79.58 Cor to secs 26, 27, 34 and 35
Land gently rolling Valley and land ridges 100 ft high
Soil good 2d and 4th rates

North bet secs 26 and 27
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 Sec Cor. dug pits 18, 18 x 12 ins N and S of cor 5½ ft dist and raised a mound of earth 1½ ft. high 3½ ft. base over it. In N pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on W face

80.00 Deposited a marked stone 12 ins in the ground for cor to secs 22, 23, 26 and 27 dug pits 18 x 18 x 12 ins in each Sec, 5½ ft dist, and raised a mound of earth 2 ft high 4½ ft base over it In S.E. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked
T 25 N. S 23 on N, E.
R 41 W. S 26 on S E.
S. 27 on S.W. and
S. 22 on N.W. faces with 2 Notches on S. and E. Edges
Land gently rolling Valley covered with good mowing grass
Soil good 2d rate

East on a random line bet secs 23 and 26
Va 14° 15' E.

40.00 Set temporary 1/4 Sec cor.
57.40 Leave Valley Enter high Ridges N and S.
79.74 Intersect N. and S line 31 lks N of cor. to secs 23 24 25 and 26
Thence I run
N. 89. 47 W on true line bet secs 23 and 26. with the same Va.
39.87 Deposited a marked stone 12 ins. in the ground for 1/4 Sec cor, dug pits 18 x 18 x 12 ins E. and W. of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft base over it. In E pit drove a stake 2 ft. long 2 ins square 12 ins in the ground marked 1/4 on N. face
79.74 Cor. to secs 22. 23. 26 and 27
Land gently rolling Valley and high broken ridges
Soil good 2d and 4th rates.

North bet secs 22 and 23
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 sec cor. dug pits 18×18×12 ins. N. and S. of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base over it. In N. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on W. face.

49.70 Leave valley enter ridge 50 ft. bearing E. and S. W.

80.00 Deposited a marked stone 12 ins. in the ground for cor. to secs. 14. 15. 22 and 23 dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base over it. In S.E. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked.

T. 25 N. S. 14 on N. E.
R. 41 W. S. 23 on S. E.
S. 22 on S. W. and
S. 15 on N. W. faces with 3 notches on S. and 2 notches on E. edges.

Land valley and high ridges Soil 2nd 4th rate

East on a random line bet. secs. 14 and 23
14° 15' E.

40.00 Set temporary ¼ sec. cor.

79.92 Intersect N. and S. line 23 links S. of cor. to secs. 13. 14. 23 and 24
Thence I run.
S. 89° 50' W. on true line bet. secs. 14 and 23 with same va.

39.96 Deposited a marked stone 12 ins. in the ground for ¼ sec. cor. dug pits 18×18×12 ins. E. and W. of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base over it. In E. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on it. face.

79.92 Cor. to secs. 14. 15. 22 and 23.

Land high and rolling.
Soil 4th rate.

North bet. secs. 14 and 15.
Va 14° 15′ E.

40.00 Deposited a marked stone 12 ins. in the ground for ¼ sec. cor. dug pits 18 x 18 x 12 ins. N. and S. of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high, 3½ ft. base over it. In N. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on W. face.

80.00 Deposited a marked stone 12 ins. in the ground for cor. to secs. 10. 11. 14 and 15 dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base over it. In S. E. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked.
T. 25 N. S. 11 on N. E.
R. 41 W. S. 14 on S. E.
S. 15 on S. W. and
S. 10 on N. W. faces. with 4 notches on S. and 2 notches on E. edge.
Land high and rolling.
Soil 4th rate.

East on a random line bet. secs. 11 and 14
Va. 14° 15′ E.

40.00 Set temporary ¼ sec. cor.

59.60 Descend into valley bearing S. E. and N.

79.80 Intersect N. and S. line 18 links S. of cor. to secs. 11. 12. 13 and 14
Thence I run.
S. 89° 52′ W. on true line bet. secs. 11 and 14 with same va.

39.90 Deposited a marked stone 12 ins in the ground for ¼ sec. cor. dug pits 18 x 18 x 12 ins. E. and W. of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft base over it. In E. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on N. face.

79.80 Cor. to secs. 10. 11. 14 and 15.
Land 59.60 chs. high and rolling, balance good valleys.
Soil 2nd and 4th rate

North bet. secs. 10 and 11.
Va. 14° 15' E.

40.00 Deposited a marked stone 12 ins. in the ground for ¼ sec. cor. dug pits 18 x 18 x 12 ins. N. and S. of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base over it. In N. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on W. face.

80.00 Deposited a marked stone 12 ins. in the ground for cor. to secs. 2, 3, 10 and 11 dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base over it. In S.E. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked
T. 25 N. S. 2 on N.E.
R. 41 W. S. 11 on S.E.
S. 10 on S.W. and
S. 3 on N.W. faces. with 5 notches on S. and 2 notches on E. edges.
Land high and rolling.
Soil 4th rate.

East on a random line bet. secs. 2 and 11
Va 14° 15' E.

40.00 Set temporary ¼ sec. cor.

79.72 Intersect N. and S. line 36 links S. of cor to secs. 1, 2, 11 and 12.
Thence I run.
S. 89° 45' W. on true line bet. secs. 2 and 11 with same va.

39.86 Deposited a marked stone 12 ins. in the ground for ¼ sec. cor. dug pits 18 x 18 x 12 ins. E. and W. of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base over it. In E. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on W. face.

79.72 Cor. to secs. 2, 3, 10 and 11.
Land high and rolling.
Soil 4th rate.

North on a random line bet. secs. 2 and 3
Va 14° 16' E.

40.00 Set temporary ¼ sec. Cor.

78.89 Intersect N. boundary of township 34 links E. of Cor. to secs. 2, 3, 34 and 35 which is a mound of earth 1½ ft. high and pits 18×18×12 ins. in each sec, 5½ ft. dist. No post or stake to be found.

Thence I run.

S. 0° 15' E. on true line bet. secs. 2 and 3 with same va.

38.89 Deposited a marked stone 12 ins. in the ground for ¼ sec. Cor. dug pits 18×18×12 ins. N. and S. of Cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base over it. In N. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on W. face.

78.89 Cor. to secs. 2, 3, 10 and 11.

Land high and rolling.

Soil 4th rate.

Oct. 25, 1

From the Standard Cor. to secs. 33 and 34 on the S. boundary of township which is a mound of earth 2 ft. high 4½ ft. base and pits 24×24×12 ins. N. E. and W. of Cor. 5½ ft. dist. and a stake 2 ft. long 3 cornered 3 ins. fall in S.E. pit marked

R. 41 W. S. 34 on E.
T. 25 N. S. C. on N. and
S. 33 on W. faces. with 3 notches on E. and W. edges.

Thence I run

North bet. secs. 33 and 34
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins. in the ground for ¼ sec. Cor. dug pits 18×18×12 ins. N. and S. of Cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base over it. In N. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on W. face.

80.00 Deposited a marked stone 12 ins in ground for Cor to secs. 27, 28, 33 and 34

dug pits 18×18×12 ins in each Sec 5½ ft. dist. and raised a mound of earth 2 ft high 4½ ft. base over it. In S E pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked

T. 25 N. S. 27 on N.E.
R. 41 W. S 34 on S E.
S. 33 on SW and
S. 28 on N.W. faces with one notch on S. and 3 notches on E. edges

Land Broken ridges 40 ft high
Soil 4th rule

East on a random line bet Secs 27 and 34
Va 14° 15' E.

40.00 Set temporary ¼ Sec. Cor.

74.00 Leave ridges Enter Valley bears N and S.

79.72 Intersect N and S. line 27 lks N. of Cor to Secs 26 27 34 and 35

Thence I run
N 89° 48' W. on true line bet secs 27 and 34 with the same Va.

39.86 Deposited a marked Stone 12 ins in the ground for ¼ Sec cor. dug pits 18×18×12 ins E. and W of cor. 5½ ft dist. and raised a mound of earth 1½ ft. high 3½ ft. base over it. In E. pit drove a stake 2 ft long 2 ins square 12 ins. in the ground marked ¼ on N. face

79.72 Cor to Secs 27, 28, 33 and 34
Land high broken ridges to 74 chs thence in Valley
Soil 4th and 7th rates

North bet Secs 27 and 28
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 Sec. Cor. dug pits 18x18x12 ins N. and S. of cor. 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base over it In N. pit drove a stake 2 ft. long 2 ins square 12 ins. in the ground marked 1/4 on W face

80.00 Deposited a marked stone 12 ins. in the ground for Cor. to Secs 21, 22, 27 and 28 dug pits 18x18x12 ins in each sec 5 1/2 ft. dist and raised a mound of earth 2 ft. high 4 1/2 ft. base over it. In S.E. pit drove a stake 2 ft. long 2 ins square 12 ins in the ground marked
T. 25 N. R. 22 on N E.
R. 41 W. S. 27 on S E.
S. 28 on S W and
S. 21 on N.W. faced, with 2 notches on S. and 3 notches on Edges
Land high broken ridges
Soil 4th rate

East on a random line bet Secs 22 and 27
Va 14° 15' E.

21.70 Some Ridges Enter Valley bears S.E. & N.E.

40.00 Set temporary 1/4 Sec cor.

79.60 Intersect N. and S. line 18 lks N. of Cor to Secs. 22, 23 26 and 27
Thence S run
N 89° 52' W on a true line bet Secs 22 and 27 with the same Va.

39.80 Deposited a marked Stone 12 ins in the ground for 1/4 Sec. cor. dug pits 18x18x12 ins E. and W. of cor. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base over it. In E pit drove a stake 2 ft long 2 ins Square 12 ins in the ground marked 1/4 on N. face

79.60 Cor. to Secs. 21 22 27 and 28
Land high and broken to 21.70 Chs. thence in gently rolling Valley
Soil 4th and good 2d rate

North bet. Secs 21 and 22
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 Sec Cor. dug pits 18x18 x 12 ins N. and S. of Cor 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft base over it. In N pit drove a stake 2 ft. long 2 ins square 12 ins in the ground marked 1/4 on W face

53.50 Leave ridges Enter Valley bears W. & N.E.

80.00 Deposited a marked stone 12 ins in the ground for Cor to Secs 15, 16, 21 and 22 dug pits 18x18x12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base over it. In S E pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked
T. 25. N. S. 15 on N.E.
R. 41. W. S. 22 on S E
S. 21 on S. W and
S 16 on N.W. faces with 3 notches on S. & E. edges
Land high broken to 53.50 thence Valley
Soil 4th and good 2d rate

East on a random line bet Secs 15 and 22
Va 14° 15' E.

31.40 Leave Valley bears S W and N.E. soon N.W. Enter ridges ascending to 50 ft. high

40.00 Set temporary 1/4 Sec. Cor.

79.92 Intersect N. and S. line at Cor to Secs 14 15 22 and 23
Thence I run
West on true line bet Secs 15 and 22 with the same Va.

39.96 Deposited a marked stone 12 ins in the ground for 1/4 Sec. Cor. dug pits 18x 18x12 ins E. and W. of Cor. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base over it
In E. pit drove a stake 2 ft long 2 ins, square 12 ins, in the ground marked 1/4 on N. face

79.92 Leave to Secs 15, 16, 21 and 22
A circular pond 6 chs wide bears N E of this Cor. 5. chs dist.
Land Gently rolling Valley to 31.40 chs thence high and broken ridges
Soil good 2 and 4th rates

North bet Secs 15 and 16
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 Sec Cor, dug pits 18x18x12 ins N. and S. of cor 5 1/2 ft. dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft. base over it. In N. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on W face

68.00 Leave Valley Enter ridge bears N.W. and S.E.

80.00 Deposited a marked stone 12 ins in the ground for Cor to Secs 9, 10, 15 and 16, dug pits 18x18x12 ins in each Sec 5 1/2 ft. dist. and raised a mound of earth 2 ft high 4 1/2 ft. base over it In SE. pit drove a stake 2 ft long 2 ins. square 12 ins in the ground marked
T 25 N. S 10 on N E.
R. 41 W. S. 15 on S.E.
S. 16 on S W and
S. 9 on NW. faces with 4 notches on S. and 3 notches on E edges
Sand Valley and broken ridge
Soil good 2 5/11 and 4th rate

East on a random line bet Secs 10 and 15
Va 14° 15' E.

40.00 Set temporary 1/4 Sec. cor.

79.76 Intersect N. and S. line 2 4 lks N of cor to Secs 10 11 14 and 15
Thence I run
N 89° 50' W on true line bet Secs 10 and 15 with the same Va.

39.88 Deposited a marked stone 12 ins. in the ground for 1/4 Sec Cor. dug pits 18x18x12 ins. E and W of cor. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base over it. In E pit. drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on N. face

79.76 Cor to Secs 9 10 15 and 16.
Sand broken ridges 40 ft high
Soil 4th rate.

North bet Secs 9 and 10
Va 14° 15' E.

40.00 Deposited marked stone 12 ins in the ground for 1/4 Sec Cor. dug pits 18x18x12 ins N and S. of cor. 5 1/2 ft. dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft. base over it. In N. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on W. face

60.40 Leave ridges Enter Valley bears N E & S. W.

80.00 Deposited a marked stone 12 ins. in the ground for Cor to Secs 3, 4, 9 and 10, dug pits 18x18x12 ins in each Sec 5 1/2 ft. dist and raised a mound of earth 2 ft. high 4 1/2 ft. base over it. In S.E. pit drove a stake 2 ft. long 2 ins square 12 ins in the ground marked.

T 25 N. S. 3 on N.E.
R. 41 W. S. 10 on S.E.
S 9 on S W and
S. 4 on N. W. faces with 5 notches on S. and 3 notches on E edges

Land rolling broken and Valley
Soil 4th and good 2d rate

East on a random line bet. Secs 3 and 10
Va 14° 15' E.

27.00 Leave Valley Enter ridges bearing S.W. and N.

40.00 Set temporary 1/4 Sec Cor.

79.68 Intersect N and S line 18 chs S of Cor to Secs 2, 3, 10 and 11
Thence I run
S. 89° 52' W. on true line bet Secs 3 and 10 with the same Va.

39.84 Deposited a marked stone 12 ins in the ground for 1/4 Sec cor. dug pits 18x18x12 ins E. and W. of cor. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base over it In E pit drove a stake 2 ft. long 2 ins. square 12 ins, in the ground marked 1/4 on N. face.

79.68 Cor to Secs. 3, 4, 9 and 10, Land Valley to 22 chs three broken ridges 50 ft high
Soil 2d and 4th rates

North on a random line bet. Secs 3 and 4
Va. 14° 15' E.

40.00 Set temporary 1/4 Sec. Cor.

79.32 Intersect North boundary of Tp. 31 bks W. of Cor. to Secs 3, 4, 33 and 34 which is a mound of earth 1½ ft high and pits 18x18x12 ins in each Sec 5½ ft dist. No post or stake to be found

Thence I run

S. 0° 13' W on true line bet secs 3 and 4 with the same Va

39.32 Deposited a marked Stone 12 ins in the ground for 1/4 sec cor. dug pits 18x18x12 ins N and S. of cor. 5½ ft. dist and raised a mound of earth 1½ ft. high 3½ ft base over it. In N. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on W face

79.32 Cor. to Secs. 3, 4, 9 and 10

Land rolling Gently

Soil 2d rate

From the Standard Corner to Secs 32 and 33 on the South boundary of township which is a mound of earth 2 ft high 4½ ft base and pits 24x24x12 ins N, E. and W. of Cor. 5½ ft. dist and a stake 2 ft long 3 cornered 3 ins face in S E pit marked

R 41 W S. 33 on E.
T 25 N. S. C. on N and
S. 32 on W. faces with 4 notches on E and 2 notches on W edges

Thence I run

North bet secs 32 and 33
Va 14° 15' E.

17.80 Leave ridges Enter Valley bears S.W. and N.E. from N.

40.00 Deposited a marked Stone 12 ins in the ground for 1/4 Sec cor, dug pits 18x18x12 ins N and S. of Cor 5½ ft dist; and raised a mound of earth 1½ ft high 3½ ft base over it In N. pit drove a stake 2 ft long 2 ins square 12 ins in the ground

Marked 1/4 on W face

80.00 Deposited a marked stone 12 ins. in the ground for Cor. to secs 28, 29, 32 and 33 dug pits 18 X 18 X 12 ins in each sec 5 1/2 ft. dist. and raised a mound of earth 2 ft high 4 1/2 ft. base over it. In S.E. pit drove a stake 2 ft. long 2 ins square 12 ins in the ground Marked

T 25 N S. 28 on N.E.
R. 41 W S. 33 on S.E.
S. 32 on S W and
S. 29. on N.W. faces with 1 Notch on S and 4 notches on E Edges

Land high rolling 4 17.80 chs
Thence gently rolling Valley
Soil 4th and 2d rates.

East on a random line bet. Secs 28 and 33
Va 14° 15' E.

21.30 Leave Valley Enter ridges ascending to 40 ft. high

40.00 Set temporary 1/4 Sec Cor.

79.82 Intersect N. and S line 16 lks S. of Cor to secs 27 28 33 and 34
Thence I run
S 89° 53' W on true line bet Secs 28 and 33 with the same Va.

39.91 Deposited a marked stone 12 ins. in the ground for 1/4 sec. Cor. dug pits 18 x 18 x 12 ins. E. and W. of cor. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base over it. In E. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked 1/4 on N. face.

79.82 Cor to secs. 28. 29. 32 and 33
Soil and gently rolling valley 21.35 chs.
thence high and rolling.
Soil 4th and 2d rates.

North bet. secs. 28 and 29.
Va. 14° 15' E.

29.80 Ascend highland bearing N.E. and S.W.
40.00 Deposited a marked stone 12 ins. in the ground for ¼ sec. cor. dug pits 18×18×12 ins. N. and S. of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base over it. In N. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on W. face.
80.00 Deposited a marked stone 12 ins. in the ground for cor. to secs. 20. 21. 28 and 29 dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base over it. In S.E. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked
T. 25 N. S. 21 on N. E.
R. 41 W. S. 28 on S. E.
S. 29 on S. W. and.
S. 20 on N. W. faces. with 2 notches on S. and 4 notches on E. edges.
Land high rolling and valley.
Soil 2d and 4th rates.

East on a random line bet. secs. 21 and 28
Va. 14° 15' E.

16.40 Descend into valley bearing N. and S.
40.00 Set temporary ¼ sec. cor.
57.00 Ascend highland bearing N. and S.
79.96 Intersect N. and S. line 25 links S. of cor. to secs. 21. 22. 27 and 28
Thence S. run.
S. 89° 49' W. on true line bet. secs. 21 and 28 with same va.
39.98 Deposited a marked stone 12 ins. in the ground for ¼ sec. cor. dug pits 18×18×12 ins. E. and W. of cor 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base over it. In E. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on N. face.
79.96 Cor. to secs. 20. 21. 28 and 29.
Land high and rolling and valley
Soil 2d and 4th rates.

North bet. secs. 20 and 21
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins. in the ground for ¼ sec. cor. dug pits 18×18×12 ins. N. and S. of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base over it. In N. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on W. face.

80.00 Deposited a marked stone 12 ins. in the ground for cor. to secs. 16. 17. 20 and 21 dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base over it. In S.E. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked,
T. 25 N. S. 16 on N. E.
R. 41 W. S. 21 on S. E.
S. 20 on S. W. and
S. 17 on N. W. faces with 3 notches on S. and 4 notches on E. edges.
Land high and rolling.
Soil 4th rate.

East on a random line bet. secs. 16 and 21
Va. 14° 15' E.

40.00 Set temporary ¼ sec. cor.
64.70 Enter valley bearing N.E. and S.W.
79.76 Intersect N. and S. line 22 links N. of cor. to secs. 15. 16. 21 and 22.
Thence I run.
N. 89° 51' W. on true line bet. secs. 16 and 21 with same va.

39.88 Deposited a marked stone 12 ins. in the ground for ¼ sec. cor. dug pits 18×18×12 ins. E. and W. of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 8½ ft. base over it.
In E. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on W. face.

79.76 Cor. to secs. 16. 17. 20 and 21.
Land high and rolling 64.70 chs thence level valley.
Soil 2nd and 4th rates.

North bet secs 16 and 17
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 Sec. Cor. dug pits 18x18x12 ins N. and S. of cor. 5 1/2 ft dist, and raised a mound of earth 1 1/2 ft high 3 1/2 ft base over it. In N pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on W. face

80.00 Deposited a marked stone 12 ins in the ground for cor to Secs 8, 9, 16 and 17 dug pits 18x18x12 ins in each Sec. 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft. base over it. In SE pit drove a stake 2 ft long 2 ins square 12 ins in the ground ~~m~~ marked
T. 25 N. S. 9 on NE.
R 41 W. S 16 on SE.
S 17 on SW and
S 8 on NW faces with 4 notches on the S and E edges
Land broken ridges 80 ft high
Soil 4th rate

East on a random line bet Secs 9 and 16
Va 14° 15' E.

12.00 Leave Ridges Enter Valley N and S.

40.00 Set temporary 1/4 Sec. Cor.

70.60 Leave Valley Enter Ridges S.E. and N.

79.66 Intersect N. and S line 31 lks N. of Cor to Secs 9, 10, 15 and 16
Thence I run
N 89° 47' W. on true line bet Secs 9 and 16 with the same Va.

39.83 Deposited a marked stone 12 ins in the ground for 1/4 Sec. Cor. dug pits 18x18x12 ins E and W. of Cor 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft. base over it. In E pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked 1/4 on N face

79.66 Cor to Secs 8, 9, 16 and 17
Land Broken ridges and good gently rolling valley
Soil 2 and 4th rates

North bet secs 8 and 9,
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 sec. cor, dug pits 18x18x12 ins. N and S of cor. 5½ ft. dist. and raised a mound of earth 1½ ft high 3½ ft base over it. In N pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on W. face

80.00 Deposited a marked stone 12 ins in the ground for cor. to secs. 4.5.8 and 9 dug pits 18x18x12 ins in each sec 5½ ft dist. and raised a mound of earth 2 ft high 4½ ft base over it In S.E. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked
T 25 N. S. 4 on N.E.,
R 41 W. S. 9 on S.E.,
S 8 on S.W. and
S 5 on N.W. faces with 5 notches on S and 4 notches on E. edges.
Land high and rolling.
Soil 4th rate.

East on a random line bet. secs. 4 and 9.
Va. 14° 15' E.

23.50 Enter valley bearing S.E. and N.W.
40.00 Set temporary 1/4 sec. cor.
79.82 Intersect N. and S. line 38 links N. of cor. to secs. 3.4.9 and 10.
Thence I run.
N. 89° 44' W. on true line bet. secs. 4 and 9 with same va.
39.91 Deposited a marked stone 12 ins. in the ground for 1/4 sec. cor. dug pits 18x18x12 ins. E. and W. of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base over it. In E. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked 1/4 on N. face.
79.82 Cor. to secs. 4.5.8 and 9.
Land high and rolling 23.50 chs. thence nice valley.
Soil 2d and 4th rates.

North on a random line bet. secs. 4 and 5
Va 14° 15' E.

40.00 Set temporary ¼ sec. Cor.

79.16 Intersect N. boundary of township 40 links W. of cor. to secs. 4, 5, 32 and 33 which is a mound of earth 1½ ft. high and pits 18×18×12 ins. in each sec. 5½ ft. dist. No post or stake to be found.

Thence I run
S. 0° 17' W. on true line bet. secs. 4 and 5 with same va.

39.16 Deposited a marked stone 12 ins. in the ground for ¼ sec. Cor. dug pits 18×18×12 ins. N. and S. of Cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base over it. In N. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on W. face.

79.16 Cor. to secs. 4, 5, 8 and 9.
Land high and rolling.
Soil 4th rate.

Oct. 26.

From the Standard Cor. to secs. 31 and 32 on the S. boundary which is a mound of earth 2 ft. high 4½ ft. base and pits 24×24×12 ins. N. E. and W. of cor. 5½ ft. dist. and a post 2 ft. long 3 cornered 3 ins. face in E. pit marked.
R. 41 W. S. 32 on E.
T. 25 N. S. C. on N. and
S. 31 on W. faces. with 5 notches on E and 1 notch on W edge
Thence I run
North bet secs 31 and 32
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for ¼ sec Cor. dug pits 18×18×12 ins N and S of Cor. 5½ ft dist. and raised a mound of earth 1½ ft high 3½ ft base over it In N. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked ¼ on W face

58.40 Leave Ridges Enter Valley bears

E. and N.W. Soon N.E.

72.60 Leave Valley Enter ridges bears N.E. and S.W. soon S.E.

80.00 Deposited marked stone 12 ins in the ground for Cor. to secs 29, 30, 31 and 32 dug pits 18X18X12 ins in each sec 5½ ft. dist. and raised a mound of earth 2 ft high 4½ ft base over it. In S.E. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked

T. 25 N. S. 29 on N.E.
R. 41 W. S. 32 on S.E.
S. 31 on S.W. and
S. 30 on N.W. faces with 1 notch on S and 5 notches on E. edges

Land Broken hills 60 ft high and valley

Soil 4th and 2 rate

East on a random line bet secs 29 and 32 Va 14° 15' E.

11.00 Leave hills Enter Valley S.W. & N.E.

40.00 Set temporary 1/4 Sec. Cor.

65.00 South edge of circular pond 5 chs wide

79.70 Intersect N and S line 24 lks N. of Cor to secs 28, 29, 32 and 33.

Thence I run N. 89° 50' W. on true line bet secs 29 and 32 with the same Va.

39.85 Deposit a marked stone 12 ins. in the ground for 1/4 sec. cor. dug pits 18X18X12 ins E. and W. of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft base over it. In E pit drove a stake 2 ft. long 2 ins square 12 ins in the ground marked 1/4 on N. face

79.70 Cor to secs 29 30 31 and 32

Land descending hills to 11 chains thence gently rolling valley A pond of pure water lies just N of line at 65 chs

Soil 4 and good 2d rate

X

West on a random line bet secs 30 and 31
Va. 14° 15' E.

40.00 Set temporary 1/4 Sec Cor.

79.64 Intersect West boundary of Tp 28 bears S. of Cor. to Secs. 25, 30, 31 and 36 which is a mound of earth 1½ ft high and pits 18x18x12 in each Sec 5½ ft dist: no post or stake to be found

Thence I run
S 89° 48' E on true line bet secs 30 and 31 with the same Va.

39.64 Deposited a marked stone 12 ins in the ground for 1/4 Sec. Cor. dug pits 18x18x12 ins. E. and W of Cor. 5½ ft. dist. and raised a mound of earth 1½ ft high 3¼ ft. base over it. In E pit drove a stake 2 ft. long 2 ins square 12 ins in the ground marked 1/4 on N. face

79.64 Cor to Secs 29, 30, 31 and 32.
Land broken Hills 60 ft. high
Soil 4th rate

North bet secs 29 and 30
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 Sec. Cor. dug pits 18x18x12 ins N and S of Cor 5½ ft. dist and raised a mound of earth 1½ ft. high 3½ ft. base over it. In N. pit drove a stake 2 ft. long 2 ins square 12 ins in the ground marked 1/4 on W face

80.00 Deposited a marked stone 12 ins in the ground for Cor. to Secs 19, 20, 29 and 30 dug pits 18x18x12 ins in each Sec. 5½ ft dist. and raised a mound of earth 2 ft high 4½ ft. base over it. In S.E. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked
T 25 N. S. 20 on N.E.
R 41 W S. 29 on S.E.
S. 30 on SW and
S. 19 on NW faces with 2 notches on S and 5 notches on E. edges.
Land broken ridges 60 ft high.
Soil 4th rate.

East on a random line bet secs 20 and 29
Va 14° 15' E.

40.00 Set temporary 1/4 Sec. Cor.

79.68 Intersect N. and S line 35 lks N. of cor. to secs 20, 21, 28 and 29
Thence I run
N 89° 45' W on true line bet secs 20 and 29 with the same Va.

39.84 Deposited a marked stone 12 ins in the ground for 1/4 Sec Cor. dug pits 18x18x12 ins E and W of Cor. 5 1/2 ft. dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base over it. In E. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on N. face

79.68 Cor to secs. 19 20 29 and 30
Land broken ridges 60 ft high
Soil 4th rate

West on a random line bet. Secs 19 and 30
Va 14° 15' E.

40.00 Set temporary 1/4 Sec. Cor.

79.92 Intersect W. boundary of Tp 18 lks N. of Cor. to Secs. 19, 24, 25 and 30, which is a mound of earth 1 1/2 ft high and pits 18x18x12 ins in each Sec 5 1/2 ft dist. No post or stake to be found
Thence I run
N 89° 52' E on true line bet Secs 19 and 30 with the same Va.

39.92 Deposited a marked stone 12 ins. in the ground for 1/4 Sec. Cor., dug pits 18x18x12 ins E. and W. of Cor. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base over it. In E. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on N. face

79.92 Cor. to Secs 19, 20 29 and 30.
Land broken ridges
Soil 4th rate

North bet Secs 19 and 20
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 Sec cor dug pits 18 x 18 x 12 ins N. and S. of Cor 5 1/2 ft dist. and raised a Mound of earth 1 1/2 ft high 3 1/2 ft base over it In N. pit drove a stake 2 ft long 2 ins square 12 ins in the ground Marked 1/4 on W. face Valley 1 chain West of this Cor.

80.00 Deposited a marked stone 12 ins in the ground for Cor. to Secs 17. 18. 19 and 20 dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. and raised a mound of earth 2 ft high 4 1/2 ft base over it In S.E. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked
T. 25 N. S. 17 on N. E.
R 41 W. S. 20 on S. E.
S. 19 on S W and
S. 18 on N. W. faces with 3 Notches on S. and 5 notches on E edges
Land broken ridges
Soil 4th " rates

East on a random line bet Secs 17 and 20
Va 14° 15' E.

40.00 Set temporary 1/4 Sec. Cor. in Edge of Valley bears N. W. & S E. 50 on N.E.

64.50 Leave Valley bears S.W. & N.

79.86 Intersect N and S. line 16 lks S. of Cor to Secs. 16. 17. 20 and 21
Thence I run
S. 89° 53' W. on true line bet Secs 17 and 20 with the same Va.

39.93 Deposited a marked stone 12 ins in the ground for 1/4 Sec. cor. dug pits 18 x 18 x 12 ins E and W of cor 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base over it In E. pit drove a stake 2 ft. long 2 ins. square 12 ins in the ground marked 1/4 on N. face

79.86 Cor to Secs. 17 18 19 and 20.
Land high ridges and Valley
Soil 4th and 2d rates

West on a random line bet. Secs 18 and 19
Va 14° 15' E.

40.00 Set temporary 1/4 Sec. Cor. near edge of Circular Valley 70 chs wide

80.36 Intersect W. boundary of Tp. 29 lks N of Cor. to Secs. 13, 18, 19 and 24 which is a Mound of earth 1 1/2 ft high and pits 18x18x12 ins in each Sec 5 1/2 ft dist. No post or Stake to be found

Thence I run
N. 89°48' E on true line bet. Secs 18 and 19 with the same Va.

40.36 Deposited a marked Stone 12 ins in the ground for 1/4 Sec. Cor. dug pits 18x18x12 ins E. and W. of cor. 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft. base over it. In E. pit drove a Stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on N. face

80.36 Cor to Secs 17, 18, 19 and 20
Land broken near edge of Valley
Soil 4th rate

North bet Secs 17 and 18
Va 14° 15' E.

38.00 Enter Valley bears S.E. and S.W.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 Sec. Cor. dug pits 18x18x12 ins N. and S. of Cor 5 1/2 ft. dist. and raised a mound of 1 1/2 ft. high 3 1/2 ft. base over it. In N. pit drove a stake 2 ft. long 2 ins. square 12 ins in the ground marked 1/4 on W. face

58.50 Leave Valley bears E. and W.

80.00 Deposited a marked Stone 12 ins. in the ground for Cor to Secs 7, 8, 17 and 18 dug pits 18x18x12 ins in each Sec 5 1/2 ft. dist. and raised a mound of earth 2 ft high 4 1/2 ft. base over it. In S.E. pit drove a stake 2 ft. long 2 ins square 12 ins. in the ground marked
T 25 N. S. 8 on N.E.
R 41 W S. 17 on S.E.
S. 18 on S.W. and
S 7 on N.W. faces with 4 notches on S and 5 notches on E edges.
Land high & broken ridges and gently rolling Valley
Soil 4th and 2d rates.

East on a random line bet Secs 8 and 17
Va 14° 15' E.

40.00 Set temporary 1/4 Sec. Cor.

79.94 Intersect N. and S. line 22 lks N of Cor to Secs 8. 9. 16 and 17

Thence I run
N 89° 51' W on true line bet secs 8 and 17 with the same Va.

39.97 Deposited a marked stone 12 ins in the ground for 1/4 Sec. Cor. dug pits 18 x 18 x 12 ins E and W of Cor. 5 1/2 ft. dist and raised a mound of earth 1 1/2 ft. high 3 1/2 ft base over it. In E pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on N. face

79.94 Cor. to Secs 7 8 17 and 18
Sand Ridges 30 ft high
Soil 4th rate

West on a random line bet Secs 7 and 18
Va 14° 15' E.

40.00 Set temporary 1/4 Sec. Cor.

80.72 Intersect W. boundary of Tp. 35 lks S. of Cor. to Secs. 7 12 13 and 18 which is a mound of earth 1 1/2 ft high with pits 18 x 18 x 12 ins in each sec 5 1/2 ft. dist. No post or stake to be found.

Thence I run
S 89° 45' E. on true line bet secs 7 and 18 with the same Va

40.72 Deposited a marked stone 12 ins in the ground for 1/4 Sec Cor. dug pits 18 x 18 x 12 ins E and W of Cor 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base over it. In E. pit drove a stake 2 ft long 2 ins. square 12 ins in the ground marked 1/4 on N face

80.72 Cor to Secs 7. 8. 17 and 18.
Sand Ridges 30 ft. high
Soil 4th rate

North bet Secs 7 and 8
Va 14° 15' E.

40.00 Deposited a marked stone 12 ins in the ground for 1/4 Sec cor dug pits 18 x 18 x 12 ins N. and S. of Cor 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft base over it In N. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on W face

53.10 Enter Valley bears S.W. and N.E.

80.00 Deposited a marked stone 12 ins in the ground for Cor to Secs 5. 6. 7 and 8. dug pits 18 x 18 x 12 ins. in each Sec 5 1/2 ft. dist and raised a mound of earth 2 ft. high 4 1/2 ft base over it In S.E. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked
T 25 N S. 5 on N.E.
R 41 W. S 8 on S.E.
S. 7 on S.W and
S 5 on N.W. faces with 5 notches on S. and E edges
Sand Ridges 30 ft high and Valley
Soil 4th and 2d rates

East on a random line bet. Secs 5 and 8
Va 14° 15' E.

10.00 Leave Valley, Enter ridges bears S.W and N.W.

40.00 Set temporary 1/4 Sec. Cor.

79.78 I intersect N. and S. line 31 lks. S. of Cor to Secs 4. 5. 8 and 9
Thence I run
S. 89° 47' W. on true line bet Secs 5 and 8 with the same Va.

39.89 Deposited a marked stone 12 ins in the ground for 1/4 Sec. cor. dug pits 18 x 18 x 12 ins E and W of cor. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base over it In E pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4 on N face

79.78 Cor. to Secs. 5 6 7 and 8
Sand Valley and high Brush Ridges
Soil 2d and 4th rates.

West on a random line bet secs 6 and 7
Va 14°15' E.

40.00 Set temporary 1/4 Sec. Cor.

80.92 Intersect W boundary of Tp 48 lks S. of Cor to Secs 1, 6, 7 and 12 which is a mound of earth 1½ ft high with pits 18x18x12 ins in each sec 5½ ft dist No post or stake to be found.

Thence I run
S 89°39' E on true line bet secs 6 and 7 with the same Va.

40.92 Deposited a marked stone 12 ins in the ground for 1/4 Sec. Cor. dug pits 18x18x12 ins E and W of Cor 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base over it. In E pit drove a stake 2 ft. long 2 ins square 12 ins in the ground marked 1/4 on N face

80.92 Cor. to Secs. 5.6.7 and 8
L and gently rolling Valley
Soil 2 rate

North on a random line bet secs 5 and 6
Va 14° 15' E

19.00 Leave Valley Enter gently rolling upland bears S.E. and N.W. soon W.

40.00 Set temporary 1/4 Sec. Cor.

61.40 Enter Valley bears E. and W.

79.52 Intersect North boundary of Tp 28 lks W. of Cor to Secs 5, 6, 31 and 32 which is a mound of earth 1½ ft high with pits 18x18x12 ins in each sec 5½ ft dist No post or stake to be found

Thence I run
S 0° 12' W on true line bet secs 5 and 6 with the same Va.

39.52 Deposited a marked stone 12 ins. in the ground for 1/4 Sec Cor. dug pits 18x18x12 ins N and S of Cor. 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base over it In N. pit drove a stake 2 ft long 2 ins square 12 ins in the ground marked 1/4

on W. face
79.52 lev to secs 5, 6, 7 and 8
Land Valley and gently
rolling ridges
Soil 2d and 3 rates
Oct. 27.

General Description
This Township has no timber
Stone nor running water
Good gently rolling Valleys
compose about one third
of its area the other part
consists of rough broken
ridges from 30 to 100 ft
high being lowest in N.W. Cor
and highest in S E Cor of Tp
The ridges are covered with
a scant growth of grass
The Valleys are covered with
an abundance of good rich
grass and are well adapted
to raising Cereals and Vegetables
without Irrigation
In the S W cor of sec 15 and S E Cor
of sec 19 are Ponds of nice pure
water each about 5 chs wide and
from 3 to 5 ft. deep In the Valleys
water may be had by digging
from 10 to 30 feet

A List of the Names of the individuals employed by George W. Fairfield, U. S. Deputy Surveyor, to assist in running, measuring and marking the lines and corners described in the foregoing field notes of the survey of the Subdivision lines of Township No 25 North, of Range No 41 West of the Principal Base & Meridian

in the State of Nebraska, showing the respective capacities in which they acted:

McFairfield	Compassman,
L. A. Lacey	Chainman,
M. C. Whelan	Chainman,
S. V. Pitcher	Chainman,
F. H. Hathaway	Chainman,
Jas. Brantner	Moundman,
H. Drain	Moundman,
A. F. Lee	Flagman,
John White	Flagman.

We hereby certify that we assisted Geo. W. Fairfield United States Deputy Surveyor, in surveying all those parts or portions of the Subdivision Lines of Township No 25 North, of Range No 41 West of the Principal Base & Meridian

in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by him and under his direction; and that said survey has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the corner monuments established, according to the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa.

McFairfield	Compassman,
L. A. Lacey	Chainman,
M. C. Whelan	Chainman,
S. V. Pitcher	Chainman,
F. H. Hathaway	Chainman,
Jas. Brantner	Moundman,
H. Drain	Moundman,
A. F. Lee	Flagman,
John White	Flagman.

Subscribed in my presence and sworn to before me this 11th day of Nove, 1881.

V. Wiermes
Notary Public

I, George W. Fairfield U. S. Deputy Surveyor, do solemnly swear that in pursuance of instructions received from Geo. S. Smith U. S. Surveyor General for Nebraska and Iowa, bearing date of the 29 day of August, 1881, I have well, faithfully and truly, in my own proper person, and in strict conformity with the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa, the Surveying Manual, and the Laws of the United States, surveyed all those parts or portions of the Subdivision lines of Township No 25 North, of Range No 41 West of the Principal Base & Meridian

in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by me and under my directions; and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the Surveying Manual, printed instructions, the special written instructions of the United States Surveyor General for Nebraska and Iowa, and in the specific manner described in the field notes; and that the foregoing are the *true* field notes of such survey; and should any fraud be detected, I will suffer the penalty of perjury, under the provisions of an Act of Congress, approved August 8th, 1846.

George W. Fairfield
U. S. Deputy Surveyor.

Subscribed in my presence and sworn to before me this 11th day of Nove, 1881.

V. Wiermes
Notary Public

Surveyor General's Office
Plattsmouth Neb.
April 10th 1882

The foregoing field notes of the Survey of the Sub-division lines of Tp. No. 25 N. Range No 41 west of the Principal Base and Meridian in the State of Neb. Executed by George W. Fairfield under his contract No 121, dated Aug. 29th 1881. in the month of 1881.

Having been critically examined the necessary corrections and explanations made the said field notes and the survey they describe are hereby approved

Geo. L. Smith
Surv. Gen.

G. E. Kentner Deputy Surveyor.

T. 26 **North R.** 41 **West.**

6th Principal Meridian.

FIELD NOTES

OF

THE SUBDIVISION LINES OF

Township 26 North Range 41 West

6th Principal Meridian.

BY

G. E. Kentner Deputy Surveyor.

Under his Contract of July 5th 1882

Survey Commenced Nov. 10th 1882

Survey Completed Nov. 13th 1882.

Platted,
Copied for Washington,
Copied for Register,

Edward Denny & Co., Stationers & Printers, S. F. Cal.

Township..... Range.....

.....6th Principal Meridian

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Edward Denny & Co., Stationers & Printers, S. F., Cal.

Copyright Secured,

Entered according to Act of Congress, in the Clerk's Office of the Librarian of Congress at Washington, D. C., in the year 1880.

Township..... North..... Range..... West

.....6th Principal Meridian.

Township ..... North ..... Range ..... West

..... 6th Principal Meridian.

Township ..... North ..... Range ..... West

..... 6th Principal Meridian.

Survey made with Burt's Patent Improved Solar Compass, nearly new, and in first rate order. Made by W. & L. E. Gurley *of* Troy

in 1881

Before proceeding to subdivide this Tp., I made a change of 5 *minutes in the latitude arc of my solar compass by subtracting same from the reading previously given, and at noon verified and corrected same by observation on the sun. I also further tested instrument by reversing.*

Township 26 North Range 41 West

(See previous page.) 6th Principal Meridian

Chains	
	From the corner to Sections 35, 36, 1 and 2 on the South boundary; I run North, between Sections 35 and 36.
	Variation 14° 40' East.
	Descend.
10.00	*Enter Flat bears* N. E. & S. W.
40.00	***Set a*** *rand* ***stone*** *2 x 8 x 6 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
48.00	*Leave Flat bears* S. 70 W. & N. 70 E *and ascend.*
60.00	*Top of Hill bears* S. 70 E. & N. 70 W. *and descend.*
70.00	*Enter Flat bears* E. & W.
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs,* 20-26 35-36 *marked T,* 26 N. S, 25, *on N, E, R,* 41 W., S. 36 *on S, E, S,* 35 *on S, W, and S,* 26 *on N, W, face, with* 1 *notch on S, and* 1 *notch on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*
	Land level. & *hilly*
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 25 and 36.
	Variation 14° 40' East.
	Over level land
40.00	*Set temporary ¼ Sec. Cor.*
46.00	*Leave Flat bears* N. E. & S. W. *and ascend.*
79.78	*Intersect* E *B. of Tp.* 23 *lks.* South *of cor. to secs.* 25-30-31-36 *from which corner, I run* S. 89° 50' W. *on a true line, between sections* 25-36
	Variation 14° ~~50'~~ 40' *East.*
39.89	***Set a*** *rand* ***stone*** *9 x 8 x 6 ins., 6 ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
79.78	*The corner to sections* 25-26-35-36
	Land level. & *rolling.*
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 25 and 26.
	Variation 14° 40' East.
	Over level land
20.00	*Leave Flat bears* E. & W. *and ascend.*
25.00	*Set a* land *stone* 11 x 8 x 6 *ins.,* 8 *ins. in the ground, for* ¼ *Sec. Cor., marked* ¼ *on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
57.00	*Top of Hill bears* E. & W. *and descend.*
80.00	*Set a* land *stone* 11 x 10 x 8 *ins.* 8 *ins. in the ground for Cor. to Secs.* 23-24-25-26 *marked with* 2 *notches on S. and* 1 *notch on E. edges, dug pits 18 x 18 x 12 ins. in each Sec.,* 5½ *ft. dist. and raised a mound of earth 2 ft. high,* 4½ *ft. base.*
	Land level. & hilly
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 24 and 25.
	Variation 14° 35' East.
	Ascend.
30.00	*Top of Hill bears* N. W. & S. E. *and descend.*
40.00	*Set temporary* ¼ *Sec. Cor.*
63.00	*Cross low Sag and ascend.*
179.64	*Intersect* ℄ *B. of Tp.* 17 *lks. South of cor. to secs.* 19-24-25-30 *from which corner, I run* S. 89° 55' W. *on a true line, between sections* 24 25
	Variation 14° 35' *East.*
39.82	*Set a* land *stone* 16 x 4 x 8 *ins.,* 10 *ins. in the ground, for* ¼ *Sec. Cor., marked* ¼ *on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
79.64	*The corner to sections* 23-24-25-26
	Land hilly
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush

Township 26 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 23 and 24.
	Variation 14° 35' East.
	Descend.
20.00	*Enter Flat bears* S. 70 W. & N. 70 E.
40.00	*Set a* Land *stone* 12 x 11 x 4 *ins.,* 8 *ins. in the ground, for* ¼ *Sec. Cor., marked* ¼ *on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
60.00	*Leave Flat bears* S. 60 W. & N. 60 E. *and ascend.*
80.00	*Set a* Land *stone* 9 x 8 x 6 *ins.* 6 *ins. in the ground for Cor. to Secs.* 13-14-23-24 *marked with* 3 *notches on S. and* 1 *notch on E. edges, dug pits 18 x 18 x 12 ins. in each Sec.,* 5½ *ft. dist. and raised a mound of earth 2 ft. high,* 4½ *ft. base.*
	Land rolling. and level.
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & S.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 13 and 24.
	Variation 14° 35' East.
	Descend.
40.00	*Set temporary* ¼ *Sec. Cor.*
71.00	*Cross Wash,* 200 *lks. wide, Course* S. W., *and ascend.*
79.86	*Intersect* ℄ *B. of Tp.* 80 *lks.* North *of cor. to secs.* 13-18-19-24 *from which corner, I run* N. 89 47 W. *on a true line, between sections* 13-24
	Variation 14° 35' *East.*
39.93	*Set a* Land *stone* 10 x 8 x 7 *ins.,* 6 *ins. in the ground, for* ¼ *Sec. Cor., marked* ¼ *on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
79.86	*The corner to sections* 13-14-23-24
	Land rolling.
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 13 and 14.
	Variation 14°35' East.
	Ascend.
20.00	*Top of Hill bears* E. & W. *and descend.*
40.00	*Set a* land *stone* 11 *x* 8 *x* 4 *ins.,* 8 *ins. in the ground, for* ¼ *Sec. Cor., marked* ¼ *on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
60.00	*Cross low Sag and ascend.*
80.00	*Set a* land *stone* 14 *x* 6 *x* 8 *ins.* 10 *ins. in the ground for Cor. to Secs.* 11-12-13-14 *marked with* 4 *notch* 2 *on S. and* 1 *notch on E. edges, dug pits 18 x 18 x 12 ins. in each Sec.,* 5½ *ft. dist. and raised a mound of earth 2 ft. high,* 4½ *ft. base.*
	Land hilly
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 12 and 13.
	Variation 14°30' East.
	Ascend.
14.00	*Top of Hill bears* N. & S. *and descend.*
40.00	*Set temporary* ¼ *Sec. Cor.*
80.14	*Intersect* E. *B. of Tp.* 20 *lks.* North *of cor. to secs.* 7-12-18-11 *from which corner, I run* N 89°59' W. *on a true line, between sections* 12-13.
	Variation 14°30' *East.*
40.07	*Set a* land *stone* 8 *x* 5 *x* 10 *ins.,* 6 *ins. in the ground, for* ¼ *Sec. Cor., marked* ¼ *on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
80.14	*The corner to sections* 11-12-13-14
	Land hilly
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 4 West

6th Principal Meridian.

Chains | North, between Sections 11 and 12.

Variation 14° 30' East.

Ascend.

12.00 *Top of Ridge, bears* E. & W. *and descend.*

20.00 *Cross low Sag and ascend.*

40.00 *Set a* land *stone* 4 *x* 6 *x* 11 *ins.,* 8 *ins. in the ground, for* ¼ *Sec. Cor., marked* ¼ *on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.* on top of hill

65.00 *Cross low Sag and ascend.*

80.00 *Set a* land *stone* 4 *x* 7 *x* 18 *ins.* 8 *ins. in the ground for Cor. to Secs.* 1-2-11-12 *marked with* 5 *notches on S. and* 1 *notch on E. edges, dug pits 18 x 18 x 12 ins. in each Sec.,* 5½ *ft. dist. and raised a mound of earth 2 ft. high,* 4½ *ft. base.*

Land mountainous.

Soil 2nd & 3rd rate

Vegetation of Bunchgrass & Sagebrush

Township 26 North Range 4 West

6th Principal Meridian.

Chains | East, on a random line between Sections 1 and 12.

Variation 14° 30' East.

Ascend.

7.00 *Top of Hill bears* S. E. & N. W. *and descend.*

40.00 *Set temporary* ¼ *Sec. Cor.*

79.91 *Intersect* E. *B. of Tp.* 16 *lks.* South *of cor. to secs.* 6-7-12 *from which corner, I run* S. 19° 55' W. *on a true line, between sections* 1-12

Variation 14° 30' *East.*

79.96 *Set a* land *stone* 8 *x* 5 *x* 9 *ins.,* 6 *ins. in the ground, for* ¼ *Sec. Cor., marked* ¼ *on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*

79.91 *The corner to sections* 1-2-11-12

Land hilly

Soil 2nd & 3rd rate

Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	North, on a random line between Sections 1 and 2.
	Variation 14° 30' East.
	Ascend.
40.00	*Set temporary ¼ Sec. Cor.*
50.00	*Cross low Sag and ascend.*
77.00	*Top of Hill bears* E. & W. *and descend.*
80.29	***Intersect*** *N. B. of Tp.* 21 *lks.* East *of cor. to secs.* 1-2-35-36 *from which corner, I run* S. 18° E. *on a true line, between sections* 1-2
	Variation 14° 30' East
40.29	*Set a* sand *stone* 8 *x* 5 *x* 9 *ins.,* 10 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
80.29	*The corner to sections* 1-2-11-12
	Land ***hilly***
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush.

I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.

G. E. Lenhart Nov. 10th 1882

Township 26 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 34 and 35.
	Variation 14° 30' East.
	Over level land
10.00	*Leave Flat bears* S. 70 W. & N. 70 E. *and ascend.*
40.00	*Set a* sand *stone* 12 *x* 9 *x* 6 *ins.,* 8 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs,* 26-27-34-35 *marked T,* 26 *N.S.,* 26 *, on N, E, R,* 41 *W, S.* 35 *on S, E, S,* 34 *on S, W, and S,* 27 *on N, W, face, with* 1 *notch on S, and* 2 *notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*
	Land ***level*** *&* ***rolling.***
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 26 and 35.
	Variation 14° 20' East.
	Over level land
40.00	*Set temporary ¼ Sec. Cor.*
80.17	*Intersect N. & S. line, 11 lks. South of cor. to secs. 25-26-35-36 from which corner, I run*
	S 89° 55' W. on a true line between sections 26-35
	Variation 14° 20' East
40.08	*Set a Sand stone 4 x 6 x 11 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
80.17	*The corner to sections 26-27-34-35*
	Land level.
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	North, between Sections 26 and 27.
	Variation 14° 20' East.
	Ascend.
30.00	*Top of Hill bears E. & W. and descend.*
40.00	*Set a Sand stone 3 x 5 x 10 ins., 6 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
65.00	*Cross low Sag and ascend.*
80.00	*Set a Sand stone 8 x 8 x 6 ins. 6 ins. in the ground for Cor. to Secs. 22-23-26-27 marked with 3 notches on S. and 2 notches on E. edge, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.*
	Land hilly
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush

Township 26 North Range 41 West

6th Principal Meridian.

Chains East, on a random line between Sections 23 and 26.

Variation 14° 40' East.

Ascend.

10.00 *Top of Hill bears* N 75° W & S 75° E. *and descend.*

40.00 *Set temporary ¼ Sec. Cor.*

46.00 *Cross low Sag and ascend.*

80.25 *Intersect N. & S. line,* 14 *lks.* North *of cor. to secs.* 22-24-25-26 *from which corner, I run* N 89° 54' W. *on a true line between sections* 23-26

Variation 14° ~~35~~ 40' *East*

80.12 *Set a post 3 ft. long, 3 ins. diam.*

12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. *face, dug pits, 18 x 18 x 12 ins.,* W. *and* E. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*

80.25 *The corner to sections* 22-23-26-27

Land hilly

Soil 2nd & 3rd *rate*

Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains North, between Sections 22 and 23.

Variation 14° 40' East.

Ascend.

10.00 *Top of Hill bears* N 75° W & S 75° E. *and descend.*

24.00 *Cross low Sag and ascend.*

40.00 *Set a post 3 ft. long, 3 ins. diam.*

12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. *face, dug pits, 18 x 18 x 12 ins.,* E. *and* W. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*

60.00 *Top of Hill bears* E. & W. *and descend.*

80.00 *Set a post 4 ft. long, 4 ins. square,*

12 ins. in the ground, for Cor. to Secs. 14-15-22-23 *marked T,* 26 N. *S,* 14 *, on N, E, R,* 41 W. *, S.* 23 *on S, E, S,* 22 *on S, W, and S,* 15 *on N, W, face, with* 3 *notches on S, and* 2 *notch on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist., and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*

Land hilly

Soil 2nd & 3rd *rate*

Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 14 and 23.
	Variation 14°20' East.
	Descend.
20.00	Cross low Sag and ascend.
40.00	Set temporary ¼ Sec. Cor.
49.00	Top of Hill bears N. W & S. E. and descend.
79.78	Intersect N. & S. line, 36 lks. North of cor. to secs. 13-14-23-24 from which corner, I run N. 89°40' W. on a true line between sections 14-23
	Variation 14° 35' 40' East
39.89	Set a Rand stone 4 x 9 x 14 ins., 10 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and E. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
79.78	The corner to sections 14-15-22-23
	Land hilly
	Soil 2nd & 3rd rate.
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	North, between Sections 14 and 15.
	Variation 14°40' East.
	Descend.
10.00	Cross Wash, lks. wide, Course N. 70° W. and ascend.
40.00	Set a Rand stone 4 x 5 x 10 ins., 6 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
80.00	Set a Rand stone 4 x 6 x 18 ins. 8 ins. in the ground for Cor. to Secs. 10-11-14-15 marked with 4 notches on S. and 2 notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.
	Land rolling.
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 11 and 14.
	Variation 14°40' East.
	Ascend.
10.00	*Top of Hill bears* N. & S. *and descend.*
40.00	*Set temporary ¼ Sec. Cor.*
40.00	*Cross low Sag and ascend.*
79.63	*Intersect N. & S. line,* 10 *lks.* South *of cor. to secs.* 11-12-13-14 *from which corner, I run* S.89°57' *W. on a true line between sections* 11-14
	Variation 14° ~~37'~~ 40' *East*
39.81	*Set a* land *stone* 8 *x* 5 *x* 18 *ins.,* 8 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
79.63	*The corner to sections* 10-11-14-15.
	Land hilly
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	North, between Sections 10 and 11.
	Variation 14°40' East.
	Descend.
8.00	*Cross low Sag and ascend.*
40.00	*Set a* land *stone* 4 *x* 5 *x* 9 *ins.,* 6 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
50.00	*Top of Hill bears* E. & W. *and descend.*
80.00	*Set a* land *stone* 8 *x* 5 *x* 11 *ins.* 8 *ins. in the ground for Cor. to Secs.* 2-3-10-11 *marked with* 5 *notches on S. and* 2 *notches on E. face, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.*
	Land rolling.
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 2 and 11.
	Variation 14° 40' East.
	Ascend.
40.00	*Set temporary ¼ Sec. Cor.*
70.00	*Top of Hill bears* N. & S. *and descend.*
74.00	*Cross low Sag and ascend.*
79.88	*Intersect N. & S. line,* 9 *lks.* North *of cor. to secs.* 1-2-11-12 *from which corner, I run* N. 89° 52' W. *on a true line between sections* 2-11
	Variation 14° ~~30~~ 40' *East*
39.94	*Set a* land *stone* 3 x 4 x 9 *ins.,* 6 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
79.88	*The corner to sections* 2-3-10-11
	Land hilly
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian

Chains	
	North, on a random line between Sections 2 and 3.
	Variation 14° 40' East.
	Descend.
4.00	*Cross low Sag and ascend.*
30.00	*Top of Hill bears* N. W. & S. E. *and descend.*
40.00	*Set temporary ¼ Sec. Cor.*
60.00	*Cross low Sag and ascend.*
79.91	*Intersect* N. B. *of Tp.* 13 *lks.* East *of cor. to secs.* 2-3-34-35 *from which corner, I run* S. 5' E. *on a true line, between sections* 2-3
	Variation 14° ~~35~~ 40' *East.*
39.91	*Set a* land *stone* 2 x 4 x 9 *ins.,* 6 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
79.91	*The corner to sections* 2-3-10-11
	Land hilly
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.
	I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.
	John S. Brady Compassman Nov. 10th 1882

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	North, between Sections 33 and 34.
	Variation 14°25' East.
	Ascend.
40.00	*Set a* sand *stone* 12 x 9 x 6 *ins.,* 8 *ins. in the ground, for* ¼ *Sec. Cor., marked* ¼ *on* W. *face, dug pits* 18 x 18 x 12 *ins.,* E. *and* W. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
80.00	*Set a post* 4 *ft. long,* 4 *ins. square, 12 ins. in the ground, for Cor. to Secs,* 27-28-33-34 *marked T,* 26 N. S, 27, *on N, E, R,* 41 W. S. 34 *on S, E, S,* 33 *on S, W, and S,* 28 *on N, W, face, with* 1 *notch on S, and* 3 *notches on E, edges, dug pits* 18 x 18 x 12 *ins, in each Sec,,* 5½ *ft, dist,, and raised a mound of earth* 2 *ft, high,* 4½ *ft, base around post.*
	Land ~~hilly~~ Rolling.
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 27 and 34
	Variation 14°50' East.
	Descend.
30.00	*Cross Wash,* 200 *lks. wide, Course* N.E. *and ascend.*
40.00	*Set temporary* ¼ *Sec. Cor.*
46.00	*Over level land*
79.68	*Intersect N. & S. line,* 46 *lks.* North *of cor. to secs.* 26-27-34-35 *from which corner, I run* N. 89°40' *W. on a true line between sections* 27-34
	Variation 14° ~~45'~~ 50' *East*
39.84	*Set a* sand *stone* 11 x 9 x 8 *ins.,* 8 *ins. in the ground, for* ¼ *Sec. Cor., marked* ¼ *on* N. *face, dug pits* 18 x 18 x 12 *ins.,* N. *and* S. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft base.*
79.68	*The corner to sections* 27-28-33-34
	Land level. & *rolling.*
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains North, between Sections 27 and 28.

Variation 14°58' East.

Ascend.

10.00 *Top of Hill bears* E. & W. *and descend.*

40.00 *Set a* Land *stone* 9 x 5 x 10 *ins.,* 6 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*

44.00 *Cross low Sag and ascend.*

70.00 *Top of Hill bears* E. & W. *and descend.*

80.00 *Set a* Land *stone* 12 x 8 x 7 *ins.* 8 *ins. in the ground for Cor. to Secs.* 21-22-27-28 *marked with* 2 *notches on S. and* 3 *notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.*

Land hilly

Soil 2nd & 3rd *rate*

Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains East on a random line between Sections 22 and 27.

Variation 14°46' East.

Ascend.

17.00 *Top of Hill bears* N. & S. *and descend.*

40.00 *Set temporary ¼ Sec. Cor.*

50.00 *Cross low Sag and ascend.*

79.74 *Intersect N. & S. line,* 17 *lks.* North *of cor. to secs.* 22-28-26-27 *from which corner, I run* N. 89°58' W. *on a true line between sections* 22-27

Variation 14°46' *East*

79.87 *Set a* Land *stone* 9 x 5 x 10 *ins.,* 6 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*

79.74 *The corner to sections* 21-22-27-28

Land hilly

Soil 2nd & 3rd *rate*

Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 21 and 22.
	Variation 14°40' East.
	Descend.
12.00	*Cross low Sag and ascend.*
20.00	*Top of Ridge, bears* E. & W. *and descend.*
40.00	*Set a* sand *stone* 8 x 11 x 6 *ins.,* 8 *ins. in the ground, for* ¼ *Sec. Cor., marked* ¼ *on* W. *face, dug pits* 18 x 18 x 12 *ins.,* E. *and* W. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
59.00	*Cross Wash,* 200 *lks. wide, Course* West *and ascend.*
80.00	*Set a post* 4 *ft. long,* 4 *ins. square, 12 ins. in the ground, for Cor. to Secs,* 15-16-21-22 *marked T,* 26 N. *S,* 15 *, on N, E, R,* 21 W. *S.* 22 *on S, E, S,* 21 *on S, W, and S,* 16 *on N, W, face, with* 8 *notches on S, and* 8 *notches on E, edges, dug pits* 18 x 18 x 12 *ins, in each Sec,,* 5½ *ft, dist,, and raised a mound of earth* 2 *ft, high,* 4 ½ *ft, base around post.*
	Land mountainous.
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 15 and 22.
	Variation 14°40' East.
	Ascend.
8.00	*Top of Ridge, bears* N. S. *and descend.*
25.00	*Cross low Sag and ascend.*
40.00	*Set temporary* ¼ *Sec. Cor.*
60.00	*Top of Hill bears* N. & S. *and descend.*
80.13	*Intersect N. & S. line,* 18 *lks.* South *of cor. to secs.* 14-15-22-23 *from which corner, I run* S. 89°52' W. *on a true line between sections* 15-22
	Variation 14°40' *East*
40.06	*Set a* sand *stone* 7 x 8 x 6 *ins.,* 8 *ins. in the ground, for* ¼ *Sec. Cor., marked* ¼ *on* N. *face, dug pits* 18 x 18 x 12 *ins.,* N. *and* S. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
80.13	*The corner to sections* 15-16-21-22
	Land mountainous.
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains | North, between Sections 15 and 16.

Variation 14° 40' East.

Ascend.

2.00 *Top of Hill bears* E. & W. *and descend.*

20.00 *Cross low Sag and ascend.*

42.00 *Set a* sand *stone* 3 x 6 x 11 *ins.,* 18 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*

65.00 *Top of Hill bears* E. & W. *and descend.*

78.10 *Enter Flat bears* E. & W.

80.00 *Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs,* 9-10-15-16 *marked T,*26 *N. S,* 10 *, on N, E, R,* 41 *W., S.* 15 *on S, E, S,* 16 *on S, W, and S,* 9 *on N, W, face, with* 4 *notches on S, and* 3 *notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*

Land hilly

Soil 2nd & 3rd rate

Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains | East, on a random line between Sections 10 and 15.

Variation 14° 40' East.

Over level land

5.00 *Cross Trail, bears* N. & S.

40.00 *Set temporary ¼ Sec. Cor.*

65.00 *Leave Flat bears* N. & S. *and ascend.*

69.00 *Top of Hill bears* N. & S. *and descend.*

76.00 *Enter Flat bears* N. & S.

79.95 *Intersect N. & S. line,* 28 *lks.* South *of cor. to secs.* 10-11-14-15 *from which corner, I run*

S. 89° 46' W. *on a true line between sections* 10-15

Variation 14° 40' *East*

39.97 *Set a* sand *stone* 3 x 5 x 9 *ins.,* 6 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*

79.95 *The corner to sections* 9-10-15-16

Land level. & *hilly*

Soil 2nd & 3rd *rate*

Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 9 and 10.
	Variation 14° 28' East.
	Over level land
8.00	*Leave Flat bears* E. & W. *and ascend.*
29.00	*Top of Hill bears* E. & W. *and descend.*
40.00	*Set a* land *stone* 4 x 6 x 9 *ins.,* 6 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
50.00	*Cross low Sag and ascend.*
74.00	*Top of Ridge, bears* E. & W. *and descend.*
80.00	*Set a* land *stone* 4 x 5 x 18 *ins.* 8 *ins. in the ground for Cor. to Secs.* 3-4-9-10 *marked with* 5 *notches on S. and* 3 *notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.*
	Land level & hilly
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	East on a random line between Sections 3 and 10.
	Variation 14° 25' East.
	Ascend.
40.00	*Set temporary ¼ Sec. Cor.*
58.00	*Top of Hill bears* N. & S. *and descend.*
79.61	*Intersect N. & S. line,* 53 *lks.* South *of cor. to secs.* 2-3-10-11 *from which corner, I run* S. 89° 37' W. *on a true line between sections* 3-10
	Variation 14° ~~40~~ 35' *East*
39.80	*Set a* land *stone* 8 x 4 x 10 *ins.,* 6 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
79.61	*The corner to sections* 3-4-9-10
	Land rolling.
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains

North, on a random line between Sections 3 and 4.

Variation 14° 25' East.

Over level land

30.00 Leave Flat bears N. W. & S. E. and ascend.

40.00 Set temporary ¼ Sec. Cor.

40.00 Top of Hill bears N. W. & S. E. and descend.

70.00 Cross low Sag and ascend.

80.30 Intersect N. B. of Tp. 40 lks. East of cor. to secs. 3-4-33-34' from which corner, I run S. 17' E on a true line, between sections 3-4

Variation 14° 25' East.

40.30 Set a rand stone 3 x 5 x 9 ins., 6 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.

80.30 The corner to sections 3-4-9-10

Land level. & hilly.

Soil 2nd & 3rd rate

Vegetation of Bunchgrass & Sagebrush

I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.

G. E. Kenhner Nov. 11th 1882.

Township 26 North Range 41 West

6th Principal Meridian.

Chains

North, between Sections 32 and 33.

Variation 14° 40' East.

Over level land

22.00 Leave Flat bears N. W. & S. E. and ascend.

40.00 Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.

41.00 Top of Hill bears E. & W. and descend.

80.00 Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 28-29-32-33 marked T, 26 N. S, 28, on N, E, R, 41 W., S. 33 on S, E, S, 32 on S, W, and S, 29 on N, W, face, with 1 notch 1 on S, and 4 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.

Land level. & hilly

Soil 2nd & 3rd rate

Vegetation of Bunchgrass & Sagebrush

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 28 and 33.
	Variation 14°40' East.
	Ascend.
40.00	*Set temporary ¼ Sec. Cor.*
68.00	*Top of Hill bears* N. W. & S. E. *and descend.*
79.87	*Intersect N. & S. line,* 19 *lks.* North *of cor. to secs.* 27-28-33-34 *from which corner, I run* N. 89°52' W. *on a true line between sections* 28-33
	Variation 14°~~50~~ 40' *East*
39.98	*Set a* land *stone* 8 *x* 11 *x* 4 *ins.,* 8 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
79.87	*The corner to sections* 28-29-32-33
	Land hilly
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian

Chains	
	North, between Sections 28 and 29.
	Variation 14°40' East.
	Descend.
20.00	*Cross Wash,* 200 *lks. wide, Course* S. W. *and ascend.*
40.00	*Set a* land *stone* 12 *x* 9 *x* 3 *ins.,* 8 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs,* 20-21-28-29 *marked T,* 26 N. *S,* 21 *, on N, E, R,* 41 W. *S.* 28 *on S, E, S,* 29 *on S, W, and S,* 20 *on N, W, face, with* 2 notches *on S, and* 4 notches *on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.*
	Land rolling.
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 21 and 28.
	Variation 16° 50' East.
	Descend.
20.00	*Cross Wash,* lks. wide, Course S 67 E and ascend.
40.00	*Set temporary ¼ Sec. Cor.*
80.18	*Intersect N. & S. line,* 20 lks. South of cor. to secs. 21-22-27-28 from which corner, I run S 89° 50' W. on a true line between sections 21-28
	Variation 16° ~~40'~~ 50' East
40.09	*Set a* sand *stone* 12 x 8 x 4 *ins.,* 8 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
80.18	*The corner to sections* 20-21-28-29
	Land rolling.
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian

Chains	
	North, between Sections 20 and 21.
	Variation 16° 50' East.
	Ascend.
20.00	*Top of Hill bears* E. & W. *and descend.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on* N. *face, dug pits, 18 x 18 x 12 ins.,* E. *and* W. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
70.00	*Cross low Sag and ascend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs,* 16-17-20-21 *marked T,* 26 N. *S,* 16 *, on N, E, R,* 41 W. *S.* 21 *on S, E, S,* 20 *on S, W, and S,* 17 *on N, W, face with* 8 *notches on S, and* 4 *notches on E, edges. dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*
	Land hilly
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush

Township 26 North Range 41 West

6th Principal Meridian.

Chains East, on a random line between Sections 16 and 21.

Variation 16° 40' East.

Descend.

1.00 *Enter Flat bears* N. E. & S. W.

12.00 *Leave Flat bears* N. E. & S. W *and ascend.*

40.00 *Set temporary ¼ Sec. Cor.*

46.00 *Top of Hill bears* N. & S. *and descend.*

79.96 *Intersect N. & S. line,* 14 *lks.* West *of cor. to secs.* 16-16-21-22 *from which corner, I run* N. 89° 04' W. *on a true line between sections* 16 21

Variation 16° 40' *East*

82.98 *Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on* N. *face, dug pits, 18 x 18 x 12 ins.,* N. *and* S. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*

79.96 *The corner to sections* 16-17-20-21.

Land level. & *hilly*

Soil 2nd & 3rd *rate*

Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains North, between Sections 16 and 17.

Variation 16° 40' East.

Ascend.

34.00 *Top of Hill bears* E. & W. *and descend.*

40.00 *Set a* land *stone* 12 x 8 x 11 *ins.,* 8 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*

63.00 *Enter Flat bears* E. & W.

80.00 *Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs,* 8-9-16-17 *marked T,* 26 N. *S,* 9 *, on N, E, R,* 41 W., *S.* 16 *on S, E, S,* 17 *on S, W, and S,* 8 *on N, W, face, with* 4 notches *on S, and* 4 notches *on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*

Land level. & *hilly*

Soil 2nd & 3rd *rate*

Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 4 West

6th Principal Meridian.

Chains	East, on a random line between Sections 9 and 16.
	Variation 14° 30' East.
	Over level land
25.00	*Leave Flat bears* N. & S. *and ascend.*
40.00	*Set temporary ¼ Sec. Cor.*
50.00	*Top of Hill bears* N. & S. *and descend.*
65.00	*Enter Flat bears* N. & S.
72.85	*Intersect N. & S. line,* 28 *lks.* North *of cor. to secs.* 9-10-15-16 *from which corner, I run* N. 89° 48' *W. on a true line between sections* 9-16
	Variation 14° ~~40'~~ 30' *East*
32.92	*Set a* round *stone* 3 *x* 5 *x* 10 *ins.,* 6 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
72.85	*The corner to sections* 8-9-16-17
	Land level. & *hilly*
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 4 West

6th Principal Meridian.

Chains	North, between Sections 8 and 9.
	Variation 14° 30' East.
	Over level land
23.00	*Leave Flat bears* E. & W. *and ascend.*
40.00	*Set a* round *stone* 4 *x* 6 *x* 3 *ins.,* 3 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
48.00	*Top of Hill bears* E. & W. *and descend.*
54.00	*Enter Flat bears* E. & W.
67.00	*Leave Flat bears* E. & W. *and ascend.*
80.00	*Set a* round *stone* 3 *x* 8 *x* 14 *ins.* 10 *ins. in the ground for Cor. to Secs.* 4-5-8-9 *marked with* 5 *notches on S. and* 4 *notches on E. edges. dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.*
	Land level. & *hilly*
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains East, on a random line between Sections 4 and 9.

Variation 14° 40' East.

Ascend.

40.00 *Set temporary ¼ Sec. Cor.*

80.29 *Intersect N. & S. line,* 40 *lks.* North *of cor. to secs.* 3-4-9-10 *from which corner, I run*

N. 89°43' W. *on a true line between sections* 4-9

Variation 14° ~~25'~~ 40' *East*

40.14 *Set a* sand *stone* 5 *x* 6 *x* 10 *ins.,* 6 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*

80.29 *The corner to sections* 4-5-8-9

Land rolling.

Soil 2nd & 3rd rate

Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains North, on a random line between Sections 4 and 5.

Variation 14° 40' East.

Descend.

35.00 *Enter Flat bears* E. & W.

40.00 *Set temporary ¼ Sec. Cor.*

52.00 *Leave Flat bears* E. & W. *and ascend.*

72.00 *Top of Hill bears* E. & W. *and descend.*

78.98 *Intersect N. B. of Tp.* 6 *lks.* West *of cor. to secs.* 4-5-32-33 *from which corner, I run*

S. 0°03' W. *on a true line, between sections* 4-5

Variation 14° 40' *East.*

79.98 *Set a* sand *stone* 4 *x* 5 *x* 11 *ins.,* 8 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*

79.98 *The corner to sections* 4-5-8-9

Land level. & hilly

Soil 2nd & 3rd rate

Vegetation of Bunchgrass & Sagebrush

I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.

John B. Grady Compassman Nov. 14 '92

Township 26 North Range 41 West

6th Principal Meridian.

Chains

North, between Sections 31 and 32.

Variation 14° 30' East.

Ascend.

40.00 Set a post 3 ft. long, 3 ins. diam.
12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.

60.00 Top of Hill bears E. & W. and descend.

80.00 Set a post 4 ft. long, 4 ins. square,
12 ins. in the ground, for Cor. to Secs, 29-30-31-32 marked T, 26 N. S, 29, on N, E, R, 41 W, S. 32 on S, E, S, 31 on S, W, and S, 30 on N, W, face, with 1 notch on S, and 5 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.

Land hilly.

Soil 2nd & 3rd rate

Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains

East, on a random line between Sections 29 and 32.

Variation 14° 30' East.

Descend.

12.00 Enter Flat bears N. 10 W. & S. 10 E.

30.00 Leave Flat bears N. & S. and ascend.

40.00 Set temporary ¼ Sec. Cor.

80.16 Intersect N. & S. line, 17 lks. South of cor. to secs. 28-29-32-33 from which corner, I run S. 89° 53' W. on a true line between sections 29-32

Variation 14° ~~40~~ 30' East

40.08 Set a sand stone 11 x 8 x 4 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.

80.16 The corner to sections 29-30-31-32

Land level. & rolling.

Soil 2nd & 3rd rate

Vegetation of Bunchgrass & Sagebrush.

G. E. Kinhier Nov. 13th 1887.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	West, on a random line between Sections 30 and 31.
	Variation 14°.30' East.
	Ascend.
40.00	*Set temporary ¼ Sec. Cor.*
81.97	*Intersect* W. *B. of Tp.* 29 *lks.* North *of cor. to secs.* 25-30-31-36 *from which corner, I run* N. 89°48' E. *on a true line, between sections* 30-31
	Variation 14° 30 *East.*
41.97	*Set a* sand *stone* 11 x 9 x 4 *ins.,* 8 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
81.97	*The corner to sections* 29-30-31-32
	Land rolling.
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.
	John B. Grady Compassman Nov. 18th 1882

Township 26 North Range 41 West

6th Principal Meridian

Chains	North, between Sections 29 and 30.
	Variation 14° 30' East.
	Descend.
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on* W. *face, dug pits, 18 x 18 x 12 ins.,* E. *and* W. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
60.00	*Descend.*
70.00	*Enter Flat bears* E. & W.
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs,* 19-20-29-30 *marked T,* 26 N. *S,* 20 *, on N, E, R,* 41 W., *S.* 29 *on S, E, S,* 30 *on S, W, and S,* 19 *on N, W, face, with* 2 *notches on S, and* 5 *notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*
	Land rolling.
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 20 and 29.
	Variation 14° 45' East.
	Over level land
40.00	Set temporary ¼ Sec. Cor.
41.00	Ascend.
60.00	Top of Hill bears N. & S. and descend.
79.78	Intersect N. & S. line, 36 lks. North of cor. to secs. 20-21-28-29 from which corner, I run
	N. 89° 45' W. on a true line between sections 20-29
	Variation 14° ~~50~~ 45' East
39.89	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.78	The corner to sections 19-20-29-30
	Land level. & hilly
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush.
	G. E. Lanhner Nov. 13th 1882

Township 26 North Range 41 West

6th Principal Meridian.

Chains	West, on a random line between Sections 19 and 30.
	Variation 14° 45' East.
	Over level land
12.00	Leave Flat bears N. E. & S. W. and ascend.
40.00	Set temporary ¼ Sec. Cor.
82.11	Intersect W. B. of Tp. 44 lks. North of cor. to secs. 19-24-25-30 from which corner, I run
	N. 89° 41' E. on a true line, between sections 19-30
	Variation 14° 45' East.
42.11	Set a land stone 11 x 8 x 4 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
82.11	The corner to sections 19-20-29-30.
	Land level. & rolling.
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush.
	John B. Grady Compassman Nov. 13th 1882

Township 26 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 19 and 20.
	Variation 14° 40' East.
	Over level land
6.00	*Leave Flat bears* E. & W. *and ascend.*
36.00	*Top of Hill bears* E. & W. *and descend.*
40.00	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. *face, dug pits, 18 x 18 x 12 ins.,* E. *and* W. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
60.00	*Enter Flat bears* N. 60 E. & S. 60 W.
80.00	*Set a post 4 ft. long, 4 ins. square,*
	12 ins. in the ground, for Cor. to Secs, 17-18-19-20 *marked T,* 26 N, S, 17, *on N, E, R,* 41 W., S. 20 *on S, E; S,* 19 *on S, W, and S,* 18 *on N, W, face, with* 8 *notches on S, and* 5 *notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*
	Land level. & *hilly*
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 17 and 20.
	Variation 14° 40' East.
	Over level land
20.00	*Leave Flat bears* N. & S. *and ascend.*
40.00	*Set temporary ¼ Sec. Cor.*
47.00	*Top of Hill bears* N. & S. *and descend.*
79.67	*Intersect N. & S. line,* 20 *lks.* South *of cor. to secs.* 16-17-20-21 *from which corner, I run* S. 89° 51' *W. on a true line between sections* 17-20
	Variation 14° 40' *East*
39.84	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. *face, dug pits, 18 x 18 x 12 ins.,* N. *and* S. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
79.67	*The corner to sections* 17-18-19-20
	Land level. & *hilly*
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.
	C. E. Kintner Nov. 18th 1882.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	West, on a random line between Sections 18 and 19.
	Variation 14° 40' East.
	Over level land
2.00	*Leave Flat bears* S.W. & N.E. *and ascend.*
40.00	*Set temporary* ¼ *Sec. Cor.*
82.59	*Intersect* W. *B. of Tp.* 23 *lks.* North *of cor. to secs.* 13-18-19-24 *from which corner, I run.*
	S 89° 50' E, *on a true line, between sections* 18-19
	Variation 14° 40' *East.*
42.59	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ *Sec. Cor., marked* ¼ *S. on* N. *face, dug pits, 18 x 18 x 12 ins.,* N. *and* S. *of post* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base around post.*
82.59	*The corner to sections* 17-18-19-20
	Land level. & *rolling.*
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.
	John B. Brady Compassman Nov. 13th 1902

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	North, between Sections 17 and 18.
	Variation 14° 40' East.
2.00	*Leave Flat bears* N.E. & S.W. *and ascend.*
40.00	*Set a* 2nd *stone* 8 *x* 11 *x* 4 *ins.,* 8 *ins. in the ground, for* ¼ *Sec. Cor., marked* ¼ *on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone* 5½ *ft. dist., and raised a mound of earth* 1½ *ft. high,* 3½ *ft. base.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs,* 7-8-17-18 *marked T,* 26 N. S, 8 , *on N, E, R,* 41 W, S. 17 *on S, E, S,* 18 *on S, W, and S,* 7 *on N, W, face, with* 4 *notches on S, and* 5 *notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*
	Land rolling.
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 8 and 17.
	Variation 14°50' East.
	Descend.
25.00	*Enter Flat bears* N. & S.
40.00	*Set temporary ¼ Sec. Cor.*
80.04	*Intersect N. & S. line,* 13 *lks.* North *of cor. to secs.* 8-9-16-17 *from which corner, I run* N.89°54' *W. on a true line between sections* 8-17
	Variation 14° ~~30~~ 50' *East*
40.02	*Set a* sand *stone* 3 x 5 x 9 *ins.,* 6 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
80.04	*The corner to sections* 7-8-17-18
	Land rolling.
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush. G. E. Kenner Nov. 13th 1882.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	West, on a random line between Sections 7 and 18.
	Variation 14°50' East.
	Ascend.
30.00	*Top of Hill bears* N.E. & S.W. *and descend.*
40.00	*Set temporary ¼ Sec. Cor.*
62.00	*Cross Wash,* 200 *lks. wide, Course* S.W. *and ascend.*
82.68	*Intersect* W. *B. of Tp.* 59 *lks.* North *of cor. to secs.* 7-12-13-18 *from which corner, I run* N.89°35' E. *on a true line, between sections* 7-18
	Variation 14°50' *East.*
42.68	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on* N. *face, dug pits, 18 x 18 x 12 ins.,* N. *and* S. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
82.68	*The corner to sections* 7-8-17-18
	Land Rolling.
	Soil 2nd & 3rd *rate*
	Vegetation of Bunchgrass & Sagebrush. John F. Brady Compassman Nov 13th 1882

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	North, between Sections 7 and 8.
	Variation 14°50' East.
	Ascend.
3.00	*Top of Hill bears* E. & W. *and descend.*
38.00	*Enter Flat bears* N.E. & S.W.
40.00	***Set a*** sand ***stone*** 4 x 6 x 11 ***ins.,*** 8 ***ins.*** *in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
48.00	*Leave Flat bears* N.E. & S.W. *and ascend.*
80.00	*Set a* sand *stone* 5 x 7 x 14 *ins.* 10 *ins. in the ground for Cor. to Secs.* 5-6-7-8 *marked with* 5 *notches on S. and* 5 *notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.*
	Land level & hilly
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 5 and 8.
	Variation 14°40' East.
	Descend.
14.00	*Cross Wash,* 200 *lks. wide, Course* S.E. *and ascend.*
40.00	*Set temporary ¼ Sec. Cor.*
60.00	*Top of Hill bears* N.E. & S.W. *and descend.*
79.92	***Intersect*** *N. & S. line,* 32 *lks.* North *of cor. to secs.* 4-5-8-9 *from which corner, I run* N.89°46' *W. on a true line between sections* 5-8
	Variation 14°40' *East*
39.96	***Set a*** sand ***stone*** 16 x 11 x 8 ***ins.,*** 10 ***ins.*** *in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
79.92	*The corner to sections* 5-6-7-8
	Land hilly
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass & Sagebrush.
	G. E. Kinlner Nov. 13th 1882

Township 26 North Range 41 West

6th Principal Meridian.

Chains

West, on a random line between Sections 6 and 7.

Variation 14° 40' East.

Ascend.

28.00 *Top of Hill bears* N. 30 E. & S. 30 W. *and descend.*

40.00 *Set temporary ¼ Sec. Cor.*

61.00 *Cross low Sag and ascend.*

82.92 ***Intersect*** W *B. of Tp.* 34 *lks.* North *of cor. to secs.* 1-6-7-12 *from which corner, I run* N. 89° 45' E. *on a true line, between sections* 6-7

Variation 14° ~~20~~ 40' *East.*

42.92 ***Set a*** rand *stone* 14 x 9 x 4 *ins.,* 10 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*

82.92 *The corner to sections* 5-6-7-8

Land hilly

Soil 2nd & 3rd *rate*

Vegetation of Bunchgrass & Sagebrush.

Township 26 North Range 41 West

6th Principal Meridian.

Chains

North, on a random line between Sections 5 and 6.

Variation 14° 40' East.

Descend.

4.00 *Enter Flat bears* S. W. & N. E.

40.00 *Set temporary ¼ Sec. Cor.*

79.68 *Intersect* N. *B. of Tp.* 36 *lks.* West *of cor. to secs.* 5-6-31-32 *from which corner, I run* S. 15' W. ***on a true line, between sections*** 5-6

Variation 14° 40' ***East.***

39.68 ***Set a*** rand *stone* 4 x 6 x 11 *ins.,* 8 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*

79.68 *The corner to sections* 5-6-7-8

Land level. & *rolling.*

Soil 2nd & 3rd *rate*

Vegetation of Bunchgrass & Sagebrush.

John B. Brady Compassman Nov. 13th 1887

GENERAL DESCRIPTION.

The land in this Township is level, rolling & hilly. It is covered with vegetation of Bunchgrass and Sagebrush. The soil is 2nd & 3rd rate. Some portions of the Tp. are very valuable for agriculture, Grass is abundant and for grazing purposes it is 1st. class

a

Final Oaths for Surveys.

LIST OF NAMES.

A list of the names of the individuals employed by G. E. Kenner, United States Deputy Surveyor, to assist in running, measuring, and marking the lines and corners described in the foregoing field-notes of the survey of the retracing of Exterior lines and Subdivision lines of Tps 26 N Rs 33, 34 & 41 W. Tps 27 N. Rs 34 39, 40, 41, 42, 43 & 44 W and Tps 28 N Rs 36, 37, 38, 39, 40, 41, 42, 43 & 44 W 6th P. M.

showing the respective capacities in which they acted:

John B Brady, Compassman.
Ira Perry, Chainman.
Mathew Reis, Chainman.
, Chainman.
, Chainman.
Wm Simpson, Axeman.
, Axeman.
George Butler, Flagman.
,

Final Oaths of Assistants.

We hereby certify that we assisted G. E. Kentner, United States Deputy Surveyor, in surveying all those parts or portions of the retracing of Exterior lines, and the subdivision lines of Tps 26 N Rs 33, 34 & 41 W & Tps 27 N 34, 39, 40, 41, 42, 43 & 44 W and Tps 28 N Rs 36, 37, 38, 39, 40, 41, 42, 43 & 44 W of the 6th Principal base and Meridian, State of Nebraska, as are represented in the foregoing field-notes as having been surveyed by him and under his direction; and that said survey has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the corner monuments established according to the instructions furnished by the United States Surveyor-General for Nebraska & Iowa

John B. Brady, Compassman.
Ira Perry, Chainman.
Mathew Reits, Chainman.
, Chainman.
, Chainman.
Wm Simpson, Axeman.
Geo. Butler, Axeman.
, Flagman.
,

Subscribed and sworn to before me this 16th day of November 1882

C. F. Putnam

NOTARY PUBLIC.

Final Oath of United States Deputy Surveyor.

I, G. E. Kentner, United States Deputy Surveyor, do solemnly swear that in pursuance of instructions received from George S. Smith, United States Surveyor-General for Iowa and Nebraska, bearing date of the 5th day of July, 1882, I have well, faithfully, and truly, in my own proper person, and in strict conformity with the instructions furnished by the United States Surveyor-General for Iowa and Nebraska, the surveying manual, and the laws of the United States, surveyed all those parts or portions of the retracing of Exterior lines and the subdivision lines of Tps 26 N. Rs 33, 34 & 41 W & Tps 27 N. Rs 34, 39, 40, 41, 42, 43 & 44 W and Tps 28 N Rs 36, 37, 38, 39, 40, 41, 42, 43 & 44 W 6th P. M

~~of the~~ base and ~~Meridian~~ in the State of Nebraska, as represented in the foregoing field-notes as having been surveyed by me and under my directions; and I do further solemnly swear

d

that all the corners of said survey have been established and perpetuated in strict accordance with the surveying manual, printed instructions, the special written instructions of the United States Surveyor-General for Iowa and Nebraska, and in the specific manner described in the field-notes, and that the foregoing are the true field-notes of such survey; and, should any fraud be detected, I will suffer the penalty of perjury, under the provisions of an Act of Congress, approved August 8, 1846.

G. E. Kintner
United States Deputy Surveyor.

Subscribed and sworn to before me this 3rd day of January, 1883

Ed. F. Stahle
Notary Public

U. S. Surveyor General's Office.

Plattsmouth Neb Oct 4 1883

The foregoing Field Notes of the surveys of the Subdivision lines of Township No 26 North of Range No 41 West of the Principal Base and Meridian in the State of Neb executed by

G. E. Kintner

U. S. Deputy Surveyor, under his contract No 10 dated July 5th 1882 in the month of Oct 1882 having been critically examined, the necessary corrections and explanations made, the said Field Notes and the surveys they describe are hereby approved.

D. W. Stephenson
U. S. Surveyor-General for

G. E. Kentner Deputy Surveyor.

T. 27 **North R.** 41 **West.**

6th Principal Meridian.

FIELD NOTES

OF

THE SUBDIVISION LINES OF

Township 27 North Range 41 West

6th Principal Meridian.

BY

G. E. Kentner Deputy Surveyor.

Under his Contract of July 5th 1882

Survey Commenced Oct. 30th 1882.

Survey Completed Nov. 1st 1882.

Platted,
Copied for Washington,
Copied for Register,

Edward Denny & Co., Stationers & Printers, S. F. Cal.

Township..... Range.....

.....6th Principal Meridia



Edward Denny & Co., Stationers & Printers, S. F., Cal.

Copyright Secured,

Entered according to Act of Congress, in the Clerk's Office of the Librarian of Congress at Washington, D. C., in the year 1880.

Township..... North..... Range..... West

.....6th Principal Meridian.

Township ..... North ..... Range ..... We

..... 6th Principal Meridia

Township ..... North ..... Range ..... West

..... 6th Principal Meridian.

Survey made with Burt's Patent Improved Solar Compass, nearly new, and in first rate order. Made by N. & L. E. Gunley *of* Troy. N. Y. *in* 1880.

Township 27 North Range 41 West

(See previous page.)

6th Principal Meridian

Chains	
	From the corner to Sections 35, 36, 1 and 2 on the South boundary; I run North, between Sections 35 and 36.
	Variation 14° 30' East.
	Descend.
14.00	Enter Flat bears S. 80 E. & N. 80 W.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
62.00	Leave Flat bears East & West and ascend
80.00	Set a sand stone 11 x 9 x 4 ins. 7 ins. in the ground for Cor. to Secs. 25, 26, 35 & 36 marked with 1 notch on S. and 1 notch on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.
	Land level. & rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 25 and 36.
	Variation 14° 40' East.
	Ascend. gradually.
40.00	Set temporary ¼ Sec. Cor.
80.24	Intersect E. B. of Tp. 42 lks. North of cor. to secs. 25, 30, 31 & 36 from which corner, I run N. 89° 42' W. on a true line, between sections 25 & 26
	Variation 14° 40' 55' East.
40.12	Set a sand stone 12 x 9 x 7 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
80.24	The corner to sections 25, 26, 35 & 36
	Land rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West
6th Principal Meridian

Chains	
	North, between Sections 25 and 26.
	Variation 14° 40' East.
	Ascend.
40.00	Set a sand stone 12 x 8 x 7 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 23, 24, 25 & 26 marked T, 27 N.S, 24, on N, E, R, 41 W. S. 25 on S, E, S, 26 on S, W, and S, 23 on N, W, face, with 2 notch on S, and 1 notch on E, edges, dug pits 18 x 18 x 12 ins, in each Sec., 5½ ft, dist., and raised a mound of earth 2 ft, high, 4½ ft, base around post.
	Land rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West
6th Principal Meridian.

Chains	
	East, on a random line between Sections 24 and 25.
	Variation 14° 40' East.
	Descend.
14.50	Cross low Sag and ascend.
40.00	Set temporary ¼ Sec. Cor.
63.00	Top of Hill bears N. W. & S. E. and descend.
79.88	Intersect E B. of Tp. 50 lks. North of cor. to secs. 19, 24, 25 & 30 from which corner, I run N. 89° 39' W on a true line, between sections 24 & 25
	Variation 14° ~~55'~~ 40' East.
39.94	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.88	The corner to sections 23, 24, 25 & 26
	Land hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian

Chains	North, between Sections 23 and 24.
	Variation 14° 40′ East.
	Ascend.
24.00	*Top of Hill bears* S. E. & N. W. *and descend.*
40.00	*Set a* sand *stone 14 x 6 x 3 ins., 9 ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs,* 13, 14, 23 & 24 *marked T,* 27 N.S, 13 *, on N, E, R,* 41 W. S. 24 *on S, E, S,* 23 *on S, W, and S,* 14 *on N, W, face, with* 2 *notches on S, and* 1 *notch on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*
	Land hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 13 and 24.
	Variation 14° 50′ East.
	Ascend.
30.00	*Top of Hill bears* North & South *and descend.*
40.00	*Set temporary ¼ Sec. Cor.*
71.00	*Cross Wash, 200 lks. wide, Course* N. & S. *and ascend.*
79.61	*Intersect* E. B. *of Tp.* 13 *lks.* North *of cor. to secs.* 13, 18, 19 & 24 *from which corner, I run* N. 89° 54′ W *on a true line, between sections* 13 & 24
	Variation 14° 50′ *East.*
39.80	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on* N. *face, dug pits, 18 x 18 x 12 ins.,* N. *and* S. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
79.61	*The corner to sections* 13, 14, 23 & 24,
	Land hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian

Chains	North, between Sections 13 and 14.
	Variation 14° 50′ East.
	Over level land
9.00	Enter Flat bears E. & W.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
45.00	Leave Flat bears East & West and ascend.
60.00	Top of Hill bears East & West and descend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 11, 12, 13 & 14 marked T, 27 N. S, 12, on N, E, R, 41 W, S. 13 on S, E, S, 14 on S, W, and S, 11 on N, W, face, with 4 notches on S, and 1 notch on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.
	Land level & hilly.
	Soil 2nd & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 12 and 13.
	Variation 14° 45′ East.
	Ascend.
40.00	Set temporary ¼ Sec. Cor.
63.00	Top of Hill bears N. E. & S. W. and descend.
79.54	Intersect E. B. of Tp. 26 lks. South of cor. to secs. 7, 12, 13, & 18 from which corner, I run S. 89° 49′ W on a true line, between sections 12 & 13
	Variation 14° ~~35~~ 45′ East.
39.77	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins. N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.54	The corner to sections 11, 12, 13 & 14.
	Land hilly
	Soil 2nd & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian

Chains	North, between Sections 11 and 12.
	Variation 14° 45′ East.
	Ascend.
30.00	Top of Hill bears East & West and descend.
40.00	Set a sand stone 16 x 11 x 4 ins., 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
51.00	Enter Flat bears E. & W.
80.00	Set a sand stone 12 x 6 x 9 ins. 8 ins. in the ground for Cor. to Secs. 1 2 11 & 12 marked with 4 notches on S. and 1 notch on E. dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.
	Land level. & hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 1 and 12.
	Variation 14° 50′ East.
	Over level land
40.00	Set temporary ¼ Sec. Cor.
64.00	Leave Flat bears North & South and ascend.
79.46	Intersect E B. of Tp. 34 lks North of cor. to secs. 1, 6, 7 & 12 from which corner, I run N. 49° 45′ W. on a true line, between sections 1 & 12
	Variation ~~15° 05′~~ 14° 50′ East.
39.73	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.46	The corner to sections 1, 2, 11 & 12.
	Land level. & rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	
	North, on a random line between Sections 1 and 2.
	Variation 14° 50′ East.
	Over level land
40.00	Set temporary ¼ Sec. Cor.
79.78	Intersect N. B. of Tp. 31 lks. East of cor. to secs. 1, 2, 35 & 36 from which corner, I run S. 13 E. on a true line, between sections 1 & 2
	Variation 14° 40′ East.
39.78	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.78	The corner to sections 1, 2, 11 & 12
	Land level.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.

G. E. Kutner.
Oct. 30. 1882.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	
	North, between Sections 34 and 35.
	Variation 14° 35′ East.
4.00	Leave Flat bears East & West and ascend.
40.00	Set a sandstone 12 x 9 x 6 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
74.00	Top of Hill bears East & West and descend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 26, 27, 34 & 35 marked T, 27 N.S, 26, on N, E, R, 41 W. S. 35 on S, E, S, 34 on S, W, and S, 27 on N, W, face, with 1 notch on S, and 2 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.
	Land hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 26 and 35.
	Variation 14° 45′ East.
	Descend.
30.00	*Cross Wash, 2.00 lks. wide, Course South and ascend.*
40.00	*Set temporary ¼ Sec. Cor.*
79.68	*Intersect N. & S. line, 14 lks. South of cor. to secs. 25, 26, 35 & 36 from which corner, I run S. 89° 54′ W. on a true line between sections 26 & 35*
	Variation 14° 45′ East
39.84	*Set a Sand stone 11 x 8 x 9 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
79.68	*The corner to sections 26, 27, 34 & 35*
	Land rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	
	North, between Sections 26 and 27.
	Variation 14° 45′ East.
	Descend.
23.00	*Enter Flat bears E. & W.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
58.00	*Leave Flat bears East & West. and ascend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 22, 23, 26 & 27 marked T, 27 N. S, 23, on N, E, R, 41, S. 26 on S, E, S, 27 on S, W, and S, 22 on N, W, face, with 2 notches on S, and 2 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.*
	Land level. & rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian

Chains	
	East, on a random line between Sections 23 and 26.
	Variation 14° 45′ East.
	Along south slope of ridge.
40.00	Set temporary ¼ Sec. Cor.
79.81	Intersect N. & S. line, 35 lks. South of cor. to secs. 23, 24, 25 & 26 from which corner, I run
	S. 89° 45′ W. on a true line between sections 23 & 26.
	Variation 14° 45′ East
39.91	Set a post 3 ft. long, 3 ins. diam.
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.81	The corner to sections 22, 23, 26 & 27
	Land rolling.
	Soil 2nd & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	
	North, between Sections 22 and 23.
	Variation 14° 45′ East.
	Ascend.
30.00	Top of Ridge, bears East & West, and descend.
40.00	Set a post 3 ft. long, 3 ins. diam.
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
65.00	Enter Flat bears E. & W.
80.00	Set a post 4 ft. long, 4 ins. square.
	12 ins. in the ground, for Cor. to Secs, 14, 15, 22 & 23 marked T, 27 N.S, 14, on N, E, R, 41 W. S. 23 on S, E, S, 22 on S, W, and S, 15 on N, W, face, with 3 notches on S, and 2 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.
	Land 65.00 lks. mountainous. and 15.00 lks. level.
	Soil 2nd & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 14 and 23.
	Variation 14° 50' East.
	Over level land
40.00	Set temporary ¼ Sec. Cor.
51.00	Leave Flat bears N. W. & S. E. and ascend.
80.12	Intersect N. & S. line, 19 lks. South of cor. to secs. 13, 14, 23 & 24 from which corner, I run S. 89° 52' W. on a true line between sections 14 & 23
	Variation 14° ~~45'~~ 50' East
40.06	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
80.12	The corner to sections 14, 15, 22 & 23
	Land level. & rolling.
	Soil 2nd & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 14 and 15.
	Variation 14° 45' East.
	Over level land.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and N. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
43.00	Leave Flat bears East & West and ascend.
70.00	Top of Hill bears East & West and descend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 10, 11, 14 & 15 marked T. 27 N. S. 11 , on N, E, R. 41 W., S. 14 on S, E, S. 15 on S, W, and S, 10 on N, W, face, with 4 notches on S, and 2 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land level. & hilly
	Soil 2nd & 3rd rate
	Vegetation Bunchgrass

Township 27 North Range 41 West

6th Principal Meridian

Chains	East, on a random line between Sections 11 and 14.
	Variation 14° 45′ East.
	Descend.
40.00	*Set temporary ¼ Sec. Cor.*
47.00	*Cross Wash, 60 lks. wide, Course N.W. and ascend.*
79.86	*Intersect N. & S. line, 7 lks. South of cor. to secs. 11, 12, 13 & 14 from which corner, I run S. 89° 57′ W. on a true line between sections 11 & 14*
	Variation 14° 45′ East
39.93	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
79.86	*The corner to sections 10, 11, 14 & 15*
	Land rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian

Chains	North, between Sections 10 and 11.
	Variation 14° 45′ East.
	Descend.
35.00	*Cross Wash, 9 lks. wide, Course W. and ascend.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
70.00	*Top of Hill bears East & West and descend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 2, 3, 10 & 11 marked T. 27 N. S. 2, on N. E. R. 41 W. S. 11 on S. E. S. 10 on S. W. and S. 3 on N. W. face, with 5 notches on S. and 2 notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist.; and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	Land hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 2 and 11.
	Variation 14° 45' East.
	Over level land
40.00	*Set temporary ¼ Sec. Cor.*
80.03	*Intersect N. & S. line, 21 lks. North of cor. to secs. 1, 2, 11 & 12 from which corner, I run N. 89° 51' W. on a true line between sections 2 & 11*
	Variation 14° 50' East
40.02	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
80.03	*The corner to sections 2, 3, 10 & 11*
	Land level.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian

Chains	North, on a random line between Sections 2 and 3.
	Variation 14° 45' East.
	Ascend.
20.00	*Top of Hill bears East & West. and descend.*
40.00	*Set temporary ¼ Sec. Cor.*
79.84	*Intersect N. B. of Tp. 4 lks. East of cor. to secs. 2, 3, 34 & 35 from which corner, I run S. 2' E. on a true line, between sections 2 & 3*
	Variation 14° 40' East.
39.84	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
79.84	*The corner to sections 2, 3, 10 & 11*
	Land hilly
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.

John B. Brady is Compassman.
Oct. 30th. 1882.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 33 and 34.
	Variation 14° 25' East.
	Ascend.
8.00	Top of Ridge, bears East & West and descend.
12.00	Cross Wash, 100 lks. wide, Course E. & W. and ascend.
30.00	Top of Ridge, bears East & West and descend.
40.00	Set a sand stone 12 x 10 x 6 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base. low Sag and ascend.
54.00	Top of Hill bears East & West and descend.
73.00	Enter Flat bears East & West.
77.00	Leave Flat bears East & West and ascend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 27, 28, 33 & 34 marked T, 27 N.S, 27, on N, E, R, 41 W., S. 34 on S, E, S, 33 on S, W, and S, 28 on N, W, face, with 1 notch on S, and 3 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.

Land 4.00 chs. mountainous. & 76.00 chs. level.

Soil 2nd. & 3rd. rate

Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 27 and 34.
	Variation 14° 35' East.
	Over rolling land.
40.00	Set temporary ¼ Sec. Cor.
79.77	Intersect N. & S. line, 18 lks North of cor. to secs. 26, 27, 34 & 35 from which corner, I run. N. 89° 52' W. on a true line between sections 27 & 34
	Variation 14° 45' East
39.88	Set a sand stone 11 x 9 x 6 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
79.77	The corner to sections 27, 28, 33 & 34.

Land rolling.

Soil 2nd. & 3rd rate

Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 27 and 28.
	Variation 14° 35' East.
	Ascend.
6.00	Top of Hill bears East & West. and descend.
30.00	Enter Flat bears East & West.
40.00	Set a sand stone 11 x 9 x 4 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
50.00	Leave Flat bears East & West and ascend.
60.00	Top of Hill bears East & West and descend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 21, 22, 27 & 28 marked T 27 N. S, 22, on N, E, R, 41 W, S. 27. on S, E, S, 28 on S, W, and S, 21 on N, W, face, with 2 notches on S, and 3 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.
	Land level & hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East on a random line between Sections 22 and 27.
	Variation 14° 40' East.
	Descend. gradually
40.00	Set temporary ¼ Sec. Cor.
60.00	Cross low Sag and ascend.
79.90	Intersect N. & S. line, 21 lks. South of cor. to secs. 22, 23, 26, 27 from which corner, I run S. 89° 51 W. on a true line between sections 22 & 27
	Variation 14° 46' East
39.95	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.90	The corner to sections 21, 22, 27 & 28
	Land rolling.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 21 and 22.
	Variation 14° 40′ East.
	Descend.
29.00	*Enter Flat bears E. & W.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
45.00	*Leave Flat bears East & West and ascend.*
77.00	*Top of Ridge, bears East & West and descend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 15, 16, 21 & 22 marked T, 27 N. S, 15, on N. E, R, 41 W. S. 22 on S, E, S. 21 on S. W, and S, 16 on N, W, face, with 3 notches on S, and 3 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.*
	Land, 16.00 chs level. & 64.00 chs. mountainous.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 15 and 22.
	Variation 14° 45′ East.
	Descend.
40.00	*Set temporary ¼ Sec. Cor.*
70.00	*Enter Flat bears N. E. & S. W.*
79.68	*Intersect N. & S. line, 26 lks. North of cor. to secs. 14, 15, 22, 23 from which corner, I run N. 89° 49′ W. on a true line between sections 15 & 22*
	Variation 14° 45′ East
39.84	***Set a post 3 ft. long, 3 ins. diam.*** *12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
79.68	*The corner to sections 15, 16, 21 & 22.*
	Land level. & rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 15 and 16.
	Variation 14° 45' East.
	Descend.
30.00	Enter Flat bears E. & W.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
45.00	Leave Flat bears East & West and ascend.
60.00	Top of Ridge, bears East & West and descend.
75.00	Enter Flat bears East & West
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 9, 10, 15 & 16 marked T, 27 N.S, 10 , on N. E. R, 41 W. S. 15 on S, E, S, 16 on S, W, and S, 9 on N, W, face, with 4 notches on S, and 3 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land, level. 20.00 chs. & 60.00 chs. mountainous.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 10 and 15.
	Variation 14° 45' East.
	Over level land
40.00	Set temporary ¼ Sec. Cor.
44.00	Leave Flat bears N. W. & S. E. and ascend.
50.00	Top of Ridge, bears N. W. & S. E. and descend.
79.97	Intersect N. & S. line, 38 lks. North of cor. to secs. 10, 11, 14, 15 from which corner, I run N. 89° 44' W. on a true line between sections 10 & 15
	Variation 14° 45' East
39.98	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.97	The corner to sections 9, 10, 15 & 16
	Land level. & ~~mountainous.~~ hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 9 and 10.
	Variation 14° 45' East.
	Over level land
14.00	Leave Flat bears East & West. and ascend.
31.00	Top of Ridge, bears East & West. and descend.
40.00	Set a post 3 ft. long, 3 ins. diam.
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
48.00	Cross Wash, 150 lks. wide, Course W. and ascend.
80.00	Set a post 4 ft. long, 4 ins. square,
	12 ins. in the ground, for Cor. to Secs, 3, 4, 9 & 10 marked T, 27 N.S. 3 , on N, E, R, 41 W, S. 10 on S, E, S, 9 on S, W, and S, 4 on N, W, face, with 5 notches on S, and 3 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land 14.00 chs level. & 66.00 chs mountainous.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East on a random line between Sections 3 and 10.
	Variation 14° 30' East.
	Ascend.
27.00	Top of Ridge, bears N. W. & S. E. and descend.
40.00	Set temporary ¼ Sec. Cor.
58.00	Cross Wash, 10 lks. wide, Course N.W. and ascend.
79.90	Intersect N. & S. line, 11 lks. South of cor. to secs. 2, 3, 10 & 11 from which corner, I run S. 89° 55' W. on a true line between sections 3 & 10
	Variation 14° 45' East 30'
39.95	Set a post 3 ft. long, 3 ins. diam.
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.90	The corner to sections 3, 4, 9 & 10
	Land mountainous.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West
6th Principal Meridian.

Chains	
	North, on a random line between Sections 3 and 4.
	Variation 14° 30' East.
	Ascend.
21.00	Top of Ridge, bears N. W. & S. E. and descend.
40.00	Set temporary ¼ Sec. Cor.
51.00	Cross Wash, 150 lks. wide, Course N.W. & S.E. and ascend.
80.10	Intersect N. B. of Tp. 22 lks. West of cor. to secs. 3, 4, 33 & 34 from which corner, I run S. 9 W on a true line, between sections 3 & 4
	Variation 14° ~~40'~~ 30' East.
40.10	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
80.10	The corner to sections 3, 4, 9, & 10
	Land mountainous.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.
	I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.
	G. E. Kentner. Oct. 31, 1882.

Township 27 North Range 41 West
6th Principal Meridian.

Chains	
	North, between Sections 32 and 33.
	Variation 14° 20' East.
8.00	Leave Flat bears N. E. & S. W. and ascend.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
52.00	Top of Hill bears East & West and descend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 28, 29, 32 & 33 marked T, 27 N S, 28, on N, E, R, 41 W. S. 33 on S, E, S, 32 on S, W, and S, 29 on N, W, face with 1 notch on S, and 4 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.
	Land level & hilly
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 28 and 33.
	Variation 14° 30′ East.
	Descend.
40.00	*Set temporary ¼ Sec. Cor.*
80.13	*Intersect N. & S. line 26 lks. North of cor. to secs. 27, 28, 33 & 34 from which corner, I run N. 89° 49′ W. on a true line, between sections 28 & 33*
	Variation 14° 30′ East.
40.07	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
80.13	*The corner to sections 28, 29, 32 & 33.*
	Land rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian

Chains	North, between Sections 28 and 29.
	Variation 14° 30′ East.
	Descend.
20.00	*Enter Flat bears N. W. & S. E.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
50.00	*Leave Flat bears East & West and ascend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 20, 21, 28 & 29 marked T, 27 N. S, ~~28~~ 21, on N, E, R, 41 W., S. 33 ~~33~~ 28 on S, E, S, ~~32~~ 29 on S, W, and S, ~~29~~ 20 on N, W, face, with 2 notch on S, and 4 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*
	Land level. & rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West
6th Principal Meridian.

Chains	East, on a random line between Sections 21 and 28.
	Variation 14° 45′ East.
	Descend.
40.00	*Set temporary ¼ Sec. Cor.*
80.29	*Intersect N. & S. line,* 51 *lks. North of cor. to secs.* 21, 22, 27, 28 *from which corner, I run*
	A. 89° 38′ W. on a true line between sections 21 & 28
	Variation 14° 40′ *East*
40.14	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., A. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
80.29	*The corner to sections* 20, 21, 28 & 29
	Land rolling.
	Soil 2nd. & 3rd. *rate*
	Vegetation Bunchgrass.

Township 27 North Range 41 West
6th Principal Meridian

Chains	North, between Sections 20 and 21.
	Variation 14° 45′ East.
	Descend.
27.00	*Enter Flat bears* East & West.
40.00	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
45.00	*Leave Flat bears* East & West *and ascend.*
77.00	*Top of Ridge, bears* East & West *and descend.*
80.00	*Set a post 4 ft. long, 4 ins. square,*
	12 ins. in the ground, for Cor. to Secs, 16, 17, 20 & 21, *marked T.* 27 *N.S.,* 16 *, on N, E, R,* 41 *W., S.* 21 *on S, E, S,* 20 *on S, W, and S,* 17 *on N, W, faces, with* 3 *notches on S, and* 4 *notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec., 5½ ft, dist., and raised a mound of earth 2 ft, high, 4½ ft, base around post.*
	Land 18.00 lks. *level.* & 62.00 lks. *mountainous.*
	Soil 2nd. & 3rd *rate*
	Vegetation Bunchgrass.

Township 27 North Range 41 West
6th Principal Meridian.

Chains	East, on a random line between Sections 16 and 21.
	Variation 14° 50' East.
	Descend.
5.00	Enter Flat bears N. E. & S. W.
27.60	Leave Flat bears N. E. & S. W. and ascend.
40.00	Set temporary ¼ Sec. Cor.
79.84	Intersect N. & S. line, 16 lks. North of cor. to secs. 15, 16, 21, 22 from which corner, I run N. 89° 53' W. on a true line between sections 16 & 21
	Variation 14° ~~45~~ 50' East
39.92	Set a sand stone 10 x 8 x 6 ins., 7 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
79.84	The corner to sections 16, 17, 20 & 21
	Land 22.60 chs level. & 57.24 chs ~~rolling~~ Mountainous.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West
6th Principal Meridian.

Chains	North, between Sections 16 and 17.
	Variation 14° 50' East.
	Ascend.
20.00	Top of Ridge, bears East & West and descend.
40.00	Set a sand stone 12 x 9 x 8 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
47.00	Enter Flat bears N. W. & S. E.
80.00	Set a sand stone 11 x 10 x 6 ins. 8 ins. in the ground for Cor. to Secs. 8, 9, 16 & 17 marked with 4 notches on S. and 4 notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.
	Land 33.00 chs level. & 47.00 chs mountainous.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 9 and 16.
	Variation 14° 45' East.
	Descend.
18.00	*Enter Flat bears* East & West
40.00	*Set temporary ¼ Sec. Cor.*
80.13	*Intersect N. & S. line, 25 lks. South of cor. to secs. 9, 10, 15 & 16 from which corner, I run* S. 89° 49' W. *on a true line between sections* 9 & 16
	Variation 14° 45' *East*
40.06	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins. N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
80.13	*The corner to sections* 8, 9, 16 & 17.
	Land level. & *rolling.*
	Soil 2nd & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	
	North, between Sections 8 and 9.
	Variation 14° 45' East.
	Descend.
31.00	*Enter Flat bears* East & West.
40.00	*Set a* sand *stone 8 x 9 x 11 ins., 5 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
60.00	*Leave Flat bears* East & West *and ascend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs,* 4, 5, 8 & 9 *marked T.* 27 *N. S.* 4 *, on N, E, R,* 41 *W. S.* 9 *on S, E, S,* 8 *on S, W, and S,* 5 *on N, W, faces with* 5 *notches on S, and* 4 *notches on E, edges. dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*
	Land level. & *rolling.*
	Soil 2nd & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 4 and 9.
	Variation 14° 45' East.
	Over level land
40.00	Set temporary ¼ Sec. Cor.
80.30	Intersect N. & S. line, ~~38~~ 33 lks. South of cor. to secs. 3, 4, 9 & 10 from which corner, I run S. 89° 46' W. on a true line between sections 4 & 9
	Variation 14° ~~30'~~ 45' East
40.15	Set a sand stone 6 x 7 x 8 ins., 4 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S.. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
80.30	The corner to sections 4, 5, 8 & 9
	Land level.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Chains	North, on a random line between Sections 4 and 5.
	Variation 14° 45' East.
	Over level land
40.00	Set temporary ¼ Sec. Cor.
46.00	Leave Flat bears East & West and ascend.
80.33	Intersect N. B. of Tp. 47 lks. West of cor. to secs. 4, 5, 32 & 33 from which corner, I run S. 20 W. on a true line, between sections 4 & 5
	Variation 14° ~~35'~~ 45' East.
40.33	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W.. face, dug pits, 18 x 18 x 12 ins., E.. and W.. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
80.33	The corner to sections 4, 5, 8 & 9.
	Land level. & rolling.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass,

I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.

John B. Brady is Compassman.
Oct. 31. 1882.

Township 27 North Range 41 West
6th Principal Meridian.

Chains	North, between Sections 31 and 32.
	Variation 14° 40' East.
	Descend.
36.00	Cross low Sag and ascend. E
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
60.00	Top of Ridge, bears East & West and descend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs. 29, 30, 31 & 32 marked T. 27 N. S. 29, on N. E. R. 41 W. S. 32 on S. E. S. 31 on S. W. and S. 30 on N. W. face, with 1 notch on S. and 5 notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.
	Land mountainous.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West
6th Principal Meridian.

Chains	East, on a random line between Sections 29 and 32.
	Variation 14° 45' East.
	Descend.
40.00	Set temporary ¼ Sec. Cor.
79.79	Intersect N. & S. line, 11 lks. South of cor. to secs. 28, 29, 32, 33 from which corner, I run S. 89° 55' W. on a true line between sections 29 & 33
	Variation 14° 30' East
39.89	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.79	The corner to sections 29, 30, 31 & 32.
	Land rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

G. E. Kentner,
Nov. 1. 1882.

Township 27 North Range 41 West

6th Principal Meridian.

Chains West, on a random line between Sections 30 and 31.

Variation 14° 45' East.

Ascend.

37.00 *Top of Ridge, bears* N. W. & S. E. *and descend.*

40.00 *Set temporary ¼ Sec. Cor.*

83.00 *Intersect* W. B. *of Tp.* 61 *lks.* North *of cor. to secs.* 25, 30, 31 & 36 *from which corner, I run*

N. 89° 34' E *on a true line, between sections* 30 & 31.

Variation 14° ~~50~~ 45' *East.*

43.00 *Set a* sand *stone* 14 x 12 x 8 *ins.,* 9 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. ba*

~~The corner to sections~~

83.00 *The corner to sections* 29 30, 31 & 32.

Land mountainous.

Soil 2nd. & 3rd. *rate*

Vegetation Bunchgrass.

John B. Brady is Compass-man, Nov. 1, 1882.

Township 27 North Range 41 West

6th Principal Meridian

Chains -North, between Sections 29 and 30.

Variation 14° 45' East.

Descend.

40.00 *Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on* W. *face, dug pits, 18 x 18 x 12 ins.,* E. *and* W. *of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*

54.00 *Enter Flat bears* N. W. & S. E.

80.00 *Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs,* 19, 20, 29 30 *marked T,* 27 N S, 20 *, on N, E, R,* 41 W. S 29 *on S, E, S,* 30 *on S, W, and S,* 19 *on N, W, E. with* 2 *notches on S, and* 5 *notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist., and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*

Land rolling. & *level.*

Soil 2nd. & 3rd. *rate*

Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 20 and 29.
	Variation 14° 50' East.
	Over level land
30.00	*Leave Flat bears N. W. & S. E. and ascend.*
40.00	*Set temporary ¼ Sec. Cor.*
60.00	*Top of Hill bears N. W. & S. E. and descend.*
79.60	*Intersect N. & S. line,* 32 *lks. North of cor. to secs.* 20, 21, 28, 29 *from which corner, I run*
	N. 89° 46' W. on a true line between sections 20 & 29
	Variation 14° ~~45'~~ 50' *East*
39.80	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
	The corner to sections 19, 20, 29 & 30.
79.60	*Land* level. & mountainous. 30.00 chs 49.60 chs
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

G. E. Kintner.
Nov. 1, 1882.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	West, on a random line between Sections 19 and 30.
	Variation 14° 50' East.
	Over level land
40.00	*Set temporary ¼ Sec. Cor.*
83.40	*Intersect W. B. of Tp.* 23 *lks North of cor. to secs.* 19, 24, 25 & 30 *from which corner, I run*
	N. 89° 50' E. on a true line, between sections 19 & 30
	Variation ~~15° 00'~~ 14° 50' *East.*
43.40	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
83.40	*The corner to sections* 19, 20, 29 & 30
	Land level.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

John B. Brady is Compassman
Nov. 1, 1882.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 19 and 20.
	Variation 14° 50′ East.
	Over level land
17.00	Leave Flat bears N. W. & S. E. and ascend.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post. on Top of hill
70.00	Cross low Sag and ascend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 17, 18, 19 & 20 marked T, 27 N.S, 17, on N, E, R, 41 W. S. 20 on S, E, S, 19 on S, W, and S, 18 on N, W, face, with 3 notches on S, and 5 notches on E, edges, dug pits 18 x 18 x 12 ins. in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.
	Land level & rolling.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 17 and 20.
	Variation 14° 45′ East.
	Ascend, over rolling land
40.00	Set temporary ¼ Sec. Cor.
79.93	Intersect N. & S. line, 12 lks. South of cor. to secs. 16, 17, 20 & 21 from which corner, I run S. 89° 55′ W. on a true line between sections 17 & 20
	Variation 14° ~~50~~ 45′ East
39.96	Set a sand stone 3 x 4 x 36 ins., 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
79.93	The corner to sections 17, 18, 19 & 20.
	Land rolling.
	Soil 2nd. & 3rd rate
	Vegetation Bunchgrass.

G. E. Kentner.
Nov. 1, 1882

Township 27 North Range 41 West
6th Principal Meridian.

Chains	
	West, on a random line between Sections 18 and 19.
	Variation 14° 45' East.
	Descend.
40.00	*Set temporary ¼ Sec. Cor.*
83.17	*Intersect W. B. of Tp.* 6 lks. North of cor. to secs. 13, 18, 19 & 24 from which corner, I run N. 89° 57' E on a true line, between sections 18 & 19
	Variation ~~15° 00'~~ 14° 45' *East.*
43.17	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins. N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
83.17	*The corner to sections* 17, 18, 19 & 20
	Land rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.
	John B. Brady is Compassman
	Nov. 1. 1882.

Township 27 North Range 41 West
6th Principal Meridian.

Chains	
	North, between Sections 17 and 18
	Variation 14° 45' East.
	Ascend.
18.00	*Top of Ridge, bears* East & West *and descend.*
21.00	*Enter Flat bears* East & West.
36.00	*Leave Flat bears* East & West. *and ascend.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
50.00	*Top of Hill bears* East & West *and descend.*
70.00	*Enter Flat bears* East & West.
80.00	*Set a* sand *stone* 11 x 9 x 4 *ins.* 8 *ins. in the ground for Cor. to Secs.* 7, 8, 17 & 18 *marked with* 4 *notches on S. and* 5 *notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.*
	25.00 lks 55.00 lks.
	Land level. & mountainous.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 8 and 17.
	Variation 14° 45' East.
	Over level land
40.00	*Set temporary ¼ Sec. Cor.*
49.00	*Leave Flat bears North & South and ascend.*
79.66	*Intersect N. & S. line, 17 lks. South of cor. to secs. 8, 9, 16 & 17 from which corner, I run S. 89° 53' W. on a true line between sections 8 & 17*
	Variation 14° 45' East
39.83	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
79.66	*The corner to sections 7, 8, 17 & 18*
	Land level.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.
	G. E. Kentner.
	Nov. 1, 1882.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	
	West, on a random line between Sections 7 and 18.
	Variation 14° 45' East.
	Over level land
40.00	*Set temporary ¼ Sec. Cor.*
82.72	*Intersect W. B. of Tp. 25 lks. South of cor. to secs. 7, 12, 13 & 18 from which corner, I run S. 89° 49' E. on a true line, between sections 7 & 18*
	Variation ~~15°~~ 14° 45' 00" East.
42.72	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
82.72	*The corner to sections 7, 8, 17 & 18.*
	Land level.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.
	John B. Brady is Compassman.
	Nov. 1, 1882.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 7 and 8.
	Variation 14° 45′ East.
	Over level land
5.00	Leave Flat bears N. E. & S. W. and ascend.
40.00	Set a sand stone 8 x 6 x 3 ins., 5 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 5, 6, 7 & 8 marked T, 27 N.S. 5, on N. E. R, 41 W. S. 8 on S, E, S, 7 on S, W, and S, 6 on N, W, face, with 5 notches on S, and 5 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land level. & rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 5 and 8.
	Variation 14° 45′ East.
	Over level land
40.00	Set temporary ¼ Sec. Cor.
79.81	Intersect N. & S. line; 26 lks. North of cor. to secs. 4, 5, 8 & 9 from which corner, I run A. 89°49′ W. on a true line between sections 5 & 8
	Variation 14° ~~25~~ 45′ East
39.91	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.81	The corner to sections 5, 6, 7 & 8
	Land level.
	Soil 2nd & 3rd rate
	Vegetation Bunchgrass.

I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.

G. E. Kentner.
Nov. 1, 1882.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	
	West, on a random line between Sections 6 and 7.
	Variation 15° 25' East.
	Ascend.
40.00	Set temporary ¼ Sec. Cor.
82.89	Intersect W. B. of Tp. 24 lks. North of cor. to secs. 1, 6, 7 & 12 from which corner, I run S. 89° 50' E on a true line, between sections 6 & 7.
	Variation ~~14° 1.5'~~ 15° 25' East.
42.89	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
82.89	The corner to sections 5, 6, 7 & 8
	Land rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

Township 27 North Range 41 West

6th Principal Meridian.

Chains	
	North, on a random line between Sections 5 and 6
	Variation 14° 25' East.
	Over rolling land.
40.00	Set temporary ¼ Sec. Cor.
79.96	Intersect N. B. of Tp. 24 lks W of cor. to secs. 5, 6, 31 & 32 from which corner, I run S. 10 W. on a true line, between sections 5 & 6
	Variation 14° ~~30'~~ 35' East.
39.96	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.96	The corner to sections 5, 6, 7 & 8.
	Land rolling.
	Soil 2nd. & 3rd. rate
	Vegetation Bunchgrass.

I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.

John B. Brady is Compassman.
Nov. 1, 1882.

GENERAL DESCRIPTION.

The land in this Township, mountainous; in some parts level.
The soil is 2nd. and 3rd rate.
It is a splendid range for cattle, with the exception of water, which is obtain by digging.
The vegetation consists of an abundance of Bunchgrass.

For Oaths See T. 26 N R 41 W

U. S. Surveyor General's Office.

Plattsmouth Neb 1883

The foregoing Field Notes of the surveys of the Subdivision lines of Township No 27 North of Range No 41 West of the Principal Base and Meridian in the State of Neb executed by

G. E. Kentner

U. S. Deputy Surveyor, under his contract No 10 dated July 5 1882 in the Mo of Oct & Nov 1882 having been critically examined, the necessary corrections and explanations made, the said Field Notes and the surveys they describe are hereby approved.

L. C. Stephenson

U. S. Surveyor-General for

G. E. Kentner Deputy Surveyor.

T. 28 **North R.** 41 **West.**

6th Principal Meridian.

FIELD NOTES

OF

THE SUBDIVISION LINES OF

Township 28 North Range 41 West

6th Principal Meridian.

BY

G. E. Kentner Deputy Surveyor.

Under his Contract of July 5th 1882

Survey Commenced Oct. 4th 1882.

Survey Completed Oct. 6th 1882.

Platted,
Copied for Washington,
Copied for Register,

Edward Denny & Co., Stationers & Printers, S. F. Cal.

Township 28 North, Range 11 West,

6th Principal Meridian.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Edward Denny & Co., Stationers & Printers, S. F., Cal.

Copyright Secured,

Entered according to Act of Congress, in the Clerk's Office of the Librarian of Congress at Washington, D. C., in the year 1880.

Township North Range West

6th Principal Meridian.

Township ..... North ..... Range ..... W

..... 6th Principal Meridia

Township ..... North ..... Range ..... West

..... 6th Principal Meridian.

Survey made with Burt's Patent Improved Solar Compass, nearly new, and in first rate order. **Made by** W. & L. E. Gurley **of** Troy N. Y. **in** 1881.

Township 28 North Range 41 We

(See previous page.)

6th Principal Meridia

Chains	
	From the corner to Sections 35, 36, 1 and 2 on the South boundary; I run North, between Sections 35 and 36.
	Variation 14° 40' East.
	Ascend.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
45.00	Top of Hill bears E. and W. and descend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 25, 26, 35 & 36, marked T, 28N, S, 25, on N, E, R, 41W, S. 36 on S, E, S, 35 on S, W, and S, 26 on N, W, faces, with / notch on S, and / notch on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land hilly.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 25 and 36.
	Variation 14° 40' East.
	Over rolling land.
40.00	Set temporary ¼ Sec. Cor.
79.69	Intersect E. B. of Tp. 28 lks. North of cor. to secs. 25, 30, 31 & 36, from which corner, I run N. 89° 50' W. on a true line, between sections 25 & 36.
	Variation 14° ~~50'~~ 40' East.
39.84	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.69	The corner to sections 25, 26, 35 & 36.
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian

Chains	North, between Sections 25 and 26.
	Variation 14° 40' East.
	Descend.
14.00	*Enter Flat bears E. and W.*
30.00	*Leave Flat bears E. and W.* *and ascend.*
40.00	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
56.00	*Top of Hill bears E. and W.* *and descend.*
80.00	*Set a post 4 ft. long, 4 ins. square,*
	12 ins. in the ground, for Cor. to Secs, 23, 24, 25 & 26, marked T, 28 N., S, 24, on N, E, R, 41 W., S. 25 on S, E, S, 26 on S, W, and S, 23 on N, W, faces, with 2 notches on S, and 1 notch on E, edges, dug pits 18 x 18 x 12 ins, in each Sec., 5½ ft, dist., and raised a mound of earth 2 ft, high, 4½ ft, base around post.
	Land hilly. and level.
	Soil 2nd and 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 24 and 25.
	Variation 14° 50' East.
	Ascend.
40.00	*Set temporary ¼ Sec. Cor.*
60.00	*Top of Hill bears N. and S.* *and descend.*
79.71	*Intersect E. B. of Tp. 28 lks. North of cor. to secs. 19, 24, 25 & 30, from which corner, I run N. 89° 48' W. on a true line, between sections 24 and 25.*
	Variation 14° 50' East.
39.85	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.71	*The corner to sections 23, 24, 25 and 26.*
	Land hilly.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian

Chains	North, between Sections 23 and 24.
	Variation 14° 50' East.
	Descend.
13.00	*Cross low Sag and ascend.*
46.00	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
61.00	*Top of Hill bears E. and W.* *and descend.*
80.00	*Set a post 4 ft. long, 4 ins. square,*
	12 ins. in the ground, for Cor. to Secs, 13, 14, 23 & 24, marked T, 28 N, S, 13, on N, E, R, 41 W, S. 24 on S, E, S, 23 on S, W, and S, 14 on N, W, faces, with 3 notches on S, and 1 notch on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land hilly.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 13 and 24.
	Variation 14° 30' East.
	Ascend.
10.00	*Top of Hill bears N. and S.* *and descend.*
25.00	*Cross low Sag and ascend.*
40.00	*Set temporary ¼ Sec. Cor.*
79.86	*Intersect E. B. of Tp. 12 lks. South of cor. to secs. 13, 18, 19 & 24, from which corner, I run S. 89° 55' W. on a true line, between sections 13 & 24.*
	Variation 14° ~~20'~~ 30' East.
39.93	*Set a post 3 ft. long, 3 ins. diam.*
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.86	*The corner to sections 13, 14, 23 & 24.*
	Land hilly.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian

Chains	North, between Sections 13 and 14.
	Variation 14° 30′ East.
	Descend.
17.00	Enter Flat bears E. and W.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
54.00	Leave Flat bears E. and W. and ascend.
0.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 11, 12, 13 & 14, marked T, 28 N., S, 12, on N, E, R, 41 W., S. 13 on S, E, S, 14 on S. W, and S, 11 on N, W, faces, with 4 notches on S, and 1 notch on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.
	Land rolling.
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 12 and 13.
	Variation 14° 40′ East.
	Ascend.
20.00	Top of Spur, bears N. and S. and descend.
40.00	Set temporary ¼ Sec. Cor.
48.00	Cross low Sag and ascend.
79.98	Intersect E. B. of Tp. 16 lks. South of cor. to secs. 7, 12, 13 & 18, from which corner, I run S. 89° 53′ W. on a true line, between sections 12 and 13.
	Variation 14° 40′ East.
39.99	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.98	The corner to sections 11, 12, 13 and 14.
	Land mountainous.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian

Chains	North, between Sections 11 and 12.
	Variation 14° 40' East.
	Ascend.
4.00	Top of Hill bears E. and W. and descend.
32.00	Cross low Sag and ascend.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
69.00	Top of Hill bears E. and W. and descend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 1, 2, 11 and 12 marked T, 28 N, S, 1, on N, E, R, 41 W, S. 12 on S, E, S, 11 on S, W, and S, 2 on N, W, faces, with 5 notch Eo on S, and 1 notch on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land hilly.
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 1 and 12.
	Variation 14° 40' East.
	Ascend.
14.00	Top of Hill bears N. and S. and descend.
40.00	Set temporary ¼ Sec. Cor.
43.00	Cross low Sag and ascend.
70.00	Top of Hill bears N. and S. and descend.
79.74	Intersect E. B. of Tp. 42 lks. North of cor. to secs. 1, 6, 7 and 12, from which corner, I run N. 89° 42' W. on a true line, between sections 1 and 12.
	Variation 14° ~~38~~ 40' East.
39.87	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.74	The corner to sections 1, 2, 11 and 12.
	Land hilly.
	Soil 2nd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian

Chains	North, on a ~~random~~ true line between Sections 1 and 2. Variation 14° 40' East.
	Descend.
15.00	Cross low Sag and ascend.
40.00	Set a Sand stone 12 x 9 x 8 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
79.58	Intersect the 7th Standard Parallel North at a point 4.02 chs. West of the Standard ¼ Sec. Cor., of Sec. 31, of T. 29 N., R. 40 W., at which point I

Set a post, 4 ft. long, 4 ins. square, 12 ins. in the ground, for Closing Cor. to Secs. 1 and 2, marked C.C. T. 28 N., R. 41 W., on S., S. 1 on E., and S. 2 on W., faces, with 1 notch on E. and 5 notches on W. faces, dug pits 18 x 18 x 12 ins. S., E. & W. of post, 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base around post.

Land rolling.

Soil 3rd rate

Vegetation of Bunchgrass.

I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.

G. E. Neulner, Oct. 4th 1882.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 34 and 35. Variation 14° 40' East.
	Over rolling land.
40.00	Set a Sand stone 11 x 9 x 6 ins., 7 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
80.00	Set a Sand stone 16 x 9 x 7 ins. 11 ins. in the ground for Cor. to Secs. 26, 27, 34 & 35, marked with 1 notch on S. and 2 notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.

Land rolling.

Soil 3rd rate

Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian

Chains	East, on a random line between Sections 26 and 35.
	Variation 14° 40' East.
	Over rolling land.
40.00	Set temporary ¼ Sec. Cor.
80.31	Intersect N. & S. line, 36 lks. South of cor. to secs. 35, 26, 35 & 36, from which corner, I run S. 89° 45' W. on a true line between sections 26 and 35.
	Variation 14° 40' East
40.15	Set a Sand stone 11 x 9 x 6 ins., 7 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
80.31	The corner to sections 26, 27, 34 and 35.
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 26 and 27.
	Variation 14° 40' East.
	Over rolling land.
40.00	Set a Sand stone 12 x 9 x 4 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 22, 23, 26 & 27, marked T, 28 N., S, 23, on N, E, R, 41 W., S. 26 on S, E, S, 27 on S, W, and S, 22 on N, W, faces, with 2 notches on S, and 2 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 23 and 26.
	Variation 14° 40' East.
	Over rolling land.
40.00	*Set temporary ¼ Sec. Cor.*
80.16	***Intersect N. & S. line,*** *17 lks. South of cor. to secs. 23, 24, 25 & 26, from which corner, I run*
	S. 89° 53' W. on a true line between sections 23 and 26.
	Variation 14° 40' East
40.08	***Set a*** *Sand stone 11 x 9 x 8 ins., 7 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. line, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
80.16	*The corner to sections 22, 23, 26 and 27.*
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	
	North, between Sections 22 and 23.
	Variation 14° 40' East.
	Descend.
19.00	*Cross low Sag and ascend.*
40.00	*Set a Sand stone 16 x 14 x 8 ins., 11 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. line, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
80.00	*Set a Sand stone 11 x 8 x 6 ins. 7 ins. in the ground for Cor. to Secs. 14, 15, 22 & 23, marked with 3 notches on S. and 2 notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.*
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian

Chains	East, on a random line between Sections 14 and 23.
	Variation 14° 35′ East.
	Descend.
10.00	*Enter Flat bears* N. and S.
35.00	*Leave Flat bears* N. and S. *and ascend.*
40.00	*Set temporary ¼ Sec. Cor.*
80.24	*Intersect N. & S. line,* 13 lks. North of cor. to secs. 13, 14, 23 & 24, from which corner, I run N. 89° 54′ W. on a true line between sections 14 and 23.
	Variation 14° 35′ *East*
40.12	*Set a* Sand *stone* 14 x 12 x 6 *ins.,* 9 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* N. *face, dug pits 18 x 18 x 12 ins.,* N. *and* S. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
80.24	*The corner to sections* 14, 15, 22 and 23.
	Land rolling.
	Soil 3rd *rate*
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 14 and 15.
	Variation 14° 35′ East.
	Ascend.
40.00	*Set a* Sand *stone* 14 x 12 x 6 *ins.,* 9 *ins. in the ground, for ¼ Sec. Cor., marked ¼ on* W. *face, dug pits 18 x 18 x 12 ins.,* E. *and* W. *of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
73.00	*Top of Hill bears* E. and W. *and descend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs,* 10, 11, 14 & 15, *marked T,* 28 N, S, 11, *on N, E, R,* 41 W, S. 14 *on S, E, S,* 15 *on S, W, and S,* 10 *on N, W, faces, with* 4 *notches on S, and* 2 *notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*
	Land hilly.
	Soil 2nd *rate*
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 11 and 14.
	Variation 14° 30' East.
	Ascend.
15.00	*Top of Hill bears N.E. & S.W. and descend.*
25.00	*Cross low Sag and ascend.*
40.00	*Set temporary ¼ Sec. Cor.*
79.84	*Intersect N. & S. line, 11 lks. South of cor. to secs. 11, 12, 13 & 14, from which corner, I run S. 89° 55' W. on a true line between sections 11 and 14.*
	Variation 14° ~~40'~~ 30' East
39.92	*Set a Sand stone 14 x 9 x 6 ins., 9 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
79.84	*The corner to sections 10, 11, 14 and 15.*
	Land hilly.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 10 and 11.
	Variation 14° 30' East.
	Descend.
40.00	*Set a Sand stone 16 x 9 x 7 ins., 11 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 2, 3, 10 and 11, marked T, 28 N., S, 2, on N, E, R, 41 W, S. 11 on S, E, S, 10 on S, W, and S, 3 on N, W, faces, with 5 notches on S, and 2 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.*
	Land rolling.
	Soil 2nd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 2 and 11.
	Variation 14° 40' East.
	Ascend.
40.00	*Set temporary ¼ Sec. Cor.*
80.27	*Intersect N. & S. line, 22 lks. South of cor. to secs. 1, 2, 11 & 12, from which corner, I run S. 89° 51' W. on a true line between sections 2 and 11,*
	Variation 14° 48' East
140.13	*Set a Sand stone 16 x 14 x 14 ins., 11 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
80.27	*The corner to sections 2, 3, 10 and 11.*
	Land rolling.
	Soil 3rd rate
	Vegetation of Sagebrush and Bunchgrass

Township 28 North Range 41 West

6th Principal Meridian

Chains	
	North, on a ~~random~~ true line between Sections 2 and 3.
	Variation 14° 40' East.
	Descend.
11.00	*Cross low Sag and ascend.*
34.00	*Top of Hill bears E. and W. and descend.*
40.00	*Set a Sand stone 16 x 11 x 9 ins., 11 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.*
78.98	*Intersect the 7th Stand. Parallel North at a point 5.04 chs. West of the Standard ¼ Sec. Cor. of Secs. 36, of T. 29 N., R. 41 W., at which point I*
	Set a post, 4 ft. long, 4 ins. square, 12 ins. in the ground, for Clay Cor. to Secs. 2 and 3 marked C.C. T. 28 N., R. 41 W., on S., S. 2 on E. and S. 3 on W. faces, with 2 notches on E., and 4 notches on W. faces, dug pits 18 x 18 x 12 ins. S., E. & W. of post, 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base around post.
	Land hilly.
	Soil 3rd rate
	Vegetation of Sagebrush and Bunchgrass.
	I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.
	John C. Brady, Compassman, Oct. 4th 1882.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 33 and 34.
	Variation 14° 40' East.
	Descend.
39.00	Cross low Sag and ascend.
40.00	Set a Sand stone 11 x 8 x 4 ins., 7 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
56.00	Top of Hill bears E. and W. and descend.
67.00	Enter Flat bears S. W. and N. E.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 27, 28, 33 & 34, marked T, 28 N, S, 27, on N, E, R, 41 W, S. 34 on S, E, S, 33 on S, W, and S, 28 on N, W, faces, with 1 notch on S, and 3 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land hilly and level.
	Soil 2nd and 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 27 and 34
	Variation 14° 45' East.
	Over level land
40.00	Set temporary ¼ Sec. Cor.
79.82	Intersect N. & S. line, 24 lks. South of cor. to secs. 26, 27, 34 & 35, from which corner, I run S. 89° 50' W. on a true line between sections 27 and 34.
	Variation 14° 45' East
39.91	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.82	The corner to sections 27, 28, 33 and 34.
	Land level.
	Soil 2nd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 27 and 28.
	Variation 14° 45' East.
	Over level land
19.00	Ascend.
38.00	Enter Flat bears E. and W.
40.00	Set a Sandstone 12 x 9 x 6 ins., 8 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
70.00	Leave Flat bears. E. and W. and ascend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 21, 22, 27 & 28, marked T, 28 N, S, 22, on N, E, R, 41 W, S. 27 on S, E, S, 28 on S, W, and S, 21 on N, W, faces, with 2 notches on S, and 3 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.
	Land level and rolling.
	Soil 2nd & 3rd rate
	Vegetation & Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East on a random line between Sections 22 and 27.
	Variation 14° 50' East.
	Descend.
15.00	Enter Flat bears N.E. and S.W.
23.00	Ascend.
40.00	Set temporary ¼ Sec. Cor.
57.00	Top of Hill bears N.W. and S.E. and descend.
79.95	Intersect N. & S. line, 20 lks. North of cor. to secs. 22, 23, 26 & 27, from which corner, I run N. 89° 51' W. on a true line between sections 22 and 27.
	Variation 14° ~~40'~~ 50', East
39.97	Set a Sandstone 16 x 11 x 5 ins., 11 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
79.95	The corner to sections 21, 22, 27 and 28.
	Land hilly.
	Soil 3rd rate
	Vegetation & Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 21 and 22. Variation 14° 50' East.
	Ascend.
20.00	Top of Hill bears E. and W. and descend.
40.00	Set a Sandstone 11 x 9 x 4 ins., 7 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. I. e, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
68.00	Enter Flat bears E. and W.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 15, 16, 21 & 22, marked T, 28 N, S, 15, on N. E. R, 41 W, S. 22 on S, E, S, 21 on S, W, and S, 16 on N, W, faces, with 3 notches on S, and 3 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land hilly.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 15 and 22. Variation 14° 40' East.
	Over level land
40.00	Set temporary ¼ Sec. Cor.
41.00	Ascend.
49.00	Top of Hill bears N. and S. and descend.
79.71	Intersect N. & S. line, 15 lks. North of cor. to secs. 14, 15, 22 & 23, from which corner, I run N. 89° 54' W. on a true line between sections 15 and 22.
	Variation 14° ~~35~~ 40' East
39.85	Set a Sandstone 16 x 10 x 9 ins., 11 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. I. e, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
79.71	The corner to sections 15, 16, 21 and 22.
	Land level. and hilly.
	Soil 2nd and 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 15 and 16.
	Variation 14° 40' East.
	Over level land
16.00	Leave Flat bears E. and W. and ascend.
40.00	Set a Sand stone 14 x 9 x 6 ins., 9 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W face, dug pits 18 x 18 x 12 ins., E and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
63.00	Enter Flat bears E. and W.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 9, 10, 15 and 16, marked T, 28 N, S, 10, on N, E, R, 41 W, S. 15 on S, E, S, 16 on S, W, and S, 9 on N, W, faces, with 4 notches on S, and 3 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.
	Land level and hilly.
	Soil 2nd and 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 10 and 15.
	Variation 14° 40' East.
	Over rolling land.
40.00	Set temporary ¼ Sec. Cor.
80.05	Intersect N. & S. line, 41 lks. North of cor. to secs. 10, 11, 14 & 15, from which corner, I run N. 89° 42' W. on a true line between sections 10 and 15.
	Variation 14° 40' East
40.02	Set a Sand stone 14 x 9 x 7 ins., 9 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
80.05	The corner to sections 9, 10, 15 and 16.
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 9 and 10.
	Variation 14° 40' East.
10.00	Ascend.
40.00	Set a Sand stone 11 x 9 x 8 ins., 7 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
60.00	Top of Hill bears E. and W. and descend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 3, 4, 9 and 10, marked T, 28 N., S, 3 , on N, E, R, 41 W., S. 10 on S, E, S, 9 on S, W, and S, 4 on N, W, faces, with 5 notches on S, and 3 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land hilly.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East on a random line between Sections 3 and 10.
	Variation 14° 50' East.
	Descend.
37.00	Enter Flat bears N.W. and S.E.
40.00	Set temporary ¼ Sec. Cor.
49.00	Leave Flat bears N.W. and S.E. and ascend.
79.76	Intersect N. & S. line, 148 lks. North of cor. to secs. 2, 3, 10 & 11, from which corner, I run N. 89° 39' W. on a true line between sections 3 and 10.
	Variation 14° ~~40~~ 50' East
39.88	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.76	The corner to sections 3, 4, 9 and 10.
	Land level and rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, on a ~~random~~ true line between Sections 3 and 4. Variation 14° 50' East.
	Descend.
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
50.00	*Enter Flat bears N. 80° W. and S. 80° E.*
57.00	*Leave Flat bears N. 80° W. and S. 80° E. and ascend.*
78.24	*Intersect the 7th Standard Parallel North at a point 5.50 chs. West of the Standard ¼ Sec. Cor. of Sec. 35 of T. 29 N., R. 41 W. at which point I*

Set a post, 4 ft. long, 4 ins. square, 12 ins. in the ground, for Clay Cor. to Secs. 3 and 4 marked C.C. T. 28 N., R. 41 W., on S., S. 3 on E. and S. 4 on W. faces, with 3 notches on E. and 3 notches on W faces, dug pits 18 x 18 x 12 ins. S., E. & W. of post, 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base around post.

Land level. and rolling.

Soil 2nd & 3rd rate

Vegetation of Bunchgrass

***I carefully** examined the adjustments of my solar **compass to-day**, particularly the latitude and reversing apparatus, and found them correct.*

S. E. Kentner. Oct. 5th 1882.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 32 and 33. Variation 14° 35' East.
	Ascend.
5.00	*Top of Ridge, bears E. and W. and descend.*
20.00	*Enter Flat bears E. and W.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
58.00	*Leave Flat bears E. and W. and ascend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs. 28, 29, 32 & 33, marked T. 28 N., S. 28, on N. E. R. 41 W., S. 33 on S. E. S. 32 on S. W. and S. 29 on N. W. faces, with 1 notch on S. and 4 notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist., and raised a mound of earth 2 ft. high, 4½ ft. base around post.*

Land 42.00 chs mountainous. and 38.00 chs level.

Soil 2nd and 3rd rate

Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 28 and 33.
	Variation 14° 30' East.
	Ascend.
10.00	Top of Ridge, bears N. and S. and descend.
40.00	Set temporary ¼ Sec. Cor.
60.00	Enter Flat bears N. 80° E. and S. 80° W.
80.06	Intersect N. & S. line, 51 lks. North of cor. to secs. 27, 28, 33 & 34, from which corner, I run N. 89° 38' W. on a true line between sections 28 and 33.
	Variation 14° ~~45~~ 30' East
40.03	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
80.06	The corner to sections 28, 29, 32 and 33.
	Land 40.00 lks mountainous. and 20.06 lks level.
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian

Chains	
	North, between Sections 28 and 29.
	Variation 14° 30' East.
	Ascend.
6.00	Top of Hill bears E. and W. and descend.
25.00	Cross low Sag and ascend.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
	Cross low Sag and ascend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 20, 21, 28 & 29, marked T, 28 N, S, 21 , on N, E, R, 41 W, S. 28 on S, E, S, 29 on S, W, and S, 20 on N, W, faces, with 2 notches on S, and 4 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land hilly.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 21 and 28. Variation 14° 35' East.
	Ascend.
12.00	*Top of Hill bears N. and S. and descend.*
30.00	*Cross low Sag and ascend.*
40.00	*Set temporary ¼ Sec. Cor.*
58.00	*Top of Ridge, bears N.W. and S.E. and descend.*
79.89	*Intersect N. & S. line, 26 lks. North of cor. to secs. 21, 22, 27 & 28, from which corner, I run N. 89° 49' W. on a true line between sections 21 and 28.*
	Variation 14° 35' East
39.94	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
79.89	*The corner to sections 20, 21, 28 and 29.*
	Land — hilly.
	Soil 2nd & 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian

Chains	North, between Sections 20 and 21. Variation 14° 35' East.
	Ascend.
6.00	*Top of Ridge, bears E. and W. and descend.*
34.60	*Enter Flat bears E. and W.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
44.00	*Leave Flat bears E. and W. and ascend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 16, 17, 20 & 21, marked T, 28 N., S, 16 on N, E, R, 41 W, S. 21 on S, E, S, 20 on S. W, and S, 17 on N, W, faces, with 3 notches on S, and 4 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.*
	Land 70.60 lks. mountainous. and 9.40 lks. level.
	Soil 2nd and 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 16 and 21.
	Variation 14° 40′ East.
	Over rolling land.
40.00	Set temporary ¼ Sec. Cor.
70.00	Enter Flat bears N. E. and S. W.
80.16	Intersect N. & S. line, 27 lks. South of cor. to secs. 15, 16, 21 & 22 from which corner, I run S. 89° 48′ W. on a true line between sections 16 and 21.
	Variation 14° 40′ East
40.08	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
80.16	The corner to sections 16, 17, 20 and 21.
	Land rolling. and level.
	Soil 2nd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 16 and 17.
	Variation 14° 40′ East.
	Ascend.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
64.00	Top of Hill bears E. and W. and descend.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 8, 9, 16 & 17, marked T, 28 N, S, 9 , on N, E, R, 41 W, S. 16 on S, E, S, 17 on S, W, and S, 8 on N, W, faces, with 4 notches on S, and 4 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land hilly.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 9 and 16.
	Variation 14° 50′ East.
	Over rolling land.
40.00	Set temporary ¼ Sec. Cor.
80.45	Intersect N. & S. line, 34 lks. North of cor. to secs. 9, 10, 15 & 16, from which corner, I run N. 89° 45′ W. on a true line between sections 9 and 16.
	Variation 14° ~~40′~~ 50′ East
40.22	Set a Sand stone 11 x 9 x 6 ins., 7 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
80.45	The corner to sections 8, 9, 16 and 17.
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 8 and 9.
	Variation 14° 50′ East.
	Descend.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
56.00	Cross low Sag and ascend.
80.00	Set a Sand stone 16 x 9 x 8 ins. 11 ins. in the ground for Cor. to Secs. 4, 5, 8 and 9, marked with 5 notches on S. and 4 notches on E. edges, dug pits 18 x 18 x 12 ins. in each Sec., 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 4 and 9.
	Variation 14° 40' East.
	Over rolling land.
40.00	Set temporary ¼ Sec. Cor.
80.31	Intersect N. & S. line, 17 lks. South of cor. to secs. 3, 4, 9 & 10, from which corner, I run'
	S. 89° 50' W. on a true line between sections 4 and 9.
	Variation 14° ~~50'~~ 40' East
40.15	Set a Sand stone 11 x 9 x 6 ins., 7 ins. in the ground, for ¼ Sec. Cor., marked ¼ on N. face, dug pits 18 x 18 x 12 ins., N. and S. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
80.31	The corner to sections 4, 5, 8 and 9.
	Land rolling.
	Soil 2nd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	
	North, on a ~~random~~ true line between Sections 4 and 5.
	Variation 14° 40' East.
	Ascend.
40.00	Set a Sand stone 11 x 9 x 6 ins., 7 ins. in the ground, for ¼ Sec. Cor., marked ¼ on W. face, dug pits 18 x 18 x 12 ins., E. and W. of stone 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base.
77.65	Intersect the 7th Standard Parallel North, at a point 6.20 chs. West of the Standard ¼ Sec. Cor. of Sec. 34 T. 29 N., R. 41 W. at which point I
	Set a post, 4 ft. long, 4 ins. square, 12 ins. in the ground, for Closing Cor. to Secs. 4 and 5 marked C. C. T. 28 N., R. 41 W., on S., S. 4 on E. and S. 5 on W. faces, with 4 notches on E. and 2 notches on W. faces, dug pits 18 x 18 x 12 ins. S., E. & W. of post, 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base around post.'
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.
	I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.
	John B. Brady, Compassman.
	Oct. 5th 1882.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 31 and 32.
	Variation 14° 30′ East.
	Descend.
14.00	*Cross low Sag and ascend.*
35.00	*Top of Hill bears E. and W. and descend.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
45.00	*Cross low Sag and ascend.*
80.00	*Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 29, 30, 31 & 32, marked T, 28 N, S, 29, on N, E, R, 41 W, S. 32 on S, E, S, 31 on S, W, and S, 30 on N, W, faces, with 1 notch on S, and 6 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.*
	Land hilly.
	Soil 2nd rate.
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 29 and 32.
	Variation 14° 45′ East.
	Descend.
40.00	*Set temporary ¼ Sec. Cor.*
51.00	*Cross low Sag and ascend.*
79.64	*Intersect N. & S. line, 18 lks. North of cor. to secs. 28, 29, 32 & 33, from which corner, I run N. 89° 52′ W. on a true line between sections 29 and 32.*
	Variation 14° 45′ East
39.82	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
79.64	*The corner to sections 29, 30, 31 and 32.*
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.
	G. E. Kautner, Oct. 6th 1882.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	West, on a random line between Sections 30 and 31.
	Variation 14° 45' East.
	Ascend.
25.00	Top of Hill bears N. and S. and descend.
40.00	Set temporary ¼ Sec. Cor.
82.66	Intersect W. B. of Tp. 44 lks. North of cor. to secs. 25, 30, 31 & 36, from which corner, I run N. 89° 41' E. on a true line, between sections 30 and 31.
	Variation ~~14° 45'~~ East.
42.66	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
82.66	The corner to sections 29, 30, 31 and 32.
	Land hilly.
	Soil 3rd rate
	Vegetation of Bunchgrass.
	John B. Brady, Compassman, Oct. 6th 1882.

Township 28 North Range 41 West

6th Principal Meridian

Chains	North, between Sections 29 and 30.
	Variation 14° 45' East.
	Ascend.
10.00	Top of Hill bears E. and W. and descend.
30.00	Enter Flat bears E. and W.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
45.00	Leave Flat bears E. and W. and ascend.
80.00	Set a post 4 ft. long, 4 ins. square. 12 ins. in the ground, for Cor. to Secs, 19, 20, 29 & 30, marked T, 28 N, S, 20, on N, E, R, 41 W, S. 29 on S, E, S, 30 on S, W, and S, 19 on N, W, faces, with 2 notches on S, and 5 notches on E, edges. dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4½ ft, base around post.
	Land hilly.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 20 and 29.
	Variation 14° 50′ East.
	Descend.
40.00	Set temporary ¼ Sec. Cor.
60.00	Cross low Sag and ascend.
79.80	Intersect N. & S. line, 29 lks. South of cor. to secs. 20, 21, 28 & 29, from which corner, I run S. 89° 48′ W. on a true line between sections 20 and 29.
	Variation 14° ~~35~~ 50′ East
39.90	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.80	The corner to sections 19, 20, 29 and 30.
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.
	G. E. Neulner, Oct. 6th 1882.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	West, on a random line between Sections 19 and 30.
	Variation 14° 50′ East.
	Over rolling land.
40.00	Set temporary ¼ Sec. Cor.
82.14	Intersect W. B. of Tp. 36 lks. North of cor. to secs. 19, 24, 25 & 30, from which corner, I run N. 89° 45′ E. on a true line, between sections 19 and 30.
	Variation ~~15° 10′~~ 14° 50′ East.
42.14	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
82.14	The corner to sections 19, 20, 29 and 30.
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.
	John B. Brady, Compassman, Oct. 6th 1882.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 19 and 20.
	Variation 14° 50' East.
	Descend.
40.00	Set a post 3 ft. long, 3 ins. diam.
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
70.00	Leave Flat bears E. and W. and ascend.
80.00	Set a post 4 ft. long, 4 ins. square,
	12 ins. in the ground, for Cor. to Secs, 17, 18, 19 & 20, marked T, 28 N, S, 19, on N, E, R, 41 W, S. 20 on S, E, S, 19 on S, W, and S, 18 on N, W, faces, with 3 notches on S, and 5 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 17 and 20.
	Variation 14° 50' East.
	Over rolling land.
40.00	Set temporary ¼ Sec. Cor.
79.69	Intersect N. & S. line, 41 lks. South of cor. to secs. 16, 17, 20 & 21 from which corner, I run S. 89°42' W. on a true line between sections 17 and 20.
	Variation 14° 50' East
39.84	Set a post 3 ft. long, 3 ins. diam.
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.69	The corner to sections 17, 18, 19 and 20.
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.
	G. E. Kentner Oct. 6th 1882.

Township 38 North Range 41 West

6th Principal Meridian.

Chains	
	West, on a random line between Sections 18 and 19.
	Variation 14° 50′ East.
	Ascend.
40.00	Set temporary ¼ Sec. Cor.
70.00	Top of Ridge, bears N. E. and S. W. and descend.
81.48	Intersect W. B. of Tp. 3 lks. North of cor. to secs. 13, 18, 19 & 24, from which corner, I run N. 89° 59′ E. on a true line, between sections 18 and 19.
	Variation ~~14°~~ 14° 50′ East.
41.48	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
81.48	The corner to sections 17, 18, 19 and 20.
	Land mountainous.
	Soil 3rd rate
	Vegetation of Bunchgrass.
	John B. Brady, Compassman, Oct. 6th 1882

Township 38 North Range 41 West

6th Principal Meridian.

Chains	
	North, between Sections 17 and 18.
	Variation 14° 50′ East.
	Ascend.
30.00	Top of Ridge, bears E. and W. and descend.
40.00	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
71.00	Enter Flat bears E. and W.
80.00	Set a post 4 ft. long, 4 ins. square, 12 ins. in the ground, for Cor. to Secs, 7, 8, 17 and 18, marked T, 38 N, S, 8 , on N, E, R, 41 W, S. 17 on S, E, S, 18 on S, W, and S, 7 on N, W, faces, with 4 notch es on S. and 5 notch es on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land 71.00 chs. mountainous. and 9.00 chains level.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	
	East, on a random line between Sections 8 and 17.
	Variation 14° 45' East.
	Over level land
30.00	Leave Flat bears N. 80° E. and S. 80° W. and ascend.
40.00	Set temporary ¼ Sec. Cor.
79.48	Intersect N. & S. line, 53 lks. South of cor. to secs. 8, 9, 16 & 17, from which corner, I run S. 89° 37' W. on a true line between sections 8 and 17.
	Variation 14° ~~45~~ 45' East
39.74	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.48	The corner to sections 7, 8, 17 and 18.
	Land level. Gd Rolling
	Soil 2nd rate
	Vegetation of Bunchgrass.
	G. E. Kentner, Oct. 6th 1882.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	
	West, on a random line between Sections 7 and 18.
	Variation 14° 45' East.
	Over level land
18.00	Leave Flat bears N. W. and S. E. and ascend.
40.00	Set temporary ¼ Sec. Cor.
56.00	Top of Ridge, bears N. W. and S. E. and descend.
80.62	Intersect W. B. of Fp. 30 lks. South of cor. to secs. 7, 12, 13 & 18, from which corner, I run S. 89° 47' E. on a true line, between sections 7 and 18.
	Variation 14° ~~45~~ 45' East.
40.62	Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
80.62	The corner to sections 7, 8, 17 and 18.
	Land 18.00 lks level, and 62.62 lks mountainous.
	Soil 3rd rate
	Vegetation of Bunchgrass.
	I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.
	John B. Brady, Compassman, Oct. 6th 1882.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, between Sections 7 and 8.
	Variation 14° 45′ East.
	Over level land
14.50	Leave Flat bears N. W. and S. E. and ascend.
40.00	Set a post 3 ft. long, 3 ins. diam.
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post. on
	Top of Ridge, bears N. W. and S. E. and descend.
80.00	Set a post 4 ft. long, 4 ins. square,
	12 ins. in the ground, for Cor. to Secs, 5, 6, 7 and 8, marked T, 28 N., S, 5, on N. E. R, 41 W, S. 8 on S, E, S, 7 on S, W, and S, 6 on N, W, faces, with 5 notches on S. and 5 notches on E, edges, dug pits 18 x 18 x 12 ins, in each Sec,, 5½ ft, dist,, and raised a mound of earth 2 ft, high, 4 ½ ft, base around post.
	Land 1450 lks level. and 65.50 lks mountainous.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	East, on a random line between Sections 5 and 8.
	Variation 14° 46′ East.
	Descend.
36.00	Cross low Sag and ascend.
40.00	Set temporary ¼ Sec. Cor.
79.98	Intersect N. & S. line, 31 lks. South of cor. to secs. 4, 5, 8 and 9, from which corner, I run S. 89° 47′ W. on a true line between sections 5 and 8.
	Variation 14° 46′ East
39.99	Set a post 3 ft. long, 3 ins. diam.
	12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.
79.98	The corner to sections 5, 6, 7 and 8.
	Land rolling.
	Soil 3rd rate
	Vegetation of Bunchgrass.
	I carefully examined the adjustments of my solar compass to-day, particularly the latitude and reversing apparatus, and found them correct.
	G. E. Neutner, Oct. 6th 1882.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	West, on a random line between Sections 6 and 7.
	Variation 14° 40' East.
	Ascend.
40.00	*Set temporary ¼ Sec. Cor.*
60.00	*Top of Ridge, bears N. and S. and descend.*
79.51	*Intersect W.B. of Tp. 8 lks. North of cor. to secs. 1, 6, 7 and 12, from which corner, I run N. 89° 57' E. on a true line, between sections 6 and 7.*
	Variation 14° 45' East.
39.51	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on N. face, dug pits, 18 x 18 x 12 ins., N. and S. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
79.51	*The corner to sections 5, 6, 7 and 8.*
	Land mountainous.
	Soil 3rd rate
	Vegetation of Bunchgrass.

Township 28 North Range 41 West

6th Principal Meridian.

Chains	North, on a ~~random~~ true line between Sections 5 and 6.
	Variation 14° 40' East.
	Descend.
36.00	*Enter Flat bears E. and W.*
40.00	*Set a post 3 ft. long, 3 ins. diam. 12 ins. in the ground, for ¼ Sec. Cor., marked ¼ S. on W. face, dug pits, 18 x 18 x 12 ins., E. and W. of post 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base around post.*
41.00	*Leave Flat bears E. and W. and ascend.*
57.00	*Top of Ridge, bears N. 60° E. & S. 60° W. and descend.*
76.94	*Intersect the 7th Standard Parallel North at a point 5.90 chs. West of the Standard ¼ Sec. Cor. of Sec. 33 of T. 29 N., R. 41 W., at which point I Set a post, 4 ft. long, 4 ins. square, 12 ins. in the ground, for Clim. Cor. to Secs. 5 and 6 marked C.C. T. 28 N., R. 41 W., on S., S. 5 on E. and S. 6 on W. faces, with 5 notches on E. and 1 notch on W. faces, dug pits 18 x 18 x 12 ins. S., E. & W. of post, 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base around post.*
	71.94 chs 5.00 chs.
	Land mountainous and level.
	Soil 3rd rate
	Vegetation of Bunchgrass.
	John B. Bracy, Compassman
	Oct. 6th 1884

GENERAL DESCRIPTION.

The land in this Township is generally rolling, with some ridges and level flats.
The soil is 2nd and 3rd rate, producing good bunchgrass, which would be valuable for grazing purposes, were it not for the lack of water.
Sagebrush is found in some sections of the Tp.
Stone is scarce, nearly all the corners being posts.

For Caths see T 26 N R 41 W.

U. S. Surveyor General's Office.

Plattsmouth, Neb 1883.

The foregoing Field Notes of the surveys of the Subdivision lines of Township No 28 North of Range No 41 West of the Principal Base and *Meridian in* the State of Neb *executed by*

G. E. Kintner

U. S. Deputy Surveyor, under his contract No 10 *dated* July 5th 1882 in the month of Oct. 1882 *having been critically examined, the necessary corrections and explanations made, the said Field Notes and the surveys they describe are hereby approved.*

L. W. Stephenson

U. S. Surveyor-General for

General Land Office • Original Field Notes

Book Number

635

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.