# General Land Office • Original Field Notes

## Book Number

# 666

---

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

C. x except sometimes by

(54)

I

Field note
of
T. 21 N.
R 46 W.

Surveyed by
D. V. Stephenson
Under Contract No 113

1879

"Bill Hodges" Might have been the teamster or cook

## THIRTY YEARS AGO TODAY.

June 1, 1909

Gen. James Shields, United States senator from Missouri, died suddenly at 10:30 p. m. on June 1, 1879.

A private letter received by Lew Franklin from Bill Hodges, dated in the sand hills in the northern part of the state, said that Stevenson's surveying party was getting along nicely, and had experienced no difficulty on account of the Indians. Bill said that game was plenty, and the boys were enjoying themselves nicely.

T 21 N., R 46 W.

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 6 | 60 | 5 | 44 | 4 | 33 | 3 | 22 | 2 | 11 | 1 |
| 59 | | 58 | | 43 | | 32 | | 21 | | 10 |
| 7 | 57 | 8 | 42 | 9 | 31 | 10 | 20 | 11 | 9 | 12 |
| 56 | | 55 | | 41 | | 30 | | 19 | | 8 |
| 18 | 54 | 17 | 40 | 16 | 29 | 15 | 18 | 14 | 7 | 13 |
| 53 | | 52 | | 39 | | 28 | | 17 | | 6 |
| 19 | 51 | 20 | 38 | 21 | 27 | 22 | 16 | 23 | 5 | 24 |
| 50 | | 49 | | 37 | | 26 | | 15 | | 4 |
| 30 | 48 | 29 | 36 | 28 | 25 | 27 | 14 | 26 | 3 | 25 |
| 47 | | 46 | | 35 | | 24 | | 13 | | 2 |
| 31 | 45 | 32 | 34 | 33 | 23 | 34 | 12 | 35 | 1 | 36 |

A

# Field notes of

The Survey and Subdivision of Township No 21 North of the base line of Range No 46 West of the 6th Principal Meridian

Surveyed by David C. Stephenson U. S. Deputy Surveyor under joint contract No 113 dated September 3rd 1879

Survey commenced Oct 1st 1879

Survey completed Oct 5th 1879

List of Names of assistants

Geo. M. Weber Chainman
T. Spellman Chainman
Howard Leland Monumentman
M Walsh Flagman

B

Township no 21 North Range

| chs | |
|---|---|
| | To find the proper adjustment of my compass per the Subdivision of this Township I begin at the South East Cor of the Township and run North on a blank line along the East boundary of Sec 36 Var 14°30'E |
| 40.00 | To 1/4 Sec Cor |
| 80.00 | To the Cor to Secs 25.30.31&36 |
| | Therefore my compass is in proper adjustment |

No. 46 West of 6th P M

1

| chs | |
|---|---|
| | Run the cor to Secs 35&36 on the South boundary of the Township (cor w Post in mound in good condition) I run North bet Secs 35&36 Var 14°30'E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 56.00 | Enter valley bears N W&S E |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep throw Willow Stake 2x2 in 2 ft long in SE pit for cor to Secs 25.26.35&36 |
| | Land rolling & level Soil 2nd & 1st rate |

Township No 21 North Range

| chs | |
|---|---|
| | East on a random line bet Secs 25 & 36 |
| | Va 14°30'E |
| 40.00 | Set temporary 1/4 sec cor |
| 56.00 | Leave valley bears N W & S E |
| 80.10 | Intersected East boundary of the Township at a point 28 lks North of the cor to secs 25 & 36 (cor a mound and pits with post in pit in good condition) from which cor I run |
| | North 89°48' West on a true line bet Secs 25 & 36 |
| | Va 14°30'E |
| 40.05 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.10 | Cor to secs 25, 26, 35 & 36 |
| | Land level |
| | Soil 1st rate |



No 46 West of 6th P M

| chs | |
|---|---|
| | North bet Secs 25 & 26 |
| | Va 14°30'E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in SE pit for cor to secs 23, 24, 25 & 26 |
| | Land level |
| | Soil 1st rate |

Township No 21 North Range No 46 West of 6th P. M.

| | |
|---|---|
| Chs | East on a random line bet Secs 24 & 25. Var 14°30' E |
| 4.00 | Leave valley bears N W & S E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.00 | Intersected East boundary of the Township at a point 35 lks North of the Cor to Secs 24 & 25 (Cor a mound & pits with Post in pit in good Condition) from which Cor I run North 89°45' West on a true line bet Secs 24 & 25 Var 14°30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.00 | Cor to Secs 23, 24, 25 & 26 |

Land rolling
Soil 2nd rate



| | |
|---|---|
| Chs | North bet Secs 23 & 24 Var 14°30' E |
| 5.00 | Leave valley bears S E & W |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 54.00 | Enter valley bears N W & S E |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep above Willow stake 2x2 in 2 ft long in S E pit for Cor to Secs 13, 14, 23 & 24 |

Land rolling & level
Soil 1st & 2nd rate

Township No 21 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet Secs 13 & 24<br>Var 14°30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.18 | Intersected East boundary of Township at a point 15 lks north of the Cor to Secs 13 & 24 (Cor a mound & pits built first in bits in good condition) from which Cor I run<br>North 89°54' West on a true line bet Secs 13 & 24<br>Var 14°30' E |
| 40.09 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 40.18 | Cor to Secs 13, 14, 23 & 24 |
| | Tested level<br>Soil 1st rate |



| chs | |
|---|---|
| | North bet Secs 13 & 14<br>Var 14°30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in SE pit for Cor to Secs 11, 12, 13 & 14 |
| | Tested level<br>Soil 1st rate |

Township No 21 North Range No 46 West of 6th P. M.

| chs | |
|---|---|
| | East on a random line bet Secs 12 & 13<br>Var 14°30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 59.00 | Leave Valley bears North & South |
| 80.32 | Intersected East boundary of the Township at a point 29 lks South of the cor to Secs 12 & 13 (Cor a mound & pit with Post in pit in good condition) from which cor 9 run<br>South 89° 48' West on a true line bet Secs 12 & 13<br>Var 14°30' E |
| 40.16 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.32 | Cor to Secs 11, 12, 13 & 14 |
| | Land level<br>Soil 1st rate |



| chs | |
|---|---|
| | North bet Secs 11 & 12<br>Var 14°30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in S E pit for Cor to Secs 1, 2, 11 & 12 |
| | Land level<br>Soil 1st rate |

Township No 21 North Range No 46 West of 6th P M

| chs | East on a random line bet Secs 1 & 12 Var 14° 30' E |
|---|---|
| 40.00 | Set temporary 1/4 Sec Cor |
| 43.00 | Leave valley bears NW & South |
| 80.06 | Intersected East boundary of the Township at a point 42 lks South of the Cor to Secs 1 & 12 (Cor a mound & pits with post in pit in good condition) from which Cor I run South 89° 42' West on a true line bet Secs 1 & 12 Var 14° 30' E |
| 40.09 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.06 | Cor to Secs 1, 2, 11 & 12 |

Land level & rolling
Soil 1st & 2nd rate



| chs | North on a random line bet Secs 1 & 2 Var 14° 30' E |
|---|---|
| 3.00 | Small Lake 5 chs East of line |
| 40.00 | Set temporary 1/4 Sec Cor |
| 54.00 | Leave valley bears NW & E |
| 80.20 | Intersected North boundary of Township at a point 38 lks West of the Cor to Secs 1 & 2 (Cor a mound & pits with post in pit in good condition) from which Cor I run South 16' West on a true line bet Secs 1 & 2 Var 14° 30' E |
| 40.20 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.20 | Cor to Secs 1, 2, 11 & 12 |

Land level & rolling
Soil 1st & 2nd rate

Township No 21 North Range

From the cor to Secs 34 & 35 on the South boundary of the Township I set mound & pits with Post in pit in good condition

I run North bet Secs 34 & 35
Var 14° 30' E

40.00 Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor

80.00 Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E pit for cor to Secs 26, 27, 34 & 35

Land rolling
Soil 2nd rate

Oct 1st 1879



No 46 West of 6th P M

East on a random line bet Secs 26 & 35
Var 14° 30' E

40.00 Set temporary 1/4 Sec cor

45.00 Enter Valley bears N W & S E

80.00 I intersected N & S line at a point 16 lks north of the cor to Secs 25, 26, 35 & 36 from which cor I run
North 89° 53' West on a true line bet Secs 26 & 35
Var 14° 30' E

40.00 Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor

80.00 Cor to Secs 26, 27, 34 & 35

Land rolling & level
Soil 1st & 2nd rate

Township No 21 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | North bet Secs 26 & 27<br>Va 14°30'E |
| 11.00 | Enter Valley bears Cas X & West |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 74.00 | Leave Valley bears NE & NW |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pit 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for cor to Secs 22.23.26 & 27 |
| | Land level<br>Soil 1st rate |



| chs | |
|---|---|
| | East on a random line bet Secs 23 & 26<br>Va 14°30'E |
| 6.00 | Enter Valley bears NE & SW |
| 40.00 | Set temporary 1/4 Sec cor |
| 80.08 | Intersected N & S line at a point 49 lks South of the cor to Secs 23.24.25 & 26 from which cor I run<br>South 89°39' West on a true line bet Secs 23 & 26<br>Va 14°30'E. |
| 40.04 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.08 | Cor to Secs 22.23.26 & 27 |
| | Land level<br>Soil 1st rate |

Township No 21 North Range No 46 West of 6th P Mr

| chs | |
|---|---|
| | North bet Secs 22 & 23 Var 14°30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for ¼ Sec |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in S E pit for Cor to Secs 14.15.22 & 23 |
| | Land rolling Soil 2nd rate |



| chs | |
|---|---|
| | East on a random line bet Secs 14 & 23 Var 14°30' E |
| 40.00 | Set temporary ¼ Sec Cor |
| 54.00 | Enter Valley bears N W & S E |
| 79.96 | Intersected N & S line at a point 7 lks south of the Cor to Secs 13, 14, 23 & 24 from which Cor I run South 89°57' West on a true line bet Secs 14 & 23 Var 14°30' E |
| 39.98 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for ¼ Sec Cor |
| 79.96 | Cor to Secs 14.15.22 & 23 |
| | Land level Soil 2nd rate |

Township No 21 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | North bet Secs 14 & 15<br>Var 14° 30' E |
| 27.00 | Enter valley bears N W & S E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep drove Willow Stake 2 X 2 in 2 ft long in S E pit for Cor to Secs 10. 11. 14 & 15<br><br>Land rolling & level<br>Soil 2nd & 1st rate |



| chs | |
|---|---|
| | East on a random line bet Secs 11 & 14<br>Var 14° 30' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 80.04 | Intersected N & S line at the Cor to Secs 11. 12. 13 & 14 from which cor I run<br>West on a true line bet Secs 11 & 14<br>Var 14° 30' E |
| 40.02 | Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec cor |
| 80.04 | Cor to Secs 10. 11. 14 & 15<br><br>Land level<br>Soil 1st rate |

Township No 21 North Range No 46 West of 6th PM

| chs | |
|---|---|
| | North bet Secs 10 & 11<br>Var 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in SE pit for Cor to Secs 2, 3, 10 & 11<br><br>Land level<br>Soil 1st rate |



| chs | |
|---|---|
| | East on a random line bet Secs 2 & 11<br>Var 14° 30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.10 | Intersected R & S line at a point 10 lks North of the Cor to Secs 1, 2, 11 & 12 from which I run<br>North 89° 57' West on a true line bet Secs 2 & 11<br>Var 14° 30' E |
| 40.05 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.10 | Cor to Secs 2, 3, 10 & 11<br><br>Land level<br>Soil 5th rate |

Township No 21 North Range Nor 46 West of 6th PM



| chs | |
|---|---|
| | North on a random line bet Secs 2 & 3 Var 14°30' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 80.35 | Intersected North boundary of the Township at a point 40 lks west of the cor to Secs 2 & 3 (cor a mound & pits with Post in pit in good condition) from which cor I run South 17' West on a true line bet Secs 2 & 3 Var 14°30' E |
| 40.35 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.35 | Cor to Secs 2, 3, 10 & 11 |
| | Land level Soil 1st rate |

| chs | |
|---|---|
| | From the cor to Secs 33 & 34 on the South boundary of the Township (cor a Post & mound in good condition) I run North bet Secs 33 & 34 Var 14°30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pit 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in & E pit for cor to Secs 27, 28, 33 & 34 |
| | Land rolling Soil 2nd rate |

Township No 21 North Range No 46 West of 6th PM

| chs | |
|---|---|
| | East on a random line bet Secs 27 & 34 Var 14°30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.86 | Intersected N & O line at the Cor to Secs 26.27.34 & 35 from which Cor I run West on a true line bet Secs 27 & 34 Var 14°30' E |
| 39.93 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 79.86 | Cor to Secs 27.28.33 & 34 |
| | Land rolling Soil 2nd rate |



| chs | |
|---|---|
| | North bet Secs 27 & 28 Var 14°30' E |
| 8.00 | Enter Valley bears East & West |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep above Willow Stake 2x2 in 2 ft long in SE pit for Cor to Secs 21.22.27 & 28 |
| | Land level Soil 1st rate |
| | Oct 2nd 1879 |

Township No 21 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet secs 22 & 27<br>Va 14°30'E |
| 40.00 | Set temporary 1/4 sec cor |
| 66.00 | Leave Valley bears N W & S E |
| 79.54 | Intersected N & S line at a point 36 lks North of the cor to secs 22, 23, 26 & 27 from which cor I run<br>North 89° ~~36~~ 45' West on a true line bet secs 22 & 27<br>Va 14°30'E |
| 89.77 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.54 | Cor to secs 21, 22, 27 & 28 |
| | Land level<br>Soil 1st rate |



| chs | |
|---|---|
| | North bet secs 21 & 22<br>Va 14°30'E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in S E pit for Cor to secs 15, 16, 21 & 22 |
| | Land level<br>Soil 1st rate |

Township No 21 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a meander line bet Secs 15 & 22<br>Var 14° 30' E |
| 9.00 | Leave valley bears N W & S E |
| 40.00 | Set temporary 1/4 Sec cor |
| 79.60 | Intersected N & S line at a point 48 lks North of the cor to Secs 14, 15, 22 & 23 from which cor I run ~~North~~ ~~South~~ 89° 39' West on a true line bet Secs 15 & 22<br>Var 14° 30' E |
| 39.80 | Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec cor |
| 79.60 | Cor to Secs 15, 16, 21 & 22 |
| | Land rolling<br>Soil 2nd rate |



| chs | |
|---|---|
| | North bet Secs 15 & 16<br>Var 14° 30' E |
| 24.00 | Leave valley bears N W & S E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep drove Willow stake 2 X 2 in 2 ft long in S E pit for cor to Secs 9, 10, 15 & 16 |
| | Land level & rolling<br>Soil 1st & 2nd rate |

Township No 21 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet Secs 10 & 15<br>Var 14°30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 50.00 | Enter valley bears N W & S E |
| 79.74 | Intersected N & S line at a point 35 lks North of the Cor to Secs 10.11.14 & 15 from which Cor O run<br>North 89°45' West on a true line bet Secs 10 & 15<br>Var 14°30' E |
| 39.87 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 79.74 | Cor to Secs 9.10.15 & 16 |
| | Land rolling & level<br>Soil 1st & 2nd rate |



| chs | |
|---|---|
| | North bet Secs 9 & 10<br>Var 14°30' E |
| 40.00 | Built a mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 47.50 | Enter valley bears N W & S E |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in S E pit for Cor to Secs 3.4.9 & 10 |
| | Land rolling & level<br>Soil 2nd & 1st rate |

Township No 21 North Range No 46 West of 6th P M



| chs | |
|---|---|
| | East on a random line bet Secs 3 & 10<br>Var 14°30' E |
| 24.00 | A Small Lake lies South of line 2 ch |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.70 | Intersected N & S line at a point 30 lks North of the Cor to Secs 2.3 10 & 11 from which Cor I run<br>North 89°47' West on a true line bet Secs 3 & 10<br>Var 14°30' E |
| 39.85 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.70 | Cor to Secs 3. 4. 9 & 10<br>Land level<br>Soil 1st rate |

| chs | |
|---|---|
| | North on a random line bet Secs 3 & 4<br>Var 14°30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.12 | Intersected North boundary of the Township at the Cor to Secs 3 & 4 (Cor a mound & pits with Post in pit in good condition) from which Cor I run<br>South on a true line bet Secs 3 & 4<br>Var 14°30' E |
| 40.12 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.12 | Cor to Secs 3. 4. 9 & 10<br>Land level<br>Soil 1st rate |

Township No 21 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | From the cor to Secs 32 & 33 on the south boundary of the Township (cor a Post in mound in good condition) I run North bet Secs 32 & 33 |
| | Ran 14°30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep drove Willow Stake 2 X 2 in 2 ft long in S E pit for cor to Secs 28. 29. 32 & 33 |
| | Land rolling |
| | Soil 2nd rate |



| chs | |
|---|---|
| | East on a random line bet Secs 28 & 33 |
| | Ran 14°30' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 79.70 | Intersected N & S line at a point 20 lks north of the cor to Secs 27. 28. 33 & 34 from which cor I run North 89°51' West on a true line bet Secs 28 & 33 |
| | Ran 14°30' E |
| 39.85 | Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec cor |
| as per intermediate 79.70 | Cor to Secs. 28. 29. 32 & 33 |
| | Land rolling |
| | Soil 2nd rate |

Township No 21 North Range No 46 West of 6th P M

| Chs | |
|---|---|
| | North bet Secs 28 & 29 Var 14° 30' E |
| 17.00 | Enter valley bears East & West |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 72.50 | Leave valley bears East & West |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in SE pit for Cor to Secs 20, 21, 28 & 29 |
| | Level level Soil 1st rate |
| | Oct 3rd 1879 |



| Chs | |
|---|---|
| | East on a random line bet Secs 21 & 28 Var 14° 30' E |
| 5.00 | Enter valley bears North & South |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.08 | Intersected N & S line at a point 7 lks South of the Cor to Secs 21, 22, 27 & 28 from which Cor I run South 89° 57' West on a true line bet Secs 21 & 28 Var 14° 30' E |
| 40.04 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.08 | Cor to Secs 20, 21, 28 & 29 |
| | Level level Soil 1st rate |

Township No 21 North Range No 46 West of 6th P M

| Chs | |
|---|---|
| | North bet Secs 20 & 21 run 14°30' E |
| 8.00 | Enter valley bears N W & S E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 14x24x12 in deep chose Willow stake 2x2 in 2 ft long in S E pit for cor to Secs 16.17.20 & 21 |
| | Land level Soil 1st rate |



| Chs | |
|---|---|
| | East on a random line bet Secs 16 & 21 run 14°30' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 80.00 | Intersected N & S line at a point 14 lks South of the cor to Secs 15.16.21 & 22 from which cor I run South 89°54' West on a true line bet Secs 16 & 21 run 14°30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.00 | Cor to Secs 16.17.20 & 21 |
| | Land level Soil 1st rate |

Township No 21 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | North bet Secs 16 & 17<br>Var 14°30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deck for 1/4 Sec Cor |
| 70.00 | Leave Valley bears East & West |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deck drove Willow Stake 2x2 in 2 ft long in SE pit for Cor to Secs 8.9.16 & 17<br><br>Land level<br>Soil 1st rate |



| chs | |
|---|---|
| | East on a random line bet Secs 9 & 16<br>Var 14°30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.88 | Intersected N & S line at a point 10 lks South of the Cor to Secs 9.16.15 & 16 from which Cor I run<br>South 89°56' West on a true line bet Secs 9 & 16<br>Var 14°30' E |
| 39.94 | Built mound of Earth 2 ft high from pits 18x24x12 in deck for 1/4 Sec Cor |
| 79.88 | Cor to Secs 8.9.16 & 17<br><br>Land rolling<br>Soil 2nd rate |

Township No 21 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | North bet Secs 8 & 9<br>Var 14°30'E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for Cor to Secs 4.5.8 & 9<br><br>Tamed rolling<br>Soil Sand rate |



| chs | |
|---|---|
| | East on a random line bet Secs 4 & 9<br>Var 14°30'E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 59.00 | Enter valley bears North & South |
| 79.80 | Intersected N & S line at the Cor to Secs 3.4.9 & 10 from which Cor I run<br>West on a true line bet Secs 4 & 9<br>Var 14°30'E |
| 39.90 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 79.80 | Cor to Secs 4.5.8 & 9<br><br>Tamed rolling<br>Soil Sand rate |

Township No 21 North Range No 46 West of 6th P M

| Chs | |
|---|---|
| | North on a random line bet Secs 4 & 5<br>Var 14°30' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 80.27 | Intersected North boundary of the Township at a point 29 lks East of the cor to Secs 4 & 5 (cor a mound and pits with Post in pit in good condition) from which cor I run<br>South 12' East on a true line bet Secs 4 & 5<br>Var 14°30' E |
| 40.27 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.27 | Cor to Secs 4.5.8 & 9 |
| | Land rolling<br>Soil 2nd rate |



| Chs | |
|---|---|
| | I run the cor to Secs 31 & 32 on the South boundary of the Township (cor a Post in mound. Mound torn down but rebuilt by me)<br>I run North bet Secs 31 & 32<br>Var 14°30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E pit for cor to Secs 29. 30. 31 & 32 |
| | Land rolling<br>Soil 2nd rate |

Township No 21 North Range No 46 West of 6th P M

| chs | East on a random line bet Secs 29 & 32 Var 14°30'E |
|---|---|
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.16 | Intersected N & S line at a point 14 lks South of the Cor to Secs 28. 29. 32 & 33. from which Cor I run South 89°54' West on a true line bet Secs 29 & 32 Var 14°30'E |
| 40.08 | Built mound of Earth 2 ft high from pits 18x24x12 in depth for 1/4 Sec Cor |
| 80.16 | Cor to Secs 29. 30. 31 & 32 |
| | Land rolling Soil 2nd rate |



| chs | West on a random line bet Secs 30 & 31 Var 14°30'E |
|---|---|
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.90 | Intersected West boundary of the Township at a point 15 lks South of the Cor to Secs 30 & 31 (Cor to mound & pits with Post in pit in good condition) from which Cor I run South 89°54' East on a true line bet Secs 30 & 31 Var 14°30'E |
| 39.90 | Built mound of Earth 2 ft high from pits 18x24x12 in depth for 1/4 Sec Cor |
| 79.90 | Cor to Secs 29. 30. 31 & 32 |
| | Land rolling Soil 2nd rate |

Township No 21 North Range No 46. West of 6th P M

| Chs | |
|---|---|
| | North bet Secs 29 & 30 |
| | Var 14°30' E |
| 16.00 | Enter valley bears East & West |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor. |
| 60.00 | Leave valley bears East & West |
| 80.00 | Deposited Chas Coal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in S E pit for Cor to Secs 19. 20. 29 & 30 |
| | Tuned rolling |
| | Soil 2nd rate |
| | Oct 4th 1879 |



| Chs | |
|---|---|
| | East on a random line bet Secs 20 & 29 |
| | Var 14°30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.24 | Intersected N & S line at a point 25 lks North of the Cor to Secs 20. 21. 28 & 29 from which Cor I run |
| | North 89°49' West on a true line bet Secs 20 & 29 |
| | Var 14°30' E |
| 40.12 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 80.24 | Cor to Secs 19. 20. 29 & 30 |
| | Tuned rolling |
| | Soil 2nd rate |

Township No 21 North Range

| chs | |
|---|---|
| | West on a random line bet Secs 19 & 30<br>Va 14°30'E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.41 | Intersected West boundary of the Township at a point 21 lks South of the Cor to Secs 19 & 30 (Cor a mound and pits with Post in pit in good condition) from which Cor I run<br>South 89°57' East on a true line bet Secs 19 & 30<br>Va 14°30'E |
| 39.41 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 79.41 | Cor to Secs 19. 20. 29 & 30 |
| | Land rolling<br>Soil 2nd rate |



No 46 West of 6th P M

| chs | |
|---|---|
| | North bet Secs 19 & 20<br>Va 14°30'E |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in SE pit for Cor to Secs 17. 18. 19 & 20 |
| | Land rolling<br>Soil 2nd rate |

Township No 21 North Range No 46 West of 6th P M

| ch | |
|---|---|
| | East on a random line bet Sec 17 & 20 Var 14° 30' E |
| 5.50 | Enter valley bears N W & S E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.30 | Intersected N & S line at a point 49 lks North of the Cor to Secs 16.17.20 & 21 from which Cor I run North 89° 39' West on a true line bet Secs 17 & 20 Var 14° 30' E |
| 40.15 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.30 | Cor to Secs 17.18.19 & 20 |
| | Land level Soil 1st rate |



| ch | |
|---|---|
| | West on a random line bet Secs 18 & 19 Var 14° 30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 78.84 | Intersected West boundary of Township at a point 42 lks South of the Cor to Secs 18 & 19 (Cor ~~as~~ mound & pits with Post in pit in good condition) from which Cor I run South 89° 42' East on a true line bet Secs 18 & 19 Var 14° 30' E |
| 38.84 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 78.84 | Cor to Secs 17.18.19 & 20 |
| | Land rolling Soil 2nd rate |

Township No 21 North Range

| chs | |
|---|---|
| | North bet Secs 17 & 18<br>Var 14° 30' E |
| 6.00 | Enter valley bears East & West |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in S E pit for Cor to Secs 7.8.17 & 18 |
| | Land level<br>Soil 1st rate |



No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet Secs 8 & 17<br>Var 14° 30' E |
| 6.50 | Leave valley bears N W & S E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.08 | Intersected N & S line at a point 51 lks North of the Cor to Secs 4.9.16 & 17 from which Cor I run North 89° 38' West on a true line bet Secs 8 & 17<br>Var 14° 30' E |
| 140.04 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 80.08 | Cor to Secs 7.8.17 & 18 |
| | Land rolling<br>Soil 2nd rate |

Township No 21 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | West on a random line bet Secs 7 & 18 Var 14° 30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.10 | Intersected West boundary of Township at a point 44 lks South of the Cor to Secs 7 & 18 (Cor a mound & pits with Post in pit in good condition) from which Cor I run South 89° 41' East on a true line bet Secs 7 & 18 Var 14° 30' E |
| 39.10 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.10 | Cor to Secs 7. 8. 17 & 18 |
| | Land level Soil 1st rate |



| chs | |
|---|---|
| | North bet Secs 7 & 8 Var 14° 30' E |
| 6.00 | Leave valley bears East & West |
| 36.00 | Enter valley bears N W & S E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in S E pit for Cor to Secs 5. 6. 7 & 8 |
| | Land rolling & level Soil 2nd & 1st rate |

Township No 21 North Range

| chs | |
|---|---|
| | East on a random line bet Secs 5 & 8<br>Var 14° 30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 48.00 | Leave Valley bears N & S |
| 80.26 | Intersected N & S line at a point 35 lks North of the Cor to Secs 4, 5, 8 & 9 from which Cor I run<br>North 89° 45' West on a true line bet Secs 5 & 8<br>Var 14° 30' E |
| 40.13 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in depth for 1/4 Sec Cor |
| 80.26 | Cor to Secs 5, 6, 7 & 8 |
| | Land level & rolling<br>Soil 1st & 2nd rate |



No 46 West of 6th PM

| chs | |
|---|---|
| | West on a random line bet Secs 6 & 7<br>Var 14° 30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 52.00 | Leave Valley bears N W & S E |
| 78.74 | Intersected West boundary of the Township at a point 28 lks South of the Cor to Secs 6 & 7 (on a mound 4 pits with Post in pit in good condition) from which Cor I run<br>South 89° 48' East on a true line bet Sec 6 & 7<br>Var 14° 30' E |
| 38.74 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in depth for 1/4 Sec Cor |
| 78.74 | Cor to Secs 5, 6, 7 & 8<br>Land level & rolling<br>Soil 1st & 2nd rate |

Township No 21 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | North on a random line bet Secs 5 & 6 Var 14° 30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 70.00 | Some valley bears N W & S E |
| 80.15 | Intersected North boundary of Township at a point 10 lks West of the Cor to Secs 5 & 6 6 Cor a mound & pits with Post in pit in good condition) from which Cor I run South 4' West on a true line bet Secs 5 & 6 Var 14° 30' E |
| 40.15 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.15 | Cor to Secs 5. 6. 7 & 8 Found level soil 1st rate Oct 5th 1879 |



## General Description

This Township is composed of level valleys and gently rolling uplands there is a large part of it that is 1st rate soil and well adapted to agricultural purposes there are several small lakes fed by springs water is easily obtained by digging the grass is good in all parts of the Township and there are thousands of cattle grazing in it at present No timber

List of names

A List of the names of the individuals employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of Township No 21 North of the base line of Range No 46 West of the 6th Principal meridian showing the respective capacities in which they acted

Geo. M. Weber Chainman
F. Spellman Chainman
Howard Leland Mound man
M Walsh Flagman

We hereby certify that we assisted David A. Stephenson U.S. Deputy Surveyor in surveying and subdividing Township No 21 North of the base line of Range No 46 West of the 6th Principal Meridian in Nebraska and that said Township has been in all respects to the best of our knowledge and belief well

~~well~~ and faithfully surveyed

and the boundary monuments planted according to the instructions furnished by the Surveyor General of dimensions character construction and marking and in the manner as specifically described in the foregoing field notes

G. M. Weber Chainman
F. Spellman Chainman
Howard Leland Mound man
M Walsh Flagman

Subscribed in my presence and sworn to before me this 16th day of October A.D. 1879

W. Westover
Notary Public

I David V Stephenson
U.S. Deputy Surveyor
do solemnly swear that in
pursuance of a joint contract
wherein David V. Stephenson
and Stephen. C. McElroy are
joint contractors with George.
S. Smith, United States Surveyor General
for the District of Nebraska
and Iowa bearing date Septem-
-ber 3rd 1879 I have well
faithfully and truly in my own
proper person and in strict
conformity to the instructions
furnished by the Surveyor General
the Surveying manual and the
laws of the United States
surveyed all those parts and portions
of Township No 21 North of the
base line of Range No 46 West
of the 6th Principal meridian
in Nebraska that are represented in the
foregoing field notes as haveing been
surveyed under my direction

And I do further solemnly swear
that all the corners of said
surveyes have been established and
perpetuated in strict accordance
with the surveying manual prin-
-ted instructions and special
instructions of the Surveyor General
of dimensions character construction
and marking and in the manner
as specifically described in the
foregoing field notes
and that the foregoing are the
true and original field notes of
said survey

David V Stephenson
U.S. Deputy Surveyor

Subscribed in my presence
and sworn to before me this
3d day of December 1879.
T. C. Cunningham
Clerk District Court for
Richardson County Nebraska

Surveyor General's Office
Plattsmouth Neb. Jany 23rd 1880

The foregoing field notes of the Survey & Subdivision of Township No 21 North of the Base Line, of Range No 46 West of the 6th P. M. in Nebraska Executed by David V. Stephenson Deputy Surveyor under Joint Contract No 113 dated Sept. 3rd 1879. in the Month of October 1879 - having been critically examined the necessary corrections & Explanations made, the said field Notes and the Surveys they describe are hereby approved.

Geo S Smith
Surveyor General

(2)

Field note
of
T. 22 N.
R. 46 W.
Surveyed by
Stephen C. McElroy
under Contract No. 113
1879

T 22 N., R 46 W.

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 6 | 60 | 5 | 44 | 4 | 33 | 3 | 22 | 2 | 11 | 1 |
| 59 | | 58 | | 43 | | 32 | | 21 | | 10 |
| 7 | 57 | 8 | 42 | 9 | 31 | 10 | 20 | 11 | 9 | 12 |
| 56 | | 55 | | 41 | | 30 | | 19 | | 8 |
| 18 | 54 | 17 | 40 | 16 | 29 | 15 | 18 | 14 | 7 | 13 |
| 53 | | 52 | | 39 | | 28 | | 17 | | 6 |
| 19 | 61 | 20 | 38 | 21 | 27 | 22 | 16 | 23 | 5 | 24 |
| 50 | | 49 | | 37 | | 26 | | 15 | | 4 |
| 30 | 48 | 29 | 36 | 28 | 25 | 27 | 14 | 26 | 3 | 25 |
| 47 | | 46 | | 35 | | 24 | | 13 | | 2 |
| 31 | 45 | 32 | 34 | 33 | 23 | 34 | 12 | 35 | 1 | 36 |

Field Notes
of the

Survey and Subdivision of Township No 22 North of the base line of Range No 46 West of the 6th Principal Meridian in Nebraska

Surveyed by
Stephen S. McElroy
U S Deputy Surveyor
under
Joint contract No 113 dated September 3rd 1879

Survey commenced Oct 6th 1879
Survey completed Oct 10th 1879

A List of names of
Assistants
Wm Stanley Chainman
Charles Richards Chainman
C. R. Jones Moundman
Henry Hubbman Flagman

Township No 22 North Range No 46 West of 6th P M

To find the proper adjustment of my compass for the subdivision of this Township I begin at the South East Cor of the Township and run North on a blank line along the East boundary of sec 36

Va 14°30'E

40.00 To the 1/4 sec cor

80.05 To the cor to secs 25, 30, 31 & 36

Therefore my compass is in proper adjustment

1

chs From the cor to secs 35 & 36 on the south boundary of the Township (a ~~Post and~~ mound with pits & post in pit in good condition) and run North bet secs 35 & 36

Va 14°30'E

14.00 Enter valley bears N W & S E

40.00 Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor

58.00 Leave valley bears N W & S E

80.00 Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in S E pit for cor to secs 25, 26, 35 & 36

Land rolling

Soil 2nd rate

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet secs 25 & 36<br>Ver 14° 30' E |
| 40.00 | Set temporary 1/4 sec cor |
| 80.12 | Intersected East boundary of Township at a point 28 lks north of the cor to secs 25 & 36 (cor ~~Post and~~ with pits & post in ~~SE~~ pit mound in good condition) from which cor I run<br>North 89° 48' West on a true line bet secs 25 & 36<br>Ver 14° 30' E |
| 40.06 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.12 | Cor to secs 25. 26. 35 & 36<br>Land rolling<br>Soil 2nd rate |

| chs | |
|---|---|
| | North bet secs 25 & 26<br>Ver 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in SE pit for cor to secs 23. 24. 25 & 26<br>Land rolling<br>Soil 2nd rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet secs 24 & 25<br>Va 14° 30' E |
| 40.00 | Set temporary 1/4 sec cor |
| 80.22 | Intersected East boundary of Township at a point 33 lks north of the cor to secs 24 & 25 (cor a ~~Last and~~ white pits & post in ~~S E~~ pit mound in good condition) from which cor I run |
| 40. | |
| 80. | North 89° 46' West on a true line bet secs 24 & 25<br>Va 14° 30' E |
| 40.11 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec |
| 80.22 | Cor to secs 23, 24, 25 & 26 |
| | Land rolling<br>Soil 2nd rate |

| chs | |
|---|---|
| | North bet secs 23 & 24<br>Va 14° 30' E |
| 11.00 | Enter valley bears E & W |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 76.00 | Leave valley bears NE & SW |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in SE pit for cor to secs 13, 14, 23 & 24 |
| | Land Rolling & level<br>Soil 1st & 2nd rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet Secs 13 & 24<br>Var 14°30' E |
| 5.00 | Enter valley bears NE & SW |
| 40.00 | Set temporary 1/4 Sec cor |
| 80.08 | Intersected East boundary of the Township at a point 10 lks north of the cor to Secs 13 & 24 (cor a Post with pits + post in pit ~~and~~ mound in good condition) from which cor I run<br>North 89°56' West on a true line bet Secs 13 & 24<br>Var 14°30' E |
| 40.04 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.08 | Cor to Secs 13.14.23 & 24 |
| | Land level<br>Soil 1st rate |

| chs | |
|---|---|
| | North bet Secs 13 & 14<br>Var 14°30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in S E pit for cor to Secs 11.12.13 & 14 |
| | Land rolling<br>Soil 2nd rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet Secs 12 & 13<br>Va 14° 30' E |
| 40,00 | Set temporary 1/4 sec cor |
| 52,00 | Enter Valley bears NE & SE |
| 79,78 | Intersected East boundary of Township at a point 24 lks North of the cor to secs 12 & 13 (cor a ~~Post &~~ with pits & post in pit mound in good condition) from which cor I run<br>North 89° 50' West on a true line bet secs 12 & 13<br>Va 14° 30' E |
| 39,89 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 79,78 | Cor to secs 11, 12, 13 & 14<br>Land rolling & level<br>Soil 2nd & 1st rate |

| chs | |
|---|---|
| | North bet secs 11 & 12<br>Va 14° 30' E |
| 40,00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80,00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in SE pit for cor to secs 1, 2, 11 & 12<br>Land rolling<br>Soil 2nd rate |

Township No 22 North Range

| chs | |
|---|---|
| | East on a random line bet Secs 1 & 12<br>Var 14°30'E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.96 | Intersected East boundary of the Township at a point 21 lks North of the cor to secs 1 & 12. (cor a ~~Post and~~ mound with pits & post in pit in good condition) from which cor I run<br>North 89°51' West on a true line bet secs 1 & 12<br>Var 14°30'E |
| 39.98 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.96 | Cor to secs 1.2.11 & 12<br>Land rolling<br>Soil 2nd rate |



No 46 West of 6th P M

| chs | |
|---|---|
| | North on a random line bet Secs 1 & 2<br>Var 14°30'E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.90 | Intersected North boundary of the Township at a point 7 lks East of the cor to secs 1 & 2 (cor a ~~Post and~~ mound with pits & post in pit in good condition) from which cor I run<br>South 3' East on a true line bet secs 1 & 2<br>Var 14°30'E |
| 39.90 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.90 | Cor to secs 1.2.11 & 12<br>Land rolling<br>Soil 2nd rate |

Township No 22. North Range No 46 West of 6th P M

| chs | |
|---|---|
| | From the cor to secs 34 & 35 on the South boundary of the Township (a ~~post and~~ with pits & post on pits mound in good condition |
| | I run North bet secs 34 & 35 |
| | Va 14°30'E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for cor to secs 26.27.34 & 35 |
| | Land level |
| | Soil 1st rate |
| | Oct 6th 1879 |

| chs | |
|---|---|
| | East on a random line bet secs 26 & 35 |
| | Va 14°30'E |
| 30.00 | Leave valley bears N W & S E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.88 | Intersected N & S line at a point 20 lks north of the cor to secs 25, 26, 35 & 36 from which cor I run |
| | North 89°54' West on a true line bet secs 26 & 35 |
| | Va 14°30'E |
| 39.94 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.88 | Cor to secs 26.27.34 & 35 |
| | Land level & rolling |
| | Soil 1st & 2nd rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | North bet secs 26 & 27<br>Va 14°30'E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 41.00 | Leave valley bearsh W & SE |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for cor to secs 22, 23, 26 & 27 |
| | Land level & rolling<br>Soil 1st & 2nd rate |

| chs | |
|---|---|
| | East on a random line bet secs 23 & 26<br>Va 14°30'E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.80 | Intersected N & S line at a point 14 lks North of the cor to secs 23, 24, 25 & 26 from which cor. I run<br>North 89°54' West on a true line bet secs 23 & 26<br>Va 14°30'E |
| 39.90 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.80 | Cor to secs 22, 23, 26 & 27 |
| | Land rolling<br>Soil 2nd rate |

Township No 22 North Range No 46 West of 6th P M

| Chs | |
|---|---|
| | North bet Sec 22 & 23 run 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 60.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in SE pit for cor to Secs 14, 15, 22 & 23 |
| | Land rolling Soil 2nd rate |



| Chs | |
|---|---|
| | East on a random line bet Secs 14 & 23 run 14° 30' E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.75 | Intersected N & S line at a point 18 lks north of the cor to Secs 13, 14, 23 & 24 from which cor I run North 87° 52' West on a true line bet Secs 14 & 23 run 14° 30' E |
| 39.87½ | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.75 | Cor to Secs 14, 15, 22 & 23 |
| | Land rolling Soil 2nd rate |

Township No 22 North Range No 46 West of 6th P M

| chs | | chs | |
|---|---|---|---|
| | North bet Secs 14 & 15<br>Var 14°30' E | | East on a random line bet Secs 11 & 14<br>Var 14°30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor | 40.00 | Set temporary 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18×18×12 in deep drove Willow Stake 2×2 in 2 ft long in S E pit for Cor to Secs 10.11.14 & 15 | 80.00 | Intersected R & S line at a point 15 lks South of the Cor to Secs 11.12.13 & 14 from which Cor I run<br>South 89°54' West on a true line bet Secs 11 & 14<br>Var 14°30' E |
| | Land rolling<br>Soil 2nd rate | 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| | | 80.00 | Cor to Secs 10.11.14 & 15 |
| | | | Land rolling<br>Soil 2nd rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | North bet Secs 10 & 11<br>Var 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep above Willow stake 2 x 2 x 2 ft long in SE pit for cor to Secs 2, 3, 10 & 11 |
| | Land rolling<br>Soil 2nd rate |



| chs | |
|---|---|
| | East on a random line bet Secs 2 & 11<br>Var 14° 30' E |
| 40.00 | Set temporary 1/4 sec cor |
| 80.10 | Intersected N & S line at a point 22 lks north of the cor to Secs 1, 2, 11 & 12 from which cor I run<br>North 89° 57' West on a true line bet Secs 2 & 11<br>Var 14° 30' E |
| 40.05 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.10 | Cor to Secs 2, 3, 10 & 11 |
| | Land rolling<br>Soil 2nd rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | North on a random line bet secs 2 & 3 |
| | Ran 14° 30' E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.65 | Intersected north boundary of Township at a point 16 lks West of the cor to secs 2 & 3 (cor a ~~Post &~~ mound with pits & post in pit in good condition) from which cor I run |
| | South 7' West on a true line bet secs 2 & 3 |
| | Ran 14° 30' E |
| 39.65 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 79.65 | Cor to secs 2. 3. 10 & 11 |
| | Land rolling |
| | Soil 2nd rate |

| chs | |
|---|---|
| | From the cor to secs 33 & 34 on the South boundary of the Township (a ~~Post~~ ~~and~~ mound with pits & post in pit in good condition) |
| | I run North bet secs 33 & 34 |
| | Ran 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in ~~SE~~ pit for cor to secs 27. 28. 33 & 34 |
| | Land level |
| | Soil 1st rate |

Township No 22 North Range No 46 West of 6th P M

| | |
|---|---|
| chs | East on a random line bet Secs 27 & 34<br>Var 14°30' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 80.24 | Intersected N & S line at a point 34 lks north of the cor to Secs 26.27.34 & 35 from which cor I run North 89°45' West on a true line bet Secs 27 & 34<br>Var 14° 30' E |
| 40.12 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.24 | Cor to Secs 27.28.33 & 34 |
| | Land level<br>fair 1st rate |
| | Oct 7th 1879 |

| | |
|---|---|
| chs | North bet Secs 27 & 28<br>Var 14°30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal burnt mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in SE pit for cor to Secs 21.22.27 & 28 |
| | Land level<br>fair 1st rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet Secs 22 & 27 Var 14° 30' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 41.00 | Leave valley bears N W & S E |
| 80.00 | Intersected N & S line at a point 49 lks North of the cor to Secs 22, 23, 26 & 27 from which cor I run North 87° 39' West on a true line bet Secs 22 & 27 Var 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Cor to Secs 21. 22. 27 & 28 |
| | Land level & rolling Soil 1st & 2nd rate |

| chs | |
|---|---|
| | North bet Sec 21 & 22 Var 14° 30' E |
| 24.00 | Leave valley bears N W & S E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in S E pit for cor to Secs 15. 16. 21 & 22 |
| | Land level & rolling Soil 1st & 2nd rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet sec 15 & 22<br>Var 14° 30' E |
| 40.00 | Set temporary ¼ sec cor |
| 80.30 | Intersected N & S line at the cor to Secs 14, 15, 22 & 23 from which cor I run<br>West on a true line bet Secs 15 & 22<br>Var 14° 30' E |
| 40.15 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor |
| 80.30 | Cor to Secs 15, 16, 21 & 22<br>Land rolling<br>Soil 2nd rate |



| chs | |
|---|---|
| | North bet Secs 15 & 16<br>Var 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in SE pit for cor to Secs 9, 10, 15 & 16<br>Land rolling<br>Soil 2nd rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet Secs 10 & 15<br>Var 14° 30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 40.10 | Intersected N & S line at a point 28 lks North of the cor to Secs 10.11.14 & 15 from which cor I run<br>North 89° 48' West on a true line bet Secs 10 & 15<br>Var 14° 30' E |
| 40.05 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 40.10 | Cor to Secs 9.10.15 & 16 |
| | Land rolling<br>Soil 2nd rate |



| chs | |
|---|---|
| | North bet Secs 9 & 10<br>Var 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 46.00 | Enter valley bears N W & S E |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in S E pit for cor to Secs 3.4.9 & 10 |
| | Land rolling & level<br>Soil 2nd & 5th rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet secs 3 & 10<br>Va 14° 30' E |
| 23.00 | Leave Valley bears N W & S E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.82 | Intersected N & S line at a point 35 lks North of the cor to secs 2, 3, 10 & 11 from Whitch cor I run<br>North 89° 45' West on a true line bet secs 3 & 10<br>Va 14° 30' E |
| 39.91 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 79.82 | Cor to secs 3, 4, 9 & 10 |

Land Level & rolling
Soil 1st & 2nd rate



| chs | |
|---|---|
| | North on a random line bet secs 3 & 4<br>Va 14° 30' E |
| 38.00 | Leave Valley bears N W & S E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.70 | Intersected North boundary of the Township at a point 31 lks East of the cor to secs 3 & 4 (cor ~~Post and~~ mound, with pits & post in pit in good condition) from Whitch cor I run<br>South 13' East on a true line bet secs 3 & 4<br>Va 14° 30' E |
| 39.70 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 79.70 | Cor to secs 3, 4, 9 & 10 |

Land level & rolling
Soil 1st & 2nd rate

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | From the cor to secs 32 & 33 on the south boundary of the Township (with pits & post in pit ~~a Post and~~ mound in good condition) I run North bet secs 32 & 33 Va 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 44.00 | Enter valley bears N W & S E |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for cor to secs 28. 29. 32 & 33 |
| | Land rolling & level Soil 2nd & 1st rate |



| chs | |
|---|---|
| | East on a random line bet secs 28 & 33 Va 14° 30' E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.76 | Intersected N & S line at the cor to secs 27, 28, 33 & 34 from which cor I run West on a true line bet secs 28 & 33 Va 14° 30' E |
| 39.88 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.76 | Cor to secs 28. 29. 32 & 33 |
| | Land level Soil 1st rate |

Township No 22 North Range No 46 West of 6th P M

| ch | |
|---|---|
| | North bet Secs 28 & 29<br>Var 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in SE pit for Cor to Secs 20. 21. 28 & 29<br><br>Land level<br>Soil 1st rate<br><br>Oct 8th 1879 |



| ch | |
|---|---|
| | East on a random line bet Secs 21 & 28<br>Var 14° 30' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 79.84 | Intersected N & S line at a point 7 lks north of the cor to Secs 21. 22. 27 & 28 from which cor I run North 89° 57' West on a true line bet Secs 21 & 28<br>Var 14° 30' E |
| 39.92 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 79.84 | Cor to Secs 20. 21. 28 & 29<br><br>Land level<br>Soil 1st rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | North bet secs 20 & 21<br>Va 14°30'E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 41.00 | Leave Valley bears East & West |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2½x2 ft in SE pit for cor to secs 16.17.20 & 21 |

Land level & rolling
Soil 1st & 2nd rate



| chs | |
|---|---|
| | East on a random line bet secs 16 & 21<br>Va 14°30'E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.70 | Intersected N & S line at a point 10 lks South of the cor to secs 15.16.21 & 22 from which cor I run<br>South 89°56' West on a true line bet secs 16 & 21<br>Va 14°30'E |
| 39.85 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.70 | Cor to secs 16.17.20 & 21 |

Land rolling
Soil 2nd rate

Township No 22 North Range No 46 West of 6th P M

| ch | |
|---|---|
| | North bet Secs ~~14 & 16~~ 16 & 17<br>Var 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in SE pit for cor to Secs 8.9.16 & 17 |
| | Land rolling soil<br>2nd rate |



| ch | |
|---|---|
| | East on a random line bet Secs 9 & 16<br>Var 14° 30' E |
| 40.00 | Set temporary 1/4 Cor |
| 79.94 | Intersected N & S line at a point 19 lks South of the cor to Secs 9.10.15 & 16 from which a cor 9 runs<br>South 89° 54' West on a true line bet Secs 9 & 16<br>Var 14° 30' E |
| 39.97 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 79.94 | Cor to Secs 8.9.16 & 17 |
| | Land rolling<br>Soil 2nd rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | North bet Secs 8 & 9<br>Var 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in SE pit for cor to Secs 4, 5, 8 & 9 |
| | Land rolling<br>Soil 2nd rate |



| chs | |
|---|---|
| | East on a random line bet Secs 4 & 9<br>Var 14° 30' E |
| 24.50 | Enter valley bears N W & E |
| 40.00 | Set temporary 1/4 Sec cor |
| 80.09 | Intersected N & S line at a point 20 lks South of the cor to Secs 3, 4, 9 & 10 from which a cor I run<br>South 89° 54' West on a true line bet Secs 4 & 9<br>Var 14° 30' E |
| 40.04 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.09 | cor to Secs 4, 5, 8 & 9 |
| | Land level & rolling<br>Soil 2nd & 1st rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | North on a random line bet secs 4 & 5 |
| | Va 14° 30' E |
| 31.00 | Enter valley bears N W & S E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.91 | Intersected North boundary of the Township at the cor to secs 4 & 5 (cor a ~~Post and~~ with pits & post in pit mound in good condition) from which cor I run South on a true line bet secs 4 & 5 |
| | Va 14° 30' E |
| 39.91 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 79.91 | Cor to secs 4, 5, 8 & 9 |
| | Land rolling & level |
| | Soil 2nd & 1st rate |

| chs | |
|---|---|
| | From the cor to secs 31 & 32 on the South boundary of the Township (a ~~Post and~~ with pits & post in pit mound in good condition) I run North bet secs 31 & 32 |
| | Va 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E pit for cor to secs 29, 30, 31 & 32 |
| | Land rolling |
| | Soil 2nd rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet secs 29 & 32<br>Va 14°30'E |
| 40.00 | Set temporary 1/4 sec cor |
| 49.00 | Enter valley bears N W & S E |
| 80.00 | Intersected N & S line at a point 42 lks North of the cor to secs 28, 29, 32 & 33 from which cor I run<br>North 89°42' West on a true line bet secs 29 & 32<br>Va 14°30'E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 80.00 | Cor to secs 29, 30, 31 & 32<br>Land Rolling & level<br>Soil 2nd & 1st rule |

| chs | |
|---|---|
| | West on a random line bet secs 30 & 31<br>Va 14°30'E |
| 40.00 | Set temporary 1/4 sec cor |
| 77.63 | Intersected West boundary of the Township at a point 40 lks South of the cor to secs 30 & 31 (cor a ~~Post and~~ with pits & post in pit mound in good condition) from which cor I run<br>South 89°43' East on a true line bet secs 30 & 31<br>Va 14°30'E |
| 37.63 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 77.63 | Cor to secs 29, 30, 31 & 32<br>Land rolling<br>Soil 2nd rule |

Township No 22 North Range No 46 West of 6th PM

| chs | |
|---|---|
| | North bet Secs 29 & 30 Va 14°30' E |
| 22.00 | Enter swales bears N W & S E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep above Willow stake 2x2 in 2 ft long in S E pit for cor to Secs 19, 20, 29 & 30 |
| | Land rolling & level Soil 2nd & 1st rate |
| | Oct 9th 1879 |



| chs | |
|---|---|
| | East on a random line bet Secs 20 & 29 Va 14°30' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 80.10 | Intersects N & S line at a point 35 lks North of the cor to Secs 20, 21, 28 & 29 from which cor I run North 89°45' West on a true line bet Secs 20 & 29 Va 14°30' E |
| 40.05 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.10 | cor to Secs 19, 20, 29 & 30 |
| | Land level Soil 1st rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | West on a random line bet secs 19 & 30<br>Va 14° 30' E |
| 40.00 | Set temporary 1/4 sec cor |
| 77.70 | Intersected West boundary of the Township at a point 30 lks South of the cor to secs 19 & 30 (cor a ~~Post and~~ mound with pits & post in pit in good condition) from which cor I run<br>South 89° 47' East on a true line bet secs 19 & 30<br>Va 14° 30' E |
| 37.70 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 77.70 | cor to secs 19, 20, 29 & 30.<br>Land level<br>Soil 1st rate |

| chs | |
|---|---|
| | North bet secs 19 & 20<br>Va 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 69.00 | Leave valley bears N W & S E |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E pit for cor to secs 17, 18, 19 & 20<br>Land level<br>Soil 1st rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet secs 17 & 20<br>Va 14° 30' E |
| 40.00 | Set temporary 1/4 sec cor |
| 80.10 | Intersected N & S line at a point 56 lks North of the cor to secs 16, 17, 20 & 21 from whitch cor I run<br>North 89° 36' West on a true line bet secs 17 & 20<br>Va 14° 30' E |
| 40.05 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.10 | Cor to secs 17, 18, 19 & 20<br>Land rolling<br>Soil 2nd rate |

| chs | |
|---|---|
| | West on a random line bet secs 18 & 19<br>Va 14° 30' E |
| 21.00 | Enter valley bears N W & S E |
| 40.00 | Set temporary 1/4 sec cor |
| 77.55 | Intersected West boundary of the Township at a point 49 lks South of the cor to secs 18 & 19 (cor ~~Post and~~ with pits ~~[illegible]~~ & post in pit mound in good condition) from whitch cor I run<br>South 89° 39' East on a true line bet secs 18 & 19<br>Va 14° 30' E |
| 37.55 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 77.55 | Cor to secs 17, 18, 19 & 20<br>Land level<br>Soil 1st rate |

Township No 22 North Range No 46 West of 6th P Mer

| Chs | |
|---|---|
| | North bet Secs 17 & 18<br>Var 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in S E pit for Cor to Secs 7, 8, 17 & 18 |
| | Land rolling<br>Soil Sand rate |



| Chs | |
|---|---|
| | East on a random line bet Secs 8 & 17<br>Var 17° 30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.14 | Intersected N & S line at a point 28 lks north of the Cor to Secs 8, 9 16 & 17 from which Cor I run<br>North 89° 48' West on a true line bet Secs 8 & 17<br>Var 14° 30' E |
| 40.07 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.14 | Cor to Secs 7, 8, 17 & 18 |
| | Land rolling<br>Soil Sand rate |

Township No 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | West on a random line bet secs 7 & 18<br>Va 14° 30' E |
| 40.00 | Set temporary 1/4 sec cor |
| 77.36 | Intersected West boundary of the Township at a point 31 lks South of the cor to secs 7 & 18 (cor a ~~Post~~ with pits + post in pit Mound in good condition) from which cor I run<br>South 89° 47' East on a true line bet secs 7 & 18<br>Va 14° 30' E |
| 37.36 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 77.36 | Cor to secs 7, 8, 17 & 18<br>Fund rolling<br>Soil 2nd rate |



| chs | |
|---|---|
| | North bet secs 7 & 8<br>Va 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in SE pit for cor to secs 5, 6, 7 & 8<br>Fund rolling<br>Soil 2nd rate |

Township No 22 North Range No 46 West of 6th P M

| chs | East on a random line bet Secs 5 & 8<br>Var 14° 30' E |
|---|---|
| 40.00 | Set temporary 1/4 Sec cor |
| 80.00 | Intersected N & S line at a point 18 lks North of the cor to Secs 4, 5, 8 & 9 from which cor I run<br>North 89° 52' West on a true line bet Secs 5 & 8<br>Var 14° 30' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Cor to Secs 5, 6, 7 & 8<br>Land rolling<br>Soil 2nd rate |



| chs | West on a random line bet Secs 6 & 7<br>Var 14° 30' E |
|---|---|
| 40.00 | Set temporary 1/4 Sec cor |
| 77.00 | Intersected West boundary of the Township at a point 35 lks South of the cor to Secs 6 & 7 (cor a ~~Lost~~ with pits & post in mound in good condition) from which cor I run<br>South 89° 45' East on a true line bet Secs 6 & 7<br>Var 14° 30' E |
| 37.00 | Built mound of Earth 2 ft high from pits 14 x 24 x 12 in deep for 1/4 Sec cor |
| 77.00 | Cor to Secs 5, 6, 7 & 8<br>Land rolling<br>Soil 2nd rate |

Township No. 22 North Range No 46 West of 6th P M

| chs | |
|---|---|
| | North on a random line bet Secs 5 & 6 |
| | Na 14° 30' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.12 | Intersected North boundary of Township at a point 15 lks East of the Cor to Secs 5 & 6 (Cor a ~~Pit~~ with pits & post in pit & mound in good condition) from which Cor I run South 6' East on a true line bet Secs 5 & 6 |
| | Na 14° 30' E |
| 40.12 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in depth for 1/4 Sec Cor |
| 80.12 | Cor to Secs 5, 6, 7 & 8 |

Land rolling
Soil 2nd rate
Oct 10th 1879

## General Description

This Township has a large valley running from North West to South East on the South side of it the middle portion is high rolling Prairie with a good 2nd rate soil the soil in the valleys is 1st rate and well adaptted to agricultural purposes it is all covered with a good variety of grasses water stands on the surface in ponds at some seasons of the year but at the present they are dry
There is no timber or stone in the Township

List of names

A list of names of the individuals employed to assist in runing mesureing or marking the lines and corners described in the foregoing field notes of Township No 22 North of the base line of Range No 46 West of the 6th Principal Meridian showing the respective capacities in which they acted

William Stanley Chainman
Charles Richards Chainman
E. R. Jones Mound man
Henry Huffman Flagman

We hereby certify that we assisted

Stephen C. McElroy
Deputy U. S. Surveyor in surveying and subdivideing Township No 22 North of the base line of Range No 46 West of the 6th Principal Meridian in Nebr and that said Township has been to the best of our knowledge and belief well and faithfully surveyed and the



boundary monuments planted according to the instructions furnished by the Surveyor General of dimensions character construction and marking and in the manner as specifically described in the foregoing field notes

W. Stanley Chainman
Chas. Richards Chainman
E. R. Jones Mound man
Henry H. Huffman Flagman

Subscribed in my presence and sworn to before me this 16th day of October A.D. 1829

[illegible]
Notary Public

I Stephen C. McElroy
Deputy Surveyor do
solemnly swear that in pursuance
of a joint contract wherein
David V. Stephenson and
Stephen C. McElroy are joint
contractors with George H. Smith
Surveyor General for the
District of Nebraska and bearing
bearing date September 3rd
1879 I have well faithfully
and truly in my own proper
person and in strict conformity
to the instructions furnished
by the Surveyor General
the Surveying Manual and
the laws of the United States
Surveyed all those parts or portions
of Township No 22 North
of the base line of Range No 46
West of the 6th Principal Meridian
as are represented in the ongoing field notes as
having been surveyed under
my direction and I do

further solemnly swear that
all the corners of said surveys
have been established and
perpetuated in strict accordance
with the Surveying Manual print-
-ed instructions and special
instructions of the Surveyor
General of dimensions character
construction and marking
and in the manner as specifically
described in the foregoing
field notes and that the
foregoing are the true and original
field notes of said survey
Stephen C. McElroy
Deputy Surveyor
Sworn to before me and sub-
-scribed in my presence this 19th
day of November 1879.
Amos C. Jennings
Notary Public in and for
Richardson County State of Nebraska

Surveyor General's Office
Plattsmouth Neb. Jany 23d 1880

The forgoing field notes of the Survey & Subdivision of Township No 22 North of the Base Line, of Range No 16 West of the 6th Principal Meridian in Nebraska Executed by Stephen B McElroy Deputy Surveyor under Contract No 118 dated Sept. 3d 1879 in the Months of October 1879, having been critically Examined the necessary Corrections and Explanations made, the said field and other surveys they describe, are hereby approved.

Geo A Smith
Surveyor General

(3)

Field Notes
of
T. 23 N.
R. 46 W

Surveyed by
D. V. Stephenson

Under Contract No. 115

1880

Town No 23 N Range No 46 W

| | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 6 | 60 | 5 | 44 | 4 | 33 | 3 | 22 | 2 | 11 | 1 | |
| 59 | | 58 | | 43 | | 32 | | 21 | | 10 | |
| 7 | 57 | 8 | 42 | 9 | 31 | 10 | 20 | 11 | 9 | 12 | |
| 56 | | 55 | | 41 | | 30 | | 19 | | 8 | |
| 18 | 54 | 17 | 40 | 16 | 29 | 15 | 18 | 14 | 7 | 13 | |
| 53 | | 52 | | 39 | | 28 | | 17 | | 6 | |
| 19 | 51 | 20 | 38 | 21 | 27 | 22 | 16 | 23 | 5 | 24 | |
| 50 | | 49 | | 37 | | 26 | | 15 | | 4 | |
| 30 | 48 | 29 | 36 | 28 | 25 | 27 | 14 | 26 | 3 | 25 | |
| 47 | | 46 | | 35 | | 24 | | 13 | | 2 | |
| 31 | 45 | 32 | 34 | 33 | 23 | 34 | 12 | 35 | 1 | 36 | |



Field Notes

of the Survey and subdivision of Township No 23 N of Range No 46 W. of the 6th Principal Meridian in Nebraska.

Executed by D. V. Stephenson Deputy Surveyor and contract No 115 dated June 29th 1880.

Survey Commenced July 28th 1880

Survey Completed August 1st 1880

List of Names of assistants

| | |
|---|---|
| Fred Hage | Chainman |
| W. B. Bouster | Chainman |
| James Carroll | Moundsman |
| Oscar Boylan | Flagman |

Township No. 23 N.

Range No. 46. W. of 6th P. M.

Chs

To determine the proper adjustment of my Compass for the subdivision of this Township I commenced at the South East cor of the Township and ran North on a blank line along the East boundary of Sec. 36.

Va 14° 25' E.

40.03 To the 1/4 Sec Cor.

80.06 To the Cor to Secs. 25 & 36

Therefore my Compass is in proper adjustment

Township No 23 N.

| Chs | |
|---|---|
| | From the Cor to Secs 35 & 36 on the South boundary of the Township (Cor a mound and pits with post in pit in good condition) I run North bet Secs 35 & 36. Va 14° 25' E. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor. |
| 80.00 | Deposited charcoal Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for Cor. to Secs 25. 26. 35 & 36. Land Rolling Soil 2nd rate |



Range No 46 W. of the 6th P. M.

| Chs | |
|---|---|
| | East on a random line bet. Secs. 25 & 36 Va 14° 25' E. |
| 35.00 | Enter Valley bears N.E. & S. |
| 40.00 | Set temporary ¼ Sec Cor |
| 68.00 | Leave Valley bears N.E. & S. |
| 80.00 | Intersected East boundary of the Township at a point 8 Chs South of the Cor to Secs 25 & 36 (Cor a mound and pits with post in pit in good condition) From which Cor I run S. 89° 57' West on a true line bet Secs. 25 & 36 Va 14° 25' E. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor |
| 80.00 | Cor to Secs 25. 26. 35 & 36. Land level and rolling Soil 1st and 2nd rate |

Township No. 23 N.

| Chs | |
|---|---|
| | North bet Secs 25 + 26<br>Va 14° 25' E. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor |
| 80.00 | Deposited Charcoal<br>Built mound of Earth 2½ ft high from pits 18 + 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S. E. pit for Cor to Secs 23 24. 25 + 26.<br>Land Rolling<br>Soil 2nd Rate |



Range No. 46. W. of 6th P. M.

| Chs | |
|---|---|
| | East on a random line bet Secs 24 + 25<br>Va 14° 25' E. |
| 40.00 | Set temporary ¼ Sec. Cor |
| 80.18 | Intersected East boundary of the Township at a point 2 Chs north of the Cor. to Secs 24 + 25<br>(Cor a mound and pits with post in pit in good condition)<br>From which Cor. I run<br>N. 89° 50' West on a true line bet. Secs 24 + 25<br>Va 14° 25' E. |
| 40.09 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor. |
| 80.18 | Cor to Secs 23. 24. 25 + 26<br>Land Rolling<br>Soil 2nd Rate |

Township No. 23 N.

| Chs | |
|---|---|
| | North bet Secs 23 & 24<br>Va 14° 25' E. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 55.00 | Entr Valley bears N. W. & S. E. |
| 80.00 | Deposited Charcoal<br>Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep. Drove Willow Stake 2 x 2 in 2 ft long in S. E pit for Cor to Secs 13. 14. 23 & 24<br>Land level and Rolling<br>Soil 1st and 2nd Rate |



Range No. 46. W. of 6th P. M.

| Chs | |
|---|---|
| | East on a random line bet Secs 13. & 24.<br>Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec. Cor |
| 46.00 | Leave Valley bears N. W. & S. E. |
| 80.46 | Intersected East boundary of the Township at a point 42.46 North of the Cor to Secs 13 & 24 (Cor a mound and pits with post in pit in good condition)<br>From which Cor I run N. 89° 42' West on a true line bet Secs 13 & 24<br>Va 14° 25' E. |
| 40.23 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80.46 | Cor. to Secs 13. 14. 23 & 24<br>Land Level and Rolling<br>Soil 1st and 2nd Rate<br>July 28-1880 |

| Chs | |
|---|---|
| | North bet Secs 13 + 14<br>Va 14° 25' E. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80.00 | Deposited Charcoal<br>Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep above Willow Stake 2 x 2 in 2 ft long in S. E. pit for Cor to Secs. 11. 12, 13 + 14<br>Land Level<br>Soil 1st Rate |



| Chs | |
|---|---|
| | East on a random line bet Secs 12 + 13<br>Va 14° 25' E. |
| 10.00 | Leave Valley bears N. W + S. E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.23 | Intersected East boundary of the Township at a point 30 Chs North of the Cor to Secs. 12 + 13 (Cor a mound and pits with post in pit in good Condition)<br>From which Cor I run<br>N. 89° 47' West on a true line bet Secs 12 + 13<br>Va 14° 25' E |
| 40.11½ | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.23 | Cor to Secs. 11. 12. 13 + 14<br>Land Level and Rolling<br>Soil 1st and 2nd Rate |

Township No. 23. N

| Chs | |
|---|---|
| | North bet Secs. 11 + 12 Va 14° 25' E. |
| 8.00 | Leave Valley bears N.W. + S.E. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited Charcoal Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Stake (Willow) 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 1. 2. 11 + 12 Land Rolling Soil 2nd Rate |



Range No. 46 W. of 6th P. M.

| Chs | |
|---|---|
| | East on a random line bet Secs 1 + 12 Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.34 | Intersected East boundary of the Township at a point 32 lks North of the Cor. to Secs 1 + 12 From which Cor. I run N. 89° 46' West on a true line bet Secs 1 + 12 Va 14° 25' E. |
| 40.17 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.34 | Cor to Secs 1. 2. 11 + 12 Land Rolling Soil 2nd Rate |

| Chs | |
|---|---|
| | North on a random line bet Secs. 1 + 2 Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor. |
| 80.00 | Intersected North boundary of the Township at a point 38 lks East of the Cor to Secs 1 + 2 (Cor a mound and pits with post in pit in good Condition) From which Cor I run S. 13' West on a true line bet Secs 1 + 2 Va 14° 25' E. |
| 40.00 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Cor to Secs 1. 2. 11 + 12 Land Rolling Soil 2nd Rate |

| Chs | |
|---|---|
| | From the Cor to Secs 34 + 35 on the South boundary of the Township (Cor a mound and pits with post in pit in good Condition) I run North on a true line bet Sec 34 + 35. Va 14° 25' E. |
| 40.00 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80.00 | Deposited Charcoal Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 26. 27. 34 + 35 Land Rolling Soil 2nd Rate |

| Chs | |
|---|---|
| | East on a random line bet Secs. 26 + 35 Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.84 | Intersected N. + S. line at a point 28 lks North of the Cor to Secs. 25. 26. 35 + 36 From which Cor I run N. 89° 48' West on a true line bet. Secs. 26 + 35 Va 14° 25' E |
| 39.92 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 79.84 | Cor to Secs. 26. 27. 34 + 35 Land Rolling Soil 2nd Rate July 28th 1880 |

| Chs | |
|---|---|
| | North bet Secs 26 + 27 Va 14° 25' E. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S. E. pit for Cor to Secs. 22. 23. 26 + 27. Land Rolling Soil 2nd Rate |

| | | |
|---|---|---|
| Chs | East on a random line bet Secs 23 & 26 Va 14° 25' E. | |
| 40.00 | Set temporary 1/4 Sec Cor. | |
| 79.46 | Intersected N & S. line at a point 16 lks South of the Cor to Secs. 23. 24. 25 & 26 From which Cor I run S. 89° 53' West on a true line bet Secs 23 & 26 Va 14° 25' E. | |
| 39.73 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor | |
| 79.46 | Cor to Secs 22. 23. 26 & 27 Land Rolling Soil 2nd Rate | |

| | |
|---|---|
| Chs | North bet Secs. 22 & 23 Va 14° 25' E. |
| 40.00 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Drove Stake (Willow 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 14. 15. 22 & 23 Land Rolling Soil 2nd Rate |

Township No. 23. N

| Chs | |
|---|---|
| | East on a random line bet Secs. 14 + 23. Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec. Cor |
| 53.00 | Enter Valley bears N.W + S.E. |
| 79.50 | Intersected N + S. line at a point 35 lks South of the Cor to Secs. 13. 14. 23 + 24 From which Cor I run S. 89° 45' West on a true line bet Secs 14 + 23 Va 14° 25' E. |
| 39.75 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.50 | Cor to Secs. 14. 15. 22 + 23 Land. Level + rolling Soil 1st and 2nd Rate |



Range No. 46 W. of the 6th P.M.

| Chs | |
|---|---|
| | North bet Secs. 14 + 15 Va 14° 25' E |
| 40.00 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor. |
| 64.00 | Enter Valley bears N. + S. E. |
| 80.00 | Deposited Charcoal Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft long in S.E. pit for Cor to Secs. 10 11 14 + 15 Land Level and Rolling Soil 1st and 2nd Rate |

Township No 23 N.

| Chs | |
|---|---|
| | East on a random line bet Secs 11 & 14 Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor. |
| 79.81 | Intersected N & S. line at a point 7 lks South of the Cor to Secs. 11. 12. 13 & 14 From which Cor I run S. 89° 57' West on a true line bet Secs 11 & 14 Va 14° 25' E |
| 39.90½ | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 79.81 | Cor to Secs 10. 11 14 & 15 Land Level Soil 1st Rate |



Range No 46 W. of 6th P. M.

| Chs | |
|---|---|
| | North bet Secs 10 & 11 Va 14° 25' E |
| 30.00 | Leave Valley bears E & W. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80.00 | Deposited charcoal Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Willow Stake in S.E. pit for Cor to Secs 2. 3. 10 & 11 Land Level and Rolling Soil 1st and 2nd Rate |

| Ch | Chs | |
|---|---|---|
| | | East on a random line bet Secs 2 & 11 Va 14°25' E. |
| 4 | 40.00 | Set temporary 1/4 Sec Cor |
| 7 | 79.67 | Intersected N & S. line at a point 20 lks South of the Cor to Secs 1.2.11 & 12 From which Cor I run S. 89°51' West on a true line bet Secs 2 & 11 Va 14°25' E |
| 3 | 39.83½ | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor. |
| 7 | 79.67 | Cor to Secs 2.3.10 & 11 Land Rolling Soil 2nd Rate |

| Chs | |
|---|---|
| | North on a random line bet Secs 2 & 3 Va 14°25' E. |
| 40.00 | Set temporary 1/4 Sec. Cor |
| 80.14 | Intersected North boundary of the Township at a point 10 lks East of the Cor to Secs 2 & 3. (Cor a mound and pits with post in pit in good condition) From which Cor I run S. 4' East on a true line bet Secs 2 & 3. Va 14°25' E. |
| 40.14 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor. |
| 80.14 | Cor to Secs 2.3.10 & 11 Land Rolling Soil 2nd Rate |

| Chs | |
|---|---|
| | From the Cor to Secs 33+34 on the South boundary of the Township (Cor a mound and pits with post in pit in good Condition) I run North bet Secs 33+34 Va 14° 25' E. |
| 40,00 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80,00 | Deposited Charcoal Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft long in S. E. pit for Cor to Secs 27, 28, 33+34 Land Rolling Soil 2nd Rate |

| Chs | |
|---|---|
| | East on a random line bet Secs. 27+34 Va 14° 25' E. |
| 40,00 | Set temporary 1/4 Sec Cor. |
| 80,28 | Intersected N+S line at a point 10 lks South of the Cor. to Secs 26, 27, 34+35 From which Cor I run S. 89° 56' West on a true line bet Secs 27+34 Va 14° 25' E. |
| 40,14 | Built mound of Earth 2 1/2 ft high from pits 18 + 24 x 12 in deep for 1/4 Sec. Cor. |
| 80,28 | Cor to Secs 27, 28, 33+34 Land Rolling Soil 2nd Rate |

Township No. 23 N.

| Chs | |
|---|---|
| | North bet Secs 27 + 28<br>Va 14° 25' E. |
| 40,00 | Built mound of Earth 2½ high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80,00 | Deposited Charcoal Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep. Drove Willow Stake 2 x 2 in 2 ft long in S. E pit for Cor to Secs 21, 22, 27 + 28<br>Land Rolling<br>Soil 2nd Rate |
| | July 29th 1880 |



Range No. 46 W of 6th P. M.

| Chs | |
|---|---|
| | East on a random line bet Secs 22 + 27<br>Va 14° 25' E |
| 40,00 | Set temporary 1/4 Sec Cor |
| 80,64 | Intersected N + S. line at a point 45 lks North of the Cor to Secs 22, 23, 26 + 27<br>From which Cor I run N. 89° 41' West on a true line bet Secs 22 + 27<br>Va 14° 25' E. |
| 40,32 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80,64 | Cor to Secs 21, 22, 27 + 28.<br>Land Rolling<br>Soil 2nd Rate |

| Chs | |
|---|---|
| | North bet Secs 21 + 22<br>Va 14° 25' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80.00 | Deposited Charcoal<br>Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 15. 16. 21 + 22.<br>Land Rolling<br>Soil 2nd Rate |

| Chs | |
|---|---|
| | East on a random line bet Secs 15 + 22<br>Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.24 | Intersected N. + S. line at a point 26 lks North of the Cor to Secs 14. 15. 22 + 23<br>From which Cor I run<br>N. 89° 49' West on a true line bet Secs 15 + 22<br>Va 14° 25' E. |
| 40.12 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor. |
| 80.24 | Cor to Secs 15. 16. 21 + 22<br>Land Rolling<br>Soil 2nd Rate |

| Chs | |
|---|---|
| | North bet Secs 15 + 16<br>Va 14° 25' E. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 68.00 | Entr Valley bears E + W. |
| 80.00 | Deposited charcoal<br>Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft long in S. E. pit for Cor to Secs 9. 10. 15 + 16.<br>Land Level and rolling<br>Soil 1st + 2nd Rate |

| Chs | |
|---|---|
| | East on a random line bet Secs 10 + 15<br>Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.16 | Intersected N + S. line at a point 38 lks North of the Cor to Secs 10. 11. 14 + 15<br>From which Cor I run N. 89° 44' West on a true line bet Secs. 10 + 15<br>Va 14° 25' E. |
| 40.08 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.16 | Cor to Secs 9. 10 15 + 16<br>Land Level<br>Soil 1st Rate |

| Chs | |
|---|---|
| | North bet Secs 9 + 10<br>Va 14° 25' E. |
| 26.00 | Leave Valley bears. N. W + E. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal<br>Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft long in S. E. pit for Cor to Secs. 3. 4. 9 + 10<br>Land Level and rolling<br>Soil 1st and 2nd Rate |

| Chs | |
|---|---|
| | East on a random line bet Secs 3 + 10<br>Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor. |
| 80.00 | Intersected N + S. line at a point 11 lks North of the Cor to Secs 2. 3. 10 + 11<br>From which Cor I run N. 89° 55' West on a true line bet Secs 3 + 10<br>Va 14° 25' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Cor to Secs 3. 4. 9 + 10<br>Land Rolling<br>Soil 2nd Rate |

| chs | |
|---|---|
| | North on a random line bet Secs. 3 + 4 Va 14° 25' E |
| 40.00 | Set temporary 1/4 Sec Cor. |
| 79.94 | Intersected North boundary of the Township at the Cor to Secs 3 + 4 (Cor a mound and pits with post in pit in good condition) From which Cor I run S. on a true line bet Secs 3 + 4 Va 14° 25' E. |
| 39.94 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor. |
| 79.94 | Cor to Secs 3. 4. 9 + 10 Land Rolling Soil 2nd Rate |

| chs | |
|---|---|
| | From the Cor to Secs 32 + 33 on the South boundary of the Township (Cor a mound and pits with post in pit in good condition) I run North bet Secs 32 + 33. Va 14° 25' E. |
| 40.00 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80.00 | Deposited Charcoal. Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 28. 29. 32 + 33 Land Level Soil 1st Rate |

| Chs | |
|---|---|
| | East on a random line bet Secs 28 + 33 Va 14° 25' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 48.00 | Leave Valley bears N + S. |
| 80.25 | Intersected N + S. line at a point 31 lks North of the Cor to Secs 27. 28. 33 + 34 From which Cor I run N. 89° 47' West on a true line bet Secs 28 + 33 Va 14° 25' E |
| 40.12½ | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.25 | Cor to Secs 28. 29. 32 + 33 Land Level and Rolling Soil 1st and 2nd Rate |

| Chs | |
|---|---|
| | North bet Secs 28 + 29 Va 14° 25' E. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 65.00 | Leave Valley bears N.E. + S.W. |
| 80.00 | Deposited Charcoal Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Dover Willow Stake 2 x 2 in 2 ft long in S.E pit for Cor to Secs 20. 21. 28 + 29. Land Level Soil 1st Rate |

| Chs | |
|---|---|
| | East on a random line bet Secs 21 + 28<br>Va 14° 25' E. |
| 10.00 | Enter Valley bears N + S. W. |
| 36.00 | Leave Valley bears N + S. E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.33 | Intersected N + S. line at a point 36 lks South of the Cor to Secs. 21, 22, 27 + 28<br>From which Cor I run S. 89° 45' West on a true line bet Secs 21 + 28<br>Va 14° 25' E. |
| 40.16½ | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80.33 | Cor to Secs. 20, 21, 28 + 29<br>Land Level and Rolling<br>Soil 1st and 2nd Rate |

| Chs | |
|---|---|
| | North bet Secs 20 + 21<br>Va 14° 25' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80.00 | Deposited charcoal<br>Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in S. E. pit for (Cor) to Secs 16, 17, 20 + 21<br>Land Rolling<br>Soil 2nd Rate<br><br>July 30th 1880 |

| chs | |
|---|---|
| | East on a random line bet Secs 16 & 21 Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.00 | Intersected N & S. line at a point 61 lks North of the Cor to Secs 15. 16. 21 & 22 From which Cor I run N. 89° 34' West on a true line bet Secs 16 & 21 Va 14° 25' E |
| 40.00 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Cor to Secs 16. 17. 20 & 21 Land Rolling Soil 2nd Rate |

| chs | |
|---|---|
| | North bet Secs 16 & 17 Va 14° 25' E. |
| 40.00 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 56.00 | Entr Valley bears E & W. |
| 80.00 | Deposited charcoal Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 8. 9. 16 & 17. Land Level and Rolling Soil 1st and 2nd Rate |

| Chs | |
|---|---|
| | East on a random line bet Secs 9 + 16<br>Va 14° 25' E. |
| 40,00 | Set temporary 1/4 Sec Cor |
| 80,68 | Intersected N + S. line at a point 42 lks North of the Cor to Secs 9, 10, 15 + 16<br>From which Cor I run N. 89° 42' West on a true line bet Secs 9 + 16<br>Va 14° 25' E |
| 40,34 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80,68 | Cor to Secs 8, 9, 16 + 17.<br>Land Level<br>Soil 1st Rate |



| Chs | |
|---|---|
| | North bet Secs 8 + 9<br>Va 14° 25' E. |
| 40,00 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80,00 | Deposited charcoal<br>Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft long in S. E pit for Cor to Secs 4, 5, 8, + 9.<br>Land Level<br>Soil 1st Rate |

| Chs | |
|---|---|
| | East on a random line bet Secs 4 + 9. Va 14° 25' E. |
| 36.00 | Leave Valley bears N.W + S.E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.12 | Intersected N + S. line at a point 28 lks North of the Cor to Secs 3. 4. 9 + 10. From which Cor I run N. 89° 48' West on a true line bet Secs 4 + 9 Va 14° 25' E. |
| 40.06 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80.12 | Cor to Secs 4. 5. 8 + 9. Land Level and Rolling Soil 1st and 2nd Rate |



| Chs | |
|---|---|
| | North on a random line bet Secs 4 + 5 Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor. |
| 66.00 | Leave Valley bears N.W. + S.E. |
| 79.70 | Intersected North boundary of the Township at a point 18 lks West of the Cor to Secs 4 + 5 (Cor a mound and pits with post in pit in good condition) From which Cor I run S. 8' West on true line bet Secs 4 + 5 Va 14° 25' E |
| 39.70 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.70 | Cor to Secs 4. 5. 8 + 9 Land Level Soil 1st Rate |

| Chs | |
|---|---|
| | From the Cor to Secs 31 + 32 on the South boundary of the Township (Cor a Mound and pits with post in pit in good condition) I run North on a true line bet Secs 31 + 32 Va 14° 25' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S. E. pit for Cor to Secs 29. 30. 31 + 32 Land Rolling Soil 2nd Rate |

| Chs | |
|---|---|
| | East on a random line bet Secs 29 + 32 Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 59.00 | Entr Valley bears N + S |
| 79.86 | Intersected N + S. line at a point 15 lks North of the Cor to Secs 28. 29. 32 + 33. From which Cor I run N. 89° 54' West on a true line bet Secs 29 + 32 Va 14° 25' E. |
| 39.93 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.86 | Cor to Secs 29. 30. 31 + 32. Land Level and Rolling Soil 1st + 2nd Rate |

| Chs | |
|---|---|
| | West on a random line bet Secs 30 + 31 Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 77.54 | Intersected West boundary of the Township at a point 25 lks South of the Cor to Secs 30 + 31 From which Cor I run S. 89° 49' East on a true line bet Secs 30 + 31 Va 14° 25' E |
| 37.54 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 77.54 | Cor to Secs 29. 30. 31 + 32. Land Rolling Soil 2nd Rate |

| Chs | |
|---|---|
| | North bet Secs 29 + 30 Va 14° 25' E. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80.00 | Deposited Charcoal Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft Long in S. E. Pit for Cor to Secs 19. 20. 29 + 30. Land Rolling Soil 1st Rate |

Surv 31st 1880

| Chs | |
|---|---|
| | East on a random line bet Secs 20 & 29 Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.74 | Intersected N & S. line at a point 27 lks South of the Cor to Secs 20, 21, 28 & 29. From which Cor I run S. 89° 48' West on a true line bet Secs 20 & 29 Va 14° 25' E. |
| 39.87 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.74 | Cor to Secs. 19, 20, 29 & 30 Land Rolling Soil 2nd Rate |



| Chs | |
|---|---|
| | West on a random line bet Secs. 19 & 30 Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 77.60 | Intersected West boundary of the Township at a point 14 lks South of the Cor to Secs 19 & 30 (Cor a mound and pits with post in pit in good condition) From which Cor I run S. 89° 54' East on a true line bet Secs 19 & 30 Va 14° 25' E |
| 37.60 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 77.60 | Cor to Secs 19, 20, 29 & 30 Land Rolling Soil 2nd Rate |

| Chs | |
|---|---|
| | North bet Secs 19 + 20<br>Va 14° 25' E. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor |
| 80.00 | Deposited charcoal<br>Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft long in S. E. pit for Cor to Secs 17. 18. 19 + 20<br>Land Rolling<br>Soil 2nd Rate |

| Chs | |
|---|---|
| | East on a random line bet Secs 17 + 20<br>Va 14° 25' E. |
| 40.00 | Set temporary ¼ Sec Cor |
| 79.61 | Intersected N + S. line at a point 49 lks South of Cor to Secs 16. 17. 20 + 21.<br>From which Cor I run S. 89° 39' West on a true line bet Secs 17 + 20<br>Va 14° 25' E. |
| 39.80½ | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor |
| 79.61 | Cor to Secs 17. 18. 19 + 20<br>Land Rolling<br>Soil 2nd Rate |

| Chs | |
|---|---|
| | West on a random line bet Secs 18 + 19 Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 78.29 | Intersected West boundary of the Township at a point 35 lks North of the Cor to Secs 18 + 19. (Cor a mound and pits with post in pit in good condition) From which Cor I run N. 89° 45' East on a true line bet Secs 18 + 19. Va 14° 25' E |
| 38.29 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 78.29 | Cor to Secs 17.18.19 + 20. Land Rolling Soil 2nd Rate |



| Chs | |
|---|---|
| | North bet Secs 17 + 18 Va 14° 25' E. |
| 40.00 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80.00 | Deposited charcoal Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Drove Willow Stake 2 x 2 in 2 ft long in S. E. pit for Cor to Secs. 7.8.17 + 18 Land Rolling Soil 2nd Rate |

Township No. 23 N.

| chs | |
|---|---|
| | East on a random line bet Secs 8 & 17 Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 58.00 | Enter Valley bears N.W. & S.E. |
| 79.70 | Intersected N & S. line at a point 31 lks South of the Cor to Secs 8. 9. 16 & 17 From which Cor I run S. 89° 47' West on a true line bet Secs 8. & 17. Va 14° 25' E. |
| 39.85 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.70 | Cor to Secs 7. 8. 17 & 18. Land Level and Rolling Soil 1st and 2nd Rate |



Range No. 46 W of 6th P. M.

| chs | |
|---|---|
| | West on a random line bet Secs. 7 & 18. Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor. |
| 78.90 | Intersected West boundary of the Township at a point 18 lks North of the Cor to Secs. 7 & 18 (Cor a mound and pits with post in pit in good condition) From which Cor I run N. 89° 52' East on a true line bet Secs 7 & 18 Va 14° 25' E |
| 38.90 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 78.90 | Cor to Secs 7. 8. 17 & 18 Land Rolling Soil 2nd Rate |

| Chs | |
|---|---|
| | North bet Secs 7 + 8<br>Va 14° 25' E. |
| 29.00 | Enter Valley bears E + W. |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80.00 | Deposited Charcoal<br>Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep. Drove Willow Stake 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 5 6. 7 + 8.<br>Land Level and rolling<br>Soil 1st and 2nd Rate |

| Chs | |
|---|---|
| | East on a random line bet Secs 5 + 8<br>Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.26 | Intersected N + S. line at a point 17 lks South of the Cor to Secs. 4. 5. 8 + 9<br>From which Cor I run S. 89° 53' West on a true line bet Secs 5 + 8.<br>Va 14° 25' E. |
| 40.13 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.26 | Cor to Secs 5. 6. 7 + 8.<br>Land Level<br>Soil 1st Rate |

| | |
|---|---|
| chs | West on a random line bet Secs 6 & 7. Va 14° 25' E. |
| 40.00 | Set temporary 1/4 Sec Cor. |
| 79.40 | Intersected West boundary of the Township at a point 7 chs North of the Cor to Secs 6 & 7. (Cor a mound and pits with post in pit in good Condition) From which Cor I run N. 89° 57' East on a true line bet Secs 6 & 7. Va 14° 25' E. |
| 39.40 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.40 | Cor to Secs 5.6.7 & 8. Land Level Sol 1st Rate |



| | |
|---|---|
| chs | North on a random line bet. Secs 5 & 6. Va 14° 25' E. |
| 32.00 | Leave Valley bears N.E & W. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.08 | Intersected North boundary of the Township at a point 20 lks West of the Cor to Secs 5 & 6. (Cor a mound and pits with post in pit in good Condition) From which Cor I run S. 10' West on a true line bet Secs 5 & 6. Va 14° 25' E. |
| 40.08 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor. |
| 80.08 | Cor to Secs 5.6.7 & 8. Land Level and Rolling Soil 1st and 2nd Rate August 1880 |

## General Description

This Township is about 2/3rds high rolling land with good 2nd Rate Soil, and 1/3rd Valley land with rich 1st rate Soil The whole Township is suitable for agricultural purposes.

There is neither living water or timber, but water can be had very near the surface

# List of Names

A list of the Names of the individuals employed to assist in running measuring or marking the lines and Corners described in the foregoing field Notes of Township No. 23 North of the base line of Range No. 46 West of the 6th principal Meridian Showing the respective capacities in which they acted

Fred Haye Chainman
W. B. Brunet Chainman
James Carroll Moundsman
Oscar Boylan Flagman

We hereby certify that we assisted David V. Stephenson U.S. Deputy Surveyor in Surveying and subdividing Township No. 23 North of the base line of Range No. 46 West of the 6th Principal Meridian, and that said Township has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by The Surveyor General of dimensions character construction and marking and in the manner as especially described in the foregoing field notes

Fred Haye — Chainman
W B Brunet — "
James Carroll — Moundsman
Oscar Boylan — Flagman

Subscribed in my presence and sworn to before me this 20th day of September AD 1880 —

[illegible]
Notary Public

I David V. Stephenson, Deputy Surveyor, do solemly swear, that in pursuance of a joint Contract, wherein David V. Stephenson is ~~joint~~ contractor with Geo. S. Smith, United States Surveyor General for the District of Nebraska, and Iowa, being dated June 29th 1880. I have well, faithfully and truly, in my own proper person, and in strict conformity with instructions furnished by the Surveyor General, the surveying manual and the laws of the United States, surveyed all those parts or portions of Township No 23. North of the base line of Range No 46. West of the 6th Principal Meridian in Nebraska, that are represented in the foregoing field notes, as having been surveyed under my direction, and I further solemly swear that all the corners of said survey have been established and perpetuated in strict accordance with the surveying manual, printed instructions and special instructions of the Surveyor General, of dimensions, character, construction and marking, and in the manner as specially described in the foregoing field notes, and that the foregoing are the true and original field notes of said survey

David V Stephenson
Deputy Surveyor

Sworn to and subscribed before me in my presence this 16th day of December A.D. 1880

Geo S Smith
U S Surveyor Genl

Surveyor General's Office
Plattsmouth Neb. Dec 31st 1880

The foregoing field notes of the Survey & Subdivision of Township No 23. North of the Base Line, of Range No 16 West of the 6th P.M. in Nebraska Executed by David H. Stephenson Deputy Surveyor under his Contract No 115 Dated June 29th 1880, in the months of July & August 1880. having been Officially Examined, the necessary Corrections & Explanations made, the said Field Notes & the Survey they describe are hereby approved.

Geo D Smith
Surveyor General

(4)

Field Notes
of
T. 24 N.
R. 46 W
Surveyed by
D. V. Stephenson
under Contract No. 115
1880

T 24 N., R 46 W

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| 6 | 60 | 5 | 44 | 4 | 33 | 3 | 22 | 2 | 11 | 1 |
| 59 | | 58 | | 43 | | 32 | | 21 | | 10 |
| 7 | 57 | 8 | 42 | 9 | 31 | 10 | 20 | 11 | 9 | 12 |
| 56 | | 55 | | 41 | | 30 | | 19 | | 8 |
| 18 | 54 | 17 | 40 | 16 | 29 | 15 | 18 | 14 | 7 | 13 |
| 53 | | 52 | | 39 | | 28 | | 17 | | 6 |
| 19 | 51 | 20 | 38 | 21 | 27 | 22 | 16 | 23 | 5 | 24 |
| 50 | | 49 | | 37 | | 26 | | 15 | | 4 |
| 30 | 48 | 29 | 36 | 28 | 25 | 27 | 14 | 26 | 3 | 25 |
| 47 | | 46 | | 35 | | 24 | | 13 | | 2 |
| 31 | 45 | 32 | 34 | 33 | 23 | 34 | 12 | 35 | 1 | 36 |

Field notes

of the

Survey and Subdivision

of

Township No 24 North of the base line of Range No 46 West of the 6th Principal Meridian in Nebraska

Executed by

David R Stephenson

U S. Deputy Surveyor

Under Contract No 115

dated June 29th 1880

Survey commenced

July 12th 1880

Survey completed

July 16th 1880

List of names of assistants

Fred. Haze. Chainman

W.B. Bruner Chainman

James Carrol Moundman

Oscar Boylen Flagman

Township No 24 North of Range No 46 West of 6th P M

| chs | |
|---|---|
| | To determine the proper adjustment of my compass for the subdivision of this Township I commenced at the South East cor and run North on a blank line along the East boundary of Sec 36 |
| | Ver 14°40' E |
| 40.12 | To the ¼ Sec cor |
| 80.16 | To the cor to Secs 25 & 36 |
| | Therefore my compass is in proper adjustment |

Township No 24 North of

| chs | |
|---|---|
| | From the cor to Secs 35 & 36 on the South boundary of the Township (cor a mound and pits with Post in pit in good condition) I run North on a true line bet Secs 35 & 36 |
| | Var 14° 40' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep above Willow stake 2×2 in 2 ft long in SE pit for cor to Secs 25. 26. 35 & 36 |
| | Land rolling |
| | Soil 2nd rate |



Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet Secs 25 & 36 |
| | Var 14° 40' E |
| 40.00 | Set temporary ¼ Sec Cor |
| 80.32 | Intersected East boundary of Township at a point 28 lks North of the cor to Secs 25 & 36 (cor a mound and pits with post in pit in good condition) from which cor I run North 89° 48' West on a true line bet Secs 25 & 36 |
| | Var 14° 40' E |
| 40.16 | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor |
| 80.32 | Cor to Secs 25. 26. 35 & 36 |
| | Land rolling |
| | Soil 2nd rate |

Township No 24 North of

| chs | |
|---|---|
| | North bet Secs 25 & 26 Var 14°40' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor |
| 41.50 | Enter Valley bears N W & S E |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Cottonwood stake 2x2 in 2 ft long in S E pit for cor to Secs 23, 24, 25 & 26 |
| | Land rolling & level Soil 2nd & 1st rate |



Range No 46 West of 6th P M

| chs | |
|---|---|
| | East on a random line bet Secs 24 & 25 Var 14°40' E |
| 40.00 | Set temporary ¼ Sec Cor |
| 80.24 | Intersected East boundary of Township at a point 46 lks North of the cor to Secs 24 & 25 (Cor a mound & pits with post in pit in good condition from which cor I run North 89°40' West on a true line bet Secs 24 & 25 Var 14°40' E |
| 40.12 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor |
| 80.24 | Cor to Secs 23, 24, 25 & 26 |
| | Land level Soil 1st rate |

Township No 24 North of

| Chs | |
|---|---|
| | North bet Secs 23 & 24 Var 14° 40' E |
| 14.00 | Leave valley bears East & West |
| 40.00 | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove cottonwood stake 2×2 in 2 ft long in SE pit for cor to Secs 13. 14. 23 & 24 |
| | Land rolling Soil 2nd rate |
| | Chainman 1890 |



Range No 46 West of 6th P M

| Chs | |
|---|---|
| | East on a random line bet Secs 13 & 24 Var 14° 40' E |
| 40.00 | Set temporary ¼ Sec cor |
| 79.90 | Intersected East boundary of Township at a point 21 Chs North of the cor to Secs 13 & 24 (cor a mound & pits with post in pit in good condition) from which cor I run North 89° 51' West on a true line bet Secs 13 & 24 Var 14° 40' E |
| 39.95 | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor |
| 79.90 | Cor to Secs 13. 14. 23 & 24 |
| | Land rolling Soil 2nd rate |

Township No 24 North of

| ch | |
|---|---|
| | North bet Secs 13 & 14<br>Var 14° 40' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor |
| 49.00 | Enter Valley bears N W & E |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for Cor to Secs 11. 12. 13 & 14 |
| | Land rolling & level<br>Soil 2nd & 1st rate |



Range No 46 West of 6th P M

| ch | |
|---|---|
| | East on a random line bet Secs 12 & 27<br>Var 14° 40' E |
| 40.00 | Set temporary ¼ Sec Cor |
| 60.04 | Intersected East boundary of Township at a point 27 lks North of the cor to Secs 13 & 24 (Cor a mound & pits with post in pit in good condition) from which cor I run North 89° 48' West on a true line bet Secs 13 & 24<br>Var 14° 40' E |
| 40.02 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor |
| 80.04 | Cor to Secs 11. 12. 13 & 14 |
| | Land level<br>Soil 1st rate |

Township No 24 North of

| Chs | |
|---|---|
| | North bet Secs 11 & 12<br>Var 14°40' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor |
| 68.50 | Leave valley bears N 4½° E |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in S E pit for cor to Secs 1.2.11 & 12 |
| | Land level<br>Soil 1st rate |



Range No 46 West of 6th P M

| Chs | |
|---|---|
| | East on a random line bet Secs 1 & 12<br>Var 14°40' E |
| 40.00 | Set temporary ¼ Sec Cor |
| 80.12 | Intersected East boundary of Township at a point 35 lks north of the cor to Secs 1 & 12 (Cor a mound & pits with post in pit in good condition) from which cor I run North 89°45' West on a true line bet Secs 1 & 12<br>Var 14°40' E |
| 40.06 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor |
| 80.12 | Cor to Secs 1.2.11 & 12 |
| | Land rolling<br>Soil 2nd rate |

Township No 24 North of

| chs | |
|---|---|
| | North bet Secs 1 & 2 on true line bra 14° 40' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ sec cor |
| 78.80 | Intersected 6th Standard Parallel north at a point 5.88 chs West of the cor to Secs 31 & 32 Township No 25 North of Range No 45 West of 6th P.M |
| | Deposited Charcoal built mound of Earth 2½ ft high from 3 pits 24x24x12 in deep drove Willow Stake 2x2x2 in 2 ft long marked CC in East pit for closing cor to Secs 1 & 2 |
| | Tained rolling |
| | Soil 2nd rate |



Range No 46 West of 6th P.M

| chs | |
|---|---|
| | From the cor to Secs 34 & 35 on the south boundary of the Township (cor a mound and pits with post in pit in good condition) I run North on a true line bet Secs 34 & 35 bra 14° 40' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in SE pit for cor to Secs 26, 27, 34 & 35 |
| | Tained rolling |
| | Soil 2nd rate |
| | July 12th 1880 |

Township No 24 North of

| ch | |
|---|---|
| | East on a random line bet Secs 26 & 35<br>Var 14°40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.80 | Intersected N & S line at a point 20 lks North of the cor to Secs 25. 26. 35 & 36<br>from which cor I run<br>North 89°57' West on a true line bet Secs 26 & 35<br>Var 14°40' E |
| 39.90 | Built mound of earth 2½ ft high from pits 18×124×12 in deep for 1/4 sec cor |
| 79.80 | Cor to Secs 26. 27. 34 & 35 |

Land rolling
Soil 2nd rate



Range No 46 West of 6th P M

| ch | |
|---|---|
| | North bet Secs 26 & 27<br>Var 14°40' E |
| 12.50 | Enter valley bears N W & S E |
| 40.00 | Built mound of earth 2½ ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 80.00 | Deposited charcoal built mound of earth 2½ ft high from pits 18×24×12 in deep drove Willow stake 2×2 in 2 ft long in S E pit for cor to Secs 22. 23. 26 & 27 |

Land level
Soil 1st rate

Township No 24 North of

| | |
|---|---|
| chs | East on a random line bet Secs 23 & 26<br>Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 79.94 | Intersected N & S line at a point 18 lks north of the cor to Secs 23. 24. 25 & 26 from which cor I run North 89° 52' West on a true line bet Secs 23 & 26<br>Var 14° 40' E |
| 39.97 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 79.94 | Cor to Secs 22. 23. 26 & 27 |

Land level
Soil 1st rate



Range No 46 West of 6th P M

| | |
|---|---|
| chs | North bet Secs 22 & 23<br>Var 14° 40' E |
| 11.00 | Leave valley bears N E & S W |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove cottonwood stake 2 x 2 in 2 ft long in S E pit for cor to Secs 14. 15. 22 & 23 |

Land rolling
Soil 2nd rate

Township No 24 North of

| | | |
|---|---|---|
| ch | ch | East on a random line bet Secs 14 & 23 Var 14° 40' E |
| 40. | 40.00 | Set temporary 1/4 Sec cor |
| 79 | 80.00 | Intersected N & S line at a point 8 lks South of the cor to Secs 13. 14. 23 & 24 from which cor I run South 89° 57' West on a true line bet Secs 14 & 23 Var 14° 40' E |
| 39 | 40.00 | Built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 79. | 80.00 | Cor to Secs 14. 15. 22 & 23 |

Land rolling
Soil 2nd rate



Range No 46 West of 6th PM

| | |
|---|---|
| ch | North bet Secs 14 & 15 Var 14° 40' E |
| 40.00 | Built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep chrone cottonwood stake 2x2 in 2 ft long in S E pit for cor to Secs 10. 11. 14 & 15 |

Land rolling
Soil 2nd rate

Township No 24 North of

| chs | chs | |
|---|---|---|
| | | East on a random line bet Secs 11 & 14 Va 14° 40' E |
| 40. | 8.00 | Enter Valley bears N W & S E |
| 79. | 40.00 | Set temporary 1/4 Sec cor |
| | 79.82 | Intersected N & S line at a point 14 lks North of the cor to Secs 11.12.13 & 14 from which cor I run North 89° 54' West on a true line bet Secs 11 & 14 Va 14° 40' E |
| 39 | | |
| | 39.91 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 79. | | |
| | 79.82 | Cor to Secs 10.11.14 & 15 |

Land rolling
Soil 2nd rate



Range No 46 West of 6th PM

| chs | |
|---|---|
| | North bet Secs 10 & 11 Va 14° 40' E |
| 7.00 | Enter Valley bears N W & S E |
| 40.00 | Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep above Cottonwood Stake 2 x 2 in 2 ft long in S E pit for cor to Secs 2.3.10 & 11 |

Land level
Soil 1st rate

Township No 24 North of

| | | |
|---|---|---|
| chs | chs | East on a random line bet Secs 2 & 11 Var 14° 40' E |
| 40. | 40.00 | Set temporary ¼ Sec cor |
| 79. | 70.00 | Seane Valley bears N W & S E |
| | 80.00 | Intersected N & S line at a point 10 lks North of the cor to Secs 1. 2. 11 & 12 from which cor I run North 89° 56' West on a true line bet Secs 2 & 11 Var 14° 40' E |
| | 40.00 | Built mound of earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor |
| 79. | 80.00 | cor to Secs 2. 3. 10 & 11 |

Tunet level
Soil 1st rate



Range No 46 West of 6th P M

| | | |
|---|---|---|
| chs | | North on true line bet Secs 2 & 3 Var 14° 40' E |
| | 40.00 | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor |
| | 79.06 | Intersected 6th Standard Parallel North at a point 5.40 chs West of the cor to Secs 31 & 36 Township No 25 North Ranges No 45 & 46 West of the 6th P M (cor agreeing with description given of it) Deposited charcoal built mound of Earth from 3 pits 18×24×12 in deep drove Hackberry Stake 2×2×2 in 2 ft long marked on in East pit for closing cor to Secs 2 & 3 |

Tunet level
Soil 1st rate

Township No 24 North of

| chs | |
|---|---|
| chs | From the cor to Secs 33 & 34 on the south boundary of the Township (cor a mound and pits with post in pit in good condition) I run North on a true line bet Secs 33 & 34<br>Var 14° 40' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor |
| 72.00 | Enter valley bears NE & SW |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for cor to 27, 28, 33 & 34 |
| | Land rolling<br>Soil Med rule |



Range No 46 West of 6th P M

| chs | |
|---|---|
| chs | East on a random line bet Secs 27 & 34<br>Var 14° 40' E |
| 14.00 | Leave valley bears NE & SW |
| 40.00 | Set temporary ¼ Sec cor |
| 79.67 | Intersected N & S line at a point 5 lks South of the cor to Secs 26, 27, 34 & 35 from which cor I run South 89° 58' West on a true line bet Secs 27 & 34<br>Var 14° 40' E |
| 39.83½ | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor |
| 79.67 | Cor to Secs 27, 28, 33 & 34 |
| | Land rolling<br>Soil Med rule |

Township No 24 North of

| chs | |
|---|---|
| | North bet Secs 27 & 28<br>Va 14°40'E |
| 34.00 | Leave Valley bears NE & SW |
| 40.00 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for cor to Secs 21.22.27 & 28 |
| | Land level & rolling<br>Soil 1st & 2nd rate |
| | July 13th 1880 |



Range No 46 West of 6th PM

| chs | |
|---|---|
| | East on a random line bet Secs 22 & 27<br>Va 14°40'E |
| 40.00 | Set temporary ¼ sec cor |
| 62.50 | Enter Valley bears NE & SW |
| 79.76 | Intersected N & S line at a point 26 lks North of the cor to Secs 22.23.26 & 27<br>from which cor I run<br>North 89°49' West on a true line bet Secs 22 & 27<br>Va 14°40'E |
| 39.88 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ sec cor |
| 79.76 | Cor to Secs 21.22.27 & 28 |
| | Land rolling<br>Soil 2nd rate |

Township No 24 North of

| chs | |
|---|---|
| | North bet Secs 21 & 22<br>Var 14° 40' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in. 2 ft long in S E pit for cor to Secs 15, 16, 21 & 22 |
| | Land rolling<br>Soil 2nd rate |



Range No 46 West of 6th PM

| chs | |
|---|---|
| | East on a random line bet Secs 15 & 22<br>Var 14° 40' E |
| 40.00 | Set temporary ¼ Sec cor |
| 79.70 | Intersected N & S line at a point 31 lks north of the cor to Secs 14, 15, 22 & 23 from which cor I run North 89° 47' West on a true line bet Secs 22 & 27<br>Var 14° 40' E |
| 39.85 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor |
| 79.70 | Cor to Secs 15, 16, 21 & 22 |
| | Land rolling<br>Soil 2nd rate |

Township No 24 North of

| chs | |
|---|---|
| chs | North bet Secs 15 & 16 Var 14° 40' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cottonwood stake 2x2 in 2 ft long in S E pit for cor to Secs 9.10.15 & 16 |
| | Land rolling Soil 2nd rate |



Range No 46 West of 6th PM

| chs | |
|---|---|
| chs | East on a random line bet Secs 10 & 15 Var 14° 40' E |
| 40.00 | Set temporary ¼ Sec cor |
| 79.64 | Intersected N & S line at a point 19 lks North of the cor to Secs 10.11.14 & 15 from which cor I run North 89°52' West on a true line bet Secs 10 & 15 Var 14° 40' E |
| 39.82 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor |
| 79.64 | Cor to Secs 9.10.15 & 16 |
| | Land rolling Soil 2nd rate |

Township No 24 North of

| chs | chs | North bet Secs 9 & 10 Var 14° 40' E |
|---|---|---|
| 40.0 | 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec cor |
| 79.9 | 64.50 | Enter valley bears E & W |
| | 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove cottonwood stake 2 x 2 in 2 ft long in SE pit for cor to Secs 3.4.9 & 10 |
| 99 | | Land rolling Soil 2nd rate |
| 79. | | |



Range No 46 West of 6th PM

| chs | East on a random line bet Secs 3 & 10 Var 14° 40' E |
|---|---|
| 40.00 | Set temporary ¼ Sec cor |
| 79.68 | Intersected N & S line at a point 15 lks South of the cor to Secs 2, 3, 10 & 11 from which cor I run South 89° 54' West on a true line bet Secs 3 & 10 Var 14° 40' E |
| 99.84 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec cor |
| 79.68 | Cor to Secs 3.4.9 & 10 |

Land level Soil 1st rate

| chs | |
|---|---|
| | North on true line bet secs 3 & 4<br>Va 14° 40' E |
| 23.00 | Leave valley bears NE & W |
| 40.00 | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ sec cor |
| 79.00 | Intersected 6th Standard Parallel North at a point 4.86 chs West of the cor to secs 35 & 36 Township No 25 North of Range No 46 West of 6th P M (cor corresponding with description given of it)<br>Deposited Charcoal built mound of Earth 2½ ft high from 3 pits 24×24×12 in deep drove Willow Stake 2×2×2 in 2 ft long marked CC in East pit for closing cor to secs 3 & 4<br>Land rolling<br>Soil 2nd rate |



| chs | |
|---|---|
| | From the cor to secs 32 & 33 on the south boundary of the Township (cor a mound & pits with post in pit in good condition) I run North on a true line bet secs 32 & 33<br>Va 14° 40' E |
| 26.00 | Enter valley bears NE & SW |
| 40.00 | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ sec cor |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in SE pit for cor to secs 28, 29, 32 & 33<br>Land level<br>Soil 1st rate |

Township no 24 North of

| chs | chs | |
|---|---|---|
| | | East on a random line bet secs 28 & 33 Va 14°40' E |
| 40.0 | 40.00 | Set temporary 1/4 sec cor |
| 79.8 | 80.10 | Intersected N & S line at a point 13 lks North of the cor to secs 27. 28. 32 & 33 from whitch cor I run North 89°54' West on a true line bet secs 28 & 33 Va 14°40' E |
| 39. | 40.05 | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 79. | 80.10 | cor to secs 28. 29. 32 & 33 |

Land level
Soil 1st rate



Range No 46 West of 6th PM

| chs | |
|---|---|
| | North bet secs 28 & 29 Va 14°40' E |
| 15.00 | Leave valley bears NE & SW |
| 40.00 | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in SE pit for cor to secs 20. 21. 28 & 29 |

Land rolling
Soil 2nd rate

July 14th 1880

Township No 24 North of Range No 46 West of 6th PM

| | | |
|---|---|---|
| chs | chs | East on a random line bet Secs 21 & 28 Var 14°40' E |
| 40.0 | 40.00 | Set temporary 1/4 Sec Cor |
| 79.8 | 80.00 | Intersected N & S line at a thin Cor to Secs 21.22.27 & 28 from which Cor I run West on a true line bet Secs 21 & 28 Var 14°40' E |
| 39. | 40.00 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 79. | 80.00 | Cor to Secs 20.21.28 & 29 |
| | | Land rolling Soil 2nd rate |

| | |
|---|---|
| chs | North bet Secs 20 & 21 Var 14°40' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in S E pit for Cor to Secs 16.17.20 & 21 |
| | Land rolling Soil 2nd rate |

Township No 24 North of

| chs | chs | |
|---|---|---|
| | | East on a random line bet Secs 16 & 21 Var 14°40' E |
| 40.0 | 40.00 | Set temporary 1/4 Sec cor |
| 79.8 | 79.68 | Intersected N & S line at a point 42 lks South of the cor to Secs 15.16.21 & 22 from which cor I run South 89° 42' West on a true line bet Secs 16 & 21 Var 14°40' E |
| 39. | 39.84 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 79. | 79.68 | Cor to Secs 16.17.20 & 21 |

Land rolling
Soil 2nd rate



Range No 46 West of 6th PM

| chs | |
|---|---|
| | North bet Secs 16 & 17 Var 14°40' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cottonwood stake 2x2 in 2 ft long in SE pit for cor to Secs 8.9.16 & 17 |

Land rolling
Soil 2nd rate

Township No 24 North of

| chs | chs | |
|---|---|---|
| | | East on a random line bet Secs 16 & 9<br>Var 14°40' E |
| 40.0 | 40.00 | Set temporary 1/4 Sec Cor |
| 79.8 | 79.71 | Intersected N & S line at a point 36 lks South of the Cor to Secs 9.10.15 & 16<br>from which Cor I run<br>South 89°45' West on a true line bet Secs 9 & 16<br>Var 14°40' E |
| 39. | 39.85½ | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 79. | 79.71 | Cor to Secs 8.9.16 & 17 |
| | | Land rolling<br>Soil 2nd rate |



Range No 46 West of 6th P Mr

| chs | |
|---|---|
| | North bet Secs 8 & 9<br>Var 14°40 E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 55.00 | Enter Valley bears E & W |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in S E pit for Cor to Secs 4.5.8 & 9<br>Land rolling & level<br>Soil 2nd & 1st rate |

Township No 24 North of

| chs | chs | |
|---|---|---|
| | | East on a random line bet secs 4 & 9 Va 14°40' E |
| 40.0 | 40.00 | Set temporary 1/4 sec cor |
| 79.8 | 79.90 | Intersected N & S line at a point 25 lks South of the cor to secs 3, 4, 9 & 10 from which cor I run South 89°49' West on a true line bet secs 4 & 9 Va 14°40' E |
| 39. | 39.95 | Built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79. | 79.90 | Cor to secs 4, 5, 8 & 9 |

Land level
Soil 1st rate



Range No 46 West of 6th P M

| chs | |
|---|---|
| | North on true line bet secs 4 & 5 Va 14°40' E |
| 39.00 | Leave Valley bears East & West |
| 40.00 | Built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.45 | Intersected 6th Standard Paralell North at a point 4.18 chs West of the cor to secs 34 & 35 Township No 25 North of Range No 46 West of 6th P M Deposited charcoal built mound of Earth 2 1/2 ft high from 3 pits 24x24x12 in deep drove Willow stake 2x2x2 in 2 ft long marked CC in East pit for closeing cor to secs 4 & 5 |

Land level & rolling
Soil 1st & 2nd rate

Township No 24 North of Range No 46 West of 6th PM

| chs | chs | |
|---|---|---|
| | | From the cor to sec 31 & 32 on the South boundary of the Township (cor a mound & pits with post in pit in good condition) I run North on a true line bet sec 31 & 32 |
| 40.0 | | |
| 79.8 | | Var 14° 40' E |
| | 40.00 | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ sec cor |
| | X 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep above Willow stake 2×2 in 2 ft long in S C pit for cor to sec 29. 30. 31 & 32 |
| 39. | | |
| 79. | | Lund rolling Soil 2nd rate |

| chs | |
|---|---|
| | East on a random line bet sec 29 & 32 Var 14° 40' E |
| 40.00 | Set temporary ¼ sec cor |
| 64.00 | Enter valley bears NE & SW |
| 80.06 | Intersected N & S line at a point 38 lks north of the cor to sec 24. 29. 32 & 33 from which cor I run North 89° 44' West on a true line bet sec 29 & 32 Var 14° 40' E |
| 40.03 | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ sec cor |
| 80.06 | Cor to sec 29. 30. 31 & 32 |
| | Lund rolling Soil 2nd rate |

Township No 24 North of

| chs | chs | |
|---|---|---|
| | | West on a random line bet Secs 30 & 31 Var 14° 40' E |
| 40.0 | 40.00 | Set temporary 1/4 Sec cor |
| 79.8 | 79.36 | Intersected West boundary of Township at a point 12 lks North of the cor to Secs 30 & 31 (cor a mound & pits with post in pit in good condition) from which cor I run North 89° 55' East on a true line bet Secs 30 & 31 Var 14° 40' E |
| | 39.36 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 79. | 79.36 | Cor to Secs 29, 30, 31 & 32 |

Land rolling
Soil 2nd rate



Range No 46 West of 6th PM

| chs | |
|---|---|
| | North bet Secs 29 & 30 Var 14° 40' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for cor to Secs 19, 20, 29 & 30 |

Land rolling
Soil 2nd rate

Township No 24 North of

| chs | chs | East on a random line bet Secs 20 & 29 Var 14°40' E |
|---|---|---|
| 40.0 | 40.00 | Set temporary 1/4 Sec cor |
| 79.8 | 80.21 | Intersected N & S line at a point 14 lks North of the cor to Secs 20.21.28 & 29 from which cor I run North 89°54' West on a true line bet Secs 20 & 29 Var 14°40' E |
| 39. | 40.10½ | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 79. | 80.21 | Cor to Secs 19.20.29 & 30 |

Land rolling
Soil 2nd rate
July 15th 1880



Range No 46 West of 6th P M

| chs | West on a random line bet Secs 19 & 30 Var 14°40' E. |
|---|---|
| 9.00 | Enter valley bears NE & SW |
| 40.00 | Set temporary 1/4 Sec cor |
| 74.82 | Intersected West boundary of the Township at a point 7 lks North of the cor to Secs 19 & 30 (cor a mound and pits with post in pit in good condition) from which cor I run North 89°57' East on a true line bet Secs 19 & 30 Var 14°40' E |
| 38.82 | Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 78.82 | Cor to Secs 19.20.29 & 30 Land level Soil 1st rate |

Township No 24 North of Range No 46 West of 6th P M

| chs | chs | North bet Secs 19 & 20 Var 14°40' E |
|---|---|---|
| | 7.00 | Enter Valley bears NE & SW |
| 40.0 | | |
| | 40.00 | Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor |
| 79.8 | | |
| | 43.00 | Leave Valley bears East & West |
| | 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pit 18×24×12 in deep chose Willow Stake 2×2 in 2 ft long in SE pit for cor to Secs 17.18.19 & 20 |
| 39. | | |
| | | Land level & rolling Soil 1st & 2nd rate |

| chs | East on a random line bet Secs 17 & 20 Var 14°40' E |
|---|---|
| 40.00 | Set temporary ¼ Sec cor |
| 80.20 | Intersected N & S line at a point 36 lks North of the cor to Secs 16.17.20 & 21 from which cor I run North 83°45' West on a true line bet Secs 17 & 20 Var 14°40' E |
| 40.10 | Built mound of Earth 2½ ft high from pit 18×24×12 in deep for ¼ Sec cor |
| 80.20 | Cor to Secs 17.18.19 & 20 |
| | Land rolling Soil 2nd rate |

Township No 24 North of Range No 46 West of 6th P M

| chs | chs | |
|---|---|---|
| | | West on a random line bet Secs 18 & 19 Var 14°40' E |
| 40.0 | 40.00 | Set temporary ¼ Sec cor |
| 79.8 | 78.66 | Intersected West boundary of Township at the cor to Secs 18 & 19 (cor a mound & pits with post in pit in good condition) from which cor I run East on a true line bet Secs 18 & 19 Var 14°40' E |
| | 38.66 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor |
| 79. | | |
| | 78.66 | Cor to Secs 17, 18, 19 & 20 |
| | | Land rolling Soil 2nd rate |

| chs | |
|---|---|
| | North bet Secs 17 & 18 Var 14°40' E |
| 40.00 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep stone Willow Stake 2 x 2 in 2 ft long in S E pit for cor to Secs 7, 8, 17 & 18 |
| | Land rolling Soil 2nd rate |

Township No 24 North of

| chs | chs | East on a random line bet Secs 8 & 17 Var 14° 40' E |
|---|---|---|
| 40.0 | 40.00 | Set temporary 1/4 Sec cor |
| 79.8 | 80.36 | Intersected N & S line at a point 40 lks North of the cor to Secs 8.9.16 & 17 from which cor I run North 89° 49' West on a true line bet Secs 8 & 17 Var 14° 40' E |
| 39. | 40.18 | Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 79. | 80.36 | Cor to Secs 7.8.17 & 18 |

Land rolling
Soil 2nd rate



Range No 46 West of 6th P M

| chs | West on a random line bet Secs 7 & 18 Var 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 Sec cor |
| 77.92 | Intersected West boundary of Township at a point 21 lks South of the cor to Secs 7 & 18 (cor a mound & pits with post in pit in good condition) from which cor I run South 89° 54' East on a true line bet Secs 7 & 18 Var 14° 40' E |
| 37.92 | Built mound of Earth 2½ ft high from pit 18 x 24 x 12 in deep for 1/4 Sec cor |
| 77.92 | Cor to Secs 7.8.17 & 18 |

Land rolling
Soil 2nd rate

Township No 24 North of

| chs | chs | North bet Secs 7 & 8<br>Var 14°40' E |
|---|---|---|
| 40.0 | 40.00 | Built mound of Earth 2½ ft high from pit 18×24×12 in deep for ¼ Sec cor |
| 79.8 | 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pit 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in S E pit for cor to Secs 5.6.7 & 8 |
| 39 | | Land rolling<br>Soil 2nd rate |



Range No 46 West of 6th PM

| chs | East on a random line bet Secs 5 & 8<br>Var 14°40' E |
|---|---|
| 19.00 | Enter Valley bears N W & S E |
| 40.00 | Set temporary ¼ Sec cor |
| 80.42 | Intersected N & S line at the cor to Secs 4.5.8 & 9<br>from which cor I run<br>West on a true line bet Secs 5 & 8<br>Var 14°40' E |
| 40.21 | Built mound of Earth 2½ ft high from pit 18×24×12 in deep for ¼ Sec cor |
| 80.42 | Cor to Secs 5.6.7 & 8 |
| | Land level<br>Soil 1st rate |

Township No 24 North of

| chs | |
|---|---|
| chs | West on a random line bet secs 6 & 7<br>Va 14°40' E |
| 20.00 | Enter valley bears N E & S W |
| 40.00 | Set temporary 1/4 sec cor |
| 77.12 | Intersected West boundary of the Township at a point 35 lks South of the cor to secs 6 & 7 (cor a mound and pits with post in pit in good condition)<br>from whitch cor I run<br>South 89° 45' East on a true line bet secs 6 & 7<br>Va 14°40' E |
| 37.12 | Built mound of Earth 2 1/2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 77.12 | cor to secs 5.6.7 & 8 |

Land level
Soil 1st rate



Range No 46 West of 6th P M

| chs | |
|---|---|
| chs | North on true line bet secs 5 & 6<br>Va 14°40' E |
| 10.00 | Enter valley bears N W & S E |
| 32.00 | Leave valley bears East & West |
| 40.00 | Built mound of Earth 2 1/2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 79.40 | Intersected 6th Standard Paralell North at a point 3.88 chs West of the cor to secs 33 & 34 Township 25 North of Range No 46 West of the 6th P M (cor corresponding with description given)<br>Deposited Charcoal built mound of Earth 2 1/2 ft high from 3 pits 24×24×12 in deep drove Willow Stake 2×2×2 in 2 ft long marked CC in East pit for closing cor to secs 5 & 6<br>Land rolling soil 2nd rate<br>July 16th 1880 |

Township No 24 North Range No 46 West

ch

40.0

79.8

0

General Description

The surface of this Township is generally rolling with a good and rate soil on the uplands and 1st rate in the valleys the grass is good No timber no surface water but plenty to be easily obtained by boring a few feet

13

## List of Names

chs

40.0

79.8

79.

A list of the names of the individuals employed to assist in runing mesureing or marking the lines and corners described in the foregoing field notes of Township No 24 North of the base line of Range No 46 West of the 6th Principal Meridian showing the respective capacities in which they acted

Fred Hage Chainman
W. B. Bruner Chainman
James Carrol Moundman
Oscar Boylan Flagman

We hereby certify that we assisted

David V. Stephenson
U S Deputy Surveyor

in surveying and subdivideing Township No 24 North of the base line of Range No 46 West of the 6th Principal Meridian in Nebraska and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to instructions furnished by the surveyor General of dimensions character construction and marking and in the manner as specially described in the foregoing field notes

Fred Hage Chainman
W B Bruner Chainman
James Carroll Moundman
Oscar Boylan Flagman

Subscribed in my presence and sworn to signe me this 20th day of September AD 1880 —

W B Bruner
Notary Public

13

ch

40.0

79.8

79.

I David V Stephenson
Deputy Surveyor
do solemnly swear
that in pursuance of a contract
wherein David V Stephenson is
contractor with Geo. S. Smith
Surveyor General for the District
of Nebraska and Iowa bearing
date June 29th 1880
I have well faithfully and truly
in my own proper person in
strict conformity with the
surveying manual the ins-
tructions furnished me by
the Surveyor General and the
laws of the United States surveyed
all those parts or portions of
Township No 24 North of the
base line of Range No 46 West
of the 6th Principal Meridian
in Nebraska as are described
in the foregoing field notes
as having been surveyed
under my direction

And I do further solemnly
swear that the corner monum-
-ents have been established and
perpetuated accoiding to the
surveying manual printed ins-
-tructions and special instruc-
-tions of the Surveyor General
of dimensions character con-
-struction and marking and
in the manner as specially
described in the foregoing
field notes and that the
foregoing are the true and
original field notes of such
survey

David V Stephenson
Deputy Surveyor
Sworn to ~~before~~
me ~~a~~ Subscribed in my
presence this 16th
day of December 1880

Geo S Smith
U S Surveyor Genl

13

ch

40.0

79.8

79.

Surveyor Genl's Office
Plattsmouth Neb. Decr 31st 1880

The foregoing field notes of the Survey & Subdivision of Township No. 24. North of Range No. 46 West of the 6th P.M. in the State of Nebraska, executed by David V. Stephenson Dep. Surveyor under his Contract No. 115 dated June 29th 1880 in the month of July 1880 having been critically examined, the necessary corrections and explanations made, the said field notes and the surveys they describe are hereby approved.

Geo D Smith
Surveyor General

# General Land Office • Original Field Notes

## Book Number

# 666

---

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.