General Land Office • Original Field Notes

Book Number

667

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Town 25 N Range 46 W

Town No. 24 N. Range No. 46 W.

6	60	5	44	4	33	3	22	2	11	1	
59		58		43		32		21		10	
7	57	8	42	9	31	10	20	11	9	12	
56		55		41		30		19		8	
18	54	17	40	16	29	15	13	14	7	13	
53		52		39		28		17		6	
19	51	20	38	21	27	22	16	23	5	24	
50		49		37		26		15		4	
30	48	29	36	28	25	27	14	26	3	25	
47		46		35		24		13		2	
31	45	32	34	33	23	34	12	35	1	36	

Albert Sharp Chainman
W. O. Miller Chainman
F. L. Borland Monuman
Allen E. Sharp Flagman

Town 25 N Range 46 W

T. 25-28 N.
R. 46 W.

Town 25 N Range 46 W.

To find the proper adjustment of my Compass for the subdivision of this Township I begin at the South East corner of Township No 25 North of the Base line of Range No 46 West of the 6th P.M. in Nebraska and run North on a blank line on the East Boundary of Sec 36

Va 14° 40' E

40.05 To a point 11 lks West of the 1/4 Sec cor

40.07 To a point 21 lks West of the Sec cor.

To relocate this line or run parallel therewith my Compass must be adjusted to a Variation of 14° 31' E

From center of Mound the
Cor to Secs 35 & 36 on the South
Boundary of Township I
run North bet secs 35 & 36
Va 14° 31' E

40.00 Raised mound of Earth 2½
ft high from pits 18 x 24 x 12
in deep for ¼ sec Cor

47.00 Leave Valley Enter Upland
bears N.W. & S.E.

80.00 Deposit Charcoal raised
Mound of Earth 2½ ft high
from pits 18 x 24 x 12 in deep
and Drove Cedar Stake
2 x 2 x 24 in in S.E. pit for
Cor to Secs 25 26 35 & 36

Land Valley & Rolling
Soil 1st & 2d Rate

East on Random line
bet Secs 25 & 36
Va 14° 31' E

40.00 Set temporary ¼ sec. Cor.

80.03 Intersect East boundary
of Township 13 lks North of
mound with pits &c
Cor to Secs 25 & 36 from
which Cor bears
N 89° 54' West on true line
bet Secs 25 & 36
Va 14° 31' E

40.01 Raised Mound of Earth
2½ ft high from pits 18 x
24 x 12 in deep for ¼ sec
Cor

80.03 Corner to Secs
25, 26, 35 & 36

Land Rolling
Soil 2d Rate

Town 25 N Range 46 W.

North bet secs 25 & 26
Va 14° 31' E

9.00 Enter Valley bears N.E. & S.W.
37.00 Leave Valley bears E. & W.
40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor
80.00 Deposit Charcoal raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove cedar stake 2 x 2 x 24 in in S.E. pit for Cor. to secs
23 24 25 & 26

Land Valley & Rolling
Soil 1st & 2d Rate

Town 25 N Range 46 W.

East on Random line bet secs 24 & 25
Va 14° 31' E

40.00 Set temporary ¼ sec. Cor.
58.00 Enter Valley bears N.W. & S.
63.00 Leave Valley bears N.W. & S.E.
79.89 Intersect East Boundary of Township 19 lks North of mound with pits the Cor to secs 24 & 25 from which Cor I run
N 89° 52' West on true line bet secs 24 & 25
Va 14° 31' E

39.94 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.89 Corner to secs
23, 24, 25 & 26

Land Rolling
Soil 2d Rate

Town 25 N Range 46 W

North bet secs 23 & 24
Va 14° 31' E

7.00 Enter Valley bears E. & W.
13.00 Leave Valley bears E. & W.
40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
80.00 Deposited Charcoal raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep & Drove Cedar Stake 2 x 2 x 24 in in S. E. pit for Cor to Secs 13 14 23 & 24

Land Rolling
Soil 2d Rate

Town 25 N Range 46 W.

East on Random line bet Secs 13 & 24
Va 14° 31' E

31.00 Enter Valley Bears N. E. & S.
40.00 Set temporary ¼ Sec Cor
79.97 Intersect East Boundary of township 24 links South of Cor to Secs 13 & 24 from which Cor Iron
S 89° 50' West on true line bet. Secs 13 & 24
Va 14° 31' E
39.98 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.97 Corner to Secs 13. 14. 23 & 24

Land Rolling & Valley
Soil 1st & 2d Rate

North bet secs 13 & 14
Va 14° 31' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposited Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Cedar stake 2 x 2 x 24 in in SE pit for Cor to Secs
11 12 13 & 14

Sand Rolling
Soil 2d Rate

East on Random line bet Secs 12 & 13
Va 14° 31' E

40.00 Set temporary ¼ Sec Cor

80.05 Intersected East boundary of Township 28 lks North of Cor to secs 12 & 13 from which Cor I run
S 89° 48' West on true line bet secs 12 & 13
Va 14° 31' E

40.02 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.05 Corner to Secs
11, 12, 13 & 14

Sand Rolling
Soil 2d Rate

Town 25 N Range 46 W

North bet Secs 11 & 12
Va 14° 31' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposited Charcoal raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to Secs
1, 2, 11 & 12

Land Rolling
Soil 2d Rate

Town 25 N Range 46 W.

East on Random line bet Secs 1 & 12
Va 14° 31' E

35.00 Enter Valley bears N.W. & S.E.

40.00 Set temporary ¼ Sec Cor

80.09 Intersect East boundary of Township 19 lks South of mound and pits Cor to Secs 1 & 12 from which Cor I run
S 89° 52' West on true line bet Secs 1 & 12
Va 14° 31' E

40.04 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.09 Corner to Secs
1, 2, 11 & 12

Land Rolling & Valley
Soil 1st & 2d Rate

North on Random line bet secs 1 & 2

Va 14° 31' E

18.00 Enter Valley bears NW & S.E.

40.00 Set temporary 1/4 Sec. Cor.

80.67 Intersect North boundary of Township 26 lks West of Cor to Secs 1 & 2 from which Cor I run

mound with pits the

South 11' W. on true line bet secs 1 & 2

Va 14° 31' E

40.67 Raised mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.67 Corner to secs 1, 2, 11 & 12

Land Rolling & Valley
Soil 1st & 2d Rate

From centre of Mound the Cor to Secs 34 & 35 on the South Boundary of Township I run North bet secs 34 & 35

Va 14° 31' E

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposited Charcoal raised mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep w/ Burrow Cedar stake 2 x 2 x 24 in in S.E. pit for Cor to secs 26 27 34 & 35

Land Rolling
Soil 2d Rate

Town 25 N Range 46 W.

East on Random line bet secs 26 & 35
Va 14° 31' E

21.00 Enter Valley bears NW & S.E.
40.00 Set temporary 1/4 sec Cor.
71.00 Leave Valley bears N.E. & S.E.
79.86 Intersect N & S line at Cor to secs 25. 26. 35 & 36 from which Cord runs
West on true line bet secs 26 & 35
Va 14° 31' E

39.93 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec Cor.
79.86 Corner to secs 26 27 34 & 35

Land Rolling & Valley
Soil 1st & 2d Rate

Town 25 N Range 46 W.

North bet secs 26 & 27
Va 14° 31' E

14.00 Enter Valley bears NW & S.E.
40.00 Raise Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec Cor
49.00 Leave Valley bears N.E. & S.W.
80.00 Deposited Charcoal raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to secs 22. 23. 26 & 27

Land Rolling & Valley
Soil 1st & 2d Rate

Town 25 N Range 46 W.

East Ox Random line bet-
secs 23 & 26
Va 14° 31' E

21 12,00 Enter Valley bears NW & SW.
40 21,00 Leave Valley bears N & S, E.
71. 40,00 Set temporary 1/4 sec Cor
79 46,00 Enter Valley bears N, E. & S, W.
55,00 Leave Valley bears N, E. & S, E.
79.93 Intersect N & S line 7 lks North
of Cor to secs 23, 24. 25 & 26
from which Cor I run
N 89° 57' West on true line
between secs 23 & 26
Va 14° 31' E
79 3996 Raised mound of Earth 2 1/2
ft high from pits 18 x 24 x 12
in deep for 1/4 Sec Cor
79.93 Corner to Secs
22, 23 26 & 27

Land Rolling & Valley
Soil 1st & 2d Rate

Town 25 N Range 46 W.

North Bet Secs 22 & 23
Va 14° 31' E
13.00 Enter Valley bears E. & W.
40,00 Raised mound of Earth 2 1/2 ft.
high from pits 18 x 24 x 12 in
deep for 1/4 Sec Cor
80,00 Deposited Charcoal raised
mound of Earth 2 1/2 ft high
from pits 18 x 24 x 12 in
deep and Drove Cedar
Stake 2 x 2 x 24 in in S, E.
pit for Cor to Secs
14, 15 22 & 23

Land Rolling & Valley
Soil 1st & 2d Rate

July 27th 1879

East on Random line Bet
" Secs 14 & 23
Va 14° 31' E
13.00 Leave Valley bears N.W. & S.E.
40.00 Set temporary 1/4 Sec. Cor.
79.81 Intersect N. & S. line 11 links
South of Cor to secs 13, 14
22 & 23 from which Cor I
run
S 89° 55' West on true line
between secs 14 & 23
Va 14° 31' E
39.90 Raised mound of Earth
2½ ft high from pits 18 x 24
x 12 in deep for 1/4 Sec Cor
79.81 Cor. to Secs. 14, 15, 22 & 23
Land mostly Rolling
Soil 2d Rate

North bet secs 14 & 15
Va 14° 31' E
26.00 Leave Valley bears N. & S.E.
40.00 Raised Mound of Earth 2½
ft. high from pits 18 x
24 x 12 in deep for 1/4
Sec Cor
80.00 Deposited charcoal raised
mound of Earth 2½ ft.
high from pits 18 x 24 x
12 in deep and Drove
Cedar Stake 2 x 2 x 24
in in S.E. fit for Cor
to secs
10 11 14 & 15

Land Valley & Rolling
Soil 1st & 2d Rate

East on random line bet
Secs 11 & 14
Va 14° 31' E

40.00 Set temporary 1/4 Sec Cor

79.96 Intersect N & S line 12 lks
North of Cor to secs 10
11 14 & 15 from which
Cor I run N 89°
N. 89° 55' West on true line
bet secs 11 & 14
Va 14° 31' E

39.98 Raised Mound of Earth
2½ ft high from pits 18
x 24 x 12 in deep for 1/4
Sec Cor

79.96 Course to Secs
10 11 14 & 15

Sand Rolling
Soil 2d Rate

North bet secs 10 & 11
Va 14° 31' E

40.00 Raised Mound of Earth
2½ ft high from pits 18
x 24 x 12 in deep for
1/4 Sec Cor

80.00 Deposited Charcoal Burnt
Mound of Earth 2½ ft high
from pits 18 x 24 x 12 in deep
and Drove Cedar stake
2 x 2 x 24 in in S E pit
for Cor to secs
2. 3. 10 & 11

Sand Rolling
Soil 2d Rate

Town 25 N Range 46 W

East on Random line bet Secs 2 & 11

Va 14° 31' E

40.00 Set temporary 1/4 Sec Cor

79.98 Intersect N. & S. line 16 lks South of Cor to Secs 1, 2, 11 & 12 from which Cor I run

S 89° 53' West on true line bet Secs 2 & 11

Va 14° 31' E

39.99 Raised mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

79.98 corner to Secs.

2. 3. 10 & 11

Sand Rolling
Soil 2d Rate

Town 25 N Range 46 W.

North on Random line bet Secs 2 & 3

Va 14° 31' E

29.00 E near Valley bears N.W. & S.E.

40.00 Set temporary 1/4 Sec Cor

80.55 Intersect North boundary of Township 17 lks West of mound with pits for Cor to Secs 2 & 3 from which Cor I run

South 7' W. on true line bet Secs 2 & 3

Va 14° 31' E

40.55 Raised Mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor

80.55 corner to Secs.

2, 3, 10 & 11

Sand Rolling & Valley
Soil 1st & 2d Rate

From the Centre of Mound
the Cor of secs 33 & 34 on
the south Boundary of the
Township I run
North bet secs 33 & 34
Va 14° 31' E
40.00 Raised Mound of Earth 2½
ft high from pits 18 x 24 x
12 in deep for ¼ Sec Cor.
80.00 Deposited Charcoal raised
mound of Earth 2½ ft
high from pits 18 x 24 x 12
in deep Drove cedar
Stake 2 x 2 x 24 in in
S. E. pit for Cor to Secs
27. 28. 33 & 34

Land Rolling
Soil 2d Rate

East on Random line bet
Secs 27 & 34
Va 14° 31' E
40.00 Set temporary ¼ Sec Cor
79.87 Intersect N & S line 11 lks
South of Cor to secs 26, 27
34 & 35 from which Cor
I run
S 89° 55' West on town line
Bet Secs 27 & 34
Va 14° 31' E
39.98 - Raised Mound of Earth 2½
ft high from pits 18 x 24 x
12 in deep for ¼ Sec. Cor.
79.87 Corner to secs
27, 28, 33, & 34

Land Rolling
Soil 2d Rate

Town 25 N Range 46 W

North Bet secs 27 & 28
Va 14° 31' E

14.00 Enter Valley bears W & N.E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80.00 Deposited Charcoal raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 21. 22. 27 & 28

Land Rolling & Valley
Soil 1st & 2d Rate

Town 25 N Range 46 W

East on Random line Bet. Secs 22 & 27
Va 14° 31' E

6.00 Leave Valley bears S. & N.E.

40.00 Set temporary 1/4 Sec. Cor.

79.91 Intersect N & S line at Cor to Secs 22. 23. 26 & 27. from which Cor I run
West on true line bet. Secs. 22 & 27
Va 14° 31' E

39.95 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

79.91 Corner to Secs 21 22. 27 & 28

Land Rolling
Soil 2d Rate

Town 25 No Range 46 W

	North bet. Secs. 21 & 22
	Va 14° 91' E
22.00	Leave Valley bears W. & N.E.
40.00	Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Deposit charcoal raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 15. 16. 21 & 22
	Land Valley & Rolling Soil 1st & 2d Rate

Town 25 N Range 46 W.

	East on Random line bet. Secs 15 & 22
	Va. 14° 91' E
7.00	Enter Valley Bears N. & S.
40.00	Set temporary 1/4 Sec. Cor.
80.03	Intersect N & S line 12 lks North of Cor. to Secs 14. 15 22 & 23 from which Cor. S run
	N 89° 55' West on true line bet secs 15 & 22
	Va 14° 91' E
40.01	Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.03	Cornner to Secs 15 16 21 & 22
	Land Rolling & Valley Soil 1st & 2d Rate

Town 25 N Range 46 W

	North Bet Secs 15 & 16
	Va 14° 31' E
18.00	Enter Valley bears N & S, E.
40.00	Raised Mound of Earth
	2½ ft high from pits 18
	x 24 x 12 in deep for ¼ Sec
	Cor
80.00	Deposit Charcoal Raised
	Mound of Earth 2½ ft high
	from pits 18 x 24 x 12 in
	deep and Drove Ced on
	Stake 2 x 2 x 24 in in S.E.
	pit for Cor to Secs
	9. 10. 15 & 16
	Land Rolling & Valley
	Soil 1st & 2d Rate

Town 25 N Range 46 W

	East on Random line
	Bet Secs 10 & 15
	Va 14° 31' E
7.00	Leave Valley bears N & S, E.
40.00	Set temporary ¼ Sec Cor
79.98	Intersect N & S line at Cor to
	Secs 10 11 14 & 15 from
	which Cor I run
	West on true line bet Secs 10 & 15
	Va 14° 31' E
39.99	Raised Mound of Earth 2½
	ft high from pits 18 x 24 x
	12 in deep for ¼ Sec. Cor.
79.98	Corner to Secs 9. 10. 15 & 16
	Land Valley & Rolling
	Soil 1st & 2d Rate

North Bet Secs 9 & 10
Va 14° 31' E

21.00 Leave Valley bears W & N.E.

40.00 Raised Mound of Earth 2½ ft high from pit 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposit Charcoal raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove a cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to secs 3. 4. 9 & 10

Sand Valley & Rolling
Soil 1st & 2d Rate

East on Random line bet Secs 3 & 10
Va 14° 31' E

6.00 Enter Valley bears N. & S.

19.00 Leave Valley bears N. & S.

40.00 Set temporary ¼ Sec. Cor.

80.02 Intersect N & S line 23 lks South of Cor to secs 2 3 10 & 11 from which Cor S run

S 89° 50' West on true line bet Secs. 3 & 10
Va. 14° 31' E

40.01 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.02 Corner to Secs 3. 4. 9 & 10

Sand Valley & Rolling
Soil 1st & 2d Rate

North on Random line Bet
Secs 3 & 4
Va 14° 31' E
40.00 Set temporary 1/4 Sec, Cor,
42.00 Enter Valley bears W & S.E.
80.62 Intersect North Boundary
of Township 28 lks West
of Cor to Secs 3 & 4 from
which Cor I run
South 17' West on true line
between Secs 3 & 4
Va, 14° 31' E
40.62 Raised Mound of Earth 2½
ft high from pits 18 x 24
x 12 in deep for 1/4 Sec Cor,
80.62 Corner to Secs
3, 4 9 & 10

Land Rolling & Valley
Soil 1st & 2d Rate

July 28th 1879

Town 25 N Range 46 W.

From center of mound the
Cor, of Secs 32 & 33 on the
South Boundary of Township
I run
North between Secs 32 & 33
Va 14° 31' E
40.00 Raised Mound of Earth
2½ ft high from pits 18 x
24 x 12 in deep for 1/4 Sec, Cor,
80.00 Deposited charcoal raised
Mound of Earth 2½ ft high
from pits 18 x 24 x 12 in deep
and Drove Cedar Stake
2 x 2 x 24 in in SE pit
for Cor. to Secs
28 29 32 & 33

Land Rolling
Soil 2d Rate

East on Random line Bet
Secs 28 & 33
Va 14° 91' E

40.00 Set temporary 1/4 Sec Cor
79.96 Intersect N & S line 21 lks
South of Cor to Secs 27, 28
33 & 34 from which Cor S
run
S 89° 51' West on true line
Bet. Secs. 28 & 33
Va. 14° 91' E

39.98 Raised mound of Earth 2 1/2
ft high from pits 18 x 24
x 12 in deep for 1/4 Sec Cor
79.96 Corner to Secs
28, 29, 32 & 33.

Land Rolling
Soil 2d Rate

North bet. Secs 28 & 29
Va. 14° 91' E

40.00 Raised mound of Earth 2 1/2
ft. high from pits 18 x 24
x 12 in deep for 1/4 Sec Cor
80.00 Deposit Charcoal raised
mound of Earth 2 1/2 ft high
from pits 18 x 24 x 12 in
deep and Drove Cedar
Stake 2 x 2 x 24 in in
S.E. pit for Cor to Secs
20 21 28 & 29

Land Rolling
Soil 2d Rate

Town 25 Ne Range 46 W

East on Random line Bet
Secs 21 & 28.
Va 14° 31' E

40.00 Set temporary 1/4 Sec. Cor.
51.00 Enter Valley bears S.W. & N.E.
80.02 Intersect N & S line 18 lks South
of Cor to Secs. 21 22 27
& 28 from which Cor I run
S 89° 52' West on true line Bet
Secs 21 & 28
Var 14° 31' E
40.01 Raised Mound of Earth 2 1/2
ft high from pits 18 x 24 x 12
in deep for 1/4 Sec Cor
80.02 corner to Secs
20. 21. 28 & 29

Land Rolling & Valley
Soil 1st & 2d Rate

Town 25 N Range 46 W.

North Bet Secs 20 & 21
Va 14° 31' E
40.00 Raised mound of Earth
2 1/2 ft high from pits 18
x 24 x 12 in deep for 1/4
Sec. Cor.
80.00 Deposited Charcoal raised
mound of Earth 2 1/2 ft high
from pits 18 x 24 x 12 in
deep & Drove Cedar Stake
2 x 2 x 24 in in S.E.
pit for Cor to Secs
16. 17. 20 & 21

Land Rolling
Soil 2d Rate

East on Random line Bet
Secs 16 & 21
Va 14° 31' E

40.00 Set temporary 1/4 Sec Cor
79.89 Intersect N & S line 29 lks
South of Cor to Secs 15, 16
21 & 22 from which Cor
I run
S 89° 48 West on true line Bet.
Secs 16 & 21
Va 14° 31' E

39.94 Raised Mound of Earth 2½
ft high from pits 18 x 24 x
12 in deep for 1/4 Sec Cor
79.89 Corner to Secs
16 17 20 & 21

Land Rolling
Soil 2d Rate

Town 25 N. Range 46 W.

North Bet. Secs 16 & 17
Va 14° 31' E

16.00 Enter Valley bears E & S.W.
32.00 Leave Valley bears E & N.W.
40.00 Raised Mound of Earth 2½ ft.
high from pits 18 x 24 x 12 in
deep for 1/4 Sec. Cor.
80.00 Deposit Charcoal raised
mound of Earth 2½ ft high
from pits 18 x 24 x 12 in deep
and Deposit Cedar Stake
2 x 2 x 24 in in S.E. pit
for Cor to Secs
8, 9, 16 & 17

Land Valley & Rolling prairie
Soil 1st & 2d Rate

Town 25 N Range 46 W

East on Random line bet Secs
9 & 16

Va 14° 91' E

40.00 Set temporary 1/4 Sec. Cor.
62.00 Enter Valley bears N. & S.
79.96 Intersect N. & S. line 11 lks South
of Cor to Secs 9, 10, 15 & 16 from
which Cor I run
S. 89° 55' West on true line Bet.
Secs 9 & 16

Va 14° 91' E

39.98 Raised mound of Earth 2 1/2
ft. high from pits 18 x 24 x
12 in deep for 1/4 Sec. Cor.
79.96 Corner to Secs
8 9 16 & 17

Land Rolling & Valley
Soil 1st & 2d Rate

Town 25 North Range 46 W.

North Bet. Secs 8 & 9

Va 14° 91' E

40.00 Raised mound of Earth
2 1/2 ft high from pits 18 x
24 x 12 in deep for 1/4
Sec Cor
80.00 Deposited Charcoal raised
mound of Earth 2 1/2 ft
high from pits 18 x 24 x
12 in deep and Drove
Cedar stake 2 x 2 x 24
in in S.E. pit for Cor
to Secs.
4 5 8 & 9

Land Rolling
Soil 2d Rate

East on Random line Bet
Secs 4 & 9
Va 14° 31' E

40.00 Set temporary 1/4 Sec Cor
79.83 Intersect N & S line 19 lks
South of Cor to Secs 3, 4,
9 & 10 from which Cor
I run
S 89° 52' West on true line Bet
Secs. 4 & 9
Va. 14° 31' E

39.91 Raised mound of Earth 2½
ft. high from pits 18 x 24 x
12 in deep for 1/4 Sec Cor
79.83 Corner to Secs
4, 5, 8 & 9

Land Rolling
Soil 2d Rate

North on Random line
Bet Secs 4 & 5
Va. 14° 31' E

13.00 Center Valley bears N.E. & S.W.
28.00 Lower Valley bears N.E. & S.W.
40.00 Set temporary 1/4 Sec. Cor.
80.49 Intersect North Boundary of
Township 19 lks West of Cor
to Secs 4 & 5 from which
Cor I run
South 8' W on true line Bet
Secs 4 & 5
Va 14° 31' E

40.49 Raised Mound of Earth 2½
ft high from pits 18 x
24 x 12 in deep for 1/4 Sec
Cor
80.49 Corner to Secs
4, 5, 8 & 9

Land Valley & Rolling
Soil 1st & 2d Rate

From Center of Mound the
Cor to Secs 31 & 32 on the
South boundary of Township
I run
North bet. Secs 31 & 32
Va. 14° 31' E

40.00 Raised Mound of Earth
2½ ft high from pits
18 x 24 x 12 in deep for ¼
Sec. Cor.

80.00 Deposited Charcoal raised
mound of Earth 2½ ft. high
from pits 18 x 24 x 12 in deep
and Drove Cedar Stake
2 x 2 x 24 in in S. E. pit
for Cor to Secs.
29 30 31 & 32

Sand Rolling Soil 2d Rate

Town 25 N Range 46 W.

East on Random line bet.
Secs 29 & 32
Va. 14° 31' E

40.00 Set temporary ¼ Sec Cor

80.07 Intersected N & S line 28 lks
North of Cor to Secs 28, 29
32 & 33, from which Cor
I run
N 89° 48' West on true line
Bet. Secs 29 & 32
Va. 14° 31' E

40.03 Raised Mound of Earth 2½
ft high from pits 18 x 24
x 12 in deep for ¼ Sec. Cor.

80.07 Corner to Secs
29 30 31 & 32

Sand Rolling
Soil 2d Rate

Town 25 N Range 46 W

West on Random line
Bet. Secs 30 & 31
Va 14° 31' E

5.00 Enter Valley bears N. & S.
40,00 Set temporary 1/4 Sec. Cor.
43,00 Leave Valley bears N.W. & S.E.
80.67 Intersect West Boundary of Township 16 lks South of mound with pits the Cor to Secs 30 & 31 from which Cor I run
S 89° 53' East on true line
Bet. Secs 30 & 31
Va 14° 31' E
40.67 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.67 Corner to Secs
29 30 31 & 32

Land Rolling & Valley
Soil 1st & 2d Rate
July 29th 1879

Town 25 N Range 46 W.

North Bet. Secs 29 & 30
Va 14° 31' E

7.00 Enter Valley bears N.E. & S.W.
40,00 Raised mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80,00 Deposited Charcoal raised mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep and drove Cedar stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 19, 20, 29 & 30

Land Valley & Rolling
Soil 1st & 2d Rate

Town 25 N Range 46 W

East on Random line
Bet Secs 20 & 29
Va 14° 91' E

20.00 Leave Valley Bears NE & SW.
40.00 Set temporary 1/4 Sec Cor
79.96 Intersect N. S. line 13 lks
North of Cor to Secs 20, 21
28 & 29 from which Cor I run
N. 89° 54' West on true line Bet
Secs 20 & 29
Va 14° 91' E

39.98 Raised mound of Earth 2½ ft
high from pits 18 x 24 x 12
in dep for 1/4 Sec Cor
79.96 Corner to Secs
19. 20 29 & 30

Land Valley & Rolling
Soil 1st & 2d Rate

Town 25 N. Range 46 W.

West on Random line Bet.
Secs 19 & 30
Va 14° 91' E

40.00 Set temporary 1/4 Sec Cor
63.00 Leave Valley bears NE & SW
80.59 Intersect West Boundary of the
Township 25 lks North of
Cor to Secs 19 & 30 from
which Cor I run
S 89° 50' East on true line bet
Secs 19 & 30
Va 14° 91' E

40.59 Raised mound of Earth 2½
ft high from pits 18 x 24
x 12 in dep for 1/4 Sec Cor
80.59 Corner to Secs
19 20 29 & 30

Land Valley & Rolling
Soil 1st & 2d Rate

Town 25 N Range 46 W

North Bet. Secs 19 & 20
Va 14° 91' E

28.00 Leave Valley bears N.E. & S.W.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

52.00 ~~Leave~~ Enter Valley bears N.W. & S.E.

80.00 Deposited Charcoal, raised mound of Earth 2½ ft high from pits 18 x 26 x 12 in deep and drove cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to secs 17, 18, 19 & 20.

Sand Rolling & Valley
Soil 1st & 2d Rate

Town 25 N Range 46 W.

East on Random line Bet Secs 17 & 20
Va 14° 91' E

40.00 Set temporary ¼ Sec. Cor.

64.00 Leave Valley bears S.W.E.

80.08 Intersect N. & S. line 16 lks North of Cor to Secs 16, 17, 20 & 21 from which Cord run

N. 89° 53' West on true line bet Secs 17 & 20 Va 14° 91' E

40.04 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.08 Corner to Secs 17 18 19 & 20

Sand Valley & Rolling
Soil 1st & 2d Rate

Town 25 N Range 46 W

West on Random line bet
Secs 18 & 19
Va 14° 31' E

19.00 Leave Valley bears N.W. & S.E.
40.00 Set temporary 1/4 sec. Cor.
80.77 Intersect West Boundary of Township 34 lks South of Cor. mound with pits to the to Secs 18 & 19 from which Cor. & run
) 89° 45' East on true line bet Secs 18 & 19
Va 14° 31' E
40.77 Raised mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.77 Corner to Secs
17 18 19 & 20

Land Valley & Rolling
Soil 1st & 2d Rate

Town 25 N. Range 46 W.

North Bet secs 17 & 18
Va 14° 31' E
26.00 Leave Valley Bears N.W. & N.E.
40.00 Raised mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00 Deposited Charcoal raised mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Drove cedar Stake 2 x 2 x 24 in in S E pit for Cor to Secs
7. 8. 17 & 18.

Land Valley & Rolling
Soil 1st & 2d Rate

Town 25 N Range 16 W.

East on Random line bet
Secs 8 & 17
Va 14° 91' E

7.00 Enter Valley Bears N. & S.
36.00 Leave Valley Bears N. E. & S. W.
40.00 Set temporary 1/4 Sec. Cor.
80.03 Intersect N. & S. line 17 lks
North of Cor 8, 9, 16 & 17 from
which Cor I run
N 89° 52' West on true line bet
Secs 8 & 17
Va 14° 91' E

40.01 Raised Mound of Earth 2½ ft.
high from pits 18 X 24 X 12
in deep for 1/4 Sec
80.03 Corner to Secs
7. 8. 17 & 18

Sand Valley & Rolling
Soil 1st & 2d Rate

Town 25 N Range 16 W.

West on Random line bet
Secs 7 & 18
Va 14° 91' E

40.00 Set temporary 1/4 Sec Cor
80.64 Intersected West Boundary of
Township 19 lks South of Cor
mounded with stone to the
to Secs 7 & 18 from which
Cor I run
S 89° 52' East on true line
bet Secs 7 & 18
Va 14° 31' E

40.64 Raised mound of Earth
2½ ft high from pits 18
X 24 X 12 in deep for 1/4
Sec. Cor.
80.64 Corner to Secs
7 8 17 & 18

Sand Rolling
Soil 2d Rate

North Bet Secs 7 & 8
Va 14° 31' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

43.00 Enter Valley bears N.W. & S.E.

69.00 Leave Valley bears N.E. & S.W.

80.00 Deposit Charcoal raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to Secs
5. 6. 7 & 8

Land Rolling & Valley
Soil 1st & 2d Rate

East on Random line
Bet Secs 5 & 8
Va 14° 31' E

8.00 Enter Valley bears N.E. & S.W.

40.00 Set temporary ¼ Sec. Cor.

67.00 Leave Valley bears S. & N.E.

79.94 Intersect N. & S. line 12 lks North of Cor to Secs 4. 5 & 8 & 9 from which Cor I run N 89° 55' West on true line bet. Secs 5 & 8
Va 14° 31' E

39.97 Raised Mound of Earth 2½ ft high from pits. 18 x 24 x 12 in deep for ¼ Sec. Cor.

79.94 Corner to Secs
5. 6. 7 & 8

Land Rolling & Valley
Soil 1st & 2d Rate

Town 25 N Range 46 W

West on Random line
Bet Secs 6 & 7
Va 14° 31' E

40.00 Set temporary 1/4 Sec. Cor.
80.72 Intersect West Boundary of Township 28 lks South of mound with pits, etc Cor to Secs 6 & 7 from which Cor I run
S 89° 48' East on true line Bet Secs 6 & 7
Va 14° 31' E

40.72 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.72 Corner to Secs 5, 6, 7 & 8

Land Rolling
Soil 2d Rate

Town 25 N Range 46 W

North on Random line
Bet Secs 5 & 6
Va 14° 31' E

40.00 Set temporary 1/4 Sec Cor
80.43 Intersect North Boundary of Township 17 lks West of mound with pits, etc Cor to Secs 5 & 6 from which Cor I run
South 7' W on true line bet secs 5 & 6
Va 14° 31' E

40.43 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.43 Corner to Secs 5, 6, 7 & 8

Land Rolling
Soil 2d Rate

July 30th 1879

Tow 25 N. Range 46 W

General Description

This Section Township is covered with a luxuriant growth of grass and is well adapted to purposes of Agriculture and grazing

The Valleys are wide and nearly level with fertile soil The Upland is gently rolling and the soil is 2d rate

There is no timber in the township

List of Names

A list of Names of the individuals employed to assist in running measuring marking the lines and corners described in the foregoing Field Notes of Township No 25 North of the Base line of Range No. 46 West of the 6th P.M. in Nebraska showing the respective capacities in which they acted.

Albert A. Sharp Chainman
H.C. Miller Chainman
F.L. Rosland Mounteman
Allen E. Sharp Flagman

We hereby certify that we assisted D.V. Stephenson Deputy Surveyor in Surveying and subdividing Township No 25 North of the Base line of Range No 46 West of the 6th P.M. in Nebraska and that said Township has been in all respects to the best of our knowledge & belief well & faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General of dimensions character & construction and marking as in the manner as specifically described in the foregoing field Notes.

Albert A. Sharp
H.C. Miller
F.L. Rosland
Allen E. Sharp

Subscribed and sworn to by the above named persons before me a Notary Public for the County of Lincoln in the State of Nebraska this 25th day of August 1879.

V. Wierstrom
Notary Public

I D. V. Stephenson Deputy Surveyor do solemnly swear that in pursuance of a joint contract entered into by S. M. Chapman D. V. Stephenson and S. C. McElroy Joint contractors with John R. Clark United States Surveyor General for the District of Nebraska and Iowa bearing date Apr. 23rd 1879 I have well and faithfully and truly in my own proper person and in strict conformity with the instructions furnished by the Surveyor General the surveying Manual and the laws of the United States surveyed all the parts or portions of Township No 25 North of the Base line of Range No. 46 West of the 6th P.M. in Nebraska as are represented in the foregoing Field Notes as having been surveyed under my direction and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the surveying Manual printed instructions and special instructions of the Surveyor General of diversions character and construction and marking in the manner as specifically described in the foregoing Field Notes and that the foregoing are the true and original Field Notes of such survey.

D V Stephenson
Deputy Surveyor

Subscribed by said

D. V. Stephenson
Deputy Surveyor
and sworn to before me
a Clerk Dist Court for the
County of ~~Lincoln~~ Richardson in the
State of Nebraska
this 1st day of
September 1879

P. O. Cunningham
Clerk Dist. Court for said
County

Surveyor General's Office
Plattsmouth Neb. Nov. 10th 1879
The foregoing field Notes of the
Survey & Subdivision of Township
No 25 North of the Base Line &
Range No 46 West of the 6th
Principal Meridian in
Nebraska. Executed by
D. V. Stephenson Deputy Surveyor
under Joint Contract No
110 dated April 23rd 1879 in
the month of July 1879,
having been Critically
Examined & the necessary
Corrections & Explanations
made, the said field Notes
& the Surveys they describe
are hereby approved

Geo. G. Smyth
Surveyor General

Index Diagram

Town 26 N R 46 W



Field Notes
of
The Survey and Subdivision
of
Township No. 26 N. of Base Line
of
Range No. 46 West of 6th P. M.
in the
State of Nebraska

Executed by
David V. Stephenson Depy.
Surveyor under Joint Contract No. 110 dated the 23rd day of April 1879.

Survey
Commenced August 9th 1879
Completed August 12th 1879

Names and duties of Assts.

Albert Sharp	Chainman
W. C. Miller	Chainman
F. L. Borland	Moundman
Allen E. Sharp	Flagman

Town 26 N Range 46 W

To find the proper adjustment of my compass for the subdivision of this Township I commence at the South East Cor of the Township and run North on a blank line along the East boundary of Sec 36

Var 14° 40' E

40.00 To 1/4 Sec Cor

80.00 To the Sec Cor

Therefore my Compass is in proper adjustment

Town 26 N. R. 46 W.

From the Center of mound the Corner to Secs. 35 and 36 on the South boundary of the Township I run North between Secs. 35 and 36

Va. 14° 40' E.

40.00 Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor.

80.00 Deposited Charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor to Secs 25. 26. 35 and 36

Land Rolling - Soil 2nd Rate

Town 26 N. R. 46 W.

East on a random line bet. Secs. 25 and 36.

Va. 14° 40' E

40.00 Set temporary ¼ Sec. Cor.

71.00 Enter valley N W + S.E.

80.04 Intersected East boundary of Township 22 links North of the mound with pits Corner to Secs 25 and 36 from which Cor. I run

N. 89° 51' West on true line bet. Secs. 25 and 36.

Va 14° 40' E.

40.02 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor.

80.04 The Corner to Secs. 25. 26. 35 and 36

Land Rolling Soil 2nd Rate

Town 26 N. R. 46 W.

North between Secs. 25 and 26
Va 14° 40' E

9.00 Enter Valley E & W.
28.00 Leave Valley N. W. & N. E.
40.00 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor
80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove cedar Stake 2 X 2 X 24 in. in S. E. pit for Cor to Secs 23, 24, 25 and 26.

Land Rolling Soil 2nd Rate

Town 26 N. R. 46 W.

East on a random line bet. Secs. 24 and 25
Va. 14° 40' E.

40.00 Set temporary ¼ Sec Cor.
79.96 Intersected East boundary of the Township 22 links North of the Cor. to Secs. 24 and 25 from which Cor I run
N. 89° 51' West on true line between Secs. 24 and 25
Va 14° 40' E
39.98 Raised Mound of Earth 2½ ft. high from pits 18 X 24 X 12 in deep Drove cedar Stake 2 X 2 X 24 in in S. E. Pit for ¼ Sec. Cor
79.96 Cor. to Secs. 23, 24, 25 and 26

Land Rolling Soil 2nd Rate

Town 26 N. R. 46 W

North between 23 and 24
Va 14° 40' E

26.00 Enter Valley E. & S. W.
40.00 Raised Mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor.
67.00 Leave Valley E & W.
80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S. E. pit for Cor. to Secs. 13, 14, 23 and 24

Land Valley and Rolling
Soil 1st and 2nd Rate

Town 26 N. Range 46 W.

East on random line bet. Secs. 13 and 24
Va 14° 40' E.

31.00 Enter Valley N W. & S. W.
40.00 Set temporary ¼ Sec. Cor.
48.00 Leave Valley bears N. E & S. E.
80.11 Intersected East boundary of Tp. 31 links North of mound with pits the Corner to Secs. 13 and 24 from which Cor. I ran N. 89° 47. West on true line bet. Secs. 13 and 24.
Va. 14° 40' E.
40.05½ Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
80.11 The Cor. to Secs. 13. 14. 23 and 24

Land Valley and Rolling
Soil 1" & 2" Rate

Town 26 N. R. 46 W.

North between Secs. 13 and 14
Va 14° 40' E

33.00 Enter Valley - bears N. W. + S. E.

40.00 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 30 in. in S. E. pit for Cor. to Secs. 11, 12, 13 and 14.

Land Valley and Rolling
Soil 1st + 2nd Rate

Town 26 N. R. 46 West.

East on random line between Secs. 12 and 13
Va 14° 40' E

40.00 Set temporary ¼ Sec. Cor.

58.00 Leave Valley - N. + S. +

80.16 Intersected East boundary of Township at the Corner to Secs. 12 and 13 from which cor I run West on true line between Secs. 12 and 13.
Va 14° 40' E

40.08 Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80.16 The Corner to Secs. 11, 12, 13 and 14.

Land Valley + Rolling
Soil 1st + 2nd Rate

Town. 26 N. R. 46 W.

North between Secs 11 and 12
Va 14° 40' E

26.00 Leave Valley N.E. & S.W.
40.00 Raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.
80.00 Deposited charcoal, raised mound of earth 2½ high from pits 18 x 24 x 12 in. deep.
Drove Cedar Stake 2 x 2 x 24 in. in S.E. Pit for Cor. to Secs. 1, 2, 11 and 12

Land Valley and Rolling
Soil 1st and 2nd Rate

Town. 26 N. R. 46 W.

East on random line bet. Secs. 1 and 12
Va. 14° 40' E.

40.00 Set temporary ¼ Sec. Cor.
80.09 Intersected East boundary of the Township 13 links North of the mound with pits Cor. to Secs. 1 and 12 from which Corner I run.
N. 89° 54' West on true line bet. Secs. 1 and 12
Va 14° 40' E.
40.04½ Raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.
80.09 The Corner to Secs. 1, 2, 11 and 12.

Land Rolling Soil 2nd Rate

Town 26 N. R. 46 W.

North on a random line bet
Secs. 1 and 2.
Va 14° 40' E.

40.00 Set temporary 1/4 Sec. Cor.

79.83 Intersection North boundary of
the Township 36 links East of
the corner to Secs. 1 and 2 from
which Cor. I run
South, 15' E., on true line bet.
Secs 1 and 2.
Va 14° 40' E.

39.83 Raised mound of earth 2 1/2 ft.
high from pits 18 X 24 X 12 in deep
for 1/4 Sec. Cor.

79.83 The Cor. to Secs.
1, 2, 11 and 12.

Land Rolling. Soil 2nd Rate

Town 26 N. R. 46 W.

From the Center of the mound
the Corner to Secs. 34 and 35 on
the South boundary of the Tp.
I run
North between Secs. 34 and 35
Va 14° 40' E.

40.00 Raised mound of earth 2 1/2 ft.
high from pits 18 X 24 X 12 in.
deep for 1/4 Sec. Cor.

80.00 Deposited charcoal, raised mound
of earth 2 1/2 feet high from pits
18 X 24 X 12 in deep - drove
Cedar Stake 2 X 2 X 24 in. in
S. E. Pit for Cor. to Secs.
26, 27, 34 and 35.

Land Rolling - Soil 2nd Rate

Town 26 N. R. 46 W.

East on random line bet.
Secs. 26 and 35
Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor.

79.80 Intersected N. & S. line 17 links South of the Cor to Secs. 25. 26 35 and 36. from which Cor. I run S. 89° 05' West on true line bet. Secs. 26 and 35
Va 14° 40' E

39.92½ Raised mound of Earth 2½ ft. high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.

79.85 The Cor. to Secs.
26. 27. 34 and 35.

Land Rolling Soil 2nd Rate

Town 26 N. R. 46 W.

North between Secs. 26 & 27
Va 14° 40' E

24.00 Enter Valley E. & W.

40.00 Raise Mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

51.00 Leave Valley W. & N. E.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove cedar Stake 2 X 2 X 24 in. in S. E. Pit. for Cor to Secs.
22. 23. 26 and 27.

Land Valley & Rolling-
Soil 1st & 2nd Rate

Town 26 N. R 46 W

East on a random line bet. Secs. 23 and 26
Va 14° 40' E

40.00 Set temporary 1/4 Sec Cor.
43.00 Enter Valley. bears N.W. & S.W.
55.00 Leave Valley bears N.E. & S.E.
79.84 Intersected N. & S. line 21 links North of the Corner to Secs. 23.24. 25 and 26. from which Cor. I run N. 89° 57' West on a true line bet. Secs. 23 and 26.

Va. 14° 40' E.

39.92 Raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.
79.84 The Corner to Secs. 22.23.26 and 27

Land Valley & Rolling -
Soil 1st & 2nd Rate

Town 26 R. 46 W.

North between Secs. 22 and 23
Va 14° 40' E

23.00 Enter Valley N.W. & S.E.
40.00 Raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
69.00 Leave Valley E & W.
80.00 Deposited Charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep - Drove Cedar Stake 2 x 2 x 24 in. in S.E. pit for Cor. to Secs. 14.15.22 and 23

Land Valley and Rolling
Soil 1st & 2nd Rate

August 9th 1879

East on random line between Secs. 14 and 23
Va 14° 40' E

40.00 Set temporary 1/4 Sec Cor

79.93 Intersection N. + S. line 11 links North of the Cor. to Secs. 13. 14. 23 and 24 from which Cor. I run

North 89° 55 West on true line between Secs. 14 and 23
Va 14° 40' E

39.96½ Raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

79.93 The Cor. to Secs.
14. 15. 22 and 23

Land Rolling - Soil 2nd Rate

North between Secs. 14 and 15
Va 14° 40' E.

40.00 Raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

49.00 Enter Valley - bears E + W.

68.00 Leave Valley — bears NE + W.

80.00 Deposited char coal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep - Drove Cedar Stake 2 x 2 x 24 in. in S. E. Pit for Cor to Secs.
10. 11. 14 and 15

Land Valley and Rolling
Soil 1st + 2nd Rate

		East on a random line bet. Secs. 11 and 14
		Va 14° 40' E
40	11.00	Enter Valley. N.E. & S.W.
43	40.00	Set temporary 1/4 Sec. Cor.
50	79.87	Intersect N. & S. line 7 links
79		South of the Cor. to Secs. 11, 12, 13 & 14
		from which Cor. I run.
		S. 89° 57' West on true line bet.
		Secs. 11 and 14.
		Va. 14° 40' E
	39.93½	Raised mound of earth 2½ ft.
39		high from pits 18 X 24 X 12 in
		deep for 1/4 Sec. Cor.
	79.87	The Cor. to Secs.
79		10. 11. 14 and 15
		Land Valley & Rolling
		Soil 1st & 2nd Rate

	North between Secs. 10 and 11
	Va 14° 40' E
40.00	Raised mound of earth 2½ feet
	high from pits 18 X 24 X 12 in
	deep for 1/4 Sec. Cor.
80.00	Deposited charcoal, raised
	mound of earth 2½ feet high
	from pits 18 X 24 X 12 in deep
	Drove Cedar Stake 2 X 2 X 24 in.
	in S.E. Pit for Cor. to Secs.
	2. 3. 10 and 11.
	Land Rolling Soil 2nd Rate

East on a random line bet.
Secs. 2 and 11. Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor.

79.96 Intersected N. & S. line 9 links South of the Corner to Secs. ~~2. 3. 10 and~~ 2 11 from which Cor. I run S. 89° 56' West on true line bet. Secs. 2 and 11

Va 14° 40' E.

39.98 Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor.

79.96 The Cor. to Secs.
2. 3. 10 and 11

Land Rolling Soil 2nd Rate

North on random line bet.
Secs. 2 and 3.

Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor.

79.74 Intersected North boundary of the Township 28 links East ~~of the~~ of the Cor. to Secs. 2 & 3. from which Corner I run.
South, 12' East, on true line between Secs. 2 and 3.

Va 14° 40' E

39.74 Raised mound of earth 2½ ft high from pits 18 X 24 X 12 in deep for for 1/4 Sec Cor

79.74 The Corner to Secs.
2. 3. 10 and 11.

Land Rolling Soil 2nd Rate

Town 26 N. R. 46 W.

		From the center of the mound the Corner to Secs 33 and 34 on the South boundary of the Tp. I run
46		North between Secs. 33 and 34
43		Va 14° 40' E.
55	40.00	Raised mound of Earth 2½ feet high from pits 18 X 24 X 12 in. deep for 1/4 Sec Cor
79	80.00	Deposited charcoal raised mound of Earth 2½ feet high from pits 18 X 24 X 12 in deep
39		Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 27, 28, 33 and 34,
79		Land Rolling Soil 2nd Rate

Town 26 N. Range 46 W.

	East on a random line bet. Secs. 27 and 34
	Va 14° 40' E
40.00	Set temporary 1/4 Sec Cor.
80.04	Intersected N. & S. line 16 links South of the Cor. to Secs. 26, 27, 34 and 35. from which Cor. I run S. 89° 53' West on true line bet. Secs. 27 and 34
	Va 14° 40' E.
40.02	Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.
80.04	The Cor. to Secs. 27, 28, 33 and 34
	Land Rolling Soil 2nd Rate

Town 26 N. R. 46 W

	North between Secs 27 and 28 Va 14° 40' E
29.00	Enter Valley bears E. & W.
40.00	Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
43.00	Leave Valley – bears E & W
80.00	Deposited charcoal, raised mound of earth 2½ ft high from pits 18 X 24 X 12 in deep Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Cor. to Secs. 21, 22, 27 and 28
	Land Valley and Rolling Soil 1st and 2nd Rate

Town 26 N. R. 46 W.

	East on a random line bet. Secs. 22 and 27 Va. 14° 40' E.
40.00	Set temporary ¼ Sec. Cor.
80.12	Intersected N. & S. line 24 links South of the Cor. to Secs. 22, 23 26 and 27, from which Cor. I run S. 89° 50' West on true line bet. Secs. 22 and 27 Va 14° 40' E.
40.06	Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.
80.12	The Cor. to Sections. 21, 22, 27 and 28.
	Land Rolling – Soil 2nd Rate

Town 26 N. R. 46 W.

North between Secs. 21 and 22
Va 14° 40' E

38.00 Enter Valley bears E. & W.

40.00 Raised mound of Earth 2½ ft. high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

56.00 Leave Valley bears E. & W.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep
Drove Cedar Stake 2 X 2 X 24 in. in S. E. Pit for Corto Secs. 15, 16, 21. and 22.

Land Rolling - Soil 2nd Rate

Town 26 N. R. 46 W.

East on a random line between Secs. 15 and 22.
Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor.

80.06 Intersected N. & S. line 21 lks. South of the Cor. to Secs. 14, 15, 22 and 23. from which Cor. Iron, South 89° 51' West on true line between Secs 15 and 22
Va 14° 40' E.

40.03 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

80.06 The Corner to Sections 15, 16, 21 and 22.

Land Rolling Soil 2nd Rate

Town 26 N. R. 46 W.

North between Secs. 15 and 16
Va 14° 40' E

40.00 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep for ¼ Sec Cor.

53.00 Enter Valley - bears E. & W.

80.00 Deposited charcoal raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs. 9, 10, 15 and 16

Land Valley & Rolling
Soil 1st & 2nd Rate

Town 26 N. R. 46 W.

East on random line between
Secs. 10 and 15
Va 14° 40' E.

40.00 Set temporary ¼ Sec. Cor

43.00 Leave Valley bears N W & S E

79.98 Intersected N. & S. line 4 links South of the Corner to Secs. 10, 11, 14 and 15 from which Cor. I run S. 89° 54' West on true line bet. Secs. 10 and 15
Va. 14° 40' E.

39.99 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor.

79.98 The Corner to Secs.
9, 10, 15 and 16

Land Valley & Rolling
Soil 1st & 2nd Rate

T. 26 N. R. 46 W.

North between Secs 9 and 10
Va 14° 40' E

17.00 Leaves Valley - bear E & W.

40.00 Raised mound of earth 2 ft
ft high from pits 18 X 24 X 12 in
deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised
mound of earth 2 ft feet high
from pits 18 X 24 X 12 in deep
Drove cedar Stake 2 X 2 X 24 in.
in S. E. Pit for Cor. to Secs.
3, 4, 9 and 10

Land Rolling - Soil 2nd Rate

T. 26 N. R. 46 W.

East on random line between
Secs. 3 and 10
Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor.

80.11 Intersected N. & S. line 9 links
South of the Cor. to Secs. 2, 3,
10 and 11. From which Cor. I run
S. 89° 56' West on true line bet.
Secs. 3 and 10.
Va 14° 40' E.

40.05 1/2 Raised mound of earth 2 ft ft.
high from pits 18 X 24 X 12 in. deep
for 1/4 Sec. Cor.

80.11 The Cor. to Secs. 3, 4, 9 and 10

Land Rolling Soil 2nd Rate

Town 26 N. R. 46 West

North on a random line between Secs. 3 and 4
Va 14° 40' E.

40.00 Set temporary 1/4 Sec. Cor.

79.69 Intersected North boundary of Township 19 links East of the Corner to Secs. 3 and 4. From which Cor. I run,

South, 8' E., on true line bet. Secs 3 & 4.
Va. 14° 40' E.

39.69 Raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

79.69 The Cor. to Secs. 3, 4, 9 and 10.

Land Rolling Soil 2nd Rate

August 10th 1879

Town 26 N. R. 46 W.

From the Center of the mound the Corner to Secs. 32 and 33 on the South boundary of Township I run

North between Secs. 32 and 33
Va 14° 40' E.

40.00 Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep

Drove Cedar Stake 2 x 2 x 24 in. in S.E. pit for Cor to Secs 28, 29, 32 and 33

Land Rolling Soil 2nd Rate

Town 26 N. R. 46 W.

East on a random line bet. Secs. 28 and 33

Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor

79.91 Intersected N. & S. line 8 links North of the Cor. to Secs. 27, 28. 33 and 34 from which Cor. I run

N. 89° 57' West on true line bet. Secs. 28 and 33.

Va. 14° 40' E.

39.95½ Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep for 1/4 Sec Cor

79.91 The Cor. to Secs. 28. 29. 32 and 33

Land Rolling Soil 2nd Rate

Town 26 N. R. 46 W.

North between Secs. 28 and 29

Va 14° 40' E.

31.00 Enter Paraire bears S.W. & E.

40.00 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ ft high from pits 18 X 24 X 12 in. deep. Drove Cedar Stake in S. E. Pit for Cor to Secs. 20. 21. 28 and 29.

Land Rolling to Level Soil 2nd Rate

Town 26 N. R. 46 W

East on a random line bet.
Secs. 21 and 28
Va 14° 40' E

33.00 Leave Pararie bears NE & SE

40.00 Set temporary 1/4 Sec. Cor.

79.90 Intersected N. & S. line 21 links South of the Corner to Secs. 21, 22, 27 & 28 from which Corner I run S. 89° 51' West on true line bet. Secs. 21 and 28
Va 14° 40' E

39.97½ Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.

79.95 The Cor. to Sections 20, 21, 28 and 29.

Land Level to Rolling
Soil 2nd Rate

Town 26. N. R. 46 W.

North between Secs. 20 and 21
Va 14° 40' E

40.00 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep. Drove Cedar Stake 2 X 2 X 24 in. in S.E. Pit for Cor. to Secs.
16, 17, 20 and 21

Land Level - Soil 2nd Rate

Town 26 N. R. 46 W.

East on a random line bet.
Secs. 16 and 21
Va 14° 40' E

40.00 Set temporary 1/4 Sec Cor
46.00 Leave Prairie Center Hills 1 E x 2 E,
79.84 Intersect N. & S. line 13 links
South of the Corner to Secs 15.
16. 21 and 22 from which bears
S. 89. 54' West on true line bet.
Secs. 16 and 21
Va 14° 40' E.

39.92 Raised mound of earth 2½ ft.
high from pits 18 X 24 X 12 in deep
for 1/4 Sec Cor.

79.84 The Cor. to Secs.
16. 17. 20 and 21

Land level to rolling. Soil 2nd Rate

Town 26 N. R. 46 W.

North between Secs. 16 and 17.
Va 14° 40' E

40.00 Raised Mound of earth 2½ feet
high from pits 18 X 24 X 12 in
deep for 1/4 Sec. Cor.

80.00 Deposited Charcoal raised
mound of earth 2½ feet high
from pits 18 X 24 X 12 in deep.
Drove Cedar Stake 2 X 2 X 24 in.
in S. E. pit for Cor to Secs.
8. 9. 16 and 17.

Land Level Soil 2nd Rate

Town 26 N. R. 46 W.

East on random line between Secs. 9 and 16

Va 14° 40' E

28.00 Leave Pararie Enter Hill N.E. & O.E.

40.00 Set temporary 1/4 Sec. Cor

51.00 Enter Valley N.E. & S.W.

79.82 Intersected N. & S. line 16 links North of the Cor. to Secs. 9, 10, 15 and 16, from which Cor. I run, N. 89° 53' West on true line bet. Secs. 9 and 16.

Va 14° 40' E

39.91 Raised mound of earth 2 1/2 feet high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.

79.82 The Cor to Secs. 8, 9, 16 and 17

Land Valley & Rolling Soil 1st & 2nd Rate

Town 26 N. R. 46 W.

North between Secs. 8 and 9

Va 14° 40' E

40.00 Raised mound of earth 2 1/2 ft. high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2 1/2 feet high from pits 18 X 24 X 12 in. deep Drove cedar Stake 2 X 2 X 24 in. in S. E. pits for Cor. to Secs. 4, 5, 8 and 9.

Land Level Soil 2nd Rate

Town 26 N. R. 46 W.

East on a random line between
Secs. 4 and 9.
Va 14° 40' E.

40.00 Set temporary 1/4 Sec. Cor.
57.00 Leave Prairie Center Hills N & S
79.94 Intersect N. & S. line 23 links
North of the Cor. to Secs. 3, 4, 9 & 10
from which Cor. I run
N. 89. 50' West on true line bet.
Secs 4 and 9.
Va 14° 40' E.

39.97 Raised mound of earth 2½ feet
high from pits 18 X 24 X 12 in deep
for 1/4 Sec. Cor.

79.94 The Cor. to Secs.
4, 5, 8 and 9.

Land Rolling Soil 2nd Rate

Town 26 N. Range 46 W.

North on a random line between
Secs. 4 and 5
Va 14° 40' E.

40.00 Set temporary 1/4 Sec. Cor.
79.81 Intersected N. boundary of Tp.
11 links East of the Cor. to Secs.
4 and 5 mound with stone
from which Cor. I run
South, 5' E., on true line between
Secs. 4 and 5.
Va 14° 40' E.

39.81 Raised mound of earth 2½ ft
high from pits 18 X 24 X 12 in.
deep for 1/4 Sec. Cor.

79.81 The Cor. to Secs.
4, 5, 8 and 9

Land Level Soil 2nd Rate

Town 26 N. R 46 W.

From the Center of the mound the Corner to Secs. 31 and 32 on the South Boundary of the Township I run North between Secs. 31 and 32

Va 14° 40' E

40.00 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep for ¼ Sec. Cor.

80.00 Deposited Charcoal, raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep Drove Cedar stake 2 X 2 X 24 in. in S.E. Pits for Cor to Secs. 29. 30. 31 and 32.

Land Rolling Soil 2nd Rate

Town 26 N. R 46 West

East on a random line between Secs. 29 and 32

Va 14° 40' E

36.00 Leave Prairie & enter Hills bear NE & SW

40.00 Set temporary ¼ Sec. Cor.

79.96 Intersected N. & S. line 21 links S. of the Corner to Secs. 28. 29. 32 and 33 from which Cor. I run. S. 89° 51' West on true line bet. Secs 29 and 32

Va 14° 40' E

39.98 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

79.96 The Cor. to Secs. 29. 30. 31 and 32

Land level. Soil 2nd Rate

August 11th 1879

Town 26 N. R. 46 W

West on a random line between Secs. 30 and 31

Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor.

79.68 Intersected West boundary of Tp. 17 links North of mound with pits the Corner to Secs 30 and 31, from which Cor. I run, N. 89° 53' E., on true line between Secs. 30 and 31

Va 14° 40' E

39.68 Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.

79.68 The Cor. to Secstions, 29, 30, 31 and 32.

Land Level - Soil 2nd Rate

Town 26 N. R. 46 W.

North between Secs. 29 and 30

Va 14° 40' E

40.00 Raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

80.00 Deposited charcoal raised mound of earth 2½ feet high from pits 18 X 24 X 12 in deep - Drove Cedar Stake 2 X 2 X 24 in. in S. E. pit for to Secs. 19, 20, 29 and 30.

Land Level Soil 2nd Rate

Town 26 N. R. 46 W.

East on a random line bet.
Secs. 20 and 29
Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor.
79.98 Intersecting N. & S. line 16 lks.
South of the Cor. to Secs. 20. 21
28 and 29, from which Corner
I run.
S. 89° 53' West on true line bet.
Secs. 20 and 29.
Va 14° 40' E
39.99 Raised mound of earth 2½ ft.
high from pits 18 X 24 X 12 in deep
for 1/4 Sec. Cor.
79.98 The Cor. to Secs.
19. 20. 29 and 30.

Land Level - Soil 2nd Rate

Town 26 N. R. 46 W.

West on a random line bet
Secs. 19 and 30
Va 14° 40' E
40.00 Set temporary 1/4 Sec. Cor.
79.55 Intersecting West boundary of
Township 26 mound with pits 16 links North of the
Cor. to Secs. 19 and 20, from
which Cor. I run.
N. 89° 49' East on true line bet.
Secs. 19 and 30
Va 14° 40' E.
39.55 Raised mound of earth 2½
feet high from pits 18 X 24 X
12 in deep for 1/4 Sec. Cor.
79.55 The Corner to Secs.
19. 20. 29 and 30.

Land Level - Soil 2nd Rate

Town 26 N. R. 46 W

North between Secs. 19 and 20
Va 14° 40' E

40.00 Raised mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor

80.00 Deposited Charcoal raised mound of earth 2½ feet high from pits 18 x 24 x 12 in. deep Drove Cedar Stake 2 x 2 x 24 in in S. E. Pit for Cor. to Secs. 17, 18, 19 and 20.

Land Level Soil 2nd Rate

Town 26 N. R. 46 W.

East on a random line between Secs. 17 and 20
Va 14° 40' E

40.00 Set temporary ¼ Sec. Cor.

80.03 Intersected N. & S. line 12 links South of the Cor. to Secs. 16, 17, 20 and 21 from which Corner Trees South 89° 55' West on true line bet. Secs. 17 and 20.
Va 14° 40' E.

41.01½ Raised mound of earth 2½ ft. high from pits 18 x 24 x 12 in. deep for ¼ Sec. Cor.

81.03 The Corner to Secs. 17, 18, 19 and 20

Land Level — Soil 2nd Rate

Town 26 N. R. 46 W

West on a random line bet.
Secs. 18 and 19.
Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor.

79.62 Intersected West boundary of Tp.
22 links North of the mound which marks the Cor. to Secs.
18 and 19, from which Cor. I run
N. 89° 50' East on true line bet.
Secs 18 and 19.
Va. 14° 40' E.

39.62 Raised mound of earth 2½ feet high
from pits 18 x 24 x 12 in deep for
1/4 Sec. Cor.

79.62 The Cor. to Secs.
17, 18, 19 and 20

Land Level — Soil 2nd Rate

Town 26 N. R. 46 W.

North between Secs. 17 and 18
Va 14° 40' E

40.00 Raised mound of earth 2½ ft.
high from pits 18 x 24 x 12 in deep
for 1/4 Sec. Cor.

80.00 Deposited charcoal, raised mound
of earth 2½ feet high from pits
18 x 24 x 12 in deep, Drove
Cedar Stake 2 x 2 x 24 in. in
S. E. pit for Cor. to Secs.
7, 8, 17 and 18

Land Level — Soil 2nd Rate

Town 26 N. R. 46 W

East on a random line bet.
Secs 8 and 17
Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor.
80.11 Intersected N. & S. line 6 links South of the Cor. to Secs. 8, 9, 16 and 17, from which Cor. I run S. 89° 57' West on true line bet. Secs. 8 and 17.
Va 14° 40' E
40.05½ Raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.11 The Cor. to Secs. 7, 8, 17 and 18

Land Level, Soil 2nd Rate

Town 26 N. R. 46 W.

West on a random line bet.
Secs 7 and 18
Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor.
79.53 Intersected West boundary of Township 36 links North of the Cor. to Secs. 7 and 18 from which Corner I run N. 89° 45' East on true line bet. Secs. 7 and 18. mound with pits
Va 14° 40' E.
39.53 Raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.53 The Cor. to Secs. 7, 8, 17, and 18

Land level Soil 2nd Rate

Town 26 N. R. 46 W

North between Secs. 7 and 8
Va. 14° 40' E

40.00 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.

80.00 Deposited Charcoal raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep Drove Cedar stake 2 X 2 X 24 in. in S.E. pit for Cor to Secs. 5, 6, 7 and 8

Land Level - Soil 2nd Rate

Town 26 N. R. 46 W.

East on a random line between Secs. 5 and 8
Va 14° 40' E

40.00 Set temporary 1/4 Sec Cor

79.95 Intersection N. + S. line 15 links N. of the Cor. to Secs. 4, 5, 8 and 9. from which Cor. I run.
N. 89.54 West on true line between Secs. 5 and 8.
Va 14° 40' E

39.97½ Raised mound of earth 2½ feet high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

79.95 The Cor. to Secs. 5, 6, 7 and 8.

Land level - Soil 2nd Rate

Town 26 N. R. 46 W

West on a random line between Secs. 6 and 7. Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor.

79.61 Intersected West boundary of Township 19 links North of the Cor. to Secs. 6 and 7 from which Cor. I run;
mound with pits

N. 89° 52' East on true line between Secs. 6 and 7
Va 14° 40' E

39.61 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in deep for 1/4 Sec. Cor.

79.61 The Cor. to Secs. 5, 6, 7 and 8,

Land Level Soil 2nd Rate

Town 26 N. R. 46 W.

North on a random line bet. Secs 5 and 6.
Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor.

79.73 Intersected North boundary of the Township 21 links East of the Cor to Secs. 5 and 6 from which Cor. I run
mound with pits

South, 9' E., on true line bet. Secs. 5 and 6
Va 14° 40' E.

39.73 Raised mound of earth 2½ ft. high from pits 18 X 24 X 12 in. deep for 1/4 Sec. Cor.

79.73 The Cor. to Secs. 5, 6, 7 and 8

Land level - Soil 2nd Rate
August 12th 1879

General Description

This Township is nearly all Rolling Prairie good 2nd rate soil good grass with neither running water or timber plenty of water can be had by digging 20 feet

I David V. Stephenson Deputy Surveyor do solemnly swear that in pursuance of a joint contract wherein, S.M. Chapman David V. Stephenson and Stephen C. McElroy are joint Contractors with John R. Clark, U.S. Surveyor General for the district of Nebraska and Iowa bearing date April 23d 1879. I have well faithfully and truly in my own proper person and in strict conformity with the instructions furnished by the Surveyor Genl the surveying manual and the laws of the United States surveyed all the parts or portions of Township No. 26 North of Range No. 46 West West of the 6th P.M in Nebraska, as are represented in the foregoing Field Notes as having been surveyed under my direction and I do further solemnly swear that all the Corners of said survey

have been established and perpetuated in strict accordance with the surveying Manual, printed instructions and special instructions of the Surveyor Genl. of dimensions, character and constructions and marking in the manner as specifically described in the foregoing Field Notes and that the foregoing are the true and original Field Notes of such survey.

D V Stephenson
Deputy Surveyor

Subscribed and sworn to by the said David V. Stepenson Depy. Surveyor, before me a Clerk of Dist Court in and for the County of Richardson State of Nebraska this day of September 1879.

J. C. Cunningham Clerk Dist Court for said County

Surveyor General's Office
Plattsmouth Neb. Nov 10th 1879

The foregoing field Notes of the survey & subdivision of Township No 26 North of the Base Line of Range No 46 West of the 6th Principal Meridian in Nebraska. Executed by David V. Stephenson, Deputy Surveyor under Contract No 110 dated April 23rd 1879 in the month of August 1879 - having been critically Examined, the necessary corrections & Explanations made, the said field Notes & the Surveys they describe are hereby approved.

Geo S Smith
Surveyor General

List of Names.

A List of the Names of the individuals employed to assist in running, measuring and marking the lines and corners described in the foregoing Field Notes of Township No. 26 North of the Base Line & Range No. 46 West of the 6th P. M. in Nebraska showing the respective capacities in which they acted, viz:

Albert Sharp Chainman
W. L. Miller Chainman
F. L. Borland Moxedman
Allen E. Sharp Flagman

We hereby certify that we assisted David D. Stephenson Deputy Surveyor in surveying and Subdividing Township No 26 North of the Base Line of Range No. 46 West of the 6th P. M in Nebraska and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the Boundary Monuments planted according to the instructions furnished by the Surveyor Genl. of dimensions character construction and marking and in the manner as specifically described in the foregoing Field Notes.

Albert Sharp
W. L. Miller
F. L. Borland
Allen E. Sharp

Subscribed and Sworn to by the above named persons before me a Notary Public for the County of Cheyenne in State of Nebraska this the 25th day of August 1879

[illegible]
Notary Public

T 27 N., R 46 W

6	60	5	44	4	33	3	22	2	11	1	
59		58		43		32		21		10	
7	57	8	42	9	31	10	20	11	9	12	
56		55		41		30		19		8	
18	54	17	40	16	29	15	18	14	7	13	
53		52		39		28		17		6	
19	51	20	38	21	27	22	16	23	5	24	
50		49		37		26		15		4	
30	48	29	36	28	25	27	14	26	3	25	
47		46		35		24		13		2	
31	45	32	34	33	23	34	12	35	1	36	

Field Notes of Survey and subdivision of Township No 27 North of the Base line of Range No 46 West of the 6th P. M. In the State of Nebraska Executed by Stephen C McCloy U.S. Deputy Surveyor.

Under joint Contract No 110 dated April 23rd 1879

Survey commenced August 17th 1879

Survey completed August 20th 1879

List of names of Assistants

William Dredge, Chainman
Otis Bryant Chainman
John Cunningham Mounts man
Fred Whitney Flagman

Town 27 N Range 46 West

To determine the proper adjustment of my Compass for the subdivision of this Township
I begin at the south East cor of the Township and run north on a blank line along the East boundary of Sec 36
Va 14° 30' E

40.00 To a point 12 lks East of the 1/4 Sec Cor

80.07 To a point 23 lks East of the Sec Cor
Therefore I find to retrace this line or run parallel thereto my Compass must be adjusted to a variation of 14° 40' E

Town No 27 N. Range 46 W.

From Centre of Mound the cor to sec. 35 & 36 on the South boundary of Township ~~the~~ I ran North bet. sec. 35 & 36.

Var 14° 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove cedar Stake 2 in 2 in 0.2 ft. long in S.E pit for cor. to sec. 25. 26. 35 & 36.

Gentle Rolling
2ond rate.

Town 27 N. Range 46 W.

East Random bet. sec 25 & 36

Var 14° 40' E.

40.00 Set temp. ¼ sec cor

79.97 Intersected East Boundary of Township 19 lks South of Centre of Mound for cor. to sec 25 & 36 from which cor I ran

South 89° 52' W. on true line bet sec. 25 & 36

Var 14° 40' E.

39.98½ Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec cor.

79.97 Cor. to sec 25. 26. 35 & 36.

Land Gently Rolling
soil 2ond rate

Town 27 N. Range 46 West.

North bet. sec. 25 & 26.
Var 14° 40' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ sec cor

80.00 Reported charcoal raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in and 2 ft long in S.E pit for cor to sec 23. 24. 25 & 26

Land Rolling
soil 2nd rate

Town 27 N. Range 46. W.

East on Random line bet. sec. 24 & 25
Var 14° 40' E.

40.00 Set temp ¼ sec. cor.

80.04 Intersected East Boundary of Town which is 15 lks South of ~~centre of~~ Mound for cor. to sec 24 & 25 from which cor. I ran South 89° 54' W on true line bet. sec. 24 & 25
Var. 14° 40' E.

40.02 Raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

80.04 Cor. to sec 23. 24. 25 & 26

Land Rolling
soil 2nd rate

Town 27 N. Range 46 W.

North bet. sec. 23 & 24
Var 14° 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in & 2 ft. long in S. E. pit for cor. to sec. 13. 14. 23. & 24.

Land Rolling
soil 2nd rate.

Town 27 N. Range 46 W.

East bet. sec. 13 & 24.
Var. 14° 40' E.

40.00 Set temp. monument ¼ sec. cor.

80.08 Intersected East Boundary of Township 32 Chs South of centre of Mound for cor. to sec. 13 & 24 from which cor. I ran
South 84° 46' W. on true line bet. sec. 13 & 24.
Var. 14° 40' E.

40.04 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

80.08 Cor. to sec. 13. 14. 23 & 24.

Land Rolling
soil 2nd rate

Town 27 N Range 46 W

North bet. sec 13 & 14
Var 14° 40' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ sec. cor

80.00 Deposited charcoal raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep drove Cedar Stake 2 & 2 in and 2 ft long in S.E. pit for cor to sec 11.12 13 & 14

Var

Land Rolling
soil 2nd rate

Town 27 N Range 46 W

East Random bet. sec 12 & 13
Var 14° 40' E.

40.00 Set temp. ordinary ¼ sec cor

79.96 Intersected East Boundary of Township 22 lks South of centre of Mound for cor to sec 12 & 13 from which cor. I ran
South 89° 51' W on true line bet. sec 12 & 13
Var. 14° 40' E.

39.98 Raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ sec cor.

79.96 Cor. to sec 11.12. 13 & 14

Land Rolling
soil 2nd rate

Town. 27. N. Range 46. W.

North bet. sec. 11 & 12
Var. 14° 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

80.00 Deposited charcoal mixed Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in and 2 ft. long in S.E. pit for cor. to secs 1. 2. 11 & 12.

Land Rolling
soil 2nd rate

Town 27. N. Range 46. W.

East Random bet. sec. 10 & 9
Var 14° 40' E.

40.00 Set temp. corner ¼ sec. cor.

80.03 Intersected East Boundary of Township 14 the South of Center of Mound for cor. to sec. 10 & 12. from which cor. I ran South 89° 04' W. on true line bet. sec. 10 & 12
Var 14° 40' E.

40.01½ Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

80.03 Cor. to secs. 10. 2. 11 & 12.

Land Rolling
soil 2nd rate

Town 27. N. Range 46. W.

North on Random line bet. sec 1 & 2.

Var. 14°. 40'. E

40.00 Set temp. ¼ sec. cor.

80.32 Intersected North Boundary of Township 11 lks. East of Centre of Mound for cor. to sec 1 & 2. from which cor. I ran

South 5°. 5' E on true line bet. sec. 1 & 2

Var. 14°. 40' E.

40.32 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

80.32 Cor. to sec. 1. 2. 11 & 12

Land Rolling

soil 2nd rate

Town 27. N. Range 46. W.

From a ~~Centre~~ on South Boundary of Township of Mound the cor. to sec 34 & 35 I ran North bet. sec 34 & 35

Var. 14°. 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

80.00 Deposited Charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar Stake 2 & 2 in and 2 ft. long in S.E. pit for cor. to sec 26. 27. 34 & 35

Land Rolling

soil 2nd rate

Town 27 N. Range 46 W.

East Random bet. sec. 26 & 35
Var 14° 40' E.

40.00 Set temp. corner 1/4 sec. cor.

79.93 Intersected N & S. line at cor to sec. 25. 26. 35 & 36 ~~at cor~~ from which cor I ran
West on true line bet. sec. 26 & 35
Var 14° 40' E.

39.96½ Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec cor.

79.93 Cor. to sec 26. 27. 34 & 35.

Land Rolling
soil 2nd rate

Town 27 N. Range 46 W.

North bet. sec 26 & 27.
Var 14° 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar Stake 2 & 2 in and 2 ft. long in S. E. pit for cor to sec 22. 23. 26 & 27.

Land Rolling
soil 2nd rate

August 17th 1879

Town 27 N. Range 46 W.

East Random bet. sec 23 & 26

Var. 14° 40' E.

40.00 Set temp. ^ourz 1/4 sec. cor.

80.05 Intersected N & S. line 10 lks North of cor. to sec 23. 24. 25 & 26 from which cor I ran North 89° 56' W. on true line bet. sec 23 & 26

Var 14° 40' E.

40.02½ Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec cor.

80.05 Cor to sec 22. 23. 26. & 27.

Land Rolling
soil 2nd rate

Town 27 N. Range 46 W.

North bet. sec 22 & 23.

Var. 14° 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

80.00 Deposited Charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar Stake 2 & 2 in and 2 ft. long in S.E. pit for cor to sec 14. 15. 22 & 23.

Land Rolling
soil 2nd rate

Town 27 N. Range 46 W.

East Random bet
sec. 14 & 23.
Var 14° 40' E.

40.00 Set limestone 1/4 sec. cor.

79.96 Intersected N & S. line 12 lks. South of cor. to sec. 13. 14. 23 & 24. from which cor. I ran
South 89° 55' W on true line bet. sec. 14 & 23
Var. 14° 40' E

39.98 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

79.96. Cor. to sec. 14 15. 22 & 23.

Land Rolling
soil 2nd rate

Town 27 N. Range 46 W.

North bet. sec. 14 & 15
Var. 14° 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep Drove Cedar Stake 2 & 2 in and 2 ft. long in L. & E. pit for cor. to sec. 10. 11. 14 & 15.

Land Rolling
soil 2nd rate.

Town 27. N. Range 46 W.

East Random bet. sec 11 & 14

Var. 14°. 40' E.

40.00 Set temp. ~~1/4~~ orary sec. cor.

79.91 Intersected N & S. line 16 lks. North of cor. to sec 11. 12. 13 & 14 from which cor I ran

North 89°. 53' W. on true line bet. sec 11 & 14.

Var. 14°. 40' E.

39.95½ Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

79.91 Cor. to sec 10. 11. 14 & 15

Land Rolling soil 2nd rate

Town 27. N. Range 46. W.

North bet sec 10 & 11

Var. 14°. 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar Stake 2 & 2 in & 2 ft. long in S.E. pit for cor. to sec 2. 3. 10 & 11.

Land Rolling soil 2nd rate

Town 27. N. Range 46 W.

East Random bet. sec 2 & 11.
Var. 14° 40' E

40.00 Set temp. corner 1/4 sec. cor.

80.07 Intersected N & S line at cor. to sec 1. 2. 11 & 12 from which cor. I ran West on true line bet. sec 2 & 11.
Var. 14° 40' E.

40.03½ Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 secs cor.

80.07 Cor. to sec 2. 3. 10 & 11.

Land Rolling
soil 2nd rate

Town. 27. N. Range. 46. W.

North on Random line bet. sec. 2 & 3.
Var. 14°. 40' E

40.00 Set temp. corner 1/4 sec cor

80.44 Intersected North Boundary of Township 23 Chs. East of Centre of Mound for cor. to sec. 2 & 3. from which I ran
South 0°. 10'. East on true line bet. sec. 2 & 3
Var. 14° 40' E

40.44 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cors

80.44 Cor. to sec 2. 3. 10 & 11.

Land Rolling
soil 2nd rate

Town. 27. N. Range. 46. W.

From centre of Mound on South Boundary of Township and cor. to sec 33 & 34 I ran North bet. sec. 33 & 34.
Var. 14°. 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in & 2 ft. long in S.E. pit for cor. to sec 27. 28. 33 & 34.

Land Rolling
soil 2ond rate

Town. 27. N. Range 46. W.

East on Random line bet. sec 27 & 34.
Var. 14°. 40' E.

40.00 Set temp. orary ¼ sec cor.

80.07 Intersected N & S. line 21 lks South of cor. to sec 26. 27. 34 & 35 from which cor. I ran South 89° 51' W. on true line bet. sec 27 & 34
Var. 14°. 40' E.

40.03½ Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec cor.

80.07 Cor. to sec. ~~26~~ 27 ~~27~~ 28 ~~34~~ 33 & 34 ~~& 35~~

Land Rolling
soil 2ond rate

Town 27. N. Range 46. W.

North bet. sec 27 & 28.
Var. 14° 40'. E

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in and 2 ft. long in 4 in S. E. pit for cor. to sec. 21. 22. 27 & 28.

Land Rolling

soil 2nd rate

Town. 27. N. Range. 46. W.

East Random bet. sec. 22 & 27.
Var. 14°. 40'. E

40.00 Set temp. ¼ sec cor.

79.83 Intersected N & S line 14 lks South of cor. to sec 22. 23. 26. & 27 from which cor. I ran
South 89° 54' W. on true line bet. sec 22 & 27.
Var 14° 40' E.

39.91½ Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

79.83 Cor. to sec. 21. 22. 27 & 28.

Land Rolling soil 2nd rate

Town 27. N. Range 46. W.

North bet. sec. 21 & 22
Var. 14° 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec cor.

80.00 Deposited Charcoal mixed Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar Stake 2 & 2 in and 2 ft. south, in S.E. pit for cor. to sec. 15. 16. 21 & 22.

Land Rolling
soil 2nd rate.

Town 27. N. Range 46. W.

East Random bet. sec. 15 & 22
Var. 14° 40' E.

40.00 Set temp. marks 1/4 sec cor.

80.07 Intersected N. & S. line 6 lks. South of cor. to sec. 14, 15. 22 & 23. from which cor. I ran South 89° 57' W. on true line bet. sec. 15 & 22
Var. 14° 40' E.

40.03½ Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec cor.

80.07 Cor. to secs. 16. 16. 21 & 22.

Land Rolling
soil 2nd rate.

Aug 18th 1879

Town 27 N. Range 46 W.

North bet. sec 13 & 16.
Var. 14° 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar Stake 2 & 2 in and 2 ft. long in S.E. pit for cor. to sec 9. 10. 15 & 16.

Land Rolling
soil 2nd rate.

Town 27 N. Range 46 W.

East Random bet. sec 10 & 15
Var. 14° 40' E.

40.00 Set temp. corner ¼ sec. cor

79.82 Intersected Std. line 9 chs North of cor. to sec 10, 11, 14 & 15 from which cor. I ran North 89° 56' W. on true line bet. sec. 10 & 15
Var. 14° 40' E.

39.91 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in. deep for ¼ sec cor.

79.82 Cor. to sec. 9. 10. 15 & 16.

Land Rolling
soil 2nd rate.

Town 27 N. Range 46. W.

North bet. sec 9 & 10
Var. 14°. 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar Stake 2 & 2 in & 2 ft. long in S. E. pit for cor. to sec 3. 4. 9 & 10.

Land Rolling
soil 2nd rate.

Town 27 N. Range 46. W.

East on Random line
bet. sec. 3 & 10.
Var. 14°. 40' E.

40.00 Set temp. orary 1/4 sec. cor.

79.90 Intersected N. & S. line 12 lks. South of cor. to sec 2. 3. 10 & 11. from which cor. I ran
South 89°. 05' W. on true line bet. sec. 3 & 10
Var. 14°. 40' E.

39.95 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

79.90 Cor. to sec 3. 4. 9 & 10.

Land Rolling
soil 2nd rate.

Town 27 N. Range 46 W.

North on Random line bet. sec. 3 & 4.
Var. 14° 40' E.

40.00 Set temp. ~~ovary~~ 1/4 sec. cor.

80.29 Intersected North Boundary of Township 19 lks. East of Centre of Mound for cor. to sec. 3. & 4. from which cor. I ran
South 0° 8' East on true line bet. sec. 3 & 4.
Var. 14° 40' E.

40.29 Raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep for 1/4. sec cor.

80.29 Cor. to sec 3. 4. 9 & 10.

Land Rolling
soil 2nd rate

Town 27 N. Range 46 W.

From Centre of Mound on South Boundary of Township and cor. to sec. 32 & 33. I ran North bet. sec 32 & 33.
Var. 14° 40' E.

40.00 Raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

80.00 Deposited Charcoal raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep. drove Cedar Stake 2 & 2 in and 2 ft. long in S. E. pit for cor. to sec 28 & 29. 32 & 33.

Land Rolling
soil 2nd rate

Town 27 N. Range 46 W.

East Random bet. sec 28 & 33.
Var. 14°. 40' E.

40.00 Set temp. ourry 1/4 sec. cor.

79.88 Intersected N & S. line 14 lks North of post & Mound for cor. to sec 27. 28. 33 & 34. from which I ran
North 89°. 54'. W.
on true line bet. sec. 28 & 33.
Var. 14°. 40' E.

39.94 Raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

79.88 Cor. to sec 28. 29. 32 & 33

Land Rolling
soil 2nd rate

Town 27 N. Range 46 W.

North bet. sec. 28 & 29.
Var. 14°. 40' E.

40.00 Raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep above Cedar Stake 2 & 2 in & 2 ft. long in S.E. pit for cor. to sec. 20. 21. 28 & 29.

Land Rolling
soil 2nd rate

Town 27. N. Range 46. W.

East Random bet.
sec. 21 & 28.
Var. 14°. 40'. E.

40.00 Set temp. on way 1/4 sec. cor.

79.96 Intersected N & S line 16 lks South of Post & Mound for cor. to sec. 21. 22. 27 & 28 from which cor. I ran
South 89°. 53' W. on true line bet. sec. 21 & 28
Var. 14°. 40' E.

39.48 Raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

79.96 Cor. to sec 20. 21. 28 & 29.

Land Rolling
soil 2nd rate

Town 27. N. Range 46. W.

North bet. sec. 20 & 21.
Var. 14°. 40' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep drove Cedar Stake 2 & 2 in & 2 ft long in S.E. pit for cor. to sec. 16. 17. 20 & 21.

Land Rolling
soil 2nd rate.

Town. 27 N. Range. 46. W.

East Random bet.
sec. 16 & 21.
Var. 14° 40' E

40.00 Set temp orary 1/4 sec. cor.

79.94 Intersected N & S. line
11 lks South of Post &
Mound for cor. to sec
15. 16. 21 & 22. from
which cor. I ran
South 89° 55' W. on
true line bet. sec. 16 & 21
Var. 14° 40' E

39.97 Raised Mound of Earth
2½ ft. high from pits
18 & 24 & 12 in deep for 1/4
sec. cor.

79.94 Cor. to sec. 16. 17. 20 & 21 ~~21 & 22~~

Land Rolling
soil 2nd rate.

Town. 27 N. Range. 46. W.

North bet. sec. 16 & 17
Var. 14° 40' E.

40.00 Raised Mound of Earth
2½ ft. high from pits
18 & 24 & 12 in deep for 1/4
sec. cor.

80.00 Deposited charcoal raised
Mound of Earth 2½ ft.
high from pits 18 & 24 & 12
in deep ~~drove~~ Cedar
Stake 2 & 2 in & 2 ft. long in
S.E. pit for cor. to sec
8. 9. 16 & 17.

Land Rolling
soil 2nd rate

Town. 27. N. Range. 46. W.

East Random bet.
sec. 9 & 16.
Var. 14°. 40' E.

40.00 Set temp. ^ovary 1/4 sec. cor.

80.14 Intersected N & S. line
21 lks South of Post
& Mound for cor. to
sec 9. 10. 15 & 16. from which
cor. I ran
South 89°. 51' W. on
true line bet. sec. 9 & 16.
Var. 14°. 40' E.

40.07 Raised Mound of Earth
2 1/2 ft. high from pits
18 & 24 & 12 in deep for
1/4 sec cor.

80.14 Cor. to sec. 8. 9. 16 & 17.

Land Rolling
soil 2nd rate.

Town. 27. N. Range. 46. W.

North bet. sec. 8 & 9.
Var. 14°. 40' E.

40.00 Raised Mound of Earth
2 1/2 ft. high from pits
18 & 24 & 12 in deep for 1/4
sec cor.

80.00 Deposited charcoal raised
Mound of Earth 2 1/2 ft.
high from pits 18 & 24 & 12
in deep drove Cedar.
Stake 2 & 2 in & 2 ft. long
in S. E. pit for cor.
to sec. 4. 5 & 8 & 9.

Land Rolling
soil 2nd rate.

Town 27. N. Range 46. W.

East on Random line
bet. sec 4 & 9.
Var. 14.40 E

40.00 Set temp. ovary 1/4 sec. cor.

80.02 Intersected N & S line
13 lks South of Rock & Mound cor. to
sec 3. 4. 9 & 10 from which
cor. I ran
South 89°. 54' W. on
true line bet. sec. 4 & 9.
Var. 14°. 40' E.

40.01 Raised Mound of Earth
2½ ft. high from pits
18 & 24 & 12 in deep for 1/4
sec. cor.

80.02 Cor. to sec 4. 5 & 8 & 9.

Land Rolling
soil 2nd rate.

Town 27. N. Range 46. W.

North on Random line
bet. sec. 4 & 5
Var. 14°. 40' E.

40.00 Set temp. ovary 1/4 sec cor

80.26. Intersected the North
Boundary of Township
28 lks East of Centre of
Mound for cor. to sec
4 & 5 from which I ran
South 0°. 12' East
on true line bet. sec. 4 & 5
Var. 14°. 40' E.

40.26 Raised Mound of Earth
2½ ft. high from pits
18 & 24 & 12 in deep for 1/4
sec. cor.

80.26 Cor. to sec. 4. 5. 8 & 9.

Land Rolling
soil 2nd rate

Aug 19th 1879

Town 27 N. Range 46 W.

From centre of Mound the on the South Boundary of Township and cor. to sec. 31 & 32 I ran North bet. sec. 31 & 32
Var. 14° 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in & 2 ft. long in S. E. pit for cor. to sec. 29. 30. 31 & 32.

Land Rolling
soil 2nd rate.

Town 27 N. Range 46 W.

East on Random line bet. sec. 29 & 32.
Var. 14° 40' E

40.00 Set temp. ordinary ¼ sec. cor.

80.12 Intersected N & S. line 11 lks. North of Post & Mound for cor. to sec. 28. 29. 32 & 33. from which cor. I ran North 89° 55' W. on true line bet. sec. 29 & 32.
Var. 14° 40' E.

40.06 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec cor

80.12 Cor. to sec 29. 30. 31 & 32.

Land Rolling
soil 2nd rate

Town. 27. N. Range. 46. W.

West on Random line bet. sec 30 & 31.
Var 14°. 40' E.

40.00 Set temp. cor. to 1/4 sec. cor.

80.23 Intersected West Boundary of Township 19 lks North of centre of Mound for cor. to sec. 30 & 31. from which cor. I ran North 89.52' E. on true line bet. sec. 30 & 31.
Var. 14°. 40' E.

40.23 Raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep for 1/4 sec cor

80.23 Cor. to sec. 29. 30. 31 & 32.

Land Rolling
soil 2nd rate.

Town. 27. N. Range 46. W.

North bet. sec 29 & 30
Var 14°. 40' E.

40.00 Raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep for 1/4 sec cor.

80.00 Deposited charcoal raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in & 2 ft. long in S. E. pit for cor. to sec 19. 20. 29 & 30

Land Rolling
soil 2nd rate

Town. 27. N. Range. 46. W.

East on Random line
bet. sec 20 & 29
Var. 14°. 40' E.

40.00 Set temp. orary 1/4 sec. cor.

80.02 Intersected N & S. line
9 lks South of Post &
Mound for cor. to sec
20. 21. 28 & 29. from which
I ran
South 89°56' W. on
true line bet. sec. 20 & 29.
Var 14°. 40'. E

40.01 Raised Mound of Earth
2½ ft. high from pits
18 & 24 & 12 in deep for 1/4
sec cor

80.02 Cor. to sec 19. 20. 29. & 30.

Land Rolling
soil 2nd rate

Town. 27. N. Range. 46. W.

West on Random line
bet. sec 19 & 30
Var 14°. 40' E.

40.00 Set temp. orary 1/4 sec. cor.

80.24 Intersected West Boundary
of Township 23 lks North
of centre of Mound for cor.
to sec 19 & 30 from which
I ran
North 89°50' East on
true line bet. sec 19 & 30
Var. 14°. 40' E.

40.24 Raised Mound of Earth
2½ ft. high from pits 18 &
24 & 12 in deep for 1/4 sec
cor.

80.24 Cor. to sec 19. 20. 29 & 30

Land Rolling
soil 2nd rate

Town. 27. N. Range. 46. W.

North bet. sec 19 & 20
Var 14° 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar Stake 2 & 2 in & 2 ft. long in S. E. pit for cor. to sec. 17. 18. 19. & 20

Land Rolling
soil 2nd rate

Town. 27. N. Range. 46. W.

East on Random line bet. sec 17 & 20.
Var. 14° 40' E.

40.00 Set temp. ouvry ¼ sec cor.

79.89 Intersected N & S. line 14 lks North of Post & Mound for cor. to sec 16. 17. 20 & 21 from which cor. I ran North 89. 54' W. on true line bet. sec 17 & 20.
Var 14° 40' E.

39.94½ Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec cor.

79.89 Cor. to sec 17. 18. 19. & 20.

Land Rolling
soil 2nd rate

Town. 27. N. Range. 46. W.

West on Random line
bet: sec 18 & 19.
Var. 14° 40' E.

40.00 Set temp corner 1/4 sec cor.

80.36. Intersected West Boundary of Township 19 Rks North of centre of Mound for cor to sec 18 & 19. from which cor I ran
North 89° 52' E. on true line bet. sec. 18 & 19.
Var. 14° 40' E

40.36 Raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

80.36 Cor. to sec 17. 18. 19 & 20

Land Rolling
soil 2nd rate.

Town. 27. N. Range. 46. W.

North bet. sec 17 & 18.
Var 14° 40' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep drove Cedar Stake 2 & 2 in & 2 ft long in S.E. pit for cor. to sec 7. 8. 17 & 18.

Land Rolling
soil 2nd rate.

Town 27. N. Range 46. W.

	East on Random line bet. sec 8 & 17. Var. 14°. 40' E.
40.00	Set temp. orary 1/4 sec cor.
79.78	Intersected N & S. line 26 lks North of Post & Mound cor to sec 8.9.16 & 17 from which cor I ran North 89°. 49' W on true line bet. sec 8 & 17. Var. 14°. 40' E.
39.89	Raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep for 1/4 sec cor.
79.78	Cor. to sec. 7. 8. 17 & 18.

Land Rolling
soil 2nd rate.

Town 27. N. Range 46. W.

	West on Random line bet. sec 7 & 18. Var. 14°. 40'. E.
40.00	Set temp. orary 1/4 sec. cor.
43.00	Creek 5 lks wide North
80.38	Intersected West Boundary of Township 36 lks. North of Centre of Mound for cor. to sec 7 & 18 from which cor. I ran North 89°. 45' E. on true line bet. sec 7 & 18. Var. 14°. 40' E.
40.38	Raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep for 1/4 sec cor
80.38	Cor. to sec. 7. 8. 17 & 18.

Land Rolling
soil 2nd rate

Town. 27 N. Range. 46. W.

North bet. sec. 7 & 8.
Var. 14° 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar Stake 2 & 2 in & 2 ft. long in S. E. pit for cor. to sec. 5. 6. 7 & 8.

Land Rolling
soil 2nd rate

Town. 27 N. Range. 46. W.

East on Random line bet. sec. 5 & 8.
Var. 14° 40' E.

40.00 Set limp (long) ¼ sec. cor.

79.96. Intersected N. & S. line 8 lks North of Post & Mound for cor. to sec. 4. 5. 8 & 9. from which cor. I run
North 89° 57' W. on true line bet. sec. 4 & 9.
Var. 14° 40' E.

39.98 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

79.96. Cor. to sec. 5. 6. 7 & 8.

Land Rolling
soil 2nd rate

Town 27 N. Range 46 W.

West on Random line bet. sec 6 & 7.
Var 14° 40' E.

7.00 Creek 3 lks wide North
40.00 set temp orary 1/4 sec. cor.

80.42 Intersected West Boundary of Township 31 lks. North of centre of Mound for cor. to sec 6 & 7. from which cor I ran
North 89° 47' E on true line bet. sec 6 & 7.
Var. 14° 40'

40.42 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec cor.

80.42 Cor. to sec 5. 6. 7 & 8.

Land Rolling soil 2nd rate.

Town 27 N. Range 46 W.

North Random bet. sec 5 & 6.
Var 14° 40' E.

40.00 set temp orary 1/4 sec cor

80.41 Intersected North Boundary of Township 19 lks East of centre of Mound for cor. to sec 5 & 6. from which cor I ran
South 0° 8' East on true line bet. sec. 5 & 6.
Var 14° 40' E.

40.41 Raised Mound of Earth 2½ ft. high from pits 18. 24 & 12 in deep for 1/4 sec. cor.

80.41 Cor. to sec. 5. 6. 7 & 8.

Land Rolling soil 2nd rate

August 20th 1879

Town 27 N Range 46 W

General Description

there is no timber in this Township the land is generaly Rolling with very little surface drainedge the grass is good and the soil is 2nd rate

there is very little running water in the Township but plenty to be had by diging from Eight to twenty feet

List of Names.

A list of the names of the individuals employed to assist in running, measuring, and marking the lines and corners described in the foregoing Field Notes of Township No. 27 N. Range No. 46 West of the 6. P. M. in Nebraska, showing the respective capacities in which they acted.

William Dredge Chainman
Otis Bryant "
John Cunningham Moundman
Fred Whitney Flagman

We hereby certify that we assisted S. A. McElroy Deputy Surveyor, in surveying and subdividing Township No. 27 North of the Base Line of Range No. 46 West of the 6th Principal Meridian in Nebraska and that said Township has been in all respects to the best of our Knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General of dimensions character construction and marking and in the manner as specifically described in the foregoing field notes

William Dredge Chainman
Otis Bryant Chainman
John Cunningham Moundman
Fred Whitney Flagman

Subscribed and sworn to before the above named persons before me a Notary public in and for Cheyenne Co. Nebraska this 25th day of August 1879

[illegible]
Notary Public

I Stephen C. McElroy Deputy Surveyor do solemnly swear that in pursuance of a joint Contract wherein Samil M. Chapman, David V. Stephenson & Stephen C. McElroy are joint contractors with John R. Clark U.S. Surveyor Genl for the district of Nebraska and Iowa bearing date April 23rd 1879 I have well, faithfully and truly in my own proper person and in strict conformity with the instructions furnished by the Surveyor Genl. the Surveying Manual, and the laws of the U.S. surveyed all the parts or portions of Township No. 27 N. of Range No. 46 West of the 6th P.M. in Nebraska, as are represented in the foregoing Field Notes as having been surveyed under my direction and I do further solemnly swear that all the Corners of said Survey have been established and perpetuated

in strict accordance with the surveying manual, printed instructions and special instructions of the Surveyor Genl, of dimensions character, construction and marking and in the manner as specifically described in the foregoing Field Notes, and that the foregoing are the true and original Field Notes of such survey.

Stephen C. McElroy
Deputy Surveyor.

Subscribed and sworn to by said Stephen C. McElroy Depty. Surveyor before me a ~~Clerk Dist Court~~ for the County of Richardson in the State of Nebraska this 1st day of September 1879.

J. C. Cunningham
Clerk Dist. Court for said County

Surveyor General's Office
Plattsmouth Neb. Nov 10th 1879

The foregoing field notes of the Survey and Subdivision of Townships No 27 North of the Base Line, of Range No 46 West of the 6th P.M. in Nebraska, Executed by S. C. McElroy Deputy Surveyor under joint Contract No 110 dated April 23d 1879, in the month of August 1879, having been critically examined, the necessary corrections and explanations made, the said field notes and the surveys they describe are hereby approved.

Geo S Smith
Surveyor General

T 28 N., R 46 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Town 28 N Range 46 W

Field Notes of Survey and Subdivision of Township No 28 North of the Base line of Range No 46 West of the 6th P.M. in Nebraska

Executed by S. C. McElroy deputy Surveyor under point Contract No 110 dated April 23d 1879

Survey Commenced August 21st 1879. Survey Completed August 24th 1879

List of Names

William Dredge	Chainman
Otis Bryant	Chainman
John Cunningham	Mounduman
Fred Whitney	Flagman

Town 28 N Range 46 W

To find the proper adjustment of my compass for the subdivision of this Township I begin at the S.E. Corner of Township No 28 North of the Base line of Range No 46 West of the 6th P M in Nebraska and run North on a bearing line on the East Boundary of Sec. 36

Va 14° 40' E.

40.00 To a point 10 lks West of the 1/4 Sec Cor

80.00 To a point 21 lks West of the Sec Cor

To retrace this line or run parallel thereto my compass must be adjusted to a Variation of 14° 31' E.

Town 28 N Range 46 W

From Center of Mound the Cor to Secs 25 & 36 on the South Boundary of Township I run North Bet Secs 25 & 36

Va 14° 31' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Deposit Charcoal raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep & Drove cedar stake 2 x 2 x 2 ft long in S.E. pit for Cor to Secs 25. 26. 35 & 36

Sand Rolling soil 2d Rate

Town 28 N Range 46 W

East on Random line Bet Secs 25 & 36

Va 14° 31' E

40.00 Set temporary ¼ Sec Cor

41.00 Stay Road bears N.W. & S.E.

80.12 Intersect East boundary of Township 28 lks North of Mound pits the Cor to Secs 25 & 36 from which Cor I run

N 89° 48' West on true line Bet Secs 25 & 36

Va 14° 31' E.

40.06 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.12 Corner to Secs 25 26 35 & 36

Sand Rolling

Soil good 2d Rate

Town 28 N Range 46 W

North Bet. Secs. 25 & 26
Va 14° 31' E.

30.00 Hay Road Bears N.W. & S.E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposited Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in. in S E pit for Cor to Secs 23. 24. 25 & 26

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

East on Random line Bet Secs. 24 & 25
Va 14° 31' E.

40.00 Set temporary ¼ Sec Cor

80.10 Intersect East Boundary of Township 20 lks North of Mound with pits the Cor to Secs 24 & 25 from which Cor I run
N 89° 51' West on true line Bet Secs 24 & 25
Va 14° 31' E.

40.05 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.10 Corner to Secs 23 24 25 & 26

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

North. Bet Secs 23 & 24
Va 14° 31' E

40.00 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

8.00 Deposited Charcoal Raised mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep and Drove Cedar stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 13 14 23 & 24

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

East on Random line
Bet Secs 13 & 24
Va 14° 31' E.

40.00 Set temporary ¼ Sec Cor

79.95 Intersect East Boundary of Township at mound with Pits the Cor to Secs 13 & 24 from which Cor I run

West on true line Bet Secs 13 & 24
Va 14° 31' E.

399.7½ Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

79.95 Corner to Secs 13 14 23 & 24

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

North Bet. Secs 13 & 14
Va 14° 31' E

40.00 Raised Mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposited Charcoal Raised Mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep and Drove Cedar stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 11, 12, 13 & 14

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

East on Random line
Bet Secs 12 & 13
Va 14° 31' E.

40.00 Set temporary ¼ Sec Cor

79.86 Intersected East Boundary of Township 26 lks South of mound with pits the Cor to Secs 12 & 13 from which Cor I run
S 89° 49' West on true line
Bet. Secs 12 & 13
Va 14° 31' E.

39.93 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

79.86 Corner to Secs 11 12 13 & 14

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

North Bet. secs. 1 & 12
Va 14° 81' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in SE pit for Cor to Secs 1, 2, 11 & 12

Land Rolling
Soil 2d Rate

Town 28 N Range 46 W.

East on Township line
Bet Secs 1 & 12
Va 14° 31' E.

40.00 Set temporary ¼ Sec. Cor.

79.80 Intersect East Boundary of Township 18 lks South beyond quite pits, the Cor. to Secs 1 & 12 from which Cor I run
S 89° 52' West on town line
Bet Secs 1 & 12
Va 14° 31' E.

39.90 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

79.80 Corner to Secs 1, 2, 11 & 12.

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W.

North on true line Bet secs 1 & 2

Va 14° 31' E

40,00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

68,00 Intersect 7th Standard parallel North 10,26 Chains West of Mound with pits due ¼ Sec Cor South side of Sec 31 T. 29 N. Range 45 West

Deposit Charcoal Raised Mound of Earth 2½ ft high from 3 pits 18 x 24 x 12 in deep Drove cedar stake 2 x 2 x 24 in marked C C on South side in East pit for Closing Cor to secs 1 & 2

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

From center of Mound the Cor to secs 34 & 35 in the South Boundary of Township Town

North Bet secs 34 & 35

Va 14° 31' E.

40,00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80,00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S E pit for Cor to secs 26 27 34 & 35

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

East on Random line Bet Secs 26 & 35
Va 14° 31' E.

40.00 Set temporary 1/4 Sec. Cor.

80.00 Intersected N & S line 17 lks North of Cor to Secs 25 26 35 & 36 from which Cor Iron
N 89° 53' West on true line Bet Secs 26 & 35
Va 14° 31' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Corner to Secs 26 27 34 & 35

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W.

North Bet Secs 26 & 27
Va 14° 31' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

57.00 Hay Road Bears N. W. & S. E.

80.00 Deposited charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drive Cedar Stake 2 x 2 x 24 in in S. E. pit for Corr to Secs 22 23 26 & 27

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

East on Range line
Bet. Secs 23 & 26
Va 14° 31' E

40.00 Set temporary ¼ Sec. Cor.
79.96 Intersect N & S line 12 lks South of Cor to Secs 23, 24, 25 & 26 from which Cor I run
S 89° 55' West on true line Bet Secs 23 & 26
Va 14° 31' E.
39.98 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor
79.96 Corner to Secs
22 23 26 & 27

Sand Rolling
Soil good 2d Rate

Aug 21st 1878

Town 28 N Range 46 W.

North Bet Secs 22 & 23
Va 14° 31' E.
40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor
80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S E pit for Corte Secs
14 15 22 & 23

Sand Rolling
Soil good 2d Rate

Town 28 N. Range 46 W.

East on Random line
Bet Secs 14 & 23
Va 14° 31' E.

40.00 Set temporary 1/4 Sec. Cor.

79.94 Intersect N & S line 25 lks
North of Cor to Secs 13 14, 23
& 24 from which Cor I run
N 89° 49' West on true line
Bet Secs 14 & 23
Va 14° 31' E.

39.97 Raised Mound of Earth 2½
ft high from pits 18 x 24
x 12 in deep for 1/4 Sec. Cor.

79.94 Corner to Secs
14. 15. 22 & 23

Land Rolling
Soil good 2d Rate

Town 28 N. Range 46 W.

North - Bet Secs 14 & 15
Va 14° 31' E.

40.00 Raised mound of Earth
2½ ft high from pits 18
x 24 x 12 in deep for 1/4 Sec
Cor.

80.00 Deposited Charcoal Raised
Mound of Earth 2½ ft. high
from pits 18 x 24 x 12 in
deep and drove Cedar Stake
2 x 2 x 24 in in S.E. pit
for Cor to Secs
10 11 14 & 15

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

East on Random line Bet
Secs. 11 & 14
Va 14° 31' E
40.00 Set temporary 1/4 Sec Cor
79.88 Intersect N & S line 51 lks
South of Cor to Secs 11, 12, 13 & 14
from which Cor I run
S 89° 38' West on true line
Bet secs 11 & 14
Va 14° 31' E.
39.94 Raised mound of Earth 2½
ft high from pits 18 x
24 x 12 in deep for 1/4 Sec
Cor
79.88 Corner to Secs
10 11 14 & 15

Sand Rolling
Soil good 2d Rate

Town 28 N. Range 46 W.

North Bet Secs 10 & 11
Va 14° 31' E.
40.00 Raised Mound of Earth 2½
ft high from pits 18 x 24 x
12 in deep for 1/4 Sec Cor
69.00 Box Butte Creek Marshy 1 chain
wide on line Runs N. E.
80.00 Deposited Charcoal Raised
mound of Earth 2½ ft high
from pits 18 x 24 x 12 in
deep and Drove cedar
Stake 2 x 2 x 24 in in
S.E. pit for Cor to Secs
2, 3, 10 & 11

Sand Rolling
Soil good 2d Rate

Town 28 N Range 46 W

East on Random line Bet Secs 2 & 11

Va 14° 31' E.

40.00 Set temporary 1/4 Sec Cor

44.00 Box Butte Creek 50 lks wide on line runs [illegible] NE

79.98 Intersect N. & S. line 40 lks North of Cor to secs 1, 2, 11 & 12 from which Cor I run N 89° 43' West on true line Bet Secs. 2 & 11

Va 14° 31' E.

39.99 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

79.98 ~~[illegible]~~ Corner to Secs 2, 3, 10 & 11

Land Rolling

Soil 2d Rate

Town 28 N Range 46 W.

North on true line Bet Secs 2 & 3

Va 14° 31' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

67.51 Intersect 7th Standard parallel N 10.64 Chains West of 1/4 Sec Cor South Side of Sec 36 T. 29 N. Range 46 West

Mound with pits the

Deposit Charcoal Raised Mound of Earth 2½ ft high from 3 pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in marked C.C. on South Side in East pit for Closing Corner to Secs 2 & 3

Land Rolling

Soil Good 2d Rate

Town 28 N Range 46 W

From Center of Mound the Cor to Secs 33 & 34 on the South Boundary of Township Iron

North Bet secs 33 & 34

Va 14° 31' E.

40,00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

80,00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 27 28 33 & 34

Land Rolling
Soil 2d Rate

Town 28 N. Range 46 W

East on Random line Bet secs 27 & 34

Va 14° 31' E.

40,00 Set temporary 1/4 Sec Cor

80,12 Intersect N. & S. line at Cor to Secs 26, 27, 34 & 35 from which Cor I run

West on true line Bet secs 27 & 34

Va 14° 31' E.

40,06 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80,06 Corner to Secs 27, 28, 33 & 34

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

North Bet. Secs. 27 & 28
Va 14° 31' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor

80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep and Drove cedar Stake 2 X 2 X 24 in in SE pit for Cor to Secs
21 22 27 & 28

Saml Rolling
Soil good 2d Rate

Town 28 N, Range 46 W

East on Random line Bet. Secs. 22 & 27
Va 14° 31' E.

40.00 Set temporary 1/4 Sec Cor

48.00 Hay Road Bears N, W & S, E.

79.84 Intersected N & S line 45 lks North of Cor. to Secs 22, 23 26 & 27 from which Cor I run
N 89° 41' West on true line Bet Secs 22 & 27
Va. 14° 31' E.

39.92 Raised Mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor

79.84 Corner to Secs
21 22 27 & 28

Saml Rolling
Soil good 2d Rate

''''

Town 28 N Range 46 W

North Bet. Secs. 21 & 22
Va 14° 31' E.

40,00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

43,00 Hay Road Bears N, W, & S, E.

80,00 Deposited Charcoal Raised Mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep and drove Cedar Stake 2 x 2 x 24 in in S E pit for Cor to Secs
15 16 21 & 22

Sand Rolling
Soil good 2d Rate

Town 28 N Range 46 W

East on Township line
Bet Secs 15 & 22
Va 14° 31' E.

40,00 Set temporary ¼ Sec Cor

80,26 Intersected N & S line 60 lks North of Cor to Secs 14, 15 22 & 23 from which Cor S mm

N 89° 34' West on tow line
Bet Secs 15 & 22
Va 14° 31' E.

40,13 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80,26 Corner to Secs
15 16 21 & 22

Sand Rolling
Soil good 2d Rate

Town 28 N Range 46 W

North Bet secs 15 & 16
Va 14° 31' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

77.50 Box Butte Creek Marshy 2 chs wide on line runs N E

80.00 Deposited Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove Cedar stake 2 x 2 x 24 in in S. E. pit for Cor. to secs
9. 10 15 & 16

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W.

East on Random line Bet Secs 10 & 15
Va 14° 31' E.

5.50 Box Butte creek 50 lks wide on line runs N E

40.00 Set temporary ¼ Sec Cor

79.98 Intersected N & S line 54 lks North of Cor to secs 10, 11, 14 & 15 from which Cor I run N 89° 37' West on true line Bet. secs. 10 & 15
Va 14° 31' E.

39.99 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

79.98 Corner to secs
9. 10. 15 & 16

Land Rolling
Soil good 2d Rate

Aug 22nd 1879

Town 28 N Range 46 W.

North Bet. secs. 9 & 10.
Va 14° 31' E.

40.00 Raised Mound of Earth 2½ ft ~~deep~~ high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove Cedar stake 2 x 2 x 24 in in S.E. pit for Cor to Secs

3, 4, 9 & 10

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W.

East on Random line Bet Secs 3 & 10
Va 14° 31' E.

40.00 Set temporary ¼ Sec. Cor.

79.85 Intersected N & S line 20 lks North of Cor. to Secs. 2, 3, 10 & 11 from which Cor I run N. 89° 57' West on true line Bet. Secs. 3 & 10
Va 14° 31' E.

39.92½ Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in ~~high~~ deep for ¼ Sec Cor

79.85 Corner to Secs.
3. 4. 9 & 10

Land Rolling
Soil good 2d Rate

Town 28 N. Range 46 W

North on true line Bet Secs 3 & 4

Va 14° 31' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

67.56 Intersected 7 ~~6~~th Standard parallel N. 10.57 Chains West of Mound with pits etc ¼ sec Cor South side of Sec 35 T. 29 N. Range 46 West.

Deposited Charcoal Raised Mound of Earth 2½ ft high from 3 pits 18 x 24 x 12 in deep and Drove Cedar Stake Marked C C on South side in East pit for closing Corner to Secs 3 & 4

Land Rolling
Soil good 2d Rate

Town 28 N. Range 46 W.

From center of Mound the Cor to Secs 32 & 33 on the South Boundary of the Township I run North Bet. Secs. 32 & 33

Va 14° 31' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposited Charcoal Raised Mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep and drove Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to Secs.

28 29 32 & 33

Land Rolling
Soil good 2d Rate

Town 28 N. Range 46 W

East on Township line Bet.
Secs. 28 & 33

Va 14° 31' E.

40.00 Set temporary 1/4 Sec. Cor.
79.82 Intersected N & S line 70 lks
South of Cor to secs 27, 28, 33
& 34 from which Cor bears
S 89° 30' West on true line Bet
Secs 28 & 33

Va 14° 31' E.

39.91 Raised Mound of Earth 2½
ft high from pits 18 x 24
x 12 in deep for 1/4 Sec. Cor.
79.82 Corner to Secs
28, 29, 32 & 33

Sand Rolling
Soil good 2d Rate

Town 28 N Range 46 W

North Bet Secs. 28 & 29

Va 14° 31' E.

40.00 Raised Mound of Earth 2½
ft. high from pits 18 x 24 x 12
in deep for 1/4 Sec. Cor.
80.00 Deposited Charcoal Raised
Mound of Earth 2½ ft. high
from pits 18 x 24 x 12 in deep
and Driven Cedar Stake
2 x 2 x 24 in in S.E. pit
for Cor to Secs
20 21 28 & 29

Sand Rolling
Soil good 2d Rate

Town 28 N Range 46 W

East on Random line Bet secs 21 & 28

Va 14° 31' E.

40,00 Set temporary 1/4 Sec. Cor.

79,79 Intersected N & S line at Cor to Secs 21 22 27 & 28 from which Cor I run

West on true line Bet secs 21 & 28

Va 14° 31' E.

3989 1/2 Raised mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

79,79 Corner to Secs 20 21 28 & 29

Sand Rolling,
Soil good 2d Rate

Town 28 N Range 46 W

North Bet Secs 20 & 21

Va 14° 31' E.

40,00 Raised mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80,00 Deposited Charcoal Raised mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep and Drove cedar Stake 2 x 2 x 24 in in S.E. pit for Cor. to Secs. 16 17 20 & 21

Sand Rolling
Soil good 2d Rate

Town 28 N Range 46 W

East on Random line Bet
Secs 16 & 21
Va 14° 31' E
40.00 Set temporary 1/4 Sec. Cor.
46.00 Hay Road Bears N.W. & S.E.
80.00 Intersected N & S line 19 lks
North of Cor to Secs 15.16 21
& 22 from which Cor. I am
N 89° 52 West on true line Bet
Secs 16 & 21
Va 14° 31' E.
40.00 Raised Mound of Earth 2 1/2
ft high from pits 18 x 24
x 12 in deep for 1/4 Sec. Cor.
80.00 Cor to Secs
16 17 20 & 21

Sand Rolling
Soil good 2d Rate

Town 28 N Range 46 W.

North Bet Secs 16 & 17
Va 14° 31' E.
40.00 Raised Mound of Earth
2 1/2 ft high from pits
18 x 24 x 12 in deep for
1/4 Sec Cor
46.00 Hay Road Bears N.W. & S.E.
67.00 Bog Butte Crest 60 lks wide
on line runs NE
80.00 Deposit Charcoal Raised
mound of Earth 2 1/2 ft high
from pits 18 x 24 x 12 in
deep and Drove Cedar
Stake 2 x 2 x 24 in in
S.E. pit for Cor to Secs
8, 9, 16 & 17

Sand Rolling
Soil good 2d Rate

Town 28 N Range 46 W

East on Township line
Bet Secs 9 & 16
Va 14° 31' E

40.00 Set temporary 1/4 Sec Cor

79.60 Intersected N & S line 30 lks
North of Cor to Secs 9, 10, 15
& 16 from which Cor I saw
N 89° 47' West on true line
Bet Secs 9 & 16
Va 14° 31' E

39.80 Raised mound of Earth 2 ft
ft high from pits 18 x 24
x 12 in deep for 1/4 Sec. Cor.

79.60 Corner to Secs
8, 9, 16 & 17

Sand Rolling
Soil good 2d Rate

Town 28 N Range 46 W

North Bet Secs 8 & 9
Va 14° 31' E.

40.00 Raised mound of Earth
2 ft high from pits 18
x 24 x 12 in deep for 1/4 Sec
Cor.

80.00 Deposited Charcoal Raised
mound of Earth 2 ft high
from pits 18 x 24 x 12 in
deep Drove cedar stake
2 x 2 x 24 in in S.E. pit
for Cor. to Secs
4, 5, 8 & 9

Sand Rolling
Soil good 2d Rate

Town 28 N Range 46 W

East on Random line
Bet Secs 4 & 9
Va 14° 31' E

40.00 Set temporary 1/4 Sec Cor
79.70 Intersected N & S line at Cor
to Secs 3, 4, 9 & 10 from
which Cor I run
West on true line Bet
Secs 4 & 9
Va 14° 31' E.

39.85 Raised mound of Earth
2½ ft high from pits 18 x
24 x 12 in deep for 1/4 Sec Cor
79.70 Corner to Secs
4, 5, 8 & 9.

Land Rolling
Soil good 2d
Rate

Town 28 N Range 46 W.

North on true line Bet Secs
4 & 5
Va 14° 31' E.

40.00 Raised mound of Earth
2½ ft high from pits 18
x 24 x 12 in deep for 1/4 Sec
Cor.

66.83 Intersected 7th Standard
parallel North 10.83 chs.
Mound with pits etc
West of 1/4 Sec Cor South
Side of Sec 34 Range 46
West

Deposit Charcoal Raised
mound of Earth 2½ ft high
from 3 pits 18 x 24 x 12 in
deep and Drive Cedar
stake 2 x 2 x 24 in Newton
C C on South side in East
pit for Closing Corner to
Secs 4 & 5

Land Rolling &
Soil good 2d Rate

Town 28 N Range 46 W

From Center of Mound
the Cor to Secs 31 & 32 on the
South Boundary of Township
Iron
North Bet Secs 31 & 32
Va 14° 31' E.

40.00 Raised Mound of Earth 2½
ft high from pits 18 x 24 x
12 in deep for ¼ Sec Cor

80.00 Deposited Charcoal Raised
Mound of Earth 2½ ft high
from pits 18 x 24 x 12 in deep
and Drove Cedar stake
2 x 2 x 24 in in S.E. pit
for Cor to Secs
29 30 31 & 32

Land Rolling
Soil good 2d Rate

August 23rd 1879

Town 28 N Range 46 W

East on Random line
Bet Secs 29 & 32
Va 14° 31' E.

40.00 Set temporary ¼ Sec Cor

79.85 Intersected N & S line 40 lks
North of Cor to Secs 28. 29.
32 & 33 from which Cor
Iron
N 89° 43' West on true line
Bet Secs 29 & 32
Va 14° 31' E.

39.92½ Raised Mound of Earth 2½
ft high from pits 18 x 24
x 12 in deep for ¼ Sec Cor

79.85 Corner to Secs
29 30 31 & 32

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

West on Random line
Bet Secs 30 & 31
Va 14° 31' E.

40.00 Set temporary 1/4 Sec Cor
61.00 Bot Butte Creek 61 lks
wide on line Runs NE
79.80 Intersected West Boundary
of Township 48 lks South of
mound with pits etc
Cor. to Secs. 30 & 31 from
which Cor I run
S 89°39' East on true line Bet
Secs 30 & 31
Va 14° 31' E.
39.80 Raised mound of Earth 2½
ft. high from pits 18 x 24 x
12 in deep for 1/4 Sec Cor
79.80 Cor to Secs
29 30 31 & 32

Sand Rolling
Soil good 2d Rate

Town 28 N Range 46 W

North Bet Secs 29 & 30
Va 14° 31' E.
40.00 Raised mound of Earth 2½
ft. high from pits 18 x 24 x
12 in deep for 1/4 Sec. Cor.
61.00 Bot Butte Creek 22 lks wide
on line runs NE
80.00 Deposited Charcoal Raised
mound of Earth 2½ ft high
from pits 18 x 24 x 12 in deep
and Drove Cedar stake
2 x 2 x 24 in in S.E. pit
for Cor to Secs
19. 20. 29 & 30

Sand Rolling
Soil good 2d Rate

Town 28 N. Range 46 W.

East on Random line Bet
Secs. 20 & 29
Va 14° 31' E.

10.00 Box Butt crust 28 lks wide
on line Runs South

40.00 Set temporary 1/4 Sec. Cor.

80.16 Intersect N & S line 55 lks South
of Cor to Secs 20 21 28
& 29 from which Cor I run
S 89° 37' West on true line Bet.
Secs 20 & 29
Va 14° 31' E.

40.08 Raised mound of Earth
2½ ft high from pits 18 x
24 x 12 in deep for 1/4 Sec. Cor.

80.16 Corner to Secs
19. 20. 29 & 30.

Land Rolling
Soil good 2d Rate

Town 28 N. Range 46 W.

West on Range line Bet
Secs 19 & 30
Va 14° 31' E.

40.00 Set temporary 1/4 Sec. Cor.

79.68 Intersected West Boundary
of Township at mound with pits at the Cor to Secs
19 & 30 from which Cor I
run
East on true line Bet. Secs.
19 & 30
Va 14° 31' E.

39.68 Raised mound of Earth
2½ ft high from pits 18
x 24 x 12 in deep for 1/4
Sec. Cor.

79.68 Corner to Secs
19 20 29 & 30

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W.

North Bet. secs. 19 & 20
Va 14° 31' E.

40,00 Raised Mound of Earth 2½ ft high from pits, 18 X 24 X 12 in. deep for ¼ Sec. Cor.

80,00 Deposited Charcoal Raised Mound of Earth 2½ ft deep from pits 18 X 24 X 12 in deep and Drove cedar Stake 2 X 2 X 24 in in S E pit for cor to secs
17 18 19 & 20

Land Rolling
Soil good 20 Rods

Town 28 N Range 46 W.

East on Random line
Bet. secs. 17 & 20
Va 14° 31' E.

40,00 Set temporary ¼ Sec. Cor.

47,00 Box Butte Creek 40 lks. wide on line Runs North

80,00 Intersected N & S line 38 lks North of Cor to Secs 16, 17, 20 & 21 from which Cor I run N 89° 44' West on true line Bet. secs. 17 & 20
Va 14° 31' E.

40,00 Raised Mound of Earth 2½ ft. high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor.

80,00 Cor to Secs
17 18 19 & 20

Land Rolling
Soil good 20 Rods

Town 28 N Range 46 W

West on Random line Bet
Secs. 18 & 19
Va 14° 31' E.

40.00 Set temporary 1/4 Sec Cor
79.56 Intersected West Boundary
of Township 72 lks South
of Cor. to Secs. 18 & 19 from
which Cor S. run
S 89° 29' East on true line
Bet. Secs. 18 & 19
Va 14° 31' E.

39.56 Raised mound of Earth 2½
ft high from pits 18 x 24
x 12 in deep for 1/4 Sec. Cor,
79.56 Corner to Secs.
17, 18, 19 & 20

Land Rolling
Soil good 2d Rate

Town 28 N. Range 46 W.

North Bet Secs 17 & 18
Va 14° 31' E.

40.00 Raised mound of Earth 2½
ft high from pits 18 x 24
x 12 in deep for 1/4 Sec Cor,
80.00 Deposited Charcoal Raised
mound of Earth 2½ ft high
from pits 18 x 24 x 12 in
deep and drove Cedar
stake 2 x 2 x 24 in in
S.E. pit for Cor to Secs
7, 8, 17 & 18

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

East on Random line Bet
Secs 8 & 17
Va 14° 31' E.

22,00 Stay Road Bears N.W. & S.E.

40,00 Set temporary 1/4 Sec. Cor.

79,64 Intersected N. & S. line 22 lks
North of cor to secs 8, 9, 16 & 17
from which cor I run
N 89° 57' West on true line
Bet secs 8 & 17
Va 14° 31' E.

39,82 Raised Mound of Earth 2 1/2
ft high from pits 18 x 24
x 12 in deep for 1/4 Sec. Cor.

79,64 Corner to secs
7. 8. 17 & 18

Land Rolling
Soil good 2d Rate

Town 28 N. Range 46 W.

West on Random line Bet
Secs 7 & 18
Va 14° 31' E.

40,00 Set temporary 1/4 Sec Cor

79,48 Intersected West Boundary of
Township 11 lks North of
mound quite plain the
cor to Secs 7 & 18 from
which cor I run
N 89° 55' East on true line
Bet secs. 7 & 18
Va 14° 31' E.

39,48 Raised Mound of Earth 2 1/2
ft high from pits 18 x
24 x 12 in deep for 1/4
Sec Cor

79,48 Corner to secs
7, 8, 17 & 18

Land Rolling
Soil good 2d Rate

Town 28. N, Range 46 W.

North Bet secs 7 & 8
Va 14° 31' E.

11.00 Stay Road Bears N.W. & S.E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposited charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to Secs
5, 6, 7 & 8

Land Rolling
Soil good 2d Rate

Town 28 N, Range 46 W.

East on Random line
Bet. secs. 5 & 8
Va 14° 31' E.

40.00 Set temporary ¼ Sec. Cor.

80.09 Intersected N & S line 41 lks South of Cor. to Secs. 4, 5 8 & 9 from which Cor I run S 89° 42' West on true line Bet. Secs. 5 & 8
Va. 14° 31' E

40.04½ Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.09 leaner to Secs
5, 6, 7 & 8

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W.

West on Random line Bet. secs 6 & 7

Va 14° 31' E

40.00 Set temporary 1/4 Sec. Cor.

79.68 Intersected West Boundary of Township 28 lks North of mound with pits etc Cor to secs 6 & 7 from which Cor I run

N 89° 48' East on true line Bet secs 6 & 7

Va 14° 31' E.

39.68 Raised Mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

79.68 Corner to secs 5 6 7 & 8

Land Rolling
Soil good 2d Rate

Town 28 N Range 46 W

North on true line Bet. Secs 5 & 6

Va 14° 31' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

66.48 Intersected 7th Standard parallel North 10.08 Chains West of 1/4 sec Cor South side Sec 33 mound with pits etc 7.24 N. Range 46 W

Deposit charcoal Raised mound of Earth 2½ ft high from 3 pits 18 x 24 x 12 in deep Drove cedar stake 2 x 2 x 24 in Marked C. C. on the south side in East pit for closing Corner to secs 5 & 6

Land Rolling
Soil good 2d Rate

August 24th 1879

Town 28 N Range 46 W

General Description

This Township is destitute of timber Box Butte Creek rises in the N.E Corner of the Township and runs South West In places it is wide and marshy with but little Bottom land The entire township is like High Valley slightly Rolling and covered with a good growth of grass The soil is all good 2d Rate

Town 28 N. Range 46 W

List of Names

A list of the names of the individuals Employed to assist in Running Measuring or marking the lines and Corners described in the foregoing Field Notes of Township No 28 North of the Base line of Range No 46 West of the 6th P.M. in Nebraska showing the respective capacities in which they acted

William Dredge Chainman
Otis Bryant Chainman
John Cunningham Moundman
Fred Whitney Flagman

We hereby certify that we assisted S C McElroy deputy Surveyor in Surveying and Subdividing Township No 28 North of the Base line of Range 46 West of the 6th PM in Nebraska and that said Township has been in all respects to the best of our knowledge and Belief well and faithfully Surveyed and the Boundary Monuments planted, according to the instructions furnished by the Surveyor General of dimensions character Construction and Marking in the manner as specifically described in the foregoing Field Notes

William Dredge Chainman
Otis Bryant Chainman
John Cunningham Moundman
Fred Whitney Flagman

Subscribed and Sworn to by the above named persons before me a Notary Public for the County of Lincoln in the State of Nebraska this 25th day of August 1879.

[illegible]
Notary Public

Town 28 N Range 46 W.

I S C McElroy deputy Surveyor do Solemnly Swear that in pursuance of a joint Contract wherein S. M. Chapman D V Stevenson and S C McElroy are joint Contractors with Jno R Clark U.S. Surveyor General for the District of Nebraska and Iowa bearing date April 23d 1879 I have well faithfully and truly in my own proper person and in Strict Conformity with the instructions furnished by the Surveyor General the Surveying Manual and the Laws of the U.S. Surveyed all the parts or portions of Township No 28 North of the Base line of Range No 46 West of the 6th P.M. in Nebraska as are represented in the foregoing field Notes as having been Surveyed under my direction and I do further solemnly Swear that all the Corners of said Surveys have been Established and perpetuated in Strict accordance with the Surveying Manual printed Instructions and Special Instructions of the Surveyor General of Dimensions

Character Construction and marking in the manner as Specifically described in the foregoing Field Notes and that the foregoing are the true and original Field Notes of such survey

S Stephen C. McElroy
Deputy Surveyor

Subscribed by said S. C. McElroy and sworn to before me a Clerk District Court for the County of Richardson in the State of Nebraska this 1st day of September 1879

T. C. Cunningham Clerk District Court Richardson County

Surveyor General's Office
Nebraska Neb. Nov. 10th 1879

The foregoing field notes of the survey & subdivision of Township No 28 North of the Base Line, of Range No 46 West of the 6th P. M. in Nebraska, Executed by Stephen B. McElroy Deputy Surveyor under joint Contract No 110 dated April 23rd, 1879 in the month of August 1879. having been critically Examined, the necessary corrections & Explanations made, the said field notes and the Surveys they describe are hereby approved.

Geo S Smith
Surveyor General

General Land Office • Original Field Notes

Book Number

667

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.