General Land Office • Original Field Notes

Book Number

672

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Index Diagram
to
Town 21 N R 47 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	37	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes of the Subdivision
of
Township No 21 North of the base
line of Range No 47 West of
the 6th Principal meridian in
Nebraska
Surveyed by Daniel R. Stephenson
U S. Deputy Surveyor under
joint contract No. 113 dated
September 3rd 1879
Survey commenced
Oct 6th 1879
Survey completed
Oct 10th 1879

List of names
of assistants
Geo. M. Weber Chainman
T Spellman Chainman
Howard Leland Moundman
M Walsh Flagman

Township No 21 North Range No 47 West of 6th P M

Chs		Chs	
	To find the proper adjustment of my compass for the Subdivision of this Township I begin at the South East Cor of the Township and run north on a blank line along the East boundary of Sec 36 Var 14° 30' E		From the Cor to Sec 35 & 36 on the South boundary of the Township (Cor a Post in mound considerably dilapidated but rebuilt by me) I run North bet Secs 35 & 36 Var 14° 33' E
		40.00	Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor
40.08	To a point 4 lks East of the 1/4 Sec Cor		
80.12	To a point 7 lks East of the Cor to Secs 25. 30. 31 & 36	80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep above Willow Stake 2 X 2 in 2 ft long in SE pit for Cor to Secs 25. 26. 35 & 36
	To retrace this line or run parallel thereto my compass must be adjusted to a variation of 14° 33' E		Land rolling Soil 2nd rate

Township No 21 North Range No 47 West of 6th P M

chs		chs	
	East on a random line bet Secs 25 & 36 Var 14°33' E		North bet Secs 25 & 26 Var 14°33' E
		21.00	Enter Valley bears East & West
40.00	Set temporary 1/4 Sec Cor	40.00	Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor
79.68	Intersected East boundary of the Township at a point 21 lks South of the Cor to Secs 25 & 36 (Cor a mound & pits with Post in pit in good condition) from which Cor I run South 89°57' West on a true line bet Secs 25 & 36 Var 14°33' E	80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep drove Willow Stake 2 X 2 in 2 ft long in S E pit for Cor to Secs 23, 24, 25 & 26
39.84	Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor		Land rolling & level Soil 2nd & 1st rate
79.68	Cor to Secs 25, 26, 35 & 36		
	Land rolling Soil 2nd rate		

Township no 21 North Range No 47 West of 6th P M

chs		chs	
	East on a random line between Secs 24 & 25 Var 14° 33' E		North bet Secs 23 & 24 Var 14° 33' E
33.00	Leave valley bears NW & SE	31.00	Leave valley bears NW & SE
40.00	Set temporary 1/4 Sec Cor		
79.72	Intersected East boundary of the Township at a point 9 lks South of the Cor to Secs 24 & 25 (Cor a mound & pit with Post in pit in good condition) from which Cor 9 run South 89° 56' West on a true line bet Secs 24 & 25 Var 14° 33' E	40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
		61.00	Enter valley bears NE & SW
		80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in S E pit for Cor to Secs 13, 14, 23 & 24
37.84	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor		
79.72	Cor to Secs 23, 24, 25 & 26		
	Land level & rolling Soil 1st & 2nd rates		Land rolling & level Soil 2nd & 1st rates

Township No 21 North Range No 47 West of 6th P M

chs		chs	
	East on a random line bet Secs 13 & 24 Var 14° 33' E		North bet Secs 13 & 14 Var 14° 33' E
24.00 40.00	Leave valley bears N E & S W' Set temporary 1/4 Sec Cor	40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.90	Intersected East boundary of the Township at a point 45 lks South of the cor to Secs 13 & 24 (Cor a mound & pits with Post in pit in good condition) from which Cor I run South 89° 41' West on a true line bet Sec 13 & 24 Var 14° 33' E	80.00	Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Grove Willow Stake 2 x 2 in 2 ft long in S E pit for Cor to Secs 11.12.13 & 14 Land level Soil 1st rate
39.95	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor		
79.90	Cor to Secs 13.14.23 & 24		
	Land rolling Soil 2nd rate		

Township No 21 North Range No 47 West of 6th P M

Chs		Chs	
	East on a random line bet Secs 12 & 13 Va 14° 33' E		North bet Secs 11 & 12 Va 14° 33' E
40.00	Set temporary 1/4 Sec cor	40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.00	Intersected East boundary of the Township at a point 19 lks South of the cor to Secs 12 & 13 (cor a mound & pits with Post in pit in good Condition) from which cor I run South 89° 52' West on a true line bet Secs 12 & 13 Va 14° 33' E	44.00	Leave Valley bears NW & SE
		80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep above Willow Stake 2 x 2 in 2 ft long in SE pit for cor to Secs 1, 2, 11 & 12
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor		Land level & rolling Soil 1st & 2nd rate
80.00	Cor to Secs 11, 12, 13 & 14		
	Land level Soil 1st rate		

chs		chs	
	East on a random line bet Secs 1 & 12. Var 14°33' E		North on a random line bet Secs 1 & 2 Var 14°33' E
		14.00	Enter Valley bears N W & E
40.00	Set temporary 1/4 Sec Cor	25.00	Small Lake 5 chs to west of line
		40.00	Set temporary 1/4 Sec Cor
79.85	Intersected East boundary of the Township at a point 20 lks South of the Cor to Secs 1 & 12 (Cor a Mound & pits with Post in pit in good condition) from which Cor 9 run South 89°57' West on a true line bet Secs 1 & 12 Var 14°33' E	69.00	Leave Valley bears East & West
		79.68	Intersected North boundary of the Township at a point 15 lks East of the Cor to Secs 1 & 2 (Cor a Mound & pits with Post in pit in good condition) from which Cor 9 run South 6' East on a true line bet Secs 1 & 2 Var 14°33' E
39.92½	Built Mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor	39.68	Built Mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.85	Cor to Secs 1, 2, 11 & 12	79.68	Cor to Secs 1, 2, 11 & 12
	Land rolling Soil 2nd rate		Land level Soil 1st rate

Township No 21 North Range No 47 West of 6th PM

chs	
	From the cor to Secs 34 & 35 on the South boundary of the Township (cor a Post & mound in good condition) I run North bet Secs 34 & 35 Var 14° 38' E
40.00	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove willow stake 2x2 in 2 ft long in SE pit for cor to Secs 26.27.34 & 35
	Land rolling Soil 2nd rate
	Oct 6th 1879

chs	
	East on a random line bet Secs 26 & 35 Var 14° 33' E
40.00	Set temporary 1/4 Sec cor
80.30	Intersected N & S line at a point 20 lks South of the cor to Secs 25.26.35 & 36 from which cor I run South 89° 57' West on a true line bet Secs 26 & 35 Var 14° 33' E
40.15	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor
80.30	Cor to Secs 26.27.34 & 35
	Land rolling Soil 2nd rate

Township No 21 North Range No 47 West of 6th P M

chs	
	North bet Secs 26 & 27 Va 14° 33' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
48.00	Enter valley bears N W x E
80.00	Deposited Charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E pit for cor to Secs 22, 23, 26 & 27
	Land rolling & level Soil 1st rate

chs	
	East on a random line bet Secs 23 & 26 Va 14° 33' E
40.00	Set temporary 1/4 Sec Cor
80.14	Intersected N & S line at a point 5.6 lks South of the cor to Secs 23, 24, 25 & 26 from which cor I run South 89° 36' West on a true line bet Secs 23 & 26 Va 14° 33' E
40.07	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.14	Cor to Sec 22, 23, 26 & 27
	Land level Soil 1st rate

Township No 21 North Range No 47 West of 6th P M

Chs	
	North bet Secs 22 & 23 Var 14°33' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep bor 1/4 Sec Cor
40.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E pit for Cor to Secs 14.15.22 & 23
	Land level Soil 1st rate

Chs	
	East on a runedom line bet Secs 14 & 23 Var 14°33' E
40.00	Set temporary 1/4 Sec Cor
80.00	Intersected N & S line at a point 21 lks North of the Cor to Secs 13.14.23 & 24 from which Cor 2 pun North 89°51' West on a true line bet Secs 14 & 23 Var 14°33' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep bor 1/4 Sec Cor
80.00	Cor to Secs 14.15.22 & 23
	Land level Soil 1st rate

Township No 21 North Range No 47 West of 6th P M

chs	
	North bet Secs 14 & 15
	Var 14°38' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E pit for Cor to Secs 10. 11. 14 & 15
	Land level
	Soil 1st rate

chs	
	East on a random line bet Secs 11 & 14
	Var 14°33' E
40.00	Set temporary 1/4 Sec Cor
79.46	Intersected N & S line at a point 14 lks South of the Cor to Secs 11. 12. 13 & 14 from which Cor I run
	South 89°54' West on a true line bet Secs 11 & 14
	Var 14°33' E
39.93	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.86	Cor to Secs 10. 11. 14 & 15
	Land level
	Soil 1st rate

Township No 21 North Range No 46 West of 6th P M

chs		North bet Secs 10 & 11 Var 14°33' E
4	40.00	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor
8	80.00	Deposited Charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in S E pit for Cor to Secs 2.3.10 & 11
		Land level Soil 1st rate

chs	East on a random line bet Secs 2 & 11 Var 14°33' E
7.50	Leave valley bears North & E
40.00	Set temporary 1/4 Sec cor
80.10	Intersected N & O line at a point 35 lks South of the Cor to Secs 1.2.11 & 12 from which cor I run South 87°45' West on a true line bet Secs 2 & 11 Var 14°33' E
40.05	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor
80.10	Cor to Secs 2.3.10 & 11
	Land rolling Soil 2nd rate

Township No 21 North Range No 47 West of 6th PM

ch	North on a runcorn line bet ch Secs 2 & 3	
	Var 14°33' E	
4 15.00	Small Lake 6 ch west of line	
40.00	Set temporary 1/4 Sec cor	
43.00	Leave Valley bears S E & S W	
79.45	Intersected North boundary of Township at a point 7 lks West of the cor to Secs 2 & 3 (cor a mound & pits with Post in pits in good condition) from which cor I run	
	South 3' West on a true line bet Secs 2 & 3	
	Var 14°33' E	
39.45	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor	
79.45	Cor to Secs 2, 3, 10 & 11	
	Land level & rolling	
	Soil 1st & 2nd rate	

	I run the cor to Secs 33 & 34 on the South boundary of the Township (a Post in mound mound torn down but rebuilt by me) I run
	North bet Secs 33 & 34
	Var 14°33' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E pit for cor to Secs 27, 28, 33 & 34
	Land rolling
	Soil 2nd rate

Township No 21 North Range No 47 West 6th P M

Chs		Chs	
	East on a random line between Secs 27 & 34 Var 14°33' E		North bet Secs 27 & 28 Var 14°33' E
40.00	Set temporary 1/4 Sec Cor	40.00	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.08	Intersected R & S line at a point 30 lks South of the Cor to Secs 26. 27. 34 & 35 from a White oak 9 run South 89°47' West on a true line bet Secs 27 & 34 Var 14°33' E	70.00	Enter Valley bears East & West
		80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in S E pit for Cor to Sec 21, 22, 27 & 28
40.04	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor		Land rolling Soil 2nd rate
80.08	Cor to Secs 27, 28, 33 & 34		
	Land rolling Soil 2nd rate		
	Oct 7th 1879		

Township No 21 North Range No 47 West of 6th PM

chs		chs	
	East on a random line between Secs 27 & 22 Var 14°33' E		North bet Secs 21 & 22 Var 14°33' E
40.00	Set temporary 1/4 Sec cor	40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
40.12	Intersected N & S line at a point 26 lks South of the cor to Secs 22, 23 & 26 & 27 from which cor I run South 87°49' West on a true line bet Secs 22 & 27 Var 14°33' E	80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in S E pit for cor to Secs 15, 16, 21 & 22
40.06	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor		Land level Soil 1st rate
80.12	Cor to Secs 21, 22, 27 & 28		
	Land level Soil 1st rate		

Township No 21 North Range No 47 West of 6th PM

chs		chs	
	East on a random line bet Sec 15 & 22 Var 14°33' E		North bet Sec 15 & 16 Var 14°33' E
40.00	Set temporary 1/4 Sec cor	35.00	Leave Valley bears N E & N W
80.25	Intersected N & S line at a point 14 lks North of the cor to Sec 14, 15, 22 & 23 from which cor I run North 89°54' West on a true line bet Sec 15 & 22 Var 14°33' E	40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
40.12½	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor	80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E pit for cor to Secs 9, 10, 15 & 16
80.25	Cor to Sec 15, 16, 21 & 22		Land level & rolling Soil 1st & 2nd rates

Land level
Soil 1st rate

Township No 21 North Range No 47 West of 6th PM

chs	
	East on a random line bet Secs 10 & 15 Var 14°33' E
32.00	Enter Valley bears North & S W
40.00	Set temporary 1/4 Sec Cor
80.14	Intersected N & S line at a point 19 lks South of the Cor to Secs 10, 11 14 & 15 from which Cor I run South 89°52' West on a true line bet Secs 10 & 15 Var 14°33' E
40.07	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.14	Cor to Secs 9, 10, 15 & 16
	Timber rolling & level Soil 2nd & 1st rate

chs	
	North bet Secs 9 & 10 Var 14°33' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep above Willow Stake 2 x 2 in 2 ft long in S E pit for Cor to Secs 3, 4, 9 & 10
	Timber rolling Soil 2nd rate

Township No 21 North Range No 47 West of 6th PM

chs		chs	
	East on a random line bet Secs 3 & 10 Var 14°33' E		North on a random line bet Secs 3 & 4 Var 14°38' E
40.00	Set temporary 1/4 Sec cor	40.00	Set temporary 1/4 Sec cor
44.00	Enter Valley bears N W & S	79.80	Intersected North boundary of Township at a point 21 lks West of the cor to Secs 3 & 4 (cor a mound & pits with Post in pit in good condition) from which cor I run South 9' West on a true line bet Secs 3 & 4 Var 14°33' E
80.16	Intersected N & S line at a point 11 lks South of the cor to Secs 2, 3, 10 & 11 from which cor I run South 89°56' West on a true line bet Secs 3 & 10 Var 14°33' E		
40.08	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor	39.80	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.16	Cor to Secs 3, 4, 9 & 10	79.80	Cor to Secs 3, 4, 9 & 10
	Land level & rolling Soil 2nd & 1st rate		Land rolling Soil 2nd rate

Township No 21 North Range No 47 West of 6th P M

chs	
	From the cor to sec 32 & 33 on the South boundary of the Township (cor a Post in mound in good condition) I run North bet Secs 32 & 33 Var 14°33' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in SE pit for cor to Secs 28. 29. 32 & 33
	Land rolling Soil 2nd rate

chs	
	East on a random line bet Secs 28 & 33 Var 14°33' E
40.00	Set temporary 1/4 sec cor
79.70	Intersected N & S line bet the cor to Secs 27. 28. 33 & 34 from which cor I run West on a true line bet Secs 28 & 33 Var 14°33' E
39.85	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor
79.70	Cor to Secs 28. 29. 32 & 33
	Land rolling Soil 2nd rate

Township No 21 North Range No 47 West of 6th P M

chs	
	North bet Secs 28 & 29 Var 14°33' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.00	Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in SE pit for cor to Secs 20. 21. 28 & 29
	Land rolling Soil 2nd rate
	Oct 8th 1879

chs	
	East on a random line bet Secs 21 & 28 Var 14°33' E
34.00	Enter valley bears N W & S E
40.00	Set temporary 1/4 Sec cor
80.06	Intersected N & S line at a point 21 lks South of the cor to Secs 21. 22. 27 & 28 from which cor I run South 89°57' West on a true line bet Secs 21 & 28 Var 14°33' E
40.03	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.06	Cor to Secs 20. 21. 28 & 29
	Land rolling & level Soil 2nd & 1st rate

Township No 21 North Range No 47 West of 6th P M

chs	
	North bet Secs 20 & 21 Var 14°33' E
24.00	Enter valley bears N W & S E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep above Willow Stake 2 x 2 in 2 ft long in S E pit for cor to Secs 16, 17, 20 & 21
	Land level Soil 1st rate

chs	
	East on a random line bet Secs 16 & 21 Var 14°33' E
40.00	Set temporary 1/4 Sec cor
79.78	Intersected N & S line at a point 35 lks South of the cor to Secs 15, 16, 21 & 22 from which cor I run South 89°45' West on a true line bet Secs 16 & 21 Var 14°33' E
39.89	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
79.78	Cor to Secs 16, 17, 20 & 21
	Land level Soil 1st rate

Township No 21 North Range

ch	
	North bet Secs 16 & 17 Var 14°33' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep chose Willow Stake 2 x 2 in & ft long in S E pit for cor to Secs 8.9.16 & 17
	Land level Soil 1st rate

No 47 West of 6th P M

ch	
	East on a random line bet Secs 9 & 16 Var 14°33' E
40.00	Set temporary ¼ sec cor
50.00	Leave valley bears N W & S E
79.81	Intersected N & S line at a point 54 lks south of the cor to Secs 9.10.15 & 16 from which cor I run South 89°37' West on a true line bet Secs 9 & 16 Var 14°33' E
39.90½	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ sec cor
79.81	cor to Secs 8.9.16 & 17
	Land level & rolling Soil 1st & 2nd rate

Township No 21 North Range No 47 West of 6th P M

0 chs	North bet Secs 4 & 9 Var 14°39' E	
4 40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor	
8 80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in S E pit for cor to Secs 4. 5. 8 & 9	
	Land level soil 1st rate	

chs	East on a random line bet Secs 4 & 9 Var 14°39' E
21.00	Leave valley bears N & S
40.00	Set temporary 1/4 Sec cor
79.74	Intersected N & S line at a point 61 lks south of the cor to Secs 3. 4. 9 & 10 from which cor I run South 89°34' West on a true line bet Secs 4 & 9 Var 14°39' E
39.87	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
79.74	Cor to Secs 4. 5. 8 & 9
	Land rolling soil 2nd rate

Township No 21 North Range No 47 West of 6th PM

0 ch	North on a random line bet Secs 4 & 5 Var 14°39' E	
4 40.00	Set temporary 1/4 Sec Cor	
79.62	Intersected North boundary of Township at the Cor to Secs 4 & 5 (Cor a mound & pits with Post in pit in good condition) from which Cor I run South on a true line bet Secs 4 & 5 Var 14°39' E	
8 39.62	Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor	
79.62	Cor to Secs 4 5 8 & 9 Land level Soil 1st rate	
ch	From the Cor to Sec 31 & 32 on the South boundary of the Township (a Post & mound in good condition) I run North bet Secs 31 & 32 Var 14°39' E	
40.00	Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor	
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep drove Willow Stake 2 X 2 in 2 ft long in SE pit for Cor to Secs 27, 30, 31 & 32	
	Land rolling Soil 2nd rate	

Township No 21 North Range No 47 West of 6th P M

chs	East on a random line bet Secs 29 & 32 Var 14°33' E	chs	West on a random line bet Secs 30 & 31 Var 14°33' E
40.00	Set temporary 1/4 Sec cor	40.00	Set temporary 1/4 Sec cor
80.15	Intersected N & S line at a point 26 lks South of the cor to Secs 28, 29, 32 & 33 from which cor I run South 89°49' West on a true line bet Secs 29 & 32 Var 14°33' E	79.60	Intersected West boundary of Township at a point 28 lks North of the cor to Secs 30 & 31 (cor a mound & pits with Post in Pit in good condition) from which cor I run North 89°48' East on a true line bet Secs 30 & 31 Var 14°33' E
40.07½	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in depth for 1/4 Sec cor	39.60	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in depth for 1/4 Sec cor
80.15	Cor to Secs 29, 30, 31 & 32 Land rolling Soil and rate	79.60	Cor to Secs 29, 30, 31 & 32 Land rolling Soil and rate

Township No 21 North Range No 47 West of 6th PM

chs		chs	
	North bet Sec 29 & 30 Var 14° 33' E		East on a random line bet Secs 20 & 29 Var 14° 33' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in depth for 1/4 Sec cor	40.00	Set temporary 1/4 Sec Cor
		79.98	I intersected N & S line at a point 42 lks South of the cor to Secs 20, 21, 28 & 29 from which cor I run South 89° 42' West on a true line bet Secs 20 & 29 Var 14° 33' E
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in depth drove Willow stake 2 x 2 in 2 ft long in S E pit for cor to Secs 19, 20, 29 & 30		
	Tamed rolling Soil and rate	39.99	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in depth for 1/4 Sec cor
		79.98	cor to Secs 19, 20, 29 & 30
			Tamed rolling Soil and rate Oct 9th 1879

Township No 21 North Range No 47 West of 6th P M

chs	
	West on a random line bet Secs 19 & 30 Var 14° 33' E
40.00	Set temporary 1/4 Sec Cor
79.00	Intersected West boundary of the Township at a point 35 lks north of the Cor to Secs 19 & 30 (Cor a mound & pits with Post in pit in good condition) from which Cor I run North 89° 45' East on a true line bet Secs 19 & 30 Var 14° 33' E
39.00	Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor
79.00	Cor to Secs 19, 20, 29 & 30 Land rolling Soil 2nd rate

chs	
	North bet Secs 19 & 20 Var 14° 33' E
40.00	Built mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor
80.00	Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 X 24 X 12 in deep drove Willow Stake 2 X 2 in 2 ft long in S E pit for Cor to Secs 17, 18, 19 & 20 Land rolling Soil 2nd rate

Township No 21 North Range No 47 West of 6th PM

chs	
	East on a random line bet Secs 17 & 20 Var 14°33' E
40.00	Set temporary 1/4 Sec cor
60.00	Enter valley bears N W & South
40.25	Intersected N & S line at the cor to Secs 16, 17, 20 & 21 from which cor I run West on a true line bet Secs 17 & 20 Var 14°33' E
40.12½	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.25	Cor to Secs 17, 18, 19 & 20 Found rolling Rail 2nd rate

chs	
	West on a random line bet Secs 18 & 19 Var 14°33' E
23.00	Enter valley bears N E & S W
40.00	Set temporary 1/4 Sec cor
50.00	Leave valley bears N & S W
78.82	Intersected West boundary of the Township at a point 7 lks North of the cor to Secs 18 & 19 (cor a mound & pits with post in pit mound partly destroyed by cattle and rebuilt by me) from which cor I run North 89°57' East on a true line bet Secs 18 & 19 Var 14°33' E
38.82	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
78.82	Cor to Secs 17, 18, 19 & 20 Found rolling Soil 2nd rate

Township No 21 North Range No 47 West of 6th P M

chs	
	North bet Sec 17 & 18 Var 14° 33' E
20.00	Enter Valley bears East & W Brs
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.00	Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in SE pit for cor to Secs 7. 8. 17 & 18
	Land level Soil 1st rate

chs	
	East on a meridian line bet Secs 8 & 17 Var 14° 33' E
40.00	Set temporary 1/4 Sec Cor
80.20	Intersected N & S line at a point 14 lks North of the cor to Secs 8. 9. 16 & 17 from which Cor I run North 89° 54' West on a true line bet Secs 8 & 17 Var 14° 33' E
40.10	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.20	Cor to Secs 7. 8. 17 & 18
	Land level Soil 1st rate

Township No 21 North Range No 47 West of 6th P M

chs	
	West on a random line bet Secs 7 & 18 Var 14° 33' E.
8.00	Leave valley bears North & South
40.00	Set temporary 1/4 Sec Cor
78.20	Intersected West boundary of the Township at the Cor to Secs 7 & 18 (Cor a mound & pits with Post in pit in good condition) from which Cor I run East on a true line bet Secs 7 & 18 Var 14° 33' E
38.20	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
74.20	Cor to Secs 7, 8, 17 & 18
	Land rolling Soil 2nd rate

chs	
	North bet Secs 7 & 8 Var 14° 33' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E pit for Cor to Secs 5, 6, 7 & 8
	Land level Soil 1st rate

Township No 21 North Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 5 & 8 Var 14° 33' E
40.00	Set temporary 1/4 Sec Cor
80.14	Intersected N & S line at a point 14 lks South of the cor to Secs 4, 5, 8 & 9 from which Cor 9 run South 89° 54' West on a true line bet Secs 5 & 8 Var 14° 33' E
40.07	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in clock for 1/4 Sec Cor
80.14	Cor to Secs 4. 5. 8. 9 Land level Soil 1st rate

chs	
	West on a random line bet Secs 6 & 7 Var 14° 33' E
40.00	Set temporary 1/4 Sec Cor
60.00	Leave valley bears North & South
77.75	Intersected West boundary of Township at a point 20 lks North of the cor to Secs 6 & 7 (cor a mound & pits with Post in pit in good condition) from which Cor 9 run North 89° 57' East on a true line bet Secs 6 & 7 Var 14° 33' E
37.75	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in clock for 1/4 Sec Cor
77.75	Cor to Secs 5. 6. 7 & 8 Land level Soil 1st rate

Township No 21 North Range No 47 West of 6th P M

chs	
	North on a random line bet Secs 5 & 6 Var 14° 33' E
40.00	Set temporary 1/4 Sec Cor
70.00	Small Lake about 5 chs West of line
79.48	Intersected North boundary of the Township at a point 14 lks West of the Cor to Secs 5 & 6 (Cor a mound & pits with Post in pit in good condition) from which Cor I run South 6' West on a true line bet Secs 5 & 6 Var 14° 33' E
39.48	Built mound of Earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor
79.48	Cor to Secs 5, 6, 7 & 8 Land level Soil 1st rate Oct 16th 1879

General Description

This Valley is largely composed of land valley land with a good soil. there are several small Lakes of water in the Northern part and water can be obtained by digging a few feet in almost any part of the Township there is no timber but plenty of good grass and there are thousands of cattle feeding upon it now

List of Names

A List of the names of the individuals employed to assist in running mesureing or marking the lines and corners described in the foregoing field notes of Township No 21 North of the base line of Range No 47 West of the 6th Principal Meridian showing the respective capacities in which they acted

Geo. M. Weber Chainman
H Spellman Chainman
Howard Leland Mound man
M Walsh Flagman

We hereby certify that we assisted Daniel A. Stephenson U.S. Deputy Surveyor In Surveying and Subdividing Township No 21 North of the base line of Range No 47 West of the 6th Principal meridian and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General of dimensions character construction and marking and in the manner as specifically described in the foregoing field notes

G. M. Weber Chainman
H Spellman Chainman
Howard Leland Mound man
M Walsh Flagman

Subscribed in my presence and sworn to before me this 6th day of October A D 1879

[illegible]
Notary Public

I Daniel V. Stephenson
U S. Deputy Surveyor
do solemnly swear
that in pursuance of a joint
Contract wherein Daniel V Stephen-
-son and Stephen. C. McCloy
are joint Contractors with
George. S. Smith Surveyor
General for the District of
Nebraska and Iowa dated
September 3rd 1879 I have
well faithfully and truly in
my own proper person and in
strict conformity to the instruc-
-tions furnished by the Surveyor
General the Surveying Manual
and the laws of the United States
Surveyed all those parts or portions
of Township No 21 North of the base
line of Range No 47 West of the
Principal meridian as are
represented in the foregoing
field notes as having been
Surveyed under my direction and

I do further solemnly swear
that all the corners of said
Survey have been established
and perpetuated in strict accord-
-ance with the Surveying
Manual printed instructions
and special instructions of the
Surveyor General. of dimensions
character construction and marki-
-ng and in the manner as specifically
described in the foregoing
field notes and that the
foregoing are the true and
original field notes of said
Survey

Daniel V Stephenson
U S. Deputy Surveyor

Subscribed in my presence
and sworn to before me this
3rd day of December 1879.

T. C. Cummingham
Clerk District Court for
Richardson County Nebraska

Surveyor General's Office
Plattsmouth Neb, July 23d 1880

The foregoing field notes of the survey & subdivision of Township No. 21 North of the Base Line of Range No. 47 West of the 6th P. M. in Nebraska, executed by David V. Stephenson Dep. Surveyor under joint contract No. 183, dated September 3rd 1879, in the Month of October 1879, having been critically examined, the necessary corrections & explanations made, the said field notes, and the surveys they describe are hereby approved.

Geo. A. Smith
Surveyor General

Index Diagram
to
Town 22 N R 47 W.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of the

Survey and Subdivision of Township No 22 North of the base line of Range No 47 West of the 6th Principal Meridian

Surveyed by
Stephen C. McCloy
U.S. Deputy Surveyor under Joint contract No 113 dated September 3rd 1879

Survey commenced
October 11th 1879

Survey completed
October 15th 1879

List of names
of assistants

Wm Stanley	Chainman
Charles Richards	Chainman
C R Jones	Moundman
Henry Huffman	Flagman

Township No 22 North Range No 47 West of 6th P M

chs		chs	
	To find the proper adjustment of my compass for the subdivision of this Township I commence at the South East cor of the Township and run North on a blank line along the East boundary of Sec 36 Var 14° 30' E		From the cor to Secs 35 & 36 on the South boundary of ~~the Township~~ (a ~~Post and~~ mound in good condition) I run North bet Secs 35 & 36 Var 14° 30' E
		23.00	
		29.00	Enter Valley bears N W & N E
40.06	To the 1/4 Sec cor	40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor
80.10	To the cor to Secs 25, 30, 31 & 36		
	Therefore my Compass is in proper adjustment	80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in S E pit for cor to Secs 25, 26, 35 & 36
			Land rolling and level Soil 2nd & 3rd rate

Township No 22 North Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 25 & 36 Var 14° 30' E
17.00	Leave Valey bears NE & SW
40.00	Set temporary ¼ Sec Cor
80.20	Intersected East boundary of Township at a point 21 lks south of the Cor to Secs 25 & 36 (cor a ~~Post and~~ pitty + pit mound in good condition) from which Cor I run South 89° 57' West on a true line bet Secs 25 & 36 Var 14° 30' E
40.10	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor
80.20	Cor to Secs 25. 26. 35 & 36 Land level & rolling Soil 1st & 2nd rate

chs	
	North bet Secs 25 & 26 Var 14° 30' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor
54.00	South End of ~~Lake & level~~ impassable swamp or Marsh (water 3 inch deep) Deposited Charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long marked WC on South side S.E pit for witness Cor to Secs 23. 24. 25 & 26 Land level Soil 1st rate ~~I would meander this Lake but it is merely a great marsh and I think it goes dry at times the water is not more than 3 inches deep at present~~

Township No 22 North Range No 47 West of 6th P M

chs		chs	
	From the N.W.C. cor to Secs 23, 24, 25 & 26. I run East 6 chs thence North 26.00 chs to a point chee East of the fou for true cor thence East on a random line bet Secs 24 & 25		From the ~~point~~ Wide Marsh on East edge of ~~the~~ 6 chs East of Cor to Secs 23, 24, 25 & 26 I run North 8 chs thence west 6 chs to line bet Secs 23 & 24 thence North bet Secs 23 & 24
	Var 14° 30' E		Var 14° 30' E
34.00 ~~40.00~~	Set temporary 1/4 Sec cor	18.00	Leave Valley bears N W & N E
74.36	Intersected East Boundary of Township at the cor to Secs 24 & 25 (cor ~~a Post~~ with pits & post missing mound in good condition) from which cor I run West on a true line bet Secs 24 & 25	40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
	Var 14° 30' E	80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E pit for cor to Secs 13, 14, 23 & 24
40 40.18	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor on a Lake containing about 10 acres about 28 chs South I named it Wilson		Land Except the North 18 chs rolling 2nd rate balance level 1st rate Soil
74.96	Point at East edge of ~~Lake~~ Marsh 6 chs East of point for true cor to Secs 23, 24, 25 & 26		
80	Found Established Wide and Secs		
80.36	Point for true cor falls in Marsh canyon. Land level be established		
	Soil 1st rate		

Township No 22 North Range No 47 West of 6th PM

chs	
	East on a random line bet Secs 13 & 24 Var 14° 30' E
21.00	Enter Valley bears NE & SW
40.00	Set temporary 1/4 Sec cor
80.09	Intersected East boundary of Township at a point 14 lks South of the cor to Secs 13 & 24 (cor is ~~Lost~~ with pits & post in put mound in good condition) from which cor I run South 89° 54' West on a true line bet Secs 13 & 24 Var 14° 30' E
40.04	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor
80.09	Cor to Secs 13. 14. 23 & 24 Land rolling Soil 2nd rate

chs	
	North bet Secs 13 & 14 Var 14° 30' E
40.00	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in 2 deep drove Willow stake 2x2 in 2 ft long in SE pit for cor to Secs 11. 12. 13 & 14 Land rolling Soil 2nd rate

Township No 22 North Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 12 & 13 Var 14° 30' E
40.00	Set temporary 1/4 Sec Cor
80.22	Intersected East boundary of Township at a point 25 lks north of the cor to Secs 12 & 13 (cor a ~~Cast~~ with pits & post unset mounded in good condition) from which cor I run South 89° 49' West on a true line bet Secs 12 & 13 Var 14° 30' E
40.11	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.22	Cor to Secs 11. 12. 13 & 14
	Land rolling Soil 2nd rate

chs	
	North bet Secs 11 & 12 Var 14° 30' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited Charcoal built mound of Earth 2 1/2 ft high from pit 18 x 24 x 12 in deep Drove Willow stake 2 x 2 in 2 ft long in SE pit for cor to Secs 1. 2. 11 & 12
	Land rolling Soil 2nd rate

Township No 22 North Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 1 & 12
	Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
80.10	Intersected East boundary of Township at a point 23 lks South of the Cor to Secs 1 & 12 (Cor a ~~Post~~ with pits & stone in pit mound in good condition) from which cor I run
	South 89° 30' West on a true line bet Secs 1 & 12
	Var 14° 30' E
40.05	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.10	Cor to Secs 1. 2. 11 & 12
	Level rolling
	Soil sand rock

chs	
	North on a random line bet Secs 1 & 2
	Var 14° 30' E
40.00	Set Temporary 1/4 Sec cor
49.00	Enter Valley bears N 60 & E
80.24	Intersected North boundary of Township at a point 14 lks west of the cor to Secs 1 & 2 (Cor a ~~Post~~ with pits & stone in pit mound in good condition) from which cor I run
	South .6' West on a true line bet Secs 1 & 2
	Var 14° 30' E
40.24	Built Mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.24	Cor to Secs 1. 2. 11 & 12
	Level rolling & level
	Soil 2nd & 1st rate

Township No 22 North Range

chs	
	From the cor to Secs 34 & 35 on the South boundary of the Township (a ~~post & mound~~ with pits, post unpresent in good condition) I run North bet Secs 34 & 35 Var 14° 30' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
60.00	Center Valley bears East & West
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Cottonwood stake 2 x 2 in 2 ft long in SE pit for cor to Secs 26. 27. 34 & 35

Land rolling & level
Soil 2nd rate

No 47 West of 6th P M

chs	
	East on a random line bet Secs 26 & 35 Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
79.85	Intersected N & S line at a point 5.6 lks South of the cor to Secs 25. 26. 35 & 36 from which cor I run South 89° 36' West on a true line bet 26 & 35 Var 14° 30' E
39.92	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
79.85	Cor to Secs 26. 27. 34 & 35

Land level
Soil 1st rate

October 11th 1879

Township No 22 North Range No 47 West of 6th P M

chs	
	North bet Secs 26 & 27 Var 14° 30' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
58.00	Leave valley bears NE & W
80.00	Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Drove cottonwood stake 2 x 2 in 2 ft long in SE pit for cor to Secs 22, 23, 26 & 27 Land level Soil 1st rate

chs	
	East on a random line bet Secs 23 & 26 Var 14° 30' E
20.50	Enter valley bears NW & SW
40.00	Set temporary 1/4 Sec cor
71.00	Go west edge of ~~Lake School~~ Marsh thence South 26 chs thence East 8.78 chs to a point 17 lks south of the WC cor to Secs 23, 24, 25 & 26
79.78	I then returned to the point on the random line at the west edge of the ~~Lake~~ Marsh from which I set my compass 17 lks North and run South 89° 52' West on a true line bet Secs 23 & 26 Var 14° 30' E
8.78	~~West Edge of Marsh~~ ~~From west edge of Lake~~
39.89	built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.78 ~~71.00~~	~~From west edge of Lake~~ Cor to Secs 22, 23, 26 & 27 Land level Soil 1st rate

Township No 22 North Range

chs	
	North bet Secs 22 & 23 Var 14° 30' E
16.00	Enter valley bears N W & S E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove cottonwood stake 2 x 2 in 2 ft long in S E pit for cor to Secs 14, 15, 22 & 23
	Land level Soil 2nd rate

No 47 West of 6th P M

chs	
	East on a random line bet Secs 14 & 23 Var 14° 30' E
10.00	Leave valley bears N W & S E
40.00	Set temporary 1/4 Sec cor
79.80	Intersected N & S line at a point 35 lks South of the cor to Secs 13, 14, 23 & 24 from which a cor I run South 89° 45' West on a true line bet Secs 14 & 23 Var 14° 30' E
39.90	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
79.80	Cor to Secs 14, 15, 22 & 23
	Land rolling Soil 2nd rate

Township No 22 North Range No 47 West of 6th P M

chs	
	North bet Secs 14 & 15 Var 14°30' E
14.50	Leave valley bears N W & S E
40.00	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep above cottonwood stake 2x2 in 2 ft long in S E pit for Cor to Secs 10.11.14 & 15
	Land rolling Soil 2nd rate

chs	
	East on a random line bet Secs 11 & 14 Var 14°30' E
40.00	Set temporary 1/4 Sec Cor
79.76	Intersected N & S line at a point 7 lks South of the Cor to Secs 11.12.13 & 14 from which Cor I run South 89°57' West on a true line bet Secs 11 & 14 Var 14°30' E
39.88	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.76	Cor to Secs 10.11.14 & 15
	Land rolling Soil 2nd rate

Township No 22 North Range

chs	
	North bet Secs 10 & 11 Var 14°30' E
40.00	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cottonwood stake 2x2 in 2 ft long in SE pit for Cor to Secs 2, 3, 10 & 11
	Land rolling Soil 2nd rate

No 47 West of 6th P M

chs	
	East on a random line bet Secs 2 & 11 Var 14°30' E
40.00	Set temporary 1/4 Sec Cor
79.96	Intersected N & S line at a point 42 lks South of the Cor to Secs 1, 2, 11 & 12 from which Cor I run South 89° 42' West on a true line bet Secs 2 & 11 Var 14° 30' E
39.98	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.96	Cor to Secs 2, 3, 10 & 11
	Land rolling Soil 2nd rate

Township No 22 North Range

chs	North on a random line bet Sec. 2 & 3 Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
80.52	Intersected North boundary of the Township at a point 42 lks East of the cor to Secs 2 & 3 (cor a Post & mound in good condition) from which cor, I run South 13' East on a true line bet Secs 2 & 3 Var 14° 30' E
40.52	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.52	Cor to Secs 2, 3, 10 & 11
	Land rolling Soil 2nd rate

No 47 West of 6th P M

chs	I run the cor to Secs 33 & 34 on the South boundary of the Township (a Post and mound, the mound torn down by cattle, but rebuilt. ~~by me~~) I run North bet Secs 33 & 34 Var 14° 30' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
44.00	Enter Valley bears N W & E
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pit 18 x 24 x 12 in deep drove cottonwood stake 2 x 2 in 2 ft long in the pit for cor to Secs 27, 28, 33 & 34
	Land rolling & level Soil 2nd & 1st rate

Township No 22 North Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 27 & 34 Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
80.08	Intersected R & I line at a point 10 lks north of the cor to Secs 26. 27. 34 & 35 from which cor I run North 89° 56' West on a true line bet Secs 27 & 34 Var 14° 30' E
40.04	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.08	Cor to Secs 27. 28. 33 & 34
	Tuned level Soil 1st rate

chs	
	North bet Secs 27 & 28 Var 14° 30' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
71.00	Leave valley bears East & West
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Cottonwood stake 2 x 2 in 2 ft long in S E pit for cor to Secs 21. 22. 27 & 28
	Tuned level Soil 2nd rate
	October 12th 1879

Township No 22 North Range No 47 West of 6th P M

	chs	East on a random line bet Secs 22 & 27 Var 14°30' E
4	40.00	Set temporary ¼ Sec Cor
8	80.26	Intersected N & S line at the cor to Secs 22.23.26 & 27 from which cor I run West on a true line bet Secs 22 & 27 Var 14°30' E
	40.13	Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for ¼ Sec Cor
	80.26	Cor to Secs 21.22.27 & 28
8		Level rolling Soil 2nd rate

chs	North bet Secs 21 & 22 Var 14°30' E
40.00	Built mound of Earth 2 ft high from pits 18 X 24 X 12 in deep for ¼ Sec Cor
46.00	Enter valley bears N W 4 & E
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep above Willow Stake 2 X 2 in 2 ft long in S E pit for Cor to Secs 15.16.21 & 22 Level rolling & level Soil 2nd & 1st rate

Township No 22 North Range No 47 West of 6th PM

Chs	East on a random line bet Secs 15 & 22 Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
80.20	Intersected N & S line at a point 23 lks south of the cor to Secs 14, 15, 22 & 23 from which cor I run South 89° 50' West on a true line bet Secs 15 & 22 Var 14° 30' E
40.10	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.20	Cor to Secs 15, 16, 21 & 22
	Tuned level Soil 1st rate

Chs	North bet Secs 15 & 16 Var 14° 30' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.00	Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E pit for cor to Secs 9, 10, 15 & 16
	Tuned level Soil 1st rate

Township No 22 North Range

	ch	
		East on a runedown line bet Sec 10 & 15 Var 14°30' E
4	29.00	Leave valley bears N W & S E
8	40.00	Set temporary 1/4 Sec cor
	80.16	Intersected N & S line at a point 17 lks South of the cor to Secs 10.11.14 & 15 from which cor 9 run South 89°53' West on a true line bet Secs 10 & 15 Var 14°30' E
4	40.08	Built mound of Earth 2 ft high brown pits 18 x 24 x 12 in deep for 1/4 Sec cor
8	80.16	Cor to Secs 9.10. ~~N W~~ 95 Var 16.

Land level & rolling
Soil 1st & 2nd rate.

No 47 West of 6th P M

ch	
	North bet Secs 9 & 10 Var 14°30' E
15.00	Leave valley bears N W & S E
40.00	Built mound of Earth 2 ft high brown pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high pits 18 x 24 x 12 in deep above Willow stake 2 x 2 in 2 ft long in S E pit for cor to Secs 3.4 & 9 & 10

Land rolling
Soil 2nd rate

Township No 22 North Range

ch		East on a random line bet Secs 9 & 10 Var 14° 30' E
40.00		Set temporary 1/4 Sec cor
80.00		Intersected N & S line at a point 25 lks South of the cor to Secs 3, 9, 10 & 11 from which cor I run South 89° 49' West on a true bet Secs 9 & 10 Var 14° 30' E
40.00		Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.00		Cor to Secs 3. 4. 9 & 10
		Land rolling Soil 2nd rate

No 47 West of 6th P M

ch		North on a random line bet Secs 3 & 4 Var 14° 30' E
40.00		Set temporary 1/4 Sec cor
40.80		Intersected North boundary of the Township at a point 23 lks East of the cor to Secs 3 & 4 (Cor ~~set~~ mounted, in good condition) from which cor I run South 18' East on a true line bet Secs 3 & 4 Var 14° 30' E
40.80		Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.00		Cor to Secs 3. 4. 9 & 10
		Land rolling Soil 2nd rate

Township No 22 North Range

chs	From the cor to Secs 32 & 33 on the South boundary of the Township (a ~~Lost~~ mound with pits ~~& pit~~ in good condition) I run North bet Secs 32 & 33 Va 14° 30' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
55.00	Leave valley bears N 4° W & 2 E
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in 2 E pit for cor to Secs 28, 29, 32 & 33
	Land level & rolling Soil 1st & 2nd rate

No 47 West of 6th P M

chs	East on a random line bet Secs 28 & 33 Va 14° 30' E
40.00	Set temporary 1/4 Sec Cor
42.00	Enter valley bears North & South
79.88	Intersected N & S line at a point 17 lks South of the cor to Secs 27, 28, 33 & 34 from which cor I run South 89° 53' West on a true line bet Secs 28 & 33 Va 14° 30' E
39.94	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
79.88	Cor to Secs 28, 29, 32 & 33
	Land rolling & level Soil 2nd & 1st rate

Township No 22 North Range No 47 West of 6th P M

chs		chs	
	North bet Secs 28 & 29 Var 14° 30' E		East on a random line bet Secs 21 & 28 Var 14° 30' E
40.00	Built mound of Earth 2 ft high from pits 18x24x12 in deep box 1/4 Sec Cor	40.00	Set temporary 1/4 Sec Cor
40.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x x12 in deep chose Cotton wood Stake 2x2 in 2 ft long in S E pit for Cor to Secs 20, 21, 28 & 29	79.75	Intersected N & S line at a point 28 lks south of the Cor to Secs 21, 22, 27 & 28 from which Cor I run South 89° 46' West on a true line bet Secs 21 & 28 Var 14° 30' E
	Land rolling Soil 2nd rate	39.87	Built mound of Earth 2 ft high from pits 18x24x12 in deep box 1/4 Sec Cor
	October 13th 1879	79.75	Cor to Secs 20, 21, 28 & 29
			Land rolling Soil 2nd rate

Township No 22 North Range No 47 West of 6th P M

chs	
	North bet Secs 20 & 21 Var 14°30' E
40.00	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep chose cottonwood stake 2x2 in. 2 ft long in SE pit for Cor to Secs 16.17.20 & 21
	Land rolling Soil 2nd rate

chs	
	East on a random line bet Secs 16 & 21 Var 14°30' E
14.00	Enter valley bears N W & S E
40.00	Set temporary 1/4 Sec Cor
80.00	Intersected N & S line at a point 40 lks North of the Cor to Secs 15.16. 21 & 22 from which Cor I run North 89°43' West on a true line bet Secs 16 & 21 Var 14°30' E
40.00	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Cor to Secs 16.17.20 & 21
	Land level Soil 1st rate

Township No 22 North Range No 47 West of 6th P M

chs	
	North bet Secs 16 & 17 Var 14° 30' E
11.00	Enter valley bears N W & S E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.00	Deposite charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep above Cottonwood Stake 2 x 2 in 2 ft long in 3 pits for Cor to Secs 8.9.16 & 17
	Land level Soil 1st rate

chs	
	East on a random line bet Secs 9 & 16 Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
79.96	Intersected N & S line at a point 28 lks North of the cor to Secs 9.10.15 & 16 from which cor I run North 89° 48' West on a true line bet Secs 9 & 16 Var 14° 30' E
39.98	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
79.96	Cor to Secs 4.9.16 & 17
	Land level Soil 1st rate

Township No 22 North Range No 47 West of 6th P M

chs	
	North bet Secs 8 & 9 Var 14° 30' E
39.00	Leave Valley bears N 10° E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in SE pit for Cor to Secs 4, 5, 8 & 9
	Land level & rolling Soil 1st & 2nd rate

chs	
	East on a random line bet Secs 4 & 9 Var 14° 30' E
40.00	Set temporary 1/4 Sec Cor
80.18	Intersected N & S line at a point 20 lks ~~North~~ South of the Cor to Secs 3, 4, 9 & 10 from which a Cor 9 run South 89° 54' West on true line bet Secs 4 & 9 Var 14° 30' E
40.09	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.18	Cor to Secs 4, 5, 8 & 9
	Land rolling Soil 2nd rate

Township No 22 North Range No 47 West of 6th P M

ch	
	North on a random line bet Secs 4 & 5 Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
80.76	Intersected north boundary of the Township at a point 10 lks East of the cor to Secs 4 & 5 (cor a Post & mound in good condition) from which cor I run South 4' East on a true line bet Secs 4 & 5 Var 14° 30' E
40.76	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.76	Cor to Secs 4.5.8 & 9

Land rolling
Soil 2nd rate

ch	
	I run the cor to Secs 31 & 32 on the South boundary of the Township (a ~~Post &~~ mound with pits in good condition) I run North bet Secs 31 & 32 Var 14° 30' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
71.00	Leave valley bears N W & S E
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep above cottonwood stake 2 x 2 in 2 ft long in 2 ft pit for cor to Secs 29.30.31 & 32

Land level
Soil 1st rate

Township No 22 North Range No 47 West of 6th P M

chs	
	East on a random line bet Sec 29 & 32 Var 14°30' E
40.00	Set temporary 1/4 Sec cor
80.04	Intersected N & S line at point 26 lks south of the cor to Secs 29, 30, 31 & 32 from which cor I run South 89° 49' West on a true line bet Secs 29 & 32 Var 14°30' E
80.02	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in check for 1/4 Sec cor
80.04	Cor to Secs 29, 30, 31 & 32 Land rolling Soil 2nd rate

chs	
	West on a random line bet Secs 30 & 31 Var 14°30' E
9.00	Enter valley bears N W & S E
40.00	Set temporary 1/4 Sec cor
79.62	Intersected West bounding of Township at a point 16 lks north of the cor to Secs 30 & 31 (cor & ~~Post~~ & Mound with pits in good condition) from which cor I run North 89°59' East on a true line bet Secs 30 & 31 Var 14°30' E
39.62	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in check for 1/4 Sec cor
79.62	Cor to Secs 29, 30, 31 & 32 Land level Soil 1st rate Oct 14th 1849

Township No 22 North Range No 47 West of 6th P M

chs	
	North bet Secs 29 & 30 Var 14°30' E
40.00	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cottonwood Stake 2x2 in 2 ft long in SE pit for Cor to Secs 19.20.29 & 30
	Land rolling Soil 2nd rate

chs	
	on a random line East bet Secs 20 & 29 Var 14°30' E
40.00	Set temporary 1/4 Sec Cor
79.92	Intersected N & S line at a point 37 lks South of the Cor to Secs 20.21.28 & 29 from which Cor I run South 89°44' West on a true line bet Sec 20 & 29 Var 14°30' E
39.96	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.92	Cor to Secs 19.20.29 & 30
	Land rolling Soil 2nd rate

Township No 22 North Range No 47 West of 6th P M

chs	
	West on a random line bet Sec 19 & 30 Var 14°30' E
40.00	Set temporary 1/4 Sec Cor
79.50	Intersected West boundary of the Township at a point 35 lks North of the cor to Secs 19 & 30 on a ~~post &~~ mound with pits in good condition from which a cor 3 run North 89°45' East on a true line bet Secs 19 & 30 Var 14°30' E
39.50	Built mound of Earth 2' ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.50	Cor to Secs 19, 20, 29 & 30

Land rolling
Soil 2nd rate

chs	
	North bet Secs 19 & 20 Var 14°30' E
40.00	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
40.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove cottonwood stake 2x2 in 2 ft long in SE pit for Cor to Secs 17, 18, 19 & 20

Land rolling
Soil 2nd rate

Township No 22 North Range

chs	
	East on a random line bet Secs 17 & 20 Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
79.80	Intersected N & S line at a point 14 lks South of the cor to Secs 16, 17, 20 & 21 from which cor I run South 89° 54' West on a true line bet Secs 17 & 20 Var 14° 30' E
39.90	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.80	Cor to Secs 17, 18, 19 & 20

Land rolling
Soil 2nd rate

No 47 West of 6th P M

chs	
	West on a random line bet Secs 18 & 19 Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
79.46	Intersected West boundary of Township at the cor to Secs 18 & 19 (Cor a ~~Post &~~ Mound with pits in good condition) from which cor I run East on a true line bet Secs 18 & 19 Var 14° 30' E
39.46	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
79.46	Cor to Secs 17, 18, 19 & 20

Land rolling
Soil 2nd rate

Township No 22 North Range No 47 West of 6th P M

chs	
	North bet Secs 17 & 18 Var 14° 30' E
40.00	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
54.00	Enter valley bears N W & S E
60.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in N E pit for cor to Secs 7. 8. 17 & 18
	Land rolling Soil Land rate

chs	
	East on a random line bet Secs 8 & 17 Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
79.68	Intersected N & S line at a point 7 lks South of the cor to Secs 8. 9. 16 & 17 from which cor I run South 89° 57' West on a true line bet Secs 8 & 17 Var 14° 30' E
39.84	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.68	Cor to Secs 7. 8. 17 & 18
	Land level Soil 1st rate

Township No 22 North Range No 47 West of 6th P M

chs	
	West on a random line bet Secs 7 & 18 Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
61.00	Leave valley bears N W & S E
79.20	Intersected West boundary of the Township at a point 23 lks north of the cor to Secs 7 & 18 (cor ~~set~~ pits with pits & mound in good condition) from which cor 9 run North 89° 50' East on a true line bet Secs 7 & 18 Var 14° 30' E
39.20	Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
79.20	Cor to Secs 7. 8. 17 & 18
	Land level Soil 1st rate

chs	
	North bet Secs 7 & 8 Var 14° 30' E
40.00	built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
67.00	Leave valley bears N W & S E
80.00	Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep above Willow Stake 2 x 2 in 2 ft long in S E pit for cor to Secs 5. 6. 7 & 8
	Land level Soil 1st rate

Township No 22 North Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 5 & 8 Va 14°30' E
40.00	Set temporary 1/4 Sec Cor
79.58	Intersected N & S line at a point 32 lks south of the cor to Secs 4.5.8 & 9 from which cor I run South 89°46' West on a true line bet Secs 5 & 8 Va 14°30' E
39.79	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
79.58	Cor to Secs 5.4.7 & 8

Land rolling
Soil 2nd rate

chs	
	West on a random line bet Secs 6 & 7 Va 14°30' E
40.00	Set temporary 1/4 Sec Cor
78.86	Intersected West boundary of the Township at a point 19 lks north of the cor to Secs 6 & 7 (cor ~~a Post~~ ~~& mound~~ with pits in good condition) from which cor I run North 89°52' East on a true line bet Secs 6 & 7 Va 14°30' E
38.86	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
78.86	Cor to Secs 5.6.7 & 8

Land rolling
Soil 2nd rate

Township No 22 North Range No 47 West of 6th P M

chs	
	North on a random line bet Secs 5 & 6 Var 14°30' E
40.00	Set temporary 1/4 Sec Cor
80.25	Intersected North boundary of the Township at a point 30 lks East of the Cor to Secs 5 & 6 (Cor a ~~Post &~~ Mound with pits in good condition) from which Cor I run South 13' East on a true line bet Secs 5 & 6 Var 14°30' E
40.25	Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.25	Cor to Secs 5.6.7 & 8

Land rolling
Soil 2nd rate
Oct 15th 1879

General Description

This Township consists of gently rolling Prairie and Valley lands the Valley is good 1st rate Soil and the high land 2nd rate there are some ponds of water in the Valleys and good grass everywhere where there are thousands of Cattle grazing here at present. there is neither timber nor Stone in the Township

List of Names

A List of the Names of the individuals employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of Township No 22 North of the base line of Range No 47 West of the 6th Principal Meridian showing the respective capacities in which they acted

Wm Stanley Chainman
Charles Richards Chainman
E R Jones Mounted man
Henry Huffman Flagman

We hereby certify that we assisted

Stephen C. McElroy

U S. Deputy Surveyor in Surveying and Subdividing Township No 22 North of the base line of Range No 47 West in the 6th Principal Meridian and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General of dimensions character construction and marking and in the manner as specifically described in the foregoing field notes

W. Stanly

Chas. Richards

E. R. Jones

Henry H. Huffman

Subscribed in my presence and sworn to before me this 16th day of October A D 1879

[illegible]
Notary Public

I Stephen. C. McElroy
Deputy U S Surveyor
do Solemnly Swear that in pursu-
-ance of a Joint Contract
wherein David. W. Stephenson and
Stephen. C. McElroy are Joint
Contractors with George. S.
Smith Surveyor General for
the District of Nebraska and Iowa
bearing date the 3rd day of Septem-
-ber 1879 I have well faithfully
and truly in my own proper
person and in conformity to the
instructions furnished by the
Surveyor General the Surveying manu-
-al and the laws of the United
States Surveyed all those parts
or portions of Township No 22 North
of the base line of Range 44 West
of the Sixth Principal Meridian
as are represented in the foregoing
field notes as having been
Surveyed under my direction
and I do further Solemnly
Swear that all the corners of
said Surveys have been established
and perpetuated in strict accord-
-ance with the Surveying Manu-
-al printed instructions and
Special instructions of the
Surveyor General of dimensions
Character construction and
Marking and in the manner
as Speifically described in
the foregoing field notes
and that the foregoing are the
true and original field notes
of said Survey
Stephen. C. McElroy
U S. Deputy Surveyor

Sworn to before me and subscribed
in my presence this 19th day
of November 1879.
Amos C. Cummings
Notary Public in and for
Richardson County State of Nebraska

Surveyor General's Office
Plattsmouth Neb. January 23rd 1880

The foregoing field notes of the survey & subdivision of Township No. 22 North of the Base Line of Range No. 47 West of 6th P.M. in Nebraska executed by Stephen R. McElroy under Joint Contract No. 113 dated Sept. 3rd 1879, in the month of Oct. 1879, having been critically examined, the necessary corrections and explanations made, the said field notes and the surveys they describe are hereby approved

Geo. D. Ruth
Surveyor General

Town No 23 N Range No 47 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes

of the Survey and Subdivision of Township No 23 North of Range No 47 West of the 6th Principal Meridian in Nebraska

Executed by D V Stephenson U S. Deputy Surveyor under Contract No 115 dated June 29. 1880

Survey commenced August 2nd 1880

Survey completed August 6th 1880

List of names of assistants

Fred. Hage. Chainman
W B Bruner Chainman
James Carrol Mountaman
Oscar Boylen Flagman

Township No 23 North of

Range No 47 West of 6th P M

chs	
	To determine the proper adjustment of my Compass for the Subdivision of this Township I commence at the South East cor of the Township and run north on a blank line along the East boundary of Sec. 36
	Va 14° 30' E
40.07	To the ¼ Sec cor
80.09	To the cor to Secs 25 & 36
	Therefore my Compass is in proper adjustment

Township No 23 North of

chs	
	From the cor to Secs 35 & 36 on the south boundary of the Township (cor a mound and pits with post in pit. in good condition) I run North on a true line bet Secs 35 & 36 Var 14° 30' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
56.00	Tenne valley bears N W & S E
80.00	Deposited Charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow stake 2×2 in 2 ft long in S E pit for Cor to Secs 25. 26. 35 & 36
	Land Level Soil 1st rate

Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 25 & 36 Var 14° 30' E
40.00	Set temporary ¼ Sec cor
80.13	Intersected East boundary of Township at a point 20 lks south of the cor to Secs 25 & 36 (cor a mound and pits with post in pit in good condition) from which cor I run South 89° 51' West on a true line bet Secs 25 & 36 Var 14° 30' E
40.06½	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
80.13	Cor to Secs 25. 26. 35 & 36
	Land rolling Soil 2nd rate

Township No 23 North of

chs	
	North bet Secs 25 & 26 Var 14° 30' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	Deposited Charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep above Willow stake 2×2 in 2 ft long in S E pit for cor to Secs 23. 24. 25 & 26
	Land rolling Soil 2nd rate

Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 24 & 25 Var 14° 30' E
40.00	Set temporary ¼ Sec Cor
80.00	Intersected East boundary of the Township at a point 36 lks South of the cor to Secs 24 & 25 (Cor w mound and pits with post in pit in good condition) From which cor I run South 89° 45' West on a true line bet Secs 24 & 25 Var 14° 30' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor
80.00	cor to Secs 23. 24. 25 & 26 Land rolling Soil 2nd rate

Township No 23. North of

chs	chs	North bet Secs 23 & 24 Var 14° 30' E
40.00	40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
80.00	80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep above Willow stake 2 x 2 in 2 ft long in SE pit for cor to Secs 13, 14, 23 & 24
		Land rolling Soil 2nd rate

Range No 47 West of 6th P M

chs	East on random line bet Secs 13 & 24 Var 14° 30' E
40.00	Set temporary ¼ Sec cor
79.60	Intersected East boundary of Township at a point 12 lks South of the cor to Secs 13 & 24 (cor w mound and pits with post in pit in good condition) from which cor I run South 87° 55' West on a true line bet Secs 13 & 24 Var 14° 30' E
39.80	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
79.60	Cor to Secs 13, 14, 23 & 24
	Land rolling Soil 2nd rate

Township No 23 North of

chs	chs	North bet Secs 13 & 14 Va 14° 30' E
40.00	40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
80.00	80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in S E pit for Cor to Secs 11. 12. 13 & 14

Jared rolling
Civil Engr

Range No 47 West of 6th P M

chs	East on a random line bet Secs 12 & 13 Va 14° 30' E
40.00	Set temporary ¼ Sec cor
79.74	Intersected East boundary of Township at a point 28 lks South of the cor to Secs 12 & 13 (cor a mound and pits with post in pit in good condition) From which cor I run South 89° 48' West on a true line bet Secs 12 & 13 Va 14° 30' E
39.87	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
79.74	Cor to Secs 11. 12. 13 & 14

Jared rolling
Civil Engr

Township No 29 North of Range No 47 West of 6th P.M.

chs	
	North bet Secs 11 & 12 Var 14° 30' E
9.00	Enter Valley bears E & W
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow stake 2×2 in 2 ft long in S E pit for cor. to Secs 1.2. 11 & 12
	Land rolling Soil 2nd rate

chs	
	East on a random line bet Secs 1 & 12 Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
79.80	Intersected East boundary of Township at a point 18 lks south of the cor to Secs 1 & 12 (Cor a mound and pits with post in pit in good condition) From which cor I run South 89°52' West on a true line bet Secs 1 & 12 Var 14° 30' E
39.90	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec cor.
79.80	Cor to Secs 1.2.11 & 12
	Land level Soil 1st rate

Township No 23 North of Range No 47 West of 6th P M

chs	chs	
		North on a random line bet Secs 1 & 2
		Var 14° 30' E
40.00	20.00	Leave valley bears N W & East
	40.00	Set temporary 1/4 Sec Cor
80.00	80.00	Intersected North boundary of Township at a point 22 lks East of the cor to Secs 1 & 2 (Cor a mound and pits with post in pit in good condition) from which Cor I run
		South 9' East on a true line bet Secs 1 & 2
		Var 14° 30' E
	40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
	80.00	Cor to Secs 1. 2. 11 & 12
		Land level & rolling
		Soil 1st & 2nd rate

chs	
	From the cor to Secs 34 & 35 on the South boundary of the Township (Cor a mound and pits with post in pit in good condition) I run
	North on a true line bet Secs 34 & 35
	Var 14° 30' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
60.00	Enter valley bears ~~S W & N E~~ SW & SE
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in S E pit for Cor to Secs 26. 27. 34 & 35
	Land level
	Soil 1st rate

Township No 23 North of

chs	chs	East on a random line bet Secs 26 & 35 Var 14° 30' E
40.00		
	40.00	Set temporary ¼ Sec Cor
	67.00	Leave valley bears N W & S E
80.00		
	79.61	Intersected N & S line at a point 14 lks North of the Cor to Secs 25. 26. 35 & 36 From which Cor I run North 89° 54' West on a true line bet Secs 26 & 35 Var 14° 30' E
	39.80½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor
	79.61	Cor to Secs 26. 27. 34 & 35 Land level Soil 1st rate August 2nd 1880

Range No 47 West of 6th P M

chs	North bet Secs 26 & 27 Var 14° 30' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor
66.00	Leave valley bears N E & S W
80.00	Deposited Charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E pit for Cor to Secs 22. 23. 26 & 27 Land level Soil 1st rate

Township No 23 North of

chs	
	East on a random line bet Secs 23 & 26 Va 14°30' E
40.00	Set temporary 1/4 Sec cor
79.79	Intersected N & S line at a point 42 lks North of the cor to Secs 23.24.25 & 26 From which cor I run North 89°42' West on a true line bet Secs 23 & 26 Va 14°30' E
39.89½	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec cor
79.79	Cor to Secs 22.23.26 & 27

Land rolling
Soil 2nd rate

Range No 47 West of 6th PM

chs	
	North bet Secs 22 & 23 Va 14°30' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec cor
80.00	Deposited Charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow stake 2×2 in 2 ft long in SE pit for cor to Secs 14.15.22 & 23

Land rolling
Soil 2nd rate

Township No 23 North of

chs	chs	
		East on a random line be Secs 14 & 23 Var 14°30' E
40.0	40.00	Set temporary ¼ sec cor
79.7	80.10	Intersected N & S line at a poin 30 lks North of the cor to secs 13.14.23 & 24 From which cor I run North 89°47' West on a true line bet Secs 14 & 23 Var 14°30' E
39.89	40.05	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ sec cor
79.79	80.10	Cor to secs 14.15.22 & 23

Lunch rolling
Soil 2nd rate

Range No 47 West of 6th PM

chs	
	North bet Secs 14 & 15 Var 14°30' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ sec cor
60.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep above Willow Stake 2×2 in 2 ft long in S E pit for cor to Secs 10.11.14 & 15

Lunch rolling
Soil 2nd rate

Township No 23 North of

chs	chs	East on a random line bet Secs 11 & 14 Var 14°30' E
40.0	40.00	Set temporary ¼ Sec cor
79.0	80.41	intersected N & S line at a point 56 lks North of the cor to secs 11. 12. 13 & 14 from which cor I run North 89°36' West on a true line bet Secs 11 & 14 Var 14°30' E
39.8	40.20½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
79.7	80.41	Cor to Secs 10. 11. 14 & 15

Land rolling
Soil 2nd rate

Range No 47 West of 6th P M

chs	North bet Secs 10 & 11 Var 14°30' E
39.00	Enter Valley bears N W & S E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
80.00	Deposited Charcoal built mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in S E pit for cor to Secs 2. 3. 10 & 11

Land rolling & level
Soil 2nd & 1st rate

Township No 23 North of Range No 47 West of 6th PM

chs	
	East on a random line bet Secs 2 & 11
	Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
80.32	Intersected N & S line at a point 38 lks North of the cor to Secs 1.2.11 & 12 from which cor. I run North 89° 44' West on a true line bet Secs 2 & 11
	Var 14° 30' E
40.16	Built mound of Earth 2½ ft high from pits 18+24×12 in deck for 1/4 Sec cor
80.32	Cor to Secs 2.3.10 & 11
	Land level Soil 1st rate

chs	
	North on a random line bet Secs 2 & 3
	Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
80.04	Intersected North boundary of Township at a point 7 lks East of the cor to Secs 2 & 3 (cor a mound and pits with post in pit in good condition) from which cor I run South 3' East on a true line bet Secs 2 & 3
	Var 14° 30' E
40.04	Built mound of Earth 2½ ft high from pits 18+24×12 in deck for 1/4 Sec cor
80.04	Cor to Secs 2.3.10 & 11
	Land level Soil 1st rate

Township No 23 North of

chs	
	From the cor to Secs 33 & 34 on the South boundary of the Township (cor [illegible] a mound and pits with post in pit in good condition)
	I run North on a true line bet Secs 33 & 34 Var 14° 30' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
77.00	Leave valley bears NE & SW
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep above Willow stake 2 x 2 in 2 ft long in & C pit for cor to Secs 27, 28, 33 & 34

Land level
Soil 1st rate

Range No 47 West of 6th PM

chs	
	East on a random line bet Secs 27 & 34 Var 14° 30' E
8.00	Enter valley bears NE & SW
40.00	Set temporary ¼ Sec cor
79.42	Intersected N & S line at a point 15 lks North of the cor to Secs 26, 27, 34 & 35 from which cor I run North 87° 54' West on a true line bet Secs 27 & 34 Var 14° 30' E
39.71	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
79.42	Cor to Secs 27, 28, 33 & 34

Land level
Soil 1st rate

Township No 23 North of

chs	
	North bet Secs 27 & 28 Var 14° 30' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep from Willow Stake 2x2 in 2 ft long in S E pit for cor to Secs 21, 22, 27 & 28
	Land rolling Soil 2nd rate
	August 3rd 1880

Range No 47 West of 6th PM

chs	
	East on a random line bet Secs 22 & 27 Var 14° 30' E
40.00	Set temporary ¼ sec cor
79.50	Intersected N & S line at a point 20 lks South of the cor to Secs ~~15~~ 15, 22 & 23 26 & 27 from which cor I run South 89° 48' West on a true line bet Secs 22 & 27 Var 14° 30' E
39.75	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ sec cor
79.50	Cor to Secs 21, 22, 27 & 28
	Land rolling Soil 2nd rate

Township No 23 North of

chs	
	North bet Secs 21 & 22 Var 14° 30' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep above Willow stake 2 x 2 in 2 ft long in 2 E pit for cor to Secs 15. 16. 21 & 22
	Land rolling Soil 2nd rate

Range No 47 West of 6th PM

chs	
	East on a random line bet Secs 15 & 22 Var 14° 30' E
40.00	Set temporary ¼ Sec cor
79.68	Intersected N & S line at a point 10 lks South of the cor to Secs 14. 15. 22 & 23 from Whitch cor I run South 89° 56' West on a true line bet Secs 15 & 22 Var 14° 30' E
39.84	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
79.68	Cor to Secs 15. 16. 21 & 22
	Land rolling Soil 2nd rate.

Township No 23 North of

chs		
		North bet Secs 15 & 16
		Ran 14° 30' E
40	40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
79	80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in SE pit for cor to Secs 9.10.15 & 16
39.		Land rolling
		Soil 2nd rate
79.		

Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 10 & 15
	Ran 14° 30' E
40.00	Set temporary ¼ Sec cor
79.82	Intersected N & S line at a point 18 lks south of the cor to Secs 10.11.14 & 15 from which cor I run
	South 89° 52' West on a true line bet Secs 10 & 15
	Ran 14° 30' E
39.91	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
79.82	Cor to Secs 9.10.15 & 16
	Land rolling
	Soil 2nd rate

Township No 23 North of

chs	
	North bet Secs 9 & 10 Var 14°30' E
40.00	Built mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep for ¼ sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep drove cottonwood Stake 2 X 2 in 2 ft long in S E pit for cor to Secs 3, 4, 9 & 10
	Land rolling Soil 2nd rate

Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 3 & 10 Var 14°30' E
40.00	Set temporary ¼ sec cor
44.00	Enter Valley bears North & South
79.50	Intersected N & S line at a point 55 lks South of the cor to Secs 2, 3, 10 & 11 from which cor I run South 89°36' West on a true line bet Secs 3 & 10 Var 14°30' E
39.75	Built mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep for ¼ sec cor
79.50	Cor to Secs 3, 4, 9 & 10 Land rolling Soil 2nd rate

Township No 23 North of

Chs	
	North on a random line bet Secs 3 & 4 Var 14° 30' E
40.00	Set temporary 1/4 sec cor
79.88	Intersected North boundary of Township at a point 42 lks West of the cor to Secs 3 & 4 (cor a mound & pits with post in pit in good condition) from which cor I run South 18' West on a true line bet Secs 3 & 4 Var 14° 30' E
39.88	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 sec cor
79.88	Cor to Secs 3, 4, 9 & 10

Land rolling
Soil 2nd rate

Range No 47 West of 6th PM

Chs	
	From the cor to Secs 32 & 33 on the South boundary of the Township (cor a mound and pits with post in pit in good condition) I run North on a true line bet Secs 32 & 33 Var 14° 30' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in SE pit for cor to Secs 28, 29, 32 & 33

Land rolling
Soil 2nd rate

Township No 23 North of

chs	
	East on a random line bet Secs 28 & 33 Var 14°30' E
40.00	At temporary 1/4 Sec Cor
80.66	Intersected N & S line at a point 31 lks North of the cor to Secs 27, 28, 33 & 34 from which cor I run North 89°47' West on a true line bet Secs 28 & 33 Var 14°30' E
40.33	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.66	Cor to Secs 28, 29, 32 & 33
	Land rolling Soil 2nd rate

Range No 47 West of 6th PM

chs	
	North bet Secs 28 & 29 Var 14°30' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Deposited Charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Cottonwood stake 2×2 in 2 ft long in S E pit for Cor to Secs 20, 21, 28 & 29
	Land rolling Soil 2nd rate

Township No 23 North of

chs	
	East on a random line bet Secs 21 & 28 Va 14° 30' E
40.00	Set temporary 1/4 Sec Cor
80.51	Intersected N & S line at a point 25 lks North of the Cor to Secs 21, 22, 27 & 28 from which Cor I run North 89° 49' West on a true line bet Secs 21 & 28 Va 14° 30' E
40.25½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.51	Cor to Secs 20, 21, 28 & 29

Land rolling
Soil 2nd rate

Range No 47 West of 6th P M

chs	
	North bet Secs 20 & 21 Va 14° 30' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited Charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep above Willow Stake 2 x 2 in 2 ft long in SE pit for Cor to Secs 17, 16, 20 & 21

Land rolling
Soil 2nd rate

Township No 23 North of

Ch	chs	
		East on a random line bet Secs 16 & 21
		Var 14° 30' E
40.	40.00	Set temporary 1/4 Sec Cor
80.	80.44	Intersected N & S line at the Cor to Secs 15.16.21 & 22 from which a Cor Drum
		West on a true line bet Secs 16 & 21
		Var 14° 30' E
	40.22	Built mound of Earth 2½ ft high from pits 18×24×12 in deep
40.		for 1/4 Sec Cor
	80.44	Cor to Secs 16.17.20 & 21
80.		

Land rolling
Soil 2nd rate
August 4th 1880

Range No 47 West of 6th PM

Chs	
	North bet Secs 16 & 17
	Var 14° 30' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.00	Deposited Charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in SE pit for Cor to Secs 8.9.16 & 17

Land rolling
Soil 2nd rate

Township No 23 North of Range No 47 West of 6th P M

chs	chs	East on a random line between Secs 9 & 16 Var 14°30' E
40.0	40.00	Set temporary 1/4 Sec Cor
80.5	80.00	Intersected N & S line at a point 9 lks north of the cor to Secs 9, 10, 15 & 16 from which cor I run North 89°56' West on a true line bet Secs 9 & 16 Var 14°30' E
40.2	40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80.0	80.00	Cor to Secs 4, 9, 16 & 17
		Land rolling Soil 2nd rate

chs	
	North bet Secs 8 & 9 Var 14°30' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
57.00	Leave rolling land enter level Prairie bears East and West
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove cottonwood stake 2×2 in 2 ft long in SE pit for cor to Secs 4, 5, 8 & 9
	Land rolling Soil 2nd rate

Township No 23 North of

chs	
	East on a random line bet Secs 4 & 9
	Var 14° 30' E
40.00	Set temporary 1/4 sec cor
41.00	Leave level Varerie Enter rolling land bears North & South
80.10	Intersected N & S line at a point 62 lks North of the cor to Secs 3, 4, 9 & 10 from which cor I run North 89°33' West on a true line bet Sec 4 & 9 Var 14°30' E
40.05	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec cor
80.10	Cor to Secs 4, 5, 8 & 9
	Land level Soil 1st rate

Range No 47 West of 6th PM

chs	
	North on a random line bet Secs 4 & 5
	Var 14°30' E
40.00	Set temporary 1/4 sec cor
79.64	Intersected North boundary of Township at a point 55 lks West of the cor to secs 4 & 5 (Cor a mound and pits with post in pit in good condition) from which cor I run South 24' West on a true line bet Secs 4 & 5
	Var 14°30' E
39.64	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 sec cor
79.64	Cor to secs 4, 5, 8 & 9
	Land level Soil 1st rate

Township No 23 North of

chs	chs	
		From the cor to Secs 31 & 32 on the South boundary of the Township I cor a mound & pits with post in pit in good condition I run North on a true line bet Secs 31 & 32
40.00		
80.57		
		Var 14° 30' E
	40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
	80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep above Willow Stake 2 x 2 in 2 ft long in SE pit for cor to Secs 29. 30. 31 & 32
40.2		
80.0		
		Land rolling
		Soil 2nd rate

Range No 47 West of 6th Principal

chs	
	East on a random line bet Secs 29 & 32
	Var 14° 30' E
40.00	Set temporary ¼ Sec cor
80.40	Intersected N & S line at a point 5 lks South of the cor to Secs 28-29. 32 & 33 from which cor I run
	South 89° 58' West on a true line bet Secs 29 & 32
	Var 14° 30' E
40.20	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
80.40	cor to Secs 29. 30. 31 & 32
	Land rolling
	Soil 2nd rate

Township No 23 North of

chs	chs	West on a random line bet Sec 30 & 31 Var 14° 30' E
40.	40.00	Set temporary 1/4 Sec Cor
80.	78.81	Intersected West boundary of Township at a point 16 lks north of the cor to Secs 30 & 31 (cor a mound and pits with post in pit in good condition from which cor I run North 89° 53' East on a true line bet Secs 30 & 31 Var 14° 30' E
	38.81	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.		
	78.81	Cor to Secs 29. 30. 31 & 32

Land rolling
Soil 2nd rate

Range No 47 West of 6th P M

chs	North bet Secs 29 & 30 Var 14° 30' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec Cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cottonwood stake 2x2 in 2 ft long in SE pit for cor to Sec 19. 20. 29 & 30

Land rolling
Soil 2nd rate

Township No 23 North of

chs	chs	
		East on a random line bet Secs 20 & 29 Var 14° 30' E
40.0	40.00	Set temporary 1/4 Sec cor
80.4	80.20	Intersected N & S line at a point 8 lks North of the cor to Secs 20.21.28 & 29 from which cor I run North 89° 57' West on a true line bet Secs 20 & 29 Var 14° 30' E
40.2	40.10	Built mound of Earth 2½ ft high from pit 18×24×12 in deep for 1/4 Sec cor
80.	80.20	Cor to Secs 19.20.29 & 30

Land rolling
Soil 2nd rate

Range No 47 West of 6th PM

chs	
	West on a random line bet Secs 19 & 30 Var 14° 30' E
40.00	Set temporary 1/4 Sec cor
74.42	Intersected West boundary of the Township at the cor to Secs 19 & 30 (cor a mound and pit with post in pit in good condition) from which cor I run East on a true line bet Secs 19 & 30 Var 13° 30' E
38.42	Built mound of Earth 2½ ft high from pit 18×24×12 in deep for 1/4 Sec cor
74.42	Cor to Secs 19.20.29 & 30

Land rolling
Soil 2nd rate

Township No 23 North of

Chs	
	North bet Secs 19 & 20
	Var 14°30' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.00	Deposited Charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cotton wood Stake 2x2 in 2 ft long in SE pit for Cor to Secs 17.18.19 & 20
	Land rolling
	Soil 2nd rate
	August 5th 1880

Range No 47 West of 6th PM

Chs	
	East on a random line bet Secs 17 & 20
	Var 14°30' E
40.00	Set temporary ¼ Sec Cor
80.20	Intersected N & S line at a point 22 lks south of the cor to Secs 16.17.20 & 21 from which cor I run South 89°57' West on a true line bet Secs 17 & 20
	Var 14°30' E
40.10	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec Cor
80.20	Cor to Secs 17.18.19 & 20
	Land rolling
	Soil 2nd rate

Township No 23 North of

chs	chs	
		West on a random line bet Secs 18 & 19 Var 14° 30' E
40.0	40.00	Set temporary 1/4 Sec cor
80.5	78.60	Intersected West boundary of Township at a point 10 lks North of the cor to Secs 18 & 19 Cor a mound and pits with post in pit in good condition from which cor I run North 89° 56' East on a true line bet Secs 18 & 19 Var 14° 30' E
	38.60	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in
80.		deep for 1/4 Sec cor
	78.60	cor to Secs 17, 18, 19 & 20

Land rolling
Soil 2nd rate

Range No 47 West of 6th Prin

chs	
	North bet Secs 17 & 18 Var 14° 30' E
40.00	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.00	Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Willow Stake 2 x 2 in 2 ft long in S E Pit for cor to Secs 7, 8, 17 & 18

Land rolling
Soil 2nd rate

Township No 23 North of

chs	chs	
		East on a random line bet Secs 8 & 17 Var 14°30' E
40.0	40.00	Set temporary 1/4 Sec Cor
80.9	80.14	Intersected N & S line at a point 35 lks South of the cor to Secs 8.9.16 & 17 from Whitch cor I run South 89°45' West on a true line bet Secs 8 & 17 Var 14°30' E
40.	40.07	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
80	80.14	Cor to Secs 7.8.17.18 Land rolling Soil 2nd rate

Range No 47 West of 6th PM

chs	
	West on a random line bet Secs 7 & 18 Var 14°30' E
40.00	Set temporary 1/4 Cor
78.71	Intersected West boundary of Township at a point 26 lks North of the Cor to Secs 7 & 18 (Cor a mound and pits with post in pit in good condition) from whitch cor I run North 89°49' East on a true line bet Secs 7 & 18 Var 14°30' E
38.71	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
78.71	Cor Secs 7.8.17 & 18 Land rolling Soil 2nd rate

Township No 23 North of

chs	chs	North bet Secs 7 & 8
		Var 14° 30' E
	32.00	Leave rolling land Enter
40.0		level Prairie bears N 8 & S W
80.0	40.00	Built mound of Earth 2½ ft
		high from pits 18 x 24 x 12 in deep
		for ¼ Sec cor
	80.00	Deposited Charcoal built mound
		of Earth 2½ ft high from pits
		18 x 24 x 12 in deep drove Willow
		Stake 2 x 2 in 2 ft long in S E
40.		pit for Cor to Secs 5. 6. 7 & 8

Land rolling & level
Soil 1st & 2nd rate

Range No 47 West of 6th PM

chs	East on a random line bet
	Secs 5 & 8
	Var 14° 30' E
40.00	Set temporary ¼ Sec cor
79.83	Intersected N & S line at
	a point 48 lks South of the
	cor to Secs 4. 5. 8 & 9 from which
	cor I run
	South 89° 39' West on
	a true line bet Secs 5 & 8
	Var 14° 30' E
39.91½	Built mound of Earth 2½
	ft high from pits 18 x 24 x 12 in
	deep for ¼ Sec cor
79.83	Cor to Secs 5. 6. 7 & 8

Land level
Soil 1st rate

Township No 23 North of

Ch	Chs	
		West on a random line bet Secs 6 & 7 Va 14°30' E
40.	40.00	Set temporary 1/4 Sec cor
80.	78.14	Intersected West boundary of Township at a point 37 lks North of the cor to Secs 6 & 7 (cor a mound and pit with post in pit in good condition) from which cor I run North 89°44' East on true line bet Secs 6 & 7 Va 14° 30 E
	38.14	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
	78.14	Cor to Secs 5.6.7 & 8 Found level Soil 1st rate

Range No 47 West of 6th PM

Ch	
	North on a random line bet Secs 5 & 6 Va 14° 30' E
40.00	Set temporary 1/4 Sec Cor
79.76	Intersected North boundary of Township at a point 30 lks West of the cor to Secs 5 & 6 (cor a mound and pit with post in pit in good condition) from which cor I run South 13' West on a true line bet Secs 5 & 6 Va 14°30' E
39.76	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec Cor
79.76	Cor to Secs 5.6.7 & 8 Found level Soil 1st rate August 6th 1880

Township No 23 North of

Range No 47 West of 6th P M

General Description

This Township is nearly all high rolling land with a good and rate soil there is some valley land in the North East and South East portions. the North west corner of the Township runs out upon a fine level pararie the whole Township is well covered with fine Grasses of different kinds.

There is neither timber nor living water but water can be had by boring very near the surface

There is no surface drainage except one ravine or creek that runs into it from the North west but it is dry except in wet seasons and then it sinks in Sec 4

List of Names

A list of the names of the individuals employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of township No 23 North of the base line of Range No 47 West of the 6th principal Meridian showing the respective capacities in which they acted

Fred Hage Chainman
W. B. Bruner Chainman
James Carrol Mounted man
Oscar Boylan Flagman

We hereby certify that we assisted David V. Stephenson US Deputy Surveyor in surveying and subdividing Township No 23 north of the base line of Range No 47 West of the 6th principal Meridian and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary mounments planted according to the instructions furnished by the Surveyor General of dimensions character construction and marking and in the manner as specially described in the foregoing field notes

Fred Hage Chainman
W Bruner Chainman
James Carroll Mounted man
Oscar Boylan Flagman

Subscribed in my presence and sworn to before me this 20th day of September AD 1880 –

V. V. Newcomer
Notary Public

I David V Stephenson do solemnly swear that in pursuance of a contract wherein David V Stephenson is contractor with George. S. Smith United States Surveyor General for the district of Nebraska and Iowa being dated June 29th 1880 I have faithfully and truly in my own proper person and in strict conformity with instructions furnished by the Surveyor General the Surveying manual and the laws of the United States Surveyed all those parts or portions of Township No 23 North of the base line of Range No 47 West of the 6th Principal Meridian in Nebraska that are represented in the foregoing field notes as hawing been Surveyed under my direction

And I do further solemnly swear that all the corners of said Survey have been established and perpetuated in strict accordance with the Surveying manual printed instructions and special instructions of the Surveyor General of dimensions character construction and marking and in the manner as specially described in the foregoing field notes and that the foregoing are the true and original field notes of such Survey

David V Stephenson
Deputy Surveyor

Sworn to and subscribed before me in my presence this 16th day of December A.D. 1880

Geo S Smith
U S Surveyor Genl

Surveyor General's Office
Plattsmouth Neb. Dec 31st 1880

The foregoing field notes of the survey & subdivision of Township No 23 North of the Base Line of Range No 47 West of the 6th P.M. in Nebraska Executed by David T. Stephenson, Deputy Surveyor under Contract No 115 dated June 29 1880 in the month of August 1880, having been critically Examined, the necessary Corrections & Explanations made, the said field notes & the surveys they describe are hereby approved

Geo D Ingalls
Surveyor General

Town No. 24 N. Range No. 47 W.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Note

of the

Survey and Subdivision

of

Township No 24 North of the base line of Range No 47 West of the 6th Principal Meridian in Nebraska

executed by

David A Stephenson

U S. Deputy Surveyor

under contract No 115

dated June 29th 1880

Survey commenced

July 17th 1880

Survey completed

July 21st 1880

List of names of assistants

Fred Hage Chainman

W.B. Bruner Chainman

James Carrol Moundman

Oscar Boyles Flagman

Township No 24 North of Range No 47 West of 6th PM

ch	To determine the proper adjustment of my compass for the Subdivision of this Township I commenced at the South East cor and run North on a blank line along the East boundary of Sec 36 Var 14°40' E
40.03	To a point 3/4 lks East of 1/4 Sec cor
80.08	To a point 3/4 lks East of the cor to Secs 25 & 36

To retrace this line or run parallel thereto my compass must be adjusted to a variation of 14°41' E

Township No 24 North of Range

chs	
	From the cor to Secs 35 & 36 on the South boundary of the Town-ship (cor a mound and pits with post in pit in good condition) I run North on a true line bet Secs 35 & 36
	Ang 14° 41' E
39.00	Enter valley bears NE & SW
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for cor to Secs 25, 26, 35 & 36
	Land rolling & level Soil 2nd & 1st rate

chs	
	[illegible]
	25
	[illegible]
80.10	[illegible] Township at a point 35 [illegible] of the cor to Secs 25 & 36 (cor mound & pits with post in pit good condition) from which cor I run North 89° 45' West on a true line bet Secs 25 & 36
	Ang 14° 41' E
40.15	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor
80.10	Cor to Secs 25, 26, 35 & 36
	Land rolling
	Soil 2nd rate

Township No 24 North of

chs	
	From the cor to Secs 35 & 36 on the South boundary of the Township (cor a mound and pits with post in pit in good condition
	I run North on a true line bet Secs 35 & 36
	Ass 14° 41' E
39.00	Enter Valley bears NE & SW
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in SE pit for cor to Secs 25, 26, 35 & 36
	Land rolling & level
	Soil 2nd & 1st rate

Range No 47 West of 6th PM

chs	
	East on a random line bet Secs 25 & 36
	Ass 14° 41' E
13.00	Leave Valley bears NE & SW
40.00	Set temporary ¼ Sec cor
80.10	Intersected East boundary of the Township at a point 35 lks North of the cor to Secs 25 & 36 (cor a mound & pits with post in pit in good condition)
	from which cor I run
	North 89° 45' West on a true line bet Secs 25 & 36
	Ass 14° 41' E
40.15	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
80.10	Cor to Secs 25, 26, 35 & 36
	Land rolling
	Soil 2nd rate

Township No 24 North of

chs	
	North bet Secs 25 & 26 bea 14° 41' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor
40.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in S E pit for cor to Secs 23, 24, 25 & 26.
	Land level Soil 1st rate

Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 24 & 25 bea 14° 41' E
40.00	Set temporary ¼ Sec cor
80.08	Intersected East boundary of the Township at a point 35 lks North of the cor to Secs 24 & 25 (cor a mound and pits with post in pit in good condition) from which cor I run North 89° 45' West on a true line bet Secs 24 & 25 bea 14° 41' E
40.04	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec. cor
80.08	cor to Secs 23, 24, 25 & 26
	Land level Soil 1st rate

Township No 24 North of

chs	
	North bet Secs 23 & 24 Var 14° 41' E
29.00	Leave valley bears NE & SW
40.00	Built mound of earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cottonwood Stake 2x2 in 2 ft long in S E pit for cor to Secs 13.14.23 & 24
	Land rolling & level Soil 1st & 2nd rate

Range No 47 West of 6th PM

chs	
	East on a random line bet Secs 13 & 24 Var 14° 41' E
40.00	Set temporary ¼ Sec cor
79.85	Intersected East boundary of the Township at a point 40 lks North of the cor to Secs 13 & 24 (cor a mound & pits with post in pit in good condition) from which cor I run North 89° 43' West on a true line bet Secs 13 & 24 Var 14° 41' E
39.92½	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor
79.85	cor to Secs 13.14.23 & 24
	Land rolling Soil 2nd rate

Township No 24 North of

chs	
	North bet Secs 13 & 14 Var 14° 41' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 16×24×12 in deep drove cottonwood stake 2×2 in 2 ft long in S E pit for cor to Secs 11. 12. 13 & 14 Land rolling Soil 2nd rate

Range No 47 West of 6th PM

chs	
	East on a random line bet Secs 12 & 13 Var 14° 41' E
40.00	Set temporary ¼ Sec cor
79.60	Intersected East bound ary of the Township at a point 45 lks north of the cor to Secs 12 & 13 (cor a mound and pits with post in pit in good condition) from which cor I run North 89° 41' West on a true line bet Secs 12 & 13 Var 14° 41' E
39.80	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
79.60	cor to Secs 11. 12. 13 & 14 Land rolling Soil 2nd rate

41' E

Prairie

th 2½ ft

2 in deep

uilt mound

on pits 18×

ood stake

pit for

Level

te

Township No 24 North of

chs	
	North bet Secs 11 & 12 Var 14° 40' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for cor to Secs 1.2.11 & 12
	Land rolling Soil 2nd rate

Range No 47 West of 6th PM

chs	
	East on a random line bet Secs 1 & 12 Var 14° 41' E
16.00	Enter Valley bears North & South
40.00	Set temporary ¼ Sec cor
79.42	Intersected East boundary of Township at a point 30 lks North of the cor to Secs 1 & 12 (cor corresponding with description given of it) from which cor a run North 89° 47' West on a true line bet Secs 1 & 12 Var 14° 41' E
79.71	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor
79.42	cor to Secs 1.2.11 & 12
	Land level Soil 1st rate

Prairie

2½ ft

in deep

built mound

pits 18x

Stake

pit for

el

Township No 24 North of

Chs	
	North ~~x~~ intersected bet Secs 1 & 2
	Var 14° 41' E
31.00	Enter Valley bears N W & S E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor
42.00	Leave Valley bears N W & S E
80.36	Intersected 6th Standard Parallell North at a point 2.88 chs West of the cor to Secs 31 & 32 Township No 25 North of Range No 46 West (cor corresponding with description given of it)
	Deposited charcoal built mound of Earth 2½ ft high from 3 pits 24x24x12 in deep drove Willow stake 2x2x2 in 2 ft long marked C C in East pit for closing cor to Secs 1 & 2
	Land rolling
	Soil 2nd rate

Range No 47 West of 6th PM

Chs	
	From the S cor to Secs 34 & 35 on the south boundary of the Township (cor a mound and pits with post in pit in good condition) I run north on a true line bet Secs 34 & 35
	Var 14° 41' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor
48.00	Leave Valley bears N E & S W
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow stake 2x2 in 2 ft long in S E pit for cor to Secs 26. 27. 34 & 35
	Land level & rolling
	Soil 1st & 2nd rate

Township No 24 North of

Ch	
	East on a random line bet Secs 26 & 35 Var 14° 41' E
36.00	Enter valley bears NE & SW
40.00	Set temporary 1/4 Sec cor
80.15	Intersected N & S line at a point 17 lks north of the cor to Secs 25 26 35 & 36 from which cor I run North 89° 59' West on a true line bet Secs 26 & 35 Var 14° 41' E
40.07½	Built mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor
80.15	Cor to Secs 26, 27, 34 & 35 Land rolling & level Soil 2nd & 1st rate July 17th 1860

Range No 47 West of 6th P M

Ch	
	North bet Secs 26 & 27 Var 14° 41' E
40.00	Built mound of earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor
80.00	Deposited charcoal built mound of earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for cor to Secs 22, 23, 26 & 27 Land rolling Soil 2nd rate

Township No 24 North of

chs	
	East on a random line bet Secs 23 & 26 Var 14°41' E
40.00	Set temporary ¼ Sec cor
57.00	Enter valley bears N & S
80.00	Intersected N & S line est at Rod 14 lks North of the cor to Secs 23, 24, 25 & 26 from which cor I run North 89°54' West on a true line bet Secs 23 & 26 Var 14°41' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
80.00	cor to Secs 22, 23, 26 & 27

Land rolling
Soil 2nd rate

Range No 47 West of 6th Pm

chs	
	North bet Secs 22 & 23 Var 14°41' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in SE pit for cor to Secs 14, 15, 22 & 23

Land rolling
Soil 2nd rate

Town

6 60
59
7 57
56
18 54
53
31 45

Township No 24 North of

chs	
	East on a random line bet Secs 14 & 23 Var 14° 41' E
40.00	Set temporary 1/4 Sec cor
80.30	Intersected N & S line at a point 10 lks South of the cor to Secs 13.14.23 & 24 from which cor I run South 89° 54' West on a true line bet Secs 14 & 23 Var 14° 41' E
40.15	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec cor
80.30	Cor to Secs 14.15.22 & 23

Land rolling
Soil 2nd rate

Range No 47 West of 6th PM

chs	
	North bet Secs 14 & 15 Var 14° 41' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec cor
40.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove cottonwood stake 2×2 in 2 ft long in S E pit for cor to Secs 10.11.14 & 15

Land rolling
Soil 2nd rate

6th PM

Township No 24 North of

chs	
	East on a random line bet Secs 11 & 14 Var 14°41' E
40.00	Set temporary 1/4 Sec cor
80.96	Intersected N & S line at a point 22 lks South of the cor to Secs 11, 12, 13 & 14 from which cor I run South 89°57' West on a true line bet Secs 11 & 14 Var 14°41' E
40.18	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec cor
80.36	Cor to Secs 10, 11, 14 & 15
	Land rolling Soil 2nd rate

Range No 47 West of 6th PM

chs	
	North bet Secs 10 & 11 Var 14°41' E
36.00	Leave Hills Enter level Prairie bears N E & S W
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in S E pit for cor to Secs 2, 3, 10 & 11
	Land rolling & level Soil 2nd & 1st rate

Township No 24 North of

chs	East on a random line bet Secs 2 & 11 Var 14° 44' E
21.00	Leave Prairie enter hills bears NE & SW
40.00	Set temporary 1/4 Sec Cor
80.24	Intersected N & S line set a post 20 lks North of the cor to Secs 1.2.11 & 12 from which cor I run North 89° 51' West on a true line bet Secs 2 & 11 Var 14° 41' E
40.12	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.24	Cor to Secs 2.3.10 & 11

Land rolling
Soil 2nd rate

Range No 47 West of 6th PM

chs	North on a true line bet. Secs 2 & 3 Var 14° 41' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.19	Intersected 6th Standard Parallel North at a point 2.40 chs West of the cor to Secs 31 & 36 Township No 25 North of Ranges No 46 & 47 West Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow stake 2½ x 2 in 2 ft long marked CC in East pit for closing cor to Secs 2 & 3

Land level
Soil 1st rate

Township No 24 North of

chs	
	From the cor to Secs 33 & 34 on the South boundary of the Township (cor a mound and pits with post in pit in good condition) I run North on a true line bet Secs 33 & 34
	Var 14° 41' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in S E pit for cor to Secs 27, 28, 33 & 34
	Land rolling Soil 2nd rate

Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 27 & 34
	Var 14° 41' E
40.00	Set temporary ¼ sec cor
79.65	Intersected N & S line at a point 25 lks North of the cor to Secs 26, 27, 34 & 35 from which cor I run North 89° 49' West on a true line bet Secs 27 & 34
	Var 14° 41' E
39.82½	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec cor
79.65	Cor to Secs 27, 28, 33 & 34
	Land rolling Soil 2nd rate

Township No 24 North of

chs	
	North bet Secs 27 & 28 Var 14°41' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for cor to Secs 21. 22. 27 & 28
	Land rolling Soil 2nd rate
	July 18th 1880

Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 22 & 27 Var 14°41' E
40.00	Set temporary ¼ Sec cor
79.74	Intersected N & S line at a point 10 lks South of the cor to Secs 22. 23. 26 & 27 from which cor I run South 89°56' West on a true line bet Secs 22 & 27 Var 14°41' E
39.87	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor
79.74	Cor to Secs 21. 22. 27 & 28
	Land rolling Soil 2nd rate

Township No 24 North of

ch	ch	North bet Secs 21 & 22 Var 14° 41' E
	21.50	Leave hills enter level Prairie bears NE & SW
	40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
40.0		
	80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in SE pit for cor to Secs 15.16.21 & 22
80.0		
		Land rolling & level Soil 2nd & 1st rate

Range No 47 West of 6th Pm

ch	East on a random line bet Secs 15 & 22 Var 14° 41' E
26.00	Leave Prairie enter hills bear NE & SW
40.00	Set temporary ¼ Sec cor
79.80	Intersects N & S line at a point 14 lks North of the cor to Secs 14.15.22 & 23 from which cor I run North 89° 54' West on a true line bet Secs 15 & 22 Var 14° 41' E
39.90	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
79.80	Cor to Secs 15.16.21 & 22
	Land level & rolling Soil 1st & 2nd rate

Township No 24 North of

chs	
	North bet Sec 15 & 16 Va 14°40' E
40.00	Built mound of Earth 2½ ft high from pit 18×24×12 in deep for ¼ sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pit 18×24×12 in deep drove willow stake 2×2 in 2 ft long in S E pit for cor to Sec 9.10.15 & 16
	Land level Soil 1st rate

Range No 47 West of 6th Pm

chs	
	East on a random line bet Sec 10 & 15 Va 14°41' E
40.00	Set temporary ¼ sec cor
60.00	Leave Prairie enter hills bear N E & S W
80.00	Intersected N & S line at a point 35 lks North of the cor to Sec 10.11.14 & 15 from which cor I run North 89°45' West on a true line bet Sec 10 & 15 Va 14°41' E
40.00	Built mound of Earth 2½ ft high from pit 18×24×12 in deep for ¼ sec cor
80.00	Cor to Sec 9.10.15 & 16
	Land level & rolling Soil 1st & 2nd rate

Township No 24 North of

chs	chs	
		North bet Secs 9 & 10
		Ran 14°41' E
	40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
	80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in S E pit for cor to Secs 3.4.9 & 10
40.0		
80.0		
		Land level
		Soil 1st rate

Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 3 & 10
	Ran 14°41' E
40.00	Set temporary ¼ Sec cor
80.28	Intersected N & S line at a point 35 lks North of the cor to Secs 2.3.10 & 11 from which cor I run North 89°45' West on a true line bet Secs 3 & 10
	Ran 14°41' E
40.14	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
80.28	Cor to Secs 3.4.9 & 10
	Land level
	Soil 1st rate

Township No 24 North of

chs	chs	
		North on a true line bet Secs 3 & 4. Var 14° 41' E
	40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
40.0	80.57	Intersected 6th Standard Parallell at a point 2.07 chs West of the cor to Secs 35 & 36 Township No 25 North of Range No 47 West (cor corresponds with the description given of it) Deposited charcoal built mound of Earth 2½ ft high from 3 pits 24×24×12 in deep drove Willow Stake 2×2×2 in 2 ft long marked CC in East pit for closeing cor to Secs 3 & 4
		Tuned level Soil 1st rate

Range No 47 West of 6th PM

chs	
	From the cor to Secs 32 & 33 on the South boundary of the Township (cor a mound and pits with post in pit in good condition) I run North on a true line bet Secs 32 & 33 Var 14° 41' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove cottonwood stake 2×2 in 2 ft long in SE pit for cor to Secs 28, 27, 32 & 33
	Tuned level Soil 1st rate

Township No 24 North of

chs	chs	
		East on a random line bet Secs 28 & 33 Var 14°41' E
	12.00	Dry bed of Creek N & S
	40.00	Set temporary 1/4 Sec cor
	68.00	Leave Bonarie enter hills bear N.E. & S.W.
40.00	79.78	Intersected N & S line at a point 14 lks South of the cor to Secs 27, 28, 33 & 34 from which cor I run South 89°54' West on a true line bet Secs 28 & 33 Var 14°41' E
	39.89	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor
	79.78	Cor to Secs 28, 29, 32 & 33 Land level & rolling Soil 1st & 2nd rate

Range No 47 West of 6th PM

chs	
	North bet Secs 28 & 29 Var 14°41' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor
45.50	Dry bed of Creek bears E & W
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in S.E. pit for cor to Secs 20, 21, 28 & 29

Land level
Soil 1st rate

Township No 24 North of

chs	
	East on a random line bet Secs 21 & 28 Ves 14° 41' E
40.00	Set temporary 1/4 sec cor
64.50	Leave Prairie enter hills bears NE & SW
79.96	Intersected N & S line at a point 20 lks North of the cor to Secs 21.22.27 & 28 from which cor I run North 89° 51' West on a true line bet Secs 21 & 28 Ves 14° 41' E
39.98	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
79.96	cor to Secs 20.21.28 & 29

Land level
Soil 1st rate

Range No 47 West of 6th P M

chs	
	North bet Secs 20 & 21 Ves 14° 41' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove cottonwood stake 2 x 2 in 2 ft long in SE pit for cor to Secs 16.17.20 & 21

Land level
Soil 1st rate

July 19th 1880

Township No 24 North of Range No 47 West of 6th Pm

chs		chs	
	East on a random line bet Secs 16 & 21 Va 14°40' E		North bet Secs 16 & 17 Va 14°41' E
40.	40.00 Set temporary 1/4 Sec cor	40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor
64	80.14 Intersected N & S line at a point 15 lks South of the cor to Secs 15.16.21 & 22 from which cor I run South 89°54' West on a true line bet Secs 16 & 21 Va 14°41' E	80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cottonwood stake 2x2 in 2 ft long in S E pit for cor to Secs 8.9.16 & 17
79.			Land level Soil 1st rate
4			
39	40.07 Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor		
	80.14 Cor to Secs 16.17.20 & 21		
79	Land level Soil 1st rate		

Township No 24 North of

chs	chs	East on a random line bet Secs 9 & 16 Var 14° 41' E
40	40.00	Set temporary 1/4 Sec cor
64	79.82	Intersected N & S line at a point 26 lks South of the cor to Secs 9.10.15 & 16 from which cor I run South 89° 49' West on a true line bet Secs 9 & 16 Var 14° 41' E
79		
	39.91	Built mound of Earth 2½ ft high from pits 18x24x12 in depth for 1/4 Sec cor
9		
	79.82	Cor to Secs 8.9.16 & 17
7		
		Land level Civil 1st rate

Range No 47 West of 6th P M

chs	North bet Secs 8 & 9 Var 14° 41' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in depth for 1/4 Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in depth drove Willow Stake 2x2 in 2 ft long in S E pit for cor to Secs 4.5.8 & 9
	Land level Civil 1st rate

Township No 24 North of

chs	
	East on a random line bet Secs 4 & 9 Var 14°41' E
40.00	Set temporary 1/4 Sec cor
79.70	Intersected N & S line at a point 40 lks South of the cor to Secs 3.4.9 & 10 from which cor I run South 89°43' West on a true line bet Secs 4 & 9 Var 14°40' E
39.85	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor
79.70	Cor to Secs 4.5.8 & 9
	Land level Soil 1st rate

Range No 47 West of 6th P M

chs	
	North on true line bet Secs 4 & 5 Var 14°41' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for 1/4 Sec cor
81.00	Intersected 6th Standard Parallel North at a point 1.55 chs West of the cor to Secs 3 4 & 35 Township No 25 North of Range No 47 West of 6th Principal Meridian (cor corresponding with the description given) Deposited charcoal built mound of Earth 2½ ft high from 3 pits 24x24x12 in deep stone Willow Stake 2x2x2 in 2 ft long marked CC in East pit for closing cor to Secs 4 & 5 Land level Soil 1st rate

Township No 24 North of

	chs	
		I, from the cor to Secs 31 & 32 on the South boundary of the Township (cor a mound and pits with post in pit in good condition) I run North on a true line bet Secs 31 & 32 Var 14°41' E
40	40.00	Built mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
80	80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in S E pit for cor to Secs 29, 30, 31 & 32

Land level
Soil 1st rate

Range No 47 West of 6th Pm

	chs	
		East on a random line bet Secs 29 & 32 Var 14°41' E
	40.00	Set temporary ¼ Sec cor
	80.10	Intersected N & S line at a point 10 lks north of the cor to Secs 28, 29, 32 & 33 from which cor I run North 89°56' West on a true line bet Secs 29 & 32 Var 14°41' E
	40.05	Built mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
	80.10	Cor to Secs 29, 30, 31 & 32

Land level
Soil 1st rate

Township No 24 North of

chs	
	West on a random line bet Secs 30 & 31 Var 14° 41' E
40.00	Set temporary 1/4 Sec cor
79.20	Intersected West boundary of Township at a point 10 lks North of the cor to Secs 30 & 31 (cor a mound and pits with post in pit in good condition) from which cor I run North 89°56' East on a true line bet Secs 30 & 31 Var 14° 41' E
39.20	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec cor
79.20	Cor to Secs 29, 30, 31 & 32

Land level
Soil 1st rate

Range No 47 West of 6th PM

chs	
	North bet Secs 29 & 30 Var 14°41' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Willow Stake 2×2 in 2 ft long in SE pit for cor to Secs 19, 20, 29 & 30

Land level
Soil 1st rate

July 20th 1880

Township No. 24 North of

Chs	
	East on a random line bet Secs 20 & 29 Var 14°41' E
23.00	Dry bed of creek bears N & S
40.00	Set temporary 1/4 Sec cor
80.40	Intersected N & S line at a point 28 lks North of the cor to Secs 20, 21, 28 & 29 from which cor I run North 89°48' West on a true line bet Secs 20 & 29 Var 14°41' E
40.20	Built mound of Earth 2½ ft high from pits 18 & 24 x 12 in deep for 1/4 Sec cor
80.40	Cor to Secs 19, 20, 29 & 30

Land level
Soil 1st rate

Range No 47 West of 6th P M

Chs	
	West on a random line bet Secs 19 & 30 Var 14°41' E
40.00	Set temporary 1/4 Sec cor
79.33	Intersected West boundary of Township at a point 16 lks South of the cor to Secs 18 & 30 (cor a mound and pits with post in pit in good condition) from which cor I run South 89°53' East on a true line bet Secs 19 & 30 Var 14°41' E
39.33	Built mound of Earth 2½ ft high from pits 18 & 24 x 12 in deep for 1/4 Sec cor
79.33	Cor to Secs 19, 20, 29 & 30

Land level
Soil 1st rate

Township No 24 North of

chs	
	North bet Secs 19 & 20 Var 14°41' E
40.00	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
61.00	Dry bed of creek bears N W & S E
63.00	Same creek bears N E & S W
70.00	Same creek bears East & West
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep above Willow Stake 2×2 in 2 ft long in S E pit for cor to Secs 17, 18, 19 & 20.

Land level
Soil 1st rate

Range No 47 West of 6th PM

chs	
	East on a random line bet Secs 17 & 20 Var 14°41' E
40.00	Set temporary ¼ Sec cor
80.35	Intersected N & S line at a point 35 lks North of the cor to Secs 16, 17, 20 & 21 from which cor I run North 89°45' West on a true line bet Secs 17 & 20 Var 14°41' E
40.17½	Built mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor
80.35	Cor to Secs 17, 18, 19 & 20

Land level
Soil 1st rate

Township No 24 North of

chs	West on a random line bet Secs 18 & 19
	Var 14° 41' E
17.00	Dry bed of creek bears N W & S E
22.00	Same creek bears N E & S W
40.00	Set temporary 1/4 Sec cor
41.50	Dry bed of creek bears North & South
78.88	Intersected West boundary of Township at a point 21 lks South of the cor to Secs 18 & 19 (cor a mound and pits with post in pit in good condition) from which cor I run South 89° 51' East on a true line bet Secs 18 & 19
	Var 14° 40' E
38.88	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
78.88	Cor to Secs 17, 18, 19 & 20
	Land level
	Soil 1st rate

Range No 47 West of 6th P M

chs	North bet Secs 17 & 18
	Var 14° 41' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Willow stake 2 x 2 in 2 ft long in S E pit for cor to Secs 7, 8, 17 & 18
	Land level
	Soil 1st rate

Township No 24 North of

chs	
	East on a random line bet Secs 8 & 17 Var 14° 41' E
40.00	Set temporary 1/4 Sec cor
79.78	Intersected N & S line at a point 25 lks north of the cor to Secs 8.9.16 & 17 from which cor I run North 89° 49' West on a true line bet Secs 8 & 17 Var 14° 41' E
39.89	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
79.78	Cor to Secs 7.8.17 & 18

Land level
Soil 1st rate

Range No 47 West of 6th Pm

chs	
	West on a random line bet Secs 7 & 18 Var 14° 41' E
40.00	Set temporary 1/4 Sec cor
73.00	Dry bed of creek bears N & S
79.16	Intersected West boundary of Township at the cor to Secs 7 & 18 (cor a mound and pits with post in pit in good condition) from which cor I run East on a true line bet Secs 7 & 18 Var 14° 41' E
39.16	Built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor
79.16	Cor to Secs 7.8.17 & 18

Land level
Soil 1st rate

Township No 24 North of

chs	
	North bet Secs 7 & 8 Var 14°41' E
40.00	Built mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ sec cor
80.00	Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Willow Stake 2x2 in 2 ft long in SE pit for cor to Secs 5.6.7 & 8 Land level Soil 1st rate

Range No 47 West of 6th P M

chs	
	East on a random line bet Secs 5 & 8 Var 14°41' E
40.00	Set temporary ¼ Sec cor
79.67	Intersected R & S line at a point 30 lks North of the cor to Secs 4.5.8 & 9 from witness cor I run North 89° 47' West on a true line bet Secs 5 & 8 Var 14°41' E
39.83½	Built Mound of Earth 2½ ft high from pits 18x24x12 in deep for ¼ Sec cor
79.67	cor to Secs 5.6.7 & 8 Land level Soil 1st rate

Township No 24 North of

chs	
	West on a random line bet Secs 6 & 7 Var 14° 41' E
40.00	Set temporary 1/4 Sec Cor
79.00	Intersected West boundary of Township at a point 14 lks North of the cor to Secs 6 & 7 (cor a mound and pits with post in pit in good condition) from which cor I run North 89° 54' East on a true line bet Secs 6 & 7 Var 14° 41' E
39.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.00	Cor to Secs 5, 6, 7 & 8 Found level Soil 1st rate

Range No 47 West of 6th PM

chs	
	on a true line North bet Secs 5 & 6 Var 14° 41' E
40.00	Built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.74	Intersected 6th Standard Parallel North at a point 1.18 chs West of the cor to Secs 33 & 34 Township No 25 North of Range No 47 West (cor corresponding with description given) Deposited charcoal built mound of Earth 2½ ft high from 3 pits 24 x 24 x 12 in deep above Willow Stake 2 x 2 x 2 in 2 ft long marked CC in East pit for closing cor to Secs 5 & 6 Found level Soil 1st rate July 21st 1880

Township No. 24 North of Range No 47 West

General Description

The surface of this Township is about equally divided rolling land and level prairie the western part is level with a good 1st rate soil the Eastern part is rolling with a 2nd rate soil the entire tract is covered with a good growth of good grass there is no water except it be obtained by boreing or diging no timber

List of Names

A list of the names of the individuals employed to assist in running measuring or marking the lines and corners described in the foregoing field notes of Township No 24 North of the base line of Range No 47 West of the 6th Principal Meridian in Nebraska showing the respective capacities in which they acted

Fred Hage. Chainman
W.B. Bruner. Chainman
James Carrol Moundman
Oscar Boylan Flagman

We hereby certify that we assisted David R Stephenson U.S. Deputy Surveyor in Surveying and subdividing Township No 24 North of the base line of Range No 47 West of the 6th Principal meridian in Nebraska and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to instructions furnished by the Surveyor General of dimensions character construction and marking and in the manner as specially described in the foregoing field notes

Fred Hage Chainman
W.B. Bruner Chainman
James Carroll Moundman
Oscar Boylan Flagman

Subscribed in my presence and sworn to before me This 20th day of September A.D. 1880 –

W.W. Lowe
Notary Public

I David V. Stephenson
U S. Deputy Surveyor
do solemnly swear that in
pursuance of a contract
wherein David V. Stephenson
is contractor with George
G. Smith U S Surveyor-
General for the District
of Nebraska and Iowa
bearing date June 29th 1880
I have well faithfully and
truly in my own proper person
in strict conformity with
the Surveying Manual the
instructions furnished me by
the Surveyor General and the
Laws of the United States
Surveyed all those parts or por-
-tions of Township No 24 North
of the base line of Range No
47 West of the 6th Principal
Meridian in Nebraska as
are represented in the foregoing
-ing field notes as having
been surveyed under my
direction
And I do further solemnly swe-
-ar that the corner monuments have
been established and perpetuated
according to the Surveying manu-
-al printed instructions and special
instructions of the Surveyor
General of dimensions character
construction and marking and
in the manner as specially
described in the foregoing
field notes and that the
foregoing are the true and
original field notes of such
Survey

David V. Stephenson
Deputy Surveyor

Sworn to and subscribed
before me in my presence this 16th
day of December A.D. 1880

Geo A. Smith
U S Surveyor Genl

Surveyor General's Office
Nebraska City Neb. Dec. 31st 1880

The foregoing field notes of the Survey & Subdivision of Township No. 24 North of Base Line, of Range No. 17 West of the 6th P.M. in Nebraska. Executed by David T. Stephenson Deputy Surveyor under Contract No. 115 dated June 29th 1880. In the month of July 1880. having been critically examined, the necessary corrections & explanations made, the said field notes and the surveys they describe are hereby approved

Geo. D. Dawson
Surveyor General

General Land Office • Original Field Notes

Book Number

672

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.