General Land Office • Original Field Notes

Book Number

673

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Index Diagram

To

Town 25 N. Range 47 W.

6	60	5	44	4	33	3	22	2	11	1
54		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Town 25 N Range 47 W.

Field Notes of Survey and subdivision of Township No 25 North of the Base line of Range No 47 West of 6th P.M in Nebraska

Executed by D.V. Stephenson Deputy Surveyor under Contract No 116 dated April 23rd 1879

July 31st 1879 Survey Commenced

August 3rd 1879 Survey Completed

List of Names

Albert Sharp Chainman

W.C. Miller Chainman

F.L Borland Monumentman

Allen E. Sharp Flagman

Town 25 N. Range 47 W.

To find the proper adjustment of my Compass for the subdivision of this Township I begin at the S. East Cor. of Township No 25 North of the base line of Range No 47 West of the 6th P. M. in Nebraska & run North on a blank line on the East boundary of Sec 36.

Var = 14° 30' E

40.00 To a point 12 lks East of 1/4 Sec. Cor

80.00 To a point 23 lks East of Cor to Secs 25 and 36

To retrace this line or run parallel thereto my Compass must be adjusted to a variation of 14° 40' E

Town 25 N. Range 47 W.

From Center of the Mound the Cor. to Secs 35 & 36 on the South boundary of Township I run North bet Secs 35 & 36
Var 14° 48' East.

40.00 Raised Mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. cor.

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18×24×12 in deep, drove Cedar Stake 2×2 in 2 ft. in S.E. pit for Cor to Secs 25, 26, 35 & 36

Land Gently Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet. Secs 25 & 36
Var 14° 48' East.

40.00 Set Temporary ¼ Sec. Cor.

80.20 Intersect East boundary of Township 48 lks North of Cor. (Mound, Pits, &c.) to Secs 25 & 36 from which Cor I run North 89° 39 West on a true line bet Secs 25 & 36
Var 14° 48' E.

40.10 Raised Mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec. cor.

80.20 Cor to Secs 25, 26, 35 & 36

Land Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North bet Sec's 25 and 26
Va 14° 40' E.

11.00 Low bottom full of marshy sinks bears N.W. & S.E.

40.00 Raised mound of earth 2½ ft. high from pits 18×24×12 in deep for ¼ sec. cor.

63.00 Outer ridge bears N.W. & S.E.

80.00 Deposit charcoal, raised mound of earth 2½ ft high from pits 18×24×12 in deep grove Cedar Stake 2×2 in and 2 ft in S.E. pit for cor. to sec's 23.24.25 and 26

Land Rolling & Bottom
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet Sec's 24 and 25
Va 14° 40' E.

40.00 Set temporary ¼ sec. cor.

80.09 Intersect East boundary of Township 35 lks North of mound with pits the cor to sec's 24 and 25 from which cor I run North 89° 45 West on a true line bet Sec's 24 and 25
Va 14° 40' E.

40.04 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ sec. cor.

80.09 Cor to Sec's 23.24.25 + 26

Land High & Broken
Soil 2nd Rate

North bet Sec's 23 & 24
Va 14° 40' E

40.00 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. cor.

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18×24×12 in deep ~~drove Cedar Stake~~ 2×2 in and 2 ft in S.E. pit for cor to Sec's 13.14.23 and 24

Land High & Broken
Soil 2nd Rate

East on a random line bet. Sec's 13 and 24
Va 14° 40' E.

40.00 Set. temporary ¼ sec. cor.

79.96 Intersect East boundary of Township 16 lks North of mound on the pits, the Cor. to sec's 13 & 24 from which Cor I run
North 89° 53' West on a true line bet Sec's 13 & 24
Va 14° 40' E

39.98 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. cor.

79.96 Cor to sec's. 13.14.23 & 24

Land High & Broken
Soil 2nd Rate

Town 25 N. Range 47 W.

	North bet. Sec's 13 + 14 Va 14°40' E.
7.00	Leave ridge bears N.E + S.W.
40.00	Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ sec. cor.
80.00	Deposit Charcoal, raised mound of Earth 2½ ft high from pits 18×24×12 in deep. drove Cedar Stake 2×2 in and 2 ft in S.E pit for Cor to Sec's 11.12.13 and 14

Land Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

	East on a random line bet. Sec's 12 and 13 Va 14°40' E.
21.00	Ridge bears N.E + S.W.
40.00	Set temporary ¼ sec. cor.
79.98	Intersect East boundary of Township 11 lks North of mound with pits of the Cor to Sec's 12 & 13 from which cor I run North 89°55 West on a true line bet Sec's 12 + 13 Va 14°40 E.
79.99	Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ sec. cor.
79.98	Cor. to Sec's 11.12.13 & 14

Land High + Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North bet secs 11 and 12
Va 14°40' E

40.00 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. cor.

80.00 Deposit charcoal, raised mound of Earth 2½ ft. high from pits 18×24×12 in deep. drove Cedar Stake 2×2 in and 2 ft in S.E. pit for Cor to Secs 1. 2. 11 and 12

Land Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet Secs 1 and 12
Va 14°40' E.

40.00 Set temporary ¼ Sec. cor.

79.94 Intersected East boundary of Township 14 lks South of mound with pits etc cor. to Secs 1 + 12 from which Cor I run
South 89°54' West on a true line bet. Secs 1 + 12
Va 14°40' E.

39.97 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ sec. cor.

79.94 Cor to Secs 1. 2. 11 + 12

Land Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North on a random line bet Sec's 1 and 2
Va 14°40' E

40.00 Set temporary 1/4 sec. cor.
80.30 Intersect North boundary of Township 69 lks East of mound with pits etc. Cor. to Sec's 1 and 2 from which Cor I run
South 30' East on a true line bet Sec's 1 + 2
Va 14°40' E
40.30 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep for 1/4 sec. cor.
80.30 Cor to Sec's 1.2.11 + 12

Land Gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

From the Center of the Mound the Cor to Sec's 34 + 35 on the South boundary of Township
I run
North bet Sec's 34 + 35
Va 14°40' E.
40.00 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep. for 1/4 sec. cor.

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18×24×12 in deep. drove Cedar Stake 2×2 in and 2 ft. in S.E. pit for Cor. to Sec's 26.27.34 + 35

Land Gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet Sec's 26 and 35
Va 14°40' E.

40.00 Set temporary 1/4 sec. cor.

80.00 Intersect North + South line 10 lks South of Cor to Sec's 25. 26. 35 + 36 from which Cor. I run
South 89°56' West on a true line bet Sec's 26 + 35
Va 14°40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep. for 1/4 sec. cor.

80.00 Cor to Sec's 26. 27. 34 + 35

Land Gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North bet Sec's 26 + 27
Va 14°40' E.

21.00 Low Bottom Sink of Drain bearing N.W. + E

40.00 Raised Mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 sec. cor.

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18×24×12 in deep, drove Cedar Stake 2×2 in and 2 ft in S.E. pit for Cor to Secs 22. 23. 26 + 27

Land Low + Marshy
Soil 2nd Rate

East on a random line bet.
Sec's 23 and 26
Va 14° 40' E.

40.00 Set temporary 1/4 sec. cor.
72.00 Cut Ridge bears N. & South
80.57 Intersect North & South Line 21 lks
South of Cor to Sec's 23. 24. 25
and 26 from which Cor bears
South 89° 57' West on a true
line bet. Sec's 23 & 26
Va 14° 40' E.
40.03 Raised Mound of Earth 2½ ft.
high from pits 18×24×12 in
deep, for 1/4 sec. cor.
80.07 Cor to Sec's 22. 23. 26 & 27

Land Low & Marshy
Soil 2nd Rate

North bet. Sec. 22 and 23
Va 14° 40' E.

40.00 Raised Mound of Earth 2½ ft.
high from pits 18×24×12 in
deep, for 1/4 Sec. cor.

80.00 Deposit Charcoal, raised Mound
of Earth 2½ ft high from pits
18×24×12 in deep, drove Cedar
Stake 2×2 in and 2 ft. in S.E.
pits for Cor. to Sec's
14, 15. 22 and 23

Land Low & gently rolling
Soil 2nd Rate

July 31st 1879

Town 25 N. Range 47 W.

East on a random line
bet. Sec's 14 and 23
Va 14°40' E

40.00 Set temporary 1/4 sec. cor.
45.00 Ent Sand Ridge bears N+S.
79.92 Intersect North + south line 18 lks
South of cor to Sec's 13.14.23
and 24 from which Cr I run
South 89°52' West on a true
line bet Sec's 14 + 23
Va 14°40' E
39.96 Raised mound of Earth 2½ ft.
high from pits 18×24×12 in
Deep. for 1/4 sec. cor.
79.92 Cor. to Sec's 14.15.22 + 23

Land Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North bet Sec's 14 and 15
Va 14°40' E.
40.00 Raised mound of Earth 2½ ft.
high from pits 18×24×12 in
Deep for 1/4 sec. cor.

80.00 Deposit Charcoal, raised
mound of Earth 2½ ft high
from pits 18×24×12 in
Deep. drove Cedar Stake
2×2 in and 2 ft. in S.E. pit
for Cor. to Sec's
10.11.14 + 15

Land Gently Rolling
Soil 2nd Rate

East on a random line
bet Secs 11 & 14
Va 14° 40' E.

40.00 Set. Temporary 1/4 sec. cor.
79.90 Intersect North & South line
27 lks South of cor to Secs
11. 12. 13 & 14 from which
Cor. I run
South 89° 45' West. on a true
line bet Secs 11 & 14
Va 14° 40' E.
39.95 Raised Mound of Earth 2½ ft.
high from pits 18×24×12 in
Deep. for 1/4 sec. cor.
79.90 Cor to. Secs 10. 11. 14 & 15

Land Gently rolling
Soil 2nd Rate

North bet Secs 10 & 11
Va 14° 45' E.
40.00 Raised Mound of Earth 2½ ft.
high from pits 18×24×12 in
Deep for 1/4 sec. cor.

80.00 Deposit Charcoal, raised
Mound of Earth 2½ ft high
from pits 18×24×12 in Deep
drove Cedar Stake 2×2 in
2 ft in S.E. pit for
Cor to secs 2. 3. 10 & 11

Land Gently rolling
Soil 2nd Rate

East on a random line
bet Sec's 2 and 11
Va 14° 40' E.

40.00 Set temporary 1/4 sec. cor.
79.84 Intersect North + south line
8 Chs North of cor. to Sec's 1, 2
11 + 12 from which cor bears
North 89 5/4 West on a true
line bet Sec's 2 and 11
Va 14° 40' E.
39.92 Raised Mound of Earth 2½ ft.
high from pits 18 x 24 x 12 in
dep for 1/4 Sec. cor.
79.84 Cor to Sec's 2, 3, 10 + 11

Land Rolling
Soil 2nd Rate

North on a random line bet
Sec's 2 and 3
Va 14° 40' E.

40.00 Set temporary 1/4 Sec. cor.
80.19 Intersect North boundary of
Township 31 Chs East of cor
to Sec's 2 and 3 from which
Cor Bears
South 18' East on a true
line bet Sec's 2 + 3
Va 14° 45' E.
40.09 Raised Mound of Earth 2½ ft.
high from pits 18 x 24 x 12 in
dep. for 1/4 Sec. cor.
80.19 Cor to Sec's 2, 3, 10 and 11

Land Gently Rolling
Soil 2nd Rate

Town 25 N Range 47 W.

From Center of Mound the Cor. to Sec's 33 & 34 on the South boundary of Township Town North bet Sec's 33 & 34
Va 14° 45' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. cor.

80.00 Deposit Charcoal, & raised Mound of Earth 2½ ft high from pits 18×24×12 in Deep drove Cedar Stakes 2×2 in and 2 ft in S.E. pits for Cor. to Sec's 27. 28. 33 & 34

Land Gently Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet. Sec's 27 and 34
Va 14° 45' E.

40.00 Set temporary ¼ Sec cor
80.08 Intersect North & South line at cor to Sec's 26. 27. 34 & 35 from which Cor. Town West on a true line bet Sec's 27 & 34
Va 14° 45' E.

40.04 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. cor.

80.08 Cor to Sec's 27. 28. 33 & 34

Land Gently Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North bet Secs 27 + 28
Va 14°40' E.

40.00 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. Cor.

69.00 Alkali Marsh West End of Sink

80.00 Deposit charcoal, raised mound of Earth 2½ ft high from pits 18×24×12 in deep. Cedar Stake 2×2 in 2½ ft. in S.E. pit for Cor to Secs 21.22.27 and 28

Land Gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet Secs 22 + 27
Va 14°40' E

17.00 Low Marshy [illegible] bears N.E. + S.W.

40.00 Set temporary ¼ sec. cor.

79.80 Intersect North + South line 20 lks North of cor to Secs 22.23.26+27 from which cor. I run North 89°49' West on a true line bet Secs 22 + 27
Va 14°40' E.

39.90 Raised mound of Earth 2½ ft. high from pits 18×24×12 in Set for ¼ sec. cor.

19.80 Cor to Secs 21.22.27 + 28

Land Low + Marshy
Soil 2nd Rate

Town 25 N. Range 47 W.

	North bet Sec's 21 and 22
	Va 14°45' E.
10.00 40.00	Leave Marshy Land Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep. for ¼ sec. cor.
80.00	Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18×24×12 in deep drove Cedar Stake 2×2 in and 2 ft in S.E. pit for Cor. to Secs 15.16.21 and 22

Land Gently Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

	East on a random line bet Secs 15 + 22
	Va 14°45' E.
31.00	A drain bears S.E.
40.00	Set temporary ¼ sec. cor.
79.90	Intersect North + South line 43 lks north of cor to secs 14.15.22 + 23 from which Cor. I run
	North 89°42' West on a true line bet secs 15 + 22
	Va 14°45' E.
39.95	Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep. for ¼ sec. cor.
79.90	Cor to secs 15.16.21 + 22

Land Gently Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North bet Secs 15 & 16
Va 14° 40' E.

40.00 Raised mound of earth 2½ ft high from pits 18×24×12 in deep, for ¼ Sec. cor.

80.00 Deposit Charcoal, raised mound of Earth 2½ ft high from pits 18×24×12 in deep Stone Cedar Stake 2×2 in and 2 ft in S.E. pit for cor to Secs 9.10.15 & 16

Land Gently Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet Secs 10 and 15
Va 14° 45' E

40.00 Set temporary ¼ Sec. cor.
47.00 A. drain bears S.E.
54.00 Drain bears N.E.
62.00 Drain Course N.E
79.87 Intersect North & South line 5 lks North of cor to Secs 10.11.14 & 15 from which Cor. 4 ozs North 89° 35' West on a true line bet Secs 10 and 15
Va 14° 40' E.
89.93 Raised mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.
79.87 Cor. to Secs 9.10.15 & 16.

Land Gently Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North bet Secs 9 and 10
Va 14° 40' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep. for ¼ sec. cor.

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18×24×12 in deep, drove Cedar Stake 2×2 in 2½ ft. in S.E. pit for cor. to Secs 3. 4. 9 and 10

Land Gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet Secs 3 and 10
Va 14° 40' E.

21.00 A drain bears S [illegible]

40.00 Set temporary ¼ sec. cor.

79.92 Intersect North & South line 40 lks North of cor to secs 2. 3. 10 and 11 from which Az Sun North 89° 45' West on a true line bet. Secs 3 & 10
Va 14° 40' E

39.96 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep. for ¼ sec. cor.

79.92 Cor to Secs 3. 4. 9 and 10

Land Gently rolling
Soil 2nd Rate

on a random line
North bet Secs 3 & 4
Va 14° 4' E

17.00 A drain bears S.E.

40.00 Set temporary 1/4 Sec. cor.

80.70 Intersect North boundary of Township 4 Chs West of Cor. to Secs 3 & 4 from which Cor I run (mound unsatisfactory)
South 03' West on a true line bet. Secs 3 & 4
Va 14° 4' E

40.70 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep. for 1/4 sec cor

80.70 Cor to Secs 3. 4. 9 and 10

Land Gently rolling
Soil 2nd Rate

August 1st 1879

From the Center of the mound the Cor to Secs 32 & 33 on the South boundary of Township I run
North bet. Secs 32 & 33
Va 14° 4' E

40.00 Raised Mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 Sec. Cor.

80.00 Deposit Charcoal, raised mound of Earth 2½ ft high from pits 18×24×12 in deep Stone Cedar Stake 2×2 in and 2 ft in S.E. pit for Cor to Secs 28. 29. 32 & 33

Land Gently rolling
Soil 2nd Rate

East on a random line bet
Sec's 28 & 33
Va 14° 45' E

40.00 Set temporary ¼ Sec. cor.
79.91 Intersect North & South line
7 lks South of cor to sec's
27. 28. 33 & 34 from which
Cor. I run
South 89° 57' West on a true
line bet Sec's 28 & 33
Va 14° 40' E
39.95 Raised mound of Earth 2½ ft
high from pits 18×24×12 in
deep. for ¼ sec. cor.
79.91 Cor to Sec's 28. 29. 32 & 33

Land Gently rolling
Soil 2nd Rate

North bet Sec's 28 & 29
Va 14° 40' E.

40.00 Raised mound of Earth 2½
ft high from pits 18×24×12 in
deep. for ¼ Sec. Cor.

80.00 Deposit Charcoal, raised
mound of Earth 2½ ft high
from pits 18×24×12 in deep
drive Cedar Stake 2×2 in
And 2 ft in S.E. spit for
Cor to Sec's 20. 21. 28 & 29

Land Gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet Secs 21 and 28
Va 14°40' E.

40.00 Set temporary 1/4 sec. cor.
71.00 Marshy drain S.E.
[illegible]
80.00 Intersect North & South line 40 lks South of Cor. to Secs 21. 22 27 and 28 from which cor I run
South 89°43' West on a true line bet Secs 21 and 28
Va 14°45' E.
40.00 ~~39.89~~ Raised mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 sec. cor.
80.00 ~~79.78~~ Cor. to Secs 20. 21. 28 & 29

Land Gently rolling
Soil 2nd rate

Town 25 N. Range 47 W.

North bet Secs 20 and 21
Va 14°40' E
40.00 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for 1/4 sec cor.
49.00 A drain bears S.E.
80.00 Deposit charcoal, raised mound of Earth 2½ ft high from pits 18×24×12 in deep, drove Cedar Stake 2×2 in and 2 ft in S.E. pit for Cor to Secs 16. 17. 20 & 21

Land gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet Secs 16 & 21
Va 14° 4.5' E.

1/4 40.00 Set Temporary 1/4 sec. cor.
79.85 Intersect North & South line 15 lks south of cor to Secs 15, 16, 21 & 22 from which Cor. S one
South 89° 54' West on a true line bet Secs 16 & 21
Va 14° 4.5' E.

3 39.92 Raised mound of Earth 2½ ft high from pits 18×24×12 in Deep, for 1/4 Sec. cor.

7 79.85 Cor. to Secs 16, 17, 20 & 21

Land Gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North bet Secs 16 and 17
Va 14° 4.5' E.

40.00 Raised mound of Earth 2½ ft high from pits 18×24×12 in deep for Cor. Sec. cor

80.00 Deposit Charcoal, raised mound of Earth 2½ ft high from pits 18×24×12 in Deep drive Cedar Stake 2×2 in and 2 ft. in S.E. pit for Cor to Secs 8, 9, 16 and 17

Land Gently rolling
Soil 2nd Rate.

Town 25 N. Range 47 W.

East on a random line bet
Sec's 9 and 16
Va 14° 40' E.

40.00 Set temporary 1/4 Sec. cor.
79.80 Intersect North & South Line
at cor. to Sec's 9. 10. 15 and 16
from which cor I run
West on a True line bet Sec's
9. and 16
Va 14° 45' E.

39.90 Raised Mound of Earth 2½ ft.
high from pits 18×24×12 in
deep. for 1/4 Sec. cor.

79.80 Cor. to Sec's 8. 9. 16 and 17

Land Gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North bet. Sec's 8 and 9
Va 14° 40' E.

40.00 Raised Mound of Earth 2½ ft
high from Pits 18×24×12 in
deep. for 1/4 Sec. cor.

80.00 Deposit Charcoal, Raised
Mound of Earth 2½ ft high
from pits 18×24×12 in deep
drove Cedar Stake 2×2
in and 2 ft. in S.E. pit for
Cor. to Sec's 4. 5. 8 and 9.

Land Gently rolling
Soil 2nd Rate

East on a random line bet.
Sec's 4 and 9
Va 14°45' E.

40.00 Set temporary 1/4 Sec. cor.
79.75 Intersected North & South line
12 lks South of cor. to sec's
3. 4. 9 and 10 from which
Cor. I run
South 89°55' West on a true
line bet Sec's 4 and 9
Va 14°45' E.
39.87 Raised mound of Earth 2½
ft. high from pits 18×24×12
in deep for 1/4 Sec. cor.
79.75 Cr. to Sec's 4. 5. 8 and 9

Land Rolling
Soil 2nd Rate

North on a random line
bet Sec's 4 and 5
Va 14°45' E.

40.00 Set temporary 1/4 Sec. cor.
80.28 Intersect North boundary of
Township 3 lks West of cor.
to sec's 4 and 5 from which cor.
I run
South 16' West on a true line
bet sec's 4 & 5
Va 14°45' E.
40.28 Raised Mound of Earth 2½ ft.
high from pits 18×24×12 in dep
for 1/4 sec. cor.
80.28 Cr's to sec's 4. 5. 8 & 9.

Land gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

From the center of the Mound the Cor. to Secs 31 & 32 on South boundary of Township Town North bet Secs 31 & 32
Va 14° 40' E

40.00 Raised Mound of Earth 2½ ft. high from Pits 18x24x12 in deep for ¼ Sec. Cor.

88.00 Deposit charcoal, raised Mound of Earth 2½ ft. high from pits 18x24x12 in deep. Above Cedar Stake 2x2 in & 2 ft. in S.E. pits for Cor. to Secs 29. 30. 31 & 32

Land Gently Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet Secs 29 & 32
Va 14° 40' E.

40.00 Set temporary ¼ Sec. Cor.
79.78 Intersect North & South line 10 lks South of Cor. to Secs 28. 29. 32 & 33 from which Cor. to Secs
South 89° 56' West on a true line bet Secs 29 & 32
Va 14° 40' E

39.89 Raised Mound of Earth 2½ ft. high from pits 18x24x12 in deep for ¼ Sec. Cor.
79.78 Cor to Secs 29. 30. 31 & 32.

Land Gently Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

West on a random line bet Sec's 30 & 31
Va 14°45' E.

40.00 Set temporary ¼ sec. cor.

80.70 Intersect West boundary of Township 35 lks North of mound with pits, the Cor to Sec's 30 & 31 from which Cor. I run North 89°45' East on a true line bet Sec's 30 & 31
Va 14°45' E.

40.70 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep. for ¼ sec. cor.

80.70 Cor to Sec's 29.30.31 & 32

Land Gently rolling
Soil 2nd Rate

August 2nd 1879

Town 25 N. Range 47 W.

North bet Sec's 29 & 30
Va 14°45' E

40.00 Raised mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.

80.00 Deposit charcoal, raised mound of Earth 2½ ft high from pits 18×24×12 in deep drove Cedar Stake 2×2 in and 2 ft. in S.E. pit for cor to Sec's 19.20.29 & 30

Land gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line
bet Secs 20 and 29
Va 14°40' E.

40.00 Set temporary ¼ sec cor
80.11 Intersect North & South line 5 lks
North of cor. to Secs 20.21
28 & 29 from which cor I run
North 89°54' West on a true
line bet Secs 20 and 29
Va 14°40' E.
40.05 Raised mound of Earth 2½ ft.
high from pits 18×24×12 in
deep for ¼ Sec. cor.
80.11 Cor to Secs 19.20.29 & 30

Land gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

West on a random line bet
Secs 19 and 30
Va 14°40' E.

40.00 Set temporary ¼ sec. cor.
80.55 Intersect West boundary of
Township 60 lks North of
mound as originally set to the
Cor. to Secs 19 & 30 from
which cor I run
North 89°34' East on a true
line bet Secs 19 and 30
Va 14°43' E.
40.55 Raised mound of Earth
2½ ft high from pits 18×24×12
in deep for ¼ Sec. cor.
80.55 Cor to Secs 19.20.29 & 30

Land Gently Rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North bet Secs 19 and 20
Va 14°45' E.

40.00 Raised mound of Earth 2½ ft high from pits 18×24×12 in deep. for ¼ Sec. Cor.

80.00 Deposit Charcoal, raised mound of Earth 2½ ft high from pits 18×24×12 in deep drove Cedar Stake 2×2 in and 2 ft. in S&E pits for Cor to Secs 17. 18. 19 + 20

Land Gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet Secs 17 + 20
Va 14°45' E.

19.00 A Drain bears S.E. 4 [illegible]

40.00 Set temporary ¼ sec. cor.

80.00 Intersect North + south line 23 lks North of cor to Secs 16. 17. 20 + 21 from which Cor I own
North 89°58' West on a town line bet Secs 17 + 20
Va 14°45' E.

40.00 Raised mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec cor.

80.00 Cor to Secs 17. 18. 19 + 20

Land Gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

West on a random line bet.
Sec's 18 and 19
Va 14°40' E

40.00 Set temporary 1/4 sec. cor.
80.42 Intersect West boundary of Township 62 lks north of mound of pits the cor to secs 18 & 19 from which Cor I run
North 89°33' East on a true line bet secs 18 and 19
Va 14°40' E.
40.42 Raised mound of Earth 2 1/2 ft. high from pits 18×24×12 in deep. for 1/4 sec. cor.
80.42 Cor. to secs 17.18.19 & 20

Land Gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North bet. Secs 17 and 18
Va 14°40' E.
11.00 A drain bears S.E.
40.00 Raised mound of Earth 2 1/2 ft high from pits 18×24×12 in deep for 1/4 sec. cor.
41.00 A drain bears S.E.
80.00 Deposit charcoal, raised mound of Earth 2 1/2 ft. high from pits 18×24×12 in deep, drove Cedar. Stake 2×2 in and 2 ft. in S.E. pit for Cor. to Secs 7.8.17 and 18

Land gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet sec 8 and 17

Va 14°40' E.

40.00 Set temporary 1/4 sec. cor.

79.98 Intersect North & south line 25 lks North of cor. to sec's 8.9.16 & 17 from which cor I run

North 89°49' West on a true line bet sec's 8 and 17

Va 14°40' East.

39.99 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for 1/4 sec. cor.

79.98 Cor. to sec's 7.8.17 & 18

Land gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

West on a random line bet Secs 7 and 18

Va 14°40' E.

40.00 Set temporary 1/4 sec. cor.

65.00 A drain bears S.E. [illegible]

80.29 Intersect West boundary of Township 36 lks North of mound with pits thru cor to sec's 7 and 18 from which cor I run

North 89°45' East on a true line bet sec's 7 & 18

Va 14°40' E.

40.29 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for 1/4 sec. cor.

80.29 Cor to sec's 7.8.17 and 18

Land Gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North bet. Secs 7 & 8
Va 14°40' E.

40.00 Raised mound of Earth 2½ ft. high from pits 18x24x12 in deep for ¼ Sec. cor.

80.00 Deposit Charcoal, raised mound of Earth 2½ ft high from pits 18x24x12 in deep drove Cedar Stake 2x2 in and 2 ft. in S.E. pit for Cor. to Secs 5. 6. 7 & 8.

Land gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

East on a random line bet Secs 5 and 8
Va 14°40' E.

40.00 Set temporary ¼ Sec. cor.
79.90 Intersect North & South line 38 lks North of cor to Secs 4. 5. 8 and 9 from which cor. I run North 89°44' West on a true line bet Secs 5 & 8
Va 14°40' E
39.95 Raised mound of Earth 2½ ft. high from pits 18x24x12 in deep for ¼ Sec cor.
79.90 Cor to Secs 5. 6. 7 & 8

Land gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

West on a random line
bet Secs 6 & 7
Va 14°40' E.

40.00 Set temporary 1/4 Sec. cor.
80.52 Intersect West boundary of Township 19 Ks North of cor to Secs 6 & 7 from which mound with pits to the Cor I run
North 89°52' East on a true line bet Secs 6 & 7
Va 14°40' E.
40.52 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for 1/4 Sec. cor.
80.52 Cor. to Secs 5. 6. 7 and 8

Land gently rolling
Soil 2nd Rate

Town 25 N. Range 47 W.

North on a random line bet Secs 5 and 6
Va 14°40' E.

40.00 Set temporary 1/4 sec. cor.
79.86 Intersect North boundary of Township 26 Ks West of cor to Secs 5 & 6 from which mound with pits to the cor. I run
South W. West on a true line bet Secs 5 & 6
Va 14°40' E.
39.86 Raised mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 sec. cor.
79.86 Cor to secs 5. 6. 7 & 8

Land gently rolling
Soil 2nd Rate

August 3rd 1879

Town 25 N. Range 47 W.

General Description

This is a Township of good 2nd rate Soil, well adapted to Agriculture and Grazing Drains run to S. East cor of Township and Empety into a low flat Sink full of Alkali and Marshy Sink holes. Situated at foot of Sand Ridge on the East of Township

List of Names

A list of the Names of the individuals employed to assist in running, measuring or marking the lines and corners described in the foregoing field notes of Township No. 25 North of the base line of Range No. 47 West of the 6th P.M. in Nebraska showing the respective Capacities in which they acted

Albert Sharp	Chainman
H. C. Miller	Chainman
F. L. Borland	Mounduan
Allen E. Sharp	Flagman

We hereby Certify that we assisted David V. Stephenson Deputy Surveyor in surveying and subdividing Township No. 25 North of the Base line of Range No. 47 West of the 6th P.M. in Nebraska and that said Township has been in all respects to the best of our Knowledge and belief well and faithfully surveyed

Town 25 N. Range 47 W

and the boundary monuments planted according to the instructions furnished by the Surveyor General, of a durable character constructing and marking them in the manner as specifically described in the foregoing field notes

Albert Sharp Chainman
H.C. Miller Chainman
F.L. Borland Mounduan
Allen E Sharp Flagman

Sworn and subscribed to by the above named persons before me a Notary Public for the County of Cheyenne in the State of Nebraska this 25th day of August 1879

D V Stephenson
Notary Public

I. D. V. Stephenson, Deputy Surveyor, do Solemnly Swear that in pursuance of a joint contract wherein S. M. Chapman, D. V. Stephenson and S. C. McElroy, are joint Contractors with John R. Clark U.S. Surveyor General for the District of Nebraska and Iowa bearing date Apl 25th 1879. I have well faithfully and truly in my own proper person and in strict conformity, with the instructions furnished by the Surveyor General, the Surveying Manual, and the Laws of the U. States Surveyed all the parts or portions of Township No 25 North of the base line of Range No 47 West of the 6th P. M. in Nebraska, as are represented in the foregoing field notes as having been Surveyed under my direction, and I do further solemnly swear that all the Corners of said Survey have been established and perpetuated in strict accordance with the Surveying Manual

printed instructions, and Special instructions of the Surveyor General, of dimensions, Character, Construction and Marking, in the manner as specifically described in the foregoing field Notes and that the foregoing are the true and original field Notes of such Survey

D V Stephenson
Deputy Surveyor

Subscribed and Sworn to by said D. V. Stephenson, deputy Surveyor before me a Clerk of District for the County of Richardson in the State of Nebraska this 1st day of September 1879
J. M. Cunningham
Clerk District Court for said County

Surveyor Generals Office
Plattsmouth Neb Nov. 10th 1879

The foregoing field Notes of the
Survey & Subdivision of Town-
ship No 25 North of the Base
Line, of Range No 17 West
of the 6th Principal Meridian
in Nebraska. Executed
by D. V. Stephenson Deputy
Surveyor under joint
Contract No 10 dated
April 23rd 1879. in the
Months of July & August 1879.
having been Critically
Examined the necessary
Corrections & Explanations
made the said field
Notes and the Survey
they describe are
hereby approved.

Geo A Smith
Surveyor Genal

Index Diagram
Town 26. N. R 47 W

6	60	5	44	4	33	3	22	2	11	1
	59		58		43		32		21	10
7	57	8	42	9	31	10	20	11	9	12
	56		55		41		30		19	8
18	54	17	40	16	29	15	18	14	7	13
	53		52		39		28		17	6
19	51	20	38	21	27	22	16	23	5	24
	50		49		37		26		15	4
30	48	29	36	28	25	27	14	26	3	25
	47		46		35		24		13	2
31	45	32	34	33	23	34	12	35	1	36

Town 26 N Range 47 W.

Field Notes of Survey and Subdivision of Township No 26 North of the Base line of Range No 47 West of the 6th P.M. in Nebraska

Executed by
D. V. Stevenson deputy Surveyor
under joint Contract No 112
dated July 12th 1879

Sept 10th 1879 Survey Commenced
Sept 13th 1879 Survey completed

List of Names

Otis Bryant Chainman
H. B. McNulty Chainman
C. L. Zehner Mounduan
A B Leott Flagman

Town 26 N Range 47 W

To find the proper adjustment of my Compass for the Subdivision of this Township I begin at the South East corner of Township No 26 North of the base line of Range No 47 West of the 6th P.M. in Nebraska and run

North on a blank line on the East Boundary of Sec 36

Va 14° 40' E

4 0,00	To a point 11 lks West of 1/4 Sec cor
8 1,00	To a point 23 lks West of 1/4 Sec cor

To retrace this line or run parallel thereto my Compass must be adjusted to a Variation of 14° 30' E.

Town 26 N Range 47 W

From Center of Mound the Cor to Secs 35 & 36 on the South Boundary of the Township Irun North Bet secs 35 & 36

Va 14° 30' E.

40.00 - Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar stake 2 x 2 x 24 in in S.E. pit for Cor to Secs

25 26 35 & 36

Land Rolling
Soil 2° Rate

Town 26 N. Range 47 W.

East on Random line Bet Secs 25 & 36

Va 14° 30' E.

40.00 Set temporary ¼ Sec. Cor

80.32 Intersect East Boundary of Township at Corner to secs 25 & 36 which is a mound with pits in good condition from which Cor Irun West on true line Bet Secs 25 & 36

Va 14° 30' E.

40.16 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor

80.32 Corner to Secs 25, 26, 35 & 36

Land Rolling
Soil 2° Rate

Town 26 N Range 47 W

North Bet Secs 25 & 26
Va 14° 30' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposit Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S. E. pit for Cor to Secs
23 24 25 & 26

Land Rolling
Soil 2d Rate

Town 26 N. Range 47 W.

East on Random line Bet Secs. 24 & 25
Va 14° 30' E.

40.00 Set temporary ¼ Sec. Cor.

80.00 Intersect East Boundary of Township 8 lks North of Cor to Secs 24 & 25 which is a mound with pits in good condition from which Cor Trees N 89° 57' West on true line Bet Secs 24 & 25
Va 14° 30' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

80.00 Corner to Secs
23, 24, 25 & 26

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W

North Bet Secs 23 & 24
Va 14° 30' E

40,00 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80,00 Deposited Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in [illegible] S E. pit for Cor to Secs 13 14 23 & 24

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W.

East on Random line
Bet Secs 13 & 24
Va 14° 30' E

40,00 Set temporary ¼ Sec Cor

79,90 Intersect N. & S. line 41 lks

Endeteur North of Cor to Secs 13 & 24 which were opened with pits in [illegible] from which Cor I run N. 89° 42' West on true line Bet Secs 13 & 24
Va 14° 30' E.

39,95 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

79,90 Corner to Secs 13, 14, 23 & 24

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W

	North Bet secs 13 & 14
	Va 14° 30' E.
40.00	Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor
80.00	Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to secs 11, 12, 13 & 14
	Land Rolling
	Soil 2d Rate

Town 26 N Range 47 W

	East on Random line Bet. Secs. 12 & 13
	Va 14° 30' E.
40.00	Set temporary ¼ Sec Cor
79.94	Intersected East Boundary of Township 38 links North of Cor to Secs. 12 & 13 which are mound with pits in good condition from which Cor Trim
	N 89° 44' West on town line Bet secs 12 & 13
	Va 14° 30' E.
39.97	Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.94	Corner to secs 11 12 13 & 14
	Land Rolling
	Soil 2d Rate

Town 26 N Range 47 W

North Bet Secs 11 & 12
Va 14° 30' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S E pit for Cor to Secs
1 2 11 & 12

Land Rolling
Soil 2° Rate

Town 26 N Range 47 W

East on Random line Bet Secs. 1 & 12
Va 14° 30' E.

40.00 Set temporary ¼ Sec Cor.

79.88 Intersected East Boundary of Township 22 lks North of Cor to Secs 1 & 12 (which is a mound with pits on good line between) from which Cor Trees N. 89° 51' West on true line Bet Secs 1 & 12
Va 14° 30' E.

39.94 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

79.88 Corner to Secs
1, 2, 11 & 12

Land Rolling
Soil 2° Rate

Town 26 N Range 47 W

North on Random line Bet Secs 1 & 2

Va 14° 30' E.

40.00 Set temporary 1/4 Sec Cor

79.58 Intersect North Boundary of Township 68 lks East of Cor to Secs 1 & 2 which is a mound with pits in good condition from which Cor I run

South 29' E on true line Bet Secs 1 & 2

Va 14° 30' E.

39.58 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

79.58 Corner to Secs 1 2 11 & 12

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W.

From Center of Mound the Cor to Secs 34 & 35 on the South Boundary of the Township I run

North Bet Secs 34 & 35

Va 14° 30' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S E pit for Cor to Secs 26, 27, 34 & 35

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W

East on Random line
Between secs 26 & 35
Va 14° 30' E.

40.00 Set temporary 1/4 Sec Cor
80.00 Intersected N. & S. line 30 lks
North of Cor to secs 25, 26
35 & 36 from which Cor
is
N. 89° 47' West on true line
Between secs 26 & 35
Va 14° 30' E.

40.00 Raised Mound of Earth 2½
ft high from pits 18 x
24 x 12 in deep for 1/4 Sec
Cor
80.00 Corner to secs
26 27 34 & 35

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W.

North between secs. 26 & 27
Va 14° 30' E.

40.00 Raised Mound of Earth
2½ ft high from pits 18 x
24 x 12 in deep for 1/4 Sec. Cor.
80.00 Deposited Charcoal Raised
Mound of Earth 2½ ft high
from pits 18 x 24 x 12 in
deep and Drove cedar
stake 2 x 2 x 24 in in
S.E. pit for Cor to Secs
22 23 26 & 27

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W

East on Random line
Bet Secs 23 & 26
Va 14° 30' E

40,00 Set temporary 1/4 Sec Cor
79,95 Intersected N & S line 11 chs
North of Cor to Secs. 23
24 25 & 26 from which
Cor 1 run
N. 89° 58' West on true line
Bet Secs 23 & 26
Va 14° 30' E.
39,97 Raised Mound of Earth
2½ ft high from pits
18 x 24 x 12 in deep for 1/4
Sec. Cor.
79,95 Corner to Secs
22 23 26 & 27

Sand Rolling
Soil 2d Rate

Sept 10th 1879

Town 26 N Range 47 W.

North Bet Secs 22 & 23
Va. 14° 30' E.

40,00 Raised Mound of Earth 2½
ft high from pits 18 x
24 x 12 in deep for 1/4 Sec
Cor
80,00 Deposited Charcoal Raised
Mound of Earth 2½ ft high
from pits 18 x 24 x 12 in
deep and Drove Cedar
Stake 2 x 2 x 24 in in
S.E. pit for Cor to Secs
14 15 22 & 23

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W

East on Random Line Bet
Secs 14 & 23
Va 14° 30' E.

40.00 Set temporary 1/4 Sec. Cor.
79.82 Intersected N & S Line 2 chs
South of Cor to Secs 13, 14 23
& 24 from which Cor I run
S. 89° 61' West on Line Line
Bet Secs 14 & 23
Va 14° 30' E.
39.91 Raised Mound of Earth 2½
ft high from pits 18 x 24
x 12 in deep for 1/4 Sec Cor
79.82 Corner to Secs
14, 15 22 & 23

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W

North Bet Secs 14 & 15
Va 14° 30' E.
40.00 Raised Mound of Earth 2½
ft high from pits 18 x 24
x 12 in deep for 1/4 Sec Cor
80.00 Deposited Charcoal Raised
Mound of Earth 2½ ft high
from pits 18 x 24 x 12 in deep
and Drove Cedar Stake
2 x 24 x 24 in in S. E. pit
for Cor to Secs
10 11 14 & 15

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W

	East on Random Line Bet Secs 11 & 14
	Va 14° 30' E.
40.00	Set temporary 1/4 Sec Cor
79.66	Intersected N 48 Links 85 Lks South of Cor to Secs 11 12 13 & 14 from which Cor B runs
	S 89° 45' West on true Line Bet Secs 11 & 14
	Va 14° 30' E.
39.83	Raised Mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.66	corner to Secs 10 11 14 & 15

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W.

	North Bet Secs 10 & 11
	Va 14° 30' E.
40.00	Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80.00	Deposited Charcoal raised mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 2, 3, 10 & 11

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W

East on Random line Bet Secs 2 & 11

Va 14° 30' E.

40.00 Set temporary 1/4 Sec Cor
79.98 Intersected N & S line 9 lks South of Cor to Secs 1, 2, 11 & 12 from which Cor I run
S 89° 56' West on true line Bet Secs 2 & 11

Va 14° 30' E.

39.99 Raised Mound of Earth 2 ft
high from pits 18 x 24
x 12 in deep for 1/4 Sec Cor
79.98 corner to Secs
2, 3, 10 & 11

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W.

North on Random line Bet Secs 2 & 3

Va 14° 30' E.

40.00 Set temporary 1/4 Sec. Cor.
79.70 Intersect North Boundary of Township 25 lks East of Cor to Secs 2 & 3 from which Cor I run
South 11' E. on true line Bet Secs 2 & 3

Va 14° 30' E.

39.70 Raised Mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
79.70 corner to Secs
2, 3, 10 & 11

Sand Rolling
Soil 2d Rate

From Center of Mound this Cor
to Secs 33 & 34 on the South
Boundary of the Township I
run
North Bet secs, 33 & 34
Va 14° 30' E.
40.00 Raised Mound of Earth 2½ ft
deep from pits 18 x 24 x 12
in deep for ¼ Sec Cor.
80.00 Deposited Charcoal raised
Mound of Earth 2½ ft high
from pits 18 x 24 x 12 in deep
and Drove Cedar stake
2 x 2 x 24 in in 5 pits
to Cor to Secs
27 28 33 & 34

Sand Rolling
Soil 2d Rate

East on Random line Bet
Secs 27 & 34
Va 14° 30' E.
40.00 Set temporary ¼ Sec Cor
80.10 Intersected N & S line at Cor
to Secs 26 27 34 & 35 from
which Cor I run
West on true line Bet Secs
27 & 34
Va 14° 30' E.
40.05 Raised Mound of Earth 2½
ft high from pits 18 x
24 x 12 in deep for ¼
Sec Cor
80.10 Cor to Secs
27 28 33 & 34

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W

North Bet secs 27 & 28
Va 14 30' E.

40,00 Raised Mound of Earth 2½ ft high from pit 18 x 24 x 12 in deep for ¼ Sec Cor

80,00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pit 18 x 24 x 12 in deep and Drove cedar Stake 2 x 2 x 24 in in S E Cor for Cor to Secs 21 22 27 & 28

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W

East on Random line
Bet secs 22 & 27
Va 14°30' E.

40,00 Set temporary ¼ Sec Cor

79,70 Intersected N. & S. line 19 lks South of Cor to Secs 22 23 26 & 27 from which Cor bears
S 89°52' West on true line bet Secs. 22 & 27
Va 14°30' E.

39,85 Raised Mound of Earth 2½ ft high from pit 18 x 24 x 12 in deep for ¼ Sec. Cor.

79,70 corner to Secs
21 22 27 & 28

Sand Rolling
Soil 2d Rate

Town 26 N. Range 47 W.

North Bet secs 21 & 22
Va 14° 30' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposited Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar stake 2 x 2 x 24 in in S.E. pit for Cor to secs
15, 16, 21 & 22

Land Rolling
Soil 2d Rate

Town 26 N. Range 47 W.

East on Random line
Bet secs 15 & 22
Va 14° 30' E.

40.00 Set temporary ¼ Sec. Cor.

79.68 Intersect N & S line 45 lks South of Cor to secs 14, 15, 22 & 23 from which Cor I run
S 89° 41' West on true line Bet secs 15 & 22
Va 14° 30' E.

39.84 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

79.68 Corner to secs
15 16 21 & 22

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W.

North Bet Secs 15 & 16
Va 14° 30' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ Sec Cor

80.00 Deposited Charcoal raised mound of Earth 2½ ft high from pits 18×24×12 in deep and drove Cedar Stake 2×2×24 in in S E pit for Cor to Secs 9. 10 15 & 16

Sand Rolling
Soil 2d Rate

Sept 11th 1879

Town 26 N Range 47 W.

East on Range line Bet Secs 10 & 15
Va

40.00 Set temporary ¼ Sec Cor

79.74 Intersected N & S line 18 lks West of Cor to Secs 10, 11, 14 & 15 from which Cor I run
N 89° 52' West on true line Bet Secs 10 & 15
Va 14° 30' E,

39.87 Raised Mound of Earth 2½ ft high from pits 18×24×1½ in deep for ¼ Sec Cor

79.74 common to Secs 9, 10, 15 & 16

Sand Rolling
Soil 2d Rate

Town 76 N Range 47 W

North Between secs 9 & 10
Va 14° 30' E.

40,00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80,00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove Cedar Stake 2 x 2 x 24 in in S, E, pit for Cor to secs
3, 4, 9 & 10

Land Rolling
Soil 2d Rate

Town 76 N Range 47 W.

East on Random line
Bet secs 3 & 10
Va 14° 30' E.

40,00 Set temporary ¼ Sec Cor

79,78 Intersected N & S line 40 lks North of Cor to secs 2, 3, 10 & 11 from which Cor I run N 89° 45 West on true line Bet secs 3 & 10
Va 14° 30' E.

39,89 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor

79,78 corner to secs
3 4 9 & 10

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W.

	North on Random line Bet Secs 3 & 4
	Va 14° 30' E.
40,00	Drain Course N E.
40,00	Set temporary 1/4 Sec Cor
79.96	Intersected North Boundary of Township 15 Lks West of Cor to Secs 3 & 4 which is as mound with pits in good condition from which Cor I run
	South 6' W on true line Bet Secs 3 & 4
	Va 14° 30' E.
39.96	Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.96	Corner to Secs 3, 4, 9 & 10

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W

	From the centre of Mound the Cor to Secs 32 & 33 on the South Boundary of Township I run
	North Bet Secs 32 & 33
	Va 14° 30' E
40.00	Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Deposited Charcoal raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep and drove cedar stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 28 29 32 & 33

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W

East on Random line
Bet. Secs. 28 & 33
Va 14° 30' E.

40,00 Set temporary 1/4 Sec. Cor.
79.85 Intersect N & S line 29 lks
South of Cor to Secs 27, 28, 33
& 34 from which Cor I run
S 89° 48' West on true line
Bet Secs 28 & 33
Va 14° 30' E.
39.92½ Raised Mound of Earth 2½
ft high from pits 18 x 24 x
12 in deep for 1/4 Sec. Cor.
79.85 Corner to Secs ~~33~~ 28 29 ~~33 & 34~~

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W

North Bet. Secs. 28 & 29
Va 14° 30' E.

40,00 Raised Mound of Earth
2½ ft high from pits
18 x 24 x 12 in deep for 1/4
Sec Cor

80,00 Deposited Charcoal Raised
Mound of Earth 2½ ft
high from pits 18 x 24
x 12 in deep & Down
Cedar Stake 2 x 2 x 24
in in S.E. pit for Cor to
Secs 20 21 28 & 29

Sand Rolling
Soil 2d Rate

Town 26 N. Range 4 W

East on Ranges line
Bet Secs 21 & 28
Va 14° 30' E.

40,00 Set temporary 1/4 Sec. Cor.
79.90 Intersected N. & S. line 51 lks
South of Cor. to Secs 21, 22, 27
& 28 from which Cor I run
S 89° 38' West on true line
Bet. Secs. 21 & 28
Va 14° 30' E.
39.95 Raised Mound of Earth 2 1/2
ft high from pits 18 x 24
x 12 in deep for 1/4 Sec. Cor
79.90 corner to Secs
20 21 28 & 29

Samd Rolling
Soil 2d Rate

Town 26 N. Range 4 W.

North Bet. Secs 20 & 21
Va 14° 30' E.

40,00 Raised Mound of Earth 2 1/2
ft. high from pits 18 x 24
x 12 in deep for 1/4 Sec. Cor
80.00 Deposited Charcoal raised
Mound of Earth 2 1/2 ft high
from pits 18 x 24 x 12 in
deep and Drove cedar
Stake 2 x 2 x 24 in in SE pit
for Cor to Secs
16 17 20 & 21

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W.

East on Random line Bet-
secs 16 & 21
Va 14° 30' E.

40.00 Set temporary 1/4 Sec. Cor.

79.98 Intersect N & S line at Cor to
secs 15 16 21 & 22 from
which Cor I run
West on true line Bet Secs
16 & 21
Va 14° 30' E.

39.99 Raised mound of Earth 2½
ft high from pits 18 x
24 x 12 in deep for 1/4 Sec
Cor

79.98 Corner to secs
1.7.16 20 & 21

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W.

North Bet secs 16 & 17
Va 14° 30' E.

40.00 Raised mound of Earth
2½ ft high from pits 18
x 24 x 12 in deep for 1/4
Sec. Cor.

80.00 Deposited Charcoal Raised
mound of Earth 2½ ft high
from pits 18 x 24 x 12 in
deep and Drove Cedar
Stake 2 x 2 x 24 in in S.E.
pit for Cor to secs
8, 9, 16 & 17

Land Rolling
Soil 2d Rate

Town 26 N. Range 4 W

East on Random line Bet secs 9 & 16
Va 14° 30' E

40.00 Set temporary 1/4 Sec Cor
79.78 Intersected N. & S. line 12 lks North of Cor to Secs 9, 10 15 & 16 from which Cors run
N 89 55 West on true line Bet Secs 9 & 16
Va 14° 30' E.

39.89 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.78 Corner to Secs 8, 9, 16 & 17

Land Rolling
Soil 2d Rate

Town 26 N. Range 4 W.

North Bet Secs 8 & 9
Va. 14° 30' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 4 5 8 & 9

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W

East on Random line Bet Secs 4 & 9
Va 14° 30' E

40,00 Set temporary 1/4 Sec. Cor.
80,00 Intersected N & S line 21 lks North of Cor to Secs 3 4, 9 & 10 from which Cor's run
N 89° 51' West on true line Bet Secs 4 & 9
Va 14° 30' E.
40,00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.
80,00 corner to Secs
4. 5. 8 & 9

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W.

North on Random line Bet Secs 4 & 5
Va 14° 30' E.

7,00 Drain Course N. E.
40,00 Set temporary 1/4 Sec Cor
80,12 Intersected North Boundary of Township 47 lks West of the Cor to Secs 4 & 5 from which Cor's run
South 20' W. on true line Bet Secs 4 & 5
Va 14° 30' E.
40,12 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80,12 corner to Secs
4, 5. 8 & 9

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W

From the Center of Mound the Cor to Secs 31 & 32 on the South Boundary of the Township

North Bet. Secs 31 & 32
Va 14° 30' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

45.00 Ditch course N. 45° W.
80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in. in S.E. pit for Cor to Secs
29 30 31 & 32

Sand Rolling
Soil 2d Rate

Sept 12th 1879

Town 26 N. Range 47 W.

East on Random Line Bet Secs 29 & 32
Va 14° 30' E

40.00 Set temporary ¼ Sec Cor
79.65 Intersected N & S Line 62 lks North of Cor to Secs 28 29 32 & 33 from which Cor I saw
N. 89° 33' W at on true line bet. secs 29 & 32
Va 14° 30' E

39 82½ Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.
79.65 Corner to secs
29 30 31 & 32

Sand Rolling
Soil 2d Rate

Town 26 N Range 47 W.

West on Random line Bet.
Secs 30 & 31

Va 14° 30' E.

40.00 Set temporary 1/4 Sec Cor
52.00 Drain Course N.W.
19.94 Intersect West Boundary of
Township at Cor to Secs 30 & 31
Objects a mound and pits in good condition
from which Cor I run
East on true line between Secs
30 & 31

Va 14° 30' E.

39.94 Raised Mound of Earth 2½
ft. high from pits 18 x 24
x 12 in dep for ¼ Sec Cor
79.94 Corner to Secs
29 30 31 & 32

Land Rolling
Soil 2d Rate

Town 26 N. Range 47 W.

North Bet Secs 29 & 30

Va 14° 30' E.

40.00 Raised Mound of Earth
2½ ft high from pits 18
x 24 x 12 in deep for ¼ Sec Cor
80.00 Deposited Charcoal Raised
Mound of Earth 2½ ft. high
from pits 18 x 24 x 12 in deep
Drove Cedar Stake 2 x 2 x
24 in in S.E. pit for
Cor to Secs
19.20. 29 & 30

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W

East on Random line Bet Secs 20 & 29

Va 14° 30' E.

40.00 Set temporary 1/4 Sec cor

79.63 Intersected N. & S. line 49 lks North of Cor to Secs 20. 21. 28 & 29 from which Cor I run N 89° 39' West on true line Bet Secs. 20 & 29

Va 14° 30' E.

3981½ Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

7963 Corner to Secs 19 20 29 & 30

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W

West on Random line Bet Secs 19 & 30

Va 14° 30' E.

40.00 Set temporary 1/4 Sec Cor

80.05 Intersected West Boundary of Township 22 lks North of Cor to Secs 19 & 30 which is a mound with pits in good condition from which Cor I run N 89° 51' East on true line Bet Secs 19 & 30

Va 14° 30' E.

40.05 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80.05 Cor to Secs 19. 20. 29 & 30

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W

North Bet. Secs 19 & 20
Va 14°30' E

40,00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80,00 Deposited Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 17 18 19 & 20

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W.

East on Random line Bet. Secs. 17 & 20
Va. 14°30' E.

40,00 Set temporary ¼ Sec Cor
79.74 Intersected N & S line 7 lks South of Cor to Secs 16. 17 20 & 21 from which Cors run
S. 89°57' West on true line Bet. Secs 17 & 20
Va 14°30' E.

39.87 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

79.74 Corner to Secs 17. 18. 19 & 20

Land Rolling
Soil 2d Rate

West on Random line Bet Secs. 18 & 19
Va 14° 30' E

40,00 Set temporary 1/4 Sec cor
80.28 Intersected N & S line 17 lks North of Cor to Secs 18 & 19 from which Cor I run
N. 89° 53' East on true line Bet Secs 18 & 19
Va 14° 30' E.

40.28 Raised Mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor
80.28 corner to Secs
17 18 19 & 20

Land Rolling
Soil 2d Rate

North Bet Secs 17 & 18
Va 14° 30' E.

40,00 Raised mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor
80,00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep and drove Cedar Stake 2 X 2 X 24 in in S.E. pit for Cor to Secs
7. 8. 17. & 18

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W

East on Random line Bet Secs 8 & 17

Va 14° 30' E

40.00 Set temporary 1/4 Sec Cor

79.60 Intersect N & S line 20 lks South of Cor to Secs 8.9.16 & 17 from which Cor d rum S 89° 57' West on true line Bet Secs 8 & 17

Va 14° 30' E.

39.80 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

79.60 corner to secs 7.8.17 & 18

Land Rolling Soil 2d Rate

Town 26 No. Range 47 W.

West on Random line Bet Secs 7 & 18

Va 14° 30' E.

40.00 Set temporary 1/4 Sec. Cor

80.45 Intersected West Boundary of Township 8 Lks North of Cor to Secs 7 & 18 from which Cor d rum N 89° 57' East on true line Bet Secs. 7 & 18

Va 14° 30' E.

40.45 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80.45 corner to Secs 7.8.17 & 18

Land Rolling Soil 2d Rate

Town 24 No Range 47 W

North Bet Secs 7 & 8
Va 14° 30' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in in SE pit for Cor to Secs 5 6 7 & 8

Land Rolling
Soil 2° Rate

Town 24 No Range 47 W

East on Random Line
Bet Secs 5 & 8
Va 14° 30' E

40.00 Set temporary ¼ Sec Cor
62.00 Drain Course N E.
79.91 Intersect N & S line 28 lks East of Cor to Secs 4 5 8 & 9 from which Cor I run S 89° 48' West on true line Bet Secs 5 & 8
Va 14° 30' E.

39.95½ Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor
79.91 Corner to Secs 5 6 7 & 8

Land Rolling
Soil 2° Rate

Town 26 N Range 47 W

West on Random line
Bet secs 6 & 7
Va 14° 30' E.

40.00 Set temporary 1/4 Sec Cor
80.47 Intersected West Boundary
of Township 18 lks South of
Cor to secs 6 & 7 from
which Cor I rdm
S 89° 52' East on Track line
Bet Secs 6 & 7
Va 14° 30' E

40.47 Raised Mound of Earth
2 1/2 ft high from pits
18 x 24 x 12 in dep for
1/4 Sec. Cor.
80.47 Corner to Secs
5-6-7 & 8

Land Rolling
Soil 2d Rate

Town 26 N Range 47 W.

North on Random line Bet
Secs 5 & 6
Va 14° 30' E.

40.00 Set temporary 1/4 Sec Cor
80.35 Intersect North Boundary
of Township 13 lks West of
Cor to Secs 5 & 6 from which
Cor I rdm
South 6' W on true line Bet
secs 5 & 6
Va 14° 30' E.

40.35 Raised Mound of Earth 2 1/2
ft high from pits 18 x 24 x
12 in dep for 1/4 Sec Cor
80.36 Corner to secs
5-6-7 & 8

Land Rolling
Soil 2d Rate
Sept 13th 1879

Town 26 N Range 47 W.

General Description

There is no Timber or running water in this township and it is gently rolling Prairie with Soil of a good rich 2d rate quality Covered with a luxuriant growth of grass Water may be had of Excellent quality by digging from 10 to 25 feet The entire Surface is well adapted to grazing or agriculture, there are no improvements in the township

Town 26 N Range 47 W

List of Names

A list of the names of the individuals Employed to assist in running Measuring and Marking the lines and Corners described in the foregoing Field Notes of Township No 26 North of the Base line of Range No 47 West of the 6th P M in Nebraska showing the respective Capacities in which they acted

Otis Bryant Chainman
H. B. McNulty Chainman
C. L. Zehner Monumentman
A. B. Scott Flagman

We hereby certify that we assisted D. V. Stephenson deputy surveyor in Surveying and Subdividing Township No 26 North of the Base line of Range No 47 West of the 6th P.M. in Nebraska and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the Boundary Monuments planted according to the instructions furnished by the Surveyor General of dimensions Character construction and marking in the manner as specifically described in the foregoing Field Notes

Otis Bryant Chainman
H. B. McNulty Chainman
Chas. L. Zehner Monumentman
A. B. Scott Flagman

Subscribed and sworn to by the above named persons before me a Notary Public for the County of Richardson in the State of Nebraska this 24th day of September 1879

Amos C. Jennings
Notary Public

Town 26 N Range 47 W

I David D. Stephenson deputy Surveyor do Solemnly Swear that in pursuance of a joint Contract wherein S M Chapman D V Stephenson and S.G. McElroy are joint Contractors with George S Smith U.S. Surveyor General for the District of Nebraska and Iowa bearing date ~~April~~ July 17th 1879 I have well faithfully and truly in my own proper person and in Strict Conformity with the instructions furnished by the Surveyor General the Surveying Manual and the Laws of the U. S. Surveyed all the parts or portions of Township No 26 North of the Base line of Range No 47 West of the 6th P.M. in Nebraska as are represented in the foregoing field Note as having been Surveyed under my direction and I do further Solemnly swear that all the Corners of said Surveys have been Established and perpetuated in Strict accordance with the Surveying Manual printed Instructions and Special Instructions of the Surveyor General of Dimensions Character Connection and Marking in the manner as Specifically described in the foregoing Field Notes and that the foregoing are the true and original Field Notes of Such Survey

D V Stephenson
Deputy Surveyor

Subscribed by said David D. Stephenson and Sworn to before me a Notary Public for the County of Richardson in the State of Nebraska this 24th day of September 1879

Andrew Jamison
Notary Public

Surveyor General's Office
Plattsmouth Neb. Janry. 10th 1880

The foregoing field Notes of the Survey & Subdivision of Township No 26 North of the Base Line, of Range No 7 West of the 6th P.M. in the State of Nebraska, Executed by David T. Stephenson Deputy Surveyor under Joint Contract No 12 Dated July 12th 1879, in the months of September 1879, having been Critically Examined the Necessary Corrections & Explanations made, the said field notes and the Surveys they Describe are hereby approved.

Geo. L. Smith
Surveyor General

Index Diagram
To
Town 27 N. R. 47 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes

of

the Survey and Subdivision

of

Township No 27 North of Range No 47

West of 6th P. M. in Nebraska

Executed by D. D. Stephenson

Deputy Surveyor

under Joint Contract No 112

dated July 12th 1879

Survey Commenced Sept 14th 1879

Survey completed Sept 17th 1879

List of names of Assistants

Otis Bryant	Chainman
H. B. McNultz	Chainman
C. L. Zehner	Mounds man
A. B. Scott	Flag man

Town 27 N Range 47 W

To find the proper adjust-
-ment of my Compass for
the subdivision of this Township
I begin at the South East cor
of Township No 27 North of the
base line Range No 47 West
of 6th P M in Nebraska
and run North on a blank
line along the East boundary
of Sec 36

Va 14° 40' E

40.00 To a point 11 lks West of
1/4 sec cor

80.00 To a point 23 lks West of cor
to secs 30. 31. 25 & 36

Therefore to retrace
this line or run parallel
thereto. My compass must
be adjusted to a variation
of 14° 30' E

Town 27 N Range 47 W.

From Centre of Mound
the established 25 36 cor on
South boundary
of Township I ran North
bet. sec. 36 & 35.

Var. 14° 30' E.

40.00 Raised Mound of Earth
2 1/2 ft. high from pits
18 & 24 & 12 in deep for
1/4 sec. cor.

51.00 Box Butte creek 5 lks wide course NE

80.00 Deposited charcoal
raised Mound of Earth
2 1/2 ft. high from pits
18 & 24 & 12 in deep drove
Cedar stake 2 & 2 in & 2 ft
deep in S E pit for cor
to sec. 25. 26. 35. & 36.

Land Rolling
Soil 2nd rate

Town 27 N Range 47 W

East on a Random line bet. sec. 25 + 36.
Var. 14°30'E

38.00 Box Butte creek 5 lks. wide course NE

40.00 Set temporary 1/4 sec. cor.

80.10 Intersected East boundary of Township 7 lks South of ~~Post +~~ Mound, ~~for~~ with pits in front cor to secs 25 + 36. from which cor. I ran S89°57' W on true line bet. sec. 25 + 36.
Var. 14°30'E.

Condition

40.05 Raised Mound of Earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.

80.10 Cor to sec 25.26.35 + 36.

Land Rolling
Soil 2nd rate.

Town 27 N Range 48 W.

North bet sec. 25 + 26.
Var 14°30'E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2 1/2 ft high from pits 18 + 24 + 12 in deep drove cedar stake 2 + 2 in 2 ft long in SE pit for cor to sec. 23, 24, 25 + 26

Land Rolling
Soil 2nd rate.

Town 27 N Range 47 W.

East on Random line
bet. sec. 24 + 25.
Var 14° 30'

40.00 Set temp. 1/4 sec. cor.
69.00 Box Butte Creek 3 lks wide Course N E.
79.98 Intersected East + boundary
of Township 16 lks South
of a Post + Mound for Cor
to sec. 24 + 25 from which
cor I ran South 89° 53' W.
on true line between sec
24 + 25.

Var 14. 30' E

39.98 Raised Mound of Earth
2 1/2 high from pits 18 +
24 + 12 in deep for 1/4 sec. cor

79.98 Cor to sec. 23. 24. 25 + 26.

Land Rolling
Soil 2nd rate.

Town 27 N Range 47 W.

North bet. sec. 23 + 24
Var. 14° 30' E.

40.00 Raised Mound of Earth
2 1/2 ft. high from pits
18 + 24 + 12 in deep for 1/4
sec.

80.00 Deposited charcoal raised
mound of Earth 2 1/2 ft.
high from pits 18 + 24 + 12 in
deep drove cedar stake
2 + 2 in 2 ft long in S E pit
for cor to sec.
13. 14. 23 + 24.

Land Rolling
Soil 2nd rate.

Town 27 N Range 47 W

	East on Random line bet sec. 13 + 24. Var. 14° 30' E.
40.00	Set temporary 1/4 sec. cor.
80.00	Intersected East Boundary of Township 8 lks N of ~~Post +~~ Mound, with pits which is in good condition ~~for~~ cor to sec. 13 + 24 from which cor I ran N 89° 57' W. on true line bet. sec. 13 + 24. Var 14° 30' E.
40.00	Raised Mound of Earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.
80.00	Cor to sec. 13.14.23 + 24.

Land Rolling
Soil 2nd rate.

Town 27 N Range 47 W.

	North bet. sec. 13 + 14. Var 14° 30' E.
40.00	Raised mound of Earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.
80.00	Deposited charcoal raised mound of Earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep drove cedar stake 2 + 2 in 2 ft. long in S E pit for cor to sec. 11.12.13 & 14.

Land Rolling
Soil 2nd rate.

East on a Random line bet. sec 12 + 13.
Var 14° 30' E.

20.00 Set temp. 1/4 sec. cor.

80.15 Intersected East Boundary of Township 4 lks North of a ~~post~~ + Mound. for cor to sec 12 + 13 ~~from~~ which I ran N 89.30 W. on true line bet. sec. 12 + 13.

Var 14° 30' E

40.07½ Raised Mound of Earth 2½ ft. high from pits 18 + 24 + 12 in deep for 1/4 sec cor.

80.15 Cor to sec. 11. 12. 13 & 14

Land Rolling
Soil 2nd rate.

North bet. sec. 11 + 12
Var 14° 30' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 + 24 + 12 in deep drove Cedar stake 2 + 2 + in 2 ft. long in S.E. pit for cor to sec. 1. 2. 11 & 12

Gently Rolling
Soil 1st rate.

East on line bet sec. 1 & 12

Var 14° 30' E.

40.00 Set temp 1/4 sec. cor.

80.20 Intersected East boundary of Township & lks. South of Post & Mound for cor to sec 1 & 12 from which cor N 89° 5' W. on true line bet sec. 1 & 12.

40.20 Raised Mound of Earth 2 1/2 ft high from pits 18 & 24 & 12 in dep for 1/4 sec cor.

80.20 Cor to sec. 1. 2. 11 & 12.

Gently Rolling
Soil 1st rate

North. Random bet. sec. 1 & 2.
Var 14° 30. E.

40.00 Set temp 1/4 sec. cor

79.90 Intersected North boundary of Township 18 lks E of ~~East~~ & Mound, with pits for cor to sec 1 & 2 from which S South 0.08 East on true line bet. sec. 1 & 2.

39.90 Raised Mound of Earth 2 1/2 ft high from pits 18 & 24 & 12 in dep for 1/4 sec. cor

79.90 Cor to sec. 1 & 2 11 & 12.

Gently Rolling
Soil 1st rate.

Town 27 N Rang 47. W.

From a ~~Post~~ Center of ~~and~~ Mound
to establish cor. to secs. 34 + 35
on the South boundary
of Township I ran North
bet. sec. 34 + 35
Var. 14°30' E.

15.00 Box Butte Cr. 5 lks. wide course NE.

40.00 Raised Mound of Earth
2½ ft high from pits
18 + 24 + 12 in deep
for ¼ sec. cor.

~~15.00 Box Butte creek 5 lks wide course N E.~~

80.00 Deposited charcoal
raised Mound of Earth
2½ ft. high from pits
18 + 24 + 12 in deep drove
Cedar stake 2 + 2 in 2 ft.
in S E pit for cor to sec.
26, 27, 34 + 35.

Land Rolling
Soil 1st rate.

Town 27 N Range 47 W.

East on Random line
bet. sec. 26 + 35
Var. 14°30' E.

40.00 Set temporary ¼ sec cor.

80.00 Intersected N + S line
~~of Township~~ 22 lks South
of ~~Post + Mound for~~ cor
to secs 25. 26. 35 + 36. from
which I ran S 89°51' W.
on true line bet secs.
26 + 35.
Var 14°30' E.

40.00 Raised Mound of Earth
2½ ft high from pits
18 + 24 + 12 in deep for
¼ sec. cor.

80.00 Cor to sec. 26. 27. 34 & 35.

Land Rolling
Soil 1st rate.

Town 27 N Range 47. W.

	North bet sec. 26 + 27. Var 14°30' E.
40.00	Set tem 1/4 sec cor.
40.00	Raised Mound of Earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep for 1/4 sec cor.
80.00	Deposited charcoal raised Mound of E 2 1/2 ft high from pits 18 + 24 + 12 in deep drove Cedar stake 2 + 2 in 2 ft long in SE pit for cor to secs 22. 23. 26 + 27

Gently Rolling
Soil 2nd rate.

Town 27 N Range 47. W.

	East on a Random line bet. sec. 23 + 26. Var. 14°30' E
40.00	Set temp 1/4 sec. cor.
79.84	Intersected North + South line ~~of Township~~ 19 lks South of Post + Mound. for cor to sec. 23. 24. 25 + 26 from which cor. I ran S 89° 52' W on true line bet. sec. 23. + 26. Var. 14°30' E.
39.92	Raised Mound of Earth 2 1/2 ft high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.
79.84.	Cor to sec. ~~23. 24. 25. + 26~~ 22. 23. 26 & 27

Sept 14th 1879

Town 27 N Range 47 W.

North bet sec. 22 & 23.

40.00 Raised Mound of Earth 2½ ft high from pits 18 + 24 + 12 in deep for ¼ sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 + 24 + 12 in deep drove Cedar stake 2 + 2 in 2 ft. long in SE pit for cor to secs 14, 15, 22 & 23

Gently Rolling Soil 1st rate.

Town 27 N Range 47 W.

East on a Random line bet sec. 14 & 23
Var. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

19.80 Intersected North & South line ~~of Township~~ 20 lks South of post and mound for cor to sec. 14, 13, 23 & 24.
from which cor. I can S 89° 57' W on true line bet secs 14 & 23. Var. 14° 30' E.

39.90 Raised Mound of Earth 2½ ft high from pits 18 + 24 + 12 in deep for ¼ sec. cor 14, 15, 22 & 23

19.80 Cor to sec. ~~13, 14, 23 & 24~~.

Gently Rolling Soil 1st rate.

Town 27 N Range 47 W.

North bet sec. 14. & 15.
Var. 14°30' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 + 24 + 12 in deep for ¼ sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ high from pits 18 + 24 + 12 in deep drove cedar stake 2 + 2 in 2 ft long in S E pit for cor to sec. 10, 11, 14 & 15

Gently Rolling
Soil 1st rate.

Town 27 North Range 47. W.

East on a Random line bet. sec. 11 + 14.
Var 14°30' E.

40.00 Set temporary ¼ sec. cor.

79.86 Intersected North + South line ~~of Township~~ 15 lks North of ~~Post~~ and Mound for cor to sec. 11. 12. 13 + 14. from which cor. I ran. N. 89°54' W. bet. secs 11 + 14. Var. 14 30 E.

39.93 Raised Mound of Earth 2½ ft. high from pits 18 + 24 + 12 in deep for ¼ sec cor.

79.86. Cor to sec ~~11. 12. 13 + 14~~ 10. 11. 14 + 15.

Gently Rolling
Soil 1st rate.

Town 27 N Range 47 W.

North bet sec. 10 + 11.
Var 14.30'

40.00 Raised Mound of Earth 2½ ft high from pits 18 + 24 + 12 in deep for ¼ sec. cor.

8.000 Deposited charcoal raised Mound of Earth 2½ ft high from pits 18 + 24 + 12 in deep drove cedar stake 2 + 2 in 2 ft in SE pit for cor to sec 2. 3. 10 + 11.

Gently Rolling
Soil 1st rate

Town 27. N Range 47. W.

East on a Random line bet sec. 2 + 11
Var 14° 30' E.

40.00 Sick temporary ¼ sec cor
~~79.79~~ Intersected North + South
79.78 line ~~of Township~~ 30 lks North of Post + Mound for cor to sec. 1. 2. 11 + 12. from which cor
& ran N. 89. 47. W on true line bet sec. 2 + 11
Var. 14° 30' E.

39.89 Raised Mound of Earth 2½ ft high from pits 18 + 24 + 12 in deep for ¼ sec.

79.78. Cor to secs 2. 3. 10 + 11

Gently Rolling
Soil 1st rate

Town 27 N Range 47 W

North on a Random line bet. sec. 2 & 3.
Var 14°30' E.

40.00 Set temporary 1/4 sec cor.

79.50 Intersect North boundary of Township 40 W East of ~~Post~~ with pits, which is in good condition ~~and~~ Mound ~~for~~ cor to sec. 2 & 3. from which I ran South 0°17' E. on true line bet sec. 2 & 3.
Var 14°30' E

39.50 Raised Mound of Earth 2 1/2 ft. high ft. from pits 18 & 24 & 12 in deep for 1/4 sec.

79.50 Cor to sec. 2.3.10 & 11

Gently Rolling
Soil 1st rate

Town 27 N Range 47. W.

From a ~~Post~~ the Centre of Mound on the S boundary of the established cor to secs 33 & 34 Township I ran North bet sec. 33 & 34.
Var 14°30' E.

40.00 Raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

47.00 Dry Drain S E. & N W.

80.00 Deposited charcoal. raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in 2 ft long in S E. pit for cor. to sec. 27.28 33 & 34.

Gently Rolling
Soil 1st rate.

Town 27 N Range 47 W

East on a Random line bet rec. 27. + 34 Var. 14° 30' E..

40.00 Set temporary 1/4 sec cor.

79.88 Intersected North + South line ~~of Town ship~~ 48 lks North of Post + Mound for cor to sec. 26. 27. 34 + 35: from which I ran N 88° 89 W. on true line bet. secs 27 + 34.. Va. 14° 30' E

39.94 Raised Mound of Earth 2½ ft high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.

79.88 Cor to sec. 27. 28. 33 & 34

Gently Rolling
Soil 1st rate.

Town 27 N Range 47 W.

North bet sec. 27 + 28. Var 14° 30' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft high from pits 18 + 24 + 12 in deep drove Cedar stake 2 + 2 in 2 ft long N. E. pit for cor to sec. 21. 22. 27 & 28

Land Rolling
Soil 1st rate.

Town 27 N Range 47 W

East on a Random line bet sec. 22 + 27.
Va. 14° 30' E

40.00 Set ~~temporary~~ 1/4 sec. cor.

79.82. Intersected North + South line 42 lks N of Post + Mound for cor to sec. 22.23.26 + 27. from which I ran N N, 89° 42' W. on true line bet sec. 22 + 27.
Va. 14° 30' E

39.91 Raised Mound of Earth 2 1/2 ft high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.

79.82 Cor to Secs 21. 22. 27 & 28

Gently Rolling
Soil. 1st rate.

Town 27 N Range 47 W

North bet. sec. 21 + 22.
Var. 14° 30' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 + 24 + 12 + deep for 1/4 sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep drove Cedar stake 2 + 2 in 2 ft long in S.E. pit for cor to sec's 15, 16, 21 and 22 ~~21 + 22~~ ~~+ 24 + 28~~ ~~15, 16~~

Gently Rolling
Soil 1st rate.

Town 27 S Range 47 E.

East on a Random line
bet sec. 15 & 22.
Var. 14° 30' E.

40.00 Set Temp over 1/4 sec. cor.

79.88 Intersected North & South
line 36 lks North of Post &
Mound for cor to secs 14. 15. 22 & 23.
from which
A bears S 89° 45' W on true
line bet sec. 15. 22.
Va. 14° 30' E

39.94 ~~38.94~~ Raised Mound of Earth
2 1/2 ft high from pits
18 & 24 & 12 in deep for 1/4 sec
cor.

79.88 Cor. to Secs. 15, 16, 21 & 22
Gently Rolling
Soil 1st rate

Town 27 S Range 47 E.

North bet sec. 15 & 16
Var 14° 30' E.

4000 Raised Mound of Earth
2 1/2 ft high from pits
18 & 24 & 12 in deep for
1/4 sec. cor.

8000 Deposited charcoal raised
Mound of Earth 2 1/2 ft
high from pits 18 & 24 & 12
in deep drove Cedar
Stake 2 & 2 in 2 ft from pit in S E
pit for cor to sec.
9. 10. 15. 16.

Land Rolling
Soil 1st Rate.

Town 27 N Range 27 W

East on Random line
bet sec. 10 & 15
Var 14° 30' E.

40.00 Set temporary ¼ sec cor
79.75. Intersected North & South
line 25 lks North of
Post & Mound for cor to
sec. 10. 11. 14 & 15.
from which
Cor B ran N 89.49 W.
on true line bet. sec
10 & 15.
Va. 14° 30' E.

39.87½ Raised Mound of Earth
2½ ft high from pits
18 + 24 + 12 in deep for ¼
sec. cor.

79.75. Cor. to sec. 9. 10. 15 & 16

Land Rolling
Soil 1st rate.
Sept 15th 1875

Town 27 North Range 27 W.

North bet. sec 9. 10.
Var 14° 30' E.

40.00 Raised Mound of Earth.
2½ ft high from pits
18 + 24 + 12 in deep for
¼ sec. cor.

8.00 Deposited charcoal
raised Mound of Earth
2½ ft high from pits
18 + 24 + 12 in deep drove
Cedar stake 2 + 2 in 2 ft
long in S E pit for cor to sec.

9, 4. 9 & 10..

Land Rolling
Soil 1st rate.

Town 27 N Range 47 W.

East on a Random line bet. sec. 3 + 10
Var. 14° 30' E.

40.00 Set temporary 1/4 sec. cor.

79.78 Intersected North + South 11 lks N of Post + Mound for cor to sec. 23. 10 + 11.
from which I ran N 89° 55' W on true line bet sec. 3 + 10
Var 14° 30' E.

39.89 Raised Mound of Earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.

79.78 Cor to sec. 3. 4. 9 & 10.

Land Rolling
Soil 1st rate

Town 27 N Range 47. W.

North on a Random line bet. sec. 3 + 4.
Var 14° 30' E.

40.00 Set temporary 1/4 sec. cor.

79.51 Intersected North boundary of Township 40 lks. East of ~~Post +~~ mound with pits Mound ~~the~~ cor to sec. 3 + 4 which is in good condition from which I ran South 0.17 E. on true line between sec. 3 + 4.
Va 14° 30' E.

39.~~75 1/2~~ 51 Raised Mound of Earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.

79.51 Cor to sec. 3 + 4. 9. + 10

Gently Rolling
Soil 1st rate.

Town 27 N Range 47 W

From ~~Post &~~ center of the established cor Mound on the South boundary of Township I ran North bet sec. 32. & 33.
Var 14°30' E.

40.00 Raised Mound of Earth 2½ ft high from Posts 18 & 24 & 12 in deep for ¼ sec. cor

68.00 Dry Drain E & W.

80.00 Deposited charcoal raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 & 2 ft. deep. in S E pit for cor to Sec. 28, 29, 32 & 33.

Gently Rolling
Soil Fl. rate

Town 27 N Range 47 W.

East on a Random line bet sec. 28 & 33.
Var 14°30' E.

40.000 Set temporary ¼ sec. cor.

79.79 Intersected North & South line of ~~Township~~ 21 lks North of Post & Mound for cor to sec. 27. 28. 33 & 34. from which I ran N 89°51' W on true line bet sec. 28 & 33.
Va. 14°30'

39.89 Raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

79.79. Cor to sec. 28, 29, 32 & 33

Gently Rolling
Soil Fl. rate

Town 27 N Range 47 W

North bet. sec. 28 + 29.
Var 14.° 30' E.

40.00 Raised Mound of Earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep drove Cedar stake 2 + 2 + 2 ft. long in S E pit. for cor to sec. 20, 21, 28 + 29.

Gently Rolling
Soil 1st rate

Town 27 N Range 47 W.

East on a Random line bet. sec. 21 + 28.
Var. 14° 30' E.

40.00 Set temporary 1/4 sec. cor

79.67 Intersected ~~North + South line of Boundary~~ 1st cor to sec. 21. 22. 27 + 28 from which B ran West on true line bet sec. 21 + 28.
Va 14° 30' E

39.83 1/2 Raised Mound of Earth 2 1/2 ft. high from pits 18 + 24 + 12 in deep for 1/4 sec. cor.

79.67 Cor to sec. 20, 21, 28 + 29

Gently Rolling
Soil 1st rate

Town 27 N Range 47 W

North bet sec. 20 & 21.
Var 14° 30' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in 2 ft long in S E pit for cor to sec. 16, 17, 20 & 21

Gently Rolling
Soil 1st rate.

Town 27 N Range 47 W.

East on a Random line bet sec. 16 & 21
Var. 14° 30' E.

40.00 Set temporary ¼ sec cor.

79.60 Intersected North & South line ~~of Township~~ 15 lks South of Post & Mound for cor to sec. 15. 16. 21 & 22, from which I ran S 89° 55' W. on true line bet. sec. 16 & 21.
Var 14° 30' E

39.80 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

79.60 Cor to sec. 16. 17. 20 & 21.

Gently Rolling
Soil 1st rate.

North bet. sec. 16 & 17
Var 14° 30' E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep. for ¼ sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep, drove Cedar stake 2 & 2 in. long in 2 ft. S.E. pit for cor. to sec. 8, 9, 16 & 17.

Gently Rolling
Soil 1st rate.

East on a Random line bet. sec. 9 & 16.
Var 14° 30' E.

40.00 Set temp. ¼ sec. cor.

7968. Intersected North & South line ~~of Township~~ 48 lks South of Post & Mound for cor. to sec. 9, 10, 15 & 16.

From which A ran S 89° 39' W on true line bet. sec. 9 & 16.,
Var 14° 30' E

39.84 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec cor.

79.68 Cor. to sec. 8, 9, 16 & 17.

Gently Rolling
Soil 1st rate.

Town 27 N Range 47 W

	North bet. sec. 8 & 9. Var. 14°30' E..
40.00	Raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ sec. cor.
80.00	Deposited charcoal. raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep drove Cedar stake 2x2 in 2 ft long in S E pit for cor to sec's 4.5.8 & 9..
	Land Rolling Soil 1st rate..

Town 27. N Range 47 W..

	East on a Random line bet sec's 4 & 9. Var. 14°30' E..
40.00	Set temporary ¼ sec. cor..
79.74	Intersected North & South line ~~of Township~~ 32 lks South of ~~Post~~ & Mound for cor to Sec. 3.4.9 & 10.. from which cor I ran S 89°46' W on true line bet sec's 4 & 9. Va 14° 30' E
39.87.	Raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for ¼ sec. cor.
79.74	Cor to sec's 4.5.8 & 9 ..
	Land Rolling Soil 1st rate..

Town 27 N. Range 47 W.

North on a Random line bet sec. 4 & 5.
Var 14° 30' E.

40.00 Set temp. W 1/4 sec cor.

79.54 Intersected North boundary of Township. 28 lks West of ~~Post~~ & Mound ~~for~~ cor. to secs 4 & 5 from which cor I ran So 1/2 W on true line bet. secs 4 & 5.
Var. 14° 30' E.

39.54 Raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

79.54 Cor to secs 4.5.8 & 9.

Land Rolling
Soil 1st rate.

Town 27 N. Range 47 W.

From a ~~Post~~ Center Mound established on the South boundary of the Township I ran North bet secs 31 & 32.
Var 14° 30' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

61.00 Dry Drain East & West.

80.00 Deposited charcoal raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in 2 ft. long in S E pit for Cor to 29.30 sec. 31 & 32.

Gently Rolling
Soil 1st rate.

Town 27 N Range 47 W.

East on a Random line bet sec. 29. + 32..
Var. 14° 30' E.

40.00 Set temp. ~~or~~ 1/4 sec. cor.

30.00 Dry Drain SE + N W.

79.82 Intersected North + South line 65 lks N of ~~Post~~ + Mound for cor to sec. 28. 29. 32 + 33.
from which cor I ran N 89° 32' W. on true line bet sec. 29 + 32..
Var. 14°. 30. E

39.91 Raised Mound of Earth 2½ ft. high from pits 18 + 24 + 12 in deep for 1/4 sec cor.

79.82 Cor to sec. 29. 30. 31 + 32.

Land Rolling
Soil 1st rate

Town 27 N Range 47. W..

West on a Random line bet sec. 30 + 31
Var. 14° 30' E..

40.00 Set temp ~~or~~ 1/4 sec. cor.

79.48. Intersected West boundary of Township 81 lks North of ~~Post + Mound for~~ which is a mound with pits in good condition cor to sec. 30 + 31 from which cor I ran N. 89°. 25' E on true line bet sec. 30 + 31. Var. 14°. 30' E.

39.46 Raised Mound of Earth 2½ ft high from pits 18 + 24 + 12 in deep for 1/4 cor.

79.48 Cor to Sec. 29. 30. 31 + 32.

Gently Rolling
Soil 1st rate

Sept 16th 1879

Town 27. N Range 47 W.

North bet. secs. 29 & 30
Var. 14°. 30'. E.

22.00 Drain N.W. & S.E.

40.00 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep & cove Cedar Stake 2x2 in 2 ft long in S.E. pit for cor to secs 19, 20, 29 & 30

Town 27. N Range 47. W.

East Random bet. secs. 20 & 29
Var. 14°. 30'. E.

40.00 Set temp. ~~for~~ 1/4 sec. cor.

79.64 Intersected North and south line 36 lks North of ~~Pit and~~ Mound ~~for~~ cor to sec. 20. 21. 28 & 29.
from which I ran N 89° 45' W on true line bet sec 20 & 29.
Var 14°. 30'. E.

39.82. Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for ¼ sec. cor.

79.64 Cor to sec 19. 20. 29 & 30.

Land Rolling
Soil 1st rate.

Town 27. N Range 47 W

West Random bet.
sect. 19 & 30
Var. 14° 30' E.

40.00 Set temp. 1/4 sec. cor.
62.00 Dry Drain S E & N W.
79.56 Intersed West Boundary of Township 60 lks North of cor to sec. 19 & 30 which is a mound with pits in good condition from which corner I ran N 89° 34' E. on true line bet. sec's 19 & 30.
Va 14° 30' E
39.56 Raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.
79.56 Cor to sec's 19.20.29 & 30.

Land Rolling
Soil 1st rate.

Town 27 N Range 47 W

North bet. sect. 19 & 20
Var. 14° 30' E.

40.00 Raised Mound of Earth 2 1/2 ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

80.00 Deposited charcoal raised Mound of Earth 2 1/2 ft high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 & 2 ft long in S E pit for cor to Sec. 17.18.19 & 20

Land Rolling
Soil 1st Rate.

Town 27 N Range 47 W

East Random bet.
secs. 17 & 20
Var. 14° 30' E.

40.00 Set temp. orary 1/4 sec. cor.

79.88 Intersected North & South line 29 lks North of ~~Post &~~ Mound for cor to sec 16. 17. 20 & 21..
from which cor I ran N 89° 48' W on true line bet sec. 17 & 20 Var 14° 30 E.

39.94. Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec cor.

79.84 Cor to secs 17. 18. 19 & 20 Land Rolling
Soil 1st rate..

Town 27. N Range 47 W

West Random bet.
secs. 18 & 19
Var. 14° 30' E.

40.00 Set temp. orary 1/4 sec. cor.

79.50 Intersected North & South line 42 lks North of ~~Post~~ & Mound with pits for cor to sec. 18. & 19.. which is in good Condition
from which cor. I ran N. 89° 42' E. on true line bet sec. 18 & 19
Var. 14° 30' E.

39.50 Raised Mound of Earth 2½ ft high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

79.50 Cor to secs 17. 18. 19 & 20
Land Rolling
Soil 1st rate

Town 27 N Range 47 W

North bet. secs. 17 & 18
Var 14° 30' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 + 24 + 12 in deep for ¼ sec cor.

80.00 Deposited charcoal Raised Mound of Earth 2½ ft high from pits 18 + 24 + 12 in deep drove Cedar Stake 2 + 2 in 2 ft long in S E pit for cor to Sec. 7, 8, 17 & 18

Land Rolling
Soil 1st rate.

Town 27 N Range 47 W.

East Random bet.
secs. 5 & 17
Var 14° 30' E.

40.00 Set temp. ¼ sec. cor.

79.91 Intersected North & South line 20 lks N of Bst + Mound for cor to sec. 8, 9, 16 & 17. from which A ran N 85½ W on true line bet sec. 8 & 17. Va 14° 30' E

3.9.95 Raised Mound of Earth 2½ ft high from pits 18 + 24 + 12 in deep for ¼ sec cor.

79.91 Cor to sec. 7, 8, 17 & 18.

Land Rolling
Soil 1st rate.

Town 27 N Range 47 W

West Random bet. secs. 7 & 18.
Var. 14° 30' E.

40.00 Set temporary 1/4 sec. cor.

79.50 Intersected West boundary of the Township 19 lks North of ~~Post~~ + Mound with pits ~~for~~ cor to sec 7 & 18 which is in good condition from which cor I ran N 89° 52' E. on true line bet sec. 7 & 18.
Va 14° 30' E

39.50 Raised Mound of Earth 2 1/2 ft high from pits 18 & 24 & 12 in deep for 1/4 sec. cor

79.50 Cor to secs 7. 8. 17 & 18

Land Rolling
Soil 1st rate

Town 27 N Range 47. W.

North bet. secs. 7 & 8.
Var. 14° 30' E.

40.00 Raised Mound of Earth 2 1/2 ft high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

8000 Deposited charcoal Raised Mound of Earth 2 1/2 ft high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in 2 ft long in S E pit for cor to sec. 5. 6. 7 & 8

Land Rolling
Soil 2nd Rate

Town 27. N Range 47 W

East Random bet.
secs. 5 & 8.
Var. 14° 30' E.

40.00 Set temporary 1/4 sec cor.

79.70 Intersected North & South line 18 lks North of Post & Mound for cor to sec. 4.5.8 & 9. from which cor I ran N 89° 52' W. on true line bet. sec. 5 & 8.
Var 14° 30' E

39.85 Raised Mound of Earth 2 1/2 ft high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

79.70 Cor to sec 5.6.7 & 8

Town 27 N Range 47. W.

West Random bet
secs. 6 & 7.
Var. 14° 30' E.

40.00 Set temporary 1/4 sec. cor.

79.40. Intersected West boundary of Township 28 lks South of ~~post &~~ Mound with pits to cor of sec. 6 & 7. which is in prod and along from which I ran S 89° 48' E. on true line bet. secs 6 & 7.
Var 14° 30' E.

39.40. Raised Mound of Earth 2 1/2 ft high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

79.40 Cor to sec. 5, 6 & 7 & 8

Land Rolling
Soil 1st rate

Town 27 N Range 47 W.

North Random bet. sect. 5 & 6.
Var. 14°.30' E

40.00 set temporary 1/4 sec. cor.

79.36 Intersected North Boundary of Township 13 lks East of a ~~post~~ Mound with pits ~~for~~ cor. to sect. 5 & 6. which is in grove and other from which cor. I ran South 0° 6' East on true line bet. sec. 5 & 6
Var. 14° 30' E

39.36 Raised Mound of Earth 2½ ft. high from pits 18 & 24 & 12 in deep for 1/4 sec. cor.

79.36 Cor. to sect. 5, 6, 7 & 8.

Land Rolling
Sept 17th 1879 soil 1st rate.

Town 27 N Range 47 W

General Description
This Township has a Gently Rolling Surface and good 1st rate soil
The Box Butte creek which runs from West to East across the Southern part is the only running water in it there is Splendid grass all over the Township and it is well adapted to Farming or grazeing purposes no timber

List of Names

A list of the

Names of the individuals employed to assist in runing measuring and marking the lines and corners described in the foregoing field notes of Township No 27 North of the base line of Range No 47 West of the 6th Principal Meridian in Nebraska Showing the respective capacities in which they acted:

Otis Bryant	Chainman
H B McNulty	Chainman
C L Zehner	Mounds man
A B Scott	Flagman

We do hereby certify that we assisted D B Stephenson Deputy US Surveyor in Surveying and Subdividing Township No 27 North of the base line of Range No 47 West of 6th P M in Nebraska and that said Township has been

in all respects to the best of our knowledge and belief well and faithfully Surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General. of a permanent character construction and marking and in the manner as specifically described in the foregoing field notes

Otis Bryant. Chainman
H. B. McNulty Chainman
Chas L Zehner Mounds man
A. B. Scott Flagman

Subscribed and sworn to by the above named persons before me this 24th day of September 1879.

Amos C. Cummings
Notary Public
for Richardson County
State of Nebraska

I D. V. Stephenson, U.S. Deputy Surveyor do Solemnly Swear that in pursuance of a Joint contract wherein S. M. Chapman, D. V. Stephenson and S. C. McElroy are Joint Contractors with George, S. Smith U.S. Surveyor General for the District of Nebraska and Iowa bearing date July 12th 1879 I have well and faithfully and truly in my own proper person and in Strict conformity with the instructions furnished me by the Surveyor General the Surveying Manual and the Laws of the U.S. Surveyed all the parts or portions of Township No 27 N of the base line of Range No 47 West of 6th P.M. in Nebraska as are represented in the foregoing field notes as having been Surveyed under

my direction and I do further Solemnly Swear that all the Corners of said Survey have been Established and perpetuated in Strict accordance with the Surveying Manual printed instructions and Special instructions of the Surveyor General of dimensions Character construction and marking in the manner as Specifically described in the foregoing field notes and that the foregoing are the true and Original field notes of such Survey

David V Stephenson
Deputy Surveyor

Subscribed by said D. V. Stephenson and Sworn to before me this 24th day of September 1879.

J. Amos C. Cummings
Notary Public

In and for Richardson County
State of Nebraska

Surveyor Generals Office
Plattsmouth Neb Jan 10 1880

The foregoing field notes of the Survey & Subdivision of Town Ship No 27 North of the Base Line, of Range No 4 East of the 6th P.M. in the State of Nebraska, Executed by D. V. Stephenson Deputy Surveyor under Joint Contract No 712 dated July 12, 1879. in the month of September 1879. having been Critically Examined the necessary Corrections and Explanations made, the said field notes and the surveys they describe are hereby approved

Geo A Smith
Surveyor General

Index Diagram
to
Town 28 N. R 47 W

6	60	5	44	4	83	3	22	2 11	1
59		58		43		32		21	10
7	57	8	42	9	31	10	20	11 4	12
56		55		41		30		19	8
18	54	17	40	16	29	15	18	14 7	13
78		52		39		28		17	6
19	51	20	38	21	27	22	16	23 5	24
50		49		37		26		15	4
30	48	29	36	28	25	27	14	26 3	25
47		46		35		24		13	2
31	45	32	34	33	28	34	12	35 1	36

Town 28 N. Range 47 W.

Field Notes of Survey & Subdivision
of
Township No 28 North of the base line
of
Range No 47 West of 6th P.M.
in Nebraska

Executed by D.V.
Stephenson Deputy Surveyor under
Joint Contract No 112 Dated
July 12th 1879
Sept 6th 1879 Survey Commenced
Sept 9th 1879 Survey Completed

List of Names

Otis Bryant Chainman
H.B. McNulty Chainman
C.L. Zehner Mounderman
A.B. Scott Flagman

Town 28 N. Range 47 W.

To find the proper adjustment of My Compass, for the Subdivision of this Township, I begin at the S.E. Cor. of Township No 28 North of the base line of Range No 47 West of the 6th P.M. in Nebraska & run North on a blank line on the East boundary of Sec 36.

Va 14° 40' E

39.30	To a point 7 lks West of 1/4 sec. cor.
79.45	To a point 14 lks West of Cor. to secs 25 and 36

To retrace this line or run Parallel thereto My Compass must be adjusted to a Variation of 14° 34' E.

Town 28 N. Range 47 W.

From the center of mound the cor. to secs 35 and 36 on South boundary of Township, I run North bet. Secs 35 & 36
Va 14° 34' E

40.00 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep. for ¼ sec. cor.

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18×24×12 in deep drove Cedar Stake 2×2 in and 2 ft. in S.E. pit for cor to Secs 25. 26. 35 & 36

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet. Secs 25 & 36
Va 14° 34' E

40.00 Set. temporary ¼ sec. cor.

80.20 Intersect East boundary of Township 57 lks North of cor to secs 25 & 36 where is a mound with pits in good Condition from which Cor I run North 89° 36' West on a true line bet. Secs 25 & 36
Va 14° 34' E

40.10 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep. for ¼ sec. Cor.

80.20 Cor. to Secs 25. 26. 35 & 36

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North bet. Sec's 25 + 26
Va 14° 34' E

40.00 Raised Mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18×24×12 in deep drove Cedar Stake 2×2 in and 2 ft. in S.E. pit for Cor. to Sec's 23. 24. 25 + 26

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet. Sec's 24 and 25
Va 14° 34' E

40.00 Set temporary ¼ sec. cor.

80.00 Intersect East boundary of Township 35 lks North of Cor which is a mound and pits in good condition to Sec's 24 + 25 from which Cor I run
North 89° 45' West on a true line bet Sec's 24 + 25
Va 14° 34' E

40.00 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ sec. cor.

80.00 Cor to Sec's 23. 24. 25 + 26

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W

North bet. Secs 23 & 24
Va 14° 34' E

40.00 Raised Mound of Earth 2½ ft high from pits 18×24×12 in deep, for ¼ sec. cor.

+ 80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18×24×12 in deep drove Cedar Stake 2×2 in and 2 ft. in S.E. pit for cor. to Secs 13. 14. 23. & 24

Land rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet Secs 13. & 24
Va 14° 34' E

40.00 Set temporary ¼ sec. cor.

79.94 Intersect East boundary of Township at cor to sec's 13 & 24, which is a mound with pits in good condition from which cor I run

West on a true line bet Secs 13 & 24
Va 14° 34' E

39.97 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ sec. cor.

79.94 Cor to Secs 13. 14. 23 & 24

Land Rolling
Soil 2nd Rate

North bet Secs 13 & 14
Va 14° 34' E

40.00 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep. for ¼ Sec. Cor.

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18×24×12 in deep drove Cedar Stake 2×2 in set 2 ft. in S.E. pit for cor. to Secs 11. 12. 13 & 14

Land Rolling
Soil 2nd Rate

East on a random line bet
Secs 12 & 13
Va 14° 34' E

40.00 Set temporary ¼ sec cor

79.85 Intersect East boundary of Township 22 lks South of cor to Secs 12 & 13, which is a mound with pits in good condition from which Cor & mon South 89° 57' West on a true line bet Secs 12 & 13
Va 14° 34' E

39.92 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep. for ¼ sec. cor.

79.85 Cor to Secs 11. 12. 13 & 14

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North bet Sec's 11 and 12.
Va 14° 34' E

40.00 Raised Mound of Earth 2½ ft high from pits 18×24×12 in deep for ¼ sec. cor.

80.00 Deposit charcoal, raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep drove Cedar Stake 2×2 in and 2 ft. in S.E. pit for cor. to Sec's 1. 2. 11 & 12

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet Sec's 1 and 12
Va 14° 34' E

40.00 Set temporary ¼ sec. cor.
79.90 Intersect East boundary of Township 30 lks South of cor which is a mound with pits in good condition to Sec's 1 and 12, from which Cor I run
South 89° 47' West on a true line bet Sec's 1 & 12
Va 14° 34' E

39.95 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep, for ¼ sec cor.
79.90 Cor to Sec's 1. 2. 11 and 12

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North on a true line bet Sec's 1 and 2
Va 14° 34' E

40.00 Raised mound of Earth 2½ ft high from pits 18×24×12 in deep, for ¼ sec. cor.

66.00 Intersect 7th Standard Parallel North at a point 11 chs West of ¼ Sec Cor. South side Sec 31 Township
which is a mound with pits in good condition
No 29 North of Range 46 West of 6th P.M.

Deposit charcoal, raised mound of Earth 2½ ft high from pits 24×24×12 in deep drove Cedar Stake 2×2 in and 2 ft marked C.C. on South side in E pit for closing Cor to sec's 1 & 2

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

From the Center of the mound the Cor. to sec's 34 & 35 on south boundary of Township. I run North bet. Sec's 34 & 35
Va 14° 34' E

40.00 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep. for ¼ sec, cor.

80.00 Deposit charcoal, raised mound of Earth 2½ ft high from pits 18×24×12 in deep. drove Cedar Stake 2×2 in and 2 ft. in S.E. pit for Cor to Sec's 26. 27. 34 and 35

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet. Secs 26 + 35
Va 14° 34' E

40.00 Set temporary 1/4 sec cor

80.00 Offset east North & South line 41 Lks South of cor to secs 25, 26. 35 and 36 from which cor. I run South 89° 45' West on a true line bet Secs 26 and 35
Va 14° 34' E

40.00 Raised mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 sec. cor.

80.00 Cor to secs 26. 27. 34 + 35

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North bet Secs 26 + 27
Va 14° 34' E

40.00 Raised mound of Earth 2½ ft high from pits 18×24×12 in deep for 1/4 sec. cor.

80.00 Deposit Charcoal, raised mound of Earth 2½ ft high from pits 18×24×12 in & cap Arbor Cedar, Stake 2×2 in and 2 ft. in S. E. pit for cor. to Secs 22. 23. 26 + 27

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet
Sec's 23 and 26
Va 14° 34' E

40.00 Set temporary 1/4 sec. cor.

79.88 Intersect North & South line
22 lks South of cor to sec's
23. 24. 25 & 26 from which
Cor I run
South 89° 51' West on a true
line bet Sec's 23 & 26
Va 14° 34' E

39.94 Raised mound of Earth 2 1/2
ft high from pits 18 x 24 x 12 in
deep for 1/4 sec. cor.

79.88 Cor to Sec's 22. 23. 26 & 27

Land Rolling
Soil 2nd Rate
Sept 6th 1879

Town 28 N. Range 47 W.

North bet. Sec's 22 and 23
Va 14° 34' E

40.00 Raised mound of Earth 2 1/2 ft.
high from pits 18 x 24 x 12 in
deep. for 1/4 sec. cor.

80.00 Deposit Charcoal, raised
mound of Earth 2 1/2 ft high
from pits 18 x 24 x 12 in deep
Drove Cedar Stake 2 x 2 in and
2 ft. in S.E. pit for Cor to
Sec's 14. 15. 22 & 23

Land Rolling
Soil 2nd Rate

East on a random line bet.
Secs 14 and 23
Va 14° 34' E

40.00 Set temporary 1/4 Sec. cor.
80.10 Intersect North & South line 57 lks
North of cor to Secs 13.14.
23 and 24 from which cor
I run
North 89° 38' West on a true
line bet Secs 14 & 23
Va 14° 34' E
40.05 Raised mound of Earth 2½ ft.
high from Pits 18×24×12 in
deep. For 1/4 Sec. cor.
80.10 Cor to Secs 14.15.22 & 23

Land Rolling
Soil 2nd Rate

North bet Secs 14 & 15
Va 14° 34' E
11.00 Ravine ~~Course~~ West
40.00 Raised mound of Earth 2½ ft.
high from Pits 18×24×12 in deep
for 1/4 Sec. cor
80.00 Deposit Charcoal, Raised
mound of Earth 2½ ft high
from Pits 18×24×12 in deep
three Cedar Stakes 2×2 in
and 2 ft. in S E Pit for cor
to Secs 10.11.14 & 15

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet
Sec's 11 & 14
Va 14° 34' E

40.00 Set temporary 1/4 Sec. cor.

79.80 Intersect North & South line 61 lks
South of Cor to Sec's 11. 12. 13 &
14 from which Cor I run
South 89° 34' West on a true
line bet. Sec's 11 & 14
Va 14° 34' E

39.90 Raised mound of Earth 2½ ft.
high from pits 18×24×12 in deep
for 1/4 Sec. cor.

79.80 Cor. to Sec's 10. 11. 14 & 15

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North bet. Sec's 10 & 11
Va 14° 34' E

40.00 Raised mound of Earth 2½ ft.
high from pits 18×24×12 in
deep for 1/4 Sec. cor.

80.00 Deposit Charcoal, raised mound
of Earth 2½ ft high from pits
18×24×12 in deep. drove Cedar
Stake 2×2 in and 2 ft in
S.E. Pit for Cor to Sec's
2. 3. 10 and 11

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet Sec's 2 & 11
Var 14° 34

40.00 Set temporary 1/4 Sec. cor.

79.94 Intersect North & South line 28 lks North of cor to Sec's 1, 2, 11 & 12 from which cor. I run North 89° 48' West on a true line bet Sec's 2 & 11
Var 14° 34' E

39.97 Raised mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.

79.94 Cor. to Sec's 2, 3, 10 & 11

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North on a true line bet Sec's 2 and 3
Var 14° 34' E

40.00 Raised mound of earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. cor.

65.80 Intersect 7th Standard Parallel North at a point 11 chs & 50 lks West of 1/4 Sec cor. South side of Sec 36, Township No. 29 North of Range No. 47 West of 6th P.M. whereon a Mound with pits on good condition

Deposit charcoal, Raised Mound of Earth 2½ ft high from pits 24 x 24 12 in deep, & one Cedar Stake 2 x 2 in & 2 ft Marked C.C. on South side in & pit for Closing cor to Sec's 2 and 3

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

From the Center of the mound the Cor. to Sec's 33 & 34 on the South boundary of Town Ship I run
North bet. Sec's 33 & 34
Va 14° 34' E

40.00 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep. for ¼ sec. cor.

80.00 Deposit Charcoal, raised mound of Earth 2½ ft high from pits 18×24×12 in deep drove cedar Stake 2×2 in and 2 ft. in S.E. pit for cor to sec's 27. 28. 33 & 34

Land rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet Sec's 27 & 34
Va 14° 34' E

40.00 Set temporary ¼ sec. cor.

79.94 Intersect North & South line 19 lks North of Cor to Sec's 26. 27 34 & 35 from which Cor I run
North 89° 52' West on a true line bet Sec's 27 & 34
Va 14° 34' E

39.97 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep, for ¼ sec. cor.

79.94 Cor to Sec's 27. 28. 33 & 34

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North bet Secs 27 & 28
Va 14° 34' E

40.00 Raised Mound of Earth 2½ ft high from Pits 18×24×12 in deep. for ¼ Sec. Cor.

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18×24×12 in deep, drove Cedar Stake 2×2 in and 2 ft in S E pit for Cor to Secs 21. 22. 27 & 28

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet Secs 22 & 27
Va 14° 34' E

40.00 Set temporary ¼ Sec. Cor.

80.00 Intersect North & south line 50 lks South of Cor. to Secs 22. 23 26 & 27 from which Cor I am South 89° ~~41~~ 39' West on a true line bet Secs 22 & 27
Va 14° 34' E

40.00 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec. Cor.

80.00 Cor to Secs 21. 22. 27 & 28

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W

	North bet. Secs 21 + 22 Va 14° 34' E
40.00	Raised Mound of Earth 2½ ft. high from Pits 18×24×12 in Deep. for ¼ Sec. Cor.
80.00	Deposit Charcoal, Raised Mound of Earth 2½ ft high from Pits 18×24×12 in deep. Iron Cedar Stake 2×2 in 2 ft. in S & pit for Cor. to Secs 15, 16, 21 + 22.

Land Rolling
Soil 2nd Rate.

Town 28 N. Range 47 W.

	East on a random line bet Secs 15 and 22 Va 14° 34' E
40.00	Set temporary ¼ Sec. cor.
79.68	Intersect North + South line 42 lks South of cor to Secs 14, 15, 22 and 23 from which Cor Iron South 89° 42' West on a true line bet Secs 15 and 22 Va 14° 34' E
39.84	Raised Mound of Earth 2½ ft. high from Pits 18×24×12 in Deep. for ¼ Sec. Cor.
79.68	Cor to Secs 15, 16, 21 + 22

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

	North bet Sec's 15 and 16
	Va 14° 34' E
17.00	Ravine bears N.W. + S.E.
40.00	Raised Mound of Earth 2½ ft. high from Pits 18×24×12 in deep. for ¼ sec. cor.
80.00	Deposit charcoal, raised Mound of Earth 2½ ft high from Pits 18×24×12 in deep drove Cedar Stake 2×2 in and 2 ft in S.E pit for cor. to Sec's 9.10.15 + 16

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

	East on a random line bet Sec's 10 and 15
	Va 14° 34' E
40.00	Set temporary ¼ sec. cor.
79.88	Intersect North + South line 17 lks North of cor. to sec's 10.11.14 and 15 from which cor I run North 89° 58' West on a true line bet Sec's 10 + 15
	Va 14° 34' E
39.94	Raised Mound of Earth 2½ ft. high from Pits 18×24×12 in deep. for ¼ sec Cor.
79.88	Cor to Sec's 9.10.15 + 16

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North bet Secs 9 + 10
Var 14° 34' E

40.00 Raised Mound of Earth 2½ ft. high from Pits 18×24×12 in deep. for ¼ sec cor.

80.00 Deposit Charcoal, Raised Mound of Earth 2½ ft high from pits 18×24×12 in deep drove Cedar Stake 2×2 in and 2 ft in S.E. pit for cor to Secs 3. 4. 9 + 10

Land Rolling
Soil 2nd Rate

Sept 7th 1879

Town 28 N. Range 47 W.

East on a random line bet Secs 3 and 10
Var 14° 34' E

40.00 Set temporary ¼ sec. cor.
79.68 Intersects North + South line 14 lks North of cor. to secs 2, 3, 10 + 11 from which Cor I run
North 89° 54' West on a town line bet secs 3 + 10
Var 14° 34' E
39.84 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep. for ¼ Sec. cor.
79.68 Cor to Secs 3. 4. 9 + 10

Land Rolling
Soil 2nd Rate

North on a true line bet
Sec's 3 and 4
Va 14° 34' E

40.00 Raised Mound of Earth 2½ ft.
high from pits 18×24×12 in
deep. for ¼ Sec. Cor.

65.24 Intersect 7th Standard parallel
North at a point 11 chs + 81 lks
west of ¼ sec. cor. South side
of Sec 35 Township No 29 North
of Range No 47 West of 6th P.M.
Deposit charcoal, raised mound
of Earth 2½ ft high from pits
24×24×12 in deep, drove Cedar
Stake 2×2 in and 2 ft. marked
C.C. on South side in E pit
for Closing Cor. to Secs
3 + 4

Land Rolling
Soil 2nd Rate

From the Center of the Mound
the Cor. to Sec's 32 + 33 on South
boundary of Township I run
North bet. Sec's 32 + 33
Va 14° 34' E

40.00 Raised Mound of Earth 2½ ft.
high from pits 18×24×12 in
deep. for ¼ Sec. Cor.

80.00 Deposit Charcoal, raised
Mound of Earth 2½ ft high
from pits 18×24×12 in deep
drove Cedar Stake 2×2 in
and 2 ft. in S.E. pit for Cor
to Sec's 28. 29. 32 + 33

Land Rolling
Soil 2nd Rate

East on a random line bet.
Sec's 28 & 33
Va 14° 34' E

40.00 Set temporary 1/4 sec. cor.
79.96 Intersect North & south line 45 lks
North of cor to sec's 27. 28
33 & 34 from which cor I run
North 89° 41' West on a true
line bet sec's 28 & 33
Va 14° 34' E

39.98 Raised Mound of Earth 2 1/2
ft. high from pits 18 x 24 x 12 in
deep. for 1/4 sec. cor.
79.96 Cor to Sec's 28. 29. 32 & 33

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North bet sec's 28 & 29
Va 14° 34' E

40.00 Raised Mound of Earth 2 1/2 ft.
high from pits 18 x 24 x 12 in
deep for 1/4 sec. cor.

80.00 Deposit Charcoal, raised
Mound of Earth 2 1/2 ft high
from pits 18 x 24 x 12 in deep
drove Cedar, Stake 2 x 2 in
and 2 ft. in S. E. pit for cor
to Sec's 20. 21. 28 & 29

Land Rolling
Soil 2nd Rate

East on a random line bet
Secs 21 & 28
Va 14° 34' E

40.00 Set temporary 1/4 sec. cor.
79.82 Intersect North & south line 35 lks
South of cor. to secs 21. 22. 27
& 28 from which cor. I run
South 89° 45' West on a true
line bet Secs 21 & 28
Va 14° 34' E
39.91 Raised Mound of Earth 2½ ft
high from pits 18×24×12 in
deep for 1/4 sec. cor.
79.82 Cor to Secs 20. 21. 28 & 29

Land Rolling
Soil 2nd Rate

North bet. Secs 20 & 21
Va 14° 34' E
40.00 Raised Mound of Earth 2½ ft.
high from pits 18×24×12 in
deep for 1/4 sec. cor.
45.00 A Ranne bears N.E. & S.W.
80.00 Deposit Charcoal, raised Mound
of Earth 2½ ft. high from pits
18×24×12 in deep. drive Cedar
Stake 2×2 in and 2 ft in S.E.
Pit for cor. to Secs
16. 17. 20 & 21

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet Secs 16 and 21
Va 14° 34' E

17.00 A variation bears N.E. + S.W.
40.00 Set temporary 1/4 Sec. cor.
79.78 Intersect North + South line 47 chs North of cor. to Secs 15. 16. 21 and 22 from which cor. I run North 89° 40' West on a true line bet. Secs 16 + 21
Va 14° 34' E
39.89 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for 1/4 sec. cor.
79.78 Cor. to Secs 16. 17. 20 + 21

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North bet Secs 16 + 17
Va 14° 34' E

36.00 A Variation bears N.W. + S.E.
40.00 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for 1/4 Sec. cor.
80.00 Deposit charcoal, raised mound of Earth 2½ ft high from pits 18×24×12 in deep above Cedar Stake 2×2 in and 2 ft. in N.E. pit for cor. to Secs 8. 9. 16 and 17

Land Rolling
Soil 2nd Rate

East on a random line bet.
Secs 9 + 16
Va 14° 34' E

40.00 Set temporary 1/4 Sec cor.
80.21 Intersect North + South line
46 lks South of cor. to secs
9. 10. 15 + 16 from which
Cor B bears
South 89° 40' West on a true
line bet secs 9 + 16
Va 14° 34' E
40.10 Raised mound of Earth 2½ ft.
high from pits 18×24×12 in deep
for ¼ Sec. cor.
80.21 Cor to secs 8. 9. 16 + 17

Land Rolling
Soil 2nd Rate

North bet. secs 8 + 9
Va 14° 34' E
40.00 Raised mound of Earth 2½ ft.
high from pits 18×24×12 in deep
for ¼ Sec. cor.
80.00 Deposit Charcoal, raised
mound of Earth 2½ ft. high
from pits 18×24×12 in deep
Arvic Cedar Stake 2×2 in
2 ft. in S.E. pit for
Cor. to secs 4. 5. 8 + 9

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet Sec's 4 + 9
Va 14°34'E

40.00 Set temporary 1/4 sec. cor.
79.80 Intersect North + south line 21 lks South of cor. to secs 3, 4, 9 + 10 from which cor. true South 89°51' West. on a true line bet Sec's 4 + 9
Va 14°34'E

39.90 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep. for 1/4 sec. cor.
79.80 Cor. to Sec's 4, 5, 8 + 9

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North on a true line bet Sec's 4 + 5
Va 14°34'E

40.00 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for 1/4 sec. cor.
64.40 Intersect 7th Standard Paralel 11 chs + 32 lks West of 1/4 sec. cor. South side of sec. 34 Township W-29 North of Range 47 West. of 6th P.M. which is a mound with pits in good condition.
Deposit Charcoal, raised mound of Earth 2½ ft. high from pits 24×24×12 in deep, drove Cedar Stake 2×2 in and 2 ft. marked C.C. on south side in E. pit for closing cor. to sec's 4 + 5.

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

From the Center of the Mound the Cor. to Secs 31 and 32 on the South boundary of Township I run North bet. Secs 31 & 32 Va 14° 34' E

40.00 Raised Mound of Earth 2½ ft. high from Pits 18×24×12 in deep, for ¼ sec. cor.

80.00 De Pezit Charcoal, raised Mound of Earth 2½ ft high from Pits 18×24×12 in deep, Stone Cairn Stake 2×2 in × 2 ft in S.E. pit for cor to Secs 29. 30. 31 & 32

Land Rolling
Soil 2nd Rate

Sept 8th 1879

Town 28 N Range 47 W.

East on a random line bet Secs 29 & 32 Va 14° 34' E

40.00 Set temporary ¼ sec. cor.

79.90 Intersect North & South line at cor to Secs 28. 29. 32 & 33 from which cor. I run West on a true line bet Secs 29 & 32 Va 14° 34' E

39.95 Raised Mound of Earth 2½ ft. high from Pits 18×24×12 in Deep for ¼ Sec. cor.

79.90 Cor. to Secs 29. 30. 31 & 32

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

West on a random line bet
Sec's 30 & 31
Va 14° 34' E

40.00 Set temporary 1/4 Sec. cor.
80.20 Intersect West. boundary of
Township 56 lks North of cor
Which is a mound with pits in good condition
to Sec's 30 & 31 from which
Cor. I run
North 89° 36' East on a true
line bet. Sec's 30 & 31
Va 14° 34' E
40.20 Raised mound of Earth 2 1/2 ft
high from pits 18 x 24 x 12 in deep
for 1/4 Sec cor.
80.20 Cor to Sec's 29. 30. 31 & 32

Land rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North bet Sec's 29 & 30
Va 14° 34' E
40.00 Raised mound of Earth 2 1/2 ft.
high from pits 18 x 24 x 12 in
deep for 1/4 Sec. cor.

80.00 Deposit charcoal, raised
mound of Earth 2 1/2 ft high
from pits 18 x 24 x 12 in deep
drove Cedar Stake 2 x 2 in
and 2 ft. in S.E. pit for cor.
to Sec's 19. 20. 29 & 30.
Cor in ravine
Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W

East on a random line bet.
Secs 20 and 29
Va 14° 34' E

40.00 Set temporary 1/4 sec. cor. in ravine
41.00 Leave ravine bears N.E. & S.W.
80.00 Intersect North & south line 29 lks
North of cor. to Secs 20. 21. 28
and 29 from which Cor. I run
North 89° 48' West on a true line
bet Secs 20 & 29
Va 14° 34' E
40.00 Raised Mound of Earth 2½ ft.
high from Pits 18×24×12 in
deep for 1/4 Sec. Cor. in Ravine
80.00 Cor. to Secs 19. 20. 29 & 30 Cor.
in ravine
Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

West on a random line bet
Secs 19 and 30
Va 14° 34' E
13.00 Leave ravine bears E. & S.W.
40.00 Set temporary 1/4 sec. cor.
80.22 Intersect West. boundary of Town-
ship 68 lks North of cor to Secs
19 & 30 from which Cor. I run
North 89° 31' East on a true line
bet. Secs 19 & 30
Va 14° 34' E
40.22 Raised mound of Earth 2½ ft.
high from pits 18×24×12 in
deep for 1/4 Sec. cor.
80.22 Cor. to Secs 19, 20, 29 & 30 Cor.
in ravine
Land Rolling
Soil 2nd Rate

North bet. Sec's 19 & 20
Va 14°34'E

40.00 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep. for ¼ sec. cor.

80.00 Deposit charcoal, raised mound of Earth 2½ ft. high from pits 18×24×12 in deep, drove Cedar Stake 2×2 in and 2 ft. in S.E. pit for cor. to sec's 17.18.19 & 20

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East, on a random line bet. Sec's 17 & 20
Va 14°34'E

40.00 Set temporary ¼ sec. cor.

79.60 Intersected North & south line 30 lks South of Cor. to Sec's 16.17.20 & 21 from which Cor I. run South 89°47' West on a true line bet Sec's 17 and 20
Va 14°34'E

39.80 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ sec. cor.

79.60 Cor to Sec's 17.18.19 & 20

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

West on a random line bet.
Sec's 18 and 19
Va 14° 34' E

40.00 Set temporary 1/4 sec. cor.

80.10 Intersect west boundary of Town which is a mound with pits in good condition
Ship at Cor. to Sec's 18 & 19 from which cor I run

East on a true line bet
Sec's 18 & 19
Va 14° 34' E

40.10 Raised mound of Earth 2½ ft high from pits 18×24×12 in deep. for 1/4 sec. cor.

80.10 Cor to Sec's 17, 18, 19 & 20

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North bet. Sec's 17 & 18
Va 14° 34' E

40.00 Raised mound of Earth 2½ ft. high from pits 18×24×12 in deep, for 1/4 sec. cor.

70.00 A ravine bears N.W. & S.E.

80.00 Deposit charcoal, raised mound of Earth 2½ ft. high from pits 18×24×12 in deep, drove Cedar Stake 2×2 in and 2 ft in S.E. pit for Cor to Secs
7, 8, 17 and 18

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet. Sec's 8 & 17
Va 14° 34' E

40.00 Set temporary 1/4 Sec. Cor. ft.
79.68 Intersect North & South line 14 lks North of cor to sec's 8.9.16 & 17 from which cor. I run North 89°54' West on a true line bet Sec's 8 & 17
Va 14° 34' E

39.84 Raised Mound of Earth 2½ ft. high from Pits 18×24×12 in deep for 1/4 Sec. cor.
79.68 Cor to Sec's 7.8.17 and 18

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

West on a random line bet Sec's 7 and 18
Va 14° 34' E

11.00 Ravine bears N.W. & S.E.
40.00 Set temporary 1/4 Sec. Cor.
79.90 Intersect West boundary of Township 20 lks South of cor to sec's 7 & 18 from which Cor I run
which is a mound with pits in good condition
South 89°51' East on a true line bet sec's 7 & 18
Va 14° 34' E

39.90 Raised Mound of Earth 2½ ft. high from Pits 18×24×12 in deep for 1/4 Sec. cor.
79.90 Cor to Sec's 7.8.17 & 18

Land Rolling
Soil 2nd Rate

Town 28 N Range 47 W.

North bet Secs 7 and 8
Va 14° 34' E

40.00 Raised Mound of Earth 2½ ft. high from pits 18×24×12 in deep for ¼ Sec cor.

80.00 Deposit Charcoal, raised Mound of Earth 2½ ft high from pits 18×24×12 in deep Scribe Cedar Stake 2×2 in 24 2 ft in S.E. Pit for Cor to Secs 5. 6. 7 and 8

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

East on a random line bet. Secs 5 and 8
Va 14° 34' E

40.00 Set temporary ¼ Sec. cor.

79.70 Intersect North & south line 45 lks North of cor to Secs 4. 5. 8 & 9 from which Cor. bears

North 89° 41' West on a true line bet Secs 5 & 8
Va 14° 34' E

39.85 Raised Mound of Earth 2½ ft high from Pits 18×24×12 in deep. for ¼ Sec. Cor.

79.70 Cor to Secs 5. 6. 7 and 8

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

West on a random line
bet Sec's 6 and 7
Va 14° 34' E

40.00 Set temporary 1/4 Sec. cor.
79.50 Intersect West boundary of
Township 32 lks South of Cor.
which is a mound with pits in good condition
to Sec's 6 and 7 from which
Cor I run
South 89° 46' East on a true
line bet Sec's 6 + 7
Va 14° 34' E
39.50 Raised Mound of Earth 2 1/2 ft.
high from Pits 18 x 24 x 12 in
deep for 1/4 sec. cor.
79.50 Cor. to Sec's 5. 6. 7 + 8

Land Rolling
Soil 2nd Rate

Town 28 N. Range 47 W.

North on a true line bet
Sec's 5 and 6
Va 14° 34' E
40.00 Raised mound of Earth 2 1/2 ft.
high from Pits 18 x 24 x 12 in
deep for 1/4 sec. cor.
64.00 Intersect 7th Standard Parallel
North at a point 12 chs West of 1/4
sec. cor. South side of sec 33
Township No. 29 North of Range No 47
West of the 6th P M
Deposit charcoal, raised mound
of Earth 2 1/2 ft high from pits
18 x 24 x 12 in deep. drove Cedar
Stake 2 x 2 in + 2 ft. marked
C.C. on South side in E. pit
for Closing Cor. to sec's
5 + 6

Land Rolling
Soil 2nd Rate
Sept 9th 1879

Town 28 N. Range 47 W.

General Description
This Township is gently
rolling Prairie, covered
with Luxuriant grasses
of different Varieties, well
addapted to Graging or
agriculture,
No running
water in the Township
but water can be readily
had by digging from
8 to 20 ft. No timber

Town 28 N. Range 47 W.

List of Names

A list of the Names of the individuals employed, to assist in running, measuring and marking the lines and Corners, described in the foregoing field notes of Township No 28 North of the base line of Range No 47 West of 6th P.M. in Nebraska showing the respective Capacities in which they acted:

Chas Bryant	Chainman
H.B. McNulty	Chainman
C.L. Zehner	Rodman
A.B. Scott	Flagman

We hereby Certify that we assisted D.D. Stephenson Deputy Surveyor, surveying and subdividing Township No 28 North of the base line of Range 47 West of 6th P.M. in Nebraska and that said Township, has been in all respects to best of our knowledge & belief

Town 28 N. Range 47 W.

well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General, of dimensions, character, construction, and marking and in the manner as specifically described in the foregoing field notes.

Chas Bryant	Chainman
H.B. McNulty	Chainman
Chas L. Zehner	Rodman
A.B. Scott	Flagman

Subscribed and sworn to by the above named persons before me A Notary Public in and for Richardson County State of Nebraska, this 24th day of September 1879

Wm H. Simmons
Notary Public

Town 28 N. Range 47 W.

I, D. V. Stephenson deputy Surveyor do Solemnly Swear that in pursuance of a joint contract wherein S. M. Chapman D. V. Stephenson and S. C. McElroy are joint Contractors with George A Smith U.S. Surveyor General for the district of Nebraska and Iowa bearing date April 23rd 1879 I have well faithfully and truly in my own proper persons in strict conformity with the instructions, furnished by the Surveyor General, the surveying, Manual, and the Laws of the U.S. Surveyed all the parts or portions of Township No. 28 North of the base line of Range No. 47 West of the 6th P.M. in Nebraska as are represented in the foregoing field Notes, as having been surveyed under my direction and I do further solemnly Swear that all the corners of said surveys have been established and perpetuated in strict accordance with the surveying

Town 28 N. Range 47 W.

Manual, proper instructions and Special instructions of the Surveyor General, of dimensions character Construction and Marking in the Manner as specifically described in the foregoing field Notes, and that the foregoing, are the true and original field Notes of such Survey.

Daniel V. Stephenson
Deputy Surveyor

Subscribed by said D. V. Stephenson and Sworn to before me this 24th day of September 1879.

Amos C. Jennings
Notary Public
in and for Richardson
County, State of Nebraska.

Surveyor General's Office
Plattsmouth Neb. Jany 10 1880

The foregoing field notes of the Survey & Subdivision of Township No 28 North of the Base Line of Range No 47 West of the 6th P.M. in Nebraska, Executed by David V. Stephenson Deputy Surveyor, under joint Contract No 712 dated July 12 1879, in the month of September 1879: having been critically Examined the necessary Corrections & Explanations made, the said field notes and the surveys they describe, are hereby approved.

Geo S Smith
Surveyor General

General Land Office • Original Field Notes

Book Number

673

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.