# General Land Office • Original Field Notes

## Book Number

# 679

---

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

# Index Diagram
# Town 25 N. R. 48 W






Field Notes of the Survey
And
Subdivision of Township
No
25 North of the Base line
of
Range No 48 West of the 6th
Principal Meridian
in Nebraska
Executed by Stephen C. McCloy
U S Deputy Surveyor
under Joint Contract No 112
Dated July 12th 1879

Survey commenced Sept 6th 1879
Survey Completed Sept 10th 1879

List of Names of Assistants
A. M. Fairfield Chainman
John Goodridge Chainman
W Dweezy Mounts man
W J Staker Flagman

Town 25 N Range 48 W

To find the proper adjustment of my Compass for the subdivision of this Township I begin at the South East cor of Township No 25 North of Range No 48 West of 6th P M in Nebraska and run North on a blank line along the East boundary of Sec 36

Var 14°40' E

40.00 To 1/4 Sec cor

80.00 To Sec cor to Secs 25 & 36

Therefore my Compass is in proper adjustment

Town 25 N Range 48 W

| chs | |
|---|---|
| | From the Cor to Secs 35 & 36 on the South boundary of the Township (~~Post and~~ Mound with pits in good condition) I run North bet Secs 35 & 36 Ta 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 72.00 | Dry Drain course S E |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in S E pit for Cor to Secs 25. 26. 35. & 36 |

Janet Rolling
Civil 2nd Rate



Town 25 N Range 48 W

| chs | |
|---|---|
| | East bet Secs 25 & 36 Ta 14° 40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.34 | I intersected East boundary of Township at a point 25 chs South of the Cor to Secs 25 & 36 which is a mound with pits in good condition from which Cor I run South 89° 49' West on a true line bet Secs 25 & 36 Ta 14° 40' E |
| 40.17 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 40.34 | Cor to Secs 25. 26. 35. & 36 |

Janet Rolling
Civil 2nd Rate

Town 25 N Range 48 W

| Ch | North bet. Secs 25 & 26 Var 14° 40' E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Cedar Stake 2 x 2 in 2 ft long in 28 pit for Cor to Secs 23 x 24, 25 & 26 |

Jared Rolling
Civil 2nd Rate



Town 25 N Range 48 W

| Chs | East bet Sec 24 & 25 Var 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.06 | Intersected East boundary of Township at a point 8 Chs North of the Cor to Secs 24 & 25 which is a mound with pits on good witness from which Cor bears North 89° 57' West on a true line bet Secs 24 & 25 Var 14° 40' E |
| 40.03 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.06 | Cor to Secs 23, 24, 25 & 26 |

Jared Rolling
Civil 2nd Rate

Town 25 N Range 48 W

| chs | North bet Secs 23 & 24<br>Va 14° 40' E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in SE pit for Cor to Secs 13. 14. 23 & 24 |

Land Rolling
Soil 2nd Rate



Town 25 N Range 48 W

| chs | East bet Secs 13 & 24<br>Va 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.76 | Intersected East boundary of Township at Cor to Secs 13 & 24 which is a mound and pits in good condition from which Cor I run West on a true line bet Secs 13 & 24<br>Va 14° 40' E |
| 39.88 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 79.76 | Cor to Secs 13. 14. 23 & 24 |

Land Rolling
Soil 2nd Rate

Town 25 N Range 48 W

| Chs | North bet Secs 13 & 14 Va 14° 40' E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 48.00 | Dry Drain Course East |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18×24×12 in deep drove Cedar stake 2×2 in 2 ft long in SE pit for cor to secs 11.12.13 & 14 |

Janet Rolling
Soil 2nd Rate



Town 25 N Range 48 W

| Chs | East bet Secs 12 & 13 Va 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 sec cor |
| 75.00 | Dry Drain Course SE |
| 79.58 | Intersected East boundary of the Township at a point 8 lks South which is a mound with pits in good condition of the cor to secs 12 & 13 from which cor I run South 89° 57' West on a true line bet secs 12 & 13 Va 14° 40' E |
| 39.79 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 79.58 | cor to secs 11.12.13 & 14 |

Janet Rolling
Soil 2nd Rate

Town 25 N Range 48 W

| chs | North bet Secs 11 & 12 Va 14° 40' E |
|---|---|
| 20.00 | Dry Drain course East |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 60.00 | Dry Drain course East |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drone ceder stake 2×2 in 2 ft long in SE pit for cor to Secs 1.2.11 & 12 |

Land Rolling
Soil 2nd Rate

Town 25 N Range 48 W

| chs | East bet Secs 1 & 12 Va 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 sec cor |
| 59.00 | Dry Drain course South |
| 79.75 | Intersected East boundary of Township at a point 5 lks South of the cor to Secs 1 & 12 which is a mound with pits in good condition from which cor I run South 89° 58' West on a true line bet Secs 1 & 12 Va 14° 40' E |
| 39.87 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 79.75 | cor to Secs 1.2.11 & 12 |

Land Rolling
Soil 2nd Rate

Town 25 N Range 48 W

| chs | |
|---|---|
| | on random line North bet Secs 1 & 2 Var 14° 40' E |
| 40.00 | Set temporary ¼ Sec Cor |
| 79.60 | Intersected North boundary of Township at a point 24 lks East of the Cor to Secs 1 & 2 which was signed with stone in good condition from White Cor I run South 10' East on a true line bet Secs 1 & 2 Var 14° 40' E |
| 39.60 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for ¼ Sec Cor |
| 79.60 | Corner to Secs 1. 2. 11 & 12 |

Lund Rolling
Civil Lund Rate

Sept 6th 1879



Town 25 N Range 48 W

| chs | |
|---|---|
| | I run the cor to Secs 34 & 35 on the South boundary of the Township (a ~~Post and Mound~~ mound with pits in good condition) I run North bet Secs 34 & 35 Var 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for ¼ Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cedar stake 2x2 in 2 ft long in SE pit for Cor to Secs 26. 27. 34 & 35 |

Lund Rolling
Civil Lund Rate

Town 25 N Range 48 W

| chs | |
|---|---|
| | East bet Secs 26 & 35<br>Va 14° 40' E |
| 35.00 | Dry Drain course SE |
| 40.00 | Set temporary 1/4 Sec cor |
| 79.82 | Intersected N & S line at a point 20 links South of the cor to Secs 25. 26. 35 & 36<br>From which cor I run South 89° 51' West on a true line bet Secs 26 & 35<br>Va 14° 40' E |
| 39.91 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 79.82 | Cor to Secs 26. 27. 34 & 35 |

Land Rolling
Soil 2nd Rate



Town 25 N Range 48 W

| chs | |
|---|---|
| | North bet Secs 26 & 27<br>Va 14° 40' E |
| 28.00 | Dry Drain course SE |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove cedar stake 2x2 in 2 ft long in SE pit for cor to Secs 22. 23. 26 & 27 |

Land Rolling
Soil good 2nd Rate

Town 25 N Range 48 W

| chs | East bet Secs 23 & 26<br>Va 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 Sec cor |
| 80.10 | Intersected N & S line at a point 12 links North of the cor to Secs 23.24.25 & 26 from which cor I run North 89°55' West on a true line bet Secs 23 & 26<br>Va 14° 40' E |
| 40.05 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.10 | Cor to Secs 22.23.26 & 27 |

Land Rolling
Soil Good 2nd Rate



Town 25 N Range 48 W

| chs | North bet Secs 22 & 23<br>Va 14° 40' E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove Cedar Stake 2x2 in 2 ft long in SE pit for Cor to Secs 14.15.22 & 23 |

Land Rolling.
Soil Good 2nd Rate

Town 25 N Range 48 W

| chs | |
|---|---|
| | East bet Secs 14 & 23 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 40.26 | Intersected N & S line at a point 15 lks north of the cor to Secs 13.14.23 & 24 from which cor I run North 89° 57' W on a true line bet Secs 14 & 23 Var 14° 40' E |
| 40.13 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 40.26 | Cor to Secs 14.15.22 & 23 |

Land Rolling
Soil good 2nd Rate



Town 25 N Range 48 W

| chs | |
|---|---|
| | North bet Secs 14 & 15 Var 14° 40' E |
| 28.00 | Dry Drain course East |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep & Drove cedar Stake 2 x 2 in 2 ft long in S.E. pit for Cor to Sec. 10.11.14 & 15 |

Land Rolling
Soil good 2nd Rate

Town 25 N Range 48 W

| | | |
|---|---|---|
| 0 | chs | East bet Secs 11 & 14<br>Var 14° 40' E |
| 4 | 40.00 | Set temporary 1/4 Sec cor |
| 4 | 79.94 | Intersected N & S line at the cor to Secs 11.12.13 & 14<br>from which cor I run<br>West on a true line<br>bet Secs 11 & 14<br>Var 14° 40' E |
| 4 | 39.97 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 8 | 79.94 | Cor to Secs 10.11.14 & 15 |

Janet Rolling
Civil 2nd Rate



Town 25 N Range 48 W

| | |
|---|---|
| chs | North bet Secs 10 & 11<br>Var 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 46.00 | Dry Drain course S E |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in S E pit for cor to Secs 2.3.10 & 11 |

Janet Rolling
Civil 2nd Rate

Town 25 N Range 48 W

| chs | East bet Secs 2 & 11 Var 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 Sec cor |
| 68.00 | Dry Drain course S E |
| 79.82 | Intersected N & S line at a point 15 links North of the cor to Secs 1.2.11 & 12 From which cor I run North 89° 54' West on a true line bet Secs 2 & 11 Var 14° 40' E |
| 99.91 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 79.82 | Cor to Secs 2.3.10 & 11 |

Janet Rolling
Civil 2nd Rate



Town 25 N Range 48 W

| chs | North on random line bet Secs 2 & 3 Var 14° 40' E |
|---|---|
| 39.00 | Dry Drain course S E |
| 40.00 | Set temporary 1/4 Sec cor |
| 79.94 | Intersected North boundary of Township at a point 38 lks. which is a mound with pits in good condition West of the cor to Secs 2 & 3 from which cor I run South 16' West on a true line bet Secs 2 & 3 Var 14° 40' E |
| 99.94 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 79.94 | Cor to Secs 2.3.10 & 11 |

Janet Rolling
Civil 2nd Rate
Sept 7th 1879

Town 25 N Range 48 W

| chs | |
|---|---|
| | From the cor to Secs 33 & 34 on the South boundary of the Township (~~a Post and~~ Mound with pits, in good condition) I run North bet Secs 33 & 34 Ba 14° 40' E |
| 40.00 | Built Mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited Charcoal built Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Cedar Stake 2 x 2 in 2 ft long in SE pit for Cor to Secs 27, 28, 33 & 34 |

Land Rolling
Soil 2nd Rate



Town 25 N Range 48 W

| chs | |
|---|---|
| | East bet Secs 27 & 34 Ba 14° 40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.80 | Intersected N & S line at a point 12 links South of the Cor to Secs 26, 27, 34 & 35 from which Cor I run South 89° 45' West on a true line bet Secs 27 & 34 Ba 14° 40' E. |
| 39.90 | Built Mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.80 | Cor to Secs 27, 28, 33 & 34 |

Land Rolling
Soil 2nd Rate

Town 25 N Range 48 W

| Chs | North bet Secs 27 & 28 Va 14°40' E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 68.00 | Dry Drain Course S E |
| 80.00 | Deposite Charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep Crown Cedar Stake 2x2 in 2 ft long in S E pit for Cor to Secs 21, 22, 27 & 28 |

Jared Rolling
Civil 2nd Rate



Town 25 N Range 48 W

| Chs | East bet Secs 22 & 27 Va 14°40' E |
|---|---|
| 40.00 | Set temporary 1/4 Sec Cor |
| 50.00 | Dry Drain course S W |
| 60.24 | Intersected N & S line at a point 14 links North of the Cor to Secs 22, 23, 26 & 27 from which I run North 89° 54' West on a true line bet Secs 22 & 27 Va 14° 40' E |
| 40.12 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 40.24 | Cor to Secs 21, 22, 27 & 28 |

Jared Rolling
Civil 2nd Rate

Town 25 N Range 48 W

| Chs | |
|---|---|
| | North bet Secs 21 & 22<br>Var 14° 40' E |
| 40.00 | built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 40.00 | Deposite Charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep thru Cedar Stake 2x2 in 2 ft long in SE pit for cor to Secs 15, 16, 21 & 22 |

Janet Rolling
Civil 2nd Rate



Town 25 N Range 48 W

| Chs | |
|---|---|
| | East on say dam line bet Secs 15 & 22<br>Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 79.92 | Intersected N & S line at the cor to Secs 14, 15, 22 & 23 from Whitch cor I run West on a true line bet Secs 15 & 22<br>Var 14° 40' E |
| 39.96 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 79.92 | Cor to Secs 15, 16, 21 & 22 |

Janet Rolling
Civil 2nd Rate

Town 25 N Range 48 W

| chs | North bet Secs 15 & 16 Va 14°40'E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 50.00 | Dry Drain course East |
| 74.00 | Dry Drain course S E |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove cedar stake 2x2 in 2 ft long in SE pit for Cor to Secs 9.10.15 & 16 |

Land Rolling
Soil 2nd Rate

Town 25 N Range 48 W

| chs | East bet Secs 10 & 15 Va 14°40'E |
|---|---|
| 40.00 | Set temporary 1/4 sec cor |
| 80.24 | Intersected N & S line at a point 21 lks North of the cor to Secs 10.11.14 & 15 from Whitch cor I run North 89°51' West on a true line bet Secs 10 & 15 Va 14°40'E |
| 40.~~14~~ 12 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 80.24 | Cor to Secs 9.10.15 & 16 |

Land Rolling
Soil 2nd Rate

Town 25 N Range 48 W

| chs | North bet Secs 9 & 10 bn 14° 40' E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 70.00 | Dry Drain course S E |
| 80.00 | Deposite chs coal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Cedar Stake 2 x 2 in 2 ft long in S E pit for cor to Secs 3, 4, 9 & 10 |

Jared Rolling
Civil 2nd Rate



Town 25 N Range 48 W

| chs | East bet Secs 3 & 10 bn 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 Sec cor |
| 79.74 | Intersected N & S line at a point 8 links South of the cor to Secs 2, 3, 10 & 11 from which cor I run South 89° 57' West on a true line bet Secs 3 & 10 bn 14° 40' E |
| 97.87 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 79.74 | Cor to Secs 3, 4, 9 & 10 |

Jared Rolling
Civil 2nd Rate

Town 25 N Range 48 W

| chs | |
|---|---|
| | on random line North, bet Secs 3 & 4 Var 14° 40' E |
| 40.00 | Set Temporary 1/4 Sec cor |
| 79.02 | Intersected North boundary of 12 links East of the cor to Secs 3 & 4 which is a mound with pits in good condition from which Cor I run South 5 East on a true line bet Secs 3 & 4 Var 14° 40' E |
| 39.02 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 74.02 | Cor to Secs 3, 4, 9 & 10 |

Jared Rolling
Soil and Rule

Sept 8th 1879



Town 25 N Range 48 W

From the Cor to Secs 32 & 33 on the South Boundary of the Township (a ~~Post &~~ mound with pits in good condition)
I run North bet Secs 32 & 33 Var 14° 40' E

| | |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 60.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft ~~long~~ in S.E. pit for Cor to Secs 28, 29, 32 & 33 |

Jared Rolling Soil and Rule

| | | |
|---|---|---|
| ch | chs | East bet Secs 28 & 33 Var 14°40' E |
| 40 | 40.00 | Set temporary ¼ Sec Cor |
| 79 | 79.92 | Intersected N & S line at cor to Secs 27, 28, 33 & 34 from which Cor I run West on a true line bet Secs 28 & 33 Var 14°40' E |
| 39 | 39.96 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for ¼ Sec Cor |
| 79 | 79.92 | Cor to Secs 28, 29, 32 & 33 |

Jared Rolling
Civil 2nd Rate





| | |
|---|---|
| chs | North bet Secs 28 & 29 Var 14°40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for ¼ Sec Cor |
| 56.00 | Drain course SE |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cedar stake 2x2 in 2 ft long in bot pit for Cor to Secs 20, 21, 28 & 29 |

Jared Rolling
Civil 2nd Rate

Town 25 N Range 48 W

| chs | |
|---|---|
| | East bet secs 21 & 28 |
| 40.00 | Set temporary 1/4 sec cor |
| 79.84 | Intersected N & S line at a point 21 lks south of the cor to secs 21.22.27 & 28 from Whitch cor I run South 89° 51' West on a true line bet secs 21 & 28 Ver 14° 40' E |
| 39.92 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 79.84 | cor to secs 20.21.28 & 29 |

Land Rolling 1
Soil 2nd Rate

Town 25 N Range 48 W

| chs | |
|---|---|
| | North bet secs 20 & 21 Ver 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in SE pit for cor to secs 16.17.20 & 21 |

Land Rolling
Soil 2nd Rate

Town 25 N Range 48 W

| chs | |
|---|---|
| | East bet Secs 16 & 21 Var 14° 40' E |
| 40.00 | Set temporary ¼ Sec Cor |
| 80.14 | Intersected B L & line at a point 6 lks North of the Cor to Secs 15. 16. 21 & 22 from which Cor I run North 89° 57' West on a true line bet Secs 16 & 21 Var 14° 40' E |
| 40.07 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor |
| 80.14 | Cor to Secs 16. 17. 20 & 21 |

Land Rolling
Soil 2nd Rate



Town 25 N Range 48 W

| chs | |
|---|---|
| | North bet Secs 16 & 17 Var 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor |
| 68.00 | Drain course S E |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Cedar Stake 2 x 2 in 2 ft long in Sec pit for Cor to Secs 8. 9. 16 & 17 |

Land Rolling
Soil 2nd Rate

Town 25 N Range 48 W

| | Chs | |
|---|---|---|
| | | East bet Secs 9 & 16 Var 14° 40' E |
| 4 | 40.00 | Set temporary ¼ Sec cor |
| 79 | 80.24 | Intersected N & S line at a point 9 lks South of the cor to Secs 9. 10. 15 & 16 from which cor I run South 89° 50' West on a true line bet Secs 9 & 16 Var 14° 40' E |
| 3 | 40.12 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for ¼ Sec cor |
| 7 | 80.24 | Cor to Secs 8. 9. 16 & 17 |

Jared Rolling
Civil 2nd Rate



Town 25 N Range 48 W

| | Chs | |
|---|---|---|
| | | North bet Secs 8 & 9 Var 14° 40' E |
| | 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for ¼ Sec cor |
| | 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cedar stake 2x2 in 2 ft long in SE pit for cor to Secs 4. 5. 8 & 9 |

Jared Rolling
Civil 2nd Rate

Town 25 N Range 48 W

| chs | |
|---|---|
| | East bet secs 4 & 9 Va 14° 40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 42.00 | Drain course SE |
| 80.10 | Intersected N & S line at the cor to secs 3. 4. 9 & 10 from Whitch cor I run West on a true line bet secs 4 & 9 Va 14° 40' E |
| 40.05 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.10 | cor to secs 4. 5. 8 & 9 |

Fand Kolling
Soil 2nd Rate

Town 25 N Range 48 W

| chs | |
|---|---|
| | North on random line bet secs 4 & 5 Va 14° 40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 68.00 | Drain course SE |
| 78.36 | Intersected North boundary of the Township at a point 24 lks |
| condition | West of the cor to secs 4 & 5 which is a mound with pits in good from Whitch cor I run South 10' West on a true line bet secs 4 & 5 Va 14° 40' E |
| 38.36 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 78.36 | cor to secs 4. 5. 8 & 9 |

Fand Kolling
Soil 2nd Rate
Sept 9th 1879

Town 25 N Range 48 W

| chs | |
|---|---|
| | From the cor to Secs 31 & 32 on the South boundary of the Township (~~a Post~~ with pits Mound in good condition) |
| | I run North bet Secs 31 & 32 Var 14° 40' E |
| 40.00 | Built Mound of Earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pit 18 x 24 x 12 in deep above cedar stake 2 x 2 in 2 ft long in S E pit for cor to Secs 29. 30. 31 & 32 |

Land Rolling
Soil and Rate



Town 25 N Range 48 W

| chs | |
|---|---|
| | East on Boundary line bet Secs 29 & 32 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 80.04 | Intersected N & S line at a point 17 lks North of the cor to Secs 28. 29. 32 & 33 from White cor I run North 88° 53' West on a true line bet Secs 29 & 32 Var 14° 40' E |
| 40.02 | Built mound of Earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.04 | cor to Secs 29. 30. 31 & 32 |

Land Rolling
Soil and Rate

Town 25 N Range 48 W

| Chs | |
|---|---|
| | West bet Secs 30 & 31 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.10 | Intersected 6th Guide Meridian at a point 33 lks North of the cor to Secs 30 & 31 which is a mound with pits in good condition from which Cor I run North 89° 46' East on a true line bet Secs 30 & 31 Var 14° 40' E |
| 39.10 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.10 | Cor to Secs 29. 30. 31 & 32 |

Lund Rolling
Civil 2nd Rate



Town 25 N Range 48 W

| Chs | |
|---|---|
| | North bet Secs 29 & 30 Var 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in S E pit for Cor to Secs 19. 20. 29 & 30 |

Lund Rolling
Civil 2nd Rate

Town 25 N Range 48 W

| chs | |
|---|---|
| | East bet secs 20 & 29<br>Va 14°40'E |
| 40.00 | Set temporary 1/4 sec cor |
| 64.00 | Drain course SE |
| 79.80 | Intersected N & S line at a point 14 lks north of the cor to secs 20.21.28 & 29<br>from whitch cor I run<br>North 89°54' West on a true line bet secs 20 & 29<br>Va 14°40'E |
| 39.90 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.80 | cor to secs 19.20.29 & 30 |

Land Rolling
Soil 2nd Rate

Town 25 N Range 48 W

| chs | |
|---|---|
| | West bet secs 19 & 30<br>Va 14°40'E |
| 40.00 | Set temporary 1/4 sec cor |
| 78.20 | Intersected 6th Guide Meridian at a point 52 lks north of the cor to secs 19 & 30 which is a mound with pits in good condition<br>from whitch cor I run<br>North 89°38' East on a true line bet secs 19 & 30<br>Va 14°40'E |
| 38.20 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 78.20 | cor to secs 19.20.29 & 30 |

Land Rolling
Soil 2nd Rate

Town 25 N Range 48 W

| ch | |
|---|---|
| | North bet Secs 19 & 20<br>bra 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Cedar Stake 2 x 2 in 2 ft ~~high~~ in S.E. pit for Cor to Secs 17. 18. 19 & 20 |

Jared Rolling
Civil 2nd Rate



Town 25 N Range 48 W

| ch | |
|---|---|
| | East bet Secs 17 & 20<br>bra 14° 40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.48 | Intersected N & S line at a point 3 lks North of the Cor to Secs 16. 17. 20 & 21<br>from which Cor 9 run<br>North 89° 44' West on a true line bet Secs 17 & 20<br>bra 14° 40' E |
| 39.74 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.48 | Cor to Secs 17. 18. 19 & 20 |

Jared Rolling
Civil 2nd Rate

Town 25 N Range 48 W

| chs | West bet Secs 18 & 19<br>Va 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 Sec Cor |
| 78.40 | Intersected 6th Guide Meridian at a point 64 lks North of the cor to Secs 18 & 19 which is a Mound with pits in good Condition from Whitch Cor I run North 89° 31' East on a true line bet Secs 18 & 19<br>Va 14° 40' E |
| 38.40 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 78.40 | Cor to Secs 17. 18. 19 & 20 |

Land Rolling
Soil 2nd Rate



Town 25 N Range 48 W

| chs | North bet Secs 17 & 18<br>Va 14° 40' E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove cedar stake 2x2 in 2 ft long for cor to Secs 7. 8. 17 & 18 |

Land Rolling
Soil 2nd Rate

Town 25 N Range 48 W.

| chs | |
|---|---|
| | East bet Secs 8 & 17 Var 14° 40' E |
| 41.00 | Set temporary 1/4 Sec Cor |
| 70.50 | Drain course S E |
| 79.68 | Intersected N & S line set a point 10 lks South of the Cor to Secs 8.9.16 & 17 from which cor I run South 89° 56' West on a true line bet Secs 8 & 17 Var 14° 40' E |
| 39.84 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 79.68 | Cor to Secs 7.8.17 & 18 |

Jared Rolling
Civil 2nd Rate



Town 25 N Range 48 W

| chs | |
|---|---|
| | West bet Secs 7 & 18 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 77.54 | Intersected 6th Meridian at a point 80 lks North of the Cor to Secs 7 & 18 which is a mound well pitted in good condition from which cor I run North 89° 26' East on a true line bet Secs 7 & 18 Var 14° 40' E |
| 37.54 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 77.54 | Cor to Secs 7.8.17 & 18 |

Jared Rolling
Civil 2nd Rate

Town 25 N Range 48 W

| chs | North bet Secs 7 & 8<br>Ran 14°40' E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in the pit for Cor to Secs 5.6.7 & 8 |

Land Rolling
Soil 2nd Rate



Town 25 N Range 48 W

| chs | East bet Secs 5 & 8<br>Ran 14°40' E |
|---|---|
| 12.00 | Drain course S E |
| 40.00 | ~~Bet~~ temporary 1/4 Sec Cor |
| 79.92 | Intersected N & S line at the Cor to Secs 4, 5, 8 & 9<br>from Witness Cor I run West on a true line bet Secs 5 & 8<br>Ran 14°40' E |
| 39.96 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 79.92 | Cor to Secs 5.6.7 & 8 |

Land Rolling
Soil 2nd Rate

Town 25 N Range 48 W

| chs | |
|---|---|
| | West bet Secs 6 & 7 Var 14°40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 77.08 | Intersected 6th Guide Meridian at a point 100 lks North of the Cor to Secs 6 & 7 which is a mound with pits on good condition from which Cor I run North 89°17' East on a true line bet Secs 6 & 7 Var 14°40' E |
| 37.08 | Built mound of Earth 2 ft high from pits 18×24×12 in desh for 1/4 Sec Cor |
| 77.08 | Cor to Secs 5.6.7 & 8 |

Jared Rolling
Civil 2nd Rate



Town 25 N Range 48 W

| chs | |
|---|---|
| | North on random line bet Secs 5 & 6 Var 14°40' E |
| 20.00 | Drain Course S E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 77.51 | Intersected North boundary of the Township at a point 48 lks West of the Cor to Secs 5 & 6 which is a mound with pits on good condition from which Cor I run |
| | South 21' West on a true line bet Secs 5 & 6 Var 14°40' E |
| 37.51 | Built mound of Earth 2 ft high from pits 18×24×12 in desh for 1/4 Sec Cor |
| 77.51 | Cor to Secs 5.6.7 & 8 |

Jared Rolling
Civil 2nd Rate
Sept 10th 1879

Town 25 N Range 48 W

General Description

This Township is all nice Rolling Pararie with a good Quel Rate soil

There are several Dry drains running through it from North West to South East but no liveing water the grass is good no timber

A List of the Names of the individ-
-vall employed to assist in
Mesureing and Marking the lines
and courses described in the
foregoing Field Notes of Township
No 25 North Range No 48 West of the
6th P.M. in Nebraska. Showing
the Respective capacaties in whitch
they acted

A. McFairfield Chainman
John Goodridge Chainman
W Sweezy Mounds man
W. J. Stuhr Flagman

We hereby Certify
that we assisted Stephen C.
McElroy U.S. Deputy Surveyor
in surveying and Subdividing
Township No 25 North of the base
line of Range No 48 West of 6th
Principal Meridian in Nebraska
and that said Township has been
in all respects to the best of
our Knowledge and belief well
and faithfully Surveyed

and the boundary monuments
planted according to the instru-
-ctions furnished by the Surveyor
General of dimensions
character construction
and Marking and in
the manner specificaly
described in the foregoing
Field Notes

A McFairfield Chainman
John Goodridge Chainman
W Sweezy Mounds man
W. J. Stuhr Flagman

Subscribed and sworn to by
the above persons before me a
Notary Public in the Cheyenne
Co. Neb this 27th day of September 1879

[illegible]
Notary Public

I Stephen. C. McElroy
Deputy Surveyor do solemnly
that in pursuance of a joint
Contract wherein Samuel. M.
Chapman. David. W. Stephenson
and Stephen. C. McElroy are
joint contractors with
George. S. Smith U.S. Surveyor
General for the District of
Nebraska and Iowa bearing
date July 12 1879
I have well ~~and~~ faithfully and
truly in my own proper person and in
strict conformity with the instru-
ctions furnished by the Surveyor
General the Surveying Manual
and the laws of the U S Surveyed
all the parts and portions of
Township No 25 North of Range No
48 West of 6th P M in Nebraska
as are represented in the foregoing
Field Notes as having been
Surveyed under my direction
and

I do further solemnly swear
that the corners of said Survey
have been established and perpet
uated in strict accordance with
the Surveying Manual printed
instructions and special instru
ctions of the Surveyor General
of dimensions character construc
tion and marking and in the
manner as specifically described
in the foregoing Field Notes and
that the foregoing are the true
and original Field Notes of
said Survey

Stephen C. McElroy
Deputy Surveyor

Subscribed in my presence and
sworn to before me this 29th day
of September A D 1879

[illegible]
Notary Public

Surveyor General's Office
Plattsmouth Neb Jany 10th 1880

The foregoing field Notes of the Survey and Subdivision of Township No 25 North of the Base Line, of Range No 48 West of the 6th P.M. in Nebraska, Executed by S. C. McElroy Deputy Surveyor under Contract No 112 dated July 12, 1879, in the month of September 1879, having been critically Examined the necessary corrections and Explanations made, the said field notes and the surveys they describe are hereby approved

Geo A Smith
Surveyor General

Index Diagram

Town 26 N. R. 48 W

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 6 | 60 | 5 | 44 | 4 | 33 | 3 | 22 | 2 | 11 | 1 |
| 59 | | 58 | | 43 | | 32 | | 21 | | 10 |
| 7 | 57 | 8 | 42 | 9 | 31 | 10 | 20 | 11 | 9 | 12 |
| 56 | | 55 | | 41 | | 30 | | 19 | | 8 |
| 18 | 54 | 17 | 40 | 16 | 29 | 15 | 18 | 14 | 7 | 13 |
| 53 | | 52 | | 39 | | 28 | | 17 | | 6 |
| 19 | 51 | 20 | 38 | 21 | 27 | 22 | 16 | 23 | 5 | 24 |
| 50 | | 49 | | 37 | | 26 | | 15 | | 4 |
| 30 | 48 | 29 | 36 | 28 | 25 | 27 | 14 | 26 | 3 | 25 |
| 47 | | 46 | | 35 | | 24 | | 13 | | 2 |
| 31 | 45 | 32 | 34 | 33 | 23 | 34 | 12 | 35 | 1 | 36 |

Field Notes
of
the Survey and Subdivision
of
Township No 26 N Range No 48 W
of 6th Principal Meridian
in Nebraska
Executed by
Stephen C. McElroy U S Deputy
Surveyor
Under Joint Contract
No 112 dated July 12th 1879

Survey commenced Sept 11th 1879

Survey completed 15th 1879

A list of names of
Assistants
A. McC. Fairfield Chainman
John Goodridge Chainman
W Sweezy Mounds man
W. D. Stuber Flagman

Town 26 N Range 48 W

To find the proper adj'ustment of my compass for the subdivis-ion of this Township I begin at the South East cor of the Township and run North on a blank line along the East boundary of Sec 36
Va 14° 40' E

40.00 To the 1/4 sec cor
80.04 To the cor to secs 25 & 36

Therefore my compass is in proper adj'ustment

Town 26 N Range 48 W

| | |
|---|---|
| Chs | From the Cor to Secs 35 & 36 on the South boundary of the Township (~~a Post~~ Mound with pits in good condition) |
| | I run North bet Secs 35 & 36 Var 14° 40' E |
| 40.00 | Built Mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 77.20 | Drain course S E |
| 80.00 | Deposited charcoal built Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Stone Cedar Stake 2 x 2 in 2 ft long in S E pit for Cor to Secs 25. 26. 35 & 36 |

Jared Rolling
Civil Engineer



Town 26 N Range 48 W

| | |
|---|---|
| Chs | East on random line bet Secs 25 & 36 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.90 | Intersected East boundary of the Township at a point 7 lks South of the Cor to Secs 25 & 36 which is a mound with pits in good condition from which Cor I run South 89° 57' West on a true line bet Secs 25 & 36 Var 14° 40' E |
| 39.95 | Built Mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.90 | Cor to Secs 25. 26. 35 & 36 |

Jared Rolling
Civil Engineer

## Town 26 N Range 48 W

| chs | |
|---|---|
| | North bet secs 25 & 26<br>Va 14°40'E |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 55.50 | Drain course SE |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18×24×12 in deep Drove Cedar Stake 2×2 in 2 ft long in SE pit for cor to secs 23.24.25 & 26 |

Lund Rolling
Soil 2nd Rate

## Town 26 N Range 48 W

| chs | |
|---|---|
| | East on random line bet secs 24 & 25<br>Va 14°40'E |
| 40.00 | Set temporary 1/4 sec cor |
| 80.10 | Intersected East boundary of the Township at a point 20 lks South of the cor to secs 24 & 25 which is a mound with pits in good condition from which cor I run South 89°51' West on a true line bet sec 24 & 25<br>Va 14° 40'E |
| 40.05 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 80.10 | Cor to secs 23.24.25 & 26 |

Lund Rolling
Soil 2nd Rate

Town 26 N Range 48 W

| chs | |
|---|---|
| | North bet Secs 23 & 24 run 14°40' E |
| 40.00 | Built mound of Earth 2 ft high from pit 18×24×12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pit 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in S E pit for cor to Secs 13.14.23 & 24 |

Jared Rolling
Civil 2nd Rate



Town 26 N Range 48 W

| chs | |
|---|---|
| | on random line East bet Secs 13 & 24 run 14°40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.92 | Intersected East boundary of the Township at a point 10 lks North of the cor to Secs 13 & 24 which is a mound with pits in good condition from which cor I run North 89°56' West on a true line bet Secs 13 & 24 run 14°40' E |
| 39.96 | Built mound of Earth 2 ft high from pit 18×24×12 in deep for 1/4 Sec cor |
| 79.92 | Cor to Secs 13.14.23 & 24 |

Jared Rolling
Civil 2nd Rate

Town 26 N Range 48 W

| Chs | |
|---|---|
| | North bet secs 13 & 14 Va 14°40' E |
| 22.00 | Drain course S E |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in S E pit for cor to secs 11.12.13 & 14 |

Land Rolling
Soil 2nd Rate

Town 26 N Range 48 W

| Chs | |
|---|---|
| | East on random line bet secs 12 & 13 Va 14°40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.70 | Intersected East boundary of the Township at a point 20 lks South of the cor to secs 12 & 13 which is a mound with pits in good condition from which cor I run South 89°51' West on a true line bet secs 12 & 13 Va 14°40' E |
| 39.85 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 79.70 | Cor to secs 11.12.13 & 14 |

Land Rolling
Soil 2nd Rate

## Town 26 N Range 48 W

| Chs | |
|---|---|
| | North bet Secs 11 & 12<br>Va 14°40'E |
| 23.00 | Drain course SE |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cedar stake 2x2 in 2 ft long in SE pit for cor to Secs 1.2.11 & 12 |

Fund Rolling
Soil 2nd Rate

## Town 26 N Range 48 W

| Chs | |
|---|---|
| | East on random line bet Secs 1 & 12<br>Va 14°40'E |
| 8.08 | Drain course SE |
| 40.00 | Set temporary 1/4 sec cor |
| 80.30 | Intersected East boundary of Township at the cor to Secs 1 & 12 which is a mound with pits in good condition from which cor I run<br>West on a true line bet Secs 1 & 12<br>Va 14°40'E |
| 40.15 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 80.30 | cor to Secs 1.2.11 & 12 |

Fund Rolling
Soil 2nd Rate

| | |
|---|---|
| chs | on random line<br>North, bet Secs 1 & 2<br>Var 14° 40' E |
| 5.00 | Drain course SE |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.60 | Intersected North boundary of Township 26 Rs West of the Cor to Secs 1 & 2 where is a mound with pits in good condition<br>from which Cor I run<br>South 15' West on a true line bet Secs 1 & 2<br>Var 14° 40' E |
| 39.60 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.60 | Cor to Secs 1. 2. 11 & 12 |

Jared Rolling
Civil 2nd Rate
Sept 11th 1879





| | |
|---|---|
| chs | From the Cor to Secs 34 & 35 on the South boundary of the Township (~~a Post &~~ with pits mound in good condition)<br>I run North bet Secs 34 & 35<br>Var 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Cedar Stake 2 x 2 in 2 ft long in SE pit for Cor to Secs 26. 27. 34 & 35 |

Jared Rolling
Civil 2nd Rate

## Town 26 N Range 48 W

| chs | |
|---|---|
| | East random line bet secs 26 & 35 Va 14° 40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 53.00 | Drain course SE |
| 79.64 | Intersected N & S line at a point 21 lks South of the cor to secs 25, 26, 35 & 36 from Whitch cor I run South 89° 51' West on a true line bet secs 26 & 35 Va 14° 40' E |
| 39.82 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 79.64 | Cor to secs 26, 27, 34 & 35 |

Jared Rolling
Soil 2nd Rate

## Town 26 N Range 48 W

| chs | |
|---|---|
| | North bet secs 26 & 27 Va 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 46.50 | Drain course SE |
| 80.00 | Deposited charcoal built mound of Earth from pits 18 x 24 x 12 in deep drove Cedar Stake 2 x 2 in 2 ft long in SE pit for cor to secs 22, 23, 26 & 27 |

Jared Rolling
Soil 2nd Rate

| Chs | |
|---|---|
| | on random line East, bet Secs 23 & 26 Var 14°40' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 62.00 | Drain Course S E |
| 70.50 | Same Drain course N E |
| 76.00 | Same Drain course S W |
| 80.10 | Intersected N & S line at a point 21 lks North of the cor to Secs 23, 24, 25 & 26 from which the cor I run North 89°51' West on a true line bet Secs 23 & 24 Var 14°40' E |
| 40.05 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.10 | Cor to Secs 22, 23, 26 & 27 |

Jared Rolling
Civil 2nd Rate





| Chs | |
|---|---|
| | North bet Secs 22 & 23 Var 14°40' E |
| 10.00 | Drain course East |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in S E pit for cor to Secs 14, 15, 22 & 23 |

Jared Rolling
Civil 2nd Rate

Town 26 N Range 48 W

| Chs | |
|---|---|
| | on random line East, bet Secs 14 & 23 Cor 14°40' E |
| 40.00 | Set temporary ¼ Sec Cor |
| 80.26 | Intersected N & S line at a point 14 lks North of the Cor to Secs 13, 14, 23 & 24 from which Cor I run North 89°54' West on a true line bet Secs 14 & 23 |
| 40.13 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor |
| 80.26 | Cor to Secs 14, 15, 22 & 23 |

Jand Rolling
Civil 2nd Rate



Town 26 N Range 48 W

| Chs | |
|---|---|
| | North bet Secs 14 & 15 Cor 14°40' E |
| 31.00 | Drain course East |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep stone center stake 2 x 2 in 2 ft long in SE pit for Cor to Cors 10, 11, 14 & 15 |

Jand Rolling
Civil 2nd Rate

| Chs | |
|---|---|
| | on random line East bet Secs 11 & 14 bra 14°40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.50 | Intersected N & S line at a point 28 lks North of the cor to Secs 11, 12, 13 & 14 from which cor I run North 89°48' West on a true line bet Secs 11 & 14 bra 14°40' E |
| 40.25 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 80.50 | Cor to Secs 10, 11, 14 & 15 |

Jared Rolling
Civil 2nd Rate



Town 26 N Range 48 W

| Chs | |
|---|---|
| | North bet Secs 10 & 11 bra 14°40' E |
| 20.50 | Drain course East |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 60.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in SE pit for cor to Secs 2, 3, 10 & 11 |

Jared Rolling
Civil 2nd Rate

Town 26 N Range 48 W

| chs | on random line East, bet Secs 2 & 11 Var 14°40' E |
|---|---|
| 40.00 | Set temporary ¼ Sec Cor |
| 79.84 | Intersected N & S line at cor to Secs 1.2.11 & 12 from which cor I run West on a true line bet Secs 2 & 11 Var 14°40' E |
| 39.92 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor |
| 79.84 | Cor to Secs 2.3.10 & 11 |

James Rolling
Civil 2nd Rate

Town 26 N Range 48 W

| chs | on random line North, bet Secs 2 & 3 Var 14°40' E |
|---|---|
| 18.00 | Drain course East |
| 40.00 | Set temporary ¼ Sec Cor |
| 78.26 | Intersected North boundary of the Township at a point 64 links west of the cor to Secs 2 & 3, which is a mound with pits in good condition from which cor I run South 27' West on a true line bet Secs 2 & 3 Var 14°40' E |
| 38.26 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor |
| 78.26 | Cor to Secs 2.3.10 & 11 |

James Rolling
Civil 2nd Rate
Sept 12th 1879

Town 26 N Range 48 W

| | |
|---|---|
| chs | From the cor to Secs 33 & 34 on the South boundary of the Township (a Post & Mound in Good condition) I run North bet Secs 33 & 34 Var 14° 40' E |
| 40.00 | Built Mound of Earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 in 2 ft long in 28 pit for cor to Secs 27, 28, 33 & 34 |

Jared Rolling
Civil Engr State



Town 26 N Range 48 W

| | |
|---|---|
| | on random line |
| chs | East bet Secs 27 & 34 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 79.78 | Intersected N & S line at a point 26 lks South of the cor to Secs 26. 27. 34 & 35 from which cor I run South 89° 49' West on a true line bet Secs 27 & 34 Var 14° 40' E |
| 39.89 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 79.78 | cor to Secs 27, 28, 33 & 34 |

Jared Rolling
Civil Engr State

Town 26 N Range 48 W

| | |
|---|---|
| chs | North bet Secs 27 & 28 run 14°40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 63.00 | Drain course East |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in the pit for cor to Secs 21. 22. 27 & 28 |

Jared Rolling
Civil and Rute



Town 26 N Range 48 W

| | |
|---|---|
| chs | on random line East bet Secs 22 & 27 run 14°40' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 79.40 | Intersected N & S line at a point 12 chs South of the cor to Secs 22, 23, 26 & 27 from which cor I run South 89°55' West on a true line bet Secs 22 & 27 run 14°40' E |
| 39.80 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 79.40 | cor to Secs 21. 22. 27 & 28 |

Jared Rolling
Civil and Rute

Town 26 N Range 48 W

| chs | |
|---|---|
| | North bet Secs 21 & 22 Ran 14°40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 69.00 | Drain course S E |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in S E pit for cor to Secs 15. 16. 21 & 22 |

James Rolling
Civil 2nd Rate



Town 26 N Range 48 W

| chs | |
|---|---|
| | on random line East bet Secs 15 & 22 Ran 14°40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 80.22 | Intersected N & S line at a point 26 lks North of the cor to Secs 14. 15. 22 & 23 from Whitch cor I run North 89°49' West on a true line bet Secs 15 & 22 Ran 14°40' E |
| 40.11 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.22 | Cor to Secs 15. 16. 21 & 22 |

James Rolling
Civil 2nd Rate

## Town 26 N Range 48 W

| chs | |
|---|---|
| | North bet Secs 15 & 16<br>Va 14°40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in SE pit for cor to Secs 9.10.15 & 16 |

Jand Rolling
Soil 2nd Rate

## Town 26 N Range 48 W

| chs | |
|---|---|
| | on random line<br>East bet Secs 10 & 15<br>Va 14°40' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 79.76 | Intersected N & S line at a point 27 lks South of the cor to Secs 10.11.14 & 15<br>from whitch cor I run South 89°48' West on a true line bet Secs 10 & 15<br>Va 14°40' E |
| 39.88 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 79.76 | Cor to Secs 9.10.15 & 16 |

Jand Rolling
Soil 2nd Rate

Town 26 N Range 48 W

| Chs | |
|---|---|
| | North bet Secs 9 & 10 Ran 14°40' E |
| 19.50 | Drain course East |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 89.05 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in Sec pit for Cor to Secs 3.4.9 & 10 |

Jared Rolling
Civil 2nd Rate



Town 26 N Range 48 W

| Chs | |
|---|---|
| | on random line East bet Secs 3 & 10 Ran 14°40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.32 | Intersected N & S line at a point 36 lks North of the Cor to Secs 2.3.10 & 11 from which Cor I run North 89°45' West on a true line bet Secs 3 & 10 Ran 14°40' E |
| 49.16 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 80.32 | Cor to Secs 3.4.9 & 10 |

Jared Rolling
Civil 2nd Rate

Town 26 N Range 48 W

| Ch | Ch | |
|---|---|---|
| | | North on random line bet Secs 3 & 4 Va 14°40'E |
| 40 | 40.00 | Set temporary 1/4 Sec cor |
| 77 | 77.19 | Intersected North boundary of the Township at a point 16 lks West of the cor to Secs 3 & 4 which is a Mound with pits in good Condition from which cor I run South 7' West on a true line bet Secs 3 & 4 Va 14°40'E |
| 3 | 37.19 | Built Mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 7 | 77.19 | cor to Secs 3.4.9 & 10 |

Jared Rolling
Soil 2nd Rate

Sept 13th 1879

Town 26 N Range 48 W

| Ch | |
|---|---|
| | From the cor to Secs 32 & 33 on the South boundary of the Township ( ~~a Post~~ & Mound with pits in good condition) I run North bet Secs 32 & 33 Va 14°40'E |
| 40.00 | Built Mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.00 | Deposited Charcoal built Mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove Cedar Stake 2x2 in 2 ft long in SE pit for cor to Secs 28.29.32 & 33 |

Jared Rolling
Soil 2nd Rate

Town 26 N Range 48 W

| chs | chs | |
|---|---|---|
| | | East on random line bet secs 28 & 33 Va 14°40' E |
| 40 | 40.00 | Set temporary 1/4 sec cor |
| 77 | 79.~~40~~ 80 | Intersected N & S line at a point 33 lks North of the cor to secs 27, 28, 33 & 34 from Whitch cor I run North 89°46' West on a true line bet secs 28 & 33 Va 14°40' E |
| 3 | 39.90 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 7 | 79.80 | Cor to secs 28, 29, 32 & 33 |

Land level
Soil 2nd Rate



Town 26 N Range 48 W

| chs | |
|---|---|
| | North bet secs 28 & 29 Va 14°40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 40.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in S E pit for cor to secs 20, 21, 28 & 29 |

Land Rolling
Soil 2nd Rate

Town 26 N Range 48 W

| chs | |
|---|---|
| | on random line East, bet Secs 21 & 28 Var 14°40' E |
| 40.50 | Drain course NE |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.20 | Intersected N & S line at a point 26 lks South of the Cor to Secs 21, 22, 27 & 28 from which Cor I run South 89°49' West on a true line bet Secs 21 & 28 Var 14°40' E |
| 40.10 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.20 | Cor to Secs 20, 21, 28 & 29 |

Jared Rolling
Civil Engr Route



Town 26 N Range 48 W

| chs | |
|---|---|
| | North bet Secs 20 & 21 Var 14°40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 47.00 | Drain course NE |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in SE pit for Cor to Secs 16 17, 20 & 21 |

Jared Rolling
Civil Engr Route

Town 26 N Range 48 W

| chs | |
|---|---|
| | East on random line bet Secs 16 & 21 Va 14° 40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 59.50 | Drain course S E |
| 80.14 | Intersected N & S line at a point 18 lks North of the cor to Secs 15. 16 21 & 22 from which cor I run North 89° 52' West on a true line bet Secs 16 & 21 Va 14° 40' E |
| 40.07 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.14 | Cor to Secs 16. 17. 20 & 21 |

Land Rolling
Soil and Rate

✓



Town 26 N Range 48 W

| chs | |
|---|---|
| | North bet Secs 16 & 17 Va 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 50.00 | Drain course S E |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in S E pit for cor to Secs 8. 9. 16 & 17 |

Land Rolling
Soil and Rate

✓

| Chs | |
|---|---|
| | on random line East, bet Secs 9 & 16 Var 14°40' E |
| 40.00 | Set temporary ¼ Sec Cor |
| 80.26 | Intersected N & S line at a point 33 lks North of the cor to Secs 9.10.15 & 16 from which cor I run North 89° 46' West on a true line bet Secs 9 & 16 Var 14°40' E |
| 40.13 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for ¼ Sec Cor |
| 80.26 | Cor to Secs 8.9.16 & 17 |

Land Rolling
Soil and Rate



Town 26 N Range 48 W

| Chs | |
|---|---|
| | North bet Secs 8 & 9 Var 14°40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for ¼ Sec Cor |
| 54.00 | Drain course S E |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in SE pit for Cor to Secs 4.5.8 & 9 |

Land Rolling
Soil and Rate

## Town 26 N Range 48 W

| chs | | chs | |
|---|---|---|---|
| | | | on random line |
| | | | East bet secs 4 & 9 |
| | | | Va 14°40'E |
| 40 | | 40.00 | Set temparary 1/4 sec cor |
| 77 | | 79.92 | Intersected N & S line at a point 30 lks North of the cor to secs 3.4.9 & 10 from which cor I run North 89°47' West on a true line bet secs 4 & 9 Va 14°40'E |
| 3 | | 39.96 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 7 | | 79.92 | Cor to secs 4.5.8 & 9 |

Fanel Rolling
Soil 2nd Rate

## Town 26 N Range 48 W

| chs | | chs | |
|---|---|---|---|
| | | | on random line |
| | | | North bet secs 4 & 5 |
| | | | Va 14°40'E |
| 40.00 | | 40.00 | Set temporary 1/4 sec cor |
| 76.21 | | 76.21 | Intersected North boundary of the Township at a point ~~48~~ 480 lks West of the cor to secs 4 & 5 which is a mound with pits in good condition from which cor I run South 21' West on a true line bet secs 4 & 5 Va 14°40'E |
| 36.21 | | 36.21 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 76.21 | | 76.21 | Cor to secs 4.5.8 & 9 |

Fanel Rolling
Soil 2nd Rate

Sept 14th 1879

Town 26 N Range 48 W

| | |
|---|---|
| chs | From the cor to secs 31 & 32 on the South boundary of the Township (~~a Post~~ & mound with pits in good condition) |
| | I run North bet secs 31 & 32 |
| | Vis 14°40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 80.00 | Deposited Charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in S.E. pit for cor to secs 29.30.31 & 32 |
| | Land level |
| | Soil 1st Rate |

Town 26 N Range 48 W

| | |
|---|---|
| chs | East on random line bet secs 29 & 32 |
| | Vis 14°40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 80.18 | Intersected N & S line at a point 24 lks North of the cor to secs 28.29.32 & 33 |
| | from which cor I run |
| | North 89°50' West on a true line bet secs 29 & 32 |
| | Vis 14°40' E |
| 40.09 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 80.18 | Cor to secs 29.30.31 & 32 |
| | Land level |
| | Soil 1st Rate |

Town 26 N Range 48 W

| Chs | |
|---|---|
| | West on random line bet Secs 30 & 31 Va 14° 40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 75.42 | Intersected 6th Guide Meridian at a point 110 lks North of the Cor to Secs 30 & 31 which is a Mound with pits in good condition from Whitch Cor I run North ~~89°~~ N. 89°10' E. East on a true line bet Secs 30 & 31 Va 14° 40' E |
| 35.42 | Built Mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 75.42 | Cor to Secs 29. 30. 31 & 32 |

Land Level
Soil 2nd Rate

Town 26 N Range 48 W

| Chs | |
|---|---|
| | North bet Secs 29 & 30 Va 14° 40' E |
| 40.00 | Built Mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 67.00 | Drain course East |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in SE pit for Cor to Secs 19. 20. 29 & 30 |

Land Rolling
Soil 2nd Rate

## Town 26 N Range 48 W

| chs | |
|---|---|
| | East on random line bet secs 20 & 29 Var 14°40'E |
| 40.00 | Set temporary 1/4 sec cor |
| 71.00 | Drain course North |
| 79.74 | Intersected N & S line at the cor to secs 20.21.28 & 29 from Whitch cor I. run West on a true line bet secs 20 & 29 Var 14°40'E |
| 39.87 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 79.74 | Cor to secs 19.20.29 & 30 |

Fund Rolling
Soil 2nd Rate

## Town 26 N Range 48 W

| chs | |
|---|---|
| | West on random line bet secs 19 & 30 Var 14°40'E |
| 20.00 | Drain course SE |
| 40.00 | Set temporary 1/4 sec cor |
| 74.12 | Intersected 6th Guide Meridian at a point 238 lks North of the cor to secs 19 & 30 ~~which is a mound with pits in good Auburn~~ from Whitch cor I run North 88°10' East on a true line bet secs 19 & 30 Var 14°40'E |
| 34.12 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 74.12 | Cor to secs 19.20.29 & 30 |

Fund Rolling
Soil 2nd Rate

| chs | |
|---|---|
| | North bet Sec 19 & 20 Var 14°40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep & one cedar stake 2x2 in 2 ft long in SE pit for Cor to Sec 17, 18, 19 & 20 |

Jared Rolling
Civil 2nd Rate



Town 26 N Range 48 W

| chs | |
|---|---|
| | on random line East bet Sec 17 & 20 Var 14°40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.68 | Intersected N & S line at a point 26 lks South of the Cor to Sec 16, 17, 20 & 21 from which Cor I run South 89°49' West on a true line bet Sec 17 & 20 Var 14°40' E |
| 39.84 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 79.68 | Cor to Sec 17, 18, 19 & 20 |

Jared Rolling
Civil 2nd Rate

Town 26 N Range 48 W

| chs | |
|---|---|
| | West on random line bet secs 18 & 19 Va 14°40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.16 | Intersected 6th Guide Meridian at a point 928 lks North of the cor to secs 18 & 19 which is a mound with pits in good condition from which cor I run North 87°26' East on a true line bet secs 18 & 19 Va 14°40' E |
| 33.16 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 73.16 | Cor to secs 17, 18, 19 & 20 |

Land Rolling
Soil 2nd Rate

Town 26 N Range 48 W

| chs | |
|---|---|
| | North bet secs 17 & 18 Va 14°40' E |
| 37.50 | Drain course N E |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in SE pit for cor to secs 7, 8, 17 & 18 |

Land Rolling
Soil 2nd Rate

## Town 26 N Range 48 W

| Chs | |
|---|---|
| | East on random line bet secs 8 & 17 Va 14°40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.36 | Intersected N & S line at a point 30 lks North of the cor to secs 8.9.16 & 17 from Whitch cor I run North 89°47' West on a true line bet secs 8 & 17 Va 14°40' E |
| 39.68 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 79.36 | Cor to secs 7.8.18 & 17 |

Land Rolling
Soil 2nd Rate

## Town 26 N Range 48 W

| Chs | |
|---|---|
| | West on random line bet secs 7 & 18 Va 14°40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 71.66 | Intersected 6th Guide Meridian at a point 418 lks North of the cor to secs 7 & 18 which is a mound with pits in good condition from Whitch cor I run North 86°40' East on a true line bet secs 7 & 18 Va 14°40' E |
| 31.66 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 71.66 | Cor to secs 7.8.17 & 18 |

Land Rolling
Soil 2nd Rate

Town 26 N Range 48 W

| chs | |
|---|---|
| | North bet secs 7 & 8<br>Va 14°40'E |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 45.00 | Drain course East |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in S E pit for cor to secs 5.6.7 & 8 |

Land Rolling
Soil 2nd Rate

Town 26 N Range 48 W

| chs | |
|---|---|
| | East on random line bet secs 5 & 8<br>Va 14°40'E |
| 17.00 | Drain course S E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.62 | Intersected N & S line at a point 12 lks South of the cor to secs 4.5.8 & 9<br>from which cor I run<br>South 89°55' West on a true line bet secs 5 & 8<br>Va 14°40'E |
| 39.81 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 79.62 | Cor to secs 5.6.7 & 8 |

Land Rolling
Soil 2nd Rate

on random line

| | |
|---|---|
| ch | West, bet Secs 6 & 7 Var 14°40' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 70.06 | Intersected 6th Guide Meridian West at a point 488 lks North of the cor to Secs 6 & 7 which is a mound with pits in good condition from which cor I run North 86°00' East on a true line bet Secs 6 & 7 Var 14°40' E |
| 80.06 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 70.06 | Cor to Secs 5, 6, 7 & 8 |

Jared Rolling
Civil 2nd Rate





| | |
|---|---|
| chs | North - bet Secs 5 & 6 Var 14°40' E |
| 12.00 | Drain course SE |
| 40.00 | Set temporary 1/4 Sec cor |
| 75.29 | Intersected North boundary of Township at a point 33 lks West of the cor to Secs 5 & 6 which is a mound with pits in good condition from which cor I run South 16' West on a true line bet Secs 5 & 6 Var 14°40' E |
| 85.29 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 75.29 | Cor to Secs 5, 6, 7 & 8 |

Jared Rolling
Civil 2nd Rate
Sept 15th 1879

Town 26 N Range 48 W

## General Description

This Township is generuly nice Rolling Pararie with good 2nd rute soil and good grass there are several Dry Drains runing through it from West to East but there is no water on the surface no timber

# List of Names

A List of the names of the individuals employed to assist in mesureing and marking the lines and courses described in the foregoing Field Notes of Township No 26 North Range No 48 West of 6th P.M. in Nebraska showing the respective capacaties in which they acted

A. McFairfield Chainman
John Goodridge Chainman
W Sweezy Mounds man
W. J. Stahr Flagman

We hereby certify that we assisted Stephen C. McElroy Deputy U.S. Surveyor in surveying and subdividing Township No 26 North of the Base line of Range No 48 West of the 6th Principal Meridian in Nebraska and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General. of dimensions character construction and marking and in the manner as specifically described in the foregoing Field Notes

A McFairfield Chainman
John Goodridge Chainman
W Sweezy Mounds man
W. J. Stahr Flagman

Subscribed and sworn to before me a Notary Public and for Cheyenne County Neb this 25th day of September 1879.

V. Mierwner
Notary Public

I Stephen C McElroy do solemnly swear that in pursuance of a Joint Contract wherein Samuel M. Chapman David L. Stephenson and Stephen C. McElroy are Joint contractors with George S. Smith U.S. Surveyor General for the district of Nebraska and Iowa bearing date July 1879

I have well and faithfully and truly and in my own proper person and in strict conformity with the instructions furnished by the Surveyor General the Surveying Manual and the laws of the U.S. Surveyed all the parts and portions of Township No 26 North of Range No 48 West of 6th P.M. in Nebraska as are represented in the foregoing Field Notes as having been Surveyed under

my direction and I do further
solemnly swear
that the corners of said sur-
-vey have been established and
perpetuated in strict accordance
with the surveying manual
printed instruction and special
instructions of the Surveyor
General of dimensions charac-
-ter construction and marking
and in the manner as specifically
described in the foregoing field
notes and that the foregoing
are the true and original field
notes of said survey

Stephen C. McElroy
Deputy Surveyor

Subscribed in my presence
and sworn to before me this 29
day of September A D 1879

[illegible]
Notary Public

Surveyor Generals Office
Plattsmouth Neb Jany 10 1880

The foregoing field notes of the
Survey & Subdivision of Township
No 26 North of the Base Line
of Range No 48 West of the
6th P.M. in Nebraska Executed
by S. C. McElroy Deputy Survey-
or under joint Contract No
112 dated July 12th 1879, in
the month of September
1879, having been critically
examined, the necessary
corrections & explanations
made, the said field notes
and the surveys they de-
scribe are hereby approved,

Geo S Smith
Surveyor General

Transcript Cancelled

# Index Diagram

## Town 27 N. R. 48 W

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 6 | 60 | 5 | 44 | 4 | 33 | 3 | 22 | 2 | 11 | 1 |
| 59 | | 58 | | 43 | | 32 | | 21 | | 10 |
| 7 | 57 | 8 | 42 | 9 | 31 | 10 | 20 | 11 | 9 | 12 |
| 56 | | 55 | | 41 | | 30 | | 19 | | 8 |
| 18 | 54 | 17 | 40 | 16 | 29 | 15 | 18 | 14 | 7 | 13 |
| 53 | | 52 | | 39 | | 28 | | 17 | | 6 |
| 19 | 51 | 20 | 38 | 21 | 27 | 22 | 16 | 23 | 5 | 24 |
| 50 | | 49 | | 37 | | 26 | | 15 | | 4 |
| 30 | 48 | 29 | 36 | 28 | 25 | 27 | 14 | 26 | 3 | 25 |
| 47 | | 46 | | 35 | | 24 | | 13 | | 2 |
| 31 | 45 | 32 | 34 | 33 | 23 | 34 | 12 | 35 | 1 | 36 |



Field Notes of the Survey and Subdivision of Township No 27 North of the Base line of Range No 48 West of the 6th P.M. In the State of Nebraska

Executed by S. C. McElroy Deputy Surveyor under joint Contract No 112 dated July 12th 1879

Sept 16th 1879 Survey Commenced
Sept 20th 1879 Survey Completed

List of Names

| | |
|---|---|
| A. McC. Fairfield | Chainman |
| John Goodridge | Chainman |
| W. Lweezy | Mounduman |
| W. D. Stater | Flagman |

To find the proper adjustment of my Compass for the Subdivision of this Township I begin at the Corner to Townships 26 & 27 North of Ranges 47 & 48 West and run
North on blank line along the East Boundary of Section 36
Var 14° 40' E

40.00 To the 1/4 sec cor

80.00 To the cor to secs 25 & 36

To retrace this line or run parallel thereto my Compass is in proper adjustment ~~must be adjusted to a~~
Var 14° 40' E

Town 27 N Range 48 W

From Center of Mound the Cor to secs 35 & 36 on the South Boundary of township I run North Bet. Secs 35 & 36
Va 14° 40' E.

40,00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80,00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove cedar stake 2 x 2 x 24 in in S.E. pit for Cor to secs 25 26 35 & 36

Land Rolling
Soil 2d Rate





Town 27 N. Range 48 W.

East on Random line Bet Secs 25 & 36
Va 14° 40' E

40,00 Set temporary ¼ Sec Cor

80,22 Intersected East Boundary of Township 90 lks South of Cor to Secs 25 & 36 which is a Mound with pits in good condition from which Cor I run S 89° 21' West on true line Bet Secs 25 & 36
Va 14° 40' E

40,11 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80,22 Corner to Secs. 25 26 35 & 36

Land Rolling
Soil 2d Rate

North Bet. Secs. 25 & 26

Va 14°40' E.

38.00 Drain Course East

40.00 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposited Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar stake 2 x 2 x 24 in in S.E. pit for Cor to Secs

23 24 25 & 26

Land Rolling

Soil 2d Rate







East on Random line Bet. Secs 24 & 25

Va 14°40' E.

40.00 Set temporary ¼ Sec Cor

79.84 Intersect East Boundary of Township 77 lks south of Cor to Secs 24 & 25 which is a mound with pits in good Condition from which Cor I run

S 89° 27' West on true line Bet. Secs 24 & 25

Va 14°40' E.

39.92 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

79.84 Corner to Secs

23. 24. 25 & 26.

Land Rolling

Soil 2d Rate

Town 27 N. Range 48 W

North Bet. secs. 23 & 24
Va 14° 40' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec Cor

80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to secs
13, 14, 23 & 24

Land Rolling
Soil 2d Rate



Town 27 N. Range 48 W.

East on Random line Bet. Secs. 13 & 24
Va 14° 40' E.

40.00 Set temporary ¼ Sec Cor

79.78 Intersected East Boundary of Township 76 lks South of Cor to Secs 13 & 24 which is a mound with pits in good condition from which Cor Sum
S 89° 27' West on true line Bet. Secs. 13 & 24
Va 14° 40' E.

39.89 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

79.78 Corner to Secs
13, 14, 23 & 24

Land Rolling
Soil 2d Rate

## Town 27 N Range 48 W

North Bet secs 13 & 14
Va 14° 40' E

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 11, 12, 13 & 14.

Land Rolling
Soil 2d Rate

## Town 27 N Range 48 W.

East on Random line Bet Secs 12 & 13
Va 14° 40' E.

40.00 Set temporary ¼ Sec Cor

80.10 Intersected East Boundary of Township 63 lks South of Cor to secs 12 & 13 from which Cor I run

Cin detem — which is a mound with pits in good

S 89° 33 West on true line Bet secs 12 & 13
Va 14° 40' E.

40.05 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80.10 Cor to Secs 11, 12, 13 & 14.

Land Rolling
Soil 2d Rate

## Town 27 N. Range 48 W.

North Bet. secs. 11 & 12
Va 14° 40' E

38.00 Drain Course East

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar Stake 2 x 2 x 24 in. in S.E. pit for cor to Secs
1. 2. 11 & 12

Land Rolling
Soil 2d Rate

## Town 27 N. Range 48 W.

East on Random line
Bet. secs 1 & 12
Va 14° 40' E.

21.00 Drain Runs S.E.

40.00 Set temporary ¼ Sec Cor

80.24 Intersect East Boundary of Township 85 lks South of Cor to Secs. 1 & 12 which is a mound with pits in good condition from which Cor I run
S 89° 24' West on true line
Bet secs 1 & 12
Va 14° 40' E.

40.12 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80.24 Corner to secs
1. 2. 11 & 12

Land Rolling
Soil 2d Rate

## Town 27 N Range 48 W

North on Random line Bet secs 1 & 2

Va 14° 40' E.

11.00 Drain runs S.E.

40.00 Set temporary 1/4 Sec. Cor.

79.08 Intersected North Boundary of Township 28 lks East of Cor to Secs 1 & 2 which is a Mound with pits in good Condition from which Cor I run

South 12' E on true line Bet Secs 1 & 2

Va 14° 40' E.

39.08 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor.

79.08 Corner to Secs 1, 2, 11 & 12

Land Rolling

Soil 2d Rate

Sept 16th 1879

## Town 27 N Range 48 W.

From Center of Mound the Cor to Secs 34 & 35 on South Boundary of Township I run

North Bet Secs 34 & 35

Va 14° 40' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

61.00 Drain Course S.E.

80.00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep Drove Cedar Stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 26, 27, 34 & 35

Land Rolling

Soil 2d Rate

East on Random line bet Secs
26 & 35

Va 14° 40' E.

40.00 Set temporary 1/4 Sec Cor
79.70 Intersected N & S line 73 lks
South of Cor to Secs 25 26
35 & 36 from which cor I run
S 89°29' West on true line bet
Secs 26 & 35

Va 14° 40' E.

39.85 Raised mound of Earth 2½ ft
high from pits 18 x 24 x 12
in dep for 1/4 Sec. Cor
79.70 Corr to Secs
26, 27, 34 & 35.

Sand Rolling
Soil 2d Rate





North bet Secs 26 & 27
Va. 14° 40' E.

40.00 Raised mound of Earth 2½
ft high from pits 18 x 24 x
12 in dep for 1/4 Sec. Cor.
69.00 Drain course S.E.
80.00 Deposited Charcoal Raised
mound of Earth 2½ ft high
from pits 18 x 24 x 12 in dep
Drove Cedar Stake 2 x 2 x
24 in dep for Cor to
Secs
22, 23, 26 & 27.

Sand Rolling
Soil 2d Rate

East on Random line Between Secs 23 & 26

Va 14° 40' E.

40.00 Set temporary 1/4 Sec Cor

80.32 Intersected N. & S. line 98 lks South of Cor to Secs 23 24 25 & 26 from which Cor I run

S 89° 18' West on true line between Secs. 23 & 26

Va 14° 40' E.

40.16 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80.32 become to Secs 22, 23, 26 & 27.

Sand Rolling

Soil 2d Rate



North bet Secs 22 & 23

Va 14° 40' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor

80.00 Deposited Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove cedar stake 2 x 2 x 24 in in S.E. pit for Cor to Secs.

14, 15, 22 & 23.

Sand Rolling

Soil 2d Rate

East on Random line Bet Secs 14 & 23
Va 14° 40' E.

40.00 Set temporary 1/4 Sec Cor.

79.82 Intersected N & S line 64 lks South of Cor to Secs 13, 14, 23 & 24 from which Cor I run S 89° 33' West on true line Bet Secs 14 & 23.
Va 14° 40' E.

39.91 Raised Mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

79.82 Corner to Secs 14, 15, 22 & 23

Same Rolling
Soil 2nd Rate



North Bet Secs 14 & 15
Va 14° 40' E.

40.00 Raised mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80.00 Deposited Charcoal Raised mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep Drove cedar Stake 2 x 2 x 24 in in S.E. pit for Cor. to Secs.
10 11 14 & 15

Same Rolling
Soil 2d Rate

## Town 27 N Range 48 W

| | |
|---|---|
| | East on Random line bet Secs 11 & 14 |
| | Va 14° 40' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.64 | Intersected N & S line 58 lks South of Cor to Secs 11, 12, 13 & 14 from which Cor I run |
| | S. 89° 35' West on true line Bet Secs 11 & 14 |
| | Va 14° 40' E. |
| 39.82 | Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.64 | Corner to Secs 10, 11, 14 & 15. |

Land Rolling
Soil 2d Rate

## Town 27 N. Range 48 W.

| | |
|---|---|
| | North Bet Secs 10 & 11 |
| | Va 14° 40' E. |
| 22.00 | Drain Course East |
| 40.00 | Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor |
| 80.00 | Deposited Charcoal, Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and Drove Cedar stake 2 x 2 x 24 in in SE pit for Cor to secs 2, 3, 10 & 11 |

Land Rolling
Soil 2d Rate

## Town 27 N. Range 48 W.

| | |
|---|---|
| | East on Random line Bet Secs 2 & 11 |
| | Va 14° 40' E |
| 40,00 | Set temporary 1/4 Sec. Cor. |
| 80,08 | Intersected N & S line 82 lks South of Cor to Secs 1, 2, 11 & 12 from which Cor I run |
| | S 89° 25' West on true line Bet Secs 2 & 11 |
| | Va 14° 40' E. |
| 40,04 | Raised Mound of Earth 2½ ft. high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor. |
| 80,08 | Corner to Secs 2, 3, 10 & 11. |

Land Rolling
Soil 2d Rate

## Town 27 N. Range 48 W.

| | |
|---|---|
| | North on Random line Bet Secs 2 & 3 |
| | Va 14° 40' E. |
| 40,00 | Set temporary 1/4 Sec. Cor. |
| 49,00 | Drain Course S.E. |
| 78,79 | Intersected North Boundary of Township 31 lks West of Cor to Secs 2 & 3 which is a mound with pits in good condition from which Cor I run |
| | South 13' W on true line bet Secs 2 & 3 |
| | Va 14° 40' E. |
| 38,79 | Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 78,79 | Corner to Secs. 2, 3, 10 & 11 |

Land Rolling
Soil 2d Rate
Sept 17th 1879

From the center of Mound
the Cor to Secs 33 & 34
on South Boundary of Town-
ship 1 run
North Bet. Secs. 33 & 34
Va 14° 40' E.
32.00 Drain Course S.E.
40.00 Raised Mound of Earth 2½
ft. high from pits 18 x 24
x 12 in deep for ¼ Sec. Cor.
80.00 Deposited Charcoal Raised
mound of Earth 2½ ft high
from pits 18 x 24 x 12 in deep
drove cedar stake 2 x
2 x 24 in in S.E. pit for
Cor to Secs
27, 28, 33 & 34.

Sand Rolling
Soil 2d Rate



East on Random line
Bet. Secs 27 & 34
Va 14° 48' E.
40.00 Set temporary ¼ Sec. Cor.
64.00 Drain Course S.E.
79.64 Intersected N & S line 68 lks
South of Cor to Secs 26, 27, 34
& 35 from which Cor I run
S 89° 31' West on town line Bet
Secs 27 & 34
Va 14° 40' E.
39.82 Raised mound of Earth
2½ ft high from pits 18 x
24 x 12 in deep for ¼ Sec Cor
79.64 corner to Secs
27, 28, 33 & 34.

Sand Rolling
Soil 2d Rate

North Bet Secs 27 & 28
Va 14° 40' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep for ¼ Sec Cor

80.00 Deposited charcoal raised Mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep and drove Cedar Stake 2 X 2 X 24 in in S E pit for Cor to Secs 21 22 27 & 28

Land Rolling
Soil 2d Rate





East on Randomline
Bet. Secs 22 & 27
Va 14° 40' E

40.00 Set temporary ¼ Sec Cor

73.00 Drain Course S.E.

79.80 Intersected N & S line 82 lks South of Cor to Secs 22, 23 26 & 27 from which Cor S run
S 89° 25' West on true line Bet Secs 22 & 27
Va 14° 40' E.

39.90 Raised Mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep for ¼ Sec. Cor

79.80 Cor to Secs. 21, 22, 27 & 28
Land Rolling
Soil 2d Rate

North Bet Secs 21 & 22
Va 14° 40' E,

40,00 Raised Mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep for 1/4 Sec Cor

61,00 Drawn Course S, E,

80,00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep and drove cedar Stake 2 X 2 X 24 in in S, E, pit for Cor to Secs 15, 16, 21 & 22.

Land Rolling
Soil 2d Rate







East on Random line Bet Secs. 15 & 22
Va 14° 40' E,

40,00 Set temporary 1/4 Sec Cor

80,04 Intersect N & S line 40 lks South of Cor to Secs 14, 15, 22 & 23 from which Cor Drawn

South 89° 21 West on true line bet Secs 15 & 22
Va 14° 40' E,

40,02 Raised Mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep for 1/4 Sec, Cor.

80,04 Corner to Secs 15 16 21 & 22

Land Rolling
Soil 2d Rate

Town 27 N Range 48 W.

North Bet. Secs 15 & 16
Va 14° 40' E

40,00 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

80,00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 X 24 X 12 in deep and drove Cedar stake 2 x 2 x 24 in in S E pit for Cor to Secs, 9, 10, 15 & 16.

Sand Rolling
Soil 2d Rate



Town 27 N Range 48 W.

East on Runners line Bet Secs 10 & 15
Va 14° 40' E.

40,00 Set temporary ¼ Sec Cor

80,24 Intersected N & S line 94 lks South of Cor to Secs 10 11 14 & 15 from which Cor S nn
S 84° 20' West on true line Bet Secs 10 & 15,
Va 14° 40' E

40,12 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec. Cor.

80,24 Corner to Secs 9, 10, 15 & 16.

Sand Rolling
Soil 2d Rate

Town 27 N Range 48 W

North Bet Secs 9 & 10
Va 14° 40' E

40.00 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

43.00 Drain Course S.E.

80.00 Deposited Charcoal, Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove cedar stake 2 x 2 x 24 in in S.E. pit for Cor to Secs.
3, 4, 9 & 10.

Land Rolling
Soil 2d Rate

Town 27 N Range 48 W

East on Randamchine Bet Secs 3 & 10
Va 14° 40' E.

40.00 Set temporary ¼ Sec Cor

79.94 Intersected N & S line 58 lks South of Cor to Secs 2, 3, 10 & 11 from which cor I run
S 89° 35' West on true line Bet Secs 3 & 10
Va 14° 40' E.

39.97 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ sec. Cor.

79.94 Corner to Secs
3, 4, 9 & 10.

Land Rolling
Soil 2d Rate

# Town 27 N Range 48 W

North on Random line
Bet Secs 3 & 4
Va 14° 40' E

40.00 Set temporary 1/4 Sec. Cor.
68.00 Drain course East
77.81 Intersected North Boundary
of Township 43 lks West
which is a mound with pit in good condition
Cor to Secs 3 & 4, from
which cor S run
South 18' W on true line Bet
Secs 3 & 4
Va 14° 40' E.
37.81 Raised mound of Earth
2 1/2 ft high from pits 18 X
24 X 12 in deep for 1/4 Sec Cor
77.81 corner to Secs
3, 4, 9 & 10.

Saml Rolling
Soil 2d Rate

Sept 18th 1879



# Town 27 N Range 48 W

From the center of mound
the Cor to Secs 32 & 33 on
South boundary of Township
I run
North Bet. Secs 32 & 33
Va 14° 40' E.
40.00 Raised mound of Earth 2 1/2
ft high from pits 18 x 24 x
12 in deep for 1/4 Sec Cor.

80.00 Deposited Charcoal Raised
mound of Earth 2 1/2 ft high
from pits 18 X 24 X 12 in deep
and drove cedar stake
2 x 2 x 24 in in S E pit
for Cor to Secs
28, 29, 32 & 33.

Saml Rolling
Soil 2d Rate

East on Random line Bet Secs 28 & 33

Va 14° 40' E

40,00 set temporary 1/4 Sec Cor

50,00 Drain Course S.E.

79,92 Intersected N & S line 100 lks South of Cor to Secs 27, 28, 33 & 34 from which Cor Iron

S 89° 17' West on true line Bet. Secs 28 & 33

Va 14° 40' E

39,96 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

79,92 Corner to Secs 28, 29, 32 & 33

Land Rolling

Soil 2d Rate



North Bet Secs 28 & 29

Va 14° 40' E

40,00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80,00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove Cedar stake 2 x 2 x 24 in in S E pit for Cor to Secs. 20, 21, 28 & 29.

Land Rolling

Soil 2d Rate

Town 27 N. Range 48 W

East on Random line. Between secs 21 & 28

Va 14° 40' E

2,00 Drain course S.E.

40,00 Set temporary 1/4 Sec Cor

80,04 Intersected N & S line 70 lks South of Cor to secs 21 22 27 & 28 from which Cor I run

S 89° 30' West on true line Between secs 21 & 28

Va 14° 40' E.

40,2 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80,04 Corner to secs 20, 21, 28 & 29.

Sand Rolling

Soil 2d Rate



Town 27 N Range 48 W

North Between secs. 20 & 21

Va 14° 40' E.

6,00 Drain course S.E.

40,00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80,00 Deposited Charcoal Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove Cedar stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 16, 17, 20 & 21.

Sand Rolling

Soil 2d Rate

Town 27 N Range 48W

East on Randam line Bet secs 16 & 21

Va 14° 40' E.

40,00 Set temporary 1/4 Sec Cor

48,00 Drain Course S E.

80,40 Intersected N & S line 82 lks South of Cor to secs 15.16.21 & 22 from which Cor I run

S 89° 25' West on true line Bet secs 16 & 21

Va 14° 40' E.

40,20 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80,40 Corner to secs 16, 17, 20 & 21.

Land Rolling
Soil 2d Rate



Town 27 N Range 48W

North Bet secs 16 & 17

Va 14° 40' E

40,00 Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80,00 Deposited Charcoal, raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep and drain Cedar stake 2 x 2 x 24 in in S. E pit for Cor to secs 8, 9, 16 & 17.

Land Rolling
Soil 2d Rate

Town 27 N Range 48 W

East on Township line Bet
Secs. 9 & 16
Va 14° 40' E
40.00 Set temporary 1/4 Sec. Cor.

79.86 Intersected N & S line 63
lks South of Cor to secs
9, 10, 15 & 16 from which Cor
bears
S 89° 33' West on true line
Bet. Secs. 9 & 16
Va 14° 40' E.
39.93 Raised Mound of Earth
2½ ft high from pits 18 x
24 x 12 in deep for 1/4
Sec. Cor.
79.86 Corner to Secs.
8, 9, 16 & 17

Sand Rolling
Soil 2d Rate



Town 27 N Range 48 W.

North Bet. Secs. 8 & 9
Va, 14° 40' E.
40.00 Raised Mound of Earth
2½ ft high from pits 18 x
24 x 12 in deep for 1/4 Sec
Cor
62.00 Drain course S. of E.

80.00 Deposited Charcoal, Raised
Mound of Earth 2½ ft high
from pits 18 x 24 x 12
in deep and drove Cedar
Stake 2 x 2 x 24 in in
S.E. pit for Cor to Secs
4, 5, 8 & 9.

Sand Rolling
Soil 2d Rate

Town 27 N. Range 48 W.

| | |
|---|---|
| | East on Random line Bet secs 4 & 9 |
| | Va 14° 40' E |
| 40,00 | Set temporary 1/4 Sec. Cor. |
| 80,18 | Intersected N & S line 76 lks South of Cor. to secs 3, 4, 9 & 10 from which Cor I run S 89° 27' West on true line Bet secs 4 & 9 |
| | Va 14° 40' E. |
| 40,09 | Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor. |
| 80,18 | Corner to Secs 4, 5, 8 & 9. |

Land Rolling
Soil 2d Rate



Town 27 N. Range 48 W.

| | |
|---|---|
| | North on Random line Bet secs 4 & 5 |
| 40,00 | Set temporary 1/4 Sec. Cor. Va 14° 40' E |
| 76,51 | Intersected North Boundary of Township 8 lks East of Cor to secs 4 & 5 which is a mound with pits in good condition from which Cor I run S. 03' E on true line Bet secs 4 & 5 |
| | Va 14° 40' E. |
| 36,51 | Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 76,51 | Corner to Secs 4, 5, 8 & 9. |

Land Rolling
Soil 2d Rate

Town 27 N Range 48W

From the Center of Mound the Cor to secs 31 & 32 on South Boundary of Township I run
North Bet. secs. 31 & 32
Va 14° 40' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80.00 Deposit Charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove Cedar stake 2 x 2 x 24 in in S.E. pit for Cor to secs 29, 30, 31 & 32.

Land Rolling
Soil 2d Rate



Town 27 N Range 48W.

East on Random line
Bet. secs. 29 & 32
Va 14° 40' E.

40.00 Set temporary 1/4 Sec cor

79.74 Intersected N & S line 78 lks South of Cor to secs 28, 29 32 & 33 from which Cor I run
S 89° 27' West on true line
Bet Secs 29 & 32
Va 14° 40' E.

39.87 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

79.74 Corner to secs
29, 30, 31 & 32.

Land Rolling
Soil 2d Rate

Sept 19th 1879

Town 27 N Range 48 W.

West on Random line Bet secs 30 & 31

Va 14° 40' E.

40.00 Set temporary 1/4 Sec Cor

66.78 Intersected 6th guide Meridian West 1.03 chains North of Cor to secs 30 & 31 which is a mound with pits in good condition from which Cor I run

N 890.06' East on true line Bet secs 30 & 31

Va 14° 40' E.

26.78 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

66.78 Corner to Secs 29, 30, 31 & 32.

Land Rolling
Soil 2d Rate

Town 27 N Range 48 W.

North Bet secs 29 & 30

Va 14° 40' E.

40.00 Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80.00 Deposited charcoal Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove Cedar stake 2 x 2 x 24 in in S E pit for Cor to Secs 19, 20, 29 & 30.

Land Rolling
Soil 2d Rate

## Town 27 North Range 48 W

| | |
|---|---|
| | East on Random line Bet Secs 20 & 29 |
| | Va. 14° 40' E. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.54 | Intersected N & S line 56 lks South of Cor to Secs 20 21 28 & 29 from which Cor I run |
| | S 89° 36' West on Random line Bet Secs 20 & 29 |
| | Va 14° 40' E. |
| 39.77 | Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor. |
| 79.54 | Corner to Secs 19, 20, 29 & 30 |

Sand Rolling
Soil 2d Rate

## Town 27 N. Range 48 W

| | |
|---|---|
| | West on Random line Bet Secs 19 & 30 |
| | Va 14° 40' E. |
| 40.00 | Set temporary 1/4 Sec. Cor. |
| 65.66 | Intersected 6th Guide Meridian West 2.18 Chains North of Cor to Secs 19 & 30 which is a mound with pits in good Condition from which Cor I run |
| | N 88° 06' East on true line Bet. Secs 19 & 30 |
| | Va 14° 40' E. |
| 25.66 | Raised Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor. |
| 65.66 | Corner to Secs 19 20 29 & 30 |

Sand Rolling
Soil 2d Rate

North Bet. Secs. 19 & 20
Va 14° 40' E.

40,00 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

76,00 Drain Corner S.E.

80,00 Deposited charcoal raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove Cedar stake 2 x 2 x 24 in in S.E. pit for Cor. to Secs. 17, 18, 19 & 20.

Sand Rolling
Soil 2d Rate



East on Random line
Bet. Secs. 17 & 20
Va 14° 40' E.

40,00 Set temporary 1/4 Sec. Cor.

80,06 Intersected N & S line 9.8 lks South of Cor to Secs 16 17 20 & 21 from which Cor S run
S 89° 18' West on true line
Bet Secs 17 & 20
Va 14° 40' E.

40,03 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec. Cor.

80,06 Corner to Secs 17, 18, 19 & 20.

Sand Rolling
Soil 2d Rate

Town 27 N Range 48 W

| | |
|---|---|
| | West on Random line Bet Secs 18 & 19 Va 14° 40' E |
| 24,00 | Drain Course S, E, |
| 40,00 | Set temporary 1/4 Sec Cor, |
| 63,38 | Intersected 6th Guide Meridian West 2.96 chains North of which is a mound with pits in good Condition Cor to Secs 18 & 19 from which Cor I run N 87° 20' East on true line Bet. secs. 18 & 19 Va 14° 40' E, |
| 23.38 | Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 sec Cor |
| 63,38 | Corner to Secs 17 18 19 & 20 |

Land Rolling
Soil 2d Rate



Town 27 N Range 48 W,

| | |
|---|---|
| | North Bet. Secs 17 & 18 Va 14° 40' E, |
| 40,00 | Raised Mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80,00 | Deposited Charcoal. Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove Cedar stake 2 x 2 x 24 in in S, E, pit for Cor to Secs 7. 8. 17 & 18 |

Land Rolling
Soil 2d Rate

East on Random line Bet Secs 8 & 17
Va 14° 40' E

40,00 ~~Set~~ temporary 1/4 Sec Cor

79,70 Intersected N & S line 61 lks South of Cor to Secs 8, 9, 16 & 17 from which Cor I run S 89° 34' West on town line Bet Secs 8 & 17
Va 14° 40' E.

39,85 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

79,70 Corner to Secs 7, 8, 17 & 18

Land Rolling
Soil 2d Rate





West on Random line Bet Secs 7 & 18
Va 14° 40' E

40,00 Set temporary 1/4 Sec Cor.

62,54 Intersected 6th Guide Meridian West - 4,50 chains North of Cor to Secs 7 & 18, from which Cor I run N 85° 59' East on town line Bet Secs 7 & 18
Va 14° 40' E.

27,54 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

62,54 Corner to Secs 7, 8, 17 & 18.

Land Rolling
Soil 2d Rate

North Bet Secs 7 & 8
Va 14° 40' E.

40,00 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor

64,00 Drain Course East

80,00 Deposited Charcoal raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep and drove Cedar stake 2 x 2 x 24 in in S.E. pit for Cor to Secs 5, 6, 7 & 8.

Sand Rolling
Soil 2d Rate



East on Random line Bet Secs 5 & 8
Va 14° 40' E.

40,00 Set temporary ¼ Sec Cor.

79,92 Intersected N. & S. line 4.8 lks South of Cor to Secs 4 5 8 & 9 from which Cor Drum
S. 89° 39' West on true line Bet Secs. 5 & 8
Va 14° 40' E.

39,96 Raised mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor.

79,92 Corner to Secs 5, 6, 7 & 8

Sand Rolling
Soil 2d Rate

Town 27 N. Range 48 W

West on Random line Bet
Secs 6 & 7
Va 14° 40' E.

40,00 Set temporary 1/4 Sec Cor

60,38 Intersected 6th Guide Meridian
West 5,65 chains North of
which is a mound with pits in good condition
Cor to Secs. 6 & 7 from
which cor I run
N 84° 39' East on town line
Bet secs 6 & 7
Va 14° 40' E.

20,38 Raised Mound of Earth
2 1/2 ft high from pits 18
x 24 x 12 in deep for 1/4
Sec cor

60,38 Corner to Secs
5 6 7 & 8

Sand Rolling
Soil 2d Rate



Town 27 N. Range 48 W.

North on Random line bet
Secs. 5 & 6
Va 14° 40' E.

40,00 Set temporary 1/4 Sec. Cor.

75,36 Intersected North Boundary
of Township 59 lks East of
which is a mound with pits in good condition
Cor. to Secs. 5 & 6 from
which Cor I run
South ~~40~~ 27' E on town line
Bet Secs 5 & 6
Va 14° 40' E.

35,36 Raised Mound of Earth
2 1/2 ft high from pits 18 x
24 x 12 in deep for 1/4 Sec
Cor.

75,36 Corner to Secs
5, 6, 7 & 8.

Sand Rolling
Soil 2d Rate

Sept 20th 1879

Town 27 N Range 48 W

General Description

This Township is gently rolling prairie covered with a luxuriant growth of grass of different varieties well adapted to grazing and agricultural purposes.

There is no running water in this Township but water can be readily obtained by digging from 10 to 25 feet

List of Names

A list of the names of the individuals Employed to assist in running Measuring or Marking the lines and Corners described in the foregoing Field Notes of Township No 27 North of the Base line of Range No 48 West of the 6th P.M. in Nebraska showing the respective Capacities in which they acted

A McFairfield Chainman
John Goodridge Chainman
W. Swezy Moundman
W. J. Stahr Flagman

We hereby Certify that we assisted S. C. McElroy deputy Surveyor Surveying & Subdividing Township 27 North of the Base line of Range 48 West of the 6th P.M. in Nebraska and that said Township has been in all respects to the Best of our Knowledge and belief well and faithfully





Surveyed and the Boundary monuments planted according to the instructions furnished by the Surveyor General of Dimensions Character Construction and Marking and in the manner as Specifically described in the foregoing Field Notes

A McFairfield Chainman
John Goodridge Chainman
W Swezy Moundman
W. J Stahr Flagman

Subscribed and Sworn to by the persons above named before me a Notary Public in and for the County of Chezy in the state of Nebraska this 29 day of September 1879

V. Berkner
Notary Public

I S. C. McElroy deputy surveyor do solemnly swear that in pursuance of a joint Contract wherein S. M. Chapman D. V. Stephenson and S. C. McElroy are joint Contractors with George G. Smith U. S. Surveyor General for the District of Nebraska and Iowa bearing date April 23d 1879 I have well faithfully and truly in my own proper person and in strict Conformity with the instructions furnished by the Surveyor General the Surveying Manual and the Laws of the U. S. Surveyed all the parts or portions of Township No 27 North of the Base line of Range No 48 West of the 6th P.M. in Nebraska as are represented in the foregoing field Notes as having been surveyed under my direction and I do further solemnly swear that all the Corners of said Surveys have been Established and perpetuated in strict accordance with the Surveying Manual printed





instructions and Special instructions of the Surveyor General of dimensions Character Construction and marking in the manner as specifically described in the foregoing Field Notes and that the foregoing are the true and original Field Notes of such Survey

S. C. McElroy
Deputy Surveyor

Subscribed by said S. C. McElroy and sworn to before me this 29th day of September A D 1879

V. Bierstone
Notary Public

Surveyor General's Office
Plattsmouth Neb. January 10th 1880

The foregoing field notes of the Survey and Subdivision of Township No. 27 North of the Base Line of Range No. 48 West of the 6th P.M., in Nebraska. Executed by S. C. McElroy Deputy Surveyor under Joint Contract No. 112 dated July 12th 1879, in the month of September 1879, having been Critically Examined, the necessary Corrections & Explanations made the said field notes and the Surveys they describe are hereby approved.

Geo. D. Somerville
Surveyor General

# Index Diagram

## Town 28 N. R 48 W

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 6 | 60 | 5 | 44 | 4 | 33 | 3 | 22 | 2 | 11 | 1 |
| 59 | | 58 | | 43 | | 32 | | 21 | | 10 |
| 7 | 57 | 8 | 42 | 9 | 31 | 10 | 20 | 11 | 9 | 12 |
| 56 | | 55 | | 41 | | 30 | | 19 | | 8 |
| 18 | 54 | 17 | 40 | 16 | 29 | 15 | 18 | 14 | 7 | 13 |
| 53 | | 52 | | 39 | | 28 | | 17 | | 6 |
| 19 | 51 | 20 | 38 | 21 | 27 | 22 | 16 | 23 | 5 | 24 |
| 50 | | 49 | | 37 | | 26 | | 15 | | 4 |
| 30 | 48 | 29 | 36 | 28 | 25 | 27 | 14 | 26 | 3 | 25 |
| 47 | | 46 | | 35 | | 24 | | 13 | | 2 |
| 31 | 45 | 32 | 34 | 33 | 23 | 34 | 12 | 35 | 1 | 36 |

Field notes
of the Survey and
Subdivision of
Township No 28 North of the
Base line
of Range No 48 West of 6th
Principal Meridian
in Nebraska
Executed by
Stephen C McElroy
U.S. Deputy Surveyor
under Joint Contract No 112
dated July 12th 1879

Survey commenced Sept 21st 1879
Survey completed Sept 25th 1879

List of names of Assistants

A McFairfield Chainman
John Goodridge Chainman
W Sweezy Mounted man
W. J. Stuhr Flagman

Town 28 N Range 48 W

| chs | |
|---|---|
| | To determine the proper adjustment of my Compass for the subdivision of this Township I begin at the South East cor of this Township and run North on a blank line along the East boundary of Sec 36 |
| | Va 14° 40' E |
| 40.00 | To 1/4 Sec cor |
| 80.00 | To Sec cor |
| | My Compass is therefore in proper adjustment |



Town 28 N Range 48 W

| chs | |
|---|---|
| | From the center of the mound the established cor to Secs 35 and 36 on South boundary of the Township (Post in pit and all in good condition) I run North between Secs 35 & 36 |
| | Va 14° 40' E |
| 40.00 | built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 69.00 | Drain course NE |
| 80.00 | Deposite charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Cedar stake 2x2 in 2 ft long in SE pit for cor to |
| | Secs 25. 26. 35 & 36 |
| | Land Rolling |
| | Soil 2nd Rate |

Town 28 N Range 48 W

| | |
|---|---|
| | East on a random line bet Secs 25 & 36 Ver 14° 40' E |
| 7.00 | Drain course N E |
| 40.00 | Set temporary 1/4 sec cor |
| 80.20 | Intersect East boundary of Township at a point 205 l. South of the cor to Secs 25 & 36 which is a mound with pits in good condition from which cor I run South 88° 32' West on a true line bet Secs 25 & 36 Ver 14° 40' E |
| 40.10 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.20 | Cor to Secs 25. 26. 35 & 36 |

Land Rolling
Soil 1st Rate

Town 28 N Range 48 W

Note

For explanation for closing out of limit See Notes of Township exteriors bet 6th & 7th Standard Parallels and 5th & 6th Guide Meridians
Page 311.

Town 28 N Range 48 W

North bet Secs 25 & 26
Var 14° 40' E

40.00 Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor

80.00 Deposite charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove Cedar Stake 2 x 2 in 2 ft long in SE pit for cor to
Secs 23. 24. 25 & 26

Land Rolling
Soil 1st Rate

Town 28 N Range 48 W

| chs | |
|---|---|
| | East bet Secs 24 & 25. Va 14° 40' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 79.76 | Intersected East boundary of Township at a point 179 lks South of cor to Secs 24 & 25 which is a mound with pits in good condition from which cor I run South 88° 43' West on a true line bet Secs 24 & 25 Va 14° 40' E |
| 39.88 | Built mound of Earth 2 ft high from pit 18x24x12 in deep for 1/4 Sec cor |
| 79.76 | cor to Secs 23.24.25 & 26 |

Land Rolling
Soil good 2nd Rate



Town 28 N Range 48 W

| chs | |
|---|---|
| | North bet Secs 23 & 24 Va 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec cor |
| 80.00 | Deposite Charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Cedar Stake 2x2 in 2 ft long in S E pit for cor to Secs 13.14.23 & 24 |

Land Rolling
Soil good 2nd Rate

Town 28 N Range 48 W

| chs | |
|---|---|
| | East bet Secs 13 & 24 Va 14° 40' E |
| 40.00 | Set temporary ¼ Sec Cor |
| 79.58 | Intersected East boundary of Township at a point 2 1/2 lks South of the Cor to Secs 13 & 24 which is a mound of stone pits in good condition from White Cor I run South 88° 29' West on a true line bet Secs 13 & 24 |
| | Va 14° 40' E |
| 39.79 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor |
| 79.58 | Cor to Secs 13, 14, 23 & 24 |

Janet Rolling
Soil good 2nd Rate



Town 28 N Range 48 W

| chs | |
|---|---|
| | North bet Secs 13 & 14 Va 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for ¼ Sec Cor |
| 80.00 | Deposite charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep stone cedar stake 2 x 2 in 2 ft long in S S pit for Cor to Secs 11, 12, 13 & 14 |

Janet Rolling
Soil good 2nd Rate

Town 28 N Range 48 W

| chs | East bet Secs 12 & 13<br>Va 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 sec cor |
| 79.78 | Intersected East boundary of Township at a point 208 lks South of the cor to Secs 12 & 13 which is a mound with pits in good condition from which cor I run<br>South 88° 31' West on true line bet Secs 12 & 13<br>Va 14° 40' E |
| 39.89 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.78 | Cor to Secs 11.12.13 & 14 |

Land Rolling
Soil Good 2nd Rate

Town 28 N Range 48 W

| chs | North bet Secs 11 & 12<br>Va 14° 40' E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 80.00 | Deposite Charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove Cedar Stake 2x2 in 2 ft long in SE pit for cor to Secs 1.2.11 & 12 |

Land Rolling
Soil Good 2nd Rate

Town 28 N Range 48 W

| chs | |
|---|---|
| | East bet secs 1 & 12<br>Va 14° 40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.36 | Intersected East boundary of Township at a point 216 lks South of the cor to secs 1 & 12 which is a mound with pits in good condition x from which cor I run<br>South 88° 27' West on a true line bet secs 1 & 12<br>Va 14° 40' E |
| 39.68 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.36 | Cor to secs 1.2.11 & 12 |

Land Rolling
Soil good 2nd Rate



Town 28 N Range 48 W

| chs | |
|---|---|
| | North on true line bet secs 1 & 2<br>Va 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 63.41 | Intersected 7th Standard Paralell North at a point 11.60 chs West of the 1/4 sec cor on the South side of sec 31 Township 29 N of Range 47 W which is a mound with pits in good condition<br>Deposite Charcoal built mound of Earth 2½ ft high from 3 pits 24x24x12 in deep drove cedar stake 2x2 in 2 ft long marked CC on South side in East pit for closeing cor to secs 1 & 2 |

Land Rolling
Soil good 2nd Rate

Sept 21st 1879

Town 28 N Range 48 W

| Chs | |
|---|---|
| | From the corner to secs 34 & 35 (A ~~Post &~~ with pits mound in good condition) on South boundary of the Township |
| | I run Nort bet secs 34 & 35 Va 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 80.00 | Deposite Charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep Drove Cedar Stake 2x2 in 2 ft long in SE pit for cor to secs 26.27.34 & 35 |

Land Rolling
Soil good 2nd Rate



Town 28 N Range 48 W

| Chs | |
|---|---|
| | East bet secs 26 & 35 Va 14° 40' E |
| 35.00 | Drain course SE |
| 40.00 | Set temporary 1/4 sec cor |
| 79.82 | Intersected N & S line at a point 235 lks South of the cor to secs 25.26.34 & 36 from which cor I run S 88° 19' West on a true line bet secs 26 & 35 Va 14° 40' E |
| 39.91 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.82 | cor to secs 26.27.34 & 35 |

Land Rolling
Soil good 2nd Rate

Town 28 N Range 48 W

| chs | North bet Secs 26 & 27 Va 14° 40' E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 80.00 | Deposite charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove cedar stake 2x2 in 2 ft long in SE pit for cor to secs 22. 23. 26 & 27 |

Land Rolling
Soil good 2nd Rate

Town 28 N Range 48 W

| chs | East bet Secs 23 & 26 Va 14° 40' E |
|---|---|
| 32.00 | Drain course South |
| 40.00 | Set temporary 1/4 sec cor |
| 42.00 | Drain course South |
| 79.82 | Intersected N & S line at a point 208 lks South of the cor to secs 23. 24. 25 & 26 from whitch cor I run South 88° 31' West on a true line bet Secs 23 & 26 Va 14° 40' E |
| 39.91 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 79.82 | cor to secs 22. 23. 26 & 27 |

Land Rolling
Soil good 2nd Rate

Town 28 N Range 48 W

| Chs | |
|---|---|
| | North bet Secs 22 & 23 Var 14° 40' E |
| 21.00 | Drain course S E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposite Charcoal built mound of Earth 2½ ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in SE pit for cor to Secs 14, 15, 22 & 23 |

Land Rolling
Soil good. 2nd Rate



Town 28 N Range 48 W

| Chs | |
|---|---|
| | East bet Secs 14 & 23 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 79.68 | Intersected N & S line at a point 231 lks South of the Cor to Secs 13, 14, 23 & 24 from White cor & run South 88° 21' West set on a true line bet Secs 14 & 23 Var 14° 40' E |
| 39.84 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 79.68 | cor to Secs 14, 15, 22 & 23 |

Land Rolling
Soil good 2nd Rate

| | |
|---|---|
| chs | North bet Secs 14 & 15 Var 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposite Charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cedar stake 2x2 in 2 ft long in S E pit for cor to Secs 10. 11. 14 & 15 |

Jared Rolling
Soil good and Rate



Town 28 N Range 48 W

| | |
|---|---|
| chs | East bet Secs 11 & 14 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 80.14 | Intersected N & S line at a point 194 lks South of the cor to Secs 11. 12. 13 & 14 from which cor I run S 88° 37' West on a true line bet Secs 11 & 14 Var 14° 40' E |
| 40.07 | Built mound of Earth 2 ft high from pits 18x24x 12 in deep for 1/4 Sec cor |
| 80 14 | cor to Secs 10. 11. 14 & 15 |

Jared Rolling
Soil good and Rate

Town 28 N Range 48 W

| chs | |
|---|---|
| | North bet Secs 10 & 11 Var 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposite Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in SE pit for cor to Secs 2, 3, 10 & 11 |

Land Rolling
Soil 2nd Rate



Town 28 N Range 48 W

| chs | |
|---|---|
| | East bet Secs 2 & 11 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 80.28 | Intersected N & S line at a point 224 lks South of the cor to Secs 1, 2, 11 & 12 from which cor I run North 88° 24' West on a true line bet Secs 2 & 11 Var 14° 40' E |
| 40.14 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.28 | Cor to Secs 2, 3, 10 & 11 |

Land Rolling
Soil good 2nd Rate

Town 28 N Range 48 W

| chs | |
|---|---|
| | North on true line bet secs 2 & 3 Va 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 64.06 | Intersected 7th Standard Parallel North at a point 12.20 chs West of the 1/4 sec cor on the South side of Sec. 36. T. 29. N. R. 48. W which is a mound with pits in good condition where I Deposited charcoal built mound of Earth 2 1/2 ft high from 3 pits 24 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long marked CC on South side in East pit for closeing cor to secs 2 & 3 |

Fand Rolling
Soil good 2nd Rate
Sept 22nd 1879

Town 28 N Range 48 W

| chs | |
|---|---|
| | From the cor to secs 33 & 34 on the South boundary of the Township (a ~~Post~~ & mound with pits in good condition) I run North bet secs 33 & 34 Va 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.00 | Deposite charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in SE pit for cor to secs 27. 28. 33 & 34 |

Fand Rolling
Soil 1st Rate

Town 28 N Range 48 W

| chs | |
|---|---|
| | East bet secs 27 & 34<br>Va 14° 40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 80.28 | Intersected N & S line at a point 208 lks South of the cor to secs 26.27.34 & 35 from whitch cor I run South 88° 31' West on a true line bet secs 27 & 34<br>Va 14° 40' E |
| 40.14 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 80.28 | Cor to secs 27.28.33 & 34 |

Fand Rolling
Soil 1st Rate



Town 28 N Range 48 W

| chs | |
|---|---|
| | North bet secs 27 & 28<br>Va 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 80.00 | Deposite charcoal built mound of Earth 2 1/2 ft high from pits 18x24x12 in deep drove cedar stake 2x2 in 2 ft long in SE pit for cor to secs 21.22.27 & 28 |

Fand Rolling
Soil 1st Rate

Town 28 N Range 48 W

| Chs | |
|---|---|
| | East bet Sec 22 & 27 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 40.16 | Intersected N & S line at a point 226 lks South of the Cor to Secs 22. 23. 26 & 27 from which Cor I run South 88° 23' West on a true line bet Sec 22 & 27 Var 14° 40' E |
| 40.08 | Built Mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.16 | Cor to Secs 21. 22. 27 & 28 |

Janet Rolling
Civil 1st Rate



Town 28 N Range 48 W

| Chs | |
|---|---|
| | North bet Secs 21 & 22 Var 14° 40' E |
| 40.00 | Built Mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 80.00 | Deposite Charcoal built Mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Cedar Stake 2 x 2 in 2 ft long in S.E. pit for Cor to Secs 15. 16. 21 & 22 |

Janet Rolling
Civil 1st Rate

Town 28 N Range 48 W

| chs | |
|---|---|
| | East bet secs 15 & 22 Va 14° 40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 80.04 | Intersected N & S line at a point 193 lks South of the cor to secs 14.15.22 & 23 from Whitch cor I run South 88° 37' West on a true line bet secs 15 & 22 Va 14° 40' E |
| 40.02 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 80.04 | Cor to secs 15.16.21 & 22 |

Land Rolling
Soil 1st Rate

Town 28 N Range 48 W

| chs | |
|---|---|
| | North bet secs 15 & 16 Va 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 52.00 | Drain course West |
| 80.00 | Depoite Charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in SE pit for cor to secs 9.10.15 & 16 |

Land Rolling
Soil 1st Rate

| | chs | |
|---|---|---|
| | | East bet Secs 10 & 15<br>Var 14° 40' E |
| 40 | 40.00 | Set temporary 1/4 Sec cor |
| 77 | 79.76 | Intersected N & S line at a point 224 links South of the cor to Secs 10. 11. 14 & 15 from which a cor I run South 88° 24' West on a true line bet Secs 10 & 15<br>Var 14° 40' E |
| 3 | 39.88 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 2 | 79.76 | Cor to Secs 9. 10. 15 & 16 |

Land Rolling
Soil 1st Rate





| chs | |
|---|---|
| | North bet Secs 9 & 10<br>Var 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 57.00 | Drain course N W. |
| 80.00 | Deposite charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Cedar stake 2 x 2 in 2 ft long in SE pit for cor to Secs 3. 4. 9 & 10 |

Land Rolling
Soil 1st Rate

Town 28 N Range 48 W

| chs | East bet secs 3 & 10 Va 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 sec cor |
| 79.54 | Intersected N & S line at a point 202 lks South of the cor to secs 2.3.10 & 11 from whitch cor I run South 88° 33' West on a true line bet secs 3 & 10 Va 14° 40' E |
| 39.77 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 79.54 | Cor to secs 3.4.9 & 10 |

Land Rolling
Soil 1st Rate

Town 28 N Range 48 W

| chs | North bet secs 3 & 4 Va 14° 40' E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 63.54 | Intersected 7th Standard Parallell North at a point 12.92 chs West of the 1/4 sec cor on south side of sec 35 Town 29 North Range 48 West which is a mound with pits, in good condition. Deposited Charcoal built mound of Earth 2 1/2 ft high from 3 pits 24×24×12 in deep drove cedar stake 2×2 in 2 ft long marked CC on south side in East pit for Closeing cor to secs 3 & 4 |

Land Rolling
Soil 1st Rate
Sept 23rd 1879

Town 28 N Range 48 W

| | |
|---|---|
| chs | From the cor to secs 32 & 33 on the South boundary of the Township (A ~~Post &~~ mound with pits in good condition) |
| | I run North bet sec 32 & 33 Var 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 sec cor |
| 80.00 | Deposite Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in S E pit for cor to secs 28, 29, 32 & 33 |

Jared Rolling
Soil 1st Rate



Town 28 N Range 48 W

| | |
|---|---|
| chs | East bet secs 28 & 33 Var 14° 40' E |
| 40.00 | Set temporary 1/4 sec cor |
| 79.68 | Intersected N & S line at a point 215 lks South of the cor to secs 27, 28, 33 & 34 from which cor I run South 88° 28' West on a true line bet secs 28 & 33 Var 14° 40' E |
| 39.84 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 79.68 | cor to secs 28, 29, 32 & 33 |

Jared Rolling
Soil 1st Rate

Town 28 N Range 48 W

| Ch | | |
|---|---|---|
| | Ch | North bet Secs 28 & 29 Var 14° 40' E |
| 40. | 37.00 | Drain course N W. |
| 77 | 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| | 80.00 | Deposite Charcoal built mound of Earth 2½ ft high from pits 18×24×12 in deep drove Cedar Stake 2×2 in 2 ft long in SE pit for cor to Secs 20. 21. 28 & 29 |
| 3. | | |
| 7 | | Jared Rolling Civil 1st Rate |



Town 28 N Range 48 W

| Ch | |
|---|---|
| Ch | East bet Secs 21 & 28 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.42 | Intersected N & S line at a point 197 Lks South of the cor to Secs 21. 22. 27 & 28 from which cor I run South 88° 45' West on a true line bet Secs 21 & 28 Var 14° 40' E |
| 39.71 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 79.42 | Cor to Secs 20. 21. 28 & 29 |
| | Jared Rolling Civil 1st Rate |

| chs | |
|---|---|
| | North bet Sec, 20 & 21<br>Var 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 80.00 | Deposited Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove Cedar Stake 2 x 2 in 2 ft long in S.E. pit for cor to Secs 16. 17. 20 & 21 |

Jared Rolling
Civil 1st Rate





| chs | |
|---|---|
| | East bet Secs 16 & 21<br>Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec cor |
| 79.82 | Intersected the 48 line at a point 241 lks South of the cor to Secs 15. 16. 21 & 22 from which cor I run South 88° 17' West on a true line bet Secs 16 & 21<br>Var 14° 40' E |
| 39.91 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| 79.82 | Cor to Secs 16. 17. 20 & 21 |

Jared Rolling
Civil 1st Rate

| | | |
|---|---|---|
| chs | chs | North bet Secs 16 & 17 Var 14° 40' E |
| 40 | 8.00 | Drain course West |
| 77 | 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| | 58.00 | Drain course N W. |
| | 80.00 | Deposite Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 in 2 ft long in SE pit for cor to Secs 8. 9. 16 & 17 |

Jared Rolling
Civil 1st Rate



| | | |
|---|---|---|
| chs | chs | East bet Secs 9 & 16 Var 14° 40' E |
| | 40.00 | Set temporary 1/4 Sec cor |
| | 79.54 | Intersected N & S line at a point 216 links South of the cor to Secs 9. 10. 15 & 16 from which cor I run South 88° 27' West on a true line bet Sec 9 & 16 Var 14° 40' E |
| | 39.79 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec cor |
| | 79.58 | cor to Secs 8. 9. 16 & 17 |

Jared Rolling
Civil 1st Rate

| Chs | |
|---|---|
| | North bet Secs 8 & 9 Var 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.00 | Deposite Charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Cedar Stake 2x2 in 2 ft long in SE pit for Cor to Secs 4.5.8 & 9 |

Jared Rolling
Civil 1st Rate





| Chs | |
|---|---|
| | East bet Secs 4 & 9 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 65.00 | Drain Course North |
| 79.30 | Intersected N & S line at a point 194 lks South of the Cor to Secs 3.4.9 & 10 from which Cor I run South 88° 37' West on a true line bet Secs 4 & 9 Var 14° 40' E |
| 39.65 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 79.30 | Cor to Secs 4.5.8 & 9 |

Jared Rolling
Civil 1st Rate

Town 28 N Range 48 W

| Chs | |
|---|---|
| | North bet Secs 4 & 5<br>Va 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pit 18x24x12 in deep for 1/4 Sec cor |
| 62.91 | Intersected 7th Standard Parallel north at a point 14.04 ch West of the 1/4 Sec cor on the South side of Sec 34 Township 29 N Range 48 W. |
| | Deposited Charcoal built mound of Earth 2½ ft high from 3 pits 24x24x12 in deep (which is a mound with pits in good condition) drove Cedar Stake 2x2 in 2 ft long marked CC on south side for Closing cor to Secs 4 & 5 |

Janet Rolling
Civil 1st Rate



Town 28 N Range 48 W

| Chs | |
|---|---|
| | I run the cor to Secs 31 & 32 on the South Boundary of the Township (~~a Post~~ & mound with pits in good condition) |
| | I run North bet Secs 31 & 32<br>Va 14° 40' E |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.00 | Deposite Charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove Cedar Stake 2x2 in 2 ft long in SE pit for cor to Secs 29, 30, 31 & 32 |

Janet Rolling
Civil 1st Rate

Sept 24th 1879

Town 28 N Range 48 W

| chs | East bet Secs 29 & 32 Va 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 sec cor |
| 44.00 | Drain Course North |
| 79.86 | Intersected N & S line at a point 252 lks South of the cor to Secs 28, 29, 32 & 33 from Whitch cor I run South 88° 12' West on a true line bet Secs 29 & 32 Va 14° 40' E |
| 39.93 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 79.86 | Cor to Secs 29, 30, 31 & 32 |

Land Rolling
Soil 1st Rate



Town 28 N Range 48 W

| chs | West bet Secs 30 & 31 Va 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 sec cor |
| 57.36 | Intersected 6th Guide Meridian West at a point 293 lks North of the cor to Secs 30 & 31 which is a mound with pits in good condition from Whitch cor I run North 87° 05' East on a true line bet Secs 30 & 31 Va 14° 40' E |
| 17.36 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 sec cor |
| 57.36 | Cor to Secs 29, 30, 31 & 32 |

Land Rolling
Soil 1st Rate

Town 28 N Range 48 W

| Chs | North bet Secs 29 & 30 Var 14° 40' E |
|---|---|
| 39.00 | Drain course N W. |
| 40.00 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 64.00 | Drain course N W. |
| 80.00 | Deposit Charcoal built mound of Earth 2 1/2 ft high from pits 18 x 24 x 12 in deep drove cedar stake 2 x 2 x in 2 ft long in SE pit for Cor to Secs 19. 20. 29 & 30 |

Janet Rolling
Civil 1st Rate



Town 28 N Range 48 W

| Chs | East bet Secs 20 & 29 Var 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 Sec Cor |
| 79.92 | Intersected N & S line at a point 213 lks South of the Cor to Secs 20. 21. 28 & 29 from which Cor I run South 88° 29' West on a true line bet Secs 20 & 29 Var 14° 40' E |
| 99.96 | Built mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor |
| 79.97 | Cor to Secs 19. 20 29 & 30 |

Janet Rolling
Civil 1st Rate

Town 28 N Range 48 W

| Chs | West bet Secs 19 & 30 Var 14° 40' E |
|---|---|
| 9.00 | Drain course N W. |
| 40.00 | Set temporary 1/4 Sec Cor |
| 56.38 | Intersected 6th Guide Meredian West at a point 421 links North of the Cor. to Secs 19 & 30 which is a mound with pits in good Condition from which Cor I run North 85° 45' East on a true line bet Secs 19 & 30 Var 14° 40' E |
| 16.38 | Built Mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 56.38 | Cor to Secs 19. 20. 29 & 30 |

Fund Rolling
Soil 2nd Rate

Town 28 N Range 48 W

| Chs | North bet Secs 19 & 20 Var 14° 40' E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 Sec Cor |
| 40.00 | Deposite Char coal built mound of Earth 2 1/2 ft high from pits 18×24×12 in deep drove cedar Stake 2×2 in 2 ft long in SE pit for Cor to Secs 17. 18. 19 & 20 |

Fund Rolling
Soil 1st Rate

Town 28 N Range 48 W

| chs | |
|---|---|
| | East bet Secs 17 & 20 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 80.08 | Intersected N & S line at a point 230' lks South of the Cor to Secs 16.17.20 & 21 from which Cor I run South 88° 21' West on a true line bet Secs 17 & 20 Var 14° 40' E |
| 40.04 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.08 | Cor to Secs 17.18.19 & 20 |

Janet Rolling
Civil 1st Rate



Town 28 N Range 48 W

| chs | |
|---|---|
| | West bet Secs 18 & 19 Var 14° 40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 54.12 | Intersected 6th Guide Meridian at a point 503 links North of the Cor to Secs 18 & 19 which is a mound with pits on each side from which Cor I run North 84° 42' East on a true line bet Secs 18 & 19 Var 14° 40' E |
| 14.12 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 54.12 | Cor to Secs 17.18.19 & 20 |

Janet Rolling
Civil 2nd Rate

Town 28 N Range 48 W

| chs | |
|---|---|
| | North bet Secs 17 & 18 Var 14°40' E |
| 22.00 | Drain course West |
| 40.00 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.00 | Deposited charcoal built mound of Earth 2½ ft high from pits 18x24x12 in deep drove cedar stake 2x2 in 2 ft high in SE pit for Cor to Secs 7.8.17 & 18 |

Janet Rolling
Civil 2nd Rate



Town 28 N Range 48 W

| chs | |
|---|---|
| | East bet Secs 8 & 17 Var 14°40' E |
| 40.00 | Set temporary 1/4 Sec Cor |
| 62.00 | Drain course N W. |
| 80.42 | Intersected N & S line at a point 227 lks South of the Cor to Secs 8.9.16 & 17 from which Cor I run South 88° 24' West on a true line bet Secs 8 & 17 Va. 14°40' E |
| 40.21 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 Sec Cor |
| 80.42 | Cor to Secs 7.8.17 & 18 |

Janet Rolling
Civil 1st Rate

Town 28 N Range 48 W

| chs | West bet secs 7 & 18 Va 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 sec cor |
| 52.68 | Intersected 6th Guide Meridian West at a point 610 lks North of the cor to secs 7 & 18 which is a mound with pits in good condition from Whitch cor I run North 83° 22' East on a true line bet secs 7 & 18 Va 14° 40' E |
| 12.68 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 52.68 | Cor to secs 7, 8, 17 & 18 |

Fand Rolling
Soil 2nd Rate



Town 28 N Range 48 W

| chs | North bet secs 7 & 8 Va 14° 40' E |
|---|---|
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 45.00 | Drain course NE |
| 80.00 | Deposited charcoal built mound of Earth 2 1/2 ft high from pits 18×24×12 in deep drove cedar stake 2×2 in 2 ft long in SE pit for cor to secs 5, 6, 7 & 8 |

Fand Rolling
Soil 2nd Rate

## Town 28 N Range 48 W

| chs | East bet secs 5 & 8 Va 14° 40' E |
|---|---|
| 13.00 | Drain course North |
| 40.00 | Set temporary 1/4 sec cor |
| 80.22 | Intersected N & S line at a point 219 lks South of the cor to secs 4.5.8 & 9 from which cor I run South 88° 26' West on a true line bet secs 5 & 8 Va 14° 40' E |
| 40.11 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 80.22 | Cor to secs 5.6.7 & 8 |

Land Rolling
Soil 2nd Rate

## Town 28 N Range 48 W

| chs | West bet secs 6 & 7 Va 14° 40' E |
|---|---|
| 40.00 | Set temporary 1/4 sec cor |
| 50.72 | Intersected 6th Guide Meridian West at a point 732 lks North of the cor to secs 6 & 7 which is a mound with pits in good condition from which cor I run North 81° 47' East on a true line bet secs 6 & 7 Va 14° 40' E |
| 0.72 | Built mound of Earth 2 ft high from pits 18x24x12 in deep for 1/4 sec cor |
| 50.72 | Cor to secs 5.6.7 & 8 |

Land Rolling
Soil 2nd Rate

Town 28 N Range 48 W

| chs | |
|---|---|
| | North bet secs 5 & 6 |
| | Va 14° 40' E |
| 12.00 | Drain course N E |
| 40.00 | Built mound of Earth 2 ft high from pits 18×24×12 in deep for 1/4 sec cor |
| 62.10 | Intersected 7th Standard Parallel North at a point 15.16 chs West of the 1/4 sec cor on the South side of sec 33 Township 29 N Range 48 W which is a mound with pits in good condition. |
| | Deposited charcoal built mound of Earth 2½ ft high from 3 pits 24×24×12 in deep drove Cedar Stake 2×2 in 2 ft long marked CC on South side in E pit for closeing cor to secs 5 & 6 |

Land Rolling
Soil 2nd Rate
Sept 25th 1879

Town 28 N Range 48 W

General Description
This Township is all nice Rolling Pararie covered with good grass but no timber there is no runing water in the Township the soil is nearly all of 1st Rate quality

List of Names

A List of Names of the individuals Employed to assist in Mesureing and Marking the lines and courses described in the foregoing Field Notes of Township No 28 North Range No 48 West of 6th P M in Nebraska Showing the respective capacities in which they acted

A McFairfield Chainman
John Goodridge Chainman
W Sweezy Moundsman
W. J. Stahr Flagman

We hereby certify that we assisted Stephen C. McElroy Deputy U S. Surveyor in Surveying and Subdividing Township No 28 North of the Base line of Range No 48 West of 6th P M in Nebraska and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General of dimensions Character construction and Marking and in the manner as specifically described in the foregoing field Notes

A. McFairfield Chainman
John Goodridge Chainman
W Sweezy Moundsman
W. J. Stahr Flagman

Subscribed & sworn to by the above persons before me a Notary Public in & for Cheyenne Co this 29th day of September 1879.

[illegible]
Notary Public

I Stephen C. McElroy do solemnly swear that in pursuance of a joint contract wherein Samuel M Chapman David R. Stephenson and Stephen C. McElroy are joint Contractors with George S. Smith U S Surveyor General for the district of Nebraska and Iowa bearing date July 1st 1879 I have well and faithfully and truly in my own proper person and in strict conformity with the instructions furnished by the Surveyor General the Surveying Manual and the laws of the U S. Surveyed all the parts and portions of Township No 28 North of Base Line Range No 48 West of 6th P.M. in Nebraska as are represented in the foregoing field notes as having been surveyed under my direction and

I do further solemnly swear that the corners of said survey have been established and perpetuated in strict accordance with the Surveying Manual printed instructions and Special instructions of the Surveyor General of dimensions character construction and marking and in the manner as specifically described in the foregoing field notes and that the foregoing are the true and Original Field Notes of said Survey

Stephen C. McElroy
Deputy Surveyor

Subscribed in my presence and sworn to before me this 29th day of September A D 1879

V. Blackmore
Notary Public

Surveyor General's Office
Plattsmouth Neb Jany 10th 1889

The foregoing field notes of the Survey and Subdivision of Township No 28 North of the Base Line of Range No 48 West of the 6th P.M. in Nebraska. Executed by S. C. McElroy Deputy Surveyor under Joint Contract No 112 dated July 12th 1879 in the month of September 1879, having been critically Examined, the necessary Corrections & Explanations made the said field notes & the Surveys they describe are hereby approved.

Geo S. Smith
Surveyor General

# General Land Office • Original Field Notes

## Book Number

# 679

---

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.