General Land Office • Original Field Notes

Book Number

693

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Frank S. Word Deputy S T. 33-35 N.

T. 33 N. R. 50 R. 50 W.

6th Principal M

88.

FIELD NOTES

OF

THE SUBDIVISION LINES OF

Township 33 North Range 50 West

6th Principal Meridian.

BY

Frank S. Word Deputy Surveyor.

Under his Contract of Nov 14 1881

Survey Commenced May 11 - 1882

Survey Completed May 18 - 1882

Contract No 5

Platted,

Copied for Washington,

Copied for Register,

Edward Denny & Co., Stationers & Printers, S. F., Cal.

Township..... Range.....

.....6th Principal Meric

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Edward Denny & Co., Stationers & Printers, S. F., Cal.

Copyright Secured,
Entered according to Act of Congress, in the Clerk's Office of the Librarian of Congress at Washington, D. C., in the year 1880.

Township..... North Range..... West

.....6th Principal Meridian.

Township ..... North Range ..... West

..... 6th Principal Meridian.

Township ..... North Range ..... West

..... 6th Principal Meridian.

Survey made with Burts Patent
Improved solar Compass bearly
new and in first rate
order made by W & L E Gurley
of Troy N Y in 1889

Township 33 North Range 50 West

6th Principal Meridian.

Chains	From the corner to Sections 35, 36, 1 and 2 on the South boundary, I run, North, between Sections 35 and 36. Variation. 15° 45' East.
	Enter gently rolling prairie
40.00	Set a post 3 ft long 3 inc diam 12 inc in the ground for 1/4 sec Cor marked 1/4 S on W face dug pits 18x18x12 inc E & W of post 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base around post
80.00	Set Sand Stone 14x16x6 inc 10 inc in the ground for Cor to Secs 25-26-35 & 36 marked with 1 notch on S and 1 on E edges dug pits 18x18x12 inc in each side 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base
	Land rolling
	Soil 2nd rate
	Vegetation Bunch grass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 25 and 36. Variation 15° 40' East.
	Over rolling land
28.00	Trunk Butte Creek 40 lks wide Course N. E.
40.00	Set temporary 1/4 Sec Cor
47.00	Wash out 100 lks wide Course N.
67.00	Dry Creek 15 lks wide Course N.
80.62	Intersect E. By. of Th 52 lks N. of Cor to Secs 25-36-31 & 36 from which Cor I run N 89° 38' W on a true line between secs 25 & 36 Var 15° 40' E
40.31	Set post 3 ft long 3 inc diam 12 inc in the ground for 1/4 Sec Cor marked 1/4 S on N face dug pits 18x18x12 inc N & S of post 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base around post
80.62	The Cor to Secs 25-26-35 & 36
	Land ~~[illegible]~~ Broken & rolling
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 25 and 26. Variation. 15° 45' East.
40.00	Set a sand stone 16 x 10 x 3 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins E & W of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
50.00	Enter Large bottom bears S.E. & S.W.
63.00	White River 140 lks wide runs N.E.
80.00	Set Sand stone 18 x 10 x 5 ins 12 ins in the ground for Cor to Secs 23-24-25 & 26 marked with 2 notches on S and 1 on E edges dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base Land rolling Soil 2nd rate Vegetation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 24 and 25. Variation 15° 45' East.
33.06	White River 135 lks wide runs North
40.00	Set temporary 1/4 Sec Cor.
69.00	White River 140 lks wide runs South
80.28	Intersect East Bdy of Tp 61 lks N of Cor to Secs 24-25-19 & 30 from which Cor I run N 89° 34' W on a true line between Secs 24 & 25 Var 15° 45' E
40.14	Set a sand stone 12 x 8 x 6 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N & S of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.28	The Cor to Secs 23-24-25 & 26 Land rolling Soil 2nd rate Vegetation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 23 and 24. Variation 15° 45' East.
18.00	Leave river bottom bears E. & W.
19.00	Ranche road bears N. E. & W.
40.00	Set a sandstone 12 x 10 x 6 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on W face, dug pits 18 x 18 x 12 ins E. & W. of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
70.00	Leave river Valley and ascend
80.00	Set sand stone 14 x 10 x 6 ins 9 ins in the ground for Cor to Secs ~~24, 13, 23 & 14~~ 13, 14, 23 & 24 marked with 3 notches on S and 1 notch on E edges dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base Land rolling Soil 2nd rate Vegetation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 13 and 24. Variation 15° 40' East.
31.00	Top of rolling divide bears N. W. & S. E.
40.00	Set temporary 1/4 Sec. Cor.
70.00	Gravine course S. E.
80.30	Intersect E. By. of Tp 66 lks N. of Cor to Secs 13-18-19 & 24 from which Cor I run N. 89° 37' W. on a true line between Secs 13 & 24 Var 15° 40' E
40.15	Set a sandstone 12 x 8 x 6 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins W. & S. of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base
80.30	The Cor to Secs 13-14-23 & 24 Land rolling Soil 2nd rate Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 13 and 14
	Variation 15° 45' East.
9.00	Top of rolling Divide bears N.W. & S.E.
40.00	Set Sand stone 12×10×6 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18×18×12 ins E & W. of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
71.00	Ravine Course S.E.
80.00	Set sand stone 12×10×8 ins 8 ins in the ground for Cor to Secs 11-12 13 & 14 marked with 4 notches on S and 1 notch on E edges dug pits 18×18×12 ins in each Sec 5½ ft dist and raised a mound of earth 2½ high 4½ ft base
	Land rolling
	Soil 2nd rate
	Vegetation Bunchgrass.
	I carefully examined the adjustments of my solar compass today particularly the latitude and reversing apparatus & found them correct
	May 11 - 1882

Township 33 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 12 and 13.
	Variation 15° 45' East.
40.00	Set temporary 1/4 Sec Cor
80.35	Intersect E By of Tp. 45 lks N. of Cor to Secs 12-13-7 & 18 from which Cor I run N 89° 41' W on a true line between Secs 12 & 13
	Var 15° 45' East
40.18	Set a sand stone 12×9×5 ins 8 ins in the ground for 1/4 Sec Corner marked 1/4 on N face dug pits 18×18×12 ins N & S of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.35	The Cor to Secs 11-12-13 & 14
	Land level
	Soil 3rd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 11 and 12.
	Variation. 15° 45' East.
39.00	Top of rolling Divide bears E + W
40.00	Set sandstone 12 x 11 x 5 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins E. + W. of stone 3½ ft dist and raised a mound of earth 1½ ft high 3½ ft base
80.00	Set sand stone 18 x 12 x 5 ins 12 ins in the ground for Cor to Secs 1-2-11 & 12 marked with 5 notches on S and 1 notch on E edges dug pits 18 x 18 x 12 ins in each Sec 3½ ft dist and raised mound of earth 2½ ft high 4½ ft base
	Land level
	Soil 2nd rate
	Vegitation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 1 and 12.
	Variation 15° 45' East.
40.00	Set temporary 1/4 Sec Cor
70.00	Washout 100 lks wide Course N.
80.40	Intersect E By of Tp 46 lks N of Cor to Secs 1-6-7 + 12 from which Cor I run N. 89° 40' W. on a true line between Secs 1 + 12
	Var 15° 45' E
40.20	Set sandstone 12 x 10 x 4 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N + S of stone 3½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.40	The Cor to Sec 1-2-11 + 12
	Land level
	Soil 2nd rate
	Vegitation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

Chains	North, on a random line between Sections 1 and 2. Variation. 15° 45' East.
	Descend N slope
40.00	Set temporary 1/4 Sec Cor
79.70	Intersect W Bry of Tp 43 lks West of Cor to Secs 1-2-35+36 from which Cor Dist S 18' W on a true line between Secs 1+2
	Var 15° 45' E
39.70	Set a sand stone 16 x 12 x 4 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins E. + W. of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
79.70	The Cor to Secs 1-2-11+12
	Land level
	Soil 3rd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 34 and 35. Variation 15° 45' East.
24.00	White River 130 lks wide runs E.
40.00	Set a post 3 ft long 3 ins diam 12 ins in the ground for 1/4 Sec Cor marked 1/4 S on W. face dug pits 18 x 18 x 12 ins E. + W. of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base around post
80.00	Set a post 4 ft long 4 ins square 12 ins in the ground for Cor to Secs 26-27-34+35 marked T 33 N. S 26 on N. E. R 50 W. S 35 on S. E. S 34 on S. W. + S 27 on N. W. faces with 1 notch on S and 2 notches on E edges dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist and raised mound of earth 2 ft high 4½ ft base around post
	Land rolling
	Soil 3rd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

East, on a random line between Sections 26 and 35

Variation 15° 45' East.

Chains	
22.00	White river 125 lks wide runs North
40.00	Set temporary 1/4 Sec. Cor.
80.57	Intersect N & S line 40 lks S. of Cor to Secs 25-26-35 & 36 from which Cor I run S 89° 43' W on a true line between Secs 26 & 35

Var 15° 45' E

40.29	Set a post 3 ft long 3 ins diam 12 ins in the ground for 1/4 Sec Cor marked 1/4 S on W face dug pits 18 x 18 x 12 ins N & S of post 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base
80.57	The Cor to Secs 26-27-34 & 35

Land rolling
Soil 3rd & 2nd rate
Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

North, between Sections 26 and 27.

Variation 15° 45' East.

Chains	
40.00	Set a post 3 ft long 3 ins diam 12 ins in the ground for 1/4 Sec Cor marked 1/4 S on W face dug pits 18 x 18 x 12 ins E & W of post 5 1/2 ft dist and raised mound of earth 1 1/2 ft. high 3 1/2 ft base around post
42.00	Rancho road N.E. & S.W.
55.00	Big Cottonwood Creek 15 lks wide runs E.
80.00	Set a sand stone 18 x 10 x 4 ins 12 ins in the ground for Cor to Secs 22-23-26 & 27 marked with 2 notches on S and 2 on E edges dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised mound of earth 2 ft high 4 1/2 ft base

Land rolling
Soil 2nd rate
Vegetation Bunchgrass

Township 33 North Range 30 West
6th Principal Meridian.

Chains	East, on a random line between Sections 23 and 26. Variation. 15° 45' East.
40.00	Set temporary 1/4 Sec Cor
41.50	Ranch road runs N.E. & S.W.
80.61	Intersect N & S line 50 lks Sth Corner to Secs 23-24-25 & 26 from which Cor S. proj S89° 39' W. on a true line between Secs. 23 & 26
	Var 15° 45' E.
40.31	Set a sand stone 12x10x11 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18x18x12 ins N. & S. of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.61	The Cor to Secs 22-23-26 & 27
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 30 West
6th Principal Meridian.

Chains	North, between Sections 22 and 23. Variation 15° 45' East.
40.00	Set sand stone 16x6x4 ins 6 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18x18x12 ins E. & W. of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
77.00	Drain Course S.E.
80.00	Set a sand stone 18x16x3 ins 12 ins in the ground for Cor to Secs 14-15-22 & 23 marked with 3 notches on S and 2 on E edges dug pits 18x18x12 ins in each Sec 5½ ft dist & raised mound of earth 2 ft high 4½ ft base
	Land rolling
	Soil 3rd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 14 and 23
	Variation 15° 45' East.
38.00	Drain Course South
40.00	Set temporary ¼ Sec Cor
80.52	Intersect N. & S. line 30 lks South of Cor to Secs 13-14-23 & 24. from which Cor I run S89°47' W on a true line between Secs 14 & 23
	Var 15° 45' E
40.26	Set a sand stone 18 x 18 x 4 ins 12 ins in the ground for ¼ Sec Cor marked ¼ on N face dug pits 18 x 18 x 12 ins N & S of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.52	The Cor to Secs 14-15-22 & 23
	Land rolling
	Soil 2nd rate
	Vegitation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 14 and 15.
	Variation 15° 45' East.
40.00	Set Sandstone 12 x 10 x 4 ins 8 ins in the ground for ¼ Sec Cor marked ¼ on W face dug pits 18 x 18 x 12 ins E & W of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
76.00	Drain Course S.E.
80.00	Set sand stone 18 x 18 x 4 ins 12 ins in the ground for Cor to Secs 10-11-14 & 15 marked with 4 notches on S and 2 notches on E edges dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist and raised mound of earth 2 ft high 4½ ft base
	Land level
	Soil 2nd rate
	Vegitation Bunchgrass
	May 12 - 1882

Township 33 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 11 and 14
	Variation 15° 45' East.
30.00	Drain 20 lks wide Course S.E.
40.00	Set temporary 1/4 Sec Cor
80.23	Intersect N & S line 20 lks South of Cor to Secs 11-12-13 & 14 from which Cor. Trees S. 89° 51' W. on a true line betw Secs 11 and 14
	Var 15° 45' E
40.12	Set a sand stone 14 x 12 x 3 ins 9 ins in the ground for 1/4 sec corner marked 1/4 on N face dug pits 18 x 18 x 12 ins N. & S. of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base
80.23	The Cor to Secs 10-11-14 & 15
	Land rolling
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 10 and 11.
	Variation 15° 45' East.
40.00	Set a sand stone 16 x 10 x 3 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on N. face dug pits 18 x 18 x 12 ins E & W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base
66.00	Top of Divide bears E. & W. and descend
80.00	Set Sand stone 20 x 10 x 4 ins 15 ins in the ground for Cor to Secs 2-3-10 & 11 marked with 5 notches on S and 2 on E edges dug pits 18 x 18 x 12 ins in each sec. 5 1/2 ft dist and raised mound of earth 2 ft high 4 1/2 base
	Land rolling
	Soil 2nd rate
	Vegetation Bunchgrass

Township 38 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 2 and 11. Variation. 15° 45' East.
40.00	Set temporary 1/4 Sec Cor
80.20	Intersect N & S line 20 lks South of Cor to Secs 1-2-11 & 12 from which Cor I run S 89° 51' W. on a true line between Secs 2 & 11
	Var 15° 45' E
40.10	Set a sand stone 12 x 12 x 4 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N & S of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.20	The Cor to Secs 2-3-10 & 11
	Land level & rolling
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, on a random line between Sections 2 and 3. Variation 15° 45' East.
	Descend
40.00	Set temporary 1/4 Sec Cor
51.00	Ravine Course N.W.
79.50	Intersect N By of Tp 70 lks West of Cor to Secs 2-3-34 & 35 from which Cor I run S 30' W on a true line between Secs 2 & 3
	Var 15° 45' E.
39.50	Set a sand stone 14 x 12 x 4 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins E & W of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
79.50	The Cor to Secs 2-3-10 & 11
	Land rolling
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 33 and 34.
	Variation. 15° 45' East.
8.00	White River 140 lks wide runs E.
40.00	Old wagon trail runs N.W. & S.E.
40.00	Set a equal stone 14×9×4 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18×18×12 ins E & W of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
57.00	Ranche Road bears N.E. & S.W.
80.00	Set Sand stone 18×8×6 ins 12 ins in the ground for Cor to Secs 27-28-33 & 34 marked with 1 notch on S and 3 on E edges dug pits 18×18×12 ins in each side 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base Land rolling Soil 3rd rate Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 27 and 34.
	Variation 15° 45' East.
33.00	Ranch road bears N.E. & S.W.
40.00	Set temporary 1/4 Sec. Cor.
80.40	Intersect N & S line 17 lks S. of the Cor to Secs 26-27-34 & 35 from which Cor I run S 89° 53' W on a true line between Secs 27 & 34 Var 15° 45' E
40.20	Set equal stone 14×10×5 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18×18×12 ins N & S of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.40	The Cor to Secs 27-28-33 & 34 Land rolling Soil 2nd rate Vegetation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 27 and 28. Variation 15° 45' East.
7.00	Top of Divide between Cottonwood Creek & White River bears N.W. & S.E.
40.00	Set sand stone 14 x 8 x 8 ins 9 ins in the ground for 1/4 Sec Corner marked 1/4 on W face dug pits 18 x 18 x 12 ins E & W of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base
63.00	Big Cottonwood Creek 20 lks wide runs S.E.
70.00	Big Cottonwood Creek 10 lks wide runs S.W.
80.00	Set sand stone 16 x 12 x 8 ins 12 ins in the ground for Cor to Secs 21-22-27 & 28 marked with 2 notches on S and 3 on E edges dug pits 18 x 18 x 12 ins in each est 5 1/2 ft dist and raised mound of earth 2 ft high 4 1/2 ft base Land level Soil 2nd rate Vegetation Bunch grass May 13 - 1882

Township 33 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 22 and 27. Variation 15° 45' East.
4.00	Big Cottonwood Creek 10 lks wide runs S.
40.00	Set temporary 1/4 Sec Cor
80.11	Intersect N & S line 8 lks S of Cor to Secs 22-23-27 & 28 from which Cor I run S 89° 57' W on a true line between Secs 22 & 27 Var 15° 45' E.
40.06	Set a sand stone 12 x 8 x 6 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N & S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base
80.11	The Cor to Secs 21-22-27 & 28 Land rolling Soil 2nd rate Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 21 and 22. Variation. 15° 45' East.
7.00	Big Cottonwood Creek 10 lks wide runs E
40.00	Sand 12×10×8 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18×18×12 ins E & W. of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
53.00	Ravine course S.E.
80.00	Set a sand stone 18×10×6 ins 12 ins in the ground for Cor to Secs 15-16-21 & 22 marked with 3 notches on S and E edges dug pits 18×18×12 ins in each Sec 5½ ft dist and raised mound of earth 2 ft high 4½ ft base
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 15 and 22. Variation 15° 45' East.
40.00	Set temporary 1/4 Sec. Cor.
80.21	Intersect N & S line 18 lks South of Cor to Secs 14-15-22 & 23 from which Cor I run S 89° 52' W on a true line between Secs 15 & 22
	Var 15° 45' E
40.11	Set sand stone 10×10×6 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18×18×12 ins N & S of stone 5½ ft dist and raised mound of stone Pits impracticable
80.21	The Cor to Secs 15-16-21 & 22
	Land rolling
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 15 and 16. Variation 15° 45' East.
40.00	Set Sand stone 12 x 10 x 4 ins 8 ins in the ground for 1/4 Sec Corner marked 1/4 on W. face dug pits 18 x 18 x 12 ins E. & W. of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base
80.00	Set Sand stone 16 x 12 x 6 ins 11 ins in the ground for Cor to Secs 9-10-15 & 16 marked with 4 notches on S and 3 on E edges dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised mound of earth 2 ft high 4 1/2 ft base Land rolling Soil 2nd rate Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 10 and 15. Variation 15° 45' East.
40.00	Set temporary 1/4 Sec Cor
79.70	Intersect N & S line 20 lks N of Cor to Secs 9-10-15 & 16 from which Cor I run N 89° 51' W. on a true line between Secs 10 & 15 Var 15° 45' E
39.85	Set Sand stone 10 x 8 x 6 ins 8 ins in the ground for 1/4 Sec Corner marked 1/4 on N face dug pits 18 x 18 x 12 ins N & S of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 base
79.70	The Cor to Secs 9-10-15 & 16 Land rolling Soil 2nd rate Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 9 and 10.
	Variation 15° 45' East.
40.00	Set Sandstone 14 x 12 x 4 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins E. & W. g. stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base
80.00	Set sand stone 20 x 10 x 3 ins 15 ins in the ground for Cor to Secs 3-4-9 & 10 marked with 5 notches on S and 3 on E. dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised mound of earth 2 ft high 4 1/2 ft base
	Land rolling
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 3 and 10.
	Variation 15° 45' East.
40.00	Set temporary 1/4 Sec. Cor
49.00	Top of Divide bears W. & S. E.
79.73	Intersect N & S line 44 lks North of Cor to Secs 2-3-10 & 11 from which Cor Bears N. 89° 41' W. on a true line between Secs 3 & 10
	Var 15° 45' E
39.87	Set a sand stone 16 x 12 x 3 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N. & S. g. stone 5 1/2 ft dist raised mound of earth 1 1/2 ft high 3 1/2 ft base
79.73	The Cor to Secs 3-4-9 & 10
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, on a random line between Sections 3 and 4. Variation. 15° 45' East.
	Ascend
14.00	Top of Divide bears E & W and descends N slope
40.00	Set temporary 1/4 Sec Cor
65.00	Drain 60 lks wide course West
79.40	Intersect N By. of Tp. 61 lks W. of Cor to Secs 33-34-3 & 4 from which Cor I run S 26' W. on a true line between Secs 3 & 4
	Var 15° 45' E
39.40	Set sandstone 15 x 11 x 3 mis 10 mis in the ground for 1/4 Sec Corner marked 1/4 on W face dug pits 18 x 18 x 12 mis E & W of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
79.40	Cor to Secs 3-4-9 & 10
	Land rolling
	Soil 2nd rate
	Vegetation Bunchgrass
	May 15 - 1882

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 32 and 33. Variation. 15° 45' East.
12.00	White River 120 lks wide runs E.
32.00	Cañon Road bears N.E. & S.W.
40.00	Set squd stone 10 x 10 x 3 mis 6 mis in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 mis E & W of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.00	Set Sandstone 16 x 10 x 5 mis 12 mis in the ground for Cor to Secs 28-29 & 32 & 33 marked with 1 notch on S and 4 notches on E edge dug pits 18 x 18 x 12 mis in each set 5½ ft dist and raised mound of earth 2 ft high 4½ ft base
	Land rolling
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 33 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 28 and 33. Variation 15° 45' East.
40.00	Set temporary 1/4 Sec Cor
80.36	Intersect N. & S. line 10 lks N. of Cor to Secs 27-28-33 & 34 from which Cor I run N. 89° 56' W on a true line between Secs 28 & 33 Var 15° 45' E
40.18	Set a sand stone 16 x 10 x 3 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on N face aug pits 18 x 18 x 12 ins N & S of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base
80.36	The Cor to Secs 28-29-32 & 33 Land level Soil 2nd rate Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 28 and 29. Variation 15° 45' East.
40.00	Set Sandstone 10 x 10 x 4 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on W face aug pits 18 x 18 x 12 ins E & W of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base
62.00	Big Cottonwood Creek 20 lks wide runs E.
80.00	Set Sand stone 18 x 12 x 4 ins 12 ins in the ground for Cor to Secs 20-21-28 & 29 marked with 2 notches on S and 4 on E. edges aug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised mound of earth 2 ft high 4 1/2 ft base Land level Soil 2nd rate Vegetation Bunchgrass.

Township 33 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 21 and 28. Variation. 15° 45' East.
40.00	Set temporary 1/4 Sec Cor
69.00	Big Cotton wood Creek 20 lks wide runs N. E.
80.60	Intersect N & S line 28 lks North of Cor to Secs 21-22-27 & 28 from which Cor Pine N. 89° 48' W. on a true line between Secs 21 & 28
	Var 15° 45' E
40.30	Set a sand stone 12 x 12 x 4 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N. & S. of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.60	The Cor to Secs 20-21-28 & 29
	Land rolling
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 20 and 21. Variation 15° 45' East.
19.00	Drain Course S. E.
40.00	Set a sand stone 18 x 8 x 6 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on W. face dug pits 18 x 18 x 12 ins E. & W. of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.00	Set sand stone 16 x 14 x 4 ins 11 ins in the ground for Cor to Secs 16-17-20 & 21 marked with 3 notches on S and 4 on E edges dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist and raised mound of earth 2 ft high 4½ ft base
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Chains	East, on a random line between Sections 16 and 21. Variation. 15° 45' East.
40.00	Set temporary 1/4 Sec Cor
80.78	Intersect N & S line 25 lks North of Cor to Secs 15-16-22 & 21 from which Cor Dmn N. 89° 49' W on a true line between Secs 16 & 21
	Var 15° 45"
40.39	Set sand stone 12 x 8 x 6 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N & S of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.78	The Cor to Secs 16-17-20 & 21
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Chains	North, between Sections 16 and 17. Variation 15° 45' East.
40.00	Set Sand stone 16 x 10 x 4 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins E & W of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.00	Set sand stone 20 x 12 x 4 ins 15 ins in the ground for Cor to Secs 8-9-16 & 17 marked with 4 notches on S & 4 on E edges dug pits 18 x 18 x 12 ins in which are 5½ ft dist and raised mound of earth 2 ft high 4½ ft base
	Land rolling & level
	Soil 2nd rate
	Vegetation Bunchgrass

Chains	East, on a random line between Sections 9 and 16. Variation 15° 45' East.
40.00	Set temporary 1/4 sec cor
50.00	Drain course N.
80.40	Intersect N & S line 15 lks S of cor to Secs 10-9-15 & 16 from which Cor S mm S89° 57' W on a true line between Secs 9 & 16
	Var 15° 45' (E)
40.20	Set sand stone 16 x 12 x 4 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N & S of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.40	The Cor to Secs 8-9-16 & 17
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Chains	North, between Sections 8 and 9. Variation 15° 45' East.
40.00	Set sand stone 14 x 12 x 4 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on W. face dug pits 18 x 18 x 12 ins E & W. of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.00	Set sand stone 18 x 14 x 6 ins 12 ins in the ground for Cor to Secs 4-5-8 & 9 marked with 5 notches on S and 4 on E edges dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist and raised mound of earth 2 ft high 4½ ft base
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 4 and 9
	Variation 15° 45' East.
35.00	Drain 25 lks wide course N.
40.00	Set temporary 1/4 Sec Cor
79.76	Intersect N & S line 57 lks S of Cor to Secs 3-4-9 & 10 from which Cor I run S 89° 36' W on a true line between Secs 4 & 9
	Var 15° 45' E
39.88	Set sand stone 12 x 12 x 4 ins 9 ins in the ground for 1/4 sec Cor marked 1/4 on W face aug pits 18 x 18 x 12 ins N & S of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base
79.76	The Cor to Secs 4-5-8 & 9
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, on a random line between Sections 4 and 5.
	Variation 15° 45' East.
40.00	Set Temporary 1/4 Sec Cor
80.20	Intersect N. By of Tp 25 lks West of Cor to Secs 4-5-32 & 33 from which Cor I run S 1° W. on a true line between Secs 4 & 5
	Var 15° 45' E
40.20	Set sand stone 14 x 12 x 5 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on W face aug pits 18 x 18 x 12 ins E & W of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base
80.20	The Cor to Secs 4-5-8 & 9
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass
	May 16-1882

Chains	North, between Sections 31 and 32. Variation 15° 45' East.
40.00	Set a post 3 ft long 3 ins diam 12 ins in the ground for 1/4 Sec Cor marked 1/4 Sec W face dug pits 18 x 18 x 12 ins E & W of post 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base around post
80.00	Set post 4 ft long 4 ins square 12 ins in the ground for Cor to Secs 29-30-31 & 32 marked T 33 N R 50 W S 29 on N. E. S 30 W. S 32 on S. E. S 31 on S. W. and S 30 on W W faces with 1 notch on S and 5 notches on E edges dug pits 18 x 18 x 12 ins in each set 5 1/2 ft dist and raised mound of earth 2 ft high 4 1/2 ft base around post Land level Soil 2nd rate Vegetation Bunchgrass

Chains	East, on a random line between Sections 29 and 32. Variation 15° 45' East.
40.00	Set temporary 1/4 Sec Cor
80.57	Intersect N & S line 20 lks South of Cor to Secs 28-29-32 & 33 from which Cor I run S 89° 51' W on a true line between Secs 29 & 32 Var 15° 45' E
40.29	Set sand stone 12 x 10 x 8 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N & S of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base
80.29	The Cor to Secs 29-30-31 & 32 Land level Soil 2nd rate Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	West, on a random line between Sections 30 and 31
	Variation 15° 45' East.
40.00	Set temporary 1/4 Sec. Cor.
80.30	Intersect West Bdy of Tp 68 lks South of Cor to Secs 25-36 30 + 31 from which Cor I run S.89°31' E on a true line between Secs 30 + 31
	Var 15° 45' E.
40.30	Set a post 3 ft long 3 ins diam 12 ins in the ground for 1/4 Sec Cor marked 1/4 S on N face dug pits 18 x 18 x 12 ins N + S of stone 5½ ft dist. and raised mound of earth 1½ ft high 3½ ft base around post
80.30	The Cor to Secs 29-30-31 + 32
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 29 and 30.
	Variation 15° 45' East.
40.00	Set a post 3 ft long 3 ins diam 12 ins in the ground for 1/4 Sec Cor marked 1/4 S on W face dug pits 18 x 18 x 12 ins E + W of post 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base around post
80.00	Set a post 4 ft long 4 ins square 12 ins in the ground for Cor to Secs 19-20-29 + 30 marked T 33 N. S 20 on N. E. R 50 W. S 29 on S. E. S 30 on S.W. and S 19 on N W faces with 2 notches on S and 5 on E edges dug pits 18 x 18 x 12 ins in each sec 5½ ft dist and raised mound of earth 2 ft high 4½ ft base around post
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 20 and 29. Variation. 15° 45' East.
30.50	Big Cottonwood Creek 20 lks wide runs S.
40.00	Set temporary 1/4 Sec Cor
80.37	Intersect N & S line 25 lks S of Cor to Secs 20-21-28 & 29 from which Cor I run S89° 49' W on a true line between Secs 20 & 29 Var 15° 45' E
40.19	Set sand stone 10×10×3 ins 6 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18×18×12 ins N. & S. of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.37	The Cor to Secs 19-20-29 & 30 Land level Soil 2nd rate Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	West, on a random line between Sections 19 and 30. Variation 15° 45' East.
9.00	Big Cottonwood Creek 15 lks wide runs N.
29.00	Dry Creek 15 lks wide Course S.E.
40.00	Set temporary 1/4 Sec. Cor.
78.00	Dry Creek 25 lks wide Course N.E.
80.34	Intersect W. Bg of Tp 40 lks S of Cor to Secs 24-25-19 & 30 from which Cor I run S89° 43' E on a true line between Secs 19 & 30 Var 15° 45' E
40.34	Set a post 3 ft long 3 ins diam 12 ins in the ground for 1/4 Sec Cor marked 1/4 S on N face dug pits 18×18×12 ins N. & S. of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base around around post
80.34	The Cor to Secs 19-20-29 & 30 Land rolling Soil 2nd rate Vegetation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

North, between Sections 19 and 20.

Variation. 15° 45' East.

Chains	
14.00	Big Cottonwood Creek 20 lks wide runs S. E.
25.00	same creek 20 lks wide runs S. W.
31.00	same creek 20 lks wide runs S. E.
40.00	Set a post 3 ft long 3 ins diam 12 ins in the ground for 1/4 Sec Cor marked 1/4 S on W face dug pits 18 x 18 x 12 ins E & W. of post 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base around post
80.00	Set a post 4 ft long 4 ins square 12 ins in the ground for Cor to Secs 17-18-19 & 20 marked T33 N. S17 on N. E. R50 W. S20 on S. E. S19 on S. W. & S18 on N. W. faces with 3 notches on S and 5 on E edges dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base around post

Land rolling
Soil 2nd rate
Vegetation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

East, on a random line between Sections 17 and 20.

Variation 15° 45' East.

Chains	
40.06	Set temporary 1/4 Sec Cor
80.33	Intersect N & S line 30 lks S of Cor to Secs 16-17-20 & 21 from which Cor I run S 89° 47' W on a true line between Secs 17 & 20

Var 15° 45' E.

40.17	Set sand stone 8 x 8 x 6 ins 6 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N & S of stone 3 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base
80.33	The Cor to Secs 17-18-19 & 20

Land level
Soil 2nd rate
Vegetation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

Chains	West, on a random line between Sections 18 and 19. Variation 15° 45' East.
40.00	Set temporary ¼ Sec Cor
80.79	Intersect West By of Tp. 15 like South of Cor to Secs 13-18-19 + 24 from which Cor Brass S 89° 54' E on a true line between Secs 18 + 19. Var 15° 45' E
40.79	Set post 3 ft long 3 ins diam 12 ins in the ground for ¼ Sec Cor marked ¼ S on W face dug pits 18 x 18 x 12 ins N + S of post 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base around post.
80.79	The Cor to Secs 17-18-19 + 20
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass
	May 17 - 1882

Township 33 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 17 and 18. Variation 15° 45' East.
40.00	Set post 3 ft long 3 ins diam 12 ins in the ground for ¼ Sec Cor marked ¼ S on W face dug pits 18 x 18 x 12 ins E + W of post 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base around post
80.00	Set a post 4 ft long 4 ins square 12 ins in the ground for Cor to Secs 7-8-17 + 18 marked T 33 N S 8 on N E. A 50 W. S 17 on S E S 18 on S W + S 7 on W W faces with 4 notches on S and 5 on E edge dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist and raised mound of earth 2 ft high 4½ ft base around post
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 8 and 17. Variation 15° 45' East.
20.00	Drain 25 lks wide runs N.
40.00	Set temporarary ¼ Sec Cor
80.40	Intersect N & S line 41 lks S of Cor to Secs 8-9-16 & 17 from which Cor I run S 89° 42' W on a true line between Secs 8 & 17
	Var 15° 45' E
40.20	Set a sand stone 8 x 16 x 9 ins 11 ins in the ground for ¼ Sec Cor marked ¼ on N face dug pits 18 x 18 x 12 ins N & S of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.40	The Cor to Secs 8-7-17 & 18
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	West, on a random line between Sections 7 and 18. Variation 15° 45' East.
40.00	Set temporary ¼ Sec Cor
81.35	Intersect N. By of Tp. 18 lks S of Cor to Secs 7-12-13 & 18 from which Cor I run N 89° 52' E on a true line between Secs 7 & 18
	Var 15° 45' E
41.35	Set a post 3 ft long 3 ins diam 1 ins in the ground for ¼ Sec Cor marked ¼ S on N face dug pits 18 x 18 x 12 ins N & S of ~~stone~~ post 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base around post
81.35	The Cor to Secs 7-8-17 & 18
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 7 and 8. Variation. 15° 45' East.
40.00	Set a post 3 ft long 3 ins diam 2 ins in the ground for 1/4 Sec Cor marked 1/4 S on W face dug pits 18×18×12 ins E & W of post 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base around post
80.00	Set post 4 ft long 4 ins square 13 ins in the ground for Cor to Secs 5-6-7 & 8 marked T33 N. R50 W. S8 on S. E. S7 on S. W. & S6 on N. W. faces with 5 notches on S and E edges dug pits 18×18×12 ins in each sec 5½ ft dist and raised mound of earth 2 ft high 4½ ft base around post
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 5 and 8. Variation 15° 45' East.
40.00	Set temporary 1/4 Sec Cor
65.00	Drain 50 lks wide Course N.E.
80.00	Intersect N & S line 10 lks South of Cor to Secs 4-5-8 & 9 from which Cor Spruce S89° 56' W on a true line between Secs 5 & 8
	Var 15° 45' E
40.00	Set sand stone 12×10×4 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18×18×12 ins N & S of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base
80.00	The Cor to Secs 5-6-7 & 8
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	West, on a random line between Sections 6 and 7.
	Variation 15° 45' East.
40.00	Set temporary 1/4 Sec Cor
58.00	Drain Coulee N. E.
81.94	Intersect W. By of Tp 12 lks S. of Cor to Secs 6-7-1 & 12 from which Cor I run S 89° 55' E on a true line between Secs 6 & 7
	Var 15° 45' E
41.94	Set a post 3 ft long 3 ins diam 12 ins in the ground for 1/4 Sec Cor marked 1/4 S on N face dug pits 18 x 18 x 12 ins N & S of post 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base around post
81.94	The Cor to Secs 5-6-7 & 8
	Land rolling
	Soil 2nd rate
	Vegetation Bunchgrass

Township 33 North Range 50 West

6th Principal Meridian.

Chains	North, on a random line between Sections 5 and 6.
	Variation 15° 45' East.
40.00	Set temporary 1/4 Sec Cor
80.15	Intersect N. By of Tp. 24 lks E of Cor to Secs 5-6-31 & 32 from which Cor I run S ~~89° 55'~~ E on a true line between Secs 5 & 6
	Var 15° 45' E
40.15	Set a post 3 ft long 3 ins diam 12 ins in the ground for 1/4 Sec Cor marked 1/4 S on N face dug pits 18 x 18 x 12 ins E & W of post 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 4 1/2 ft base around post
80.15	The Cor to Secs 5-6-7 & 8
	Land level
	Soil 2nd rate
	Vegetation Bunchgrass
	I carefully examined the adjustments of my Solar Compass today particularly the latitude and reversing apparatus and found them correct
	May 18-1882

GENERAL DESCRIPTION.

The Township is composed of fine gently rolling land
The soil is all good second rate and will produce fine agricultural crops with out irrigation
The Township is well watered White river and Big Cottonwood Creeks fine running streams furnishes abundant Water throughout the season
An abundant growth of bunch grass over the entire Township renders it good grazing land aside from its many advantages as an agricultural region
There is some cottonwood timber along the banks of White river and Big Cottonwood Creek

U. S. Surveyor-General's Office.

Plattsmouth Nebraska

November 6th 1882

The foregoing Field Notes of the surveys of

Subdivision lines of Tp. 33 N. Range 50 West of the Principal Base Line

Meridian

in the State of Neb. executed by

Frank S. Wood

U. S. Deputy Surveyor, in the month of May 1882 under his contract no. 5 dated

Nov. 14th 1881

having been critically examined, the necessary corrections and explanations made, the said Field Notes and the surveys they describe are hereby approved.

Geo. S. Smith

U. S. Surveyor-General for Neb. & Ia.

Frank S. Wood Deputy Surveyor.

T. 34 N. R. 50 W.

6th Principal Meridian.

FIELD NOTES

OF

THE SUBDIVISION LINES OF

Township 34 North Range 50 West

6th Principal Meridian.

BY

Frank S. Wood Deputy Surveyor.

Under his Contract of Nov. 14, 1881.

Survey Commenced April 15, 1882

Survey Completed April 22, 1882

Platted,
Copied for Washington,
Copied for Register,

Edward Denny & Co., Stationers & Printers, S. F., Cal.

Township..... Range.....

.....6th Principal Meridian.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Edward Denny & Co., Stationers & Printers, S. F., Cal.

Copyright Secured,
Entered according to Act of Congress, in the Clerk's Office of the Librarian of Congress at Washington, D. C., in the year 1880.

Township..... North Range..... West

.....6th Principal Meridian.

Township ..... North Range ..... West
..... 6th Principal Meridian.

Township ..... North Range ..... West
..... 6th Principal Meridian.

Survey made with Burt's Patent Improved Solar Compass, nearly new, & in first rate order. Made by W. & L. E. Dudley of Troy N.Y. in 1881.

Township 34 North Range 50 West
(See previous page) 6th Principal Meridian.

Chains	From the corner to Sections 35, 36, 1 and 2 on the South boundary, I run, North, between Sections 35 and 36. Variation. 15° 45' East.
	Descend gradually.
1.00	Cross Rains, 10 lks. wide. Course N.W.
40.00	Set Sandstone, 14 x 10 x 4 ins. 9 ins. in the ground, for 1/4 sec. cor., marked 1/4 on W. face, dug pits, 18 x 18 x 12 ins. E. & W. of Stone 5 1/2 ft. dist. & raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base.
66.00	Cross Lone Tree Creek 25 lks. wide, Course E. soon turns N.W.
73.00	Cross Lone Tree Creek 25 lks. wide, Course N. 20° W. soon turns S.E. and ascend gradually.
80.00	Set Sandstone, 18 x 10 x 4 ins. 12 ins. in the ground, for cor. to secs. 25-26-35-36, marked with 1 notch on S. and E. edges, dug pits, 18 x 18 x 12 ins. in each section 5 1/2 ft. dist. and raised a mound of earth 2 ft. high, 4 1/2 ft base.
	Sand. Rolling. Soil, 2nd rate. Vegetation, Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 25 and 36. Variation 15° 20' East.
	Descend gradually.
6.00	Cross Lone Tree Creek, 30 lks. wide, Course S.E.
16.00	Cross Lone Tree Creek 30 lks. wide, Course N.E. soon turns S.E.
40.00	Set temporary 1/4 sec. cor.
46.00	Cross Lone Tree Creek 50 lks. wide, Course S.E.
79.84	Intersect E. boundary of Tp. 35 lks. S. of cor. to secs. 25-30-31-36, from which cor. I run S. 89° 45' W. on a true line bet. secs. 25-36 Var. 15° 20' E.
39.92	Set Sandstone 14 x 12 x 3 ins. 9 ins. in the ground, for 1/4 sec. cor., marked 1/4 on N. face, dug pits, 18 x 18 x 12 ins. N. & S. of Stone, 5 1/2 ft. dist. & raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
79.84	The cor. to secs. 25-26-35-36.
	Sand. Rolling. Soil. 2nd rate. Vegetation. Bunchgrass.

Township 34 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 25 and 26. Variation. 15° 20' East.
	Descend gradually.
13.00	Cross Lone Tree creek 30 lks. wide Course S.E.
40.00	Set Sandstone 12x10x5 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18x18x12 ins. E.&W. of Stone, 5 1/2 ft. dist. & raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
80.00	Set Sandstone, 16x12x7 ins. 11 ins in the ground, for cor. to secs. 23-24-25-26, marked with 2 notches on S. and 1 on E. edges, dug pits 18x18x12 ins. in each section 5 1/2 ft. dist. and raised a mound of earth 2 ft. high, 4 1/2 ft. base.
	Land, Rolling.
	Soil, 2nd rate.
	Vegetation, Bunchgrass.

Township 34 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 24 and 25. Variation 15° East.
	Descend gradually.
19.00	Cross creek, 20 lks. wide Course S.E.
40.00	Set temporary 1/4 sec. cor.
79.97	Intersect E. boundary of Tp. 30 lks. S. of cor. to secs. 19-24-25 & 30. from which cor. I run S. 89° 47' W. on a true line bet. secs. 24-25
	Va. ~~14° 30'~~ 15° E
39.98	Set Sandstone 14x10x5 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on N. face, dug pits 18x18x12 ins. N.&S. of Stone, 5 1/2 ft. dist. & raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base
79.97	The cor. to secs. 23-24-25-26
	Land, Rolling.
	Soil, 2nd rate.
	Vegetation, Bunchgrass.

Township 34 North Range 50 West 6th Principal Meridian.

Chains	North, between Sections 23 and 24. Variation 15° East.
	Descend gradually.
14.00	Cross creek, 15 lks. wide, Course S. E.
40.00	Set Sandstone, 12 x 11 x 5 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on N. face, dug pits 18 x 18 x 12 ins. E. & W. of Stone, 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
80.00	Set Sandstone 18 x 14 x 3 ins. 12 ins. in the ground, for cor. to secs. 13-14-23-24 marked with 3 notches on S. and 1 on E. edge, dug pits 18 x 18 x 12 ins. in each sec. 5 1/2 ft. dist., and raised a mound of earth 2 ft. high, 4 1/2 ft. base. Land, Rolling Soil, 2nd rate. Vegetation, Bunchgrass.

Township 34 North Range 50 West 6th Principal Meridian.

Chains	East, on a random line between Sections 13 and 24. Variation 14° 50' East.
	Ascend.
40.00	Set temporary 1/4 sec. cor. and begin to ascend N. slope.
50.00	Top of Ridge bears N. & S. and descend.
60.00	Foot of Ridge bears N. & S.
80.64	Intersect E. boundary of Tp. 20 lks. S. of cor. to secs. 13-18-19-24 from which cor. I run S. 89° 51' W. on a true line bet. secs. 13-24 Va. 14° 50' E.
40.32	Set Sandstone 12 x 11 x 4 ins. 8 ins. in the ground for 1/4 sec. cor. marked 1/4 on N. face, dug pits 18 x 18 x 12 ins. N. & S. of Stone, 5 1/2 ft. dist. & raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
80.64	The cor. to secs. 13-14-23-24 Land, Mountainous. Soil - 3rd rate. Vegetation, Bunchgrass.

Township 34 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 13 and 14
	Variation 14° 50' East.
	Descend gradually.
5.00	Cross Ravine, 10 lks. wide, Course S.W.
40.00	Set Flint Bowlder 14x12x3 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18x18x12 ins. E. & W. of Stone, 5 1/2 ft. dist. & raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base.
80.00	Set Flint Bowlder 14x10x5 ins. 9 ins. in the ground for cor. to secs. 11-12-13-14, marked with 4 notches on S. & 1 on E. edges, dug pits, 18x18x12 ins. in each sec. 5 1/2 ft. dist., and raised a mound of earth 2 ft. high, 4 1/2 ft. base.
	Land. Rolling
	Soil, 2nd rate
	Vegetation. Bunchgrass.
	I carefully examined the adjustments of my solar Compass today, particularly the latitude & reversing apparatus & found them correct.
	Apr. 15, 1882.

Township 34 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 12 and 13.
	Variation 15° 25' East.
	Descend gradually.
40.00	Set temporary 1/4 sec. cor.
60.00	Cross Ravine 20 lks. wide, Course South.
80.38	Intersect E. boundary of Tp. 6 lks. S. of cor. to secs. 7-12-13-18. from which cor. I run S. 89° 57' W. on a true line bet. secs. 12-13. Va. ~~14° 30'~~ 15° 25' E.
40.19	Set Flint Bowlder 12x9x6 ins. 8 ins. in the ground for 1/4 sec. cor., marked 1/4 on N. face, dug pits 18x18x12 ins. N. & S. of stone, 5 1/2 ft. dist. & raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
80.38	The cor. to secs. 11-12-13-14.
	Land - Rolling
	Soil - 2nd rate.
	Vegetation. Bunchgrass.

Township 34 North Range 50 West 6th Principal Meridian.

Chains	North, between Sections 11 and 12. Variation. 15° 25' East.
40.00	Set Flint Boulder 12x10x14 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18x18x12 ins. E. & W. of Stone, 5½ ft. dist. & raised a mound of earth 1½ ft. high, 3½ ft. base
80.00	Set Flint Boulder 24x10x5 ins. 18 ins. in the ground, for cor. to Secs. 1-2-11-12. marked with 5 notches on S. and 1 on E. edges, dug pits 18x18x12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.
	Land Rolling.
	Soil 2nd rate.
	Vegetation Bunchgrass.

Township 34 North Range 50 West 6th Principal Meridian.

Chains	East, on a random line between Sections 1 and 12. Variation 15° 10' East.
	Descend gradually.
40.00	Set temporary 1/4 sec. cor.
48.00	Cross Creek Course S.
80.72	Intersect E. boundary of Tp. 32 lks. S. of cor. to Secs. 1-6-7-12 from which cor. I run S. 87° 46' W. on a true line bet. secs. 1-12 Va. ~~14° 30'~~ 15° 10' E.
40.36	Set Flint Boulder 12x9x6 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on N. face, dug pits 18x18x12 ins. W. & S. of Stone, 5½ ft. dist. and raised a mound of earth, 1½ ft. high, 3½ ft. base.
80.72	The cor. to secs. 1-2-11-12
	Land Rolling.
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West

6th Principal Meridian.

Chains	North, on a random line between Sections 1 and 2. Variation. 15° 10' East.
25.00	Ascend S.W. slope.
40.00	Set temporary 1/4 sec. cor.
43.00	Top of Ridge bears N.W. & S.E.
50.00	Descend N.E. slope.
70.00	Foot of Ridge bears N.W. & S.E.
80.20	Intersect N. boundary of Tp. 20 lks. W. of cor. to secs. 1-2-35-36. from which cor. I run S. 9° W. on a true line bet. secs. 1-2
	Va. 15° ~~45'~~ 10' E.
40.20	Set Flint Bowlder 22x8x3 ins. 16 ins. in the ground, for 1/4 sec. cor., marked 1/4 on W. face, dug pits, 18x18x12 ins. E. & W. of Stone, 5 1/2 ft. dist. & raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
(80.20) ↓ 00.20	The cor. to secs. 1-2-11-12.
	Land Rolling
	Soil 2nd rate.
	Vegetation Bunchgrass.

Township 34 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 34 and 35. Variation 15° 45' East.
40.00	Set Sandstone 12x10x3 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18x18x12 ins. E. & W. of Stone, 5 1/2 ft. dist. & raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
80.00	Set Sandstone, 16x12x4 ins. 11 ins. in the ground, for Cor. to secs. 26-27-34-35 marked with 1 notch on S. & 2 on E. edges, dug pits 18x18x12 ins. in each sec. 5 1/2 ft. dist. and raised a mound of earth 2 ft. high, 4 1/2 ft. base.
	Land Rolling
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

East, on a random line between Sections 26 and 35

Variation 15° 45' East.

Chains	
	Descend.
30.00	Cross Long Tree creek, 25 lks. wide, Course S. E.
40.00	Set temporary 1/4 sec. cor.
48.00	Cross Long Tree creek 25 lks. wide, Course N. W. & ascend.
80.66	Intersect N. & S. line 46 lks. N. of cor. to secs. 25-26-35-36 from which cor. bears N. 89° 46' W. on a true line bet. secs. 26-35. Va. 15° 45' E.
40.33	Set Sandstone 12 x 10 x 4 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on N. face, dug pits 18 x 18 x 12 ins. N. & S. of Stone, 5½ ft. dist. and raised a mound of earth, 1½ ft. high, 3½ ft. base.
80.66	Tp. cor. to secs. 26-27-34-35
	Land ~~Heavy timbered~~ Rolling.
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

North, between Sections 26 and 27.

Variation 15° 45' East.

Chains	
	Descend gradually.
20.00	Cross Long Tree creek, 25 lks. wide, Course S. E.
40.00	Set Sandstone 12 x 10 x 4 ins. 8 ins. in the ground for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18 x 18 x 12 ins. E. & W. of Stone, 5½ ft. dist. and raised a mound of earth, 1½ ft. high, 3½ ft. base.
80.00	Set Sandstone 16 x 10 x 4 ins. 11 ins. in the ground, for cor. to secs. 22-23-26-27 marked with 2 notches on S. & E. edges, dug pits, 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base.
	Land Rolling.
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 23 and 26. Variation. 15° East.
40.00	Set temporary 1/4 sec. cor.
80.32	Intersect N. & S. line 30 lks. N. of cor. to secs. 23-24-25-26 from which cor. I run N. 89° 47' W. on a true line bet. secs. 23-26 Va. 15° E.
40.~~15~~ 16	Set Sandstone 15 x 10 x 4 ins. 10 ins. in the ground for 1/4 sec. cor. marked 1/4 on N. face, dug pits, 18 x 18 x 12 ins. N. & S. of Stone 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base
80.32	The cor. to secs. 22-23-26-27
	Land Rolling.
	Soil 2nd rate
	Vegetation Bunchgrass.
	Apl. 17, 1882.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 22 and 23. Variation 15° East.
40.00	Set Sandstone 12 x 10 x 4 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits, 18 x 18 x 12 ins. E. & W. of Stone, 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base
80.00	Set Sandstone 15 x 12 x 4 ins. 10 ins. in the ground, for cor. to secs. 14-15-22-23, marked with 3 notches on S. & 2 on E. edges, dug pits, 18 x 18 x 12 ins. in each sec. 5 1/2 ft. dist. and raised a mound of earth 2 ft. high 4 1/2 ft. base.
	Land Rolling.
	Soil 2nd rate
	Vegetation Bunchgrass.

Chains	East, on a random line between Sections 14 and 23 Variation 15° East.
	Descend gradually.
40.00	Set temporary 1/4 sec. cor.
68.00	Cross creek 20 lks. wide, Course South.
80.20	Intersect N. & S. line 15 lks. W. of cor. to secs. 13-14-23-24 from which cor. I run W. 89° 54' W. on a true line bet. secs. 14-23. Va. ~~[illegible]~~ E
40.10	Set Sandstone 12x10x3 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18x18x12 ins. W. & S. of Stone, 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high 3 1/2 ft. base.
80.20	The cor. to secs. 14-15-22-23 Land Rolling. Soil 2nd rate. Vegetation Bunchgrass.

Chains	North, between Sections 14 and 15. Variation 15° East.
	Descend gradually.
40.00	Set Flint Boulder 12x10x4 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18x18x12 ins. E. & W. of Stone, 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
60.00	Cross Drain 20 lks. wide Course S. E.
80.00	Set Flint Boulder, 16x10x4 ins. 11 ins. in the ground, for cor. to secs. 10-11-14-15 marked with 4 notches on S. and 2 on E. edges, dug pits 18x18x12 ins. in each sec. 5 1/2 ft. dist. and raised a mound of earth, 2 ft. high, 4 1/2 ft. base. Land Rolling. Soil 2nd rate. Vegetation Bunchgrass.

Township 34 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 11 and 14
	Variation 15° East.
	Descend gradually.
40.00	Set temporary 1/4 sec. cor.
50.00	Cross creek 20 lks. wide Course S. E.
80.22	Intersect N. & S. line 15 lks. S. of cor. to secs. 11-12-13-14 from which cor. I run S. 89° 54' W. on a true line bet. secs. 11 & 14. Va. 15° ~~25~~ E.
40.11	Set Flint Bowlder 12 x 10 x 3 ins. 8 ins. in the ground for 1/4 sec. cor. marked 1/4 on N. face, dug pits 18 x 18 x 12 ins. N. & S. of Stone, 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
80.22	The cor. to secs. 10-11-14-15
	Land Rolling
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 10 and 11.
	Variation 15° East.
40.00	Set Flint Bowlder 12 x 8 x 4 ins. 8 ins. in the ground for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18 x 18 x 12 ins. E. & W. of Stone, 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
80.00	Set Flint Bowlder 20 x 14 x 3 ins. 15 ins in the ground for cor. to secs. 2-3-10-11. marked with 5 notches on S. & 2 on E. edges, dug pits, 18 x 18 x 12 ins. in each sec. 5 1/2 ft. dist., and raised a mound of earth, 2 ft. high, 4 1/2 ft. base.
	Land Rolling.
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 2 and 11. Variation. 14° 50' East.
	Descend gradually.
2.00	Cross creek 20 lks. wide Course S.E.
13.00	Cross Drain 15 lks. wide Course S.W.
40.00	Set temporary 1/4 sec. cor.
79.62	Intersect N. & S. line 65 lks. S. of cor. to secs. 12-11-12 from which cor. I run S. 89° 32' W. on a true line bet. secs. 2-11 Va. ~~15° 10'~~ 14° 50' E.
39.81	Set Flint Bowlder 12 x 10 x 4 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18 x 18 x 12 ins. N. & S. of Stone, 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base.
79.62	This cor. to secs. 2-3-10-11 Land Rolling. Soil 2nd rate. Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, on a random line between Sections 2 and 3. Variation 14° 50' East.
	Descend.
1.00	Cross creek 15 lks. wide, Course E.
40.00	Set temporary 1/4 sec. cor.
50.00	Foot of Ridge bears N.W. & S.E. and ascended S.W. slope.
80.49	Intersect N. boundary of Tp. 30 lks. E. of cor. to secs. 2-3-34-35 from which cor. I run S. 13° E. on a true line bet. secs. 2-3 Va. ~~15° 45'~~ 14° 50' E.
40.49	Set Flint Bowlder 18 x 10 x 4 ins. 12 ins. in the ground for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18 x 18 x 12 ins. E. & W. of Stone, 5 1/2 ft. dist. and raised a mound of earth, 2 1/2 ft. high, 3 1/2 ft. base.
80.49	This cor. to secs. 2-3-10-11 Land Mountainous 31.49 chains Soil 2nd rate. Vegetation Bunchgrass. Apr. 18, 1882.

Township 34 North Range 50 West
6th Principal Meridian.

North, between Sections 33 and 34.

Variation. 15° 45' East.

Chains	
40.00	Set Flint Boulder 12x8x4 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18x18x12 ins. E. & W. of Stone, 5½ ft. dist. & raised a mound of earth 1½ ft. high, 3½ ft. base.
78.00	Cross Lone Tree Creek 25 lks. wide Course E.
80.00	Set Flint Boulder 18x14x6 ins. 12 ins. in the ground, for cor. to secs. 27-28-33-34. marked with 1 notch on S. and 3 on E. edges, dug pits 18x18x12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base. Land Level. Soil 2nd rate Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

East, on a random line between Sections 27 and 34.

Variation 15° 45' East.

Chains	
18.00	Cross creek 20 lks. wide Course S.
34.00	Cross Lone Tree creek 25 lks. wide, Course N. E.
36.00	Cross Lone Tree creek 25 lks. wide Course S. E.
40.00	Set temporary 1/4 sec. cor.
53.00	Cross Lone Tree creek 25 lks. wide, course N. E.
80.53	Intersect N. & S. line 15 lks. S. of cor. to secs. 26-27-34-35 from which cor. I run S 89° 54' W. on a true line bet. secs. 27-34, Va. 15° 45' E.
40.26	Set Flint Boulder 12x8x4 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on N. face, dug pits 18x18x12 ins. N. & S. of Stone 5½ ft. dist. & raised a mound of Earth 1½ ft. high, 3½ ft. base.
80.53	The cor. to secs. 27-28-33-34 Land Level. Soil 2nd rate. Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 27 and 28. Variation 15° 45' East.
	Descend gradually.
24.00	Cross creek 20 lks. wide, course S. E.
40.00	Set Flint Boulder 10x8x6 ins. 7 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18x18x12 ins. O. & W. of Stone, 5 1/2 ft. dist. and raised a mound of earth, 1/2 ft. high 3 1/2 ft. base.
80.00	Set Flint Boulder 16x15x5 ins. 11 ins. in the ground, for cor. to secs. 21-22-27-28, marked with 2 notches on S. & 3 on E. edges, dug pits 18x18x12 ins. in each sec. 5 1/2 ft. dist. and raised a mound of earth, 2 ft. high, 4 1/2 ft. base.
	Land Rolling
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 22 and 27. Variation 15° 25' East.
40.00	Set temporary 1/4 sec. cor.
80.30	Intersect A. & B. line 35 lks. S. of cor. to secs. 22-23-26-27 from which cor. I run S. 89° 45' W. on a true line bet. secs. 22-27. Va. 15° ~~45~~ 25' E.
40.15	Set Flint Boulder 14x8x4 ins. 9 ins. in the ground for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18x18x12 ins. N. & S. of Stone, 5 1/2 ft. dist. and raised a mound of earth, 1/2 ft. high 3 1/2 ft. base.
80.30	The cor. to secs. 21-22-27-28
	Land Rolling
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West

6th Principal Meridian.

Chains	North, between Sections 21 and 22. Variation 15° 25' East.
	Descend gradually.
6.00	Cross creek 20 lks. wide, course N.
40.00	Set Flint Boulder 14 x 10 x 3 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits, 18 x 18 x 12 ins. E. & W. of Stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
79.90	Cross creek 15 lks. wide course N. E. & ascend gradually
80.00	Set Flint Boulder 12 x 12 x 6 ins. 8 ins. in the ground for cor. to secs. 15-16-21-22 marked with 3 notches on S. & E. edges, dug pits, 18 x 18 x 12 ins. in each sec. 5 1/2 ft. dist. and raised a mound of earth 2 ft. high, 4 1/2 ft. base.
	Land Rolling
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 15 and 22. Variation 15° 45' East.
	Descend gradually.
5.00	Cross creek 15 lks. wide course N. E.
11.00	Cross creek 15 lks. wide course S. E.
40.00	Set temporary 1/4 sec. cor.
80.26	Intersect N. & S. line 39 lks. S. of cor. to secs. 14-15-22-23 from which cor. I run S. 89° 45' W. on a true line bet. secs. 15-22 Va. 15° 45' E.
40.13	Set Flint Boulder 14 x 8 x 4 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18 x 18 x 12 ins. N. & S. of Stone 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
80.26	The cor. to secs. 15-16-21-22
	Land Rolling
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 15 and 16. Variation 15° 45' East.
	Descend gradually.
6.00	Cross Drain 15 lks. wide, Course S.W.
40.00	Set Flint Boulder 10x8x5 ins. 7 ins. in the ground, for 1/4 sec cor. marked 1/4 on W. face, dug pits 18x18x12 ins. E & W. of Stone, 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high. 3 1/2 ft. base.
80.00	Set Sandstone 16x10x4 ins. 11 ins. in the ground, for cor. to secs. 9-10-15-16 marked with 4 notches on S. & 3 on E. edges, dug pits, 18x18x12 ins. in each sec. 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
	Land Rolling.
	Soil 2nd rate.
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 10 and 15. Variation 15° 45' East.
	Descend gradually.
40.00	Set temporary 1/4 sec. cor.
62.00	Cross Drain 15 lks. wide, Course S.E.
79.75	Intersect W. & S. line 34 lks. S. of cor. to secs. 10-11-14-15 from which cor. I run S 89° 45' W. on a true line, bet. secs. 10-15. Va. 15° 45' E.
3.988	Set Flint Boulder 16x10x6 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18x18x12 ins. W. & S. of Stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
79.75	The cor. to secs. 9-10-15-16.
	Land Rolling
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 9 and 10. Variation 15° 45' East.
	Descend gradually.
40.00	Set Flint Bowlder 10×8×6 ins. 7 ins in the ground, for 1/4 Sec. Cor. marked 1/4 on W. face, dug pits 18×18×12 ins. E. & W. of Stone 5½ ft. dist & raised a mound of earth, 1½ ft. high 3½ ft. base,
42.00	Cross Draw 15 lks. wide Course N.E. Soon turns S.E.
59.00	Cross same Drain 15 lks. wide Course S.W. & ascend gradually.
80.00	Set Flint Bowlder, 18×10×5 ins. 12 ins. in the ground, for Cor. to secs. 3-4-9-10 marked with 5 notches on S. & 3 on E. edges, dug pits, 18×18×12 ins. in each sec. 5½ ft. dist, and raised a mound of earth 2 ft. high, 4½ ft. base.
	Land Rolling.
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 3 and 10. Variation 15° 45' East.
	Descend gradually
6.00	Cross Drain 15 lks. wide, Course S.
40.00	Set temporary 1/4 sec. cor.
79.80	Intersect N. & S. line 36 lks. S. of cor. to secs. 2-3-10-11 from which cor. I run S. 89° 45' W. on a true line bet. secs. 3-10 Da. ~~15° 30'~~ 15° 45' E.
39.90	Set Flint Bowlder 14×8×4 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18×18×12 ins. N. & S. of Stone, 5½ ft. dist. and raised a mound of earth 1½ ft. high, 3½ ft. base.
79.80	The cor. to secs. 3-4-9-10
	Land Rolling.
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, on a random line between Sections 3 and 4. Variation 15° 45' East.
	Descend gradually.
20.00	Cross Drain 15 lks. wide Course S.E.
40.00	Set temporary 1/4 sec. cor.
74.00	Cross creek 20 lks. wide Course S.E. & ascend gradually
80.75	Intersect N. boundary of Tp. 40 lks. E. of cor. to Secs. 3-4-33-34 from which cor. I run S. 17 E. on a true line bet. secs. 3-4 Va. 15° 45' E.
40.75	Set Flint Boulder 14 x 10 x 6 ins. 9 ins. in the ground, for 1/4 Sec. cor. marked 1/4 on W. face dug pits, 18 x 18 x 12 ins. E. & W. of Stone 5 1/2 ft. dist. & raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
(80.75) 90.75	The cor. to Secs. 3-4-9-10
	Land Rolling.
	Soil 2nd rate
	Vegetation Bunchgrass.
	I carefully examined the adjustments of my solar compass today, particularly the latitude & levelling apparatus & found them correct. April 19, 1882.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 32 and 33. Variation 15° 45' East.
	Along creek valley.
40.00	Set Flint Boulder, 14 x 10 x 4 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits, 18 x 18 x 12 ins. E. & W. of Stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
57.00	Cross Lone Tree creek. 30 lks. wide Course E.
80.00	Set Sandstone 16 x 10 x 4 ins. 11 ins. in the ground, for cor. to Secs. 28-29-32-33 marked with 1 notch on S. and 4 on E. edges, dug pits 18 x 18 x 12 ins. in each sec. 5 1/2 ft. dist. and raised a mound of earth 2 ft. high, 4 1/2 ft. base.
	Land Level.
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 28 and 33. Variation 15° 45' East.
	Along creek bottom.
35.00	Cross Lone Tree creek 20 lks. wide, Course N.E.
40.00	Set temporary 1/4 sec. cor.
46.00	Cross Lone Tree creek, 30 lks. wide, Course S.E.
61.00	Cross Lone Tree creek 30 lks. wide, Course N.E.
79.00	Cross Lone Tree creek, 30 lks. wide, Course S.E.
80.10	Intersect N. & S. line 39 lks. S. of cor. to secs. 27-28-33 & 34 from which cor. Run S. 89° 45' West, on a true line, bet. secs. 28-33. Va. 15° 45' E.
40.05	Set Flint Boulder 14x10x5 ins. 9 ins. in the ground for 1/4 sec. cor. marked 1/4 on N. face, dug pits 18x18x12 ins. N. & S. of Stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
80.10	Tree cor. to secs. 28-29-32-33
	Land, Level.
	Soil 2nd rate
	Vegetation Bunchgrass

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 28 and 29. Variation 15° 45' East.
25.00	Leave Creek Valley.
40.00	Set Flint Boulder 16x8x4 ins. 11 ins. in the ground for 1/4 sec. cor. marked 1/4 on N. face, dug pits 18x18x12 ins. E. & W. of Stone 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
56.00	Cross Ravine Course S.E.
80.00	Set Sandstone, 20x14x4 ins. 15 ins. in the ground, for cor. to secs. 20-21-28-29 marked with 2 notches on S. & 4 on E. edge, dug pits 18x18x12 ins. in each sec. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base.
	Land, Rolling
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 21 and 28. Variation. 15° 45' East.
	Descend gradually.
40.00	Set temporary 1/4 sec. cor.
53.00	Cross Creek, 30 lks. wide, Course S. and ascend gradually.
79.68	Intersect N. & S. line 6 lks. S. of cor. to secs. 21-22-27-28 from which cor. I run S. 89° 57' W. on a true line bet. Secs. 21-28
	Va. 15° 45' E.
39.84	Set Flint Boulder 12 x 8 x 6 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18 x 18 x 12 ins. N. & S. of Stone, 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base.
79.68	This cor. to secs. 20-21-28-29
	Land Rolling
	Soil 2nd rate
	Vegetation Bunchgrass.
80	

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 20 and 21. Variation 15° 45' East.
38.00	Ascend S.W. Slope.
40.00	Set Flint Boulder 14 x 9 x 5 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face dug pits, 18 x 18 x 12 ins. E. & W. of Stone, 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
57.00	Top of Ridge bears N.W. & S.E. & descend N.E. Slope.
65.00	Foot of Ridge bears N.W. & S.E.
80.00	Set Sandstone 18 x 12 x 4 ins. 12 ins. in the ground, for cor. to secs. 16-17-20-21, marked with 3 notches on S. & 4 on E. edges, dug pits, 18 x 18 x 12 ins. in each section 5 1/2 ft. dist. and raised a mound of earth 2 ft. high 4 1/2 ft. base.
	Land Rolling, 27.00 chs. Mountainous.
	Soil 2nd rate
	Vegetation Bunchgrass.

Chains	East, on a random line between Sections 16 and 21. Variation 15° 45' East.
5.00	Cross creek, 20 lks. wide Course S.E.
40.00	Set temporary 1/4 sec. cor.
75.00	Cross creek 15 lks. wide Course S.E.
79.50	Intersect N. & S. line 20 lks. W. of cor. to secs. 15-16-21-22 from which cor. S. run W. 89° 51' W. on a true line bet. secs. 16-21 Va. 15° 45' E.
39.75	Set Flint Boulder 12 x 9 x 6 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits, 18 x 18 x 12 ins. N. & S. of Stone 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
79.50	The cor. to secs. 16-17-20-21 Land Level Soil 2nd rate Vegetation Bunchgrass.

Chains	North, between Sections 16 and 17. Variation 15° 45' East.
	Descend gradually
13.00	Cross creek 20 lks. wide Course S.E.
38.00	Ascend S.W. slope.
40.00	Set Flint Boulder 12 x 10 x 6 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18 x 18 x 12 ins. E. & W. of Stone, 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
49.00	Top of Ridge bears N.W. & S.E. and descend N.E. slope.
56.00	Foot of Ridge bears N.W. & S.E.
80.00	Set Sandstone 16 x 12 x 4 ins. 11 ins. in the ground, for cor. to secs. 8-9-16-17 marked with 4 notches on S. & E. edges, dug pits 18 x 18 x 12 ins. W. each sec. 5 1/2 ft. dist. and raised a mound of earth 2 ft. high, 4 1/2 ft. base. Land Rolling & mountainous Soil 2nd rate Vegetation Bunchgrass

Township 34 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 9 and 16. Variation 15° 45' East.
	Descend gradually.
40.00	Set temporary 1/4 Sec. cor.
55.00	Cross creek 45 lks. wide. Course S.
80.23	Intersect N. & S. line 33 lks. S. of cor. to secs. 9-10-15-16 from which cor. I run S 89° 46' W. on a true line bet. secs. 9-16 Va. 15° 45' E.
40.11	Set Flint Boulder 14 x 8 x 6 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18 x 18 x 12 ins. N. & S. of Stone, 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
80.23	The cor. to secs. 8-9-16-17.
	Land Rolling.
	Soil 2nd rate.
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 8 and 9. Variation 15° 45' East.
40.00	Set Flint Boulder 12 x 9 x 6 ins. 8 ins. in the ground for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18 x 18 x 12 ins. E. & W. of Stone, 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high 3 1/2 ft. base.
80.00	Set Sandstone 18 x 14 x 6 ins. 12 ins. in the ground, for cor. to secs. 4-5-8-9 marked with 5 notches on S. and 4 on E. edges, dug pits 18 x 18 x 12 ins. in each sec. 5 1/2 ft. dist. and raised a mound of earth 2 ft. high, 4 1/2 ft. base.
	Land Rolling.
	Soil 2nd rate.
	Vegetation Bunchgrass.

Township 34 North Range 50 West

6th Principal Meridian.

Chains	East, on a random line between Sections 4 and 9 Variation 15° 45' East.
	Descend gradually.
37.00	Cross creek, 20 lks. wide Course S.E. and ascend gradually.
40.00	Set temporary 1/4 sec. cor.
80.12	Intersect N. & S. line 19 lks. S. of cor. to secs. 3-4-9-10 from which cor. I run S. 89° 52' W. on a true line bet. secs. 4-9. Va. 15° 45' E.
40.06	Set Flint Bowlder 14 x 10 x 5 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on N. face, dug pits 18 x 18 x 12 ins. N. & S. of Stone, 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
80.12	The cor. to secs. 4-5-8-9
	Land Rolling.
	Soil 2nd rate.
	Vegetation Bunchgrass.

Township 34 North Range 50 West

6th Principal Meridian.

Chains	North, on a random line between Sections 4 and 5. Variation 15° 45' East.
	Descend gradually.
40.00	Set temporary 1/4 sec. cor.
42.00	Cross creek 15 lks. wide, Course S.E. & ascend gradually.
80.53	Intersect N. boundary of Tp. 71 lks. E. of cor. to secs. 4-5-32-33 from which cor. I run S. 30' E. on a true line bet. secs. 4-5. Va. 15° 45' E.
40.53	Set Flint Bowlder, 10 x 8 x 6 ins. 7 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18 x 18 x 12 ins. E. & W. of Stone, 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
80.53	The cor. to secs. 4-5-8-9
	Land Rolling.
	Soil 2nd rate.
	Vegetation Bunchgrass.
	I carefully examined the adjustments of my solar compass today, particularly the latitude and reversing apparatus, & found them correct. Apr. 20, 1882.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 31 and 32. Variation 15° 45' East.
	Descend gradually.
37.00	Cross Stone Tree creek 25 lks. wide, Course N.E. & ascend grad.
40.00	Set post 3 ft. long, 3 ins. dia., 12 ins. in the ground, marked 1/4 S. on W. face, dug pits, 18 x 18 x 12 ins. E. & W. of post, 5 1/2 ft. dist., and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
80.00	Set post 4 ft. long, 4 ins. square, 12 ins. in the ground for cor. to secs. 29-30-31-32, marked T. 34 N. S. 29 on N.E. R. 50 W. S. 32 on S.E. S. 31 on S.W. and S. 30, on N.W. faces, with 1 notch, on S. and 3 notches on E. edges, dug pits 18 x 18 x 12 ins. in each sec. 5 1/2 ft. dist. and raised a mound of earth, 1 2 ft. high, 4 1/2 ft. base, around post.
	Land Rolling
	Soil 2nd rate.
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 29 and 32. Variation 14° 40' East.
10.10	Cross creek 20 lks. wide Course S.E. soon turns E.
40.00	Set temporary 1/4 sec. cor.
79.42	Intersect N. & S. line 16 lks. N. of cor. to secs. 28-29-32-33 from which cor. I run N. 89° 53' W. on a true line bet. secs. 29-32
	Va. 14° 40' E.
39.71	Set Flint Boulder 14 x 9 x 5 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on N. face dug pits 18 x 18 x 12 ins. N. & S. of Stone 5 1/2 ft. dist., and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
79.42	The cor. to secs. 29-30-31-32.
	Land Level.
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	West, on a random line between Sections 30 and 31
	Variation 15° 45' East.
40.00	Set temporary 1/4 sec. cor.
82.05	Intersect W. boundary of Tp. 15 lks. S. of cor. to sect. 25-30-31-36 from which cor. I run S. 89° 54' E. on a true line bet. sect. 30-31
	Va. 15° 45' E.
42.05	Set post 3 ft. long, 3 ins. dia, 12 ins. in the ground for 1/4 sec. cor. marked 1/4 S. on N. face, dug pits 18 x 18 x 12 ins. N. & S. of post, 5 1/2 ft. dist. and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base a round post.
82.05	The cor. to sects. 29-30-31-32
	Land, Level.
	Soil 2nd rate.
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 29 and 30.
	Variation 15° 45' East.
	Descend gradually.
40.00	Set post 3 ft. long, 3 ins. dia. 12 ins. in the ground, for 1/4 sec. cor. marked 1/4 S. on W. face; dug pits 18 x 18 x 12 ins. E. & W. of post 5 1/2 ft. dist, and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
49.00	Cross creek 20 lks. in Course S.E.
80.00	Set post 4 ft. long, 4 ins. square, 12 ins. in the ground for cor. to sect. 19-20-29-30 marked T. 34 N. S. 20 on N. E. R. 50 W. S. 29 on S. E. S. 30 on S. W. and S. 19 on N. W. faces, with 2 notches on S. and 5 on E. edges, dug pits 18 x 18 x 12 ins. in each sec. 5 1/2 ft. dist. & raised a mound of earth, 2 ft. high, 4 1/2 ft. base.
	Land, Rolling.
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

East, on a random line between Sections 20 and 29.

Variation. 15°45' East.

Chains	
19.13	Foot of Ridge bears N.W. & S.E. and ascend S.W. slope.
24.13	Top of Ridge bears N.W. & S.E. and descend N.E. slope.
31.13	Foot of Ridge bears N.W. & S.E.
40.00	Set temporary 1/4 sec. cor.
40.13	Ascend.
45.13	Top of Hill Bears N.W. & S.E.
58.13	Descend N.E. slope.
74.13	Foot of Hill bears N. & S.
79.73	Intersect N. & S. line 16 lks. S. of cor. to secs. 20-21-28-29 from which cor. I run S. 89°53' W. on a true line bet. secs. 20-29
	Va. 15°45' E.
39.86	Set Flint Boulder 14x10x5 ins. 9 ins in the ground, for 1/4 sec. cor. marked 1/4 on N. face, dug pits, 18x18x12 ins N. & S. of Stone 5 1/2 ft. dist. & raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base.
79.73	The cor. to secs. 19-20-29-30
	Land Mountainous 55.00 Chs. balance Rolling.
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

West, on a random line between Sections 19 and 30.

Variation 15°45' East.

Chains	
6.00	Cross creek 15 lks. wide Course S.E.
40.00	Set temporary 1/4 sec. cor.
50.00	Cross Drain 15 lks. wide Course S.E.
81.77	Intersect W. boundary of Tp. 30 lks. N. of cor. to Secs. 19-24-25-30 from which cor. I run N. 89°47' E. on a true line bet. secs. 19-30
	Va. 15°45' E.
41.77	Set post 3 ft. long, 3 ins. dia., 12 ins. in the ground, for 1/4 sec. cor. marked 1/4 S. on W. face, dug pits 18x18x12 ins. N. & S. of Stone 5 1/2 ft. dist., and raised a mound of earth, 1 1/2 ft. high 3 1/2 ft. base around post.
81.77	The cor. to secs. 19-20-29-30
	Land Level
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 19 and 20. Variation 15° 45' East.
	Descend gradually.
9.00	Cross creek 20 lks. wide Course S.W.
20.00	Cross same creek 20 lks. wide Course S.E.
40.00	Set post, 3 ft. long, 3 ins. dia., 12 ins. in the ground, for 1/4 sec. cor. marked 1/4 S. on W. face, dug pits 18 x 18 x 12 ins. E. & W. of Stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft base, around post.
80.00	Set post, 4 ft. long, 4 ins. square, 12 ins. in the ground, for cor. to Secs. 17-18-19-20, marked T. 34 N. S. 17 on N. E. R. 50 W. S. 20 on S. E. S. 19 on S. W. and S. 18 on N. W. faces, with 3 notches on S. & 5 on E. edges, dug pits 18 x 18 x 12 ins. in each Sec 5 1/2 ft. dist & raised a mound of earth, 2 ft. high 4 1/2 ft. base around post.
	Land Rolling
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 17 and 20. Variation 15° 45' East.
19.19	Foot of Ridge bears N.W. & S.E. and ascend.
37.19	Top of Ridge bears N.W. & S.E. and descend.
40.00	Set temporary 1/4 sec. cor.
69.19	Foot of Ridge bears N.W. & S.E.
79.49	Intersect N. & S. line 52 lks. S. of cor. to Secs. 16-17-20-21 from which corner I run S. 89° 38' W. on a true line bet. Secs. 17-20
	Va. 15° 45' E.
39.74	Set Flint Boulder 12 x 10 x 4 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18 x 18 x 12 ins. N. & S. of Stone, 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
79.49	Tp. cor. to Secs 17-18-19-20
	Land Mountainous 5000 lks, balance rolling
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	West, on a random line between Sections 18 and 19. Variation 15°45' East.
	Descend gradually.
40.00	Set temporary 1/4 sec. cor.
45.00	Cross creek 20 lks. wide
	Course S.
81.31	Intersect W. boundary of Tp. 10 lks. N. of cor. to secs. 18-19 19-24 from which cor. I run N. 89° 56' East on a true line bet. secs. 18-19.
	Va. 15°45' E.
41.31	Set post 3 ft. long, 3 ins. dia, 12 ins. in the ground, for 1/4 sec. cor. marked 1/4 S. on N. face, dug pits, 18 x 18 x 12 ins. N. & S. of post. 5 1/2 ft. dist., and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base around post.
81.31	The cor. to secs. 17-18-19-20
	Land Rolling.
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 17 and 18. Variation 15°45' East.
20.00	Foot of Ridge bears N.W. and S.E. and descend S.W. slope,
35.00	Top of Ridge bears N.W. & S.E.
40.00	Set post, 3 ft. long, 3 ins. dia, for 1/4 sec. cor. marked 1/4 S. on W. face, dug pits 18 x 18 x 12 ins. E. & W. of post, 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base, around post.
50.00	Descend N.E. slope.
68.00	Foot of Ridge bears N.W. & S.E.
80.00	Set post 4 ft. long, 4 ins. square 12 ins. in the ground, for cor. to secs. 7-8-17-18, marked T. 34 N. R. 50 W. S. 17 on N.E., S. 8 on N.E., S. 17 on S.E., S. 18 on S.W. and S. 7 on N.W. faces, with 4 notches on S. & S. on E. edges, dug pits 18 x 18 x 12 ins. in each sec. 5 1/2 ft. dist. & raised a mound of earth 2 ft. high, 4 1/2 ft. base around post.
	Land Mountainous 4800 lks., balance level
	Soil 2nd rate.
	Vegetation Bunchgrass. Apr. 21, 17

Township 34 North Range 50 West

6th Principal Meridian.

East, on a random line between Sections 8 and 17.

Variation 15° 45' East.

Chains	
	Descend.
26.00	Cross creek 15 lks. wide
	Course S.E.
39.00	Foot of Ridge bears N. & S.
	ascend W. slope.
40.00	Set temporary 1/4 sec. cor.
50.00	Top of Ridge bears N. & S.
52.00	Descend E. slope.
68.00	Foot of Ridge bears N. & S.
80.26	Intersect N. and S. line 44
	lks. S. of cor. to Secs. 8-9-16-17
	from which cor. I run S. 89°
	44' W. on a true line bet. secs.
	8-17
	Va. 15° 45' E.
40.13	Set Flint Bowlder 12 x 10 x 5 ins.
	8 ins. in the ground, for 1/4
	sec. cor. marked 1/4 on N. face,
	dug pits, 18 x 18 x 12 ins. N. & S.
	of Stone 5 1/2 ft. dist. and raised
	a mound of earth 1 1/2 ft. high 3 1/2 ft. base
80.26	The cor. to Secs. 7-8-17-18
	Land mountainous
	Soil 2nd rate
	Vegetation Bunchgrass

Township 34 North Range 50 West

6th Principal Meridian.

West, on a random line between Sections 7 and 18.

Variation 15° 45' East.

Chains	
30.00	Foot of Ridge bears N.W. & S.E.
	and ascend N.E. slope.
40.00	Set temporary 1/4 sec. cor.
50.00	Top of Ridge bears N.W. & S.E.
	and descend.
80.74	Intersect N. boundary of Tp.
	20 lks. S. of cor. to Secs. 7-12-13-18
	from which cor. I run S. 89° 51' E.
	on a true line bet. secs. 7-18
	Va. 15° 45' E.
40.74	Set post 3 ft. long, 3 ins. dia.
	12 ins. in the ground, for 1/4
	sec. cor. marked 1/4 S. on W. face
	dug pits 18 x 18 x 12 ins. N. & S.
	of Stone 5 1/2 ft. dist. and
	raised a mound of earth
	1 1/2 ft. high, 3 1/2 ft. base.
80.74	The cor. to Secs. 7-8-17-18
	Land mountainous 50.74 chs.
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	North, between Sections 7 and 8. Variation. 15° 45' East.
	Descend gradually.
4.00	Cross creek 15 lks. wide. Course E.
40.00	Set Flint Bowlder 14 x 12 x 7 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18 x 18 x 12 ins. E. & W. of Stone 5 1/2 ft. dist., and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
80.00	Set Sandstone 12 x 12 x 6 ins. 8 ins. in the ground for cor. to secs. 5-6-7-8, marked with 5 notches, on S. and E. edges, dug pits 18 x 18 x 12 ins. in each sec. 5 1/2 ft. dist., and raised a mound of earth, 1 1/2 ft. high, 3 1/2 ft. base.
	Land Rolling.
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

Chains	East, on a random line between Sections 5 and 8. Variation 15° 45' East.
8.00	Foot of Ridge bears N.W. & S.E. and ascend S.W. slope.
25.00	Top of Ridge bears N.W. & S.E.
38.00	Descend N.E. slope.
40.00	Set temporary 1/4 Sec. cor.
60.00	Foot of Ridge bears N.W. & S.E.
80.15	Intersect N. & S. line 16 lks. S. of cor. to secs. 4-5-8-9, from which cor. I run S. 89° 53' W. on a true line bet. secs. 5-8 Va. 15° 45' E.
40.07	Set Flint Bowlder 14 x 8 x 5 ins. 9 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits, 18 x 18 x 12 ins. N. & S. of Stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
80.15	The cor. to secs. 5-6-7-8
	Land, ~~Rolling~~ Mountainous 52.00 chs.
	Soil 2nd rate.
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

West, on a random line between Sections 6 and 7.

Variation 15° 45' East.

Chains	
	Descend gradually.
36.00	Cross Drain 15 lks. wide Course S.E.
40.00	Set temporary 1/4 sec. cor.
60.00	Cross creek 15 lks. wide Course S.E.
74.00	Cross creek 15 lks. wide Course S.E.
80.01	Intersect N. boundary of Tp. 12 lks. S. of cor. to secs. 5-6-7-12 from which cor. I run S 89° 55' E. on a true line, bet. secs. 6-7.
	Ca. 15° 45' E.
40.01	Set Flint Boulder 12 x 10 x 4 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on N. face, dug pits 18 x 18 x 12 ins. N. & S. of Stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base.
80.01	The cor. to secs. 5-6-7-8
	Land Rolling
	Soil 2nd rate
	Vegetation Bunchgrass.

Township 34 North Range 50 West
6th Principal Meridian.

North, on a random line between Sections 5 and 6.

Variation 15° 45' East.

Chains	
5.00	Foot of Ridge bears W. and S.E. and ascend.
18.00	Top of Ridge bears W. & S.E.
35.00	Descend N. slope.
40.00	Set temporary 1/4 sec. cor.
50.00	Foot of Ridge bears W. & S.E.
74.00	Cross creek 20 lks. wide Course S.E. and ascend
80.34	Intersect N. boundary of Tp. 48 lks. E. of cor. to secs. 5-6-31-32 from which cor. I run S 21° E. on a true line bet. secs. 6-7.
	Ca. 15° 45' E.
40.34	Set Flint Boulder 18 x 14 x 6 ins. 12 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits, 18 x 18 x 12 ins. E. & W. of Stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base.
80.34	The cor. to secs. 5-6-7-8
	Land ~~Rolling~~ mountainous 45.00 ch.
	Soil 2nd rate Chaparral Rolling
	Vegetation Bunchgrass.
	Apr. 22, 1882.

GENERAL DESCRIPTION.

The land in this Township is generally rolling.
The soil is 2nd rate.
It is covered with a thrifty growth of Bunchgrass, which furnishes good grazing land throughout the Tp.
Some of the land is admirably adapted to agricultural purposes.
The principal industry is stock growing.
It is well watered by Long Tree Creek and its tributaries.

U. S. Surveyor-General's Office.

Plattsmouth Neb.

November 6th 1882

The foregoing Field Notes of the surveys of

Subdivisional lines of Tp. 34 N. Range 50 West of the Principal Base and

Meridian

in the State of Neb. executed by

Franklin S. Wood

U. S. Deputy Surveyor, in the month of Apr. 1882 under his contract No. 5 dated

Nov. 14th 1881

having been critically examined, the necessary corrections and explanations made, the said Field Notes and the surveys they describe are hereby approved.

Geo. L. Smith

U. S. Surveyor-General for Neb.

Field Notes
of the Subdivision lines of
Township 32 N. Range 50 W.
of the 6th Principal Meridian.
By
Frank. S. Wood.
Deputy Surveyor.
Under his Contract of
November 14th 1881.

Survey Commenced June 12. 1882.

Survey Completed June 15. 1882.

Township 35 N. R. 50 W. of the 6th. P. M.

INDEX.



Retracings. of the N. boundary of Tp 35 N. R. 50 W. of the 6th P.M.

Chains. Before proceeding to subdivede this Township I set my compass at the 178th Mile post on the North boundary of Nebraska, and carefully tested it particularly the latitude and reversing apparatus and found it to be in perfect adjustment. I also observed for latitude, and obtained 43° North. Thence I run West on a blank line on the 179th mile.

Variation. 15° 30' E.

78.94 To a point 20 lks. S. of the 179th Mile post. I found the mound nearly obliterated, the pits filled and the post gone. I dug in the

Retracings of the N. boundary of Tp. 35 N. R. 50 W. of the 6th P.M.

Chains. mound and found the "marked stone," and set a cottonwood post 4 ft. long. 4 ins. square. charred stake 18 ins. in the ground. for 179th Mile post. marked N.E.B. on S., D.A.K. on N. and 179 M. on E. sides. dug pits 30 x 30 x 24 ins. E. & W. of post 6 ft. dist. and raised a mound of earth around post.

West on a blank line on the 180th Mile.

Variation. 15° 30' E.

79.10 To a point 5 lks. S. of the 180th Mile post. I found the mound nearly obliterated the pits partly filled. no

Retracings of the N. boundary of Tp 35 N. R. 50 W. of the 6th P.M.

Chains. post could be found. I dug in the mound and found a small piece of the old post. and set a cottonwood post 5 ft long. 4 ins. square. charred stake 24 ins. in the ground for the 180th Mile post marked N.E.B. on S., D.A.K. on N. and 180 M. on E. sides. dug pits 30 x 30 x 24 ins. E. & W. of post 6 ft. dist. and raised a mound of earth around post.

West on a blank line on the 181st mile.

Variation. 15° 30' E.

79.95 To a point 25 lks. S. of the 181st Mile post. I found the mound nearly obliterated the pits filled. and no post.

Retracings of the N. boundary of Tp. 35 N. R. 50 W. of the 6th P.M.

Chains. I dug in the mound and found the "marked stone", and set a pine post 6 ft. long, 4 ins. square, charred stake 24 ins. in the ground, for the 181st Mile post, marked N.E.B. on S., D A K. on N. and 181 M. on E. sides. dug pits 30 x 30 x 24 ins. E. & W. of post 6 ft. dist. and raised a mound of earth around post.

West on a blank line on the 182d mile.

Variation 15° 30' E.

80.15 To a point 46 lks. S. of the 182d Mile post I found the mound nearly obliterated, the pits filled, and the post

Retracings of the N. boundary of Tp. 35 N. R. 50 W. of the 6th P.M.

Chains. broken off. I set a cottonwood post 5 ft. long, 4 ins. square, charred stake 24 ins. in the ground, for the 182d Mile post, marked N.E.B. on S. D A K. on N. and 182 M. on E. sides. dug pits 30 x 30 x 24 ins. E. & W. of post 6 ft. dist. and raised a mound of earth around post.

West on a blank line on the 183rd mile.

Variation 15° 30' East

79.84 To a point 25 lks. S. of Mile post No 183. I found the mound nearly obliterated, the post gone, and the pits filled. I dug in the mound and found the "marked stone"

Retracings of the N. boundary of Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	and set a pine post 5 ft. 5×4 ins. charred stake. 18 ins. in the ground. for 183d mile post. marked N E B. on S. D A K. on N. and 183 M. on E. sides dug pits 30×30×24 ins. E. & W. of post 6 ft. dist. and raised a mound of earth around post.
	West on a blank line on the 184th Mile. Var. 15°30' E.
78.36	To a point 8 lks. S. of the Closing cor. to fractional Tps. 35 N. Ranges 50 & 51 W. recently set and in good condition. June 12, 1882.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	From the corner to secs 1, 2, 35 and 36 on the S. boundary. I run North between secs. 35 & 36 Variation. 15°30' E.
25.00	Dry creek bed. 25 lks. wide. (water in pools). descends S. E.
40.00	Set a sandstone 16×10×2 ins. 12 ins. in the ground. for 1/4 sec. cor. marked 1/4 on W. face. dug pits 18×18×12 ins. N. & S. of stone. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high. 3 1/2 ft. base. alongside.
80.00	Set a sandstone 16×14×6 ins. 10 ins. in the ground. for cor. to secs. 25, 26, 35 & 36 marked with 1 notch on S. & E. edges. dug pits 18×18×12 ins. in each sec. 5 1/2 ft. dist. and raised a mound of earth 2 ft. high.

Tp. 35 N. R. 49 W. of the 6th P.M.

Chains. 4½ ft. base, alongside.
Land, rolling.
Soil, 3d rate.
Vegetation, grass.

East on a random line between secs. 25 and 36.
Variation 15° 30' E.

40.00 Set stone for temporary ¼ sec. cor.

80.06 Intersect E. boundary of Tp. 4 lks. S. of cor. to secs. 25, 30, 31 & 36. Thence I run, S. 89° 58' W. on a true line between secs. 25 & 36 with same var.

40.03 Set a sandstone 16 x 8 x 3 ins. 10 ins. in the ground, for ¼ sec. cor. marked ¼ on N. face. dug pits 18 x 18 x 12 ins. E. & W. of stone, 5½ ft. dist. and

Tp. 35 N. R. 50 W. of the 6th P.M.

raised a mound of earth 1½ ft. high, 3½ ft. base, alongside.

80.06 The cor. to secs. 25, 26, 35 & 36.
Land, rolling.
Soil, 2d rate.
Vegetation, grass.

North between secs. 25 & 26.
Variation 15° 30' E.

40.00 Set a limestone 14 x 10 x 4 ins. 9 ins. in the ground, for ¼ sec. cor. marked ¼ on W. face. dug pits 18 x 18 x 12 ins. N. & S. of stone, 5½ ft. dist. and raised a mound of earth 1½ ft. high, 3½ ft. base, alongside.

79.00 Drain, 15 lks. wide, descends E.

80.00 Set a limestone 14 x 18 x 6 ins. 12 ins. in the ground for

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains	
	cor. to secs. 23, 24, 25 & 26, marked with 1 notch on E. and 2 on S. edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base. alongside. Land, rolling. Soil, 3d rate. Vegetation, grass.
	East on a random line betw. secs. 24 & 25.
	Variation 15° 30' E.
3.50	Dry creek, 15 lks. wide, (water in pools.) descends S.E.
18.00	Dry creek, 20 lks. wide, descends N.E. (water in pools.)
29.50	Dry creek, 25 lks. wide, descends S.E. (water in pools.)

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains	
40.00	Set stone for temp. ¼ sec. cor.
79.50	Intersect E. boundary of Tp. 10 lks. S. of cor. to secs. 19, 24, 25 & 30. Thence I run S. 89° 56' W. on a true line betw. secs. 24 & 25, with same va.
39.75	Set a limestone 14×8×3 ins. 9 ins. in the ground, for ¼ sec. cor. marked ¼ on N. face. dug pits 18×18×12 ins. E. & W. of stone. 5½ ft. dist. and raised a mound of earth 1½ ft. high. 3½ ft. base. alongside.
79.50	The cor. to secs. 23, 24, 25 & 26. Land, rolling. Soil, 3d rate. Vegetation, grass.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	North between secs. 23 & 24. Variation 15° 30' E.
9.00	Dry creek, 25 lks. wide, descends S.E. (water in holes.)
40.00	Set a limestone 12 x 10 x 4 ins. 8 ins. in the ground for 1/4 sec. cor. marked 1/4 on W. face. dug pits 18 x 18 x 12 ins. N. & S. of stone. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base, alongside.
56.50	Dry creek bed, 20 lks. wide, descends S.W. (water in pools.)
65.00	Dry creek bed, 15 lks. wide. descends. S.E. (water in pools.)
71.60	Intersect N. boundary of Nebraska, 230 lks. E. of the 179th Mile post. and at point of intersection set a lime-

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	stone 20 x 16 x 6 ins. 15 ins. in the ground, for closing cor. to fractional secs. 23 & 24. marked "C.C." on S. face, with 1 notch on E. & 5 notches on W. edges. dug pits 18 x 18 x 12 ins. S., E. & W. of stone. 5 1/2 ft. dist. and raised a mound of earth alongside.
Note.	I carefully tested the adjustments of my Solar compass to-day, particularly the latitude and reversing apparatus and found it to be in perfect adjustment. I also observed for latitude and obtained 43° N.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains. From the cor. to secs. 2.3.34 and 35 on the S. boundary, I run N. between secs. 34 & 35.

Variation 15° 30' E.

40.00 Set a limestone 13 x 7 x 6 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face, dug pits 18 x 18 x 12 ins. N. & S. of stone, 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high. 3 1/2 ft. base. alongside.

70.00 Ravine. 20 lks. wide descends S.E.

80.00 Set a limestone 14 x 10 x 6 ins. 9 ins. in the ground, for cor. to secs. 26.27.34 & 35. marked with 1 notch on S. & 2 notches on E. edges, dug pits 18 x 18 x 12 ins. in each

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains sec. 5 1/2 ft. dist. and raised a mound of earth 2 ft. high. 4 1/2 ft. base. alongside.

Land. Rolling.

Soil. 2nd rate.

Vegetation. grass.

East on a random line between secs. 26 & 35.

Variation 15° 30' E.

40.00 Set stone for temporary 1/4 sec. cor.

80.10 Intersect N. & S. line at cor. to secs. 25.26.35 & 36.

Thence I run West on a true line between secs 26 & 35 with same variation.

40.05 Set a limestone 14 x 10 x 3 ins. 9 ins. in the ground for 1/4 sec. cor. marked 1/4 on N. face, dug pits 18 x 18 x 12 ins.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains	
	E. & W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high. 3½ ft. base alongside.
80.10	The cor. to secs. 26, 27, 34 & 35. Land, rolling. Soil, 3d rate. Vegetation, grass.
	N. between secs. 26 & 27. Variation, 15° 30' E.
40.00	Set a limestone 12 x 8 x 5 ins. 8 ins. in the ground, for ¼ sec. cor. marked ¼ on W. face, dug pits 18 x 18 x 12 ins. N. & S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base, alongside.
80.00	Set a limestone 16 x 8 x 5 ins.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains	
	10 ins. in the ground for cor. to secs. 22, 23, 26 & 27, marked with 2 notches on S. & E. edges, dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high, 3½ ft. base, alongside. Land, rolling. Soil, 2d rate. Vegetation, grass.
	East on a random line between secs. 23 & 26. Variation 15° 30' E.
13.00	Drain, 20 lks. wide, descends S.E.
22.00	Drain, 15 lks. wide, descends S.E.
40.00	Set stone for temporary ¼ sec. cor.
79.40	Intersect N. & S. line 16 lks. S. of cor. to secs. 23, 24, 25 & 26.

Tp. 35 N. R. 5 W. of the 6th P.M.

Chains.	
	Thence I run
	S. 89°56 W. on a true line betw.
	secs. 23 & 26 with same va.
39.70	Set a limestone 16 x 12 x 3 ins.
	10 ins. in the ground, for 1/4 sec. cor.
	marked 1/4 on N. face. dug pits
	18 x 18 x 12 ins. E. & W. of stone, 5 1/2 ft
	dist. & raised a mound of earth.
	1 1/2 ft. high. 3 1/2 ft. base. alongside.
79.40	The cor. to secs. 22, 23, 26 & 27.
	Land, rolling.
	Soil. 3d rate.
	Vegetation. grass and weeds.
	North between secs. 22 & 23.
	Variation 15° 30' E.
8.00	Ravine, 40 lks. wide descends S.E.
40.00	Set a limestone 15 x 8 x 5 ins. 10 ins
	in the ground for 1/4 sec. cor. marked
	1/4 on W. face. dug pits 18 x 18 x 12 ins.

Tp. 35 N. R. 5 W. of the 6th P.M.

Chains	
	N. & S. of stone 5 1/2 ft. dist. and
	raised a mound of earth 1 1/2 ft
	high. 3 1/2 ft. base. alongside.
54.80	Ravine, 65 lks. wide, descends
	S.E.
71.48	Intersect N. boundary of Neb.
	159 lks. E. of the 180th mile
	post. and at point of intersect.
	set a limestone 16 x 12 x 5 ins.
	10 ins. in the ground for closing
	cor. to fractional secs. 22 & 23
	marked "C.C." on S. face, with
	2 notches on E. & 4 notches on W.
	edges. dug pits 18 x 18 x 12 ins.
	S., E. & W. of stone. 5 1/2 ft. dist.
	and raised a mound of
	earth alongside.
	Land. level.
	Soil. 2d rate.
	Vegetation. grass.
	June 13. 1882.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	From the corner to secs. 3.4, 33 & 34 on the South boundary Trun. N. between secs. 33 & 34.
	Variation 15° 30' E.
23.00	Dry creek bed, 20 lks. wide, descends S.E. (water in pools.)
40.00	Set a pitch pine post 4 ft. long, 3 ins. square, charred stake, 12 ins. in the ground for 1/4 sec. cor. marked 1/4 S. on W. face, dug pits 18 x 18 x 12 ins. N. & S. of post, 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base, around post.
80.00	Set a cottonwood post 4 ft. long, 4 ins. square, charred stake, 12 ins. in the ground, for cor. to secs. 27, 28, 33 & 34, marked T. 35 S. 27 on N.E. R. 50. S. 34 on S.E.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	S. 33 on S.W. and S. 28 on N.W. faces, with 1 notch on S. & 3 notches on E. edges, dug pits 18 x 18 x 12 ins. in each sec. 5 1/2 ft. dist. and raised a mound of earth 2 ft. high, 4 1/2 ft. base around post.
	Land, rolling.
	Soil, 2d rate.
	Vegetation, grass.
	East on a random line between secs. 27 & 34
	Variation 15° 30' East.
40.00	Set stone for temporary 1/4 sec. cor.
71.00	Ravine, 40 lks. wide, descends S.E.
80.40	Int. N. & S. line 30 lks. N. of cor. to secs. 26, 27, 34 & 35.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains. Thence Drun N. 89°47' W. on a true line between secs. 27 & 34 with same variation.

40.20 Set a limestone 11 x 10 x 5 ins. 8 ins. in the ground, for 1/4 sec. cor. marked 1/4 on N. face, dug pits 18 x 18 x 12 ins. E. & W. of stone. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high. 3 1/2 ft. base. alongside.

80.40 The cor. to secs. 27, 28, 33 & 34.
Land, rolling.
Soil, 2nd rate.
Vegetation, grass.

North between secs. 27 & 28.
Variation 15° 30' E.

40.00 Set a cottonwood post, 4 ft. long, 3 ins. square, charred stake, 12 ins. in the ground, for 1/4 sec. cor.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains. marked 1/4 S. on W. face. dug pits 18 x 18 x 12 ins. N. & S. of post. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high. 3 1/2 ft. base. around post.

68.00 Dry creek bed, descends S.E. (water in pools.)

80.00 Set a pitch pine post 3 ft. long, 4 ins. square, charred stake, 12 ins. in the ground, for cor. to secs. 21, 22, 27 & 28 marked T. 35., S. 22. on N.E.; R. 50, S. 27 on S.E.; S. 28. on S.W., and S. 21 on N.W. faces, with 2 notches on S. & 3 notches on E. edges, dug pits 18 x 18 x 12 ins. in each sec. 5 1/2 ft. dist. & raised a mound of earth 2 ft. high. 4 1/2 ft. base. around post.
Land rolling. Soil. 2nd rate. Veg. Grass.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	East on a random line between sections 22 & 27
	Variation 15° 30' East.
40.00	Set stone for temporary 1/4 sec. cor.
80.00	Intersect N. & S. line 10 lks. S. of cor. to secs. 22 23 26 & 27.
	Thence I run
	S. 89° 56' W. on a true line between secs. 22 & 27 with same variation.
40.00	Set a limestone 15 x 7 x 4 ins. 10 ins. in the ground for 1/4 sec. cor. marked 1/4 on N. face. dug pits 18 x 18 x 12 ins. E. & W. of stone. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high. 3 1/2 ft. base. alongside.
80.00	The cor. to secs. 21. 22. 27 & 28.
	Land, rolling. Soil, 2d rate.
	Vegetation, grass.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	North between sections 21 & 22.
	Variation 15° 30' East.
38.00	Ascend rocky knoll.
40.00	Set a limestone 14 x 6 x 6 ins. 10 ins. in the ground, for 1/4 sec. cor. marked 1/4 on W. face. dug pits 18 x 18 x 12 ins. N. & S. of stone. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high. 3 1/2 ft. base. alongside.
43.00	Top of knoll. bears E. & W. and descend.
57.00	Foot of knoll bears E. & W.
71.00	Intersect North boundary of Nebraska. 2.38 chs. E. of the 181st Mile post, and at point of intersection set a pitch pine post 4 ft. long; 4 ins. square. charred stake. 18 ins. in the ground for closing cor. to fractional

Tp. 35 N. R. 50 W. of the 6th P.M.

secs. 21 & 22 marked C.C. T. 35, R. 50. on S.,
S. 22 on E., and
S. 21 on W. faces, with 3 notches on E & W. faces, dug pits 18 x 18 x 12 ins. S. E. & W. of post 5½ ft. dist., and raised a mound of earth around post. Land broken. Soil 2nd rate. Vegetation grass.

Note.- I carefully tested my Solar compass to-day, particularly the latitude and reversing apparatus, and found it to be in perfect adjustment. I also observed for latitude and obtained 43° North.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	From the corner to sections 4, 5, 32 & 33 on the South boundary, I run North between sections 32 & 33. Variation 15° 30 E.
40.00	Set a pitch pine post 3 ft. long, 3 ins. square, charred stake 12 ins. in the ground, for ¼ sec. cor. marked ¼ S. on W. face, dug pits 18 x 18 x 12 ins. N. & S. of post, 5½ ft. dist. and raised a mound of earth 1½ ft. high, 3½ ft. base, around post.
80.00	Set a cottonwood post 4 ft. long, 4 ins. square, charred stake 12 ins. in the ground, for cor. to secs. 28, 29, 32 & 33. marked T. 35, S. 28 on N.E. R. 50, S. 33 on S.E. S 32 on S.W. and

Tp. 35 N. R. 50 W. of the 6th P.M.

S. 29 on N.W. faces. with 1 notch on S. & 4 notches on E. edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist., and raised a mound of earth, 2 ft. high, 4½ ft. base, around post.

Land, rolling.

Soil, 2d rate.

Vegetation, grass.

East on a random line between sections 28 & 33.

Variation 15° 30' East.

14,00	Drain, 20 lks. wide, desc. S.E.
40,00	Set post for temporary ¼ sec cor
58,00	Ravine, 50 lks. wide, descends S.
80,55	Intersect N. & S. line at cor. to secs. 27, 28, 33 & 34. Thence I run W. on a true line between secs. 28 & 33 with same var.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
40,28	Set a Pitch pine post, 4 ft. long, 4 ins. square, charred stake 12 ins in the ground, for ¼ sec. cor. marked ¼ S. on N. face, dug pits 18 x 18 x 12 ins. E. & W. of post, 5½ ft. dist., and raised a mound of earth 1½ ft. high, 3½ ft. base, around post.
80,55	The cor. to secs. 28, 29, 32 & 33.

Land, rolling.

Soil, 2d rate.

Vegetation, grass.

North between sections 28 & 29

Variation 15° 30' East.

40,00	Set a Pitch pine post, 3 ft. long, 4 ins. square, charred stake 12 ins in the ground, for ¼ sec. cor. marked ¼ S. on W. face, dug

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	pits 18 x 18 x 12 ins. N. & S. of post, 5½ ft. dist. and raised a mound of earth, 1½ ft. high, 3½ ft. base, around post.
70.00	Ravine, 40 lks. wide, descends S.E.
80.00	Set a sandstone 12 x 10 x 5 ins. 8 ins. in the ground, for cor. to secs. 20, 21, 28 & 29 marked with 2 notches on S. and 4 notches on E. edges, dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base, alongside.
	Land, rolling.
	Soil, 2d rate.
	Vegetation, grass.
	East on a random line between sections 21 & 28.
	Variation 15° 30' East.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
40.00	Set post for temporary ¼ sec. cor.
63.00	Ravine, 20 lks. wide, descends S.E.
80.60	Intersect N. & S. line, 20 lks. S. of cor. to secs. 21, 22, 27 & 28.
	Thence I run
	S. 89° 51' W. on a true line between secs. 21 & 28 with same variation.
40.30	Set a cottonwood post 3 ft. long, 4 ins. square, charred stake 12 ins. in the ground, for ¼ sec. cor. marked ¼ S on N. face, dug pits 18 x 18 x 12 ins. E. & W. of post, 5½ ft. dist. and raised a mound of earth 1½ ft. high, 3½ ft. base, around post.
80.60	The cor. to secs. 20 21 28 & 29
	Land, rolling.
	Soil, 2d rate
	Vegetation, grass.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	North between secs. 20 & 21
	Variation 15° 30' E.
40.00	Set a cottonwood post 4 ft. long, 3 ins. square, charred stake, 18 ins. in the ground for 1/4 sec. cor. marked 1/4 S. on W. face, dug pits 18 x 18 x 12 ins. N. & S. of post 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base, around post.
70.69	Intersect North boundary of Nebraska, 262 lks. E. of the 182d Mile post, and at point of Intersection set a Pitch pine post 4 ft. long, 4 ins. square, charred stake, 18 ins. in the ground for closing cor. to fractional secs. 20 & 21 marked C.C. T. 35 R. 50 on S. S. 21 on E. and S. 20 on W. faces, with 2 notches

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	on W. and 4 notches on E. faces, dug pits 18 x 18 x 12 ins. S.E. & W. of post 5 1/2 ft. dist. and raised a mound of earth around post.
	Land, level.
	Soil, 2d rate.
	Vegetation, grass.
	June 14, 1882.
	From the corner to sections 5, 6, 31 & 32 on S. boundary I run North between secs. 31 & 32
	Variation 15° 30' E.
40.00	Set a pitch pine post 4 ft. long, 3 ins. square, charred stake, 18 ins. in the ground, for 1/4 sec. cor. marked 1/4 S. on W. face, dug pits 18 x 18 x 12 ins. N. & S. of post, 5 1/2 ft. dist., and raised a mound of earth 1 1/2 ft. high,

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains. 3½ ft. base, around post.

80.00 Set a cottonwood post 4 ft. long, 4 ins. square, charred, stake 18 ins. in the ground, for cor. to secs. 29, 30, 31 & 32, marked T. 35. S. 29 on N.E. R. 50, S. 32 on S.E. S. 31 on S.W. and S. 30 on N.W. faces, with 1 notch on S. & 5 notches on E. edges, dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high, 4½ ft. base around post.

Land, level.

Soil, 2d rate.

Vegetation, grass.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains East on a random line between secs. 29 & 32.

Variation 15° 30' E.

40.00 Set post for temporary 1/4 sec. cor.

80.00 Intersect N. & S. line 10 lks. S. of cor. to secs. 28, 29, 32 & 33. Thence I run S. 89° 56' W. on a true line between secs. 29 & 32 with same variation.

40.00 Set a cottonwood post 3 ft. long, 3 ins. square, charred stake 12 ins. in the ground, for 1/4 sec. cor. marked 1/4 S. on N. face. dug pits 18 x 18 x 12 ins. E. & W. of post. 5½ ft. dist. and raised a mound of earth 1½ ft. high. 3½ ft. base around post.

80.00 The cor. to secs. 29, 30, 31 & 32.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	Land, level.
	Soil, 2d rate.
	Vegetation, grass.
	West on a random line between secs. 30 & 31.
	Variation, 15° 30' E.
37.00	Creek, 15 lks. wide, runs S.E.
40.00	Set post for temporary 1/4 sec. cor.
80.84	Intersect W. boundary of Tp. 34 lks. S. of cor. to secs. 25, 30, 31 & 36. Thence I run S. 89° 45' E. on a true line between secs. 30 & 31 with same va.
40.84	Set a pitch pine post 3 ft. long, 3 ins. square, charred stake, 12 ins. in the ground for 1/4 sec. cor. marked 1/4 S.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	on N. face, dug pits 18 x 18 x 12 ins. E. & W. of post 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base, around post.
80.84	The cor. to secs. 29, 30, 31 & 32.
	Land, level
	Soil, 2d rate.
	Vegetation, grass.
	North between sections 29 & 30
	Variation 15° 30' E.
40.00	Set a pitch pine post 3 ft. long, 3 ins. square, charred stake, 12 ins. in the ground, for 1/4 sec. cor. marked 1/4 S. on W. face, dug pits 18 x 18 x 12 ins. N. & S. of post 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	base, around post.
54.00	Dry creek bed, 15 lks. wide, descends S.W. (water in pools.)
80.00	Set a pine post 4 ft. long, 4 ins. square; charred stake, 12 ins. in the ground, for cor. to secs. 19, 20, 29 & 30, marked T. 35, R. 50, S. 20 on N.E., R. 50, S. 29 on S.E., S. 30 on S.W., and S. 19 on N.W. faces, with 2 notches S. & 5 notches on E. edges, dug pits 18 x 18 x 12 ins. in each sec. 5 1/2 ft. dist. and raised a mound of earth 2 ft. high, 4 1/2 ft. base, around post.
	Land, rolling
	Soil, 2nd rate.
	Vegetation, grass.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains.	
	East on a random line between secs. 20 & 29.
	Variation 15° 30' East.
4.00	Set post for temporary 1/4 sec. cor.
75.00	Ravine, 65 lks. wide, descends S.E.
80.10	Intersect N. & S. line 15 lks. S. of cor. to secs. 20, 21, 28 & 29.
	Thence I run
	S. 89° 54' W. on a true line between secs. 20 & 29 with same variation.
40.05	Set a pitch pine post 3 ft. long, 3 ins. square; charred stake, 12 ins. in the ground, for 1/4 sec. cor. marked 1/4 S. on N. face, dug pits 18 x 18 x 12 ins. E. & W. of post, 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base, around post.
80.10	The cor. to secs. 19, 20, 29 & 30

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains	
	Land, rolling.
	Soil, 2d rate.
	Vegetation, grass.
	West on a random line between sections 19 & 30.
	Variation 15° 30' E.
10.00	Ravine, 60 lks. wide, descends S.E.
40.00	Set post for temporary 1/4 sec. cor.
81.50	Intersect W. boundary of Tp. 50 lks. S. of cor. to secs. 19, 24, 25 & 30. Thence S. run, S. 89° 39' E. on a true line between secs. 19 & 30 with same variation.
41.50	Set a cottonwood post, 3 ft. long, 4 ins. square, charred stake, 12 ins. in the ground, for 1/4 sec. cor. marked 1/4 S. on N. face, dug pits 18 x 18 x 12 ins. E. & W. of post.

Tp. 35 N. R. 50 W. of the 6th P.M.

Chains	
	5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base, around post.
81.50	The cor. to secs. 19, 20, 29 & 30.
	Land, rolling.
	Soil, 2d rate.
	Vegetation, grass.
	North between sections 19 & 20
	Variation 15° 30' E.
15.00	Dry creek bed, 15 lks. wide descends S.W. (water in pools.)
40.00	Set a sandstone 14 x 12 x 4 ins. 10 ins. in the ground, for 1/4 sec. cor. marked 1/4 S. on W. face, dug pits 18 x 18 x 12 ins. N. & S. of stone. 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high, 3 1/2 ft. base, alongside.
70.85	Intersect North boundary of

Tp. 35 N. R. 50 W. of the 6th P.M.

Nebraska 2.80 chs. E. of the 183d Mile post. and at point of intersection set a pitch pine post. 4 ft. long. 4 ins. square. charred stake. 18 ins. in the ground. for closing cor. to fractional secs. 19 & 20. marked C.C. T. 35 R. 50 on S. S. 20 on E. & S. 19 on W. faces. with 5 notches on E. & 1 notch on W. faces. dug pits 18 x 18 x 12 ins. S., E., & W. of post. 5½ ft. dist. and raised a mound of earth around post.

Land. level.

Soil. 2d rate.

Vegetation. grass.

June 15, 1882.

General Description.

The surface of this Township is gently rolling. the soil is 2d rate, and being covered with a fine growth of grass. affords excellent pasturage. There are several small streams, and nearly all the ravines contain water in pools, making this a desirable Stock range.

Good building stone are found in the central portion of the township.

U. S. Surveyor General's Office
Plattsmouth, Neb. 1882.

The foregoing Field Notes of the Retracing of N. B. and the survey of the Subdivision lines of fractional Township No. 35 North, Range No. 50 West of the Principal Base and Meridian in the State of Nebraska executed by Frank S. Wood U. S. Deputy Surveyor, under his contract No. 5 dated Nov. 4, 1881, in the month of June 1882, having been critically examined, and the necessary corrections and explanations made, the said Field Notes and the surveys they describe are hereby approved.

Geo. S. Smith
U. S. Surveyor General.

General Land Office • Original Field Notes

Book Number

693

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.