General Land Office • Original Field Notes

Book Number

708

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Field Notes
of
The Survey and Subdivision
of
Township No. 21 N of Base Line
of
Range No. 53 W of 6th P.M.

Executed by
Wm Hardin under joint - Cont No 106 date July 17th 77
Survey commenced Sept 25th 1877
completed " 30 1877

List of Names
and duties of assistants
Robt G Donovan chainman
M B Hardin "
Wm Powell Moundman
Chas F Houcker "
Flagman

Index Diagram

Town 21 N. Range 53 West

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Meanders 61. 62. 63. 64. 65. 66 AND 67.

T. 21 N. R. 53 W

To determine the proper adjustment of my compass for subdividing this Township

I commence at the cor to Townships 21 on 5th S.P. N. Ranges 52 & 53 W of 6th P.M. and run North on a blank line along the East Bdry of Sec. 36

Va. 15° 20' E.

40.00 To ~~a point~~ qr Sec cor Sec 36

42.00 " " ~~Meander~~ Cor Secs 31 & 36

To retrace this line or run parallel thereto my compass is in proper ~~must be~~ adjustment ~~to a~~

~~Va of~~

T. 21 N. R. 53 W.

North bet Secs 35 and 36
Va 15° 20' E

40.00 Raised mound of earth 2ft high from pit 18 x 24 x 12in deep for 1/4 Sec Cor

73.20 Right bank of N Platte River North & Raised mound of earth 2ft high from pit 24 x 24 x 12in deep drove cedar stake 2 marked M.C. 2 x 2in x 2ft in pit for Meander Cor to fractional Secs 35 & 36

80.00 Point for Cor to Secs 25. 26. 35 & 36 fall in the River & cannot be established

Land Bottom Soil 1st Rate.

East on random line bet
Secs 25 and 36
Va 15° 20' E
" " The whole of this line being in the N Platte River there fore Cannot be established

From point for Cor to Secs 25. 26
35 & 36 in the River Same
North bet Secs 25 and 26
Va 15° 29' E
18.00 Long Island E & W. and
Raised mound of Earth 2ft high from
pit 2x+2x+12in deep above Cedar
Stake marked M.C. 2+2in+2ft in pit
for Meander Corner to Secs 25 & 26
21.50 North bank of long Island E & W
Raised mound of Earth 2ft high from
pit 2x+2x+12in deep above Cedar stake
marked M.C. 2+2in+2ft in pit for Meander Cor
fract. Secs 25 & 26.
40.00 Point for to See Cor fall in the River
and Cannot be established
42.70 Left bank of N Platte River and
Raised mound of Earth 2ft high from pit
2x+2x+12in deep above Cedar stake marked
M.C. 2+2in+2ft in pit for M.C. to fract. Sec
86.00 Raised mound of Earth 3ft high from
pit 2x+2x+12in deep above Cedar stake
2+2in+2ft in pit for Cor to Secs
22. 23. 26 & 27
Land Bottom Soil 1st Rate

East on a random line bet
Secs 24 and 25
Va 15° 20' E

39. 00 Road NW SE

40. 00 Temporary ¼ Sec Cor

80. 00 Intersect East boundary of
Town 10 lks South of Cor to
Secs 24 & 25 from which
Cor Found

S 89. 56' West on a true line bet
Secs 24 and 25
Va 15° 20' E

40. 00 Raised mound of earth 2ft
high from Pit 18 x 24 x 12 in
deep for ¼ Sec Cor

70. 00 Cor to Secs 23. 24. 25 & 26
Land: Bottom Soil 1st Rate

North bet Secs 23 and 24
Va 15° 20' E

20. 00 Road E and W

40. 00 Raised mound of earth 2ft
high from Pit 18 x 24 x 12 in
deep for ¼ Sec Cor

80. 00 Raised mound of earth 3ft high
from Pit 18 x 24 x 12 in deep
drove Cedar Stake 2 x 2 in x
2ft in SE Pit for Cor to
Secs 13. 14. 23 and 24
Land level. Soil 1st Rate

T 21 N

	East on a random line bet Secs 13 and 24 Va 15° 20' E
26.50	Slough NW. ESE
40.00	Set temporary 1/4 Sec Cor
47.00	Same Slough NE
51.00	Same Slough SE
79.31	Intersect East boundary of Town 22 lks North of Cor to Secs 13 & 24 from which Cor Drum
	N 89 51' West on a true line bet Secs 13 and 24 Va 15° 20' E
39.65½	Raised mound of earth 2ft high from pit 18 & 24 & 12in deep for 1/4 Sec Cor
79.31	Cor to Secs 13. 14. 23 & 24 Land level Soil 1st Rate.

R 53 W.

	North bet Secs 13 and 14 Va 15° 20' E
12.00	Slough E and W
25.00	Gravel Ridge NW SE
40.00	Raised mound of earth 2ft high from pit 18 & 24 & 12in deep for 1/4 Sec Cor
54.00	Table land.
80.00	Raised mound of earth 3ft high from pit 18 & 24 & 12in deep. Drove Cedar stake 2 & 2in & 2ft in SE pit for Cor to Secs 11. 12. 13 & 14
	Land North of Gravel Ridge level Soil 2d Rate.

T 21 N

East on a random line bet
Secs 12 and 13
Va 15° 20' E

40 00 Set temporary ¼ Sec Cor

79. 42 Intersect East boundary of
Town 68 lks North of Cor to
Secs 12 & 13 from which Cor
bears
N 89° 31' West on a true line
bet Secs 12 and 13
Va 15° 20' E

39. 71 Raised mound of earth 2ft
high from pits 18 + 24 + 12in
deep for ¼ Sec Cor

79. 42 Cor to Secs 11. 12. 13 & 14
Land level Soil 2d Rate

R 53 W.

North bet Secs 11 and 12
Va 15° 20' E

40. 00 Raised mound of earth 2ft high
from pit 18 + 24 + 12in deep
for ¼ Sec Cor

80. 00 Raised mound of earth 3ft
high from pit 18 + 24 + 12in
deep. Above Cedar stake
2 + 2in + 2ft in S.E. pit
for Cor to Secs 1. 2. 11 & 12
Land level Soil 2d Rate.

East on a random line bet
Secs 1 and 12
Va 15° 20' E
40.00 Set temporary ¼ Sec Cor
80.02 Intersect East boundary of
Town 92 lks North of Cor to
Secs 1 & 12 from which Cor
Bears
N 89° 21' West on a true line
bet Secs 1 and 12
Va 15° 20' E
40.01 Raised mound of earth 2ft
high from pits 18 + 24 + 12 in
deep for ¼ Sec Cor
80.02 Cor to Secs 1. 2. 11 & 12
Land level Soil sandy poor 2nd Rate

North on a random line bet
Secs 1 and 2
Va 15° 20' E
40.00 Set temporary ¼ Sec Cor
81.16 Intersect North boundary of
Town 28 lks East of Cor to
Secs 1 & 2 from which Cor Bears
S 12' East on true line bet
Secs 1 and 2
Va 15° 20' E
41.16 Raised mound of earth 2ft
high from pits 18 + 24 + 12 in
deep for ¼ Sec Cor
81.16 Cor to Secs 1. 2. 11 & 12
Land Gently Rolling
Soil Sandy poor 2nd Rate.
Sept 25th 1877

T. 21 N.

North bet Secs 34 and 35
Va 15° 20' E

40.00 Raised mound of earth 2ft high from pit 18 + 24 + 12in deep for 1/4 Sec Cor

7/2.65 Right bank of N Platte River NW. SE + Raised mound of earth 2ft high from pit 24 + 24 + 12in deep drove Cedar stake marked M.C. in pit for Meander Cor to fractional Secs 34 + 35.

7/8.00 Low Head E & W. or small Island

80.00 Raised mound of earth 3ft high from pit 18 + 24 + 12in deep drove Cedar stake 2 + 2in + 2ft in SE pit for Cor to Secs 26. 27. 34 + 35 on Low Head,

Land Bottom Soil 1st Rate

R. 53 W.

From Cor to Secs 26. 27. 34 & 35 on Low Head Drum.
Cast on a true line bet Sec 26 and 35

4 00 E End of towhead Va 15° 20' E

31.58 Right bank of N Platte River NE & SE Raised mound of earth 2ft high from pit 24 + 24 + 12in deep. drove Cedar stake marked M.C 2 + 2in + 2ft in pit for Meander Cor to fractl Sec 26 35

40.00 Raised mound of earth 2ft high from pit 18 + 24 + 12in deep for 1/4 Sec Cor

55.51 Right bank of N Platte River NW SE Raised mound of earth 2ft high from pit 24 + 24 + 12in deep. drove Cedar stake marked M.C 2 + 2in + 2ft in pit for Meander Cor to fractional Secs 26 and 35.

Land level Soil 1st Rate

T. 21 N

	Varsh bet Secs 26 and 27
	Va 15° 20 E
0.60	To channel E & W
16.00	Long Island E & W where I
	Raised mound of earth
	2ft high from pit 2x+2x
	+12in deep. Drove Cedar
	Stake marked M. C in pit
	for Island meander Cor
33.00	North bank of Long Island E & W
	Raised mound of earth 2ft
	high from pit 2x+2x+12in
	deep. drove Cedar stake
	marked M. C in pit for
	Meander Cor. on Island
40.00	Point for 1/4 Sec Cor falls in River &
	Cannot be established
47.00	East end of low Head or small Isl.
49.15	Left bank of N. Platte River N.M.C.
	Raised mound of earth 2ft
	high from pit 2x+2x+12in deep
	drove Cedar stake marked
	M. C. 2x2in x 2ft in pit
	for Meander Cor to fractional
	Secs 26 and 27.

R. 53 W

80.00	Raised mound of earth 3ft
	high from pit 18x2x+12in
	deep. drove Cedar stake
	2x2in x 2ft in S.E. pit for
	Cor to Secs 22. 23. 26 & 27.
	Land level Bottom Soil 1st Rate.
	Varsh on a random line bet
	Secs 23 and 26
	Va 15° 20' E
40.00	Set temporary 1/4 Sec Cor
79.20	Intersect N & S line at Cor to Secs 23
	24. 25 & 26 from which Cor I run
	Westerly a true line bet Secs 23 & 26
	Va 15° 20' E
39.60	Raised mound of earth 2ft high
	from pit 18x2x+12in deep
	for 1/4 Sec Cor
79.20	Cor to Secs 22. 23. 26 & 27
	Land Bottom - Soil 1st Rate.

T. 21 N

North bet Secs 22 & 23
Va 15° 20 E

17.90 Road N.W. E

40.00 Raised mound of earth 2ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor

80.00 Raised mound of Earth 3ft high from pit 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in & 2ft in S.E pit for Cor to Secs 14. 15. 22 & 23
Land level Soil 1st Rate.

Secs 26 and 27.

R 53 W.

East on a random line bet Secs 14 and 23
Va 15° 20' E

40.00 Set temporary 1/4 Sec Cor

79.15 Intersect N & S line 24 lks South of Cor to Secs 13. 14. 23 & 24 from which Cor Trend
S 89° 50' West on a true line bet Secs 14 and 23
Va 15° 20' E

39.54½ Raised mound of Earth 2ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor

79.15 Cor to Secs 14. 15. 22 & 23
Land level Soil 1st Rate

T 21 N

North bet Secs 14 and 15
Va 15° 20' E
39.50 Slough NW SE
40.00 Raised mound of earth 2ft high from pits 18 + 24 + 12in Aup for 1/4 Sec Cor
49.00 Gravel Ridge NW SE
80.00 Point for Cor to Secs 10. 11 14 + 15 falling on Hard Gravel Ridge Irun East 70 lks and Raised mound of Earth 3ft high from pits 18 + 24 + 12in Aup. Above Cedar stake marked N.C 2 + 2in + 2ft in SE pit for Witness Cor to Secs 10. 11. 14 + 15.
Land S 1/2 level Soil 2d Rate
" N 1/2 Gravel " 3 Rate

R. W.

Prompt for cor to Secs 10. 11. 14 + 15 Irun
East on a random line bet Secs 11 and 14
Va 15° 20' E
2.00 Leave Gravel Ridge N + W. + SE and Enter Table land.
40.00 Set temporary 1/4 Sec Cor
79.60 Intersect N + S line 54 lks. N of Cor to Secs 11. 12. 13 + 14 from which Cor Irun
N 89° 3' West on a true line bet Secs 11 and 14
Va 15° 20' E
39.80 Raised mound of Earth 2ft high from pits 18 + 24 + 12in Aup for 1/4 Sec Cor
79.60 Cor to Secs 10. 11. 14 + 15
Land level Soil 2d Rate.

North bet Secs 10 and 11
Va 15° 20 E

1	5.50	Leave Gravel Ridge NW. SE
4	40.00	Raised mound of earth 2ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
8	80.00	Raised mound of earth 3ft high from pit 18 + 24 + 12 in deep. Drove Cedar stake 2 + 2 in + 2ft in SE pit for Cor to Secs 2. 3. 10 + 11

Land Gently Rolling Soil 2d Rate

Secs 26 and 27.

East on a random line bet Secs 2 and 11
Va 15° 20' E

40.00	Set temporary 1/4 Sec Cor
79.82	Intersect N & S line 48 lks. S of Cor to Secs 1. 2. 11 + 12 from which Cor. I run S 89°. 39' West on a true line bet Secs 2 and 11
	Va 15° 20' E
39.91	Raised mound of earth 2ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
79.82	Cor to Secs 2. 3. 10 + 11

Land Rolling Soil 2d Rate

North on a random line bet
Secs 2 and 3
Va 15° 20' E
40.00 Set temporary ¼ Sec Cor
81.00 Intersect North boundary of
Town 40 lks East of Cor
to Secs 2 & 3 from which
Cor Drawn
S 1¼ East on a true line bet
Secs 2 and 3
Va 15° 20' E
41.00 Raised mound of earth 2ft
high from pits 18 + 24 + 12 in
deep for ¼ Sec Cor
81.00 Cor to Secs 2. 3. 10 & 11
Land Rolling Soil 2d Rate.
Sept 26th – 1877

Secs 26 and 27.

North bet Secs 33 and 34
Va 15° 20' E
30.00 Leave Rolling land & Enter Bottom land
34.00 Deep Ravine W
40.00 Raised mound of earth 2ft high
from pits 18 + 24 + 12 in deep
for ¼ Sec Cor
80.00 Raised mound of earth 3ft high
from pits 18 + 24 + 12 in deep
Drove Cedar stake 2 + 2in +
2ft in Lg. pit for Cor to
Secs 27, 28. 33 and 34
Land S ½ Rolling Soil 2d Rate
N ½ Bottom good 3d Rate

	East on a random line bet Secs 27 & 34 Va 15° 20' E
26.00	Road NW SE
40.00	Set temporary 1/4 Sec Cor
44.50	Right bank of N Platte River NW SE
" "	& Set temporary Meander Cor
80.00	Intersect N & S line at Cor to Secs 26. 27. 34 & 35 on Low Head from which Cor trees
	West on a true line bet Secs 27 and 34 Va 15° 20' E
35 50	Raised mound of earth 2 ft high from pit 24 + 24 + 12 in deep drove Cedar stake marked M.C in pit for Meander Cor to fractional Secs 27 & 34
40.00	Raised mound of earth 2 ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
80 00	Cor to Secs 27. 28. 33 & 34
	Land Bottom Soil 1st Rate.

	North bet Secs 27 and 28 Va 15° 20' E
12.00	Road NW & SE
22.85	Right bank of N Platte River NW SE & Raised mound of earth 2 ft high from pit 24 + 24 + 12 in deep drove Cedar stake marked M.C 2 + 2 in + 2 ft in pit for Meander Cor to fractional Secs 27 & 28
23.50	Low Head or small Island E & W
25.00	" " North bank E & W
40.00	Point for 1/4 Sec Cor falls in River & cannot be established
76.20 ~~44.44~~ 76 20	Left bank of N Platte River NW SE & Raised mound of earth 2 ft high from pit 24 + 24 + 12 in deep, drove Cedar stake marked M.C 2 + 2 in + 2 ft in pit for Meander Cor to fractional Secs 27 & 28
80.00	Raised mound of earth 2 ft high from pit 18 + 24 + 12 in deep, drove Cedar stake 2 + 2 in + 2 ft in pit for Cor to Secs 21. 22. 27 & 28
	Land Bottom Soil 1st Rate.

East on a random line bet
Sec 22 and 27
Va 15° 20' E
19.00 Enter Slough NW rly
25.00 Leave do S 82° E
40.00 Set temporary ¼ Sec Cor
49.50 Intersect N & S line 32 lks W
of Cor to Secs 22. 23. 26. 27
from which Cor Drum
N 84° 46' West on true line
bet Sec 22 and 27
Va 15° 20' E
39.75 Raised mound of earth 2ft
high from pit 18 x 2 x 12 in
deep for ¼ Sec Cor
49.50 Leg to Secs 21. 22. 27 & 28
Land Bottom Soil 1st Rate

North bet Secs 21 and 22
Va 15° 20' E
22.90 Slough NW Sly
40.00 Raised mound of earth 2ft high
from pits 18 x 2 x 12 in deep for
¼ Sec Cor
45.90 Road NW Sly
80.00 Raised mound of earth 3ft high
from pit 18 x 2 x 12 in deep
drove Cedar stake 2 x 2 in x 4ft
in S.E. pit for Cor to Secs
15. 16. 21 and 22
Land Bottom Soil 1st Rate.

East on a random line bet
Secs 15 and 22
Va 15° 20' E
40.00 Set temporary 1/4 Sec Cor
2/19.45 Intersect E & S line 40 lks N
of Cor to Secs 14. 15. 22 & 23
from which Cor Drum
N 89° 43' West on a true line
bet Secs 15 and 22
Va 15° 20' E
39.42½ Raised mound of earth 2ft high
from pit 18 x 24 x 12 in deep
for 1/4 Sec Cor
2/19.45 Cor to Secs 15. 16. 21 & 22
Land Bottom Soil 1st Rate

North bet Secs 15 and 16
Va 15° 20' E
40.00 Raised mound of earth 2ft high
from pit 18 x 24 x 12 in deep
for 1/4 Sec Cor
80.00 Raised mound of earth 3ft high
from pits 18 x 24 x 12 in deep
Drove Cedar Stake 2 x 2 in x 24 in
in S.E. pit for Cor to Secs
9. 10. 15 and 16
Land Bottom Soil 1st Rate

East on a random line bet
Secs 10 and 15
Va 15° 20' E
9.00 Drain S.E.
40.00 Set temporary 1/4 Sec Cor
48.00 Enter Gravel Ridge Nw SE
80.06 Intersect No 1 S line 11 lks North
of Cor to Secs 10. 11. 14 & 15
from which Cor I run
N 89° 55' West on a true line
bet Secs 10 and 15
Va 15° 20' E
40.03 Raised mound of earth 2 ft
high from pits 18 + 1/4 + 12 in
deep for 1/4 Sec Cor
80.06 Cor to Secs 9. 10. 15 & 16
Land W 1/2 Bottom 1st Rate
" E 1/2 Gravel 3d Rate

North bet Secs 9 and 10
Va 15° 20' E
40.00 Raised mound of earth 2 ft
high from pits 18 + 2 + 12 in
deep for 1/4 Sec Cor
80.00 Raised mound of earth 3 ft
high from pits 18 + 2 + 12 in
deep. Above Cedar Stake
2 + 2 in + 2 ft in SE pit
for Cor to Secs 3. 4. 9 & 10
Land level Soil good 2d Rate

East on a random line bet
Secs 3 and 10
Va 15° 20' E
5.00 Enter Gravel Ridge NW SE
15.00 Leave " " " "
40.00 Set temporary 1/4 Sec Cor " Enter table land
80.00 Intersect N & S line at Cor to
Secs 2. 3. 10 & 11 from which
Cor Iron
West on a true line bet Secs
3 and 10
Va 15° 20' E
40.00 Raised mound of earth 2 ft
high from pits 18 + 24 + 12 in
deep for 1/4 Sec Cor
80.00 Cor to Secs 3. 4. 9 & 10
Land Rolling Soil 2d Rate

North on a random line
bet Secs 3 and 4
Va 15° 20' E
2.00 Gravel Ridge NW SE
10.00 Leave Gravel Ridge NW SE
40.00 Set temporary 1/4 Sec Cor
81.00 Intersect North boundary of
Town 46 lk East of Cor to Secs
3 and 4 from which Cor Iron
S 20' East on true line bet Secs
3 and 4
Va 15° 20' E
41.00 Raised mound of earth 2 ft
high from pits 18 + 24 + 12 in
deep for 1/4 Sec Cor
81.00 Cor to Secs 3. 4. 9 & 10
Land Rolling Soil 2d Rate
Sept 27th 1877

North bet Secs 32 & 33
Va 15° 20' E

40.00 Raised mound of earth 2ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor

80.00 Raised mound of earth 3ft high from pits 18 & 24 & 12 in deep Above cedar stake 2 & 2 in & 2ft in S.E. pit for Cor to Secs 28. 29. 32 & 33
Land Rolling Soil sandy 2d Rate

East on a random line bet Secs 28 and 33
Va 15° 20' E

37.00 Enter Bottom NW SE

40.00 Set temporary 1/4 Sec Cor

80.16 Intersect N & S line at Cor to Secs 27. 28. 33 and 34 from which Cor Iron
West on a true line bet Secs 28 and 33
Va 15° 20' E

40.08 Raised mound of earth 2ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor

80.16 Cor to Secs 28. 29. 32 & 33
Land W 1/2 Rolling Soil Sandy 2d Rate E 1/2 Bottom Soil 1st Rate.

North bet Secs 28 and 29
Va 15° 20' E
3. 50 Enter large Sand Blow.
30.00 Leave Sand Blow.
40 00 Raised mound of Earth 2ft
high from pit 18 + 24 + 12 in
deep for 1/4 Sec Cor
59. 75 Road NW SE
78. 72 Right bank of N Platte River NW SE
Raised mound of Earth
2ft high from pit 24 + 24 + 12 in
deep. Drove Cedar stake
marked M. C. in pit for
Meander Cor to fractional
Secs 28 + 29.
80. 00 Point for Cor to Secs 20. 21. 28 +
29 fall in the River and
Cannot be established,
Land S 1/2 Sandy + Broken
Soil 3d Rate. N 1/2 Bottom
Good 2d Rate,

From point for Cor to Secs 20
21. 28 + 29. the line East
bet Secs 21 + 28 falling
in the River. I go East
to Cor to Secs 21. 22. 27 + 28
+ run
West on a true line bet Secs 21 + 28
Va 15° 20' E
7. 07 Left bank of N Platte River NW SE +
Raised mound of Earth 2ft
high from pit 24 + 24 + 12 in
deep. Drove Cedar stake
marked M. C. in pit for
meander Cor to fractional
Secs 21 and 28
Land Bottom Soil 1st Rate

	From point for Cor to Secs 20. 21. 28 & 29 in River Irun
	North bet Secs 20 & 21
	Va 15° 20' E
40. 00	Point for 1/4 Sec Cor falls in the River & cannot be established
52. 65	Left bank of N Platte River Nw SE & Raised mound of Earth 2ft high from pit 24 + 24 + 12 in deep drove cedar stake 2 marked M. C 2 x 2 in + 2 ft in pit for meander Cor to fractional Secs 20 and 21
65. 50	Slough Nw & SE
73. 50	Road Nw SE
80. 00	Raised mound of Earth 3ft high from pits 18 + 24 + 12 in deep drove cedar stake 2 x 2 in x 2ft in SE pit for Cor to Secs 16. 17. 20 & 21
	Land Bottom Soil 1st Rate.

	East on a random line bet Secs 16 and 21
	Va 15° 20' E
40. 00	Set temporary 1/4 Sec Cor
79. 85	Intersect N & S line 16 lks N of Cor to Secs 15. 16. 21 & 22 from which Cor Irun
	N 89° 53' West on a true line bet Secs 16 and 21
	Va 15° 20' E
39. 92½	Raised mound of Earth 2ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
79. 85	Cor to Secs 16. 17. 20 & 21
	Land Bottom Soil 1st Rate.

North bet Secs 16 and 17
Va 15° 20' E
40.00 Raised mound of earth 2ft
high from pit 18 + 24 + 12 in
deep for 1/4 Sec Cor
80.00 Raised mound of earth 3ft
high from pit 18 + 24 + 12 in
deep drove cedar stake
2 + 2in + 2 ft in 80 pit
for Cor to Secs 8. 9. 16 & 17.
Land Bottom Soil 1st Rate.

East on a random line bet
Secs 9 & 16
Va 15° 20' E
40.00 Set temporary 1/4 Sec Cor
80.52 Intersect R & S line 45 lks N
of Cor to Secs 9. 10. 15 & 16
from which Cor Iron
N 89° 41' West on a true line
bet Secs 9 & 16
Va 15° 20' E
40.26 Raised mound of earth 2ft
high from pit 18 + 24 + 12 in
deep for 1/4 Sec Cor
80.52 Cor to Secs 8. 9. 16 & 17
Land Bottom Soil good 2d Rate.

T 21 N

North bet Secs 8 and 9
Va 15° 20' E

40 00 Raised mound of earth 2ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor

80 00 Raised mound of earth 3ft high from pits 18 + 24 + 12 in deep. drove Cedar stake 2 + 2in + 2ft in S.E pit for Cor to Secs 4. 5. 8 + 9
Land Bottom Soil good 2d Rate

R 53 W

East on a random line bet Secs 4 and 9
Va 15° 20' E

40.00 Set temporary 1/4 Sec Cor

80.00 Intersect N + S line at Cor to Secs 3. 4. 9 + 10 from which Cor Drum
West on a true line bet Secs 4 and 9
Va 15° 20' E

40.00 Raised mound of earth 2ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor

80.00 Cor to Secs 4. 5. 8 + 9
Land Bottom Soil 2d Rate.

T 21 N

North on a random line
bet Secs 4 and 5
Va 15° 20' E

17.50 Gravel Ridge N & SE
40.00 Set temporary 1/4 Sec Cor
46.00 Leave Gravel Ridge N, SE
80.91 Intersect North boundary of
Town 56 lks East of Cor
to Secs 4 & 5 from which
Cor Trees
S 24' East on true line bet
Secs 4 and 5
Va 15° 20' E
40.91 Raised mound of earth 2ft
high from pit 18 & 24 & 12in
deep for 1/4 Sec Cor
80.91 Cor to Secs 4. 5. 8 & 9
Land: South of Ridge Bottom 1st Rate
" North of " Rolling 2d Rate
Sept 28 1877

R 53 W

North bet Secs 31 and 32
Va 15° 20' E
40.00 Raised mound of earth 2ft
high from pit 18 & 24 & 12in
deep for 1/4 Sec Cor
80.00 Raised mound of earth 3ft
high from pit 18 & 24 & 12in
deep. drove Cedar stake
2 & 2in & 2ft in SE pit
for Cor to Secs 29. 30. 31 & 32
Land Rolling Soil sandy 2d Rate

East on a random line bet
Secs 29 and 32
Va 15° 20' E
40 40.00 Set temporary ¼ Sec Cor
80.00 Intersect N & S line at Cor to
80 Secs 28. 29. 32 & 33 from
which Cor Drum
West on a true line bet Secs
29 and 32
Va 15° 20' E
40.00 Raised mound of earth 2 ft
high from pit 18 x 24 x 12 in
deep for ¼ Sec Cor
80.00 Cor to Secs 29. 30. 31. 32
Land Rolling Soil sandy 2d Rate

West on a random line bet
Secs ~~29~~ 30 and ~~30~~ 31
Va 15° 20' E
40.00 Set temporary ¼ Sec Cor
83.27 Intersect West boundary of
Town 20 lks North of Cor to
Secs 19 & 30 from which Cor
Drum
N 89° 51' East on a true line
bet Secs 19 and 30
Va 15° 20' E
43.27 Raised mound of earth 2 ft
high from pit 18 x 24 x 12 in
deep for ¼ Sec Cor
83.27 Cor to Secs 29. 30. 31 & 32
Land Rolling. Soil sandy 2d Rate.

North bet Secs 29 and 30
Va 15° 20' E
40 29.00 Enter bad land E & W
40.00 Raised mound of earth 2ft
high from pit 18 x 24 x 12 in
deep for 1/4 Sec Cor
80
41.00 Leave Bad land E & W
80.00 Raised mound of earth 3ft
high from pit 18 x 24 x 12 in
deep. Above Cedar stake 2x
2in x 2ft in S.E. pit for
Cor to Secs 19. 20. 29 & 30
Land. N & S of Badland
Rolling Soil Sandy & 2d Rate
Bad land composed of Marl &
Sand. is Broken & entirely
destitute of vegetation,

East on a random line bet
Secs 20 and 29
Va 15° 20' E
40.00 Set temporary 1/4 Sec Cor
46.00 Road NW & SE
79.00 Right hand of N Platte River NW & SE
Set temporary Meander Cor
79.92 Intersect N. & S. line at true
point for Cor to Secs 20. 21
28 & 29. 1.18 Chs North of
M. C from
which point for Cor I run
West on a true line bet Secs
20 & 29
Va 15° 20' E
.92 Raised mound of earth 2ft high
from pit 24 x 24 x 12 in deep
above Cedar stake marked M.C
2 x 2 in x 2ft in pit for Meander
Cor to fractional Secs 20 & 29
39.96 Raised mound of earth 2ft high from
pit 18 x 24 x 12 in deep for 1/4 Sec Cor
79.92 Cor to Secs 19. 20. 29 & 30
Land level Soil 2d Rate.

		West on a random line
		bet Secs 19 and 30
		Va 15° 20' E
40	40.00	Set temporary 1/4 Sec Cor
80	3.30	Intersect West boundary of
		Town at Cor to Secs 19 & 30
		from which Cor Trees
		East on a true line bet Secs
		19 and 30
		Va 15° 20' E
	3.30	Raised mound of earth 2ft
		high from pit 18 + 24 + 12 in
		Aup for 1/4 Sec Cor
	3.30	Cor to Secs 19. 20. 29 & 30
		Land level Soil 2d Rate

		North bet Secs 19 and 20
		Va 15° 20' E
	15.00	Road Nw & E
	40.00	Raised mound of earth 2ft
		high from pit 18 + 24 + 12 in
		Aup for 1/4 Sec Cor
	52.10	Right bank of N Platte River Nw & E
		Raised mound of earth 2ft
		high from pit 18 + 24 + 12 in
		each. Above Cor a stake
		marked M.C. 2 + 2in + 2ft
		in pit for Meander Cor to
		fractional Secs 19 & 20
	80.00	Point for Cor to Secs 17. 18. 19 &
		20 falls in the River and
		Cannot be established
		Land Bottom Soil 1st Rate

	From point for Cor to Sec 17. 18 19 & 20 in the River Sun East on a random line bet Sec 17 and 20
	Va 15° 20' E
26. 59	Left bank of N Platte River & Set temporary Meander Cor
40 00	Set temporary 1/4 Sec Cor
66. 00	Slough 100 lks wide NW SE
72. 00	Road NW & SE
80. 00	Intersect N & S line 30 lks South of Cor to Sec 16. 17. 20 & 21 from which Cor Sun. S 89° 47' West on a true line bet Sec 17 and 20
	Va 15° 20' E
40. 00	Raised mound of earth 2 ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor
53. 41	Raised mound of earth 2 ft high from pit 24 & 24 & 12 in deep drove Cedar stake marked M.C. 2 & 2 in & 2 ft in pit for Meander Cor to fractional Sec 17 & 20
80. 00	Point for Cor to Sec 17. 18. 19 & 20
	Land Bottom Soil 1st Rate

	From Cor to Sec 18 and 19 on West boundary of Town Sun East on a true line bet Sec 18 and 19
	Va 15° 20' E
7. 00	Right bank of N Platte River and Raised mound of earth 2 ft high from pit 24 & 24 & 12 in deep drove Cedar stake marked M.C. 2 & 2 in & 2 ft in pit for Meander Cor to fractional Sec 18 and 19.
	Land Bottom Soil 1st Rate

From point for Cor to Secs 17
18, 19 & 20 in the River Irun
North bet Secs 17 and 18
Va 15° 20' E

16.70 Left bank of N Platte River NW SE
Raised mound of Earth 2ft
high from pit 24 x 24 x 12 in
deep. drove Cedar stake marked
M.C 2 x 2 in x 2ft in pit for
Meander Cor to fractional Secs 17 & 18

25.00 Slough NW & SE

37.50 Road NW & SE

40.00 Raised mound of earth 2ft high
from pits 18 x 24 x 12 in deep for 1/4 Sec Cor

80.00 Raised mound of earth 3ft high
from pits 18 x 24 x 12 in deep
drove Cedar stake 2 x 2 in x 2ft
in SE pit for Cor to Secs
7, 8, 17 and 18
Land Bottom Soil 1st Rate.

East on a random line bet
Secs 8 and 17
Va 15° 20' E

40.00 Set temporary 1/4 Sec Cor

80.00 Intersect N & S line 28 lks South
of Cor to Secs 8, 9, 16 & 17
from which Cor Irun
S 89° 48' West on a true line
bet Secs 8 and 17
Va 15° 20' E

40.00 Raised mound of earth 2ft
high from pits 18 x 24 x 12 in
deep for 1/4 Sec Cor

80.00 Cor to Secs 7, 8, 17 & 18
Land Bottom Soil 1st Rate.

T 21 N

West on a random line bet
Secs 7 and 18
Va 15° 20' E
40.00 Set temporary 1/4 Sec Cor.
82.28 Intersect west boundary of
Town 32 lks North of Cor to
Secs 7 & 18 from which Cor
Grun
N 89° 46' East on a true line
bet Secs 7 and 18
Va 15° 20' E
42.28 Raised mound of earth 2 ft
high from pit 18 + 24 + 12 in
deep for 1/4 Sec Cor
82.28 Cor to Secs 7. 8. 17 & 18
Land Bottom Soil 1st Rate.

R 53 W

North bet Secs 7 and 8
Va 15° 20' E
40.00 Raised mound of earth 2 ft
high from pit 18 + 24 + 12 in
deep for 1/4 Sec Cor
80.00 Raised mound of earth 3 ft
high from pit 18 + 24 + 12 in
deep. drove Cedar stake
2 + 2 in + 2 ft in S.E. pit
for Cor to Secs 5. 6. 7 & 8
Land level Soil 1st Rate.

		East on a random line bet Secs 5 and 8 Va 15° 20' E
40	40.00	Set temporary 1/4 Sec Cor
82	80.00	Intersect E & S line at Cor to Secs 4. 5. 8 & 9 from which Cor Irun
		West on a true line bet Secs 5 and 8 Va 15° 20' E
4	40.00	Raised mound of earth 2 ft high from 2 pits 18 & 24 & 12 in deep for 1/4 Sec Cor
82	80.00	Cor to Secs 5. 6. 7. & 8 Land level Soil good 2d Rate.

	West on a random line bet Secs 6 and 7 Va 15° 20' E
40.00	Set temporary 1/4 Sec Cor
83.25	Intersect west boundary of Town 38 lks North of Cor to Secs 6 and 7 from which Cor Irun
	N 89° 44' East on a true line bet Secs 6 and 7 Va 15° 20' E
43.25	Raised mound of earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
83.25	Cor to Secs 5. 6. 7 & 8 Land level Soil good 2d Rate.

T 21 N

North on a random line bet
Secs 5 and 6
Va 15° 20' E

26. 00 Enter Gravel Ridge Nw SE
40 00 Set temporary ¼ Sec Cor
74 50 Leave Gravel Ridge Nw SE
80 00 Intersect North boundary
75 lks East of Corn Secs
5 & 6 from which Cor Irun
S 32' East on a true line bet
Secs 5 and 6
Va 15° 20' E
10. 00 Raised mound of Earth 2 ft
high from pits 18 & 24 & 12 in
deep for ¼ Sec Cor
80 00 Cor to Secs 5. 6. 7 and 8
Land. South of Ridge level
Soil good 2d Rate. Remainder
Gravel & Broken poor 2d Rate.
Sept 29th 1877

R 53 W

Meanders of the North Platte River in
Town 21 North Range 53 West
Beginning at the Meander Cor
on East boundary Irun
Up the Right bank in fractional Sec 36

Post	Course	Chains
	N 60½ W	8. 50
	N 76 W	33 00
	N 64 W	21 00
	N 42½ W	8 00
	N ~~74½~~ 75 W	16. 70 to M. C. to fract.
2		Secs 35 & 36 thence in
		fract. Sec 35
	S 88 W	7. 00
	N ~~64~~ 67½ W	18. ~~00~~ 60 to M. C. to fract.
3		Secs 26 & 35 thence in
		fract. Sec 26
	N 65½ W	2. 20
	S ~~88½~~ 87¾ W	22. 00 to M. C. to fract.
4		Secs 26 & 35 thence in
		fract. Sec 35
	S 82¾ W	14 00
	S 55 W	12 00
	N ~~48½~~ 80½ W	~~8. 20~~ 7. 60 to M. C. to fract.
5		

Town 21 North Range 53 West

Posts	Courses & Chains	
		Secs 34 & 35 thence on
5		fract. Sec 34.
	to Bch & N.	7.50
	S 56½ W.	6.60
	to 5th W.	15 00
	to ~~7~~ 6½ W.	10 00 to M.C. to fract
		Secs 27 & 34 thence on
6		fract Sec 27.
	to 69 W.	30.00
	to 52 W	14 00
	to ~~55½~~ 55½ W.	~~6.50~~ 6.50 to M.C. to fract
7		Secs 27 & 28 thence on
		fract Sec 28
	to 5½ W.	9.00
	to 48 W	21.00
	to 65½ W.	19 00
	to 53 W.	16.00
	to 57½ W	13 00
	S 82 W.	5 70
	to 47½ W.	11 00
	to ~~47~~ W.	6.50 to M.C. to fract
8		Secs 28 & 29 thence on
		fract Sec 29.
	to ~~33½~~ W.	1.~~70~~ 60 to M.C. to fract
9		

Town 21 North Range 53 West

Posts	Courses & Chains	
9		Secs 20 & 29 thence on
		fract. Sec 20
	to 69½ W.	3.00
	to 50 W.	13 00
	to 43½ W.	6.00
	to 47 W.	15.00
	to 18 W.	11 00
	to 63½ W.	18.00
	to 37½ W.	5.50
	to ~~57~~ 56 W.	31.70 to M.C. to fract
10		Secs 19 & 20 thence on
		fract Sec 19.
	to 75 W.	16 00
	to 65 W	14 00
	to 71 W.	14.00
	to 68 W	13 00
	to 67 W	12 00
	to 7 2½ W.	4.~~70~~ 80 to M.C. to fract
11		Secs 18 & 19 thence on
		fract. Sec 18
	to ~~5~~ 45½ W	9.~~70~~ 60 to M.C. to fract
12		Sec 18 on West boundary
		of Township.

Town 21 North Range 53 West

Post	Courses	Chains
		Down the left bank from M.C. on West boundary in fractional Sec 18.
13		
	S 83 E	16 00
	S 75 E	27 00
	S 64½ E	31 00 to M.C. to fract^l.
	S 83½ E.	12 30 Sec^s 17 & 18 thence in fract^l. Sec 17.
14		
	S 58 E	31.50 to M.C. to fract^l. Sec^s 17 & 20 thence in fract^l Sec 20
15		
	S 60½ E	28,00
	S 64 E	20.00
	S 61 E	12.00 to M.C. to fract^l. Sec^s 20 & 21 thence in fract^l Sec 21
16		
	S 59½ E	22,00
	S 50 E	39 00
	S 57½ E	17 00
	S ~~53~~ 49½ E	~~11 90~~ 12 30 to M.C. to fract^l Sec^s 21 & 28 thence in fract^l. Sec 28.
17		
	S ~~[illegible]~~ 60¼ E	8.00 to M.C. to fract^l.
18		

Town 21 North Range 53 West

Post	Courses	Chains
		Sec^s 27 & 28 thence in fract^l Sec 27.
18		
	S 56¼ E	17.00
	S 67 E	14 00
	S 85½ E	6.00
	S 65 E	12 00
	S 78¾ E	~~[illegible]~~ 36.70 to M.C. to fract^l Sec^s 26 & 27 thence in fract^l. Sec 26
19		
	East	18 00
	S 75 E	16.00
	N 83 E	15 00
	S 85 E	11 00
	S ~~[illegible]~~ 82½ E	~~[illegible]~~ 12.00
	S 77¾ E	8.50 to M.C. to fract^l Sec^s 25 & 26 thence in fract^l. Sec 25
20		
	S 71 E	22,00
	S 52 E	12 00
	S 70¼ E	15 00
	S 52 E	17 00
	S 85 E	11 00
	S ~~[illegible]~~ 63 E	12.00 to M.C. to fract^l. Sec 25 on E. boundary
21		

Town 21 North Range 53 West

22 Meanders of Long Island in Town 21 North Range 53 West Beginning at the Meander Cor on North Shore bet fract^l Sec 25 & 26 thence in fract^l Sec 26.

Post	Courses	Chains
	N 82 W.	11.20 ✓
	N 74 W.	11.50 ✓
	N 66¾ W.	10 00 ✓
	N 78¼ W.	21 00 ✓
	N 87¼ W.	20 00 to M.C. to fract^l
	S ~~75~~ W.	9.10 Sec 26 & 27 thence in
23		fract^l Sec 27.
	S 74 W.	14 00 ✓
	S 80½ W.	8.00 ✓
	S 88 W.	8.00 ✓
	S 89 W.	5.50 ✓
	S 84½ W.	8.90 ✓
	N 79½ W.	8.00 ✓
	S ~~87~~ W.	~~17 40~~ 12 40 ✓ 2.
	S ~~75~~ E	~~26 40~~ 26 40
	S 78½ E	10 00 ✓
	S 84½ E	13.70 ✓
	N 87 E	10.00 ✓

Town 21 North Range 53 West

Post	Courses	Chains
	S 84½ E	10.00 ✓ to M.C. to fract^l
24		Sec 26 & 27 on South shore thence in fract^l Sec 26
	N 84¼ E	8.00 ✓
	N 88¼ E	20.00 ✓
	N 80¼ E	18.00 ✓
	S 87 E	19.00 ✓
	S 83¾ E	~~15.50~~ 16 20 to M.C. to fract^l
25		Sec 25 & 26 thence in fract^l Sec 25.
	S 72 E.	8.00 ✓
	N 86½ E	25.00 ✓
	N 83½ W	21.30
	N 80 W	12.00 to M.C. bet fract^l
22		Sec 25 & 26.

Land level. Soil 1st Rate.

Sept 30th 1877

General Description

In the SW¼ of this Township the Land is Rolling & Soil sandy 2d Rate. In Sec 29 and 30 Bad land is found formation. Marl & Sand. is entirely destitute of Vegetation. Very little Bottom land on South side of River, which runs from Sec 18 on West boundary. SE and leaves on East boundary in Secs 25 & 36 North of the River & Northwest from Sec 26 to Sec 6 the land is level rich bottom Soil 1st & Good 2d Rate, slightly impregnated with Alkali. This Bottom is bounded on the NE by a barren gravel Ridge about 20 Chs wide over this & the surface Gently rolling & in some parts level with 2d Rate Soil,

List of Names

A list of the names of the individuals employed to assist in running measuring and marking the lines and corners described in the foregoing field notes of T. 21 N of Base Line of R 53 W of 6th P.M. in Nebraska

Robert L Donovan	Chainmen
M. B Hardin	do
Jno Powell	Monumenter
Chas F Horneker	do

We hereby certify that we assisted William Hardin deputy Surveyor in surveying and subdividing Town 21 North of Base Line of Range 53 West of the 6th P.M. in the State of Nebraska, and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions of the Surveyor General, of dimensions character construction and marking and in the manner as specifically described in the foregoing field notes

Robt L Donovan
M B Hardin chainmen
Jno Powell.
Charles F. Horneker Monumenter

Subscribed and sworn to by the above named persons before me a County Clerk in & for Cheyenne County Nebraska this 18th day of Oct 1877

E K Allen
County Clerk

I William Hardin
deputy surveyor do solemnly swear that

in pursuance of a joint contract No. 106 wherein Alexander Schleyel M.B. Cutler, N. S. Scott & Wm Hardin are joint contractors with John R. Clark U. S. Surveyor General for the Dist of Nebraska & Iowa bearing date the 17 day of July 1877 I have well faithfully and truly in my own proper person and in strict conformity with the instructions of the Surveyor General, the Surveying Manual and Laws of the United States, surveyed all those parts or portions of Township 21 N of Base Line of Range 53 West of 6th P.M. in Nebraska as are represented in the foregoing field notes as having been surveyed under my direction and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the Surveying Manual & printed instructions and special instructions of the Surveyor General, of dimensions, character construction & marking and in the manner as specifically described in the foregoing field notes & that the foregoing are the true original field notes of such survey

William Hardin
Deputy Surveyor

Subscribed in my presence and sworn to before me a County Clerk in & for Cheyenne County Nebraska this 18th day of Oct 1877

A K Allen
County Clerk

Surveyor Generals Office
Plattsmouth Neb. Jany 22/78

The foregoing field Notes of the Survey & Subdivision of Town 21 North of Base Line of Range 53 W. of 6th P.M. in Nebraska Executed by Wm Harden under joint Contract No 106. dated July 17th 1877 in the Month of Sept. 1877. having been critically Examined, the necessary Corrections & Explanations made, the said field Notes and the Surveys they describe are hereby approved.

Jno. H. Clark.

Surveyor General



Field Notes
of
The survey of the subdivision lines
of
Township 22 North
of
Range No 53 West
of the
Principal Base and Meridian
of the
State of Nebraska.
As Surveyed
by
George W. Fairfield U. S.
Depy. Surveyor under his
Contract No. 120
Dated June 24th 1881.

Survey Commenced Sept. 1st 1881.
Completed Sept 3d 1881.

Preliminary to commencing this survey I ran south on a blank line on the east boundary of Sec. 36. Va 14° 30' E. and at 39.96 chs. found ¼ sec. cor. and at 80.04 chs. found the cor. to T. 21 and 22 N. R. 57 and 58 W. Thence I run West along the south boundary of sec. 36. with same va. and at 40.03 chs. found the ¼ sec. cor. and at 79.98 chs. found the cor. to secs. 35 and 36 on the south boundary of the township.

My Compass will therefore run the same line as the exterior boundaries and the chaining practically agrees.

Survey Commenced Sept. 1st 1881. With Burley's transit instruments.

Subdivisions T. 22 N.

I commenced at the cor. to secs. 1, 2, 35 and 36 on the South boundary which is a mound of earth 2 ft. high 3½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. distant. In S. E. pit a stake 2 ft. long 2 ins. square marked with 1 notch on the E. and 5 notches on the W. edges.

Thence I run.

North bet. secs. 35 and 36.

Va. 14° 30' E.

Thence over gently rolling valley of Platte River.

40.00 Set a sandstone 16×9×6 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on W. side dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set a sandstone 18×7×5 ins. 15 ins. in the ground for cor. to secs. 25, 26, 35 and 36 marked

with 1 notch on the east and 1 notch on the south edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling good 2d rate.

Subdivisions T. 22 N.

E. on a random line bet. secs. 25 and 36.
Va. 14° 30' E.
Over gently rolling prairie.
40.00 Set temporary ¼ sec. cor.
79.74 Intersect East boundary of township 10 lks. N. of cor. to secs. 25. 30. 31 and 36. which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked.
T. 22 N. S. 30 on N.E.
R. 52 W. S. 31 on S.E.
S. 36 on S. W. and
R. 53 W. S. 25 on N.W. with 1 notch on the S. and 5 notches on the N. edges.
Thence I run.
N. 89° 56' W. on a true line bet. secs. 25 and 36 with same Va.
39.97 Set a sandstone 17×6×4 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 8½ ft. base alongside.
79.94 Cor. to secs. 25. 26. 35 and 36.
Land level 2d rate.

R. 53 W. Continued

North bet. secs. 25 and 26.
Va. 14° 30' E.
40.00 Set a sandstone 14×8×4 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on W. side dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.
80.00 Set a sandstone 19×7×6 ins. 15 ins. in the ground for cor. to secs. 23. 24. 25 and 26. marked with 2 notches on the south and 1 notch on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land gently rolling good 2d rate.

E. on random line bet. secs. 24 and 25.
Va. 14° 30' E.

10,00 Crossed dry drain 10 ft. deep 25 lks. wide bears S.W. and N.E. empties in bottom

40,00 Set temporary ¼ sec. cor.

80,10 Intersected East boundary of township 18 lks. north of cor. to secs. 19, 24, 25 and 30 which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked. T. 22 N. S. 19 on N.E.
R. 52 W. S. 30 on S.E.
R. 53 W. S. 25 on S.W. and
S. 24 on N.W. edges. with 4 notches on N. and 2 notches on S. edges.

Thence I run,
N. 89° 52' W. on a true line bet. secs. 24 and 25 with same va

40,05 Set sandstone 16×8×5 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on N. side, dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 8½ ft. base alongside.

80,10 The cor. to secs. 23, 24, 25 and 26.
Land gently rolling good 2nd rate.

North bet. secs. 23 and 24.
Va. 14° 30' E.

Thence over land gently rolling.

40,00 Set sandstone 17×8×6 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 8½ ft. base alongside.

80,00 Set sandstone 19×6×4 ins. 16 ins. in the ground for cor. to secs. 13 14, 23 and 24 marked with 3 notches on the south and 1 notch on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist and raised mound of earth 2 ft. high with 4½ ft. base alongside.

Land gently rolling good 2nd rate. soil.

East on a random line bet. secs. 13 and 24
Va. 14° 30' E

40.00 Set temporary ¼ sec. cor.

42.00 Crossing bed of drain N.E. S.W. 10 ft. deep 40 lks wide.

79.90 Intersected east boundary of township 12 lks. S. of cor. to secs. 13, 18, 19 and 24 which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked. T. 22 N. S. 18 on N.E.
R. 52 W. S. 19 on S.E.
S. 24 on S.W. and
R. 53 W. S. 13 on N.W. faces.
with 3 notches on N. and 3 notches on S. edges. Thence I run.
S. 89° 55' W. on a true line bet. secs. 13 and 24 with same var.

39.95 Set a sandstone 15×7×6 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on N. side dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.90 The cor. to secs. 13, 14, 23 and 24.
Land gently rolling good 2d rate soil.

North bet. secs. 13 and 14
Va. 14° 30' E.

40.00 Set sandstone 18×10×5 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on W. side dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 18×8×6 ins. 16 ins. in the ground for cor. to secs. 11, 12, 13 and 14 marked with 4 notches on the south and 1 notch on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.
Land gently rolling good 2d rate soil.

Subdivision T. 22 N.

East on a random line bet. secs. 12 and 13
Va 14° 30' E.

40.00 Set sandstone for temporary ¼ sec. cor.

80.00 Intersected East boundary of township 24 lks. S. of cor. to secs. 7, 12, 13 and 18 which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked.
T. 22 N. S. 7 on N.E.
R. 52 W. S. 18 on S.E.
R. 53 W. S. 13 on S.W. and
S. 12 on N.W. faces, with 2 notches on N. and 4 notches on S. edges.

Thence I run.
S. 89° 50' W. on a true line bet. secs. 12 and 13 with same var.

40.00 Set sandstone 15 x 10 x 4 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on N. side dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 4½ ft. base alongside.

80.00 Cor. to secs. 11, 12, 13 and 14.
Land gently rolling.
Good 2d rate soil.

R. 53 W. Continued

North bet. secs. 11 and 12
Va 14° 30' E.

40.00 Set sandstone 18 x 6 x 4 ins. 16 ins. in the ground for ¼ sec. cor. marked ¼ on West side dug pits 18 x 18 x 12 ins. 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 18 x 7 x 4 ins. 16 ins. in the ground for cor. to secs. 1, 2, 11 and 12 marked with 5 notches on the S. and 1 notch on the E. edges. and dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.
Land gently rolling.
Good 2d rate Soil.

E. on a random line bet. secs. 1 and 12
Va. 14° 30′ E.

40.00 Set temporary ¼ cor.

80.10 Intersect east boundary of township 13 lks. north of cor. to secs. 1. 6. 7. and 12 which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. distant. In S.E. pit a post 2 ft. long 2 ins. square marked.

T. 22 N. S. 6 on N.E.
R. 52 W. S. 7 on S.E.
S. 12 on S.W. and
R. 53 W. S. 1 on N.W. faces. with 1 notch on N. and 5 notches on S. edges.

Thence I run.

N. 89° 54′ W. on a true line bet. secs. 1 and 12 with same var.

40.05 Set sandstone 16×9×8 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on North side and dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.10 Cor. to secs. 1. 2. 11 and 12
Land gently rolling
Good 2d rate soil.

North on a random line bet. secs. 1 and 2
Var. 14° 30′ E.

40.00 Set temporary ¼ sec. cor.

79.82 Intersect north boundary of township 24 lks. East of cor. to secs. 1. 2. 35 and 36. which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit a post 2 ft. long 2 ins. square marked with 1 notch on E. and 5 notches on W. edges.

Thence I run.

S. 0° 10′ E. on a true line bet. secs. 1 and 2 with same Var.

39.82 Set sandstone 14×10×4 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.82 Cor. to secs. 1. 2. 11 and 12.
Land gently rolling.
Good 2d rate soil.

From the cor. to secs. 2, 3, 34 and 35 on S. boundary of township which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins square marked with 2 notches on the E. and 4 notches on W. edges. Thence I run North bet. secs. 34 and 35
Va. 14° 30′ E.

40.00 Set sandstone 18×4×5 ins. 16 ins. in the ground for ¼ sec. cor. marked ¼ on the W. face dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 16×10×5 ins. 14 ins. in the ground for cor. to secs. 26, 27, 34 and 35 marked with 1 notch on the south and 2 notches on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.
Land gently rolling valley.
Good 2nd rate soil.

E. on a random line bet. secs. 26 and 35
Va. 14° 30′ E.

40.00 Set temporary ¼ sec. cor.

79.70 Intersect north and south line at 14 lks. N. of cor. to secs. 25, 26, 35 and 36.
Thence I run.
N. 89° 54′ W. on a true line bet. secs. 26 and 35 with same var.

39.85 Set sandstone 18×6×4 ins. 17 ins. in the ground for ¼ sec. cor. marked ¼ on N. side dug pits 18×12 ins. E. and W. of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.70 Cor. to secs. 26, 27, 34 and 35.
Land gently rolling
Good 2nd rate soil

Subdivisions T. 22 N.

North bet. secs. 26 and 27
Va. 14° 30' E.

40.00 Set sandstone 16×9×3 ins. 15 ins. in ~~the ground for ¼~~ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 18×7×5 ins. 15 ins. in the ground for cor. to secs. 22, 23, 26 and 27 marked with 2 notches on the east and 2 notches on the south edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling.
Good 2d rate soil.

R. 53 W. Continued

East on a random line bet. secs. 23 and 26.
Va. 14° 30' E.

Thence over gently rolling prairie land ~~of rate good W. [illegible] soil~~.

40.00 Set temporary ¼ sec. cor.

79.78 Intersect N. and S. line at 23 lks. north of cor. to secs. 23, 24, 25 and 26
Thence I run

N. 89° 50' W. on a true line bet. secs. 23 and 26 with same var.

39.89 Set sandstone 14×9×7 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on the north side. dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.78 Cor. to secs. 22, 23, 26 and 27.
Land gently rolling.
Good 2d rate soil.

North bet. secs. 22 and 23.
Va. 14° 30' E.

40.00 Set sandstone 18×6×3 ins. 16 ins. in the ground for ¼ sec. cor. marked ¼ on W. side, dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 16×10×7 ins. 15 ins. in the ground for cor. to secs. 14, 15, 22, and 23. marked with 3 notches on the south and 2 notches on the east edges. and dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling good 2d rate.
Soil good wheat soil.

East on a random line bet. secs. 14 and 23.
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

79.86 Intersect N. and S. line at 12 lks. N. of cor. to secs. 13, 14, 23 and 24
Thence S. ran.

N. 89° 55' W. on a true line bet. secs. 14 and 23 with same vars.

39.93 Set sandstone 14×10×4 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on N. side dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.86 To the cor. to secs. 14, 15, 22 and 23

Land gently rolling.
Good 2d rate soil.

North bet. secs. 14 and 15.
Va. 14° 30′ E.

40.00 Set sandstone 18 × 7 × 4 ins. 16 ins. in the ground for ¼ sec. cor. marked ¼ on W. side, dug pits 18 × 18 × 12 ins. north and south of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 18 × 8 × 4 ins. 15 ins. in the ground for cor. to secs. 10. 11. 14 and 15 marked with 4 notches on the south and 2 notches on the east edges. and dug pits 18 × 18 × 12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling.
Good 2d rate soil.

East on a random line bet. secs. 11 and 14.
Va. 14° 30′ E.

40.00 Set temporary ¼ sec. cor.

79.92 Intersect North and south line at 9 lks. south of cor. to secs. 11. 12. 13 and 14.
Thence I run.

S. 89° 56′ W. on a true line bet. secs. 11 and 14 with same var.

39.96 Set sandstone 16 × 5 × 3 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on North side and dug pits 18 × 18 × 12 ins. east and west of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.92 Cor. to secs. 10. 11. 14 and 15.

Land gently rolling.
Good 2d rate soil.

North bet. secs. 10 and 11
Va. 14° 30′ E.

40.00 Set sandstone 14 × 9 × 5 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on West side and dug pits 18 × 18 × 12 ins. north and South of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside. Thence over rolling Prairie

80.00 Set sandstone 18 × 10 × 3 ins. 15 ins. in the ground for cor. to secs. 2, 3, 10 and 11 marked with 5 notches on the south and 2 notches on the east edges. dug pits 18 × 18 × 12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside. Land high rolling prairie.
Good 2d rate soil.

East on random line bet. secs. 2 and 11
Va. 14° 30′ E.

40.00 Set temporary ¼ sec. cor.

79.82 Intersect north and south line at 22 lks. south of cor. to secs. 1, 2, 11 and 12.

Thence I ran S. 89° 57′ W. on a true line bet. secs. 2 and 11 with same var.

39.91 Set sandstone 17 × 6 × 4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side, dug pits 18 × 18 × 12 ins. east and west of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.82 Cor. to secs. 2, 3, 10 and 11.
Land high rolling.
Good 2d rate soil.

North on a random line bet. secs. 2 and 3
Va. 14° 30' E.

4 40.00 Set temporary ¼ sec. cor.

8 66.00 Cross drain 60 lks. wide 10 ft. deep
bears N. E. and S. W.

79.78 Intersect north boundary of township at
15 lks. West of cor. to secs. 2. 3. 34 and 35 which
is a mound of earth 2 ft. high 4½ ft. base
and pits 18×18×12 ins. in each sec. 5½ ft.
dist. In S.E. pit a stake 2 ft. long 2 ins. square
marked with 2 notches on E. and 4 notches on
west edges. Thence I run.

South 0° 6' W. on a true line bet.
secs. 2 and 3 with same var.

39.78 Set sandstone 20×10×4 ins. 18 ins. in
the ground for ¼ sec. cor. marked ¼ on west
40 side dug pits 18×18×12 ins. north and south
of stone 5½ ft. dist. and raised mound of
earth 1½ ft. high 3½ ft. base alongside.

79.78 Cor. to secs. 2, 3, 10 and 11.

80. Land high rolling.
Good 2d rate soil.
Sept. 1st 1881.

From the cor. to secs. 3. 4. 33 and 34 on
south boundary of township which is a
mound of earth 2 ft. high 4½ ft. base and
pits 18×18×12 ins. in each sec. 5½ ft. dist.
In S.E. pit a stake 2 ft. long 2 ins. square
marked with 3 notches on E. and 3 notches on
W. edges. Thence I run.
North bet. secs. 33 and 34.
Va. 14° 30' E.

40.00 Set sandstone 16×9×5 ins. 15 ins. in the
ground for ¼ sec. cor. marked ¼ on west
side dug pits 18×18×12 ins. north and
south of stone 5½ ft. dist. raised mound
of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 19×6×5 ins. 17 ins. in
the ground for cor. to secs. 27. 28. 33
and 34 marked with 1 notch on the
south and 3 notches on the east edges
dug pits 18×18×12 ins. in each sec.
5½ ft. dist. and raised mound of earth
2 ft. high 4½ ft. base alongside.
Land gently rolling.
Good 2d rate soil.

E. on a random line bet. secs. 27 and 34.
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

79.82 Intersect north and south line at 11 lks. south of cor. to secs. 26, 27, 34 and 35.
Thence Gran.

S. 89° 55' W. on a true line bet. secs. 27 and 34 with same var.

39.91 Set sandstone 18×5×5 ins. 17 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.82 Cor. to secs. 27, 28, 33 and 34.
Land gently rolling.
Good 2d rate soil.

North bet. secs. 27 and 28.
Va. 14° 30' E.

40.00 Set sandstone 17×8×6 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side, dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 22×9×5 ins. 18 ins. in the ground for cor. to secs. 21, 22, 27 and 28 marked with 2 notches on the south and 3 notches on the east edges, dug pits 18×18×12 ins. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.
Land gently rolling.
Good 2d rate soil.

East on a random line bet. secs. 22 and 27.
Va. 14° 30' E.

4 40.00 Set temporary ¼ sec. cor.

8 79.78 Intersect north and south line at 18 lks. north of cor to secs. 22, 23, 26 and 27.

Thence I ran,
N. 89° 53' W. on a true line bet. secs. 22 and 27 with same var.

39.89 Set sandstone 16×9×3 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

40. 79.78 Cor. to secs. 21, 22, 27 and 28.
Land gently rolling good 2nd rate

80.

North bet. secs. 21 and 22.
Va. 14° 30' E.

40.00 Set sandstone 17×6×4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side, dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 19×6×4 ins. 17 ins. in the ground for cor. to secs. 15, 16, 21 and 22, marked with 3 notches on the south and 3 notches on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.
Land gently rolling.
Good 2nd rate soil.

East on random line bet. secs. 15 and 22.
Va. 14° 30' E.

30.00 Cross drain 10 ft. deep 30 lks. wide bears N.E. & W. empties into valley.

40.00 Set temporary ¼ sec. cor.

79.82 Intersect north and south line at 23 lks. north of cor. to secs. 14, 15, 22 and 23.

Thence I ran.

N. 89° 50' W. on a true line bet. secs. 15 and 22 with same var.

39.91 Set sandstone 16 x 9 x 5 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side. dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.82 Cor. to secs. 15, 16, 21 and 22.
Land gently rolling
. Good 2nd rate soil.

North bet. secs. 15 and 16.
Var. 14° 30' E.

40.00 Set sandstone 18 x 9 x 5 ins. 18 ins. in the ground for ¼ sec. cor. marked ¼ on West side, dug pits 18 x 18 x 12 ins. north and south of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 20 x 10 x 4 ins. 18 ins. in the ground for cor. to secs. 9, 10, 15 and 16 marked with 4 notches on the south and 3 notches on the east edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.
Land high rolling prairie.
Good 2nd rate soil.

East on random line bet. secs. 10 and 15.
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor. & Drain mms N. & S.

79.92 Intersect north and south line at 9 lks. north of cor. to secs. 10, 11, 14 and 15.

Thence I ran N. 89° 56' W. on a true line bet. secs. 10 and 15 with same Var.

39.96 Set sandstone 18×9×3 ins. 16 ins. in the ground for ¼ sec cor. marked ¼ on north side. dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.92 Cor. to secs. 9, 10, 15 and 16.

Land high rolling.
Good 2nd rate soil.

North bet secs. 9 and 10.
Va. 14° 30' E.

40.00 Set sandstone 15×8×4 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on west side. dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 17×10×5 ins. 15 ins. in the ground for cor. to secs. 3, 4, 9 and 10. marked with 5 notches on the S. and 3 notches on the E. edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.

Land high and rolling.
Good 2nd rate soil.

East on random line bet. secs. 3 and 10.
Va 14° 30' E.

40.00 Set temporary ¼ sec. cor.

47.50 Crossed drain 10 ft. deep 35 lks. wide bears N.E. and S.W.

79.80 Intersect north and south line at 12 lks. north of cor. to secs. 2, 3, 10 and 11.

Thence I ran.
N. 89° 55' W. on a true line bet. secs. 3 and 10 with same Var.

39.90 Set sandstone 16×9×4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side. dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.80 To cor. to secs. 3, 4, 9 and 10.
Land high and rolling.
Good wheat soil.

North on random line bet. secs. 3 and 4.
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

79.84 Intersect north boundary of township at 22 lks. east of cor. to secs. 3, 4, 33 and 34. which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. I set S.E. bit a stake 2 ft. long 2 ins. square marked with 3 notches on E. and 3 notches on W. edges.

Thence I ran.
S. 0° 9' E. on a true line bet. secs. 3 and 4 with same var.

39.84 Set sandstone 16×10×5 ins. 14 ins. in the ground for ¼ sec. marked ¼ on west side. dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 8½ ft. base alongside.

79.84 Cor. secs. 3, 4, 9 and 10.
Land highland rolling
Good wheat soil.

From the cor. to secs. 4, 5, 32 and 33, on south boundary of township which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. and in S.E. pit a stake 2 ft. long 2 ins. square marked with 4 notches on the E. and 2 notches on the W. edges

I run.

North bet. secs. 32 and 33.

Va. 14° 30′ E.

40.00 Set sandstone 16×9×5 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on west side. dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 18×6×5 ins. 15 ins. in the ground for cor. to secs. 28, 29, 32 and 33. marked with 4 notches on the east and 1 notch on the south edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. raised mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling.

Good 2nd rate soil.

East on random line bet. secs. 28 and 33

Va. 14° 30′ E.

40.00 Set temporary ¼ sec. cor.

79.94 Intersect north and south line at 14 lks. north of cor. to secs. 27, 28, 33 and 34.

Thence I ran.

N. 89° 54′ W. and true line bet. secs. 28 and 33 with same var.

39.97 Set sandstone 18×7×4 ins. 16 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.94 Cor. to secs. 28, 29, 32 and 33.

Land gently rolling

Soil 2nd rate.

North bet. secs. 28 and 29.
Va. 14° 30′ E.

40.00 Set sandstone 16×10×4 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 20×10×4 ins. 18 ins. in the ground for cor. to secs. 20, 21, 28 and 29 marked with 2 notches south 4 notches east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling.
Good 2d rate soil.

East on a random line bet. secs. 21 and 28.
Va. 14° 30′ E.

40.00 Set temporary ¼ sec. cor.

79.80 Intersect at the cor. to secs. 21, 22, 27 and 28.
From which cor. I run.

West on a true line bet. secs. 21 and 28.
with same Var.

39.90 Set sandstone 17×6×4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side, dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.80 Cor. to secs. 20, 21, 28 and 29.

Land gently rolling.
Good 2d rate soil.

North bet. secs. 20 and 21.
Var 14° 30' E.

40.00 Set sandstone 17×8×4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west face, dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

55.00 Crossed drain 10 ft. deep 30 lks. wide. Bears N.E. S.W.

80.00 Set sandstone 18×9×3 ins. 16 ins. in the ground for cor. to secs. 16, 17, 20 and 21, marked with 3 notches on the south and 4 notches on the east edges, dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling.
Good 2d rate soil.

East on random line bet. secs. 16 and 21
Va. 14° 30' E.

5.00 A drain 10 ft. deep 30 lks. wide bears N.E. and S.W.

40.00 Set temporary ¼ sec. cor.

79.70 Intersect north and south line at 12 lks. south of cor. to secs. 15, 16, 21, and 22.

Thence I run.
S. 89° 55' W. on a true line bet. secs. 16 and 21 with same Var.

39.85 Set sandstone 17×8×4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side, dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.70 Cor. to secs. 16, 17, 20 and 21.

Land gently rolling.
Good 2d rate soil.

North bet. secs. 16 and 17.
Va. 14° 30' E.

40.00 Set sandstone 16×9×7 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on the west side. dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. raised mound of earth 1½ ft. high 8½ ft. base alongside.

80.00 Set sandstone 19×9×4 ins. 17 ins. in the ground for cor. to secs. 8, 9, 16 and 17. marked with 4 notches on the south 4 notches on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. raised mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling.
Good 2d rate soil.

East on random bet. secs. 9 and 16
Va 14° 30' E.

40.00 Set temporary ¼ sec. cor.

45.00 Crossed drain 15 ft. deep 40 lks. wide bears. N. E. S. W.

79.82 Intersect north and south line at 28 lks. north of cor. to secs. 9, 10, 15 and 16.
Thence Prem.
N. 89° 50' W. on a true line bet. secs. 9 and 16 with same var.

39.91 Set sandstone 16×8×4 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on north side. dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.82 Cor. to secs. 8, 9, 16 and 17.

Land gently rolling.
Good 2d rate soil.

North bet. secs. 8 and 9.
Va. 14° 30' E.

40.00 Set sandstone 14 x 10 x 4 ins 12 ins. in the ground for ¼ sec. cor. marked ¼ on west side. dug pits 18 x 18 x 12 ins. north and south of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside

80.00 Set sandstone 18 x 10 x 4 ins. 15 ins. in the ground for cor. to secs. 4, 5, 8 and 9, marked with 5 notches on the south and 4 notches on the east edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling.
Good 2d rate soil.

East on a random line bet. secs. 4 and 9
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

50.00 Crossed drain 15 ft. deep 35 lks. wide bears N. E. S. W.

79.90 Intersect north and south line at 10 lks. north of cor. to secs. 3, 4, 9 and 10.

Thence I run,
N. 89° 56' W. on a true line bet. secs. 4 and 9 with same var.

39.95 Set sandstone 17 x 6 x 3 ins. 15 ins in the ground for ¼ sec. cor. marked ~~¼~~ with on north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.90 Cor. to secs. 4, 5, 8 and 9.

Land gently rolling.
Good 2d rate soil.

North on a random line bet. secs. 4 and 5
Va. 14° 30' E

40.00 Set temporary ¼ sec. cor.

79.90 Intersect north boundary of township 26 lks east of cor. to secs. 4, 5, 32 and 33 which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit a post 2 ft. long 2 ins. square marked with 4 notches on E. and 2 notches on W. edges.

Thence S. run.
S. 0° 11' E. on a true line bet. secs. 4 and 5 with same var.

39.90 Set sandstone 17×6×4 ins. 15 ins. in the ground for ¼ sec. cor. marked with ¼ on west face. dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.90 Cor. to secs. 4, 5, 8 and 9.
Land high rolling prairie.
Good wheat soil.

Sept. 29 1881.

From cor. to secs. 5, 6, 31 and 32 on south boundary of township which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked with 5 notches on E. and 1 notch on W. edges.

I run
North bet. secs. 31 and 32.
Va. 14° 30' E.

40.00 Set sandstone 17×8×4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 20×8×6 ins. 18 ins. in the ground for cor. to secs. 29, 30, 31 and 32 marked with 1 notch on the south and 5 notches on the east edges dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.
Land high and rolling.
Good wheat soil 2d rate soil.

East on random line bet. secs. 29 and 32.
Va. 14° 30′ E.

40.00 Set temporary ¼ sec. cor.

79.88 Intersect north and south line at 15 lks. south of cor. to secs. 28. 29. 32 and 33.

Thence Gran.
S. 89° 54′ W. on a true line bet. secs. 29 and 32 with same var.

39.94 Set sandstone 16×9×3 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north face dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.88 Cor. to secs. 29. 30. 31 and 32.
Land high and rolling.
Good wheat soil 2d rate.

West on random bet. secs. 30 and 31
Va. 14° 30′ E.

40.00 Set temporary ¼ sec. cor.

83.04 Intersect west boundary of township at 19 lks. N. of cor. to secs. 25. 30. 31 and 36. which is a mound of earth 2 ft. high 4½ ft base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked 5 notches on N. and 1 notch on S. edge.

Thence Gran.
N. 89° 52′ E. on a true line bet. secs. 30 and 31 with same var.

43.04 Set sandstone 19×5×4 ins. 17 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

83.04 Cor. to secs. 29. 30. 31 and 32.
Land high and rolling
Good wheat soil.

North bet secs. 29 and 30.
Va. 14° 30' E.

40.00 Set sandstone 17×10×5 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side, dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set a sandstone 18×6×5 ins. 14 ins. in the ground for cor. to secs. 19, 20, 29 and 30 marked with 5 notches on E. and 2 notches on S. edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling.
Good 2nd rate soil.

East on random bet. secs. 20 and 29.
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

79.74 Intersect North and south line at 24 lks. south of cor. to secs. 20, 21, 28 and 29. Thence I run S. 89° 50' West on a true line bet. secs. 20 and 29 with same var.

39.87 Set sandstone 16×6×6 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side, dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.74 Cor. to secs. 19, 20, 29 and 30.

Land gently rolling.
2nd rate soil.

West on random bet. secs. 19 and 30.
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

82.92 Intersect west boundary of township at 29 lks. north of cor. to secs. 19, 24, 25 and 30, which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S. E. pit a stake 2 ft. long 2 ins. square, marked with 4 notches on the N. and 2 notches on S. edges.

Thence I run.

N. 89° 48' E. on a true line bet. secs. 19 and 30 with same var.

42.92 Set sandstone 17×10×3 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

82.92 Cor. to secs. 19, 20, 29 and 30.

Land gently rolling.
2d rate soil.

North bet. secs. 19 and 20.
Va. 14° 30' E.

40.00 Set sandstone 17×6×4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 19×7×3 ins. 17 ins. in the ground for cor. to secs. 17, 18, 19 and 20 marked with 3 notches on the south and 5 notches on the east edges. dug pits 18×18×12 ins. in each sec. 3½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling.
Good 2d rate soil.

East on random bet. secs. 17 and 20,
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

79.90 Intersect north and south line at 18 lks. south of cor. to secs. 16, 17, 20 and 21.

Thence I run.

S. 89° 52' W. on a true line bet. secs 17 and 20 with same var.

39.95 Set sandstone 16 x 10 x 4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base. alongside

79.90 Cor. to secs. 17, 18, 19 and 20.

Land gently rolling.

Good 2.[illegible] rate soil

West on random line bet. secs. 18 and 19,
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

83.14 Intersect west boundary of township at 18 lks. north of cor. to secs. 13, 18, 19 and 24, which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked with 3 notches on N. and 3 notches on S. edges.

Thence I run.

N. 89° 52' E. on a true line bet. secs. 18 and 19 with same var.

43.14 Set sandstone 17 x 6 x 5 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

83.14 Cor. to secs. 17, 18, 19 and 20

Land gently rolling 2nd rate soil

North bet. secs. 17 and 18.
Va. 14° 30' E.

40.00 Set sandstone 18×6×3 ins. 16 ins. in the ground for ¼ sec. Cor. marked ¼ on West side dug pits 16×18×12 ins. north and south of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside

80.00 Set sandstone 19×7×4 ins. 17 ins in the ground for cor. to secs. 7, 8, 17 and 18. marked with 4 notches on the south and 5 notches on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.

Land high and rolling 2d rate.

East on random line bet. secs. 8 and 17.
Va. 14° 30' E.

40.00 Set temporary ¼ sec. Cor.

79.96 Intersect north and south line at 26 lks. south of the Cor. to secs. 8, 9, 16 and 17.

Thence I run.
S. 89° 49' West on a true line bet. secs. 8 and 17 with same var.

39.98 Set sandstone 14×10×5 ins. 12 ins. in the ground for ¼ sec. Cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside

79.96 Cor. to secs. 8, 9, 16 and 17.

Land high rolling.
2d rate soil.

West on random bet. secs. 7 and 18.
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

82.64 Intersect west boundary of township at 28 lks. north of cor. to secs. 7, 12, 13 and 18. which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec 5½ ft. dist. S. on S.E. pit a stake 2 ft. long 2 ins square marked with 4 notches on S. and 2 notches on N. edges.

Thence S. run.
N. 89° 50' E. on a true line bet. secs. 7 and 18 with same va

42.64 Set sandstone 16×7×3 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

82.64 Cor. to secs. 7, 8, 17 and 18.
Land high rolling.
2nd rate.

North bet secs. 7 and 8.
Va. 14° 30' E.

40.00 Set sandstone 17×10×4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side, dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 22×6×3 ins. 20 ins. in the ground for cor. to secs. 5, 6, 7 and 8 marked with 5 notches on the south and 5 notches on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.
Land gently rolling.
2nd rate soil.

Subdivisions T. 22 N.

East on random line bet. secs. 5 and 8
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

79.78 Intersect North and south line at cor. to secs. 4, 5, 8 and 9.

Thence I run.

West on a true line bet. secs. 5 and 8 with same var.

89.78 Set sandstone 20 x 6 x 3 ins. 18 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist, raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.78 Cor. to secs. 5, 6, 7 and 8.

Land gently rolling 2d rate.

R. 5 E. W. Continued

West on a random line bet. secs. 6 and 7
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

82.76 Intersect west boundary of township at 38 lks. north of cor. to secs. 1, 6, 7 and 12 which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. In S.E. pit a post 2 ft. long 2 ins. square marked with 1 notch on the N. and 5 notches on the S. edges.

Thence I run.

N. 89° 44' E. on a true line bet. secs. 6 and 7 with same var.

42.26 Set sandstone 18 x 5 x 4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of mound 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

82.76 Cor. to secs. 5, 6, 7 and 8.

Land gently rolling.
2d rate soil.

Subdivision T. 22 N.

North on random bet. secs. 5 and 6.
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

79.80 Intersect north boundary of township at 30 lks. east of cor. to secs. 5. 6. 31 and 32 which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked with 5 notches on the E. and 1 notch on W. edge.

Thence I run.

S. 0° 13 E. on a true line bet. secs. 5 and 6 with same var.

39.80 Set sandstone 16×9×3 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.80 Cor. to secs. 5. 6. 7 and 8.

Land gently rolling.
2nd rate.
Sept. 3rd 1887.

General Description

The land in this township is gently rolling and lies in valley of the Platte. and is well adapted to agricultural
Soil sandy loam 2nd rate, No timber or water in township
Water can be obtained in middle of township about 20 ft. from the surface.

Wheat barley and oats can be successfully grown in this township without irrigation.

A List of the Names of the individuals employed by George W. Fairfield, U. S. Deputy Surveyor, to assist in running, measuring and marking the lines and corners described in the foregoing field notes of the survey of the Subdivision lines of Township No 27 North, of Range No 53 West of the Principal Base & Meridian

in the State of Nebraska, showing the respective capacities in which they acted:

W. C. Fairfield	Compassman,
L. A. Lacey	Chainman,
Marten Whelan	Chainman,
S. V. Pitcher	Chainman,
F. H. Hathaway	Chainman,
J. S. Brantner	Moundman,
R. H. Drain	Moundman,
Abner Lee	Flagman,
John H. White	Flagman.

We hereby certify that we assisted Geo. W. Fairfield United States Deputy Surveyor, in surveying all those parts or portions of the Subdivision lines of Township No 27 North, of Range No 53 West of the Principal Base & Meridian

in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by him and under his direction; and that said survey has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the corner monuments established, according to the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa.

W. C. Fairfield	Compassman,
L. A. Lacey	Chainman,
Marten Whelan	Chainman,
S. V. Pitcher	Chainman,
F. H. Hathaway	Chainman,
J. S. Brantner	Moundman,
R. H. Drain	Moundman,
A. F. Lee	Flagman,
John H. White	Flagman.

Subscribed in my presence and sworn to before me this 11th day of November, 1881.

W. B. Stoner
Notary Public

I, George W. Fairfield, U. S. Deputy Surveyor, do solemnly swear that in pursuance of instructions received from George S. Smith U. S. Surveyor General for Nebraska and Iowa, bearing date of the 24th day of June, 1881, I have well, faithfully and truly, in my own proper person, and in strict conformity with the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa, the Surveying Manual, and the Laws of the United States, surveyed all those parts or portions of the Sixth Division Lines of Township No. 22 North of Range No 59 West of the Principal Base and meridian

in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by me and under my directions; and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the Surveying Manual, printed instructions, the special written instructions of the United States Surveyor General for Nebraska and Iowa, and in the specific manner described in the field notes; and that the foregoing are the *true* field notes of such survey; and should any fraud be detected, I will suffer the penalty of perjury, under the provisions of an Act of Congress, approved August 8th, 1846.

George W. Fairfield

U. S, Deputy Surveyor.

Subscribed in my presence and sworn to before me this 11th day of None, 1881.

V. Bressler

Notary Public

U. S. Surveyor General's Office
Plattsmouth Neb. Jany. 18th 1882

The foregoing field notes of the Survey of the Subdivisional lines of Township No 22 North, of Range No 53 West of the Principal Base & Meridian in the State of Nebraska. Executed by George W. Fairfield U. S. Deputy Surveyor under his Contract No 120 dated June 24th 1881. in the month of September 1881. having been critically Examined the necessary corrections and Explanations made the said field notes and the Survey thereby described are hereby approved.

Geo. A. Smith
Surveyor General

Town No 23 N Range No 53 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of
The Survey of the Subdivision Lines
of
Township No 23 North
of
Range No. 53 West.
of the
Principal Base and Meridian
In the
State of Nebraska.
As Surveyed by
George W. Fairfield U. S.
Deputy Surveyor under his
Contract No. 120.
Dated June 24th 1881.

Survey
Commenced Sept. 1st 1881.
Completed Sept. 3d 1881.

Preliminary to commencing this survey I run Southan a blank line along the east boundary of Sec. 36 Va. 14° 30' E. and at 39.98 chs. found the ¼ sec. cor. and at 80.0 chs. found the cor. To. 23 N. and Ranges 52 and 53 west. Thence I ran. West on a blank line along the south boundary of sec. 36 with same va. and at 39.96 chs. find the ¼ sec. cor. and at 79.98 chs. find the cor. to secs. 35 and 36.

My compass will therefore run the same lines as the exterior boundaries and the chaining practically agrees.

Survey Commenced Sept. 1st 1881.
With Gurley's transit instruments.

From the cor. to secs. 1. 2. 35 and 36. which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit a post 2 ft. long 2 ins. square marked with 1 notch on the E. 5 notches on the W. edges. Thence I run. North bet. secs. 35 and 36.

Va. 14° 30′ E.

40.00 Set sandstone 18×7×5 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on W. side, dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 20×10×6 ins. 17 ins. in the ground for cor. to secs. 25. 26. 35 and 36. marked with 1 notch on the south and 1 notch on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside. Land rough and broken poor 2d rate. soil.

East on a random line bet. secs. 25 and 36

Va. 14° 30′ E.

40.00 Set temporary ¼ sec. cor.

80.20 Intersect north and south line at 30 lks. north of cor. to secs. 25. 30. 31 and 36 which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit drove a stake 2 ft. long 2 ins. square marked with 1 notch on south 5 notches on north edges.

Thence I run.

N. 89° 47′ W. on a true line bet. secs. 25 and 36 with same va.

40.10 Set sandstone 16×9×5 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. East and west of stone 5½ ft. dist and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.20 Cor. to secs. 25. 26. 35 and 36. Land high and broken poor 2d rate. soil.

North bet. secs. 25 and 26.
Var. 14° 30' E.
Thence over high rolling land
32.00 Enter valley bearing S. 15° W.
40.00 Set sandstone 18×10×3 ins. 5 ins. in the ground for ¼ sec. cor. marked ¼ on West side dug pits 18×18×12 ins north and south of stone 5½ ft. dist. raised a mound of earth 1½ ft. high 3½ ft. base alongside
49.60 Cross dry drain 10 ft. deep 40 lks. wide bearing N. E. S. W.
80.00 Set sandstone 20×7×5 ins. 15 ins. in the ground for cor. to secs. 23, 24, 25 and 26 marked with 2 notches on the south and 1 notch on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land valley good 2d rate soil

East on a random line bet. secs. 24 and 25
Va 14° 30' E.
15.70 Cross drain 10 ft. deep 40 lks. wide bears S. E. N. W.
39.00 Cross drain 15 ft. deep 35 lks. wide bears S. W. N. E.
40.00 Set temporary ¼ sec. cor.
45.00 Enter high and broken land
80.32 Intersect east boundary of township at 18 lks. north of cor. to secs. 19, 24, 25 and 30 which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked with 2 notches on the S. and 4 notches on the N. edges.
Thence from N. 89° 52' W. on a true line bet. secs. 24 and 25 with same var.
40.[illegible] Set sandstone 18×9×5 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside
80.32 To the Cor. to secs. 23, 24, 25 and 26.
Land valley 2d rate.

North bet. secs. 23 and 24
Va. 14° 30' E.

40.00 Set sandstone 18×7×5 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 8½ ft. base alongside

59.60 Cross drain 10 ft. deep 40 lbs. wide bears. S.E. and N.W.

80.00 Set sandstone 20×9×4 ins. 17 ins. in the ground for cor. to secs. 13, 14, 23 and 24 marked with 3 notches on the south and 1 notch on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. raised a mound of earth 2 ft. high 4½ ft. base alongside. Land gently rolling.

East on random line bet. secs. 13 and 24
Va. 14° 30' E.

10.00 Enter high broken land N. and S.

40.00 Set temporary ¼ sec. cor.

80.16 Intersect east boundary of township at 25 links north of cor. to secs. 13, 18, 19 and 24 which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked with 3 notches on the N. and 3 notches on the S. edges. Thence I run.

N. 89° 49' W. on a true line bet. secs. 13 and 24 with same va.

40.08 Set sandstone 16×9×5 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 8½ ft. base alongside.

80.16 Cor. to secs. 13, 14, 23 and 24. Land gently rolling.

Subdivisions T. 23 N.

North bet. secs. 13 and 14.
Va. 14° 30′ E.

40.00 Set sandstone 18×7×8 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. raised a mound of earth 1½ ft. high 3½ ft. base alongside.

49.70 Cross drain 15 ft. deep 35 lks. wide bears S. W. and N. E.

80.00 Set sandstone 20×7×5 ins. 18 ins. in the ground for cor. to secs. 11. 12. 13 and 14 marked with 4 notches on the south and 1 notch on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist and raised a mound of earth 2 ft. high 4½ ft. base alongside.

R. 53 W. Continued

East on a random line bet. secs. 12 and 13
Va 14° 30′ E.

21.00 Cross drain 100 ft. deep 35 links wide. bears N. E. and South West.

40.00 Set temporary ¼ sec. cor.

80.24 I intersect last boundary of township at 18 lks. south of cor. to secs. 7. 12. 13 and 18 which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins in each sec. 5½ ft dist. I on S. E. put a stake 2 ft. long 2 ins. square marked with 4 notches on the S. and 2 notches on the N. edges.

Thence I ran S. 89° 52′ W. on a true line bet. secs. 12 and 13 with same va.

40.12 Set sandstone 16×10×7 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.24 Cor. to secs. 11. 12. 13 and 14.
Land high and broken 3d rate.

North bet. secs. 11 and 12
Va. 14° 30′ E.

40.00 Set sandstone 18×6×5 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 16×9×5 ins. 15 ins. in the ground for cor. to secs. 1. 2. 11 and 12 marked with 5 notches on the south and 1 notch on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. raised a mound of earth 2 ft. high 4½ ft. base alongside. Land high and broken.

East on a random line bet. secs. 1 and 12
Va. 14° 30′ E.

13.80 Cross drain 100 ft. deep 1 ch. wide bears. S. E. and N. W.

40.00 Set temporary ¼ sec. cor.

80.32 Intersect east boundary of township at 24 links south of cor. to secs. 1. 6. 7 and 12 which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. I run S. E. set a stake 2 ft. long 2 ins. square marked with 1 notch on N. and 5 notches on S. edges. Thence I run.
S. 89° 50′ W. on true line bet. secs. 1 and 12 with same va.

40.16 Set sandstone 18×6×6 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.32 Cor. to secs. 1. 2. 11 and 12.
Land high and broken.

Subdivisions T. 23 N.

North on window line bet. secs. 1 and 2
Va 14° 30' E.

23.00 Cross drain 75 ft. deep 50 lks. wide bears. N. W. and S. E.

40.00 Set temporary ¼ sec. cor.

80.52 Intersect north boundary of township at 30 lks. west of cor. to secs. 1. 2. 35 and 36 which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S. E. put a post 2 ft. long 2 ins. square marked with 1 notch on the E. and 5 notches on the W. edges.

Thence I run,
S. 0° 13' W. on a true line bet. secs. 1 and 2 with same va.

40.62 Set sandstone 18×9×4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.62 Cor. to secs. 1. 2. 11 and 12.
Land high [illegible] and broken.

R. 53 W. Continued

From the cor. to secs. 2. 3. 34 and 35 on the south boundary of township which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S. E. put a stake 2 ft. long 2 ins. square marked with 2 notches on the E. and 4 notches on the W. edges. Thence I run.
North bet. secs. 34 and 35
Va. 14° 30' E.

40.00 Set sandstone 15×10×6 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on W. side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside

80.00 Set sandstone 18×7×5 ins. 15 ins. in the ground for cor. to secs. 26. 27. 34 and 35 marked with 2 notches on the east and 1 notch on the south edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 1½ ft. high [illegible] ft. base alongside.
Land gently rolling.

Subdivisions T. 23 N.

East on a random line bet. secs. 26 and 35.
Va. 14° 30′ E.

24.50 Cross drain 10 ft. deep 30 lks. wide bears N. W. and S. E.

40.00 Set temporary ¼ sec. cor.

41.90 Cross drain 100 ft. deep 100 lks. wide bears. N. E. and S. W.

68.00 Ascend sand hills N. E. and S. W.

80.12 Intersect North and South line at 10 lks. north of cor. to secs. 25. 26. 35 and 36.
Thence I run. N. 89° 58′ W. on a true line bet. secs. 26 and 35 with same va.

40.06 Set sandstone 18×6×4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side. dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.12 Cor. to secs. 26. 27. 34 and 35.
Land gently rolling. valley.

R. 53 W. Continued.

North bet. secs. 26 and 27.
Va. 14° 30′ E.

25.50 Cross drain 15 ft. deep 30 lks. wide bears. N. W. and S. E.

40.00 Set sandstone 18×6×4 ins. 15 ins in the ground for ¼ sec. cor. marked ¼ on W. side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 20×7×6 ins. 17 ins. in the ground for cor. to secs. 22. 23. 26 and 27 marked with 2 notches on the south and 2 notches on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land gently rolling valley.

Subdivisions T. 23 N.

East on a random line bet. secs. 23 and 26.
Va. 14° 30' E.

2 7.60 Cross drain 15 ft. deep 30 lks. wide bears N. W. S. E.

4 40.00 Set temporary ¼ sec. cor.

4 79.94 Intersect north and south line at 14 lks. north of cor. to secs. 23, 24, 25

6 and 26. Thence I run.

8 N. 89° 54' W. on a true line bet. secs. 23 and 26 with same va.

39.97 Set sandstone 16 x 10 x 3 ins. 14 ins. in the ground for ¼ sec. cor. marked

4 ¼ on north face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.94 Cor. to secs. 22, 23, 26 and 27.

Land gently rolling valley.

80.

R. 5 W. Continued

North bet. secs. 22 and 23
Va. 14° 30' E.

22.80 Cross drain 15 ft. deep 35 lks. wide bearing N. W. S. E.

40.00 Set sandstone 17 x 9 x 3 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18 x 18 x 12 ins. north and south of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 20 x 10 x 3 ins. 17 ins. in the ground for cor. to secs. 14, 15, 22 and 23 marked with 3 notches on the south and 2 notches on the east edges dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling.

East on a random line bet. secs 14 and 23.
Va. 14° 30' E.

40.00 Set temporary ¼ sec. Cor.

65.40 Cross drain 100 ft. deep 1 ch. wide bears N. W. and S. W.

80.18 Intersect north and south line at 22 lks south of Cor. to secs. 13. 14. 23 and 24
Thence I run
S. 89° 57' W. on a true line bet. secs. 14 and 23 with same va.

40.09 Set sandstone 16×10×7 ins. 14 ins. in the ground for ¼ sec. Cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.18 Cor. to secs. 14. 15. 22 and 23.
Land gently rolling valley.

North bet. secs. 14 and 15.
Va. 14° 30' E.
Thence over high rolling prairie

40.00 Set sandstone 14×11×6 ins. 12 ins. in the ground for ¼ sec. Cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 16×10×3 ins. 14 ins. in the ground for Cor. to secs. 10. 11. 14 and 15 marked with 4 notches on the south and 2 notches on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.
Land high and rolling.
Soil 2nd rate.

East on a random line bet. secs. 11 and 14
Va. 14° 30′ E.

38.00 Cross drain 30 ft. deep 40 lks. wide
bears. N. W. and S. E.

40.00 Set temporary ¼ sec. cor.
Thence over gently rolling land
Bearing S. 10° E.

79.88 Intersect north and south line at
11 lks. South of the cor. to secs. 11. 12.
13 and 14. Thence I run.
S. 89° 55′ W. on a true line bet.
secs. 11 and 14 with same va.

39.94 Set sandstone 17 × 8 × 5 ins. 15 ins. in
the ground for ¼ sec. cor. marked
¼ on north side dug pits 18 × 18 ×
12 ins. east and west of stone 5½ ft.
dist. and raised a mound of earth
1½ ft. high 3½ ft. base alongside.

79.88 Cor. to secs. 10. 11. 14 and 15.
Land rolling. Soil 2d rate.

North bet. secs. 10 and 11
Va 14° 30′ E.

40.00 Set sandstone 18 × 7 × 6 ins. 15 ins.
in the ground for ¼ sec. cor.
marked ¼ on west side dug pits
18 × 18 × 12 ins. north and south of
stone 5½ ft. dist. and raised a mound
of earth 1½ ft. high 3½ ft. base alongside

80.00 Set sandstone 20 × 6 × 6 ins. 17 ins. in
the ground for cor. to secs. 2. 3. 10
and 11 marked with 5 notches on
the south and 2 notches on the
east edges. dug pits 18 × 18 × 12 ins.
in each sec. 5½ ft. dist. and raised
a mound of earth 2 ft. high 4½ ft.
base alongside.
Land rough and broken.

Subdivision T. 23 N.

East on a random line bet. secs. 2 and 11
Va. 14° 30' E.

18.00 Cross drain 15 ft. deep 40 lks. wide bears. N. W. and S. E.

40.00 Set temporary ¼ sec. cor.

80.06 Intersect north and south line at 20 lks. south of cor to secs. 1. 2. 11 and 12. Thence I run S. 89° 49' W. on a true line bet. secs. 2 and 11 with same va.

40.03 Set sandstone 16×6×4 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.06 Cor. to secs. 2. 3. 10 and 11.
Land rough and broken.

R. 33 W. Continued

North on a random line bet. secs. 2 and 3
Va 14° 30' E.

40.00 Set temporary ¼ sec. cor.

80.56 Intersect north boundary of township at 19 lks. east of cor. to secs. 2. 3. 34 and 35 which is a mound of earth 2 ft. high, 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. I in S. E. pit a stake 2 ft. long 2 ins. square marked with 2 notches on the east and 4 notches on the W. edges. Thence I run S. 0° 8' E. on a true line bet. secs. 2 and 3 with same va.

40.56 Set sandstone 18×9×4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.56 Cor. to secs. 2. 3. 10 and 11.
Land rough and broken.

Sept. 1st 1881

From the cor. to secs. 3. 4. 33 and 34 on south boundary of the township which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. I u S.E. pit a stake 2 ft. long 2 ins. square marked with 3 notches on E. and 3 notches on W. edges. I run North bet. secs. 33 and 34

Va. 14° 30' E.

40.00 Set sandstone 16×9×6 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

71.00 Ascend ridge 80 ft. high N.E. S.W.

80.00 Set sandstone 18×10×7 ins. 15 ins. in the ground for cor. to secs. 27. 28. 33 and 34 marked with 3 notches on the east and 1 notch on the south edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land rough Soil 3d rate.

East on a random line bet. secs. 27 and 34.

Va 14° 30' E.

Descend hill sloping east.

11.40 Leave hill 40 ft. high enter gently rolling land N. and S.

40.00 Set temporary ¼ sec. cor.

79.82 Intersect north and south line at 16 lks. north of cor. to secs. 26. 27. 34 and 35. Thence I run,

N. 89° 53' W. on a true line bet. secs. 27 and 34 with same va.

39.91 Set sandstone 16×10×6 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on north side. dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.82 Cor. to secs. 27. 28. 33 and 34.

Land high and broken.

North bet. secs. 27 and 28.
Va. 14° 30' E.

40.00 Set sandstone 16×9×5 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

45.00 Leave hill bears. S.E. N.W..

63.00 Cross drain 20 ft. deep 40 lks. wide bears. S.E. and N.W.

80.00 Set sandstone 20×7×6 ins. 17 ins. in the ground for cor. to secs. 21. 22, 27 and 28 marked with 2 notches on the south and 3 notches on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land gently rolling.

East on a random line bet. secs. 22 and 27
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

79.92 Intersect north and south line at 19 lks. south of cor. to secs. 22. 23. 26 and 27. Thence from S. 89° 52' W. on a true line bet. secs. 22 and 27 with same va.

39.96 Set sandstone 18×9×6 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.92 Cor. to secs. 21. 22. 27 and 28.
Land gently rolling valley.

North bet. secs. 21 and 22
Va 14° 30' E.

40.00 Set sandstone 16 x 9 x 5 ins, 14 ins, in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18 x 18 x 12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside

80.00 Set sandstone 17 x 6 x 6 ins. 15 ins. in the ground for cor. to secs. 15, 16 21 and 22 marked with 3 notches on the south and 3 notches on the east edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling valley.

East on a random line bet. secs. 15 and 22.
Va. 14° 30' E.

20.00 Leave valley enter rolling prairie

38.00 Cross drain 10 ft. deep 20 lbs. wide bears N. W. and S. E.

40.00 Set temporary ¼ sec. cor.

79.72 Intersect north and south line at 11 lbs. south of cor. to secs. 14, 15, 22 and 23. Thence I run.

S. 89° 55' W. on a true line bet. secs. 15 and 22 with same va.

39.86 Set sandstone 17 x 8 x 5 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside

79.72 To the cor. to secs. 15, 16, 21 and 22

Land gently rolling valley.

Subdivisions T. 23 N.

Chains	
	North bet. secs. 15 and 16 Va. 14° 30' E.
4.00	Leave valley enter high broken prairie
18.00	Cross drain 10 ft. deep 35 lbs. wide, bears N. W. and S. E.
40.00	Set sandstone 14 x 11 x 7 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18 x 18 x 12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.
80.00	Set sandstone 20 x 6 x 4 ins. 17 ins. in the ground for cor. to secs. 9, 10, 15 and 16. marked with 4 notches on the south and 3 notches on the east edges. dug pits 18 x 18 x 12 ins in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside. Land broken 3rd rate.

R 5 3. W. Continued

	East on a random line bet. secs. 10 and 15 Va. 14° 30' E.
3.00	Cross drain 10 ft. deep 35 lbs. wide bears N. W. and S. E.
33.60	Cross drain 15 ft. deep 50 lbs. wide bears N. E. and S. W.
40.00	Set temporary ¼ sec. cor.
79.68	Intersect north and south line at 10 ~~14~~ lbs. north of the cor. to secs. 10, 11, 14 and 15. Thence I run. N. 89° 58' W. on a true line bet. secs. 10 and 15 with same va.
39.84	Set sandstone 17 x 8 x 9 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.
79.68	Cor. to secs. 9, 10, 15 and 16. Land rough and broken.

North bet. secs. 9 and 10
Va. 14° 30' E.

2.50 Cross drain 15 ft. deep 40 lks wide bears N. W. and S. E.

40.00 Set sandstone 17 x 10 x 4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18 x 18 x 12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 18 x 11 x 3 ins. 15 ins. in the ground for cor. to secs. 3, 4, 9 and 10 marked with 5 notches on the south and 3 notches on the east edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land rough and broken.

East on a random line bet. secs. 3 and 10
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

79.82 Intersect north and south line at 18 lks. north of cor. to secs. 2, 3, 10 and 11
Thence I run.
N. 89° 52' W. on a true line bet. secs. 3 and 10 with same Va.

39.91 Set a sandstone 14 x 12 x 5 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.82 Cor. to secs. 3, 4, 9 and 10
Land rough and broken.

North on a random line bet. secs. 3 and 4
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

80.24 Intersect north boundary of township at 30 lks. west of cor. to secs. 3, 4, 33 and 34 which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked with 3 notches on the E. and 3 notches on the W. edges. Thence I run S. 0° 13' W. on a true line bet. secs. 3 and 4 with same va.

40.24 Set sandstone 16 x 9 x 5 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18 x 18 x 12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.24 Cor. to secs. 3, 4, 9 and 10.
Land rough and broken.

From the cor. to secs. 4, 5, 32 and 33 on south boundary of township which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked with 4 notches on the E. and 2 notches on the W. edges. Thence I run North bet. secs. 32 and 33.
Va. 14° 30' E.

40.00 Set sandstone 15 x 11 x 6 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ west side dug pits 18 x 18 x 12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

50.00 Ascend ridges 80 ft. high.

80.00 Set sandstone 16 x 10 x 7 ins. 14 ins. in the ground for cor. to secs. 28, 29, 32 and 33 marked with 1 notch on the south and 4 notches on the east edges dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside.
Land high and broken ridges.

East on a random line bet. secs. 28 and 33.
Va. 14° 30' E.
Over a ridge or hill
40.00 Set temporary ¼ sec. cor.
79.92 Intersect north and south line at cor. to secs. 27. 28. 33 and 34.
Thence I run
West on a true line bet. secs. 28 and 33 with same va.
39.96 Set sandstone 17×10×4 ins, 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound 1½ ft. high 3½ ft. base alongside.
79.92 Cor to secs. 28. 29. 32 and 33.
Land high and broken ridges.

North bet. secs. 28 and 29
Va 14° 30' E.
40.00 Set sandstone 18×6×6 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.
68.00 Leave ridge S. W. North E.
80.00 Set sandstone 20×6×4 ins. 15 ins. in the ground for cor. to secs. 20. 21. 28 and 29. marked with 2 notches on south and 4 notches on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land gently rolling valley sloping north 20° W.

East on a random line bet. secs. 21 and 28
Va. 14° 30' E.

10.00 Used high and broken ridge
40.00 Set temporary ¼ sec. cor.
79.80 Intersect north and south line at 16 lks. north of cor. to secs. 21, 22, 27 and 28. Thence run N. 89° 53' W. on a true line bet. secs. 21 and 28 with same var.
89.90 Set sandstone 16 x 8 x 4 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.
79.80 Cor. to secs. 20, 21, 28 and 29. Land gently sloping valley sloping north 20° W.

North bet. secs. 20 and 21.
Va 14° 30' E.

40.00 Set sandstone 16 x 10 x 4 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18 x 18 x 12 ins. north and south of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.
70.00 Leave valley enter high and broken prairie
80.00 Set sandstone 20 x 7 x 4 ins. 16 ins. in the ground for cor. to secs. 16, 17, 20 and 21 marked with 3 notches on the south 4 notches on the east edges dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised mound of earth 2 ft. high 4½ ft. base alongside. Land rough and broken.

Subdivisions T. 23 N.

East on a random line bet. secs. 16 and 21
Va. 14° 30' E.

30.00 Leave broken prairie enter gently rolling valley N. E. S. W.

40.00 Set temporary ¼ sec. cor.

80.00 Intersect north and south line at 18 lks. north of cor. to secs. 15. 16. 21 and 22. Thence I run. N. 89° 52' W. on a true line bet. secs. 16 and 21 with same var.

40.00 Set sandstone 18×7×5 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone and raised a mound of earth 5½ ft. dia. 1½ ft. high 3½ ft. base alongside.

80.00 Cor. to secs. 16. 17. 20 and 21
Land high and broken.

R. 53 W. Continued

North bet. secs. 16 and 17.
Va 14° 30' E.

30.00 Cross drain 15 ft. deep 40 lks. wide bears N. W. and S. E.

40.00 Set sandstone 18×8×6 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on the west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 22×7×6 ins. 18 ins. in the ground for cor. to secs. 8. 9. 16 and 17 marked with 4 notches on the south and 4 notches on the east edges, dug pits 18×18×12 ins. in each sec. 5½ ft. dist and raised mound of earth 2 ft. high 4½ ft. base alongside.
Land rough and broken.

Subdivisions T. 28 N.

East on a random line bet. secs. 9. and 16
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

79.82 Intersect north and south line at 26 lks. north of cor. to secs. 9, 10, 15 and 16. Thence run N. 89° 49' W. on a true line bet. secs. 9 and 16 with same va.

39.91 Set sandstone 19 x 7 x 8 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.82 Cor. to secs. 8, 9, 16 and 17.
Land rough and very broken.

R. 53 W. Continued

North bet. secs. 8 and 9.
Va. 14° 30' E.

40.00 Set sandstone 16 x 10 x 6 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18 x 18 x 12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 18 x 10 x 7 ins. 15 ins. in the ground for cor to secs. 4, 5, 8 and 9 marked with 5 notches on the south and 4 notches on the east edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land rough and very broken.

East on a random line bet. secs. 4 and 9.
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

59.00 Cross drain 15 ft. deep 40 lks. wide, bears. N. W. and S. E.

79.70 Intersect north and south line at 22 lks. north of cor. to secs. 3, 4, 9, and 10. Thence I run. N. 89° 57' W. on a true line bet. secs. 4 and 9 with same var.

39.85 Set sandstone 17 x 8 x 7 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on the north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high, 3½ ft. base alongside.

79.70 Cor. to secs. 4, 5, 8 and 9.
Land very rough and broken

North on a random line bet. secs. 4 and 5
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

80.08 Intersect north boundary of township at 80 lks. east of cor. to secs. 4, 5, 32 and 33. which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. I n S. E. pit a stake 2 ft. long 2 ins. square marked with 4 notches on the E. and 2 notches on W. edges. Thence I run. S. 0° 13' E. on a true line bet. secs. 4 and 5 with same var.

40.08 Set sandstone 18 x 7 x 6 ins. 15 ins in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18 x 18 x 12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.08. Cor. to secs. 4, 5, 8 and 9.
Land rough and very broken
Sept. 29 1881.

Subdivisions T. 23 N.

From the cor. to secs. 5, 6, 31 and 32 on south boundary of township which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. I m S.E. pits a stone 2 ft. long 2 ins. square marked with 5 notches on the east and 1 notch on the west edges.
Thence I run North bet. secs. 31 and 32
Va. 14° 30′ E.

40.00 Set sandstone 18×9×5 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 20×8×5 ins. 17 ins. in the ground for cor. to secs. 29, 30, 31 and 32. marked with 1 notch on the south and 5 notches on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land gently rolling valley.

R. 53 W. Continued

East on a random line bet. secs. 29 and 32
Va. 14° 30′ E.

40.00 Set temporary ¼ sec. cor.

65.00 Ascend ridge 80 ft. high bears N. and S.

79.84 Intersect north and south line at. 18 lks. north of cor. to secs. 28, 29, 32 and 33. Thence I run.
N. 89° 52′ W. on a true line bet. secs. 29 and 32 with same va.

39.92 Set sandstone 18×7×6 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north face. dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside

79.84 Cor. to secs. 29, 30, 31 and 32.
Land gently rolling valley except the last 15 chs.
Soil 2d and 3d rates.

West on a random line bet. secs. 30 and 31.
Va. 14° 30' E.

20.50 Leave valley ascend hill 50 ft. high
bears. N. W. and S. W.

40.00 Set temporary ¼ sec. cor.

81.70 Intersect west boundary of township at
24 lks. north of cor. to secs. 25, 30, 31 and
36 which is a mound of earth 2½ ft. high
4½ ft. base and pits 18×18×12 ins. in each
sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long
2 ins. square marked with 1 notch on
the south and 5 notches on the north
edges. Thence I run.
N. 89° 50' E. on a true line bet.
secs. 30 and 31 with same va.

41.70 Set sandstone 16×7×4 ins. 14 ins. in
the ground for ¼ sec. cor. marked ¼
on north face. dug pits 18×18×12 ins.
east and west of stone 5½ ft. dist. and
raised a mound of earth 1½ ft. high
3½ ft. base alongside.

81.70 Cor. to secs. 29, 30, 31 and 32
Land gently rolling.

North bet. secs. 29 and 30.
Va. 14° 30' E.

40.00 Set sandstone 18×7×4 ins. 15 ins. in
the ground for ¼ sec. cor. marked
¼ on west side dug pits 18×18×12 ins
north and south of stone 5½ ft. dist
and raised a mound of earth 1½ ft.
high 3½ ft. base alongside.

80.00 Set sandstone 20×10×5 ins. 17 ins.
in the ground for cor. to secs.
19, 20, 29 and 30 marked with
2 notches on the south and 5 notches
on the east edges. dug pits 18×18
×12 ins. in each sec. 5½ ft. dist.
and raised a mound of earth 2
ft. high 4½ ft. base alongside.
Land gently rolling valley.
Soil good 2nd rate.

Subdivisions T. 23 N.

East on a random line bet. secs. 20 and 29.
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

79.72 Intersect north and south line at 20 lks. north of cor. to secs. 20, 21, 28 and 29. Thence I run N. 89° 51' W. on a true line bet. secs. 20 and 29 with same va.

39.86 Set sandstone 16 x 10 x 5 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.72 Cor. to secs. 19, 20, 29 and 30
Land gently rolling valley.

R. 53 W. Continued

West on a random line bet. secs. 19 and 30
Va 14° 30' E.

40.00 Set temporary ¼ sec. cor.

82.32 Intersect west boundary of township at 34 lks. north of cor. to secs. 19, 24, 25 and 30 which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked with 2 notches on the south and 4 notches on the north edges. Thence I run N. 89° 45' E. on a true line bet. secs. 19 and 30 with same var.

42.32 Set sandstone 17 x 9 x 6 ins. 15 ins in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

82.32 Cor to secs. 19, 20, 29, and 30.
Land gently rolling valley.

North bet. secs. 19 and 20.
Va. 14° 30' E.

40.00 Set sandstone 16 x 12 x 4 ins. 13 ins. in the ground for ¼ sec. Cor. marked ¼ on west side dug pits 18 x 18 x 12 ins. north and south of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

70.00 Leave valley enter high broken land

80.00 Set sandstone 18 x 10 x 6 ins. 15 ins. in the ground for Cor. to secs. 17, 18, 19 and 20 marked with 3 notches on the south and 5 notches on the east edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling valley.
Soil 2nd rate.
N. W. of this Cor. about 15 chs. is a peak about 75 ft. high.

East on a random line bet. secs. 17 and 20
Va. 14° 30' E.

23.00 Leave rough broken land enter gently rolling valley bearing N.E. & W.

40.00 Set temporary ¼ sec. Cor.

63.00 Leave valley enter rough broken land N.E.

79.92 Intersect north and south line at 12 lks. south of Cor. to secs. 16, 17, 20 and 21.

Thence I run
S. 89° 55' W. on a true line bet. secs. 17 and 20 with same var.

39.96 Set sandstone 16 x 8 x 5 ins. 14 ins. in the ground for ¼ sec. Cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

79.92 Cor. to secs. 17, 18, 19 and 20.

Land rough and broken.

Subdivisions T. 23 N.

West on a random line bet. secs. 18 and 19
Va. 14° 30' E.

18.00 Leave broken land entering rolling valley.
40.00 Set temporary ¼ sec. cor.
82.18 Intersect west boundary of town at 23 lks. north of cor. to secs. 13, 18, 19 and 24 which is a mound of earth 1½ ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. pit a stake 2 ft. long 2 ins. square marked with 3 notches on the south and 3 notches on the north edges. Thence I run N. 89° 50' E. on a true line bet. secs. 18 and 19 with same va.
42.18 Set sandstone 16×9×5 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.
82.18 Cor. to secs. 17, 18, 19 and 20. Land rough and broken.

R. 53 W. Continued

North bet. secs. 17 and 18.
Va 14° 30' E.

40.00 Set sandstone 16×9×5 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. raised a mound of earth 1½ ft. high 3½ ft. base alongside.
80.00 Set sandstone 18×11×5 ins. 15 ins. in the ground for cor. to secs. 7, 8, 17 and 18 marked with 4 notches on the south and 5 notches on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside. Land rolling.
Soil 2nd rate.

Subdivisions T. 28 N.

East on a random line bet. secs. 8 and 17
Va. 14° 30' E.

40.00 Set temporary ¼ sec. Cor.

50.00 Cross drain 15 ft. deep 80 lks. wide bears. N. W. S. E.

79.84 Intersect north and south line at. 23 lks. north of Cor. to secs. 8, 9, 16 and 17.

Thence I run.

N. 89° 50' W. on a true line bet. secs. 8 and 17 with same va.

39.92 Set sandstone 17 x 10 x 4 ins. 15 ins. in the ground for ¼ sec. Cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.84 Cor. to secs. 7, 8, 17 and 18.

Land rough and broken.

R. 53 W. Continued

West on a random line bet. secs. 7 and 18.
Va. 14° 30' E.

30.00 Leave broken land enter valley N. W. S. E.

40.00 Set temporary ¼ sec. Cor.

82.43 Intersect west boundary of township at 28 lks north of Cor. to secs. 7, 12, 13 and 18 which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. In S. E. put a stake 2 ft long 2 ins. square marked with 4 notches on the south and 2 notches on the N. edges.

Thence I run

N. 89° 48' E. on a true line bet. secs. 7 and 18 with same var.

42.43 Set sandstone 18 x 9 x 5 ins. 15 ins. in the ground for ¼ sec. Cor. marked ¼ on north side dug pits 18 x 18 x 12 ins. east and west of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside.

82.43 Cor. to secs. 7, 12, 13 and 18.

Land rough and broken.

Subdivisions T. 23 N.

North bet. secs. 7 and 8,
Va. 14° 30' E.

40.00 Set sandstone 18×9×6 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on west side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist and raised mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 20×7×6 ins 17 ins in the ground for cor. to secs. 5, 6, 7 and 8 marked with 5 notches on the south and 5 notches on the east edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land rough and broken.

R. 53 W. Continued

East on a random line bet. secs. 5 and 8.
Va. 14° 30' E.

40.00 Set temporary ¼ sec. cor.

79.76 Intersect north and south line at 26. lks. north of cor. to secs. 4, 5, 8 and 9. Thence I run.
N. 89° 49' W. on a true line bet. secs. 5 and 8 with same var.

39.88 Set sandstone 17×10×6 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.76 Cor. to secs. 5, 6, 7 and 8.
Land rough and broken.

Subdivisions T. 23 N.

West on a random line bet. secs. 6 and 7.
Va. 14° 30' E.

40,00 Set temporary ¼ sec. cor.
65,00 Leave broken land enter rolling valleys S.
82,84 Intersect west boundary of township at 18 lks. south of cor. to secs. 1. 6. 7. and 12 which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. put a stake 2 ft. long 2 ins. square marked with 5 notches on the south and 1 notch on the north edges. Thence I run. S. 89° 52' E. on a true line bet. secs. 6 and 7 with same va.
42,84 Set sandstone 17×10×6 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on north side dug pits 18×18×12 ins. east and west of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.
82,84 Cor. to secs. 5. 6. 7 and 8.
Land rough and broken.

R. 58 W. Continued.

North on a random line bet. secs. 5 and 8
Va 14° 30' E.

40,00 Set temporary ¼ sec. cor.
79,82 Intersect north boundary of township at 23 lks. east of cor. to secs. 5. 6. 31 and 32 which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. In S.E. put a stake 2 ft. long 2 ins. square marked with 5 notches on the east and 1 notch on the W. edges. Thence I run. S. 0° 10' E. on a true line bet. secs. 5 and 6 with same va.
39,82 Set sandstone 17×8×5 ins. 14 ins. in the ground for ¼ sec. cor. marked ¼ on W. side dug pits 18×18×12 ins. north and south of stone 5½ ft. dist. and raised mound of earth 1½ ft. high 3½ ft. base alongside
79,82 Cor. to secs. 5. 6. 7 and 8.
Land rough and broken.

Sept. 3d 1881.

General Description.

The land in this township in Secs. 14. 15. 16 and 17 is rough and broken the S. W. portion is a gently rolling valley. and the land is good 2d rate soil. There are many drains from 15 to 100 ft. deep and bears S. E. to the cor. to secs. 23. 24. 25. and 26. and from this cor. they bear S. W. and the hills vary from 50 to 150 ft. high and very broken. There is no timber or water at all. The land in the S. W. portion of this township is principally adapted for farming purposes, and the north and east portion is fit for nothing except grazing purposes There is a gently rolling valley in the parts of secs. 13. 24. 25 and 36. which is good farming land. Good 2d rate soil.

A List of the Names of the individuals employed by George W. Fairfield, U. S. Deputy Surveyor, to assist in running, measuring and marking the lines and corners described in the foregoing field notes of the survey of the Subdivision lines of Township No 23 North, of Range No 53 West of the Principal Base and Meridian in the State of Nebraska, showing the respective capacities in which they acted:

Mc Fairfield	Compassman,
L. A. Lacey	Chainman,
Martin Whelan	Chainman,
S. V. Pitcher	Chainman,
F. H. Hathaway	Chainman,
J. S. Brantner	Moundman,
R. H. Drain	Moundman,
Abner Lee	Flagman,
John H. White	Flagman.

We hereby certify that we assisted Geo. W. Fairfield United States Deputy Surveyor, in surveying all those parts or portions of the Subdivision lines of Township No 23 North, of Range No 53 West of the Principal Base & Meridian in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by him and under his direction; and that said survey has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the corner monuments established, according to the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa.

Mc Fairfield	Compassman,
L. A. Lacey	Chainman,
Mc Whelan	Chainman,
S. V. Pitcher	Chainman,
F. H. Hathaway	Chainman,
~~J. S. Brantner~~	Moundman,
R. H. Drain	Moundman,
A. F. Lee	Flagman,
John H. White	Flagman.

Subscribed in my presence and sworn to before me this 11th day of November 1881.

V. Brentner
Notary Public

I, George W. Fairfield U. S. Deputy Surveyor, do solemnly swear that in pursuance of instructions received from George S. Smith U. S. Surveyor General for Nebraska and Iowa, bearing date of the 24th day of June, 1881, I have well, faithfully and truly, in my own proper person, and in strict conformity with the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa, the Surveying Manual, and the Laws of the United States, surveyed all those parts or portions of the Subdivision lines of Township No 23 North of Range 53 West of the Principal Base and Meridian in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by me and under my directions; and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the Surveying Manual, printed instructions, the special written instructions of the United States Surveyor General for Nebraska and Iowa, and in the specific manner described in the field notes; and that the foregoing are the *true* field notes of such survey; and should any fraud be detected, I will suffer the penalty of perjury, under the provisions of an Act of Congress, approved August 8th, 1846.

George W. Fairfield
U. S. Deputy Surveyor.

Subscribed in my presence and sworn to before me this 11th day of Nov. 1881.

C. Brenner
Notary Public

Surveyor General's Office
Plattsmouth Neb.
January 18th 1882

The foregoing field notes of the Survey of Subdivision lines of Township No 23 N. Range No. 53 W. of Principal Base and Meridian in the State of Nebraska Executed by George W. Fairfield under his contract No 120 Dated June 24th 1881 In the month of September 1881, having been critically examined, the necessary corrections and explanations made, the said field notes and surveys they describe, are hereby approved

Geo. D. Dimitt
Surveyor Gen

Town No. 24 N Range No. 53 W

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Field Notes
of
The Survey of the Subdivision lines
of
Township No. 24 North
of
Rang No. 53 West
of the
Principal Base & Meridian
of
The State of Nebraska
as Surveyed by
George W. Fairfield U.S.
deputy Surveyor under his
Contract No
Dated

Survey commenced Sept 4th 1881
Survey completed Sept 7th 1881

Preliminary to commencing this Survey I run S. on a blank line along the E. boundry of Sec. 36. Va. 14° 30' E and at 39.98 chs found the ¼ sec. cor. and at 80.00 find the cor to T 24 N Range 52 and 53 West Thence I run west on a blank line along the S boundry of sec 36 with same Va. and at 39.95 find the ¼ sec cor. and at 80.04 find the cor to secs. 1. 2. 35. and 36 My compass will therefore run the same line as the exterior boundries and the chaining practically agrees Survey commenced Sept 4th 1881 with Gurleys transit instruments

From the cor to secs 1. 2. 35 & 36 on the south boundry of Township which is a mound of earth 2½ ft high 4½ ft base and pits 18×18×12 in each sec 5½ ft dist. in S.E. pit a stake 2 ft long 2 ins square marked west 5 notches on the east and 1 notch on the west edges Thence I run north bet secs 35 and 36

Va 14° 30' E

40.00 set sand stone 20×9×4 ins 15 ins in the ground for ¼ sec cor. marked ¼ on west facing pits 18×18×12 ins north and south of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side

80.00 set sand stone 20×10×6 ins 16 ins in the ground for cor to secs. 25. 26 35 and 36 marked with 1 notch on the south and 1 notch on the east edges dug pits 18×18×12 ins in each sec 5½ dist and raised a mound of earth 2 ft high 4½ ft base along side

Land rough and broken stony ridges

Subdivisions T. 24 N.

East on a random line bet secs. 25 and 36
Va 14° 30' E

40.00 set temporary 1/4 sec cor.

80.08 Intersect **east boundry** of Township at at cor to secs 25. 30. 31 and 36 which is a mound of earth 2 1/2 ft high 4 1/2 ft base and pits 18x18x12 ins in each sec 5 1/2 ft dist in S.E. pit a stake 2 ft long 2 ins square marked with 1 notch on the south and 3 notches on the north edges

Thence run west on a true line bet secs. 25 and 36 with Va. same

40.04 set sand stone 16x9x5 ins 14 ins in the ground for 1/4 sec cor marked 1/4 on north face dug pits 18x18x12 ins east and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 8 1/2 ft base along side

80.08 Cor to secs. 25. 26. 35 and 36
Land rough and broken stony ridges.

R. 53 W. continued

North bet secs 25 and 26
Va. 14° 30' E

40.00 set sand stone 14x10x6 ins 12 ins in the ground for 1/4 sec cor. marked 1/4 on west face dug pits 18x18x12 ins north and south stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

80.00 set sand stone 17x9x6 ins 14 ins in the ground for cor. to secs. 23. 24. 25 and 26 marked with 2 notches on the south and 1 notch on the east edges dug pits 18x18x12 ins. in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side

Land high and broken stony ridges Soil 3rd rate

Subdivisions S 24 N.

East on a random line bet secs. 24 and 25
Va 14° 30' E

40.00 set temporary 1/4 sec cor.

79.90 Intersect east boundry of Township at 13 lks south of cor to secs. 19. 24. 25 and 30 which is a mound of earth 2 1/2 ft high 4 1/2 ft base and pits 18×18×12 ins in each 5 1/2 ft dist in S.E. pit a stake 2 ft long 2 ins square marked with 2 notches on the south and 4 notches on the north edges Thence I run S 89.54' W on a true line bet secs 24 and 25 with same Va.

39.95 set sand stone 16×7×5 ins 14 ins in the ground for 1/4 sec cor. marked 1/4 on north side dug pits 18×18×12 ins East and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side.

79.90 cor to secs. 23. 24. 25 and 26
Land rough and broken stoney ridges. Soil 3rd rate

R 53 W. continued

north bet secs. 23 and 24
Va 14° 30' E.

28.00 cross drain 25 ft deep bears N.E. and S.W. a varys from 15 to 25 ft deep.

40.00 set sand stone 16×10×7 ins 14 ins in the ground for 1/4 sec cor marked 1/4 on west face dug pits 18×18×12 ins north and south of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

80.00 set sand stone 18×9×5 ins 15 ins in the ground for cor to secs. 13×14, 23 and 24 marked with 3 notches on the south and 1 noth on the east edges and dug pits 18×18×12 ins in each sec 3 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side
Land high and roling prairie
Soil 3rd rate

Subdivision of 24 N

East on a random line bet secs 13 & 24
Va 14° 30' E.

28.00 cross drain 20 ft deep 2 8 lks wide bears N.E. and S.W.

40.00 set temporary 1/4 sec cor.

80.18 Intersect east boundry of township at 7 lks north of cor to secs 13, 18, 19, and 24 which is a mound of earth 2 ft high 4 1/2 ft base and pits 18x18x12 ins in each sec. 5 1/2 ft dist in S.E. pit a stake 2 ft long 2 ins square marked with 3 notches on the south and 3 notches on the north edges

Thence I run N 89° 57 W on a true line bet secs. 13 and 24 with same Va.

40.09 set sand stone 16x10x4 ins 14 ins in the ground for ~~1/4 sec~~ cor marked 1/4 on north face dug pits 18x18x12 ins east and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side.

80.18 cor to secs. 13, 14, 23 and 24
Land rolling Soil 3rd rate

R 53 W. continued

North bet secs 13 and 24
Va. 14° 30' E.

40.00 set sand stone 16x9x4 ins 14 ins in the ground for 1/4 sec cor. marked 1/4 on west face dug pits 18x18x12 ins north and south of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

80.00 set sand stone 19x8x6 ins 15 ins in the ground for cor to secs 11, 12, 13 and 14 marked with 4 notches on the south and 2 notches on the north edges dug pits 18x18x12 ins ~~in each sec~~ 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side

Land high and roling.
Soil 3rd rate

Subdivisions S 24 N

East on a random line bet secs. 12 and 13
Va 14°30' E.

40.00 set temporary 1/4 sec cor.
58.00 cross drain 18 ft deep 20 lks wide
bears N and S
80.24 Intersect east boundry of Township at
19 lks south of cor to secs 7.12.13 and 18.
which is a mound of earth 2½ ft high
4½ ft base and pits 18×18×12 ins in each
sec 5½ ft dist. in S. E. pit a stake
2 ft long 2 ins square marked with 4
notches on the south and 2 notches on
the north edges Thence I run
S 89°52' W on a true line bet secs
12 and 13 with same Va.
40.12 set sand stone 14×10×6 ins 12 ins
in the ground for 1/4 sec cor marked
1/4 on north face dug pits 18×18×12
ins east and west of stone 5½ ft
dist and raised a mound of earth
1½ ft high 3½ ft base along side
80.24 cor to secs 11, 12, 13 and 14
Land high and roling.
Soil 2nd rate

R 53 W. continued

North bet secs. 11 and 12.
Va. 14°30. E.
40.00 set sand stone 14×10×7 ins 12 ins in
the ground for 1/4 sec cor. marked 1/4
on west face dug pits 18×18×12 ins
north and south of stone 5½ ft dist
and raised a mound of earth 1½
ft high 3½ ft base along side.
80.00 set sand stone 17×11×7 ins 14 ins.
in the ground for cor to secs
1, 2, 11 and 12 marked with 5 notches
on the south and 1 notch on the east
edges dug pits 18×18×12 ins in
each sec 5½ ft dist. and raised
a mound of earth 2 ft high
4½ ft base along side
Land rough and broken.
3rd & 4th rate soil

Subdivision S 24 N.

East on a random line bet secs 1 and 12
Va 14° 30' E

40.00 set temporary 1/4 sec cor.

80.36 Intersect east boundary of Township at 9 lks south of cor. to secs. 1, 6, 7 and 12. which is a mound of earth 2 1/2 ft high 4 1/2 ft base and pits 18×18×12 ins in each sec 5 1/2 ft dist. in S.E. pit a stake 2 ft long 2 ins square marked with 5 notches on the south and 1 notch on the north ed q rs. Thence I run S 89° 56' W. on a true line bet secs 1 and 12 with same Va.

40.18 set sand stone 16×9×5 ins 14 ins in the ground for 1/4 sec cor. marked 1/4 on north face dug pits 18×18×12 ins East and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side.

80.36 cor to secs. 1. 2. 11 and 12. Land rough and broken.
Sail 5th rate

R 53 W. continued

North on a true line bet secs 1 and 2
Va 14° 30' E

40.00 set sand stone 16×9×5 ins 14 ins in the ground for 1/4 sec. cor. marked 1/4 on west face dug pits 18×18×12 ins north and south of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

81.35 Intersect 6th Standd Parl N. 13.00 31 lks. E of Standd Cor to Secs 31 and 32 Where I set a Sand Stone 20×10×7 ins 18 ins in the ground for closing cor. to Secs 1 and 2 marked C C with 1 notch on the east and 6 notches on the south faces dug pits 18×18×12 ins S.E. and W. of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high and 3 1/2 ft base along side The Standd cor. to to secs. 31 and 32 I find a mound of earth 2 ft high from pits. 24×24×12 ins

Subdivisions S 24 N

in S.E. pit a cedar stake
3 corners 3 ins face 2 ft long marked

R 52 W S 32 on the E.
T 25 N S.C. on the N.
S 31 on the W. faces

with 4 notches on the east and 2
notches on the W. edges

Land rolling Soil 2nd rate

R 53 W. continued

From the cor to secs. 2.3.34 and 35 on the
south boundry of Township which is a mound
of earth 2 ft high 4½ ft base and pits
18×18×12 in each sec 5½ ft dist in S.E. pit
a stake 2 ft. long 2 ins square marked with 2
notches on the E and 4 notches on the west faces
Thence I run North bet secs. 34 and 35
Va 14° 30' E

40.00 set sand stone 16×9×5 ins 14 ins in the ground
for ¼ sec cor. marked with ¼ on west side
dug pits 18×18×12 ins north and south of stone
5½ ft dist raised a mound of earth 1½ ft
high 3½ ft base along side

58.00 cross drain 20 ft deep 40 lbs wide
bears N.E. and S.W.

80.00 set sand stone 18×8×8 ins 14 ins in the
ground for cor to secs. 26.27.34 and 35
marked with 1 notch on the south and
2 notches on the east edges dug pits
18×18×12 ins in each sec 5½ ft dist and
raised a mound of earth 2 ft high
4½ ft base along side.
Land Broken and stoney.
Soil 3rd rate

Subdivisions of R 24 N

East on a random line bet secs 26 & 35
Va. 14° 30' E

16.00 cross drain 20 ft deep 30 lks wide
bears N.E. and S.W.

40.00 set temporary 1/4 sec cor.

79.84 Intersect north and south line at 14
lks north of cor to secs 25.26.35 & 36
Thence run N. 89° 54' W on a true
line bet secs 26 and 35 with same Va

39.92 set sandstone 17x8x5 ins 15 ins in
the ground for 1/4 sec cor marked
1/4 on north face dug pits 18x18x12 ins
east and west of stone 5 1/2 ft
dist and raised a mound of earth
1 1/2 ft high 3 1/2 ft base along side

79.84 cor to secs 26, 27, 34 & 35
Land rough and stoney.
Sale 3rd rate

R 53 W. continued

North bet secs 26 & 27
Va 14° 30 E

40.00 set 1/4 cor in drain 20 ft deep 38 lks
wide bears N.W. and S.E.:
set sand stone 17x9x5 ins 15 ins in
the ground for 1/4 sec cor marked 1/4
on west face dug pits 18x18x12 ins
north and south of stone 5 1/2 ft
dist and raised a mound of earth
1 1/2 ft high 3 1/2 ft base along side

80.00 set a sand stone 16x10x6 ins 14 ins in the
ground for cor to secs. 22.23 26 & 27
marked with 2 notches on the south
and 2 notches on the east edge &
dug pits 18x18x12 ins in each sec. 5 1/2
ft dist and raised a mound of earth
2 ft high 4 1/2 ft base along side
Land high and roling.
Sale 3rd rate

Subdivision of 24 N.

East on a random line bet secs. 23 and 26
Va. 14° 30' E

40.00 set temporary 1/4 sec cor.
63.00 Cross drain 15 ft deep 20 lks wide
bears N. E and S. W.
79.78 Intersect north and south line
11 lks south of cor to secs 23.24 &
25 and 26 thence I run S 89° 55' W
on a true line bet secs. 23 and 26 with same Va
39.89 set sand stone 16×9×5 ins 14 ins in
the ground for 1/4 sec cor marked 1/4
on north face dug pits 18×18×12 ins
east and west of stone 5 1/2 ft dist
and raised a mound of earth 1 1/2
ft high 3 1/2 ft base along side.
79.78 cor to secs 22.23, 26 and 27
Land high and roling.
Soil 3rd rate

T. 53 N. continued

North bet secs. 22 and 23
Va. 14° 30' E

40.00 set sand stone 14×9×9 ins 12 ins in the
ground for 1/4 sec cor. marked 1/4 on
west face dug pits 18×18×1 ft ins north
and south of stone 5 1/2 ft dist and raised
a mound of earth 1 1/2 ft high 3 1/2
ft base along side
80.00 set sand stone 17×10×7 ins 15 ins
in the ground for cor to secs
14.15.22 and 23 marked with 3 notches
on the south and 2 notches on the
east edge & dug pits 18×18×12 ins
in each sec. 5 1/2 ft dist and raised
a mound of earth 2 ft high 4 1/2
ft base along side.
Land gently roling
Soil 3rd rate

Subdivisions T24 N

East on a random line bet secs 14 & 23
Va 14° 30' E

40.00 set temporary 1/4 sec cor.

55.00 cross drain 20 ft deep 35 lks wide bears N. W. and S. E.

79.78 Intersect north and south line at cor to secs 13, 14, 23 & 24 Thence I run west on a true line bet secs 14 & 23 with same Va

39.89 set sand stone 14×11×7 ins 17 ins in the ground for 1/4 sec cor marked 1/4 on north face dug pits 18×18×12 ins east and west of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side

79.78 cor to secs 14, 15, 22 & 23

Land gently roling

Soil 3rd rate

R 53 W. Continued

North bet secs 14 & 15
Va 14° 30' E.

40.00 set sand stone 15×9×3 ins 13 ins in the ground for 1/4 sec cor. marked 1/4 on west face dug pits 18×18×12 ins north and south of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side.

58.00 Descend ridge 75 ft high

80.00 set sand stone 20×16×4 ins 16 ins in the ground for cor. to secs. 10, 11, 14 & 15 marked with 4 notches on the south and 2 notches on the east edge & dug pits 18×18×12 ins in each sec. 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base along side.

Land high and broken except the first 58 chs which roling prairie Soil 2nd 3rd & 4th rate

Subdivisions S 24 N

East on a random line bet secs 11 and 14
Va 14° 30' E.

16.00 Descend Ridge, N E and S W.
40.00 set sand stone for temporary 1/4 sec cor
79.92 Intersect north and south line at 18 lks north of cor to secs 11, 12, 13 and 14 Thence I run N 89° 52' W on a true line bet secs 11 and 14 with same Va
39.96 set sand stone 17×9×4 ins 15 ins in the ground for 1/4 sec cor marked 1/4 on north face dug pits 18×18×12 ins east and west of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base along side
79.92 cor to secs 10, 11, 14 and 15

Land rolling soil 2nd rate

R 53 W. Continued

North bet secs 10 and 11
Va 14° 30' E.

40.00 set sand stone 14×9×6 ins 12 ins in the ground for 1/4 sec cor marked 1/4 on west face dug pits 18×18×12 ins north and south of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side.
80.00 set sand stone 18×8×4 ins 15 ins in the ground for cor to secs 2, 3×10 and 11 marked with 3 notches on the south and 2 notches on the east edges dug pits 18×18×12 ins ~~north~~ in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side.
Land high and broken.
Soil 3rd rate

Subdivision S 24 N.

	East on a random line bet secs 2 and 11 Va 14° 30' E
40.00	set temporary 1/4 sec cor.
45.00	decid ridge bearing East
80.12	Intersect north and south line at 22.44 south of cor to secs 1, 2, 11 and 12 Thence I run S 89° 57' W on a true line bet. secs 2 and 11 with same Va
40.06	set sand stone 16×10×7 ins 12 ins in the ground for 1/4 sec cor marked 1/4 on north face dug pits 18×18×12 ins east and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along each cor to secs 2, 3, 10 and 11
80.12	I and rough and broken.

R 53 W. continued

	North on a true line bet sec. 2 and 3 Va. 14° 30' E
35.00	decend ridge bearing North
40.00	set sand stone 17×9×5 ins 15 ins in the ground for 1/4 sec cor. marked 1/4 on west face dug pits 18×18×12 ins north and south of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side
81.65	Intersect 6th Stand. Par. at 12 chs. and 92 lks east of cor to Townships 24 and 25 North Ranges 52 and 53 west where I set a sand stone 20×10×4 ins 16 ins in the ground for closing cor. to sec. 2 and 3 ~~where~~ marked. CC with 2 notches on the east and 6 notches on the south face dug pits 18×18×12 ins S. E. and N. W. of stone 3 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side

Subdivisions of 24 N

The Stand.d cor to Township 25 north Ranges 52 and 53 west I fixed a mound of earth 2 ft. high from pits 24 x 24 x 12 made in S.E. pit a stake 3 cor. 3 inc faces 2 ft long marked with 6 notches on the west and 6 notches on the east faces.

R 52 W S 31 on East

T 25 N S C on North

R 53 W S 36 on West faces are 6 notches on East. North and West sides

Sept 5th 1881

R 53 W continued

From the cor to secs 3.4.33 & 34 on south boundary of Township which is a mound of earth 2 ft high 4½ ft base and pits 18x18x12 ins in each sec 5½ ft dist in S.E. pit a stake 2 ft long 2 ins square marked with 3 notches on the east and 3 notches on the west edges then I run north bet secs 33 and 34

Va. 14° 30' E

40.00 set sand stone 18x10x7 ins 15 ins in the ground for ¼ sec cor marked ¼ on west face dug pits 18x18x12 ins north and south of stone 5½ ft dist and raised a mound of earth 1½ ft high 8½ ft base along side

80.00 set sand stone 22x9x5 ins 18 ins in the ground for cor to secs 27.28.33 & 34 marked with 1 notch on the south and 3 notches on the East edges dug pits 18x18x12 ins in each sec. 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base along side. Land rough and broken stony ridges

Said 7th rate

Subdivisions T24 N

East on a random line bet secs 27 & 34
Va. 14° 30' E

40.00 Set temporary ¼ sec cor.

79.72 Intersect north and south line at 10 lks south of cor to secs 26.27.34 & 35
Thence I run S 89° 56' W on a true line bet secs. 27 & 34 with same Va.

39.86 Set sand stone 18×6×4 ins 15 ins in the ground for ¼ sec cor. marked ¼ on north side dug pits 18×18×12 east and west of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side

79.72 Cor to secs 27.28.33 and 34
I and rough and stony ridges
Soil 3rd rate

R 53 N continued

North bet secs. 27 & 28
Va. 14° 30' E.

40.00 set sand stone 17×9×5 ins 15 ins in the ground for ¼ sec cor marked ¼ on west face dug pits 18×18×12 ins north and south of stone 5½ ft dist. and raised a mound of earth 1½ ft high 3½ ft base along side

80.00 set sand stone 18×8×6 ins 15 ins in the ground for cor. to secs 21.22.27 & 28 marked with 2 notches on the south and 3 notches on the east edges dug pits 18×18×12 ins in each sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base along side
I and gently roling
Soil 3rd rate

Subdivision of R 24 N.

East on a random line bet secs. 22 and 27
Va. 14° 30' E.

40.00 set temporary 1/4 sec. cor.

65.00 cross drain 20 ft deep 35 lks wide
bears N. W. and S. E.

79.88 Intersect north and south line at 23 lks
south of cor to secs 22, 23, 26 and 27
Thence I run S 89° 50' W on a true
line bet secs 22 and 27 with same Va.

38.94 set sand stone 18×6×4 ins 15 ins in the
ground for 1/4 sec cor. marked 1/4 on
north face dug pits 18×18×12 ins north
and south of stone 5 1/2 ft dist and
raised a mound of earth 1 1/2 ft high
3 1/2 ft base along side

79.88 cor to secs 21, 22, 27 and 28
Land gently roling.

Soil 2nd rate

R 53 W. continued

North bet secs 21 and 22
Va. 14° 30' E.

40.00 set sand stone 17×10×4 ins 15 ins in the
ground for 1/4 sec cor. marked 1/4 on west
face dug pits 18×18×17 ins north and south of
stone 5 1/2 ft dist and raised a mound of earth
1 1/2 ft high 3 1/2 ft base along side

50.00 cross drain 15 ft deep 30 lks wide bears
N. E. and S. W.

80.00 set sand stone 19×9×6 ins 17 ins in the
ground for cor to secs 15, 16, 21 and 22
marked with 3 notches on the south and 3
notches on the east edges dug pits 18×18×12 ins
in each sec 5 1/2 ft dist and raised a
mound of earth 2 ft high 4 1/2 ft
base along side
Land gently roling

Soil 2nd rate

Subdivisions T 24 N

East on a random line bet secs 15 and 22
Va 14° 30' E

40.00 set temporary ¼ sec cor.
43.00 cross drain 20 ft deep 40 lks wide bears NE. SW.
79.92 Intersect north and south line at 16 lks south of cor to secs 14, 15, 22 and 23 thence I run South 89° 53' W. on a true line bet secs 15 and 22 with same Va.
39.96 set sand stone 15×9×4 ins 13 ins in the ground for ¼ sec. cor. marked ¼ on north face dug pits 18×18×12 ins east and west of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side
79.92 cor to secs 15, 16, 21 and 22
Land gently roling. Soil 2 rate

R 53 W. continued

North bet. secs 15 and 16
Va. 14° 30 E

40.00 set sand stone 16×7×5 ins. 14 ins in the ground for ¼ sec cor. marked ¼ on west face dug pits 18×18×12 ins north and south of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side
80.00 set sand stone 16×10×7 ins 14 ins in the ground for cor to secs 9, 10, 15 and 16 marked with 4 notches on the south and 3 notches on the east, edges dug pits 18×18×12 ins in each sec. 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base along side
Land gently roling prairie
Soil 2 rate

Subdivisions T. 24 N.

East on random line bet secs. 10 and 15
Va 14° 30' E.

35.00 Leave rolling prairie and ridge 75 ft high
40.00 set temporary 1/4 sec. cor.
79.86 Intersect north and south line at 7 lks
north of cor to secs 10.11.14 & 15 Thence
I run N 89° 57' W on a true line bet secs.
10 and 15 with same Va
39.93 set sand stone 15.10.6 ins 12 ins in the
ground for 1/4 sec. cor. marked 1/4 on
north face dug pits 18x18x12 ins east
and west of stone 5 1/2 ft dist and raised
a mound of earth 1 1/2 ft high 3 1/2 ft
base along side
79.86 cor to secs. 9.10.15 & 16
Land gently roling.

Soil 2nd rate

R. 53 W. continued

North bet secs. 9 and 10.
Va. 14° 30' E

40.00 set sand stone 17x8x5 ins 15 ins in
the ground for 1/4 sec. cor. marked 1/4
on west face dug pits 18x18x12 ins
north and south of stone 5 1/2 ft
dist and raised a mound of earth
1 1/2 ft high 3 1/2 ft base along side
80.00 set sand stone 20x9x8 ins 16 ins
in the ground for cor. to secs.
3.4.9.10 and 10 marked with 3 notches
on the south and 3 notches on the
east edge dug pits 18x18x12
in each sec 5 1/2 ft dist and raised
a mound of earth 2 ft high
4 1/2 ft base along side
Land high and broken
stony ridge.

Soil 3rd & 4th rates

Subdivision of 24 N

East on a random line bet secs 3 & 10
ascend. Va 14° 30' E
25.00 and ridge 75 ft high
40.00 set temporary 1/4 sec cor.
79.94 Intersect north and south line at 20
lks south of cor to sec. 2, 3, 10 & 11
Thence I run S 89° 57' W on a true
line bet secs 3 & 10 with same Va.
39.97 at sand stone 16 x 8 x 4 ins 12 ins in
the ground for 1/4 sec cor. marked
1/4 on north side dug pits
18 x 18 x 12 ins east and west of stone
5 1/2 ft dist and raised a mound
of earth 1 1/2 ft high 3 1/2 ft
base along side.
79.94 cor. to secs. 3, 4, 9 & 10.
Land rough and broken.
Sail 3rd rate

R 5 8 W. continued

North on a true line bet sec. 3 & 4
Va. 14° 30' E
40.00 set sand stone 14 x 10 x 4 ins 12 ins in the
ground for 1/4 sec cor. marked 1/4 on west
face dug pits 18 x 18 x 12 ins north and south
of stone 5 1/2 ft dist and raised a mound of
earth 1 1/2 ft high 3 1/2 ft base along side
81.72 Intersect 6th Stand. Parl. 12 chs
46 lks east of Stand. Cor to
Sec. 35 & 36 where I set a sand stone
18 x 7 x 5 ins 15 ins in the ground for closing
cor. to Sec. 3 & 4 marked with
1 notch on the east and 6 notches on the
south faces dug pits 18 x 18 x 12 ins S. E.
and N. W. of stone 5 1/2 ft dist
and raised a mound of earth 2 1/2
ft high 4 1/2 ft base along side
The Stand. cor. to secs. 35 & 36
I find a sand stone marked
with 1 notch on the East 5 notches
on the west faces set in mound
of earth 2 1/2 ft high 4 1/2
ft base from pits 24 x 24 x 12
ins N E & W of stone 6 ft dist
Land rolling Sail 3rd rate

Subdivisions S 24 N

R 53 W. Continued

From the cor to secs 4.5.32 & 33 which is a mound of earth 2 ft high 4½ ft base and pits 18×18×12 ins in each sec 5½ ft dist in S. E. pit a stake 2 ft long 2 ins square marked with 4 notches on the E. and 2 notches on the ~~east~~ west edges

Thence I run north bet secs 32 & 33

Va 14° 30' E

40.00 set sand stone 16×9×5 ins 14 ins in the ground for ¼ sec cor. marked ¼ on west face dug pits 18×18×12 ins north and south of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side

80.00 set sand stone 20×9×5 ins 16 ins in the the ground for cor to secs 28.29.32 & 33 marked with 1 notch on the south and 4 notches on the east edges dug pits 18×18×12 ins in each sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base along side

Land broken and stoney edges

Sail 3rd rate

Subdivision of 24 R

East on a random line bet secs 28 and 33
Va 14° 30' E

40.00 set temporary 1/4 sec cor.

79.90 Intersect north and south line at 12 links north of cor to secs 27, 28, 33 and 34 thence I run N 89° 55' west a true line bet secs 28 and 33 with same Va

89.95 set sand stone 16×10×6 in 14 ins in the ground for 1/4 sec cor marked 1/4 on north face dug pits 18×18×12 ins east and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

79.90 cor to secs 28, 29, 32 and 33

Land rough and stony.

Soil 3rd rate

R 53 N. continued

North bet secs 28 and 29
Va. 14° 30' E.

40.00 set sand stone 16×9×5 ins 14 ins in the ground for 1/4 sec cor. marked 1/4 on west face dug pits 18×18×12 ins north and south of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

65.00 cross drain 18 ft deep 40 ft wide bears N. E. and S. W.

80.00 set sand stone 18×7×6 ins 15 ins in the ground for cor. to secs. 20, 21, 28 and 29 marked with 2 notches on the south and 4 notches on the east edge of dug pits 18×18×12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side

Land roling and stone what broken

Soil 2nd and 3rd rate

Subdivisions T 24 N.

	east on a random line bet secs. 21 and 28 Va. 14°30' E
28.00	Cross drain 20 ft deep 40 lks wide bears N.E. and S.W.
40.00	Set temporary 1/4 sec. cor.
79.70	Intersect north and south line at cor to secs 21, 22, 27 and 28 Thence I run west on a true line bet secs 21 and 28 with same Va.
39.85	set sand stone 16×10×4 ins 14 ins in the ground for 1/4 sec cor. marked 1/4 on north face dug pits 18×18×12 ins east and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side
79.70	cor. to secs. 20, 21, 28 and 29. Land high and roling.

Soil 2nd and 3rd rate

T 53 N. continued

	North bet secs. 20 and 21 Va 14°30' E.
40.00	set sand stone 17×9×5 ins 15 ins in the ground for 1/4 sec cor marked 1/4 on west face dug pits 18×18×12 ins north and south of stone 5 1/2 ft dist and raised a mound of earth 1/2 ft high 3 1/2 ft base along side
80.00	set sand stone 22×9×4 ins 18 ins in the ground for cor to secs 16, 17, 20 and 21 marked with 3 notches on the south and 4 notches on the east edge & dug pits 18×18×12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side

Land gently roling

Soil 2nd and 3rd rate

Subdivision of 24 N

East on a random line bet secs 16 and 21
Va 14° 30' E

35.00 Cross drain 20 ft chs 4 links wide bears N.E. and S.W.

40.00 Set temporary 1/4 sec cor.

79.78 Intersect north and south line at 10 lks south of cor to secs 15, 16, 21 and 22. Thence I run S 89° 56 W on a true line bet secs 16 and 21 with same Va

39.89 Set sand stone 17x9x5 ins 15 ins in the ground for 1/4 sec cor marked 1/4 on north face dug pits 18x18x12 ins. East and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

79.78 Cor to secs 16 & 9, 20 and 21
Land gently rolling
Soil 2nd rate J.

R. 53 W. Continued

North bet secs 16 and 17
Va 14° 30' E

40.00 Set sand stone 17x8x4 ins 15 ins in the ground for 1/4 sec cor marked 1/4 on west face dug pits 18x18x12 ins north and south of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

80.00 Set sand stone 18x9x6 ins 15 ins in the ground for cor to secs 8x9 16 and 17 marked with 4 notches on the south and 4 notches on the east edges dug pits 18x18x12 ins in each have 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side
Land gently rolling prairie
Soil 2nd rate

Subdivision T 24 N.

	East on a random line bet secs 9 and 16 Va 14° 30' E.
40.00	set temporary 1/4 sec cor.
68.00	cross drain 15 ft deep 4 0 lks wide bears N and south
79.84	Intersect North ~~north~~ and south line 19 lks south of cor to secs 9.10.15 and 16 Thence from S 89°52 W on a true line bet secs 9 and 16 with same Va.
39.92	set sand stone 17×5×5 ins 15 ins in the ground for 1/4 sec cor. marked 1/4 on North face dug pits 18×18×12 ins east and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side.
79.84	cor to secs 8.9.16 and 17 Land gently roling. Soil 2° rate

R 53 W. continued

	North bet secs 8 and 9 Va. 14° 30' E
13.44	cross trail bears N.E. and S.W.
40.00	set sand stone 16×10×7 ins 14 ins in the ground for 1/4 sec cor marked 1/4 on west face dug pits 18×18×12 ins North and south of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side
80.00	set sand stone 20×10×7 ins 17 ins in the ground for cor to secs 4.5.8 and 9 marked with 3 notches on the south and 4 notches on the east edges dug pits 18×18×12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side Land gently roling. Soil 2° rate

Subdivisions T 24 N

East on a random line bet secs. 4 and 9
Va 14° 30' E.

20.00 cross road bears N E and S W.

40.00 set temporary 1/4 sec cor.

79.90 Intersect north and south line at 16 lks south of cor to secs. 3, 4, 9 and 10
Thence I run S 89° 53' W. on a true line bet secs 4 and 9 with same Va

39.95 set sand stone 16×9×4 ins 14 ins in the ground for 1/4 sec cor marked 1/4 on north face dug pits 18×18×12 ins East and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

79.90 Cor to secs. 4, 5, 8 and 9
Land gently roling
Soil 2nd rate

R 53 W. Continued

North bet secs. 4 and 5
Va 14° 30 E

40.00 set sand stone 18×7×5 ins 15 ins in the ground for 1/4 sec cor. marked 1/4 on west face dug pits 18×18×12 ins north and south of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side.

81.84 Intersect 6th Stand.d Par.l at 11 chs. 94 lks. E. of Stand.d cor. to Sec. 34 and 35 where I set a sand stone 20×8×5 ins 18 ins in the ground for Closing cor to Secs. 4 and 5 marked C.C. with 2 notches on the E and 6 notches on the south edges dug pits 18×18×12 ins S. E and W. of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high and 4 1/2 ft base along side The Stand.d cor to secs. 34 and 35 I find a mound of earth 2 ft high from pits 24×24×12 with stone

over.

Subdivisions Sec 24 N

East on a random line bet secs 29 and 32
Va 14° 30' E

40.00 set temporary 1/4 sec cor.

79.84 Intersect north and south line at 14 lks south of cor to secs 28.29.32 and 33 thence I run S 89° 54' W. on a true line bet secs 29 and 32 with same Va.

39.92 set sand stone 18×10×5 ins 15 ins in the ground for 1/4 sec cor marked 1/4 on north face dug pits 18×18×12 ins East and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

79.84 cor to secs 29.30.31 and 32
Land broken and stoney
Sail 3rd rate

Rg 53 W. continued

West on a random line bet secs 30 and 31
Va 14° 30' E

4.00 cross drain 15 ft deep 20 lks wide bears N E and S W.

20.00 cross wagon road bears N E and S W.

40.00 set temporary 1/4 sec cor.

58.00 cross drain 20 ft deep 20 lks wide bears N E and S

82.88 Intersect west boundry of Township 26 lks north of cor to secs 25.30.31 and 36. which is a mound of earth 2 1/2 ft high 4 1/2 ft base and pits 18×18×12 ins each sec 5 1/2 ft dist in S E pit a stake 2 ft long 2 ins square marked with 5 notches on the north and 1 notch on the south edges thence I run N 89° 49' E on a true line bet secs 30 and 31 with same Va.

42.88 set sand stone 17×9×5 ins 15 ins in the ground for 1/4 sec cor marked 1/4 on north face dug pits 18×18×12 ins east and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

82.88 cor to secs 29.30.31 and 32
Land rough and broken stoney ridges
Sail 3rd rate

Subdivisions T24 W

North bet secs 29 and 30
Va 14°30' E

5.00 cross drain 20 ft deep 30 lks wide bears N.E. and S.W.

40.00 set and stone 15×7×6 ins in the ground for 1/4 sec cor marked 1/4 on west face dug pits 18×18×12 ins north and south of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side.

44.26 cross wagon road bears N.E. and S.W.

80.00 set sand stone 18×9×6 ins 17 ins in the ground for cor to secs 19.20.29 and 30 marked with 2 notches on the south and 5 notches on the east edges dug pits 18×18×12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side
Land rough and broken
Soil 3rd rate

R53 W continued

East on a random line bet secs 20 and 29
Va 14°30' E

23.50 cross wagon road bears N.E. and S.W.

40.00 set temporary 1/4 sec cor.

79.82 Intersect north and south line 6 lks south of cor to secs 20.21.28 and 29
Thence I run S 89°57 W on a true line bet secs 20 and 29 with same Va.

39.91 set sand stone 19×8×6 ins 17 ins in the ground for 1/4 sec cor marked 1/4 on north face dug pits 18×18×12 ins east and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

79.82 cor to secs 19.20.29 and 30
Land rough and broken
Soil 3rd rate

Subdivision D 24 N

Meet on a random line bet secs 19 and 30
Va. 14° 30' E

40.00 set temporary 1/4 sec cor.
65.00 cross drain 10 ft deep 35 lks wide
bears N and south
82.61 Intersect west boundary of Township
at 14 lks south of cor to secs 19.24.25 & 30
which is a mound of earth 2 1/2 ft high 4 1/2 ft
base and pits 18x18x12 ins in each sec 5 1/2
ft dist in S.E. pit a stake 2 ft long 2 ins
square marked with 2 notches on the east
and 4 notches on the north face. Thence
I run S 89° 54' E on a true line
bet secs. 19 & 30 with same Va.
4.26 set sand stone 14x8x5 ins 19 ins in
the ground for 1/4 sec cor marked
1/4 on north face dug pits 18x18x12
ins east and west of stone 5 1/2 ft
dist and raised a mound of earth
1 1/2 ft high 3 1/2 ft base along side
8.26 cor to secs 19.20.29 & 30
Land rough and broken
Soil 3rd rate

R 53 N continued

North bet secs. 19 and 20
Va. 14° 30' E

40.00 set sand stone 16x9x5 ins 14 ins in the
ground for 1/4 sec. cor. marked 1/4 on
west face dug pits 18x18x12 ins north and
south of stone 5 1/2 ft dist and raised a
mound of earth 1 1/2 ft high 3 1/2 ft base along side
50.00 cross drain 15 ft deep 35 lks wide
bears N E. and S W.
80.00 set sand stone 18x5x4 ins 15 ins in the
ground for cor to secs 17.18.19 & 20
marked with 3 notches on the south
and 5 notches on the east edge et
dug pits 18x18x12 ins in each sec.
5 1/2 ft dist and raised a mound
of earth 2 ft high 4 1/2 ft base along side
Land roling and broken
Soil 3rd rate

Subdivisions N 24 W.

East on a random line bet secs 17 and 20
Va. 14°30' E

15.00 cross drain 15 ft deep 30 lks wide bears N.E. and S.W.
40.00 set temporary 1/4 sec cor.
44.86 cross wagon road bears N.E. and S.W.
79.92 Intersect north & south line at 16 lks south of cor to secs 16, 17, 20 and 21
Thence I run S 89°53' W on a true line bet secs 17 and 20 with same Va.
39.96 set sand stone 16×7×6 ins 14 ins in the ground for 1/4 sec cor marked 1/4 on north face dug pits 18×18×12 ins east and west of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side
79.92 cor to secs. 17, 18, 19 and 20
Land roling and broken
Soil 3rd rate

R 53 W continued

West on a random line bet secs 18 and 19
Va 14°30' E

40.00 set temporary 1/4 sec cor.
65.00 cross drain 20 ft deep 40 lks wide bears N.W. and S.E.
82.49 Intersect west boundry of Township at 20 lks south of cor to secs 13, 18×19 and 24
Which is a mound of earth 2 ins ft high 4½ ft base and pits 18×18×12 ins in each sec 5½ ft dist in S.E. pit a stake 2 ft long 2 ins square marked with 3 notches on the S and and 5 notches on the east edges Thence I run S 89°51' E on a true line bet. secs 18 and 19 with same Va.
42.49 set sand stone 14×10×7 ins 12 ins in the ground for 1/4 sec cor marked 1/4 on north face dug pits 18×18×12 ins east and west of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side
82.49 cor to secs. 17, 18, 19 and 20
Land rough and broken
Soil 3rd rate

Subdivisions T24 N

North bet secs. 17 and 18
Va. 14° 30' E.

40.00 Set sand stone 14×10×5 ins 12 ins in the ground for 1/4 sec. cor. marked 1/4 on west face dug pits 18×18×12 ins north and south of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

80.00 set sand stone 20×10×5 ins 17 ins in the ground for cor to secs 7. 8. 17 and 18 marked with 4 notches on the south and 8 notches on the east edges dug pits 18×18×12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side
Land soling and broken.
Sail 3rd rate

R 58 W. continued

East on a random line bet secs 8 and 17
Va 14° 30' E.

40.00 set temporary 1/4 sec cor.

55.00 cross drain 20 ft ~~high~~ deep 40 lks wide bears N and S

70.60 cross wagon road bears N. E. and S. W.

80.00 Intersect north and south line at 16 lks south of cor. to secs. 8. 9. 16 and 17 Thence I run S 89° 58' W on a true line bet secs 8 and 17 with same Va.

40.00 set sand stone 18×10×7 ins 10 ins in the ground for 1/4 sec. cor. marked 1/4 on north face dug pits 18×18×12 ins east and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

80.00 cor to secs 7. 8. 17 and 18
Land soling Sail 2nd rate

Subdivisions S 24 N.

West on a random line bet secs 7 and 18
Va. 14°30' E.

40.00 set temporary 1/4 sec cor.

52.00 cross drain 20 ft deep & 6 lks wide general course N and S.

82.10 Intersect west boundary of Township at 9 lks north of cor to secs 7.12.13 and 18 which is a mound of earth 2 1/2 ft high 4 1/2 ft base and pits 18×18×12 ins in each sec 5 1/2 ft dist in S.E. pit a stake 2 ft long 2 ins square marked with 4 notches on the south and 2 notches on the north edges Thence I run N 89°56' E on a true line bet secs 7×18 with same Va

42.10 set sand stone 17×9×5 ins 15 ins in the ground for 1/4 sec cor. marked 1/4 on north face dug pits 18×18×12 ins east and west of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

82.10. cor to secs 7.8.17 and 18
Land rough and broken.
Soil 3rd rate

R 53 W. Continued

North bet secs 7 and 8
Va 14°30' E

40.00 set sand stone 17×9×5 ins 15 ins in the ground for 1/4 sec cor. marked 1/4 on west face dug pits 18×18×12 ins north and south of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

80.00 set sand stone 18×10×7 ins 15 ins in the ground for cor to secs 5.6.7 and 8 marked with 5 notches on the south and 5 notches on the east edges dug pits 18×18×12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side
Land broken and stony.
Soil 3rd rate

Subdivision S 24 N

East on a random line bet sec 5 & 8
Va 14° 30

40.00 set temporary 1/4 sec cor.

79.82 Intersect north and south line at 8 lks north of cor to secs 4.5.8 & 9 Thence from N 89 57 W. on a true line bet secs 5 & 8 with same Va.

39.96 set sand stone 16×9×5 ins 14 ins in the ground for 1/4 sec cor. marked 1/4 on north face dug pits 18×18×12 ins east and west of stone 0½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side.

79.82 cor to secs 5.6.7 & 8
Land gently roling.
Soil 2nd rate

R 58 W. Continued

One
West random line bet secs 6 & 7
Va 14° 30' E

35.00 cross drain 1 ft deep 30 lks wide bears N.E. and S.W.

40.00 set temporary 1/4 sec cor.

55.60 cross drain 1½ ft deep 20 lks wide bears N.W. & S.E.

81.70 Intersect west boundry boundry of Township at 19 lks south of cor to secs 1.6.7 & 12 which is a mound of earth 2½ ft high 4½ ft base and pits 18×18×12 in each sec. 5½ ft dist in S.E. pit a stone 2 ft long 2 ins square marked with 5 notches on the south and 1 notch on the north edges Thence I run S 89° 52' E on a true line bet secs 6 & 7 with same Va

41.70 set sand stone 18×7×3 ins 15 ins in the ground for 1/4 sec cor marked 1/4 on north face dug pits 18×18×12 ins east and west of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side

81.70 cor to secs 5.6.7 & 8
Land rough and broken.
Soil 3rd rate

Subdivisions T 24 N

North and true line bet. secs. 5 and 6
Va 1430

16.00 cross drain 18 ft deep 35 lks wide
bears N.E. and S.W.

40.00 set sand stone 14×9×6 ins 12 ins in the
ground for ¼ sec cor marked ¼ on
west face dug pits 18×18×12 ins north
and south of stone 5½ ft dist and
raised a mound of earth 1½ ft
high 3½ ft base along side

82.10 Intersect 7th Stand.d Par.l 11 chs
56 lks East of Stand.d Cor to secs
33 and 34 where I set a sand stone
17×11×6 ins 15 ins in the ground for
closing cor. to secs 5 and 6 marked
C.C. with 3 notches on the east and
6 notches on the south faces dug
pits 18×18×12 ins S.E. and W.
of stone 5½ ft dist and raised
a mound of earth 1½ ft high 4½
ft base along side T Stand.d cor.
to Sec. 33 and 34 I find
a mound of earth 2½ ft

R 53 W Continued

high 4½ ft base from pits 24×24
×12 ins in S.E. pit a stake 3 corner
3 ins face 2 ft long marked with
[illegible] on the [illegible] and [illegible] on
the [illegible] faces.
[illegible]

R 53 W S 34 on East [illegible]
T 25 N SC on N [illegible]
S 33 on W faces
and 3 notches E and 3 notches on
west edges

Low rolling Soil 2nd rate

Sept 7th 1881

Subdivision No 24 N

General Description

The land in this Township is partly broken and partly roling rough the secs along the Township lines are rough and broken stoney ridges and is wholey adapted for graying purposes the secs in the center part of this Township are roling and adapted for farming purposes there are a few large drains in this Township their general course in N.E. and S.W.

There is a wagon roade that goes from the Platte river to snake creeke and bears N.E. and S.W. there is no wood or water in this Township there is a good many building stone in this Township

A List of the Names of the individuals employed by George W. Fairfield, U. S. Deputy Surveyor, to assist in running, measuring and marking the lines and corners described in the foregoing field notes of the survey of the Subdivision lines of Township No 24 North, of Range No 53 West of the Principal Base & Meridian in the State of Nebraska, showing the respective capacities in which they acted:

Mc Fairfield	Compassman,
L. A. Lacey	Chainman,
Martin Whelan	Chainman,
S. V. Pitcher	Chainman,
F. H. Hathaway	Chainman,
J. S. Brantner	Moundman,
R. H. Drain	Moundman,
Abner Lee	Flagman,
John H. White	Flagman.

We hereby certify that we assisted Geo. W. Fairfield United States Deputy Surveyor, in surveying all those parts or portions of the Subdivision lines of Township No 24 North, of Range No 53 West of the Principal Base & Meridian in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by him and under his direction; and that said survey has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the corner monuments established, according to the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa.

Mc Fairfield	Compassman,
L. A. Lacey	Chainman,
M. C. Whelan	Chainman,
S. V. Pitcher	Chainman,
F. H. Hathaway	Chainman,
J. S. Brantner	Moundman,
R. H. Drain	Moundman,
Abner Lee	Flagman,
John H. White	Flagman.

Subscribed in my presence and sworn to before me this 11th day of Nov 1881 ~~168~~

V. Nesbitt
Notary Public

I, George W. Fairfield U. S. Deputy Surveyor, do solemnly swear that in pursuance of instructions received from George S. Smith U. S. Surveyor General for Nebraska and Iowa, bearing date of the 24th day of June, 1881, I have well, faithfully and truly, in my own proper person, and in strict conformity with the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa, the Surveying Manual, and the Laws of the United States, surveyed all those parts or portions of the Subdivision lines of Township No 24 North of Range No 53 W. of the Principal Base Ed Meridian

in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by me and under my directions; and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the Surveying Manual, printed instructions, the special written instructions of the United States Surveyor General for Nebraska and Iowa, and in the specific manner described in the field notes; and that the foregoing are the *true* field notes of such survey; and should any fraud be detected, I will suffer the penalty of perjury, under the provisions of an Act of Congress, approved August 8th, 1846.

George W Fairfield

U. S, Deputy Surveyor.

Subscribed in my presence and sworn to before me this 11th day of June, 1881.

[illegible]

Notary Public

U. S. Surveyor General's Office
Plattsmouth Neb. Jany 18th 1882

The foregoing field notes of the survey of the subdivision lines of Township No 24 North, of Range No 53 West of the Principal Base and Meridian in Nebraska, Executed by Geo W. Fairfield U. S. Deputy Surveyor under his Contract No 120 dated June 24th 1881 in the Month of Sept. 1881. having been Critically Examined the necessary Corrections & Explanations made, the said field notes and the surveys they describe are hereby approved

Geo S. Smyth
Surveyor General

General Land Office • Original Field Notes

Book Number

708

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.