General Land Office • Original Field Notes

Book Number

715

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Field Notes
of the
Survey of the Subdivision Lines
of
Township No 25 N. of Base Line
of
Range No. 54 W of the 6th P. M.
in the
State of Nebraska.
As surveyed by
George W. Fairfield
U.S. Deputy Surveyor
under his contract
No 13.
Dated. Sept 14. 1882

Survey commenced May 18th 1883
Survey completed May 22nd 1883

Town No. 25 Range No. 54

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Preliminary to commencing this survey, I ran S. on a blank line along the east boundary of sec. 36. and at 39.96 chs found the 1/4 sec. cor., and at 79.98 chs found the cor to.

Tp 25 N and Ranges 53 and 54 W.

Thence I run W. on a blank line along the S. boundary of sec 36. and at 40.01 chs found 1/4 Sec Cor. and at 80.00 chs found the Standard Cor. to Secs. 35 and 36.

My compass will therefore run the same line as the exterior boundaries and the chaining practically agrees

Survey commenced May 18 1883 With Burts Patent improved Solar Compass nearly new and in first rate condition. made by W. T. S. & Gurley of Troy New York in 1880.

Subdivisions T 25 N

	East on a random line bet Secs 25 and 36
	Va 15° E
38.00	Foot of sand ridge course N.E. and S.W. entered Valley
40.00	Set temporary 1/4 Sec. Cor.
52.40	Old road course N.E. and S.W.
80.30	Intersected E. boundary of Tp. 11 lks N of Cor to Secs 25 30 31 and 36 which is a mound of earth 2½ ft high 4½ ft base, dug pits 18 x 18 x 12 ins. in each sec 5½ ft dist In S.E. pit a stake 2 ft long 2 ins square marked T 25 N S. 30 on N.E. R 53 W. S 31 on S.E. R 54 W S 36 on S W and S 25 on N.W. faces with 1 notch on S and 5 notches on N edges Thence I run N 89° 55' W. on a true line bet Secs 25 and 36 with same Va
40.15	Set sand stone 13 x 11 x 5½ ins

R 54 W Continued

	9 ins in the ground for 1/4 Sec Cor. marked 1/4 Cor. on N face dug pits 18 x 18 x 12 ins. E and W of stone 5½ ft dist. and raised a mound of earth 1½ ft high 3½ base alongside
80.30	Cor to Secs 25 26 35 and 36 Upland 3rd rate Valley 2nd rate Soil sandy

Subdivisions T 25 N

North bet Secs 25 and 26
Va 15° E

40.00 Set sandstone 16×8×4 ins 12 ins in the ground for 1/4 sec Cor marked 1/4 Cor on W face dug pits 18×18×12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

80.00 Set sandstone 19×7×5 ins 14 ins in the ground for Cor to secs 23 24 25 and 26 marked with 2 notches on the S and 1 notch on E faces dug pits 18×18×12 ins in each sec 5½ ft dist. and raised mound of earth 2 ft high 4½ ft base alongside.

Land high rolling
Soil sandy 3rd rate

R 54 W. Continued

East on a random line bet Secs 24 and 25
Va 15° E

40.00 Set temporary 1/4 Sec Cor

79.82 Intersect E. boundary of Tp at the Cor to Secs 19 24 25 and 30 which is a mound of earth 2 ft high 4½ ft base and pits 18×18×12 ins in each Sec 5½ ft dist In S E a pine stake 2 ft long 2 ins square marked
T 25 N S 19 on N.E.
R 53 W S 30 on S E
R 54 W S 25 on S W and
S 24 on N W faces, with 2 notches on S and 4 notches on N faces

Thence I run
W. on a true line bet Secs 24 and 25 with same Va

39.91 Set sandstone 13×9×7 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 Cor on N face dug pits 18×18×12 ins E and W of stone 5½ ft dist. and raised a mound of earth 1½ ft high 3½ ft base alongside

79.82 Cor to secs 23 24 25 and 26
Land rolling Soil sandy 3rd rate

Subdivisions T. 25 N.

North bet Secs 23 and 24
Va 15° E

23.00 Foot of sand ridge enter rolling prairie
40.00 Set sandstone 13 x 8 x 7 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 Cor on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00 Set sandstone 16 x 10 x 5 ins 12 ins in the ground for Cor to Secs 13 14 23 and 24, marked with 3 notches on S and 1 notch on E faces, dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling
Soil sandy 2nd rate

R. 54 W. Continued

East on a random line bet Secs 13 and 24
Va 15° E

40.00 Set temporary 1/4 Sec Cor.
80.42 Intersected E boundary of Tp. 33 lks N of the Cor to Secs 13 18 19 and 24 which is a mound of earth 2 ft high 4 1/2 ft base and pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist. In S.E. pit a stake 2 ft long 2 ins square marked
T 25 N S 18 on N.E.
R 53 W S 19 on S E
R 54 W S 24 on S W. and
S 13 on N W. faces with 3 notches on S and N edges
Thence I run
N 89° 46' W on a true line bet Secs 13 and 24 with the same Va
40.21 Set sandstone 15 x 10 x 8 ins 10 ins in the ground for 1/4 sec Cor marked 1/4 Cor on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.42 Cor to Secs 13 14 23 and 24
Land rolling Soil sandy 2nd rate

Subdivisions T 25 N

North bet Secs 13 and 14
Va 15° E

40.00 Set sandstone 16 x 7 x 5 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 Cor on W face dug pits 18 x 18 x 12 ins N and S. of stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set sandstone 18 x 10 x 8 ins 14 ins in the ground for Cor to Secs 11 12 13 and 14 marked with 4 notches on the S and 1 notch on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside

Land rolling

Soil sandy 2nd rate.

R. 54 W. Continued

East on a random line bet Secs 12 and 13
Va 15° E

40.00 Set temporary 1/4 Sec Cor

80.54 Intersected E boundary of Tp 35 Lks N of the Cor to Sec 7 12 13 and 18, which is a mound of earth 2 ft high 4 1/2 ft base, and pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. In S.E. pit a stake 2 ft long 2 ins square marked
T 25 N S 7 on N.E.
R 53 W S 18 on S.E.
R 54 W S 13 on S.W. and
S 12 on N.W. faces with 4 notches on the S and 2 notches on the N edges
Thence I run
N. 89° 45' W on a true line bet Secs 12 and 13 with the same Va

40.27 Set sandstone 14 x 6 x 6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 Cor on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.54 Cor to Secs 11 12 13 and 14

Land rolling Soil Sandy 2nd rate

Subdivisions T. 25 N

North bet Secs 11 and 12
Va 15° E

40.00 Set sandstone 15x10x7 ins 11 ins in the ground for 1/4 Sec. Cor. marked 1/4 on W face dug pits 18x18x12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

58.00 Ascend sand hill 60 ft high bears E and W

70.00 Foot of sand hill bears S E and S W

enter rolling prairie

80.00 Set sandstone 20x7x4 ins 15 ins in the ground for Cor to Secs 1, 2, 11 and 12 marked with 5 notches on the S and 1 notch on E faces dug pits 18x18x12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside

Land rolling

Soil sandy 2nd and 3rd rate

R 54 W. Continued

East on a random line bet Secs 1 and 12
Va 15° E

40.00 Set temporary 1/4 Sec Cor

79.84 Intersected E boundary of Tp. 36 lks N of the Cor to Secs 1, 6, 7 and 12 which is a mound of earth 2 ft high 4 1/2 ft base and pits 18x18x12 ins in each sec 5 1/2 ft dist. In S.E. pit a stake 2 ft long 2 ins square marked
T 25 N S 6 on N E
R 53 W S 7 on S E
R 54 W S 12 on S W and
S 1 on N.W. faces with 5 notches on S and 1 notch on N face

Thence I run
N 89° 45' W on a true line bet Sec 1 and 12 with the same Va

39.92 Set sandstone 16x10x5 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 Cor on N face, dug pits 18x18x12 ins E and W of stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 base alongside

79.84 Cor to Secs 1, 2, 11 and 12. Land rolling, Soil 2nd rate

Subdivisions T 25 N

North on a random line bet Secs 1 and 2
Va 15° E

25.00 Cross main dry fork of Snake Creek
course E and W
40.00 Set temporary 1/4 Sec Cor
79.84 Intersect N boundary of Tp ~~54~~ 63 lks
E of Cor to Secs 1.2. 35 and 36
which is a mound of earth 2 ft
high 4½ ft base, and pits 18x18
x12 ins in each Sec 5½ ft dist
In S.E. pit a stake 2 ft long 2
ins square marked
T. 26 N S 36 on N.E.
R 53 W S 1 on S E
R 54 W S 2 on S W and
S 35 on N W faces with 1 notch on E and 5 notches on W faces
Thence I run
S 0° 27' E on a true line bet Secs
1 and 2 with the same Va.
39.84 Set sandstone 18x8x4 ins 13 ins
in the ground for 1/4 Sec Cor
marked 1/4 on W. face
dug pits 18x18x12 ins N and S
of stone 5½ ft dist. and

R 54 W Continued

raised a mound of earth
1½ ft high 3½ base alongside
79.84 Cor to Secs 1. 2. 11. and 12.
Land rolling
Soil sandy 2nd rate

May 18th 1883

Subdivisions T 25 N

From the standard Cor to secs 34 and 35 on S boundary of the Tp which is a mound of earth 2 ft high 4½ ft base and pits 18 x 24 x 12 ins N. E and W of mound 5½ ft dist. In E pit a cedar post 2 ft long 2 ins square marked
R 54 W. S. 35 on E
S.C. on S
S 34 on W
T 25 on N faces with 2 notches on E and 4 notches on W faces
I run
North bet Secs 34 and 35
Va 15° E
9.00 Foot of ridge enter Valley bears E & W
40.00 Set sandstone 14 x 7 x 7 ins 10 ins in the ground for ¼ Sec Cor marked ¼ Cor. dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base

R. 54 W. Continued

alongside
60.20 Old road course S.E. and N.
62.00 Ascend sandridge bears N.W and S.E
80.00 Set sandstone 16 x 8 x 5 ins 12 ins in the ground for Cor to Secs 26. 27. 34 and 35 marked with 1 notch on the S and 2 notches on E faces dug pits 18 x 18 x 12 ins in each Sec. 5½ ft dist. and raised a mound of earth 2 ft high 4½ ft base alongside
Land level and rolling
Soil sandy 2nd and 3rd rate

Subdivision T 25 N

East on a random line bet Secs 26 and 35
Va 15° E

37.00 Foot of sandy ridge bears N.W. and S.E. enter Valley
40.00 Set temporary 1/4 Sec Cor
59.00 Ascend sandy ridge course N.W. and S.E.
79.78 Intersect N and S line 23 chs N of the Cor to Secs 25 26 35 and 36
Thence I run
N. 89° 50' W. on a true line bet Secs 26 and 35 with the same Va.
39.89 Set sand stone 13 x 7 x 6 ins 9 ins in the ground for 1/4 sec Cor marked 1/4 Cor on N face, dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.78 Cor to Secs 26, 27, 34 and 35
Land rolling and level
Soil 2nd and 3rd rate

R 54 W Continued

North bet Secs 26 and 27
Va 15° E

29.00 Foot of sand ridge bears E and S W
Across Valley course E and W
40.00 Set sandstone 17 x 10 x 3 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on W face, dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base alongside
41.00 Ascend sand ridge 50 ft high course E and W.
80.00 Set sandstone 17 x 9 x 4 ins 13 ins in the ground for Cor to Secs 22, 23, 26 and 27 with 2 notches on S and E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level and rolling
Soil 2nd and 3rd rate

Subdivision T 25 N

East on a random line bet Secs 23 and 26
Va 15° E

36.00 Foot of ridge course N.W. and S.
Across valley course N.W. and S
40.00 Set temporary 1/4 Sec Cor
63.00 Ascend ridge 40 ft high course N.E. and S.W.
79.96 Intersect W and S line 32 lks N of the
Cor to Secs 23 24 25 and 26
Thence I run
N. 89° 46' W. on a true line bet secs
23 and 26 with the same Va
39.98 Set sandstone 13 x 9 x 6 ins 9 ins in
the ground for 1/4 Sec Cor marked
1/4 on N face dug pits 18 x 18 x 12 ins
E and W of stone 5 1/2 ft dist. and
raised a mound of earth 1 1/2 ft
high 3 1/2 ft base alongside
79.96 Cor to Secs 22. 23. 26 and 27
Land rolling and level
Soil sandy 2nd and 3rd rate

R 54 W. Continued

North bet Secs 22 and 23
Va 15° E

23.00 Foot of sand ridge course W and S.E.
Cover rolling prairie
40.00 Set sandstone 11 x 7 x 7 ins 8 ins in
the ground for 1/4 sec Cor marked
1/4 on W face dug pits 18 x 18 x 12 ins
N and S of stone 5 1/2 ft dist. and
raised a mound of earth 1 1/2 ft high
3 1/2 ft base alongside
80.00 Set sandstone 16 x 9 x 4 ins 12 ins
in the ground for Cor to Secs 14
15 22 and 23 with 3 notches on S
and 2 notches on E faces. dug pits
18 x 18 x 12 ins in each Sec 5 1/2 ft dist
and raised a mound of earth 2 ft
high 4 1/2 ft base alongside
Land level and rolling
Soil sandy 2nd and 3rd rate

Subdivision T. 25 N

East on a random line bet Secs 14 and 23
Va 15° E
Over rolling prairie
40.00 Set temporary 1/4 Sec Cor
80.04 Intersected N and S line 10 lks N of the Cor to Secs 13. 14. 23 and 24
Thence I run
N 89° 56' W on a true line bet Secs 14 and 23 with the same Va
40.02 Set sandstone 14 x 9 x 6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face, dug pits 18 x 18 x 12 ins E and west of Stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side
80.04 Cor to Secs 14. 15. 22 and 23
Land rolling
Soil Sandy 2nd rate

I carefully examined the adjustment of my Solar Compass to day particularly the Latitude and reversing apperatus and found them correct.

R. 54 W. Continued

North bet Secs 14 and 15
Va 15° E
40.00 Set sandstone 15 x 10 x 7 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side
80.00 Set sandstone 17 x 8 x 5 ins 12 ins in the ground for Cor to Secs 10 11. 14 and 15. marked with 4 notches on the S and 2 notches on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side
Land rolling
Soil Sandy 2nd rate

Subdivisions T 25 N

East on a random line bet Secs 11 and 14
Va 15° E

40.00 Set temporary 1/4 Sec Cor
79.64 Intersected N and S. line 8 lks S of the Cor to Secs 11. 12. 13 and 14
Thence I run
S 89° 57' W on a true line bet Secs 11 and 14 with the same Va.
39.82 Set sandstone 16 x 8 x 4 ins 12 ins in the ground for 1/4 Sec cor marked 1/4 on N face, dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 dist. and raised mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.64 Cor to Secs 10 11. 14 and 15
Land rolling
Soil sandy 2nd rate

R 54 W Continued

North bet Secs 10 and 11
Va 15° E

40.00 Set sandstone 14 x 10 x 6 ins 10 ins in the ground for 1/4 Sec Cor Marked 1/4 on W face. dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist. and raised mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00 Set Sandstone 15 x 9 x 6 ins 11 ins in the ground for Cor to Secs 2. 3. 10 and 11, marked with 5 notches on the S and 2 notches on E faces, dug pits 18 x 18 x 12 ins in each Sec. 5 1/2 ft dist. and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling
Soil Sandy 2nd rate

Subdivisions T. 25 N

East on a random line bet Secs 2 and 11
Va 15° E

40.00 Set temporary 1/4 Sec Cor
80.20 Intersected N and S. line 28 lks
N of the Cor to Secs 1, 2, 11 and 12
Thence I run
N 89° 48' W on a true line bet
Secs 2 and 11 with the same Va.
40.10 Set sandstone 14 x 7 x 6 ins 10 ins
in the ground for 1/4 Sec Cor
marked 1/4 on N face, dug pits
18 x 18 x 12 ins E and W of stone
5 1/2 ft dist. and raised a mound
of earth 1 1/2 ft high 3 1/2 ft base
alongside
80.20 Cor to Secs 2, 3, 10 and 11
Land rolling
Soil sandy 2nd rate

R 54 W Continued

North on a random line bet Secs 2 and 3
Va 15° E

27.00 Cross Main Div fork of Snake Creek Course E.
40.00 Set temporary 1/4 Sec Cor
80.20 Intersect N boundary of Tp. 33 lks
E of the Cor to Secs 2, 3, 34 and 35
which is a mound of earth 2 ft high
4 1/2 ft base, and pits 18 x 18 x 12 ins in
each Sec 5 1/2 ft dist. In S.E. pit is a
stake 2 ft long 2 ins square marked
T 26 N S 35 on N.E.
R 54 W S 2 on S.E.
T 25 N. S 3 on S W and
S 34 on N W faces with 2 notches
on E and 4 notches on W edges
Thence I run
S 0° 14' E on true line bet Secs 2 and 3
with the same Va
40.20 Set sandstone 14 x 6 x 6 ins 10 ins
in the ground for 1/4 Sec Cor
marked 1/4 on W face, dug pits
18 x 18 x 12 ins N and S of stone
5 1/2 ft dist. and raised a

a mound of earth 1½ ft high
3½ ft base alongside
80.20 Cor to Secs 2, 3, 10 and 11
Land rolling
Soil sandy 2nd rate

May 19th 1883

From the standard Cor. to Secs 33 and 34 on the S. boundary of the Tp which is a mound of earth 2 ft high 4½ ft base and pits 18 x 24 x 12 ins N. E. and W of mound 5½ ft dist In E pit a cedar post 2 ft long 2½ x 3 ins marked
R 54 W S 34 on E
S C on S
S 33 on W
T 25 on N faces with 3 notches on E and W faces
I run
North bet Secs 33 and 34
Var 15° E
34.40 Old road course N.E. and S W
40.00 Set sandstone 16 x 8 x 5 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised mound of earth 1½ ft high 3½ ft base alongside
47.00 Ascend sand ridge 70 ft high course N. E. and S.W.

80,00 Set sandstone 20 × 7 × 4 ins 15 ins in the ground for Cor to Secs 27. 28. 33 and 34 marked with 1 notch on S and 3 notches on E faces dug pits 18 × 18 × 12 ins in each sec 5½ ft dist. raised mound of earth 2 ft high 4½ ft base alongside.
Land level and rolling
Soil 2nd and 3rd rate

East on a random line bet Secs 27 and 34
Va 15° E
40,00 Set temporary ¼ Sec Cor
43.00 Foot of ridge bears N.W and S
Thence Valley course N and S
65,00 Ascend ridge bears N.E. and S.W
80,10 Intersected N and S line 9 lks N of the Cor to Secs 26. 27. 34 and 35
Thence I run
N 89° 56′ W on a true line bet Secs 27 and 34 with the same Va.
40,05 Set sandstone 14 × 8 × 5 ins 10 ins in the ground for ¼ Sec Cor marked ¼ on N face, dug pits 18 × 18 × 12 ins E and W of stone and raised a mound of earth 1½ ft high 3¼ ft base alongside
80,10 Cor to Secs 27. 28. 33 and 34
Land rolling and level
Soil 2nd and 3rd rate

Subdivisions T 25 N

North bet Secs 27 and 28
Va 15° E

40.00 Set sandstone 16 x 7 x 6 ins 12 ins in the ground for 1/4 Sec Cor Marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

64.00 Foot of ridge bears N W and S. E.
Over rolling prairie

80.00 Set sandstone 18 x 9 x 5 ins 13 ins in the ground for Cor to secs 21. 22. 27 and 28 marked with 2 notches on the S and 3 notches on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling
Soil Sandy 3rd rate

R 54 W Continued

East on a random line bet Secs. 22 and 27
Va 15° E

40.00 Set temporary 1/4 Sec Cor
48.00 Ascend ridge 60 ft high bears N and S
80.24 Intersect N and S line 13.216 S of the Cor to Secs 22. 23. 26 and 27
Thence I run
S 89° 53' W. on a true line bet secs 22 and 27 with the same Va
40.12 Set sand stone 14 x 8 x 7 ins 10 ins in the ground for 1/4 Sec Cor Marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist. and raised mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.24 Cor to 21. 22. 27 and 28
Land rolling
Soil Sandy 2nd and 3rd rate

North bet secs 21 and 22
Va 15° E

40.00 Set sand stone 18 x 7 x 5 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 Cor on W face, dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 4 1/2 ft base alongside

80.00 Set sand stone 20 x 10 x 6 ins 15 ins in the ground for Cor to secs. 15 16 21 and 22 marked with 3 notches on S and E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling
Soil sandy 2nd rate

East on a random line bet Secs 15 and 22
Va 15° E

40.00 Set temporary 1/4 Sec Cor

80.00 Intersected N and S. line 23 lks S of the Cor to Secs 14. 15 22 and 23
Thence I run
S 89° 50' W on a true line bet secs 15 and 22 with the same Va

40.00 Set Sandstone 16 x 9 x 5 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 4 1/2 ft base alongside

80.00 Cor to Secs 15. 16. 21 and 22
Land rolling
Soil sandy 2nd rate

North bet Secs 15 and 16
Va 15° E
over rolling prairie
40.00 Set sand stone 13 x 7 x 5 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on W face, dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist, and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00 Set sandstone 17 x 10 x 4 ins 13 ins in the ground for Cor to secs 9. 10. 15 and 16 marked with 4 notches on S and 3 notches on E faces, dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling
Soil sandy 2nd rate

East on a random line bet Secs 10 and 15
Va 15° E
40.00 Set temporary 1/4 Sec Cor
79.84 Intersected N and S. line 11 chs N of the Cor to Secs 10. 11. 14 and 15
Thence I run
N 89° 55' W on a true line bet Secs 10 and 15 with the same Va
39.92 Set sandstone 15 x 9 x 6 in 11 ins in the ground for 1/4 Sec Cor. marked 1/4 on N face, dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.84 Cor to Secs 9. 10 15 and 16
Land rolling
Soil sandy 2nd rate

I carefully examined the adjustment of my Solar Compass to day particularly the Latitude and reversing apparatus and found them to be Correct

Subdivisions T. 25 N

North bet secs 9 and 10
Va 15° E

40.00 Set sandstone 14 x 11 x 4 ins 10 ins in the ground for 1/4 sec Cor marked 1/4 on N. face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set sandstone 19 x 9 x 6 ins 14 ins in the ground for Cor to Secs 3. 4. 9 and 10 marked with 5 notches on S and 3 notches on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling
Soil sandy 2nd rate

R 54 W Continued

East on a random line bet Secs 3 and 10
Va 15° E.

40.00 Set temporary 1/4 Sec. Cor.

80.14 Intersected N and S line 9 chs S of the Cor to Secs 2. 3. 10 and 11
Thence I run
S 89° 56' W on a true line bet Secs 3 and 10 with the same Va

40.07 Set sandstone 16 x 6 x 6 in 12 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.14 Cor to Secs 3. 4. 9 and 10
Land rolling
Soil sandy 2nd rate

Subdivisions T. 25 N

	North on a random line bet Secs 3 and 4 Va 15° E
40.00	Set temporary 1/4 Sec Cor
53.00	Min and dry fork of Snake Creek course S.E.
79.64	Intersected N boundary of the Tp. 18 lks W of the Cor to Secs 3. 4. 33 and 34, which is a mound of earth 2 ft high 4½ ft base and pits 18 x 18 x 12 ins in each Sec 5½ ft dist. In S.E. pit a cedar post 2 ft long 3 ins square marked T 26 N S 34 on N E R 54 W S 3 on S.E. T 25 N S 4 on S W and S 33 on N W faces with 3 notches on the E and W edges Thence I run S 0° 8' W on a true line bet Secs 3 and 4 with the same Va
39.64	Set sandstone 16 x 9 x 4 ins 12 ins in the ground for 1/4

R 54 W Continued

	Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
79.64	Cor to Secs 34. 9 and 10
	Land rolling
	Soil sandy 2nd rate

May 28th 1883

Subdivisions T 25 N

From the standard Cor to Secs 32 and 33 on the S. boundary of the Tp. which is a mound of earth 2 ft high 4 1/2 ft base and pits 18 x 24 x 12 ins N. E. and W of mound 5 1/2 ft dist. In E pit a cedar post 2 ft long 2 ins square marked
R 54 W S 33 on E
S.C. on S
S 32 W
T 25 on N faces with 4 notches on E and 2 notches on W faces
I run
North bet Secs 32 and 33
Va 15° E

Through valley bears N and S
40.00 Set sand stone 17 x 8 x 6 ins 12 ins in the ground for 1/4 sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high

R 54 W. Continued

3 1/2 ft base alongside
70.00 Ascend sand ridge 60 ft high bears N. E. and S. W.
80.00 Set sand stone 21 x 9 x 4 ins 16 ins in the ground for Cor to Secs 28. 29. 32 & 33 marked with 1 notch on S and 4 notches on E faces, dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land Level and rolling
Soil Sandy 2nd and 3rd rate

Subdivisions T 25 N

	East on a random line bet Secs 28 and 33 Va 15° E
11.00	Foot of sand ridge bears N and S W
23.00	Drain bears N W and S.W.
31.00	Ascend sand ridge 50 ft high bears N W and S.E.
40.00	Set temporary 1/4 Sec Cor
79.86	Intersected N and S line 23 chs S of the Cor to Secs ~~21. 22.~~ 27 ~~and~~ 28 33 & 34. Thence I run S 89° 50' W on a true line bet secs 28 and 33 with same Va
39.93	Set sandstone 14 x 11 x 3 1/2 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.86	Cor to Secs 28, 29, 32 and 33 Land rolling Soil sandy 3rd rate

R 54 W Continued

	North bet Secs 28 and 29 Va 15° E
22.00	Foot of sand ridge bears N W and S E
35.00	Drain bears N. W. and S. E.
40.00	Set sand stone 14 x 9 x 5 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
57.00	Ascend sand ridge bears N. W. and S. E.
80.00	Set sand stone 18 x 8 x 4 ins 13 ins in the ground for Cor to Secs 20 21. 28 and 29 marked with 2 notches on S and 4 notches on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside Land rolling Soil sandy 3rd rate

Subdivisions T. 25 N

East on a random line bet. Secs 21 and 28
Va 15° E

Over sandy ridges

40.00 Set temporary 1/4 Sec Cor

71.00 Foot of ridge bears N W and S. E.

80.10 Intersect N and S line 6 chs N of the Cor to Secs 21. 22. 27 and 28

Thence I run
N 89° 57' W on a true line bet Secs 21 and 28 with same Va

40.05 Set sandstone 15 x 10 x 4 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.10 Cor to Secs 20. 21. 28 and 29

Land rolling

Soil 3rd rate

R 54 W Continued

North bet Secs 20 and 21
Va 15° E

40.00 Set sandstone 17 x 12 x 3 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S. of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

52.00 Foot of sand ridge bears S. W. and S. E.

Over rolling prairie

80.00 Set sandstone 19 x 7 x 4 ins 14 ins in the ground for Cor to Secs 17. 16. 20 and 21. marked with 3 Notches on S and 4 Notches on E face, dug pits 18 x 18 x 12 ins in each Sec. 5 1/2 ft dist. and raised a mound of earth 2 ft high 4 1/2 base alongside

Land rolling and level

Soil Sandy 2nd and 3rd rate

Subdivisions T. 25 N

East on a random line bet Secs 16 and 21
Va 15° E

40.00 Set temporary 1/4 Sec Cor
79.74 Intersect N and S line 36 lks S of the Cor to Secs 15. 16. 21 and 22
Thence I run
S 89° 45' W. on a true line bet Secs 16 and 21 with the same Va
39.87 Set sandstone 16 x 7 x 6 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist, and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.74 Cor to Secs 16. 17. 20 and 21
Land rolling
Soil sandy 2nd rate

R 54 W Continued

North bet Secs 16 and 17
Va 15° E

40.00 Set sandstone 13 x 12 x 3 1/2 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on N. face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00 Set sandstone 18 x 8 x 4 ins 13 ins in the ground for Cor to Secs 8. 9. 16 and 17. marked with 4 notches on S and E Faces. dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling
Soil sandy 2nd rate

Subdivisions T. 25 N

Each on a random line bet Secs 9 and 16
Va 15° E

40.00 Set temporary 1/4 Sec Cor
79.94 Intersect N and S line 9 lks N of the Cor to Secs 9.10 15 and 16
Thence I run
N 89° 56' W on a true line bet Secs 9 and 16 with the same Va
39.97 Set sand stone 20 x 7 x 5 ins 15 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W. of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.94 Cor to Secs 8. 9. 17 and 16
Land rolling
Soil sandy 2nd rate

R. 54 W Continued

North bet Sec 8 and 9
Va 15° E

40.00 Set sandstone 15 x 13 x 3 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00 Set sandstone 16 x 8 x 5 ins 12 ins in the ground for Cor to Secs 4. 5. 8 and 9 marked with 5 notches on the S and 4 notches E faces, dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 base alongside
Land rolling
Soil sandy 2nd rate

Subdivisions T 25 N

East on a random line bet Secs 4 and 9
Va 15° E

40.00 Set temporary 1/4 Sec Cor
80.00 Intersect N and S line 16 lks N of the Cor to Secs 3, 4, 9 and 10
Thence I run
N 89° 53' W on a true line bet Secs 4 and 9 with the same Va
40.00 Set sand stone 19 x 9 x 4 ins 14 ins in the ground for 1/4 Sec Cor. marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist, and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00 Cor to Secs 4, 5, 8 and 9
Land rolling
Soil sandy 2nd rate

R 54 W Continued

North on a random line bet Secs 4 and 5
Va 15° E

40.00 Set temporary 1/4 Sec Cor
52.00 Main and dry fork of Snake Creek
Course E
80.36 Intersect N boundary of the Tp at the Cor to Secs 4, 5, 32 and 33 which is a mound of earth 2 ft high 4 1/2 ft base and pits 18 x 18 x 12 ins in each Sec In S.E. pit a cedar post 2 ft long 2 ins square marked
T 26 N S 33 on N E
R 54 W S 4 on S E
T. 25 N S 5 on S W and
S 32 on N W faces with 4 notches on E and 2 notches on W edges
Thence I run
S on a true line bet Secs 4 and 5 with the same Va
40.36 Set sandstone 15 x 6 x 6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug

pits 18 x 18 x 12 ins N and S of stone 5½ ft dist, and raised a mound of earth 1½ ft high 3½ ft base alongside

80.36 Cor to Secs 4, 5, 8 and 9

Land rolling

Soil sandy 2nd rate

May 21st 1883

From the standard Cor to Secs 31 and 32 on the S boundary of the Tp which is a sand stone projecting 8 ins above the ground marked S C on the S face with 5 notches on the E and 1 notch on W edge and pits 18 x 24 x 12 ins N.E. and W of stone 5½ ft dist. a mound of earth 2 ft high 4½ ft base along side of stone

S run

North bet Secs 31 and 32

Va 15° E

Over rolling sand ridges 50 ft high

10.00 bearing N W and S E. depression of 30 ft bet. ridges bears N W and S.E.

40.00 Set sand stone 18 x 10 x 3 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on W face, dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist. and raised a mound of earth 1½ ft high 3½ ft base alongside

48.00	Foot of ridge bears N.W. and S.E
57.00	Drain course S.E
65.00	ascend ridge 50 ft high bears N.W and S.E
80.00	Set sandstone 15 x 9 x 4 ins 10 ins in the ground for Cor to Secs 29. 30 31 and 32 marked with 1 notch on the S and 5 notches on E edges. dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside
	Land rolling
	Soil sandy 3rd rate

	East on a random line bet Secs 29 and 32 Va 15° E
13.00	Foot of ridge bears N.W. and S.E.
20.00	Drain course S.E.
31.00	Ascend ridge 50 ft high bears N.W and S.E
40.00	Set temporary ¼ Sec Cor
80.16	Intersect N and S line 18 lks N of the Cor to Secs 28. 29. 32 and 33
	Thence I run
	N 89° 52' W on a true line bet Secs 29 and 32 with the same Va.
40.08	Set sandstone 16 x 6 x 6 ins 12 ins in the ground for ¼ Sec Cor marked ¼ on N face dug pits 18 x 18 x 12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
80.16	Cor to Secs 29, 30, 31 and 32
	Land rolling
	Soil sandy 3rd rate

Subdivisions T. 25 N

	West on a random line bet Secs 30 and 31 Va 15° E
	over rolling land
40,00	Set temporary 1/4 Sec Cor
64,00	Drain Course S E 15 ft deep wide banks
68 00	enter rolling land
80,50	Intersect west boundary of Tp 23 lks S of the Cor to secs 25.30 31 and 36, which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist In S.E. pit is a post 2 ft long 2 ins square marked
	T 25 N S 30 on N E
	R 54 W S 31 on S E
	R 55 W S 36 on S W
	S 25 on N. W. faces with 5 notches on N and 1 notch on S edges
	Thence I run
	S 89° 50' E on a true line bet Secs 30 and 31 with same Va
40,50	Set sandstone 18 x 7 x 5 1/2 ins

R 54 W. Continued

	13 ins in the ground for 1/4 Sec Cor marked 1/4 Cor on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80,50	Cor to Secs 29. 30. 31 and 32
	Land rolling
	Soil Sandy 3rd rate

Subdivision T 25 N

North bet Secs 29 and 30
Va 15° E

24.00 Foot of sand ridge bears NW and SE
Over rolling prairie

40.00 Set sand stone 15 X 8 X 5 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 Cor on W face dug pits 18 X 18 X 12 ins N and S of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base alongside

57.00 Ascend sand ridge 50 ft high bears NW and SE

80.00 Set sandstone 19 X 6 X 4 1/2 ins 14 ins in the ground for Cor to Secs 19, 20, 29 and 30 marked with 2 notches on S and 5 notches on E faces dug pits 18 X 18 X 12 ins in each sec 5 1/2 ft dist and raised mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling
Soil sandy 3rd rate

R 54 W Continued

East on a random line bet Secs 20 and 29
Va 15° E
Over sand ridges

40.00 Set temporary 1/4 Sec Cor.

80.44 Intersect N and S line 26 N of the Cor to Secs 20, 21, 28 and 29
Thence S run
N 89° 49' W on a true line bet secs 20 and 29 with same Va

40.22 Set sandstone 20 X 8 X 4 ins 15 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 X 18 X 12 ins E and W of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.44 Cor to Secs 19, 20, 29 and 30
Land rolling
Soil sandy 3rd rate

Subdivisions T 25 N

	West on a random line bet Secs 19 and 30 Va 15° E
9.00	Foot of sand ridge bears N.E. and S E over rolling prairie
40.00	Set Temporary 1/4 Sec Cor
80.62	Intersect W boundary of Tp. at Cor to Secs 19. 24 25 and 30. which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. In S.E pit a post 2 ft long 2 ins square marked T 25 N. S. 19 on N E R 54 W S 30 on S E R 55 W S 25 on S W S 24 on N W faces with 2 notches on S and 4 notches on N edges Thence I run E. on a true line bet Secs 19 and 30 with true Va.
40.62	Set sand stone 16 x 12 x 3 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits

R 54 W Continued

	18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.62	Cor to Secs 19. 20. 29 and 30 Land rolling Soil sandy 2nd and 3rd rate
	I carefully examined the adjustments of my Solar Compass to day particularly the Latitude and reversing apperatus and found them to be correct

Subdivision T. 25 N

North bet Secs 19 and 20
Va 15° E

15,00 Foot of sandridge bears N E and S W over rolling prairie

40,00 Set sandstone 14 x 10 x 5 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80,00 Set Sandstone 15 x 10 x 4 ins 10 ins in the ground for Cor to Secs 17, 18, 19 and 20 marked with 3 notches on S and 5 notches on E faces dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling
Soil 2nd and 3rd rate

R 54 W Continued

East on a random line bet Secs 17 and 20
Va 15° E

40,00 Set temporary 1/4 Sec Cor

80,16 Intersect N and S line 31 lks N of the Cor to Secs 16, 17, 20 and 21
Thence I run
N 89° 47' W on a true line bet secs 17 and 20 with same Va

40,08 Set sand stone 17 x 11 x 4 1/2 ins 12 ins in the ground for 1/4 sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80,16 Cor to Secs 17, 18, 19 and 20
Land rolling
Soil sandy 2nd rate

West on a random line bet Secs 18 and 19
Va 15° E

40,00 Set temporary 1/4 Sec Cor
81,40 Intersect W boundary of Tp. 17 chs
S of the Cor to Secs 18, 19, 13 and 24
which is a mound of earth 2 ft
high 4 1/2 base with pits 18 x 18 x 12
ins in each Sec 5 1/2 ft dist. In
S.E. pit a cedar post 2 ft long
2 ins square marked
T 25 N S 18 on N.E.
R 54 W S 19 on S.E.
R 55 W S 24 on S W and
S. 13 on N.W. faces with 3 notches
on W and S edges
Thence S run
S 89° 53' E on a true line bet Secs
18 and 19 with same Va
41,40 Set sandstone 16 x 10 x 4 ins 11
ins in the ground for 1/4 Sec
Cor marked 1/4 on N face dug
pits 18 x 18 x 12 ins E and W
of stone 5 1/2 ft dist and

raised a mound of Earth 1 1/2 ft
high 3 1/2 ft base alongside
81,40 Cor to Secs 17, 18, 19 and 20
Land rolling
Soil sandy 2nd rate

North bet Secs 17 and 18
Va. 15° E

40,00 Set sandstone 17 x 8 x 6 ins 12 ins in
the ground for 1/4 Sec Cor marked 1/4 on W
face dug pits 18 x 18 x 12 ins W and S of stone
5 1/2 ft dist. and raised a mound of earth 1 1/2
ft high 3 1/2 ft base alongside
80,00 Set sandstone 18 x 8 x 6 ins 12 ins
in the ground for Cor to Secs 7, 8, 17
and 18 marked with 4 notches on S and
5 notches on E faces dug pits 18 x 18 x 12
ins in each Sec 5 1/2 ft dist and
raised a mound of earth 2 ft high
4 1/2 ft base alongside
Land rolling
Soil sandy 2nd rate

Subdivisions T. 25 N

East on a random line bet Secs 8 and 17
Va 15° E

40,00 Set temporary 1/4 Sec Cor

79,88 Intersect N and S line 44 lks N of Cor to Secs 8, 9, 16 and 17
Thence I run
N 89° 41' W on a true line bet Secs 8 and 17 with same Va

39,94 Set sandstone 15 x 6 x 6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

79,88 Cor to Secs 7, 8, 17 and 18
Land rolling
Soil sandy 2nd rate

May. 22nd 1883

R 54 W Continued

West on a random line bet Secs 7 and 18
Va 15° E

40,00 Set temporary 1/4 Sec Cor

81,64 Intersect W boundary of Tp. 23 lks S of the Cor to Secs 7, 12, 13 and 18 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. In S.E. pit a cedar post 2 ft long 2 ins square marked
T. 25 N S 7 on the N.E.
R 54 W S 18 on S E
R 55 W S 13 on S W and
S 12 on N W faces with 4 notches on S and 2 notches on N edges
Thence I run
S 89° 50' E on a true line bet secs 7 and 18 with same Va

41,64 Set sandstone 13 x 9 x 7 ins 9 ins in the ground for 1/4 Sec Cor Marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist. and raised mound of earth 1 1/2 ft high 3 1/2 ft base alongside

81,64 Cor to Secs 7, 8, 17 and 18
Land high and rolling Soil Sandy 2nd rate

Subdivisions T. 25 N

North bet secs 7 and 8
Va 15° E

40,00 Set sand stone 16 x 9 x 5 ins 10 ins in the ground for 1/4 sec Cor marked 1/4 on W face dug pits 18x18x12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80,00 Set sandstone 20 x 6 x 5 ins 15 ins in the ground for Cor to secs 5, 6, 7 and 8 marked with 5 notches on the S and 5 notches on E faces dug pits 18x18x12 ins in each sec 5 1/2 ft dist and raised mound of earth 2 ft high 4 1/2 ft base alongside

Land high rolling
Soil sandy 2nd rate

R 54 W Continued

East on a random line bet Secs 5 and 8
Va 15° E

40,00 Set temporary 1/4 Sec Cor

80,16 Intersect N and S line 31 lks N of the Cor to secs 4, 5, 8 and 9
Thence I run
N 89° 47' W on a true line bet secs 5 and 8 with same Va

40,08 Set sandstone 14 x 7 x 6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80,16 Cor to Secs 5, 6, 7 and 8
Land high rolling
Soil sandy 2nd rate

Subdivisions T 25 N

	West on a random line bet Secs 6 and 7 Va 15° E
40.00	Set temporary 1/4 Sec Cor
82.48	Intersect W boundary of Tp. 42 lks N of the Cor to Secs 1.6, 7 and 12 which is a mound of earth 2 ft high 4½ ft base with pits 18x18x12 ins in each sec. In S.E. pit a cedar post 2 ft long 2 ins square marked T 25 N S 6 on N E R 54 W S 7 on S.E R 55 W S 12 on S W and S 1 on N W faces with 5 notches on S and 1 notch on N edges
	Thence I run N 89° 42' E on a true line bet secs 6 and 7 with same Va
42.48	Set sandstone 19x8x6 ins 14 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18x18x12 ins E and W of stone 5½ ft disk, raised mound of earth 1½ ft high 4½ ft base alongside
82.48	Cor to Secs 5.6, 7 and 8 Land high rolling Soil Sandy 2nd rate

R 54 W Continued

	North on a random line bet Secs 5 and 6 Va 15° E
40.00	Set temporary 1/4 Sec Cor
43.00	Main and dry fork of Smutle Creek Course E
80.56	Intersect N boundary of Tp. 36 lks E of the Cor to secs 5.6, 31 and 32 which is a mound of earth 2 ft high 4½ ft base with pits 18x18x12 ins in each sec. 5½ ft disk. In S.E. pit a pine post 2 ft long 2 ins square marked T 26 N S 32 on N E R 54 W S 5 on S E T 25 N S 6 on S W S 31 on N.W. faces with 5 notches on E and 1 notch on W edge
	Thence I run S 0° 15' E on a true line bet secs 5 and 6 with same Va
40.56	Set sandstone 16x8x4 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18x18x12 ins N and S of stone 5½ ft disk raised

mound of earth 1½ ft high 3½ ft base
alongside

80,56 Cor to Secs 5.6. 7 and 8
Land rolling
Soil sandy 2nd rate

General Description
The south half of this township is rough broken land, Soil sandy and third rate. The north half is high rolling prairie Soil sandy and 2nd rate no Water or timber, But water can be obtained within 10 or 12 ft of the surface along the main dry fork of Snake Creek. The whole township is covered with nutritious grass and best adapted for grazing purposes

May. 23rd 1883

Tp 25 N R 54 W

U. S. Surveyor Generals Office
Plattsmouth Nebraska
February 18th 1884

The foregoing field notes of the survey of the subdivisional lines of Township 25 N. Range 54 W of 6th P.M. in Nebraska, executed by George W Fairfield U S Deputy Surveyor under his contract No 13. dated September 14th 1882. during the month of May 1883, having been critically examined, the necessary explanations and corrections made, the said field notes and the survey they describe are hereby approved

D Stephenson
U.S. Surveyor General

Field Notes
of the
Survey of the Subdivision Lines
of
Township No 26 N of Base Line
of
Range No 54 W of the 6th P M
in the
State of Nebraska
as Surveyed by
George W. Fairfield
U. S. Deputy Surveyor
under his contract
No 13
Dated September 14. 1882

Survey Commenced May 23rd 1883
Survey completed May 28th 1883

Observation omitted

Town No 26 Range No 54

6	59	5	44	4	33	3	22	2	11	1
58		57		43		32		21		10
7	56	8	42	9	31	10	20	11	9	12
55		54		41		30		19		8
18	53	17	40	16	29	15	18	14	7	13
52		51		39		28		17		6
19	50	20	38	21	27	22	16	23	5	24
49		48		37		26		15		4
30	47	29	36	28	25	27	14	26	3	25
46½		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Preliminary to commencing this Survey I ran S on a blank line along the E boundary of Sec 36 and at 40,01 chs found the 1/4 Sec Cor and at 79.97 chs found the Cor to
T. 26 N ~~and~~ Ranges 53 and 54 W
Thence I run
W on a blank line along the S boundary of Sec 36 At 39.98 chs found 1/4 Sec Cor and at 80,01 chs found the
Cor to Secs 35 and 36

My Compass will therefore run the same line as the exterior boundaries, and the chaining practically agrees

Survey Commenced May 23 1883
With Burt's Patent Improved Solar compass nearly new and in first rate order made by W. & S. E. Gurley of Troy New York in 1880

Subdivisions T 26 N

I commenced at the cor to Secs 1. 2. 35 and 36 on the S. boundary of T. 26 N R 54 W which is a mound of earth 2 ft high 4½ ft base with pits 18×18×12 ins in each sec 5½ ft dist. In S.E. pit a stake 2 ft long 2 ins square marked
T. 26 N S 36 on N E
R 54 W S 1 on S E
R 54 W S 2 on S W and
S 35 on N.W. faces with one notch on E and five notches on W edges
Thence I run
North bet Secs 35 and 36
Va 15° E
Over rolling prairie

40.00 Set sandstone 19×11×4 ins 14 ins in the ground for ¼ Sec cor marked ¼ on W face dug pits 18×18×12 ins N and S of stone 5½ ft dist. and raised a mound of earth 1½ ft high 3½ ft base alongside

R. 54 W. Continued

80.00 Set sandstone 16×9×5 ins 12 ins in the ground for Cor to Secs 25 26 35 and 36 marked with 1 notch on S and E faces dug pits 18×18×12 ins in each sec 5½ ft dist. and raised a mound of earth 2 ft high 4½ ft base alongside
Land rolling
Soil sandy hard surface 2nd rate

Subdivisions T 26 N

East on a random line bet Secs 25 and 36
Va 15° E

8.00 Foot of upland enter Valley 50 ft below top of hills course S.E and N.W.

40.00 Set temporary 1/4 Sec. Cor

80.32 Intersect E boundary of Tp. 24 lks N of Cor to Secs 25. 30. 31 and 36 which is a mound of earth 2 ft high 4½ ft base and pits 18 x 18 x 6½ ins in each Sec 5½ ft dist. In S E pit a stake 2 ft long 2 in square marked
T. 26 N S 30 on N.E.
R 53 W S 31 on S E
R 54 W S 36 " S W and
S 25 on N W faces marked with 1 notch on S and 5 notches on N edges

Thence I run
N 89° 50' W on a true line bet Secs 25 and 36 with same Va

40.16 Set sandstone 16 x 10 x 4 ins 12 ins in the ground for 1/4 Sec Cor

R 54 W Continued

marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

80.32 Cor to Secs 25, 26, 35 and 36
Land mostly level
Soil sandy 2nd rate

North bet secs 25 and 26
Va 15° E

8.00 Foot of upland enter Valley 50 ft below hills course N W and S E

23.00 Ascend upland 50 ft high course N. E. and S. W.

40.00 Set sandstone 15 x 7 x 5½ ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

64.00 Foot of upland enter valley 50 ft below hills course N. W. and S E

Subdivision T. 26 N

80,00 Set sandstone 18 x 11 x 4 ins 13 ins in the ground for Cor to Secs 23 24 25 and 26 marked with 2 notches on S and 1 notch on E faces dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside
Land level and rolling
Soil sandy 2nd rate

East on a random line bet Secs 24 and 25
Va 15° E

22,00 Grassy drain 200 lks wide 12 ft deep course S.E.
40,00 Set temporary ¼ Sec Cor
60,00 Ascend ridge 50 ft high bears N W and S E
80,34 Intersect E boundary of Tp 26 lds N of the Cor to Secs 19. 24. 25 and 30 which is a mound of earth 2 ft high 4½ base with pits 18 x 18 x 12 ins 5½ ft dist. In S E pit a stake 2 ft long 2 ins square marked

R 54 W Continued

T 26 N S 19 on N E
R 53 W S 30 on S E
R 54 W S 25 on S W and
S 24 on N W faces with 2 notches on S and 4 notches on N edges
Thence I run
N 89° 49' W on a true line bet Secs 24 and 25 with same Va

40,17 Set sandstone 14 x 9 x 5 ins 10 ins in the ground for ¼ Sec Cor marked ¼ on N face dug pits 18 x 18 x 12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
80,34 Cor to Secs 23. 24 25 and 26
Land level and rolling
Soil sandy hard surface 2nd rate

Subdivisions T 26 N

North bet Secs 23 and 24
Va 15° E

Through valley bears N.W. and S.E.

14,00 Swamy drain 200 lks wide 12 ft deep Course S.E.

40,00 Set sandstone 14 x 9 x 5 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80,00 Set sandstone 15 x 10 x 6 ins 13 ins in the ground for Cor to Secs 13, 14, 23 and 24. Marked
~~T 26 N on N.E. and~~
~~R 54 W on S.W. faces~~ with 1 notch on E and 3 ~~notches~~ on S edges
dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level
Soil sandy good 2nd rate

R 54 W Continued

East on a random line bet Secs 13 and 24
Va 15° E

6,00 Ascend upland 40 ft high bears N W and S E

40,00 Set temporary 1/4 Sec Cor

80,24 Intersect E boundary of Tp. 22 lks N of the Cor to Secs 13, 18, 19 and 24, which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. In S.E. pit a pine stake 2 ft long 2 ins square marked
T 26 N S 18 on N E
R 53 W S 19 on S E
R 54 W S 24 on S W and
S 13 on N W faces with 3 notches on N and S edges
Thence I run
N 89° 51' W on a true line bet Secs 13 and 24 with same Va.

40,12 Set sandstone 15 x 9 x 6 in 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist. and raised a mound

of earth 1½ ft high 3½ ft base along side
80.24 Cor to Secs 13. 14, 23 and 24
Land level and rolling
Soil sandy hard surface 2nd rate

North bet Secs 13 and 14
Va 15° E
10.00 Ascend up land 40 ft high bears N W and S E
40.00 Set sandstone 17 x 8 x 6 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ high 3½ ft base alongside
80.00 Set sandstone 16 x 11 x 6 ins 17 ins in the ground for Cor to Secs 11. 12. 13 and 14 marked with 4 Notches on S and 1 ~~notch~~ on E faces dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base along side
Land gently rolling
Soil sandy hard surface 2nd rate

East on a random line bet Secs 12 and 13
Va 15° E
40.00 Set temporary 1/4 Sec Cor
80.18 Intersect E boundary of Tp 36 Lks N of the Cor to Secs 7. 12 13 and 18 which is a mound of earth 2 ft high 4½ ft base with pits 18 x 18 x 12 ins 5½ ft dist In S.E. pit a pine stake 2 ft long 2 ins square marked
T. 26 N S 7 on N E
R 53 W S 18 on S E
R 54 W S 13 on S W and
S 12 on N W faces with 4 notches on S and 2 ~~notches~~ on N edges
Thence I run
N 89° 45' W on a true line bet Secs 12 and 13 with same Va
40.09 Set sandstone 15 x 11 x 4 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

Subdivisions T 26 N

80,18 Cor to Secs 11, 12, 13 and 14
Land gently rolling
Soil sandy hard surface 2nd rate

North bet Secs 11 and 12
Va 15° E
37,00 Foot of upland enters Valley bears S E an W
40,00 Set sandstone 14 x 9 x 5½ ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of Stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
47,00 Drain 50 lks wide 6 ft deep course S E
52,00 Ascend upland bears N W and S E
80,00 Set sandstone 19 x 9 x 7 ins 14 ins in the ground for Cor to Secs 1, 2, 11 and 12 marked with 5 notches on S and 1 ~~notch~~ on E faces, dug pits 18 x 18 x 12 ins in each [redacted] 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside
Land gently rolling
Soil sandy hard surface 2nd rate

R 54 W Continued

East on a random line bet Secs 1 and 12
Va 15° E
40,00 Set temporary 1/4 Sec Cor
80,48 Intersect E boundary of Tp 50 lks N of the Cor to Secs 1, 6, 7 and 12 which is a mound of earth 2 ft high 4½ ft base with pits 18 x 18 x 12 ins in each Sec 5½ ft dist, In S E. pit a pine stake 2 ft long 2 ins square marked
T. 26 N S 6 on N E
R 53 W S 7 on S E
R 54 W S 12 on S W and
S 1 on N W faces with 5 notches on S and 1 ~~notch~~ on N edges
Thence I run
N 89° 39 W on a true line bet secs 1 and 12 with same Va
40,24 Set sandstone 16 x 8 x 5 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits [redacted] 18 x 12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 4½ ft base alongside

Subdivisions T. 26 N

80.48 Cor to Secs 1. 2. 11 and 12
Land rolling
Soil sandy hard surface 2nd rate

#

North on a random line bet Secs 1 and 2
Var 15° E
40.00 Set temporary 1/4 Sec Cor
80.60 Intersect N boundary of Tp 44 L165
E of the Cor to Secs 1. 2. 35 and 36
which is a mound of earth 2 ft high
4 1/2 ft base with pits 18×18×12 ins in
each Sec 5 1/2 ft dist on SE pit a
pine stake 2 ft long 2 ins square
marked
T. 27 N S 36 on NE
R 54 W S 1 on SE
T 26 N S 2 on SW and
S 35 on NW faces with 1 notch on E
and 5 ~~notches~~ on W edge
Thence I run
S 0°19' E on a true line bet
Secs 1 and 2 with same Va

40.60 Set sandstone 18×8×6 ins 13
ins in the ground for 1/4 Sec Cor
marked 1/4 on W face any pits 18×
18×12 ins N and S of stone 5 1/2
ft dist, and raised a mound
of earth 1 1/2 ft high 3 1/2 ft base
alongside
80.60 Cor to Secs 1. 2. 11 and 12
Land rolling
Soil sandy hard surface 2nd rate

#

I carefully examined the
adjustment of my Compass to
day particulary the Latitude
and reversing apperatus
and found them correct

May. 23rd 1883

Subdivisions T 26 N

R 54 W Continued

8 From the Cor to Secs 2, 3, 34 and 35 on the S boundary of T 26 N R 54 W which is a mound of earth 2 ft high 4½ ft base with pits 18×18×12 ins in each Sec 5½ ft dist In S.E. pit a stake 2½ ft long 2 ins square marked

4 T 26 N S 35 on N E

8 R 54 W S 2 on S E

T 25 N S 3 on S W and

S 34 on N W faces with 2 notches on E and 4 notches on W edges

I run

North bet Secs 34 and 35

Var 15° E

Over gently rolling prairie

40,00 Set sandstone 13×7×7 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18×18×12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

80,00 Set sandstone 17×9×5 ins 12 ins in the ground for Cor to Secs 26 27 34 & 35 marked with 1 notch on S and 2 on E faces dug pits 18×18×12 ins in each Sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside

Land gently rolling

Soil sandy hard surface 2nd rate

Subdivisions T 26 N

East on a random line bet Secs 26 and 35
Va 15° E

40.00 Set temporary 1/4 Sec Cor
79.94 Intersect N and S line 11 lks S of the Cor to Secs 25, 26, 35 and 36
Thence I run
S 89° 55' W on a true line bet Secs 26 and 35 with same Va
39.97 Set sandstone 22 x 13 x 5 ins 16 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 4 1/2 ft base alongside
79.94 Cor to Secs 26, 27, 34 and 35
Land gently rolling
Soil sandy hard surface 2nd rate

R 54 W Continued

North bet Secs 26 and 27
Va 15° E

40.00 Set sandstone 18 x 10 x 4 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N and S of ~~stone~~ stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00 Set sand stone 20 x 8 x 6 ins 15 ins in the ground for Cor to secs 22 23 26 and 27 marked with 2 notches on the S and E faces dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land gently rolling
Soil sandy hard surface 2nd rate

Subdivisions T 26 N

East on a random line bet Secs 23 and 26
Va 15° E

40.00 Set temporary 1/4 Sec Cor
59.00 Foot of upland enter valley 50 ft below. bears N.W. and S.E.
79.78 Intersect N and S line at Cor to Secs 23. 24. 25 and 26
Thence S run
W on a true line bet secs 23 and 26 with same Va
39.89 Set sandstone 18 x 6 x 6 ins 14 ins in the ground for 1/4 Sec Cor marked 1/4 on N face, dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.78 Cor to Secs 22, 23, 26 and 27
Land rolling and level
Soil sandy hard surface 2nd rate

R 54 W Continued

North bet secs 22 and 23
Va 15° E

35.00 Foot of upland enter valley 50 ft below hills bears N.W. and S.E.
40.00 Set sandstone 21 x 10 x 3 ins 16 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist, and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
67.00 Grassey drain 200 lks Wide course S E 10 ft deep
73.00 Ascend upland 50 ft high bears N.W. and E
80.00 Set sandstone 24 x 9 x 4 1/2 ins 18 ins in the ground for Cor to secs 14. 15 22 and 23 marked with 3 notches on S and 2 ~~notches~~ on E edges dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling and level
Soil sandy hard surface 2nd rate

Subdivisions T. 26 N

East on a random line bet Secs 14 and 23
Va 15° E

21.00 Foot of upland enter valley 40 ft below hills bears N and S.

34.00 Ascend round hill 20 ft high

40.00 Set temporary 1/4 Sec Cor

52.00 Foot of hill enter Valley bears N W and S E

80.16 Intersect N and S line 33 lks 8 of the Cor to Secs 13, 14, 23 and 24

Thence I run
S 89° 46' W on a true line bet secs 14 and 23 with same Va

40.08 Set sandstone 16 x 10 x 4 ins 12 ins in the ground for 1/4 Sec Cor Marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 4 1/2 ft base alongside

80.16 Cor to Secs 14, 15, 22 and 23

Land rolling and level
Soil sandy hard surface 2nd rate

R 54 W Continued

North bet secs 14 and 15
Va 15° E

23.00 Foot of upland enter Valley 30 ft below hills bears N W and S E

40.00 Set sandstone 14 x 8 x 6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set Sandstone 18 x 8 x 4 ins 13 ins in the ground for Cor to Secs 10, 11, 14 and 15 marked with 4 notches on S and 2 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside

Land gutty rolling and level
Soil sandy hard surface 2nd rate

Subdivisions T. 26 N

East on a random line bet Secs 11 and 14

Va 15° E

Over high Valley

40.00 Set temporary 1/4 Sec Cor

60.00 Ascend upland 30 ft high bears N E and S W

79.92 Intersect N and S line 10 lks N of Cor to Secs 11. 12. 13. and 14

Thence I run

N 89° 56' W on a Tml line bet Secs 11 and 14 with same Va

39.96 Set Sand stone 16 x 6 x 6 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 in E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

79.92 Cor to Secs 10. 11. 14 and 15

Land level and rolling

Soil sand hard surface 2nd rate

R 54 W Continued

North bet Secs 10 and 11

Va 15° E

19.00 Ascend upland 30 ft high bears N E and S W.

40.00 Set sand stone 15 x 12 x 3 ins 10 ins in the ground for 1/4 sec cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

80.00 Set Sandstone 17 x 9 x 6 ins 12 ins in the ground for Cor to Secs 2. 3. 10 and 11. marked with 5 notches on S and 2 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside

Land rolling and level

Soil sandy hard surface 2nd rate

Subdivisions T. 26 N

East on a random line bet Secs 2 and 11
Va 15° E

28.00 Foot of upland enter valley bears N and S
40.00 Set temporary 1/4 Sec Cor
51.00 Drain 10 ft deep course S.E.
57.00 Ascend upland 40 ft high bears N W and S E
79.72 Intersect N and S line 20 lks S of
Cor to Secs 1. 2. 11 and 12
Thence I run
S 89° 51' W on a true line bet
Secs 2 and 11 with same Va
39.86 Set sand stone 19 x 10 x 3 1/2 ins
14 ins in the ground for 1/4 Sec Cor
marked 1/4 on N. face dug pits
18 x 18 x 12 ins E and W of stone
5 1/2 ft dist, and raised a mound
of earth 1 1/2 ft high 3 1/2 ft base alongside
79.72 Cor to Secs 2. 3. 10 and 11
Land rolling and level
Soil sand hard surface 2nd rate

R 54 W Continued

North on a random line bet Secs 2 and 3
Va 15° E

40.00 Set temporary 1/4 Sec Cor
77.00 Foot of upland enter valley 30 ft below
upland, bears N.W. and S.E.
80.38 Intersect N boundary of Tp 24 lks
E of Cor to Secs 2. 3. 34 and 35
which is a mound of earth 2 ft
high 4 1/2 ft base with pits 18 x 18
x 12 ins in each Sec. In S.E. pit a
pine stake 2 ft long 2 ins square
Marked
T 27 N S 35 on N E
R 54 W S 2 on S E
T 26 N. S. 3 on S W and
S 34 on N W with 2 notches on E
and 4 ~~notches~~ on W edges
Thence I run
S 0° 10' E on a true line bet secs
2 and 3 with same Va
40.38 Set sandstone 18 x 11 x 3 ins 13
ins in the ground for 1/4 Sec Cor
marked 1/4 on W. face

dug pits 18 x 18 x 12 ins N and S of stone
5½ ft dist and raised a mound of
earth 1½ ft high 3½ ft base alongside
80.38 Cor to Secs 2. 3. 10 and 11
Land gently rolling
Soil sandy hard surface 2nd rate
*
May 24. 1883

From the Cor to Secs 3. 4. 33 and 34
on the S boundary of ~~R~~ 26 N. R 54 W. which
is a mound of earth 2 ft high 4½
ft base with pits 18 x 18 x 12 ins in
each Sec 5½ ft dist. In S.E. pit
a cedar post 2 ft long 2 ins square
marked
T 26 N S 34 on N E
R 54 W S 3 on S.E
T 25 N S 4 on S W and
S 33 on N.W. faces with 3 notches
on E and W edges
~~Thence~~ I run
North bet Secs 33 and 34
Va 15° E
~~May 24 1883~~

over gently rolling prairie
40.00 Set Sandstone 16 x 11 x 3 ins 12
ins in the ground for ¼ Sec Cor
marked ¼ on W face dug pits
18 x 18 x 12 ins N and S of stone
5½ ft dist and raised a mound
of earth 1½ ft high 3½ ft base
along side
80.00 Set Sandstone 23 x 9 x 4 ins
18 ins in the ground for Cor
to Secs 27. 28. 33 and 34
marked with one notch on the S
and 3 ~~notches~~ on E faces dug
pits 18 x 18 x 12 ins in each Sec
5½ ft dist and raised a mound
of earth 2 ft high 4½ ft base
alongside
Land gently rolling
Soil sandy hard surface 2nd rate
*
I carefully examined the adjustment
of my Solar Compass to day particularly
the latitude and surveying apparatus -
and found them correct

Subdivisions T 26 N

East on a random line bet Secs 27 and 34
Va 15° E

40,00 Set temporary 1/4 Sec Cor
80,12 Intersect N and S line 25 lks N of the Cor to Secs 26, 27, 34 and 35
Thence I run
N 89° 49' W on a true line bet secs 27 and 34 with same Va
40,06 Set Sandstone 13 x 8 x 7 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80,12 Cor to Secs 27, 28, 33 and 34
Land gently rolling
Soil Sandy hard surface 2nd rate

R 54 W Continued

North bet Secs 27 and 28
Va 15° E

40,00 Set sandstone 18 x 10 x 4 1/2 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side
80,00 Set Sandstone 16 x 9 x 4 1/2 ins 12 ins in the ground for Cor to Secs 21, 22, 27 and 28 marked with 2 notches on S and 3 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side
Land gently rolling
Soil Sandy hard surface 2nd rate

Subdivisions T. 26 N

East on a random line bet Secs 22 and 27
Va 15° E

40.00 Set temporary 1/4 Sec Cor
79.80 Intersect N and S line 18 chs N of Cor to Secs 22. 23. 26 and 27
Thence I run
N 89° 52' W on a true line bet Secs 22 and 27 with same Va
39.90 Set sandstone 23 x 8 x 4 ins 17 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.80 Cor to Secs 21. 22. 27 and 28
Land gently rolling
Soil sandy hard surface 2nd rate

R 54 W continued

North bet Secs 21 and 22
Va 15° E

40.00 Set sandstone 15 x 8 x 5 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
57.00 Foot of upland enter Valley 50 ft below hills bears N W and S. E.
76.45 Grassy drain 200 lks wide 12 ft deep Course S E
80.00 Set sandstone 18 x 8 x 6 ins 13 ins in the ground for Cor to Secs 15. 16. 21 and 22 marked with 3 notches on S and E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling and level
Soil sandy hard surface 2nd rate

Subdivisions T 26 N

East on a random line bet Secs 15 and 22
Va 15° E

40.00 Set temporary 1/4 Sec Cor
61.00 Ascend upland 50 ft high bears N, W and S. E.
79.78 Intersect N and S line 27 chs N of Cor to Secs 14, 15 22 and 23
Thence I run
N 89° 48' W on a true line bet Secs 15 and 22 with same Va
39.89 Set sand stone 18 x 12 x 5 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.78 Cor to Secs 15, 16, 21 and 22
Land level and rolling
Soil sandy hard surface 2nd rate

R 54 W continued

North bet Secs 15 and 16
Va 15° E

19.00 Ascend upland 50 ft high bears N, W and S. E.
40.00 Set sandstone 15 x 10 x 5 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist, and raised mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00 Set sandstone 22 x 14 x 4 ins 16 ins in the ground for Cor to Secs 9, 10, 15 and 16 marked with 4 notches on the S and 3 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level and rolling
Soil sandy hard surface 2nd rate

Subdivisions T. 26 N

East on a random line bet Secs 10 and 15
Va 15° E
Over rolling ground
40,00 Set temporary 1/4 Sec Cor
69,00 Foot of upland enter valley 30 ft below hills
bears N. E. and S
80,06 Intersect N and S. line 16 chs S of Cor
to Secs 10, 11, 14 and 15
Thence I run
S 89° 53' W on a true line bet Secs
10 and 15 with same Va
40,03 Set sandstone 16 x 9 x 4 ins 11
ins in the ground for 1/4 Sec Cor
Marked 1/4 ~~Cor~~ on N. face dug pits
18 x 18 x 12 ins E and W of stone
5 1/2 ft dist and raised a mound
of earth 1 1/2 ft high 3 1/2 ft base
alongside
80,06 Cor to Secs 9 10 15 and 16
Land level and rolling
Soil sandy hard surface 2nd rate

R 5 W Continued

North bet Secs 9 and 10
Va 15° E
Over rolling ground
40,00 Set sandstone 19 x 7 x 6 ins 14
ins in the ground for 1/4 Sec Cor
marked 1/4 on N face dug pits
18 x 18 x 12 ins N and S of stone 5 1/2
ft dist and raised a mound
of earth 1 1/2 ft high 3 1/2 ft base
alongside
80,00 Set sandstone 18 x 10 x 4 ins 13
ins in the ground for Cor to
Secs 3, 4 9 and 10 marked
with 5 notches on S and 3 ~~notches~~
on E faces dug pits 18 x 18 x 12
ins in each Sec 5 1/2 ft dist and
raised a mound of earth 2 ft
high 4 1/2 ft base along side
Land rolling
Soil sandy hard surface 2nd rate

Subdivisions T. 26 N

East on a random line bet Secs 3 and 10
Va 15° E

40.00 Set temporary 1/4 Sec Cor
80.22 Intersect N and S line 11 lks N of Cor to Secs 2, 3, 10 and 11
Thence I run
N 89° 55' W on a true line bet Secs 3 and 10 with same Va
40.11 Set sandstone 20 x 11 x 7 ins 15 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side
80.22 Cor to Secs 3, 4, 9 and 10
Land rolling
Soil sandy hard surface 2nd rate

R 54 W Continued

North on a random line bet Secs 3 and 4
Va 15° E

40.00 Set temporary 1/4 Sec Cor
80.26 Intersect N boundary of Tp. 16 lks E of Cor to Secs 3, 4, 33 and 34 which is a mound of earth 2 ft high 4 1/2 ft base with pits 8 x 18 x 12 ins in each Sec 5 1/2 ft dist. In S E pit a stake 2 ft long 2 ins square marked
T. 27 N S 34 on N E
R 54 W S 3 on S E
T. 26 N S 4 on S W and
S. 33 on N W faces with 3 notches on E and W edges
Thence I run
S 0° 7' E on a true line bet Secs 3 and 4 with same Va
40.26 Set sandstone 14 x 10 x 4 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 base along side

Subdivisions T. 26 N R 54 W. Continued

80,26 Cor to Secs 3. 4. 9 and 10
Land rolling
Soil sandy hard surface 2nd rate
May 25. 1883

From the Cor to Secs 4. 5. 32 and 33 on the S. boundary of ~~the~~ 26 N R 54 W. Tp. which is a mound of earth 2 ft high 4½ ft base with pits 18×18×12 ins in each sec
In S.E. pit a cedar post 2 ft long 2 ins square marked
T. 26 N S 33 on N E
R 54 W S. 4 on S.E.
T. 25 N S 5 on S W. and
S 32 on N. W. faces with 4 notches on E and 2 ~~notches~~ on W edges
~~Thence~~ I run
North bet Secs 32 and 33
Va 15° E
Over gently rolling ground
40,00 Set sandstone 17×13×8 ins 12 ins in the ground for ¼ Sec Cor marked ¼ on W face dug pits
~~May 25th 1883~~

18×18×12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
80,00 Set sandstone 20×16×8 ins 15 ins in the ground for Cor to Secs 28. 29. 32 and 33 marked with 1 Notch on S and 4 ~~notches~~ on E faces dug pits 18×18×12 ins in each Sec 5½ ft dist and raised a mound of earth 2 ft high 4½ base alongside
Land gently rolling
Soil sandy hard surface 2nd rate

Subdivisions T. 26 N

East on a random line bet Secs 28 and 33
Va 15° E

40.00 Set limestone 1/4 Sec Cor
79.70 Intersect N and S line at cor to Secs 27, 28, 33 and 34
Thence S run
W on a true line bet Secs 28 and 33 with same Va

39.85 Set sand stone 17 x 6 x 6 ins 17 ins in the ground for 1/4 sec cor marked 1/4 ~~on~~ on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist, and raised mound of earth 1 1/2 ft high 3 1/2 ft base alongside

79.70 Cor to Secs 28, 29, 32 and 33
Land gently rolling
Soil sandy hard surface 2nd rate

R 54 W Continued

North bet Secs 28 and 29.
Va 15° E

40.00 Set sandstone 15 x 11 x 3 1/2 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set sandstone 23 x 12 x 7 ins 18 ins in the ground for Cor to Secs 20, 21, 28 and 29 marked with 2 notches on S and 4 ~~notches~~ E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land gently rolling
Soil sandy hard surface 2nd rate

Subdivisions T. 26 N

East on a random line bet Secs 21 and 28
Va 15° E

40.00 Set temporary 1/4 Sec Cor
80.38 Intersect N and S line 36 lks S of Cor to Secs 21. 22. 27 and 28
Thence I run
S 89° 45' W on a true line bet Secs 21 and 28 with same Va
40.19 Set sandstone 16 x 15 x 3 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.38 Cor to Secs 20. 21. 28 and 29
Land gently rolling
Soil sandy hard surface 2nd rate

R. 54 W Continued

North bet Secs 20 and 21
Va 15° E

40.00 Set sandstone 18 x 8 x 6 ins 13 ins in the ground for 1/4 Sec. Cor. marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of Stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
68.00 Foot of upland enter Valley bears N.E. and S.W.
80.00 Set sandstone 16 x 10 x 4 1/2 ins 11 ins in the ground for Cor to Secs 16. 17. 20 and 21 marked with 3 notches on S and N ~~notches~~ on E faces dug pits 18 x 18 x 12 ins ~~N and S of stone~~ in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land gently rolling and level
Soil sandy hard surface 2nd rate

Subdivisions T 26 N

East on a random line bet Secs 16 and 21
Va 15° E
Through Valley bears N.W. & E and S W
40.00 Set temporary 1/4 Sec Cor
71.00 Grassy drain 200 lks wide 10 ft deep course S.E.
79.96 Intersect N and S line 9 lks S of Cor to Secs 15, 16, 21 and 22
Thence I run
S 89° 56' W on a true line bet Secs 16 and 21 with same Va
39.98 Set sand stone 14 x 9 x 6 1/2 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.96 Cor to Secs 16, 17, 20 and 21
Land level
Soil sandy hard surface 2nd rate

R 54 W continued

North bet Secs 16 and 17
Va 15° E
29.00 Grassy drain 200 lks wide 10 ft deep course S.E.
40.00 Set sand stone 19 x 9 x 5 ins 14 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00 Set sandstone 18 x 8 x 7 ins 13 ins in the ground for Cor to Secs 8, 9, 16 and 17 marked with 4 notches on S and E face dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level
Soil sandy hard surface 2nd rate

Subdivisions T. 26 N

East on a random line bet Secs 9 and 16
Va 15° E

18.00 Ascend upland 40 ft high bears N W and S E
40.00 Set temporary 1/4 Sec Cor
79.66 Intersect N and S line 33 lks N of Cor to Secs 9, 10, 15 and 16
Thence I run
N 89° 46' on a true line bet Secs 9 and 16 with same Va
39.83 Set sandstone 16 x 10 x 5 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.66 ~~Sta Cor to Secs 8, 9, 16 & 17~~
Land level and rolling
Soil sandy hard surface 2nd rate

R 54 W continued

North bet secs 8 and 9
Va 15° E

36.00 Ascend upland 40 ft high bears N W and S E
40.00 Set sandstone 17 x 9 x 4 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00 Set Sandstone 20 x 9 x 4 ins 15 ins in the ground for Cor to Secs 4, 5 & 8 and 9 marked with 5 notches on S and 4 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level and rolling
Soil sandy hard surface 2nd rate

Subdivisions T. 26 N

East on a random line bet Secs 4 and 9
Va 15° E

40.00 Set temporary 1/4 Sec Cor
80.14 Intersect N and S line 18 lks S of
Cor to Secs 3. 4. 9 and 10
Thence I run
S 89° 52' W on a true line bet
Secs 4 and 9 with same Va
40.07 Set sand stone 15 x 8 x 5½ ins
10 ins in the ground for 1/4 Sec
Cor marked 1/4 on N face dug
pits 18 x 18 x 12 ins E and W
of stone 5½ ft dist. and
raised a mound of earth 1½
high 3½ base alongside
80.14 Cor to Secs 4 5 8 and 9
Land rolling
Soil sandy hard surface 2nd rate

R. 54 W continued

North on a random line bet Secs 4 and 5
Va 15° E

40.00 Set temporary 1/4 Sec Cor
80.18 Intersect N boundary of Tp 14 lks
W of Cor to Secs 4. 5. 32 and 33
which is a mound of earth 2 ft high
4½ ft base with pits 18 x 18 x 12 ins
in each Sec 5½ ft dist in S E
pit a pine stake 2 ft long 2 ins
square marked
T 27 N S 33 on N E
R 54 W S 4 on S E
T 26 N S 5 on S W and
S 32 on N W face with 4 notches
on E and 2 ~~notches~~ on W faces
Thence I run
S 0° 6' W on a true line bet
Secs 4 and 5 with same Va
40.18 Set sand stone 15 x 10 x 6 ins
10 ins in the ground for 1/4 Sec
Cor marked 1/4 on W face dug
pits 18 x 18 x 12 ins N and S
of stone 5½ ft dist. and

Subdivisions T. 26 N

raised a mound of earth 1½ ft high 3½ ft base alongside
80.18 Cor to Secs 4. 5. 8 and 9
Land rolling
Soil sandy hard surface 2nd rate
May 26 1883

From the Cor to Secs 5. 6 31 and 32 on the S boundary of ~~the~~ 26 N R 54 W Tp. which is mound of earth 2 ft high 4½ ft base, with pits 18×18×12 ins in each sec 5½ ft dist. In S.E. pit a pine post 2 ft long 2 in square marked
T 26 N S 32 on N E
R 54 W S 5 on S E
T 25 N S 6 on S W and
S 31 on N W face with 5 notches on E and 1 notch on W edges
I run
North bet Secs 31 and 32
Over gently rolling ground Va 15° E.
40.00 Set sand stone 18×10×3 ins
~~May 26th 1883~~

R. 54 W. Continued

13 ins in the ground for ¼ Sec Cor marked ¼ on W face dug pits 18×18×12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
80.00 Set sandstone 16×8×5 ins 11 ins in the ground for Cor to Secs 29 30. 31 and 32 marked with 1 notch on ~~the~~ S and 5 ~~notches~~ on E. faces dug pits 18×18×12 ins in each sec 5½ ft dist and raised a mound of earth 2 ft high 4½ base alongside
Land gently rolling
Soil sandy hard surface 2nd rate

No Var.

Subdivisions T. 26 N

East on a random line bet Secs 29 and 32
Va 15° E

40,00 Set temporary 1/4 Sec Cor
80,04 Intersect N and S line 32 lks S of Cor to 28. 29 32 and 33
Thence I run
S 89°46' W on a true line bet Secs 29 and 32 with same Va
40,02 Set sand stone 14 × 10 × 4 ins 10 ins in the ground for 1/4 Sec cor marked 1/4 on N face dug pits 18 × 18 × 12 ins E and W. of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 4 1/2 ft base alongside
80,04 Cor to Secs 29. 30. 31 and 32
Land gently rolling
Soil Sandy hard surface 2nd rate

R 54 N. Cont

West on a random line bet Secs 30 & 31
Va 15° E

40.00 Set temporary 1/4 sec Cor
60.00 Drain 50 ft wide Course NE
81.64 Intersect W. boundary of Tp 30 lks S of cor to Secs 25. 30 31 and 36, which is a mound of Earth 2 ft high 4 1/2 ft base with pits 18 × 18 × 12 ins in Each Sec 5 1/2 ft dist. In DE pit a pine stake 2 ft long 2 ins square marked
T 26 N, S 30 on NE
R 54 N S 31 on DE
R 55 N S 36 on DN and
S 25 on NW faces with 1 notch on S and 5 on N edges, Thence I run S
S 89°47' East on a true line bet Secs 30 & 31 with same va
41.64 Set sandstone 20 × 17 × 6 ins 14 ins in the ground for 1/4

sec Cor marked ¼ on N face
dug pits 18×18×12 ins E &
W of stone 5½ ft dist, and
raised a mound of earth 1½
ft high 3½ ft base alongside
81.64 The Cor to Secs ~~25, 30, 31 & 36~~ 29 30 31 & 32
Land rolling & level
Soil sandy hard surface 2nd rate

Error in Sec

North bet secs 29 and 30
Va 15° E
40.00 Set sandstone 17×11×3 ins 12
ins in the ground for ¼ sec Cor
marked ¼ on W face dug
pits 18×18×12 ins N and S of
stone 5½ ft dist and raised
a mound of earth 1½ ft high
3½ ft base alongside
42.00 Foot of upland entering valley 50 ft below
hills bears N.E and S.W.
80.00 Set sandstone 24×13×5 ins
18 ins in the ground for Cor to Secs 19, 20, 29 & 30 marked
with 2 notches on S and 5 ~~notches~~
on E faces dug pits 18×18×12
ins in each Sec 5½ ft dist
and raised a mound of earth
2 ft high 4½ ft base alongside
Land rolling and level
Soil sandy hard surface 2nd rate

Subdivisions T. 26 N

East on a random line bet Secs 20 and 29
Va 15° E

26.00 Ascend upland 50 ft high bears NE and SW
40.00 Set temporary 1/4 Sec Cor
79.84 Intersect N and S line 12 lks N of the Cor to Secs 20. 21 28 and 29
Thence I run
N 89° 55' W on a true line bet Secs 20 and 29 with same Va
39.92 Set sand stone 19 x 9 x 3½ ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side
79.84 Cor to Secs 19. 20. 29 and 30
Land level and rolling
Soil sandy hard surface 2nd rate

R 54 W Continued

West on a random line bet Secs 19 and 30
Va 15° E

4.00 Drain 100 ft wide 10 ft deep course NE
40.00 Set temporary 1/4 sec Cor
81.50 Intersect W boundary of Tp. 18. lks. S of Cor to Secs 19. 24. 25 and 30 which is a mound of earth 2 ft high 4½ ft base with pits 18 x 18 x 12 ins in each Sec 5½ ft dist. In S. E. Pit a pine stake 2 ft long 2 ins square marked
T 26 N S 19 on N E
R 54 W S 30 on S E
R 55 W. S. 25 on S W and
S 24 in N W faces with 2 notches on S and 4 ~~notches~~ on N edges
Thence I run
S 89° 52' E on a true line bet Sec 19 and 30 with same Va
41.50 Set sand stone 18 x 11 x 4 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone

Subdivisions T. 26 N

5½ ft dist and raised a mound
of earth 1½ ft high 3½ ft base
alongside
81,50 Cor to Secs 19. 20. 29 and 30
Land level
Soil sandy 2nd rate

North bet Secs 19 and 20
Va 15° E
4.00 Drain 100 ft wide 10 ft deep course NE
18,00 Ascend upland 50 ft high bears NE and SW
40.00 Set sandstone 15 x 10 x 4 ins 10 ins in the
ground for ¼ Sec Cor marked ¼ on W face dug
pits 18 x 18 x 12 ins N and S of stone 5½ ft dist
and raised a mound of earth 1½ ft high
3½ ft base alongside
80,00 Set sandstone 27 x 9 x 4 ins 17 ins in the
~~for Cor to Secs. 17. 18. 19 & 20~~
ground marked with 3 notches on S and 5 ~~notches~~
on E faces dug pits 18 x 18 x 12 ins in each Sec 5½
ft dist and raised a mound of earth 2 ft high
4½ ft base alongside
Land level and rolling Soil sandy 2nd rate

R. 54 W. continued

East on a random line bet Secs 17 and 20
Va 15° E
Over rolling ground
40,00 Set temporary ¼ Sec Cor
45.00 Foot of upland enter valley 40 ft below
hills bears NE and SW
62.00 Drain 100 ft wide 10 ft deep course NE
80,14 Intersect Hand Sline 28 lks N of Cor to
Secs 16 17. 20 and 21
Thence I run
N 89° 48' W on a true line bet secs
17 and 20 with same Va
40,07 Set sandstone 16 x 11 x 3 ins 11 ins in
the ground for ¼ Sec cor marked ¼
on N face dug pits 18 x 18 x 12 ins
E and W of stone 5½ ft dist and
raised a mound of earth 1½ ft high
3½ ft base alongside
80,14 Cor to Secs 17. 18. 19 and 20
Land level and rolling
Soil sandy 2nd rate

Subdivisions T. 26 N

West on a random line bet Secs 18 and 19
Va 15° E
Over gently rolling ground
40.00 Set temporary 1/4 Sec cor
81.18 Intersect W boundary of Tp 22 chs N of
cor to Secs 13.18 19 and 24 which is
a mound of earth 2 ft high 4 1/2 ft base
with pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist In
S.E. pit a pine stake 2 ft long 2 ins
square marked
T 26 N S 18 on N.E.
R 54 W S 19 on S E
R 55 W S 24 on S W and
Sec 13 on N W faces with 3 notches on
N and S edges
Thence P run
N 89° 51' E on a true line bet secs
18 and 19 with same Va
41.18 Set sandstone 17 x 10 x 4 1/2 ins 12
ins in the ground for 1/4 Sec Cor
marked 1/4 on N face dug pits 18 x 18 x 12
ins E of P 5 1/2 ft dist and raised a mound
of earth 1 1/2 ft high 3 1/2 ft base alongside

R 54 W. Continued

81.18 Cor to Secs 17.18.19 and 20
Land gently rolling
Soil sandy hard surface 2nd rate

North bet Secs 17 and 18
Va 15° E
40.00 Set sandstone 18 x 6 x 5 ins 13 ins in
the ground for 1/4 Sec Cor marked
1/4 on W face dug pits 18 x 18 x 12 ins
N and S of stone 5 1/2 ft dist and
raised a mound of earth 1 1/2 ft
high 3 1/2 ft base alongside
51.00 Foot of upland 40 ft below hills enter
valley bears N W and S E
80.00 Set sandstone 23 x 9 x 4 ins 18 ins
in the ground for Cor to Secs 7, 8, 17
and 18 marked with 4 notches on
S and 5 ~~notches~~ on E face dug pits
18 x 18 x 12 ins in each Sec 5 1/2 ft dist
and raised a mound of earth 2 ft high
4 1/2 ft base alongside
Land rolling and level Soil sandy 2nd rate

Subdivisions T 26 N

East on a random line bet Secs 8 and 17
Va 15° E

8,00 Drain 100 ft wide 10 ft deep course S.E.
40,00 Set temporary 1/4 Sec Cor
80,26 Intersect N and S line 7 lks S of Cor to Secs 8, 9, 16 and 17
Thence I run
S 89° 57' W on a true line bet secs 8 and 17 with same Va
40,13 Set sandstone 15 x 11 x 4 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80,26 Cor to Secs 7, 8, 17 and 18
Land level Soil sandy 2nd rate

R 54 W Continued

West on a random line bet Secs 7 and 18
Va 15° E

40,00 Set temporary 1/4 Sec Cor.
63,00 Ascend upland 40 ft high bears N.W. and S.E.
81,74 Intersect W boundary of Tp 16 lks N of Cor to Secs 7, 12, 13 and 18 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist. In S.E. pit a pine Stake 2 ft long 2 ins square marked
T 26 N S 7 on N E
R 54 W S 18 on S E
R 55 W S 13 on S W and
S 12 on N W faces with 4 notches on S and 2 ~~notches~~ on N edges
Thence I run
N 89° 53' E on a true line bet secs 7 and 18 with same Va
41,74 Set sandstone 14 x 11 x 6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist

and raised a mound of earth 1½ ft
high 3½ ft base alongside
81.74 Cor to Secs 7. 8. 17 and 18
Land level and rolling Soil Sandy 2nd rate

#

North bet Secs 7 and 8
Va 15° E
7.00 Drain 50 ft wide 10 ft deep course S.E.
40.00 Set sandstone 19 x 6 x 3½ ins 14 ins in the
ground for ¼ Sec Cor marked ¼ on N face
dug pits 18 x 18 x 12 ins N and S of stone
5½ ft dist and raised a mound of earth
1½ ft high 3½ ft base alongside
57.00 Ascend upland 40 ft high bears E and W
80.00 Set sandstone 16 x 11 x 4 ins 11 ins in
the ground for Cor to Secs 5. 6. 7 and 8
marked with 5 notches on S and ~~5 notches~~ E
faces dug pits 18 x 18 x 12 ins in each sec
5½ ft dist and raised a mound of earth
2 ft high 4½ ft base alongside
Land level and gently rolling
Soil sandy 2nd rate

May. 27th 1883

East on a random line bet Secs 5 and 8
Va 15° E
23.00 Foot of upland inter valley 40 ft below
bears N E and S W
40.00 Set temporary ¼ Sec Cor
49.00 Drain 50 ft wide 10 ft deep course S.E.
79.88 Intersect N and S line 34 chs N of Cor
to Secs 4. 5. 8. 9
Thence I run
N 89° 45' W on a true line bet Secs
5 and 8 with same Va
39.94 Set sandstone 18 x 7 x 5 ins 13 ins
in the ground for ¼ Sec Cor marked
¼ on N face dug pits 18 x 18 x 12 ins
E and W of stone 5½ ft dist and
raised a mound of earth 1½ ft
high 3½ ft base alongside
79.88 Cor to Secs 5. 6. 7 and 8
Land level and rolling
Soil sandy 2nd rate

I carefully examined the adjustment
of my Solar Compass to day particularly
the Latitude and recording apparatus
and found them correct

West on a random line bet Secs 6 and 7
Va 15° E

Over gently rolling ground

40.00 Set temporary 1/4 Sec Cor

81.48 Intersect N. boundary of Tp 18 lks S of Cor to Secs 1. 6. 7 and 12 which is mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. In S.E. pit a pine stake 2 ft long 2 ins square marked T. 26 N S 6 on N E
R 54 W.S. 7 on S E
R 55 W S. 12 on S W and
S 1 on N W faces with 5 notches on S and 1 notch on N edges
Thence I run
S 89° 52' E on a true line bet secs 6 and 7 with same Va

41.48 Set sandstone 15 x 11 x 6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high

3 1/2 ft base alongside

81.48 Cor to Secs 5. 6. 7 and 8
Land gently rolling
Soil sand hard surface 2nd rate

North on a random line bet Secs 5 and 6
Va 15° E

40.00 Set temporary 1/4 Sec Cor

80.54 Intersect N boundary of Tp 33 lks E of Cor to Secs 5. 6. 31 and 32 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist In S.E. pit a pine stake 2 ft long 2 ins square marked
T 27 N S 32 on N.E.
R 54 W S 5 on S E
T 26 N S 6 on S W and
S 31 on N W faces with 5 notches on E and 1 ~~notch~~ on W edges
Thence I run
S 0° 14' E on a true line bet secs 5 and 6 with same Va

40,54 Set sandstone 24 X 8 X 5 ins 18 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 X 18 X 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 base alongside

80,54 Cor to Secs 5. 6. 7 and 8

Land gently rolling

Soil sandy hard surface 2nd rate

May. 28th 1883

General Description

There is neither water nor timber in this Township portions of the soil is very sandy and all the soil is sort of sandy black loam most of the Township is adapted to farming purposes Throughout the entire Township is fine graging pasturage Water can be obtained in most any portion of the Township by digging shallow wells. There are no settlers in the Township

U. S. Surveyor General's Office
Plattsmouth Nebraska
February 18th 1884

The foregoing field notes of the survey of the subdivisional lines of Township 26 N. Range 54 W of the 6th P.M. in Nebraska executed by George W Fairfield U. S. Deputy Surveyor under his contract No 13 dated September 14. 1882 during the month of May 1883 having been critically examined, the necessary corrections and explanations made, the said field notes and the survey therein described are hereby approved

D W Stephenson
U. S. Surveyor General

Field Notes
of the
Survey of the Subdivision Lines
of
Township No. 27 N of Base Line
of
Range No 54 W of the 6th P. M
in the
State of Nebraska
as surveyed by
George W. Fairfield
U.S. Deputy Surveyor
under his contract
No. 13
Dated September 14th 1882

Survey commenced May 29th 1883
Survey completed June 3rd 1883

Town No 27 Range No 54

6	60	5	44	4	33	3	22	2	11	1
57		58		43		32		21		10
7	59	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	46	32	34	33	23	34	12	35	1	36

Preliminary to commencing this Survey I ran S on a blank line along the E boundary of Sec 36 and at 39.98 chs found the ~~1/4 sec~~ Cor and at 80.02 chs found the Cor to T 27 N ~~and~~ Ranges 53 and 54 W Thence I run W on a blank line along the S. boundary of Sec 36. At 39.96 chs found the 1/4 Sec Cor, and at 80.03 found the sec Cor

My compass will therefore run the same line as the exterior boundaries and the chaining practically agrees.

Survey commenced May 29 1883 with Burt's Patent improved Solar Compass nearly new and in first rate condition made by W.T.S.E. Gurley of Troy New York. in 1880

Subdivisions T 27 N

I commenced at the Cor to Secs 1. 2. 35 and 36 on the S. boundary of T. 27 N R. 54 W. before described by me ~~which is a mound of earth 2 ft high 4½ ft base with pits 18 x 18 x 12 ins in each sec 5½ ft dist In S.E. pit a pine stake 2 ft long 2 ins square marked~~
~~T. 27 N S 36 on N E~~
~~R 54 W S 1 on S E~~
~~T 26 N S 2 on S W and~~
~~S 35 on N W faces with 1 notch on E and 5 notches on W edges~~
~~Thence I ran~~ and run
North bet Secs 35 and 36
Va 15° E
over level land

40,00 Set sandstone 13 x 9 x 5 ins 9 ins in the ground for ¼ Sec Cor marked ¼ on W face dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

67,00 Drain 20 ft wide 10 ft deep course N.W.

R 54 W continued

80,00 Set sandstone 16 x 9 x 4 ins 11 ins in the ground for Cor to Secs 25. 26. 35 and 36 marked with 1 notch on S and E faces dug pits 18 x 18 x 12 ins in each sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside
Land level
Soil sandy hard surface 2nd rate

East on a random line bet Secs 25 and 36
Va 15° E

40,00 Set temporary ¼ Sec Cor

80,22 Intersect E boundary of the Tp. 24 lks N of Cor to Secs 25. 30. 31 and 36 which is a mound of earth 2 ft high 4½ base with pits 18 x 18 x 12 ins in each sec 5½ ft dist. In S.E. pit a pine stake 2 ft long 2 ins square marked
T 27 N S 30 on N E
R 53 W S 31 on S E

R 54 W S 36 on S W and
S 25 on N W faces with 1 notch
on S and 5 notches on N edges
Thence I run
N 89° 50' W on a true line bet Secs
25 and 36 with same Var
40.11 Set sandstone 14 x 7 x 6 ins 10 ins in
the ground for 1/4 Sec Cor marked
1/4 on N face dug pits 18 x 18 x 12 ins
E and W of stone 5 1/2 ft dist and
raised a mound of earth 1 1/2 ft
high 3 1/2 ft base alongside
80.22 Cor to Secs 25 26 35 and 36
Land level
Soil sandy hard surface 2nd rate

North bet secs 25 and 26
Var 15° E
14.00 Drain 20 ft wide 8 ft deep course W
40.00 Set sandstone 11 x 10 x 4 ins 7 ins
in the ground for 1/4 Sec Cor marked
1/4 on W face dug pits 18 x 18 x 12 ins
N and S of stone 5 1/2 ft dist and
raised a mound of earth 1 1/2 ft
high 3 1/2 ft base alongside
50.00 Drain 15 ft wide 8 ft deep course W
72.00 Drain 30 ft wide 10 ft deep course W
80.00 Set sandstone 17 x 8 x 6 ins 12 ins in
the ground for Cor to Secs 23. 24. 25
and 26 marked with 2 notches on
S and 1 notch on E faces dug pits
18 x 18 x 12 ins in each Sec 5 1/2 ft dist
and raised a mound of earth 2 ft
high 4 1/2 ft base alongside
Land level and broken
Soil sandy hard surface 2nd rate

Subdivisions T 27 N

East on a random line bet Secs 24 and 25
Va 15° E
Over gently rolling ground
40.00 Set temporary 1/4 Sec Cor
79.92 Intersect E boundary of Tp 10 lks N of Cor to Secs 19. 24. 25 and 30 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18x18x12 ins in each sec 5 1/2 ft dis. In S E a pine stake 2 ft long 2 ins square marked
T. 27 N S 19 on N E
R 53 W S 30 on S E
R 54 W S 25 on S W and
S 24 on N W faces with 2 notches on S and 4 ~~notches~~ on N edges
Thence I run
N 89° 56' W on a true line bet secs 24 and 25 with same Va
39.96 Set sandstone 13x7x6 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18x18x12 ins E and W of stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

R 54 W Continued

79.92 Cor to Secs 23. 24. 25 and 26
Land Gently rolling
Soil sandy hard surface 2nd rate

North bet secs 23 and 24
Va 15° E
40.00 Set sand stone 14x5x4 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18x18x12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
51.00 Foot of upland enter valley 50 ft below bears E and W
80.00 Set sand stone 18x9x5 ins 13 ins in the ground for Cor to Secs. 13. 14. 23 & 24 marked with 3 notches on S and 1 ~~notch~~ on E faces dug pits 18x18x12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level and rolling
Soil sandy hard surface 2nd rate

Subdivisions T. 27 N

East on a random line bet Secs 13 and 24
Va 15° E
29.00 Ascend upland 50 ft high bears N and S
40.00 Set temporary 1/4 Sec Cor
80.08 Intersect E boundary of Tp 15 lks S of the Cor to Sec 13. 18. 19 and 24 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist In S.E. pit a stake 2 ft long 2 ins square marked
T 27 N S 18 on N E
R 53 W S 19 on S E
R 54 W S 24 on S W and
S 13 on N.W. face with 3 notches on the N and S edges
Thence T mm
S 89° 54' W on a mm line bet secs 13 and 24 with same Va
40.04 Set sand stone 14 x 7 x 6 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft

R 54 W. Continued

high 3 1/2 ft base alongside
80.08 Cor to Secs 13. 14 23 and 24
Land level and rolling
Soil sandy hard surface 2nd rate

North bet Sec 13 and 14
Va 15° E
40.00 Set sand stone 15 x 7 x 6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
65.00 Ascend ridge 50 ft high bears E and W.
80.00 Sand stone 24 x 10 x 8 ins 18 ins in the ground for Cor to Secs 11. 12. 13 and 14 marked with 4 notches on S and 1 ~~notch~~ on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side
Land level and rolling Soil sandy 2nd rate

Subdivisions T. 27 N

East on a random line bet Secs 12 and 13
Va 15° E
Over rolling ground
40.00 Set temporary 1/4 Sec Cor
79.80 Intersect E boundary of Tp 27 Lks
S of Cor to Secs 7. 12. 13 and 18
which is a mound of earth 2ft high
4½ ft base with pits 18x18x12 ins
in each Sec 5½ ft dist In S E pit
a pine Stake 2 ft long 2 ins square
marked
T. 27 N S 7 on N E
R 53 W S 18 on S E
R 54 W. S. 13 on S W and
S 12 on N. W. faces with 2 notches
on N and 4 notches on S edges
Thence I run
S 89° 51' W on a true line bet secs
12 and 13 with same Va
39.90 Set sandstone 16x9x7 ins 11 ins in
the ground for 1/4 Sec Cor marked 1/4
on N face dug pits 18x18x12 ins E and
W of stone 5½ ft dist and raised

R 54 W continued

a mound of earth 1½ ft high 4½ ft base
alongside
79.80 Cor to Secs 11. 12. 13 and 14
Land rolling Soil sandy 2nd rate

North bet Secs 11 and 12
Va 15° E
20.00 perpendicular sandstone bluff 20 ft high, cross E of line
40.00 Set sandstone 16x9x11 ins 11 ins in the ground for
1/4 Sec Cor marked 1/4 on W face dug pits 18x18x12 ins
N and S of stone 5½ ft dist and raised a mound of
earth 1½ ft high 3½ ft base alongside
61.00 Foot of upland enter valley 30 ft below level bears E and W
74.00 Ascend upland 30 ft high bears E and W.
80.00 Set sandstone 19x7x7 ins 14 ins in the ground
for Cor to Secs 1. 2. 11 and 12 marked
with 5 notches on S and 1 ~~notch~~ on E faces
dug pits 18x18x12 ins in each Sec 5½ ft dist
and raised a mound of earth 2 ft high
4½ ft base along side
Land level and rolling
Soil sandy 2nd rate

Subdivisions T 27 N

East on a random line bet Secs 1 and 12
Va 15° E

40.00 Set temporary 1/4 Sec Cor

79.78 Intersect E boundary of Tp 36 lks S of Cor to Secs 1. 6 7 and 12. which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. in S.E. pit a pine Stake 2 ft long 2 ins square marked
T 27 N S 6 on N E
R 53 W S 7 on S E
R 54 W S 12 on S W and
S 1 on N W faces with 1 notch on N and 5 ~~notches~~ on S edges
Thence I run
S 89° 45' W on a true line bet secs 1 and 12 with same Va

39.89 Set sand stone 14 x 7 x 6 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 4 1/2 ft base alongside

R 54 W continued

79.78 Cor to Secs 1. 2. 11 and 12
Land rolling
Soil sandy 2nd rate

North on a random line bet Secs 1 and 2
Va 15° E

40.00 Set temporary 1/4 Sec Cor

79.76 Intersect N boundary of Tp. 35 lks E of ~~the~~ cor to Secs 1, 2, 35 and 36 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist in S.E. pit a pine stake 2 ft long 2 ins square marked
T 28 N S 36 on N E
R 54 W S 1 on S E
T 27 N S 2 on S W and
S 35 on N W faces with 1 notch on E and 5 notches on W edges
Thence I run
S 0° 15' E on a true line bet secs 1 and 2 with same Va

Subdivisions T 27 N

39.76 Set sandstone 15 x 10 x 4 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of Stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

79.76 Cor to Secs 1. 2. 11 and 12
Land rolling
Soil sandy 2nd rate

From the cor to Secs 2. 3. 34 and 35 on S boundary of Tp. 27 N R 54 W ~~which is a~~ before described by me ~~mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist In S.E. pit a pine stake 2 ft long 2 ins square marked~~
~~T 27 S 35 on N E~~
~~R 54 W S 2 on S E~~
~~T 26 N S 3 on S W and~~
~~S 34 on N W faces with 2 notches on E and 4 notches on west edges~~
~~Thence~~ I run

R 54 W Continued

North bet secs 34 and 35
Va 15° E
Over table land

40.00 Set sand stone 18 x 11 x 3 ins 13 ins in the ground for 1/4 Sec cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set sandstone 24 ~~ins~~ x 8 x 5 ins 18 ins in the ground for Cor to Secs 26 27. 34 and 35 marked with 1 notch on ~~E~~ S and 2 ~~notch~~ E faces dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level
Soil sandy hard surface 2nd rate

May 28th 1883

Subdivisions T 27 N

East on a random line bet Secs 26 and 35
Va 15° E

8.00 Foot of table land enter level land 30 ft below table land bears N and S

18.00 Drain 20 ft wide 10 ft deep course N

40.00 Set temporary 1/4 Sec Cor

72.00 Drain 20 ft wide 10 ft deep Course N W

80.10 Intersect N and S line 18 chs S of cor to Secs 25. 26. 35 and 36

Thence I run
S 89° 52' W on true line bet secs 26 and 35 with same Va

40.05 Set sand stone 17 x 8 x 6½ ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

80.10 Cor to Secs 26. 27. 34 and 35

Land mostly level
Soil sandy 2nd rate

I carefully examined the adjustment of my Solar Compass to day particularly the latitude and reversing apparatus and found them to be correct.

R 54 W continued

North bet secs 26 and 27
Va 15° E

40.00 Set sandstone 16 x 9 x 5 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

80.00 Set sand stone 19 x 10 x 4 ins 15 ins in the ground for cor to Secs 22 23 26 and 27 with 2 notches on S and E faces dug pits 18 x 18 x 12 ins in each sec 5½ ft dist and raised mound of earth 2 ft high 4½ ft base alongside

Land rolling
Soil sandy hard surface 2nd rate

Subdivisions T 27 N

East on a sandoze line bet Secs 23 and 26
Va 15° E

11,00 Foot of upland enter Valley 40 ft below hills bears N W and S

22,00 Down 50 ft wide 10 ft deep course N. W.

40.00 Set temporary 1/4 Sec Cor

47,00 Ascend upland 40 ft high bears N W and S E

79,74 Intersect N and S line 36 lks N of cor to Secs 23, 24 25 and 26

Thence I run
N 89° 45' W on a true line bet Secs 23 and 26 with same Va

39,87 Set sandstone 18 x 8 x 5 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

79,74 Cor to Secs 22, 23, 26 and 27

Land level and rolling
Soil sandy 2nd rate

R 54 W Continued

North bet secs 22 and 23
Va 15° E

Over rolling ground

28,00 Foot of ridge enter valley 40 ft below hills, bears N W and S E

40,00 Set sandstone 21 x 9 x 4 ins 16 ins in the ground for 1/4 sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80,00 Set sandstone 18 x 10 x 7 ins 3 ins in the ground for Cor to Secs 14, 15 22 and 23 marked with 3 notches on S and 2 notches on E faces dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside

Land level and rolling
Soil sandy 2nd rate

Subdivisions T 27 N

East on a random line bet Secs 14 and 23
Va 15° E
Through Valley
40.00 Set temporary 1/4 Sec Cor
79.86 Intersect N and S line 14 chs N of Cor
to Secs 13. 14. 23 and 24
Thence I run
N 89° 54' W on a True line bet secs
14 and 23 with same Va
39.93 Set sandstone 15 x 7 x 5½ ins 10 ins
in the ground for 1/4 sec Cor marked
1/4 on N face dug pits 18 x 18 x 12 ins
E and W of stone 5½ ft dist and
raised a mound of earth 1½ ft
high 3½ ft base alongside
79.86 Cor to secs 14 15 22 and 23
Land level
Soil sandy 2nd rate

R 54 W continued

North bet secs 14 and 15
Va 15° E
40.00 Set sandstone 17 x 10 x 4 ins. 12
ins in the ground for 1/4 Sec Cor
marked 1/4 on W face dug pits 18 x 18
x 12 ins N and S of stone 5½ ft dist
and raised a mound of earth 1½
ft high 3½ ft base alongside
80.00 Set sandstone 16 x 9 x 7 ins 11 ins
in the ground for Cor to secs
10. 11. 14 and 15 marked with 4
notches on S and 2 notches on E
faces dug pits 18 x 8 x 12 ins in each
sec 5½ ft dist and raised a
mound of earth 2 ft high 4½ ft
base alongside
Land level
Soil sandy 2nd rate

Subdivisions T. 27 N

East on a random line bet Secs 11 and 14
Va 15° E

25,00 Ascend ridge 50 ft high bears N W and S E

40,00 Set temporary 1/4 Sec Cor

80,22 Intersect N and S line 20 lks N of the Cor to secs 11 12 13 and 14
Thence S mn
N 89° 51' W on a true line bet secs 11 and 14 with same Va

40,11 Set sand stone 14 x 9 x 5 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80,22 Cor to secs 10 11 14 and 15
Land level and rolling
Soil sandy 2nd rate

R 54 W Continued

North bet secs 10 and 11
Va 15° E

40,00 Set sand stone 13 x 8 x 6 ins 9 ins in the ground for 1/4 sec cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80,00 Set sand stone 18 x 11 x 6 ins 13 ins in the ground for Cor to Secs 2 3. 10 and 11 marked with 5 notches on S and 2 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level
Soil sandy 2nd rate

Subdivisions T. 27 N

East on a random line bet secs 2 and 11
Va 15° E

10,00 Ascend upland 50 ft high bears N W and S E
40,00 Set temporary 1/4 Sec Cor
80,06 Intersect N and S line 17 lks S of the Cor to secs 1. 2. 11 and 12
Thence I mn
S 89° 53' W on a true line bet secs 2 and 11 with same Va
40,03 Set sandstone 15 x 11 x 6 ins 10 ins in the ground for 1/4 sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80,06 Cor to secs 2. 3. 10 and 11
Land level and rolling
Soil sandy 2nd rate

R 54 W continued

North on a random line bet secs 2 and 3
Va 15° E

17,00 Ascend ridge 50 ft high bears N W and S E
40,00 Set temporary 1/4 sec Cor
58,00 Foot of ridge enter valley 50 ft below hills bears N. E and S W
79,88 Intersect N boundary of Tp. 24 lks E of the Cor to secs 2. 3. 34 and 35 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist 2n S E pit a stake 2 ft long 2 ins square marked
T. 28 N S 35 on N E
R 54 W S 2 on S E
T 27 N S 3 on S W and
S 34 on N W faces with 2 notches on E and 4 notches on W edges
Thence I mn
S 0° 10' E on a true line bet secs 2 and 3 with the same Va
39,88 Set sandstone 19 x 6 x 5 ins 14 ins in the ground for 1/4 Sec Cor

Subdivisions T. 27 N

marked 1/4 on W face, dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

79.88 Cor to Secs 2. 3. 10 and 11
Land level and rolling
Soil sandy 2nd rate
May 30th 1880

From the Cor to Secs 3 4. 33 and 34 on the S boundary of ~~the~~ T. 27 N ~~which~~ R. 54 W. before described by me ~~is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist Ins S.E. pit a pine stake 2 ft long 2 ins square marked~~
~~T. 27 N S. 34 on N E~~
~~R 54 W S 3 on S E~~
~~T 26 N S 4 on S W and~~
~~S 33 on N.W. face with 3 notches on E and W edges~~
I run

R. 54 W. Continued

North bet secs 33 and 34
Va 15° E
Over table land

40.00 Set sandstone 16 x 7 x 5 1/2 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on W. face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set sandstone 19 x 7 x x 7 ins 14 ins in the ground for Cor to Secs 27 28. 33 and 34 marked with 1 notch on S and 3 notches on E faces dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level
Soil sandy hard surface 2nd rate

Subdivisions T. 27 N

East on a random line bet Secs 27 and 34
Va 15° E

40.00 Set temporary 1/4 Sec Cor
79.68 Intersect N and S line 33 lks N of the cor to secs 26, 27, 34 and 35
Thence I run
N 89° 46' W on a true line bet Secs 27 and 34 with same Va
39.84 Set sandstone 15 x 8 x 5 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.68 Cor to Secs 27, 28, 33 and 34
Land level
Soil sandy hard surface 2nd rate

R 54 W continued

North bet secs 27 and 28
Va 15° E

18.00 Foot of table land enter Valley 50 ft below hills bears N.E. and N.W.
40.00 Set sandstone 18 x 10 x 4 ins 13 ins in the ground for 1/4 Sec cor marked 1/4 on N. face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
48.00 Drain 40 ft wide 8 ft deep course N W
71.00 Ascend ridge 50 ft high bears N W and S E
80.00 Set sandstone 20 x 9 x 5 ins 15 ins in the ground for Cor to Secs 21 22, 27 and 28 marked with 2 notches on S and 3 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level and rolling
Soil sandy 2nd rate

Subdivisions T. 27 N

East on a random line bet Secs 22 and 27
Va 15° E
Over rolling ground
40.00 Set temporary 1/4 Sec Cor
80.28 Intersect N and S line 12 lks S of the Cor to Secs 22, 23 26 and 27
Thence I run
S 89° 55' W on a true line bet sec 22 and 27 with same Va
40.14 Set sandstone 13 x 8 x 7 ins 9 ins in the ground for 1/4 sec cor marked 1/4 on W face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.28 Cor to Secs 21, 22, 27 and 28
Land rolling
Soil sandy hard surface 2nd rate

R 54 W continued

North bet secs 21 and 22
Va 15° E
Over rolling ground
40.00 Set sandstone 17 x 10 x 6 ins 12 ins in the ground for 1/4 sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00 Set sandstone 18 x 8 x 7 ins 13 ins in the ground for Cor to secs 15, 16, 21 and 22 marked with 3 notches on S and E edges dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling
Soil sandy hard surface 2nd rate

Subdivisions T 27 N

East on a random line bet secs 15 and 22
Va 15° E

40.00 Set temporary 1/4 Sec Cor

63.00 Foot of up land enter valley 50 ft below hills bears N and S.

80.16 Intersect N and S line 21 chs S of the Cor to secs 14, 15 22 and 23
Thence I run
S 89° 51' W on a true line bet Secs 15 and 22 with same Va

40.08 Set sandstone 20 x 11 x 4 ins 15 ins in the ground for 1/4 sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.16 Cor to Secs 15. 16. 21 and 22
Land rolling and level
Soil sandy hard surface 2nd rate

R 54 W continued

North bet secs 15 and 16
Va 15° E
over rolling ground

40.00 Set sandstone 19 x 9 x 4 1/2 ins 14 ins in the ground for 1/4 Sec Cor marked 1/4 on W face, dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set Sandstone 18 x 10 x 7 ins 13 ins in the ground for Cor to secs 9. 10. 15 and 16. marked with 4 notches on S and 3 ~~notch~~ on E faces dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling
Soil sandy hard surface 2nd rate

Subdivisions T. 27 N

East on a random line bet secs 10 and 15
Va 15° E

39.00 Foot of upland enter Valley 50 ft below hills bears N and S E

40.00 Set temporary 1/4 sec Cor

79.90 Intersect N and S line 4 chs N of the Cor to Secs 10. 11. 14 and 15
Thence P mm
N 89° 58' W on a true line bet secs 10 and 15 with same Va

39.95 Set sandstone 17x8x6 ins 12 ins in the ground for 1/4 Sec Cor Marked 1/4 on N face dug pits 18x18x12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

79.90 Cor to Secs 9. 10. 15 and 16
Land level and rolling
Soil sandy 2nd rate

R 54 W continued

North bet secs 9 and 10
Va 15° E

24.00 Foot of upland enter Valley 50 ft below hills bears N W and S E

40.00 Set sandstone 12x9x8 ins 8 ins in the ground for 1/4 Sec Cor marked 1/4 on W face, dug pits 18x18x12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set sandstone 16xx8x5 ins 11 ins in the ground for Cor to Secs 3. 4. 9 and 10 marked with 5 notches on S and 3 ~~notches~~ on E faces dug pits 18x18x12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level and rolling
Soil sandy 2nd rate

Subdivisions T 27 N

East on a random line bet Secs 3 and 10
Va 15° E

40.00 Set temporary 1/4 Sec Cor
80.26 Intersect N and S line 18 lks N of the Cor to Secs 2. 3. 10 and 11
Thence I run
N 89° 52' W on a true line bet Secs 3 and 10 with same Va
40.13 Set sandstone 18 x 15 x 3 ins 14 ins in the ground for 1/4 sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.26 Cor to Secs 3. 4. 9 and 10
Land level
Soil sandy 2nd rate

R 54 W continued

North on a random line bet Secs 3 and 4
Va 15° E

30.00 Drain 6 lks wide 10 ins deep course N.E.
40.00 Set temporary 1/4 sec cor
43.00 Stream of water 10 lks wide 10 in deep course E
79.64 Intersect N boundary of the Tp 7 lks W of the Cor to Secs 3. 4 33 and 34 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist On S E pit a pine stake 2 ft long 2 ins square marked
T. 28 N S 34 on N E
R 54 W 3 on S E
T 27 N S 4 on S W and
S 33 on N W face with 3 notches on E and W edges
Thence I run
S 0° 3' W on a true line bet secs 3 and 4 with same Va
39.66 Set sandstone 15 x 6 x 6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits

Subdivisions T. 27 N R 54 W Continued

18 x 18 x 12 ins N and S of Stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

79.66 Cor to Secs 3. 4. 9 and 10
Land level
Soil sandy 2nd rate
May 31st 1883

From the Cor to Secs 4. 5. 32 and 33 on the S boundary of the Tp. 29 N R. 54 W before described by me ~~which is a mound of earth 2 ft high 4½ ft base with pits 18 x 18 x 12 ins in each sec 5½ ft dist In S E pit a pine Stake 2 ft long 2 ins square marked~~
~~T 27 N S 33 on N E~~
~~R 54 W S 4 on S E~~
~~T 26 N S 5 on S W and~~
~~S 32 on N W faces with 4 notches on E and 2 notches on W edges~~
I run
North bet secs 32 and 33

Va 15° E
Over table land

40.00 Set sand stone 17 x 11 x 4 ins 12 ins in the ground for ¼ Sec Cor marked ¼ on W face dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

80.00 Set sandstone 28 x 13 x 4 ins 18 ins in the ground for Cor to secs 28. 29. 32 and 33 marke with 1 notch on S and 4 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each sec 5½ ft dist. and raised a mound of earth 2 ft high 4½ ft base alongside
Land level
Soil sandy hard surface 2nd rate

Subdivisions T. 27 N

East on a random line bet Secs 28 and 33
Va 15° E

Over table land

40.00 Set temporary 1/4 Sec Cor

79.92 Intersect N and S line 14 lks W of the Cor to Secs 27, 28, 33 and 34
Thence I run
N 89° 54' W on a true line bet Secs 28 and 33 with same Va

39.96 Set sandstone 15 x 14 x 4 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

79.92 Cor to Secs 28, 29 32 and 33
Land level
Soil sandy hard surface 2nd rate

R 54 W continued

North bet secs 28 and 29
Va 15° E

40.00 Set sandstone 18 x 8 x 5 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set sandstone 20 x 13 x 5 ins 15 ins in the ground for Cor to Secs 20, 21, 28 and 29 marked with 2 notches on S and 4 ~~notches~~ on E faces, dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level
Soil sandy hard surface 2nd rate

Subdivisions T 27 N

East on a random line bet Secs 21 and 28
Va 15° E

36.00 Foot of upland enter valley 40 ft below hills bears N and S

40.00 Set temporary 1/4 Sec Cor

60.00 Drain 75 lks wide 10 ft deep course N W

72.00 Ascend upland 50 ft high bears N and S E

79.78 Intersect N and S line ~~bet Secs~~ 27 lks S of the Cor to Secs 21. 22 27 and 28
Thence I run
S 89° 48' W on a true line bet secs 21 and 28 with same Va

39.89 Set sandstone 16 x 7 x 6 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

79.78 Cor to Secs 20. 21. 28 and 29
Land level and rolling
Soil sandy 2nd rate

R 54 W Continued

North bet Secs 20 and 21
Va 15° E

40.00 Set sandstone 17 x 8 x 4 1/2 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set sandstone 18 x 11 x 4 ins 12 ins in the ground for Cor to Secs 16. 17. 20 and 21 marked with 3 notches on S and 4 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level
Soil sandy hard surface 2nd rate

I carefully examined the adjustment of my Solar Compass to day particularly the latitude and reversing apparatus and found them correct

Subdivisions T 27 N

East on a random line bet secs 16 and 21
Va 15° E

37.00 Foot of upland enter valley 50 ft below hills bears N W and S E

40.00 Set temporary 1/4 Sec Cor

52.00 Drain 50 ft wide 10 ft deep course N E

62.00 ascend upland 50 ft high bears N and S

80.18 Intersect N and S line 12 chs N of the Cor to Secs 15, 16, 21 and 22

Thence I run
N 89° 55' W on a true line bet secs 16 and 21 with same Va

40.04 Set sandstone 15 x 8 x 6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.18 Sh Cor to Secs 16, 17, 20 & 21

Land level and rolling
Soil sandy 2nd rate

R 54 W. Continued

North bet secs 16 and 17
Va 15° E

40.00 Set sandstone 14 x 6 x 4 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set sandstone 19 x 7 x 4 ins 11 ins in the ground for Cor to Secs 8 9 16 and 17 marked with 4 notches on S and E faces dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside

Land level
Soil sandy hard surface 2nd rate

Subdivisions T. 27 N

	East on a random line bet Secs 9 and 16 Va 15° E
9.00	Foot of upland enter valley 50 ft below hills bears N.W. and S.E.
20.00	Drain 50 ft wide 10 ft deep Course N
40.00	Set temporary 1/4 Sec Cor
49.00	Ascend upland 50 ft high bears W E and S
79.72	Intersect N and S line 19 lks N of Cor to Secs 9, 10, 15 and 16
	Thence I run
	N 89° 52' W on a true line bet Secs 9 and 16 with Same Va
39.86	Set sandstone 16 x 7 x 5 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side
79.72	Cor to Secs 8, 9, 16 and 17
	Land level and rolling
	Soil sandy 2nd rate

R 54 W Continued

	North bet Secs 8 and 9 Va 15° E
18.00	Foot of upland enter valley 50 ft below hills bears N.W. and S.E.
40.00	Set sandstone 18 x 11 x 6 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00	Set sandstone 24 x 13 x 5 ins 18 ins in the ground for Cor to Secs 4, 5, 8 and 9 marble with 5 notches on S and 4 ~~notches~~ on E face dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side
	Land level and rolling
	Soil sandy 2nd rate

Subdivisions T 27 N

East on a random line bet secs 4 and 9
Va 15° E
Through Valley
29.00 Drain 50 ft wide 10 ft deep course N E
40.00 Set temporary 1/4 Sec Cor
79.82 Intersect N and S line 24 lks S of the Cor to Secs 3. 4. 9 and 10
Thence I run
S 89° 50' W on a true line bet secs 4 and 9 with same Va
39.91 Set sand stone 13 x 7 x 7 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.82 Cor to Secs 4, 5, 8 and 9
Land level
Soil sandy 2nd rate

R 54 W continued

North on a random line bet Secs 4 and 5
Va 15° E
32.00 Drain 50 ft wide 10 ft deep course N E
40.00 Set temporary 1/4 sec Cor
42.00 Stream of water 10 lks wide 10 ins deep course E
79.92 Intersect N boundary of the Tp. 28 lks E of the Cor to Secs 4. 5. 32 and 33 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. N S E pit a pine Stake 2 ft long 2 ins square
Marked
T. 28 N S 33 on N E
R 54 W S 4 on S E
T 27 N S 5 on S W and
S 32 on N W faces with 4 notches on E and 2 ~~notches~~ on W ~~faces~~ edges
Thence I run
S 0° 12' E on a true line bet secs 4 and 5 with same Va
39.92 Set sandstone 15 x 14 x 4 ins 10 ins in the ground for 1/4 Sec Cor

Subdivisions T. 27 N

marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

79.92 Cor to Secs 4. 5. 8 and 9

Land level

Soil sandy 2nd rate

From the Cor to Secs 5. 6. 31 and 32 on the S boundary of the Tp 27 N ~~which is a mound of earth 2 ft high 4 1/2 base with pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist In S E pit a pine stake 2 ft long 2 ins square marked~~

~~T 27 S 32 on N E~~

~~R 54 S 5 on S E~~

~~T 26 S 6 on S W and~~

~~S 31 on N W faces marked with 5 notches on E and 1 notch on W edges~~

I run

June 1st 1883

R 54 W continued

North bet secs 31 and 32

Va 15° E

Over table land

40.00 Set sandstone 15 x 6 x 6 ins 10 ins in the ground for 1/4 Sec cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

62.00 Drain 50 ft wide 10 ft deep course N W

80.00 Set sandstone 19 x 10 x 4 ins 14 ins in the ground for Cor to secs 29. 30. 31 and 32 marked with 1 notch on S and 5 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside

Land level

Soil sandy hard surface 2nd rate

Subdivisions T. 27 N

East on a random line bet Secs 29 and 32
Va 15° E

Over table land

40.00 Set temporary 1/4 Sec Cor

80.14 Intersect N and S line 21 lks S of the Cor to Secs 28. 29. 32 and 33

Thence I run

S 89° 51' W on a true line bet secs 29 and 32 with same Va

40.07 Set sandstone 17 x 8 x 4½ ins 12 ins in the ground for 1/4 sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

80.14 Cor to Secs 29. 30. 31 and 32

Land level

Soil sandy hard surface 2nd rate

R 54 W. Continued

West on a random line bet secs 30 and 31
Va 15° E

22.00 Drain 50 ft wide 10 ft deep course S.W.

40.00 Set temporary 1/4 Sec Cor

81.64 Intersect W boundary of Tp 29. lks N of the Cor to Secs 25. 30. 31 and 36 which is mound of earth 2 ft high 4½ ft base with pits 18 x 18 x 12 ins in each sec 5½ ft dist In S E pit a pine stake 2 ft long 2 ins square marked
T 27 N S 30 on N E
R 54 W S 31 on S E
R 55 W S 36 on S W and
S 25 on N W faces with 1 notch on S and 5 ~~[illegible]~~ on N edges

Thence I run

N 89° 48' E on a true line bet secs 30 and 31 with same Va

41.64 Set sandstone 14 x 7 x 6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

Subdivisions T 27 N

81,64 Cor to Secs 29. 30. 31 and 32
Land level
Soil sandy hard surface 2nd rate

North bet secs 29 and 30
Va 15° E
12,00 Drain 50 ft wide 10 ft deep course S W
40,00 Set sandstone 18 x 8 x 5 ins 13 ins in the ground for 1/4 sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80,00 Set sandstone 17 x 10 x 6 ins 12 ins in the ground for Cor to Secs 19. 20 29 and 30 marked with 2 notches on S and 5 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level
Soil sandy hard surface 2nd rate

R 54 W continued

East on a random line bet Secs 20 and 29
Va 15° E
Over table land
40,00 Set temporary 1/4 Sec Cor
80,34 Intersect N and S line 14 chs N of the Cor to Secs 20. 21. 28 and 29
Thence I run
N 89° 53' W on a true line bet secs 20 and 29 with same Va.
40,17 Set sandstone 13 x 11 x 6 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80,34 Cor to Secs 19. 20 29 and 30
Land level
Soil sandy hard surface 2nd rate

Subdivisions T 27 N

West on a random line bet secs 19 and 30
Va 15° E
Over table land
40.00 Set temporary 1/4 Sec Cor
81.42 Intersect W boundary of Tp 9 lks N of the Cor to Secs 19. 24. 25 and 30 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18×18×12 ins in each Sec 5 1/2 ft dist. In S.E. pit a pine stake 2 ft long 2 ins square marked
T 27 N S 19 on N E
R 54 W S. 30 on S E
R 55 W S 25 on S W and
S 24 on N W faces with 2 notches on S and 4 notches on N edges
Thence I run
N 89° 56' E on a true line bet secs 19 and 30 with same Va
41.42 Set sandstone 16×11×3 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18×18×12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

R. 54 W continued

81.42 Cor to Secs 19. 20. 29 and 30
Land level
Soil sandy hard surface 2nd rate

North bet Secs 19 and 20
Va 15° E
Over table land
40.00 Set sand stone 17×7×6 1/2 ins 12 ins in the ground for 1/4 sec Cor marked 1/4 on W face dug pits 18×18×12 ins N and S of stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00 Set sandstone 22×13×5 ins 16 ins in the ground for Cor to secs 17. 18. 19 and 20 marked with 3 notches on S and 5 ~~notches~~ on E faces dug pits 18×18×12 ins in each sec 5 1/2 ft dist. and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level
Soil sandy hard surface 2nd rate

Subdivisions T. 27 N

East on a random line bet secs 17 and 20
Va 15° E
Over table land
40,00 Set temporary 1/4 Sec Cor
79,86 Intersect N and S line 33 lks N of the
Cor to Secs 16, 17, 20 and 21
Thence I run
N 89° 46' W on a true line bet secs
17 and 20 with same Va
39,93 Set sand stone 14 x 8 x 5 ins 9 ins
in the ground for 1/4 Sec Cor marked
1/4 on N face dug pits 18 x 18 x 12 ins
E and W of stone 5 1/2 ft dist and
raised a mound of earth 1 1/2 ft
high 3 1/2 ft base alongside
79,86 Cor to Secs 17, 18, 19 and 20
Land level
Soil sandy loam surface 2nd rate

I carefully examined my Solar
Compass to day particularly the Latitude
and reversing apperatus and found
them correct.

R 54 W continued

West on a random line bet Secs 18 and 19
Va 15° E
Over table land
40,00 Set temporary 1/4 Sec Cor
81,88 Intersect N boundary of Tp 14 lks 5
of the Cor to Secs 13, 18, 19 and 24
which is a mound of earth 3 ft high
4 1/2 ft base with pits 18 x 18 x 12 ins in
each sec 5 1/2 ft dist In S.E. pit a pine
stake 2 ft long 2 ins square marked
T 27 N S 18 on N E
R 54 W S 19 on S E
R 55 W S 24 on S W and
S 13 on N W faces with 3 notches on
N and S edges
Thence I run
S 89° 54' E on a true line bet secs
18 and 19 with same Va
41,88 Set sandstone 19 x 9 x 3 ins 14 ins in
the ground for 1/4 sec Cor marked 1/4 on
N face dug pits 18 x 18 x 12 ins E and W
of stone 5 1/2 ft dist and raised a mound
of earth 1 1/2 ft high 3 1/2 ft base along side

Subdivisions T 27 N

81.88	Cor to Secs 17. 18. 19 and 20 Land level Soil sandy hard surface 2nd rate
	North bet secs 17 and 18 Va 15° E Over table land
40.00	Set sandstone 18 x 8 x 4½ ins 13 ins in the ground for ¼ sec Cor marked ¼ on W face dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
80.00	Set sandstone 17 x 10 x 8 ins 12 ins in the ground for Cor to Secs 7. 8. 17 and 18 marked with 4 notches on S and 5 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside Land level Soil sandy hard surface 2nd rate

R 54 W continued

	East on a random line bet secs 8 and 17 Va 15° E
40.00	Set temporary ¼ sec Cor
80.22	Intersect N and S line at the Cor to Secs 8. 9. 16 and 17 Thence I run W on a true line bet secs 8 and 17 with same Va
40.11	Set sandstone 21 x 9 x 6 ins 15 ins in the ground for ¼ sec Cor marked ¼ on N face dug pits 18 x 18 x 12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
80.22	Cor to Secs 7. 8. 17 and 18 Land level Soil sandy hard surface 2nd rate

June 2nd 1883

Subdivisions T. 27 N

West on a random line bet secs 7 and 18
Va 15° E

40.00 Set temporary 1/4 sec Cor

81.80 Intersect W boundary of Tp 39 lks N of the Cor to Secs 7, 12, 13 and 18 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18x18x12 ins in each sec 5 1/2 ft dist In S.E. pit a pine stake 2 ft long 2 ins square marked
T. 27 N S 7 on N E
R 54 W S 18 on S E
R 55 W S 13 on S W and
S 12 on N W faces with 2 notches on N and 4 ~~notches~~ on S edges
Thence Drain
N 89° 43' E on a true line bet Secs 7 and 18 with same Va

41.80 Set sand stone 15x14x3 ins 10 ins in the ground for 1/4 sec Cor marked 1/4 on N face dug pits 18x18x12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

R 54 W Continued

81.80 Cor to Secs 7. 8. 17 and 18
Land level
Soil sandy hard surface 2nd rate

North bet secs 7 and 8
Va 15° E

23.00 Foot of upland enter Valley 50 ft below hills bears E and W

40.00 Set sandstone 14x11x6 1/2 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18x18x12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

63.00 Drain 50 ft wide 10 ft deep course N. E.

80.00 Set sandstone 23x8x5 ins 17 ins in the ground for Cor to Secs 5. 6. 7 and 8 marked with 5 notches on S and E faces dug pits 18x18x12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land level and rolling
Soil sandy 2nd rate

Subdivisions T 27 N

East on a random line bet Secs 5 and 8
Va 15° E

40,00 Set temporary 1/4 Sec Cor
42,50 Drain 50 ft wide 10 ft deep course N E
80,04 Intersect N and S line 19 chs N of the Cor to Secs 4. 5. 8 and 9.
Thence I run
N 89° 52' W on a true line bet secs 5 and 8 with same Va
40,02 Set sandstone 16 x 10 x 6 ins 10 ins in the ground for 1/4 sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80,04 Cor to Secs 5. 6. 7 and 8.
Land level
Soil sandy

2nd note

R 54 W Continued

West on a random line bet Secs 6 and 7
Va 15° E

10,00 Ascend ridge 50 ft high bears N W and S
40,00 Set temporary 1/4 sec Cor
82,24 Intersect W boundary of the Tp 15 chs S of the Cor to Secs 1. 6. 7 and 12 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist In S E pit a pine stake 2 ft long 2 ins square marked
T 27 N S 6 on N E
R 54 W S 7 on S E
R 55 W S 12 on S W and
S 1 on N W faces with 1 notch on N and 5 ~~notches~~ on S edges
Thence I run
S 89° 54' E on a true line bet Secs 6 and 7 with same Va
42,24 Set sandstone 20 x 9 x 7 ins 15 ins in the ground for 1/4 sec cor marked 1/4 on W face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dis and raised a

Subdivisions T. 27 N

mound of earth 1½ ft high 3½ ft base
alongside
82.24 Cor to Secs 5.6.7 and 8
Land level and rolling
Soil sandy 2nd rate

North on a random line bet secs 5 and 6
Va 15° E
Through valley
40.00 Set temporary ¼ Sec Cor
58.00 Stream of water 10 lks wide 10 ins deep course N.E.
79.82 Intersect N boundary of Tp 21 lks W of
the Cor to Secs 5.6.31 and 32 which
is a mound of earth 2 ft high 4½ ft
base with pits 18×18×12 ins in each
sec 5½ ft dist. In S.E. pit a stake
2 ft long 2 ins square marked
T 28 N S 32 on N E
R. 54 W S 5 on S E
T 27 N S 6 on S W and
S 31 on N W faces with 5 notches
on E and 1 ~~notch~~ on W edges

R 54 W continued

Thence I run
S 0° 9' W on a true line bet secs
5 and 6 with same Va
39.82 Set sandstone 15×8×7 ins 10 ins
in the ground for ¼ Sec Cor marked
¼ on W face. dug pits 18×18×12 ins
N and S of stone 5½ ft dist and
raised a mound of earth 1½ ft high
3½ ft base alongside
79.82 Cor to Secs 5.6.7 and 8
Land level
Soil sandy 2nd rate

June 3rd 1883

General Description

This Township has water in the northern portion the soil is above a second class average water can be easily obtained by digging for it. The greater portion of this Township is a good farming country There is an abundant and luxurious growth of choice grasses over the entire surface. There is no settlements in this Township In sec. 6 is a small march. mill whistle creek a small branch starting in swamp runs East along the northern portion of the Township There is no timber in the Town

Tp 27 N. Range 54 W

U.S. Surveyor General's office
Plattsmouth Nebraska
February 18th 1884

The foregoing field notes of the survey of the subdivisional lines of Township 27 N. Range 54 W of 6th P.M. in Nebraska executed by George W Fairfield U.S. deputy surveyor under his contract No 13 dated September 14th 1882 during the months of May & June 1883 having been critically examined the necessary corrections and explanations made detail field notes and the survey they describe are hereby approved

D W Stephenson
U.S. Surveyor General

Field Notes
of the
Survey of the Subdivision Lines
of
Township No. 28 N. of Base Line
of
Range No. 54 W. of the 6th P. M.
in the
State of Nebraska
as surveyed by
George W. Fairfield
U. S. Deputy Surveyor
Under his Contract
No 13
Dated September 14 1882

Survey commenced June 2d 1883
Survey completed June 4th 1883

Town No 28 Range No 54

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Preliminary to commencing this Survey I run S on a blank line along the E boundary of Sec 36. and at 40.01 chs found the 1/4 Sec Cor and at 79.97 chs found the Cor to T 28 N and Ranges 53 and 54 W
Thence I run
W on a blank line along the S boundary of sec 36. at 39.98 chs found the 1/4 Sec Cor and at 80.02 chs found Sec Cor to Secs 1. 2. 35 & 36
My Compass will therefore run the same line as the exterior boundaries and the chaining practically agrees

Survey commenced June 4 1883 with Burts Patent improved Solar Compass nearly new and in first rate condition made by H. L. S. Gurley of Troy New York in 1880

Subdivisions T. 28 N

I commenced at the cor to Secs 1. 2. 35 and 36. on the south boundary of T 28 N R 54 W [illegible] described by me ~~which is a mound of earth 2 ft high 4½ ft base with pits 18×18×12 ins in each sec 5½ ft dist. In S E pit a pine stake 2 ft long 2 ins square marked~~

~~T 28 N S 36 on N E~~

~~R 54 W S 1 on S E~~

~~T 27 N S 2 on S W and~~

~~S 35 on N W faces with 1 notch on E and 5 notches on W edges~~

~~Thence~~ and ~~I~~ run

North bet secs 35 and 36

Va 15° E

Over rolling ground

34.00 Foot of upland enter Valley 50 ft below hills bears E and S W

40.00 Set sandstone 16×6×5 ins 11 ins in the ground for ¼ Sec Cor marked ¼ on W face dug pits 18×18×12 ins N and S of stone 5½ ft dist.

R 54 W continued

and raised a mound of earth 1½ ft high 3½ ft base alongside

56.00 Drain 100 lks wide 10 ft deep course N W

66.00 Ascend upland 50 ft high bears E and N W

80.00 Set sandstone 28×13×5 ins 20 ins in the ground for Cor to Secs 25. 26. 35 and 36 marked with one notch on the S and E faces dug pits 18×18×12 ins in each sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside

Land level and rolling

Soil sandy 2nd rate

East on a random line bet Secs 25 and 36

Va 15° E

Over rolling ground

40.00 Set temporary ¼ Sec Cor

80.64 Intersect E. boundary of Tp 24 lks S of the cor to Secs 25. 30. 31 and 36 which is a mound of earth 2 ft high 4½ ft base with pits 18×18×12 ins in

each Sec 5½ ft dist. In S.E. pit a
pine stake 2 ft long 2 ins square
marked
T 28 N S. 30 on N E
R 53 W S 31 on S E
R 54 W S. 36 on S W and
S 25 on N W faces with 5 notches
on W and 1 notch on S edges
Thence I run
S 89° 50' W on a true line bt W secs
25 and 36 with same Va
40.32 Set sandstone 13 x 8 x 3½ ins 9 ins
in the ground for 1/4 Sec Cor marked
on N face dug pits 18 x 18 x 12 ins E and W
of stone 5½ ft dist and raised a
mound of earth 1½ ft high 3½ ft base
alongside
80.64 Cor to Secs 25, 26, 35 and 36
Land rolling
Soil sandy 2nd rate

North bet Secs 25 and 26
Va 15° E
5.20 Foot of upland enter Valley about 50 ft below
top thence bears E and W
8.00 Whistle Creek 10 lks wide 10 ins deep course E
19.00 Whistle Creek 10 lks wide 10 ins deep course W
27.24 Whistle Creek 10 lks wide 10 ins deep course N E
40.00 Set sandstone 18 x 11 x 6 ins 13 ins in the
ground for 1/4 Sec Cor marked 1/4 on W face
dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist
and raised a mound of earth 1½ ft high
3½ ft base alongside
43.00 Hay road bears N.E. and S.W.
80.00 Set sandstone 24 x 10 x 6 ins 18 ins in
the ground for Cor to Secs 23, 24, 25 and 26
marked with 2 notches on S and 1 ~~notch~~ on E faces
dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist
and raised a mound of earth 2 ft high
4½ ft base alongside
Land level
Soil sandy 2nd rate

Subdivisions T. 28 N

East on a random line bet Secs 24 and 25
Va 15° E

8.00 Hay road bears N and S
12.00 Whistle Creek 10 lks wide 10 ins deep course N
37.00 Ascend upland 50 ft high bears N and S
40.00 Set temporary 1/4 Sec Cor
80.14 Intersect E boundary of Tp. 14 lks N of the Cor to Secs 19. 24. 25 and 30 which is a mound of earth 2 ft high 4½ ft base with pits 18x18x12 ins in each sec 5½ ft dist In S.E. pit a pine stake 2 ft long 2 ins square marked
T 28 N S 19 on N E
R 53 W S 30 on S E
R 55 W S. 25 on S W and
S 24 on N W faces with 4 notches on N and 2 ~~notches~~ on S edges
Thence I run
N 89° 54' W on a true line bet secs 24 and 25 with same Va
40.07 Set sandstone 19x11x5 ins 14 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18x18x12 ins

R 54 W Continued

E and N of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
80.14 Cor to Secs 23. 24 25 and 26
Land level and rolling Soil sandy 2nd rate

North bet secs 23 and 24
Va 15° E

Through Valley
40.00 Set sandstone 25x14x4 ins 18 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18x18x12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
80.00 Set sandstone 22x9x4 ins 16 ins in the ground for Cor to Secs 13. 14. 23 and 24 marked with 3 notches on S and 1 ~~notch~~ on E faces, dug pits 18x18x12 ins in each sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside
Land level
Soil sandy 2nd rate

Subdivisions T. 28 N

East on a random line bet Secs 13 and 24
Va 15° E

21.00 Hay road bears N.E. and S.W.
32.00 Whitt. Creek 10 lks wide 10 lns deep course N
34.00 Foot of ridge 50 ft high bears N and S
40.00 Set temporary 1/4 Sec Cor
80.08 Intersect E boundary of Tp 27 chs N of the Cor to secs 13. 18. 19 and 24 which is a mound of earth 2 ft high 4 1/2 ft base, with pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. In S.E. pit a pine stake 2 ft long 2 ins square marked
T. 28 N S 18 on N E
R 53 W S 19 on S E
R 54 W S 24 on S W and
S 13 on N W faces with 3 notches on N and S edges
Thence I run
N 89° 48' W on a true line bet secs 13 and 24 with pause Va
40.00 Set sandstone 16 x 7 x 4 1/2 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on N face, dug pits 18 x 18 x 12 ins

R 54 W continued

E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/4 ft high 3 1/2 ft base alongside
80.08 Cor to Secs 13. 14. 23 and 24
Land level and rolling
Soil sandy 2nd rate

North bet secs 13 and 14
Va 15° E

2.00 Ascend ridge 50 ft high bears N E and S W
Over rolling ridges
40.00 Set sandstone 18 x 9 x 5 1/2 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
60.00 Foot of round butte 60 ft high. 5.00 chs at base and 1.50 chs on top
65.00 Top and descend butte
70.00 Foot of round butte
78.50 Down 100 lks wide 10 ft deep course E
80.00 Set sandstone 16 x 9 x 7 ins 11 ins in the ground

Subdivisions T. 28 N

for Cor to Secs 11. 12. 13 and 14 marked with 4 notches on S and 1 ~~notch~~ on E faces dug pits 18x18x12 ins in each sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside
Land level and rolling
Soil Sandy 2nd and 3rd rate

East on a random line bet Secs 12 and 13
Va 15° E
Through valley
19.00 Hwy road bears W and S
28.50 Whistle Creek 16 links wide 10 ins deep Course N
40.00 Set temporary ¼ Sec Cor
42.00 Ascend ridge 50 ft high bears W and S
80.44 Intersect E boundary of Tp 9 Rs 5 of the Cor to Secs 7. 12. 13 and 18 which is a mound of earth 2 ft high 4½ ft base with pits 18x18x12 ins in each sec 5½ ft dist In S.E. pit a pine stake 2 ft long 2 ins square marked T28N S7 on N.E.

R 54 W continued

R 53 N S 18 on S E
R 54 N S 13 on S W and
S 12 on N.W. faces with 2 notches on N and 4 notches on S edges
Thence Prim
S 89° 56' W on a true line bet Secs 12 and 13 with same Va
40.22 Set sand stone 14 x 10 x 6 ins 9 ins in the ground for ¼ Sec Cor marked ¼ on N face dug pits 18x18x12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ base alongside
80.44 Cor to Secs 11. 12. 13 and 14
Land level and rolling
Soil sandy 2nd rate

Subdivisions T. 28 N

North bet secs 11 and 12
Va 15° E

15.00 Top of land upland bears S E and N W
23.00 Wire fence 3.00 chs W bears S 74° W ~~N 50° E~~
29.75 Wire fence bears N 50° E
40.00 Set sand stone 22 x 10 x 6 ins 17 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins Hand S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side
60.00 top of bluffs 50 ft high bears E and W
70.00 Foot of bluffs enter Niobrara river bottom bears E and W
80.00 Set sandstone 20 x 10 x 5 ins 14 ins in the ground for Cor to Secs 1. 2. 11 and 12 marked with 5 notches on S and 1 ~~notch~~ on E face dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base along side
Level and broken
Soil sandy 2nd and 3rd rate

R 54 W continued

East on a random bet secs 1 and 12
Va 15° E

3.00 Enter low wet bottom land bears E and W
10.00 3 chs N is ½ acre in square fenced for stock yards & stacks of hay
15.00 Slough in bottom course S E
21.00 Slough 100 lks wide course S
29.10 Niobrara river 35 lks wide 2½ ft deep current rapid course S. E. clear water, bank hard 6 ft high
30.75 Course of Niobrara river N 40 lks wide
31.12 Wire fence bears N 30° E
33.10 Niobrara river course S. E. 37 lks wide
40.00 Set temporary 1/4 sec cor
43.05 Wire fence bears S 20° E
43.55 Old road bears S E and N W. and a garden S W of road. about 8.00 chs a bridge across stream at Ranch
49.57 ~~Same~~ stream 40 lks wide
N 30° W S 10° W about 8.00 ch to Ranch No 33. Bartlett Richards. owner.
80.40 Intersect E. boundary of Tp 19 lks S of the cor to Secs 1. 6. 7 and 12 which is a mound of earth 2 ft high 4½ ft base

with pits 18x18x12 ins in each Sec 5½ ft
dist In S.E. pit a pine stake 2 ft long
2 ins square marked
T. 28 N S 6 on N E
R 53 W S. 7 on S E
R 54 W S 12 on S W and
S 1 on N W faces with 1 notch on N
and 5 notches on S edges
Thence I run
S 89° 52' W on a true line bet secs
1 and 12 with same Va
40.20 Set sandstone 17x8x5 ins 12 ins
in the ground for 1/4 Sec Cor marked
1/4 on N face dug pits 18x18x12 ins E
and W of stone 5½ ft dist and
raised a mound of earth 1½ ft high
3½ base alongside
80.40 Cor to Secs 1. 2. 11 and 12
Sand land
Soil sandy

2nd note

North bet secs 1 and 2
Va 15° E
Over level bottom
21.00 Niobrara river 40 lks wide course E
23.50 Wire fence bears E and W
39.50 Old road up and down Niobrara bottom
40.00 Set sandstone 18x7x5 ins 12 ins in ground for 1/4 Sec Cor
marked 1/4 on N face dug pits 18x18x12 ins
N and S of stone 5½ ft dist and raised
a mound of earth 1½ ft high 3½ ft base alongside
44.00 Enter outlet of canon 20 chs wide near
center bears N and S. 20 chs west a high
sand peak
77.84 Intersect the 7th standard parallel
13.62 chs W. of Standard Cor to Secs
31 and 32. T 29 N R 53 W where
I set sandstone 34x22x2 ins 18
ins in the ground for C.C cor to
Secs 1 and 2 marked
R 54 W S 1 on E
C.C. T 28 N on S and
S 2 on W faces with 6 notches on S. 5
notches on W and 1 notch on E faces

Subdivisions T. 28 N

dug pits 18 x 18 x 12 ins S. E. and W of stone 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside

Note

The Standard Cor to secs 31 + 32 Tps 29 N R 53 W is a mound earth 2 ft high 4½ ft base with pits 18 x 18 x 12 ins N. E. and W of mound 5½ ft dist In E pit a pine post 3 cornered 3 in faces marked

S.C. T 29 N. R 53 W on N

S 32 on E and

S 30 on W faces with 5 notches on E and 1 notch on W faces

I carefully examined the adjustment of my Solar Compass to day particulary the Latitude and reversing apparatus and found them to be correct

June 4th 1883

R 54 W continued

From the Cor to Secs 2. 3. 34 and 35 on on the S boundary of ~~the~~ Tp ~~which is~~ 28 N R 54 W ~~before discovered~~ ~~a mound of earth 2 ft high 4½ ft base with pits 18 x 18 x 12 ins in each Sec 5½ ft dist In S E pit a pine stake 2 ft long 2 ins square marked~~

~~T. 28 N S 35 on N E~~

~~R. 54 W S 2 on S E~~

~~T 27 N S 3 on S W and~~

~~S 3 on N. W faces with 2 notches on E and 4 notches on W edges~~

I run

North bet secs 34 and 35

Va 15° E

Over level ground

19,00 ~~Whistle~~ Creek 10 lks wide 10 ins deep Course E

40,00 Set sandstone 21 x 13 x 7 ins 15 ins in the ground for ¼ Sec Cor marked ¼ on W face dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

48,50 Hay road bears N E and S W.

Subdivisions T. 28 N

63.00 Ascend ridge 50 ft high bears N.E and S.W

80.00 Set sandstone 18 x 11 x 6 ins 13 ins in the ground for Cor to secs 26. 27. 34 and 35 marked with 2 notches on E and 1 ~~notch~~ on S faces dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside

Land level and rolling

Soil sandy 2nd rate

East on a random line bet Secs 26 and 35

Va 15° E

12.00 Foot of upland enter valley 50 ft below top bears N W and S W

35.00 Hay road bears N E and S. W.

40.00 Set temporary ¼ Sec Cor

69.00 Ascend ridge bears N E and S E, 50 ft high,

79.92 Intersect N and S line 11 lks N of the Cor to Secs 25. 26. 35 and 36

Thence North

N 89° 55' W on a true line bet secs

R 54 W Continued

26 and 35 with same Va

39.96 Set sandstone 15 x 9 x 3 ins 10 ins in the ground for ¼ Sec Cor marked ¼ on N face dug pits 18 x 18 x 12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

79.92 Cor to Secs 26. 27. 34 and 35

Land level and rolling

Soil sandy 2nd rate

North bet Secs 26 and 27

Va 15° E

11.00 Foot of ridge enter Valley 50 ft below top bears S.E. and W

21.00 Drain 50 ft wide 20 ft deep course S E

37.00 Ascend upland 50 ft high bears N W and S E

40.00 Set sandstone 13 x 10 x 7 ins 9 ins in the ground for ¼ Sec Cor marked ¼ on W face dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

80.00 Set sandstone 22 x 14 x 6 ins 16 ins in the

Subdivision T. 28 N

ground for Cor to Secs 22, 23 26 and 27
marked with 2 notches on S and E faces dug
pits 18 x 18 x 12 ins in each Sec 5½ ft dist
and raised a mound of earth 2 ft
high 4½ ft base along side
Land level and rolling Soil sandy 2nd rate

East on a random line bet Secs 23 and 26
Va 15° E

40.00 Set temporary ¼ Sec Cor
68.50 Foot of upland enter valley 50 ft below top bears N and S
79.48 Intersect N and S line 33 lks S of the Cor
to Secs 23. 24. 25 and 26
Thence I run
S 89°46' W on a true line bet secs
23 and 26 with same Va
39.74 Set sandstone 18 x 8 x 4 ins 13 ins in the ground
for ¼ Sec Cor marked ¼ on N face dug pits 18 x 18 x 12
ins E and W of stone 5½ ft dist and raised a
mound of earth 1½ ft high 3½ ft base along side
79.48 Cor to Secs 22. 23. 26 and 27
Land rolling and level Soil sandy 2nd rate

R 54 W continued

North bet secs 22 and 23
Va 15° E

Over rolling ground
40.00 Set sandstone 19 x 10 x 3½ ins 14 ins in the
ground for ¼ Sec Cor marked ¼ on W
face dug pits 18 x 18 x 12 ins N and S of stone
15½ ft dist.
and raised a mound of earth 1½ ft
high 3½ ft base along side
49.00 Ascend sand ridge 50 ft high bears N.E. and S.W.
63.00 Foot of ridge enter rolling land 50 ft below hill
80.00 Set sandstone 16 x 10 x 7 ins 11 ins in
the ground for Cor to Secs 14. 15. 22 and 23
marked with 3 notches on S and 2 ~~notches~~
on E faces dug pits 18 x 18 x 12 ins in each
Sec 5½ ft dist, and raised a mound of
earth 2 ft high 4½ ft base along side
Land rolling and broken
Soil sandy 2nd and 3rd rate

Subdivisions T. 28 N

East on a random line bet Secs 14 and 23
Va 15° E

34.00 Ascend small ridge 40 ft high bears N.E. and S.W
40.00 Set temporary 1/4 Sec cor
44.00 Foot of ridge 40 ft below top enter rolling land bears N and S
77.00 Foot of upland 50 ft below top enter Valley bears N.E. and S.W
79.64 Intersect N and S line 10 lks E of the cor to
Secs 13. 14. 23 and 24
Thence I run
S 89° 55' W on a true line bet secs
14 and 23 with same Va
39.82 Set sandstone 14 x 9 x 3½ ins 9 ins
in the ground for 1/4 Sec cor marked
1/4 on N face dug pits 18 x 18 x 12 ins
E and W of stone 5½ ft dist and raised
a mound of earth 1½ ft high 3½ ft base along side
79.64 Cor to Secs 14. 15. 22 and 23
Land rolling and broken
Soil sandy 2nd and 3rd rate

R 5 H N continued

North bet secs 14 and 15
Va 15° E
Over rolling ground
40.00 Set sandstone 18 x 14 x 5 ins 13 ins
in the ground for 1/4 Sec Cor marked
1/4 on W face dug pits 18 x 18 x 12 ins
N and S of stone 5½ ft dist and raised
a mound of earth 1½ ft high 3½
ft base along side
67.00 Second rolling land 40 ft
70.00 Drain 50 lks wide 10 ft deep course NE
80.00 Set sandstone 25 x 13 x 6 ins 18 ins
in the ground for Cor to Secs 10. 11.
14 and 15 marked with 4 notches on
S on 2 ~~notches~~ on E faces dug pits
18 x 18 x 12 ins in each Sec 5½ ft
dist and raised a mound of earth
2 ft high 4½ ft base along side
Land rolling
Soil sandy 2nd rate

Subdivisions T. 28 N

East on a random line bet Secs 11 and 14
Va 15° E

8.50 Wire fence bears N W and S E
14.00 Wire fence bears N E and S W
16.00 Drain 50 lks wide 10 ft dep course N E
40.00 Set temporary 1/4 Sec Cor
49.50 Drain 50 lks wide 10 ft dep course S E
79.86 Intersect N and S line 12 lks N of the Cor to Secs 11, 12, 13 and 14
Thence I run
N 89° 55' W on a true line bet secs 11 and 14 with same Va
39.93 Set sandstone 17 x 7 x 3 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.86 Cor to Secs 10, 11, 14 and 15
Land rolling and level
Soil sandy 2nd rate

R 54 W Continued

North bet secs 10 and 11
Va 15° E

9.00 Wire fence bears N W and S E
40.00 Set sandstone 13 x 8 x 4 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 base alongside
80.00 Set sandstone 20 x 9 x 4 1/2 ins 14 ins in the ground for Cor to Secs 2, 3, 10 and 11 marked with 5 notches on S and 2 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling
Soil sandy 2nd rate

Subdivisions T. 28 N

East on a random line bet secs 2 and 11
Va 15° E
Over rolling ground
40.00 Set temporary 1/4 Sec cor
45.00 top of bluff 50 ft high bears N W and S E
55.00 Foot of bluffs enter bottom land bears N W and S E
79.62 Intersect N and S line 14 chs S of the Cor to Secs 1. 2. 11 and 12
Thence I run
S 89° 54' W on a true line bet secs 2 and 11 with same Va
39.81 Set sandstone 20 x 14 x 3 ins 15 ins in the ground for 1/4 Sec cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.62 Cor to Secs 2. 3. 10 and 11
Land level and broken
Soil sandy 2nd and 3rd rate

R 54 W Continued

North bet secs 2 and 3
Va 15° E
Over rolling hills
10.00 Enter Valley of Niobrara river bears N W and S E
40.00 Set sandstone 16 x 10 x 5 ins 11 ins in the ground for 1/4 sec cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
44.12 Wire fence bears E and W. 20 chs west fence runs South
49.36 Niobrara river 40 chs wide course S E
57.20 Old road bears N W and S E
77.92 Intersect 7th standard parallel N. at a point 13.10 chs west of the standard cor to Tps 29 N Rs 53 and 54 W.
Where I set sandstone 18 x 8 x 4 ins 13 ins in the ground for closing Cor to Secs 2 and 3 marked C.C. T 28 N 54 W on S
~~Sec~~ 2 on E and

Subdivisions T. 28 N

S 3 on W faces with 2 notches on E and 4 ~~notches~~ on W faces dug pits 18 × 18 × 12 ins S. E and W of stone 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base along side
Land level and broken
Soil sandy . 2nd rate

Note
The Cor to Tps 29 N Rs 53 and 54 W is a mound of earth 2½ ft high 5 ft base with pits 24 × 18 × 12 ins N E & W of mound 6 ft dist In E pit a pine post 3 cornered 3 in faces marked
S.C. T 29 N on N
R 53 W S 31 on E and
R 54 W S 36 on W faces with 6 notches on N. E and W faces

June 5th 1883

R 54 W Continued

From the Cor to Secs 3, 4, 33 and 34 on the S. boundary of ~~the~~ Tps. 28 N R 54 W ~~which is a mound of earth 2 ft high 4½ ft base with pits 18 × 18 × 12 ins in each sec 5½ ft dist, in S E pit a pine stake 2 ft long 2 ins square marked~~
~~T 28 N S 34 on N E~~
~~R 54 W S 3 on S E~~
~~T 27 N S 4 on S W and~~
~~S 4 on N W faces with 3 notches on E and W edges~~
I run
North bet secs 33 and 34
Va 15° E
Over broken and stoney ground
40.00 Set sandstone 16 × 7 × 5 ins 11 ins in the ground for ¼ Sec Cor marked ¼ on W face dug pits 18 × 18 × 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
80.00 Set sandstone 24 × 14 × 6 ins 18 ins in the ground for Cor to Secs

Subdivisions T 28 N

27, 28, 33 and 34 marked with
1 notch on S and 3 ~~notches~~ on E faces
dug pits 18 x 18 x 12 ins in each sec
5½ ft dist and raised a mound of
earth 2 ft high 4½ ft base alongside
Land rolling and broken
Soil sandy and stony 3rd rate

East on a random line bet secs 27 and 34
Va 15° E

40.00 Set temporary ¼ Sec cor
79.74 Intersect N and S line 21 chs S of the
Cor to Secs 26, 27, 34 and 35
Thence I run
S 89° 51' W on a true line bet secs
27 and 34 with Same Va
39.87 Set sandstone 19 x 11 x 4 ins 14 ins in the
ground for ¼ Sec Cor marked ¼ on W face dug pits
18 x 18 x 12 ins E and W of stone 5½ ft dist raised a
mound of earth 1½ ft high 3½ ft base along side
79.74 ~~The Cor to Secs~~ 27, 28, 33 & 34
Land rolling
Soil sandy and stony 2nd and 3rd rate

R 54 W Continued

North bet Secs 27 and 28
Va 15° E

37.00 Foot of ridge into Valley 40 ft below top
bears N W and S E
40.00 Set sand stone 13 x 9 x 7 ins 9 ins in
the ground for ¼ Sec Cor marked
¼ on W face dug pits 18 x 18 x 12 ins
W and S of stone 5½ ft dist and raised
a mound of earth 1½ ft high 3½ ft base
alongside
59.00 Ascend ridge 40 ft high bears N W and S E
80.00 Set sandstone 17 x 6 x 3½ for Cor to Secs
21, 22, 27 and 28 marked with
2 notches on S and 3 ~~notches~~ on E faces
dug pits 18 x 18 x 12 ins in each Sec 5½
ft dist and raised a mound of earth
2 ft high 4½ ft base along side
Land level and rolling
Soil sandy and stony 2nd and 3rd rate

Subdivisions T. 28 N

East on a random line bet Secs 22 and 27
Va 15° E
Over rolling ground
40.00 Set temporary 1/4 Sec Cor
79.88 Intersect N and S line 28 lks N of the Cor to Secs 22, 23, 26 and 27
Thence I run
N 89° 48' W on a true line bet secs 22 and 27 with same Va
39.94 Set sandstone 18×10×6 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18×18×12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.88 Cor to Secs 21, 22, 27 and 28
Land rolling
Soil sandy 2nd rate

I carefully examined the adjustment of my Solar Compass & day particulary the Latitude and reversing apperatus and found them to be correct

R 54 W Continued

North bet secs 21 and 22
Va 15° E
40.00 Set sandstone 16×9×4 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18×18×12 ins N and S of stone 5 1/2 ft dist, and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00 Set sandstone 16×10×5 ins 11 ins in the ground for Cor to Secs 15, 16, 21 and 22 marked with 3 notches on S and E faces dug pits 18×18×12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land rolling Soil sandy 2nd rate

East on a random line bet Secs 15 and 22
Va 15° E
40.00 Set temporary 1/4 Sec Cor
80.24 Intersect N and S line at the Cor to Secs 14, 15, 22 and 23
Thence I run
W on a true line bet secs 15 and 22 with same Va
40.12 Set sand stone 15×10×3 ins 10 ins in the ground for 1/4 Sec Cor marked

1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.24 Cor to Secs 15. 16. 21 and 22
Land rolling
Soil sandy 2nd rate

North bet Secs 15 and 16
Va 15° E

40.00 Set sand stone 19 x 8 x 4 1/2 ins 14 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 4 1/2 ft base alongside

80.00 Set sand stone 18 x 10 x 4 ins 13 ins in the ground for Cor to Secs 9. 10. 15 and 16 marked with 4 notches on S and 3 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist. and raised a mound

of earth 2 ft high 4 1/2 ft base alongside
Land rolling Soil sandy 2nd rate

East on a random line bet Secs 10 and 15
Va 15° E
Over rolling ground
40.00 Set temporary 1/4 Sec Cor
80.10 Intersect N and S line 19 chs N of the Cor to Secs 10. 11. 14 and 15
Thence I run
N 89° 52' W on a true line bet Secs 10 and 15 with same Va
40.05 Set sandstone 20 x 7 x 6 ins 15 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/4 ft dist and raised a mound of earth 1 1/4 ft high 3 1/2 ft base alongside
80.10 ~~Corner to Secs. 9. 10. 15 & 16~~
Land rolling
Soil Sandy 2nd rate

Subdivisions T. 28 N

North bet Secs 9 and 10
Va 15° E

6.00 Ascend stone hill 40 ft high bears N.E. and S.W.

40.00 Set sandstone 26 x 15 x 6 ins 18 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

68.00 Foot of sand hill enter rolling land 40 ft below hill bears NE and SW

80.00 Set sandstone 22 x 16 x 5 ins 15 ins in the ground for Cor to Secs 3, 4, ~~10~~ 9 and ~~11~~ 10 marked with 5 notches on 3 and 3 ~~notches~~ on E faces dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side
Land hilly
Soil sandy and stony 2nd and 3rd rate

R 54 W Continued

East on a random line bet Secs 3 & 10
Va 15° E

Over rolling ground

40.00 Set temporary 1/4 Sec Cor

48.00 Foot of upland enter Valley 40 ft below top bears N and S

64.00 Ascend ridge 40 ft high bears N and S

65.00 Wire fence bears N and S

79.78 Intersect N and S line 24 lks S of the Cor to Secs 2, 3, 10 and 11
Thence I run
S 89° 50' W on a true line bet secs 3 and 10 with same Va

39.89 Set sandstone 14 x 9 x 4 ins 9 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

79.78 ~~The Cor to Sec~~ 3, 4, ~~10 11~~ 9 & 10
Land rolling
Soil sandy 2nd rate

Subdivisions T 28 N

North bet Secs 3 and 4
Va 15° E

22.00 Ford of upland enter timbered land 50 ft below top
40.00 Set sandstone 18 x 14 x 5 ins 13 ins in the ground for 1/4 Sec cor marked 1/4 on W face dug pits 18 x 18 x 12 ins Hand S of stone 5 1/2 ft dist a raised ce mound of earth 1 1/2 ft high 3 1/2 ft base alongside
41.00 Descend
43.00 Low wet bottom land
77.90 Intersect 7 Standard parallel N at a point 12.80 chs W of the standard Cor to Secs 35 and 36, where I set sandstone 14 x 9 x 6 ins 9 ins in the ground for closing Cor to Secs 3 and 4 marked
C. C. T. 28 N R 54 W on S
S 3 on E and
S 4 on W faces with 3 notches on E and W. and 6 ~~notches~~ on S faces, And Set a post in E pit 4 ft long 4 ins square: marked
C. C. T. 28 N R 54 W on S
S 3 on E and

R 54 W continued

S 4 on W faces with 3 notches on E and W faces
~~Note~~ Land Level Rally Ford ~~Sandy~~ 5th Cors
Note The Cor to Secs 35 & 36 T 29 N R 54 W
as a mound of Earth 2 1/2 ft high 5 ft base
from Pits 24 x 24 x 12 ins N. E. 3 ft of mound
6 ft dist on E per a pine stake 2 x 2
ins, 12 ins above ground standard
C. C. T 29 N on N
R 54 W S 36 on E
S 35 on W faces, with 1 notch on E & 5 on
W faces

From the Cor to Secs 4. 5. 32 and 33
on the S boundary of ~~the~~ T 28 N R 54 W
~~Where the Original Cor of the~~
~~a mound of earth 2 ft high 4 1/2 ft~~
~~base with pits 18 x 18 x 12 ins in each~~
~~Sec 5 1/2 ft dist In S E pit a pine~~
~~stake 3 ft long 3 ins square marked~~
~~T 28 N S 33 on N E~~
~~R 54 W S 4 on S E~~
~~T 27 N S 5 on S W and~~
~~S 32 on N W faces with 4 notches on E~~
~~and 2 notches on W edge~~
I run
North bet Secs 32 and 33
Va 15° E
Over along ridges
40.00 Set sandstone 23 x 13 x 6 ins 17 ins

Subdivisions T. 28 N

nis in the ground for 1/4 Sec Cor
marked 1/4 on W face dug pits
18 x 18 x 12 ins N and S of stone 5 1/2
ft disk and raised a mound of earth
1 1/2 ft high 3 1/2 ft base along side
80.00 Set sandstone 20 x 15 x 4 ins 15 ins in
the ground for Cor to Secs 28. 29
32 and 33 marked with 1 notch
on S and 4 notches on E faces
dug pits 18 x 18 x 12 ins in each sec
5 1/2 ft disk and raised a mound
of earth 2 ft high 4 1/2 ft base alongside
Land broken
Soil sandy and stony 3rd rate

June 6th 1883

R 54 W Continued

East on a random line bet Secs 28 and 33
Va 15° E
Over broken ground
21.00 Drain 100 lks wide 10 ft deep course S E
40.00 Set temporary 1/4 Sec Cor
61.00 Drain 86 lks wide 10 ft deep course S. E.
80.16 Intersect N and S line 27 lks N of the cor
to Secs 27. 28. 33 and 34
Thence I run
N 89° 48' W on a true line bet secs
28 and 33 with same Va
40.08 Set sandstone 18 x 8 x 3 1/2 ins 13 ins in
the ground for 1/4 Sec Cor marked 1/4
on N face. dug pits 18 x 18 x 12 ins N and S
of stone 5 1/2 ft disk and raised a
mound of earth 1 1/2 ft high 3 1/2 ft base
along side
80.16 Cor to Secs 28. 29. 32. and 33
Land broken
Soil sandy and stony 3rd rate

Subdivisions T. 28 N

North bet Secs 28 and 29
Va 15° E

40.00 Set sandstone 25 x 17 x 6 ins 18 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

80.00 Set sandstone 19 x 13 x 5 ins 14 ins in the ground for Cor to Secs 20 21. 28 and 29 marked with 2 notches on S and 4 notches on E face dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side

Land broken

Soil sandy and stony Soil 3rd rate

R 54 W Continued

East on a random line bet Secs 21 and 28
Va 15° E

Cor broken ridges

40.00 Set temporary 1/4 Sec Cor

80.26 Intersect N and S line 9 chs S of the Cor to Secs 21. 22. 27 and 28

Thence I run
S 89° 56' W on a true line bet secs 21 and 28 with same Va

40.13 Set sandstone 16 x 9 x 4 1/2 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.26 Cor to Secs 20. 21. 28 and 29

Land broken

Soil sandy and stony 3rd rate

Subdivisions T. 28 N

North bet Secs 20 and 21
Va 15° E
Over broken ridges
40.00 Set sandstone 18×10×4 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18×18×12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
80.00 Set sandstone 21×12×5 ins 16 ins in the ground for Cor to Secs 16 17 20 and 21 marked with 3 notches on S and 4 ~~notches~~ on E faces dug pits 18×18×12 ins in each sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside
Land broken
Soil sandy and stony 3rd rate

R 54 W Continued

East on a random line bet Secs 16 and 21
Va 15° E
40.00 Set temporary 1/4 Sec Cor
80.02 Intersect N and S line 35 lks N of the Cor to Secs 15. 16. 21 and 22
Thence I run
N 89° 45' W on a true line bet secs 16 and 21 with same Va
40.01 Set sandstone 18×11×3 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18×18×12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side
80.02 Cor to Secs 16. 17. 20 and 21
Land broken
Soil sandy and stony 3rd rate

Subdivisions T 28 N

North bet Secs 16 and 17
Va 15° E

Over broken ridges

40.00 Set sandstone 15 x 11 x 3½ ins 10 ins in the ground for ¼ sec cor marked ¼ on W face, dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

80.00 Set sandstone 17 x 13 x 5 ins 12 ins in the ground for Cor to Secs 8.9.16 and 17 marked with 4 notches on the S and ~~[illegible]~~ E faces dug pits 18 x 18 x 12 ins in each sec 5½ ft dist, and raised a mound of earth 2 ft high 4½ ft base alongside

Land broken

Soil sandy and Stony 3rd rate

R 54 W Continued

East on a random line bet Secs 9 and 16
Va 15° E

40.00 Set temporary ¼ Sec cor

49.72 Ascend sandstone hill 40 ft high bears N W + S E

73.00 Foot of sandstone hill enter rolling ground 40 ft below top bears N E and S W

79.72 Intersect N and S line 14 lks S of Cor to Secs 9.10.15 and 16

Thence True

S 89° ~~45'~~ 54' W on a true line bet secs 9 and 16 with same Va

39.86 Set sandstone 13 x 11 x 3 ins 9 ins in the ground for ¼ Sec Cor marked ¼ on W face dug pits 18 x 18 x 12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

79.72 Cor to Secs 8.9.16 and 17

Land broken

Soil sandy and stony 3rd and 4th rate

Subdivisions T. 28 N

North bet Secs 8 and 9
Va 15° E

Over rolling ground

40.00 Set sandstone 19×12×4 ins 14 ins in the ground for 1/4 Sec cor marked 1/4 on N face dug pits 18×18×12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

63.00 Descend

67.00 enter valley 50 ft below ridge bears NW-SE

80.00 Set sandstone 16×7×3 ins 11 ins in the ground for Cor to Secs 4. 5. 8 and 9 marked with 5 notches on S and 4 ~~[illegible]~~ on E faces dug pits 18×18×12 ins in each sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside

Land rolling and level

Soil sandy 2nd rate

R. 54 W Continued

Each on a random line bet Secs 4 and 9
Va 15° E

7.00 Ascend ridge 50 ft high bears NW and S

40.00 Set temporary 1/4 Sec Cor

80.12 Intersect N and S line 21 lks S of the Cor to Secs 3. 4. 9 and 10

Thence N mn

S 89° 51' W on a true line bet secs 4 and 9 with same Va

40.06 Set sandstone 14×7×5 ins 9 ins in the ground for 1/4 Sec cor marked 1/4 on N face dug pits 18×18×12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

80.12 Cor to Secs 4. 5. 8 and 9

Land rolling

Soil sandy 2nd rate

Subdivisions T. 28 N

North bet secs 4 and 5
Va 15° E

9.00 Ascend ridge 50 ft high bears SE and W
Ascend over high broken ridges

30.00 To of ridges 60 ft high bears E and W
Descend

39.00 Foot of bluff 100 ft below top bears E and W
Enter Valley

40.00 Set sandstone 24 x 14 x 6 ins 18 ins
in the ground for 1/4 Sec Cor marked
1/4 on W face dug pits 18 x 18 x 12 ins
N and S of stone 5 1/2 ft dist and
raised a mound of earth 1 1/2 ft
high 3 1/2 ft base alongside

45.00 Enter low wet bottom land bears
E and W

72.75 Niobrara river 15 lks wide 2 1/2 ft deep
Course S.E. Banks 6 ft high

78.40 Intersect 7th Standard parallel 13.24
chs W of the standard Cor to Sec 34 and
35 T. 29 N R 54 W where I set sandstone
22 x 13 x 5 ins 16 ins in the ground
for closing Cor. to Secs 4 and 5 marked

June 7th 1883

R 54 W Continued

CC T 28 N R 54 W on S
S 4 on E and
S 5 on W faces with 4 notches on E
and 2 ~~notches~~ on W faces
Land Valley & broken
Soil Sandy 3rd rate

Note = The Cor to Secs 34 & 35 T. 29 N R. 54 W is
a mound of Earth 2 1/2 ft high 5 ft base
from pits 24 & 24 & 12 ins N.E. & W of Cor
6 ft dist. In E pit a pine stake
2 & 2 ins 12 ins above ground Marked
S C T 29 N on N.
R 54 W S 35 on E
S 34 on W faces, with 2 notches
on E & 4 on W faces

From the cor to Secs 5. 6. 31 and 32 on
the S boundary of ~~the~~ Tps. 28 N R. 54 W ~~which is a~~
before described Cor. ~~mound of earth 2 ft high 4 1/2 ft base~~
~~with pits 18 x 18 x 12 ins in each sec~~
~~5 1/2 ft dist In S.E. pit a pine stake~~
~~2 ft long 2 ins square marked~~
~~T. 28 N S 32 on N E~~
~~R 54 W S 5 on S.E.~~

Subdivisions T 28 N

~~T. 27 N R. 6. on S W and~~
~~S 31 on N W marked with 5 notches~~
~~on E and 1 notch on W edges~~
Thence
North bet Secs 31 and 32
Va 15° E
Over high stony ridges
40.00 Set sandstone 18×10×4 ins 13 ins in the ground for 1/4 Sec Cor Marked 1/4 on W face, dug pits 18×18×12 ins N and S of stone 5½ ft dist, and raised a mound of earth 1½ ft high 3½ ft base alongside
80.00 Set sandstone 20×11×6 ins 15 ins in the ground for Cor to Secs 29, 30, 31 and 32 marked with 1 notch on S and 5 ~~notches~~ on E faces dug pits 18×18×12 ins in each Sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside
Land broken
Soil Sandy and Stony 3rd rate

R 54 W. Continued

East on a random line bet secs 29 and 32
Va 15° E
40.00 Set temporary 1/4 Sec Cor
80.42 Intersect N and S line 12 lks S of the Cor to Secs 28, 29, 32 and 33
Thence I mm
S 89° 55' W on a true line bet secs 29 and 32 with same Va
40.21 Set sandstone 15×9×4 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18×18×12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
80.42 Cor to Secs 29, 30 31 and 32
Land broken
Soil sandy and stony 3rd rate

Subdivision T 28 N

North bet Secs 29 and 30
Va 15° E

11.46 Foot of ridge enter Valley 50 ft below top bears N E and S W
21.00 Drain 50 lks wide 6 ft deep bears S W.
32.00 ascend ridge 50 ft high bears N W and E
40.00 Set sandstone 16 x 9 x 6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
80.00 Set sandstone 20 x 11 x 5 ins 15 ins in the ground for Cor to Secs 19. 20. 29 and 30 marked with 2 notches on the S and 5 notches on E faces dug pits 18 x 18 x 12 ins in each sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside
Land level and timbered
Soil sandy and stony 3rd rate

R 54 W. Continued

West on a random line bet Secs 30 + 31
Va 15° E

12.00 ascending top of ridge 50 ft high
Descending
18.00 Drain 60 lks wide, Course S W
40.00 Set temporary 1/4 Sec Cor
82.40 Intersect West boundary of Twp. 22 lks N of Cor to Secs 25. 30. 31 + 36 which Cor is a mound of earth 2 ft high 4½ ft base, with pits 18 + 18 x 12 ins in each sec 5½ ft dist. In S E pit a pine stake 2 ft long, 2 ins square marked.
T 28 N. S 30 on N E
R 54 W S 31 on S E
R 55 W S 36 on S W and
S 25 on N W faces, with 1 notch on S. and 5 notches on N faces
from which Cor I run
N 89° 51' East on a true line bet Secs 30 and 31 with Same Va
42.40 Set Sandstone 19 + 14 + 5 ins 13 ins in the ground for 1/4 Sec Cor, Marked 1/4 on N face, dug pits 18 + 18 + 12

ins E X W of Stone 5½ ft dist
and raised mound of earth
1½ ft high, 3½ ft base alongside
82.40 The Cor to Secs 29. 30. 31 & 32
Land level & rolling
Soil sandy 2nd rate

North bet Secs 29 and 30
Va 15° E

11.40 Foot of ridge 50 ft below top into Valley
bears N E and S W
21.00 Drain 50 lks wide 6 ft dep course S W
32.00 Ascend ridge fifty feet high bears N W and E
40.00 Set sandstone 16 x 9 x 6 ins 10 ins in
the ground for 1/4 Sec Cor marked
1/4 on W face dug pits 18 x 18 x 17 ins
N and S of stone 5½ ft dist and
raised a mound of earth 1½ ft high
3½ ft base alongside
80.00 Set sandstone 20 x 11 x 5 ins 15 ins
in the ground for Cor to Secs 19. 20
29 and 30 marked with 2 notches
on S and 5 notches on E faces, dug
pits 18 x 18 x 17 ins in each Sec 5½
ft dist and raised a mound of earth
2 ft high 4½ ft base alongside
Land level and broken
Soil sandy and stony 3rd rate

Subdivisions T 28 N

East on a random line bet Secs 20 and 29.
Va 15° E
Over broken ridges
40.00 Set temporary 1/4 Sec Cor
80.06 Intersect N and S line 14 lks N of the Cor to Secs 20. 21. 28 and 29
Thence I run
N 89° 54' W on a true line bet secs 20 and 29 with same Va
40.03 Set sandstone 21 x 12 x 6 ins 17 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dig pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side
80.06 Cor to Secs 19. 20. 29 and 30.
Land broken
Soil sandy and stony 3rd rate

R. 54 W Continued

West on a random line bet Secs 19 and 30
Va 15° E
17.00 Foot of ridge enter valley 50 ft below top of hills bears N W and S. E.
23.06 Drain 60 lks wide 6 ft deep course N W
38.50 Ascend ridge 50 ft high bears N W and S E
40.00 Set temporary 1/4 Sec Cor
61.00 Foot of ridge enter valley 50 ft below top of hills bears N E and S W.
82.26 Intersect W boundary of Tp. 38 lks S of Cor to Secs 19. 24. 25 and 30 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist. 2 ft E pit a pine stake 2 ft long 2 ins square marked
T 28 N S 19 on N E
R 54 W S 30 on S E
R 55 W S 25 on S W and
Sec 24 on N. W. face with 4 notches on the N and 2 ~~notches~~ on E edges
Thence I run
S 89° 44' E on a true line bet secs

Subdivisions T. 28 N

19 and 30 with same Va

42.26 Set sandstone 19 x 10 x 4 ins 15 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

82.26 Cor to Secs 19. 20. 29 and 30 Soil sandy and stony 2nd and 3rd rate Land level and broken

North bet Secs 19 and 20
Va 15° E

Over broken ridges

40.00 Set sandstone 18 x 9 x 6 ins 14 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

80.00 Set sandstone 23 x 12 x 5 ins 16 ins in the ground for Cor to Secs 17. 18. 19 and 20 marked with

R. 54 W Continued

3 notches on S and 5 ~~notches~~ on E edges dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside

X Land broken Soil sandy & stony 3rd rate

East on a random line bet Secs 17 and 20
Va 15° E

40.00 Set temporary 1/4 Sec Cor

79.86 Intersect N and S line 33 lks S of Cor to Secs 16. 17. 20 and 21.

Thence I mu
S 89° 46' W on a true line bet Secs 17 and 20 with same Va

39.93 Set sandstone 17 x 10 x 5 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

79.86 Cor to Secs 17. 18. 19 and 20
Land broken Soil sandy & stony 3rd rate

June 8th 1883

Subdivisions T 28 N

West on a random line bet Secs 18 and 19
Va 15° E

40.00 Set temporary 1/4 Sec Cor

82.36 Intersect W boundary of Tp 7 Lks N of Cor to Secs 13.18.19 and 24 which is a mound of earth 2 ft high 4½ ft base with pits 18×18×12 ins in each Sec 5½ ft dist In S.E. pit a pine stake 2 ft long 2 ins square marked T 28 N S 18 on N.E. R 54 W S 19 on S E R 55 W S 24 on S W and S 13 on N W faces with 3 notches on N and S edges
Thence I run
W 89° 57' E on a true line bet secs 18 and 19 with same Va

42.36 Set sandstone 16×11×6 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18×18×12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

82.36 The cor to secs 17.18.19 & 20

Land broken
Soil sandy and stony 3rd rate

R 54 W continued

North bet secs 17 and 18
Va 15° E

Over broken ridges

40.00 Set sandstone 19×9×5 ins 15 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18×18×12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

64.00 Top of ridge enter Valley 50 ft below top bears N W and E

80.00 Set sandstone 20×11×4 ins 15 ins in the ground for Cor to Secs 7.8.17 and 18 marked with 4 notches on S and 5 notches on E faces dug pits 18×18×12 ins in each Sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside
Land broken
Soil sandy and stony 3rd rate

Subdivisions T 28 N

East on a random line bet Secs 8 and 17
Va 15° E

14.00 Ascend ridge 50 ft high bears N and S
40.00 Set temporary 1/4 Sec Cor
80.00 Intersect N and S line 19 lks S of
Cor to Secs 8. 9. 16 and 17
Thence Prun
S 89° 52' W on a true line bet secs
8 and 17 with same Va
40.00 Set sandstone 15 x 11 x 7 ins 11 ins in the
ground for 1/4 Sec Cor marked 1/4 on
N face dug pits 18 x 18 x 12 ins E and W
of stone 5 1/2 ft dist and raised a
mound of earth 1 1/2 ft high 3 1/2 ft base along side
80.00 Cor to Secs 7. 8. 17 and 18
Land level and broken
Soil sandy and stony 3rd rate

R 54 W continued

West on a random line bet Secs 7 and 18
Va 15° E

18.00 Ascend ridge 50 ft high bears N and S &
28.00 Foot of ridge enter Valley 50 ft below top
bears S E and N W
40.00 Set Temporary 1/4 Sec Cor
67.00 Ascend ridge 50 ft high bears N and S
82.62 Intersect W boundary of Tp 22 lks N of
Cor to Secs 7 12. 13 and 18 which is a
mound of earth 2 ft high 1 1/2 ft base with
pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist
In S. E. pit a pine stake 2 ft long 2 ins
square marked
T. 28 N S 7 on N E
R 54 W S 18 on S E
R 55 W S 13 on S W and
S 12 on N W faces with 2 notches on N
and 4 notches on S edges
Thence Prun
N 89° 51' E on a true line bet secs
7 and 18 with same Va
42.62 Set sandstone 16 x 10 x 6 ins 12 ins in the
ground for 1/4 Sec Cor marked 1/4 on N face

Subdivisions T. 28 N

dug pits 18x18x12 ins E and W of stone 5½ft dist and raised a mound of earth 1½ft high 3½ft base alongside

82.62 Cor to Secs 7. 8. 17 and 18

Land level and broken

Soil sandy 2nd and 3rd rate

North bet Secs 7 and 8

Va 15° E

10.50 Ascend ridge 50 ft high bears E and W

15.00 Down 50 ft in de 60 ft deep course W

21.00 Ascend ridge 50 ft high bears E and W

40.00 Set sandstone 18 x 9 x 5 ins 13 ins in the ground for ¼ Sec Cor marked ¼ on W face dug pits 18x18x12 ins N and S of stone 5½ft dist and raised mound of earth 1½ft high 3½ft base alongside

80.00 Set sandstone 19x11x4 ins 14 ins in the ground for Cor to Secs 5. 6. 7 and 8 marked with 5 notches on S and 5 notches on E faces dug pits 18x18x12 ins in act sec 5½ft dist and raised a mound of earth 2ft high 4½ft base alongside

Land level and rolling Soil sandy 3rd rate

R 54 W Continued

East on a random line bet Secs 5 and 8

Va 15° E

40.00 Set temporary ¼ Sec Cor

47.00 Foot of ridge 50 ft below top into valley bears N + S

80.14 Intersect N and S line 38 lks N of Cor to Secs 4. 5. 8 and 9

Thence S mm

N 89° 44' W on a true line bet Secs 5 and 8 with same Va

40.07 Set sandstone 17 x 10 x 6 ins 13 ins in the ground for ¼ Sec Cor marked ¼ on N face dug pits 18x18x12 ins E and W of stone 5½ft dist and raised a mound of earth 1½ft high 3½ft base alongside

80.14 Cor to Secs 5. 6. 7 and 8

Land level and rolling

Soil sandy 3rd rate

West on a random line bet Secs 6 and 7

Va 15° E

19.00 Ascend hill 60 ft high bears N and S W

40.00 Set temporary ¼ Sec Cor

Subdivisions T 28 N

Crs A N E & O. O E

57.00 Foot of hill enter rolling land 60 ft below top

82.42 Intersect W boundary of Tp 12 lks N of cor to secs 1. 6. 7 and 12 which is a mound of earth 2 ft high 4½ ft base with pits 18 x 18 x 12 ins in each Sec 5½ ft dist In S. E. pit a pine stake 2 ft long 2 ins square marked
T. 28 N S 6 on N E
R 54 W S 7 on S E
R 55 W S 12 on S W and
S 1 on N W faces with 1 notch on N and 5 notches on S ~~faces~~ edges
Thence I run
N 89° 55' E on a true line bet secs 6 and 7 with same Va

42.42 Set sandstone 20 x 8 x 6 ins 15 ins in the ground for ¼ Sec cor marked ¼ on N face dug pits 18 x 18 x 12 ins E and W of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside
Cor to secs 5. 6. 7 & 8.

X 82.42 Land broken and hilly
Soil sand 3rd rate

R. 54 W continued

North bet secs 5 and 6
Va 15° E

32.00 Top of Bluffs 100 feet above Niobrara river bottom bears E and W

40.00 Set sandstone, on hill side, 16 x 7 x 6 ins for ¼ Sec cor marked ¼ on W face dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

45.00 Enter bottom land bears E and N

72.00 Niobrara river 20 lks wide ~~Course~~ E

78.84 Intersect 7th standard parallel N 11.92 chs west of the standard cor to secs 33 and 34 T 29 N R 54 W where I set a sandstone 17 x 16 x 9 ins 11 ins in the ground for closing cor to secs 5 & 6 marked
C C T 28 N R 54 W on S
S ~~4~~ 5 on E and
S ~~5~~ 6 on W faces with 5 notches on E and 1 on W faces
Land rocky & level
Soil sandy 2nd rate

over

and dug pits 24 x 8 x 12 in E W & O of stone 6 ft dist and raised a mound of earth 2½ ft high 5 ft base alongside

note The Cor to Secs 33 & 34 T29
N R 54 W is a mound of earth 2½
ft high 5 ft base, from pits
24 + 24 + 12 ins N.E. & W of cor
6 ft dist In E pit a pine
stake 2 + 2 ins 12 ins above
ground marked
S C T 29 N on N
R 54 W S 34 on E
S 33 on W faces with 3
notches on E & W faces

June 9 1883

General Description

This Township is rolling sandy ridges 3rd and 4th rate soil. There is neither timber nor water in the Township some of the valleys between the ridges can be farmed but the entire Township is more ~~[illegible]~~ adapted to stock grazing purposes

U. S. Surveyor General's Office
Plattsmouth Nebraska
February 18th 1884

The foregoing field notes of the survey of the subdivisional lines of township 28 N Range 54 W of 6th P.M. in Nebraska executed by George W Fairfield U.S. Deputy Surveyor under his Contract No 13. dated September 14th 1882 during the month of June 1883 having been critically examined the necessary corrections and explanations made to said field notes and the survey they describe are hereby approved

L W Stephenson
U S Surveyor General

General Land Office • Original Field Notes

Book Number

715

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.