General Land Office • Original Field Notes

Book Number

720

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

Field No

of

The Survey & Su

of

Township 21 N. o

of

Range 55 W of 6th

in

Nebraska

Executed by

H. S. Scott, deputy Surveyor

under jf Cont No 106.

Survey

Commenced Oct 1st 1877

Completed Oct 6th 1877

List of Names

and duties of assistants

Ed. O. Knight Chairman

H. E. Breckenridge do

W. L. Gilmore Mound men

Charles Schack. do

T.21-24 N

R. 55 W.

Index Diagram

Township No. 21 N.R. 55 W. of 6. P.M.

6	61	5	45	4	34	3	23	2	12	1
60		59		44		33		22		11
7	58	8	43	9	32	10	21	11	10	12
57		56		42		31		20		9
18	55	17	41	16	30	15	19	14	5	13
54		53		40		29		18		7
19	52	20	39	21	28	22	17	23	6	24
51		50		38		27		16		5
30	49	29	37	28	26	27	15	26	4	25
48		47		36		25		14		3
31	46	32	35	33	24	34	13	35	2	36

To determine the proper adjustment of my compass for subdividing this Township I commence at the corto Ts. 20 & 21 N. Rs 54 & 55 West of 6th P.M. & run North on ~~true~~ true line ~~the~~ along E boundary of Secs. 36.

Va. 15° 25' E

4000 To a point 6 lks E of 14 Sec cor
8000 " " " 17 " E of cor to Secs 25 & 36

To retrace this line or run parallel thereto my compass must be adjusted to a

Va of. 15° 30' E

T 21 R 55 W.

	North bet Secs 35 & 36
	Va 15° 30' E
27.00	Canon S. E
40.00	Raised mound of earth 2ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3ft high from pits 18 & 24 & 12 in deep, drove Cedar post 3 & 3 in & 3ft in S. E pit for Cor to Secs 25. 26. 35. 36
	Land Rolling Soil 2d Rate.

T 21 N. Range 55 West.

	East on random line bet Secs 25 and 36
	Va 15° 30' E
21.00	Canon S. E
40.00	Set temporary 1/4 Sec Cor
72.70	Canon S E
80.48	Intersect East boundary of Town 5 lks South of Cor to Secs 25 & 36
	From which cor Iron
	S. 89° 58' W West on true line bet Secs 25 & 36
	Va 15° 30' E
40.24	Raised mound of earth 2ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80.48	Cor to Secs 25. 26. 35 & 36
	Land Rolling Soil 2d Rate.

Town 21 North Range 55 West

	North bet Secs 25 & 26
	Va 15° 30' E
19.00	Canon E & W
40.00	Raised mound of Earth 2ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80.00	Raised mound of Earth 3ft high from pits 18 & 24 & 12 in deep drove Cedar post 3 & 3in & 3ft in S.E. pit for Cor to Secs 23 24. 25 and 26.
	Land Rolling Soil 2° Rate.

Town 21 North Range 55 West

	East on random line bet Secs 24 and 25
	Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
80.30	Intersect East boundary of Town 7 lks South of Cor to Secs 24 & 25
	From which cor Drum
	S. 89° 57' West on a true line bet Secs 24 and 25
	Va 15° 30' E
40.15	Raised mound of Earth 2ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80.30	Cor to Secs 23. 24. 25 & 26
	Land level Soil 2° Rate.

	North bet Secs 23 & 24
	Va 15° 30' E
40.00	Raised mound of earth 2ft
19.	high from pits 18 & 24 & 12 in
40.	deep for 1/4 Sec Cor
50.00	Raised mound of earth 3ft
	high from pits 18 & 24 & 12
50.	in deep. drove Cedar pos 3 & 3 in & 3ft in S.E. pit for
	Cor to Secs 13. 14. 23 & 24
	Land level Soil 2d Rate.

	East on random line bet
	Secs 13 and 24
	Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
79.86	Intersect East boundary
	of Town 13 Ch South of
	Cor to Secs 13 and 24
	From which Cor Drum
	S. 89° 54' West on a true line
	bet Secs 13 and 24.
	Va 15° 30' E
39.98	Raised mound of earth 2ft
	high from pits 18 & 24 & 12 in
	deep for 1/4 Sec Cor
79.86	Cor to Secs 13. 14, 23 & 24
	Land level Soil 2d Rate.

Town 21 North Range 55 West

	North bet Secs 13 and 14
	Va 15° 30' E
40.00	Raised mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Raised mound of Earth 3 ft high from pits 18 x 24 x 12 in deep. drove Cedar post 3 x 3 in & 3 ft in S. E. pit for Cor to Secs 11. 12. 13 & 14
	Land Gently Rolling Soil 2d Rate.

Town 21 North Range 55 West

	East on random line bet Secs 12 and 13
	Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
79.56	Intersect East boundary of Town 12 lks North of Cor to Secs 12 & 13 from which Cor Sun
N. 89° 55	West on a true line bet Sec 12 & 13
	Va 15° 30' E
39.78	Raised mound of Earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor
79.56	Cor to Secs 11. 12. 13 & 14
	Land gently Rolling
	Soil 2d Rate

Town 21 North Range 55 West

	North bet Secs 11 and 12 Va 15° 30' E
40.00	Raised mound of Earth 2ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
76.18	Road N.W. & S.E.
80.00	Raised mound of Earth 3ft high from pits 18 + 24 + 12 in deep. Drove cedar post 3 + 3 in & 3ft in S.E. pit for Cor to Secs. 1 2. 11 and 12.
	Land level Soil 2° Rate.

Town 21 North Range 55 West

	East on random line bet Secs 1 and 12 Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor.
79.58	Intersect East boundary of Town 14 lks North of Cor to Secs 1 & 12 from which Cor Drum
N. 89° 54'	West on a true line bet Secs 1 and 12 Va 15° 30' E
39.79	Raised mound of Earth 2ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor.
79.58	Cor to Secs 1. 2. 11 & 12
	Land level Soil 2° Rate

Oct 1st 1877

Town 21 North Range 55 West

	North on a random line bet Secs 1 and 2 Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
80.70	Intersect North boundary of Town 26 links East of Cor to Secs 1 & 2 from which Cor Sen. S 11' East on true line bet Secs 1 and 2 Va 15° 30' E
40.70	Raised mound of Earth 2 ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
80.70	Cor to Secs 1. 2. 11 and 12. Land level Soil Good 2d Rate.

Town 21 North Range 55 West

	North bet Secs 34 and 35 Va 15° 30' E
40.00	Raised mound of Earth 2 ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
48.00	Canon S E
80.00	Raised mound of Earth 3 ft high from pits 18 + 24 + 12 in deep drove Cedar post 3 + 3 in & 3 ft in S. E pit for Cor to Secs 26. 27 34 and 35
	Land Rolling Soil 2d Rate.

Town 21 North Range 55 West.

	Eastern random line bet Sec^s 26 and 35 Va 15° 30' E
40.00	Set temporary ¼ Sec Cor
80.44	Intersected N & S line at Cor to Sec^s 25. 26. 35 and 36 From which Cor Sun West, true line bet Sec^s 26 and 35 Va 15° 30' E
40.22	Raised mound of Earth 2ft high from pit 18 + 24 + 12 in deep for ¼ Sec Cor
80.44	Cor to Sec^s 26. 27. 34 + 35 Land level Soil good 2d rate.

Town 21 North Range 55 West.

	North bet Sec^s 26 and 27 Va 15° 30' E
40.00	Raised mound of Earth 2ft high from pit 18 + 24 + 12 in deep for ¼ Sec Cor
80.00	Raised mound of Earth 3ft high from pit 18 + 24 + 12 in deep. Above Cedar post 3 + 3in + 3ft in S. E pit for Cor to Sec^s 22. 23 26 and 27.
Land level. Soil good 2d rate.	

Form 21 North Range 55 West

East on random line bet
Secs 23 and 26
Va 15° 30' E

40.00 Set temporary 1/4 Sec Cor

39.90 Intersect North & South line
of links South of Cor to Secs
23. 24. 25 and 26
From which Cor Secs
S 89° 54' West on a true line
bet Secs 23 and 26
Va 15° 30' E

39.95 Raised mound of Earth 2ft
high from pits 18 x 24 x 12
in deep for 1/4 Sec Cor

39.90 Cors to Secs 22. 23. 26 & 27.
Land level Soil good 2nd Rate.

Form 21 North Range 55 West

North bet Secs 22 & 23.
Va 15° 30' E

40.00 Raised mound of Earth 2ft
high from Pits 18 x 24 x
12in deep for 1/4 Sec Cor

80.00 Raised mound of Earth 3ft
high from pits 18 x 24 x 12
in deep. Above Cedar
post 3 x 3in & 3ft in L. &
Pit for Cor to Secs
14. 15. 22 & 23
Land level Soil good 2nd Rate.

Town 21 North Range 55 West

East on random line bet
Secs 14 and 23.
Va 15° 30' E
40.00 Set temporary ¼ Sec Cor
80.28 Intersect North & South line
11 links South of Cor to Secs
13. 14. 23 & 24
From which Cor Grand
S 89° 55' West on true line
bet Secs 14 and 23
Va 15° 30' E
40.14 Raised mound of earth 2ft
high from pits 18 & 24 & 12
in depth for ¼ Sec Cor
80.28 Cor to Secs 14. 15. 22 & 23
Land level Soil good 2d Rate.

Town 21 North Range 55 West

North bet Secs 14 and 15
Va 15° 30' E
40.00 Raised mound of earth 2ft
high from pits 18 & 24 & 12in
deep for ¼ Sec Cor
80.00 Raised mound of earth 3ft
high from pits 18 & 24 & 12in
deep. Above cedar post
3 & 3in & 3ft in S. E pit
for Cor to Secs 10. 11
14 and 15
Land level Soil good 2d Rate.

Town 21 North Range 55 West

	East on random line bet Secs 11 and 14
	Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
80.70	Intersect North & South line 9 links North of Cor to Secs 11. 12. 13 and 14
	From which Cor Trees
	N 89° 56' West on true line bet Secs 11 and 14
	Va 15° 30' E
40.35	Raised mound of Earth 2ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
80.70	Cor to Secs 10. 11. 14 & 15
	Land gently Rolling Soil 2d Rate.

Town 21 North Range 55 West.

	North bet Secs 10 and 11
	Va 15° 30' E
40.00	Raised mound of Earth 2ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
80.00	Raised mound of Earth 3ft high from pits 18 + 24 + 12 in deep Above Cedar post 3 + 3in & 3ft in S.E. pit for Cor to Secs 2. 3. 10 & 11
	Land gently Rolling Soil 2d Rate.

Town 21 North Range 55 West.

Chains	
	East on random line bet Secs 2 and 11 Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
72.00	Road N W & S E
80.80	Intersect North & South line 5 links North of Cor to Secs 1. 2. 11 and 12 From which Cor Irun,
	N 89° 58' West on true line bet Secs 2 and 11 Va 15° 30' E
40.40	Raised mound of Earth 2 ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
80.80	Cor to Secs 2. 3. 10 and 11 Land level Soil 2d Rate.

Town 21 North Range 55 West

Chains	
	North on random bet Secs 2 and 3 Va 15° 30' E
19.00	Road N W & S E
40.00	Set temporary 1/4 Sec Cor
80.62	Intersect North boundary of Township at Cor to Sec 2 & 3 From which Cor Irun
	South on true line bet Secs 2 & 3 Va 15° 30' E
40.62	Raised mound of Earth 2 ft high from 2 pits 18 + 24 + 12 in deep for 1/4 Sec Cor
80.62	Cor to Secs 2. 3. 10 and 11 Land level Soil Good 2d Rate.

Oct 2. 1877

Town 21 North Range 55 West

Chains.

North bet Secs 33 & 34
Va 15° 30' E

40.00 Raised mound of Earth 2ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor.

80.00 Raised mound of Earth 3ft high from pits 18 & 24 & 12 in deep. Drove Cedar post 3 1/2 in & 3ft in S.E. pit for Cor to Secs 27. 28. 33. 34

Land Gently Rolling Soil good 2d Rate

Town 21 North Range 55 West

Chains

East on a random line bet Secs 27 and 34
Va 15° 30' E

40.00 Set temporary 1/4 Sec Cor.

79.46 Intersect North & South line 19 links North of Cor to Secs 26. 27. 34 and 35 From which Cor Sun N 89° 52' West on true line bet Secs 27 and 34
Va 15° 30' E

39.73 Raised mound of Earth 2ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor

79.46 Cor to Secs 27. 28. 33 & 34

Land level Soil good 2d Rate.

Town 21 North Range 55 West

Chains	
	North bet Secs 27 and 28
	Va 15° 30' E
40.00	Raised mound of Earth 2 ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
80.00	Raised mound of Earth 3 ft high from pits 18 + 24 + 12 in deep. drove Cedar post 3 + 3 in + 3 ft in S.E. pit for Cor to Secs 21. 22. 27 + 28
	Land Rolling Soil 2d Rate.

Town 21 North Range 55 West.

Chains	
	East on a random line bet Secs 22 and 27
	Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
79.30	Intersect North & South line at Cor to Secs 22. 23. 26 and 27 From which Cor Trees
	West on true line bet Secs 22 + 27
	Va 15° 30' E
39.65	Raised mound of Earth 2 ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
79.30	Cor to Secs 21. 22. 27 + 28
	Land Gently Rolling Soil 2d Rate.

Town 21 North Range 55 West

Chains	
	North bet Secs 21 & 22
	Va 15° 30' E
19.	
40.00	Raised mound of Earth 2ft
40	high from Pits 18 & 24 & 12
	in Deep for 1/4 Sec Cor
50.00	Raised mound of Earth 3ft
50.	high from Pits 18 & 24 & 12
	in Deep. drove Cedar Stake
	3ft 3in & 3ft in Sq. Pit
	for Cor to Secs 15. 16. 21 & 22
	Land Gently Rolling
	Soil 2d Rate.

Town 21 North Range 55 West.

Chains	
	East on random line bet
	Secs 15 and 22
	Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
79.60	Intersect North & South line
	11 links South of Cor to Secs
	14. 15. 22. & 23 from which
	Cor Found
	S 89° 55' West on a true line
	bet Secs 15 and 22
	Va 15° 30' E
39.80	Raised mound of Earth 2ft
	high from Pits 18 & 24 & 12in
	Deep for 1/4 Sec Cor
79.60	Cor to Secs 15. 16. 21 & 22
	Level Good 2d Rate Soil

Town 21 North Range 55 West

Chains	
	North bet Secs 15 and 16
	Va 15° 30' E
40.00	Raised mound of Earth 2ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
80.00	Raised mound of Earth 3ft high from pits 18 + 24 + 12 in deep. drove Cedar post 3.3 in & 3ft in S. E. pit, for Cor to Secs 9.10.15 and 16
	Surface. Smooth & level
	Soil Good 2d Rate.

Town 21 North Range 55 West

Chains	
	East on a random line bet Secs 10 and 15
	Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
49.56	Intersect N & S. line of link S of Cor to Secs 10.11.14 & 15
	From which Cor Iron
	S 89° 57' West on a true line bet Secs 10 and 15
	Va 15° 30' E
39.78	Raised mound of Earth 2ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor.
49.56	Cor to Secs 9.10.15 & 16
	Gently Rolling Soil 2d Rate.

Chains	
	North bet Secs 9 and 10
	Va 15° 30' E
19. 40	40.00 Raised mound of Earth 2ft
	high from pit 18 + 2ft + 12in
	deep for 1/4 Sec Cor
50.	80.00 Raised mound of earth 3ft
	high from pit 18 + 2ft + 12in
	deep drove stake 3ft 3in
	+ 3ft in S.E. pit for Cor
	to Secs 3. 4. 9 and 10
	This Corner is situated in a
	Fork of Scotts Bluffs.
	Land Rolling Soil 2° Rate.

Chains	
	East on a random line bet
	Secs 3 and 10
	Va 15° 30' E
	40.00 Set temporary 1/4 Sec Cor
	80.00 Intersect R and S line at Cor
	to Secs 2. 3. 10 and 11
	From which Cor Drum
	West on a true line bet Sec
	3 and 10
	Va 15° 30' E
	40.05 Raised mound of earth 2ft
	high from pit 18 + 2ft + 12
	in deep for 1/4 Sec Cor
	80.10 Cor to Secs 3. 4. 9 and 10
	Rough and broken. 3° Rate.

Town 21 North Range 55 West

Chains

	North on random line bet Secs 3 and 4
	Va 15° 30' E
40.00	Temporary 1/4 Sec Cor
46.00	Road N.W. & SE
56.00	Canon N.W. SE
77.00	Canon N.W. SE
80.55	Intersect North boundary of Town 20 links West of Cor to Secs 3 & 4 from which Cor Iron
	S. 19 West on a true line bet Secs 3 and 4
	Va 15° 30' E
40.55	Raised mound of Earth 2 ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor
80.55	Cor to Secs 3. 4. 9 & 10
	Lands all broken by Ravine and Canons. 3rd Rate.

Oct 3d 1877

Town 21 North Range 55 West

Chains

	North bet Secs 32 and 33
	Va 15° 30' E
40.00	Raised mound of Earth 2 ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor
80.00	Raised mound of Earth 3 ft high from pit 18 & 24 & 12 in deep. drove cedar stake 3 & 3 in & 3 ft in S.E. pit for Cor to Secs 28. 29 32 and 33
	Gently Rolling Good 2d Rate.

Town 21 North Range 55 West

Chains	
	East on a random line bet Sec 28 and 33 Va 15° 30' E
19.40	
40.00	Set temporary ¼ Sec Cor
119.70	Intersect N and S line 15 links N of Cor to Sec 27. 28. 33 & 34 From which Cor Land N 89° 54' West on a true line bet Sec 28 and 33. Va 15° 30' E
39.85	Raised mound of earth 2ft high from pits 18 + 24 + 12 in deep for ¼ Sec Cor
119.70	Cor to Sec 28. 29. 32. 33 Land level. Good 2nd Rate.

Town 21 North Range 55 West

Chains.	
	North bet Sec 28 and 29 Va 15° 30' E
40.00	Raised mound of earth 2ft high from pits 18 + 24 + 12 in deep for ¼ Sec Cor
80.00	Raised mound of earth 3ft high from pits 18 + 24 + 12 in deep. drove stake 3 + 3 in + 3ft in S. E pit for Cor to Sec 20. 21. 28 + 29.
	Land level Soil Good 2nd Rate.

Form 21 North Range 55 West

Chains		
		East on a random line bet Sec 21 and 28 Va 15° 30' E
110.00		Set temporary ¼ Sec Cor
119.60		Intersect 4th Std line 6 links South of Cor to Sec 21, 22, 27 & 28 from which Cot Drill S 89° 57' West on a true line bet Sec 21 & 28 Va 15° 30' E
39	39.80	Raised mound of earth 2½ high from pit 18 + 21 + 12 in deep for ¼ Sec Cor
119	119.60	Cor to Sec 20, 21, 28 & 29 Land level. Soil Good 2° Rate.

Form 21 North Range 55 West.

Chains		
		North bet Sec 20 and 21 Va 15° 30' E
110.00		Raised mound of earth 2ft high from pit 18 + 21 + 12 in deep for ¼ Sec Cor
80.00		Raised mound of earth 3ft high from pit 18 + 21 + 12 in deep Grove stake 3, 3 in & 3ft in S. E. pit for Cor to Sec 16, 17, 20 & 21 Land Rolling Soil 2° Rate.

Town 21 North Range 55 West

Chains	
	East on a random line bet Secs 16 and 21 Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
79.56	Intersect N and S line 5 lks North of Cor to Secs 15, 16, 21 and 22 from which Cor Iron
	W 89° 58' West on a true line bet Secs 16 and 21 Va 15° 30' E
39.78	Raised mound of earth 2 ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
79.56	Cor to Secs 16. 17. 20 + 21
	Land Rolling Soil 2° Rate

Town 21 North Range 55 West

Chains	
	North bet Secs 16 and 17 Va 15° 30' E
40.00	Raised mound of earth 2 ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pit 18 + 24 + 12 in deep. drove cedar stake 3 + 3 in + 3 ft in S. E. pit for Cor to Secs 8. 9. 16 + 17.
	Land Rolling Soil Good 2° Rate.

Town 21 North Range 55 West

Chains	
	East on a random line bet Secs 9 and 16 Va 15° 30' E
40.00	Set temporary ¼ Sec Cor
80.00	Intersect N. and S. line 7 lks South of Cor to Secs 9. 10 15 & 16 from which bear Drum
	S. 89° 54' West on true line bet Secs 9 and 16 Va 15° 30' E
40.00	Raised mound of earth 2 ft high from pits 18 + 24 + 12 in deep for ¼ Sec Cor.
80.00	Cor to Secs 8. 9. 16 & 17 Land Rolling Soil Good 2nd Rate

Town 21 North Range 55 West

Chains	
	North bet Secs 8 and 9 Va 15° 30' E
40.00	Raised mound of earth 2 ft high from pits 18 + 24 + 12 in deep for ¼ Sec Cor
70.00	Scotts Bluffs. E & W 400 ft high
80.00	Raised mound of earth 3 ft high from pits 18 + 24 + 12 in deep. Store Cedar stake 3 + 3 in + 3 ft in S. E pit for Cor to Secs 4. 5. 8 & 9. Land Rolling Soil 2nd Rate.

Town 21 North Range 55 West

Chains	
	East on a random line bet Secs 4 and 9 Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
80.20	Intersect N and S line 18 link North of Cor to Secs 3. 4. 9 & 10 from which Cor Irun
	N 89° 52' West on a true line bet Secs 4 & 9 Va 15° 30' E
40.10	Raised mound of Earth 2 ft high from pits 18 & 24 & 12 in Aup for 1/4 Sec Cor
80.20	Cor to Secs 4. 5. 8 & 9 The whole of this line in Scotts Bluffs. Marl & Sand.

Town 21 North Range 55 West

Chains	
	North on a random line bet Secs 4 and 5 Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
80.43	Intersect North boundary of Town at Cor to Secs 4 & 5 from which Cor Irun
	South on a true line bet Secs 4 and 5 Va 15° 30' E
40.43	Raised mound of Earth 2 ft high from pits 18 & 24 & 12 in Aup for 1/4 Sec Cor
80.43	Cor to Secs 4. 5. 8 and 9 Scotts Bluffs Marl & Sandy

Oct 4th 1877

Town 21 North Range 55 West

Chains	
	North bet Secs 31 and 32
	Va 15° 30' E
12.00	Ravine. N E
40.00	Raised mound of earth 2ft high from pits 18 + 24 + 12in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3ft high from pits 18 + 24 + 12in deep. Above Willow stake 3 + 3in + 3ft in S. E pit for Cor to Secs 29. 30. 31 + 32
	Land Rolling Soil 2d Rate.

Town 21 North Range 55 West.

Chains	
	East on random line bet Secs 29 and 32
	Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
80.00	Intersect N + S line at Cor to Secs 28. 29. 32 + 33 from which Cor Drum
	West on a true line bet Secs 29 and 32
	Va 15° 30' E
40.00	Raised mound of earth 2ft high from pits 18 + 24 + 12in deep for 1/4 Sec Cor
80.00	Cor to Secs 29. 30. 31 + 32
	Land level with smooth surface
	Soil Good 2d Rate.

Town 21 North Range 55 West

Chains	
	West on a random line bet Sec 30 and 31 Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
78.00	Intersect West boundary of Township 10 lks South of cor to Secs. 30 & 31. from which cor S. 89° 56' E on true line betn Secs. 30 & 31 Va 15° 30' E
38.00	Raised mound of earth 2ft high from pits 18 x 24 x 12in deep for qr sec cor.
78.00	Cor to Secs 29. 30. 31 & 32 Land gently rolling 2d rate

Town 21 North Range 55 West

Chains	
	North bet Secs 29 & 30 Va 15° 30' E
40.00	Raised mound of Earth 2ft high from pits 18 x 24 x 12 do deep for 1/4 Sec Cor
80.00	Raised mound of Earth 3ft high from pits 18 x 24 x 12 in deep. Above Cedar stake 3 x 3 in x 3ft in S. E pit for Cor to Secs 19. 20. 29 & 30 Land Rolling Soil 2d Rate.

Town 21 North Range 55 West

Chains	
	East on random line bet Sec 20 and 29 Va 15° 30' E
40.00	Set temporary ¼ Sec Cor
20.00	Intersect W & S line at Cor to Secs 20, 21, 28, 29 from which Cor I run West on a true line bet Secs 20 & 29 Va 15° 30' E
40.00	Raised mound of earth 2ft high from pits 18 & 24 & 12in deep for ¼ Sec Cor
80.00	Log to Secs 19. 20. 29 & 30 Land gently rolling soil 2d rate.

Town 21 North Range 55 West

	West on random line bet Secs. 19 & 30 Va 15° 30' E
40.00	Set post for temporary ¼ Sec. cor
78.12	Intersect W. boundary of Town. 11 lks North of Cor to Secs 19 & 30. from which Cor I run N. 89° 55' E on true line bet Secs. 19 & 30. Va 15° 30' E
38.12	Raise mound of earth 2ft high from pits 18 x 24 x 12 in deep for ¼ Sec cor
118.12	Cor to Secs. 19. 20. 29 & 30 Land gently rolling Soil 2d rate.

Town 21 North Range 55 West

Chains	
	North bet Secs 19 & 20
	Va 15° 30' E
40.00	Raised mound of Earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80.00	Raised mound of Earth 3 ft high from pits 18 & 24 & 12 in deep. drove Cedar Stake 3 & 3 in & 3 ft in S.E. pit for Cor to Secs 17. 18. 19 & 20
	Land Rolling Soil Good 2d Rate.

Town 21 North Range 55 West.

Chains	
	East on random line bet Secs 17 and 20
	Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
80.06	Intersect N & S line at 10 lks S of Cor to Secs 16. 17. 20 & 21
	From which Cor Iron
S. 89.56 (89°56')	West on a true line bet Secs 17 and 20
	Va 15° 30' E
40.03	Raised mound of Earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80.06	Cor to Secs 17. 18. 19 & 20
	Land Gently Rolling
	Soil Good 2d Rate.

Town 21 North Range 55 West

Chains	
	N on random line bet. Secs 18 & 19 Va 15° 30' E
40.00	Set post for temporary 1/4 sec cor
78.16	Intersect W. boundary of Township 15 links North of cor to Secs 18 & 19 from which cor S cm
	N. 89° 54' E on true line bet. Secs 18 & 19 Va 15° 30' E
38.16	Raise mound of earth 2 ft high from pits 18 x 24 x 12 in deep for qr Sec. cor
78.16	Cor to Secs 17, 18, 19 & 20
	Land Gently rolling Soil 2d rate

Town 21 North Range 55 West

Chains	
	North bet Secs 17 & 18 Va 15° 30' E
40.00	Raised mound of Earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 sec cor
80.00	Raised mound of Earth 3 ft high from pit 18 x 24 x 12 in deep. Drove Cedar stake 3 in x 3 ft in S. E. pit for cor to Secs 7, 8, 17, 18.
	Land Gently Rolling
	Soil Good 2d rate.

Town 21 North Range 55 West

Chains	
	East on random line bet Secs 8 and 17
	Va 15° 30' E
40.00	Set temporary ¼ Sec Cor
79.62	Intersect N & S line at Cor to Secs 8. 9. 16 & 17
	From which Cor I run
	West on a true line bet Secs 8 and 17
	Va 15° 30' E
39.81	Raised mound of earth 2 ft high from pits 18 & 24 & 12 in deep for ¼ Sec Cor
79.62	Cor to Secs 7. 8. 17. & 18
	Land Rolling Soil 2° Rate.

Town 21 North Range 55 West.

Chains	
	West on random line betn Secs 7 & 18
	Va 15° 30' E
40.00	Set post for temporary qr Sec cor
77.96	Intersect W boundary of Town 18 links North of cor to Secs 7 & 18 from which cor I run
	N 89° 52' E on true line bet Secs 7 & 18
	Va 15° 30' E
37.96	Raise mound of earth 2 ft high from pits 18 & 24 & 12 in deep for qr Sec cor
77.96	Cor to Secs 7. 8. 17 & 18
	Land rolling Soil 2° rate.

Town 21 North Range 55 West

Chains	
	North bet Secs 7 and 8
	Va 15° 30' E
20.00	Scotts Bluffs N E & W
40.00	Raised mound of Earth 2 ft high from pits 18 & 24 & 12 in dup for ¼ Sec Cor
80.00	Raised mound of Earth 3 ft high from pits 18 & 24 & 12 in dup. drove stake of Cedar. 3 & 3 in & 3 ft in S E pit for Cor to Secs 5. 6. 7 and 8
	Bluffs broken & rugged composed of Rock marl & sand Ravines filled with cedar & pine

Town 21 North Range 55 West

Chains	
	East on random line bet Secs 5 and 8
	Va 15° 30' E
40.00	Set Temporary ¼ Sec Cor
79.5	Intersect N & S line 9 link North of Cor to Secs 4. 5. 8 & 9 From which Cor Drum
	N 89° 56' West on true line bet Secs 5 & 8
	Va 15° 30' E
39.78½	Raised mound of Earth 2 ft high from pits 18 & 24 & 12 in dup for ¼ Sec Cor
79.5	Cor to Secs 5. 6. 7 & 8 Bluffs Broken & rugged composed of Rock Marl & Sand Cañons filled with good pine & cedar

Town 21 North Range 55 West

Chains	
	West on random line betn Secs. 6 & 7
	Va 15° 30' E
40.00	Set post for temporary gr. Sec cor.
77.90	Intersect West boundary of Township 20 links N of cor to Secs. 6 & 7. from which cor I run
	N. 89° 51' E on true line betn Secs. 6 & 7
	Va 15° 30' E
37.90	Raise mound of earth 2 ft high from pits 18 x 26 x 12 in deep for gr Sec. cor
77.90	Cor to Secs 5. 6. 7 & 8
	Land very broken good pine & cedar
	Oct. 5th 1877

Town 21 N Range 55 West.

	North on a random line bet Secs 5 and 6.
	Va 15° 30' E
40.00	Set temporary 1/4 Sec Cor
48.00	Leave Bluffs N E & N W.
80.30	Intersect North boundary of Town at Cor to Secs 5 & 6 From which Cor I run
	South on a true line bet Secs 5 and 6
	Va 15° 30' E
40.30	Raised mound of Earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor
80.30	Cor to Secs 5. 6. 7 and 8
	Land 1st 1/2 Bluffs 2nd 1/2 Rolling with 2nd Rate soil. Bluffs covered with Pine & Cedar
	Oct 6th 1877

Town 21 North Range 55 W

General Description

Rolling land Second Rate Soil & good pasture, excepting the Nor. Cor Commencing in Secs 4 & 9 & running West is the South end of Scotts Bluffs. High & precipitous. Pine and Cedar is found in the Bluffs & Ravines Spring Water in Secs 4 and 9.

List of Names

A list of the names of the individuals employed to assist in running, measuring & marking the lines & corners described in the foregoing field notes of Township N. R. West of 6th P.M. in the State of Nebraska

Ed O Knight Chainmen
H. E. Breckenridge do
W. L. Gilmore Mountmen
Charles Schark do

We hereby certify that we assisted Nahum S. Scott deputy Surveyor in Surveying and Subdividing Township North of the Base Line of Range West of the 6th Principal Meridian in the State of Nebraska, and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions furnished by the Surveyor General of dimensions character construction & marking and in the manner as specifically described in the foregoing field notes

Ed. O. Knight
H. E. Breckenridge Chainmen
W. L. Gilmore Mountmen
Lorel Schark

Subscribed & sworn to before me a County Clerk in & for Cheyenne County Neb this 16 day of October 1877

C. K. Allen
by J. C. Cleborne
Deputy

Nahum S Scott deputy Surveyor do solemnly swear that in pursuance of a joint Contract 106 wherein M.B. Cutter, Alex Schlegel, N. S. Scott & Wm Hardin ~~do~~ are joint Contractors with Jno R Clark U. S. Surveyor General for the district of Neb & Iowa bearing date the day of June 1877 I have well faithfully & truly in my own proper person and in strict conformity with the instructions of the Surveyor General, the Surveying Manual & laws of the United States Surveyed all those parts or portions of Township North of the Base line of Range W of the 6th Principal Meridian in the State of Nebraska as are represented in the foregoing field notes as having been Surveyed under my direction and I do further solemnly swear that all the corners of said survey have been established & perpetuated in strict accordance with the Surveying Manual & printed instruction and special instructions of the Surveyor General of dimensions character construction & marking and in the manner as specifically described in the foregoing field notes and that the foregoing are the true and original field notes of such Survey

Nahum S Scott

Deputy Surveyor

Subscribed & sworn to before me a Notary Public in & for Lancaster County Neb this 1st day of Dec 1877

F. F. Lansing
Notary Public

Surveyor General's Office
Plattsmouth Neb. Jany 22d 78

The foregoing field notes of the Survey & Subdivision of Township No 21 North of Base line, of Range No 55 West of the 6th P.M. in Nebraska, Executed by Nahum S. Scott deputy Surveyor under joint contract No 106 dated July 17th 1877. in the month of October 1877. having been critically Examined, the necessary corrections and Explanations made the said field notes and the surveys they describe are hereby approved.

Jno R Clark
Surveyor General

Be [illegible] on this p.

Field Notes
of
The Survey & Subdivision
of
Township 22 N of Base Line
of
Range 55 West of 6th P.M.
in
Nebraska

Executed
by William Hardin deputy Surveyor under jt contract No. 106.

Survey
Commenced Oct 7 1877
Completed Oct 12 1877

List of Names
and duties of assistants

Robt G. Donovan Chainman
Jr. B. Hardin do
Jno Powell Mountaineer
Charles F Hornecker do

chains	
	To determine the proper adjustment of my compass for subdividing this Township I commence at the cor to Ts N. Rs. West of the 6th P.M. & run
	N on a blank line along the East boundary of Sec. 36
	Va 15° 20
40.00	to a point 6 lks E of gr sec cor
80.00	" " " 12 " " of cor to secs. 25 & 36
	To retrace this line or run parallel thereto my compass must be adjusted to a Va of 15° 25' E

Form 22 North Range 55 West

	North bet Secs 35 and 36: Va 15° 25' E
40.00	Raised mound of Earth 2 ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor
65.48	South bank of Platte River. Where I

chains

To determine the proper adjustment of my compass for subdividing this Township I commence at the cor to Ts N. Rs. West of the 6th P.M. & run

INDEX DIAGRAM. T22. N.R 55 W of 6 P.M.

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Meanders 61. 62. 63, 64. 65 AND 66

Horse 22 North Range 55 West

North bet Secs 35 and 36:
Va 15° 25' E

40.00 Raised mound of Earth 2 ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor

65.48 South bank of Platte River. Where I Raised mound of Earth 2 ft high from pit 24 + 24 + 12 in deep drove Cedar stake marked M. C for meander Cor to Sec 35 & 36

80.00 Point for Sec Cor falls in the River & cannot be established Land Bottom Soil Good 2° Rate.

Town 22 North Range 55 West.

From Cor to Sec 25 & 36 on
East boundary Irun
West on a true line bet Sec
25 & 36

Va 15° 25 E

3. 31 Left bank of N Platte River
Raised mound of Earth 2ft
high from pit 24 & 24 & 12in
deep drove Cedar stake
marked M.C 2 & 2in & 2ft in
pit for Meander Cor to
fractional Sec 25 & 36
Land Bottom Soil 1st Rate

Town 22 North Range 55 West.

From true point for Cor to Secs 25
26, 35 & 36 in River Irun
North bet Secs 25 and 26

Va 15° 25 E

33. 34 North bank of N Platte River
Where I Raised mound of
Earth 2ft high from pit 24 &
24 & 12in deep ~~for meander~~
~~Cor~~. drove Cedar stake 3 & 3in
& 3ft marked M. C. in pit
for Meander Cor Secs 25 & 26

4 car
40.00 Raised mound of Earth 2ft high from pits 18 & 24 & 12
in deep pits 14 Sec. Cor.

61. 00 Road. NW SE.

80. 00 Raised mound of Earth 3ft high
from pits 18 & 24 & 12 in deep
drove Cedar stake 3 & 3in & 3ft
in SE pit for Cor to Secs 23.
24. 25 and 26
Land Bottom Soil 1st Rate.

Town 22 North Range 55 West

East on random line bet
Secs 24 and 25
Va 15° 25' E

40.00 Set temporary ¼ Sec Cor
80.00 Intersect East boundary of
Town 10 links South of Cor to
Secs 24 & 25 from which
Cor bears
S 89° 56' West on true line bet
Secs 24 & 25
Va 15° 25' E

40.00 Raised mound of earth 2ft
high from pits 18 & 24 & 12 in
deep for ¼ Sec Cor

80.00 Cor to Secs 23. 24. 25. 26
Land Bottom Soil Good 2° Rate

Town 22 North Range 55 West.

North bet Secs 23 & 24
Va 15° 25' E

40.00 Raised mound of earth 2ft
high from pits 18 & 24 & 12 in
deep for ¼ Sec Cor

80.00 Raised mound of earth 3ft
high from pits 18 & 24 & 12 in
deep above Cedar Stake
3½ in x 3ft in SE pit
for Cor to Secs 13. 14. 23
and 24

Land Rolling Soil 2° Rate.

Town 22 North Range 55 West

	East random line bet Secs 13 and 24
	Va 15° 25' E
35.00	Enter low Hills N W S E
40.00	Set temporary 1/4 Sec Cor
80.10	Intersect East boundary of Town 25 lks North of Cor to Secs 13 & 24 from which Cor Drum
	N 89° 49' West on true line bet Secs 13 and 24
	Va 15° 25' E
40.05	Raised mound of earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor
80.10	Cor to Secs 13. 14. 23. 24
	Land Rolling Soil 2d Rate

Town 22 North Range 55 West

	North bet Secs 13 and 14
	Va 15° 25' E
40.00	Raised mound of earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pit 18 x 24 x 12 in deep drove Cedar stake 2 3 in x 3 ft in S E pit for Cor to Secs 11. 12. 13 & 14
	Land Rolling Soil 2d Rate

Town 22 North Range 55 West

East on a random line bet
Sec 12 and 13
Va 15° 25' E
110.00 Set temporary ¼ Sec Cor
50.00 Intersect East boundary of
Town at Cor to Sec 12 & 13
from which Cor Drum
West on true line bet Sec
12 & 13
Va 15° 25' E.
110.00 Raised mound of earth 2 ft
high from pit 18 + 24 + 12 in
deep for ¼ Sec Cor
50.00 Cor to Sec 11. 12. 13 & 14
Land Rolling Soil 2d Rate.

Town 22 North Range 55 West

North bet Sec 11 and 12
Va 15° 25' E
110.00 Raised mound of earth 2 ft
high from pit 18 + 24 + 12 in
deep for ¼ Sec Cor
50.00 Raised mound of earth 3 ft high
from pit 18 + 24 + 12 in deep
above Cedar stake 3 + 3 in
+ 3 ft in S.E. pit for Cor
to Sec 1. 2. 11 & 12.
Land Rolling Soil 2d Rate.

Town 22 North Range 55 West

	East on random line bet Secs 1 and 12
	Va 15° 25' E
40. 00	Set temporary 1/4 Sec Cor
79. 85	Intersect East boundary of Town 10 lks North of Cor to Secs 1 & 12 from which Cor Iron
	N 89°. 56' West on true line bet Secs 1 & 12
	Va 15° 25' E
39. 92½	Raised mound of Earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
79. 85	Cor to Secs 1. 2. 11 & 12
	Land Rolling Soil 2d Rate.

Town 22 North Range 55 West

	North on random line bet Secs 1 and 2
	Va 15° 25' E
40. 00	Set temporary 1/4 Sec Cor
79. 60	Intersect North boundary of Town 40 lks West of Cor to Secs 1 & 2 from which Cor Iron
	S 1½' West on true line bet Secs 1 and 2
	Va 15° 25' E
39. 60	Raised mound of Earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
79. 60	Cor to Secs 1. 2. 11 & 12
	Land Rolling Soil 2d Rate.
	Oct 7. 1877

Town 22 North Range 55 West

North bet Secs 34 & 35
Va 15° 25' E

40.00 Raised mound of earth 2ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor

80.00 Raised mound of earth 3ft high from pit 18 + 24 + 12 in deep. Drove Cedar stake 2 + 3in + 3ft in S.E. pit for Cor to Secs 26-27. 34, 35

Land Sloping Soil good 2d Rate.

Town 22 North Range 55 West

Knowing this line will strike the River within 80 Chains Irun East on a true line bet Secs 26 and 35
Va 15° 25' E

40.00 Raised mound of earth 2ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor

41.17 Right bank of N Platte River & Raised mound of earth 2ft high from pit 24 + 24 + 12 in deep Drove Cedar stake marked M. C 2 + 2in + 2ft in pit for Meander Cor to fractional Secs 26 and 35

Land Bottom Soil 1st Rate

Town 22 North Range 55 West

	North bet Secs 26 and 27
	Va 15° 25' E
16.00	South bank of N Platte River
	Raised mound of earth 2ft
	high from pit 24 x 24 x 12 in
	deep. Drove Cedar stake
	3 x 3 in x 3ft in pit, marked
	M.C. for meander Cor to frac Secs 26 & 27
40.00	Point for 1/4 Sec Cor falls in the
	River & cannot be established
62.00	North bank of N Platte River
	Raised mound of earth 2ft high
	from pit 24 x 24 x 12 in deep
	Drove Cedar stake 3 x 3 in x 3ft
	in pit for meander Cor to frac Secs 26 & 27
80.00	Raised mound of earth 3ft
	high from pits 18 x 24 x 12 in
	deep. Drove Cedar stake
	3 x 3 in x 3ft in SE pit for
	Cor to Secs 22. 23. 26, 27
	Land Bottom Soil 1st Rate.

Town 22 North Range 55 West

	East on random line bet
	Secs 23 and 26
	Va 15° 25' E
40.00	Set temporary 1/4 Sec Cor
56.00	Road Mr & SE
80.00	Intersect N & S line at Cor to
	Secs 23. 24. 25 and 26
	from which Cor Trun
	West on a true line bet Secs
	23 and 26
	Va 15° 25' E
40.00	Raised mound of earth 2ft
	high from pit 18 x 24 x 12 in
	deep for 1/4 Sec Cor
80.00	Cor to Secs 22. 23. 26. 27
	Land level Soil 1st Rate.

Town 22 North Range 55 West

	North bet Secs 22 & 23
	Va 15° 25' E
26.00	Road NW & SE
40.00	Raised mound of Earth 2 ft
	high from pits 18 & 24 & 12 in
	deep for 1/4 Sec Cor
[illegible] 00	Raised mound of Earth 3 ft
	high from pits 18 & 24 & 12 in
	deep drove Cedar stake
	3 & 3 in & 3 ft in SE pit
	for Cor to Secs 14. 15. 22. 23.
	Land level Soil 1st Rate.

Town 22 North Range 55 West

	East on a random line bet
	Secs 14 and 23
	Va 15° 25' E
40.00	Set temporary 1/4 Sec Cor
80.00	Intersect N & S line 40 lks S
	of Cor to Secs 13. 14. 23 & 24
	from which Cor true
	S 89° 43' West on true line bet
	Secs 14 and 23
	Va 15° 25' E
40.00	Raised mound of Earth 2 ft
	high from pits 18 & 24 & 12 in
	deep for 1/4 Sec Cor
80.00	Cor to Secs 14. 15. 22 & 23
	Land level Soil 1st Rate.

Town 22 North Range 55 West

	North bet Secs 14 & 15
	Va 15° 25' E
40.00	Raised mound of earth 2 ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pit 18 & 24 & 12 in deep. Drove Cedar stake 3 1/2 in & 3 ft in S E pit for Cor to Secs 10. 11. 14. 15
	Land Rolling Soil good 2d Rate

Town 22 North Range 55 West.

	East on a random line bet Secs 11 and 14
	Va 15° 25' E
40.00	Set temporary 1/4 Sec Cor
79.90	Intersect N & S line 20 lk N
79.	of Cor to Secs 11. 12. 13 & 14
	From which Cor Drum
	N 89° 51' West on a true line bet Secs 11 & 14
	Va 15° 25' E
39.95	Raised mound of earth 2 ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor
79.90	Cor to Secs 10. 11. 14 & 15
	Land Rolling Soil 2d Rate.

Town 22 North Range 55 West

North bet Secs 10 and 11
Va 15° 25' E

40 00 Raised mound of earth 2ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor

80 . 00 Raised mound of earth 3ft high from pits 18 + 24 + 12 in and drove cedar stake 3 + 3 in + 3ft in S E pit for Cor to Secs 2. 3. 10 & 11

Land Rolling Soil 2d Rate

Town 22 North Range 55 West

East on a random line bet Secs 2 and 11
Va 15° 25' E

40 . 00 Set temporary 1/4 Sec Cor

80 . 00 Intersect N & S line at Cor to Secs 1. 2. 11 & 12 from which Cor Drum

West on a true line bet Secs 2 and 11
Va 15° 25' E

40 . 00 Raised mound of earth 2ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor

80 . 00 Cor to Secs 2. 3. 10 & 11

Land Rolling Soil 2d Rate.

Town 22 North Range 55 West

	North on a random line bet Secs 2 and 3. Va 15° 25' E
40.00	Set temporary 1/4 Sec Cor
79.87	Intersect North boundary of Town 10 links West of Cor to Secs 2 and 3 from which Cor Iron
	S ~~[illegible]~~ 4' West on a true line bet Secs 2 and 3 Va 15° 25' E
39.87 ~~[illegible]~~	Raised mound of Earth 2 ft. high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
79.87 ~~[illegible]~~	Cor to Secs 2. 3. 10 & 11
	Land Rolling Soil 2d Rate. Oct 8 1877

Town 22 North Range 55 West.

	North bet Secs 33 and 34 Va 15° 25' E
40.00	Raised mound of Earth 2 ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
80.00	Raised mound of Earth 3 ft high from pit 18 + 24 + 12 in deep drove Cedar stake 3 + 3 in + 3 ft in SE pit for Cor to Secs 27. 28. 33 & 34.
	Land. A Succession of Canons and Ravines running North to River. Marl & Sand.

Town 22 North Range 55 West

East random bet. Secs 27 and 34
Va 15° 25' E

40.00 Set temporary 1/4 Sec Cor
80.00 Intersect N & S line 18 North of Cor to Secs 26. 27. 34 35 from which Cor Iron
N 89° 52' West on a true line bet Secs 27 and 34
Va 15° 25' E

40.00 Raised mound of Earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80.00 Cor to Secs 27. 28. 33. 34
Land W 1/2 Canons & Ravines Marl & Sand. E 1/2 Sloping Bottom Soil Good 2d Rate.

Town 22 North Range 55 West.

North bet Secs 27 and 28
Va 15° 25' E

40.00 Raised mound of Earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
43.00 South bank of N Platte River NW 16
Raised mound of Earth 2 ft high from pit 24 & 24 & 12 in deep drove Cedar stake marked M. C. 3 & 3 in & 3 ft in pit for Meander Cor to fract Secs 27 & 28
79.45 North bank of N Platte River NW SE
Raised mound of Earth 2 ft high from pit 24 & 24 & 12 in deep drove Cedar stake marked M. C. 3 & 3 in & 3 ft in pit for Meander Cor to fract Secs 27 & 28
80.00 Raised mound of Earth 3 ft high from pits 18 & 24 & 12 in deep drove Cedar stake 3 & 3 in & 3 ft in SE pit for Cor to Secs 21. 22. 27. 28
Land South of River. Canons & Ravines. Marl & Sand.

Town 22 North Range 55 West

	East on a random line bet Sec 22 & 27 Va 15° 25' E
110.00	Set temporary 1/4 Sec Cor
119.97	Intersect N & S line at Cor to Sec 22. 23. 26. 27 from which Cor Drive
	East on true line bet Sec 22 and 27 Va 15° 25' E
39.98½	Raised mound of earth 2 ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
79.97	
119.97	Cor to Sec 21. 22. 27 & 28
	Land level & Bottom Soil 1st Rate

Town 22 North Range 55 West

	North bet Sec 21 and 22 Va 15° 25' E
34.00	Road Dr 66
40.00	Raised mound of earth 2 ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pit 18 + 24 + 12 in deep. Drive Cedar Stake 3 + 3 in + 3 ft in 66 pit for Cor to Sec 15. 16. 21. 22)
	Land Bottom Soil 1st Rate.

Town 22 North Range 55 West

	East on a random line bet Secs 15 and 22 Va 15° 25' E
40.00	Set temporary 1/4 Sec Cor
79.39	Intersect N & S line 54 lks South of Cor to Secs 14, 15. 22 & 23 from which Cor Iron
	S 89° 37' West on a true line bet Secs 15 and 22 Va 15° 25' E
39.69½	Raised mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
79.39	Cor to Secs 15. 16. 21. 22
	Land level Soil 1st Rate.

Town 22 North Range 55 West

	North bet Secs 15 and 16 Va 15° 25' E
03.00	Enter Rolling Land Nw. & Ew.
40.00	Raised mound of Earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Raised mound of Earth 3 ft high from pits 18 x 24 x 12 in deep drove Cedar stake 3 x 3 in x 3 ft in S.E. pit for Cor to Secs 9. 10. 15 & 16
	Land Rolling Soil 2d Rate.

Town 22 North Range 55 West

East on a random line bet
Sec 10 and 15
Va 15° 25' E
140 00 Set temporary 1/4 Sec Cor
119.96 Intersect R. of S line 56 lks
South of Cor to Secs 10. 11
14 & 15 from which Cor
Drill
S 89° 36' West on a true line
bet Secs 10 and 15
Va 15° 25' E
39.98 Raised mound of earth 2 ft
high from pit 18 x 24 x 12 in
deep for 1/4 Sec Cor
119.96 Cor to Secs 9. 10. 15. & 16
Land Rolling Soil 2d Rate

Town 22 North Range 55 West.

North bet Secs 9 and 10
Va 15° 25' E
140 00 Raised mound of earth 2 ft
high from pit 18 x 24 x 12 in
deep for 1/4 Sec Cor.
80 00 Raised mound of earth 3 ft
high from pit 18 x 24 x 12 in
deep, above Cedar stake
3 x 3 in x 3 ft in S.E. pit
for Cor to Secs 3. 4. 9 & 10
Land Rolling Soil 2d Rate.

Town 22 North Range 55 West

	East on random line bet Secs 3 and 10 Va 15° 25' E
40.00	Set temporary 1/4 Sec Cor
4/9. 83	Intersect N & S line 38 lks South of Cor to Secs 2. 3. 10 & 11 from which Cor Irun S 89° 44' West on true line bet Sec 3 & 10 Va 15° 25' E
39. 91½	Raised mound of earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
4/9. 83	Cor to Secs 3. 4. 9 & 10 Land Rolling Soil 2d Rate

Town 22 North Range 55 West

	North on a random line bet Secs 3 and 4 Va 15° 25' E
40.00	Set temporary 1/4 Sec Cor
80.26	Intersect N Boundary of Town. 62 lks East of Cor to Secs 3 and 4, from which Cor Irun S ~~25~~ 27' East on a true line bet Secs 3 and 4 Va 15° 25' E
40.26	Raised mound of earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80.26	Cor to Secs 3. 4. 9 & 10 Land Rolling Soil, 2d Rate. Oct 9 - 1877

Town 22 North Range 55 West

	North bet Secs 32 & 33
	Va 15° 25' E
40 00	Raised mound of earth 2 ft
	high from pit 18 x 24 x 12 in
	deep for 1/4 Sec Cor
80 00	Raised mound of earth 3 ft
	high from pit 18 x 24 x 12 in
	deep. drove Cedar stake
	3 x 3 in x 3 ft in S. E. pit
	for Cor to Secs 28. 29. 32. 33
	Land. A succession of Cañons
	and Ravines Running from
	Sec H. st Bluffs. North to River
	Surface. Marl & Sand.

Town 22 North Range 55 West

	East on a ran dom line bet
	Secs 28 and 33
	Va 15° 25' E
40. 00	Set temporary 1/4 Sec Cor
80. 00	Intersect N. & S. line 19 lks
	South of Cor to Secs 27 28. ~~32~~
	33 ~~1~~ 34 from which Cor run
	S 89° 52' West on true line bet
	Secs 28 & 33
	Va 15° 25' E
40. 00	Raised mound of earth 2 ft
	high from pit 18 x 24 x 12 in
	deep for 1/4 Sec Cor.
80. 00	Cor to Secs 28. 29. 32 & 33
	Land Cañons & Ravine
	Surface Marl & Sand

Town ~~19~~ 22 North Range 55 West

	North bet Secs 28 & 29
	Va 15° 25' E
40.00	Raised mound of earth 2ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor
41.00	South Bank of N Platte River NW SE
	Raised mound of earth 2ft high from pit 24 & 24 & 12 in deep. Drove Cedar Stake 2 & 2 in & 2ft. marked M.C in pit for Meander Cor
80.00	Point for Sec Cor 5 trees. Sec 28 & 29 20 & 21 falls in River & cannot be established
	Land. Canons & Ravines
	Surface. Marl & Sand

Town ~~19~~ 22 North Range 55 West

	From point for Cor to Secs 20. 21 28 & 29 in River Irun
	East on a random line bet Secs 21 & 28
	Va 15° 25' E
38.54	Left bank of N Platte River NW SE
# 41.46 Temporary pits	Raised mound of earth 2ft high from pit 24 & 24 & 12 in deep. Drove Cedar Stake 2 & 2 in & 2ft marked M.C. in pit for Meander Cor.
40.00	Set Temporary 1/4 Sec Cor
80.00	Intersect N & S line at Cor to Secs 21. 22. 27 & 28 from which Cor Irun
	West on true line bet Secs 21. 28
	Va 15° 25' E
40.00	Raised mound of earth 2ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor
# 41.46	To Meander Cor
80.00	To Cor to Secs 20. 21. 28 & 29
	Land level Bottom
	Soil 1st Rate.

Town 22 North Range 55 West

	From point for Cor to Secs 20 21. 28 & 29 Irun North bet Secs 20 & 21 Va 15° 25' E
40. 00	Point for 1/4 Sec Cor falls in the River & Cannot be established
42. 1/4	Left bank of N Platte River Mr S Raised mound of Earth 2 ft high from pit 24 x 24 x 1½ in deep Drove Cedar stake 2 x 2 in x 2 ft marked M. C. in pit for Meander Cor to fract secs. 20 & 21
80. 00	Raised mound of Earth 3 ft high from pit 18 x 24 x 1½ in deep. Drove Cedar stake 2 x 2 in x 2 ft in S. E. pit for Cor to Secs 16. 17. 20. 21
	Land Bottom Soil 1st Rate.

Town 22 North Range 55 West.

	East on a random line bet Secs 16 and 21 Va 15° 25' E
22. 00	Road Mr & SE
40. 00	Set temporary 1/4 Sec Cor
79. 97	Intersect N & Sline at Cor to Secs 15. 16. 21 & 22 from which Cor Irun
	West on a true line bet Secs 16 and 21 Va 15° 25' E
39. 98½	Raised mound of Earth 2 ft high from pit 18 x 24 x 1½ in deep for 1/4 Sec Cor
79. 97	Cor to Secs 16. 17. 20 & 21
	Land Bottom Soil 1st Rate.

Town ~~19~~ 32 North Range 55 West

	North bet Secs 16 and 17
	Va 15° 25' E
35.00	Enter Rolling prairie
40.00	Raised mound of earth 2 ft
	high from pit 18 + 24 + 12 in
	deep for 1/4 Sec Cor
65.00	Road NW SE
80.00	Raised mound of earth 3 ft
	high from pits 18 + 24 + 12 in
	deep, drove Cedar Stake
	2 + 2 in + 2 ft in S.E. pit
	for Cor to Secs 8. 9. 16 + 17
	Land South 1/2 level 1st Rate
	" North 1/2 Rolling 2d Rate.

Town ~~19~~ 22 North Range 55 West.

	East on a random line bet
	Secs 9 and 16
	Va 15° 25' E
40.00	Set temporary 1/4 Sec Cor
79.70	Intersect N & S line 30 lk N of
	Cor to Secs 9. 10. 15 & 16
	from which Cor Irun
	N 89° 47' West on a true line
	bet. Secs 9 & 16
	Va 15° 25' E
39.85	Raised mound of earth 2 ft
	high from pits 18 + 24 + 12 in
	deep for 1/4 Sec Cor
79.70	Cor to Secs 8. 9. 16 & 17
	Land Rolling Soil 2d Rate.

Town ~~14~~ 22 North Range 55 W.

	North bet Secs 8 and 9
	Va 15° 25' E
40.00	Raised mound of earth 2 ft
	high from pit 18 + 24 + 12 in
	deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft
	high from pit 18 + 24 + 12 in
	deep. Drove Cedar stake
	2 x 2 in x 2 ft in S.E. pit
	for Cor to Secs 4. 5. 8 & 9.
	Land Rolling Soil 2d Rate

Town ~~14~~ 22 North Range 55 West

	East on a random line bet
	Secs 4 and 9
	Va 15° 25' E
40.00	Set temporary 1/4 Sec Cor
79.90	Intersect N. & S line 15 lks North
	of Cor to Secs 3. 4. 9 & 10
	from which Cor Drum
	N 89. 54' West on a true line
	bet Secs 4 and 9.
	Va 15° 25' E
39.95	Raised mound of earth 2 ft
	high from pit 18 + 24 + 12 in
	deep for 1/4 Sec Cor.
79.90	Cor to Secs 4. 5. 8 & 9
	Land Rolling Soil 2d Rate.

Town 22 North Range 55 W.

	North on a random line bet Secs 4 and 5 Va 15° 25' E
40.00	Set temporary 1/4 Sec Cor
80.40	Intersect North boundary of Town at Cor to Secs 4 & 5 from which Cor Irun
	South on a true line bet Secs 4 and 5 Va 15° 25' E
40.40	Raised mound of earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor
80.40.	Cor to Secs 4. 5. 8. 9
	Land Rolling Soil 2d Rate.

Oct 10th 1877

Town 22 North Range 55 West.

	North bet Sec 31 and 32 Va 15° 25' E
40.00	Raised mound of earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pit 18 x 24 x 12 in deep. drove cedar stake 2 x 2 in x 2 ft in SE pit for Cor to Secs 29. 30. 31 & 32
	Land Sloping Soil 2d Rate.

Town ~~1~~ 22 North Range 55 W.

East on a random line bet
Secs 29 and 32
Va 15° 25' E

35.00 Enter Cañon N. & S.

40.00 Set temporary ¼ Sec Cor

40 80.00 Intersect N. & S. line 15 link
S of Cor to Secs 28, 29, 32, 33
from which Cor Drum
S 89° 54' West on a true line
bet Secs 29 & 32
Va 15° 25' E

40.00 Raised mound of earth 2 ft
80 high from pit 18 x 24 x 1½ in
deep for ¼ Sec Cor

70.00 Cor to Secs 29. 30. 31 & 32
Land, 1st 35 Chs sloping
soil 2d Rate. Remainder
Cañons & Rocky Surface
Marl & Sand.

Town 22 North Range 55 West.

West on a random line bet
Secs 30 & 31
Va 15° 25' E

40.00 Set temporary ¼ Sec Cor

77.10 Intersect West boundary of
Town 14 chs South of Cor to
Secs 30 & 31 from which Cor Drum
S 89° 54' East on a true line
bet Secs 30 & 31
Va 15° 25' E

37.10 Raised mound of earth 2 ft
high from pit 18 x 24 x 1½ in
deep for ¼ Sec Cor

77.10 Cor to Secs 29. 30. 31. 32
Land sloping. Good 2d Rate.

Town ~~19~~ 22 North Range 55 West.

	North bet Secs 29 & 30
	Va 15° 25' E
40. 00	Raised mound of earth 2 ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
80. 00	Raised mound of earth 3 ft high from pit 18 + 24 + 12 in deep. drove Cedar stake 2 + 2 in + 2 ft in SE pit for Cor to Secs 19. 20. 29. 30
	Land Sloping Soil Good 2d Rate.

Town ~~19~~ 22 North Range 55 West

	Knowing this line will strike the River within 80 Chains Drum East on a true line bet Secs 20 and 29
	Va 15° 25' E
40. 00	Raised mound of earth 2 ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
75. 00	Right bank of N Platte River
73.	Raised mound of earth 2 ft high from pit 24 + 24 + 12 in deep drove Cedar stake marked M.C. 2 + 2 in + 2 ft in pit for Meander Cor to fractional Secs 20 and 29
	Land Bottom Soil 1st Rate

Town ~~19~~ 22 North Range 55 West

	West on a random line bet Secs 19 & 30
	Va 15° 25' E
40.00	Set temporary 1/4 Sec Cor
76.80	Intersect West boundary of Town at Cor to Secs 19 & 30 from which Cor Irun
	East on a true line bet Secs 19 and 30
	Va 15° 25' E
36.80	Raised mound of earth 2 ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
76.80	Cor to Secs 19. 20. 29. 30
	Land Bottom. Soil 1st Rate.

Town ~~19~~ 22 North Range 55 West

	North bet Secs 19 & 20
	Va 15° 25' E
40.00	Raised mound of earth 2 ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pit 18 + 24 + 12 in deep drove cedar stake 2 + 2 in + 2 ft in SE pit for Cor to Secs 17. 18. 19. 20
	Land Bottom Soil 1st Rate.

Town 22 North Range 55 West

		East on random line bet Sec 17 and 20 Va 15° 25' E
35.	60	Right bank of N Platte River. n.s Set temporary M. C.
40.	40. 00	Point for 1/4 Sec Cor in River
57.	00	Left bank of N Platte River. n.3 temporary M. C.
112.	80. 00	Intersect N. & S line 17 & 18 of Cor to Secs 16. 17. 20 & 21 from which Cor Drum S 89° 53' West on trap line bet Secs 17 & 20 Va 15° 25' E
80.	23. 00	Left bank of River. Raised mound of Earth 2 ft high from pit 24 x 24 x 12 in deep. Above Cedar stake 2 x 2 in x 2 ft in pit for Meander Cor to secs 17 & 20
	40. 00	1/4 Sec Cor falls in River & can not be established
144.	40	Right bank of River Raised mound of Earth 2 ft high from pit 24 x 24 x 12 in deep above Cedar stake 2 x 2 in x 2 ft in pit for Meander Cor to secs. 17 & 20
80.	00	~~Cor to Secs 17-18-19 & 20~~ Land Bottom Soil 1st Rate

Town 22 North Range 55 West

		West on a random line bet Sec 18 and 19 Va 15° 25' E
40.	00	Set temporary 1/4 Sec Cor
76.	80	Intersect West boundary of Town at Cor to Secs 18 & 19 from which Cor Drum East on a true line bet Secs 18 and 19 Va 15° 25' E
36.	80	Raised mound of Earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor
76.	80	Cor to Secs 17. 18. 19 & 20 Land Bottom Soil 1st Rate.

Town 22 N. North Range 55 West

		North bet Secs 17 and 18 Va 15° 25' E
40.	00	Raised mound of earth 2ft high from pit 18 + 2in + 12in deep for 1/4 Sec Cor
40.	80	Raised mound of earth 3ft high from pit 18 + 2in + 12in deep. Above Cedar stake 2 + 2in + 2ft in pit for Cor to Secs 7. 8. 17 + 18
112.		Land Bottom Soil 1st Rate
80.		

Town 22 N North Range 55 West

		East on standard line bet Sec 8 + 17 Va 15° 25' E
18.	45	Channel 150 chs wide N + S
17.	25	Right bank of N Platte River N + S Set Temporary Meander Cor
40 X.	00	Point for 1/4 Sec Cor in River
50. X	14	Left bank of N Platte River N + S Set Temporary Meander Cor
66.	00	Road N + S
79.	96	Intersect N + S line at Cor to Secs 8. 9. 16 + 17 from which Cor Sun Restor a true line bet Secs 8 + 17. Va 15° 25' E
29.	82	Raised mound of Earth 2ft high from pit 2ft + 2ft + 12in deep Above Cedar stake 2 + 2in + 2ft in pit for Meander Cor to proel Secs 8 + 17
39.	98	Point for 1/4 Sec Cor in River + can not be established
62.	71	Raised mound of Earth 2ft high from pit 2ft + 2ft + 12in deep Above Cedar stake 2 + 2in + 2ft in pit for Meander Cor proel Secs 8 + 17
79.	96	Cor to Secs 7. 8. 17 + 18 Land Bottom Soil 1st Rate

Town 22 North Range 55 West.

	West on a random line bet Secs 7 and 18
	Va 15° 25' E
40.00	Set temporary 1/4 Sec Cor
76.63	Intersect West boundary of Town at Cor to Secs 7 & 18 from which Cor Iron
	East on a true line bet Secs 7 and 18
	Va 15° 25' E
36.63	Raised mound of earth 2 ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor
76.63	Cor to Secs 7. 8. 17 & 18
	Land Bottom Soil 1st Rate.

Town 22 North Range 55 West.

	North bet Secs 7 & 8
	Va 15° 25' E
36.50	Right bank of N Platte River Raised mound of earth 2 ft high from pit 20 & 24 & 12 in deep. Drove Cedar stake 2 & 2 in & 2 ft in pit for Meander Cor. to fract. Sec 7 & 8.
40.00	Point for 1/4 Sec Cor falls in River & cannot be established
80.00	Point for Sec Cor in Secs 5. 6. 7 & 8. falls in River & cannot be established
	Land Bottom Soil 1st Rate.

Town 22 North Range 55 West

		From point for Cor to Secs 5 6. 7 & 8 in River I run East on random line bet Secs 5 and 8 Va 15° 25' E
40.	21.63	Left bank of N Platte River & Set Temporary Meander Cor
42.	27.80	Road Mr & SE
	40.00	Set temporary ¼ Sec Cor
	80.00	Intersect N and S line 1 ¼ Sts North of Cor to Secs 4. 5. 8. 9. from which Cor I run N 89° 53 West on true line bet Secs 5 and 8 Va 15° 25' E
80.	40.00	Raised mound of earth 2 ft high from pit 18 x 24 x 12 in deep for ¼ Sec Cor
	58.37	Raised mound of earth 2 ft high from pit 24 x 24 x 12 in deep drove Cedar stake marked M.C. 2 x 2 in x 2 ft in pit for Meander Cor to fractional Secs 5 & 8
	80.00	To Point for Cor to Secs 5. 6. 7 & 8 Land Bottom Soil 1st

Town 22 North Range 55 West

		From Cor to Sec 6 and 7 on West boundary of Town I run East on a true line bet Secs 6 & 7. Va 15° 25.
	20.55	Right bank of N Platte River & Raised mound of earth 2 ft high from pit 24 x 24 x 12 in deep drove Cedar stake marked M.C. 2 x 2 in x 2 ft in pit for Meander Cor to fractional Secs 6 and 7. Land level Soil 1st Rate

Town 22 North Range 55 West

From Point for Cor to Secs 5. 6. 7 & 8 in River Drum North on Random bet Secs 5 & 6
Va 15° 25' E

16. 75 Left bank of N Platte River Mr. C
Temporary Meander Cor.

29. 00 Spring Branch 14 lks wide Mr & S

36. 00 Road Mr & S

40. 00 Temporary 1/4 Sec Cor

80. 75 Intersect North boundary of Town 25 lks West of Cor to Sec 5 & 6 from which Cor Drum S 11 West bet Sec 5 and 6
Va 15° 25' E

40. 75 Raised mound of Earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor

64. 00 Raised mound of Earth 2 ft high from pit 24 x 24 x 12 in deep Drove Cedar Stake 2 x 2 in x 2 ft in pit for Meander Cor

80. 75 Point for Cor to 5. 6. 7 & 8 in River Land Bottom Soil 1st Rate
Oct 11th 1877

Town 22 North Range 55 West

Meanders of the North Platte River in Town 22 North Range 55 W Beginning at M. C on Range line East boundary of Town bet fractional Secs 31 & 36 Up the Right bank in fractl Sec 36
Va. 15° 25 E.

1 N 71 1/4 W. 22.00
S 73 W 39.00
N 79 1/4 W. 22.00 to M.C. to fractl Secs 35 and 36 thence in fractl Sec 35

2 N 69 1/2 W. 41.20 to M.C. to fractl Sec 26 and 35 thence in fractl Sec 26

3 N 65 3/4 W. 21.00
N 70 1/2 W 23.00 to M.C. to fractl Secs 26 and 27 thence in fractl Sec 27.

4 N 71 1/2 W. 45.00
N 64 1/2 W 40.00 to M.C. to fractl Secs 27 and 28 thence in fractl Sec 28

5 N 71 3/4 W. 33.30

Town 22 North Range 55 West

Post	Courses	Chains
	N 76° W.	10.00
	N 59½ W.	21.40
6	N. ~~XXX~~ 60 3/4 W. 60 3/4	22.50 to M.C. to fract. Sec. 28 & 29 thence in fract. Sec 29.
7	N. ~~XXX~~ 67 1/4 W.	7. ~~XX~~ 60 to M.C. to fract. Sec. 20 & 29 thence in fract. Sec 20
	N 45¾ W.	27.50
	N 24 W.	34.00
8	N 7 ~~XX~~ W	30. ~~XX~~ 50 to M.C. to fract. Sec. 17 & 20 thence in fract. Sec. 17
	N 16½ W.	40.00
9	N 9 ~~XX~~ ½ W	~~XX.XX~~ 41.80 to M.C. to fract. Sec. 8 & 17 thence in fract. Sec 8
	N 21¼ W.	20.25
10	N 30 W	20. ~~XX~~ 50 to M.C. to fract. Sec. 7 & 8 thence in fract. Sec 7.
	N 47¼ W.	17.00
	N 53 W.	20.00
	N 65 W	25.00

Town 22 North Range 55 West

Post	Courses	Chains
11	N ~~XX~~ 49 W. 49	~~XX.XX~~ 10 60 to M.C. to fract. Sec. 6 & 7 thence in fract. Sec 6.
	N 49 ~~XX~~ W.	15.80
12	N ~~XX~~ 60 3/4 W 60 3/4	10.00 to M.C. to fract. Sec 6 on West boundary.
	From M.C. on West boundary Sec. Down the left bank in fract. Sec 6	
13	S 78° E	25.80
	S 62° E	23.00
	S 66 E	18.00
14	S ~~XX~~ 54½ E	~~XX.XX~~ 19.30 to M.C. to fract. Sec. 6 and 5 thence in fract. Sec 5.
	S 81¼ E.	12.50. 9.20 Stream to the side
	S 45¼ E.	11.00
15	S ~~XX~~ 10½ E 10½	7. ~~XX~~ 40 to M.C. to fract. Sec. 5 & 8 thence in fract. Sec 8.

Town 22 North Range 55 West

Post	Courses	Chains
15	S 16° E	8 00
	S 40½ E	20 00
	S 19¾ E	26 00
	S 13 E	14 00
	S 3½ E	~~19.00~~ 19.00 to M.C. to fract
16		Sec 8 & 17 thence in fract
		Sec 17.
	S 17½ E	12.50
	S 42 W	5.60
	S 9½ W.	12 00
	~~W 1 W~~	24 00
	S 24½ E	6 00
	S 17 E	23 00 to M.C. to fract
17		Sec 17 and 20 thence in
		fract Sec 20
	S 30 E	24.00
	S ~~17½~~ 32½ E	20 00 to M.C. to fract
18		Sec 20 & 21 thence in
		fract Sec 21
	S 38 E	28. 80
	S 11.5 E	8. 80
	S 75½ E	8.50
	S ~~17~~ 27 E	~~13.30~~ 13.30 to M.C. to fract
19		Sec 21 & 28 thence in

Town 22 North Range 55 West

Post	Courses	Chains
		fract Sec 28.
19	S 115½ E	6.60
	N 83 E	~~11.00~~ 36.80 to M.C. to fract
20		Sec 27 & 28 thence in fract
		Sec 27.
	S 89 E	5.00
	S 63 E	6.60
	S 71½ E	12 00
	S 7 E	16 00
	S 71½ E	10 00
	East	15 00
	S 82 E	11 00
	S ~~17½~~ 62¾ E	~~7.00~~ 7.00 to M.C. to fract
21		Sec 26 and 27 thence in
		fract Sec 26.
	S 65½ E	6,00
	S 70½ E	11,00
	S 68½ E	24 00
	S 88½ E	8 00
	S 76½ E	6.60
	S 6.5 E	19 00
	S ~~17~~ 66½ E	~~10.40~~ 10.40 to M.C. to fract
22		Sec 25 & 26 thence in
		fract Sec 25.

38

Town 22 North Range 55 West

Post	Courses	Chains
22	S 52¼ E	11 00
	S 71¾ E	~~11 00~~ 4.00
	S 49¼ E	9 00
	S 58½ E	13 00
	S 77½ E	13 00
40.	N 60¼ E	5 00
	N 83½ E	6 00
42.	S 64 E	5 00
	S 55¼ E	14 00
	S ~~70~~ 62 E	~~11.50~~ 7.50 to M.C. to fract.
23		Sec. 25 & 36 thence in
		fract. Sec 36
80.	S ~~44~~ 84 E	~~2.50~~ 3.30 to M.C. to fract.
24		Sec 36 on east boundary
		of Township.

Oct 72th 1877

Town 22 North Range 55 West

General Description

The North Platte River takes its Course through this Township from Sec 6 S E leaving on E boundary in Sec 25 & 36.
South of the River in Sec 7. 18 35 & 36 Bottom land & 1st Rate Soil.
Secs 28. 29. 31. 32. 33 & 34 are taken up by Scotts Bluffs.
About 400 ft high, formed of Limestone & Sandstone. Rock & Marl. They break away in Canons and deep Ravines to the River.
North of the River ~~is~~ level bottom with rich black soil. Suitable for agriculture in Secs 21. 22 23 & 24. Remainder of Township is Rolling & Soil 2nd Rate. A spring branch runs through Sec 6 emptying into the River in Sec 5.
Pine & Cedar on Scotts Bluffs & in Canons & Ravines.

List of Names

A list of the names of the individuals employed to assist in running measuring and marking the lines and corners described in the foregoing field notes of Township 22 N. R 55 W. of 6th P.M. in the State of Nebraska.

Robt G Donovan Chainman
M B Hardin Chainmen
Wm Powell Moundman
Charles F Horneker Moundmen

We hereby certify that we assisted deputy Surveyor in surveying & subdividing Township 22 N. of Base Line of Range 55 West of 6th Principal Meridian in the State of Nebraska and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary monuments planted according to the instructions of the Surveyor General of dimensions character construction & marking & in the Manner as specifically described in the foregoing field notes

Robt G. Donovan
M B Hardin Chainmen
Wm Powell.
Charles F. Horneker Moundmen

Subscribed & sworn to before me a County Clerk in & for Cheyenne County Neb this 18th day of Oct 1877

C K Allen
County Clerk

I William Hardin Deputy Surveyor do solemnly swear that in pursuance of a joint Contract No 106. wherein M.B. Cutler Alex Schlegel, N.S. Scott & Wm Hardin are joint Contractors with Jno R Clark U.S. Surveyor General for the district of Nebraska & Iowa bearing date the 17th day of June 1877 I have well faithfully & truly in my own proper person and in strict conformity with the instructions of the Surveyor General the Surveying Manual & laws of the United States surveyed all those parts or portions of Township 22 North of the Base Line & Range 55 West of the 6th Principal Meridian in the State of Nebraska as are represented in the foregoing field notes as having been surveyed under my direction and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the Surveying Manual, printed instructions & Special instructions of the Surveyor General of dimensions, character, construction and marking and in the manner as specifically described in the foregoing field notes and that the foregoing are the true and original field notes of such survey

William Hardin
Deputy Surveyor

Subscribed and sworn to before me a County Clerk in & for Cheyenne County this 18th day of Oct. 1877

C R Allen
County Clerk

Surveyor General's Office
Plattsmouth Neb. Jany 22d 1878

The foregoing field notes of the Survey & Subdivision of Township No 22 North of Base line, of Range No 55 West of 6th P.M. in Nebraska, Executed by William Hardin Deputy Surveyor under joint Contract No 106. dated July 17th 1877 in the month October 1877, having been Critically Examined the necessary corrections and Explanations made the said field notes and the Surveys they describe are hereby approved.

Jno R. Clark
Surveyor General.

(end here):

Field Notes

of

Survey of the Subdivision Lines

of

Township No. 23 N. of Base Line

of

Range No. 55 W. of 6th P. M.

in the

State of Nebraska

As Surveyed

by

George W. Fairfield U. S. Depy Surv.

under his Contract

No. 120

Dated June 24th 1881.

Survey

Commenced, Sept 21st 1881

Completed Sept 24 1881

Town No 23 N Range No 55 W

6	60	5	44	4	33	3	22	2	11	1	
59		58		43		32		21		10	
7	57	8	42	9	31	10	20	11	9	12	
56		55		41		30		19		8	
18	54	17	40	16	29	15	18	14	7	13	
53		52		39		28		17		6	
19	51	20	38	21	27	22	16	23	5	24	
50		49		37		26		15		4	
30	48	29	36	28	25	27	14	26	3	25	
47		46		35		24		13		2	
31	45	32	34	33	23	34	12	35	1	36	

Preliminary to commencing this Survey I run South on a blank line along the East boundary of Sec 36 with a Va of 14°35 and at 40 chains find the 1/4 Sec Cor. and at 80 chains found the cor to townships 22 and 23 N of Ranges 54 and 55 W Thence I run West on a blank line along the S. boundary of Sec 36 with the same Va and at 39.98 found the 1/4 Sec cor and at 79.96 find the Cor. to Secs. 1, 2, 35 and 36. My compass will therefore run the same line as the Exterior boundaries and the Chaining practically agrees

Survey commenced
with Gurleys Transit Instruments

Subdivision of T 23 N R 55 West.

I begin at the Cor to secs 1, 2 35, and 36 which is a mound of earth 2 ft high 4½ ft base with pits 18 x 18 x 12 ins in each sec 5½ ft dist and no post I therefore set a Sandstone 18 x 10 x 8 ins 13 ins in the ground in the old mound marked with 1 notch on E and 5 notches on W. faces Thence I run
North bet secs 35 and 36.
Va 14° 35' E
40.00 Set Sandstone 16 x 9 x 5 ins 11 ins in the ground for 1/4 Sec Cor. Marked 1/4 on W. face dug pits 18 x 18 x 12 ins N and S of Stone 5½ ft dist; and raised a mound of earth 1½ ft high 3½ ft base alongside
8.00 Set a Sandstone 18 x 10 x 7 ins 13 ins in the ground for Cor to secs 25, 26, 35 and 36. marked with 1 Notch on E and S faces; dug pits 18 x 18 x 12 ins in each sec 5½ ft dist. and raised a mound of earth 2 ft high 4½ ft base alongside Land gently rolling Dry Bottom Soil 1st rate

East on random line bet secs 25 and 36
Va 14° 35' E.
40.00 Set temporary 1/4 Sec Cor
79.84 Intersect East boundary of Tp 14 lks S. of Cor. to secs 25 30 31 and 36 which is a mound of earth 2 ft high 4½ base with pits 18 x 18 x 12 ins in each sec 5½ ft dist and a stake 2 ft long 2 ins square in S. E. pit marked with 1 notch on S. and 5 notches on N. edges Thence I run
S 89° 54' W, on true line bet Secs 25 and 36 with the same Va
39.92 Set Sandstone 16 x 7 x 4 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E. and W. of Stone 5½ ft dist. and raised a mound of earth 1½ ft high 3½ ft base alongside
79.84 Cor to Secs 25 26 35 and 36
Land gently rolling high Bottom of Platte river descending gradually toward river
Soil 1st rate.

Subdivisions of T 23 N

North bet Secs 25 and 26
Va 14.35 E

Ascending gradually

40.00 Set Sandstone 20X9X3 ins 15 ins in the ground for 1/4 Sec Cor marked 1/4 on W. face; dug pits 18X18X12 ins N. and S. of Stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

62.00 Leave Bottom Enter Gravel ridge bears E and NW.

80.00 Set Sandstone 20X9X6 ins 15 ins in the ground for Cor to Secs 23, 24, 25 and 26 marked with 2 notches on S. and 1 notch on E edges dug pits 18X18X12 ins in each Sec 5 1/2 ft dist. and raised a mound of earth 2 ft high 4 1/2 ft base alongside

Land to 62 chs gently rolling high bottom balance Gravel ridge 20 ft high

Soil 1st and 3d rates

R 55 W Continued

East on random line bet Secs 24 and 25
Va 14° 35 E.

40.00 Set temporary 1/4 Sec. Cor.

79.92 Intersect East boundary of Tp 26 bks South of Cor to secs 19, 24, 25 and 30 which is mound of earth 2 ft. high 4 1/2 ft base with pits 18X18X12 ins in each Sec 5 1/2 ft dist and a stake 2 ft long 2 ins square in S.E. pit marked with 2 notches on S. and 4 notches on N edges Thence S run S. 89° 49' W. on true line bet Secs 24 and 25 with the same Va.

39.96 Set Sandstone 14X10X7 ins 10 ins in the ground for 1/4 Sec. Cor. Marked 1/4 on N. face dug pits 18X18X12 ins E and W. of Stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base alongside

79.92 Leave to Secs 23, 24, 25 and 26

Sand Gravel ridge 50 ft high above adjoining Bottom lands

Soil 4th rate

Subdivisions T 23 N

North bet Secs 23 and 24
Va. 14° 35 E.

40,00 Set Sandstone 16x9x3 ins 11 ins in the ground for 1/4 Sec. Cor. marked 1/4 on W. face dug pits 18x18x12 ins N. and S. of Stone 5½ ft dist and raised a mound of earth 1½ ft. high 3½ ft base alongside

45,60 Leave Gravel ridge 50 ft high and enter gently rolling Valley E and W.

80,00 Set Sandstone 18x10x7 ins. 13 ins in the ground for Cor to Secs 13, 14, 23 and 24 marked with 3 notches on S. and 1 notch on E. faces dug pits 18x18x12 ins in each Sec. 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base alongside
Land high gravel ridge descending to 45 lks thence gently rolling Valley or dry bottom!
Soil 3rd and 1st rate

R 55 W Continued

East on random line bet. Secs. 13 and 24
Va. 14° 35 E.

40,00 Set temporary 1/4 Sec Cor

80,12 Intersect East boundary of Tp. 17 lks. S. of Cor. to Secs. 13, 18, 19 and 24 which is a mound of earth 2 ft high 4½ ft base with pits 18x18x12 ins in each sec 5½ ft dist. and a Stake 2 ft long 2 ins square in S.E. pit marked with 3 notches on S. and N edges — Thence I run S 89° 53' W on true line bet Secs 13 and 24 with the same Va.

40,06 Set Sandstone 16x6x6 ins 11 ins in the ground for 1/4 Sec. Cor. marked 1/4 on N. face dug pits 18x18x12 ins E. and W. of Stone 5½ ft dist. and raised a mound of earth 1½ ft high 3½ ft base alongside

80,12 Cor to Secs 13, 14 23 and 24
Land nearly level high bottom
Soil 1st rate

Subdivisions T 23 N

North bet. secs. 13 and 14
Va 14° 35 E

40.00 Set Sandstone 19 x 11 x 7 ins 13 ins in the ground for 1/4 sec. cor. marked 1/4 on W. face dug pits 18 x 18 x 12 ins N. and S. of Stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set Sandstone 18 x 9 x 5 ins 13 ins in the ground for cor. to secs. 11, 12, 13 and 14 marked with 4 notches on S. and 1 notch on E edges dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base along side

Land gently rolling dry bottom

Soil 1st rate

R 55 W Continued

East on random line bet secs 12 and 13
Va 14° 35 E.

30.00 Leave bottom Enter gravel ridge 30 ft high N. E. and S. E.

40.00 Set temporary 1/4 sec. cor.

79.86 Intersect East boundary of T 24 lks S. of Cor to secs 7, 12 13 and 18 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and a stake 2 ft long 2 ins square in S. E. pit. marked with 4 notches on S and 2 notches on N edges Thence I run S 89° 50' W on trug line bet secs 12 and 13 with same va

39.93 Set Sandstone 18 x 7 x 4 ins 13 ins. in the ground for 1/4 sec cor marked 1/4 on N face; dug pits 18 x 18 x 12 ins E. and W. of Stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft base alongside

79.86 Cor to secs 11, 12, 13 and 14

Land 30 chs nice Valley balance Gravel ridge ascending to 30 ft high

Soil 1st and 4th rates

Subdivisions T 23 N.

North bet Secs 11 and 12
Va 14° 35 E.

40.00 Set Sandstone 20×10×6 ins 15 ins in the ground for 1/4 Sec Corner marked 1/4 on W face dug pits 18×18×12 ins N. and S. of Stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set Sandstone 22×10×9 ins 16 ins. in the ground for Cor to Secs 1, 2, 11 and 12 marked with 5 notches on S and 1 notch on E edges; dug pits 18×18×12 ins. in each Sec. 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside

Land gently rolling high bottom soil 1st rate

R 55 W Continued

East on random line bet Secs 1 and 12
Va 14° 35 E.

40.00 Set temporary 1/4 Sec. Cor.

79.96 Intersect East boundary of Tp. 36 links S. of Cor to Secs 1, 6, 7, and 12 which is a mound of earth 2 ft. high 4 1/2 ft base with pits 18×18×12 ins in each Sec. 5 1/2 ft dist and a stake 2 ft. long 2 ins square in S.E. pit marked with 5 notches on S. and 1 notch on N. Edge

Thence I run
S. 89° 45' W on true line bet Secs 1 and 12 with the same Va.

39.98 Set Sandstone 18×7×5 ins 13 ins in the ground for 1/4 Sec. Cor. marked 1/4 on N. face dug pits 18×18×12 ins E and W. of Stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft. high 3 1/2 ft base alongside

79.96 Cor. to Secs 1, 2, 11 and 12
Land gently rolling high bottom soil 1st rate.

Subdivisions T 23 N

North on random line bet Secs 1 and 2
Va 14° 35 E.

40.00 Set temporary 1/4 Sec. Cor.

79.52 Intersect N. boundary of Tp. 23 Rls. W.
of Cor to Secs 1. 2, 35 and 36 which is a mound
of earth 2 ft. high 4 1/2 ft base with a soft
partly decayed sandstone set in it with
pits 18 X 18 X 12 ins in each Sec 5 1/2 ft.
dist and a stake 2 ft long 2 ins
square in S.E. pit marked with 1
notch on E and 5 notches on W. Edges
A perpendicular Butte 100 ft high 1 chain
N. of this point Thence I run
S 0° 10' W. on true line bet Secs 1 and 2
with the same Va.

39.52 Set Sandstone 14 X 10 X 6 ins 10 ins in the
ground for 1/4 Sec. Cor. marked 1/4 on W.
face dug pits 18 X 18 X 12 ins N. and S.
of Stone 5 1/2 ft. dist. and raised a
mound of earth 1 1/2 ft high 3 1/2 ft base
alongside

79.52 Cor. to Secs. 1 2 11 and 12
Land gently rolling high bottom
Soil 1st rate

R. 55 W continued

From the Cor. to Secs 2, 3, 34 and 35
on the S. boundary of Tp. which is a mound
2 ft high 4 1/2 ft base with pits 18 X 18 X
12 ins. in each Sec 5 1/2 ft dist and no
post I therefore set a Sandstone 18 X 9 X 5 ins
13 ins in the ground in the mound marked
with 2 Notches on the E and 1 notch on W.
faces Thence I run
North bet Secs 34 and 35
Va 14° 35 E.

40.00 Set Sandstone 16 X 10 X 4 ins 11 ins in the
ground for 1/4 Sec Cor Marked 1/4 on W.
face dug pits 18 X 18 X 12 ins N. and S. of
Stone 5 1/2 ft dist. and raised a mound
of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set Sandstone 19 X 6 X 6 ins 14 ins in
the ground for Cor to Secs 26 27 34
and 35 marked with 1 notch on S. and
2 notches on E faces dug pits 18 X 18
X 12 ins in each Sec 5 1/2 ft dist and
raised a mound of earth 2 ft high
4 1/2 ft base alongside
Land gently rolling prairie
Soil 1st rate

Subdivisions T 23 N. R 55 W Continued

East on random line bet secs 26 and 35
Va 14° 35 E.

40.00 Set temporary 1/4 Sec. Cor.
80.22 Intersect N. and S. line 11 links S. of Cor to Secs 25, 26, 35 and 36
Thence I run
S 89° 55' W on true line bet secs 26 and 35 with the same Va
40.11 Set Sandstone 16 x 10 x 3. ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of Stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side
80.22 Cor to Secs 26, 27, 34 and 35
Land gently rolling 3rd Rate Bent of Platte Bottom
Soil 1st rate

North bet secs 26 and 27
Va 14° 35 E.

40.00 Set Sandstone 18 x 7 x 6 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N. and S. of Stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side
80.00 Set Sandstone 20 x 9 x 5 ins 15 ins in the ground for Cor. to Secs. 22, 23 26 and 27 marked with 2 notches on S & E faces dug pits 18 x 18 x 12 ins in each Sec. 5 1/2 ft dist. and raised a mound of earth 2 ft high 4 1/2 ft base along side
Land gently rolling 3rd Bent of Platte river Bottom
Soil 1st rate

Subdivision T 23 N

East on random line bet. Secs 23 and 26
Va 14° 35 E.

40.00 Set temporary 1/4 Sec Cor.

50.00 Leave Bottom Enter Gravel ridge ascending to 50 ft high

80.00 Intersect N and S line 24 links S. of Cor to Secs 23 24 25 and 26
Thence I run
S. 89° 50' W on true line bet Secs 23 and 26 with Same Va.

40.00 Set Sandstone 18 x 7 x 6 ins 13 ins in the ground for 1/4 Sec Cor. marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of Stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft base alongside

80.00 Cor. to Secs. 22 23 26 and 27.
Land W. 50 chs gently rolling
3d Bench of Platte Bottom balance ascending Gravel ridge
Soil 1st and 3d rates

R 55 W Continued

North bet Secs 22 and 23
Va 14° 35 E.

40.00 Set Sandstone 15 x 10 x 4 ins 11 ins. in the ground for 1/4 Sec Cor marked 1/4 on W face dug pits 18 x 18 x 12 ins N. and S. of Stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.50 Set Sandstone 17 x 11 x 8 ins 12 ins in the ground for Cor to Secs 14, 15, 22 and 23 marked with 3 notches on S. and 2 notches on E. faces dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft. high 4 1/2 ft base alongside
Land gently rolling high bottom
Soil 1st rate

Subdivisions T 23 N

East on random line bet Secs 14 and 23
Va 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.

79.96 Intersect N. and S. line 12 lks S. of Cor. to Secs 13, 14, 23 and 24
Thence I run
S. 89° 55' W on true line bet Secs 14 and 23 with the same Va

39.98 Set sandstone 15 x 10 x 3 ins 11 ins in the ground for 1/4 Sec Cor. marked 1/4 on N. face dug pits 18 x 18 x 12 ins N and S. of stone 5½ ft. dist, and raised a mound of earth 1½ ft high 3½ ft base along side

79.96 Cor to Secs 14, 15, 22 and 23
Land gently rolling prairie descending to the South
Soil 1st rate

R 55 W continued

North bet Secs 14 and 15
Va 14° 35' E.

40.00 Set Sandstone 16 x 9 x 5 ins 11 ins in the ground for 1/4 Sec Cor. marked 1/4 on W face dug pits 18 x 18 x 12 ins N and S of stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base along side

80.00 Set Sandstone 20 x 9 x 5 ins 14 ins in the ground for Cor to Secs 10 11 14 and 15 marked with 4 notches on S and 2 notches on E faces dug pits 18 x 18 x 12 ins in each Sec 5½ ft dist and raised a mound of earth 2 ft high 4½ ft base along side
Land gently rolling high bottom of Platte river
Soil 1st rate

Subdivisions T 73 N. R 55 W continued

East on random line bet secs 11 and 14
Va 14° 35' E.

40,00 Set temporary 1/4 Sec. Cor.

80,32 Intersect N and S. line 7 links S. of Cor to secs 11 12 13 and 14
Thence I run
S. 89° 57' W. on true line bet secs 11 and 14 with the same Va

40,16 Set Sandstone 16 x 8 x 7 ins 11 ins in the ground for 1/4 Sec Cor.
Marked 1/4 on N face dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80,32 Cor to Secs 10 11 14 and 15
Land gently rolling high bottom
Soil 1st rate

North bet secs 10 and 11
Va 14° 35' E.

10,00 Leave Bottom Enter ridge 20 ft high bears E and N.W.

38,00 Leave ridge and Enter Bottom bears E and S.W.

40,00 Set Sandstone 16 x 10 x 4 ins 11 ins in the ground for 1/4 Sec. Cor.
Marked 1/4 on N face dug pits 18 x 18 x 12 ins N and S of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80,00 Set Sandstone 20 x 8 x 5 ins 15 ins in the ground for Cor to Secs 2. 3. 10 and 11 marked with 5 notches on S. and 2 notches on E. faces dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft. base alongside
Land from 10 to 38 chs Ridge 20 ft. high balance gently rolling prairie
Soil 3rd and 1st rate

Subdivisions T 23 N

East on random line bet secs 2 and 11
Va 14° 35' E.

40.00 Set temporary 1/4 sec Cor
80.18 Intersect N. and S. line 22 lks S. of Cor to secs 1, 2, 11 and 12
Thence I run
S. 89° 51' W on true line bet secs 2 and 11 with the same Va
40.09 Set sandstone 14 x 9 x 3 ins 10 ins in the ground for 1/4 sec. Cor. Marked 1/4 on N face; dug pits 18 x 18 x 12 ins E and W of stone 5 1/2 ft. dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side
80.18 Cor to secs 2, 3, 10 and 11
Land gently rolling high Bottom
Soil 1st rate

R 55 W Continued

North on random line bet secs 2 and 3
Va 14° 35' E.

38.00 Land Bottom Enter Gravel ridge ascending to 30 ft high bears N. E. and N. W.
40.00 Set temporary 1/4 sec. Cor.
79.40 Intersect N boundary of Tp 28 lks E of Cor to secs 2, 3, 34 and 35 which is a mound of earth 2 ft high 4 1/2 ft. base with pits 18 x 18 x 12 ins in each Sec. 5 1/2 ft dist. and a stake 2 ft long 2 ins square in S E pit marked with 2 Notches on E and 4 Notches on W edges
Thence I run
S 0° 12' E on true line bet secs 2 and 3 with the same Va.
39.40 Set Sandstone 16 x 10 x 5 ins 11 ins in the ground for 1/4 sec Cor marked 1/4 on W. face dug pits 18 x 18 x 12 ins N. and S. of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft. high 3 1/2 ft base along side
79.40 To the Cor. to sec. 2, 3, 10 and 11
Land 6 38 chs high bottom balance Gravel ridge ascending to 30 ft high
Soil 1st and 4th rates
Sept 21st 1881

Subdivisions T 73 N

From the Cor. to Secs 3.4. 33 and 34 on the S. boundary of the Tp which is a mound of earth 2 ft high 4½ ft base and pits 18 x 18 x 12 ins in each sec 5½ ft dist. and no post I therefore set a Sandstone 20 x 7 x 6 ins in the old mound marked 3 Notches on the E. and W. edges Thence I run North bet secs 33 and 34

Va 14° 35' E.

40.00 Set Sandstone 16 x 8 x 5 ins 11 ins in the ground for 1/4 sec Cor. marked 1/4 on W face; dug pits 18 x 18 x 12 ins N. and S. of Stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

80.00 Set Sandstone 20 x 10 x 7 ins. 15 ins in the ground for Cor to Secs 27 28 33 and 34 marked with 1 notch on S. and 3 notches on E edges dug pits 18 x 18 x 12 ins in each sec 5½ ft dist. and raised a mound of earth 2 ft high 4½ ft base alongside

Land gently rolling Bottom Soil 1st rate

R 55 W. Continued

East on random line bet secs 27 and 34

Va 14° 35' E.

40.00 Set temporary 1/4 Sec Cor

79.92 Intersect N and S. line 8 lks North of Cor to Secs 26, 27, 34 and 35

Thence I run

N 89° 57' W on true line bet. secs. 27 and 34 with the same Va

39.96 Set Sandstone 16 x 9 x 3 ins 11 ins in the ground for 1/4 Sec. Cor. marked 1/4 on N. face; dug pits 18 x 18 x 12 ins E and W. of Stone 5½ ft. dist and raised a mound of earth 1½ ft high 3½ ft base alongside

79.92 Cor to Secs 27, 28, 33 and 34.

Land gently rolling Prairie Soil 1st rate

Subdivisions T 23 N

North bet secs 27 and 28
Va 14° 35' E.

40.00 Set Sandstone 16x10x5 ins 11 ins in the ground for 1/4 Sec cor Marked 1/4 on W. face dug pits 18x18x12 ins N. and S. of Stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set Sand stone 19x10x3 ins 14 ins in the ground for Cor to Secs 21 22, 27 and 28 marked with 2 Notches on the S. and 3 notches on E faces; dug pits 18x18x12 ins. in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft. base alongside

Land gently rolling prairie
Soil 1st rate

R 55 W. Continued

East on random line bet Secs 22 and 27
Va 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.

80.14 Intersect N. and S. line 10 lks N. of Cor to Secs. 22 23 26 and 27
Thence I run
N. 89° 56' W. on true line bet secs 22 and 27 with the same Va

40.07 Set Sandstone 16x10x3 ins 11 ins in the ground for 1/4 Sec. Cor. Marked 1/4 on N. face; dug pits 18x18x12 ins E. and W. of Stone 5 1/2 ft. dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.14 Cor to Secs. 21 22 27 and 28
Land gently rolling prairie
Soil 1st rate

Subdivisions T. 23 N

North bet secs 21 and 22
Va 14° 35' E.

40.00 Set Sandstone 16x8x9 ins 11 ins in the ground for 1/4 sec cor. marked 1/4 on W face dug pits 18x18x12 ins N and S of Stone 5½ ft dist. and raised a mound of earth 1½ ft. high 3½ ft base along side

80.00 Set Sandstone 18x7x4 ins 13 ins in the ground for cor. to secs 15, 16, 21, and 22 marked with 3 notches on S. and E. faces dug pits 18x18x12 ins in each sec 5½ ft dist; and raised a mound of earth 2 ft. high 4½ ft base alongside
Land gently rolling prairie
Soil 1st rate

R 55 W Continued

East on random line bet secs 15 and 22
Va 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.

79.96 Intersect N and S line at cor to secs 14 15 22 and 23
Thence S run
West on true line bet secs 15 and 22 with the same Va.

39.98 Set Sandstone 16x7x4 ins 11 ins in the ground for 1/4 sec cor marked 1/4 on N. face dug pits 18x18x12 ins. E. and W. of Stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft. base alongside

79.96 Cor to secs 15 16 21 and 22
Land gently rolling prairie
Soil 1st rate

Subdivisions, T. 23. N.

North bet Secs 15 and 16
Va 14° 35' E.

40,00 Set Sandstone 19×10×5 ins 13 ins in the ground for 1/4 sec. Cor. marked 1/4 on W face; dug pits 18×18×12 ins N and S. of Stone 5 1/2 ft. dist. and raised a Mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80,00 Set Sandstone 19×10×4 ins 13 ins. in the ground for Cor to Secs 9, 10 15 and 16 marked with 4 notches on S. and 3 notches on E. faces; dug pits 18×18×12 ins in each Sec. 5 1/2 ft. dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside

Laid gently rolling prairie descending gradually toward S. line
Soil 1st rate

R. 55. W. Continued

East on random line bet Secs 10 and 15
Va 14° 35' E.

40,00 Set temporary 1/4 Sec cor.

80,08 Intersect N. and S. line 16 chs North of Cor to Secs 10, 11, 14 and 15
Thence I run
N 89° 58' W. on true line bet Secs 10 and 15 with the same Va.

40,04 Set Sandstone 16×9×5 ins 11 ins. in the ground for 1/4 Sec cor marked 1/4 on N. face dug pits 18×18×12 ins E. and W. of Stone 5 1/2 ft. dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80,08 Cor to Secs 9 10 15 and 16
Land gently rolling prairie
Soil 1st rate

Subdivisions T 23 N

North bet Secs 9 and 10
Va 14° 35' E.

40.00 Set Sandstone 18x7x4 ins 13 ins in the ground for 1/4 Sec corner marked 1/4 on W face; dug pits 18x18x12 ins N. and S. of Stone 5½ ft. dist. and raised a mound of earth 1½ ft high 3½ ft. base alongside

80.00 Set Sandstone 19x9x6 ins 14 ins in the ground for Cor to Secs 3, 4, 9 and 10 marked with 5 Notches on S. and 3 Notches on E faces; dug pits 18x18x12 ins in each Sec 5½ ft dist and raised a mound of earth 2 ft high 3½ ft base alongside

Land gently rolling prairie
Soil 1st rate

R 55 W Continued

East on random line bet Secs 3 and 10
Va. 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.

79.86 Intersect N. and S. line 11 lks N. of Cor. to Secs 2, 3, 10 and 11

Thence I run
N. 89° 55' W on true line bet Secs 3 and 10 with the same Va

39.93 Set Sandstone 17x10x6 ins 12 ins in the ground for 1/4 Sec Cor marked 1/4 on N. face dug pits 18x18x12 ins. E. and W. of Stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

79.86 Cor to Secs 3, 4, 9 and 10

Land gently rolling prairie
Soil 1st rate

Subdivisions T 23 N.

North on random line bet secs 3 and 4
Va 14° 35' E.

40,00 Set temporary 1/4 sec. Cor.

58,00 Leave gently rolling bottom Enter gravel ridge bears E. and N.W.

79.63 Intersect N boundary of Tp. 19 lks W. of Cor. to Secs 3.4.33. and 34 which is a mound of earth 2 ft high 4 1/2 ft base and pits 18x18x12 ins in each Sec 5 1/2 ft. dist. and a Stake 2 ft long 2 ins square in S.E. pit Marked with 3 notches on E and W edges

Thence I run

S. 0° 08' W. on true line bet secs 3 and 4 with same Va.

39.63 Set Sandstone 18x7x5 ins 13 ins. in the ground for 1/4 Sec. Cor. marked 1/4 on W. face; dug pits 18x18x12 ins N. and S. of Stone 5 1/2 ft. dist and raised mound of earth 1 1/2 ft. high 3 1/2 ft base alongside

79.63 Cor to Secs 3. 4 9 and 10

Land to 58 chs gently rolling prairie balance gravel ridge

Soil 1st and 3d rates

R. 55 W continued

From the Cor to Secs 4. 5. 32 and 33 on the S. boundary of the Tp. which is a mound of earth 2 ft high 4 1/2 ft base with pits 18x18x12 ins in each Sec. 5 1/2 ft. dist. and a Stake 2 ft. long 2 ins Square in S.E. pit marked 4 notches on E and 2 notches on W. edges Thence I run North bet secs 32 and 33,
Va 14° 35' E.

40.00 Set Sandstone 17x9x5 ins 12 ins in the ground for 1/4 Sec Corner Marked 1/4 on W face dug pits 18x18x12 ins N. and S. of Stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft base alongside

80.00 Set Sandstone 20x8x4 ins 15 ins in the ground for Cor to Secs 28, 29 32 and 33 marked with 1 notch on S. and 4 notches on E faces dug pits 18x18x12 ins, in each Sec 5 1/2 ft. dist. and raised a mound of earth 2 ft high 4 1/2 ft base alongside

Land Gently rolling descends South

Soil 1st rate

Subdivisions T 23 N

	East on random line bet secs 28 and 33 Va 14° 35' E.
40.00	Set temporary 1/4 Sec. Cor.
79.82	Intersect N. and S. line 15 links S. of Cor. to Secs. 27 28 33 and 34
	Thence I run S. 89° 54 W on true line bet secs 28 and 33 with the same Va.
39.91	Set Sandstone 16 x 11 x 4 ins 11 ins in the ground for 1/4 Sec Cor marked 1/4 on N. face dug pits 18 x 18 x 12 ins E. and W. of Stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
79.82	Cor to secs 28, 29, 32 and 33
	Land gently rolling Dry bottom descending gradually to South
	Soil 1st rate

R. 55 W. Continued

	North bet Secs 28 and 29 Va 14° 35' E.
40.00	Set Sandstone 15 x 10 x 3 ins. 11 ins. in the ground for 1/4 Sec Cor. marked 1/4 on W. face; dug pits 18 x 18 x 12 ins N and S. of Stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside
80.00	Set Sandstone 15 x 10 x 4 ins. 11 ins. in the ground for cor to Secs. 20, 21, 28 and 29, marked with 2 Notches on S. and 4 Notches on E. faces; dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft. dist. and raised a mound of earth 2 ft high 3 1/2 ft base alongside
	Land gently rolling dry bottom descending gradually to South
	Soil 1st rate.

Subdivisions T. 23 N.

East on random line bet. Secs 21 and 28
Va 14° 35' E

40.00 Set temporary 1/4 Sec. Cor.
79.78 Intersect N. and S line 26 lks
S. of cor to secs. 21, 22, 27 and 28
Thence I run
S 89°49' W. on true line bet secs 21
and 28 with the same Va.
39.89 Set Sandstone 16×10×3 ins 11 ins
in the ground for 1/4 Sec cor marked
1/4 on N face; dug pits 18×18×12
ins E and W of Stone 5½ ft dist.
and raised a mound of earth
1½ ft. high 3½ ft base alongside
79.78 Cor. to Secs 20 21 28 and 29
Land gently rolling High bottom
descending gradually to South
Soil 1st rate

R 55 W Continued

North bet Secs 20 and 21
Va 14° 35' E.

40.00 Set Sandstone 16×9×5 ins 11 ins
in the ground for 1/4 Sec. Cor.
marked 1/4 on W face. dug pits
18×18×12 ins N. and S. of Stone
5½ ft dist and raised a mound
of earth 1½ ft high 3½ ft base
alongside
80.00 Set Sandstone 18×10×5 ins 13 ins
in the ground for Cor to Secs.
16 17 20 and 21 marked with
3 notches on S. and 4 notches
on E, faces dug pits 18×18×
12 ins. in each sec 5½ ft.
dist. and raised a mound
of ~~earth~~ 2 ft high 4½ ft.
base alongside
Land gently rolling high bot-
tom descending to South
Soil 1st rate

Subdivisions T 73 N

East on random line bet. Secs. 16 and 21
Va 14° 35' E.

40.00 Set temporary 1/4 Sec Cor.

79.94 Intersect N. and S. line 18 lks S. of Cor to Secs 15. 16 21 and 22

Thence I run
S. 89° 52' W. on true line bet Secs 16 and 21 with the same Va

39.97 Set Sandstone 14 x 10 x 8 ins 10 ins in the ground for 1/4 Sec Cor mark 1/4 on N. face dug pits 18 x 18 x 12 ins E and W of Stone 5 1/2 ft dist; and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base along side

79.94 Cor. to Secs 16 17 20 and 21

Land gently rolling Bottom, descending gradually to South.
Soil 1st rate

R 55 W Continued

North bet Secs 16 and 17
Va 14° 35' E.

40.00 Set Sandstone 17 x 7 x 6 ins 12 ins in the ground for 1/4 Sec. Corner marked 1/4 on W. face dug pits 18 x 18 x 12 ins. N. and S. of Stone 5 1/2 ft. dist, and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

80.00 Set Sandstone 27 x 10 x 3 ins 16 ins in the ground for Cor to Secs 8. 9. 16 and 17 marked with 4 Notches on S. and E. faces; dug pits 18 x 18 x 12 ins in each Sec 5 1/2 ft dist; and raised a Mound of earth 2 ft high 4 1/2 ft base along side

Land nearly level prairie
Soil 1st rate

Subdivisions T 23 N

East on random line bet Secs 9 and 16
Va 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.
79.76 Intersect N. and S. line 29 lks
S. of Cor to Secs 9, 10, 15 and 16.
Thence I run
S. 89° 48' W on true line bet Secs 9
and 16 with the same Va
39.88 Set Sandstone 18x6x5 ins 13 ins
in the ground for 1/4 Sec corner
marked 1/4 on N. face; dug pits
18x18x12 ins E. and W of Stone 5 1/2
ft. dist. and raised a mound of
earth 1 1/2 ft high 3 1/2 ft base along side
79.76 Cor. to Secs 8, 9, 16 and 17
Land nearly level high
bottom descending to South
Soil 1st rate

R 55 W Continued

North bet Secs 8 and 9.
Va 14° 35' E.

40.00 Set Sandstone 18x9x6 ins 13 ins
in the ground for 1/4 Sec Corner
marked 1/4 on W. face dug
pits 18x18x12 ins N. and S. of
Stone 5 1/2 ft dist and raised
a mound of earth 1 1/2 ft high
3 1/2 ft base alongside
80.00 Set Sandstone 20x7x4 ins 15 ins
in the ground for Cor. to Secs.
4, 5, 8 and 9, marked with
5 notches on S. and 4 notches
on E. faces dug pits 18x18x
12 ins. N. and S. of Stone 5 1/2 ft.
dist and raised a mound of
earth 2 ft high 3 1/2 ft base
alongside
Land gently rolling high bottom
descending gradually to South
Soil 1st rate

Subdivisions T 23 N

East on random line bet. Secs. 4 and 9
Va 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.

79.88 Intersect N. and S. line 16 lks S. of Cor to Secs 3. 4. 9 and 10
Thence I run
S. 89° 53' W on true line bet Secs 4 and 9 with the same Va.

39.94 Set Sandstone 18x10x5 ins 13 ins in the ground for 1/4 Sec. Corner marked 1/4 on N. face dug pits 18x18x12 ins. E and W of Stone 5 1/2 ft. dist. and raised mound of earth 1 1/2 ft high 3 1/2 ft. base alongside

79.88 Cor to Secs 4.5. 8 and 9.
Land gently rolling bottom descending gradually to south
Soil 1st rate

R 55 W Continued

North on random line bet Secs 4 and 5.
Va 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.

79.52 Intersect N boundary of Tp 24 lks E of Cor to Secs 4.5. 32 and 33 which is a mound of earth 2 ft. high 4 1/2 ft. base with pits 18x18x12 ins in each Sec 5 1/2 ft. dist and a stake 2 ft long 2 ins square in S.E. pit. marked with 4 notches on E. and 2 notches on Wedges
Thence I run
S. 0° 10' E. on true line bet Secs 4 and 5 with same Va

39.52 Set Sandstone 14x8x6 ins 10 ins in the ground for 1/4 Sec Cor marked 1/4 on W. face dug pits 18x18x12 ins N. and S. of Stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

79.52 Cor. to Secs. 4. 5. 8 and 9.
Land gently rolling high bottom descending to south
Soil 1st rate.

Sept 22nd 1881

Subdivisions T 23 N

From the Cor to Secs 5, 6, 31 and 32 on the S. boundary of Tp which is a mound of earth 2 ft. high 4½ ft base with pits 18x18x12 ins. in each Sec 5½ ft. dist. and a stake 2 ft long 2 ins square in S.E. pit marked with 5 notches on the E. and 1 notch on the W. edges Thence I run North bet Secs 31 and 32

Va 14° 35' E.

24.00 Same Gravel ridge Enter bottom E. & W.

40.00 Set Sandstone 17x8x5 ins 12 ins in the ground for ¼ Sec Cor marked ¼ on W face dug pits 18x18x12 ins N. and S. of Stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

80.00 Set Sandstone 16x10x5 ins 11 ins in the ground for Cor to Secs 29 30 31 and 32 marked with 1 notch on S. and 5 notches on E face dug pits 18x18x12 ins in each Sec 5½ ft dist. and raised a mound of earth 2 ft high 4½ ft base alongside

Land Gravel ridge and high bottom Soil 3rd and 1st rates

R 5 5 W Continued

East on random line bet Secs 29 and 32

Va 14° 35' E.

40.00 Set temporary ¼ Sec. Cor

79.96 Intersect N and S line at Cor to Secs 28, 29, 32 and 33.

Thence I run

West on true line bet Secs 29 and 32 with the same Va

39.98 Set Sandstone 17x8x6 ins 11 ins in the ground for ¼ Sec Cor Marked ¼ on N face dug pits 18x18x12 ins E and W of Stone 5½ ft dist and raised a mound of earth 1½ ft high 3½ ft base alongside

79.96 Corner to Secs 29 30 31 and 32

Land Gently rolling high bottom descending to South

Soil 1st rate

Subdivisions T. 23. N.

West on random line bet secs 30 and 31
Va 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.

78.46 Intersect W. boundary of Tp. 16 lks. S. of cor. to Secs. 25. 30. 31 and 36 which is a mound of earth 2 ft high 4 1/2 ft. base with pits 18 X 18 X 12 ins in each Sec. 5 1/2 ft dist and a stake 2 ft long 2 ins squa[illegible] marked with 1 notch on S. and 5 notches on N edges
Thence I run
S 89° 53' E. on true line bet secs 30 and 31 with the same Va

38.46 Set Sandstone 16 x 9 x 7 ins 11 ins. in the ground for 1/4 sec cor marked 1/4 on N face dug pits 18 X 18 X 12 ins E. and W. of Stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft. high 3 1/2 ft base alongside

78.46 Cor to Secs 29 30 31 and 32
Land Gently rolling high bottom descending gradually to South
Soil 1st rate

R. 55. W. Continued

North bet secs 29 and 30
Va 14° 35' E.

40.00 Set Sandstone 15 x 10 x 3 ins 11 ins in the ground for 1/4 sec Cor marked 1/4 on W face dug pits 18 X 18 X 12 ins N. and S. of Stone 5 1/2 ft. dist and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. ~~high~~ base alongside

80.00 Set Sandstone 18 x 10 x 4 ins 13 ins in the ground for Cor to Secs 19. 20 29 and 30 marked with 2 notches on S. and 5 notches on E faces dug pits 18 X 18 X 12 ins in each Sec 5 1/2 ft dist and raised a mound of Earth 2 ft high 4 1/2 ft. base alongside
Land Gently rolling high bottom descending gradually to South.
Soil 1st rate

Subdivisions T 23 N

East on random line bet. Secs. 20 and 29
Va 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.

79.82 Intersect N. and S. line 10 lks. N. of Cor. to Secs. 20. 21. 28 and 29.

Thence I run

N 89° 56' W. on true line bet Secs 20 and 29 with the same Va.

39.91 Set Sandstone 20x6x3 ins 15 ins. in the ground for 1/4 Sec. Cor marked 1/4 on N. face dug pits 18x18x12 ins E. and W. of stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base along side

79.82 Cor. to Secs 19. 20. 29 & 30

Land nearly level descends a little to South

Soil 1st rate

R. 55 W. Continued

West on random line bet Secs 19 and 30
Va 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.

78.70 Intersect West boundary of Tp 24 lks S of Cor to Secs 19. 24 25 and 30 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18x18x12 ins in each Sec 5 1/2 ft dist and a stake 2 ft long 2 ins square marked with 2 notches on S. and 4 Notches on N. Edges

Thence I run

S 89° 50' E. on true line bet secs 19 and 30 with the same Va.

38.70 Set Sandstone 16x10x2 1/2 ins 11 ins in the ground for 1/4 sec. Cor Marked 1/4 on N face; dug pits 18x18x12 ins E. and W. of stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

78.70 Cor to Secs 19 20 29 and 30

Land gently rolling high bottom descending gradually to South

Soil 1st rate

Subdivisions T 23 N

North bet. Secs. 19 and 20
Va 14° 35' E.

40.00 Set Sandstone 16x10x8 ins 11 ins. in the ground for 1/4 Sec Cor Marked 1/4 on W. face dug pits 18x18x12 ins. N. and S. of Stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set Sandstone 18x10x4 ins 13 ins in the ground for Cor to Secs 17, 18 19 and 20 marked with 3 notches on S. and 5 notches on E. faces dug pits 18x18x12 ins in each Sec 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside

Land nearly level high bottom descending gradually to South
Soil 1st rate

R. 55 W. Continued

East on random line bet. Secs. 17 and 20
Va. 14° 35' E.

40.00 Set temporary 1/4 Sec Cor.

79.96 Intersect N and S. line 23 lks S. of Cor. to Secs 16, 17, 20 and 21
Thence S 1 m
S 89° 50' W. on true line bet. Secs 17 and 20 with the same Va.

39.98 Set Sandstone 18x10x2 1/2 ins 13 ins in the ground for 1/4 Sec Cor Marked 1/4 on N face dug pits 18x18x12 ins E. and W. of Stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft. high 3 1/2 ft base alongside

79.96 Cor. to Secs 17, 18, 19 and 20
Land nearly level high bottom descending gradually to South
Soil 1st rate

Subdivisions T. 23 N.

West on random line bet secs 18 and 19
Va 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.

79.98 Intersect W boundary of Tp. 11 lks S. of Cor to Secs 13, 18, 19 and 24 which is a mound of earth 2 ft high 4 1/2 ft base with pits 18 X 18 X 12 ins in each Sec. 5 1/2 ft dist. and a stake 2 ft long 2 ins square marked with 3 notches on N and S edges
Thence S 1m

S. 89° 55' E. on true line bet secs 18 and 19 with the same Va.

39.98 Set Sandstone 17 X 10 X 2 1/2 ins 12 ins in the ground for 1/4 Sec. Cor marked 1/4 on N face dug pits 18 X 18 X 12 ins. E. and W. of stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

79.98 Cor to Secs 17 18 19 and 20
Land nearly level high bottom descending gradually to South
Soil 1st rate

R 55 W. Continued

North bet Secs 17 and 18
Va 14° 35' E.

40.00 Set Sandstone 18 X 10 X 2 ins 13 ins in the ground for 1/4 Sec Corner marked 1/4 on W face dug pits 18 X 18 X 12 ins N. and S. of Stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set Sandstone 20 X 9 X 2 1/2 ins 15 ins in the ground for Cor to Secs 7, 8, 17 and 18 marked with 4 notches on S. and 5 notches on E. faces dug pits 18 X 18 X 12 ins in each Sec. 5 1/2 ft dist and raised a mound of earth 2 ft high 4 1/2 ft base alongside
Land gently rolling high bottom descending gradually to South
Soil 1st Rate

Subdivisions T. 23 N.

East on random line bet secs 8 and 17
Va 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.

79.76 Intersect N and S. line 12 lks S. of Cor. to Secs 8, 9, 16 and 17

Thence I run

S. 89°55' W. on true line bet. Secs 8 and 17 with the same Va

39.88 Set Sandstone 20 x 10 x 3 ins 15 ins in the ground for 1/4 Sec Cor. marked 1/4 on N face dug pits 18 x 18 x 12 ins E. and W. of Stone 5 1/2 ft dist and raised a mound of earth 1 1/2 ft. high 3 1/2 ft base alongside

79.76 Cor to Secs 7, 8, 17 and 18

Land gently rolling high bottom descending to South

Soil 1st rate.

R. 55 W. Continued

West on random line bet secs 7 and 18
Va 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.

78.72 Intersect West boundary of Tp. 19 lks S. of cor. to Secs 7, 12, 13 and 18 which is a mound of earth 2 ft. high 4 1/2 ft. base with pits 18 x 18 x 12 ins. in each Sec. 5 1/2 ft dist. and a stake 2 ft long 2 ins. square marked with 4 notches on S and 2 notches on N. edges Thence I run

S 89°52' E. on true line bet secs 7 and 18 with the same Va

40.00 Set Sandstone 16 x 10 x 3 ins 11 ins in the ground for 1/4 Sec. Cor. Marked 1/4 on N. face dug pits 18 x 18 x 12 ins E. and W. of Stone 5 1/2 ft dist. and raised a mound of Earth 1 1/2 ft high 3 1/2 ft base alongside

78.72 to the Cor. to Secs 7, 8, 17 and 18.

Land gently rolling high bottom descending gradually to South

Soil 1st rate

Subdivisions T 23 N

North bet. Secs 7 and 8
Va 14° 38' E.

40.00 Set Sandstone 17x10x6 ins 12 ins in the ground for 1/4 Sec. Cor. marked 1/4 on W face dug pits 18x18x12 ins. N. and S. of Stone 5 1/2 ft dist. and raised a mound of earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set Sandstone 22x9x5 ins 17 ins in the ground for Cor. to Secs. 5, 6 7 and 8 marked with 5 notches on the S and E edges; dug pits 18x18x12 ins in each Sec 5 1/2 ft dist. and raised a Mound of earth 2 ft high 4 1/2 ft base alongside

Land Gently rolling high bottom descending gradually to South
Soil 1st rate

R. 55 W. Continued

East on random line bet. Secs. 5 and 8
Va 14° 38' E.

40.00 Set temporary 1/4 Sec. Cor.

79.92 Intersect N and S. line 76 lks S. of Cor. to Secs. 4, 5, 8 and 9.

Thence S mn
S. 89° 49' W on true line bet Secs 5 and 8 with the same Va.

39.96 Set Sandstone 16x10x3 ins 11 ins. in the ground for 1/4 Sec. corner marked 1/4 on N. face dug pits 18x18x12 ins E and W of Stone 5 1/2 ft. dist; and raised a mound of earth 1 1/2 ft high 3 1/2 ft. base alongside

79.92 Cors. to Secs 5, 6, 7 and 8

Land Gently rolling high bottom descending gradually to South
Soil 1st rate.

Subdivisions T 23 N

West, on random line bet secs 6 and 7
Va 14° 35' E.

40.00 Set temporary 1/4 Sec. Cor.
78.70 Intersect West boundary of Tp 26 lks. S. of Cor to Secs 1, 6, 7 and 12 which is a mound of earth 2 ft high 4½ ft. base, with pits 18x18x12 ins. in each Sec 5½ ft dist and a stake 2 ft long 2 ins square marked with 5 notches on S. and 1 notch on N edge. Thence I run S 89° 49' E on true line bet Secs 6 and 7 with the same Va.
38.70 Set Sandstone 18x9x6 ins 13 ins in the ground for 1/4 Sec Cor marked 1/4 on N face; dug pits 18x18x12 ins E and W of Stone 5½ ft dist. and raised a mound of earth 1½ ft high 3½ ft base alongside
78.70 Cor to Secs 5, 6, 7 and 8, Land gently rolling high bottom descending gradually to South
Soil 1st rate

R 55 W Continued

North on random line bet secs 5 and 6
Va 14° 35' E.

40.00 Set temporary 1/4 Sec Cor
79.81 Intersect N boundary of Tp 34 lks E of Cor to Secs 5, 6, 31 and 32 which is a mound of earth 2 ft high 4½ ft base with pits 18x18x12 ins in each Sec 5½ ft dist and a stake 2 ft long 2 ins square marked with 5 Notches on E and 1 notch on W. edge. Thence I run S. 0° 15' E. on true line bet. Secs 5 and 6 with the same Va
39.81 Set sandstone 18x8x6 ins 13 ins in the ground for 1/4 Sec. Cor. Marked 1/4 on W face dug pits 18x18x12 ins N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft high 3½ ft base alongside
79.81 Cor to Secs 5, 6, 7 and 8 Land Gently rolling high bottom descending gradually to South
Soil 1st rate.
Sept 24th 1881

General Description

This is a most beautiful Township of land consisting of high gently rolling bottom land gradually descending to the South except a little portion of east and north edges which raise in gravel ridges from 20 to 50 ft high above the general surface of the Township

There is no Stone, running water nor timber in the Township An abundant supply of pure water may be had by digging from 15 to 35 ft any place in the bottom land and there is plenty of stone in the Tp north of this near the Tp. line for building purposes

A List of the Names of the individuals employed by Geo. W. Fairfield, U. S. Deputy Surveyor, to assist in running, measuring and marking the lines and corners described in the foregoing field notes of the survey of the Sub. Division lines of Township No 23 North of Range No 55 West of the Principal Base & Meridian in the State of Nebraska, showing the respective capacities in which they acted:

J. W. C. Fairfield	Compassman,
L. A. Lacey	Chainman,
Warren C. Whelan	Chainman,
E. V. Fisher	Chainman,
F. M. Hathaway	Chainman,
J. S. Bonnstetter	Moundman,
R. H. Drain	Moundman,
A. Frey Lee	Flagman,
John D. White	Flagman.

We hereby certify that we assisted Geo. W. Fairfield United States Deputy Surveyor, in surveying all those parts or portions of the Subdivision lines of Township No 23 North of Range No 55 West of the Principal Base & Meridian in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by him and under his direction; and that said survey has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the corner monuments established, according to the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa.

J. W. C. Fairfield	Compassman,
L. A. Lacey	Chainman,
Warren C. Whelan	Chainman,
E. V. Fisher	Chainman,
F. M. Hathaway	Chainman,
Jas. Bonnstetter	Moundman,
R. H. Drain	Moundman,
A. Frey Lee	Flagman,
John D. White	Flagman.

Subscribed in my presence and sworn to before me this 11th day of March 1881

V. Rickower
Notary Public

I, George W. Fairfield U. S. Deputy Surveyor, do solemnly swear that in pursuance of instructions received from George S. Smith U. S. Surveyor General for Nebraska and Iowa, bearing date of the 24th day of June, 1881, I have well, faithfully and truly, in my own proper person, and in strict conformity with the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa, the Surveying Manual, and the Laws of the United States, surveyed all those parts or portions of the Subdivision lines of Township No 23 North, of Range No 55 West of the Principal Base & Meridian

in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by me and under my directions; and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the Surveying Manual, printed instructions, the special written instructions of the United States Surveyor General for Nebraska and Iowa, and in the specific manner described in the field notes; and that the foregoing are the *true* field notes of such survey; and should any fraud be detected, I will suffer the penalty of perjury, under the provisions of an Act of Congress, approved August 8th, 1846.

George W Fairfield

U. S, Deputy Surveyor.

Subscribed in my presence and sworn to before me this 11 day of June, 1881

V. Bierhuizen

Notary Public

Surveyor General's Office
Plattsmouth Neb.
Jan. 18th 1882

The foregoing Field Notes of the Survey of Subdivision Lines of Township No 23 N Range No. 5 W. of Principal Base and Meridian in the State of Nebraska, Executed by George W. Fairfield under his contract No 120. Dated June 24th 1881, in the month of September 1881 having been critically examined, the necessary corrections and explanations made, the said Field Notes, and the survey they describe are hereby approved.

Geo. H. Smith
Surveyor General

Town No. 24 N. Range No. 55 W.

Field Notes
of
Survey of the Subdivision Lines
of
Township No. 24 N. of Base line
of
Range No. 55 W. of 6th P. M.
In the
State of Nebraska

As Surveyed
by
George W. Fairfield U. S. Deputy Surveyor

Under his Contract
No. 120
Dated June 24th 1881

Survey
Commenced Sept 18th 1881
Completed Sept 21 1881

Preliminary to commencing this survey I ran South on a blank line along the east boundary of Sec. 36 and at 39.96 chs. found the ¼ sec. cor. and at 89.98 chs. found the cor. to Townships 23 and 24 N. Ranges. 54 and 55 W. Thence I ran, W. on a blank line along the S. boundary of Sec. 36 and at 40.02 chs. found the ¼ sec. cor. and at. 89.97 chs. found the cor. to Secs. 1. 2. 35. and 36.
My compass will therefore run the same line as the exterior boundaries and the chaining practically agrees.
Survey commenced Sept 18th 1881.
With Gurley's transit instruments.

Subdivisions T. 24 N.

I began at the cor. to secs. 1. 2. 35 and 36 on the south boundary which is a mound 2 ft. high 4½ ft. base with a soft partly decayed sandstone set in it and pits 18 x 18 x 12 ins in each sec. 5½ ft. dist. & on S.E. pit a stake 2 ft. long 2 ins. square marked with 1 notch on E. and 5 notches on W. edges.
Thence & run
North bet. secs. 35 and 36.
Va. 14° 40' E.

1.00 Perpendicular Butte 100 ft. high & therefore ran 3 chs. E. then 2 chs. N. then 3 chs. W. to line again

40.00 Set sandstone 18 x 9 x 7 ins. 13 ins in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside. Butte 50 ft. high
4 chs Cor

R. 55 W. Continued

80.00 Set sandstone 18 x 7 x 5 ins. 13 ins. in the ground for cor. to secs. 25. 26. 35 and 36. marked with 1 notch on S. and E. edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land level valley except Butte.
Soil good 2d rate.

Subdivision lines T. 24 N.

East on a random line bet. secs. 25 and 36
Va. 14° 40′ E.

40.00 Set temporary ¼ sec. cor.

79.96 Intersected E. boundary of township at the cor. to secs. 25, 30, 31 and 36 which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. & n S. E. hit a stake 2 ft. long 2 ins. square marked with 1 notch on S. and 5 notches on N. edges. Thence I run.

West on true line bet. secs. 25, and 36 with same va.

39.98 Set sandstone 16 x 9 x 5 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.96 Cor. to secs. 25, 26, 35 and 36.

Land level valley.

Soil 2nd rate.

R. 55 W. Continued

North bet. secs. 25 and 36.
Va 14° 40′ E.

40.00 Set sandstone 14 x 6 x 3 ins. 10 ins in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 20 x 10 x 10 ins. 15 ins in the ground for cor. to secs. 23, 24, 25 and 26. marked with 2 notches on S. and 1 notch on E. edges dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling valley

Soil good 2nd rate.

Subdivisions T. 24 N.

East on a random line bet. secs. 24 and 25
Va. 14° 40′ E.

40.00 Set temporary ¼ sec. cor.

79.90 Intersect E. boundary of township 12 links N. of cor. to secs. 19. 24. 25 and 30. which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. I on S.E. bit a stake 2 ft. long 2 ins. square marked with 2 notches on S. and 4 notches on N. edges. Thence I run

N. 89° 55′ W. on true line bet. secs. 24 and 25 with same va.

39.95 Set sandstone 16 x 7 x 5 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.90 Cor. to secs. 23. 24. 25 and 26.

Land gently rolling valley.
Soil 2d rate.

R. 55 W. Continued.

North bet. secs. 23 and 24
Va. 14° 40′ E.

40.00 Set sandstone 20 x 7 x 6 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside. Stony hill 100 ft. high bears East S. from this cor.

80.00 Set sandstone 20 x 9 x 6 ins. 15 ins. in the ground for cor. to secs. 13. 14. 23 and 24 marked with 3 notches on S. and 1 notch on E. edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling valley.
Soil 2d rate.

Subdivision T. 24 N.

Easton a random line bet. secs. 13 and 24
Va. 14° 40′ E.

24.35 Enter hills 40 ft. high bearing N. and S.

40.00 Set temporary ¼ sec. cor.

80.12 Intersect E. boundary of township 10 links S. of cor. to secs. 13. 18. 19 and 24 which is a mound of earth 2 ft. high 4½ ft. base and pits 18 × 18 × 12 ins. in each sec. 5½ ft. dist. from S. E. pit a stake 2 ft. long 2 ins. square marked with 3 notches on N. and S. edges. Thence I run S. 89° 56′ W. on true line bet. secs. 13 and 24 with same Va.

40.06 Set sandstone 18 × 10 × 7 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on N. face. dug pits 18 × 18 × 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.12 Cor. to secs. 13. 14. 23 and 24.
Land high and broken and valley.
Soil 2d and 3d rate.

R. 55 W. Continued

North bet. secs. 13 and 14
Va. 14° 40′ E.

40.00 Set sandstone 17 × 10 × 6 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 × 18 × 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth ½ ft. high 3½ ft. base alongside

80.00 Set sandstone 22 × 10 × 3 ins. 17 ins. in the ground for cor. to secs. 11. 12. 13 and 14 marked with 4 notches on S. and 1 notch on E. edges. dug pits 18 × 18 × 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land level valley.
Soil good 2d rate.

Subdivisions T. 24 N.

East on a random line bet. secs. 12 and 13.
Va. 14° 40′ E.

24.70 Leave bottom and enter high broken land bearing S. and N. E.

40.00 Set temporary ¼ sec. cor.

80.08 Intersect E. boundary of township 16 links S. of cor. to secs. 7, 12, 13 and 18 which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. in S. E. pit a stake 2 ft. long 2 ins. square marked with 4 notches on S. and 2 notches on N. faces.
Thence I run
S. 89° 53′ W. on true line bet. secs. 12 and 13 with same va.

40.04 Set sandstone 20 x 9 x 4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.08 Cor. to secs. 11, 12, 13 and 14.
Land rolling and broken.
Soil 3rd rate.

R. 55 W. Continued

North bet. secs. 11 and 12.
Va. 14° 40′ E.

17.50 Laramie and Spotted Tail Agency Trail bears E. and W.

19.40 Wind Creek bears E. and W.

40.00 Set sandstone 18 x 10 x 7 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside. Butte 100 ft. high bears E. 4 chs. from this cor.

64.20 Stream of water 4 links wide bears N. E. and S. W.

80.00 Set sandstone 20 x 10 x 7 ins. 15 ins. in the ground for cor. to secs. 1, 2, 11 and 12 marked with 5 notches on S. and 1 notch on E. edges dug pits 18 x 18 x 12 ins in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land rolling bottom.
Soil good 2nd rate.

Subdivisions T. 24 N.

East on a random line bet. secs. 1 and 12
Va 14° 40′ E.

8.65 Stream of water 4 links wide (6 ins deep) bears N.E. and S.W.

40.00 Set temporary ¼ sec. Cor.

62.50 Spotted Tail Agency and Laramie Trail bears N.E. and S.W.

80.24 Intersect E. boundary 27 links S. of Cor. to secs. 1. 6. 7. and 12 which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins in each sec. 5½ ft. dist. on S.E. Set a stake 2 ft. long 2 ins. square marked with 5 notches on S. and 1 notch on N. edges.

Thence I run.

S. 89° 48′ W. on true line bet. secs. 7 and 12 with same va.

40.12 Set sandstone 16 x 9 x 5 ins. 11 ins. in the ground for ¼ sec. Cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside

80.24 Cor. to secs. 1. 2. 11 and 12.

Land rolling and broken. Soil 3d rate.

R. 55 W. Continued

North on true line bet. secs. 1 and 2
Va. 14° 40′ E

40.00 Deposited a marked stone 12 ins. in the ground for ¼ sec. Cor. dug pits 18 x 18 x 12 ins. N and S. of Cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base over it. I on S. pit drove a stake 2 ft. long 2 ins. square 12 ins. in the ground marked ¼ on W. face.

62.38 Stream of water 1 link wide course S.E.

81.54 I intersect 5th Standard Parallel N. 10 chs. 34 links E. of Standard Cor. to secs. 31 and 32 where I set a sandstone 24 x 10 x 4 ins. 19 ins in the ground for Closing Cor. to secs 1 and 2 Marked C.C. with 1 notch on the E. and 5 notches on S. edges. dug pits 18 x 18 x 12 ins. S.E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 4 ft. base alongside.

The Standard Cor. to secs. 31 and 32

I find a mound of earth 3 ft. high from pits 24×24×12 ins. & in S.E. pit a cedar stake 3 corners 3 ins. face 2 ft. long marked.
S. 32 on E.
T. 25 N. C.C. on N. and
R. 54 W. S. 31 on W. faces.
with 5 notches on E. and 1 notch on W. edges.
Land rolling and Broken Soil
3rd Rate.

From the cor. to secs. 2, 3, 34 and 35. on the S. boundary of township which is a mound of earth 2 ft. high 4½ ft. base and pits 18×18×12 ins. in each sec. 5½ ft. dist. & in S.E. pits a stake 2 ft. long 2 ins. square marked with 2 notches on E. and 4 notches on W. edges. ~~Thence~~ I run.
North bet. secs. 34 and 35.
Va. 14° 40' E.

10.50 Leave hill 50 ft. high and enter valley bearing E. and W.

40.00 Set sandstone 18×10×5 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 17×10×3 ins. 12 ins. in the ground for cor. to secs. 26, 27, 34 and 35 marked with 1 notch on S. and 2 notches on E. edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised

a mound of earth 2 ft. high 4½ ft. base alongside.
Land good level valley except hill on S.
Soil 2d rate.

Sept 18th 1881

East on a random line bet. secs 26 and 35.
Va 14° 40′ E.

40.00 Set temporary ¼ sec. cor.

80.08 Intersect N. and S. line 12 links N. of cor. to secs. 25, 26, 35 and 36.
Thence I run
N. 89° 55′ W. on true line bet. secs. 26 and 35 with same va.

40.04 Set sandstone 14 x 10 x 6 ins. 10 ins. in the ground for ¼ sec. cor. marked ¼ on N. faces dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 8½ ft. base alongside

80.08 Cor. to secs. 26, 27, 34 and 35.
Land gently rolling valley
Soil 2d rate.

Subdivisions T. 24 N.

North bet. secs. 26 and 27.
Va. 14° 40′ E.

40.00 Set sandstone 16 x 9 x 5 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 16 x 10 x 5 ins. 10 ins. in the ground for cor. to secs. 22, 23, 26 and 27. marked with 2 notches on S. and E. edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land level valley.
Soil good 2d rate.

R 5 5 W. Continued.

East on a random line bet. secs. 23 and 26
Va 14° 40′ E.

40.00 Set temporary ¼ sec. cor.

80.16 ℄ intersect N. and S. line 24 links N. of cor. to secs. 23, 24, 25 and 26.

Thence ℄ run N. 89° 50′ W. on true line bet. secs. 23 and 26 with same va.

40.08 Set sandstone 17 x 5 x 4 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on N. face. dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.16 Cor. to secs. 22, 23, 26 and 27.

Land gently rolling valley.
Soil 2d rate.

Subdivision T. 24 N.

North bet. secs. 22 and 23.

Va 14° 40′ E.

40.00 Set sandstone 18 x 7 x 6 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 14 x 9 x 5 ins. 10 ins. in the ground for cor. to secs. 14, 15, 22 and 23. marked with 3 notches on S. and 2 notches on E. edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside. Land gently rolling valley Soil 2d rate.

R. 55 W. Continued

East on a random line bet. secs. 14 and 23

Va. 14° 40′ E.

40.00 Set temporary ¼ sec. cor.

80.00 Intersect N. and S. line 18 links N. of cor. to secs. 14, 15, 22 and 23

Thence I run

N. 89° 52′ W. on true line bet. secs. 14 and 23 with same va.

40.00 Set sandstone 16 x 10 x 4 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Cor. to secs. 14, 15, 22 and 23. Land gently rolling valley. Soil 2d rate.

Subdivisions T. 24 N.

North bet. secs. 14 and 15

Va. 14° 40' E.

37.40 Laramie and Spotted Tail agency Trail bears N. E. and S. W.

40.00 Set sandstone 18 x 7 x 6 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug into 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 18 x 10 x 7 ins. 13 ins. in the ground for cor. to secs. 10, 11, 14 and 15 marked with 4 notches on S. and 2 notches on E. edges. dug into 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling valley

Soil 2d rate.

R. 55 W. Continued

East on a random line bet. secs. 11 and 14

Va. 14° 40' E.

5.50 Butte 20 ft. high.

40.00 Set temporary ¼ sec. cor.

50.00 Laramie and S. Spotted Tail agency Trail bears N. and S.

58.10 Wind Creek bears N. and S.

79.88 ℄ intersect N. and S. line 11 links N. of cor. to secs. 11, 12, 13 and 14.

Thence ℄ run

N. 89° 55' W. on true line bet. secs. 11 and 14 with same va.

39.94 Set sandstone 20 x 14 x 4 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug into 18 x 18 x 12 ins. E and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside. This cor. is at the base of a large perpendicular Butte 100 ft. high N. of line.

79.88 To the Cor. to Secs. 10, 11, 13 & 14.

Land broken.

Soil 2d rate.

Subdivisions T. 24 N.

North bet. secs. 10 and 11.

Va. 14° 40' E.

40.00 Set sandstone 22 x 9 x 4 ins. 17 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

48.20 Butte 60 ft. high.

80.00 Set sandstone 18 x 10 x 5 ins. 13 ins. in the ground for cor. to secs. 2. 3. 10. and 11. marked with 5 notches on S. and 2 notches on E. edges. dug pits 18 x 18 x 12 ins. in each sec. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land broken.

Soil 2d rate.

R 55 W. Continued

East on a random line bet. secs 2 and 11 va. 14° 40' E.

40.00 Set temporary ¼ sec. cor.

68.80 Enter valley bearing S. and N. E.

80.18 Intersect N. and S. line 22 links N. of cor. to secs. 1. 2. 11 and 12.

Thence run

N. 89° 51' W. on true line bet. secs 2 and 11 with same va.

40.09 Set sandstone 18 x 9 x 5 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.18 Cor. to secs. 2. 3. 10 and 11

Land high and broken.

Soil 2d rate.

North on a true line bet. secs. 2 and 3
Va. 14° 40' E

40.00 Set sandstone 15 X 10 X 4 ins 10 ins in the ground for ¼ sec. Cor. marked ¼ on W. face. dug pits 18 X 18 X 12 ins. N. and S. of cor. 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

81.22 Intersect the 5th Standard Parallel N. 10 chs. 34 links E. of Stone Cor. to secs. 31 and 36 Where I set a sandstone 22 X 7 X 6 ins. 17 ins. in the ground for Closing Cor. to secs. 2 and 3 marked C.C. with 2 notches on the E. and 6 notches on S. Edges. dug pits 18 X 18 X 12 ins. S.E. and W. of stone 5½ ft. dist. and raised a mound of earth ~~12~~ ft. high 4½ ft. base alongside.

The Cor. to secs. 31 and 36 T. 25 N. and Ranges. 54 and 55 W. I find a mound of earth 3 ft. high from pits 24 X 24 X 12 ins.

and a cedar stake 2 ft. long 3 cornered 3 ins. face in S.E. bit marked.
R. 54 W. S. 31 on E.
T. 25 N. C.C. on N. and
R. 55 W. S. 36 on W. faces.

Land high and rolling
Soil 3 d. rate.

Subdivision T. 24 N.

From the cor. to secs. 3. 4. 33 and 34 on the S. boundary of township which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins. in each sec. and a stake 2 ft. long and 2 ins. square 8 in S. E. bit marked with 3 notches on E. and W. edges.
Thence ¢ run
North bet. secs. 33 and 34
Va 14° 40' E.

18.75 Descend hill 60 ft. high enter valley bearing E. and W.

40.00 Set sandstone 16 x 9 x 4 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside

80.00 Set sandstone 16 x 10 x 3 ins. 11 ins. in the ground for cor. to secs. 27. 28. 33 and 34 marked with 1 notch on S. and 3 notches on E. edges dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land rolling Soil 2d rate.

R. 5 W. B continued

East on a random line bet. secs. 27 and 34
Va 14° 40' E.

40.00 Set temporary ¼ sec. cor.

79.86 ¢ intersect N. and S. line 11 links S. of cor. to secs. 26. 27. 34 and 35.
Thence ¢ run
S. 89° 55' W. on true line bet. secs. 27 and 34 with same va.

39.93 Set sandstone 14 x 10 x 5 ins. 10 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside

79.86 Cor. to secs. 27. 28. 33 and 34.
Land gently rolling
Soil 2d rate.

Subdivisions T. 24 N.

North bet. secs. 27 and 28
Va. 14° 40′ E.

40.00 Set sandstone 18 x 10 x 7 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 16 x 9 x 7 ins. 11 ins. in the ground for cor. to secs. 21. 22. 27 and 28 marked with 2 notches on S. and 3 notches on E. edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land level valley.
Soil good 2nd rate.

R. 55 W. Continued

East on a random line bet. secs. 22 and 27
Va 14° 40′ E.

40.00 Set temporary ¼ sec. cor.

79.92 ℄ intersect N. and S. line 11 links N. of cor. to secs. 22. 23. 26 and 27.
Thence ℄ run.
N. 89° 55′ W. on true line bet. secs. 22 and 27 with same Va.

39.96 Set sandstone 14 x 8 x 8 ins. 10 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.92 Cor. to secs. 21. 22. 27 and 28.

Land gently rolling.
Soil 2nd rate.

Subdivisions T. 24 N.

North bet. secs. 21 and 22

Va. 14° 40′ E.

40.00 Set sandstone 18 x 10 x 3 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

76.50 Laramie and Shotted Tail Agency Trail bears N. E. and S. W.

80.00 Set sandstone 20 x 6 x 4 ins. 15 ins. in the ground for cor. to secs. 15. 16. 21 and 22. marked with 3 notches on S. and E. edges. dug pits 18 x 18 x 12 ins. in each. sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land gently rolling.

Soil 2nd rate.

R 55 W. Continued

East on a random line bet. secs. 15 and 22

Va. 14° 40′ E.

8.25 Laramie and Shotted Tail Agency Trail bears N. E. and S. W.

40.00 Set temporary ¼ sec. cor.

80.06 I intersect N. and S. line at cor. to secs. 14. 15. 22 and 23.

Thence I run

West on a true line bet. secs. 15 and 22 with same va.

40.03 Set sandstone 18 x 6 x 6 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.06 Cor. to secs. 15. 16. 21 and 22.

Land gently rolling valley.

Soil 2nd rate.

Subdivisions T. 24 N.

North bet. secs. 15 and 16.

Va 14° 40′ E.

40.00 Set sandstone 17 × 8 × 3 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 × 18 × 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

62.40 Ascend high broken upland

80.00 Set sandstone 19 × 6 × 4 ins. 14 ins. in the ground for cor. to secs. 9, 10, 15 and 16 marked with 4 notches on the S. and 3 notches on E. edges. dug pits 18 × 18 × 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land rolling and broken.

Soil 2nd rate.

R. 5 W. Continued

East on a random line bet. secs. 10 and 15

Va 14° 40′ E.

11.30 Descend into valley.

40.00 Set temporary ¼ sec. cor.

80.18 Intersect N. and S. line 16 links S. of cor. to secs. 10, 11, 14 and 15.

Thence I run

S. 89° 58′ W. on true line bet. secs. 10 and 15 with same va.

40.09 Set sandstone 18 × 7 × 5 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 × 18 × 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.18 Cor. to secs. 9, 10, 15 and 16.

Land high broken.

Soil 2nd rate.

Subdivisions T. 24 N.

North bet. secs. 9. and 10.

Va. 14° 40' E.

40.00 Set sandstone 18×5×5 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on W. fall dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 20×7×3 ins. 15 ins. in the ground for cor. to secs. 3. 4. 9 and 10 marked with 5 notches on S. and 3 notches on E. edges, dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Sand high and broken.

Soil 3d rate.

R. 55 W. 6 continued

East on a random line bet. secs. 3 and 10

Va. 14° 40' E.

37.00 Descend into valley bearing N.E. and S.W.

40.00 Set temporary ¼ sec. cor.

58.00 Ascend highland bearing N.W. and S.E.

79.92 & intersect N. and S. line 24 links S. of cor. to secs. 2. 3. 10 and 11

Thence & run

S. 89° 50' W. on true line bet. secs. 3 and 10 with same va.

39.96 Set sandstone 16×9×4 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on N. fall dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.92 Cor. to secs. 3. 4. 9 and 10.

Sand high and broken

Soil 3d rate.

Subdivisions T. 24 N.

North on a true line bet. secs. 3 and 4
Var 14° 45' E.

40.00 I set sandstone 20x9x6 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18x18x12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.92 I intersect 6th Standard Parallel N. 10 chs. 20 links. E. of Standard Cor. to secs. 35 and 36. where I set a sandstone 18x10x7 ins. 13 ins. in the ground for Closing Cor. to secs. 3 and 4 marked C.C. with 3 notches on the E. and 6 notches on S. Edges. dug pits 18x18x12 ins. S. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 4 ft. base alongside. The Standard Cor. to Secs. 35 and 36 I find a mound of earth 3 ft. high from pits 24x24x12 ins. and a cedar stake 2 ft. long 3 cornered 3 ins. face. in S. E. pit marked.

R. 5 W. Continued

S. 32 on E.
T. 25 N. C.C. on N. and
R. 5 W. S. 35 on W. faces.
and 1 notch on east and 5 notches on W. edges.

Sept 19th 1881

Subdivisions T. 24 N.

From the cor. to secs. 4, 5, 32 and 33. on the South boundary of township. which is a mound of earth 2 ft. high 4½ ft. base and pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and a stake 2 ft. long 2 ins. square In S. E. Pit X marked with 4 notches on the E. and 2 notches on W. edges. ~~Thence~~ ¢ run

North bet secs. 32 and 33

Va. 14° 40' E.

40.00 Set sandstone 16 x 9 x 7 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 21 x 9 x 5 ins. 16 ins. in the ground for cor. to secs. 28, 29, 32 and 33 marked with 1 notch on S. and 4 notches on E. edges dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land high and rolling

Soil 3d rate

R. 55 W. Continued

East on a random line bet. secs. 28 and ~~27~~ 33

Va. 14° 40' E.

40.00 Set temporary ¼ sec. cor.

68.00 Leave hill Enter Valley 76 and S.

80.16 ¢ intersect N. and S. line 12 links N. of cor. to secs. 27, 28, 33 and 34

Thence ¢ run.

N. 89° 55' W. on true line bet secs. 28 and 33 with same Va

40.08 Set sandstone 17 x 6 x 4 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.16 Cor. to secs. 28, 29, 32 and 33.

Land high and rolling.

Soil 3d rate.

Subdivisions T. 24 N.

North bet. secs. 28 and 29
Va. 14° 40′ E

40.00 Set sandstone 17×8×5 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

48.25 Descend into valley bearing S. E. and N. W.

80.00 Set sandstone 18×11×7 ins. 13 ins. in the ground for cor. to secs. 20, 21, 28 and 29 marked with 2 notches on S. and 4 notches on E. edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside. Land gently rolling valley. Soil 2nd rate.

R. 5 5 W. Continued

East on a random line bet. secs. 21 and 28
Va. 14° 40′ E.

40.00 Set temporary ¼ sec. cor.

80.22 I intersect N. and S. line 23 links S. of cor. to secs. 21, 22, 27 and 28. Thence I run S. 89° 50′ W. on true line bet. secs. 21 and 28 with same va.

40.11 Set sandstone 15×10×4 ins. 10 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18×18×12 ins E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.22 Cor. to secs. 20, 21, 28 and 29 Land gently rolling valley. Soil 2nd rate.

Subdivisions T. 24 N.

North bet. secs. 20 and 21.

Va. 14° 40′ E.

37.50 Laramie and Spotted Tail Agency Trail bears N.E. and S.W.

40.00 Set sandstone 20 × 9 × 6 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 × 18 × 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 20 × 10 × 3 ins. 15 ins. in the ground for cor. to secs. 16 17. 20 and 21 marked with 3 notches on S. and 4 notches on E. edges. dug pits 18 × 18 × 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base. alongside.

Land gently rolling valley

Soil 2d rate.

R. 55 W. Continued

East on a random line bet. secs. 16 and 21

Va. 14° 40′ E.

40.00 Set temporary ¼ sec. cor.

80.08 Intersect N. and S. line 10 links S. of cor. to secs. 15. 16. 21 and 22.

Thence I run.

S. 89° 56′ W. on true line bet. secs. 16 and 21 With same va.

40.04 Set sandstone 16 × 9 × 6 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 × 18 × 12 ins. E. and W. of stone 5½ ft. dist, and raised a mound of earth 1½ ft. high 3½ ft. base alongside

80.08 Cor. to secs. 16, 17. 20 and 21.

Land gently rolling valley.

Soil 2d rate.

Subdivisions T. 24 N.

North bet. secs. 16 and 17.
Va. 14° 40′ E.

6.10 Ascend Butte 200 ft. high.

40.00 Set sandstone 20 x 9 x 5 ins. 15 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

49.40 Descend into valley bearing N. E. and S. W.

80.00 Set sandstone 19 x 10 x 7 ins. 14 ins. in the ground for cor. to secs. 8. 9. 16 and 17 marked with 4 notches on S. and E. edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land high and broken to 49.40 chs. thence nearly level bottom.
Soil 3rd and 2nd rate.

R. 55 W. Continued

East on random line bet. secs. 9 and 16
Va. 14° 40′ E.

27.60 Leave bottom ascend highland bearing S. E. and N. W.

40.00 Set temporary ¼ sec. cor.

80.16 Intersect N. and S. line 15 links N. of cor. to secs. 9. 10. 15 and 16.
Thence G. run.
N. 89° 54′ W. on true line bet. secs. 9 and 16 with same va.

40.08 Set sandstone 16 x 10 x 4 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.16 Cor. to secs. 8. 9. 16 and 17.
Land high rolling and level bottom.
Soil 2nd and 3rd rate.

Subdivisions T. 24 N.

North bet. secs. 8 and 9.
Va. 14° 40′ E.

40.00 Set sandstone 18×9×5 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 18×10×6 ins. 13 ins. in the ground for cor. to secs. 4. 5. 8 and 9 marked with 5 notches on the S. and 4 notches on E. edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land gently rolling bottom.
Soil 2d rate.

R. 55 W. Continued

East on a random line bet. secs. 4 and 9
Va. 14° 40′ E.

18.30 Leave bottom and ascend broken hills 50 ft. high bearing N. and S.

40.00 Set temporary ¼ sec. cor.

79.78 Intersect N. and S. line 14 links S. of cor. to secs. 3. 4. 9 and 10
Thence I run
S. 89° 55′ W. on true line bet. secs. 4 and 9 with same va.

39.89 Set sandstone 17×10×4 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.78 Cor. to secs. 4. 5. 8 and 9.
Land from cor. 18 chs. E. good bottom thence high and broken.
Soil 2d and 3d rate.

Subdivisions T. 24 N.

North on true line bet. secs. 4 and 5.
Va. 14° 40' E.

20.80 Ascend high broken land bearing E. and W.

40.00 Set sandstone 18 x 9 x 5 ins. 13 ins. in the ground for 1/4 sec. cor. marked 1/4 on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high 3 1/2 ft. base alongside.

81.44 Intersect 6th Standard Parallel N. 10 chs. 60 links E. of Standard Cor. to secs. 34 and 35 where I set a sandstone 18 x 9 x 7 ins. 13 ins. in the ground for Closing Cor. to secs. 4 and 5 Marked C.C. with 4 notches on E. and 6 notches on S. edges. dug pits 18 x 18 x 12 ins. S. E. and W. of stone 5 1/2 ft. dist. and raised a mound of earth 1 1/2 ft. high and 4 ft. base alongside.

The Standard Cor. to secs. 34 and 35 I find a mound of earth 3 ft. high brown pits 24 x 24 x 12 ins. and a cedar stake in S. E. pit marked

R 55 W. continued

S. 35 on E.
T. 25 N. and C.C. on N. and
R. 55 W. S. 34 on W. faces
with 2 notches on E. and 4 notches on W. edges.

Land 20 chs. on S. end of line rolling bottom thence high and broken.

Soil 2d and 3d rate.

Subdivisions T. 24 N.

From the cor. to secs. 5. 6. 31 and 32. on the S. boundary of township which is a mound of earth 2 ft. high 4½ ft. base with pits 18×18×12 ins. in each sec. 5½ ft. dist. and a stake 2 ft. long 2 ins. square in S.E. pit marked with 5 notches on E. and 1 notch on W. edges. ~~Thence~~ I run.

North bet. secs. 31 and 32.

Va. 14° 40′ E.

40.00 Set sandstone 18×10×5 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 21×9×5 ins. 16 ins. in the ground for cor. to secs. 29. 30. 31 and 32 marked with 1 notch on the S. and 5 notches on E. edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.

Land high and rolling.

Soil 3rd rate.

R. 55 W. Continued

East on a random line bet. secs. 29 and 32

Va. 14° 40′ E.

40.00 Set temporary ¼ sec. cor.

79.82 I intersect N. and S. line at cor. to secs. 28. 29. 32 and 33.

Thence I run

West on true line bet. secs. 29 and 32 with same va.

39.91 Set sandstone 15×10×6 ins. 10 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.82 Cor. to secs. 29. 30. 31 and 32.

Land high and rolling.

Soil 3rd rate.

Subdivisions T. 24 N.

West on a random line bet. secs. 30 and 31
Va. 14° 40′ E.

40.00 Set temporary ¼ sec. cor.

42.70 Descend into bottom bearing N. and S.

80.16 Intersect W. boundary of township 26 links N. of cor. to secs. 25, 30, 31 and 36. which is a mound of earth 2 ft. high 4½ ft. base with pits 18×18×12 ins. in each sec. 5½ ft. dist. and a stake 2 ft. long 2 ins. square in S. E. pit marked with 1 notch on S. and 5 notches on N. edges.

Mon. 79.362

Thence I run
N. 89° 49′ E. on true line bet. secs. 30 and 31 with same va.

40.16 Set sandstone 16×9×5 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.16 ~~Cor to secs 29, 30, 31 & 32.~~ Land high rolling and level valley. Soil 2nd and 3rd rate.

R. 55 W. Continued

North bet. secs. 29 and 30.
Va. 14° 40′ E.

40.00 Set sandstone 17×10×4 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

62.10 Descend into valley bearing E. and S. W.

78.00 Laramie and S. Rotted Tail Agency Trail bears N. E. and S. W.

80.00 Set sandstone 22×10×6 ins. 17 ins. in the ground for cor. to secs. 19, 20, 29 and 30 marked with 2 notches on S. and 5 notches on E. edges dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside. Land high rolling and valley. Soil 2nd and 3rd rate.

Sept 20th 1881

Subdivisions T. 24 N.

East on a random line bet. secs. 20 and 29.
Va. 14° 40′ E.

9.40 Laramie and Shotted Tail Agency Trail bears N. E. and S. W.

40.00 Set temporary ¼ sec. cor.

79.74 Intersect N. and S. line 26 links S. of cor. to secs. 20, 21, 28 and 29.
Thence I run.
S. 89° 49′ W. on true line bet. secs. 29 and 30 with same va.

39.87 Set sandstone 17×9×6 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.74 To the cor. to secs. 19. 20. 29 and 30.

Land gently rolling valley.
Soil 2d rate.

R. 55 W. Continued

West on a random line bet. secs. 19 and 30
Va 14° 40′ E.

40.00 Set temporary ¼ sec. cor.

80.20 Intersect W. boundary of township 36 links N. of cor. to secs. 19, 24, 25 and 30. which is a mound of earth 2 ft. high 4½ ft. base with pits 18×18×12 ins. in each sec. 5½ ft. dist. and a stake 2 ft. long 2 ins. square in S. E. pit marked with 2 notches on S. and 4 notches on N. edges. Thence I run.
N. 89° 45′ E. on true line bet. secs. 19 and 30 with same va.

Map 80.94

40.20 Set sandstone 18×10×3 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

Cor. to secs. 19. 20. 29 and 30

80.20 Land gently rolling valley.
Soil 2d rate.

Subdivisions T. 24 N.

North bet. secs. 19 and 20
Va. 14° 40′ E.

17.41 Laramie and Spotted Tail Agency Trail bears. N. E. and S. W.

40.00 Set sandstone 16 x 10 x 4 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.00 Set sandstone 18 x 8 x 5 ins. 18 ins. in the ground for cor. to secs. 17. 18. 19 and 20 marked with 3 notches on S. and 5 notches on E. edges. dug pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land gently rolling valley
Soil 2nd rate.

R. 55 W. Continued

East on a random line bet. secs. 17 and 20
Va. 14° 40′ E.

40.00 Set temporary ¼ sec. cor.

79.82 ℄ intersect N. and S. line 10 links S. of cor. to secs. 16. 17. 20 and 21.
Thence ℄ run.
S. 89° 56′ W. on true line bet. secs. 17 and 20 with same va.

39.91 Set sandstone 16 x 9 x 6 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.82 Cor. to secs. 17. 18. 19 and 20.
Land gently rolling valley.
Soil 2nd rate.

Subdivisions T. 24 N.

West on a random line bet. secs. 18 and 19.
Va. 14° 40' E.

40.00 Set temporary ¼ sec. cor.

80.42 Intersect W. boundary of township 24 links N. of cor. to secs. 13. 18. 19 and 24. which is a mound of earth 2 ft. high 4½ ft. base with pits 18×18×12 ins. in each sec. 5½ ft. dist. and a stake 2 ft. long 2 ins. square in S. E. pit marked with 3 notches on S. and N. edges.

Thence I run
N. 89° 50' E. on true line bet. secs. 18 and 19 with same va.

40.42 Set sandstone 17×8×4 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

80.42 Cor. to secs. 17. 18. 19 and 20.
Land gently rolling valley.
Soil 2nd rate.

R. 55 W. Continued

North bet. secs. 17 and 18.
Va. 14° 40' E.

40.00 Set sandstone 18×8×4 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

57.90 Drain 10 ft. deep course. S. W.

80.00 Set sandstone 20×8×4 ins. 13 ins. in the ground for cor. to secs. 7. 8. 17 and 18 marked with 4 notches on S. and 5 notches on E. edges dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land rolling valley.
Soil 2nd rate.

Subdivisions T. 24 N.

East on a random line bet. secs. 8 and 17.
Va 14° 40′ E.

27.80 Drain 10 ft. deep course S. W.
40.00 Set temporary ¼ sec. cor.
79.72 ¢ intersect N. and S. line 16 links N. of cor. to secs. 8. 9. 16 and 17.
Thence ¢ run.
N. 89° 53′ W. on true line bet. secs. 8 and 17 with same va.
39.86 Set sandstone 16 x 9 x 3 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.
79.72 Cor. to secs. 7. 8. 17 and 18.
Land rolling bottom.
Soil 2d rate.

R. 55 W. Continued

West on a random line bet. secs. 7 and 18.
Va. 14° 40′ E.

40.00 Set temporary ¼ sec. cor.
*80.58 ¢ intersect W. boundary of township 18 links N. of cor to secs. 7. 12. 13 and 18. which is a mound of earth 2 ft. high 4½ ft. base with pits 18 x 18 x 12 ins. in each sec. 5½ ft. dist. and a stake 2 ft. long 2 ins. square in S. E. pit marked with 4 notches on S. and 2 notches on N. edges. Thence ¢ run.
N. 89° 52′ E. on true line bet. secs. 7 and 18 with same va.
40.58 Set sandstone 17 x 8 x 5 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.
80.58 Cor. to secs. 7. 8. 17 and 18.
Land rolling.
Soil 2d rate.

Map 81.82

* Note Plat gives length of this line as 81.82 chs.

Subdivisions T. 24 N.

North bet secs. 7 and 8.
Va 14° 40' E.

40.00 Set sandstone 18×7×6 ins. 18 ins in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18×18×12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft high 3½ ft. base alongside.

80.00 Set sandstone 18×9×6 ins 13 ins. in the ground for cor. to secs. 5. 6. 7. and 8. marked with 5 notches on S. and E. edges. dug pits 18×18×12 ins. in each sec. 5½ ft. dist. and raised a mound of earth 2 ft. high 4½ ft. base alongside.
Land rolling.
Soil 2d rate.

R. 55 W. Continued

East on a random line bet. secs. 5 and 8.
Va. 14° 40' E.

40.00 Set temporary ¼ sec. cor.

52.10 Drain near head course S. E.

79.90 ℄ intersect N. and S. line 24 links S of cor. to secs. 4. 5. 8 and 9.
Thence ℄ run.
S. 89° 50' W. on true line bet secs. 5 and 8 with same va.

39.95 Set sandstone 17×9×7 ins. 12 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18×18×12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.

79.90 Cor. to secs. 5. 6. 7 and 8.
Land rolling.
Soil 2d rate.

	West on a random line bet. secs. 6 and 7.
20.00	Ascend high broken Land N.E. & S.W. Va 14° 40' E.
40.00	Set temporary ¼ sec. cor.
* 80.82	Intersect W. boundary of township 16 links S. of cor. to secs. 1. 6. 7. and 12 which is a mound of earth 2 ft. high 4½ ft. base with pits 18 x 18 x 12 ins in each sec. 3½ ft. dist. and a stake 2 ft. long 2 ins. square in S. E. pit marked with 5 notches on S. and 1 notch on N. edges.
	Thence I run.
	S. 89° 53' E. on true line bet. secs. 6 and 7 with same va.
40.82	Set sandstone 16 x 10 x 7 ins. 11 ins. in the ground for ¼ sec. cor. marked ¼ on N. face dug pits 18 x 18 x 12 ins. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 8½ ft. base alongside.
80.32	Cor. to secs. 5. 6. 7. and 8. Land high rolling. Soil 3d rate.

* note. Plat gives length of this line 82.80 chs

map-8280

	North on true line bet. secs. 5 and 6 Va. 14° 40' E.
18.00	Ascend hills 50 ft. high bearing N. E. and S. W.
40.00	Set sandstone 18 x 10 x 7 ins. 13 ins. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 x 18 x 12 ins. N. and S. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 3½ ft. base alongside.
81.92	Intersect 6th Standard Parallel. N. 9 chs. 98 links E. of Standard Cor. to secs. 33 and 34 where I set a sandstone 20 x 10 x 8 ins. 15 ins. in the ground for Closing Cor. to secs. 5 and 6. marked C.C. with 5 notches on E. and 6 notches on S. edges. dug pits 18 x 18 x 12 ins. S. E. and W. of stone 5½ ft. dist. and raised a mound of earth 1½ ft. high 4 ft. base alongside. The Standard Cor. to secs. 33 and

is a stone

34 ¢ find a mound of earth 3 ft. high from pits 24 x 24 x 12 ins. and a cedar stake 2 ft. long 3 cornered, 3 ins. fall in S.E. Cut marked.

S. 34 on E.
T. 25 N. C.C. on N. and
R. 55 W. S. 33. on W. faces.
with 3 notches on E and W. edges.

Sept 4th 1881

General Description

This is a very peculiar Township of land the surface varying from Gently rolling table land with good 1st rate soil to almost inaccessible nearly circular perpendicular Buttes of a calcareous sandstone formation standing up from 50 to 150 ft. high and the soil is good right up to the base of these Buttes Wind Springs the source of Wind Creek raises in the West part of Sec 1 and thence passes S. into Sec 12 thence Westerly into Secs 11 and 14. Whenever the Wind blows there is an abundance of Water flowing into the Northern edge of Sec 14 the stream is from 5 to 6 ft wide and 5 to 6 ins deep. When the wind does not blow the water all sinks into the sand in the Northern part of Sec 12 In Secs 23 the whole creek sinks and spreads out into

a wide grassy drain
The old Laramie and Spotted
Tail agency trail passes
from the South West to the
North East portion of the Tp.
The grass is very good in the
Valleys and the whole Tp is
well adapted to growing all
kinds of Cereals and Vegetables
without Irrigation

A List of the Names of the individuals employed by George W. Fairfield, U. S. Deputy Surveyor, to assist in running, measuring and marking the lines and corners described in the foregoing field notes of the survey of the Subdivision lines of Township No 24 North, of Range No 55 West of the Principal Base & Meridian in the State of Nebraska, showing the respective capacities in which they acted:

Mc Fairfield	Compassman,
L. A. Lacey	Chainman,
Martin Whelan	Chainman,
S. V. Pitcher	Chainman,
F. H. Hathaway	Chainman,
J. S. Bountener	Chainman,
R. H. Drain	Moundman,
Abner Lee	Moundman,
John H. White	Flagman,
	Flagman.

We hereby certify that we assisted George W. Fairfield United States Deputy Surveyor, in surveying all those parts or portions of the Subdivision lines of Township No 24 North, of Range No 55 West of the Principal Base & Meridian in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by him and under his direction; and that said survey has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the corner monuments established, according to the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa.

Mc Fairfield	Compassman,
L. A. Lacey	Chainman,
M. C. Whelan	Chainman,
S. V. Pitcher	Chainman,
F. H. Hathaway	Chainman,
J. S. Bountener	Moundman,
R. H. Drain	Moundman,
A. Flee	Flagman,
John White	Flagman.

Subscribed in my presence and sworn to before me this 11th day of June 1881

V. Bierwirth
Notary Public

I, George W. Fairfield U. S. Deputy Surveyor, do solemnly swear that in pursuance of instructions received from George S. Smith U. S. Surveyor General for Nebraska and Iowa, bearing date of the 24th day of June, 1881, I have well, faithfully and truly, in my own proper person, and in strict conformity with the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa, the Surveying Manual, and the Laws of the United States, surveyed all those parts or portions of the Subdivision Lines of Township No 24 North of Range No 55 West of the Principal Base and meridian in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by me and under my directions; and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the Surveying Manual, printed instructions, the special written instructions of the United States Surveyor General for Nebraska and Iowa, and in the specific manner described in the field notes; and that the foregoing are the *true* field notes of such survey; and should any fraud be detected, I will suffer the penalty of perjury, under the provisions of an Act of Congress, approved August 8th, 1846.

George W Fairfield

U. S, Deputy Surveyor.

Subscribed in my presence and sworn to before me this 11th day of Nov, 1881

[illegible]

Notary Public

Surveyor General's Office
Plattsmouth Neb
January 18th 1882

The foregoing field notes of the surveyed subdivision lines of Township No 24 N Range No 55 W. of Principal base and meridian in the State of Nebraska, Executed by George W. Fairfield under his Contract No. 120 Dated June 24th 1881 in the month of September 1881, having been critically examined, the necessary corrections and explanations made, the said field notes, and the survey they describe, are hereby approved

Geo. L. Smith
Surveyor General

General Land Office • Original Field Notes

Book Number

720

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.