General Land Office • Original Field Notes

Book Number

726

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.

T21N. R56

T.21—24 N.

R.56 W.

87

6	63	5	47	4	36	3	23			
62		61		46		35				
7	60	8	45	9	34	10	23	11	12	12
59		58		44		33		22		11
18	57	17	43	16	32	15	21	14	10	13
56		55		42		31		24		9
19	54	20	41	21	30	22	19	23	8	24
53		52		40		29		18		7
30	51	29	39	28	28	27	17	26	6	25
50		49		38		27		16		5
31	48	32	37	33	26	34	15	35	4	36

See descriptions 65 to 67

Field Notes
of the survey of the
Subdivision Lines
Of
Township No 21 North
Of
Range No 56 West of the
Sixth Principal Meridian
in Nebraska

As surveyed by
George W Fairfield
U S Deputy Surveyor
Under his contract No 121
Dated ~~June 24th 1881~~ August 29th 1881.

Survey commenced
Oct. 4th 1881.
Survey completed
Oct. 6th 1881.

Subdivision T 22 N. R 56 W.

Preliminary to the subdivision of this township, on the night of Oct 3rd 1881 I took an observation on the star Polaris in accordance with instructions contained in the manual of surveys. and drove pickets on the line thus established

Before commencing this survey I tested my transit on the line established last night and found it correct and the variation to be 15° 00' E.

I began at the cor to secs 25. 30. 31. & 36 on the E. boundary of the township and run south on a blank line along the E. boundary of sec 36

Var 15° 00' E:

At 39.96. chs I find the ¼ sec cor. and at 80.04 I find the cor to Townships 20 & 21 N. & Ranges 55 &

T 21 N. R 56 W. continued

Chains	
0	My Compass will therefore run the same line as the Exterior boundaries and the changing practically agrees
	56 W. Thence I run
	West along the south boundary of sec 36 and at 39.92 ch I find ¼ sec cor. and at 79.98 ch which is a limestone 8 × 6 ins set firmly in the ground. from which a pine tree 9 ins in diameter bears N 80° E 158 links distant.
	From thence I run
	North bet secs 35 + 36
	Var 15° 00' E
	Over rolling ground.
34.50	Draw 1 ch wide, 15 ft deep. bears N S.
37.40	" 2 chs " 25 " " " E
40.00	set sandstone 18 × 8 × 5 ins 14 ins in ground. for ¼ sec cor. marked ¼ on W face. dug pits 18 × 18 × 12 ins on N + S of stone 5½ ft dist and raised a mound of earth 1½ ft high × 3½ ft base alongside.
60.00	S E cor. of H D Bradfords claim bear
67.50	Draw 2 chs wide 30 ft deep. bears S 77
80.00	set sandstone 20 × 10 × 6 ins 15 ins in

T 21 N. R 56 W Cont.

Chains	
	ground, for cor to secs 25 26. 35 + 36. marked with 1 notch on E + 1 notch on S edges. dug pits 18 × 18 × 12 ins in each sec 5½ ft dist from stone + raised mound of earth 2 ft high × 4½ ft base alongside.
	Land Rolling
	Soil sandy, 2nd rate.
	No timber or water

T 22 N. R 56 W Cont.

chains	
	East on a random line bet secs.
	Var 15° 00' E.
	Cross Rolling ground.
9.50	Draw 2 chs wide 10 ft deep. bears S.
	3 chs. to large canyon bears N. E.
38.00	Short bend in large Draw comes
	bare bears S.
40.00	Set temporary ¼ sec cor.
80.20	Intersect E boundary of the town
	ship at 22 links S of cor to secs. 25,
	31 + 36, which is a mound of earth
	2 ft high × 4½ ft base, and pits,
	18 × 12 ins in each sec, 5½ ft dist
	in S E pit a stake 3 × 3 ins × 2 ft
	marked,
	T 21 N. S 30 on N E.
	R 55 W, S 31 on S E.
	R 56 W., S 36 on S W. and
	S 25 on N.W faces. with 1 notch on S
	+ 5 notches on N. edges.
	Thence I run.
	S 89° 57' W on a true line bet secs
	25 + 36. With same Var
	over Rolling Ground.

T 22 N. R 56 W Cont.

chains	
110.10	set sandstone 16 × 12 × 8 ins 12 ins
	in ground for ¼ sec cor. marked
	¼ on N. face. dug pits 18 × 18 × 12 ins
	on E & W of stone 5½ ft dist. and raised
	mound of earth 1½ ft high × 3½ ft
	base alongside.
80.20	The cor to secs 25, 26, 35 & 36.
	Land in cañon bears S. hills on
	E side 200 ft high.
	Soil sandy 3rd rate
	No timber or water.

T 22 N. R 56 W cont.

Chains	
	North bet secs 25 & 26
	Var 15° 00' E.
	Over Rolling Ground.
4.50	Draw. 1 ch wide 40 ft deep bears E.
8.00	" " " " " " " S E
40.00	set sandstone 18 x 10 x 7 ins 15 ins in ground for 1/4 sec cor. marked 1/4 on W face. dug pits 18 x 18 x 12 ins on N & S of stone 5 1/2 ft dist & raised a mound of earth 1 1/2 ft high x 3 1/2 ft base alongside ~~foot of spur 200 ft high~~,
~~41.00~~ ~~79.00~~ 80.00	at foot of spur 200 ft high
	set sandstone 20 x 10 x 7 ins 15 ins in ground for cor to secs 23. 24. 25 and 26. marked with 1 notch on E & 2 notches on S edges. dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist from stone. raised mound of earth 2 ft high x 4 1/2 ft base alongside. This cor stands on round mound 250 ft high.
	Land in Valley 2nd rate
	Upland barren.
	Pine trees scattered along hill sides

T 22 N. R 56 W cont.

Chains	
	East on a random line bet secs 24 & 25.
	Var 15° 00' E.
	Over Rolling Ground.
35.60	Edge of ~~perpendicular~~ bluff ~~250~~ ft high
36	bears N 75° W. S 40 E.
40.00	Set temporary 1/4 sec cor.
84.68	Intersect E. boundary line of the township 50 links S of cor to secs 19. 24. 25 & 30 which is a mound of earth 2 ft high x 4 1/2 ft base. & pits 18 x 18 x 12 ins in each sec. 5 1/2 ft dist, in S E. pit a cedar stake 2 x 2 ins x 2 ft. marked with 4 notches on W. & 2 notches on S edges ~~set to~~ ~~Thence I run~~
3	
	S 89° 30' W on a trail line bet secs 24 & 25. With same Var.
	Over Rolling Ground.
40.34	set sandstone 20 x 10 x 9 ins 15 ins in ground for 1/4 sec cor. marked 1/4 on N face. dug pits 18 x 18 x 12 ins. on E & W of stone 5 1/2 ft dist & raised mound of Earth 1 1/2 ft high x 3 1/2 ft base

chains	
	alongside,
	from which 1/4 sec cor. a pine
	8 ins in diameter bears S 34½ E
	204 links dist.
80.68	The cor to secs 23.24.25 & 26.
	Land high stony & broken 4th rate
	some scattering pines on hillside

chains	
	North bet secs 23 & 24.
	Var 15° 00' E
	Over Broken Ground.
17.50.	N edge of perpendicular bluff
	250 ft high bears S W. & S E: has
	pines. on sides of hills
	Here I enter Valley.
40.00	set sandstone 18 x 7 x 6 ins 14 ins
	in ground for 1/4 sec cor. marked
	1/4 on W face. dug pits 18 x 18 x 12 ins
	on N & S of stone 5½ ft dist. raised
	mound of earth 1½ ft high x 3½ ft
	base alongside.
41.20	Old trail bears S E. & N W.
80.00.	set sandstone 20 x 7 x 6 ins 15 ins in
	ground for cor to secs 13.14.23 & 24
	marked with 1 notch on E & 3 notches
	on S edges. dug pits 18 x 18 x 12 ins in
	each sec, 15½ ft dist from stone. raised mound of earth
	2 ft high x 4½ ft base alongside
	Land in Valley 2nd rate
	soil sandy.

T 21 N. R 56 W cont.

Chains	
	East on a random line bet secs 13 & 24
	Var 15° 00' E
	Over valley land.
40.00	set temporary 1/4 sec cor.
80.30.	Intersect E boundary line of the township 26. links S of cor to secs 13. 18. 19 & 24. which is a mound of earth 2 ft high x 4½ ft base. and pits 18 x 18 x 12 ins in each sec 5½ ft dist. in S E pit a stake 2 x 2 ins x 2 ft. marked with 3 notches on W & 3 on S edges.
	Thence I run
	S 89° 49' W. on a true line bet secs 13 & 24. With same Var
	Over Valley land
40.15	set sandstone 16 x 10 x 7 ins 13 ins in ground for 1/4 sec cor. marked 1/4 on N face. dug pits 8 x 18 x 12 ins on E & W of stone 5½ ft dist & raised mound of earth 1½ ft high x 3½ ft base alongside
80.30	The cor to secs 13. 14. 23 & 24.
	Land gently rolling
	Soil sandy 2nd rate

T 21 N. R 56 W cont.

Chains	
	North bet secs 13 & 14
	Var 15° 00' E.
	Over gently rolling ground
31.60	Draw 2 chs wide 15 ft deep. bears NE & SW
40.00	set sandstone 16 x 8 x 5 ins & 12 ins in ground for 1/4 sec cor. marked 1/4 on W face. dug pits 18 x 18 x 12 ins on N & S of stone 5½ ft dist & raised mound of earth 1½ ft high x 3½ ft base alongside.
80.00	set sandstone 17 x 8 x 6 ins 13 ins in ground for cor to secs 11. 12. 13 & 14. marked with 1 notch on E & 4 notches on S edges. dug pits 18 x 18 x 12 ins in each sec 5½ ft dist from stone. & raised mound of earth 2 ft high x 4½ ft base alongside
	Land gently Rolling
	Soil sandy 2nd rate

T 21 N. R 56 W cont.

chains

East, on a random line bet secs 12 & 13
Var 15° 00' E.
Over gently rolling prairie
40.00 set temporary 1/4 sec cor
79.68 Intersect E boundary line of the township 32 links S of cor to secs 7, 12, 13 & 18. which is a mound of earth 2 ft high x 4 1/2 ft base. and pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist in S E. pit a cedar stake 2 x 2 ins x 2 ft marked with 2 notches on N & 4 notches on S edges.

Thence I run
S 89° 46' W on a true line bet secs 12 & 13
With same Var
Over gently rolling ground.
39.84 set sandstone 16 x 8 x 5 ins 12 ins in ground for 1/4 sec cor. marked 1/4 on W face dug pits 18 x 18 x 12 ins on E & W of stone 5 1/2 ft dist. raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
79.68 The cor to secs 11, 12, 13 & 14.
Land gently rolling
Soil sandy 2nd rate

T 21 N. R 56 W cont.

chains

North bet secs 11 & 12.
Var 15° 00' E.
Over gently rolling ground
11.80 Old California Trail. bears NE. & SW.
40.00 set sandstone 18 x 8 x 6 ins 14 ins in ground for 1/4 sec cor. marked 1/4 on W face. dug pits 18 x 18 x 12 ins on N & S of stone 5 1/2 ft dist & raised a mound of earth 1 1/2 ft high x 3 1/2 ft base along side
80.00 set sandstone 17 x 10 x 7 ins 13 ins in ground for cor to secs 1, 2, 11 & 12. marked with 1 notch on E & 5 notches on S edges. dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist from stone & raised mound of earth 2 ft high x 4 1/2 ft base alongside
Land gently Rolling
Soil sandy 2nd rate

T 21 N. R 56 W cont.

chains	
	East on a random line bet secs 1 & 12
	Var 15° 00' E.
	Over gently rolling ground
40.00	set temporary 1/4 sec cor
58.50	foot of bluffs. bearing S.E. & N.
79.72	Intersect E boundary of the township. 22 links N. of cor to secs 1. 6. 7 & 12. which is a mound of earth 2 ft high. x 4 1/2 ft base. and pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist. in S.E. pit a cedar stake 3 x 3 ins x 2 ft. marked with 1 notch on N & 5 notches on S edges
	Thence I run
	N 89° 51' W on a true line bet secs 1 & 12
	With same Var
39.86	set sandstone 16 x 10 x 6 ins 12 ins in ground for 1/4 sec cor. marked 1/4 on N face. dug pits 18 x 18 x 12 ins on E & W of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
79.72	The cor to secs. 1. 2. 11 & 12.
	Land in Valley level. 2nd rate soil sandy
	Land on hills 250 ft high 3d rate

T 21 N. R 56 W cont.

chains	
	North on a random line bet secs 1 & 2.
	Var 15° 00' E.
	Over gently rolling ground.
40.00	set temporary 1/4 sec cor.
47.60	leave valley ascend hill 200 ft long E & W.
79.62	Intersect N. boundary of township 52 links E of cor to secs. 1. 2. 35 & 36 which is a stone 8 x 7 ins firmly set in ground marked with 1 notch on E & 5 notches on W edges. with pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist.
	South 22' E. on true line bet secs. 1 & 2 with same Var
39.62	set sandstone 18 x 10 x 7 ins & 14 ins in ground for 1/4 sec cor. marked 1/4 on W face. dug pits 18 x 18 x 12 ins on N & S of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
79.62.	The cor to secs 1. 2. 11 & 12.
	Land. Valley level.
	Upland. high & broken
	soil in Valley 2nd rate
	" " Upland 3d "

T 21 N. R 56 W cont.

claims

From the cor to secs 2.3.34 & 35 on the south boundary of the township which is a Stand. corner which is a limestone firmly in the ground. no pits

Thence I run North bet secs 34 & 35

Var 15" 00' E

Over Gently Rolling ground

21.50 Creeks 2 links wide, banks 20 ft high bear

40.00 set sandstone 18 x 10 x 7 ins 14 ins in ground dug pits 18 x 18 x 12 ins on N & S faces 5½ ft dist & raised mound of earth 1½ ft high x 3½ ft base along side of foot of hill. clearing E & S W. Principal ridges chalky.

60.00 S W cor to S D Bradfords. claims bear N & E. here leave ridge bears E & W.

71.50 Creek. 2 links wide, banks 30 ft high bears E

80.00 set sandstone 20 x 10 x 6 ins 15 ins in ground for cor to secs 26.27.34 & 35. marked with 2 notches on E & 1 notch on S Edges dug pits 8 x 18 x 12 ins in each sec 5½ ft dist & raised mound of earth 2 ft high & 4 ft base alongside.

Land Rolling

Soil sandy 2nd rate

T 21 N. R 56 W cont.

claims

East on a random line bet secs 26 & 35

Var 15" 00' E

Over Rolling Ground.

On S D Bradfords Claim

44.00 set temporary ¼ sec cor.

79.78 Intersect N & S line 22 links S of cor to secs 25.26.35 & 36

Thence I run

S 89" 51' W on a true line bet secs 26 & 35 With same Var

Over Rolling Ground

39.89 set sandstone 16 x 10 x 5 ins 12 ins in ground for ¼ sec cor. marked ¼ on N face. dug pits 18 x 18 x 12 ins on E & W of stone 5½ ft dist & raised mound of earth 1½ ft high x 3½ ft base alongside

This line follows a dividing ridge bearing E. S D Bradfords N½ of NW¼ and N½ NE¼ sec 35 has foundation for a house

79.78 The cor to secs 26.27.34 & 35

Land Gently rolling

Soil sandy 3rd rate

T 21 N. R 56 W cont.

chains

North bet secs 26 & 27.
Var 15° 00' E.
Broken Ground

22.00 50 foot of perpendicular bluff 150 ft high bearing N E & S W. and skirted with pines.

40.00 Top of bluff. 150 ft high set sandstone 18 x 7 x 6 ins 14 ins in ground. for 1/4 sec cor. marked 1/4 on W face. dug pits 18 x 18 x 12 ins on N & S of stone 5 1/2 ft dist raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside

70.50 To edge of bluff. 150 ft high bears E & W.

77.60 Draw 30 ft deep bears N.W.

80.00 Set sandstone 18 x 8 x 6 ins 14 ins in ground for cor to secs. 22. 23. 26 & 27. marked with 2 notches on E & 2 notches on 3 Edges. dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 4 1/2 ft base alongside.

Land Rough & Broken
soil sandy & stony 4th rate
Pine trees scattered over
Bluffs

T 21 N. R 56 W cont.

chains

East on a random line bet secs 23 & 26.
Var 15° 00' E
Over High Broken ground
This line follows Bluff 200 ft high

40.00 set temporary 1/4 sec cor

74.00 High round Bluff 250 ft high

80.62 Intersect N & S line. 36 links S of cor to secs 23. 24. 25 & 26.

Thence I run
S 89° 45' W on a true line bet secs 23 & 26. With same Var.
Over Broken Ground

40.31 set sandstone 16 x 8 x 5 ins 12 ins. in ground for 1/4 sec cor marked 1/4 on N face dug pits 18 x 18 x 12 ins on E & W of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high x 3 1/2 ft base along side

80.62 The cor to secs 22. 23. 26 & 27.

Land High Rough & Broken
soil 4th rate
Pines sparsely scattered in
Bluffs

T 21 N. R 56 W cont.

chains	
	North bet secs 22 & 23. Var 15° 00' E. Over Rolling Ground.
40.00	set sandstone 20×10×7 ins 15 ins in the ground for 1/4 sec cor marked 1/4 on W face. dug pits 18×18×12 ins on N & S of stone 5½ ft dist & raised mound of earth 1½ ft high × 3½ ft base alongside on N.E. port of Browns claim
50.00	To N.E. cor of J J Browns claim N & W.
58.70	Drain 20 ft deep. 1 ch wide bears N.E. with a spring of good water about 25 chs up drain.
80.00	set sandstone 18×10×6 ins 14 ins in ground for cor to secs 14.15.22 & 23 Marked with 2 Notches on E & 3 Notches on S. Edge dug pits 18×18×12 ins on each sec. 5 ft. dist. & raised Mound of earth 2 ft high 4½ ft base alongside
	Land Rolling
	Soil good 2nd rate.

T 21 N. R 56 W cont.

chains	
	East on a random line bet secs 14 & 23 Var 15° 00' E Over Gently Rolling Ground.
22.40	Old trail. bears S E & N W.
36.30	Drain 2 chs wide. 20 ft deep. bears N.E.
40.00	set temporary 1/4 sec cor
79.82	Intersect N & S line 20 links S of cor to secs 13.14.23. & 24.
	Thence I run
	S 89° 51' W on a true line bet secs 14 & 23 With same Var
	Over. Gently. Rolling. Ground
39.91	set sandstone 16×9×5 ins ~~for 1/4~~ 12 ins in ground for 1/4 sec cor marked 1/4 on N face. dug pits 18×18×12 ins on E & W of stone & raised mound of earth 1½ ft high × 3½ ft base alongside.
79.82	The cor to secs. 14.15.22 & 23.
	Land Gently rolling.
	Soil good 2nd rate

T 21 N. R. 56 W cont.

chains	
	North bet secs 14 & 15.
	Var 15° 00' E.
	Over heavily rolling ground.
18.60	Old Wagon road bears N E & S W.
40.00	set sandstone 18 x 7 x 4 ins 14 ins in ground for 1/4 sec cor marked 1/4 on W face. dug pits 18 x 18 x 12 ins on N & S of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside.
80.00	set sandstone 19 x 7 x 5 ins 15 ins in ground for cor to secs 10. 11. 14 & 15. marked with 2 notches on E & 4 notches on S edges. dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist from stone & raised a mound of earth 2 ft high x 4 1/2 ft base alongside.
	Land heavily rolling
	Soil sandy 2nd rate
	No timber or water

T 21 N. R 56 W cont.

chains	
	East on a random line bet secs 11 & 14.
	Var 15° 00' E
	Over heavily rolling ground
40.00	set temporary 1/4 sec cor
80.26	Intersect N & S line 46 links S of cor to secs 11. 12. 13 & 14.
	Thence I run
	S 89° 53' W on a true line bet secs
11 & 14	With same Var
	Over heavily rolling ground
40.13	set sandstone 15 x 10 x 6 ins 12 ins in ground for 1/4 sec cor. marked 1/4 on N face. dug pits 18 x 18 x 12 ins on E & W of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
80.26	The cor to secs 10. 11. 14 & 15.
	Land heavily rolling
	Soil sandy good 2nd rate

T 21 N. R 56 W. Cont.

chains	
	North bet secs 10 & 11
	Var 15° 00' E
	Over Gently rolling ground
5.60	Old California trail Rubido
	cut off bears E & W.
40.00	set sandstone 16×10×7 ins 12 ins
	in ground for 1/4 sec cor
	marked 1/4 on W face. dug pits
	18×18×12 ins on N & S of stone 5½
	ft dist & raised mound of earth 1½
	ft high × 3½ ft base alongside
80.00	set sandstone 16.×9×4 ins 12 ins
	in ground for cor to secs 2.3.
	10 & 11. marked with 2 notches on E
	& 5 notches on S edges. dug pits
	18×18×12 ins in each sec 5½ ft
	dist & raised mound of earth
	2 ft high × 4½ ft base alongside.
	Land Gently Rolling
	soil sandy good 2nd rate
	No timber or water.

T 21 N. R 56 W Cont.

chains	
	East on a random line bet sec 2 & 11
	Var 15° 00' E.
	Over Gently Rolling ground
40.00	set temporary 1/4 sec cor.
79.88	Intersect N & S line 26 links N
	of cor to Secs 1.2.11 & 12
	Thence I run
	@ N 89° 49' W on a true line bet secs
	2 & 11 With same Var
	Over Gently rolling ground
39.94	set sandstone 17×6×6 ins ~~for~~ 13
	ins in ground for 1/4 sec cor.
	marked 1/4 on N face. dug pits
	18×18×12 ins. on E & W of stone
	5½ ft dist & raised mound of earth
	1½ ft high × 3½ ft base alongside
79.88.	The cor to secs 2.3.10 & 11.
	Land Gently rolling
	soil sandy good 2nd rate
	No timber or water

T 21 N. R 56 W. Cont.

Chains

North on a random line bet secs 2 & 3 Var 15° 00' E

Over Rolling ground.

40.00 set temporary 1/4 sec cor.

80.24 Intersect N boundary of the township 36 links W of cor to secs 2.3.34 & 35. Which is a mound 2 ft high x 4 1/2 ft base. with pits 18 x 24 x 12 ins in each sec 5 1/2 ft dist. in SE pit a cedar stake. mark

T 22 N. S 35 on NE.

R 56 W. S 2 on SE.

T 21 N. S 3 on SW. and

S 34 on NW faces. with 2 notches on E & 4 notches on W edges.

Thence I run

S. ~~89° 45'~~ 15' W on a true line bet secs 2. & 3. With same Var.

Over Rolling ground.

40.24 set sandstone 16 x 9 x 6 ins 12 ins in ground for 1/4 sec cor. marked 1/4 on W face, dug pits 18 x 18 x 12 ins on N & S of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside.

80.24 Sand Rolling soil sandy 2nd rate Oct. 4th

T 21 N. R 56 W Cont.

Chains

From the cor to secs 3.4.33 & 34 on the south boundary of the township which is a standard cor which is a sandstone 8 x 8 ins no pits. from which.

a pine 10 ins in diameter bears N 87° E. 72 links dist. also

a pine. 8 ins in diameter bears N 89° E. 238 links dist.

North bet secs 33. & 34.

Var 15° 00' E.

Over high rolling ground on which is some scattering pines

40.00 set sandstone 17 x 8 x 6 ins 13 ins in ground for 1/4 sec cor. marked 1/4 on W face. dug pits 18 x 18 x 12 ins on N & S of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside

70.00 Enter Valley of Drain about 100 feet lower than hills. bearing SE & NW. some good pine trees in head of valley & on the hill sides

T 21. N. R 56 W. Cont.

Chains	
80.00	a pine tree 12 ins in diameter which I marked on N E T 21 N S 27. on S E. R 56 W. S 34. on S W S 33. & on N W. S 28. for Corner to secs. 27. 28. 33 & 34 dug pits 18×18×12 ins in each sec 5½ ft dist from tree & raised mound of earth 2 ft high × 4½ ft base on N side of tree.
	Land Rolling
	Soil sandy 2nd rate

T 21. N. R 56 W cont.

Chains	
	East on a random line bet secs 27 & 34. Var 15° 00' E
	Over Rolling Ground
	Deep valley of Drain
40.00	set temporary ¼ sec cor
78.20	Spring branch 1 lk wide 30 ft deep bears S E
80.36	Intersect N & S line 32 links S of cor to secs 26. 27. 34 & 35.
	Thence I run.
	S 89° 46' W on a true line bet secs. 27 & 34 With same Var
	Over Rolling Ground.
40.18	set sandstone 14×12×6 ins 11 ins in ground for ¼ sec cor. marked ¼ on N face. dug pits 18×18×12 ins on E & W of stone 5½ ft dist. & raised mound of earth 1½ ft high × 3½ ft base alongside
80.36	The cor to secs. 27. 28. 33 & 34.
	Land along line. 2nd rate, being in a valley. on N & S of line
	Land high & Broken. 3d rate
	Hills skirted with pines

T 21 N. R 56 W Cont.

chains	
	North bet secs 27 & 28
	Var 15° 00' E
	Ascending
3.50	leave head of Valley ascend high broken ridge bears E & W.
	enter pine timber
12.00	Top of ridge, 150 ft high bearing E & W
35.00	Same draw 1 ch wide 50 ft deep. bears N 40° E.. 15 chs W. is a round peak 275 ft high. with a narrow ridge connecting it with main hills on S E. and covered with pine & cedar trees
40.00	set sandstone 18 x 7 x 6 ins 14 ins in ground for 1/4 sec cor marked 1/4 on W face dug pits 18 x 18 x 12 ins on N & S of stone, raised a mound of earth 1½ ft high x 3½ ft base alongside, a wire fence about 25 chs west extends from bluff to bluff. A flat near forks of draws.
44.60	A draw 2 chs wide 60 ft deep. Course N 50° E skirted with Box Alder & Willows about 2 chs wide
47.00	Draw 50 ft deep. 2 chs wide bears E. skirted with willows
61.00	Old foundation of a house said to have been destroyed by Indians 12 years ago.
80.00	set sandstone 20 x 7 x 6 ins 15 ins in ground for cor to secs. 21. 22. 27 & 28. marked with 3 notches on E & 2 notches on S edges. dug pits 18 x 18 x 12 ins in each sec 5½ ft dist from stone raised mound of earth 2 ft high x 4½ ft base alongside.
	Land Broken
	soil in Valleys 2nd rate. Uplands 3d rate

T 21 N R 56 W Cont.

chains	
	East on a random line bet secs 22 & 27
	Var 15° 00' E.
	Over gently rolling ground.
20.00	N W cor of J J Brouns Claim bears S & E.
32.50	Old wagon trail bears N E & S W.
40.00	set temporary 1/4 sec cor.
47.70	Spring branch. Water 2 links wide bears and sinks 200 ft below the line. the spring is about 100 ft S of line
60.00	The S E cor of J J Brouns claim bears N & W.
79.00	Draw 1 ch wide. near head 30 ft deep bears N W
80.24	Intersect N & S line 21 links S of cor to secs. 22. 23. 26 & 27
	Thence Run
	S 89° 51' W on a true line bet secs 22 & 27
	With same Var
40.12	set sandstone 16 x 10 x 6 ins 12 ins in ground for 1/4 sec cor marked 1/4 on N. face. dug pits 18 x 18 x 12 ins on E & W of stone 5½ ft dist raised mounds of earth 1½ ft high x 3½ ft base alongside
80.24	The Cor to secs 21. 22. 27 & 28.
	Land gently rolling, soil good 2nd rate
	J. J. Brown has foundation for dwelling house on E½ N W¼ sec 27. & claims N½ of S E¼ and S W¼ of S E¼ of sec 22.

T 21 N. R 56 W cont.

Chains	
	North bet secs 21 & 22.
	Var 15° 00' E.
	Over Gently Rolling Ground.
5.00	Draw 2 ch wide. 10 ft deep bears S.E.
38.00	Draw 1 ch wide 15 ft deep bears E.
40.00	set sandstone 16 x 10 x 7 ins 12 ins in ground for 1/4 sec cor marked 1/4 on W face. dug pits 18 x 18 x 12 ins on N & S of stone 5 1/2 ft dist raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
61.00	Draw. 1 ch. wide 15 ft deep bears S E
80.00	set sandstone 17 x 10 x 8 ins 13 ins in ground for cor to secs 15.16.21 & 22. marked with 3 notches on E & 3 notches on S edges. dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist from stone & raised mound of earth 2 ft high x 4 1/2 ft base alongside.
	Land Gently rolling
	Soil sandy good 2nd rate

T 21 N. R 56 W cont.

Chains	
	East, on a random line bet secs 15 & 22.
	Var 15° 00' E
	Over Gently Rolling Prairie
40.00	set temporary 1/4 sec cor.
40.90	Old trail bearing nearly N & S.
80.00	Intersect N & S line 18 links N of cor to secs 14.15.22. & 23.
	Thence I run
	N 89° 52' W, on a true line bet secs 15 & 22. With same Var
	Over Gently Rolling Ground
40.00	set sandstone 16 x 9 x 5 ins 12 ins in ground for 1/4 sec cor. marked 1/4 on N. face. dug pits 18 x 18 x 12 ins on E & W. of stone 5 1/2 ft dist raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside.
80.00	The cor to secs 15.16.21 & 22.
	Land Gently Rolling
	Soil sandy 2nd rate

T 21 N. R 56 W contd

chains	
	North bet secs 15 & 16. Var 15° 00' E
	Ascend. rising land
21.00	foot of bluff 200 ft high. offset 5 chs. E & continue N
40.00	Offset 5 chains W. and set sandstone 19x10x7 ins 15 ins in ground for 1/4 sec cor marked 1/4 on W face dug pits 18x18x12 ins on N & S of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside This cor stands on a hillside 30 ft above valley. Thence continue N on offset line.
50.00	offset 5 chs W. to line around. at foot of perpendicular bluff 200 ft high. bears W. Scattering pines on bluffs
80.00	Set sandstone 20x9x5 ins 15 ins in ground for cor to secs 9.10.15 & 16. Marked with 3 notches on E & 4 notches on S edges. dug pits 18x18x12 ins in each sec 5 1/2 ft dist from stone raised mound of earth 2 ft high x 1 1/2 ft base alongside
	Land in Valley Gently Rolling soil, Valley 2nd rate. Bluffs 4th rate

T 21 N. R 56 W cont.

chains	
	East. on a random line bet secs 10 & 15 Var 15° 00' E.
	Over Gently Rolling Ground.
28.40	old wagon trail bears S.W.
40.00	Set temporary 1/4 sec cor.
79.74	Intersect N & S line at cor to secs 10.11.14 & 15
	Thence I run
	West. on a true line bet secs 10 & 15. With same Var.
	Over Gently Rolling Ground
39.87	Set sandstone 16x10x7 ins 12 ins in ground for 1/4 sec cor marked 1/4 on N face. dug pits 18x18x12 ins on E & W of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
79.74	The cor to secs. 9.10.15 & 16.
	Land gently rolling soil sandy 2nd rate

T 21 N. R 56 W cont.

chains	
	North bet secs 9 & 10.
	Var 15° 00' E.
	Over Gently Rolling Ground.
20.00	Trail bears S E.. and cut off to
	J. H. Kelleys claim bears E & N.
22.30	Old Rubido cutoff to California. E & W.
40.00	Set sandstone 17 x 10 x 7 ins 13 ins in
	ground for 1/4 sec cor. marked 1/4 on
	W. face. dug pits 18 x 18 x 12 ins on N & S
	of stone 5 1/2 ft dist & raised mound of
	earth 1 1/2 ft high x 3 1/2 ft base alongside.
41.70	Spring branch. water 2 links wide
	banks 30 ft high. bears S 80° E
80.00	Set sandstone 16 x 9 x 5 ins 12 ins in
	ground for cor to secs 3. 4. 9. & 10.
	marked with 3 notches on E and
	5 notches on S edges. dug pits 18 x
	18 x 12 ins in each sec 5 1/2 ft dist
	from stone & raised mound of
	earth 2 ft high x 4 1/2 ft base alongside
	Land Gently Rolling
	Soil sandy 2nd rate
	J. H. Kelley has claim N 1/2 S W 1/4 & NW 1/4
	of S E 1/4 sec 10. & S E. 1/4. of S E 1/4 sec 9. has a
	foundation for house on S E 1/4 of NW 1/4 sec 10.

T 21 N. R 56 W cont.

chains	
	East on a random line bet secs 3 & 10
	Var 15° 00' E
	Over Gently Rolling Ground
40.00	set temporary 1/4 sec cor.
80.22.	Intersect N & S line 26 links S of cor
	to secs 2. 3. 10 & 11
	Thence Drum
	S 89° 49' W on a true line bet secs 3 & 10
	With same Var
	Over Gently Rolling Ground
40.11	set sandstone 16 x 9 x 5 ins 12 ins in
	ground for 1/4 sec cor marked 1/4
	on N. face. dug pits 18 x 18 x 12 ins on
	E & W of stone 5 1/2 ft dist & raised mound
	of earth 1 1/2 ft high x 3 1/2 ft base alongside
80.22	The cor to secs 3. 4. 9. & 10.
	Land, Gently Rolling
	Soil, sandy 2nd rate

T 21 N. R 56 W cont.

Chains	
	North on a random line bet secs 3 & 4. Var 15° 00' E
	Over Valley land.
40.00	set temporary 1/4 sec cor.
80.82	Intersect N boundary of the township 44 links W. of cor to secs 3.4.33.&34. which is. a mound of earth 2 ft high x 4½ ft base. with pits 18x24x12 ins in each sec 5½ ft dist in S E. pit a cedar stake 3x3 ins x 2 ft. marked.
	T 22 N. S 34. on N E.
	R 56 W. S 3. on S E.
	T 21 N. S 4. on S W. and
	S 33 on N W. faces with 3 notches on E & 3 notches on W edges.
	Thence I run
	S 0° 19' W on a true line bet secs 3 & 4. With same Var
	Over Gently rolling ground
40.82	set sandstone 17x9x5 ins 13 ins in ground for 1/4 sec cor. marked 1/4 on W face. dug pits 18x18x12 ins on N & S of stone 5½ ft dist & raised mound

foundation for

T 21 N. R 56 W cont.

Chains	
	of earth 1½ ft high x 3½ ft base alongside
80.82	the cor to secs 3.4.9 & 10.
	Land. Gently rolling valley soil. Sandy Indrate.
	From the cor to secs 4.5.32 & 33 on the South boundary of the township. which is a standard corner. which is a limestone 8x8 ins set to firmly in ground. no pits from which. bears.
	a pine 20 ins in diam. S 33° E. 103 links dist
	a pine 18 ins in diameter N 35° E 104 links dist
	Thence I run

T 21 N. R 56. W cont.

chains

North bet secs. 32 & 33.

Var 15° 00 E.

Over broken ridges among which is scattering pines

31.60 Draw 1 ch wide 30 ft deep bears N E.

40.00 set sandstone 18 x 7 x 6 ins 14 ins in ground for 1/4 sec cor marked 1/4 on W face. dug pits 18 x 18 x 12 ins on N & S of stone 5 1/2 ft dist. raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside.

80.00 set sandstone 20 x 10 x 6 ins 14 ins in ground for cor to secs 28. 29. 32 & 33 marked with 4 notches on E & 1 notch on S edges. dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist & raised mound of earth 2 ft high & 4 1/2 ft base alongside.

Land Broken

soil 3d & 4th rate.

T 21 N. R 56 W cont.

chains

East on a random line bet secs 28 & 33. Var 15° 00' E. 1 & 28

Over Broken ground

9.50 Drain 1 ch wide, 20 ft deep, bears N E. good pine timber along banks.

40.00 set temporary 1/4 sec cor.

49.00 Drain, 60 ft deep. bears N E. good pine & cedar timber along banks

65.00 Top of ridge 200 ft high. bears N & S. good timber

75.00 Descend into head of draw 100 ft deep.

80.72 Intersect N & S line. 38 links S of cor to secs. 27. 28. 33 & 34.

Thence I run.

S 89° 44' W on a true line bet secs 28 & 33 With same Var.

Over Broken ground.

40.36 set sandstone 18 x 10 x 7 ins 14 ins in ground for 1/4 sec cor. marked 1/4 on N face. dug pits 18 x 18 x 12 ins on E & W of stone 5 1/2 ft dist raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside

80.72 The cor to secs 28. 29. 32 & 33.

Land Rough & Broken

soil 3d rate good pine & other timber.

T 21 N. R 56 W cont.

chains	
	North bet secs 28 & 29.
	Var 15° 00' E.
	Over high broken ground
10.00	Drain 1 ch wide, 50 ft deep. bears NE
31.00	Descend into valley of brook
35.00	Brook. 2 links wide. Banks 30 ft high bears N.E. is 150 ft below hills.
37.40	Dry bed of draw 20 ft deep, bears E.
39.20	Dry bed of draw 20 ft deep. bears SE.
40.00	Set sandstone 18 x 10 x 7 ins 14 ins in ground. on side hill. for 1/4 sec cor marked 1/4 on W face. dug pits 18 x 18 x 12 ins on N & S of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside.
80.00	Set sandstone 20 x 10 x 7 ins 5 ins in ground for cor to secs 20. 21. 28 & 29. marked with 4 notches on E & 2 notches on S Edges. dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist from stone & raised mound of earth 2 ft high x 4 1/2 ft base alongside
	Land Rough & Broken & Stony
	Soil 4th rate.
	Some scattering pines on 1st 1/2 mile

T 21 N. R 56 W cont.

chains	
	East on a random line bet secs 21 & 28
	Var 15° 00' E
	Over Broken ground.
4.50	Head of Draw. 20 ft deep. bears S
40.00	Set temporary 1/4 sec cor.
74.00	Descend from steep bluff. 150 ft high bearing N & S.
78.40	Draw. 10 ft deep, descends S E.
→ 80.36	Intersect N & S line 20 links N of cor to secs 21. 22. 27 & 28.
	Thence S 1 mile
	N 89° 57' W on a true line bet secs 21 & 28. With same Var
	Over Rough & Broken ground
40.18	Set sandstone 18 x 10 x 6 ins. 14 ins in ground for 1/4 sec cor. marked 1/4 on W face dug pits 18 x 18 x 12 ins on E & W of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside. from which cor. a pine 12 ins in diameter bears N 40 links. Marked 1/4 S. on S face & B T on bottom.
80.36	The cor to secs 20. 21. 28 & 29.
	Land Broken & rough.
	Soil sandy & Stony 4th rate

T 21 N. R 56 W cont.

chains	
	North bet secs 20 & 21.
	Var 15° 00' E.
	Over gently rolling flat.
40.00	set sandstone 17 x 10 x 8 ins 13 ins in ground for 1/4 sec cor. marked 1/4 on W face. dug pits 18 x 18 x 12 ins on N & S of stone & raised mound of earth 1½ ft high x 3½ ft base alongside.
78.30	Drain 4 chs wide. 70 ft deep. bears N.W.
80.00	set sandstone 60 x 28 x 14 ins 24 ins in ground. for cor to secs 16.17.20 & 21. Marked T. 21 N. on NE. S 21 on SE. S 20 on SW. & R 56 W S 17. on NW faces. dug pits 18 x 18 x 24 ins in each sec 5½ ft dist from stone. & raised a mound of earth around stone
	Land Rolling
	Soil. sandy & stony 3d rate.

T 21 N. R 56 W cont.

chains	
	East. on a random line bet secs 16 & 21.
	Var 15° 00' E.
	Over Gently Rolling ground
27.00	Crossed wire fence bears S E & N. W.
	along top of divide 200 ft high. here descend hill
40.00	set temporary 1/4 sec cor. on side of hill about 200 ft high
60.00	foot of hill. bears N.W. ~~so~~
64.00	Draw 10 ft deep bears S.E.
80.42.	Intersect N & S line 28 links N of cor to secs 15.16.21 & 22.
	Thence Run.
	N 89° 48' W. on a true line bet secs 16 & 21
	With same Var.
	Over Rolling ground ascending
40.21	Set sandstone 16 x 9 x 7 ins 12 ins in ground for 1/4 sec cor. marked 1/4 on N face. dug pits 18 x 18 x 12 ins on E & W of stone 5½ ft dist & raised a mound of earth 1½ ft high x 3½ ft base alongside.
80.42	The cor to secs 16.17.20 & 21.
	Land along line Rolling but not broken
	The bluffs are nearly perpendicular & skirted with pines & cedar timber
	soil in valley good 2nd rate

T 21 N. R 56 W cont.

chains	
	North bet secs 16 & 17.
	Var 15° 00' E.
	Over divide, Gently rolling
10.00	head of drains bearing westward
40.00	set sandstone 17x10x6 ins 13 ins in ground for 1/4 sec cor, marked 1/4 on W face. dug pits 18x18x12 ins on N & S of stone 5½ ft dist & raised a mound of earth 1½ ft high x 3½ ft base alongside.
80.00	set sandstone 27x10x6 ins 21 ins in ground for cor to secs 8, 9, 16 & 17. marked with 4 notches on E. & 4 notches on 5 edges. dug pits 18x18x12 ins in each sec 5½ ft dist from stone & raised mound of earth 2 ft high x 4½ ft base alongside
	Land high. this entire line follows a divide & the land is Gently rolling
	Soil sandy 2nd rate

T 21 N. R 56 W cont.

chains	
	East on a random line bet secs 9 & 16.
	Var 15° 00' E
	Land Rolling
21.00	top of divide or edge of bluffs bearing N W. & S E. 250 ft high.
32.00	foot of bluffs. bearing N W. & S E.
40.00	set temporary 1/4 sec cor.
80.20	Intersect N & S line 31 links N of cor to secs 9, 10, 15 & 16.
	Thence I run
	N 89° 47' W on a true line bet secs 9 & 16 With same Var.
	Over Rolling Ground
40.10	set sandstone 17x10x7 ins 13 ins in ground for 1/4 sec cor. marked 1/4 on N face. dug pits 18x18x12 ins on E & W of stone 5½ ft dist & raised mound of earth 1½ ft high x 3½ ft base alongside.
80.20	The cor to secs 8, 9, 16 & 17.
	Land on W 32 chs Bluffy bal Valley
	Soil in Bluffs 3d rate in Valley 2nd rate.

T 21 N. R 5 6 W cont.

chains

North bet secs 8 & 9
Var 15° 40' E
Land low surface level but cut up with draws.

18.00 N. edge of bluff 200 ft high bears NW & SE
Enter Rubido's gap descend off of Bluff 200 ft high.

29.00 foot of bluffs bears NW & SE. & in draw 8 ft deep NW & SE course I cross the Rubido Wagon trail

32.50 Leave wire fence bears S & N 20° W.

40.00 set sandstone 18 x 10 x 6 ins 14 ins in ground for 1/4 sec cor. marked 1/4 on W face dug pits 18 x 18 x 12 ins on N & S of stone 5 1/2 ft dist. & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside from which cor a grave stone bears. B. 111 35' W 11.64 links under fence which is a sandstone 15 x 6 ins & stands 15 ins high, on which is neatly engraved

F. Dunn. died June 13" 1845
Aged 26 years

72

An Old Man killed by Indians

T 21 N. R 5 6 W cont.

chains

57.00 A spring branch 3 links wide 2 ins deep with banks 30 ft high bears S 70° E. with cedar trees along banks.

65.00 Dry drain 30 ft deep, comes from N.W. intersects creek 10 chs below the line, cedar trees in bed of drain

80.00 set sandstone 14 x 12 x 9 ins 11 ins in ground for cor to secs 4, 5, 8 & 9 marked with 4 notches on E & 5 notches on S edges. dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist from cor & raised a mound of earth 2 ft high x 3 1/2 ft base alongside.

Land along the line cut up with deep draws. and on the S Bank of brook stood the old Rubido California trading post Established in 1836.

James A. Kelly has a claim on S 1/2 NW 1/4 & the SW 1/4 of NE 1/4 of sec 9. & the N E 1/4 of NE 1/4 of sec 8

T 21 N. R 56 W cont.

Chains	
	East on a random line bet secs 4 & 9 Var 15° 00' E
	Over Gently rolling ground descending E.
40.00	set temporary 1/4 sec cor
79.78	Intersect N & S line 27 S of cor to secs 3. 4. 9. & 10
	Thence Drun
	S 89° 48' W on a true line bet secs 4 & 9 With same Var
	Over gently rolling ground
39.89	set sandstone 16 x 8 x 6 ins 17 ins in ground for 1/4 sec cor marked 1/4 on N face. dug pits 18 x 18 x 12 ins on E & W of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
79.78	The cor to secs 4. 5. 8 & 9
	Land Gently Rolling
	Soil sandy 2nd rate

T 21 N. R 56 W cont.

Chains	
	North on a random line bet secs. 4 & 5 Var 15° 00' E.
	Over Rolling Ground.
9.00	Foot of Bluffs bearing N.W. & East about 120 chs. the bluff turns N.
21.00	Top of bluff 200 ft high bears N. With sandstone along broken edges of the bluff.
40.00	set temporary 1/4 sec cor. At top of hills bearing E.
80.48	Intersect N. boundary of township 41 links W of cor to secs 4. 5. 32 & 33. which is an old mound 2 ft high x 4 1/2 ft base with pits 18 x 24 x 12 ins in each sec 5 1/2 ft dist. No post in mound or pit.
	Thence Drun
	S 180° 18' W [illegible] true line bet secs 4 & 5. [illegible] same Var.
	Over Rough Stony ground
40.48	set sandstone 17 x 10 x 7 ins 13 ins in ground for 1/4 sec cor.

chains

marked 1/4 on W face. dug pits 18×18×12 ins on N & S of stone 5½ ft dist & raised a mound of earth 1½ ft high × 3½ ft base alongside.

80.48 The cor to secs 4.5.8 & 9.

Land high rolling & stony
Soil sandy & stony 4th rate

Oct. 5th "

From the cor to secs 5.6.31 & 32. on the south boundary of the township which is a standard corner, and is a sandstone 8×8 ins set firmly in the ground but with no marks or pits.

Thence I run

chains

North bet secs 31 & 32.
Var 15° 00 E.

Over rolling ground

40.00 set sandstone 18×10×7 ins 14 ins in ground for 1/4 sec cor marked 1/4 on W face. dug pits 18×18×12 ins on N & S of stone 5½ ft dist & raised mound of earth 1½ ft high × 3½ ft base alongside

80.00 set sandstone 20×9×4 ins 15 ins in ground for Cor to secs 29.30. 31 & 32. marked with 5 notches on E & 1 notch on S Edges. dug pits 18×18×12 ins in each sec 5½ ft dist raised mound of earth 2 ft high × 4½ ft base alongside

Land high & rolling
Soil sandy 3d rate

T21 N R56 W cont.

chains	
	East on a random line bet secs 29 & 32. Var 15° 00' E
	Over Rolling Ground
40.00	set temporary 1/4 sec cor
79.70	Intersect N & S line 23 links S of cor to secs. 28. 29. 32 & 33.
	Thence I run.
	S 89° 50' W, on a true line bet secs 29 & 32. With same Var.
	Over Rolling Ground
39.85	set sandstone 18 x 6 x 4 ins 14 ins in ground for 1/4 sec cor. marked "4 on N face dug pits 18 x 18 x 12 ins on E & W of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
79.70	The cor to secs 29. 30. 31 & 32.
	Land Rolling
	Soil sandy 2nd rate

T21 N R56 W cont.

chains	
	West, on a random line bet secs 30 & 31 Var 15° 00' E
	Descending.
40.00	Set temporary 1/4 sec cor.
68.00	Draw 2 chs wide 30 ft deep. bears NW with scattering pines & cedars along the side
79.42	Intersect 7th G. M. at 32 links S of cor to secs 25. 30 31 & 36 on W boundary of township; which cor is, a mound of earth 2 ft high x 4 1/2 ft base. with pits 18 x 24 x 12 ins in each sec. in S E pit a post 3 x 3 ins x 2 ft. marked T 21 N. S 30 on N E. R 56 W. S 31 on S E. R 57 W. S 36 on S W and S 25 on N W faces with 5 notches on N & 1 notch on S edges
	Thence I run
	S 89° 46' E on a true line bet secs 30 & 31 With same Var
	Over Rolling Ground.
39.42	Set sandstone 18 x 10 x 7 ins 14 ins in ground for 1/4 sec cor. marked "4 on N face. dug pits 18 x 18 x 12 ins on E & W of stone 5 1/2 ft dist raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
79.42	The cor to secs 29. 30. 31 & 32.
	Land Rolling, soil sandy 2nd rate some scattering pines & cedars along the drain

T 21 N. R 56 W cont.

chains	
	North bet secs 29 & 30
	Var 15° 00' E
	Over rolling ground
40.00	set sandstone 16 x 9 x 5 ins 12 ins in ground for 1/4 sec cor marked 1/4 on W face. dug pits 18 x 18 x 12 ins N & S of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
49.60	Draw 1 ch wide 20 ft ~~wide~~ deep. bears N.
80.00	set sandstone 17 x 10 x 6 ins 13 ins in ground for cor to secs 19.20 29 & 30. marked with 5 notches on E & 2 notches on S edges. dug pits 18 x 18 x 12 ins in each sec. 5 1/2 ft dist. & raised mound of earth 2 ft high x 4 1/2 ft base alongside
	Land rolling
	soil sandy ~~poor~~ 3rd rate
	No timber or water

T 21 N R 56 W cont.

chains	
	East on a random line bet secs. 20 & 29 Var 15° 00' E.
	Over Rolling Ground.
40.00	set temporary 1/4 sec cor.
75.50	Draw 50 links wide. 10 ft deep. bears S.
80.18	Intersect N & S line 35 links N of cor to secs 20. 21. 28 & 29.
	Thence I run
	N 89° 45' W on a true line bet secs 20 & 29 With same Var
	Over Rolling Ground
40.09	set sandstone 16 x 10 x 6 ins 12 ins in ground for 1/4 sec cor Marked 1/4 on N face. dug pits 18 x 18 x 12 ins E & W of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
80.18.	The cor to secs 19. 20. 29 & 30
	Land Rolling
	soil sandy 3d rate
	No timber or water

T 21 N R 56 W Cont.

Chains	
	West, on a random line be secs 19 & 30. Var 15° 00' E.
	Descending Westward
40.00	set temporary 1/4 sec cor
78.54	Intersect 7th line M. W at 4 links N of cor to secs 19. 24. 25 & which is, a sandstone 12, 9 ins set firmly in ground with pits 18 x 24 x 12 ins. 6 ft dist. marked with 4 notches on N & 2 notches on S edges.
	Thence I run
	N 89° 39' E on a true line be secs 19 & 30. With same Va
	Ascend Eastward gently on
38.54	set sandstone 11 x 8 x 4 ins 12 ins in ground for 1/4 sec cor. marke 1/4 on W face. dug pits 18 x 18 x 12 ins E &
	of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
78.54	The cor to secs 19. 20. 29 & 30.
	Land gently rolling
	soil sandy 3d rate
	No timber or water

T 21 N R 56 W cont.

Chains	
	North bet secs 19 & 20
	Var 15° 00' E.
	Over Broken Ground
7.50	Draw 1 ch wide 20 ft deep. bears N.W.
40.00	set sandstone 18 x 10 x 7 ins 14 ins in ground for 1/4 sec cor. marked 1/4 on W face. dug pits 18 x 18 x 12 ins N & S of stone 5 1/2 ft dist. and raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
54.20	Draw 1 ch wide 10 ft deep. bears N.W.
80.00	set sandstone 40 x 14 x 14 ins 30 ins in ground for cor to secs 17. 18. 19 & 20 marked with 5 notches on E. & 3 notches on S. edges. dug pits 18 x 18 x 12 ins on each sec 5 1/2 ft dist & raised mound of earth around stone
	Land Broken
	soil sandy 3d rate

T21N R56 W Cont.

Chains	
	East. on a random line bet secs 17 + 20 Var 15° 00' E.
	Descending East.
33.50	Spring branch 2 lks wide. 2 ins deep. bears N banks 30 ft high. cedar timber along banks
37.60	bank of owl creek. water. 2 links wide 2 in deep bears NW. cedar timber along banks
40.00	set temporary 1/4 sec cor.
77.00	head of grassy draw 2 chs wide 50 ft below. Gen. surface of hills
80.36	Intersect N + S line 18 links S of cor to secs 16. 17. 20 + 21.
	Thence Irun
	S 89° 52' W on a true line bet secs 17 + 20
	With same Var
	Over Broken ground.
40.18	set sandstone 20 x 10 x 7 ins 15 ins in ground for 1/4 sec cor marked 1/4 on N. face dug pits 18 x 18 x 12 ins E + W of stone 5 1/2 ft dist + raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
80.36	The cor to secs 17. 18. 19. + 20.
	Land ~~Rolling~~ + Broken soil sandy ~~2nd + 3~~ 3d rate. there is a claim staked out here covering the most of. NE 1/4 NW 1/4 sec 20 the SE 1/4 SW 1/4 sec 17 + NW 1/4 SW 1/4 sec 17. There is a foundation of a house near forks of creeks. N of S line of sec 17. 30 chs W of cor to secs 17. 18. 19 + 20.

T21N R56 W Cont.

Chains	
	West. on a random line bet secs. 18 + 19. Var 15° 00' E.
	Over Broken Stony Ridges.
31.00.	Draw 1 ch wide 30 ft deep bears SW. with stone banks
40.00	Set temporary 1/4 sec cor.
78.70	Intersect 7th Guide. Me. W. 24 lks S of cor to secs 13. 18. 19. + 24. which is a mound of earth 2 ft high x 4 ft base and pits 18 x 24 x 12 ins in each sec 5 1/2 ft dist. in SE pit a post 2 x 2 ins x 2 ft marked. T21N. S18 on NE. R56W. S19 on SE. R57W. S24 on SW. and S13. on NW faces. with 3 notches on N. + 3 notches on S edges
	Thence Irun.
	S 89° 50' E on a true line bet secs. 18 + 19
	With same Var
	over broken + stony ground.
38.70	set sandstone 18 x 8 x 5 ins 14 ins in ground for 1/4 sec cor. marked 1/4 on N face, dug pits 18 x 18 x 12 ins on E + W of stone 5 1/2 ft dist + raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
78.70	The cor to secs 17. 18. 19 + 20.
	Land Broken + rocky.
	Soil sandy + stony 3d rate

T 21 N R 56 W Cont'd

chains	
	North bet secs 17 & 18. Var 15° 00' E.
	Over high Rolling ground.
10.00	Descend. Hill 80 ft high
19.00	Foot of hills enter Valley bears N.W.
40.00	set sandstone 16 x 10 x 7 ins 12 ins in ground for 1/4 sec cor marked 1/4 on W face. dug pits 18 x 18 x 12 ins on N & S of stone 5 1/2 ft dist & raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
41.20	dry bed of Owl creek 1 ch wide 10 ft deep bears N.W.
80.00	set sandstone 20 x 9 x 5 ins 15 ins in ground for cor to secs 7. 8. 17. & 18. marked with 5 notches on E & 4 notches on S edges. dug pits 18 x 18 x 12 ins in each sec 5 1/2 ft dist from stone & raised mound of earth 2 ft high x 4 1/2 ft base alongside.
	Land in Valley level soil. sandy. good 2nd rate

T 21 N R 56 W cont'd

chains	
	East on a random line bet secs 8 & 17 Var 15° 00' E.
	Over Valley land.
20.00	Spring run. Water 2 lks wide. 1 in deep with bed of creek 20 ft below Valley. bears N.W.
40.00	set temporary 1/4 sec cor at foot of stony hill 150 ft high bearing N.W. & S.E.
52.00	top of hill 150 ft high bears N.W. & S.E.
80.16	Intersect N & S line 26 links N of cor to secs 8. 9. 16 & 17.
	Thence I run N 89° 49' W on a true line bet secs 8 & 17. With same Var.
	Over Rough Stony ground.
40.08	set sandstone 40 x 22 x 18 ins 24 ins in ground for 1/4 sec cor. marked 1/4 on N face. dug pits 18 x 18 x 12 ins on E & W. of stone 5 1/2 ft dist and raised mound of earth 1 1/2 ft high x 3 1/2 ft base alongside
80.16	The cor to secs. 7. 8. 17 & 18.
	Land in Valley 2nd rate Upland stony & broken 4th rate
	a good spring 20 chs S E of 1/4 sec cor some cedar timber near the spring

T 21 N R 56 W cont

chains	
	West on a random line bet secs 7 & 18. Var 15° 00' E
	Over Rolling Ground.
17.80	dry bed of Owl creek 1 ch wide. 10 ft deep bears N.W.
40.00	set temporary 1/4 sec cor.
58.50	ascending. foot of hills bearing N.W. & S.E.
61.00	Top of ridge 80 ft high. bears N.W. & S.E.
78.40	Intersect 7 Guide M.W. at 28 links N of cor to secs 7.12.13 & 18 which is a mound of earth 2 ft high x 4½ ft base. with pits 18x18x12 ins in each sec 5½ ft dist. 3 ins S E pit a cedar stake 2x2 ins x 3 ft marked. T 21 N. S 7 on N.E. R 56 W. S 18 on S.E. R 57 W. S 24 on S.W. & S 13. on N W faces. with 2 notches on N & 4 notches on S Edges.
	Thence I run
	N 89° 48' E. on a true line bet secs 7 & 18 With same Var.
	Over ascending. Valley
38.40	set sandstone 14x9x6 ins 11 ins in ground for 1/4 sec cor. marked 1/4 on N. face. dug pits 18x18x12 ins on E & W. of stone 5½ ft dist & raised mound of earth 1½ ft high x 3½ ft base alongside
78.40	The cor to secs 7.8.17. & 18
	Land Except Ridge Rolling
	soil sandy good 2nd rate
	soil on Ridge 4th rate

T 21 N R 56 W Cont

chains	
	Northon a line bet secs 7 & 8. Var 15° 00' E.
	Over Gently Rolling ground
11.50	dry bed of creek 1 ch wide 10 ft deep bears N.W.
40.00	set sandstone 16x10x6 ins. 12 ins in ground for 1/4 sec cor marked 1/4 on W face. dug pits 18x18x12 ins on N & S of stone 5½ ft dist. and raised mound of earth 1½ ft high x 3½ ft base alongside
60.00	ascend hill bearing N.W. & S.E.
75.00	Top of hill 60 ft high bears N.W.
80.00	set sandstone 18x10x7 ins 14 ins in ground. for cor to secs 5.6.7. & 8 marked with 5 notches on E & 5 notches on S Edges. dug pits 18x18x12 ins in each sec 5½ ft dist from stone & raised mound of earth 2 ft high x 4½ ft base alongside.
	This cor stands on side of hill which slopes N.E. & W.
	Land Rolling
	soil sandy 2nd rate
	No timber or water

T 21 N R 56 W cont.

chains

East, on a random line bet secs 5 & 8 Var 15° 00' E

Descending

10.50 at foot of hill. Cross the Rubido cut of trail to California bearing N.W. & S.E.

40.00 set temporary ¼ sec cor.

41.50 draw 60 links wide. 8 ft deep bears S.E.

60.00 Cor to J H Kelleys claim bears E & S.

61.20 wire fence bears S 6° E & N 8° W.

62.60 draw 1 ch wide 30 ft deep. bears S.E. down the draw about 12 chs is a fine spring of water cedar timber along the banks of draw.

79.76 Intersect N & S line 15 links S of cor to secs 4.5.8 & 9

Thence I run.

S 89° 54' W on a true line bet secs 5 & 8. With same Var

Over Rolling ground.

39.88 set sandstone 17 x 10 x 6 ins 13 ins in ground for ¼ sec cor marked ¼ on N face. dug pits 18 x 18 x 12 ins on E & W of stone 5½ ft dist & raised mound of earth 1½ ft high x 3½ ft base alongside.

79.76 The cor to secs 5.6.7 & 8

Land Rolling & Broken soil sandy 3d rate.

James H Kelly has some improvements on N E ¼ of N E ¼ of sec 8.

T 21 N. R 56 W cont.

chains

West. on a random line bet secs 6 & 7. Var 15° 00' E

Descending hill side.

20.00 foot of hill bears N E & S E.

33.54 Wagon trail bearing N E. & S W.

40.00 set temporary ¼ sec cor.

78.12 Intersect 7th Guide M. W. 43 links S of cor to secs 1.6.7 & 12. which is, a mound of earth 2 ft high x 4½ ft base. with pits 18 x 18 x 12 ins in each sec 5½ ft dist. in S E pit a cedar stake 2 x 3 ins x 2 ft. marked,
T 21 N. S 6 on N E.
R 56 W. S 7 on S E.
R 57 W. S 12 on S W. and
S 1 on N W faces with 1 notch on N & 5 notches on S edges

Thence I run

S 89° 42' E on a true line bet secs 6 & 7 With same Var

Over Gently rolling Ground

38.12 set sandstone 14 x 9 x 6 ins 11 ins in ground for ¼ sec cor. marked ¼ on N face. dug pits 18 x 18 x 12 ins on E & W of stone 5½ ft dist. & raised mound of earth 1½ ft high x 3½ ft base alongside.

78.12 The cor to secs 5.6.7 & 8.

Land Gently rolling soil sandy 2nd rate

T 21 N R 56 W cont.

chains	
	North on a random line bet secs 5 & 6 Var 15° 00' E
	Descending.
5.50	descend of hill 60 ft high into Rubido Cañon
10.50	Rubido cut off trail to California bears S E. & N W.
40.00	at temporary ¼ sec cor.
46.00	at foot of hill bears N E & S W.
65.00	top of hill 100 ft high bears E. & W.
78.32.	Intersect N boundary of township 54 links W. of cor to secs 5. 6 31 & 32. which is a mound of earth 2 ft high × 4½ ft base ~~alongside~~ with pits 18 × 24 × 12 ins in each sec 5½ ft dist. in S E pit a cedar stake 3 × 3 ins × 2 ft. marked T 22 N. S 32 on N E. R 56 W. S 5 on S E. T 21 N. S 6. on S W. and S 31 on N W faces with 5 notches on E. & 1 notch on W edges

Thence Down

T 21 N. R 56 W cont.

chains	
	S 0° 23' W. on a true line bet secs 5 & 6. W.
	With same Var.
	Over Rolling Ground.
38.32	set sandstone 16 × 9 × 5 ins 12 ins in ground for ¼ sec cor marked ¼ on W face. dug pits 18 × 18 × 12 ins on N & S of stone 5½ ft dist. and raised mound of earth 1½ ft high × 3½ ft base alongside
78.32	The cor to secs 5. 6. 7 & 8.
	Land Rolling.
	Soil sandy 2nd rate
	Oct. 6th 1881

T 21 N R 56 W cont.

General Description
Land in this township is not good for agriculture but fair for grazing.
The Rougher part of this township is on a line from S E cor of Tp to N W cor. varying from 1 to 2½ miles in width. from which the slopes N E. & S W of Rough Ridges. are broken by deep irregular drains,
Land in N E & S W parts of Tp is mostly gently rolling with soil 2nd rate.
In most of the larger draws and skirting the larger hills & bluffs are fair sized pines, cedars & Box alder trees. very little underbrush in Tp.
Water in springs & spring branches ~~are~~ found in Secs 8, 9, 14, 17, 21, 22, 27, 28, & 35

T 21 N. R 56 W cont.

timber in same secs also in secs 7, 16, 18, 20, 26, 29 & 34.
A D Bradfords claim N½ N E¼ & N½ N W¼ sec 35. has both timber & water also claims of J J Brown in secs 22 & 23.
claims of J Kelley & ~~J H Kelly~~ J H Kelley. in secs 8, 9 & 10.
An old claim on head of Owl creek. in secs 17 & 20 is timber also a good spring of water.
The old Rubido cut off trail to California. enters sec 11, about 7 chs N of cor to secs 11, 12, 13 & 14, & bears S 85 W. across sec 11 & N 75° W across sec. 10. thence the line direction through hills is N. 60° W leaving Tp. near middle of W line of sec 6.
The old Rubido trading post is on line bet secs 8 & 9 on the S Bank of creek.

T 21 N R 56 W concluded

29 chs N of cor to secs 8.9.16 & 17. from which a wire fence runs N. 25" W to bluffs 10 chs N of S line of sec 5, near point where wire fence leaves the old trail is the grave of F. Dunn. died June 13th 1845. the fence passes over the grave.

There is comparatively small amount of valley land in Tp. nearly all land being Rolling & considerable of land through center - from S E to N W. is stony & broken

A List of the Names of the individuals employed by George W. Fairfield, U. S. Deputy Surveyor, to assist in running, measuring and marking the lines and corners described in the foregoing field notes of the survey of the Sub division lines of Township No 21 North of Range 56 West of the Principal Base & Meridian in the State of Nebraska, showing the respective capacities in which they acted:

Mc Fairfield	Compassman,
L. A. Lacey	Chainman,
M. C. Whelan	Chainman,
S. V. Pitcher	Chainman,
F. H. Hathaway	Chainman,
Jas Brantner	Moundman,
R. H. Drain	Moundman,
A. F. Lee	Flagman,
John White	Flagman.

We hereby certify that we assisted Geo. W. Fairfield United States Deputy Surveyor, in surveying all those parts or portions of the Sub division lines of Township No 21 North of Range No 56 West of the Principal Base & Meridian in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by him and under his direction; and that said survey has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the corner monuments established, according to the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa.

Mc Fairfield	Compassman,
L. A. Lacey	Chainman,
M. C. Whelan	Chainman,
S. V. Pitcher	Chainman,
F. H. Hathaway	Chainman,
Jas Brantner	Moundman,
R. H. Drain	Moundman,
A. F. Lee	Flagman,
John White	Flagman.

Subscribed in my presence and sworn to before me this 11 day of Nov 1881. V. Mestrude
Notary Public

I, George W. Fairfield U. S. Deputy Surveyor,

do solemnly swear that in pursuance of instructions received from

Geo. D. Smith U. S. Surveyor General

for Nebraska and Iowa, bearing date of the 29th day of August

, 1884, I have well, faithfully and truly, in my own proper person, and in strict conformity with the instructions furnished by the U. S. Surveyor General for Nebraska and Iowa, the Surveying Manual, and the Laws of the United States, surveyed all those parts or portions of the Subdivisional Lines of Township No 21 North of Range No 56 West of the Principal Base & Meridian

in the State of Nebraska, as are represented in the foregoing field notes as having been surveyed by me and under my directions; and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the Surveying Manual, printed instructions, the special written instructions of the United States Surveyor General for Nebraska and Iowa, and in the specific manner described in the field notes; and that the foregoing are the *true* field notes of such survey; and should any fraud be detected, I will suffer the penalty of perjury, under the provisions of an Act of Congress, approved August 8th, 1846.

George W. Fairfield

U. S. Deputy Surveyor.

Subscribed in my presence and sworn to before me this 11th day of

June, 1884.

C. Dickinson

Notary Public

Surveyor General's Office.
Plats on file.
Neb.

April 10th 1882

The foregoing field notes of the Survey & Subdivision lines of Township No. 21 N. Range 56 West of the Principal Base & Meridian in the State of Nebraska, executed by Geo. W. Fairfield under his Contract of No. 121. Dated Aug. 29th 1881. In the month of Aug. 1881 - Having been critically examined, the necessary corrections & explanations made. The said field notes and the Survey they describe are hereby approved

Geo. S. Smith
Surveyor General

Field Notes
of
The Survey and Subdivision
of
Township 22 North
of
Range 56 West of 6th P.M.

Executed by
Alexander Schlegel Deputy Surveyor
under Joint Cont No. 106 bearing
date July 17th 1877.

Survey
Commenced October 6th 1877
Completed October 10th 1877

List of Names

Ea. B. Frazier	Chainman
Edgar Frazier	Chainman
Albert Sullivan	Moundman
Jno H Gingery	Pelagman

To determine the proper adjustment of my compass for subdividing this Township I commence at the cor to Ts 21 & 22 N Rs 55 & 56 W and run North on a blank line along the E boundary of secs 36

Va. 15° 50' E

40. To a point 3 lks E of 1/4 Sec cor
80. " " " 7 " " " Cor to Secs 25 & 36

To retrace this line or run parallel thereto my compass must be adjusted to a

Va of 15° 53' E.

T 22 N R 56 W

North bet Secs 35 and 36

Va. 15° 53' E

19 00 Leave high bluff. gently sloping prairie

40 00 Raised mound of earth 2 ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor

78 00 Barren knoll.

INDEX DIAGRAM. T 22 N. R 56 W 4 6 PM

6	60	5	44	4	33	3	22	2	11	1
59		58		43		32		21		10
7	57	8	42	9	31	10	20	11	9	12
56		55		41		30		19		8
18	54	17	40	16	29	15	18	14	7	13
53		52		39		28		17		6
19	51	20	38	21	27	22	16	23	5	24
50		49		37		26		15		4
30	48	29	36	28	25	27	14	26	3	25
47		46		35		24		13		2
31	45	32	34	33	23	34	12	35	1	36

Meanders. 61.

To determine the proper adjustment of my compass for subdividing this Township I commence at the cor to Ts 21 & 22 N Rs 5 & 6 W and run North on a blank line along the E boundary of sec 36
Va. 15° 50' E

40. To a point 3 lks E of ...
80. a ...
To re...
there...
adju...

T 22 N R 5 W

1

North bet Secs 35 and 36
Va. 15° 53' E

19 00 Leave high bluff. gently sloping prairie
40 00 Raised mound of earth 2 ft high from pit 18 + 24 + 12 in and for 1/4 Sec Cor
78 00 Barren knoll.
... 00 Raised mound of loose rocks 2 ft high and 4 pits 18 + 24 + 12 in and set sand stone 24 + 10 + 4 for Cor to Secs 25. 26. 35 & 36
Land Gently Sloping Prairie
Soil 2d Rate

T 22 N

	East on a random line bet Secs 25 and 36 Va 15° 53' E
2 .00	Leave Barren Knoll
40 . 00	Set temporary 1/4 Sec Cor
80 36	Intersect east boundary of Town 20 lks North of Cor to Secs 25 & 36 from which Cor Trees
	N 89° 51' West on a true line bet Secs 25 & 36 Va 15° 53' E
40 . 18	Raised mound of earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80 . 36	Cor to Secs 25 . 26 . 35 . 36
	Land gently Rolling Soil 2d Rate.

R 56 W

	North bet Secs 25 and 26 Va 15° 53' E
6 . 00	Leave Barren Knoll
6 . 00	Drain NE
17 . 00	Drain NE & SW
40 00	Raised mound of earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80 . 00	Raised mound of earth 3 ft high from pits 18 & 24 & 12 in deep. Above Cedar stake 2 & 2 in & 2 ft in SE pit for Cor to Secs 23 . 24 . 25 . 26
	Land gently Rolling Soil 2d Rate

	East on a random line bet Sec 24 & 25 Va 15° 53' E
40.00	Set temporary 1/4 Sec Cor
79.62	Intersect last boundary of Town at Cor to Secs 24 & 25 from which Cor Sun West on a true line bet Secs 24 & 25 Va 15° 53' E
39.81	Raised mound of earth 2ft high from 2 pits 18 + 24 + 12in deep for 1/4 Sec Cor
79.62	Cor to Secs 23. 24. 25. 26 Land gently Rolling Soil 2d Rate

	North bet Secs 23 and 24 Va 15° 53' E
40.00	Raised mound of earth 2ft high from pits 18 + 24 + 12in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3ft high from pits 18 + 24 + 12in deep drove Cedar stake 2 + 2in + 3ft in Mound for Cor to Secs 13. 14. 23 & 24
	Land gently Rolling Soil 2d Rate

T 22 N

Cast on a random line
bet Secs 13 and 24
Va 15° 53' E
40 00 Set temporary 1/4 Sec Cor
80 20 Intersect East boundary of
Town 10 Lks North of Cor to
Secs 13 & 24 from which
Cor Trees
N 89° 56' West on a true line
bet Secs 13 and 24
Va 15° 53' E
40.10 Raised mound of earth 2 ft
high from pits 18 & 24 & 12 in
deep for 1/4 Sec Cor
80.20 Cor to Secs 13. 14. 23. 24
Land gently Rolling Soil 2d Rate

R 56 W

North bet Secs 13 and 14
Va 15° 53' E
40.00 Raised mound of earth 2 ft high
from pits 18 & 24 & 12 in deep
for 1/4 Sec Cor
77.00 Road NW of SE
80.00 Raised mound of earth 3 ft high
from pits 18 & 24 & 12 in deep
Drove Cedar stake 2 & 2 in &
2 ft in SE pit for Cor to Secs
11. 12. 13 & 14
Land gently Rolling Soil 2d Rate

T 22 N

	East on a random line bet Secs 12 and 13
	Va 15° 53' E
40 00	Set temporary 1/4 Sec Cor
80. 60	Intersect East boundary of Town at Cor to Secs 12 & 13 from which Cor Drum
	West on a true line bet Secs 12 & 13
	Va 15° 53' E
40. 30	Raised mound of earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80. 60	Cor to Secs 11. 12. 13. & 14
	Land gently Rolling Soil 2d Rate

R 56 W

	North bet Secs 11 and 12
	Va 15° 53' E
40 00	Raised mound of earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
48. 30	Road NW & SE
80. 00	Raised mound of earth 3 ft high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in & 2 ft in S.E. pit for Cor to Secs 1 2. 11. and 12
	Land gently Rolling Soil 2d Rate.

T 22 N

East on a random line
bet Secs 1 and 12
Va 15° 53' E

40.00 Set temporary 1/4 Sec Cor
80.20 Intersect East boundary of
Town at Cor to Secs 1 & 12
from which Cor Drum
West on a true line bet Secs
1 and 12
Va 15° 53' E

40.10 Raised mound of earth 2 ft
high from pit 18 x 24 x 12 in
deep for 1/4 Sec Cor
80.20 Cor to Secs 1. 2. 11 & 12
Land level Soil 1st Rate

R 56. W

North bet on random line Secs 1 and 2
Va 15° 53' E

13.20 Road NW & SE
14.20 Right bank of N Platte River NW & SE
Set temporary M.C.
40.00 Point for Temp 1/4 Sec Cor in River
77.26 Left bank of N Platte River NW & SE cannot be established
Set temp Meander Cor
80.46 Intersect North boundary of Town
36 lks East of Cor to Secs 1 & 2
from which Cor Drum
S 15' East on true line bet Secs
1 and 2
Va 15° 53' E

3.20 Raised mound of earth 2 ft high from
pit 24 x 24 x 12 in deep. Drove cedar
stake marked M.C. 2 x 2 in x 2 ft in pit
for Meander Cor to fractional Secs 1 & 2
40.46 Point for 1/4 Sec Cor falls in the River &
Cannot be established
66.26 Raised mound of earth 2 ft high from
pit 24 x 24 x 12 in deep drove cedar
stake marked M.C. in pit for Meander
Cor to fractional Secs 1 & 2
80.46 Cor to Secs 1. 2. 11 & 12
Land 1 Bottom Soil 1st Rate

October 6. 1897

T 22 N

	North bet Secs 34 and 35
	Va 15° 53' E
21 00	Ravine NW
27 00	Ravine NW
40 00	Raised mound of earth 2ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
80 . 00	Raised mound of Rocks 3ft high Dug 4 pit 18 + 24 + 12 in deep Set Sand Stone 20 + 10 + 8 in for Cor to Secs 26. 27. 34 + 35
	Land Rolling Soil 2d Rate

R 56. W

	East on a random line bet Secs 26 and 35
	Va 15° 53' E
15 00	Drain W
22 . 00	Drain W
40 . 00	Set temporary 1/4 Sec Cor
62 . 00	Drain NE
72 . 40	Drain NE
80 . 68	Intersect N + S line 36 lks North of Cor to Secs 25. 26. 35 + 36 from which Cor Iron
	N 89° 45' West on a true line bet Secs 26 and 35
	Va 15° 53' E
40 . 34	Raised mound of earth 2ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
80 . 68	Cor to Secs 26. 27. 34 + 35
	Land Rolling Soil 2d Rate

	North bet Secs 26 & 27 Va 15° 53' E
20. 00	Enter level land E & W
40 00	Raised mound of earth 2ft high from pit 18 x 24 x 12in deep for 1/4 Sec Cor
52 00	Drain N & S
80. 00	Raised mound of earth 3ft high from pit 18 x 24 x 12in deep, above cedar stake 2 x 2in x 2ft in the pit for Cor to Secs 22. 23. 26 & 27
	Land level Soil 2d Rate.

	East on a random line bet Secs 23 and 26 Va 15° 53' E
20. 00	Drain N & S
40 00	Set temporary 1/4 Sec Cor
80. 16	Intersect N & S line 28 lks South of Cor to Secs 23. 24. 25 & 26 from which Cor Drum S 89° 48' West on a true line bet Secs 23 and 26 Va 15° 53' E
40. 08	Raised mound of earth 2ft high from pits 18 x 24 x 12in deep for 1/4 Sec Cor
80. 16	Cor to Secs 22. 23. 26 & 27 Land gently Rolling Soil 2d Rate

Town 22 North Range 56 W

	North bet Sec 22 & 23
	Va 15° 53' E
40. 00	Raised mound of earth 2ft high from pit 18 & 24 & 12in deep for 1/4 Sec Cor
64. 00	Drain NE & SW
80. 00	Raised mound of earth 3ft high from pit 18 & 24 & 12in deep. Drove Cedar stake 2 & 2in & 2ft in SE pit for Cor to Sec 14. 15. 22 & 23
	Land Gently Sloping Soil 2d Rate

Town 22 North Range 56 West

	East on a random line bet Sec 14 and 23
	Va 15° 53' E
24. 30	Drain NE & SW
40 00	Set temporary 1/4 Sec Cor
79. 68	Intersect N & S line 22 lks North of Cor to Sec 13. 14. 23 & 24 from which Cor Drum
	N 89. 51' West on a true line bet Sec 14 and 23
	Va 15° 53' E
39. 84	Raised mound of earth 2ft high from pit 18 & 24 & 12in deep for 1/4 Sec Cor
79. 68	Cor to Sec 14. 15. 22 & 23
	Land gently Rolling Soil 2d Rate

Town 22 North Range 56 W

North bet Secs 14 and 15
Va 15° 53' E

40.00 Raised mound of earth 2ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor

80.00 Raised mound of earth 2ft high from pit 18 x 24 x 12 in deep. Above Cedar stake 2 x 2 in x 2 ft in SE pit for Cor to Secs 10. 11. 14 & 15

Land gently Sloping Soil 2d Rate

Town 22 North Range 56 West

East on a random line bet Secs 11 and 14
Va 15° 53' E

40.00 Set temporary 1/4 Sec Cor

65.00 Road NW & SE

79.69 Intersect N & S line 22 lks North of Cor to Secs 11. 12. 13 & 14 from which Cor I run
N 89° 51' West on a true line bet Secs 11 and 14
Va 15° 53' E

39.84½ Raised mound of earth 2ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor

79.69 Cor to Secs 10. 11. 14 & 15
Land gently Rolling Soil 2d Rate

Town 22 North Range 56 West

North bet Sec 10 and 11
Va 15° 53' E

40.00 Raised mound of earth 2ft high from pit 18 x 24 x 12 in
Auxr for 1/4 Sec Cor

69.00 Road NW & SE

80.00 Raised mound of earth 3ft high from pit 18 x 24 x 12 in
Auxr. Drove Cedar Stake 2 x 2 in x 2 ft in SE pit for Cor to Secs 2. 3. 10 & 11
Land gently Sloping Soil 2d Rate

Town 22 North Range 56 West

East on a random line bet Sec 2 and 11
Va 15° 53' E

38.50 Road NW & SE

40.00 Set temporary 1/4 Sec Cor

80.10 Intersect N & S line at Cor to Secs 1. 2. 11 & 12 from which Cor Drum
West on a true line bet Secs 2 and 11
Va 15° 53' E

40.05 Raised mound of earth 2ft high from pit 18 x 24 x 12 in
Auxr for 1/4 Sec Cor

80.10 Cor to Secs 2. 3. 10 and 11
Land gently Sloping Soil 2d Rate

Town 22 North Range 56 West

	North on a random line bet Secs 2 and 3 Va 15° 53' E
37.50	Road Nw & SE
40.00	Set temporary 1/4 Sec Cor
42.00	Slough 40 lks wide SE
80.24	Intersect North boundary of Town 28 lks last of Cor to Secs 2 and 3 from which Cor Trun
	S 12' East on a true line bet Secs 2 and 3 Va 15° 53' E
40.24	Raised mound of earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.24	Cor to Secs 2. 3. 10 & 11
	Land gently sloping Soil 2d Rate
	Oct. 7. 77

Town 22 North Range 56 West

	North bet Secs 33 and 34 Va 15° 53' E
14.00	Foot of High Bluff Nw SE
20.00	Top of do do " "
26.00	Leave do do and
	Enter gently sloping prairie
40.00	Raised mound of earth 2 ft high from pits 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18 x 24 x 12 in deep. Above Cedar stake 2 x 2 in x 2 ft in SE pit for Cor to Secs 27. 28. 33 & 34
	Land. South 1/3. Barren Bluff with a few scattering Cedar & pine Trees. Balance gently sloping prairie Soil 2d Rate

Town 22 North Range 56 W

		East on a random line bet Secs 27 and 34 Va 15° 53' E
3	40.00	Set temporary 1/4 Sec Cor
4	58.00	Drain NW soon turns NE
7	80.62	Intersect N & S line 60 lks. S of Cor to Secs 26. 27. 34 & 35 from which Cor Irun S 89° 34' West on a true line bet Secs 27 and 34 Va 15° 53' E
	40.31	Raised mound of earth 2 ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
4	80.62	Cor to Secs 27. 28. 33 & 34 Land gently Rolling Soil 2d Rate
80		

Town 22 North Range 56 West

	North bet Secs 27 and 28 Va 15° 53' E
40.00	Raised mound of earth 2 ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
44.00	Drain NE & SW
72.00	Drain NE & SW
78.00	Drain NE & SW
80.00	Raised mound of earth 3 ft high from pits 18 + 24 + 12 in deep. Drove Cedar stake 2 + 2 in + 2 ft in S.E. bet for Cor to Secs 21. 22. 27 & 28 Land gently Rolling Soil 2d Rate

Town 22 North Range 56 West

		East on a random line bet Sec 22 and 27 Va 15° 53' E
3	3.00	Drain NE
40	40.00	Set temporary 1/4 Sec Cor
1/2	50.00	Drain NE & SW
80	80.10	Intersect N & S line at Cor to Secs 22. 23. 26 & 27 from which Cor Drum
		West on a true line bet Secs 22 and 27 Va 15° 53' E
	40.05	Raised mound of earth 2ft high from pits 18 + 24 + 1½in deep for 1/4 Sec Cor
4		
	80.10	Cor to Secs 21. 22. 27 & 28
80		Land Gently Rolling Soil 2 Rate

Town 22 North Range 56 West

	North bet Secs 21 and 22 Va 15° 53' E
3.00	Drain NE
23.00	Drain NE
31.00	Drain NE
40.00	Raised mound of earth 2ft high from pits 18 + 24 + 1½in deep for 1/4 Sec Cor
48.00	Drain E
62.00	Drain E
80.00	Raised mound of earth 3ft high from pits 18 + 24 + 1½in deep. Drove Cedar stake 2 + 2in + 2ft in SE pit for Cor to Secs 15. 16. 21 & 22
	Land level Soil good 2d Rate.

Town 22 North Range 56 West

		East on a random line bet Secs 15 and 22 Va 15° 53' E
33	40.00	Set temporary 1/4 Sec Cor
40	79.64	Intersect N & S line 20 lks S of Cor to Secs 14. 15. 22 & 23 from which Cor Iron
1/2		S 89° 51' West on a true line bet Secs 15 and 22 Va 15° 53' E
80	39.82	Raised mound of earth 2 ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor
40	79.64	Cor to Secs 15. 16. 21 & 22
		Land level Soil good 2d Rate
80		

Town 22 North Range 56 West

	North bet Secs 15 and 16 Va 15° 53' E
30.00	Drain E
40.00	Raised mound of earth 2 ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pit 18 & 24 & 12 in deep. Drove Cedar stake 2 & 2 in & 2 ft in S.E. pit for Cor to Secs 9. 10. 15 & 16
	Land gently Rolling Soil 2d Rate

Town 22 North Range 56 West

East on a random line bet
Secs 10 and 15
Va 15° 53' E

40.00 Set temporary 1/4 Sec Cor
80.14 Intersect N & S line 8 lks S
of Cor to Secs 10. 11. 14 & 15
from which Cor I run
S 89° 57' West on a true line
bet Secs 10 and 15
Va 15° 53' E

40.07 Raised mound of earth 2 ft
high from pits 18 + 24 + 12 in
deep for 1/4 Sec Cor
80.14 Cor to Secs 9. 10. 15 & 16
Land Gently Rolling Soil 2d Rate

Town 22 North Range 56 West

North bet Secs 9 and 10
Va 15° 53' E

40.00 Raised mound of earth 2 ft
high from pits 18 + 24 + 12 in
deep for 1/4 Sec Cor
80.00 Raised mound of earth 3 ft
high from pits 18 + 24 + 12 in
deep. drove Cedar stake
2 + 2 in + 2 ft in S.E. pit
for Cor to Secs 3. 4. 9 & 10
Land Gently Rolling Soil 2d Rate

Town 22 North Range 56 West

East on a random line bet
Secs 3 and 10
Va 15° 53' E

3	40.00	Set temporary 1/4 Sec Cor
10	65.00	Road N & S
42	80.24	Intersect N & S line 18 lks N
80		of Cor to Secs 2. 3. 10 & 11
		from which Cor Bears
		N 89° 52' West on a true line
		bet Secs 3 and 10
		Va 15° 53' E
	40.12	Raised mound of earth 2ft
		high from pit 18 x 24 x 12 in
40		deep for 1/4 Sec Cor
	80.24	Cor to Secs 3. 4. 9 & 10
		Land gently Rolling Soil 2d Rate
80		

Town 22 North Range 56 West

North on a random line bet
Secs 3 and 4
Va 15° 53' E

40.00	Set temporary 1/4 Sec Cor
53.00	Road N & S
79.82	Intersect North boundary of
	Town 42 lks East of Cor
	to Secs 3 and 4 from which
	Cor Bears
	S 18' East on a true line bet
	Secs 3 & 4
	Va 15° 53' E
39.82	Raised mound of earth 2ft
	high from pit 18 x 24 x 12 in
	deep for 1/4 Sec Cor
79.82	Cor to Secs 3. 4. 9 & 10
	Land gently Rolling Soil 2d Rate

October 8th 1877

Town 22 North Range 56 W

North bet Secs 32 & 33
Va 15° 53' E

40.00 Raised mound of earth 2ft high from pits 18 + 24 + 12 in Acc for 1/4 Sec Cor

62.00 Top of High Ridge NW & E

80.00 Raised mound of Rocks 3ft high Ang 4 pits 18 + 24 + 12 in Acc Set Sand stone 18 + 9 + 6 in for Cor to Secs 29. 28. 32 & 33

Land High & broken Soil 3d Rate

Town 22 North Range 56 West

East on a random line bet Secs 28 and 33
Va 15° 53' E

15.00 Enter sand breaks SE & NW.

40.00 Set temporary 1/4 Sec Cor

80.36 Intersect N & S line 28 lks S of Cor to Secs 27. 28. 33 & 34 from which Cor Iron

S 89° 48 West on a true line bet Secs 28 and 33
Va 15° 53' E

40.18 Raised mound of earth 2ft high from pits 18 + 24 + 12 in Acc for 1/4 Sec Cor

80.36 Cor to Secs 28 29 32 & 33

Land Broken Soil Sandy 3d Rate

Town 22 North Range 56 West

North bet Secs 28 & 29
Va 15° 53' E

16.00 Leave Hill NW & SE

40.00 Raised mound of earth 2ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor

54.00 Barren Stone Ridge NW 10 Chs

80.00 Raised mound of earth 3ft high from pit 18 & 24 & 12 in deep. drove Cedar stake 2 & 2 in & 2ft in SE pit for Cor to Secs 20 - 21 - 28 & 29.

Land Rolling & broken
Soil 2d Rate.

Town 22 North Range 56 West

East on a random line bet Secs 21 and 28
Va 15° 53' E

40.00 Set temporary 1/4 Sec Cor

77.50 Drain NE

79.84 Intersect NE & S line 36 lks S of Cor to Secs 21. 22. 27 & 28 from which Cor Drum

S 89° 45' West on a true line bet Secs 21 and 28
Va 15° 53' E

39.92 Raised mound of earth 2ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor

79.84 Cor to Secs 20 - 21. 28 & 29

Land Rolling Soil 2d Rate

North bet Secs. 20 & 21
Va 15° 53' E

40.00 Raised mound of earth 2ft
high from pit 18 x 24 x 12 in
dup for 1/4 Sec Cor

80.00 Raised mound of earth 3ft
high from pit 18 x 24 x 12 in
dup. above Cedar stake
2 x 2 in x 2 ft in SE pit
for Cor to Secs 16. 17. 20 & 21

Land gently Rolling Soil 2d Rate

East on a random line bet
Secs 16 and 21
Va 15° 53' E

40.00 Set temporary 1/4 Sec Cor

80.42 ~~Interest~~ No 1 Line 12 lks S
of Cor to Secs 15. 16. 21 & 22
from which Cor Drum
S 89° 55' West on a true line
bet Secs 16 and 21
Va 15° 53' E

40.21 Raised mound of earth 2 ft
high from pit 18 x 24 x 15 in
dup for 1/4 Sec Cor

80.42 Cor to Secs 16. 17. 20 & 21
Land Rolling Soil 2d Rate

Town 22 North Range 56 West

North bet Secs 16 and 17
Va 15° 53' E

40.00 Raised mound of earth 2ft
high from pits 18 + 24 + 12 in
deep for 1/4 Sec Cor

80.00 Raised mound of earth 3ft
high from pits 18 + 24 + 12 in
deep drove Cedar Stake
2 + 2 in + 3 ft in SE pit
for Cor to Secs 8. 9. 16 & 17
Land Rolling Soil 2d Rate

Town 22 North Range 56 West

East on a random line bet
Secs 9 and 16
Va 15° 53' E

40.00 Set temporary 1/4 Sec Cor
80.20 Intersect N & S line at Cor to
Secs 9. 10. 15 and 16 from
which Cor I run
West on a true line bet Secs
9 and 16
Va 15° 53' E

40.10 Raised mound of earth 2ft
high from pits 18 + 24 + 12 in
deep for 1/4 Sec Cor
80.20 Cor to Secs 8. 9. 16 & 17
Land Rolling Soil 2d Rate

Town 22 North Range 56 West

	North bet Sec 8 and 9. Va 15° 53' E
40.00	Raised mound of earth 2ft high from pit 18 + 2in + 12in deep for 1/4 Sec Cor
40.00	Raised mound of earth 3ft high from pit 18 + 2in + 12in deep. Drove Cedar stake 2 + 2in + 2ft in SE pit for Cor to Secs 4. 5. 8 & 9
	Land level Soil good 2d Rate

Town 22 North Range 56 West

	East bet a random line bet Secs 4 and 9 Va 15° 53' E
40.00	Set temporary 1/4 Sec Cor
49.42	Intersect N & S line 14 lks North of Cor to Secs 3. 4. 9 & 10 from which Cor Drum N 89° 54' West on a true line bet Secs 4 and 9 Va 15° 53' E
39.86	Raised mound of earth 2ft high from pit 18 + 2in + 12in deep for 1/4 Sec Cor
49.42	Cor to Secs 4. 5. 8 & 9. Land level Soil good 2d Rate

Town 22 North Range 56 West

North on a random line bet
Secs 4 and 5
Va 15° 53' E
40.00 Set temporary 1/4 Sec Cor
45.00 Enter Rolling land E & W
49.64 Intersect North boundary of
Town 26 Rs West of Cor to
Secs 4 and 5 from which
Cor bears
S 11' West on a true line bet
Secs 4 and 5
Va 15° 53' E
39.64 Raised mound of earth 2ft
high proper pits 18 + 12 + 12 in
deep for 1/4 Sec Cor
39.64 Cor to Secs 4 . 5 . 8 & 9
Land level Soil good 2d Rate
October 9th

Town 22 North Range 56 West

North bet Secs 31 and 32
Va 15° 53' E
0.00 Raised mound of earth 2ft high
from pits 18 + 12 + 12 in deep
set Sandstone 20 + 10 + 4 in
for 1/4 Sec Cor
2.00 Top of high bluff N & S
19.10 Spring branch N & E
20.00 Raised mound of Rocks 3ft high
dug 4 pits 18 + 12 + 12 in deep
set Sandstone 14 + 9 + 8 in for
Cor to Secs 29. 30. 31 & 32
Land High broken & stony
3d Rate
Soil

Town 22 North Range 56 West

East on a random line bet
Sec 29 and 32
Va 15° 53' E

0.90 Head of a spring branch NW & SW
40.00 Set temporary 1/4 Sec Cor
80.80 Intersect N & S line 60 lks S of
Cor to Sec 28. 29. 32 & 33
from which Cor Drum
S 89° 34' West on a true line
bet Sec 29 and 32
Va 15° 53' E

40.40 Raised mound of Rock 2 ft high
dug two pit 18 & 24 & 12 in Accp
set Sand stone 14 & 10 & 8 in
for 1/4 Sec Cor

80.80 Cor to Sec 29. 30. 31 & 32
Land High & broken Soil 3d Rate

Town 22 North Range 56 West

West on a random line bet
Sec 30 and 31
Va 15° 53' E

8.00 Spring branch SW
40.00 Leave Bluffs Enter prairie NE & NW
Set temporary 1/4 Sec Cor
74.80 Intersect west boundary of Town
5 lks North of Cor to Sec 30 & 31
from which Cor Drum
N 89° 58' East on a true line
bet Sec 30 and 31
Va 15° 53' E

37.80 Raised mound of Earth 2 ft
high from pits 18 & 24 & 12 in
Accp for 1/4 Sec Cor

74.80 Cor to Sec 29. 30. 31 & 32
Land E 1/2 High & broken 3d Rate
" W 1/2 Rolling Soil 2d Rate

Town 22 North Range 56 West

	North bet Secs ~~30~~ 29 & ~~31~~ 30
	Va 15° 53' E
11.00	Spring branch N E
40.00	Raised mound of earth 2ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor
56.00	Top of Stone Ridge. Connects with main hills 10 Chs East
65.00	Enter Rolling prairie SW & N E
80.00	Raised mound of earth 3ft high from pits 18 + 24 + 12 in deep Arrow Cedar stake 2 + 2 in + 2 ft in S E pit for Cor to Secs 19 20. 29 and 30
	Land Broken Soil 3d Rate
	Last 15 Chains Rolling 2d Rate

Town 22 North Range 56 West

	East on a random line bet Secs 20 and 29
	Va 15° 53' E
40.00	Set temporary 1/4 Sec Cor
80.14	Intersect N & S line 31 lks S of Cor to Secs 20. 21. 28 & 29 from which Cor I run
	S 89. 47' West on a true line bet Secs 20 and 29
	Va 15° 53' E
40.07	Raised mound of earth 2ft high from pits 18 + 24 + 12 in deep Set Sand stone 16 + 9 + 6 in for 1/4 Sec Cor
80.14	Cor to Secs 19. 20. 29 & 30
	Land Rolling Soil 2d Rate

West on a random line bet
Secs 19 and 30
Va 15° 53' E
40 40.00 Set temporary 1/4 Sec Cor
4/5 38.18 Intersect west boundary of
Town 20 lks North of Cor to
4/9 Secs 19 & 30 from which
Cor bears
N 89° 51' East on a true line
bet Secs 19 and 30
Va 15° 53' E
38.18 Raised mound of earth 2ft
39 high from pits 18 + 24 + 12 in
deep for 1/4 Sec Cor
4/8.18 Cor to Secs 19. 20. 29 & 30
4/9 Land Rolling Soil 2d Rate

North bet Secs 19 and 20
Va 15° 53' E
40.00 Raised mound of earth 2ft
high from pits 18 + 24 + 12 in
deep for 1/4 Sec Cor
80.00 Raised mound of earth 3ft
high from pits 18 + 24 + 12 in
deep. Above Cedar stake
4 x 4 in + 2 ft in S E pit
for Cor to Secs 17. 18. 19 & 20
Land Rolling Soil 2d Rate

Town 22 North Range 56 West

East on a random line bet
Secs 17 and 20
Va 15° 53' E
40.00 Set temporary 1/4 Sec Cor
7/9.84 Intersect N & S line 16 lks S
of Cor to Secs 16. 17. 20 & 21
from which Cor Drum
S 89° 53' West on a true line
bet Secs 17 and 20
Va 15° 53' E
39.92 Raised mound of earth, 2 ft
high from pits 18 & 24 & 1 1/2 in
Auth for 1/4 Sec Cor
7/9.84 Cor to Secs 17. 18. 19 & 20
Land Rolling Soil 2d Rate

Town 22 North Range 56 West

West on a random line
bet Secs 18 and 19
Va 15° 53' E
40.00 Set temporary 1/4 Sec Cor
7/7.90 Intersect west boundary of
Town 20 lks South of Cor to
Secs 18 & 19 from which Cor
Drum
S 89° 51' East on a true line
bet Secs 18 and 19
Va 15° 53' E
37.90 Raised mound of earth 2 ft
high from pits 18 & 24 & 1 1/2 in
Auth for 1/4 Sec Cor
7/7.90 Cor to Secs 17. 18. 19 & 20
Land Rolling Soil 2d Rate

Town 22 North Range 56 West

North bet Secs 17 and 18
Va 15° 53' E
10.00 Enter Level land NW & SE
40.00 Raised mound of earth 2 ft high from pits 18 + 24 + 12 in Auxr for 1/4 Sec Cor
80.00 Raised mound of earth 3 ft high from pits 18 + 24 + 12 in Auxr Above Cedar stake 2 + 2 in + 2 ft in S Pit for Cor to Secs 7. 8. 17 and 18
Land level with very hard surface
Soil good 2d Rate

Town 22 North Range 56 West

East on a run down line bet Secs 8 and 17
Va 15° 53' E
40.00 Set temporary 1/4 Sec Cor
79.84 Intersect N & S line 30 lks North of Cor to Secs 8. 9. 16 and 17 from which Cor Drum
N 89° 47' West on a true line bet Secs 8 and 17
Va 15° 53' E
39.92 Raised mound of earth 2 ft high from pits 18 + 24 + 12 in Auxr for 1/4 Sec Cor
79.84 Cor to Secs 7. 8. 17 & 18
Land level with hard surface
Soil good 2d Rate

Town 22 North Range 56 West

	West on a random line bet Secs 7 and 18 Va 15° 53' E
37.00	A Grassy Drain, 250 Chs wide NE
40.00	Set temporary 1/4 Sec Cor
78.10	Intersect West boundary of Town 30 Chs South of Cor to Secs 7 & 18 from which Cor Drum.
	S 89° 47' East on a true line bet Secs 7 and 18 Va 15° 53' E
38.10	Raised mound of earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor.
78.10	Cor to Secs 7. 8. 17 & 18
	Land level Surface hard Soil good 2d Rate

Town 22 North Range 56 West

	North bet Secs 7 and 8 Va 15° 53' E
40.00	Raised mound of earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18 & 24 & 12 in deep drove Cedar stake 2 & 2 in & 2 ft in SE pit for Cor to Secs 5. 6. 7 & 8
	Land level Soil good 2d Rate

Town 22 North Range 56 West

East on a random line bet
Sec 5 and 8
Va 15° 53' E
40.00 Set temporary 1/4 Sec Cor
80.00 Intersect N & S line 30 lks
South of Cor to Sec 4. 5. 8 & 9
from which Cor Drum
S 89° 47' West on a true
line bet Sec 5 and 8
Va 15° 53' E
40.00 Raised mound of earth 2 ft
high from pit 18 x 24 x 12 in
deep for 1/4 Sec Cor
80.00 Cor to Sec 5. 6. 7 & 8
Land level. Soil 2d Rate

Town 22 North Range 56 West

West on a random line bet
Sec 6 and 7
Va 15° 53' E
10.00 Enter Blow out Course West &
8 Chains N & 5 Chains S of line
40.00 Set temporary 1/4 Sec Cor
70.00 Leave Blow Out. Course East &
8 Chains S & 5 Chs North of line
77.20 Intersect West boundary of
Town 10 link North of Cor to
Sec 6 & 7 from which Cor Drum
N 89° 56' East on a true line
bet Sec 6 and 7
Va 15° 53' E
37.20 Raised mound of earth 2 ft
high from pit 18 x 24 x 12 in
deep for 1/4 Sec Cor
77.20 Cor to Sec 5. 6. 7 & 8
Land 6 & 7 of Blow out level
Soil 2d Rate. Blow out sand &
Marl destitute of vegetation

Town 22 North Range 56 West

North on a random line
bet Secs 5 and 6
Va 15° 53' E
40 00 Set temporary 1/4 Sec Cor
80 24 Intersect No Boundary of
Town 26 lks West of Cor to
Secs 5 & 6 from which Cor
Drum
S 11' West on a true line bet
Secs 5 and 6
Va 15° 53' E
40 24 Raised mound of earth 2 ft
high from pit 18 + 24 + 12 in
Auxr for 1/4 Sec Cor
80 24 Cor to Secs 5. 6. 7 & 8
Land level Soil good 2d Rate.

Town 22 North Range 56 West

Meanders of the North Platte River in
Town 22 North Range 56 West
Beginning at the Meander Cor on
East boundary Drum
Up the Right bank in fractl.
Sec 1.

P. Courses	Chains	
N 79½ W	21.50	✓
S 48 W	39.00	
N 79½ W	21.80	To M.C. to fractional Secs 1 & 2 thence in fractl. Sec 2.
N 54½ W	58.00	✓
N 40 W	27.00	✓
N 3 3/4 W	14.00	To M.C. on North boundary of Township in fractl. Sec 2.
		Down the left bank from M.C. on North boundary in fractl. Sec 2.
S 64 E	69.00	To M.C. to fractl. Sec 1 and 2 thence in fractl. Sec 1.
S 61 E	16.00	
S 63 E	50.00	
N 78½ E	22.00 / 22.00	To M.C. on East boundary of Town in fractional Sec 1.

October 10th 1877

Town 22 North Range 56 West

General Description

The SW part of this Township
See 31 to 32 is high & broken
Bluffs. Near Cor to Secs 29. 30
31 & 32. A small spring branch
which after running a short
distance. Sinks. From SW¼
the land is Gently Rolling & then
sloping towards the River which
runs through the NE¼ of Town
ship. In the River bottom the
Soil is Rich, and good hay
bottoms numerous, Pine &
Cedar in the SW¼ in the Ravine
& on the Bluffs. Nearly all
of this Township is adapted
to agriculture — The famous
Mitchell bottom ~~runs through~~
is in this Township — Thousand
tons of hay has been cut
and stacked in this Township

by Ranchmen and
Contractors — Fort
Larmie gets the hay from
this Township;
Numerous applications
were made to settlers to
have this Township
Subdivided for settlement

List of Names

A list of the names of the individuals employed to assist in running Measuring and marking the lines & corners described in the foregoing field notes of T. 11. of Base line & R. W of 6th P.M. in Nebraska

Edw B. Frazier	Chainmen
Edgar Frazier	do
Albert Sullivan	Monedmen
Wm H Gingery	

We hereby certify that we assisted

Alexander Schlegel deputy surveyor in surveying and subdividing Town 11 of Base Line of R West of the 6th P.M. in Nebraska, and that said Township has been in all respects to the best of our knowledge and belief well and faithfully surveyed and the boundary Monuments planted according to the instructions of the Surveyor General of dimensions, character, construction and marking and in the manner as specifically described in the foregoing field notes

Edward B Frazier
Chainmen

Edgar Frazier
Albert Sullivan
Wm. H. Gingery
Monedmen

Subscribed in my presence and sworn to before me a County Clerk in & for Cheyenne County Nebraska this 18th day of Oct 1877

E K Allen
County Clerk

I Alexander Schlegel Deputy Surveyor do solemnly swear that in pursuance of a joint Contract No 106 wherein M. B. Cutler Alexander Schlegel N. S. Scott & Wm Hardin are joint Contractors with Jno R. Clark U. S. Surveyor General for the district of Nebraska & Iowa bearing date the day of June 1877. I have well faithfully and truly in my own proper person and in strict conformity with the instructions furnished by the Surveyor General, the surveying Manual & laws of the United States, surveyed all those parts or portions of Township North of Base line of Range No West of the 6th P.M. in the state of Nebraska, as are represented in the foregoing field notes as having been surveyed under my direction and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the Surveying Manual printed instructions and special instructions of the Surveyor General of dimensions, character, construction and marking and in the manner as specifically described in the foregoing field notes and that the foregoing are the true & original field notes of such survey

Alexander Schlegel
Deputy Surveyor

Subscribed in my presence and sworn to before me a County Clerk in & for Cheyenne County Neb this 18th day of Oct 1877

C K Allen
County Clerk

Surveyor General's Office
Plattsmouth Neb. Dec 5/77
The foregoing field notes of the Survey and Subdivision of Township No 22 North of Base Line of Range No 56 West 6th P. M. in Nebraska. Executed by Alexander Schlegel Deputy Surveyor, under joint Contract No 106 dated July 17th 1877 in the month of October 1877. having been critically Examined, the necessary Corrections and Explanations made the said field notes and the Surveys they describe are hereby approved.

J. W. Clark
Surveyor General

Begin here.

Field Notes
of
The Survey and Subdivision
of
Township 23 North of Base Line
of
Range No 56 West of 6th P.M.
in
Nebraska.
Executed by
Alex. Schlegel deputy Surveyor
under Jt Contract No 106,
Survey
Commenced, Oct 9th 1877
Completed " 13th 1877

List of Names
and duties of assistants

Ea B Frazier Chainman
Edgar Frazier do
Albert Sullivan Mounderman
Wm H Gingens do

Ex-

Index Diagram

of

TOWN 23 NORTH OF BASE LINE

RANGE No. 56 WEST of THE 6TH

Principal Meridian.

in the

STATE of NEBR.



Meanders. 61, 62, and 63

To determine the proper adjustment of my Compass for Subdividing this Town I commence at the corner to Ts. 22 & 23 N. Rs. 55 & 56 West & run North on a blank line along the East boundary of Sec. 36

Va. 15.20 E

40.00 to ~~a point~~ qr sec cor Sec 36

80.00 " Cor to Secs. 25 & 36 ~

To retrace this line or run parallel thereto my Compass is in proper adjustment ~~adjusted to a~~

Va of 15 20 E

Town 23 North Range 56 West

North bet Secs 35 and 36
Va 15° 20 E

10.00 Drain SE
40 00 Raised mound of earth 2ft
high from pits 18 + 24 + 12 in
deep for 1/4 Sec Cor
60.00 Leave low bottom NW SE
70 00 Road NW + SE
80.00 Raised mound of earth 3ft
high from pits 18 + 24 + 12 in
deep above cedar stake 2 +
2 in + 2 ft in SE pit for
Cor to Secs 25. 26. 35 & 36
Land level Soil 1st Rate.

Town 23 North Range 56 W

East on a run down line
bet Sec 25 and 36
Va 15° 20' E

40.00 Set temporary 1/4 Sec Cor
80 14 Intersect last boundary of
Town 8th North of Cor to
Secs 25 & 36 from which
Cor bears
N 89° 54' West on a true line
bet Secs 25 and 36
Va 15° 20' E

40.00 Raised mound of earth 2ft
high from pit 18 x 24 x 12 in
deep for 1/4 Sec Cor

80 14 Cor to Secs 25. 26. 35 & 36
Land level Soil 1st Rate

Town 23 North Range 56 West

North bet Secs 25 & 26
Va 15° 20' E

40.00 Raised mound of earth 2ft
high from pit 18 x 24 x 12 in
deep for 1/4 Sec Cor

80.00 Raised mound of earth 3ft
high from pit 18 x 24 x 12 in
deep above cedar stake
2 x 2 in x 2 ft in the pit
for Cor to Secs 23. 24. 25 & 26
Land gently Rolling Soil 2d Rate

East on a random line
bet Sec 24 & 25
Va 15° 20' E

40.00 Set temporary 1/4 Sec Cor

79.48 Intersect last bound any of Town 22 lks South of Cor to Secs 24 & 25 from which Cor Drum

S 89° 51' West on a true line
bet Secs 24 & 25
Va 15° 20' E

39.89 Raised mound of earth 2ft high from pit 18 + 24 + 12in depth for 1/4 Sec Cor

79.78 Cor to Secs 23. 24. 25 & 26
Land gently Rolling Soil 2d Rate

North bet Secs 23 & 24
Va 15° 20' E

40.00 Raised mound of earth 2ft high from pit 18 + 24 + 12in depth for 1/4 Sec Cor

80.00 Raised mound of earth 3ft high from pit 18 + 24 + 12in depth. Above Cedar stake 2 + 2in + 2ft in SE pit for Cor to Secs 13. 14. 23 & 24
Land gently Rolling Soil 2d Rate

Town 23 North Range 56 West

		East on a random line bet Sec 13 and 24 Va 15° 20' E
4	40.00	Set temporary 1/4 Sec Cor
7/9	80.10	Intersect East boundary of Town 12 lk South of Cor to Sec 13 & 24 from which Cor Drum
		S 89° 55' West on a true line bet Sec 13 and 24 Va 15° 20' E
39	40.05	Raised mound of earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
7/9	80.10	Cor to Sec 13. 14. 23 & 24 Land Gently Rolling Soil 2d Rate

Town 23 North Range 56 West

	North bet Sec 13 and 14 Va 15° 20' E
40.00	Raised mound of earth 2 ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pits 18 & 24 & 12 in deep. drove Cedar stake 2 & 2 in & 2 ft in S E pit for Cor to Sec 11. 12. 13 & 14 Land Gently Rolling Soil 2d Rate

Town 23 North Range 56 West

East on a random line bet
Secs 12 and 13
Va 15° 20' E

40.00 Set temporary 1/4 Sec Cor
79.70 Intersect East boundary of
Town 4 lks North of Cor to
Secs 12 & 13 from which Cor
Drum
N 89° 58' West on a true line
bet Secs 12 and 13
Va 15° 20' E

39.85 Raised mound of earth 2ft
high from 2 pits 18 + 24 + 12 in
deep for 1/4 Sec Cor
79.70 Cor to Secs 11. 12. 13 & 14
Land gently Rolling Soil 2d Rate

Town 23 North Range 56 West

North bet Secs 11 and 12
Va 15° 20' E

40.00 Raised mound of earth 2ft
high from pits 18 + 24 + 12 in
deep for 1/4 Sec Cor
80.00 Raised mound of earth 3ft
high from pits 18 + 24 + 12 in
deep Above Cedar stake 2 + 2 in
+ 2ft in SE pit for Cor to Secs
1. 2. 11 and 12
Land gently Rolling Soil 2d Rate

Town 23 North Range 56 West

East on a random line bet
Sec 1 and 12
Va 15° 20' E

40. 00 Set temporary 1/4 Sec Cor
80 22 Intersect East boundary of
Town at Cor to Sec 1 & 12
from which Cor Drum
West on a true line bet Sec
1 and 12
Va 15° 20' E

40. 11 Raised mound of earth 2 ft
high from pits 18 + 24 + 12 in
deep for 1/4 Sec Cor
80. 22 Cor to Sec 1. 2. 11 and 12
Land gently Rolling Soil 2d Rate

Town 23 North Range 56 West

North on a random line bet
Sec 1 and 2
Va 15° 20 E

40. 00 Set temporary 1/4 Sec Cor
79. 64 Intersect North boundary of
Town 28 lks West of Cor to
Sec 1 & 2 from which Cor
Drum
S 12' West on a true line bet
Sec 1 and 2
Va 15° 20' E

39. 64 Raised mound of earth 2 ft
high from pits 18 + 24 + 12 in
deep for 1/4 Sec Cor
79. 64 Cor to Sec 1. 2. 11 & 12
Land gently Rolling Soil 2d Rate

Town 23 North Range 56 West

North bet Secs 34 & 35
Va 15° 20' E

11.50 Right bank of N Platte River &
Raised mound of earth 2ft
high from pit 24 + 24 + 12in
deep. Drove Cedar stake
marked M.C. 2 + 2in + 2ft in pit for
Meander Cor to fractional Sec
34 and 35

40.00 point for 1/4 Sec Cor falls in the
River & cannot be established

55.00 Left bank of N Platte River &
Raised mound of earth 3ft
high from pit 24 + 24 + 12in
deep drove Cedar stake marked
M.C. 2 + 2in + 2ft in pit for
Meander Cor to fractional Secs
34 and 35

77.00 Slough 2.50 Chs wide E

80.00 Raised mound of earth 3ft high
from pit 18 + 24 + 12in deep
drove Cedar stake 2 + 2in + 2ft in
SE pit for Cor to Secs 26, 27, 34, 35
Land Bottom Soil 1st Rate

Town 23 North Range 56 West

East on a random line bet
Secs 26 and 35
Va 15° 20' E

30.00 Road NW & SE

40.00 Set temporary 1/4 Sec Cor

68.00 Leave low bottom NW SE

80.30 Intersect N & S line 14 lks N
of Cor to Secs 25. 26. 35 & 36
from which Cor Lewis
N 89° 54' West on a true line
bet Secs 26 and 35
Va 15° 20' E

40.15 Raised mound of earth 2ft
high from pit 18 + 24 + 12in
deep for 1/4 Sec Cor

80.30 Cor to Secs 26. 27. 34 & 35
Land Bottom Soil 1st Rate

Town 23 North Range 56 West

See page 24	North bet Secs 26 & 27
	Va 15° 20' E
2.00	Leave low bottom Mr LE
29.00	Road Mr & LE
40.00	Raised mound of Earth 2ft high from pit 18 & 24 & 12in deep for 1/4 Sec Cor
70.00	Enter Gently Rolling land Mr LE
80.00	Raised mound of Earth 3ft high from pit 18 & 24 & 12in deep. drove Cedar stake 2 & 2in & 3ft in LE pit for Cor to Secs 22. 23. 26. 27
	Land level Soil 1st Rate

Town 23 North Range 56 West

	East on a random line bet Secs 23 and 26
	Va 15° 20' E.
40.00	Set temporary 1/4 Sec Cor
80.50	Intersect N & S line 24 lks S of Cor to Secs 23. 24. 25 & 26 from which Cor Drum
	S 89° 50' West on a true line bet Secs 23 and 26
	Va 15° 20' E
40.25	Raised mound of Earth 2ft high from pit 18 & 24 & 12in deep for 1/4 Sec Cor
80.50	Cor to Secs 22. 23. 26 & 27
	Land Gently Rolling Soil 2d Rate
	Oct 9th 1877

	North bet Sec 22 & 23 Va 15° 20' E
40.00	Raised mound of earth 2ft high from pit 18 + 24 + 12 in depth for 1/4 Sec Cor
80.00	Raised mound of earth 3ft high from pit 18 + 24 + 12 in depth above cedar stake 2 + 2 in + 2ft in S E pit for Cor to Sec 14. 15. 22 & 23
	Land gently Rolling Soil good 2 Rate

	East on a run down line bet Sec 14 and 23 Va 15° 20' E
40.00	Set temporary 1/4 Sec Cor
79.60	Intersect No & S line at Cor to Sec 13. 14. 23 & 24 from which Cor Trees
	West on a true line bet Sec 14 and 23 Va 15° 20' E
39.80	Raised mound of earth 2ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
79.60	Cor to Sec 14. 15. 22 & 23
	Land gently Rolling Soil good 2 Rate

Town 23 North Range 56 West

Town 23 North Range 56 West

See page 24

		North bet Secs 14 & 15
		Va 15° 20' E
2.00	40.00	Raised mound of earth 2ft
29.00		high from pit 18 + 24 + 12in
40.00		deep for 1/4 Sec Cor
	80.00	Raised mound of earth 3ft
		high from pit 18 + 24 + 12in
70.00		deep. Drove Cedar stake
80.00		2 + 2in + 2ft in SE pit for
		Cor to Secs 10. 11. 14 & 15
		Land gently Rolling
		Soil good 2d Rate

	East on a random line
	bet. Secs 11 and 14
	Va 15° 20' E
40.00	Set temporary 1/4 Sec Cor
79.60	Intersect N & S line 26 lks S
	of Cor to Secs 11. 12. 13 & 14
	from which Cor Drew
	S 89° 49' West on a true line
	bet Secs 11 and 14
	Va 15° 20' E.
39.80	Raised mound of earth 2ft
	high from pit 18 + 24 + 12in
	deep for 1/4 Sec Cor
79.60	Cor to Secs 10. 11. 14 & 15
	Land gently Rolling
	Soil good 2d Rate.

Town 23 North Range 56 West

North bet Secs 10 and 11
Va. 15°20' E

40.00 Raised mound of earth 2ft
high from pit 18 + 24 + 12 in
deep for 1/4 Sec Cor

80.00 Raised mound of earth 3ft
high from pit 18 + 24 + 12 in
deep. drove Cedar stake
2 y 2 in + 2ft in SE pit
for Cor to Secs 2. 3. 10 + 11
Land gently Rolling
Soil good 2d Rate

Town 23 North Range 56 West

East on a random line bet
Secs 2 and 11
Va 15°20' E

40.00 Set temporary 1/4 Sec Cor

80.20 Intersect N & S line 20 lks
North of Cor to Secs 1. 2. 11 + 12
from which Cor Sruv
N 89° 51' West on a true line
bet Secs 2 and 11
Va 15°20' E

40.10 Raised mound of earth 2ft
high from pit 18 + 24 + 12 in
deep for 1/4 Sec Cor.

80.20 Cor to Secs 2. 3. 10 + 11
Land gently Rolling
Soil good 2d Rate

Town 23 North Range 56 West

North on a random line bet
Secs 2 and 3
Va 15° 20' E

28.00 Enter Valley NE & SW
33.00 Creek 10 lks wide NE & SW
40.00 Raised mound of earth 2ft
high from pits 18 + 24 + 12 in
dup for 1/4 Sec Cor
48.00 Road NE & SW
77.00 Leave Creek valley NE SW
80.64 Intersect N boundary of Town
28 lks East of Cor to Secs
2 and 3 from which Cor Sum
S 12' East on a true line bet
Secs 2 and 3
Va 15° 20' E
40.~~32~~ 64 Raised mound of earth 2ft
high from pits 18 + 24 + 12 in
dup for 1/4 Sec Cor
80.64 Cor to Secs 2. 3. 10 & 11
Land gently & Rolling & Valley
Soil good 2d Rate.

Town 23 North Range 56 West

North bet Secs 33 and 34
Va. 15° 20' E.
38.00 Enter Bottom NW & SE
40.00 Raised mound of earth 2ft
high from pits 18 + 24 + 12 in
dup for 1/4 Sec Cor
41.00 Slough 100 lks wide NE
49.00 Right bank of N Platte River &
Raised mound of earth 2ft
high from pit 24 + 24 + 12 in
dup. drove Cedar stake
2 + 2 in + 2 ft marked M. C. in
pit for Meander Cor to fract
ional Secs 33 & 34.
80.00 point for Cor to Secs 27. 28. 33 & 34
falls in the River & can
not be established.
Land Bottom Soil 1st Rate.

Secs 21. 22. 27 [illegible] Soil [illegible]

Town 23 North Range 56 West.

P. 14

From Cor to Secs 26. 27. 34 + 35 Run West on a true line bet Secs 27 and 34

Va, 15°20' E

14 00 Slough 200 lks wide SE

28. 00 Left bank of N Platte River + Raised mound of Earth 2ft high from pit 24 + 24 + 12 in deep. drove Cedar stake marked M.C. 2 + 2 in + 2ft in pit for Meander Cor to fractional Secs 27 + 34

Land Bottom Soil 1st Rate.

Town 23 North Range 56 West.

From point for Cor to Secs 27. 28. 33 and 34 Run the River Run North bet Secs 27 and 28

Va 15°20' E.

16. 00 Left bank of N Platte River + Raised mound of Earth 2ft high from pit 24 + 24 + 12 in deep. drove Cedar stake marked M.C. 2 + 2 in + 2ft in pit for Meander Cor to fractional Secs 27 + ~~34~~ 28

24. 00 Slough 2 Chs wide NE + SW

27. 50 Road NW + SE

30. 00 Slough 30 lks wide SE

35 00 Slough 30 lks wide SE

38. 00 Slough 100 lks wide E

40 00 Raised mound of Earth 2ft high from pits 18 + 24 + 12 in deep for 1/4 Sec Cor

44 00 Leave low Bottom NW + SE

52 00 Road NW + SE

80. 00 Raised mound of Earth 3ft high from pits 18 + 24 + 12 in deep drove Cedar stake 2 + 2 in + 2ft in SE pit for Cor to Secs 21. 22. 27. 28 Land Bottom soil 1st Rate

Town 23 North Range 56 W

	East on a random line bet Secs 22 and 27
	Va 15° 20' E
40 00	Set temporary 1/4 Sec Cor
76 00	Leave low bottom NW & SE
80 24	Intersect N & S line 14 lks North of Cor to Secs 22. 23 26 and 27 from which Cor Iron
	N 89° 54' West on a true line bet Secs 22 and 27
	Va 15° 20' E
40 12	Raised mound of earth 2 ft high from pits 18 + 24 + 1 1/2 in deep for 1/4 Sec Cor
80 24	Cor to Secs 21. 22. 27. 28
	Land Bottom Soil 1st Rate

Town 23 North Range 56 West

	North bet Secs 21 and 22
	Va 15° 20' E
40 00	Raised mound of earth 2 ft high from pits 18 + 24 + 1 1/2 in deep for 1/4 Sec Cor
80 00	Raised mound of earth 3 ft high from pits 18 + 24 + 1 1/2 in deep. Above Cedar stake 24 2 in + 2 ft in SE pit for Cor to Secs 15. 16. 21 + 22
	Land level Soil 1st Rate
	October 10th 1877

Town 23 North Range 56 West

	East on a random line bet Secs 15 and 22 Va 15° 20' E
20 00	Leave low bottom NW & E
40 00	Set temporary 1/4 Sec Cor
79.78	Intersect N & S line 18 lks North of Cor to Secs 14. 15. 22 & 23 from which Cor Trun N 89° 52' West on a true line bet Secs 15 and 22 Va 15° 20' E
39.89	Raised mound of earth 2ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
79.78	Cor to Secs 15. 16. 21 & 22 Land level Soil good 2d Rate

Town 23 North Range 56 West

	North bet Secs 15 and 16 Va 15° 20' E.
40 00	Raised mound of earth 2ft high from pits 18 & 24 & 12 in deep for 1/4 Sec Cor
80 00	Raised mound of earth 3ft high from pit 18 & 24 & 12 in deep. drove cedar stake 2 & 2 in & 2ft in SE pit for Cor to Secs 9. 10. 15 & 16 Land level Soil good 2d Rate

Town 23 North Range 56 W

	East on a random line bet Sec. 10 and 15 Va 15° 20'
40.00	Set temporary ¼ Sec Cor
49.84	Intersect N & S line 26 lks N of Cor to Sec. 10. 11. 14 & 15 from which Cor Drum N 89° 49' West on a true line bet Sec. 10 & 15 Va 15° 20' E
39.92	Raised mound of earth 2ft high from pit 18 + 24 + 12in deep for ¼ Sec Cor
49.84	Cor to Sec. 9. 10. 15 & 16
	Land level Soil good 2d Rate

Town 23 North Range 56 West

	North bet Sec. 9 and 10 Va 15° 20' E
15.00	Road NE & SW
40.00	Raised mound of earth 2ft high from pit 18 + 24 + 12in deep for ¼ Sec Cor
60.00	Leave Valley Gr SE
80.00	Raised mound of earth 3ft high from pit 18 + 24 + 12in deep. drove Cedar stake 2 + 2in + 2ft in SE pit for Cor to Sec. 3. 4. 9 & 10
	Land level Soil good 2d Rate

Town 23 North Range 56 West

	East on a random line bet Sec. 3 and 10
	Va 15°20' E
18.00	Enter Valley NE & SW
40.00	Set temporary ¼ Sec Cor
52.00	Road NE & SW
61.00	Creek 10 lks wide NE & SW. The water sinks below this point
72.00	Leave Valley NE SW
80.16	Intersect N & S line at Cor to Sec. 2, 3, 10, 11 from which Cor Drum
	West on a true line bet Sec. 3 and 10
	Va 15°20' E
40.08	Raised mound of earth 2 ft high from pit 18 + 7/4 + 1 1/2 in deep for ¼ Sec Cor
80.16	Cor to Sec. 3, 4, 9 & 10
	Land gently Rolling
	Soil good 2d Rate

Town 23 North Range 56 West

	North on a random line bet Sec. 3 and 4
	Va 15°20' E
40.00	Set temporary ¼ Sec Cor
80.62	Intersect North boundary of Town 26 lks west of Cor to Sec. 3 and 4 from which Cor Drum
	S. 11' West on a true line bet Sec. 3 and 4
	Va 15°20' E
40.62	Raised mound of earth 2 ft high from pit 18 + 7/4 + 1 1/2 in deep for ¼ Sec Cor
80.62	Cor to Sec. 3, 4, 9 and 10
	Land gently Rolling
	Soil good 2d Rate

Town 23 North Range 56 West

North bet Secs 32 and 33
Va 15° 20' E

27.00 Enter Bottom NW & SE
30.00 Road NW & SE
40.00 Raised mound of earth 2ft high
from pit 18 x 24 x 12in deep
for ¼ Sec Cor
48.00 Slough 40 lks wide NW SE
59.00 Right bank of N Platte River &
Raised mound of earth 2ft
high from pit 24 x 24 x 12in
deep drove Cedar stake
marked M.C. 2 x 2in x 2ft
in pit for Meander Cor to
fractional Secs 32 and 33
80.00 Point for Cor to Secs 28. 29. 32 & 33
fall in the River and can
not be established
Land Bottom Soil 1st Rate

Town 23 North Range 56 West

From point for Cor to Secs 28.
29. 32 & 33 the line East
bet Secs 28 and 33 falls
in the N Platte River and
cannot be established.

Town 23 North Range 56 West

	From point for Cor to Secs 28 29. 32 and 33 Sum North bet Secs 28 and 29 Va 15° 20' E
24 00	Left bank of Nplatte River & Raised mound of earth 2ft high from pit 24 x 24 x 12in deep drove Cedar stake marked M.C 2 x 2in x 2ft in pit for Meander Cor to fractional Secs 28 and 29.
24. 00	Road E and NW
40 00	Raised mound of earth 2ft high from pit 18 x 24 x 12in deep for 1/4 Sec Cor
45. 00	Slough 100 lks wide NE
49. 00	Slough 100 lks wide E & NW
43. 00	Road NW & SE
80. 00	Raised mound of earth 3ft high from pits 18 x 24 x 12in deep drove Cedar stake 2 x 2in x 2ft in SE pit for Cor to Secs 20. 21. 28 & 29
	Land Bottom Soil 1st Rate

Town 23 North Range 56 West

	East on a random line bet Secs 21 and 28 Va 15° 20' E
40. 00	Set temporary 1/4 Sec Cor
80. 20	Intersect N & S line at Cor to Secs 21. 22. 27 & 28 from which Cor Sum
	West on a true line bet Secs 21 and 28 Va 15° 20' E
40. 10	Raised mound of earth 2ft high from pits 18 x 24 x 12in deep. for 1/4 Sec Cor
80. 20	Cor to Secs 20. 21. 28 & 29
	Land level Soil 1st Rate

Town 23 North Range 56 West

North bet Secs 20 and 21
Va 15° 20' E

40.00 Raised mound of earth 2ft high from pits 18 + 24 + 12in deep for ¼ Sec Cor

80.00 Raised mound of earth 3ft high from pits 18 + 24 + 12 in deep. Drove Cedar stake 2 + 2in + 2ft in SE pit for Cor to Secs 16. 17. 20 + 21
Land level Soil 1st Rate

Town 23 North Range 56 West

East on a pan down line bet Secs 16 and 21
Va 15° 20' E

40.00 Set temporary ¼ Sec Cor

68.00 Gravel Ridge runs 10 Chains South + 20 Chains North.

72.00 Enter Valley N + S

79.62 Intersect N and S line 22 lks S of Cor to Secs 15. 16. 21 + 22 from which Cor I run S 89° 51' West on a true line bet Secs 16 and 21
Va 15° 20' E

39.81 Raised mound of earth 2ft high from pits 18 + 24 + 12in deep for ¼ Sec Cor

79.62 Cor to Secs 16. 17. 20 + 21
Land level Soil 1st Rate

Town 23 North Range 56 West

	North bet Secs 16 and 17
	Va 15° 20' E
7.00	Road NE & SW
40.00	Raised mound of earth 2ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3ft high from pit 18 + 24 + 12 in deep. above Cedar stake 2 + 2 in + 2ft in SE. pit for Cor to Secs 8. 9. 16 & 17
	Land gently Rolling
	Soil good 2d Rate.

Town 23 North Range 56 West

	East on a random line bet Secs 9 and 16
	Va 15° 20' E
0.70	Drain, SE
40.00	Set temporary 1/4 Sec Cor
72.00	Road NE & SW
79.78	Intersect NE & S line 12 lks South of Cor to Secs 9. 10. 15 & 16 from which Cor Scrub
	S 89° 55' West on a true line bet Secs 9 and 16
	Va 15° 20' E
39.89	Raised mound of earth 2ft high from pit 18 + 24 + 12 in deep for 1/4 Sec Cor
79.78	Cor to Secs 8. 9. 16 & 17
	Land gently Rolling
	Soil good 2d Rate.

Town 23 North Range 56 West

North bet Sec 8 and 9
Va 15° 20' E

40. 00 Raised mound of earth 2ft high from pit 18 x 24 x 12in deep for ¼ Sec Cor

80. 00 Raised mound of earth 3ft high from pit 18 x 24 x 12in deep. drove Cedar stake 2 x 2in x 2ft in SE pit for Cor to Sec 4. 5. 8 and 9
Land gently Rolling
Soil good 2d Rate.

October 11th 1877

Town 23 North Range 56 West

East on a random line bet Sec 4 and 9
Va 15° 20' E

40. 00 Set temporary ¼ Sec Cor

80. 22 Intersect N & S line 8 lks South of Cor to Sec 3, 4, 9, & 10 from which Cor Sruck
S 89° 54' West on a true line bet Sec 4 and 9
Va 15° 20

40. 11 Raised mound of earth 2ft high from pit 18 x 24 x 12in deep for ¼ Sec Cor

80. 22 Cor to Sec 4. 5. 8 & 9
Land gently Rolling
Soil good 2d Rate.

		North on a random line bet Sec 4 and 5
		Va 15° 20' E
40.00		
	6.00	Drain SE
	16.00	Drain SE
80.00	40.00	Set temporary 1/4 Sec Cor
	80.71	Intersect North boundary of Town 26 Lks West of Cor to Sec 4 and 5 from which Cor Iron
		S 11' West on a true line bet Sec 4 and 5
		Va 15° 20' E
	40.71	Raised mound of earth 2ft high from pit 18 x 24 x 12in Deep for 1/4 Sec Cor
	80.71	Cor to Sec 4. 5. 8 & 9
		Land gently Rolling
		Soil good 2d Rate

	North bet Sec 31 and 32
	Va 15° 20' E
40.00	Raised mound of earth 2ft high from pit 18 x 24 x 12in Deep for 1/4 Sec Cor
76.70	Leave Bluffs Mn & SE
78.00	Road Mn & SE
80.00	Raised mound of earth 3ft high from pit 18 x 24 x 12in Deep drove Cedar stake 2 x 2in x 2ft in SE pit for Cor to Sec 29. 30. 31 & 32
	Land High & broken. Land Marl & Rock. Vegetation scant.

Knowing this line will strike the River within 80 Chains Sum East on a true line bet Secs 29 & 32

Va 15° 20' E

28.00 Right bank of N Platte River & Raised mound of earth 2 ft high from pit 18 x 24 x 12 in deep. drove cedar stake marked M.C. 2 x 2 in x 2 ft in pit for Meander Cor to fractional Secs 29 & 32

Land Bottom Soil 1st Rate.

West on a random line bet Secs 30 and 31

Va 15° 20' E

40.00 Set temporary 1/4 Sec Cor

48.00 Road Mr & Lc

48.92 Intersect West boundary of Town at Cor to Secs 30 & 31 from which Cor Sum East on a true line bet Secs 30 and 31

Va 15° 20' E.

38.92 Raised mound of earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor

48.92 Cor to Secs 29. 30. 31 & 32

Land gently Rolling

Soil good 2d Rate.

North bet Sec 29 and 30
Va 15°20'E

30.00 Right bank of N Platte River and
Raised mound of earth 2ft high
from pit 24 x 24 x 12in deep
drove Cedar stake marked M.C.
2 x 2in x 2ft in pit for Meander
Cor to fractional Sec 29 & 30

40.00 Point for 1/4 Sec Cor falls in the
River & cannot be established

64.00 Left bank of N Platte River &
Raised mound of earth 2ft high
from pit 24 x 24 x 12in deep.
drove Cedar stake marked M.C.
2 x 2in x 2ft in pit for Meander
Cor to fractional Sec 29 & 30

80.00 Raised mound of earth 3ft high
from pit 18 x 24 x 12in deep
drove Cedar stake 2 x 2in x
2ft in SE pit for Cor to
Sec 19. 20. 29 & 30
Land Bottom Soil 1st Rate.

East on a random line
bet Sec 20 and 29
Va 15°20'E

20.00 Head of Slough SE
40.00 Set temporary 1/4 Sec Cor
67.00 Road Nor & SE
80.22 Intersect Ne & S line 26 lks S
of Cor to Sec 20. 21. 28. 29
from which Cor Trees
S 89° 49' West on a true line
bet Sec 20 and 29
Va 15°20'E

40.11 Raised mound of earth 2ft
high from pit 18 x 24 x 12in
deep. for 1/4 Sec Cor

80.22 Cor to Sec 19. 20. 29 & 30
Land Bottom Soil 1st Rate

Town 23 North Range 56 West

Knowing this line will strike the River within 80 Chains Sum West on a true line bet Sec^s 19 and 30

Va. 15°20

19.40 Left bank of N Platte River & Raised mound of earth 2ft high from pit 2x + 2x + 12in deep. drove Cedar stake 2 marked M.C. 2 + 2in + 2ft in pit for Meander Cor to fractional Sec^s 19 & 30

Land Bottom Soil 1st Rate

Town 23 North Range 56 West

North bet Sec^s 19 and 20

Va 15°20'E

35.00 Road NW & SE

40.00 Raised mound of earth 2ft high from pit 18 + 2x + 12in deep for 1/4 Sec Cor

50.00 Road NE & SW

80.00 Raised mound of earth 3ft high from pit 18 + 2x + 12in deep. drove Cedar stake 2 + 2in + 2ft in SE pit for Cor to Sec^s 17. 18. 19 & 20

Land level Soil 1st Rate

Town 23 North Range 56 West

	East on a random line bet Sec 17 and 20
	Va 15° 20' E
40.00	Set temporary 1/4 Sec Cor
62.00	Road NE & SW
79.82	Intersect N & S line 36 lks S of Cor to Sec 16. 17. 20 & 21 from which Cor Drum
	S 89° 45' West on a true line bet Sec 17 and 20
	Va 15° 20' E
39.91	Raised mound of earth 2 ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor
79.82	Cor to Sec 17. 18. 19 & 20
	Land level Soil 1st Rate

Town 23 North Range 56 West

	West on a random line bet Sec 18 and 19
	Va 15° 20' E
40.00	Set temporary 1/4 Sec Cor
78.52	Intersect West boundary of Town 23 lks North of Cor to Sec 18 & 19 from which Cor Drum
	N 89° 51' East on a true line bet Sec 18 and 19
	Va 15° 20' E
38.52	Raised mound of earth 2 ft high from pit 18 & 24 & 12 in deep for 1/4 Sec Cor
78.52	Cor to Sec 17. 18. 19 & 20
	Land level Soil 1st Rate

Town 23 North Range 56 West

North bet Sec 17 and 18
Va 15° 20' E

40.00 Raised mound of earth 2ft
high from pit 18 x 24 x 12in
deep for 1/4 Sec Cor

80.00 Raised mound of earth 3ft
high from pit 18 x 24 x 12in
deep. drove Cedar stake
2 x 2in x 2ft in SE pit for
Cor to Secs 7. 8. 17 & 18
Land gently Rolling
Soil good 2d Rate.

October 12th 1847

Town 23 North Range 56 West

East on a random line bet
Secs 8 and 17
Va 15° 20' E

40.00 Set temporary 1/4 Sec Cor

80.12 Intersect N & S line 18 lks N
of Cor to Secs 8. 9. 16 & 17
from which Cor Sun
N 89° 52' West on a true line
bet Secs 8 and 17
Va 15° 20' E

40.06 Raised mound of earth 2ft
high from pits 18 x 24 x 12in
deep for 1/4 Sec Cor

80.12 Cor to Secs 7. 8. 17 & 18
Land gently Rolling
Soil good 2d Rate

Town 23 North Range 56 West

	West on a random line bet Sec 7 and 18
	Va 15°20' E
40.00	Set temporary 1/4 Sec Cor
77.94	Intersect West boundary of Town 18 lks South of Cor to Sec 7 & 18 from which Cor true
	S 89° 52' East on a true line bet Sec 7 and 18
	Va 15°20' E
37.94	Raised mound of earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor
77.94	Cor to Sec 7. 8. 17 & 18
	Land Sloping Soil good 2 Rate

Town 23 North Range 56 West

	North bet Sec 7 and 8
	Va. 15°20' E.
40.00	Raised mound of earth 2 ft high from pit 18 x 24 x 12 in deep for 1/4 Sec Cor
80.00	Raised mound of earth 3 ft high from pit 18 x 24 x 12 in deep. drove Cedar stake 2 x 2 in x 2 ft in SE. pit for Cor to Sec 5. 6. 7 & 8
	Land Sloping
	Soil good 2 Rate

East bet Sec. 5 and 8
Va 15° 20' E

40.00 Set temporary ¼ Sec Cor
20.28 Intersect ¼ & ¼ line 30 lks S of Cor to Sec 4. 5. 8 & 9 from which Cor Sun S 89° 47' West on a true line bet Sec 5 and 8
Va 15° 20' E

40.14 Raised mound of earth 2 ft high from pit 18 x 24 x 12 in deep for ¼ Sec Cor
20.28 Cor to Sec 5. 6. 7 & 8
Land Sloping
Soil good 2d Rate

West on a random line bet Sec 6 and 7.
Va 15° 20' E

40.00 Set temporary ¼ Sec Cor
77.90 Intersect West boundary of Town 30 lks North of Cor to Sec 6 & 7 from which Cor Sun
N 89° 47' East on a true line bet Sec 6 and 7
Va 15° 20' E

37.90 Raised mound of earth 2 ft high from pit 18 x 24 x 12 in deep for ¼ Sec Cor
77.90 Cor to Sec 5. 6. 7 & 8
Land Sloping
Soil good 2d Rate

Town 23 North Range 56 West

North on a random line
bet Secs 5 and 6
Va 15° 20' E

40.00 Set temporary 1/4 Sec Cor
80.56 Intersect North boundary
of Town 48 lks West of
Cor to Secs 5 & 6 from which
Cor Drum
S 21' West on a true line
bet Secs 5 and 6
Va 15° 20' E

40.56 Raised mound of earth 2 ft
high from pit 18 & 24 & 12 in
deep for 1/4 Sec Cor
80.56 Cor to Secs 5. 6. 7 & 8
Land Sloping
Soil good 2d Rate.

Town 23 North Range 56 West

Meanders of North Platte River in
Town 23 North Range 56 West.
Beginning at the Meander Cor on
South boundary of Town Drum
Up the Right bank in fractl.
Secs 35.

Courses	Chains	
1 N 33¾ W	13.70	To M.C. to fractional Secs 34 & 35 thence in fractl. Sec 34.
2 N 45½ W	15.70	
N 68 W	15.00	
N 58½ W	34.00	
N 82 W. ~~N 84 W~~	25.70 ~~20.00~~ 25.70	To M.C. to fractional Secs 33, 34 thence in fractl. Sec 33.
3 N 82 W.		
N 61½ W	30.80	
S 82 W	32.60	
S 89 3/4 W ~~89 3/4~~ 89 3/4	20.50	To M.C. to fractional Secs 32, 33 thence in fractl. Sec 32.
4 S 81¼ W	15.00	
N 45¾ W	15.00	
N 48 W	30.00 ~~32.00~~	To M.C. to fractional Secs 29 & 32 thence in fractl. Sec 29.
5 N 43¼ W	41.00 ~~40.70~~	To M.C. to fractional Sec 29 & 30 thence in fractl. Sec 30.
6		

Town 23 North Range 16 West.

P. Course	Chains	
6		
N 40½ W	36 00	
N 60 W	15 00	
N. 64½ W.	34. 90	To M.C. on West boundary in fract.. Sec 30.
7		Down the left bank from M.C. on West boundary in fract.. Sec 19.
8		
N 77½ E	28. 00	
S 70½ E	22. 40	
S 58¾ E	13. 40	To M.C. to fractional Sec 19, 30 thence in fract. Sec 30.
9		
S 70 E	70 00	
S 45 E	15. 30	To M.C. to fractional Sec 29, 30 thence in fract. Sec 29.
10		
S 44½ E	32 00	
S 16½ E	32 00	
S 25½ E	10 00	
S 62 E	16. 40	To M.C. to fractional Sec 28, 29. thence in fract. Sec 28.
11		
S 54½ E	26 00	
N 86½ E	12. 00	
S 84 E	43. 00.	To M.C. to fractional Sec 27, 28 thence in fract. Sec 27.
12		

Town 23 North Range 16 West

P. Course	Chains	
12		
S 88½ E	13. 50	
S 48¾ E	21. 50	
S 56 E	21 50.	To M.C. to fract.. Sec 27, 34 thence in fract. Sec 34.
13		
S 48½ E	37. 60	To M.C. to fractional Sec 34, 35 thence in fract.. Sec 35.
14		
S 45½ E	12. 40	
S 37½ E	10 00	
S 5½ E	46 00	
S 63 E	24 70	To M.C. on South boundary of Township in fractional Sec 35.
15		

October 13/77

Town 23 North Range 36 East

General Description

The whole of this Township is excellently adapted to agriculture being mostly bottom land with rich 1st rate soil. The NE part is Gently Rolling the soil good 2d Rate. The River runs from Sec 19 on W boundary East to Sec 35, and splendid Hay bottoms are found on both sides along the entire Course. A small spring branch runs in Sec 2 & 3 then sinks, Powers Cattle Ranche in SW¼ of Sec 36.

Town 23 North Range 36 East

General Description

The whole of this Township is excellently adapted to agriculture being mostly bottom land with rich 1st rate soil. The NE part is Gently Rolling the soil good 2d Rate. The River runs from Sec 19 on E boundary East to Sec 35, and splendid Hay bottoms are found on both sides along the entire course. A small spring branch runs in Sec 2 + 3 then sinks. Torres Cattle Ranche in SW 1/4 of Sec 36.

List of Names

A list of the names of the individuals employed to assist in running, measuring and marking the lines and corners described in the foregoing field notes of Township N of Base Line of Range West of 6th P.M. in the State of Nebraska

Edgar Frazier	Chainman
Edward B Frazier	Chainman
Albert Sullivan	Roundman
Wm H. Gingery	Roundman

We hereby certify that we assisted

Alex Schlegel deputy surveyor in Surveying and Subdividing Township N of the Base Line of Range W of the 6th P.M. in the State of Nebraska, that said Township has been in all respects to the best of our knowledge & belief well & faithfully surveyed and the boundary monuments planted according to the instructions of the Surveyor General of dimensions, character, construction and marking and in the manner as specifically described in the foregoing field notes

Edgar Frazier chainmen
Edward B Frazier
Albert Sullivan Wm. H. Gingery roundmen

Subscribed and sworn to before me in Cheyenne County Neb. this 18th day of Oct 1877.

C K Allen
County Clerk

I Alex Schlegel deputy Surveyor do solemnly swear that in pursuance

of a joint Contract No. 106 M. B. Cutler Alex Schlegel, N. S. Scott & Wm Harden are joint Contractors with Jno R. Clark N.S. Surveyor General for the district of Nebraska & Iowa, bearing date the 17 day of July 1877 I have well faithfully and truly in my own proper person and in strict conformity with the instructions of the Surveyor General, the Surveying Manual and Laws of the United States Surveyed all those parts or portions of Township 23 North of Base Line of Range 56 West of the 6th P.M. in Nebraska as are represented in the foregoing field notes as having been surveyed under my direction and I do further solemnly swear that all the corners of said Survey have been established and perpetuated in strict accordance with the Surveying Manual & printed instructions & special instructions of the Surveyor General of dimensions, character, construction & marking and in the manner as specifically described in the foregoing field notes and that the foregoing are the true and original field notes of such survey

Alexander Schlegel
Deputy Surveyor

Subscribed and sworn to before me a County Clerk in & for Cheyenne County Neb this 18 day of October 1877
C K Allen
County Clerk

Surveyor General's Office
Plattsmouth Neb Jany. 22d 1878

The foregoing field notes of the Survey & Subdivision of Township No 23 North of the Base Line, of Range No 5 E West of the 6th P.M. in Nebraska. Executed by Alexander Schlegel under joint Contract No 106 dated July 19th 1877, in the month of October 1877, having been Critically Examined the necessary Corrections and Explanations made, the said field notes and the Surveys they describe are hereby approved.

Jno. Clark
Surveyor General

End here.

Town No 24 N Range No 56 W

6	60	5	44	4	33	3	22	2	11	1	
59		58		48		32		21		10	
7	57	8	42	9	31	10	20	11	9	12	
56		55		41		30		19		8	
18	54	17	40	16	29	15	18	14	7	13	
53		52		39		28		17		6	
19	51	20	38	21	27	22	16	23	5	24	
50		49		37		26		15		4	
30	48	29	36	28	25	27	14	26	3	25	
47		46		35		24		13		2	
31	45	32	34	33	23	34	12	35	1	36	

Field Notes
of
The Survey of the Subdivision Lines
of
Township No. 24 North
of
Range No. 56 West
of the
Principle Base and Meridian
of
The State of Nebraska
as Surveyed by
Geo. H. Farfield U.S.
Deputy Surveyor under
his Contract No. 120
Dated June 24th 1881

Survey commenced Sept 8th 1881
Survey Completed Sept 10th 1881

Preliminary to the subdivision of this Township on the night of the 24th day of September 1881 I took an observation on the Star Polaris in accordance with instructions contained in the Manual of surveys and drove pickets on the line thus established before commencing the survey I tested my Transit on the line established last night and found them correct and the Var. to be 15°. 00' E.

I began at the cor. to secs. 25. 30. 31 & 36 on E. boundary of Township and run on a blank line bet secs. 31 & 36

Var. 15°. 00'. E

T. 24. N. R. 56. W.

at 40.00 Set 1/4 sec. cor.
at 80.00 the cor. to Township 23 & 24 N. Ranges 55 & 56. W.
Thence I run
West along this Boundary of Township. between secs. 1 & 36 Var. 15°. 00'. E
40.03 find 1/4 sec. cor.
80.04 The cor. to secs. 1, 2. 35. & 36

My Compass will therefore run the same line as the Exterior Boundaries and the Chaining practicaly agrees

Survey commenced
1881. with Gurley Transit

I commenced at the cor. to secs. 35 & 36 on the South boundary of Township which is a Mound of Earth 2½ ft. high 4½ ft. Base from pits 18. 18 & 13 in each

sec. 5½ ft. dist. with post 2in square in S.E. pit & 2 ft. long Marked

T. 24. N. R. 56. W on N sec. 36 on. E
sec. 35 on. W faces with 1 nocht. on E & 5 nocht on W. edges

T. 24 N R. 56. W. Cont.

North bet secs. 35 & 36
Var. 15°, 00. E

25.00 Drain 10 lks. wide desc. W.

40.00 Set Sandstone 14. 10 & 6in 10in in the ground for ¼ sec. cor. Marked ¼ on W. face dug pits 18. 18 & 12in N. & S. of stone 5½ ft. dist. and raised a mound of Earth 1½ ft. high 3½ ft. base along side

80.00 Set a Sandstone 24. 16. 3in 20in in the ground for cor. to secs. 25. 26. 35 & 36 marked with 1 nocht on S. and 1 nocht on E side dug pits 18. 18 & 12 in each sec 5½ ft. dist. and raised a Mound of Earth 2 ft. high 4½ ft. base alongside

Rolling Prairie
Land 3rd rate soil
Veg. good grass

E. on random line bet
secs. 25 & 36
Var. 15°. 00'. E

40.00 Set temp. 1/4 sec. cor.
60.00 Drain 10 lks wide secs. S.W.
72.00 Ass. spur of hill brs. N. & S.
80.06 Intersect the East boundary of the Township at 2 lks South of the cor to secs. 25. 30. 31 & 36 which is a Mound of Earth 1½ ft. high 4½ ft. base from pits 18x18x12 in each sec. 5½ ft. dist. No post or stake

Thence I run
S. 89°. 55. W on a true line bet. secs. 25 & 36 with same Var.

40.03 Set a Sandstone 17x16x4 in 6 in in the ground for 1/4 sec. Cor. marked 1/4 on N. face dug pits 18. 18 & 12 in E. & W of Cor. 5½ ft. dist and raised a Mound of Earth 1½ ft. high 3½ ft. base alongside
80.06 Cor. to secs. 25. 26. 35 & 36

Rolling Prairie
Land 3rd rate soil

North bet secs. 25 & 26
Var. 15°. 00' E

23.00 Enter Valley brs. S.W. & N.E.
36.00 Wagon trail brs. S.W. & N.E.
40.00 Set Sandstone 16. 10 & 5 in 12 in in the ground for 1/4 sec. Cor. marked 1/4 on W. face dug pits 18. 18. 12 in. N & S. of stone 5½ ft dist. and raised a Mound of Earth 1½ ft high & 3½ ft base alongside
45.00 Wagon road from Ft Laramie to Pine Ridge Agency brs. S.W. & N.E.
80.00 Set a Sandstone 18. 7 & 5 in 12 in in the ground for cor to secs. 23. 24. 25 & 26 marked with 2 nocks on S & 1 nock on E. edges dug pits 18. 18 & 12 in in each sec. 5½ ft dist and raised a mound of Earth 2 ft high

T. 24. N R. 56. W

4½ ft base alongside
Valley Land 2ond
rate soil

East on a random line
bet. secs. 24 & 25
Var. 15°.00. E
40.00 Set temporary ¼ sec. cor.
65.00 Wagon road from Ft Laramie
to spotted tail Agency. brs.
S.W & N.E.
80.20 Intersected the East Boun
dary of the township at
11 lks. North of the cor.
to secs. 19 & 24. 25 & 30 which
is a Mound of Earth 1½ ft.
high 4½ ft. base from pits
18. 18 & 12 in. in each sec.
5½ ft. dist a post 2 in. square
2 ft. long 12 in. in ground in
S.E pit Marked
T. 24. R. 56. on N.E
T 24. R 56. sec. 24 on N.W
sec. 25 on S.W.
sec. 30 on S.E & 3 nocht.

T. 24 N R. 56. W. cont

on S & 4 nocht on N edges
Thence I run
N. 89°.55. W. on a true
line bet secs.
24 & 25 with same Var.
40.10 Set a Sandstone 17. 10 & 5 in.
12 in. in ground for ¼ sec. cor.
marked ¼ on N. face dug
pits 18. 18 & 12 in. E. & W. of stone
5½ ft. dist. and raised a
mound of Earth 1½ ft. high
3½ ft. base along side
80.20 The cor. to secs. 23. 24. 25 & 26
Level Valley Land
2ond rate soil

North bet secs.
23 & 24. Var. 15°.00. E
7.00 Spring branch brs. S.W. & N.E
3 lks. wide
40.00 Set a Sandstone 18. 15 & 5 in.
14 in. in the ground for ¼ sec.
cor. marked ¼ on W face

dug pits 18.18 & 12in N. & S
of the stone 5½ ft. dist
raised mound of Earth
1½ ft. high 3½ ft. base along
side

80.00 Set a Sandstone 20.10 & 7in
16in in the ground for cor. to
sect. 13.14.23 & 24 marked
with 3 nocht on S & 1 nocht
on E edges dug pits 18.18 & 12
in each sec. 5½ ft. dist
and raised a mound of
Earth 2 ft. high 4½ ft. base
alongside

Land Level Valley
2nd rate soil

East random bet sect.
13 & 24
Var. 15°, 00' E

4 0.00 Set temporary ¼ sec. cor.

55.00 Spring branch 2 lks. wide bears
S.W. & N.E

80.14 Intersected the East boundary
of the Township at 6 lks

S. of the cor. to 13. 18. 19 & 24
which is a Mound of Earth
2½ ft. high 4½ ft. base and
pits 18 x 18 x 12in in each sec.
5½ ft. dist in S.E. pit a
Stake 2 ft. long 2in square
set 12in in the ground marked
with 3 nocht on the S. & 3
nocht on the N. edges

Thence I run
S. 89°. 57'. W on a true
line bet sects. 13 & 24
with same Var.

40.07 Set a Sandstone 16. x 9 x 4in
12in in the ground for ¼
sec. cor. marked ¼ on N face
dug pits 18 x 18 x 12in E. & W.
of stone 5½ ft. dist and
raised a Mound of Earth 1½ ft.
high 3½ ft. base alongside

80.14 The cor. to sects. 13. 14. 23 & 24

Level Valley Land
2nd rate soil

North bet. secs. 13 & 14
Var. 15°. 00'. E.

40.00 Set a Sandstone 18 x 9 x 5 in. 16 in. in the ground for 1/4 sec. cor. marked 1/4 on W. face dug pits 18 x 18 & 12 in. N. & S. of stone 5 1/2 ft. dist. and raised a mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

80.00 Set a Sandstone 23 x 7 x 6 in. 20 in. in the ground for cor. to secs. 11 & 12 & 13 & 14 marked with 4 nocks. on S. edge and 1 nock. on E. edge dug pits 18 x 18 x 12 in. in each sec. 5 1/2 ft. dist. and raised a mound of Earth 2 ft. high 4 1/2 ft. base alongside

Level Valley Land
2nd rate soil

East random bet. secs. 12 & 13
Var. 15°. 00'. E.

40.00 Set temporary 1/4 sec. cor.

79.92 Intersected the East Boundary of the Township at 18 lks. South of the cor. to secs. 13. 18. 19 & 24 which is a Mound of Earth 2 1/2 ft. high 4 1/2 ft. base and pits 18 x 18 x 12 in. in each sec. 5 1/2 ft. dist. in S. E. pit a Stake 2 in. square & 2 ft. long marked with 4 nocks on S. & 2 nocks on W. edges

Thence I run S. 89°. 52'. W. on true line bet. secs. 12 & 13 with same Var.

39.96 Set a Sandstone 18 x 14 x 8 in. 14 in. in the ground for 1/4 sec. cor. marked 1/4 on N. face dug pits 18 x 18 x 12 in. E. & W. of stone 5 1/2 ft. dist. and raised a Mound of Earth

1½ ft. high 3½ ft. base along side

79.92 To cor. to sec. 11, 12, 13 and 14.

Level Valley

Land 2nd rate soil

North bet. sect. 11 & 12

Var. 15°. 00'. E

40.00 Set a Sandstone 10 x 10 x 4 in. 8 in. in the ground for ¼ sec. cor. (mkd ¼ on N. face) dug pits 18 x 18 x 12 in. N.E. & of cor. 5½ ft. dist and raised a mound of Earth 1½ ft. high 3½ ft. base along side

80.00 Set a Sandstone 17 x 10 x 6 in. 18 in. in the ground for cor. to sect. 1. 2. 11, and 12 marked with 5 nocht on S. side and 1 nocht on E edge; dug pits 18 x 18 x 12 in. in each sect. 5½ ft. dist and raised a mound of Earth 2 ft. high 4½ ft. base alongside

Level Valley

Land 2nd rate soil

1

T. 24 N. R. 56 W. cont.

East on random line bet sec^s 1.5.12

Var. 15°. 00. E

40.00 Set temporary 1/4 sec. cor.

70.00 Top round stoney Butte 100 ft high

80.12 Intersected East boundary of Township 13 lks North of cor. to sec^s 1.6.7.12 which is a Sandstone 24x14x14 in 20 in in ground marked with 5 nocht. on S and 1 nocht. on N edges and pits 18x18x12 in in each sec. 5 1/2 ft dist and Mound of Earth 2 1/2 ft high and 4 1/2 ft base alongside

Thence I run

N. 89° 54 W on true line bet sec^s 1.12 with same Var.

40.06 Set a Sandstone 14x10x6 in 12 in in the ground for 1/4 sec cor. marked 1/4 on N. face dug pits 18x18x12 in E. & W of stone 5 1/2 ft dist and

T. 24 N. R. 56 W. cont.

raised a Mound of Earth 1 1/2 ft high 3 1/2 ft base alongside

80.12 To Cor. to Sec^s 1, 2, 11 and 12.

Level Valley

Land 2nd rate soil

T. 24. N. R. 56. W. cont.

North true line bet secs. 1 & 2

Var. 15°.00'. E

40.00 Set Sandstone 18 x 18 x 5 in 14 in in the ground for 1/4 sec. cor. marked 1/4 on W. face dug pits 18 x 18 x 12 in N. & S of line 5 1/2 ft dist and raised a mound of Earth 1 1/2 ft high 3 1/2 ft base alongside

46.00 Ass. range of hills 80 ft high brs. E. & W.

60.00 Enter Valley brs. N.W. & S.E

81.90 Intersected the 6th Standard Parallel North 758 lks. East of the cor. to secs. 31 & 32 where I set a Sandstone 18 x 12 & 4 in 16 in in the ground for closing cor. to secs. 1 & 2 marked "C.C" with 1 notch on the East and 6 notches on the S. edges dug pits 18 & 18 x 12 in S. E. & W of stone 5 1/2 ft dist and raised a Mound

T. 24. N. R. 56. W. cont.

of Earth 2 ft high 4 1/2 ft base alongside

The Standard Cor. to secs. 31 & 32 is a mound of Earth 2 ft high 4 1/2 ft base from pits 24 + 24 + 12 in in the N.E pit a Cedar Stake 2 ft long 3 cornered and 4 in flat face marked

T. 25. N. sec 32 on the N.E

R. 55. W sec. 31 on the N.W

and T. 24 N. R. 56 W. sec. 1. S.C. on S faces with 5 nocht on E and 1 nocht on W. edges

Valley Land 2nd rate soil

Sept 8th 1881

From cor. to sec^s. 2. 3. 34 & 35
on S. Boundary of Township
cor. destroyed I therefore
set a Limestone 24 x 10 x 6^in.
20^in. in the ground for cor.
to sec^s. 2. 3. 34 & 35 marked
with 2 notch on S & 4 notch
on W edges dug pits 18 x 12
x 12^in. in each sec. 5½ ft.
dist from the stone raised
a mound of Earth 2 ft. high
4½ ft. base alongside
Thence I run
North bet. sec^s. 34 & 35
Var. 15°. 00'. E
along Valley.

40.00 Set a Sandstone 16 x 14 x 4^in.
14^in. in the ground for ¼ sec.
cor. marked ¼ on W. face
dug pits 18 x 18 x 12^in. N. & S.
of stone 5½ ft. dist raised
mound of Earth 1½ ft. high
3½ ft. base alongside

43.00 Drain sec^s. S. E. 20 lks. wide

80.00 Set a Sandstone 18 x 12 x 7^in.
12^in. in the ground for cor.
to sec^s. 26. 27. 34 & 35 marked
with 1 notch on S and 2 notch
on E. edges dug pits 18 x 18 x 12^in.
in each sec. 5½ ft. dist and
raised a mound of Earth
2 ft. high 4½ ft. base alongside

Valley. Land 2nd rate soil

T. 24. N. R. 56. W. cont.

East on a Random line bet. secs. 26 & 35
Var. 15°. 00'. E.

10.00 Leave high valley enter low valley brs. S.E. & N.W.

20.00 Drain 10 lks. wide brs. S.E. & N.W.

30.00 Creek 10 lks. wide runs South

40.00 Set temporary 1/4 sec. cor.

45.00 Wagon road from Ft. Laramie to Spotted tail agency brs. N.E. S.W.

50.00 Enter broken Hilley country brs. N.E. & S.W.

62.00 Top round butte 50 ft. high

80.10 Intersected N. & S line at cor. to secs. 25. 26. 35 & 36
thence I run
West. on a true line bet secs. 26 & 35 with same Va.

40.05 Set a Sandstone 18 x 10 x 6 in. 16 in. in the ground for 1/4 sec. cor. marked 1/4 on N. face dug pits 18 x 18 x 12 E. & W. of stone 5 1/2 dist. raised a mound of Earth 1 1/2 ft. high

T. 24. N. R. 56. W. cont.

3 1/2 ft. base along side

80.10 To Cor. to Sec. 26, 27, 34 and 35.
Rolling and Valley.
Land 2nd & 3rd rate soil

T. 24. N. R. 56. W. cont.

North bet secs. 26 & 27
Var. 15°. 00'. E

20.00 Enter rolling Prairie E. & W.
30.00 Drain dcs. S. E. 10 lks wide
40.00 Set a Sandstone 16 x 8 x 5 in. 14 in. in the ground for 1/4 sec. cor. marked 1/4 on W. face dug pits 18 x 18 x 12 in N. & S of stone 5 1/2 ft. dist and raised a mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside
50.00 Drain 5 lks wide dcs. E
60.00 Top Gravel butte 50 ft. high
80.00 Set a sandstone 20 x 10 x 6 in. 18 in. in the ground for cor. to secs. 22. 23. 26 & 27. marked with 2 nocks on S. side and 2 nocks on E edges dug pits 18 x 18 x 12 in each sec. 5 1/2 ft. dist and raised a mound of Earth 2 ft. high 4 1/2 ft. base alongside

Rolling & Valley
Land 2 & 3rd rate soil

T. 24. N. R. 56. W. cont.

East random bet. secs. 23 & 26
Var. 15°. 00'. E

20.00 Enter valley br. N. & S.
26.00 Creek 5 lks wide dcs. S. E
40.00 Set temporary 1/4 sec. cor.
65.00 Spring branch 2 lks. wide runs S.
79.90 Intersected N. & S line 12 lks. N of cor. to secs. 23. 24. 25 & 26
thence I run
N. 89° 55' W. on true line bet secs. 23 & 26 with same Va
39.95 Set a Sandstone 18 x 14 x 4 in. 16 in. in the ground for 1/4 sec. cor. marked 1/4 on N. face dug pits 18 x 18 x 12 in E & W. of stone 5 1/2 ft. dist and raised a mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside
79.90 cor. to secs. 22. 23. 26 & 27

Rolling & Valley Land 2nd & 3rd rate soil.

T. 24. N. R. 56. W. cont

North bet. secs. 22 & 23
Var. 15°. 00'. E

40.00 Set a Sandstone 20 x 7 x 6 in. 18 in. in the ground for 1/4 sec. cor. Marked 1/4 on W. face dug pits 18 x 18 x 12 in. N & S. of stone 5 1/2 ft. dist raised mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

60.00 Enter Valley E. & W.

80.00 Set a Sandstone 20 x 7 x 3 in. 18 in. in the ground for cor. to secs. 14. 15. 22 & 23 marked with 3. nocht on S. and 2 nocht on E edges dug pits 18 x 18 x 12 in. in each dir. 5 1/2 ft. dist and raised a mound of Earth 2 ft. high 4 1/2 ft. base alongside

Rolling & Valley
Land 2 & 3rd rate soil

T. 24. N. R. 56. W. cont.

East on a Random line bet. secs. 14 & 23
Var. 15°. 00'. E

40.00 Set temp. 1/4 sec. cor.

79.82 Intersected E. & W. S line 9 lks. S. of cor. to secs. 13. 14. 23 & 24
Thence I run S. 89°. 56'. W on true line bet secs. 14 & 23 with same Va

39.91 Set a Sandstone 17 x 8 x 5 in. 14 in. in the ground for 1/4 sec. cor. marked 1/4 on N. face dug pits 18 x 18 x 12 in. E. & W. of stone 5 1/2 ft. dist raised mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

79.82 the cor. to secs. 14. 15. 22 & 23

Rolling & Valley.
Land 2 & 3rd rate soil

1

T. 24 N. R. 56. W. cont.

North bet. secs. 14.15
Var. 15°.00'. E

5.00 Leave Valley E.&W. enter high rolling Prairie

40.00 Set a Sandstone 20×7×6in 18in in the ground for 1/4 sec. cor. marked 1/4 on W face dug pits 18×18×12in N.&S. of stone 5½ ft. dist raised mound of Earth 1½ ft. high 3½ ft. base alongside

80.00 Set a Sandstone 19×6×3in 15in in the ground for cor. to secs. 10.11.14.15 marked with 4 notch on S and 2 nocht. on E edges dug pits 18×18×12in in each sec. 5½ ft. dist and raised a mound of Earth 2 ft. high 4½ ft. base alongside

High Rolling Prairie Land
3rd rate soil.

T. 24. N. R. 56. W. cont.

East on a Random line bet. secs. 11 and 14
Var. 15°.00'. E

25.00 Enter Valley bts. N.&S.

40.00 Set temporary 1/4 sec. cor.

48.00 Spring branch 2 lks wide runs S.

79.96 Intersected N.&S. line at cor. to secs. 11.12.13.14
Thence I run
W. on true line bet. secs. 11.14 with same Va.

39.98 Set a Sandstone 19×5×4in for 1/4 sec. cor. marked 1/4 on N. face dug pits 18×18×12in E.&W. of stone 5½ ft. dist raised mound of Earth 1½ ft. high 3½ ft. base alongside

79.96 The cor. to secs. 10.11.14.15

Rolling & Valley Land
2nd & 3rd rate soil

T. 24 N. R. 56 W. cont.

North bet. secs. 10 & 11
Var. 15°, 00', E

38.00 Leave high rolling Prairie enter Valley bg. E. & W.

40.00 Set a Sandstone 18 x 6 x 4 in. 16 in. in the ground for 1/4 sec. cor. marked 1/4 on W. face dug pits 18 x 18 x 12 in. N. & S. of stone 5 1/2 ft. dist raised mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

80.00 Set a Sandstone 19 x 7 x 5 in. 16 in. in the ground for cor. to secs. 2. 3. 10 & 11. marked with 5 notch on S and 2 notch on E edges dug pits 18 x 18 x 12 in. in each sec. 5 1/2 ft. dist raised mound of Earth 2 ft. high 4 1/2 ft. base alongside

Rolling Prairie and Valley.
Land 2nd & 3rd rate soil

T. 24 N. R. 56 W. cont.

East Random bet. secs. 2 & 11
Var. 16°, 00', E

40.00 Set temporary 1/4 sec. cor.

80.10 Intersected N. & S. line 22 lks. S. of cor. to secs. 1. 2. 11 & 12
Thence I run
S. 89°, 57', W. on true line bet. secs. 2 & 11 with same Var.

40.05 Set a Sandstone 16 x 10 x 6 in. 14 in. in the ground for 1/4 sec. cor. marked 1/4 on N face dug pits 18 x 18 x 12 in. E. & W. of stone 5 1/2 ft. dist raised mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

80.10 The cor. to secs. 2. 3. 10 & 11

Valley Land 2nd rate soil

1

T. 24. N. R. 56. W. cont

North on True line bet. secs. 2 & 3
Var. 15°. 00'. E

20.00 Leave Valley E. & W. and ascd. range of Hills brs. E. & W. about 80 ft. high

40.00 Set a Sandstone 16 x 9 x 5 in. 14 in. in the ground for 1/4 sec. cor. marked 1/4 on W. side dug pits 18 x 18 x 12 in. N. & S. of stone 5 1/2 ft. dist. raised Mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

82.06 Intersected the 6th Standard Parallel North 795 lks. East of the established cor. to secs. 31 & 36 where I set a Sandstone 14 x 8 x 6 in. 12 in. in the ground for closing cor. to secs. 2 & 3. marked "C.C" on the S. face with 2 nocks on the E and 6 nocks on the S. face dug pits 18 x 18 x 12 in. S. E. & W. of stone 5 1/2 ft. dist. raised mound of Earth 2 ft.

T. 24. N. R. 56. W. cont

high 4 ft. base alongside The Standard cor. to secs. 31 & 36. I find to be a Sand stone 10 x 5 in. firmly set in the ground and marked S.C. on the South with 6 nocks on the E. W. N. & S. edges with pits 24 x 24 x 12 in. N. E. & W. of stone 6 ft. dist. mound of Earth 2 ft. high 4 1/2 ft. base alongside

Rolling & Hilley Land
3rd rate soil

Sept 8th 1881

1

T. 24. N. R. 56. W. cont.

From the cor. to secs. 3.4.33 .34 on S boundary of Township. The old cor. is destroyed therefore I set a Sandstone 18x10x7in 15in in the ground for cor. to secs. 3.4.33 & 34 marked with 3 notch on E and 3 notch on W. edges and redug pits 18x18x12in in each sec. 5½ ft dist and raised a mound of Earth 2 ft high 4½ ft base along side

Thence I run
North bet secs. 33 & 34
Var. 15°. 00. E

40.00 Set a Sandstone 16x10x4in 14in in the ground for ¼ sec. cor. marked ¼ on W face dug pits 18x18x12in N.S of stone 5½ ft dist and raised a mound of Earth 1½ ft high 3½ ft base alongside

T. 24. N. R. 56 W. cont.

80.00 Set a Sandstone 19x5x4in 17in in the ground for cor. to secs. 27.28.33 & 34 marked with 1 nocht on S and 3 nocht on E edges dug pits 18x18x12 ft in each sec. 5½ ft dist and raised a mound of Earth 2 ft high 3½ ft base alongside

Valley Land 2nd rate soil

1

T. 24. N. R. 56. W. cont

East on a random line
bet. sect. 27 & 34
Var. 15°. 00'. E

39.00 Asc. Hill bra. N. & S.

40.00 Set temporary 1/4 sec. cor.

79.86 Intersected N & S line 26 lks
N. of cor. to sects. 26. 27. 34 & 35
Thence I run
N. 89°. 49'. W. on true line bet
sects. 27 & 34 with same Va.

39.93 Set a Sandstone 18 x 7 x 5 in. 16 in
in the ground for 1/4 sec. cor
marked 1/4 on N face dug
pits 18 x 18 x 12 in. E & W of stone
5 1/2 ft. dist raised mound of
Earth 1 1/2 ft. high 3 1/2 ft. base
alongside

79.86 cor. to sects. 27. 28. 33 & 34

Rolling & Valley Land
2ond rate soil

T. 24. N. R. 56. W. cont

North bet. sects. 27 & 28
Var. 15°. 00'. E

40.00 Set a Sandstone 18 x 10 x 6 in.
16 in. in the ground for 1/4
sec. cor. marked 1/4 on
W face dug pits 18 & 18 & 12 in.
N. & S of line 5 1/2 ft. dist raised
Mound of Earth 1 1/2 ft. high
3 1/2 ft. base alongside

80.00 Set a Sandstone 20 x 9 x 6 in.
18 in. in the ground for cor. to
sects. 21. 22. 27 & 28 marked
with 2 notches on the S.
and 3 nocht on the E edges
dug pits 18 x 18 x 12 in. in each
sec. 5 1/2 ft. dist and raised
a mound of Earth 2 ft.
high 4 1/2 ft. base alongside

Valley Land 2ond rate soil

T. 24. N. R. 56. W. cont.

East on a Random line
bet. secs. 22 & 27
Var. 15°.00' E
40.00 Set temporary 1/4 sec. cor.
79.94 Int N & S line 16 lks. North
of cor to secs. 22.23.26 & 27
Thence I run
N. 89°.53'.W. on true line
bet secs. 22 & 27. with same Va
39.97 Set a Sandstone 14 x 10 x 6in
12in in the ground for 1/4 sec. cor.
marked 1/4 on N. face dug
pits 18 x 18 x 12in E. & W of stone
5 1/2 ft dist raised mound of Earth
1 1/2 ft high 3 1/2 ft base alongside
79.94 The cor. to secs. 21.22.27 & 28

Rolling Land 2nd rate soil.

T. 24 N. R. 56. W. cont.

North bet. secs. 21 & 22
Var. 15°.00' E
40.00 Set a Sandstone 16.10 & 6in
14in in the ground for 1/4 sec.
cor marked with 1/4 on W. face
dug pits 18 x 18 x 12in N & S of
stone 5 1/2 ft dist raised Mound
of Earth 1 1/2 ft high 3 1/2 ft base
alongside
56.00 Enter Valley S.W. & N.E
80.00 Set a Sandstone 19 x 10 x 5in 17in
in the ground for cor to secs.
15.16.21 & 22. marked with 3
notches on S and 3 notches
on E edges dug pits 18 x 18 x 12
in each sec. 5 1/2 ft dist raised
mound of Earth 2 ft high 4 1/2
ft base alongside

Rolling & Valley Land 2 & 3rd
rate soil

1

East on a random line bet secs. 15. & 22

Var. 15°. 00'. E.

40.00 Set temp. 1/4 sec. cor.

79.76 Intersected N. & S. line 24 lks. S. of cor. to secs. 14. 15. 22 & 23

Thence I run

S. 89° 50' W. on true line bet secs. 15 & 22

Var. 15°. 00'. E.

39.88 Set a Sandstone 16 x 9 x 5 in. 14 in. in the ground for 1/4 sec. cor. marked 1/4 on N. face dug pits 18 x 18 x 12 in. E. & W. of stone 5 1/2 ft. diet raised mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

79.76 The cor. to secs. 15. 16. 21 & 22

Valley Land 2nd rate soil

North bet secs. 15. & 16

Var. 15°. 00'. E.

40.00 Set a Sandstone 17 x 8 x 6 in. 15 in. in the ground for 1/4 sec. cor. marked 1/4 on W. side dug pits 18 x 18 x 12 in. N. & S. of stone 5 1/2 ft. diet raised mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

80.00 Set a Sandstone 16 x 10 x 6 in. 14 in. in the ground for cor. to secs. 9 x 10 + 15. & 16 marked with 4 notches on S. and 3 notch on E. edge dug pits 18 x 18 x 12 in. in each sec. 5 1/2 ft. diet raised mound of Earth 2 ft. high 4 1/2 ft. base alongside

Valley Land 2nd rate soil

1

T. 24. N. R. 56. W. cont.

East on a random line bet secs. 10 & 15
Var. 15°.00' E

15.00 Leave Valley Asc. Hill 100 ft. high brs. S.W. & N.E.

40.00 Set temp. 1/4 sec. cor.

80.16 Intersected N. & S line 12 lks. S of cor. to secs. 10. 11. 14 & 15

Thence I run

S. 89°.55' W. on true line bet secs. 10 & 15 with same Va

40.08 Set a Sandstone 18 x 7 x 6 in 16 in in the ground for 1/4 sec. cor. marked 1/4 on N face dug pits 18 x 18 x 12 in E. & W of stone 5 1/2 ft dist raised mound of Earth 1 1/2 ft high 3 1/2 ft base along side

80.16 The cor. to secs. 9. 10. 15 & 16

Rolling Prairie Land 2nd rate soil

T. 24. N. R. 56. W. cont

North bet secs. 9 & 10
Var. 15°.00' E

40.00 Set a Sandstone 14 x 12 x 6 in 12 in in the ground for 1/4 sec. cor. marked 1/4 on W face dug pits 18 x 18 x 12 in N. & S of stone 5 1/2 ft dist raised mound of Earth 1 1/2 ft high 3 1/2 ft base alongside

80.00 Set a Sandstone 18 x 7 x 6 in 16 in in the ground for cor. to secs. 4. 5. 9 & 10 marked with 5 notches on S and 3 notch on E edges dug pits 18 x 18 x 12 in in each sec. 5 1/2 ft dist raised mound of Earth 2 ft high 4 1/2 ft base alongside

Rolling Valley Land 2nd rate soil

East on a random line
bet sect. 3 & 10
Var. 15°. 00'. E

40.00 Set temp. 1/4 sec. cor.
79.94 Set N.&S. S line 23 lks. S.
of cor. to sect. 2. 3. 10. & 11
Thence I run
S. 89°. 50'. W. on true line bet
sect. 3. & 10 with same Va.
39.97 Set a Sandstone 20 x 10 x 3 in
18 in in the ground for 1/4 sec.
cor. marked 1/4 on N. face
dug pits 18 x 18 x 12 in E.&W.
of stone 5 1/2 ft. dist raised
mound of Earth 1 1/2 ft. high
3 1/2 ft. base alongside
79.94 The cor. to sect. 3. 4. 9 & 10

Valley Land 2nd rate soil

North on true line bet
sect. 3. & 4
Var. 15°. 00'. E

40.00 Set a Sandstone 16 x 10 x 7 in
14 in in the ground for 1/4 sec. cor.
marked 1/4 on W face dug pits
18 x 18 x 12 in N.&S. of stone
5 1/2 ft. dist raised a mound
of Earth 1 1/2 ft. high 3 1/2 ft.
base alongside
81.65 Intersected the 6th Standard
Parallel North 856 lks. East
of the cor. to sect. 35 & 36
where I set a Sandstone
20 + 10 + 4 in 18 in in the ground
for closing cor. to sect. 3. & 4
marked "CC" on S face with
3 notches on the E and 6 notches
on the S. edges dug pits
18 + 18 + 12 in S.E.&W. of stone
5 1/2 ft. dist raised a mound
of Earth 2 ft. high 4 1/2 ft.
base alongside. The Stan
dard cor. to sect. 35 & 36

T. 24. N. R. 56. W. cont.

I find a mound of Earth 2 ft. high 4½ ft. base from pits 24 + 24 + 12 in. E. W. & N. of Mound 5½ ft. dist in East pit a Cedar Stake 2 ft. long 3 cornered 4 in. flat face marked
T. 25. N. sec. 36 on the N. &
R. 57. W. sec. 35 on the N.W.
and S.C. on
S face with 1 notch on the E & 5 notches on the W. edges.

Valley Sand 2nd rate soil

T. 24. N. R. 56. W. cont.

From the cor to sect. 4. 5. 32 & 33 on S. Boundary of Township which is a mound of Earth 2 ft. high 4½ ft. base and pits 18 + 18 + 12 in. in each sec. 5½ ft. dist in S. E. pit a Stake 2 ft. long 2 in. square marked with 4 notch on E & 2 notch on W edges no other marks.

Thence I run

North bet sects. 32 & 33
Var. 15°. 00'. E

40.00 Set a Sandstone 18 & 7 x 6 in. 16 in. in the ground for ¼ sec. cor. marked ¼ on W. face dug pits 18 + 18 + 12 in. N. & S of stone 5½ ft. dist raised a mound of Earth 1½ ft. high 3½ ft. base alongside

50.00 Set a Sandstone 16 x 10 x 7 in. 14 in. in the ground for cor. to sects. 28. 29. 32 & 33 marked with 1 notch on S and 4 notch on E edges dug pits

1

T. 24. N R. 56. W. cont

18+18+12in in each sec. 5½ ft dist raised mound of Earth 2 ft high 4½ ft base alongside

Valley Land 2ond rate soil

T. 24. N. R 56. W. cont

East on a random line bet. secs 28 & 33
Var. 15°. 00' E

23.00 Ravine 30 ft deep bts N. & S

40.00 Set temp. ¼ sec. cor.

43.00 Leave Valley N. & S enter Rolling Prairie

80.18 Int. N & S line 22 lks S. of cor. to secs 27. 28. 33 & 34.
Thence I run
S. 89° 51' W. on true line bet secs 28 & 33. with same Va

40.09 Set a Sandstone 17+8+6in 15in in the ground for ¼ sec. cor marked ¼ on N. face dug pits 18+18+12in E & W of stone 5½ ft dist raised mound of Earth 1½ ft high 3½ ft base alongside

80.18 The cor to secs 28. 29. 32 & 33

Rolling Prairie & Valley Land
2ond rate soil

1

T. 24. N. R. 56. W. cont.

North bet sect. 28 & 29
Var. 15°. 00'. E

40.00 Set a Sandstone 14 + 12 + 6 in. 12 in. in the ground for 1/4 sec. cor. marked 1/4 on N face dug pits 18 + 18 + 12 in. N. & S. of stone 5 1/2 ft. dist raised mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

80.00 Set a Sandstone 17 x 11 x 3 in. 15 in. in the ground for cor. to sect. 20. 21. 28 & 29 marked with 2 nocht on S and 4 nocht on E edges dug pits 18 + 18 + 12 in. in each sec. 5 1/2 ft. dist raised mound of Earth 2 ft. high 4 1/2 ft. base alongside

Valley Land 2nd rate soil

T. 24. N. R. 56. W. cont.

East on random line bet sect. 21 & 28
Var. 15°. 00'. E

10.00 Drain 20 ft. deep br. N.W. S.E.
35.00 Drain 10 lks wide N.E. & S.W.
40.00 Set temp. 1/4 sec. cor.
70.00 Leave Valley enter Rolling Prairie
80.20 Int. N. & S. line 19 lks. S. of cor. to sect. 21. 22. 27 & 28

I fence I run
S. 89°. 52' W. on true line bet sect. 21 & 28 with same Va.

40.10 Set a Sandstone 14 + 7 + 6 in. 15 in. in the ground for 1/4 sec. cor. marked 1/4 on N face dug pits 18 + 18 + 12 in. E. & W. of stone 5 1/2 ft. dist raised mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

80.20 The cor. to sect. 20. 21. 28 & 29

Valley Land 2nd rate soil

1

T. 24 N. R. 56. W. cont.

North bet secs. 20 & 21
Var. 15°.00' E

20.00 Drain 20 ft. deep brs. N.W. & S.E.

40.00 Set a Sandstone 16+8+7 in. 14 in. in the ground for 1/4 sec cor. marked 1/4 on W face dug pits 18+18+12 in. N. & S of stone 5 1/2 ft. dist raised mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

80.00 Set a Sandstone 20+8+6 in. 18 in. in the ground for cor to secs. 16. 17. 20 & 21 marked with 3 notch on S and 4 notch on E edges dug pits 18+18+12 in. in each sec. 5 1/2 ft. dist raised mound of Earth 2 ft. high 4 1/2 ft. base alongside

Valley Land 2nd rate soil

T. 24 N. R. 56. W. cont.

East random bet secs. 16 & 21.
Var. 15°.00' E

40.00 Set temp. 1/4 sec. cor.

55.00 Drain 20 lks. wide brs. N. & S

79.94 Int. N. & S. line 11 lks. North of cor. to secs. 15. 16. 21. & 22.

Thence I run
N. 89°.55' W on true line bet secs. 16 & 21 with same Va.

39.97 Set a Sandstone 18+9+5 in. 16 in. in the ground for 1/4 sec. cor. marked 1/4 on N face dug pits 18+18+12 in. E. & W of stone 5 1/2 ft. dist raised a mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

79.94 The cor to secs. 16. 17. 20 & 21

Valley Land 2nd rate soil

T. 24. N. R. 56. W. cont.

North bet secs. 16 & 17
Var. 15°. 00'. E

40.00 Set a Sandstone 16+10+5 in 14 in in the ground for 1/4 sec. cor. marked 1/4 on W face dug pits 18+18+12 in N. & S of stone raised mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

80.00 Set a Sandstone 20+7+3 in 18 in in the ground for cor to secs. 8.9.16 & 17 marked with 4 notch on S and 4 notch on E edges dug pits 18+18+12 in in each sec. 5 1/2 ft. dist raised mound of Earth 2 ft. high 4 1/2 ft. base alongside

Valley Land 2ond rate soil

T. 24. N. R. 56. W. cont.

East on a random line bet secs. 9. & 16
Var. 15°. 00'. E

40.00 Set temp. 1/4 sec. cor.

45.00 Drain 10 ft. deep brs. N.W. & S.E.

80.12 Int. N. & S line 18 lks. N. of cor. to secs. 9. 10. 15 & 16.

Thence I run

N. 89°. 52'. W on true line bet secs. 9 & 16 with same Va.

40.06 Set a Sandstone 16+10+4 in 14 in in the ground for 1/4 sec. cor. marked 1/4 on N. face dug pits 18+18+12 in E. & W of stone 5 1/2 ft. dist raised mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside.

80.12 The cor. to secs. 8. 9. 16 & 17

Valley Land 2ond rate soil

		North bet. secs. 8 & 9
		Var. 15°. 00'. E
20.	40.00	Set a Sandstone 17 x 9 x 5 in
40		15 in in the ground for 1/4
		sec. cor. marked 1/4 on N
		face dug pits 18 x 18 x 12 in
		N. & S. of stone 5 1/2 ft. dist
		raised mound of Earth
		1 1/2 ft. high 5 1/2 ft. base alongside
80	80.00	Set Sandstone 20 x 10 x 4 in
		18 in in the ground for cor. to
		secs. 4. 5. 8 & 9 marked with
		5 nocht on S & 4 nocht on
		E edges dug pits 18 x 18 x 12
		in each sec. 5 1/2 ft. dist
		raised mound of Earth 2 ft
		high 4 1/2 ft. base alongside
		Valley Land 2nd rate soil

		East on a random line
		bet. secs. 4 & 9.
		Var. 15°. 00'. E
	15.00	Drain 20 ft. deep bet. N. W. & S. E
	40.00	Set temp. 1/4 sec. cor.
	79.92	Set N. & S. line 20 lks. N
		of cor. to secs. 3. 4. 9 & 10
		Thence I run
		N 89°. 51' W on true line
		bet. secs. 4 & 9 with same Va
	39.96	Set a Sandstone 14 x 14 x 6 in
		12 in in the ground for 1/4 sec.
		cor. marked 1/4 on N face
		dug pits 18 x 18 x 12 in E. & W
		of stone 5 1/2 ft. dist raised
		mound of Earth 1 1/2 ft. high
		3 1/2 ft. base alongside
	79.92	The cor. to secs. 4. 5. 8 & 9
		Valley Land 2nd rate soil

T 24 N. R. 56 W. cont

North true line bet secs. 4.15

Var. 15°.00: E

20. 17.00 Drain 20 ft deep brs N.W. & S.E

40 40.00 Set a Sandstone 18 x 18 x 5 in 16 in in the ground for 1/4 sec. cor. marked 1/4 on W face dug pits 18 x 18 x 12 in N. & S of stone 5 1/2 ft dist raised mound of Earth 1 1/2 ft high 3 1/2 ft base along side

80 80.70 Intersected 6th Standard Parallel North at 8th and 84 lks East of Standard cor. to secs 34 & 35 where I set a Sandstone 24 x 16 & 20 in in the ground for closing cor. to secs 4 & 5 marked "C.C" with 4 notches on the E and 6 noches on the S. edges dug pits 18 + 18 + 12 in S. E and W of stone 5 1/2 ft dist and raised a mound

T. 24 N. R. 56 W. cont

of Earth 2 ft high 4 1/2 ft base alongside

The Standard Cor. to secs 34 & 35 I find a mound of Earth 2 ft high from pits 24 x 24 x 12 in E pit a cedar Stake 3 cor. 4 in flat face 2 ft long marked T. 25. N. S. 35 on N. E R. 57. W. S. 34. on N. W. and S. C. on S face with 4 noches on the E and 2 noches on the W. edges

Rolling & Valley Land 2nd rate soil

Sept 9th 1881

T. 24. N R. 56. W. cont

From the cor. to secs. 5.6. 31 & 32 on S. boundary of Township which is a mound of Earth 2 ft. high 4½ ft. base and pits 18 + 18 × 12 in. in each sec. 5½ ft. dist. Int S.E pit a stake 2 ft. long 2 in. square marked with 5 notches on the E and 1 nocht on the W edges

Trim N. bet. secs. 31 & 32

Var. 15°.00'.E

40.00 Set a Sandstone 16 × 10 × 7 in. 14 in. in the ground for ¼ sec. cor. marked ¼ on W face dug pits 18 + 18 + 12 in. N. & S of stone 5½ ft. dist raised mound of Earth 1½ ft. high 3½ ft. base alongside

80.00 Set a Sandstone 18 × 7 × 6 in. 16 in. in the ground for cor. to sec. 29.30.31 & 32 marked with 1 nocht on S and 5 nocht on E. edges dug pits 18 × 18 × 12 in. in each sec. 5½ ft.

T 24 N. R. 56. W cont

dist raised a mound of Earth 2 ft. high 4½ ft. base alongside

Valley Land 2nd rate soil

T. 24. N. R. 56. W. cont

		East on a random line bet secs. 29 & 32
		Var. 15°. 00'. E
20	40.00	Set temp. 1/4 sec. cor.
40	79.82	Intersected N & S line 16 lks S of cor. to secs. 28.29.32 & 33
		Thence I run
		S. 89°. 53'. W. on true line bet secs. 29 & 32. with same Var
80	39.91	Set a Sandstone 16 x 9 x 5 in. 14 in. in the ground for 1/4 sec cor. marked 1/4 on N face dug pits 18 x 18 & 12 in. E & W of stone 5 1/2 ft. dist raised mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside
	79.82	The cor to secs. 29.30.31 & 32
		Valley Land 2nd rate soil

T. 24. N. R. 56. W. cont

	West on a random line bet. secs. 30 & 31.
	Var. 15°. 00'. E
40.00	Set temporary 1/4 sec. cor.
78.72	Intersected 7th Guide Mer. W. at 14 lks. S. of cor. to secs 30 & 31 which is a mound of Earth 2 1/2 ft. high 4 1/2 ft. base and pits 24 x 24 x 12 in. in each sec. 5 1/2 ft. dist. in S.E. pit a Cedar Stake 2 ft. long 2 in. squ. marked
	T. 24. N. sec. 30 on N.E.
	R. 56 W. sec. 31 on the S.E.
	T. 24. N. sec. 36. on the S.W.
	and R. 57. W sec. 25 on the N.W. faces
	with 1 noch on the S. and 5 noches on the N. edges
	Thence I run
	S. 89°. 54'. E on a true line bet secs. 30 & 31

T. 24. N. R. 56. W.

		30 & 31
		Var. 15°. 00'. E
20	38.72	Set a Sandstone 18×9×4in
4		14in in the ground for 1/4
		sec. cor. marked 1/4 on N.
		face dug pits 18+18+12in
		E. & W of stone 5½ ft. dist
		and raised a mound of
		Earth 1½ ft. high 3½ ft.
		base alongside
8	78.72	Cor. to sect. 29. 30. 31 & 32
		Valley Land 2nd rate
		soil

T. 24. N. R. 56. W. cont

		N. bet. sect. 29 & 30
		Var. 15°. 00'. E
	40.00	Set a Sandstone 16+9+5in
		14in in the ground for 1/4 sec.
		cor. marked 1/4 on W face
		dug pits 18+18+12in N. & S
		of stone 5½ ft. dist raised
		mound of Earth 1½ ft. high
		3½ ft. base alongside
	80.00	Set a Sandstone 16+10×4in
		14in in the ground for cor. to
		sect. 19. 20. 29 & 30 marked with
		2 notch on the S and 5 notch
		on the E edges dug pits 18+18+
		12in in each sec. 5½ ft. dist
		raised mound of Earth 2 ft.
		high 4½ ft. base alongside
		Valley Land 2nd rate soil

T. 24. N. R. 56. W. cont

East on a random line
bet. secs. 20 & 29
Var. 15°. 00'. E

40.00 Set temporary 1/4 sec. cor.

79.78 Intersected N. & S. line 23 lks.
S. of cor. to secs. 20. 21. 28 & 29

Thence I run
S. 89°. 50'. W on true line bet
secs. 20 & 29. with same Var.

39.89 Set a Sandstone 14 + 14 + 10 in
12 in in the ground for 1/4 sec.
cor. marked 1/4 on N. side
raised mound of Earth 1 1/2 ft.
high 3 1/2 ft. base alongside

79.78 The cor. to sects. 19. 20. 29 & 30

Valley Land 2nd rate soil

T. 24. N. R. 56. W. cont.

West on a random line
bet. secs. 19 & 30
Var. 15°. 00'. E

15.00 Leave Valley enter Gravel Hills
bg. N. & S.

40.00 Set temp. 1/4 sec. cor.

76.00 Drain 20 lks. wide 10 ft. deep
bg. N. & S.

79.60 Intersected 7th Guide Merd.
W. at 22 lks. S. of cor. to
secs. 19. 24. 25 & 30 which
is a mound of Earth 2 1/2 ft.
high 4 1/2 ft. base with pits
24 x 24 + 12 in in each sect 5 1/2
ft. dist in S. E. pit a stake
2 ft. long 2 in square marked
T. 24. N. S. 19. on the N. E.
R. 56. W. Sec. 30 on the S. E.
R. 57. W. sec. 36 on the S. W.
and sec. 25 on the N. W. faces
with 4 notches on N & 2 notch.
on S edges

Thence I run
S. 89°. 51' E on true line

	bet. secs 19 & 30 with same Var.
39.60	Set a Sandstone 14 x 10 + 5 in 12 in in the ground for 1/4 sec. cor. marked 1/4 on N. face dug pits 18 + 18 & 12 in E. & W. of stone 5 1/2 ft. dist. raised mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside
79.60	The cor. to secs. 19. 20. 29 & 30
	Broken Gravel Hills Land 3rd rate soil

	North bet. secs. 19 & 20 Var. 15°. 00'. E
10.00	Enter Gravel Hills N. E. & S. W.
40.00	Set a Sandstone 18 + 9 + 6 in 16 in in the ground for 1/4 sec. cor. marked 1/4 on N face dug pits 18 + 18 + 12 in N. & S of stone 5 1/2 ft. dist raised a mound of Earth 1 1/2 ft. high 3 1/2 ft base alongside
80.00	Set a Sandstone boulder 16 + 14 & 10 in 14 in in the ground for cor. to secs. 17. 18. 19 & 20. marked with 3 notches on S. and 5 notches on E edges dug pits 18 + 18 + 12 in in each sec. 5 1/2 ft. dist raised a mound of Earth 2 ft. high 4 1/2 ft. base alongside
	Broken Gravel Hills Land 3rd rate soil

T. 24. N. R. 56. W. cont.

East on a random line bet secs. 17 & 20
Var. 15°. 00'. E

35.00 Enter Valley br. N. & S

40.00 Set temp. 1/4 sec. cor.

50.00 Drain 20 lks. deep 50 lks. wide br. N. & S

79.90 Intersected N. & S line 12 lks. S. of cor. to secs. 16. 17. 20 & 21.

Thence I run
S. 89° 55'. W. on true line bet secs. 17 & 20 with same Va.

39.95 Set a Sand Boulder 18 + 8 + 6 in. 16 in. in the ground for 1/4 sec. cor. marked 1/4 on N. face dug pits 18 + 18 + 12 in. E. & W. of stone 3 1/2 ft. dist raised a mound of Earth 1 1/2 ft. high 3 1/2 ft. base alongside

79.90 The cor. to secs. 17. 18. 19 & 20

Gravel Hills and Valley Land 2nd & 3rd rate soil

T. 24. N. R. 56. W. cont.

West on a random line bet secs. 18 & 19
Var. 15°. 00'. E

40.00 Set temp. 1/4 sec. cor.

79.80 Intersected 7th Guide Mer. W at 42 lks S of cor. to secs. 13. 18. 19 & 24 which is a mound of Earth 2 1/2 ft. high and pits 24 x 24 x 12 in. in each sec. 5 1/2 ft. dist in S.E. pit a Cedar Stake 2 ft. long 2 in. square marked T. 24 N. sec. 18. on the N.E. R. 56 W. sec. 19 on the S.E. T. 24 N. sec. 24 on the S.W. R. 57 W. sec. 13. on the N.W. with 3 notches on the S and 3 notches on the N edges

Thence I run
S. 89° 42'. E on a true line bet secs. 18 & 19 with same Va.

39.80 Set a Boulder 17 x 10 + 10 in. 15 in. in the ground for 1/4 sec. cor. marked 1/4 on N face dug pits 18 & 18 + 12 in. in

each sec. 5½ ft. dist raised
mound of Earth 1½ ft. high
3½ ft. base alongside
79.80 The cor. to sec. 17. 18. 19. & 20

Broken Gravel Hills
Land 3rd rate soil

North bet sec. 17. & 18
Var. 15°. 00'. E
40.00 Set White Boulder 17 x 8 & 8 in
15 in in the ground for ¼ sec.
cor. marked ¼ on W face deg
pits 18 + 18 + 12 in N. & S of stone
5½ ft. dist raised mound
of Earth 1½ ft. high 3½ ft.
base alongside
53.00 Cross Drain 20 lks wide 10 ft. deep
60 ft. E. & W.
80.00 Set a Grey Boulder 16 x 8 in
round 14 in in the ground for
cor. to sec. 7. 8. 17 & 18 marked
with 4 notches on S and 5
notches on E edge I could
not dig pits on account of the
gravel therefore I raised a
mound of Earth & boulders 2 ft.
high 4½ ft. base around around
the cor. stone
Land rolling & Broken Gravel
ridges
soil 3rd rate

T 24 N R. 56. W. cont

East on a random line bet sect. 8 & 17

Var. 15°.00'. E

35.00 Enter Valley bra. N & S

40.00 Set temp 1/4 sec. cor.

63.00 Drain 4 ch wide 20 ft deep bra. N & S.

79.68 Intersected N. & S line at 25 lks. N. of cor. to sect. 8. 9. 16, & 17

Thence I run

N. 89° 49' W. on true line bet. sect. 8 & 17 with same Va

39.84 Set a Boulder 18 & 7 in round 16 in in the ground for 1/4 sec. cor. marked 1/4 on N. face dug pits 18 & 18 + 12 in E. & W of cor. stone 3 1/2 ft dist raised a mound of Earth 1 1/2 ft high 3 1/2 ft base alongside

79.68 The cor. to sect. 7. 8. 17. & 18

Land Rolling Gravel Hills & Valley

soil 2 & 3rd rate

T. 24. N R. 56. W. cont

West on a random line bet. sect. 7. & 18

Var. 15°.00'. E

40.00 Set temp 1/4 sec. cor.

74.00 Drain 20 lks. wide 10 ft deep bra. N & S

79.52 Intersected 7th Guide Merd. W. at 10 lks. N of cor. to sect. 7. 12. 13 & 18 which is a mound of Earth 2 ft high 4 1/2 ft base and pits 24 + 24 + 12 in in each sec 5 1/2 ft dist in S.E pit a stake 2 in square 2 ft long marked

T. 24. N sec. 7. on the N.E

R. 56. W sec. sec. 18 on the S.E

T. 24 N. sec. 13. on the S.W

R. 57. W. sec. sec. 12 on the N.W. faces. with 4 notches on the S and 2 notches on the N. edges

Thence I run

N. 89° 56' E on true line bet sect. 7. & 18 with same Va

T. 24. N. R. 56 W. cont

39.52 Set a Sandstone 16 x 8 + 4 in
12 in in the ground for 1/4 sec
cor. marked 1/4 on N face
dug pits 18 x 18 + 12 in E. & N
of stone 5 1/2 ft dist raised
a mound of Earth 1 1/2 ft
high 3 1/2 ft base along side
79.52 The cor. to sect. 7. 8. 17. 5. 18

Land Rough broken
gravel hills
soil 3rd rate

T. 24. N. R 56. W. cont.

North bet secs. 7.5.8
Var. 15°.00'.E

35.00 Enter Valley E.5.W.

40.00 Set Sandstone 16 x 10 x 5in
14in in the ground for 1/4 sec.
cor. marked 1/4 on W face dug
pits 18 x 18 x 12in N.5.S of stone
5 1/2 ft dist raised a mound
of Earth 1 1/2 ft high 3 1/2 ft base
alongside

66.00 Drain 40 lks. wide 15 ft deep
bs. N.W.5.S.E

80.00 Set a Sandstone 18 x 7 x 5in
16in in the ground for cor. to
secs. 5.6.7.8. marked with
5 notches on the S and 5 notches
on the East edges dug pits
18 x 18 x 12in in each sec. 5 1/2 ft
dist raised mound of Earth
2 ft. high 4 1/2 ft base
alongside

Rolling & Valley Land
2nd Rate soil

East random bet secs. 5 & 8.

Var. 15°. 00'. E

35.00 Enter Valley br. N. & S

40.00 Set temp. 1/4 sec. cor.

79.84 Int. N. & S. line 18 lks S of cor. to secs. 4. 5. 8 & 9.

Thence I run S. 89°. 52'. W. on true line bet secs. 5 & 8 with same Va

39.92 Set a Sandstone 18 x 8 x 6 in 16 in the ground for 1/4 sec. cor. marked 1/4 on N face dug pits 18 & 18 x 12 in, E. & W of stone 5 1/2 ft. dist raised a mound of Earth 1 1/2 ft. high 3 ft. base alongside

79.84 The cor. to secs. 5. 6. 7 & 8

Rolling & Valley Land 2nd rate soil

West on random line bet secs. 6 & 7

Var. 15°. 00'. E

5.00 Drain 20 lks. wide br. N. & S

40.00 Set temp. 1/4 sec. cor.

79.74 Int. the 7th Guide Mer. W. 18 lks. S. of the cor. to secs. 1. 6. 7 & 12. which is a mound of Earth 2 1/2 ft. high 4 1/2 ft. base and pits 24 + 24 x 12 in in each sec. 5 1/2 ft. dist in S. E. pit a Cedar Stake 2 in square 2 ft. long marked

T. 24 N. sec. 6 on the N. E.
R. 56. W. sec. 7 on the S. E.
T. 24. N sec. 13 on the S. W.
R. 57. W sec 1 on the N. W
faces with 5 noches on the S. and 1 noch. on the N edges

Thence I run S. 89°. 52'. E on a true line bet. secs. 6 & 7 with same Varation

39.74 Set a Sandstone 16 x 10 x 4in 14in in the ground for 1/4 sec. cor. marked 1/4 on N. face dug pits 18 x 18 x 12in E. & N. of stone 5 1/2 ft dist raised a mound of Earth 1 1/2 ft high 3 1/2 ft base alongside

79.74 The cor. to sects. 5. 6. 7 & 8.

Rolling Gravel Hills 3rd rate soil

North on a true line bet. sects. 5 & 6
Var. 15°. 00'. E

40.00 Set a boulder 18 x 8in round 16in in the ground for 1/4 sec. cor. marked 1/4 on W face dug pits 18 x 18 x 12in N. & S. of line 5 1/2 ft dist raised Mound of Earth 1 1/2 ft high 3 1/2 ft base along side

80.61 Intersected 6th Standard Parallel N at 9.52 lks. East of Standard cor. to sects. 33 & 34 where I set a Sandstone 20 x 12 x 6in 18in in the ground for closing cor. to sects. 5 & 6 marked "C.C" with 5 nocks on the E and 6 nocks on the S. edges dug pits 18 x 18 x 12in S. E. & W of stone 5 1/2 ft dist and raised a mound of Earth 2 ft high 4 1/2 ft base alongside.

The Standard cor. to sects. 33 & 34 I find

1

T. 24. N. R. 56. W. cont

a mound of Earth 2ft high from pits 24 24 & 12in in E pit a Cedar Stake 3 cornered 4in flat face 2ft long marked
T. 25. N. Sec. 34 on the N.E
R 57. W. Sec. 33 on the N.W and "S.C" on S. face with 5 notches on the E and 1 notch on the W edges

Rolling Gravel Land 3rd rate soil

Sept 10th 1881

General Description

The Eastern and central portion of this Township is composed of good 1st 2 rate soil and the surface is principally level Valley Land. The creek running in sect. 14. 23. 26 & 35 is a rapid running spring branch with sandy bottom. There is a larg cattle corral in the S.W.¼ of sec. 26 in the W. & N.W portion of the Township. there is a chain of Gravel Hills and the Land is Rough & Broken The greater portion of the Township is good 2nd rate farming Land

1

Surv. Gen'l's Office
Plattsmouth Neb.
Jan 18th 1882.

The foregoing field notes of the survey of the subdivisional lines of Tp. No. 24 N R 5 6 W of Principal Base and Meridian in the State of Neb. Executed by Geo. W. Fairfield, under his contract No 120, Dated June 24th 1881 in the month of Sept. 1881 having been critically examined, the necessary corrections and explanations made, the said field notes & the survey they describe are hereby approved.

Geo. S. Smith
Surveyor Gen'l

General Land Office • Original Field Notes

Book Number

726

The images in this file are photographs of the notes of the original surveys of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The original surveys in Nebraska began in the mid 1850's and were completed in the mid 1880's. The Nebraska office of the Surveyor General was closed June 30, 1886.