General Land Office • Original Field Notes

Book Number

778

W.W. Alt Subdivision of T 24 N - R 36 W

The images in this file are microfilm images of the notes of W.W. Alt resurveys of portions of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The W.W. Alt resurveys began in the mid 1890's and were completed in the early 1900's.

Rec'd. with letter from N. S. Dixon, D.S. dated July 11, 1896.

(4—679.)

76036.
1896.

FIELD NOTES

OF THE SURVEY OF

The Subdivisional Claim
Lines of
Township No. 24 North, of
Range No. 36 West.

Of the Sixth Principal Meridian,

in the State of Nebraska.

AS SURVEYED BY

N. S. Dixon, U. S. Deputy Surveyor,

Under his Contract No. _____, *dated* Dec. 22nd 1894.

Survey commenced July 8th, 1895.

Survey completed July 23, 1895.

(12503—2,000.)

Names and Duties of Assistants.

Wm Schrauder, Chainman

W. W. Angéo. "

C.E. Whitaker, axeman

E.F. Lane, "

INDEX DIAGRAM.

Township No 24 N. , *Range* No 36 W.



Meanders Page

Preliminary Oaths of Assistants.

~~We~~, I, W. W. Angelo

do solemnly swear that ~~we~~ I will well and faithfully execute the duties of chain carriers; that ~~we~~ I will level the chain over even and uneven ground, and plumb the tally-pins either by sticking or dropping the same; that ~~we~~ I will report the true distance to all notable objects, and the true lengths of all lines that ~~we~~ I assist in measuring, to the best of ~~our~~ my skill and ability, and in accordance with instructions given ~~us~~ me in the survey of the subdivision and claim lines of Ts 23 & 24 North, ranges 35 & 36 west of the sixth principal meridian, in the state of Neb.

W. W. Angelo, Chainman.

, Chainman.

, Chainman.

, Chainman

Subscribed and sworn to before me this first day of July, A.D., 1895

N. S. Dixon
U. S. Surveyor

~~We~~, I, E. T. Lane,

do solemnly swear that ~~we~~ I will well and truly perform the duties of axemen in the establishment of corners and other duties, according to instructions given ~~us~~ me and to the best of ~~our~~ my skill and ability, in the survey of the subdivision and claim lines of Ts 23 & 24 North, ranges 35 & 36 west of the sixth principal meridian in Nebraska.

Subscribed and sworn to before me this first day of July, A.D., 1895

E. T. Lane, Axeman.

, Axeman.

N. S. Dixon
U. S. Surveyor

6—151

Subdivision of T. 24 N., R. 36 W.

Chains

I set up on the tangent N of the cor of secs 1. 2. 35. & 36. vernier reading S. 89°59' W. and run
N. 0°01' W. betn secs 35 & 36.
descend N slope of ridge.

20.00 Enter dry valley. bears E & W.

35.00 To foot of hills, bear E & W. ascend.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins N & S of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. On S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on W face.

Note:- See subdivision of T. 21 N., R. 38 W.

52.00 Leave hills enter dry valley.

75.00 To foot of hills: ascend.

80.00 Set an oak post 3 ft long 3 x 4 ins with a brick 24 ins in the ground for cor of secs 25. 26. 35 & 36. mkd
T 24 N S 25. on NE
R 36 W S 36. on SE.
S 35. on SW. and
S 26. on NW faces. with 1 notch on E & W Edges. dig pits 24 x 24 x 12 ins in each sec 5 ft dist raise a mound of earth 5 ft base 2½ ft high West of cor.

Note:- See subdivision of T. 21 N., R. 38 W.

Land. broken prairie.
Soil. sandy: 3rd rate.

N. 89°56' E. on a random line betn secs 25 & 36.

40.00 Set temp ¼ sec cor.

79.73 Intersect range line 10 lks N. of the cor of secs 25. 30. 31 & 36.

Thence I run
West. on true line betn secs 25 & 36.

39.86 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins. E & W of cor 4 ft dist raise a mound of earth

Chains

4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼S, on N. face.

55.00 Leave hills & enter dry valley: bears NWS.

77.00 Leave valley & enter hills.

79.73 The cor of secs 25.26.35.& 36.

Land. broken prairie.
Soil. sandy: 3rd rate.

N. 0°01' W. betn secs 25 & 26.
over point of ridge.

11.00 Enter dry valley: bears NW & SE.

27.00 Leave valley & enter hills.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins NWS of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼S, on W face.

80.00 Set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground for cor of secs 23. 24. 25. & 26. mkd.

T 24 N S 24. on NE.
R 36 W S 25. on SE.
S 26. on SW. and
S 23. on NW faces. with 2 notches on S & 1 on E edges. dig pits 24 x 24 x 12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high West of cor.

Land. broken prairie.
Soil. sandy: 3rd rate.

East, on a random line betn secs 24 & 25.

40.00 Set temp ¼ sec cor.

79.80 Intersect range line 1 lk N. of the cor of secs 19. 24. 25. & 30.

Thence I run
S. 89°59' W. on true line betn secs 24 & 25.
over undulating ground.

Chains

8.60 Road. Weir to Whitman.

9.12 Wire fence: bears N 76° W.

15.50 Road to Whitman: bears NW & SE

23.00 Ascend hills: bear N. 80° W.

39.90 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼S, on N. face.

79.80 The cor of secs 23. 24. 25. & 26.

Land. broken prairie.
Soil. sandy: 3rd rate.

N. 0°01' W. betn secs 23 & 24.
descend N slope of ridge.

17.00 Enter dry valley. bears E & W.

18.70 Road to Whitman.

18.81 Wire fence, along railroad.

19.00 Road. Weir to Whitman, along railroad.

20.63 Center of track, Burlington & Missouri River railroad: bears N. 76° 31' W. & reverse.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins NWS of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼S, on W. face.
Enter hills, extending E & W.

80.00 Set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground for cor of secs 13. 14. 23. & 24. mkd

T 24 N. S 13. on NE.
R 36 W S 24. on SE.
S 23. on SW. and
S 14. on NW faces. with 3 notches on S & 1 on E edges. dig pits 24 x 24 x 12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high W. of cor.

Land. broken prairie.
Soil. sandy: 3rd rate.

chains

N. 89°54' E. on a random line betn secs 13 & 24.

40.00 Set temp ¼ sec cor.

79.85 Intersect range line 9 lks S of the cor of secs 13. 18. 19. & 24.

Thence I run

S. 89°55' W. on true line betn secs 13 & 24. over chop hills.

23.65 Local road: bears N & S.

39.92 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins. E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on N face.

79.85 The cor of secs 13. 14. 23. & 24.

Land. broken prairie.
Soil. sandy: 3rd rate.

N. 0°01' W. betn secs 13 & 14. over chop-hills.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins N & S of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground. mkd ¼ S, on W. face.

58.20 Local road: bears NE & SW. & enter dry valley extending E & W.

80.00 Set an oak post 3 ft long 3 x 4 ins with a brick 24 ins in the ground for cor of secs 11. 12. 13. & 14. mkd.

T 24 N. S 12, on NE.
R 36 W S 13. on SE.
S 14. on SW and
S 11. on NW faces. with 4 notches on S & 1 on E. edges. dig pits 24 x 24 x 12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high. West of cor.

From this cor. the sod house of D. F. Fording bears S. 57°51' E.

Land. broken prairie.
Soil. sandy: 3rd rate.

---

chains.

N. 89°55' E. on a random line betn secs 12 & 13

40.00 Set temp ¼ sec cor.

79.76 Intersect range line at cor of secs 7. 12. 13. & 18.

Thence I run

S. 89°55' W. on true line betn secs 12 & 13. along S. face of range of hills. bearing E & W.

29.00 Leave hills & enter valley.

39.88 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on N face.

52.76 Local road: bears nearly E & W.

79.76 The cor of secs 11. 12. 13. & 14.

Land. broken hills & dry bottom.
Soil. sandy: 3rd rate.

N. 0°01' W. betn secs 11 & 12. in level bottom

3.67 Local road. bears E & W.

8.00 Leave bottom land: ascend abruptly 150 feet.

37.00 Local road. bears NW & SE.

39.44 Sod house of J. Taylor, bears N 63° W.
" " " J. Maninch " N. 38° W.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins. N & S of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S, on N face.

59.75 Local road. bears NW & SE.

80.00 Set an oak post 3 ft long 3 x 4 ins with a brick 24 ins in the ground for cor of secs 1. 2. 11. & 12. mkd.

T 24 N S 1. on NE.
R 36 W S 12. on SE.

chains

S11. on SW. and
S2. on NW faces. with 5 notches on S. & 1 on E edges. dig pits 24x24x12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high West of corner.

Land. broken prairie.
Soil. sandy: 3rd rate

July 8. 1895.

N. 89°55' E on a random line betn secs 1 & 12
40.00 Set temp ¼ sec cor.
79.87 Intersect range line 5 lks S. of the cor of secs 1. 6. 7. & 12.
Thence I run
S. 89°53' W. on true line betn secs 1 & 12 along ridge. E & W
39.93 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼S, on N face.
79.87 The cor of secs 1. 2. 11. & 12.

Land. broken prairie.
Soil. sandy: 3rd rate.

N. 0°01' W. betn secs 1 & 2.
over W. point of ridge.
28.50 Road. bears E & W.
30.52 Local road. bears E & NW. ascend.
40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. N & S of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground. mkd ¼S, on West face.
72.75 Wire fence, bears N 89°10' W & reverse
85.00 Foot of hills. bear E & SW. & enter bottom land.
86.10 Local road; bears E & SW.

chains.
88.00 Enter meadow.
92.82 Intersect 6th Standard Parallel. 20.76 chs S. 89°14' E. of the SC. of Twps. 01 & 26 T25N. Rs 35 & 36 W.
I set an oak post 3 ft long 3x4 ins. with a brick 24 ins in the ground for CC. secs 1 & 2. mkd

CC T24N R36W. on S
S1. on E. and
S2. on W faces. with 5 grooves on W. & 1 on E faces. dig pits 36x24x12 ins. crosswise on each line. E & W 4 ft & S of post 8 ft dist raise a mound of earth 5 ft base 2½ ft high S of cor.

Note:- All my closing section corners have pits & mounds of same dimensions as my closing Tp. cors.

Land. broken prairie.
Soil. sandy: 3rd rate

July 16 1895.

I set up on the tangent N. of the cor of secs 2. 3. 34. & 35. vernier reading N. 89°58' E. & run N 0°02' W. betn secs 34 & 35.
in chop hills.
35.00 Leave hills & enter dry valley.
40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. N & S of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼S, on W. face.
40.50 Wind mill on sec 35 bears N. 86°35' E.
57.16 " " " S. 57°35' E.
80.00 Set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground for cor of secs 26. 27. 34. & 35. mkd.

T24N S26. on NE.
R36W S35. on SE.
S34. on SW. and
S27. on NW faces with 2 notches on E & 1 on S edges.

chains

dig pits 24x24x12 ins in each sec 5 ft dist. raise a mound of earth 5 ft base 2½ ft high West of corner.

Land. broken hills & dry valley.

Soil. sandy: 3rd rate.

N. 89°56' E. on a random line betn secs 26 & 35.

40.00 Set temp ¼ sec cor.

80.24 Intersect N & S line 5 lks N. of the cor of secs 25. 26. 35 & 36.

Thence I run

S. 89°58' W. on true line betn secs 26 & 35: over rough chop hills.

40.12 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. E & W of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on North face.

79.00 Leave hills & enter dry valley: bears N & S.

79.74 Road to Whitman: bears NW & SE.

80.24 The cor of secs 26. 27. 34. & 35.

Land. broken prairie.

Soil. sandy: 3rd rate.

N 0°02' W. betn secs 26 & 27.

2.50 Road to Whitman: bears NW & SE.

4.00 Leave bottom & enter hills.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. N & S of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on W. face.

This cor is at N edge of hills: cross undulating bottom: bears E & W.

52.00 To foot of hills: bear E & W. ascend.

80.00 Set an oak post 3 ft long 3x4 ins. with a brick 24 ins in the ground for cor of secs 22. 23 26 & 27. mkd

chains

T 24 N S 23. on NE
R 36 W S 26. on SE.
S 27. on SW. and
S 22. on NW faces with 2 notches on E & S edges. dig pits 24x24x12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high West of corner.

Land. broken prairie.

Soil. sandy: 3rd rate.

N. 89°58' E. on a random line betn secs 23 & 26.

40.00 Set temp ¼ sec cor.

80.11 Intersect N & S line 20 lks N. of the cor of secs 23. 24. 25. & 26.

Thence I run

N. 89°53' W. on true line betn secs 23 & 26. over rough chop hills.

40.05 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In E. pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on N face.

66.00 Break in ridge: bears N & S.

80.11 The cor of secs 22. 23. 26. & 27.

Land. broken prairie.

Soil. sandy: 3rd rate.

Stopped by rain.

July 9 1895.

X N 0°02' W. betn secs 22 & 23. over rough hills: descend.

33.10 Road. bears E & W. at foot of ridge.

34.70 Wire fence: bears E & W.

36.00 Road. Weir to Whitman: bears E & W.

36.55 Center of track. Burlington & Missouri River railroad: bears N 82°30' W. & reverse. ascend.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins N & S of

chains

cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on W. face.

80.00 Set an oak post 3 ft long. 3x4 ins. with a brick 24 ins in the ground for cor of secs 14. 15 22. & 23. mkd

T24N S14. on NE.
R36W S23. on SE.
S22. on SW. and
S15. on NW. faces with

2 notches on E. & 3 on S edges. dig pits 24x24 x12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high N of cor.

Land. broken prairie.
Soil. sandy: 3rd rate.

S. 89°53' E. on a random line betn secs 14 & 23

40.00 Set temp ¼ sec cor.

80.08 Intersect N & S line 4 lks N of the cor of secs 13. 14. 23. & 24.

Thence I run

N. 89°51' W. on true line betn secs 14 & 23.

40.04 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In E pit. drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on N face.

80.08 The cor of secs 14. 15. 22. & 23.

Land. broken prairie.
Soil. sandy: 3rd rate.

N 0°02' W. betn secs 14 & 15.
ascend over chop-hills.

12.10 Road to Whitman: bears E & W.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. N & S of cor 4 ft dist & raise a mound of earth 4 ft

chains

base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on W. face.

80.00 Set an oak post 3 ft long 3x4 ins. with a brick 24 ins in the ground for cor of secs 10. 11. 14. & 15. mkd

T24N S11. on NE.
R36W S14. on SE.
S15. on SW. and
S10. on NW faces with

2 notches on E. & 4 on S edges. dig pits 24x24 x12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high West of cor.

Land. broken prairie
Soil. sandy: 3rd rate.

S. 89°51' E. on a random line betn secs 11 & 14.

40.00 Set temp ¼ sec cor.

80.02 Intersect N & S line 13 lks S of the cor of secs 11. 12. 13. & 14.

Thence I run

N. 89°57' W. on true line betn secs 11 & 14. in level bottom.

25.00 To foot of hills: ascend.

40.01 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on N face.

80.02 The cor of secs 10. 11. 14. & 15.

Land. 25 chs dry bottom: balance broken
Soil. sandy: 3rd rate.

N 0°02' W. betn secs 10 & 11
over chop-hills: ascend.

6.60 Road: E & W.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. N & S of cor

Chains

4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S, on W. face.

44.86 Wire fence: bears S.81½° E. reverse

69.35 Road. bears E&W. - from Whitman to Seneca. at foot of hill

70.60 Wire fence: bears S.84° W. reverse

Sod school house, Joint District No 4,: Grant & Hooker counties; bears S. 81°15' E.

71.00 Enter meadow; "South Prong Lake", bears E&W.

80.00 Set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground for cor of secs 2.3.10.&11. mkd.

T 24 N S 2. on NE.
R 36 W S 11. on SE.
S 10. on SW. and
S 3. on NW faces. with

2 notches on E & 5 on S. edges. dig pits 24 x 24 x 12 ins in each sec 5 ft dist raise a mound of earth 5 ft base 2½ ft high West of corner.

Land. 4 chs level meadow. Soil 1st rate
balance, broken. Soil: 3rd rate
July 10 1895

The cor of secs 1.2.11.&12, being plainly visible. I run for said cor. S.89°50' E. on a random line betn secs 2 & 11.

40.00 Set temp ¼ sec cor.

80.13 Intersect NTS line at cor of secs 1.2.11.&12.

Thence I run
N.89°50' W. on true line betn secs 2 & 11.
descend.

10.00 To foot of hill: bears NTS. center valley.

13.83 Road. Whitman to Seneca. bears NTS: enter meadow.

15.00 Enter swamp.

33.00 Leave swamp.

40.07 Deposit a brick 12 ins in the ground for ¼ sec

Chains

cor. dig pits 24x24x12 ins. E&W of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In E. pit. drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S, on North face.

57.83 Wire fence: bears N. & S.

80.13 The Cor of secs 2. 3. 10. & 11.

Land. 70 chs level - meadow & marsh. Soil 1st rate
balance hills. Soil sandy: 3rd rate.

N. 5°02' W. betn secs 2 & 3.
in meadow.

25.75 Road. bears E&W.

30.56 Wire fence. bears S.55° W. reverse.

31.00 Road: along fence.

32.00 To foot of hills: bear E&W. ascend abruptly.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. NTS. of cor 4 ft dist. raise a mound of earth 4 ft base 2 ft high over deposit. In E. pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S; on West face.

59.00 To foot of opposite slope.

92.20 Wire fence. bears S.85° E. reverse.

93.73 Intersect 6th Standard Parallel. 21.08 chs S.89°10 E. of the SC. of secs 35 & 36, T 25 N, R 36 W. I set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground for CC. secs 2 & 3. mkd.

CC T24 N R36 W. on S.
S 2. on E. and
S 3. on W. faces. with

2 grooves on E. & 4 on W. faces. dig pits 36 x 24 x 12 ins crosswise on each line. E&W 4 ft & S of post 8 ft dist raise a mound of earth 5 ft base 2½ ft high S. of corner.

Land: 30 chs level - Soil 1st rate.
balance broken: Soil sandy: 3rd rate
July 16 1895.

Chains

I set up on the tangent N. of the cor of secs 3. 4. 33. & 34., vernier reading N. 89° 58' E. run
N. 0° 02' W. betn secs 33 & 34.
descend.

17.00 Foot of hill, cross narrow flat & ascend abruptly.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24×24×12 ins N & S of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit. drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on West face.

60.00 Bottom of slope; bears E & W. over undulating ground.

80.00 Set an oak post 3 ft long 3×4 ins. with a brick 24 ins in the ground for cor of secs 27. 28. 33 & 34. mkd
T 24 N S 27. on NE.
R 36 W S 34. on SE.
S 33. on SW. and
S 28. on NW faces with 3 notches on E & 1 on S edges. dig pits 24×24×12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high W. of corner.
Land. broken prairie.
Soil. sandy; 3rd rate.

N. 89° 56' E. on a random line betn secs 27 & 34.

40.00 Set temp ¼ sec cor.

79.85 Intersect N & S line 13 lks S. of the cor of secs 26. 27. 34. & 35.
Thence I run
E. 84° 50' N. on true line betn secs 27 & 34.
over dry. undulating valley.

20.00 Leave bottom & cross point of ridge.

34.00 Foot of opposite slope.

37.92 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24×24×12 ins. E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive

Chains

an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on N. face.

79.85 The cor of secs 27. 28. 33. & 34.
Land: broken, undulating prairie.
Soil. sandy; 3rd rate.

N. 0° 02' W. betn secs 27 & 28.
ascend abruptly 200 ft. to top of ridge; bears E & W.

25.00 Summit: descend.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24×24×12 ins. N & S of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on W. face.

57.98 Wire fence at foot of slope: bears S 73° 20' E. & N. 73° W. - Enter meadow.
Frank Mason's sod house bears N. 5½ W.
S. A. Hall's " N 53° E.

55.60 Enter thicket of small willows; bears E & W.

58.20 Leave willows & enter meadow.

80.00 Set an oak post 3 ft long 3×4 ins with a brick 24 ins in the ground for cor of secs 21. 22. 27. & 28. mkd
T 24 N. S 22. on NE.
R 36 W S 27. on SE.
S 28. on SW. and
S 21. on NW faces with 3 notches on E. & 2 on S edges. dig pits 24×24×12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high West of corner
Land. 52 chs broken. Soil. sandy; 3rd rate.
balance, level bottom land: Soil 1st rate.

N. 89° 50' E. on a random line betn secs 22 & 27.

40.00 Set temp ¼ sec cor.

79.86 Intersect N & S line 24 lks S. of the cor of secs 22. 23. 26 & 27.
Thence I run

chains.

S.89°40' W. on true line betn secs 22 & 27.
over chop-hills
24.00 Narrow pass: bears NNS.
39.93 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼S, on North face.
51.00 Leave hills & enter bottom land.
51.76 Road to Whitman bears NW & SE.
67.56 Road bears NW & SE.
77.58 Wire fence bears S 79°15' E & reverse
79.86 The cor of secs 21.22.27 & 28.
Land. 50 chs broken: Soil 3rd rate.
balance level; Soil 2nd rate.

N 0°02' W betn secs 21 & 22.
in bottom land.
0.54 Wire fence: bears S. 79°15' E & reverse
6.00 To foot of hills: bear E & W: ascend.
14.12 Frank Mason's house bears S 32° W.
40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. NNS of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼S, on West face.
Enter bottom land.
40.65 Road to Whitman: bears NW & SE.
46.88 Wire fence: bears N 82½° W & reverse.
47.46 Center of track, Burlington & Missouri River railroad: bears N. 82°30' W. & reverse.
49.02 Wire fence, parallel to railroad.
49.18 Road: Weir to Whitman: E & W.
69.00 Leave level land & enter hills: bear E & W.
80.00 Set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground. for cor of secs 15.16.21. & 22. mkd

chains

T 24 N S 15. on NE.
R 36 W S 22. on SE.
S 21. on SW. and
S 16. on NW faces. with 3 notches on E. & S. edges. dig pits 24x24x12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high West of corner.
Land. 35 chs level, Soil. 2nd rate.
balance, broken: Soil. 3rd rate.

N. 89°40' E. on a random line betn secs 15 & 22.
40.00 Set temp ¼ sec cor.
80.03 Intersect NNS line 3 chs N of the cor of secs 14. 15, 22. & 23.
Thence I run
S. 89°41' W. on true line betn secs 15 & 22.
in hills.
24.47 Road. bears NE & SW.; in pass.
27.00 " " NNS.
31.00 Ascend.
40.01 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼S, on North face.
80.03 The cor of secs 15, 16, 21. & 22.
Land. broken prairie.
X Soil. sandy: 3rd rate.

N. 0°02' W. betn secs 15 & 16.
over chop-hills: ascend abruptly.
28.75 Road: bears NW & SE.
40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. NNS of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼S, on W face.

Chains

74.60 Road: NW & SE. at foot of slope.

75.00 Center meadow: bears E & W.

80.00 Set an oak post 3 ft long 3 x 4 ins. with a brick 24 ins in the ground for cor of secs 9. 10. 15 & 16 mkd

T 24 N S 10. on NE.
R 36 W. S 15. on SE.
S 16. on SW. and
S 9. on NW faces. with

3 notches on E. & 4 on S. edges. dig pits 24 x 24 x 12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high West of corner

Land. 75 chs broken. Soil. sandy: 3rd rate
balance level: Soil 2nd rate.

N. 89° 41' E. on a random line betn secs 10 & 15

40.00 Set temp ¼ sec cor.

79.85 Intersect N & S line 7 lks N. of the cor of secs 10. 11. 14. & 15.

Thence I run
S. 89° 44' W. on true line betn secs 10 & 15.
in hills.

20.00 Leave hills & enter swampy bottom land.

39.12 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins. E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground. mkd ¼ S. on N. face.

79.85 The cor of secs 9. 10. 15. & 16.

Land. mostly swampy bottom. interspersed with small ponds, and osier beds.
Soil 1st rate.

N. 0° 02' W. betn secs 9 & 10.
in level land of "South Valley."

25.00 Leave meadow: ascend moderately.

27.70 Road, bears E & W.

30.60 Road to Whitman, bears NE & SW.

Chains

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins N & S of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground. mkd ¼ S, on W. face.

40.51 Wire fence. bears N. 89° ½ W. & reverse

55.00 Leave hills & enter "South Strong Lake", bears E & W.

56.10 Road: bears NW & SE.

58.60 " " "

65.60 Sod house of Mr Burk, bears N. 1.97 chs dist

67.25 Local road, bears E & W.

71.00 Enter meadow.

74.52 Wire fence. bears N 89° 45' W & reverse.

80.30 Set an oak post 3 ft long. 3 x 4 ins. with a brick 24 ins in the ground for cor of secs 3. 4. 9. & 10. mkd

T 24 N S 3. on NE.
R 36 W S 10. on SE.
S 9. on SW. and
S 4. on NW faces. with

3 notches on E & 5 on S. edges. dig pits 24 x 24 x 12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high West of cor.

Land. mostly level bottom. Soil, 1st rate
balance broken: Soil. sandy: 3rd rate

N. 89° 55' E. on a random line betn secs 3 & 10
the cor of secs 2. 3. 10. & 11, being visible.

40.00 Set temp ¼ sec cor.

79.70 Intersect N & S line at cor of secs 2. 3. 10. & 11

Thence I run
S. 89° 55' W. on true line betn secs 3 & 10.
in meadow.

20.22 Road: bears NE & SW.

39.85 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins E & W of cor 4 ft dist & raise a mound of earth 4 ft base

Chains

2 ft high, over deposit. In E pit. drive an oak stake 2 ft long 2 ins square 12 ins in the ground. mkd ¼ S., on N. face.

50.70 Edge of shallow pond: impure water.

52.70 Opposite edge of pond.

55.62 Wire fence: bears NTS.

56.61 " "

79.70 The cor of secs 3. 4. 9. & 10.

Land. level bottom.

Soil 1st rate.

N 0°02' W. betn secs 3 & 4.

in level meadow.

23.38 Wire fence: bears N 72°45' W. & reverse.

Sod house of F. L. Weaver bears N. 61° 40' W. about 6 chs dist.

27.25 Road: bears E & W.

31.00 Leave "South Prony Lake" & enter hills.

37.00 Road. bears nearly NTS.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins. NTS of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on N. face.

41.40 Road: bears nearly NTS.

46.20 Same road: bears NE & S.

51.56 Wire fence: bears S. 84°10' W. & reverse.

93.94 Intersect 6th Standard Parallel 21.55 chs S. 89°10' E. of the SC. of secs 34 & 35. T 25 N. R 36 W.

I set an oak post 3 ft long 3 x 4 ins with a brick 24 ins in the ground for CC. secs 3 & 4 mkd

CC T 24 N R 36 W. on S.

S 3. on E. and

S 4. on W faces, with 8 grooves on E & W faces. dig pits 36 x 24 x 12 ins crosswise on each line. E & W 4 ft & S of post 8 ft dist raise a mound

Chains

of earth 5 ft base 2½ ft high S. of corner.

Land: 30 chs level; Soil 1st rate.

balance, broken. Soil sandy: 3rd rate.

July 13 1895.

I set up on the tangent. N of the cor of secs 4. 5. 32. & 33., vernier reading N. 89°57' E. and run

N 0°03' W. betn secs 32 & 33.

descend.

10.00 Enter dry valley: bears E & W.

30.00 Leave valley & ascend hills: bear E & W.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins. NTS of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on W. face.

80.00 Set an oak post 3 ft long 3 x 4 ins with a brick 24 ins in the ground for cor of secs 28. 29. 32 & 33. mkd.

T 24 N S 28. on NE.

R 36 W S 33. on SE.

S 32. on SW. and

S 29. on NW faces with 4 notches on E. & 1 on S. edges. dig pits 24 x 24 x 12 ins in each sec 5 ft dist raise a mound of earth 5 ft base 2½ ft high W. of corner.

This cor. is in a narrow pass, bearing E & W

Land. broken prairie.

Soil. sandy: 3rd rate.

N. 89°56' E. on a random line betn secs 28 & 33.

40.00 Set temp ¼ sec cor.

80.01 Intersect NTS line 4 lks N. of the cor of secs 27. 28. 33 & 34.

Thence I run

S. 89°58' W. on true line betn secs 28 & 33.

Chains

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. E&W of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼S., on N face.

52.00 To foot of hills center narrow pass: bears E&W

57.25 Wire fence, bears S 21½ E. & reverse.

80.01 The cor of secs 28. 29. 32. & 33.

Land. broken prairie.

Soil. sandy: 3rd rate.

N 0°03' W. betn secs 28 & 29.

ascend.

31.00 Wire fence: bears S. 82°20' E. & reverse.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins N&S of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼S., on W face.

51.70 Enter plowing bears E&W.

53.00 Leave plowing.

55.67 Wire fence: bears S. 87° W & reverse. – at foot of slope.

56.00 Enter meadow.

72.00 Leave meadow. extends E&W.

72.10 Wire fence: bears S 61° W.

75.00 Leave valley & ascend abruptly.

80.00 Set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground for cor of secs 20. 21. 28. & 29. mkd

T24N S21. on NE.

R36W S28. on SE.

S29. on SW. and

S20. on NW faces. with 4 notches on E & 2 on S edges. dig pits 24x24x12 ins in each sec 5 ft dist raise a mound of earth 5 ft base 2½ ft high West of corner

Chains

Land. 20 chs valley. Soil 2nd rate.

balance, broken: Soil, sandy: 3rd rate.

N. 89°55' E. on a random line betn secs 21 & 28. the cor of secs 21. 22. 27 & 28 being plainly visible.

40.00 Set temp ¼ sec cor.

79.80 Intersect N&S line at cor of secs 21. 22. 27 & 28.

Thence I run

S. 89°55' W. on true line betn secs 21 & 28.

over level meadow.

36.80 Local road: bears N&S.

39.70 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins E&W of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground. mkd ¼S., on W. face.

44.30 Wire fence. bears N 80°55' E. & reverse.

69.80 To foot of hills: ascend abruptly.

79.80 The cor of secs 20. 21. 28 & 29.

Land. level & undulating bottom.

Soil. 1st & 3rd rates.

July 11 1895.

N 0°03' W. betn secs 20 & 21.

over high ridge. bears E&W: ascend abruptly.

11.00 Summit: descend.

26.00 Road: bears NW&SE.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins N&S of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼S., on W. face.

48.20 Road to Whitman: bears E&W.

49.20 " " "

50.41 Wire fence: parallel to railroad.

51.90 Center of track. Burlington & Missouri River railroad. bears S 89°08' W. & reverse; ascend.

chains

80.00 Set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground for cor of secs 16.17.20.&21. mkd.

T 24 N S 16. on NE.
R 36 W S 21. on SE.
S 20. on SW. and
S 17. on NW faces. with 4 notches on E & 3 on S edges. dig pits 24x24x12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high W. of Cor.

Land. broken prairie.
Soil. sandy: 3rd rate.

N. 89°55' E. on a random line betn secs 16 & 21.

40.00 Set temp ¼ sec cor.

79.95 Intersect NTS line 34 lks S of the cor of secs 15.16.21 & 22.

Thence I run
S. 89°40' W. on true line betn secs 16 & 21. along ridge: bears E & W.

39.97 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins E & W of cor. 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on N face.

79.95 The cor of secs 16.17.20.&21.

Land. broken prairie.
Soil. sandy: 3rd rate.
July 12 1895.

N. 0°03' W. betn secs 16 & 17. in hills.

36.10 Road to Whitman, in narrow pass: bears NE & SW.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. NTS of cor. 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on W face.

chains

ascend abruptly.

80.00 Set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground. for cor of secs 8.9.16.&17. mkd.

T 24 N S 9. on NE.
R 36 W S 16 on SE.
S 17. on SW. and
S 8. on NW faces, with 4 notches on E & 3 edges. dig pits 24x24x12 ins in each sec 5 ft dist raise a mound of earth 5 ft base 2½ ft high W. of cor.

Land. broken prairie.
Soil. sandy: 3rd rate.

N. 89°40' E. on a random line betn secs 9 & 16.

40.00 Set temp ¼ Sec cor.

79.65 Intersect NTS line at cor of secs 9.10.15.&16.

Thence I run
S. 89°40' W. on true line betn secs 9 & 16. in level ground of "South Valley".

24.00 Leave valley & ascend hills: bear NW & SE.

39.82 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. E & W of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground. mkd ¼ S., on N. face.

48.35 Local road. bears NTS.

52.25 " NTSE.

79.65 The cor of secs 8.9.16.&17.

Land. level bottom & broken hills.
Soil 1st & 3rd rates.
July 13. 1895.

N. 0°03' W. betn secs 8 & 9. descend.

14.00 Enter dry valley: bears E & W.

18.50 Local road. bears E & W.

21.00 Ascend abruptly 300 feet.

Chains

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. N & S of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In S. pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground. mkd ¼ S., on W face.

50.00 Set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground for cor of secs 4.5.8.& 9. mkd.

T24NS4. on NE.
R36WS9. on SE.
S8. on SW. and
S5. on NW faces. with

4 notches on E & 5 on S edges. dig pits 24 x 24x12 ins in each sec 5 ft dist raise a mound of earth 5 ft base 2½ ft high W. of cor.

Land. broken prairie.
Soil. sandy; 3rd rate.

N.89°40'E. on a random line betn secs 4 & 9

40.00 Set temp ¼ sec cor.

79.54 Intersect N & S line at cor of secs 3.4.9.& 10.

Thence I run
S.89°40'W. on true line betn secs 4 & 9.
in "South Prony Lake".

17.27 Local road. bears NE & SW.

29.54 Burk's sod house bears S. 3.10 chs dist.

wire fence E & W. 2.86 chs dist S from line.

33.00 Local road: bears nearly E & W.

34.69 Wire fence

39.77 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. E & W of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S.; on N face.

ascend.

79.54 The cor of secs 4.5.8.& 9.

Land. broken hills & level bottom.
Soil. 1st & 3rd rates.

Chains

N.0°03'W. betn secs 4 & 5.

descend.

13.00 To bottom of hill: bears E & W, center "South Prony".

14.35 Local road. bears E & W.

16.48 Wire fence: bears E & W.

18.00 Enter meadow: bears E & W.

23.00 Shallow pond – leave same at 26 chs

34.50 Leave meadow & enter plowed field

36.00 Leave plowing & cross wire fence: bears N.30°W.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins N & S of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In S. pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on W. face.

ascend broken ridge: bears E & W.

92.00 Foot of opposite slope.

95.00 Enter plowed field: bears E & W.

96.50 Intersect 6th Standard Parallel 22.24 chs S.89°40'E of the SC. of secs 33 & 34, T25N R36W.

I set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground for CC. secs 4 & 5. mkd.

CCT24N R36W. on S.
S4. on E. and
S5. on W faces

with 4 grooves on E & 2 on W faces. dig pits 36x24x12 ins crosswise on each line. E & W 4 ft & S of post 8 ft dist raise a mound of earth 5 ft base 2½ ft high. S of cor.

Land. 25 chs level. Soil 1st rate.
balance broken: 3rd rate.

July 17 1895.

Chains

I set up, on the tangent N. of the cor of secs 5.6.31 & 32. Vernier reading N.89°56' E, & run N.0°04' W. betn secs 31 & 32.
in hills.

8.00 Pass: bears E & W.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. N & S of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on West face.

48.00 Road to Whitman: bears NE & SW.

70.00 Enter dry valley. bears E & W.

77.00 To foot of hills: E & W: ascend.

80.00 Set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground for cor of secs 29.30.31 & 32. mkd.

T 24 N S 29. on NE.
R 36 W. S 32. on SE.
S 31. on SW. and
S 30. on NW faces. with 5 notches on E. & on S edges. dig pits 24x24x12 ins in each sec 5 ft dist & raise a mound of earth 5 ft base 2½ ft high W. of cor.

Land. broken prairie.
Soil. sandy: 3rd rate.

N.89°56' E. on a random line betn secs 29 & 32.

40.00 Set temp ¼ sec cor.

80.11 Intersect N & S line 16 lks N. of the cor of secs 28.29.32 & 33.

Thence I run
N.89°57' W on true line betn secs 29 & 32.
in hills: ascend.

40.05 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S, on N face

Chains

71.00 Road to Whitman: bears N & S.

80.11 The cor of secs 29.30.31 & 32.

Land. broken prairie.
Soil. sandy: 3rd rate.

S.89°56' W. on a random line betn secs 30 & 31.

40.00 Set temp ¼ sec cor.

81.73 Intersect range line 9 lks N. of the cor of secs 25.30.31 & 36. which is a deposit witnessed as described by Mr Alt.

Thence I run
N.89°52' E. on true line betn secs 30 & 31.
along N slope of ridge: bears E & W. – near bottom.

41.73 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In E. pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on N. face.

52.73 Local road: bears N 85° W. reverse.

75.00 Ascend.

81.73 The cor of secs 29.30.31 & 32.

Land. undulating prairie.
Soil. sandy: 3rd rate.

N.0°04' W. betn secs 29 & 30.
over rough hills.

27.00 Pass: bears E & W.

33.34 Wire fence: bears N. 85½ W. reverse.

39.40 Local road: bears E & W.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. N & S of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on W face.

50.00 Ascend abruptly.

80.00 Set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground for cor of

Chains

secs 19. 20. 29. & 30. mkd.
T24NS 20. on NE.
R36WS 29. on SE.
S 30. on SW. and
S 19. on NW faces. with
5 notches on E & 2 on S. edges. dig pits
24x24x12 ins. in each sec 5 ft dist raise
a mound of earth 5 ft base 2½ ft high
West of corner.
Land. broken prairie.
Soil. sandy: 3rd rate.

S. 89°57' E. on a random line betn secs 20 & 29.
40.00 Set temp ¼ sec cor.
80.42 Intersect NTS line 19 lks N. of the cor
of secs 20. 21. 28. & 29.
Thence I run
N. 89°49' W. on true line betn secs 20 & 29.
along high ridge: bears E & W.
40.21 Deposit a brick 12 ins in the ground
for ¼ sec cor. dig pits 24x24x12 ins. E & W
of cor 4 ft dist raise a mound of earth
4 ft base 2 ft high over deposit. In E pit.
drive an oak stake 2 ft long 2 ins square
12 ins in the ground mkd ¼S. on N face.
43.04 Wire fence: bears N. 31½ W. & reverse.
56.70 Local road: bears NW & SE
61.00 Road to Whitman: bears NTS.
80.42 The cor of secs 19. 20. 29. & 30.
Land. broken prairie.
Soil. sandy: 3rd rate.

S. 89°52' W. on a random line betn secs 19 & 30.
40.00 Set temp ¼ sec cor.
82.48 Intersect range line 42 lks S. of the cor of
secs 19. 24. 25. & 30. which is a post. mkd &
witnessed as described by Mr Alt.
Thence I run
S. 89°50' E. on true line betn secs 19 & 30.
in swamp.

Chains
21.00 Leave swamp: ascend.
23.48 Road to Whitman: bears NTS.
42.48 Deposit a brick 12 ins in the ground for
¼ sec cor. dig pits 24x24x12 ins E & W of cor
4 ft dist raise a mound of earth 4 ft base
2 ft high over deposit. In E pit. drive an
oak stake 2 ft long 2 ins square 12 ins in
the ground mkd ¼S. on N. face.
82.48 The cor of secs 19. 20. 29 & 30.
Land. 20 chs swamp.
balance. broken sand hills: Soil 1st & 3rd rates.
July 12 1895.

N. 0°04' W. betn secs 19 & 20.
over high ridge: bears E & W.
9.00 Summit: 250 ft high: descend.
40.00 Deposit a brick 12 ins in the ground for
¼ sec cor. dig pits 24x24x12 ins. NTS
of cor 4 ft dist raise a mound of earth
4 ft base 2 ft high over deposit. In S pit
drive an oak stake 2 ft long 2 ins square
12 ins in the ground. mkd ¼S, on N. face.
40.70 Wire fence: bears N 32½ W. & reverse.
Railroad water tank at Whitman bears N 40°
47' E.
Whitman school house bears N 15°20' W.
50.00 Center of track. Burlington & Missouri River
railroad: bears S. 89°08' W.
52.00 N. side main street of Whitman. parallel to
railroad: ascend.
61.05 Railroad water tank bears S. 45°16' E.
Whitman school house " S. 20°45' W.
63.70 Road to Whitman. bears NW & SE.
80.00 Set an oak post 3 ft long 3x4 ins with a
brick 24 ins in the ground for cor of secs
17. 18. 19. & 20. mkd
T24NS17. on NE
R36WS20. on SE.

Chains

S 19. on SW. and
S 18. on NW faces. with 5 notches on E & 3 on S. edges. dig pits 24x24x12 ins in each sec 5 ft dist raise a mound of earth 5 ft base 2½ ft high West of corner.
Land. broken prairie.
Soil. sandy: 3rd rate.

The cor of secs 16.17.20.&21. being visible. I run S.89°40'E. on a random line for said cor. betn secs 17 & 20.

40.00 Set temp ¼ sec cor.

80.21 Intersect NTS line at cor of secs 16.17.20 & 21. thence I run N.89°40'W. on true line betn secs 17 & 20. descend W. slope of ridge.

40.10 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. E & W. of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S, on N face.

52.51 Road to Whitman. bears NTS.
58.51 " " NE & SW.
60.46 " " NW & SE.
64.00 ascend hills: bear NW & SE.
80.21 The cor of secs 17.18.19.&20.
Land. broken undulating prairie.
Soil. sandy: 3rd rate.

N.89°50'W. on a random line betn secs 18 & 19.

40.00 Set temp ¼ sec cor.

81.45 Intersect range line 1 lk N of the cor of secs 13.18.19.&24. which is a deposit. witness as described by Mr alt.
Thence I run S.89°50'E. on true line betn secs 18 & 19. over high ridge: bears E & W.

41.45 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins. E & W of cor.

Chains

4 ft dist. raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground. mkd ¼ S, on N face.

69.15 Road to Whitman: bears NW & SE
81.45 The cor of secs 17.18.19.&20.
Land. broken prairie.
Soil. sandy: 3rd rate.

N 0°04 W. betn secs 17 & 18.
descend.

4.50 Road. in narrow pass: bears E & W.
7.00 ascend abruptly.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24x24x12 ins NTS of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S, on W. face.

60.00 Narrow pass: bears E & W.

80.00 Set an oak post 3 ft long 3x4 ins with a brick 24 ins in the ground for cor of secs 7.8.17.&18. mkd.
T24N S 8. on NE.
R36W S 17. on SE.
S 18. on SW. and
S 7. on NW faces with 5 notches on E. & 4 on S edges. dig pits 24x24x12 ins in each sec 5 ft dist raise a mound of earth 5 ft base 2½ ft high W. of cor
Land. broken prairie.
Soil. sandy: 3rd rate.

S.89°40'E. on a random line betn secs 8 & 17.

40.00 Set temp ¼ sec cor.

80.36 Intersect NTS line 4 lks N. of the cor of secs 8.9.16.&17.
Thence I run N.89°38'W. on true line betn secs 8 & 17 over chop hills.

chains

40.18 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins. E & W of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S, on N face.

43.03 Road. bears NE & SW.

56.46 " NTS.

80.36 The cor of secs 7. 8. 17 & 18.

Land. broken prairie.
Soil. sandy; 3rd rate.

N. 89° 50' W. on a random line betn secs 7 & 18

40.00 Set temp ¼ sec cor.

81.30 Intersect range line 30 lks S. of the cor of secs 7. 12. 13. & 18. which is a post. mkd and witnessed as described by Mr Alt.

Thence I run
S. 89° 37' E. on true line betn secs 7 & 18.
over level bottom.

2.00 Enter hills, bear NTS: ascend.

5.20 Road to Whitman, bears NTSE.

41.30 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins E & W of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S, on N. face.

81.30 The cor of secs 7. 8. 17. & 18.

Land. broken prairie.
Soil. sandy: 3rd rate.

N. 0° 04' W. betn secs 7 & 8.
in chop-hills.

22.40 Local road, in pass: bears E & W.

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins. NTS. of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In S. pit drive an oak

chains

stake 2 ft long. 2 ins square 12 ins in the ground mkd ¼ S, on W. face.

57.00 Local road: bears E & W.

80.00 Set an oak post 3 ft long. 3 x 4 ins with a brick 24 ins in the ground for cor of secs 5. 6. 7. & 8. mkd.

T 24 N S 5. on NE.
R 36 W S 8. on SE.
S 7. on SW. and
S 6. on NW faces. with 5 notches on E & S. edges. dig pits 24 x 24 x 12 ins in each sec 5 ft dist raise a mound of earth 5 ft base 2½ ft high West of corner.

Land. broken prairie.
Soil. sandy: 3rd rate.
July 15 1895.

S. 89° 40' E. on a random line betn secs 5 & 8.

40.00 Set temp ¼ sec cor.

80.29 Intersect NTS line 13 lks S. of the cor of secs 4. 5. 8. & 9.

Thence I run
N. 89° 46' W. on true line betn secs 5 & 8.

30.79 Road to Whitman: bears NTS.

40.14 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins. E & W of cor 4 ft dist raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S, on N. face.

80.29 The cor of secs 5. 6. 7. & 8.

Land. broken prairie.
Soil. sandy: 3rd rate.
July 20 1895

The cor of secs 1. 6. 7. & 12. being visible. I run for said cor.
N. 89° 27' W. on a random line betn secs 6 & 7

Chains

40.00 Set temp ¼ sec cor.

81.23 Intersect range line at the cor. of secs. 1. 6. 7. & 12. which is a deposit, witnessed as described by Mr Alt.

Thence I run

S. 89° 27' E. on true line betn secs 6 & 7. in rough hills.

12.73 Road to Whitman: bears N & S.

41.23 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins. E & W of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on N. face. descend abruptly.

46.78 Road: bears NE & SW.

61.23 " " NW & SE.

81.23 The cor of secs 5. 6. 7. & 8.

Land. broken prairie.
Soil. sandy; 3rd rate

July 15 1895.

N. 0° 04' W. betn secs 5 & 6. over high ridge.

28.55 Road. bears E & W: at foot of slope.

28.73 Wire fence: bears S. 82° E & reverse. enter meadow land. of "South Crony Lake".

40.00 Deposit a brick 12 ins in the ground for ¼ sec cor. dig pits 24 x 24 x 12 ins N & S of cor 4 ft dist & raise a mound of earth 4 ft base 2 ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd ¼ S., on W. face.

40.34 Wire fence: bears E & W.

40.50 Local road: bears E & W. ascend.

97.35 Intersect 6th Standard Parallel 21.99 chs S. 89° 27' E. of the SC., of secs 32 & 33. T 25 N R 36 W.

I set an oak post 3 ft long 3 x 4 ins with a brick 24 ins in the ground for CC. secs 5 & 6. take

Chains

CCT 24 N R 36 W. on S.
S5, on E. and
S6. on W. faces

with 5 grooves on E & 1 on W faces. dig pits 36 x 24 x 12 ins crosswise on each line. E & W 4 ft N & S of post 8 ft dist. raise a mound of earth 5 ft base 2½ ft high South of corner.

Land. 12 chs level. Soil 1st rate.
balance broken. Soil, sandy: 3rd rate.

July 17 1895.

This Tp is a collection of sand ridges separated by narrow dry valleys: the whole, sparsely covered with bunch, & other grasses.

The so-called "South Crony Lake", extending through secs 2. 3. 4. & 5. is nearly all excellent meadow land. and there is also found some good hay land in secs 27. 28. & 29.

The village of Whitman, situated on the B & M.R. railroad, in the SW¼ NW¼ sec 20. has about 20 small buildings, perhaps 50 inhabitants and is of considerable importance as a cattle shipping & trading point for a large territory to the N & S.

It is a water & cobling station for the railroad, has 3 general stores: blacksmith shop- small school house: livery barn: millinery store; and two hotels.

There are about a dozen families residing in this Tp. outside of Whitman.

For general farming purposes, the soil is absolutely worthless; generally speaking,- consisting of probably from 60 to 80 per cent of fine sand.

N. S. Dixon.
Deputy Sr.

Chains No. 37

— H. E. claim of Lester B. Weaver. —

From the CC. sec 1 T 2. T 24 N. R 36 W., the NE cor of L. B. Weaver's H.E. claim bears S. 89° 14' E. 6.23 chs dist.

This cor is re-established by deposit of half a brick 12 ins in the ground. dig pits 18 x 18 x 12 ins N & S of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit. drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd LBW, on SW face.

Thence I run

South, along E bdy of claim.

in level ground

3.00 L. B. Weaber's sod house bears W. 92 lks dist.

7.35 Wire fence: bears E & W. at base of hills: ascend. also, a wire fence runs nearly parallel to line and 15 lks E there from.

18.70 Deposit half a brick 12 ins in the ground for SE. cor of claim. dig pits 18 x 18 x 12 ins N & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N. pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground. mkd LBW. on NW face.

West, along S. Bdy. of claim.

descend.

5.00 Enter plowed field. extends S. 1 ch. & N. 2 chs

9.00 Foot of hill: bears NE & SW. & enter level ground.

14.10 Road to Whitman: bears NE & SW.

20.50 Wire fence: bears NE.

35.10 Local road. bears NW & SE.

37.30 Leave plowed field: extends 1 ch S. & 2.50 North.

ascend hills: bear NW & SE.

67.33 Wire fence: bears N & S.

80.00 Deposit half a brick 12 ins in the ground for SW cor of claim. dig pits 18 x 18 x 12 ins N & E of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square

Chains

12 ins in the ground mkd LBW. on NE face.

North: along W. bdy of claim.

descend.

15.00 To foot of hill & enter dry valley: bears E & W.

19.81 Intersect 6th Standard Parallel 13.74 chs N 89° 12' W. of the SC ¼ cor on S bdy of sec 36 T 25 N R 36 W.

I deposit half a brick 12 ins in the ground for NW cor of claim. dig pits 18 x 18 x 12 ins E & S of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit. drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd LBW. on SE face.

Land. moderate hills & dry level bottom.

Soil 2nd rate.

July 16 1895.

NO. 45

— H. E. claim of G. W. Wright. —

The SE. cor of this claim, which is an angle of a wire fence running northerly & westerly from this point, bears from the ¼ sec cor. betn secs 4 & 5, S. 81° 22' W. 17.37 chs dist. — Lat 26 S. Dep. 17.17 W.

Deposit a charred stake 12 ins in the ground for SE. cor of claim. dig pits 18 x 18 x 12 ins N & W of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd GWW. on NW face.

Thence I run

N. 88° 33' W. along wire fence. in level meadow.

39.80 West end of fence.

40.00 Deposit a charred stake 12 ins in the ground for cor of claims of G. W. Wright, & Jas R. Frimple. dig pits 18 x 18 x 12 ins E & S. of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground

chains.

mkd GWW. on NE & JRF. on SE faces.

South, in meadow.

20.95 Deposit a charred stake 12 ins in the ground for SE. cor of claim; & SW cor of HE. claim of Jas R. Fimple. dig pits 18x18x12 ins N & E of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd GWW. on NW & JRF. on NE faces.

West, along S bdy of claim.
ascend.

0.20 Wire fence: bears N & S.

20.00 Deposit a charred stake 12 ins in the ground for SW. cor of claim. dig pits 18x18x12 ins. N & E of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit. drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd GWW. on NE face.

North, along west bdy. of claim.
descend abruptly.

10.00 Wire fence, at bottom of slope: enter meadow.

27.00 Leave meadow.

29.00 Local road: bears E & W.; ascend

38.00 " " " NW & SE.

40.32 Deposit a charred stake 12 ins in the ground for NW cor of claim. dig pits 18x18x12 ins. E & S of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd GWW. on SE face.

East, along N. bdy of claim.
over chap hills: ridge extends E & W.

60.00 Deposit a charred stake 12 ins in the ground for NE cor of claim, dig pits 18x18x12 ins S & W. of cor 4 ft dist raise a mound of

chains.

earth 3½ ft base 1½ ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd GWW. on SW. face.

South, along E end of claim.
descend.

5.10 To bottom of slope, & enter "South Prong."

7.89 Local road: bears E & W.

8.02 Wire fence: bears E & W & enter plowing.

13.36 Leave plowing, cross wire fence - N 88° W. - and enter meadow.

20.32 The SE cor of claim.

Land. level bottom rough hills.

Soil: 1st & 3rd rates.

July 18 1895.

NO. 44

— HE claim of Jas. R. Fimple. —

From the beginning cor of the survey of the GW Wright HE. claim. I run S. 88° 33' E. along N bdy of claim. in meadow.

15.75 Wire fence: leave meadow.

16.00 Local road, bears N 80° W. along fence.

20.00 ascend hills.

40.00 Deposit a charred stake 12 ins in the ground for NE cor of claim. dig pits 18x18x12 ins. S & W of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground, mkd JRF. on SW face.

South, along E bdy of claim.
descend abruptly.

0.84 Sod house of JK Fimple. bears S 19½ W.

7.00 Bottom of hill.

9.35 Enter corral

11.00 Leave corral

11.85 Local road, bears E & W

Chains

12.00 Enter level meadow.

19.04 Deposit a charred stake 12 ins in the ground for SE cor of claim. dig pits 18 x 18 x 12 ins N & W of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit.
In N pit. drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd J.R.T. on NW face.

West, along S bdy of claim.
in level ground.

43.00 Local road, bears N. 80° W. & reverse; ascend

80.00 The SW cor of claim & SE cor of Grow right NE. claim.
From the NW cor of claim, the ¼ sec cor betn secs 5 & 6., bears N 85° 30' W. 22.98 chs dist
Lat 1.80 S., - Dep. 22.91 E.
Land: mostly, level meadow: Soil 1st rate.
balance, sand hills, Soil 3rd rate.

NO 40

F. E. Claim of J. Medearis —

From the cor of secs 3. 4. 9. & 10: the cor of claims of J. Medearis, and F. L. Weaver bears N. 58° 17' E.; 26.33 chs dist. - Lat 13.84 N.
Dep. 22.40 S.
This cor is re-established by deposit of a piece of coal 12 ins in the ground. dig pits 18 x 18 x 12 ins. NE of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit. drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.L.W. on NW, and J.M. on NE & SE faces.
Thence I run
North. along W. end of claim.
over level meadow.

5.00 Wire fence, bears E & W.. leave meadow.

5.40 Road: bears E & W.

9.00 Enter chop-hills.

20.28 Deposit a piece of coal 12 ins in the ground

Chains

for NW cor of claim. dig pits 18 x 18 x 12 ins E & S of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd J.M. on SE face.

East, along N bdy of claim.
in chop-hills: bear E & W.

78.50 Wire fence: bears N & S.

80.00 Deposit a piece of coal 12 ins in the ground for NE cor of claim. dig pits 18 x 18 x 12 ins S & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd J.M. on SW face.

South, along E end of claim.

0.32 Wire fence: bears E & W.

3.00 Sod house of J. Mainnch bears E 1.50 chs dist.

4.97 Wire fence: bears E & W.

5.72 Road: E & W

6.00 Enter meadow.

19.72 Deposit a piece of coal 12 ins in the ground for cor of claims of J. Medearis, - J. Mainnch, and J. R. Taylor.: dig pits 18 x 18 x 12 ins N & E of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit.
In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd
J.M. on NW. SW. & NE, and J.R.T. on SE faces.

S. 89° 36' W. along S side of claim.
in meadow.

0.40 Wire fence. bears N & S

56.90 Road, bears NE & SW

59.00 Sod house of J. Medearis bears S. 8 chs dist.

78.87 Wire fence: bears N & S.

80.00 Beginning cor.
Land; mostly, level meadow; balance broken
Soil 1st & 3rd rates.

Chains No 41

— H. E. claim of J. Medearis. —

From the NE cor of claim, which is also the SE cor. of the TC claim of J. Medearis and a cor of the J. R. Taylor & J. Maninch claims. The cor of sec 2. 3. 10. 11. bears S. 57°47' W. 27 chs dist.

Lat. 14.39, Dep. 22.84 chains.

Thence I run

South, betw claims of J. Medearis & J. R. Taylor. in level meadow.

10.50 Wire fence, bears N 21° W.

14.40 " " NE & SW.

17.95 " " NW & SE.

20.28 Deposit a charred stake 12 ins in the ground for SE cor of claim. dig pits 18x18x12 ins N. NW of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground inked J.M. on NW, & J.R.T. on SE faces.

West, along S. side of claim. in level bottom.

2.88 Wire fence, bears N 75.

18.88 " " "

20.00 Deposit a charred stake, 2 ins in the ground for cor of the HE. claim of J. R. Taylor. dig pits 18x18x12 ins E & S. of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground inked J.R.T. on SE face.

From this cor. the sod school house of Joint District No 4. Grant & Hooker Cos. bears S. 22°42' E, about 4.50 chs dist.

80.00 Deposit a piece of coal 12 ins in the ground for SW cor of claim. dig pits 18x18x12 ins. N & E of cor. 4 ft dist raise a mound of earth 3½ ft base 1½ ft high, over deposit

Chains

In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground, inked J.M. on NE face.

North, along W. end of claim. in meadow.

19.72 The NW cor of claim, & SW cor of TC claim of J. Medearis: also SE cor of HE claim of T. L. Weaver.

Land. level bottom.
Soil 1st rate.

July 19 1895.

No 39 H. E. claim of J. R. Taylor. —

From the cor of claim established on S bdy of the HE. claim of J. Medearis. Run

South, along W end of claim. in bottom.

3.40 Wire fence, bears S 89° W.

5.90 Road, bears E & NW & ascend moderate hill, bearing E & W.

19.94 Deposit a charred stake 12 ins in the ground for SW cor of claim. dig pits 18x18x12 ins N & E of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground inked J.R.T. on NE face.

East. along S bdy. of claim. along N slope of ridge: bears E & W.

60.00 Deposit half a brick 12 ins in the ground for SE cor of claim. dig pits 18x18x12 ins N & W of cor. 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground inked J.R.T. on NW face.

North, along E end of claim. ascend.

Claim lines of T. 24 N., R 36 W.

Chains	
7.70	Enter plowing: E & W.
13.00	To bottom of hill & over level ground.
15.50	Leave plowing: extends W. to Taylor's house.
17.84	Road: bears NE & SW.
18.00	Enter meadow.
19.99	Deposit half a brick 12 ins in the ground dig pits 18x18x12 ins. N & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N. pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd J R T. on SW. and J. M. on NW faces. This being a cor. common to the J R Taylor and the J. Maninch claims.

West, betu claims of J R Taylor and J. Maninch. in meadow.

20.00	Deposit a charred stake 12 ins in the ground. dig pits 18x18x12 ins. N & E of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd R T. on SW. and J. M. on NE faces.

North: betu claims of J R Taylor and J Maninch. in meadow.

20.42	Deposit a piece of coal 12 ins in the ground dig pits 18x18x12 ins S & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high, over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd J R T. on SW. and J M. on NE faces.

S. 89°36' W. betu claims of J R Taylor & J Maninch in marshy ground.

20.00	The NW cor of the J R Taylor claim & a cor of the claim of J. Maninch: and of the H E. & T C claims of J Medearis.

Land. - mostly upland: moderately rough.
balance. - level bottom.
Soil 1st & 3rd rates.

Claim Lines of T. 24 N., R 36 W.

Chains NO. 38

— H E. claim of J. Maninch.
From the NE cor of the T C. claim of J. Medearis
I run
North, along W. end of claim.

0.34	Deposit a piece of coal 12 ins in the ground for NW cor of claim. dig pits 18x18x12 ins E & S of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd J M. on SE face.

East: along N bdy of claim.
in hills - E & W. nearly.

60.00	Deposit half a brick 12 ins in the ground for NE cor of claim, dig pits 18x18x12 ins S & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit. drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd J M. on SW face.

South: along E end of claim.
descend.

5.14	Road: bears E & NW.
6.00	Outlet (dry) of "South Prony Lake". course E.
6.19	Road: Whitman to Seneca: bears E & W: ascend.
19.64	Deposit half a brick 12 ins in the ground for SE cor of claim. dig pits 18x18x12 ins N & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd J M. on NW face.

S. 89°36' W.
descend

14.00	Bottom of hill & enter "South Prony".
15.25	Road to Seneca: bears N & S.
16.00	Enter swamp.
20.00	Deposit half a brick 12 ins in the ground. dig pits 18x18x12 ins E & S of cor. 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high

Claim Lines of T.24 N. R36 W.

Chains

over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd J.M. on NW face.

South.
in swamp.
15.00 Leave swamp & enter meadow.
20.56 To a cor of the J.R. Taylor claim.
Land. sandhills on N & E: meadow & swamp in SE: with a small pond near E end.
Soil: 1st & 3rd rates.
July 20 1895.

No. 42 H.E. claim of F.L. Weaver —

From the NW cor of the HE claim of J Medearis I run
N. along E bdy of claim.
0.62 Deposit a piece of coal 12 ins in the ground for NE cor of claim. dig pits 18x18x12 ins S&W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.L.W. on SW face.

West. along N bdy of claim.
in hills.
79.30 To the E bdy of the claim of J.R. Fimple 1.13 chs S of the NE cor of J.R. Fimple's claim.
Deposit a piece of coal 12 ins in the ground for NW cor of claim. dig pits 18x18x12 ins. E&S of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.L.W. on SE face.

From the SE cor of claim. which I established yesterday; I run
N. 88°57' W. along S bdy of claim.
in level meadow.

Claim Lines of T.24 N., R36 W.

Chains.
26.80 Road. bears N&S.
31.32 Hay road. bears N&S.
78.00 Wire fence; bears N&S.
79.26 To intersection with prolongation of the E bdy of J.R. Fimple's HE claim, 1.53 chs S of the SE cor of said claim.
Deposit a piece of coal 12 ins in the ground for SW cor of claim. dig pits 18x18x12 ins N&E of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.L.W. on NE face.
Land. level meadow on S & sand hills on N side.
Soil 1st & 3rd rates.
July 20 1895.

No. 51

— H.E. claim of F.E. Mason.
From the cor of secs 21. 22. 27 & 28. I run
N. 81° E., 20.86 chs: thence
N 11°44' W.; 7.18 chs — Lat 10.30 N.; Dep 14.13 E.
to the NE cor of claim. which is invisible from the sec cor.
Cor is re-established by deposit of half a brick 12 ins in the ground. dig pits 18x18x12 ins S&W of cor. 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit. drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M. on SW face.
Thence I run
South, along E bdy of claim.
6.45 Road to Whitman: bears NW & SE.
13.75 Road: bears E & W.
14.00 Enter meadow.
15.00 Deposit half a brick 12 ins in the ground for NW cor of the HE claim of S.A. Hall., dig pits 18x18x12 ins. E&S of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd S.A.H. on SE face.

Chains.

From this cor. the cor of secs 21. 22. 27 & 28. bears N. 76° 04' W. 14.72 chs dist. – Lat 4.7.2 Dep. 19.14 chs.

17.82 Wire fence: bears N 15° W reverse.

40.00 Deposit half a brick 12 ins in the ground for SE cor of claim. dig pits 18 X 18 X 12 ins NW of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M. on NW face.

West. along S. bdy.
in meadow.

15.40 Wire fence: bears N 75° W. leave meadow & ascend moderately.

40.00 Deposit half a brick 12 ins in the ground for SW cor of claim. dig pits 18 X 18 X 12 ins NE of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M. on NE face.

North. along W. bdy.
descend.

6.15 Wire fence: bears N 75° W. & enter meadow.

20.00 Leave meadow.

31.20 Local road. bears E & W.

33.20 Wire fence; E & W

34.00 Deposit half a brick 12 ins in the ground for the NE cor of Pre. claim of D & H Kincaid, owned by F.E. Mason. dig pits 18 X 18 X 12 ins S & W of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M. on SW face.
From this cor the ¼ cor betn secs 21 & 28 bears S. 77° 21' W. 19.53 chs dist: Lat 4.28, Dep 19.05 chs

40.00 Deposit half a brick 12 ins in the ground for NW cor of claim. dig pits 18 X 18 X 12 ins E & S of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft

Chains

high. over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M. on SE face.

East: along N bdy.
in hills.

11.00 Local road: bears N & S.

40.00 Beginning corner.
Land. mostly level meadow. 1st rate.
balance sand-hills: 3rd rate.

NO. 52

– Pre. claim of D & H Kincaid; owned by F.E. Mason. –
From the NE cor. I run
West on N bdy.
over undulating ground, near foot of ridge: E & W.

40.00 Deposit a piece of brick 12 ins in the ground for NW cor of claim. dig pits 18 X 18 X 12 ins E & S of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit.
In E pit. drive an oak stake 2 ft long 2 ins square 12 ins in the ground. mkd F.E.M. on SE face.

South, along W. bdy of claim.
descend abruptly.

6.00 Deposit a piece of brick 12 ins in the ground for NE cor of H.E. claim of F.E. Mason. dig pits 18 X 18 X 12 ins S & W. of cor. 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit. drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M. on SW face.
From this cor. the ¼ sec cor betn secs 21 & 28 bears N. 85° 17' E.; 20.97 chs dist
Lat 1.72; Dep 20.90 chs

6.85 Wire fence: bears E & W & enter meadow.

9.00 Road. bears E & W.

26.50 Wire fence: bears N 87° E, leave meadow & ascend.

40.00 Deposit a piece of brick 12 ins in the ground for SW cor of claim. dig pits 18 X 18 X 12 ins

Chains

NE cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M. on NE face.

East, along S bdy; in hills.

40.00 Deposit a piece of brick 12 ins in the ground for SE cor of claim. dig pits 18X18X12 ins NW of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M. on NW face.

North, along E bdy.
descend moderately.

6.00 The SW cor of the F.E. Mason NE. claim. Thence along W bdy of said claim to Beg. cor. Land. level meadow & broken sandy ground. Soil. 1st & 3rd rates.

No. 53

— H.E. claim, owned by F.E. Mason —
From the SW cor of the preceding claim. — Pa. claim of D.H. Kincaid, owned by F.E. Mason. 1 mile
South, along E bdy.
in hills.

6.00 Deposit a piece of brick 12 ins in the ground for SE cor of claim. dig pits 18X18X12 ins NW of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M. on NW face.

West, along S bdy of claim.
in steep hills.

40.00 Deposit a piece of brick 12 ins in the ground for SW cor of claim. dig pits 18X18X12 ins NE of cor. 4 ft dist raise a mound of earth

Chains.

3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M. on NE face.

North, along W. bdy of claim.
descend.

12.20 Local road: in pass: bears NE & SW.
24.50 Wire fence: bears E & W, ascend abruptly.
40.00 Deposit a piece of brick 12 ins in the ground for NW cor of claim. dig pits 18X18X12 ins E & S of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M. on SE face.

East, along N bdy of claim.
along high ridge: bears E & W.

32.00 Leave hills & enter undulating ground.
40.00 The cor established on W. bdy of Pa. claim owned by F.E. Mason.
Land. about half & half, level ground, and broken hills. Soil 2nd & 3rd rates.
July 22 1895.

No. 54

H.E. claim of S.A. Hall. —
From the SE cor of the NE claim of F.E. mason 1 mile
South, along W. bdy. of claim.
in meadow.

1.70 Wire fence: bears N. 80° W.
8.00 Leave meadow & ascend moderately.
15.00 Deposit half a brick 12 ins in the ground for SW cor of claim. dig pits 18X18X12 ins NE of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd S.A.H. on NE face.

Chains

Cont. along S bdy of claim.
descend.

15.00 To bottom of slope center dry valley: bears NW & SE.

40.00 Deposit half a brick 12 ins in the ground for SE cor of claim. dig pits 18x18x12 ins N & W of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd SE.H. on NW face.

North, along E bdy of claim.
in dry valley.

20.40 Road to Whitman: bears NW & SE.

40.00 Deposit half a brick 12 ins in the ground for NE cor of claim. dig pits 18x18x12 ins S & W of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd SE.H. on SW face.

West, along N bdy of claim.

27.00 Road to Whitman: bears NW & SE.

40.00 The NW cor of claim.
Land. dry valley.
Soil, 2nd rate.

NO. 49

H.E. claim of Roberts, owned by F.E. Mason. Four cors. and a point on E bdy. are shown. At the SW cor. marked by a mound of earth with trenches W. & S. I deposit a marked stone 12 ins in the ground. dig pits 18x18x12 ins N & E of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M., on NE face.

From this cor. the ¼ sec cor betw secs 19 & 20 bears N. 5°01' E. 8.76 chs dist. Lat. 8.72, Dep. 0.76 chs.

Chains

Thence I run
N. 0°23' E. on true line along W. bdy.
descend

10.50 Wire fence: NW & SE.

18.95 Burlington and Missouri River railroad, S 89°08' W.

20.60 Road. E & W

33.10 " NW & SE

40.40 The NW cor of claim. mkd by a small mound of earth with trenches N & W.
I re-establish cor at the same point by depositing a marked stone 12 ins in the ground. dig pits 18x18x12 ins. E & S of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M., on SE face.

Thence I run
S 89°30' E. on N bdy

17.56 Trail: N & S.

20.16 The NE cor of claim, mkd by a stake in small mound of earth with trenches N & E.
I re-establish cor at same point, by depositing a marked stone 12 ins in the ground. dig pits 18x18x12 ins S & W of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M. on SW face.

Thence I run
S. 0° 23' W. on E bdy.

18.85 Trail. E & W.

19.50 Railroad Section House bears W. 44 lks dist.

20.18 A stone on line - 50 lks dist from SE cor of section house.

20.96 B & M R. railroad. S 89°08' W.: ascend.

40.36 The SE cor of claim. I reestablish at same point by depositing a marked stone 12 ins in the ground dig pits 18x18x12 ins N & W of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd F.E.M. on NW face

chains

N. 89 30 W. on S bdy.

3.00 Cemetery: bears S. 1.30 chs dist.

12.60 Trail: N & S.

13.33 Wire fence: N 3½ W.

20.16 Beginning corner.

Land: rough sand hills.

Soil. 3rd rate.

July 23 1895.

NO. 50

M. E. claim of Hugh Fitzpatrick.

Owned by Festus Carothers.

The NE cor is shown, and same being 10 lks inside the Roberts claim; with the consent of the interested parties. I establish the NE cor 10 lks N. of its former position, where I deposit the pieces of coal and cast iron of the original cor. 12 ins in the ground. dig pits 18x18x12 ins S & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd H.F. on SW face.

Thence I run

S. 0° 23' W.

along N bdy of the Roberts M.E claim. owned by Frank E. Mason. descend.

4.30 Trail. E & W.

5.24 Telegraph line

5.42 B.M.R. Railroad; S 89° 08' W.

7.00 Begin moderate ascent.

14.33 Wire fence: bears NW & SE

20.00 Deposit a stone 4x4x4 ins 12 ins in the ground for SE cor of claim. dig pits 18x18x12 ins. N & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd H.F. on NW face.

From this cor. the ¼ sec cor betn secs 19 & 20. bears N 10° 43' E. 3.95 chs dist

Lat 3.88, Dep. 0.73 chs.

---

chains

N. on S. bdy.

along N. slope of ridge.

40.00 Deposit a stone 2x3x4 ins. 12 ins in the ground. dig pits 18x18x12 ins E & S of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd H.F. on NE face.

South; on E bdy.

ascend.

20.00 Deposit a charred stake 12 ins in the ground. dig pits 18x18x12 ins. N & W of cor 4 ft dist. raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd H.F. on NW face.

West on S. bdy.

descend.

10.30 Trail, at foot of slope: N & S.

12.00 Enter marsh.

15.00 To margin of temporarily impassable swamp SW. cor falling in swamp. I deposit a charred stake 12 ins in the ground for witness corner. dig pits 18x18x12 ins N & E of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd WC H.F. on NE face. This cor is 5.56 chs E of the point for SW cor of claim.

From the beginning cor. I run

West. on N bdy.

along broken ridge. E & W.

60.69 Deposit a charred stake 12 ins in the ground for NW cor of claim. dig pits 18x18x12 ins E & S of cor 4 ft dist raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in

Claim lines of T. 24 N., R. 36 W.

chains

the ground mkd H.F. on SE face.

South. on W bdy.
on summit of ridge
1.50 Beg in abrupt descent of S face of bluff.
10.00 Enter level bottom.
24.00 Stopped by water. at N side of railroad track and balance of W. bdy, 16 chs. lies in a swamp which is impassable from recent rains.

Land. - Sand hills. swamp. and dry bottom.
Soil 2nd & 3rd rates.

No. 48)
H. E. claim of George W. Eckels —
SW cor. bears from the ¼ sec cor betn secs 21 & 22
S. 29° 49' E. 5.06 chs dist
Lat 4.39 Dep 2.51 chs.
Deposit a charred stake 12 ins in the ground dig pits 18x18x12 ins N & E of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd GWE, on NE face.

Thence I run
North, on W bdy of claim.
descend moderately.
3.10 Trail at foot of descent
9.92 Wire fence along railroad.
11.50 B & M R railroad.
12.23 Telegraph line.
13.06 Wire fence along railroad.
13.26 Trail; Weir-Whitman.
33.00 Leave valley & ascend moderately.
40.00 Deposit a charred stake 12 ins in the ground for NW cor of claim.
dig pits 18x18x12 ins E & S of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2

Claim lines of T. 24 N., R. 36 W.

chains

ft long 2 ins square 12 ins in the ground mkd GWE, on SE face.

East. on N bdy
along S face of ridge.
40.00 Deposit a charred stake 12 ins in the ground for NE cor of claim. dig pits 18x18x12 ins S & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd GWE., on SW face.

South; on E bdy.
in hills. ascend.
2.00 Summit. descend moderately
10.00 Leave hills: enter level bottom.
31.80 Trail, - Weir Whitman.
32.04 Wire fence. along railroad.
33.24 Telegraph line
33.79 B & M R. railroad.
35.34 Wire fence. along railroad.
40.00 Deposit a charred stake 12 ins in the ground dig pits 18x18x12 ins. N & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square mkd GWE., on NW face.

West. on S. bdy.
in level bottom.
Trail to Whitman: N 80 W.
36.00 Leave bottom: ascend moderately
40.00 Beg. Cor.
Land. dry level bottom, hills on N bdy.
Soil 2nd rate.

Chains NO. 47 claim
T. C. of Rosmond B. Caston.
NE & SE cors. which are NW & SW cors of D.F.
Tordings new claim. are pointed out by J.D. Platt.

From the SE cor which is a small mound of earth. I run
North. on a random line on E bdy.
X 39.80 Fall 69 lks W. of the NE cor. which is a small mound with stake & pits. I re-establish cor by depositing a chanel stake 12 ins in the ground. dig pits 18x18x12 ins S & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd RBC., on Sw face.
Thence I run
S. 1° W. on true line on E bdy of claim.
descend moderately.
3.40 Bottom of descent. Enter valley.
27.00 Leave valley & ascend NE slope.
37.00 Top of ascent.
39.80 The SE cor of claim. which I reestablish as follows. Deposit a chanel stake 12 ins in the ground. dig pits 18x18x12 ins N & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd
RBC., on NW face.

West. on S bdy.
in hills: ascend moderately.
10.00 Summit: descend W face of ridge.
27.35 Trail. at bottom of descent: ascend moderately.
40.55 Deposit a chanel stake 12 ins in the ground for SW cor. dig pits 18x18x12 ins N & E of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high. over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd
RBC., on NE face

Chains
North. on West bdy.
gradual descent.
27.00 Bottom of descent: Enter valley. E & W.
39.80 Deposit a chanel stake 12 ins in the ground. dig pits 18x18x12 ins. E & S of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd
RBC., on SE face.
From this cor. the cor of secs 11, 12, 13, & 14. bears S. 75° 53' E. 17.53 chs dist.
Lat. 4.27. Dep. 17 chs.

East. on N bdy.
in bottom land.
7.00 Trail. N 85 W.
37.00 Ascend moderately.
40.55 The NE cor of claim.
Land: dry bottom & sand hills.
Soil. 2nd & 3rd rates.

NO. 43
H.E. claim of J.M. Burke —
owned by Peter Moran.
I change the stake at SW cor of F.L. Wearsis NE claim from N pit to East. add to markings J.M.B., on SE face, and run
South; on W bdy of claim
in level bottom.
6.00 Ascend N. slope of ridge. — E & W.
20.90 Deposit a chanel stake 12 ins in the ground. for SW cor of claim. dig pits 18x18x12 ins. N & E of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd J.M.B., on NE face

---

East. on S bdy.
in hills.
30.00 Leave hills & enter bottom.
79.26 Intersect N bdy of J. Mellennis NE claim 24 lks

Claim lines of T. 24 N., R. 36 W.

chains

north of the SW cor. of said claim.
Deposit a charred stake 12 ins in the ground for SE cor. of claim. dig pits 18x18x12 ins NW of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd JMB., on NW face.
To the cor of the HE & TC claims of J. Medeairs, and the SE cor of the HE claim of F. L. Weaver. which is also the NE cor of this claim. I add the markings JMB. to SW face of stake.
Land. Level bottom. with sandhills on SW cor.
Soil. 2nd & 3rd rates.

T. C. claim of D. Harvey Kincaid.
From the cor of secs 9. 10. 15. & 16. the SE cor of claim bears N. 62° 14' E. 19.07 chs dist.
Lat. 8.39; Dep. 16.88 chs.
Deposit half a brick 12 ins in the ground. dig pits 18x18x12 ins. N & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd DHK., on NW face.
Thence I run
North, on E bdy
in meadow.
6.00 Leave meadow.
7.20 Trail. E & W.
9.80 Enter old plowed field. NW & SE.
14.50 Leave plowing: ascend moderate hills.
20.00 Deposit half a brick 12 ins in the ground for NE cor of claim. dig pits 18x18x12 ins S & W of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In S pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd DHK., on SW face.

West. on N bdy
9.50 Enter old plowed field.
15.80 Leave " "

Claim lines of T. 24 N., R. 36 W.

chains
16.50 Trail: NW & SE.
20.40 Trail. NW & SE.
23.00 Enter meadow.
35.00 Trail. NE & SW. Leave meadow. enter hills
51.20 Trail. N & S.
80.00 Deposit half a brick 12 ins in the ground for NW cor of claim. dig pits 18x18x12 ins E & S of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In E pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd DHK., on SE face.

South: on W bdy.
descend.
2.00 Enter bottom land
8.20 Trail. E & W.
12.00 Leave bottom. ascend
20.00 Deposit half a brick 12 ins in the ground for SW cor of claim. dig pits 18x18x12 ins N & E of cor 4 ft dist & raise a mound of earth 3½ ft base 1½ ft high over deposit. In N pit drive an oak stake 2 ft long 2 ins square 12 ins in the ground mkd DHK., on NE face.

East. on S bdy.
descend moderately.
4.70 Local road. NW & SE.
16.23 Trail. N & S.
20.00 Enter meadow.
80.00 Bay. cor.
Land. chiefly level bottom; wet in SE cor.
balance, sand hills
Soil. 2nd & 3rd rates.
July 24 1895

List of Names.

A list of the names of the individuals employed by .....
....., U. S. Deputy Surveyor, to assist in running, measuring, and marking the lines and corners described in the foregoing field notes of the survey of the .....

..... ~~Meridian~~, ~~in~~ ....., showing the respective capacities in which they acted:

Final Oath of Assistants:

We hereby certify that we assisted .....
....., U. S. Deputy Surveyor, in surveying all those parts or portions of the .....

..... Meridian, ..., as are represented in the foregoing field notes as having been surveyed by him and under his direction; and that said survey has been in all respects, to the best of our knowledge and belief, well and faithfully surveyed, and the corner monuments established, according to the instructions furnished by the U. S. Surveyor General for .....

Subscribed and sworn to before me this .....
day of ....., 18 .

SEAL

.....

.....

Final Oath of U. S. Deputy Surveyor.

I, ..., U. S. Deputy Surveyor, do solemnly swear that, in pursuance of instructions received from ....., U. S. Surveyor General for ....., bearing date of the ..... day of ....., 18 , I have well, faithfully, and truly, in my own proper person, and in strict conformity with the instructions furnished by the U. S. Surveyor General for ....., the surveying manual, and the laws of the United States, surveyed all those parts or portions of .....

.....

.....

.....

..... Meridian, in the ....., as are represented in the foregoing field notes as having been surveyed by me, and under my directions; and I do further solemnly swear that all the corners of said survey have been established and perpetuated in strict accordance with the surveying manual, printed instructions, the special written instructions of the U. S. Surveyor General for ..... and in the specific manner described in the field notes, and that the foregoing are the true field notes of such survey; and should any fraud be detected, I will suffer the penalty of perjury under the provisions of an Act of Congress approved August 8, 1846.

.....
U. S. Deputy Surveyor.

Subscribed and sworn to before me this .....
day of ....., 18 .

SEAL

.....

.....

Approval.

General Land Office ~~of the U. S. Surveyor General~~,
Washington D.C. January 11", 1897.

The foregoing field notes of the survey of

The subdivisions and Claim lines of
T. 24 N., R. 36 W., of the
Sixth Principal Meridian, State of Nebraska,
executed by
N. S. Dixon, U. S. Deputy Surveyor,

under his Contract ~~No.~~ ....., dated December 22nd, 1894, having been critically examined, the necessary corrections and explanations made, the said field notes, and the surveys they describe, are hereby approved.

S W Thurmond
Commissioner and Ex-officio U. S. Surveyor General.
for Nebraska,

I certify that the foregoing transcript of the field notes of the above-described surveys in T. 24 N., R. 36 W. 6th P. M., has been correctly copied from the original notes on file in this office.

S W Thurmond
Commissioner and Ex-officio U. S. Surveyor General.
for Nebraska,

6—151

General Land Office • Original Field Notes

Book Number

778

W.W. Alt Subdivision of T 24 N - R 36 W

The images in this file are microfilm images of the notes of W.W. Alt resurveys of portions of the State of Nebraska on file in the Office of the Nebraska State Surveyor located in Lincoln, Nebraska.

The W.W. Alt resurveys began in the mid 1890's and were completed in the early 1900's.