[redacted]

	GRANTOR	GRANTEE	RECORDED		AREA		REMARKS
			Book	Page	Date	Acres	Sq. Ft.	

R.o.W. Fenced on Right Side from Sta.5636+95 to Sta.5669+50 4 Lines Galv. Barb Wire Flue Posts 32' c-c. 5 Wire Stays

R.o.W. Fenced on Right Side from Sta.5680+58 to Sta.5683+12 11 Board Snow Fence @ 1"x6"x16' 6" Wood Posts 8' c-c.

R.o.W. Fenced on Right Side from Sta.5655+70 to Sta.5687+68 4 Lines Galv. Barb Wire Flue Posts 32' c-c. 5 Wire Stays

R.o.W. Fenced on Right Side from Sta.5687+68 to Sta.5705+36 4 Lines Galv. Wire, Flue Posts 8' c-c. 20 Hog Wire 2 Wire Stays

R.o.W. Fenced on Right Side from Sta.5705+87 to Sta.5727+75 4 Lines Galv. Wire, 50% Flue Posts 50% 6" Wood Posts 32' c-c. 5 Wire Stays

R.o.W. Fenced on Right Side from Sta.5636+13.5 to Sta.5669+21 4 Lines Black Barb Wire 6" Wood Posts 16' c-c. 2" Wire Stays

R.o.W. Fenced on Right Side from Sta.5635+21 to Sta.5687+32 4 Lines Black Barb Wire 6" Wood Posts 16' c-c. 2" Wire Stays

R.o.W. Fenced on Right Side from Sta.5606+70 to Sta.5611+74 11 Board Snow Fence @ 1"x6"x16' 6" Wood Posts 8' c-c.

R.o.W. Fenced on Right Side from Sta.5593+85 to Sta.5597+39 11 Board Snow Fence @ 1"x6"x16' 6" Wood Posts 8' c-c.

R.o.W. Fenced on Right Side from Sta.5597+27 to Sta.5608+85 4 Lines Galv. Wire, Flue Posts 32' c-c. 5 Wire Stays

R.o.W. Fenced on Right Side from Sta.5553+71 to Sta.5593+85 4 Lines Galv. Wire, Flue Posts 32' c-c. 5 Wire Stays

R.o.W. Fenced on Right Side from Sta.5529+06 to Sta.5530+60 11 Board Snow Fence @ 1"x6"x16' 6" Wood Posts 8' c-c.

R.o.W. Fenced on Right Side from Sta.5530+60 to Sta.5549+71 4 Line Black Barb Wire 6' c-c. Wood Posts, 16' c-c. 2"x2" Oak Stays

R.o.W. Fenced on Right Side from Sta.5549+71 to Sta.5553+71 11 Board Snow Fence @ 1"x6"x16' 6" Wood Posts 8' c-c.

R.o.W. Fenced on Left Side from Sta.5669+50 to Sta.5687+23 4 Lines Galv. Barb Wire Flue Posts 32' c-c. 5 Wire Stays

R.o.W. Fenced on Left Side from Sta.5687+23 to Sta.5705+48 4 Lines Galv. Barb Wire Flue Posts 32' c-c. 5 Wire Stays

R.o.W. Fenced on Left Side from Sta.5705+48 to Sta.5712+68 4 Lines Galv. Barb Wire 50% Flue Posts 50% 6" Wood Posts 32' c-c. 5 Wire Stays

R.o.W. Fenced on Left Side from Sta.5712+68 to Sta.5727+75 4 Lines Galv. Barb Wire 50% Flue Posts 50% 6" Wood Posts 32' c-c. 5 Wire Stays

R.o.W. Fenced on Left Side from Sta.5636+13 to Sta.5669+21 4 Lines Black Barb Wire 6" Wood Posts 16' c-c. 2"x2" Oak Stays

R.o.W. Fenced on Left Side from Sta.5603+21 to Sta.5611+18 4 Lines Black Barb Wire 6" Wood Posts 16' c-c. 2"x2" Oak Stays

R.o.W. on Left Side Used for Farming from Sta.5575+00 to Sta.5603+31

Timber on Left Side from Sta.5712+68 to Sta.5712+00

29 T.11N. R.2W. — 28 T.11N. R.2W. — 27 T.11N. R.2W. — 26 T.11N. R.2W. — 32 T.11N. R.2W.

Match March 4

54 — 53 — 62 — 51 — 55

No. 1 — No. 2 — No. 3 — No. 4 — No. 5 — No. 6 — No. 7 — No. 8 — No. 9

5729+00-5728+86.3 VALUATION STATION

5625.00-5624.76 VALUATION STATION

5531.00-5530.75 VALUATION STATION

N

RIGHT OF WAY & TRACK MAP

CHICAGO, BURLINGTON & QUINCY R.R. CO.

OPERATED BY THE

CHICAGO, BURLINGTON & QUINCY R.R. CO

LINCOLN DIVISION - LINCOLN TO RAVENNA

FROM STATION 5624+97.5 TO STATION 5726+05

SCALE 1 IN. = 100 FT. JUNE 30, 1917

OFFICE OF VALUATION ENGINEER, CHICAGO, ILLINOIS

V Nebr 9 13

WW-1-52